

# **North Fork Mountain Creek Monitoring Report**

Monitoring Year 4 of 7

Stream and Wetland  
NCDMS Contract No.002024  
NCDMS Project No. 94151

Catawba County, NC  
Data Collected: 3/11 – 11/12/2015  
Submitted: November 2015



Submitted to:

**North Carolina Division of Mitigation Services**  
NCDEQ-DMS, 1652 Mail Service Center Raleigh NC 27699-1652

**This Page Intentionally Left Blank**

Prepared for:



302 Jefferson Street, Suite 110  
Raleigh, North Carolina 27605

Prepared by:



EQUINOX

*balance through proper planning*

37 Haywood Street, Suite 100  
Asheville, NC 28801

**This Page Intentionally Left Blank**

# Contents

1.0	Project Summary.....	1
1.1.	Project Setting and Background.....	1
1.2.	Project Approach .....	1
1.3.	Project Goals .....	1
1.4.	Success Criteria.....	2
1.5.	Project Performance.....	2
2.0	Methods.....	3
3.0	References.....	5
	Appendix A General Tables and Figures .....	6
	Appendix B Visual Assessment Data .....	11
	Appendix C Vegetation Plot Data.....	49
	Appendix D Stream Geomorphology Data.....	55
	Appendix E Hydrologic Data.....	123

**This Page Intentionally Left Blank**

## **1.0 PROJECT SUMMARY**

### **1.1. Project Setting and Background**

The North Fork Mountain Creek Stream and Wetland Mitigation Site was identified and developed through the North Carolina Division of Mitigation Services (NCDMS) full delivery process. The site is located approximately six miles south of Catawba, North Carolina in southeastern Catawba County (Figure 1). The project lies within the Piedmont physiographic region (NCGS 2004) and USGS (2002) Level III ecoregion. The North Fork Mountain Creek watershed is within Catawba River Basin 14-digit Hydrologic Unit Code 03050101150030 and the North Carolina Division of Water Quality (NCDWQ) sub-basin 03-08-32 (NCDWQ 2010).

The mitigation site encompasses 17.2 acres containing 5,299 linear feet (lf) of stream channel and 4.44 acres of wetlands. The project consists of four reaches; reach 1 is on the mainstem of North Fork Mountain Creek, while reaches 2, 3, and 4 are on primary and secondary unnamed tributaries (UT1 and UT2) of North Fork Mountain Creek (Figure 2). An additional 0.97 acre of existing wetlands were preserved on the site; however, no mitigation credit is being claimed for this wetland preservation acreage per RFP 16-001117.

Prior to restoration the stream channels and wetlands were highly disturbed due to the presence of livestock that had unrestricted access to the riparian areas and stream channels. The riparian vegetation was decimated by overgrazing and trampling. The subsequently bare banks were then subject to severe erosion that was only exacerbated by hooves of the cattle.

### **1.2. Project Approach**

Channel restoration involving improved pattern, dimension, and profile was completed on all four stream reaches. Priority I and II approaches were applied to the mainstem North Fork Mountain Creek (Rosgen 1996; NCSRI 2004), while only a Priority II approach was used on the tributary reaches. A total of 1.17 acres of wetlands were restored along reaches 1, 2, 3, and 4, while 3.27 acres of wetlands were created along reaches 2 and 4 (Figure 2).

### **1.3. Project Goals**

The primary and secondary project goals, as outlined in the 2011 restoration plan, are as follows:

Primary goals:

- Provide stable stream channels throughout 5,180 linear feet of channel restoration
- Restore riparian buffers throughout the project site
- Restore 1.16 acres of riparian wetland
- Create 3.03 acres of riparian wetland
- Provide permanent protection through conservation easement for the entire floodplain of North Fork Mountain Creek and its tributaries within the project area.
- Improve water quality by significantly reducing sediment loads from bank erosion and fencing out cattle.

Secondary goals:

- Increase the diversity and quantity of macrobenthos, salamanders, and fish by improving habitat and coarsening of the stream bed
- Improve vegetative communities and terrestrial habitat diversity
- Improve hydrology by increasing groundwater recharge, groundwater and surface water storage, and groundwater/surface water interaction.

## **1.4. Success Criteria**

### **1.4.1. Stream**

Success criteria pertain to the stability of the restored channel's dimension, pattern, and sediment transport. The restored channel must demonstrate the general maintenance of a stable cross-section and have hydrologic access to the floodplain over the monitoring period. The restoration reach should mimic reference reach conditions and the channel will be considered stable if there are little or insignificant changes from the as-built dimensions. Some change in stream dimension is natural and expected.

Traditionally, the success of a stream's pattern and dimension is determined utilizing the dimensionless ratios of reference reaches. The range of values for the dimensionless ratios of the reference reaches are applied to the design reaches. In this case, design reaches are deemed successful if the variability of its pattern and dimension remain within the range of the dimensionless ratios taken from the reference reaches, plus or minus one-half the value of that range. For the North Fork Mountain Creek restoration project, dimensionless ratios of the design reaches vary slightly from the dimensionless ratios of the reference reaches. As a result, the restoration will be determined to be successful if the dimensionless ratios of the pattern and dimension of the restoration reaches remain within their 'as-built' range, plus or minus one-half the value of the range of the dimensionless ratios of the reference reaches. Pattern features (bedform distributions and riffle/pool lengths and slopes) should demonstrate little adjustment within the 7-year monitoring period. In terms of sediment transport, no significant trend in the aggradational or depositional potential of the restoration reaches should occur over the monitoring period. A minimum of two-bankfull events must be documented by crest gage [data] within the standard monitoring period.

### **1.4.2. Wetland**

As per USACE guidelines, wetlands exhibiting water within 12 inches of the surface consecutively between 5% and 12.5% of the growing season in most years may be considered wetlands. The growing season at the North Fork Mountain Creek site extends from March 21 to November 11, a total of 236 days (NRCS 2012). Restored wetland hydrology is being compared to reference wetland hydrology both on-site and at the South Fork project (NCNCDMS Project No. 346, unpublished data). Based on data collected on-site, an 8% hydroperiod will be used as success criteria for this project.

## **1.5. Project Performance**

As outlined in the Baseline Monitoring Report (EBX 2012), no geomorphic or vegetation data were scheduled for collection during MY4. The following presents the results of MY4 visual assessment and hydrologic data collection for MY4.

Visual assessment of the site consisted of re-visiting 31 photographic reference locations (Appendix B), visually assessing the integrity of the channel and structures, assessing the establishment of planted and volunteer vegetation, and documenting the presence of invasive species. Problem areas consist of bed degradation, bank scour, and stressed structures (Appendix B, Figure 2, Table 4a). Two beaver dams were identified, and subsequently removed, during September 2015 at stations 313+75 and 316+75. Vegetation problem areas consist of small, localized pockets of bare areas and low stem density



(Appendix B, Figure 2, Table 4b). Representative photos of problem areas are located in Appendix B. Photos of each problem area can be accessed through the digital e-submission file submitted to NCDMS.

Dry conditions were persistent through the spring and summer at the North Fork Mountain Creek Site. Precipitation at the Site was below average 6 of the 7 months of the growing season with three months falling below the 30<sup>th</sup> percentile for precipitation in Catawba County (Appendix E, Table 11). During MY4, six of the ten original monitoring wells met the 8% hydroperiod success criteria (Table 12). Hydroperiods for the original wells (NFMC-1 through NFMC-10) ranged from 1.3% to 37.7%. NFMC-1 and NFMC-10 failing to meet the success criteria is likely a result of the dry conditions during MY4. Two of the supplemental wells, installed during MY3, met the success criteria; however, NFMC-S1 and NFMC-S2, located closest to the failing NFMC 4 and NFMC 5, also failed to meet during MY4. On February 4, 2015, RES, IRT, and DMS conducted an onsite meeting to review and discuss non-performing areas within the restored wetland that were failing to meet wetland criteria based on the Restoration Plan. Based on monitoring well data, portions of the constructed wetland area appeared not to be meeting the minimum hydrology standard, while other areas that were not proposed for restoration did appear to be returning to wetland conditions. RES requested the areas be swapped so that mitigation credit could be obtained for the areas that were returning to wetland in lieu of the area not meeting criteria; to which the IRT agreed. Two supplemental wells were installed in the area to be added and will be monitored for wetland hydrology for the duration of the monitoring period (Figure 2). This new area is subject to the same performance standards as the other wetlands restored on the site. Both supplemental wells in this area met the hydroperiod success criteria during MY4.

Since project completion in June 2012 four bankfull events have occurred at the project site (Table 10). An initial bankfull event occurred in August 2012, which registered 0.58 feet above bankfull on UT1-Reach 2. The crest gauge on North Fork Mountain Creek- Reach 1 was damaged from the event and, as a consequence, the water level above bankfull could not be determined; however, the event was photo documented. A second event was documented using wrack lines in January 2013. The third event registered on the Reach 1 crest gauge as 0.33 feet above bankfull. The Reach 2 crest gauge did not register a bankfull event; however, photo-documentation of wrack lines along the reach indicated that a bankfull did occur on this reach as well. During MY4, a bankfull event was recorded through crest gauge and wrack lines on both Reach 1 and Reach 2 (Appendix E; Table 10).

Summary information/data related to the occurrence of such things as beaver or encroachment, and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Additional background and supporting information can be found in the Baseline Monitoring Report (EBX 2012) and in the Mitigation Plan (EBX 2011) documents.

## **2.0 METHODS**

This report presents the results of the Monitoring Year 4 (MY4) visual and hydrologic data and the Monitoring Year 3 (MY3) morphological and vegetative collected from 26 cross sections, 12 bank pin arrays, 2 crest gauges, 16 automated groundwater monitoring stations, 1 automated rain gauge, 14 vegetation monitoring plots, and 31 photographic reference locations; as specified in the approved Restoration Plan and Baseline Report (EBX 2011, 2012).

Visual assessment of the stream was performed quarterly. Permanent photo station photos at 31 photographic reference locations were collected during the initial visual assessment at the beginning of the monitoring year during leaf-off conditions. Additional photos of vegetation or stream problem areas were documented with photographs and included in the electronic data submittal.

Geomorphological measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-sections were collected in the field and geo-referenced (NAD83 State Plane feet FIPS 3200). Morphological data was limited to 26 cross-sections, as collection of longitudinal profile is not required during annual monitoring events. Survey data was imported into CAD, ArcGIS, and Excel for data processing and analysis. Channel substrate was characterized using a Wolman Pebble Count outlined in the Harrelson et al. (1994) and processed using Microsoft Excel. Pebble counts were conducted at all riffle cross-sections; a reachwide pebble count was made in each reach. Bank-pin arrays were installed at each pool cross-section. Pins were installed at three locations at each cross-section; the upper-third, at the cross-section, and the lower-third of the bend. The first set of pins was installed at the “normal” water line with an additional set of pins installed for each 2-foot increment of vertical bank. Once per monitoring year, starting in MY3, the length of exposed pin was recorded and the pin reset flush with the bank.

Vegetation success is being monitored using 14 permanent monitoring plots. Vegetation monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, Version 4.2 (Lee et al. 2008) and includes analysis of composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with rebar and photos of each plot are taken from the origin each monitoring year.

Precipitation data was collected using an Onset HOBO Data Logging Rain Gauge. Groundwater for hydrologic success of the restored wetlands was monitored using 16 Onset HOBO U20 Water Level Loggers. An additional logger was installed on site, above ground, for use as a barometric reference. Data loggers collected depth to groundwater daily and all data were processed using HOBOWare and analyzed using Microsoft Excel.

Bankfull events were documented with crest gauges located on Reaches 1 and 2. During quarterly visits to the site, the height of the corkline in each gauge was recorded and cross-referenced with known bankfull elevations at each crest gauge.


### **3.0 REFERENCES**

- EBX (Environmental Banc & Exchange). 2011. North Fork Mountain Creek Stream and Wetland Restoration, Restoration Plan, Catawba County, North Carolina. NCEEP Project No. 94151. Raleigh, North Carolina.
- EBX (Environmental Banc & Exchange). 2012. North Fork Mountain Creek Stream and Wetland Restoration Final Baseline Monitoring Document and As-Built Baseline Report. Catawba County, North Carolina. NCEEP Project Number 94151. Prepared by Stantec Consulting Services, Inc. for EBX. Raleigh.
- Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. General Technical Report RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado.
- Lee, M.T., Peet, R.K., Roberts, S.D. and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. <http://cvs.bio.unc.edu/methods.htm>; accessed November 2008.
- NCDWQ (North Carolina Division of Water Quality). 2010. Catawba River Basinwide Water Quality Plan.
- NCGS (North Carolina Geological Survey). 2004. Physiography of North Carolina. Map compiled by the Division of Land Resources. Raleigh.
- NCSRI (North Carolina Stream Restoration Institute). 2004. Stream Restoration: A Natural Channel Design Handbook. North Carolina Stream Restoration Institute and North Carolina Sea Grant. Raleigh. <http://www.bae.ncsu.edu/programs/extension/wqg/srp/guidebook.html>; accessed November 2012.
- NRCS (Natural Resources Conservation Service). 2012. Climate Analysis for Wetlands by County. <http://www.wcc.nrcs.usda.gov/climate/wetlands.html>; accessed June 2012.
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology. Pagosa Springs, Colorado.
- USGS (U.S. Geological Survey). 2002. Ecoregions of North Carolina and South Carolina. Color poster with map, descriptive text, summary tables, and photographs. Reston, Virginia.

**This Page Intentionally Left Blank**

Appendix A  
General Tables and Figures

Directions: From Raleigh, proceed west on I-40 towards Hickory. Take exit 138 south onto Oxford School Road. Drive three miles into the town of Catawba and turn right on 3rd Avenue SW/NC-10. Continue on NC-10 for 2.3 miles and turn left onto Murray's Hill road which then becomes Buffalo Shoals Road. Take a left on Feed Lot Road and follow this road to the site.



**Figure 1. Vicinity and Topographic Features Map  
North Fork Mountain Creek Mitigation Site**

-  Property Boundary
-  Easement
-  Streams
-  Roads




Table 1. Project Components North Fork Mountain Creek Stream & Wetland / Project No. 94151							
Project Component or Reach ID	Existing Feet/ Acres	Restoration Level	Approach	Restoration or Restoration Equivalent	Footage or Acreage	Mitigation Ratio	Mitigation Credits (WMUs/ SMUs)
NFMC-4	2,245	R	R (P1/P2)	R	2,231	1:1	2,231
UT1-1	698	R	R (P1)	R	698	1:1	698
UT1-2	1,542	R	R (P1)	R	1,756	1:1	1,756
UT2-3	598	R	R (P1)	R	614	1:1	614
Total SMUs							5,299
Wetland-R	-	R	R	R	1.2	1:1	1.17
Wetland-C	-	C	C	RE	3.27	2:1	1.64
Wetland-P	0.97	P	-	-	0.97	-	-
Total WMUs							2.81

<sup>1</sup>W-R = wetlands restoration; W-C = wetlands creation; W-P = wetlands preservation.

<sup>2</sup>Wetland creation mitigation ratio was 2:1 as agreed upon with the USACE during the 401/404 permitting process (EBX 2012).

<sup>3</sup>Existing wetlands were preserved on the site, but no WMUs were credited to the project.

Table 2. Project Activity and Reporting History		
Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	Jul-11	Jul-11
Final Design - Construction Plans	N/A	Oct-11
Construction	N/A	May-12
Temporary S&E mix applied to entire project	N/A	May-12
Permanent seed mix applied to Reach	N/A	May-12
Mitigation Plan / As-Built (Year 0 Monitoring - baseline)	Jun-12	Aug-12
Exotic Invasive Plant Control	Jun-12	Jun-12
Year 1 Monitoring – 2012	Dec-12	Jan-13
Year 2 Monitoring – 2013	Nov-13	Nov-13
Year 3 Monitoring – 2014	Nov-14	Dec-14
Mitigation Plan Addendum	Feb-15	May-15
Beaver Dam Removal	-	Sep-15
Year 4 Monitoring – 2015	Nov-15	Dec-15
Year 5 Monitoring – 2016		
Year 6 Monitoring – 2017		
Year 7 Monitoring – 2018		


<b>Table 3. Project Contacts (NCDMS Project No. 94151)</b>	
<b>Contact</b>	<b>Provider Information</b>
<b>Designer</b>	Stantec Consulting, Inc. 801 Jones Franklin Rd. Suite 300 Raleigh, NC 27606
Primary Project Design POC	David Bidelspach (919) 218-0864
<b>Construction Contractor</b>	North State Environmental, Inc. 2889 Lowery St. Winston-Salem, NC 27101
Construction Contractor POC	Darrell Westmoreland (336) 725-2010 Nate Martin (336) 725-2010
<b>Planting Contractor 1</b>	New Forest Services 313 Condon Road Manistee, MI 49660
Planting Contractor 1 POC	Brian Jarvinen (231) 590-9198
<b>Planting Contractor 2</b>	Strader Farms, LLC
Planting Contractor 2 POC	Kenneth Strader
Seed Mix Sources	Green Resource 5204 Highgreen Court Colfax, NC 27235
Nursery Stock Suppliers	ArborGen (Trees and Livestakes) Blenheim, SC Strader Farms (Livestakes)
<b>Baseline Monitoring Performers (Year 0)</b>	Stantec Consulting Services, Inc. 801 Jones Franklin Rd Suite 300 Raleigh, NC 27606
Stream Monitoring POC	Tim Taylor (704) 329-0900
Vegetation Monitoring POC	N/A
Wetland Monitoring POC	N/A
<b>Annual Monitoring Performers (Year 1-7)</b>	Equinox Environmental Consultation and Design, Inc. 37 Haywood St. Suite 100 Asheville, NC 28801
Stream Monitoring POC	Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6856
Wetland Monitoring POC	Hunter Terrell (828) 253-6856



Appendix B  
Visual Assessment Data

**This Page Intentionally Left Blank**

Figure 2. Integrated Current Condition Plan View





Prepared for	Project:	Notes:	Prepared by:
	North Fork Mountain Creek Stream and Wetland Restoration	1) 2010 Aerial Photo	
	Year 4 Monitoring	2) Base Map Data Provided by Stantec.	
	Catawba County, North Carolina		
	Sheet 1 of 3		
	Date		
	November 2015		
			Project Number
			NCEEP # 94151

Figure 2. Integrated Current Condition Plan View



Prepared for

Project:

North Fork Mountain Creek Stream and Wetland Restoration  
 Year 4 Monitoring  
 Catawba County, North Carolina

Notes:

- 1) 2010 Aerial Photo
- 2) Base Map Data Provided by Stantec.

Prepared by




Sheet 2 of 3  
 Date  
 November 2015

Project Number  
 NCEEP # 94151



Figure 2. Integrated Current Condition Plan View



Prepared for	North Fork Mountain Creek Stream and Wetland Restoration Year 4 Monitoring Catawba County, North Carolina	Prepared by	
Sheet 3 of 3			
Date	November 2015	Project Number	NCEEP # 94151

**This Page Intentionally Left Blank**

<b>Table 4a. Stream Problem Areas Table</b>				
<b>North Fork Mountain Creek Stream and Wetland / Project No. 94151</b>				
<b>Reach</b>	<b>STA</b>	<b>Feature</b>	<b>Description</b>	<b>Notes</b>
1	305+50, 308+00, 310+00,314+00, 315+75, 320+50	Bed	Degradation	
1	318+50	Bed/Bank	Degradation/Erosion	
1	320+60	Bank	Erosion/Scour	
1	321+50	Bank	Erosion/Scour	
2	118+50	Bed	Headcut/Degradation	
2	122+50	Riffle	Degradation	
4	102+30	Structure	Stressed Structure	

<b>Table 4b. Vegetation Problem Areas Table</b>				
<b>North Fork Mountain Creek Stream and Wetland / Project No. 94151</b>				
<b>Reach</b>	<b>STA</b>	<b>Feature</b>	<b>Description</b>	<b>Notes</b>
2	106+00	Bench	Bare Area	
2	111+50	Bench	Low Stem Density/Bare Area	
2	118+00	Bench	Low Stem Density/Bare Area	
3	201+50	Bench	Low Stem Density/Bare Area	
3	201+50	Easement	Exotic Invasive- Treated	<i>Lonicera japonica</i>
3	203+50	Bench	Low Stem Density/Bare Area	
3	205+50	Bench	Low Stem Density/Bare Area	

**Reach 4 Permanent Photo Points**



Reach 4 – Permanent Photo Point 1  
Downstream  
March 11, 2015



Reach 4 – Permanent Photo Point 2  
Downstream  
March 11, 2015



**Reach 4 Permanent Photo Points**



Reach 4 – Permanent Photo Point 3  
Downstream  
March 11, 2015



Reach 4 – Permanent Photo Point 3  
Upstream  
March 11, 2015

**Reach 3 Permanent Photo Points**



Reach 3 – Permanent Photo Point 4  
Downstream  
March 11, 2015



Reach 3 – Permanent Photo Point 5  
Downstream  
March 11, 2015

**Reach 3 Permanent Photo Points**



Reach 3 – Permanent Photo Point 6  
Downstream  
March 11, 2015



Reach 3 – Permanent Photo Point 6  
Upstream  
March 11, 2015

**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 7  
Downstream  
March 11, 2015



Reach 2 – Permanent Photo Point 8  
Downstream  
March 11, 2015

**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 9  
Downstream  
March 11, 2015



Reach 2 – Permanent Photo Point 10  
Downstream  
March 11, 2015

**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 11  
Downstream  
March 11, 2015



Reach 2 – Permanent Photo Point 12  
Downstream  
March 11, 2015

**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 13  
Downstream  
March 11, 2015



Reach 2 – Permanent Photo Point 14  
Downstream  
March 11, 2015

**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 15  
Downstream  
March 11, 2015



Reach 2 – Permanent Photo Point 16  
North  
March 11, 2015



**Reach 2 Permanent Photo Points**



Reach 2 – Permanent Photo Point 16  
Northwest  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 16  
Southwest  
March 11, 2015



Reach 1 – Permanent Photo Point 17  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 18  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 19  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 20  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 21  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 22  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 23  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 24  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 25  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 26  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 27  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 28  
Downstream  
March 11, 2015



Reach 1 – Permanent Photo Point 29  
Downstream  
March 11, 2015



**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 29  
Upstream  
March 11, 2015



Reach 1 – Permanent Photo Point 30  
Downstream  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 31  
Northeast  
March 11, 2015



Reach 1 – Permanent Photo Point 31  
Southeast  
March 11, 2015

**Reach 1 Permanent Photo Points**



Reach 1 – Permanent Photo Point 31  
South  
March 11, 2015

## Vegetation Plots



Vegetation Plot 1



Vegetation Plot 2

Vegetation Plots



Vegetation Plot 3



Vegetation Plot 4

Vegetation Plots



Vegetation Plot 5



Vegetation Plot 6

Vegetation Plots



Vegetation Plot 7



Vegetation Plot 8

Vegetation Plots



Vegetation Plot 9



Vegetation Plot 10



Vegetation Plots



Vegetation Plot 11



Vegetation Plot 12

Vegetation Plots



Vegetation Plot 13



Vegetation Plot 14

**Representative Photos Documenting Bankfull Event**



Reach 2 Sta. 110+50 – Wrack Lines



Reach 1 Sta. 308+00 – Wrack Lines

**Representative Photo of Stream and Vegetation Area Requiring Observation**



Reach 1 Sta. 305+50 – Riffle Degradation



Reach 2 Sta. 309+50– Riffle Degradation

**Representative Photos of Stream and Vegetation Area Requiring Observation**



Reach 2 Sta. 118+50—Bed Degradation with Headcut (Looking Downstream)



Reach 1 Sta. 321+50—Erosion along Left Descending Bank

**This Page Intentionally Left Blank**

Appendix C  
Vegetation Plot Data

<b>Table 5. MY3 Vegetation Plot Criteria Attainment</b>		
<b>North Fork Mountain Creek / Project No. 94151</b>		
<b>Vegetation Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>Tract Mean</b>
1	Yes	100%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	
9	Yes	
10	Yes	
11	Yes	
12	Yes	
13	Yes	
14	Yes	



<b>Table 6. CVS Vegetation Plot Metadata North Fork Mountain Creek/Project No. 94151</b>	
<b>Report Prepared By</b>	Owen Carson
<b>Date Prepared</b>	8/11/2014 12:44
<b>database name</b>	Equinox_2014_B_NFMC_MY3.mdb
<b>database location</b>	Z:\ES\NRI&M\EBX Monitoring\NF Mountain Creek\NFMC-MY3-2014\Data\Veg
<b>computer name</b>	FIELDTECH3-PC
<b>file size</b>	46088192
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	171300307
<b>project Name</b>	North Fork Mountain Creek
<b>Description</b>	
<b>River Basin</b>	Catawba
<b>length(ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	14

**This Page Intentionally Left Blank**





Appendix D  
Stream Geomorphology Data

**This Page Intentionally Left Blank**

**Table 8. Monitoring Data - Dimensional Morphology Summary**  
(Dimensional Parameters - Cross-Sections)

**North Fork Mountain Creek Stream & Wetland / Project No. 94151 - Reach 1 (2,231 feet)**

Dimension	Cross-Section 14 Pool					Cross-Section 15 Riffle					Cross-Section 16 Riffle					Cross-Section 17 Riffle					Cross-Section 18 Pool										
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
Record Elevation (datum) Used	890.9	890.9	890.9	890.9	890.9	890.9	889.7	889.7	889.7	889.7	889.7	889.7	889.4	889.4	889.4	889.4	889.4	889.4	886.6	886.6	886.6	886.6	886.6	886.2	886.2	886.2	886.2	886.2	886.2	886.2	
Bankfull Width (ft)	20.6	19.4	18.3	18.4	18.4	17.3	16.3	16.2	16.1	16.1	16.1	16.1	18.6	18.7	18.4	18.4	18.4	18.4	17.5	18.6	19.8	19.4	19.4	25.8	27.8	27.2	28.0	28.0	28.0		
Floodprone Width (ft)	59.3	>150.0	>150.0	>150.0	>150.0	100.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	50.3	>150.0	>150.0	>150.0	>150.0	53.3	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	
Bankfull Mean Depth (ft)	1.2	1.3	1.4	1.3	1.3	1.2	1.0	1.0	1.0	1.0	1.0	1.0	1.2	1.2	1.2	1.2	1.2	1.4	1.4	1.2	1.2	1.2	1.2	1.4	1.3	1.3	1.2	1.2	1.2	1.2	
Bankfull Max Depth (ft)	3.1	3.0	3.0	3.1	3.1	2.2	2.1	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.2	2.3	2.2	2.2	2.2	2.2	2.2	3.4	3.6	3.5	3.2	3.2	3.2	3.2	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	25.6	25.0	25.5	24.7	24.7	19.9	17.0	16.7	15.9	15.9	15.9	15.9	22.4	22.5	21.8	21.8	21.8	23.9	23.0	23.8	24.0	24.0	24.0	35.1	36	34	32.2	32.2	32.2	32.2	
Bankfull Width/Depth Ratio	16.6	15.0	13.1	13.7	13.7	15.1	15.6	15.7	16.2	16.2	16.2	16.2	14.8	15.6	15.5	15.5	15.5	12.7	15.0	16.5	15.7	15.7	15.7	19.0	21.5	21.7	24.3	24.3	24.3	24.3	
Bankfull Entrenchment Ratio	2.9	7.7	8.2	8.6	8.6	5.8	9.2	9.3	9.3	9.3	9.3	9.3	2.9	8.1	8.0	8.2	8.2	2.9	8.1	7.6	7.7	7.7	7.7	2.1	5.4	5.5	5.4	5.4	5.4	5.4	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

**Table 8. Monitoring Data - Dimensional Morphology Summary**  
(Dimensional Parameters - Cross-Sections)

**North Fork Mountain Creek Stream & Wetland / Project No. 94151 - Reach 1 (2,231 feet)**

Dimension	Cross-Section 19 Riffle					Cross-Section 20 Pool					Cross-Section 21 Pool					Cross-Section 22 Riffle					Cross-Section 23 Riffle										
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
Record Elevation (datum) Used	883.0	883.0	883.0	883.0	883.0	882.6	882.6	882.6	882.6	882.6	882.6	882.6	880.6	880.6	880.6	880.6	880.6	880.6	880.0	880.0	880.0	880.0	880.0	880.0	878.2	878.2	878.2	878.2	878.2	878.2	
Bankfull Width (ft)	21.7	21.5	22.3	22.1	22.1	25.3	24.8	25.1	25.3	25.3	25.3	25.3	21.0	21.0	21.5	21.5	21.5	21.5	20.7	18.2	18.1	18.0	18.0	18.0	18.6	19.0	19.6	19.6	19.6	19.6	
Floodprone Width (ft)	100.0	>150.0	>150.0	>150.0	>150.0	56.1	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0	54.0	>150.0	>150.0	>150.0	>150.0	>150.0	39.5	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0
Bankfull Mean Depth (ft)	1.2	1.1	1.0	1.0	1.0	1.5	1.2	1.1	1.1	1.1	1.1	1.1	1.5	1.5	1.3	1.3	1.3	1.1	1.1	1.1	1.1	1.1	1.1	1.2	1.1	1.1	1.1	1.0	1.0	1.0	
Bankfull Max Depth (ft)	2.1	2.1	2.1	2.2	2.2	3.3	2.9	3.0	3.0	3.0	3.0	3.0	3.4	3.4	3.1	3.1	3.1	3.1	2.2	1.9	2.2	2.3	2.3	2.4	2.4	2.3	2.5	2.5	2.5	2.5	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	25.8	23.9	23.3	22.5	22.5	36.7	30.3	28.8	28.3	28.3	28.3	28.3	34.2	31.5	31.9	27.8	27.8	22.0	19.6	19.6	19.6	19.9	19.9	22.7	21.0	21.0	19.8	19.8	19.8	19.8	
Bankfull Width/Depth Ratio	18.2	19.4	21.4	21.7	21.7	17.4	20.3	22.0	22.6	22.6	22.6	22.6	15.5	14.5	13.9	16.6	16.6	19.6	17.0	16.7	16.3	16.3	16.3	15.2	17.3	18.3	19.4	19.4	19.4	19.4	
Bankfull Entrenchment Ratio	4.6	7.0	6.7	6.8	6.8	2.2	6.0	6.0	5.9	5.9	5.9	5.9	2.4	7.0	7.1	7.0	7.0	2.6	8.2	8.3	8.3	8.3	8.3	2.1	7.9	7.6	7.7	7.7	7.7	7.7	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

**Table 8. Monitoring Data - Dimensional Morphology Summary**  
(Dimensional Parameters - Cross-Sections)

**North Fork Mountain Creek Stream & Wetland / Project No. 94151 - Reach 1 (2,231 feet)**

Dimension	Cross-Section 24 Pool					Cross-Section 25 Pool					Cross-Section 26 Riffle														
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
Record Elevation (datum) Used	877.8	877.8	877.8	877.8	877.8	877.8	876.2	876.2	876.2	876.2	876.2	876.2	876.2	876.2	876.2	876.2	876.2	876.2	875.2	875.2	875.2	875.2	875.2	875.2	875.2
Bankfull Width (ft)	18.6	18.2	18.6	18.1	18.1	18.1	18.7	19.4	18.9	19.6	19.6	19.6	18.8	19.5	19.9	20.5	20.5	20.5	18.8	19.5	19.9	20.5	20.5	20.5	20.5
Floodprone Width (ft)	42.3	>150.0	>150.0	>150.0	>150.0	>150.0	42.3	>150.0	>150.0	>150.0	>150.0	>150.0	50.3	>150.0	>150.0	>150.0	>150.0	>150.0	50.1	>150.0	>150.0	>150.0	>150.0	>150.0	>150.0
Bankfull Mean Depth (ft)	1.1	1.1	1.1	1.1	1.1	1.1	1.4	1.4	1.3	1.2	1.2	1.4	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	
Bankfull Max Depth (ft)	2.5	2.5	2.7	2.6	2.6	2.5	3.0	3.2	3.0	2.9	2.9	3.0	1.6	2.5	2.3	2.7	2.7	1.6	2.5	2.3	2.3	2.7	2.7	2.7	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	21.2	20.7	20.5	19.4	19.4	16.3	26.2	26.3	25.3	24.4	24.4	26.2	19.4	19.8	19.9	19.6	19.6	19.4	19.8	19.9	19.9	19.6	19.6	19.6	
Bankfull Width/Depth Ratio	16.3	16.0	16.8	16.9	16.9	13.3	14.2	14.1	15.7	15.7	15.7	18.2	19.3	19.9	21.4	21.4	21.4	18.2	19.3	19.9	21.4	21.4	21.4	21.4	
Bankfull Entrenchment Ratio	2.3	8.2	8.1	8.3	8.3	2.7	7.7	7.9	7.7	7.7	7.7	2.7	7.7	7.5	7.3	7.3	7.3	2.7	7.7	7.5	7.5	7.3	7.3	7.3	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

**Table 8. Monitoring Data - Dimensional Morphology Summary  
(Dimensional Parameters - Cross-Sections)**

North Fork Mountain Creek Stream & Wetland / Project No. 94151 - Reach 2 (1,756 feet)																									
Dimension	Cross-Section 3 Rifflie					Cross-Section 4 Pool					Cross-Section 5 Pool					Cross-Section 6 Rifflie					Cross-Section 7 Pool				
	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4
Record Elevation (datum) Used	901.2	901.2	901.2	901.2	-	900.1	900.1	900.1	900.1	900.1	892.6	892.6	892.6	892.6	-	892.6	892.5	892.5	892.5	892.5	889.4	889.4	889.4	889.4	889.4
Bankfull Width (ft)	12.8	14.4	14.5	14.0	-	10.9	9.3	10.8	10.3	-	9.6	9.8	10.2	10.0	-	12.0	11.4	12.1	11.6	-	15.0	12.7	13.6	13.5	-
Floodprone Width (ft)	22.5	>25	>25	>23.1	-	22.2	>20	>20	>20	-	50.9	>50	>50	>50	-	45.8	>40	>40	>46.2	-	45.4	>40.0	>40.0	>45	-
Bankfull Mean Depth (ft)	0.8	0.8	0.8	0.8	-	0.8	0.9	1.0	1.1	-	1.2	1.2	1.1	1.2	-	0.7	0.7	0.7	0.8	-	0.9	0.9	0.9	0.9	-
Bankfull Max Depth (ft)	1.6	1.7	1.7	1.9	-	1.6	1.5	1.8	2.4	-	2.3	2.0	2.0	2.5	-	1.6	1.7	1.7	1.9	-	2.6	2.2	2.2	2.0	-
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.1	11.5	11.7	11.8	-	9.2	8.0	10.5	11.7	-	11.0	11.3	11.3	12.4	-	8.7	8.5	8.8	8.8	-	13.7	11.8	12.8	12.5	-
Bankfull Width/Depth Ratio	16.2	18.0	17.9	16.5	-	13.0	10.9	11.2	9.1	-	8.3	8.4	9.1	8.1	-	16.6	15.2	16.5	15.3	-	16.5	13.6	14.5	14.5	-
Bankfull Entrenchment Ratio	1.0	1.6	1.6	1.7	-	2.0	2.2	1.9	2.0	-	5.3	5.2	5.0	5.0	-	3.8	4.1	3.8	4.0	-	3.0	3.6	3.4	3.4	-
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	64.6	-	-	-	-	40.9	-	-	-	-	76.8	-	-	-	-	8.8	-	-	-	-	73.1	-
df50 (mm)	-	-	-	6.9	-	-	-	-	-	-	-	-	-	-	-	-	-	-	11.0	-	-	-	-	-	-

N/A - Item does not apply.

- Information unavailable.

**Table 8. Monitoring Data - Dimensional Morphology Summary  
(Dimensional Parameters - Cross-Sections)**  
North Fork Mountain Creek Stream & Wetland / Project No. 94151 - Reach 2 (1,756 feet)

Dimension	Cross-Section 8 Rifflie					Cross-Section 9 Rifflie					Cross-Section 10 Pool					Cross-Section 11 Rifflie									
	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4	Base	MY1	MY2	MY3	MY4
Record Elevation (datum) Used	888.9	888.9	888.9	888.9	-	883.4	883.4	883.4	883.4	-	882.8	882.8	882.8	882.8	-	878.7	878.7	878.7	878.7	-	878.7	878.7	878.7	878.7	-
Bankfull Width (ft)	11.9	11.4	12.3	11.4	-	15.4	12.8	13.0	13.8	-	13.7	13.3	13.0	12.4	-	11.3	9.0	7.8	7.8	-	11.3	9.0	7.8	6.3	-
Floodprone Width (ft)	50.0	>40.0	>40	>40	-	40.0	>40	>40	>38.7	-	30.0	>150.0	>150.0	>200	-	30.0	>150.0	>150.0	>150.0	-	30.0	>150.0	>150.0	>150	-
Bankfull Mean Depth (ft)	0.9	0.8	0.8	0.8	-	0.5	0.5	0.5	0.5	-	0.6	0.6	0.7	0.7	-	0.7	0.7	0.5	0.6	-	0.7	0.5	0.6	0.7	-
Bankfull Max Depth (ft)	1.6	1.7	1.7	1.9	-	1.1	1.1	1.5	1.5	-	1.9	1.4	1.8	1.8	-	1.2	1.0	1.2	1.2	-	1.2	1.0	1.2	1.2	-
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.2	9.1	9.4	8.9	-	8.1	6.1	6.6	7.4	-	8.8	8.1	8.6	8.6	-	7.4	4.7	4.9	4.9	-	7.4	4.7	4.9	4.3	-
Bankfull Width/Depth Ratio	13.9	14.3	16.0	14.7	-	29.0	26.8	25.9	25.9	-	21.3	21.8	19.8	17.8	-	17.1	17.0	12.4	12.4	-	17.1	17.0	12.4	9.1	-
Bankfull Entrenchment Ratio	4.2	3.5	3.3	3.5	-	2.6	3.0	3.0	2.8	-	2.2	11.3	15.3	16.2	-	2.7	16.7	25.7	24.0	-	2.7	16.7	25.7	24.0	-
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-	1.0	1.0	1.0	1.0	-
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	30.4	-	-	-	-	46.8	-	-	-	-	28.1	-	-	-	-	-	-	-	-	-	15.0	-
df50 (mm)	-	-	-	0.062	-	-	-	-	17.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-	12.0	-

- Information unavailable.

\*Elevation data was offset to match MY2 data



<b>Table 8. Monitoring Data - Dimensional Morphology Summary</b>												
<b>(Dimensional Parameters - Cross-Sections)</b>												
<b>North Fork Mountain Creek Stream &amp; Wetland / Project No. 94151 - Reach 3 (698 feet)</b>												
	<b>Cross-Section 12</b>						<b>Cross-Section 13</b>					
	<b>Riffle</b>						<b>Pool</b>					
<b>Dimension</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record Elevation (datum) Used	918.0	918.0	918.0	918.0	-		916.8	916.8	916.8	916.8	-	
Bankfull Width (ft)	7.2	8.3	7.9	7.5	-		8.1	7.6	8.6	8.8	-	
Floodprone Width (ft)	22.8	>30	>30	>20	-		33.2	>30	>30	>30	-	
Bankfull Mean Depth (ft)	0.6	0.5	0.5	0.5	-		1.1	1.2	1.1	1.0	-	
Bankfull Max Depth (ft)	1.0	0.9	0.9	0.8	-		2.2	2.1	2.0	1.9	-	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.2	3.8	3.8	3.5	-		9.1	9.4	9.4	9.0	-	
Bankfull Width/Depth Ratio	12.5	17.9	16.4	15.9	-		7.2	6.1	7.9	8.6	-	
Bankfull Entrenchment Ratio	3.2	2.7	2.8	2.8	-		4.1	4.4	3.9	3.8	-	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	-		1.0	1.0	1.0	1.0	-	
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	45.0	-		-	-	-	60.1	-	
d50 (mm)	-	-	-	0.062	-		-	-	-	-	-	

- Information unavailable.

\*Elevation data was offset to match MY2 data

<b>Table 8. Monitoring Data - Dimensional Morphology Summary</b>												
<b>(Dimensional Parameters - Cross-Sections)</b>												
<b>North Fork Mountain Creek Stream &amp; Wetland / Project No. 94151 - Reach 4 (614 feet)</b>												
	<b>Cross-Section 1</b>						<b>Cross-Section 2</b>					
	<b>Riffle</b>						<b>Pool</b>					
<b>Dimension</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>	<b>Base</b>	<b>MY1</b>	<b>MY2</b>	<b>MY3</b>	<b>MY4</b>	<b>MY5</b>
Record Elevation (datum) Used	919.6	919.6	919.6	919.6	-		917.5	917.5	917.5	917.5	-	
Bankfull Width (ft)	7.8	8.4	8.4	8.5	-		7.1	10.2	10.8	8.1	-	
Floodprone Width (ft)	50.0	>40.0	>40.0	>40.0	-		34.2	>40.0	>40	24.3	-	
Bankfull Mean Depth (ft)	0.6	0.5	0.4	0.4	-		1.5	1.3	1.0	0.8	-	
Bankfull Max Depth (ft)	0.9	0.8	0.6	0.8	-		2.1	2.1	2	1.5	-	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.7	4.2	3.1	3.5	-		10.6	13.6	10.5	9.1	-	
Bankfull Width/Depth Ratio	12.8	16.5	22.8	20.3	-		4.8	7.7	11.2	12.9	-	
Bankfull Entrenchment Ratio	6.4	5.0	5.0	5.0	-		4.8	2.4	2.2	2.2	-	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	-		1.0	1.0	1.0	1.0	-	
Cross Sectional Area between End Pins (ft <sup>2</sup> )	-	-	-	12.5	-		-	-	-	52.6	-	
d50 (mm)	-	-	-	0.062	-		-	-	-	-	-	

- Information unavailable.

\*Elevation data was offset to match MY2 data

<b>Table 9. North Fork Mountain Creek Stream &amp; Wetland / Project No.94151</b>					
<b>MY3 Bank Pin Arrays</b>					
<b>Cross Section #</b>	<b>Length of Exposed Pin (mm)</b>			<b>Rate</b>	
	<b>Upstream</b>	<b>At Cross Section</b>	<b>Downstream</b>	<b>mm/yr</b>	<b>ft/yr</b>
2	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
4	-	0 <sup>B</sup>	5	0	0.01
5	70	14	9	31	0.10
7	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
10	0 <sup>B</sup>	0 <sup>B</sup>	M	0	0.00
13	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
14	0 <sup>B</sup>	0 <sup>B</sup>	M	0	0.00
18	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
20 (Lower Transect)	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
20 (Upper Transect)	50	0	54	35	0.11
21	0 <sup>B</sup>	9	0 <sup>B</sup>	3	0.01
24	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
25	-	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00

- Pin not installed due to constraints in bank.

<sup>B</sup> Buried with soft accretions on bank.

M - Missing

### Cross Section 1 Reach 4 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 1 Reach 4 - Riffle Station 101+45



### Cross Section 2 Reach 4 – Pool




Left Bank Descending



Right Bank Descending

Cross Section 2  
Reach 4 - Pool  
Station 102+04



### Cross Section 3 Reach 2 – Riffle




Left Bank Descending



Right Bank Descending

Cross Section 3  
Reach 2 - Riffle  
Station 107+28



### Cross Section 4 Reach 2 – Pool




Left Bank Descending



Right Bank Descending

**Cross Section 4  
Reach 2 - Pool  
Station 107+60**



### Cross Section 5 Reach 2 – Pool




Left Bank Descending



Right Bank Descending

### Cross Section 5 Reach 2 - Pool Station 112+05



### Cross Section 6 Reach 2 – Riffle




Left Bank Descending



Right Bank Descending

Cross Section 6  
Reach 2 - Riffle  
Station 112+22





### Cross Section 7 Reach 2 – Pool




Left Bank Descending



Right Bank Descending

Cross Section 7  
Reach 2 - Pool  
Station 114+55



### Cross Section 8 Reach 2 – Riffle




Left Bank Descending



Right Bank Descending

Cross Section 8  
Reach 2 - Riffle  
Station 115+16



### Cross Section 9 Reach 2 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 9 Reach 2 - Riffle Station 117+94



### Cross Section 10 Reach 2 – Pool




Left Bank Descending



Right Bank Descending

### Cross Section 10 Reach 2 - Pool Station 118+53



### Cross Section 11 Reach 2 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 11 Reach 2 - Riffle Station 120+73



\*The shift represented in the above figure is due to an inconsistency in surveying the correct pins between monitoring years.

### Cross Section 12 Reach 3 – Riffle




Left Bank Descending



Right Bank Descending

Cross Section 12  
Reach 3 - Riffle  
Station 203+75



### Cross Section 13 Reach 3 – Pool




Left Bank Descending



Right Bank Descending

Cross Section 13  
Reach 3 - Pool  
Station 204+01



### Cross Section 14 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

### Cross Section 14 Reach 1 - Pool Station 301+18





### Cross Section 15 Reach 1 – Riffle




Left Bank Descending




Right Bank Descending

### Cross Section 15 Reach 1 - Riffle Station 302+33



### Cross Section 16 Reach 1 – Riffle




Left Bank Descending



Right Bank Descending


### Cross Section 16 Reach 1 - Riffle Station 303 +38



### Cross Section 17 Reach 1 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 17 Reach 1 - Riffle Station 306 +69



### Cross Section 18 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

#### Cross Section 18 Reach 1 - Pool Station 307 +35



### Cross Section 19 Reach 1 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 19 Reach 1 - Riffle Station 311 +76



### Cross Section 20 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

Cross Section 20  
Reach 1 - Pool  
Station 312 +64



### Cross Section 21 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

#### Cross Section 21 Reach 1 - Pool Station 314 +59



### Cross Section 22 Reach 1 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 22 Reach 1 - Riffle Station 315 +07





### Cross Section 23 Reach 1 – Riffle




Left Bank Descending



Right Bank Descending

### Cross Section 23 Reach 1 - Riffle Station 316 +83



### Cross Section 24 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

Cross Section 24  
Reach 1 - Pool  
Station 317 +28



### Cross Section 25 Reach 1 – Pool




Left Bank Descending



Right Bank Descending

#### Cross Section 25 Reach 1 - Pool Station 319 +29



### Cross Section 26 Reach 1 – Riffle




Left Bank Descending





Right Bank Descending



Cross Section 26  
Reach 1- Riffle  
Station 319 +82



<b>North Fork Mountain Creek</b>			
<b>Cross Section 1 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	105	100.0%	100%
0.062 - 0.125	0	0.0%	100%
0.125 - 0.25	0	0.0%	100%
0.25 - 0.5	0	0.0%	100%
0.5 - 1.0	0	0.0%	100%
1 - 2	0	0.0%	100%
2 - 4	0	0.0%	100%
4 - 8	0	0.0%	100%
8 - 16	0	0.0%	100%
16 - 32	0	0.0%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>0.062</b>
		<b>D84</b>	<b>0.062</b>
		<b>D95</b>	<b>0.062</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 3 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	15	13.8%	14%
0.062 - 0.125	0	0.0%	14%
0.125 - 0.25	0	0.0%	14%
0.25 - 0.5	0	0.0%	14%
0.5 - 1.0	3	2.8%	17%
1 - 2	7	6.4%	23%
2 - 4	0	0.0%	23%
4 - 8	12	11.0%	34%
8 - 16	11	10.1%	44%
16 - 32	11	10.1%	54%
32 - 64	6	5.5%	60%
64-128	2	1.8%	61%
128-256	0	0.0%	61%
256-512	0	0.0%	61%
512-1024	0	0.0%	61%
1024-2048	0	0.0%	61%
2048-4096	0	0.0%	61%
Bedrock	42	38.5%	100%
<b>Total</b>	<b>109</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>6.9</b>
		<b>D84</b>	<b>28</b>
		<b>D95</b>	<b>44</b>









<b>North Fork Mountain Creek</b>			
<b>Cross Section 6 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	18	16.7%	17%
0.062 - 0.125	0	0.0%	17%
0.125 - 0.25	2	1.9%	19%
0.25 - 0.5	0	0.0%	19%
0.5 - 1.0	1	0.9%	19%
1 - 2	9	8.3%	28%
2 - 4	1	0.9%	29%
4 - 8	15	13.9%	43%
8 - 16	31	28.7%	71%
16 - 32	19	17.6%	89%
32 - 64	10	9.3%	98%
64-128	1	0.9%	99%
128-256	1	0.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>108</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>11</b>
		<b>D84</b>	<b>25</b>
		<b>D95</b>	<b>52</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 8 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	90	85.7%	86%
0.062 - 0.125	0	0.0%	86%
0.125 - 0.25	3	2.9%	89%
0.25 - 0.5	3	2.9%	91%
0.5 - 1.0	1	1.0%	92%
1 - 2	4	3.8%	96%
2 - 4	0	0.0%	96%
4 - 8	1	1.0%	97%
8 - 16	0	0.0%	97%
16 - 32	3	2.9%	100%
32 - 64	0	0.0%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>0.062</b>
		<b>D84</b>	<b>0.062</b>
		<b>D95</b>	<b>1.6</b>



<b>North Fork Mountain Creek</b>			
<b>Cross Section 9 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	21	19.4%	19%
0.062 - 0.125	0	0.0%	19%
0.125 - 0.25	2	1.9%	21%
0.25 - 0.5	0	0.0%	21%
0.5 - 1.0	4	3.7%	25%
1 - 2	16	14.8%	40%
2 - 4	0	0.0%	40%
4 - 8	7	6.5%	46%
8 - 16	3	2.8%	49%
16 - 32	16	14.8%	64%
32 - 64	32	29.6%	94%
64-128	7	6.5%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>108</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>17</b>
		<b>D84</b>	<b>53</b>
		<b>D95</b>	<b>77</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 11 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	12	11.2%	11%
0.062 - 0.125	1	0.9%	12%
0.125 - 0.25	5	4.7%	17%
0.25 - 0.5	5	4.7%	21%
0.5 - 1.0	1	0.9%	22%
1 - 2	11	10.3%	33%
2 - 4	0	0.0%	33%
4 - 8	9	8.4%	41%
8 - 16	24	22.4%	64%
16 - 32	30	28.0%	92%
32 - 64	7	6.5%	98%
64-128	2	1.9%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>107</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>12</b>
		<b>D84</b>	<b>25</b>
		<b>D95</b>	<b>39</b>









<b>North Fork Mountain Creek</b>			
<b>Cross Section 12 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	83	79.0%	79%
0.062 - 0.125	0	0.0%	79%
0.125 - 0.25	0	0.0%	79%
0.25 - 0.5	0	0.0%	79%
0.5 - 1.0	0	0.0%	79%
1 - 2	0	0.0%	79%
2 - 4	1	1.0%	80%
4 - 8	2	1.9%	82%
8 - 16	5	4.8%	87%
16 - 32	11	10.5%	97%
32 - 64	3	2.9%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>0.062</b>
		<b>D84</b>	<b>12</b>
		<b>D95</b>	<b>28</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 15 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	9	8.6%	9%
0.062 - 0.125	0	0.0%	9%
0.125 - 0.25	0	0.0%	9%
0.25 - 0.5	0	0.0%	9%
0.5 - 1.0	3	2.9%	11%
1 - 2	11	10.5%	22%
2 - 4	12	11.4%	33%
4 - 8	12	11.4%	45%
8 - 16	14	13.3%	58%
16 - 32	25	23.8%	82%
32 - 64	14	13.3%	95%
64-128	4	3.8%	99%
128-256	0	0.0%	99%
256-512	0	0.0%	99%
512-1024	0	0.0%	99%
1024-2048	0	0.0%	99%
2048-4096	0	0.0%	99%
Bedrock	1	1.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>10</b>
		<b>D84</b>	<b>33</b>
		<b>D95</b>	<b>56</b>



<b>North Fork Mountain Creek</b>			
<b>Cross Section 16 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	13	11.7%	12%
0.062 - 0.125	0	0.0%	12%
0.125 - 0.25	1	0.9%	13%
0.25 - 0.5	0	0.0%	13%
0.5 - 1.0	4	3.6%	16%
1 - 2	4	3.6%	20%
2 - 4	3	2.7%	23%
4 - 8	9	8.1%	31%
8 - 16	19	17.1%	48%
16 - 32	31	27.9%	76%
32 - 64	19	17.1%	93%
64-128	8	7.2%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>111</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>17</b>
		<b>D84</b>	<b>44</b>
		<b>D95</b>	<b>74</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 17 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	13	12.3%	12%
0.062 - 0.125	0	0.0%	12%
0.125 - 0.25	8	7.5%	20%
0.25 - 0.5	0	0.0%	20%
0.5 - 1.0	1	0.9%	21%
1 - 2	14	13.2%	34%
2 - 4	0	0.0%	34%
4 - 8	1	0.9%	35%
8 - 16	14	13.2%	48%
16 - 32	19	17.9%	66%
32 - 64	23	21.7%	88%
64-128	10	9.4%	97%
128-256	1	0.9%	98%
256-512	0	0.0%	98%
512-1024	2	1.9%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>106</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>18</b>
		<b>D84</b>	<b>58</b>
		<b>D95</b>	<b>86</b>









<b>North Fork Mountain Creek</b>			
<b>Cross Section 19 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	21	20.2%	20%
0.062 - 0.125	0	0.0%	20%
0.125 - 0.25	1	1.0%	21%
0.25 - 0.5	3	2.9%	24%
0.5 - 1.0	2	1.9%	26%
1 - 2	8	7.7%	34%
2 - 4	3	2.9%	37%
4 - 8	8	7.7%	44%
8 - 16	19	18.3%	63%
16 - 32	23	22.1%	85%
32 - 64	6	5.8%	90%
64-128	8	7.7%	98%
128-256	1	1.0%	99%
256-512	1	1.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>104</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>12</b>
		<b>D84</b>	<b>31</b>
		<b>D95</b>	<b>84</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 22 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	13	12.4%	12%
0.062 - 0.125	0	0.0%	12%
0.125 - 0.25	14	13.3%	26%
0.25 - 0.5	0	0.0%	26%
0.5 - 1.0	10	9.5%	35%
1 - 2	3	2.9%	38%
2 - 4	0	0.0%	38%
4 - 8	0	0.0%	38%
8 - 16	5	4.8%	43%
16 - 32	10	9.5%	52%
32 - 64	37	35.2%	88%
64-128	12	11.4%	99%
128-256	0	0.0%	99%
256-512	0	0.0%	99%
512-1024	1	1.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>29</b>
		<b>D84</b>	<b>59</b>
		<b>D95</b>	<b>86</b>



<b>North Fork Mountain Creek</b>			
<b>Cross Section 23 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	16	14.7%	15%
0.062 - 0.125	0	0.0%	15%
0.125 - 0.25	5	4.6%	19%
0.25 - 0.5	0	0.0%	19%
0.5 - 1.0	6	5.5%	25%
1 - 2	15	13.8%	39%
2 - 4	1	0.9%	39%
4 - 8	8	7.3%	47%
8 - 16	19	17.4%	64%
16 - 32	9	8.3%	72%
32 - 64	16	14.7%	87%
64-128	5	4.6%	92%
128-256	3	2.8%	94%
256-512	5	4.6%	99%
512-1024	1	0.9%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>109</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>8.9</b>
		<b>D84</b>	<b>54</b>
		<b>D95</b>	<b>280</b>





<b>North Fork Mountain Creek</b>			
<b>Cross Section 26 - Riffle</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	2	1.9%	2%
0.062 - 0.125	0	0.0%	2%
0.125 - 0.25	1	1.0%	3%
0.25 - 0.5	0	0.0%	3%
0.5 - 1.0	12	11.4%	14%
1 - 2	15	14.3%	29%
2 - 4	0	0.0%	29%
4 - 8	1	1.0%	30%
8 - 16	5	4.8%	34%
16 - 32	20	19.0%	53%
32 - 64	26	24.8%	78%
64-128	16	15.2%	93%
128-256	2	1.9%	95%
256-512	1	1.0%	96%
512-1024	2	1.9%	98%
1024-2048	2	1.9%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>29</b>
		<b>D84</b>	<b>75</b>
		<b>D95</b>	<b>170</b>









<b>North Fork Mountain Creek</b>			
<b>Reach-Wide Count 1- Reach</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	0	0.0%	0%
0.062 - 0.125	6	5.5%	5%
0.125 - 0.25	0	0.0%	5%
0.25 - 0.5	8	7.3%	13%
0.5 - 1.0	0	0.0%	13%
1 - 2	14	12.7%	25%
2 - 4	6	5.5%	31%
4 - 8	9	8.2%	39%
8 - 16	13	11.8%	51%
16 - 32	15	13.6%	65%
32 - 64	19	17.3%	82%
64-128	16	14.5%	96%
128-256	4	3.6%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>110</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>15</b>
		<b>D84</b>	<b>70</b>
		<b>D95</b>	<b>120</b>





<b>North Fork Mountain Creek</b>			
<b>Reach-Wide Count 2- Reach</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	26	23.4%	23%
0.062 - 0.125	0	0.0%	23%
0.125 - 0.25	0	0.0%	23%
0.25 - 0.5	5	4.5%	28%
0.5 - 1.0	6	5.4%	33%
1 - 2	6	5.4%	39%
2 - 4	2	1.8%	41%
4 - 8	3	2.7%	43%
8 - 16	8	7.2%	50%
16 - 32	34	30.6%	81%
32 - 64	15	13.5%	95%
64-128	5	4.5%	99%
128-256	1	0.9%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>111</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>15</b>
		<b>D84</b>	<b>35</b>
		<b>D95</b>	<b>66</b>



<b>North Fork Mountain Creek</b>			
<b>Reach-Wide Count 3- Reach</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	13	11.4%	11%
0.062 - 0.125	0	0.0%	11%
0.125 - 0.25	5	4.4%	16%
0.25 - 0.5	0	0.0%	16%
0.5 - 1.0	0	0.0%	16%
1 - 2	17	14.9%	31%
2 - 4	0	0.0%	31%
4 - 8	3	2.6%	33%
8 - 16	15	13.2%	46%
16 - 32	39	34.2%	81%
32 - 64	22	19.3%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>114</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>17</b>
		<b>D84</b>	<b>36</b>
		<b>D95</b>	<b>52</b>



<b>North Fork Mountain Creek</b>			
<b>Reach-Wide Count 4- Reach</b>			
<b>Monitoring Year - 2014; MY3</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	55	52.4%	52%
0.062 - 0.125	0	0.0%	52%
0.125 - 0.25	0	0.0%	52%
0.25 - 0.5	2	1.9%	54%
0.5 - 1.0	5	4.8%	59%
1 - 2	2	1.9%	61%
2 - 4	0	0.0%	61%
4 - 8	3	2.9%	64%
8 - 16	11	10.5%	74%
16 - 32	15	14.3%	89%
32 - 64	12	11.4%	100%
64-128	0	0.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>0.062</b>
		<b>D84</b>	<b>28</b>
		<b>D95</b>	<b>43</b>





# Appendix E

## Hydrologic Data


Month/Year Recorded	Documentation <sup>1</sup>	North Fork Mountain Creek	UT1
		Reach 1	Reach 2
		(feet above bankfull)	(feet above bankfull)
Aug-12	Crest Gauge/Wrack Lines	2	0.58
Jan-13 <sup>2</sup>	Wrack Lines	--	--
Feb-14	Wrack Lines/Crest Gauge	0.33	--
Nov-15	Crest Gauge/Wrack Lines	0.21	0.13

<sup>1</sup>See Appendix D for photo documentation.

<sup>2</sup>Crest Gauge was damaged from bankfull event; no reading was recorded.

Month	Site Monthly Rainfall	Hickory Monthly Rainfall	SF Reference Monthly Rainfall	Catawba County		
				30th Percentile	70th Percentile	Average
Jan-15	2.30	2.69	3.12	2.64	5.04	3.90
Feb-15	1.92	1.85	2.08	2.33	4.41	3.42
Mar-15	2.25	3.27	2.28	3.12	5.17	4.27
Apr-15	2.84	5.42	5.26	2.06	4.57	3.37
May-15	0.37	2.26	0.53	2.5	4.68	3.77
Jun-15	3.77	4.87	3.58	2.73	5.41	4.27
Jul-15	1.19	2.47	2.39	2.43	4.45	3.92
Aug-15	0.19	5.09	1.46	2.73	4.71	4.00
Sep-15	3.13	5.07	4.08	2.39	5.2	3.75
Oct-15	6.27	10.13	5.97	1.96	3.98	3.40
Nov-15	4.76	4.67	4.68	2.33	4.3	3.47
Dec-15	-	-	-	2.17	3.96	3.21
Total	28.99	47.79	35.43			

### North Fork Mountain Creek Monthly Rain Statistics




<b>Table 12. Wetland Gauge Attainment Data</b>					
<b>Summary of Groundwater Monitoring Results</b>					
<b>North Fork Mountain Creek Stream &amp; Wetland / Project No. 94151</b>					
<b>Gauge ID</b>	<b>Success Criteria Achieved/Max Consecutive Days During Growing Season</b>				
	<b>Percent</b>				
	<b>Year 1 (2012)</b>	<b>Year 2 (2013)</b>	<b>Year 3 (2014)</b>	<b>Year 4 (2015)</b>	<b>Year 5 (2016)</b>
<b>NFMC 1</b>	No/4 1.7 Percent	Yes/32 13.6 Percent	Yes/43 18.2 Percent	No/10 4.2 Percent	
<b>NFMC 2</b>	Yes/86 36.4 Percent	Yes/67 28.4 Percent	Yes/67 28.4 Percent	Yes/52 22 Percent	
<b>NFMC 3</b>	Yes/57 24.2 Percent	Yes/127 53.8 Percent	Yes/91 38.6 Percent	Yes/60 25.4 Percent	
<b>NFMC 4</b>	No/5 2.1 Percent	No/10 4.2 Percent	No/5 2.1 Percent	No/10 4.2 Percent	
<b>NFMC 5</b>	No/1 0.4 Percent	No/4 1.7 Percent	No/2 0.8 Percent	No/3 1.3 Percent	
<b>NFMC 6</b>	Yes/87 36.9 Percent	Yes/127 53.8 Percent	Yes/67 28.4 Percent	Yes/51 21.6 Percent	
<b>NFMC 7</b>	Yes/171 72.5 Percent	Yes/127 53.8 Percent	Yes/119 50.4 Percent	Yes/89 37.7 Percent	
<b>NFMC 8</b>	Yes/57 24.2 Percent	Yes/127 53.8 Percent	Yes/68 28.8 Percent	Yes/59 25 Percent	
<b>NFMC 9</b>	Yes/102 43.2 Percent	Yes/127 53.8 Percent	Yes/92 39.0 Percent	Yes/60 25.4 Percent	
<b>NFMC 10</b>	No/12 5.1 Percent	Yes/36 15.3 Percent	Yes/43 18.2 Percent	No/15 6.4 Percent	
<b>NFMC S1</b>	N/A	N/A	Yes/39 16.5 Percent	No/15 6.4 Percent	
<b>NFMC S2</b>	N/A	N/A	Yes/21 8.9 Percent	No/12 5.1 Percent	
<b>NFMC S3</b>	N/A	N/A	Yes/30 12.7 Percent	Yes/26 11.0 Percent	
<b>NFMC S4</b>	N/A	N/A	Yes/99 41.9 Percent	Yes/75 31.8 Percent	
<b>NFMC S5</b>	N/A	N/A	N/A	Yes/59 25.0 Percent	
<b>NFMC S6</b>	N/A	N/A	N/A	Yes/235 99.6 Percent	
<b>SF Reference</b>	N/A	N/A	N/A	Yes/111 47.0 Percent	


N/A - Information does not apply.

Hydrology Success Criteria = 8%

Gauge ID: **NFMC 1**  
 Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **10**  
 Percentage of Growing Season Water Table within 12 inches of Soil Surface: **4.2%**



Gauge ID: **NFMC 2**  
 Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **52**  
 Percentage of Growing Season Water Table within 12 inches of Soil Surface: **22%**




Gauge ID: **NFMC 3**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **60**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **25%**

**60**  
**25%**




Gauge ID: **NFMC 4**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **10**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **4%**

**10**  
**4%**




Gauge ID: **NFMC 5**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **3**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **1%**

**3**

**1%**




Gauge ID: **NFMC 6**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **51**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **22%**

**51**

**22%**




Gauge ID: **NFMC 7**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**89**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**38%**




Gauge ID: **NFMC 8**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**59**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**25%**




Gauge ID: **NFMC 9**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**60**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**25%**




Gauge ID: **NFMC 10**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**15**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**6%**






Gauge ID: **NFMC S1**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **15**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **6%**

**15**

**6%**




Gauge ID: **NFMC S2**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **12**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **5%**

**12**

**5%**




Gauge ID: **NFMC S3**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **26**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **11%**

**26**

**11%**




Gauge ID: **NFMC S4**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface: **75**

Percentage of Growing Season Water Table within 12 inches of Soil Surface: **32%**

**75**

**32%**




Gauge ID: **NFMC S5**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**59**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**25%**




Gauge ID: **NFMC S6**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**235**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**100%**



Gauge ID: **SF Reference**

Total Number of Consecutive Days Water Table within 12 inches of Soil Surface:

**111**

Percentage of Growing Season Water Table within 12 inches of Soil Surface:

**47%**

