



## **MONITORING YEAR 3 ANNUAL REPORT**

Final for DMS Review

### **OWL'S DEN MITIGATION SITE**

Lincoln County, NC  
DEQ Contract 005150  
DMS Project Number 95808

Data Collection Period: March - November 2018  
Submission Date: November 9, 2018

---

#### **PREPARED FOR:**



**NC Department of Environmental Quality**  
**Division of Mitigation Services**  
1652 Mail Service Center  
Raleigh, NC 27699-1652



2007-1207	2007-02249-390	Wesley Village	5.852																	
2006-1168	2006-32285-360	Carolina Golf Club	8.659																	
2010-0138	2010-02251	Charlotte Air National Guard Storm Sewer Repair	82.000																	
2010-0467	2008-03268	Mathews Gateway	153.600																	
2007-1673	2009-01652	Providence Road West	234.489																	
Remaining Amounts (feet / acres)			0.000					0.000												
Remaining Amounts (credits)			0.000					0.000												

Contingencies (if any): None

  
 \_\_\_\_\_  
 Signature of Wilmington District Official Approving Credit Release

9/20/18  
 \_\_\_\_\_  
 Date

- 1 - For NCDMS, no credits are released during the first milestone
- 2 - For NCDMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCDMS Portal, provided the following criteria have been met:
  - 1) Approval of the final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met



November 30, 2018

Mr. Paul Wiesner  
NC Department of Environmental Quality  
Division of Mitigation Services  
5 Ravenscroft Dr., Suite 102  
Asheville, NC 28801

RE: Owl's Den Mitigation Site-Year 3 Monitoring Report  
Final Submittal for DMS  
Contract Number 004673, RFP Number 16-004110, DMS# 95360  
Yadkin River Basin – CU# 03040105; Union County, NC

Dear Mr. Wiesner:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments and observations from the Owl's Den Mitigation Site Draft Year 3 Monitoring Report. The following are Wildlands responses to your comments and observations from the report noted in italics lettering.

**DMS Comment; General: The report text indicates that an additional groundwater gage and a soil temperature probe will be installed and monitored in MY4. Please show the proposed locations of the additional MY4-MY7 monitoring equipment on the CCPV sheets.**

*Wildlands Response; The CCPV sheets have been updated to reflect the additional groundwater and soil temperature probe proposed locations.*

**DMS Comment; Section 1.2.5 – Vegetation Areas of Concern: The report verbiage notes minimal isolated areas of invasive species on the project site. No areas of invasive species are shown on the CCPV maps. Please confirm that areas of invasive species on the project site are below the 1,000 sf CCPV mapping/Table 6 reporting threshold.**

*Wildlands Response; Areas with invasive species noted in the report are too small in size (under mapping threshold) to show on the CCPV map. The report verbiage in Section 1.2.5 has been updated to clarify the above comment.*

**DMS Comment; Table 1 - The monitoring report needs to match the DMS internal project credit database in an effort to keep the DMS debit ledger consistent with the yearly reporting. Please update the report asset as follows: TOTAL WMUs should be updated to 8.939 WMUs.**

*Wildlands Response; The report asset Table 1, the Executive Summary, and Section 1. Project Overview have been updated to reflect 8.939 WMUs.*



**DMS Comment; Table 9 – The annual summary columns provide months and years for vegetation data collection. This is helpful when reviewing the data table. Please include a month (September) for MY3 and update the data collection month for MY2 (July).**

*Wildlands Response; The annual summary dates in Table 9 have been updated to reflect the data collection months for MY3 and MY2.*

**DMS Comment; Table 11 – Please confirm that the MY3 (2018) BHRs have been calculated based on the attached DMS technical guidance.**

*Wildlands Response; The BHR calculations are based on the DMS technical guidance. A footnote is provided on Table 11 for clarification.*

**DMS Comment; Support Files (GIS): Please include all of the Owls Den project CCPV GIS shapefiles on the MY3 support file CD. Only vegetation problem areas; groundwater gages; and vegetation plot locations are currently included in the draft electronic deliverables.**

*Wildlands Response; All GIS files have been added to the e-file folder for DMS.*

Enclosed please find three (3) hard copies of the Year 3 Final Monitoring Report and one (1) CD with the final corrected electronic files for DMS distribution. Please contact me at 704-332-7754 x110 if you have any questions.

Sincerely,

A handwritten signature in black ink that reads "Kirsten Y. Gimbert".

Kirsten Y. Gimbert  
Environmental Scientist  
kgimbert@wildlandseng.com

**PREPARED BY:**

---



1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Phone: 704.332.7754  
Fax: 704.332.3306

## EXECUTIVE SUMMARY

Wildlands Engineering Inc. (Wildlands) implemented a full delivery project at the Owl's Den Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore 2,453 linear feet (LF) of perennial streams, rehabilitate 2.82 acres of existing wetlands, and re-establish 6.77 acres of wetlands in Lincoln County, NC. The Site is expected to generate 2,453 stream mitigation units (SMUs) and 8.939 riparian wetland mitigation units (WMUs) (Table 1).

The Site is located near the City of Lincolnton in Lincoln County, NC within the DMS targeted watershed for the Catawba River Basin Hydrologic Unit Code (HUC) 03050102040040 and NCDWR Subbasin 03-08-35 (Figure 1) and is being submitted for mitigation credit in the Catawba River Basin HUC 03050103 within the expanded service area of this HUC. The project streams consist of two unnamed tributaries to Howards Creek, HC1 and HC2 (Figure 2). Howards Creek eventually flows into the South Fork Catawba River near the City of Lincolnton in Lincoln County. The adjacent land to the streams and wetlands is maintained for agricultural purposes.

The Site is located in the Howards Creek watershed and is within a Targeted Local Watershed (TLW) identified in NCDMS 2007 Catawba River Basin Restoration Priority Plan (RBRP). The Site is also identified in the Indian Creek and Howards Creek Local Watershed Plan (LWP) Project Atlas (DMS, 2010). The Indian and Howards Creek LWP identified stream channelization and dredging, incised channels and unstable stream banks, deforested riparian buffers, drained and cleared wetlands, and nutrient inputs to streams and wetlands as major stressors within this watershed. The LWP Project Atlas identified the Owl's Den Mitigation Site as a restoration opportunity with the potential to improve water quality, habitat, and hydrology within the Howards Creek watershed.

The project goals established in the mitigation plan (Wildlands, 2014) were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Correct hydrologic modifications to streams including stream incision and dredging, bank erosion, lowering of the local water table, sedimentation, and loss of riparian buffer and floodplain functions;
- Improve hydrology and function of previously drained and cleared wetlands;
- Re-establish riparian buffer and wetland vegetation communities;
- Reduce excess sediment to downstream waters by stabilizing streams and revegetating site; and
- Reduce nutrient loads to downstream waters by improving wetlands and buffers to treat runoff.

Secondary project goals include:

- Improve instream habitat by diversifying the stream bedform and introducing habitat structures and wood debris and
- Reduce agricultural pollution from pesticides and herbicides used on adjacent fields by improving wetland and buffers to treat runoff.

The Site construction and as-built surveys were completed between May 2015 and August 2015. A conservation easement is in place on 12.87 acres of the riparian corridors to protect them in perpetuity.

Monitoring Year (MY) 3 assessments and site visits were completed between March and November 2018 to assess the conditions of the project. Overall, the Site has met the required stream, vegetation, and hydrology success criteria for MY3. The overall average planted stem density for the Site is 448 stems per acre and is therefore on track to meet the MY4 requirement of 320 stems per acre. With the inclusion of volunteer species the average Site density increases to 1043 planted stems/acre. All restored streams are stable and functioning as designed. The two stream gages installed on the Site



recorded multiple bankfull events in 2018. The final (MY7) hydrology success criteria was met during MY2, in which two or more bankfull events occurred in separate years within the restored reaches. Of the 14 wetland groundwater monitoring gages installed at the Site, 13 met the success criteria (water table with 12 inches of the ground surface for 8.1% of the growing season consecutively).





**OWL'S DEN MITIGATION SITE**  
Monitoring Year 3 Annual Report

**TABLE OF CONTENTS**

**Section 1: PROJECT OVERVIEW ..... 1-1**

    1.1 Project Goals and Objectives ..... 1-1

    1.2 Monitoring Year 3 Data Assessment..... 1-2

        1.2.1 Stream Assessment..... 1-2

        1.2.2 Stream Hydrology Assessment ..... 1-2

        1.2.3 Vegetative Assessment ..... 1-3

        1.2.4 Wetland Assessment..... 1-3

        1.2.5 Areas of Concern/Adaptive Management Plan ..... 1-4

    1.3 Monitoring Year 3 Summary ..... 1-4

**Section 2: METHODOLOGY ..... 2-1**

**Section 3: REFERENCES..... 3-1**

**Appendix 1**

**General Figures and Tables**

Figure 1 Project Vicinity Map

Figure 2 Project Component/Asset Map

Table 1 Project Components and Mitigation Credits

Table 2 Project Activity and Reporting History

Table 3 Project Contact Table

Table 4 Project Information and Attributes

**Appendix 2**

**Visual Assessment Data**

Figure 3.0-3.3 Integrated Current Condition Plan View

Table 5a-c Visual Stream Morphology Stability Assessment Table

Table 6 Vegetation Condition Assessment Table

Stream Photographs

Vegetation Photographs

Wetland Photographs

**Appendix 3**

**Vegetation Plot Data**

Table 7 Vegetation Plot Criteria Attainment Table

Table 8 CVS Vegetation Plot Metadata

Table 9 Planted and Total Stems (Species by Plot with Annual Means)

**Appendix 4**

**Morphological Summary Data and Plots**

Table 10a-b Baseline Stream Data Summary

Table 11a-b Morphology and Hydraulic Summary (Dimensional Parameters – Cross-Section)

Table 12a-c Monitoring Data – Stream Reach Data Summary

Cross-Section Plots

**Appendix 5**

**Hydrology Summary Data and Plots**

Table 13 Verification of Bankfull Events

Stream Gage Plots

Table 14 Wetland Gage Attainment Summary

Groundwater Gage Plots

Monthly Rainfall Data

## Section 1: PROJECT OVERVIEW

---

The Site is located in central Lincoln County within the Catawba River Basin (USGS Hydrologic Unit 03050102) and is located off of Owl's Den Road northwest of Lincolnton, North Carolina. The Site is located in the Inner Piedmont Belt of the Piedmont Physiographic Province (USGS, 1998). The project watershed is dominated by agricultural and forested land. The drainage area for the Site is 152 acres. (0.24 square miles).

The project streams consist of unnamed tributaries to Howards Creek (HC1 and HC2). Stream restoration reaches included HC1 (Reach 1 and 2) and HC2 comprising 2,453 linear feet (LF) of perennial stream channel. The riparian areas were planted with native vegetation to improve habitat and protect water quality. Wetland components included rehabilitating 2.82 acres of existing wetlands and re-establishing 6.77 acres of wetlands.

Construction activities were completed by Land Mechanic Designs, Inc. in July 2015. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in January 2016. A conservation easement has been recorded and is in place on 12.87 acres (Deed Book 2455, Page Number 864) within a tract owned by Owl's Den Farm, LLC. The project is expected to generate 2,453 stream mitigation units (SMU's) and 8.939 wetland mitigation units (WMUs). Annual monitoring will be conducted for seven years with the close-out anticipated to commence in 2023 given the success criteria are met. Appendix 1 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2.

### 1.1 Project Goals and Objectives

Prior to construction activities, the streams on the Site had been straightened, widened, and deepened to provide drainage for surrounding cropland. The adjacent floodplain areas had been cleared and maintained to support agricultural activities. Table 10a and b in Appendix 4 present the pre-restoration conditions in detail.

The Site will help address stressors identified in the LWP and provide numerous ecological benefits within the Catawba River Basin. While many of these benefits are limited to the Owl's Den project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals established were completed with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP while also meeting the DMS mitigation needs.

The primary objectives of the Owl's Den Mitigation Site address stressors identified in the LWP and included the following:

- *Correct hydrologic modifications to streams including stream incision and dredging, bank erosion, lowering of the local water table, sedimentation, and loss of riparian buffer and floodplain functions.* The project re-connected streams with a stable floodplain using Priority 1 restoration techniques. The Priority 1 restoration eliminated vertically incised channels on site. Stream banks were stabilized with grading, in-stream structures, and planting. By stabilizing stream banks on site, sediment loading should be reduced in the receiving watershed.
- *Improve hydrology and function of previously drained and cleared wetlands.* The project restored hydrologic connections to existing wetlands using Priority 1 stream restoration to raise



the local water table and increase overbank flooding. The project extended existing wetland zones into adjacent areas and established wetland vegetation throughout the site.

- *Re-establish wetland hydrology and function in relic wetland areas.* Removal of historic overburden uncovered relic hydric soils and should bring local water table elevations closer to the ground surface. Disking and roughening of wetland re-establishment areas should increase retention times and improve natural infiltrative processes.
- *Re-establish riparian buffer and wetland vegetation communities.* A native vegetation community was planted on the site to revegetate the riparian buffers and wetlands and return the functions associated with these wooded areas.
- *Reduce excess sediment to downstream waters by stabilizing streams and revegetating site.* Stream banks were stabilized on all project reaches. The site was also revegetated with a native forest community to prevent erosion and sedimentation from overland runoff of agricultural lands and filter runoff from adjacent fields.
- *Reduce nutrient and agricultural pollutant inputs to streams and wetlands.* Increased retention times along with reestablished vegetation in restored wetland areas will reduce fertilizers used in blackberry and soybean agricultural production before runoff enters the streams.

Secondary project goal includes:

- *Improve instream habitat by diversifying the stream bedform and introducing habitat structures and woody debris.* Large woody debris, brush toe meander bends, other woody structures, and native stream bank vegetation were installed to improve both instream and terrestrial habitat value throughout the riparian corridor.
- *Reduce agricultural pollution from pesticides and herbicides used on adjacent fields by improving wetlands and buffers to treat runoff.* Restored wetland areas will provide treatment for agricultural runoff from blackberry and soy bean fields that are sprayed with pesticides and herbicides.

## 1.2 Monitoring Year 3 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY3 to assess the condition of the project. The stream, vegetation, and hydrologic success criteria for the Site follows the approved success criteria presented in the Owl's Den Mitigation Plan (Wildlands, 2014).

### 1.2.1 Stream Assessment

Morphological surveys for MY3 were conducted in April 2018. All streams within the Site appear stable and functioning as designed.

In general, cross-sections for HC1 and HC2 show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. The high flow events continued during MY2 and early MY3, resulting in areas of floodplain deposition within the downstream extent of HC1. The bankfull elevations associated with cross-sections 7 and 8 were adjusted in MY3 to accommodate this natural depositional component within the larger Howards Creek floodplain. No additional deposition has been observed in MY3.

Surveyed riffle cross-sections fell within the parameters defined for channels of the appropriate Rosgen stream type. Refer to Appendix 2 for the visual stability assessment table, CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

### 1.2.2 Stream Hydrology Assessment

At the end of the seven-year monitoring period, two or more bankfull events must have occurred in separate years within the restoration reaches. At least two bankfull events have been recorded on all



restoration reaches during the annual monitorings resulting in attainment of the stream hydrology success criteria. Refer to Appendix 5 for hydrologic summary data and plots.

### **1.2.3 Vegetative Assessment**

A total of 13 vegetation plots were established during the baseline monitoring within the project easement area. All of the plots were installed using a standard 10 meter by 10 meter plot. The final vegetative success criteria will be the survival of 210 planted stems per acre in the planted riparian and wetland corridor at the end of the required monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of the third monitoring year (MY3) and at least 260 planted stems per acre at the end of the fifth monitoring year (MY5). Planted vegetation must average 10 feet in height in each plot at the end of the seventh year of monitoring. If this performance standard is met by MY5 and stem density is trending towards success (i.e., no less than 260 five year old planted stems/acre) and there are no issues with invasive species, monitoring of vegetation on the Site may be terminated provided written approval is provided by the United States Army Corps of Engineers in consultation with the NC Interagency Review Team.

The MY3 vegetative survey was completed in September 2018. The 2018 vegetation monitoring resulted in an average stem density of 448 planted stems per acre, which is greater than the interim requirement of 320 planted stems/acre required at MY3, but approximately 31% less than the baseline density recorded at MY0, 647 planted stems/acre in January 2016. With the inclusion of volunteer species the average Site density increases to 1043 planted stems/acre. There is an average of 11 stems per plot as compared to 16 stems per plot in MY0. The MY3 average stem height for the site is 5.1 feet doubled from MY1 (2.5 feet). While the majority of the plots are on track to meet the success criteria required for MY7; two plots (5 and 11) did not currently meet the MY3 success criteria (283 stems/acre). With inclusion of volunteer stems, plot 11 exceeds (324 stems/acre) the MY3 success criteria; however, plot 5 did not have any volunteers to meet the success criteria (Table 9, Appendix 3). Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

### **1.2.4 Wetland Assessment**

During the baseline monitoring, 13 groundwater hydrology gages were established throughout the wetland rehabilitation and re-establishment zones. An additional gage (gage 14) was installed in MY1 in Wetland A within the northern project area to further document groundwater hydrology within this area of the Site. All gages were installed at locations so that the data collected will provide an indication of groundwater levels throughout the Site. An additional gage was established in an adjacent reference wetland and will be utilized to compare the hydrologic response within the restored wetland areas at the Site. A barotroll logger (to measure barometric pressure used in the calculations of groundwater levels with gage transducer data) and a rain gage were also installed on the Site. The rain gage is no longer being utilized due to equipment failure and the data is being obtained from a local weather station. All other groundwater gages (GWG) were downloaded on a quarterly basis and maintained on an as needed basis. The final performance standard for wetland hydrology will be a free groundwater surface within 12 inches of the ground surface for 18 consecutive days (8.1 percent) of the defined 222 day growing season for Lincoln County (March 28 through November 4) under typical precipitation conditions.

Of the 14 groundwater monitoring gages on the Site, 13 met the success criteria for MY3. The 13 gages that met the success criteria generally exceeded the standard significantly. Of the gages that met, the measured cumulative hydroperiod ranged from 21% to 98% of the growing season. GWG 1 failed to meet the success criteria by 2 days but has improved each year. With normal annual rainfall in



subsequent monitoring years, groundwater recharge is expected; however, an additional groundwater gage will be installed to better understand the groundwater hydrology in this portion of the Site. A soil temperature gage will also be installed to determine the site-specific growing season. Refer to Appendix 2 for the groundwater gage locations and Appendix 5 for groundwater hydrology data and plots.

### 1.2.5 Areas of Concern/Adaptive Management Plan

Stream areas of concern are minimal. Floodplain deposition noted in MY1 at the downstream extent of HC1 Reach 2 will continue to be monitored for impacts to flood storage capacity and stream stability within the reach and an adaptive management plan will be established if deemed necessary. As of MY3, deposition has not adversely affected stream stability or conveyance in this reach. Nutrients from the deposition may be a contributing factor to the substantial vegetation growth that has occurred in this area of the Site.

The vegetation areas of concern within the Site include invasive species such as Johnson grass (*Sorghum halepense*), morning glory species (family *Convolvulaceae*), and Chinese and Japanese privet (*Ligustrum sinsense and japonicum*). The areas of Johnson grass and privet are minimal in size. These areas are minimal in size and under the threshold for mapping but will continue to be closely monitored. The parasitic vine, dodder (*Cuscuta sp.*), and morning glory are having some negative impact. The dense native vegetation of arrowleaf tearthumb (*Polygonum sagittatum*), rice cutgrass (*Leersia oryzoides*), blackberry (*Rubus sp.*) and common rush (*Juncus effuses*), are impacting the planted woody species vigor and survival rates. The herbaceous density is suffocating the stems, especially in plot 5.

In addition, there are a few, small areas in which the herbaceous layer has not fully established (<1% of the planted acreage). While these areas have improved with additional seeding and fertilization, these areas will require another application. In MY3, a small area (0.1 acres) in and around plot 11 was noted as having low planted woody stem densities. These areas are minimal in size and under the threshold for mapping but will continue to be closely monitored. Refer to Appendix 2 for the vegetation condition assessment table and Integrated Current Condition Plan View (CCPV).

Wildlands will continue to monitor the extent of invasive species and the small areas noted with poor herbaceous growth within the Site. As needed herbicide applications will be applied in accordance with state regulations to control these invasive species in future monitoring years. The isolated area in and around plot 11 with low planted stem densities will continue to be monitored for woody stem recruitment. A supplemental planting of 1-3 gallon stems will be warranted if woody vegetation recruitment does not become established within this area. These stems would be planted no later than the fall of 2019.

## 1.3 Monitoring Year 3 Summary

The streams within the Site are stable and functioning as designed. The overall, average stem density for the Site is on track to meeting the MY7 success criteria; however, two vegetation plots did not individually meet the MY3 success criteria as noted in CCPV. Multiple bankfull events have been documented within the restored stream reaches and the Site met the final (MY7) stream hydrology success criteria during MY2 monitoring. A total of 13 of the 14 groundwater monitoring gages met the success criteria for MY3.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



## Section 2: METHODOLOGY

---

Geomorphic data were collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages were installed in surveyed riffle cross-sections and monitored quarterly. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008).



## Section 3: REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from <http://cvs.bio.unc.edu/protocol/cvs-eep-protocol-v4.2-lev1-5.pdf>.
- North Carolina Division of Mitigation Services (DMS), 2007. Catawba River Basin Restoration Priorities. <http://nceep.net/services/restplans/RBRPCatawba2007.pdf>
- North Carolina Division of Mitigation Services (DMS), 2010. Indian and Howards Creek Local Watershed Plan. [www.nceep.net/ervices/lwps/Indian\\_Howards\\_Creek/INDIAN\\_HOWARD\\_CREEKS.html](http://www.nceep.net/ervices/lwps/Indian_Howards_Creek/INDIAN_HOWARD_CREEKS.html)
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Army Corps of Engineers. Email 2018. Standard Measurement of the BHR Monitoring Parameter.
- United States Department of Agriculture. Lincolnton, NC Weather Station NC4996. [http://www.wcc.nrcs.usda.gov/climate/navigate\\_wets.html](http://www.wcc.nrcs.usda.gov/climate/navigate_wets.html)
- United States Geological Survey. 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc (2014). Owl's Den Mitigation Site Mitigation Plan. NCEEP, Raleigh, NC.

## **APPENDIX 1. General Figures and Tables**







Figure 1 Project Vicinity Map  
Owl's Den Mitigation Site  
DMS Project No. 95808  
Monitoring Year 3 - 2018





Figure 2 Project Component/Asset Map  
 Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018  
 Lincoln County, NC

**Table 1. Project Components and Mitigation Credits**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	2,453.000	N/A	8.939	N/A	N/A	N/A	N/A	N/A	N/A
Project Components									
Reach ID	As-Built Stationing / Location <sup>1</sup>	Existing Footage / Acreage	Approach	Restoration or Restoration Equivalent	Restoration Footage / Acreage <sup>1</sup>	Mitigation Ratio	Credits <sup>1</sup> (SMU / WMU)		
<b>STREAMS</b>									
HC1 Reach 1	99+94 - 108+09	609	P1	Restoration	815	1:1	815.000		
HC1 Reach 2	108+09 - 115+35	994	P1	Restoration	726	1:1	726.000		
	115+65 - 117+79		P1	Restoration	214	1:1	214.000		
HC2	200+00 - 206+98	444	P1	Restoration	698	1:1	698.000		
<b>WETLANDS</b>									
Wetland A	N/A	0.44	Significant improvement to wetland functions	Rehabilitation	0.44	1.3:1	0.339		
Wetland B	N/A	0.13	Significant improvement to wetland functions	Rehabilitation	0.13	1.3:1	0.100		
Wetland C	N/A	1.03	Significant improvement to wetland functions	Rehabilitation	1.03	1.3:1	0.792		
Wetland D	N/A	0.81	Significant improvement to wetland functions	Rehabilitation	0.81	1.3:1	0.623		
Wetland E	N/A	0.13	Significant improvement to wetland functions	Rehabilitation	0.13	1.3:1	0.100		
Wetland G	N/A	0.13	Significant improvement to wetland functions	Rehabilitation	0.13	1.3:1	0.100		
Wetland H	N/A	0.15	Significant improvement to wetland functions	Rehabilitation	0.15	1.3:1	0.115		
Wetland Re-Establishment Area <sup>2</sup>	N/A	n/a	Planting, hydrologic improvement	Re-Establishment	6.77	1:1	6.770		

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	2,453	-	-	-	-	-
Enhancement	-	-	-	-	-	-
Enhancement I	-	-	-	-	-	-
Enhancement II	-	-	-	-	-	-
Wetland Re-Establishment	-	6.77	-	-	-	-
Wetland Rehabilitation	-	2.82	-	-	-	-

The 30 linear feet associated with the stream crossing on HC1 Reach 2 were excluded from the computations.

<sup>1</sup>Stream Mitigation Credits were adjusted in MY2 to reflect credits proposed in the mitigation plan using centerline alignment.

<sup>2</sup>Wetland Re-Establishment credits were revised during the as-built as a result of an easement adjustment after mitigation plan was approved.

**Table 2. Project Activity and Reporting History**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
**Monitoring Year 3 - 2018**

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan		July 2013	April 2014
Final Design - Construction Plans		March 2015	April 2015
Construction		May 2015 - July 2015	July 2015
Temporary S&E mix applied to entire project area <sup>1</sup>		May 2015 - July 2015	July 2015
Permanent seed mix applied to reach/segments		June 2015	July 2015
Bare root and live stake plantings for reach/segments		January 2016	January 2016
Baseline Monitoring Document (Year 0)	Stream Survey	June 2015	February 2016
	Vegetation Survey	January 2016	
Year 1 Monitoring	Stream Survey	April 2016	November 2016
	Vegetation Survey	September 2016	
Year 2 Monitoring	Stream Survey	March 2017	December 2017
	Vegetation Survey	July 2017	
Year 3 Monitoring	Stream Survey	April 2018	December 2018
	Vegetation Survey	September 2018	
Year 4 Monitoring	Stream Survey	2019	December 2019
	Vegetation Survey	2019	
Year 5 Monitoring	Stream Survey	2020	December 2020
	Vegetation Survey	2020	
Year 6 Monitoring	Stream Survey	2021	December 2021
	Vegetation Survey	2021	
Year 7 Monitoring	Stream Survey	2022	December 2022
	Vegetation Survey	2022	

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**

Owl's Den Mitigation Site  
 DMS Project No.95808  
**Monitoring Year 3 - 2018**

<b>Designer</b> Emily Reinicker, PE	<b>Wildlands Engineering, Inc.</b> 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
<b>Construction Contractor</b>	<b>Land Mechanic Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seeding Contractor</b>	<b>Land Mechanic Designs, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Seed Mix Sources</b>	<b>Green Resource, LLC</b>
<b>Nursery Stock Suppliers</b> Bare Roots Live Stakes	<b>Bruton Natural Systems, Inc</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b>
Monitoring, POC	Kirsten Gimbert 704.332.7754, ext. 110

**Table 4. Project Information and Attributes**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

Project Information			
Project Name	Owl's Den Mitigation Site		
County	Lincoln County		
Project Area (acres)	12.87		
Project Coordinates (latitude and longitude)	35°29'33.22" N, 81° 18'45.95" W		
Project Watershed Summary Information			
Physiographic Province	Inner Piedmont Belt of the Piedmont Physiographic Province		
River Basin	Catawba		
USGS Hydrologic Unit 8-digit	03050102		
USGS Hydrologic Unit 14-digit	03050102040040		
DWR Sub-basin	03-08-35		
Project Drainage Area (acres)	152		
Project Drainage Area Percentage of Impervious Area	<1%		
CGIA Land Use Classification	93% – Agriculture/Managed Herbaceous; 7% – Forested/Scrubland		
Reach Summary Information			
Parameters	HC1 Reach 1	HC1 Reach 2	HC2
Length of reach (linear feet) - Post-Restoration	815	940	698
Drainage area (acres)	62	152	27
NCDWR stream identification score	31.5	37.5	31.5
NCDWR Water Quality Classification	C		
Morphological Description (stream type)	P	P	P
Evolutionary trend (Simon's Model) - Pre- Restoration	IV	IV	IV
Underlying mapped soils	Chewacla Loam, Helena sandy loam, Riverview loam, Worsham fine sandy loam		
Drainage class	---	---	---
Soil hydric status	---	---	---
Slope	0.0061	0.0075	0.0059
FEMA classification	AE*		
Native vegetation community	Piedmont Bottomland Forest		
Percent composition exotic invasive vegetation -Post-Restoration	0%		
Regulatory Considerations			
Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the United States - Section 404	X	X	USACE Nationwide Permit No.27 (Action ID# SAW-2013-00717) and DWQ 401 Water Quality Certification No. 3885.
Waters of the United States - Section 401	X	X	
Division of Land Quality (Dam Safety)	N/A	N/A	N/A
Endangered Species Act	X	X	Owl's Den Mitigation Plan; Wildlands determined "no effect" on Lincoln County listed endangered species. May 18, 2015 email correspondence from USFWS indicating no effect on the northern long-eared bat.
Historic Preservation Act	X	X	No historic resources were found to be impacted (letter from SHPO dated 4/30/2013).
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A
FEMA Floodplain Compliance	X	X	Floodplain development permit issued by Lincoln County.
Essential Fisheries Habitat	No	N/A	N/A

\*The project site reaches do not have regulated floodplain mapping, but are located within the Howards Creek floodplain.

## **APPENDIX 2. Visual Assessment Data**





Figure 3.0 Integrated Current Condition Plan View (Key)  
 Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3- 2018  
 Lincoln County, NC









Figure 3.2 Integrated Current Condition Plan View (Sheet 2 of 3)  
 Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018  
 Lincoln County, NC



**Table 5a. Visual Stream Morphology Stability Assessment Table**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

**HC1 Reach 1 (820 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Shallow Condition	Texture/Substrate	17	17		100%				
	3. Meander Pool Condition	Depth Sufficient	16	16		100%				
		Length Appropriate	16	16		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	16	16		100%				
		Thalweg centering at downstream of meander bend (Glide)	16	16	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	4	4			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in channel category.

**Table 5b. Visual Stream Morphology Stability Assessment Table**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

**HC1 Reach 2 (940 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Shallow Condition	Texture/Substrate	14	14		100%				
	3. Meander Pool Condition	Depth Sufficient	15	15		100%				
		Length Appropriate	15	15		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	15	15		100%				
		Thalweg centering at downstream of meander bend (Glide)	15	15	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	11	11			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in channel category.

**Table 5c. Visual Stream Morphology Stability Assessment Table**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

**HC2 (708 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Shallow and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Shallow Condition	Texture/Substrate	17	17		100%				
	3. Meander Pool Condition	Depth Sufficient	16	16		100%				
		Length Appropriate	16	16		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	16	16		100%				
		Thalweg centering at downstream of meander bend (Glide)	16	16	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	5	5			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	2	2			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in channel category.

**Table 6. Vegetation Condition Assessment Table**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

**Planted Acreage 13**

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	2	0.1	0.5%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	1	0.1	0.8%
<b>Total</b>			<b>3</b>	<b>0.2</b>	<b>1.2%</b>
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	2	0.05	0%
<b>Cumulative Total</b>			<b>3</b>	<b>0.2</b>	<b>1.6%</b>

**Easement Acreage 35**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	0	0	0.0%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

## **Stream Photographs**



Photo Point 1 – HC1 Reach 1 view upstream (09/20/2018)



Photo Point 1 – HC1 Reach 1 view downstream (09/20/2018)



Photo Point 2 – HC1 Reach 1 view upstream (09/19/2018)



Photo Point 2 – HC1 Reach 1 view downstream (09/19/2018)



Photo Point 3 – HC1 Reach 1 view upstream (09/19/2018)



Photo Point 3 – HC1 Reach 1 view downstream (09/19/2018)





Photo Point 4 – HC1 Reach 1 view upstream (09/19/2018)



Photo Point 4 – HC1 Reach 1 view downstream (09/19/2018)



Photo Point 5 – HC1 Reach 1 & HC2 view upstream (09/19/2018)



Photo Point 5 – HC2 view upstream (09/19/2018)



Photo Point 5 – HC1 Reach 1 view downstream (09/19/2018)



Photo Point 6 – HC1 Reach 2 view upstream (09/19/2018)



Photo Point 6 – HC1 Reach 2 view downstream (09/19/2018)



Photo Point 7 – HC1 Reach 2 view upstream (09/19/2018)



Photo Point 7 – HC1 Reach 2 view downstream (09/19/2018)



Photo Point 8 – HC1 Reach 2 view upstream (09/19/2018)



Photo Point 8 – HC1 Reach 2 view downstream (09/19/2018)



Photo Point 9 – HC1 Reach 2 view upstream (09/19/2018)



Photo Point 9 – HC1 Reach 2 view downstream (09/19/2018)



Photo Point 10 – HC1 Reach 2 view upstream (09/19/2018)



Photo Point 10 – HC1 Reach 2 view downstream (09/19/2018)



Photo Point 11 – HC2 view upstream (09/20/2018)



Photo Point 11 – HC2 view downstream (09/20/2018)



Photo Point 12 – HC2 view upstream (09/20/2018)



Photo Point 12 – HC2 view downstream (09/20/2018)



Photo Point 13 – HC2 view upstream (09/20/2018)



Photo Point 13 – HC2 view downstream (09/20/2018)



Photo Point 14 – HC2 view upstream (09/20/2018)



Photo Point 14 – HC2 view downstream (09/20/2018)

## **Vegetation Photographs**



Vegetation Plot 1 – (09/18/2018)



Vegetation Plot 2 – (09/18/2018)



Vegetation Plot 3 – (09/18/2018)



Vegetation Plot 4 – (09/18/2018)



Vegetation Plot 5 – (09/19/2018)



Vegetation Plot 6 – (09/19/2018)



Vegetation Plot 7 – (09/19/2018)



Vegetation Plot 8 – (09/19/2018)



Vegetation Plot 9 – (09/18/2018)



Vegetation Plot 10 – (09/18/2018)



Vegetation Plot 11 – (09/18/2018)



Vegetation Plot 12 – (09/18/2018)



Vegetation Plot 13 – (09/18/2018)



## **Wetland Photographs**



Photo Point 15 – looking southeast (09/20/2018)



Photo Point 16 – looking southeast (09/20/2018)



Photo Point 17 – looking north (09/20/2018)



Photo Point 18 – looking northwest (09/20/2018)



Photo Point 18 – looking southwest (09/20/2018)



Photo Point 19 – looking northeast (09/20/2018)



Photo Point 19 – looking southeast (09/20/2018)



Photo Point 20 – looking northwest (09/20/2018)



Photo Point 20 – looking southeast (09/20/2018)

### **APPENDIX 3. Vegetation Plot Data**

**Table 7. Vegetation Plot Criteria Attainment Table**

Owl's Den Mitigation Site

DMS Project No. 95808

**Monitoring Year 3 - 2018**

Plot	Success Criteria Met (Y/N)	Tract Mean
1	Y	85%
2	Y	
3	Y	
4	Y	
5	N	
6	Y	
7	Y	
8	Y	
9	Y	
10	Y	
11	N	
12	Y	
13	Y	

**Table 8. CVS Vegetation Tables - Metadata**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

<b>Report Prepared By</b>	Ruby Davis
<b>Date Prepared</b>	10/10/2018 9:20
<b>Database Name</b>	Owls Den MY3 cvs-eep-entrytool-v2.3.1.mdb
<b>Database Location</b>	Q:\ActiveProjects\005-02140 Owls Den\Monitoring\Monitoring Year 3 (2018)\Vegetation Assessment
<b>Computer Name</b>	RUBY
<b>File Size</b>	51642368
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Project Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Project Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and Spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	95808
<b>Project Name</b>	Owls Den Mitigation Site
<b>Area (sq m)</b>	50585.71
<b>Required Plots (calculated)</b>	13
<b>Sampled Plots</b>	13

**Table 9. Planted and Total Stems (Species by Plot with Annual Means)**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2018)																										
			Vegetation Plot 1			Vegetation Plot 2			Vegetation Plot 3			Vegetation Plot 4			Vegetation Plot 5			Vegetation Plot 6			Vegetation Plot 7			Vegetation Plot 8			Vegetation Plot 9		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer negundo</i>	Boxelder	Tree																											
<i>Acer rubrum</i>	Red maple	Tree	1	1	1	1	1	1	2	2	3									1			8			2	2	4	
<i>Alnus serrulata</i>	Hazel alder	Shrub									1															2		1	
<i>Betula nigra</i>	River birch	Tree	1	1	1				2	2	2	4	4	4				1	1	1	3	3	3	3	3	5	4	13	
<i>Diospyros virginiana</i>	Common persimmon	Tree	1	1	1				1	1	7	1	1	1						2	2	2	1	1	1				
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	4	4	4	3	3	3	2	2	2	2	2	2	1	1	1	4	4	5	2	2	2	6	6	16	4	73	
<i>Platanus occidentalis</i>	American sycamore	Tree	3	3	3	2	2	2	3	3	4	1	1	1	2	2	2	5	5	6	1	1	1	4	4	4	4	18	
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree				3	3	3	1	1	1															1	1	1	
<i>Quercus nigra</i>	Water oak	Tree																											
<i>Quercus phellos</i>	Willow oak	Tree				1	1	1	2	2	2	4	4	4						2	2	2	1	1	1				
<i>Rhus</i>	Sumac	Shrub																											
<i>Robinia pseudoacacia</i>	Black locust	Tree																		1									
<i>Sambucus canadensis</i>	Common Elderberry	Shrub									3																		
	<b>Stem count</b>		10	10	10	10	10	10	13	13	25	12	12	12	3	3	3	10	10	14	10	10	18	15	15	31	15	110	
	<b>Size (ares)</b>			1			1			1			1			1			1			1				1			
	<b>Size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02				0.02			
	<b>Species count</b>		5	5	5	5	5	5	7	7	9	5	5	5	2	2	2	3	3	5	5	5	6	5	5	7	5	6	
	<b>Stems per ACRE</b>		405	405	405	405	405	405	526	526	1012	486	486	486	121	121	121	405	405	567	405	405	728	607	607	1255	607	4452	

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2018)												Annual Summaries												
			Vegetation Plot 10			Vegetation Plot 11			Vegetation Plot 12			Vegetation Plot 13			MY3 (9/2018)			MY2 (7/2017)			MY1 (9/2016)			MY0 (1/2016)			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
<i>Acer negundo</i>	Boxelder	Tree									9			21			30			16							
<i>Acer rubrum</i>	Red maple	Tree			1	2	2	3			5				8	8	29	7	7	20	8	8	16	9	9	10	
<i>Alnus serrulata</i>	Hazel alder	Shrub														4			3								
<i>Betula nigra</i>	River birch	Tree	2	2	2	1	1	1	2	2	4	2	2	2	25	25	38	27	27	27	27	27	27	33	33	33	
<i>Diospyros virginiana</i>	Common persimmon	Tree	1	1	2				2	2	3	2	2	2	11	11	19	14	14	19	16	16	18	21	21	21	
<i>Fraxinus pennsylvanica</i>	Green ash	Tree	3	3	4	1	1	1	5	5	6	5	5	5	42	42	124	49	49	69	51	51	59	50	50	55	
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	1	1	2	1	1	3	1	1	1	29	29	48	30	30	33	33	33	35	45	45	45	
<i>Quercus michauxii</i>	Swamp chestnut oak	Tree							1	1	1				6	6	6	7	7	7	13	13	13	17	17	17	
<i>Quercus nigra</i>	Water oak	Tree	1	1	1										1	1	1	1	1	1	1	1	1				
<i>Quercus phellos</i>	Willow oak	Tree	1	1	1	1	1	1	4	4	4	6	6	6	22	22	22	27	27	27	31	31	31	33	33	33	
<i>Rhus</i>	Sumac	Shrub														9			9			1					
<i>Robinia pseudoacacia</i>	Black locust	Tree																	1			1					
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																				15				2	
	<b>Stem count</b>		9	9	12	6	6	8	15	15	35	16	16	47	144	144	335	162	162	239	180	180	205	208	208	216	
	<b>Size (ares)</b>			1			1			1			1			13			13			13				13	
	<b>Size (ACRES)</b>			0.02			0.02			0.02			0.02			0.32			0.32			0.32				0.32	
	<b>Species count</b>		6	6	7	5	5	5	6	6	8	5	5	8	8	8	13	8	8	13	8	8	10	7	7	8	
	<b>Stems per ACRE</b>		364	364	486	243	243	324	607	607	1416	647	647	1902	448	448	1043	504	504	744	560	560	638	647	647	672	

Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Fails to meet requirements, by less than 10%  
 Fails to meet requirements by more than 10%  
 Volunteers included

PnoLS: Number of planted stems excluding live stakes  
 P-All: Number of planted stems including live stakes  
 T: Total stems

## **APPENDIX 4. Morphological Summary Data and Plots**



Table 10a. Baseline Stream Data Summary  
 Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

Owl's Den-HC1 Reaches 1 and 2

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data								Design				As-Built/Baseline																			
		HC1 Reach 1		HC1 Reach 2		Vile Preserve		UT to Lyle Creek		UT to Catawba River		UT to Lake Wheeler		Westbrook Lowlands		HC1 Reach 1		HC1 Reach 2		HC1 Reach 1		HC1 Reach 2															
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max														
<b>Dimension and Substrate - Shallow</b>																																					
Bankfull Width (ft)	N/A	8.9	10.4	5.4	12.7	4.5	6.2	15.2	13.8	10.6	9.7	9.0	13.0	8.9	10.7	11.8	13.9																				
Floodprone Width (ft)		11	25	15	181	200+	38+	53+	N/A <sup>1</sup>	100+	23	46	31	130	200+	60	200+																				
Bankfull Mean Depth		0.5	0.8	0.8	1.5	0.9	0.5	0.5	1.5	1.6	0.8	0.7	0.8	0.8	0.6	0.7	0.8	0.9																			
Bankfull Max Depth		0.9	1.3	1.0	2.4	1.4	1.4	2.0	2.2	1.1	1.1	1.2	1.2	1.3	1.3	1.6																					
Bankfull Cross-sectional Area (ft <sup>2</sup> )		2.7	7.2	7.9	9.7	4.5	5.3	7.3	20.8	17.4	8.0	6.2	9.8	6.1	10.3	10.5																					
Width/Depth Ratio		10.9	19.1	3.7	16.6	4.5	7.4	31.7	9.1	6.5	12.0	13.2	17.2	13.0	19.0	13.4	18.5																				
Entrenchment Ratio		1.1	2.8	1.2	16.1	30+	2.5+	5.8+	15.7	2.2+	2.6	5.1	2.4	10.0	19+	4.4	17+																				
Bank Height Ratio		1.9	2.2	1.7	5.1	1.0	1.0	1.0	N/A <sup>1</sup>	1.0	1.0	1.0	1.0	1.0	1.0	1.0																					
D50 (mm)		0.206																																			
<b>Shallow</b>																																					
Shallow Length (ft)	N/A	0.0094		0.0005	0.0053	0.0063		0.0055	0.0597	0.0110	0.0600	0.0430		N/A <sup>2</sup>		0.0022	0.0130	0.0022	0.0130	0.0004	0.0193	0.0023	0.0227														
Shallow Slope (ft/ft)		1.3		1.3		1.4		1.7		2.9		1.4		1.5		1.0	1.4	1.1	1.5	1.2	2.2	2.0	3.4														
Pool Length (ft)		83		165		100		215		45		15		28		31		60		42		16		59													
Pool Max Depth (ft)		14		90		21		130		32		74		36		91																					
Pool Spacing (ft)		14		90		21		130		32		74		36		91																					
Pool Volume (ft <sup>3</sup> )																																					
<b>Pattern</b>																																					
Channel Beltwidth (ft)	N/A	N/A		N/A		19		21		55		26		64		14		20		16		38		23		55		21		45		17		62			
Radius of Curvature (ft)		N/A		N/A		27		50		19		32		31		56		8		34		15		27		16		41		23		59		16		27	
Rc:Bankfull Width (ft/ft)		N/A		N/A		4.5		8.1		1.3		2.1		2.2		4.1		0.8		3.2		1.5		2.8		1.8		4.5		1.8		4.5		1.5		3.0	
Meander Length (ft)		N/A		N/A		29		45		39		44		65		107		40		191		50		38		66		55		95		58		92		82	
Meander Width Ratio		N/A		N/A		3.1		4.2		1.3		4.0		6.0		11.0		1.4		2.1		1.8		4.2		1.8		4.2		1.9		5.1		1.2		5.3	
<b>Substrate, Bed and Transport Parameters</b>																																					
Ri%/Ru%/P%/G%/S%	N/A																																				
SC%/Sa%/G%/C%/B%/Be%																																					
d16/d35/d50/d84/d95/d100		0.0062 / 0.089 / 0.206 / 0.790 / 1.5 / 4.8		0.2/0.3/0.4/0.9/2.0/9.0		-/0.1/0.2/0.5/4.0/8.0		0.3/0.4/1.8/12.8/25/90		d <sub>50</sub> : 2.6		d <sub>50</sub> : 0.7										N/A		N/A													
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		0.11		0.18		0.14		0.15														0.07		0.09		0.13		0.15									
Max part size (mm) mobilized at bankfull																																					
Stream Power (Capacity) W/m <sup>2</sup>																					1.8		2.6		1.8		2.6										
<b>Additional Reach Parameters</b>																																					
Drainage Area (SM)	N/A	0.10		0.24		1.09		0.25		1.60		0.40		0.90		0.10		0.24		0.10		0.24															
Watershed Impervious Cover Estimate (%)		<1%		<1%		---		---		---		---		---		<1%		<1%		<1%		<1%															
Rosgen Classification		Modified G5c		Modified C5		E5		C5		E5		E4		E/C5		C/E		C/E		C5		C5															
Bankfull Velocity (fps)		1.3		1.6		1.5		1.8		2.5		1.9		3.5		N/A <sup>1</sup>		N/A <sup>2</sup>		1.4		1.6		1.3		1.3		1.4									
Bankfull Discharge (cfs)		8		14		12		14		73		N/A <sup>3</sup>		N/A <sup>2</sup>		8		14		8		14															
Q-NFF regression (2-yr)		35		62																																	
Q-USGS extrapolation (1.2-yr)		4		8																																	
Q-Mannings		---		---																																	
Valley Length (ft)		---		---																																	
Channel Thalweg Length (ft)		609		994																																	
Sinuosity		1.0		1.0		1.1		1.7		1.3		1.6		1.2		1.1		1.3		1.1		1.3		1.4		1.2											
Water Surface Slope (ft/ft) <sup>2</sup>		---		---																																	
Bankfull Slope (ft/ft)		---		---																																	

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

N/A<sup>1</sup>: Data not provided in reference reach report (Lowther, 2008)

N/A<sup>2</sup>: Data not provided in Neu-Con Umbrella Wetland and Stream Mitigation Bank Westbrook Lowlands Site Specific Mitigation Plan (Environmental Banc Exchange, 2002)

N/A<sup>3</sup>: Lowther reported a range of possible discharges from 46.8 to 108.9 cfs based on different Mannings 'n' estimation techniques (Lowther, 2008)

**Table 10b. Baseline Stream Data Summary**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
 Monitoring Year 3 - 2018

**Owl's Den-HC2**

Parameter	Gage	Pre-Restoration		Reference Reach Data	Design		As-Built/Baseline	
		HC2		See Table 10a.	HC2		HC2	
		Min	Max		Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>								
Bankfull Width (ft)	N/A	5.4	8.9	See Table 10a.	6.5		6.8	8.8
Floodprone Width (ft)		9	14		35	110	200+	
Bankfull Mean Depth		0.4	0.5		0.5		0.3	0.5
Bankfull Max Depth		0.8	0.9		0.8		0.8	1.0
Bankfull Cross-sectional Area (ft <sup>2</sup> )		2.9	3.5		3.3		2.1	3.8
Width/Depth Ratio		10.0	22.3		13.2		16.1	21.5
Entrenchment Ratio		1.6			5.4	16.9	23+	30+
Bank Height Ratio		3.3	4.1		1.0		1.0	
D50 (mm)		0.047						
<b>Profile</b>								
Shallow Length (ft)	N/A			See Table 10a.	---		8.5	26.7
Shallow Slope (ft/ft)		0.0046	0.0120		0.0053	0.0160	0.0044	0.0294
Pool Length (ft)		N/A			---		10.6	48.7
Pool Max Depth (ft)					0.7	1.0	1.0	2.0
Pool Spacing (ft)		90	148		10	65	29	72
Pool Volume (ft <sup>3</sup> )								
<b>Pattern</b>								
Channel Beltwidth (ft)	N/A	N/A		See Table 10a.	12	27	16	41
Radius of Curvature (ft)		N/A			12	29	11	26
Rc:Bankfull Width (ft/ft)		N/A			1.8	4.5	1.3	3.8
Meander Length (ft)		N/A			27	48	46	80
Meander Width Ratio		N/A			1.8	4.2	1.8	6.0
<b>Substrate, Bed and Transport Parameters</b>								
Ri%/Ru%/P%/G%/S%	N/A			See Table 10a.				
SC%/Sa%/G%/C%/B%/Be%								
d16/d35/d50/d84/d95/d100		0.002/0.012/0.05/0.26/0.43/5					N/A	
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---			---		0.11	0.15
Max part size (mm) mobilized at bankfull								
Stream Power (Capacity) W/m <sup>2</sup>					3.6		3.6	
<b>Additional Reach Parameters</b>								
Drainage Area (SM)	N/A	0.04		See Table 10a.	0.04		0.04	
Watershed Impervious Cover Estimate (%)		<1%			<1%		<1%	
Rosgen Classification		Modified G6c			C/E		C5	
Bankfull Velocity (fps)		1.4	1.7		1.6		1.3	2.4
Bankfull Discharge (cfs)		5			5		5	
Q-NFF regression (2-yr)		20						
Q-USGS extrapolation (1.2-yr)		2						
Q-Mannings		---						
Valley Length (ft)		---			---		574	
Channel Thalweg Length (ft)		444			698		708	
Sinuosity		1.0			1.1	1.3	1.2	
Water Surface Slope (ft/ft) <sup>2</sup>		---			0.0043	0.0098	0.0061	
Bankfull Slope (ft/ft)		---			0.0043	0.0098	0.0059	0.0062

SC: Silt/Clay <0.062 mm diameter particles  
 (---): Data was not provided  
 N/A: Not Applicable  
 N/A4: No pool Cross-Section taken on HC2



**Table 12a. Monitoring Data - Stream Reach Data Summary**

Owl's Den Mitigation Site  
 DMS Project No. 95808  
**Monitoring Year 3 - 2018**

**Owl's Den-HC1 Reach 1**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																
Bankfull Width (ft)	8.9	10.7	8.5	9.7	9.4	10.4	10.7	11.5								
Floodprone Width (ft)	200+		200+		200+		200+									
Bankfull Mean Depth	0.6	0.7	0.5	0.6	0.6		0.5	0.6								
Bankfull Max Depth	1.2	1.3	1.0	1.1	1.1	1.2	1.2	1.3								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.1		4.7		5.5	6.5	6.1									
Width/Depth Ratio	13.0	19.0	15.5	21.0	15.8	16.6	18.6	21.8								
Entrenchment Ratio	19+		20+	24+	19+	21+	17+	18+								
Bank Height Ratio	1.0		1.0		1.0		1.0									
D50 (mm)	N/A															
<b>Profile</b>																
Shallow Length (ft)	8	25														
Shallow Slope (ft/ft)	0.0004	0.0193														
Pool Length (ft)	19	62														
Pool Max Depth (ft)	1.2	2.2														
Pool Spacing (ft)	32	74														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	21	45														
Radius of Curvature (ft)	16	27														
Rc:Bankfull Width (ft/ft)	1.5	3.0														
Meander Wave Length (ft)	58	92														
Meander Width Ratio	1.9	5.1														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C5															
Channel Thalweg Length (ft)	820															
Sinuosity (ft)	1.4															
Water Surface Slope (ft/ft)	0.0023															
Bankfull Slope (ft/ft)	0.0021	0.0026														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	N/A															
d16/d35/d50/d84/d95/d100	N/A															
% of Reach with Eroding Banks	0%		0%	0%	0%											

(---): Data was not provided

**Table 12b. Monitoring Data - Stream Reach Data Summary**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

**Owl's Den-HC1 Reach 2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																
Bankfull Width (ft)	11.8	13.9	11.1	12.5	11.1	12.8	12.9									
Floodprone Width (ft)	60	200+	47	200+	44	200+	61.0	200+								
Bankfull Mean Depth	0.8	0.9	0.8		0.7	0.8	0.8									
Bankfull Max Depth	1.3	1.6	1.2	1.4	1.4		1.6	2.1								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	10.3	10.5	7.6	9.7	8.4	9.0	10.3	10.5								
Width/Depth Ratio	13.4	18.5	14.1	16.1	14.7	18.0	15.9	16.2								
Entrenchment Ratio	4.4	17+	3.7	18+	3.4	18+	4.7	15+								
Bank Height Ratio	1.0		1.0	1.1	1.0	1.1	0.9	1.0								
D50 (mm)	N/A															
<b>Profile</b>																
Shallow Length (ft)	8	33														
Shallow Slope (ft/ft)	0.0023	0.0227														
Pool Length (ft)	22	70														
Pool Max Depth (ft)	2.0	3.4														
Pool Spacing (ft)	36	91														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	17	62														
Radius of Curvature (ft)	22	50														
Rc:Bankfull Width (ft/ft)	1.6	4.2														
Meander Wave Length (ft)	82	155														
Meander Width Ratio	1.2	5.3														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C5															
Channel Thalweg Length (ft)	940															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0031															
Bankfull Slope (ft/ft)	0.0026	0.0029														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	N/A															
d16/d35/d50/d84/d95/d100	N/A															
% of Reach with Eroding Banks	0%		0%		0%		0%									

(---): Data was not provided

**Table 12c. Monitoring Data - Stream Reach Data Summary**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

**Owl's Den-HC2**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5		MY6		MY7	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>																
Bankfull Width (ft)	6.8	8.8	6.1	9.3	5.9	9.1	5.7	11.2								
Floodprone Width (ft)	200+		200+		200+		200+									
Bankfull Mean Depth	0.3	0.5	0.3	0.4	0.3	0.4	0.3	0.4								
Bankfull Max Depth	0.8	1.0	0.8	0.9	0.8	0.9	0.8	1.1								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	2.1	3.8	1.9	3.1	1.7	3.3	2.1	3.8								
Width/Depth Ratio	16.1	21.5	19.2	32.2	18.8	25.3	15.5	32.8								
Entrenchment Ratio	23+	30+	21+	33+	22+	34+	17+	35+								
Bank Height Ratio	1.0		1.0		1.0		1.1		1.0							
D50 (mm)	N/A															
<b>Profile</b>																
Shallow Length (ft)	9	27														
Shallow Slope (ft/ft)	0.0044	0.0294														
Pool Length (ft)	11	49														
Pool Max Depth (ft)	1.0	2.0														
Pool Spacing (ft)	29	72														
Pool Volume (ft <sup>3</sup> )																
<b>Pattern</b>																
Channel Beltwidth (ft)	16	41														
Radius of Curvature (ft)	11	26														
Rc:Bankfull Width (ft/ft)	1.3	3.8														
Meander Wave Length (ft)	46	80														
Meander Width Ratio	1.8	6.0														
<b>Additional Reach Parameters</b>																
Rosgen Classification	C5															
Channel Thalweg Length (ft)	708															
Sinuosity (ft)	1.2															
Water Surface Slope (ft/ft)	0.0061															
Bankfull Slope (ft/ft)	0.0059	0.0062														
Ri%/Ru%/P%/G%/S%	---															
SC%/Sa%/G%/C%/B%/Be%	N/A															
d16/d35/d50/d84/d95/d100	N/A															
% of Reach with Eroding Banks	0%		0%		0%		0%									

(---): Data was not provided


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 1, HC1 Reach 1



#### Bankfull Dimensions

11.6	x-section area (ft.sq.)
12.6	width (ft)
0.9	mean depth (ft)
1.9	max depth (ft)
13.3	wetted parimeter (ft)
0.9	hyd radi (ft)
13.8	width-depth ratio

Survey Date: 04/2018  
Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 2, HC1 Reach 1



#### Bankfull Dimensions

6.1	x-section area (ft.sq.)
10.7	width (ft)
0.6	mean depth (ft)
1.2	max depth (ft)
11.1	wetted perimeter (ft)
0.5	hyd radi (ft)
18.6	width-depth ratio
200.0	W flood prone area (ft)
18.8	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream




### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3

#### Cross Section 3, HC1 Reach 1



#### Bankfull Dimensions

14.8	x-section area (ft.sq.)
15.4	width (ft)
1.0	mean depth (ft)
2.6	max depth (ft)
17.0	wetted perimeter (ft)
0.9	hyd radi (ft)
15.9	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 4, HC1 Reach 1



#### Bankfull Dimensions

6.1	x-section area (ft.sq.)
11.5	width (ft)
0.5	mean depth (ft)
1.3	max depth (ft)
12.1	wetted parimeter (ft)
0.5	hyd radi (ft)
21.8	width-depth ratio
200.0	W flood prone area (ft)
17.4	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 5, HC1 Reach 2



#### Bankfull Dimensions

24.9	x-section area (ft.sq.)
16.4	width (ft)
1.5	mean depth (ft)
2.7	max depth (ft)
17.5	wetted perimeter (ft)
1.4	hyd radi (ft)
10.8	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 6, HC1 Reach 2



#### Bankfull Dimensions

10.3	x-section area (ft.sq.)
12.9	width (ft)
0.8	mean depth (ft)
1.6	max depth (ft)
13.9	wetted perimeter (ft)
0.7	hyd radi (ft)
16.2	width-depth ratio
200.0	W flood prone area (ft)
15.5	entrenchment ratio
0.9	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 7, HC1 Reach 2



#### Bankfull Dimensions

13.9	x-section area (ft.sq.)
8.7	width (ft)
1.6	mean depth (ft)
2.9	max depth (ft)
10.8	wetted perimeter (ft)
1.3	hyd radi (ft)
5.5	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 8, HC1 Reach 2



#### Bankfull Dimensions

10.5	x-section area (ft.sq.)
12.9	width (ft)
0.8	mean depth (ft)
2.1	max depth (ft)
14.0	wetted perimeter (ft)
0.8	hyd radi (ft)
15.9	width-depth ratio
61.0	W flood prone area (ft)
4.7	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 9, HC2



#### Bankfull Dimensions

2.1	x-section area (ft.sq.)
5.7	width (ft)
0.4	mean depth (ft)
0.8	max depth (ft)
6.1	wetted parimeter (ft)
0.3	hyd radi (ft)
15.5	width-depth ratio
200.0	W flood prone area (ft)
35.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 10, HC2



#### Bankfull Dimensions

7.0	x-section area (ft.sq.)
11.2	width (ft)
0.6	mean depth (ft)
1.5	max depth (ft)
11.6	wetted perimeter (ft)
0.6	hyd radi (ft)
17.8	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream




### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 11, HC2



#### Bankfull Dimensions

3.4	x-section area (ft.sq.)
7.8	width (ft)
0.4	mean depth (ft)
1.1	max depth (ft)
8.1	wetted parimeter (ft)
0.4	hyd radi (ft)
17.7	width-depth ratio
200.0	W flood prone area (ft)
25.8	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

#### Cross Section 12, HC2



#### Bankfull Dimensions

8.9	x-section area (ft.sq.)
12.4	width (ft)
0.7	mean depth (ft)
1.8	max depth (ft)
13.1	wetted perimeter (ft)
0.7	hyd radi (ft)
17.2	width-depth ratio



View Downstream

Survey Date: 04/2018

Field Crew: Wildlands Engineering


### Cross Section Plots

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018

### Cross Section 13, HC2



#### Bankfull Dimensions

3.8	x-section area (ft.sq.)
11.2	width (ft)
0.3	mean depth (ft)
1.0	max depth (ft)
11.5	wetted parimeter (ft)
0.3	hyd radi (ft)
32.8	width-depth ratio
200.0	W flood prone area (ft)
17.9	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream

## **APPENDIX 5. Hydrology Summary Data and Plots**

**Table 13. Verification of Bankfull Events**

Owl's Den Mitigation Site

DMS Project No. 95808


**Monitoring Year 3 - 2018**

Reach	Monitoring Year	Date of Occurrence	Method
HC1	MY1	1/16/2016	Stream Gage
		2/3/2016	
		5/1/2016	
		5/3/2016	
		5/20/2016	
		7/4/2016	
HC2	MY1	1/16/2016	Stream Gage
		5/3/2016	
		7/4/2016	
HC1	MY2	5/21/2017	Stream Gage
		7/1/2017	
		9/5/2017	
		10/9/2017	
		10/23/2017	
HC2	MY2	1/23/2017	Stream Gage
		2/9/2017	
		2/26/2017	
		4/24/2017	
		5/21/2017	
		7/1/2017	
		9/5/2017	
		10/9/2017	
10/23/2017			
		10/29/2017	
HC1	MY3	2/3/2018	Stream Gage
		2/7/2018	
		4/24/2018	
		5/18/2018	
		5/30/2018	
		10/11/2018	
		10/26/2018	
HC2	MY3	2/7/2018	Stream Gage
		4/24/2018	
		5/18/2018	
		10/11/2018	
		10/26/2018	

## Recorded Stream Flow Events

Owls Den Mitigation Site (DMS Project No. 95808)


Monitoring Year 3 - 2018



## Recorded Stream Flow Events

Owls Den Mitigation Site (DMS Project No. 95808)

Monitoring Year 3 - 2018



**Table 14. Wetland Gage Attainment Summary**

Owl's Den Mitigation Site

DMS Project No. 95808

**Monitoring Year 3 - 2018**

Summary of Groundwater Gage Results for Monitoring Years 1 through 7							
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)	Year 6 (2021)	Year 7 (2022)
1	No/4 Days (2%)	No/14 Days (6%)	No/16 Days (7%)				
2	Yes/223 Days (100%)	Yes/223 Days (100%)	Yes/142 Days (64%)				
3	Yes/223 Days (100%)	Yes/223 Days (100%)	Yes/218 Days (98%)				
4	Yes/75 Days (34%)	Yes/94 Days (42%)	Yes/143 Days (64%)				
5	Yes/223 Days (100%)	Yes/223 Days (100%)	Yes/176 Days (80%)				
6	Yes/20 Days (9%)	Yes/53 Days (24%)	Yes/87 Days (39%)				
7	Yes/39 Days (18%)	Yes/68 Days (31%)	Yes/96 Days (43%)				
8	No/10 Days (5%)	Yes/49 Days (22%)	Yes/47 Days (21%)				
9	Yes/30 Days (14%)	Yes/51 Days (23%)	Yes/83 Days (37%)				
10	Yes/223 Days (100%)	Yes/223 Days (100%)	Yes/217 Days (98%)				
11	Yes/89 Days (40%)	Yes/52 Days (23%)	Yes/96 Days (43%)				
12	Yes/39 Days (40%)	Yes/53 Days (24%)	Yes/82 Days (37%)				
13	Yes/223 Days (100%)	Yes/223 Days (100%)	Yes/217 Days (98%)				
14	---	Yes/192 Days (87%)	Yes/218 Days (98%)				
Reference Gage	Yes/83 Days (37%)	Yes/124 Days (56%)	Yes/157 Days (71%)				

\*Success Criteria: Water table within 12 inches of ground surface for 8.1% of growing season (3/28 - 11/4)

MY3 GWG 5 Sept.-Oct. data not available due to probe malfunctioning.




### Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

Monitoring Year 3 - 2018

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

Monitoring Year 3 - 2018

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




### Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Rehabilitation




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




### Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment






## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

Monitoring Year 3 - 2018

Wetland Rehabilitation




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

Monitoring Year 3 - 2018

Wetland Rehabilitation




## Groundwater Gage Plots

Owl's Den Mitigation Site (DMS Project No. 95808)

**Monitoring Year 3 - 2018**

Wetland Rehabilitation




**Table 15. Monthly Rainfall Data**

Owl's Den Mitigation Site

DMS Project No. 95808

Monitoring Year 3 - 2018



30th and 70th percentile rainfall data collected from weather station NC4996, in Lincolnton, NC (USDA, 2000).