

Annual Monitoring Report

Monitoring Year 5 of 7

FINAL

Pee Dee Stream Restoration Project

NCDMS Contract No.: 004644

NCDMS Project No.: 95350

USACE Action ID: SAW-2012-01077

DWR #: 13-1140

Montgomery County, NC

Data Collected: January - November 2019

Date Submitted: January 2020



Submitted to:

North Carolina Division of Mitigation Services

NCDEQ-DMS, 1652 Mail Service Center Raleigh NC 27699-1652

Mitigation Project Name Pee Dee Stream Restoration Site
 DMS ID 95350
 River Basin Yadkin
 Cataloging Unit 03040104

County Montgomery
 Date Project Instituted 8/1/2012
 Date Prepared 7/12/2019

USACE Action ID 2012-01077
 NCDWR Permit No 2013-1140

Credit Release Milestone	Stream Credits						Wetland Credits							
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)		6,408.670												
Potential Credits (As-Built Survey)		6,504.000												
Potential Credits (IRT Approved)		6,408.267												
1 (Site Establishment)	N/A				N/A	N/A	N/A				N/A		N/A	N/A
2 (Year 0 / As-Built)	30%	1,951.200			2015	10/5/2015	N/A				N/A		N/A	N/A
3 (Year 1 Monitoring)	10%	650.400			2016	4/25/2016	N/A				N/A		N/A	N/A
4 (Year 2 Monitoring)	10%	640.827			2017	10/20/2017	N/A				N/A		N/A	N/A
IRT Adjustment*		-38.293				10/20/2017							N/A	N/A
5 (Year 3 Monitoring) - Resubmitted	10%	640.827			2018	Not Released	N/A				N/A		N/A	N/A
6 (Year 4 Monitoring)	5%	320.413			2019	Not Released	N/A				N/A		N/A	N/A
7 (Year 5 Monitoring)	10%				2020		N/A				N/A		N/A	N/A
8 (Year 6 Monitoring)	5%				2021		N/A				N/A		N/A	N/A
9 (Year 7 Monitoring)	10%				2022		N/A				N/A		N/A	N/A
Stream Bankfull Standard	10%	640.827			2017	10/20/2017	N/A				N/A		N/A	N/A
Total Credits Released to Date		3,844.960												

NOTES:

10/20/2017: Adjustment required due to IRT concerns on how the as-built credits were calculated

CONTINGENCIES:



Signature of Wilmington District Official Approving Credit Release

27 Sept 2019

Date

1 - For NCDMS, no credits are released during the first milestone
 2 - For NCDMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCDMS Portal, provided the following criteria have been met:

- 1) Approval of the final Mitigation Plan
- 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
- 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
- 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required

3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met



302 Jefferson Street, Suite 110
Raleigh, NC 27605

Corporate Headquarters
6575 West Loop South, Suite 300
Bellaire, TX 77401
Main: 713.520.5400

January 24, 2020

Harry Tsomides
NC DEQ Division of Mitigation Services
5 Ravenscroft Drive, Suite 102
Asheville, NC 28801

RE: Pee Dee Stream Restoration Site: MY5 Monitoring Report (NCDMS ID 95350)

Listed below are comments provided by DMS on December 17, 2019 regarding the Pee Dee Stream Restoration Site: Year 5 Monitoring Report and RES' responses.

It would be helpful to list the USACE Action ID and DWR number on the report cover.

[Done.](#)

The revised asset amount listed in section 1.3 and in Table 1 is not consistent with the revised assets as indicated in the 6/13/2019 USACE e-approval modification letter, sent via email on that date. Please resolve this discrepancy.

[Done.](#)

There were a few misspelling/typos noticed in section 1.4.4. Please correct. This section should also reference the Adaptive Management Appendix (see further comment below).

[The typos were corrected and referenced to Appendix F were added.](#)

Common hackberry and buttonbush appear in large volunteer numbers (1164 and 221 respectively) in the CVS table MY2 summary but are absent after that. Please clarify.

[RES believes these species were misidentified and/or have been shaded out.](#)

Can RES speculate as to why there were no recorded bankfull events on the site in 2019? Table 15 (Rainfall summary) indicates several months where the listed rain station exceeded the 70 percent threshold.

[RES speculates that there may have been bankfull events, but they were too small for the corkline crest gauges to detect. RES will calibrate the flow gauges to also document bankfull events to supplement the data in MY6 and MY7.](#)

Methods section indicates that survey data from MY0, MY1, MY2, MY3, MY5 and MY7 were imported into CAD/ArcGIS and Excel. However, MY7 is in the future. Please revise this statement. Similarly, revise the vegetation success data statement to omit MY7.

[Done.](#)

Please add an Adaptive Management Appendix. This should include

- a) 7/25/2018 credit release site meeting minutes,
- b) 3/29/2019 Adaptive Management Plan,
- c) 6/13/2019 USACE e-approval modification letter,
- d) 6/13/2019 IRT Comment memo,



e) Memo from RES indicating any site Adaptive Management Work performed, when, and where, and how it followed (or varied from) the plan; include an 'as built' detail (zoomed in) map showing/describing the work as appropriate, with any new monitoring features. Any new monitoring features should also be shown on the CCPVs.

[These items have been added to Appendix F.](#)

Table 2 (Project Activities) should be updated to include any Adaptive Management work.

[Done.](#)

Geodatabase features do not match creditable assets. DMS needs representative features for the creditable assets, including; Thompson Creek 1-2, Dale Branch 1-2, Jerry Branch, and Hudson Branch. Other digital data components are present and complete.

[RES has exported GIS shapes from the design CAD file. However, the numbers still do not match up exactly due to the reaches not being broken up in the CAD file. RES has also included the CAD file in the support files.](#)

Prepared by:



302 Jefferson Street, Suite 110
Raleigh, North Carolina 27605

Contents

1.0 PROJECT SUMMARY	5
1.1. Goals and Objectives	5
1.2. Success Criteria.....	5
1.3. Project Setting and Background.....	6
1.4. Project Performance.....	7
2.0 METHODS	8
3.0 REFERENCES	9

Appendices

Appendix A. General Tables and Figures

Table 1. Project Components and Mitigation Credits
Table 2. Project Activity and Reporting History
Table 3. Project Contacts
Table 4. Project Information
Figure 1. Vicinity Map
Figure 2. Current Conditions Plan View Maps

Appendix B. Visual Assessment Data

Table 5. Visual Stream Morphology Stability Assessment
Table 6. Vegetation Condition Assessment
2019 Photo Station Photos

Appendix C. Vegetation Plot Data

Table 7. Vegetation Plot Mitigation Success Summary
Table 8. CVS Vegetation Metadata
Table 9. Total Planted Stem Counts
Vegetation Plot Photos

Appendix D. Stream Geomorphology Data

Table 10. Baseline Stream Data Summary
Table 11a. Dimensional Morphology Summary
Table 11b. Stream Reach Data Summary
Cross Section Plots
Pebble Count Data
Table 12. Pebble Count Data Summary
Charts 1-9. MY5 Stream Reach Substrate Composition Charts
Table 13. Bank Pin Array Summary

Appendix E. Hydrology Data

Table 14. Verification of Bankfull and Flow Events
Table 15. 2019 Rainfall Summary
MY5 Flow Charts

Appendix F. Adaptive Management

Pee Dee MY3 IRT Credit Release Site Visit (7/25/18)
2019 Pee Dee Adaptive Management Plan (3/29/18)
Pee Dee e-Approval Modification Letter (6/13/19)
Pee Dee Adaptive Management Plan Comment Memo (6/13/19)
Pee Dee Adaptive Management Work Performed Memo (1/23/2020)

1.0 PROJECT SUMMARY

1.1. Goals and Objectives

The project goals address stressors identified in the TLW and include the following:

- Improve water quality within the restored channel reaches and downstream watercourses by reducing sediment and nutrient inputs and increasing dissolved oxygen levels
- Improve local aquatic and terrestrial ecological function via stream shading, habitat complexities, and organic/woody material introduction
- Improve aquatic and benthic macroinvertebrate habitat and associated stream bed form
- Improve site hydrology and attenuate flood flows on-site and downstream
- Provide approximately 18.6 acres of riparian area restoration with a native plant community
- Protect stream and riparian improvements with livestock best management practices
- Protect the site in perpetuity with a permanent conservation easement

The project goals will be addressed through the following project objectives:

- Implement Priority I or II restoration of 5,992 feet of stream and enhancement of 625 feet of stream
- Implement appropriate changes in dimension, pattern and/or profile to create geomorphologically stable conditions along project area reaches
- Modify degraded stream channels to enable proper sediment transport capacity and improved stream bed character
- Construct a floodplain bench that is accessible at the proposed bankfull channel elevation.
- Remove a major impoundment
- Integrate in-stream structures and native bank vegetation
- Plant native woody and herbaceous riparian vegetation with a minimum width of 50 feet from the edge of the restored channels
- Eradicate invasive, exotic or undesirable plant species
- Install cattle exclusion fencing, two new wells, two new cattle drinking stations, and upgrade eight existing cattle drinking stations

1.2. Success Criteria

The success criteria for the Pee Dee Stream Restoration Site follows accepted and approved success criteria presented in the USACE Stream Mitigation Guidelines and subsequent NCDMS and agency guidance. Specific success criteria components are presented below.

1.2.1. Stream Restoration

Dimension – Cross-section measurements should indicate little change from the as-built cross-sections. If changes do occur, they will be evaluated to determine whether the adjustments are associated with increased stability or whether they indicate movement towards an unstable condition. Cross-sections are to be monitoring in Years 1, 2, 3, 5, and 7.

Pattern and Profile – Measurements and calculated values should indicate stability with little deviation from as-built conditions and established morphological ranges for the restored stream type. Pool depths may vary from year to year, but the majority should maintain depths sufficient to be observed as distinct features in the profile. The pools should maintain their depth with flatter water surface slopes, while the riffles should remain shallower and steeper. Pattern measurements will not be collected unless conditions seem to indicate that a detectable change appears to have occurred based on profile and/or dimension measurements.

Substrate – Calculated D₅₀ and D₈₄ values should indicate coarser size class distributions of bed materials in riffles and finer size class distributions in pools. The majority of riffle pebble counts should indicate maintenance or coarsening of substrate distributions. Generally, it is anticipated that the bed material will coarsen over time.

Sediment Transport – Depositional features should be consistent with a stable stream that is effectively managing its sediment load. Point bar and inner berm features, if present, should develop without excessive encroachment of the channel. Isolated development of robust (i.e. comprised of coarse material and/or vegetation actively diverting flow) mid-channel or lateral bars will be acceptable. Likewise, development of a higher number of mid-channel or lateral bars that are minor in terms of their permanency such that profile measurements do not indicate systemic aggradation will be acceptable, but trends in the development of robust mid-channel or alternating bar features will be considered a destabilizing condition and may require intervention or have success implications.

1.2.2. Surface Water Hydrology

Monitoring of stream surface water stages should indicate recurrence of bankfull flows on average every 1 to 2 years. At a minimum, throughout the monitoring period, the surface water stage should achieve bankfull or greater elevations at least twice. The bankfull events must occur during separate monitoring years.

1.2.3. Vegetation

Riparian vegetation monitoring shall be conducted for a minimum of seven years to ensure that success criteria are met per USACE guidelines. Accordingly, success criteria will consist of a minimum survival of 320 stems per acre by the end of the Year 3 monitoring period, a minimum of 260 stems per acre at the end of Year 5, and a minimum of 210 stems per acre in Year 7. If monitoring indicates either that the specified survival rate is not being met or the development of detrimental conditions (i.e., invasive species, diseased vegetation), appropriate corrective actions will be developed and implemented. Vegetation data is to be monitored in Year 1, 2, 3, 5, and 7.

1.3. Project Setting and Background

The Pee Dee Stream Restoration Site (Site) encompasses approximately 21.0 acres of predominately agricultural land and includes three tributaries to Clarks Creek – Thompson Creek, Dale Branch, and Jerry Branch. The Site is located in the Yadkin River Watershed (NCDWR sub-basin 03-07-10 and HUC 03040104020020) approximately 1 mile south of the town of Pee Dee, NC in Montgomery County (**Figure 1**). Clarks Creek is listed as Class C water (NCDWR) and flows into the Pee Dee River. The Site is located within a NCDMS targeted local watershed.

Following 2016 monitoring the NCIRT requested a review of the differential between the Approved Mitigation Plan and Baseline Monitoring Report. The table below details the discrepancies by reach. The primary cause of increased baseline SMUs is survey methodology (thalweg vs. centerline). The Mitigation Plan lengths were based on centerline. Other causes of increased SMUs include field adjustments during construction and the design assumption of the channel pattern after pond removal. Additionally, RES has chosen to forgo credits in the pond bottom at the top of Thompson 1. This is discussed further in Section 1.4.4. The new SMU total for this site is 6,108 (**Table 1**).

1.4. Project Performance

Monitoring Year 5 (MY5) data was collected from January 2019 to November 2019. Monitoring activities included visual assessment of all reaches and the surrounding easement, 16 permanent photo stations, 14 permanent vegetation plots, 22 cross-sections, 12 pebble counts, and 6 bank pin arrays.

Summary information/data related to the occurrence of items such as beaver or easement encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on the NCDMS website (<http://portal.ncdenr.org/web/eep>). All raw data supporting the tables and figures in the appendices is available from NCDMS upon request.

1.4.1. Vegetation

Monitoring data collected during MY5 indicate that all vegetation monitoring plots have met the MY5 interim success criteria of 260 planted stems per acre except for VP5. Stem densities ranged from 162 to 971 stems per acre with a mean of 515 stems per acre across all plots. A total of 15 woody plant species were documented within the monitoring plots. When volunteer stems are included, densities ranged between 162 and 2,266 stems per acre with a mean of 980 stems per acre across all plots. The average planted stem height in MY5 was 18.5 feet. VP5 did not meet success due to a number of trees in the plot dying during the invasive species treatment on site. RES plans to plant container trees in the affected areas this winter.

Visual assessment of the easement (**Appendix B - Table 6, Figure 2**) indicates that herbaceous vegetation is well established throughout the project. Invasive exotic vegetation has been identified throughout the Site as Chinese privet (*Lingustrum sinense*). Invasive species treatments were administered in late July and August 2019. Treatments included mulching large strips through thick privet areas (**Appendix B**) and foliar spraying re-sprouted stems. The large strips of cleared area allow RES easier access to the center of the easement for future treatments. RES plans to administer another treatment in December 2019 and again multiple times in 2020. RES remapped the invasive areas in MY5 and the approximate size was reduced 0.61 acres which is about 20 percent (**Table 6** and on **Figure 2**).

1.4.2. Stream Geomorphology

Geomorphic data for MY5 was collected during July 2019. Summary tables and cross-section plots related to stream morphology are located in **Appendix D**. MY5 stream morphology data indicate that, in general, the stream is stable and lacking in any significant change.

Substrate monitoring was performed during MY5. Riffle D₅₀ ranged from medium gravel to coarse gravel on Jerry Branch, coarse gravel on Dale Branch, and coarse gravel on Thompson Branch. Substrate will be monitored in future years for shifts in particle size composition. Substrate composition data is presented in **Appendix D**.

Visual assessment of the stream was performed to document signs of channel instability, such as eroding banks, structural instability, or excessive sedimentation. With exception to the areas noted in Section 1.4.4, there was no indication of instability was observed during the visual assessment (**Table 5 and Figure 2**). Structures are intact and performing as designed.

1.4.3. Stream Hydrology

Since project completion in April 2015 at least six bankfull events have been documented on both Jerry and Thompson Branch and at least seven on Dale Branch. No bankfull events were recorded in MY5. In January 2019, RES installed flow monitoring gauges on Dale 1, Dale 2, and Thompson 1 per the request of the IRT. Each gauge is located in a pool and the elevation of the nearest downstream riffle is used to detect flow events. In MY5, Dale 1 recorded 152 consecutive days of flow, Dale 2 recorded 120 consecutive days of flow, and Thompson 1 recorded 97 consecutive days of flow. Bankfull and flow data is located in **Appendix E**.

1.4.4. Adaptive Management

During a site visit with NCIRT and NCDMS at the Pee Dee Site in July 2018, several problem areas were identified regarding the drained pond on Thompson 1 and the drained pond/wetland on Dale 1 (**Appendix F**). RES submitted an Adaptive Management Plan to NCIRT in March 2019 (**Appendix F**). The plan outlines the installation of the aforementioned flow monitoring gauges and the excavation of a baseflow channel through the old pond/wetland on Dale 1. The plan also discusses the decision to forgo the credits for the portion of Thompson 1 that is located in the old pond bottom. RES excavated the baseflow channel on Dale 1 in early January 2020. Additionally, Chinese privet treatment was administered on Thompson 1, Thompson 2, Dale 1, and Dale 2. More details about the adaptive management work performed are in **Appendix F**.

2.0 METHODS

Visual assessments of the project were performed at the beginning and end of the monitoring year. Permanent photo station photos were collected during vegetation monitoring. Additional vegetation or stream problem areas within the project area were photo-documented. Geomorphic measurements were taken using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section and profile data were collected in the field and geo-referenced (NAD83 State Plane feet FIPS 3200). Morphological data was limited to 22 cross-sections.

Survey data was imported into CAD, ArcGIS, and Excel for data processing and analysis. Channel substrate was characterized using a Wolman Pebble Count as outlined in Harrelson et al. (1994) and processed using Microsoft Excel.

Vegetation success is being monitored using 14 permanent monitoring plots. Vegetation monitoring followed CVS-EEP Level 1 Protocol for MY1 and is following Level 2 Protocol Version 4.2 for monitoring years 2-7 (Lee et al. 2008). Level 2 Protocol includes analysis of species composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with rebar and photos of each plot taken from the origin each monitoring year.

Precipitation data is reported from the NCCRONOS station Uwharrie (Troy). Three crest gauges were installed to document bankfull events, one each on Jerry, Dale, and Thompson branches. During quarterly visits to the site, the height of the corkline was recorded and cross-referenced with known bankfull elevations at each crest gauge. Three flow monitoring gauges were installed in January 2019 to document consecutive days of flow on Dale 1, Dale 2, and Thompson 1. These gauges are made up of pressure transducers located in PVC piping and placed in pools. The pressure transducers record water levels at an hourly interval and the elevation of the downstream riffle is used to detect stream flow from the pool water levels.

3.0 REFERENCES

Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. <http://cvs.bio.unc.edu/methods.htm>; accessed November 2008.

Appendix A
General Tables and Figures

Table 1. Project Components and Mitigation Credits										
Pee Dee Stream Restoration Site										
Mitigation Credits										
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen	Phosphorous Nutrient Offset	
	R	RE	R	RE	R	RE	Nutrient Offset			
Type	R	RE	R	RE	R	RE				
Totals	6,108,267						-	-	-	
Project Components										
Project Component -or- Reach ID	Stationing/Location		Existing Footage/Acreage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage ¹	Creditable Footage	Mitigation Ratio	Credits ³	Notes ⁴
Thompson Creek 1	100+0 - 102 + 50		250	PI	EI	250	250	1.5	166.667	Flow being monitored
Thompson Creek 1 - 2	102+50 - 115+64		1,346	PI	R	1,314	1,014	1	1,014	Credit removal in old pond
Dale Branch 1	200+00 - 203+75		375	PI	EI	375	375	1.5	250	Repaired 12/2019
Dale Branch 2 - 5	203+75 - 234+50		2,407	PI	R	2,955	2,955	1	2,955	
Jerry Branch	300+00 - 317+30		1,832	PI	R	1,670	1,670	1	1,670	
Hudson Branch	403+05 - 403+58		53	PI	R	52.6	52.6	1	53	
Component Summation										
Restoration Level	Stream	Riparian Wetland		Non-riparian Wetland	Buffer	Upland				
	(linear feet)	(acres)		(acres)	(square feet)	(acres)				
		Riverine	Non-Riverine							
Restoration	5,691.6	-	-	-	-	-				
Enhancement	-	-	-	-	-	-				
Enhancement I	625	-	-	-	-	-				
Enhancement II	-	-	-	-	-	-				
Creation	-	-	-	-	-	-				
Preservation	-	-	-	-	-	-				
High Quality Preservation	-	-	-	-	-	-				
BMP Elements										
Element ²	Location	Purpose/Function		Notes						
FB	Entire Site	Protect Stream								

¹Restoration footage accounts for crossings and exclusions.

²BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer

³Credit calculations were originally calculated along the as-built thalweg and updated to be calculated along stream centerlines for MY3 after discussions with NC IRT stemming from the April 3, 2017 Credit Release Meeting.

⁴An Adaptive Management Plan has been created to address the adjustments in Thompson Creek and Dale Branch. A brief description is included in Section 1.4.4 of the MY5 Report.

**Table 2. Project Activity and Reporting History
Pee Dee Stream Restoration Site**

Activity or Report	Data Collection Complete	Completion or Delivery
Mitigation Plan	Dec - 2013	Dec - 2013
Final Design - Construction Plans	N/A	Jan - 2014
Construction	N/A	April - 2015
Temporary S&E Mix Applied to Entire Project Area	N/A	April - 2015
Live Stakes and Bare Root Plantings for Entire Project Area	N/A	April - 2015
Baseline Monitoring Document (Year 0 Monitoring - Baseline)	April - 2015	July 2015
Year 1 Monitoring	Oct - 2015	Dec - 2015
Year 2 Monitoring	Jan - 2016	Oct - 2016
Year 3 Monitoring	Stream: June - 2017	Nov - 2017
	Vegetation: Sept - 2017	
Year 3 Invasive Species Treatment	---	June - 2017
Year 4 Invasive Species Treatment	---	Feb - 2018
Year 4 Invasive Species Treatment	---	June - 2018
Year 4 Monitoring	Nov -2018	Nov - 2018
Year 5 Invasive Species Treatment	---	July - 2019
Year 5 Monitoring	XS: July - 2019	Nov - 2019
	VP: Aug - 2019	
Year 5 Invasive Species Treatment	---	Dec - 2019
Dale 1 Flow Path Excavation	---	Dec - 2019
Year 6 Invasive Species Treatment	---	Jan - 2020
Year 6 Monitoring		
Year 7 Monitoring		

Table 3. Project Contacts**Pee Dee Stream Restoration Site**

Prime Contractor	Resource Environmental Solutions, LLC 302 Jefferson Street; Suite 110 Raleigh, North Carolina 27605 David Godley (919) 209-1053
Designer	Wolf Creek Engineering 12-1/2 Wall St., Suite C Asheville, North Carolina 28801 Grant Ginn (828) 449-1930 ext 102
Construction Contractor	Northstate Environmental 2889 Lowery Street Winston Salem, North Carolina 27101 Darrell Westmoreland (336) 725-2010
Seeding Contractor	Northstate Environmental 2889 Lowery Street Winston Salem, North Carolina 27101 Darrell Westmoreland (336) 725-2010
Planting Contractor	Resource Environmental Solutions, LLC 302 Jefferson Street; Suite 110 Raleigh, North Carolina 27605 David Godley (919) 209-1053
As-built Surveys	Kee Mapping and Surveying PO Box 2566 Asheville, North Carolina 28802 Phillip B. Key (828) 575-9021
Seeding Mix Source	Green Resource 5204 Highgreen Court Colfax, NC 27235 (336) 855-6363
Bare Root Seedlings	ArborGen Inc. 2011 Broadbank Court Ridgeville, SC 29472 (888) 888-7158
	North Carolina Forest Service 762 Claridge Nursery Road Goldsboro, NC 27350 (888) 628-7337
Live Stakes	Bear Duck Farms, LLC 105 Dobbs Place Goldsboro, NC 27350
Monitoring Performers (Y0-Y2) 2015 - 2016	Equinox Environmental 37 Haywood St. Asheville, North Carolina 28802 Drew Alderman (828) 253-6856
Monitoring Performers (Y3+) 2017+	Resource Environmental Solutions, LLC 302 Jefferson Street; Suite 110 Raleigh, North Carolina 27605 Ryan Medric (919) 741-6268

Table 4. Project Baseline Information and Attributes

Project Information				
Project Name	Pee Dee Stream Restoration			
County	Montgomery County			
Project Area (acres)	21			
Project Coordinates (latitude and longitude)	35°15'26.95" N, 80°01'47.83" W			
Project Watershed Summary Information				
Physiographic Province	Piedmont			
River Basin	Yadkin			
USGS Hydrologic Unit 8-digit	03040104	USGS Hydrologic Unit 14-Digit	03040104020020	
DWQ Sub-basin	03-07-10			
Project Drainage Area (acres)	286			
Project Drainage Area Percentage of Impervious Area	<10%			
CGIA Land Use Classification	2.01.03 Hay and Pasture Land			
Reach Summary Information				
Parameters	Thompson Creek	Dale Branch	Jerry Branch	Hudson Branch
Length of reach (linear feet)	1,596	2,782	1,832	56
Valley classification (Rosgen)	II	II	II	II
Drainage area (acres)	102	58	83	19
NCDWQ stream identification score	30.5	34	30.5	21.5
NCDWQ Water Quality Classification	C	C	C	C
Morphological Description (stream type) (Rosgen)	B4	B4	B4	B4
Evolutionary trend (Rosgen)	IV	IV	IV	IV
Underlying mapped soils	GoE, BeC2, BaC2	GoE, CnA	GoE, BaC2, BaB2	BaC2
Drainage class	Well-drained	Well-drained	Well-drained	Well-drained
Soil Hydric status	Non-Hydric	Non-Hydric	Non-Hydric	Non-Hydric
Slope	2%	2%	2%	2%
FEMA classification	N/A	N/A	N/A	N/A
Native vegetation community	Agricultural	Agricultural	Agricultural	Agricultural
Percent composition of exotic invasive vegetation	5%	5%	5%	5%
Wetland Summary Information				
Parameters	-	-	-	-
Size of Wetland (acres)	-	-	-	-
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	-	-	-	-
Mapped Soil Series	-	-	-	-
Drainage class	-	-	-	-
Soil Hydric Status	-	-	-	-
Source of Hydrology	-	-	-	-
Hydrologic Impairment	-	-	-	-
Native vegetation community	-	-	-	-
Percent composition of exotic invasive vegetation	-	-	-	-
Regulatory Considerations				
Regulation	Applicable?	Resolved?	Supporting Documentation	
Waters of the United States – Section 404	Yes	Yes	NWP	
Waters of the United States – Section 401	Yes	Yes	401 Certification	
Endangered Species Act	N/A		ERTR	
Historic Preservation Act	N/A		ERTR	
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	N/A			
FEMA Floodplain Compliance	N/A			
Essential Fisheries Habitat	N/A		ERTR	





Figure 1: Vicinity Map
 Pee Dee Stream Restoration Site
 Project No. 95350
 Montgomery County, North Carolina

Notes: Conservation Easement from Key Mapping & Survey, P.A.



1 inch = 350 feet

Figure 2

**Pee Dee Stream
Restoration Project
MY5 2019**

**Current Conditions
Overview Map**


Date: 1/27/2020 Drawn by: RTM


LEGEND

- ▭ Conservation Easement
- ▭ Vegetation Plot
- ▭ Cross Section
- Mitigation Type
- Restoration
- Enhancement I
- No Credit
- ⊕ Crest Gauge
- ⊕ Flow Gauge
- ⊙ Rain Gauge
- ★ Photo Station

Vegetation Condition Assessment

		Target Community		
		Present	Marginal	Absent
Invasive Species	Absent	No Fill	▭	▭
	Present	▭	▭	▭





1 inch = 150 feet

Figure 2
1
**Pee Dee Stream
Restoration Project
MY5 2019**
Current Conditions

Date: 1/27/2020

Drawn by: RTM


LEGEND

- ▭ Conservation Easement
- ▭ Vegetation Plot
- ▭ Cross Section
- Stream Structure
- Mitigation Type
- Restoration
- Enhancement I
- No Credit
- ⊕ Crest Gauge
- ⊕ Flow Gauge
- ⊙ Rain Gauge
- ★ Photo Station

Vegetation Condition Assessment

		Target Community		
		Present	Marginal	Absent
Invasive Species	Absent	No Fill	▭	▭
	Present	▭	▭	▭





1 inch = 150 feet

Figure 2
2
**Pee Dee Stream
Restoration Project
MY5 2019**
Current Conditions

Date: 1/27/2020 Drawn by: RTM


LEGEND

- Conservation Easement
- Vegetation Plot
- Cross Section
- Stream Structure
- Mitigation Type
- Restoration
- Enhancement I
- No Credit
- + Crest Gauge
- + Flow Gauge
- + Rain Gauge
- ★ Photo Station

Vegetation Condition Assessment

		Target Community		
		Present	Marginal	Absent
Invasive Species	Absent	No Fill	Vertical Lines	Horizontal Lines
	Present	Diagonal Lines (TL-BR)	Diagonal Lines (TR-BL)	Cross-hatch





1 inch = 150 feet

Figure 2 3 Pee Dee Stream Restoration Project MY5 2019

Current Conditions

Date: 1/27/2020


Drawn by: RTM

LEGEND

- ▭ Conservation Easement
- ▭ Vegetation Plot
- ▭ Cross Section
- Stream Structure
- Mitigation Type
- Restoration
- Enhancement I
- No Credit
- ⊕ Crest Gauge
- ⊕ Flow Gauge
- ⊙ Rain Gauge
- ★ Photo Station

Vegetation Condition Assessment

Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			



Document Path: R:\GIS\Projects\2019\2019_Pee Dee Stream Restoration Project\Map\Map2019.mxd

Appendix B
Visual Assessment Data

**Table 5. Visual Stream Morphology Stability Assessment
Pee Dee Stream Restoration Site - Jerry Branch
Assessed Length 1,832 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	90	90		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	90	90		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	90	90		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	N/A	N/A		N/A				
		2. Thalweg centering at downstream of meander bend (Glide).	90	90		100%				
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
	Totals				0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	91	91		100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	91	91		100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	91	91		100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	91	91		100%				
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	91	91		100%				

**Table 5 cont'd. Visual Stream Morphology Stability Assessment
Pee Dee Stream Restoration Site - Dale Branch
Assessed Length 2,782 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			1	253	91%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	120	120			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	119			119				100%	
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		119	119			100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run).	N/A	N/A			N/A					
		2. Thalweg centering at downstream of meander bend (Glide).	119	119			100%					
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.					0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A		
	Totals				0	0	100%	N/A	N/A	N/A		
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	122	122			N/A					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	122	122			N/A					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	122	122			N/A					
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	122	122			N/A					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	122	122			N/A					

**Table 5 cont'd. Visual Stream Morphology Stability Assessment
Pee Dee Stream Restoration Site - Thompson Branch
Assessed Length 1,596 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation		
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			1	300	81%					
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%					
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	50	50			100%					
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth ≥ 1.6).	50			50				100%	
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	50	50			100%					
			1. Thalweg centering at upstream of meander bend (Run).	N/A			N/A				N/A	
		2. Thalweg centering at downstream of meander bend (Glide).	50	50			100%					
2. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.					0	0	100%	0	0	100%
		2. Undercut					Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.	0	0	100%	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A		
					Totals		0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	51	51			100%					
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	51	51			100%					
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	51	51			100%					
	3. Bank Protection	Bank erosion within the structures extent of influence does NOT exceed 15%.	51	51			100%					
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	51	51			100%					

**Table 6. Vegetation Condition Assessment
Pee Dee Stream Restoration Site
Planted Acreage 21.0**

Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	N/A	0	0.00	0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	0	0.00	0%
Totals			0	0.00	0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
Cumulative Totals			0	0.00	0%
Easement Acreage 21.0 acres					
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	Yellow Crosshatch	18	2.51	12%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	N/A	0	0.00	0%

MY5 – 2019 Pee Dee Photo Station Photos



Jerry Branch – Permanent Photo Station 1
Station 300+25 - Downstream



Jerry Branch – Permanent Photo Station 2
Station 305+04 – Upstream



Jerry Branch – Permanent Photo Station 2
Station 305+04 - Downstream



Hudson Branch – Permanent Photo Station 2
Station 305+04 – Looking Upstream from Confluence with Jerry Branch
September 20, 2017



Jerry Branch – Permanent Photo Station 3
Looking North Northwest/Upstream Jerry Branch



Jerry Branch – Permanent Photo Station 4
Station 304+80 – Upstream



Jerry Branch – Permanent Photo Station 4
Station 304+80 – Downstream



Jerry Branch – Permanent Photo Station 5
Station 316+95 – Upstream



Dale Branch – Permanent Photo Station 6
Station 204+15 – Upstream



Dale Branch – Permanent Photo Station 7
Station 205+15 – Upstream



Dale Branch – Permanent Photo Station 8
Station 212+95 – Upstream



Dale Branch – Permanent Photo Station 8
Station 212+95 – Downstream



Dale Branch – Permanent Photo Station 9
Looking North-Northwest – Upstream Dale



Dale Branch – Permanent Photo Station 9
Looking South-Southeast- Downstream



Dale Branch – Permanent Photo Station 10
Looking North-Northeast – Upstream



Dale Branch – Permanent Photo Station 10
Looking South-Southwest – Downstream



Dale Branch – Permanent Photo Station 11
Station 229+20 – Upstream



Dale Branch – Permanent Photo Station 11
Station 229+20 – Downstream



Dale Branch – Permanent Photo Station 12
Station 234+25 – Upstream



Dale Branch – Permanent Photo Station 12
Station 234+25 – Downstream



Thompson Branch – Permanent Photo Station 13
Station 101+15 – Downstream



Thompson Branch – Permanent Photo Station 14
Station 105+25 – Upstream



Thompson Branch – Permanent Photo Station 14
Station 105+25 – Downstream



Thompson Branch – Permanent Photo Station 15
Station 115+50 – Upstream



Thompson Branch – Permanent Photo Station 15
Station 111+50 – Downstream



Thompson Branch – Permanent Photo Station 16
Station 115+85 – Upstream



Dale Branch – Privet Mulching Strip

Table 7. MY5 Vegetation Plot Criteria Attainment

Plot #	Planted Stems/Acre	Volunteer Stems/Acre	Total Stems/Acre	Success Criteria Met?	Average Planted Stem Height (ft)
1	971	486	1457	Yes	17.9
2	567	202	769	Yes	21.6
3	364	121	486	Yes	12.0
4	445	688	1133	Yes	8.1
5	162	0	162	No	10.2
6	324	567	890	Yes	7.7
7	364	162	526	Yes	6.1
8	324	486	809	Yes	11.4
9	809	405	1214	Yes	13.2
10	364	607	971	Yes	21.9
11	769	1497	2266	Yes	27.8
12	607	890	1497	Yes	21.0
13	445	81	526	Yes	28.8
14	688	324	1012	Yes	29.1
Project Avg	515	465	980	Yes	18.5

**Table 8. CVS Vegetation Plot Metadata
Pee Dee Stream Restoration Site**

Report Prepared By	Ryan Medric
Date Prepared	9/25/2019 0:00
database name	Pee Dee MY5 2019 CVS.mdb
database location	
computer name	FIELD-PC
file size	61739008
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	95350
project Name	Pee Dee
Description	
River Basin	
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	14

MY5 – 2019 Vegetation Plot Photos



Pee Dee - Vegetation Monitoring Plot 1



Pee Dee - Vegetation Monitoring Plot 2



Pee Dee - Vegetation Monitoring Plot 3



Pee Dee - Vegetation Monitoring Plot 4



Pee Dee - Vegetation Monitoring Plot 5



Pee Dee - Vegetation Monitoring Plot 6



Pee Dee - Vegetation Monitoring Plot 7



Pee Dee - Vegetation Monitoring Plot 8



Pee Dee - Vegetation Monitoring Plot 9



Pee Dee - Vegetation Monitoring Plot 10



Pee Dee - Vegetation Monitoring Plot 11



Pee Dee - Vegetation Monitoring Plot 12



Pee Dee - Vegetation Monitoring Plot 13



Pee Dee - Vegetation Monitoring Plot 14

Appendix D
Stream Geomorphology Data

Table 10. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Jerry Branch 1 (430 feet)

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data						Design			As-Built/ Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	3.79	3.5	5.3	5.3	7.0	2.5	2	9.8	11.7	-	13.1	-	-	-	7.9	-	8.1	8.1	8.1	8.1	-	1	
Floodprone Width (ft)				3.3	6.2	6.2	9.0	4.0	2	16.0	18.0	-	21	-	-	-	-	-	31.8	31.8	31.8	31.8	-	1	
Bankfull Mean Depth (ft)	-	-	0.64	0.6	0.6	0.6	0.6	0.0	2	0.5	0.62	-	0.8	-	-	-	0.42	-	0.5	0.5	0.5	0.5	-	1	
Bankfull Max Depth (ft)				0.7	0.8	0.8	0.9	0.1	2	0.8	0.9	-	1.2	-	-	-	0.65	-	1.0	1.0	1.0	1.0	-	1	
Bankfull Cross Sectional Area (ft ²)			3.5	2.0	2.9	2.9	3.8	1.3	2	5.4	7.3	-	8	-	-	-	3.3	-	3.7	3.7	3.7	3.7	-	1	
Width/Depth Ratio				6.0	9.4	9.4	12.8	4.8	2	12.3	18.8	-	19.6	-	-	-	18.6	-	17.7	17.7	17.7	17.7	-	1	
Entrenchment Ratio				0.5	1.6	1.6	2.6	1.5	2	1.4	1.5	-	1.8	-	-	-	2.5	-	3.9	3.9	3.9	3.9	-	1	
Bank Height Ratio				2.4	7.7	7.7	12.9	7.4	2	0.9	1	-	1.4	-	-	-	1.0	-	1.0	1.0	1.0	1.0	-	1	
d50 (mm)				-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	2.6	6.2	6.2	16.4	2.8	26	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.003	-	0.001	0.010	0.009	0.026	0.008	26	
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	2.3	5.9	5.4	16.0	2.9	26	
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	0.97	-	0.7	1.5	1.5	2.3	0.4	26	
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	22.5	-	6.1	15.0	14.2	27.8	5.1	25	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	14.0	19.2	19.2	24.4	7.3	2	
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	12.0	-	17.0	11.6	13.6	13.1	16.5	2.2	4		
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	1.7	1.6	2.0	0.3	2	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	23.8	44.4	47.1	55.0	11.9	6	
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	1.7	2.4	2.4	3.0	0.9	2		
Substrate, Bed and Transport Parameters																									
R _p % / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 / d _p / d _p ⁸⁴ (mm)																									
Reach Shear Stress (Competency) lb/ft ²																									
Max Part Size (mm) Mobilized at Bankfull																									
Stream Power (Transport Capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (mi ²)																									
Impervious Cover Estimate (%)																									
Rosgen Classification																									
Bankfull Velocity (fps)																									
Bankfull Discharge (cfs)																									
Valley Length (ft)																									
Channel Thalweg Length (ft)																									
Sinuosity																									
Water Surface Slope (ft/ft)																									
Bankfull Slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
Proportion Over Wide (%)																									
Entrenchment Class (ER Range)																									
Incision Class (BHR Range)																									
BEHI																									
Channel Stability or Habitat Metric																									
Biological or Other																									

- Information unavailable.

N/A - Item does not apply.

Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Jerry Branch 2 (625 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built/ Baseline						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	4.78	3.5	6.0	6.6	8.0	2.3	3	9.8	11.7	-	13.1	-	-	-	7.1	-	7.1	7.1	7.1	7.1	-	1	
Floodprone Width (ft)				2.5	10.8	15.0	15.0	7.2	2	16.0	18.0	-	21	-	-	-	-	-	16.0	16.0	16.0	16.0	-	1	
Bankfull Mean Depth (ft)	-	-	0.76	0.4	0.6	0.7	0.8	0.2	3	0.5	0.62	-	0.8	-	-	-	0.53	-	0.4	0.4	0.4	0.4	-	1	
Bankfull Max Depth (ft)				0.5	0.7	0.8	1.0	0.2	3	0.8	0.9	-	1.2	-	-	-	0.75	-	0.7	0.7	0.7	0.7	-	1	
Bankfull Cross Sectional Area (ft ²)		5.1		2.4	2.7	2.7	3.0	0.3	3	5.4	7.3	-	8	-	-	-	3.7	-	3.1	3.1	3.1	3.1	-	1	
Width/Depth Ratio				4.6	15.2	14.6	26.3	10.9	3	12.3	18.8	-	19.6	-	-	-	13.4	-	16.4	16.4	16.4	16.4	-	1	
Entrenchment Ratio				0.7	1.6	1.9	2.3	0.8	3	1.4	1.5	-	1.8	-	-	-	3.5	-	2.3	2.3	2.3	2.3	-	1	
Bank Height Ratio				1.0	3.5	1.5	7.9	3.8	3	0.9	1	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	-	1	
d50 (mm)				-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	3.1	9.0	8.7	26.5	4.5	29	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.002	-	0.005	0.019	0.018	0.042	0.010	29	
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	2.3	4.8	4.7	7.8	1.5	31	
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	1.13	-	0.9	1.5	1.5	2.2	0.3	29	
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	21.7	-	12.0	18.0	16.8	36.2	5.1	30	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	13.4	20.3	22.4	25.6	5.1	6	
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	-	11.0	-	17.0	12.1	13.4	12.7	16.5	1.8	5	
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.7	1.9	1.8	2.3	0.2	2	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	18.5	30.0	30.6	38.1	6.6	6	
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	1.9	2.9	3.2	3.6	0.7	6		
Substrate, Bed and Transport Parameters																									
Ri% / Ru% / P% / G% / S%																								47% / 0% / 27% / 12% / 14 %	
SC% / Sa% / G% / C% / B% / Be%																									4% / 2% / 49% / 38% / 1% / 6%
d16 / d35 / d50 / d84 / d95 / d ^p / d ^{sp} (mm)																									--/5/6/13/22
Reach Shear Stress (Competency) lb/ft ²																									0.562
Max Part Size (mm) Mobilized at Bankfull																									947
Stream Power (Transport Capacity) W/m ²																									-
Additional Reach Parameters																									
Drainage Area (mi ²)																									0.42
Impervious Cover Estimate (%)																									-
Rosgen Classification																									B4c
Bankfull Velocity (fps)																									B4
Bankfull Discharge (cfs)																									19
Valley Length (ft)																									260.0
Channel Thalweg Length (ft)																									485
Sinuosity																									625
Water Surface Slope (ft/ft)																									1.29
Bankfull Slope (ft/ft)																									0.024
Bankfull Floodplain Area (acres)																									0.024
Proportion Over Wide (%)																									-
Entrenchment Class (ER Range)																									-
Incision Class (BHR Range)																									-
BEHI																									26.67
Channel Stability or Habitat Metric																									-
Biological or Other																									-

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Jerry Branch 3 (636 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Rifle																								
Bankfull Width (ft)	-	-	4.95	-	4.0	-	-	-	1	9.8	11.7	-	13.1	-	-	-	7.3	-	7.2	7.3	7.3	7.4	0.141	2
Floodprone Width (ft)	-	-	-	-	6.5	-	-	-	1	16.0	18.0	-	21	-	-	-	-	-	24.7	29.3	29.3	33.8	6.435	2
Bankfull Mean Depth (ft)	-	-	0.78	-	0.9	-	-	-	1	0.5	0.62	-	0.8	-	-	-	0.54	-	0.4	0.4	0.4	0.4	0	2
Bankfull Max Depth (ft)	-	-	-	-	1.1	-	-	-	1	0.8	0.9	-	1.2	-	-	-	0.77	-	0.8	0.9	0.9	0.9	0.071	2
Bankfull Cross Sectional Area (ft ²)	5.4			-	3.3	-	-	-	1	5.4	7.3	-	8	-	-	-	4.0	-	3.0	3.2	3.2	3.3	0.212	2
Width/Depth Ratio	-	-	-	-	4.8	-	-	-	1	12.3	18.8	-	19.6	-	-	-	13.5	-	16.6	17.2	17.2	17.7	0.778	2
Entrenchment Ratio	-	-	-	-	1.6	-	-	-	1	1.4	1.5	-	1.8	-	-	-	3.4	-	3.4	4.0	4.0	4.6	0.849	2
Bank Height Ratio	-	-	-	-	2.9	-	-	-	1	0.9	1	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	0.0	2
d50 (mm)	-	-	-	-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																								
Rifle Length (ft)	-	-	-	-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	3.1	9.0	8.7	26.5	4.5	29
Rifle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.002	-	0.005	0.019	0.018	0.042	0.010	29
Pool Length (ft)	-	-	-	-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	2.3	4.8	4.7	7.8	1.5	31
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	1.15	-	0.9	1.5	1.5	2.2	0.3	29
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	23.9	-	12.0	18.0	16.8	36.2	5.1	30
Pattern																								
Channel Belt Width (ft)	-	-	-	-	-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	20.0	24.2	26.0	26.5	3.6	3
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	18.0	-	-	-	-	12.0	-	17.0	-	9.2	12.1	10.6	17.0	2.8	7
Rc: Bankfull Width (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.3	1.7	1.5	2.3	0.4	1
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.1	43.9	44.8	54.4	8.1	6
Meander Width Ratio	-	-	-	-	-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	2.7	3.3	3.6	3.6	0.5	3
Substrate, Bed and Transport Parameters																								
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	60%	0%	21%	10%	9%	-
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / d _p / d _p ⁹⁰ (mm)	-	-	-	-	-	-	-	-	-	-	5/6/13/22	-	-	-	-	-	-	-	14	36	52	110	170	-
Reach Shear Stress (Competency) lb/ft ²	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-
Max Part Size (mm) Mobilized at Bankfull	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	947	-	32	-	-	-	-	-
Stream Power (Transport Capacity) W/m ²	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters																								
Drainage Area (mi ²)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.42	-	-	-	-	-	-	-
Impervious Cover Estimate (%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification	-	-	-	-	-	-	-	-	-	-	G	-	-	-	-	-	B4c	-	B4	-	-	B4	-	-
Bankfull Velocity (fps)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-
Bankfull Discharge (cfs)	-	-	20.49	-	-	-	-	-	-	-	-	-	-	-	-	-	28.0	-	20	-	-	-	-	-
Valley Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	260.0	-	624	-	-	-	-	-
Channel Thalweg Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	670	-	-	636	-	-
Sinuosity	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.50	-	1.00	-	-	1.02	-	-
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0240	-	-	0.0235	-	-
Bankfull Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0239	-	-
Bankfull Floodplain Area (acres)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Proportion Over Wide (%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class (ER Range)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class (BHR Range)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BEHI	-	-	-	-	-	-	-	-	-	-	21.4	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Hudson Branch (59 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline ¹						
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	2.63	-	4.5	-	-	-	1	9.8	11.7	-	13.1	-	-	-	7.3	-	-	-	-	-	-	-	-
Floodprone Width (ft)	-	-	-	-	8.0	-	-	-	1	16.0	18.0	-	21	-	-	-	-	-	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	0.49	-	0.5	-	-	-	1	0.5	0.62	-	0.8	-	-	-	0.34	-	-	-	-	-	-	-	-
Bankfull Max Depth (ft)	-	-	-	-	0.7	-	-	-	1	0.8	0.9	-	1.2	-	-	-	0.52	-	-	-	-	-	-	-	-
Bankfull Cross Sectional Area (ft ²)	2.0			-	2.1	-	-	-	1	5.4	7.3	-	8	-	-	-	2.1	-	-	-	-	-	-	-	-
Width/Depth Ratio	-	-	-	-	9.5	-	-	-	1	12.3	18.8	-	19.6	-	-	-	18.7	-	-	-	-	-	-	-	-
Entrenchment Ratio	-	-	-	-	1.8	-	-	-	1	1.4	1.5	-	1.8	-	-	-	4.8	-	-	-	-	-	-	-	-
Bank Height Ratio	-	-	-	-	3.6	-	-	-	1	0.9	1	-	1.4	-	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)	-	-	-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																									
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	8.89	10.2	10.2	11.5	1.86	2	-	-
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.003	-	0.017	0.017	0.017	0.018	0.001	2	-
Pool Length (ft)	-	-	-	-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	5.4	7.33	7.1	9.51	2.07	3	-	-
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	0.77	-	1.37	1.77	1.82	2.14	0.39	3	-
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	15.9	-	11.5	16.6	16.6	21.8	7.26	2	-
Pattern																									
Channel Belt Width (ft)	-	-	-	-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	10.2	10.2	10.2	10.2	-	-	1	-
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	18.0	-	-	-	-	9.0	-	14.0	-	-	-	-	-	-	-	-
Re: Bankfull Width (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Width Ratio	-	-	-	-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	1.4	1.4	1.4	1.4	-	-	1	-
Substrate, Bed and Transport Parameters																									
R3% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	46%	0%	50%	0%	4%	-	-
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / d95 / d95 / di ⁹⁰ (mm)	-	-	-	-	-	-	-	-	-	14	36	52	110	170	-	-	-	-	-	-	-	-	-	-	-
Reach Shear Stress (Competency) lb/ft ²	-	-	-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-	-	-
Max Part Size (mm) Mobilized at Bankfull	-	-	-	-	-	-	-	-	-	-	-	947	-	-	-	-	32	-	-	-	-	-	-	-	-
Stream Power (Transport Capacity) W/m ²	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters																									
Drainage Area (mi ²)	-	-	-	-	-	-	-	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	-	-
Impervious Cover Estimate (%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification	-	-	-	-	-	G	-	-	-	-	-	B4c	-	-	-	B4	-	-	-	-	-	-	B4	-	-
Bankfull Velocity (fps)	-	-	-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-	-	-
Bankfull Discharge (cfs)	-	-	7.13	-	-	-	-	-	-	-	-	28.0	-	-	-	7	-	-	-	-	-	-	-	-	-
Valley Length (ft)	-	-	-	-	-	-	-	-	-	-	-	260.0	-	-	-	55	-	-	-	-	-	-	-	-	-
Channel Thalweg Length (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	102	-	-	-	-	-	-	59	-	-
Sinuosity	-	-	-	-	-	-	-	-	-	-	-	1.50	-	-	-	1.10	-	-	-	-	-	-	1.08	-	-
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.0120	-	-	-	-	-	-	0.030	-	-
Bankfull Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.043	-	-
Bankfull Floodplain Area (acres)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Proportion Over Wide (%)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class (ER Range)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class (BHR Range)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BEHI	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable.

N/A - Item does not apply.

Non-Applicable.

¹This reach limited to visual assessment since it is less than 500 feet

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Dale Branch 1 (250 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline ¹					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	2.63	4.8	7.1	8.0	8.5	2.0	3	9.8	11.7	-	13.1	-	-	-	6.3	-	-	-	-	-	-	-
Floodprone Width (ft)				7.0	15.0	18.0	20.0	7.0	2	16.0	18.0	-	21	-	-	-	-	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	0.49	0.4	0.5	0.5	0.6	0.1	3	0.5	0.62	-	0.8	-	-	-	0.34	-	-	-	-	-	-	-
Bankfull Max Depth (ft)				0.5	0.6	0.6	0.7	0.1	3	0.8	0.9	-	1.2	-	-	-	0.52	-	-	-	-	-	-	-
Bankfull Cross Sectional Area (ft ²)			2.0	2.5	2.9	2.9	3.4	0.5	3	5.4	7.3	-	8	-	-	-	2.1	-	-	-	-	-	-	-
Width/Depth Ratio				8.0	18.4	21.4	25.7	9.2	3	12.3	18.8	-	19.6	-	-	-	18.7	-	-	-	-	-	-	-
Entrenchment Ratio				1.5	2.0	2.1	2.5	0.5	3	1.4	1.5	-	1.8	-	-	-	5.6	-	-	-	-	-	-	-
Bank Height Ratio				1.0	1.8	1.2	3.1	1.2	3	0.9	1	-	1.4	-	-	-	-	-	-	-	-	-	-	-
d50 (mm)				-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																								
Riffle Length (ft)				-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	-	-	-	-	-	-	-
Riffle Slope (ft/ft)				-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	-	-	-	-	-	-	-	-	-
Pool Length (ft)				-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	-	-	-	-	-	-	-
Pool Max Depth (ft)				-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	0.77	-	-	-	-	-	-	-	-
Pool Spacing (ft)				-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	20.5	-	-	-	-	-	-	-	-
Pattern																								
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	9.0	-	14.0	-	-	-	-	-	-	-
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	4	-	-	-	-	-	-	-	-
Substrate, Bed and Transport Parameters																								
Ri% / Ru% / P% / G% / S%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SC% / Sa% / G% / C% / B% / Be%				-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / d ₉₀ / d ₉₅ (mm)				-	-	-	-	-	-	14	36	52	110	170	-	-	-	-	-	-	-	-	-	-
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-	-
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	947	-	-	-	32	-	-	-	-	-	-	-	-
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters																								
Drainage Area (mi ²)				-	-	-	-	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	-
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification				-	-	-	-	-	-	C	-	B4c	-	-	-	B4	-	-	-	-	-	-	-	-
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-	-
Bankfull Discharge (cfs)			7.13	-	-	-	-	-	-	-	-	28.0	-	-	-	7	-	-	-	-	-	-	-	-
Valley Length (ft)				-	-	-	-	-	-	-	-	260.0	-	-	-	-	-	-	-	-	-	-	-	-
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	375	-	-	-	-	-	-	-	-
Sinuosity				-	-	-	-	-	-	-	-	1.50	-	-	-	1.20	-	-	-	-	-	-	-	-
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.0390	-	-	-	-	-	-	-	-
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BEHI				-	-	-	-	-	-	25.64	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable.

N/A - Item does not apply.

Non-Applicable.

¹This reach received minor bank work with no adjustments to profile. No cross-sections set in this reach.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Dale Branch 2 (920 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design ¹			As-Built/ Baseline								
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N			
Dimension & Substrate - Riffle																											
Bankfull Width (ft)	-	-	2.98	-	5.0	-	-	-	1	9.8	11.7	-	13.1	-	-	-	5.4	-	6.4	6.7	6.7	7.0	0.42	2			
Floodprone Width (ft)	-	-	-	-	7.0	-	-	-	1	16.0	18.0	-	21	-	-	-	-	-	15.1	19.5	19.5	23.9	6.22	2			
Bankfull Mean Depth (ft)	-	-	0.54	-	0.6	-	-	-	1	0.5	0.62	-	0.8	-	-	-	0.37	-	0.3	0.3	0.3	0.3	0	2			
Bankfull Max Depth (ft)	-	-	-	-	0.7	-	-	-	1	0.8	0.9	-	1.2	-	-	-	0.56	-	0.5	0.6	0.6	0.7	0.14	2			
Bankfull Cross Sectional Area (ft ²)	2.4			-	2.8	-	-	-	1	5.4	7.3	-	8	-	-	-	2.0	-	1.8	1.9	1.9	2.0	0.14	2			
Width/Depth Ratio	-	-	-	-	9.0	-	-	-	1	12.3	18.8	-	19.6	-	-	-	14.6	-	22.6	23.6	23.6	24.6	1.41	2			
Entrenchment Ratio	-	-	-	-	1.4	-	-	-	1	1.4	1.5	-	1.8	-	-	-	8.2	-	2.4	2.9	2.9	3.4	0.71	2			
Bank Height Ratio	-	-	-	-	7.9	-	-	-	1	0.9	1	-	1.4	-	-	-	1.0	-	1.0	1.0	1.0	1.0	0.0	2			
d50 (mm)	-	-	-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	-			
Profile																											
Riffle Length (ft)	-	-	-	-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	3.2	10.1	9.0	21.3	4.8	28			
Riffle Slope (ft/ft)	-	-	-	-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.003	-	0.007	0.027	0.027	0.046	0.011	28			
Pool Length (ft)	-	-	-	-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	1.5	3.2	2.9	9.6	1.6	29			
Pool Max Depth (ft)	-	-	-	-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	0.84	-	1.1	1.6	1.4	2.8	0.5	28			
Pool Spacing (ft)	-	-	-	-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	20.7	-	9.4	19.7	19.3	31.4	4.9	28			
Pattern																											
Channel Belt Width (ft)	-	-	-	-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	18.0	20.6	19.0	24.4	3.1	5			
Radius of Curvature (ft)	-	-	-	-	-	-	-	-	-	18.0	-	-	-	-	10.0	-	15.0	-	8.2	13.8	14.7	16.7	3.4	5			
Re: Bankfull Width (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.2	2.1	2.2	2.5	0.5	5			
Meander Wavelength (ft)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	33.1	38.9	39.6	41.5	3.1	6			
Meander Width Ratio	-	-	-	-	-	-	-	-	-	1.8	-	-	-	-	-	4	-	2.7	3.1	2.8	3.6	0.9	6				
Substrate, Bed and Transport Parameters																											
R ₃ % / Ru% / P% / G% / S%																			50%/ 7%/ 16%/ 10%/ 17%								
SC% / Sa% / G% / C% / B% / Be%																			4% / 2% / 49% / 38% / 1% / 6%								
d16 / d35 / d50 / d84 / d95 / d ₉₀ / d ₉₅ (mm)																			--/5/6/11/15								
Reach Shear Stress (Competency) lb/ft ²																			0.562								
Max Part Size (mm) Mobilized at Bankfull																			947								
Stream Power (Transport Capacity) W/m ²																											
Additional Reach Parameters																											
Drainage Area (mi ²)																			0.04								
Impervious Cover Estimate (%)																											
Rosgen Classification																			G								
Bankfull Velocity (fps)																			3.8								
Bankfull Discharge (cfs)	8.77																					28.0					
Valley Length (ft)																			260.0								
Channel Thalweg Length (ft)																			896								
Sinuosity																			975								
Water Surface Slope (ft/ft)																			1.00								
Bankfull Slope (ft/ft)																			0.0420								
Bankfull Floodplain Area (acres)																			1.03								
Proportion Over Wide (%)																			0.029								
Entrenchment Class (ER Range)																			0.028								
Incision Class (BHR Range)																											
BEHI																			25.2								
Channel Stability or Habitat Metric																											
Biological or Other																											

¹Based on average design values for Subreaches 2b-2c

- Information unavailable.

N/A - Item does not apply.

Non-Applicable.

Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Dale Branch 3 (559 feet)

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built/ Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	3.28	3.0	3.3	3.3	3.6	0.4	2	9.8	11.7	-	13.1	-	-	-	7.2	-	7.3	7.3	7.3	7.3	-	1
Floodprone Width (ft)				9.0	12.0	12.0	15.0	4.2	2	16.0	18.0	-	21	-	-	-	-	-	18.5	18.5	18.5	18.5	-	1
Bankfull Mean Depth (ft)	-	-	0.58	0.6	0.7	0.7	0.7	0.1	2	0.5	0.62	-	0.8	-	-	-	0.39	-	0.3	0.3	0.3	0.3	-	1
Bankfull Max Depth (ft)				0.7	0.8	0.8	0.9	0.1	2	0.8	0.9	-	1.2	-	-	-	0.59	-	0.7	0.7	0.7	0.7	-	1
Bankfull Cross Sectional Area (ft ²)			2.8	3.0	3.6	3.6	4.1	0.8	2	5.4	7.3	-	8	-	-	-	2.8	-	2.5	2.5	2.5	2.5	-	1
Width/Depth Ratio				8.8	10.4	10.4	11.9	2.2	2	12.3	18.8	-	19.6	-	-	-	18.7	-	21.1	21.1	21.1	21.1	-	1
Entrenchment Ratio				1.5	2.0	2.0	2.5	0.7	2	1.4	1.5	-	1.8	-	-	-	4.2	-	2.5	2.5	2.5	2.5	-	1
Bank Height Ratio				1.6	1.9	1.9	2.2	0.4	2	0.9	1	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	-	1
d50 (mm)				-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	0.5	12.6	10.7	60.6	10.9	24
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.008	-	0.005	0.026	0.025	0.061	0.014	24
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	1.3	3.3	2.9	9.0	1.5	23
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	0.89	-	0.8	1.3	1.3	1.7	0.2	23
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	21.9	-	13.3	21.0	18.5	63.1	10.1	23
Pattern																								
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	17.8	26.7	27.9	33.4	7.4	4
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	11.0	-	16.0	8.7	10.2	9.8	12.1	1.4	6	
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.2	1.4	1.3	1.7	0.2	1
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	29.6	39.9	37.4	55.7	10.0	6
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	2.4	3.7	3.8	4.6	1.0	4	
Substrate, Bed and Transport Parameters																								
R% / Ru% / P% / G% / S%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	62%	0%	16%	11%	11%	-
SC% / Sa% / G% / C% / B% / Be%				-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / d _p / d _{sp} (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	947	-	-	-	32	-	-	-	-	-	-	-
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters																								
Drainage Area (mi ²)				-	-	-	-	-	-	0.05	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification				-	-	-	-	-	-	G	-	-	B4e	-	-	-	B4	-	-	-	B4	-	-	-
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-
Bankfull Discharge (cfs)			10.3	-	-	-	-	-	-	-	-	-	28.0	-	-	-	10	-	-	-	-	-	-	-
Valley Length (ft)				-	-	-	-	-	-	-	-	-	260.0	-	-	-	531	-	-	-	-	-	-	-
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	550	-	-	-	-	-	559	-
Sinuosity				-	-	-	-	-	-	-	-	-	1.50	-	-	-	1.0	-	-	-	-	-	1.05	-
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	0.027	-	-	-	-	-	0.024	-
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.026	-
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BEHI				-	-	-	-	-	-	-	-	-	20.47	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable.
 Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Dale Branch 4 (835 feet)**

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data						Design			As-Built / Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N	
Dimension & Substrate - Riffle																									
Bankfull Width (ft)	-	-	4.01	5.5	6.0	6.0	6.5	0.7	2	9.8	11.7	-	13.1	-	-	-	6.1	-	6.3	6.4	6.4	6.5	0.14	2	
Floodprone Width (ft)				6.5	7.8	7.8	9.0	1.8	2	16.0	18.0	-	21	-	-	-	-	-	22.0	33.1	33.1	44.2	15.7	2	
Bankfull Mean Depth (ft)	-	-	0.67	0.8	0.8	0.8	0.8	0.0	2	0.5	0.62	-	0.8	-	-	-	0.47	-	0.3	0.4	0.4	0.5	0.14	2	
Bankfull Max Depth (ft)				1.0	1.0	1.0	1.0	0.0	2	0.8	0.9	-	1.2	-	-	-	0.67	-	0.7	0.8	0.8	0.9	0.14	2	
Bankfull Cross Sectional Area (ft ²)			3.9	4.1	4.6	4.6	5.0	0.6	2	5.4	7.3	-	8	-	-	-	2.9	-	1.9	2.5	2.5	3.1	0.85	2	
Width/Depth Ratio				7.3	7.9	7.9	8.4	0.8	2	12.3	18.8	-	19.6	-	-	-	13.0	-	13.8	17.4	17.4	21.0	5.09	2	
Entrenchment Ratio				1.2	1.3	1.3	1.4	0.1	2	1.4	1.5	-	1.8	-	-	-	4.1	-	3.5	5.2	5.2	6.8	2.33	2	
Bank Height Ratio				3.3	3.5	3.5	3.7	0.3	2	0.9	1	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	0.0	2	
d50 (mm)				-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																									
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	7.8	17.8	14.5	68.7	12.3	31	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.002	-	0.003	0.018	0.016	0.048	0.009	31	
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	1.5	3.2	2.9	12.5	2.1	30	
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	1.01	-	0.1	1.4	1.4	2.1	0.3	33	
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	19.6	-	14.4	26.0	22.2	77.4	13.7	31	
Pattern																									
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	16.7	18.7	18.0	22.2	2.5	4	
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	9.0	-	14.0	9.3	13.1	13.6	16.4	2.9	6		
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	2.1	2.1	2.6	0.5	2		
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.4	45.9	39.9	62.7	12.5	6		
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	2.6	2.9	2.8	3.5	0.4	4		
Substrate, Bed and Transport Parameters																									
R% / Ru% / P% / G% / S%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	68%	0%	12%	8%	11%	-	-	
SC% / Sa% / G% / C% / B% / Be%				-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-	-	
d16 / d35 / d50 / d84 / d95 / d _p / d _{sp} (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-	
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	947	-	-	32	-	-	-	-	-	-	-	-	
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Additional Reach Parameters																									
Drainage Area (mi ²)				-	-	-	0.08	-	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Rosgen Classification				-	-	-	G	-	-	-	-	-	B4c	-	-	-	-	B4	-	-	B4	-	-	-	
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-	
Bankfull Discharge (cfs)			14.45	-	-	-	-	-	-	-	-	-	28.0	-	-	-	-	14	-	-	-	-	-	-	
Valley Length (ft)				-	-	-	-	-	-	-	-	-	260.0	-	-	-	-	810	-	-	-	-	-	-	
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	825	-	-	835	-	-	-	
Sinuosity				-	-	-	-	-	-	-	-	-	1.50	-	-	-	-	1.00	-	-	1.03	-	-	-	
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.028	-	-	0.024	-	-	-	
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.020	-	-	-	
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
BEHI				-	-	-	24.25	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

- Information unavailable.
N/A - Item does not apply.
Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Dale Branch 5 (679 feet)**

Parameter	Regional Curve			Pre-Existing Condition							Reference Reach Data							Design ¹			As-Built / Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N		
Dimension & Substrate - Riffle																										
Bankfull Width (ft)	-	-	4.2	-	8.0	-	-	-	1	9.8	11.7	-	13.1	-	-	-	6.4	-	7.1	7.1	7.1	7.1	-	1		
Floodprone Width (ft)				-	9.0	-	-	-	1	16.0	18.0	-	21	-	-	-	-	-	23.9	23.9	23.9	23.9	-	1		
Bankfull Mean Depth (ft)	-	-	0.7	-	0.8	-	-	-	1	0.5	0.62	-	0.8	-	-	-	0.49	-	0.5	0.5	0.5	0.5	-	1		
Bankfull Max Depth (ft)				-	1.0	-	-	-	1	0.8	0.9	-	1.2	-	-	-	0.69	-	0.7	0.7	0.7	0.7	-	1		
Bankfull Cross Sectional Area (ft ²)	4.2			-	5.0	-	-	-	1	5.4	7.3	-	8	-	-	-	3.1	-	3.3	3.3	3.3	3.3	-	1		
Width/Depth Ratio				-	12.9	-	-	-	1	12.3	18.8	-	19.6	-	-	-	13.1	-	15.2	15.2	15.2	15.2	-	1		
Entrenchment Ratio				-	1.1	-	-	-	1	1.4	1.5	-	1.8	-	-	-	3.1	-	3.4	3.4	3.4	3.4	-	1		
Bank Height Ratio				-	2.6	-	-	-	1	0.9	1	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	-	1		
d50 (mm)				-	-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-		
Profile																										
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	7.2	18.3	20.3	25.1	6.0	11		
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.002	-	0.005	0.022	0.024	0.044	0.011	11		
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	1.8	3.0	3.1	4.0	0.7	12		
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	1.04	-	1.1	1.5	1.4	2.2	0.4	11		
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	29.9	-	12.1	26.4	28.4	35.2	6.8	11		
Pattern																										
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	13.2	15.3	15.6	17.1	1.9	3		
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	7.0	-	12.0	-	8.7	14.1	15.6	16.7	3.6	4		
Re: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.2	2.0	2.2	2.4	0.5	2		
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	47.9	56.4	54.8	67.7	7.2	6		
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	2	-	-	1.9	2.2	2.2	2.4	0.3	3		
Substrate, Bed and Transport Parameters																										
Ri ³ / Ru ³ / P ³ / G ³ / S ³				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	68%	0%	12%	13%	7%	-		
SC% / Sa% / G% / C% / B% / Be%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
d16 / d35 / d50 / d84 / d95 / di ³ / di ^{3p} (mm)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-	-		
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	947	-	-	-	-	32	-	-	-	-	-	-	-		
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Additional Reach Parameters																										
Drainage Area (mi ²)				-	-	0.09	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	-	-		
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Rosgen Classification				-	-	F	-	-	-	-	B4c	-	-	-	-	B4	-	-	-	-	B4	-	-	-		
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-	-		
Bankfull Discharge (cfs)	15.73			-	-	-	-	-	-	-	-	28.0	-	-	-	-	-	-	16	-	-	-	-	-		
Valley Length (ft)				-	-	-	-	-	-	-	-	260.0	-	-	-	-	-	-	695	-	-	-	-	-		
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	725	-	-	679	-	-		
Sinuosity				-	-	-	-	-	-	-	-	1.50	-	-	-	-	-	-	1.0	-	-	0.977	-	-		
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.023	-	-	0.024	-	-		
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.024	-	-		
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
BEHI				-	-	23.1	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		

¹Values taken from Subreach 5b

- Information unavailable.

Non-Applicable.

**Table 10 con't. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Thompson Branch 1 (530 feet)**

Parameter	Regional Curve			Pre-Existing Condition					Reference Reach Data					Design			As-Built / Baseline							
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	4.6	-	5.0	-	-	-	1	9.8	11.7	-	13.1	-	-	-	8.8	-	-	-	-	-	-	-
Floodprone Width (ft)				-	20.0	-	-	-	1	16.0	18.0	-	21.0	-	-	-	-	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	0.7	-	1.0	-	-	-	1	0.5	0.6	-	0.8	-	-	0.48	-	-	-	-	-	-	-	
Bankfull Max Depth (ft)				-	1.3	-	-	-	1	0.8	0.9	-	1.2	-	-	0.73	-	-	-	-	-	-	-	
Bankfull Cross Sectional Area (ft ²)			4.8	-	4.6	-	-	-	1	5.4	7.3	-	8.0	-	-	4.2	-	-	-	-	-	-	-	
Width/Depth Ratio				-	5.5	-	-	-	1	12.3	18.8	-	19.6	-	-	18.6	-	-	-	-	-	-	-	
Entrenchment Ratio				-	4.0	-	-	-	1	1.4	1.5	-	1.8	-	-	3.4	-	-	-	-	-	-	-	
Bank Height Ratio				-	1.2	-	-	-	1	0.9	1.0	-	1.4	-	-	-	-	-	-	-	-	-	-	
d50 (mm)				-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	44.7	44.7	44.7	44.7	-	1	
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	-	0.006	0.006	0.006	0.006	-	1	
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	9.6	20.6	17.0	35.0	11.6	6	
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	1.1	-	1.6	2.0	1.9	2.3	0.3	7	
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	28.6	-	11.0	22.3	18.3	36.5	11.2	6	
Pattern																								
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	19.0	26.1	22.9	36.4	9.1	3	
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	13.0	-	19.0	12.3	13.1	13.2	13.7	0.7	3	
Rc: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	1.5	1.5	1.6	0.1	1	
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	60.7	94.7	81.4	155.2	44.0	4	
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	3	-	2.2	3.0	2.6	4.1	1.0	3	
Substrate, Bed and Transport Parameters																								
Ri% / Ru% / P% / G% / S%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	25%	0%	69%	0%	6%	-	
SC% / Sa% / G% / C% / B% / Be%				-	-	-	-	-	-	4%	2%	49%	38%	1%	6%	-	-	-	-	-	-	-	-	
d16 / d35 / d50 / d84 / d95 / d1 ⁹ / d1 ⁹⁸ (mm)				4	6	8	15	24	-	14	36	52	110	170	-	-	-	-	-	-	-	-	-	
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	947	-	-	37	-	-	-	-	-	-	-	
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Additional Reach Parameters																								
Drainage Area (mi ²)				0.11	-	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	-	-	
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Rosgen Classification				G	-	-	-	-	-	B4c	-	-	-	-	-	B4	-	-	-	-	B4	-	-	
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	
Bankfull Discharge (cfs)			18.2	-	-	-	-	-	-	-	-	-	28.0	-	-	18	-	-	-	-	-	-	-	
Valley Length (ft)				-	-	-	-	-	-	-	-	-	260.0	-	-	294	-	-	-	-	-	-	-	
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	511	-	-	-	-	530	-	-	
Sinuosity				-	-	-	-	-	-	-	-	-	1.50	-	-	1.0	-	-	-	-	1.06	-	-	
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	0.030	-	-	-	-	0.031	-	-	
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.030	-	-	
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
BEHI				30.9	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	

- Information unavailable.
Non-Applicable.

**Table 10 cont'd. Baseline Stream Data Summary
Pee Dee Stream Restoration Site - Thompson Branch 2 (1,061 feet)**

Parameter	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			As-Built / Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	N	Min	Mean	Med	Max	SD	N	Min	Mean	Max	Min	Mean	Med	Max	SD	N
Dimension & Substrate - Riffle																								
Bankfull Width (ft)	-	-	5.11	7.0	7.7	7.0	9.0	1.2	3	9.8	11.7	-	13.1	-	-	-	7.5	-	7.5	7.6	7.6	7.6	0.07	2
Floodprone Width (ft)				9.0	14.7	15.0	20.0	5.5	2	16.0	18.0	-	21.0	-	-	-	-	-	31.1	32.7	32.7	34.3	2.26	2
Bankfull Mean Depth (ft)	-	-	0.8	0.9	0.9	0.9	1.0	0.1	3	0.5	0.6	-	0.8	-	-	-	0.6	-	0.6	0.6	0.6	0.6	0	2
Bankfull Max Depth (ft)				1.1	1.1	1.1	1.2	0.1	3	0.8	0.9	-	1.2	-	-	-	0.78	-	1.1	1.2	1.2	1.2	0.07	2
Bankfull Cross Sectional Area (ft ²)			5.6	5.7	6.7	6.0	8.4	1.5	3	5.4	7.3	-	8.0	-	-	-	4.2	-	4.2	4.3	4.3	4.3	0.07	2
Width/Depth Ratio				8.1	8.8	8.5	9.7	0.8	3	12.3	18.8	-	19.6	-	-	-	13.5	-	13.3	13.4	13.4	13.4	0.07	2
Entrenchment Ratio				1.3	2.0	1.7	2.9	0.8	3	1.4	1.5	-	1.8	-	-	-	4.0	-	4.1	4.3	4.3	4.5	0.28	2
Bank Height Ratio				1.4	2.2	2.4	2.9	0.8	3	0.9	1.0	-	1.4	-	-	-	-	-	1.0	1.0	1.0	1.0	0.0	2
d50 (mm)				-	-	-	-	-	-	52	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Profile																								
Riffle Length (ft)				-	-	-	-	-	-	4.0	14.0	-	30.0	-	-	-	-	-	10.0	15.8	15.2	25.4	3.9	32
Riffle Slope (ft/ft)				-	-	-	-	-	-	0.017	0.027	-	0.059	-	-	-	0.008	-	0.005	0.014	0.013	0.023	0.005	32
Pool Length (ft)				-	-	-	-	-	-	7.0	13.0	-	30.0	-	-	-	-	-	1.8	5.0	4.6	18.3	3.0	32
Pool Max Depth (ft)				-	-	-	-	-	-	1.8	1.9	-	2.7	-	-	-	1.17	-	1.4	2.1	2.0	2.6	0.3	32
Pool Spacing (ft)				-	-	-	-	-	-	18.0	39.0	-	53.0	-	-	-	26.2	-	19.5	27.5	25.9	54.0	7.4	32
Pattern																								
Channel Belt Width (ft)				-	-	-	-	-	-	21.0	-	-	-	-	-	-	-	-	14.4	22.4	19.5	37.8	8.2	6
Radius of Curvature (ft)				-	-	-	-	-	-	18.0	-	-	-	-	-	12.0	-	18.0	10.5	18.3	18.5	25.9	6.7	4
Rc: Bankfull Width (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1.4	2.4	2.5	3.5	0.9	2
Meander Wavelength (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	34.3	48.7	50.5	60.9	9.8	6
Meander Width Ratio				-	-	-	-	-	-	1.8	-	-	-	-	-	3	-	2.2	3.0	2.6	4.1	1.0	3	
Substrate, Bed and Transport Parameters																								
Ri ³ % / Ru% / P% / G% / S%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	57%	0%	18%	11%	14%	-
SC% / Sa ² % / G% / C% / B% / Be%				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 / d ₉₀ / d ₉₅ / d ₉₈ / d ₉₉ (mm)				4	6	8	15	24	-	14	36	52	110	170	-	-	-	-	-	-	-	-	-	-
Reach Shear Stress (Competency) lb/ft ²				-	-	-	-	-	-	-	-	-	0.562	-	-	-	-	-	-	-	-	-	-	-
Max Part Size (mm) Mobilized at Bankfull				-	-	-	-	-	-	-	-	-	947	-	-	-	-	-	37	-	-	-	-	-
Stream Power (Transport Capacity) W/m ²				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Additional Reach Parameters																								
Drainage Area (mi ²)				0.14	-	-	-	-	-	0.42	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Impervious Cover Estimate (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Rosgen Classification				G	-	-	-	-	-	B4c	-	-	-	-	-	B4	-	-	B4	-	-	-	-	-
Bankfull Velocity (fps)				-	-	-	-	-	-	-	-	-	3.8	-	-	-	-	-	-	-	-	-	-	-
Bankfull Discharge (cfs)			21.6	-	-	-	-	-	-	-	-	-	28.0	-	-	-	-	-	22	-	-	-	-	-
Valley Length (ft)				-	-	-	-	-	-	-	-	-	260.0	-	-	-	-	-	1,010	-	-	-	-	-
Channel Thalweg Length (ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	1,150	-	-	-	-	1,061
Sinuosity				-	-	-	-	-	-	-	-	-	1.50	-	-	-	-	-	1.1	-	-	-	-	1.05
Water Surface Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.020	-	-	-	-	0.020
Bankfull Slope (ft/ft)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	0.022	-	-	-	-	0.022
Bankfull Floodplain Area (acres)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Proportion Over Wide (%)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Entrenchment Class (ER Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Incision Class (BHR Range)				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
BEHI				-	-	-	29.8	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Channel Stability or Habitat Metric				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Biological or Other				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-

- Information unavailable.
Non-Applicable.

Appendix D. Table 11a. - Monitoring Data - Dimensional Morphology Summary

(Dimensional Parameters - Cross Sections)

Pee Dee Stream Restoration Site - Jerry Branch

	Reach 1 Cross-Section 1 Pool								Reach 1 Cross-Section 2 Riffle							Reach 2 Cross-Section 3 Pool							Reach 2 Cross-Section 4 Riffle									
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record elevation (datum) used ¹	320.1	320.1	320.1	320.1	---	N/A	---	---	319.6	319.6	319.6	319.6	---	319.71	---	---	312.9	312.9	312.9	312.9	---	N/A	---	---	310.6	310.6	310.6	310.6	---	310.67	---	---
Bankfull Width (ft) ¹	9.1	8.3	8.3	8.2	---	N/A	---	---	8.1	7.0	6.7	6.9	---	8.6	---	---	7.8	8.1	8.1	9.8	---	N/A	---	---	7.1	7.2	7.2	7.7	---	7.3	---	---
Floodprone Width (ft) ¹	>25	>25	>25	>25	---	N/A	---	---	>30	>30	>30	>30	---	>29.9	---	---	>30	>30	>30	>30	---	N/A	---	---	>25	>25	>25	>25	---	21.6	---	---
Bankfull Mean Depth (ft)	0.9	0.8	0.8	0.8	---	---	---	---	0.5	0.3	0.4	0.4	---	---	---	1.1	1.0	1.1	1.0	---	---	---	0.4	0.4	0.4	0.3	---	---	---	---		
Bankfull Max Depth (ft) ²	1.7	1.3	1.2	1.2	---	1.7	---	---	1.0	0.5	0.6	0.6	---	0.8	---	2.3	2	2.2	2.1	---	2.1	---	0.7	0.6	0.6	0.6	---	0.7	---	---		
Low Bank Elevation	-	-	-	-	---	320.33	---	---	-	-	-	-	---	319.68	---	-	-	-	-	---	312.68	---	-	-	-	-	---	310.63	---	---		
Bankfull Cross Sectional Area (ft ²) ²	8.5	6.8	6.9	6.6	---	10.2	---	---	3.7	2.4	2.6	2.7	---	3.5	---	8.3	7.7	8.7	9.4	---	10.1	---	3.1	3.0	2.7	2.6	---	2.8	---	---		
Bankfull Width/Depth Ratio	9.8	10.1	9.9	10.1	---	---	---	---	17.7	20.3	17.5	17.6	---	---	---	7.4	8.4	7.6	10.2	---	---	---	16.4	17	19.4	22.6	---	---	---	---		
Bankfull Entrenchment Ratio ¹	>2.7	>3.0	>3.0	N/A	---	N/A	---	---	>3.7	>4.3	>4.5	4.0	---	>3.5	---	>3.8	>3.7	>3.7	N/A	---	N/A	---	>3.5	>3.5	>3.5	3.2	---	3	---	---		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	N/A	---	N/A	---	---	1.0	1.0	1.0	1.0	---	1	---	1.0	1.0	1.0	N/A	---	N/A	---	1.0	1.0	1.0	0.9	---	<1	---	---		
d50 (mm)	N/A	N/A	N/A	N/A	---	N/A	---	---	N/A	0.2	0.062	12.0	---	12	---	N/A	N/A	N/A	N/A	---	N/A	---	N/A	22	5.2	12.0	---	22	---	---		
	Reach 3 Cross-Section 5 Pool								Reach 3 Cross-Section 6 Riffle							Reach 3 Cross-Section 7 Riffle																
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7								
Record elevation (datum) used ¹	301.7	301.7	301.7	301.7	---	N/A	---	---	298.8	298.8	298.8	298.8	---	299.26	---	---	290.2	290.2	290.2	290.2	---	290.45	---	---								
Bankfull Width (ft) ¹	8.1	9.2	9.7	9.4	---	N/A	---	---	7.4	7.5	7.3	6.9	---	12	---	---	7.2	6.7	6.4	6.2	---	7.4	---	---								
Floodprone Width (ft) ¹	>25	>25	>25	>25	---	N/A	---	---	>30	>30	>30	>30	---	>33.8	---	---	>25	>25	>25	>25	---	23.7	---	---								
Bankfull Mean Depth (ft)	1.0	0.7	0.7	0.7	---	---	---	---	0.4	0.4	0.4	0.4	---	---	---	0.4	0.3	0.4	0.4	---	---	---	---									
Bankfull Max Depth (ft) ²	1.8	1.3	1.3	1.4	---	0.9	---	---	0.9	0.6	0.6	0.6	---	0.5	---	0.8	0.5	0.5	0.5	---	0.5	---	---									
Low Bank Elevation	-	-	-	-	---	301.09	---	---	-	-	-	-	---	299.19	---	-	-	-	-	---	290.29	---	---									
Bankfull Cross Sectional Area (ft ²) ²	7.9	6.3	6.8	6.9	---	3.2	---	---	3.3	3.3	2.9	2.4	---	2.5	---	3.0	2.3	2.4	2.2	---	2	---	---									
Bankfull Width/Depth Ratio	8.3	13.3	13.7	13.0	---	---	---	---	16.6	16.7	18.7	19.4	---	---	---	17.7	19.4	17.0	17.4	---	---	---	---									
Bankfull Entrenchment Ratio ¹	>3.1	>2.7	>2.6	N/A	---	N/A	---	---	>4.1	>4.0	>4.1	4.4	---	>2.8	---	>3.4	>3.7	>3.9	4.0	---	3.2	---	---									
Bankfull Bank Height Ratio ¹	N/A	N/A	N/A	N/A	---	N/A	---	---	1.0	1.0	1.0	1.0	---	<1	---	1.0	1.0	1.0	0.9	---	<1	---	---									
d50 (mm)	N/A	N/A	N/A	N/A	---	N/A	---	---	N/A	5.5	14.0	52.0	---	17	---	N/A	34.0	15.0	27.0	---	16	---	---									

N/A - Information Not Available

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Appendix D. Table 11a. cont'd - Monitoring Data - Dimensional Morphology Summary
(Dimensional Parameters - Cross Sections)
Pee Dee Stream Restoration Site - Dale Branch

	Reach 2 Cross-Section 8 Riffle								Reach 2 Cross-Section 9 Pool								Reach 2 Cross-Section 10 Riffle								Reach 2 Cross-Section 11 Pool							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record elevation (datum) used ¹	354.94	354.94	354.94	354.94	---	354.96	---		354.7	354.7	354.7	354.7	---	N/A	---		348.1	348.1	348.1	348.1	---	348.06	---		347.4	347.4	347.4	347.4	---	N/A	---	
Bankfull Width (ft) ¹	7.0	7.3	7.2	6.5	---	7.7	---		7.7	8.0	8.1	7.7	---	N/A	---		6.4	6.2	6.2	6.5	---	5.9	---		7.6	8	8.3	9.4	---	N/A	---	
Floodprone Width (ft) ¹	>25	>25	>25	>25	---	>24.5	---		>25	>25	>25	>25	---	N/A	---		>25	>25	>25	>25	---	15.2	---		>20	>20	>20	>20	---	N/A	---	
Bankfull Mean Depth (ft)	0.3	0.2	0.3	0.2	---	---	---		0.6	0.6	0.6	0.6	---	---	---		0.3	0.3	0.3	0.3	---	---	---		0.8	0.7	0.7	0.7	---	---	---	
Bankfull Max Depth (ft) ²	0.7	0.5	0.5	0.5	---	0.6	---		1.7	1.5	1.7	1.5	---	1.5	---		0.5	0.5	0.5	0.6	---	0.5	---		1.6	1.2	1.3	1.3	---	1	---	
Low Bank Elevation	-	-	-	-	---	354.85	---		-	-	-	-	---	354.59	---		-	-	-	-	---	347.99	---		-	-	-	-	---	347.3	---	
Bankfull Cross Sectional Area (ft ²) ²	2.0	1.7	2.0	1.6	---	1.3	---		4.8	4.8	5.0	5	---	4.2	---		1.8	1.6	1.7	1.8	---	1.4	---		6.1	5.9	6.0	6.7	---	4.6	---	
Bankfull Width/Depth Ratio	24.6	30.6	26.0	26.9	---	---	---		12.3	13.5	13.3	11.8	---	---	---		22.6	23.7	21.7	23.4	---	---	---		9.5	10.9	11.5	13.3	---	---	---	
Bankfull Entrenchment Ratio ¹	>3.6	>3.4	>3.5	3.9	---	>3.2	---		>3.1	>3.1	>3.1	N/A	---	N/A	---		>3.9	>4.0	>4.1	3.9	---	2.6	---		>2.6	>2.5	>2.4	N/A	---	N/A	---	
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	0.9	---	<1	---		1.0	1.0	1.0	N/A	---	N/A	---		1.0	1.0	1.0	0.9	---	<1	---		1.0	1.0	1.0	N/A	---	N/A	---	
d50 (mm)	N/A	8.0	8.3	7.1	---	16	---		N/A	N/A	N/A	N/A	---	N/A	---		N/A	19	4.3	25.0	---	41	---		N/A	N/A	N/A	N/A	---	N/A	---	
	Reach 3 Cross-Section 12 Riffle								Reach 3 Cross-Section 13 Pool								Reach 4 Cross-Section 14 Pool								Reach 4 Cross-Section 15 Riffle							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record elevation (datum) used ¹	327.8	327.8	327.8	327.8	---	327.77	---		326.1	326.1	326.1	326.1	---	N/A	---		315.3	315.3	315.3	315.3	---	N/A	---		314.1	314.1	314.1	314.1	---	313.88	---	
Bankfull Width (ft) ¹	7.3	7.1	7.1	7.8	---	5.4	---		7.8	7.6	7.7	8.3	---	N/A	---		6.7	7.2	7.0	5.8	---	N/A	---		6.5	6.2	6.5	6.8	---	5.4	---	
Floodprone Width (ft) ¹	>20	>20	>20	>20	---	17.7	---		>20	>20	>20	>20	---	N/A	---		>30	>30	>30	>30	---	N/A	---		>40	>40	>40	>40	---	>43.2	---	
Bankfull Mean Depth (ft)	0.3	0.3	0.4	0.4	---	---	---		0.5	0.5	0.4	0.4	---	---	---		0.9	0.6	0.7	0.8	---	---	---		0.5	0.5	0.5	0.5	---	---	---	
Bankfull Max Depth (ft) ²	0.7	0.6	0.8	0.8	---	0.8	---		1.3	1.1	1.0	0.9	---	0.8	---		2.0	1.0	1.3	1.3	---	1.2	---		0.9	0.8	0.8	0.8	---	1.3	---	
Low Bank Elevation	-	-	-	-	---	327.84	---		-	-	-	-	---	325.82	---		-	-	-	-	---	315.2	---		-	-	-	-	---	314.19	---	
Bankfull Cross Sectional Area (ft ²) ²	2.5	2.2	2.7	3.1	---	2.9	---		3.9	3.5	3.0	3.7	---	2.5	---		6.2	4.3	5.2	4.9	---	4.7	---		3.1	2.9	3.0	3.2	---	5	---	
Bankfull Width/Depth Ratio	21.1	23.1	18.7	19.3	---	---	---		15.7	16.7	19.7	18.5	---	---	---		7.1	12.1	9.5	7.0	---	---	---		13.8	13.2	14.2	14.7	---	---	---	
Bankfull Entrenchment Ratio ¹	>2.8	>2.8	>2.8	2.6	---	3.3	---		>2.6	>2.6	>2.6	N/A	---	N/A	---		>4.5	>4.2	>4.3	N/A	---	N/A	---		>6.1	>6.5	>6.2	5.9	---	>8	---	
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	0.5	---	1.1	---		1.0	1.0	1.0	N/A	---	N/A	---		1.0	1.0	1.0	N/A	---	N/A	---		1.0	1.0	1.0	1.0	---	1.3	---	
d50 (mm)	N/A	2.1	4.4	8.0	---	22	---		N/A	N/A	N/A	N/A	---	N/A	---		N/A	N/A	N/A	N/A	---	N/A	---		N/A	16.0	5.8	12.0	---	11	---	
	Reach 4 Cross-Section 16 Riffle								Reach 5 Cross-Section 17 Riffle								Reach 5 Cross-Section 18 Pool															
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7								
Record elevation (datum) used ¹	303.5	303.5	303.5	303.5	---	303.57	---		286.8	286.8	286.8	286.8	---	286.8	---		286.6	286.6	286.6	286.6	---	N/A	---									
Bankfull Width (ft) ¹	6.3	7.2	7.6	6.7	---	6.4	---		7.1	7.9	7.9	9.1	---	7	---		7.2	8.0	7.7	7.4	---	N/A	---									
Floodprone Width (ft) ¹	>25	>25	>25	>25	---	17.5	---		>25	>25	>25	>25	---	>23.7	---		>25	>25	>25	>25	---	N/A	---									
Bankfull Mean Depth (ft)	0.3	0.3	0.4	0.3	---	---	---		0.5	0.5	0.5	0.4	---	---	---		0.8	0.7	0.7	0.7	---	---	---									
Bankfull Max Depth (ft) ²	0.7	0.6	0.7	0.7	---	0.5	---		0.7	0.8	0.8	0.8	---	0.8	---		1.7	1.5	1.4	1.4	---	1.2	---									
Low Bank Elevation	-	-	-	-	---	303.55	---		-	-	-	-	---	286.9	---		-	-	-	-	---	286.59	---									
Bankfull Cross Sectional Area (ft ²) ²	1.9	2.3	2.7	2.2	---	1.7	---		3.3	3.8	3.9	4.1	---	4	---		5.9	5.8	5.6	5.3	---	5.2	---									
Bankfull Width/Depth Ratio	21.0	23.0	20.9	19.9	---	---	---		15.2	16.2	16.3	20.6	---	---	---		8.7	11.0	10.7	10.4	---	---	---									
Bankfull Entrenchment Ratio ¹	>4.0	>3.5	>3.3	3.8	---	2.7	---		>3.5	>3.2	>3.2	2.7	---	>3.4	---		>3.5	>3.1	>3.2	N/A	---	N/A	---									
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	0.9	---	1	---		1.0	1.0	1.0	1.2	---	1.1	---		1.0	1.0	1.0	N/A	---	N/A	---									
d50 (mm)	N/A	26.0	4.7	16.0	---	25	---		N/A	33.0	16.0	32.0	---	24	---		N/A	N/A	N/A	N/A	---	N/A	---									

N/A - Information Not Available

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Appendix D. Table 11a. cont'd - Monitoring Data - Dimensional Morphology Summary

(Dimensional Parameters - Cross Sections)

Pee Dee Stream Restoration Site -Thompson Branch

Dimension	Reach 2 Cross-Section 19 Pool								Reach 2 Cross-Section 20 Riffle								Reach 2 Cross-Section 21 Pool								Reach 2 Cross-Section 22 Riffle							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record elevation (datum) used ¹	364.1	364.1	364.1	364.1	---	N/A	---		363.2	363.2	363.2	363.2	---	363.17	---		356.0	356.0	356.0	356.0	---	N/A	---		356.0	356.0	356.0	356.0	---	356	---	
Bankfull Width (ft) ¹	8.4	9.2	9.2	7.8	---	N/A	---		7.5	7.7	7.6	8.4	---	8.4	---		8.6	9.1	9.2	10.2	---	N/A	---		7.6	7.7	7.7	7.8	---	8.9	---	
Floodprone Width (ft) ¹	>30	>30	>30	>30	---	N/A	---		>30	>30	>30	>30	---	25	---		>30	>30	>30	>30	---	N/A	---		>30	>30	>30	>30	---	33.3	---	
Bankfull Mean Depth (ft)	1.0	0.9	0.8	1.0	---	---	---		0.6	0.6	0.6	0.6	---	---	---		1.0	0.8	0.8	0.8	---	---	---		0.6	0.6	0.6	0.6	---	---	---	
Bankfull Max Depth (ft) ²	2.1	1.7	1.5	1.5	---	1.3	---		1.2	0.9	0.9	0.9	---	0.8	---		2.3	1.7	1.7	1.6	---	1.2	---		1.1	1.0	1.1	1.1	---	0.8	---	
Low Bank Elevation	-	-	-	-	---	364.01	---		-	-	-	-	---	363.16	---		-	-	-	-	---	355.64	---		-	-	-	-	---	355.8	---	
Bankfull Cross Sectional Area (ft ²) ²	8.8	8.1	7.0	7.7	---	7.3	---		4.2	4.4	4.4	4.8	---	4.1	---		8.5	7.5	7.8	8	---	4.9	---		4.3	4.4	4.4	4.4	---	2.8	---	
Bankfull Width/Depth Ratio	8.0	10.4	12.1	8.0	---	---	---		13.3	13.5	13.0	14.5	---	---	---		8.7	10.9	10.9	12.9	---	---	---		13.4	13.5	13.5	13.8	---	---	---	
Bankfull Entrenchment Ratio ¹	>3.6	>3.3	>3.3	N/A	---	N/A	---		>4.0	>3.9	>3.9	3.6	---	3	---		>3.5	>3.3	>3.2	N/A	---	N/A	---		>3.9	>3.9	>3.9	3.9	---	3.7	---	
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	N/A	---	N/A	---		1.0	1.0	1.0	1.0	---	1	---		1.0	1.0	1.0	N/A	---	N/A	---		1.0	1.0	1.0	1.0	---	<1	---	
d50 (mm)	N/A	N/A	N/A	N/A	---	N/A	---		N/A	0.2	9.9	47.0	---	28	---		N/A	N/A	N/A	N/A	---	N/A	---		N/A	29.0	30.0	53.0	---	23	---	

N/A - Information Not Available

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration - Jerry Branch 1 (430 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Bankfull Width (ft) ¹	8.1	8.1	8.1	8.1	N/A	1	7.0	7.0	7.0	7.0	N/A	1	6.7	6.7	6.7	6.7	N/A	1	6.9	6.9	6.9	6.9	N/A	1							8.60	8.60	8.60	8.60	N/A	1.00																		
Floodprone Width (ft)	31.8	31.8	31.8	31.8	N/A	1	30.0	30.0	30.0	30.0	N/A	1	30.0	30.0	30.0	30.0	N/A	1	30.0	30.0	30.0	30.0	N/A	1							>29.9	>29.9	>29.9	>29.9	N/A	1.00																		
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.5	N/A	1	0.3	0.3	0.3	0.3	N/A	1	0.4	0.4	0.4	0.4	N/A	1	0.4	0.4	0.4	0.4	N/A	1							---	---	---	---	---	---																		
Bankfull Max Depth (ft) ²	1.0	1.0	1.0	1.0	N/A	1	0.5	0.5	0.5	0.5	N/A	1	0.6	0.6	0.6	0.6	N/A	1	0.6	0.6	0.6	0.6	N/A	1							0.80	0.80	0.80	0.80	N/A	1.00																		
Bankfull Cross Sectional Area (ft ²) ²	3.7	3.7	3.7	3.7	N/A	1	2.4	2.4	2.4	2.4	N/A	1	2.6	2.6	2.6	2.6	N/A	1	2.7	2.7	2.7	2.7	N/A	1							3.50	3.50	3.50	3.50	N/A	1.00																		
Bankfull Width/Depth Ratio	17.7	17.7	17.7	17.7	N/A	1	20.3	20.3	20.3	20.3	N/A	1	17.5	17.5	17.5	17.5	N/A	1	17.6	17.6	17.6	17.6	N/A	1							---	---	---	---	---	---																		
Bankfull Entrenchment Ratio ¹	3.9	3.9	3.9	3.9	N/A	1	4.3	4.3	4.3	4.3	N/A	1	4.5	4.5	4.5	4.5	N/A	1	4.0	4.0	4.0	4.0	N/A	1							>3.5	>3.5	>3.5	>3.5	N/A	1.00																		
Bankfull Bank Height Ratio ²	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1							1.00	1.00	1.00	1.00	N/A	1.00																		
Profile																																																						
Riffle Length (ft)	2.6	6.2	6.2	16.4	2.8	26																																																
Riffle Slope (ft/ft)	0.001	0.010	0.009	0.026	0.0	26																																																
Pool Length (ft)	2.3	5.9	5.4	16.0	2.9	26																																																
Pool Max Depth (ft)	0.7	1.5	1.5	2.3	0.4	26																																																
Pool Spacing (ft)	6.1	15.0	14.2	27.8	5.1	25																																																
Pattern																																																						
Channel Belt Width (ft)	14.0	19.2	19.2	24.4	7.3	2																																																
Radius of Curvature (ft)	11.6	13.6	13.1	16.5	2.2	4																																																
Re: Bankfull Width (ft/ft)	1.4	1.7	1.6	2.0	0.3	2																																																
Meander Wavelength (ft)	23.8	44.4	47.1	55.0	11.9	6																																																
Meander Width Ratio	1.7	2.4	2.4	3.0	0.9	2																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	430																																																					
Sinuosity (ft)	1.06																																																					
Water Surface Slope (Channel) (ft/ft)	0.0265																																																					
Bankfull Slope (ft/ft)	0.0267																																																					
Ri% / Ru% / P% / G% / S%	42%	0%	40%	7%	11%																																																	

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Jerry Branch 2 (625 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Dimension & Substrate - Riffle																																																						
Bankfull Width (ft) ¹	7.1	7.1	7.1	7.1	N/A	1	7.2	7.2	7.2	7.2	N/A	1	7.2	7.2	7.2	7.2	N/A	1	7.7	7.7	7.7	7.7	N/A	1							7.3	7.3	7.3	7.3	N/A	1.00																		
Floodprone Width (ft)	16.0	16.0	16.0	16.0	N/A	1	25.0	25.0	25.0	25.0	N/A	1	25.0	25.0	25.0	25.0	N/A	1	25.0	25.0	25.0	25.0	N/A	1							21.6	21.6	21.6	21.6	N/A	1.00																		
Bankfull Mean Depth (ft)	0.4	0.4	0.4	0.4	N/A	1	0.4	0.4	0.4	0.4	N/A	1	0.4	0.4	0.4	0.4	N/A	1	0.3	0.3	0.3	0.3	N/A	1							---	---	---	---	N/A	1.00																		
Bankfull Max Depth (ft) ²	0.7	0.7	0.7	0.7	N/A	1	0.6	0.6	0.6	0.6	N/A	1	0.6	0.6	0.6	0.6	N/A	1	0.6	0.6	0.6	0.6	N/A	1							0.7	0.7	0.7	0.7	N/A	1.00																		
Bankfull Cross Sectional Area (ft ²) ²	3.1	3.1	3.1	3.1	N/A	1	3.0	3.0	3.0	3.0	N/A	1	2.7	2.7	2.7	2.7	N/A	1	2.6	2.6	2.6	2.6	N/A	1							2.8	2.8	2.8	2.8	N/A	1.00																		
Bankfull Width/Depth Ratio	16.4	16.4	16.4	16.4	N/A	1	17.0	17.0	17.0	17.0	N/A	1	19.4	19.4	19.4	19.4	N/A	1	22.6	22.6	22.6	22.6	N/A	1							---	---	---	---	N/A	1.00																		
Bankfull Entrenchment Ratio ¹	2.3	2.3	2.3	2.3	N/A	1	3.5	3.5	3.5	3.5	N/A	1	3.5	3.5	3.5	3.5	N/A	1	3.2	3.2	3.2	3.2	N/A	1							3.0	3.0	3.0	3.0	N/A	1.00																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	0.9	0.9	0.9	0.9	N/A	1							<1	<1	<1	<1	N/A	1.00																		
Profile																																																						
Riffle Length (ft)	3.1	9.0	8.7	26.5	4.5	29																																																
Riffle Slope (ft/ft)	0.005	0.019	0.018	0.042	0.010	29																																																
Pool Length (ft)	2.3	4.8	4.7	7.8	1.5	31																																																
Pool Max Depth (ft)	0.9	1.5	1.5	2.2	0.3	29																																																
Pool Spacing (ft)	12.0	18.0	16.8	36.2	5.1	30																																																
Pattern																																																						
Channel Belt Width (ft)	13.4	20.3	22.4	25.6	5.1	6																																																
Radius of Curvature (ft)	12.1	13.4	12.7	16.5	1.8	5																																																
Re: Bankfull Width (ft/ft)	1.70	1.9	1.8	2.3	0.2	2																																																
Meander Wavelength (ft)	18.5	30.0	30.6	38.1	6.6	6																																																
Meander Width Ratio	1.9	2.9	3.2	3.6	0.7	6																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	625																																																					
Sinuosity (ft)	1.29																																																					
Water Surface Slope (Channel) (ft/ft)	0.024																																																					
Bankfull Slope (ft/ft)	0.024																																																					
Ri% / Ru% / P% / G% / S%	47%	0%	27%	12%	14%																																																	

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Jerry Branch 3 (636 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Dimension & Substrate - Riffle																																																						
Bankfull Width (ft) ¹	7.2	7.3	7.3	7.4	0.1	2	6.7	7.1	7.1	7.5	0.6	2	6.4	6.9	6.9	7.3	0.6	2	6.2	6.6	6.6	6.9	0.5	2							7.4	9.7	9.7	12.0	3.3	2.0																		
Floodprone Width (ft)	24.7	29.3	29.3	33.8	6.4	2	25.0	27.5	27.5	30.0	3.5	2	25.0	27.5	27.5	30.0	3.5	2	25.0	27.5	27.5	30.0	3.5	2							23.7	28.8	28.8	33.8	7.1	2.0																		
Bankfull Mean Depth (ft)	0.4	0.4	0.4	0.4	0.0	2	0.3	0.4	0.4	0.4	0.1	2	0.4	0.4	0.4	0.4	0.0	2	0.4	0.4	0.4	0.4	0.0	2							---	---	---	---	---	---																		
Bankfull Max Depth (ft) ²	0.8	0.9	0.9	0.9	0.1	2	0.5	0.6	0.6	0.6	0.1	2	0.5	0.6	0.6	0.6	0.0	2	0.5	0.6	0.6	0.6	0.1	2							0.5	0.5	0.5	0.5	0.0	2.0																		
Bankfull Cross Sectional Area (ft ²) ²	3.0	3.2	3.2	3.3	0.2	2	2.3	2.8	2.8	3.3	0.7	2	2.4	2.6	2.6	2.9	0.3	2	2.2	2.3	2.3	2.4	0.1	2							2.0	2.3	2.3	2.5	0.4	2.0																		
Bankfull Width/Depth Ratio	16.6	17.2	17.2	17.7	0.8	2	16.7	18.1	18.1	19.4	1.9	2	17.0	17.9	17.9	18.7	1.2	2	17.4	18.4	18.4	19.4	1.4	2							---	---	---	---	---	---																		
Bankfull Entrenchment Ratio ¹	3.4	4.0	4.0	4.6	0.8	2	3.7	3.9	3.9	4.0	0.2	2	3.9	4.0	4.0	4.1	0.1	2	4.0	4.2	4.2	4.4	0.3	2							2.8	3.0	3.0	3.2	0.3	2.0																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2							1.0	1.0	1.0	1.0	0.0	2.0																		
Profile																																																						
Riffle Length (ft)	3.1	9.0	8.7	26.5	4.5	29																																																
Riffle Slope (ft/ft)	0.00	0.019	0.018	0.042	0.010	29																																																
Pool Length (ft)	2.3	4.8	4.7	7.8	1.5	31																																																
Pool Max Depth (ft)	0.9	1.5	1.5	2.2	0.3	29																																																
Pool Spacing (ft)	12.0	18.0	16.8	36.2	5.1	30																																																
Pattern																																																						
Channel Belt Width (ft)	20.0	24.2	26.0	26.5	3.6	3																																																
Radius of Curvature (ft)	9.2	12.1	10.6	17.0	2.8	7																																																
Re: Bankfull Width (ft/ft)	1.3	1.7	1.5	2.3	0.4	2																																																
Meander Wavelength (ft)	34.1	43.9	44.8	54.4	8.1	6																																																
Meander Width Ratio	2.7	3.3	3.6	3.6	0.5	3																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	636																																																					
Sinuosity (ft)	1.02																																																					
Water Surface Slope (Channel) (ft/ft)	0.0235																																																					
Bankfull Slope (ft/ft)	0.0239																																																					
Ri% / Ru% / P% / G% / S%	60%	0%	21%	10%	9%																																																	

N/A - Information does not apply.

Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Dale Branch 2 (920 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Bankfull Width (ft) ¹	6.4	6.7	6.7	7.0	0.4	2	6.2	6.8	6.8	7.3	0.8	2	6.2	6.7	6.7	7.2	0.7	2	6.5	6.5	6.5	6.5	0.0	2							5.9	6.8	6.8	7.7	1.3	2.0																		
Floodprone Width (ft)	15.1	19.5	19.5	23.9	6.2	2	25.0	25.0	25.0	25.0	0.0	2	25.0	25.0	25.0	25.0	0.0	2	25.0	25.0	25.0	25.0	0.0	2							15.2	19.9	19.9	24.5	6.6	2.0																		
Bankfull Mean Depth (ft)	0.3	0.3	0.3	0.3	0.0	2	0.2	0.3	0.3	0.3	0.1	2	0.3	0.3	0.3	0.3	0.0	2	0.2	0.3	0.3	0.3	0.1	2							---	---	---	---	---	---																		
Bankfull Max Depth (ft) ²	0.5	0.6	0.6	0.7	0.1	2	0.5	0.5	0.5	0.5	0.0	2	0.5	0.5	0.5	0.5	0.0	2	0.5	0.6	0.6	0.6	0.1	2							0.5	0.6	0.6	0.6	0.1	2.0																		
Bankfull Cross Sectional Area (ft ²) ²	1.8	1.9	1.9	2.0	0.1	2	1.6	1.7	1.7	1.7	0.1	2	1.7	1.9	1.9	2.0	0.2	2	1.6	1.7	1.7	1.8	0.1	2							1.3	1.4	1.4	1.4	0.1	2.0																		
Bankfull Width/Depth Ratio	22.6	23.6	23.6	24.6	1.4	2	23.7	27.2	27.2	30.6	4.9	2	21.7	23.9	23.9	26.0	3.0	2	23.4	25.2	25.2	26.9	2.5	2							---	---	---	---	---	---																		
Bankfull Entrenchment Ratio ¹	2.4	2.9	2.9	3.4	0.7	2	3.3	3.7	3.7	4.0	0.5	2	3.5	3.8	3.8	4.1	0.4	2	3.9	3.9	3.9	3.9	0.0	2							2.6	2.9	2.9	3.2	0.4	2.0																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	0.9	0.9	0.9	0.9	0.0	2							1.0	1.0	1.0	1.0	0.0	2.0																		
Profile																																																						
Riffle Length (ft)	3.2	10.1	9.0	21.3	4.8	28																																																
Riffle Slope (ft/ft)	0.007	0.027	0.027	0.046	0.011	28																																																
Pool Length (ft)	1.5	3.2	2.9	9.6	1.6	29																																																
Pool Max Depth (ft)	1.1	1.6	1.4	2.8	0.5	28																																																
Pool Spacing (ft)	9.4	19.7	19.3	31.4	4.9	28																																																
Pattern																																																						
Channel Belt Width (ft)	18.0	20.6	19.0	24.4	3.1	5																																																
Radius of Curvature (ft)	8.2	13.8	14.7	16.7	3.4	5																																																
Re: Bankfull Width (ft/ft)	1.2	2.1	2.2	2.5	0.5	5																																																
Meander Wavelength (ft)	33.1	38.9	39.6	41.5	3.1	6																																																
Meander Width Ratio	2.7	3.1	2.8	3.6	0.9	6																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	920																																																					
Sinuosity (ft)	1.03																																																					
Water Surface Slope (Channel) (ft/ft)	0.029																																																					
Bankfull Slope (ft/ft)	0.028																																																					
Ri% / Ru% / P% / G% / S%	50%	7%	16%	10%	17%																																																	

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Dale Branch 4 (835 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Bankfull Width (ft) ¹	6.3	6.4	6.4	6.5	0.1	2	6.2	6.7	6.7	7.2	0.7	2	6.5	7.0	7.0	7.6	0.7	2	6.7	6.8	6.8	6.8	0.1	2							5.40	5.90	5.90	6.40	0.71	2.00																		
Floodprone Width (ft)	22.0	33.1	33.1	44.2	15.7	2	25.0	32.5	32.5	40.0	10.6	2	25.0	32.5	32.5	40.0	10.6	2	25.0	32.5	32.5	40.0	10.6	2							17.50	30.35	30.35	43.20	18.17	2.00																		
Bankfull Mean Depth (ft)	0.3	0.4	0.4	0.5	0.1	2	0.3	0.4	0.4	0.5	0.1	2	0.4	0.4	0.4	0.5	0.1	2	0.3	0.4	0.4	0.5	0.1	2							---	---	---	---	---	---																		
Bankfull Max Depth (ft) ²	0.7	0.8	0.8	0.9	0.1	2	0.6	0.7	0.7	0.8	0.1	2	0.7	0.8	0.8	0.8	0.0	2	0.7	0.8	0.8	0.8	0.1	2							0.50	0.90	0.90	1.30	0.57	2.00																		
Bankfull Cross Sectional Area (ft ²) ²	1.9	2.5	2.5	3.1	0.8	2	2.3	2.6	2.6	2.9	0.4	2	2.7	2.9	2.9	3.0	0.2	2	2.2	2.7	2.7	3.2	0.7	2							1.70	3.35	3.35	5.00	2.33	2.00																		
Bankfull Width/Depth Ratio	13.8	17.4	17.4	21.0	5.1	2	13.2	18.1	18.1	23.0	6.9	2	14.2	17.5	17.5	20.9	4.7	2	14.7	17.3	17.3	19.9	3.7	2							---	---	---	---	---	---																		
Bankfull Entrenchment Ratio ¹	3.5	5.2	5.2	6.8	2.3	2	3.5	4.9	4.9	6.2	1.9	2	3.3	4.7	4.7	6.2	2.0	2	3.8	4.9	4.9	5.9	1.5	2							2.70	5.35	5.35	8.00	3.75	2.00																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	0.9	1.0	1.0	1.0	0.1	2							1.00	1.15	1.15	1.30	0.21	2.00																		
Profile																																																						
Riffle Length (ft)	7.8	17.8	14.5	68.7	12.3	31																																																
Riffle Slope (ft/ft)	0.003	0.018	0.016	0.048	0.009	31																																																
Pool Length (ft)	1.5	3.2	2.9	12.5	2.1	30																																																
Pool Max Depth (ft)	0.1	1.4	1.4	2.1	0.3	33																																																
Pool Spacing (ft)	14.4	26.0	22.2	77.4	13.7	31																																																
Pattern																																																						
Channel Belt Width (ft)	16.7	18.7	18.0	22.2	2.5	4																																																
Radius of Curvature (ft)	9.3	13.1	13.6	16.4	2.9	6																																																
Re: Bankfull Width (ft/ft)	1.4	2.1	2.1	2.6	0.5	2																																																
Meander Wavelength (ft)	34.4	45.9	39.9	62.7	12.5	6																																																
Meander Width Ratio	2.6	2.9	2.8	3.5	0.4	4																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	835																																																					
Sinuosity (ft)	1.03																																																					
Water Surface Slope (Channel) (ft/ft)	0.024																																																					
Bankfull Slope (ft/ft)	0.020																																																					
Ri% / Ru% / P% / G% / S%	68%	0%	12.0%	8%	11%																																																	

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Dale Branch 5 (679 feet)

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Bankfull Width (ft) ¹	7.1	7.1	7.1	7.1	N/A	1	7.9	7.9	7.9	7.9	N/A	1	7.9	7.9	7.9	7.9	N/A	1	9.1	9.1	9.1	9.1	N/A	1							7.0	7.0	7.0	7.0	N/A	1																		
Floodprone Width (ft)	23.9	23.9	23.9	23.9	N/A	1	25.0	25.0	25.0	25.0	N/A	1	25.0	25.0	25.0	25.0	N/A	1	25.0	25.0	25.0	25.0	N/A	1							>23.7	>23.7	>23.7	>23.7	N/A	1																		
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.5	N/A	1	0.5	0.5	0.5	0.5	N/A	1	0.5	0.5	0.5	0.5	N/A	1	0.4	0.4	0.4	0.4	N/A	1							---	---	---	---	N/A	1																		
Bankfull Max Depth (ft) ²	0.7	0.7	0.7	0.7	N/A	1	0.8	0.8	0.8	0.8	N/A	1	0.8	0.8	0.8	0.8	N/A	1	0.8	0.8	0.8	0.8	N/A	1							0.8	0.8	0.8	0.8	N/A	1																		
Bankfull Cross Sectional Area (ft ²) ²	3.3	3.3	3.3	3.3	N/A	1	3.8	3.8	3.8	3.8	N/A	1	3.9	3.9	3.9	3.9	N/A	1	4.1	4.1	4.1	4.1	N/A	1							4.0	4.0	4.0	4.0	N/A	1																		
Bankfull Width/Depth Ratio	15.2	15.2	15.2	15.2	N/A	1	16.2	16.2	16.2	16.2	N/A	1	16.3	16.3	16.3	16.3	N/A	1	20.6	20.6	20.6	20.6	N/A	1							---	---	---	---	N/A	1																		
Bankfull Entrenchment Ratio ¹	3.4	3.4	3.4	3.4	N/A	1	3.2	3.2	3.2	3.2	N/A	1	3.2	3.2	3.2	3.2	N/A	1	2.7	2.7	2.7	2.7	N/A	1							>3.4	>3.4	>3.4	>3.4	N/A	1																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.0	1.0	1.0	1.0	N/A	1	1.2	1.2	1.2	1.2	N/A	1							1.1	1.1	1.1	1.1	N/A	1																		
Profile																																																						
Riffle Length (ft)	7.2	18.3	20.3	25.1	6.0	11																																																
Riffle Slope (ft/ft)	0.005	0.022	0.024	0.044	0.011	11																																																
Pool Length (ft)	1.8	3.0	3.1	4.0	0.7	12																																																
Pool Max Depth (ft)	1.1	1.5	1.4	2.2	0.4	11																																																
Pool Spacing (ft)	12.1	26.4	28.4	35.2	6.8	11																																																
Pattern																																																						
Channel Belt Width (ft)	13.2	15.3	15.6	17.1	1.9	3																																																
Radius of Curvature (ft)	8.7	14.1	15.6	16.7	3.6	4																																																
Re: Bankfull Width (ft/ft)	1.2	2.0	2.2	2.4	0.5	2																																																
Meander Wavelength (ft)	47.9	56.4	54.8	67.7	7.2	6																																																
Meander Width Ratio	1.9	2.2	2.2	2.4	0.3	3																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	679																																																					
Sinuosity (ft)	0.977																																																					
Water Surface Slope (Channel) (ft/ft)	0.024																																																					
Bankfull Slope (ft/ft)	0.024																																																					
Ri% / Ru% / P% / G% / S%	68%	0%	12%	13%	7%																																																	

N/A - Information does not apply.
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

**Table 11b cont'd. Monitoring Data - Stream Reach Data Summary
Pee Dee Stream Restoration Site - Thompson Branch 2 (1,061 feet)**

Parameter	Baseline						MY - 1						MY - 2						MY - 3						MY - 4						MY - 5						MY - 6						MY - 7											
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n						
Dimension & Substrate - Riffle																																																						
Bankfull Width (ft) ¹	7.5	7.6	7.6	7.6	0.1	2	7.7	7.7	7.7	7.7	0.0	2	7.6	7.7	7.7	7.7	0.1	2	7.8	8.1	8.1	8.4	0.4	2							8.4	8.7	8.7	8.9	0.4	2.0																		
Floodprone Width (ft) ¹	31.1	32.7	32.7	34.3	2.3	2	30.0	30.0	30.0	30.0	0.0	2	30.0	30.0	30.0	30.0	0.0	2	30.0	30.0	30.0	30.0	0.0	2							25.0	29.2	29.2	33.3	5.9	2.0																		
Bankfull Mean Depth (ft)	0.6	0.6	0.6	0.6	0.0	2	0.6	0.6	0.6	0.6	0.0	2	0.6	0.6	0.6	0.6	0.0	2	0.6	0.6	0.6	0.6	0.0	2							---	---	---	---	---	---																		
Bankfull Max Depth (ft) ²	1.1	1.2	1.2	1.2	0.1	2	0.9	1.0	1.0	1.0	0.1	2	0.9	1.0	1.0	1.1	0.1	2	0.9	1.0	1.0	1.1	0.1	2							0.8	0.8	0.8	0.8	0.0	2.0																		
Bankfull Cross Sectional Area (ft ²) ²	4.2	4.3	4.3	4.3	0.1	2	4.4	4.4	4.4	4.4	0.0	2	4.4	4.4	4.4	4.4	0.0	2	4.4	4.6	4.6	4.8	0.3	2							2.8	3.5	3.5	4.1	0.9	2.0																		
Bankfull Width/Depth Ratio	13.3	13.4	13.4	13.4	0.1	2	13.5	13.5	13.5	13.5	0.0	2	13.0	13.3	13.3	13.5	0.4	2	13.8	14.2	14.2	14.5	0.5	2							---	---	---	---	---	---																		
Bankfull Entrenchment Ratio ¹	4.1	4.3	4.3	4.5	0.3	2	3.9	3.9	3.9	3.9	0.0	2	3.9	3.9	3.9	3.9	0.0	2	3.6	3.8	3.8	3.9	0.2	2							3.0	3.4	3.4	3.7	0.5	2.0																		
Bankfull Bank Height Ratio ¹	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2	1.0	1.0	1.0	1.0	0.0	2							1.0	1.0	1.0	1.0	0.0	2.0																		
Profile																																																						
Riffle Length (ft)	10.0	15.8	15.2	25.4	3.9	32																																																
Riffle Slope (ft/ft)	0.005	0.014	0.013	0.023	0.005	32																																																
Pool Length (ft)	1.8	5.0	4.6	18.3	3.0	32																																																
Pool Max Depth (ft)	1.4	2.1	2.0	2.6	0.3	32																																																
Pool Spacing (ft)	19.5	27.5	25.9	54.0	7.4	32																																																
Pattern																																																						
Channel Belt Width (ft)	14.4	22.4	19.5	37.8	8.2	6																																																
Radius of Curvature (ft)	10.5	18.3	18.5	25.9	6.7	4																																																
Rc: Bankfull Width (ft/ft)	1.4	2.4	2.5	3.5	0.9	3																																																
Meander Wavelength (ft)	34.3	48.7	50.5	60.9	9.8	6																																																
Meander Width Ratio	2.2	3.0	2.6	4.1	1.0	3																																																
Additional Reach Parameters																																																						
Rosgen Classification	B4																																																					
Channel Thalweg Length (ft)	1,061																																																					
Sinuosity (ft)	1.05																																																					
Water Surface Slope (Channel) (ft/ft)	0.020																																																					
Bankfull Slope (ft/ft)	0.022																																																					
Ri% / Ru% / P% / G% / S%	57%	0%	18%	11%	14%																																																	

N/A - Information does not apply
 Ri = Riffle / Ru = Run / P = Pool / G = Glide / S = Step


Note: Starting in MY5, the parameters denoted with¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	9.1	8.3	8.3	8.2	-	N/A	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.9	0.8	0.8	0.8	-	---	-	-
Bankfull Max Depth (ft) ²	1.7	1.3	1.2	1.2	-	1.7	-	-
Bankfull Cross-Sectional Area (ft ²) ²	8.5	6.8	6.9	6.6	-	10.2	-	-
Width/Depth Ratio	9.8	10.1	9.9	10.1	-	---	-	-
Entrenchment Ratio ¹	2.7	3.0	3.0	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	8.1	7.0	6.7	6.9	-	8.6	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	>29.9	-	-
Bankfull Mean Depth (ft)	0.5	0.3	0.4	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	1.0	0.5	0.6	0.6	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.7	2.4	2.6	2.7	-	3.5	-	-
Width/Depth Ratio	17.7	20.3	17.5	17.6	-	---	-	-
Entrenchment Ratio ¹	3.7	4.3	4.5	4.0	-	>3.5	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.0	-	1.0	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.8	8.1	8.1	9.8	-	N/A	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	N/A	-	-
Bankfull Mean Depth (ft)	1.1	1.0	1.1	1.0	-	---	-	-
Bankfull Max Depth (ft) ²	2.3	2.0	2.2	2.1	-	2.1	-	-
Bankfull Cross-Sectional Area (ft ²) ²	8.3	7.7	8.7	9.4	-	10.1	-	-
Width/Depth Ratio	7.4	8.4	7.6	10.2	-	---	-	-
Entrenchment Ratio ¹	3.8	3.7	3.7	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.1	7.2	7.2	7.7	-	7.3	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	21.6	-	-
Bankfull Mean Depth (ft)	0.4	0.4	0.4	0.3	-	---	-	-
Bankfull Max Depth (ft) ²	0.7	0.6	0.6	0.6	-	0.7	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.1	3.0	2.7	2.6	-	2.8	-	-
Width/Depth Ratio	16.4	17.0	19.4	22.6	-	---	-	-
Entrenchment Ratio ¹	3.5	3.5	3.5	3.2	-	3.0	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.9	-	<1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	8.1	9.2	9.7	9.4	-	N/A	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	N/A	-	-
Bankfull Mean Depth (ft)	1.0	0.7	0.7	0.7	-	---	-	-
Bankfull Max Depth (ft) ²	1.8	1.3	1.3	1.4	-	0.9	-	-
Bankfull Cross-Sectional Area (ft ²) ²	7.9	6.3	6.8	6.9	-	3.2	-	-
Width/Depth Ratio	8.3	13.2	13.7	13.0	-	---	-	-
Entrenchment Ratio ¹	3.1	2.7	2.6	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.4	7.5	7.3	6.9	-	12.0	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	>33.8	-	-
Bankfull Mean Depth (ft)	0.4	0.4	0.4	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	0.9	0.6	0.6	0.6	-	0.5	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.3	3.3	2.9	2.4	-	2.5	-	-
Width/Depth Ratio	16.6	16.7	18.7	19.4	-	---	-	-
Entrenchment Ratio ¹	4.1	4.0	4.1	4.4	-	>2.8	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.0	-	<1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.2	6.7	6.4	6.2	-	7.4	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	23.7	-	-
Bankfull Mean Depth (ft)	0.4	0.3	0.4	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	0.8	0.5	0.5	0.5	-	0.5	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.0	2.3	2.4	2.2	-	2.0	-	-
Width/Depth Ratio	17.7	19.4	17.0	17.4	-	---	-	-
Entrenchment Ratio ¹	3.4	3.7	3.9	4.0	-	3.2	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.9	-	<1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.0	7.3	7.2	6.5	-	7.7	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	>24.5	-	-
Bankfull Mean Depth (ft)	0.3	0.2	0.3	0.2	-	---	-	-
Bankfull Max Depth (ft) ²	0.7	0.5	0.5	0.5	-	0.6	-	-
Bankfull Cross-Sectional Area (ft ²) ²	2.0	1.7	2.0	1.6	-	1.3	-	-
Width/Depth Ratio	24.6	30.6	26.0	26.9	-	---	-	-
Entrenchment Ratio ¹	3.6	3.4	3.5	3.9	-	>3.2	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.9	-	<1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.7	8.0	8.1	7.7	-	N/A	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.6	0.6	0.6	0.6	-	---	-	-
Bankfull Max Depth (ft) ²	1.7	1.5	1.7	1.5	-	1.5	-	-
Bankfull Cross-Sectional Area (ft ²) ²	4.8	4.8	5.0	5.0	-	4.2	-	-
Width/Depth Ratio	12.3	13.5	13.3	11.8	-	---	-	-
Entrenchment Ratio ¹	3.3	3.1	3.1	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	6.4	6.2	6.2	6.5	-	5.9	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	15.2	-	-
Bankfull Mean Depth (ft)	0.3	0.3	0.3	0.3	-	---	-	-
Bankfull Max Depth (ft) ²	0.5	0.5	0.5	0.6	-	0.5	-	-
Bankfull Cross-Sectional Area (ft ²) ²	1.8	1.6	1.7	1.8	-	1.4	-	-
Width/Depth Ratio	22.6	23.7	21.7	23.4	-	---	-	-
Entrenchment Ratio ¹	3.9	4.0	4.1	3.9	-	2.6	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.9	-	<1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.6	8.0	8.3	9.4	-	N/A	-	-
Floodprone Width (ft) ¹	20.0	20.0	20.0	20.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.8	0.7	0.7	0.7	-	---	-	-
Bankfull Max Depth (ft) ²	1.6	1.2	1.3	1.3	-	1.0	-	-
Bankfull Cross-Sectional Area (ft ²) ²	6.1	5.9	6.0	6.7	-	4.6	-	-
Width/Depth Ratio	9.5	10.9	11.5	13.3	-	---	-	-
Entrenchment Ratio ¹	2.6	2.5	2.4	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.3	7.1	7.1	7.8	-	5.4	-	-
Floodprone Width (ft) ¹	20.0	20.0	20.0	20.0	-	17.7	-	-
Bankfull Mean Depth (ft)	0.3	0.3	0.4	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	0.7	0.6	0.8	0.8	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	2.5	2.2	2.7	3.1	-	2.9	-	-
Width/Depth Ratio	21.1	23.1	18.7	19.3	-	---	-	-
Entrenchment Ratio ¹	2.8	2.8	2.8	2.6	-	3.3	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.5	-	1.1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.8	7.6	7.7	8.3	-	N/A	-	-
Floodprone Width (ft) ¹	20.0	20.0	20.0	20.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.5	0.5	0.4	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	1.3	1.1	1.0	0.9	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.9	3.5	3.0	3.7	-	2.5	-	-
Width/Depth Ratio	15.7	16.7	19.7	18.5	-	---	-	-
Entrenchment Ratio ¹	2.6	2.6	2.6	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	6.7	7.2	7.0	5.8	-	N/A	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.9	0.6	0.7	0.8	-	---	-	-
Bankfull Max Depth (ft) ²	2.0	1.0	1.3	1.3	-	1.2	-	-
Bankfull Cross-Sectional Area (ft ²) ²	6.2	4.3	5.2	4.9	-	4.7	-	-
Width/Depth Ratio	7.1	12.1	9.5	7.0	-	---	-	-
Entrenchment Ratio ¹	4.5	4.2	4.3	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	6.5	6.2	6.5	6.8	-	5.4	-	-
Floodprone Width (ft) ¹	40.0	40.0	40.0	40.0	-	>43.2	-	-
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.5	-	---	-	-
Bankfull Max Depth (ft) ²	0.9	0.8	0.8	0.8	-	1.3	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.1	2.9	3.0	3.2	-	5.0	-	-
Width/Depth Ratio	13.8	13.2	14.2	14.7	-	---	-	-
Entrenchment Ratio ¹	6.1	6.5	6.2	5.9	-	>8	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.0	-	1.3	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	6.3	7.2	7.6	6.7	-	6.4	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	17.5	-	-
Bankfull Mean Depth (ft)	0.3	0.3	0.4	0.3	-	---	-	-
Bankfull Max Depth (ft) ²	0.7	0.6	0.7	0.7	-	0.5	-	-
Bankfull Cross-Sectional Area (ft ²) ²	1.9	2.3	2.7	2.2	-	1.7	-	-
Width/Depth Ratio	21.0	23.0	20.9	19.9	-	---	-	-
Entrenchment Ratio ¹	4.0	3.5	3.3	3.8	-	2.7	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	0.9	-	1.0	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.1	7.9	7.9	9.1	-	7.0	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	>23.7	-	-
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.4	-	---	-	-
Bankfull Max Depth (ft) ²	0.7	0.8	0.8	0.8	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	3.3	3.8	3.9	4.1	-	4.0	-	-
Width/Depth Ratio	15.2	16.2	16.3	20.6	-	---	-	-
Entrenchment Ratio ¹	3.5	3.2	3.2	2.7	-	>3.4	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.2	-	1.1	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.2	8.0	7.7	7.4	-	N/A	-	-
Floodprone Width (ft) ¹	25.0	25.0	25.0	25.0	-	N/A	-	-
Bankfull Mean Depth (ft)	0.8	0.7	0.7	0.7	-	---	-	-
Bankfull Max Depth (ft) ²	1.7	1.5	1.4	1.4	-	1.2	-	-
Bankfull Cross-Sectional Area (ft ²) ²	5.9	5.8	5.6	5.3	-	5.2	-	-
Width/Depth Ratio	8.7	11.0	10.7	10.4	-	---	-	-
Entrenchment Ratio ¹	3.5	3.1	3.2	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	8.4	9.2	9.2	7.8	-	N/A	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	N/A	-	-
Bankfull Mean Depth (ft)	1.0	0.9	0.8	1.0	-	---	-	-
Bankfull Max Depth (ft) ²	2.1	1.7	1.5	1.5	-	1.3	-	-
Bankfull Cross-Sectional Area (ft ²) ²	8.8	8.1	7.0	7.7	-	7.3	-	-
Width/Depth Ratio	8.0	10.4	12.1	8.0	-	---	-	-
Entrenchment Ratio ¹	3.6	3.3	3.3	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	7.5	7.7	7.6	8.4	-	8.4	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	25.0	-	-
Bankfull Mean Depth (ft)	0.6	0.6	0.6	0.6	-	---	-	-
Bankfull Max Depth (ft) ²	1.2	0.9	0.9	0.9	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	4.2	4.4	4.4	4.8	-	4.1	-	-
Width/Depth Ratio	13.3	13.5	13.0	14.5	-	---	-	-
Entrenchment Ratio ¹	4.0	3.9	3.9	3.6	-	3.0	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.0	-	1.0	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankful Width (ft) ¹	8.6	9.1	9.2	10.2	-	N/A	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	N/A	-	-
Bankfull Mean Depth (ft)	1.0	0.8	0.8	0.8	-	---	-	-
Bankfull Max Depth (ft) ²	2.3	1.7	1.7	1.6	-	1.2	-	-
Bankfull Cross-Sectional Area (ft ²) ²	8.5	7.5	7.8	8.0	-	4.9	-	-
Width/Depth Ratio	8.7	10.9	10.9	12.9	-	---	-	-
Entrenchment Ratio ¹	3.5	3.3	3.2	N/A	-	N/A	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	N/A	-	N/A	-	-


Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.



Upstream



Downstream



DIMENSIONS SUMMARY	MY0	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Bankfull Width (ft) ¹	7.6	7.7	7.7	7.8	-	8.9	-	-
Floodprone Width (ft) ¹	30.0	30.0	30.0	30.0	-	33.3	-	-
Bankfull Mean Depth (ft)	0.6	0.6	0.6	0.6	-	---	-	-
Bankfull Max Depth (ft) ²	1.1	1.0	1.1	1.1	-	0.8	-	-
Bankfull Cross-Sectional Area (ft ²) ²	4.3	4.4	4.4	4.4	-	2.8	-	-
Width/Depth Ratio	13.4	13.5	13.5	13.8	-	---	-	-
Entrenchment Ratio ¹	3.9	3.9	3.9	3.9	-	3.7	-	-
Bank Height Ratio ¹	1.0	1.0	1.0	1.0	-	<1	-	-

Note: Starting in MY5, the parameters denoted with ¹ were calculated using the as-built cross sectional area as the basis for adjusting the bankfull elevation and the parameters denoted with ² were calculated using the current years low top of bank as the bankfull elevation. These changes reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT, and industry mitigation providers.

Chart 2.




Chart 3.




Chart 4.




Chart 5.




Chart 6.




Chart 7.




Chart 8.




Chart 9.




Table 13. Pee Dee Bank Pin Array Summary

Bank Pin Location	Position	Year 1 Reading (mm)	Year 2 Reading (mm)	Year 3 Reading (mm)	Year 5 Reading (mm)
Cross Section 1	Upstream	0.0	0.0	0.0	0.0
	At Cross Section	0.0	0.0	0.0	0.0
	Downstream	0.0	6.35	0.00	0.00
Cross Section 5	Upstream	0.0	0.0	0.0	0.0
	At Cross Section	0.0	0.0	0.0	0.0
	Downstream	0.0	0.0	0.0	0.0
Cross Section 13	Upstream	0.0	0.0	0.0	0.0
	At Cross Section	0.0	0.0	0.0	0.0
	Downstream	0.0	0.0	0.0	0.0
Cross Section 18	Upstream	0.0	0.0	0.0	0.0
	At Cross Section	19.1	0.0	0.0	0.0
	Downstream	0.0	0.0	0.0	0.0
Cross Section 19	Upstream	12.7	0.0	0.0	0.0
	At Cross Section	6.4	19.05	0.0	0.0
	Downstream	0.00	19.05	0.0	0.0
Cross Section 21	Upstream	0.0	0.0	0.0	0.0
	At Cross Section	0.0	0.0	0.0	0.0
	Downstream	0.0	50.8	0.0	0.0

Appendix E

Hydrology Data

Table 14. Verification of Bankfull and Flow Events

Reach	Method	Number of Bankfull Events	Maximum Bankfull Height (ft.)
Jerry Branch	Crest Gauge	0	N/A
Dale Branch	Crest Gauge	0	N/A
Thompson Branch	Crest Gauge	0	N/A

Year	Consecutive Flow Days	Total Flow Days	Number of Flow Events
Dale 1			
MY5 2019	152	152	1
Dale 2			
MY5 2019	120	120	1
Thompson 1			
MY5 2019	97	104	2

Photo Verification of Bankfull and Flow Events



Water stain on FG Dale 1



Water stain on FG Dale 2




Water stain on FG Thompson 1


Table 15. 2019 Rainfall Summary

Month	Average	Normal Limits		Uwharrie Station Precipitation
		30 Percent	70 Percent	
January	4.07	2.74	4.87	---
February	3.41	2.47	4.03	4.49
March	4.28	3.05	5.07	4.59
April	3.15	1.86	3.82	5.09
May	3.61	2.54	4.28	3.71
June	4.34	2.56	5.27	2.08
July	4.84	3.08	5.83	7.07
August	4.50	2.89	5.42	5.79
September	4.48	2.26	5.48	0.33
October	3.75	2.19	4.53	4.81
November	3.34	1.98	4.05	1.42
December	3.66	2.52	4.35	---
Total	47.43	30.14	57.00	39.38


MY5 2019 Pee Dee Flow Gauge Dale 1



MY5 2019 Pee Dee Flow Gauge Dale 2



MY5 2019 Pee Dee Flow Gauge Thompson 1



Appendix F

Adaptive Management

MEMORANDUM



302 Jefferson Street, Suite 110

Raleigh, North Carolina 27605

919.209.1052 tel.

919.829.9913 fax

TO: NCIRT; NCDMS

FROM: Ryan Medric - RES

DATE: 7/25/2018

RE: Pee Dee MY3 IRT Credit Release Site Visit

Attendees: Todd Tugwell (USACE), Kim Browning (USACE), Mac Haupt (NCDWR), Paul Wiesner (NCDMS), Melonie Allen (NCDMS), Harry Tsomides (NCDMS), David Godley (RES), Brian Hockett (RES), Ryan Medric (RES)

Site Visit Date: July 12, 2018


The IRT, DMS, and RES had a site visit at the Pee Dee Stream Restoration Site to discuss credit release. The main topic of discussion was the IRT's concern over the formation of the streams in and above the old ponds on Thompson 1 and Dale 1. Additionally, invasive species were seen throughout the easement. RES will need to continue to heavily treat the invasive species for the rest of the monitoring period. Specific comments and concerns are below.

- Thompson 1 (100+00-102+50): The IRT noted that this reach had a defined flow path but the lack of sorting in the bed material and uniform bedform were characteristic of a stream with less than intermittent flow. It was determined that in order to receive credit on this reach, RES would need to address the issues in the pond bottom below it. 250 feet of Enhancement I credit will be withheld (166.7 SMUs).
- Thompson 1 (102+50-105+50): The stream channel in the pond bottom could not be found. As it has been noted on previous site visits, the cracked soil from the pond bottom drying causes any surface water to quickly drain. It is obvious where the channel picks back up near the old dam location. In order to receive credit on any of Thompson 1, RES will need to submit a Remedial Action Plan to address the channel forming and stream flow issues. 300 feet of Restoration credit will continue to be withheld (300 SMUs).
- Dale 1 (200+00-201+22): The reach above the pond bottom/wetland had better bedform formation and sorting than the reach above the pond on Thompson. The IRT determined that in order to receive credit on this reach, RES would need to install a flow gauge/camera to document intermittent flow. Credits, however, will be withheld: 122 feet Enhancement I (81.3 SMUs).
- Dale 1 (201+22-203+75): This area consists of a wetland that formed in an old pond bottom prior to construction. The stream channel is absent of targeted bedform and riffle/pool sequence in this section. The IRT determined that to receive credits on this reach, RES

would need to develop a Remedial Action Plan to address the channel formation and flow issues. 253 feet of Enhancement I credit will be withheld (168.7 SMUs).

- Dale 2: The IRT suggested that it would be a good idea to install a flow gauge/camera on this reach preferably between XS 8 and 9 in order to help demonstrate at closeout that the reach was obtaining at least intermittent flows.
- Hudson: DMS brought the IRT to this reach to see if they thought it needed a flow gauge. The IRT decided that the reach was short enough that it did not need a flow gauge.

In total the amount of credits that are withheld from Pee Dee are 716.7 SMUs. RES will decide if a Remedial Action Plan is appropriate to address the problems in and above the old pond bottoms as well as add a flow camera above the pond bottom on Dale 1 and in-between XS 8 and 9 on Dale 2.



1 inch = 150 feet

Pee Dee Stream Restoration Project

MY3 2017 Credit Release Map


Date: 7/16/2018 Drawn by: RTM

LEGEND

- Conservation Easement
- ⊕ Crest Gauge
- ⊕ Proposed Flow Camera
- ⊙ Rain Gauge
- Cross Section
- Restoration
- Enhancement I
- Vegetation Plot

Riparian Buffer Conditions

Invasive Species	Target Community		
	Present	Marginal	Absent
Absent	No Fill		
Present			
Common			



Dale 1
Witthold 250 SMUs

Dale 2

Proposed Flow Camera

Thompson 1
Witthold 466.7 SMUs

Thompson 2

Source: 2015 NC OneMap Orthoimagery

Document Path: S:\BIBS\Projects\Non-Credit\0173_Pee Dee\Monitoring\Monitoring Data\2017\2017 Credit Release Map\2017.mxd



302 Jefferson Street, Suite 110
Raleigh, NC 27605

Corporate Headquarters
5020 Montrose Blvd. Suite 650
Houston, TX 77006
Main: 713.520.5400

March 29, 2019

Harry Tsomides
NCDEQ – DMS
5 Ravenscroft Drive
Asheville, NC 28801

RE: Pee Dee Stream Restoration Site – 2019 Monitoring Adaptive Management Plan

Mr. Tsomides,

During a site visit with the IRT and NCDMS at the Pee Dee Site in July 2018, several problem areas were identified. Per the request of NCIRT, RES is providing this Adaptive Management Plan to address the stream problem areas listed below:

1. Thompson 1 above the old pond bottom.

During the July 2018 site visit, the IRT noted that this reach had a defined flow path but the lack of sorting in the bed material and the uniform bedform was characteristic of a stream with less than intermittent flow. In January 2019, RES installed a flow gauge above the old pond bottom to document at least intermittent flow. RES will report consecutive and cumulative flow days in the annual monitoring reports. To further assess perenniality, RES completed NCDWR Stream Forms above the old pond bed and in the pasture upstream of the easement. The reach above the old pond bottom in the easement scored 27.5 and the reach above the old pond bottom in the pasture scored 25. The completed NCDWR Stream Forms are attached. Additionally, the new crossing (constructed in 2017) directly upstream of the easement was inspected to confirm it was not blocking flow.

2. Thompson 1 in the old pond bottom.

Following dam removal, the pond bottom cracked as it was drained. The cracks in the soil are up to a few feet deep. Any surface water that enters the pond bottom is lost into the cracks and a single-thread flow path is difficult to locate. Due to risk and budgetary constraints, RES does not plan on doing any work in this area.

3. Dale 1 above the old pond bottom.

During the July 2018 site visit, the IRT determined that RES needs to document at least intermittent flow on this reach to receive credit. In January 2019, RES installed a flow gauge on this reach to document at least intermittent flow. RES will report consecutive and cumulative flow days in the annual monitoring reports.

4. Dale 1 in the old pond bottom.

This area is a drained pond turned wetland. The channel had overgrown with vegetation and the targeted bedform and riffle/pool sequence was hard to identify during the July 2018 site visit. In January 2019, RES staff identified the preferred flow path up against the toe of slope on the western side of the wetland. Photos of the preferred flow path through the wetland area attached. RES plans on hand excavating and adding riffle material to the channel to reestablish the proper bedform diversity as well as hand excavating a low flow



path above and below this reach to better connect it to the top of Dale 1 and the start of Dale 2.

5. Dale 2.


The IRT requested the documentation of at least intermittent flow on this reach to assist with closeout decisions. In January 2019, RES installed a flow gauge at Cross Section 9 to document at least intermittent flow. RES will report consecutive and cumulative flow days in the annual monitoring reports.

RES plans to perform the above-mentioned adaptive management activities on Dale 1 in spring of 2019. Once work is completed, RES will provide written notification to USACE along with photo documentation to inform work has been completed. RES plans on monitoring the adaptive management areas for the remainder of the seven-year monitoring period. Each annual report will include data from the flow gauges and the visual assessments. Also, RES will continue to treat the Chinese privet on site multiple times per year for the rest of the monitoring period.

A map displaying the locations of the items listed above is attached. Photos of the flow gauges and areas of note are also attached.

Thank you,

Ryan Medric | Ecologist



1 inch = 150 feet

Pee Dee Stream Restoration Project


2019 Adaptive Management Map

Date: 3/7/2019

Drawn by: RTM

LEGEND

- Conservation Easement
- Vegetation Plot
- Wetland
- Restoration
- Enhancement I
- Cross Section
- Ambient Gauge
- Crest Gauge
- Flow Gauge
- Rain Gauge



Source: 2015 NC OneMap Orthoimagery

Pee Dee Adaptive Management Plan Photos (01/29/2019)



Thompson 1 above old pond looking upstream



Thompson 1 above old pond looking upstream at new crossing



Thompson 1 above old pond looking upstream



Thompson 1 above old pond looking upstream



Thompson 1 Flow Gauge



Thompson 1 above old pond looking downstream into pond bottom



Thompson 1 in the pasture upstream of the easement



Thompson 1 looking upstream at Pee Dee Road



Dale 2 Flow Gauge



Dale 1 in old pond looking upstream



Dale 1 in old pond looking downstream



Dale 1 Flow Gauge

NC DWQ Stream Identification Form Version 4.11

Thompson 1
above pond (in easement)

Date: 1/29/19	Project/Site: Pre Dec	Latitude: 35.255157
Evaluator: RTM	County:	Longitude: -80.030671
Total Points: Stream is at least intermittent if ≥ 19 or perennial if $\geq 30^*$ 27.5	Stream Determination (circle one) Ephemeral <u>Intermittent</u> Perennial	Other e.g. Quad Name:

A. Geomorphology (Subtotal = 14.5)

	Absent	Weak	Moderate	Strong
1 ^a Continuity of channel bed and bank	0	1	2	3
2. Sinuosity of channel along thalweg	0	1	2	3
3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence	0	1	2	3
4. Particle size of stream substrate	0	1	2	3
5. Active/relict floodplain	0	1	2	3
6. Depositional bars or benches	0	1	2	3
7. Recent alluvial deposits	0	1	2	3
8. Headcuts	0	1	2	3
9. Grade control	0	0.5	1	1.5
10. Natural valley	0	0.5	1	1.5
11. Second or greater order channel	No = 0		Yes = 3	

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 7)

12. Presence of Baseflow	0	1	2	3
13. Iron oxidizing bacteria	0	1	2	3
14. Leaf litter	1.5	1	0.5	0
15. Sediment on plants or debris	0	0.5	1	1.5
16. Organic debris lines or piles	0	0.5	1	1.5
17. Soil-based evidence of high water table?	No = 0		Yes = 3	

C. Biology (Subtotal = 6)

18. Fibrous roots in streambed	3	2	1	0
19. Rooted upland plants in streambed	3	2	1	0
20. Macroinvertebrates (note diversity and abundance)	0	1	2	3
21. Aquatic Mollusks	0	1	2	3
22. Fish	0	0.5	1	1.5
23. Crayfish	0	0.5	1	1.5
24. Amphibians	0	0.5	1	1.5
25. Algae	0	0.5	1	1.5
26. Wetland plants in streambed	FACW = 0.75; OBL = 1.5 Other = 0			

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:

Thompson 1
above pond
(out of easement)

NC DWQ Stream Identification Form Version 4.11

Date: 1/29/19	Project/Site: Pee Dee	Latitude: 35.255931
Evaluator: RTM	County:	Longitude: -80.030592
Total Points: Stream is at least intermittent if ≥ 19 or perennial if ≥ 30* 25	Stream Determination (circle one) Ephemeral Intermittent Perennial	Other e.g. Quad Name:

A. Geomorphology (Subtotal = 11.5)

	Absent	Weak	Moderate	Strong
1 ^a . Continuity of channel bed and bank	0	1	2	3
2. Sinuosity of channel along thalweg	0	1	2	3
3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence	0	1	2	3
4. Particle size of stream substrate	0	1	2	3
5. Active/relict floodplain	0	1	2	3
6. Depositional bars or benches	0	1	2	3
7. Recent alluvial deposits	0	1	2	3
8. Headcuts	0	1	2	3
9. Grade control	0	0.5	1	1.5
10. Natural valley	0	0.5	1	1.5
11. Second or greater order channel	No = 0		Yes = 3	

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 7.5)

12. Presence of Baseflow	0	1	2	3
13. Iron oxidizing bacteria	0	1	2	3
14. Leaf litter	1.5	1	0.5	0
15. Sediment on plants or debris	0	0.5	1	1.5
16. Organic debris lines or piles	0	0.5	1	1.5
17. Soil-based evidence of high water table?	No = 0		Yes = 3	

C. Biology (Subtotal = 6)

18. Fibrous roots in streambed	3	2	1	0
19. Rooted upland plants in streambed	3	2	1	0
20. Macroinvertebrates (note diversity and abundance)	0	1	2	3
21. Aquatic Mollusks	0	1	2	3
22. Fish	0	0.5	1	1.5
23. Crayfish	0	0.5	1	1.5
24. Amphibians	0	0.5	1	1.5
25. Algae	0	0.5	1	1.5
26. Wetland plants in streambed	FACW = 0.75; OBL = 1.5 Other = 0			

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch: CROWDS Stanly County Airport
1/29/19 0.05"
1/24/19 0.53"



DEPARTMENT OF THE ARMY
WILMINGTON DISTRICT, CORPS OF ENGINEERS
69 DARLINGTON AVENUE
WILMINGTON, NORTH CAROLINA 28403-1343

June 13, 2019

Regulatory Division

Re: NCIRT Review and USACE Approval of the Modification of the Pee Dee Mitigation Plan and Adaptive Management Plan; SAW-2012-01077; NCDMS Project # 95350

Mr. Tim Baumgartner
North Carolina Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Dear Mr. Baumgartner:

The purpose of this letter is to provide the North Carolina Division of Mitigation Services (NCDMS) with all comments generated by the North Carolina Interagency Review Team (NCIRT) during the 30-day comment period for the Modification of the Pee Dee Mitigation Plan, which closed on May 30, 2019. These comments are attached for your review.

Based on our review of these comments, we have determined that no major concerns have been identified with the revision of the Final Pee Dee Mitigation Plan, which is considered approved with this correspondence.

The following modifications were approved are attached to this document:

Proposed modification of credits approved in the mitigation plan due to pond-bed conditions.
Original Approved Mitigation Plan Assets: 6,408 SMUs
Requested Revised Assets: 6,108 SMUs
Adaptive Management Plan

If you have any questions regarding this letter, the mitigation plan review process, or the requirements of the Mitigation Rule, please call me at 919-554-4884, ext 60.

Sincerely,

Kim Browning
Mitigation Project Manager
for Henry Wicker

Enclosures

Electronic Copies Furnished: NCIRT Distribution List, Paul Wiesner – NCDMS
Brad Breslow – RES



REPLY TO
ATTENTION OF:

DEPARTMENT OF THE ARMY
WILMINGTON DISTRICT, CORPS OF ENGINEERS
69 DARLINGTON AVENUE
WILMINGTON, NORTH CAROLINA 28403-1343

CESAW-RG/Browning

June 13, 2019

MEMORANDUM FOR RECORD

SUBJECT: Pee Dee Mitigation Site - NCIRT Comments during 30-day Mitigation Plan Review

PURPOSE: The comments listed below were provided during the 30-day comment period in accordance with Section 332.8(g) of the 2008 Mitigation Rule.

NCDMS Project Name: Pee Dee Mitigation Site, Montgomery County, NC

USACE AID#: SAW-2012-01077

NCDMS #: 95350

30-Day Comment Deadline: May 30, 2019

Todd Bowers, EPA:

In general, I agree with all responses and approaches to adaptive management that RES proposes to correct site deficiencies and resume credit release at the Pee Dee site. My only comment is that RES should clearly state the stream mitigation units that the proposed action will release or those that are no longer being sought such as the Thompson 1 old pond bottom that is not being reworked for credit (due to budgetary constraints).

As an IRT member, I encourage RES to continue to monitor the site and provide the IRT with adaptive management needs as they arise in order to minimize any time between problem identification and correction.

Mac Haupt/Erin Davis, NCDWR:

I am ok with the proposed Modification Plan. However, I would like some clarification as to how they are measuring stream flow given the placement of the flow gauges. I am assuming they are adjusting the elevation to the riffle above or below, since they are all located in pools.

Kim Browning, USACE:

I question the flow, and functional uplift, of including the reach above the cracked pond bottom. I generally agree with the adaptive management plan, especially the need for flow gauges on the reach above the pond and the privet treatment.

Kim Browning
Mitigation Project Manager
Regulatory Division



302 Jefferson Street, Suite 110
Raleigh, NC 27605

Corporate Headquarters
6575 West Loop South, Suite 300
Bellaire, TX 77401
Main: 713.520.5400

January 23, 2020

Harry Tsomides
NCDEQ – DMS
5 Ravenscroft Drive
Asheville, NC 28801

RE: Pee Dee Stream Restoration Site – 2020 Monitoring Adaptive Management Work Performed

Mr. Tsomides,

During a site visit with NCIRT and NCDMS at the Pee Dee Site in July 2018, several problem areas were identified. Per the request of NCIRT, RES provided an Adaptive Management Plan in March 2019 to address the problem areas. Part of the Adaptive Management Plan included installing flow gauges on Thompson 1, Dale 1, and Dale 2. These gauges were installed in January 2019 and reported at the end of MY5 with 97-152 consecutive days of flow.


In December 2019 and January 2020, RES executed more of the Adaptive Management Plan. The work included Chinese privet treatment and excavating a low flow path, by hand, through the old pond wetland on Dale 1. Chinese privet treatment was administered on Thompson 1, Thompson 2, Dale 1, and Dale 2 (map attached). The treatment consisted of cutting stems with loppers then applying herbicide directly to the stumps. RES decided to use this method due to its effectiveness and low risk of harming planted stems. Additionally, most of the stems were too large for foliar treatment to work. RES plans to continue using the stump cutting method for the remainder of the site this winter. Follow-up treatments will consist of foliar spraying on the re-sprouts from the stumps. The low flow path excavation was performed, using shovels, along the existing flow path (marked during high flow in early 2019) through the old pond wetland connecting the top of Dale 1 to Dale 2. Riffle material was added along the flow path and RES expects the channel to continue to form the rest of the 2020 water season. RES will include photos of the reach in the MY6 monitoring report as well as provide an updated invasive species area.

A map displaying the locations of the items mentioned above is attached.

Thank you,

A handwritten signature in black ink that reads "Ryan Medic".

Ryan Medic | Ecologist



1 inch = 300 feet

**Pee Dee Stream
Restoration Project**
**Adaptive Management
Work Performed**

Date: 1/27/2020


Drawn by: RTM

LEGEND

- ▭ Conservation Easement
- ▭ Vegetation Plot
- Invasive Species Area**
- ▭ Present
- ▭ Treated (Jan 2020)
- ▭ Existing Wetland
- ▬ Cross Section
- Mitigation Type**
- ▬ Restoration
- ▬ Enhancement I
- ▬ No Credit
- ⊕ Crest Gauge
- ⊕ Flow Gauge (Jan 2019)
- ⊙ Rain Gauge
- ★ Photo Station

Vegetation Condition Assessment

		Target Community		
		Present	Marginal	Absent
Invasive Species	Absent			
	Present			



Document Path: R:\GIS\Projects\AdaptiveManagement\Map\AdaptiveManagementWorkPerformed.mxd