



MONITORING YEAR 3 ANNUAL REPORT FINAL

December 2023

PERRY HILL MITIGATION SITE

Orange County, NC
Neuse River Basin
HUC 03020201

DMS Project No. 100093
DMS Contract No. 7744
DMS RFP No. 16-007576
USACE Action ID No. 2019-00125
DWR Project No. 2019-0157 v1

Data Collection Period: January - October 2023

PREPARED FOR:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

PREPARED BY:



312 West Millbrook Road, Suite 225
Raleigh, NC 27609

Jason Lorch
jlorch@wildlandseng.com
Phone: 919.851.9986

PERRY HILL MITIGATION SITE
Monitoring Year 3 Annual Report

TABLE OF CONTENTS

Section 1: PROJECT OVERVIEW1-1

 1.1 Project Quantities and Credits 1-1

 1.2 Project Goals and Objectives 1-2

 1.3 Project Attributes..... 1-4

Section 2: MONITORING YEAR 3 DATA ASSESSMENT2-1

 2.1 Vegetative Assessment 2-1

 2.2 Vegetation Areas of Concern and Management 2-1

 2.3 Stream Assessment..... 2-2

 2.4 Stream Areas of Concern and Management..... 2-2

 2.5 Hydrology Assessment 2-2

 2.6 Monitoring Year 3 Summary 2-2

Section 3: REFERENCES.....3-1

TABLES

Table 1: Project Quantities and Credits 1-1

Table 2: Goals, Performance Criteria, and Functional Improvements 1-3

Table 3: Project Attributes 1-5

Figures

Figures 1-1b Current Condition Plan View

APPENDICES

Appendix A Visual Assessment Data

Table 4 Visual Stream Morphology Stability Assessment Table

Table 5 Vegetation Condition Assessment Table

 Stream Photographs

 Culvert Crossing Photographs

 Vegetation Plot Photographs

Appendix B Vegetation Plot Data

Table 6 Vegetation Plot Data

Table 7 Vegetation Performance Standards Summary Table

Appendix C Stream Geomorphology Data

 Cross-Section Plots

Table 8 Baseline Stream Data Summary

Table 9 Cross-Section Morphology Monitoring Summary

Appendix D Hydrology Data

Table 10 Bankfull Events

Table 11 Rainfall Summary

 Recorded Bankfull Events Plots

Table 12 Recorded In-Stream Flow Events Summary
Recorded In-Stream Flow Events Plots

Appendix E

Project Timeline and Contact Info

Table 13 Project Activity and Reporting History

Table 14 Project Contact Table



Section 1: PROJECT OVERVIEW

The Perry Hill Mitigation Site (Site) is located in Orange County, approximately three miles northwest of Hillsborough, NC. The Site drains to Corporation Lake on the Eno River, which then flows to Falls Lake. Corporation Lake is a water supply reservoir on the Eno River, which is classified as Water Supply Waters (WS-II) and Nutrient Sensitive Waters (NSW). Falls Lake is classified as Water Supply Waters (WS-IV), as well as Nutrient Sensitive Waters (NSW). Table 3 presents information related to the project attributes.

1.1 Project Quantities and Credits

The Site is located on one parcel and a conservation easement was recorded on 26.88 acres. Mitigation work within the Site included restoration and enhancement I and II of perennial and intermittent stream channels (Figures 1-1b). Approximately 20 feet (or a total of 0.19 acres) was added alongside both internal crossings as a maintenance area in Monitoring Year 2. No credit is claimed in the maintenance area and project credits were reduced accordingly. The credits associated with the stretch of inadequate stream flow on UT1 Reach 1 have been put “at-risk” and are listed in red, for more information refer to Sections 2.4 and 2.5. Table 1 below shows updated stream credits by reach and the total amount of stream credits expected at closeout.

Table 1: Project Quantities and Credits

| PROJECT MITIGATION QUANTITIES | | | | | | | |
|-------------------------------|-------------------------|------------------|---------------------|-------------------|------------------------|-----------|---|
| Project Segment | Mitigation Plan Footage | As-Built Footage | Mitigation Category | Restoration Level | Mitigation Ratio (X:1) | Credits | Comments |
| Stream | | | | | | | |
| Perry Branch Reach 1 | 321 | 323 | Warm | R | 1.0 | 321.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| Perry Branch Reach 2 | 344 | 342 | Warm | EII | 3.5 | 98.286 | Grade Control Structures, Invasive Control, Planted Buffer, Livestock Exclusion |
| | 20 | 20 | N/A | N/A | 0.0 | N/A | Maintenance Area |
| | 60 | 60 | N/A | N/A | 0.0 | N/A | Culvert Crossing |
| Perry Branch Reach 3 | 691 | 694 | Warm | R | 1.0 | 691.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| Perry Branch Reach 4 | 634 | 642 | Warm | R | 1.0 | 634.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| | 20 | 20 | N/A | N/A | 0.0 | N/A | Maintenance Area |
| | 60 | 60 | N/A | N/A | 0.0 | N/A | Culvert Crossing |
| | 1,284 | 1,297 | Warm | R | 1.0 | 1,284.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |



| PROJECT MITIGATION QUANTITIES | | | | | | | |
|-------------------------------|-------------------------|------------------|---------------------|-------------------|------------------------|------------------|---|
| Project Segment | Mitigation Plan Footage | As-Built Footage | Mitigation Category | Restoration Level | Mitigation Ratio (X:1) | Credits | Comments |
| Stream | | | | | | | |
| UT1 Reach 1 | 222 | 222 | Warm | R | 1.5 | 148.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| | 63 | 63 | Warm | R | 1.5 | 42.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| UT1 Reach 2 | 291 | 293 | Warm | R | 1.5 | 194.000 | Full Channel Restoration, Planted Buffer, Livestock Exclusion |
| UT2 Reach 1 | 221 | 223 | Warm | EII | 2.5 | 88.400 | Bank Stabilization, Planted Buffer, Livestock Exclusion |
| UT2 Reach 2 | 947 | 941 | Warm | EI | 2.5 | 378.800 | Grade Control Structures, Bank Stabilization, Planted Buffer, Livestock Exclusion |
| UT3 | 343 | 319 | Warm | EII | 2.5 | 137.200 | Grade Control Structures, Bank Stabilization, Planted Buffer, Livestock Exclusion |
| Total: | | | | | | 4,016.686 | |

*Credits updated in Monitoring Year 2 to reflect the addition of the maintenance areas and resulting reduction in credits. Twenty LF of stream fall within each of the maintenance areas, reducing credits on Perry Branch Reach 2 by 5.714 credits and Perry Branch Reach 4 by 20 credits.

| | | | |
|--------------------|-----------------------------|------------------------|-------------------------|
| Blue = Restoration | Restoration Credits at Risk | Yellow = Enhancement I | Orange = Enhancement II |
|--------------------|-----------------------------|------------------------|-------------------------|

| Restoration Level | Stream | | |
|----------------------------|------------------|------|------|
| | Warm | Cool | Cold |
| Restoration | 3,166.000 | | |
| Restoration at Risk | 148.000 | | |
| Enhancement I | 378.800 | | |
| Enhancement II | 323.886 | | |
| Preservation | -- | | |
| Totals | 4,016.686 | | |
| Total Stream Credit | 4,016.686 | | |

1.2 Project Goals and Objectives

The project is intended to provide numerous ecological benefits. Table 2 below describes the project goals and objectives along with the expected outcomes to water quality and ecological processes. Additionally, performance criteria for project objectives and a summary of the related monitoring data results for Monitoring Year 3 (MY3) are included.

Table 2: Goals, Performance Criteria, and Functional Improvements

| Goal | Objective/ Treatment | Likely Functional Uplift | Performance Criteria | Measurement | Cumulative Monitoring Results |
|---|--|--|--|--|--|
| Exclude livestock (i.e. cattle) from project streams and adjacent riparian areas. | Exclude livestock from streams and riparian areas by installing fencing around project area and/or removing livestock from the Site. | Reduce and control sediment inputs; reduce and manage nutrient inputs; contribute to protection of or improvement to a Water Supply Waterbody. | Exclusion fencing is installed and maintained. Livestock remain excluded from the project area. | Visually inspect the perimeter, as well as interior, of the Site to ensure there are no signs of livestock entering the Site. | Cattle are excluded from project streams. |
| Improve the stability of stream channels. | Construct and enhance stream channels that will maintain a stable pattern and profile considering the hydrologic and sediment inputs to the system, the landscape setting, and the watershed conditions. | Reduce sediment inputs; contribute to protection of or improvement to a Water Supply Waterbody. | Entrenchment ratio over 2.2 and bank height ratios below 1.2 with visual assessments showing stability. | Cross-section monitoring will be assessed during MY1, MY2, MY3, MY5, and MY7 and visual inspections will be assessed annually. | Cross-sections show streams are stable and functioning as designed. ERs are over 2.2 and BHRs are below 1.2. |
| Improve instream habitat. | Install habitat features such as constructed riffles, cover logs, and brush toes on restored/enhanced streams. Add woody materials to channel beds. Construct pools of varying depth. | Improve aquatic communities in project streams. | There is no performance standard for this metric. | N/A | N/A |
| Reconnect channels with floodplains. | Reconstruct stream channels with appropriate bankfull dimensions and depth relative to the existing floodplain. | Reduce and control sediment inputs; reduce and manage nutrient inputs; contribute to protection of or improvement to a Water Supply Waterbody. | Four bankfull events in separate years within monitoring period. 30-days of continuous surface water flow will be documented annually along intermittent restoration or enhancement reaches. | Pressure transducers recording flow elevations. | No bankfull events were documented on project streams in MY3. Greater than 30 days of consecutive flow was recorded on UT2 and on UT1 Reach 2 but not UT1 Reach 1. |



| Goal | Objective/ Treatment | Likely Functional Uplift | Performance Criteria | Measurement | Cumulative Monitoring Results |
|---|--|--|---|--|--|
| Restore and enhance native floodplain vegetation. | Convert active livestock pasture to forested riparian buffers along all Site streams. Protect and enhance existing forested riparian buffers. Treat invasive species during monitoring period to permit establishment of native plantings. | Reduce sediment inputs; provide a canopy to shade streams and reduce thermal loadings; contribute to protection of or improvement to a Water Supply Waterbody. | Survival rate of 320 stems per acre at MY3, 260 planted stems per acre at MY5, and 210 stems per acre at MY7. Vegetation plots will average 7-ft in height in MY5 and 10-ft in height in MY7. | One hundred square meter vegetation plots are placed on 2% of the planted area of the Site and monitored annually. | Thirteen of the fourteen vegetation plots have a planted stem density greater than 320 stems per acre. |
| Permanently protect the Site from harmful uses. | Establish a conservation easement on the Site. | Ensure that development and agricultural uses that would damage the Site or reduce the benefits of the project are prevented. | Prevent easement encroachment. | Visually inspect the perimeter of the Site to ensure no easement encroachment is occurring. | No easement encroachments have been observed in MY3. |

1.3 Project Attributes

The project includes one parcel that has been managed as pasture and/or crop production, as indicated by aerial photographs from 1938 to 2017. Portions of the upper watershed historically have been forested. The stream crossings which existed prior to construction on Perry Branch were installed before 1938. Forested areas within the headwaters of UT2 and UT3 were cleared between 1938 and 1950. The high-voltage utility transmission line that crosses the downstream extent of Perry Branch was constructed between 1938 and 1950. Between 1950 and 1955, two ponds were constructed on the project parcel, including one within the headwaters of Perry Branch Reach 1 and the other an offline pond adjacent to Perry Branch Reach 4 within the lower portion of the watershed. Table 3 below and Table 8 in Appendix C present additional information on pre-restoration conditions. Project Activity and Reporting History, as well as the Project Contact Table are included in Appendix E.



Table 3: Project Attributes

| PROJECT INFORMATION | | | | | | | | | |
|--|-------------------------------------|-------------------------------|--|---------|---------------------------------|---------------------|----------|---------------------|------------|
| Project Name | Perry Hill Mitigation Site | County | Orange County | | | | | | |
| Project Area (acres) | 26.88 | Project Coordinates | 36° 06' 25.81" N, 79° 07' 46.66" W | | | | | | |
| PROJECT WATERSHED SUMMARY INFORMATION | | | | | | | | | |
| Physiographic Province | Carolina Slate Belt of the Piedmont | River Basin | Neuse River | | | | | | |
| USGS HUC 8-digit | 03020201 | USGS HUC 14-digit | 03020201030020 | | | | | | |
| DWR Sub-basin | 03-04-01 | Land Use Classification | 68% managed herbaceous cover/pasture; 22% forested; 5% shrub; 3% grassland/herbaceous; 2% residential area; <1% impervious | | | | | | |
| Project Drainage Area (acres) | 174 | Percentage of Impervious Area | <1% | | | | | | |
| RESTORATION TRIBUTARY SUMMARY INFORMATION | | | | | | | | | |
| Parameters | Perry Branch | | | | UT1 | | UT2 | | UT3 |
| | Reach 1 | Reach 2 | Reach 3 | Reach 4 | Reach 1 | Reach 2 | Reach 1 | Reach 2 | |
| Pre-project length (feet) | 326 | 417 | 732 | 2,061 | 388 | 213 | 266 | 974 | 357 |
| Post-project length (feet)* | 323 | 422 | 694 | 2,166 | 285 | 293 | 223 | 941 | 319 |
| Valley confinement (Confined, moderately confined, unconfined) | Unconfined | | Moderately Confined | | Confined to Moderately Confined | Moderately Confined | Confined | Moderately Confined | Unconfined |
| Drainage area (acres) | 58 | 66 | 117 | 175 | 9 | 10 | 15 | 23 | 20 |
| Perennial, Intermittent, Ephemeral | Perennial | | | | Intermittent | | | | |
| DWR Water Quality Classification | WS-II/HQW/NSW | | | | | | | | |
| Dominant Stream Classification (existing) | G4c | C4 | G4c | F4 | E6b | F4b | C6 | E4 | C4 |

*Includes No Credit Project Stream lengths in internal crossings, the maintenance area, and the downstream end of Perry Branch Reach 4.

| RESTORATION TRIBUTARY SUMMARY INFORMATION | | | | | | | | | |
|---|--------------|-----------|--|---------|---------|---------|---------|---------|--------|
| Parameters | Perry Branch | | | | UT1 | | UT2 | | UT3 |
| | Reach 1 | Reach 2 | Reach 3 | Reach 4 | Reach 1 | Reach 2 | Reach 1 | Reach 2 | |
| Dominant Stream Classification (proposed) | C4 | C4 | C4 | C4 | B4 | C4b | C6 | C4 | C4 |
| Dominant Evolutionary class (Simon) if applicable | III | V | IV | III/IV | III/IV | III/IV | V | III/IV | III/IV |
| REGULATORY CONSIDERATIONS | | | | | | | | | |
| Parameters | Applicable? | Resolved? | Supporting Documentation | | | | | | |
| Water of the United States - Section 404 | Yes | Yes | USACE Nationwide Permit No. 27 and DWQ 401 Water Quality Certification No. 4134. | | | | | | |
| Water of the United States - Section 401 | Yes | Yes | | | | | | | |
| Endangered Species Act | Yes | Yes | Categorical Exclusion in Mitigation Plan (Wildlands, 2020) | | | | | | |
| Historic Preservation Act | Yes | Yes | | | | | | | |
| Coastal Zone Management Act (CZMA or CAMA) | N/A | N/A | N/A | | | | | | |
| Essential Fisheries Habitat | N/A | N/A | N/A | | | | | | |

Section 2: MONITORING YEAR 3 DATA ASSESSMENT

Annual monitoring and site visits were conducted during MY3 to assess the condition of the project. The vegetation and stream success criteria for the Site follow the approved performance standards presented in the Mitigation Plan (Wildlands Engineering, 2020). Performance criteria for vegetation, stream, and hydrologic assessment are located above in Section 1.2 Table 3: Goals, Performance Criteria, and Functional Improvements. Methodology for annual monitoring is described in the MY0 As-Built Baseline Report (Wildlands, 2021).

2.1 Vegetative Assessment

The MY3 vegetative survey was completed in September 2023. Vegetation monitoring resulted in an average density of 526 stems per acre of project planting list species across all vegetation plots, which is well above the interim success criteria of 320 stems per acre required at MY3. Thirteen of the fourteen vegetation plots individually met the success criteria and planting list stem densities for each plot range from 202 to 769 stems per acre. While vegetation plot 10 does not meet the stem density success criteria, it is not representative of the area surrounding it. There are healthy planted trees around the plot that seem to be on par with density and growth across the rest of the site. We do not believe it is currently a concern. Herbaceous vegetation is growing well and other desirable tree species such as common hackberry (*Celtis occidentalis*) and hickory (*Carya spp.*) species are establishing themselves.

Refer to Appendix A for Vegetation Plot Photographs and the Vegetation Condition Assessment Table and Appendix B for Vegetation Plot Data and Vegetation Performance Standards Summary Table.

2.2 Vegetation Areas of Concern and Management

Wildlands does not believe the area around vegetation plot 10 has low stem density or needs replanting at this point. As mentioned above, there are healthy planted stems with density and growth that resemble the rest of the site around the vegetation plot boundary. However, Wildlands will continue to observe the area to confirm that tree health and density stays at an appropriate level.

As in the previous year, planted trees are growing well but pasture grasses are still dense in areas. To ensure planted trees remain competitive, herbicide ring sprays were applied around the base of trees where necessary in April 2023.

Areas where patches of blackberry (*Rubus spp.*) were competing with trees along UT2 were treated via mechanical removal or a foliar spray application of triclopyr. Wildlands plans to continue to treat aggressive blackberry growth as needed in spring of 2024.

Additionally, follow up treatments were done on a few stems of Chinese privet (*Ligustrum sinense*) along the west side of UT2 using a cut stump application of triclopyr in May 2023. In 2024, Wildlands plans to target scattered resprouts of Chinese privet in the wooded area along Perry Branch Reaches 1 and 2 that was previously treated in 2020. Wildlands will continue to monitor for invasive species and treatments will be applied as necessary.

While the vegetation across the maintenance areas is no longer a concern, Wildlands is still working to mark the area appropriately. At the beginning of November, the surveyor was finally able to move the corners of the Perry Hill II bank conservation easement that shares a boundary with the DMS easement, and in doing so, marked the edge of the maintenance area as well. Wildlands would like to order appropriate signs to differentiate the maintenance area from the rest of the conservation easement and will install them in MY4.

2.3 Stream Assessment

Morphological surveys for MY3 were conducted in April 2023. All streams within the Site are stable and functioning as designed. Cross-sections show minimal change in max depth and bankfull cross-sectional area. Bank height ratios are less than 1.2 and entrenchment ratios are over 2.2. Specific entrenchment ratio numbers are not included in this report template but are available upon request. Cross-sections show slight deviations from as-built due to sediment deposition and establishment of vegetation. Some sediment deposition in pools is natural and expected. Pebble count data is no longer required per the September 29, 2021 Technical Work Group Meeting and is not included in this report. The IRT reserves the right to request pebble count data/particle distributions if deemed necessary during the monitoring period. Refer to Appendix A for the Visual Stream Morphology Stability Assessment Table, Current Condition Plan View maps, Stream Photographs, and Culvert Crossing Photographs. Refer to Appendix C for the morphological data and cross-section plots.

2.4 Stream Areas of Concern and Management

Wildlands continued to observe flow in the upper part of UT1 Reach 1 after the rock sill repair in September 2022. Repairs did not have the desired effect and stream flow is similar to previous years. The credits associated with the stretch of inadequate stream flow have been put “at-risk”, as seen in Table 1 and Figure 1b. Wildlands will continue to monitor flow on UT1 Reach 1 through flow gauges and visual observation and reevaluate the “at-risk” credits in MY4.

2.5 Hydrology Assessment

By the end of MY7, four bankfull events must have occurred in separate years within the restoration and enhancement I reaches. While there were significant flow events, flow does not seem to have crested top of bank. No bankfull events were recorded on Site during MY3.

In addition, the presence of baseflow must be documented on restored or enhanced intermittent reaches (UT1 Reach 1 and UT2 Reach 2) for a minimum of 30 consecutive days during a normal precipitation year. UT2 Reach 2 exceeded baseflow criterion with 154 consecutive and 176 total days of baseflow. UT1 Reach 1 did not meet baseflow criteria. The original UT1 Reach 1 flow gauge recorded one consecutive and six cumulative days of flow. UT1 Reach 1 flow gauge B shows four consecutive and 16 total days of flow. However, the crest gauge on UT1 Reach 2 is installed in such a way that it can also record flow. It shows 54 days of consecutive and 72 total days of flow. Refer to Appendix D for Hydrology Summary Data.

2.6 Monitoring Year 3 Summary

Vegetation across the Site has exceeded the MY3 interim requirement of 320 planted stems per acre. Monitoring Year 3 data shows an average density of 526 stems per acre of project planting list species across all plots. Aggressive vegetation and resprouts of invasive vegetation were treated in MY3 and additional follow up treatments will be scheduled as necessary. Wildlands is working to mark the maintenance area with appropriate signage. Project streams are stable and functioning. Cross-sections show limited deviations from as-built due to sediment deposition and vegetation establishment. No bankfull events were documented in MY3. UT2 and UT1 Reach 2 achieved more than 30 consecutive days of baseflow, and while UT1 Reach 1. Rock sill repairs in September 2022 do not seem to have had the desired effect and stream credits have been put “at-risk” accordingly. Wildlands will continue to observe this stretch of channel and “at-risk” credits will be reevaluated in MY4. No easement encroachment or stream crossing issues have been identified in MY3.



Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



Section 3: REFERENCES

- Breeding, R. 2010. Neuse River Basin Restoration Priorities. North Carolina Ecosystem Enhancement Program. Accessed at:
https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Neuse_River_Basin/FINAL%20BRP%20Neuse%202010_%2020111207%20CORRECTED.pdf
- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, C.C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. Accessed at:
https://www.fs.fed.us/biology/nsaec/fishxing/fplibrary/Harrelson_1994_Stream_Channel_Reference_Sites_An_Illustrated.pdf
- Lee, M.T., Peet, R.K., Roberts, S.D., & Wentworth, T.R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Accessed at: <http://cvs.bio.unc.edu/protocol/cvs-eeep-protocol-v4.2-lev1-2.pdf>
- NOAA. 2022. National Integrated Drought Information System. Drought Conditions for Orange County. Accessed at: <https://www.drought.gov/states/north-carolina/county/orange>
- Rosgen, D.L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey. 1998. North Carolina Geology. Accessed at:
<http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Wildlands Engineering, Inc. 2020. Perry Hill Mitigation Plan. DMS, Raleigh, NC.
- Wildlands Engineering, Inc. 2021. Perry Hill Baseline Monitoring Document and As-Built Baseline Report. DMS, Raleigh, NC.







Figure 1. Current Condition Plan View
 Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023






Figure 1b. Current Condition Plan View
 Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

APPENDIX A. Visual Assessment Data

Table 4. Visual Stream Morphology Stability Assessment Table

Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

Perry Branch Reach 1

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-----------------------------|---|---------------------------------------|--------------------------|-------------------------------|----------------------------------|
| | | | | | Assessed Stream Length | 323 |
| | | | | | Assessed Bank Length | 646 |
| Bank | Surface Scour/ Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour. | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse. | | | 0 | 100% |
| | | | | | Totals: | 0 |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 2 | 2 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. | 4 | 4 | | 100% |

Visual assessment was completed October 18, 2023.

Perry Branch Reach 3 and Reach 4

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-----------------------------|---|---------------------------------------|--------------------------|-------------------------------|----------------------------------|
| | | | | | Assessed Stream Length | 2,653 |
| | | | | | Assessed Bank Length | 5,306 |
| Bank | Surface Scour/ Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour. | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse. | | | 0 | 100% |
| | | | | | Totals: | 0 |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 18 | 18 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. | 17 | 17 | | 100% |

Visual assessment was completed October 18, 2023.

Table 4. Visual Stream Morphology Stability Assessment Table

Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

UT1 Reach 1 and Reach 2

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-----------------------------|---|---------------------------------------|--------------------------|-------------------------------|----------------------------------|
| | | | | | Assessed Stream Length | 578 |
| | | | | | Assessed Bank Length | 1,156 |
| Bank | Surface Scour/ Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour. | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse. | | | 0 | 100% |
| Totals: | | | | | 0 | 100% |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 18 | 18 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. | 7 | 7 | | 100% |

Visual assessment was completed October 18, 2023.

UT2 Reach 2

| Major Channel Category | | Metric | Number Stable, Performing as Intended | Total Number in As-Built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-----------------------------|---|---------------------------------------|--------------------------|-------------------------------|----------------------------------|
| | | | | | Assessed Stream Length | 941 |
| | | | | | Assessed Bank Length | 1,882 |
| Bank | Surface Scour/ Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour. | | | 0 | 100% |
| | Toe Erosion | Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 100% |
| | Bank Failure | Fluvial and geotechnical - rotational, slumping, calving, or collapse. | | | 0 | 100% |
| Totals: | | | | | 0 | 100% |
| Structure | Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 8 | 8 | | 100% |
| | Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. | 2 | 2 | | 100% |

Visual assessment was completed October 18, 2023.

Table 5. Vegetation Condition Assessment Table

Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

Planted Acreage 20.53

| Vegetation Category | Definitions | Mapping Threshold (ac) | Combined Acreage | % of Planted Acreage |
|-----------------------------------|---|------------------------|------------------|----------------------|
| Bare Areas | Very limited cover of both woody and herbaceous material. | 0.10 | 0 | 0% |
| Low Stem Density Areas | Woody stem densities clearly below target levels based on current MY stem count criteria. | 0.10 | 0 | 0% |
| Total | | | 0 | 0% |
| Areas of Poor Growth Rates | Planted areas where average height is not meeting current MY Performance Standard. | 0.10 | 0 | 0% |
| Cumulative Total | | | 0.0 | 0% |

Visual assessment was completed October 18, 2023.

Easement Acreage 26.88

| Vegetation Category | Definitions | Mapping Threshold (ac) | Combined Acreage | % of Easement Acreage |
|------------------------------------|--|------------------------|------------------------------|-----------------------|
| Invasive Areas of Concern | Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Invasive species included in summation above should be identified in report summary. | 0.10 | 0 | 0% |
| Easement Encroachment Areas | Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area. | none | 0 Encroachments Noted / 0 ac | |

Visual assessment was completed October 18, 2023.

STREAM PHOTOGRAPHS



PHOTO POINT 1 Perry Branch R1 – upstream (03/14/2023)



PHOTO POINT 1 Perry Branch R1 – downstream (03/14/2023)



PHOTO POINT 2 Perry Branch R2 – upstream (03/14/2023)



PHOTO POINT 2 Perry Branch R2 – downstream (03/14/2023)



PHOTO POINT 3 Perry Branch R3 – upstream (03/14/2023)



PHOTO POINT 3 Perry Branch R3 – downstream (03/14/2023)





PHOTO POINT 4 Perry Branch R3 – upstream (03/14/2023)



PHOTO POINT 4 Perry Branch R3 – downstream (03/14/2023)



PHOTO POINT 5 Perry Branch R3 – upstream (03/14/2023)



PHOTO POINT 5 Perry Branch R3 – downstream (03/14/2023)



PHOTO POINT 6 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 6 Perry Branch R4 – downstream (03/14/2023)





PHOTO POINT 7 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 7 Perry Branch R4 – downstream (03/14/2023)



PHOTO POINT 8 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 8 Perry Branch R4 – downstream (03/14/2023)



PHOTO POINT 9 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 9 Perry Branch R4 – downstream (03/14/2023)





PHOTO POINT 10 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 10 Perry Branch R4 – downstream (03/14/2023)



PHOTO POINT 11 Perry Branch R4 – upstream (03/14/2023)



PHOTO POINT 11 Perry Branch R4 – downstream (03/14/2023)



PHOTO POINT 12 UT1 R1 – upstream (03/14/2023)



PHOTO POINT 12 UT1 R1 – downstream (03/14/2023)





PHOTO POINT 13 UT1 R2 – upstream (03/14/2023)



PHOTO POINT 13 UT1 R2 – downstream (03/14/2023)



PHOTO POINT 14 UT2 R1 – upstream (03/14/2023)



PHOTO POINT 14 UT2 R1 – downstream (03/14/2023)



PHOTO POINT 15 UT2 R2 – upstream (03/14/2023)



PHOTO POINT 15 UT2 R2 – downstream (03/14/2023)





PHOTO POINT 16 UT2 R2 – upstream (03/14/2023)



PHOTO POINT 16 UT2 R2 – downstream (03/14/2023)



PHOTO POINT 17 UT2 R2 – upstream (03/14/2023)



PHOTO POINT 17 UT2 R2 – downstream (03/14/2023)



PHOTO POINT 18 UT3 – upstream (03/14/2023)



PHOTO POINT 18 UT3 – downstream (03/14/2023)





PHOTO POINT 19 UT3 – upstream (03/14/2023)



PHOTO POINT 19 UT3 – downstream (03/14/2023)



CULVERT CROSSING PHOTOGRAPHS



Perry Branch R2 – Looking Upstream (03/14/2023)



Perry Branch R2 – Looking Downstream (03/14/2023)



Perry Branch R4 – Looking Upstream (03/14/2023)



Perry Branch R4 – Looking Downstream (03/14/2023)



VEGETATION PLOT PHOTOGRAPHS



FIXED VEG PLOT 1 (09/07/2023)



FIXED VEG PLOT 2 (09/07/2023)



FIXED VEG PLOT 3 (09/07/2023)



FIXED VEG PLOT 4 (09/07/2023)



FIXED VEG PLOT 5 (09/07/2023)



FIXED VEG PLOT 6 (09/07/2023)





FIXED VEG PLOT 7 (09/07/2023)



FIXED VEG PLOT 8 (09/07/2023)



FIXED VEG PLOT 9 (09/07/2023)



FIXED VEG PLOT 10 (09/07/2023)



FIXED VEG PLOT 11 (09/07/2023)



FIXED VEG PLOT 12 (09/07/2023)





RANDOM VEG PLOT 13 (09/07/2023)



RANDOM VEG PLOT 14 (09/07/2023)



APPENDIX B. Vegetation Plot Data

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site
 DMS Project No. 100093
Monitoring Year 3 - 2023

| | |
|------------------------|------------|
| Planted Acreage | 20.53 |
| Date of Initial Plant | 2021-04-04 |
| Date of Current Survey | 2023-09-07 |
| Plot size (ACRES) | 0.0247 |

| | Scientific Name | Common Name | Tree/ Shrub | Indicator Status | Veg Plot 1 F | | Veg Plot 2 F | | Veg Plot 3 F | | Veg Plot 4 F | | Veg Plot 5 F | |
|---|--|--------------------------|----------------|---------------------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|
| | | | | | Planted | Total | Planted | Total | Planted | Total | Planted | Total | Planted | Total |
| Species Included in Approved Mitigation Plan | <i>Acer negundo</i> ¹ | boxelder | Tree | FAC | 1 | 1 | 1 | 1 | 1 | 1 | | | | |
| | <i>Asimina triloba</i> ¹ | pawpaw | Tree | FAC | | | | | | | | | | |
| | <i>Betula nigra</i> | river birch | Tree | FACW | 3 | 3 | 2 | 2 | 1 | 1 | 4 | 4 | 2 | 2 |
| | <i>Cornus amomum</i> ¹ | silky dogwood | Shrub | FACW | 1 | 1 | | | | | | | | |
| | <i>Diospyros virginiana</i> | common persimmon | Tree | FAC | | | | | 2 | 3 | | | 1 | 1 |
| | <i>Nyssa sylvatica</i> | blackgum | Tree | FAC | | | | | | | | | | |
| | <i>Platanus occidentalis</i> | American sycamore | Tree | FACW | 2 | 2 | 4 | 4 | 1 | 1 | 2 | 2 | 2 | 2 |
| | <i>Populus deltoides</i> | eastern cottonwood | Tree | FAC | | | 2 | 2 | 1 | 1 | | | 1 | 1 |
| | <i>Quercus alba</i> | white oak | Tree | FACU | | | | | | | | | | |
| | <i>Quercus falcata</i> | southern red oak | Tree | FACU | | | | | | | | | | |
| | <i>Quercus lyrata</i> | overcup oak | Tree | OBL | 2 | 2 | | | | | 2 | 2 | | |
| | <i>Quercus pagoda</i> | cherrybark oak | Tree | FACW | 1 | 1 | | | 1 | 1 | 1 | 1 | 2 | 2 |
| | <i>Quercus phellos</i> | willow oak | Tree | FAC | | | | | | | | | 1 | 1 |
| | <i>Quercus rubra</i> | northern red oak | Tree | FACU | | | 2 | 2 | | | | | | |
| <i>Ulmus alata</i> | winged elm | Tree | FACU | | | | | | | | | | | |
| <i>Ulmus americana</i> | American elm | Tree | FACW | | | | | 2 | 2 | 1 | 1 | 1 | 1 | |
| <i>Viburnum prunifolium</i> ¹ | blackhaw | Tree | FACU | | | | | | | | | 1 | 1 | |
| Sum | Performance Standard | | | | 10 | 10 | 11 | 11 | 9 | 10 | 10 | 10 | 11 | 11 |
| Post Mitigation Plan Species | <i>Carya glabra</i> | pignut hickory | Tree | FACU | | | | | | | | | | |
| | <i>Carya tomentosa</i> | mockernut hickory | Tree | FACU | | | 1 | | | | | | | |
| | <i>Celtis occidentalis</i> | common hackberry | Tree | FACU | | | 1 | | | | | | | |
| | <i>Fraxinus caroliniana</i> | Carolina ash | Tree | OBL | | | | | | | | | | |
| | <i>Fraxinus pennsylvanica</i> | green ash | Tree | FACW | | 4 | | | | | | | | |
| | <i>Juglans nigra</i> | black walnut | Tree | FACU | | | | | | | | | | |
| | <i>Liquidambar styraciflua</i> | sweetgum | Tree | FAC | | | | | | 2 | | | | 1 |
| Sum | Proposed Standard | | | | 10 | 14 | 11 | 14 | 9 | 10 | 10 | 10 | 11 | 11 |
| Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 10 | | 11 | | 10 | | 10 | | 11 |
| | Stems/Acre | | | | | 405 | | 445 | | 405 | | 405 | | 445 |
| | Species Count | | | | | 6 | | 5 | | 7 | | 5 | | 8 |
| | Dominant Species Composition (%) | | | | | 30 | | 36 | | 25 | | 40 | | 17 |
| | Average Plot Height (ft.) ² | | | | | 5 | | 8 | | 4 | | 6 | | 6 |
| | % Invasives | | | | | 0 | | 0 | | 0 | | 0 | | 0 |
| Post Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 14 | | 14 | | 10 | | 10 | | 11 |
| | Stems/Acre | | | | | 567 | | 567 | | 405 | | 405 | | 445 |
| | Species Count | | | | | 7 | | 8 | | 7 | | 5 | | 8 |
| | Dominant Species Composition (%) | | | | | 30 | | 36 | | 25 | | 40 | | 17 |
| | Average Plot Height (ft.) ² | | | | | 7 | | 7 | | 4 | | 6 | | 6 |
| | % Invasives | | | | | 0 | | 0 | | 0 | | 0 | | 0 |

¹Species not subject to monitoring height requirement due to species growth habit.

²Subcanopy tree species not subject to the height requirement have been removed from average height calculations.

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site
 DMS Project No. 100093
Monitoring Year 3 - 2023

| | |
|------------------------|------------|
| Planted Acreage | 20.53 |
| Date of Initial Plant | 2021-04-04 |
| Date of Current Survey | 2023-09-07 |
| Plot size (ACRES) | 0.0247 |

| | Scientific Name | Common Name | Tree/ Shrub | Indicator Status | Veg Plot 6 F | | Veg Plot 7 F | | Veg Plot 8 F | | Veg Plot 9 F | | Veg Plot 10 F | |
|---|--|--------------------------|----------------|---------------------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|---------------|-------|
| | | | | | Planted | Total | Planted | Total | Planted | Total | Planted | Total | Planted | Total |
| Species Included in Approved Mitigation Plan | <i>Acer negundo</i> ¹ | boxelder | Tree | FAC | 1 | 1 | 1 | 1 | 1 | 1 | 3 | 3 | | |
| | <i>Asimina triloba</i> ¹ | pawpaw | Tree | FAC | | | | | | | | | | |
| | <i>Betula nigra</i> | river birch | Tree | FACW | 3 | 3 | 1 | 1 | 3 | 3 | 2 | 2 | | |
| | <i>Cornus amomum</i> ¹ | silky dogwood | Shrub | FACW | | | | | | | | | | |
| | <i>Diospyros virginiana</i> | common persimmon | Tree | FAC | | | 1 | 1 | 3 | 3 | 1 | 1 | 1 | 1 |
| | <i>Nyssa sylvatica</i> | blackgum | Tree | FAC | | | | | | | | | | |
| | <i>Platanus occidentalis</i> | American sycamore | Tree | FACW | 6 | 6 | 2 | 3 | 2 | 2 | 3 | 4 | 2 | 2 |
| | <i>Populus deltoides</i> | eastern cottonwood | Tree | FAC | | | 1 | 1 | 2 | 2 | 1 | 2 | 1 | 1 |
| | <i>Quercus alba</i> | white oak | Tree | FACU | | | | | | | | | | |
| | <i>Quercus falcata</i> | southern red oak | Tree | FACU | | | | | | | | | | |
| | <i>Quercus lyrata</i> | overcup oak | Tree | OBL | 2 | 2 | | | | | | | | |
| | <i>Quercus pagoda</i> | cherrybark oak | Tree | FACW | 1 | 1 | 1 | 1 | 2 | 2 | 1 | 1 | 1 | 1 |
| | <i>Quercus phellos</i> | willow oak | Tree | FAC | | | 1 | 1 | | | | | | |
| <i>Quercus rubra</i> | northern red oak | Tree | FACU | | | 2 | 2 | | | | | | | |
| <i>Ulmus alata</i> | winged elm | Tree | FACU | | | | | 2 | 2 | | | | | |
| <i>Ulmus americana</i> | American elm | Tree | FACW | 2 | 2 | | | 4 | 4 | 1 | 1 | | | |
| <i>Viburnum prunifolium</i> ¹ | blackhaw | Tree | FACU | | | 1 | 1 | | | 1 | 1 | | | |
| Sum | Performance Standard | | | | 15 | 15 | 11 | 12 | 17 | 19 | 13 | 15 | 5 | 5 |
| Post Mitigation Plan Species | <i>Carya glabra</i> | pignut hickory | Tree | FACU | | | | | 1 | | | | | |
| | <i>Carya tomentosa</i> | mockernut hickory | Tree | FACU | | | | | | | | | | |
| | <i>Celtis occidentalis</i> | common hackberry | Tree | FACU | | | | | | | | | | |
| | <i>Fraxinus caroliniana</i> | Carolina ash | Tree | OBL | | | | | | | | | | |
| | <i>Fraxinus pennsylvanica</i> | green ash | Tree | FACW | | | | | | | | | | |
| | <i>Juglans nigra</i> | black walnut | Tree | FACU | | | | | | | | | | |
| | <i>Liquidambar styraciflua</i> | sweetgum | Tree | FAC | | | | | 1 | 1 | | | | |
| Sum | Proposed Standard | | | | 15 | 15 | 11 | 14 | 17 | 20 | 13 | 15 | 5 | 5 |
| Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 15 | | 12 | | 19 | | 15 | | 5 |
| | Stems/Acre | | | | | 607 | | 486 | | 769 | | 607 | | 202 |
| | Species Count | | | | | 6 | | 9 | | 8 | | 8 | | 4 |
| | Dominant Species Composition (%) | | | | | 40 | | 25 | | 20 | | 27 | | 40 |
| | Average Plot Height (ft.) ² | | | | | 11 | | 5 | | 7 | | 7 | | 9 |
| | % Invasives | | | | | 0 | | 0 | | 0 | | 0 | | 0 |
| Post Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 15 | | 14 | | 20 | | 15 | | 5 |
| | Stems/Acre | | | | | 607 | | 567 | | 810 | | 607 | | 202 |
| | Species Count | | | | | 6 | | 10 | | 9 | | 8 | | 4 |
| | Dominant Species Composition (%) | | | | | 40 | | 25 | | 20 | | 27 | | 40 |
| | Average Plot Height (ft.) ² | | | | | 11 | | 4 | | 7 | | 7 | | 9 |
| | % Invasives | | | | | 0 | | 0 | | 0 | | 0 | | 0 |

¹Species not subject to monitoring height requirement due to species growth habit.

²Subcanopy tree species not subject to the height requirement have been removed from average height calculations.

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 6. Vegetation Plot Data

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023

| | |
|------------------------|------------|
| Planted Acreage | 20.53 |
| Date of Initial Plant | 2021-04-04 |
| Date of Current Survey | 2023-09-07 |
| Plot size (ACRES) | 0.0247 |

| | Scientific Name | Common Name | Tree/ Shrub | Indicator Status | Veg Plot 11 F | | Veg Plot 12 F | | Veg Plot 13 R | Veg Plot 14 R |
|---|--|--------------------------|----------------|---------------------|---------------|-------|---------------|-------|---------------|---------------|
| | | | | | Planted | Total | Planted | Total | Total | Total |
| Species Included in Approved Mitigation Plan | <i>Acer negundo</i> ¹ | boxelder | Tree | FAC | | | 1 | 1 | | |
| | <i>Asimina triloba</i> ¹ | pawpaw | Tree | FAC | | | 1 | 1 | | |
| | <i>Betula nigra</i> | river birch | Tree | FACW | 2 | 2 | 2 | 2 | 3 | 1 |
| | <i>Cornus amomum</i> ¹ | silky dogwood | Shrub | FACW | | | | | | |
| | <i>Diospyros virginiana</i> | common persimmon | Tree | FAC | 3 | 4 | 2 | 4 | 1 | 5 |
| | <i>Nyssa sylvatica</i> | blackgum | Tree | FAC | 1 | 1 | | | | |
| | <i>Platanus occidentalis</i> | American sycamore | Tree | FACW | 4 | 4 | 4 | 4 | 1 | 3 |
| | <i>Populus deltoides</i> | eastern cottonwood | Tree | FAC | | | 1 | 1 | 2 | 2 |
| | <i>Quercus alba</i> | white oak | Tree | FACU | 1 | 1 | | | | |
| | <i>Quercus falcata</i> | southern red oak | Tree | FACU | | | | | 3 | |
| | <i>Quercus lyrata</i> | overcup oak | Tree | OBL | | | | | | |
| | <i>Quercus pagoda</i> | cherrybark oak | Tree | FACW | | | 1 | 1 | | 4 |
| | <i>Quercus phellos</i> | willow oak | Tree | FAC | | | | | | |
| | <i>Quercus rubra</i> | northern red oak | Tree | FACU | 1 | 1 | 1 | 1 | 2 | |
| <i>Ulmus alata</i> | winged elm | Tree | FACU | 1 | 1 | | | 6 | 2 | |
| <i>Ulmus americana</i> | American elm | Tree | FACW | | | | | | | |
| <i>Viburnum prunifolium</i> ¹ | blackhaw | Tree | FACU | | | | | | | |
| Sum | Performance Standard | | | | 13 | 14 | 13 | 15 | 18 | 17 |
| Post Mitigation Plan Species | <i>Carya glabra</i> | pignut hickory | Tree | FACU | | | | | | 1 |
| | <i>Carya tomentosa</i> | mockernut hickory | Tree | | | 2 | | | | |
| | <i>Celtis occidentalis</i> | common hackberry | Tree | FACU | | 3 | | | | |
| | <i>Fraxinus caroliniana</i> | Carolina ash | Tree | OBL | | 1 | | | | |
| | <i>Fraxinus pennsylvanica</i> | green ash | Tree | FACW | | | | | | |
| | <i>Juglans nigra</i> | black walnut | Tree | FACU | | 1 | | | | |
| | <i>Liquidambar styraciflua</i> | sweetgum | Tree | FAC | | | | 2 | | |
| Sum | Proposed Standard | | | | 13 | 20 | 13 | 15 | 18 | 18 |
| Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 14 | | 15 | 18 | 17 |
| | Stems/Acre | | | | | 567 | | 607 | 729 | 688 |
| | Species Count | | | | | 7 | | 8 | 7 | 6 |
| | Dominant Species Composition (%) | | | | | 27 | | 24 | 33 | 29 |
| | Average Plot Height (ft.) ² | | | | | 5 | | 7 | 4 | 6 |
| | % Invasives | | | | | 0 | | 0 | 0 | 0 |
| Post Mitigation Plan Performance Standard | Current Year Stem Count | | | | | 20 | | 15 | 18 | 18 |
| | Stems/Acre | | | | | 810 | | 607 | 729 | 729 |
| | Species Count | | | | | 10 | | 8 | 7 | 7 |
| | Dominant Species Composition (%) | | | | | 27 | | 24 | 33 | 29 |
| | Average Plot Height (ft.) ² | | | | | 4 | | 7 | 4 | 6 |
| | % Invasives | | | | | 0 | | 0 | 0 | 0 |

¹Species not subject to monitoring height requirement due to species growth habit.

²Subcanopy tree species not subject to the height requirement have been removed from average height calculations.

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Table 7. Vegetation Performance Standards Summary Table

Perry Hill Mitigation Site

DMS Project No. 100093

Monitoring Year 3 - 2023


| | Veg Plot 1 F | | | | Veg Plot 2 F | | | | Veg Plot 3 F | | | |
|-------------------|---------------------|---------------------------|-----------|-------------|---------------------|---------------------------|-----------|-------------|---------------|---------------------------|-----------|-------------|
| | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | 405 | 5 | 6 | 0 | 445 | 8 | 5 | 0 | 405 | 4 | 7 | 0 |
| Monitoring Year 2 | 364 | 5 | 6 | 0 | 445 | 6 | 5 | 0 | 364 | 4 | 7 | 0 |
| Monitoring Year 1 | 607 | 2 | 6 | 0 | 486 | 3 | 6 | 0 | 405 | 3 | 7 | 0 |
| Monitoring Year 0 | 607 | 2 | 6 | 0 | 486 | 2 | 6 | 0 | 486 | 2 | 8 | 0 |
| | Veg Plot 4 F | | | | Veg Plot 5 F | | | | Veg Plot 6 F | | | |
| | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | 405 | 6 | 5 | 0 | 445 | 5 | 8 | 0 | 607 | 11 | 6 | 0 |
| Monitoring Year 2 | 364 | 4 | 4 | 0 | 445 | 4 | 8 | 0 | 648 | 6 | 6 | 0 |
| Monitoring Year 1 | 567 | 2 | 6 | 0 | 445 | 3 | 8 | 0 | 648 | 4 | 6 | 0 |
| Monitoring Year 0 | 607 | 2 | 6 | 0 | 486 | 2 | 9 | 0 | 688 | 2 | 6 | 0 |
| | Veg Plot 7 F | | | | Veg Plot 8 F | | | | Veg Plot 9 F | | | |
| | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | 486 | 5 | 9 | 0 | 769 | 7 | 8 | 0 | 607 | 7 | 8 | 0 |
| Monitoring Year 2 | 486 | 3 | 9 | 0 | 769 | 5 | 9 | 0 | 526 | 4 | 8 | 0 |
| Monitoring Year 1 | 486 | 2 | 9 | 0 | 729 | 3 | 8 | 0 | 526 | 3 | 8 | 0 |
| Monitoring Year 0 | 486 | 2 | 9 | 0 | 729 | 2 | 8 | 0 | 526 | 2 | 8 | 0 |
| | Veg Plot 10 F | | | | Veg Plot 11 F | | | | Veg Plot 12 F | | | |
| | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | 202 | 9 | 4 | 0 | 567 | 5 | 7 | 0 | 607 | 7 | 8 | 0 |
| Monitoring Year 2 | 324 | 4 | 6 | 0 | 567 | 4 | 7 | 0 | 607 | 5 | 8 | 0 |
| Monitoring Year 1 | 567 | 2 | 8 | 0 | 567 | 3 | 7 | 0 | 607 | 3 | 8 | 0 |
| Monitoring Year 0 | 648 | 2 | 8 | 0 | 607 | 2 | 7 | 0 | 607 | 2 | 8 | 0 |
| | Veg Plot Group 13 R | | | | Veg Plot Group 14 R | | | | | | | |
| | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | Stems/Ac. | Av. Ht. (ft) ¹ | # Species | % Invasives | | | | |
| Monitoring Year 7 | | | | | | | | | | | | |
| Monitoring Year 5 | | | | | | | | | | | | |
| Monitoring Year 3 | 729 | 4 | 7 | 0 | 688 | 6 | 6 | 0 | | | | |
| Monitoring Year 2 | 405 | 4 | 6 | 0 | 567 | 7 | 6 | 0 | | | | |
| Monitoring Year 1 | 364 | 3 | 4 | 0 | 445 | 3 | 6 | 0 | | | | |
| Monitoring Year 0 | 567 | 2 | 7 | 0 | 445 | 2 | 8 | 0 | | | | |

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

¹Subcanopy tree species not subject to the height requirement have been removed from average height calculations.

APPENDIX C. Stream Geomorphology Data

Cross-Section Plots




| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 650.73 | 650.88 | 650.81 | 650.84 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.96 | 1.01 | 0.99 | | |
| Thalweg Elevation | 649.33 | 649.61 | 649.60 | 649.63 | | |
| LTOB Elevation | 650.73 | 650.83 | 650.83 | 650.83 | | |
| LTOB Max Depth | 1.44 | 1.22 | 1.23 | 1.20 | | |
| LTOB Cross-Sectional Area | 6.71 | 6.24 | 6.83 | 6.61 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 637.59 | 637.57 | 637.54 | 637.49 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.88 | 0.89 | 0.95 | | |
| Thalweg Elevation | 636.38 | 636.56 | 636.52 | 636.43 | | |
| LTOB Elevation | 637.59 | 637.45 | 637.43 | 637.44 | | |
| LTOB Max Depth | 1.21 | 0.89 | 0.91 | 1.01 | | |
| LTOB Cross-Sectional Area | 6.27 | 5.22 | 5.06 | 5.73 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Bank Height Ratio - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Thalweg Elevation | 634.49 | 634.71 | 634.76 | 634.70 | | |
| LTOB Elevation | 637.17 | 637.32 | 637.40 | 637.40 | | |
| LTOB Max Depth | 2.68 | 2.61 | 2.64 | 2.70 | | |
| LTOB Cross-Sectional Area | 16.26 | 16.24 | 16.79 | 16.87 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 634.12 | 634.27 | 634.26 | 634.26 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.96 | 0.97 | 1.00 | | |
| Thalweg Elevation | 632.30 | 632.49 | 632.56 | 632.50 | | |
| LTOB Elevation | 634.12 | 634.20 | 634.21 | 634.27 | | |
| LTOB Max Depth | 1.81 | 1.71 | 1.65 | 1.77 | | |
| LTOB Cross-Sectional Area | 12.85 | 11.91 | 12.18 | 12.96 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Bank Height Ratio - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Thalweg Elevation | 630.33 | 630.62 | 630.61 | 630.60 | | |
| LTOB Elevation | 633.73 | 633.76 | 633.77 | 633.76 | | |
| LTOB Max Depth | 3.40 | 3.14 | 3.16 | 3.16 | | |
| LTOB Cross-Sectional Area | 28.55 | 26.42 | 25.56 | 25.26 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Bank Height Ratio - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Thalweg Elevation | 618.34 | 618.60 | 618.51 | 618.85 | | |
| LTOB Elevation | 621.17 | 621.28 | 621.32 | 621.37 | | |
| LTOB Max Depth | 2.83 | 2.68 | 2.81 | 2.52 | | |
| LTOB Cross-Sectional Area | 26.08 | 22.86 | 23.88 | 22.83 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 620.89 | 621.15 | 621.17 | 621.14 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.87 | 0.91 | 0.91 | | |
| Thalweg Elevation | 618.98 | 619.35 | 619.33 | 619.33 | | |
| LTOB Elevation | 620.89 | 620.92 | 621.01 | 620.98 | | |
| LTOB Max Depth | 1.91 | 1.57 | 1.68 | 1.65 | | |
| LTOB Cross-Sectional Area | 14.13 | 11.34 | 12.15 | 12.17 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 626.30 | 626.45 | 626.46 | 626.47 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.82 | 0.79 | 0.78 | | |
| Thalweg Elevation | 625.54 | 625.77 | 625.80 | 625.84 | | |
| LTOB Elevation | 626.30 | 626.33 | 626.32 | 626.33 | | |
| LTOB Max Depth | 0.77 | 0.56 | 0.52 | 0.49 | | |
| LTOB Cross-Sectional Area | 2.52 | 1.86 | 1.72 | 1.72 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 618.63 | 618.74 | 618.76 | 618.74 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 1.02 | 1.05 | 1.07 | | |
| Thalweg Elevation | 617.81 | 617.99 | 618.01 | 617.97 | | |
| LTOB Elevation | 618.63 | 618.76 | 618.80 | 618.80 | | |
| LTOB Max Depth | 0.82 | 0.77 | 0.79 | 0.83 | | |
| LTOB Cross-Sectional Area | 3.23 | 3.32 | 3.49 | 3.60 | | |



Downstream (04/04/2023)






| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | 641.54 | 641.78 | 641.80 | 641.74 | | |
| Bank Height Ratio - Based on AB-Bankfull Area | 1.00 | 0.82 | 0.73 | 0.83 | | |
| Thalweg Elevation | 640.35 | 640.63 | 640.62 | 640.62 | | |
| LTOB Elevation | 641.54 | 641.58 | 641.48 | 641.55 | | |
| LTOB Max Depth | 1.18 | 0.95 | 0.86 | 0.93 | | |
| LTOB Cross-Sectional Area | 5.39 | 3.93 | 3.42 | 4.08 | | |



Downstream (04/04/2023)





| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
|--|--------|--------|--------|--------|-----|-----|
| Bankfull Elevation - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Bank Height Ratio - Based on AB-Bankfull Area | N/A | N/A | N/A | N/A | | |
| Thalweg Elevation | 637.54 | 637.81 | 637.83 | 638.03 | | |
| LTOB Elevation | 640.51 | 640.30 | 640.24 | 640.22 | | |
| LTOB Max Depth | 2.97 | 2.49 | 2.41 | 2.19 | | |
| LTOB Cross-Sectional Area | 14.86 | 12.04 | 12.15 | 11.50 | | |



Downstream (04/04/2023)



Table 8. Baseline Stream Data Summary

Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

| Parameter | PRE-EXISTING CONDITIONS | | | | | DESIGN | | MONITORING BASELINE (MYO) | | |
|--|-------------------------|------|------|------|---|--------|-----|---------------------------|------|---|
| | Min | Mean | Med | Max | n | Min | Max | Max | Min | n |
| Perry Branch Reach 1 | | | | | | | | | | |
| Riffle Only | | | | | | | | | | |
| Bankfull Width (ft) | 2.7 | 2.9 | 2.9 | 3.1 | 2 | 8.0 | | 9.2 | | 1 |
| Floodprone Width (ft) | 4 | 4 | 4 | 4 | 2 | 61 | | 80 | | 1 |
| Bankfull Mean Depth (ft) | 0.4 | 0.5 | 0.5 | 0.6 | 2 | 0.6 | | 0.7 | | 1 |
| Bankfull Max Depth (ft) | 0.6 | 0.7 | 0.7 | 0.8 | 2 | 1.0 | | 1.4 | | 1 |
| Bankfull Cross Sectional Area (ft ²) | 1.1 | 1.6 | 1.6 | 2.0 | 2 | 5.0 | | 6.8 | | 1 |
| Width/Depth Ratio | 5.2 | 6.0 | 6.0 | 6.8 | 2 | 12.8 | | 12.6 | | 1 |
| Entrenchment Ratio | 1.3 | 1.4 | 1.4 | 1.4 | 2 | 7.6 | | 8.7 | | 1 |
| Bank Height Ratio | 2.1 | 2.4 | 2.4 | 2.7 | 2 | 1.0 | 1.1 | 1.0 | | 1 |
| Max particle size (mm) mobilized at bankfull | 29 | | | | | 36 | | 39 | | |
| Rosgen Classification | G4c | | | | | C4 | | C4 | | |
| Bankfull Discharge (cfs) | 2.8 | 4.4 | 4.4 | 5.9 | 2 | 14.9 | | 22.0 | | 1 |
| Sinuosity | 1.10 | | | | | 1.16 | | 1.13 | | |
| Water Surface Slope (ft/ft) | 0.0129 | | | | | 0.0127 | | 0.0128 | | |
| Other | --- | | | | | --- | | --- | | |
| Perry Branch Reach 3 | | | | | | | | | | |
| Riffle Only | | | | | | | | | | |
| Bankfull Width (ft) | 5.3 | 5.7 | 5.7 | 6.1 | 2 | 9.6 | | 11.0 | | 1 |
| Floodprone Width (ft) | 11.0 | 12.5 | 12.5 | 14.0 | 2 | 156 | | 100 | | 1 |
| Bankfull Mean Depth (ft) | 0.6 | 0.7 | 0.7 | 0.7 | 2 | 0.8 | | 0.6 | | 1 |
| Bankfull Max Depth (ft) | 0.7 | 0.8 | 0.8 | 0.8 | 2 | 1.2 | | 1.2 | | 1 |
| Bankfull Cross Sectional Area (ft ²) | 3.4 | 3.5 | 3.5 | 3.6 | 2 | 7.2 | | 6.3 | | 1 |
| Width/Depth Ratio | 8.7 | 8.8 | 8.8 | 8.8 | 2 | 12.8 | | 19.2 | | 1 |
| Entrenchment Ratio | 2.1 | 2.2 | 2.2 | 2.2 | 2 | 16.3 | | 9.1 | | 1 |
| Bank Height Ratio | 1.9 | 2.1 | 2.1 | 2.3 | 2 | 1.0 | 1.1 | 1.0 | | 1 |
| Max particle size (mm) mobilized at bankfull | 35 | | | | | 46 | | 32 | | |
| Rosgen Classification | G4c | | | | | C4 | | C4 | | |
| Bankfull Discharge (cfs) | 9.1 | 9.7 | 9.7 | 10.2 | 2 | 25.1 | | 17.9 | | 1 |
| Sinuosity | 1.15 | | | | | 1.12 | | 1.12 | | |
| Water Surface Slope (ft/ft) | 0.0155 | | | | | 0.0135 | | 0.0130 | | |
| Other | --- | | | | | --- | | --- | | |
| Perry Branch Reach 4 | | | | | | | | | | |
| Riffle Only | | | | | | | | | | |
| Bankfull Width (ft) | 5.7 | 6.7 | 6.0 | 9.3 | 4 | 11.4 | | 13.0 | 13.1 | 2 |
| Floodprone Width (ft) | 9 | 12 | 12 | 17 | 4 | 123 | | 125 | 175 | 2 |
| Bankfull Mean Depth (ft) | 0.6 | 0.8 | 0.8 | 1.0 | 4 | 0.9 | | 1.0 | 1.1 | 2 |
| Bankfull Max Depth (ft) | 0.9 | 1.2 | 1.2 | 1.4 | 4 | 1.4 | | 1.8 | 1.9 | 2 |
| Bankfull Cross Sectional Area (ft ²) | 4.0 | 5.1 | 5.2 | 5.9 | 4 | 10.1 | | 12.8 | 14.1 | 2 |
| Width/Depth Ratio | 6.3 | 9.2 | 7.9 | 14.6 | 4 | 12.9 | | 12.1 | 13.1 | 2 |
| Entrenchment Ratio | 1.4 | 1.9 | 1.8 | 2.7 | 4 | 10.8 | | 9.6 | 13.5 | 1 |
| Bank Height Ratio | 1.2 | 2.2 | 2.3 | 3.0 | 4 | 1.0 | 1.1 | 1.0 | | 2 |
| Max particle size (mm) mobilized at bankfull | 33 | | | | | 46 | | 48 | | |
| Rosgen Classification | F4 | | | | | C4 | | C4 | | |
| Bankfull Discharge (cfs) | 10.8 | 15.1 | 14.4 | 20.7 | 4 | 35.5 | | 48.3 | 56.4 | 2 |
| Sinuosity | 1.11 | | | | | 1.14 | | 1.15 | | |
| Water Surface Slope (ft/ft) | 0.0109 | | | | | 0.0111 | | 0.0110 | | |
| Other | --- | | | | | --- | | --- | | |

Table 8. Baseline Stream Data Summary

Perry Hill Mitigation Site
 DMS Project No. 100093
 Monitoring Year 3 - 2023

| Parameter | PRE-EXISTING CONDITIONS | | | | | DESIGN | | MONITORING BASELINE (MY0) | | |
|--|-------------------------|-------------|------------|------------|----------|------------|------------|---------------------------|------------|----------|
| | Min | Mean | Med | Max | n | Min | Max | Min | Max | n |
| UT1 Reach 1 | | | | | | | | | | |
| Riffle Only | | | | | | | | | | |
| Bankfull Width (ft) | 1.7 | | 1.7 | 1.7 | 1 | 6.0 | | 5.8 | | 1 |
| Floodprone Width (ft) | 6 | | 6.0 | 6.0 | 1 | 11 | | 50 | | 1 |
| Bankfull Mean Depth (ft) | 0.8 | | 0.8 | 0.8 | 1 | 0.4 | | 0.4 | | 1 |
| Bankfull Max Depth (ft) | 1.1 | | 1.1 | 1.1 | 1 | 0.6 | | 0.8 | | 1 |
| Bankfull Cross Sectional Area (ft ²) | 1.4 | | 1.4 | 1.4 | 1 | 2.5 | | 2.5 | | 1 |
| Width/Depth Ratio | 2.1 | | 2.1 | 2.1 | 1 | 14.3 | | 13.2 | | 1 |
| Entrenchment Ratio | 3.3 | | 3.3 | 3.3 | 1 | 1.8 | | 8.7 | | 1 |
| Bank Height Ratio | 1.9 | | 1.9 | 1.9 | 1 | 1.0 | 1.1 | 1.0 | | 1 |
| Max particle size (mm) mobilized at bankfull | 22 | | | | | 111 | | 94 | | |
| Rosgen Classification | E6b | | | | | B4 | | B4 | | |
| Bankfull Discharge (cfs) | 7.5 | | 7.5 | 7.5 | 1 | 9.4 | | 11.7 | | 1 |
| Sinuosity | 1.04 | | | | | 1.06 | | 1.04 | | |
| Water Surface Slope (ft/ft) | 0.0473 | | | | | 0.0522 | | 0.0508 | | |
| Other | --- | | | | | --- | | --- | | |
| UT1 Reach 2 | | | | | | | | | | |
| Riffle Only | Min | Mean | Med | Max | n | Min | Max | Max | Min | n |
| Bankfull Width (ft) | 3.7 | 4.6 | 4.6 | 5.4 | 2 | 6.0 | | 6.4 | | 1 |
| Floodprone Width (ft) | 7 | 8 | 8 | 9 | 2 | 113 | | 175 | | 1 |
| Bankfull Mean Depth (ft) | 0.3 | 0.4 | 0.4 | 0.4 | 2 | 0.5 | | 0.5 | | 1 |
| Bankfull Max Depth (ft) | 0.6 | 0.7 | 0.7 | 0.7 | 2 | 0.8 | | 0.8 | | 1 |
| Bankfull Cross Sectional Area (ft ²) | 1.4 | 1.5 | 1.5 | 1.6 | 2 | 2.9 | | 3.2 | | 1 |
| Width/Depth Ratio | 9.3 | 14.0 | 14.0 | 18.7 | 2 | 12.5 | | 13.0 | | 1 |
| Entrenchment Ratio | 1.6 | 1.8 | 1.8 | 2.0 | 2 | 18.8 | | 27.2 | | 1 |
| Bank Height Ratio | 2.6 | 2.8 | 2.8 | 3.0 | 2 | 1.0 | 1.1 | 1.0 | | 1 |
| Max particle size (mm) mobilized at bankfull | 22 | | | | | 51 | | 48 | | |
| Rosgen Classification | F4b | | | | | C4b | | C4b | | |
| Bankfull Discharge (cfs) | 3.2 | 3.5 | 3.5 | 3.7 | 2 | 7.6 | | 11.0 | | 1 |
| Sinuosity | 1.14 | | | | | 1.15 | | 1.14 | | |
| Water Surface Slope (ft/ft) | 0.0204 | | | | | 0.0221 | | 0.0233 | | |
| Other | --- | | | | | --- | | --- | | |
| UT2 Reach 2 | | | | | | | | | | |
| Riffle Only | Min | Mean | Med | Max | n | Min | Max | Min | Max | n |
| Bankfull Width (ft) | 3.2 | 3.8 | 4.0 | 4.0 | 3 | 6.0 | | 7.7 | | 1 |
| Floodprone Width (ft) | 20 | 44 | 42 | 69 | 3 | 44 | | 100 | | 1 |
| Bankfull Mean Depth (ft) | 0.6 | 0.7 | 0.7 | 0.8 | 3 | 0.5 | | 0.7 | | 1 |
| Bankfull Max Depth (ft) | 1.0 | 1.1 | 1.0 | 1.2 | 3 | 0.7 | | 1.2 | | 1 |
| Bankfull Cross Sectional Area (ft ²) | 2.0 | 2.7 | 2.7 | 3.0 | 3 | 2.7 | | 5.4 | | 1 |
| Width/Depth Ratio | 5.0 | 5.4 | 5.2 | 5.9 | 3 | 13.2 | | 10.8 | | 1 |
| Entrenchment Ratio | 6.2 | 11.3 | 10.3 | 17.3 | 3 | 7.3 | | 13.0 | | 1 |
| Bank Height Ratio | 1.2 | 1.4 | 1.3 | 1.6 | 3 | 1.0 | 1.1 | 1.0 | | 1 |
| Max particle size (mm) mobilized at bankfull | 52 | | | | | 37 | | 51 | | |
| Rosgen Classification | E4 | | | | | C4 | | C4 | | |
| Bankfull Discharge (cfs) | 6.2 | 8.7 | 9.0 | 10.9 | 3 | 8.2 | | 20.7 | | 1 |
| Sinuosity | 1.13 | | | | | 1.11 | | 1.11 | | |
| Water Surface Slope (ft/ft) | 0.0187 | | | | | 0.0177 | | 0.0179 | | |
| Other | --- | | | | | --- | | --- | | |

Table 9. Cross-Section Morphology Monitoring Summary

Perry Hill Mitigation Site

DMS Project No. 100093

Monitoring Year 3 - 2023

| | Perry Branch Reach 1 | | | | | | Perry Branch Reach 3 | | | | | | | | | | | | | | | | | |
|--|--------------------------|--------|--------|--------|-----|-----|--------------------------|--------|--------|--------|-----|-----|---------------------------|--------|--------|--------|-----|-----|--------------------------|--------|--------|--------|-----|-----|
| | Cross-Section 1 (Riffle) | | | | | | Cross-Section 2 (Riffle) | | | | | | Cross-Section 3 (Pool) | | | | | | | | | | | |
| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | | | | | | |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | 650.73 | 650.88 | 650.81 | 650.84 | | | 637.59 | 637.57 | 637.54 | 637.49 | | | N/A | N/A | N/A | N/A | | | | | | | | |
| Bank Height Ratio - Based on AB Bankfull ¹ Area | 1.00 | 0.96 | 1.01 | 0.99 | | | 1.00 | 0.88 | 0.89 | 0.95 | | | N/A | N/A | N/A | N/A | | | | | | | | |
| Thalweg Elevation | 649.33 | 649.61 | 649.60 | 649.63 | | | 636.38 | 636.56 | 636.52 | 636.43 | | | 634.49 | 634.71 | 634.76 | 634.70 | | | | | | | | |
| LTOB ² Elevation | 650.73 | 650.83 | 650.83 | 650.83 | | | 637.59 | 637.45 | 637.43 | 637.44 | | | 637.17 | 637.32 | 637.40 | 637.40 | | | | | | | | |
| LTOB ² Max Depth (ft) | 1.44 | 1.22 | 1.23 | 1.20 | | | 1.21 | 0.89 | 0.91 | 1.01 | | | 2.68 | 2.61 | 2.64 | 2.70 | | | | | | | | |
| LTOB ² Cross-Sectional Area (ft ²) | 6.71 | 6.24 | 6.83 | 6.61 | | | 6.27 | 5.22 | 5.06 | 5.73 | | | 16.26 | 16.24 | 16.79 | 16.87 | | | | | | | | |
| | Perry Branch Reach 4 | | | | | | | | | | | | | | | | | | | | | | | |
| | Cross-Section 4 (Riffle) | | | | | | Cross-Section 5 (Pool) | | | | | | Cross-Section 6 (Pool) | | | | | | Cross-Section 7 (Riffle) | | | | | |
| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | 634.12 | 634.27 | 634.26 | 634.26 | | | N/A | N/A | N/A | N/A | | | N/A | N/A | N/A | N/A | | | 620.89 | 621.15 | 621.17 | 621.14 | | |
| Bank Height Ratio - Based on AB Bankfull ¹ Area | 1.00 | 0.96 | 0.97 | 1.00 | | | N/A | N/A | N/A | N/A | | | N/A | N/A | N/A | N/A | | | 1.00 | 0.87 | 0.91 | 0.91 | | |
| Thalweg Elevation | 632.30 | 632.49 | 632.56 | 632.50 | | | 630.33 | 630.62 | 630.61 | 630.60 | | | 618.34 | 618.60 | 618.51 | 618.85 | | | 618.98 | 619.35 | 619.33 | 619.33 | | |
| LTOB ² Elevation | 634.12 | 634.20 | 634.21 | 634.27 | | | 633.73 | 633.76 | 633.77 | 633.76 | | | 621.17 | 621.28 | 621.32 | 621.37 | | | 620.89 | 620.92 | 621.01 | 620.98 | | |
| LTOB ² Max Depth (ft) | 1.81 | 1.71 | 1.65 | 1.77 | | | 3.40 | 3.14 | 3.16 | 3.16 | | | 2.83 | 2.68 | 2.81 | 2.52 | | | 1.91 | 1.57 | 1.68 | 1.65 | | |
| LTOB ² Cross-Sectional Area (ft ²) | 12.85 | 11.91 | 12.18 | 12.96 | | | 28.55 | 26.42 | 25.56 | 25.26 | | | 26.08 | 22.86 | 23.88 | 22.83 | | | 14.13 | 11.34 | 12.15 | 12.17 | | |
| | UT1 Reach 1 | | | | | | UT1 Reach 2 | | | | | | UT2 Reach 2 | | | | | | | | | | | |
| | Cross-Section 8 (Riffle) | | | | | | Cross-Section 9 (Riffle) | | | | | | Cross-Section 10 (Riffle) | | | | | | Cross-Section 11 (Pool) | | | | | |
| | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 | MY0 | MY1 | MY2 | MY3 | MY5 | MY7 |
| Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area | 626.30 | 626.45 | 626.46 | 626.47 | | | 618.63 | 618.74 | 618.76 | 618.74 | | | 641.54 | 641.78 | 641.80 | 641.74 | | | N/A | N/A | N/A | N/A | | |
| Bank Height Ratio - Based on AB Bankfull ¹ Area | 1.00 | 0.82 | 0.79 | 0.78 | | | 1.00 | 1.02 | 1.05 | 1.07 | | | 1.00 | 0.82 | 0.73 | 0.83 | | | N/A | N/A | N/A | N/A | | |
| Thalweg Elevation | 625.54 | 625.77 | 625.80 | 625.84 | | | 617.81 | 617.99 | 618.01 | 617.97 | | | 640.35 | 640.63 | 640.62 | 640.62 | | | 637.54 | 637.81 | 637.83 | 638.03 | | |
| LTOB ² Elevation | 626.30 | 626.33 | 626.32 | 626.33 | | | 618.63 | 618.76 | 618.80 | 618.80 | | | 641.54 | 641.58 | 641.48 | 641.55 | | | 640.51 | 640.30 | 640.24 | 640.22 | | |
| LTOB ² Max Depth (ft) | 0.77 | 0.56 | 0.52 | 0.49 | | | 0.82 | 0.77 | 0.79 | 0.83 | | | 1.18 | 0.95 | 0.86 | 0.93 | | | 2.97 | 2.49 | 2.41 | 2.19 | | |
| LTOB ² Cross-Sectional Area (ft ²) | 2.52 | 1.86 | 1.72 | 1.72 | | | 3.23 | 3.32 | 3.49 | 3.60 | | | 5.39 | 3.93 | 3.42 | 4.08 | | | 14.86 | 12.04 | 12.15 | 11.50 | | |

¹Bank Height Ratio (BHR) takes the As-Built bankfull area as the basis for adjusting each subsequent years bankfull elevation.

²LTOB Cross-Sectional Area and Max depth are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recorded and tracked above as LTOB max depth.

*Entrenchment Ratios for each cross-section available upon request.

APPENDIX D. Hydrology Data

Table 10. Bankfull Events

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023

| Reach | MY1 (2021) ¹ | MY2 (2022) | MY3 (2023) ² | MY4 (2024) | MY5 (2025) | MY6 (2026) | MY7 (2027) |
|---------------------------------------|-------------------------|--------------------------|-------------------------|------------|------------|------------|------------|
| Perry Branch Reach 1 | N/A | N/A | N/A | | | | |
| Perry Branch Reach 4 | N/A | N/A | N/A | | | | |
| Perry Branch Reach 4 (Gauge B) | Installed January 2022 | 5/24/2022 | N/A | | | | |
| UT1 Reach 2 | 7/19/2021 | 5/23/2022 | N/A | | | | |
| UT2 Reach 2 | 7/19/2021 | 3/9/2022 5/23-24/2022 | N/A | | | | |

¹Gauges were installed mid-March 2021.

²Data was collected 1/1/2023 to 10/18/2023. Data from the remainder of MY3 will be updated in MY4.

Table 11. Rainfall Summary

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023

| | MY1 (2021) | MY2 (2022) | MY3 (2023) | MY4 (2024) | MY5 (2025) | MY6 (2026) | MY7 (2027) |
|--|-----------------------|------------|------------|------------|------------|------------|------------|
| Annual Precipitation Total | 40.10 in [^] | 48.4 in | 39.26* | | | | |
| 30 Year Average Precip WETS 30th Percentile | 43.75 in | 43.52 in | 44.06 in | | | | |
| 30 Year Average Precip WETS 70th Percentile | 51.13 in | 51.01 in | 51.44 in | | | | |
| Annual Precipitation Compared to Normal | Low | Normal | * | | | | |

Annual Precipitation Source: **Durham 11 W** Station, Orange County, NC, State Climate Office (Approximately 9.5 miles from Site)


30 Year Average Precipitation Source: **Chapel Hill 2 W** Station, Orange County, NC, AgACIS (Approximately 16 miles from Site)

[^]MY1 Report calculation erroneously included December 2020 daily rainfall data.

*Annual precipitation total includes data from 1/1/2023 to 10/18/2023. Data from the remainder of MY3 will be updated in MY4.


Recorded Bankfull Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023




Recorded Bankfull Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023




Recorded Bankfull Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023



Recorded Bankfull Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023



Recorded Bankfull Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023




Table 12. Recorded In-Stream Flow Events Summary

Perry Hill Mitigation Site
 DMS Project No. 100093
Monitoring Year 3 - 2023

| Reach | Max Consecutive Days/Total Days of Baseflow* | | | | | | |
|--------------------------|--|-----------------------|-------------------------|------------|------------|------------|------------|
| | MY1 (2021) ¹ | MY2 (2022) | MY3 (2023) ² | MY4 (2024) | MY5 (2025) | MY6 (2026) | MY7 (2027) |
| UT1 Reach 1 | 1 Day/ 1 Day | 1 Day/ 10 Days | 1 Day/ 6 Days | | | | |
| UT1 Reach 1 (Gauge B) | Not Installed until December 2021 | 20 Days/ 123 Days | 4 Days/ 16 Days | | | | |
| UT2 Reach 2 | 98 Days/ 154 Days | 164 Days/ 212 Days | 154 Days/ 176 Days | | | | |


*Success criterion is presence of baseflow for a minimum of 30 consecutive days.

¹Gauges were installed mid-March 2021.

²Data was collected 1/1/2023 to 10/18/2023. Data from the remainder of MY3 will be updated in MY4.


Recorded In-stream Flow Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023




Recorded In-stream Flow Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023



Recorded In-stream Flow Events Plot

Perry Hill Mitigation Site
DMS Project No. 100093
Monitoring Year 3 - 2023



APPENDIX E. Project Timeline and Contact Info

Table 13. Project Activity and Reporting History

Perry Hill Mitigation Site

DMS Project No. 100093

Monitoring Year 3 - 2023

| Activity or Report | | Data Collection Complete | Completion or Scheduled Delivery |
|---|---|--------------------------|----------------------------------|
| Project Instituted | | NA | December 2018 |
| Mitigation Plan Approved | | July 2020 | July 2020 |
| Invasive Vegetation Treatment | | | November 2020 |
| Construction (Grading) Completed | | NA | March 2021 |
| As-Built Survey Completed | | April 2021 | April 2021 |
| Competitive Vegetation Treatment ¹ | | | April 2021 |
| Baseline Monitoring Document (Year 0) | Stream Survey | March 2021 | May 2021 |
| | Vegetation Survey | April 2021 | |
| Year 1 Monitoring | Invasive Vegetation Treatment | | October 2021 |
| | Easement Encroachment | | October 2021 |
| | Stream Survey | October 2021 | December 2021 |
| | Vegetation Survey | October 2021 | |
| Year 2 Monitoring | Competitive Vegetation Treatment ¹ | | April 2022 |
| | Invasive Vegetation Treatment | | March and August 2022 |
| | In-Stream Vegetation Treatment | | August 2022 |
| | UT1 Channel Repair | | September 2022 |
| | Stream Survey | April 2022 | December 2022 |
| | Vegetation Survey | September 2022 | |
| Year 3 Monitoring | Competitive Vegetation Treatment ¹ | | April 2023 |
| | Invasive Vegetation Treatment | | May 2023 |
| | Stream Survey | April 2023 | December 2023 |
| | Vegetation Survey | September 2023 | |
| Year 4 Monitoring | | 2024 | December 2024 |
| Year 5 Monitoring | Stream Survey | 2025 | December 2025 |
| | Vegetation Survey | 2025 | |
| Year 6 Monitoring | | 2026 | December 2026 |
| Year 7 Monitoring | Stream Survey | 2027 | December 2027 |
| | Vegetation Survey | 2027 | |

¹Herbicide ring sprays around the base of planted stems.

Table 14. Project Contact Table

Perry Hill Mitigation Site

DMS Project No. 100093

Monitoring Year 3 - 2023

| | |
|---|---|
| Designer Geoff Smith, PE | Wildlands Engineering, Inc. 497 Bramson Ct, Suite 104 Mt. Pleasant, SC 29464 843.277.6221 |
| Construction Contractor | Main Stream Earthwork, Inc. 631 Camp Dan Valley Rd Reidsville, NC 27320 |
| Monitoring Performers Monitoring, POC | Wildlands Engineering, Inc. Jason Lorch 919.851.9986 |