

Purlear Creek - Phase II Stream Restoration Annual Monitoring Report

Monitoring Year: 2007

Measurement Year: 2

As-built Date: 2005

NCEEP Project Number: 010559701



Submitted to: NCDENR-Ecosystem Enhancement Program
1619 Mail Service Center
Raleigh, NC 27699-1619

Draft Submitted: December, 2007
Final Submitted: March, 2008



PURLEAR CREEK - PHASE II STREAM RESTORATION 2007 MONITORING REPORT

CONDUCTED FOR THE NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES



Table of Contents

I.	Executive Summary / Project Abstract	Page 1
II.	Project Background	Page 1
	1. Location and Setting	Page 1
	2. Project Structure, Mitigation Type, Approach and Objectives	Page 1
	3. Monitoring Plan View	Page 8
III.	Project Condition and Monitoring Results	Page 10
	A. Vegetation Assessment	Page 10
	B. Stream Assessment	Page 10
	1. Hydrologic Assessment	Page 10
	2. Project Problem Areas	Page 11
	3. Stream Visual Assessment	Page 11
	4. Quantitative Measures	Page 12
	C. Wetland Assessment	Page 17
IV.	Methodology Section	Page 18

TABLES

Table I.	Project Mitigation Structure and Objectives	Page 2
Table II.	Project Activity and Reporting History	Page 3
Table III.	Project Contact Table	Page 4
Table IV.	Project Background Table	Page 5
Table V.	Verification of Bankfull Events	Page 10
Table VI.	BEHI and Sediment Export Estimates (MY05)	NA
Table VII.	Categorical Stream Feature Visual Stability Assessment	Page 11
Table VIII.	Baseline Morphology and Hydraulic Summary	Page 13
Table IX.	Morphology and Hydraulic Monitoring Summary	Page 15
Table X.	Wetland Criteria Attainment	Page 17

Appendix A Vegetation Raw Data

1. Vegetation Data Tables
2. Vegetation Problem Area Photos – No problem areas observed
3. Vegetation Monitoring Plot Photos

Appendix B Geomorphologic Raw Data

1. Current Condition Plan View
2. Stream Problem Area Table
3. Stream Problem Area Photos/Project Photo Log
4. Visual Morphological Stability Assessment Tables
5. Cross section and Pebble Count Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Feature Slope and Length Calculations
8. Channel Pattern Measurements

Appendix C Wetland Groundwater Level Graphs

1. Monitoring Well RDS-W1a

I. Executive Summary/Project Abstract

This report represents monitoring year 2 for the Purlear Creek Phase II stream restoration project in Wilkes County, North Carolina. The project background is summarized in Section II of this report. The project is comprised of two reaches. The upper reach is Reach 4 and the lower reach is Reach 1. The channel has remained stable since construction. Study reaches show no significant bed profile, channel pattern or cross sectional changes. The majority of channel banks are well-covered with vegetation. Planted trees and shrubs are doing well throughout the buffer.

Two problem areas were identified in the 2006 monitoring report in Reach 1. The first area was erosion along the outside meander at station 5+75. This area appeared to stabilize in 2007. The second problem area was concentrated flow from the adjacent cow pasture piping through the buffer at station 9+80. Problem area 2 was less of an issue in 2007 due to the drought conditions. However, it is recommended that the area outside of the buffer be fenced and the swale cutting through the buffer be turned into a level spreader to repair this location. Both areas shall continue to be monitored. An additional problem area was identified on Reach 1 in 2007. Problem area 3 consists of a beaver dam on Reach 1, which is backing up water and obstructing flow. It is recommended that the beaver dam be removed so the stream can flow as intended.

No problem areas were identified in Reach 4.

Vegetation suffered from the drought in 2007. Within the wetland tracts, much of the wetland herbaceous vegetation was replaced by species common to dryer areas. There was 28% mortality of planted stems in plots between the 2006 and 2007 sampling. This follows the 39% mortality of planted stems in plots recorded in 2006. Estimated surviving planted stem density extrapolated from the eight sampling plots is now 624 stems per acre. A few stems within plots had been cut, but this was not a systematic problem throughout the buffer. There were no other encroachment problems observed. The primary cause of low vigor and survival appears to be the unusual drought.

Based on visual observations, the wetlands appear to be exceeding minimal conditions for hydrology. Both groundwater wells were replaced in August 2007. However, it was discovered that one well was not functioning properly when field staff attempted to download water level data in November 2007. This well shall be calibrated or repaired before the 2008 growing season. The wetland exceeded minimal conditions for hydrology in the functioning well.

II. Project Background

1. Location and Setting

Phase II of the Purlear Creek Stream and Wetland Restoration project falls within the Hayes Property in Wilkes County, North Carolina approximately 8 miles northwest of the Town of Wilkesboro. Figure 1 shows a map with detailed directions to the project site. An aerial photograph of the project is contained in Figure 2.

2. Project Structure, Mitigation Type, Approach and Objectives

Phase II of the Purlear Creek stream and wetland restoration project strived to restore two (2) stream reaches and restore and enhance adjacent riparian wetlands. Both streams lie within an area that is actively used for cattle grazing. The alignments of the channels indicated that the channels had been straightened and channelized in the past. The designer used a Priority I approach to restore the upper reach (Reach 4). A new channel was dug into the abandoned floodplain. For the lower reach (Reach 1), the designer used a Priority II approach to restore the reach. The existing channel banks were laid

back to create an expanded floodplain and new channel alignment was placed within the expanded floodplain. For both reaches, in-stream structures such as A-Vane, Cross-Vanes, and J-Hooks were installed to provide additional stability to the channel. Root wads were installed to provide additional habitat.

Much of the riparian wetlands had been cleared and cattle grazing severely limited regrowth of woody vegetation. Groundwater and surface water hydrologic components were impaired due to channelization of the adjacent stream. One of the objectives of the priority I restoration of the adjacent stream was to restore the wetland hydrology by increasing the frequency and duration of overbank flows into the wetland and raising the groundwater elevations that are influenced by the base flow elevation of the stream.

Most of the riparian corridor (including the riparian wetland) had been cleared and maintained as pasture. The ecological function of the corridor relative to the streams and wetland had been impaired. The restoration effort planted the area with a mix of woody vegetation to help reestablish a viable riparian forest community. The planting plan assumes that there is adequate seed source for herbaceous species to reestablish in the area. The planted area shall be maintained to promote the growth of planted and preferred volunteer species and to limit populations of nuisance and invasive species.

Table I lists project structure and objectives while Table II lists project activity and reporting history. The project contact table is listed in Table III and Table IV lists the background information for the project.

Table I. Project Mitigation Structure and Objectives Table Purlear Creek Phase II / Project ID 010559701						
Project Segment or Reach ID	Existing (ft or ac)	Mitigation Type	Approach	Linear Footage (lf) or Acreage (ac)	Stationing	Comment
Reach 1	1100	Restoration	Priority II	1,140 lf	00 + 00 - 11 + 40	--
Reach 4	1412	Restoration	Priority I	1,480 lf	00 + 00 - 14 + 80	--
Tract W1	0.21	Restoration	Rehabilitation	0.21 ac.	307 + 50 - 310 + 50	Improvement of vegetation and hydrology of seep wetland
Tract W2	0.84	Restoration	Re-establishment	0.84 ac.	301 + 60 - 313 + 90	Restoration of riverine wetland located along left side of Reach 4


**Table II. Project Activity and Reporting History
Purlear Creek Phase II / Project ID 010559701**

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery	Comments
Restoration Plan			April 2004	
Final Design – 90%	March 2004	--	May 2004	
Construction	Spring 2005	--	Spring 2006	Construction delay due to delay in obtaining easment and mulitple bids
Temporary S&E mix applied to entire project area	--	--	--	
Permanent seed mix applied	--	--	--	
Containerized and B&B plantings for reach/segments 1&2	--	--	January 2006	
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	December 2005	--	May 2006	Delay in planting
Year 1 monitoring	December 2006	October 2006	December 2006	
Year 2 Monitoring	December 2007	October 2007	December 2007	Survey completed in August, photo points completed in October
Year 3 Monitoring	--	--	--	
Year 4 Monitoring	--	--	--	
Year 5 Monitoring	--	--	--	
Year 5+ Monitoring	--	--	--	

Table III. Project Contact Table		
Purlear Creek Phase II / Project ID 010559701		
Designer	P.O. Box 33068	
Kimley-Horn and Associates	Raleigh, NC 27636-3068	
Primary Designer POC	Will Wilhelm, P.E.	(704) 319-7684
Construction Contractor	220 Stoneridge Drive, Suite 405	
L-J, INC	Columbia, SC 29210	
Primary Contractor POC	Richard Goodwin	(803) 929-1181
Planting Contractor	P.O. Box 655	
HARP	Newell, NC 28126	
Planting contractor POC	Jim Matthews, Ph.D.	(704) 841-2841
Seeding Contractor		
UNKNOWN		
Planting contractor POC	UNKNOWN	
Seed Mix Sources	UNKNOWN	
Nursery Stock Suppliers	UNKNOWN	
Monitoring Performers		
North Carolina State University	Campus Box 7625 Raleigh, NC 27695	
Stream Monitoring POC	Zan Price	828-545-8347
Vegetation Monitoring POC	Karen Hall	919-515-8242
Wetland Monitoring POC	Zan Price	828-545-8347

Table IV. Project Background Table Purlear Creek Phase II / Project ID 010559701		
Project County	Wilkes	
Drainage Area	Reach 1	3.0 mi ²
	Reach 4	0.4 mi ²
Drainage impervious cover estimate (%)	Reach 1	< 5%
	Reach 4	< 5%
Stream Order	Reach 1	3
	Reach 4	1
Physiographic Region	Piedmont	
Ecoregion	Northern Inner Piedmont	
Rosgen Classification of As-built	Reach 1	C4/1
	Reach 4	C4
Cowardin Classification	PEM01E	
Dominant soil types	Chewacla loam (CkA); Pacolet Sandy clay loam (PcC2); Pacolet sandy loam (PaD); Wehadkee loam (WhA)	
Reference site ID	Upstream 1; Upper Big Warrior Creek; Basin Creek	
USGS HUC for Project and Reference	03040101 (All project and reference reaches)	
NCDWQ Sub-basin for Project and Reference	03-07-01 (All project and reference reaches)	
NCDWQ classification for Project and Reference	Project Reaches & Upstream 1 Reference	12-31-1-8-(2)
	Upper Warrior Creek	12-29-1 (2)
	Basin Creek	12-46-2-2
Any portion of any project segment 303d listed?	No	
Any portion of any project segment upstream of a 303d listed segment?	N/A	
Reasons for 303d listing or stressor	N/A	
% of project easement fenced	100%	

Figure 1. Project Location





Directions from Hwy. 421 in Wilkesboro:

From Wilkesboro on Hwy. 421, turn right onto NC-16. Follow NC-16 for 3.5 miles to the Miller's Creek intersection. Turn left onto Old Hwy. 421 (SR-1304) and follow for 2.6 miles. Turn right onto Purlear Road (SR-1346) and follow for 0.8 miles. You will come to a stop sign at a church, turn left to stay on Purlear Road (also called New Hope Road). Follow Purlear Road for 0.6 miles until the intersection with Vannoy Maxwell Road. Project begins at this intersection and continues through the intersection with CC Hayes Road (SR- 1349).

Contact the EEP Project Manager for access and landowner notification instructions. Access is not permitted to this site without prior approval.


Figure 2: Project Setting Map



Prepared For: 	Project Purlear Creek Phase II Stream and Wetland Restoration – Year 0 Monitoring 2006 Wilkes County, North Carolina	Project Number 010559701
	Date 6/5/06	

REACH 4 WETLAND REACH

NORTH



LEGEND	
---	2007 THALWEG
---	2007 WATER EDGE
---	2007 BANKFULL/ TOP OF BANK
---	AS-BUILT THALWEG/ ALIGNMENT
---	2006 THALWEG
---	FENCE LINE
---	CROSS SECTION
---	PHOTO POINT
---	VEG PLOT

NO	REVISIONS	DRN	CHK	DATE
1	AS-BUILT PLAN	DRC	JMP	12/01/06
2	2007 MONITORING	ZP	JMP	12/01/07



BIOLOGICAL & AGRICULTURAL ENGINEERING
Weaver Labs Campus Box 7625
North Carolina State University
Raleigh, NC 27695


PURLEAR CREEK - PHASE 2
REACH 4 - WETLAND AREA
WILKES COUNTY, N.C.

MONITORING PLAN SHEET
FIGURE 3a

DATE	03/01/2006
PROJECT NO.	294
FILENAME	PULEAR107.DWG
SHEET NO.	

REACH 1 NORTH


MAIN STEM REACH



LEGEND

2007 THALWEG	---
2007 WATER EDGE	---
2007 BANKFULL/ TOP OF BANK	---
AS-BUILT THALWEG/ ALIGNMENT	---
2006 THALWEG	---
FENCE LINE	---
CROSS SECTION	---
PHOTO POINT	---
VEG PLOT	---

NOTE: PEBBLE COUNT ZONE



PURLEAR CREEK - PHASE 2 REACH 1 - MAIN STEM REACH WILKES COUNTY, N.C.	
MONITORING PLAN SHEET FIGURE 3b	
DATE 03/01/2006	PROJECT NO. 294
FILENAME: PULEAR07.DWG	
SHEET NO.	

NC STATE UNIVERSITY

BIOLOGICAL & AGRICULTURAL ENGINEERING
Weaver Labs Campus Box 7625
North Carolina State University
Raleigh, NC 27695

1	AS-BUILT PLAN	DRC	JMP	12/01/06
2	2007 MONITORING	ZP	JMP	12/01/07
REVISIONS				
NO		DRN	CHK	DATE

III. Project Condition and Monitoring Results

A. Vegetation Assessment

Eight vegetation monitoring plots in the riparian buffer of the Purlear Phase II project were surveyed. All the plots had been previously established and sampled after construction in early 2006. Plot numbering is consistent with numbering from the Vegetation Baseline Data post-construction monitoring report.

Vegetation suffered from the drought in 2007. Within the wetland tracts, much of the wetland herbaceous vegetation was replaced by species common to dryer areas. There was 28% mortality of planted stems in plots between the 2006 and 2007 sampling. This follows the 39% mortality of planted stems in plots recorded in 2006. Estimated surviving planted stem density extrapolated from the eight sampling plots is now 624 stems per acre. A few stems within plots had been cut, but this was not a systematic problem throughout the buffer. There were no other encroachment problems observed. The primary cause of low vigor and survival appears to be the unusual drought.

No vegetative problem areas were observed. Vegetation data is presented in Appendix A of this report.

B. Stream Assessment

The stream channel is in a stable condition, with only localized problem areas identified in this survey.

Hydrologic Assessment

Continuous stage recorders were installed at various locations along the channel in the winter of 2005 for a graduate student research project. Table V lists the number of events equal to or greater than bankfull. The graduate research project ended in fall 2006 and no bankfull events were recorded or inferred in 2007.

Table V. Verification of Bankfull Events Purlear Creek Phase II / Project ID 010559701			
Date of Data Collection	Date of Occurrence	Method	Photo #
Monthly	6/28/2006	On-site transducer/data logger	NA
Monthly	7/31/2006	On-site transducer/data logger	NA

Bank Stability Assessment - Monitoring Year 05

Table VI. BEHI and Sediment Export Estimates shall be included in the monitoring year 5 report.

Project Problem Area

The problem area Table B1, plan sheet and photographs can be found in Appendix B. Two problem areas were identified in the 2006 monitoring report in Reach 1. Problem area 1 appeared to stabilize in 2007. Problem area 2 was less of an issue in 2007 due to the drought conditions. Both areas shall continue to be monitored. An additional problem area was identified on Reach 1 in 2007. Problem area 3 consists of a beaver dam on Reach 1, which is backing up water and obstructing flow. It is recommended that the beaver dam be removed so the stream can flow as intended.

No problems areas have been identified in Reach 4.

Stream Visual Assessment

Table VII lists the results of a visual assessment conducted over each study reach. The data used to calculate the percentages listed in this table are found in Table B2 in Appendix B.

Table VII. Categorical Stream Feature Visual Stability Assessment						
Purlear Creek Phase II / Project ID 010559701						
Reach 1 (1140 Feet)						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	69%	69%	--	--	--
B. Pools	100%	92%	92%	--	--	--
C. Thalweg	80%	80%	100%	--	--	--
D. Meanders	100%	92%	100%	--	--	--
E. Bed General	100%	90%	100%	--	--	--
F. Bank Condition	--	--	100%			
G. Vanes / J Hooks etc.	100%	100%	100%	--	--	--
H. Wads and Boulders	100%	100%	100%	--	--	--
Reach 4 (1480 Feet)						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	75%	85%	--	--	--
B. Pools	100%	97%	97%	--	--	--
C. Thalweg	100%	100%	100%	--	--	--
D. Meanders	100%	100%	100%	--	--	--
E. Bed General	100%	83%	100%	--	--	--
F. Bank Condition	--	--	100%			
G. Vanes / J Hooks etc.	98%	100%	100%	--	--	--
H. Wads and Boulders	--	--	--	--	--	--

Reach 1 - Main Stem Purlear Creek

The channel profile is similar to the as-built survey condition, with bedform features maintaining their locations and depths. Channel cross sections showed no significant changes in cross sectional area. One localized area of bank erosion that existed around station 5+75 in 2006 has stabilized with vegetation. The typical bed material particle size became slightly coarser in 2007 compared to 2006.

A visual assessment of this reach showed a total decrease in number of riffles and pools but those that remain are mostly stable. Meanders are maintaining location and stability throughout the reach. No structures have failed their purpose in this reach.

Reach 4 - Upper Middle Tributary

The channel profile is similar to the as-built survey condition, with the majority of bedform features maintaining their locations and depths. Channel cross sections showed no significant changes in cross sectional area. The channel thalweg is being maintained in the proper location and banks show no signs of degrading.

The typical bed material particle size became slightly coarser in 2007 compared to 2006. Channel pattern is similar to as-built conditions. Dense vegetation is establishing along the channel banks. This vegetation is providing an excellent root mass to stabilize the banks. There are no areas of visible meander migrations throughout this reach. No erosion areas were observed along this reach.

Quantitative Measures Summary Tables

The tables below present all of the quantitative summary data from the survey cross-sectional surveys, longitudinal surveys, and pebble counts. The associated raw data and plots are located in Appendix B of this report.

Table VIIIa. Baseline Morphology and Hydraulic Summary
Purlear Creek Phase II / Project ID 010559701
Reach 1 - 1140 Feet

Parameter		USGS Gage Data			Regional Curve (3.0 mi ²)			Pre-Existing Condition			Project Reference Stream			Design			As-built			
Dimension	Units	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
BF Width	ft	--	--	--	--	--	28.6	--	--	23.9	--	--	--	--	--	24.2	25.7	26.8	26.3	
Floodprone Width	ft	--	--	--	--	--	--	--	--	50	--	--	--	--	--	62	--	--	74.0	
BF Cross Sectional Area	ft ²	--	--	--	--	--	45.6	--	--	40.3	--	--	--	--	--	43.5	25.8	48.9	37.3	
BF Mean Depth	ft	--	--	--	--	--	1.6	--	--	1.7	--	--	--	--	--	1.8	1.0	1.9	1.4	
BF Max Depth	ft	--	--	--	--	--	--	--	--	2.8	--	--	--	--	--	2.7	2.0	3.4	2.7	
Width/Depth Ratio		--	--	--	--	--	--	--	--	14.2	11.2	20.8	16	--	--	13.5	--	--	15.9	
Entrenchment Ratio		--	--	--	--	--	--	--	--	2.1	1.4	9.9	4	--	--	2.6	--	--	3.1	
Wetted Perimeter	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Hydraulic radius	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	0.9	1.8	1.4
Pattern																				
Channel Beltwidth	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	28	61	43
Radius of Curvature	ft	--	--	--	--	--	--	--	--	75	--	--	--	48	83	66	33	57	43	
Meander Wavelength	ft	--	--	--	--	--	--	--	--	200	--	--	--	--	--	200	126	220	179	
Meander Width ratio		--	--	--	--	--	--	--	--	--	1.7	3.4	2.3	--	--	--	1.1	2.3	1.6	
Profile																				
Riffle length	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Riffle slope	ft/ft	--	--	--	--	--	--	--	--	0.015	--	--	--	--	--	0.009	0.001	0.01	0.005	
Pool length	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	28	76	53	
Pool spacing	ft	--	--	--	--	--	--	61	181	121	--	--	--	121	194	194	127	200	145	
Substrate																				
d50	mm	--	--	--	--	--	--	--	--	1	--	--	--	--	--	6	5.3	6.7	6.0	
d84	mm	--	--	--	--	--	--	--	--	35	--	--	--	--	--	22	21.8	24.9	23.4	
Additional Reach Parameters																				
Valley Length	ft	--	--	--	--	--	--	--	1000	--	--	--	--	--	1000	--	--	1035		
Channel Length	ft	--	--	--	--	--	--	--	1100	--	--	--	--	--	1100	--	--	1139		
Sinuosity		--	--	--	--	--	--	--	1.1	1.1	1.4	1.2	--	--	1.1	--	--	1.1		
Water Surface Slope	ft/ft	--	--	--	--	--	--	--	0.005	0.01	0.016	0.013	--	--	0.005	--	--	0.006		
BF slope	ft/ft	--	--	--	--	--	--	--	0.005	0.01	0.016	0.013	--	--	0.005	--	--	0.006		
Rosgen Classification		--	--	--	--	--	--	--	B4c/1	B4c - C4			--	--	C4/1	--	--	C4/1		
*Habitat Index		--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--		
*Macrobenthos		--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--		

Table VIIIb. Baseline Morphology and Hydraulic Summary
Purlear Creek Phase II / Project ID 010559701
Reach 4 - 1480 Feet

Parameter	Units	USGS Gage Data			Regional Curve (0.4 mi ²)			Pre-Existing Condition			Project Reference Stream			Design			As-built			
		Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
BF Width	ft	--	--	--	--	--	8	--	--	7.4	--	--	--	--	--	8	7.2	9.7	8.5	
Floodprone Width	ft	--	--	--	--	--	--	--	--	9.5	--	--	--	--	--	55	--	--	60.1	
BF Cross Sectional Area	ft ²	--	--	--	--	--	11.5	--	--	3.5	--	--	--	--	--	4.1	4.1	5.1	4.6	
BF Mean Depth	ft	--	--	--	--	--	1.1	--	--	0.5	--	--	--	--	--	0.5	0.5	0.6	0.5	
BF Max Depth	ft	--	--	--	--	--	--	--	--	1.4	--	--	--	--	--	1.4	0.9	1.4	1.1	
Width/Depth Ratio		--	--	--	--	--	--	--	--	15.5	11.2	20.8	16	--	--	16	--	--	15.4	
Entrenchment Ratio		--	--	--	--	--	--	--	--	1.3	1.4	9.9	4	--	--	6.8	--	--	7.1	
Wetted Perimeter	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Hydraulic radius	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	0.5	0.5	0.5
Pattern																				
Channel Beltwidth	ft	--	--	--	--	--	--	--	--	40	--	--	80	--	--	--	18.5	55.3	34.7	
Radius of Curvature	ft	--	--	--	--	--	--	10	40	25	--	--	24	48	83	66	12.8	38.1	20.6	
Meander Wavelength	ft	--	--	--	--	--	--	50	60	55	60	80	70	--	--	200	75.4	124.6	93	
Meander Width ratio		--	--	--	--	--	--	--	--	5.4	--	--	10	--	--	--	2.2	6.5	4.1	
Profile																				
Riffle length	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
Riffle slope	ft/ft	--	--	--	--	--	--	0.007	0.02	0.01	--	--	--	--	--	0.009	0.002	0.03	0.01	
Pool length	ft	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	2.7	24.6	15.8	
Pool spacing	ft	--	--	--	--	--	--	--	--	70	--	--	--	40	64	64	26.6	63.8	43.5	
Substrate																				
d50	mm	--	--	--	--	--	--	--	--	0.5	--	--	--	--	--	6	0.5	2.0	1.3	
d84	mm	--	--	--	--	--	--	--	--	5	--	--	--	--	--	22	9.3	26.2	17.8	
Additional Reach Parameters																				
Valley Length	ft	--	--	--	--	--	--	--	--	1284	--	--	--	--	--	1284	--	--	1327	
Channel Length	ft	--	--	--	--	--	--	--	--	1412	--	--	--	--	--	1541	--	--	1460	
Sinuosity		--	--	--	--	--	--	--	--	1.1	1.1	1.4	1.2	--	--	1.2	--	--	1.1	
Water Surface Slope	ft/ft	--	--	--	--	--	--	--	--	0.0165	0.01	0.016	0.013	--	--	0.0183	--	--	0.013	
BF slope	ft/ft	--	--	--	--	--	--	--	--	0.0165	0.01	0.016	0.013	--	--	0.0183	--	--	0.013	
Rosgen Classification		--	--	--	--	--	--	--	--	F4	B4c - C4			--	--	C4	--	--	C5	
*Habitat Index		--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	
*Macrobenthos		--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	

Table IXa. Morphology and Hydraulic Monitoring Summary
Purlear Creek Phase II / Project ID 010559701
Reach 4 (1,480 feet)

Parameter	Units	Cross Section 1					Cross Section 2					Cross Section 3					
		Riffle					Pool					Riffle					
Dimension	Units	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	
BF Width	ft	11.1	-				9.4	10.8				7.8	7.3				
Floodprone Width	ft	72	-				-	-				72.0	72				
BF Cross Sectional Area	sq ft	6.7	-				4.2	5.9				4.8	4.3				
BF Mean Depth	ft	0.6	-				0.4	0.6				0.6	0.6				
BF Max Depth	ft	1.3	-				1.0	0.9				1.4	1.4				
Width/Depth Ratio		18.4	-				-	-				12.7	12.3				
Entrenchment Ratio		6.5	-				-	-				9.2	9.9				
Bank Height Ratio		1.0	-				1.0	1.0				1.0	1.0				
Wetted Perimeter	ft	12.3					-	-				9.0	8.5				
Hydraulic radius	ft	0.5					-	-				0.5	0.5				
		2006			2007												
Substrate		Upper	Lower	Upper	Lower												
d50	mm	silt	silt	0.5	0.12												
d84	mm	silt	1.03	36.3	5.5												
Parameter	Units	Cross Section 4					Cross Section 5					Cross Section 6					
		Pool					Riffle					Pool					
Dimension	Units	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	
BF Width	ft	13.7	10.3				9.9	8.8				8	10.9				
Floodprone Width	ft	-	-				46	46				-	-				
BF Cross Sectional Area	sq ft	14.2	13.3				7.0	6.2				7.9	8.2				
BF Mean Depth	ft	1.0	1.3				0.7	0.7				1.0	0.8				
BF Max Depth	ft	2.5	2.6				1.4	1.4				1.7	1.9				
Width/Depth Ratio							14.0	12.5									
Entrenchment Ratio							4.6	5.2									
Bank Height Ratio		1.0	1.0				1.4	1.4									
Wetted Perimeter	ft						11.3	10.2									
Hydraulic radius	ft						0.6	0.6									
Parameter	Units	MY-01 (2006)			MY-02 (2007)			MY-03 (2008)			MY-04 (2009)			MY-05 (2010)			
		Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Channel Beltwidth	ft	17	42	29	17	42	29										
Radius of Curvature	ft	13	112	26	13	112	26										
Meander Wavelength	ft	62	171	88	62	171	88										
Meander Width ratio					2.1	5.2	3.6										
Profile																	
Riffle length	ft	5	93	17	6	38	18										
Riffle slope	ft/ft	0.20%	6.14%	2.12%	0.35%	5.6%	2.0%										
Pool length	ft	10	38	21	10	57	24										
Pool spacing	ft	25	73	40	28	66	40										
Additional Parameters																	
Valley Length	ft	1277			1277												
Channel Length	ft	1480			1480												
Sinuosity		1.2			1.2												
Water Surface Slope	ft/ft	1.60%			1.61%												
BF slope	ft/ft				1.60%												
Rosgen Classification		C			C												

**Table IXb. Morphology and Hydraulic Monitoring Summary
Purlear Creek Phase II / Project ID 010559701
Reach 1 (1,140 feet)**

Parameter	Units	Cross Section 7					Cross Section 8					Cross Section 9					Cross Section 10				
		Riffle					Riffle					Pool					Pool				
Dimension	Units	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
BF Width	ft	42.3	40				31.3	30.2				28.8	29.3				34.5	30			
Floodprone Width	ft	100	100				98	98				-	-				-	-			
BF Cross Sectional Area	sq ft	50.7	46.9				54.8	57.9				31.5	28.6				42.4	45.2			
BF Mean Depth	ft	1.2	1.2				1.8	1.9				1.1	1				1.2	1.5			
BF Max Depth	ft	2.7	2.7				3.5	3.5				3.2	3.4				3.0	3.1			
Width/Depth Ratio		35.2	34.2				14.0	15.8				-	-				-	-			
Entrenchment Ratio		2.4	2.5				3.1	3.2				-	-				-	-			
Bank Height Ratio		1.0	1.0				1.0	1.0				1.0	1.0				1.6	1.6			
Wetted Perimeter	ft	44.7	42.3				34.8	34.0				-	-				-	-			
Hydraulic radius	ft	1.1	1.1				1.6	1.7				-	-				-	-			
Substrate		2006	2007																		
d50	mm	9.65																			
d84	mm	37.01																			
Parameter		MY-01 (2006)			MY-02 (2007)			MY-03 (2008)			MY-04 (2009)			MY-05 (2010)							
Pattern		Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med					
Channel Beltwidth	ft	36	44	40	36	44	40														
Radius of Curvature	ft	38	88	50	38	88	50														
Meander Wavelength	ft	201	255	228	201	255	228														
Meander Width ratio					1.0	1.3	1.1														
Profile																					
Riffle length	ft	9	50	18	21	47	23														
Riffle slope	ft/ft	0.41%	4.56%	1.15%	0.08%	4.80%	1.17%														
Pool length	ft	17	113	74	21	113	74														
Pool spacing	ft	59	134.5	100	59	134.5	100														
Additional Parameters																					
Valley Length	ft	1021			1021																
Channel Length	ft	1140			1140																
Sinuosity		1.1165524			1.1																
Water Surface Slope	ft/ft	0.008459245			0.86%																
BF slope	ft/ft				0.71%																
Rosgen Classification					C																

C. Wetland Assessment

See Table X below for a performance summary of the wetlands adjacent to Reach 4. For well RDS-W1a, the groundwater level was within 12-inches of the ground surface for all but three days during the measurement period. See Appendix C for the water level measurement data. The water level indicator for RDS-W2a is malfunctioning and must be either calibrated or replaced.

Table X. Wetland Criteria Attainment Purlear Creek Phase II / Project ID 010559701						
Tract	Well ID	Well Hydrology Threshold Met?	Tract Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
W2	RDS-W1a	Y	*	V1	Y	100%
	RDS-W2a	*		V6	Y	

*Note: New monitoring wells were installed on August 2, 2007. Water level data was downloaded on November 14, 2007. The water level indicator for RDS-W2 was malfunctioning and needs to be calibrated or replaced.

VI. Methodology Section

Monitoring methods used are based on US Army Corps of Engineering and NC Division of Water Quality Guides as referenced below.

The taxonomic standard for vegetation used in this report was based on “Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas”, by Alan S. Weakley. The vegetation monitoring protocol used for collecting vegetation data was the CVS-EEP Protocol for Recording Vegetation Version 4.0 (Lee et al. 2006).

References:

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. *CVS-EEP Protocol for Recording Vegetation*, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>)

Rosgen, D L. (1996) *Applied River Morphology*. Wildland Hydrology Books, Pagosa Springs, CO.

USACOE (2003) *Stream Mitigation Guidelines*. USACOE, USEPA, NCWRC, NCDENR-DWQ

Weakley, Alan S., *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas*

APPENDIX A

1. Vegetation Data Tables

Table 1. Vegetation Metadata

Table 2. Vegetation Vigor by Species

Table 3. Vegetation Damage by Species

Table 4. Vegetation Damage by Plot

Table 5. Stem Count by Plot and Species

Table 6. Vegetation Problem Area Tables

Table 10. Vigor

Table 11. Damage

2. Vegetation Problem Area Photos – No problem areas observed

3. Vegetation Monitoring Plot Photos

Notes:

- No separate plan view was established for vegetation conditions. See monitoring plan view for this information.
- No vegetation problems areas have been identified on this project. Therefore, those sections have been omitted from the appendix.

Table 1. Vegetation Metadata

Report Prepared By	Nathan Buchanan
Date Prepared	10/29/2007 17:09
database name	CVS_EEP_EntryTool_v220.mdb
database location	\\atlantic\group\Nathan B\Purlear\EEP CVS DATA Entry
computer name	WOLFPREP1
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	This worksheet, which is a summary of the project and the project data.
Proj, planted	Each project is listed with its PLANTED stems, for each year. This excludes live stakes and lists stems per acre.
Proj, total stems	Each project is listed with its TOTAL stems, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. Listed in stems per acre.
Plots	List of plots surveyed.
Vigor	Frequency distribution of vigor classes.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	Count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	Pur12
project Name	Purlear 2
Description	downstream 3000 feet
River Basin	
Length(ft)	
Stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	8

Table 2. Vegetation Vigor by Species

	4	3	2	1	0	Missing	Unknown
<i>Asimina triloba</i>			2		2	1	
<i>Cephalanthus occidentalis</i>			1	1		1	
<i>Cornus amomum</i>		4	16	4	4	1	
<i>Diospyros virginiana</i>		2	4	1	1	4	
<i>Juglans nigra</i>				1			
<i>Morus alba</i>		1	3		1	1	1
<i>Quercus michauxii</i>		7	6	1		2	
<i>Quercus phellos</i>		6	1	2		1	1
<i>Salix nigra</i>						1	
<i>Morus rubra</i>			1				
<i>Cornus</i> spp.		5			2		
<i>Cercis canadensis</i>			2	2			
<i>Quercus</i> spp.		8	4	1	2	5	
<i>Liriodendron tulipifera</i>	1						
<i>Platanus occidentalis</i>		1	5	1		7	
<i>Populus deltoides</i>		1					
Unknown		1	4	4	15	5	2
TOT:	17	36	49	18	27	29	4

Table 3. Vegetation Damage by Species

Species	All Damage Categories	(no damage)	Cut	Deer	Diseased	Human Trampled	Insects	Rodents	Site Too Dry	Unknown
<i>Asimina triloba</i>	5	2					1		2	
<i>Cephalanthus occidentalis</i>	3	1		1					1	
<i>Cercis canadensis</i>	4		2	1					1	
<i>Cornus</i> spp.	7				1		3		3	
<i>Cornus amomum</i>	29	1	2	8	3		6		9	
<i>Diospyros virginiana</i>	12	4		2	2		2		2	
<i>Juglans nigra</i>	1		1							
<i>Liriodendron tulipifera</i>	1	1								
<i>Morus alba</i>	7	2		1					4	
<i>Morus rubra</i>	1								1	
<i>Platanus occidentalis</i>	14	7					1		6	
<i>Populus deltoides</i>	1				1					
<i>Quercus</i> spp.	20	5	1	5	1	1	2		2	3
<i>Quercus michauxii</i>	16	3		9				1	3	
<i>Quercus phellos</i>	11	2		4			1	1	1	2
<i>Salix nigra</i>	1	1								
Unknown	31	7		3	1			1	18	1
TOT:	17	36	6	34	9	1	16	3	53	6

Table 4. Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)	Cut	Deer	Diseased	Human Trampled	Insects	Rodents	Site Too Dry	Unknown
	1	18	5		4	1		3		5	
	2	29	6		7			1		15	
	3	10	1		1					8	
	4	18	9					2		7	
	5	39	4		9	1	1	4	2	18	
	6	18	10		5	2			1		
	7	27	1	6	6	4		6			4
	8	5			2	1					2
TOT:	8	164	36	6	34	9	1	16	3	53	6

Table 5. Stem Count by Plot and Species

Species	Total Planted Stems	# plots	avg# stems	1	2	3	4	5	6	7	8
<i>Asimina triloba</i>	2	1	2				2				
<i>Cephalanthus occidentalis</i>	2	2	1	1					1		
<i>Cercis canadensis</i>	4	3	1.33		1	1				2	
<i>Cornus</i> spp.	5	1	5					5			
<i>Cornus amomum</i>	24	3	8	1	6					17	
<i>Diospyros virginiana</i>	7	3	2.33	3	2				2		
<i>Juglans nigra</i>	1	1	1							1	
<i>Liriodendron tulipifera</i>	1	1	1						1		
<i>Morus alba</i>	5	2	2.5		2	3					
<i>Morus rubra</i>	1	1	1		1						
<i>Platanus occidentalis</i>	7	2	3.5		5	2					
<i>Populus deltoides</i>	1	1	1						1		
<i>Quercus</i> spp.	13	4	3.25	5				3		3	2
<i>Quercus michauxii</i>	14	4	3.5	4	3	1		6			
<i>Quercus phellos</i>	10	4	2.5				1	2	5	2	
Unknown	11	4	2.75			1		6	2		2
TOT:	16	16		14	20	8	3	22	12	25	4

Table 6. Vegetation Problem Areas

No Problem Areas Observed.

Table 10. Vigor

vigor	Count	Percent
0	27	16.5
1	18	11
2	49	29.9
3	36	22
4	1	0.6
Missing	29	17.7
Unknown	4	2.4

Table 11. Damage

Damage	Count	Percent Of Stems
Site Too Dry	53	32.3
(no damage)	36	22
Deer	34	20.7
Insects	16	9.8
Diseased	9	5.5
Unknown	6	3.7
Cut	6	3.7
Rodents	3	1.8
Human Trampled	1	0.6

Vegetation Monitoring Plot Photos

Purlear 2



Plot 1, 13-Sep-07



Plot 2, 13-Sep-07

Purlear 2



Plot 3, 13-Sep-07



Plot 4, 13-Sep-07

Purlear 2



Plot 5, 13-Sep-07



Plot 6, 13-Sep-07

Purlear 2



Plot 7, 14-Sep-07




Plot 8, 14-Sep-07

APPENDIX B


Morphology Raw Data

1. Current Condition Plan View
2. Stream Problem Area Table
3. Stream Problem Area Photos/Project Photo Log
4. Visual Morphological Stability Assessment Tables
5. Cross section and Pebble Count Plots and Raw Data Tables
6. Longitudinal Plots and Raw Data Tables
7. Feature Slope and Length Calculations
8. Channel Pattern Measurements

REACH 1





CROSS SECTION #7 REACH 1 RIFFLE MAIN STEM REACH NORTH



LEGEND

- 2007 THALWEG (Black dashed line)
- 2007 WATER EDGE (Blue solid line)
- 2007 BANKFULL / TOP OF BANK (Red solid line)
- AS-BUILT THALWEG / ALIGNMENT (Green solid line)
- 2006 THALWEG (Magenta dashed line)
- FENCE LINE (Cyan dashed line)
- CROSS SECTION (Black line with cross-ticks)
- PROBLEM PHOTO (Pink cloud shape)
- PROBLEM AREA (Pink cloud shape with PA#)



NO	REVISIONS	DRN	CHK	DATE
1	AS-BUILT PLAN	DRC	JMP	12/01/06
2	2007 MONITORING	ZP	JMP	12/01/07



BIOLOGICAL & AGRICULTURAL ENGINEERING
 Weaver Labs Campus Box 7625
 North Carolina State University
 Raleigh, NC 27695

PURLEAR CREEK - PHASE 2
 REACH 1 - MAIN STEM REACH
 WILKES COUNTY, N.C.

CURRENT CONDITION PLAN VIEW
 FIGURE B2




CROSS SECTION #10
 REACH 1
 POOL

DATE: 03/01/2006
 PROJECT NO: 294
 FILENAME: PULEAR107.DWG
 SHEET NO. MONITORING: 1 of 3

REACH 4 WETLAND REACH

NORTH

LEGEND	
2007 THALWEG	— — — — —
2007 WATER EDGE	— — — — —
2007 BANKFULL / TOP OF BANK	— — — — —
AS-BUILT THALWEG / ALIGNMENT	— — — — —
2006 THALWEG	— — — — —
FENCE LINE	— — — — —
CROSS SECTION	— — — — —
PROBLEM PHOTO	— — — — —
PROBLEM AREA	☁



PURLEAR CREEK – PHASE 2 REACH 4 – WETLAND AREA WILKES COUNTY, N.C.	
DATE 03/01/2006	PROJECT NO. 294
CURRENT CONDITION PLAN VIEW FIGURE B1	
FILENAME: PULEAR107.DWG	
SHEET NO.	

NC STATE UNIVERSITY

BIOLOGICAL & AGRICULTURAL ENGINEERING
Weaver Labs Campus Box 7625
North Carolina State University
Raleigh, NC 27695

NO	REVISIONS	DRN	CHK	DATE
1	AS-BUILT PLAN	DRC	JMP	12/01/06
2	2007 MONITORING	ZP	JMP	12/01/07

**Table B1. Stream Problem Areas
Purlear Creek Phase II / Project ID 010559701**

Feature Issue	Reach	Station numbers	Description	Suspected Cause	Photo number
Piping through Buffer	1	9+75	Nutrient laden water piping through buffer	Wet Seep and heavy cattle usage	PA02
	-			--	--
Beaver dam	1	7+69	Beaver dam backing up water and impeding flow	Beaver activity	PA03
	-			--	--

**2007 Purlear Phase II
Problem Area Photo Log – Reach 1**

Oct. 5 2006



Oct. 18 2007



PA2. Reach 1 – Station 9+80 – Concentrated flow into and through the buffer (2006). (top photo – gully through buffer. Bottom photo – seep from field) No flow observed in 2007 due to drought conditions.

Oct. 18 2007



PA3. Reach 1 – Station 7+69 – Beaver dam

2007 Purlear Phase II Photo Log – Reach 1

Oct. 5 2006



Oct. 18 2007



P1. Reach 1 – Start and X7 looking upstream



P2. Reach 1 – Start and X7 looking downstream

Oct. 5 2006



Oct. 18 2007



P3. Reach 1 – X8 looking upstream



P4. Reach 1 – X8 looking downstream



P5. Reach 1 – X9 looking upstream

Oct. 5 2006



Oct. 18 2007



P6. Reach 1 – X9 looking downstream




P7. Reach 1 – X10 looking upstream



P8. Reach 1 – X10 looking downstream

Oct. 5 2006



Oct. 18 2007



P9. Reach 1 – End Project looking upstream



P10. Reach 1 – End Project looking downstream

2007 Purlear Phase II Photo Log – Reach 4

Oct. 5 2006



Oct. 18 2007



P11. Reach 4 – Start looking upstream



P12. Reach 1 – Start and X7 looking downstream

Oct. 5 2006



Oct. 18 2007



P13. Reach 4 – X1 looking upstream



P14. Reach 4 – X1 looking downstream



P15. Reach 4 – X2 looking upstream

Oct. 5 2006



Oct. 18 2007



P16. Reach 4 – X2 looking downstream



P17. Reach 4 – X3 looking upstream



P18. Reach 4 – X3 looking downstream

Oct. 5 2006



Oct. 18 2007



P19. Reach 4 – X4 looking upstream



P20. Reach 4 – X4 looking downstream



P21. Reach 4 – X5 looking upstream

Oct. 5 2006



Oct. 18 2007



P22. Reach 4 – X5 looking downstream



P23. Reach 4 – X6 looking upstream



P24. Reach 4 – X6 looking downstream

Oct. 5 2006



Oct. 18 2007



P25. Reach 4 – Bridge looking upstream



P26. Reach 4 – Bridge looking downstream



P27. Reach 4 – End of reach looking upstream

Oct. 5 2006



Oct. 18 2007



P28. Reach 4 – End of reach looking downstream

Table B2. Visual Morphological Stability Assessment
Purlear Creek Phase II / Project ID 010559701
Reach 1 (1140 Feet)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number/feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1 Present?	9	13	NA	69%	69%
	2 Armor stable (e.g. no displacement)?	9	13	NA	69%	
	3 Facet grade appears stable?	9	13	NA	69%	
	4 Minimal evidence of embedding/fining?	9	13	NA	69%	
	5 Length appropriate?	9	13	NA	69%	
B. Pools	1 Present? (e.g not subject to severe aggrad. or migrat.?)	11	12	NA	92%	92%
	2 Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	11	12	NA	92%	
	3 Length appropriate?	11	12	NA	92%	
C. Thalweg	1 Upstream of meander bend (run/inflection) centering?	5	5	NA	100%	100%
	2 Downstream of meander (glide/inflection) centering?	5	5	NA	100%	
D. Meanders	1 Outer bend in state of limited/controlled erosion?	4	4	NA	100%	100%
	2 Of those eroding, # w/concomitant point bar formation?	--	--	NA		
	3 Apparent Rc within spec?	4	4	NA	100%	
	4 Sufficient floodplain access and relief?	4	4	NA	100%	
E. Bed General	1 General channel bed aggradation areas (bar formation)	NA	NA	0/0	100%	100%
	2 Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0/0	100%	
F. Bank	1 Actively eroding, wasting, or slumping bank	NA	NA	0/0	100%	100%
G. Vanes	1 Free of back or arm scour?	3	3	NA	100%	100%
	2 Height appropriate?	3	3	NA	100%	
	3 Angle and geometry appear appropriate?	3	3	NA	100%	
	4 Free of piping or other structural failures?	3	3	NA	100%	
H. Wads/ Boulders	1 Free of scour?	1	1	NA	100%	100%
	2 Footing stable?	1	1	NA	100%	
Reach 4 (1480 Feet)						
Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number/feet in unstable state	Total Number / feet in unstable state	Feature Perform. Mean or Total
A. Riffles	1 Present?	31	35	NA	89%	85%
	2 Armor stable (e.g. no displacement)?	31	35	NA	89%	
	3 Facet grade appears stable?	31	35	NA	89%	
	4 Minimal evidence of embedding/fining?	28	35	NA	80%	
	5 Length appropriate?	28	35	NA	80%	
B. Pools	1 Present? (e.g not subject to severe aggrad. or migrat.?)	33	34	NA	97%	97%
	2 Sufficiently deep (Max Pool D:Mean Bkf >1.6?)	33	34	NA	97%	
	3 Length appropriate?	33	34	NA	97%	
C. Thalweg	1 Upstream of meander bend (run/inflection) centering?	27	27	NA	100%	100%
	2 Downstream of meander (glide/inflection) centering?	27	27	NA	100%	
D. Meanders	1 Outer bend in state of limited/controlled erosion?	27	27	NA	100%	100%
	2 Of those eroding, # w/concomitant point bar formation?	--	--	NA		
	3 Apparent Rc within spec?	27	27	NA	100%	
	4 Sufficient floodplain access and relief?	27	27	NA	100%	
E. Bed General	1 General channel bed aggradation areas (bar formation)	NA	NA	0/0	100%	100%
	2 Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0/0	100%	
F. Bank	1 Actively eroding, wasting, or slumping bank	NA	NA	0/0	100%	100%
G. Vanes	1 Free of back or arm scour?	29	29	NA	100%	100%
	2 Height appropriate?	29	29	NA	100%	
	3 Angle and geometry appear appropriate?	29	29	NA	100%	
	4 Free of piping or other structural failures?	29	29	NA	100%	
F. Wads/ Boulders	1 Free of scour?	--	--			--
	2 Footing stable?	--	--			

Project Name	Purlear Phase II
Cross Section	X1 Reach 4
Feature	Riffle
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
117.77	1,331.85	PIN	5.64	1329.16	(FENCE)			
117.77	1,331.63	FP	17.23	1328.83	(X1LP)			
109.28	1,331.09	FP	17.36	1328.6	(X1)			
95.26	1,330.52	FP	23.76	1328.76	(X1)			Wrong cross section surveyed in the field.
85.02	1,329.87	FP	31.25	1328.72	(X1)			
75.69	1,328.96	RB	42.9	1329.13	(X1)			No data for 2007
70.35	1,328.43	RB	53.14	1329.08	(X1)			
66.26	1,328.15	RB	59.16	1328.56	(X1)			
65	1,327.95	REW	60.2	1328.49	(X1W)			
63.68	1,327.51	SB	60.32	1328.21	(X1)			
63.18	1,327.34	SB	62.31	1327.67	(X1)			
62.93	1,327.67	SB	62.88	1327.52	(X1)			
62.21	1,328.02	LEW	64.47	1327.39	(X1)			
61.05	1,328.20	LB	65.19	1327.94	(X1)			
57.02	1,328.68	BKF	66.04	1328.16	(X1)			
52.68	1,329.10	FP	68.46	1328.35	(X1)			
31.35	1,328.73	FP	68.93	1328.53	(X1W)			
17.4	1,328.62	FP	70.21	1328.55	(X1)			
17.23	1,328.85	PIN1	74.98	1328.98	(X1)			
			82.27	1329.53	(X1)			
			88.95	1330.03	(X1)			
			93.72	1330.48	(X1)			
Adjusted Right	17.23'		101.98	1330.7	(X1)			
			117.2	1331.87	(X1RP)			
			117.43	1331.64	(X1)			
			Adusted up	1235.77'				



Photo of Cross-Section #1 - Looking Downstream

	As-Built	2006
Area	7.31	6.7
Width	17.5	11.1
Mean Depth	0.4	0.6
Max Depth	1.3	1.3
w/d ratio	41.8	18.3
FPW	72	72
ER (greater than)	4.1	6.5
Stream Type	C	C

Reach 4 Riffle Cross-Section #1 - Station 1+20 Purlear Phase II



Project Name	Purlear Phase II
Cross Section	X2 Reach 4
Feature	Pool
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02	
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation
100.11	1,330.72	PIN	7.78	1329.25	(X2LP)	7.78	1329.25 XS2LP07
99.88	1,330.56	FP	7.98	1329.04	(X2)	9.05	1328.97 XS2
93.3	1,330.13	FP	18.22	1328.76	(X1)	12.73	1328.8 XS2
81.2	1,329.58	FP	22.73	1328.92	(X2)	19.36	1328.89 XS2
73.76	1,328.91	RB	32.76	1328.75	(X2)	25.81	1328.88 XS2
71.44	1,328.67	RB	40.84	1328.76	(X2)	31.5	1328.86 XS2
69.83	1,327.90	RB	45.94	1328.43	(X2)	38.54	1328.79 XS2
69.31	1,326.80	SB	52.71	1327.85	(X2)	44.09	1328.57 XS2
69.12	1,326.79	SB	60.34	1327.88	(X2)	51.57	1327.83 XS2
68.12	1,326.74	SB	62.44	1327.78	(X2)	59.22	1327.93 XS2
67.64	1,326.88	SB	64.16	1327.64	(X2W)	66.44	1326.94 XS2
67.02	1,326.96	LEW	66.24	1327.1	(X2)	67.57	1326.93 XS2
65.28	1,327.20	LB	67.14	1326.81	(X2)	68.61	1327.18 XS2W
63.12	1,327.85	BKF	68.2	1326.88	(X2)	69.73	1326.94 XS2
56.23	1,327.70	LB	69.11	1326.95	(X2)	69.92	1326.95 XS2
46.24	1,328.35	FP	69.35	1327.59	(W)	69.97	1328.28 XS2
31.83	1,328.75	FP	69.38	1327.64	(X2W)	78.86	1329.54 XS2
7.86	1,329.03	FP	69.74	1327.93	(X2)	85.67	1330.02 XS2
7.78	1,329.29	PIN	70.93	1328.69	(X2)	90.6	1330.28 XS2
			72.44	1328.88	(X2)	97.94	1330.36 XS2
			75.98	1329.11	(X2)	98.38	1330.19 XS2
			80.54	1329.56	(X2)	99.42	1330.76 XS2RP07
			86.94	1330	(X2)		
			95.87	1330.26	(X2)		
			99.34	1330.53	(X2)		
			99.47	1330.74	(X2RP)		



Photo of Cross-Section #2 - Looking Downstream

	As-Built	2006	2007
Area	4.9	4.2	5.9
Width	6.2	9.4	10.8
Mean Depth	0.8	0.4	0.6
Max Depth	1.1	1.0	0.9

Reach 4 Pool Cross Section #2 - Station 1+60
Purlear Phase II




Project Name	Purlear Phase II
Cross Section	X3 Reach 4
Feature	Riffle
Date	8/6/2007
Crew	Roberts, Price, Zink

2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
91.67	1,323.51	PIN	15.76	1322.23 (X3LP)		15.76	1322.1	XS3LP07
91.18	1,323.06	FP	16.1	1322.08 (X3)		29.41	1321.84	XS3
77.99	1,322.45	FP	19.34	1321.63 (X3)		45.06	1321.95	XS3
63.63	1,322.15	FP	27.75	1321.94 (X3)		47.42	1321.68	XS3
55.9	1,321.72	RB	34.36	1321.99 (X3)		48.28	1320.36	XS3
53.13	1,321.52	BKF	38.43	1321.9 (X3)		49.84	1320.58	XS3
52.12	1,321.46	RB	45.03	1321.99 (X3)		50.95	1321.1	XS3W
51.27	1,321.06	REW	46.65	1321.95 (X3)		52.31	1321.49	XS3
51.19	1,320.98	SB	47.79	1321.36 (X3)		54.73	1321.89	XS3
50.61	1,320.84	SB	48.68	1320.5 (X3)		58.65	1321.96	XS3
50	1,320.48	SB	49.75	1320.3 (X3)		61.92	1322.18	XS3
49.3	1,320.26	SB	51.01	1320.44 (X3)		67.72	1322.16	XS3
48.67	1,320.24	SB	51.33	1321.31 (X3W)		74.34	1322.28	XS3
48.13	1,320.75	SB	52.02	1321.58 (X3)		80.09	1322.56	XS3
48.1	1,321.09	LEW	53.06	1321.63 (X3)		85.99	1322.86	XS3
47.8	1,321.58	LB	54.49	1321.76 (X3)		90.85	1323.37	XS3RP07
47.03	1,321.69	LB	57.36	1321.84 (X3)				
44.63	1,321.74	BKF	62.5	1322.32 (X3)				
42.38	1,321.75	FP	74.83	1322.38 (X3)				
15.91	1,322.05	FP	79.14	1322.51 (X3)				
15.76	1,322.29	PIN	90.72	1323.07 (X3)				
			90.85	1323.43 (X3RP)				
			101.55	1323.98 (FENCE)				



Photo of Cross-Section #3 - Looking Downstream

	As-Built	2006	2007
Area	4.93	4.8	4.3
Width	10.3	7.8	7.3
Mean Depth	0.5	0.6	0.6
Max Depth	1.5	1.4	1.4
w/d ratio	21.5	12.9	12.3
FPW	72	72	72
ER (greater than)	7.0	9.2	9.9
Stream Type	C	C	C



Project Name	Purlear Phase II
Cross Section	X4 Reach 4
Feature	Pool
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
86.06	1,319.58	PIN	16.74	1317.58	(XS4LP)	16.74	1317.54	XS4LP07
85.66	1,319.38	FP	17.07	1317.4	(XS4)	17.59	1317.2	XS4
65.6	1,318.58	RB	19.98	1317.37	(XS4)	23.92	1317.08	XS4
51.23	1,317.95	RB	25.97	1317.14	(XS4)	27.86	1317.13	XS4
42.27	1,317.21	RB	27.77	1317.12	(XS4)	31.51	1316.45	XS4
39.8	1,316.73	RB	30.99	1316.51	(XS4)	32	1316.31	XS4
38.93	1,316.45	RB	31.88	1316.41	(XS4W)	32.79	1315.99	XS4
38.54	1,316.00	REW	32.4	1316.41	(W)	33.23	1315.96	XS4
38.45	1,315.38	SB	32.82	1316.12	(XS4)	33.32	1315.96	XS4W
37.98	1,315.07	SB	34.12	1315.16	(XS4)	33.58	1315.38	XS4
36.93	1,314.71	SB	36.17	1314.62	(XS4)	33.78	1315.19	XS4
35.98	1,314.79	SB	37.87	1314.43	(XS4)	35.01	1314.92	XS4
35.23	1,315.06	SB	38.47	1315.52	(XS4)	36.01	1314.62	XS4
34.06	1,315.36	SB	39.11	1316.47	(XS4W)	36.61	1314.35	XS4
32.92	1,316.00	LEW	39.16	1316.43	(W)	37.35	1314.54	XS4
32.45	1,316.30	LB	39.72	1316.59	(XS4)	38.56	1315.98	XS4W
30.05	1,316.95	BKF	41.42	1316.83	(XS4)	40.29	1316.64	XS4
26.53	1,317.38	FP	44.62	1317.11	(XS4)	42.32	1317.03	XS4
16.74	1,317.86	PIN	50.85	1317.54	(XS4)	45.01	1317.13	XS4
			60.8	1318.2	(XS4)	47.82	1317.36	XS4
			78.19	1318.53	(XS4)	49.29	1317.58	XS4
			85.18	1319.1	(XS4)	52.83	1317.85	XS4
			85.21	1319.35	(X4RP)	57.51	1318.12	XS4
						62.01	1318.21	XS4
						69.14	1318.53	XS4
						75.72	1318.5	XS4
						80.75	1318.87	XS4
						85.1	1319.34	XS4RP07



Photo of Cross-Section #4 - Looking Downstream

	As-Built	2006	2007
Area	12.1	14.2	13.3
Width	11.3	13.7	10.3
Mean Depth	1.1	1.0	1.3
Max Depth	2.2	2.5	2.6

**Reach 4 Pool Cross Section #4 - Station 7+60
Purlear Phase II**



Project Name	Purlear Phase II
Cross Section	X5 Reach 4
Feature	Riffle
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
110.02	1,316.20	pin	10.83	1313.57	(X5LP)	10.83	1313.46	XS5LP07
102.75	1,315.64	fp	10.91	1313.27	(X5)	11.63	1313.28	XS5
92.16	1,314.95	fp	17.77	1313.28	(X5)	20.79	1313.12	XS5
81.44	1,314.59	fp	23.07	1312.94	(X5)	33.37	1313.31	XS5
74.22	1,314.33	fp	30.97	1313.18	(X5)	38.89	1313.02	XS5
66.38	1,313.72	fp	34.95	1313.26	(X5)	41.33	1312.34	XS5
61.91	1,313.55	fp	37.93	1313.13	(X5)	42.53	1312.17	XS5W
59.1	1,313.40	fp	39.65	1313.01	(X5)	42.7	1311.89	XS5
55.78	1,313.32	fp	40.54	1312.53	(X5W)	43.49	1311.61	XS5
53.39	1,313.03	bank	42.01	1312.21	(X5)	44.58	1311.45	XS5
51.29	1,312.71	bkf	43.08	1311.63	(X5)	45.09	1311.34	XS5
48.64	1,312.32	bank	44.24	1311.2	(X5)	45.93	1311.49	XS5
47.5	1,312.04	rew	45.97	1311.49	(X5)	47.07	1311.58	XS5
46.58	1,311.78	sb	47.65	1311.95	(X5)	47.2	1311.7	XS5
44.05	1,311.73	sb	49.4	1312.38	(X5)	47.56	1312.19	XS5W
42.73	1,311.96	lew	50.24	1312.33	(X5)	50.13	1312.51	XS5
41.16	1,312.48	bkf	50.45	1312.59	(W)	52.53	1312.68	XS5
39.69	1,313.09	fp	50.6	1312.53	(X5W)	54.53	1313.18	XS5
38.51	1,313.20	fp	51.5	1312.58	(X5)	58.42	1313.22	XS5
34.85	1,313.37	fp	53.37	1313.06	(X5)	62.83	1313.45	XS5
30.28	1,313.31	fp	59.63	1313.24	(X5)	68.06	1313.91	XS5
25.38	1,313.05	fp	77.84	1314.23	(X5)	75.46	1314.38	XS5
17	1,313.36	fp	92.2	1314.89	(X5)	80.78	1314.41	XS5
10.83	1,313.67	pin	106.85	1315.43	(X5)	86.72	1314.67	XS5
			107.92	1315.74	(X5)	86.84	1314.7	XS5
			109.86	1315.83	(X5)	92.79	1315.05	XS5
			110.1	1316.05	(X5RP)	97.55	1315.33	XS5
						103.86	1315.54	XS5
						110.01	1316.06	XS5RP07



Photo of Cross-Section #5 - Looking Downstream

	As-Built	2006	2007
Area	5.1	7.0	6.2
Width	10.1	9.9	8.8
Mean Depth	0.5	0.7	0.7
Max Depth	0.9	1.4	1.3
w/d ratio	20.0	14.0	12.5
FPW	46	46	46
ER (greater than)	4.5	4.6	5.2
Stream Type	C	C	C

Reach 4 Riffle Cross Section #5 - Station 10+75 Purlear Phase II




Project Name	Purlear Phase II
Cross Section	X6 Reach 4
Feature	Pool
Date	8/6/2007
Crew	Roberts, Price, Zink

2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
81.7	1,317.03	pin	8.38	1312.56	(X6LP)	8.38	1312.58	XS6LP07
81.4	1,316.76	ltr	8.66	1312.34	(X6)	9.1	1312.23	XS6
75.58	1,315.65	ltr	19.08	1312.32	(X6)	16.76	1312.26	XS6
72.33	1,315.15	ltr	24.98	1311.9	(X6)	24.8	1311.86	XS6
69.35	1,314.59	ltr	28.31	1312.42	(VP)	31.31	1312.17	XS6
66.62	1,313.85	ltr	32.95	1312.31	(X6)	34.29	1311.78	XS6
63.33	1,313.45	fp	34.6	1311.98	(X6)	35.56	1311.37	XS6
60.21	1,312.96	fp	35.25	1311.73	(X6W)	36.38	1311.21	XS6W
54.73	1,312.81	fp	36.27	1311.08	(X6)	36.47	1310.62	XS6
49.3	1,312.59	fp	37	1310.38	(X6)	37.11	1310.23	XS6
44.76	1,312.46	fp	38.41	1310.63	(X6)	37.62	1310.34	XS6
42.6	1,312.18	bkf	38.95	1310.63	(X6)	38.89	1310.83	XS6
40.3	1,311.31	rew	40.57	1310.93	(X6)	39.78	1310.89	XS6
39.48	1,311.24	sb	40.98	1311.56	(X6)	39.94	1311.14	XS6W
38.18	1,310.79	sb	41.22	1311.66	(X6W)	40.79	1311.54	XS6
35.85	1,311.34	lew	41.51	1311.73	(W)	42.22	1312.02	XS6
34.24	1,312.03	bkf	42.22	1311.86	(X6)	44.77	1312.3	XS6
32.85	1,312.43	fp	42.62	1312.12	(X6)	47.77	1312.42	XS6
29.48	1,312.32	fp	44.48	1312.48	(X6)	50.04	1312.57	XS6
25.86	1,312.11	fp	51.78	1312.55	(X6)	52.96	1312.59	XS6
20.04	1,312.31	fp	61.93	1313.13	(X6)	56.14	1312.75	XS6
14.4	1,312.43	fp	65.97	1313.54	(X6)	56.25	1312.75	XS6
8.38	1,312.74	pin	72	1315.14	(X6)	56.25	1312.73	XS6
			81.56	1316.69	(X6)	59.75	1312.87	XS6
			81.72	1316.85	(X6RP)	59.96	1312.96	XS6
						63.53	1313.39	XS6
						66.39	1313.6	XS6
						66.41	1313.6	XS6
						66.55	1313.55	XS6
						68.28	1314.24	XS6
						70.95	1314.74	XS6
						73.14	1315.26	XS6
						76.31	1315.65	XS6
						80.24	1316.55	XS6
						81.85	1316.88	XS6RP07



Photo of Cross-Section #6 - Looking Downstream

	As-Built	2006	2007
Area	6.1	7.9	8.2
Width	8.4	8.0	10.9
Mean Depth	0.7	1.0	0.8
Max Depth	1.3	1.7	1.9



Project Name	Purlear Phase II
Cross Section	X7 Reach 1
Feature	Riffle
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
4.14	1,296.68	PIN	4.14	1296.95	(xs7lp)	4.14	1296.87	XS7LP07
10.94	1,296.08	FP	4.35	1296.75	(XS7)	5.59	1296.68	XS7
14.68	1,296.00	BKF	4.41	1296.68	(XS7)	12.56	1296.1	XS7
17.92	1,295.53	LB	4.44	1296.81	(xs7lp)	17.89	1295.67	XS7
19.92	1,294.67	LEW	4.47	1296.68	(xs7)	19.88	1294.86	XS7
20.73	1,294.26	SB	16.35	1295.94	(xs7)	20.22	1294.69	XS7W
21.43	1,294.15	SB	19.81	1294.83	(xs7w)	20.75	1294.19	XS7
22.51	1,294.14	SB	20.84	1294.55	(xs7)	22.18	1294.2	XS7
25.25	1,294.52	SB	21.6	1294.27	(xs7)	24.17	1294.56	XS7
27.08	1,294.55	REW	22.66	1294.2	(xs7)	26.01	1294.64	XS7
29.64	1,294.55	BAR	24.19	1294.4	(xs7)	26.33	1294.72	XS7W
30.81	1,294.45	REW	25.22	1294.56	(xs7)	28.93	1294.8	XS7
31.63	1,294.83	RB	26.4	1294.79	(xs7)	31.51	1294.97	XS7
33.31	1,295.29	RB	29.1	1294.72	(xs7)	32.17	1294.99	XS7
36.13	1,295.95	BKF	30.53	1294.85	(xs7)	33.86	1295.54	XS7
39.53	1,296.27	TOB	31.14	1294.78	(xs7)	34.82	1295.87	XS7
46.18	1,296.88	FP	31.78	1294.84	(xs7w)	36.67	1296.25	XS7
53.26	1,297.07	FP	33.61	1295.28	(xs7)	39.33	1296.5	XS7
53.35	1,297.16	FP	36.1	1295.85	(xs7)	41.6	1296.65	XS7
102.6	1,296.75	PIN	36.76	1295.94	(xs7)	44.18	1296.9	XS7
			46.41	1296.86	(xs7)	47.37	1296.99	XS7
			52.03	1296.91	(xs7)	49.42	1296.97	XS7
			53.48	1297.14	(xs7rp)	51.69	1297.19	XS7
			53.61	1297.16	(XS7)	53.05	1297.23	XS7RP07



Photo of Cross-Section #7 - Looking Downstream

	As-Built	2006	2007
Area	49.9	50.7	46.9
Width	35.2	42.3	40.0
Mean Depth	1.4	1.2	1.2
Max Depth	2.7	2.7	2.7
w/d ratio	24.9	35.2	34.2
FPW	100	100	100
ER (greater than)	2.8	2.4	2.5
Stream Type	C	C	C

Reach 1 Riffle Cross Section #7 - Station 1+65 Purlear Phase II



Project Name	Purlear Phase II
Cross Section	X8 Reach 1
Feature	Riffle
Date	8/6/2007
Crew	Roberts, Price, Zink


2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
8.13	1,297.15	FP	8.02	1297.31	(XS8)	8.13	1297.27	XS8LP07
12.7	1,296.87	TOB	8.04	1297.07	(xs8)	8.52	1297.15	XS8
15.42	1,296.17	LB	8.13	1297.19	(xs8lp)	11.41	1297.01	XS8
17.31	1,295.55	BKF	8.48	1297.31	(xs8lp)	15.04	1296.34	XS8
20.04	1,294.44	LB	13.33	1296.61	(xs8)	18.1	1295.03	XS8
21.04	1,293.58	LB	20.27	1294.29	(xs8)	21.05	1293.82	XS8
21.57	1,293.15	LEW	21.45	1293.11	(xs8w)	21.91	1293.04	XS8W
22.43	1,292.75	SB	21.73	1292.86	(xs8)	22.01	1292.73	XS8
28.17	1,292.20	SB	23.43	1292.23	(xs8)	23.02	1292.28	XS8
30.63	1,292.18	SB	24.95	1292.04	(xs8)	25.45	1292.16	XS8
32.27	1,292.78	SB	26.5	1292.17	(xs8)	28.24	1292.08	XS8
33.06	1,293.12	REW	29.2	1292.11	(xs8)	28.49	1292.07	XS8
34.43	1,293.82	RB	30.34	1292.04	(xs8)	29.05	1292.06	XS8
36.58	1,294.43	RB	32.5	1293.06	(xs8w)	30.35	1292.24	XS8
38.39	1,294.73	RB	33.24	1293.28	(xs8)	32.59	1292.62	XS8
41.05	1,295.27	RB	37.4	1294.58	(xs8)	33.14	1293.06	XS8W
46.1	1,295.97	RB	40.6	1295.05	(xs8)	33.67	1293.19	XS8
52.69	1,296.35	FP	49.77	1296.18	(xs8)	34.22	1293.82	XS8
56.9	1,296.31	FP	56.87	1296.55	(XS8)	36.3	1294.23	XS8
56.99	1,296.55	PIN	56.98	1296.42	(xs8rp)	38.25	1294.66	XS8
			57.01	1296.21	(xs8)	40.93	1295.03	XS8
						43.22	1295.45	XS8
						46.93	1295.96	XS8
						49.65	1296.27	XS8
						55.76	1296.36	XS8
						56.98	1296.49	XS8RP07



Photo of Cross-Section #8 - Looking Downstream

	As-Built	2006	2007
Area	48.59	54.8	57.9
Width	23.7	31.3	30.2
Mean Depth	2.0	1.8	1.9
Max Depth	3.4	3.5	3.5
w/d ratio	11.6	17.9	15.7
FPW	98	98	98
ER (greater than)	4.1	3.1	3.2
Stream Type	C	C	C

Reach 1 Riffle Cross Section # 8 - Station 4+60 Purlear Phase II




Project Name	Purlear Phase II
Cross Section	X9 Reach 1
Feature	Pool
Date	8/6/2007
Crew	Roberts, Price, Zink

2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
15.04	1,297.97	PIN	14.99	1297.97	(XS9)	15.04	1297.91	XS9LP07
15.23	1,297.66	FP	15.04	1297.82	(xs9lp)	16.46	1297.55	XS9
19.23	1,297.36	TOB	15.32	1297.95	(xs9lp)	19.27	1297.26	XS9
21.42	1,296.18	LB	15.59	1297.7	(xs9)	22.34	1295.51	XS9
22.24	1,295.34	LB	18.96	1297.46	(xs9)	24.56	1294.52	XS9
23.72	1,295.00	LB	22.51	1295.34	(xs9)	26.43	1294.01	XS9
24.86	1,294.13	LB	24.16	1294.94	(xs9)	28.53	1293.86	XS9
26.98	1,293.74	LB	25.93	1293.91	(xs9)	30.25	1293.32	XS9
28.87	1,293.59	BKF	29	1293.62	(xs9)	31.53	1292.33	XS9W
29.57	1,291.82	SB	30.36	1291.96	(xs9)	31.88	1292.43	XS9W
31.18	1,291.56	SB	30.45	1291.83	(xs9)	32.35	1290.15	XS9
32.01	1,291.44	SB	30.93	1291.66	(xs9)	33.12	1290.18	XS9
32.31	1,290.18	SB	31.41	1291.33	(xs9)	35.34	1290.41	XS9
33.71	1,290.24	SB	31.45	1291.23	(xs9)	36.32	1290.87	XS9
35.6	1,291.08	SB	31.84	1291.23	(xs9)	37.44	1291.25	XS9
37.26	1,291.68	SB	32.42	1291.59	(xs9)	38.22	1291.62	XS9
38.26	1,291.99	SB	33.11	1290.36	(xs9)	38.72	1292.39	XS9W
39.11	1,292.20	REW	33.62	1290.46	(xs9)	40.39	1292.64	XS9
40.1	1,292.43	PB	34.77	1290.67	(xs9)	41.64	1292.99	XS9
45.22	1,293.09	PB	36.27	1291.38	(xs9)	43.56	1293.23	XS9
52.49	1,293.08	PB	38.26	1291.99	(xs9w)	45.73	1293.41	XS9
55.08	1,293.18	PB	39.7	1292.45	(xs9)	49.19	1293.25	XS9
63.39	1,294.14	RB	40.05	1292.43	(XS9)	49.66	1293.24	XS9
71.06	1,294.96	TOB	41.19	1292.74	(xs9)	53.21	1293.11	XS9
			44.7	1293.13	(xs9)	57.79	1293.57	XS9
			45.18	1293.09	(XS9)	60.7	1293.97	XS9
			52.44	1293.08	(XS9)	64.9	1294.52	XS9
			53.3	1293.06	(xs9)	65.21	1294.48	XS9
			55.04	1293.18	(XS9)	67.82	1294.68	XS9
			57.77	1293.6	(xs9)	70.53	1295.08	XS9
			62.67	1294.07	(xs9)	72.91	1295.07	XS9
			65.65	1294.54	(xs9)	75.39	1295.33	XS9
			71.5	1294.98	(xs9)	76.89	1295.43	XS9
			87.44	1296.19	(XS9)	78.57	1295.47	XS9
			87.76	1296.2	(xs9rp)	83.1	1295.56	XS9
						86.01	1295.59	XS9
						86.07	1295.61	XS9
						87.31	1296.12	XS9RP



Photo of Cross-Section #9 - Looking Downstream

	As-Built	2006	2007
Area	33.8	31.5	28.6
Width	29.2	28.8	29.3
Mean Depth	1.2	1.1	1.0
Max Depth	3.4	3.2	3.4




Project Name	Purlear Phase II
Cross Section	X10 Reach 1
Feature	Pool
Date	8/6/2007
Crew	Roberts, Price, Zink

2005 As-Built Survey			2006 MY - 01			2007 MY - 02		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
20.66	1,291.11	FP	20.66	1290.84	(xs10lp)	20.66	1290.79	XS10LP07
23.41	1,290.38		20.79	1290.84	(xs10lp)	21.47	1290.64	XS10
30.71	1,289.00	BKF	21.02	1290.71	(xs10)	24.39	1290.12	XS10
32.26	1,288.49	LB	24.2	1290.22	(xs10)	28.27	1289.34	XS10
33.14	1,288.08	LB	31.52	1288.9	(xs10)	34.36	1287.9	XS10
36.25	1,288.00	PB	33.17	1288.14	(xs10)	38.01	1287.79	XS10
39.16	1,287.71	PB	35.2	1287.97	(xs10)	41.36	1287.51	XS10
40.58	1,287.54	LEW	35.24	1288	(XS10)	42.3	1287.32	XS10W
41.62	1,287.43		38.14	1287.71	(XS10)	42.61	1287.33	XS10
43.73	1,287.13	SB	38.35	1287.82	(xs10)	44.68	1286.73	XS10
47.1	1,286.89	SB	40.87	1287.53	(xs10)	45.04	1286.65	XS10
49.89	1,286.55	SB	41.46	1287.43	(xs10)	48.4	1286.03	XS10
51.74	1,286.09	SB	42.08	1287.38	(xs10)	50.07	1285.87	XS10
52.47	1,286.52	SB	42.93	1287.22	(xs10)	50.94	1286.3	XS10
52.93	1,287.35	REW	45.03	1286.84	(xs10)	52.14	1286.69	XS10
54.1	1,287.80	RB	46.14	1286.77	(xs10)	53.11	1287.2	XS10W
55.81	1,288.26	RB	47.73	1286.58	(xs10)	54.4	1287.69	XS10
62.51	1,289.83	RB	49.21	1286.38	(xs10)	56.21	1288.33	XS10
65.03	1,290.78	RB	49.9	1286.36	(xs10)	58.3	1288.86	XS10
68.78	1,291.69	TOB	51.68	1286.06	(xs10)	60.73	1289.23	XS10
73.09	1,292.24	FP	52.52	1286	(xs10)	63.16	1289.79	XS10
77.12	1,292.61	FP	53.26	1287.49	(xs10)	64.73	1290.49	XS10
80.49	1,292.87	FP	53.3	1287.43	(xs10w)	67.08	1291.11	XS10
80.55	1,293.33	PIN	56	1288.08	(xs10)	69.1	1291.53	XS10
			57.86	1288.84	(xs10)	70.26	1291.89	XS10
			58.71	1288.84	(xs10)	73.12	1291.94	XS10
			61.96	1289.66	(xs10)	75.4	1292.23	XS10
			67.43	1291.37	(xs10)	77.51	1292.41	XS10
			70.2	1291.79	(xs10)	79.71	1292.74	XS10
			73.97	1292.25	(xs10)	80.82	1293.18	XS10RP07
			79.41	1293.33	(XS10)			
			80.7	1293.22	(xs10rp)			



Photo of Cross-Section #10 - Looking Downstream


	As-Built	2006	2007
Area	40.0	42.4	45.2
Width	28.3	34.5	30.0
Mean Depth	1.4	1.2	1.5
Max Depth	2.9	3.0	3.1



Project Name	Purlear Phase II
Cross Section	Reach 1 - Main Stem Reach
Feature	
Date	8/2/2007
Crew	Roberts, Brim, Young

Description	Material	2005 As-Built					2006				2007				
		Size (mm)	Pool	Riffle	%	Cum %	Pool	Riffle	%	Cum %	Pool	Riffle	%	Cum %	
Silt/Clay	silt/clay	0.061	0	0	0.0%	0.0%	3	3	6.0%	6.0%	1	1	1.7%	1.7%	
	very fine sand	0.062	37	9	23.0%	23.0%	5	0	5.0%	11.0%	0	0	0.0%	1.7%	
Sand	fine sand	0.125	0	0	0.0%	23.0%	4	2	6.0%	17.0%	0	1	0.8%	2.5%	
	medium sand	0.25	7	3	5.0%	28.0%	5	1	6.0%	23.0%	1	0	0.8%	3.3%	
	course sand	0.50	9	3	6.0%	34.0%	5	1	6.0%	29.0%	1	0	0.8%	4.2%	
	very course sand	1.0	0	2	1.0%	35.0%	3	1	4.0%	33.0%	3	0	2.5%	6.7%	
	very fine gravel	2.0	5	7	6.0%	41.0%	5	2	7.0%	40.0%	3	4	5.8%	12.5%	
Gravel	fine gravel	4.0	3	0	1.5%	42.5%	0	1	1.0%	41.0%	4	6	8.3%	20.8%	
	fine gravel	5.7	4	10	7.0%	49.5%	4	0	4.0%	45.0%	4	8	10.0%	30.8%	
	medium gravel	8.0	1	19	10.0%	59.5%	2	3	5.0%	50.0%	4	4	6.7%	37.5%	
	medium gravel	11.3	4	19	11.5%	71.0%	3	3	6.0%	56.0%	5	9	11.7%	49.2%	
	course gravel	16.0	12	8	10.0%	81.0%	1	6	7.0%	63.0%	2	10	10.0%	59.2%	
	course gravel	22.6	8	15	11.5%	92.5%	2	6	8.0%	71.0%	8	8	13.3%	72.5%	
	very course gravel	32	3	0	1.5%	94.0%	2	13	15.0%	86.0%	6	3	7.5%	80.0%	
	very course gravel	45	6	5	5.5%	99.5%	3	4	7.0%	93.0%	5	10	12.5%	92.5%	
	Cobble	small cobble	64	1	0	0.5%	100.0%	1	1	2.0%	95.0%	2	6	6.7%	99.2%
		medium cobble	90	0	0	0.0%	100.0%	2	2	4.0%	99.0%	1	0	0.8%	100.0%
large cobble		128	0	0	0.0%	100.0%	0	0	0.0%	99.0%	0	0	0.0%	100.0%	
very large cobble		180	0	0	0.0%	100.0%	0	1	1.0%	100.0%	0	0	0.0%	100.0%	
Boulder		small boulder	256	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	medium boulder	512	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	large boulder	1024	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
	very large boulder	2049	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
Bedrock	bedrock	40096	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%	
TOTAL / %of whole count			100	100	100.0%		50	50	100%		50	70	100%		


	d16	d35	d50	d84	d95
2005 As-Built	0.08	1.50	6.99	21.39	41.41
2006	0.17	1.93	9.65	37.01	77.00
2007	3.78	8.60	14.12	43.62	62.94
2008					
2009					
2010					



Project Name	Purlear Phase II
Cross Section	Reach 4 - Upstream Zone
Feature	
Date	8/2/2007
Crew	Roberts, Brim, Young

Description	Material	2005 As-Built					2006				2007			
		Size (mm)	Pool	Riffle	%	Cum %	Pool	Riffle	%	Cum %	Pool	Riffle	%	Cum %
Silt/Clay	silt/clay	0.061	0	0	0.0%	0.0%	25	23	96.0%	96.0%	9	5	28.0%	28.0%
	very fine sand	0.062	32	27	29.5%	29.5%	0	0	0.0%	96.0%	0	1	2.0%	30.0%
Sand	fine sand	0.125	0	4	2.0%	31.5%	0	0	0.0%	96.0%	2	1	6.0%	36.0%
	medium sand	0.25	8	9	8.5%	40.0%	0	0	0.0%	96.0%	4	1	10.0%	46.0%
	course sand	0.50	11	10	10.5%	50.5%	0	0	0.0%	96.0%	6	0	12.0%	58.0%
	very course sand	1.0	6	2	4.0%	54.5%	0	1	2.0%	98.0%	4	1	10.0%	68.0%
	very fine gravel	2.0	0	6	3.0%	57.5%	0	0	0.0%	98.0%	0	0	0.0%	68.0%
Gravel	fine gravel	4.0	2	5	3.5%	61.0%	0	0	0.0%	98.0%	0	0	0.0%	68.0%
	fine gravel	5.7	0	0	0.0%	61.0%	0	0	0.0%	98.0%	0	1	2.0%	70.0%
	medium gravel	8.0	0	0	0.0%	61.0%	0	0	0.0%	98.0%	0	0	0.0%	70.0%
	medium gravel	11.3	4	7	5.5%	66.5%	0	1	2.0%	100.0%	0	1	2.0%	72.0%
	course gravel	16.0	3	7	5.0%	71.5%	0	0	0.0%	100.0%	0	1	2.0%	74.0%
	course gravel	22.6	16	3	9.5%	81.0%	0	0	0.0%	100.0%	0	1	2.0%	76.0%
	very course gravel	32	3	10	6.5%	87.5%	0	0	0.0%	100.0%	0	5	10.0%	86.0%
	very course gravel	45	5	7	6.0%	93.5%	0	0	0.0%	100.0%	0	2	4.0%	90.0%
	small cobble	64	8	1	4.5%	98.0%	0	0	0.0%	100.0%	0	1	2.0%	92.0%
	medium cobble	90	2	2	2.0%	100.0%	0	0	0.0%	100.0%	0	4	8.0%	100.0%
Cobble	large cobble	128	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	256	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	362	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	512	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	large boulder	1024	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	2049	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	bedrock	40096	0	0	0.0%	100.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count			100	100	100.0%		25	25	100.0%		25	25	100%	


	d16	d35	d50	d84	d95
2005 As-Built	0.08	0.26	0.73	32.47	62.00
2006	0.00	0.00	0.00	0.00	0.00
2007	0.00	0.17	0.50	36.26	89.00
2008					
2009					
2010					




Project Name	Purlear Phase II
Cross Section	Reach 4 - Downstream Zone
Feature	
Date	8/2/2007
Crew	Roberts, Brim, Young

Description	Material	2005 As-Built				2006				2007			
		Size (mm)	Pool	Riffle	%	Pool	Riffle	%	Cum %	Pool	Riffle	%	Cum %
Silt/Clay	silt/clay	0.061	0	0	0.0%	11	22	66.0%	66.0%	11	6	34.0%	34.0%
	very fine sand	0.062	23	16	19.5%	3	1	8.0%	74.0%	5	2	14.0%	48.0%
Sand	fine sand	0.125	17	4	10.5%	0	0	0.0%	74.0%	3	0	6.0%	54.0%
	medium sand	0.25	7	0	3.5%	1	0	2.0%	76.0%	1	1	4.0%	58.0%
	course sand	0.50	8	3	5.5%	1	0	2.0%	78.0%	1	0	2.0%	60.0%
	very course sand	1.0	3	0	1.5%	7	1	16.0%	94.0%	2	7	18.0%	78.0%
	very fine gravel	2.0	5	10	7.5%	1	0	2.0%	96.0%	0	0	0.0%	78.0%
Gravel	fine gravel	4.0	10	9	9.5%	1	0	2.0%	98.0%	0	2	4.0%	82.0%
	medium gravel	8.0	11	12	11.5%	0	0	0.0%	98.0%	0	1	2.0%	90.0%
	course gravel	16.0	3	17	10.0%	0	1	2.0%	100.0%	1	2	6.0%	96.0%
	very course gravel	32.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	98.0%
	small cobble	64.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium cobble	90.0	0	2	1.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	large cobble	128.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large cobble	180.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	small boulder	256.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	medium boulder	362.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
Boulder	large boulder	512.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	very large boulder	1024.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
	bedrock	2049.0	0	0	0.0%	0	0	0.0%	100.0%	0	0	0.0%	100.0%
TOTAL / %of whole count			100	100	100.0%	25	25	100%		25	25	100%	

	d16	d35	d50	d84	d95
2005 As-Built	0.09	0.48	3.39	11.45	18.43
2006	0.00	0.00	0.00	1.03	2.25
2007	0.00	0.06	0.12	5.52	12.98
2008					
2009					
2010					




**Purlear Phase II
Longitudinal Profile
2007 - Reach 1
Main Channel
Survey: 8/2/07**



- 2006 Thalweg
- ▲ 2007 Bankfull
- 2007 Thalweg
- 2007 Water Surface
- × 2007 TOB
- 2007 Beaverdam
- Rock Vane

**Purlear Phase II
Longitudinal Profile
2007 -Reach 4
Wetland Area
Survey: 8/2/07**



Project Name	Parlear Phase II
Task	Longitudinal Profile
Section	Reach 4 Wetland
Date	8/6/07
Crew	Roberts, Price, Zink

2007 Survey

Station	Elev	Description
61.03	1328.73	T
69.38	1328.81	T
84.74	1328.26	T
98.64	1328.26	T
109.12	1328.07	T
116.72	1328.06	T
127.45	1328.82	T
145.29	1327.35	T
165.95	1326.48	T
183.04	1326.65	T
208.98	1326.12	T
211.91	1326.58	T
213.43	1325.85	T
239.77	1325.59	T
257.58	1325.4	T
271.51	1325.35	T
284.33	1325.11	T
284.4	1325.11	T
291.73	1324.37	T
307.13	1324.68	T
329.73	1323.66	T
352.02	1323.75	T
365.41	1323.62	T
381.24	1322.82	T
394.77	1322.83	T
415.64	1321.8	T
434.97	1321.79	T
437.76	1321.85	T
438.82	1321.06	T
445.66	1320.56	T
447.75	1320.51	T
480.82	1319.67	T
492.88	1320.38	T
504.6	1320.19	T
507.74	1320.26	T
510.71	1319.73	T
510.89	1319.64	T
513.72	1319.28	T
519.94	1318.89	T
540.21	1319.93	T
544.05	1319.09	T
553.1	1318.39	T
566.36	1318.87	T
576.54	1318.77	T
587.52	1318.71	T
600.96	1318.87	T
601.32	1319.22	T
605.89	1318.23	T
608.42	1317.31	T
615.89	1316.16	T
638.22	1317.67	T
655.29	1317.33	T
663.88	1317.73	T
666.99	1316.37	T
674.54	1315.86	T
683.68	1316.76	T
693.03	1316.48	T
697.94	1316.96	T
700.55	1315.69	T
710.04	1315.76	T
721.47	1316.07	T
730.89	1316.14	T
736.83	1316.55	T
740.41	1315.42	T
751.92	1314.84	T
768.04	1314.63	T
783.23	1315.31	T
796.39	1315.27	T
805.52	1315.16	T
814.43	1315.52	T
816.82	1314.89	T
819.77	1313.64	T
832.43	1314.53	T
837.82	1314.58	T
849.96	1314.98	T
852.26	1313.91	T
863.1	1314.07	T
879.69	1314.17	T
894.75	1314.1	T
906.27	1314.48	T
909.04	1313.06	T
920.24	1312.63	T
920.41	1312.64	T
932.43	1313.56	T
937.72	1314.28	T
945.9	1313.65	T
953.87	1313.98	T
957.2	1312.85	T
964.85	1312.44	T
978.74	1312.47	T
993.24	1313.1	T
996.6	1312.64	T
1007.74	1312.38	T
1015.51	1311.01	T
1021.95	1311.65	T
1030.47	1312.27	T
1039.26	1312.02	T
1045.09	1312.37	T
1048.71	1310.32	T
1056.94	1311.09	T
1067.87	1311.03	T
1084.98	1311.45	T
1095.73	1310.81	T
1109.41	1311.3	T
1121.57	1311.42	T
1123.47	1310.94	T

Station	Elev	Description
1131.54	1309.98	T
1143.65	1310.22	T
1144.01	1310.23	T
1155.98	1310.1	T
1159.07	1310.05	T
1162.52	1309.84	T
1176.67	1310.21	T
1188.59	1310.47	T
1191.71	1309.81	T
1204.86	1308.95	T
1228.12	1310.02	T
1231.08	1308.11	T
1239.07	1308.17	T
1247.12	1308.78	T
1256.48	1309.06	T
1258.93	1308.62	T
1261.61	1308.89	T
1262.24	1308.3	T
1272.68	1307.69	T
1285.48	1308.21	T
1301.17	1308.05	T
1324.96	1308.46	T
1328.21	1308.37	T
1330.28	1306.89	T
1343.2	1306.42	T
1356.35	1307.97	T
1367.1	1307.59	T
1368.96	1306.25	T
1381.09	1306.1	T
1389.25	1306.29	T
1401.96	1306.88	T
1420.39	1306.36	T
60.19	1329.14	W
69.98	1329.01	W
73.99	1328.87	W
86.61	1328.62	W
95.84	1328.55	W
98.21	1328.51	W
108.43	1328.57	W
109.05	1328.44	W
127.68	1327.09	W
118.34	1328.38	W
124.63	1328.2	W
128.59	1327.64	W
130.31	1327.63	XS1W
131.87	1327.66	W
132.34	1327.49	XS1W
139.07	1327.64	W
151.99	1327.18	XS2W
152.92	1327.17	XS2W
165.18	1327.24	W
167.25	1327.21	W
180.69	1327.09	W
180.73	1327.11	W
194.36	1327	W
199.42	1326.89	W
206.64	1326.75	W
209.61	1326.7	W
216.72	1326.38	W
217.75	1326.37	W
227.94	1326.25	W
229.57	1326.36	W
244.55	1325.83	W
247.31	1325.79	W
260.15	1325.72	W
260.21	1325.73	W
288.42	1325.53	W
288.45	1325.52	W
293.03	1325.03	W
303.09	1325.02	W
304.51	1325	W
315.47	1324.9	W
324.73	1324.82	W
328.08	1324.52	W
330.74	1324.4	W
336.2	1324.31	W
345.74	1324.29	W
362.39	1324.11	W
365.73	1323.94	W
374.75	1323.5	W
375.01	1323.54	W
377.41	1323.19	W
378.16	1323.22	W
394.35	1323.1	W
395.62	1323.03	W
405.46	1322.88	W
410.86	1322.37	W
415.12	1322.34	W
427.41	1322.25	W
432.84	1322.2	W
434.16	1322.2	W
434.26	1322.28	W
439.01	1321.29	W
439.28	1321.27	W
445.7	1321.24	W
449.11	1320.78	W
452.9	1321.14	W
462.66	1321.06	XS3W
463.7	1321.1	XS3W
465.44	1321.12	W
473.12	1320.71	W
473.37	1320.93	W
476.53	1320.83	W

Station	Elev	Description
477.78	1320.87	W
478.08	1320.87	W
493.39	1320.84	W
494.04	1320.79	W
504.16	1320.62	W
507.86	1320.49	W
507.92	1320.39	W
513.61	1320.28	W
514.7	1320.25	W
521.15	1320.28	W
532.15	1320.2	W
541.13	1320	W
543.61	1319.74	W
544.8	1319.73	W
554.12	1319.58	W
555.21	1319.46	W
559.62	1319.51	W
566.38	1319.43	W
572.8	1319.35	W
576.23	1319.36	W
579.98	1319.42	W
589.15	1319.35	W
593.72	1319.37	W
598.45	1319.34	W
610.24	1318.28	W
615.29	1318.25	W
624.99	1318.16	W
628.91	1318.22	W
638.37	1318.16	W
650.93	1318.19	W
653.99	1318	W
658.98	1318.04	W
665.14	1317.95	W
671.12	1317.38	W
671.37	1317.45	W
672.84	1317.47	W
686.28	1317.32	W
691.21	1317.41	W
695.22	1317.28	W
698.55	1317.35	W
701.3	1316.83	W
708.48	1316.79	W
712.18	1316.81	W
720.82	1316.43	W
728.83	1316.93	W
729.07	1316.82	W
737.85	1316.68	W
740.91	1315.99	W
741.26	1315.91	W
750.62	1316.04	W
751.35	1316	W
759.42	1315.98	XS4W
761.14	1315.96	XS4W
761.68	1315.95	W
762.02	1315.93	W
767.65	1315.97	W
774.38	1315.85	W
777.63	1315.98	W
786.72	1315.95	W
791.51	1315.91	W
797.17	1315.9	W
806.17	1315.76	W
807.04	1315.92	W
814.92	1315.77	W
821.62	1315.33	W
825.98	1315.4	W
838.08	1315.34	W
841.37	1315.37	W
850.98	1315.11	W
855.41	1314.98	W
857.19	1314.94	W
865.37	1314.9	W
875.06	1314.9	W
877.57	1314.92	W
885.04	1314.85	W
890.93	1314.88	W
894.72	1314.89	W
895.14	1314.85	W
906.49	1314.81	W
907.77	1314.68	W
909.52	1314.55	W
911.65	1314.54	W
916.38	1314.53	W
921.47	1314.49	W
926.59	1314.4	W
928.76	1314.5	W
929.71	1314.43	W
937.62	1314.29	W
939.19	1314.41	W
952.03	1314.2	W
953.7	1314.27	W
955.57	1314.17	W
957.73	1313.62	W
965.65	1313.68	W
967.34	1313.72	W
970.08	1313.7	W
973.28	1313.64	W
977.17	1313.67	W
984.79	1313.69	W
986.45	1313.65	W
991.23	1313.65	W
996.89	1313.14	W
1003.8	1312.95	W
1004.72	1312.93	W
1011.96	1312.65	W
1017.64	1312.76	W

Station	Elev	Description
1018.95	1312.88	W
1030.12	1312.72	W
1030.4	1312.86	W
1038.68	1312.79	W
1045.13	1312.58	W
1048.84	1312.18	W
1053.78	1312.19	W
1054.34	1312.28	W
1058.98	1312.14	W
1062.75	1312.19	W
1066.36	1312.13	W
1069.17	1312.2	W
1073.45	1312.19	XS5W
1075.58	1312.17	XS5W
1076.8	1312.22	W
1077.29	1312.09	W
1084.67	1312.1	W
1090.04	1312.16	W
1095.96	1312.11	W
1104.12	1312	W
1105.49	1312.06	W
1116.16	1311.85	W
1117.46	1312.02	W
1121.71	1311.87	W
1126.09	1311.34	W
1128.15	1311.26	W
1136.62	1311.22	W
1139.91	1311.15	W
1140.78	1311.14	XS6W
1142.37	1311.21	XS6W
1142.6	1311.88	W
1151.97	1311.18	W
1157.06	1311.12	W
1160.66	1310.9	W
1160.68	1311.03	W
1171.53	1310.94	W
1172.51	1311.02	W</

APPENDIX C

1. Wetland Groundwater Level Graphs

Monitoring Well RDS-W1a

