


**SANDY CREEK STREAM ENHANCEMENT
AND WETLAND RESTORATION SITE**
2006 Annual Monitoring Report (Year 3)

**Durham County
EEP Project No. 322
Design Firm: Becky L. Ward Consulting**



January 2007

**Prepared for: NCDENR/ ECOSYSTEM ENHANCEMENT PROGRAM
1619 Mail Service Center
Raleigh, NC 27699-1619**

**Prepared by: ECOSCIENCE CORPORATION
1101 Haynes Street, Suite 101
Raleigh, NC 27604**



TABLE OF CONTENTS

1.0	EXECUTIVE SUMMARY	1
2.0	PROJECT BACKGROUND.....	2
2.1	Location and Setting	2
2.2	Mitigation Structure and Objectives	2
2.3	Project History and Background	4
3.0	PROJECT MONITORING AND RESULTS	7
3.1	VEGETATION ASSESSMENT.....	7
3.1.1	Soil Data	7
3.1.2	Vegetation Problem Areas.....	7
3.1.3	Stem Counts	7
3.2	STREAM ASSESSMENT	10
3.2.1	Bankfull Events	10
3.2.2	Bank Stability Assessment	10
3.2.2	Stream Problem Areas.....	10
3.3	WETLAND ASSESSMENT	12

LIST OF FIGURES

Figure 1	Site Location	3
----------	---------------------	---

LIST OF TABLES

Table I	Project Mitigation Structure and Objectives	4
Table II	Project Activity and Reporting History.....	4
Table III	Project Contacts.....	5
Table IV	Project Background	6
Table V	Preliminary Soil Data	7
Table VI	Vegetation Problem Areas.....	7
Table VIIa	Stem Counts for Each Species Arranged by Plot.....	8
Table VIIb	Stem Counts for Volunteer Species Arranged by Plot.....	8
Table VIII	Verification of Bankfull Events	10
Table IX	BEHI and Sediment Export Estimate.....	10
Table X	Stream Problem Areas.....	10
Table XI	Categorical Stream Feature Visual Stability Assessment	11
Table XIII	Morphology and Hydrologic Monitoring Summary	11
Table XIV	Wetland Criteria Attainment	12

APPENDIX A: FIGURES

Site Location

Monitoring Plan View

APPENDIX B: VEGETATION DATA

Vegetation Problem Area (Plan View)

Vegetation Survey Data Tables

Vegetation Problem Area Photos

Wetland Photo Stations

APPENDIX C: STREAM GEOMORPHOLGY DATA

Stream Problem Area (Plan View)

Representative Stream Problem Area Photos

Stream Photo Stations

Cross-Section Plot and Raw Data Tables

Pebble Count Plots and Raw Data Tables

APPENDIX D: WETLAND HYDROLOGY DATA

Monitoring Gauge Hydrographs and Precipitation Graphs

Wetland Problem Area (Plan View)

1.0 EXECUTIVE SUMMARY

The Sandy Creek Stream Enhancement and Wetland Restoration Site (Site) was selected to mitigate impacts to Section 404 jurisdictional areas associated with the extension of Martin Luther King, Jr. Parkway (Parkway) between Cook road and Hope Valley Road in Durham County. The impacts of the Parkway on jurisdictional wetlands and non-wetland jurisdictional waters totaled 1.73 acres near Third Fork Creek. The Site provides 3.6 acres of restoration and creation as mitigation for the impacts. The Ecosystem Enhancement Program (EEP) will be using the remaining 1.87 acres as mitigation for other impacts within the Cape Fear River Basin. In addition to the wetland restoration, Sandy Creek has been enhanced with the installation of log vanes. The log vanes are intended to create pool features that will enhance habitat and water quality along 2,700 linear feet of stream.

Site construction and planting was completed in June 2003. The Site was partially replanted In January 2004. The 2006 monitoring report represents the third year of vegetation and hydrological monitoring. The Site must demonstrate both hydrologic and vegetation success for a minimum of five years or until the Site is deemed successful. The following paragraphs summarize the results of the monitoring that has occurred during the third year of monitoring at the Site.

Vegetation Monitoring

Vegetation success criteria for the wetland restoration areas include a minimum survival of 260 stems per acre of planted species at the end of Year 5. In addition, six planted species must survive throughout the Site. Four of the five vegetation plots achieved the density criterion for success at the Site. However, since only three planted species were recorded in the aggregated vegetation plots, the Site as a whole fails the diversity criterion.

Low survival of many of the planted species can be attributed to flooding at Plot 4 (located in an on-site pond) and invasive exotics at plot 5. The surviving stems are most likely volunteer individuals of the planted species recruited from the surrounding woods. Initial plantings were previously reported to be largely destroyed by geese, and this event is assumed to be responsible for low species diversity at the site at Year 2. Poor soil composition (Urban land soils occupy approximately 5.5 acres of the Site) is another factor in poor survival.

Stream Enhancement Monitoring

The log vanes in Sandy Creek were observed and evaluated for stability and effectiveness. The vanes appear stable with no visible signs of breaching. Vegetation has established on the depositional areas behind the vane arms at many locations. The banks adjacent to all the vanes were stable and showed no evidence of erosion. However, the enhancement of bed form from the installation of these vanes is not currently evident. Based on cursory observations, the high sediment load in the stream has not allowed pools to form behind any of the structures. The thalweg appears to meander from each storm event with no discernable bed features throughout the reach. The permanent cross-section survey and pebble counts show no significant change over the past year.

Wetland Hydrology Monitoring

The 2006 hydrologic monitoring results indicate continued hydrologic success within the Site. All three on-site groundwater monitoring gauges exhibited saturation within 12 inches of the ground surface for at least 12.5 percent (consecutive days) of the growing season (March 30 – November 11 or 227 days).

2.0 PROJECT BACKGROUND

2.1 LOCATION AND SETTING

The Site is located adjacent to Sandy Creek Park (future Sandy Creek Environmental Education Center) in Durham, North Carolina near the intersection of Highway 15-501 Bypass / 15-501 Business (Figure 1). Site directions: from Raleigh, follow I-40 west to Highway 15-501. Take Highway 15-501 north approximately 2 miles. Pass under 15-501 Bypass and turn left onto Tower Boulevard. Take Tower Boulevard until it dead ends at Pickett Road. Turn left. Sandy Creek Road will be on the left directly after crossing over 15-501 Bypass. Take Sandy Creek Road to the end and enter into the Sandy Creek Park. The entrance to the wetland restoration area is accessed by following the greenway trail (Sandy Creek Trail) to a dilapidated bridge crossing over Sandy Creek. The stream enhancement reach begins approximately 1525 feet upstream of the bridge and ends approximately 1175 feet downstream of the bridge at the stream culverts located under Highway 15-501.

2.2 MITIGATION STRUCTURE AND OBJECTIVES

The Site occupies areas once used by the defunct New Hope Creek Wastewater Treatment Facility owned by the City of Durham (City). As part of a park and greenway development plan the City Parks and Recreation Department removed existing structures including piping, control buildings, and fencing of the existing sludge drying beds located west of Sandy Creek within the proposed wetland restoration area. Prior to construction of the wetland project, the City had completed phase one of the Sandy Creek Trail, a greenway trail located along the east side of Sandy Creek. Demolition of the treatment plant east of Sandy Creek continued concurrently with the wetland and stream restoration project.

The objectives of this project are to restore habitat and water quality in Sandy Creek and restore the abandoned sludge drying bed locations to riparian wetlands. The restored wetland ecosystem will provide quality habitat and food for wildlife, as well as buffer and water storage benefits within the Sandy Creek watershed.

Wetland Restoration Activities

The area proposed for wetland restoration was excavated as an extension of existing ponds and vegetated wetlands located adjacent to the Site (Figure 2, Appendix A). The wetland was designed so that a broad berm set at the elevation of the seasonal high water table of the pond (262.0 feet) separates the restored wetland into two sections. The southern section ties into the grade of the existing wetland and slopes gradually up to the berm. From the berm the ground gradually slopes down to the north into a depression that stores run-off from adjacent slopes and floodwaters from Sandy Creek. In the middle of the depression, an elevated island was constructed to allow for various vegetation assemblages. Following the completion of earthwork the Site was planted with native tree and shrub species.

Stream Enhancement Activities

Thirteen log vane structures were placed along 2700 linear feet of Sandy Creek. The log vanes consisted of two hardwood trees, stacked together to form each structure. The logs were secured together with rebar and tied with cables at both ends. Vegetation was planted on the banks to stabilize the disturbance created during installation. Additional modifications to the channel included regrading and stabilizing a small section of bank directly above the culverts located under Highway 15-501 and the removal of fallen trees and debris to improve flow conditions.



1 mi. 0 1 mi. 4 mi.
 1:144,000
 Source: 1997 North Carolina Atlas and Gazetteer, p.39.



SITE LOCATION
Sandy Creek Stream Enhancement
and Wetland Restoration Site
 Durham County, North Carolina

Dwn. by:	MAF	FIGURE 1
Ckd by:	JWG	
Date:	DEC 2006	
Project:	06-282.03	

Exhibit Table I. Project Mitigation Structure and Objectives Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322					
Project Segment or Reach ID	Mitigation Type	Approach	Linear Footage or Acreage	Stationing	Comments
Reach I	EII	SSS	2700 linear feet	00+00 to 27+00	Primarily achieved with placement of log vanes
Wetland Restoration	R	-	3.6 acres	NA	

R = Restoration

P1 = Priority I

EI = Enhancement I

P2 = Priority II

EII = Enhancement II

P3 = Priority III

S = Stabilization

SSS = Stream Bank Stabilization

2.3 PROJECT HISTORY AND BACKGROUND

Exhibit Table II. Project Activity and Reporting History Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322			
Activity Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	NA*	NA*	NA*
Final Design (90%)	NA*	NA*	NA*
Construction	NA*	NA*	Jun 2003
Temporary S&E mix applied to entire project area	NA*	NA*	NA*
Permanent seed mix applied to reach/segments	NA*	NA*	NA*
Bare Root Seedling Installation	NA*	NA*	NA*
Mitigation Plan / As-builts (Year 0 Monitoring – baseline)	NA*	Jun 2003	Oct 2003
Year 1 Monitoring	NA*	May 2004	NA*
Site Replanting (portions of Zone 3)	NA*	NA*	Mid 2004
Year 1 Monitoring re-sampling	NA*	Sep 2004	Dec 2004
Year 2 Monitoring (Vegetation)	Dec 2005	Oct 2005	Dec 2005
Year 2 Monitoring (Groundwater Gauges)	Dec 2005	Oct 2005	Dec 2005
Year 3 Monitoring (Vegetation)	Dec 2006	Nov 2006	Dec 2006
Year 2 Monitoring (Groundwater Gauges)	Dec 2006	Nov 2006	Dec 2006

Bolded items represent those events or deliverables that are variable. Non-bolded items represent events that are standard over the course of a typical project.

*NA – Historical project documents necessary to provide this data were unavailable at the time of this report submission.

Exhibit Table III. Project Contacts Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322	
Designer Becky L. Ward Consulting	Ms. Becky Ward 1512 Eglantyne Court Raleigh, NC 27613 (919) 870-0526
Construction Contractor Shamrock Environmental, Inc	Mr. Greg Kiser 6106 Corporate Park Drive Browns Summit, NC 27214 (336) 375-1989
Planting Contractor	NA*
Seeding Contactor	NA*
Seed Mix Sources	NA*
Nursery Stock Suppliers	NA*
Monitoring Performers	EcoScience Corporation 1101 Haynes Street, Suite 101 Raleigh, NC 27604 (919) 828-3433
Stream Monitoring POC	Jens Geratz
Vegetation Monitoring POC	Elizabeth Scherrer
Wetland Monitoring POC	Craig Terwilliger

*NA – Historical project documents necessary to provide this data were unavailable at the time of this report submission.

Exhibit Table IV. Project Background Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322	
Project County	Durham
Drainage Area	7.3 square miles to culvert at Bypass 15-501
Impervious cover estimate (%)	10 percent
Stream Order	3 rd order
Physiographic Region	Piedmont
Ecoregion (Griffith and Omernik)	Triassic Basin
Rosgen Classification of As-built	NA (Enhancement only)
Cowardin Classification	Stream (R3UB2)
	Wetlands (PFO1)
Dominant soil types	Stream - Chewacla and Wehadkee soils (Ch)
	Wetlands - Urban Land (Ur)
SCO #ID	010542301
USGS HUC for Project and Reference	03030002060110 / NA
NCDWQ Sub-basin for Project and Reference	03-06-05 / NA
NCDWQ classification for Project and Reference	C, NSW / NA
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	NA
Percent of project easement fenced	None

*NA – Historical project documents necessary to provide this data were unavailable at the time of this report submission.

3.0 PROJECT MONITORING AND RESULTS

3.1 VEGETATION ASSESSMENT

3.1.1 Soil Data

Exhibit Table V. Preliminary Soil Data Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322			
Series	Max Depth (in.)	% Clay on Surface	OM %
Mayodan sandy loam (MfC, MfD)	60	5-20	0.5-2
Chewacla and Wehadkee soils (Ch)	80	5-20	1-5
Urban land (Ur)	--	--	--
White Store sandy loam (WsC)	50	5-20	0.5-2

3.1.2 Vegetation Problem Areas

Exhibit Table VI. Vegetative Problem Areas			
Feature / Issue	Station # / Range	Probable Cause	Photo #
Bare Floodplain	Vegetation Plot 4	Flooding from pond creation;	4
Poor Survival	Vegetation Plot 5	Invasive exotics	5, 5a

A vegetation problem area plan view and photos are provided in Appendix B.

3.1.3 Stem Counts

Plots are marked with 1.25-inch PVC pipes. Stem counts were conducted for all woody species, including volunteer species. An inventory of planted species is given in Exhibit Table VII. A tally of volunteer woody species is listed in Exhibit Table VIIa. Success criteria include a minimum survival of 260 stems per acre of planted species at the end of Year 5. In addition, 6 planted species must survive throughout the site.

Exhibit Table VIIa: Stem Counts for Each Species Arranged by Plot										
Species	Plots					Year 3 Totals	Year 0 Totals	Year 1 Totals	Year 2 Totals	Survival %
	1	2	3	4	5					
<i>Acer rubrum</i>			4			4	30	12	4	13
<i>Alnus serrulata</i>						0	1			0
<i>Betula nigra</i>						0	2	5		0
<i>Carya ovata</i>						0	4			0
<i>Cephalanthus occidentalis</i>						0	2			0
<i>Fraxinus pennsylvanica</i>	89	32	7			128	16	104	148	800
<i>Liriodendron tulipifera</i>						0	9	2		0
<i>Nyssa sylvatica</i>						0	5			0
<i>Quercus lyrata</i>						0	5	3		0
<i>Quercus phellos</i>						0	14	3	3	21
<i>Salix nigra</i>	67	10	5		6	88	5	73	108	1760
<i>Sambucus canadensis</i>						0	11	1		0
<i>Viburnum nudum</i>						0	8	3		0

Low survival of many of the planted species can be attributed to flooding at Plot 4 (located in an on-site pond) and invasive exotics at plot 5. The surviving stems are most likely volunteer individuals of the planted species recruited from the surrounding woods. Initial plantings were previously reported to be largely destroyed by geese, and this event is assumed to be responsible for low species diversity at the site at Year 2. Poor soil composition (Urban land soils occupy approximately 5.5 acres of the Site) is another factor in poor survival. High occurrences of *Fraxinus pennsylvanica* and *Salix nigra* are likely due to volunteer individuals of planted species. The original planted species could not be differentiated from the volunteers for any identified species in Table 7.

Plot 4 is the only vegetation plot to fail the density criterion for success at the Site. However, since only three planted species were recorded in the aggregated vegetation plots, the Site as a whole fails the diversity criterion.

Exhibit Table VIIIb. Stem Counts for Volunteer Species Arranged by Plot									
Species	Plots					Year 3 Totals	Year 0 Totals	Year 1 Totals	Year 2 Totals
	1	2	3	4	5				
<i>Acer negundo</i>		1				1	2		1
<i>Celtis laevigata</i>		1				1			1
<i>Cornus amomum</i>				2		2	2		2
<i>Gleditsia triacanthos</i>								1	
<i>Liquidambar styraciflua</i>			6			6		1	6
<i>Platanus occidentalis</i>								2	1
<i>Populus deltoides</i>								2	
<i>Ulmus americana</i>								1	

An inventory of herbaceous species on the site was also taken. Dominant herbaceous species over the site as a whole are listed below:

<i>Andropogon virginicus</i> (broomsedge)	<i>Ludwigia alternifolia</i> (seedbox)
<i>Aster dumosus</i> (frost aster)	<i>Pluchea</i> sp. (marsh fleabane)
<i>Boehmeria cylindrica</i> (false nettle)	<i>Polygonum saggitatum.</i> (tearthumb)
<i>Carex</i> spp. (sedges)	<i>Polygonum</i> sp. (smartweed)
<i>Cyperus strigosus</i> (straw-colored flatsedge)	<i>Scirpus cyperinus</i> (woolgrass bulrush)
<i>Eleocharis</i> sp. (spikerush)	<i>Solanum carolinense</i> (horsenettle)
<i>Eupatorium capillifolium</i> (dog fennel)	<i>Solidago</i> sp. (goldenrod)
<i>Juncus effusus</i> (soft rush)	<i>Sorghum halapense</i> (Johnson grass)
<i>Lespedeza cuneata</i> (sericea lespedeza)	<i>Typha latifolia</i> (common cattail)

3.2 STREAM ASSESSMENT

3.2.1 Bankfull Events

Exhibit Table VIII. Verification of Bankfull Events Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322			
Date of Data Collection	Date of Occurrence	Method	Photo Number
01/12/07	12/26/06	Photographed evidence on-site	1,2

3.2.2 Bank Stability Assessment

Exhibit Table IX. BEHI and Sediment Export Estimates Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322															
Time Point	Segment/ Reach	Linear Feet	Extreme		Very High		High		Moderate		Low		Very Low		Sediment Export Tons/year
			ft	%	ft	%	ft	%	ft	%	ft	%	Ft	%	
3 rd year monitoring	Reach 1 Above Bridge	1770	--	--	--	--	--	--	1770	100	--	--	--	--	63.4
3 rd year monitoring	Reach 2 Below Bridge	1093	--	--	--	--	--	--	1015	93	75	7	--	--	42.6
3 rd year monitoring	Project Total	2863	--	--	--	--	--	--	2785	97	75	3	--	--	106.0

3.2.3 Stream Problem Areas

Exhibit Table X. Stream Problem Areas Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Aggradation/Bar Formation	00+00 to 27+00	Excessive sediment load from upstream sources	3

A stream problem area plan view and photos of problem areas are provided in Appendix C.

**Exhibit Table XI. Categorical Stream Feature Visual Stability Assessment
Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322
Segment/Reach: 2,700 feet**

Feature	Initial	MY-01	MY-02	MY-03**	MY-04	MY-05
A. Riffles	NA*	NA*	0%	0%		
B. Pools	NA*	NA*	0%	0%		
C. Thalweg	NA*	NA*	0%	0%		
D. Meanders	NA*	NA*	100%	100%		
E. Bed General	NA*	NA*	0%	0%		
F. Log Vanes	NA*	NA*	100%	100%		

*NA – Historical project documents necessary to provide this data were unavailable at the time of this report submission.

**The riffles, pools, thalweg, and bed features at Sandy Creek are continuously changing due to the sandy composition of the streambed. None of these features are considered visually stable.

Exhibit Table XIII. Morphology and Hydraulic Monitoring Summary Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322					
Parameter	Cross-Section 1				
Dimension	MY-01	MY-02	MY-03	MY-04	MY-05
BF Width (ft)	NA*	28.8	29.5		
Floodprone Width (ft)	NA*	>500	>500		
BF Cross Sectional Area (ft)	NA*	75.1	92.7		
BF Mean Depth (ft)	NA*	2.6	3.1		
Width/Depth Ratio (ft)	NA*	11	9.4		
Entrenchment Ratio (ft)	NA*	>2.2	>2.2		
Wetted Perimeter (ft)	NA*	32.7	34.0		
Hydraulic Radius (ft)	NA*	2.3	2.7		
Substrate					
d50 (mm)	0.61	0.58	0.58		
d84 (mm)	1.5	0.98	0.98		

*NA – Historical project documents necessary to provide this data were unavailable at the time of this report submission.

3.3 WETLAND ASSESSMENT

Exhibit Table XIV. Wetland Criteria Attainment Sandy Creek Stream Enhancement and Wetland Restoration Site / EEP Project No. 322							
Tract	Well ID	Well Hydrology Threshold Met?	Tract Mean	Vegetation Plot ID	Vegetation Density Met (260 stems/acre)	Diversity Met? (6 species)	Tract Mean
1	A	✓ (13%)	15% of growing season	P1	✓ (7800)	2	Failed because of lack of diversity
1	B	✓ (13%)		P2	✓ (2100)	4	
1	C	✓ (19%)		P3	✓ (800)	5	
REF	Ref Site	(4%)	P4	(0)	0		
			P5	✓ (300)	1		

A wetland problem area plan view is provided in Appendix D.

Appendix A
(Click here)

APPENDIX A

FIGURES




1 mi. 0 1 mi. 4 mi.
 1:144,000
 Source: 1997 North Carolina Atlas and Gazetteer, p.39.



SITE LOCATION
Sandy Creek Stream Enhancement
and Wetland Restoration Site
 Durham County, North Carolina

Dwn. by:	MAF	FIGURE 1
Ckd by:	JWG	
Date:	DEC 2006	
Project:	06-282.03	

- C/E- CONSERVATION EASEMENT
- VEGETATION MONITORING PLOT
- MONITORING GAUGE LOCATION
- - - EXISTING STREAM



SOURCE: USGS 3.75 MINUTE DIGITAL ORTHO QUARTER QUADRANT COLOR INFRARED 1998



Client: EcoScience Corporation
 Raleigh, North Carolina

Project: **Sandy Creek Stream Enhancement and Wetland Restoration Site**

SHEET INDEX

EEP Project No. 322

DURHAM COUNTY, NORTH CAROLINA


ESC Project No.: 06.282.03

Drawn By:	GWN	Date:	DEC 2006
Check By:	JWG	Scale:	1" = 400'
ESC Project No.:		06.282.03	

FIGURE **2**

LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- - - BOTTOM OF BANK
- ⊙ PHOTOGRAPH LOCATION
- - - EXISTING WETLAND BOUNDARY
- - - EXISTING SANITARY SEWER
- EXISTING TREE LINE
- LOG VANE
- ← FLOW DIRECTION
- SS THALWEG




Drawn By:	GWN	Date:	JAN 2007
Checked By:	JWG	Scale:	1" = 100'
ESC Project No.:		06.282.03	

MONITORING PLAN VIEW
Sandy Creek Stream Enhancement and Wetland Restoration Site



EEP Project No. 322
 DURHAM COUNTY, NORTH CAROLINA







LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- - - BOTTOM OF BANK
- ◻ VEGETATION MONITORING PLOT
- MONITORING GAUGE
- ⊙ PHOTOGRAPH LOCATION
- - - EXISTING WETLAND BOUNDARY
- EXISTING SANITARY SEWER
- EXISTING TREE LINE
- LOG VANE
- MONITORING CROSS-SECTION
- ← FLOW DIRECTION
- ↘ THALWEG

 <p>EcoScience Corporation Raleigh, North Carolina</p>	<p>Client: </p>		<p>Project: MONITORING PLAN VIEW Sandy Creek Stream Enhancement and Wetland Restoration Site EEP Project No. 322 DURHAM COUNTY, NORTH CAROLINA</p>	<p>FIGURE 2-2</p>
	<p>Dim By: GWN</p>	<p>Date: JAN 2007</p>		
<p>ESC Project No.: 06-282.03</p>				

MATCH SHEET 2-2




LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- - - BOTTOM OF BANK
- ⊙ PHOTOGRAPH LOCATION
- - - EXISTING WETLAND BOUNDARY
- EXISTING SANITARY SEWER
- EXISTING TREE LINE
- LOG VANE
- ← FLOW DIRECTION
- THALWEG

Drawn By:	GWN	Date:	JAN 2007
Checked By:	JWG	Scale:	1" = 100'
ESC Project No.:		06-282.03	

MONITORING PLAN VIEW
Sandy Creek Stream Enhancement and Wetland Restoration Site
 EEP Project No. 322
 DURHAM COUNTY, NORTH CAROLINA



Appendix B
(Click here)

APPENDIX B

VEGETATION DATA

REVISIONS

LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- PHOTOGRAPH LOCATION (L5, L6, L7, L8, L9)
- VEGETATION MONITORING PLOT (Criteria Not Met) (P1, P2, P3, P4, P5)
- EXISTING WETLAND BOUNDARY
- EXISTING TREE LINE


PLANTING ZONES

ZONE 1 (0.60 ac.)
ZONE 2 (1.14 ac.)
ZONE 3 (1.86 ac.)
ZONE 8 (1.12 ac.)

* PLANTING ZONES SHOWN ARE APPROXIMATE. ZONE ACRES PROVIDED BY BECKY L. WARD CONSULTING, AS-BUILT AND MONITORING REPORT, SEPT. 2003.



SOURCE: USGS 3.75 MINUTE DIGITAL ORTHO QUARTER QUADRANT COLOR INFRARED 1998



Sandy Creek Stream and Wetland Restoration Site

Year 3 Monitoring

Data collected 8/23/06

0.02-acre plots

	Plots					Year 3 Total	Survival %	Year 2 Total	Year 1 Total	Year 0 Total
	1	2	3	4	5					
Acer rubrum			4			4	13	4	12	30
Alnus serrulata						0	0			1
Betula nigra						0	0		5	2
Carya ovata						0	0			4
Cephalanthus occidentalis						0	0			2
Fraxinus pennsylvani	89	32	7			128	800	148	104	16
Liriodendron tulipifera						0	0		2	9
Nyssa sylvatica						0	0			5
Quercus lyrata						0	0		3	5
Quercus phellos						0	0	3	3	14
Salix nigra	67	10	5		6	88	1760	108	73	5
Sambucus canadensis						0	0		1	11
Viburnum nudum						0	0		3	8
	156	42	16	0	6	220		263	206	112
Density	7800	2100	800	0	300					
Average density	2200									

Volunteers	Plots					Year 3 Total	Year 2 Total	Year 1 Total	Year 0 Total
	1	2	3	4	5				
Acer negundo	1	1				2			2
baccharis	4		1			5			
Celtis laevigata						0			
Cornus amomum		1		3		4			2
Gleditsia triacanthos						0		1	
Liquidambar styraciflua			8			8		1	
Pinus taeda			7			7		0	
Platanus occidentalis		1				1		2	
Populus deltoides						0		1	
Ulmus americana						0			
	4	2	16	3	0	27	0	5	2

REPRESENTATIVE VEGETATION PROBLEM AREAS

Photo 1. Poor Tree Establishment and Recruitment



Photo 2. Poor Tree Survival



Photo 3. Poor Tree Survival



Vegetation Plot 1 – Sandy Creek Wetland Restoration

Photo 1



Photo 1A



The above pictures were taken on August 23, 2006, after three seasons of growth on-site.

Vegetation Plot 2 – Sandy Creek Wetland Restoration

Photo 2



Photo 2A



The above pictures were taken on August 23, 2006, after three seasons of growth on-site.

Vegetation Plot 3 – Sandy Creek Wetland Restoration

Photo 3



Photo 3A



The above pictures were taken on August 23, 2006, after three seasons of growth on-site.

Vegetation Plot 4 – Sandy Creek Wetland Restoration

Photo 4



The above picture was taken on August 23, 2006, after three seasons of growth on-site. The water remained in this area throughout the year.

Vegetation Plot 5 – Sandy Creek Wetland Restoration

Photo 5



Photo 5A




The above pictures were taken on August 23, 2006, after three seasons of growth on-site.

Appendix C
(Click here)

APPENDIX C

STREAM GEOMORPHOLOGY DATA

-C/E- CONSERVATION EASEMENT
 ■ VEGETATION MONITORING PLOT
 ● MONITORING GAUGE LOCATION
 - - - EXISTING STREAM



SOURCE: USGS 3.75 MINUTE DIGITAL ORTHO QUARTER QUADRANT COLOR INFRARED 1998





Client: **Ecosystem Enhancement Program**
 Project: **Sandy Creek Stream Enhancement and Wetland Restoration Site**
EEP Project No. 322
 DURHAM COUNTY, NORTH CAROLINA

Drawn By:	GWN	Date:	DEC 2006
Checked By:	JWG	Scale:	1" = 400'
ESC Project No.:		06-282.03	

FIGURE **C**

LEGEND

	CONSERVATION EASEMENT
	EXISTING STREAM
	BOTTOM OF BANK
	EXISTING TREE LINE
	PHOTOGRAPH LOCATION
	LOG VANE (FUNCTIONAL)
	FLOW DIRECTION
	THALWEG



Client: **Ecosystem Enhancement**
 Project: **Sandy Creek Stream Enhancement and Wetland Restoration Site**
EEP Project No. 322
 DURHAM COUNTY, NORTH CAROLINA

Drawn By:	GWN	Date:	FEB 2007
Checked By:	JWG	Scale:	1" = 100'
ESC Project No.:		06-282.03	

MATCH FIGURE C3

MATCH FIGURE C1

LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- - - BOTTOM OF BANK
- - - EXISTING TREE LINE
- ⊙ PHOTOGRAPH LOCATION
- █ LOG VANE (FUNCTIONAL)
- ← FLOW DIRECTION
- 0+00 THALWEG





STREAM PROBLEM AREAS
Sandy Creek Stream Enhancement and Wetland Restoration Site



Project:	EEP Project No. 322		
Client:	DURHAM COUNTY, NORTH CAROLINA		
Dwn By:	GWN	Date:	FEB 2007
Clk By:	JWG	Scale:	1" = 100'
ESC Project No.:	06-282.03		

FIGURE **C2**


MATCH FIGURE C2



LEGEND

- C/E- CONSERVATION EASEMENT
- EXISTING STREAM
- BOTTOM OF BANK
- EXISTING TREE LINE
- PHOTOGRAPH LOCATION (L9-L13)
- LOG VANE (FUNCTIONAL) (L10-L13)
- FLOW DIRECTION
- THALWEG


Project: **STREAM PROBLEM AREAS**
Sandy Creek Stream Enhancement and Wetland Restoration Site

Client: 

Project: **EEP Project No. 322**
 DURHAM COUNTY, NORTH CAROLINA

Drawn By: GWN Date: FEB 2007
 Ckd By: JWG Scale: 1" = 100'
 ESC Project No.: 06-282.03

FIGURE **C3**

 **EcoScience Corporation**
 Raleigh, North Carolina

Verification of Bankfull Events

Photo 1. Sediment layer covering adjacent greenway path after a bankfull event



January 12, 2007

Photo 2. Sediment deposited at top of bank following a bankfull event



January 12, 2007

Stream Problem Areas

Photo 3. Excessive sediment load from upstream sources.




Sandy Creek Stream Enhancement Photo Stations

Photo Station 1: Log Vane #1 (Station 2 + 04)



August 23, 2006

Photo Station 2: Log Vane #2 (Station 4 + 12)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 3: Log Vane #3 (Station 6 + 55)



August 23, 2006

Photo Station 4: Log Vane #4 (Station 8 + 88)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 5: Log Vane #5 (Station 10 + 99)



August 23, 2006

Photo Station 6: Log Vane #6 (Station 13 + 83)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 7: Log Vane #7 (Station 15 + 39)



August 23, 2006

Photo Station 8: Log Vane #8 (Station 17 + 45)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 9: Log Vane #9 (Station 19 + 72)



August 23, 2006

Photo Station 10: Log Vane #10 (Station 20 + 91)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 11: Log Vane #11 (Station 22 + 66)



January 12, 2007

Photo Station 12: Log Vane #12 (Station 24 + 20)



August 23, 2006

Sandy Creek Stream Enhancement Photo Stations

Photo Station 13: Log Vane #13 (Station 26 + 12)



August 23, 2006

Photo Station 14: Permanent Cross-Section (18 + 25) Viewed Looking Downstream



November 9, 2006

Appendix D
(Click here)

APPENDIX D

WETLAND HYDROLOGY DATA

SOURCE: USGS 3.75 MINUTE DIGITAL ORTHO QUARTER QUADRANT COLOR INFRARED 1998

LEGEND

- C/E- CONSERVATION EASEMENT
 - EXISTING STREAM
 - TOE OF CHANNEL
 - EXISTING WETLAND
-
- GAUGE LOCATION
 - % of growing season *
 - > 12.5%
 - < 5%

REFERENCE SITE GAUGE



REVISIONS	



Client:

Project:
**SANDY CREEK
 STREAM
 ENHANCEMENT
 AND WETLAND
 RESTORATION
 SITE**

**EEP Project
 No. 322**
 DURHAM COUNTY,
 NORTH CAROLINA

Title:

**WETLAND
 PROBLEM
 AREAS**


Own By:	Date:
GWN	DEC 2006
Ckd By:	Scale:
JWG	1"=60'
ESC Project No.:	
06-282.03	

FIGURE

D




Sandy Creek 2006 Monitoring Gauge A - N3CF7A65




* Breaks indicate > 40" below the ground surface

Sandy Creek 2006 Monitoring Gauge B- N3CF79C5




* Breaks indicate > 40" below the ground surface

Sandy Creek 2006 Monitoring Gauge C - N3CF7AB6



* Breaks indicate > 40" below the ground surface

Sandy Creek 2006 Monitoring Gauge Reference Site - N3CF7AEC



* Breaks indicate > 40" below the ground surface