

SCALY BARK CREEK MITIGATION SITE

*Stanly County, NC
DENR Contract 002030
EEP Project Number 94148*

Monitoring Year 1 Annual Report FINAL

Data Collection Period: September-November 2011
Submission Date: December 15, 2011



Prepared for:



NCDENR, EEP
1652 Mail Service Center
Raleigh, NC
27699-1652

Prepared by:



Wildlands Engineering, Inc.
1430 S. Mint Street, #104
Charlotte, NC 28203
P – 704-332-7754
F – 704-332-3306
Kirsten Y. Gimbert
kgimbert@wildlandseng.com

SCALY BARK CREEK MITIGATION SITE

Monitoring Year 1 Annual Report

1.0	Executive Summary	1
1.1	Project Goals and Objectives.....	1
1.2	Monitoring Year 1 Data Assessment	2
1.2.1	Vegetative Assessment	2
1.2.2	Stream Assessment	3
1.3	Monitoring Year 1 Summary	4
2.0	Methodology	4
3.0	References	4

APPENDICES

Appendix 1 General Tables and Figures

Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Baseline Information and Attributes

Appendix 2 Visual Assessment Data

Figure 3.0-3.3	Integrated Current Condition Plan View
Table 5a-c	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
Stream Photographs	
Vegetation Photographs	

Appendix 3 Vegetation Plot Data

Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Plot Metadata
Table 9a-c	Planted and Total Stem Counts (Species by Plot with Annual Means)

Appendix 4 Morphological Summary Data and Plots

Table 10a-b	Baseline Stream Data Summary
Table 11	Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Section)
Table 12a-d	Monitoring Data – Stream Reach Data Summary
Figure 4a-d	Longitudinal Profile Plots
Figure 5a-l	Cross-Section Plots
Figure 6a-j	Reachwide and Cross-Section Pebble Count Plots

1.0 Executive Summary

The Scaly Bark Creek Mitigation Site, hereafter referred to as the Site, is located off of NC Highway 24/27 in the central portion of Stanly County, NC. The project site is approximately 2.6 miles southwest of downtown Albemarle, NC within the Rocky River watershed (North Carolina Division of Water Quality (NCDWQ) Subbasin 03-07-13) of the Yadkin River Basin (USGS Hydrologic Unit 03040105060030). The Site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). Land use within the watershed is rural and is dominated by forestry, agriculture, and livestock operations; with approximately 60% of the watershed forested and 40% used for agriculture. The Site is located in an active cattle pasture surrounded by wooded lots, small agricultural operations, and rural residential areas within a 212-acre tract of land owned by Franchot Palmer. A conservation easement has been recorded to protect the 26.6 acres of riparian corridor and stream resources in perpetuity.

The Site consists of Scaly Bark Creek, a third order stream, as well as six unnamed first and second order tributaries (UTs) to Scaly Bark Creek (UT1, UT1a, UT1b, UT2, UT3, and UT4). At the downstream limits of the project, the drainage area is 1,619 acres (2.5 square miles). Scaly Bark Creek (NCDWQ Index No. 13-17-31-2), which is the main creek on the project site, has been classified as Class C waters. Class C waters are protected for secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, agriculture, and other uses. Directions and a map of the Site are provided in Figure 1.

1.1 *Project Goals and Objectives*

Prior to construction activities, the primary watershed stressor was the high sediment load received from the upstream watershed due to bank erosion and lack of erosion control during agricultural practices. Activities such as livestock trampling on the banks, vegetation maintenance and removal by the landowner, lack of riparian buffer to stabilize banks and filter runoff, and channel maintenance and straightening by the landowner, resulted in an unstable stream system. As a result of the aforementioned watershed and land activities, the Site had poor water quality due to sediment and fecal pollution, poor habitat due to lack of riparian vegetation and lack of in-stream bed diversity, and unstable geomorphic conditions. Tables 1-4 in Appendix 1 presents the pre-restoration conditions in detail for the Site.

The primary objectives of the project were to decrease nutrient and fecal coliform levels, sediment input, and water temperature, increase dissolved oxygen concentrations, create appropriate in-stream and terrestrial habitat, and decrease channel velocities. These objectives were achieved by restoring 4,860 linear feet (LF) of perennial stream channel, enhancing 3,578 LF of perennial and intermittent stream channel, and preserving 700 LF of intermittent stream channel. Restoration of dimension, pattern, and profile was implemented for Scaly Bark Creek, the lower portion of UT1, and UT2; enhancement of profile and dimension, working within the existing channel, was implemented for the remaining portion of UT1, UT1a, UT1b, UT3, and a portion of UT4. The Site's riparian areas were also planted to stabilize streambanks, improve habitat, and protect water quality. Figure 2 and Table 1 present the restoration and enhancement design for the Site.

The following project goals were established to address the effects listed above in the executive summary from watershed and project site stressors:

- Remove harmful nutrients from creek flow, including fecal pollution;
- Reduce pollution of the creek by excess sediment;
- Increase dissolved oxygen concentrations;
- Improve stream bank stability;
- Improve in-stream habitat;
- Restore terrestrial habitat; and
- Improve aesthetics of the riparian corridor.

The project objectives to meet these goals are to:

- Fence out cattle from the riparian corridor to remove fecal contamination and eliminate bank trampling;
- Provide a floodplain for excess sediment to settle out while maintaining appropriate sediment transport through the design reach and eliminating sediment contributions from bank erosion in the project reaches;
- Provide aeration points at riffle and drop structures to increase dissolved oxygen;
- Provide riparian vegetation root mass to stabilize banks and to provide terrestrial habitat;
- Construct a geomorphically stable, self-maintaining channel to provide for stable stream form;
- Provide aquatic habitat bedform diversity in the form of riffles and pools, as well as terrestrial habitat with riparian planting; and
- Provide channel shading to reduce water temperatures which will improve habitat quality and help to improve dissolved oxygen concentrations.

1.2 Monitoring Year 1 Data Assessment

The final restoration plan was submitted and accepted by the Ecosystem Enhancement Program (EEP) in May 2010. Construction activities were completed by North State Environmental in April 2011. The baseline monitoring and as-built survey were completed between March and April 2011. The stream restoration success criteria for the project site follows the approved success criteria presented in the Scaly Bark Mitigation Plan (Approved 7/15/2011). Annual monitoring and quarterly site visits were conducted to assess the condition of the finished project between September and November 2011.

1.2.1 Vegetative Assessment

A total of 29 vegetation plots were established within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the stream restoration and enhancement areas to capture the heterogeneity of the designed vegetative communities. The plot corners were marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken to capture the same reference photograph locations as the as-built. The final vegetative success criteria will be the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of year five (5) of the monitoring period. The

interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of year three (3) of the monitoring period.

The monitoring year 1 (MY-1 of 5) vegetative survey was completed in September 2011. The 2011 annual vegetation monitoring resulted in an average survivability of 418 stems per acre, which is greater than the interim requirement of 320 stems/acre, but approximately 50% less than the baseline density recorded (810 stems/acre) in April 2011. There was an average of 10 stems per plot compared to 20 stems per plot in MY-0. A total of 19 out of 29 plots met the success criteria required for MY-1 (Plots 1, 3, 4, 5, 7, 8, 9, 11, 12, 13, 14, 15, 17, 22, 23, 24, 27, 28, and 29). A vegetative maintenance plan is presented below to address the low stem density observed during MY-1. Please refer to Appendix 3 for vegetation summary tables and raw data tables and Appendix 2 for vegetation plot photographs and the vegetation condition assessment table.

Maintenance Plan

The Site will be re-planted in late winter of 2012 in response to the quantity of dead bare roots observed during the 2011 vegetative survey. Most likely, the high mortality of the planted stems was a result of dry soil conditions and/or from grass suffocation/crowding of planted stems. To promote better success, the planting lists will be modified slightly to account for species that were not successful in the initial planting.

1.2.2 Stream Assessment

Morphological surveys for the MY-1 were conducted between September and November 2011. All streams within the Site met the success criteria for monitoring year one (1). Please refer to Appendix 2 for the visual assessment table, current condition plan view (CCPV), and photographs and Appendix 4 for morphological data and plots.

Riffle cross-sections surveyed along the restoration reaches have met success criteria for MY-1. The cross-sections appear stable and show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. All surveyed riffle cross-sections fell within the parameters defined for channels of the appropriate Rosgen stream type. The surveyed longitudinal profile data for the stream restoration reaches illustrates that the bedform features are maintaining lateral and vertical stability. The riffles are remaining steeper and shallower than the pools, while the pools are deepening with flat water surface slopes. The longitudinal profiles show that the bank height ratios remain very near to 1.0 for all of the restoration reaches. In-stream structures, such as root wads and brush toe used to enhance channel habitat and stability on the outside bank of meander bends are providing stability and habitat as designed. Pattern data will only be completed in MY-5 if there are indicators from the profile or dimensions that significant geomorphic adjustments have occurred. No changes were observed that indicated a change in the radius of curvature or channel belt width; therefore, pattern data is not included in the MY-1 report.

Substrate materials in the restoration reaches indicate a progression toward and the maintenance of coarser materials in the riffle features and smaller particles in the pool features. As-built shear stresses are similar to design parameters and should reduce the risk of further erosion along all three restoration reaches. The subpavement results indicate that

the restored channels are not trending toward aggradation or degradation within the restored channels.

At the end of the five (5) year monitoring period, two (2) or more bankfull events must occur in separate years within the restoration reach. No bankfull events were recorded with the crest gauge during the MY-1 data gathering; therefore, the Site has not met the MY-5 hydrology criteria at this time.

1.3 Monitoring Year 1 Summary

Overall, the Site has met the required mitigation success criteria for MY-1, with the exception of the vegetation. All streams within the Site are stable and functioning as designed. The average stem density for the Site met the MY-1 success criteria; however, a portion of the individual vegetation plots did not meet the MY-1 success criteria as seen in the CCPV. A vegetation maintenance plan has been proposed and will be implemented in late winter of 2012. There have been zero (0) bankfull events recorded since construction commenced, therefore, the MY-5 hydrology attainment requirement has not been met for the Site at this time. This is not a concern at this time since there are four more years of monitoring remaining.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the (formerly Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

2.0 Methodology


Geomorphic data was collected followed the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in the *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). Longitudinal and cross-sectional data were collected using a total station and were georeferenced. Reachwide pebble counts were conducted along each restored reach for channel classification. Cross-section substrate analyses conducted in each surveyed riffle followed the 100 count wetted perimeter methodology. Subpavement samples were collected at each surveyed riffle cross-section and processed in an outsourced lab. All CCPV mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using *Pathfinder* and *ArcView*. Crest gauges were installed in surveyed riffle cross-sections and monitored quarterly. Hydrology attainment installation and monitoring methods are in accordance with the USACE (2003) standards. Vegetation monitoring protocols followed the *Carolina Vegetation Survey-NCEEP Level 2 Protocol* (Lee et al., 2006).

3.0 References

Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. *Stream Restoration A Natural Channel Design Handbook*.

- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from <http://www.nceep.net/business/monitoring/veg/datasheets.htm>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.
- Simon, A. 1989. A model of channel response in disturbed alluvial channels. *Earth Surface Processes and Landforms* 14(1):11-26.
- United States Department of Agriculture (USDA). 2009. Natural Resources Conservation Service, Soil Survey Geographic (SSURGO) database for Stanly County, North Carolina. <http://SoilDataMart.nrcs.usda.gov>
- United States Geological Survey (USGS). 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Weakley, A.S. 2008. *Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas* (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.
- Wildlands Engineering, Inc. 2010. Scaly Bark Mitigation Site Restoration Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2011. Scaly Bark Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.

APPENDIX 1. General Tables and Figures



The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.

Directions:
 The Scaly Bark Creek Mitigation Project is located off of NCHighway 24/27 in the central portion of Stanly County, NC. The site is approximately 2.6 miles southwest of downtown Albemarle, NC.



0 1,000 2,000 Feet



Figure 1. Project Vicinity Map
 Scaly Bark Creek Mitigation Site
 EEP Project Number 94148
 Monitoring Year 1 of 5
 Stanly County, NC





Figure 2. Project Component/Asset Map
 Scaly Bark Creek Mitigation Site
 EEP Project Number 94148
 Monitoring Year 1 of 5
 Stanly County, NC

Appendix 1. General Tables and Figures

**Table 1. Project Components and Mitigation Credits
Scaly Bark Creek Mitigation Site (EEP Project No.94148)
Monitoring Year 1 of 5**

Mitigation Credits									
Type	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
	R	RE	R	RE	R	RE			
Totals	4,860	1,571	N/A	N/A	N/A	N/A		N/A	N/A
Project Components									
Reach ID	Stationing/ Location	Existing Footage (LF)	Approach	Restoration or Restoration Equivalent	Restoration Footage (LF)*	Mitigation Ratio			
Scaly Bark Creek Reaches 1 & 2	100+00.00- 141+71.79	3,600	Priority 1	Restoration	4,058	1:1			
UT1 Reach 1	200+00.00- 211+10.37	1,104	spot grading and planting	Enhancement II	1,098	2.5:1			
UT1 Reach 2	213+10.37- 217+32.36	330	Priority 1	Restoration	402	1:1			
UT1a	302+78.00- 306+68.00	390	spot grading and planting	Enhancement II	390	2.5:1			
UT1b	400+10.00- 412+08.00	1,198	spot grading and planting	Enhancement II	1,166	2.5:1			
UT2	500+00.00- 503+93.00	262	Priority 1	Restoration	400	1:1			
UT3	600+00.00- 603+26.00	282	spot grading and planting	Enhancement II	341	2.5:1			
UT4	707+00.00- 712+69.00	516	spot grading and planting	Enhancement II	583	2.5:1			
UT4	700+00.00- 707+00.00	700	spot grading and planting	Preservation	700	5:1			
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)		Buffer (square feet)	Upland (acres)		
		Riverine	Non-Riverine						
Restoration	4,860	-	-	-	-	-	-	-	-
Enhancement		-	-	-	-	-	-	-	-
Enhancement I	-								
Enhancement II	3,578								
Creation		-	-	-	-				
Preservation	700	-	-	-	-				
High Quality Preservation	-	-	-	-	-				
BMP Elements									
Elements	Location		Purpose/Function		Notes				
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
BMP Elements									
BR = Bioretention Cell; S F= Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer									
*Linear footage excludes crossings.									

Appendix 1. General Tables and Figures
Table 2. Project Activity and Reporting History
Scaly Bark Creek Mitigation Site (EEP Project No.94148)
Monitoring Year 1 of 5

Activity or Report	Date Collection Complete	Completion or Delivery
Mitigation Plan	May 2010	May 2010
Final Design - Construction Plans	December 2010	December 2010
Construction	April 2011	April 2011
Temporary S&E mix applied to entire project area*	April 2011	April 2011
Permanent seed mix applied to reach/segments	April 2011	April 2011
Containerized and B&B plantings for reach/segments	April 2011	April 2011
Baseline Monitoring Document (Year 0 Monitoring - baseline)	March 2011/April 2011	June 2011
Year 1 Monitoring	November 2011	November 2011
Year 2 Monitoring	2012	December 2012
Year 3 Monitoring	2013	December 2013
Year 4 Monitoring	2014	December 2014
Year 5 Monitoring	2015	December 2015

*Seed and mulch is added as each section of construction is completed.

Appendix 1. General Tables and Figures

Table 3. Project Contacts Table

Scaly Bark Creek Mitigation Site (EEP Project No.94148)

Monitoring Year 1 of 5

Designer	Wildlands Engineering, Inc. 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
Shawn Wilkerson	
Construction Contractor	North State Environmental, Inc. 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Darrell Westmoreland	
Planting Contractor	North State Environmental, Inc. 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Stephen Joyce	
Seeding Contractor	North State Environmental, Inc. 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Stephen Joyce	
	Green Resource
Seed Mix Sources	
Nursery Stock Suppliers	Dykes and Son Nursery Pinelands Nursery North State Environmental, Inc.
<i>Bare Roots</i>	
<i>Plugs</i>	
<i>Live Stakes/Brush Mattress</i>	
Monitoring Performers	Wildlands Engineering, Inc. Kirsten Y. Gimbert 704.332.7754, ext. 110
Stream Monitoring, POC	
Vegetation Monitoring, POC	

Appendix 1. General Tables and Figures

**Table 4. Project Baseline Information and Attributes
Scaly Bark Creek Mitigation Site (EEP Project No.94148)
Monitoring Year 1 of 5**

Project Information (Pre-Restoration)							
Project Name	Scaly Bark Creek Mitigation Site						
County	Stanly						
Project Area (acres)	26.6						
Project Coordinates (latitude and longitude)	35° 19' 38.338" N, 80° 14' 19.315"W						
Project Watershed Summary Information							
Physiographic Province	Piedmont						
River Basin	Yadkin						
USGS Hydrologic Unit 8-digit	03040105	USGS Hydrologic Unit 14-digit	03040105060030				
DWQ Sub-basin	Rocky River (03-07-13)						
Project Drainage Area (acres)	1,619						
Project Drainage Area Percentage of Impervious Area	<10%						
CGIA Land Use Classification	U						
Reach Summary Information							
Parameters	Scaly Bark Creek	UT1	UT1a	UT1b	UT2	UT3	UT4
Length of reach (linear feet) - Post-Restoration	4,058	1,500	390	1,166	400	341	583
Valley classification	VIII						
Drainage area (acres)	1,619	173	46	83	436	36	25
NCDWQ stream identification score	43.5	31	21.5	26.5	37.5	19.5	24
NCDWQ Water Quality Classification	C	-	-	-	-	-	-
Morphological Description (stream type)	C4	Reach 1: E4 Reach 2: C4	E4	C4b	C4	C4	Reach 1: B4 Reach 2: C4
Evolutionary trend (Simon's Model) - Pre- Restoration	Reach 1: Stage 2 Reach 2: Stage 3, 4 & 5	Reach 2: Stage 2 & 4	n/a	n/a	Stage 4	n/a	n/a
Underlying mapped soils	<i>BaB, BaD, BbB & BbD</i>		<i>GoC, GoF</i>		<i>KkB</i>	<i>MhB</i>	<i>Oa</i>
Drainage class	well drained		well-drained to excessively drained		moderately well drained	moderate to moderately rapid	moderately well-drained
Soil Hydric status	No		No		No	No	Yes (inclusions)
Slope	gently sloping to steep uplands		gently sloping to strongly sloping		lower slopes	nearly level to gently sloping	nearly level
FEMA classification	Zone AE (downstream end of Scaly Bark only); all other areas were not mapped						
Native vegetation community	Piedmont Bottomland Forest						
Percent composition of exotic invasive vegetation - Post-Restoration	0%						
Regulatory Considerations							
Regulation	Applicable?	Resolved?		Supporting Documentation			
Waters of the United States - Section 404	Yes	Yes		USACE Nationwide Permit No.27 and DWQ			
Waters of the United States - Section 401	Yes	Yes		401 Water Quality Certification No. 3689			
Endangered Species Act	Yes	Yes		Scaly Bark Mitigation Plan; studies found suitable habitat not present for listed species			
Historic Preservation Act	Yes	Yes		No historic resources were found to be impacted (letter from SHPO)			
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	n/a		n/a			
FEMA Floodplain Compliance	Yes	Yes		CLOMR approved			
Essential Fisheries Habitat	Yes	Yes		No adverse impacts to aquatic resources were found (letter from NCWRC)			

U= Unknown

APPENDIX 2. Visual Assessment Data





Figure 3.0 Integrated Current Condition Plan View (Key)
 Scaly Bark Creek Mitigation Site
 EEP Project Number 94148
 Monitoring Year 1 of 5




2010 Aerial Photography



0 75 150 Feet



Figure 3.1 Integrated Current Condition Plan View (Sheet 1 of 3)
 Scaly Bark Creek Mitigation Site
 EEP Project Number 94148
 Monitoring Year 1 of 5



Appendix 2. Visual Assessment Data

Table 5a. Visual Stream Morphology Stability Assessment Table

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Scaly Bark Reaches 1 and 2 (4,058 LF)

Monitoring Year 1 of 5

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	37	37		100%				
	3. Meander Pool Condition	Depth Sufficient	37	37		100%				
		Length Appropriate	37	37		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	37	37		100%				
		Thalweg centering at downstream of meander bend (Glide)	37	37	100%					
Totals					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	13	13			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	13	13			100%			

Appendix 2. Visual Assessment Data
Table 5b. Visual Stream Morphology Stability Assessment Table
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1 Reach 2 (402 LF)
Monitoring Year 1 of 5

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	6	6		100%				
	3. Meander Pool Condition	Depth Sufficient	6	6		100%				
		Length Appropriate	6	6		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	6	6		100%				
		Thalweg centering at downstream of meander bend (Glide)	6	6	100%					
	Totals									
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	n/a				n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill								
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.								
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.								
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth \geq 1.6 Rootwads/logs providing some cover at baseflow.								

Appendix 2. Visual Assessment Data

Table 5c. Visual Stream Morphology Stability Assessment Table

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

UT2 (400 LF)

Monitoring Year 1 of 5

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	7		100%				
	3. Meander Pool Condition	Depth Sufficient	7	7		100%				
		Length Appropriate	7	7		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	7	7		100%				
		Thalweg centering at downstream of meander bend (Glide)	7	7		100%				
Totals					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			

Appendix 2. Visual Assessment Data
Table 6. Vegetation Condition Assessment Table
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Monitoring Year 1 of 5

Planted Acreage 25.4

Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage*
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	0	0	0.00%
Low Stem Density Areas^	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	7	0.2	1%
Total			7	0.2	1%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	*	*	56%
Cumulative Total			7	0.2	57%

Easement Acreage 26.6

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Planted Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1000	0	0	0%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%

^Acreage calculated from vegetation plots monitored for site; overall % of planted acreage with a low stem density is approximately 56%

*Areas of Poor Growth Rates were estimated based on planted stem mortality.

Stream Photographs



Photo Point 1 – looking upstream (10/20/2011)



Photo Point 1 – looking downstream (10/20/2011)



Photo Point 2 – looking upstream (10/20/2011)



Photo Point 2 – looking downstream (10/20/2011)



Photo Point 3 – looking upstream (10/20/2011)



Photo Point 3 – looking downstream (10/20/2011)



Photo Point 4 – looking upstream (10/20/2011)



Photo Point 4 – looking downstream (10/20/2011)



Photo Point 5 – looking upstream (10/20/2011)



Photo Point 5 – looking downstream (10/20/2011)



Photo Point 6 – looking upstream (10/20/2011)



Photo Point 6 – looking downstream (10/20/2011)



Photo Point 7 – looking upstream (10/20/2011)



Photo Point 7 – looking downstream (10/20/2011)



Photo Point 8 – looking upstream (10/20/2011)



Photo Point 8 – looking downstream (10/20/2011)



Photo Point 9 – looking upstream (10/20/2011)



Photo Point 9 – looking downstream (10/20/2011)



Photo Point 10 – looking upstream (10/20/2011)



Photo Point 10 – looking downstream (10/20/2011)



Photo Point 11 – looking upstream (10/20/2011)



Photo Point 11 – looking downstream (10/20/2011)



Photo Point 12 – looking upstream (10/20/2011)



Photo Point 12 – looking downstream (10/20/2011)



Photo Point 13 – looking upstream (10/20/2011)



Photo Point 13 – looking downstream (10/20/2011)



Photo Point 14 – looking upstream (10/20/2011)



Photo Point 14 – looking downstream (10/20/2011)



Photo Point 15 – looking upstream (10/20/2011)



Photo Point 15 – looking downstream (10/20/2011)



Photo Point 16 – looking upstream (10/20/2011)



Photo Point 16 – looking downstream (10/20/2011)



Photo Point 17 – looking upstream (10/20/2011)



Photo Point 17 – looking downstream (10/20/2011)



Photo Point 18 – looking upstream (10/20/2011)



Photo Point 18 – looking downstream (10/20/2011)



Photo Point 19 – looking upstream (10/20/2011)



Photo Point 19 – looking downstream (10/20/2011)



Photo Point 20 – looking upstream (10/20/2011)



Photo Point 20 – looking downstream (10/20/2011)



Photo Point 21 – looking upstream (10/20/2011)



Photo Point 21 – looking downstream (10/20/2011)



Photo Point 22 – looking upstream (10/20/2011)



Photo Point 22 – looking downstream (10/20/2011)



Photo Point 23 – looking upstream (10/20/2011)



Photo Point 23 – looking downstream (10/20/2011)



Photo Point 24 – looking upstream (10/20/2011)



Photo Point 24 – looking downstream (10/20/2011)



Photo Point 25 – looking upstream (10/20/2011)



Photo Point 25 – looking downstream (10/20/2011)



Photo Point 26 – looking upstream (10/20/2011)



Photo Point 26 – looking downstream (10/20/2011)



Photo Point 27 – looking upstream (10/20/2011)



Photo Point 27 – looking downstream (10/20/2011)



Photo Point 28 – looking upstream (10/20/2011)



Photo Point 28 – looking downstream (10/20/2011)



Photo Point 29 – looking upstream (10/20/2011)



Photo Point 29 – looking downstream (10/20/2011)



Photo Point 30 – looking upstream (10/20/2011)



Photo Point 30 – looking downstream (10/20/2011)



Photo Point 31 – looking upstream (10/20/2011)



Photo Point 31 – looking downstream (10/20/2011)



Photo Point 32 – looking upstream (10/20/2011)



Photo Point 32 – looking downstream (10/20/2011)



Photo Point 33 – looking upstream (10/20/2011)



Photo Point 33 – looking downstream (10/20/2011)



Photo Point 34 – looking upstream (10/20/2011)



Photo Point 34 – looking downstream (10/20/2011)



Photo Point 35 – looking upstream (10/20/2011)



Photo Point 35 – looking downstream (10/20/2011)



Photo Point 36 – looking upstream (10/20/2011)



Photo Point 36 – looking downstream (10/20/2011)



Photo Point 37 – looking upstream (10/20/2011)



Photo Point 37 – looking downstream (10/20/2011)



Photo Point 38 – looking upstream (10/20/2011)



Photo Point 38 – looking downstream (10/20/2011)



Photo Point 39 – looking upstream (10/20/2011)



Photo Point 39 – looking downstream (10/20/2011)



Photo Point 40 – looking upstream (10/20/2011)



Photo Point 40 – looking downstream (10/20/2011)



Photo Point 41 – looking upstream (10/20/2011)



Photo Point 41 – looking downstream (10/20/2011)



Photo Point 42 – looking upstream (10/20/2011)



Photo Point 42 – looking downstream (10/20/2011)



Photo Point 43 – looking upstream (10/20/2011)



Photo Point 43 – looking downstream (10/20/2011)



Photo Point 44 – looking upstream (10/20/2011)



Photo Point 44 – looking downstream (10/20/2011)



Photo Point 45 – looking upstream (10/20/2011)



Photo Point 45 – looking downstream (10/20/2011)



Photo Point 46 – looking upstream (10/20/2011)



Photo Point 46 – looking downstream (10/20/2011)

Vegetation Photographs



Vegetation Plot 1 (9/12/2011)



Vegetation Plot 2 (9/12/2011)



Vegetation Plot 3 (9/13/2011)



Vegetation Plot 4 (9/13/2011)



Vegetation Plot 5 (9/13/2011)



Vegetation Plot 6 (9/14/2011)



Vegetation Plot 7 (9/14/2011)



Vegetation Plot 8 (9/14/2011)



Vegetation Plot 9 (9/12/2011)



Vegetation Plot 10 (9/12/2011)



Vegetation Plot 11 (9/15/2011)



Vegetation Plot 12 (9/12/2011)



Vegetation Plot 13 (9/15/2011)



Vegetation Plot 14 (9/14/2011)



Vegetation Plot 15 (9/12/2011)



Vegetation Plot 16 (9/12/2011)



Vegetation Plot 17 (9/12/2011)



Vegetation Plot 18 (9/15/2011)



Vegetation Plot 19 (9/15/2011)



Vegetation Plot 20 (9/15/2011)



Vegetation Plot 21 (9/15/2011)



Vegetation Plot 22 (9/15/2011)



Vegetation Plot 23 (9/13/2011)



Vegetation Plot 24 (9/13/2011)



Vegetation Plot 25 (9/13/2011)



Vegetation Plot 26 (9/12/2011)



Vegetation Plot 27 (9/14/2011)



Vegetation Plot 28 (9/14/2011)



Vegetation Plot 29 (9/14/2011)

APPENDIX 3. Vegetation Plot Data

Appendix 3. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Monitoring Year 1 of 5

Plot	MY1 Success Criteria Met (Y/N)	Tract Mean
1	Y	66%
2	N	
3	Y	
4	Y	
5	Y	
6	N	
7	Y	
8	Y	
9	Y	
10	N	
11	Y	
12	Y	
13	Y	
14	Y	
15	Y	
16	N	
17	Y	
18	N	
19	N	
20	N	
21	N	
22	Y	
23	Y	
24	Y	
25	N	
26	N	
27	Y	
28	Y	
29	Y	

Appendix 3. Vegetation Plot Data
Table 8. CVS Vegetation Plot Metadata
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Monitoring Year 1 of 5

Report Prepared By	Kirsten Gimbert
Date Prepared	10/28/2011 11:32
database name	ScalyBark_MY1.mdb
database location	Q:\ActiveProjects\005-02122 Scaly Bark Creek Mitigation Project\Monitoring\Monitoring Year 1\Vegetation Assessment
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	<i>This worksheet, which is a summary of the project and the project data.</i>
Plots	<i>List of plots surveyed.</i>
Vigor	<i>Frequency distribution of vigor classes.</i>
Vigor by Spp	<i>Frequency distribution of vigor classes listed by species.</i>
Damage	<i>List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.</i>
Damage by Spp	<i>Damage values tallied by type for each species.</i>
Damage by Plot	<i>Damage values tallied by type for each plot.</i>
Stem Count by Plot and Spp	<i>Unknown</i>
PROJECT SUMMARY-----	
Project Code	94148
project Name	Scaly Bark Creek
Description	Scaly Bark Creek Mitigation Site
length (ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	29

Appendix 3. Vegetation Plot Data

Table 9a. Planted and Total Stem Counts (Species by Plot with Annual Means)

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Scaly Bark Creek Reaches 1 and 2

Monitoring Year 1 of 5

Species	Common Name	Type	Current Data (MY1-9/2011)																		Annual Means			
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7		Plot 8		Plot 9		Current Mean		MY0-4/2011	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Acer floridanum</i>	Southern Sugar Maple	T	3	3	1	1	1	1	2	2	2	2	0	0	2	2	4	4	3	3	1.97	1.97	3.59	3.59
<i>Alnus serrulata</i>	Tag Alder	T/S	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0	0	0	0	0.10	0.10	0.17	0.17
<i>Betula nigra</i>	River Birch	T	0	0	0	0	0	0	0	0	1	1	0	0	3	3	0	0	1	1	0.41	0.41	1.10	1.10
<i>Carya sp.</i>	Hickory	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.03	0.03	0.10	0.10
<i>Carya cordiformis</i>	Bitternut Hickory	T	1	1	0	0	0	0	0	0	0	0	0	0	3	3	1	1	0	0	0.52	0.52	0.86	0.86
<i>Carya ovata</i>	Shagbark Hickory	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	2	2	0.17	0.17	0.41	0.41	
<i>Celtis occidentalis</i>	Hackberry	T/S	0	0	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0.14	0.14	0.41	0.41
<i>Cornus sp.</i>	Dogwood	S	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	0.07	0.07
<i>Cornus amomum</i>	Silky Dogwood	S	1	1	1	1	2	2	0	0	1	1	1	1	1	1	0	0	2	2	0.38	0.38	0.38	0.38
<i>Cornus florida</i>	Flowering Dogwood	T/S	2	2	1	1	2	2	2	2	2	2	1	1	1	1	2	2	1	1	2.28	2.28	4.14	4.14
<i>Ilex opaca</i>	American Holly	T/S	2	2	0	0	0	0	1	1	0	0	0	0	1	1	3	3	3	3	1.03	1.03	3.14	3.14
<i>Liquidambar styraciflua</i>	Sweet Gm	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.03	0.03	0.07	0.07
<i>Liriodendron tulipifera</i>	Tulip Poplar	T	1	1	0	0	2	2	0	0	1	1	0	0	0	0	0	0	0	0	0.55	0.55	3.69	3.69
<i>Platanus occidentalis</i>	Sycamore	T	0	0	0	0	1	1	0	0	1	1	1	1	0	0	0	0	1	1	0.17	0.17	0.24	0.24
<i>Quercus</i>	Oak	T	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	n/a	n/a
<i>Quercus michauxii</i>	Swamp Chestnut Oak	T	2	2	1	1	2	2	4	4	1	1	0	0	2	2	1	1	0	0	0.66	0.66	1.17	1.17
<i>Unknown sp.</i>	Unknown		2	2	0	0	0	0	0	0	0	0	1	1	1	1	1	1	0	0	0.34	0.34	0.45	0.45
Plot Area (acres)			0.0247																					
Species Count			10	10	4	4	6	6	4	4	8	8	4	4	9	9	6	6	7	7	5	5	7	7
Stem Count			16	16	4	4	10	10	9	9	10	10	4	4	15	15	12	12	13	13	9	9	20	20
Stems per Acre			648	648	162	162	405	405	364	364	405	405	162	162	607	607	486	486	526	526	362	362	810	810

Type=Shrub or Tree

P = Planted

T = Total

Appendix 3. Vegetation Plot Data
Table 9b. Planted and Total Stem Counts (Species by Plot with Annual Means)
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1, UT1a, UT1b
Monitoring Year 1 of 5

Species	Common Name	Type	Current Data (MY1-9/2011)																								Annual Means			
			Plot 10		Plot 11		Plot 12		Plot 13		Plot 14		Plot 15		Plot 16		Plot 17		Plot 18		Plot 19		Plot 20		Plot 21		Current Mean		MY0-4/2011	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Acer floridanum</i>	Southern Sugar Maple	T	1	1	2	2	2	2	2	2	1	1	1	1	1	1	1	1	4	4	3	3	2	2	0	0	1.97	1.97	3.59	3.59
<i>Alnus serrulata</i>	Tag Alder	T/S	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.10	0.10	0.17	0.17
<i>Betula nigra</i>	River Birch	T	0	0	0	0	0	0	0	0	1	1	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0.41	0.41	1.10	1.10
<i>Carya sp.</i>	Hickory	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0.03	0.03	0.10	0.10
<i>Carya cordiformis</i>	Bitternut Hickory	T	0	0	0	0	1	1	0	0	0	0	0	0	1	1	0	0	0	0	0	0	1	1	1	1	0.52	0.52	0.86	0.86
<i>Carya ovata</i>	Shagbark Hickory	T	0	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	1	1	1	1	0.17	0.17	0.41	0.41	
<i>Celtis occidentalis</i>	Hackberry	T/S	0	0	0	0	0	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.14	0.14	0.41	0.41	
<i>Cornus sp.</i>	Dogwood	S	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	0.07	0.07	
<i>Cornus amomum</i>	Silky Dogwood	S	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.38	0.38	0.38	0.38	
<i>Cornus florida</i>	Flowering Dogwood	T/S	5	5	5	5	4	4	3	3	2	2	3	3	2	2	5	5	1	1	3	3	1	1	0	0	2.28	2.28	4.14	4.14
<i>Ilex opaca</i>	American Holly	T/S	0	0	1	1	0	0	1	1	1	1	2	2	0	0	2	2	1	1	0	0	0	0	0	0	1.03	1.03	3.14	3.14
<i>Liquidambar styraciflua</i>	Sweet Gm	T	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.03	0.03	0.07	0.07	
<i>Liriodendron tulipifera</i>	Tulip Poplar	T	0	0	1	1	2	2	3	3	0	0	2	2	0	0	2	2	0	0	0	0	0	0	0	0	0.55	0.55	3.69	3.69
<i>Platanus occidentalis</i>	Sycamore	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.17	0.17	0.24	0.24	
<i>Quercus sp.</i>	Oak	T	0	0	0	0	0	0	0	0	1	1	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	n/a	n/a	
<i>Quercus michauxii</i>	Swamp Chestnut Oak	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.66	0.66	1.17	1.17	
<i>Unknown sp.</i>	Unknown		0	0	0	0	0	0	2	2	1	1	1	1	0	0	0	0	0	0	0	0	0	0	0	0.34	0.34	0.45	0.45	
Plot Area (acres)			0.0247																											
Species Count			3	3	5	5	4	4	6	6	7	7	6	6	3	3	4	4	3	3	3	3	4	4	2	2	5	5	7	7
Stem Count			7	7	10	10	9	9	12	12	8	8	11	11	4	4	10	10	6	6	7	7	5	5	2	2	9	9	20	20
Stems per Acre			283	283	405	405	364	364	486	486	324	324	445	445	162	162	405	405	243	243	283	283	202	202	81	81	362	362	810	810

Type=Shrub or Tree
P = Planted
T = Total

Appendix 3. Vegetation Plot Data

Table 9c. Planted and Total Stem Counts (Species by Plot with Annual Means)

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

UT2, UT3, UT4

Monitoring Year 1 of 5

Species	Common Name	Type	Current Data (MY1-9/2011)																Annual Means			
			Plot 22		Plot 23		Plot 24		Plot 25		Plot 26		Plot 27		Plot 28		Plot 29		Current Mean		MY0-4/2011	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Acer floridanum</i>	Southern Sugar Maple	T	2	2	1	1	5	5	2	2	2	2	2	2	2	2	3	3	1.97	1.97	3.59	3.59
<i>Alnus serrulata</i>	Tag Alder	T/S	0	0	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0.10	0.10	0.17	0.17
<i>Betula nigra</i>	River Birch	T	2	2	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0.41	0.41	1.10	1.10
<i>Carya sp.</i>	Hickory	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.03	0.03	0.10	0.10
<i>Carya cordiformis</i>	Bitternut Hickory	T	0	0	0	0	1	1	0	0	0	0	0	0	1	1	4	4	0.52	0.52	0.86	0.86
<i>Carya ovata</i>	Shagbark Hickory	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.17	0.17	0.41	0.41
<i>Celtis occidentalis</i>	Hackberry	T/S	0	0	0	0	0	0	0	1	1	0	0	1	1	0	0	0	0.14	0.14	0.41	0.41
<i>Cornus sp.</i>	Dogwood	S	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	0.07	0.07
<i>Cornus amomum</i>	Silky Dogwood	S	2	2	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.38	0.38	0.38	0.38
<i>Cornus florida</i>	Flowering Dogwood	T/S	2	2	0	0	5	5	1	1	0	0	7	7	1	1	2	2	2.28	2.28	4.14	4.14
<i>Ilex opaca</i>	American Holly	T/S	1	1	0	0	1	1	1	1	1	1	1	1	2	2	5	5	1.03	1.03	3.14	3.14
<i>Liquidambar styraciflua</i>	Sweet Gm	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.03	0.03	0.07	0.07
<i>Liriodendron tulipifera</i>	Tulip Poplar	T	0	0	1	1	0	0	1	1	0	0	0	0	0	0	0	0	0.55	0.55	3.69	3.69
<i>Platanus occidentalis</i>	Sycamore	T	0	0	0	0	0	0	1	1	0	0	0	0	0	0	0	0	0.17	0.17	0.24	0.24
<i>Quercus sp.</i>	Oak	T	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0.07	0.07	n/a	n/a
<i>Quercus michauxii</i>	Swamp Chestnut Oak	T	3	3	3	3	0	0	0	0	0	0	0	0	0	0	0	0	0.66	0.66	1.17	1.17
<i>Unknown sp.</i>	Unknown		0	0	0	0	0	0	0	0	0	0	0	0	1	1	0	0	0.34	0.34	0.45	0.45
Plot Area (acres)			0.0247																			
Species Count			6	6	5	5	4	4	5	5	3	3	3	3	6	6	4	4	5	5	7	7
Stem Count			12	12	9	9	12	12	6	6	4	4	10	10	8	8	14	14	9	9	20	20
Stems per Acre			486	486	364	364	486	486	243	243	162	162	405	405	324	324	567	567	362	362	810	810

Type=Shrub or Tree

P = Planted

T = Total

APPENDIX 4. Morphological Summary Data and Plots

Appendix 4. Morphological Summary Data and Plots
Table 10a. Baseline Stream Data Summary
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reaches 1 and 2
Monitoring Year 1 of 5

Parameter	Gauge	Regional Curve						Pre-Restoration Condition				Reference Reach Data						Design				As-Built/Baseline					
		Reach 1			Reach 2			Reach 1		Reach 2		UT to Rocky Creek		Spencer Creek 1		Spencer Creek 2		Reach 1		Reach 2		Reach 1			Reach 2		
		LL	UL	Eq.	LL	UL	Eq.	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Med	Max	Min	Med	Max
Dimension and Substrate - Riffle																											
Bankfull Width (ft)	n/a							27.6	17.0	23.9		12.2		8.7		10.7	11.2	17.0	20.0	17.7	18.0	18.3	21.2	21.3	21.4		
Floodprone Width (ft)								87.0	111.0	112.0		72.0		229.0		60.0	114+	37+	44+	200+	200+	200+	200+	200+	200+		
Bankfull Mean Depth								1.0	1.6	2.0		1.3		1.2		1.6	1.8	1.6	1.8	1.4	1.4	1.4	1.6	1.7	1.7		
Bankfull Max Depth								2.6	2.8	3.0		1.8		1.9		2.1	2.6	2.3	2.5	2.0	2.2	2.3	2.3	2.4	2.6		
Bankfull Cross-sectional Area (ft ²)								26.3	33.2	39.0		16.3		10.6		17.8	19.7	27.1	36.3	24.6	25.2	25.8	34.3	35.6	36.8		
Width/Depth Ratio								29.0	10.6	12.0		9.1		7.3		5.8	7.1	10.7	11.0	13.0	13.0	13.0	12.2	12.8	13.3		
Entrenchment Ratio								3.1	4.7	6.5		6.0		26.3		5.5	10.2	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+		
Bank Height Ratio								1.0	1.0	1.0		1.0		1.0		1.0		1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0		
D50 (mm)								57.8	56.9	53.7		22.6		8.6		8.8											
Profile																											
Riffle Length (ft)	n/a							7 (min) - 22 (max)				N/P		N/P		N/P		20	52	10	63	17	35	55	30	49	69
Riffle Slope (ft/ft)								0.0180	0.0260	0.0033	0.0490	0.0606	0.0892	0.0100	0.0670	0.0130		0.0087	0.0204	0.0069	0.0203	0.0050	0.0136	0.0283	0.0023	0.0075	0.0188
Pool Length (ft)								31 (min) - 184 (max)				N/P		N/P		N/P		30	84	42	81	37	62	98	45	67	96
Pool Max Depth (ft)								2.26	2.85	2.22	3.31	2.2		2.5		3.3		3.5	4.5	4.0	5.5	3.4	4.3	6.1	3.6	4.6	5.5
Pool Spacing (ft)*								31	62	45	117	26	81	13	47	71		38	114	45	132	71	104	165	92	119	147
Pool Volume (ft ³)												-		-		-		-		-							
Pattern																											
Channel Beltwidth (ft)	n/a							52	54	69				24	52	38	41	60	120	80	140	60	-	120	80	-	140
Radius of Curvature (ft)								43	93	15	146			5	22	11	15	35	50	40	60	35	-	50	40	-	60
Re:Bankfull Width (ft/ft)								1.6	3.4	0.9	6.1	n/a		0.6	2.5	1.3	1.4	2.1	2.9	2.0	3.0	2.1	-	2.9	2.0	-	3.0
Meander Wave Length (ft)								81	163	60	190			54	196	46	48	125	160	160	200	125	-	160	160	-	200
Meander Width Ratio								1.9	2.9	3.2				2.8	6	3.4	3.6	3.5	7.1	4.0	7.0	3.5	-	7.1	4.0	-	7.0
Substrate, Bed and Transport Parameters																											
Ri%/Ru%/P%/G%/S%	n/a																										
SC%/Sa%/G%/C%/B%/Be%																											
d16/d35/d50/d84/d95/d100								0.9/13.7/35.9/101.2/172.5/>2048				<0.063/2.4/22.6/120/256		0.1/3/8.6/77/180		<0.062/3/8.8/42/90						SC/SC/5.78/71.7/137/362			SC/7.6/21.5/83.2/151.8/362		
Reach Shear Stress (Competency) lb/ft ²								0.47	0.50-0.55									0.56		0.59		0.50	-	0.51	0.43	-	0.45
Max part size (mm) mobilized at bankfull								30-40	30-40									30	40	40	50	27	-	28	23	-	25
Stream Power (Capacity) W/m ²																											
Additional Reach Parameters																											
Drainage Area (SM)	n/a							1.09	1.65	2.38	2.53	1.10		0.50		0.96											
Impervious Cover Estimate (%)								27%				N/P		N/P		N/P											
Rosgen Classification								C4		C4		E4b		E3/C4		E4		C4		C4		C4			C4		
Bankfull Velocity (fps)								3.8	3.8	4.5								3.7		4.1		3.7			4.1		
Bankfull Discharge (cfs)								95	128	-	167	174	-	85		-		97		100		150					
Q-NFF regression								192		259																	
Q-USGS extrapolation								87	162	123	221																
Q-Mannings								80	85	96																	
Valley Length (ft)								1480	2003		N/P		N/P		N/P		1480		2003								
Channel Thalweg Length (ft)								3600				N/P		N/P		N/P		4060				4058					
Sinuosity (ft)								1.1	1.0		N/P		N/P		N/P		1.2		1.2		2.7			0.0			
Water Surface Slope (ft/ft)								0.0087	0.0025	0.0051		N/P		N/P		N/P		0.0067		0.0053		0.0067			0.0049		
Bankfull Slope (ft/ft)								0.00568 (min) - 0.00944 (max)				N/P		N/P		N/P		0.0064		0.0056		0.0067			0.0050		

N/P: Data was not provided

*Design P:P spacing reported in the Restoration Plan included in-line pools, which are considered a habitat quality rather than a stability parameter, for evaluating for a channels profile stability. Subsequent monitoring years will evaluate pool Dmax for spacing.

Appendix 4. Morphological Summary Data and Plots
Table 10b. Baseline Stream Data Summary
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1 Reach 2 and UT2
Monitoring Year 1 of 5

Parameter	Gauge	Regional Curve						Pre-Restoration Condition				Reference Reach Data						Design				As-Built/Baseline					
		UT1 Reach 2			UT2			UT1 Reach 2		UT2		UT to Rocky Creek		Spencer Creek 1		Spencer Creek 2		UT1 Reach 2		UT2		UT1 Reach 2			UT2		
		LL	UL	Eq.	LL	UL	Eq.	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Med	Max	Min	Med	Max
Dimension and Substrate - Riffle																											
Bankfull Width (ft)	n/a							10.6		13.3		12.2		8.7		10.7	11.2	11.0	12.0			12.1		13.0			
Floodprone Width (ft)								78.0		94.0		72.0		229.0		60.0	114+	24+	26+			200+		200+			
Bankfull Mean Depth								1.1		1.0		1.3		1.2		1.6	1.8	1.1	1.1			1.0		0.9			
Bankfull Max Depth								1.6		1.8		1.8		1.9		2.1	2.6	1.5	1.5			1.7		1.5			
Bankfull Cross-sectional Area (ft ²)								12.0		13.0		16.3		10.6		17.8	19.7	12.0	13.5			12.4		11.4			
Width/Depth Ratio								9.4		13.6		9.1		7.3		5.8	7.1	10.1	10.7			11.9		14.8			
Entrenchment Ratio								7.3		7.1		6.0		26.3		5.5	10.2	2.2+	2.2+			2.2+		2.2+			
Bank Height Ratio								1.3		1.2		1.0		1.0		1.0		1.0	1.0			1.0		1.0			
D50 (mm)								27.3		55.6		22.6		8.6		8.8											
Profile																											
Riffle Length (ft)	n/a							5	32	6	23	N/P	N/P	N/P	N/P	29	42	23	37	11	30	41	21	29	41		
Riffle Slope (ft/ft)								0.0050	0.0250	0.0137	0.0740	0.0606	0.0892	0.0100	0.0670	0.0130	0.0153	0.0245	0.0162	0.0281	0.0150	0.0187	0.0233	0.0215	0.0230	0.0272	
Pool Length (ft)								37	61	26	40	N/P	N/P	N/P	N/P	14	39	20	44	21	30	43	27	31	37		
Pool Max Depth (ft)								1.36	1.87	1.71	2.07	2.20	2.50	3.30	2.3	3.5	2.2	3.5	2.5	3.3	4.0	2.9	3.1	3.5	3.5		
Pool Spacing (ft)*								75	88	48	90	26	81	13	47	71	17	55	18	60	55	59	77	55	59	70	
Pool Volume (ft ³)																											
Pattern																											
Channel Beltwidth (ft)	n/a							20		28		n/a	n/a	24	52	38	41	50	80	50	80	50	-	80	50	-	80
Radius of Curvature (ft)								22	83	23	89			5	22	11	15	25	33	25	34	25	-	33	25	-	34
Re:Bankfull Width (ft/ft)								2.1	7.8	1.7	6.7			0.6	2.5	1.3	1.4	2.3	3.0	2.1	2.8	2.3	-	3.0	2.1	-	2.8
Meander Wave Length (ft)								45	93	39	113			54	196	46	48	80	100	90	120	80	-	100	90	-	120
Meander Width Ratio								1.9		2.1				2.8	6.0	3.4	3.6	4.5	7.3	4.2	6.7	4.5	-	7.3	4.2	-	6.7
Substrate, Bed and Transport Parameters																											
Ri%/Ru%/P%/G%/S%	n/a																										
SC%/Sa%/G%/C%/B%/Be%																											
d16/d35/d50/d84/d95/d100								SC/0.9/27.3/94.6/158.4/>2048	16.0/30/55.6/128/164.4/>2048	<0.063/2.4/22.6/120/256	0.1/3/8.6/77/180	<0.062/3/8.8/42/90									0.025/16/37.24/104.7/157.1/362	SC/8.8/16.9/75.9/152/512					
Reach Shear Stress (Competency) lb/ft ²								0.7		0.52								0.61	0.67			0.55		0.68			
Max part size (mm) mobilized at bankfull								50-60		30-40								40	50	50	60			31		39	
Stream Power (Capacity) W/m ²																											
Additional Reach Parameters																											
Drainage Area (SM)	n/a							0.47		0.68		1.10		0.50		0.96											
Impervious Cover Estimate (%)								33%		4%		N/P		N/P		N/P											
Rosgen Classification								E4		C4		E4b		E3/C4		E4		C4	C4			C4		C4			
Bankfull Velocity (fps)								4.2		3.8								4.2	3.7			4.2		3.7			
Bankfull Discharge (cfs)								52	67	50	50	85		-		97		50	50								
Q-NFF regression										79																	
Q-USGS extrapolation								42	85	31	65																
Q-Mannings								47		52																	
Valley Length (ft)								358		356		N/P		N/P		N/P		358	356								
Channel Thalweg Length (ft)								330		262		N/P		N/P		N/P		422	393			402		400			
Sinuosity (ft)								1.0		1.1		N/P		N/P		N/P		1.1	1.1			1.1		1.1			
Water Surface Slope (ft/ft)								0.0130		0.0189		N/P		N/P		N/P		0.0107	0.0113			0.0101		0.0121			
Bankfull Slope (ft/ft)								0.0119		0.0177		N/P		N/P		N/P		0.0097	0.0116			0.0094		0.0130			


N/P: Data was not provided

*Design P:P spacing reported in the Restoration Plan included in-line pools, which are considered a habitat quality rather than a stability parameter, for evaluating for a channels profile stability. Subsequent monitoring years will evaluate pool Dmax for spacing.

Appendix 4. Morphological Summary Data and Plots
Table 11. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross-Section)
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reaches 1 and 2, UT1 Reach 2, and UT2
Monitoring Year 1 of 5


	Scaly Bark Reach 1																							
	Cross-Section 1 (Pool)						Cross-Section 2 (Riffle)						Cross-Section 3 (Riffle)						Cross-Section 4 (Pool)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	21.13	19.61					17.86	17.7					18.29	18.29					24.12	25.80				
Floodprone Width (ft)	n/a	n/a					200+	200+					200+	200+					n/a	n/a				
Bankfull Mean Depth (ft)	1.83	1.78					1.38	1.3					1.41	1.37					1.87	1.69				
Bankfull Max Depth (ft)	3.48	3.37					2.20	2.04					2.20	2.26					3.67	3.36				
Bankfull Cross-Sectional Area (ft ²)	38.63	34.95					24.64	23.07					25.82	24.15					45.17	43.63				
Bankfull Width/Depth Ratio	11.55	11					12.95	13.57					12.95	13.31					12.88	15.26				
Bankfull Entrenchment Ratio	n/a	n/a					2.2+	2.2+					2.2+	2.2+					n/a	n/a				
Bankfull Bank Height Ratio	1.00	1.00					1.00	1					1.00	1.00					1.00	1.00				
d50 (mm)							26.89	42.14					29.62	29.62										
	Scaly Bark Reach 2																							
	Cross-Section 5 (Pool)						Cross-Section 6 (Riffle)						Cross-Section 7 (Pool)						Cross-Section 8 (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	26.64	27.41					21.35	26.65					24.73	24.54					21.2	21.37				
Floodprone Width (ft)	n/a	n/a					200+	200+					n/a	n/a					200+	200+				
Bankfull Mean Depth (ft)	1.96	1.97					1.61	1.27					1.95	1.89					1.74	1.65				
Bankfull Max Depth (ft)	4.63	4.40					2.27	2.25					3.9	3.66					2.6	2.60				
Bankfull Cross-Sectional Area (ft ²)	52.24	53.92					34.33	33.76					48.29	46.34					36.79	35.25				
Bankfull Width/Depth Ratio	13.58	13.93					13.28	21.04					12.67	12.99					12.22	12.96				
Bankfull Entrenchment Ratio	n/a	n/a					2.2+	2.2+					n/a	n/a					2.2+	2.2+				
Bankfull Bank Height Ratio	1.00	1.00					1.00	1.00					1.00	1.00					1.00	1.00				
d50 (mm)							45	56.91											23	49.14				
	UT1 Reach 2												UT2											
	Cross-Section 9 (Pool)						Cross-Section 10 (Riffle)						Cross-Section 11 (Pool)						Cross-Section 12 (Riffle)					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<i>based on fixed bankfull elevation</i>																								
Bankfull Width (ft)	18.21	21.65					12.14	11.85					15.38	14.82					12.99	13.03				
Floodprone Width (ft)	n/a	n/a					200+	200+					n/a	n/a					200+	200+				
Bankfull Mean Depth (ft)	1.53	1.23					1.02	0.96					1.51	1.40					0.88	0.90				
Bankfull Max Depth (ft)	3.26	2.98					1.73	1.64					2.90	2.62					1.46	1.53				
Bankfull Cross-Sectional Area (ft ²)	27.95	26.61					12.39	11.40					23.28	20.79					11.40	11.73				
Bankfull Width/Depth Ratio	11.87	17.62					11.89	12.32					10.16	10.57					14.82	14.47				
Bankfull Entrenchment Ratio	n/a	n/a					2.2+	2.2+					n/a	n/a					2.2+	2.2+				
Bankfull Bank Height Ratio	1.00	1.00					1.00	1.00					1.00	1.00					1.00	1.00				
d50 (mm)							48	38.88											35	15.35				

Appendix 4. Morphological Summary Data and Plots
Figure 4a. Longitudinal Profile Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reach 1
Monitoring Year 1 of 5




$BKF = -0.0069 \cdot STA + 495.21$
 $WS = -0.0069 \cdot STA + 493.19$

Appendix 4. Morphological Summary Data and Plots
Figure 4b. Longitudinal Profile Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2
Monitoring Year 1 of 5




$BKF = -0.0048 \cdot STA + 469.43$
 $WS = -0.0046 \cdot STA + 465.54$

Appendix 4. Morphological Summary Data and Plots
Figure 4c. Longitudinal Profile Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1 Reach 2
Monitoring Year 1 of 5



$BKF = -0.0092 \cdot STA + 622.41$
 $WS = -0.01 \cdot STA + 638.95$

Appendix 4. Morphological Summary Data and Plots
 Figure 4d. Longitudinal Profile Plots
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
 UT2
 Monitoring Year 1 of 5



BKF=-0.0121*STA+1023
 WS=-0.013*STA+1067.8

Appendix 4. Morphological Summary Data and Plots

Figure 5a. Cross-Section Plots

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Scaly Bark Reach 1, Cross-Section 1 (Pool)

Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	1
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	424.4
Bankfull Cross-Sectional Area (ft²)	34.95
Bankfull Width (ft)	19.61
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	3.37
Mean Depth at Bankfull (ft)	1.78
W/D Ratio	11
Entrenchment Ratio	n/a
Bank Height Ratio	1
Stream Type	n/a




Cross-Section 1: View Upstream (10/26/2011)



Cross-Section 1: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
3.54	424.777	115.06	423.267
12.03	424.596	123.51	423.857
21.78	424.735	132.18	423.848
29.78	424.66	143.63	424.228
37.17	424.53	154.49	424.933
44.15	424.602	165.19	425.337
47.87	424.642	173.44	425.391
49.52	423.904		
49.98	422.94		
50.52	422.727		
51.92	421.775		
53.11	421.769		
54.22	421.15		
55.38	421.033		
57.09	421.549		
59.33	422.239		
61.03	422.662		
63.03	423.159		
66.91	424.194		
70.44	424.848		
80.24	424.5		
91.49	424.625		
104.22	424.194		
110.6	423.613		



Appendix 4. Morphological Summary Data and Plots
Figure 5b. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 1, Cross-Section 2 (Riffle)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	2
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	424.2
Bankfull Cross-Sectional Area (ft²)	23.07
Bankfull Width (ft)	17.7
Flood Prone Area Elevation (ft)	426.24
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.04
Mean Depth at Bankfull (ft)	1.3
W/D Ratio	13.57
Entrenchment Ratio	2.2+
Bank Height Ratio	1
Stream Type	C




Cross-Section 2: View Upstream (10/26/2011)



Cross-Section 2: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
13.83	424.013	181.25	425.60
30.17	424.327	181.53	425.82
43.52	424.234		
55.11	424.225		
57.88	423.134		
60.54	422.414		
61.04	422.296		
61.94	422.259		
63.29	422.205		
64.47	422.158		
65.56	422.16		
66.48	422.467		
68.39	422.786		
71.08	423.631		
73.34	424.35		
76.4	424.467		
90.25	424.489		
101.34	424.254		
111.14	423.532		
117.52	423.984		
132.31	423.98		
138.96	424.287		
148.46	424.863		
161.79	425.427		



Appendix 4. Morphological Summary Data and Plots

Figure 5c. Cross-Section Plots

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Scaly Bark Reach 1, Cross-Section 3 (Riffle)

Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	3
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	420.83
Bankfull Cross-Sectional Area (ft²)	24.15
Bankfull Width (ft)	18.29
Flood Prone Area Elevation (ft)	423.09
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.26
Mean Depth at Bankfull (ft)	1.37
W/D Ratio	13.31
Entrenchment Ratio	2.2+
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 3: View Upstream (10/26/2011)



Cross-Section 3: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
3.23	421.37	134.54	420.58
7.27	420.47	153.35	420.42
10.78	419.88	175.81	420.72
15.39	420.63	201.77	421.01
18.53	420.87		
27.74	420.73		
38.63	420.18		
44.56	420.31		
51.25	421.22		
62.58	421.26		
74.77	421.05		
80.35	420.97		
82.79	420.22		
84.07	419.63		
86.48	419.13		
87.87	418.85		
88.91	418.72		
89.93	418.57		
91.55	418.62		
93.23	418.83		
95.08	419.45		
97.44	420.31		
99.02	420.81		
116.70	420.63		



Appendix 4. Morphological Summary Data and Plots
Figure 5d. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 1, Cross-Section 4 (Pool)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	4
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	419.47
Bankfull Cross-Sectional Area (ft²)	43.63
Bankfull Width (ft)	25.80
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	3.36
Mean Depth at Bankfull (ft)	1.69
W/D Ratio	15.26
Entrenchment Ratio	n/a
Bank Height Ratio	1.00
Stream Type	n/a




Cross-Section 4: View Upstream (10/26/2011)



Cross-Section 4: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
0.33	419.80		
9.97	419.54		
27.67	419.74		
44.77	419.47		
56.34	419.58		
62.17	419.42		
63.68	418.84		
66.00	418.00		
68.01	417.10		
70.02	416.41		
71.47	416.11		
73.83	416.27		
75.70	416.70		
77.85	417.29		
79.51	417.89		
81.83	418.52		
85.87	419.45		
95.72	419.27		
107.00	419.16		
121.35	418.82		
145.83	419.29		
166.92	420.00		



Appendix 4. Morphological Summary Data and Plots
Figure 5e. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2, Cross-Section 5 (Pool)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	5
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	406.67
Bankfull Cross-Sectional Area (ft2)	53.92
Bankfull Width (ft)	27.41
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	4.40
Mean Depth at Bankfull (ft)	1.97
W/D Ratio	13.93
Entrenchment Ratio	n/a
Bank Height Ratio	1.00
Stream Type	n/a




Cross-Section 5: View Upstream (10/26/2011)



Cross-Section 5: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
0.07	411.19	137.31	406.98
19.74	409.86	145.58	408.59
31.14	408.63	154.28	410.03
39.57	407.59	163.68	411.08
52.44	407.06	169.56	411.65
69.46	406.73		
82.74	406.68		
91.04	406.67		
95.01	406.09		
98.10	405.66		
102.92	404.88		
105.01	403.94		
106.12	403.52		
107.83	403.22		
109.49	402.46		
111.04	402.27		
113.04	402.50		
113.79	402.87		
114.06	403.76		
114.57	404.77		
115.84	405.47		
117.06	406.23		
118.42	406.55		
130.76	406.58		



Appendix 4. Morphological Summary Data and Plots
Figure 5f. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2, Cross-Section 6 (Riffle)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	6
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	406.47
Bankfull Cross-Sectional Area (ft²)	33.76
Bankfull Width (ft)	26.65
Flood Prone Area Elevation (ft)	408.72
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.25
Mean Depth at Bankfull (ft)	1.27
W/D Ratio	21.04
Entrenchment Ratio	2.2+
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 6: View Upstream (10/26/2011)



Cross-Section 6: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
16.74	410.17		
33.86	407.92		
48.50	407.14		
64.77	406.75		
77.15	406.53		
86.35	406.39		
87.55	405.91		
89.50	405.03		
90.96	404.72		
93.04	404.47		
94.85	404.25		
97.42	404.22		
99.19	404.33		
101.62	404.62		
104.49	405.13		
105.90	405.72		
107.68	406.46		
112.58	406.48		
126.23	406.34		
140.36	406.51		
155.42	407.10		
162.41	407.93		
172.36	409.31		
174.93	409.48		



Appendix 4. Morphological Summary Data and Plots

Figure 5g. Cross-Section Plots

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

Scaly Bark Reach 2, Cross-Section 7 (Pool)

Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	7
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	404.21
Bankfull Cross-Sectional Area (ft²)	46.34
Bankfull Width (ft)	24.54
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	3.66
Mean Depth at Bankfull (ft)	1.89
W/D Ratio	12.99
Entrenchment Ratio	n/a
Bank Height Ratio	1.00
Stream Type	n/a




Cross-Section 7: View Upstream (10/26/2011)



Cross-Section 7: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
0.28	405.90		
16.94	404.79		
34.73	404.27		
52.61	404.22		
65.86	404.35		
76.90	404.24		
81.60	403.33		
84.43	402.78		
87.08	402.12		
89.25	401.53		
91.00	400.92		
93.48	400.56		
95.53	400.79		
97.33	401.68		
98.25	402.37		
100.17	403.64		
102.15	404.46		
111.26	404.30		
125.00	404.32		
143.97	404.25		
162.03	404.59		
177.42	405.13		
188.50	405.53		



Appendix 4. Morphological Summary Data and Plots
Figure 5h. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2, Cross-Section 8 (Riffle)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	8
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	404.21
Bankfull Cross-Sectional Area (ft2)	35.25
Bankfull Width (ft)	21.37
Flood Prone Area Elevation (ft)	406.80
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	2.60
Mean Depth at Bankfull (ft)	1.65
W/D Ratio	12.96
Entrenchment Ratio	2.2+
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 8: View Upstream (10/26/2011)



Cross-Section 8: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
0.17	405.859		
11.41	405.628		
18.69	404.43		
32.92	404.165		
52.6	404.007		
68.72	404.215		
71.51	403.215		
73.72	402.292		
74.6	402.089		
76.89	401.83		
77.32	402.007		
78.74	401.608		
80.15	401.742		
82.15	401.908		
84.41	402.061		
85.7	402.503		
87.51	403.306		
90.15	404.218		
104.1	404.133		
123.22	403.893		
143.7	404.201		
161.8	404.031		
181.05	403.68		



Appendix 4. Morphological Summary Data and Plots

Figure 5i. Cross-Section Plots

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

UT1 Reach 2, Cross-Section 9 (Pool)

Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	9
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	425.77
Bankfull Cross-Sectional Area (ft²)	26.61
Bankfull Width (ft)	21.65
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	2.98
Mean Depth at Bankfull (ft)	1.23
W/D Ratio	17.62
Entrenchment Ratio	n/a
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 9: View Upstream (10/26/2011)



Cross-Section 9: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
13.55	425.75		
28.72	425.74		
40.74	425.87		
50.56	425.68		
58.80	425.79		
62.93	425.63		
65.90	424.98		
68.00	424.56		
68.89	424.35		
69.76	424.00		
71.07	423.29		
71.96	422.83		
74.02	422.79		
74.72	423.16		
76.16	423.67		
76.92	424.37		
77.66	424.73		
78.52	425.07		
79.87	425.58		
81.02	425.72		
82.47	425.69		
86.80	425.75		
96.37	425.61		
101.82	425.69		



Appendix 4. Morphological Summary Data and Plots

Figure 5j. Cross-Section Plots

Scaly Bark Creek Mitigation Site (EEP Project No. 94148)

UT1 Reach 2, Cross-Section 10 (Riffle)

Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	10
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	425.68
Bankfull Cross-Sectional Area (ft²)	11.40
Bankfull Width (ft)	11.85
Flood Prone Area Elevation (ft)	427.32
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	1.64
Mean Depth at Bankfull (ft)	0.96
W/D Ratio	12.32
Entrenchment Ratio	2.2+
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 10: View Upstream (10/26/2011)



Cross-Section 10: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
7.39	425.60		
18.98	425.59		
29.36	425.66		
41.87	425.70		
60.68	425.79		
62.49	425.73		
63.67	425.50		
65.03	425.05		
66.34	424.66		
67.15	424.26		
67.27	424.15		
67.61	424.13		
68.40	424.04		
69.13	424.13		
70.01	424.11		
70.51	424.17		
70.92	424.41		
72.78	424.80		
74.60	425.61		
77.31	425.57		
81.74	425.24		
90.17	425.26		
97.19	425.33		
102.00	425.21		



Appendix 4. Morphological Summary Data and Plots
Figure 5k. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT2, Cross-Section 11 (Pool)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	11
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	416.77
Bankfull Cross-Sectional Area (ft²)	20.79
Bankfull Width (ft)	14.82
Flood Prone Area Elevation (ft)	n/a
Flood Prone Width (ft)	n/a
Max Depth at Bankfull (ft)	2.62
Mean Depth at Bankfull (ft)	1.40
W/D Ratio	10.57
Entrenchment Ratio	n/a
Bank Height Ratio	1.00
Stream Type	n/a




Cross-Section 11: View Upstream (10/26/2011)



Cross-Section 11: View Downstream (10/26/2011)

Station	Elevation	Station	Elevation
0.00	417.06	121.61	419.80
0.33	417.06	125.25	420.42
11.63	417.26		
24.95	417.25		
40.85	417.18		
50.62	417.08		
55.31	417.05		
57.38	416.56		
59.54	415.88		
61.78	415.36		
63.34	414.68		
65.53	414.34		
66.87	414.15		
68.06	414.81		
69.12	415.50		
70.55	416.30		
71.40	416.82		
72.55	417.11		
80.03	416.96		
90.45	417.15		
94.62	417.29		
100.67	416.95		
106.97	417.24		
116.14	418.81		



Appendix 4. Morphological Summary Data and Plots
Figure 5I. Cross-Section Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT2, Cross-Section 12 (Riffle)
Monitoring Year 1 of 5

River Basin	Yadkin
Watershed	Rocky River
XS ID	12
Drainage Area	2.5 sq.mi
Date	10/26/2011
Field Crew	Wildlands Engineering

Summary Data	
Bankfull Elevation (ft)	416.69
Bankfull Cross-Sectional Area (ft²)	11.73
Bankfull Width (ft)	13.03
Flood Prone Area Elevation (ft)	418.22
Flood Prone Width (ft)	200+
Max Depth at Bankfull (ft)	1.53
Mean Depth at Bankfull (ft)	0.90
W/D Ratio	14.47
Entrenchment Ratio	2.2+
Bank Height Ratio	1.00
Stream Type	C




Cross-Section 12: View Upstream (10/26/2011)



Cross-Section 12: View Downstream (10/26/2011)



Station	Elevation	Station	Elevation
6.19	417.13		
15.87	417.19		
27.81	417.13		
38.58	416.82		
47.15	416.74		
50.74	416.71		
52.05	416.29		
53.76	415.88		
55.04	415.46		
56.15	415.37		
57.35	415.21		
58.27	415.16		
59.73	415.47		
60.93	415.80		
62.17	416.12		
64.12	416.79		
65.07	416.67		
76.54	416.72		
87.78	416.80		
102.11	416.93		
107.09	417.16		
118.18	418.35		
129.87	420.01		



Appendix 4. Morphological Summary Data and Plots
Figure 6a. Reachwide and Cross-Section Pebble Count Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reach 1, Reachwide
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count			Scaly Bark Reach 1 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	1	14	15	15	15
<i>SAND</i>	Very fine	0.062	0.125					15
	Fine	0.125	0.250					15
	Medium	0.250	0.500					15
	Coarse	0.5	1.0					15
	Very Coarse	1.0	2.0					15
<i>GRAVEL</i>	Very Fine	2.0	2.8					15
	Very Fine	2.8	4.0					15
	Fine	4.0	5.7	2	1	3	3	18
	Fine	5.7	8.0		5	5	5	23
	Medium	8.0	11.3	1	5	6	6	29
	Medium	11.3	16.0	2	9	11	11	40
	Coarse	16.0	22.6	8	3	11	11	51
	Coarse	22.6	32	1	3	4	4	55
	Very Coarse	32	45	5	2	7	7	62
	Very Coarse	45	64	9	1	10	10	72
<i>COBBLE</i>	Small	64	90	7	1	8	8	80
	Small	90	128	7	5	12	12	92
	Large	128	180	3	1	4	4	96
	Large	180	256	3		3	3	99
<i>BOULDER</i>	Small	256	362					99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
Total				50	50	100	100	100



Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	21.90
D ₈₄ =	101.21
D ₉₅ =	165.29
D ₁₀₀ =	512.00



Appendix 4. Morphological Summary Data and Plots
Figure 6b. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reach 1, Cross-Section 2 (Riffle)
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 2 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	2	2	2
<i>SAND</i>	Very fine	0.062	0.125			2
	Fine	0.125	0.250			2
	Medium	0.250	0.500			2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0			2
<i>GRAVEL</i>	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.7			2
	Fine	5.7	8.0			2
	Medium	8.0	11.3			2
	Medium	11.3	16.0	10	10	12
	Coarse	16.0	22.6	8	8	20
	Coarse	22.6	32	10	10	29
	Very Coarse	32	45	26	26	55
Very Coarse	45	64	20	20	75	
<i>COBBLE</i>	Small	64	90	12	12	86
	Small	90	128	6	6	92
	Large	128	180	8	8	100
	Large	180	256			100
<i>BOULDER</i>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	> 2048			100
Total				102	102	100



Cross-Section 2 Channel materials (mm)	
D ₁₆ =	19.28
D ₃₅ =	34.48
D ₅₀ =	42.14
D ₈₄ =	84.26
D ₉₅ =	144.84
D ₁₀₀ =	180.00



Appendix 4. Morphological Summary Data and Plots
Figure 6c. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reach 1, Cross-Section 3 (Riffle)
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 3 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	4	4	4
<i>SAND</i>	Very fine	0.062	0.125			4
	Fine	0.125	0.250			4
	Medium	0.250	0.500			4
	Coarse	0.5	1.0			4
	Very Coarse	1.0	2.0			4
<i>GRAVEL</i>	Very Fine	2.0	2.8			4
	Very Fine	2.8	4.0			4
	Fine	4.0	5.7			4
	Fine	5.7	8.0	4	4	8
	Medium	8.0	11.3	2	2	10
	Medium	11.3	16.0	10	10	20
	Coarse	16.0	22.6	18	18	38
	Coarse	22.6	32	8	8	46
	Very Coarse	32	45	4	4	50
Very Coarse	45	64	12	12	62	
<i>COBBLE</i>	Small	64	90	10	10	72
	Small	90	128	18	18	90
	Large	128	180	8	8	98
	Large	180	256	2	2	100
<i>BOULDER</i>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	> 2048			100
Total				100	100	100



Cross-Section 3 Channel materials (mm)	
D ₁₆ =	13.77
D ₃₅ =	21.34
D ₅₀ =	45.00
D ₈₄ =	113.82
D ₉₅ =	158.40
D ₁₀₀ =	256.00



Appendix 4. Morphological Summary Data and Plots
Figure 6d. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Creek Reach 2, Reachwide
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count			Scaly Bark Reach 2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	1	14	15	15	15
<i>SAND</i>	Very fine	0.062	0.125					15
	Fine	0.125	0.250					15
	Medium	0.250	0.500					15
	Coarse	0.5	1.0					15
	Very Coarse	1.0	2.0					15
<i>GRAVEL</i>	Very Fine	2.0	2.8					15
	Very Fine	2.8	4.0					15
	Fine	4.0	5.7	2	1	3	3	18
	Fine	5.7	8.0		5	5	5	23
	Medium	8.0	11.3	1	5	6	6	29
	Medium	11.3	16.0	2	9	11	11	40
	Coarse	16.0	22.6	8	3	11	11	51
	Coarse	22.6	32	1	3	4	4	55
	Very Coarse	32	45	5	2	7	7	62
Very Coarse	45	64	9	1	10	10	72	
<i>COBBLE</i>	Small	64	90	7	1	8	8	80
	Small	90	128	7	5	12	12	92
	Large	128	180	3	1	4	4	96
	Large	180	256	3	3	3	3	99
<i>BOULDER</i>	Small	256	362					99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
<i>BEDROCK</i>	Large/Very Large	1024	2048					100
	Bedrock	2048	> 2048					100
Total				50	50	100	100	100



Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	Silt/Clay
D ₅₀ =	21.90
D ₈₄ =	101.21
D ₉₅ =	165.29
D ₁₀₀ =	512.00



Appendix 4. Morphological Summary Data and Plots
Figure 6e. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2, Cross-Section 6 (Riffle)
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 6 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062			0
SAND	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
GRAVEL	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0			0
	Fine	4.0	5.7	4	4	4
	Fine	5.7	8.0	4	4	8
	Medium	8.0	11.3	10	10	18
	Medium	11.3	16.0	10	10	28
	Coarse	16.0	22.6			28
	Coarse	22.6	32	6	6	34
	Very Coarse	32	45	8	8	42
Very Coarse	45	64	12	12	54	
COBBLE	Small	64	90	14	14	68
	Small	90	128	24	24	92
	Large	128	180	2	2	94
	Large	180	256	6	6	100
BOULDER	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	>2048			100
Total				100	100	100



Cross-Section 6 Channel materials (mm)	
D ₁₆ =	10.32
D ₃₅ =	33.39
D ₅₀ =	56.91
D ₈₄ =	113.82
D ₉₅ =	190.88
D ₁₀₀ =	256.00



Appendix 4. Morphological Summary Data and Plots
Figure 6f. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
Scaly Bark Reach 2, Cross-Section 8 (Riffle)
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 8 Summary	
		min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>		Silt/Clay	0.000 0.062	2	2	2
<i>SAND</i>	Very fine	0.062	0.125			2
	Fine	0.125	0.250			2
	Medium	0.250	0.500			2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0			2
<i>GRAVEL</i>	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.7	2	2	4
	Fine	5.7	8.0			4
	Medium	8.0	11.3	4	4	8
	Medium	11.3	16.0	2	2	10
	Coarse	16.0	22.6	14	14	24
	Coarse	22.6	32	6	6	30
	Very Coarse	32	45	16	16	46
Very Coarse	45	64	16	16	62	
<i>COBBLE</i>	Small	64	90	18	18	80
	Small	90	128	10	10	90
	Large	128	180	4	4	94
	Large	180	256	2	2	96
<i>BOULDER</i>	Small	256	362			96
	Small	362	512	4	4	100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<i>BEDROCK</i>	Bedrock	2048	> 2048			100
Total						



Cross-Section 8 Channel materials (mm)	
D ₁₆ =	18.55
D ₃₅ =	35.60
D ₅₀ =	49.14
D ₈₄ =	103.62
D ₉₅ =	214.66
D ₁₀₀ =	512.00



Appendix 4. Morphological Summary Data and Plots
Figure 6g. Reachwide and Cross-Section Pebble Count Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1 Reach 2, Reachwide
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count			UT1 Reach 2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	9	10	19	19	19
<i>SAND</i>	Very fine	0.062	0.125					19
	Fine	0.125	0.250					19
	Medium	0.250	0.500					19
	Coarse	0.5	1.0					19
	Very Coarse	1.0	2.0					19
<i>GRAVEL</i>	Very Fine	2.0	2.8					19
	Very Fine	2.8	4.0					19
	Fine	4.0	5.7					19
	Fine	5.7	8.0	3	3	3	3	22
	Medium	8.0	11.3		4	4	4	26
	Medium	11.3	16.0		2	2	2	28
	Coarse	16.0	22.6	2	1	3	3	31
	Coarse	22.6	32	6	5	11	11	42
	Very Coarse	32	45	10	5	15	15	57
	Very Coarse	45	64	6	8	14	14	71
<i>COBBLE</i>	Small	64	90	8	4	12	12	83
	Small	90	128	4	4	8	8	91
	Large	128	180	2	1	3	3	94
	Large	180	256	3	3	6	6	100
<i>BOULDER</i>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	>2048					100
Total				50	50	100	100	100



Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	25.65
D ₅₀ =	38.38
D ₈₄ =	94.05
D ₉₅ =	190.88
D ₁₀₀ =	256



Appendix 4. Morphological Summary Data and Plots
Figure 6h. Reachwide and Cross-Section Pebble Count Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT1 Reach 2, Cross-Section 10 (Riffle)
Monitoring Year 1 of 5

Particle Class	Diameter (mm)		Particle Count	Cross-Section 10 Summary	
	min	max		Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.062	0.062	6	6
<i>SAND</i>	Very fine	0.062	0.125		6
	Fine	0.125	0.250		6
	Medium	0.250	0.500		6
	Coarse	0.5	1.0		6
	Very Coarse	1.0	2.0		6
<i>GRAVEL</i>	Very Fine	2.0	2.8		6
	Very Fine	2.8	4.0		6
	Fine	4.0	5.7		6
	Fine	5.7	8.0	6	6
	Medium	8.0	11.3	12	12
	Medium	11.3	16.0	2	2
	Coarse	16.0	22.6	8	8
	Coarse	22.6	32	8	8
	Very Coarse	32	45	14	14
	Very Coarse	45	64	20	20
<i>COBBLE</i>	Small	64	90	18	18
	Small	90	128	6	6
	Large	128	180		100
	Large	180	256		100
<i>BOULDER</i>	Small	256	362		100
	Small	362	512		100
	Medium	512	1024		100
	Large/Very Large	1024	2048		100
<i>BEDROCK</i>	Bedrock	2048	> 2048		100
Total				100	100



Cross-Section 10 Channel materials (mm)	
D ₁₆ =	8.90
D ₃₅ =	23.60
D ₅₀ =	38.88
D ₈₄ =	74.47
D ₉₅ =	95.44
D ₁₀₀ =	128.00



Appendix 4. Morphological Summary Data and Plots
Figure 6i. Reachwide and Cross-Section Pebble Count Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT2, Reachwide
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count			UT2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<i>SILT/CLAY</i>	Silt/Clay	0.000	0.062	7	22	29	29	29
<i>SAND</i>	Very fine	0.062	0.125					29
	Fine	0.125	0.250					29
	Medium	0.250	0.500					29
	Coarse	0.5	1.0					29
	Very Coarse	1.0	2.0					29
<i>GRAVEL</i>	Very Fine	2.0	2.8					29
	Very Fine	2.8	4.0					29
	Fine	4.0	5.7		4	4	4	33
	Fine	5.7	8.0	3	4	7	7	40
	Medium	8.0	11.3	2	4	6	6	46
	Medium	11.3	16.0	3	4	7	7	53
	Coarse	16.0	22.6	3	2	5	5	58
	Coarse	22.6	32	4	2	6	6	64
	Very Coarse	32	45	7	7	7	7	71
Very Coarse	45	64	8	8	8	8	79	
<i>COBBLE</i>	Small	64	90	5	4	9	9	88
	Small	90	128	3	1	4	4	92
	Large	128	180	3	2	5	5	97
	Large	180	256	1	1	2	2	98
<i>BOULDER</i>	Small	256	362	1	1	2	2	100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<i>BEDROCK</i>	Bedrock	2048	> 2048					100
Total				50	50	100	100	100

Reachwide Channel materials (mm)	
D ₁₆ =	Silt/Clay
D ₃₅ =	6.20
D ₅₀ =	13.63
D ₈₄ =	77.35
D ₉₅ =	157.05
D ₁₀₀ =	362



Appendix 4. Morphological Summary Data and Plots
Figure 6j. Reachwide and Cross-Section Substrate Plots
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)
UT2, Cross-Section 12 (Riffle)
Monitoring Year 1 of 5

Particle Class		Diameter (mm)		Particle Count	Cross-Section 12 Summary		
		min	max		Class Percentage	Percent Cumulative	
<i>SILT/CLAY</i>		Silt/Clay	0.000	0.062			0
<i>SAND</i>	Very fine	0.062	0.125				0
	Fine	0.125	0.250				0
	Medium	0.250	0.500				0
	Coarse	0.5	1.0				0
	Very Coarse	1.0	2.0	4	4		4
<i>GRAVEL</i>	Very Fine	2.0	2.8	2	2		6
	Very Fine	2.8	4.0	6	6		12
	Fine	4.0	5.7	10	10		22
	Fine	5.7	8.0	8	8		30
	Medium	8.0	11.3	4	4		34
	Medium	11.3	16.0	18	18		52
	Coarse	16.0	22.6	4	4		56
	Coarse	22.6	32	6	6		62
	Very Coarse	32	45	4	4		66
	Very Coarse	45	64	16	16		82
<i>COBBLE</i>	Small	64	90	4	4		86
	Small	90	128	6	6		92
	Large	128	180	2	2		94
	Large	180	256	4	4		98
<i>BOULDER</i>	Small	256	362	2	2		100
	Small	362	512				100
	Medium	512	1024				100
	Large/Very Large	1024	2048				100
<i>BEDROCK</i>	Bedrock	2048	>2048				100
Total				100	100	100	

Cross-Section 12 Channel materials (mm)	
D ₁₆ =	4.58
D ₃₅ =	11.23
D ₅₀ =	15.35
D ₈₄ =	75.89
D ₉₅ =	196.57
D ₁₀₀ =	362.00

