



# MONITORING YEAR 4 ANNUAL REPORT Final

## SCALY BARK CREEK MITIGATION SITE

Stanly County, NC  
DENR Contract 002030  
NCEEP Project Number 94148

Data Collection Period: May 2014-July 2014  
Draft Submission Date: September 3, 2014  
Final Submission Date: September 29, 2014

---

### PREPARED FOR:



**NC Department of Environment and Natural Resources  
Ecosystem Enhancement Program**  
1652 Mail Service Center  
Raleigh, NC 27699-1652

**PREPARED BY:**

---



**WILDLANDS**  
ENGINEERING

**Wildlands Engineering, Inc.**

1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Kirsten Y. Gimbert  
kgimbert@wildlandseng.com

Phone: 704.332.7754

Fax: 704.332.3306

## EXECUTIVE SUMMARY

Wildlands Engineering (Wildlands) completed a full-delivery project for the North Carolina Ecosystem Enhancement Program (NCEEP) to restore and enhance a total of 8,438 linear feet (LF) and preserve 700 LF of stream in Stanly County, NC. The project streams consist of Scaly Bark Creek, a third order stream, as well as six unnamed first and second order tributaries (UTs) to Scaly Bark Creek (UT1, UT1A, UT1B, UT2, UT3, and UT4). At the downstream limits of the project, the drainage area is 1,619 acres (2.5 square miles).

The Scaly Bark Creek Mitigation Site, hereafter referred to as the site, is approximately 2.6 miles southwest of downtown Albemarle, NC, off of Highway 24/27 in the central portion of Stanly County (see Figure 1). The site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). The site is within the Rocky River watershed (North Carolina Division of Water Resources (NCDWR) Subbasin 03-07-13) of the Yadkin River Basin (United States Geological Survey (USGS) Hydrologic Unit 03040105060030). Land use within the watershed is rural and is dominated by forestry, agriculture, and livestock operations with approximately 60% of the watershed forested and 40% used for agriculture. The site is located in an active cattle pasture surrounded by wooded lots, small agricultural operations, and rural residential areas within a 212-acre tract of land owned by Franchot Palmer.

Prior to construction, activities such as livestock trampling on the banks, vegetation maintenance and removal by the landowner, lack of riparian buffer to stabilize banks and filter runoff, and channel maintenance and straightening by the landowner resulted in an unstable stream system. The primary objectives of the project were to decrease nutrient and fecal coliform levels, sediment input, and water temperature; increase dissolved oxygen concentrations; create appropriate in-stream and terrestrial habitat; and decrease channel velocities. These objectives were achieved by restoring 4,860 LF of perennial stream channel, enhancing 3,578 LF of perennial and intermittent stream channel, and preserving 700 LF of intermittent stream channel. Figure 2 and Table 1 present the restoration and enhancement design for the site.

The following project goals were established to address the effects listed above in the executive summary from watershed and project site stressors:

- Remove harmful nutrients from creek flow, including fecal pollution;
- Reduce pollution of the creek by excess sediment;
- Increase dissolved oxygen concentrations;
- Improve stream bank stability;
- Improve in-stream habitat;
- Restore terrestrial habitat; and
- Improve aesthetics of the riparian corridor

Restoration, preservation and enhancement construction efforts were completed in April 2011. A conservation easement is in place on the 26.6 acres of riparian corridor and stream resources to protect them in perpetuity.

Monitoring Year 4 (MY4) monitoring and site visits were completed during May-July 2014 to assess the conditions of the project. Overall, the site has met the required hydrologic, vegetation, and stream success criteria for MY4. The site's overall average stem density of 394 stems/ acre is greater than the 320 stem/ acre density required for MY4. All restored and enhanced streams are stable and functioning as designed, and the site has met the Monitoring Year 4 (MY4) hydrology success criteria.

**SCALY BARK CREEK MITIGATION SITE**  
Monitoring Year 4 Annual Report

**TABLE OF CONTENTS**

**Section 1: PROJECT OVERVIEW ..... 1-1**

    1.1 Project Goals and Objectives ..... 1-1

    1.2 Monitoring Year 4 Data Assessment..... 1-2

        1.2.1 Vegetative Assessment ..... 1-2

        1.2.2 Vegetation Areas of Concern ..... 1-3

        1.2.3 Stream Assessment..... 1-4

    1.3 Monitoring Year 4 Summary ..... 1-4

**Section 2: METHODOLOGY ..... 2-1**

**Section 3: REFERENCES ..... 3-1**

**APPENDICES**

<b>Appendix 1</b>	<b>General Tables and Figures</b>
Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts Table
Table 4	Project Baseline Information and Attributes
<b>Appendix 2</b>	<b>Visual Assessment Data</b>
Figure 3.0-3.3	Integrated Current Condition Plan View
Table 5a-c	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
	Stream Photographs
	Stream AOC Photographs
	Vegetation Photographs
<b>Appendix 3</b>	<b>Vegetation Plot Data</b>
Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Plot Metadata
Table 9	Planted and Total Stem Counts (Species by Plot with Annual Means)
<b>Appendix 4</b>	<b>Morphological Summary Data and Plots</b>
Table 10a-b	Baseline Stream Data Summary
Table 11	Monitoring Data – Dimensional Morphology Summary (Dimensional Parameters – Cross-Section)
Table 12a-d	Monitoring Data – Stream Reach Data Summary
	Longitudinal Profile Plots
	Cross-Section Plots
	Reachwide and Cross-Section Pebble Count Plots
<b>Appendix 5</b>	<b>Hydrology Data</b>
Table 13	Hydrology Summary Data

## Section 1: PROJECT OVERVIEW

---

The Scaly Bark Creek Mitigation site is located off of NC Highway 24/27 in the central portion of Stanly County, NC. The project site is approximately 2.6 miles southwest of downtown Albemarle, NC within the Rocky River watershed (NCDWR Subbasin 03-07-13) of the Yadkin River Basin (USGS Hydrologic Unit 03040105060030). The site is located in the Carolina Slate Belt of the Piedmont Physiographic Province (USGS, 1998). Land use within the watershed is rural and is dominated by forestry, agriculture, and livestock operations; with approximately 60% of the watershed forested and 40% used for agriculture. The site is located in an active cattle pasture surrounded by wooded lots, small agricultural operations, and rural residential areas within a 212-acre tract of land owned by Franchot Palmer.

Streams on the site consist of Scaly Bark Creek, a third order stream, as well as six unnamed first and second order UTs to Scaly Bark Creek (UT1, UT1A, UT1B, UT2, UT3, and UT4). At the downstream limits of the project, the drainage area is 1,619 acres (2.5 square miles). Scaly Bark Creek (NCDWQ Index No. 13-17-31-2), which is the main creek on the project site, has been classified as Class C waters. Class C waters are protected for secondary recreation, fishing, wildlife, fish and aquatic life propagation and survival, agriculture, and other uses.

Mitigation work at the site included full restoration on Scaly Bark Creek, the lower portion of UT1, and UT2. The remainder of the onsite streams were enhanced and preserved. All onsite riparian areas were planted with native species. Construction and planting activities were completed in April 2011. A conservation easement is in place on the 26.6 acres of riparian corridor and stream resources to protect them in perpetuity. Directions and a map of the site are provided in Figure 1.

### 1.1 Project Goals and Objectives

Prior to construction activities, the primary watershed stressor was the high sediment load received from the upstream watershed due to bank erosion and lack of erosion control during agricultural practices. Activities such as livestock trampling on the banks, vegetation maintenance and removal by the landowner, lack of riparian buffer to stabilize banks and filter runoff, and channel maintenance and straightening by the landowner resulted in an unstable stream system. As a result of the aforementioned watershed and land activities, the site had poor water quality due to sediment and fecal pollution, poor habitat due to lack of riparian vegetation and lack of in-stream bed diversity, and unstable geomorphic conditions. Tables in Appendix 1 and 4 present the site's pre-restoration conditions in detail.

The primary objectives of the project were to decrease nutrient and fecal coliform levels, sediment input, and water temperature; increase dissolved oxygen concentrations; create appropriate in-stream and terrestrial habitat, and decrease channel velocities. Restoration of dimension, pattern, and profile was implemented for Scaly Bark Creek, the lower portion of UT1, and UT2; enhancement of profile and dimension, working within the existing channel, was implemented for the remaining portion of UT1, UT1A, UT1B, UT3, and a portion of UT4. The site's riparian areas were also planted to stabilize streambanks, improve habitat, and protect water quality. Figure 2 and Table 1 present the restoration, enhancement and preservation assets for the site.

The following project goals were established and listed in the Mitigation Plan (approved 7/7/2010) to address the effects listed above and in the executive summary from watershed and project site stressors:



- Remove harmful nutrients from creek flow, including fecal pollution;
- Reduce pollution of the creek by excess sediment;
- Increase dissolved oxygen concentrations;
- Improve stream bank stability;
- Improve in-stream habitat;
- Restore terrestrial habitat; and
- Improve aesthetics of the riparian corridor.

The project objectives established in the Mitigation Plan (approved 7/7/2010) to meet these goals were to:

- Fence out cattle from the riparian corridor to remove fecal contamination and eliminate bank trampling;
- Provide a floodplain for excess sediment to settle out while maintaining appropriate sediment transport through the design reach and eliminating sediment contributions from bank erosion in the project reaches;
- Provide aeration points at riffle and drop structures to increase dissolved oxygen;
- Provide riparian vegetation root mass to stabilize banks and to provide terrestrial habitat;
- Construct a geomorphically stable, self-maintaining channel to provide for stable stream form;
- Provide aquatic habitat bedform diversity in the form of riffles and pools, as well as terrestrial habitat with riparian planting; and
- Provide channel shading to reduce water temperatures which will improve habitat quality and help to improve dissolved oxygen concentrations.

## 1.2 Monitoring Year 4 Data Assessment

Annual monitoring and quarterly site visits were conducted during March, May, June, July and August, 2014 to assess the condition of the project. The stream restoration success criteria for the site follows the approved success criteria presented in the Scaly Bark Mitigation Plan (approved 7/7/2010).

### 1.2.1 Vegetative Assessment

A total of 29 vegetation plots were established during the baseline monitoring within the project easement area using standard 10 meter by 10 meter vegetation monitoring plots. Plots were randomly established within planted portions of the stream restoration and enhancement areas to capture the heterogeneity of the designed vegetative communities. The plot corners were marked and are recoverable either through field identification or with the use of a GPS unit. Reference photographs at the origin looking diagonally across the plot to the opposite corner were taken to capture the same reference photograph locations as the as-built. The final vegetative success criteria will be the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of monitoring year five (MY5). The interim measure of vegetative success for the site will be the survival of at least 320 planted stems per acre at the end of monitoring year four (MY4). In monitoring year 1 (MY1), monitoring year 2 (MY2) and monitoring year 3 (MY3), supplemental plantings were completed in response to poor vegetation survival.

The MY4 vegetation survey was completed in July 2014 and resulted in 24 vegetation plots meeting the MY4 success criteria requirement (plots 1, 3, 4, 5, 6, 8, 9, 10, 11, 12, 13, 14, 16, 17, 18, 19, 20, 21, 22, 23,



26, 27, 28, and 29). For MY4, the average stem density resulted in 394 stems per acre which meets the 320 stem/acre success criteria. Of the 5 plots which did not reach the MY4 success criteria (plots 2, 7, 15, 24, 25), only one (plot 7) met the MY5 success criteria of 260 stems per acre. The low survival of plots that did not meet success criteria is presumably due to resource competition with thick herbaceous cover or, in one case (Plot 7), excessively dry/compact soil conditions. Most of the remaining plants in these plots, except plot 7, have strong vigor ratings indicating that they are likely to survive in upcoming monitoring years. Volunteers are not included in the site's stem density results; however, strong recruitment of volunteers was observed in MY4. Please refer to Appendix 3 for vegetation summary tables and raw data tables and Appendix 2 for vegetation plot photographs and the vegetation condition assessment table.

### 1.2.2 Vegetation Areas of Concern

The MY4 vegetation monitoring and visual assessment revealed several vegetation areas of concern, most carrying over from MY3. The non-native invasive shrub tree of heaven (*Ailanthus altissima*) is continuing to colonize the right floodplain of UT1 Reach 1, and UT1A. During MY3, a herbicidal treatment of the tree of heaven was implemented. The treatment consisted of cutting and applying a diluted concentration of triclophyr directly to the stump. This herbicidal treatment did not kill the Tree of Heaven population and stumps are re-sprouting. The non-native invasive shrub Chinese privet (*Ligustrum sinense*) is forming a dense colony at the upper end of the UT4 enhancement reach, the right floodplain of UT2, and appearing as scattered seedlings around Scaly Bark Reach 1, UT1 Reach 1 and UT1A. The native invasive cattail (*Typha latifolia*) is colonizing within small sections of the active channel in UT1B and in the right floodplain of Scaly Bark Reach 1.

There are distinct areas with characteristically low herbaceous growth and dry soil conditions along UT1 Reach 1 and Scaly Bark Reach 2. Along UT4 and UT1B, there are distinct areas with exceptionally dense herbaceous cover that has affected the survival rate of planted stems during MY2 and MY3. These sections will continue to be monitored closely to maximize survivability of planted stems. The non-native invasive aquatic weed muskgrass (*Chara* sp.) was found in pools in Scaly Bark reach 1. Both non-native and native plant species were observed within several riffles in Scaly Bark Reach 1 and Reach 2 and UT2: (rice cut grass (*Leersia oryzoides*), smartweed (*Polygonum hydropiperoides*), aquatic mint (*Mentha aquatic*), wartremoving herb (*Murdannia keisak*), and Asian dayflower (*Commelina communis*). Please refer to Appendix 2 and Figures 3.0-3.3 for the Current Condition Plan View, which outlines these areas of concern.

#### *Maintenance Plan*

Areas with characteristically poor stem survival will be evaluated during Winter 2014/2015 to determine whether or not supplemental plantings will be required. Wildlands will plan to install 1" caliper trees or 1 gallon container saplings if supplemental tree installation is warranted. Herbicidal treatments of tree of heaven, Chinese privet, and cattail are scheduled for November 2014. The treatment will consist of cutting and applying triclophyr directly to cut stumps. The concentration of triclophyr applied to tree of heaven will be increased compared to the concentration used in MY3. Visual assessment will be performed in 2014 to determine if any additional maintenance is necessary to promote survival of the remaining planted stems.



### 1.2.3 Stream Assessment

Morphological surveys for MY4 were conducted in June 2014. All streams within the site are stable with little to no erosion and have met the success criteria for MY4. Scour areas were observed on Scaly Bark Reach 1 at station 108+30 and on UT2 at station 502+00. These areas are of minor concern and scour has not progressed during the MY4 monitoring season. Please refer to Appendix 2 for the stream visual assessment tables, the CCPV map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

Riffle cross-sections surveyed along the restoration reaches appear stable and show little to no change in the bankfull area, maximum depth ratio, or width-to-depth ratio. All surveyed riffle cross-section dimensions fell within the parameters defined for channels of the appropriate Rosgen stream type. The surveyed longitudinal profile data for the stream restoration reaches illustrates that the bedform features are maintaining lateral and vertical stability. Profile measurements including riffle slope, riffle length, pool length, and pool-to-pool spacing were based on bed profile. The riffles are remaining steeper and shallower than the pools. The longitudinal profiles show that the bank height ratios remain very near to 1.0 for all of the restoration reaches. In-stream structures used to enhance channel habitat and stability on the outside bank of meander bends, such as root wads and brush toe, are providing stability and habitat as designed. Pattern data will only be completed in MY5 if there are indicators from the profile or dimensions that significant geomorphic adjustments have occurred. No changes were observed that indicated a change in the radius of curvature or channel belt width; therefore, pattern data is not included in the MY4 report.

In general, substrate materials in the restoration reaches indicate maintenance of coarser materials in the riffle features and finer particles in the pool features. In most riffle cross sections, the particle size distribution for MY4 is similar or slightly larger than MY3.

At the end of MY5, two or more bankfull events must occur in separate years within the restored reaches. During MY4 one or more bankfull or greater events were recorded on Scaly Bark Reach 1, UT1 and UT2. Bankfull events were previously recorded for these reaches in MY3, therefore, the success criteria has been met for the five-year monitoring period.

## 1.3 Monitoring Year 4 Summary

Overall, the site has met the required stream and vegetation mitigation success criteria for MY4 and the hydrology mitigation success criteria for MY5. During MY4, each restored reach experienced at least one bankfull event bringing the total for each reach to two or more bankfull events in separate years. Geomorphically, the stability of each restored and enhanced stream remains in good standing. Visual assessment suggests the channels show little sign of instability within the bed, bank, or engineered structures and the stream survey shows little change in bankfull parameters, profile dimensions, and stream slopes. The MY4 vegetation assessment resulted in five of twenty-nine vegetation plots not meeting the MY4 success criteria and a stem density of 394 stems/ acre, a density that meets the MY4 vegetation success criteria.

Summary information/data related to various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting can be found in the Mitigation Plan (formerly Restoration Plan) documents available on NCEEP's website. All raw data supporting the tables and figures in the appendices is available from NCEEP upon request.



## Section 2: METHODOLOGY

---

Geomorphic data collected followed the standards outlined in *The Stream Channel Reference site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in the *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). Longitudinal and cross-sectional data were collected using a total station and were georeferenced to established benchmarks and NC State Plane coordinates. Morphological surveys will be conducted using a total station tied to these geo-referenced (control) points. Reachwide pebble counts were conducted along each restored reach for channel classification. Cross-section substrate analyses conducted in each surveyed riffle followed the 100 count wetted perimeter methodology to characterize pavement. All CCPV mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using was Pathfinder and ArcView. Crest gages were installed during the baseline monitoring period in surveyed riffle cross-sections and are monitored quarterly. Hydrology attainment installation and monitoring methods are in accordance with the USACE (2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEP Level 2 Protocol (Lee et al., 2006).



## Section 3: REFERENCES

---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration: A Natural Channel Design Handbook.
- Harrelson, C.C., Rawlins, C.L., Potyondy, J.P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Techniques*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, M.T., Peet, R.K., S.D., Wentworth, T.R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from <http://www.nceep.net/business/monitoring/veg/datasheets.htm>.
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- Rosgen, D.L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. Center For Computational Hydroscience and Bioengineering, Oxford Campus, University of Mississippi, Pages 12-22.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, 3rd approx. North Carolina Natural Heritage Program, Raleigh, North Carolina.
- Simon, A. 1989. A model of channel response in disturbed alluvial channels. *Earth Surface Processes and Landforms* 14(1):11-26.
- State Climate Office (SCO) of North Carolina. 2012. NCCRONOS database, Station ID: KVUJ, Stanly County Airport in Stanly County, NC. Retrieved on 10-29-2012. <http://www.nc-climate.ncsu.edu/cronos/?station=KVUJ>
- United States Department of Agriculture (USDA). 2002. Natural Resources Conservation Service, Climate Information for Stanly County, NC (1971-2000). WETS Station: Albemarle, NC0090. <http://www.wcc.nrcs.usda.gov/ftpref/support/climate/wetlands/nc/37167.txt>
- United States Department of Agriculture (USDA). 2009. Natural Resources Conservation Service, Soil Survey Geographic (SSURGO) database for Stanly County, North Carolina. <http://SoilDataMart.nrcs.usda.gov>
- United States Geological Survey (USGS). 1998. North Carolina Geology. <http://www.geology.enr.state.nc.us/usgs/carolina.htm>
- Weakley, A.S. 2008. *Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas* (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.
- Wildlands Engineering, Inc. 2010. Scaly Bark Mitigation Site Restoration Plan. NCEEP, Raleigh, NC.
- Wildlands Engineering, Inc. 2011. Scaly Bark Mitigation Site Baseline Monitoring Document and As-Built Baseline Report. NCEEP, Raleigh, NC.



## APPENDIX 1. General Tables and Figures





Figure 1. Project Vicinity Map  
 Scaly Bark Creek Mitigation Site  
 EEP Project Number 94148  
 Monitoring Year 4  
 Stanly County, NC




Figure 2. Project Component/Asset Map  
 Scaly Bark Creek Mitigation Site  
 EEP Project Number 94148  
 Monitoring Year 4  
 Stanly County, NC



**Table 1. Project Components and Mitigation Credits**  
**Scaly Bark Creek Mitigation Site (EEP Project No.94148)**  
**Monitoring Year 4**

Mitigation Credits									
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	6,291	140	N/A	N/A	N/A	N/A		N/A	N/A
Project Components									
Reach ID	Stationing/ Location	Existing Footage (LF)	Approach	Restoration or Restoration Equivalent	Restoration Footage (LF)*	Mitigation Ratio			
Scaly Bark Creek Reaches 1 & 2	100+00.00- 141+71.79	3,600	Priority 1	Restoration	4,058	1:1			
UT1 Reach 1	200+00.00- 211+10.37	1,104	spot grading and planting	Enhancement II	1,098	2.5:1			
UT1 Reach 2	213+10.37- 217+32.36	330	Priority 1	Restoration	402	1:1			
UT1a	302+78.00- 306+68.00	390	spot grading and planting	Enhancement II	390	2.5:1			
UT1b	400+10.00- 412+08.00	1,198	spot grading and planting	Enhancement II	1,166	2.5:1			
UT2	500+00.00- 503+93.00	262	Priority 1	Restoration	400	1:1			
UT3	600+00.00- 603+26.00	282	spot grading and planting	Enhancement II	341	2.5:1			
UT4	707+00.00- 712+69.00	516	spot grading and planting	Enhancement II	583	2.5:1			
UT4	700+00.00- 707+00.00	700	spot grading and planting	Preservation	700	5:1			
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)		Buffer (square feet)	Upland (acres)		
		Riverine	Non-Riverine						
Restoration	4,860	-	-	-	-	-	-	-	-
Enhancement		-	-	-	-	-	-	-	-
Enhancement I	-								
Enhancement II	3,578								
Creation		-	-	-	-				
Preservation	700	-	-	-	-				
High Quality Preservation	-	-	-	-	-				
BMP Elements									
Elements	Location		Purpose/Function		Notes				
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
-	-	-	-	-	-	-	-	-	-
BMP Elements									
BR = Bioretention Cell; S F= Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area; FB = Forested Buffer									

\*Linear footage excludes crossings.

Table 2. Project Activity and Reporting History  
 Scaly Bark Creek Mitigation Site (EEP Project No.94148)  
 Monitoring Year 3

Activity or Report	Date Collection Complete	Completion or Delivery
Mitigation Plan	May 2010	May 2010
Final Design - Construction Plans	December 2010	December 2010
Construction	April 2011	April 2011
Temporary S&E mix applied to entire project area*	April 2011	April 2011
Permanent seed mix applied to reach/segments	April 2011	April 2011
Containerized and B&B plantings for reach/segments	April 2011	April 2011
Baseline Monitoring Document (Year 0 Monitoring - baseline)	March 2011/April 2011	June 2011
Year 1 Monitoring	November 2011	November 2011
Year 2 Monitoring	September 2012	November 2012
Year 3 Monitoring	August/September 2013	November 2013
Year 4 Monitoring	2014	December 2014
Year 5 Monitoring		

\*Seed and mulch is added as each section of construction is completed.

Table 3. Project Contacts Table  
 Scaly Bark Creek Mitigation Site (EEP Project No.94148)  
 Monitoring Year 3

<b>Designer</b>	<b>Wildlands Engineering, Inc.</b> 1430 South Mint Street, Suite 104 Charlotte, NC 28203 704.332.7754
Shawn Wilkerson	
<b>Construction Contractor</b>	<b>North State Environmental, Inc.</b> 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Darrell Westmoreland	
<b>Planting Contractor</b>	<b>North State Environmental, Inc.</b> 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Stephen Joyce	
<b>Seeding Contractor</b>	<b>North State Environmental, Inc.</b> 2889 Lowery Street Winston-Salem, NC 27101 336.725.2010
Stephen Joyce	
<b>Seed Mix Sources</b>	<b>Green Resource</b>
<b>Nursery Stock Suppliers</b> <i>Bare Roots</i> <i>Plugs</i> <i>Live Stakes/Brush Mattress</i>	<b>Dykes and Son Nursery</b> <b>Pinelands Nursery</b> <b>North State Environmental, Inc.</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b> Kirsten Y. Gimbert 704.332.7754, ext. 110
Stream Monitoring, POC	
Vegetation Monitoring, POC	

Table 4. Project Baseline Information and Attributes  
 Scaly Bark Creek Mitigation Site (EEP Project No.94148)  
 Monitoring Year 4

Project Information (Pre-Restoration)							
Project Name	Scaly Bark Creek Mitigation Site						
County	Stanly						
Project Area (acres)	26.6						
Project Coordinates (latitude and longitude)	35° 19' 38.338" N, 80° 14' 19.315"W						
Project Watershed Summary Information							
Physiographic Province	Piedmont						
River Basin	Yadkin						
USGS Hydrologic Unit 8-digit	03040105	USGS Hydrologic Unit 14-digit	03040105060030				
DWQ Sub-basin	Rocky River (03-07-13)						
Project Drainage Area (acres)	1,619						
Project Drainage Area Percentage of Impervious Area	<10%						
CGIA Land Use Classification	U						
Reach Summary Information							
Parameters	Scaly Bark	UT1	UT1a	UT1b	UT2	UT3	UT4
Length of reach (linear feet) - Post-Restoration	4,058	1,500	390	1,166	400	341	583
Valley classification	VIII						
Drainage area (acres)	1,619	173	46	83	436	36	25
NCDWQ stream identification score	43.5	31	21.5	26.5	37.5	19.5	24
NCDWQ Water Quality Classification	C	-	-	-	-	-	-
Morphological Description (stream type)	C4	Reach1: E4 Reach 2: C4	E4	C4b	C4	C4	Reach 1: B4 Reach 2: C4
Evolutionary trend (Simon's Model) - Pre- Restoration	Reach 1: Stage 2 Reach 2: Stage 3, 4 & 5	Reach 2: Stage 2 & 4	n/a	n/a	Stage 4	n/a	n/a
Underlying mapped soils	BaB, BaD, BbB & BbD		GoC, GoF		KkB	MhB	Oa
Drainage class	well drained		well-drained to excessively drained		moderately well-drained	moderate to moderately rapid	moderately well-drained
Soil Hydric status	No		No		No	No	Yes (inclusions)
Slope	gently sloping to steep uplands		gently sloping to strongly sloping		lower slopes	nearly level to gently sloping	nearly level
FEMA classification	Zone AE (downstream end of Scaly Bark only); all other areas were not mapped						
Native vegetation community	Piedmont Bottomland Forest						
Percent composition of exotic invasive vegetation - Post-Restoration	0%						
Regulatory Considerations							
Regulation	Applicable?	Resolved?			Supporting Documentation		
Waters of the United States - Section 404	Yes	Yes			USACE Nationwide Permit No.27 and		
Waters of the United States - Section 401	Yes	Yes			DWQ 401 Water Quality Certification		
Endangered Species Act	Yes	Yes			Scaly Bark Mitigation Plan; studies found suitable habitat not present for		
Historic Preservation Act	Yes	Yes			No historic resources were found to be impacted (letter from SHPO)		
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	n/a			n/a		
FEMA Floodplain Compliance	Yes	Yes			LOMR approved		
Essential Fisheries Habitat	Yes	Yes			No adverse impacts to aquatic resources were found (letter from NCWRC)		

U= Unknown



## APPENDIX 2. Visual Assessment Data






Figure 3.0 Integrated Current Condition Plan View (Key)  
 Scaly Bark Creek Mitigation Site  
 EEP Project Number 94148  
 Monitoring Year 4



2011 Aerial Photography







Figure 3.2 Integrated Current Condition Plan View (Sheet 2 of 3)  
 Scaly Bark Creek Mitigation Site  
 EEP Project Number 94148  
 Monitoring Year 4




Figure 3.3 Integrated Current Condition Plan View (Sheet 3 of 3)  
 Scaly Bark Creek Mitigation Site  
 EEP Project Number 94148  
 Monitoring Year 4  
 Stanly County, NC

Table 5a. Visual Stream Morphology Stability Assessment Table  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Reaches 1 and 2 (4,058 LF)  
 Monitoring Year 4

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	37	37		100%				
	3. Meander Pool Condition	Depth Sufficient	37	37		100%				
		Lenth Appropriate	37	37		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	37	37		100%				
Thalweg centering at downstream of meander bend (Glide)		37	37	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	30	99%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					1	30	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	13	13			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	13	13			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	13	13			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	13	13			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	13	13			100%			

Table 5b. Visual Stream Morphology Stability Assessment Table  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT1 Reach 2 (402 LF)  
 Monitoring Year 4

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	6	6		100%				
	3. Meander Pool Condition	Depth Sufficient	6	6		100%				
		Lenth Appropriate	6	6		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	6	6		100%				
		Thalweg centering at downstream of meander bend (Glide)	6	6		100%				
					<b>Totals</b>		100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0		0	0	100%
					<b>Totals</b>		100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	n/a				n/a			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill								
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.								
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.								
4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.									

n/a: Constructed riffles were built; no engineered structures were built on UT1

Table 5c. Visual Stream Morphology Stability Assessment Table  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT2 (400 LF)  
 Monitoring Year 4

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degredation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	7	7		100%				
	3. Meander Pool Condition	Depth Sufficient	7	7		100%				
		Lenth Appropriate	7	7		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	7	7		100%				
		Thalweg centering at downstream of meander bend (Glide)	7	7		100%				
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dilodged boulders or logs.	1	1			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	1	1			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	1	1			100%			



Table 6. Vegetation Condition Assessment Table  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

<b>Planted Acreage</b>		<b>25.4</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold (acres)</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage*</b>
<b>Bare Areas</b>	Very limited cover of both woody and herbaceous material	0.1	2	3.3	12%
<b>Low Stem Density Areas^</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	5	0.12	0%
			<b>Total</b>	<b>7</b>	<b>13%</b>
<b>Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0	0	0	0%
			<b>Cumulative Total</b>	<b>7</b>	<b>13%</b>

<b>Easement Acreage</b>		<b>26.6</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold (SF)</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000	28	1.4	5%
<b>Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	0	0	0%

\*Acreage calculated from vegetation plots monitored for site.

## Stream Photographs



Photo Point 1 – looking upstream (06/11/2014)



Photo Point 1 – looking downstream (06/11/2014)



Photo Point 2 – looking upstream (06/11/2014)



Photo Point 2 – looking downstream (06/11/2014)



Photo Point 3 – looking upstream (06/11/2014)




Photo Point 3 – looking downstream (06/11/2014)





Photo Point 4 – looking upstream (06/11/2014)



Photo Point 4 – looking downstream (06/11/2014)



Photo Point 5 – looking upstream (06/11/2014)



Photo Point 5 – looking downstream (06/11/2014)



Photo Point 6 – looking upstream (06/11/2014)



Photo Point 6 – looking downstream (06/11/2014)





Photo Point 7 – looking upstream (06/11/2014)



Photo Point 7 – looking downstream (06/11/2014)




Photo Point 8 – looking upstream (06/11/2014)



Photo Point 8 – looking downstream (06/11/2014)



Photo Point 9 – looking upstream (06/11/2014)



Photo Point 9 – looking downstream (06/11/2014)





Photo Point 10 – looking upstream (06/11/2014)



Photo Point 10 – looking downstream (06/11/2014)



Photo Point 11 – looking upstream (06/05/2014)



Photo Point 11 – looking downstream (06/05/2014)



Photo Point 12 – looking upstream (06/05/2014)



Photo Point 12 – looking downstream (06/05/2014)





Photo Point 13 – looking upstream (06/05/2014)



Photo Point 13 – looking downstream (06/05/2014)



Photo Point 14 – looking upstream (06/05/2014)



Photo Point 14 – looking downstream (06/05/2014)



Photo Point 15 – looking upstream (06/05/2014)



Photo Point 15 – looking downstream (06/05/2014)





Photo Point 16 – looking upstream (06/05/2014)



Photo Point 16 – looking downstream (06/05/2014)



Photo Point 17 – looking upstream (06/05/2014)



Photo Point 17 – looking downstream (06/05/2014)



Photo Point 18 – looking upstream (06/05/2014)



Photo Point 18 – looking downstream (06/05/2014)







Photo Point 19 – looking upstream (06/05/2014)



Photo Point 19 – looking downstream (06/05/2014)



Photo Point 20 – looking upstream (06/05/2014)



Photo Point 20 – looking downstream (06/05/2014)



Photo Point 21 – looking upstream (06/05/2014)



Photo Point 21 – looking downstream (06/05/2014)





Photo Point 22 – looking upstream (06/11/2014)



Photo Point 22 – looking downstream (06/11/2014)



Photo Point 23 – looking upstream (06/11/2014)



Photo Point 23 – looking downstream (06/11/2014)



Photo Point 24 – looking upstream (06/11/2014)



Photo Point 24 – looking downstream (06/11/2014)





Photo Point 25 – looking upstream (06/11/2014)



Photo Point 25 – looking downstream (06/11/2014)



Photo Point 26 – looking upstream (06/11/2014)



Photo Point 26 – looking downstream (06/11/2014)




Photo Point 27 – looking upstream (06/11/2014)



Photo Point 27 – looking downstream (06/11/2014)





Photo Point 28 – looking upstream (06/11/2014)



Photo Point 28 – looking downstream (06/11/2014)



Photo Point 29 – looking upstream (06/11/2014)



Photo Point 29 – looking downstream (06/11/2014)



Photo Point 30 – looking upstream (06/11/2014)



Photo Point 30 – looking downstream (06/11/2014)





Photo Point 31 – looking upstream (06/11/2014)



Photo Point 31 – looking downstream (06/11/2014)



Photo Point 32 – looking upstream (06/11/2014)



Photo Point 32 – looking downstream (06/11/2014)



Photo Point 33 – looking upstream (06/11/2014)



Photo Point 33 – looking downstream (06/11/2014)





Photo Point 34 – looking upstream (06/11/2014)



Photo Point 34 – looking downstream (06/11/2014)



Photo Point 35 – looking upstream (06/11/2014)



Photo Point 35 – looking downstream (06/11/2014)



Photo Point 36 – looking upstream (06/11/2014)



Photo Point 36 – looking downstream (06/11/2014)





Photo Point 37 – looking upstream (06/11/2014)



Photo Point 37 – looking downstream (06/11/2014)



Photo Point 38 – looking upstream (06/11/2014)



Photo Point 38 – looking downstream (06/11/2014)



Photo Point 39 – looking upstream (06/11/2014)



Photo Point 39 – looking downstream (06/11/2014)





Photo Point 40 – looking upstream (06/11/2014)



Photo Point 40 – looking downstream (06/11/2014)



Photo Point 41 – looking upstream (06/11/2014)



Photo Point 41 – looking downstream (06/11/2014)



Photo Point 42 – looking upstream (06/11/2014)



Photo Point 42 – looking downstream (06/11/2014)







Photo Point 43 – looking upstream (06/05/2014)



Photo Point 43 – looking downstream (06/05/2014)



Photo Point 44 – looking upstream (06/05/2014)



Photo Point 44 – looking downstream (06/05/2014)



Photo Point 45 – looking upstream (06/05/2014)



Photo Point 45 – looking downstream (06/05/2014)






Photo Point 46 – looking upstream (06/05/2014)



Photo Point 46 – looking downstream (06/05/2014)



## Vegetation Photographs



Vegetation Plot 1 (7/8/2014)



Vegetation Plot 2 (7/8/2014)



Vegetation Plot 3 (7/8/2014)



Vegetation Plot 4 (7/8/2014)



Vegetation Plot 5 (7/8/2014)



Vegetation Plot 6 (7/9/2014)






Vegetation Plot 7 (7/9/2014)



Vegetation Plot 8 (7/9/2014)



Vegetation Plot 9 (7/9/2014)



Vegetation Plot 10 (7/10/2014)



Vegetation Plot 11 (7/10/2014)



Vegetation Plot 12 (7/10/2014)





Vegetation Plot 13 (7/10/2014)



Vegetation Plot 14 (7/8/2014)



Vegetation Plot 15 (7/8/2014)



Vegetation Plot 16 (7/10/2014)



Vegetation Plot 17 (7/10/2014)



Vegetation Plot 18 (7/9/2014)





Vegetation Plot 19 (7/9/2014)



Vegetation Plot 20 (7/9/2014)



Vegetation Plot 21 (7/10/2014)



Vegetation Plot 22 (7/8/2014)



Vegetation Plot 23 (7/8/2014)



Vegetation Plot 24 (7/8/2014)





Vegetation Plot 25 (7/8/2014)



Vegetation Plot 26 (7/9/2014)



Vegetation Plot 27 (7/9/2014)



Vegetation Plot 28 (7/9/2014)



Vegetation Plot 29 (7/9/2014)





## APPENDIX 3. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

Plot	MY3 Success Criteria Met (Y/N)	Tract Mean
1	Y	83%
2	N	
3	Y	
4	Y	
5	Y	
6	Y	
7	N	
8	Y	
9	Y	
10	Y	
11	Y	
12	Y	
13	Y	
14	Y	
15	N	
16	Y	
17	Y	
18	Y	
19	Y	
20	Y	
21	Y	
22	Y	
23	Y	
24	N	
25	N	
26	Y	
27	Y	
28	Y	
29	Y	

Table 8. CVS Vegetation Plot Metadata  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

<b>Report Prepared By</b>	Kenton Beal
<b>Date Prepared</b>	7/21/2014 13:42
<b>database name</b>	<i>Scaly Bark MY4 cvs-EEP-entrytool-v2.3.1.mdb</i>
<b>database location</b>	<i>Q:\ActiveProjects\005-02122 Scaly Bark Creek Mitigation Project\Monitoring\Monitoring Year 4/Vegetation Assessment</i>
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	<i>This worksheet, which is a summary of the project and the project data.</i>
<b>Plots</b>	<i>List of plots surveyed.</i>
<b>Stem Count by Plot and Spp</b>	<i>Unknown</i>
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	94148
<b>project Name</b>	Scaly Bark Creek
<b>Description</b>	Scaly Bark Creek Mitigation Site
<b>length (ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	29

Table 9. Planted and Total Stem Counts  
 Scaly Bark Creek (NCEEP Project No. 94148)  
 Monitoring Year 4

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2014)																								
			94148-WE-0001			94148-WE-0002			94148-WE-0003			94148-WE-0004			94148-WE-0005			94148-WE-0006			94148-WE-0007						
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T				
<i>Acer floridanum</i>	Southern Sugar Maple	Tree	1	1	1								2	2	2	2	2	2	1	1	1				1	1	1
<i>Acer rubrum</i>	red maple	Tree																									
<i>Alnus serrulata</i>	hazel alder	Shrub																									
<i>Baccharis</i>	baccharis	Shrub																									
<i>Betula nigra</i>	river birch	Tree	1	1	1	1	1	1				1	1	1					1	1	1						
<i>Carpinus caroliniana</i>	American hornbeam	Tree				1	1	1				1	1	1													
<i>Carya</i>	hickory	Tree																									
<i>Carya cordiformis</i>	bitternut hickory	Tree																									
<i>Carya ovata</i>	shagbark hickory	Tree																						1	1	1	
<i>Celtis</i>	hackberry	Tree																									
<i>Celtis laevigata</i>	sugarberry	Tree																									
<i>Celtis occidentalis</i>	common hackberry	Tree																									
<i>Cornus</i>	dogwood	Shrub or Tree																									
<i>Cornus amomum</i>	silky dogwood	Shrub				1	1	1	2	2	2					1	1	1	1	1	1	1	1	1	1	1	1
<i>Cornus florida</i>	flowering dogwood	Tree	1	1	1											1	1	1									
<i>Diospyros virginiana</i>	common persimmon	Tree																									
<i>Fraxinus pennsylvanica</i>	green ash	Tree				1	1	1				1	1	1					2	2	2						
<i>Ilex opaca</i>	American holly	Tree																									
<i>Liquidambar</i>	sweetgum	Tree																									
<i>Liquidambar styraciflua</i>	sweetgum	Tree																						1	1	1	
<i>Liriodendron tulipifera</i>	tuliptree	Tree	1	1	1	1	1	1	2	2	2					2	2	2	1	1	1						
<i>Platanus occidentalis</i>	American sycamore	Tree	3	3	3				1	1	1	2	2	2	3	3	3	3	3	3	3	4					
<i>Quercus</i>	oak	Tree																									
<i>Quercus falcata</i>	southern red oak	Tree																									
<i>Quercus laurifolia</i>	laurel oak	Tree																									
<i>Quercus lyrata</i>	overcup oak	Tree																									
<i>Quercus michauxii</i>	swamp chestnut oak	Tree				1	1	1																1	1	1	
<i>Quercus nigra</i>	water oak	Tree										2	2	2	2	2	2										
<i>Quercus pagoda</i>	cherrybark oak	Tree																	2	2	2						
<i>Quercus phellos</i>	willow oak	Tree			4				1	1	1				3	3	3				1	2	2	2	2	2	2
<i>Quercus rubra</i>	northern red oak	Tree	2	2	2																						
<i>Salix</i>	willow	Shrub or Tree																									
<i>Salix nigra</i>	black willow	Tree																									
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																									
<i>Unknown</i>																											
<i>Ulmus alata</i>	winged elm	Tree																									
<b>Stem count</b>			9	9	13	6	6	6	8	8	8	9	9	9	13	13	13	10	10	12	7	7	7				
<b>size (ares)</b>			1			1			1			1			1			1			1						
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02						
<b>Species count</b>			6	6	7	6	6	6	5	5	5	6	6	6	7	7	7	6	6	7	6	6	6				
<b>Stems per ACRE</b>			364.2	364.2	526.1	242.8	242.8	242.8	323.7	323.7	323.7	364.2	364.2	364.2	526.1	526.1	526.1	404.7	404.7	485.6	283.3	283.3	283.3				

**Color Coding for Table**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems

Table 9. Planted and Total Stem Counts  
 Scaly Bark Creek (NCEEP Project No. 94148)  
 Monitoring Year 4

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2014)																				
			94148-WE-0008			94148-WE-0009			94148-WE-0010			94148-WE-0011			94148-WE-0012			94148-WE-0013			94148-WE-0014		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer floridanum</i>	Southern Sugar Maple	Tree	2	2	2																		
<i>Acer rubrum</i>	red maple	Tree				5	5	6															
<i>Alnus serrulata</i>	hazel alder	Shrub																					
<i>Baccharis</i>	baccharis	Shrub																					
<i>Betula nigra</i>	river birch	Tree	1	1	1				1	1	1	1	1	1									
<i>Carpinus caroliniana</i>	American hornbeam	Tree																					
<i>Carya</i>	hickory	Tree	1	1	1																		
<i>Carya cordiformis</i>	bitternut hickory	Tree																					
<i>Carya ovata</i>	shagbark hickory	Tree														1	1	1	2	2	2		
<i>Celtis</i>	hackberry	Tree														1	1	1					
<i>Celtis laevigata</i>	sugarberry	Tree																	3	3	3		
<i>Celtis occidentalis</i>	common hackberry	Tree														1	1	1					
<i>Cornus</i>	dogwood	Shrub or Tree																					
<i>Cornus amomum</i>	silky dogwood	Shrub				1	1	1															
<i>Cornus florida</i>	flowering dogwood	Tree				1	1	1	2	2	2	2	2	2	2	2	2	2	2	2	2		
<i>Diospyros virginiana</i>	common persimmon	Tree	2	2	2	1	1	1															
<i>Fraxinus pennsylvanica</i>	green ash	Tree												2	2	2				1	1	1	
<i>Ilex opaca</i>	American holly	Tree				1	1	1															
<i>Liquidambar</i>	sweetgum	Tree																					
<i>Liquidambar styraciflua</i>	sweetgum	Tree				1	1	1															
<i>Liriodendron tulipifera</i>	tuliptree	Tree	1	1	1						1	1	1	1	1	2	2	2	2	2	2	2	
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1	1	6	6	6			2	2	2	5	5	5	2	2	2	2	2	2	
<i>Quercus</i>	oak	Tree																					
<i>Quercus falcata</i>	southern red oak	Tree																		1	1	1	
<i>Quercus laurifolia</i>	laurel oak	Tree	1	1	1																		
<i>Quercus lyrata</i>	overcup oak	Tree	1	1	1				1	1	1												
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																					
<i>Quercus nigra</i>	water oak	Tree	1	1	1				1	1	1	1	1	1	1	1	1	1	1	1	1		
<i>Quercus pagoda</i>	cherrybark oak	Tree																					
<i>Quercus phellos</i>	willow oak	Tree					2	2	2	2	1	1	1	1	1	1	1	1					
<i>Quercus rubra</i>	northern red oak	Tree	1	1	1				1	1	1												
<i>Salix</i>	willow	Shrub or Tree																					
<i>Salix nigra</i>	black willow	Tree																					
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																					
<i>Unknown</i>																							
<i>Ulmus alata</i>	winged elm	Tree																					
<b>Stem count</b>			12	12	12	20	20	23	9	9	9	10	10	10	13	13	13	11	11	11	11	11	
<b>size (ares)</b>			1			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			10	10	10	8	8	9	7	7	7	7	7	7	7	7	7	8	8	8	6	6	6
<b>Stems per ACRE</b>			485.6	485.6	485.6	809.4	809.4	930.8	364.2	364.2	364.2	404.7	404.7	404.7	526.1	526.1	526.1	445.2	445.2	445.2	445.2	445.2	

**Color Coding for Table**  
 Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Fails to meet requirements, by less than 10%  
 Fails to meet requirements by more than 10%  
 Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems

Table 9. Planted and Total Stem Counts  
 Scaly Bark Creek (NCEEP Project No. 94148)  
 Monitoring Year 4

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2014)																									
			94148-WE-0015			94148-WE-0016			94148-WE-0017			94148-WE-0018			94148-WE-0019			94148-WE-0020			94148-WE-0021							
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T					
<i>Acer floridanum</i>	Southern Sugar Maple	Tree										1	1	1	1	4	4	4	1	1	1	1	6	6	6			
<i>Acer rubrum</i>	red maple	Tree																										
<i>Alnus serrulata</i>	hazel alder	Shrub																										
<i>Baccharis</i>	baccharis	Shrub			1																							
<i>Betula nigra</i>	river birch	Tree	1	1	2	2	2	2	1	1	1	1	2	2	2	1	1	1										
<i>Carpinus caroliniana</i>	American hornbeam	Tree	1	1	1																							
<i>Carya</i>	hickory	Tree																										
<i>Carya cordiformis</i>	bitternut hickory	Tree																										
<i>Carya ovata</i>	shagbark hickory	Tree																	1	1	1	1	2	2	2			
<i>Celtis</i>	hackberry	Tree				4	4	4																				
<i>Celtis laevigata</i>	sugarberry	Tree	1	1	1																							
<i>Celtis occidentalis</i>	common hackberry	Tree																										
<i>Cornus</i>	dogwood	Shrub or Tree																										
<i>Cornus amomum</i>	silky dogwood	Shrub																										
<i>Cornus florida</i>	flowering dogwood	Tree	1	1	1						4	4	4															
<i>Diospyros virginiana</i>	common persimmon	Tree											2	2	2													
<i>Fraxinus pennsylvanica</i>	green ash	Tree				1	1	1										2	2	2						5	5	5
<i>Ilex opaca</i>	American holly	Tree	1	1	1																							
<i>Liquidambar</i>	sweetgum	Tree																										
<i>Liquidambar styraciflua</i>	sweetgum	Tree																										
<i>Liriodendron tulipifera</i>	tuliptree	Tree				1	1	1	2	2	2					2	2	2	1	1	1							
<i>Platanus occidentalis</i>	American sycamore	Tree				1	1	1								3	3	3							2	2	2	
<i>Quercus</i>	oak	Tree																										
<i>Quercus falcata</i>	southern red oak	Tree																										
<i>Quercus laurifolia</i>	laurel oak	Tree										1	1	1														
<i>Quercus lyrata</i>	overcup oak	Tree													1	1	1											
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																										
<i>Quercus nigra</i>	water oak	Tree	1	1	1	1	1	1				1	1	1	1	1	1											
<i>Quercus pagoda</i>	cherrybark oak	Tree																										
<i>Quercus phellos</i>	willow oak	Tree																	1	1	1							
<i>Quercus rubra</i>	northern red oak	Tree																										
<i>Salix</i>	willow	Shrub or Tree																										
<i>Salix nigra</i>	black willow	Tree																										
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																										
<i>Unknown</i>																												
<i>Ulmus alata</i>	winged elm	Tree																										
	<b>Stem count</b>		6	6	8	10	10	10	8	8	8	10	10	10	11	11	11	9	9	9	9	9	9	9	9	9	9	9
	<b>size (ares)</b>		1			1			1			1			1			1			1			1			1	
	<b>size (ACRES)</b>		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
	<b>Species count</b>		6	6	7	6	6	6	4	4	4	5	5	5	7	7	7	4	4	4	4	3	3	3	3	3	3	
	<b>Stems per ACRE</b>		242.8	242.8	323.7	404.7	404.7	404.7	323.7	323.7	323.7	404.7	404.7	404.7	445.2	445.2	445.2	364.2	364.2	364.2	364.2	364.2	364.2	364.2	364.2	364.2		

**Color Coding for Table**  
 Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Fails to meet requirements, by less than 10%  
 Fails to meet requirements by more than 10%  
 Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems

Table 9. Planted and Total Stem Counts  
 Scaly Bark Creek (NCEEP Project No. 94148)  
 Monitoring Year 4

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2014)																							
			94148-WE-0022			94148-WE-0023			94148-WE-0024			94148-WE-0025			94148-WE-0026			94148-WE-0027			94148-WE-0028					
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T			
<i>Acer floridanum</i>	Southern Sugar Maple	Tree	2	2	2				1	1	1				2	2	2									
<i>Acer rubrum</i>	red maple	Tree			12																					
<i>Alnus serrulata</i>	hazel alder	Shrub																								
<i>Baccharis</i>	baccharis	Shrub																								
<i>Betula nigra</i>	river birch	Tree																1	1	1						
<i>Carpinus caroliniana</i>	American hornbeam	Tree																								
<i>Carya</i>	hickory	Tree																								
<i>Carya cordiformis</i>	bitternut hickory	Tree																								
<i>Carya ovata</i>	shagbark hickory	Tree				1	1	1	1	1	1															
<i>Celtis</i>	hackberry	Tree									1															
<i>Celtis laevigata</i>	sugarberry	Tree							1	1	1	1	1	1	2	2	2	1	1	1						
<i>Celtis occidentalis</i>	common hackberry	Tree												1	1	1										
<i>Cornus</i>	dogwood	Shrub or Tree																								
<i>Cornus amomum</i>	silky dogwood	Shrub	2	2	2																					
<i>Cornus florida</i>	flowering dogwood	Tree	1	1	1				2	2	2										1	1	1			
<i>Diospyros virginiana</i>	common persimmon	Tree										1	1	1							1	1	1			
<i>Fraxinus pennsylvanica</i>	green ash	Tree							1	1	1				1	1	1									
<i>Ilex opaca</i>	American holly	Tree																								
<i>Liquidambar</i>	sweetgum	Tree			5																					
<i>Liquidambar styraciflua</i>	sweetgum	Tree																			1	1	1			
<i>Liriodendron tulipifera</i>	tuliptree	Tree	1	1	1	3	3	3						1	1	1	2	2	2	2	2	2	2			
<i>Platanus occidentalis</i>	American sycamore	Tree				4	4	4													3	3	3			
<i>Quercus</i>	oak	Tree																								
<i>Quercus falcata</i>	southern red oak	Tree																								
<i>Quercus laurifolia</i>	laurel oak	Tree												2	2	2	2	2	2	2	1	1	1			
<i>Quercus lyrata</i>	overcup oak	Tree																								
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																								
<i>Quercus nigra</i>	water oak	Tree	2	2	2		2				2	2	2					1	1	1						
<i>Quercus pagoda</i>	cherrybark oak	Tree																			2	2	2			
<i>Quercus phellos</i>	willow oak	Tree	1	1	1						1	1	1	1	1	1	1	1	1	1						
<i>Quercus rubra</i>	northern red oak	Tree	1	1	1									1	1	1	2	2	2							
<i>Salix</i>	willow	Shrub or Tree																								
<i>Salix nigra</i>	black willow	Tree																								
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																								
<i>Unknown</i>																										
<i>Ulmus alata</i>	winged elm	Tree			2																					
<b>Stem count</b>			10	10	29	8	8	10	6	6	7	5	5	5	11	11	11	10	10	10	11	11	11			
<b>size (ares)</b>			1			1			1			1			1			1			1					
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02			0.02					
<b>Species count</b>			7	7	10	3	3	4	5	5	6	4	4	4	8	8	8	7	7	7	7	7	7			
<b>Stems per ACRE</b>			404.7	404.7	1174	323.7	323.7	404.7	242.8	242.8	283.3	202.3	202.3	202.3	445.2	445.2	445.2	404.7	404.7	404.7	445.2	445.2	445.2			

**Color Coding for Table**  
 Exceeds requirements by 10%  
 Exceeds requirements, but by less than 10%  
 Fails to meet requirements, by less than 10%  
 Fails to meet requirements by more than 10%  
 Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems

Table 9. Planted and Total Stem Counts  
 Scaly Bark Creek (NCEP Project No. 94148)  
 Monitoring Year 4

Scientific Name	Common Name	Species Type	Current Plot Data			Annual Means														
			94148-WE-0029			MY4 (2014)			MY3 (2013)			MY2 (2012)			MY1 (2011)			MY0 (2011)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer floridanum</i>	Southern Sugar Maple	Tree				35	35	35	37	37	37	46	46	46	57	57	57	104	104	104
<i>Acer rubrum</i>	red maple	Tree				5	5	18	6	6	11									
<i>Alnus serrulata</i>	hazel alder	Shrub													3	3	3	5	5	5
<i>Baccharis</i>	baccharis	Shrub						1			1									
<i>Betula nigra</i>	river birch	Tree				15	15	16	5	5	5	5	5	5	12	12	12	32	32	32
<i>Carpinus caroliniana</i>	American hornbeam	Tree				3	3	3	3	3	3	4	4	4						
<i>Carya</i>	hickory	Tree				1	1	1	1	1	1				1	1	1	3	3	3
<i>Carya cordiformis</i>	bitternut hickory	Tree										4	4	4	15	15	15	25	25	25
<i>Carya ovata</i>	shagbark hickory	Tree				9	9	9	8	8	8	21	21	21	5	5	5	12	12	12
<i>Celtis</i>	hackberry	Tree	1	1	1	6	6	7	7	7	7									
<i>Celtis laevigata</i>	sugarberry	Tree				9	9	9	12	12	12	17	17	17						
<i>Celtis occidentalis</i>	common hackberry	Tree				2	2	2	2	2	2	3	3	3	4	4	4	12	12	12
<i>Cornus</i>	dogwood	Shrub or Tree							1	1	1				2	2	2	2	2	2
<i>Cornus amomum</i>	silky dogwood	Shrub				9	9	9	9	9	9	9	9	9	11	11	11	11	11	11
<i>Cornus florida</i>	flowering dogwood	Tree				20	20	20	26	26	26	37	37	37	66	66	66	120	120	120
<i>Diospyros virginiana</i>	common persimmon	Tree	1	1	1	8	8	8	1	1	1									
<i>Fraxinus pennsylvanica</i>	green ash	Tree				17	17	17	17	17	18									
<i>Ilex opaca</i>	American holly	Tree				2	2	2	2	2	2	4	4	4	30	30	30	91	91	91
<i>Liquidambar</i>	sweetgum	Tree						5												
<i>Liquidambar styraciflua</i>	sweetgum	Tree				3	3	3	3	3	5	2	2	2	1	1	1	2	2	2
<i>Liriodendron tulipifera</i>	tuliptree	Tree	2	2	2	31	31	31	26	26	26	26	26	26	16	16	16	107	107	107
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	45	45	46	37	37	38	37	37	37	5	5	5	7	7	7
<i>Quercus</i>	oak	Tree										2	2	2	2	2	2			
<i>Quercus falcata</i>	southern red oak	Tree				1	1	1				1	1	1						
<i>Quercus laurifolia</i>	laurel oak	Tree				7	7	7												
<i>Quercus lyrata</i>	overcup oak	Tree				3	3	3												
<i>Quercus michauxii</i>	swamp chestnut oak	Tree				2	2	2	4	4	4	3	3	3	19	19	19	34	34	34
<i>Quercus nigra</i>	water oak	Tree	1	1	1	19	19	21	15	15	15	14	14	14						
<i>Quercus pagoda</i>	cherrybark oak	Tree	2	2	2	6	6	6												
<i>Quercus phellos</i>	willow oak	Tree				15	15	22	13	13	13	17	17	17						
<i>Quercus rubra</i>	northern red oak	Tree	1	1	1	9	9	9	10	10	10	10	10	10						
<i>Salix</i>	willow	Shrub or Tree									12									
<i>Salix nigra</i>	black willow	Tree									4									
<i>Sambucus canadensis</i>	Common Elderberry	Shrub									23									
<i>Unknown</i>												1	1	1	10	10	10	13	13	13
<i>Ulmus alata</i>	winged elm	Tree						2												
<b>Stem count</b>			10	10	10	282	282	315	245	245	294	263	263	263	259	259	259	580	580	580
<b>size (ares)</b>			1			29			29			29			29			29		
<b>size (ACRES)</b>			0.02			0.72			0.72			0.72			0.72			0.72		
<b>Species count</b>			7	7	7	25	25	28	22	22	26	20	20	20	17	17	17	16	16	16
<b>Stems per ACRE</b>			404.7	404.7	404.7	393.5	393.5	439.6	341.9	341.9	410.3	367	367	367	361.4	361.4	361.4	809.4	809.4	809.4

Color Coding for Table

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems



## APPENDIX 4. Morphological Summary Data and Plots

Table 10a. Baseline Stream Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reaches 1 and 2  
 Monitoring Year 4

Parameter	Gauge	Regional Curve						Pre-Restoration Condition				Reference Reach Data						Design				As-Built/Baseline											
		Reach 1			Reach 2			Reach 1		Reach 2		UT to Rocky Creek		Spencer Creek 1		Spencer Creek 2		Reach 1		Reach 2		Reach 1			Reach 2								
		LL	UL	Eq.	LL	UL	Eq.	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Med	Max	Min	Med	Max						
<b>Dimension and Substrate - Riffle</b>																																	
Bankfull Width (ft)	n/a						27.6	17.0	23.9			12.2			8.7			10.7	11.2			17.0			20.0			0.0	17.1	17.4	21.2	21.3	21.4
Floodprone Width (ft)							87.0	111.0	112.0			72.0			229.0			60.0	114+			37+			44+			0	0	0	200+	200+	200+
Bankfull Mean Depth							1.0	1.6	2.0			1.3			1.2			1.6	1.8			1.6			1.8			1.4	1.4	1.4	1.6	1.7	1.7
Bankfull Max Depth							2.6	2.8	3.0			1.8			1.9			2.1	2.6			2.3			2.5			0.0	2.2	2.3	2.3	2.4	2.6
Bankfull Cross-sectional Area (ft <sup>2</sup> )	n/a						26.3	33.2	39.0			16.3			10.6			17.8	19.7			27.1			36.3			24.6	25.2	25.8	34.3	35.6	36.8
Width/Depth Ratio							29.0	10.6	12.0			9.1			7.3			5.8	7.1			10.7			11.0			13.0	13.0	13.0	12.2	12.8	13.3
Entrenchment Ratio							3.1	4.7	6.5			6.0			26.3			5.5	10.2			2.2+			2.2+			0	0	0	0	0	0
Bank Height Ratio							1.0	1.0	1.0			1.0			1.0			1.0				1.0			1.0			0.0	1.0	1.0	0.0	1.0	1.0
D50 (mm)							57.8	56.9	53.7			22.6			8.6			8.8															
<b>Profile</b>																																	
Riffle Length (ft)	n/a						7 (min) - 22 (max)				N/P		N/P		N/P		20	52	10	63	17	35	55	30	49	69							
Riffle Slope (ft/ft)							0.0180	0.0260	0.0033	0.0490	0.0606	0.0892	0.0100	0.0670	0.0130		0.0087	0.0204	0.0069	0.0203	0.0050	0.0136	0.0283	0.0023	0.0075	0.0188							
Pool Length (ft)	n/a						31 (min) - 184 (max)				N/P		N/P		N/P		30	84	42	81	37	62	98	45	67	96							
Pool Max Depth (ft)							2.26	2.85	2.22	3.31	2.2		2.5		3.3		3.5	4.5	4.0	5.5	3.4	4.3	6.1	3.6	4.6	5.5							
Pool Spacing (ft)*							31	62	45	117	26	81	13	47	71		38	114	45	132	71	104	165	92	119	147							
Pool Volume (ft <sup>3</sup> )											-		-		-		-		-		-		-										
<b>Pattern</b>																																	
Channel Beltwidth (ft)	n/a						52	54	69	n/a	24	52	38	41	60	120	80	140	60	-	120	80	-	140									
Radius of Curvature (ft)							43	93	15		146	5	22	11	15	35	50	40	60	35	-	50	40	-	60								
Rc:Bankfull Width (ft/ft)							1.6	3.4	0.9		6.1	0.6	2.5	1.3	1.4	2.1	2.9	2.0	3.0	2.1	-	2.9	2.0	-	3.0								
Meander Wave Length (ft)							81	163	60		190	54	196	46	48	125	160	160	200	125	-	160	160	-	200								
Meander Width Ratio							1.9	2.9	3.2		2.8	6	3.4	3.6	3.5	7.1	4.0	7.0	3.5	-	7.1	4.0	-	7.0									
<b>Substrate, Bed and Transport Parameters</b>																																	
Ri%/Ru%/P%/G%/S%	n/a																																
SC%/Sa%/G%/C%/B%/Be%																																	
d16/d35/d50/d84/d95/d100							0.9/13.7/35.9/101.2/172.5/>2048				<0.063/2.4/22.6/120/256		0.1/3/8.6/77/180		<0.062/3/8.8/42/90		SC/SC/5.78/71.7/137/362			SC/7.6/21.5/83.2/151.8/362													
Reach Shear Stress (Competency) lb/ft <sup>2</sup>							0.47	0.50-0.55							0.56		0.59		0.50	-	0.51	0.43	-	0.45									
Max part size (mm) mobilized at bankfull							30-40		30-40						30	40	40	50	27	-	28	23	-	25									
Stream Power (Capacity) W/m <sup>2</sup>																																	
<b>Additional Reach Parameters</b>																																	
Drainage Area (SM)	n/a						1.09	1.65	2.38	2.53	1.10		0.50	0.96																			
Impervious Cover Estimate (%)							27%				N/P		N/P		N/P																		
Rosgen Classification							C4		C4		E4b		E3/C4		E4		C4		C4		C4			C4									
Bankfull Velocity (fps)							3.8	3.8	4.5								3.7	4.1	3.7			4.1											
Bankfull Discharge (cfs)		95	128	-	167	174	-			85		-	97		100	150																	
Q-NFF regression							192		259																								
Q-USGS extrapolation							87	162	123	221																							
Q-Mannings							80	85	96																								
Valley Length (ft)							1480		2003		N/P		N/P		N/P		1480	2003															
Channel Thalweg Length (ft)							3600				N/P		N/P		N/P		4060			4058													
Sinuosity (ft)							1.1	1.0			N/P		N/P		N/P		1.2	1.2			2.7		0.0										
Water Surface Slope (ft/ft)							0.0087		0.0025		0.0051		N/P		N/P		N/P		0.0067	0.0053	0.0067			0.0049									
Bankfull Slope (ft/ft)							0.00568 (min) - 0.00944 (max)						N/P		N/P		N/P		0.0064	0.0056	0.0067			0.0050									

N/P: Data was not provided

\*Design P:P spacing reported in the Restoration Plan included in-line pools, which are considered a habitat quality rather than a stability parameter, for evaluating for a channels profile stability. Subsequent monitoring years will evaluate pool Dmax for spacing

Table 10b. Baseline Stream Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT1 Reach 2 and UT2  
 Monitoring Year 4

Parameter	Gauge	Regional Curve						Pre-Restoration Condition				Reference Reach Data						Design				As-Built/Baseline					
		UT1 Reach 2			UT2			UT1 Reach 2		UT2		UT to Rocky Creek		Spencer Creek 1		Spencer Creek 2		UT1 Reach 2		UT2		UT1 Reach 2			UT2		
		LL	UL	Eq.	LL	UL	Eq.	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																											
Bankfull Width (ft)	n/a							10.6		13.3		12.2		8.7		10.7	11.2	11.0	12.0			12.1		13.0			
Floodprone Width (ft)								78.0		94.0		72.0		229.0		60.0	114+	24+	26+			200+		200+			
Bankfull Mean Depth								1.1		1.0		1.3		1.2		1.6	1.8	1.1	1.1			1.0		0.9			
Bankfull Max Depth								1.6		1.8		1.8		1.9		2.1	2.6	1.5	1.5			1.7		1.5			
Bankfull Cross-sectional Area (ft <sup>2</sup> )	n/a							12.0		13.0		16.3		10.6		17.8	19.7	12.0	13.5			12.4		11.4			
Width/Depth Ratio								9.4		13.6		9.1		7.3		5.8	7.1	10.1	10.7			11.9		14.8			
Entrenchment Ratio								7.3		7.1		6.0		26.3		5.5	10.2	2.2+	2.2+			2.2+		2.2+			
Bank Height Ratio								1.3		1.2		1.0		1.0		1.0	1.0	1.0	1.0			1.0		1.0			
D50 (mm)								27.3		55.6		22.6		8.6		8.8											
<b>Profile</b>																											
Riffle Length (ft)	n/a							5	32	6	23	N/P		N/P		N/P		29	42	23	37	11	30	41	21	29	41
Riffle Slope (ft/ft)								0.0050	0.0250	0.0137	0.0740	0.0606	0.0892	0.0100	0.0670	0.0130		0.0153	0.0245	0.0162	0.0281	0.0150	0.0187	0.0233	0.0215	0.0230	0.0272
Pool Length (ft)	n/a							37	61	26	40	N/P		N/P		N/P		14	39	20	44	21	30	43	27	31	37
Pool Max Depth (ft)								1.36	1.87	1.71	2.07	2.20		2.50		3.30		2.3	3.5	2.2	3.5	2.5	3.3	4.0	2.9	3.1	3.5
Pool Spacing (ft)*								75	88	48	90	26	81	13	47	71		17	55	18	60	55	59	77	55	59	70
Pool Volume (ft <sup>3</sup> )																											
<b>Pattern</b>																											
Channel Beltwidth (ft)	n/a							20		28				24	52	38	41	50	80	50	80	50	-	80	50	-	80
Radius of Curvature (ft)								22	83	23	89			5	22	11	15	25	33	25	34	25	-	33	25	-	34
Rc:Bankfull Width (ft/ft)								2.1	7.8	1.7	6.7			0.6	2.5	1.3	1.4	2.3	3.0	2.1	2.8	2.3	-	3.0	2.1	-	2.8
Meander Wave Length (ft)								45	93	39	113			54	196	46	48	80	100	90	120	80	-	100	90	-	120
Meander Width Ratio								1.9		2.1				2.8	6.0	3.4	3.6	4.5	7.3	4.2	6.7	4.5	-	7.3	4.2	-	6.7
<b>Substrate, Bed and Transport Parameters</b>																											
Ri%/Ru%/P%/G%/S%	n/a																										
SC%/Sa%/G%/C%/B%/Be%																											
d16/d35/d50/d84/d95/d100								SC/0.9/27.3/94.6/158.4/>2048	16.0/30/55.6/128/164.4/>2048	<0.063/2.4/22.6/120/256	0.1/3/8.6/77/180	<0.062/3/8.8/42/90							0.61	0.67			0.025/16/37.24/104.7/157.1/362	SC/8.8/16.9/75.9/152/512			
Reach Shear Stress (Competency) lb/ft <sup>2</sup>								0.7		0.52												0.55		0.68			
Max part size (mm) mobilized at bankfull								50-60		30-40								40	50	50	60			31		39	
Stream Power (Capacity) W/m <sup>2</sup>																											
<b>Additional Reach Parameters</b>																											
Drainage Area (SM)	n/a							0.47		0.68		1.10		0.50		0.96											
Impervious Cover Estimate (%)								33%		4%		N/P		N/P		N/P											
Rosgen Classification								E4		C4		E4b		E3/C4		E4		C4	C4			C4		C4			
Bankfull Velocity (fps)								4.2		3.8								4.2	3.7			4.2		3.7			
Bankfull Discharge (cfs)								52	67	50		85		-		97		50	50								
Q-NFF regression								79		103																	
Q-USGS extrapolation	n/a							42	85	31	65																
Q-Mannings								47		52																	
Valley Length (ft)								358		356		N/P		N/P		N/P		358	356								
Channel Thalweg Length (ft)								330		262		N/P		N/P		N/P		422	393			402		400			
Sinuosity (ft)								1.0		1.1		N/P		N/P		N/P		1.1	1.1			1.1		1.1			
Water Surface Slope (ft/ft)								0.0130		0.0189		N/P		N/P		N/P		0.0107	0.0113			0.0101		0.0121			
Bankfull Slope (ft/ft)								0.0119		0.0177		N/P		N/P		N/P		0.0097	0.0116			0.0094		0.0130			

N/P: Data was not provided

\*Design P:P spacing reported in the Restoration Plan included in-line pools, which are considered a habitat quality rather than a stability parameter, for evaluating for a channels profile stability. Subsequent monitoring years will evaluate pool Dmax for spacing

Table 11. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters - Cross-Section)  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reaches 1 and 2, UT1 Reach 2, and UT2  
 Monitoring Year 4


Dimension and Substrate	Scaly Bark Reach 1																								
	Cross-Section 1 (Pool)						Cross-Section 2 (Riffle)						Cross-Section 3 (Riffle)						Cross-Section 4 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>																									
Bankfull Width (ft)	21.13	19.61	19.37	20.34	19.50		17.86	17.70	24.65	18.60	17.67		18.29	18.29	19.09	19.14	17.10		24.12	25.80	23.52	27.50	25.15		
Floodprone Width (ft)	n/a	n/a	n/a	n/a	n/a		200+	200+	200+	200+	200+		200+	200+	200+	200+	200+		n/a	n/a	n/a	n/a	n/a		
Bankfull Mean Depth (ft)	1.83	1.78	1.69	1.68	1.74		1.38	1.3	1.09	1.25	1.45		1.41	1.37	1.31	1.26	1.4		1.87	1.69	1.87	1.61	1.6		
Bankfull Max Depth (ft)	3.48	3.37	2.84	2.95	3.13		2.20	2.04	2.26	2.49	2.38		2.20	2.26	2.22	2.42	2.24		3.67	3.36	3.38	3.54	3.63		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	38.63	34.95	32.79	34.09	33.82		24.64	23.07	26.83	23.19	25.63		25.82	24.15	24.96	24.04	23.13		45.17	43.63	43.9	44.43	40.28		
Bankfull Width/Depth Ratio	11.55	11	11.45	12.14	11.23		12.95	13.57	22.66	14.93	12.18		12.95	13.31	14.6	15.25	12.61		12.88	15.26	12.59	17.11	15.71		
Bankfull Entrenchment Ratio	n/a	n/a	n/a	n/a	n/a		2.2+	2.2+	2.2+	2.2+	2.2+		2.2+	2.2+	2.2+	2.2+	2.2+		n/a	n/a	n/a	n/a	n/a		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0	1	
d50 (mm)							27	42	22	76	47		30	30	45	48	34								
Dimension and Substrate	Scaly Bark Reach 2																								
	Cross-Section 5 (Pool)						Cross-Section 6 (Riffle)						Cross-Section 7 (Pool)						Cross-Section 8 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>																									
Bankfull Width (ft)	26.64	27.41	30.69	27.28	30.45		21.35	26.65	23.60	23.00	20.78		24.73	24.54	25.02	23.75	23.79		21.20	21.37	22.50	21.11	20.22		
Floodprone Width (ft)	n/a	n/a	n/a	n/a	n/a		200+	200+	200+	200+	200+		n/a	n/a	n/a	n/a	n/a		200+	200+	200+	200+	200+		
Bankfull Mean Depth (ft)	1.96	1.97	1.8	1.98	1.94		1.61	1.27	1.5	1.45	1.55		1.95	1.89	1.8	1.9	1.9		1.74	1.65	1.59	1.74	1.63		
Bankfull Max Depth (ft)	4.63	4.40	4.46	4.52	4.57		2.27	2.25	2.38	2.34	2.33		3.9	3.66	3.61	3.91	3.79		2.6	2.60	2.68	2.69	2.64		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	52.24	53.92	55.28	54.05	54.94		34.33	33.76	35.45	33.41	32.13		48.29	46.34	45.09	45.16	45.27		36.79	35.25	35.80	36.74	32.87		
Bankfull Width/Depth Ratio	13.58	13.93	17.04	13.77	15.69		13.28	21.04	15.71	15.84	13.44		12.67	12.99	13.88	12.49	12.5		12.22	12.96	14.14	12.13	12.44		
Bankfull Entrenchment Ratio	n/a	n/a	n/a	n/a	n/a		2.2+	2.2+	2.2+	2.2+	2.2+		n/a	n/a	n/a	n/a	n/a		2.2+	2.2+	2.2+	2.2+	2.2+		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		
d50 (mm)							45	57	38	35	24								23	49	33	58	45		
Dimension and Substrate	UT1 Reach 2												UT2												
	Cross-Section 9 (Pool)						Cross-Section 10 (Riffle)						Cross-Section 11 (Pool)						Cross-Section 12 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	
<i>based on fixed bankfull elevation</i>																									
Bankfull Width (ft)	18.21	26.61	17.60	16.89	16.90		12.14	11.85	12.20	10.17	13.50		15.38	14.82	16.98	15.24	15.40		12.99	13.03	13.00	11.97	13.5		
Floodprone Width (ft)	n/a	n/a	n/a	n/a	n/a		200+	200+	200+	200+	200+		n/a	n/a	n/a	n/a	n/a		200+	200+	200+	200+	200+		
Bankfull Mean Depth (ft)	1.53	1.23	1.33	1.31	1.37		1.02	0.96	0.97	0.86	0.84		1.51	1.40	1.4	1.43	1.49		0.88	0.90	0.99	0.95	0.9		
Bankfull Max Depth (ft)	3.26	2.98	2.73	3.02	2.88		1.73	1.64	1.73	1.61	1.68		2.90	2.62	2.87	3.01	2.95		1.46	1.53	1.71	1.57	1.7		
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	27.95	26.61	23.47	22.1	23.11		12.39	11.40	11.8	10.17	11.34		23.28	20.79	23.82	21.87	22.88		11.40	11.73	12.89	11.43	12.1		
Bankfull Width/Depth Ratio	11.87	17.62	13.2	12.91	12.36		11.89	12.32	12.61	13.64	16.06		10.16	10.57	12.11	10.62	10.36		14.82	14.47	13.11	12.54	15.1		
Bankfull Entrenchment Ratio	n/a	n/a	n/a	n/a	n/a		2.2+	2.2+	2.2+	2.2+	2.2+		n/a	n/a	n/a	n/a	n/a		2.2+	2.2+	2.2+	2.2+	2.2+		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		1.0	1.0	1.0	1.0	1.0		
d50 (mm)							48	39	12	56	68								35	15	41	27	27		

Table 12a. Monitoring Data - Stream Reach Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 1  
 Monitoring Year 4


Parameter	As-Built/Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																		
Bankfull Width (ft)	17.86	18.08	18.29	17.70	18.00	18.29	19.09	21.87	24.65	18.60	18.87	19.14	17.1	17.4	17.7			
Floodprone Width (ft)	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+			
Bankfull Mean Depth	1.4	1.4	1.4	1.3	1.3	1.4	1.1	1.2	1.3	1.3	1.3	1.3	1.4	1.4	1.5			
Bankfull Max Depth	2.2	2.2	2.2	2.0	2.2	2.3	2.2	2.2	2.3	2.4	2.5	2.5	2.2	2.3	2.4			
Bankfull Cross-sectional Area (ft <sup>2</sup> )	24.6	25.2	25.8	23.1	23.6	24.2	25.0	25.9	26.8	23.2	23.6	24.0	23.1	24.4	25.6			
Width/Depth Ratio	13.0	13.0	13.0	13.3	13.4	13.6	14.6	18.6	22.7	14.9	15.1	15.3	12.2	12.4	12.6			
Entrenchment Ratio	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+			
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0			
D50 (mm)																		
<b>Profile</b>																		
Riffle Length (ft)	17	35	55	22	34	52	16	30	67	25	36	54	27	38	57			
Riffle Slope (ft/ft)	0.0050	0.0136	0.0283	0.0052	0.0149	0.0332	0.0055	0.0133	0.0372	0.0087	0.0190	0.0323	0.0029	0.0173	0.0322			
Pool Length (ft)	37	62	98	39	63	89	32	56	82	38	65	99	38	65	95			
Pool Max Depth (ft)	3.4	4.3	6.1	3.4	3.9	6.8	3.2	4.1	6.6	3.6	4.4	6.6	3.0	3.9	5.7			
Pool Spacing (ft)	71	104	165	67	103	160	72	100	165	71	106	170	67	99	143			
Pool Volume (ft <sup>3</sup> )																		
<b>Pattern</b>																		
Channel Beltwidth (ft)	60	-	120															
Radius of Curvature (ft)	35	-	50															
Rc:Bankfull Width (ft/ft)	2.1	-	2.9															
Meander Wave Length (ft)	125	-	160															
Meander Width Ratio	3.5	-	7.1															
<b>Additional Reach Parameters</b>																		
Rosgen Classification	C4			C4			C4			C4			C4					
Channel Thalweg Length (ft)	1886			1886			1886			1886			1886					
Sinuosity (ft)	1.3			1.3			1.3			1.3			1.3					
Water Surface Slope (ft/ft)	0.0067			0.0069			n/a <sup>1</sup>			0.0072			0.0066					
Bankfull Slope (ft/ft)	0.0067			0.0069			0.0071			0.0070			0.0066					
Ri%/Ru%/P%/G%/S%																		
SC%/Sa%/G%/C%/B%/Be%																		
d16/d35/d50/d84/d95/d100	SC/SC/6/72/137/362			SC/SC/22/101/165/512			SC/SC/23/97/170/256			6/12/23/114/164/362			5/16/25/105/161/512					
% of Reach with Eroding Banks				0%			0%			0%			2%					

<sup>1</sup> Water surface slope wasn't calculated because there was little to no baseflow during Year 2 Monitoring.


Longitudinal Profile Plots  
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
Scaly Bark Creek Reach 1  
Monitoring Year 4



Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4




Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4






Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4





Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4



Reachwide and Cross-Section Pebble Count Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 1, Reachwide  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count			Scaly Bark Reach 1 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062		11	11	11%	11
<b>SAND</b>	Very fine	0.062	0.125					11
	Fine	0.125	0.250					11
	Medium	0.250	0.500					11
	Coarse	0.5	1.0					11
	Very Coarse	1.0	2.0		2	2	2%	13
<b>GRAVEL</b>	Very Fine	2.0	2.8					13
	Very Fine	2.8	4.0	1		1	1%	14
	Fine	4.0	5.7	1	2	3	3%	17
	Fine	5.7	8.0	3	5	8	8%	25
	Medium	8.0	11.3		4	4	4%	29
	Medium	11.3	16.0		6	6	6%	35
	Coarse	16.0	22.6	3	10	13	13%	48
	Coarse	22.6	32	3	4	7	7%	55
	Very Coarse	32	45	3	3	6	6%	61
Very Coarse	45	64	4		4	4%	65	
<b>COBBLE</b>	Small	64	90	12		12	12%	77
	Small	90	128	14	2	16	16%	93
	Large	128	180	3		3	3%	96
	Large	180	256	2		2	2%	98
<b>BOULDER</b>	Small	256	362	1		1	1%	99
	Small	362	512		1	1	1%	100
	Medium	512	1024					100
Large/Very Large	1024	2048					100	
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100%</b>	<b>100</b>



Reachwide Channel materials (mm)	
D <sub>16</sub> =	5.01
D <sub>35</sub> =	16.00
D <sub>50</sub> =	24.96
D <sub>84</sub> =	104.99
D <sub>95</sub> =	160.66
D <sub>100</sub> =	512.00



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 1, Cross-Section 2 (Riffle)  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 2 Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>		Silt/Clay	0.000 0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
<b>GRAVEL</b>	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0	10	10%	10
	Fine	4.0	5.7	3	3%	13
	Fine	5.7	8.0	10	10%	23
	Medium	8.0	11.3	6	6%	29
	Medium	11.3	16.0	5	5%	34
	Coarse	16.0	22.6	4	4%	38
	Coarse	22.6	32	4	4%	42
<b>COBBLE</b>	Very Coarse	32	45	6	6%	48
	Very Coarse	45	64	14	14%	62
	Small	64	90	12	12%	74
	Small	90	128	12	12%	86
<b>BEDROCK</b>	Large	128	180	4	4%	90
	Large	180	256	6	6%	96
<b>BOULDER</b>	Small	256	362	1	1%	97
	Small	362	512	3	3%	100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100%</b>	<b>100</b>

Cross-Section 2 Channel materials (mm)	
D <sub>16</sub> =	6.23
D <sub>35</sub> =	17.44
D <sub>50</sub> =	47.32
D <sub>84</sub> =	120.70
D <sub>95</sub> =	241.40
D <sub>100</sub> =	512.00



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 1, Cross-Section 3 (Riffle)  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count	Cross-Section 3 Summary	
		min	max		Total	Class Percentage
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
<b>GRAVEL</b>	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0	2	2%	2
	Fine	4.0	5.7	2	2%	4
	Fine	5.7	8.0	6	6%	10
	Medium	8.0	11.3	6	6%	16
	Medium	11.3	16.0	6	6%	22
	Coarse	16.0	22.6	14	14%	36
	Coarse	22.6	32	12	12%	48
	Very Coarse	32	45	10	10%	58
<b>COBBLE</b>	Very Coarse	45	64	14	14%	72
	Small	64	90	14	14%	86
	Small	90	128	10	10%	96
<b>COBBLE</b>	Large	128	180	4	4%	100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BOULDER</b>	Large/Very Large	1024	2048			100
	Large/Very Large	2048	>2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>98%</b>	<b>100</b>

Cross-Section 3	
Channel materials (mm)	
D <sub>16</sub> =	11.00
D <sub>35</sub> =	22.05
D <sub>50</sub> =	34.26
D <sub>84</sub> =	85.72
D <sub>95</sub> =	123.57
D <sub>100</sub> =	180.00






Table 12b. Monitoring Data - Stream Reach Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 2  
 Monitoring Year 4


Parameter	As-Built/Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																		
Bankfull Width (ft)	21.20	21.28	21.35	21.37	24.01	26.65	22.50	23.05	23.60	21.1	22.1	23.0	20.2	20.5	20.8			
Floodprone Width (ft)	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+	200+			
Bankfull Mean Depth	1.6	1.7	1.7	1.3	1.5	1.7	1.5	1.5	1.6	1.5	1.6	1.7	1.6	1.6	1.6			
Bankfull Max Depth	2.3	2.4	2.6	2.3	2.4	2.6	2.4	2.5	2.7	2.3	2.5	2.7	2.3	2.5	2.6			
Bankfull Cross-sectional Area (ft <sup>2</sup> )	34.3	35.6	36.8	33.8	34.5	35.3	35.5	35.6	35.8	33.4	35.1	36.7	32.1	32.5	32.9			
Width/Depth Ratio	12.2	12.8	13.3	13.0	17.0	21.0	14.1	14.9	15.7	12.1	14.0	15.8	12.4	12.9	13.4			
Entrenchment Ratio	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+	2.2+			
Bank Height Ratio	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0	1.0			
D50 (mm)																		
<b>Profile</b>																		
Riffle Length (ft)	30	49	69	24	41	66	25	42	67	28	44	69	32	47	78			
Riffle Slope (ft/ft)	0.0023	0.0075	0.0188	0.0041	0.0091	0.0168	0.0051	0.0107	0.0265	0.0043	0.0115	0.0214	0.0065	0.0121	0.0195			
Pool Length (ft)	45	67	96	43	65	82	24	51	72	41	69	86	38	67	84			
Pool Max Depth (ft)	3.6	4.6	5.5	3.5	4.4	5.2	3.6	4.5	5.4	4.0	4.8	6.1	3.6	5.0	6.4			
Pool Spacing (ft)	92	119	147	91	109	154	93	113	140	85	115	137	90	115	154			
Pool Volume (ft <sup>3</sup> )																		
<b>Pattern</b>																		
Channel Beltwidth (ft)	80	-	140															
Radius of Curvature (ft)	40	-	60															
Rc:Bankfull Width (ft/ft)	2.0	-	3.0															
Meander Wave Length (ft)	160	-	200															
Meander Width Ratio	4.0	-	7.0															
<b>Additional Reach Parameters</b>																		
Rosgen Classification	C4			C4			C4			C4			C4					
Channel Thalweg Length (ft)	2220			2220			2220			2200			220					
Sinuosity (ft)	1.1			1.1			1.1			1.1			1.1					
Water Surface Slope (ft/ft)	0.0049			0.0046			n/a <sup>1</sup>			0.0050			0.0052					
Bankfull Slope (ft/ft)	0.0050			0.0048			0.0049			0.0048			0.0055					
Ri%/Ru%/P%/G%/S%																		
SC%/Sa%/G%/C%/B%/Be%																		
d16/d35/d50/d84/d95/d100	SC/8/22/83/152/362			SC/SC/21/101/165/512			SC/SC/28/108/200/512			18/41/58/215/431/1024			8/19/30/193/1024/2048					
% of Reach with Eroding Banks				0%			0%			0%			0%					

<sup>1</sup> Water surface slope wasn't calculated because there was little to no baseflow during Year 2 Monitoring.

Longitudinal Profile Plots  
Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
Scaly Bark Reach 2  
Monitoring Year 4




Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4







Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4



Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4





Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Creek Reach 2, Reachwide  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count			Scaly Bark Reach 2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	10	12	12%	12
<b>SAND</b>	Very fine	0.062	0.125					12
	Fine	0.125	0.250					12
	Medium	0.250	0.500					12
	Coarse	0.5	1.0					12
	Very Coarse	1.0	2.0					12
<b>GRAVEL</b>	Very Fine	2.0	2.8					12
	Very Fine	2.8	4.0	1		1	1%	13
	Fine	4.0	5.7					13
	Fine	5.7	8.0		3	3	3%	16
	Medium	8.0	11.3	1	7	8	8%	24
	Medium	11.3	16.0	1	5	6	6%	30
	Coarse	16.0	22.6	7	3	10	10%	40
	Coarse	22.6	32	6	7	13	13%	53
	Very Coarse	32	45	1	1	2	2%	55
	Very Coarse	45	64	3	1	4	4%	59
<b>COBBLE</b>	Small	64	90	7	1	8	8%	67
	Small	90	128	8	7	15	15%	82
	Large	128	180					82
	Large	180	256	7	3	10	10%	92
<b>BOULDER</b>	Small	256	362	1		1	1%	93
	Small	362	512	2		2	2%	95
	Medium	512	1024					95
	Large/Very Large	1024	2048	1		1	1%	96
<b>BEDROCK</b>	Bedrock	2048	>2048	2	2	4	4%	100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100%</b>	<b>100</b>



Reachwide Channel materials (mm)	
D <sub>16</sub> =	8.00
D <sub>35</sub> =	19.02
D <sub>50</sub> =	29.53
D <sub>84</sub> =	193.14
D <sub>95</sub> =	1024.00
D <sub>100</sub> =	>2048



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Reach 2, Cross-Section 6 (Riffle)  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 6 Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.250	0.500			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	2	2%	2
<b>GRAVEL</b>	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0	4	4%	6
	Fine	4.0	5.7	4	4%	10
	Fine	5.7	8.0	12	12%	22
	Medium	8.0	11.3	14	14%	36
	Medium	11.3	16.0	8	8%	44
	Coarse	16.0	22.6	4	4%	48
	Coarse	22.6	32	12	12%	60
<b>COBBLE</b>	Very Coarse	32	45	6	6%	66
	Very Coarse	45	64	8	8%	74
	Small	64	90	4	4%	78
	Small	90	128	12	12%	90
<b>BOULDER</b>	Large	128	180			90
	Large	180	256	10	10%	100
<b>BEDROCK</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100%</b>	<b>100</b>

Cross-Section 6 Channel materials (mm)	
D <sub>16</sub> =	6.69
D <sub>35</sub> =	10.75
D <sub>50</sub> =	23.95
D <sub>84</sub> =	107.33
D <sub>95</sub> =	214.66
D <sub>100</sub> =	256.00



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Scaly Bark Reach 2, Cross-Section 8 (Riffle)  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count	Cross-Section 8 Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	2	2%	2
<b>SAND</b>	Very fine	0.062	0.125			2
	Fine	0.125	0.250			2
	Medium	0.250	0.500			2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0			2
<b>GRAVEL</b>	Very Fine	2.0	2.8			2
	Very Fine	2.8	4.0			2
	Fine	4.0	5.7	2	2%	4
	Fine	5.7	8.0	8	8%	12
	Medium	8.0	11.3	8	8%	20
	Medium	11.3	16.0	16	16%	36
	Coarse	16.0	22.6	4	4%	40
	Coarse	22.6	32	8	8%	48
	Very Coarse	32	45	2	2%	50
	Very Coarse	45	64	2	2%	52
<b>COBBLE</b>	Small	64	90	4	4%	56
	Small	90	128	8	8%	64
	Large	128	180			64
<b>BOULDER</b>	Large	180	256	22	22%	86
	Small	256	362	4	4%	90
	Small	362	512	2	2%	92
	Medium	512	1024	4	4%	96
<b>BEDROCK</b>	Large/Very Large	1024	2048	4	4%	100
<b>Total</b>				<b>100</b>	<b>100%</b>	<b>100</b>

Cross-Section 8 Channel materials (mm)	
D <sub>16</sub> =	9.38
D <sub>35</sub> =	15.63
D <sub>50</sub> =	45.00
D <sub>84</sub> =	247.93
D <sub>95</sub> =	861.08
D <sub>100</sub> =	2048.00





Table 12c. Monitoring Data - Stream Reach Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT1 Reach 2  
 Monitoring Year 4


Parameter	As-Built/Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																		
Bankfull Width (ft)	12.1			11.9			12.2			10.2			13.5					
Floodprone Width (ft)	200+			200+			200+			200+			200+					
Bankfull Mean Depth	1.0			1.0			1.0			0.9			0.8					
Bankfull Max Depth	1.7			1.6			1.7			1.6			1.4					
Bankfull Cross-sectional Area (ft <sup>2</sup> )	12.4			11.4			11.8			10.2			11.3					
Width/Depth Ratio	11.9			12.3			12.6			13.6			16.1					
Entrenchment Ratio	2.2+			2.2+			2.2+			2.2+			2.2+					
Bank Height Ratio	1.0			1.0			1.0			1.0			1.0					
D50 (mm)																		
<b>Profile</b>																		
Riffle Length (ft)	11	30	41	6	31	44	8	24	44	13	31	44	23	35	47			
Riffle Slope (ft/ft)	0.0150	0.0187	0.0233	0.0132	0.0161	0.0272	0.0104	0.0172	0.0280	0.0159	0.0246	0.0306	0.0132	0.0205	0.0314			
Pool Length (ft)	21	30	43	19	27	40	15	27	31	22	31	46	17	27	33			
Pool Max Depth (ft)	2.5	3.3	4.0	2.3	2.9	3.8	2.2	2.7	3.4	2.6	2.9	3.1	2.8	3.2	3.8			
Pool Spacing (ft)	55	59	77	55	59	79	49	59	73	58	64	75	58	60	72			
Pool Volume (ft <sup>3</sup> )																		
<b>Pattern</b>																		
Channel Beltwidth (ft)	50	-	80															
Radius of Curvature (ft)	25	-	33															
Rc:Bankfull Width (ft/ft)	2.3	-	3.0															
Meander Wave Length (ft)	80	-	100															
Meander Width Ratio	4.5	-	7.3															
<b>Additional Reach Parameters</b>																		
Rosgen Classification	C4			C4			C4			C4			C4					
Channel Thalweg Length (ft)	399			399			399			399			399					
Sinuosity (ft)	1.1			1.1			1.1			1.1			1.1					
Water Surface Slope (ft/ft)	0.0101			0.0100			n/a <sup>1</sup>			0.0100			0.0103					
Bankfull Slope (ft/ft)	0.0094			0.0092			0.0096			0.0101			0.0101					
Ri%/Ru%/P%/G%/S%																		
SC%/Sa%/G%/C%/B%/Be%																		
d16/d35/d50/d84/d95/d100	SC/16/37/105/157/362			SC/26/38/94/191/256			SC/4/9/96/152/362			SC/1/11/102/156/512			SC/52/68/119/163/256					
% of Reach with Eroding Banks				0%			0%			0%			0%					

<sup>1</sup> Water surface slope wasn't calculated because there was little to no baseflow during Year 2 Monitoring.






Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4



Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

Cross Section 10-UT1 Reach 2



Bankfull Dimensions

11.34	x-section area (ft.sq.)
13.50	width (ft)
0.84	mean depth (ft)
1.68	max depth (ft)
14.00	wetted parimeter (ft)
0.81	hyd radi (ft)
16.06	width-depth ratio

Survey Date: Jun-14  
 Field Crew: KB, AT





View Downstream (6/2014)

Reachwide and Cross-Section Pebble Count Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT1 Reach 2, Reachwide  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count			UT1 Reach 2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	16	17	33	33%	33
<b>SAND</b>	Very fine	0.062	0.125			0	0%	33
	Fine	0.125	0.250			0	0%	33
	Medium	0.250	0.500			0	0%	33
	Coarse	0.5	1.0			0	0%	33
	Very Coarse	1.0	2.0			0	0%	33
<b>GRAVEL</b>	Very Fine	2.0	2.8	1	1	1	1%	34
	Very Fine	2.8	4.0	1	1	1	1%	35
	Fine	4.0	5.7	3	3	3	3%	38
	Fine	5.7	8.0	2	2	2	2%	40
	Medium	8.0	11.3			0	0%	40
	Medium	11.3	16.0	2	2	2	2%	42
	Coarse	16.0	22.6	2		2	2%	44
	Coarse	22.6	32	6		6	6%	50
	Very Coarse	32	45	8	2	10	10%	60
	Very Coarse	45	64	2	6	8	8%	68
<b>COBBLE</b>	Small	64	90	16	2	18	18%	86
	Small	90	128	4	4	8	8%	94
	Large	128	180	4		4	4%	98
	Large	180	256	2		2	2%	100
<b>BOULDER</b>	Small	256	362			0	0%	100
	Small	362	512			0	0%	100
	Medium	512	1024			0	0%	100
<b>BEDROCK</b>	Large/Very Large	1024	2048			0	0%	100
	Bedrock	2048	>2048			0	0%	100
<b>Total</b>				<b>60</b>	<b>40</b>	<b>100</b>	<b>100%</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	4.00
D <sub>50</sub> =	32.00
D <sub>84</sub> =	86.65
D <sub>95</sub> =	139.39
D <sub>100</sub> =	>2048



Reachwide and Cross-Section Pebble Count Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT1 Reach 2, Cross-Section 10 (Riffle)  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count	Cross-Section 6 Summary	
		min	max		Total	Class Percentage
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	8	8%	8
<b>SAND</b>	Very fine	0.062	0.125			8
	Fine	0.125	0.250			8
	Medium	0.250	0.500			8
	Coarse	0.5	1.0			8
	Very Coarse	1.0	2.0			8
<b>GRAVEL</b>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.7			8
	Fine	5.7	8.0			8
	Medium	8.0	11.3			8
	Medium	11.3	16.0			8
	Coarse	16.0	22.6	2	2%	10
	Coarse	22.6	32	8	8%	18
	Very Coarse	32	45	8	8%	26
	Very Coarse	45	64	20	20%	46
<b>COBBLE</b>	Small	64	90	22	22%	68
	Small	90	128	20	20%	88
	Large	128	180	10	10%	98
	Large	180	256	2	2%	100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100%</b>	<b>100</b>

Cross-Section 10 Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	52.73
D <sub>50</sub> =	68.09
D <sub>84</sub> =	119.29
D <sub>95</sub> =	162.50
D <sub>100</sub> =	256.00





Table 12d. Monitoring Data - Stream Reach Data Summary  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT2  
 Monitoring Year 4


Parameter	As-Built/Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max	Min	Med	Max
<b>Dimension and Substrate - Riffle</b>																		
Bankfull Width (ft)	13.0			13.0			13.0			12.0			13.5					
Floodprone Width (ft)	200+			200+			200+			200+			200+					
Bankfull Mean Depth	0.9			0.9			1.0			1.0			0.9					
Bankfull Max Depth	1.5			1.5			1.7			1.6			1.7					
Bankfull Cross-sectional Area (ft <sup>2</sup> )	11.4			11.7			12.9			11.4			12.1					
Width/Depth Ratio	14.8			14.5			13.1			12.5			15.1					
Entrenchment Ratio	2.2+			2.2+			2.2+			2.2+			2.2+					
Bank Height Ratio	1.0			1.0			1.0			1.0			1.0					
D50 (mm)																		
<b>Profile</b>																		
Riffle Length (ft)	21	29	41	16	26	38	18	23	33	17	30	35	18	29	38			
Riffle Slope (ft/ft)	0.0215	0.0230	0.0272	0.0187	0.0264	0.0543	0.0190	0.0267	0.0369	0.0157	0.0306	0.0349	0.0160	0.0269	0.0606			
Pool Length (ft)	27	31	37	28	31	37	27	33	39	31	32	34	27	33	37			
Pool Max Depth (ft)	2.9	3.1	3.5	2.5	3.0	3.3	3.0	3.2	3.4	2.2	2.7	3.2	2.9	3.3	3.8			
Pool Spacing (ft)	55	59	70	51	58	78	54	57	75	50	64	77	51	60	75			
Pool Volume (ft <sup>3</sup> )																		
<b>Pattern</b>																		
Channel Beltwidth (ft)	50	-	80															
Radius of Curvature (ft)	25	-	34															
Rc:Bankfull Width (ft/ft)	2.1	-	2.8															
Meander Wave Length (ft)	90	-	120															
Meander Width Ratio	4.2	-	6.7															
<b>Additional Reach Parameters</b>																		
Rosgen Classification	C4			C4			C4			C4			C4					
Channel Thalweg Length (ft)	380			380			380			380			380					
Sinuosity (ft)	1.1			1.1			1.1			1.1			1.1					
Water Surface Slope (ft/ft)	0.0121			0.0121			n/a <sup>1</sup>			0.0123			0.0126					
Bankfull Slope (ft/ft)	0.0130			0.0130			0.0127			0.0133			0.0161					
Ri%/Ru%/P%/G%/S%																		
SC%/Sa%/G%/C%/B%/Be%																		
d16/d35/d50/d84/d95/d100	SC/9/17/76/152/512			SC/6/14/77/157/362			SC/13/25/94/163/362			SC/14/27/109/171/362			SC/14/27/104/158/362					
% of Reach with Eroding Banks				0%			0%			0%			0%					

<sup>1</sup> Water surface slope wasn't calculated because there was little to no baseflow during Year 2 Monitoring.



Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

Cross Section 11-UT2



Bankfull Dimensions

22.88	x-section area (ft.sq.)
15.40	width (ft)
1.49	mean depth (ft)
2.95	max depth (ft)
18.25	wetted parimeter (ft)
1.25	hyd radi (ft)
10.36	width-depth ratio


Survey Date: Jun-14  
 Field Crew: KB, AT



View Downstream (6/2014)

Cross-Section Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

Cross Section 12-UT2



Bankfull Dimensions

- 12.1 x-section area (ft.sq.)
- 13.5 width (ft)
- 0.9 mean depth (ft)
- 1.7 max depth (ft)
- 14.2 wetted perimeter (ft)
- 0.9 hyd radi (ft)
- 15.1 width-depth ratio

Survey Date: Jun-14  
 Field Crew: KB, AT





View Downstream (6/2014)



Reachwide and Cross-Section Pebble Count Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT2, Reachwide  
 Monitoring Year 4

Particle Class		Diameter (mm)		Particle Count			UT2 Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	3	12	15	15%	15
<b>SAND</b>	Very fine	0.062	0.125					15
	Fine	0.125	0.250					15
	Medium	0.250	0.500					15
	Coarse	0.5	1.0					15
	Very Coarse	1.0	2.0	1	1	2	2%	17
<b>GRAVEL</b>	Very Fine	2.0	2.8					17
	Very Fine	2.8	4.0					17
	Fine	4.0	5.7		1	1	1%	18
	Fine	5.7	8.0	1	7	8	8%	26
	Medium	8.0	11.3	1	1	2	2%	28
	Medium	11.3	16.0	4	8	12	12%	40
	Coarse	16.0	22.6	1	7	8	8%	48
	Coarse	22.6	32	1	3	4	4%	52
	Very Coarse	32	45	5	2	7	7%	59
	Very Coarse	45	64	10		10	10%	69
<b>COBBLE</b>	Small	64	90	7	4	11	11%	80
	Small	90	128	9	1	10	10%	90
	Large	128	180	5	3	8	8%	98
	Large	180	256					98
<b>BOULDER</b>	Small	256	362	2		2	2%	100
	Small	362	512					100
	Medium	512	1024					100
<b>BEDROCK</b>	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100%</b>	<b>100</b>



Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	13.69
D <sub>50</sub> =	26.89
D <sub>84</sub> =	103.62
D <sub>95</sub> =	158.40
D <sub>100</sub> =	362



Reachwide and Cross-Section Substrate Plots  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 UT2, Cross-Section 12 (Riffle)  
 Monitoring Year 3

Particle Class		Diameter (mm)		Particle Count Total	Cross-Section 12 Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	5	5	5
<b>SAND</b>	Very fine	0.062	0.125			5
	Fine	0.125	0.250			5
	Medium	0.250	0.500			5
	Coarse	0.5	1.0			5
	Very Coarse	1.0	2.0	6	6	11
<b>GRAVEL</b>	Very Fine	2.0	2.8			11
	Very Fine	2.8	4.0			11
	Fine	4.0	5.7			11
	Fine	5.7	8.0			11
	Medium	8.0	11.3			11
	Medium	11.3	16.0	3	3	14
	Coarse	16.0	22.6	5	5	19
	Coarse	22.6	32	3	3	22
	Very Coarse	32	45	15	15	37
	Very Coarse	45	64	16	16	53
<b>COBBLE</b>	Small	64	90	13	13	66
	Small	90	128	17	17	83
	Large	128	180	5	5	88
	Large	180	256	12	12	100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 12 Channel materials (mm)	
D <sub>16</sub> =	18.37
D <sub>35</sub> =	43.00
D <sub>50</sub> =	59.91
D <sub>84</sub> =	137.03
D <sub>95</sub> =	221.06
D <sub>100</sub> =	256.00



## APPENDIX 5. Hydrology Data

Table 13. Hydrology Summary Data  
 Scaly Bark Creek Mitigation Site (EEP Project No. 94148)  
 Monitoring Year 4

Reach	Date Recorded	Approximate Date of Occurrence	Gage Reading (ft)	Bankfull Event Met
Scaly Bark				
	1/21/2014	u	1.9	Y
	6/10/2014	u	2.65	Y
UT1				
UT2				
	1/21/2014	u	0.85	Y