FINAL-MY2 Monitoring Report Seniard Creek Mitigation Site

Henderson County French Broad River Basin Cataloging Unit # 06010105

NCDMS Project No. 100017

NCDMS Contract No. 7189 DMS RFP No. 16-006991 USACE Action ID: SAW-2017-01571 DWR# 20171160 Data Collected: April 2022- January 2023



Prepared for: North Carolina Department of Environmental Quality Division of Mitigation Services 1652 Mail Service Center Raleigh N C 27699-1652



Mitigation Services



Harry Tsomides Project Manager NCDEQ-DMS Asheville Regional Office 2090 U.S. 70 Highway

Subject: Draft MY2 Monitoring Report Seniard Creek Site, Henderson County French Broad River CU 06010105 DMS Project ID No. 100017 / DEQ Contract #7189

Mr. Tsomides

On February 20, 2023 EWS received comments on the Seniard Creek Site Draft MY2 Monitoring Report. The following are DMS comments and responses by EWS (in RED).

Report Comments

- The stream visual assessment tables indicate 100% performance across the site for all visual monitoring metrics on all reaches. Can EWS confirm this is the case for 2022/MY2? If not then please update these tables accordingly. The final MY2 visual assessment (Sept 28 and Oct 6) indicated 100 percent performance of all stream visual metrics.
- Monitoring providers are responsible for annually checking and reporting on the easement integrity across the project site for encroachments, missing markers, adequate signage, fence breaks, etc. Please provide a section in future years reports indicating that the boundary was checked in its entirety and what the results were. Visual assessments were conducted on April 6-8th during the initial site assessment, again on Sept 28, and finished on October 6th 2023. Text included with visual assessment discussion in report text.
- DMS appreciates that some measures were taken in 2022 to try and address the violations however some of the problem areas have not disappeared. For example, along the left floodplain pasture on Seniard Creek Reach 1A, scalloping was still noticed in 2022 after seeing and noting it in 2021. Please show sections of encroachment on the CCPVs (either as a polygon or callout) and indicate what EWS's plan is for rectifying these areas, including landowner outreach. Easement violations will be more closely screened for going further. Edits to both the CCPV and Table 5 have been made. EWS will reach-out to the landowner/lessee regarding easement integrity. Markers will be replaced/installed as needed and in potential/identified problem areas.
- Please indicate in the text that the Duke powerline right-of-way encroachment across Whitaker Branch is being addressed separately with Duke Power; DMS is attempting to work with Duke to have them move the line however please note that this reach may have credit loss, including a reanalysis with the buffer tool, if the line is not eventually moved. **EWS understands the potential**



credit loss and need for buffer reevaluation. Additional text has been added to the MY2 document.

- Please briefly discuss and summarize the fish sampling (included in an Appendix) in the narrative; what does the data suggest about the site, if anything? Additional discussion regarding the fishery was added to the text. Does the population being observed reflect a typical reference-like population for this area, or is it still transitioning to reference-like conditions? The shift appears to align with the fisheries assemblage found in similar size and structured streams. The increase in habitat heterogeneity through restoration is reflected in the fish assemblage data.
- EWS indicates that stream data were collected January 2023. Data collection for each year should be limited to the calendar year for which it is reporting, unless there are previously-approved extenuating circumstances. EWS makes a full faith effort to collect, process, and report data within an acceptable timeframe. Unforeseen and irreconcilable circumstances were present during MY3 such that pre-approval could not be planned for or requested.
- Supplemental Planting has been mapped on the CCPVs and the plant list is included in Appendix F; please also indicate whether or not the species planted are all from the IRT-approved mitigation plan. Species were selected based on the IRT approved plan.
- The supplemental planting quantities are not listed. Can EWS provide a planting area and quantities of each species? This would be helpful to know a) the area across the site that got planted relative to the total planted area, and b) an idea of the proportional amounts of each species (e.g., that it wasn't 90% one species and 10% all the rest). The supplemental planting was conducted following identification and flagging of existing stems. The planting re-established an approximate 6' center of woody stems in encroachment and low stem density areas. A bulk order was placed for use in numerous projects. As such, EWS is unable to provide a specific number of stems planted at the Seniard Project but can provide an approximate species distribution of approved species based upon that bulk order.
- Thank you for providing the culvert photos for one of the Sitton Branch culverts. Please provide photos on all the project culverts to show if there are any ongoing concerns such as debris jamming, siltation, perching, etc. If this is not possible for this years report please begin tracking these in 2023. In addition, ideally, project-installed culverts should be shown on the CCPVs. Noted, crossing photos will be adjusted to address the above potential concerns starting in MY3.
- Where continuous stage recorders are being used to monitor consecutive days of stream flow, please show on the graphs the maximum number of consecutive days where surface flow was present. Added and will be included in future submittals.
- EWS indicates that "*The two areas along Lee and Sitton Creek identified in MY1 as problem areas, Lee Branch at Station 300+25 and Sitton Creek at Station 211+25, have stabilized.*" Can EWS clarify further how these areas have stabilized to the point they are no longer considered problematic? Clarifying text has been added to the document including comparison photos.



Initial concerns regarding the two problem areas were identified during MY1. Lee Branch has maintained thalweg, bed, and bank (referencing cross-section data) and has substantial riparian herbaceous regrowth. Sitton Creek, following the addition of livestakes, had appeared to begin to entrain sediment and organic debris in MY2. Additionally, livestake survival was high and herbaceous vegetation was re-establishing.

Please submit two final hard copies, in addition to a flash drive or CD with a PDF of the report and all digital support files (addressing any comments) in the correct file structure. Please include a copy of your response letter, inserted inside the front cover of each hard copy report (and included in the final PDF). Packaged accordingly.

Sincerely,

Danvey Walsh

Prepared for:



Prepared by:



37 Haywood Street, Suite 100 Asheville, NC 28801

Table of Contents

1.0 Proj	ect Summary1
1.1.	Project Setting and Background1
1.2.	Project Quantities and Credits
1.3.	Monitoring Plan Components
1.4.	Project Performance Standards
1.5.	Restoration Type and Approach
1.6.	Project Performance
1.6.1	Geomorphology
1.6.2	Vegetation
1.6.3	Hydrology10
2.0 Refe	erences
3.0 FIG	URE 2. Project Location and Assets Map
Appendix	A Visual Assessment Data
Appendix	B Vegetation Plot Data
Appendix	C Stream Geomorphology Data
Appendix	D Hydrologic Data
Appendix	E Project Timeline and Contact Info
Appendix	F Other Data

1.0 PROJECT SUMMARY

1.1. Project Setting and Background

The Seniard Creek Mitigation Site (Seniard Mitigation Site) is located in the French Broad River Basin (CU 06010105). The Seniard Mitigation Site also lies within the North Fork Mills River Watershed (HUC 060101050403) which is identified as a Targeted Local Watershed (TLW) according to the 2009 French Broad River Basin Restoration Priorities (RBRP) Plan. Project work at the Seniard Site was completed in late February 2021 including construction and monitoring feature installation; bare root and live stake installation was completed in February 2021.

Historic land use at the Seniard Mitigation Site consisted of forestry and agricultural use for at least 65 years, according to historic aerial photos. Historic agricultural practices, relocation of the Seniard and Sitton Creeks had functionally removed the streams' connectivity with the floodplain. One poorly functioning culvert on Seniard Creek has degraded the ecological connectivity of the stream at the head of the Seniard Mitigation Site. The lack of deep-rooted vegetation and unstable channel characteristics have contributed to the degradation of the streambanks on both sides of the project. Ecological function has been restored to the existing streams, wetlands, and riparian corridor by returning the stream channels to a stable condition. The relocation of Seniard and Sitton Creeks to the historic floodplain has restored proper floodplain connectivity. The restoration of the upper Seniard Creek reach addressed a perched culvert by raising the bed elevation. In the mid and downstream reaches of Seniard Creek, the profile of the channel was raised, shifted, and proper channel dimensions were restored. The restoration of the upper Sitton Creek reach focused on realigning the channel, reestablishing dimension, and floodplain connectivity. Additional measures that promoted functional uplift included stabilizing and revegetating disturbed areas, restoring floodplain connectivity and wetland hydrology, reestablishing wooded riparian areas. These measures contribute to reduced downstream sediment and nutrient loads, as well as improving aquatic and terrestrial habitat.

This project is protected by an 11.68-acre conservation easement and is located approximately 3.7 miles northwest of Mills River, NC in Henderson County at 35.409056° N, -82.627667° W. The Seniard Mitigation Site is bounded by agricultural and residential properties.

1.2. Project Quantities and Credits

The Seniard Mitigation Site has restored a total of 3,637, enhanced 1,462 and preserved 128 linear feet of stream. The project is expected to generate a total of 3,645.949 SMU's (Seniard Stream and Wetland Mitigation Plan - May 27, 2020). Refer to Table 1 for the project components and mitigation credit information and Figure 1 for the Project Asset Map.

1.3. Monitoring Plan Components

A total of sixteen (16) cross-sections, three (3) groundwater monitoring gages, five (5) continuous stage recorders, and two (2) crest gages were installed within the restoration site to evaluate the stream and wetland components. Ten (10) permanent vegetation plots were installed to evaluate the planted areas within the site. Twelve (12) photo stations were established for visual representation of the site. An additional seven (7) photo stations were added in MY1 at the request of the NC Interagency Review Team.

Table 1. Seniard Creek Mitigation Site (100017) Project Mitigation Quantities and Credits.							
Component (Reach ID)	Mitgation Plan Footage (ft)	As-Built (ft)	Mitigation Category	Restoration Level	Mitigation Ration (X:1)	Mitigation Plan Credits	+Comments
Seniard Creek 1A	376	376.509	Cold	R	1:1	376.000	
Seniaru Creek IA	370	370.309	Cold	K	1.1		
*Seniard Creek 1B	1213	1198.706	Cold	R	1:1	1213.000	Confluence with Sitton farther upstream than design
*Seniard Creek 2	176	187.521	Cold	R	1:1	176.000	Confluence with Sitton farther upstream than design
*Sitton Creek 1	1095	1070.019	Cold	R	1:1	1095.000	Confluence with Seniard farther upstream than design
*Lee Branch	212	209.48	Cold	R	1:1	212.000	Reduced sinuosity compared to design
David Branch 1A	132	128.298	Cold	Р	10:1	13.200	Restoration on David 1B begins upstream compared to design
David Branch 1B	296	296.779	Cold	R	1:1	296.000	
David Branch 1C	226	220.522	Cold	R	1:1	226.000	Longer Non-Creditable section for culvert outfall
Whitaker Branch	416	415.749	Cold	EII	8:1	52.000	
Redmond Branch 1A	1046	1046.569	Cold	EII	7:1	149.429	
Redmond Branch 1B	76	78.036	Cold	R	1:1	76.000	Shorter Non-Creditable section for culvert outfall

*Deviations in As-Built vs. Design footage relate directly to reduction in sinuosity when calculated using As-Built centerline derived from surveyed top of bank.

+ No redlines were displayed on the As-built record drawing due to no significant deviations from the design (<1%).

Project Credits

Restoration Level		Stream (ft)		Wetlands (ac)		
Restoration Level	Warm	Cool	Cold	Riparian	Non-Riparian	Coastal
Restoration			3670.000			
Re-establishment						
Rehabilitation						
Enhancement						
Enhancement I						
Enhancement II			201.429			
Creation						
Preservation			13.200			
Totals^	0	0	3884.629	0	0	0

Stream Credits			
Total Baseline Credit		3884.629	
Credit Loss in Required Bu	ffer	-441.360	
Credit Gained for Additional Buffer		202.680	
Net Change in Credit from Buffers		-238.680	
Total Project Credits^		3645.949	
Overall Asset Summary			
Total Stream Credit	3,645.949		
Total Wetland Credit	0.000		

Wetland Mitigation Category

- CM Coastal Marsh
- R Riparian
- NR Non-Riparian

Restoration Level

- HQP High Quality Preservation
- P Preservation
- E Wetland Enhancement Veg and Hydro
- EII Stream Enhancement II
- EI Stream Enhancement I
- C Wetland Creation
- RH Wetland Rehabilitation Veg and Hydro
- REE Wetland Re-establishment Veg and Hydro
- R Restoration

^These numbers are 2.701 SMUs less than the the corresponding numbers in the Project Assets (Table 18A) of the approved mitigation plan. This is the result of an error in the approved mitigation plan table. The credit sums in this table are correct.

1.4. Project Performance Standards

The stream restoration performance standards for the project will follow accepted and approved criteria in Table 2 and based on the Final Mitigation Plan - Seniard Creek Mitigation Site (May 27, 2020). Annual monitoring reports will follow the DMS Stream and Wetland Mitigation Plan Template and Guidance (October 2020). Performance criteria will be evaluated throughout the seven-year monitoring period.

Tab	le 2. Seniard Creek	Mitigation Site (10	00017) Summary Goals, Performance, ar	nd Results.	
Goal	Objective/Treatment	Likely Functional Uplift	Performance Standard	Measurement	Cumulative Monitoring Results
Provide a stream with natural, stabe forms that supports proper stream function.	Construct stream channels that will maintain proper dimension, pattern and profile.	Reduced erosion, increased habitat heterogeneity, and floodplain connection	 □ Riffle section W/D ratios should remain within the range of the appropriate stream type. □ BHR should not exceed 1.2. BHR should not change more than 10% in any given monitoring interval. Changes that do occur should indicate a trend toward stability. □ Entrenchment Ratios should be ≥2.2 for C/E channels and ≥ 1.4 for B Channels. □ Document nearly continuous surface flow. 	10-Cross sections, visual assessment and 5-continuous stage recorders.	Both Width-Depth and Entrenchment ratios within specifications or are similar to As-Built for all constructed streams. Surface flow sufficient during MY2.
Improve groundwater hydrology to support recovery of native riparian vegetation.	Construct streams with proper bankfull to floodplain relationship.	Increased landscape connectivity, water transport and storage.	Four bankfull events or greater, in separate years, will be documented during the monitoring period.	2-Crest gauges, 5-continuous stage recorders, and debris lines.	Three bankful events documented on Seniard Cr, two on Sitton Cr, five on Lee Br, and a minimum of four on David Br since project completion.
Reduce sediment inputs from eroding stream banks to reduce fine sediment loads and percentage fo fines in the bed- material load.	Construct streams that provide naturally stable dimensions and stabilize constructed banks with appropriate bioengineering.	increased sediment transport and	Channel banks should generally remain stable. Where bank migration does occur, it should not exceed 10% of the previous monitored bankfull width and 20% of the original design bankfull width.	Visual assessment and bank pin monitoring as necessary.	No evidence of instability within fixed cross-sections.
Restore proper sediment transport to support channel stability and bedform diversity.	Construct streams that maintain an appropriate sediment transport balance with the sediment that is supplied by the watershed so that the overall stream profile neither aggrades nor degrades over time.	Reduced eroson, increased sediment transport and	Profile adjustments should not indicate significant aggradation or degradation. BHR requirements as stated above.	Longitudinal profile if visual assessment indicates potential instability.	
Create and improve stream bedform diversity by constructing pools of varied depths and riffles of varied slopes.		5101 age.	Profile should maintain a diversity of depths expressed in riffle/pool forms.	Visual assessment	
Improve substrate quality to facilitate hyporheic flow and support aquatic communities.	Construct stable riffles that provide an improved diversity of bed material clast and a reduction in fines relative to existing conditions.		Substrate material should progress towards or maintain coarser material in riffles and runs with finer material present in pools and glides.	8-Pebble counts at established cross-sections.	Criteria abandonded per Technical Working Group policy change on 9/29/2021
Improve quantity, quality, and diversity of habitats to support healthy aquatic communities.	Construct in-stream habitat features from native material to provide a diversity of habitats.	Improved natural communities and landscape connectivity.	In-stream habitat structures should remain intact and functional.	Visual assessment	

	Table 2. Seniard Cre	ek Mitigation Site (10	00017) Summary Goals, Performance, and Re	esults.	
Goal	Objective/Treatment	Likely Functional Uplift	Performance Standard	Measurement	Cumulative Monitoring Results
Restore continuity of the stream channel by removing barriers to migration.	Provide improved fish passage through previous upstream impediments.	Increased genetic transfer and species distribution.	No standards have been set, but results should present trends in increased fish passage.	Annual electrofishing surveys	Increased relative abundance in MY2 compared to MY1 and pre-construction.
Reduce pollutant in puts to the project stream (nitrogen, phosphorus) to restore a balance to proper nutrient cycles.	Provide a buffer from agricultural activities and row crops.	Reduced sediment and chemical inputs.	Record conservation easement prior to implementation.	Conservation Easement Compliance	
Improve riparian vegetation community to provide temperature regulation of the streams, provide a future source of organic inputs, and aid in long-term channel bank stability.	Plant native climax tree species and understory species in the riparian zone.	Improved natural communities and landscape connectivity.	At project initiation, a minimum of 680 stems/ac are to be planted. Minimum of 320 stems/ac present at MY-3. Minimum of 260 stems/ac present, measuring 6ft at MY-5. Minimum of 210 stems/ac present, measuring 8ft at MY-7.	10-Vegetation plots	10 of 10 Permanent Vegetation plots meeting stem/ac critera. 7 of 10 Permanent Vegetation plots meeting ALL criteria.
	Reconstruct stream channels that are properly connected to the riparian areas.	Increased water, sediment, and organic material transport and storage.	Bankfull elevations and profile should be consistent with valley grade.	Visual assessment	
Restore former riparian areas so that the hydrology and soils will support native vegetative communities and wildlife.	Re-grade topography to eliminate ditches and drainage features.	Increased water, sediment, transport and storage.	Floodplain topography should no longer contain lateral ditches or drainage features.	Visual assessment	
	Plant native wetland tree and shrub species.	Improved natural communities and landscape connectivity.	At project initiation, a minimum of 680 stems/ac are to be planted. Minimum of 320 stems/ac present at MY-3. Minimum of 260 stems/ac present, measuring 6ft at MY-5. Minimum of 210 stems/ac present, measuring 8ft at MY-7.	10-Vegetation plots	10 of 10 Permanent Vegetation plots meeting stem/ac critera. 7 of 10 Permanent Vegetation plots meeting ALL criteria.
Improve landscape connectivity that allows space for biotic and abiotic process and provides a source and sink for natural populations.	that provides a minimum buffer from	Improved natural communities and landscape	Record conservation easement prior to implementation.	Conservation Easement Compliance	
Prevent future impacts to the site from development and agricultural uses.	future activities in the adjacent watershed.	connectivity.			

1.5. Restoration Type and Approach

In restoration reaches activities included excavation of the proposed channels, partial or complete backfilling of existing channels, and removal of spoil berms. Grading was designed to restore floodplain access and mimic natural contours.

In enhancement reaches, no in-channel work was performed. Invasive species were mechanically removed, or chemically treated, and woody stems and live stakes were planted to augment the existing vegetation structure.

1.6. Project Performance

1.6.1 Geomorphology

Visual assessment of the stream channel was performed to document easement integrity, signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Visual assessments were conducted April 6-8 during the initial site assessment and again starting on September 28 and finishing on October 6, 2023.

The two areas along Lee and Sitton Creek identified in MY1 as problem areas, Lee Branch at Station 300+25 and Sitton Creek at Station 211+25, have stabilized. Lee branch experienced a pulse of sediment related to a heavy storm event during MY1. Cross-section data indicate that Lee branch has maintained thalweg, bed, and bank through MY2. The area of bank scour and slump noted at Sitton Creek Station 211+25 during MY1 has stabilized into MY2. Additional livetakes were installed in this area during replanting efforts in MY2. No further erosion has taken place in this area following the addition and growth of livestakes. No additional areas of concern were identified in MY2.

Geomorphic data for MY2 was completed during January 2023. Summary tables and cross-section data plots related to stream morphology are located in Appendix C. Cross-sectional dimensions remained relatively stable between baseline conditions and MY2 monitoring efforts (Table 8, Cross-Section overlays, Appendix C). The site will continue to be monitored for signs of instability. The next site visit is planned for spring 2023.

Pebble counts were not conducted during MY2 citing The Technical Working Groups September 29, 2021 policy change. Pebble counts will not be performed as part of routine monitoring unless a need is identified.

Table	3. Seniard	Creek Mitigation Site A	Attribute Table					
Project Name			Seniard Creek Mitigation Site					
County		Henderson						
Project Area (acres)		11.68						
Project Coordinates (latitude and longitude de	cimal	3	35.409056° N, -82.627667°	W				
	Project V	Vatershed Summary Info	rmation					
Physiographic Province			Blue Ridge Mountains					
River Basin			French Broad					
USGS Hydrologic Unit 8- digit 0601010	5		060101050403					
DWR Sub-basin			04-03-03					
Project Drainage Area (acres)			2310					
Project Drainage Area Percentage of Imperv	ious Area		<1					
Land Use Classification			Cropland (Hayland)					
	Re	ach Summary Informatio						
Parameters		Seniard Reach 1A	Seniard Reach 1B	Seniard Reach 2				
Pre-project length (feet)		443	1272	422				
Post-project (feet)		396	1274	176				
Valley confinement (Confined, moderately con-	nfined,	Moderately Confined	Moderately Confined	Moderately Confined				
Drainage area (acres)		826	858	1574				
Perennial, Intermittent, Ephemeral		Perennial	Perennial	Perennial				
NCDWR Water Quality Classification		WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW				
Dominant Stream Classification (existing)		G/F	G	G				
Dominant Stream Classification (proposed)		В	В	В				
Dominant Evolutionary class (Simon) if applicable		N/A	N/A	N/A				
	Wet	tland Summary Informati	on					
Parameters		Wetland 1	Wetland 2	We tland 3				
Pre-project (acres)		N/A	N/A	N/A				
Post-project (acres)		N/A	N/A	N/A				
Wetland Type (non-riparian, riparian)		N/A	N/A	N/A				
Mapped Soil Series		N/A	N/A	N/A				
Soil Hydric Status		N/A	N/A	N/A				
	R	egulatory Considerations	5					
Parameters		Applicable?	Resolved?	Supporting Docs?				
Water of the United States - Section 404		Yes	Yes	SAW-2017-01571				
Water of the United States - Section 401		Yes	Yes	DWR # 17-1160				
Endangered Species Act		Yes	Yes	04EN1000-2017-SLI-0139				
Historic Preservation Act		Yes	Yes	ER 17-1172				
Coastal Zone Management Act (CZMA or C	AMA)	No	N/A	N/A				
Essential Fisheries Habitat		No	N/A	N/A				

	Table 3 cont. Senia	ard Creek Mitigation Site	e Attribute Table			
Project Name		1	Seniard Creek Mitigation Si	te		
County		Henderson				
Project Area (acres)			11.68			
Project Coordinates (latitude	e and longitude decimal	3	5.409056° N, -82.627667°	W		
	Project V	Vatershed Summary Info	rmation			
Physiographic Province			Blue Ridge Mountains			
River Basin			French Broad			
USGS Hydrologic Unit 8- digit	06010105		060101050403			
DWR Sub-basin			04-03-03			
Project Drainage Area (acr	es)		2310			
Project Drainage Area Perc	centage of Impervious Area		<1			
Land Use Classification			Cropland (Hayland)			
	Re	ach Summary Informatio				
Paran	ne te rs	Sitton Creek Reach 1	Lee Branch Reach 1	Whitaker Branch Reach 1		
Pre-project length (feet)		1105	129	426		
Post-project (feet)		1236	226	426		
Valley confinement (Confin	ed, moderately confined,	Moderately Confined	Moderately Confined	Moderately Confined		
Drainage area (acres)		633	13	26		
Perennial, Intermittent, Epho	emeral	Perennial	Perennial	Perennial		
NCDWR Water Quality Cla	assification	WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW		
Dominant Stream Classifica	tion (existing)	G	G	В		
Dominant Stream Classifica	tion (proposed)	В	В	В		
Dominant Evolutionary class	s (Simon) if applicable	N/A	N/A	N/A		
	We	tland Summary Informati	on	-		
Paran	neters	Wetland 1	Wetland 2	Wetland 3		
Pre-project (acres)		N/A	N/A	N/A		
Post-project (acres)		N/A	N/A	N/A		
Wetland Type (non-riparian	, riparian)	N/A	N/A	N/A		
Mapped Soil Series		N/A	N/A	N/A		
Soil Hydric Status		N/A	N/A	N/A		
		egulatory Considerations				
	neters	Applicable?	Resolved?	Supporting Docs?		
Water of the United States		Yes	Yes	SAW-2017-01571		
Water of the United States	- Section 401	Yes	Yes	DWR # 17-1160		
Endangered Species Act		Yes	Yes	04EN1000-2017-SLI-0139		
Historic Preservation Act		Yes	Yes	ER 17-1172		
Coastal Zone Management	Act (CZMA or CAMA)	No	N/A	N/A		
Essential Fisheries Habitat		No	N/A	N/A		

	Table 3 cont. Senia	ard Creek Mitigation Site	e Attribute Table				
Project Name		Seniard Creek Mitigation Site					
County		Henderson					
Project Area (acres)			11.68				
Project Coordinates (latitude and longitude decimal		3	35.409056° N, -82.627667°	W			
	Project V	Vatershed Summary Info	rmation				
Physiographic Province			Blue Ridge Mountains				
River Basin			French Broad				
USGS Hydrologic Unit 8- digit	06010105		060101050403				
DWR Sub-basin			04-03-03				
Project Drainage Area (acres)			2310				
Project Drainage Area Percenta	ge of Impervious Area		<1				
Land Use Classification			Cropland (Hayland)				
	Re	ach Summary Informatio					
Paramete	rs	David Branch 1A	David Branch 1B	David Branch 1C			
Pre-project length (feet)		132	224	165			
Post-project (feet)		132	335	273			
Valley confinement (Confined, n	noderately confined,	Moderately Confined	Moderately Confined	Moderately Confined			
Drainage area (acres)		6	6	26			
Perennial, Intermittent, Ephemer	al	Perennial	Perennial	Perennial			
NCDWR Water Quality Classifi	cation	WSII, TR, HQW	WSII, TR, HQW	WSII, TR, HQW			
Dominant Stream Classification (existing)		В	G	G			
Dominant Stream Classification	(proposed)	В	В	В			
Dominant Evolutionary class (Simon) if applicable		N/A	N/A	N/A			
	Wet	land Summary Informati	on				
Paramete	rs	Wetland 1	Wetland 2	Wetland 3			
Pre-project (acres)		N/A	N/A	N/A			
Post-project (acres)		N/A	N/A	N/A			
Wetland Type (non-riparian, ripa	rian)	N/A	N/A	N/A			
Mapped Soil Series		N/A	N/A	N/A			
Soil Hydric Status	**		N/A	N/A			
	Re	egulatory Considerations	Š				
Paramete	rs	Applicable?	Resolved?	Supporting Docs?			
Water of the United States - Section 404		Yes	Yes	SAW-2017-01571			
Water of the United States - Sec	ction 401	Yes	Yes	DWR # 17-1160			
Endangered Species Act		Yes	Yes	04EN1000-2017-SLI-0139			
Historic Preservation Act		Yes	Yes	ER 17-1172			
Coastal Zone Management Act	(CZMA or CAMA)	No	N/A	N/A			
Essential Fisheries Habitat		No	N/A	N/A			

Table 3	cont. Senia	ard Creek Mitigation Site	e Attribute Table			
Project Name			Seniard Creek Mitigation Si	te		
County		Henderson				
Project Area (acres)			11.68			
Project Coordinates (latitude and longitude decimal		3	35.409056° N, -82.627667°	W		
	Project V	Vatershed Summary Info	rmation			
Physiographic Province			Blue Ridge Mountains			
River Basin			French Broad			
USGS Hydrologic Unit 8- digit 060101	05		060101050403			
DWR Sub-basin			04-03-03			
Project Drainage Area (acres)			2310			
Project Drainage Area Percentage of Imper-	vious Area		<1			
Land Use Classification			Cropland (Hayland)			
	Re	ach Summary Informatio				
Parameters		Redmond Branch 1A	Redmond Branch 1B			
Pre-project length (feet)		1066	40			
Post-project (feet)		1054	94			
Valley confinement (Confined, moderately co	onfined,	Moderately Confined	Moderately Confined			
Drainage area (acres)		45	45			
Perennial, Intermittent, Ephemeral		Perennial	Perennial			
NCDWR Water Quality Classification		WSII, TR, HQW	WSII, TR, HQW			
Dominant Stream Classification (existing)		В	G			
Dominant Stream Classification (proposed)		N/A	В			
Dominant Evolutionary class (Simon) if applied	cable	N/A	N/A			
		land Summary Informati	on			
Parameters		Wetland 1	Wetland 2	Wetland 3		
Pre-project (acres)		N/A	N/A	N/A		
Post-project (acres)		N/A	N/A	N/A		
Wetland Type (non-riparian, riparian)		N/A	N/A	N/A		
Mapped Soil Series	Series		N/A	N/A		
Soil Hydric Status		N/A	N/A	N/A		
	R	egulatory Considerations	\$			
Parameters		Applicable	Resolved?	Supporting Docs?		
Water of the United States - Section 404		Yes	Yes	SAW-2017-01571		
Water of the United States - Section 401		Yes	Yes	DWR # 17-1160		
Endangered Species Act		Yes	Yes	04EN1000-2017-SLI-0139		
Historic Preservation Act		Yes	Yes	ER 17-1172		
Coastal Zone Management Act (CZMA or C	CAMA)	No	N/A	N/A		
Essential Fisheries Habitat		No	N/A	N/A		

1.6.2 Vegetation

Visual assessment of vegetation indicates that the herbaceous vegetation is well established throughout the project with one bare area noted. Monitoring of permanent (n=10) was completed in October 2022. MY2 stems/acre and ranged from 324 to 688 stems per acre. Eighteen species were documented within the vegetation monitoring plots. Summary tables and photographs associated with MY2 vegetation monitoring are located in Appendix B and Appendix C. MY2 monitoring data indicates that all permanent vegetation plots were meeting the MY3 interim success criteria of 320 planted stems per acre (Table 6 and 7, Appendix C). Two plots (Plot 6 and 10) contain dominant species percentages of greater than 50%. In both cases volunteer recruitment has surpassed planted stem density and survival resulting in the changes in species composition. Similarly, veg plots 6, 7, and 10 were identified as having low species counts. In the case of plot 6, standing surface water and soil saturation has limited stem survival to only the most hydrophytic species. Plot 7, has had a similar trend of poor survival of upland species. Veg plot 10 contains a stand of previously established alders which have shaded some

planted stems and allowed for increased establishment of volunteer alder seedlings. Plots will continue to be monitored for stem survival and growth throughout the life of the project.

Areas of exotic vegetation are depicted within the CCPV, Appendix A. Multiflora rose (*Rosa multiflora*), Oriental bittersweet (*Celastrus orbiculatus*) and English Ivy (*Hedera helix*) remain the dominant observed species. Invasive vegetation was identified in moderate density along Seniard Creek 1A and low density and in limited areas scattered throughout the site. The majority of Sitton Creek has few invasives. One stand of Cattail (*Typha latifolia*) was identified in moderate density in and around vegetation plot #6 which extends downstream and south-southeast. One invasive vegetation treatment was conducted in MY2, targeting the understory of both Whitaker and Redmond Branches. Location and general densities of invasive vegetation can be found in Table 5 and the CCPV, Appendix A.

A supplemental planting was conducted on February 25, 2022 to address areas of low stem density and easement violations identified in MY1. Species were selected from those listed in the approved mitigation plan. Additional live stakes were installed along the easement violation and bank scour along Sitton Creek. Bare root stems were installed at the easement violation along the right descending bank of Sitton Creek; the easement violation at Whitaker Branch; along David Branch 1C and 1B; and along Redmond Branch 1A. A map of the planted areas and a table listing the species and materials can be found in Appendix F.

1.6.3 Hydrology

The area between Stations 205+00 and 210+00 along Sitton Creek has been monitored for an increased hydrological influence since construction. This area was anticipated to form riparian wetland, thereby providing functional uplift. Of the three gages (GG1, GG2 and GG3) installed in this area, GG2 is currently exceeding the typical performance criteria of 12% (Groundwater gauges, Appendix D). The wetland area created between Lee Branch and Sitton Creek continues to have strong hydrology and wetland vegetation despite drought during portions of the 2022 monitoring period (Photo Stations and CCPV, Appendix A, and Drought.gov). These areas will continue to be monitored through photographic documentation and existing groundwater wells.

Three reaches, Lee, David 1B, and David 1C are being monitored for continuous surface flow using Onset Hobo water level loggers. The minimum detection depth for the pressure transducers deployed on site is 0.81 inches. The casing elevations were adjusted in early 2022 to maximize detectability at lower flow. Both David Branch 1B and Lee Branch maintained a measurable surface flow for 228 consecutive days and 334 consecutive days, respectively. David Branch 1C recorded flow for 103 consecutive days.

Since project completion in early 2021, seven bankfull events have been documented at the Seniard Creek Site. Based on precipitation and stage recorder data the events were recorded over 3 days in 2021; March 25, August 17, October 6; four events in 2022; April 12, May 6, July 3-5, and August 21 (Table 12, Appendix D). Three events were documented on Seniard, two on Sitton Creek, five on Lee Branch, and a minimum of four on David Branch. No bankfull events were recorded on Redmond Branch or Whitaker Branch during MY2.

1.6.4 Additional Information

MY2 marked the second year of post construction fish monitoring. Preconstruction data identified five fish species with very low abundance downstream of the perched culvert. The MY1 survey identified a similar number of fish species with a 3-fold increase in abundance. Showing a similar trend, the MY2 survey identified an additional three species with a two-fold increase in overall abundance. A similar trend was noted upstream of the culvert. Preconstruction data identified one individual fish above the

culvert. Five fish representing three species were collected in MY1 and seven fish representing six species in MY2, indicating increased connectivity across the culvert. A more detailed report on the MY2 fisheries survey is available in Appendix F.

During the MY1 monitoring period a previously unidentified utility easement was documented crossing Whitaker Branch. Currently, DMS is in negotiations with Duke Power regarding potential realignment of the overhead wire.

2.0 <u>REFERENCES</u>

Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<u>http://cvs.bio.unc.edu/methods.htm</u>).


National Integrated Drought information System (Drought.gov). <u>https://www.drought.gov/states/north-carolina#historical-conditions</u> Accessed December 8, 2022.


NCDMS Stream and Wetland Mitigation Annual Monitoring Template (October 2020).


NCDMS Veg Table Production Tool, Version (8/23/2021). <u>https://ncdms.shinyapps.io/Veg_Table_Tool/</u>


Stantec Consulting, Inc. 2020. Final Mitigation Plan – Seniard Mitigation Site (May 27, 2020). Prepared for North Carolina Department of Environmental Quality, Division of Mitigation Services. DMS Project No. 100017.


3.0 FIGURE 2. PROJECT LOCATION AND ASSETS MAP
















	CCPV MY2
	Sheet 2
	Seniard Creek Stream Restoration
	Henderson Co., NC
EQUINOX	January 2023








In-Stream Structures
Preexisting
Jurisdictionally
Determined Wetlands
Potential Non-
Creditable Wetland
Restoration Areas
Conservation Easemen




























Appendix A Visual Assessment Data

		Visual Stream Morpho Table 4. Seniard Mitigation Site -	0.	•		I				
		Assessed Length 396 fee	t (Sept 28 an	d Oct 6, 202	22)					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank		Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	4	4			100%			
	14 Hahitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	4	4			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Sen	iard Reach	1B - Restor	ation PI					
Major Channel Category	Channel Sub-Category	Assessed Length 1274 fe	et (Sept 28 a Number Stable, Performing as Intended	nd Oct 6, 20 Total Number in As-built	22) Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	19	19			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	19	19			100%			
N/A - Item does not ann	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	19	19			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Se	niard Reach	2 - Restora	tion PI					
Major Channel Category	Channel Sub-Category	Assessed Length 176 fee Metric	t (Sept 28 an Number Stable, Performing as Intended	nd Oct 6, 202 Total Number in As-built	22) Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	3	3			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	3	3			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	3	3			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	3	3			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - S Assessed Length 1236 fe	itton Reach	1 - Restorat	ion PI			-	-	
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	100%
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	96%
				Totals	0	0	100%	N/A	N/A	96%
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	22	22			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	22	22			100%			
	4. Habitat	Pool forming structures maintaining \sim Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	22	22			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - I		•						
		Assessed Length 226 fee	et (Sept 28 ar	nd Oct 6, 20	22)					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8		ł	100%		ł	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	8	8			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	8	8			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - D		•						
Major Channel Category	Channel Sub-Category	Assessed Length 132 fee Metric	t (Sept 28 an Number Stable, Performing as Intended	nd Oct 6, 20 Total Number in As-built	22) Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.					N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Davi		•						
		Assessed Length 335 fee								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	16	16			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	16	16			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	16	16			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	16	16			100%			
	4. Habitat	Pool forming structures maintaining \sim Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	16	16			100%			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Da Assessed Length 273 fee	avid Reach 1	C - Restora	tion PI					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
	•	•		Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%		1	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.	7	7			100%			

		Table 4 cont. Visual Stream N		•						
		Seniard Mitigation Site - Whi Assessed Length 426 fee								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.				•	N/A		•	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio ≥ 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Redn Assessed Length 1054 fe	iond Reach	1A - Enhan	cement II					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.					N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.					N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.					N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.					N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.					N/A			

		Table 4 cont. Visual Stream M Seniard Mitigation Site - Red Assessed Length 94 fee	mond Reach	1B - Restor	ration PI					
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bank	1. Scoured / Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
				Totals	0	0	100%	N/A	N/A	N/A
2. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining \sim Max Pool Depth : Mean Bankfull Depth Ratio \geq 1.6. Rootwads/logs providing some cover at base-flow.	6	6			100%			

	Table 5. Vegetation Condition Ass Seniard Mitigation Site	essment				
	Planted Acreage: 7.4 (Assessed April 6 and	October 6, 202	22)		1	1
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres		1	0.09	1.22%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres		0	0	0.00%
			Total	1	0.09	1.22%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	n/a	0	0	0.00%
			Cumulative Total	1	0.09	1.22%
Easement Acreage:	11.8					•
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale). High Density	1000 SF		0	0	0.00%
	Areas or points (if too small to render as polygons at map scale). Low Density	1000 SF		3	0.22	1.86%
*5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none		2	0.098	0.83%

* Easement Encroachment Areas were not duplicated in the Low Stem Density Areas category.



Photo Point 1. Facing downstream



Photo Point 2. Facing downstream



Photo Point 2. Facing upstream



Photo Point 2.1 Seniard Creek Reach 1 Stage Recorder and Pre-existing Wetland.



Photo Point 3. Facing downstream



Photo Point 3. Facing upstream.



Photo Point 4. Facing downstream



Photo Point 4. Facing upstream.



Photo Point 4.1. Facing downstream



Photo Point 4.1. Facing upstream.



Photo Point 5. Facing downstream.



Photo Point 5. Facing upstream Seniard Creek



Photo Point 5. Facing upstream Sitton Creek and Redmond Br.



Photo Point 6. Facing downstream



Photo Point 6. Facing upstream



Photo Point 7. Facing upstream Lee Branch



Photo Point 7. Facing upstream Sitton Creek



Photo Point 7.1 Facing upstream David Branch.



Photo Point 7.2 Facing downstream Lee Branch.



Photo Point 7.2 Stage Recorder Lee Branch.



Photo Point 7.3 Facing downstream Sitton Branch culvert.



Photo Point 7.3 Facing upstream Sitton Branch culvert.



Photo Point 8. Facing downstream



Photo Point 8. Facing upstream



Photo Point 9. Facing downstream



Photo Point 9.1 David Branch 1B DS



Photo Point 9.1 David Branch 1B stage recorder.



Photo Point 9.3 David Branch 1B US.



Photo Point 9.3 David Branch 1B DS.



Photo Point 9.4 Facing downstream, David Branch.



Photo Point 9.4 David Branch 1C Stage Recorder.



Photo Point 10. Facing downstream.



Photo Point 10. Facing upstream.



Photo Point 11. Facing downstream.



Photo Point 12. Facing downstream.



Photo Point 12. Facing upstream.



Cross Section 1, Left descending bank.



Cross Section 2, Left descending bank.



Cross Section 3, Left descending bank.



Cross Section 1, Right descending bank



Cross Section 2, Right descending bank.



Cross Section 3, Right descending bank.



Cross Section 4, Left descending bank.



Cross Section 5 and 6, Left descending bank.



Cross Section 7, Left descending bank.



Cross Section 4, Right descending bank.



Cross Section 5 and 6, Right descending bank.



Cross Section 7, Right descending bank.



Cross Section 8, Left descending bank.



Cross Section 9, Left descending bank.



Cross Section 10, Left descending bank.



Cross Section 8, Right descending bank.



Cross Section 9, Right descending bank.



Cross Section 10, Right descending bank.



Cross Section 11, Left descending bank.



Cross Section 12, Left descending bank.



Cross Section 13, Left descending bank.



Cross Section 11, Right descending bank.



Cross Section 12, Right descending bank.



Cross Section 13, Right descending bank.



Cross Section 14, Left descending bank.



Cross Section 15, Left descending bank.



Cross Section 16, Left descending bank.



Cross Section 14, Right descending bank.



Cross Section 15, Right descending bank.



Cross Section 16, Right descending bank.

Problem Areas



MY1 (2021) Sitton Creek Station 211+25 facing downstream.



MY2 (2022) Sitton Creek Station 211+25 facing upstream.



MY1 (2021) Lee Branch Station 300+25 facing upstream.



MY2 (2022) Lee Branch Station 300+25 facing upstream.

Page Intentionally Left Blank

Appendix B Vegetation Plot Data

This Page Intentionally Left Blank

https://ncdms.shinyapps.io/Veg Table Tool/

Planted Acreage	7.4	
Date of Initial Plant	2021-02-26	
Date(s) of Supplemental Plant(s)	2022-02-25	
Date(s) Mowing	N/A	
Date of Current Survey	2022-10-06	Table 6. Vegetation Plot Data
Plot size (ACRES)	0.0247	Seniard Creek Mitigation Site MY2 (2022)

·		_																						
	Scientific Name	Common Name		Indicator	<u></u>	Plot 1 F	0	Plot 2 F	Veg F	Veg Plot 3 F		lot 4 F	Veg P	Plot 5 F	Veg P	lot 6 F	Veg Plot 7 F		Veg Plot 8 F		Veg Plot 9 F		Veg P	lot 10 F
	Science Hume	Common Name	rub	Status	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
	Alnus serrulata	hazel alder	Tree	OBL	1	1	2	2	2	2	4	4	3	3					4	4			2	6
	Betula nigra	river birch	Tree	FACW	1	1					3	3							2	2	1	1	1	2
	Carpinus caroliniana	American hornbeam	Tree	FAC			2	2					1	1										
	Cornus amomum	silky dogwood	Shrub	FACW											3	3			4	4	1	1		
	Diospyros virginiana	common persimmon	Tree	FAC	1	1	2	2									2	2					1	1
	Hamamelis virginiana	American witchhazel	Tree	FACU	2	2	1	1					1	1										
Species	Ilex opaca	American holly	Tree	FACU																	2	2		
Included in Approved	Ilex verticillata	common winterberry	Tree	FACW	1	1	1	1	1	1	3	3							1	1				
Mitigation Plan	Liriodendron tulipifera	tuliptree	Tree	FACU							1	1					3	6			4	4		
	Nyssa sylvatica	blackgum	Tree	FAC													1	1						
	Platanus occidentalis	American sycamore	Tree	FACW	4	4	1	1	2	2			1	1										
	Quercus rubra	northern red oak	Tree	FACU																	2	2		
	Quercus sp.								1	1			1	1										
	Salix nigra	black willow	Tree	OBL	1	6					1	1			1	11								
	Salix sericea	silky willow	Shrub	OBL	1	1	1	1	2	2	1	1	3	3										
Sum	Performance Standard				12	17	10	10	8	8	13	13	10	10	4	14	6	9	11	11	10	10	4	9
						•				•	•												•	
	Acer rubrum	red maple	Tree	FAC								1						2		2				1
Post Mitigation Plan Species	Carya tomentosa	mockernut hickory	Tree														1	1						
Fian Species	Quercus imbricaria	shingle oak	Tree	FAC			1	1					1	1			2	2						
Sum	Proposed Standard				12	17	11	11	8	8	13	13	11	11	4	14	9	12	11	11	10	10	4	9
				•																				
Invasives	Ligustrum sp.																					1		
			•																					
Mitigation Plan	Current Year Stem Count					17		10		8		13		10		14		9		11		10		9
	Stems/Acre					688		405		324		526		405		405		364		445		405		324
	Species Count					8		7		5		6		6		2		3		4		5		3
Performance Standard	Dominant Species Con	Dominant Species Composition (%)				35		18		25		29		27		79		43		31		36		60
Standard	Average Plot Hei	Average Plot Height (ft.)				2		1		2		2		2		4		1		2		1		1
	% Invasives					0		0		0		0		0		0		0		0		9		0
					•													-						
Post Mitigation Plan	Current Year Ster	Current Year Stem Count				17		11		8		13		11		14		12		11		10		9
	Stems/Acre					688		445		324		526		445		405		486		445		405		324
	Species Cou	Species Count				8		8		5		6		7		2		5		4		5		3
Performance	Dominant Species Con	Dominant Species Composition (%)				35		18		25		29		27		79		43		31		36		60
Standard	Average Plot Hei	Average Plot Height (ft.)				2		1		2		2		2		4		1		2		1		1
	% Invasive	2S				0		0		0		0		0		0		0		0		9		0

1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

2). The "Species Included in Approved Mitigation Plan" section contains only those species that are being proposed through a mitigation plan. The "Post Mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are being proposed (italicized).

3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

			Ta	able 7. Vegetat	tion Performa	nce Standards	Summary Ta	ble						
				Seniar	d Creek Mitiga	tion Site MY2	(2022)							
		Veg P	lot 1 F		_	Veg P	ot 2 F		Veg Plot 3 F					
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasive		
Monitoring Year 7														
Monitoring Year 5														
Monitoring Year 3														
Monitoring Year 2	688		8	0	405		7	0	324		5	0		
Monitoring Year 1	526		8	0	405		8	0	364		6	0		
Monitoring Year 0	607		10	0	607		9	0	648		9	0		
		Veg P	lot 4 F			Veg P	ot 5 F		Veg Plot 6 F					
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasive		
Monitoring Year 7														
Monitoring Year 5														
Monitoring Year 3														
Monitoring Year 2	526		6	0	405		6	0	405		2	0		
Monitoring Year 1	526		6	0	486		8	0	405		4	0		
Monitoring Year 0	526		7	0	688		9	0	567		5	0		
		Veg P	lot 7 F			Veg P	ot 8 F		Veg Plot 9 F					
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasive		
Monitoring Year 7														
Monitoring Year 5														
Monitoring Year 3														
Monitoring Year 2	364		3	0	445		4	0	405		5	9		
Monitoring Year 1	486		4	0	243		3	0	162		3	0		
Monitoring Year 0	405		4	0	648		6	0	364		5	0		
		Veg Pl	ot 10 F											
	Stems/Ac.	Av. Ht. (ft)	# Species	% Invasives										
Monitoring Year 7														
Monitoring Year 5														
Monitoring Year 3														
Monitoring Year 2	324		3	0										
Monitoring Year 1	405		6	0										
Monitoring Year 0	405		6	0										

*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.

Vegetation Plot Photos



Vegetation Monitoring Plot 1



Vegetation Monitoring Plot 2



Vegetation Monitoring Plot 3



Vegetation Monitoring Plot 4



Vegetation Monitoring Plot 5



Vegetation Monitoring Plot 6



Vegetation Monitoring Plot 7



Vegetation Monitoring Plot 8




Vegetation Monitoring Plot 9





Vegetation Monitoring Plot 10


This Page Intentionally Left Blank


Appendix C Stream Geomorphology Data












































							Table 8	. Baseline N	Aonitor	ring Dat		Sen	iard Mit	igation	• •	imensior	nal Par	ameters			,									
				ross Section niard Cree		/						ross Sectio iard Cree									on 3 (Riffk ek Reach 1	/					Cross Sect niard Cre		/	
Dimension	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7 *	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6 MY	*Base	MY1	MY2	MY3	MY4	MY5	MY6 N
Record Elevation (datum) Used	2257.9	2258.0	2258.0					2	241.5	2241.7	2241.8						2234.0	2233.9	2234.0					2227.0	2227.1	2227.1				
Low Bank Height Elevation (datum) Used	2257.9	2257.8	2257.9					2	241.5	2241.5	2241.5						2234.0	2234.0	2233.9					2227.0	2227.0	2226.9				
Bankfull Width (ft)		12.9	12.9						17.0	17.0	15.8						16.8	17.0	14.2					18.6	18.6	16.6				
Floodprone Width (ft)	50.0	50.0	50.0						50.0	50.0	50.0						50.0	50.0	50.0					50.0	50.0	50.0				
Bankfull Mean Depth (ft)	1.0	1.1	1.1						1.6	1.6	1.7						1.0	0.9	1.1					1.5	1.5	1.7				
Bankfull Max Depth (ft)	1.5	1.8	1.8						3.1	3.1	3.0						1.5	1.6	1.7					3.3	2.7	2.8				
Bankfull Cross Sectional Area (ft ²)		14.6	14.6					+	27.6	27.6	27.6						16.0	16.0	16.0					28.2	28.2	28.2				
Bankfull Width/Depth Ratio		11.5	11.3						10.5	10.5	9.0						17.6	18.0	12.6					12.3	12.3	9.8				
Bankfull Entrenchment Ratio	3.5	3.9	3.9						2.9	2.9	3.2						3.0	2.9	3.5					2.7	2.7	3.0		-		
Bankfull Bank Height Ratio		0.9	0.9					+	1.0	0.9	0.9						1.0	1.0	0.9					1.0	1.0	0.9				
		-																								_				
Low Top of Bank Depth (ft)	1.5	1.6	1.7						3.1	2.9	2.6						1.5	1.7	1.6					3.3	2.6	2.6				
			С	ross Sectio Seniard		e)					С	ross Sectio Seniard I		Ŋ					Ci	ross Sectio Sitton R	on 7 (Riffk Reach 1	e)				(ross Sect Sitton l		ol)	
D : .	*Dasa	MV1	MV2	-1	1	MV5	MVC	MY7 *	Daga	MY1	MY2	MY3	MY4	MV5	MVC	MY7	*Daga	MX1	MV2			MV5	MY6 MY	*Daga	MV1	MY2	MY3		MV5	MVC N
Dimension	*Base	MY1	MY2		MY4	MY5	IVIYO					IVI Y S	IVI 14	141 13	MY6		*Base	MY1	MY2	MY3	MY4	MY5	MY6 MY				IVI Y S	MY4	MY5	MY6 N
Record Elevation (datum) Used		2221.9	2221.8		-					2221.7	2221.7				+		2240.9	2240.7	2240.8	+				2235.6	2235.8	2235.8	+			
Low Bank Height Elevation (datum) Used	2221.8	2221.8	2221.9							2221.4	2221.6						2240.9	2240.8						2235.6	2235.7	2235.9		_		
Bankfull Width (ft)		24.2	22.0						22.8	21.3	21.5						15.1	13.2	13.9					13.0	13.7	16.2	_	-		
Floodprone Width (ft)	100.0	100.0	100.0						100.0	100.0	100.0						50.0	50.0	50.0					50.0	50.0	50.0		_		
Bankfull Mean Depth (ft)		1.4	1.5						2.1	2.2	2.2						0.9	1.0	0.9					1.7	1.6	1.4				
Bankfull Max Depth (ft)	2.1	2.2	2.1						3.8	3.2	3.1						1.3	1.4	1.5					2.6	2.1	2.2				
Bankfull Cross Sectional Area (ft ²)	34.0	34.0	34.0						47.4	47.4	47.4						13.1	13.0	13.1					22.3	22.3	22.3				
Bankfull Width/Depth Ratio	16.2	17.2	14.2						10.9	9.6	9.7						17.3	13.3	14.9					7.6	8.4	11.8				
Bankfull Entrenchment Ratio	4.3	4.1	4.5						4.4	4.7	4.7						3.3	3.8	3.6					3.8	3.7	3.1				
Bankfull Bank Height Ratio	1.0	1.0	1.0						1.0	0.9	1.0						1.0	1.1	1.2					1.0	0.9	1.1				
Low Top of Bank Depth (ft)	2.1	2.1	2.2						3.8	2.9	3.1						1.3	1.6	1.8					2.6	2.0	2.4				
			C	ross Sectio	on 9 (Riffl	e)		· ·	I		C	oss Sectio	n 10 (Poo	D				1	Cr	oss Sectio	n 11 (Riff	e)					ross Secti	on 12 (P	nol)	I
				Lee Branc		l						ee Brancl									h Reach 1	· ·					avid Bran		,	
Dimension	*Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7 *	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	*Base	MY1	MY2	MY3	MY4	MY5	MY6 MY	/ *Base	MY1	MY2	MY3	MY4	MY5	MY6 N
Record Elevation (datum) Used	2247.0	2247.2	2247.3					2	240.9	2240.9	2241.0						2260.0	2260.0	2260.0					2251.7	2251.7	2251.8				
Low Bank Height Elevation (datum) Used	2247.0	2246.9	2247.1					2	240.9	2240.9	2240.9						2260.0	2260.0	2260.0					2251.7	2251.7	2251.7				
Bankfull Width (ft)	8.1	6.7	6.8						9.3	9.5	7.2						4.7	3.0	4.0					4.8	4.1	4.1				
Floodprone Width (ft)	25.0	25.0	25.0						25.0	25.0	25.0						10.0	10.0	10.0					10.0	10.0	10.0				
Bankfull Mean Depth (ft)		0.5	0.5						0.4	0.4	0.5						0.2	0.3	0.2					0.4	0.5	0.5				
Bankfull Max Depth (ft)	0.6	0.5	0.7						0.7	0.6	0.7						0.4	0.5	0.5					0.6	0.7	0.6				
Bankfull Cross Sectional Area (ft ²)		3.1	3.1						3.9	3.9	3.9						1.0	1.0	1.0					1.9	1.9	1.9				
		-	14.8								13.3								-						9.0	8.9				
Bankfull Width/Depth Ratio		14.4 3.7	3.7				-	1	21.8	23.5	3.5						22.2 2.1	9.1	16.1 2.5					12.3	2.4	2.5	-	-		
Bankfull Entrenchment Ratio			-							2.6								3.3						2.1	-	-		-		
Bankfull Bank Height Ratio		0.7	0.8						1.0	0.9	0.8						1.0	1.0	1.0					1.0	1.0	0.8		-		
Low Top of Bank Depth (ft)	0.6	0.5	0.5						0.7	0.6	0.6						0.4	0.5	0.5					0.6	0.7	0.5				
				ross Sectio itaker Bra		· ·						oss Sectio taker Bra		,							n 15 (Riffl anch Reac	,					ross Secti Imond Br		,	
Dimension	*Base	MY1	MY2	1	1	MY5	MY6	MY7 *	Base	MY1	MY2		MY4		MY6	MY7	*Base	MY1				MY5	MY6 MY	/ *Base	MY1	MY2	-	-	MY5	MY6 N
Record Elevation (datum) Used		2256.1	2256.0			-			248.0		2248.1			-			2272.3	2272.3				-		2239.8	2239.7	2239.7				
Low Bank Height Elevation (datum) Used		2256.1	2256.1						248.0		2247.8						2272.3	2272.2		1				2239.8	2239.8	2239.9	1	1		
Bankfull Width (ft)		1.8	2.1		1		1	+	3.5	3.3	2.6						7.2	7.7	7.5	1				4.2	4.5	5.0	1	1		
Floodprone Width (ft)		10.0	10.0		1					10.0	10.0						10.0	10.0	10.0	+				10.0	10.0	10.0	+			
Bankfull Mean Depth (ft)		0.3	0.3				<u> </u>		0.7	0.7	0.9			1	<u>├</u>		0.4	0.4	0.4	+		1		0.8	0.7	0.7				
			0.3		+		+	+	0.7		1.0				<u> </u>				0.4	+	-				1.0	0.7	+	+		
Bankfull Max Depth (ft)		0.4								0.9				1	<u>├</u>		0.5	0.4				1		1.1						
Bankfull Cross Sectional Area (ft ²)		0.5	0.5		+			+	2.3	2.3	2.3						2.8	2.8	2.8					3.2	3.2	3.2				
Bankfull Width/Depth Ratio		6.7	8.1				<u> </u>	+	5.2	4.5	2.9						18.7	21.4	20.0					5.5	6.5	7.6				
Bankfull Entrenchment Ratio		5.5	4.8		1				2.9	3.1	3.9						1.4	1.3	1.3	-		_		2.4	2.2	2.0	-	-		
Bankfull Bank Height Ratio	1.0	0.9	1.1	_					1.0	0.8	0.7						1.0	0.8	0.8					1.0	1.1	1.2			_	
Low Top of Bank Depth (ft)	0.4	0.4	0.4	1	1	1	1	1 1	0.9	0.8	0.7	1	1			1	0.5	0.4	0.4	1			1 1	1.1	1.1	1.1		1	1	1

*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

		line Strean - Seniard (•			
Parame te r	Pre	-Existing	Condition	Design	*Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	10.7	-	-	13	-	17.4	14.2
*Floodprone Width (ft)	-	-	-	-	-	-	50.0
*Bankfull Mean Depth (ft)	0.8	-	-	1.2	-	1.1	1.0
*Bankfull Max Depth (ft)	-	-	-	-	-	1.4	1.5
*Bankfull Cross Sectional Area (ft ²)	8.3	-	-	15.3	-	18.3	14.6
*Width/Depth Ratio	11.1	-	-	13.8	-	16.5	13.8
*Entrenchment Ratio	1.1	-	-	1.3	-	1.4	3.5
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			G/F			В	В
Bankfull Discharge (cfs)			68			-	-
Sinuosity (ft)			1.03			0.01	1.03
Water Surface Slope (Channel) (ft/ft)			0.04			0.025	0.040
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

		seline Stre - Seniard					
Parameter	Pre	-Existing	Design	*Monitoring Baseline (MY0)			
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	8.0	-	-	11.4	-	17.6	16.8
*Floodprone Width (ft)	-	-	-	-	-	-	50.0
*Bankfull Mean Depth (ft)	1.0	-	-	1.3	-	1.1	1.0
*Bankfull Max Depth (ft)	-	-	-	-	-	1.4	1.5
*Bankfull Cross Sectional Area (ft ²)	8.7	-	-	13.7	-	18.7	16.0
*Width/Depth Ratio	6.0	-	-	9.8	-	16.6	17.6
*Entrenchment Ratio	1.0	-	-	1.8	-	1.4	3.0
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			G			В	В
Bankfull Discharge (cfs)			70			-	-
Sinuosity (ft)			1.08			1.00	1.07
Water Surface Slope (Channel) (ft/ft)			0.022			0.02	0.021
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

		seline Stre x - Seniard		•			
Parameter	Pre	-Existing	Condition	(if applica	ble)	Design	*Monitoring Baseline (MY0)
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	10.0	-	-	10.2	-	22.5	24.2
*Floodprone Width (ft)	-	-	1	-	1	-	100.0
*Bankfull Mean Depth (ft)	1.0	-	-	1.3	1	1.3	1.4
*Bankfull Max Depth (ft)	-	-	-	-	-	1.6	2.2
*Bankfull Cross Sectional Area (ft ²)	10.6	-	-	13.1	-	28.2	34.0
*Width/Depth Ratio	7.6	-	-	9.8	-	17.9	17.2
*Entrenchment Ratio	1.4	-	-	1.6	-	1.1	4.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			G			В	В
Bankfull Discharge (cfs)			113			-	-
Sinuosity (ft)			1.13			1.03	1.03
Water Surface Slope (Channel) (ft/ft)			0.017			0.013	0.014
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MY1 Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9 cont. Baseline Stream Data Summary Seinard Creek - Sitton Creek Reach												
Parameter	Pre	e-Existing	Condition	Design	*Monitoring Baseline (MY0)							
Riffle Only	Min	Mean	Med	Max	n							
*Bankfull Width (ft)	6.4	-	-	11.4	2	15.6	15.1					
*Floodprone Width (ft)	11	-	-	21	2	-	50.0					
*Bankfull Mean Depth (ft)	0.8	-	-	1.1	2	1.0	0.9					
*Bankfull Max Depth (ft)	0.7	-	-	1.2	2	1.3	1.3					
*Bankfull Cross Sectional Area (ft ²)	7.2	-	-	8.9	2	15.3	13.1					
*Width/Depth Ratio	5.7	-	-	14.6	2	16.0	17.3					
*Entrenchment Ratio	1.7	-	-	1.8	2	2.0	3.3					
*Bank Height Ratio	3.6	-	-	5.9	2	-	1.0					
Max part size (mm) mobilized at bankfull			-			-	-					
Rosgen Classification			G			В	В					
Bankfull Discharge (cfs)			55			-	-					
Sinuosity (ft)			1.09			1.06	1.07					
Water Surface Slope (Channel) (ft/ft)			0.018			0.015	0.016					
Other			-			-	-					

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

Table 9	cont. Ba	seline Stre	am Data S	Summary			
Sei	nard Cre	ek - Lee B	ranch Re	ach			
Parameter	Pre	-Existing	Condition	Design	*Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	1.8	-	-	1.8	-	7.8	8.1
*Floodprone Width (ft)	-	-	-	-	-	-	25.0
*Bankfull Mean Depth (ft)	0.8	-	-	0.8	-	0.3	0.4
*Bankfull Max Depth (ft)	-	-	-	1	-	0.5	0.6
*Bankfull Cross Sectional Area (ft ²)	1.3	-	-	1.3	-	2.4	3.1
*Width/Depth Ratio	2.5	-	-	2.5	-	25.8	21.3
*Entrenchment Ratio	1.8	-	-	1.8	-	1.5	3.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			G			В	В
Bankfull Discharge (cfs)			3			-	-
Sinuosity (ft)			1.04			1.06	1.07
Water Surface Slope (Channel) (ft/ft)	0.048					0.029	0.056
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

		seline Stre - David B					
Parameter	Pre	e-Existing	Condition	Design	Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
Bankfull Width (ft)	-	-	-	-	-	7.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	-
Bankfull Max Depth (ft)	-	-	-	-	-	0.5	-
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	-	2.4	-
Width/Depth Ratio	-	-	-	-	-	25.8	-
Entrenchment Ratio	-	-	-	-	-	1.9	-
Bank Height Ratio	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			-			В	-
Bankfull Discharge (cfs)			-			-	-
Sinuosity (ft)			-			1.08	1.08
Water Surface Slope (Channel) (ft/ft)			-			0.135	-
Other			-			-	-

" - " denotes information is either not available or not applicable

		seline Stre - David B		•			
Parameter	Pre	e-Existing	Design	*Monitoring Baseline (MY0)			
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	6	-	-	8.4	-	7.8	4.7
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	0.5	-	-	0.6	-	0.3	0.2
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.4
*Bankfull Cross Sectional Area (ft ²)	2.9	-	-	4.7	-	2.4	1.0
*Width/Depth Ratio	12.6	-	-	15.2	-	25.8	22.2
*Entrenchment Ratio	1.8	-	-	2.0	-	1.9	2.1
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification			G			В	В
Bankfull Discharge (cfs)			1			-	-
Sinuosity (ft)			1.04			1.03	1.02
Water Surface Slope (Channel) (ft/ft)			0.05			0.07	0.08
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.

		seline Stre		•			
Seina Parameter		- David B -Existing		Design	Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
Bankfull Width (ft)	7.8	-	-	7.8	-	7.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	0.3	-	-	0.3	-	0.3	-
Bankfull Max Depth (ft)	-	-	-	1	-	0.5	-
Bankfull Cross Sectional Area (ft ²)	2.6	-	-	2.6	-	2.4	-
Width/Depth Ratio	23.3	-	-	23.3	-	25.8	-
Entrenchment Ratio	1.3	-	-	1.3	-	1.9	-
Bank Height Ratio	-	-	-	1	-	-	-
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification			G			В	В
Bankfull Discharge (cfs)			4			-	-
Sinuosity (ft)			1.03			1.1	1.05
Water Surface Slope (Channel) (ft/ft)			0.058			0.051	0.052
Other			-			-	-

" - " denotes information is either not available or not applicable

		seline Stre Whitaker		•			
Parameter	Pre	-Existing	Condition	Design	*Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	-	-	-	-	-	7.8	1.8
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	0.3
*Bankfull Max Depth (ft)	-	-	-	-	•	0.5	0.4
*Bankfull Cross Sectional Area (ft ²)	-	-	-	-	•	2.4	0.5
*Width/Depth Ratio	-	-	-	-	•	25.8	6.1
*Entrenchment Ratio	-	-	-	-	-	1.5	5.6
*Bank Height Ratio	-	-	-	-	•	-	1.0
Max part size (mm) mobilized at bankfull						-	-
Rosgen Classification			-			В	В
Bankfull Discharge (cfs)			-			-	-
Sinuosity (ft)			-			1.0	1.05
Water Surface Slope (Channel) (ft/ft)			-			0.082	
Other			-			-	-

" - " denotes information is either not available or not applicable

*A hidden cell formula error was discovered during data processing of MYI Data. This error resulted in incorrect stationing being assigned to the MY0 Cross-sections and dimensioning calculations. The above data is reflective of the corrected stationing.


		seline Stre Redmond					
Parameter	Pre	e-Existing	Condition	Design	*Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
*Bankfull Width (ft)	-	-	-	-	-	7.8	7.2
*Floodprone Width (ft)	-	-	-	-	-	-	10.0
*Bankfull Mean Depth (ft)	-	-	-	-	-	0.3	0.4
*Bankfull Max Depth (ft)	-	-	-	-	-	0.5	0.5
*Bankfull Cross Sectional Area (ft ²)	-	-	-	-	-	2.4	2.8
*Width/Depth Ratio	-	-	-	-	-	25.8	18.7
*Entrenchment Ratio	-	-	-	-	-	2.6	1.4
*Bank Height Ratio	-	-	-	-	-	-	1.0
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			-			В	В
Bankfull Discharge (cfs)			-			-	-
Sinuosity (ft)			-			1.2	1.2
Water Surface Slope (Channel) (ft/ft)			-			0.05	
Other			_			_	_


Other


		seline Stre Redmond		•			
Parame te r	Pre	-Existing	Condition	Design	Monitoring Baseline (MY0)		
Riffle Only	Min	Mean	Med	Max	n		
Bankfull Width (ft)	-	-	-	-	-	6.8	-
Floodprone Width (ft)	-	-	-	-	-	-	-
Bankfull Mean Depth (ft)	-	-	-	-	-	0.5	-
Bankfull Max Depth (ft)	-	-	-	-	-	0.8	-
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	-	3.6	-
Width/Depth Ratio	-	-	-	-	-	12.8	-
Entrenchment Ratio	-	-	-	-	-	2.9	-
Bank Height Ratio	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull			-			-	-
Rosgen Classification			-			В	-
Bankfull Discharge (cfs)			-			-	-
Sinuosity (ft)			-			1.06	1.08
Water Surface Slope (Channel) (ft/ft)			-			0.05	0.040
Other			-			-	-

" - " denotes information is either not available or not applicable

Appendix D Hydrologic Data









				Tabl	e 10. Gro	oundwate	er Gage S	ummary	Table.					
					٦	Typical P	erforman	ce Stand	lard: 12 9	%				
B de uite uiue e						WETS	Station:	Ashevil	le 13S					
Monitoring					Gre	owing Se	ason: 4/9	to 10/2	6 (201 da	ays)				
Gauge			r	Max. Con	secutive	Hydrope	eriod (%)	and num	ber of co	onsecutiv	e days (n)		
	MY-1 (2021) MY-2 (2022) MY-3 (2023) MY-4 (2024) MY-5 (2025) MY-6 (2							(2026)	MY-7	(2027)				
	%	n	%	n	%	n	%	n	%	n	%	n	%	n
GG-1	4	9	2	4	-	-	-	-	-	-	-	-	-	-
GG-2	55	110	100	201	-	-	-	-	-	-	-	-	-	-
GG-3	5	10	3	6	-	-	-	-	-	-	-	-	-	-
* Typcial perform	ace stand	ard for gro	oundwater	gauges is	г 1		. 1 100/			F 1 4		. 1	1 1	100/
12 percent (24 da	1	ever wetlar	nd credits	are not a	Exceeds r	equireme	nts by 10%			Fails to m	neet requir	ements, by	less than	10%
part of this project	ct.													


Exceeds requirements, but by less than 10%


Fails to meet requirements by more than 10%







		fication of Bankfull Events eek Mitigation Project	1	
Date of Data Collection	Date of Occurrence	Measurement location or Gage ID	Feet Above Bankfull Elevation	Photo # (if available)
	Sei	niard Reach 1B		
10/27/2021	8/17/2021	Stage Recorder (SG1)	0.19	n/a
	Se	niard Reach 2		
10/27/2021	8/17/2021	Stage Recorder (SG2)	0.75	n/a
1/20/2023	4/12/2022	Stage Recorder (SG2)	0.80	n/a
	5	Sitton Reach		-
10/27/2021	8/17/2021	Wrack Lines	Unknown	1 & 2
10/27/2021	10/7/2021	Stage Recorder (SG3)	0.09	n/a
1/20/2023	8/21/2022	Stage Recorder (SG3)	0.02	n/a
	Lee	e Branch Reach		
10/27/2021	3/25/2021	Stage Recorder (SG4)	0.09	n/a
10/27/2021	7/18/2021	Stage Recorder (SG4)	0.07	n/a
10/27/2021	8/17/2021	Stage Recorder (SG4)	0.20	n/a
10/27/2021	10/7/2021	Stage Recorder (SG4)	0.09	n/a
01/20/2023	7/5/2022	Stage Recorder (SG4)	0.10	n/a
	David	Branch Reach 1B		
10/27/2021	3/25/2021	Stage Recorder (SG5)	0.05	n/a
10/27/2021	8/17/2021	Stage Recorder (SG5)	0.16	n/a
10/27/2021	10/7/2021	Stage Recorder (SG5)	0.06	n/a
01/20/2023	7/3/2022	Stage Recorder (SG5)	Unknown	n/a
	David	Branch Reach 1C		
10/27/2021	3/25/2021	Stage Recorder (SG6)	0.09	n/a
10/27/2021	7/18/2021	Stage Recorder (SG6)	0.05	n/a
10/27/2021	8/17/2021	Stage Recorder (SG6)	0.31	n/a
10/27/2021	10/7/2021	Stage Recorder (SG6)	0.04	n/a
01/20/2023	5/6/2022	Stage Recorder (SG6)	0.02	n/a
	Whita	ker Branch Reach		
	Dadaa	and Branch Deech		
	Kedm	ond Branch Reach		











Minimum detectability = 0.81 inch



Minimum detectability = 0.81 inch



Minimum detectability = 0.81 inch

Appendix E Project Timeline and Contact Info

Table 12. Project Activity and Timeline							
Seniard Creek Mitigation Site							
	Data Collection	Completion or					
Activity or Report	Complete	Delivery					
Mitigation Plan	Dec - 2019	May - 2020					
Mitigation Plan Addendum	-	-					
Final Design - Construction Plans	-	Dec - 2020					
Construction	-	Dec 5, 2020					
Temporary S&E Mix Applied	-	Dec 5, 2020					
Permanent Seed Mix Applied	-	Dec 5, 2020					
Bare Root and Live Stake Plantings	-	Feb 25, 2021					
Baseline Monitoring Document (Year 0 Monitoring - Baseline)		July - 2021					
Stream Assessment	April 2, 2021	-					
Vegetation Assessment	March 30, 2021	-					
Invasive Vegetation Treatment	-	Jan - 2021					
Year 1 Monitoring	-	Dec - 2021					
Stream Assessment	October - 2021	-					
Vegetation Assessment	November - 2021	-					
Invasive Vegetation Treatment	January-June 2021	-					
Year 2 Monitoring	-	Jan - 2023					
Supplemental planting	February - 2022	-					
Initial Site Assessment	April - 2022	May - 2022					
Stream Assessment	Jan - 2023	-					
Vegetation Assessment	Oct - 2022	-					
Invasive Vegetation Treatment	June - 2022	-					

Table 12 cont. Project ContactsSeniard Mitigation Site					
Prime Contractor	EW Solutions				
David Tuch (828) 253-6856	37 Haywood Street, Suite 100 Asheville, NC 28801				
Designer	Stantec Consulting, Inc				
Grant Ginn (828) 449-1930	56 College Street, Sute 201 Asheville NC, 28801				
Construction Contractor	Baker Construction				
Charles Baker (828) 668-5060	1000 Bat Cave Rd, Old Fort NC 28762				
Seeding Contractor	Baker Construction				
Charles Baker (828) 668-5060	1000 Bat Cave Rd, Old Fort NC 28762				
Planting Contractor	Equinox Environmental				
Owen Carson (828) 253-6856	37 Haywood Street, Suite 100 Asheville, NC 28801				
As-built Surveys	Kee Mapping				
Brad Kee (828) 575-9021	88 Central Ave Asheville, NC 28801				
Seeding Mix Source	Ernst Conservation Seeds				
(800) 873-3321	8884 Mercer Pike Meadsville, PA 16335				
Woody Stem Source	Native Forest Nursery				
Cole Williams (706) 483-3397	11306 Hwy 411 S Chatsworth, Ga 30705				
Live Stakes	Mellow Marsh Farms				
Carla Scholl (919) 742-1200	1312 Woody Store Rd Siler City, NC 27344				
Monitoring Performers (MY2)- 2022	Equinox Environmental 37 Haywood Street, Suite 100				
Danvey Walsh (828) 253-6856 ext 201	Asheville, NC 28801				

Appendix F Other Data

On June 22, 2022, the MY2 single pass electrofishing survey was conducted on Seniard Creek to monitor relative abundance of fish species upstream and downstream of the culvert at the project boundary. A total of thirty-six fish were collected from Seniard Creek on the downstream side of the culvert, representing eight species. Young-of-year were observed only within sculpin. Upstream of the previously hanging culvert, seven fishes were collected within this reach, representing five species. One young-ofyear was collected, representing creek chub.

Eight species of fish were collected during MY2 surveys, compared to five in both the pre-construction and MY1 surveys. River chub, creek chub, and guilt darter were collected in the downstream reach during MY2. River chub was represented in Pre-construction data. Alternately, both creek chub and guilt darter were newly observed to the reach indicating migration and colonization of new habitat created within the restored reach. A similar trend was observed in the upstream reach. Three new species were collected in the upstream reach: creek chub, guilt darter, and central stoneroller. While overall density remains low, the increase in species observed upstream of the previously hanging culvert is indicative of connectivity within the downstream portion of the system. Future surveys will provide more clarity regarding the fisheries assemblage and distributional data.

	Seniard Creek fish	samplin	g sumr	nary						
		Pre	Constru	ction		MY1			MY2	
	Downstream	n of cul	vert							
Common Name	Binomial Name	YOY	J	Α	YOY	J	Α	YOY	J	Α
River Chub	Nocomis micropogon			1						1
Central Stoneroller	Campostoma anomalum			1		1			5	
Mottled Sculpin	Cottus bairdii			2	2		2	1	10	4
Rosyside Dace*	Clinostomus funduloides			1						
Blacknose dace	Rhinichthys atratulus				1				1	
Rainbow Trout	Oncorhynchus mykiss	1			5	4	1		3	4
Brown Trout	Salmo trutta					2			3	
Gilt Darter	Percina evides									2
Creek Chub	Semotilus atromaculatus								2	
	Sum		6		18				36	
	Upstream	of culve	ert							
Rainbow Trout	Oncorhynchus mykiss				2		1		1	
Brown Trout	Salmo trutta						1			
Mottled Sculpin	Cottus bairdii			1		1			3	
Creek Chub	Semotilus atromaculatus							1		
Gilt Darter	Percina evides									1
Central Stoneroller	Campostoma anomalum								1	
	Sum		1			5			7	
YOY - young of year, J - Juven	ile, A - Adult	S	pecies =	5	S	pecies =	5	S	pecies =	8

- young of year, J - Juvenile, A - Adult

* Likely misidentified saffron shiner

Seniard MY2 Supplemental Planting Summary							
Scientific Name	Common Name	Material	Relative Percentage				
Alnus serrulata	Tag alder	bareroot	5				
Cornus amomum	Silky dogwood	bareroot	10				
Liriodendron tulipifera	Tulip poplar	bareroot	35				
Oxydendrum arboreum	Sourwood	bareroot	15				
Quercus rubra	Northern red oak	bareroot	25				
Sassafras albidum	Sassafras	bareroot	10				
Salix nigra	Black willow	live stake	50				
Salix sericea	Silky willow	live stake	50				

* Supplemental planting was conducted on February 25, 2022. Additional livestakes were installed along the easement violation and the bank scour along Sitton Creek. Bare root stems were installed the easement violation along the right descending bank of Sitton Creek; the easement violation at Whitaker Branch; along David Branch 1C and 1B; and within the field at Redmond Branch 1A.

Date	Start / End Time	Certified Applicator #	Site & Target Species	Herbicide	Concentration (%)	Volume Herbicide Concentration Used (oz)	Volume Mixture Used (gal)	Weather (Temp/Wind)	Site Notes
6/22/2022	10:00- 14:00	C. Lawson 26-38261	Seniard Mitigation Site Whitaker/Red mond Br.	Tryclopyr	3	45	15	80+/light var	Retreatment residual pockets of multifloral rose, barberry, bittersweet, and privet.

