

# **Monitoring Report MY02**

**Stony Fork Restoration Site  
Upper Neuse River Basin - 03020201  
Monitoring Year 02  
DMS Contract 6830**

**DMS Project Number 97085  
DWR #: 2016-0372  
USACE Action ID: 2016-00875  
Johnston County, North Carolina**



Prepared for:  
NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652

**Monitoring Data Collected: 2020  
Date Submitted: January 2021**

<b>Mitigation Project Name</b>	<b>Stony Fork Restoration Site</b>	<b>USACE Action ID</b>	<b>2016-00875</b>
<b>DMS ID</b>	<b>97085</b>	<b>DWR Permit</b>	<b>2016-0372</b>
<b>River Basin</b>	<b>Neuse</b>	<b>Date Project Instituted</b>	<b>3/22/2016</b>
<b>Cataloging Unit</b>	<b>03020201</b>	<b>Date Prepared</b>	<b>4/21/2020</b>
<b>County</b>	<b>Johnston</b>	<b>Stream/Wet. Service Area</b>	<b>Neuse 03020201</b>

 9/21/2020  
**Signature & Date of Official Approving Credit Release**

- 1 - For NCDMS, no credits are released during the first milestone  
2 - For NCDMS projects, the initial credit release milestone occurs when the as-built report (baseline monitoring report) has been approved by the IRT and posted to the DMS portal, provided the following have been met:
- 1) Approved of Final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Warm Stream Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release	Actual Release
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	1,975.780	0.000	1,975.780	2019	8/20/2019
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	658.593	0.000	658.593	2020	4/21/2020
<b>4 - Year 2 Monitoring</b>	10.00%					2021	
<b>5 - Year 3 Monitoring</b>	10.00%					2022	
<b>6 - Year 4 Monitoring</b>	5.00%					2023	
<b>7 - Year 5 Monitoring</b>	10.00%					2024	
<b>8 - Year 6 Monitoring</b>	5.00%					2025	
<b>9 - Year 7 Monitoring</b>	10.00%					2026	
<b>Stream Bankfull Standard</b>	10.00%						
			<b>Totals</b>	0.000	2,634.373		

<b>Total Gross Credits</b>	6,585.933
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	2,634.373
<b>Total Percentage Released</b>	40.00%
<b>Remaining Unreleased Credits</b>	3,951.560

**Notes**

**Contingencies (if any)**

**Project Quantities**

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	6,405.000
Warm Stream	Enhancement I	71.000
Warm Stream	Enhancement II	334.000

Mitigation Project Name      **Stony Fork Restoration Site**  
 DMS ID                              **97085**  
 River Basin                         **Neuse**  
 Cataloging Unit                 **03020201**  
 County                                **Johnston**

USACE Action ID                 **2016-00875**  
 DWR Permit                        **2016-0372**  
 Date Project Instituted        **3/22/2016**  
 Date Prepared                    **4/21/2020**  
 Stream/Wet. Service Area      **Neuse 03020201**

**Debits**

**Stream  
Restoration  
Credits**

<b>Beginning Balance (mitigation credits)</b>							<b>6,585.933</b>
<b>Released Credits</b>							<b>2,634.373</b>
<b>Unrealized Credits</b>							<b>0.000</b>
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #	
NCDOT Stream & Wetland ILF Program	REQ-008290	R-2721A	R-2721A - NC 540 - West of NC 55 to East of SR 1389	2009-02240	2018-1249		1,975.780
<b>Total Credits Debited</b>							<b>1,975.780</b>
<b>Remaining Available balance (Released credits)</b>							<b>658.593</b>
<b>Remaining balance (Unreleased credits)</b>							<b>3,951.560</b>

## Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina  
4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
(919) 783-9214

**Project Contact: Tim Morris**  
**Email: [tim.morris@kci.com](mailto:tim.morris@kci.com)**





## MEMORANDUM

Date: February 24, 2021  
To: Lindsay Crocker, DMS Project Manager  
From: Tim Morris, Project Manager  
KCI Associates of North Carolina, PA  
Subject: MY-02 Monitoring Report Comments  
Stony Fork DMS #6830, Contract 006830  
Neuse River Basin CU 030202018  
Johnston County, North Carolina

Please find below our responses in italics to the MY-02 Monitoring Report comments from NCDMS received on February 2, 2021 for the Stony Fork Restoration Site.

1. There was ATV encroachment and evidence of trails throughout portions of the easement, along with visual evidence of ATV activity during the DMS site visit. This encroachment should be eliminated by working with the landowner. Please reach out to DMS Property and/or Stewardship if you need assistance with this effort, including suggestions for additional signage, etc. There should be a formal letter or memo documenting notification to the landowner to ensure this is handled in the future. Please provide that documentation to DMS.  
*KCI Response: KCI first noted the evidence of ATV encroachment on June 5, 2020. At this time, the landowner was alerted of the issue. KCI monitored this area for continued trespass at each site visit after it was first noted and as of December 8, 2020 no evidence of further trespass was noted. At a site visit on February 9, 2021, fresh ATV tracks were noted entering the easement from the end of Sherrill Farm Dr. The landowner has been informed of this encroachment and the letter that was sent to him has been included at the end of the report.*
2. Please also document the extent of the encroachment on the CCPV map and measure the area to be reported on the visual assessment table 6 (#5 Easement Encroachment Areas).  
*KCI Response: The extent of the ATV encroachment was surveyed with a handheld GPS on February 9, 2021 and the CCPV and visual assessment table have been updated to show the encroachment.*
3. Resubmit the buffer features, ensuring that they are organized as they are presented in the asset table. Previous digital submissions of these features do not appear to match the square footage reported in the asset table.  
*KCI Response: The correct buffer features have been submitted with the digital deliverables.*
4. Digital review of SF3 does not match the asset table (691 ft vs. 624 ft) from the Mitigation Plan. This possibly an issue with the crossing not being removed (as footnoted on the asset table). Please segment this feature or provide the correct geometry for the SF3 that is equal to the creditable stream length (624).

*KCI Response: The submitted shapefile contained the section of stream that a restoration level of work was performed on, but which did not generate any credit due to the limited buffer width. These segments of the stream have been marked as "No Credit."*

Sincerely,

A handwritten signature in black ink, appearing to read "Tim Morris".

Tim Morris  
Project Manager

## **TABLE OF CONTENTS**

Project Summary.....	1
Monitoring Results.....	2
Figure 1. Project Site Vicinity Map.....	4
References.....	5

### **Appendix A – Background Tables**

Table 1. Project Components and Mitigation Credits.....	7
Table 2. Project Activity and Reporting History .....	8
Table 3. Project Contacts .....	9
Table 4. Project Information.....	10

### **Appendix B – Visual Assessment Data**

CCPV .....	13
Table 5. Visual Stream Morphology Assessment .....	18
Table 6. Vegetation Condition Assessment .....	24
Photo Reference Points .....	25
Permanent Vegetation Monitoring Plot Photos .....	29
Random Vegetation Monitoring Plot Photos .....	32

### **Appendix C – Vegetation Plot Data**

Table 7. Stem Count Total and Planted by Plot and Species .....	34
---	----

### **Appendix D – Stream Measurement and Geomorphology Data**

Table 8. Baseline Stream Data Summary .....	38
Table 9. Cross-section Morphology Data Table .....	46
Cross-section Plots.....	49
Pebble Counts .....	65

### **Appendix E – Hydrologic Data**

Bankfull Verification and Precipitation Plot.....	74
Table 10. Verification of Stream Flow .....	75
Table 11. Stream Flow Criteria Attainment.....	75
Stream Flow Verification and Precipitation Plots.....	77

### **Appendix F – Additional Information**

Notice of Easement Violation.....	81
-----------------------------------	----

## **PROJECT SUMMARY**

The Stony Fork Restoration Site (SFRS) was completed in May 2019 and restored a total of 6,810 linear feet of stream and 949,747 square feet of riparian buffer under the Neuse Buffer Rule (NCAC Rule 15A 02B.029). The SFRS is a riparian system in the Upper Neuse River Basin (03020201 8-digit cataloging unit) in Johnston County, North Carolina. The site's natural hydrologic regime had been substantially modified through the relocation and straightening of the existing stream channels, impacted by land clearing, and cleared of any riparian buffer. This completed project will restore impacted agricultural and timber lands to a stable stream ecosystem with a functional riparian buffer and floodplain access.

The SFRS is protected by a 24.4 acre permanent conservation easement, held by the State of North Carolina. The site is located approximately 5.5 miles north of Benson, NC. Specifically, the site is 0.2 mile west on Elevation Road from its intersection with Federal Road (SR-1331).

The North Carolina Ecosystem Enhancement Program (NCEEP) published the Neuse River Basin Priorities in 2010. These were updated in for the Neuse 01 cataloging unit (CU) in 2015 due to extensive mitigation needs and changes in watershed conditions since 2010. The project 14 digit CU (03020201150010) was identified as a Targeted Local Watershed (TLW) in the updated priorities. The goals and priorities for the SFRS are based on the information presented in the Neuse River Basin Restoration Priorities: maintaining and enhancing water quality, restoring hydrology, and improving fish and wildlife habitat (NCEEP, 2009). The project will support the following basin priorities:

- Managing stormwater runoff
- Improving/restoring riparian buffers
- Reducing sediment loading
- Improving stream stability

The goals for the project are to:

- Restore channelized and agriculture impacted streams to stable C/Cb channels.
- Restore a forested riparian buffer to provide bank stability, filtration, and shading.

The project goals will be addressed through the following objectives:

- Relocate a channelized stream to its historic landscape position.
- Install cross-sections sized to the bankfull discharge.
- Create bedform diversity with pools, riffles, and habitat structures
- Plant the site with native trees and shrubs and an herbaceous seed mix.

Project planting and construction were completed in May 2019. The SFRS involved restoration and establishment of a functioning stream ecosystem with 6,810 linear feet of stream restored by re-meandering the stream and by tying the bankfull elevation to the historic floodplain where feasible. The entire site was planted to establish a forested riparian buffer. The site was constructed as designed with no major modifications from the design plan. The monitoring components were installed in May 2019. Four automatic recording pressure transducer stream gauges that take a reading every 10 minutes were installed in the upper third of T1, T1-A, T2 and T3 to document flow within those reaches. Cameras were installed in the vicinity of each of these gauges and set to record a short video once a day to provide additional verification of flow. An additional automatic recording pressure transducer stream gauge was installed near the bottom of the main stem (SF3) to record the occurrence of bankfull events. To determine the success of the planted mitigation areas, seven 10 m x 10 m permanent vegetation monitoring plots were established. An additional five 10 m x 10 m random vegetation monitoring plots were sampled as well. The locations of the planted stems relative to the origin were recorded within the permanent plots and the species and height of each planted stem were recorded for all plots. Any volunteers found within the plots were also grouped into size categories by species, but separate from the planted stems. Twelve permanent photo reference points were established and will be taken annually. Sixteen permanent cross-sections (eight riffle

cross-sections and eight pool cross-sections) were also established and a detailed longitudinal profile of the stream was taken. Wolman pebble counts were performed at all of the riffle cross-sections. The cross-section measurements will be repeated in future monitoring years, but the longitudinal profile will only be repeated if there are concerns about bed elevation adjustments. Reports will be submitted to DMS each year.

Vegetative success criteria for the stream mitigation is 260 woody stems/acre after five years, and 210 woody stems/acre after seven years. Trees in each plot must average seven feet in height at Year 5 and ten feet in height at Year 7. Volunteer species must be present for a minimum of two growing seasons and must be a species from the approved planting list to count toward vegetative success. A single species may not account for more than 50% of the required number of stems within any plot. A minimum of four bankfull events must also be recorded during the monitoring period. All project streams must show a minimum of 30 continuous days of flow within a calendar year for three out of the first four years of monitoring. Bank height ratios (BHR) should not exceed 1.2 and the entrenchment ratios (ER) should be 2.2 or greater. BHR and ER at any measured riffle cross-section should not change more than 10% from the baseline condition during any given monitoring interval (e.g. no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Visual assessments will also be used to identify problem areas.

Vegetative success criteria for the areas proposed for riparian buffer credit is 260 woody stems/acre at the end of five years of monitoring. Trees in each plot must average seven feet in height at Year 5. There should be a minimum of four native hardwood tree species, with no species accounting for greater than 50% of the stems. Volunteer species must be from the approved planting list to count toward vegetative success.

## **MONITORING RESULTS**


The second-year vegetation monitoring was conducted between September 2 and September 4, 2020. The site averaged 573 planted stems/acre across all 12 plots. Eleven of the twelve plots had greater than 260 planted stems/acre. Including volunteers, the site averaged 782 total stems/acre. The plot that did not meet the success criteria (Plot #5) is located near the bottom of Reach T2-1. Since this reach is an Enhancement II reach, the work that was done here was much less extensive than other areas of the site and the majority of the mature trees in this area were left intact. This area has canopy coverage and there are many mature trees both in and around this plot. In general the site is well vegetated, with widespread herbaceous coverage and healthy planted stems.

The stream gauge near the bottom of SF3 recorded eight bankfull events in 2020. All four stream flow gauges recorded at least 30 consecutive days of flow. All four of the gauges recorded flow for the entirety of the period that they recorded. This consisted of a period of 96 consecutive days from January 1 to April 5, and a period of 152 consecutive days from June 3 to November 1. The gap between April 5 and June 3 was caused by a gauge malfunction but based on the rainfall pattern and previous year's data it is likely that the streams were all flowing during this period as well. The cameras on T1 and T3 either were obscured or malfunctioned throughout the majority of the year, but the camera on T1A recorded a maximum of 183 consecutive days of flow before being obscured by vegetation growth. The camera on T2 recorded a maximum of 53 days before malfunctioning. Camera malfunctions have been repaired for MY03.

The second-year cross-section survey was completed between June 18 and 28, 2020 and found that the dimensions of the stream are as designed, with some small variation as is typical for stream restoration projects. Cross-section 9, located on T3, showed about six inches of aggradation. This reach received a large amount of sediment input during 2020 from portions of the stream located upstream of the project reaches. This section of the project will be monitored to ensure that this sediment washes through the system in the coming monitoring years. The monitored cross-section data have been calculated by adjusting the bankfull elevation to maintain the baseline bankfull area for each cross-section.

During a site visit on June 5, 2020, ATV tracks entering the easement were noted. These tracks entered the easement from the end of Sherrill Farm Dr., turned northeast for approximately 500 feet before turning around and traveling along the northern edge of the easement until exiting the site along the relic farm road that runs parallel to Sherrill Farm Dr. At this time, the landowner was alerted of the issue and KCI monitored this area for continued trespass. As of December 8, 2020 no evidence of further trespass was noted but at a site visit on February 9, 2021, fresh ATV tracks were noted. These tracks ran from the end of Sherrill Farm Rd. to the relic farm road and did not turn northeast, as the original ones had. The landowner has been issued a formal notice of violation, which is included in Appendix F – Additional Information. Please see Appendix B – Visual Assessment Data for further information.






**FIGURE 1. VICINITY MAP, STONY FORK RESTORATION SITE, JOHNSTON COUNTY, NC**



- Project Site Location
- Major Roads
- Minor Roads
- County Boundary
- Cities and Towns
- Airports (none within a 5-mi radius)
- Major Rivers and Streams



## REFERENCES

- NCDEQ, Division of Mitigation Services. March 2015. 2015 Neuse 03020201 Priorities. Last accessed at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=340a3f58-336b-42bf-bab2-fb663cbfd78d&groupId=60329](http://portal.ncdenr.org/c/document_library/get_file?uuid=340a3f58-336b-42bf-bab2-fb663cbfd78d&groupId=60329)
- NCDENR, Ecosystem Enhancement Program. 2014. NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 1/2016 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86604.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86604.pdf)
- NCDENR, Ecosystem Enhancement Program. 2014. Stream and Wetland Mitigation Monitoring Guidelines. Last accessed 6/2015 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?p\\_l\\_id=60409&folderId=18877169&name=DLFE-86606.pdf](http://portal.ncdenr.org/c/document_library/get_file?p_l_id=60409&folderId=18877169&name=DLFE-86606.pdf)
- NC Wetland Functional Assessment Team. 2010. NC Wetland Assessment Method (NC WAM) User Manual, version 4.1. Last accessed 11/2012 at:  
[http://portal.ncdenr.org/c/document\\_library/get\\_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364](http://portal.ncdenr.org/c/document_library/get_file?uuid=76f3c58b-dab8-4960-ba43-45b7faf06f4c&groupId=38364)
- Schafale, M.P. and A.S. Weakley. 2012. Guide to the Natural Communities of North Carolina: Fourth Approximation. Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment and Natural Resources. Raleigh, NC.
- Soil Survey Staff, Natural Resources Conservation Service, United States Department of Agriculture. *Soil Survey of Johnston County, North Carolina*. 1994

# **APPENDIX A**

## Background Tables

**Table 1. Project Components and Mitigation Credits  
Stony Fork Restoration Site, DMS Project #97085**

Mitigation Credits										
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer		Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE	R	RE		
Linear Feet/Acres	6,405	405					450,285 sf	499,462 sf		
Credits	6,405	181					425,434	59,904		
<b>TOTAL CREDITS</b>	<b>6,586</b>						<b>480,338</b>			
Project Components										
Project Component -or- Reach ID	Stationing/ Location		Existing Footage/ Square Footage	Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	MP Restoration Footage*	As-built Restoration Footage	Mitigation Ratio		
SF1	10+00 – 21+55		1,235	PI/PII	R	1,155	1,155	1:1		
SF2	21+55 – 49+54		2,453	PI	R	2,707**	2,714**	1:1		
SF3	49+54 – 56+08		618	PI	R	624**	624**	1:1		
T1	100+00 – 105+10		365	PI/PII	R	510	510	1:1		
T1A	150+00 – 151+59		47	PI/PII	R	159	159	1:1		
T2-1	200+00 – 203+34		327	N/A	EII	334	334	2.5:1		
T2-2	203+34 – 206+71		326	PI/PII	R	337	337	1:1		
T2-3	206+71 – 215+26		780	PI/PII	R	855	855	1:1		
T3-1	300+00 – 300+71		72	PI/PII	EI	71	71	1.5:1		
T3-2	300+71 – 301+29		82	PI/PII	R	58	58	1:1		
Buffer Restoration TOB to 100'	N/A		413,194	N/A	R	413,194	413,194	100%		
Buffer Restoration 101-200'	N/A		37,091	N/A	R	37,091	37,091	33%		
Buffer Enhancement TOB to 100'	N/A		74,802	N/A	E	74,802	74,802	50%		
Buffer Preservation TOB to 100'	N/A		424,660	N/A	P	424,660	424,660	10%		

\*Mitigation Plan footage used for credit calculations. \*\*Crossings have been removed from creditable linear footage for all project streams

Component Summation					
Restoration Level	Stream (linear feet)	Riparian Wetlands (Acres)		Non-Riparian Wetlands (Acres)	Buffer (square feet)
		Riverine	Non-Riverine		
Restoration	6,405				450,285
Enhancement					74,802
Enhancement I	71				
Enhancement II	334				
Creation					
Preservation					424,660 (175,029 allowable for credit)
High Quality Preservation					
<b>TOTAL CREDITS</b>	6,586				480,338

**Table 2. Project Activity & Reporting History  
Stony Fork Restoration Sites, DMS Project #97085**

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		September 5, 2018
Final Design - Construction Plans		Oct. 15, 2018
Construction Grading Completed		May 3, 2019
Planting Completed		May 6 2019
Baseline Monitoring/Report	May 2019	July 2018
<i>Vegetation Monitoring</i>	<i>May 9, 2019</i>	
<i>Stream Survey</i>	<i>May 15, 2019</i>	
Year 1 Monitoring	November 2019	January 2020
<i>Vegetation Monitoring</i>	<i>November 5, 2019</i>	
<i>Stream Survey</i>	<i>November 11, 2019</i>	
Year 2 Monitoring	November 2020	January 2021
<i>Vegetation Monitoring</i>	<i>September 4, 2020</i>	
<i>Stream Survey</i>	<i>June 29, 2020</i>	

<b>Table 3. Project Contacts</b> <b>Stony Fork Restoration Site, DMS Project #97085</b>	
<b>Design Firm</b>	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Construction Contractor</b> Stony Fork and T3	Fluvial Solutions, Inc. PO Box 28749 Raleigh, NC 27611 Contact: Mr. Peter Jelenevsky Phone: (919) 605-6134
<b>Construction Contractor</b> T1, T1A, and T2	KCI Environmental Technologies and Construction 4505 Falls of Neuse Road, Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512
<b>Planting Contractor</b>	Bruton Natural Systems, Inc. PO Box 1197 Fremont, NC 27830 Contact: Mr. Charlie Bruton Phone: (919)783-9214
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266



<b>Table 4. Project Information</b>				
<b>Stony Fork Restoration Site, DMS Project #97085</b>				
<b>Project Name</b>	Stony Fork Restoration Site			
<b>County</b>	Johnston County			
<b>Project Area (acres)</b>	24.4 acres			
<b>Project Coordinates (lat. and long.)</b>	35°26'55.0"N, 78°31'18.5"W			
<b>Project Watershed Summary Information</b>				
<b>Physiographic Province</b>	Coastal Plain			
<b>River Basin</b>	Neuse			
<b>USGS Hydrologic Unit 8-digit</b>	03020201	<b>USGS Hydrologic Unit 14-digit</b>	03020201150010	
<b>DWQ Sub-basin</b>	03-04-04			
<b>Project Drainage Area (acres)</b>	497 acres			
<b>Project Drainage Area Percentage of Impervious Area</b>	5%			
<b>CGIA Land Use Classification</b>	Managed Herbaceous Cover 53% (262 ac), Mixed Hardwoods/Conifers 31% (150 ac), Low Density Developed 9% (42 ac), Medium Density Residential 5% (24 ac), Transportation/Impervious 3% (13 ac)			
<b>Existing Reach Summary Information</b>				
<b>Parameters</b>	<b>Stony Fork</b>	<b>T1 and T1A</b>	<b>T2</b>	<b>T3</b>
Length of reach (linear feet)	3,141	412	1,433	154
Drainage area (acres)	497	12	150	29
Perennial, Intermittent, Ephemeral	Perennial	Intermittent	Perennial	Intermittent
NCDWQ Water Quality Classification	C; NSW	C; NSW	C; NSW	C; NSW
Stream Classification (existing)	G4c	G4	G4	G4
Stream Classification (proposed)	C4	C4	C4	C4
Evolutionary trend (Simon)	Channelized, Stage III	Channelized, Stage III	Channelized, Stage III	Modified with pond, Stage III
FEMA classification	None	None	None	None
<b>Existing Wetland Summary Information</b>				
<b>Parameters</b>				
Size of Wetland (acres)	0.33 (WA and WE)	0.06 (WB)	0.14 (WC and WF)	
Wetland Type	Headwater Forest	Bottomland Hardwood Forest	Non-Tidal Freshwater Marsh	
Mapped Soil Series	Gilead sandy loam	Bibb sandy loam	Bibb sandy loam	
Drainage class	Moderately Well Drained	Poorly Drained	Poorly Drained	
Soil Hydric Status	Non-hydric	Hydric	Hydric	
Source of Hydrology	Surface Water	Stream Floodplain	Stream Floodplain	
Restoration or Enhancement Method	N/A	N/A	N/A	

<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States – Section 404	Yes	Yes	404 permit
Waters of the United States – Section 401	Yes	Yes	401 permit
Endangered Species Act	No	N/A	N/A
Historic Preservation Act	No	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	No	Yes	
Essential Fisheries Habitat	No	N/A	N/A

# **APPENDIX B**

## Visual Assessment Data



**Stream Mitigation**


- R (6,405 lf / 6,405 SMCs)
- EI (71 lf / 47 SMCs)
- EII (334 lf / 134 SMCs)

**Buffer Mitigation**

- R 0-100' (413,194 sf / 413,194 credits)
- R 101-200' (37,091 sf / 12,240 credits)
- E (74,802 sf / 37,401 credits)
- P (424,660 sf / 17,503 credits)

**Legend**



- Project Easement
- Easement Encroachment
- Cross-Sections
- Photo Points
- Flow Gauge
- Camera
- Bankfull Gauge
- Vegetation Monitoring Plots
- Success Criteria Met
- Success Criteria Not Met



**CURRENT CONDITIONS PLANVIEW**  
**STONY FORK RESTORATION SITE**  
**JOHNSTON COUNTY, NC**

**Overview**  
 Source: Google Earth, 2018







CURRENT CONDITIONS PLANVIEW  
 STONY FORK RESTORATION SITE  
 JOHNSTON COUNTY, NC

N  
 SHEET 1 of 4  
 Source: Google Earth, 2018





Stream Mitigation		Project Easement	
<span style="color: blue;">—</span> R	(6,405 lf / 6,405 SMCs)	<span style="border: 1px solid red; display: inline-block; width: 15px; height: 10px;"></span>	Project Easement
<span style="color: orange;">—</span> EI	(71 lf / 47 SMCs)	<span style="background-color: red; display: inline-block; width: 15px; height: 10px;"></span>	Easement Encroachment
<span style="color: yellow;">—</span> EII	(334 lf / 134 SMCs)	<span style="border-bottom: 1px dashed black; width: 15px; display: inline-block;"></span>	Cross-Sections
		<span style="color: yellow;">★</span>	Photo Points
		<span style="color: blue;">●</span>	Flow Gauge
		<span style="color: green;">○</span>	Camera
		<span style="color: pink;">●</span>	Bankfull Gauge
Buffer Mitigation		Vegetation Monitoring Plots	
<span style="background-color: pink; display: inline-block; width: 15px; height: 10px;"></span> R 0-100'	(413,194 sf / 413,194 credits)	<span style="background-color: green; display: inline-block; width: 15px; height: 10px;"></span>	Success Criteria Met
<span style="background-color: tan; display: inline-block; width: 15px; height: 10px;"></span> R 101-200'	(37,091 sf / 12,240 credits)	<span style="background-color: orange; display: inline-block; width: 15px; height: 10px;"></span>	Success Criteria Not Met
<span style="background-color: lightgreen; display: inline-block; width: 15px; height: 10px;"></span> E	(74,802 sf / 37,401 credits)		
<span style="background-color: yellow; display: inline-block; width: 15px; height: 10px;"></span> P	(424,660 sf / 17,503 credits)		




**CURRENT CONDITIONS PLANVIEW**  
**STONY FORK RESTORATION SITE**  
**JOHNSTON COUNTY, NC**


**SHEET 2 of 4**  
Source: Google Earth, 2018

Source: E






Source: E



**CURRENT CONDITIONS PLANVIEW**  
**STONY FORK RESTORATION SITE**  
**JOHNSTON COUNTY, NC**

**SHEET 3 of 4**  
 Source: Google Earth, 2018





Stream Mitigation		Project Easement	
<span style="color: blue;">—</span> R	(6,405 lf / 6,405 SMCs)	<span style="border: 1px solid red; display: inline-block; width: 20px; height: 10px;"></span> Project Easement	
<span style="color: orange;">—</span> EI	(71 lf / 47 SMCs)	<span style="background-color: orange; display: inline-block; width: 20px; height: 10px;"></span> Easement Encroachment	
<span style="color: yellow;">—</span> EII	(334 lf / 134 SMCs)	<span style="border-bottom: 1px dashed black; width: 20px; display: inline-block;"></span> Cross-Sections	
<span style="background-color: pink; display: inline-block; width: 15px; height: 10px;"></span> R 0-100'	(413,194 sf / 413,194 credits)	<span style="color: blue;">★</span> Photo Points	
<span style="background-color: tan; display: inline-block; width: 15px; height: 10px;"></span> R 101-200'	(37,091 sf / 12,240 credits)	<span style="color: blue;">●</span> Flow Gauge	
<span style="background-color: lightgreen; display: inline-block; width: 15px; height: 10px;"></span> E	(74,802 sf / 37,401 credits)	<span style="color: cyan;">○</span> Camera	
<span style="background-color: yellow; display: inline-block; width: 15px; height: 10px;"></span> P	(424,660 sf / 17,503 credits)	<span style="color: magenta;">●</span> Bankfull Gauge	
		Vegetation Monitoring Plots	
		<span style="background-color: green; display: inline-block; width: 15px; height: 10px;"></span> Success Criteria Met	
		<span style="background-color: orange; display: inline-block; width: 15px; height: 10px;"></span> Success Criteria Not Met	



**Table 5** Visual Stream Morphology Stability Assessment

Stony Fork Stream Restoration Site, DMS Project#97085

Reach ID SF1

Assessed Length 1,155

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	18	18			
		1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	17	17			
	3. Meander Pool Condition	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	17	17			
		1. Thalweg centering at upstream of meander bend (Run)	17	17			
4. Thalweg Position	2. Thalweg centering at downstream of meander (Glide)	17	17				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	5	5			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	5	5			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	5			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	5			

<b>Table 5 Visual Stream Morphology Stability Assessment</b> <b>Stony Fork Stream Restoration Site, DMS Project#97085</b> <b>Reach ID SF2</b> <b>Assessed Length 2,802</b>							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	36	36			100%
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	35	35		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		35	35			100%
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run)	35	35			100%
2. Thalweg centering at downstream of meander (Glide)		35	35			100%	
<b>Totals</b>					0	0	100%
<b>2. Bank</b>	<b>1. Scoured/Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	8	8			100%
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	8	8			100%
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8			100%
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	8			100%

<b>Table 5 Visual Stream Morphology Stability Assessment</b> <b>Stony Fork Stream Restoration Site, DMS Project#97085</b> <b>Reach ID SF3</b> <b>Assessed Length 618</b>							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	9	9			100%
	<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	8	8			100%
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	8	8			100%
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run)	8	8			100%
2. Thalweg centering at downstream of meander (Glide)		8	8	100%			
<b>Totals</b>							0
<b>2. Bank</b>	<b>1. Scoured/Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	1	1			100%
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	1	1			100%
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	1	1			100%

<b>Table 5 Visual Stream Morphology Stability Assessment</b> <b>Stony Fork Stream Restoration Site, DMS Project#97085</b> <b>Reach ID T1</b> <b>Assessed Length 365</b>							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	13	13			100%
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	12	12		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		12	12			100%
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	12	12			100%
2. Thalweg centering at downstream of meander (Glide)		12	12			100%	
<b>Totals</b>					0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	4	4			100%
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	4	4			100%
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	4	4			100%
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	4	4			100%



<b>Table 5 Visual Stream Morphology Stability Assessment</b> <b>Stony Fork Stream Restoration Site, DMS Project#97085</b> <b>Reach ID T2</b> <b>Assessed Length 1,433</b>							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	27	27			100%
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	26	26		
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		26	26			100%
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run)	26	26			100%
2. Thalweg centering at downstream of meander (Glide)		26	26			100%	
<b>Totals</b>					0	0	100%
<b>2. Bank</b>	<b>1. Scoured/Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	7	7			100%
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	7	7			100%
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	7	7			100%
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	7	7			100%

Table 5 <u>Visual Stream Morphology Stability Assessment</u>							
Stony Fork Stream Restoration Site, DMS Project#97085							
Reach ID T3							
Assessed Length 154							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	3	3			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	2			
	4. Thalweg Position		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	2			
		4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	2			
4. Thalweg Position	2. Thalweg centering at downstream of meander (Glide)		2	2			
	<b>Totals</b>						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%
<b>Totals</b>					0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	N/A	N/A			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	N/A	N/A			

**Table 6** **Vegetation Condition Assessment**  
**Stony Fork Stream Restoration Site, DMS Project# 97085**  
**Planted Acreage 24.4**

<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>Total</b>				<b>0</b>	<b>0.00</b>	<b>0.0%</b>
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				<b>0</b>	<b>0.00</b>	<b>0.0%</b>
<b>Easement Acreage 9.5</b>						
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Easement Acreage</b>
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	1	0.05	0.5%



## Photo Reference Photos



PP1U – MY-00 – 5/15/19



PP1U – MY-02 – 12/8/20



PP1D – MY-00 – 5/15/19



PP1D – MY-02 – 12/8/20



PP2U – MY-00 – 5/15/19



PP2U – MY-02 – 12/8/20





PP2D – MY-00 – 5/15/19



PP2D – MY-02 – 12/8/20



PP3U – MY-00 – 5/15/19



PP3U – MY-02 – 12/8/20



PP3D – MY-00 – 5/15/19



PP3D – MY-02 – 12/8/20





PP4U – MY-00 – 5/15/19



PP4U – MY-02 – 12/8/20



PP4D – MY-00 – 5/15/19



PP4D – MY-02 – 12/8/20



PP5U – MY-00 – 5/15/19



PP5U – MY-02 – 12/8/20





PP5D – MY-00 – 5/15/19



PP5D – MY-02 – 12/8/20



PP6U – MY-00 – 5/15/19



PP6U – MY-02 – 12/8/20



PP6D – MY-00 – 5/15/19



PP6D – MY-02 – 12/8/20



## Permanent Vegetation Monitoring Plot Photos



Vegetation Plot 1 – MY-00 – 5/15/19



Vegetation Plot 1 – MY-02 – 9/2/20



Vegetation Plot 2 – MY-00 – 5/15/19



Vegetation Plot 2 – MY-02 – 9/2/20



Vegetation Plot 3 – MY-00 – 5/15/19



Vegetation Plot 3 – MY-02 – 9/2/20





Vegetation Plot 4 – MY-00 – 5/15/19



Vegetation Plot 4 – MY-02 – 9/2/20



Vegetation Plot 5 – MY-00 – 5/15/19



Vegetation Plot 5 – MY-02 – 9/2/20



Vegetation Plot 6 – MY-00 – 5/15/19



Vegetation Plot 6 – MY-02 – 9/2/20





Vegetation Plot 7 – MY-00 – 5/15/19



Vegetation Plot 7 – MY-02 – 9/2/20



## Random Vegetation Monitoring Plot Photos



Vegetation Plot R1 – MY-02 – 9/4/20



Vegetation Plot R2 – MY-02 – 9/4/20



Vegetation Plot R3 – MY-02 – 9/4/20



Vegetation Plot R4 – MY-02 – 9/4/20



Vegetation Plot R5 – MY-02 – 9/4/20

# **APPENDIX C**

## Vegetation Plot Data



<b>Table 7. Stem Count by Plot and Species</b>														
<b>Stony Fork Restoration Site, DMS Project #97085</b>														
<b>Species</b>	<b>Current Plot Data (MY02 2020)</b>													
	<b>Plot 01</b>		<b>Plot 02</b>		<b>Plot 03</b>		<b>Plot 04</b>		<b>Plot 05</b>		<b>Plot 06</b>		<b>Plot 7</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
American Elm ( <i>Ulmus americana</i> )								2						
American Persimmon ( <i>Diospyros virginiana</i> )														
American Sycamore ( <i>Platanus occidentalis</i> )	5	5	7	8	1	1	2	2	1	1	3	3	2	2
Bald Cypress ( <i>Taxodium distichum</i> )							1	1					4	4
Black Willow ( <i>Salix nigra</i> )	1										3			
Elderberry ( <i>Sambucus canadensis</i> )									3					
Green Ash ( <i>Fraxinus pennsylvanica</i> )	2	2	4	4	4	4					1	1		
Loblolly Pine ( <i>Pinus taeda</i> )	12		3					8						
Oak ( <i>Quercus</i> sp.)														
Pin Oak ( <i>Quercus palustris</i> )	2	2	2	2			1	1	1	1	1	1	2	2
Red Maple ( <i>Acer rubrum</i> )			1				1		2					
Red Oak ( <i>Quercus rubra</i> )														
River Birch ( <i>Betula nigra</i> )			1	1	1	1	1	1	1	1	2	2	2	2
Silky Dogwood ( <i>Cornus amomum</i> )							5	5			1	1	1	1
Sugar Berry ( <i>Celtis laevigata</i> )														
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	2	2							1	1	1	1	1	1
Sweet Bay ( <i>Magnolia virginiana</i> )									1					
Sweet Gum ( <i>Liquidambar styraciflua</i> )			1											
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	1	2			1	1	1				1	1		
Water Oak ( <i>Quercus nigra</i> )														
Wax Myrtle ( <i>Myrica cerifera</i> )	1													
White Oak ( <i>Quercus alba</i> )	1	1			1	1			1					
Willow Oak ( <i>Quercus phellos</i> )	1	1	1	1	3	3	6	6			3	3	2	2
Unknown														
<b>Stem count</b>	14	29	15	21	11	11	16	28	4	11	13	16	14	14
<b>size (ares)</b>	1		1		1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	7	10	5	8	6	6	6	10	4	8	0	0	0	0
<b>Stems per ACRE</b>	567	1,174	607	850	445	445	647	1,133	162	445	526	647	567	567

<b>Table 7. Stem Count by Plot and Species</b>										
<b>Stony Fork Restoration Site, DMS Project #97085</b>										
<b>Species</b>	<b>Current Plot Data (MY02 2020)</b>									
	<b>Plot R1</b>		<b>Plot R2</b>		<b>Plot R3</b>		<b>Plot R4</b>		<b>Plot R5</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
American Elm ( <i>Ulmus americana</i> )								1		
American Persimmon ( <i>Diospyros virginiana</i> )	2	2								
American Sycamore ( <i>Platanus occidentalis</i> )	2	2	5	5	6	6	8	8	1	1
Bald Cypress ( <i>Taxodium distichum</i> )										
Black Willow ( <i>Salix nigra</i> )									2	2
Elderberry ( <i>Sambucus canadensis</i> )										
Green Ash ( <i>Fraxinus pennsylvanica</i> )	2	2	6	6	7	7	5	5		
Loblolly Pine ( <i>Pinus taeda</i> )						7				
Oak ( <i>Quercus</i> sp.)										
Pin Oak ( <i>Quercus palustris</i> )	2	2								
Red Maple ( <i>Acer rubrum</i> )										1
Red Oak ( <i>Quercus rubra</i> )										
River Birch ( <i>Betula nigra</i> )			6	6	2	2	7	7	4	4
Silky Dogwood ( <i>Cornus amomum</i> )									3	3
Sugar Berry ( <i>Celtis laevigata</i> )										
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )										
Sweet Bay ( <i>Magnolia virginiana</i> )										
Sweet Gum ( <i>Liquidambar styraciflua</i> )		1		3		6				
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	3	3								
Water Oak ( <i>Quercus nigra</i> )										
Wax Myrtle ( <i>Myrica cerifera</i> )										
White Oak ( <i>Quercus alba</i> )	1	1	2	2						
Willow Oak ( <i>Quercus phellos</i> )			3	3	2	2	2	2		
Unknown										
<b>Stem count</b>	12	13	22	25	17	30	22	23	10	11
<b>size (ares)</b>	1		1		1		1		1	
<b>size (ACRES)</b>	0.025		0.025		0.025		0.025		0.025	
<b>Species count</b>	6	7	5	6	4	6	4	5	4	5
<b>Stems per ACRE</b>	486	526	890	1,012	688	1,214	890	931	405	445

<b>Table 7. Stem Count by Plot and Species</b>						
<b>Stony Fork Restoration Site, DMS Project #97085</b>						
<b>Species</b>	<b>Annual Means</b>					
	<b>MY02 (2020)</b>		<b>MY01 (2019)</b>		<b>MY00 (2019)</b>	
	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>	<b>Planted</b>	<b>Total</b>
American Elm ( <i>Ulmus americana</i> )		3				
American Persimmon ( <i>Diospyros virginiana</i> )	2	2	4	4		
American Sycamore ( <i>Platanus occidentalis</i> )	43	44	40	40	9	9
Bald Cypress ( <i>Taxodium distichum</i> )	5	5	7	7	1	1
Black Willow ( <i>Salix nigra</i> )	2	6		2		
Elderberry ( <i>Sambucus canadensis</i> )		3	1	1	2	2
Green Ash ( <i>Fraxinus pennsylvanica</i> )	31	31	25	25	29	29
Loblolly Pine ( <i>Pinus taeda</i> )		30	2	2		
Oak ( <i>Quercus</i> sp.)			1	1	18	18
Pin Oak ( <i>Quercus palustris</i> )	11	11	7	7	3	3
Red Maple ( <i>Acer rubrum</i> )		5	4	11		2
Red Oak ( <i>Quercus rubra</i> )			2	2		
River Birch ( <i>Betula nigra</i> )	27	27	17	17	2	2
Silky Dogwood ( <i>Cornus amomum</i> )	10	10	8	8	10	10
Sugar Berry ( <i>Celtis laevigata</i> )					2	2
Swamp Chestnut Oak ( <i>Quercus michauxii</i> )	5	5	7	7	7	7
Sweet Bay ( <i>Magnolia virginiana</i> )		1		1		1
Sweet Gum ( <i>Liquidambar styraciflua</i> )		11	2	8		
Tulip Poplar ( <i>Liriodendron tulipifera</i> )	6	8	14	20	14	14
Water Oak ( <i>Quercus nigra</i> )					1	1
Wax Myrtle ( <i>Myrica cerifera</i> )		1				
White Oak ( <i>Quercus alba</i> )	5	6	12	15	1	4
Willow Oak ( <i>Quercus phellos</i> )	23	23	30	30	3	3
Unknown			4	4	199	199
<b>Stem count</b>	170	232	187	212	301	307
<b>size (ares)</b>	12		12		12	
<b>size (ACRES)</b>	0.300		0.300		0.300	
<b>Species count</b>	12	19	18	20	15	17
<b>Stems per ACRE</b>	567	773	623	707	1,003	1,023

# **APPENDIX D**

## **Stream Measurement and Geomorphology Data**



<b>Table 8a. SF1 Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	7.2	14.8-18.8	9.7	9.3			1
Floodprone Width (ft)	8.7	>50	100	>80			1
Bankfull Mean Depth (ft)	0.9	1.3-1.8	0.7	0.8			1
Bankfull Max Depth (ft)	1.2	1.9-2.4	1.1	1.2			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.4	25	7.0	7.0			1
Width/Depth Ratio	8.1	9.0-14.0	13.5	12.2			1
Entrenchment Ratio	1.2	>2.5	10.3	8.7			1
Bank Height Ratio	2.9	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	30-55	30-55			
Radius of Curvature (ft)	*	16—87	20-29	20-29			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	9.6-13.6	9.6-13.6			
Meander Wavelength (ft)	*	66—191	93-132	93-132			
Meander Width Ratio	*	4.1	3.1-5.7	3.1-5.7			
<b>Profile</b>							
Riffle Length (ft)				23.40	31.55	40.95	17
Riffle Slope (ft/ft)	0.009	0.013—0.035	0.009-0.015	0.0031	0.0141	0.0137	17
Pool Length (ft)	*	14—33	21-46	12.47	28.73	41.34	17
Pool Spacing (ft)	*	2.7—7.1	5.6-7.3	44.28	68.72	142.01	17
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	3/40/57/0/0/0			0/4/90/7/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.15/1.2/2.2/7.5/11/-0.4/7.1	Gravel	Gravel	9.4/16/22/33/53/70			
Channel length (ft)	1235		1155	1155			
Drainage Area (SM)	0.27	1.49	0.27	0.27			
Rosgen Classification	G4c	C4	C4	C4			
Sinuosity	1.3	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.009	0.005	0.009	0.01			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

<b>Table 8b. SF2 Baseline Stream Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	5.0-10.0	14.8-18.8	11.3	12.2	12.4	12.6	2
Floodprone Width (ft)	7.4-14.5	>50	100	53.3	67.0	80.7	2
Bankfull Mean Depth (ft)	1.0-1.4	1.3-1.8	0.8	0.9	0.95	1.0	2
Bankfull Max Depth (ft)	1.3-2.2	1.9-2.4	1.2	1.4	1.5	1.6	2
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	6.9-8.9	25	9.4	10.6	11.6	12.5	2
Width/Depth Ratio	3.7-11.2	9.0-14.0	13.5	12.8	13.5	14.1	2
Entrenchment Ratio	1.4-1.5	>2.5	8.8	4.2	5.4	6.6	2
Bank Height Ratio	1.6-2.1	1.0-1.2	1.0	1	1	1	2
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	37-65	37-65			
Radius of Curvature (ft)	*	16—87	22-33	22-33			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	9.3-13.1	9.3-13.1			
Meander Wavelength (ft)	*	66—191	105-148	105-148			
Meander Width Ratio	*	4.1	3.3-5.8	3.3-5.8			
<b>Profile</b>							
Riffle Length (ft)				17.58	39.07	86.38	36
Riffle Slope (ft/ft)	0.003-0.008	0.013—0.035	0.009 - 0.015	0.0021	0.0118	0.0256	36
Pool Length (ft)	*	14—33	24-52	12.51	28.83	52.39	34
Pool Spacing (ft)	*	2.7—7.1	5.2-7.4	43.01	81.44	178.86	34
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	20.3/30/49.8/0/0/0			5/8/54/33/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.33/0.61/1.2/6.2/9.8/0.3/5.5	Gravel	Gravel	5.9/31/45/61/98.5/140			
Channel length (ft)	2453		2802	2802			
Drainage Area (SM)	0.41	1.49	0.41	0.41			
Rosgen Classification	G4c—G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.008	0.005	0.008	0.008			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

<b>Table 8c. SF3 Baseline Stream Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	10.5	14.8-18.8	12.6	11.6			1
Floodprone Width (ft)	14.4	>50	100	92.4			1
Bankfull Mean Depth (ft)	1.2	1.3-1.8	0.9	1.1			1
Bankfull Max Depth (ft)	1.3	1.9-2.4	1.4	1.7			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	12.5	25	11.8	12.9			1
Width/Depth Ratio	8.9	9.0-14.0	13.5	10.4			1
Entrenchment Ratio	1.4	>2.5	7.9	8.0			1
Bank Height Ratio	2.0	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	46-77	46-77			
Radius of Curvature (ft)	*	16—87	28-35	28-35			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.7-14	11.7-14			
Meander Wavelength (ft)	*	66—191	148-176	148-176			
Meander Width Ratio	*	4.1	3.7-6.1	3.7-6.1			
<b>Profile</b>							
Riffle Length (ft)				7.4	35.2	52.4	7
Riffle Slope (ft/ft)	0.006	0.013—0.035	0.01	0.0032	0.0075	0.0175	7
Pool Length (ft)	*	14—33	35-62	12.4	33.9	39.7	7
Pool Spacing (ft)	*	2.7—7.1	6.7-8.0	92.0	103.1	114.4	7
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	10/0/0/0/0/0			21/21/40/18/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	1.1/6.0/8.3/12/15/-0.7/3.3	Gravel	Gravel	0.06/0.77/16/29/70/120			
Channel length (ft)	618		654	654			
Drainage Area (SM)	0.84	1.49	0.84	0.84			
Rosgen Classification	G4c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.006	0.005	0.008	0.006			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

<b>Table 8d. T1 Baseline Stream Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data (SF)</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	3.4	14.8-18.8	5.0	4.2			1
Floodprone Width (ft)	4.5	>50	50	45.0			1
Bankfull Mean Depth (ft)	0.3	1.3-1.8	0.4	0.2			1
Bankfull Max Depth (ft)	0.4	1.9-2.4	0.6	0.5			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	0.9	25	1.9	0.9			1
Width/Depth Ratio	12.7	9.0-14.0	13.5	18.6			1
Entrenchment Ratio	1.3	>2.5	10	10.8			1
Bank Height Ratio	4.5	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	23-37	23-37			
Radius of Curvature (ft)	*	16—87	11-17	11-17			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.6-14.4	11.6-14.4			
Meander Wavelength (ft)	*	66—191	58-72	58-72			
Meander Width Ratio	*	4.1	4.6-7.4	4.6-7.4			
<b>Profile</b>							
Riffle Length (ft)				4.53	18.2	29.1	11
Riffle Slope (ft/ft)	0.035	0.013—0.035	0.014-0.04	0.00	0.024	0.045	11
Pool Length (ft)	*	14—33	11-29	7.29	40.2	65.6	11
Pool Spacing (ft)	*	2.7—7.1	6.2-8.8	35.7	45.7	60.3	11
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%				10/3/21/66/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	37/65/78/94/130/170			
Channel length (ft)	365		510	510			
Drainage Area (SM)	0.02	1.49	0.02	0.02			
Rosgen Classification	G5	C4	C4	C4			
Sinuosity	1.0	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.035	0.005	0.020	0.019			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

<b>Table 8c. T2-1 Baseline Stream Data Summary</b>				
<b>Stony Fork Restoration Site, DMS Project #97085</b>				
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>
<b>Dimension - Riffle</b>				
Bankfull Width (ft)	4.5-5.7	14.8-18.8	5.0	
Floodprone Width (ft)	5.7-30.7	>50	50	
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.4	
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	0.6	
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.6-9.4	25	1.9	
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.5	
Entrenchment Ratio	1.3-5.4	>2.5	10	
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	
<b>Pattern</b>				
Channel Beltwidth (ft)	*	60	25-40	25-40
Radius of Curvature (ft)	*	16—87	12-15	12-15
Rc:Bankfull width (ft/ft)	*	3.5—12.9	14	14
Meander Wavelength (ft)	*	66—191	70	70
Meander Width Ratio	*	4.1	5.0-8.0	5.0-8.0
<b>Profile</b>				
Riffle Length (ft)				
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.016	
Pool Length (ft)	*	14—33	6-16	
Pool Spacing (ft)	*	2.7—7.1	6.4-8.0	
<b>Substrate and Transport Parameters</b>				
SC% / Sa% / G% / C% / B% /Be%				
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	
Channel length (ft)	327		334	334
Drainage Area (SM)	0.23	1.49	0.04	0.04
Rosgen Classification	G5c	C4	C4	C4
Sinuosity	1.1	1.3	1.2	1.2
Water Surface Slope (ft/ft)	0.014	0.005	0.012	

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

<b>Table 8f. T2-2 Baseline Stream Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	4.5-5.7	14.8-18.8	7.6	9.7			1
Floodprone Width (ft)	5.7-30.7	>50	50	43.4			1
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.6	0.6			1
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	0.8	1.0			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.6-9.4	25	4.3	5.8			1
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.4	16.4			1
Entrenchment Ratio	1.3-5.4	>2.5	6.6	4.5			1
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	28-45	28-45			
Radius of Curvature (ft)	*	16—87	16-23	16-23			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	11.2-11.8	11.2-11.8			
Meander Wavelength (ft)	*	66—191	85-90	85-90			
Meander Width Ratio	*	4.1	3.7-5.9	3.7-5.9			
<b>Profile</b>							
Riffle Length (ft)				20.0	29.0	56.7	6
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.014	0.01	0.018	0.028	6
Pool Length (ft)	*	14—33	14-24	10.8	17.6	22.8	6
Pool Spacing (ft)	*	2.7—7.1	5.7-6.6	47.0	48.8	51.2	6
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%				6/45/15/33/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	Silt-Clay	Gravel	Gravel	26/35/42/51/74/110			
Channel length (ft)	326		337	337			
Drainage Area (SM)	0.23	1.49	0.15	0.15			
Rosgen Classification	G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.014	0.005	0.012	0.011			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity



<b>Table 8g. T2-3 Baseline Stream Data Summary</b>							
<b>Stony Fork Restoration Site, DMS Project #97085</b>							
<b>Parameter</b>	<b>Pre-Existing Condition</b>	<b>Reference Reach(es) Data</b>	<b>Design</b>	<b>As-built</b>			
<b>Dimension - Riffle</b>							
				<b>Min</b>	<b>Mean</b>	<b>Max</b>	<b>n</b>
Bankfull Width (ft)	4.5-5.7	14.8-18.8	9.0	8.6			1
Floodprone Width (ft)	5.7-30.7	>50	50	80.9			1
Bankfull Mean Depth (ft)	0.8-1.7	1.3-1.8	0.6	0.7			1
Bankfull Max Depth (ft)	1.2-2.1	1.9-2.4	1.0	1.2			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	3.6-9.4	25	5.8	6.0			1
Width/Depth Ratio	3.4-5.4	9.0-14.0	13.9	12.3			1
Entrenchment Ratio	1.3-5.4	>2.5	5.6	9.4			1
Bank Height Ratio	1.5-4.1	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	*	60	32-45	32-45			
Radius of Curvature (ft)	*	16—87	18-23	18-23			
Rc:Bankfull width (ft/ft)	*	3.5—12.9	10.2-11.1	10.2-11.1			
Meander Wavelength (ft)	*	66—191	92-100	92-100			
Meander Width Ratio	*	4.1	3.6-6.0	3.6-6.0			
<b>Profile</b>							
Riffle Length (ft)				25.8	33.6	38.9	15
Riffle Slope (ft/ft)	0.009-0.020	0.013—0.035	0.012-0.015	0.002	0.014	0.024	15
Pool Length (ft)	*	14—33	12-34	8.48	35.6	91.4	14
Pool Spacing (ft)	*	2.7—7.1	5.1-7.0	45.7	57.3	77.4	14
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%				4/7/65/24/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	0.031/0.13/0.21/2.0/6.1/0.1/8	Gravel	Gravel	18/35/45/77/120			
Channel length (ft)	780		855	855			
Drainage Area (SM)	0.23	1.49	0.23	0.23			
Rosgen Classification	G5c	C4	C4	C4			
Sinuosity	1.1	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.014	0.005	0.011	0.011			

\* : no data shown for pools, radius of curvature or meanders in existing stream do to channelization / lack of bed diversity

Table 8h. T3 Baseline Stream Data Summary Stony Fork Restoration Site, DMS Project #97085							
Parameter	Pre-Existing Condition	Reference Reach(es) Data	Design	As-built			
<b>Dimension - Riffle</b>							
				Min	Mean	Max	n
Bankfull Width (ft)	4.2-4.8	14.8	5.0	5.2			1
Floodprone Width (ft)	5.0-5.9	>50	50	38.0			1
Bankfull Mean Depth (ft)	0.4-0.6	1.3-1.8	0.4	0.4			1
Bankfull Max Depth (ft)	0.6-0.7	1.9-2.4	0.6	0.7			1
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	1.9-2.6	25	1.9	2.1			1
Width/Depth Ratio	6.9-12.6	9.0-14.0	13.5	13.0			1
Entrenchment Ratio	1.2	>2.5	10	7.2			1
Bank Height Ratio	3.2-3.4	1.0-1.2	1.0	1.0			1
<b>Pattern</b>							
Channel Beltwidth (ft)	**	60	16-26	16-26			
Radius of Curvature (ft)	**	16—87	11-14	11-14			
Rc:Bankfull width (ft/ft)	**	3.5—12.9	8.6-9.4	8.6-9.4			
Meander Wavelength (ft)	**	66—191	43-47	43-47			
Meander Width Ratio	**	4.1	3.2-5.2	3.2-5.2			
<b>Profile</b>							
Riffle Length (ft)				34.3	36.9	39.5	2
Riffle Slope (ft/ft)	**	0.013—0.035	0.0025	0.006	0.0098	0.014	2
Pool Length (ft)	**	14—33	7-15	38.43			1
Pool Spacing (ft)	**	2.7—7.1	4.2-5.4				
<b>Substrate and Transport Parameters</b>							
SC% / Sa% / G% / C% / B% /Be%	8/67/25/0/0/0			9/15/58/19/0/0			
d16 / d35 / d50 / d84 / d95 (mm)	N/A	Gravel	Gravel	0.3/8.2/18/35/72/140			
Channel length (ft)	154		129	129			
Drainage Area (SM)	0.05	1.49	0.02	0.02			
Rosgen Classification	G4	C4	C4	C4			
Sinuosity	1.0	1.3	1.2	1.2			
Water Surface Slope (ft/ft)	0.007	0.005	0.0016	0.005			

\*\* :channel affected by former pond

<b>Table 9. Cross Section Dimensional Morphology Summary</b>																							
<b>Stony Fork Stream Restoration Site, DMS Project #97085</b>																							
Dimension and Substrate	Cross-Section 1 (Pool) Station 13+58, SF							Cross-Section 2 (Riffle) Station 13+85, SF							Cross-Section 3 (Riffle) Station 22+44, SF								
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Elevation (ft) based on AB BKF area	206.8	206.7	206.7					206.6	206.6	206.6					192.5	192.5	192.4						
Bankfull Width (ft)	12.6	11.7	11.6					9.3	11.0	10.2					12.6	11.9	12.5						
Floodprone Width (ft)	-	-	-					>80	>80	>80					53.3	53.2	50.1						
Bankfull Mean Depth (ft)	0.9	1.0	1.0					0.8	0.6	0.7					1.0	1.0	1.0						
Bankfull Max Depth (ft)	1.9	2.0	2.1					1.2	1.1	1.3					1.6	1.7	1.5						
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	11.5	11.5	11.5					7.0	7.0	7.0					12.5	12.5	12.5						
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	11.5	11.9	12.1					7.0	7.1	6.8					12.5	13.2	13.8						
Bankfull Width/Depth Ratio	-	-	-					12.2	17.3	14.8					12.8	11.4	12.6						
Bankfull Entrenchment Ratio	-	-	-					8.7	7.2	8.0					4.2	4.5	4.0						
Bankfull Bank Height Ratio	-	-	-					1.0	0.9	1.0					1.0	1.0	1.0						
d50 (mm)	-	-	-					22	32	24					38	46	20						
Dimension and Substrate	Cross-Section 4 (Pool) Station 26+17, SF							Cross-Section 5 (Riffle) Station 35+12, SF							Cross-Section 6 (Pool) Station 41+94, SF								
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+		
Bankfull Elevation (ft) based on AB BKF area	192.0	191.9	191.9					182.1	182.2	182.2					181.7	181.8	181.7						
Bankfull Width (ft)	12.5	13.0	12.4					12.2	13.6	13.2					12.0	13.1	11.5						
Floodprone Width (ft)	-	-	-					>80	>80	>80					-	-	-						
Bankfull Mean Depth (ft)	1.1	1.1	1.1					0.9	0.8	0.8					1.2	1.1	1.3						
Bankfull Max Depth (ft)	1.9	2.1	2.1					1.4	1.3	1.3					2.4	2.4	2.5						
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	13.6	13.6	13.6					10.6	10.6	10.6					14.5	14.5	14.5						
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	13.6	14.5	15.2					10.6	10.1	9.3					14.5	14.3	15.2						
Bankfull Width/Depth Ratio	-	-	-					14.1	17.4	16.4					-	-	-						
Bankfull Entrenchment Ratio	-	-	-					6.6	5.9	6.1					-	-	-						
Bankfull Bank Height Ratio	-	-	-					1.0	1.0	1.0					-	-	-						
d50 (mm)	-	-	-					52	44	25					-	-	-						

**Table 9. Cross Section Dimensional Morphology Summary**  
**Stony Fork Stream Restoration Site, DMS Project #97085**

	Cross-Section 7 (Riffle) Station 42+58, SF							Cross-Section 8 (Pool) Station 57+19, SF							Cross-Section 9 (Pool) Station 57+44, T3						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	176.0	176.0	176.0					175.3	175.2	175.2					207.0	206.9	207.3				
Bankfull Width (ft)	11.6	13.4	14.2					13.5	14.5	15.7					5.5	5.9	8.2				
Floodprone Width (ft)	>90	>90	>90					-	-	-					-	-	-				
Bankfull Mean Depth (ft)	1.1	1.0	0.9					1.5	1.4	1.3					0.7	0.6	0.4				
Bankfull Max Depth (ft)	1.7	1.6	1.8					2.7	2.7	2.5					1.1	1.1	0.8				
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	12.8	12.8	12.8					20.7	20.7	20.7					3.7	3.7	3.7				
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	12.8	13.2	13.3					20.7	21.4	21.5					3.7	4.0	2.0				
Bankfull Width/Depth Ratio	10.4	14.0	15.7					-	-	-					-	-	-				
Bankfull Entrenchment Ratio	8.0	6.8	6.5					-	-	-					-	-	-				
Bankfull Bank Height Ratio	1.0	1.0	1.0					-	-	-					-	-	-				
d50 (mm)	16	29	41					-	-	-					-	-	-				
	Cross-Section 10 (Riffle) Station 96+69, T3							Cross-Section 11 (Riffle) Station 99+07, T1							Cross-Section 12 (Pool) Station 99+25, T1						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Bankfull Elevation (ft) based on AB BKF area	207.1	207.1	207.2					198.4	198.3	198.3					198.4	198.3	198.3				
Bankfull Width (ft)	6.2	5.5	5.4					6.0	5.8	5.7					7.5	7.3	7.4				
Floodprone Width (ft)	38.0	39.4	41.5					>60	>60	>60					-	-	-				
Bankfull Mean Depth (ft)	0.4	0.4	0.4					0.3	0.3	0.4					0.6	0.7	0.7				
Bankfull Max Depth (ft)	0.7	0.7	0.7					0.7	0.7	0.6					1.2	1.2	1.1				
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	2.2	2.2	2.2					2.0	2.0	2.0					4.8	4.8	4.8				
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	2.2	2.1	1.8					2.0	2.6	2.6					4.8	5.5	5.3				
Bankfull Width/Depth Ratio	17.7	13.7	13.4					18.3	17.1	16.0					-	-	-				
Bankfull Entrenchment Ratio	6.1	7.2	7.7					10.9	10.9	11.2					-	-	-				
Bankfull Bank Height Ratio	1.0	0.9	0.8					1.0	1.1	1.2					-	-	-				
d50 (mm)	18	20	3					78	75	57					-	-	-				



**Table 9. Cross Section Dimensional Morphology Summary  
Stony Fork Stream Restoration Site, DMS Project #97085**


	Cross-Section 13 (Pool) Station 252+25, T2							Cross-Section 14 (Riffle) Station 225+97, T2							Cross-Section 15 (Pool) Station 226+04, T2							
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	
Bankfull Elevation (ft) based on AB BKF area	188.4	188.4	188.2					187.9	187.9	188.0					180.9	180.8	180.7					
Bankfull Width (ft)	11.3	12.7	9.5					9.7	11.8	11.1					11.8	11.7	10.9					
Floodprone Width (ft)	-	-	-					43.4	46.8	47.2					-	-	-					
Bankfull Mean Depth (ft)	0.8	0.7	1.0					0.6	0.5	0.5					1.0	1.0	1.0					
Bankfull Max Depth (ft)	1.5	1.4	1.7					1.0	1.1	1.1					1.8	1.9	1.8					
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	9.3	9.3	9.3					5.8	5.8	5.8					11.2	11.2	11.2					
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	9.3	8.7	11.0					5.8	5.3	4.4					11.2	11.8	12.8					
Bankfull Width/Depth Ratio	-	-	-					16.4	24.0	21.4					-	-	-					
Bankfull Entrenchment Ratio	-	-	-					4.5	4.0	4.2					-	-	-					
Bankfull Bank Height Ratio	-	-	-					1.0	0.8	0.9					-	-	-					
d50 (mm)	-	-	-					42	16	1.4					-	-	-					
	Cross-Section 16 (Riffle) Station 252+25, T2																					
	Base	MY1	MY2	MY3	MY4	MY5	MY+															
Bankfull Elevation (ft) based on AB BKF area	180.7	180.7	180.8																			
Bankfull Width (ft)	8.6	9.9	10.0																			
Floodprone Width (ft)	>80	>80	>80																			
Bankfull Mean Depth (ft)	0.7	0.6	0.6																			
Bankfull Max Depth (ft)	1.2	1.1	1.0																			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF area	6.0	6.0	6.0																			
Cross-Sectional Area (ft <sup>2</sup> ) based on AB BKF elevation	6.0	5.8	5.2																			
Bankfull Width/Depth Ratio	12.3	16.3	16.6																			
Bankfull Entrenchment Ratio	9.4	8.3	7.6																			
Bankfull Bank Height Ratio	1.0	1.0	0.9																			
d50 (mm)	45	44	37																			

## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS1
<b>Drainage Area (sq mi):</b>	0.28
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	208.48
4.8	207.89
11.4	207.36
20.4	207.20
28.0	206.91
37.9	207.12
45.1	206.89
49.1	206.63
49.9	206.54
50.3	206.53
51.1	206.40
51.6	206.15
52.4	205.51
53.5	204.63
54.6	204.57
56.2	204.82
56.2	204.95
57.7	205.58
58.0	206.15
58.4	206.25
58.8	206.36
59.7	206.75
60.8	206.85
62.9	206.88
64.3	207.44
66.7	207.69
73.1	207.45
79.8	206.91
88.3	206.53
88.3	206.96

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	206.70
<b>Bankfull Cross-Sectional Area:</b>	11.5
<b>Total Cross-Sectional Area:</b>	12.1
<b>Bankfull Width:</b>	11.6
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.1
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	204.6




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS2
<b>Drainage Area (sq mi):</b>	0.28
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	208.30
0.3	207.95
6.7	207.66
13.7	207.26
20.5	206.79
27.5	206.60
33.8	206.60
39.7	206.83
42.5	206.63
43.6	206.63
44.6	206.41
45.8	206.11
46.5	205.90
47.4	205.53
48.3	205.39
48.7	205.31
49.0	205.40
50.4	205.46
50.9	205.56
51.1	205.86
52.1	206.10
53.2	206.39
53.9	206.57
56.3	206.55
60.0	206.52
65.9	206.62
72.2	206.75
83.7	206.66
83.7	207.00

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	206.60
<b>Bankfull Cross-Sectional Area:</b>	7.0
<b>Total Cross-Sectional Area:</b>	6.8
<b>Bankfull Width:</b>	10.2
<b>Flood Prone Area Elevation:</b>	207.9
<b>Flood Prone Width:</b>	82.0
<b>Max Depth at Bankfull:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	14.8
<b>Entrenchment Ratio:</b>	8.0
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	205.3




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS3
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	195.53
4.0	195.33
11.1	194.91
14.3	194.59
18.9	193.54
21.8	193.26
26.2	193.00
31.0	192.66
34.6	192.56
36.9	192.46
37.9	192.51
39.1	191.94
40.6	191.43
41.2	191.39
42.3	191.05
43.6	190.90
44.7	190.92
45.2	190.91
45.6	190.93
46.7	190.99
48.0	191.43
49.1	191.90
50.8	192.48
53.4	192.57
56.5	192.63
60.4	192.78
63.6	193.25
69.2	194.25
70.8	194.24
70.9	194.54

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	192.41
<b>Bankfull Cross-Sectional Area:</b>	12.5
<b>Total Cross-Sectional Area:</b>	13.8
<b>Bankfull Width:</b>	12.5
<b>Flood Prone Area Elevation:</b>	193.9
<b>Flood Prone Width:</b>	50.1
<b>Max Depth at Bankfull:</b>	1.5
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	12.6
<b>Entrenchment Ratio:</b>	4.0
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	190.9




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS4
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	195.27
0.3	194.88
5.0	194.52
9.1	194.34
14.1	193.61
18.4	192.88
22.3	192.42
23.7	192.21
24.8	192.29
26.0	191.88
26.7	191.24
27.0	190.47
28.3	190.21
29.1	189.81
30.1	189.79
31.9	189.92
32.7	190.59
33.7	191.18
36.2	191.55
38.6	191.91
44.6	192.10
51.4	192.19
58.4	192.70
66.0	193.45
66.1	193.84

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	191.88
<b>Bankfull Cross-Sectional Area:</b>	13.6
<b>Total Cross-Sectional Area:</b>	15.2
<b>Bankfull Width:</b>	12.4
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.1
<b>Mean Depth at Bankfull:</b>	1.1
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	189.8






## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS5
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	183.14
0.2	182.51
5.5	182.31
14.0	182.42
23.0	182.75
28.2	182.47
30.4	182.34
31.1	182.25
32.1	181.96
33.1	181.65
34.2	181.24
35.4	180.90
36.0	181.04
36.9	180.94
37.5	180.98
38.6	181.02
39.7	181.08
41.8	181.64
43.4	182.07
44.8	182.32
49.8	182.31
57.3	182.60
65.4	182.56
75.0	182.48
79.5	182.70
80.7	183.28

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	182.23
<b>Bankfull Cross-Sectional Area:</b>	10.6
<b>Total Cross-Sectional Area:</b>	9.3
<b>Bankfull Width:</b>	13.2
<b>Flood Prone Area Elevation:</b>	183.6
<b>Flood Prone Width:</b>	80.7
<b>Max Depth at Bankfull:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	16.4
<b>Entrenchment Ratio:</b>	6.1
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	180.9




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS6
<b>Drainage Area (sq mi):</b>	0.46
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	183.40
0.2	183.22
3.4	182.72
6.1	182.76
11.2	182.07
17.1	181.95
19.6	181.80
20.9	181.89
21.9	181.68
22.4	181.49
23.3	180.93
24.4	179.72
25.9	179.20
26.9	179.35
28.5	179.92
29.7	180.47
30.9	181.23
32.9	181.40
33.9	181.87
34.5	181.93
37.7	181.88
44.9	181.74
52.5	181.99
58.9	182.34
69.6	182.47
78.0	182.66
81.1	183.18

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	181.68
<b>Bankfull Cross-Sectional Area:</b>	14.5
<b>Total Cross-Sectional Area:</b>	15.2
<b>Bankfull Width:</b>	11.5
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.5
<b>Mean Depth at Bankfull:</b>	1.3
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	179.2




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS7
<b>Drainage Area (sq mi):</b>	0.83
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	177.93
5.0	176.69
10.5	176.44
17.4	176.27
24.9	176.00
30.5	176.08
38.2	176.20
39.6	175.90
41.0	175.46
41.8	175.18
42.5	174.93
43.2	174.54
44.1	174.32
45.4	174.21
46.5	174.46
47.0	174.54
47.5	174.60
48.1	174.80
49.0	175.09
50.5	175.47
52.1	175.87
53.7	176.02
56.9	176.00
60.6	175.86
66.0	176.02
71.2	176.04
76.5	176.19
81.6	176.47
87.6	176.76
92.5	177.01
92.8	177.15

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	175.99
<b>Bankfull Cross-Sectional Area:</b>	12.8
<b>Total Cross-Sectional Area:</b>	13.3
<b>Bankfull Width:</b>	14.2
<b>Flood Prone Area Elevation:</b>	177.8
<b>Flood Prone Width:</b>	92.2
<b>Max Depth at Bankfull:</b>	1.8
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	15.7
<b>Entrenchment Ratio:</b>	6.5
<b>Bank Height Ratio:</b>	1.0
<b>Thalweg Elevation:</b>	174.2




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS8
<b>Drainage Area (sq mi):</b>	0.83
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	176.54
0.1	175.98
3.9	175.69
10.8	175.61
18.4	175.61
24.9	175.56
31.1	175.55
35.4	175.40
38.3	175.24
40.9	175.19
42.3	175.20
43.9	174.89
45.5	174.39
46.4	174.26
47.3	173.91
48.0	173.82
48.7	173.29
49.7	172.85
50.9	172.75
52.2	172.71
53.0	172.72
54.0	173.07
54.6	173.55
55.0	174.20
56.3	174.70
58.1	175.24
59.4	175.47
63.0	175.37
67.3	175.43
71.0	175.87
73.6	175.97
75.8	176.24
78.4	176.53
80.9	176.78
81.0	177.63

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	175.21
<b>Bankfull Cross-Sectional Area:</b>	20.7
<b>Total Cross-Sectional Area:</b>	21.5
<b>Bankfull Width:</b>	15.7
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	2.5
<b>Mean Depth at Bankfull:</b>	1.3
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	172.7




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS9
<b>Drainage Area (sq mi):</b>	0.04
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez



Station	Elevation
0.0	210.78
0.0	210.18
6.9	210.06
10.2	209.83
12.9	208.84
18.8	207.42
22.7	207.30
24.6	207.18
26.0	207.03
26.4	207.01
26.6	206.95
26.9	206.72
27.7	206.43
28.4	206.48
29.2	206.46
30.6	206.50
31.0	206.98
31.6	207.18
32.4	207.08
36.5	207.08
41.9	207.16
45.6	207.50
50.0	207.93
57.2	208.67
60.4	208.85
60.7	209.33

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	207.26
<b>Bankfull Cross-Sectional Area:</b>	3.7
<b>Total Cross-Sectional Area:</b>	2.0
<b>Bankfull Width:</b>	8.2
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	0.8
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	206.4






## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS10
<b>Drainage Area (sq mi):</b>	0.04
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	209.78
0.0	209.22
6.0	208.71
12.4	208.29
17.3	207.99
21.3	207.81
26.0	207.65
32.3	207.49
38.6	207.42
40.9	207.26
41.5	207.26
42.4	207.11
42.7	206.93
43.4	206.56
44.2	206.53
44.6	206.49
45.3	206.68
46.1	206.82
46.8	206.98
47.4	207.01
50.2	206.99
54.0	207.12
57.9	207.50
63.5	208.03
69.2	208.15
71.9	208.36
71.9	209.09

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	207.17
<b>Bankfull Cross-Sectional Area:</b>	2.2
<b>Total Cross-Sectional Area:</b>	1.8
<b>Bankfull Width:</b>	5.4
<b>Flood Prone Area Elevation:</b>	207.9
<b>Flood Prone Width:</b>	41.5
<b>Max Depth at Bankfull:</b>	0.7
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	13.4
<b>Entrenchment Ratio:</b>	7.7
<b>Bank Height Ratio:</b>	0.8
<b>Thalweg Elevation:</b>	206.5




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS11
<b>Drainage Area (sq mi):</b>	0.02
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	199.11
0.2	198.68
7.7	198.70
14.9	198.72
22.8	198.52
30.6	198.43
34.8	198.40
36.7	198.21
37.6	198.16
38.2	197.94
38.6	197.63
39.9	197.64
40.6	197.72
41.2	198.01
42.1	198.44
43.9	198.44
47.1	198.45
52.2	198.46
59.1	198.59
65.8	199.12
69.6	199.35
72.5	199.43
72.6	199.79

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	198.27
<b>Bankfull Cross-Sectional Area:</b>	2.0
<b>Total Cross-Sectional Area:</b>	2.6
<b>Bankfull Width:</b>	5.7
<b>Flood Prone Area Elevation:</b>	198.9
<b>Flood Prone Width:</b>	63.2
<b>Max Depth at Bankfull:</b>	0.6
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	16.0
<b>Entrenchment Ratio:</b>	11.2
<b>Bank Height Ratio:</b>	1.2
<b>Thalweg Elevation:</b>	197.6




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS12
<b>Drainage Area (sq mi):</b>	0.02
<b>Date:</b>	6/18/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	199.27
0.2	198.88
7.8	198.72
15.3	198.73
24.0	198.35
33.0	198.57
37.3	198.38
41.3	198.35
42.8	197.93
43.6	197.82
44.3	197.48
45.1	197.26
46.1	197.21
46.9	197.23
47.8	197.89
48.9	198.40
50.6	198.50
52.7	198.47
55.4	198.82
58.3	199.50
63.2	199.77
67.8	199.68
71.4	199.77
75.3	200.03

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	198.34
<b>Bankfull Cross-Sectional Area:</b>	4.8
<b>Total Cross-Sectional Area:</b>	5.3
<b>Bankfull Width:</b>	7.4
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	197.2






## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS13
<b>Drainage Area (sq mi):</b>	0.14
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez

Station	Elevation
0.0	190.20
2.6	189.52
5.0	189.12
8.1	188.79
19.2	188.42
26.7	188.18
31.1	188.53
33.4	188.48
34.3	188.50
35.4	188.21
37.1	187.73
38.7	187.15
39.2	186.75
39.7	186.57
40.7	186.48
41.7	186.60
42.5	186.84
43.1	187.23
44.3	187.69
45.0	188.37
45.7	188.41
47.5	188.59
54.0	189.18
59.4	189.70
62.5	189.90
62.6	190.51

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	188.20
<b>Bankfull Cross-Sectional Area:</b>	9.3
<b>Total Cross-Sectional Area:</b>	11.0
<b>Bankfull Width:</b>	9.5
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.7
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	186.5




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS14
<b>Drainage Area (sq mi):</b>	0.14
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez



Station	Elevation
0.0	190.42
0.0	189.80
3.0	189.56
4.5	189.21
6.3	189.18
8.2	188.80
15.2	188.38
17.4	188.42
24.3	188.23
29.7	188.14
33.3	188.02
34.6	187.85
35.6	187.66
36.8	187.19
37.8	186.98
38.4	186.99
39.0	187.04
39.6	187.04
39.8	187.28
40.7	187.31
41.8	187.61
42.6	187.96
42.7	187.97
46.0	188.29
48.7	188.21
51.3	188.53
52.8	188.58
53.8	189.12
55.3	189.19
58.7	189.39
62.4	189.77
62.5	190.56

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	188.05
<b>Bankfull Cross-Sectional Area:</b>	5.8
<b>Total Cross-Sectional Area:</b>	4.4
<b>Bankfull Width:</b>	11.1
<b>Flood Prone Area Elevation:</b>	189.1
<b>Flood Prone Width:</b>	47.2
<b>Max Depth at Bankfull:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	21.4
<b>Entrenchment Ratio:</b>	4.2
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	187.0




## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS15
<b>Drainage Area (sq mi):</b>	0.22
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez



Station	Elevation
0.0	183.66
2.5	182.71
4.0	182.43
5.2	182.31
6.3	182.17
11.7	181.78
16.9	181.55
22.7	181.48
28.7	181.11
33.2	181.07
35.3	180.97
35.9	180.89
37.1	180.81
38.5	180.62
39.7	180.39
40.6	180.12
41.5	179.65
42.1	179.46
43.3	179.11
44.6	178.93
45.5	178.99
46.2	179.04
46.8	179.32
47.2	179.54
48.1	180.36
49.4	181.30
50.7	181.26
53.9	181.33
55.4	181.82
60.5	182.01
66.2	181.91
73.1	181.86
76.5	181.91
76.6	182.51

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	180.73
<b>Bankfull Cross-Sectional Area:</b>	11.2
<b>Total Cross-Sectional Area:</b>	12.8
<b>Bankfull Width:</b>	10.9
<b>Flood Prone Area Elevation:</b>	---
<b>Flood Prone Width:</b>	---
<b>Max Depth at Bankfull:</b>	1.8
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	---
<b>Entrenchment Ratio:</b>	---
<b>Bank Height Ratio:</b>	---
<b>Thalweg Elevation:</b>	178.9






## Cross-Section Plots

<b>River Basin:</b>	Neuse River
<b>Site:</b>	Stony Fork
<b>XS ID</b>	XS16
<b>Drainage Area (sq mi):</b>	0.22
<b>Date:</b>	6/29/2020
<b>Field Crew:</b>	T. Seelinger, A. Gutierrez




Station	Elevation
0.0	183.72
2.5	182.78
4.0	182.43
6.5	182.12
9.8	181.79
12.2	181.42
14.8	181.41
17.4	181.32
22.1	181.23
27.4	181.05
32.0	180.95
32.8	180.84
34.2	180.92
35.8	180.56
36.8	180.15
37.3	180.02
38.0	179.88
38.9	179.95
39.9	179.88
40.6	179.80
41.3	179.90
41.9	180.02
42.8	180.38
43.4	180.62
44.7	180.73
54.2	180.95
60.6	181.40
70.3	181.60
80.0	181.90
87.9	181.65
90.5	181.48
90.5	182.27

SUMMARY DATA	
<b>Bankfull Elevation (ft) - Based on AB-Bankfull Area</b>	180.81
<b>Bankfull Cross-Sectional Area:</b>	6.0
<b>Total Cross-Sectional Area:</b>	5.2
<b>Bankfull Width:</b>	10.0
<b>Flood Prone Area Elevation:</b>	181.8
<b>Flood Prone Width:</b>	75.5
<b>Max Depth at Bankfull:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	16.6
<b>Entrenchment Ratio:</b>	7.6
<b>Bank Height Ratio:</b>	0.9
<b>Thalweg Elevation:</b>	179.8



Cross-Section 2 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	2
Very Fine	.062 - .125	S	7
Fine	.125 - .25	A	2
Medium	.25 - .50	N	4
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	4
Very Fine	2 - 4		5
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	3
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	8
Coarse	16 - 22.6	E	10
Coarse	22.6 - 32	L	9
Very Coarse	32 - 45	S	10
Very Coarse	45 - 64		13
Small	64 - 90	C	5
Small	90 - 128	O	11
Large	128 - 180	B	3
Large	180 - 256	L	1
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	<b>100</b>
Note:			




Size (mm)	
D16	0.71
D35	14
D50	24
D65	42
D84	84
D95	120

Size Distribution	
mean	7.7
dispersion	18.7
skewness	-0.34

Type	
silt/clay	2%
sand	19%
gravel	59%
cobble	16%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 3 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	6
Fine	.125 - .25	A	3
Medium	.25 - .50	N	4
Coarse	.50 - 1	D	3
Very Coarse	1 - 2	S	2
Very Fine	2 - 4		7
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	2
Medium	8 - 11.3	A	9
Medium	11.3 - 16	V	6
Coarse	16 - 22.6	E	12
Coarse	22.6 - 32	L	8
Very Coarse	32 - 45	S	9
Very Coarse	45 - 64		12
Small	64 - 90	C	6
Small	90 - 128	O	6
Large	128 - 180	B	3
Large	180 - 256	L	2
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	101



Size (mm)	
D16	1.1
D35	10
D50	20
D65	35
D84	67
D95	130


Size Distribution	
mean	8.6
dispersion	10.8
skewness	-0.27

Type	
silt/clay	0%
sand	18%
gravel	65%
cobble	17%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:



Cross-Section 5 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	7
Fine	.125 - .25	A	2
Medium	.25 - .50	N	3
Coarse	.50 - 1	D	1
Very Coarse	1 - 2	S	6
Very Fine	2 - 4		11
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	4
Medium	8 - 11.3	A	3
Medium	11.3 - 16	V	4
Coarse	16 - 22.6	E	7
Coarse	22.6 - 32	L	6
Very Coarse	32 - 45	S	16
Very Coarse	45 - 64		11
Small	64 - 90	C	12
Small	90 - 128	O	7
Large	128 - 180	B	1
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	102
Note:			




Size (mm)	
D16	1.5
D35	8.6
D50	25
D65	41
D84	71
D95	100

Size Distribution	
mean	10.3
dispersion	9.8
skewness	-0.30

Type	
silt/clay	0%
sand	19%
gravel	62%
cobble	20%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 7 Riffle -MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	6
Very Fine	.062 - .125	S	6
Fine	.125 - .25	A	
Medium	.25 - .50	N	1
Coarse	.50 - 1	D	1
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		4
Fine	4 - 5.7	G	2
Fine	5.7 - 8	R	3
Medium	8 - 11.3	A	1
Medium	11.3 - 16	V	4
Coarse	16 - 22.6	E	6
Coarse	22.6 - 32	L	11
Very Coarse	32 - 45	S	14
Very Coarse	45 - 64		13
Small	64 - 90	C	19
Small	90 - 128	O	15
Large	128 - 180	B	5
Large	180 - 256	L	1
Small	256 - 362	B	2
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	117

Note:




Size (mm)	
D16	2.7
D35	25
D50	41
D65	65
D84	100
D95	150

Size Distribution	
mean	16.4
dispersion	8.8
skewness	-0.32

Type	
silt/clay	5%
sand	9%
gravel	50%
cobble	33%
boulder	2%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 10 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	12
Very Fine	.062 - .125	S	17
Fine	.125 - .25	A	6
Medium	.25 - .50	N	
Coarse	.50 - 1	D	8
Very Coarse	1 - 2	S	6
Very Fine	2 - 4		8
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	2
Medium	8 - 11.3	A	2
Medium	11.3 - 16	V	5
Coarse	16 - 22.6	E	4
Coarse	22.6 - 32	L	5
Very Coarse	32 - 45	S	6
Very Coarse	45 - 64		9
Small	64 - 90	C	9
Small	90 - 128	O	3
Large	128 - 180	B	
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	103



Size (mm)	
D16	0.075
D35	0.55
D50	2.5
D65	16
D84	54
D95	83


Size Distribution	
mean	2.0
dispersion	27.5
skewness	-0.06

Type	
silt/clay	12%
sand	36%
gravel	41%
cobble	12%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:



Cross-Section 11 Riffle -MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	10
Very Fine	.062 - .125	S	3
Fine	.125 - .25	A	6
Medium	.25 - .50	N	1
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		3
Fine	4 - 5.7	G	
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	
Coarse	16 - 22.6	E	
Coarse	22.6 - 32	L	1
Very Coarse	32 - 45	S	9
Very Coarse	45 - 64		20
Small	64 - 90	C	15
Small	90 - 128	O	24
Large	128 - 180	B	6
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	103




Note:

Size (mm)	
D16	0.19
D35	42
D50	57
D65	78
D84	110
D95	130

Size Distribution	
mean	4.6
dispersion	151.0
skewness	-0.66

Type	
silt/clay	10%
sand	15%
gravel	32%
cobble	44%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Cross-Section 14 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	3
Very Fine	.062 - .125	S	5
Fine	.125 - .25	A	8
Medium	.25 - .50	N	25
Coarse	.50 - 1	D	8
Very Coarse	1 - 2	S	4
Very Fine	2 - 4		4
Fine	4 - 5.7	G	1
Fine	5.7 - 8	R	
Medium	8 - 11.3	A	
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	2
Coarse	22.6 - 32	L	2
Very Coarse	32 - 45	S	6
Very Coarse	45 - 64		15
Small	64 - 90	C	6
Small	90 - 128	O	9
Large	128 - 180	B	3
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	102




Size (mm)	
D16	0.25
D35	0.43
D50	1.4
D65	39
D84	70
D95	120

Size Distribution	
mean	4.2
dispersion	27.8
skewness	0.30

Type	
silt/clay	3%
sand	49%
gravel	30%
cobble	18%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%

Note:

Cross-Section 16 Riffle - MY02			
Particle	Millimeter		Count
Silt/Clay	< 0.062	S/C	
Very Fine	.062 - .125	S	2
Fine	.125 - .25	A	5
Medium	.25 - .50	N	2
Coarse	.50 - 1	D	2
Very Coarse	1 - 2	S	3
Very Fine	2 - 4		8
Fine	4 - 5.7	G	3
Fine	5.7 - 8	R	3
Medium	8 - 11.3	A	3
Medium	11.3 - 16	V	1
Coarse	16 - 22.6	E	7
Coarse	22.6 - 32	L	8
Very Coarse	32 - 45	S	14
Very Coarse	45 - 64		16
Small	64 - 90	C	18
Small	90 - 128	O	9
Large	128 - 180	B	3
Large	180 - 256	L	
Small	256 - 362	B	
Small	362 - 512	L	
Medium	512 - 1024	D	
Lrg- Very Lrg	1024 - 2048	R	
Bedrock	>2048	BDRK	
		<b>Total</b>	107



Size (mm)	
D16	2.6
D35	21
D50	37
D65	54
D84	82
D95	120

Size Distribution	
mean	14.6
dispersion	8.2
skewness	-0.33

Type	
silt/clay	0%
sand	13%
gravel	59%
cobble	28%
boulder	0%
bedrock	0%
hardpan	0%
wood/det	0%
artificial	0%


Note:



# **APPENDIX E**

## Hydrologic Data

# Stony Fork Restoration Site Hydrograph Stream Gauge SF Main



**Table 10. Verification of Stream Flow  
Stony Fork Restoration Site, DMS Project #97085**

Reach	Gauge		Camera	
	Dates Achieving	Maximum Consecutive Days	Dates Achieving	Maximum Consecutive Days
T1	January 1 – April 5; June 3 – November 1	152	*	*
T1A	January 1 – April 5; June 3 – November 1	152	January 1 – July 1	183
T2	January 1 – April 5; June 3 – November 1	152	January 1 – February 22	53
T3	January 1 – April 5; June 3 – November 1	152	*	*

\*Camera obscured or malfunctioned for most of the year



**Table 11. Stream Flow Criteria Attainment  
Stony Fork Restoration Site, DMS Project #97085**

Reach	Greater than 30 Days of Flow/Max Consecutive Days						
	MY-01 2019	MY-02 2019	MY-03 2020	MY-04 2021	MY-05 2022	MY-06 2023	MY-07 2024
T1 (Gauge)	Yes/60	Yes/152					
T1 (Camera)	*	*					
T1A (Gauge)	Yes/182	Yes/152					
T1A (Camera)	Yes/46	Yes/183					
T2 (Gauge)	Yes/85	Yes/152					
T2 (Camera)	Yes/84	Yes/53					
T3 (Gauge)	Yes/55	Yes/152					
T3 (Camera)	Yes/55	*					


\*Camera obscured or malfunctioned for most of the year




### Stony Fork Restoration Site Hydrograph T1 Stream Flow Gauge




### Stony Fork Restoration Site Hydrograph T1-A Stream Flow Gauge



## Stony Fork Restoration Site Hydrograph T2 Stream Flow Gauge



### Stony Fork Restoration Site Hydrograph T3 Stream Flow Gauge





# **APPENDIX F**

## **Additional Information**



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Rd., Suite 400 • Raleigh, NC 27609 • Phone 919-783-9214 • Fax 919-783-9266

February 12, 2021

Jerry Parrish and Lisa Parrish  
4141 Elevation Road  
Benson, NC 27504

RE: Conservation Easement Encroachment

Dear Mr. and Mrs. Parrish

I am writing to inform you that at a recent visit to the site (February 9, 2021), 4-wheeler tracks were noted entering the conservation easement from your property. These tracks entered the easement from the path along the eastern edge of your property and continued for about 400 feet before exiting the easement near the end of Sherrill Farm Drive. The Conservation Easement is associated with a stream restoration project and the purpose of this project was to restore portions of Stony Fork (the stream near your property) and several feeder streams to mitigate the impacts to streams associated with development projects in the area. As such, the use of motorized vehicles within the easement is prohibited. Specifically, Section II, Item B of the recorded conservation easement states:

**Motorized Vehicle Use.** Motorized vehicle use in the Conservation Easement Area is prohibited except within a Crossing Area(s) or Road or Trail as shown on the recorded survey plat.

I have included a copy of the recorded survey plat for your reference. Additionally, the easement line is clearly marked with signage along its length, including in the area of 4-wheeler access. We appreciate your efforts to abide by the terms of the easement and to help resolve this issue. If you would like further assistance in ensuring there is no unauthorized access to the easement or have any other questions, please feel free to contact me.

Regards,

Tim Morris  
Senior Environmental Scientist  
KCI Technologies Inc.  
4505 Falls of Neuse Road, Suite 400  
Raleigh, NC 27609  
[tim.morris@kci.com](mailto:tim.morris@kci.com)  
Office 919.278.2511  
Cell 919.793.6886  
[www.kci.com](http://www.kci.com)

OWNER CERTIFICATION (CE #1&6) SPO FILE NO. 51-CD

I HEREBY CERTIFY THAT I AM THE OWNER OF THE PROPERTY SHOWN AND DESCRIBED HEREON, WHICH IS LOCATED IN THE SUBDIVISION JURISDICTION OF THE COUNTY OF JOHNSTON AND THAT I HEREBY ADOPT THIS SUBDIVISION PLAN WITH MY FREE CONSENT, ESTABLISH MINIMUM SETBACK LINES, AND DEDICATE ALL STREETS, ALLEYS, PARKS AND OTHER SITES AND EASEMENTS TO PUBLIC OR PRIVATE USE AS NOTED.

*Gary T. Benson* 10/12/17  
GARY T. BENSON DATE  
*Linda W. Benson* 10/12/17  
LINDA W. BENSON DATE

OWNER CERTIFICATION (CE #2) SPO FILE NO. 51-CH

I HEREBY CERTIFY THAT I AM THE OWNER OF THE PROPERTY SHOWN AND DESCRIBED HEREON, WHICH IS LOCATED IN THE SUBDIVISION JURISDICTION OF THE COUNTY OF JOHNSTON AND THAT I HEREBY ADOPT THIS SUBDIVISION PLAN WITH MY FREE CONSENT, ESTABLISH MINIMUM SETBACK LINES, AND DEDICATE ALL STREETS, ALLEYS, PARKS AND OTHER SITES AND EASEMENTS TO PUBLIC OR PRIVATE USE AS NOTED.

*Fatisha Beth Blackmon* 10/11/17  
FATISHA BETH BLACKMON DATE

OWNER CERTIFICATION (CE #3) SPO FILE NO. 51-CG

I HEREBY CERTIFY THAT I AM THE OWNER OF THE PROPERTY SHOWN AND DESCRIBED HEREON, WHICH IS LOCATED IN THE SUBDIVISION JURISDICTION OF THE COUNTY OF JOHNSTON AND THAT I HEREBY ADOPT THIS SUBDIVISION PLAN WITH MY FREE CONSENT, ESTABLISH MINIMUM SETBACK LINES, AND DEDICATE ALL STREETS, ALLEYS, PARKS AND OTHER SITES AND EASEMENTS TO PUBLIC OR PRIVATE USE AS NOTED.

*Jerry W. Parrish* 10/12/17  
JERRY W. PARRISH DATE  
*Lisa B. Parrish* 10/12/17  
LISA B. PARRISH DATE

OWNER CERTIFICATION (CE #4) SPO FILE NO. 51-CF

I HEREBY CERTIFY THAT I AM THE OWNER OF THE PROPERTY SHOWN AND DESCRIBED HEREON, WHICH IS LOCATED IN THE SUBDIVISION JURISDICTION OF THE COUNTY OF JOHNSTON AND THAT I HEREBY ADOPT THIS SUBDIVISION PLAN WITH MY FREE CONSENT, ESTABLISH MINIMUM SETBACK LINES, AND DEDICATE ALL STREETS, ALLEYS, PARKS AND OTHER SITES AND EASEMENTS TO PUBLIC OR PRIVATE USE AS NOTED.

*Daniel Medlin Jr* 10-12-17  
DANIEL MEDLIN JR. DATE  
*Cathryn Z. Medlin* 10/12/17  
CATHRYN Z. MEDLIN DATE  
*William R. Medlin* 10-11-17  
WILLIAM R. MEDLIN DATE  
*Bonnie J. Medlin* 10-11-17  
BONNIE J. MEDLIN DATE  
*Devan Barbour, III* 10/12/17  
DEVAN BARBOUR, III DATE  
*Devan Barbour, IV* 10/11/17  
DEVAN BARBOUR, IV DATE


OWNER CERTIFICATION (CE #5) SPO FILE NO. 51-CE

I HEREBY CERTIFY THAT I AM THE OWNER OF THE PROPERTY SHOWN AND DESCRIBED HEREON, WHICH IS LOCATED IN THE SUBDIVISION JURISDICTION OF THE COUNTY OF JOHNSTON AND THAT I HEREBY ADOPT THIS SUBDIVISION PLAN WITH MY FREE CONSENT, ESTABLISH MINIMUM SETBACK LINES, AND DEDICATE ALL STREETS, ALLEYS, PARKS AND OTHER SITES AND EASEMENTS TO PUBLIC OR PRIVATE USE AS NOTED.

*Sherrill Farm LLC* - 10-12-17  
SHERRILL FARM LLC DATE

NOTES:


1. THIS PLAT DOES NOT REPRESENT A BOUNDARY SURVEY OF THE PARENT TRACTS. THE PARENT TRACT BOUNDARIES ADJACENT TO THIS EASEMENT ARE NOT CHANGED BY THIS PLAT.
2. DISTANCES SHOWN ARE HORIZONTAL GROUND DISTANCES IN U.S. SURVEY FEET UNLESS OTHERWISE NOTED.
3. AREA COMPUTED BY COORDINATE METHOD.
4. THE BASIS OF THE MERIDIANS AND COORDINATES FOR THIS PLAT IS THE NORTH CAROLINA STATE PLANE COORDINATE SYSTEM, NORTH AMERICAN DATUM 1983 (NAD 83), BASED ON DIFFERENTIAL GPS OBSERVATIONS PERFORMED IN OCTOBER 2016. ALL DISTANCES ARE GROUND UNLESS OTHERWISE NOTED.
5. DEED REFERENCES: AS SHOWN HEREON.
6. SUBJECT PROPERTIES KNOWN AS TAX NUMBER: AS SHOWN HEREON.
7. SUBJECT PROPERTIES PARTIALLY LIE WITHIN THE AREA DESIGNATED AS ZONE "X", BASED ON FEDERAL FLOOD INSURANCE RATE MAP 3720164100J EFFECTIVE DECEMBER 2, 2005.
8. NO UNDERGROUND UTILITY LOCATING PERFORMED DURING THE COURSE OF THIS SURVEY.
9. THE STATE OF NORTH CAROLINA, ITS EMPLOYEES AND AGENTS, SUCCESSORS AND ASSIGNS, RECEIVE A PERPETUAL RIGHT OF ACCESS TO THE EASEMENT AREA OVER THE PROPERTY AT REASONABLE TIMES TO UNDERTAKE ANY ACTIVITIES TO RESTORE, CONSTRUCT, MANAGE, MAINTAIN, ENHANCE, AND MONITOR THE STREAM, WETLAND AND ANY OTHER RIPARIAN RESOURCES IN THE EASEMENT AREA, IN ACCORDANCE WITH RESTORATION ACTIVITIES OR A LONG-TERM MANAGEMENT PLAN AS DESCRIBED IN SECTION III-A OF THE CONSERVATION EASEMENT AGREEMENT.



TIE LINE TABLE		
LINE	LENGTH	BEARING
L1	467.40	N68°30'11"E
L2	58.52	S43°08'24"W
L3	30.01	N72°45'58"E


PT #	NORTHING	EASTING
1	618047.77	2141051.73
2	617918.86	2140698.76
3	617983.98	2140690.93
4	617980.35	2140655.60
5	618045.11	2140654.99
6	617943.80	2140533.95
7	617888.94	2140454.29
8	618081.96	2140410.12
9	618166.23	2140835.92
10	618314.72	2141045.83
11	617917.92	2140573.54
12	617954.42	2140575.64
13	618799.06	2141035.12
14	618799.06	2141164.37
15	618515.46	2141390.56
16	618409.15	2141410.46
17	618378.47	2141673.38
18	618291.95	2141671.72
19	618219.05	2141496.62
20	618185.21	2141713.34
21	618196.91	2141676.29
22	620140.32	2142411.62
23	619921.50	2142408.96
24	620031.13	2142220.35
25	620186.80	2142229.93
26	620179.48	2142328.94
27	619029.95	2142768.69
28	619025.87	2143013.98
29	618653.71	2143813.55
30	618677.61	2142591.14
31	618367.78	2142424.75
32	618333.62	2142375.63
33	618338.64	2142258.03
34	618372.04	2142182.32
35	618540.19	2142339.90
36	618826.01	2142521.09
37	618367.94	2142085.59
38	618329.34	2142142.31
39	618285.21	2142245.41
40	618282.22	2142383.88
41	618050.94	2142138.52
42	618373.72	2141714.16
43	618246.77	2142066.80
44	620068.22	2142563.85
45	618884.08	2142653.59
46	619744.57	2142903.14
47	619459.80	2143155.07
48	619495.27	2143341.76
49	619630.96	2143493.25
50	619643.78	2143534.56
51	619620.64	2143542.21
52	619495.21	2143642.84
53	619476.39	2143657.58
54	619316.56	2143450.05
55	619183.57	2143134.42
56	619055.62	2143048.63
57	619059.36	214289.71
58	619301.46	2142982.28
59	619580.70	2142808.84
60	619689.43	2142591.99
61	619652.67	2143563.22
62	619684.92	2143667.17
63	619521.39	2143720.69
64	619494.46	2143751.83
65	619482.04	2143687.05
66	619562.48	2143669.82
67	619638.99	2143567.74

EASEMENT LINE TABLE		
LINE	LENGTH	BEARING
E1	375.77	S69°56'16"W
E2	65.59	N06°51'27"W
E3	35.52	S84°07'59"W
E4	64.76	N00°32'02"W
E5	165.63	S52°17'28"W
E6	88.06	S52°17'28"W
E7	197.03	N12°57'14"W
E8	434.06	N78°48'17"E
E9	257.12	N54°43'26"E
E10	267.02	S01°15'58"E
E11	82.49	S84°07'59"W
E12	17.62	S06°51'27"E
E13	52.77	S78°23'16"W
E14	751.47	N01°19'58"W
E15	129.25	N90°00'00"E
E16	362.76	S38°34'31"E
E17	108.15	S10°36'06"E
E18	264.70	S83°20'39"E
E19	86.54	S01°05'46"W
E20	666.35	S68°30'11"W
E21	198.94	N68°30'11"E
E22	114.57	S21°18'17"E
E23	38.86	N72°28'27"W
E24	190.96	N83°20'39"W
E25	218.84	S00°41'44"W
E26	218.16	N59°50'04"W
E27	155.96	N03°31'19"E
E28	99.28	S85°46'28"E
E29	91.49	S64°39'20"E
E30	245.32	S89°02'47"E
E31	265.78	S49°20'40"W
E32	282.13	S51°38'12"W
E33	351.68	S28°14'09"W
E34	59.84	S95°11'21"W
E35	117.75	N87°04'13"W
E36	82.35	N66°49'37"W
E37	230.44	N43°08'24"E
E38	338.41	N32°22'18"E
E39	320.77	N50°31'26"E
E40	112.15	S68°49'37"E
E41	58.55	S87°04'13"E
E42	284.31	S35°33'51"W
E43	445.87	N72°28'27"W
E44	41.06	S83°20'39"E
E45	374.12	S70°29'22"E
E46	110.43	N43°08'24"E
E47	168.44	S64°39'20"E
E48	204.84	S25°58'57"E
E49	285.89	S60°47'36"E
E50	380.21	S41°29'53"E
E51	190.03	N79°14'36"E
E52	203.38	N48°08'53"E
E53	43.25	N72°45'58"E
E54	24.38	S18°00'00"E
E55	125.76	S53°08'51"E
E56	70.38	S12°05'25"E
E57	261.95	S52°23'53"W
E58	342.50	S67°09'06"W
E59	154.05	S33°50'40"W
E60	258.94	N89°10'23"W
E61	309.35	N38°29'57"E
E62	328.72	N31°50'39"W
E63	242.58	N63°22'20"W
E64	295.56	N38°15'39"W
E65	108.84	N72°45'58"E
E66	172.06	S18°07'18"E
E67	41.18	S49°09'47"E
E68	65.98	S79°09'08"W
E69	82.27	N12°05'25"W
E70	127.58	N53°08'51"W
E71	14.40	N18°18'00"W



I, JAMES M. GELLENTHIN, HEREBY DECLARE THAT THIS MAP WAS DRAWN UNDER MY SUPERVISION FROM A SURVEY MADE UNDER MY SUPERVISION, THAT THE BOUNDARIES NOT SURVEYED ARE CLEARLY INDICATED, AS DRAWN FROM INFORMATION AS SHOWN HEREON, THAT THE RATIO OF PRECISION AS CALCULATED IS GREATER THAN 1:10,000, THAT THIS MAP DOES REPRESENT AN OFFICIAL BOUNDARY SURVEY (OF THE EASEMENT AREA) AND HAS BEEN PREPARED IN ACCORDANCE WITH G.S. 47-30.45 AMENDED, WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER AND SEAL THIS 25TH DAY OF SEPTEMBER, 2017

*James M. Gellenthin*  
NORTH CAROLINA REGISTRATION NUMBER L-3860  
JAMES M. GELLENTHIN



STATE OF NORTH CAROLINA  
STEPHANIE RICHER REVIEW OFFICER  
OF JOHNSTON COUNTY, CERTIFY THAT THE MAP OR PLAT WHICH THIS CERTIFICATION IS AFFIXED MEETS ALL STATUTORY REQUIREMENTS FOR RECORDING.  
*Stephanie Richer* 10/13/17  
STEPHANIE RICHER DATE



STATE OF NORTH CAROLINA JOHNSTON COUNTY  
FILED FOR REGISTRATION AT 11:33:22 AM  
October 13 2017 IN THE REGISTER OF DEEDS OFFICE  
RECORDED IN BOOK 85 PAGE 412  
*Craig Blaine Register* *Patsy G. Woodall* *Asst.*  
BY DATE 10/12/17  
*Betsy M...* JOHNSTON COUNTY PLANNER

THIS PLAT IS EXEMPT FROM THE DEFINITION OF A SUBDIVISION WITHIN THE ZONING JURISDICTION OF THE JOHNSTON COUNTY PLANNING DEPARTMENT.


FINAL PLAT  
CONSERVATION EASEMENT  
FOR  
STATE OF NORTH CAROLINA  
DEPARTMENT OF ENVIRONMENTAL QUALITY  
DIVISION OF MITIGATION SERVICES  
PROJECT NAME: STONY FORK RESTORATION PROJECT  
DMS PROJECT #: 97085  
SPO FILE NO. 51-CD, 51-CE, 51-CF, 51-CG, 51-CH  
ELEVATION TOWNSHIP, JOHNSTON COUNTY  
NORTH CAROLINA

DATE: AUGUST 16, 2017 SCALE: N/A SHEET: 1 OF 2

**KCI ASSOCIATES OF N.C.**  
ENGINEERS, SURVEYORS AND PLANNERS  
4505 FALLS OF NEUSE ROAD, FLOOR 4  
RALEIGH, NC 27607  
PHONE (919) 783-9214 \* FAX (919) 783-9266  
C-0764



- LEGEND**
- EXISTING PK NAIL
  - ⊙ EXISTING IRON
  - 5/8"×30" REBAR SET W/3.25" ALUMINUM CAP WITH STATE SEAL
  - CALCULATED POINT
  - EXISTING MONUMENT
  - ▭ NEW CONSERVATION EASEMENT FOR "DIVISION OF MITIGATION SERVICES"
  - P.O.B. POINT OF BEGINNING
  - P.O.C. POINT OF COMMENCEMENT



State of North Carolina, Johnston Co.  
 Filed for Registration at 11:33:22 A.M.  
 October 13, 2017 in the  
 Register of Deeds Office  
 Recorded in Book 85 Page 413  
 Craig Olive  
 Register of Deeds  
 Patty P. Woodruff Asst.

**FINAL PLAT**  
**CONSERVATION EASEMENT**  
 FOR  
 STATE OF NORTH CAROLINA  
 DEPARTMENT OF ENVIRONMENTAL QUALITY  
 DIVISION OF MITIGATION SERVICES  
 PROJECT NAME: STONY FORK RESTORATION PROJECT  
 DMS PROJECT #: 97085  
 SPO FILE NO. 51-CD, 51-CE, 51-CF, 51-CH  
 ELEVATION TOWNSHIP, JOHNSTON COUNTY  
 NORTH CAROLINA

DATE: AUGUST 16, 2017	SCALE: 1" = 250'	SHEET: 2 OF 2
--------------------------	---------------------	------------------

**KCI ASSOCIATES OF N.C.**  
 ENGINEERS, SURVEYORS AND PLANNERS

4505 FALLS OF NEUSE ROAD, FLOOR 4  
 RALEIGH, NC 27607  
 PHONE (919) 783-9214 \* FAX (919) 783-9266  
 C-0764

