

As-Built Report

Suck Creek Stream Restoration Project Moore County, North Carolina

Prepared for:
North Carolina Ecosystem Enhancement Program
Raleigh, North Carolina

July 2004

©Kimley-Horn and Associates, Inc. 2004

CONTENTS

1.0 INTRODUCTION	2
2.0 SUMMARY	4
3.0 SUCCESS CRITERIA.....	7
4.0 MONITORING.....	8
4.1 Schedule.....	8
4.2 Methodology	8
4.3 Reports	12
5.0 MITIGATION.....	14
6.0 MAINTENANCE AND CONTINGENCY PLANS	16
7.0 REFERENCES	17

FIGURES

Figure 1: Site Map.....	3
Figure 2: Project Watershed.....	5

EXHIBITS

Exhibit 1 As-Built Plan Sheets.....	6
Exhibit 2 Monitoring Reports.....	13
Exhibit 3 Site Topographic Map	15




Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

1.0 Introduction

The Suck Creek Stream Restoration project lies within the Richardson Farm in Moore County, North Carolina located south of SR1261 and East of SR1210. The stream drains a portion of the Deep River Subbasin (USGS Hydrologic Unit 03030003) and North Carolina Department of Water Quality (NCDWQ) Subbasin 03-06-10 of the Cape Fear River Basin. Figure 1 shows the project area.

The restoration effort has the goal to transform the pre-existing altered stream corridor to a more stable and biologically active form. The objectives for this goal include:

- Restore 3,260-linear feet of Suck Creek through geomorphic modification through dimension, pattern, and profile adjustments; and cattle exclusion
- Establish a riparian zone (7.8 ac.) surrounding restored sections of Suck Creek
- Improve the habitat within the channel and the riparian zone.
- Provide cattle exclusion fencing and controlled crossings to protect restoration effort
- Provide perpetual protect of riparian area and stream with conservation easement




Prepared For: 	Project Suck Creek Stream Restoration Moore County, North Carolina	Date 12/9/04	Project Number 0117950008

Figure 1: Site Map



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina


2.0 Summary

Restoration of Suck Creek involved restoring the altered stream corridor including adjacent riparian zones to a referenced, stable condition. In addition, the design accounted for the needs of the surrounding cattle pasture, public safety, local agencies, and physical constraints within the project area. Construction modified the stream's dimension, pattern, and profile to stable conditions. In-stream structures were used to protect stream banks and riparian buffers; provide habitat; control grade; and stabilize crossings that allow the property owner and cattle to travel to separate sections of pasture. Vegetation representing local riparian communities was planted to provide additional stability to the stream banks and establish a riparian buffer. Refer to the Executive Summary of Design for more details concerning the mitigation details (Kimley-Horn and Associates 2002).

A Priority I Restoration (Rosgen 1997) was performed on the project reach. The previously existing channel was incised with unstable banks. The project watershed is shown in figure 2. Using reference data from regional curves and appropriate reference reaches, the channel geometry was modified to a more stable C4 stream type – as defined by Rosgen (Rosgen 1994). In accordance with the Priority I Restoration method, the stream bed was elevated to reconnect to its abandoned terrace increasing available flood prone area to near pre-existing conditions. The result of the restoration effort is an increase of the width to depth ratio and reduced bank height ratios thus improving channel stability. The sinuosity of the reach was also increased that resulted in a decreased mean slope. The decreased mean slope reduces the stream velocities of bankfull events that should also increase stream stability. In-stream structures including rock cross vanes, root wads, and log vanes were incorporated into the channel. A vegetative buffer was planted along the stream corridor that should further stabilize the stream banks, improve habitat conditions, and reduce ambient water temperature. Stream channel construction was completed in April of 2003 with the vegetated buffers planted in February 2004. Restoration areas including stream and buffer are surrounded by fencing and protect by a conservation easement. Refer to the attached As-Built Plan Sheets (Exhibit 1) for mitigation details.

Results of the mitigation effort are as follows:

- 3,260 linear feet of Priority I Restoration
- 7.8 acres of Riparian Buffer Establishment




Prepared For: 	Project	Suck Creek Stream Restoration Moore County, North Carolina
	Date	12/9/04
Project Number		0117950008

Figure 2: Project Watershed

Exhibit 1 As-Built Plan Sheets




Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

3.0 Success Criteria

The stream geometry will be considered successful if the cross-section geometry, profile, and sinuosity are maintained or reach a dynamic equilibrium. It is expected that there will be minimal changes in the designed cross sections, profile and/or substrate composition. Changes that may occur during the monitoring period will be evaluated to determine if they represent a movement toward a more unstable condition (down-cutting, deposition, erosion) or are minor changes that represent an increase in stability (settling; vegetative changes; coarsening of bed material).

The channel geometry stability should be verified using surveys of the established cross-sections, longitudinal profiles, and pattern. Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of in-stream structures and erosion control measures. Longitudinal photos should indicate the absence of developing bars within the channel or an excessive increase in channel depth. To be deemed successful, photos should not indicate excessive erosion or continuing degradation of the banks over time.

The success of vegetation planting will be gauged by stem counts. A stem count over 260 trees per acre at the end of the monitoring period will be considered successful. The restored buffer should mimic the function of upstream and downstream ecological function. Photos taken at established photo points should indicate maturation of riparian vegetation community.



Original survey
 issued and sealed by
 ROGER D. MORGAN, P.L.S.
 N.C. Registration No. 3847
 JUNE 2, 2003
 This media should not be
 considered a certified
 document.

WK DICKSON
 Engineers - Planners - Surveyors
 Landscape Architects

231 10th Avenue, NE
 Atlanta, GA 30309
 (404) 527-8911

Columbia, SC
 Raleigh, NC
 Charlotte, NC
 Wilmington, NC


REV. NO.	REVISION	DATE	DRAWN BY	CHECKED BY

PREPARED IN THE OFFICE OF:

**Kimley-Horn
 and Associates, Inc.**
 P.O. BOX 33008 - RALEIGH, NORTH CAROLINA 27638-3088
 PHONE: (919) 677-2000 FAX: (919) 677-2050

CLIENT:
ECOSYSTEM ENHANCEMENT PROGRAM
 NCDENR

TITLE:
RECORD DRAWING



DATE: 6-04-03
 PROJECT: **SUCK CREEK**
 MOORE COUNTY

DESIGNED BY: SES
 CHECKED BY: JME/SMB

JOB NUMBER: 011795008

SHEET NUMBER: 7 OF 10


MONITORING LEGEND

- REBAR PINS
- 4M X 25M VEGETATION MONITORING QUAD
- POOL CROSS SECTION
- RIFLE CROSS SECTION
- PHOTO POINT

LEGEND

- BOULDER CLUSTER
- ROOT WAD
- BOULDER
- ROCK CROSS VANE
- LOG VANE
- FENCE
- EDGE OF WATER
- J-HOOK VANE

NORTH BASED ON DESIGN PLANS BY
 KIMLEY-HORN AND ASSOCIATES, INC.
 ENTITLED "SUCK CREEK - MOORE COUNTY"




NORTH BASED ON DESIGN PLANS BY
KIMLEY-HORN AND ASSOCIATES, INC.
ENTITLED "SUCK CREEK - MOORE COUNTY"
AND DATED 9-12-02

LEGEND

- BOULDER CLUSTER
- ROOT WAD
- BOULDER
- ROCK CROSS VANE
- LOG VANE
- FENCE
- SUCK CREEK
- EDGE OF WATER
- J-HOOK VANE

MONITORING LEGEND

- REBAR PINS
- 4M X 25M VEGETATION MONITORING QUAD
- POOL CROSS SECTION
- RIFLE CROSS SECTION
- PHOTO POINT



Original survey
issued and sealed by
ROGER D. MORGAN, PLS
N.C. Registration No. L-3847
This media should not be
considered a certified
document.



231 18th Avenue, NE
Hickory, NC 28601
(828) 327-8911
Charlotte, SC
Hickory, NC
Raleigh, NC
Wilmington, NC

FILE: H:\P\011795008\DWG\RECORD-DWGS\SC-20506V02-B.DWG


REV. NO.	REVISION	DATE	DRAWN BY	CHECKED BY

PREPARED IN THE OFFICE OF:

Kimley-Horn and Associates, Inc.
P.O. BOX 33088 - RALEIGH, NORTH CAROLINA 27638-3088
PHONE: (919) 677-2000 FAX: (919) 677-2050

CLIENT: **ECOSYSTEM ENHANCEMENT PROGRAM**
NC DENR





TITLE: **RECORD DRAWING**



DATE: 6-04-03
PROJECT: **SUCK CREEK MOORE COUNTY**

DESIGNED BY: SES
DRAWN BY: JME/SWB
CHECKED BY: JME/SWB

JOB NUMBER: 011795008
SHEET NUMBER: 8 OF 10




NORTH BASED ON DESIGN PLANS BY
KIMLEY-HORN AND ASSOCIATES, INC.
ENTITLED "SUCK CREEK - MOORE COUNTY"
AND DATED 9-12-02

REV. NO.	REVISION	DATE	DRAWN BY	CHECKED BY

PREPARED IN THE OFFICE OF:
Kimley-Horn and Associates, Inc.
P.O. BOX 33088 - RALEIGH, NORTH CAROLINA 27636-3088
PHONE: (919) 677-2000 FAX: (919) 677-2090

CLIENT:
ECOSYSTEM ENHANCEMENT PROGRAM
NCDENR
TITLE:
RECORD DRAWING



DATE:	6-04-03
NO. OF SHEETS:	30
PROJECT NO.:	011795008
DESIGNED BY:	SES
CHECKED BY:	JHE/SWB

PROJECT:
SUCK CREEK
MOORE COUNTY

JOB NUMBER: 011795008
SHEET NUMBER: 9 OF 10

WK DICKSON
Engineers & Planners • Surveyors

231 16th Avenue, NE
Atlanta, GA 30329
(404) 527-6971

Columbia, SC
Hickory, NC
Charlotte, NC
Wilmington, NC


FILE: H:\PN\011795008\DWG\RECORD-DWGS\SC-20506V02-B.DWG

This document, together with the concepts and designs presented herein, is intended only for the specific purpose and client for which it was prepared. Reuse of and improper reliance on this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc. Copyright Kimley-Horn and Associates, Inc. 2001

FILE: H:\P\011795008\DWG\RECORD-DWG\SC-20506V02-B.DWG

REV. NO.	REVISION	DATE	DRAWN BY	CHECKED BY

PREPARED IN THE OFFICE OF:



Kimley-Horn and Associates, Inc.
 P.O. BOX 33088 - RALEIGH, NORTH CAROLINA 27636-3088
 PHONE: (919) 677-2000 FAX: (919) 677-2050

CLIENT: **ECOSYSTEM ENHANCEMENT PROGRAM**
 NCDENR


TITLE: **RECORD DRAWING**

DATE: 6-04-03
 PROJECT: **SUCK CREEK MOORE COUNTY**

DESIGNED BY: JMB/SWB
 CHECKED BY: JMB/SWB

ATTACHED REFERENCE FILES:


Original survey
 Issued and sealed by
 ROGER D. MORGAN, P.L.S.
 N.C. Registration No. 3847
 JUNE 2, 2003
 This media should not be
 considered a certified
 document.




WK DICKSON
 Engineers - Planners - Surveyors
 Landscape Architects

Ashville, NC
 Asheville, NC 28801
 (828) 327-6911

Columbia, SC
 Raleigh, NC
 Charlotte, NC
 Wilmington, NC



MONITORING LEGEND

- REBAR PINS
- 4M X 25M VEGETATION MONITORING QUAD
- POOL CROSS SECTION
- RIFLE CROSS SECTION
- PHOTO POINT

LEGEND

- BOULDER CLUSTER
- ROOT WAD
- BOULDER
- ROCK CROSS VANE
- LOG VANE
- FENCE
- ♀ SUCK CREEK
- EDGE OF WATER
- J-HOOK VANE

NORTH BASED ON DESIGN PLANS BY
 KIMLEY-HORN AND ASSOCIATES, INC.
 ENTITLED "SUCK CREEK - MOORE COUNTY"
 AND DATED 9-12-02



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

4.0 Monitoring

4.1 *Schedule*

The progress of the mitigation effort will be monitored for five years from 2004 to 2008. Monitoring will proceed according to recommendations outlined in the 2003 Stream Mitigation Guidelines (McLendon, Fox et al. 2003).

4.2 *Methodology*

The following is a discussion of the methodologies used in the monitoring effort and summary report documentation. This section will facilitate follow-up monitoring efforts and enable replication of the monitoring that was performed.

The geomorphology of the stream should be assessed using the Rosgen morphological variables (Rosgen 1996). The morphology of the stream is to be monitored a minimum of once a year for 5 years after construction.

4.2.1 *Reference Photographs*

Monitoring – Locations of the photograph points were established at all cross section locations and vegetation plots.

All photo points are called out on the As-Built Record Drawing Plan Sheets in Exhibit 1. Photos are included with channel morphology survey results located in Exhibit 2 – Monitoring Reports.

Procedure – Photographs should be taken standing at the approximate location of established photo point. Photographs will be taken throughout the monitoring period. Photos should be compared to previous year(s) photos to evaluate vegetative growth along the stream corridor of the restoration site and channel evolution. All follow up monitoring photos should be taken at approximately the same location as in the initial photo point locations as established in this report.

4.2.2 *Channel Morphology*

Cross-section geometry and longitudinal profile data were gathered during field reconnaissance. Two distinctive areas along the stream channel denoted as Upper Reach and Lower Reach were surveyed and established for monitoring. These areas are shown on the As-Built Record Drawing Plan Sheets in Exhibit 1. Stream geometry data for each area is located in Exhibit 2 – Monitoring Reports.

Cross-Sections

Monitoring – Permanent cross sections were established along the stream corridor of the restoration site. Two sets of cross-sections were taken in the two areas established along the stream corridor denoted as Upper Reach and Lower Reach. One riffle and one pool cross-section was surveyed for each area. The locations of each cross-section were marked in the field to establish the exact transect location. The cross-section data was compiled and plotted for each station (Exhibit 2 – Monitoring Reports).

Rebar was used to mark the established location of each cross-section. Rebar was driven vertically flush to ground on each side of bank to establish the outer limits of each cross-section surveyed. White PVC piping was placed adjacent to each rebar marker to aid in locating the rebar in the field. All cross-section locations are shown on the As-Built Record Drawing Plan Sheets in Exhibit 1.



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

Procedure – The following steps should be executed to ensure successful replication of cross-section location and surveying parameters. Data will be collected once a year for five (5) years. Cross-sections should be plotted over that of previous year(s) for comparison.

Minimum Equipment Needed:

- Tape (at least 100') for cross-sections
- Tape (at least 500') for profile
- Surveyor's Level (Optical or Laser)
- Surveyor's Rod
- Camera
- Record Drawings
- Monitoring Report

General Procedure:

- Locate CROSS-SECTION on Record Drawing plan sheets and in field
- Locate end points on banks marked with rebar and PVC piping
- Pull tape (100' tape) from left bank to right bank looking downstream at cross-section location between the two rebar points. The end of the tape (0'0") should be directly over the left rebar (temporary benchmark, TBM)
- Locate temporary bench mark
- Set up Level/surveying equipment in location to limit visual constraints
- Survey any temporary benchmarks (refer to Exhibit 1)
- Survey from left to right bank
- Survey distinctive points (i.e. top of bank, edge of water, bankfull features, etc.)

All elevations for the Upper and Lower Reaches are based on relative elevations of temporary bench marks (TBM). Survey elevations in an area should be based on TBMs noted in the survey results in Exhibit 2 – Monitoring Reports.

At least 20 measurements are recommended to accurately portray channel cross-sections. Measure all significant breaks of slope that occurs across the channel. Outside the channel, measure important features including the active floodplain, bankfull elevations, and stream terraces. Attempts should be made to match the stations of the year 0 survey.

Longitudinal Profile

The longitudinal profile will measure points along the stream channel. The profile will indicate any changes in slope of water surface, channel bed, floodplain, and terraces. The elevations and positions of channel defining indicators can also be monitored with this profile.

Monitoring – Longitudinal profiles were taken along the stream corridor of the restoration site for each of the two established stations. The profiles were taken in two distinctive areas along the stream corridor denoted as Upper Reach and Lower Reach. Refer to As-Built Record Drawing Plan Sheets in Exhibit 1. The longitudinal profile for both areas begins at the base of a stream structure located upstream of the cross sections and ends at the base of structure located downstream of the cross sections. The specific structures denoting the beginning and ending of the longitudinal profile are shown on the As-Built Record Drawing Plan Sheets in Exhibit 1. The longitudinal data was compiled and plotted for each area (Exhibit 2 – Monitoring Reports).



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

Procedure – Conduct the longitudinal profile survey when conducting the cross-section surveys. Run tape beginning at the established STATION 0 point and continue downstream along the left side bank (looking downstream) to the established length. Survey points at each station should include a ground shot at the deepest point in the channel (thalweg), water surface shot, and any channel forming features (bankfull, top of bank, etc.). The start and end points of each longitudinal profile is shown on the Record Drawing plan sheets. Each profile runs from upstream to downstream. Data will be collected once a year for five (5) years. Longitudinal profiles should be plotted over that of previous year(s) for comparison.

4.2.3 Modified Wolman Pebble Count

The composition of the streambed and banks is a good indicator of changes in stream character, channel form, hydraulics, erosion rates, and sediment supply. Composition can indicate how a stream is behaving. A pebble count gives a quantitative description of the bed material.

Monitoring – Pebble counts were performed at each of the two areas along the stream reach (representative of two meander wavelengths and within the longitudinal profile of each area). Each pebble count consisted of a number of samples taken from each the riffle and pool features relative to proportion of each feature within the longitudinal profile. For example, in both reaches where the distribution was 50% riffle and 50% pools, 50 samples each were counted for both riffles and pools. Pool/riffle counts were chosen near the cross-sections taken for that area. Within each riffle and pool feature, the pebble count is further divided between bed and bank materials relative to the proportion of channel surface area. For example: if the total of 100 pebbles are measured for the reach and riffles account for 50 percent of the facet features and the bed accounts for 50 percent of channel surface area of the riffles, then 25 pebbles should be sampled from the bed of the riffles. This data was compiled and plotted for each area (Exhibit 2 – monitoring reports).

Procedure – Follow the basic steps for the Modified Wolman Pebble Count (Rosgen 1996). Perform count at each of the two areas along the stream channel. Measure a minimum of 100 particles taken in proportion to distribution of pools and riffles within each area to obtain a valid count. Use a tally sheet to record the count. Data will be collected once a year for five (5) years. Pebble counts should be plotted over previous year(s) for comparison.

4.2.4 Vegetation

Monitoring – On March 24th, 2004, 2 assessment plots were set up along the length of the project area. The plots assessed the number of bare root seedlings and live stakes. Plots consisted of belted transect due to the linear shape of the project. Plots were 4 meters long by 25 meters wide. Plot locations are shown on the As-Built Record Drawing Plan Sheets in Exhibit 1.

During the initial survey, it was difficult to determine or identify herbaceous vegetation as well as the stakes and bare root seedlings due to the time of year. Most of the herbaceous cover had died back and was not evident.

Procedure - Vegetation survival inside the riparian buffer will be documented for a 5-year period through photographic documentation of the entire length of the corridor in which buffers were planted. Documentation will occur at pre-established photo stations/plot areas. Vegetation survival of target dominant species will be confirmed using belted transects. Two belted transects have been established. The locations of each transect (each labeled as Vegetation Monitoring Quad) are shown on the As-Built Record Drawing Plan Sheets in Exhibit 1. The transect area may also be scaled from the record drawing plan sheets. For each transect the number of



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

surviving plants by species should be tallied as counts of live woody stems for both stakes and bare roots. Herbaceous cover should be incorporated into the plots. Plot size for herbaceous cover should be no more than one-meter square in size. Estimates of coverage of herbaceous vegetation along with dominant species should be recorded. Vegetation sampling should be completed before the end of the growing season from August 1 to October 31. Damaged or dead plants should be replaced per the contract documents (Kimley-Horn and Associates 2003).



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

4.3 Reports

The following section includes monitoring reports for the Suck Creek Stream Restoration Project.

Report Number	Monitoring Year	Monitoring Survey Dates(s)
As-Built	2004	
1	2004	
2	2005	
3	2006	
4	2007	
5	2008	

Exhibit 2 Monitoring Reports

Initial Monitoring Report

Suck Creek Stream Restoration Project Moore County, North Carolina

Prepared for:

North Carolina Ecosystem Enhancement Program
Raleigh, North Carolina

Spring 2004



2004 Suck Creek Restoration Initial Monitoring Report Abstract

Suck Creek was restored through the North Carolina Ecosystem Enhancement Program (EEP) - formerly Wetlands Restoration Program (NCWRP). The goal of the project is to transform the pre-existing altered stream corridor to a more stable and biologically active form through the following objectives:

- 1.) Restore 3,260-linear feet of Suck Creek through geomorphic modification through dimension, pattern, and profile adjustments; and cattle exclusion
- 2.) Establish a riparian zone surrounding restored sections of Suck Creek
- 3.) Improve the habitat within the channel and the riparian zone.

This is the baseline monitoring report for Suck Creek.

Table 1: Background Information

Project Name	Suck Creek
Designer's Name	Kimley-Horn and Associates, Inc. PO Box 33068, Raleigh, NC, 27636 (919) 677-2000
Contractor's Name	Shamrock Environmental Corporation
Project County	Moore
Directions to Project Site	The project is located west of Carthage in Moore County. From Raleigh, follow US-1 south to US-15/501 toward Carthage. When approaching Carthage, take NC-24/ Monroe Street into downtown. Follow through the downtown traffic circle to Dowd Rd / SR-1240. Take Dowd Road (SR-1240) west away from Carthage for approximately 8.3 miles. Take a right onto Beulah Hill Church Rd. / Mt. Caramel Rd (SR 1210). After approximately 1.5 miles, turn right onto Richardson Farm Road (SR 1290) – a gravel road. Follow Richardson Farm Road to the primary residence and then turn left onto a gravel road. Follow the gravel road past the cattle nursery and chicken houses. The upper section of the project stream is located at the bottom of the hill. Please note that this is a private residence and permission is requested prior to entering the site.
Drainage Area	4.8 sq. mi
USGS Hydro Unit	03030003
NCDWQ Subbasin	03-06-10
Project Length	3,260 linear feet (Restoration)
Restoration Approach	3,260-feet of dimension, pattern, and profile
	3,260-feet of cattle exclusion
	7.8 acres of riparian buffer
Date of Completion	2003
Monitoring Dates	March 2004



Results and Discussion

Based on field observations and measurements, Suck Creek appears to be performing in close accordance to project goals. The channel geometry elements of dimension, pattern, and profile closely approximate design specifications. With the exception of possible aggradation in the upper reach, channel material distribution conforms to distribution anticipated during the mitigation design.

Over the course of construction, the watershed experienced above average rainfall with greater than two bankfull flooding events. In spite of the active flooding events, the channel has maintained its form and integrity. The investigator observed some isolated occurrences of bank erosion and arm scour of in-stream structures. The time of investigation occurred closely behind initial plantings. The investigator observed that the vegetation had been planted properly. The success of the planting will be determined during future monitoring efforts.

The following list describes potential elements of concern that should be monitored closely:

1. Mid-Channel Bar Formation

An area between station 4+00 and 5+00 may be forming a mid-channel bar

2. Bank scour

KHA observed isolated occurrences of bank scour at the following locations:

- 11+50
- 12+75
- 13+50
- 18+25
- 21+00

The As-Built Record Drawing Plan Sheets (Section 2 of the As-Built Report) shows the areas of scour. These areas should be monitored for expansion.

3. Arm scour of in-stream structures

KHA observed evidence of arm scour for the following structures:

- 12+25
- 13+75
- 16+25
- 17+50
- 18+00 – Appears to have the most severe erosion
- 21+50
- 25+75
- 26+50

The As-Built Record Drawing Plan Sheets (Section 2 of the As-Built Report) identifies the structures experiencing arm scour. These structures should be monitoring for changes.



Suck Creek – Moore County, North Carolina
Initial Monitoring Report Abstract
March 2004

Table 2: Geomorphic Summary

DIMENSION	Suck Creek					
	Upper Reach			Lower Reach		
	Design	As-built	Pool	Design	As-built	Pool
Bankfull Cross-sectional Area	18-36	18.1	21-43	18-36	27.4	21-43
Bankfull Width	15-20	21.2	14-34	15-20	20.7	14-34
Bankfull Mean Depth	1.2-1.8	0.9	1.2-1.3	1.2-1.8	1.3	1.2-1.3
Bankfull Max Depth	1.8-2.9	1.6	3.9-6.3	1.8-2.9	2.2	3.9-6.3
*Values based on cross section and profile measurements						
PATTERN	Suck Creek					
	Upper Reach			Lower Reach		
Design	As-Built	Design	As-Built	Design	As-Built	Design
Meander Wave Length	130-265	120-265	130-265	102-174		
Radius of Curvature	32-69	35-55	32-69	14-65		
Beltwidth	21-99	20-104	21-99	34-91		
PROFILE	Suck Creek					
	2004 Upper Reach As-Built			2004 Lower Reach As-Built		
Design	Minimum	Maximum	Median	Design	Minimum	Maximum
Range	10.0	27.0	19.0	Range	17.0	42.0
Riffle Length	0.45-1.0%	1.00%	0.75%	0.45-1.0%	0.80%	0.80%
Riffle Slope	20.0	68.0	43.0	--	86.0	128.0
Pool Length	54.0	83.0	71.0	60-140	83.0	171.0
Pool to Pool Spacing	Suck Creek					
SUBSTRATE	Upper Reach			Lower Reach		
	Riffle	As-built	Pool	Riffle	As-built	Pool
d50	13.2	17.9	32	As-built	20	As-built
d85	30.8	32	33.4	As-built	0.8	As-built
VEGETATION	Suck Creek					
	Upper Reach			Lower Reach		
Observed	Planted	Observed	Planted	Observed	Planted	Observed
Tree Stratum (trees/acre)	1640	1760	2120	1400		
Shrub Stratum (%cover)	--	--	--	--		
Herb Stratum (%cover)	--	--	--	--		



Photos

The following are photographs of typical sections and areas of concern throughout the project.



Photo 1: Typical Riffle



Photo 2: Typical Pool



Photo 3: Typical Vegetation



Photo 4: Issue 1 - Possible Aggradation



Photo 5: Issue 2 - Bank Erosion



Photo 6: Issue 3 - Structure Arm Scour



Suck Creek – Moore County, North Carolina
 Initial Monitoring Report
 March 2004

TABLE OF CONTENTS

1.0 BACKGROUND INFORMATION 2
 1.1 Goals and Objective..... 2
 1.2 Project Location..... 2
 1.3 Project Description 2
 2.0 YEAR 2004 RESULTS AND DISCUSSION..... 2
 2.1 Vegetation 2
 2.1.1 Results and Discussion 3
 2.2 Geomorphology..... 3
 2.2.1 Results and Discussion 3

TABLES

Table 1: Summary of Channel Conditions..... 6

PHOTOS

Photo 1: Potential Aggradation - Station 4+00 4
 Photo 2: Evidence of Bank Erosion - Station 13+50..... 4
 Photo 3: Evidence of Bank Erosion - Station 18+25 4
 Photo 4: Evidence of Bank Erosion - Station 21+00..... 4
 Photo 5: Structure Arm Scour - Station 16+00 5
 Photo 6: Structure Arm Scour - Station 17+50 5
 Photo 7: Structure Arm Scour - Station 18+00 5

APPENDICIES

Appendix A – Monitoring Results



1.0 BACKGROUND INFORMATION

The Suck Creek Stream Restoration project lies within the Richardson Farm in Moore County, North Carolina located south of SR1261 and East of SR1210. At the downstream terminus, the stream drains a 4.8 square mile watershed that includes several impoundments. Project construction was completed in April 2003 and the as-built survey was completed June 2003. The riparian buffer was planted in February 2004. The mitigation effort included a Priority I Restoration (Rosgen 1997) of 3,260 linear feet of stream and the establishment of 7.8 acres of riparian buffer.

1.1 Goals and Objective

The goal of the project is to transform the pre-existing altered stream corridor to a more stable and biologically active form through the following objectives:

- 1.) Restore 3,260-linear feet of Suck Creek through geomorphic modification of dimension, pattern, and profile adjustments; and cattle exclusion
- 2.) Establish a riparian zone surrounding restored sections of Suck Creek
- 3.) Improve the habitat within the channel and the riparian zone.

1.2 Project Location

The project is located west of Carthage in Moore County. From Raleigh, follow US-1 south to US-15/501 toward Carthage. When approaching Carthage, take NC-24/ Monroe Street into downtown. Follow through the downtown traffic circle to Dowd Rd / SR-1240. Take Dowd Road (SR-1240) west away from Carthage for approximately 8.3 miles. Take a right onto Beulah Hill Church Rd. / Mt. Caramel Rd (SR 1210). After approximately 1.5 miles, turn right onto Richardson Farm Road (SR 1290) – a gravel road. Follow Richardson Farm Road to the primary residence and then turn left onto a dirt road. Follow the dirt road past the cattle nursery and chicken houses. The upper section of the project stream is located at the bottom of the hill. Please note that this is a private residence and permission is requested prior to entering the site.

1.3 Project Description

Suck Creek was restored using a Priority I (Rosgen 1997) protocol that modified channel dimension, pattern, and profile and established a riparian zone adjacent to the creek. In-stream structures including log and rock cross vanes; and rock j-hooks were installed to maintain channel profile. Root wads and vegetation were added to maintain channel pattern. Fencing was installed to maintain easement boundaries. Stabilized fords were installed to allow animal and motor vehicles to cross the stream.

2.0 YEAR 2004 RESULTS AND DISCUSSION

2.1 Vegetation

On March 24th, 2004, the investigators assessed two rectangular plots measuring 4 x 25 meters for bare root seedlings, live stakes, and ground cover. Survey methodology is described in Section 4 of the As-Built Report and results are shown in Appendix A and discussed below.

Due to the dormant season, the investigator could not readily identify the species of herbaceous vegetation, live stakes, or bare root seedlings. Most of the herbaceous cover had died back and was not



Suck Creek – Moore County, North Carolina
Initial Monitoring Report
March 2004

evident. The investigator performed a stem count of live stakes and bare roots without identification of the plant species.

During the visit, the investigator noticed that the electric fence had been activated and that cattle had minimal access to the riparian buffer. The investigator observed only spotty evidence of cattle within the riparian buffer that consisted primarily of cattle waste. The investigator did not observe active herbivorous grazing or evidence of grazing.

2.1.1 Results and Discussion

The species composition of the plots could not be determined due to the dormant season. A count of live stakes and bare roots confirmed that the riparian buffer had been planted according to design specifications.

2.2 Geomorphology

On March 24th, 2004, the investigators performed a geomorphic survey for two areas of the project reach that are identified on the As-Built record drawing plan sheets (Section 2 of the As-Built Report). The geomorphic survey for each area included the following:

- Pool and Riffle Cross Section
- Stream Profile
- Modified Wolman Pebble Count

Survey methodology is described in Section 4 of the As-Built Report and results are shown in Appendix A and discussed below.

2.2.1 Results and Discussion

For the discussion that follows, the stream has been divided into two sections: the upper and lower reach. Additionally, the station numbers referenced below are illustrated on the As-Built record drawing plan sheets located in Section 2 of the As-Built Report. The upper reach extends from the top of the project to the primary road crossing (Station 0+00 to Station 8+75). The lower reach extends from the primary road crossing to the end of the project (Station 8+75 to Station 29+63).

The measured values for channel dimension, pattern, and profile from the monitoring survey accord with design specifications. Table 1 – Summary of Channel Conditions provides survey details.

Overall the channel profile and banks appeared stable. The investigator did not observe head cuts or similar indicators of channel degradation. Possible evidence of aggradation as indicated by mid channel bars lie within upper reach in the region between station 4+00 and 5+00.

The investigator observed isolated incidents of bank scour throughout the reach with more numerous occurrences within the lower reach. KHA observed bank erosion near the following stations:

- 11+50
- 12+75
- 13+50
- 18+25
- 21+00

See the As-Built record drawing plan sheets (Section 2 of the As-Built Report) for the locations of bank scour.



Photo 1: Potential Aggradation - Station 4+00



Photo 2: Evidence of Bank Erosion - Station 13+50



Photo 3: Evidence of Bank Erosion - Station 18+25



Photo 4: Evidence of Bank Erosion - Station 21+00

All structures appeared to be functioning properly though the investigator observed erosion adjacent to the arms of several j-hooks and cross-vanes. KHA observed evidence of arm scour for the following structures:

- 12+25
- 13+75
- 16+25
- 17+50
- 18+00 – Appears to have the most severe erosion
- 21+50
- 25+75
- 26+50

The As-Built record drawing plan sheets (Section 2 of the As-Built Report) drawing identifies the structures experiencing arm scour. These structures should be monitored for changes



Photo 5: Structure Arm Scour - Station 16+00



Photo 6: Structure Arm Scour - Station 17+50



Photo 7: Structure Arm Scour - Station 18+00



Suck Creek – Moore County, North Carolina
Initial Monitoring Report
March 2004

Table 1: Summary of Channel Conditions

DIMENSION	Suck Creek				Suck Creek			
	Upper Reach		Pool		Lower Reach		Pool	
	Design	As-built	Design	As-built	Design	As-built	Design	As-built
Bankfull Cross-sectional Area	18-36	18.1	21-43	35.2	18-36	27.4	21-43	33.0
Bankfull Width	15-20	21.2	14-34	27.3	15-20	20.7	14-34	31.0
Bankfull Mean Depth	1.2-1.8	0.9	1.2-1.3	1.3	1.2-1.8	1.3	1.2-1.3	1.1
Bankfull Max Depth	1.8-2.9	1.6	3.9-6.3	2.8(2.3 - 3.7)*	1.8-2.9	2.2	3.9-6.3	2.8(2.8 - 3.7)*
*Values based on cross section and profile measurements								
PATTERN	Suck Creek				Suck Creek			
	Upper Reach		Lower Reach		Upper Reach		Lower Reach	
	Design	As-Built	Design	As-Built	Design	As-Built	Design	As-Built
Meander Wave Length	130-265	120-265	130-265	102-174				
Radius of Curvature	32-69	35-55	32-69	14-65				
Beltwidth	21-99	20-104	21-99	34-91				
PROFILE	Suck Creek				Suck Creek			
	2004 Upper Reach		As-Built		2004 Lower Reach		As-Built	
	Design Range	Minimum	Maximum	Median	Design Range	Minimum	Maximum	Median
Rifle Length	--	10.0	27.0	19.0	--	17.0	42.0	31.0
Rifle Slope	0.45-1.0%	0.50%	1.00%	0.75%	0.45-1.0%	0.80%	0.80%	0.80%
Pool Length	--	20.0	68.0	43.0	--	86.0	128.0	102.0
Pool to Pool Spacing	60-140	54.0	83.0	71.0	60-140	83.0	171.0	124.0
SUBSTRATE	Suck Creek				Suck Creek			
	Upper Reach		Pool		Lower Reach		Pool	
	Rifle	As-built	As-built	As-built	Rifle	As-built	As-built	As-built
d50	13.2	17.9	17.9	0.8	20	0.8	0.8	10
d85	30.8	32	32	10	33.4	10	10	
VEGETATION	Suck Creek				Suck Creek			
	Upper Reach		Lower Reach		Upper Reach		Lower Reach	
	Observed	Planted	Observed	Planted	Observed	Planted	Observed	Planted
Tree Stratum (trees/acre)	1640	1760	2120	1400				
Shrub Stratum (%cover)	--	--	--	--				
Herb Stratum (%cover)	--	--	--	--				





Suck Creek – Moore County, North Carolina
Initial Monitoring Report
March 2004

References

Rosgen, D. L. (1997). A Geomorphpic Approach to Restoration of Incised Rivers. Management of Landscapes Disturbed by Channel Incision.

Appendix A – Monitoring Results

Suck Creek Stream Restoration Project Moore County, North Carolina

Prepared for:



North Carolina Ecosystem Enhancement Program

Raleigh, North Carolina

July 2004

Longitudinal Plot

Pattern View




Benchmark		Channel Shot @ Station 0 Cross Vane					89.75 ft					Longitudinal Survey Data					
Station	Channel	Water Surface	Bankfull	Top of Bank	Feature	Station	Channel	Water Surface	Bankfull	Top of Bank	Feature	Station	Channel	Water Surface	Bankfull	Top of Bank	Feature
0	89.75	90.1	91.34		Crossvane												
7	88.06	90.04			Scour Pool												
17	88.85	90			Head Glide												
45	89.34	89.96	91.23		Head Riffle												
55	88.56	89.96			Head Pool												
65	87.6	89.96			Center Pool												
76	88.13	89.96			Log Vane												
85	87.6	89.97			Center Pool												
95	88.13	89.97			Head Glide												
115	89	89.97			Tail Glide												
125	88.62	89.97			Center Pool - X-sect												
150	89.67	89.97	91.09		Cross Vane												
159	87.4	89.85			Scour Pool												
176	88.5	89.85			Head Glide												
217	89.51	89.85	91.08		Cross Vane												
229	88.25	89.6			Scour Pool												
250	88.94	89.59			Head Riffle												
265	89.01	89.56			Center Riffle - X-sect												
277	88.7	89.55			Tail Riffle												
308	88.43	89.48			Center Run - Boulder												
348	88.97	89.47			Boulder Cluster Ends												
361	88.14	89.34			Center Pool												
378	88.91	89.34	90.66		Head Riffle												
412	89.06	89.31	90.16		Cross Vane												
Profile Summary																	
Bankfull Slope		0.002			Riffle Slope												0.008
Run Slope		--			Pool Slope												0.0004
Glide Slope		--			Pool Spacing												70
Pool Length					Low Bank Height												--
Max Riffle Depth					Max Run Depth												--
Max Pool Depth					Max Glide Depth												--

Title Longitudinal Profile		Project Suck Creek Stream Restoration Project Moore County, NC		Project # 011795008	
Prepared For:		Survey Date March 24, 2004		Figure 1	
		Survey Weather Sunny 70 F		Field Team Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood	
				Location Upper Reach	


Modified Wolman Pebble Count – Riffle

Materials	Size Range (mm)		Aggregate			Bed			Bank		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	13	26	26	0	0	0	13	65	65
Very Fine Sand	0.062	0.13	2	4	30	0	0	0	2	10	75
Fine Sand	0.13	0.25	2	4	34	0	0	0	2	10	85
Medium Sand	0.25	0.5	0	0	34	0	0	0	0	0	85
Coarse Sand	0.5	1	0	0	34	0	0	0	0	0	85
Very Coarse Sand	1	2	0	0	34	0	0	0	0	0	85
Very Fine Gravel	2	4	0	0	34	0	0	0	0	0	85
Fine Gravel	4	6	0	0	34	0	0	0	0	0	85
Fine Gravel	6	8	0	0	34	0	0	0	0	0	85
Medium Gravel	8	11	6	12	46	4	13	13	2	10	95
Medium Gravel	11	16	5	10	56	5	17	30	0	0	95
Coarse Gravel	16	22	7	14	70	6	20	50	1	5	100
Coarse Gravel	22	32	8	16	86	8	27	77	0	0	100
Coarse Gravel	32	45	5	10	96	5	17	93	0	0	100
Very Coarse Gravel	45	64	1	2	98	1	3	97	0	0	100
Very Coarse Gravel	64	90	1	2	100	1	3	100	0	0	100
Small Cobble	90	128	0	0	100	0	0	100	0	0	100
Medium Cobble	128	180	0	0	100	0	0	100	0	0	100
Large Cobble	180	256	0	0	100	0	0	100	0	0	100
Very Large Cobble	256	362	0	0	100	0	0	100	0	0	100
Small Boulder	362	512	0	0	100	0	0	100	0	0	100
Medium Boulder	512	1024	0	0	100	0	0	100	0	0	100
Large Boulder	1024	2048	0	0	100	0	0	100	0	0	100
Very Large Boulder	2048	4096	0	0	100	0	0	100	0	0	100
Totals			50	100		30	100		20	100	
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	0.04	8.3	13.2	30.8	43.7	26	8	64	2	0	0



Modified Wolman Pebble Count – Pool


Materials	Size Range (mm)		Aggregate			Bed			Bank		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	4	8	8						
Very Fine Sand	0.062	0.13	1	2	10						
Fine Sand	0.13	0.25	1	2	12						
Medium Sand	0.25	0.5	2	4	16						
Coarse Sand	0.5	1	0	0	16						
Very Coarse Sand	1	2	0	0	16						
Very Fine Gravel	2	4	0	0	16						
Fine Gravel	4	6	1	2	18						
Fine Gravel	6	8	1	2	20						
Medium Gravel	8	11	7	14	34						
Medium Gravel	11	16	6	12	46						
Coarse Gravel	16	22	7	14	60						
Coarse Gravel	22	32	12	24	84						
Very Coarse Gravel	32	45	8	16	100						
Very Coarse Gravel	45	64	0	0	100						
Small Cobble	64	90	0	0	100						
Medium Cobble	90	128	0	0	100						
Large Cobble	128	180	0	0	100						
Very Large Cobble	180	256	0	0	100						
Small Boulder	256	362	0	0	100						
Medium Boulder	362	512	0	0	100						
Large Boulder	512	1024	0	0	100						
Very Large Boulder	1024	2048	0	0	100						
Very Large Boulder	2048	4096	0	0	100						
Totals			50	100		8					
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	0.5	11.7	17.9	32	40.1	8	8	84	0	0	0



Title	Pebble Counts		Project	Suck Creek Stream Restoration Project Moore County, NC		Project #	011795008		Field Team	Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood		Location	Upper Reach	
	Survey Weather	Sunny 70 F		Figure	4									
Prepared For:	Ecosystem Enhancement		Survey Date	March 24, 2004		Project #	011795008		Field Team	Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood		Location	Upper Reach	

Modified Wolman Pebble Count – All Facets

Materials Plot





Materials	Size Range (mm)		Aggregate			Bed			Bank		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	17	17	17	13	26	26	4	8	8
Very Fine Sand	0.062	0.13	3	3	20	2	4	30	1	2	10
Fine Sand	0.13	0.25	3	3	23	2	4	34	1	2	12
Medium Sand	0.25	0.5	2	2	25	0	0	34	2	4	16
Coarse Sand	0.5	1	0	0	25	0	0	34	0	0	16
Very Coarse Sand	1	2	0	0	25	0	0	34	0	0	16
Very Fine Gravel	2	4	0	0	25	0	0	34	0	0	16
Fine Gravel	4	6	1	1	26	0	0	34	1	2	18
Fine Gravel	6	8	1	1	27	0	0	34	1	2	20
Medium Gravel	8	11	13	13	40	6	12	46	7	14	34
Medium Gravel	11	16	11	11	51	5	10	56	6	12	46
Coarse Gravel	16	22	14	14	65	7	14	70	7	14	60
Coarse Gravel	22	32	20	20	85	8	16	86	12	24	84
Very Coarse Gravel	32	45	13	13	98	5	10	96	8	16	100
Very Coarse Gravel	45	64	1	1	99	1	2	98	0	0	100
Small Cobble	64	90	1	1	100	1	2	100	0	0	100
Medium Cobble	90	128	0	0	100	0	0	100	0	0	100
Large Cobble	128	180	0	0	100	0	0	100	0	0	100
Very Large Cobble	180	256	0	0	100	0	0	100	0	0	100
Small Boulder	256	362	0	0	100	0	0	100	0	0	100
Small Boulder	362	512	0	0	100	0	0	100	0	0	100
Medium Boulder	512	1024	0	0	100	0	0	100	0	0	100
Large Boulder	1024	2048	0	0	100	0	0	100	0	0	100
Very Large Boulder	2048	4096	0	0	100	0	0	100	0	0	100
Totals			100	100		50	100		50	100	
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	.06	10	15.6	31.5	42	17	8	74	1	0	0

Materials	Size Range (mm)		Aggregate			Bed			Bank		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062									
Very Fine Sand	0.062	0.13									
Fine Sand	0.13	0.25									
Medium Sand	0.25	0.5									
Coarse Sand	0.5	1									
Very Coarse Sand	1	2									
Very Fine Gravel	2	4									
Fine Gravel	4	6									
Fine Gravel	6	8									
Medium Gravel	8	11									
Medium Gravel	11	16									
Coarse Gravel	16	22									
Coarse Gravel	22	32									
Very Coarse Gravel	32	45									
Very Coarse Gravel	45	64									
Small Cobble	64	90									
Medium Cobble	90	128									
Large Cobble	128	180									
Very Large Cobble	180	256									
Small Boulder	256	362									
Small Boulder	362	512									
Medium Boulder	512	1024									
Large Boulder	1024	2048									
Very Large Boulder	2048	4096									
Totals											
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock

Title	Pebble Counts	Project	Suck Creek Stream Restoration Project Moore County, NC	Project #	011795008	Location	Upper Reach
Prepared For:		Survey Date	March 24, 2004	Field Team	Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood	Figure	5

Longitudinal Plot

Pattern View



Benchmark		Channel of Station 0 Structure				90.87				Longitudinal Survey Data							
Station	Channel	Water Surface	Bankfull	Top of Bank	Feature	Station	Channel	Water Surface	Bankfull	Top of Bank	Feature	Station	Channel	Water Surface	Bankfull	Top of Bank	Feature
0	90.87				Structure	509	88.7	89.1	90.2		Structure						
55	90.18	90.33	91.23		Head Riffle												
72	89.28	90.03			Head Run												
87.5	88.16	90.01			Head Pool												
103	88.42	90	90.93		Center Pool - X-Sect												
115	87.58	89.98			Center Pool												
128.6	89.08	89.98			Head Glide												
145	89.18	89.96			Structure												
166	88.59	89.95	91.33		Head Run												
178	87.9	89.95			Head Pool												
192	87.76	89.94			Center Pool												
200	88.32	89.94			Head Glide												
216	88.7	89.92			Head Riffle												
232	89.07	89.9	91.27		Center Riffle - X-Sect												
251	88.78	89.91			Head Run												
262.5	88.42	89.9			Head Pool												
284	87.97	89.9			Center Pool												
309	87.41	89.9			Center Pool												
320	87.78	89.9	91.43		Head Glide												
335	88.17	89.9			Structure												
337	89.69	89.84			Structure												
343	87.65	89.65			Scour Pool												
363	89.16	89.51	90.83		Head Riffle												
372	88.13	89.49			Center Pool												
380	89.24	89.49			Head Riffle												
422	88.69	89.19			Tail Riffle												
452	87.94	89.14			Head Pool												
472	87.09	89.14			Center Pool												


Profile Summary

Bankfull Slope	0.002
Riffle Slope	0.008
Run Slope	0.002
Pool Slope	0.005
Glide Slope	0.0007
Pool Spacing	124
Pool Length	102
Low Bank Height	--
Max Riffle Depth	1.9
Max Run Depth	--
Max Pool Depth	3.6
Max Glide Depth	--

Title Longitudinal Profile		Project # 011795008	
Prepared For: Suck Creek Stream Restoration Project Moore County, NC		Figure 7	
Project		Field Team	
Suck Creek Stream Restoration Project Moore County, NC		Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood	
Survey Date March 24, 2004		Location Lower Reach	
Survey Weather Sunny 70 F			


Modified Wolman Pebble Count – Riffle


Materials	Size Range (mm)		Aggregate			Bed			Bank		
	0	0.062	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	1	2	2	0	0	0	1	11	11
Very Fine Sand	0.062	0.13	0	0	2	0	0	0	0	0	11
Fine Sand	0.13	0.25	1	2	4	0	0	0	1	11	22
Medium Sand	0.25	0.5	7	14	18	0	0	0	7	78	100
Coarse Sand	0.5	1	0	0	18	0	0	0	0	0	100
Very Coarse Sand	1	2	0	0	18	0	0	0	0	0	100
Very Fine Gravel	2	4	0	0	18	0	0	0	0	0	100
Fine Gravel	4	6	0	0	18	0	0	0	0	0	100
Fine Gravel	6	8	0	0	18	0	0	0	0	0	100
Medium Gravel	8	11	3	6	24	3	7	7	0	0	100
Medium Gravel	11	16	4	8	32	4	10	17	0	0	100
Coarse Gravel	16	22	15	30	62	15	37	54	0	0	100
Coarse Gravel	22	32	10	20	82	10	24	78	0	0	100
Very Coarse Gravel	32	45	9	18	100	9	22	100	0	0	100
Very Coarse Gravel	45	64	0	0	100	0	0	100	0	0	100
Small Cobble	64	90	0	0	100	0	0	100	0	0	100
Medium Cobble	90	128	0	0	100	0	0	100	0	0	100
Large Cobble	128	180	0	0	100	0	0	100	0	0	100
Very Large Cobble	180	256	0	0	100	0	0	100	0	0	100
Small Boulder	256	362	0	0	100	0	0	100	0	0	100
Small Boulder	362	512	0	0	100	0	0	100	0	0	100
Medium Boulder	512	1024	0	0	100	0	0	100	0	0	100
Large Boulder	1024	2048	0	0	100	0	0	100	0	0	100
Very Large Boulder	2048	4096	0	0	100	0	0	100	0	0	100
Totals			50	100		41	100		9	100	
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	0.5	16.7	20.0	33.4	41.4		16	82	0	0	0



Modified Wolman Pebble Count – Pool


Materials	Size Range (mm)		Aggregate			Bed			Bank		
	0	0.062	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	12	24	24	7	23	23	5	25	25
Very Fine Sand	0.062	0.13	0	0	24	0	0	23	0	0	25
Fine Sand	0.13	0.25	3	6	30	1	3	27	2	10	35
Medium Sand	0.25	0.5	4	8	38	1	3	30	3	15	50
Coarse Sand	0.5	1	9	18	56	5	17	47	4	20	70
Very Coarse Sand	1	2	6	12	68	0	0	47	6	30	100
Very Fine Gravel	2	4	1	2	70	1	3	50	0	0	100
Fine Gravel	4	6	2	4	74	2	7	57	0	0	100
Fine Gravel	6	8	2	4	78	2	7	63	0	0	100
Medium Gravel	8	11	5	10	88	5	17	80	0	0	100
Medium Gravel	11	16	2	4	92	2	7	87	0	0	100
Coarse Gravel	16	22	4	8	100	4	13	100	0	0	100
Coarse Gravel	22	32	0	0	100	0	0	100	0	0	100
Very Coarse Gravel	32	45	0	0	100	0	0	100	0	0	100
Very Coarse Gravel	45	64	0	0	100	0	0	100	0	0	100
Small Cobble	64	90	0	0	100	0	0	100	0	0	100
Medium Cobble	90	128	0	0	100	0	0	100	0	0	100
Large Cobble	128	180	0	0	100	0	0	100	0	0	100
Very Large Cobble	180	256	0	0	100	0	0	100	0	0	100
Small Boulder	256	362	0	0	100	0	0	100	0	0	100
Medium Boulder	362	512	0	0	100	0	0	100	0	0	100
Large Boulder	512	1024	0	0	100	0	0	100	0	0	100
Very Large Boulder	1024	2048	0	0	100	0	0	100	0	0	100
Totals			50	100		30	100		20	100	
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	0.04	0.4	0.8	10.0	18.5	24	44	32	0	0	0



Title	Pebble Counts	Prepared For:		Suck Creek Stream Restoration Project Moore County, NC	Survey Date March 24, 2004	Survey Weather Sunny 70 F	Field Team Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood	Project # 011795008	Figure 10	Location Lower Reach

Modified Wolman Pebble Count – All Facets

Materials Plot



Materials	Size Range (mm)		Aggregate			Rifle			Pool		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062	13	13	13	1	2	2	12	24	24
Very Fine Sand	0.062	0.13	0	0	13	0	0	2	0	0	24
Fine Sand	0.13	0.25	4	4	17	1	2	4	3	6	30
Medium Sand	0.25	0.5	11	11	28	7	14	18	4	8	38
Coarse Sand	0.5	1	9	9	37	0	0	18	9	18	56
Very Coarse Sand	1	2	6	6	43	0	0	18	6	12	68
Very Fine Gravel	2	4	1	1	44	0	0	18	1	2	70
Fine Gravel	4	6	2	2	46	0	0	18	2	4	74
Fine Gravel	6	8	2	2	48	0	0	18	2	4	78
Medium Gravel	8	11	8	8	56	3	6	24	5	10	88
Medium Gravel	11	16	6	6	62	4	8	32	2	4	92
Coarse Gravel	16	22	19	19	81	15	30	62	4	8	100
Coarse Gravel	22	32	10	10	91	10	20	82	0	0	100
Coarse Gravel	32	45	9	9	100	9	18	100	0	0	100
Very Coarse Gravel	45	64	0	0	100	0	0	100	0	0	100
Very Coarse Gravel	64	90	0	0	100	0	0	100	0	0	100
Small Cobble	90	128	0	0	100	0	0	100	0	0	100
Medium Cobble	128	180	0	0	100	0	0	100	0	0	100
Large Cobble	180	256	0	0	100	0	0	100	0	0	100
Very Large Cobble	256	362	0	0	100	0	0	100	0	0	100
Small Boulder	362	512	0	0	100	0	0	100	0	0	100
Medium Boulder	512	1024	0	0	100	0	0	100	0	0	100
Large Boulder	1024	2048	0	0	100	0	0	100	0	0	100
Very Large Boulder	2048	4096	0	0	100	0	0	100	0	0	100
Totals			100	100		50	100		50	100	
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock
	0.2	0.9	8.8	25.4	37.8	13	30	57	0	0	0

Materials	Size Range (mm)		Aggregate			Bed			Bank		
	D16 (mm)	D35 (mm)	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %	Pebbles	Item %	Cum %
Silt/Clay	0	0.062									
Very Fine Sand	0.062	0.13									
Fine Sand	0.13	0.25									
Medium Sand	0.25	0.5									
Coarse Sand	0.5	1									
Very Coarse Sand	1	2									
Very Fine Gravel	2	4									
Fine Gravel	4	6									
Fine Gravel	6	8									
Medium Gravel	8	11									
Medium Gravel	11	16									
Coarse Gravel	16	22									
Coarse Gravel	22	32									
Coarse Gravel	32	45									
Very Coarse Gravel	45	64									
Very Coarse Gravel	64	90									
Small Cobble	90	128									
Medium Cobble	128	180									
Large Cobble	180	256									
Very Large Cobble	256	362									
Small Boulder	362	512									
Medium Boulder	512	1024									
Large Boulder	1024	2048									
Very Large Boulder	2048	4096									
Totals											
Aggregate Summary	D16 (mm)	D35 (mm)	D50 (mm)	D84 (mm)	D95 (mm)	% Silt/Clay	% Sand	% Gravel	% Cobble	% Boulder	% Bed-rock


Title	Pebble Counts	Project	Suck Creek Stream Restoration Project Moore County, NC	Project #	011795008	Location	Lower Reach
Prepared For:		Survey Date	March 24, 2004	Field Team	Chad Evenhouse; Andy Kiley; Norton Webster; Dan Wood	Figure	11



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

5.0 Mitigation

Exhibit 3 Site Topographic Map



THE INFORMATION CONTAINED HEREIN IS THE PROPERTY OF KIMLEY-HORN AND ASSOCIATES, INC. IT IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFICALLY IDENTIFIED HEREON. IT IS NOT TO BE REPRODUCED, COPIED, REPRODUCED, OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF KIMLEY-HORN AND ASSOCIATES, INC. ANY REPRODUCTION OR TRANSMISSION OF THIS INFORMATION WITHOUT THE WRITTEN PERMISSION OF KIMLEY-HORN AND ASSOCIATES, INC. SHALL BE WITHOUT LIABILITY TO KIMLEY-HORN AND ASSOCIATES, INC. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN PERMISSION OF KIMLEY-HORN AND ASSOCIATES, INC. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN PERMISSION OF KIMLEY-HORN AND ASSOCIATES, INC. THE INFORMATION CONTAINED HEREIN IS NOT TO BE USED FOR ANY OTHER PROJECT OR SITE WITHOUT THE WRITTEN PERMISSION OF KIMLEY-HORN AND ASSOCIATES, INC.

NORTH BASED ON DESIGN PLANS BY
KIMLEY-HORN AND ASSOCIATES, INC.
ENTITLED "SUCK CREEK - MOORE COUNTY"
AND DATED 9-12-02

LEGEND

— x — x — x —	FENCE
— · — · — · — ·	☉ SUCK CREEK
— · — · — · — ·	EDGE OF WATER



Original survey
Issued and sealed by
ROGER D. MORGAN, PLS
N.C. Registration No. L-3847
JUNE 2, 2003
This media should not be
considered a certified
document.

WK DICKSON
Engineers • Planners • Surveyors
Landscape Architects

231 16th Avenue, NE
Atlanta, GA 30329
(404) 527-8911

Columbia, SC
Columbia, SC
Hickory, NC
Charlotte, NC
Wilmington, NC

REV. NO.	REVISION	DATE	DESIGNED BY


DAYSTAMP

This document contains confidential information and is intended only for the specific project and client for which it was prepared. Reproduction or use of this document without written authorization and adaptation by Kimley-Horn and Associates, Inc. shall be without liability to Kimley-Horn and Associates, Inc. Copyright Kimley-Horn and Associates, Inc. 2001

PREPARED IN THE OFFICE OF:

Kimley-Horn and Associates, Inc.
P.O. BOX 33068 - FALEIGH, NORTH CAROLINA 27636-3068
PHONE: (919) 677-5000 FAX: (919) 677-2050

CLIENT: **ECOSYSTEM ENHANCEMENT PROGRAM**
TITLE: **PROJECT TOPOGRAPHY**
WPP



DATE: 04-03
HORIZONTAL SCALE: 30
VERTICAL SCALE: N/A
SHEET NO.: 1
TOTAL SHEETS: 1

PROJECT: **SUCK CREEK MOORE COUNTY**

ATTACHED REFERENCE PLOTS: 1 of 1



**Suck Creek Stream Restoration
As-Built Report
Moore County, North Carolina**

6.0 Maintenance and Contingency Plans



Suck Creek Stream Restoration As-Built Report Moore County, North Carolina

7.0 References

References

Kimley-Horn and Associates, I. (2002). Suck Creek Stream Restoration Project: Moore County, NC - Executive Summary of Design. Raleigh, NC.

Kimley-Horn and Associates, I. (2003). Suck Creek Restoration Plan and Construction Drawings. Raleigh, NC.

McLendon, S., B. Fox, et al. (2003). Stream Mitigation Guidelines, United States Army Corps of Engineers - Wilmington District; United States Environmental Protection Agency; North Carolina Wildlife Resources Commission; North Carolina Department of Natural Resources - Division of Water Quality.

Rosgen, D. L. (1994). "A classification of natural rivers." Catena **22**: 169-199.

Rosgen, D. L. (1996). Applied river morphology. Pagosa Springs, Colo., Wildland Hydrology.

Rosgen, D. L. (1997). A Geomorphic Approach to Restoration of Incised Rivers. Management of Landscapes Disturbed by Channel Incision.

Appendix B – Monitoring Methods

Suck Creek Stream Restoration Project Moore County, North Carolina

Prepared for:
North Carolina Ecosystem Enhancement Program
Raleigh, North Carolina

July 2004

©Kimley-Horn and Associates, Inc. 2004



1. Introduction

The purpose of this document (*Mitigation Monitoring Methods*) is to outline the procedure used to assess the success of the Suck Creek restoration effort. The stream has been constructed to be stable and provide improved biological habitat. Refer to the Suck Creek Restoration Executive Summary of Design (*Executive Summary*) (Kimley-Horn and Associates 2002) for details concerning the restoration effort. The monitoring methods described in Section 2 have been developed to allow for the assessment of restoration goals. Monitoring success criteria are taken from the *Executive Summary* (Kimley-Horn and Associates 2002) and Section 11 of the Stream Mitigation Guidelines of April 2003 (McLendon, Fox et al. 2003).

2. Success Criteria

The stream geometry will be considered successful if the cross-section geometry, profile, and sinuosity do not deviate significantly from a stable channel geometry. It is expected that there will be minimal changes in the designed cross sections, profile and/or substrate composition. Changes that may occur during the monitoring period will be evaluated to determine if they represent a movement toward a more unstable condition (down-cutting, deposition, erosion) or are minor changes that represent an increase in stability (settling; vegetative changes; coarsening of bed material).

The channel geometry stability should be verified using surveys of the established cross-sections, longitudinal profiles, and pattern. Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, and effectiveness of in-stream structures and erosion control measures. Longitudinal photos should indicate the absence of developing bars within the channel or an excessive increase in channel depth. To be deemed successful, photos should not indicate excessive erosion or continuing degradation of the banks over time.

The success of vegetation planting will be gauged by stem counts. A stem count over 260 trees per acre at the end of the monitoring period will be considered successful. The restored buffer should mimic the function of upstream and downstream ecological function. Photos taken at established photo points should indicate maturation of riparian vegetation community.

3. Schedule

Monitoring will be performed annually for five years beginning in autumn 2004 and ending in 2008. Monitoring reports will be completed immediately following the monitoring effort. The monitoring methods outlined in this section should be followed during the monitoring effort. Each monitoring report should have the same format as the initial monitoring report.

4. Monitoring Methods

The following is a discussion of the methodologies used in the monitoring effort and summary report documentation. This section will facilitate follow-up monitoring efforts and enable replication of the monitoring that was performed.

The geomorphology of the stream should be assessed using the Rosgen morphological variables (Rosgen 1996). The morphology of the stream is to be monitored a minimum of once a year for 5 years after construction.



Reference Photographs

Monitoring – Locations of the photograph points were established at all cross section locations and vegetation plots.

All photo points are called out on the As-Built Record Drawing Plan Sheets in Appendix A of the initial monitoring report (*initial monitoring report*) (Kimley-Horn and Associates 2004). Photos are included with channel morphology survey results located in Appendix C of the *initial monitoring report*.

Procedure – Photographs should be taken standing at the approximate location of established photo point. Photographs will be taken throughout the monitoring period. Photos should be compared to previous year(s) photos to evaluate vegetative growth along the stream corridor of the restoration site and channel evolution. All follow up monitoring photos should be taken at approximately the same location as in the initial photo point locations as established in this report.

Channel Morphology

Cross-section geometry and longitudinal profile data were gathered during field reconnaissance. Two distinctive areas along the stream channel denoted as Upper Reach and Lower Reach were surveyed and established for monitoring. These areas are shown on the As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report*. Stream geometry data for each area is located in Appendix C of the *initial monitoring report*.

Cross-Sections

Monitoring – Permanent cross sections were established along the stream corridor of the restoration site. Two sets of cross-sections were taken in the two areas established along the stream corridor denoted as Upper Reach and Lower Reach. One riffle and one pool cross-section was surveyed for each area. The locations of each cross-section were marked in the field to establish the exact transect location. The cross-section data was compiled and plotted for each station (Appendix C of the *initial monitoring report*).

Rebar was used to mark the established location of each cross-section. Rebar was driven vertically flush to ground on each side of bank to establish the outer limits of each cross-section surveyed. White PVC piping was placed adjacent to each rebar marker to aid in locating the rebar in the field. All cross-section locations are shown on the As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report*.

Procedure – The following steps should be executed to ensure successful replication of cross-section location and surveying parameters. Data will be collected once a year for five (5) years. Cross-sections should be plotted over that of previous year(s) for comparison.

Minimum Equipment Needed:

- Tape (at least 100') for cross-sections
- Tape (at least 500') for profile
- Surveyor's Level (Optical or Laser)
- Surveyor's Rod
- Camera
- Record Drawings
- Monitoring Report



General Procedure:

- Locate CROSS-SECTION on Record Drawing plan sheets and in field
- Locate end points on banks marked with rebar and PVC piping
- Pull tape (100' tape) from left bank to right bank looking downstream at cross-section location between the two rebar points. The end of the tape (0'0") should be directly over the left rebar (temporary benchmark, TBM)
- Locate temporary bench mark
- Set up Level/surveying equipment in location to limit visual constraints
- Survey any temporary benchmarks (refer to Appendices A & C of the *initial monitoring report* for locations)
- Survey from left to right bank
- Survey distinctive points (i.e. top of bank, edge of water, bankfull features, etc.)

All elevations for the Upper and Lower Reaches are based on relative elevations of temporary bench marks (TBM). Survey elevations in an area should be based on TBMs noted in the survey results in Appendix C of the *initial monitoring report*

At least 20 measurements are recommended to accurately portray channel cross-sections. Measure all significant breaks of slope that occurs across the channel. Outside the channel, measure important features including the active floodplain, bankfull elevations, and stream terraces. Attempts should be made to match the stations of the year 0 survey.

Longitudinal Profile

The longitudinal profile will measure points along the stream channel. The profile will indicate any changes in slope of water surface, channel bed, floodplain, and terraces. The elevations and positions of channel defining indicators can also be monitored with this profile.

Monitoring – Longitudinal profiles were taken along the stream corridor of the restoration site for each of the two established stations. The profiles were taken in two distinctive areas along the stream corridor denoted as Upper Reach and Lower Reach. Refer to As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report* for locations. The longitudinal profile for both areas begins at the base of a stream structure located upstream of the cross sections and ends at the base of structure located downstream of the cross sections. The specific structures denoting the beginning and ending of the longitudinal profile are shown on the As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report*. The longitudinal data was compiled and plotted for each area (Appendix C of the *initial monitoring report*).

Procedure – Conduct the longitudinal profile survey when conducting the cross-section surveys. Run tape beginning at the established STATION 0 point and continue downstream along the left side bank (looking downstream) to the established length. Survey points at each station should include a ground shot at the deepest point in the channel (thalweg), water surface shot, and any channel forming features (bankfull, top of bank, etc.). The start and end points of each longitudinal profile is shown on the Record Drawing plan sheets. Each profile runs from upstream to downstream. Data will be collected once a year for five (5) years. Longitudinal profiles should be plotted over that of previous year(s) for comparison.

Modified Wolman Pebble Count

The composition of the streambed and banks is a good indicator of changes in stream character, channel form, hydraulics, erosion rates, and sediment supply. Composition can indicate how a stream is behaving. A pebble count gives a quantitative description of the bed material.



Suck Creek – Moore County, North Carolina
Mitigation Monitoring Methods
March 2004

Monitoring – Pebble counts were performed at each of the two areas along the stream reach (representative of two meander wavelengths and within the longitudinal profile of each area). Each pebble count consisted of a number of samples taken from each the riffle and pool features relative to proportion of each feature within the longitudinal profile. For example, in both reaches where the distribution was 50% riffle and 50% pools, 50 samples each were counted for both riffles and pools. Pool/riffle counts were chosen near the cross-sections taken for that area. Within each riffle and pool feature, the pebble count is further divided between bed and bank materials relative to the proportion of channel surface area. For example: if the total of 100 pebbles are measured for the reach and riffles account for 50 percent of the facet features and the bed accounts for 50 percent of channel surface area of the riffles, then 25 pebbles should be sampled from the bed of the riffles. This data was compiled and plotted for each area (Appendix C of the *initial monitoring report*).

Procedure – Follow the basic steps for the Modified Wolman Pebble Count (Rosgen 1996). Perform count at each of the two areas along the stream channel. Measure a minimum of 100 particles taken in proportion to distribution of pools and riffles within each area to obtain a valid count. Use a tally sheet to record the count. Data will be collected once a year for five (5) years. Pebble counts should be plotted over previous year(s) for comparison.

Vegetation

Monitoring –On March 24th, 2004, 2 assessment plots were set up along the length of the project area. The plots assessed the number of bare root seedlings and live stakes. Plots consisted of belted transect due to the linear shape of the project. Plots were 4 meters long by 25 meters wide. Plot locations are shown on the As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report*.

During the initial survey, it was difficult to determine or identify herbaceous vegetation as well as the stakes and bare root seedlings due to the time of year. Most of the herbaceous cover had died back and was not evident.

Procedure - Vegetation survival inside the riparian buffer will be documented for a 5-year period through photographic documentation of the entire length of the corridor in which buffers were planted. Documentation will occur at pre-established photo stations/plot areas. Vegetation survival of target dominant species will be confirmed using belted transects. Two belted transects have been established. The locations of each transect (each labeled as Vegetation Monitoring Quad) are shown on the As-Built Record Drawing Plan Sheets in Appendix A of the *initial monitoring report*. The transect area may also be scaled from the record drawing plan sheets. For each transect the number of surviving plants by species should be tallied as counts of live woody stems for both stakes and bare roots. Herbaceous cover should be incorporated into the plots. Plot size for herbaceous cover should be no more than one-meter square in size. Estimates of coverage of herbaceous vegetation along with dominant species should be recorded. Vegetation sampling should be completed before the end of the growing season from August 1 to October 31. Damaged or dead plants should be replaced per the contract documents (Kimley-Horn and Associates 2003).