

**YEAR 1 (2009)**  
**ANNUAL MONITORING REPORT**  
**THREE MILE CREEK RESTORATION SITE**  
**AVERY COUNTY, NORTH CAROLINA**  
**(Contract #16-D06125-A)**

**FULL DELIVERY PROJECT**  
**TO PROVIDE STREAM AND WETLAND MITIGATION**  
**IN THE FRENCH BROAD RIVER BASIN**  
**CATALOGING UNIT 06010108**



**Prepared for:**

**NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES**  
**RALEIGH, NORTH CAROLINA**

**Prepared by:**



**Restoration Systems, LLC**  
**1101 Haynes Street, Suite 211**  
**Raleigh, North Carolina 27604**

**And**



**Axiom Environmental, Inc.**  
**20 Enterprise Street, Suite 7**  
**Raleigh, North Carolina 27607**

**November 2009**

## EXECUTIVE SUMMARY

Restoration Systems, L.L.C. has completed restoration of streams and wetlands at the Three Mile Creek Restoration Site (hereafter referred to as the “Site”) to assist the North Carolina Ecosystem Enhancement Program in fulfilling stream and wetland mitigation goals. The Site, located in southwestern Avery County approximately 5.2 miles northeast of Spruce Pine, North Carolina, provides 8103 stream mitigation units and 3.7 riparian wetland mitigation units as described in the As-Built Mitigation Plan dated April 2009. The Site is located in United States Geological Survey (USGS) Hydrologic Unit and Targeted Local Watershed 06010108010020 (North Carolina Division of Water Quality Subbasin 04-03-06) of the French Broad River Basin. This report serves as the Year 1 (2009) annual monitoring report.

Primary activities at the Site included 1) stream restoration, 2) stream enhancement, 3) stream preservation, 4) wetland restoration and enhancement, 5) soil scarification, and 6) plant community restoration. Project restoration efforts provide 8103 Stream Mitigation Units and 3.7 riverine Wetland Mitigation Units.

Eight vegetation plots (10 meters by 10 meters in size) were established and permanently monumented. These plots were surveyed in September 2009 for the Year 1 (2009) monitoring season. Vegetation sampling across the Site was above the required average density with 708 planted stems per acre surviving. In addition, each individual plot was above success criteria.

Eleven cross-sections and 3000 linear feet of longitudinal profiles were measured for the Year 1 (2009) monitoring. As a whole, monitoring measurements indicate that there have been minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. The as-built channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in the detailed mitigation plan and construction plans. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. No stream problem areas were noted within the Site during the Year 1 (2009) monitoring year.

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days).

In summary, Site vegetation, streams, and wetland hydrology met success criteria for Year 1 (2009) monitoring.

## TABLE OF CONTENTS

EXECUTIVE SUMMARY .....	i
1.0 PROJECT BACKGROUND .....	1
1.1 Location and Setting .....	1
1.2 Project Objectives .....	1
1.3 Project Structure, Restoration Type, and Approach.....	1
1.4 Project History and Background.....	3
2.0 PROJECT CONDITION AND MONITORING RESULTS .....	5
2.1 Vegetation Assessment.....	5
2.1.1 Vegetation Success Criteria .....	5
2.1.2 Vegetative Problem Areas .....	6
2.2 Stream Assessment .....	6
2.2.1 Stream Success Criteria .....	6
2.2.2 Bankfull Events.....	6
2.2.3 Stream Problem Areas .....	6
2.2.4 Categorical Stream Feature Visual Stability Assessment.....	6
2.2.5 Quantitative Stream Measurements.....	7
2.3 Wetland Assessment .....	7
2.3.1 Wetland Success Criteria .....	7
2.3.2 Wetland Problem Areas.....	7
2.3.3 Wetland Criteria Attainment.....	12
3.0 CONCLUSIONS .....	12
4.0 REFERENCES .....	14

## FIGURES

Figure 1. Site Location .....	Appendix A
Figure 2. Monitoring Plan View .....	Appendix A

## TABLES

Table 1. Site Restoration Structures and Objectives .....	2
Table 2. Project Activity and Reporting History.....	3
Table 3. Project Contacts .....	4
Table 4. Project Background.....	4
Table 5. Characteristic Tree Species .....	5
Table 6. Verification of Bankfull Events.....	6
Table 7. Categorical Stream Feature Visual Stability Assessment.....	7
Table 8. Baseline Morphology and Hydraulic Summary .....	8
Table 9A. Morphology and Hydraulic Monitoring Summary .....	9
Table 9B. Morphology and Hydraulic Monitoring Summary.....	10
Table 9C. Morphology and Hydraulic Monitoring Summary.....	11
Table 10. Wetland Criteria Attainment for Year 1 (2009).....	12
Table 11. Summary of Groundwater Gauge Results.....	12
Table 12. Summary of Planted Vegetation Plot Results.....	13

## APPENDICES

### APPENDIX A. FIGURES

1. Figure 1. Site Location
2. Figure 2. Monitoring Plan View

### APPENDIX B. VEGETATION DATA

3. Vegetation Survey Data Tables
4. Vegetation Monitoring Plot Photos

### APPENDIX C. GEOMORPHOLOGIC DATA

1. Tables C1. Visual Morphological Stability Assessment
2. Cross-section Plots and Tables
3. Longitudinal Profile Plots
4. Representative Structure Photographs

### APPENDIX D. HYDROLOGY DATA

- 2009 Groundwater Gauge Data

## **1.0 PROJECT BACKGROUND**

### **1.1 Location and Setting**

Restoration Systems, L.L.C. (Restoration Systems) has completed restoration of streams and wetlands at the Three Mile Creek Restoration Site (hereafter referred to as the “Site”) to assist the North Carolina Ecosystem Enhancement Program (NCEEP) in fulfilling stream and wetland mitigation goals. The Site, located in southwestern Avery County approximately 5.2 miles northeast of Spruce Pine, North Carolina, provides 8103 stream mitigation units and 3.7 riparian wetland mitigation units as described in the April 2009 As-Built Mitigation Plan (Figures 1 and 2, Appendix A). The Site is located in United States Geological Survey (USGS) Hydrologic Unit and Targeted Local Watershed 06010108010020 (North Carolina Division of Water Quality Subbasin 04-03-06) of the French Broad River Basin.

Directions to the Site:

- From Asheville or Raleigh, take I-40 to Marion; take NC 226 north through Linville Falls; go left on NC 194; site is ~4.5 miles on left
- Or, From Asheville take 19/23 North to 19E through Spruce Pine to NC 194
- Take a right on NC 194 and travel approximately 1.5 miles
- The Site is on the right
- Latitude, Longitude of Site: 35.9827°N, 81.9843°W (NAD83/WGS84)

### **1.2 Project Objectives**

The primary components of the restoration project included 1) construction of a stable, riffle-pool stream channel; 2) enhancement of water quality functions within and downstream of the Site; 3) creation of a natural vegetated buffer along restored stream channels; 4) restoration of jurisdictional riverine wetlands in the Site; 5) improvement of aquatic habitat and species diversity by enhancing stream bed variability; and 6) restoration of wildlife functions associated with a riparian corridor/stable stream.

### **1.3 Project Structure, Restoration Type, and Approach**

An approximately 26.68-acre conservation easement was placed on the Site to incorporate all restoration activities. The Site contains 4.8 acres of hydric soil, Three Mile Creek, 12 unnamed tributaries (UTs) to Three Mile Creek, Fork Creek, and adjacent floodplains, which represent the primary hydrologic features of the Site. Prior to construction, the project was characterized by agricultural land utilized for Christmas tree and ornamental landscape nursery plant production, timber harvest, and livestock grazing. Agricultural practices included the maintenance and removal of riparian vegetation and relocation, dredging, and straightening of onsite streams. In addition, hydric soils were disturbed due to regular plowing and vegetation maintenance, hoof shear from livestock, and the removal of groundwater hydrology inputs from the rerouting and straightening of Site tributaries.

Restoration of Site streams and wetlands will result in positive benefits for water quality and biological diversity in the Three Mile Creek watershed. Targeted mitigation efforts at the Site were accomplished by:

1. Removing nonpoint and point sources of pollution associated with agricultural practices including a) cessation of broadcasting fertilizer, pesticides, and other agricultural chemicals into and adjacent to the Site and b) provide a forested riparian buffer to treat surface runoff.
2. Reducing sedimentation within onsite and downstream receiving waters by a) reducing bank erosion associated with vegetation maintenance and plowing adjacent to Site streams and wetlands and b) planting a forested riparian buffer adjacent to Site streams and wetlands.
3. Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.

4. Promoting floodwater attenuation by a) reconnecting bankfull stream flows to the abandoned floodplain terrace; b) restoring secondary, dredged, straightened, and entrenched tributaries, thereby reducing floodwater velocities within smaller catchment basins; c) restoration of depressional floodplain wetlands and floodwater storage capacity within the Site, and d) revegetating Site floodplains to increase frictional resistance on floodwaters.
5. Improving aquatic habitat with bed variability and the use of in-stream structures upstream of a reach identified by the North Carolina Wildlife Resources Commission as supporting naturally reproducing rainbow trout populations.
6. Providing a terrestrial wildlife corridor and refuge in an area that is developed for agricultural production.

As constructed, the Site restored historic stream and wetland functions, which existed onsite prior to channel straightening and dredging, agricultural impacts, and vegetation removal. Stream construction of meandering, E/C stream channel resulted in 6057 linear feet of stream restoration, 618 linear feet of stream enhancement (Level I), 875 linear feet of stream enhancement (Level II), 6421 linear feet of stream preservation, 2.5 acres of riverine wetland restoration, and 2.3 acres of riverine wetland enhancement (Table 1).

**Table 1. Site Restoration Structures and Objectives**

Restoration Segment/ Reach ID*	Station Range	Mitigation Type	Priority Approach	Existing Linear Footage/ Acreage	Designed Linear Footage/ Acreage**	SMU/ WMU	Comment
Three Mile Creek	1+25-37+30	Restoration	1	3552	3495	3495	Restoration of a straightened channel on new location.
	37+30-42+15	Enhancement I	2	485	485	323.3	Restoration of dimension and profile in place.
Fork Creek	0+00-1+58	Enhancement II	NA	158	158	63.2	Removal of invasive species and supplemental planting.
Tributary 1	0+00-3+84	Restoration	1	172	384	384	Restoration of a straightened channel on new location.
Tributary 2	0+00-1+33	Enhancement I	2	133	133	88.7	Restoration of dimension and profile in place.
	NA	Enhancement II	NA	351	351	140.4	Removal of invasive species and supplemental planting.
Tributary 3	0+00-3+40	Restoration	1	252	340	340	Restoration of a ditched and disturbed channel on new location.
	NA	Preservation	NA	1808	1808	361.6	Preservation of existing reach
Tributary 4	0+00-2+28	Restoration	1	136	198	198	Restoration of a ditched and disturbed channel on new location.
	NA	Enhancement II	NA	366	366	146.4	Removal of invasive species and supplemental planting.
Tributary 5	0+00-2+44	Restoration	1	150	214	214	Restoration of a ditched and disturbed channel on new location.
	NA	Preservation	NA	931	931	186.2	Preservation of stable, forested stream reaches.
Tributary 6a	0+00-2+44	Restoration	1	124	214	214	Restoration of a ditched and disturbed channel on new location.
	NA	Preservation	NA	681	681	136.2	Preservation of stable, forested stream reaches.

**Table 1. Site Restoration Structures and Objectives (continued)**

Restoration Segment/ Reach ID*	Station Range	Mitigation Type	Priority Approach	Existing Linear Footage/ Acreage	Designed Linear Footage/ Acreage**	SMU/ WMU	Comment
Tributary 7	0+00-2+75	Restoration	1	146	245	245	Restoration of a ditched and disturbed channel on new location.
Tributary 8	0+00-3+43	Restoration	1	519	343	343	Restoration of a ditched and disturbed channel on new location.
	242	Restoration	1	242	242	242	Filling a ditched springhead systems and braiding restoration channel.
Tributary 9	0+00-0+43	NA	NA	0	43	0	Tie spring head to design channel.
Tributary 11a	0+00-0+92	Restoration	1	72	92	92	Restoration of a ditched and disturbed channel on new location.
	228	Restoration	1	228	228	228	Braiding surface flow of restoration channel.
	NA	Preservation	NA	49	49	9.8	Preservation of stable, forested stream reaches.
Tributary 11b	0+00-0+62	Restoration	1	51	62	62	Restoration of a ditched and disturbed channel on new location.
Preservation Tributaries	NA	Preservation	NA	2952	2952	590.4	Preservation of stable, forested stream reaches.
<b>TOTAL SMUs</b>						<b>8103</b>	
Riparian/ Riverine Wetlands	--	Restoration	--	--	2.5	2.5	Reconstructing site tributaries, filling ditched channels and ditches, rehydrating floodplain soils, and planting with native forest vegetation.
	--	Enhancement	--	--	2.3	1.2	Planting with native forest vegetation.
<b>TOTAL WMUs</b>						<b>3.7</b>	

\* Locations of each tributary and restoration type are depicted on Sheets 1-23 in Appendix A (As-built Survey)

\*\* Constructed linear footage excludes crossings or areas outside of easement; therefore, is slightly shorter than stationing depicts.

Priority Approach 1 – Convert incised stream to stable stream at historic floodplain elevation.

Priority Approach 2 – Convert incised stream to stable stream and reestablish floodplain at present location.

#### 1.4 Project History and Background

Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 2-4.

**Table 2. Project Activity and Reporting History**

Activity or Report	Data Collection Completion	Actual Completion or Delivery
Restoration Plan	August 2007	September 2007
Construction Completion	NA	January 2009
Site Planting	NA	February 2009
Mitigation Plan/As-builts	March 2009	April 2009
Year 1 Monitoring (2008)	September 2009	September 2009

**Table 3. Project Contacts**

<b>Full Delivery Provider</b>	Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 George Howard and John Preyer (919) 755-9490
<b>Designer and Year 1 Monitoring Performer</b>	Axiom Environmental, Inc. 20 Enterprise Street, Suite 7 Raleigh, NC 27607 Grant Lewis (919) 215-1693
<b>Construction Contractor</b>	Land Mechanics Designs, Inc. 126 Circle G Lane Willow Spring, North Carolina 27592 Lloyd Glover (919) 422-3392
<b>Planting Contractor</b>	Carolina Silvics 908 Indian Trail Road Edenton, North Carolina 27932 Dwight McKinney (252) 482-8491
<b>Surveying Contractor</b>	K2 Design Group, PA 5758 US Highway 70 East Goldsboro, North Carolina 27534 John Rudolph (919) 751-0075

**Table 4. Project Background**

Project County	Avery County, North Carolina
Drainage Area	Three Mile Creek: 5.1 square miles Fork Creek: 1.8 square miles Tributaries: 0.02-0.2 square mile
Drainage impervious cover estimate (%)	< 1
Stream Order	Three Mile Creek: Second and Third Fork Creek: Second Tributaries: First and Second
Physiographic Region	Blue Ridge
Ecoregion	Southern Crystalline Ridges and Mountains
Rosgen Classification of As-built	C/E-type
Dominant Soil Types	Chandler, Cullowhee, Nikwasi, Micaville, Saunook, Thunder
Reference Site ID	Stone Mountain and Cranberry Creek
USGS HUC	06010108010020
NCDWQ Subbasin	04-03-06
NCDWQ Classification	WS-IV Tr (Stream Index # 7-2-25-(0.7))
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	Yes, the receiving water of the North Toe River (Stream Index Number 7-2-[27.7]b) is listed for impaired biological integrity and turbidity
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	+/- 8%



## 1.5 Monitoring Plan View

Monitoring activities for the Site, including relevant structures and utilities, project features, specific project structures, and monitoring features are detailed in the monitoring plan view in Figure 2 of Appendix A. Site features including vegetation, stream dimension (cross-sections), stream profile and pattern, wetland hydrology, and photographic documentation were monitored in Year 1 (2009).

## 2.0 PROJECT CONDITION AND MONITORING RESULTS

### 2.1 Vegetation Assessment

Following Site construction, eight plots (10 meters by 10 meters in size) were established and monumented with metal fence posts at all plot corners and PVC at each plot origin. Sampling was conducted as outlined in the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); results are included in Appendix B. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007). The locations of vegetation monitoring plots were placed to accurately represent the entire Site and are depicted on the monitoring plan view in Appendix A.

#### 2.1.1 Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria are dependent upon density and growth of "Characteristic Tree Species." Characteristic Tree Species include planted species, species identified through inventory of a reference (relatively undisturbed) forest community used to orient the planting plan, and appropriate Schafale and Weakley (1990) community descriptions. All species planted and identified in the reference forest will be utilized to define "Characteristic Tree Species" as termed in the success criteria (Table 5).

**Table 5. Characteristic Tree Species**

Planted Species	Reference Species
Pawpaw ( <i>Asimina triloba</i> )	Red maple ( <i>Acer rubrum</i> )
Sugarberry ( <i>Celtis laevigata</i> )	Ironwood ( <i>Carpinus caroliniana</i> )
Redbud ( <i>Cercis canadensis</i> )	Dogwood ( <i>Cornus florida</i> )
Buttonbush ( <i>Cephalanthus occidentalis</i> )	Strawberry bush ( <i>Euonymus americana</i> )
Silky dogwood ( <i>Cornus amomum</i> )	Spice bush ( <i>Lindera benzoin</i> )
Persimmon ( <i>Diospyros virginiana</i> )	Tulip poplar ( <i>Liriodendron tulipifera</i> )
Green ash ( <i>Fraxinus pennsylvanica</i> )	Sycamore ( <i>Platanus occidentalis</i> )
Sycamore ( <i>Platanus occidentalis</i> )	White pine ( <i>Pinus strobes</i> )
Black cherry ( <i>Prunus serotina</i> )	Black cherry ( <i>Prunus serotina</i> )
White oak ( <i>Quercus alba</i> )	White oak ( <i>Quercus alba</i> )
Swamp chestnut oak ( <i>Quercus michauxii</i> )	Red oak ( <i>Quercus</i> sp.)
Cherrybark oak ( <i>Quercus pagoda</i> )	Rhododendron ( <i>Rhododendron</i> sp.)
Northern red oak ( <i>Quercus rubra</i> )	Wild azalea ( <i>Rhododendron periclymenoides</i> )
Elderberry ( <i>Sambucus canadensis</i> )	Black locust ( <i>Robinia pseudoacacia</i> )
	Hemlock ( <i>Tsuga</i> sp.)

An average density of 320 stems per acre of Characteristic Tree Species must be surviving at the end of the third monitoring year. Subsequently, 290 Characteristic Tree Species per acre must be surviving at the end of year 4 and 260 Characteristic Tree Species per acre at the end of year 5.

If vegetation success criteria are not achieved, based on average density calculations from combined plots over the entire restoration area, supplemental planting may be performed with tree species approved by regulatory agencies. Supplemental planting will be performed as needed until achievement of vegetation success criteria.

**2.1.2 Vegetative Problem Areas**

No vegetation problem areas were identified within the Site during Year 1 (2009) Monitoring.

**2.2 Stream Assessment**

Eleven permanent cross-sections were established after construction was completed. Measurements of each cross-section include points at all breaks in slope including top of bank, bankfull, and thalweg. Riffle cross-sections are classified using the Rosgen stream classification system. Longitudinal profile measurements of 3000 linear feet of stream include thalweg, water surface, and bankfull; with each measurement taken at the head of facets (i.e. riffle, run, pool, and glide) in addition to the maximum pool depth.

**2.2.1 Stream Success Criteria**

Success criteria for stream restoration will include 1) successful classification of the reach as a functioning stream system (Rosgen 1996) and 2) channel variables indicative of a stable stream system. Annual monitoring will continue until success criteria are met and no less than two bankfull events have occurred, as determined by in situ crest gauge, otherwise monitoring will continue until the second bankfull event has occurred.

Visual assessment of in-stream structures will be conducted to determine if failure has occurred. Failure of a structure may be indicated by collapse of the structure, undermining of the structure, abandonment of the channel around the structure, and/or stream flow beneath the structure.

**2.2.2 Bankfull Events**

No bankfull events were documented during the Year 1 (2009) monitoring period.

**Table 6. Verification of Bankfull Events**

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
No bankfull events were documented during the Year 1 (2009) monitoring period.			

**2.2.3 Stream Problem Areas**

No stream problem areas were noted within the Site during the Year 1 (2009) monitoring year.

**2.2.4 Categorical Stream Feature Visual Stability Assessment**

The stream was visually inspected during the Year 1 (2009) monitoring period using eight feature categories and various metrics within each category. Assessment features included riffles, pools, thalweg, meanders, channel bed, structures, and root wads/boulders. A table for semi-quantitative assessments of the stream is included in Appendix C (Table C1). The mean percentage of performance for features is summarized in the table below.

**Table 7. Categorical Stream Feature Visual Stability Assessment**

<b>Feature</b>	<b>Year 1 (2009)</b>	<b>Year 2 (2010)</b>	<b>Year 3 (2011)</b>	<b>Year 4 (2012)</b>	<b>Year 5 (2013)</b>
A. Riffles	99%				
B. Pools	100%				
C. Thalweg	100%				
D. Meanders	100%				
E. Bed General	100%				
F. Banks	100%				
G. Vanes / J. Hooks, Etc.	100%				
H. Wads and Boulders	NA				

### **2.2.5 Quantitative Stream Measurements**

During the Year 1 (2009) monitoring period 11 cross-sections and 3000 linear feet of longitudinal profile were measured. Permanent cross-sections and longitudinal profiles are included in Appendix C; each is graphically depicted for as-built through Year 1 (2009) for analysis. As a whole, monitoring measurements indicate minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. The channel geometry compares favorably with the emulated, stable E/C type stream reach as set forth in the detailed mitigation plan and as constructed. Current monitoring has demonstrated dimension, pattern, and profile were stable over the course of the monitoring period. Table for baseline data and annual quantitative assessments are included below.

### **2.3 Wetland Assessment**

Three groundwater gauges were installed in wetland restoration and enhancement areas to provide representative coverage of the Site. One additional gauge was placed in a reference wetland area. Graphs of groundwater hydrology and precipitation from a nearby rain station (Weather Underground 2009) are included in Appendix D.

#### **2.3.1 Wetland Success Criteria**

Target hydrological characteristics include saturation or inundation for 5 to 12.5 percent of the growing season, during average climatic conditions. During growing seasons with atypical climatic conditions, groundwater gauges in reference wetlands may dictate threshold hydrology success criteria (75 percent of reference). These areas are expected to support hydrophytic vegetation. If wetland parameters are marginal as indicated by vegetation and/or hydrology monitoring, a jurisdictional determination will be performed.

#### **2.3.2 Wetland Problem Areas**

No wetland problem areas were identified within the Site during Year 1 (2009) monitoring.

**Table 8. Baseline Morphology and Hydraulic Summary  
Threemile Creek**

Parameter	USGS Gage Data			Pre-Existing Condition			Project Reference Stream			Design			As-built		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width (ft)	17.4	23	20.7	27.2	33	30.1	21	29	25	23.1	27.8	26.1			
Floodprone Width (ft)	USGS gage data is unavailable for this project														
BF Cross Sectional Area (ft <sup>2</sup> )	32	250	100			100	50	350	250						250
BF Mean Depth (ft)	1.5	2.8	2.2	1.4	1.7	1.6	1.5	2.1	1.8	1.8	2.2	2.1			53.1
BF Max Depth (ft)	1.9	3.3	2.8	2.2	2.6	2.4	2	2.7	2.3	2.2	2.7	2.5			2.1
Width/Depth Ratio	6.6	14.5	10	16.1	23.8	20	12	16	14	12	15	12			2.5
Entrenchment Ratio	1.5	8	6.5	3	3.7	3.4	2.2	7.4	4.4	9	11	10			
Bank Height Ratio	1.9	2.5	1.8	1	1.6	1.3	1	1.3	1.1			1			
Wetted Perimeter(ft)			===			===						28			
Hydraulic radius (ft)			===			===						2			
<b>Pattern</b>															
Channel Beltwidth (ft)	No pattern of riffles and pools due to straightening activities			40	55	46.8	27	76	47	27	76	47	27	76	47
Radius of Curvature (ft)				62.4	312.1	94.5	45	252	52	45	252	52	45	252	52
Meander Wavelength (ft)				101.7	273.2	199.4	136	252	200	136	252	200	136	252	200
Meander Width ratio				1.3	1.8	1.6	1.2	3	2	1.2	3	2	1.2	3	2
<b>Profile</b>															
Riffle length (ft)	No pattern of riffles and pools due to straightening activities					===			===			17	111	51	
Riffle slope (ft/ft)				0.26%	1.83%	1.18%	1.94%	2.91%	2.43%	0.43%	4.80%	1.54%			
Pool length (ft)						===			===			26	78	46	
Pool spacing (ft)				65.2	166.7	104.3	67	176	115	76	176	126			
<b>Substrate</b>															
d50 (mm)			===			===			===						===
d84 (mm)			===			===			===						===
<b>Additional Reach Parameters</b>															
Valley Length (ft)			===			===			===						4057
Channel Length (ft)			===			===			===						3528
Sinuosity			1.1			1.2			1.15						1.15
Water Surface Slope (ft/ft)			1.03%			1.21%			0.97%						0.98%
BF slope (ft/ft)			===			===			===						===
Rosgen Classification			C/E4			Cb3			Ce4						C/E 3/4







### 2.3.3 Wetland Criteria Attainment

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days). Hydrographs containing groundwater and precipitation data for each gauge can be found in Appendix D.

**Table 10. Wetland Criteria Attainment for Year 1 (2009)**

Gauge ID	Hydrology Threshold Met?	Hydrophytic Vegetation Criteria Met? /Max Consecutive Days During Growing Season (Percentage)	Site Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Site Mean
1	Yes	Yes/101 days (62.0 percent)	100 %	1	Yes	100 %
2	Yes	Yes/131 days (100 percent)		2	Yes	
3	Yes	Yes/131 days (100 percent)		3	Yes	
				4	Yes	
				5	Yes	
				6	Yes	
				7	Yes	
				8	Yes	

### 3.0 CONCLUSIONS

All three of the monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 12.5 percent of the growing season, which extends from May 1 to October 11 (163 days). A summary of groundwater gauge data for the Year 1 (2009) is included in Table 11.

**Table 11. Summary of Groundwater Gauge Results**

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)				
	Year 1 (2009)*	Year 2 (2010)	Year 3 (2010)	Year 4 (2012)	Year 5 (2013)
1	Yes/101 days (62.0 percent)				
2	Yes/131 days (100 percent)				
3	Yes/131 days (100 percent)				
Ref	Yes/53 days (32.5 percent)				

\*Data has been collected through September 9, 2009 for the Year 1 (2009) monitoring season; data will continue to be collected throughout the remainder of the growing season and will be available upon request.



Vegetation sampling across the Site was above the required average density with 708 planted stems per acre surviving. In addition, each individual plot was above success criteria (Table 12).

**Table 12. Summary of Planted Vegetation Plot Results**

Plot	Planted Stems/Acre Counting Towards Success Criteria				
	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)
1	405				
2	648				
3	567				
4	931				
5	526				
6	364				
7	1012				
8	1214				
<b>Average of All Plots (1-15)</b>	<b>708</b>				

#### 4.0 REFERENCES

Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. United States Army Engineer Waterways Experiment Station, Vicksburg, Mississippi.

Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>

Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado.

Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.



Weather Underground. 2009. Station in Boone, North Carolina. (online). Available: [http://www.wunderground.com/US/NC/Spruce\\_Pine/KTNB.html](http://www.wunderground.com/US/NC/Spruce_Pine/KTNB.html) [September 16, 2008]. Weather Underground.

**APPENDIX A  
FIGURES**

**Figure 1. Site Location**

**Figure 2. Monitoring Plan View**

Directions to the Site from Spruce Pine, North Carolina  
 -> Travel North on US Route 19E for ~ 5 miles  
 -> Turn Right on NC Route 194 and Travel ~1.5 miles  
 -> Site is on Right  
 -> Latitude, Longitude : 35.9827°N, 81.9843°W (NAD83/WGS84)



2126 Rowland Pond Dr  
 Willow Spring, NC 27592  
 (919) 215-1693  
 (919) 341-3839 fax

**SITE LOCATION**  
**THREE MILE CREEK RESTORATION SITE**  
 Avery County, North Carolina

Dwn. by:	CLF
Ckd by:	WGL
Date:	Nov 2008
Project:	07-004

**FIGURE**  
**1**

**Legend**

- Easement Boundary
- Groundwater Gauge Locations
- Vegetation Plot Locations
- In-stream Structures
- Stream Restoration
- Stream Enhancement (Level 1)
- Stream Enhancement (Level 2)
- Streams
- Stream Monitoring Reach
- Wetland Restoration Areas
- Wetland Enhancement Areas
- Marsh Treatment Areas
- Cross-section Locations



Prepared for:



Project:

**THREE MILE CREEK RESTORATION SITE**

Avery County, NC

Title:

**MONITORING PLAN VIEW**

Drawn by:

CLF

Date:

OCT 2009


Scale:

1:3400

Project No.:


07-004

Background Imagery: 1998 color infrared aerial photography for Avery County



End Monitoring Reach Station 36+00

Start Monitoring Reach Station 00+00



FIGURE

**2**

**APPENDIX B  
VEGETATION DATA**

- 1. Vegetation Survey Data Tables**
- 2. Vegetation Monitoring Plot Photos**

**Report Prepared**

**By** Corri Faquin  
**Date Prepared** 9/16/2009 9:53  
**database name** RestorationSystems-2009-A-v2.2.7.mdb  
**database**  
**location** C:\Axiom\Business\CVS database  
**computer name** CORRILAPTOP  
**file size** 59428864

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

**Metadata** Description of database file, the report worksheets, and a summary of project(s) and project data.  
**Proj, planted** Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.  
Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.  
**Proj, total stems**  
**Plots** List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).  
**Vigor** Frequency distribution of vigor classes for stems for all plots.  
**Vigor by Spp** Frequency distribution of vigor classes listed by species.  
**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.  
**Damage by Spp** Damage values tallied by type for each species.  
**Damage by Plot** Damage values tallied by type for each plot.  
**Planted Stems by**  
**Plot and Spp** A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.  
**ALL Stems by** A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead  
**Plot and spp** and missing stems are excluded.

**PROJECT SUMMARY-----**

**Project Code** Threemile  
**project Name** Threemile Stream and Wetland Restoration Site  
**Sampled Plots** 8

Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in a particular year.

Project Code	Project Name	River Basin	Year 1
Threemile	Threemile Stream and Wetland Restoration Site	French Broad	708.20

Total stems, including planted stems of all kinds (including live stakes) and natural/volunteer stems:

Project Code	Project Name	River Basin	Year 1
Threemile	Threemile Stream and Wetland Restoration Site	French Broad	713.2584458

**Plot Data**

plot	Plot Level	Year	Date Sampled	Planted Living Stems	Planted Living Stems EXCLUDING Live Stakes	Dead/Missing Stems	Natural (Volunteer) Stems	Total Living Stems	Total Living Stems EXCLUDING Live Stakes	Planted Living Stems per ACRE	Planted Living Stems EXCLUDING Live Stakes PER ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
1	2	1	9/8/2009	10	10	0	0	10	10	405	405	0	405	405	3
2	2	1	9/8/2009	16	16	0	0	16	16	647	647	0	647	647	5
3	2	1	9/8/2009	14	14	0	0	14	14	567	567	0	567	567	4
4	2	1	9/8/2009	23	23	0	0	23	23	931	931	0	931	931	4
5	2	1	9/8/2009	13	13	0	1	14	14	526	526	40	567	567	3
6	2	1	9/8/2009	9	9	0	0	9	9	364	364	0	364	364	4
7	2	1	9/9/2009	25	25	0	0	25	25	1012	1012	0	1012	1012	4
8	2	1	9/9/2009	30	30	0	0	30	30	1214	1214	0	1214	1214	4



**Vigor**

vigor	Count	Percent
2	16	11.4
3	67	47.9
4	57	40.7

**Vigor by Species**

Species	CommonName	4	3	2	1	0	Missing	Unknown
<i>Asimina triloba</i>	pawpaw		1					
<i>Celtis laevigata</i>	sugarberry		1					
<i>Cephalanthus occidentalis</i>	common buttonbush	3	1					
<i>Diospyros virginiana</i>	common persimmon	6	19	7				
<i>Fraxinus pennsylvanica</i>	green ash	4	3					
<i>Quercus alba</i>	white oak	8	4					
<i>Quercus falcata</i>	southern red oak	3	6					
<i>Quercus michauxii</i>	swamp chestnut oak	8	11					
<i>Cercis canadensis</i>	eastern redbud	1	2	8				
<i>Quercus rubra</i>	northern red oak	11	13					
<i>Platanus occidentalis</i>	American sycamore	13	6	1				
<b>TOT:</b>	<b>11</b>	<b>57</b>	<b>67</b>	<b>16</b>				

**Damage**

Damage	Count	Percent Of Stems
(no damage)	111	79.3
Insects	12	8.6
(other damage)	12	8.6
Unknown	4	2.9
Diseased	1	0.7

**Damage by Species**

Species	CommonName	Count of Damage Categories	(no damage)	Diseased	Insects	Unknown	(other damage)
<i>Asimina triloba</i>	pawpaw	0	1				
<i>Celtis laevigata</i>	sugarberry	1					1
<i>Cephalanthus occidentalis</i>	common buttonbush	0	4				
<i>Cercis canadensis</i>	eastern redbud	8	3			2	6
<i>Diospyros virginiana</i>	common persimmon	10	22	1	4	1	4
<i>Fraxinus pennsylvanica</i>	green ash	0	7				
<i>Platanus occidentalis</i>	American sycamore	3	17		1	1	1
<i>Quercus alba</i>	white oak	1	11		1		
<i>Quercus falcata</i>	southern red oak	0	9				
<i>Quercus michauxii</i>	swamp chestnut oak	1	18		1		
<i>Quercus rubra</i>	northern red oak	5	19		5		
<b>TOT:</b>	<b>11</b>	<b>29</b>	<b>111</b>	<b>1</b>	<b>12</b>	<b>4</b>	<b>12</b>

**Damage by Plot**

plot	Count of Damage Categories	(no damage)	Diseased	Insects	Unknown	(other damage)
1	3	7		3		
2	5	11	1	1	1	2
3	2	12				2
4	2	21		1		1
5	3	10		3		
6	0	9				
7	12	13		3	3	6
8	2	28		1		1
<b>TOT:</b>	<b>29</b>	<b>111</b>	<b>1</b>	<b>12</b>	<b>4</b>	<b>12</b>

**Planted Stems by Plot and Species**

	Species	CommonName	Total Planted Stems	# plots	avg# stems	1	2	3	4	5	6	7	8
	<i>Asimina triloba</i>	pawpaw	1	1	1			1					
	<i>Celtis laevigata</i>	sugarberry	1	1	1							1	
	<i>Cephalanthus occidentalis</i>	common buttonbush	4	2	2			1	3				
	<i>Cercis canadensis</i>	eastern redbud	11	4	2.75		2			2	5	2	
	<i>Diospyros virginiana</i>	common persimmon	32	5	6.4	1	6	8		1	16		
	<i>Fraxinus pennsylvanica</i>	green ash	7	2	3.5		4					3	
	<i>Platanus occidentalis</i>	American sycamore	20	5	4		3	4	7	4	2		
	<i>Quercus alba</i>	white oak	12	1	12								12
	<i>Quercus falcata</i>	southern red oak	9	1	9								9
	<i>Quercus michauxii</i>	swamp chestnut oak	19	4	4.75	2	1	8	8				
	<i>Quercus rubra</i>	northern red oak	24	5	4.8	7			5	1	4		7
<b>TOT:</b>	<b>11</b>	<b>11</b>	<b>140</b>	<b>11</b>		<b>10</b>	<b>16</b>	<b>14</b>	<b>23</b>	<b>13</b>	<b>9</b>	<b>25</b>	<b>30</b>

**All Stems by Plot and Species**

	Species	CommonName	Total Stems	# plots	avg# stems	1	2	3	4	5	6	7	8
	<i>Asimina triloba</i>	pawpaw	1	1	1			1					
	<i>Celtis laevigata</i>	sugarberry	1	1	1							1	
	<i>Cephalanthus occidentalis</i>	common buttonbush	4	2	2			1	3				
	<i>Cercis canadensis</i>	eastern redbud	11	4	2.75		2				2	5	2
	<i>Diospyros virginiana</i>	common persimmon	32	5	6.4	1	6	8			1	16	
	<i>Fraxinus pennsylvanica</i>	green ash	7	2	3.5		4					3	
	<i>Platanus occidentalis</i>	American sycamore	20	5	4		3	4	7	4	2		
	<i>Quercus alba</i>	white oak	12	1	12								12
	<i>Quercus falcata</i>	southern red oak	9	1	9								9
	<i>Quercus michauxii</i>	swamp chestnut oak	19	4	4.75	2	1		8	8			
	<i>Quercus rubra</i>	northern red oak	24	5	4.8	7			5	1	4		7
	<i>Robinia pseudoacacia</i>	black locust	1	1	1						1		
<b>TOT:</b>	<b>12</b>	<b>12</b>	<b>141</b>	<b>12</b>		<b>10</b>	<b>16</b>	<b>14</b>	<b>23</b>	<b>14</b>	<b>9</b>	<b>25</b>	<b>30</b>

Threemile Stream and Wetland Restoration Site  
Year 1 (2009) Annual Monitoring  
Vegetation Plot Photos  
Taken September 2009



**APPENDIX C  
GEOMORPHOLOGIC DATA**

- 1. Table C1. Qualitative Visual Stability Assessment**
- 2. Cross-section Plots and Tables**
- 3. Longitudinal Profile Plots**
- 4. Representative Structure Photographs**

**Table C1. Visual Morphological Stability Assessment  
Threemile Creek**

Feature Category	Metric (per As-built and reference baselines)	(# Stable Number Performing as Intended)	Total number	Number / feet in unstable state	% Perform in Stable Condition	Feature Perform. Mean or Total
<b>A. Riffles</b>	1. Present	37	37	NA	100%	
	2. Armor stable (e.g. no displacement)?	37	37	NA	100%	
	3. Facet grade appears stable?	36	3737	NA	97%	
	4. Minimal evidence of embedding / fining?	37	37	NA	100%	
	5. Length appropriate?	36	37	NA	97%	99%
<b>B. Pools</b>	1. Present? (e.g. not subject to severe aggrad. Or migrat.?)	38	38	NA	100%	
	2. Sufficiently deep (Max Pool D:Mean Bkt > 1.6:?)	38	38	NA	100%	
	3. Length appropriate?	38	37	NA	100%	100%
<b>C. Thalweg</b>	1. Upstream of meander bend (run/inflexion) centering?	37	37	NA	100%	
	2. Downstream of meander (glide/inflexion) centering?	37	37	NA	100%	100%
	1. Outer bend in state of limited/controlled erosion?	38	38	NA	100%	
<b>D. Meanders</b>	2. Of those eroding, # w/concomitant point bar formation?	NA	NA	0	100%	
	3. Apparent Rc within spec?	38	38	NA	100%	
	4. Sufficient floodplain access and relief?	38	38	NA	100%	100%
	1. General channel bed aggradation areas (bar formation)	NA	NA	0	100%	
<b>E. Bed General</b>	2. Channel bed degradation – areas of increasing down-cutting or head cutting?	NA	NA	0	100%	100%
	1. Actively eroding, wasting, or slumping bank	37	37	100	100%	100%
<b>F. Bank</b>	1. Free of back or arm scour?	14	14	NA	NA	
	2. Height appropriate?	14	14	NA	NA	
<b>G. Vanes</b>	3. Angle and geometry appear appropriate?	14	14	NA	NA	
	4. Free of piping or other structural failures?	14	14	NA	NA	100%
	1. Free of scour?	NA	NA	NA	NA	
<b>H. Wads / Boulders</b>	2. Footing stable?	NA	NA	NA	NA	NA




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 2, Pool
<b>Drainage Area (sq mi):</b>	0.05
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.00	263.09
1.73	263.39
2.67	263.39
4.08	263.42
5.62	263.70
7.73	263.75
9.79	264.04
11.08	264.06
13.69	262.84
15.21	262.87
15.51	263.10
16.29	263.27
17.63	263.62
18.20	263.99
19.33	264.22
21.5	264.3
23.1	264.3
23.8	264.4
25.7	264.3
28.2	264.1
29.3	264.3

SUMMARY DATA	
<b>Bankfull Elevation:</b>	264.1
<b>Bankfull Cross-Sectional Area:</b>	5.4
<b>Bankfull Width:</b>	7.5
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Stream Type: E






<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 3, Riffle
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.00	264.30
2.90	264.11
4.60	264.30
6.18	264.16
9.29	262.95
10.94	262.72
12.30	262.84
14.28	262.71
15.39	262.79
17.32	262.33
19.38	261.10
20.87	260.71
21.30	260.55
25.54	260.49
28.5	260.4
32.3	260.4
34.7	260.4
37.6	260.5
39.3	260.5
41.3	261.1
44.0	262.5
45.2	262.7
46.8	262.7
48.0	262.8
50.4	262.8
52.9	262.9
55.7	263.90
59.6	263.62
63.8	263.77

SUMMARY DATA	
<b>Bankfull Elevation:</b>	262.7
<b>Bankfull Cross-Sectional Area:</b>	51.9
<b>Bankfull Width:</b>	30.3
<b>Flood Prone Area Elevation:</b>	265.0
<b>Flood Prone Width:</b>	>65
<b>Max Depth at Bankfull:</b>	2.3
<b>Mean Depth at Bankfull:</b>	1.7
<b>W/D Ratio:</b>	17.7
<b>Entrenchment Ratio:</b>	>5
<b>Bank Height Ratio:</b>	1.0

Stream Type: E/C




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 4, Pool
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.0	269.4
6.0	269.4
12.4	269.5
15.0	269.6
15.9	269.1
17.3	267.6
18.4	267.3
18.9	266.5
19.8	266.0
21.9	266.0
25.8	266.1
28.6	266.5
30.7	266.8
31.3	267.3
32.7	267.51
34.5	267.60
36.6	267.98
38.5	268.54
40.0	268.86
42.0	269.37
43.8	269.90
47.7	270.03
51.9	269.89
55.2	269.90
59.2	271.61
62.6	271.80

SUMMARY DATA	
<b>Bankfull Elevation:</b>	269.6
<b>Bankfull Cross-Sectional Area:</b>	62.8
<b>Bankfull Width:</b>	27.8
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	3.6
<b>Mean Depth at Bankfull:</b>	2.3
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Stream Type: E




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 5, Riffle
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.0	275.0
4.0	275.1
5.8	274.9
7.4	273.4
8.1	273.0
9.6	272.6
14.0	272.3
19.0	272.4
22.3	272.4
25.4	272.5
27.8	272.6
29.1	273.2
29.9	273.4
30.7	274.0
32.2	274.9
32.8	275.1
34.8	275.1
41.8	275.0
43.1	275.3
44.4	276.1
46.3	276.3
49.7	276.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	275.1
<b>Bankfull Cross-Sectional Area:</b>	60.6
<b>Bankfull Width:</b>	28.6
<b>Flood Prone Area Elevation:</b>	277.9
<b>Flood Prone Width:</b>	>65
<b>Max Depth at Bankfull:</b>	2.8
<b>Mean Depth at Bankfull:</b>	2.1
<b>W / D Ratio:</b>	13.5
<b>Entrenchment Ratio:</b>	>5
<b>Bank Height Ratio:</b>	1.0

Stream Type	E/C
-------------	-----




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 6, Pool
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson


Station	Elevation
0	279.94
2.13324251	279.83
4.17910003	279.97
6.86318245	279.87
11.0103129	279.96
11.9499853	279.92
12.546722	279.54
13.055791	279.48
13.5640749	279.10
13.9120911	278.98
15.1137683	278.71
15.4331112	278.59
16.2942866	278.20
19.2107563	277.73
20.7395304	277.46
21.5876658	277.24
23.664534	276.97
25.7907132	276.74
29.5551972	276.30
29.8977176	276.28
31.2509511	277.49
32.242246	278.72
33.2505018	280.04
35.7901026	280.04
39.0587631	279.90
41.0746348	279.99
42.9654188	280.31

SUMMARY DATA	
<b>Bankfull Elevation:</b>	279.9
<b>Bankfull Cross-Sectional Area:</b>	48.1
<b>Bankfull Width:</b>	21.2
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	3.6
<b>Mean Depth at Bankfull:</b>	2.3
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

Stream Type: E/C




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 7, Riffle
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.0	283.8
8.4	283.6
13.7	283.8
14.8	283.8
15.5	283.6
16.4	282.6
16.9	282.3
17.4	281.7
18.5	281.7
19.1	281.3
19.5	281.4
21.6	281.3
23.3	281.3
24.9	281.3
26.4	281.2
28.0	281.2
29.2	281.3
30.7	281.2
31.9	281.2
33.4	281.2
34.4	281.3
36.0	281.7
38.1	283.8
39.0	284.0
40.3	284.0
41.9	283.7
45.8	283.9
47.5	284.4
49.0	284.4
50.4	284.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	283.8
<b>Bankfull Cross-Sectional Area:</b>	49.9
<b>Bankfull Width:</b>	23.6
<b>Flood Prone Area Elevation:</b>	286.4
<b>Flood Prone Width:</b>	>65
<b>Max Depth at Bankfull:</b>	2.6
<b>Mean Depth at Bankfull:</b>	2.1
<b>W/D Ratio:</b>	11.2
<b>Entrenchment Ratio:</b>	>5
<b>Bank Height Ratio:</b>	1.0

Stream Type	E/C
-------------	-----




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 8_Pool
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.0	289.70
8.4	289.58
14.0	289.50
14.7	289.39
15.6	288.82
16.7	287.90
17.8	287.27
18.4	286.75
18.8	286.33
19.3	286.22
23.0	285.92
24.6	286.04
26.0	286.32
27.2	286.60
29.2	286.69
30.4	287.24
31.6	287.45
33.2	287.81
35.4	288.30
37.3	288.84
39.1	289.19
42.1	289.40
46.2	289.50
49.8	289.89
53.5	290.11

SUMMARY DATA	
<b>Bankfull Elevation:</b>	289.4
<b>Bankfull Cross-Sectional Area:</b>	52.4
<b>Bankfull Width:</b>	27.2
<b>Flood Prone Area Elevation:</b>	-
<b>Flood Prone Width:</b>	-
<b>Max Depth at Bankfull:</b>	3.5
<b>Mean Depth at Bankfull:</b>	1.9
<b>W / D Ratio:</b>	-
<b>Entrenchment Ratio:</b>	-
<b>Bank Height Ratio:</b>	-

<b>Stream Type</b>	E/C
--------------------	-----




<b>River Basin:</b>	French Broad
<b>Watershed:</b>	Threemile Creek
<b>XS ID</b>	XS - 9, Riffle
<b>Drainage Area (sq mi):</b>	4.7
<b>Date:</b>	8/18/2009
<b>Field Crew:</b>	Lewis, Dean, Perkinson



Station	Elevation
0.0	296.1
7.8	295.0
10.6	294.7
15.3	294.5
17.6	294.8
18.5	294.6
19.6	294.1
21.1	292.8
22.2	292.4
23.5	292.2
25.5	292.1
30.1	292.3
31.8	292.3
33.4	292.2
35.9	292.2
38.9	292.3
40.4	292.7
41.1	293.3
42.1	294.1
43.2	294.6
43.8	294.9
44.9	294.9
47.9	294.9
52.4	295.2
54.5	295.8
56.9	296.8
59.0	296.9

SUMMARY DATA	
<b>Bankfull Elevation:</b>	294.8
<b>Bankfull Cross-Sectional Area:</b>	53.7
<b>Bankfull Width:</b>	26.0
<b>Flood Prone Area Elevation:</b>	297.4
<b>Flood Prone Width:</b>	>65
<b>Max Depth at Bankfull:</b>	2.6
<b>Mean Depth at Bankfull:</b>	2.1
<b>W / D Ratio:</b>	12.6
<b>Entrenchment Ratio:</b>	>5
<b>Bank Height Ratio:</b>	1.0










Project Name		Threemile Creek - Year 1 (2009) Profile									
Reach		00+00 - 10+00									
Feature		Profile									
Date		8/18/09									
Crew		Lewis Dean, Pedregon									
		2008		2009		2010		2011			
Station	As-built Survey Bed Elevation	Water Elevation	Year 1 Monitoring Survey Station	Bed Elevation	Water Elevation	Year 2 Monitoring Survey Station	Bed Elevation	Water Elevation	Year 3 Monitoring Survey Station	Bed Elevation	Water Elevation
0+0	82.5	82.6	82.5	82.8	82.8	82.5	82.8	82.8	82.5	82.8	82.8
37.1	82.8	83.2	82.8	82.8	83.1	82.8	82.8	83.1	82.8	83.1	83.1
95.1	83.4	83.9	83.5	83.5	83.8	83.5	83.5	83.8	83.5	83.8	83.8
98.8	83.2	83.9	83.4	83.4	84.0	83.4	83.4	84.0	83.4	84.0	84.0
108.8	83.2	83.9	83.4	83.4	84.0	83.4	83.4	84.0	83.4	84.0	84.0
121.0	84.1	84.7	84.1	84.1	84.5	84.1	84.1	84.5	84.1	84.5	84.5
130.4	83.4	84.3	84.3	84.3	84.9	84.3	84.3	84.9	84.3	84.9	84.9
138.8	83.4	84.3	84.3	84.3	84.9	84.3	84.3	84.9	84.3	84.9	84.9
144.7	83.7	84.3	84.3	84.3	85.0	84.3	84.3	85.0	84.3	85.0	85.0
197.0	84.1	85.1	85.1	85.1	85.3	85.1	85.1	85.3	85.1	85.3	85.3
226.7	84.1	85.1	85.1	85.1	85.3	85.1	85.1	85.3	85.1	85.3	85.3
236.5	85.2	85.2	85.2	85.2	85.6	85.2	85.2	85.6	85.2	85.6	85.6
252.2	85.2	85.2	85.2	85.2	85.6	85.2	85.2	85.6	85.2	85.6	85.6
281.5	85.4	85.9	85.9	85.9	86.5	85.9	85.9	86.5	85.9	86.5	86.5
325.5	86.0	86.4	86.4	86.4	86.6	86.4	86.4	86.6	86.4	86.6	86.6
346.6	85.2	86.6	86.6	86.6	86.5	86.6	86.6	86.5	86.6	86.5	86.5
370.6	85.4	86.4	86.4	86.4	86.6	86.4	86.4	86.6	86.4	86.6	86.6
384.2	85.7	86.3	86.3	86.3	87.0	86.3	86.3	87.0	86.3	87.0	87.0
420.6	86.8	87.0	87.0	87.0	87.3	87.0	87.0	87.3	87.0	87.3	87.3
438.2	86.1	87.2	87.2	87.2	87.3	87.2	87.2	87.3	87.2	87.3	87.3
457.1	86.8	87.2	87.2	87.2	87.3	87.2	87.2	87.3	87.2	87.3	87.3
484.0	87.2	87.6	87.6	87.6	87.7	87.6	87.6	87.7	87.6	87.7	87.7
494.7	86.5	87.6	87.6	87.6	87.7	87.6	87.6	87.7	87.6	87.7	87.7
513.8	85.6	87.6	87.6	87.6	88.1	87.6	87.6	88.4	87.6	88.1	88.1
517.6	87.9	88.2	88.2	88.2	88.5	88.2	88.2	88.5	88.2	88.5	88.5

As-built	2009	2010	2011
Avg. Water Surface Slope	0.0143	0.0143	0.0143
Riffle Length	51.0	52.9	
Avg. Riffle Slope	0.0154	0.0143	
Pool Length	46.0	38.0	
Point to Pool Spacing	-----	0.0008	

Threemile Creek As-built Profile - Reach 00+00 to 10+00




1387.8 96.9 97.3

Project Name: Threemile Creek - Year 1 (2009) Profile											
Reach: 10+00 - 20+00											
Profile											
Feature: Lewis Dean, Perkinsen											
Date: 8/18/09											
Crew:											
2008			2009			2010			2011		
Station	As-built Survey Bed Elevation	Water Elevation	Station	Year 1 Monitoring Survey Bed Elevation	Water Elevation	Station	Year 2 Monitoring Survey Bed Elevation	Water Elevation	Station	Year 3 Monitoring Survey Bed Elevation	Water Elevation
0+0	82.5	82.6	967.1	92.1	92.5						
37.1	82.8	83.2	1015.0	92.9	93.2						
93.1	83.4	83.9	1025.6	92.3	93.3						
107.8	83.2	83.9	1026.6	92.4	93.3						
109.4	83.2	84.1	1027.4	92.4	93.3						
121.0	84.1	84.1	1082.7	93.8	94.2						
130.4	83.4	84.3	1113.0	93.9	94.4						
138.8	83.4	84.3	1120.3	92.4	94.4						
144.7	83.7	84.3	1132.9	93.4	94.4						
147.0	84.1	85.1	1146.8	94.0	94.4						
197.0	84.1	85.1	1164.5	94.7	94.9						
236.5	83.3	85.2	1201.0	95.4	95.5						
246.5	83.3	85.2	1201.0	95.4	95.5						
253.2	85.2	85.2	1254.6	95.2	96.2						
281.5	85.4	85.9	1267.6	95.3	96.2						
325.5	86.0	86.4	1277.0	96.0	96.1						
346.6	85.2	86.4	1311.8	95.9	96.6						
370.6	85.4	86.4	1358.9	96.9	97.3						
384.2	85.7	86.3	1369.2	96.3	97.3						
420.6	86.8	87.0	1378.7	96.5	97.3						
438.2	86.1	87.2	1391.4	97.0	97.4						
442.1	86.1	87.2	1391.4	97.0	97.4						
457.1	86.8	87.2	1445.4	98.0	98.2						
484.0	87.2	87.6	1465.7	97.5	98.2						
494.7	86.5	87.6	1472.2	97.0	98.2						
513.8	85.6	87.6	1483.4	98.0	98.3						
517.6	87.9	88.2	1520.9	98.2	98.8						

As-built Average Riffle Length	2009 Average Riffle Length	2010 Average Riffle Length	2011 Average Riffle Length
51.0	52.9		
0.0154	0.0143		
46.0	38.0		
110.0	0.0008		

Threemile Creek As-built Profile - Reach 10+00 to 20+00



**Project Name** Threemile Creek - Year 1 (2009) Profile  
**Reach** 20+00 - 30+00  
**Feature** Profile  
**Date** 8/18/09  
**Crew** Lewis Dean, Perkinsen

Station	2008		2009		2010		2011	
	As-built Survey Bed Elevation	Water Elevation	Year 1 Monitoring Survey Bed Elevation	Water Elevation	Year 2 Monitoring Survey Bed Elevation	Water Elevation	Year 3 Monitoring Survey Bed Elevation	Water Elevation
0+0	82.5	82.6	1971.8	101.2	102.2			
37.1	82.8	83.2	1990.1	102.0	102.2			
93.1	83.4	83.9	2014.8	102.5	102.5			
107.8	83.2	83.9	2027.5	102.4	102.9			
109.8	83.2	84.1	2027.5	101.9	102.9			
121.0	84.1	84.1	2077.4	102.9	102.9			
130.4	83.4	84.3	2089.1	102.9	103.0			
138.8	83.4	84.3	2127.9	103.4	103.6			
144.7	83.7	84.3	2148.5	102.8	103.6			
147.7	84.1	85.1	2173.6	101.6	103.6			
197.0	84.1	85.1	2176.6	104.0	104.1			
226.5	83.3	85.2	2212.9	104.1	104.4			
236.5	83.3	85.2	2212.9	104.1	104.4			
242.2	85.2	85.2	2247.2	103.2	104.4			
253.2	85.2	85.2	2247.2	103.2	104.4			
281.5	85.4	85.9	2263.2	103.7	104.4			
325.5	86.0	86.4	2282.2	103.9	104.5			
346.6	85.2	85.2	2321.8	105.4	105.7			
370.6	85.4	86.4	2345.4	104.8	105.6			
384.2	85.7	86.3	2360.4	105.0	105.7			
420.6	86.8	87.0	2469.9	105.5	105.6			
438.2	86.1	87.2	2469.9	106.4	106.5			
457.1	86.8	87.2	2491.5	107.3	107.6			
484.0	87.2	87.6	2502.3	106.6	106.6			
494.7	86.5	87.6	2527.6	106.5	107.6			
513.8	85.6	87.6	2540.7	107.4	107.6			
517.6	87.9	88.2	2593.2	108.1	108.4			
543.0	87.7	88.2	2593.2	108.1	108.4			

Avg. Water Surface Slope	2009	2010	2011
Avg. Riffle Length	51.0	52.9	
Avg. Pool Length	0.0154	0.0143	
Avg. Pool Slope	46.0	38.0	
	110.0	0.0008	


Threemile Creek As-built Profile - Reach 20+00 to 30+00



Project Name		Threemile Creek - Year 1 (2009) Profile											
Reach		30+00 - 36+00											
Feature		Profile											
Date		8/18/09											
Crew		Lewis Dean, Perkinsen											
Station	2008			2009			2010			2011			
	As-built Bed Elevation	Water Elevation	Station	Year 1 Monitoring Survey Bed Elevation	Water Elevation	Station	Year 2 Monitoring Survey Bed Elevation	Water Elevation	Station	Year 3 Monitoring Survey Bed Elevation	Water Elevation	Station	
0+0	82.5	82.6	2971.4	110.3	111.0								
37.1	82.8	83.2	2979.2	110.3	111.0								
93.1	83.4	83.9	2989.8	110.2	111.0								
107.8	83.2	83.9	2996.6	110.8	111.8								
109.8	83.2	84.1	2998.0	110.8	111.8								
121.0	84.1	84.1	3051.5	110.8	111.8								
130.4	83.4	84.3	3063.4	110.3	111.8								
138.8	83.4	84.3	3068.0	110.2	111.8								
144.7	83.7	84.3	3070.6	110.2	112.1								
197.0	84.7	85.1	3097.3	111.8	112.1								
226.7	84.1	85.1	3104.2	111.3	112.1								
236.5	83.3	85.2	3121.4	111.4	112.1								
246.5	83.3	85.2	3121.4	111.4	112.1								
253.2	85.2	85.2	3154.3	112.4	112.7								
281.5	85.4	85.9	3199.3	113.2	113.3								
325.5	86.0	86.4	3209.2	111.5	113.3								
346.6	85.2	86.4	3228.2	112.1	113.3								
370.6	85.4	86.4	3236.7	113.1	113.5								
384.2	85.7	86.3	3259.2	113.8	114.1								
420.6	86.8	87.0	3277.5	114.1	114.5								
438.2	86.1	87.2	3308.5	114.6	114.8								
457.1	86.3	87.2	3329.7	114.0	114.8								
484.0	87.2	87.6	3347.9	113.0	114.8								
494.7	86.5	87.6	3352.9	115.0	115.1								
513.8	85.6	87.6	3398.6	115.6	115.9								
517.6	87.9	88.2	3410.1	115.6	116.0								
543.8	87.7	88.3	3420.2	115.1	115.9								


As-built	2009	2010	2011
Avg. Water Surface Slope	0.0097	0.0097	0.0097
Riffle Length	51.0	52.9	52.9
Avg. Riffle Slope	0.0154	0.0143	0.0143
Pool Length	46.0	38.0	38.0
Avg. Pool Slope	110.0	0.0008	0.0008

Threemile Creek As-built Profile - Reach 30+00 to 36+00



Cross Section

Threemile year 1 (2009) Cross Section 1 Riffle ----



section: Threemile year 1 (2009) Cross Section 1 Riffle

description: Threemile year 1 (2009) Cross Section 1

height of instrument (ft) 297.11

omit pt.	notes	distance (ft)	FS	FS bankfull	FS top of bank	W fpa (ft)	channel slope (%)	Manning's "n"	elevation
<input checked="" type="checkbox"/>		0	33.49614	33.26	33.26	250.0			263.6139
<input checked="" type="checkbox"/>		5.180448	33.33139	263.85	263.85				263.7786
<input checked="" type="checkbox"/>		8.612386	33.21074						263.8993
<input checked="" type="checkbox"/>		10.6142	33.23655						263.8735
<input checked="" type="checkbox"/>		11.56216	33.79194						263.3181
<input checked="" type="checkbox"/>		12.77195	34.05139						263.0586
<input checked="" type="checkbox"/>		14.54458	33.67486						263.4351
<input checked="" type="checkbox"/>		16.25723	32.93212						264.1779
<input checked="" type="checkbox"/>		17.68056	32.80683						264.3032
<input checked="" type="checkbox"/>		21.75607	33.75995						263.9501
<input checked="" type="checkbox"/>		22.86815	32.99053						264.1195
<input checked="" type="checkbox"/>		24.86833	33.04255						264.0674


FS	FS bankfull	FS top of bank	W fpa (ft)	channel slope (%)	Manning's "n"
263.85	33.26	33.26	250.0		

dimensions	hydraulics
x-section area	0.0
width	0.0
d max	0.0
bank ht	0.0
W flood prone area	0.0
velocity (ft/sec)	0.0
discharge rate, Q (cfs)	0.0
shear stress (lbs/ft sq)	0.0
shear velocity (ft/sec)	0.0
unit stream power (lbs/ft/sec)	0.0
Froude number	0.0
friction factor u/u*	0.0
threshold grain size (mm)	0.0

check from channel material	
measured D84 (mm)	0
relative roughness	0.0
Manning's n from channel material	0.0

Cross Section

Threemile year 1 (2009) Cross Section 2 Pool ----



section: Threemile year 1 (2009) Cross Section 2 Pool

description: Threemile year 1 (2009) Cross Section 2

height of instrument (ft) 297.11

omit pt.	notes	distance (ft)	FS	FS bankfull	FS top of bank	W fpa (ft)	channel slope (%)	Manning's "n"	elevation
<input checked="" type="checkbox"/>		0	34.02108	33.05	33.05				263.0889
<input checked="" type="checkbox"/>		1.794826	33.72318	264.06	264.06				263.3668
<input checked="" type="checkbox"/>		2.672092	33.71623						263.3938
<input checked="" type="checkbox"/>		4.092738	33.68659						263.4234
<input checked="" type="checkbox"/>		5.618071	33.41177						263.6982
<input checked="" type="checkbox"/>		7.796443	33.46264						263.7474
<input checked="" type="checkbox"/>		9.79365	33.07096						264.039
<input checked="" type="checkbox"/>		11.07681	33.04608						264.0639
<input checked="" type="checkbox"/>		13.68542	34.26601						262.844
<input checked="" type="checkbox"/>		15.21043	34.23699						262.874
<input checked="" type="checkbox"/>		15.50954	34.00832						263.1017
<input checked="" type="checkbox"/>		16.28688	33.84124						263.2688
<input checked="" type="checkbox"/>		17.63368	33.48998						263.62
<input checked="" type="checkbox"/>		18.19849	33.12006						263.9899
<input checked="" type="checkbox"/>		19.33395	32.89181						264.2182
<input checked="" type="checkbox"/>		21.54167	32.84122						264.2688
<input checked="" type="checkbox"/>		23.07104	32.6344						264.2756
<input checked="" type="checkbox"/>		23.76462	32.70901						264.401
<input checked="" type="checkbox"/>		25.66854	32.84439						264.2656
<input checked="" type="checkbox"/>		28.23638	32.87403						264.136
<input checked="" type="checkbox"/>		29.29814	32.8071						264.3029

FS	FS bankfull	FS top of bank	W fpa (ft)	channel slope (%)	Manning's "n"
264.06	33.05	33.05	264.06		

dimensions	hydraulics
x-section area	0.0
width	0.0
d max	0.0
bank ht	0.0
W flood prone area	0.0
velocity (ft/sec)	0.0
discharge rate, Q (cfs)	0.0
shear stress (lbs/ft sq)	0.0
shear velocity (ft/sec)	0.0
unit stream power (lbs/ft/sec)	0.0
Froude number	0.0
friction factor u/u*	0.0
threshold grain size (mm)	0.0

check from channel material	
measured D84 (mm)	0
relative roughness	0.0
Manning's n from channel material	0.0








Cross Section

Threemile year 1 (2009) Cross Section 7 Rifle ---



For additional cross sections make a copy of the "Dimension" worksheet. To create a copy "right click" on the dimension tab below.

notes		omit pt.	height of instrument (ft)	FS distance (ft)	elevation	FS bankfull	FS top of bank	W fpa	channel slope (%)	Manning's "n"
		<input checked="" type="checkbox"/>	0	13.26538	283.8446	13.35	13.35	250.0		
		<input checked="" type="checkbox"/>	8.41103	13.48261	283.6274	283.76	283.76			
		<input checked="" type="checkbox"/>	13.70801	13.33254	283.7775					
		<input checked="" type="checkbox"/>	14.77937	13.35069	283.7593					
		<input checked="" type="checkbox"/>	15.46751	13.50408	283.6059					
		<input checked="" type="checkbox"/>	16.3549	14.46199	282.648					
		<input checked="" type="checkbox"/>	16.94966	14.77645	282.3336					
		<input checked="" type="checkbox"/>	17.44694	15.42034	281.6897					
		<input checked="" type="checkbox"/>	18.52357	15.42766	281.6823					
		<input checked="" type="checkbox"/>	19.08722	15.794	281.316					
		<input checked="" type="checkbox"/>	19.82385	15.7062	281.4038					
		<input checked="" type="checkbox"/>	21.61273	15.82423	281.2858					
		<input checked="" type="checkbox"/>	23.32428	15.83233	281.2777					
		<input checked="" type="checkbox"/>	24.92665	15.82659	281.2841					
		<input checked="" type="checkbox"/>	26.43714	15.88528	281.2247					
		<input checked="" type="checkbox"/>	27.98856	15.90063	281.2094					
		<input checked="" type="checkbox"/>	29.21696	15.82744	281.2826					
		<input checked="" type="checkbox"/>	30.73399	15.93167	281.1783					
		<input checked="" type="checkbox"/>	31.91888	15.94001	281.17					
		<input checked="" type="checkbox"/>	33.36079	15.93352	281.1765					
		<input checked="" type="checkbox"/>	34.42504	15.83197	281.278					
		<input checked="" type="checkbox"/>	35.97125	15.90475	281.7053					
		<input checked="" type="checkbox"/>	38.08264	13.84186	283.7681					
		<input checked="" type="checkbox"/>	38.99551	13.10852	284.0015					
		<input checked="" type="checkbox"/>	40.25268	13.10521	284.0048					
		<input checked="" type="checkbox"/>	41.87662	13.36245	283.7475					

description:		Threemile year 1 (2009) Cross Section 7 Rifle	
FS bankfull	283.76	FS top of bank	283.76
W fpa	250.0	channel slope (%)	
Manning's "n"			

dimensions	
x-section area	49.9
width	23.6
d max	2.6
bank ht	2.6
W flood prone area	250.0
d mean	2.1
wet P	25.5
hyd radi	2.0
w/d ratio	11.2
ent ratio	10.6

hydraulics	
velocity (ft/sec)	0.0
discharge rate, Q (cfs)	0.0
shear stress ((lbf/ft sq)	0.00
shear velocity (ft/sec)	0.00
unit stream power (lbf/ft/sec)	0.000
Froude number	0.00
friction factor u/u*	0.0
threshold grain size (mm)	φ-φ


  

check from channel material	
measured D84 (mm)	0
relative roughness	0.0
Manning's n from channel material	0.0
fric. factor	0.0



Cross Section

Threemile year 1 (2009) Cross Section 10 Pool ---



section: Threemile year 1 (2009) Cross Section 10  
Pool

notes	omit pt.	height of instrument (ft)	FS distance (ft)	FS elevation (ft)	FS bankfull	FS top of bank	W job (ft)	channel slope (%)	Manning's "n"
	<input checked="" type="checkbox"/>	0	0.902819	296.2072	0.84	0.84			
	<input checked="" type="checkbox"/>	3.322271	0.772859	296.3371	296.27	296.27			
	<input checked="" type="checkbox"/>	6.520456	0.79943	296.3106					
	<input checked="" type="checkbox"/>	8.580893	0.769922	296.3401					
	<input checked="" type="checkbox"/>	9.574028	0.914834	296.1952					
	<input checked="" type="checkbox"/>	10.30568	1.196595	295.9134					
	<input checked="" type="checkbox"/>	10.98096	1.545023	295.565					
	<input checked="" type="checkbox"/>	11.57294	1.828876	295.2811					
	<input checked="" type="checkbox"/>	13.66599	1.722747	295.3873					
	<input checked="" type="checkbox"/>	16.07223	1.766132	295.3439					
	<input checked="" type="checkbox"/>	16.88897	1.493183	295.6168					
	<input checked="" type="checkbox"/>	17.92893	1.100356	296.0096					
	<input checked="" type="checkbox"/>	18.78274	0.840062	296.2699					
	<input checked="" type="checkbox"/>	23.12602	1.009509	296.1005					
	<input checked="" type="checkbox"/>	29.72562	1.095358	296.0146					

description:	Threemile year 1 (2009) Cross Section 10
height of instrument (ft)	297.41
FS bankfull	0.84
FS top of bank	0.84
W job	296.27
channel slope (%)	
Manning's "n"	


dimensions	x-section area	d mean	d wet P	hyd radi	W/d ratio	ent ratio
6.4		0.7				
9.7		10.1				
1.0		0.6				
1.0		144.8				
0-0	W flood prone area	0-0				

hydraulics	velocity (ft/sec)	discharge rate, Q (cfs)	shear stress (lbs/ft sq)	shear velocity (ft/sec)	unit stream power (lbs/ft/sec)	Froude number	friction factor u/u*	threshold grain size (mm)
0-0								
0-0								
0.00								
0-0-0								
0-0-0								
0-0								
0-0								
0-0								

check from channel material	measured D84 (mm)	relative roughness	Manning's n from channel material
0		0.0	
0.0		0.0	
0.000		0.0	

Cross Section

Threemile As-built Cross Section 11 Riffle ---



section: Threemile As-built Cross Section 11  
Riffle

notes	omit pt.	height of instrument (ft)	FS distance (ft)	FS elevation (ft)	FS bankfull	FS top of bank	W job (ft)	channel slope (%)	Manning's "n"
	<input checked="" type="checkbox"/>	0	-0.446312	297.5563	-0.511	-0.511	150.0		
	<input checked="" type="checkbox"/>	7.230626	-0.48995	297.6	297.621	297.621			
	<input checked="" type="checkbox"/>	8.323575	-0.511326	297.6213					
	<input checked="" type="checkbox"/>	8.950403	-0.158662	297.2687					
	<input checked="" type="checkbox"/>	9.604127	0.208994	296.907					
	<input checked="" type="checkbox"/>	10.32506	0.498907	296.6111					
	<input checked="" type="checkbox"/>	11.27761	0.398721	296.7113					
	<input checked="" type="checkbox"/>	12.65821	0.115811	296.9942					
	<input checked="" type="checkbox"/>	13.77809	-0.124912	297.2349					
	<input checked="" type="checkbox"/>	14.27146	-0.392503	297.5025					
	<input checked="" type="checkbox"/>	14.76117	-0.596315	297.7063					
	<input checked="" type="checkbox"/>	15.53572	-0.664872	297.7749					
	<input checked="" type="checkbox"/>	16.62777	-0.680348	297.7903					
	<input checked="" type="checkbox"/>	21.08577	-0.789971	297.9					
	<input checked="" type="checkbox"/>	25.46904	-0.806718	297.9167					

description:	Threemile As-built Cross Section 11
height of instrument (ft)	297.41
FS bankfull	-0.511
FS top of bank	-0.511
W job	150.0
channel slope (%)	
Manning's "n"	

dimensions	x-section area	d mean	d wet P	hyd radi	W/d ratio	ent ratio
3.8		0.6				
6.2		6.6				
1.0		0.6				
1.0		10.3				
150.0	W flood prone area	24.1				

hydraulics	velocity (ft/sec)	discharge rate, Q (cfs)	shear stress (lbs/ft sq)	shear velocity (ft/sec)	unit stream power (lbs/ft/sec)	Froude number	friction factor u/u*	threshold grain size (mm)
0.0								
0.0								
0.00								
0.000								
0.00								
0.0								
0-0								

check from channel material	measured D84 (mm)	relative roughness	Manning's n from channel material
0		0.0	
0.0		0.0	
0.000		0.0	






**Threemile  
Year 1 Profile (2009)**

**Average Water Surface Slope  
0.0096**




Point	Description	Station	Bed Elevation	Water Elevation	Riffle Length	Pool Length	Riffle Slope	Revised Pool Slope
65	x vane		79.27497	79.67276				
67	mr		79.64683	79.91413				
69	mr		79.91014	80.2044				
71	pool		78.82255	80.20465				
73	br		79.93647	80.27661				
75	mr		80.4245	80.82032				
77	mr		81.01379	81.26909				
79	tr		81.44357	81.85222				
81	pool		79.83696	81.88807				
83	pool		79.88996	81.93668				
85	x vane	-3.30	82.54445	82.80112				
87	mr		27.17	82.83888	83.14037			
89	riffle		61.62	83.53918	83.811			
91	mr		96.53	83.38953	84.02945			
93	mr		114.52	84.02529	84.31685			
95	riffle		141.74	84.2312	84.47071			
97	mr		173.83	84.18139	84.86695			
99	mr		181.18	84.7147	85.03407			
101	riffle		218.54	84.97681	85.34517			
103	glidE		232.67	83.42518	85.29604			
105	pool		239.66	83.06468	85.31016			
107	pool		249.82	83.04381	85.28114			
109	x vane		251.88	85.35354	85.67618	79.35	33.34	0.0104
111	mr		282.14	85.60045	86.03382			
113	tr		331.23	86.08633	86.49801			
115	glidE		345.36	85.67883	86.55574			
117	glidE ws		364.69	85.4506	86.5284			
119	br		386.10	86.38153	86.56602	40.08	54.86	0.0202
121	tr		426.17	86.97675	87.37602			
123	pool		439.93	86.30269	87.34768			
125	br		449.85	86.73269	87.30545	33.98	23.68	0.0112
127	tr		483.84	87.17627	87.68714			
129	glidE		491.19	86.75855	87.65397			
131	rga		500.88	86.73577	87.70322			
133	pool		514.87	85.23372	87.72245			
135	x vane		517.57	88.05511	88.37255	86.71	33.73	0.0098
137	mr		566.77	88.26428	88.54736			
139	tr		604.27	88.85513	89.2239			
141	glidE		630.11	88.31244	89.23534			
143	pool		643.61	87.01571	89.23833			
145	pool ws		652.34	87.70887	89.26973			
147	x vane		654.97	89.60204	89.80413	43.87	50.70	0.0115
149	tr		698.85	90.05745	90.30861			
151	glidE		710.47	89.3601	90.35911			
179	run		740.93	89.34772	90.39115			
181	br		768.22	90.17399	90.5937	53.36	69.37	0.0153
183	tr		821.58	91.08592	91.40797			
185	glidE		849.21	90.22802	91.43598			
187	pool		868.43	89.32647	91.43744			
189	x vane		871.61	91.51501	91.77849	60.97	50.03	0.0078
191	tr		932.58	91.93175	92.25392			
193	pool		945.55	91.13836	92.24739			
195	br		967.11	92.14217	92.46001	47.93	34.53	0.0163
197	tr		1015.04	92.92837	93.24338			
199	pool		1025.59	92.31537	93.31631			
201	run		1036.56	92.38644	93.28654			
203	br		1054.61	92.99539	93.34163	58.36	39.57	0.0173
205	mr		1082.72	93.84978	94.17683			
207	tr		1112.97	93.90501	94.35113			
209	pool		1120.33	92.42683	94.38413			
211	run		1132.88	93.3887	94.41701			
213	br		1146.78	94.03577	94.41331	99.48	33.80	0.0167
215	mr		1164.48	94.6911	94.91464			
217	mr		1200.97	95.37004	95.52196			
241	tr		1246.26	95.81044	96.07747			
243	glidE		1254.63	95.23424	96.18909			
245	run		1267.63	95.2952	96.19201			
247	br		1277.02	96.01117	96.11988	81.91	30.76	0.0143
249	mr		1311.84	95.92491	96.61601			
251	tr		1358.94	96.90661	97.28931			
253	glidE		1369.20	96.34765	97.30127			
255	run		1378.74	96.5188	97.3413			
257	br		1391.40	97.04252	97.4292	53.97	32.46	0.0143
259	mr		1412.09	97.55064	97.81414			
261	tr		1445.38	97.96034	98.19931			
263	glidE		1465.66	97.50887	98.23828			
265	mr		1472.19	96.96153	98.22954			
267	br		1483.35	97.99964	98.31259	37.59	37.98	0.0119
269	tr		1520.94	98.18465	98.76122			
271	glidE		1535.18	97.62462	98.76275			
273	pool		1542.22	97.08677	98.7906			
275	run		1561.49	98.01961	98.87302			
277	riffle		1582.47	98.43943	98.88389	32.71	61.53	0.0245
279	tr		1615.19	99.19897	99.68584			
281	glidE		1622.63	98.01731	99.6657			
283	br		1635.54	97.68427	99.5694			
285	run		1646.26	98.19212	99.66325			
287	br		1659.99	99.33389	99.64794	21.20	44.80	0.0308
289	tr		1691.19	100.0943	100.3005			
291	glidE		1698.99	99.35975	100.2938			
293	rga		1700.43	100.064	100.3441			
295	glidE		1708.20	99.36343	100.3462			
297	run		1714.83	99.30499	100.3586			
299	br		1721.65	100.0591	100.3274	27.98	40.46	0.0063
301	tr		1749.63	100.3396	100.5051			
333	glidE		1759.23	99.40093	100.4633			
335	run		1771.13	99.34241	100.5215			
337	mr		1784.00	100.0715	100.5272	52.94	34.37	0.0104
339	mr		1803.48	100.6551	100.9045			
341	riffle		1836.94	100.8506	101.078			
343	glidE		1855.52	99.89882	101.0797			
345	run		1871.98	99.05257	101.0901			
347	x vane		1874.99	101.3555	101.392	36.95	38.05	0.0100
349	tr		1911.95	101.3061	101.7611			

351	glidE	1919.81	100.5879	101.7327					
353	run	1928.74	100.0839	101.7642					
355	riffle	1941.76	101.4377	101.7857	34.90	29.82	0.0116	0.0008	
357	tr	1976.66	101.8981	102.1918					
359	pool	1991.82	101.1981	102.171					
361	br	2010.11	102.0095	102.1678	67.35	33.45	0.0104	0.0000	
363	mr	2034.76	102.4544	102.5153					
365	tr	2077.46	102.36	102.8706					
367	glidE	2084.88	101.9354	102.8564					
369	run	2097.37		102.9012					
371	br	2109.14	102.9426	103.0056	38.74	31.67	0.0144	0.0043	
373	tr	2147.87	103.3837	103.5623					
375	glidE	2168.50	102.6138	103.5738					
377	run	2193.62	101.6165	103.6496					
379	x vain	2196.56	104.0263	104.1402	36.36	48.69	0.0073	0.0019	
413	top rif	2232.92	104.1086	104.4072					
415	glidE	2244.22	103.2076	104.4559					
417	pool	2262.61	103.2725	104.4354					
419	run	2283.18	103.7486	104.4455					
421	br log vain	2302.19	103.9151	104.5108	39.56	69.28	0.0291	0.0008	
423	top rif	2341.75	105.3795	105.6611					
425	glidE	2365.41	104.7639	105.6428					
427	run	2380.39	105.0336	105.6813					
429	br	2389.94	105.5275	105.5941	121.52	48.19	0.0165	0.0000	
431	mr	2421.41	106.4062	106.624					
433	mr	2488.85	107.0415	107.5493					
435	top rif	2511.46	107.3117	107.6003					
437	glidE	2522.26	106.5587	107.5562					
439	run	2547.63	106.508	107.5701					
441	br	2560.72	107.3643	107.6075	52.52	49.26	0.0155	0.0001	
443	top rif	2613.24	108.1441	108.4218					
445	glidE	2626.24	107.455	108.4004					
447	pool	2641.48	106.8242	108.3958					
449	run	2654.85	106.6247	108.3484					
451	xvain	2657.30	108.5599	108.6693	31.06	44.06	0.0098	0.0000	
453	top rif	2688.35	108.759	108.9732					
455	glidE	2704.75	107.6988	109.0034					
457	pool	2727.26	108.2045	108.9607					
459	run	2750.40	108.3297	108.956					
461	br	2755.69	108.6472	108.9397	112.31	67.34	0.0272	0.0000	
463	mr	2771.81	109.282	109.5117					
465	top rif	2790.91	109.6547	109.8961					
467	mr	2826.27	109.6546	110.1624					
469	top rif	2868.00	110.0024	110.3881					
471	glidE	2877.81	109.1299	110.4076					
498	pool	2892.60	109.3757	110.3833					
500	pool	2908.59	109.6771	110.3903					
502	run	2917.53	109.5091	110.38					
504	br log vain	2924.07	110.2931	110.4295	56.80	56.07	0.0107	0.0000	
506	mr	2957.83	110.7652	111.0039					
508	top rif	2980.87	110.6982	111.0362					
510	glidE	2991.40	110.3383	111.0104					
512	pool	2999.19	110.2612	111.0057					
514	run	3009.82	110.2499	111.0192					
516	br	3014.60	110.8025	111.0832	45.38	33.72	0.0155	0.0014	
518	top rif	3059.97	111.5161	111.7852					
520	glidE	3071.45	110.798	111.8071					
522	pool	3083.37	110.3245	111.8095					
524	run	3087.96	110.163	111.8071					
526	xvain	3090.63	110.2331	112.0591	26.64	30.66	0.0015	0.0008	
530	top rif	3117.28	111.7918	112.0983					
532	glidE	3124.18	111.305	112.0817					
534	run	3141.38	111.3826	112.0786					
536	br	3148.19	111.9029	112.0708	62.07	30.91	0.0193	0.0000	
538	mr	3174.31	112.4164	112.6876					
540	top rif	3210.26	113.2133	113.2673					
542	pool	3229.17	111.5151	113.3132					
544	run log	3249.22	112.0527	113.3418					
546	br	3256.70	113.1442	113.5049	71.76	46.44	0.0179	0.0051	
548	mr	3279.16	113.8272	114.0711					
550	mr	3297.48	114.1305	114.4588					
552	top rif	3328.46	114.5785	114.7865					
554	glidE	3337.06	114.0461	114.7588					
556	pool	3349.74	113.962	114.7998					
558	run	3367.86	112.9702	114.8154					
560	j hook	3372.86	114.9572	115.0809	57.25	44.40	0.0155	0.0007	
589	mr	3418.64	115.5579	115.8975					
591	top rif	3430.11	115.6353	115.9686					
593	glidE	3440.24	115.1362	115.9478					
595	run	3448.94	115.2974	115.9525					
597	br	3455.87	115.6202	115.9877	56.02	25.76	0.0152	0.0007	
599	mr	3480.31	116.4487	116.6479					
601	top rif	3511.89	116.5509	116.8376					
603	glidE	3529.15	115.7368	116.8414					
605	run	3542.22	115.1918	116.8292					
607	xvain	3548.04	117.092	117.1513					
	ave		54.69	42.17	0.0146	0.0013			
	med		52.73	38.81	0.0143	0.0008			
	min		21.20	23.68	0.0015	0.0000			
	max		121.52	69.37	0.0308	0.0060			

**Three Mile  
Year 1 (2009) Annual Monitoring  
Structure Photographs taken August 2009**




**Three Mile  
Year 1 (2009) Annual Monitoring  
Structure Photographs taken August 2009 (continued)**




**APPENDIX D  
HYDROLOGY DATA  
2009 Groundwater Gauge Graphs**




### Threemile- Groundwater Gauge 1 Year 1 (2009 Data)



### Threemile- Groundwater Gauge 2 Year 1 (2009 Data)



### Threemile- Groundwater Gauge 3 Year 1 (2009 Data)



### Threemile- Groundwater Gauge Reference Year 1 (2009 Data)

