

# Monitoring Year 1 Report

FINAL

## Upper South Hominy Mitigation Site, South Hominy Creek, French Broad River Basin, Buncombe County, North Carolina

EEP Project Number: 92632  
Contract Number: D06082; Task Order: 08 FB05-1b-d

Data Collected: October 2012-November 2012  
Submitted: 7 February 2014



Prepared by the North Carolina Wildlife Resources Commission  
in Partnership with the

North Carolina Ecosystem Enhancement Program  
1652 Mail Service Center  
Raleigh, NC 27699-1652



## Table of Contents

1	Executive Summary .....	1
2	Project Background Information.....	4
2.1	Project Goals and Objectives .....	4
2.2	Locations and Setting.....	4
2.3	Project Structure, Restoration Type, and Approach .....	5
2.4	Project History and Background .....	5
3	Methods and Success Criteria.....	6
3.1	Monitoring Plan View .....	7
3.2	Stream Monitoring.....	8
3.3	Vegetation Monitoring.....	8
3.4	Schedule and Reporting .....	8
4	Project Conditions and Monitoring Results.....	8
4.1	Stream Assessment .....	8
4.1.1	Morphometric Criteria .....	8
4.1.2	Quantitative Measures Summary.....	8
4.1.2.1	Mainstem 1 – Bianculli Reach – 797 feet.....	9
4.1.2.2	Mainstem 2 - Bura/Roberson Reach – 1,286 ft.....	11
4.1.2.3	Mainstem 3 - Davis Reach – 737 ft .....	13
4.1.2.4	Unnamed Tributary 1 – Bianculli Reach – 277 ft .....	15
4.1.2.5	Unnamed Tributary 2 – Bianculli and Roberson Reaches – 890 ft.....	15
4.1.2.6	Unnamed Tributary 3 – Davis Reach – 1,742 ft .....	16
4.1.3	Fixed Station Channel and Riparian Area Photographs.....	18
4.1.4	Bankfull Event Documentation and Verification .....	18
4.1.5	Stream Feature Visual Stability Assessment.....	18
4.1.6	Stream Problem Areas .....	20
4.1.7	Stream Problem Area Photographs.....	20
4.1.8	Summary of Morphological Results .....	20
4.2	Wetland Enhancement and Preservation .....	21
4.2.1	Wetland Areas Fixed Station Photographs.....	22
4.3	Vegetation Assessment .....	22
4.3.1	Vegetative Monitoring Plot Photographs.....	24
4.3.2	Vegetation Problem Areas Table Summary .....	24
4.3.3	Vegetative Problem Areas Plan View.....	25
4.3.4	Vegetative Problem Areas Photographs.....	25
4.3.5	Summary of Vegetation Assessment Results .....	25
5	Farm Management Plan.....	26
6	Acknowledgements .....	26
7	References.....	26
8	Appendices.....	28

## 1 Executive Summary

This North Carolina Ecosystem Enhancement Program (NCEEP) project preserved, restored, and enhanced approximately 5,951 ft of perennial stream channel on the mainstem of South Hominy Creek (2,820 ft) and on three unnamed tributaries (3,131 ft) that feed into South Hominy Creek within the project area. Additionally, 1.35 acres of wetland habitat was preserved or enhanced within the project area. The NCEEP contracted with the North Carolina Wildlife Resources Commission (NCWRC) under task order 08FB05-1b-d to prepare a mitigation plan, acquire permits, manage informal contracts, oversee construction, and monitor post-construction channel performance and riparian vegetation. The Upper South Hominy mitigation site aims to provide approximately 3,497 stream mitigation units and 0.60 wetland mitigation units to the NCEEP.

The project site is located in Buncombe County, North Carolina, approximately 5.5 miles southwest of Candler, North Carolina. The Upper South Hominy (USH) mitigation site is located on properties owned by Joe and Molly Bianculli, Lori Bura, James Roberson, and Julia Davis. Combined, a 16.44 acre conservation easement was established. The conservation easements for the four properties were conveyed to the North Carolina State Properties Office between March and June of 2009. The USH mitigation site is located within the French Broad River basin cataloguing unit 06010105 and within the targeted local watershed hydrological unit 06010105060020.

In 2005, the NCEEP developed a Local Watershed Plan (LWP) for the South Hominy Creek (SHC) watershed. The objective of the plan was to develop a set of management strategies to restore and protect the functional integrity of the watershed, to identify and prioritize stream and wetland project opportunities and to address functional deficits. Specific project sites were identified and prioritized based on a number of factors including the potential for functional improvement, site constraints, potential stream mitigation units, location within the watershed, and the number of landowners per site. The USH mitigation project is located within the SHC Local Watershed Plan area. Coupled with the extensive farm and livestock Best Management Practices, the project will help to address stream and wetland function by targeting aquatic habitat, water quality, and riparian habitat as identified in the LWP study.

Historic land use in the immediate vicinity of the project site has consisted of residential homes and low intensity agricultural operations primarily consisting of livestock grazing and hay production. Stream channels within the project area were historically accessed by livestock, resulting in disturbances to the channel banks and wetland areas. Additional land use practices included removal of large woody riparian vegetation to increase land area for grazing and hay production and mechanized dredging and straightening of stream channels to increase the amount of usable land. These activities have contributed to degraded and unstable stream banks along with compromised water quality due to lack of vegetated buffers, soil erosion, and animal waste.

Construction approaches were assigned with the intent to minimize disturbance to the stream channels and riparian buffers and focus on those reaches that would benefit most from the appropriate level of site work. As such, areas with stable channel conditions and desirable riparian vegetation were placed into preservation. Other reaches were treated with restoration

and enhancement level I and II site work to improve stream functions and terrestrial habitats that were compromised under the existing site conditions.

Restoration site work on SHC was assigned to the reaches where dimension, pattern, and profile modifications were necessary to correct areas of instability including incision, eroding banks, and over-widened and homogenous channel segments. All SHC restoration site work was performed using the Priority III approach. The remaining reaches of SHC were treated with enhancement level I and level II site work.

Tributary channels and associated riparian buffers were treated with the appropriate level of site work to restore ecologic functions. These tributary reaches were treated with the appropriate amount of site work to preserve, restore, and enhance channel reaches and associated riparian buffers. The upper reaches of the Bianculli tributary north (UT1) and the Davis unnamed tributary (UT3) were preserved. Restoration level site work on the lower portions of the Bianculli UT1 and the Davis UT3 were conducted using a Priority I strategy. Restoration Priority I strategies were applied to the lower portion of the Bianculli tributary south (UT2) and the Roberson abandoned channel (UT2) to reconnect that portion of the channel to the historic floodplain that was abandoned during former roadside ditch construction. The remaining reaches of the tributary channels, including Bianculli UT2 and the middle portion of Davis UT3, were treated with enhancement level II strategies.

In-stream installation of rock and wood structures was utilized throughout the restored and enhanced reaches of SHC. Rock cross vanes and J-hook structures were constructed for grade control to prevent head-cut formation, to promote stable banks on outside of meander bends, and to increase bed form diversity. Log vanes and root wads were installed along selected reaches to reduce near bank stress and increase in-stream habitat. Similar materials and structure types were utilized on the tributary channels, specifically to address grade control, channel slope, and bed form diversity. On-site materials, particularly logs and root wads were salvaged and incorporated into site construction. Additional materials such as large rock boulders were purchased from a local quarry and hauled to the construction site.

Site work targeted reconnecting the SHC channel and tributary channels with historic floodplains and creating floodplain benches at the desirable elevations to attenuate high flow events. Periodic out of bank flows along with spring seep hydrology should promote and sustain hydric soil characteristics and wetland vegetation types in those areas supporting jurisdictional wetlands. Areas currently supporting jurisdictional wetlands were enhanced by excluding livestock, removing invasive exotic vegetation, planting wetland vegetation and creating ephemeral pools.

The monitoring year-1 (MY1) survey revealed that construction activities at the USH mitigation site in 2011 followed the approaches outlined in the USH Mitigation Plan (NCWRC 2010). Dimension, pattern, and profile parameters surveyed in 2012 suggest the restoration, enhancement level II and enhancement level I sections of SHC are performing as designed with little to no variation from design values. Small deviations were found in bankfull width at two riffle cross-sections (XS1 and XS10). Bankfull width at these two cross-sections was slightly below the design value. However, problem areas or instability were not observed at

either cross-section. By in large, all other dimensional parameters measured at the 10 cross-sections remain within the design values for SHC. Pattern and profile values derived from the MY1 survey reveal that the mainstem reaches of SHC are within the design values for these the two morphological parameters. Reach-wide substrate particle size analysis revealed that the MY1 D50 value was within the very coarse gravel category. The median particle size at each of the 6 riffle cross-sections fell within coarse to very coarse gravel categories during the MY1 survey.

The MY1 morphological results for the three unnamed tributaries revealed that construction activities followed the approaches outlined in the mitigation plan. Although small variations from design values were noted in dimensional parameters such as bankfull width (UT3 Upper-XS1 riffle) and bankfull cross-sectional area (UT3 Lower-XS2 riffle), the three unnamed tributaries are stable and performing as designed. Moreover, the significant storm event on 28 November 2011 did not have any observed negative effects on any of the three unnamed tributaries.

Problem areas (1-4) caused by the storm event on 28 November 2011 were again noted in the MY1 survey. Sloughing of the right channel bank, J-hook arm scour, and bar formation was observed in the Mainstem 1 reach from sta. 1+50 to 3+00. Aggradation was observed in Mainstem 2 reach, sta. 9+25 to 9+75, where a large amount of bed material formed a mid-channel bar below a J-hook stream structure. Aggradation of bed material was also observed directly below 4 of the last five rock structures on SHC. Although these structures are intact and stable, habitat that existed after construction has been lost due to significant filling of the pools. Repair plans and a Scope of Work will be developed and presented to NCEEP to address the needed modifications to the problem areas. Repair work will likely occur in the summer of 2014.

A total of 173 planted stems were counted during the MY1 survey. The average density of the planted woody stems in the ten vegetation plots combined was 700 stems per acre. All ten vegetation plots exceeded the success criteria for planted stem density during the MY1 survey. Three vegetation plots (VP4=12, VP8=6, VP10=1) were noted as having volunteer native woody species during MY1. The volunteer woody stems increased the total stem count for the ten vegetation monitoring plots to 192 (777 stems per acre).

Although non-native invasive vegetation remains present at the mitigation site, it is less prevalent compared to before construction. Invasive vegetation treatments were effective during the construction phase of the project and will be routinely continued throughout the monitoring phase.

Overall, the USH mitigation site included 1,093 ft of stream preservation, 1,994 ft of stream restoration, 522 ft of stream enhancement level I, 2,342 ft of stream enhancement level II, 1.11 acres of wetland enhancement, and 0.24 acres of wetland preservation. A total of 16.44 acres of stream channel, riparian buffer, and jurisdictional wetlands are protected by a perpetual conservation easement managed by the NCEEP. It is anticipated that this site should yield 3,498 stream mitigation units and 0.50 wetland mitigation units.

## 2 Project Background Information

### 2.1 Project Goals and Objectives

The goals of the USH mitigation project include:

1. Improve water quality in SHC and unnamed tributaries (UT1, UT2, and UT3);
2. Stabilize on-site streams so they transport watershed flows and sediment loads in equilibrium;
3. Promote floodwater attenuation and all secondary functions associated with more frequent and extensive floodwater contact times;
4. Improve in-stream habitat by improving the diversity of bed form features;
5. Protect riparian communities, habitats, and wetlands and enhance floodplain community structure; and
6. Enable improved livestock practices which will result in reduced fecal, nutrient, and sediment loads in surface waters.

The objectives of the USH mitigation project include:

1. Preservation of 1,093 linear feet of un-impacted stream channel and forested riparian area by placing them in a conservation easement for perpetuity;
2. Restoration of the pattern, profile, and dimension of 1,148 linear feet of the main stem of SHC;
3. Restoration of channel dimension, pattern, and profile of 846 linear feet of unnamed tributaries to SHC on the Bianculli, Bura/Roberson, and Davis properties;
4. Restoration of dimension and profile (enhancement level I) of the channel on 522 linear feet of SHC along the Davis property;
5. Limited channel work combined with livestock exclusion and invasive species control (enhancement level II) on 2,342 linear feet along SHC and unnamed tributaries;
6. Invasive plant species control measures across the entire project wherever necessary;
7. Preservation or enhancement of approximately 1.35 acres of wetlands across the project site; and
8. Livestock exclusion fencing and other best management practice installations on the Bianculli, Roberson, and Davis properties.

### 2.2 Locations and Setting

The USH mitigation site is located in southwest Buncombe County, North Carolina, approximately 5.5 miles southwest of the town of Candler, North Carolina (Figure A.1). To access the site from Asheville, North Carolina, take I-40 west to the Enka Candler exit (Exit 44). At the light, turn right, onto Smokey Park Highway/US-19S/US-23S and proceed 3.0 miles. Turn left on Pisgah Highway/NC-151S and proceed for 6.0 miles. Turn right on SR1103/S Hominy Road. Proceed 0.2 miles on SR1103/S Hominy Road then turn right on Connie Davis Road. Connie Davis Road is a private unpaved driveway that accesses the Bura and Davis properties and the lower end of the project site. A narrow driveway bridge crosses SHC approximately 0.3 miles from the start of Connie Davis Lane. A large fescue pasture to the right

of the driveway and bridge, used for parking, is located at a latitude/longitude of 035° 28' 51.10" North and 082° 44' 52.45" West. Access to the upper portion of the reach will be from the second drive to the right past Connie Davis Lane. Turn right off of SR1103/S Hominy Road on to Canter Field Lane, a private drive, 0.25 mile after passing Connie Davis Lane. A fescue pasture located to the left of the private driveway and before the one lane bridge will be used for parking. The pasture is located at a latitude/longitude of 035° 28' 39.35" North and 082° 45' 01.06" West.

The USH mitigation site is located in the upper portion of the SHC watershed (Figure A.2). Most of the first and second order headwater tributaries originate below ridgelines and peaks that range in height from 3,000 to over 4,000 ft in elevation. The southern portion of the watershed drains from the highest peak, Mount Pisgah, at a height of 5,721 ft. The drainage area for SHC at the lower end of the project site is 7.1 mi<sup>2</sup> (4,515 ac). The three tributaries named for the purpose of this project as tributary north (Bianculli property, UT1), tributary south (Bianculli property, UT2) each have drainage areas <0.1 mi<sup>2</sup>. The unnamed tributary on the Davis property (UT3) has a drainage area of 0.1 mi<sup>2</sup> (66.7 ac).

The USH mitigation site is located in the Hominy Creek watershed of the French Broad River basin, United States Geological Survey (USGS) 8-digit cataloguing unit 06010105 and 14-digit hydrologic unit 06010105060020 and within the North Carolina Division of Water Quality (NCDWQ) sub-basin 04-03-02. South Hominy Creek has been assigned the Stream Index Number 6-76-5 by the NCDWQ.

### 2.3 Project Structure, Restoration Type, and Approach

Overall, the project site consists of approximately 5,951 ft of stream channels, as measured from the channel thalweg on the as-built drawings. A total of 16.44 acres of aquatic and riparian habitats are held in a perpetual conservation easement. Channel morphology was modified by implementing multiple restoration levels and construction approaches (Table A.1). Project assets and components are summarized in Figure A.3. Channel restoration was accomplished on 1,148 ft of SHC along with 522 ft of enhancement level I and 1,150 ft enhancement level II mitigation. The Bianculli tributary north (UT1) was preserved (94 ft) in the upper portion; the lower 183 ft was restored to provide stable channel banks and connectivity with a bankfull or floodplain feature. The Bianculli tributary south (UT2), including the portion of the formerly abandoned channel on the Roberson property, was mitigated using enhancement level II (654 ft) and restoration (236 ft) actions. The unnamed tributary on the Davis property (UT3) was preserved on the upper most 777 ft, enhanced through the middle 538 ft, and restored on the lower 427 ft. The two small spring fed channels on the Davis property (spring seep north 144 ft; spring seep south 78 ft) was placed into preservation.

### 2.4 Project History and Background

Land use in the USH watershed consists largely of forested areas, pastureland, hay fields, and low density residential development (NCWRC 2010). Although land use has resulted in the creation of impermeable surfaces within the watershed, impervious areas are primarily from low-density residential development and roads. Low intensity residential and open space land use

comprises approximately 3.0% of the watershed, and imperviousness in the watershed is 0.14% (Yang et al 2002; Homer et al 2004). Future residential development pressures can be expected from the current trend of influx of people to Buncombe County and western North Carolina in general; however, dramatic changes in land use in the SHC watershed are not anticipated in the immediate future.

On-site land uses include livestock grazing, hay production, forested areas, and low density farm and residential developments. Grazing of livestock has occurred over many years and access to the stream channels has not been prohibited. Narrow riparian areas and lack of exclusionary fencing contributed to the degradation of on-site wetlands and channels banks.

The NCEEP acquired the project site from four landowners (Suzanne Loar, Patrick Roberson, James Roberson, and Julia Davis). Following site acquisition, the Loar property was sold to Joe and Molly Bianculli and the Patrick Roberson property sold to Lorri Bura. The NCWRC performed the initial site assessment, designed the restoration plans, and provided construction oversight (NCWRC 2010). Construction of the USH mitigation project took place between 20 June and 30 November 2011. Stream and riparian impacts were addressed using natural channel design techniques, eliminating livestock access to the riparian areas and stream channels, and removing all foreign materials (old fencing, scrap metals, out buildings, etc.) from within the project footprint. The as-built morphological surveys were completed in February 2012. Vegetation planting was completed in December 2011 through February 2012; the baseline vegetation survey was completed in February 2012. The Monitoring Year-1 (MY1) survey was conducted during October and November 2012. During this same period of 2012, a small adjustment was made on the Roberson property to improve storm water runoff. A diversion channel was constructed to carry runoff to SHC further upstream of the Connie Davis Lane bridge; whereas, prior to the project, storm water flow entered SHC adjacent to the upstream of the right bank bridge abutment. Project reporting history and contact information are presented in Tables A.2 and A.3. Project attributes for SHC, UT1, UT2, and UT3 are presented in Table A.4.

### **3 Methods and Success Criteria**

Monitoring year-1 conditions for the USH mitigation site were determined during October and November 2012. Established representative cross-sectional dimensions and longitudinal profile data were collected using standard stream channel survey techniques (Harrelson et al. 1994; NCSRI 2003). The geomorphology of the stream was classified using the Rosgen (1994, 1996) stream classification system. Project site MY1 morphological data were analyzed using RIVERMorph stream assessment and restoration software, Version 5.0.1 (RSARS 2010). AutoCAD and Carlson engineering software (2012) were used to generate plan view drawings. U.S. Geological Survey 1:24,000 topographical maps were used to determine stream drainage area. Bed material composition and mobility was assessed in MY1 by doing a reach-wide and riffle cross-section pebble counts (NCSRI 2003). Vegetation surveys and data reduction were completed following established Carolina Vegetation Survey protocols (Lee et al. 2006). Additional project monitoring components were performed following the guidance of the NCEEP procedural Guidance and Content Requirements document (NCEEP 2012). References



to the left and right channel banks in this document are oriented when viewing the channel in the downstream direction.

Monitoring protocols and performance criteria will follow what is outlined in the NCEEP site specific mitigation plan for the USH mitigation site and the USACE Stream Mitigation Guidelines (USACE 2003). Site monitoring will consist of data collection, analysis, and reporting on channel stability and survival of riparian vegetation and will be conducted on an annual basis for a minimum of 5 years post construction.

### 3.1 Monitoring Plan View

The MY1 survey data and plan view sheets provide a means to compare current project site conditions to the design specifications and the baseline condition following construction. The MY1 plan view sheets not only provide a detailed representation of the current condition of the project sites channel geomorphology, stability, and riparian vegetation one year post-construction but also reveal the location of all fixed point survey locations for the mitigation site (Figure D.1).

All 14 established cross-sections on SHC, UT2, and UT3 were resurveyed in MY1. Ten established cross-sections were resurveyed on SHC, six riffles and four pools. Riffle (XS1, XS3, XS5, XS7, XS8, and XS10) and pool (XS2, XS4, XS6, and XS9) cross sections were resurveyed to compare channel morphology and stability to the baseline condition. One cross-section on the restored section of UT2, Roberson property, was resurveyed. Three cross-sections (riffles: XS1 and XS2; pool: XS3) were resurveyed during MY1 on restored portion of UT3, Davis property.

The longitudinal profile of the entire mainstem of SHC was resurveyed in MY1. Longitudinal surveys using Total Station equipment will be repeated in each of the four remaining monitoring years to evaluate thalweg movement and change in channel slope. Longitudinal profiles also were surveyed on the restored portions of UT1, UT2, and UT3 following construction. For the purpose of the MY1 report, the enhancement level II and preservation portions of UT1, UT2, and UT3 were not resurveyed in 2012.

Vegetation monitoring plots were resurveyed at the 10 established locations along the mainstem of SHC and the tributaries. Vegetation plots are identified on the plan view sheets and will be used to determine survival of planted stems over the course of project monitoring.

Fixed photo stations were established at 26 locations on the stream channels and riparian areas, and 5 photo stations were established in wetland areas across the project site. Fixed station photographic points were established to provide visual comparison of channel banks, in-stream structures, and other morphological features over time. Fixed station locations are identified on the MY1 plan view sheets.

In addition to all the established monitoring locations, the MY1 plan view sheets reveals site topography, easement boundaries, and other attributes of the project to aid in the long-term monitoring of the mitigation site (Figure D.1).

## 3.2 Stream Monitoring

Stream morphological surveys in MY1 included cross-sectional (dimension), pattern, longitudinal profile, and bed material measurements. Bankfull flow events were monitored using a simple crest gauge

## 3.3 Vegetation Monitoring

Established vegetation monitoring plots in buffer restoration areas were resurveyed in MY1 in accordance with established NCEEP/CVS protocols (Lee et al. 2006). Vegetation plots were evaluated to ascertain the performance and density of planted woody stems. Permanent fixed-point photo stations were resurveyed in MY1 to provide a visual record of each plot over time. Minimum success criteria, established by USACE (2003), for planted woody vegetation must be 320 stems/acre in year-1 and 260 stems/acre during the year-5 monitoring period.

## 3.4 Schedule and Reporting

The MY1 document was prepared following NCEEP content requirements and procedural guidelines (NCEEP 2012). The MY1 documents the mitigation sites pre-existing morphological values, design values, and a quantitative summary of the post construction morphological and vegetative project elements. The MY1 report also includes photographic documentation of the sites past and present condition. Annual monitoring reports will build upon the data tables, graphs, and photographs presented in this report.

Annual monitoring reports will provide a discussion of any significant deviations from the as-built condition as well as the potential for the mitigation site to meet the success criteria for channel stability and vegetation survival at the end of the 5-year monitoring period. Monitoring reports will be submitted annually to the NCEEP, preferably by March 1.

# 4 Project Conditions and Monitoring Results

## 4.1 Stream Assessment

### 4.1.1 Morphometric Criteria

Channel cross-sectional dimensions, pattern, and longitudinal profile were surveyed in MY1, October and November 2012, to document morphological characteristics of the active channel (Figure D.1). In addition, the locations of all constructed stream features (i.e., rock vanes, log vanes, J-hook vanes, geolifts, wood toe, and root wads) were assessed for stability and structural integrity.

### 4.1.2 Quantitative Measures Summary

Monitoring year-1 morphological data were obtained by resurveying established fixed survey locations on the mainstem of SHC and the three unnamed tributaries. Morphological MY1 data from established cross-sectional survey stations were compared with existing, reference, design,

and as-built data for riffle stream features (Tables B.1 and B.1.1). Mean morphologic and hydraulic data presented in Tables B.1 are from riffle cross-sections 1, 3, 5, 7, 8 and 10 on the mainstem of SHC. Mean values were not derived for the single riffle cross-sections surveyed on UT2 and UT3 Upper and UT3 Lower (Table B.1.1). Morphological data presented in Table B.2 reflect post construction dimensions for each of the 14 individual cross-sections, including both riffles and pools, established on the mainstem of SHC, UT2 and UT3. Channel cross-sectional data plots were used to evaluate the MY1 channel condition and for the visual comparison of channel stability over time (Figures B.1).

Statistical values of the pattern data for each mainstem reach (Mainstem 1 Bianculli Reach, Mainstem 2 Bura/Roberson Reach, and Mainstem 3 Davis Reach) are presented in Table B.1. Insufficient pattern geometry on UT2 and UT3 Upper resulted in a low sample size (N=1) of pattern data parameters (Table B.1.1). Pattern geometry data was more robust for UT3 Lower, and a range of values was calculated for each parameter (Table B.1.1).

Longitudinal profile data, including feature lengths, depths, slopes, and spacing for each of the three SHC mainstem reaches and the unnamed tributaries were evaluated. Statistical values of each profile parameter are presented in Table B.1. Longitudinal profile data for UT2 and UT3 are presented in Table B.1.1. Longitudinal profile data plots were used to evaluate the MY1 channel condition and for future comparison of morphological data over time (Figures B.2).

Channel bed material was surveyed by performing a reach-wide pebble count consisting of 10 pebble grabs from both riffle (6) and pool (4) features along the entire mainstem of SHC. The reach-wide pebble count is used to assign a number to the stream type classification based on median grain size (D50) encountered. Additionally, pebble counts were performed by collecting 100 pebbles from each of the 10 (6 riffles and 4 pools) mainstem cross-sections (Tables B.1 and B.2). Pebble counts were not performed on UT1, UT2 or UT3 due to homogenous (silt) bed material. Pebble count data plots are presented for visual comparison of bed material data over the course of the monitoring surveys (Figures B.3).

#### 4.1.2.1 Mainstem 1 – Bianculli Reach – 797 feet

The entire length of Mainstem 1 Bianculli reach of SHC within the conservation easement is 797 ft. The Bianculli reach was divided into two approach levels (restoration and enhancement II). The channel length of the restoration reach is 630 ft. The channel length of the enhancement II reach is 167 ft.

*Dimension.*—Channel dimensions data from three cross-sections (XS1 riffle, XS2 pool, XS3 riffle) were collected in the Mainstem 1 Bianculli reach and plotted for visual evaluation (Figure B.1). Channel dimensions of the two riffle cross-sections were compared with the range of design (Table B.1). Design values for riffle bankfull width ranged from 28.1 to 37.2 ft. Bankfull widths during MY0 ranged from 26.9 to 30.1 ft and 26.9 to 30.0 ft during MY1. Bankfull width (26.9 ft) at cross-section 1 in MY1 remained slightly narrower than the minimum design bankfull width. The slight reduction in bankfull width is likely attributed to the proximity of the Bianculli barn to the top of the right bank of SHC (<15ft). Bankfull width at cross-section 3 (30.0 ft,

MY1) matched the mean design value for bankfull width in both years post-construction. Dimensions of each individual cross-section are presented in Table B.2.

Design values for riffle cross-sectional area ranged from 43.8 to 75.5 ft<sup>2</sup>. Bankfull cross-sectional area ranged from 54.8 to 62.9 ft<sup>2</sup> for the as-built channel and 52.9 to 63.7 ft in MY1 (Table B.1). Both of the riffle cross-sections surveyed approximated the mean design value (61.3 ft<sup>2</sup>) for cross-sectional area during MY0-MY1.

Mean depth at bankfull for the two riffle cross-sections have ranged from 2.0 to 2.1 ft (Table B.1). Cross-section 1 mean depth (2.0 ft) matched the design value for mean depth in MY1. Mean depth at riffle cross-section 3 (2.1 ft) was within the design mean depth range (1.5 to 2.2) during MY1.

Riffle bankfull maximum depth design values ranged from 2.0 to 3.3 ft (Table B.1). Bankfull maximum depths for the two riffle cross-sections ranged from 2.6 to 3.2 ft during MY0 and 2.7 to 3.2 ft in MY1. These values were within the design range for riffle maximums depths.

The width/depth ratio design values ranged from 12.0 to 18.6 (Table B.1). Following construction, the width/depth ratio for the two Mainstem 1 reach riffle cross-sections ranged from 13.2 to 14.4. During MY1, width/depth ratio values ranged from 13.6 to 14.2 ft. Width/depth ratio values have been within the range of design values in both the MY0 and MY1 surveys.

The post-construction entrenchment ratios, a measure of vertical containment, were similar to the existing range of 6.6 to 13.4. Entrenchment ratios taken from measurements at two riffle cross-sections ranged from 8.8 to 12.1 in MY0-MY1 (Table B.1).

*Pattern.*—Utilizing a Priority III approach during construction resulted in minimal change in pattern geometry on the Mainstem 1 Bianculli reach. Channel sinuosity (1.1) is low due to only a single meander bend located at station 2+50 to 3+50. The MY1 values for channel belt width, radius of curvature, and meander wavelength are similar to the values obtained from the pre-existing site survey and are within the range of design values (Table B.1).

*Profile.*—The entire length (797 ft) of the Mainstem 1 Bianculli reach longitudinal profile was surveyed during MY1 (Figure B.2). Channel slope was 0.011 ft/ft. Feature lengths, slopes, depths, and spacing were calculated following the monitoring survey (Table B.1).

The MY0 riffle lengths ranged from 32.4 to 62.9 ft and were within the range of design values (15.8 to 86.9 ft) for riffle length. Riffle length ranged from 48.2 to 108.2 ft during MY1. The maximum riffle length was exceeded in one measurement by approximately 20 ft in MY1. This could be attributed to aggradation in the middle portion of the reach that occurred during a large storm event after the as-built survey but prior to the MY1 survey. The aggradation extended the length of the riffle that was upstream of the large meander bend by filling in most of the large pool that was present before the bed movement occurred. Riffle slopes ranged from 0.011 to 0.016 ft/ft in MY0 and 0.010 to 0.020 ft/ft in MY1. All riffle slopes were within the design range of values (0.007 to 0.027 ft/ft) during MY1.

Pool lengths were within the range of design values (14.7 to 96.7 ft) in MY0 (20.7 to 34.4 ft) and in MY1 (18.4 to 56.7 ft). Pool max depths have ranged from 4.2 to 5.9 ft over MY0 and MY1 and are within the design range of values (3.6 to 8.8 ft).

Six in-stream structures (1 rock vane, 1 log vane, and 4 J-hooks) were constructed in the Mainstem 1 reach to provide grade control, channel stability and a heterogeneous bed form for increased habitat. Pool-to-pool spacing ranged from 86.7 to 217.6 ft in MY0 and 98.1 to 240.4 ft in MY1; all values are within the design range of values (44.2 to 309.4 ft) for pool-to-pool spacing. The thalweg alignment and edge of water survey points that define the location of the active channel for the as-built and MY1 channel are presented in the plan view sheets (Figure D.1).

*Substrate Data.*—Riffle substrate particle sizes at cross-section 1 and cross-section 3 revealed that the D50 ranged from 22.1 to 28.9 mm during MY0 and 40.9 to 46.7 mm in MY1 (Table B.1). The D50 at both cross-sections were in the coarse gravel category (16.0 to 32.0 mm) in MY0 and very coarse gravel category (32.0 to 64.0 mm) in MY1. The D50 for each individual cross-section, including the pool count (cross-section 2), are presented in Table B.2. Plots of the cumulative percent of particles finer than a specific particle size for the riffle pebble counts are summarized in Figure B.3.

#### 4.1.2.2 Mainstem 2 - Bura/Roberson Reach – 1,286 ft

The entire length of Mainstem 2 Bura/Roberson reach of SHC within the conservation easement is 1,286 ft. The Mainstem 2 reach was separated into two distinct approach levels (restoration and enhancement II) based on channel condition prior to construction. The channel length of the restoration reach is 518 ft. The channel length of the enhancement level II reach is 768 ft.

*Dimension.*—Channel dimensions data from four cross-sections (XS4 pool, XS5 riffle, XS6 pool, XS7 riffle) were collected in the Mainstem 2 Bura/Roberson reach and plotted for visual evaluation (Figure B.1). Channel dimensions from two riffle cross-sections (XS5, XS7) were surveyed during MY0 and compared with the range of design values (Table B.1). Design values for riffle bankfull width ranged from 28.1 to 37.2 ft. Bankfull widths have ranged from 30.5 to 37.5 ft in both years post-construction. Riffle cross-section 5 has approximated the mean bankfull width value design value (30.7) both monitoring years. Dimensions of each individual cross-section are presented in Table B.2.

Design values for riffle cross-sectional area ranged from 43.8 to 75.5 ft<sup>2</sup>. Bankfull cross-sectional area ranged from 62.2 to 65.2 ft<sup>2</sup> in MY0 and 61.6 to 65.4 ft<sup>2</sup> in MY1 (Table B.1). Both of the riffle cross-sections surveyed have approximated the mean design value (61.3 ft<sup>2</sup>) for cross-sectional area during the MY0-MY1 surveys.

Mean depth at bankfull for the two riffle cross-sections have ranged from 1.7 to 2.0 ft during MY0-MY1 (Table B.1). Cross-section 5 mean depth (2.0 ft) matched the design value for mean depth in both MY0 and MY1. Mean depth at cross-section 7 (1.7 ft and 1.8 ft) was within the design mean depth range (1.5 to 2.2) during MY0 and MY1.

Riffle bankfull maximum depth design values ranged from 2.0 to 3.3 ft (Table B.1). Bankfull maximum depths for the two riffle cross-sections ranged from 2.7 to 3.2 ft during MY0-MY1. Both cross-section 5 (3.2 ft and 3.1 ft) and cross-section 7 (2.7 ft and 2.7 ft) fell within the design range for riffle maximums depths.

The width/depth ratio design values ranged from 12.0 to 18.6 (Table B.1). The width/depth ratio for the two Mainstem 2 reach riffle cross-sections ranged from 14.9 to 21.6 during MY0-MY1. The width/depth ratio for cross-section 7 (MY0=21.6 and MY1=21.4) is moderate to high for a “C” stream type. Although the channel bed and banks are stable at this location, a bankfull width on the high end of the design range coupled with a mean depth on the low end of the design range resulted in the width/depth ratio at cross-section 7 slightly higher than the maximum design value. A significant inner berm is also present at cross-section 7, influencing the width and depth values.

The post-construction entrenchment ratios, a measure of vertical containment, were similar to the existing range of 6.6 to 13.4. Entrenchment ratios taken from measurements at riffle cross-section 5 and cross-section 7 were 11.1 and 7.5, respectively, for both MY0 and MY1 (Table B.1).

*Pattern.*—Utilizing a Priority III approach during construction resulted in minimal to no change in pattern geometry to the Mainstem 2 Bura/Roberson reach; however, dimension and profile adjustments were made to the existing channel. Sinuosity for the as-built channel was 1.1. The MY0-MY1 values for channel belt width, radius of curvature, and meander wavelength were similar to the values obtained from the pre-existing site survey (Table B.1).

*Profile.*—The entire length (1,286 ft) of the Mainstem 2 Bura/Roberson reach longitudinal profile was surveyed during MY1 (Figure B.2). Channel slope was 0.008 ft/ft. Feature lengths, slopes, depths, and spacing were calculated for each monitoring survey (Table B.1).

The MY0 riffle lengths ranged from 47.6 to 77.8 ft, which were within the range of the design values (15.8 to 86.9 ft) for riffle length. The MY1 riffle lengths (27.1 to 82.2 ft), determined from multiple (N=5) riffle features, also were within the design range. Riffle slopes ranged from 0.007 to 0.014 ft/ft in MY0 and 0.007 to 0.024 ft/ft in MY1. All riffle slopes were within the design range of values (0.007 to 0.027 ft/ft).

Pool lengths were within the design values (14.7 to 96.7 ft) in MY0 and MY1, ranging from 32.8 to 87.1 ft. Five in-stream structures (2 log vanes, and 3 J-hooks) were constructed in the Mainstem 2 reach to provide grade control, channel stability and a heterogeneous bed form for increased habitat. Pool-to-pool spacing ranged from 69.1 to 469.9 ft in MY0 and 65.1 to 466.6 ft in MY1, exceeding the maximum spacing for pools based on design values. The thalweg alignment and edge of water survey points that define the location of the active channel for the as-built and MY1 surveys are presented in the MY1 plan view sheets (Figure D.1).

*Substrate Data.*—Statistical values for the substrate data are presented in Table B.1. Riffle substrate particle analyses at cross-section 5 and cross-section 7 revealed that the D50 values were 49.4 mm and 31.4 mm during MY0 (Table B.2). D50 particles sizes decreased in MY1 at

cross-section 5 (16.7 mm) and cross-section 7 (18.6 mm). The MY1 D50 values fall within the coarse gravel categories. Riffle substrate data along with field observations suggests the project site stream channel is predominately made up of a gravel and cobble matrix. Plots of the cumulative percent of particles finer than a specific particle size for the riffle cross-section pebble counts are summarized in Figure B.3.

#### 4.1.2.3 Mainstem 3 - Davis Reach – 737 ft

The entire length of Mainstem 3 Davis reach of SHC within the conservation easement is 737 ft. The Davis reach was separated into two distinct approach levels (enhancement level I and enhancement level II) based on channel condition prior to construction. The channel length of the enhancement level I reach is 522 ft. The channel length of the enhancement level II reach is 215 ft.

*Dimension.*—Channel dimensions data from three cross-sections (XS8 riffle, XS9 pool, XS10 riffle) were collected in the Mainstem 3 Davis reach and plotted for visual evaluation (Figure B.1). Channel dimensions from the two riffle cross-sections (XS8, XS10) were compared with the range of design values (Table B.1). Design values for riffle bankfull width ranged from 28.1 to 37.2 ft. Bankfull widths for cross-section 8 (25.5 ft and 25.7 ft) and cross-section 10 (30.1 ft and 30.1 ft) were virtually the same during the MY0 and MY1 surveys. Bankfull width for cross-section 10 was slightly under the minimum design value. Both the right and left banks were shaped at this location and a bench was established on the left bank. The bankfull bench is 6.5 ft wide and is essentially flat, varying in elevation by only 0.15 ft from front to back. Bankfull width was measured at the front edge of the bench. Therefore, additional width is available for flows to expand out onto the bench during bankfull or greater flows. Cross-section 10 appeared stable and performing satisfactorily during the MY0-MY1 surveys. Dimensions of each individual cross-section are presented in Table B.2.

Design values for riffle cross-sectional area ranged from 43.8 to 75.5 ft<sup>2</sup>. Bankfull cross-sectional area ranged from 53.4 to 65.1 ft<sup>2</sup> for the as-built channel and 53.7 to 66.0 ft<sup>2</sup> during the MY1 survey (Table B.1). Both riffle cross-sections have approximated the mean design value (61.3 ft<sup>2</sup>) for cross-sectional area during the MY0-MY1 surveys.

Mean depth at bankfull for the two as-built riffle cross-sections ranged from 2.1 to 2.2 ft and was the same during MY1 (Table B.1). Cross-section 8 mean depth (2.2 ft) matched the maximum design value for mean depth in both MY0 and MY1. Mean depth at cross-section 10 (2.1 ft) was within the design mean depth range (1.5 to 2.2 ft) during the MY0-MY1 surveys.

Riffle bankfull maximum depth design values ranged from 2.0 to 3.3 ft (Table B.1). Bankfull maximum depths for the two riffle cross-sections were 3.1 ft during MY0 and 3.1 ft (XS8) and 3.0 ft (XS10) during the MY1 survey.

The width/depth ratio design values ranged from 12.0 to 18.6 (Table B.1). Following construction, the width/depth ratio for the two Mainstem 3 reach riffle cross-sections ranged from 12.1 to 13.9. The MY1 width/depth ratios ranged from 12.4 to 13.8. The width/depth ratios of both cross-sections are typical for a “C” stream type.

The post-construction entrenchment ratios, a measure of vertical containment, were similar to the existing range of 6.6 to 13.4. Entrenchment ratios taken from measurements at two riffle cross-sections were found to be 9.7 and 21.6 for MY0 and 9.7 and 21.3 for MY1 (Table B.1).

*Pattern.*—Utilizing a Priority III approach during construction resulted in minimal no change in pattern geometry to the Mainstem 3 Davis reach. In large part, dimension and profile adjustments were made within the existing channel. Sinuosity for the as-built channel was 1.1. The MY0 values for channel belt width, radius of curvature, and meander wavelength were similar to the values obtained from the pre-existing site survey (Table B.1).

*Profile.*—The entire length (737 ft) of the Mainstem 3 Davis reach longitudinal profile was surveyed during MY0 and MY1 (Figure B.2). Channel slope was 0.006 ft/ft. Feature lengths, slopes, depths, and spacing were calculated following the monitoring surveys (Table B.1).

The MY0 riffle lengths ranged from 22.0 to 60.8 ft, which were within the range of the design values (15.8 to 86.9 ft) for riffle length. The MY1 riffle lengths ranged from 30.4 to 58.5 ft and were again within the design range for riffle length. Riffle slopes ranged from 0.008 to 0.020 ft/ft in MY0 and 0.010 to 0.019 ft/ft in MY1. All riffle slopes were within the design range of values (0.007 to 0.027 ft/ft).

Pool lengths were within the design values (14.7 to 96.7 ft) in MY0, ranging from 17.6 to 38.5 ft, and again in MY1 ranging from 17.1 to 55.6 ft. Four in-stream structures (3 j-hook log vanes, and 1 rock cross vane) were constructed in the Mainstem 3 reach to provide grade control, channel stability and a heterogeneous bed form for increased habitat. Pool-to-pool spacing was well within the design value range in MY0 (65.6 to 258.1 ft) and again in MY1 (64.2 to 225.1 ft). The thalweg alignment and edge of water survey points that define the location of the active channel for the as-built and MY1 surveys are presented in the MY1 plan view sheets (Figure D.1).

*Substrate Data.*—Statistical values for the substrate data are presented in Table B.1. Riffle substrate particle analyses at cross-section 8 and cross-section 10 revealed that the D50 values were 47.7 mm and 33.5 mm during MY0. The MY1 D50 value for cross-section 8 was 37.9 mm and 25.0 mm for cross-section 10 (Table B.2). The MY1 D50 values fell within the coarse and very coarse gravel categories both years. Riffle substrate data along with field observations suggests the project site stream channel is predominately made up of a gravel and cobble matrix. Plots of the cumulative percent of particles finer than a specific particle size for the riffle pebble counts are summarized in Figure B.3.



#### 4.1.2.4 Unnamed Tributary 1 – Bianculli Reach – 277 ft

The upper most portion of UT1 was mitigated using a preservation (94 ft) approach. The lower portion of UT1 on the Bianculli property was restored (183 ft) during construction using a Priority I approach. The lower two-thirds of UT1 had been ditched by previous property owners in an attempt to quickly drain two small spring areas and the adjacent wooded wetland. The existing channel was severely entrenched and was approximately 3 ft below the top of the channel bank and forest floor. A new channel was constructed that is connected to the forest floor and associated wetland. An ephemeral pool was constructed at the outflow of UT1, further enhancing the quality of the adjacent wetlands. The existing ditched channel was filled with compacted material during construction. The banks of the new channel are very low ( $\leq 12$  in.) over much of the reach to allow for the desired connectivity with the floodplain and associated wetlands. Due to its short length and relatively little flow, a cross-sectional survey was not performed. Minimal pattern was added to the new channel when constructed. The entire length of the new channel was surveyed following construction. Pattern and profile data for UT1 are presented in the plan view drawing sheets (Figure D.1).

*Substrate Data.*—Bed material in UT1 was not collected during the MY0 or MY1 survey. From observation, it consists of clay, silt, and fine sand materials.

#### 4.1.2.5 Unnamed Tributary 2 – Bianculli and Roberson Reaches – 890 ft

Unnamed Tributary 2 originates on the Bianculli property. The first 654 ft was treated as enhancement level II mitigation; the last 45 ft of UT2 on the Bianculli property was restored. The portion of UT2 on the Roberson property had been abandoned to expand agricultural practices and the flow was routed to a road-side ditch. In order to restore flow back to UT2 and adjacent wetlands, flow was piped under Canterfield Lane during construction. Channel alignment was similar to what it was prior to flow diversion. A new channel (191 ft) with grade control structures and bankfull benches was constructed to carry the re-established flow.

*Dimension.*—A single riffle cross-section (XS1) was surveyed on the restored portion of UT2 and plotted for visual evaluation (Figure B.1). Therefore, a range of dimensional values are not presented for UT2 (Table B.1.1). Channel dimensions for UT2 cross-section 1 are also presented in Table B.2. Bankfull width during MY0 was 22.6 ft and 22.0 ft in MY1. Bankfull cross-sectional area was 14.2 ft<sup>2</sup> in MY0 and 13.9 ft<sup>2</sup> in MY1. Mean depth at bankfull for the riffle cross-sections was 0.6 ft in both MY0 and MY1. Bankfull maximum depth for the riffle cross-section was 1.4 ft during MY0 and MY1. Following construction, the width/depth ratio for cross-section 1 was 35.8 and dropped slightly in MY1 to 34.9. The entrenchment ratio was found to be 12.5 in MY0 and 12.8 in MY1.

*Pattern.*—Due to short length of the restored channel, insufficient pattern data precluded presentation of a range of pattern data values. Moreover, a Priority III approach during construction resulted in minimal no change in pattern geometry. The MY0 and MY1 values for channel belt width, radius of curvature, and meander wavelength are presented in Table B.1.1.

*Profile.*—Only the portion (191 ft) of the restored UT2 channel longitudinal profile was surveyed during MY1 (Figure B.2). The longitudinal profile survey did not include the short (45 ft) section of channel on the adjoining Bianculli property and does not include the section of channel piped under Canter Field Lane. Two rock seals were constructed to provide grade control and channel stability near the confluence of UT2 and SHC. Feature lengths, slopes, depths, and spacing were calculated following the longitudinal survey (Table B.1.1). The MY0 riffle lengths ranged from 12.3 to 31.8 ft. The MY1 riffle lengths varied slightly ranging from 13.8 to 21.9 ft. Riffle slopes ranged from 0.009 to 0.012 ft/ft in MY0 and 0.007 to 0.016 ft/ft in MY1. Pool lengths ranged from 10.7 to 23.1 ft in MY0 and 17.1 to 23.1 ft in MY1. Pool-to-pool spacing ranged between 50.6 to 69.2 ft in both MY0 and MY1. Channel slope was 0.012 ft/ft. The thalweg alignment and edge of water survey points that define the location of the active channel during the as-built and MY1 surveys are presented in the MY1 plan view sheets (Figure D.1).

*Substrate Data.*—Bed material was not collected in UT2 during the MY0 survey. From observation, it consists of clay, silt, and fine sand materials.

#### 4.1.2.6 Unnamed Tributary 3 – Davis Reach – 1,742 ft

The UT3 channel on the Davis property was approached several different ways during project planning and implementation based on existing condition and need. The upstream most portion of UT3 is bordered by a mature forest and has stable channel features; therefore, it was treated as a preservation (777 ft) reach. The middle portion of UT3 was infested with non-native invasive vegetation and the banks were littered with old farm equipment. The middle portion was treated as enhancement II (538 ft) during construction by removing the invasive vegetation and all foreign materials, excluding livestock from the riparian zone, and performing some targeted bank shaping along the right and left channel banks. The lower portion of UT3, from the wet-ford to the confluence with SHC, was restored during construction using a priority II and priority I restoration approach. Because of the two different restoration types and the significant changes in channel slope, the lower portion of UT3 was divided into the upper (201 ft) and the lower (226 ft) restoration sections. Presented below are the dimension, pattern, and longitudinal profile data for both the upper and lower reaches of the UT3 restoration section.

#### Unnamed Tributary 3 – Davis Reach – Upper Restoration 201 ft

*Dimension.*—A single riffle cross-section (XS1) was surveyed on the UT3 Upper restoration section and plotted for visual evaluation (Figure B.1). Therefore, a range of dimensional values are not presented for UT3 Upper. Channel dimensions for UT3 Upper cross-section 1 are also presented in Table B.2. Comparison of UT3 Upper dimensional values with the design values are presented in Table B.1.1. Bankfull width during MY0 was 12.9 ft and 13.0 ft in MY1, slightly exceeding the design bankfull width of 12.0 ft. Bankfull cross-sectional area was 10.3 ft<sup>2</sup> in MY0 and 10.6 ft<sup>2</sup> in MY1 and exceeded the maximum design cross-sectional area of 7.5 ft<sup>2</sup>. Mean depth at bankfull for the riffle cross-sections was 0.8 ft in both MY0 and MY1; the design range for mean riffle depth was 0.4 to 0.6 ft. Bankfull maximum depth for the riffle cross-section was 1.3 ft in MY0-MY1 and ranged from 1.0 to 1.4 ft in the design plan.

Following construction, the width/depth ratio for cross-section 1 was 16.1 and is within the design range of 16.0 to 20.0. The width/depth ratio was again 16.1 in MY1.

*Pattern.*—A range of pattern geometry values are lacking on the UT3 Upper restoration section due in large part to channel type (Ba). This section of UT3 was restored by designing step-pool channel features and employing a priority II approach. Therefore, very little meander is present in this section. The MY0-MY1 values for channel belt width, radius of curvature, and meander wavelength are presented in Table B.1.1.

*Profile.*—The entire length (201 ft) of the UT3 Upper restored channel longitudinal profile was surveyed again in MY1 (Figure B.2). The total profile length includes the section of UT3 from the wet-ford downstream to just below the confluence with the Spring Seep South and Wetland C inflow, station 0+00 to 2+01. A series of nine rock step-pool features were constructed to provide grade control and channel stability. Feature lengths, slopes, depths, and spacing were calculated following the as-built and MY1 surveys (Table B.1.1). The MY0 riffle lengths ranged from 13.7 to 26.4 ft and 13.3 to 25.1 ft in MY1. Riffle slopes ranged from 0.054 to 0.102 ft/ft in MY0 and 0.054 to 0.106 ft/ft in MY1. The design slopes ranged from 0.095 to 0.120 ft/ft for UT3 Upper. Pool lengths ranged from 2.9 to 5.1 ft for the as-built channel and 2.2 to 5.0 ft in MY1. Pool-to-pool spacing ranged from 21.2 to 24.2 ft in MY0 and 20.0 to 27.1 ft in MY1. Pool to pool spacing values are within the design range for UT3 Upper. Channel slope was 0.088 ft/ft in MY1. The thalweg alignment and edge of water survey points that define the location of the active channel for the as-built and MY1 surveys are presented in the MY1 plan view sheets (Figure D.1).

*Substrate Data.*—Bed material in UT3 Upper was not collected during the MY0-MY1 surveys. From observation native material consists of clay, silt, and fine sand materials. Gravel and cobble material was added to the channel following construction to increase roughness and provide benthic organism habitat.

#### Unnamed Tributary 3 – Davis Reach – Lower Restoration 226 ft

*Dimension.*—Two cross-sections, XS2 - riffle and XS3 - pool, were surveyed on the UT3 Lower restoration section and plotted for visual evaluation (Figure B.1). Dimensional parameters, for cross-sections 2 and 3, representing the condition of the priority I channel restoration of UT3 Lower are presented in Table B.2. Dimensional parameters for the riffle cross-section (XS2) were compared with the design values (Table B.1.1). Bankfull width during MY0 and MY1 was 9.9 ft and within the design range of 8.0 to 12.0 ft. Bankfull cross-sectional area was 7.6 ft<sup>2</sup> in MY0 and 7.4 ft<sup>2</sup> in MY1, slightly below the minimum design value of 8.6 ft<sup>2</sup>. Mean depth at bankfull for the riffle cross-section was 0.8 ft in both MY0 and MY1; the design range for mean riffle depth was 0.5 to 0.7 ft. Bankfull maximum depth for the riffle cross-section was 1.4 ft during MY0-MY1 and ranged from 0.9 to 2.2 ft in the design plan. Following construction, the width/depth ratio for the UT3 Lower riffle cross-section was 12.8 and fell below the design range of 16.0 to 17.1. The width/depth ratio was 13.2 in MY1

*Pattern.*—The section of UT3 Lower was restored by constructing a priority I meandering channel with three distinct bends over the course of 226 ft. Therefore, a range of pattern

geometry values were determined for UT3 Lower. The MY0-MY1 range of values for channel belt widths, radius of curvatures, and meander wavelengths are presented in Table B.1.1.

*Profile.*—The entire length (226 ft) of the UT3 Lower restored channel longitudinal profile was surveyed during MY1 (Figure B.2). A “C” type channel was constructed with a series of four riffles and three pool features. Feature lengths, slopes, depths, and spacing were calculated following the MY1 survey (Table B.1.1). The MY0-MY1 riffle lengths have slightly exceeded the design values both years post-construction, ranging from 8.8 to 28.8 ft. The design range for maximum riffle length values was 10.0 to 18.0 ft. Riffle slopes ranged from 0.013 to 0.065 ft/ft in MY0 and 0.007 to 0.05 ft/ft in MY1. The design slopes ranged from 0.018 to 0.056 ft/ft for UT3 Lower. A single slope measurement was below the design range of values in MY1. This is likely due to the surveyed point location along the profile in which the measurement was taken and not indicative of the entire channel.

Pool lengths ranged from 16.0 to 19.7 ft for the as-built channel and 17.8 to 27.4 ft in MY1. Pool lengths were within the design range of values (13.4 to 32.3 ft). Pool-to-pool spacing ranged from 47.6 to 63.4 ft in MY0-MY1, exceeding the maximum design range for pool-to-pool spacing. Channel slope was 0.029 ft/ft. The thalweg alignment and edge of water survey points that define the location of the active channel for the as-built and MY1 surveys are presented in the MY1 plan view sheets (Figure D.1).

*Substrate Data.*—Bed material in UT3 Lower was not collected during the MY0-MY1 surveys. From observation it consists of clay, silt, and fine sand materials.

#### 4.1.3 Fixed Station Channel and Riparian Area Photographs

Fixed station photographs document pre- and post-construction conditions and provide a time series view of the USH mitigation site stream channel features and riparian areas (Figure B.4). A total of 26 photo stations were established during the as-built survey. These same 26 stations were photographed again in MY1.

#### 4.1.4 Bankfull Event Documentation and Verification

One bankfull event (28 November 2011) was documented between the end of construction and completion of the entire as-built survey (Table B.3). A wrack line above the bankfull elevation was observed and photographed for verification on 5 December 2011 (Figure B.5). To monitor additional bankfull events, a simple crest gauge was installed on the right bank (sta. 7+75) downstream of cross-section 6 and adjacent to a large root wad feature. Although several storm events occurred in 2012 (MY1), visual observations and crest gage readings were negative for bankfull events.

#### 4.1.5 Stream Feature Visual Stability Assessment

A visual assessment of the project reach was performed to inspect the morphological stability of the channel and to serve as a basis for comparison with future channel stability monitoring. Based on the visual assessment of the channel features, stream structures, and channel banks

following the flood event on 28 November 2011 (MY0) several areas of instability were apparent. The most instability was observed in the Mainstem 1 Bianculli reach (sta. 1+50 to 3+00) and was associated with the large meander bend. Above the meander bend, a structure had failed and 50 ft of the right bank had sloughed into the channel. Below the structure, a large amount of bed material had aggraded and formed a mid-channel bar.

A second area of instability was observed in the Mainstem 2 Bura/Roberson reach (sta. 9+25 to 9+75). A large amount of bed material aggraded at this location and formed a mid-channel bar. However, the observed areas of instability make up only a small percentage of the overall stable condition of the SHC mainstem. No areas of instability were observed on the three unnamed tributaries.

A visual assessment was performed over the entire project site several times during the calendar year 2012, including visits following storm events and to perform the MY1 monitoring survey. Based on the visual stream stability assessment of channel features, stream structures, and channel banks, there were no new areas of instability. Metrics generated from the MY1 visual stream stability assessment are reported in Table B.4. The MY1 “scores” from the visual stream stability assessment largely reflect the damage that occurred during the 28 November 2011 flood event. In fact, 2012 (MY1) was positive in terms of project site rehabilitation following the 2011 storm with many areas self-adjusting. Channel banks were better protected with the continued growth of planted vegetation, and the stream channel stability also showed signs of improvement. However, specific structures, channel bank segments, and channel features will require modification for the project site to reach its full potential.

Visual assessment of Mainstem 1 Bianculli reach during MY1 revealed that problem areas that occurred during the 2011 storm event were still contributing to a lack in desired form and function of channel morphology. A significant (> 50%) reduction in pool depth and habitat in the large meander bend at station 2+25 to 3+00 persists due to the large amount of bed material that was deposited at this location during the storm event of 2011. Bank scour and erosion continue to plague the right bank between station 1+75 to 2+25 and station 6+25 to 6+75. The second structure (sta. 1+50) in this reach was compromised with several sill and arm rocks dislodged. These observed channel stability problems are reflected in the stream visual stability morphology assessment (Table B.4).

Visual assessment of Mainstem 2 Bura/Roberson reach during MY1 revealed that aggraded areas below structure 1 (sta. 1+00), structure 4 (sta. 9+25), and structure 5 (sta.12+75) still were present. Although the structures are stable and fully intact, the large amount of deposition in the pools below each of these structures has significantly reduced available pool habitat and altered thalweg alignment. In addition, pool depth, length and available rootwad habitat cover have been lost (Table B.4).

Visual assessment of Mainstem 3 Davis reach during MY1 revealed the least amount of impact from the 2011 storm event (Table B.4). Aggraded areas below structure 1 (sta. +25), structure 2 (sta. 2+75), and structure 4 (sta. 7+00) still exist, significantly reducing available pool habitat and to a lesser extent altering thalweg alignment. Channel bed and channel bank

observations suggest morphological function across the majority of Mainstem 3 reach is being attained.

#### 4.1.6 Stream Problem Areas

Several problem areas with regards to channel morphology, structure stability, or bank stability were observed during the MY0-MY1 surveys. Problem areas observed along the SHC mainstem channel, resulting from the 28 November 2011 storm event, are noted on the MY1 plan view sheets (Figure D.1). The problem, likely cause, and location of each observed stream problem area is presented in Table B.5. Issues with the stream channel include aggradation and bar formation, bank scour, and structure stability. Problem areas were most apparent in the Mainstem 1 Bianculli reach in association with the large meander bend. Another obvious problem area, largely due to aggradation and bar formation, was in the Mainstem 2 Bura/Roberson reach. Outside of aggradation below three structures, no problem areas were observed in the Mainstem 3 Davis reach or on any of the three unnamed tributaries. Additionally, these problem areas were further detailed in the stream feature visual stability assessment section above and the stream feature visual stability assessment table.

#### 4.1.7 Stream Problem Area Photographs

Channel, stream structure, and banks stability problem areas observed during the MY0-MY1 surveys were photographed for documentation of the extent of the damage and instability on 5 December 2011 and June and November of 2012. These photographs are included in Appendix B of this report (Figure B.6).

#### 4.1.8 Summary of Morphological Results

The MY1 survey was completed in the fall of 2012. Dimension, pattern, and profile parameters surveyed in MY1 suggest the restoration, enhancement level II and enhancement level I sections of SHC are performing as designed with little to no variation from design values. Small deviations were found in bankfull width at two riffle cross-sections (XS1 and XS10). Bankfull width at these two cross-sections was slightly below the design value. However, problem areas or instability was not observed at either cross-section. By in large, all other dimensional parameters measured at the 10 mainstem cross-sections were within the design values for SHC. Pattern and profile values derived from the MY1 survey reveal that the mainstem reaches of SHC are within the design values for these the two morphological parameters. Reach-wide substrate particle size analysis revealed that the D50 value was within the very coarse gravel category. The median particle size at each of the 6 riffle cross-sections fell within the coarse to very coarse gravel categories during the MY1 survey.

Problem areas resulting from the storm event on 28 November 2011 were again noted in the MY1 survey. Right channel bank sloughing, J-hook arm scour, and bar formation was observed in the Mainstem 1 reach from sta. 1+50 to 3+00. A second problem area was observed on Mainstem 2, sta. 9+25 to 9+75, where a large amount of bed material formed a mid-channel bar below a J-hook stream structure. Aggradation of bed material was also observed directly below 4 of the last five rock structures on SHC. Although the structures are intact and stable, habitat

that existed after construction has been lost due to significant filling of the pools. Repair plans and Scope of Work will be developed and presented to NCEEP to address the needed modifications to the problem areas. Repair work will likely occur in the summer of 2014. Overall, the MY1 survey found the majority of the 2,820 ft of mainstem channel was stable and performing as designed.

Monitoring year-1 morphological results for the three unnamed tributaries revealed that construction activities followed the approaches outlined in the USH mitigation plan. Although small variations from design values were noted in dimensional parameters, such as bankfull width (UT3 Upper-XS1 riffle) and bankfull cross-sectional area (UT3 Lower-XS2 riffle), the three unnamed tributaries were stable and performing as designed. Moreover, the significant storm event on 28 November 2011 did not have any observed negative effects on any of the three unnamed tributaries.

#### 4.2 Wetland Enhancement and Preservation

ClearWater Environmental Consultants Inc. identified nine wetlands totaling approximately 1.35 acres in the project area during an October 2009 field investigation of jurisdictional wetlands (Figure B.7).

*Wetland C*—(Part of Davis Spring Seep South) is approximately 0.01 acres and is adjacent to Davis UT3. There is a hand built rock spring box at the head of this feature. Wetland C was treated as a preservation area during construction and the removal of non-native invasive plants and livestock access were the two management activities directed at this area.

*Wetland D*—is the largest wetland on site totaling approximately 0.69 acres. Wetland D is adjacent to SHC and heavily impacted by cattle before construction. Despite previous impacts from cattle access, Wetland D has the highest diversity of wetland plant species found within the study area. In addition to excluding livestock from Wetland D, the area was enhanced by removing a 4-inch pipe that was installed by the landowner to divert spring flows to SHC and away from the wetland area. This resulted in replenishing spring water back into the wetland. Wetland D was further enhanced by creating three ephemeral pools to increase wetland plant and amphibian habitat.

*Wetland E*—is approximately 0.02 acres and is adjacent to SHC and Roberson UT2. This wetland was greatly impacted by cattle. A large pile of scrapped farm machinery, metal, and tree stumps were removed from this feature. Additionally, spring flow was reconnected to the formerly abandoned UT2 further enhancing the long-term viability of the area.

*Wetland G*—is approximately 0.05 acres and is contiguous with Bianculli UT2 and adjacent to Canter Field Lane. Enhancement to this area included the extensive treatment of non-native invasive vegetation. Chinese privet *Ligustrum sinense* and multiflora rose *Rosa multiflora* were the dominant non-native vegetation types present pre-construction.

*Wetland H*—is approximately 0.05 acres and is located adjacent to Bianculli UT2. Enhancement to this area included the extensive treatment of non-native invasive vegetation.

Chinese privet *Ligustrum sinense* and multiflora rose *Rosa multiflora* were the dominant non-native vegetation types present pre-construction.

*Wetland I*—is approximately 0.06 acres and is located between a pasture, which is actively mowed and grazed pasture, and the left bank of Bianculli UT2. In addition to the removal of the non-native vegetation, easement fencing now encompasses the delineated area removing the livestock access and mechanized encroachment that was occurring pre-construction.

*Wetlands J and K*—combined are approximately 0.04 acres and are located adjacent to the Bianculli southwestern property line. This area was treated for non-native invasive vegetation and permanently protected with the establishment of the conservation easement and exclusionary fencing.

*Wetland L*—is approximately 0.44 acres and is the second largest wetland within the project area. Wetland L is located adjacent to SHC and Bianculli UT1. It is a forested wetland with trees and shrubs throughout. Pre-construction UT1 had been deeply channelized in an attempt to direct flow away from the wet area and to quickly move water to SHC. During construction, priority I restoration of UT1 established flow back up to the forest floor elevation and directed the flow into an ephemeral pool that was created. The restoration of UT1 and creation of the ephemeral pool significantly enhanced the wetland feature and amphibian habitat.

#### 4.2.1 Wetland Areas Fixed Station Photographs

Fixed wetland station photographs document the pre-and post-construction conditions of the jurisdictional wetland areas found on the USH mitigation site. Wetland photographs from the MY0-MY1 surveys will serve as a comparative timeline sequence with future photographs over the course of the monitoring surveys (Figure B.7).

### 4.3 Vegetation Assessment

The USH mitigation site was revegetated with a variety of annual and perennial native seed mixes during construction to minimize soil erosion immediately following ground disturbing activities and to provide a diversity of herbaceous plant species within the conservation easement (Table C.1). A large number of mature trees and shrubs, representing a variety of species, were not disturbed during construction. Most of these trees and shrubs were located along top of the SHC channel banks and within the established conservation easement. They were retained because they were contributing to bank stability, providing shade to the stream, and would be a seed source that would help contribute to the revegetation of the project area.

Native tree and shrub species, including live stakes, were installed during November and December 2011 and January 2012. Live stakes were used to promote the long-term stability of the channel banks, particularly in areas of potential high bank stress. A total of 5,000 livestakes consisting of three different species were installed along SHC and the three unnamed tributaries (Table C.1). A total of 1,492 native tree and shrub species were installed (Table C.2). Woody stems were propagated as either bare-root whips or containerized stock. Woody stems were dispersed across the mitigation site to enhance riparian areas that were lacking woody stems due



to past land use practices. Shrub and tree selections ranged from species tolerant (obligate wetland) to weakly tolerant of flooding (facultative upland). Shrubs and trees were matched with one of four planting zones based on a species wetness tolerance (Figure D.1). Planting zones typically ranged from wet areas with saturated soils to upland areas where the soils were better drained.

To monitor the performance of the planted woody stems, ten vegetation assessment plots were established following woody stem installation (Figure D.1). Location, orientation, and dimension information for each of the ten vegetation monitoring plots is located in Table C.3. Stem counts, plant vigor, plant damage, and overall stem density was assessed for each vegetation monitoring plot (Tables C.4 - C.8).

*Vegetation Plot 1.*—Thirteen planted stems (526 stems per acre) were documented in vegetation plot 1 (VP1) during the MY0 survey. The 13 planted stems recorded in VP1 represent ten native woody species originating from both containerized and bare-root nursery stock. Twelve planted stems (486 stems per acre) were recorded in MY1 (Table C.8). One dead stem, a river birch *Betula nigra*, was documented. The herbaceous layer and planted stems in VP1 are performing as desired and exceeds year-1 success criteria of 320 stems per acre.

*Vegetation Plot 2.*—Fourteen planted stems were found in vegetation plot 2 (566 stems per acre) in MY0. The 14 planted stems recorded in VP2 represent 11 native woody species originating from both containerized and bare-root nursery stock. Plant vigor was good in VP2 with 14 planted stems (566 stems per acre) recorded during MY1 (Table C.8).

*Vegetation Plot 3.*—In vegetation plot 3, 19 planted stems were recorded (769 stems per acre) in MY0. The 19 planted stems recorded in VP3 represent 14 native woody species originating from both containerized and bare-root nursery stock. Survival of the original 19 stems in VP3 was documented in MY1 (Table C.8). Planted stem density (769 stems per acre) exceeds the minimum success criteria for vegetation performance.

*Vegetation Plot 4.*—Sixteen planted stems (648 stems per acre) were documented in vegetation plot 4 during the MY0 survey. The 16 planted stems recorded in VP4 represent ten native woody species originating from both containerized and bare-root nursery stock. Performance of VP4 exceeds the minimum success criteria with 16 stems (648 stems per acre) again recorded in MY1 (Table C.8). Including the twelve volunteer stems noted in VP4, the total stem count was 28 (1,333 stems per acre) for MY1 (Table C.9).

*Vegetation Plot 5.*—In vegetation plot 5, 25 planted stems were recorded (1,012 stems per acre) in MY0. The 25 planted stems recorded in VP5 represent 14 native tree and shrub species. Planted stems were both container grown and bare-root nursery stock. Planted stem density (971 stems per acre) remained high even though one stems was crushed by vehicle encroachment into the easement and VP5 during MY1 (Table C.8). A total of 24 stems were recorded, one fewer compared to the previous monitoring survey.

*Vegetation Plot 6.*—Fifteen planted stems (607 stems per acre) were documented in vegetation plot 6 during the MY0 survey. The 15 planted stems recorded in VP6 represent 12

native woody species originating from both containerized and bare-root nursery stock. A total of 15 planted stems (607 stems per acre) were documented in VP6 during MY1, the same number as the previous survey (Table C.8).

*Vegetation Plot 7.*—In vegetation plot 7, 18 planted stems were recorded (728 stems per acre) in MY0. The 18 planted stems recorded in VP7 represent 14 native tree and shrub species. Planted stems were both container grown and bare-root nursery stock. A total of 17 stems (688 stems per acre) were documented in MY1 (Table C.8).

*Vegetation Plot 8.*—Twenty-seven planted stems (1,093 stems per acre) were documented in vegetation plot 8 during the MY0 survey. The 27 planted stems recorded in VP8 represent 18 native woody species. Seven stems were planted as live stakes in VP8. Live stake species consisted of silky dogwood *Cornus amomum* (4 stems) and silky willow *Salix sericea* (3 stems). VP8 is the only vegetation monitoring plot to include live stakes. The other 20 planted stems were from containerized and bare-root nursery stock. A total of 4 stems were missing (2) or dead (2) in VP8 during MY1, one of which was a silky dogwood live stake (Table C.8). The other missing or dead stems were planted as bare-root stock. Twenty-three planted stems (931 stems per acre) were relocated during the vegetation plot survey. Six volunteer stems were noted in VP8 which brought the total stem count to 29 (1,173 stems per acre) in MY1 (Table C.9).

*Vegetation Plot 9.*—In vegetation plot 9, 16 planted stems were recorded (648 stems per acre) in MY0. The 16 planted stems recorded in VP9 represent 13 native tree and shrub species. Planted stems were both container grown and bare-root nursery stock. Two stems were dead in VP9 during MY1. Stems density (567 stems per acre) remains high in VP9 with 14 stems documented (Table C.8).

*Vegetation Plot 10.*—Twenty-one planted stems (850 stems per acre) were documented in vegetation plot 10 during the MY0 survey. The 21 planted stems recorded in VP10 represent 13 native woody species originating from both containerized and bare-root nursery stock. Two stems were missing during the MY1 survey. Stem density of the 19 remaining planted stems was 769 stem per acre (Table C.8). Including the 1 volunteer stem noted in VP10, the total stem count for MY1 was 20 (809 stems per acre) (Table C.9).

#### 4.3.1 Vegetative Monitoring Plot Photographs

Vegetative monitoring plot photographs were taken during the MY0 vegetation monitoring survey to establish a baseline condition of the plot. Plot photographs will be compared overtime to evaluate the plots performance throughout the monitoring period. The MY1 vegetation plot photographs reveal the positive performance of all the plots during the first year of planted stem and herbaceous layer growth following construction (Figure C.1).

#### 4.3.2 Vegetation Problem Areas Table Summary

Areas of dense multiflora rose *Rosa multiflora*, Chinese privet *Ligustrum sinense*, oriental bittersweet *Celastrus orbiculatus*, Japanese honeysuckle *Lonicera japonica*, and pasture fescue *Festuca spp.* along with other less ubiquitous invasive species were chemically treated

throughout the project area during the construction period. A follow up treatment of invasive exotic vegetation occurred in the spring of 2012 (MY1). Areas of high infestation were encountered during the initial treatment phase, particularly adjacent to UT2 (right bank), but the majority of problem invasive areas were observed to have only a sparse occurrence during the MY1 survey. Therefore, the vegetation problem areas table (Table C.9) is used only for a placeholder for future monitoring reports and will be populated if problem areas are encountered during on-going surveys of the mitigation site.

#### 4.3.3 Vegetative Problem Areas Plan View

A vegetation problem areas plan view was not generated for MY1 because herbaceous vegetation and planted stems have performed satisfactorily. Because the large areas of invasive vegetation were treated successfully during construction and retreated early spring 2012, non-native vegetation has been largely curtailed. Following the MY1 survey, there were no areas of the conservation easement that were devoid of native herbaceous or woody vegetation, and no areas of heavy non-native infestations were observed.

#### 4.3.4 Vegetative Problem Areas Photographs

Vegetative problem area photographs were not taken in MY1 because of the satisfactory performance of the planted woody stems across the entire project and the isolated occurrence of non-native invasive vegetation. Therefore, Figure C.2 will be used as a placeholder for future monitoring surveys to provide visual record of areas needing additional planting of native vegetation or the occurrence, size, and dispersal of non-native vegetation.

#### 4.3.5 Summary of Vegetation Assessment Results

A total of 184 planted stems were counted during the MY0 survey. The average density of planted woody stems recorded in the ten 100 m<sup>2</sup> vegetation plots combined was 749 stems per acre in MY0. Only one vegetation plot (VP8) contained live stake stems. The other 9 vegetation plots consisted of both native bare-root whips or containerized stock. All ten vegetation plots exceeded the success criteria for vegetation stem density during the as-built baseline survey.

A total of 173 planted stems were counted during the MY1 survey. The average density of the planted woody stems in the ten vegetation plots combined was 700 stems per acre. Three vegetation plots (VP4=12, VP8=6, VP10=1) were noted as having volunteer native woody species during MY1. The volunteer woody stems increased the total stem count for the ten vegetation monitoring plots to 192 (777 stems per acre).

Invasive vegetation treatments were effective during the construction phase of the project. Although non-native invasive vegetation remains present at the mitigation site, its occurrence is sparse. Isolated specimens and small infestations of Chinese privet, multiflora rose, oriental bittersweet, Japanese honey suckle, and to an lesser extent, Japanese knotweed were observed during the MY1 survey. Treatment of areas of observed invasive vegetation occurrences will be routinely continued throughout the projects monitoring phase.

Overall, the vegetation condition assessment, in terms of both planted native vegetation and non-native invasive vegetation, of the project was favorable in MY1 (Table C.10). Planted vegetation across the project site, including channel banks and the riparian buffers, is performing as desired one-year post construction. Moreover, invasive vegetation was treated again in MY1 and high concern non-native species such as Japanese knotweed, Japanese honeysuckle, oriental bittersweet, and multiflora rose occurrences and densities are low. Chinese privet, a low/moderate invasive species of concern, was significantly reduced following chemical treatments during project construction and MY1.

## **5 Farm Management Plan**

The USH mitigation project included livestock best management practices (BMPs) such as livestock exclusionary fencing and developed watering facilities on the Bianculli, Roberson, and Davis properties. The NCEEP funded all livestock BMPs in full through a task order contract with the North Carolina Division of Soil and Water Conservation. The Buncombe County Soil and Water Conservation District designed and managed the installation of the BMPs through a contract independent of the channel and riparian construction contract. Additional details on the locations and quantities of the livestock BMPs are included in the Upper South Hominy Mitigation Plan (NCWRC 2010).

Storm water run-off from the Roberson pasture and hill slope was entering the conservation easement adjacent to Connie Davis Road following construction. The traditional conveyance of the storm flow was along a roadside depression that directed the outfall of the water to SHC at the upstream edge of the Connie Davis Road bridge abutment. During the heavy rain event in November 2011 that resulted in flooding and damage to other parts of the project reach, landowners that rely on the bridge for access to their home requested that the storm conveyance be moved so that it did not enter SHC creek at the bridge. To alleviate the landowners concern of potential erosion to the bridge abutment, the NCEEP requested that the NCWRC design and construct a conveyance channel upstream of the bridge. In the spring of 2012, a topographical survey of the area and a design plan for a floodplain interceptor was submitted to NCEEP for approval. Construction was completed in October 2012, just prior the MY1 survey. The constructed storm flow conveyance channel now outfalls to SHC at station 12+75 (Figure D.1).

## **6 Acknowledgements**

J. Ferguson, S. Loftis, and B. Burgess of the NCWRC collected and analyzed the field data reported in this monitoring document. J. Ferguson prepared the plan view drawings for the project report. S. Loftis prepared the monitoring document. Special thanks to the NCWRC and NCEEP staffs who improved this document with their thorough review and thoughtful suggestions.

## **7 References**

AutoCad. 2012. Version 2012.0.0. Copyright 2012, AutoDesk, Inc., San Rafael, California.

- Harrelson, C. C., J. P. Potyondy, and C. L. Rawlins. 1994. Stream channel reference sites: an illustrated guide to field technique. General Technical Report RM-245, U.S. Department of Agriculture, Forest Service, Fort Collins, Colorado.
- Homer, C., C. Huang, L. Yang, B. Wylie and M. Coan. 2004. Development of a 2001 national land cover database for the United States. Photogrammetric Engineering and Remote Sensing Vol.70, No.7, July 2004, pp 829-840. Available: <http://www.mrlc.gov/publications.php> (May 2010).
- Lee, M. T., R. K. Peet, R. D. Steven, T. R. Wentworth. 2006. CVS\_EEP Protocol for Recording Vegetation Version 4.0. Available: [www.nceep.net/business/monitoring/veg/datasheets.htm](http://www.nceep.net/business/monitoring/veg/datasheets.htm) (October 2006).
- NCEEP (North Carolina Ecosystem Enhancement Program). 2012. Version 1.5. Procedural Guidance and Content Requirements for EEP Monitoring Documents. North Carolina Department of Environment and Natural Resources. Raleigh, North Carolina. Available: <http://portal.ncdenr.org/web/eep/fd-forms-templates>.
- NCSRI (North Carolina Stream Restoration Institute). 2003. Stream restoration: a natural channel design handbook. North Carolina Stream Restoration Institute and North Carolina Sea Grant, North Carolina State University, Raleigh, North Carolina. Available: [www.bae.ncsu.edu/programs/extension/wqg/sri/](http://www.bae.ncsu.edu/programs/extension/wqg/sri/). (May 2010).
- NCWRC (North Carolina Wildlife Resources Commission). 2010. Mitigation Plan (FINAL) Upper South Hominy Mitigation Site, South Hominy Creek, French Broad River Basin, Buncombe County, North Carolina. Watershed Enhancement Group. Raleigh, North Carolina.
- RSARS (RIVER Stream Assessment and Restoration Software). 2010. Version 5.0.1 Professional edition. Copyright 2002-2010, RIVERMorph LLC, Louisville, Kentucky. Available: [www.rivermorph.com](http://www.rivermorph.com). (March 2013).
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D. L. 1996. Applied river morphology. Printed Media Companies, Minneapolis, Minnesota.
- USACE (United States Army Corps of Engineers), Wilmington District, U. S. Environmental Protection Agency, North Carolina Wildlife Resources Commission, and the North Carolina Division of Water Quality. 2003. Stream Mitigation Guidelines. Wilmington, North Carolina.
- Yang, L, C. Huang, C. Homer, B. Wylie, and M. Coan. 2002. An approach for mapping large-area impervious surfaces: Synergistic use of Landsat 7 ETM+ and high spatial resolution imagery. *Canadian Journal of Remote Sensing*, 29: 2, 230-240.

*Appendix A.*

**General Tables and Figures**

Table A.1 Restoration Levels, Mitigation Approaches and Component Summations, Upper South Hominy Mitigation Site.

Upper South Hominy Mitigation Site Project Components							
Project Segment or Stream Reach ID	Existing Length (lf) or Acres (ac)	Mitigation Level <sup>a</sup>	Approach <sup>b</sup>	Mitigated Length (lf) or Acres (ac)	Stationing	Mitigation Ratio	Mitigation Units
Bianculli South Hominy Cr.	600	R	P3	630	0+00 to 6+30	1:1	630
Bianculli South Hominy Cr.	169	EII	P3	167	6+30 to 7+97	2.5:1	67
Bianculli Trib North (UT1)	100	P		94	0+00 to 0+94	5:1	19
Bianculli Trib North (UT1)	138	R	P1	183	1+00 to 2+83	1:1	183
Bianculli Trib South (UT2)	44	R	P1	45	6+54 to 6+99	1:1	45
Bianculli Trib South (UT2)	654	EII	SS	654	0+00 to 6+54	2.5:1	262
Bura/Roberson South Hominy Cr	477	R	P3	518	1+00 to 2+25; 7+25 to 10+00; 11+68 to 12+86	1:1	518
Bura/Roberson South Hominy Cr	775	EII	P3	768	0+00 to 1+00; 2+25 to 7+25; 10+00 to 11+68	2.5:1	307
Roberson Abandoned Ch UT2	170	R	P1	191	0+00 to 1+91	1:1	191
Davis South Hominy Cr	500	EI	P3	522	0+00 to 5+22	1.5:1	348
Davis South Hominy Cr	227	EII	P3	215	5+22 to 7+37	2.5:1	86
Davis UT3 upper	775	P		777	0+00 to 7+77	5:1	155
Davis UT3 middle	538	EII	SS	538	7+77 to 13+15	2.5:1	215
Davis UT3 lower	426	R	P1	427	13+15 to 17+42	1:1	427
Davis Springs (north)	144	P		144	0+00 to 1+44	5:1	29
Davis Spring (south)	72	P		78	0+00 to 0+78	5:1	16
<b>Totals</b>	<b>5,809</b>			<b>5,951</b>			<b>3,498</b>
Component Summations							
Mitigation Level (ratio)	Stream Length(lf)	Steam Mitigation Units		Riparian Wetland (Acre)		Wetland Mitigation Units	
				Riverine	Non-Riverine		
Restoration (1:1)	1,994	1,994					
Enhancement I (2:1)	522	348			1.11	0.56	
Enhancement II (2.5:1)	2,342	937					
Creation							
Preservation (5:1)	1,093	219			0.24	0.05	
HQ Preservation							
<b>Totals</b>	<b>5,951</b>	<b>3,498</b>			<b>1.35</b>	<b>0.49</b>	

R = Restoration

P = Preservation

C = Creation

EI = Enhancement I

EII = Enhancement II

P1 = Priority 1

P2 = Priority 2

P3 = Priority 3

S = Stabilization

SS = Stream Bank Stabilization

<sup>a</sup>Source: USACE (2003)

<sup>b</sup>Source: Rosgen (2006)

Table A.2 Project Activity and Reporting History, Upper South Hominy Mitigation Site.

<b>Upper South Hominy Mitigation Site Project Activity and Reporting History</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Conservation easement acquired (by NCEEP)	11 June 2009	11 June 2009
Mitigation Plan	23 January 2009	30 November 2010
Final Design - 90%	28 February 2010	30 November 2010
Construction	29 June 2011	31 October 2011
Temporary S&E seed mix applied to entire project area	29 June 2011	31 October 2011
Permanent seed mix applied to entire project area	29 June 2011	31 October 2011
As-built physical survey	16 December 2011	1 February 2012
Containerized and bare root plantings installed over entire project area	9 November 2011	20 February 2012
As-built vegetation survey	2 February 2012	22 February 2012
Mitigation Plan/As-built (Year 0 Monitoring - baseline)	22 February 2012	28 February 2013
Year 1 Monitoring	16 November 2012	30 September 2013
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5+ Monitoring		

Bolded items represent those events or deliverables that are variable. Non-bolded items represent events that are standard components over the course of a typical project

Table A.3 Project Contacts, Upper South Hominy Mitigation Site.


<b>Upper South Hominy Mitigation Site Project Contacts</b>	
<b>Project Owner</b> NC Ecosystem Enhancement Program	<b>Contact Information</b> NC Ecosystem Enhancement Program Harry Tsomides 5 Ravenscroft Dr. Asheville, NC 28801
<b>Designer(s):</b> NC Wildlife Resources Commission Jeff Ferguson Shannon Deaton	<b>Firm Information/Address:</b> North Carolina Wildlife Resources Commission 1751 Varsity Drive NCSU Centennial Campus Raleigh, NC 27695
<b>Construction Contractor:</b> Suttles Trucking and Grading, Inc.	<b>Firm Information/Address:</b> Suttles Trucking and Grading, Inc. 10 Edwards Drive Nebo, NC 28761 (828-659-2104)
<b>Planting Contractor:</b> Suttles Trucking and Grading, Inc.	<b>Company Information/Address:</b> Same as above
<b>Seeding Contractor:</b> NC Wildlife Resources Commission <b>Native Seed Mix Sources</b> Ernst Conservation Seeds, LLP <b>Nursery Stock Suppliers</b> NC Wildlife Resources Commission NC Forest Service	<b>Company Information/Address:</b> Same as above <b>Company and Contact Phone:</b> 1-800-873-3321 <b>Company and Contact Phone:</b> Dan River Prison Farm, Same as above Carolyn Jernigan 919-731-7988
<b>Monitoring Performers:</b> Stream Monitoring POC Vegetation Monitoring POC	<b>Firm Information/Address:</b> NCWRC, same as above NCWRC, same as above



Table A.4 Project Attributes, Upper South Hominy Mitigation Site.

Upper South Hominy Mitigation Site Project Attributes				
Project County	Buncombe			
Physiographic Region	Blue Ridge Mountains			
Ecoregion (Reference: USACE 2003)	Southern Crystalline Ridges and Mountains			
Project River Basin	French Broad River			
USGS HUC for Project (14 digit)	06010105060020			
NCDWQ Sub-basin for Project	04-03-02			
Within Extent of EEP Watershed Plan?	Yes			
NCWRC Class (Warm, Cool, Cold)	Cold			
Percent of project Easement Fenced or Demarcated	100%			
Beaver activity Observed During Design Phase?	Yes			
	SHC	UT3 Davis	UT2 Bianculli/Roberson	UT1 Bianculli
Drainage Area (mi <sup>2</sup> )	7.1	0.1	<0.1	<0.1
Stream Order	4	1	1	1
Restored Length (ft)	2,820	1,742	890	277
Perennial or Intermittent	Perennial	Perennial	Perennial	Perennial
Watershed Type (Rural, Urban, Developing, etc.)	Developing	Developing	Developing	Developing
Watershed LULC Distribution (e.g.) (percent)				
Residential	<3.0	Included in total	Included in total	Included in total
Ag-Row Crop	0.2	Included in total	Included in total	Included in total
Ag-Livestock	7.2	Included in total	Included in total	Included in total
Forested	89.7	Included in total	Included in total	Included in total
Etc.				
Watershed Impervious Cover (percent)	<1.0	Included in total	Included in total	Included in total
NCDWQ AU/Index Number	6-76-5	N/A	N/A	N/A
NCDWQ Classification	C, Tr	C, Tr	C, Tr	C, Tr
303d Listed?	No	No	No	No
Upstream 303d Listed Segment?	No	No	No	No
Reasons for 303d Listing or Stessor	N/A	N/A	N/A	N/A
NCDWQ 401 Water Quality Certification Number	Buncombe Co. 20110118		Same	Same
USACE 404 Action ID Number	SAW-2011-00076		Same	Same
Total Acreage of Conservation Easement (including stream channel)	16.44	Included in total	Included in total	Included in total
Total (undisturbed) Vegetated Acreage Within Easement	7.5	Included in total	Included in total	Included in total
Total Riparian Buffer Acreage as Part of the Restoration	7.0	Included in total	Included in total	Included in total
Rosgen Stream Classification of Pre-Existing	C4	G5	abandoned	G5
Rosgen Stream Classification of As-built (Design)	C4	B5/C5	C5	E5
Valley Type	VIII	VII	VIII	VIII
Valley Slope	0.00973	0.10480		
Valley Side Slope Range (e.g. 2-3%)	0.09-0.24	0.07-0.29		
Valley Toe Slope Range (e.g. 2-3%)	0.003-0.026	0.02-0.19		
Cowardin Classification (Reference: Cowardin 1979)	N/A	N/A	N/A	N/A
Trout Waters Designation (NCWRC)	No	No	No	No
Species of Concern, Endangered, Etc.? (Y/N)	No	No	No	No
Dominant Soil Series and Characteristics				
Series (dominant)	Iotla Loam	Included in total	Included in total	Included in total
Depth (in)	80			
Clay (%)	15.5			
K	0.15			
T	5			

Figure A.1 Vicinity Map, Upper South Hominy Mitigation Site.



**Project Vicinity Map**  
 Upper South Hominy Mitigation Site  
 EEP Project Number: 92632  
 Buncombe County, North Carolina  
 February 2010





Figure A.2 South Hominy Creek Watershed Boundary and Project Area Map.



Project Watershed Boundary Map

Upper South Hominy Mitigation Site  
EEP Project Number: 92632  
Buncombe County, North Carolina




Figure A.3 Project Components and Assets Map, Aerial Photography NConemap 2006, Upper South Hominy Mitigation Site.






Figure A.3 Continued



**South Hominy Creek Mitigation Components (As-Built)**  
**EEP Project No.: 92632**      **Buncombe County, NC**  
**Burra/Roberson Properties Reach**




Figure A.3 Continued



**South Hominy Creek Mitigation Components (As-Built)**  
**EEP Project No.: 92632**      **Buncombe County, NC**  
**Davis Property Reach**



Figure A.3 Continued



As-Built Mitigation Approach – South Hominy Creek (Davis Property)		LEGEND			
South Hominy Cr.:	Enhancement Level I	=	522LF		Conservation Easement Boundary
	Enhancement Level II	=	215LF		Preservation
UT3:	Restoration	=	777LF		Restoration
	Restoration	=	427LF		Enhancement Level I
	Enhancement Level II	=	538LF		Enhancement Level II
Spring Seep (north):	Preservation	=	144LF		Wetland Enhancement
Spring Seep (south):	Preservation	=	78LF		



**South Hominy Creek Mitigation Components (As-Built)**  
**EEP Project No.: 92632**      **Buncombe County, NC**  
**Davis Property Reach**



*Appendix B.*

**Morphological Summary Data Tables and Plots**



Table B.1 Existing, Reference, Design, and As-built Stream Channel Morphology Data Summary for South Hominy Creek (SHC).

Upper South Hominy Mitigation Site Channel Morphology Data Summary																			
Parameter (Riffles Only)	Gauge	Regional Curve Interval			(SHC) Pre-Existing Condition						Reference Reach(es) Data						(SHC) Design		
Dimension and Substrate		LL	UL	Eq.	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Mean	Max
Bankfull Width (ft)				30	27.2	37.3	31.1	32.0	3.6	7	28.1	37.2	30.3	31.2	3.5	5	28.1	30.7	37.2
Floodprone Width (ft)					203.0	370.0	320.0	311.3	55.6	7	64.0	329.0	104.0	146.4	106.9	5	68.4	182.2	296
Bankfull Cross-Sectional Area (ft <sup>2</sup> )				70	50.8	81.4	70.2	69.7	9.9	7	43.8	75.5	62.0	60.7	11.6	5	43.8	61.3	75.5
Bankfull Mean Depth (ft)				2.5	1.7	2.6	2.2	2.2	0.4	7	1.5	2.2	2.0	2.0	0.3	5	1.5	2.0	2.2
Bankfull Max Depth (ft)					2.5	3.8	3.2	3.2	0.4	7	2.3	3.3	3.0	2.8	0.4	5	2.0	2.7	3.3
Width/Depth Ratio					10.5	20.1	15.0	15.0	3.5	7	12.7	20.9	16.4	16.3	3.4	5	12.0	15.4	18.6
Entrenchment Ratio					6.6	13.4	9.9	9.8	2.0	7	2.3	11.2	3.4	4.7	3.6	5	2.4	5.9	8.0
Bank Height Ratio					1.1	2.0	1.4	1.5	0.3	7	1.0	2.0	1.0	1.3	0.4	5	1.0	1.3	1.5
Bankfull Wetted Perimeter (ft)					30.0	38.7	32.8	33.8	3.3	7	30.5	38.2	31.6	32.8	3.1	5	30.5	32.8	38.15
Hydraulic Radius (ft)					1.6	2.4	2.1	2.1	0.3	7	1.4	2.1	2.0	1.8	0.3	5	1.4	1.9	2.1
D50 (mm)					17.3	39.2	24.5	26.9	8.1	7	15.2	62.3	46.5	42.6	20.8	4	15.2	42.6	62.3
<b>Pattern</b>																			
Channel Belt Width (ft)					28.2	97.4	46.0	56.8	26.1	6	64.7	240.0	88.0	120.2	81.8	4	53.1	154.7	256.2
Radius of Curvature (ft)					29.7	545.1	294.3	295.8	209.7	6	12.7	105.0	49.6	54.2	38.1	4	10.7	70.7	256.2
Rc:Bankfull Width (ft/ft)					0.9	17.0	9.2	9.2	6.6	6	0.5	3.4	1.6	1.8	1.2	4	0.4	2.3	6.9
Meander Wavelength (ft)					140.0	561.5	307.5	307.0	148.3	6	131.0	350.0	342.5	291.5	107.2	4	108.0	288.9	469.8
Meander Width Ratio					0.9	3.0	1.4	1.8	0.8	6	1.9	11.9	7.9	7.4	5.0	4	1.9	5.0	6.9
<b>Profile</b>																			
Riffle Length (ft)					12.6	85.9	53.7	53.5	21.9	14	27.7	65.0	57.5	51.9	16.8	4	15.8	52.3	86.9
Riffle Slope (ft/ft)					0.01177	0.03597	0.01733	0.01967	0.00709	14	0.01128	0.02103	0.01329	0.01472	0.00433	4	0.00737	0.01703	0.02669
Pool Length (ft)					16.0	84.1	42.2	42.7	19.6	11	27.1	41.0	30.9	32.5	6.2	4	14.7	55.7	96.7
Pool Max Depth (ft)					2.9	7.7	4.4	4.5	1.3	11	3.8	5.3	4.3	4.4	0.7	4	3.6	6.2	8.8
Pool to Pool Spacing (ft)					28.4	537.8	184.4	220.9	173.1	8	41.4	307.9	77.0	125.9	123.0	4	44.2	176.8	309.4

Table B.1 Continued

Upper South Hominy Mitigation Site Channel Morphology Data Summary															
Substrate, Bed and Transport Parameters	Gauge	Regional Curve Interval			(SHC) Pre-Existing Condition						Reference Reach(es) Data				(SHC) Design
<sup>a</sup> Ri % / Ru % / P % / G % / S %					30	30	20	20							
<sup>a</sup> SC % / Sa % / G % / C % / B % / Be %					7.6	16.1	29.7	45.4	1.3	0.0					
<sup>a</sup> D <sub>16</sub> / D <sub>35</sub> / D <sub>50</sub> / D <sub>84</sub> / D <sub>95</sub> / Di <sup>P</sup> / Di <sup>SP</sup>					0.23	23.9	56.6	144.4	211.0	98.0	90.0				
Reach Shear Stress (competency) lb/ft <sup>b</sup>					1.0 to 1.3									0.5 to 1.2	
Max part size (mm) mobilized at bankfull					98									71 to 160	
Stream Power (transport capacity) W/m <sup>b</sup>															
<b>Additional Reach Parameters</b>															
Drainage Area (mi <sup>2</sup> )					7.1										
Impervious cover estimate (%)					<1.0										
Rosgen Classification					C4									C4	
Bankfull Velocity (fps)					4.6									4.6	
Bankfull Discharge (cfs)		250		350	322										
Valley Length (ft)					2604.1										
Channel Thalweg Length (ft)					2893.7									2893.7	
Sinuosity					1.11									1.11	
Water Surface Slope (Channel) (ft/ft)					0.009									0.009	
Bankfull Slope (ft/ft)					0.009									0.009	
Bankfull Floodplain Area (acres)					0.66									1.26	
Proportion Over Wide (%)					5										
Entrenchment Class (ER Range)					Low (>2.2)										
Incision Class (BHR)					Moderately Unstable (1.06-1.3) to Highly Unstable (>1.5)										
BEHI VL% / L% / M% / H% / VH% / E %					NA										
Channel Stability or Habitat Metric					NA										
Biological or Other					NA										

<sup>a</sup> Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock, (values derived from reach-wide pebble counts). Di<sup>P</sup> = max pavement, Di<sup>SP</sup> = max sub-pavement. Shaded cells indicate that these will typically not be filled in

<sup>b</sup> Methodology should be cited and described either here or in text

 = Non-Applicable; NA = Not Available

Table B.1 Continued

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
Mainstem 1 – Bianculli Reach – 797 feet																		
Parameter (Riffles 1 & 3)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)	26.9	30.1	28.5	28.5	2.3	2	26.9	30.0	28.5	28.5	2.2	2						
Floodprone Width (ft)	236.0	362.0	299.0	299.0	89.1	2	236.0	362.0	299.0	299.0	89.1	2						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	54.8	62.9	58.8	58.8	5.7	2	52.9	63.7	58.3	58.3	7.6	2						
Bankfull Mean Depth (ft)	2.0	2.1	2.1	2.1	0.0	2	2.0	2.1	2.0	2.0	0.1	2						
Bankfull Max Depth (ft)	2.6	3.2	2.9	2.9	0.4	2	2.7	3.2	2.9	2.9	0.4	2						
Width/Depth Ratio	13.2	14.4	13.8	13.8	0.9	2	13.6	14.2	13.9	13.9	0.4	2						
Entrenchment Ratio	8.8	12.0	10.4	10.4	2.3	2	8.8	12.1	10.4	10.4	2.3	2						
Bank Height Ratio	1.6	1.7	1.7	1.7	0.1	2	1.7	1.7	1.7	1.7	0.0	2						
Bankfull Wetted Perimeter (ft)	28.8	32.0	30.4	30.4	2.3	2	28.7	31.7	30.2	30.2	2.1	2						
Hydraulic Radius (ft)	1.9	2.0	1.9	1.9	0.0	2	1.8	2.0	1.9	1.9	0.1	2						
D50 (mm)	22.1	28.9	25.5	25.5	4.8	2	40.9	46.7	43.8	43.8	4.1	2						
<b>Pattern</b>																		
Channel Belt Width (ft)			121.0			1			124.1			1						
Radius of Curvature (ft)	97.0	247.0	212.0	185.3	106.1	3	61.0	178.0	95.0	107.3	52.2	4						
Rc:Bankfull Width (ft/ft)	3.2	8.2	7.1	6.2	3.5	3	2.0	6.6	3.3	3.8	2.0	4						
Meander Wavelength (ft)	315.0	329.0	322.0	322.0	9.9	2	293.0	327.0	310.0	310.0	24.0	2						
Meander Width Ratio			4.0			1	4.1	4.6	4.4	4.4	0.3	2						
<b>Profile</b>																		
Riffle Length (ft)	32.4	62.9	60.1	52.6	12.9	5	48.2	108.2	51.9	63.5	25.2	5						
Riffle Slope (ft/ft)	0.01107	0.01581	0.01258	0.01334	0.00208	5	0.01037	0.02020	0.01160	0.01388	0.00438	5						
Pool Length (ft)	20.7	34.4	29.1	28.5	5.0	5	18.4	56.7	26.7	33.2	15.8	5						
Pool Max Depth (ft)	4.7	5.9	5.4	5.3	0.5	5	4.2	5.4	5.1	4.8	0.6	5						
Pool to Pool Spacing (ft)	86.7	217.6	114.3	133.2	59.6	4	98.1	240.4	104.1	136.7	69.4	4						

Table B.1 Continued

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
Mainstem 2 – Bura/Roberson Reach – 1,286 feet																		
Parameter (Riffles 5 & 7)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)	30.5	37.5	34.0	34.0	5.0	2	30.5	37.4	33.9	33.9	4.9	2						
Floodprone Width (ft)	282.0	337.0	309.5	309.5	38.9	2	282.0	337.0	309.5	309.5	38.9	2						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	62.2	65.2	63.7	63.7	2.1	2	61.6	65.4	63.5	63.5	2.7	2						
Bankfull Mean Depth (ft)	1.7	2.0	1.9	1.9	0.2	2	1.8	2.0	1.9	1.9	0.2	2						
Bankfull Max Depth (ft)	2.7	3.2	3.0	3.0	0.3	2	2.7	3.1	2.9	2.9	0.3	2						
Width/Depth Ratio	14.9	21.6	18.3	18.3	4.7	2	15.1	21.4	18.2	18.2	4.4	2						
Entrenchment Ratio	7.5	11.1	9.3	9.3	2.5	2	7.5	11.1	9.3	9.3	2.5	2						
Bank Height Ratio	1.2	1.2	1.2	1.2	0.0	2	1.2	1.2	1.2	1.2	0.0	2						
Bankfull Wetted Perimeter (ft)	31.8	38.3	35.0	35.0	4.6	2	31.6	38.2	34.9	34.9	4.7	2						
Hydraulic Radius (ft)	1.7	2.0	1.8	1.8	0.2	2	1.7	2.0	1.8	1.8	0.2	2						
D50 (mm)	31.4	49.4	40.4	40.4	12.7	2	16.7	18.6	17.7	17.7	1.4	2						
<b>Pattern</b>																		
Channel Belt Width (ft)	93.0	193.0	143.0	143.0	70.7	2	83.0	172.0	90.0	115.0	49.5	3						
Radius of Curvature (ft)	90.0	137.0	114.0	113.7	23.5	3	61.0	131.0	83.5	89.8	29.5	4						
Rc:Bankfull Width (ft/ft)	3.0	4.6	3.8	3.8	0.8	3	2.0	4.3	2.2	2.7	1.1	4						
Meander Wavelength (ft)	214.0	343.0	229.0	262.0	70.5	3	164.0	233.0	200.0	199.3	28.3	4						
Meander Width Ratio	3.1	6.4	4.8	4.8	2.3	2	4.4	7.6	5.4	5.7	1.4	4						
<b>Profile</b>																		
Rifle Length (ft)	47.6	77.8	70.9	68.8	12.3	5	27.1	82.2	70.4	63.1	21.7	5						
Rifle Slope (ft/ft)	0.00719	0.01452	0.01287	0.01192	0.00280	5	0.00735	0.02459	0.01110	0.01293	0.00679	5						
Pool Length (ft)	32.8	78.5	56.3	54.1	17.5	5	44.4	87.1	63.5	61.8	17.2	5						
Pool Max Depth (ft)	3.5	4.4	5.9	4.7	4.5	5	3.9	6.3	4.8	5.0	0.9	5						
Pool to Pool Spacing (ft)	69.1	469.9	271.8	270.7	218.4	4	65.1	466.6	283.4	274.6	213.5	4						

Table B.1 Continued

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
Mainstem 3 – Davis Reach – 737 feet																		
Parameter (Riffles 8 & 10)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)	25.5	30.1	27.8	27.8	3.3	2	25.7	30.1	27.9	27.9	3.1	2						
Floodprone Width (ft)	292.0	549.0	420.5	420.5	181.7	2	292.0	549.0	420.5	420.5	181.7	2						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	53.4	65.1	59.2	59.2	8.2	2	53.7	66.0	59.8	59.8	8.7	2						
Bankfull Mean Depth (ft)	2.1	2.2	2.1	2.1	0.0	2	2.1	2.2	2.1	2.1	0.1	2						
Bankfull Max Depth (ft)	3.1	3.1	3.1	3.1	0.0	2	3.0	3.1	3.1	3.1	0.0	2						
Width/Depth Ratio	12.1	13.9	13.0	13.0	1.3	2	12.4	13.8	13.1	13.1	1.0	2						
Entrenchment Ratio	9.7	21.6	15.6	15.6	8.4	2	9.7	21.3	15.5	15.5	8.2	2						
Bank Height Ratio	1.2	1.4	1.3	1.3	0.1	2	1.2	1.4	1.3	1.3	0.1	2						
Bankfull Wetted Perimeter (ft)	26.6	31.3	29.0	29.0	3.3	2	26.9	31.3	29.1	29.1	3.1	2						
Hydraulic Radius (ft)	2.0	2.1	2.0	2.0	0.1	2	2.0	2.1	2.1	2.1	0.1	2						
D50 (mm)	33.5	47.7	40.6	40.6	10.0	2	25.0	37.9	31.4	31.4	9.1	2						
<b>Pattern</b>																		
Channel Belt Width (ft)	39.0	50.0	47.0	45.3	5.7	3	38.0	56.2	44.3	46.2	9.2	3						
Radius of Curvature (ft)	102.0	187.0	144.5	144.5	60.1	2	73.4	166.7	120.1	120.1	66.0	2						
Rc:Bankfull Width (ft/ft)	3.4	6.2	4.8	4.8	2.0	2	2.4	6.5	4.5	4.5	2.9	2						
Meander Wavelength (ft)	188.0	382.0	268.0	279.3	97.5	3	186.8	304.0	222.4	237.7	60.1	3						
Meander Width Ratio	1.6	1.7	1.6	1.6	0.1	3	1.5	2.2	1.5	1.7	0.4	3						
<b>Profile</b>																		
Riffle Length (ft)	22.0	60.8	37.2	40.4	17.0	5	30.4	58.5	32.1	40.6	12.9	5						
Riffle Slope (ft/ft)	0.00856	0.02029	0.01368	0.01399	0.00501	5	0.01021	0.01909	0.01284	0.01465	0.00396	5						
Pool Length (ft)	17.6	38.5	27.6	28.1	8.6	5	17.1	55.6	45.8	38.9	16.6	5						
Pool Max Depth (ft)	3.9	5.1	4.4	4.5	0.5	5	3.6	4.8	4.6	4.4	0.5	5						
Pool to Pool Spacing (ft)	65.6	258.1	174.8	168.3	94.7	4	64.2	225.1	170.5	157.6	80.1	4						

Table B.1.1 Existing, Reference, Design, and As-built Stream Channel Morphology Data Summary for Roberson UT2 and Davis UT3, Riffles Only.

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)														
Parameter (Riffles Only)	(UT3 Davis) Pre-Existing Condition						Reference Reach Basin Cr (C)	Reference Reach North Br (Ba) <sup>c</sup>	(UT3-upper, Ba) Design			(UT3-lower, C) Design		
	Min	Max	Med	Mean	SD	n	Mean	Mean	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	3.9	10.0	4.4	6.1	3.4	3	30.7	8.0	8.0	10.0	12.0	8.0	10.0	12.0
Floodprone Width (ft)	6.0	15.3	14.0	11.8	5.0	3	85.0	11.6	15.0	20.0	25.0	27.7	40.0	54.0
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	4.5	7.4	6.5	6.1	1.5	3	57.4	4.2	6.0	6.9	7.5	8.6	9.2	9.9
Bankfull Mean Depth (ft)	0.7	1.5	1.2	1.1	0.4	3	1.87	0.5	0.4	0.5	0.6	0.5	0.6	0.7
Bankfull Max Depth (ft)	1.1	1.8	1.4	1.4	0.4	3	2.4	0.8	1.0	1.2	1.4	0.9	1.6	2.2
Width/Depth Ratio	3.0	13.8	3.3	6.7	6.1	3	16.4	15.4	16.0	18.0	20.0	16.0	16.6	17.1
Entrenchment Ratio	1.5	3.1	1.6	2.1	0.9	3	2.8	1.5	1.9	2.2	2.5	3.5	4.0	4.5
Bank Height Ratio	3.4	3.7	3.6	3.6	0.1	3	1.0	1.0		1.0			1.0	
Bankfull Wetted Perimeter (ft)	6.0	10.4	6.7	7.7	2.4	3	32.6	N/A	10.4	10.7	10.9	10.6	11.1	11.6
Hydraulic Radius (ft)	0.7	1.0	0.8	0.8	0.2	3	1.76	N/A	0.8	1.0	1.1	0.9	1.0	1.1
D50 (mm)	N/A						38.5	27.0		20-30			10-20	
<b>Pattern</b>														
Channel Belt Width (ft)	6.8	39.5	23.8	24.7	14.5	7	105.0	17.0	13.8	16.8	22.3	23.6	26.8	29.7
Radius of Curvature (ft)	45.5	146.8	81.6	86.4	39.2	7	106.0	13.0	33.0	56.4	71.9	30.1	38.4	43.6
Rc:Bankfull Width (ft/ft)	5.4	17.4	9.7	10.2	4.7	7	3.5	1.6	4.1	5.6	6.0	3.0	3.8	4.4
Meander Wavelength (ft)	8.5	180.3	37.6	52.8	58.1	7	350	29.0	70.0	76.9	89.7	97.6	102.1	106.8
Meander Width Ratio	0.8	4.7	2.8	2.9	1.7	7	3.4	2.1	1.7	1.9	1.2	2.5	2.7	2.9
<b>Profile<sup>b</sup></b>														
Riffle Length (ft)							65.0	N/A	1.8	2.0	2.2	10.0	14.0	18.0
Riffle Slope (ft/ft)							0.02103	0.14200	0.09500	0.10000	0.12000	0.01861	0.03747	0.05634
Pool Length (ft)							70.0	N/A	4.0	4.4	4.8	13.4	22.8	32.3
Pool Max Depth (ft)							5.3	0.95	1.8	2.0	2.2	1.0	1.6	2.2
Pool to Pool Spacing (ft)							90.1	68.0	22.8	23.0	23.2	22.3	27.7	33.1

<sup>a</sup> Only a single riffle was surveyed for the Basin Creek (6.8 mi<sup>2</sup>) reference reach, 1998.

<sup>b</sup> Channel impacts and low flow precluded meaningful channel feature evaluation.

<sup>c</sup> Only a single riffle was surveyed for the North Branch reference reach, Wolf Creek Engineering, PLLC, 2008..

Table B.1.1 Continued.

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
UT2 – Roberson Reach – 236 feet																		
Parameter (Riffle UT2 XS1)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)			22.6			1			22.0			1						
Floodprone Width (ft)			282.3			1			282.3			1						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )			14.2			1			13.9			1						
Bankfull Mean Depth (ft)			0.6			1			0.6			1						
Bankfull Max Depth (ft)			1.4			1			1.4			1						
Width/Depth Ratio			35.8			1			34.9			1						
Entrenchment Ratio			12.5			1			12.8			1						
Bank Height Ratio			1.2			1			1.3			1						
Bankfull Wetted Perimeter (ft)			22.9			1			22.3			1						
Hydraulic Radius (ft)			0.6			1			0.6			1						
D50 (mm)			NA						NA									
<b>Pattern</b>																		
Channel Belt Width (ft)			45.0			1			45.3			1						
Radius of Curvature (ft)			46.0			1			116.4			1						
Rc:Bankfull Width (ft/ft)			4.6			1			5.3			1						
Meander Wavelength (ft)			134.0			1			187.7			1						
Meander Width Ratio			4.5			1			2.1			1						
<b>Profile</b>																		
Riffle Length (ft)	12.3	31.8	27.5	23.9	10.2	3	13.8	21.9	20.4	18.7	4.3	3						
Riffle Slope (ft/ft)	0.00857	0.01177	0.01119	0.01051	0.00171	3	0.00683	0.01602	0.01594	0.01293	0.00528	3						
Pool Length (ft)	10.7	23.1	21.7	18.5	6.8	3	17.1	23.1	20.1	20.1	4.2	2						
Pool Max Depth (ft)	0.8	1.3	1.2	1.1	0.3	3	0.9	1.0	0.9	0.9	0.1	2						
Pool to Pool Spacing (ft)	50.6	69.2	59.9	59.9	13.1	2	57.4	57.4	57.4	57.4	0.0	1						

Table B.1.1 Continued.

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
UT3 Upper – Davis – 201 feet																		
Parameter (Riffles UT3 XS1)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)			12.9			1			13.0			1						
Floodprone Width (ft)			500.0			1			500.0			1						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )			10.3			1			10.6			1						
Bankfull Mean Depth (ft)			0.8			1			0.8			1						
Bankfull Max Depth (ft)			1.3			1			1.3			1						
Width/Depth Ratio			16.1			1			16.1			1						
Entrenchment Ratio			38.8			1			38.5			1						
Bank Height Ratio			1.0			1			1.0			1						
Bankfull Wetted Perimeter (ft)			13.2			1			13.4			1						
Hydraulic Radius (ft)			0.8			1			0.8			1						
D50 (mm)			NA						NA									
<b>Pattern</b>																		
Channel Belt Width (ft)			47.0			1			46.0			1						
Radius of Curvature (ft)			133.0			1			116.4			1						
Rc:Bankfull Width (ft/ft)			11.1			1			9.0			1						
Meander Wavelength (ft)			138.0			1			187.7			1						
Meander Width Ratio			3.9			1			3.5			1						
<b>Profile</b>																		
Riffle Length (ft)	13.7	26.4	15.9	17.8	5.0	5	13.3	25.1	15.8	17.5	4.8	5						
Riffle Slope (ft/ft)	0.05368	0.10273	0.09392	0.08727	0.01924	5	0.05493	0.10620	0.08549	0.08231	0.02063	5						
Pool Length (ft)	2.9	5.1	4.6	4.3	0.9	5	2.2	5.0	2.7	3.1	1.1	5						
Pool Max Depth (ft)	1.5	2.0	1.8	1.8	0.2	5	1.3	1.8	1.7	1.7	0.2	5						
Pool to Pool Spacing (ft)	21.2	24.2	23.1	22.9	1.2	4	20.0	27.1	23.4	23.5	3.0	4						



Table B.1.1 Continued.

Upper South Hominy Mitigation Site Channel Morphology Data Summary (EEP Project Number 92632)																		
UT3 Lower – Davis Reach – 226 feet																		
Parameter (Riffle UT3 XS2)	MY0						MY1						MY2					
Dimension and Substrate	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n	Min	Max	Med	Mean	SD	n
Bankfull Width (ft)			9.9			1			9.9			1						
Floodprone Width (ft)			232.0			1			232.0			1						
Bankfull Cross-Sectional Area (ft <sup>2</sup> )			7.6			1			7.4			1						
Bankfull Mean Depth (ft)			0.8			1			0.8			1						
Bankfull Max Depth (ft)			1.4			1			1.4			1						
Width/Depth Ratio			12.8			1			13.2			1						
Entrenchment Ratio			23.5			1			23.5			1						
Bank Height Ratio			1.0			1			1.0			1						
Bankfull Wetted Perimeter (ft)			10.3			1			10.4			1						
Hydraulic Radius (ft)			0.7			1			0.7			1						
D50 (mm)			NA						NA									
<b>Pattern</b>																		
Channel Belt Width (ft)	23.0	42.0	27.0	30.7	10.0	3	24.1	30.2	28.0	27.4	3.1	3						
Radius of Curvature (ft)	20.0	39.0	30.0	29.8	8.1	4	28.8	44.3	34.9	35.7	8.0	4						
Rc:Bankfull Width (ft/ft)	1.7	3.3	2.6	2.5	0.7	4	2.9	4.1	2.9	3.3	0.7	3						
Meander Wavelength (ft)	87.0	113.0	104.0	101.3	13.2	3	85.4	106.6	100.1	97.4	10.9	3						
Meander Width Ratio	1.9	3.5	2.3	2.6	0.8	3	2.4	3.1	2.8	2.8	0.3	3						
<b>Profile</b>																		
Riffle Length (ft)	10.8	28.7	27.3	23.5	8.6	4	8.8	28.8	23.7	21.2	8.6	4						
Riffle Slope (ft/ft)	0.01319	0.06560	0.03791	0.03865	0.02231	4	0.00773	0.05708	0.02228	0.02734	0.02134	4						
Pool Length (ft)	16.0	19.7	19.0	18.2	1.9	3	17.8	27.4	19.6	21.6	5.1	3						
Pool Max Depth (ft)	1.3	1.8	1.8	1.7	0.3	3	1.5	2.0	1.8	1.8	0.3	3						
Pool to Pool Spacing (ft)	47.6	63.4	55.5	55.5	11.2	2	46.7	63.3	55.0	55.0	11.7	2						

Table B.2 Riffle and Pool Morphology Summary for South Hominy Creek (SHC) and Tributaries (UT2, UT3), Dimensional Parameters Only.

Dimension and Substrate	Upper South Hominy Mitigation Site - Riffle and Pool Morphology Summary																	
	SHC Bianculli Cross-Section 1 (Riffle)						SHC Bianculli Cross-Section 2 (Pool)						SHC Bianculli Cross-Section 3 (Riffle)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)	26.9	26.9					28.2	28.9					30.1	30.0				
Floodprone Width (ft)	236.0	236.0					299.0	299.0					362.0	362.0				
Bankfull Cross-sectional Area (ft <sup>2</sup> )	54.8	52.9					58.8	57.6					62.9	63.7				
Bankfull Mean Depth (ft)	2.0	2.0					2.1	2.0					2.1	2.1				
Bankfull Max Depth (ft)	2.6	2.7					3.8	3.8					3.2	3.2				
Bankfull Width/Depth Ratio	13.2	13.6					13.5	14.5					14.4	14.2				
Bankfull Entrenchment Ratio	8.8	8.8					10.6	10.3					12.0	12.1				
Bankfull Bank Height Ratio	1.6	1.7					1.4	1.5					1.7	1.7				
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)	22.1	40.9					33.1	7.7					28.9	46.7				
<b>SHC Bura Cross-Section 4 (Pool)</b>																		
<b>SHC Bura Cross-Section 5 (Riffle)</b>																		
<b>SHC Bura Cross-Section 6 (Pool)</b>																		
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)	31.4	30.3					30.5	30.5					37.8	37.0				
Floodprone Width (ft)	350.0	350.0					337.0	337.0					310.0	310.0				
Bankfull Cross-sectional Area (ft <sup>2</sup> )	73.3	73.0					62.2	61.6					69.7	68.4				
Bankfull Mean Depth (ft)	2.3	2.4					2.0	2.0					1.8	1.9				
Bankfull Max Depth (ft)	3.8	3.8					3.2	3.1					4.5	4.8				
Bankfull Width/Depth Ratio	13.4	12.6					14.9	15.1					20.6	20.0				
Bankfull Entrenchment Ratio	11.2	11.6					11.1	11.1					8.2	8.4				
Bankfull Bank Height Ratio	1.6	1.6					1.2	1.2					1.4	1.4				
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)	36.6	1.8					49.4	16.7					19.3	3.4				

Table B.2 Continued

Dimension and Substrate	Upper South Hominy Mitigation Site - Riffle and Pool Morphology Summary																	
	SHC Bura Cross-Section 7 (Riffle)						SHC Davis Cross-Section 8 (Riffle)						SHC Davis Cross-Section 9 (Pool)					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)	37.5	37.4					30.1	30.1					37.9	37.1				
Floodprone Width (ft)	282.0	282.0					292.0	292.0					421.0	421.0				
Bankfull Cross-sectional Area (ft <sup>2</sup> )	65.2	65.4					65.1	66.0					76.2	76.0				
Bankfull Mean Depth (ft)	1.7	1.8					2.2	2.2					2.0	2.1				
Bankfull Max Depth (ft)	2.7	2.7					3.1	3.1					4.4	4.3				
Bankfull Width/Depth Ratio	21.6	21.4					13.9	13.8					18.8	18.1				
Bankfull Entrenchment Ratio	7.5	7.5					9.7	9.7					11.1	11.4				
Bankfull Bank Height Ratio	1.2	1.2					1.4	1.4					1.3	1.2				
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)	31.4	18.6					47.7	37.9					14.7	6.7				
<b>SHC Davis Cross-Section 10 (Riffle)      UT2 Cross-Section 1 Roberson (Riffle)      Upper UT3 Cross-Section 1 Davis (Riffle)</b>																		
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)	25.5	25.7					22.6	22.0					12.9	13.0				
Floodprone Width (ft)	549.0	549.0					282.0	282.0					500.0	500.0				
Bankfull Cross-sectional Area (ft <sup>2</sup> )	53.4	53.7					14.2	13.9					10.3	10.6				
Bankfull Mean Depth (ft)	2.1	2.1					0.6	0.6					0.8	0.8				
Bankfull Max Depth (ft)	3.1	3.0					1.4	1.4					1.3	1.3				
Bankfull Width/Depth Ratio	12.1	12.4					35.8	34.9					16.1	16.5				
Bankfull Entrenchment Ratio	21.6	21.3					12.5	12.8					38.8	38.5				
Bankfull Bank Height Ratio	1.2	1.2					1.2	1.3					1.0	1.0				
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)	33.5	25.0					NA	NA					NA	NA				

Table B.2 Continued

Dimension and Substrate	Upper South Hominy Mitigation Site - Riffle and Pool Morphology Summary																	
	Lower UT3 Davis Cross-Section 2 (Riffle)						Lower UT3 Davis Cross-Section 3 (Pool)						Cross-Section ()					
	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)	9.9	9.9					12.9	12.8										
Floodprone Width (ft)	232.0	232.0					2337.4	500.0										
Bankfull Cross-sectional Area (ft <sup>2</sup> )	7.6	7.4					11.0	10.8										
Bankfull Mean Depth (ft)	0.8	0.8					0.9	0.9										
Bankfull Max Depth (ft)	1.4	1.4					1.6	1.6										
Bankfull Width/Depth Ratio	12.8	13.2					15.2	15.1										
Bankfull Entrenchment Ratio	23.5	23.5					38.7	39.1										
Bankfull Bank Height Ratio	1.0	1.0					1.1	1.2										
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)	NA	NA					NA	NA										
	Cross-Section ()						Cross-Section ()						Cross-Section ()					
Dimension and Substrate	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5	Base	MY1	MY2	MY3	MY4	MY5
<b>Based on fixed baseline bankfull elevation</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
<b>Based on current/developing bankfull feature</b>																		
Bankfull Width (ft)																		
Floodprone Width (ft)																		
Bankfull Cross-sectional Area (ft <sup>2</sup> )																		
Bankfull Mean Depth (ft)																		
Bankfull Max Depth (ft)																		
Bankfull Width/Depth Ratio																		
Bankfull Entrenchment Ratio																		
Bankfull Bank Height Ratio																		
Cross-sectional Area between end pins (ft <sup>2</sup> )																		
D50(mm)																		

Table B.3 Verification of Bankfull Events, Upper South Hominy Mitigation Site.

<b>Upper South Hominy (EEP project number 92632)</b>			
<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo Number (if available)</b>
5 Dec 2011	28 Nov 2011	Wrack line observation	Figure B.5, Photo 1
5 Dec 2011	28 Nov 2011	Wrack line observation	Figure B.5, Photo 2
5 Dec 2011	28 Nov 2011	Wrack line observation	Figure B.5, Photo 3

Table B.4 Categorical Stream Feature Visual Stability Assessment.

Upper South Hominy (EEP project number 92632)							
Mainstem 1 - Bianculli Reach – 797 feet							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle & Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	40	95
		2. Degradation – Evidence of down cutting			1	20	98
	2. Riffle Condition	1. Texture/Substrate - Riffle (constructed) maintains coarser substrate	4	4		100	
	3. Meander Pool Condition	1. Depth Sufficient (Max Pool Depth / Mean Pool Depth $\geq$ 1.6)	1	2		50	
		2. Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	1	2		50	
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	1	2		50	
2. Thalweg centering at downstream of meander (Glide)		1	2	50			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	100	87
	2. Undercut	Bank undercut/overhanging to the extent that mass wasting appears likely. Does not include undercuts that are modest, appear sustainable and are providing habitat			0	0	0
	3. Mass Wasting	Bank slumping, calving, or collapsing			0	0	0
<b>Totals</b>					2	100	87
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	5	6		83	
	2. Grade Control	Grade control structures exhibiting maintenance of grade across sill	5	6		83	
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	5	6		83	
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15% (see guidance for this table in EEP monitoring guidance document)	5	6		83	
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Pool Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow	6	7		86	

Table B.4 Continued

Upper South Hominy (EEP project number 92632)							
Mainstem 2 - Bura/Roberson Reach – 1,286 feet							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
<b>1. Bed</b>	1. Vertical Stability (Riffle & Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			3	75	94
		2. Degradation – Evidence of down cutting			0	0	100
	2. Riffle Condition	1. Texture/Substrate - Riffle (constructed) maintains coarser substrate	6	6			100
		3. Meander Pool Condition	1. Depth Sufficient (Max Pool Depth / Mean Pool Depth $\geq$ 1.6)	4	5		
	2. Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)		4	5			80
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	4	5			80
		2. Thalweg centering at downstream of meander (Glide)	4	5			80
						<b>Totals</b>	
<b>2. Bank</b>	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100
	2. Undercut	Bank undercut/overhanging to the extent that mass wasting appears likely. Does not include undercuts that are modest, appear sustainable and are providing habitat			0	0	100
	3. Mass Wasting	Bank slumping, calving, or collapsing			0	0	100
					<b>Totals</b>		
<b>3. Engineered Structures</b>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	5	5			100
	2. Grade Control	Grade control structures exhibiting maintenance of grade across sill	5	5			100
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	5	5			100
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15% (see guidance for this table in EEP monitoring guidance document)	5	5			100
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Pool Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow	8	9			88.8

Table B.4 Continued


Upper South Hominy (EEP project number 92632)							
Mainstem 3 -Davis Reach – 737 feet							
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended
1. Bed	1. Vertical Stability (Riffle & Run units)	1. Aggradation - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			3	65	92.2
		2. Degradation – Evidence of down cutting			0	0	100
	2. Riffle Condition	1. Texture/Substrate - Riffle (constructed) maintains coarser substrate	3	3			100
	3. Meander Pool Condition	1. Depth Sufficient (Max Pool Depth / Mean Pool Depth $\geq$ 1.6)	0	0			0
		2. Length appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	0	0			0
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	0	0			0
2. Thalweg centering at downstream of meander (Glide)		0	0	0			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100
		Bank undercut/overhanging to the extent that mass wasting appears likely. Does not include undercuts that are modest, appear sustainable and are providing habitat			0	0	100
	2. Undercut	Bank slumping, calving, or collapsing			0	0	100
	3. Mass Wasting			0	0	100	
<b>Totals</b>					0	0	100
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	4	4			100
	2. Grade Control	Grade control structures exhibiting maintenance of grade across sill	4	4			100
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	4	4			100
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15% (see guidance for this table in EEP monitoring guidance document)	4	4			100
		Pool forming structures maintaining - Max Pool Depth : Mean Pool Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow	1	4			25



Table B.5 Stream Problem Areas, Upper South Hominy Mitigation Site.

<b>Stream Problem Areas Upper South Hominy (EEP project number 92632)</b>			
<b>Feature/Issue</b>	<b>Reach / Station</b>	<b>Suspected Cause</b>	<b>Photo Number</b>
Aggradation/Bar Formation	Mainstem 1 - 2+25 to 2+75	flood event	Figure B.6, PA3
	Mainstem 2 – 9+00 to 9+50	flood event	Figure B.6, PA4
Bank Scour	Mainstem 1 – 1+75 to 2+25	flood event	Figure B.6, PA2
Engineered structures	Mainstem 1 - 1+50	flood event	Figure B.6, PA1

Figure B.1 Monitoring Cross-Section Plots, Upper South Hominy Mitigation Site.




Cross-section 1, facing downstream, 31 January 2012, MY0.



Cross-section 1, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 2, facing downstream, 31 January 2012, MY0.



Cross-section 2, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 3, facing downstream, 31 January 2012, MY0.



Cross-section 3, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 4, facing downstream, 31 January 2012, MY0.



Cross-section 4, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 5, facing downstream, 31 January 2012, MY0.



Cross-section 5, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 6, facing downstream, 31 January 2012, MY0.



Cross-section 6, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 7, facing downstream, 31 January 2012, MY0.



Cross-section 7, facing downstream, 24 October 2012, MY1.



Figure B.1 Continued.




Cross-section 8, facing downstream, 31 January 2012, MY0.



Cross-section 8, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 9, facing downstream, 31 January 2012, MY0.



Cross-section 9, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 10, facing downstream, 31 January 2012, MY0.



Cross-section 10, facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 1, UT2 facing downstream, 2 February 2012, MY0.



Cross-section 1, UT2 facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 1, UT3 facing downstream, 2 February 2012, MY0.



Cross-section 1, UT3 facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.




Cross-section 2, UT3 facing downstream, 2 February 2012, MY0.



Cross-section 2, UT3 facing downstream, 24 October 2012, MY1.

Figure B.1 Continued.



Cross-section 3, UT3 facing downstream, 2 February 2012, MY0.



Cross-section 3, UT3 facing downstream, 24 October 2012, MY1.

Figure B.2 As-built Longitudinal Profile Data, Upper South Hominy Mitigation Site.






Figure B.2 Continued




Figure B.2 Continued




Figure B.2 Continued




Figure B.2 Continued




Figure B.2 Continued






Figure B.3 Pebble Count Cumulative Frequency Distribution Plots, Particle Sizes by Category, and Percent Bed Material by Category, Upper South Hominy Mitigation Site.




USH Reach-Wide Pebble Count			
Category	Particle Size by Category		
	Existing	MY0	MY1
D16 (mm)	0.2	2.3	7.9
D35 (mm)	23.9	15.6	18.8
D50 (mm)	56.6	35.0	38.5
D84 (mm)	144.4	81.6	94.7
D95 (mm)	211.0	140.3	119.0
Category	Percent Bed Material by Category		
	Existing	MY0	MY1
Silt/Clay	8.0	2.0	0.0
Sand	16.0	13.0	9.0
Gravel	30.0	58.0	61.0
Cobble	45.0	25.0	30.0
Boulder	1.0	2.0	0.0
Bedrock	0.0	0.0	0.0

Figure B.3 Continued



<b>USH Bianculli Cross Section 1 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	6.6	6.0	16.5
D35 (mm)	11.4	14.1	27.0
D50 (mm)	21.2	22.1	40.9
D84 (mm)	89.7	71.1	102.7
D95 (mm)	124.2	109.0	152.7
<b>Percent Bed Material by Category</b>			
<b>Category</b>	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	2.0	0.0	0.0
Sand	8.0	5.0	0.0
Gravel	66.0	76.0	71.0
Cobble	23.0	19.0	29.0
Boulder	1.0	0.0	0.0
Bedrock	0.0	0.0	0.0


Figure B.3 Continued



<b>USH Bianculli Cross Section 3 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	5.1	8.3	10.4
D35 (mm)	11.0	14.3	21.2
D50 (mm)	21.0	28.9	46.7
D84 (mm)	80.9	109.6	114.3
D95 (mm)	120.2	216.7	163.9
<b>Category</b>	<b>Percent Bed Material by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	0.0	0.0	0.0
Sand	11.0	2.0	0.0
Gravel	67.0	62.0	60.0
Cobble	22.0	34.0	40.0
Boulder	0.0	2.0	0.0
Bedrock	0.0	0.0	0.0




Figure B.3 Continued




<b>USH Bura Cross Section 5 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	6.1	11.3	7.0
D35 (mm)	14.6	32.0	11.6
D50 (mm)	30.0	49.4	16.7
D84 (mm)	106.2	119.2	77.0
D95 (mm)	179.6	180.0	122.6
<b>Category</b>	<b>Percent Bed Material by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	0.0	0.0	0.0
Sand	15.0	6.0	1.0
Gravel	55.0	54.0	78.0
Cobble	30.0	40.0	21.0
Boulder	1.0	0.0	0.0
Bedrock	0.0	0.0	0.0

Figure B.3 Continued




<b>USH Bura Cross Section 7 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	5.5	9.7	3.3
D35 (mm)	12.9	21.8	10.3
D50 (mm)	24.5	31.4	18.6
D84 (mm)	104.0	82.0	82.6
D95 (mm)	164.4	128.0	126.1
<b>Percent Bed Material by Category</b>			
<b>Category</b>	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	0.0	0.0	0.0
Sand	12.0	6.0	11.0
Gravel	64.0	69.0	63.0
Cobble	24.0	25.0	26.0
Boulder	1.0	0.0	0.0
Bedrock	0.0	0.0	0.0

Figure B.3 Continued



<b>USH Bura Cross Section 8 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	1.0	12.3	3.3
D35 (mm)	22.6	29.3	11.7
D50 (mm)	35.3	47.7	37.9
D84 (mm)	96.3	114.4	88.0
D95 (mm)	245.1	172.6	166.3
<b>Percent Bed Material by Category</b>			
<b>Category</b>	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	0.0	1.0	0.0
Sand	16.0	6.0	7.0
Gravel	58.0	55.0	63.0
Cobble	22.0	37.0	30.0
Boulder	4.0	1.0	0.0
Bedrock	0.0	0.0	0.0

Figure B.3 Continued



<b>USH Bura Cross Section 10 Riffle Pebble Count</b>			
<b>Category</b>	<b>Particle Size by Category</b>		
	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
D16 (mm)	0.6	6.9	5.3
D35 (mm)	6.9	17.5	10.9
D50 (mm)	17.3	33.5	25.0
D84 (mm)	79.4	94.0	100.0
D95 (mm)	118.0	169.1	135.8
<b>Percent Bed Material by Category</b>			
<b>Category</b>	<b>Existing</b>	<b>MY0</b>	<b>MY1</b>
Silt/Clay	10.0	2.0	0.0
Sand	17.0	3.0	6.0
Gravel	50.0	68.0	64.0
Cobble	24.0	27.0	30.0
Boulder	0.0	0.0	0.0
Bedrock	0.0	0.0	0.0

Figure B.4 Photographic Stations Log, Upper South Hominy Mitigation Site.

Bianculli Property, South Hominy Creek – (Restoration)

Photo Station 1



Mid channel bar, sta. 0+50, facing downstream, pre-construction. 30 September 2008.



Cross vane, sta. 0+50, facing downstream, 14 August 2011.



Cross vane, sta. 0+50, facing downstream, 20 November 2012.

Figure B.4 Continued

Photo Station 2



Channel blockage, sta.2+50, facing downstream, pre-construction, 30 September 2008.



J-hook, sta. 2+50, facing downstream, 5 September 2011.



J-hook, sta. 2+50, facing downstream, 20 November 2012.

Figure B.4 Continued

Photo Station 3



Right bank erosion, sta. 5+50, pre-construction, 30 September 2008.



J-hook, sta. 5+00, facing downstream, 5 December 2011.



J-hook, sta. 5+00, facing downstream, 20 November 2012.

Figure B.4 Continued

Bianculli Property, South Hominy Creek – (Enhancement II)

Photo Station 4



Sta. 6+50 to 8+00, right bank facing upstream, 5 December 2011.



Sta. 6+50 to 8+00, right bank facing upstream, 20 November 2012.



Figure B.4 Continued

Bianculli Property, Tributary North, UT1 - (Preservation)

Photo Station 5



UT1 facing downstream, adjacent to small barn, 28 July 2009.



UT1 facing downstream, adjacent to small barn, 20 November 2012.

Figure B.4 Continued

Bianculli Property, Tributary North, UT1 – (Restoration)

Photo Station 6



UT1 facing downstream, pre-construction 28 July 2009.



UT1 Priority I channel construction, above vernal pond, 5 September 2011.



UT1 Priority I construction, above vernal pond, 20 November 2012.

Figure B.4 Continued

Bianculli Property, Tributary South, UT2 – (Enhancement II)

Photo Station 7



UT2 facing downstream, pre-construction, 30 November 2007.



UT2 facing downstream, post invasive removal, 5 December 2011.



UT2 facing downstream, post invasive removal, 20 November 2012.

Figure B.4 Continued

Bianculli Property, Tributary South, UT2 – (Restoration)

Photo Station 8



UT2 routed from original channel to a road ditch, pre-construction, 30 November 2007.



UT2 re-connected under Canterfield Lane to abandoned channel, sta. 0+00 to 0+50, 5 December 2011.



UT2 re-connected under Canterfield Lane to abandoned channel, sta. 0+00 to 0+50, 20 November 2012.

Figure B.4 Continued

Roberson Property, Tributary South Abandoned Channel, UT2 – (Restoration)

Photo Station 9



Upper portion of the UT2 abandoned channel east of Canterfield Lane, 26 April 2010.



UT2 restored portion, east of Canterfield Lane, 5 September 2011.



UT2 restored portion, east of Canterfield Lane, 20 November 2012.

Figure B.4 Continued

Photo Station 10



Lower portion of UT2 abandoned channel at confluence with SHC, Pre-construction, facing downstream, 26 April 2010.



Lower portion of UT2 at confluence with SHC, facing upstream, 5 September 2011.



Lower portion of UT2 at confluence with SHC, facing downstream, 20 November 2012.

Figure B.4 Continued

Bura Property Left Bank, Roberson Property Right Bank, South Hominy Creek – (Restoration)

Photo Staton 11



Livestock access right bank, sta. 1+00 to 1+50, facing downstream.  
22 January 2009.



Log vane sta. 1+00 to 1+50, facing downstream



Log vane sta. 1+00 to 1+50, facing downstream, 20 November 2012.

Figure B.4 Continued

Photo Station 12



Mid channel aggradation, sta. 1+50 to 2+50, facing downstream.  
22 January 2009.



Log vane at sta. 1+50 to 2+50, facing downstream,  
5 December 2011.



Log vane sta. 1+50 to 2+50, facing downstream, 20 November 2012.



Figure B.4 Continued

Bura Left Bank, Roberson Right Bank, South Hominy Creek – (Enhancement II)

Photo Station 13



Typical features along channel in enhancement II reach, downstream, 22 January 2009.



Fence and invasive removal, bank sloping, sta. 5+00, facing downstream, 22 September 2011.



Fence and invasive removal, bank sloping, sta. 5+00, facing downstream, 20 November 2012.

Figure B.4 Continued

Bura Left Bank, Roberson Right Bank, South Hominy Creek – (Restoration)

Photo Station 14



Outside meander bend bank stress, sta. 7+25 to 8+00, facing downstream, 22 January 2009.



Log vane, root wad, and bank shaping, sta. 7+25 to 8+00, 22 September 2011.



Log vane, root wad, and bank shaping, sta. 7+25 to 8+00, 20 November 2012.

Figure B.4 Continued

Photo Station 15



Bed aggradation and transverse bar, sta. 9+50 to 10+00, facing downstream, 22 January 2009.



Bank sloping and J-hook, sta. 9+25 to 10+00, 22 September 2011.



Bank sloping and J-hook, sta. 9+25 to 10+00, 14 June 2012.

Figure B.4 Continued

Bura Left Bank, Roberson Right Bank, South Hominy Creek – (Enhancement II)

Photo Station 16



Lower portion of enhancement II, sta. 11+50 to 12+00, facing downstream, 22 January 2009.



Bank shaping, root wads, and toe-wood, sta. 11+50 to 12+00, facing downstream, 22 September 2011.



Bank shaping, root wads, and toe-wood, sta. 11+50 to 12+00, facing downstream, 20 November 2012.

Figure B.4 Continued

Photo Station 17



Driveway bridge at lower end of Bura/Roberson properties, sta. 12+50, facing downstream, 22 January 2009.



J-hook sta. 12+75, lower end of Bura/Roberson properties, 22 September 2011.



J-hook sta. 12+75, lower end of Bura/Roberson properties, 20 November 2012.

Figure B.4 Continued

Davis Property, South Hominy Creek – (Enhancement I)

Photo Station 18



J-hook proposed, sta. 0+50, facing downstream, 25 July 2008, pre-construction.



Bank shaping, log vane, and riffle construction, sta. 0+25, 22 September 2011.



Bank shaping, log vane, and riffle construction, sta. 0+25, 20 November 2012.

Figure B.4 Continued

Davis Property, South Hominy Creek – (Enhancement I)

Photo Station 19



In-stream structures proposed to enhance habitat features, sta. 2+00 to 3+50, facing downstream, 25 July 2008.



Log vane, root wads, and bank shaping, sta. 2+25 to 3+50, facing downstream, 7 December 2011.



Log vane, root wads, and bank shaping, sta. 2+25 to 3+50, facing Downstream, 20 November 2012.

Figure B.4 Continued

Photo Station 20



Lower end of Enhancement I, sta. 3+50 to 4+50, facing downstream. 25 July 2008.



Log vane, root wads, and bank shaping, sta. 4+50, facing upstream, 19 October 2011.



Log vane, root wads, and bank shaping, sta. 4+50, facing downstream 20 November 2012.



Figure B.4 Continued

Davis Property, South Hominy Creek – (Enhancement II)

Photo Station 21



Cross vane, riffle construction, and bank shaping, sta. 6+75, 4 October 2011.



Cross vane, riffle construction, and bank shaping, sta. 6+75, 20 November 2012.

Photo Station 22



Left bank of Davis property, sta. 7+37, lower project boundary, facing upstream, 15 November 2011.



Left bank of Davis property, sta. 7+37, lower project boundary, facing upstream, 20 November 2012.

Figure B.4 Continued

Davis Property, Unnamed Tributary, UT3 – (Preservation)

Photo Station 23



Upper portion of UT3 preservation, facing downstream,  
25 July 2008.

No MY0-2011 photo taken.



Upper portion of UT3 preservation, facing downstream,  
20 November 2012.


Figure B.4 Continued

Davis Property, Unnamed Tributary, UT3 – (Enhancement II)

Photo Station 24



UT3 above ford, channel incision, facing downstream, 25 July 2008.



UT3 above ford, invasive removal, cattle exclusion, and bank shaping, facing upstream, 9 November 2011.



UT3 above ford, invasive removal, cattle exclusion, and bank shaping, facing upstream, 20 November 2012.

Figure B.4 Continued

Davis Property, Unnamed Tributary, UT3 Upper – (Restoration)

Photo Station 25



UT3 below ford, severe entrenchment and head cutting, 25 July 2008.



UT3 below ford, Priority I channel restoration, facing downstream, sta. 0+00, 15 November 2011.



UT3 below ford, Priority I channel restoration, facing downstream, sta. 0+00, 14 June 2012.

Figure B.4 Continued

Davis Property, Unnamed Tributary, UT3 Lower – (Restoration)

Photo Station 26



UT3 lower at confluence with SHC, Priority I restoration, facing upstream, 15 November 2011.



UT3 lower at confluence with SHC, Priority I restoration, facing upstream, 20 November 2012.

Figure B.5 Bankfull Verification Photographs, Upper South Hominy Mitigation Site.



Photo 1 bankfull event on SHC, Bianculli property, 28 November 2011.



Photo 2 bankfull event on SHC, Roberson property, 28 November 2011.



Photo 3 bankfull event on SHC, Davis property, 28 November 2011.

Figure B.6 Stream Problem Area Photographs, Upper South Hominy Mitigation Site.

Bianculli Property, South Hominy Creek

Problem Area 1



Rock vane after construction, sta. 1+50, facing upstream, 5 September 2011.



Rock vane after flood damage, sta. 1+50, facing upstream, 14 June 2012.



Rock vane, sta. 1+50, facing upstream, 20 November 2012.

Figure B.6 Continued

Bianculli Property, South Hominy Creek

Problem Area 2



Right channel bank in stable condition, sta. 2+00, facing upstream, 5 September 2011.



Right channel bank instability after flood damage, sta. 1+75 to 2+25, facing upstream, 5 December 2011.



Right channel bank instability after flood, sta. 1+75 to 2+25, facing upstream, 14 June 2012.



Right channel bank instability, sta. 1+75 to 2+25, facing downstream, 20 November 2012.



Figure B.6 Continued

Bianculli Property, South Hominy Creek

Problem Area 3



J-hook and meander post construction, sta. 2+50, facing downstream, 5 September 2011.



Aggradation and bar formation in meander below J-hook after flood event, sta. 2+50, facing downstream, 5 December 2011.



Aggradation and bar formation in meander below J-hook, sta. 2+50, facing downstream, 20 November 2012.

Figure B.6 Continued

Bura Property Left Bank, Roberson Property Right Bank, South Hominy Creek

Problem Area 4



J-hook vane after construction, sta. 9+25, facing upstream, 5 September 2011.



Aggradation and bar formation below J-hook, sta. 9+25 to 9+50, after flood event, facing upstream, 5 December 2011.



Aggradation and bar formation below J-hook, sta. 9+25 to 9+50, facing upstream, 14 June 2012

Figure B.7 Wetland Delineations Map and Wetland Station Pictures. Map Prepared by Confluence Engineering, PC and ClearWater Environmental Consultants, Inc. Pre-construction Wetland Photos Courtesy of ClearWater Environmental Consultants, Inc.




Figure B.7 Continued

Bianculli Property, Wetland L

Wetland Station 1



Wetland L, pre-construction, 2009.



Wetland L constructed ephemeral pool, facing upstream, 5 December 2011.



Wetland L constructed ephemeral pool, facing upstream, 20 November 2012.

Figure B.7 Continued

Roberson Property, Wetland E and UT2

Wetland Station 2



Wetland E, UT2 facing upstream, pre-construction, 2009.



Wetland E reconnected with spring flow from UT2, 5 September 2011.



Wetland E reconnected with spring flow from UT2, 14 June 2012.

Figure B.7 Continued

Roberson Property, Wetland D

Wetland Station 3



Wetland D, facing downstream, pre-construction, 2009.



Enhancement to Wetland D, facing downstream, 22 September 2011.



Enhancement to Wetland D, facing downstream, 20 November 2012.

Figure B.7 Continued

Roberson Property, Wetland D

Wetland Station 4



Wetland D, area of livestock access, facing upstream, 2009.



Enhancement to lower portion of Wetland D, 22 September 2011.



Enhancement to lower portion of Wetland D, 20 November 2012.

Figure B.7 Continued

Wetland Station 5



Lower portion of Wetland D, livestock impacts, facing upstream, 2009.



Lower portion of Wetland D, at SHC confluence, 22 September 2011.



Lower portion of Wetland D, at SHC confluence, 20 November 2012.



*Appendix C.*

Vegetation Data, CVS Output Tables, and Vegetation Plot Photographs

Table C.1 Annual Seed Mix, Perennial Native Seed Mix, and Live Stake Species Used to Stabilize and Revegetate the Upper South Hominy Mitigation Site.

Type	Common Name	Scientific Name	Rate	Zone <sup>a</sup>	Number	
Annual seed	Browntop millet	<i>Panicum ramosum</i>	10 lb/ac	1,2,3		
	Buckwheat	<i>Eriogonum spp.</i>	15 lb/ac	1,2		
	Winter rye	<i>Lolium spp.</i>	30 lb/ac	1,2		
	Winter wheat	<i>Triticum spp.</i>	15 lb/ac	1,2		
Perennial native seed	Arrowleaf tearthumb	<i>Polygonum sagittatum</i>		1,2		
	Big bluestem	<i>Andropogon gerardii</i>		1,2		
	Blackeyed Susan	<i>Rudbeckia hirta</i>		1,2		
	Blue vervain	<i>Verbena hastata</i>		1,2		
	Deer tongue	<i>Panicum clandestinum</i>		1,2		
	Eastern bur reed	<i>Sparganium americanum</i>		1,3		
	Green bulrush	<i>Scirpus atrovirens</i>		1,3		
	Grey headed cone flower	<i>Ratibida pinnata</i>		1,2		
	Hop sedge	<i>Carex lupulina</i>		1,3		
	Indian wood oats	<i>Chasmanthium latifolium</i>		1,2		
	Indiangrass	<i>Sorghastrum nutans</i>		1,2		
	Lanceleaf coreopsis	<i>Coreopsis lanceolata</i>		1,2		
	Little bluestem	<i>Schizachyrium scoparium</i>		1,2		
	Many leaved bulrush	<i>Scirpus polyphyllus</i>		1,3		
	Nodding bur-marigold	<i>Bidens cernua</i>		1,2		
	Oxeye sunflower	<i>Heliopsis helianthoides</i>		1,2		
	Partridge pea	<i>Chamaecrista fasciculata</i>		1,2		
	Pennsylvania smartweed	<i>Polygonum pensylvanicum</i>		1,2		
	Purple cone flower	<i>Echinacea purpurea</i>		1,2		
	River oats	<i>Chasmanthium latifolium</i>		1,2		
	Showy evening primrose	<i>Oenothera speciosa</i>		1,2		
	Showy tickseed sunflower	<i>Bidens aristosa</i>		1,2		
	Smooth panic grass	<i>Panicum dichotomiflorum</i>		1,2		
	Soft rush	<i>Juncus effusus</i>		1,3		
	Softstem bulrush			1,3		
	Switch grass	<i>Panicum virgatum</i>		1,2		
	Virginia wild rye	<i>Elymus virginicus</i>		1,2		
		Combined Total		15 lb/ac		
	Live stakes	Elderberry	<i>Sambucus canadensis</i>		1,3	250
		Silky dogwood	<i>Cornus amomum</i>		1,3	3,250
Silky willow		<i>Salix sericea</i>		1,3	1,500	
	Total			1,3	5,000	

<sup>a</sup> Planting zone refer to stream bank & floodplain areas (1), transition & upland areas (2), or wetland areas (3).

Table C.2 Shrub and Tree Species Installed at the Upper South Hominy Mitigation Site. Plant Source Was Either Bare Root (B) or Containerized (C) Nursery Stock.

Type	Common Name	Scientific Name	Wetness Indicator	Zone <sup>a</sup>	Number Installed	Plant Source <sup>b,c</sup>
Shrubs and small trees	American beauty berry	<i>Callicarpa americana</i>	FACU	2	20	C
	Arrowwood viburnum	<i>Viburnum dentatum</i>	FAC	2	30	C
	Button bush	<i>Cephalanthus occidentalis</i>	OBL	1,2,3	30	C
	Elderberry	<i>Sambucus canadensis</i>	FACW	1,2,3	25	C
	Possum haw	<i>Ilex decidua</i>	FACW	2	30	C
	Red chokeberry	<i>Aronia arbutifolia</i>	FACW	2	20	C
Totals	6				155	
Medium trees	Black cherry	<i>Prunus serotina</i>	FACU	2	100	B
	Black willow	<i>Salix nigra</i>	OBL	1,2,3	50	C
	Carolina ash	<i>Fraxinus caroliniana</i>	OBL	2	15	C
	Dogwood	<i>Cornus florida</i>	FACU	2	200	B
	Eastern redbud	<i>Cercis canadensis</i>	FACU	2	100	B
	Ironwood	<i>Carpinus caroliniana</i>	FAC	2	23	C
	Persimmon	<i>Diospyros virginiana</i>	FACU	2	25, 100	C,B
	River birch	<i>Betula nigra</i>	FACW	2	20, 200	C,B
	Southern crabapple	<i>Malus angustifolia</i>	FACU	2	100	B
Totals	9				933	
Large trees	Black gum	<i>Nyssa sylvatica</i>	FAC	2	100	B
	Bitternut hickory	<i>Carya cordiformis</i>	FAC	2	100	B
	Cherrybark oak	<i>Quercus pagoda</i>	FAC	2	100	B
	Chestnut oak	<i>Quercus prinus</i>	FAQU	2	100	B
	Mockernut hickory	<i>Carya alba</i>	FACU	2	100	B
	Northern red oak	<i>Quercus rubra</i>	FACU	2	30, 100	C,B
	Pin oak	<i>Quercus palustris</i>	FACW	2	100	B
	Scarlet oak	<i>Quercus coccinea</i>	FACU	2	2, 200	C, B
	Shagbark hickory	<i>Carya ovata</i>	FACU	2	100	B
	Shumard's oak	<i>Quercus shumardii</i>	FACW	2	10, 100	C,B
	Sycamore	<i>Platanus occidentalis</i>	FACW	2	200	B
	White oak	<i>Quercus alba</i>	FACU	2	30, 100	C,B
	Yellow buckeye	<i>Aesculus flava</i>	FAC	2	20	C
Totals	13				1,492	

<sup>a</sup> Planting zone refer to stream bank & floodplain areas (1), transition & upland areas (2), or wetland areas (3).

<sup>b</sup> Bare root whips ranged from 1 to 2 feet in height; hickory species were less averaging 6 inches in height.

<sup>c</sup> Container sizes ranged from 5 to 7 gallon; the majority of the plants were in 5 gallon containers.

Table C.3 Vegetation Monitoring Plot Location, Orientation, and Dimension, Upper South Hominy Mitigation Site.

<b>Vegetation Monitoring Plots Photographs</b>			
<b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>			
<b>Stream</b>	<b>Location</b>	<b>Bearing (Degrees from North)</b>	<b>Plot Dimensions (m)</b>
UT2	Plot 1 left bank sta. 2+00	Plot origin (x,y) 140°	10 X 10
SHC	Plot 2 right bank sta. 7+50	Plot origin (x,y) 160°	10 X 10
SHC	Plot 3 left bank sta. 7+25	Plot origin (x,y) 140°	10 X 10
SHC	Plot 4 right bank sta. 0+50	Plot origin (x,y) 140°	10 X 10
SHC	Plot 5 left bank sta. 9+50	Plot origin (x,y) 125°	10 X 10
SHC	Plot 6 right bank sta.10+50	Plot origin (x,y) 120°	5 X 20
SHC	Plot 7 right bank sta. 0+75	Plot origin (x,y) 140°	10 X 10
SHC	Plot 8 left bank sta. 2+50	Plot origin (x,y) 150°	10 X 10
SHC	Plot 9 right bank sta. 5+75	Plot origin (x,y) 140°	5 X 20
UT3 Lower	Plot 10 left bank sta. 1+00	Plot origin (x,y) 130°	10 X 10

Table C.4 Vegetation Metadata, Upper South Hominy Mitigation Site.

<b>MY0-MY1 Vegetation Metadata</b>	
<b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>	
Report Prepared By	C. Scott Loftis, A. Brent Burgess
Date Prepared	28 March 2013
Database Name	USH MY0-MY1 cvs-eep-entrytool-v2.3.1.mdb
Database Location	C:\My Documents\MY DATA\Word\Restoration\USH\Monitoring
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT</b>	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Project, Planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Project, Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp.	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp.	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp.	Count of living stems of each species for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY</b>	
Project Code/Number	92632
Project Name	Upper South Hominy Mitigation Site
Description	NCEEP Mitigation Site, Buncombe County, N.C.
Length (ft)	5,804
Stream-to-Edge Width (ft)	30
Area (m <sup>2</sup> /acres)	33,586 m <sup>2</sup> / 8.3 acres
Required Plots (calculated)	9
Sampled Plots	10

Table C.5 Vegetation Vigor by Species, Upper South Hominy Mitigation Site.

MY0 Vegetation Vigor by Species								
Upper South Hominy Mitigation Site (EEP project number 92632)								
Species	Common Name	4	3	2	1	0	Missing	Unknown
<i>Aesculus flava</i>	Yellow buckeye	2	1					
<i>Aronia arbutifolia</i>	Red Chokeberry	1	2					
<i>Betula nigra</i>	River birch		6					
<i>Callicarpa americana</i>	American beautyberry	6						
<i>Carpinus caroliniana</i>	American hornbeam	1						
<i>Carya alba</i>	Mockernut hickory		5					
<i>Carya cordiformis</i>	Bitternut hickory		5					
<i>Carya ovata</i>	Shagbark hickory	1	4					
<i>Cephalanthus occidentalis</i>	Buttonbush		2					
<i>Cercis canadensis</i>	Eastern redbud		8					
<i>Cornus amomum</i>	Silky dogwood		4					
<i>Cornus florida</i>	Flowering dogwood		16					
<i>Diospyros virginiana</i>	Persimmon	1	14					
<i>Fraxinus caroliniana</i>	Carolina ash	1						
<i>Ilex decidua</i>	Possumhaw	1	1					
<i>Liriodendron tulipifera</i>	Tuliptree		8					
<i>Malus angustifolia</i>	Southern crabapple	1						
<i>Nyssa sylvatica</i>	Blackgum		3					
<i>Platanus occidentalis</i>	Sycamore		7					
<i>Prunus serotina</i>	Black cherry		15					
<i>Quercus alba</i>	White oak		7					
<i>Quercus coccinea</i>	Scarlet oak		7					
<i>Quercus pagoda</i>	Cherrybark oak		7					
<i>Quercus palustris</i>	Pin oak	1	7					
<i>Quercus prinus</i>	Chestnut oak		5					
<i>Quercus rubra</i>	Northern red oak	2	6					
<i>Quercus shumardii</i>	Shumard's oak		9					
<i>Salix nigra</i>	Black willow	3	1					
<i>Salix sericea</i>	Silky willow		3					
<i>Sambucus canadensis</i>	Elderberry	4	2					
<i>Viburnum dentatum</i>	Southern arrowwood	2	2					
<b>Total Species</b>	<b>31</b>	<b>27</b>	<b>157</b>					

Table C.5 Continued

MY1 Vegetation Vigor by Species								
Upper South Hominy Mitigation Site (EEP project number 92632)								
Species	Common Name	4	3	2	1	0	Missing	Unknown
<i>Aesculus flava</i>	Yellow buckeye		2				1	
<i>Aronia arbutifolia</i>	Red Chokeberry		1	1			1	
<i>Betula nigra</i>	River birch		4			1		
<i>Callicarpa americana</i>	American beautyberry		5	1				
<i>Carpinus caroliniana</i>	American hornbeam		1					
<i>Carya alba</i>	Mockernut hickory			2	1			
<i>Carya cordiformis</i>	Bitternut hickory			3		2		
<i>Carya ovata</i>	Shagbark hickory			3		1		
<i>Cephalanthus occidentalis</i>	Buttonbush		2					
<i>Cercis canadensis</i>	Eastern redbud		4	4				
<i>Cornus amomum</i>	Silky dogwood		2				1	
<i>Cornus florida</i>	Flowering dogwood		3	6	2	2	1	
<i>Diospyros virginiana</i>	Persimmon		7	8		1		
<i>Fraxinus caroliniana</i>	Carolina ash	1						
<i>Ilex decidua</i>	Possumhaw		2					
<i>Liriodendron tulipifera</i>	Tuliptree	1	4	2		1		
<i>Malus angustifolia</i>	Southern crabapple		2	1	1			
<i>Nyssa sylvatica</i>	Blackgum		3	3				
<i>Platanus occidentalis</i>	Sycamore	3	1	2	1			
<i>Prunus serotina</i>	Black cherry		5	6	2		1	
<i>Quercus alba</i>	White oak	1	5	3	1			
<i>Quercus coccinea</i>	Scarlet oak		6	2		2		
<i>Quercus pagoda</i>	Cherrybark oak	1	2	3	1			
<i>Quercus palustris</i>	Pin oak		3	3	1	1		
<i>Quercus prinus</i>	Chestnut oak			2			1	
<i>Quercus rubra</i>	Northern red oak	2	3	4				
<i>Quercus shumardii</i>	Shumard's oak		5	3				
<i>Salix nigra</i>	Black willow	2	2					
<i>Salix sericea</i>	Silky willow	4						
<i>Sambucus canadensis</i>	Elderberry	1	4	1	1			
<i>Viburnum dentatum</i>	Southern arrowwood		5					
<b>Total Species</b>	<b>31</b>	<b>16</b>	<b>83</b>	<b>63</b>	<b>11</b>	<b>11</b>	<b>6</b>	

Table C.6 Vegetation Damage by Species, Upper South Hominy Mitigation Site.

<b>MY0 Vegetation Damage by Species</b>			
<b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>			
<b>Species</b>	<b>Common Name</b>	<b>Count of Damage Categories</b>	<b>(no damage)</b>
Aesculus flava	Yellow buckeye	0	3
Aronia arbutifolia	Red Chokeberry	0	3
Betula nigra	River birch	0	6
Callicarpa americana	American beautyberry	0	6
Carpinus caroliniana	American hornbeam	0	1
Carya alba	Mockernut hickory	0	5
Carya cordiformis	Bitternut hickory	0	5
Carya ovata	Shagbark hickory	0	5
Cephalanthus occidentalis	Buttonbush	0	2
Cercis canadensis	Eastern redbud	0	8
Cornus amomum	Silky dogwood	0	4
Cornus florida	Flowering dogwood	0	16
Diospyros virginiana	Persimmon	0	15
Fraxinus caroliniana	Carolina ash	0	1
Ilex decidua	Possumhaw	0	2
Liriodendron tulipifera	Tuliptree	0	8
Malus angustifolia	Southern crabapple	0	1
Nyssa sylvatica	Blackgum	0	3
Platanus occidentalis	Sycamore	0	7
Prunus serotina	Black cherry	0	15
Quercus alba	White oak	0	7
Quercus coccinea	Scarlet oak	0	7
Quercus pagoda	Cherrybark oak	0	7
Quercus palustris	Pin oak	0	8
Quercus prinus	Chestnut oak	0	5
Quercus rubra	Northern red oak	0	8
Quercus shumardii	Shumard's oak	0	9
Salix nigra	Black willow	0	4
Salix sericea	Silky willow	0	3
Sambucus canadensis	Elderberry	0	6
Viburnum dentatum	Southern arrowwood	0	4
<b>Total Species</b>	<b>31</b>	<b>0</b>	<b>184</b>



Table C.6 Continued

MY1 Vegetation Damage by Species								
Upper South Hominy Mitigation Site (EEP project number 92632)								
Species	Common Name	Count of Damage Categories	No Damage	Beaver	Human Trampled	Rodents	Unknown	Vine
<i>Aesculus flava</i>	Yellow buckeye		3					
<i>Aronia arbutifolia</i>	Red Chokeberry		3					
<i>Betula nigra</i>	River birch	1	4				1	
<i>Callicarpa americana</i>	American beautyberry		6					
<i>Carpinus caroliniana</i>	American hornbeam		1					
<i>Carya alba</i>	Mockernut hickory		3					
<i>Carya cordiformis</i>	Bitternut hickory	1	4		1			
<i>Carya ovata</i>	Shagbark hickory		4					
<i>Cephalanthus occidentalis</i>	Buttonbush		2					
<i>Cercis canadensis</i>	Eastern redbud		8					
<i>Cornus amomum</i>	Silky dogwood		3					
<i>Cornus florida</i>	Flowering dogwood	1	13	1				
<i>Diospyros virginiana</i>	Persimmon		16					
<i>Fraxinus caroliniana</i>	Carolina ash		1					
<i>Ilex decidua</i>	Possumhaw		2					
<i>Liriodendron tulipifera</i>	Tuliptree		8					
<i>Malus angustifolia</i>	Southern crabapple	1	3					1
<i>Nyssa sylvatica</i>	Blackgum	1	5			1		
<i>Platanus occidentalis</i>	Sycamore	3	4	3				
<i>Prunus serotina</i>	Black cherry	2	12		1			1
<i>Quercus alba</i>	White oak		10					
<i>Quercus coccinea</i>	Scarlet oak		10					
<i>Quercus pagoda</i>	Cherrybark oak	1	6	1				
<i>Quercus palustris</i>	Pin oak	2	6		2			
<i>Quercus prinus</i>	Chestnut oak		3					
<i>Quercus rubra</i>	Northern red oak	2	7	1	1			
<i>Quercus shumardii</i>	Shumard's oak		8					
<i>Salix nigra</i>	Black willow		4					
<i>Salix sericea</i>	Silky willow		4					
<i>Sambucus canadensis</i>	Elderberry		7					
<i>Viburnum dentatum</i>	Southern arrowwood		5					
<b>Total Species</b>	<b>31</b>	<b>15</b>	<b>175</b>	<b>6</b>	<b>5</b>	<b>1</b>	<b>1</b>	<b>2</b>

Table C.7 Vegetation Damage by Plot, Upper South Hominy Mitigation Site.

<b>MY0 Vegetation Damage by Plot</b>		
<b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>		
<b>Plot</b>	<b>Count of Damage Categories</b>	<b>No Damage</b>
92632-NCWRC-VP1-MY0	0	13
92632-NCWRC-VP2-MY0	0	14
92632-NCWRC-VP3-MY0	0	19
92632-NCWRC-VP4-MY0	0	16
92632-NCWRC-VP5-MY0	0	25
92632-NCWRC-VP6-MY0	0	15
92632-NCWRC-VP7-MY0	0	18
92632-NCWRC-VP8-MY0	0	27
92632-NCWRC-VP9-MY0	0	16
92632-NCWRC-VP10-MY0	0	21
<b>Total: 10</b>	<b>0</b>	<b>184</b>

<b>MY1 Vegetation Damage by Plot</b>							
<b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>							
<b>Plot</b>	<b>Count of Damage Categories</b>	<b>No Damage</b>	<b>Beaver</b>	<b>Human Trampled</b>	<b>Rodents</b>	<b>Unknown</b>	<b>Vine</b>
92632-NCWRC-VP1-MY0	2	10		1			1
92632-NCWRC-VP2-MY0	2	12		1			1
92632-NCWRC-VP3-MY0	2	17		1	1		
92632-NCWRC-VP4-MY0	6	10	6				
92632-NCWRC-VP5-MY0	1	23		1			
92632-NCWRC-VP6-MY0	1	14		1			
92632-NCWRC-VP7-MY0		17					
92632-NCWRC-VP8-MY0		23					
92632-NCWRC-VP9-MY0		14					
92632-NCWRC-VP10-MY0		19					
<b>Total Plots: 10</b>	<b>14</b>	<b>159</b>	<b>6</b>	<b>5</b>	<b>1</b>	<b>0</b>	<b>2</b>

Table C.8 Planted Stem Count by Plot and Species, Upper South Hominy Mitigation Site.

MY0 Planted Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP1	VP2	VP3	VP4	VP5
Aesculus flava	Yellow buckeye	3	3	1			1		1
Aronia arbutifolia	Red Chokeberry	3	2	1.5					
Betula nigra	River birch	6	4	1.5	1	3		1	1
Callicarpa americana	American beautyberry	6	5	1.2					
Carpinus caroliniana	American hornbeam	1	1	1					
Carya alba	Mockernut hickory	5	4	1.25			2		1
Carya cordiformis	Bitternut hickory	5	5	1	1		1		1
Carya ovata	Shagbark hickory	5	3	1.67					2
Cephalanthus occidentalis	Buttonbush	2	2	1		1	1		
Cercis canadensis	Eastern redbud	8	3	2.67					
Cornus amomum	Silky dogwood	4	1	4					
Cornus florida	Flowering dogwood	16	8	2	3	1	3	2	
Diospyros virginiana	Persimmon	15	8	1.88		1	2	1	6
Fraxinus caroliniana	Carolina ash	1	1	1				1	
Ilex decidua	Possumhaw	2	2	1	1				
Liriodendron tulipifera	Tuliptree	8	4	2			2		3
Malus angustifolia	Southern crabapple	1	1	1					
Nyssa sylvatica	Blackgum	3	2	1.5			1		2
Platanus occidentalis	Sycamore	7	3	2.33			1	5	
Prunus serotina	Black cherry	15	8	1.88	2	2		1	2
Quercus alba	White oak	7	6	1.17	1		1		1
Quercus coccinea	Scarlet oak	7	6	1.17	1	1			
Quercus pagoda	Cherrybark oak	7	7	1	1	1		1	1
Quercus palustris	Pin oak	8	7	1.14	1		1	1	
Quercus prinus	Chestnut oak	5	4	1.25					1
Quercus rubra	Northern red oak	8	8	1		1	1	1	1
Quercus shumardii	Shumard's oak	9	8	1.12	1		1	2	
Salix nigra	Black willow	4	4	1		1			
Salix sericea	Silky willow	3	1	3					
Sambucus canadensis	Elderberry	6	4	1.5		1			2
Viburnum dentatum	Southern arrowwood	4	4	1		1	1		
<b>Totals:</b>	<b>31</b>	<b>184</b>			<b>13</b>	<b>14</b>	<b>19</b>	<b>16</b>	<b>25</b>
<b>Density (stem/acre):</b>		<b>745</b>			<b>526</b>	<b>566</b>	<b>769</b>	<b>648</b>	<b>1012</b>

Table C.8 Continued

MY0 Planted Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP6	VP7	VP8	VP9	VP10
Aesculus flava	Yellow buckeye	3	3	1					1
Aronia arbutifolia	Red Chokeberry	3	2	1.5		2	1		
Betula nigra	River birch	6	4	1.5					
Callicarpa americana	American beautyberry	6	5	1.2	1	1	1	2	1
Carpinus caroliniana	American hornbeam	1	1	1				1	
Carya alba	Mockernut hickory	5	4	1.25				1	1
Carya cordiformis	Bitternut hickory	5	5	1			1		1
Carya ovata	Shagbark hickory	5	3	1.67			1		2
Cephalanthus occidentalis	Buttonbush	2	2	1					
Cercis canadensis	Eastern redbud	8	3	2.67		2	1		5
Cornus amomum	Silky dogwood	4	1	4			4		
Cornus florida	Flowering dogwood	16	8	2	3		1	1	2
Diospyros virginiana	Persimmon	15	8	1.88		1	2	1	1
Fraxinus caroliniana	Carolina ash	1	1	1					
Ilex decidua	Possumhaw	2	2	1				1	
Liriodendron tulipifera	Tuliptree	8	4	2			1		2
Malus angustifolia	Southern crabapple	1	1	1				1	
Nyssa sylvatica	Blackgum	3	2	1.5					
Platanus occidentalis	Sycamore	7	3	2.33		1			
Prunus serotina	Black cherry	15	8	1.88	1	1	3	3	
Quercus alba	White oak	7	6	1.17	1	2	1		
Quercus coccinea	Scarlet oak	7	6	1.17	1	2	1	1	
Quercus pagoda	Cherrybark oak	7	7	1	1	1		1	
Quercus palustris	Pin oak	8	7	1.14	1	1	2	1	
Quercus prinus	Chestnut oak	5	4	1.25	2	1			1
Quercus rubra	Northern red oak	8	8	1	1		1	1	1
Quercus shumardii	Shumard's oak	9	8	1.12	1	1	1	1	1
Salix nigra	Black willow	4	4	1	1	1	1		
Salix sericea	Silky willow	3	1	3			3		
Sambucus canadensis	Elderberry	6	4	1.5			1		2
Viburnum dentatum	Southern arrowwood	4	4	1	1	1			
<b>Totals:</b>	<b>31</b>	<b>184</b>			<b>15</b>	<b>18</b>	<b>27</b>	<b>16</b>	<b>21</b>
<b>Density (stems/acre):</b>		<b>745</b>			<b>607</b>	<b>728</b>	<b>1093</b>	<b>648</b>	<b>850</b>

Table C.8 Continued

MY1 Planted Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP1	VP2	VP3	VP4	VP5
Aesculus flava	Yellow buckeye	2	2	1			1		1
Aronia arbutifolia	Red Chokeberry	2	2	1					
Betula nigra	River birch	4	2	2		3		1	
Callicarpa americana	American beautyberry	6	5	1.2					
Carpinus caroliniana	American hornbeam	1	1	1					
Carya alba	Mockernut hickory	3	3	1			1		
Carya cordiformis	Bitternut hickory	3	3	1	1		1		
Carya ovata	Shagbark hickory	3	2	1.5					1
Cephalanthus occidentalis	Buttonbush	2	2	1		1	1		
Cercis canadensis	Eastern redbud	8	3	2.67					
Cornus amomum	Silky dogwood	2	1	2					
Cornus florida	Flowering dogwood	11	5	2.2	3	1	3	1	
Diospyros virginiana	Persimmon	15	8	1.88		1	1	1	6
Fraxinus caroliniana	Carolina ash	1	1	1				1	
Ilex decidua	Possumhaw	2	2	1	1				
Liriodendron tulipifera	Tuliptree	7	3	2.33			2		3
Malus angustifolia	Southern crabapple	4	3	1.33		1		2	
Nyssa sylvatica	Blackgum	6	2	3			1		5
Platanus occidentalis	Sycamore	7	2	3.5				5	
Prunus serotina	Black cherry	13	7	1.86	2	1			
Quercus alba	White oak	10	6	1.67	1		2		3
Quercus coccinea	Scarlet oak	8	8	1	1	1	1		
Quercus pagoda	Cherrybark oak	7	7	1	1	1	1	1	1
Quercus palustris	Pin oak	7	6	1.17	1		1	1	
Quercus prinus	Chestnut oak	2	2	1					1
Quercus rubra	Northern red oak	9	8	1.12		1	1	1	1
Quercus shumardii	Shumard's oak	8	7	1.14	1		1	2	
Salix nigra	Black willow	4	4	1		1			
Salix sericea	Silky willow	4	1	4					
Sambucus canadensis	Elderberry	7	6	1.17		1			2
Viburnum dentatum	Southern arrowwood	5	5	1		1	1		
<b>Totals:</b>	<b>31</b>	<b>173</b>	<b>31</b>		<b>12</b>	<b>14</b>	<b>19</b>	<b>16</b>	<b>24</b>
<b>Density (stem/acre):</b>		<b>700</b>			<b>486</b>	<b>566</b>	<b>769</b>	<b>648</b>	<b>971</b>

Table C.8 Continued

MY1 Planted Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP6	VP7	VP8	VP9	VP10
Aesculus flava	Yellow buckeye	2	2	1					
Aronia arbutifolia	Red Chokeberry	2	2	1		1	1		
Betula nigra	River birch	4	2	2					
Callicarpa americana	American beautyberry	6	5	1.2	1	1	1	2	1
Carpinus caroliniana	American hornbeam	1	1	1				1	
Carya alba	Mockernut hickory	3	3	1				1	1
Carya cordiformis	Bitternut hickory	3	3	1			1		
Carya ovata	Shagbark hickory	3	2	1.5					2
Cephalanthus occidentalis	Buttonbush	2	2	1					
Cercis canadensis	Eastern redbud	8	3	2.67		2	1		5
Cornus amomum	Silky dogwood	2	1	2			2		
Cornus florida	Flowering dogwood	11	5	2.2	3				
Diospyros virginiana	Persimmon	15	8	1.88		1	2	1	2
Fraxinus caroliniana	Carolina ash	1	1	1					
Ilex decidua	Possumhaw	2	2	1				1	
Liriodendron tulipifera	Tuliptree	7	3	2.33					2
Malus angustifolia	Southern crabapple	4	3	1.33				1	
Nyssa sylvatica	Blackgum	6	2	3					
Platanus occidentalis	Sycamore	7	2	3.5		2			
Prunus serotina	Black cherry	13	7	1.86	1	3	2	3	1
Quercus alba	White oak	10	6	1.67	1	2	1		
Quercus coccinea	Scarlet oak	8	8	1	1	1	1	1	1
Quercus pagoda	Cherrybark oak	7	7	1	1			1	
Quercus palustris	Pin oak	7	6	1.17	1	1	2		
Quercus prinus	Chestnut oak	2	2	1	1				
Quercus rubra	Northern red oak	9	8	1.12	1		2	1	1
Quercus shumardii	Shumard's oak	8	7	1.14	1		1	1	1
Salix nigra	Black willow	4	4	1	1	1	1		
Salix sericea	Silky willow	4	1	4			4		
Sambucus canadensis	Elderberry	7	6	1.17	1	1	1		1
Viburnum dentatum	Southern arrowwood	5	5	1	1	1			1
<b>Totals:</b>	<b>31</b>	<b>173</b>	<b>31</b>		<b>15</b>	<b>17</b>	<b>23</b>	<b>14</b>	<b>19</b>
<b>Density (stem/acre):</b>		<b>700</b>			<b>607</b>	<b>688</b>	<b>931</b>	<b>567</b>	<b>769</b>

Table C.9 Total Stem Count by Plot and Species, Upper South Hominy Mitigation Site.

MY1 Total Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP1	VP2	VP3	<sup>a</sup> VP4	VP5
Aesculus flava	Yellow buckeye	2	2	1			1		1
Aronia arbutifolia	Red Chokeberry	2	2	1					
Betula nigra	River birch	4	3	1.67				1	
Callicarpa americana	American beautyberry	6	5	1.2					
Carpinus caroliniana	American hornbeam	1	1	1					
Carya alba	Mockernut hickory	3	3	1			1		
Carya cordiformis	Bitternut hickory	3	5	1	1		1		
Carya ovata	Shagbark hickory	3	3	1.33					1
Cephalanthus occidentalis	Buttonbush	2	2	1		1	1		
Cercis canadensis	Eastern redbud	8	3	2.67					
Cornus amomum	Silky dogwood	2	1	2					
Cornus florida	Flowering dogwood	11	6	2.17	3	1	3	1	
Diospyros virginiana	Persimmon	15	8	2		1	1	1	6
Fraxinus caroliniana	Carolina ash	1	1	1				1	
Ilex decidua	Possumhaw	2	2	1	1				
Liriodendron tulipifera	Tuliptree	22	5	4.6			2	<b>10</b>	3
Malus angustifolia	Southern crabapple	4	3	1.33		1		2	
Nyssa sylvatica	Blackgum	6	2	3			1		5
Platanus occidentalis	Sycamore	9	3	3				5	
Prunus serotina	Black cherry	15	8	1.88	2	1		<b>2</b>	
Quercus alba	White oak	10	6	1.67	1		2		3
Quercus coccinea	Scarlet oak	8	8	1.25	1	1	1		
Quercus pagoda	Cherrybark oak	7	7	1	1	1	1	1	1
Quercus palustris	Pin oak	7	7	1.14	1		1	1	
Quercus prinus	Chestnut oak	2	2	1					1
Quercus rubra	Northern red oak	9	8	1.12		1	1	1	1
Quercus shumardii	Shumard's oak	8	7	1.14	1		1	2	
Salix nigra	Black willow	4	4	1		1			
Salix sericea	Silky willow	4	1	4					
Sambucus canadensis	Elderberry	7	6	1.17		1			2
Viburnum dentatum	Southern arrowwood	5	5	1		1	1		
<b>Totals:</b>	<b>31</b>	<b>192</b>	<b>31</b>		<b>12</b>	<b>14</b>	<b>19</b>	<b>28</b>	<b>24</b>
<b>Density (stem/acre):</b>		<b>777</b>			<b>486</b>	<b>567</b>	<b>769</b>	<b>1,133</b>	<b>971</b>

<sup>a</sup> Vegetation plots with volunteer species, numbers in bold font.

Table C.9 Continued

MY1 Total Stem Count by Plot and Species									
Upper South Hominy Mitigation Site (EEP project number 92632)									
Species	Common Name	Total Stems	Number of Plots	Average Number of Stems	VP6	VP7	<sup>a</sup> VP8	VP9	VP10
Aesculus flava	Yellow buckeye	2	2	1					
Aronia arbutifolia	Red Chokeberry	2	2	1		1	1		
Betula nigra	River birch	4	3	1.67					
Callicarpa americana	American beautyberry	6	5	1.2	1	1	1	2	1
Carpinus caroliniana	American hornbeam	1	1	1				1	
Carya alba	Mockernut hickory	3	3	1				1	1
Carya cordiformis	Bitternut hickory	3	5	1			1		
Carya ovata	Shagbark hickory	3	3	1.33					2
Cephalanthus occidentalis	Buttonbush	2	2	1					
Cercis canadensis	Eastern redbud	8	3	2.67		2	1		5
Cornus amomum	Silky dogwood	2	1	2			2		
Cornus florida	Flowering dogwood	11	6	2.17	3				
Diospyros virginiana	Persimmon	15	8	2		1	2	1	2
Fraxinus caroliniana	Carolina ash	1	1	1					
Ilex decidua	Possumhaw	2	2	1				1	
Liriodendron tulipifera	Tuliptree	22	5	4.6			<b>4</b>		<b>2,1</b>
Malus angustifolia	Southern crabapple	4	3	1.33				1	
Nyssa sylvatica	Blackgum	6	2	3					
Platanus occidentalis	Sycamore	9	3	3		2	<b>2</b>		
Prunus serotina	Black cherry	15	8	1.88	1	3	2	3	1
Quercus alba	White oak	10	6	1.67	1	2	1		
Quercus coccinea	Scarlet oak	8	8	1.25	1	1	1	1	1
Quercus pagoda	Cherrybark oak	7	7	1	1			1	
Quercus palustris	Pin oak	7	7	1.14	1	1	2		
Quercus prinus	Chestnut oak	2	2	1	1				
Quercus rubra	Northern red oak	9	8	1.12	1		2	1	1
Quercus shumardii	Shumard's oak	8	7	1.14	1		1	1	1
Salix nigra	Black willow	4	4	1	1	1	1		
Salix sericea	Silky willow	4	1	4			4		
Sambucus canadensis	Elderberry	7	6	1.17	1	1	1		1
Viburnum dentatum	Southern arrowwood	5	5	1	1	1			1
<b>Totals:</b>	<b>31</b>	<b>192</b>	<b>31</b>		<b>15</b>	<b>17</b>	<b>29</b>	<b>14</b>	<b>20</b>
<b>Density (stem/acre):</b>		<b>777</b>			<b>607</b>	<b>688</b>	<b>1,173</b>	<b>567</b>	<b>809</b>

<sup>a</sup> Vegetation plots with volunteer species, numbers in bold font.



Table C.9 Vegetation Problem Areas, Upper South Hominy Mitigation Site.

<b>MY0 Vegetation Problem Areas</b> <b>Upper South Hominy Mitigation Site (EEP project number 92632)</b>			
<b>Feature/Issue</b>	<b>Station Number/Range</b>	<b>Probable Cause</b>	<b>Photo Number</b>

\*\* No vegetation problem areas were observed during MY1. Table C.9 is only a placeholder for future monitoring reports.

Table C.10 Vegetation Condition Assessment, Upper South Hominy Mitigation Site.

MY1 Vegetation Condition Assessment							
Upper South Hominy Mitigation Site (EEP project number 92632)							
Planted Acreage	8.3	Definitions	Mapping Threshold (acres)	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas		Very limited cover of both woody and herbaceous material	0.1		0	0	0
2. Low Stem Density Areas		Woody stem densities clearly below target levels based on MY3, 4 or 5 stem count criteria	0.1		0	0	0
<b>Totals</b>							
3. Areas of Poor Growth Rates or Vigor		Areas with woody stems of a size class that are obviously small given the monitoring year	0.25		0	0	0
<b>Cumulative Totals</b>					0	0	0
Easement Acreage	16.4	Definitions	Mapping Threshold (acres)	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern		Areas or points (if too small to render as polygons at map scale)	0.02		0	0	0
5. Easement Encroachment Areas		Areas or points (if too small to render as polygons at map scale)	none		0	0	0

Figure C.1 Vegetation Monitoring Plot Photographs, Upper South Hominy Mitigation Site.



Vegetation plot 1, UT2 facing downstream (0,0), 2 February 2012, MY0.



Vegetation plot 1, UT2 facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 1, UT2 facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 1, UT2 facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 2, SHC facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 2, SHC facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 2, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 2, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 3, SHC facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 3, SHC facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 3, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 3, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued

Vegetation Plot 4; No Pictures, 2011-MY0



Vegetation plot 4, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 4, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 5, SHC facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 5, SHC facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 5, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 5, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 6, SHC facing downstream (0,5), 2 Feb 2012, MY0.



Vegetation plot 6, SHC facing upstream (20,0), 2 Feb 2012, MY0.



Vegetation plot 6, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 6, SHC facing upstream (20,5), 23 October 2012, MY1.



Figure C.1 Continued



Vegetation plot 7, SHC facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 7, SHC facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 7, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 7, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 8, SHC facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 8, SHC facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 8, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 8, SHC facing upstream (10,10), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 9, SHC facing downstream (0,5), 2 Feb 2012, MY0.



Vegetation plot 9, SHC facing upstream (20,0), 2 Feb 2012, MY0.



Vegetation plot 9, SHC facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 9, SHC facing upstream (20,5), 23 October 2012, MY1.

Figure C.1 Continued



Vegetation plot 10, UT3 facing downstream (0,0), 2 Feb 2012, MY0.



Vegetation plot 10, UT3 facing upstream (10,10), 2 Feb 2012, MY0.



Vegetation plot 10, UT3 facing downstream (0,0), 23 October 2012, MY1.



Vegetation plot 10, UT3 facing upstream (10,10), 23 October 2012, MY1.

**Figure C.2 Vegetation Problem Area Photographs, Upper South Hominy Mitigation Site.**  
(\*Figure C.2 is only a place holder for future monitoring reports.)

No vegetation problem area photographs were taken during MY0.

No vegetation problem area photographs were taken during MY1.

*Appendix D.*

**Monitoring Year-1, 2012, Plan Sheets**

Figure D.1 Monitoring Year-1, 2012, Plan Sheets, Upper South Hominy Mitigation Site.