

ANNUAL MONITORING REPORT UT to CANE CREEK RESTORATION SITE

**ALAMANCE COUNTY, NORTH CAROLINA
(EEP Project No. 395)**

Monitoring Year 1 of 5 (2009)



Submitted to:
North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
Raleigh, North Carolina



November 2009

ANNUAL MONITORING REPORT UT to CANE CREEK RESTORATION SITE

ALAMANCE COUNTY, NORTH CAROLINA
(EEP Project No. 395)

Monitoring Year 1 of 5 (2009)



Submitted to:
North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
Raleigh, North Carolina

Prepared by:
Axiom Environmental, Inc.
20 Enterprise Street
Suite 7
Raleigh, North Carolina 27607

Design Firm:
URS Corporation
1600 Perimeter Park Drive, Suite 400
Morrisville, NC 27560



November 2009

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT

The UT to Cane Creek Restoration Site (Site) is located in southwest Alamance County approximately 5 miles east of Liberty, North Carolina in United States Geological Survey Hydrologic Unit 03030002050050 (North Carolina Division of Water Quality Subbasin 03-06-04) of the Cape Fear River Basin. This Hydrologic Unit has been identified as a Targeted Local Watershed in NCEEP's *Cape Fear River Basin Restoration Priorities 2009*. The Site was identified to assist the North Carolina Ecosystem Enhancement Program in meeting stream and wetland restoration goals. Primary activities at the Site included stream restoration and wetland enhancement/preservation by excluding livestock from the Site, stabilizing stream banks, installing in-stream structures, adjusting stream plan form, removing invasive species, and replanting riparian areas with native vegetation. Project restoration efforts provided 6783 Stream Mitigation Units and 1.1 riparian riverine Wetland Mitigation Units. This report summarizes data for year 1 (2009) monitoring.

The goals and objectives of this project focused on improving local water quality, enhancing flood attenuation, and restoring aquatic and riparian habitat. These goals were accomplished by the following.

1. Reestablished stream stability and the capacity to transport watershed flows and sediment load by restoring stable channel morphology supported by natural instream habitat and grade/bank stabilization structures.
2. Reduced nonpoint source sedimentation and nutrient inputs into the Site by eliminating the acceleration of bank erosion as a result of land use activities, excluding livestock, and reestablishing a native riparian buffer greater than 50 feet in width.
3. Enhanced the capacity of the Site to mitigate flood flows by reconnecting the stream to the historic floodplain.

Success criteria dictate an average density of 320 stems per acre must be surviving after three monitoring years, 290 stems per acre after four monitoring years, and 260 stems per acre after five monitoring years. Based on the number of stems counted, average densities were measured at 451 planted stems per acre surviving in year 1 (2009). The dominant species identified at the Site were planted stems of river birch (*Betula nigra*), green ash (*Fraxinus pennsylvanica*), and swamp chestnut oak (*Quercus michauxii*). Ten of the individual plots met success criteria with planted stems alone, four additional plots (Plots 4, 6, 11, and 12) met success criteria when including appropriate natural recruit species, and one plot (Plot 1) was one stem shy of success criteria based on planted stems with no natural recruit development having occurred yet. Several areas within the Site, noted on Figure 3 (Appendix A), had poor herbaceous vegetation development, most likely due to soil infertility following construction.

Success criteria for stream restoration reaches should show little to no change from the as-built channel over the five-year monitoring period. Year 1 (2009) monitoring measurements indicate that there have been minimal changes in both the longitudinal profile and cross-sections as compared to as-built data. In addition, one bankfull event was documented to occur on November 11, 2009 during the year 1 (2009) monitoring period during Tropical Storm Ida. A few areas of minor bank erosion and channel aggradation were documented within the Site and are depicted on Figure 3 (Appendix A). These are not considered to be a problem at this time but should continue to be monitored closely in subsequent monitoring years.

In summary, the Site achieved success criteria for vegetation and stream attributes in the First Monitoring Year (2009). Summary information and data related to the occurrence of items such as beaver or

encroachment and statistics related to performance of various project and monitoring elements can be found in table and figures within this report's appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEPs website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

Table of Contents

1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT.....	i
2.0 METHODOLOGY	1
2.1 Vegetation Assessment	1
2.2 Stream Assessment	1
3.0 REFERENCES.....	1

List of Figures

Figure 1. Site Location	Appendix A
Figure 2. Monitoring Plan View	Appendix A
Figure 3. Problem Area Plan View.....	Appendix A

List of Tables

Table 1. Site Restoration Structures and Objectives	Appendix B
Table 2. Project Activity and Reporting History.....	Appendix B
Table 3. Project Contacts Table	Appendix B
Table 4. Project Attribute Table.....	Appendix B
Table 5. Vegetation Plot Mitigation Success Summary Table.....	Appendix C
Table 6. Vegetation Metadata Table.....	Appendix C
Table 7. Total and Planted Stems by Plot and Species	Appendix C
Table 8. Qualitative Visual Stability Assessment	Appendix D
Table 9. Verification of Bankfull Events.....	Appendix D

Appendices

APPENDIX A. FIGURES AND PLAN VIEWS

- Figure 1. Site Location
- Figure 2. Monitoring Plan View
- Figure 3. Problem Area Plan View

APPENDIX B. GENERAL PROJECT TABLES

- Table 1. Site Restoration Structures and Objectives
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes Table

APPENDIX C. VEGETATION ASSESSMENT DATA

- Table 5. Vegetation Plot Mitigation Success Summary
- Vegetation Monitoring Plot Photos
- CVS Summary Data Tables
 - Table 6. Vegetation Metadata Table
 - Table 7. Total and Planted Stems by Plot and Species

APPENDIX D. STREAM ASSESSMENT DATA

- Tables 8A-8E. Qualitative Visual Stability Assessment
- Table 9. Verification of Bankfull Events
- Cross-section Plots and Tables
- Longitudinal Profile Plots
- Pebble Count Plots

2.0 METHODOLOGY

2.1 Vegetation Assessment

Following Site construction, fifteen plots (10-meters square) were established and monumented with metal fence posts at all plot corners and PVC at each plot origin. Plots were surveyed in September 2009 for the year 1 (2009) monitoring season. Sampling was conducted as outlined in the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); results are included in Appendix C. The taxonomic standard for vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007). The locations of vegetation monitoring plots are depicted on Figure 2 in Appendix A.

2.2 Stream Assessment

Twelve permanent cross-sections and five approximately 600 linear foot long monitoring reaches were established after construction was completed. Measurements of each cross-section include points at all breaks in slope including top of bank, bankfull, and thalweg. Riffle cross-sections are classified using the Applied Fluvial Morphology (Rosgen 1996) stream classification system. Longitudinal profile measurements include thalweg and water surface; with each measurement taken at the head of facets (i.e. riffle, run, pool, and glide) in addition to the maximum pool depth. Visual assessment of in-stream structures was conducted to determine if failure has occurred. Failure of a structure may be indicated by collapse of the structure, undermining of the structure, abandonment of the channel around the structure, and/or stream flow beneath the structure. Stream assessment data are included in Appendix D with the locations of cross-sections and monitoring reaches depicted on Figure 2 in Appendix A.

3.0 REFERENCES


- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>
- Rosgen, D. 1996. Applied River Morphology. Wildland Hydrology (Publisher). Pagosa Springs, Colorado.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.
- United States Army Corps of Engineers, United States Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Division of Water Quality (USACE et al.). 2003. Stream Mitigation Guidelines.

APPENDIX A
FIGURES AND PLAN VIEWS

- Figure 1. Site Location
- Figure 2. Monitoring Plan View
- Figure 3. Problem Area Plan View

Directions to the Site:

- From Raleigh, take US-64 West to exit 381 for NC-87 towards Spring Lake and Fayetteville
- Turn right on NC-87/Graham Road
- Take a slight left onto Silk Hope Gum Springs Road/Silk Hope Road
- Turn right on Snow Camp Road
- Turn left on Old Dam Road
- The Site is located at the stream crossing between Wild Rose Road and Cocoa Road
- Latitude, Longitude of Site: 35.8644°N, 79.4800°W (NAD83/WGS84)



Axiom Environmental, Inc.
20 Enterprise St. # 7
Raleigh, NC 27607
(919) 215-1693

SITE LOCATION
UT to CANE CREEK RESTORATION SITE
EEP Project # 395
Alamance County, North Carolina


Dwn. By: WGL
Date: Nov 2009
Project: 08-001

FIGURE
1


Cross Section	Latitude	Longitude
XS 1	-79.46231125280	35.86357848520
XS 1	-79.46224334430	35.86364281960
XS 2	-79.46291475650	35.86418007320
XS 2	-79.46302231990	35.86416991240
XS 3	-79.46530725110	35.86550320910
XS 3	-79.46526070740	35.86542379120
XS 4	-79.46643260370	35.86509047200
XS 4	-79.46647493230	35.86515800210
XS 5*	-79.463936	35.865319
XS 5*	-79.463875	35.865384
XS 6	-79.46372879620	35.86656128990
XS 6	-79.46362506590	35.86650426440
XS 7	-79.46283123450	35.86682218920
XS 7	-79.46285414140	35.86689897400
XS 8	-79.46212539700	35.86772749340
XS 8	-79.46217373980	35.86780348540
XS 9	-79.46209588240	35.86902251620
XS 9	-79.46200190240	35.86899246280
XS 10	-79.46160158640	35.87010655060
XS 10	-79.46149803240	35.87011035350
XS 11	-79.46127581910	35.87110850340
XS 11	-79.46140636960	35.87114812000
XS 12	-79.46064310510	35.87173551710
XS 12	-79.46078244370	35.87175495800

* Locations are approximate


Vegetation Plot	Latitude	Longitude
plot 1 origin	-79.46221505100	35.86321150230
plot 2 origin	-79.46271264430	35.86399560110
plot 3 origin	-79.466299	35.865173
plot 4 origin	-79.46448443860	35.86584506480
plot 5 origin	-79.46399365180	35.86571252330
plot 6 origin	-79.46357095240	35.86620590610
plot 7 origin	-79.46344201540	35.86664098490
plot 8 origin	-79.46267301560	35.86685520690
plot 9 origin	-79.46261109950	35.86750457640
plot 10 origin	-79.46215083880	35.86763646240
plot 11 origin	-79.46204497230	35.86830888870
plot 12 origin	-79.46182655010	35.86915604160
plot 13 origin	-79.46166371170	35.87004828190
plot 14 origin	-79.46107250310	35.87113937100
plot 15 origin	-79.46062551010	35.87207557390



Legend	
	Conservation Easement
	Channel
	Monitoring Reach
	Cross Sections
	Vegetation Plots
	Structures
	Fords
Wetlands	
Wetland Mitigation	
	Enhancement
	Preservation



2005 Aerial Photography





Axiom Environmental, Inc.
20 Enterprise St. # 7
Raleigh, NC 27607
(919) 215-1693

MONITORING PLANVIEW
UT to CANE CREEK RESTORATION SITE
EEP Project # 395
Alamance County, North Carolina

Dwn. By: WGL
 Date: Nov 2009
 Project: 08-001

FIGURE

2



Legend	
	Bank Failure
	Structures
	Conservation Easement
	Cross Sections
	Wetlands
	Vegetation Plots
	Stream Aggradation
	Poor Vegetation Growth
	Fords



Axiom Environmental, Inc.
 20 Enterprise St. # 7
 Raleigh, NC 27607
 (919) 215-1693

**PROBLEM AREA PLANVIEW
 UT to CANE CREEK RESTORATION SITE
 EEP Project # 395
 Alamance County, North Carolina**

Dwn. By: WGL
 Date: Nov 2009
 Project: 08-001

**FIGURE
 3**

APPENDIX B

GENERAL PROJECT TABLES

Table 1. Site Restoration Structures and Objectives

Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Attributes Table

**Table 1. Site Restoration Structures and Objectives
UT to Cane Creek (EEP Project Number 395)**

Restoration Segment/ Reach ID*	Station Range	Mitigation Type	Priority Approach	Linear Footage/ Acreage	Comment
Reach A	10+00-28+10.76	Restoration	Priority 1	1738.76**	Restoration of dimension and profile through a combination of on new location and in place restoration.
Reach B	28+10.76-49+29.45	Restoration	Priority 1	2118.69	
Reach C	49+29.45-61+24.03	Restoration	Priority 2	1194.58	
Reach D	100+00-113.57.31	Restoration	Priority 1	1357.31	
Reach E	200+00-203+73.25	Restoration	Priority 1	373.25	
Wetlands	--	Enhancement	--	1.3	Invasive species removal and planting.
Wetlands	--	Preservation	--	2.0	Invasive species removal.
Component Summation					
Restoration Level	Stream (linear footage)	Riverine Riparian Wetland (acreage)		Planted Riparian Buffer (acreage)	
Restoration	6782.59	--		--	
Enhancement	--	1.3		--	
Preservation		2.0		--	
Totals	6782.59 linear feet	3.3 acres		41 acres	
Mitigation Units	6783 SMUs	1.1 WMUs		--	

* Locations of each reach are depicted on the As-built Drawings in Appendix A

** Constructed linear footage excludes the 72-foot corrugated metal pipe at Old Dam Road; therefore, the linear footage is shorter than stationing depicts.

**Table 2. Project Activity and Reporting History
UT to Cane Creek (EEP Project Number 395)**

Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	--	February 2006
Construction Completion	--	March 2009
Site Planting	--	March 2009
As-built Drawings	July-October 2008	July 2009
Mitigation Plan	--	October 2009

**Table 3. Project Contacts Table
UT to Cane Creek (EEP Project Number 395)**

Designer	URS Corporation 1600 Perimeter Park Drive, Suite 400 Morrisville, North Carolina 27560 Kathleen McKeithan (919) 461-1597
Construction Contractor	River Works, Inc. 8000 Regency Parkway, Suite 200 Cary, North Carolina 27511 Will Pederson (919) 459-9001
Conservation Easement Contractor	Landmark Surveying, Inc. 109 E. Harden Street Graham, North Carolina 27253 (336) 229-6275
As-built Surveying Contractor	Level Cross Surveying, PLLC 668 Marsh County Lane Randleman, North Carolina 23717 Sherri Willard (336) 495-1713

**Table 4. Project Attribute Table
UT to Cane Creek (EEP Project Number 395)**

Project County	Alamance County, North Carolina				
Physiographic Region	Piedmont				
Ecoregion	Carolina Slate Belt				
Project River Basin	Cape Fear				
USGS 14-digit HUC	03030002050050				
NCDWQ Subbasin	03-06-04				
Within EEP Watershed Plan Extent?	Yes-Targeted Local Watershed				
WRC Class	Warm				
% of project easement fenced	100 %				
Beaver activity observed during design phase	No				
Restoration Component Attribute Table					
	Reach A	Reach B	Reach C	Reach D	Reach E
Drainage area (acres)	390	1333	1640	892	282
Stream order	first	third	third	third	second
Restored length (linear feet)	1738.76	2118.69	1194.58	1357.31	373.25
Perennial or Intermittent	perennial	perennial	perennial	perennial	perennial
NCDWQ Index Number	16-28	16-28	16-28	16-28	16-28
NCDWQ Classification	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW
303d list?	No	No	No	No	No
Upstream of a 303d listed segment?	No	No	No	No	No
Total acreage of easement	50.75	50.75	50.75	50.75	50.75
Total planted acreage of easement	41	41	41	41	41
Rosgen classification of preexisting	Degraded E4	Degraded E4	Degraded E4	Degraded E4	Degraded E4
Rosgen classification of asbuilt	E4	E4	E4	E4	E4
Valley type	VIII	VIII	VIII	VIII	VIII
Valley slope	0.0083	0.0041	0.0045	0.0046	0.0156
Cowardin classification	R3UB1	R3UB1	R3UB1	R3UB1	R3UB1
Trout waters designation?	No	No	No	No	No
Species of concern, T&E, etc?	No	No	No	No	No
Dominant Soil Series and Characteristics	Tirzah silt loam, Georgeville silt loam, Starr loam, Colfax silt loam, Herndon silt loam, and mixed alluvial land				
Watershed Land Use (%)					
Managed Herbaceous Coverage	49.8				
Mixed Upland Hardwoods	31.4				
Cultivated	9.9				
Southern Yellow Pine	4.6				
Deciduous Shrubland	2.0				
Mixed Hardwoods/Conifers	0.9				
Unmanaged Herbaceous Upland	0.6				
Evergreen Shrubland	0.4				
Water Bodies	0.4				
Impervious Surfaces	<0.1				

APPENDIX C

VEGETATION ASSESSMENT DATA

Table 5. Vegetation Plot Mitigation Success Summary

Vegetation Monitoring Plot Photos

CVS Summary Data Tables

Table 6. Vegetation Metadata Table

Table 7. Total and Planted Stems by Plot and Species



**Table 5. Vegetation Plot Mitigation Success Summary Table
UT to Cane Creek (EEP Project Number 395)**

Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	No	93%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	Yes	
7	Yes	
8	Yes	
9	Yes	
10	Yes	
11	Yes	
12	Yes	
13	Yes	
14	Yes	
15	Yes	

UT to Cane Creek Restoration Site
Year 1 (2009) Annual Monitoring
Vegetation Plot Photos (taken September 2009)



UT to Cane Creek Restoration Site
Year 1 (2009) Annual Monitoring
Vegetation Plot Photos (taken September 2009), continued



**Table 6. Vegetation Metadata Table
UT to Cane Creek Restoration Site (EEP Project Number 395)**

Report Prepared By	Corri Faquin
Date Prepared	11/5/2009 10:41
database name	Axiom-2009-A-v2.2.7.mdb
database location	C:\Axiom\Business\CVS database
computer name	CORRILAPTOP
file size	85573632
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT -----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY -----	
Project Code	395
project Name	UT to Cane Creek
Description	UT to Cane Creek Stream and Wetland Restoration
River Basin	Cape Fear
Sampled Plots	15

Table 7. Total and Planted Stems by Plot and Species
UT to Cane Creek Restoration Site (EEP Project Number 395)

Species	CommonName	Current Data (MY1 2009)																														Current Mean MY1 (2009)	
		Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7		Plot 8		Plot 9		Plot 10		Plot 11		Plot 12		Plot 13		Plot 14		Plot 15		Total stems	Planted stems
		Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted		
Acer rubrum	red maple																													1	1		
Alnus serrulata	hazel alder												1	1																	1	1	
Betula nigra	river birch			5	5	3	3			2	2		3	3	3	3	3	3	2	2					7	6	1	1	2	2	31	30	
Carya	hickory	1	1	1	1								3	3																5	5		
Celtis laevigata	sugarberry					1	1						2	2			2	2							1	1				6	6		
Cephalanthus occidentalis	common buttonbush	2	2							1	1	1	1	1	1		1	1						2	2	1	1			9	9		
Cornus amomum	silky dogwood	1	1	1	1			3	3				1	1									1	1					7	7			
Corylus americana	American hazelnut												2	2											1	1			3	3			
Diospyros virginiana	common persimmon							1		2	2													1					4	2			
Fraxinus pennsylvanica	green ash			1	1	6	6	4	4			6	3	1	1	1	7	4	5	2	3	3	5	3	40		192	2	122	2	393	31	
Liquidambar styraciflua	sweetgum											1				4		22		7							5		14		53		
Liriodendron tulipifera	tuliptree																		1	1	1	1					1	1		3	3		
Nyssa	tupelo									1	1																			1	1		
Platanus occidentalis	American sycamore	1	1			2	2			1	1				7	6	2	2						1	1				8	5	22	18	
Pyrus calleryana	Callery pear																					1								1			
Quercus michauxii	swamp chestnut oak									4	4	2	2						5	5				1	1			2	2	7	7	21	21
Quercus pagoda	cherrybark oak													2	2												3	3		5	5		
Quercus phellos	willow oak	1	1	4	4	1	1			4	4				1	1	2	2					1	1	3	3	2	2		19	19		
Rhus glabra	smooth sumac							1																						1			
Salix nigra	black willow	1	1			3	3			1	1				10				60			5								80	5		
Sassafras albidum	sassafras													1																1			
Unknown						1	1																							1	1		
	Plot area (acres)	0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247							
	Species Count	6	6	5	5	7	7	4	2	8	8	4	3	10	9	6	3	7	6	6	4	4	2	5	5	7	5	8	7	6	4	22	17
	Stem Count	28	7	12	12	17	17	9	7	16	16	10	6	17	16	26	10	39	14	80	10	10	4	9	7	55	13	207	12	154	16	668	167
	Stems per acre	1134	283	486	486	688	688	364	283	648	648	405	243	688	648	1053	405	1579	567	3239	405	405	162	364	283	2227	526	8381	486	6235	648	1803	451

APPENDIX D

STREAM ASSESSMENT DATA

Tables 8A-8E. Qualitative Visual Stability Assessment

Table 9. Verification of Bankfull Events

Cross-section Plots and Tables

Longitudinal Profile Plots

Pebble Count Plots

Table 8A. Qualitative Visual Stability Assessment

Reach 1

UT to Cane Creek Restoration Site (EEP Project Number 395)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	11	11	N/A	100	96.4
	2. Armor stable (e.g. no displacement)?	11	11	N/A	100	
	3. Facet grade appears stable?	11	11	N/A	100	
	4. Minimal evidence of embedding/fining?	9	11	N/A	82	
	5. Length appropriate?	11	11	N/A	100	
B. Pools	1. Present? (e.g. no severe aggradation)	8	11	N/A	73	82
	2. Sufficiently deep (Dmax pool: Mean Bkf > 2.2?)	8	11	N/A	73	
	3. Length appropriate?	11	11	N/A	100	
C. Thalweg	1. Upstream of meander bend centering?	11	11	N/A	100	100
	2. Downstream of meander centering?	11	11	N/A	100	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	11	11	N/A	100	100
	2. Of those eroding, # w/ concomitant point bar formation?	0	0	N/A	100	
	3. Apparent Rc within spec?	11	11	N/A	100	
	4. Sufficient floodplain access and relief?	11	11	N/A	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	113	83	91.5
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	0	100	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	0	100	100
G. Vanes	1. Free of back or arm scour?	6	6	N/A	100	
	2. Height appropriate?	6	6	N/A	100	
	3. Angle and geometry appear appropriate?	6	6	N/A	100	
	4. Free of piping or other structural failures?	6	6	N/A	100	
H. Wads / Boulders	1. Free of scour?	2	2	N/A	100	100
	2. Footing stable?	2	2	N/A	100	

Table 8B. Qualitative Visual Stability Assessment

Reach 2

UT to Cane Creek Restoration Site (EEP Project Number 395)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	7	7	N/A	100	100
	2. Armor stable (e.g. no displacement)?	7	7	N/A	100	
	3. Facet grade appears stable?	7	7	N/A	100	
	4. Minimal evidence of embedding/fining?	7	7	N/A	100	
	5. Length appropriate?	7	7	N/A	100	
B. Pools	1. Present? (e.g. no severe aggradation)	7	7	N/A	100	100
	2. Sufficiently deep (Dmax pool: Mean Bkf > 2.2?)	7	7	N/A	100	
	3. Length appropriate?	7	7	N/A	100	
C. Thalweg	1. Upstream of meander bend centering?	7	7	N/A	100	100
	2. Downstream of meander centering?	7	7	N/A	100	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	7	7	N/A	100	100
	2. Of those eroding, # w/ concomitant point bar formation?	0	0	N/A	100	
	3. Apparent Rc within spec?	7	7	N/A	100	
	4. Sufficient floodplain access and relief?	7	7	N/A	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0	100	100
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	0	100	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	0	100	100
G. Vanes	1. Free of back or arm scour?	4	4	N/A	100	
	2. Height appropriate?	4	4	N/A	100	
	3. Angle and geometry appear appropriate?	4	4	N/A	100	
	4. Free of piping or other structural failures?	4	4	N/A	100	
H. Wads / Boulders	1. Free of scour?	2	2	N/A	100	100
	2. Footing stable?	2	2	N/A	100	

Table 8C. Qualitative Visual Stability Assessment

Reach 3

UT to Cane Creek Restoration Site (EEP Project Number 395)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	5	5	N/A	100	96
	2. Armor stable (e.g. no displacement)?	5	5	N/A	100	
	3. Facet grade appears stable?	5	5	N/A	100	
	4. Minimal evidence of embedding/fining?	5	5	N/A	100	
	5. Length appropriate?	4	5	N/A	80	
B. Pools	1. Present? (e.g. no severe aggradation)	4	4	N/A	100	100
	2. Sufficiently deep (Dmax pool: Mean Bkf > 2.2?)	4	4	N/A	100	
	3. Length appropriate?	4	4	N/A	100	
C. Thalweg	1. Upstream of meander bend centering?	5	5	N/A	100	100
	2. Downstream of meander centering?	5	5	N/A	100	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	4	4	N/A	100	100
	2. Of those eroding, # w/ concomitant point bar formation?	0	0	N/A		
	3. Apparent Rc within spec?	4	4	N/A	1100	
	4. Sufficient floodplain access and relief?	4	4	N/A	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0	100	100
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	0	100	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	10	98	98
G. Vanes	1. Free of back or arm scour?	5	5	N/A	100	
	2. Height appropriate?	5	5	N/A	100	
	3. Angle and geometry appear appropriate?	5	5	N/A	100	
	4. Free of piping or other structural failures?	5	5	N/A	100	
H. Wads / Boulders	1. Free of scour?	0	0	N/A	100	100
	2. Footing stable?	0	0	N/A	100	

Table 8D. Qualitative Visual Stability Assessment

Reach 4

UT to Cane Creek Restoration Site (EEP Project Number 395)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	5	5	N/A	100	100
	2. Armor stable (e.g. no displacement)?	5	5	N/A	100	
	3. Facet grade appears stable?	5	5	N/A	100	
	4. Minimal evidence of embedding/fining?	5	5	N/A	100	
	5. Length appropriate?	5	5	N/A	100	
B. Pools	1. Present? (e.g. no severe aggradation)	4	4	N/A	100	100
	2. Sufficiently deep (Dmax pool: Mean Bkf > 2.2?)	4	4	N/A	100	
	3. Length appropriate?	4	4	N/A	100	
C. Thalweg	1. Upstream of meander bend centering?	5	5	N/A	100	100
	2. Downstream of meander centering?	5	5	N/A	100	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	3	4	N/A	75	91
	2. Of those eroding, # w/ concomitant point bar formation?	0	0	N/A	0	
	3. Apparent Rc within spec?	4	4	N/A	100	
	4. Sufficient floodplain access and relief?	4	4	N/A	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0	100	100
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	0	100	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	12	97	97
G. Vanes	1. Free of back or arm scour?	2	3	N/A	66	
	2. Height appropriate?	3	3	N/A	100	
	3. Angle and geometry appear appropriate?	3	3	N/A	100	
H. Wads / Boulders	4. Free of piping or other structural failures?	3	3	N/A	100	100
	1. Free of scour?	3	3	N/A	100	
	2. Footing stable?	3	3	N/A	100	

Table 8E. Qualitative Visual Stability Assessment

**Reach 5
UT to Cane Creek Restoration Site (EEP Project Number 395)**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Perform. in Stable Condition	Feature Perform. Mean or Total
A. Riffles	1. Present?	5	5	N/A	100	96
	2. Armor stable (e.g. no displacement)?	5	5	N/A	100	
	3. Facet grade appears stable?	5	5	N/A	100	
	4. Minimal evidence of embedding/fining?	5	5	N/A	100	
	5. Length appropriate?	4	5	N/A	80	
B. Pools	1. Present? (e.g. no severe aggradation)	5	5	N/A	100	100
	2. Sufficiently deep (Dmax pool: Mean Bkf > 2.2?)	5	5	N/A	100	
	3. Length appropriate?	5	5	N/A	100	
C. Thalweg	1. Upstream of meander bend centering?	5	5	N/A	100	100
	2. Downstream of meander centering?	5	5	N/A	100	
D. Meanders	1. Outer bend in state of limited/controlled erosion?	5	5	N/A	100	100
	2. Of those eroding, # w/ concomitant point bar formation?	0	0	N/A	100	
	3. Apparent Rc within spec?	5	5	N/A	100	
	4. Sufficient floodplain access and relief?	5	5	N/A	100	
E. Bed General	1. General channel bed aggradation areas (bar formation)	N/A	N/A	0	100	100
	2. Channel bed degradation - areas of increasing down cutting or head cutting?	N/A	N/A	0	100	
F. Bank	1. Actively eroding, wasting, or slumping bank	N/A	N/A	0	100	100
G. Vanes	1. Free of back or arm scour?	3	3	N/A	100	100
	2. Height appropriate?	3	3	N/A	100	
	3. Angle and geometry appear appropriate?	3	3	N/A	100	
	4. Free of piping or other structural failures?	3	3	N/A	100	
H. Wads / Boulders	1. Free of scour?	1	1	N/A	100	100
	2. Footing stable?	1	1	N/A	100	

Table 9. Verification of Bankfull Events

UT to Cane Creek Restoration Site (EEP Project Number 395)

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
November 16, 2009	November 11, 2009	Visual observation of wrack adjacent to the stream channel and within the floodplain as the result of Tropical Storm Ida	1-2



Bankfull Event Photos 1-2 showing evidence of overbank through wrack lines on banks and debris deposition from overland flow within the floodplain.




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 2, Riffle
Feature	Riffle
Date:	9/24/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.00	95.57
3.05	95.68
7.05	95.72
9.65	95.72
10.79	95.52
11.84	95.21
12.26	94.97
13.42	94.27
15.13	94.27
16.05	94.06
16.80	94.22
17.20	94.40
17.50	94.83
19.82	95.49
21.72	95.68
27.6	95.9
32.1	95.9

SUMMARY DATA	
Bankfull Elevation:	95.7
Bankfull Cross-Sectional Area:	9.3
Bankfull Width:	12.4
Flood Prone Area Elevation:	97.3
Flood Prone Width:	150.0
Max Depth at Bankfull:	1.6
Mean Depth at Bankfull:	0.8
W / D Ratio:	16.5
Entrenchment Ratio:	12.1
Bank Height Ratio:	1.0

Stream Type C




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 4, Riffle
Feature	Riffle
Date:	9/24/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.0	81.3
4.7	81.2
7.0	81.2
7.8	81.0
8.5	80.8
9.2	80.5
9.5	80.3
10.0	80.1
10.2	79.9
10.6	79.5
11.1	79.4
12.1	79.1
13.1	79.0
13.3	79.0
14.2	78.95
14.8	79.00
15.3	79.34
16.1	79.53
17.1	80.16
17.5	80.20
18.3	79.96
18.9	80.13
20.2	80.43
21.3	80.60
22.1	80.83
24.4	80.93
25.8	80.91
28.0	81.19
31.0	81.13

SUMMARY DATA	
Bankfull Elevation:	80.2
Bankfull Cross-Sectional Area:	6.1
Bankfull Width:	8.6
Flood Prone Area Elevation:	81.4
Flood Prone Width:	150.0
Max Depth at Bankfull:	1.2
Mean Depth at Bankfull:	0.7
W / D Ratio:	12.1
Entrenchment Ratio:	17.4
Bank Height Ratio:	1.0

Stream Type C/E




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 6, Riffle
Feature	Riffle
Date:	9/24/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.0	84.0
1.0	84.0
2.7	83.4
4.0	83.2
6.3	82.6
6.7	82.6
8.2	81.6
10.2	80.7
10.9	80.7
11.3	80.4
12.2	80.2
13.2	79.7
13.7	79.7
14.2	79.8
14.8	79.5
15.9	79.7
17.0	79.4
17.8	79.4
18.6	79.5
19.5	79.5
20.7	79.6
22.0	80.1
22.8	80.3
23.7	80.6
25.1	81.0
26.5	81.4
28.7	81.8
33.4	82.3

SUMMARY DATA	
Bankfull Elevation:	81.4
Bankfull Cross-Sectional Area:	22.2
Bankfull Width:	17.8
Flood Prone Area Elevation:	83.4
Flood Prone Width:	150.0
Max Depth at Bankfull:	2.0
Mean Depth at Bankfull:	1.2
W / D Ratio:	14.3
Entrenchment Ratio:	8.4
Bank Height Ratio:	1.0

Stream Type E/C




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 7, Riffle
Feature	Riffle
Date:	9/24/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.0	75.2
3.1	75.2
5.3	75.1
5.8	74.8
7.0	74.1
8.2	73.5
8.5	73.2
8.9	72.7
10.1	72.6
11.7	72.7
13.0	72.6
13.9	72.8
15.7	72.7
16.8	72.8
17.3	73.2
18.0	73.5
18.7	73.9
19.6	74.5
20.3	74.9
21.2	75.4
22.2	75.4
24.2	75.2
26.4	75.1
28.6	75.1

SUMMARY DATA	
Bankfull Elevation:	75.1
Bankfull Cross-Sectional Area:	26.3
Bankfull Width:	15.2
Flood Prone Area Elevation:	77.6
Flood Prone Width:	150.0
Max Depth at Bankfull:	2.5
Mean Depth at Bankfull:	1.7
W / D Ratio:	8.8
Entrenchment Ratio:	9.9
Bank Height Ratio:	1.0

Stream Type: E




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 8, Riffle
Feature	Riffle
Date:	10/8/2009
Field Crew:	Dean, Perkinson




Station	Elevation
0.0	87.7
4.0	87.8
6.0	87.7
7.0	87.6
7.9	87.4
9.0	87.0
9.6	86.8
10.3	86.6
11.0	86.3
11.6	85.9
12.3	85.5
13.0	85.2
13.8	85.4
14.2	85.0
15.7	84.9
16.9	85.0
17.9	85.1
18.7	85.2
19.9	85.3
20.6	85.5
21.1	85.6
21.7	86.0
22.2	86.2
23.0	86.3
23.9	86.5
24.7	86.7
25.6	87.0
26.8	87.2
28.5	87.6
29.7	87.5
31.9	87.6

SUMMARY DATA	
Bankfull Elevation:	87.2
Bankfull Cross-Sectional Area:	24.4
Bankfull Width:	18.3
Flood Prone Area Elevation:	89.5
Flood Prone Width:	150.0
Max Depth at Bankfull:	2.3
Mean Depth at Bankfull:	1.3
W/D Ratio:	13.7
Entrenchment Ratio:	8.2
Bank Height Ratio:	1.0

Stream Type	E/C
-------------	-----




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 9, Pool
Feature	Pool
Date:	10/8/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.0	85.4
3.4	85.3
5.4	85.2
6.1	84.9
7.2	84.6
8.0	84.4
8.5	84.2
9.8	83.7
10.6	83.2
11.6	82.9
12.4	82.6
13.1	82.4
13.8	82.4
14.6	82.4
15.0	82.3
15.8	82.2
16.4	82.0
17.0	82.4
17.7	82.8
18.4	83.5
19.5	84.0
20.7	84.6
21.6	85.1
23.1	85.3
25.6	85.5
28.4	85.4
33.2	85.2

SUMMARY DATA	
Bankfull Elevation:	84.7
Bankfull Cross-Sectional Area:	28.4
Bankfull Width:	16.8
Flood Prone Area Elevation:	NA
Flood Prone Width:	NA
Max Depth at Bankfull:	3.2
Mean Depth at Bankfull:	1.7
W/D Ratio:	NA
Entrenchment Ratio:	NA
Bank Height Ratio:	NA

Stream Type: E/C




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 10, Riffle
Feature	Riffle
Date:	10/8/2009
Field Crew:	Dean, Perkinson



SUMMARY DATA	
Bankfull Elevation:	83.5
Bankfull Cross-Sectional Area:	24.5
Bankfull Width:	20.6
Flood Prone Area Elevation:	85.5
Flood Prone Width:	150.0
Max Depth at Bankfull:	2.0
Mean Depth at Bankfull:	1.2
W/D Ratio:	17.3
Entrenchment Ratio:	7.3
Bank Height Ratio:	1.0

Station	Elevation
0.0	84.0
2.3	83.8
3.5	83.5
4.7	83.5
5.5	83.3
6.3	83.1
7.0	82.9
8.0	82.7
9.2	82.4
10.6	82.3
11.5	82.1
12.5	81.8
13.9	81.7
15.6	81.6
16.8	81.4
17.9	81.7
19.5	82.0
22.5	82.4
24.4	83.0
25.1	83.4
26.1	83.9
29.3	84.2
33.4	84.5

Stream Type C




River Basin:	Cape Fear
Watershed:	UT to Cane Cr.
XS ID	XS - 12, Riffle
Feature	Riffle
Date:	10/8/2009
Field Crew:	Dean, Perkinson



Station	Elevation
0.0	93.88
5.5	93.89
9.4	94.14
12.3	94.15
12.6	94.05
13.0	93.74
13.8	93.29
14.3	92.94
15.2	92.38
15.9	92.06
16.7	91.62
17.6	91.45
18.8	91.44
20.4	91.17
22.1	91.17
23.7	91.17
24.6	91.31
25.2	91.67
26.1	92.06
27.4	92.5
28.5	93.0
29.7	93.4
31.4	93.7
32.8	93.9
35.8	93.9
38.2	93.9
40.8	93.9

SUMMARY DATA	
Bankfull Elevation:	93.7
Bankfull Cross-Sectional Area:	22.9
Bankfull Width:	14.5
Flood Prone Area Elevation:	96.3
Flood Prone Width:	150.0
Max Depth at Bankfull:	2.6
Mean Depth at Bankfull:	1.6
W / D Ratio:	9.2
Entrenchment Ratio:	10.3
Bank Height Ratio:	1.0

Stream Type E/C




Project Name		UT to Cane Creek - Year 1 (2009) Profile											
Reach		1											
Profile													
Feature													
Date		9/24/09											
Crew		Dean, Parkinson											

Station	2008 As-built Survey		2009 Year 1 Monitoring Survey		2010 Year 2 Monitoring Survey		2011 Year 3 Monitoring Survey	
	Bed Elevation	Water Elevation	Station	Water Elevation	Station	Water Elevation	Station	Water Elevation
677.8			0.0	94.9				
673.5	99.2		9.6	94.7				
668.5	99.6		29.4	94.6				
667.2	99.2		33.8	95.1				
665.7	99.2		38.2	94.8				
663.3	98.3		41.3	94.4				
661.8	97.9		44.3	94.9				
658.1	98.0		49.0	94.6				
655.1	98.1		51.5	94.4				
651.2	99.1		60.9	94.7				
649.4	99.0		68.3	94.8				
648.5	98.9		71.8	95.1				
644.8	98.9		79.9	95.5				
641.1	98.6		118.7	95.2				
638.5	98.5		125.6	94.6				
636.4	98.5		131.0	95.0				
633.4	98.7		141.0	95.6				
631.1	98.9		149.2	95.6				
628.1	99.2		155.6	95.5				
627.0	99.1		161.2	95.0				
625.9	98.9		167.8	96.0				
620.6	98.9		172.0	96.0				
618.1	99.0		179.5	96.7				
614.2	98.8		183.8	96.1				
611.2	98.7		193.0	96.6				
608.9	98.1		207.5	96.7				
606.3	98.2		215.2	96.3				
				96.0				

Avg. Water Surface Slope	2009	2010	2011	2012
Rifle Length	0.0068			
Avg. Rifle Slope	17			
Pool Length	0.0066			
Avg. Pool Slope	20			
	0.0015			

UT to Cane Creek - Year 1 (2009) Profile - Reach 1




Project Name		UT to Cane Creek - Year 1 (2009) Profile									
Reach	Profile										
Feature	Date										
Crew											
2	9/24/09	Dean, Ferguson									
2008		2009		2010		2011					
Station	As-built Bed Elevation	Water Elevation	Year 1 Monitoring Survey Station	Bed Elevation	Water Elevation	Year 2 Monitoring Survey Station	Bed Elevation	Water Elevation	Year 3 Monitoring Survey Station	Bed Elevation	Water Elevation
601.5	75.0		0.0	77.1							
598.9	75.5		5.4	77.5							
597.3	75.1		13.3	77.4							
595.1	75.3		20.3	77.8							
592.4	75.6		36.4	77.5							
590.1	75.2		50.2	77.3							
588.2	75.6		57.1	77.7							
583.9	75.6		65.9	77.0							
581.0	75.5		72.1	76.8							
577.4	75.3		82.2	76.6							
575.2	75.4		87.5	76.5							
572.2	75.6		86.9	76.9							
572.1	75.5		98.7	77.0							
567.7	75.7		121.1	76.9							
565.9	75.7		135.4	77.4							
563.4	75.6		137.8	76.2							
561.7	75.9		148.4	76.1							
559.6	75.9		153.7	76.9							
556.2	75.4		155.5	77.1							
554.4	75.4		155.4	76.9							
553.1	76.2		188.3	76.9							
550.7	75.2		200.1	76.6							
549.3	76.0		212.1	76.8							
546.5	75.1		222.5	76.9							
544.3	75.8		232.0	76.6							
543.3	75.8		250.0	76.3							
540.5	75.4		260.4	76.9							
538.7	75.7		282.5	76.1							
537.1	76.1		287.1	76.1							
535.1	75.9		285.9	76.5							

Avg. Water Surface Slope	2009	2010	2011	2012
Riffle Length	13.0			
Avg. Riffle Slope	-----			
Pool Length	22.0			
Avg. Pool Slope	-----			

No Water In Channel

UT to Cane Creek - Year 1 (2009) Profile - Reach 2




Project Name: UT to Cane Creek - Year 1 (2009) Profile
 Reach: 3
 Profile: 3
 Feature: 9/24/09
 Date: Dean, Perkins
 Crew:

Station	2008		2009		2010		2011	
	As-built Bed Elevation	Water Elevation	Station	Bed Elevation - Water Elevation	Station	Bed Elevation - Water Elevation	Station	Bed Elevation - Water Elevation
15.2	87.1	87.1	0.0	86.6	87.1	87.1		
16.3	86.7	86.7	11.8	86.7	87.1	87.1		
18.5	86.7	86.7	16.6	86.7	87.1	87.1		
20.7	86.7	86.7	18.8	86.7	87.1	87.1		
23.8	86.9	86.9	22.7	86.5	87.1	87.1		
26.6	87.0	87.0	29.5	86.5	87.1	87.1		
27.0	86.9	87.1	34.5	86.5	87.1	87.1		
28.8	86.3	86.3	35.9	86.6	87.1	87.1		
30.9	86.0	86.0	40.6	86.5	87.1	87.1		
33.8	86.4	86.4	46.4	86.4	87.1	87.1		
35.6	86.2	86.4	50.8	86.4	87.1	87.1		
37.4	86.1	86.1	54.6	86.2	87.1	87.1		
39.4	86.1	86.1	59.6	86.2	87.1	87.1		
41.6	86.1	86.1	71.1	86.1	87.1	87.1		
45.9	86.0	86.0	75.0	86.3	87.1	87.1		
47.5	86.2	86.2	82.1	86.2	87.1	87.1		
49.9	85.9	85.9	87.2	86.2	87.1	87.1		
51.7	86.0	86.0	92.4	86.5	87.1	87.1		
53.4	85.8	85.8	102.0	86.9	87.1	87.1		
55.0	85.9	85.9	115.5	86.9	87.1	87.1		
56.8	85.9	85.9	121.7	86.8	86.9	86.9		
59.3	85.9	85.9	130.4	86.5	86.7	86.7		
61.0	85.7	85.7	140.2	86.3	86.7	86.7		
63.8	85.8	85.8	149.0	86.5	86.7	86.7		
65.6	86.4	86.4	167.0	86.5	86.5	86.5		
67.8	86.6	86.6	175.0	86.1	86.3	86.3		
69.9	86.3	86.3						

	2009	2010	2011	2012
Avg. Water Surface Slope	0.0025			
Rifle Length	96			
Avg. Rifle Slope	0.0036			
Pool Length	37			
Avg. Pool Slope	0.0001			

UT to Cane Creek - Year 1 (2009) Profile - Reach 3




Project Name: UT to Cane Creek - Year 1 (2009) Profile
 Reach: 4
 Profile: 4
 Feature: 9/24/09
 Date: Dean, P. Johnson
 Crew:

Station	2008		2009		2010		2011	
	As-Built Bed Elevation	Water Elevation	Year 1 Monitoring Survey Bed Elevation	Water Elevation	Year 2 Monitoring Survey Bed Elevation	Water Elevation	Year 3 Monitoring Survey Bed Elevation	Water Elevation
0.1	83.5		0.0	84.0				
1.8	83.6		11.2	83.7				
3.2	83.7		13.2	83.2				
4.7	83.7		14.1	83.6				
6.2	83.9		14.1	83.7				
7.6	83.6		14.4	84.0				
9.0	83.7		96.7	84.1				
10.8	83.5		118.3	84.0				
12.2	83.5		140.7	83.0				
13.8	83.7		149.9	83.1				
15.5	83.6		172.5	83.0				
16.8	83.6		183.2	82.5				
18.1	83.7		196.3	83.0				
20.1	83.8		208.3	83.0				
21.2	83.8		226.4	83.1				
22.3	83.9		246.1	83.0				
23.2	83.9		250.6	82.5				
24.0	83.9		259.7	82.0				
25.2	83.8		267.9	82.4				
26.4	83.9		275.6	81.6				
27.7	83.0		283.1	82.5				
28.8	83.0		291.4	82.7				
29.8	83.0		304.0	82.4				
30.9	84.0		322.8	82.4				
32.4	84.2		338.0	82.5				
33.6	84.1		345.5	82.0				
35.1	84.1		357.5	81.9				
36.2	84.0		368.0	82.1				

Avg. Water Surface Slope	0.0027			
Riffle Length	23			
Avg. Riffle Slope	0.0029			
Pool Length	31			
Avg. Pool Slope	0.0018			

UT to Cane Creek - Year 1 (2009) Profile - Reach 4




Project Name		UT to Cane Creek - Year 1 (2009) Profile											
Reach		5											
Profile													
Feature													
Date		9/24/09											
Crew		Dean, Parkinson											


Station	2008			2009			2010			2011		
	As-built	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation	Station	Bed Elevation	Water Elevation
0.5	91.3	91.3	91.5	0.0	91.4	91.5						
3.0	91.3	91.3	91.5	7.4	91.2	91.5						
5.3	91.3	91.3	91.5	12.0	90.9	91.5						
6.3	91.0	91.0	91.5	12.0	90.8	91.5						
6.3	90.9	90.9	91.5	25.7	91.3	91.5						
12.7	90.5	90.5	91.6	49.6	91.4	91.6						
15.5	90.6	91.4	91.7	96.1	91.4	91.7						
18.3	90.6	90.4	91.8	101.4	90.4	91.8						
20.8	90.6	91.0	91.7	107.4	91.0	91.7						
22.8	90.6	91.6	91.7	115.7	91.6	91.7						
26.9	90.3	91.4	91.9	131.4	91.7	91.9						
27.5	90.4	91.6	91.9	144.7	91.6	91.9						
31.7	90.6	91.4	91.9	164.3	91.0	91.9						
34.8	90.7	91.4	92.0	172.7	91.4	92.0						
38.1	91.2	91.7	91.9	196.3	91.7	91.9						
39.3	91.2	91.3	92.0	217.0	91.3	92.0						
42.7	91.4	91.0	92.0	231.0	91.0	92.0						
45.9	91.4	91.6	91.9	250.1	91.6	91.9						
46.5	91.3	91.9	92.1	275.2	91.9	92.1						
48.9	91.4	91.7	92.1	312.6	91.5	92.1						
51.4	91.4	91.5	92.1	332.6	91.5	92.1						
52.2	91.6	91.8	92.1	333.8	91.8	92.1						
53.9	91.2	92.1	92.1	360.8	92.1	92.1						
55.1	91.4	92.2	92.2	393.2	92.2	92.2						
58.8	91.2	92.1	92.3	411.8	92.1	92.3						
63.8	91.7	91.7	92.3	418.8	91.7	92.3						
66.5	91.4	91.7	92.4	431.4	91.7	92.4						

Avg. Water Surface Slope	2009	2010	2011	2012
Rifle Length	0.0023			
Avg. Rifle Slope	33			
Pool Length	0.0036			
Avg. Pool Slope	28			
	0.0001			

UT to Cane Creek - Year 1 (2009) Profile - Reach 5



Weighted Pebble Count



Weighted Pebble Count

Percent Riffle:		Percent Run:		Pebble Count,	
Percent Pool	50	Percent Glide:	50		
Material	Size Range (mm)	Total #			
silt/clay	0 0.062	0.0			
very fine sand	0.062 0.13	0.0			
fine sand	0.13 0.25	6.0			
medium sand	0.25 0.5	36.0			
coarse sand	0.5 1	8.0			
very coarse sand	1 2	8.0			
very fine gravel	2 4	0.0			
fine gravel	4 6	0.0			
fine gravel	6 8	2.0			
medium gravel	8 11	10.0			
medium gravel	11 16	8.0			
coarse gravel	16 22	14.0			
coarse gravel	22 32	0.0			
very coarse gravel	32 45	0.0			
very coarse gravel	45 64	4.0			
small cobble	64 90	0.0			
medium cobble	90 128	0.0			
large cobble	128 180	0.0			
very large cobble	180 256	0.0			
small boulder	256 362	0.0			
small boulder	362 512	0.0			
medium boulder	512 1024	0.0			
large boulder	1024 2048	0.0			
very large boulder	2048 4096	0.0			
bedrock		4.0			
Weighted Count:		100			
True Total Particle Count:		50			

Size percent less than (mm)		Percent by substrate type			
D16	D35	D50	D84	D95	
0.299	0.43	0.8	17	22	
					silt/clay
					sand
					gravel
					cobble
					boulder
					bedrock
					0%
					58%
					38%
					0%
					0%
					4%

Percent Finer Than

Legend: Run (diamonds), Pool (squares), Glide (triangles)

Pebble Count, ---

Note: Ut to Cane Creek - Reach 4

