

UT to Lilliput Creek (Hog Branch Ponds) Stream and Wetland Restoration Project

SCO No. 07-07155-01
DENR Contract No. D08049S
EEP Project No. 290
Brunswick County North Carolina

Year 5 of 5 Monitoring Report
Data Collection: January through December 2014
Submission Date: March 6, 2015



Prepared for:



North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
217 West Jones St., Suite 3000A, Raleigh, N.C. 27603

(This page intentionally left blank)

UT to Lilliput Creek (Hog Branch Ponds) Stream and Wetland Restoration Project

**SCO No. 07-07155-01
DENR Contract No. D08049S
EEP Project No. 290
Brunswick County, North Carolina**

**Year 5 of 5 Monitoring Report
Data Collection: January through December 2014
Submission Date: March 6, 2015**

Prepared by:



Land Management Group, Inc.
3805 Wrightsville Avenue; Suite 15
Wilmington, NC 28403
(910) 452-0001

(This page intentionally left blank)

2.0 TABLE OF CONTENTS

1.0	TITLE PAGE	i
2.0	TABLE OF CONTENTS	ii
3.0	PROJECT SUMMARY	1
3.1	<u>Goals and Objectives</u>	1
3.2	<u>Project Success Criteria</u>	1
3.3	<u>Site Location and History</u>	1
3.4	<u>Project Components</u>	1
3.5	<u>Project Design/Approach</u>	1
3.6	<u>Project Performance</u>	2
	3.6.1 <u>Vegetation Monitoring Results</u>	2
	3.6.2 <u>Stream Monitoring Results</u>	3
	3.6.3 <u>Hydrology Monitoring Results</u>	3
	3.6.4 <u>Verification of Component Boundaries</u>	4
4.0	PROJECT CONDITION AND MONITORING DATA APPENDICES	4

Appendix A. Project Vicinity Map and Background Tables

Appendix B. Visual Assessment Data

Appendix C. Vegetation Plot Data

Appendix D. Stream Survey Data

Appendix E. Hydrologic Data

3.0 PROJECT SUMMARY

3.1 Goals and Objectives

The goal for the UT to Lilliput Creek (Hog Branch Ponds) Stream and Wetland Restoration Site is to restore ecological function, improve overall water quality, and enhance native wildlife habitat. This goal has been accomplished by implementing two main objectives. The first objective is restoration of channelized tributaries to the headwater outer coastal plain stream type, as described in the “Information Regarding Stream Restoration in the Outer Coastal Plain of North Carolina” guidance document (COE 2005). The second objective is to restore and enhance the altered wetlands.

3.2 Project Success Criteria

The wetland vegetative success criterion is the survival of 260 5-year old planted woody stems per acre at the end of the year 5 monitoring period, which is based on the US Army Corps of Engineers Stream Mitigation Guidelines (COE 2003). The wetland hydrological success criterion is a groundwater level within 12 inches of the soil surface for a minimum of 12% of the growing season. The stream morphology success criteria are based on overall performance of the designed zero to first order stream restoration so that no substantial aggradation, degradation, down-cutting, or erosion occurs. Surface water monitoring gauges must exhibit similar conditions to the on-site reference gauge and clearly show fluctuation in flow.

3.3 Site Location and History

The 516.73-acre site is located in Boiling Spring Lakes, Brunswick County (Figures 1a and 1b). It was previously owned by International Paper and used in rotation as a pine plantation. Two major site alterations that occurred within the project site included channelization of natural stream channels and bedding.

3.4 Project Components

Project components consist of stream restoration, stream preservation, non-riparian wetland preservation, restoration, enhancement, and riparian preservation (See Table 1 for Project Components and Figure 2 for Component Location). A total of **3,238 linear feet** of stream restoration was provided in accordance with the mitigation plan. Stream preservation areas consist of **5,332 linear feet**. The non-riparian wetland preservation areas total **87.74 acres** and riparian wetland preservation areas total **20.45 acres**. Non-riparian wetland enhancement totaling **96.46 acres** makes up the bulk of the project effort. Non-riparian wetland restoration totals **7.83 acres**.

3.5 Project Design/Approach

In order to meet the project goals, stream restoration re-established the riparian vegetation zone, re-connected flood plain areas, and enhanced wildlife habitat. These ecological functions had been non-existent for decades due to the previous ditch and drainage regime. The restoration and enhancement of wetlands onsite will likely improve water quality given increased flow dissipation and residence time of site hydrology. Restoring the natural hydrologic characteristics has also restored the conditions that are beneficial for the long-leaf

pine community type that previously dominated the site before human intervention.

3.6 Project Performance

3.6.1 Vegetation Monitoring Results

Sixteen (16) permanent vegetation plots were established and used in annual vegetation monitoring. Of these, fifteen (15) were set up and monitored using the Carolina Vegetation Survey (CVS) – EEP protocol Level 2 (version 4.2). The remaining plot was located at Site 6 and consisted of a total stem count because this restoration area was so small. Areas of slow vegetative growth identified within the stream valleys during previous monitoring events were replanted by the EEP in March of 2014 (Figure 3). These areas represented approximately 11 acres, or 10% of the entire site. Any supplemental plantings that were located within vegetative plots were identified and documented during Year 5 monitoring efforts.

During the MY5 monitoring event, the site exhibited a mean planted density of 504 stems per acre with a range of 161 to 971 stems per acre. When subtracting the supplemental stems recently planted, the mean stem density was 377 stems per acre with a range of 161 to 688 stems per acre. This was lower than the 421 stems per acre observed in 2013, but still surpassed the vegetative success criterion. When volunteers are included in the totals, the mean stem density was 4,840 stems per acre with a range of 1,457 to 9,672 stems per acre. Vegetation plot locations are identified in Figure 3. Of the individual plots, VP 3 and VP 13 did not meet the success criterion. Four stems in VP 3 died since the MY4 monitoring event and four additional stems continue to be missing. Currently, there are four original stems and one supplemental *Nyssa biflora* stem that was planted in the spring of 2014. As in MY4, only four of the eighteen originally planted longleaf pine trees remain in VP 13. This equates to 161.8 planted stems per acre. As in previous years, the health of the remaining trees in this plot is good (all rated 3 for vigor); however, volunteer vegetation is quite dense in this area and shading may be contributing to increased mortality of the longleaf stems.

Planted stem growth of vegetation within the plots located in the stream valleys (VP 1-4 & 6-9) continues to be slow (average of less than 2.5 feet in height for non-supplemental stems). However, the height of most stems has been slowly increasing each year. As noted above, supplemental planting occurred within the zero-order stream valleys in March of 2014 and the number of planted stems observed within the plots located in these areas increased.

As in previous years, a large number of volunteer shrubs was identified in most of the plots. Plots located within the stream valleys (VP 1-4 & 6-9) supported mostly volunteer loblolly pine trees. Other plots outside of the channels (VP 5; 10-15) contained high numbers of a variety of characteristic trees and shrubs including loblolly pine (*Pinus taeda*), huckleberry (*Gaylussacia frondosa*), and gallberry (*Ilex glabra*). The number of volunteers within the site steadily increased between MY1

and MY4, but then decreased between MY4 and MY5 as the plants have grown in size. Overall the diversity of native woody vegetation is excellent with between 4 and 12 native woody species noted per plot and 26 native woody species noted site wide.

The site's mean stem density surpassed the vegetative success criterion during all five years of monitoring (Table 9). Individually, VP 13 did not meet the planted criterion in Years 3 - 5 and VP 3 failed to meet it in Year 5. But as indicated above, together with the volunteer population the site is dense and diverse.

3.6.2 Stream Monitoring Results

Stream monitoring consisted of both visual and morphological (i.e. survey) assessment of the channels. Both channels exhibited evidence of the “braided” stream type characteristic of the Zero to First Order outer coastal plain stream morphology. The channels appear to be stable and no areas of significant degradation or rill erosion were noted. Based on survey data collected from longitudinal profiles and eight fixed cross sections, the channel dimension and pattern are similar to as-built conditions (Appendix D; Figure 4). No significant trends are seen when comparing cross section and longitudinal data between the monitoring years.

3.6.3 Hydrology Monitoring Results

The site is currently being monitored for hydrology using forty-three (43) water level monitoring gauges (28 groundwater monitoring gauges, 8 surface flow monitoring gauges, and 7 reference gauges (Figure 3).

During MY5 (2014), two gauges were replaced. Well #16 was destroyed by an ATV or wildlife and Gauge #4S was rendered inoperable due to equipment malfunction. Both gauges were replaced in February of 2014.

Groundwater Hydrology

In MY 5, all 28 groundwater monitoring gauges located within the mitigation site exhibited groundwater within 12 inches of the soil surface for a duration in excess of the 12% hydrologic success criterion (Table 10). The hydrographs of the gauges show groundwater levels were within 12 inches of the soil surface for much of the 2014 growing season (Appendix E). Please see Figure 3 for gauge locations.

A comparison between pre-construction monitoring data and post-construction monitoring data demonstrated an increase in hydroperiod within the enhancement areas. In MY5, Gauge 11 exhibited 69 consecutive days (26% of the growing season) of groundwater within 12 inches of the soil surface. By comparison, the pre-construction monitoring (2005) gauge located in this area exhibited 14 consecutive days (6% of the growing season). Gauge 17 exhibited 72 consecutive days (27% of the growing season) in MY5 while 2005 pre-construction monitoring data exhibited 11 consecutive days (5% of the growing season) in the same location.

Throughout the five years of monitoring, the hydrology success criterion has largely been met on this site (Table 10). In MY2 (2011), six gauges did not meet the criteria. Rainfall was below normal during several months of the growing season in 2011 and likely attributed to this lack of wetland hydrology.

Stream Hydrology


All surface water monitoring gauges exhibited fluctuations in water levels and extended periods of above-ground flow during MY5. As in previous years, the reference stream gauge documented a lower level of water in the channel and less variable flow than the on-site stream gauges (Appendix E). The reference stream is located in a more densely vegetated area than the on-site streams. The vegetation and surface roughness adjacent to the reference channel is likely reducing peak discharge events.

3.6.4 Verification of Component Boundaries

Verification of stream and wetland boundaries was conducted in the fall of 2013 to ensure that on-the-ground mitigation acreages match mapped boundaries as depicted in the mitigation plan. NC DWQ Stream Identification Forms (Ver. 4.11) and USACE Stream Assessment Worksheets were completed in several locations to determine the limits of streams on site. Based upon this assessment, the stream limits appear to be consistent with those depicted in the mitigation plan. The wetlands assessment was performed using the three parameter methodology outlined in the 1987 COE Wetland Delineation Manual and the Atlantic and Gulf Coastal Plain Regional Supplement to the COE Wetland Delineation Manual (USACE 2010). Several areas identified as wetland enhancement (6.1 acres total) and one area identified as wetland restoration (0.16 ac) in the mitigation plan did not meet hydric soil and/or wetland hydrology parameters (Figure 3).

4.0 PROJECT CONDITION AND MONITORING DATA APPENDICES

Appendix A.
Project Vicinity Map and Background Tables



The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with EEP.

Reference Reach

SR 1539 (East Boiling Springs Rd)

Pretty Pond Girl Scout Camp

SR 1539



U.T. Lilliput Stream and Wetland
Restoration Site
EEP Project Number 290
Site Location Map


Boiling Springs Lakes
Brunswick County

March 2015

FIGURE 1

- Project Site Boundary
- Streams
- Property Boundary
- Reference Reach

From Wilmington, follow US 74/76 west 3.5 miles. Merge onto US 17 south 9.4 miles to NC Hwy 87. Turn left onto NC Hwy 87 and continue southeast to East Boiling Springs Road (SR 1539). Turn left onto East Boiling Springs Road (SR 1539) and travel approximately 4 miles. The U.T. Lilliput Stream and Wetland Restoration Site is located adjacent to the Pretty Pond Girl Scout Camp.



Source: USGS 7.5 Minute Quadrangle, Funston, NC









(This page intentionally left blank)


FIGURE 2.

Project Components
U.T. to Lilliput Creek
(Hog Branch Ponds)
Stream and Wetland Restoration Site
Project No: D05053S
EEP No. 290

Brunswick County

Legend

- Restoration Plan Component
-  Property Boundary
 -  Stream Restoration (7.23 Ac., 3238 LF.)
 -  Wetland Restoration (7.83 Ac.)
 -  Wetland Enhancement (96.46 Ac.)
 -  Wetland Preservation (87.74 Ac.)
 -  Riverine Wetland Preservation (20.45 Ac.)
 -  Wetland in Powerline ROW (4.54 Ac.)
 -  Stream Preservation (100' buffer, 8.67 Ac., 5332 LF)



(This page intentionally left blank for double-sided printing)

Table 1. Project Components and Mitigation Credits									
UT Lilliput Stream and Wetland Restoration Project, EEP No. 290									
Mitigation Credits									
Type	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorus Nutrient Offset
	R	RE	R	RE	R	RE			
Totals	3,238	1,026		4.09	7.83 (7.67 ¹)	65.78 (62.73 ¹)			
Project Components									
Project Component	Stationing/ Location		Existing Footage/ Acreage		Approach		Restoration or Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio
0 to 1st Order Stream Restoration	Northern Tributary		1,535 LF		0 to 1st Order Stream Restoration		Restoration	1,535 LF	1:1
0 to 1st Order Stream Restoration	Southern Tributary		1,703 LF		0 to 1st Order Stream Restoration		Restoration	1,703 LF	1:1
Stream Preservation	See Figure 1a		4,932 LF		Preservation		Preservation (RE)	4,932 LF	5:1
Stream Preservation	See Figure 1a (area closest to road)		400 LF		Preservation		Preservation (RE)	400 LF	10:1
Non-Riparian Wetland Restoration	See Figure 1a		7.83 (7.67 ¹) ac		Restoration		Restoration	7.83 (7.67 ¹) ac	1:1
Non-Riparian Wetland Enhancement	See Figure 1a		96.46 (90.36 ¹) ac		Enhancement		Enhancement (RE)	96.46 (90.36 ¹) ac	2:1
Non-Riparian Wetland Preservation	See Figure 1a		87.74 ac		Preservation		Preservation (RE)	87.74 ac	5:1
Riparian Wetland Preservation	See Figure 1a		20.45 ac		Preservation		Preservation (RE)	20.45 ac	5:1
Component Summation									
Restoration Level	Stream (lf)		Riparian Wetland (ac)		Non-Riparian Wetland (ac)		Buffer (sq ft)	Upland (ac)	
Restoration	3,238 LF				7.83 (7.67 ¹) ac				
Enhancement					96.46 (90.36 ¹) ac				
Enhancement I									
Enhancement II									
Creation									
Preservation	5,332 LF		20.45 ac		87.74 ac				
HQ Preservation									
BMP Elements*									
Element	Location		Purpose/Function			Notes			
n/a	n/a		n/a			n/a			

*BMP Elements are not part of the UT Lilliput Project

¹ Asset verification performed in 2013 determined that acreage of wetland restoration and enhancement decreased.

Table 2. Project Activity and Reporting History UT Lilliput Stream and Wetland Restoration Project -EEP Project No. 290		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	NA	Oct-06
Final Design – Construction Plans	NA	Apr-08
Construction	NA	Feb-10
Temporary S&E mix applied to entire project area	NA	Mar-09
Permanent seed mix applied to entire project area	NA	Mar-09
Containerized and B&B plantings	NA	Feb-10
Baseline Monitoring Document (Year 0 Monitoring -baseline)	December-10	December-10
Year 1 Monitoring	December-10	January-11
Year 2 Monitoring	December-11	December-11
Year 3 Monitoring	December-12	December-12
Year 4 Monitoring	December-13	December-13
Year 5 Monitoring	December-14	March-15

Table 3. Project Contacts Table UT Lilliput Stream and Wetland Restoration Project	
EEP Project No. 290	
Designer Primary project design POC	Rummel, Klepper, and Kahl Engineers 900 Ridgefield Drive Suite 350; Raleigh, NC 27609 Pete Stafford (919) 878-9560
Construction Contractor Construction contractor POC	River Works Inc. 8000 Regency Parkway Cary, NC 27518 Mike Pedersen (919) 459-9001
Planting Contractor Planting Contractor POC	River Works Inc. 8000 Regency Parkway Cary, NC 27518 Mike Pedersen (919) 459-9001
Seeding Contractor Seeding Contractor POC	River Works Inc. 8000 Regency Parkway Cary, NC 27518 Mike Pedersen (919) 459-9001
Seed Mix Sources	Contact River Works Inc.
Nursery Stock Suppliers	Contact River Works Inc.
Monitoring Performers (MY1) Stream Monitoring POC Vegetation Monitoring POC Wetland Monitoring POC	Rummel, Klepper, and Kahl, LLP 900 Ridgefield Drive Suite 250; Raleigh, NC 27609 Pete Stafford (919) 878-9560 Pete Stafford (919) 878-9560 Pete Stafford (919) 878-9560
Monitoring Performers (MY2 - MY5) Vegetation Monitoring POC Wetland Monitoring POC	Land Management Group, Inc. 3805 Wrightsville Avenue, Suite 15; Wilmington, NC 28403 Kim Williams (910) 452-0001 Kim Williams (910) 452-0001

Table 4. Project Baseline Information and Attributes		
UT Lilliput Stream and Wetland Restoration Project		
EEP Project No. 290		
Project Information		
Project Name	UT Lilliput Stream and Wetland Restoration Project	
Project County	Brunswick	
Project Area	600 acres	
Project Coordinates (Lat and Long)	34.078043,-78.026662	
Project Watershed Summary Information		
Physiographic Region	Coastal Plain	
River Basin	Cape Fear	
USGS HUC 8 Digit 03020103	USGS HUC 14 Digit 03030005070010	
NCDWQ Subbasin	03-06-17	
Project Drainage Area	N/A	
Project Drainage impervious cover estimate (%)	< 5%	
CGIA Land Use Classification		
Reach Summary Information		
Parameters	North Tributary	South Tributary
Length of Reach	1,535 LF	1,703 LF
Valley Classification	0 to 1st order	0 to 1st order
Drainage Area	52.49 acres	66.94 acres
NCDWQ Stream Identification Score	N/A	N/A
NCDWQ Water Quality Classification	CNSW	CNSW
Morphological Description (stream type)	0 to 1st order	0 to 1st order
Evolutionary Trend	N/A	N/A
Underlying Mapped Soils	Leon	Murville
Drainage Class	Poorly Drained	Poorly Drained
Soil Hydric Status	Hydric A	Hydric A
Slope	0.001	0.001
FEMA Classification	Zone X	Zone X
Native Vegetation Community	N/A	N/A
Percent Composition Exotic Invasive Vegetation	< 1%	< 1%
Wetland Summary Information		
Parameter	Wetland 1	Wetland 2
Size (acres)	87.74	22.45
Wetland Type	Non-Riparian	Riparian
Mapped Soils Series	Murville and Leon	Muckalee
Drainage Class	Very poorly drained, poorly drained	Very poorly drained
Soil Hydric Status	A	A
Source of Hydrology	Groundwater	Groundwater
Hydrologic Impairment	N/A	N/A
Native Vegetation Community	Long Leaf Pine	Coastal Plain Blackwater Small Stream
Percent of Exotic/Invasive Veg	<1%	<1%

Table 4. Contd.

Regulatory Considerations

Regulation	Applicable?	Resolved?	Supporting Documentation
Waters of the US – Section 404	Yes	Yes	Upon Request
Waters of the US – Section 401	Yes	Yes	Upon Request
Endangered Species Act	Yes	Yes	Upon Request
Historic Preservation Act	Yes	Yes	Upon Request
Coastal Zone Management Act (CZMA) Coastal Area Management Act (CAMA)	Yes	Yes	Upon Request
FEMA Floodplain Compliance	Yes	Yes	Upon Request
Essential Fisheries Habitat	No		

Appendix B.
Visual Assessment Data

(This page intentionally left blank)

FIGURE 3.

Current Conditions Plan View
 U.T. to Lilliput Creek
 (Hog Branch Ponds)
 Stream and Wetland
 Restoration Site
 Project No: D08049S
 EEP No. 290
 Brunswick County

Legend


- Vegetation Monitoring Counts**
- Less Than 320 Planted Stems per Acre
 - More Than 320 Planted Stems per Acre
 - Areas of slow stem growth that received supplemental planting in March of 2014.

Gauge Success Criteria


- < 12%
- > 12%

Restoration Plan Component

- Stream Restoration (7.23 Ac., 3238 LF.)
- Wetland Restoration (7.83 Ac.)
- Wetland Enhancement (96.46 Ac.)
- Property Boundary
- Wetland Preservation (87.74 Ac.)
- Riverine Wetland Preservation (20.45 Ac.)
- Wetland in Powerline ROW (4.54 Ac.)
- Stream Preservation (100' buffer, 8.67 Ac., 5332 LF)
- Preliminary wetlands assessment conducted in 2013 found these areas to be uplands (~6.3 acres)



March 2015



Pretty Pond
 Girl Scout Camp















FIGURE 4.


Monitoring Plan Features

U.T. Lilliput Stream and Wetland
 Restoration Site
 Project No: D05053S
 EEP No. 290

Brunswick County

Legend

-  Vegetation Monitoring Plot
-  Photo Point and Direction
-  Surface Gauges 2010
-  Groundwater Gauges 2010/2011
-  New Gauge installed in February 2013
-  Stream Restoration (7.23 Ac., 3238 LF.)
-  Wetland Restoration (7.83 Ac.)
-  Wetland Preservation (87.74 Ac.)
-  Rivine Wetland Preservation (11.78 Ac.)
-  Wetland in Powerline ROW (4.54 Ac.)
-  Wetland Enhancement (96.46 Ac.)
-  Property Boundary
-  Surveyed Cross Sections
-  Surveyed Longitudinal Profile



March 2015



Table 5a. Visual Stream Morphological Stability Assessment

Reach ID - Northern Tributary

Assessed Length - 1535 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation			N/A	N/A	N/A			
		2. Degradation			N/A	N/A	N/A			
	2. Riffle Condition	1. Texture/Substrate	N/A	N/A		N/A				
	3. Meander Pool Condition	1. Depth	N/A	N/A		N/A				
		2. Length	N/A	N/A		N/A				
	4. Thalweg Condition	1. Thalweg at upstream of meander bend	N/A	N/A		N/A				
		2. Thalweg centering at downstream of meander	N/A	N/A		N/A				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover from poor growth and/or scour and erosion			0	0	100%	N/A	N/A	100%
	2. Undercut	Banks undercut/overhanging			N/A	N/A	N/A	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	N/A	N/A	100%
				TOTALS	0	0	100%	N/A	N/A	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	9	9			100%			
	2. Grade Control	Grade control exhibiting maintenance of grade across the sill	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining- Max Pool Depth: Mean Bankfull Depth Ratio >= 1.6 Rootwads/logs providing some cover at base flow	N/A	N/A			N/A			

Table 5b. Visual Stream Morphological Stability Assessment

Reach ID - Southern Tributary

Assessed Length - 1703 LF

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run Units)	1. Aggradation			N/A	N/A	N/A			
		2. Degradation			N/A	N/A	N/A			
	2. Riffle Condition	1. Texture/Substrate	N/A	N/A		N/A				
	3. Meander Pool Condition	1. Depth	N/A	N/A		N/A				
		2. Length	N/A	N/A		N/A				
	4. Thalweg Condition	1. Thalweg at upstream of meander bend	N/A	N/A		N/A				
		2. Thalweg centering at downstream of meander	N/A	N/A		N/A				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover from poor growth and/or scour and erosion			0	0	100%	N/A	N/A	100%
	2. Undercut	Banks undercut/overhanging			N/A	N/A	N/A	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, caving, or collapse			0	0	100%	N/A	N/A	100%
				TOTALS	0	0	100%	N/A	N/A	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	9	9			100%			
	2. Grade Control	Grade control exhibiting maintenance of grade across the sill	1	1			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining- Max Pool Depth: Mean Bankfull Depth Ratio >= 1.6 Rootwads/logs providing some cover at base flow	N/A	N/A			N/A			

Table 6. Vegetation Condition Assessment Table

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material	No bare areas located onsite for MY5 2014	N/A	N/A	N/A	N/A
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria	VP 3 & 13 did not meet vegetative success criterion in MY5.	Red Square	2	0.04 ac	< .1%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year	Many stems in plots within stream valleys exhibited slow growth; supplemental planting occurred in 2014	Red dotted line	2	~ 11 ac	~ 10%

Stream Problem Areas			
UT to Lilliput Stream and Wetland Restoration Site EEP Project No. 290			
Feature Issue	Station Number	Suspected Cause	Photo Number
No issues identified	N/A	N/A	N/A

Vegetation Problem Areas			
UT to Lilliput Stream and Wetland Restoration Site EEP Project No. 290			
Feature Issue	Station Number	Suspected Cause	Photo Number
No issues identified	N/A	N/A	N/A



Photo Station 2: Vegetation Plot 3 in Southern Tributary (photo taken 9/16/14)




Photo Station 4: Southern Tributary (photo taken 9/16/14)



Photo Station 7: Vegetation Plot 8 in Northern Tributary (photo taken 9/16/14)



Photo Station 10: Northern Tributary (photo taken 3/7/14)



Photo Station 20: Upper Reach of Northern Tributary (photo taken 3/7/14)



Photo Station 21: Upper Reach of Southern Tributary (photo taken 9/16/14)

Picture 17



Picture 18



Pre-Restoration Photos Taken near VP 5



Vegetation Plot 5 (photo taken 9/16/14)

Picture 11



Picture 12



Pre-Restoration Photos Taken near VP 9



Vegetation Plot 9 (photo taken 9/16/14)

Picture 23



Picture 24



Pre-Restoration Photos Taken near VP 13



Vegetation Plot 13 (photo taken 9/16/14)

Picture 1



Picture 2



Pre-Restoration Photos Taken near VP 14



Vegetation Plot 14 (photo taken 9/16/14)

Picture 7



Picture 8



Pre-Restoration Photos taken near VP 15



Vegetation Plot 15 (photo taken 9/16/14)

Appendix C.
Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment			
Tract	Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
Southern Tributary	VP1	Y	88%
Southern Tributary	VP2	Y	
Southern Tributary	VP3	N	
Southern Headwater Wetland	VP4	Y	
Site 2	VP5	Y	
Northern Tributary	VP6	Y	
Northern Tributary	VP7	Y	
Northern Tributary	VP8	Y	
Northern Headwater Wetland	VP9	Y	
Wetland Enhancement	VP10	Y	
Wetland Enhancement	VP11	Y	
Site 1	VP12	Y	
Wetland Enhancement	VP13	N	
Wetland Enhancement	VP14	Y	
Wetland Enhancement	VP15	Y	
Site 6	Site 6 (Total Count)	Y	

Table 8. CVS Vegetation Plot Metadata	
UT to Lilliput Creek EEP No. 290	
Report Prepared By	Kim Williams
Date Prepared	3/6/2015 10:00
Database Name	UTLilliput_290_MY5_2014.mdb
Database Location	L:\Wetlands\2008\UT to Lilliput\Annual Monitoring Report\Year 5
Computer Name	KWILLIAMS
Description Worksheets in This Document	
Metadata	Description of database file, the report worksheets, and a summary of project and project data.
Proj Planted	Each project is listed with its PLANTED stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Proj Total Stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc)
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
Project Summary	
Project Code	290
Project Name	UT Lilliput
Description	Stream and Wetland Restoration Project
River Basin	Cape Fear
Length (ft)	3238
Stream-to-Edge Width (ft)	
Area (sq m)	
Required Plots (calculated)	16

Table 9. Planted and total stem counts (species by plot with annual means)

		Current Plot Data (MY5 2014)																											
Scientific Name	Common Name	Species Type	E290-LMG-0001			E290-LMG-0002			E290-LMG-0003			E290-LMG-0004			E290-LMG-0005			E290-LMG-0006			E290-LMG-0007			E290-LMG-0008			E290-LMG-0009		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	red maple	Tree																											
<i>Aronia</i>		Shrub																											
<i>Aronia arbutifolia</i>	red chokeberry	Shrub																											
<i>Clethra alnifolia</i>	sweet pepperbush	Shrub																											
<i>Cyrilla racemiflora</i>	swamp titi	Shrub						8			10																	14	
<i>Gaylussacia dumosa</i>	dwarf huckleberry	Shrub																											
<i>Gaylussacia frondosa</i>	blue huckleberry	Shrub																	1									9	
<i>Gordonia lasianthus</i>	loblolly bay	tree						1					1																
<i>Ilex cassine</i>	dahoon	Shrub																											
<i>Ilex coriacea</i>	large gallberry	Shrub																											
<i>Ilex glabra</i>	inkberry	Shrub						3							9		6											8	
<i>Ilex verticillata</i>	common winterberry	Shrub				1	1	1				6	6	6								1	1	1					
<i>Lyonia lucida</i>	fetterbush lyonia	Shrub						4					6																
<i>Lyonia mariana</i>	piedmont staggerbush	Shrub																											
<i>Magnolia virginiana</i>	sweetbay	Tree	5	5	10	2	2	2			1	1	3							5	5	6	3	3	3	1	1	6	
<i>Morella cerifera</i>	wax myrtle	shrub			3			7					1		1		2											8	
<i>Nyssa</i>	tupelo	Tree																											
<i>Nyssa biflora</i>	swamp tupelo	Tree	3	3	9	4	4	4	1	1	1	6	6	6						1	1	1	3	3	3	5	5	5	
<i>Nyssa sylvatica</i>	blackgum	Tree																											
<i>Persea borbonia</i>	redbay	tree																											
<i>Persea palustris</i>	swamp bay	tree																											
<i>Pinus palustris</i>	longleaf pine	Tree													6	6	6	4	4	4									
<i>Pinus serotina</i>	pond pine	Tree	4	4	4	8	8	8	4	4	4	2	2	2	6	6	6	11	11	11	4	4	4	3	3	3	3	3	3
<i>Pinus taeda</i>	loblolly pine	Tree			72			82			40			73			30			39			24			34		44	
<i>Quercus</i>	oak	Tree										1	1	1						1	1	1	2	2	2				
<i>Quercus laurifolia</i>	laurel oak	Tree										1	1	1															
<i>Quercus lyrata</i>	overcup oak	Tree	2	2	2							6	6	6									1	1	1	3	3	3	
<i>Rhus copallinum</i>	flameleaf sumac	shrub																											
<i>Taxodium distichum</i>	bald cypress	Tree										1	1	1									5	5	5	3	3	3	
<i>Vaccinium</i>	blueberry	Shrub																											
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub																											
<i>Vaccinium elliotii</i>	Elliott's blueberry	Shrub																											
<i>Zenobia</i>	honeycup	Shrub																											
Stem count			14	14	100	15	15	120	5	5	55	24	24	107	12	12	52	15	15	80	11	11	36	18	18	52	15	15	103
size (ares)			1			1			1			1			1			1			1			1			1		
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02		
Species count			4	4	6	4	4	10	2	2	4	8	8	12	2	2	5	2	2	8	4	4	5	7	7	8	5	5	10
Stems per ACRE			566.56	566.56	4046.9	607.03	607.03	4856.2	202.34	202.34	2225.8	971.25	971.25	4330.1	485.62	485.62	2104.4	607.03	607.03	3237.5	445.15	445.15	1456.9	728.43	728.43	2104.4	607.03	607.03	4168.3

Site	Species	Planted	MY5 Total
Site 6	<i>Taxodium distichum</i>	40	27

Color for Density
Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements

Table 9 contd. Planted and total stem counts (species by plot with annual means)

Scientific Name	Common Name	Species Type	Current Plot Data (MY5 2014)												Annual Means																
			E290-LMG-0010		E290-LMG-0011		E290-LMG-0012		E290-LMG-0013		E290-LMG-0014		E290-LMG-0015		MY5 (2014)		MY4 (2013)		MY3 (2012)		MY2 (2011)										
			PnOLS	P-all	T	PnOLS	P-all	T	PnOLS	P-all	T	PnOLS	P-all	T	PnOLS	P-all	T	PnOLS	P-all	T	PnOLS	P-all	T								
<i>Acer rubrum</i>	red maple	Tree			1																										
<i>Aronia arbutifolia</i>	red chokeberry	Shrub																													
<i>Clethra alnifolia</i>	sweet pepperbush	Shrub																													
<i>Cyrtia racemiflora</i>	swamp tit	Shrub			17																										
<i>Gaylussacia dumosa</i>	dwarf huckleberry	Shrub																													
<i>Gaylussacia frondosa</i>	blue huckleberry	Shrub			30																										
<i>Gordonia lasianthus</i>	loblolly bay	tree																													
<i>Ilex cassine</i>	dahoon	Shrub																													
<i>Ilex coriacea</i>	large gallberry	Shrub																													
<i>Ilex glabra</i>	inkberry	Shrub			17																										
<i>Ilex verticillata</i>	corn winterberry	Shrub																													
<i>Lyonia lucida</i>	fetterbush	Shrub			4																										
<i>Lyonia mariana</i>	pt staggerbush	Shrub																													
<i>Magnolia virginiana</i>	sweetbay	Tree																													
<i>Morella cerifera</i>	wax myrtle	shrub			15																										
<i>Nyssia</i>	tupelo	Tree																													
<i>Nyssia biflora</i>	swamp tupelo	Tree																													
<i>Nyssia sylvatica</i>	blackgum	Tree																													
<i>Persea borbonia</i>	redbay	tree			25																										
<i>Persea palustris</i>	swamp bay	tree																													
<i>Pinus palustris</i>	longleaf pine	Tree			12																										
<i>Pinus serotina</i>	pond pine	Tree																													
<i>Pinus taeda</i>	loblolly pine	Tree																													
<i>Quercus</i>	oak	Tree																													
<i>Quercus laurifolia</i>	laurel oak	Tree																													
<i>Quercus lyrata</i>	overcup oak	Tree																													
<i>Rhus copallinum</i>	flameleaf sumac	shrub																													
<i>Taxodium distichum</i>	bald cypress	Tree																													
<i>Vaccinium</i>	blueberry	Shrub																													
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub			50																										
<i>Vaccinium elliotii</i>	Elliott's blueberry	Shrub																													
<i>Zenobia</i>	honeycup	Shrub																													
Stems per ACRE			485.6	485.6	704.2	364.2	364.2	967.2	688	688	449.2	161.9	161.9	651.5	323.7	323.7	781.0	323.7	323.7	853.9	504.5	504.5	484.0	420.9	420.9	663.1	461.3	461.3	124.9	695.3	695
Species count			1	1	9	1	1	9	2	2	9	1	1	11	1	1	8	1	1	9	9	9	26	28	7	7	28	7	7	16	7
size (ares)			1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1	1
size (ACRES)			0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02	0.02

Color for Density
 Exceeds requirements by 10%
 Exceeds requirements, but by less than 10%
 Fails to meet requirements

Appendix D.
Stream Survey Data


Project Name	UT to Lilliput
Watershed	Lilliput, MY5
Cross Section	1S
Drainage Area	66.94 ac
Date	12/15/2014
Crew	Paramounte



Southern Tributary Station 29+00 - SCX1
Looking downstream

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	48.83		0	48.89		N/A			0	48.89		0	48.89		0.00	48.89	
5.13	48.35		0.09	48.53					1.83	48.13		24.2	48.4		3.99	48.27	
10.36	48.28		2.48	48.37					22.17	47.92		50.48	47.77		8.31	48.00	
20.86	48.11		7.88	48.05					39.42	48.2		66.97	47.66		15.78	48.24	
21.1	48.12		13.38	48.19					57.06	48.01		81.76	47.92		23.30	48.20	
32.36	48.01		19.37	48.18					76.66	48.24		95.15	47.52		31.09	48.19	
56.25	48.16		19.65	48.02					89.37	48.94		114.18	47.87		39.26	48.27	
59.59	48.68		24.16	48.13								138.24	48.84		48.35	48.26	
61.65	48.52		25.16	48.27											57.44	48.36	
62.67	48.89		30.04	48.3											65.56	48.21	
63.92	48.96		35.14	48.33											74.00	48.48	
64.23	48.96		39.71	48.1											78.76	48.83	
			44.64	48.11											85.88	48.61	
			45.56	47.97											89.60	48.94	
			47.38	47.92													
			51.71	48.19													
			56.59	48.19													
			57.23	48.47													
			64	48.77													
			64.52	49.12													

UT Lilliput 2014 MY5
Cross Section 1 - Southern Tributary




Project Name	UT to Lilliput
Watershed	Lilliput, MY 5
Cross Section	2S
Drainage Area	66.94 ac
Date	12/15/2014
Crew	Paramounte

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	52.28		0	52.68		N/A			0	52.68		0	52.68		0.00	52.68	
16.25	52.13		0.14	52.48					15.68	52.51		30.63	52.55		6.79	52.81	
16.73	52.13		13.46	52.61					29.88	51.85		43.6	51.66		15.78	52.58	
16.75	52.12		19.73	52.4					48.66	50.39		60.46	50.29		25.69	52.18	
16.75	52.12		29.04	51.8					73.52	50.25		92	50.52		34.00	51.33	
17.26	52.46		38.91	51.04					93.16	50.24		115.47	49.91		42.44	50.76	
20	52.32		47	50.55					105.09	50.21		154.32	50.02		50.81	50.16	
22.07	52.18		53.77	50.19					125.19	49.98		171.03	51.42		61.29	50.45	
53.26	49.8		58.97	49.96					139.15	50.22		185.26	52.54		71.79	50.51	
53.29	49.79		63.53	49.95					156.49	51.1		223.2	52.03		82.78	50.51	
53.99	49.8		68.72	49.86					181.4	52.68					94.27	50.22	
54.12	49.8		76.4	49.7					197.68	52.99					103.18	50.29	
72.82	49.66		77.52	49.7											113.36	50.27	
96.93	49.81		77.81	49.7											121.78	50.01	
121.79	49.9		79.02	49.82											130.25	50.45	
124.01	49.92		82.05	49.89											141.96	50.64	
149.28	49.87		88.99	49.83											152.21	51.26	
149.91	49.85		91.67	49.93											162.79	51.83	
150.07	49.85		96.79	50.05											174.39	52.71	
150.16	49.86		101.16	50.05											185.64	53.21	
172.65	51.89		103.95	49.91											194.22	53.13	
172.69	51.9		106.66	50											198.50	53.4	
172.91	51.9		107.92	50													
197.64	52.26		116.14	50													
			123.16	50													
			137.55	50.1													
			144.13	49.98													
			151.32	50.21													
			158.29	50.77													



Southern Tributary Station 23+00 - SCX2
Looking downstream

UT Lilliput 2014 MY5
Cross Section 2 - Southern Tributary




Project Name UT to Lilliput
 Watershed Lilliput, MY 5
 Cross Section 3S
 Drainage Area 66.94 ac
 Date 12/15/2014
 Crew Paramounte



Southern Tributary Station 23+00 - SCX3
 Looking upstream

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	52.17		0	51.9		N/A			0	51.9		0	51.90		0	51.9	
14.6	51.94		13.24	51.63					27.84	51.45		26.74	51.74		6.69	51.45	
16.72	51.93		23.01	51.74					57.68	51.13		37.57	51.29		15.48	51.33	
31.45	52.07		32.28	51.71					81.06	51.42		68.47	51.31		27.6	51.53	
37.34	52.05		38.82	51.43					105.87	51.23		95.17	51.44		41.31	51.74	
61.46	51.27		39.2	51.38					119.46	51.26		120.22	51.19		46.94	51.38	
64.43	51.42		43.69	51.56					139.7	51.46		147.84	51.67		57.95	51.42	
65.32	51.1		48.6	51.63					158.69	51.49		163.07	52.74		73.23	51.51	
65.95	51.97		54.17	51.7					170.14	52.45		179.56	53.40		85.43	51.5	
70.21	51.99		58.55	51.52					184.01	53.11					96.85	51.26	
102.27	51.5		62.3	51.65					188.8	53.27					109.91	51.45	
117.25	51.23		64.72	51.87											121.16	51.48	
130.06	51.43		70.01	51.55											134.1	51.63	
146.95	51.56		76.86	51.61											144.38	51.59	
148.06	51.12		82.04	51.67											152.71	51.65	
160.4	52.6		88.7	51.48											159.15	52.06	
180.84	53.84		95.41	51.46											166.88	52.33	
			99.19	51.44											176.72	53.19	
			102.84	51.57											183.87	53.16	
			106.43	51.56											190.07	53.25	
			112.85	51.65													
			123.66	51.82													
			133.77	51.78													
			140.78	51.67													
			144.63	51.9													
			149.13	52.37													
			157.97	52.69													
			166.56	53.26													
			179.84	53.37													




Project Name UT to Lilliput
 Watershed Lilliput, MY 5
 Cross Section 4S
 Drainage Area 66.94 ac
 Date 12/15/2014
 Crew Paramounte

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	54.74		0	55.16		N/A			0	55.16		0	54.74		0.00	54.74	
8.78	54.73		0.15	54.89					6.33	54.68		27.46	55.17		0.14	54.5	
15.36	54.69		17.5	55.05					36.15	54.56		38.37	54.84		8.87	54.36	
17.37	54.68		21.43	54.72					53.37	54.32		55.37	54.57		16.69	54.51	
19.1	54.61		28.11	54.37					69.3	53.36		74.51	53.94		25.95	54.13	
19.91	55.16		32.8	54.16					90.73	53.69		96.71	53.91		31.64	53.95	
35.85	53.8		36.68	54.06					115.5	53.85		110.95	54.04		38.13	54.28	
36.47	53.79		41.24	53.92					135.78	54		135.98	54.2		45.49	54.17	
38.08	53.88		44.17	54.04					156.2	54.12		163.09	54.29		52.15	54.18	
69.9	53.79		50.87	54.14					173.52	54.82		173.84	54.57		59.49	53.73	
72.79	53.79		59.07	54.08					187.72	55		186.1	55.32		64.10	53.29	
74.41	53.73		67.83	54.03								211.71	55.44		69.46	53.06	
76.19	53.73		72.61	54											75.54	53.18	
98.88	53.64		79.17	53.92											82.13	53.32	
119.88	53.16		87.63	53.84											90.36	53.42	
120	53.33		94.53	53.86											97.33	53.49	
139.03	54.39		96.31	53.89											106.81	53.49	
139.26	54.41		104.06	53.68											114.84	53.62	
145.55	54.6		111.12	53.57											123.23	53.63	
169.51	55.24		116.5	53.65											133.98	53.68	
187.17	55.22		120.25	53.66											146.27	53.56	
			125.49	54.17											158.93	53.9	
			132.75	54.51											167.81	54.35	
			135.77	54.83											180.02	54.4	
			145.16	54.88											189.07	54.63	
			158.45	54.68													
			168.6	54.94													
			183.97	54.95													
			184.25	55.28													



Southern Tributary Station 15+00 - SCX4
 Looking downstream

UT Lilliput 2014 MY5
 Cross Section 4 - Southern Tributary




Project Name UT to Lilliput
 Watershed Lilliput, MY5
 Cross Section N1
 Drainage Area 52.49
 Date 12/15/2014
 Crew Paramounte



Northern Tributary Station 28+25 - NCX1
 Looking downstream

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	55.56		0	55.49		N/A			0	55.49		0	55.49		0.00	55.49	
0.07	55.39		0.02	55.37					5.42	55.09		21.74	53.71		5.54	55.06	
0.44	55.37		10.28	55					19.6	55.07		32.14	53.34		12.87	55.33	
12.86	54.82		15.58	54.61					38.05	53.42		52.59	53.44		21.31	54.93	
13.11	54.8		23.87	53.95					53.38	53.26		74.14	53.73		27.27	54.7	
13.14	54.81		31.33	53.41					65.41	53.03		89.88	55.15		32.01	54.1	
13.23	54.79		31.33	53.42					79.37	53.59					35.75	53.49	
13.25	54.79		36.95	53.42					90.2	54.4					42.94	53.37	
13.25	54.79		40.17	53.13					95.19	54.66					49.50	53.41	
26.79	53.49		44.95	53.13					102.26	55.3					59.07	53.37	
26.8	53.48		48.35	53.29					108.67	55.65					65.86	53.39	
46.12	53.15		52.89	52.91											73.78	53.4	
48.76	53.13		59.18	53.26											80.25	53.32	
51.88	53.18		67.07	53.28											85.71	54.01	
72.69	53.33		71.5	53.39											92.48	54.7	
72.8	53.31		78.4	53.99											100.31	55.3	
72.91	53.35		86.69	54.78											104.09	55.37	
73.23	53.38		97.03	55.2											110.03	55.66	
91.32	54.6		108.62	55.1													
94.69	54.84		108.38	55.32													
94.73	54.84																
99.22	55																
109.11	55.28																

UT Lilliput 2014 MY5
 Cross Section 1 - Northern Tributary



◆ As-Built ▲ 2010 Survey ■ 2012 Survey ✕ 2013 Survey ✖ 2014 Survey


Project Name UT to Lilliput
 Watershed Lilliput, MY5
 Cross Section N2
 Drainage Area 52.49
 Date 12/15/2014
 Crew Paramourte



Northern Tributary Station 21+00 - NCX2
Looking downstream

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	56.28		0	56.24		N/A			0	56.24		0	56.24		0.00	56.24	
0.4	55.61		0.1	55.95					19.65	56.06		24.17	56.08		6.72	56.05	
24.51	55.64		12.95	56.26					39.64	55.51		52.41	54.17		14.83	56.03	
47.03	53.79		24.5	56.07					56.16	54.89		68.69	54.07		22.88	55.88	
53.04	53.43		32.94	55.43					65.04	53.97		93.47	53.98		30.69	55.92	
56.82	53.28		40.64	55					87.21	54		117.51	54.06		38.10	55.56	
77.6	53.37		48.75	54.29					108.58	53.92		142.9	56.1		45.93	55.22	
84.09	53.48		52.86	53.88					117.63	53.98					52.31	55.10	
96.35	53.52		59.07	53.74					139.66	54.13					59.68	54.53	
109.63	53.59		67.53	53.71					157.3	55.52					64.93	53.84	
117.34	53.32		75.47	53.7					170.66	56.45					70.25	53.97	
120.85	53.25		83.29	53.74					191.83	56.5					74.84	53.70	
144.04	54.63		94.51	53.72											83.34	53.96	
147.08	54.82		108.93	53.69											93.15	53.84	
192.06	55.96		117.04	53.59											102.59	53.79	
			120.29	53.71											112.24	53.99	
			125.76	53.88											118.39	54.16	
			136.35	54.73											125.89	53.92	
			148.67	55.15											134.12	53.93	
			189.88	55.83											140.55	54.10	
															144.48	54.63	
															153.42	55.32	
															164.18	55.88	
															174.51	56.44	
															185.11	56.35	
															192.49	56.39	

UT Lilliput 2014 MY5
Cross Section 2 - Northern Tributary




Project Name UT to Lilliput
 Watershed Lilliput, MY 5
 Cross Section N3
 Drainage Area 52.49
 Date 12/15/2014
 Crew Paramounte



Northern Tributary Station 21+00 - NCX3
 Looking upstream

As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	55.98		0	55.88		N/A			0	55.88		0	55.88		0.00	55.88	
24.05	55.25		10.48	55.89					5.22	55.45		27.48	55.6		6.72	55.36	
24.89	55.21		17.07	55.68					24.55	55.54		40.08	55.25		14.15	55.62	
38.04	54.48		26.47	55.15					37.87	55.18		58.27	54.14		23.54	55.66	
38.91	54.52		41.07	54.08					53	54.05		78.15	53.92		30.05	55.40	
42.7	54.43		49.96	54.1					74.84	54.05		103.85	53.86		38.13	55.09	
50.97	54.17		60.88	54.15					97.72	53.75		122.88	54.48		46.25	54.79	
69.64	53.88		67.88	54.28					115.63	54.26		146.11	55.44		53.06	54.08	
73.57	53.79		71.28	54.12					137.54	55.4		172.04	55.29		57.20	53.84	
101.27	53.92		78.04	54.06					148.2	55.59					62.94	53.92	
106.16	54.5		85.34	53.98					160.55	56.03					69.65	54.02	
130.28	55.84		91.58	54.2											76.51	54.04	
159.93	55.89		96.76	54.45											84.30	53.98	
			103.14	54.52											93.84	53.86	
			113.94	55.14											101.58	53.81	
			122.02	55.54											109.10	54.17	
			134.77	56.11											120.25	54.47	
			143.73	56.09											126.61	54.93	
															133.47	55.24	
															143.84	55.48	
															154.49	55.65	
															160.36	55.98	

UT Lilliput 2014 MY5
 Cross Section 3 - Northern Tributary




Project Name UT to Lilliput
 Watershed Lilliput, MY 5
 Cross Section N4
 Drainage Area 52.49
 Date 12/15/2014
 Crew Paramounte


As-built Survey			2010 Survey			2011 Survey			2012 Survey			2013 Survey			2014 Survey		
Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes	Station	Elev	Notes
0	56.02		0	56.16		N/A			0	56.16		0	56.02		0.00	56.02	
0.18	55.96		0.09	55.97					9.34	56.06		22.64	56.42		5.55	55.88	
35.09	55.59		9.96	55.95					19.18	55.57		52.36	55.27		15.77	55.53	
37.17	55.59		18.02	55.63					34.04	55.08		73.03	54.81		23.79	55.3	
37.2	55.59		26.17	55.34					46.13	54.6		105.57	54.78		33.46	54.76	
37.3	55.59		37.86	55.14					64.29	54.58		120.37	54.97		45.60	54.38	
57.19	54.25		42.25	54.77					84.27	54.5		137.68	55.66		47.94	54.03	
60.55	54.09		43.1	54.61					103.46	54.47		152.11	56.13		55.71	54.2	
60.72	54.11		49.61	54.22					119.05	54.49		168.49	56.22		63.04	54.4	
63.06	54.12		58.74	54.41					136.67	54.53		197.97	55.85		71.36	54.38	
100.42	54.08		60.54	54.61					157.47	55.91					80.48	54.41	
101.05	54.08		67.09	54.62					174.57	56.07					89.46	54.3	
101.29	54.05		71.34	54.49					189.8	55.86					99.91	54.22	
105.71	54.07		75.01	54.63					199.27	56.13					110.32	54.25	
107.01	54.09		83.61	54.64											120.38	54.19	
126.47	54.33		92.39	54.65											130.33	53.98	
132.17	54.29		96.75	54.43											139.96	54.4	
136	54.28		101.36	54.54											147.21	54.86	
152.86	53.98		107.27	54.41											154.95	55.52	
154.15	54.04		112.06	54.49											161.24	55.81	
176.01	55.12		119.55	54.32											169.66	55.89	
176.22	55.13		122.71	54.32											179.08	55.87	
176.36	55.113		134.82	54.33											185.96	55.71	
191.03	55.58		139.05	54.52											193.90	55.5	
			143.49	54.97											199.39	55.81	
			151.53	55.64													
			157.04	55.94													
			164.26	56.11													
			172.58	56.14													




Northern Tributary Station 14+00 - NCX4
 Looking downstream



UT to Lilliput Stream and Wetland Restoration Project
Longitudinal Profile
Northern Tributary




UT to Lilliput Stream and Wetland Restoration Project
Longitudinal Profile
Southern Tributary



Appendix E.
Hydrologic Data

UT to Lilliput Stream and Wetland Restoration Project 30 & 70 Percentile Graph for Rainfall in 2014

Data up to December 2, 2014




Precipitation data obtained from:
Brunswick County Airport - station KSUT
(www.nc-climate.ncsu.edu)


■ Monthly Rainfall 2014
 — 30th Percentile
 — 70th Percentile

30% & 70% precipitation data obtained from
Brunswick County - Longwood WETS Station
NC5116 1978-2009 (wcc.nrcs.usda.gov)


Gauge 1 (B6518F6) Groundwater Levels 2014




Gauge 2 (14E1825C) Groundwater Levels 2014




Gauge 3 (B652289) Groundwater Levels 2014




Gauge 4 (B6523B9) Groundwater Levels 2014




Gauge 5 (B6B4FA5) Groundwater Levels 2014




Gauge 6 (B651839) Groundwater Levels 2014




Gauge 7 (B651949) Groundwater Levels 2014



Gauge 8 (B652394) Groundwater Levels 2014




Gauge 9 (B6B86AA) Groundwater Levels 2014




— Gauge #9 (B6B86AA) — 12in Below Surface — KSUT Raingauge


Gauge 10 (11312C28) Groundwater Levels 2014




Gauge 11 (B6522DB) Groundwater Levels 2014




Gauge 12 (14E195A9) Groundwater Levels 2014



Gauge 13 (B65180A) Groundwater Levels 2014




Gauge 14 (B65170F) Groundwater Levels 2014




— Gauge #14 (B65170F)
 — 12in Below Surface
 — KSUT Raingauge

Gauge 15 (B6B7D86) Groundwater Levels 2014




Gauge 16 (B651747) Groundwater Levels 2014




— Gauge #16 (B651747) — 12in Below Surface — KSUT Raingauge


Gauge 17 (B65188E) Groundwater Levels 2014




Gauge 18 (B6B4FE1) Groundwater Levels 2014




Gauge 19 (10FADD7F) Groundwater Levels 2014




Gauge 20 (136AF38D) Groundwater Levels 2014




Gauge 21 (AB372F9) Groundwater Levels 2014




Gauge 22 (B65191F) Groundwater Levels 2014




Gauge 23 (136B1B1A) Groundwater Levels 2014




Gauge 24 (EBD7242) Groundwater Levels 2014




Gauge 25 (1130EE20) Groundwater Levels 2014




Gauge 26 (A27A7B0) Groundwater Levels 2014




Gauge 27 (EBD3F40) Groundwater Levels 2014




Gauge 28 (113137D2) Groundwater Levels 2014




Reference Gauge G1 (B65180F) Groundwater Levels 2014




Reference Gauge G2 (B652305) Groundwater Levels 2014




Reference Gauge G3 (B6522EB) Groundwater Levels 2014




Reference Gauge G4 (131528E9) Groundwater Levels 2014




Reference Gauge G5 (11313D1E) Groundwater Levels 2014




Reference Gauge G6 (11313D00) Groundwater Levels 2014




Reference Stream Gauge (B65233C) Water Levels 2014




Stream Gauge 1 (B65181E) Water Levels 2014




Stream Gauge 2 (B6B8038) Water Levels 2014




Stream Gauge 3 (B6B5189D) Water Levels 2014




Stream Gauge 4 (13D4BB96) Water Levels 2014




Stream Gauge 5 (1130DB70) Water Levels 2014



Stream Gauge 6 (B651794) Water Levels 2014



Stream Gauge 7 (B6516eB) Water Levels 2014



Stream Gauge 8 (B6518D8) Water Levels 2014




Table 10. Wetland gauge attainment data

Summary of Groundwater Gauge Results for Years 1 through 5					
Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)				
	Year 1 (2010)	Year 2 (2011)	Year 3 (2012)	Year 4 (2013)	Year 5 (2014)
1	Yes/43 days (16%)	Yes/108 days (40%)	Yes/121 days (45%)	Yes/93 days (35%)	Yes/148 days (55%)
2	Yes/68 days (25%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/268 days 100%	Yes/161 days (60%)
3	Yes/44 days (16%)	Yes/127 days (47%)	Yes/121 days (45%)	Yes/107 days (40%)	Yes/157 days (58%)
4	Yes/43 days (16%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/104 days (39%)	Yes/148 days (55%)
5	Yes/43 days (16%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/197 days (73%)	Yes/161 days (60%)
6	Yes/63 days (24%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/198 days (74%)	Yes/161 days (60%)
7	Yes/42 days (16%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/194 days 725%	Yes/161 days (60%)
8	Yes/42 days (16%)	Yes/125 days (47%)	Yes/121 days (45%)	Yes/104 days (39%)	Yes/148 days (55%)
9	Yes/58 days (22%)	Yes/125 days (47%)	Yes/121 days (45%)	Yes/101 days (37%)	Yes/116 days (43%)
10	Yes/36 days (14%)	Yes/33 days (12%)	Yes/121 days (45%)	Yes/72 days (27%)	Yes/64 days (24%)
11	Yes/57 days (22%)	Yes/106 days (40%)	Yes/121 days (45%)	Yes/97 days (36%)	Yes/69 days (26%)
12	Yes/33 days (13%)	No/23 days (9%)	Yes/31 days (12%)	Yes/69 days (26%)	Yes/62 days (23%)
13	Yes/36 days (13%)	No/23 days (9%)	Yes/31 days (12%)	Yes/69 days (26%)	Yes/61 days (23%)
14	Yes/40 days (16%)	Yes/116 days (43%)	Yes/121 days (45%)	Yes/84 days (31%)	Yes/116 days (42%)
15	Yes/41 days (16%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/102 days (37%)	Yes/148 days (55%)
16	Yes/57 days (22%)	Yes/99 days (37%)	Yes/121 days (45%)	Yes/104 days (39%)	Yes/148 days (55%)
17	Yes/43 days (16%)	Yes/99 days (37%)	Yes/121 days (45%)	Yes/73 days (27%)	Yes/72 days (27%)
18	Yes/126 days (47%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/121 days (45%)	Yes/167 days (62%)
19	Yes/63 days (24%)	Yes/126 days (47%)	Yes/121 days (45%)	Yes/178 days (66%)	Yes/161 days (60%)
20	Yes/32 days (13%)	Yes/116 days (43%)	Yes/121 days (45%)	Yes/196 days (73%)	Yes/116 days (42%)
21	Installed 12/10	No/19 days (7%)	Yes/31 days (12%)	Yes/68 days (25%)	Yes/59 days (22%)
22	Installed 12/10	No/19 days (7%)	Yes/34 days (13%)	Yes/67 days (25%)	Yes/54 days (20%)
23	Installed 12/10	Yes/116 days (43%)	Yes/121 days (45%)	Yes/74 days (28%)	Yes/67 days (25%)
24	Installed 12/10	Yes/109 days (41%)	Yes/121 days (45%)	Yes/73 days (28%)	Yes/65 days (24%)
25	Installed 12/10	Yes/74 days (28%)	Yes/121 days (45%)	Yes/84 days (31%)	Yes/68 days (25%)
26	Installed 12/10	No/25 days (9%)	No/22 days (8%)	Yes/62 days (23%)	Yes/35 days (13%)
27	Installed 12/10	No/25 days (9%)	Yes/121 days (45%)	Yes/70 days (26%)	Yes/63 days (23%)
28	Installed 12/10	Yes/40 days (15%)	Yes/121 days (45%)	Yes/72 days (27%)	Yes/64 days (24%)