

YEAR 1 MONITORING REPORT

UT TO NEUSE RIVER (BIG DITCH) STREAM RESTORATION SITE

Wayne County, North Carolina

SCO No.: 090776201

EEP Project No.: 92682

DWR Project Id No.: 10-0343

USACE Action Id No.: SAW-2010-01782



Prepared for:



NCDENR-Ecosystem Enhancement Program

217 West Jones St. Suite 3000A

Raleigh, NC 27603

December 2, 2014

Prepared by:



Design Firm:

ICA Engineering

5121 Kingdom Way, Suite 100

Raleigh, North Carolina 27607

919.851.6066

919.851.6846 (fax)

I HEREBY CERTIFY THAT THE DOCUMENTS CONTAINED HEREIN, UT to NEUSE RIVER (BIG DITCH) YEAR 1 MONITORING REPORT, WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION.

SIGNED SEALED, AND DATED THIS 2ND DAY OF DECEMBER 2014.

A handwritten signature in blue ink, appearing to read "Chris L. Smith", is written over a horizontal line.

Chris L. Smith, PE



TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 EXECUTIVE SUMMARY.....	1
1.1 GOALS AND OBJECTIVES.....	1
1.2 VEGETATION.....	1
1.3 STREAM STABILITY.....	2
1.4 WETLANDS.....	3
1.5 NOTE.....	3
2.0 METHODOLOGY.....	3
3.0 REFERENCES.....	3
APPENDICES.....	5
APPENDIX A. BACKGROUND TABLES.....	5
APPENDIX B. VISUAL ASSESSMENT DATA.....	10
APPENDIX C. VEGETATION PLOT DATA.....	18
APPENDIX D. STREAM SURVEY DATA.....	25
APPENDIX E. HYDROLOGIC DATA.....	35

LIST OF FIGURES

<u>FIGURE</u>	<u>PAGE</u>
Figure 1 Vicinity Map.....	9
Figures 2.1-2.4. Current Condition Plan View.....	10
Figures 3.0-3.8. Vegetation Plot Photos and Problem Areas.....	19
Figures 4.1-4.17. Cross Section Plots.....	25
Figures 5.1-5.2. Longitudinal Profile Plots.....	30
Figures 7.1 & 7.2 Crest Gauge Photos.....	35

LIST OF TABLES

<u>TABLE</u>	<u>PAGE</u>
Table 1. Project Components and Mitigation Credits.....	5
Table 2. Project Activity and Reporting History.....	6
Table 3. Project Contacts Table.....	7
Table 4. Project Attributes Table.....	8
Table 5. Visual Stream Morphology Stability Assessment.....	16
Table 6. Vegetation Condition Assessment.....	17
Table 7. Vegetation Plot Mitigation Success Summary.....	22
Table 8. CVS Vegetation Metadata.....	23
Table 9. CVS Stem Count Total and Planted by Plot and Species.....	24
Table 10. Baseline Stream Data Summary.....	32

Table 11. Monitoring Data - Dimensional Morphology Summary.....	33
Table 12. Monitoring Data - Stream Reach Data Summary	34
Table 13. Verification of Bankfull Events	35

1.0 EXECUTIVE SUMMARY

The following report summarizes the vegetation establishment and stream stability for Year 1 of monitoring at the UT Neuse River (Big Ditch) Stream Restoration Site in Wayne County, North Carolina.

1.1 Goals and Objectives

The primary goals of the UT Neuse River (Big Ditch) stream restoration site include:

- Reducing sediment loading in the UT
- Improving water quality
- Providing/enhancing flood attenuation
- Restoring and enhancing aquatic riparian habitat

These goals will be achieved through the following objectives:

- Restore a stable dimension, pattern and profile to the UT that will deter degradation of side slopes and mass wasting of banks.
- Stabilize the UT by planting live stakes and bar roots along the channel banks to promote root growth.
- Enhancing the capacity of the site to mitigate flood flows by excavating a 5 foot floodplain bench off of each channel bank and sloping terrace side slopes at a 5:1 grade.
- Enhancing in stream habitat by creating an undulating bedform (shallows/deeps) by placing woody structures in the channel that provide shading, natural food sources, and protective areas for propagation.
- Reducing sedimentation and nutrients from adjacent urban areas by establishing a native riparian buffer through existing open/grassed fields that are currently regularly maintained.
- Improve terrestrial habitat by restoring a forested riparian corridor through a highly urbanized environment which has historically experienced vegetation maintenance and forest segmentation.
- Reduce nutrients and other pollutant inputs by retrofitting a contributing conveyance to a stormwater wetland BMP.

1.2 Vegetation

Bare root seedlings of tree species were planted at a density of approximately 680 stems per acre on 8-foot centers. Planted species include river birch (*Betula nigra*), pignut hickory (*Carya glabra*), mockernut hickory (*Carya tomentosa*), green ash (*Fraxinus pennsylvanica*), tulip poplar (*Liriodendron tulipifera*), American sycamore (*Platanus occidentalis*), scarlet oak (*Quercus coccinea*), cherry bark oak (*Quercus falcate car pagodafolia*), water oak (*Quercus nigra*), southern red oak (*Quercus rubra*), and persimmon (*Diospyros virginiana*). Containerized plants

included smooth alder (*Alnus serrulata*), white fringe tree (*Chioanthus virginicus*), winter berry (*Ilex verticillata*), and sweetbay magnolia (*Magnolia virginiana*). After the first growing season, vegetation appears stressed throughout the site. One of the nine vegetation plots (Plot 9, 243 stems per acre) did not meet the success criteria of at least 320 stems per acre. However, planted stem vigor is poor throughout the majority of the site. Approximately half of the planted stems within the vegetation plots had a vigor of one or two and appeared to be in jeopardy of survival next year.

The area in and surrounding Plot 9 is completely bare. Erosion in this area is resulting in exposed roots of the planted stems and hindering the maturation of Plot 9. Additional seeding or planting is recommended to stabilize the soil in this area and prevent further erosion. Ground cover is limited along several areas of the terrace slopes. The sparsely vegetated areas total 0.18 ac and are depicted in the CCPV (Figures 2.1-2.4). Minimal erosion was observed in these areas and rooted plants surrounding the areas of limited ground cover should help stabilize the side slopes as they mature. Areas with sparse or no vegetative cover will be watched closely throughout the next monitoring year. There are no areas of concern for invasive populations at this time.

1.3 Stream Stability

After the first year of monitoring the UT to Neuse River appears to be stable and functioning as intended. There are no significant changes to the stream profile. Minor scouring of pools was observed but this type of fluctuation is to be expected in a dynamic sand bed system. Most of the changes are observed downstream of station 24+00. In the coming monitoring years we expect the profile to continue to fluctuate and some pools will fill in while others will scour out. Overall, there are very few changes and the profile is considered to be stable.

Cross section geometry also indicated minimal change in channel dimension. Cross sections do not show scouring to be greater than approximately 0.5 feet in any area, and there is minimal deposition at the cross sections. It is our opinion that the channel is functioning as it should; however, we expect fluctuation of both profile and cross section geometry in the future. A visual assessment of the channel identified three areas of minor erosion along the stream banks. Erosion extends approximately 57 linear feet in total between STA 11+75 and 12+25, and approximately 8 feet near STA 22+05. Visual assessment confirms the morphological data which suggests that the stream is stable and functioning as intended.

The site has experienced at least two bankfull flows throughout the first year of monitoring. Crest gauge installed on-site was inspected on April 28, 2014 and on August 20, 2014. The crest gauge indicated that a bankfull event occurred at least twice during the year (Table 13). Additional overbank evidence includes debris and detritus lines, vegetation bent in the downstream direction, and exposed roots within the floodplain and on the terrace slopes.

1.4 Wetlands

No wetland monitoring areas were established for this project report.

1.5 Note

Summary information and statistics related to performance of various project and monitoring elements can be found in tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan documents available on EEP's website. All raw data supporting tables and figures in the appendices is available from EEP upon request.

2.0 METHODOLOGY

The Year 1 Monitoring survey was completed using a total station. Each cross section is marked with two rebar monuments at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83 State Plane. Surveying these monuments throughout the site ensure proper orientation. The survey data was imported into MicroStation for verification. RIVERMorph and Dan Mecklenburg's The Reference Reach Spreadsheet Version 4.3L was used to analyze the profile and cross section data. Tables and figures were created using Microsoft Excel.

The channel is entirely a sand bed system; therefore, a pebble count was not conducted. It should be noted that the restored channel is dominated by sand, not detritus as was the case in pre-restoration conditions.

Vegetation monitoring was completed using CVS level II methods, for 9, 100 square meter vegetation plots (Lee et al. 2008). The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

3.0 REFERENCES

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.

NCDENR-Ecosystem Enhancement Program. 2014. Baseline Monitoring Document and As-Built Baseline Report, UT to Neuse River (Big Ditch) Stream Restoration Project, Wayne County, North Carolina.

United States Army Corps of Engineers, United States Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Division of Water Quality (USACE et al.). 2003. Stream Mitigation Guidelines.

Weakley, Alan S. 2011. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2006-Jan.pdf [January 6, 2006]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

4.0 APPENDICES

Appendix A. Background Tables

**Table 1. Project Components and Mitigation Credits
 UT Neuse (Big Ditch) (EEP Project ID No. 92682)**

Mitigation Credits								
Type	Stream	Riparian Buffer* (square feet)			Nitrogen Buffer Offset			
		TOB to 50'	50' to 100'	100' to 200'	Buffer Zone	Buffer Restoration **		
						<= 50'	50'-100'	100' - 200'
Restored LF or FT ²	2,132	157,756	107,778	78,632		157,756	107,778	11,651
Credit Ratio	1:1	1:1	1:1	4:1		1:1	1:1	1:1
Totals	2,132	157,756	107,778	19,658	Pound Reduction	0	5,624	4,103
Project Components								
Project Component - or- Reach ID	Stationing/Location	Existing Footage/Acreage	Approach (PI, PII, etc)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio		
UT	10+00 - 31+32	2,113	PII	R	2,132	1:1		
Riparian Buffers	TOB to 50'	-	-	R	3.62	1:1		
	50' - 100'	-	-	R	2.47	1:1		
	100'-200'	-	-	R	0.45	4:1		
Component Summation								
Restoration Level	Stream (linear feet)			Buffer (square ft.)		Buffer Nitrogen Nutrient Offset		
Restoration	2,132			285,192		9,727		
BMP Elements								
Element	Size (AC)	Purpose/Function	1 yr Total Nitrogen Reduction (lbs)		30 yr. Total Nitrogen Reduction (lbs)			
Stormwater Wetland	0.253	Water Quality/ Nutrient Uptake	49		1,470			
* - Riparian Buffer areas may be used for stream & riparian buffer mitigation, or nutrient offset credit (Estimating/Calculating Riparian Buffer Credits, EEP PPPM Section 8.3.1.2).								
** - Stream and Riparian Buffer Mitigation Credit Numbers were adjusted based on proposed DWQ guidelines (Draft Regulatory Guidance for the Calculation of Stream and Buffer Mitigation Credit for Buffer width different from standard minimum widths. Version 4.5, July 20, 2010.)								

**Table 2. Project Activity and Reporting History
 UT Neuse (Big Ditch) (EEP Project ID No. 92682)**

Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	January 2010	February 2010
Final Design – Construction Plans	January 2011	May 2012
Construction	January 23, 2013	September 5, 2013
Temporary S&E Mix Applied to Entire Project Area	January 23, 2013	September 5, 2013
Permanent Seed Mix Applied to Entire Project Area	January 23, 2013	September 5, 2013
Bare Root, Containerized, and B&B plantings for Entire Project Area	January 14, 2014	January 15, 2014
Mitigation Plan/As-built (Year 0 Monitoring-Baseline)	September 17, 2013	February 28, 2014
Year 1 Monitoring	April 28, 2014	December 2, 2014
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table 3. Project Contacts Table
UT Neuse (Big Ditch) (EEP Project ID No. 92682)


Designer Primary project design POC	ICA Engineering 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607 Kevin Williams (919) 851-6066
Construction Contractor Construction Contractor POC	Carolina Environmental Contracting, Inc. Joanne Cheatham P.O. Box 1905 Mount Airy, NC 27030 (336) 320-3849
Planting Contractor Planting Contractor POC	Carolina Sylvics, Inc. Mary-Margaret McKinney 908 Indian Trail Road Edenton, North Carolina 27932 (252) 482-8491
Seeding Contractor Seeding Contractor POC	Carolina Environmental Contracting, Inc. Joanne Cheatham P.O. Box 1905 Mount Airy, NC 27030 (336) 320-3849
Seed Mix Sources	Green Resources – Triangle Office
Nursery Stock Suppliers	1) NC Division of Forest Resources 2) Native Roots Nursery
Monitoring Performers	ICA Engineering 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607 Ben Furr (919) 851-6066
Stream Monitoring POC	ICA Engineering 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607 Ben Furr (919) 851-6066
Vegetation Monitoring POC	ICA Engineering 5121 Kingdom Way, Suite 100 Raleigh, North Carolina 27607 Ben Furr (919) 851-6066

**Table 4. Project Attributes Table
 UT Neuse (Big Ditch) (EEP Project ID No. 92682)**


Project Information	
Project Name	UT Neuse (Big Ditch)
Project County	Wayne
Project Area (acres)	10
Project Coordinates	035° 22' 24" N, 077° 59' 40" W
Project Watershed Summary Information	
Physiographic Region	Southeastern Plains
Ecoregion	Southeastern Floodplains and Low Terraces
Project River Basin	Neuse
USGS 8-digit HUC	03020201
USGS 14-digit HUC	03020201200040
NCDWQ Subbasin	03-04-12
Project Drainage Area	2.27 sq. mi (at end of restoration reach)
Watershed Land Use	Forested = 20% Cultivated Cropland = 5% Urban = 74% Surface Water = 1%

Reach Summary Information	
Parameters	UT Neuse (Big Ditch)
Restored length	2,132
Drainage Area	2.27 sq. mi.
NCDWQ Index Number	27-(56)
NCDWQ Classification	WS-IV, NSW, C
Valley Type/Morphological Description	VIII/B/E5
Dominant Soil Series	Bibb/Norfolk loamy sand
Drainage Class	Bibb – poorly drained; Norfolk – well drained
Soil Hydric Status	Bibb – hydric; Norfolk – non-hydric
Slope	0.0017
FEMA Classification	AE & X
Native Vegetation Community	Coastal Plain Levee Forest
Percent Composition of Exotic Invasives	0%

Regulatory Considerations			
Regulation	Applicable	Resolved	Supporting Documentation
Waters of the U.S. –Sections 404 and 401	Yes	Yes	Restoration Plan
Endangered Species Act	Yes	Yes	Restoration Plan
Historic Preservation Act	Yes	Yes	Restoration Plan
CZMA/CAMA	No	--	--
FEMA Floodplain Compliance	Yes	In Progress	LOMR
Essential Fisheries Habitat	No	--	--



Copyright © 2013 National Geographic Society, I-cubed

Legend
 Project Boundary






Figure 1

Appendix B. Visual Assessment Data

Figures 2.0-2.4 Current Condition Plan View

CURRENT CONDITIONS PLAN VIEW (CCPV) UT TO NEUSE (BIG DITCH)


LOCATION: Wayne County, North Carolina
 LAT: 35°22'24" N LONG: 77°59'40" W
 TYPE OF WORK: CCPV PLANS - YEAR 1



LEGEND	
	CONSERVATION EASEMENT
	TOP OF TERRACE
	THALWEG
	BANKFULL
	MONITORING CROSS SECTION
	LIMITS OF DISTURBANCE
	RIP RAP
	SOIL LIFT AREA
	LOG CROSS VANE
	LOG SILL
	LOG VANE W/SILL
YEAR 1 CONDITIONS	
	BANKBED CONDITION
	MAJOR EROSION
	MODERATE EROSION
	MINOR EROSION
IN-STREAM STRUCTURE CONDITION	
	FAILED
	STRESSED
VEGETATION PROBLEM AREAS	
	THIN GRASS
	NO GRASS (BARE)
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET



DISTURBED AREA = 11.13 AC.



DESIGN DATA

DESIGN STREAM TYPE	=	BE 6
BANKFULL AREA (FT ²)	=	16.3
CROSS-SECTIONED		
BANKFULL WIDTH (FT)	=	14.0
MAX DEPTH (FT)	=	1.75
WIDTH /DEPTH RATIO	=	12
DRAINAGE AREA (MI ²)	=	2.05
BANKFULL SLOPE(FT/FT)	=	0.0017

PROJECT LENGTH

EXISTING STREAM LENGTH	=	2,113.9 FT
PROPOSED DESIGN STREAM LENGTH	=	2,132.2 FT

R. KEVIN WILLIAMS
PROJECT ENGINEER

CHRISTOPHER L. SMITH
PROJECT DESIGNER

RYAN V. SMITH
PROJECT MANAGER



Prepared In the Office of:

ICA Engineering
 5121 Kingdom Way,
 Suite 100
 Raleigh, NC 27607
 NC License No: F-0258


09/08/99
 12/2/2014
 S:\UT_Neuse\Stream\Proj\Monitoring Plans\Year 1\UTNeuse_YR1_psh_01.dgn
 ICA Engineering

CONTRACT: UT TO NEUSE (BIG DITCH) **DENR# D090525**

CURRENT CONDITIONS PLAN VIEW (CCPV)


YEAR 1

INCOMPLETE PLANS
PRELIMINARY PLANS
DO NOT USE FOR CONSTRUCTION



LEGEND			
	CONSERVATION EASEMENT		MONITORING CROSS SECTION
	TOP OF TERRACE		RIP RAP
	THALWEG		SOIL LIFT AREA
	BANKFULL		LOG CROSS VANE
	LIMITS OF DISTURBANCE		LOG SILL
			LOG VANE W/SILL

YEAR 1 CONDITIONS	
	MINOR EROSION
	CRITERIA MET
	CRITERIA UNMET



DATE: 10-29-14

CCPV YEAR 1

FIGURE 2.1


UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 10+00 - STA 16+00



5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No. P-0258

I:\4\2014\Stream\Proj\Monitoring Plans\Year 1\UTNeuse_YR1_psh_02.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV) YEAR 1



INCOMPLETE PLANS
PRELIMINARY PLANS
DO NOT USE FOR CONSTRUCTION

YEAR 1 CONDITIONS


VEGETATION PROBLEM AREAS

THIN GRASS

VEGETATION PLOT CONDITIONS

CRITERIA MET

CRITERIA UNMET




-MATCHLINE- STATION 16+00 SEE SHEET 2.1

-MATCHLINE- STATION 22+00 SEE SHEET 2.3

LEGEND

<ul style="list-style-type: none"> E CONSERVATION EASEMENT TOP OF TERRACE THALWEG BANKFULL MONITORING CROSS SECTION LOD LIMITS OF DISTURBANCE 	<ul style="list-style-type: none"> RIP RAP SOIL LIFT AREA LOG CROSS VANE LOG SILL LOG VANE W/SILL
--	--



DATE: 10-29-14

CCPV
YEAR 1

FIGURE
2.2

ICA
Engineering

5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No. P-0258


UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 16+00 - STA 22+00

I:\4\2014\Proj\Monitoring Plans\Year 1\UTNeuse_YR1_psh_03.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV)

YEAR 1

INCOMPLETE PLANS
PRELIMINARY PLANS
DO NOT USE FOR CONSTRUCTION



TLS#20 - NAIL
N=591913.1741
E=2299544.3222

-MATCHLINE- STATION 22+00 SEE SHEET 2.2

-MATCHLINE- STATION 28+00 SEE SHEET 2.4

WILLOWDALE CEMETERY

Flow Direction

LEGEND

- | | | | |
|--|--------------------------|--|-----------------|
| | CONSERVATION EASEMENT | | RIP RAP |
| | TOP OF TERRACE | | SOIL LIFT AREA |
| | THALWEG | | LOG CROSS VANE |
| | BANKFULL | | LOG SILL |
| | MONITORING CROSS SECTION | | LOG VANE W/SILL |
| | LIMITS OF DISTURBANCE | | |

YEAR 1 CONDITIONS

BANKBED CONDITION

- MINOR EROSION

VEGETATION PROBLEM AREAS


- THIN GRASS

VEGETATION PLOT CONDITIONS

- CRITERIA MET
- CRITERIA UNMET

ICAE Engineering
5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0288

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 22+00 - STA 28+00



DATE: 10-29-14

CCPV YEAR 1

FIGURE 2.3


I:\stream\Proj\Monitoring Plans\Year 1\UTNeuse_YR1_psh_04.dgn

**CURRENT CONDITIONS PLAN VIEW (CCPV)
YEAR 1**

INCOMPLETE PLANS
PRELIMINARY PLANS
DO NOT USE FOR CONSTRUCTION



-MATCHLINE- STATION 28+00 SEE SHEET 2.3



TLS#20 - NAIL
N=591788.9498
E=2299031.0699


END UT TO NEUSE
(BIG DITCH)
STA 31+32.23

I:\4\2014\Stream\Proj\Monitoring Plans\Year 1\UTNeuse_VR1.psh_05.dgn
Reference & Hatched

YEAR 1 CONDITIONS	
VEGETATION PROBLEM AREAS	
	THIN GRASS
	NO GRASS (BARE)
VEGETATION PLOT CONDITIONS	
	CRITERIA MET
	CRITERIA UNMET

LEGEND	
	CONSERVATION EASEMENT
	TOP OF TERRACE
	THALWEG
	BANKFULL
	MONITORING CROSS SECTION
	LIMITS OF DISTURBANCE
	RIP RAP
	SOIL LIFT AREA
	LOG CROSS VANE

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 28+00 - STA 31+32.23



DATE: 10-29-14
CCPV
YEAR 1
FIGURE
2.4

ICAE
Engineering

5121 Kingdom Way,
Suite 100
Raleigh, NC 27607
NC License No: F-0258

Table 5. Visual Stream Morphology Stability Assessment
UT to Neuse River Site, 09-0776201
UT to Neuse River : 2,132 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	All	N/A		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient	30	30		100%				
		2. <u>Length</u> appropriate	30	30		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	All	N/A		100%				
2. Thalweg centering at downstream of meander (Glide)		All	N/A	100%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			3	65.54	98.47%	N/A	N/A	N/A
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collaps			0	0	100%	N/A	N/A	N/A
Totals					3	65.54	98.47%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	28	28			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	18	18			100%			
	4. Habitat	Pool forming structures maintaing - Max Pool Depth : Mean Bankfull Depth ratio > 1.6 Rootwads/logs providing some cover at base-flow.	21	21			100%			

Table 6. Vegetation Condition Assessment
UT to Neuse River Site, 09-00776201
UT to Neuse River: 2,132 feet

Planted Acreage = 9.1						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited ground cover (grass).	All bare or sparse areas were mapped.	See legend on CCPV (includes thin grass, no grass, and minor wash areas).	7	0.18	2.0
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	All areas were mapped.	See legend on CCPV	1.00	0.02	0.20
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	None	N/A	N/A	N/A	N/A
Easement Acreage = 9.94 ac						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A

Appendix C. Vegetation Plot Data


Figures 3.0-3.8. Vegetation Plot Photos and Pre-existing Condition Photos



3.0 Vegetation Plot 1



3.1 Vegetation Plot 2



3.2 Vegetation Plot 3



3.3 Vegetation Plot 4



3.4 Vegetation Plot 5



3.5 Vegetation Plot 6



3.6 Vegetation Plot 7



3.7 Vegetation Plot 8



3.8 Vegetation Plot 9

Table 7. Vegetation Plot Mitigation Success Summary

UT Neuse (Big Ditch) (EEP Project ID No. 92682)						
Plot ID	Community Type	Planting Zone ID	CVS Level	Planted Stems	Stems Per Acre	Survival Threshold Met?
1	Coastal Plain Levee Forest	CPLF	II	10	405	Yes
2	Coastal Plain Levee Forest	CPLF	II	9	364	Yes
3	Coastal Plain Levee Forest	CPLF	II	10	405	Yes
4	Coastal Plain Levee Forest	CPLF	II	13	526	Yes
5	Coastal Plain Levee Forest	CPLF	II	10	405	Yes
6	Coastal Plain Levee Forest	CPLF	II	10	405	Yes
7	Coastal Plain Levee Forest	CPLF	II	9	364	Yes
8	Coastal Plain Levee Forest	CPLF	II	8	324	Yes
9	Coastal Plain Levee Forest	CPLF	II	6	243	No
Average Stems Per Acre					383	

Table 8. CVS Vegetation Metadata

Report Prepared By	yvette t mariotte	
Date Prepared		10/17/2014 12:36
database name	cvs-eeep-entrytool-v2.3.1.mdb	
database location	S:\UT_Neuse\Docs\Monitoring	
computer name	NC12154	
file size		60944384
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----		
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.	
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.	
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.	
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).	
Vigor	Frequency distribution of vigor classes for stems for all plots.	
Vigor by Spp	Frequency distribution of vigor classes listed by species.	
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.	
Damage by Spp	Damage values tallied by type for each species.	
Damage by Plot	Damage values tallied by type for each plot.	
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.	
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.	
PROJECT SUMMARY-----		
Project Code		92682
project Name	UT NEUSE (BIG DITCH)	
Description	STREAM AND RIPARIAN BUFFER MITIGATION	
River Basin	Neuse	
length(ft)		2127
stream-to-edge width (ft)		80
area (sq m)		31613.56
Required Plots (calculated)		9
Sampled Plots		9


Table 9. Planted and Total Stem Counts (Specied by Plot with Annual Means)

Species	Common Name	Type	Current Data (MY1 2014)													
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T
<i>Amelanchier</i>	Serviceberry	Tree	1	1												
<i>Betula nigra</i>	River birch	Tree	1	2			1	1	2	2			3	3		
<i>Carya alba</i>	Mockernut hickory	Tree						2								
<i>Carya glabra</i>	Pignut hickory	Tree			1	1	1	1	1	1	2	3			3 3	
<i>Chioanthus virginicus</i>	White fringetree	Tree	1	1												
<i>Diospyros virginiana</i>	Common persimon	Tree			1	1	3	3	2	2						
<i>Fraxinus pennsylvanica</i>	Green ash	Tree			1	1	1	1	1	1	1	1				
<i>Liriodendron tulipifera</i>	Tuliptree	Tree	2	3	2	2	2	2	2	2	3	3	3	4	2 2	
<i>Ostrya</i>	Hophornbean	Shrub Tree	1	1												
<i>Platanus occidentalis</i>	American sycamore	Tree							1	2					1 2	
<i>Quercus nigra</i>	Water oak	Tree													1 1	
<i>Quercus pagoda</i>	Cherrybark oak	Tree			1	1			2	2	1	1	1	1	1 1	
<i>Quercus phellos</i>	Willow oak	Tree													1 1	
<i>Quercus rubra</i>	Northern red oak	Tree	4	4	3	3	2	2	2	2	3	3	3	3		
<i>Salix nigra</i>	Black willow	Tree								1						
Plot area (acres)			0.0247		0.0247		0.0247		0.0247		0.0247		0.0247		0.0247	
Species count			6	6	6	6	6	7	8	9	5	5	4	4	6	6
Stem Count			10	12	9	9	10	12	13	15	10	11	10	11	9	10
Stems per Acre			405	486	364	364	405	486	526	607	405	445	405	445	364	405


Species	Common Name	Type	Current Data (MY1 2014)				Annual Means									
			Plot 8		Plot 9		MY1 (2014)		BL/AB (2014)							
			P	T	P	T	P	T	P	T						
<i>Amelanchier</i>	Serviceberry	Tree					1	1	1	N/A						
<i>Betula nigra</i>	River birch	Tree					1.75	2	8	N/A						
<i>Carya alba</i>	Mockernut hickory	Tree					0	2	2	N/A						
<i>Carya glabra</i>	Pignut hickory	Tree	2	3			1.8	2	11	N/A						
<i>Chionanthus virginicus</i>	White fringetree	Tree					1	1	11	N/A						
<i>Diospyros virginiana</i>	Common persimmon	Tree	2	2			2	2	7	N/A						
<i>Fraxinus pennsylvanica</i>	Green ash	Tree					1	2	3	N/A						
<i>Liriodendron tulipifera</i>	Tuliptree	Tree					2.29	2.57	17	N/A						
<i>Ostrya</i>	Hophornbean	Shrub Tree					1	1	1	N/A						
<i>Platanus occidentalis</i>	American sycamore	Tree	1	1			1	1.67	5	N/A						
<i>Quercus nigra</i>	Water oak	Tree			3	3	2	2	8	N/A						
<i>Quercus pagoda</i>	Cherrybark oak	Tree	1	1	1	1	1.14	1.14	9	N/A						
<i>Quercus phellos</i>	Willow oak	Tree			1	1	1	1		N/A						
<i>Quercus rubra</i>	Northern red oak	Tree	2	2	1	1	2.5	2.57	21	N/A						
<i>Salix nigra</i>	Black willow	Tree					0	1		N/A						
Plot area (acres)			0.0247		0.0247											
Species count			5	5	4	4	5.56	5.78	5.4	N/A						
Stem Count			8	9	6	6	9.44	10.56	10.4	N/A						
Stems per Acre			324	364	243	243	383	427	10	N/A						

Appendix D. Stream Survey Data
Figure 4.0-4.3 Cross Section Plots


	BASELINE			YEAR 1		
	Elev.	Distance	Sta.	Elev.	Distance	Sta.
XS-1, Sta. 11+21.37	80.37		0.00	80.37	0	
	79.74	4.45	4.43	80.28	0.80	
	78.99	4.77	9.19	78.29	13.07	
	78.20	4.13	13.31	77.67	20.91	
	77.89	3.92	17.22	77.16	22.31	
	77.86	3.22	20.43	76.66	24.31	
	77.36	2.04	22.44	75.53	26.53	
	76.95	1.79	24.22	75.23	28.39	
	76.26	1.51	25.72	75.45	29.95	
	75.67	0.43	26.14	77.40	33.66	
	75.34	1.01	27.12	77.85	35.99	
	75.67	1.28	28.29	78.06	40.60	
	75.63	0.62	28.91	81.51	55.53	
	75.67	0.82	29.67			
	75.70	0.77	30.43			
	76.49	0.83	31.26			
	77.27	2.11	33.36			
	77.67	1.42	34.78			
	77.81	1.59	36.37			
	77.91	2.72	39.05			
78.00	2.32	41.37				
79.15	4.31	45.67				
80.51	5.79	51.47				
81.55	3.58	55.04				



XS-2, Sta. 16+39.47	Elev.	Distance	Sta.	Elev.	Distance	Sta.
	78.86		0.00	78.85	0	
	78.68	1.32	1.30	78.72	1.74	
	77.87	4.01	5.31	76.80	9.92	
	77.04	3.13	8.39	76.41	14.70	
	76.62	2.63	10.93	75.70	17.10	
	76.40	2.31	13.19	74.07	18.21	
	76.27	1.57	14.67	72.59	22.05	
	76.00	1.85	16.49	72.15	24.00	
	75.65	0.64	16.98	72.60	28.41	
	75.08	1.07	17.98	75.58	29.86	
	74.25	0.51	18.31	76.00	31.52	
	73.57	2.28	20.57	76.53	33.73	
	72.81	2.78	23.31	76.67	38.11	
	72.68	1.50	24.80	77.48	45.13	
	72.66	2.09	26.83			
	73.26	1.53	28.26			
	74.06	1.88	29.65			
	75.38	0.46	29.19			
	75.90	0.88	30.07			
75.92	1.43	31.50				
76.48	2.28	33.77				
76.59	4.44	38.16				
77.13	3.90	42.01				
77.49	3.48	45.47				



XS-3, Sta. 21+87.77	Elev.	Distance	Sta.	Elev.	Distance	Sta.
	78.28		0.00	78.23	0	
	77.22	4.51	4.98	75.25	14.22	
	76.16	4.26	11.26	75.65	17.92	
	75.39	2.22	15.26	74.59	23.92	
	75.31	1.02	16.94	73.97	25.77	
	75.79	0.56	17.96	73.05	26.06	
	75.74	0.50	18.73	71.12	31.04	
	75.24	0.41	20.16	71.10	31.67	
	74.90	2.76	23.27	71.27	34.03	
	74.34	1.24	24.90	72.29	37.19	
	73.43	1.31	26.46	74.27	38.95	
	72.36	0.88	27.65	74.67	42.07	
	71.33	1.28	29.63	75.61	48.30	
	71.28	0.44	29.68	78.61	63.72	
	71.50	2.17	32.99			
	71.59	1.66	35.17			
	71.70	1.60	36.42			
	72.55	1.24	38.02			
	74.32	0.42	39.33			
74.53	0.93	40.78				
74.79	2.60	43.18				
75.79	4.81	49.94				
77.60	6.02	58.49				
78.67	3.18	63.80				



XS-4, Sta. 27+87.30	Elev.	Distance	Sta.	Elev.	Distance	Sta.
	75.49		0.00	75.40	0	
	73.96	5.87	5.87	72.32	13.36	
	72.77	5.21	11.08	71.77	21.65	
	71.99	5.18	16.24	70.95	24.40	
	71.65	3.85	20.09	69.41	26.95	
	71.53	1.98	22.07	69.24	29.19	
	71.18	2.70	24.70	69.38	29.87	
	70.66	1.26	25.89	71.35	33.07	
	70.10	1.41	27.30	72.10	36.25	
	69.38	0.70	27.99	72.52	48.84	
	69.40	1.05	29.03	74.85	68.98	
	69.53	1.02	30.05			
	69.88	0.92	30.97			
	70.43	0.91	31.85			
	70.56	0.59	32.20			
	71.16	1.69	33.88			
	71.79	1.99	35.86			
	72.03	1.18	37.03			
	72.06	3.35	40.37			
72.24	3.41	43.77				
72.42	5.95	49.72				
74.10	3.35	63.48				
74.88	7.32	70.79				




Figure 5.1-5.2 Longitudinal Profile Plot

Figure 5.1 UT Neuse - Longitudinal Profile




Figure 5.2 UT Neuse - Longitudinal Profile




Table 10. Baseline Stream Data Summary
UT Neuse (Big Ditch), EEP Project ID No. 92682
UT Neuse: 2,132 LF

Parameter	Regional Curve	Pre-Existing Condition	Reference - Johnson Mill	Design	As-built/Baseline					
Dimension and Substrate - Riffle										
	Eq.	Mean	Mean	Mean	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	14.20	8.90	21.20	14.00	13.00	13.30	13.30	13.60	0.42	2
Floodprone Width (ft)		16.60	34.90	36.00	46.70	49.85	49.85	53.00	4.45	2
Bankfull Mean Depth (ft)	1.60	1.01	2.25	1.17	1.00	1.10	1.10	1.20	0.14	2
Bankfull Max Depth (ft)		1.43	2.42	1.75	2.20	2.25	2.25	2.30	0.07	2
Bankfull Cross Sectional Area (ft ²)	23.30	9.02	47.59	16.30	13.00	14.30	14.30	15.60	1.84	2
Width/Depth Ratio		8.90	9.40	12.00	11.80	12.40	12.40	13.00	0.85	2
Entrenchment Ratio		1.85	1.65	2.60	3.40	3.75	3.75	4.10	0.49	2
Bank Height Ratio		5.80	1.00	1.00	1.00	1.00	1.00	1.00	0.00	2
d50 (mm)		sand	sand	sand						
Profile										
Riffle Length (ft)					38.64	59.42	60.26	82.92	16.99	8
Riffle Slope (ft/ft)		0.0100	0.0010	0.0021	0.0014	0.0021	0.0020	0.0034	0.0007	8
Pool Length (ft)					28.34	48.34	52.08	73.96	12.02	25
Pool Max depth (ft)		1.50	3.56	2.33	2.78	3.86	3.79	5.14	0.64	25
Pool Spacing (ft)		23.14-86.74	91.07-129.97	56.0-84.0	22.39	79.14	73.37	155.21	29.55	24
Pool Cross Sectional Area (ft ²)					31.10	31.15	31.15	31.20	0.07	2
Pattern										
Channel Beltwidth (ft)		Channelized	50-1500	28-980						
Radius of Curvature (ft)		Channelized	43-235	42-70						
Rc: Bankfull Width (ft/ft)		Channelized	2.0-11.1	3.0-5.0						
Meander Wavelength (ft)		Channelized	250-400	140-280						
Meander Width Ratio		Channelized	2.36-70.85	2.0-70.0						
Substrate, bed and transport parameters										
Ri% / P%					30% / 70%					
SC% / Sa% / G% / C% / B% / Be%										
d16 / d35 / d50 / d84 / d95 / d ₉₅ ^{sp} / d ₉₅ ^{sp} (mm)										
Reach Shear Stress (competency) lb/ft ²		0.282	0.116	0.113						
Max part size (mm) mobilized at bankfull										
Unit Stream Power (transport capacity) lbs/ft.s		0.964	0.200	0.193				0.223		
Additional Reach Parameters										
Drainage Area (SM)		2.05	13.50	2.05						
Impervious cover estimate (%)										
Rosgen Classification		G/B 5	B5	B/E 5	E5					
Bankfull Velocity (fps)			1.50	1.70	1.75					
Bankfull Discharge (cfs)		25.00	80.90	25.00	25.00					
Valley length (ft)		2106		2106.00	2106.00					
Channel Thalweg length (ft)		2113		2128.00	2161.00					
Sinuosity (ft)		1.00	1.10	1.01	1.03					
Water Surface Slope (Channel) (ft/ft)		0.0055	0.0010	0.0017	0.0019					
BF slope (ft/ft)				0.0017	0.0019					
Bankfull Floodplain Area (acres)										
Proportion over wide (%)										
Entrenchment Class (ER Range)										
Incision Class (BHR Range)										
BEHI VL% / L% / M% / H% / VH% / E%										
Channel Stability or Habitat Metric										
Biological or Other										

Table 11. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

UT Neuse (Big Ditch) (EEP Project No. 92682)

UT Neuse: 2,132 LF

	Cross Section 1 (Riffle)							Cross Section 2 (Pool)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation¹														
Bankfull Width (ft)	13.60	14.14						13.40	15.42					
Floodprone Width (ft)	46.70	47.68						45.50	45.13					
Bankfull Mean Depth (ft)	1.20	1.28						2.30	2.45					
Bankfull Max Depth (ft)	2.30	2.44						3.20	3.85					
Bankfull Cross Sectional Area (ft ²)	15.60	18.09						31.10	37.82					
Bankfull Width/Depth Ratio	11.80	11.05						5.80	6.29					
Bankfull Entrenchment Ratio	3.40	3.37						3.40	2.93					
Bankfull Bank Height Ratio	1.00	1.00						1.00	1					
	Cross Section 3 (Pool)							Cross Section 4 (Riffle)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation¹														
Bankfull Width (ft)	14.40	17.55						13.00	13.24					
Floodprone Width (ft)	53.10	60.27						53.00	59.47					
Bankfull Mean Depth (ft)	2.20	2.00						1.00	1.30					
Bankfull Max Depth (ft)	3.00	3.49						2.20	2.53					
Bankfull Cross Sectional Area (ft ²)	31.20	35.19						13.00	17.22					
Bankfull Width/Depth Ratio	6.60	8.78						13.00	10.18					
Bankfull Entrenchment Ratio	3.70	3.43						4.10	4.49					
Bankfull Bank Height Ratio	1.00	1.00						1.00	1.00					

¹ = Widths and depths for each resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development.

Table 12. Monitoring Data - Stream Reach Data Summary
UT to Neuse River Site, EEP Project No. 92682
UT Neuse: 2,132 LF

Parameter	Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Dimension and substrate - Riffle only																		
Bankfull Width (ft)	13.00	13.60	14.40	13.24	13.69	14.14												
Floodprone Width (ft)	45.50	49.58	53.10	47.68	53.58	59.47												
Bankfull Mean Depth (ft)	1.00	1.68	2.30	1.28	1.29	1.30												
Bankfull Max Depth (ft)	2.20	2.68	3.20	2.44	2.49	2.53												
Bankfull Cross Sectional Area (ft ²)	13.00	22.73	31.20	17.22	17.66	18.09												
Bankfull Width/Depth Ratio	5.80	9.30	13.00	10.18	10.62	11.05												
Bankfull Entrenchment Ratio	3.40	3.65	4.10	3.37	3.93	4.49												
Bankfull Bank Height Ratio	1.00	1.00	1.00	1.00	1.00	1.00												
Profile																		
Riffle Length (ft)	12.64	20.48	28.44	11.51	18.03	50.98												
Riffle Slope (ft/ft)	0.01	0.02	0.02	0.01	0.02	0.02												
Pool Length (ft)	48.97	74.72	139.02	42.65	74.83	139.02												
Pool Max Depth (ft)	0.66	2.18	3.67	1.17	2.64	4.10												
Pool Spacing (ft)	48.97	76.00	137.44	47.39	79.56	178.52												
Pattern																		
Channel Beltwidth (ft)	36.50	48.58	79.96															
Radius of Curvature (ft)	143.00	160.16	171.56															
Rc:Bankfull Width (ft/ft)	14.79	18.06	23.16															
Meander Wavelength (ft)	201.80	263.54	346.54															
Meander Width Ratio	2.41	3.33	5.34															
Additional Reach Parameters																		
Rosgen Classification	E5			E5														
Channel Thalweg length (ft)	2,150.08			2,143.76														
Sinuosity (ft)	1.17			1.16														
Water Surface Slope (Channel) (ft/ft)	0.00442			0.00348														
BF slope (ft/ft)	0.00436			0.00357														
² Ri% / P%	36 / 64			32 / 68														
³ SC% / Sa% / G% / C% / B% / Be%																		
³ d16 / d35 / d50 / d84 / d95																		
² % of Reach with Eroding Banks																		
Channel Stability or Habitat Metric																		
Biological or Other																		

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4 = Of value/needed only if the n exceeds 3

Appendix E. Hydrologic Data

Table 13. Verification of Bankfull Events

Date	Crest Gauge Info		Gauge Reading (ft)	Gauge Elevation (ft)	Crest Elevation (ft)	Bankfull Elevation (ft)	Height above Bankfull (ft)	Photo
	Site	Sta.						
4/28/2014	XS 4	26+00	1.46	70.8	72.26	71.53	0.73	6.2
8/20/2014	XS 4	26+00	3.04	70.8	73.84	71.53	2.31	6.1



Figure 6.1 Crest Gauge 8/20/2014



Figure 6.2 Crest Gauge 4/28/2014