

YEAR 4 MONITORING REPORT

UT TO NEUSE RIVER (BIG DITCH) STREAM RESTORATION SITE

Wayne County, North Carolina

SCO No.: 090776201

DMS Project No.: 92682

DWR Project Id No.: 10-0343

USACE Action Id No.: SAW-2010-01782



Prepared for:



NCDEQ-Division of Mitigation Services (DMS)

217 West Jones St. Suite 3000A

Raleigh, NC 27603

December 22, 2017



December 22, 2017

Jeff Schaffer
DMS Eastern Supervisor/Project Manager
NC Division of Mitigation Services
217 West Jones Street, Suite 3000A
Raleigh, North Carolina 27603

RE: NCDEQ – Division of Mitigation Services
UT Neuse Stream Restoration Project
DEQ Contract Number: 005391
DMS Project Number: 92682
Response to DMS Review Comments on Draft Year 4 Monitoring Report for UT Neuse (Big Ditch)

Mr. Schaffer:

As per your letter dated December 15, 2017, we have reviewed and addressed DMS review comments as follows:

1. After review of the digital submittals, DMS HDR/ICA did not submit all the required digital data files and drawings. Specifically, please submit all required GIS shapefiles for the CCPV as required by contract.
[All requested electronic files have been added to the USB flash drive.](#)
2. Appendix A, Table 1:
 - a. Mitigation Credits, Nitrogen Buffer Offset:
 - (1) Explain where the 11,651 FT² number under 100' – 200' comes from. The 4,103 lb reduction is based on dividing the 78,632 FT² under the 100' – 200' Riparian Buffer by 19.16325. Based on this, DMS believes the 11,651 should be changed to 78,632.
[Table 1 has been corrected to show 78,632 FT² under 100'-200'.](#)
 - (2) On the electronic version of Table 1, this same number referenced in a.(1) is stored as text instead of as a number.
[Table 1 has been corrected with values referenced as numbers and not text.](#)
 - b. Component Summation:
 - (1) The number under the Buffer component (285,192) is the number of credits. This section asks for square feet so please change to 344,166.
[The number under Buffer component \(285,192\) has been changed to 344,166.](#)
 - (2) The restoration level Buffer Nitrogen Nutrient Offset is measured in pounds. Please revise and add (lbs) to this cell.
[Lbs has been added to the Buffer Nitrogen Nutrient Offset cell.](#)

If you have any questions or need additional information, please do not hesitate to give me a call (919.900.1650).

Sincerely,
HDR | ICA

Kenton Beal

Prepared by:



ICA Engineering, Inc.
555 Fayetteville Street, Suite 900
Raleigh, North Carolina 27601
919.232.6600

I HEREBY CERTIFY THAT THE DOCUMENT CONTAINED HEREIN, UT NEUSE RIVER (BIG DITCH) YEAR 4 MONITORING REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION.

SIGNED SEALED, AND DATED THIS 22ND DAY OF DECEMBER 2017.



A handwritten signature in blue ink, appearing to read 'Chris L. Smith', written over a horizontal line.

Chris L. Smith, PE

TABLE OF CONTENTS

<u>SECTION</u>	<u>PAGE</u>
1.0 EXECUTIVE SUMMARY	1
1.1 GOALS AND OBJECTIVES	1
1.2 VEGETATION	1
1.3 STREAM STABILITY	2
1.4 WETLANDS.....	3
1.5 NOTE.....	3
2.0 METHODOLOGY	3
3.0 REFERENCES	4
4.0 APPENDICES	5
APPENDIX A. BACKGROUND TABLES.....	6
APPENDIX B. VISUAL ASSESSMENT DATA.....	12
APPENDIX C. VEGETATION PLOT DATA.....	20
APPENDIX D. STREAM SURVEY DATA	30
APPENDIX E. HYDROLOGIC DATA.....	40

LIST OF FIGURES

<u>FIGURE</u>	<u>PAGE</u>
Figure 1.0 Vicinity Map	11
Figures 2.0-2.4 Current Condition Plan View.....	12
Figures 3.0-3.10. Vegetation Plot Photos and Problem Area Photos	21
Figure 4.0-4.3 Cross Section Plots	30
Figure 5.1-5.2 Longitudinal Profile Plot.....	35
Figure 6.1–6.3 Crest Gauge Photos	40

LIST OF TABLES

<u>TABLE</u>	<u>PAGE</u>
Table 1. Project Components and Mitigation Credits	7
Table 2. Project Activity and Reporting History	8
Table 3. Project Contacts Table	9
Table 4. Project Attributes Table	10
Table 5. Visual Stream Morphology Assessment.....	18
Table 6. Vegetation Condition Assessment.....	19
Table 7. Vegetation Plot Mitigation Success Summary	25
Table 8. CVS Vegetation Metadata.....	26
Table 9. CVS Stem Count Total and Planted by Plot and Species	27
Table 10. Baseline Stream Data Summary	37

Table 11. Monitoring Data – Dimensional Morphology Summary..... 38
Table 12. Monitoring Data – Stream Reach Data Summary..... 39
Table 13. Verification of Bankfull Events 40

1.0 EXECUTIVE SUMMARY

The following report summarizes the vegetation establishment and stream stability for Year 4 of monitoring at the UT Neuse River (Big Ditch) Stream Restoration Site in Wayne County, North Carolina.

1.1 Goals and Objectives

The primary goals of the UT Neuse River (Big Ditch) stream restoration site include:

- Reducing sediment loading in the UT
- Improving water quality
- Providing/enhancing flood attenuation
- Restoring and enhancing aquatic riparian habitat

These goals will be achieved through the following objectives:

- Restore a stable dimension, pattern and profile to the UT that will deter degradation of side slopes and mass wasting of banks.
- Stabilize the UT by planting live stakes and bare roots along the channel banks to promote root growth.
- Enhancing the capacity of the site to mitigate flood flows by excavating a 5 foot floodplain bench off of each channel bank and sloping terrace side slopes at a 5:1 grade.
- Enhancing in stream habitat by creating an undulating bedform (shallows/deeps) by placing woody structures in the channel that provide shading, natural food sources, and protective areas for propagation.
- Reducing sedimentation and nutrients from adjacent urban areas by establishing a native riparian buffer through existing open/grassed fields that are currently regularly maintained.
- Improve terrestrial habitat by restoring a forested riparian corridor through a highly urbanized environment which has historically experienced vegetation maintenance and forest segmentation.
- Reduce nutrients and other pollutant inputs by retrofitting a contributing conveyance to a stormwater wetland BMP.

1.2 Vegetation

Bare root seedlings of tree species were planted at a density of approximately 680 stems per acre on 8-foot centers. Planted species include river birch (*Betula nigra*), pignut hickory (*Carya glabra*), mockernut hickory (*Carya tomentosa*), green ash (*Fraxinus pennsylvanica*), tulip poplar (*Liriodendron tulipifera*), American sycamore (*Platanus occidentalis*), scarlet oak (*Quercus coccinea*), cherry bark oak (*Quercus falcate car pagodafolia*), water oak (*Quercus nigra*), southern red oak (*Quercus falcata*), and persimmon (*Diospyros virginiana*). Containerized plants included smooth alder

(*Alnus serrulata*), white fringe tree (*Chioanthus virginicus*), winter berry (*Ilex verticillata*), and sweetbay magnolia (*Magnolia virginiana*).

Year 4 monitoring shows planted stems continue to underperform across the site but natural recruitment of character species has increased. When only taking into account planted stems, seven of nine plots fail to reach success criteria. Plots 4 and 8 met success criteria for planted stems during Year 4 (320 stems per acre). In plots 4 and 8, existing trees recorded as missing in Year 3 were rediscovered during Year 4. A dense community of Johnson grass (*Sorghum halepense*) remains throughout the site. This community was noted as a potential problem in Years 2 and 3 but trees were less affected during Year 4. Plots 4, 7, 8, and 9 meet stem density criteria when including natural recruits. The site as a whole meets success criteria when including natural recruits with a stem density of 346 stems per acre for Year 4.

Crapemyrtle (*Lagerstroemia indica*) volunteers have established throughout the site as evidenced in plots 1, 3, 5, and 10. Currently crapemyrtle is not affecting planted stems but should be closely monitored.

Plots 8 and 9 remain bare near the downstream extent of the site. Despite previously noted exposed roots and stunted growth, stems in Plots 8 and 9 have resprouted over the course of the monitoring year and both plots meet success criteria when including natural recruits.

A population of morning glory continues to establish within the immediate buffer of the stream for the upstream third of the site. Trumpet vine has also become established in the same area. The presence of morning glory and trumpet vine does not appear to be hindering the success of plots.

1.3 Stream Stability

Following four years of monitoring, the majority of the UT to Neuse River Site appears to be stable. Despite receiving 14.8" of rain on October 10, 2016 during Hurricane Matthew, UT Neuse pattern and profile are largely consistent with previous monitoring years and the majority of scour is occurring in pools. Bank erosion seems to be stagnant as stream bank vegetation is maturing.

Channel deposition is occurring between station 11+60 – 12+11, however, the deposition is isolated to a pool and was likely caused by Hurricane Matthew. HDR|ICA expects that the deposition will flush out over time.

Cross Section geometry has experience only minor fluctuations from previous monitoring years. Cross Sections 3 and 4 are continuing their trend of a reduced width

to depth ratio as the channel bed experiences minor scour and sediment is deposited on the floodplain. Bankfull areas are consistent with year 3 for all monitored cross sections indicating a stable reach.

Two downed trees were noticed during Year 4. Currently these trees are not affecting channel stability and the channel is functioning as designed. These areas will continue to be monitored.

As noted in previous years, bank erosion and hole formation is primarily occurring in areas where stream side vegetation is absent. The majority of the bank erosion and hole formation is occurring in the downstream half of the reach; however, Hurricane Matthew did not significantly accelerate development of instability in these areas.

The site has experienced at least eight bankfull flows through the first four years of monitoring. Bankfull event records are provided in Table 13. Additional overbank evidence includes debris and detritus lines, vegetation bent in the downstream direction, and exposed roots within the floodplain and on terrace slopes.

1.4 Wetlands

No wetland monitoring areas were established for this project report.

1.5 Note

Summary information and statistics related to performance of various project and monitoring elements can be found in tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan documents available on DMS's website. All raw data supporting tables and figures in the appendices is available from DMS upon request.

2.0 METHODOLOGY

The Year 4 Monitoring survey was completed utilizing total station equipment. Each cross section is marked with two rebar monuments at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83 State Plane. Surveying these monuments throughout the site ensure proper orientation. The survey data was imported into MicroStation for verification. RIVERMorph was used to analyze the profile and cross section data. Tables and figures were created using Microsoft Excel, Microstation and ArcMap.

The channel is entirely a sand bed system; therefore, a pebble count was not conducted. It should be noted that the restored channel is dominated by sand, not detritus as was the case in pre-restoration conditions.

Vegetation monitoring was completed using CVS level II methods, for 9, 100 square meter vegetation plots (Lee et al. 2008). The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

3.0 REFERENCES

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.

NCDENR-Ecosystem Enhancement Program. 2014. Baseline Monitoring Document and As-Built Baseline Report, UT to Neuse River (Big Ditch) Stream Restoration Project, Wayne County, North Carolina.

United States Army Corps of Engineers, United States Environmental Protection Agency, North Carolina Wildlife Resources Commission, North Carolina Division of Water Quality (USACE et al.). 2003. Stream Mitigation Guidelines.

Weakley, Alan S. 2011. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: http://www.herbarium.unc.edu/FloraArchives/Weakley_Flora_2006-Jan.pdf [January 6, 2006]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

4.0 APPENDICES

Appendix A. Background Tables

Table 1. Project Components and Mitigation Credits
 UT Neuse (Big Ditch) (DMS Project ID No. 92682)

Mitigation Credits										
	Stream (at sewer crossing)	Stream	Total Stream	Riparian Buffer* (square feet)			Nitrogen Buffer Offset			
				TOB to 50'	50' to 100'	100' to 200'	Buffer Restoration **			
Type	R	R	R	TOB to 50'	50' to 100'	100' to 200'	Buffer Zone	<= 50'	50'-100'	100' - 200'
Restored LF or FT ²	60	2,072	2,132	157,756	107,778	78,632		157,756	107,778	78,632
Credit Ratio	2:1	1:1	1:1 & 2:1	1:1	1:1	4:1		1:1	1:1	1:1
Totals	30	2,072	2,102	157,756	107,778	19,658	Pound Reduction	0	5,624	4,103
Project Components										
Project Component - or- Reach ID	Stationing/Location			Existing Footage/Acreage	Approach (PI, PII, etc)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation Ratio		
UT	10+00 - 31+32			2,113	PII	R	2,132	1:1 (2:1 at 60' sewer crossing)		
Riparian Buffers	TOB to 50'			-	-	R	3.62	1:1		
	50' - 100'			-	-	R	2.47	1:1		
	100'-200'			-	-	R	0.45	4:1		
Component Summation										
Restoration Level	Stream (linear feet)			Buffer (square ft.)			Buffer Nitrogen Nutrient Offset (lbs)			
Restoration	2,132			344,166			9,727			
BMP Elements										
Element	Size (AC)		Function	1 yr Total Nitrogen Reduction (lbs)			30 yr. Total Nitrogen Reduction (lbs)			
Stormwater Wetland	0.253		Quality/	49			1,470			
* - Riparian Buffer areas may be used for stream & riparian buffer mitigation, or nutrient offset credit (Estimating/Calculating Riparian Buffer Credits, EEP PPM Section 8.3.1.2).										
** - Stream and Riparian Buffer Mitigation Credit Numbers were adjusted based on proposed DWQ guidelines (Draft Regulatory Guidance for the Calculation of Stream and Buffer Mitigation Credit for Buffer width different from standard minimum widths. Version 4.5, July 20, 2010.)										

Table 2. Project Activity and Reporting History
 UT Neuse (Big Ditch) (DMS Project ID No. 92682)

Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	January 2010	February 2010
Final Design – Construction Plans	January 2011	May 2012
Construction	January 23, 2013	September 5, 2013
Temporary S&E Mix Applied to Entire Project Area	January 23, 2013	September 5, 2013
Permanent Seed Mix Applied to Entire Project Area	January 23, 2013	September 5, 2013
Bare Root, Containerized, and B&B plantings for Entire Project Area	January 14, 2014	January 15, 2014
Mitigation Plan/As-built (Year 0 Monitoring-Baseline)	September 17, 2013	February 28, 2014
Year 1 Monitoring	April 28, 2014	December 2014
Year 2 Monitoring	August 31, 2015	November 2015
Year 3 Monitoring	August 23, 2016	October 2016
Year 4 Monitoring	August 16, 2017	October 2017
Year 5 Monitoring		

Table 3. Project Contacts Table
UT Neuse (Big Ditch) (DMS Project ID No. 92682)


Designer Primary project design POC	HDR ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Kevin Williams (919) 851-6066
Construction Contractor Construction Contractor POC	Carolina Environmental Contracting, Inc. Joanne Cheatham P.O. Box 1905 Mount Airy, NC 27030 (336) 320-3849
Planting Contractor Planting Contractor POC	Carolina Sylvics, Inc. Mary-Margaret McKinney 908 Indian Trail Road Edenton, North Carolina 27932 (252) 482-8491
Seeding Contractor Seeding Contractor POC	Carolina Environmental Contracting, Inc. Joanne Cheatham P.O. Box 1905 Mount Airy, NC 27030 (336) 320-3849
Seed Mix Sources	Green Resources – Triangle Office
Nursery Stock Suppliers	1) NC Division of Forest Resources 2) Native Roots Nursery
Monitoring Performers	HDR ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Ben Furr (919) 900-1613
Stream Monitoring POC	HDR ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Ben Furr (919) 900-1613
Vegetation Monitoring POC	HDR ICA Engineering 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Ben Furr (919) 900-1613

Table 4. Project Attributes Table
UT Neuse (Big Ditch) (DMS Project ID No. 92682)

Project Information	
Project Name	UT Neuse (Big Ditch)
Project County	Wayne
Project Area (acres)	9.94
Project Coordinates	035° 22' 24" N, 077° 59' 40" W
Project Watershed Summary Information	
Physiographic Region	Southeastern Plains
Ecoregion	Southeastern Floodplains and Low Terraces
Project River Basin	Neuse
USGS 8-digit HUC	03020201
USGS 14-digit HUC	03020201200040
NCDWQ Subbasin	03-04-12
Project Drainage Area	2.27 sq. mi (at end of restoration reach)
Watershed Land Use	Forested = 20% Cultivated Cropland = 5% Urban = 74% Surface Water = 1%

Reach Summary Information	
Parameters	UT Neuse (Big Ditch)
Restored length	2,132
Drainage Area	2.27 sq. mi.
NCDWQ Index Number	27-(56)
NCDWQ Classification	WS-IV, NSW, C
Valley Type/Morphological Description	VIII/B/E5
Dominant Soil Series	Bibb/Norfolk loamy sand
Drainage Class	Bibb – poorly drained; Norfolk – well drained
Soil Hydric Status	Bibb – hydric; Norfolk – non-hydric
Slope	0.0017
FEMA Classification	AE & X
Native Vegetation Community	Coastal Plain Levee Forest

Regulatory Considerations			
Regulation	Applicable	Resolved	Supporting Documentation
Waters of the U.S. –Sections 404 and 401	Yes	Yes	Restoration Plan
Endangered Species Act	Yes	Yes	Restoration Plan
Historic Preservation Act	Yes	Yes	Restoration Plan
CZMA/CAMA	No	--	--
FEMA Floodplain Compliance	Yes	Yes	LOMR
Essential Fisheries Habitat	No	--	--



Legend
 — Project Boundary






Figure 1

Appendix B. Visual Assessment Data

Figures 2.0-2.4 Current Condition Plan View

CONTRACT: UT TO NEUSE (BIG DITCH) **DENR# D090525**



CURRENT CONDITIONS PLAN VIEW (CCPV) UT TO NEUSE (BIG DITCH)

LOCATION: WAYNE COUNTY, NORTH CAROLINA
LAT: 35°22'24" N LONG: 77°59'40" W
TYPE OF WORK: CCPV PLANS - YEAR 4



STATE	UT TO NEUSE (BIG DITCH)	FIGURE NO.
N.C.		2.0

LEGEND


- CONSERVATION EASEMENT
- TOP OF TERRACE
- THALWEG
- BANKFULL
- MONITORING CROSS SECTION
- LIMITS OF DISTURBANCE
- LOD
- RIP RAP
- SOIL LIFT AREA
- LOG CROSS VANE
- LOG SILL
- LOG VANE W/SILL

YEAR 4 CONDITIONS

- FALLEN TREE
- BANKBED CONDITION
 - MODERATE EROSION
 - MINOR EROSION
 - BANK WIDENING
- HOLEGULLY
- VEGETATION PROBLEM AREAS
 - INVASIVE POPULATION
 - THIN GRASS
 - NO GRASS (BARE)
- VEGETATION PLOT CONDITIONS
 - CRITERIA MET
 - CRITERIA UNMET



DISTURBED AREA = 11.13 AC.



DESIGN DATA

DESIGN STREAM TYPE	=	B/E 6
BANKFULL AREA (FT ²)	=	16.3
CROSS-SECTIONED		
BANKFULL WIDTH (FT)	=	14.0
MAX DEPTH (FT)	=	1.75
WIDTH /DEPTH RATIO	=	12
DRAINAGE AREA (MI ²)	=	2.05
BANKFULL SLOPE(FT/FT)	=	0.0017

PROJECT LENGTH

EXISTING STREAM LENGTH	=	2,113.9 FT
ASBUILT STREAM LENGTH	=	2,132.2 FT

R. KEVIN WILLIAMS
PROJECT ENGINEER

CHRISTOPHER L. SMITH
PROJECT DESIGNER

RYAN V. SMITH
PROJECT MANAGER

Prepared In the Office of:

CURRENT CONDITIONS PLAN VIEW (CCPV)

YEAR 4




LEGEND	
	CONSERVATION EASEMENT
	TOP OF TERRACE
	THALWEG
	BANKFULL
	LIMITS OF DISTURBANCE
	MONITORING CROSS SECTION
	RIP RAP
	SOIL LIFT AREA
	LOG CROSS VANE
	LOG SILL
	LOG VANE W/SILL

YEAR 4 CONDITIONS	
	FALLEN TREE
	BANKBED CONDITION
	MODERATE EROSION
	MINOR EROSION
	INVASIVE POPULATION
	VEGETATION PLOT CONDITIONS
	CRITERIA MET
	CRITERIA UNMET

FOR ICA

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 10+00 - STA 16+00



DATE: 09-13-17

CCPV
YEAR 4

FIGURE
2.1


10/18/2017 11:54:00 AM C:\Users\jason\Documents\Projects\Monitoring Plans\Year 4\UTNeuse_YR4_psh_2.1.dgn

YEAR 4 CONDITIONS

BANK/BED CONDITION



MINOR EROSION



BANK WIDENING

VEGETATION PLOT CONDITIONS





CRITERIA MET



CRITERIA UNMET

CURRENT CONDITIONS PLAN VIEW (CCPV)

YEAR 4




-MATCHLINE- STATION 16+00 SEE SHEET 2.1

-MATCHLINE- STATION 22+00 SEE SHEET 2.3

LEGEND

	CONSERVATION EASEMENT		RIP RAP
	TOP OF TERRACE		SOIL LIFT AREA
	THALWEG		LOG CROSS VANE
	BANKFULL		LOG SILL
	MONITORING CROSS SECTION		LOG VANE W/SILL
	LIMITS OF DISTURBANCE		



DATE: 09-13-17

CCPV YEAR 4

FIGURE 2.2


FCR ICA

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 16+00 - STA 22+00

\$\$\$\$\$SYTIME\$\$\$\$\$
Z:\UT\Neuse_River\Stream\Proj\Monitoring_Plans\Year_4\UTNeuse_YR4_psh_2.2.dgn
Z:\UT\Neuse_River\Stream\Proj\Monitoring_Plans\Year_4\UTNeuse_YR4_psh_2.2.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV)

YEAR 4



TLS#20 - NAIL
N=591913.1741
E=2299544.3222



LEGEND

- | | | | |
|---------|--------------------------|--|-----------------|
| — E — | CONSERVATION EASEMENT | | RIP RAP |
| - - - | TOP OF TERRACE | | SOIL LIFT AREA |
| - - - | THALWEG | | LOG CROSS VANE |
| — | BANKFULL | | LOG SILL |
| — | MONITORING CROSS SECTION | | LOG VANE W/SILL |
| — LOD — | LIMITS OF DISTURBANCE | | |

YEAR 4 CONDITIONS

BANKBED CONDITION

- MINOR EROSION
- HOLE/GULLY

VEGETATION PROBLEM AREAS


- NO GRASS (BARE)

VEGETATION PLOT CONDITIONS

- CRITERIA MET
- CRITERIA UNMET

FOR ICA

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 22+00 - STA 28+00



DATE: 09-13-17

CCPV
YEAR 4

FIGURE
2.3


10/18/2017 11:51:58 AM C:\Program Files\AutoCAD\Monitors\Year 4\UTtoNeuse_YR4_psh_2.3.dgn

CURRENT CONDITIONS PLAN VIEW (CCPV)

YEAR 4



-MATCHLINE- STATION 28+00 SEE SHEET 2.3



YEAR 4 CONDITIONS

BANK/BED CONDITION

- MODERATE EROSION
- MINOR EROSION
- HOLE/GULLY

VEGETATION PROBLEM AREAS

- THIN GRASS
- NO GRASS (BARE)


VEGETATION PLOT CONDITIONS

- CRITERIA MET
- CRITERIA UNMET

LEGEND

- CONSERVATION EASEMENT
- TOP OF TERRACE
- THALWEG
- BANKFULL
- MONITORING CROSS SECTION
- LIMITS OF DISTURBANCE
- RIP RAP
- SOIL LIFT AREA
- LOG CROSS VANE

UT TO NEUSE (BIG DITCH)
STREAM RESTORATION PROJECT
WAYNE COUNTY, NORTH CAROLINA
STA 28+00 - STA 31+32.23



DATE: 09-13-17

CCPV
YEAR 4

FIGURE
2.4

10/18/2017 11:54:00 AM C:\Program Files\AutoCAD\2017\mon\mon\Year 4\UTNeuse_YR4_psh_2.4.dgn

FOR ICA

Table 5. Visual Stream Morphology Stability Assessment
UT to Neuse River Site, 09-0776201
UT to Neuse River : 2,132 feet

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	All	N/A			100%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient	30	30			100%			
		2. <u>Length</u> appropriate	30	30			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	All	N/A			100%			
2. Thalweg centering at downstream of meander (Glide)		All	N/A			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			13	175	91.79%	N/A	N/A	N/A
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	3. Mass Wasting	Bank slumping, calving, or collaps			0	0	100%	N/A	N/A	N/A
Totals					13	175	91.79%	N/A	N/A	N/A
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	28	28			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	3	3			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	18	18			100%			
	4. Habitat	Pool forming structures maintaing – Max Pool Depth : Mean Bankfull Depth ratio > 1.6 Rootwads/logs providing some cover at base-flow.	21	21			100%			

Table 6. Vegetation Condition Assessment
UT to Neuse River Site, 09-00776201
UT to Neuse River: 2,132 feet

Planted Acreage = 9.1						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited ground cover (grass).	All bare or sparse areas were mapped.	See legend on CCPV (includes thin grass, no grass, and minor wash areas).	5	0.11	1.2
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	All areas were mapped.	Vegetation Plots 1, 2, 3, 5, 6,	5	0.12	1.3
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	None	N/A	N/A	N/A	N/A
Easement Acreage = 9.94 ac						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	0.1	See legend on CCPV	2	0.37	4.1
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	None	N/A	N/A	N/A	N/A

Appendix C. Vegetation Plot Data

Figures 3.0-3.13. Vegetation Plot Photos and Problem Area Photos



3.0 Vegetation Plot 1



3.1 Vegetation Plot 2



3.2 Vegetation Plot 3



3.3 Vegetation Plot 4



3.4 Vegetation Plot 5



3.5 Vegetation Plot 6



3.6 Vegetation Plot 7



3.7 Vegetation Plot 8



3.8 Vegetation Plot 9



3.9 Minor Erosion Station 11+00



3.10 Moderate Erosion Station 13+00



3.11 Moderate Erosion Station 14+50



3.12 Gully Station 26+25



3.13 Minor Erosion Station 23+00

Table 7. Vegetation Plot Mitigation Success Summary

UT Neuse (Big Ditch) (DMS Project ID No. 92682)						
Plot ID	Community Type	Planting Zone ID	CVS Level	Planted Stems	Stems Per Acre	Survival Threshold Met?
1	Coastal Plain Levee Forest	CPLF	II	5	202	No
2	Coastal Plain Levee Forest	CPLF	II	5	202	No
3	Coastal Plain Levee Forest	CPLF	II	2	81	No
4	Coastal Plain Levee Forest	CPLF	II	8	324	Yes
5	Coastal Plain Levee Forest	CPLF	II	3	122	No
6	Coastal Plain Levee Forest	CPLF	II	3	122	No
7	Coastal Plain Levee Forest	CPLF	II	4	162	No*
8	Coastal Plain Levee Forest	CPLF	II	9	364	Yes
9	Coastal Plain Levee Forest	CPLF	II	4	162	No*
Average Stems Per Acre					193	

*Plots meet survival threshold when including natural recruits.

Table 8. CVS Vegetation Metadata

Report Prepared By	yvette t mariotte	
Date Prepared		9/6/2017 9:57
database name	cvs-eep-entrytool-v2.3.1 - MY4, KB.mdb	
database location	S:\UT_Neuse\Docs\Monitoring	
computer name	RAL-CND7204PSL	
file size		45481984
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.	
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.	
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.	
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).	
Vigor	Frequency distribution of vigor classes for stems for all plots.	
Vigor by Spp	Frequency distribution of vigor classes listed by species.	
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.	
Damage by Spp	Damage values tallied by type for each species.	
Damage by Plot	Damage values tallied by type for each plot.	
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.	
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.	
Project Code		92682
project Name	UT NEUSE (BIG DITCH)	
Description	STREAM AND RIPARIAN BUFFER MITIGATION	
River Basin	Neuse	
length(ft)		2127
stream-to-edge width (ft)		80
area (sq m)		31613.56
Required Plots (calculated)		9
Sampled Plots		9

Table 9. CVS Stem Count Total and Planted by Plot and Species

Table 9. Stem Count Total and Planted by Plot and Species
EEP Project Code 92682. Project Name: UT NEUSE (BIG DITCH)

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2017)																	
			92682-ICA-0001			92682-ICA-0002			92682-ICA-0003			92682-ICA-0004			92682-ICA-0005			92682-ICA-0006		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer rubrum	red maple	Tree																		
Amelanchier	serviceberry	Tree																		
Baccharis halimifolia	eastern baccharis	Shrub																	1	
Betula nigra	river birch	Tree	1	1	1							1	1	1				1	1	
Carpinus caroliniana	American hornbeam	Tree														2				
Carya	hickory	Tree																		
Carya alba	mockernut hickory	Tree																		
Carya glabra	pignut hickory	Tree				1	1	1												
Chionanthus virginicus	white fringetree	Shrub Tree																		
Cornus amomum	silky dogwood	Shrub								1				1						
Diospyros virginiana	common persimmon	Tree				1	1	1				1	1	1						
Fraxinus pennsylvanica	green ash	Tree				1	1	1	1	1	1									
Lagerstroemia indica	crapemyrtle	Tree			5							10					8		12	
Liquidambar styraciflua	sweetgum	Tree									3			2			2			
Liriodendron tulipifera	tuliptree	Tree				1	1	1	1	1	1				1	1	1			
Ostrya	hophornbeam																			
Ostrya virginiana	hophornbeam	Tree	1	1	1															
Pinus taeda	loblolly pine	Tree																		
Platanus occidentalis	American sycamore	Tree										1	1	1						
Populus deltoides	eastern cottonwood	Tree																		
Prunus serotina	black cherry	Tree																		
Quercus falcata	southern red oak	Tree																		
Quercus laurifolia	laurel oak	Tree																		
Quercus michauxii	swamp chestnut oak	Tree																		
Quercus myrtifolia	myrtle oak	Shrub Tree																		
Quercus nigra	water oak	Tree																		
Quercus pagoda	cherrybark oak	Tree				1	1	1				2	2	2				1	1	
Quercus phellos	willow oak	Tree																		
Quercus rubra	northern red oak	Tree	2	2	2							2	2	2	2	2	2	1	1	
Rhus copallinum	winged sumac	Shrub			2															
Salix nigra	black willow	Tree										1	1	11						
Ulmus americana	American elm	Tree	1	1	1															
	Stem count		5	5	5	5	5	5	2	2	6	8	8	21	3	3	7	3	3	
	size (ares)		1			1			1			1			1			1		
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02		
	Species count		4	4	6	5	5	5	2	2	5	6	6	8	2	2	5	3	3	
	Stems per ACRE		202.3	202.3	202.3	202.3	202.3	202.3	80.94	80.94	242.8	323.7	323.7	849.8	121.4	121.4	283.3	121.4	121.4	

Color for Density
Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

Appendix D. Stream Survey Data
Figure 4.0-4.3 Cross Section Plots

Figure 4.0




Figure 4.1




Figure 4.2




Figure 4.3




Figure 5.1-5.2 Longitudinal Profile Plot





Table 10. Baseline Stream Data Summary
UT Neuse (Big Ditch), DMS Project ID No. 92682
UT Neuse: 2,132 LF

Parameter	Regional Curve	Pre-Existing Condition	Reference - Johnson Mill	Design	As-built/Baseline					
Dimension and Substrate - Riffle	Eq.	Mean	Mean	Mean	Min	Mean	Med	Max	SD	n
Bankfull Width (ft)	14.20	8.90	21.20	14.00	13.00	13.30	13.30	13.60	0.42	2
Floodprone Width (ft)		16.60	34.90	36.00	46.70	49.85	49.85	53.00	4.45	2
Bankfull Mean Depth (ft)	1.60	1.01	2.25	1.17	1.00	1.10	1.10	1.20	0.14	2
Bankfull Max Depth (ft)		1.43	2.42	1.75	2.20	2.25	2.25	2.30	0.07	2
Bankfull Cross Sectional Area (ft ²)	23.30	9.02	47.59	16.30	13.00	14.30	14.30	15.60	1.84	2
Width/Depth Ratio		8.90	9.40	12.00	11.80	12.40	12.40	13.00	0.85	2
Entrenchment Ratio		1.85	1.65	2.60	3.40	3.75	3.75	4.10	0.49	2
Bank Height Ratio		5.80	1.00	1.00	1.00	1.00	1.00	1.00	0.00	2
d50 (mm)		sand	sand	sand						
Profile										
Riffle Length (ft)					38.64	59.42	60.26	82.92	16.99	8
Riffle Slope (ft/ft)		0.0100	0.0010	0.0021	0.0014	0.0021	0.0020	0.0034	0.0007	8
Pool Length (ft)					28.34	48.34	52.08	73.96	12.02	25
Pool Max depth (ft)		1.50	3.56	2.33	2.78	3.86	3.79	5.14	0.64	25
Pool Spacing (ft)		23.14-86.74	91.07-129.97	56.0-84.0	22.39	79.14	73.37	155.21	29.55	24
Pool Cross Sectional Area (ft ²)					31.10	31.15	31.15	31.20	0.07	2
Pattern										
Channel Beltwidth (ft)		Channelized	50-1500	28-980						
Radius of Curvature (ft)		Channelized	43-235	42-70						
Rc: Bankfull Width (ft/ft)		Channelized	2.0-11.1	3.0-5.0						
Meander Wavelength (ft)		Channelized	250-400	140-280						
Meander Width Ratio		Channelized	2.36-70.85	2.0-70.0						
Substrate, bed and transport parameters										
Ri% / P%								36%/46%		
SC% / Sa% / G% / C% / B% / Be%										
d16 / d35 / d50 / d84 / d95 / di ⁹⁵ / di ⁹⁹ (mm)										
Reach Shear Stress (competency) lb/ft ²		0.282	0.116	0.113						
Max part size (mm) mobilized at bankfull										
Unit Stream Power (transport capacity) lbs/ft.s		0.964	0.200	0.193				0.223		
Additional Reach Parameters										
Drainage Area (SM)		2.05	13.50	2.05						
Impervious cover estimate (%)										
Rosgen Classification		G/B 5	B5	B/E 5				E5		
Bankfull Velocity (fps)			1.50	1.70				1.75		
Bankfull Discharge (cfs)		25.00	80.90	25.00				25.00		
Valley length (ft)		2106		2106.00				2106.00		
Channel Thalweg length (ft)		2113		2128.00				2150.00		
Sinuosity (ft)		1.00	1.10	1.01				1.02		
Water Surface Slope (Channel) (ft/ft)		0.0055	0.0010	0.0017				0.0044		
BF slope (ft/ft)				0.0017				0.0044		
Bankfull Floodplain Area (acres)										
Proportion over wide (%)										
Entrenchment Class (ER Range)										
Incision Class (BHR Range)										
BEHI VL% / L% / M% / H% / VH% / E%										
Channel Stability or Habitat Metric										
Biological or Other										

Table 11. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)

UT Neuse (Big Ditch) (DMS Project No. 92682)

UT Neuse: 2,132 LF

	Cross Section 1 (Riffle)							Cross Section 2 (Pool)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation¹														
Bankfull Width (ft)	13.60	14.14	11.54	9.32	9.10			13.40	15.42	13.42	14.59	14.33		
Floodprone Width (ft)	46.70	47.68	47.07	45.90	45.90			45.50	45.13	44.92	45.72	45.72		
Bankfull Mean Depth (ft)	1.20	1.28	1.33	1.30	1.34			2.30	2.45	3.37	2.90	2.73		
Bankfull Max Depth (ft)	2.30	2.44	2.43	2.31	1.95			3.20	3.85	4.56	4.30	4.31		
Bankfull Cross Sectional Area (ft ²)	15.60	18.09	15.37	12.11	12.18			31.10	37.82	45.2	42.34	39.15		
Bankfull Width/Depth Ratio	11.80	11.05	8.68	7.17	6.78			N/A	N/A	N/A	N/A	N/A		
Bankfull Entrenchment Ratio	3.40	3.37	4.08	4.93	5.04			N/A	N/A	N/A	N/A	N/A		
Bankfull Bank Height Ratio	1.00	1.00	1.00	1.11	1.32			N/A	N/A	N/A	N/A	N/A		
	Cross Section 3 (Pool)							Cross Section 4 (Riffle)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation¹														
Bankfull Width (ft)	14.40	17.55	17.45	14.45	14.19			13.00	13.24	8.09	8.94	7.54		
Floodprone Width (ft)	53.10	60.27	63.58	63.94	63.94			53.00	59.47	59.04	64.26	64.26		
Bankfull Mean Depth (ft)	2.20	2.00	3.37	4.11	4.75			1.00	1.30	2.00	2.44	2.68		
Bankfull Max Depth (ft)	3.00	3.49	5.07	5.04	6.22			2.20	2.53	2.82	3.16	3.22		
Bankfull Cross Sectional Area (ft ²)	31.20	35.19	58.73	59.38	67.41			13.00	17.22	16.20	21.80	20.24		
Bankfull Width/Depth Ratio	N/A	N/A	N/A	N/A	N/A			13.00	10.18	4.04	3.66	2.81		
Bankfull Entrenchment Ratio	N/A	N/A	N/A	N/A	N/A			4.10	4.49	7.30	7.19	8.52		
Bankfull Bank Height Ratio	N/A	N/A	N/A	N/A	N/A			1.00	1.00	1.00	1.00	1.19		

¹ = Widths and depths for each resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development.

Table 12. Monitoring Data - Stream Reach Data Summary

UT to Neuse River Site, DMS Project No. 92682

UT Neuse: 2,132 LF

Parameter	Baseline			MY-1			MY-2			MY-3			MY-4			MY-5		
Dimension and substrate - Riffle only	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max	Min	Mean	Max
Bankfull Width (ft)	13.00	13.30	13.60	13.24	13.69	14.14	8.09	9.82	11.54	8.94	9.13	9.32	7.54	8.32	9.10			
Floodprone Width (ft)	46.70	49.85	53.00	47.68	53.58	59.47	47.07	53.06	59.04	45.90	55.08	64.26	45.90	55.08	64.26			
Bankfull Mean Depth (ft)	1.00	1.10	1.20	1.28	1.29	1.30	1.33	1.67	2.00	1.30	1.87	2.44	1.34	2.01	2.68			
Bankfull Max Depth (ft)	2.20	2.25	2.30	2.44	2.49	2.53	2.43	2.63	2.82	2.31	2.74	3.16	1.95	2.59	3.22			
Bankfull Cross Sectional Area (ft ²)	13.00	14.30	15.60	17.22	17.66	18.09	15.37	15.79	16.20	12.11	16.96	21.80	12.18	16.21	20.24			
Bankfull Width/Depth Ratio	11.80	12.40	13.00	10.18	10.62	11.05	4.04	6.36	8.68	3.66	5.42	7.17	2.81	4.80	6.78			
Bankfull Entrenchment Ratio	3.40	3.75	4.10	3.37	3.93	4.49	4.08	5.69	7.30	4.93	6.06	7.19	5.04	6.78	8.52			
Bankfull Bank Height Ratio	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.00	1.06	1.11	1.19	1.26	1.32			
Profile																		
Riffle Length (ft)	38.64	59.42	82.92	11.51	18.03	50.98	19.83	30.74	41.18	5.92	28.20	73.01	11.51	36.26	77.29			
Riffle Slope (ft/ft)	0.0014	0.0021	0.0034	0.01	0.02	0.02	0.01	0.04	0.07	0.01	0.01	0.02	0.001	0.01	0.02			
Pool Length (ft)	28.34	48.34	73.96	42.65	74.83	139.02	27.97	56.61	109.40	60.19	74.91	139.12	32.89	69.87	132.49			
Pool Max Depth (ft)	2.78	3.86	5.14	1.17	2.64	4.10	4.56	4.82	5.07	3.53	4.78	6.12	2.73	4.86	6.79			
Pool Spacing (ft)	22.39	79.14	155.21	47.39	79.56	178.52	43.76	70.24	125.53	67.09	81.96	140.11	52.62	78.15	151.29			
Pattern																		
Channel Beltwidth (ft)	36.50	48.58	79.96															
Radius of Curvature (ft)	143.00	160.16	171.56															
Rc:Bankfull Width (ft/ft)	14.79	18.06	23.16															
Meander Wavelength (ft)	201.80	263.54	346.54															
Meander Width Ratio	2.41	3.33	5.34															
Additional Reach Parameters																		
Rosgen Classification	E5			E5			E5			E5			E5					
Channel Thalweg length (ft)	2,161			2,144			2,132			2,149			2,132					
Sinuosity (ft)	1.03			1.03			1.03			1.03			1.03					
Water Surface Slope (Channel) (ft/ft)	0.00442			0.00348			0.0035			0.0033			0.0036					
BF slope (ft/ft)	0.00436			0.00357			0.0037			0.0034			0.0038					
³ Ri% / P%	36 / 64			32 / 68			42 / 58			36/64			30/70					
³ SC% / Sa% / G% / C% / B% / Be%																		
³ d16 / d35 / d50 / d84 / d95																		
² % of Reach with Eroding Banks																		
Channel Stability or Habitat Metric																		
Biological or Other																		

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.

2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table

3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave

4 = Of value/needed only if the n exceeds 3

Appendix E. Hydrologic Data

Table 13. Verification of Bankfull Events

Date	Crest Gauge Info		Gauge Reading (ft)	Gauge Elevation (ft)	Crest Elevation (ft)	Bankfull Elevation (ft)	Height above Bankfull (ft)	Photo
	Site	Sta.						
4/28/2014	XS 4	26+00	1.46	70.8	72.26	71.53	0.73	6.1
8/20/2014	XS 4	26+00	3.04	70.8	73.84	71.53	2.31	6.2
3/13/2015	XS 4	26+00	Visual	Visual	Visual	Debris lines above bankfull	Debris lines above bankfull	6.3
9/02/2015	XS 4	26+00	3.77	70.8	74.57	71.53	3.04	6.4
2/26/2016	XS 4	26+00	Visual	Visual	Visual	Crest gauge damaged by high flow	Crest gauge damaged by high flow	6.5
8/11/2016	XS 4	26+00	3.77	70.8	74.57	71.53	3.04	6.6
1/31/2017	XS 4	26+00	3.77	70.8	74.57	71.53	3.00	6.7
8/16/2017	XS 4	26+00	3.77	70.8	74.57	71.53	3.00	6.8

Figure 6.1–6.3 Crest Gauge Photos



Figure 6.1 Crest Gauge 8/20/2014



Figure 6.2 Crest Gauge 4/28/2014



Figure 6.3 Crest Gauge 3/13/2015



Figure 6.4 Crest Gauge 9/02/2015



**Figure 6.5 Damaged Crest Gauge
2/26/2016**



Figure 6.6 Crest Gauge 8/11/2016



Figure 6.7 Crest Gauge 1/30/2017



Figure 6.8 Crest Gauge 8/16/2017