

# TRIBUTARY TO REEDY FORK CREEK STREAM RESTORATION

GUILFORD COUNTY, NORTH CAROLINA

CONTRACT # D06028-A



Year 0 - Photo Point 4



Year 4 - Photo Point 4

Prepared For:



Ecosystem Enhancement Program  
Department of Environment and Natural Resources  
1652 Mail Service Center  
Raleigh, NC 27699-1652

## ANNUAL MONITORING REPORT (YEAR 4 OF 5)

FEBRUARY 2012

Owner



NCDENR  
Ecosystem Enhancement Program  
Department of Environment and Natural Resources  
1652 Mail Service Center  
Raleigh, NC 27699-1652

EEP Project Manager: Guy Pearce  
Phone: (919) 715-1656

---

Design and Monitoring Firm



Mulkey Engineers and Consultants  
6750 Tryon Road  
Cary, North Carolina 27518  
Phone: (919) 851-1912  
Fax: (919) 851-1918

Project Manager: Wendee B. Smith  
Phone: (919) 858-1833

Project Engineer: Emmett Perdue  
Phone: (919) 858-1874

## Table of Contents

<b>1.0</b>	<b>Executive Summary</b> .....	<b>1</b>
<b>2.0</b>	<b>Project Background</b> .....	<b>3</b>
2.1	Project Location and Setting	3
2.2	Project Goals and Objectives	3
2.3	Project Restoration Approach and Mitigation Type	4
2.4	Project History	4
2.5	Project Monitoring Plan View	5
<b>3.0</b>	<b>Project Condition and Monitoring Results</b> .....	<b>6</b>
3.1	Project Vegetation Monitoring	6
3.1.1	Vegetation Monitoring Methodology	6
3.1.2	Vegetation Monitoring Success Criteria	7
3.1.3	Vegetation Monitoring Results for Year 1 of 5	7
3.1.4	Vegetation Monitoring Results for Year 2 of 5	8
3.1.5	Vegetation Monitoring Results for Year 3 of 5	9
3.1.6	Vegetation Monitoring Results for Year 4 of 5	9
3.2	Project Stream Monitoring	10
3.2.1	Stream Monitoring Methodology	10
3.2.2	Stream Monitoring Success Criteria	13
3.2.3	Stream Monitoring Results for Year 1 of 5	15
3.2.4	Stream Monitoring Results for Year 2 of 5	17
3.2.5	Stream Monitoring Results for Year 3 of 5	19
3.2.6	Stream Monitoring Results for Year 4 of 5	22
<b>4.0</b>	<b>Project Monitoring Methodology</b> .....	<b>25</b>
<b>5.0</b>	<b>References</b> .....	<b>26</b>

### Figures

Figure 1. Location Map

### Tables

Table I.	Project Restoration Approach and Mitigation Type
Table II.	Project Activity and Reporting History
Table III.	Project Contacts
Table IV.	Project Background
Table V.	Stem Counts Monitoring Year 4 for Each Species Arranged by Plot
Table VI.	Vegetative Problem Areas
Table VII.	Baseline Morphology and Hydraulic Summary
Table VIII.	Morphology and Hydraulic Monitoring Summary
Table IX.	BEHI and Sediment Transport Estimates
Table X.	Verification of Bankfull Events
Table XI.	Categorical Stream Feature Visual Stability Assessment
Table XII.	Stream Problem Areas

### Appendices

Appendix A.	Monitoring Plan View
Appendix B.	Vegetation Plot Photos
Appendix C.	Reference Point Photos
Appendix D.	Cross Section Photos
Appendix E.	Raw Data



## **1.0 Executive Summary**

This annual monitoring report details the monitoring activities through the fourth year and the results for the Tributary to Reedy Fork Creek Stream Restoration Site (RFC). All of the monitoring activities were conducted and the subsequent results are reported in accordance with the approved mitigation plan (Mulkey Engineers and Consultants, 2008) for RFC. The content and format of this report were developed in accordance with the contract requirements for the Full Delivery RFP 16-D06028 (NCEEP, 2005). Accordingly, this report includes project background information, project monitoring results, and description of the project monitoring methodology.

Mulkey Engineers & Consultants (Mulkey) submitted RFC for the Full Delivery RFP 16-D06028 to provide 7,000 Stream Mitigation Units (SMUs). Mulkey was awarded the stream restoration contract by the Ecosystem Enhancement Program Department of Environment and Natural Resources (NCEEP) and began work on the project on November 26, 2007. The primary goals of RFC were to improve water quality, to reduce bank erosion, to reestablish a floodplain along each of the stream reaches, and to improve the aquatic and terrestrial wildlife habitat. These goals were met through the following objectives:

- By using natural channel design to restore stable pattern, dimension, and profile for approximately 7,511 linear feet of stream channel
- By establishing a conservation easement, which will protect the streams from cattle intrusion and future development activities
- By establishing a floodplain or reconnecting the stream back to its historic floodplain, or a combination of both, for each project stream reach
- By creating or restoring floodplain features such as vernal pools, off channel ponds, or riparian wetlands
- By increasing the amount of aquatic habitat through the addition of rock and wood structures
- By reestablishing native plant communities throughout the conservation easement, whereby reintroducing shading, cover areas, and travel corridors.

RFC located in Guilford County, North Carolina near the Town of Gibsonville and is situated in the Cape Fear River Basin. Past land use practices, including extensive cattle farming and clearing of the riparian buffers resulted in substantial degradation of the stream systems at RFC. RFC is comprised of seven stream reaches totaling approximately 7,511 feet of restored stream channel. All of the analyses, design, and restoration at RFC were accomplished using natural stream channel design methods. In addition to stream channel restoration, the restored stream banks and the riparian and upland buffer areas along RFC were also replanted with native species vegetation.

The survivability of the planted vegetation at RFC will be monitored at representative vegetation plots as well as project-wide. Stem counts, photo documentation and comparison, and visual assessment will be utilized. Bare root stock were planted at a density of 680 stems per acre (eight foot by eight foot spacing) and live stakes were planted on the stream banks at a density of 1,742 stems per acre (five foot by five foot spacing). A

total of 16 representative vegetation plots were installed at RFC based on the recommendations set forth by NCEEP regarding the acreage contained in the conservation easement. The survivability of the planted woody vegetation at RFC will be monitored using annual stem counts at each of the plots. In addition to the stem counts, annual photos will be taken at each of the plots and also from eight other permanent photo reference points. The vegetation plot photos will be used for photo documentation and comparison of the vegetation growth at each plot. The photo documentation at the reference points will be employed to assist in a project-wide visual assessment of the vegetation at RFC. Survivability will be based on achieving a minimum of 320 stems per acre, the rate required to be present during the third year of monitoring, across the project site. The stem counts will be conducted during the latter part of the growing season months (August, September, and October) to ensure survival throughout a complete growing season while still allowing for relative ease in identification.

After Monitoring Year 1 where supplemental planting took place, the results of the vegetation monitoring have shown increased improvement as time passes. This trend has continued in Year 4 with 241 counted stems returning a range of 377 stems per acre to 850 stems per acre with an average of 608 stems per acre compared to Year 3 with 241 counted stems returning a range of 377 stems per acre to 769 stems per acre with an average of 596 stems per acre. Similarly, the visual appearance of trees across the site has increased as the bare roots have been able to out compete the herbaceous layer therefore becoming more visible. Given this trend, Mulkey did not make any additional recommendations or take any other action other than to proceed with the annual vegetation monitoring.

Stream dimension, pattern, profile, stream bed material, bank stability, and bankfull hydrology will be monitored to evaluate the success of stream restoration at RFC. The limits of the project stream reaches to be monitored at RFC were determined using the sampling rates outlined by the USACE *et al.* (2003). The monitoring involves using annual field surveys, pebble counts, crest gage recordation, visual assessment and photo documentation. Baseline conditions for comparison of the stream parameters to be monitored were established from data gathered immediately after construction through the as-built survey process. Longitudinal profiles and Modified Wolman pebble counts were conducted for all reaches and a total of seven permanent cross sections were surveyed and photo documented across RFC. A total of three crest gages across RFC were installed for hydrologic monitoring to verify the occurrence of bankfull storm events. Annual photo documentation was used for stream monitoring to complement and validate the other stream monitoring practices from eight permanent reference photo points. Annual project wide visual assessment was conducted using field observation and pedestrian surveys to identify any specific problem areas. This being the fourth year of monitoring, the BEHI information was not collected as required during Monitoring Year 3 and Monitoring Year 5. Stream restoration success at RFC was evaluated by comparison of the annual monitoring results against those same parameters as predicted, specified, and required in the proposed design and as implemented during the construction process represented by the as-built or baseline conditions. Success was deemed achieved when all such comparisons reveal positive trends toward overall stream stability.

Monitoring results from the three previous years have all indicated stability in terms of geomorphic processes. Year 4 monitoring has yielded the same results with the longitudinal profiles, cross sections, horizontal geometry and pebble counts all returning data that indicates stable C type stream channels with typical yearly fluctuations. The compilation of four years of monitoring data strongly suggest the RFC project has been successfully restored to a stable stream system in all stream related monitoring aspects.

Therefore, based on the strong positive results of both the vegetative and the stream monitoring for all monitoring to date at RFC, Mulkey does not propose any actions other than to proceed with the annual stream monitoring.

## **2.0 Project Background**

### **2.1 Project Location and Setting**

RFC located in Guilford County, North Carolina approximately five miles north of the Town of Gibsonville, approximately one half mile east of the intersection of NC Highway 61 and Sockwell Road (SR 2735) and immediately south of SR 2735 (Figure 1). RFC is situated in the Cape Fear River Basin 8-digit cataloging unit 03030002 and the 14-digit cataloging unit 03030002020070. Mulkey proposed to provide 7,000 Stream Mitigation Units (SMUs) with RFC under the Full Delivery RFP 16-D06028 issued by NCEEP. Mulkey acquired and installed permanent fencing along an easement covering 19.64 acres, which encompasses the streams and associated buffers at RFC.

### **2.2 Project Goals and Objectives**

The primary goals of RFC were to improve water quality, to reduce bank erosion, to reestablish a floodplain along each of the stream reaches, and to improve the aquatic and terrestrial wildlife habitat.

These goals will be met through the following objectives:

- By using natural channel design to restore stable pattern, dimension, and profile for approximately 7,511 linear feet of stream channel
- By establishing a conservation easement, which will protect the streams from cattle intrusion and future development activities
- By establishing a floodplain or reconnecting the stream back to its historic floodplain, or a combination of both, for each project stream reach
- By creating or restoring floodplain features such as vernal pools, off channel ponds, or riparian wetlands
- By increasing the amount of aquatic habitat through the addition of rock and wood structures
- By reestablishing native plant communities throughout the conservation easement, whereby reintroducing shading, cover areas, and travel corridors.

## **2.3 Project Restoration Approach and Mitigation Type**

RFC is comprised of three main reaches (R2-1, R2-2, R2-3) and four tributaries (R1, R2-4a, R2-4b, and R2-4c). Prior to construction, these seven reaches were identified and proposed for restoration due to their distinct stream characteristics and drainage areas. These seven existing reaches totaled approximately 7,093 linear feet. A total of approximately 7,511 linear feet of stream channel was restored at RFC within the 19.64-acre conservation easement.

Analyses, design, and restoration of the stream channels at RFC was accomplished using Natural Stream Channel design methods developed by Rosgen (Rosgen, D. L., 1994, 1996, 1998). The proposed Rosgen channel type for each the stream reaches was a C4 channel. A combination of Priority Level I and II methods were used to construct these reaches.

The most significant stream restoration component at RFC involved reconstruction of each of the stream reaches such that stream flows greater than bankfull are allowed to access the restored stream's floodplain. Two different approaches were used to ensure such floodplain access. The first approach involved relocating and raising the stream bed such that the historic floodplain is accessed by stream flows greater than bankfull (the sections of the project stream reaches that were restored using Priority Level I methodologies). A second approach was used where site constraints prevented such relocation and raising of the stream bed. The second approach involved building a floodplain at a level lower than the historic floodplain through the construction of bankfull benches (the sections of the project stream reaches that were restored using Priority Level II methodologies). In-stream structures were installed along each of the stream reached to provide grade control and stream bank protection, and to increase in-stream habitat diversity. The in-stream structures that were installed included rock cross vanes, j-hook rock vanes, rock vanes, constructed riffles, and root wads. Stream banks were further stabilized through the installation of coir fiber erosion control matting, temporary and permanent seeding, and the installation of native species vegetation in the form of transplants, live stakes, and bare root seedlings. All areas of the site that were disturbed during construction activities were stabilized using temporary and permanent seeding. The riparian and upland buffer communities along RFC were also restored with native species vegetation using a target community which will emulate the Piedmont/Low Mountain Alluvial Forest described by Shafale and Weakley (1990). The conservation easement was fenced to permanently protect the restored stream and buffer areas. Information regarding the restoration approach and mitigation type for each of the seven project stream reaches is detailed in Table 1.

## **2.4 Project History**

The existing conditions at RFC prior to restoration were a result of cattle use for the past 50 years. When Mulkey initially became involved with this project, there were approximately 150 dairy cattle utilizing the pastures and directly accessing the stream channels. This continual livestock access to the streams resulted in substantial erosion along the stream banks, incision of the channels, channel widening in some areas, and heavy siltation throughout RFC, as well as reduced water quality due to large quantities of fecal matter into



the stream system. As a result of these land and water quality issues, Mulkey submitted RFC for the Full Delivery RFP 16-D06028 to provide 7,000 Stream Mitigation Units (SMUs). Mulkey was awarded the stream restoration contract by the NCEEP and began work on the project on November 26, 2007. The project activity and reporting history are detailed in Table II. Table III lists the contacts for the designer, contractor, relevant suppliers, and monitoring firm for RFC. Table IV provides a complete listing of project background information.

## **2.5 Project Monitoring Plan View**

Mulkey conducted as-built surveys along the entire length of each of the restored project stream reaches using total station survey equipment. These surveys were conducted in part to establish and document baseline conditions for the newly restored stream channels for future monitoring activities. Plan and profile drawings were developed using the results of the monitoring baseline surveys and subsequent yearly monitoring surveys. These drawing depicted the post construction condition of RFC with overlays of the yearly monitoring surveys which are included in Appendix A. The drawings consisted of plan sheets that include the following:

- Title sheet
- Legend sheet
- As-built planimetric drawings and profiles developed from the baseline monitoring field surveys

The drawings illustrate the location of all major project elements, including, but not limited to the:

- Restored stream channel thalweg, normal edges of water, constructed bankfull channel limits, and the constructed cut slope limits
- Conservation easement boundaries
- Permanent fencing limits
- Topography
- In-stream structures
- Photo points
- Crest gages
- Vegetation plots locations
- Permanent cross sections
- Project survey control
- Monitoring profile survey limits
- Relevant structures and utilities

### **3.0 Project Condition and Monitoring Results**

#### **3.1 Project Vegetation Monitoring**

##### **3.1.1 Vegetation Monitoring Methodology**

The survivability of the planted vegetation at RFC, including both woody and herbaceous species, was monitored at representative vegetation plots as well as project-wide. Monitoring at representative vegetation plots focused primarily on planted woody vegetation and was conducted using stem counts and photo documentation. Project-wide monitoring of planted vegetation included both woody and herbaceous species and was accomplished using visual assessment as well as photo documentation.

Major grading and channel construction was completed in mid-April 2008. Throughout construction, appropriate temporary and permanent seeding was conducted to stabilize areas disturbed during construction. Appropriate existing native species vegetation was also salvaged, where feasible, in the form of transplants and live stakes, throughout the construction process. Immediately following the completion of the major grading and channel construction activities, all remaining plant material was installed during the months of March and April 2008, with all such planting being completed by mid-April 2008. These remaining plant materials consisted of native species bare root seedlings and live stakes and were installed, as appropriate, to restore the riparian and upland buffer communities along RFC within the conservation easement area. A complete listing of the planting zones, their corresponding acreages, and the corresponding vegetation species was included in the approved mitigation report (Mulkey Engineers and Consultants, 2008). The bare root stock were planted at a density of 680 stems per acre (eight foot by eight foot spacing) and the live stakes were planted on the stream banks at a density of 1,742 stems per acre (five foot by five foot spacing).

As-built surveys were initiated immediately following the installation of plant materials. In the period between March and May 2008, during the as-built surveys and after the completion of planting, a total of 16 representative vegetation plots (vegetation plots 1 through 16) were installed randomly across RFC. An iron pipe was installed at each plot corner for monumentation and a polyvinyl chloride (PVC) pipe, along with a label specifying the plot number, was also installed at one of the corners of each plot. The plot corners were strategically located such that each plot has a total area of approximately 100 square meters. Between April and May 2008, after the establishment of the plots, the species of each planted stem in each plot was identified. Each of these stems was then tallied, by species, and marked with loosely tied survey flagging (on lateral branches) to facilitate future identification. The survivability of the planted woody vegetation at RFC was monitored using annual stem counts at each of the plots. During the annual stem counts, the planted stems were re-flagged as required to ensure that all planted stems were accounted for and considered in the survivability calculations. In addition to the stem counts, photos were taken at each of the plots. Where necessary, the corner of each plot was remarked with the PVC pipe and the plot number relabeled. This PVC plot corner was used as the reference point from which the annual vegetation plot photos were taken such that the

photos at each plot will have the same orientation. The photos were compared to the photos from the previous years to validate and document vegetation success. In addition to the photo reference points established at each of the vegetation plots, a total of eight additional permanent photo reference points were installed across RFC. These photo reference points were monumented using steel rebar and PVC pipe and were used for additional photo documentation of vegetation growth across RFC. Photos were taken from each of the eight permanent photo reference points with the same orientation each year and used for photo documentation and annual comparison of the vegetation growth across RFC. This exercise helped to further validate and document vegetation success at RFC. Between April and May 2008, after installation of the described eight photo reference points, photos were taken from each of the photo reference points to document the baseline conditions at RFC with regards to planted vegetation. Project-wide visual assessment was also used for vegetation monitoring at RFC. A visual assessment was conducted using annual field observation and pedestrian surveys to identify any specific vegetation problem areas at RFC during the monitoring period. Any problem areas where vegetation was lacking or exotic vegetation occurred, was identified and categorized as bare bank, bare bench, bare floodplain, or invasive population. Such areas were documented using representative photos and their locations mapped on the plan view in Appendix A.

### **3.1.2 Vegetation Monitoring Success Criteria**

Vegetation success at RFC will be measured by stem survivability. Survivability was based on achieving at least 320 stems per acre, the rate required to be present during Year 3 Monitoring. The stem counts were conducted during the latter part of the growing season months (August, September, and October) to ensure survival throughout a complete growing season while still allowing for relative ease in identification. As described above, photo documentation and visual assessment was used to complement the stem counts as part of the vegetation monitoring protocol at RFC. If during any given year, the planted species are not anticipated to meet final criteria established for vegetation, supplemental plantings are to be considered. In the event that this occurs, a remedial planting plan will be developed that achieves the survivability goals established for Years 3 and 5.

### **3.1.3 Vegetative Monitoring Results for Year 1 of 5**

In late September 2008, the vegetation monitoring for Monitoring Year 1 was conducted. The methodologies described in the Vegetation Monitoring Methodology Section above were used for the vegetation monitoring at RFC for Monitoring Year 1. Stem counts were conducted at each of the 16 vegetation plots. Table V presents the results of these stem counts for each of the plots. Photos were taken from the photo reference points at each of the 16 vegetation plots. Appendix B compares these photos with the initial baseline photos taken from the photo reference points at each of the 16 vegetation plots. Photos were also taken from each of the eight permanent photo reference points. Appendix C compares these photos with the initial baseline photos taken from the original eight permanent photo reference points. A project-wide visual assessment was also conducted to identify any specific vegetation problem areas. Table VI summarizes the results of the project-wide vegetation visual assessment.

The results of the Monitoring Year 1 stem counts showed that the counts for the 16 vegetation plots ranged from 121 to 972 stems per acre, with an average survivability of 478 stems per acre. These results indicated that the survivability of the planted woody vegetation at RFC may not meet the success criteria of achieving at least 320 stems per acre after three years and 260 stems per acre after five years at RFC. Based on the results of the stem counts, supplemental plantings of bare root seedlings were recommended to be conducted by Mulkey during the 2008 – 2009 planting season to ameliorate any deficiencies. The comparisons of the baseline and Monitoring Year 1 photos at both the 16 vegetation plot photo reference points and the eight permanent photo reference points did not reveal any concerns, problems, or negative trends. No vegetation problem areas were observed or documented during the project-wide visual assessment. No significant volunteer woody species were observed at any of the 16 vegetation plots. Beyond the supplemental plantings, Mulkey did not propose any additional recommendations or actions other than to proceed with the annual vegetation monitoring.

#### **3.1.4 Vegetative Monitoring Results for Year 2 of 5**

Mulkey conducted the recommended supplemental plantings of bare root seedlings in late winter 2008. These supplemental plantings were conducted only at the areas of the site where the most mortality was observed. Between early and mid-September 2009, the vegetation monitoring for Monitoring Year 2 was conducted. The methodologies described in the Vegetation Monitoring Methodology Section above were used for the vegetation monitoring at RFC for Monitoring Year 2. Stem counts were conducted at each of the 16 vegetation plots. Table V presents the results of these stem counts for each of the plots. Photos were taken from the photo reference points at each of the 16 vegetation plots. Appendix B compares these photos with the initial baseline photos taken from the photo reference points at each of the 16 vegetation plots. Photos were also taken from each of the eight permanent photo reference points. Appendix C compares these photos with the initial baseline photos taken from the original eight permanent photo reference points. A project-wide visual assessment was also conducted to identify any specific vegetation problem areas. Table VI summarizes the results of the project-wide vegetation visual assessment.

Subsequent to the described replanting, the results of the Monitoring Year 2 stem counts showed that the counts for the 16 vegetation plots ranged from 504 to 972 stems per acre, with an average survivability of 697 stems per acre. These results indicated that the survivability of the planted woody vegetation at RFC should meet the success criteria of achieving at least 320 stems per acre after three years and 260 stems per acre after five years at RFC. The comparisons of the baseline, Monitoring Year 1, and Monitoring Year 2 photos at both the 16 vegetation plot photo reference points and the eight permanent photo reference points did not reveal any concerns, problems, or negative trends. No vegetation problem areas were observed or documented during the project-wide visual assessment. No significant volunteer woody species were observed at any of the 16 vegetation plots. Native species herbaceous vegetation was clearly observed to be flourishing at RFC in conjunction with the woody species vegetation. Both the woody and herbaceous vegetation are establishing well along the stream banks, with root mats for both clearly visible along the

edges of water for the project stream reaches. Based on the positive results from the vegetative monitoring for Monitoring Year 2 at RFC, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual vegetation monitoring.

### **3.1.5 Vegetative Monitoring Results for Year 3 of 5**

Between late September and early October 2010, the vegetation monitoring for Monitoring Year 3 was conducted. The methodologies described in the Vegetation Monitoring Methodology Section above were used for the vegetation monitoring at RFC for Monitoring Year 3. Stem counts were conducted at each of the 16 vegetation plots. Table V presents the results of these stem counts for each of the plots. This table includes initial stem counts through Monitoring Year 3 stem counts and the resulting survivability percentages. Photos were taken from the photo reference points at each of the 16 vegetation plots. Appendix B compares the photos from the initial baseline photos through the Monitoring Year 3 taken from the photo reference points at each of the 16 vegetation plots. Photos were also taken from each of the eight permanent photo reference points. Appendix C compares the photos from the initial baseline photos through the Monitoring Year 3 taken from the original eight permanent photo reference points. A project-wide visual assessment was also conducted to identify any specific vegetation problem areas. Table VI summarizes the results of the project-wide vegetation visual assessment.

Monitoring Year 3 stem counts were documented and the survivability calculated from the Monitoring Year 2 totals following replanting. Monitoring Year 3 showed that the counts for the 16 vegetation plots ranged from 377 to 769 stems per acre, with an average survivability of 596 stems per acre. These results indicate that the survivability of the planted woody vegetation at RFC have met the success criteria of achieving at least 320 stems per acre after three years and will likely meet the 260 stems per acre after five years at RFC. The photo comparison of the baseline data through Monitoring Year 3 at the 16 vegetation plots, photo reference points, and the eight permanent photo reference points depict an established herbaceous vegetative layer dominating the landscape. Mulkey believes that by comparing the Year 2 and Year 3 photos, the herbaceous vegetation has reached its growth limit. This should allow the planted woody trees to become well established above the herbaceous vegetation and to continue their increased growth pattern. Mulkey is aware, through pedestrian surveys and visual observations, that at first glance some areas appear to be lacking woody species; however upon a strict search, the planted trees are in fact present. At this time, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual vegetation monitoring.

### **3.1.6 Vegetative Monitoring Results for Year 4 of 5**

In late September 2011, the vegetation monitoring for Monitoring Year 4 was conducted. The methodologies described in the Vegetation Monitoring Methodology Section above were used for the vegetation monitoring at RFC for Monitoring Year 4. Stem counts were conducted at each of the 16 vegetation plots. Table V presents the results of these stem counts for each of the plots. This table includes initial stem counts through Monitoring Year

4 stem counts and the resulting survivability percentages. Photos were taken from the photo reference points at each of the 16 vegetation plots. Appendix B compares the photos from the initial baseline photos through the Monitoring Year 4 taken from the photo reference points at each of the 16 vegetation plots. Photos were also taken at each of the eight permanent photo reference points. Appendix C compares the photos from the initial baseline photos through the Monitoring Year 4 taken from the original eight permanent photo reference points. A project-wide visual assessment was also conducted to identify any specific vegetation problem areas. Table VI summarizes the results of the project-wide vegetation visual assessment.

Monitoring Year 4 stem counts were documented and the survivability calculated from the Monitoring Year 2 totals following replanting. Monitoring Year 4 showed that the counts for the 16 vegetation plots ranged from 377 to 850 stems per acre, with an average survivability of 608 stems per acre. The current results indicate that the survivability of the planted woody vegetation at RFC has been maintained from Year 3. Slight improvements in survivability were made in Year 4 when previously flagged trees were located that had not previously been found in Year 3. Due to a heavy herbaceous cover during Years 2 and 3, many trees were not easily located or had appeared to have died. The current stem counts are on course to achieve the success criteria of 260 stems per acre after five years. The photo comparison of the baseline data through Monitoring Year 4 at the 16 vegetation plots, photo reference points, and the eight permanent photo reference points shows the planted trees are rising above the robust herbaceous layer and becoming the dominant vegetative layer. Comparisons between Year 3 and Year 4 photos showed that the planted trees have become well established and continued their increased growth pattern. Significant tree growth was visually apparent during the monitoring period due to difficulties in conducting longitudinal and cross sectional stream surveys. Mulkey is aware, through pedestrian surveys and visual observations, that at first glance some areas appear to be lacking woody species; however upon a strict search, the planted trees are in fact present. At this time, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual vegetation monitoring.

## **3.2 Project Stream Monitoring**

### **3.2.1 Stream Monitoring Methodology**

Stream dimension, pattern, profile, stream bed material, bank stability, and bankfull hydrology will be monitored to evaluate the success of the stream restoration activities at RFC. The monitoring of stream dimension, pattern, and profile, or morphometric monitoring, along with the monitoring of stream bed material, was conducted using annual field surveys along with visual assessment. The morphometric, stream bed material, and stream bank stability monitoring was conducted along representative sections of the project stream reaches. Hydrologic monitoring consisted of field measurements of bankfull events using crest gages. Project-wide stream monitoring was accomplished using visual assessment as well as photo documentation.

Major grading and channel construction were completed in mid-April 2008. Immediately following the completion of the major grading and channel construction activities, all remaining plant material was installed during the months of March and April 2008. The as-built surveys of all of the stream reaches at RFC were initiated immediately following the installation of plant materials and were conducted utilizing total station surveys while following the protocols set forth by the 2003 USACE Stream Mitigation guidelines (USACE *et al.*, 2003). In addition to documenting the construction of RFC for comparison to the proposed design, the results of the as-built surveys were also used to establish baseline morphology for the proposed monitoring. This information is presented in Table VII. A summary of the restored stream channel lengths are outlined in Table I. A complete set of As-Built Drawings including a monitoring plan view and longitudinal profile for the as-built conditions of the restored channels can be found in Appendix A. After the completion of the as-built surveys, the limits and corresponding lengths of the project stream reaches to be monitored at RFC were determined using the sampling rates outlined by the USACE *et al.* (2003). A total of 3,060 linear feet of all restored stream channels are surveyed annually during the monitoring period. This amount satisfies the 3,000 linear feet required minimum. Based on these the sampling rates, the limits of the project stream reaches to be surveyed annually for monitoring are as follows:

Reach R1 – 600 Linear Feet Total (Stations 0+00-R1- through 6+00-R1-)  
Reach R2-2 – 453 Linear Feet Total (Stations 18+43-R2- through 22+96-R2-)  
Reach R2-3 – 1,633 Linear Feet Total (Stations 2+10-R2- through 18+43-R2-)  
Reach R2-4a – 174 Linear Feet Total (Stations 0+36-R2- through 2+10-R2-)  
Reach R2-4b – 100 Linear Feet Total (Stations 0+31-R2-4b- through 1+31-R2-4b-)  
Reach R2-4c – 100 Linear Feet Total (Stations 0+00-R2-4c- through 1+00-R2-4c-)

The upstream and downstream limits of these reaches were monumented in the field using steel rebar/PVC pin. Each pin was also labeled with an aluminum tag identifying the respective reach and the correct descriptor (“begin” or “end”).

A total of seven permanent cross sections, consisting of both riffles and pools, were established across RFC and surveyed during the as-built surveys. The number of cross sections was determined using the sampling rates outlined by the USACE *et al.* (2003). The left and right ends of each cross section were monumented with a steel rebar pin and PVC pipe. An aluminum tag identifying the cross section number was also installed at the pin on the left side of the channel. In addition to the cross section surveys, photos were taken at each of the seven cross sections, looking across the stream from left to right, to document the baseline conditions at each respective cross section. Specific stations along each permanent cross section were established during the as-built surveys to promote replication and consistency during the subsequent annual cross section surveys. The stationing for each cross section was established to always begin on the left side of the channel, facing downstream, at the left rebar/PVC pin, and to continue across the stream channel to the rebar/PVC pin on the right side. The as-built surveys of the seven cross sections established the baseline conditions with regards to stream dimension. All of the seven cross sections are surveyed each year during the five-year monitoring period and the resulting parameters are compared annually. The parameters to be monitored include bankfull width, floodprone

width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius. Photos were taken annually at each of the seven cross sections, with the same orientation, looking across the stream from left to right and were compared annually to the photos from the previous year(s) to document stream condition at each respective cross section.

The pattern for all of the stream reaches was surveyed and baseline conditions were established as part of the as-built surveys. Monitoring surveys for stream pattern will be limited to the project stream reaches specified above for annual monitoring surveys. The stream pattern parameters resulting from the annual monitoring surveys will include sinuosity, belt width, radius of curvature, meander wavelength, and meander width ratio. These parameters are compared annually.

The as-built surveys included longitudinal profile survey along the entire length of all restored stream reaches. Longitudinal profiles were surveyed by identifying each stream feature (riffle, run, pool, or glide) and surveying specific points at each feature. These specific locations included top of bank, bankfull, water's edge or surface, and thalweg. The as-built surveys were used to establish the baseline conditions with regards to longitudinal profile. The longitudinal profiles surveys conducted each year are limited to the project stream reaches specified above for annual monitoring surveys. The parameters resulting from the yearly surveys of the longitudinal profile are compared on an annual basis. The parameters to be monitored include bankfull slope, riffle length, riffle slope, pool length, and pool to pool spacing.

During the as-built surveys, Modified Wolman pebble counts were conducted at each of the project stream reaches to classify the stream bed materials. The pebble counts for the larger project stream reaches (R2-2 and R2-3) were conducted at each of the permanent cross sections by performing an equal number of counts at each cross section and then combining the results into a reach-wide count. These larger reaches were sampled at a minimum rate of 25 counts per cross section such that a minimum of 100 counts were made for each of the larger reaches. Reach-wide pebble counts were conducted along the smaller project stream reaches (R1, R2-4a, R2-4b, and R2-4c). A minimum of 100 counts were made for each of these smaller reaches. The stream bed materials are monitored at RFC by repeating these same pebble count procedures on an annual basis. The results of the pebble counts for each specified project stream reach are compared on an annual basis.

BEHI information was collected during the existing condition surveys and sediment transport rates were subsequently developed. The resulting information served as baseline data for stream bank stability at RFC. Stream bank stability monitoring using these parameters was required in Monitoring Year 3 and will be again in Year 5. Data collected during these years were compared with pre-construction conditions to determine the change in bank erosion hazard indices and sediment export rates for each reach assessed. Positive change, namely reduction, in both the stream bank erosion rates and sediment transport rates at RFC are expected as a result of restoration and will be documented as described to demonstrate success.



During the as-built surveys, a total of three crest gages were installed across RFC, with two along Reach R2 and one at Reach R1. At the base of each crest gage a permanent vertical datum was installed. The locations of each crest gage along with the elevation of the permanent vertical datum were surveyed during the as-built surveys. The crest gages were used for the hydrologic monitoring at RFC to verify the occurrence of bankfull storm events. Each crest gage was set during its initial installation and baseline photos were taken. The crest gages were checked annually and the flood stage(s) recorded by each gage and measured relative to the permanent vertical datum of the respective gage. The results of these measurements were used to document the occurrence of significant storm events, with the goal of specifically documenting the occurrence of bankfull and larger stream flow events.

Photo documentation and project-wide visual assessment were used for stream monitoring at RFC to complement the other stream monitoring practices. A total of eight permanent reference photo points were installed across RFC during the as-built surveys. These photo points were monumented using steel rebar/PVC pins. Photos were taken at that time to provide photo documentation of baseline stream conditions. Photos were taken from each of the eight permanent photo reference points with the same orientation each year and were used for photo documentation and annual comparison of the stream conditions across RFC. This exercise helped to further validate and document stream restoration success at RFC. The visual assessment was conducted using annual field observation and pedestrian surveys to identify any specific problem areas along the streams at RFC during the monitoring period. Any such problem areas were identified and organized under appropriate categories. Such areas were documented using representative photos, where applicable, and their locations mapped on the plan and profile sheets located in Appendix A. The suspected cause and appropriate remedial action for each problem was determined. If during any given year, the streams are not anticipated to meet the final established monitoring criteria, corrective actions are to be considered. Such modifications are to be documented and discussed with NCEEP.

### **3.2.2 Stream Monitoring Success Criteria**

Stream dimension, pattern, profile, stream bed material, bank stability, and bankfull hydrology was monitored annually for the project stream reaches as described in detail above. Stream restoration success at RFC was evaluated by comparison of those annual results against those same parameters as predicted, specified, and required in proposed design. Success was achieved when all such comparisons reveal positive trends toward overall stream stability. The stream monitoring results should show that the stream channels at RFC are of the proposed stream channel type (Rosgen 1994).

Stream dimension parameters including bankfull width, floodprone width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius were measured and/or calculated for each of the permanent cross sections. The described dimension parameters are expected to remain consistent from year to year and should fall within the ranges established by the original proposed design parameters. It is expected and acceptable that minor adjustments in

dimension will occur such as the development of point bars and the subsequent deepening of pools. As vegetation becomes established and the stream banks are stabilized, the anticipation is that the width depth ratios will decrease and the entrenchment ratios will increase slightly, both within the normal ranges for C and E stream channel types (Rosgen, 1994).

Stream pattern parameters including sinuosity, belt width, radius of curvature, meander wavelength, and meander width ratio were measured and/or calculated. Stream pattern measurements are expected to remain consistent from year to year and to fall within the originally proposed design parameters. As vegetation becomes established and the stream banks are stabilized, it is anticipated that the sinuosity of the streams will also adjust, likely becoming more sinuous with time.

Stream longitudinal profile parameters including bankfull slope, riffle length, riffle slope, pool length, and pool to pool spacing were measured. Longitudinal profiles parameters are expected to remain relatively consistent from year to year. The stream profiles should not show aggrading or degrading conditions during the five-year monitoring period, however, minor profile adjustments such as deepening of pools is expected.

Stream bed material was monitored using the described Modified Wolman pebble counts. The success criteria for the bed material will be determined at the end of the five-year monitoring period when data can be reviewed and compared to the proposed channel material types. Fluctuations in bed materials will likely occur during the early years following construction and several years may be needed to observe a consistent bed material. Bed materials should ultimately reflect the proposed design conditions for each reach at RFC.

Stream bank stability was monitored using BEHI and sediment transport estimates during Monitoring Years 3 and again in Year 5. Data collected during these years will be compared with pre-construction conditions to determine the change in bank erosion hazard indices and sediment export rates for each reach assessed. Positive change, namely reduction, in both stream bank erosion rates and sediment transport rates at RFC are expected as a result of restoration and will be documented as described to demonstrate success.

Hydrologic monitoring success was based on the ability to document the occurrence of bankfull storm events at RFC. A minimum of two bankfull events, each occurring in two separate monitoring years, are required to be documented within the five-year monitoring period. The described crest gauges were used to determine and document the occurrence of these bankfull events.

As described above, photo documentation and visual assessment were used to complement the other stream monitoring practices as part of the stream monitoring protocol at RFC. If during any given year, the streams are not anticipated to meet the final established monitoring criteria, corrective actions will be considered. Such modifications will be documented and discussed with NCEEP.

### **3.2.3 Stream Monitoring Results for Year 1 of 5**

In late September 2008, the stream monitoring for Monitoring Year 1 was conducted. The methodologies described in the Stream Monitoring Methodology Section above were used for the stream monitoring at RFC for Monitoring Year 1. Detailed surveys were conducted along the project stream reaches specified to be surveyed for annual monitoring as described in detail above. The results of these surveys were used as the basis for the morphometric monitoring, including stream dimension, pattern and profile.

All of the seven cross sections were surveyed to measure the bankfull width, floodprone width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius. The results of the cross section surveys are presented in Table VIII. The comparison of the baseline and Monitoring Year 1 stream dimension morphometric data for each of the project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustments including decreasing width to depth ratios, increasing entrenchment ratios, and minor increases in depth. Each of these trends was indicative of movement toward increased stream stability and was attributed to vegetation establishment and natural channel adjustments. The comparison of the Year 1 Monitoring cross section photos to the as-built cross section photos strongly complemented these suggestions, as no concerns, problems, or negative trends were documented.

The pattern for all of the stream reaches was surveyed to measure the parameters of sinuosity, belt width, radius of curvature, meander wavelength, and meander width ratio. The results of the pattern surveys are presented in Table VIII. The comparison of the baseline and Monitoring Year 1 stream pattern morphometric data for each of the project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustment attributed to vegetation establishment and natural channel adjustments. This adjustment included slightly increasing radius of curvature in various locations, indicative of movement toward increased stream stability. These minor adjustments can be viewed through the overlays included in Appendix A.

Longitudinal profile surveys were conducted along each of the project stream reaches specified for annual monitoring surveys. The surveys were performed to measure the parameters of bankfull slope, riffle length, riffle slope, pool length, and pool to pool spacing. The results of the longitudinal profile surveys are presented in Table VIII. The comparison of the baseline and Monitoring Year 1 longitudinal profiles for each of the monitored project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustment attributed to vegetation establishment and natural channel adjustments, including deepening of pools. The comparison of the baseline and Monitoring Year 1 longitudinal profiles did not show excessive aggrading or degrading.

Modified Wolman pebble counts were repeated at each of the project stream reaches to classify the stream bed materials for comparison to the baseline conditions. The results of the pebble counts are presented in Table VIII. Fluctuations in bed materials were expected to occur during the early years following construction. This expectation was observed in comparing the results of the baseline and Monitoring Year 1 pebble counts. Specifically, the bed material d50 and d84 for each of the stream reaches decreased. Mulkey believes that this fluctuation is attributed to the deposition of finer bed materials (sands and silts) mobilized during construction that have been subsequently deposited during storm events. At this time, Mulkey still believes that the stream bed materials will coarsen as stream bank stability increases with additional vegetation establishment and as the finer bed materials are concurrently flushed through the stream systems at RFC. The monitoring results suggested that on-site sediment supply from RFC is being greatly reduced as a result of the restoration. As noted earlier, the success criteria for the bed material will be determined at the end of the five-year monitoring period when data can be reviewed and compared to the proposed channel material types. Fluctuations in bed materials will likely continue to occur and several years may be needed to observe a consistent bed material.

Stream bank stability monitoring was not conducted, as this monitoring practice is scheduled to be performed using BEHI and sediment transport estimates during Monitoring Years 3 and 5. BEHI information was collected during the existing condition surveys and sediment transport rates were subsequently developed. The resulting information will serve as baseline data for stream bank stability at RFC and is presented in Table IX. The raw data for this table can be viewed in Appendix E.

Each of the three crest gages were checked during the Monitoring Year 1 surveys to monitor hydrology at RFC. Wrack lines were observed well above the bankfull stage across RFC during the Monitoring Year 1 surveys, suggesting that a flood event in excess of the bankfull event. One of the crest gages along Reach R2 was apparently washed away during this flood event. The two remaining crest gages (one each at Reach R1 and Reach R2) recorded flood stages in excess of the bankfull stage. Both of the remaining crest gages were reset after checking stage measurements to record future events. Table X lists the information related to the verification of bankfull events at RFC for Monitoring Year 1 while the raw data can be found in Appendix E. The evidence recorded by the crest gages indicated a storm event producing a stage in excess of the bankfull storm occurred at RFC during Monitoring Year 1. This was further validated through conversations with the land owner, Mr. George Teague, as he noted he had not seen a flood event of that magnitude in decades. This documentation of the first bankfull event at RFC during the monitoring period suggests success with regards to hydrologic monitoring at RFC.

Photo documentation and project-wide visual assessment were used to complement the other Monitoring Year 1 stream monitoring practices. Photos were taken from each of the eight permanent photo reference points. Appendix C includes all of the described photos and provides comparison of the photos with the initial baseline photos taken from the eight permanent photo reference points. No stream problems were documented through the photo comparison process. A project-wide visual assessment was conducted along each of the project stream reaches to identify any specific stream problem areas. The project-wide

visual assessment did not reveal any specific stream problem areas. Table XI presents the results of the project-wide visual assessment. Table XII presents the findings of no stream problem areas. Based on the results of the stream monitoring for Monitoring Year 1 at RFC, Mulkey did not propose any additional recommendations or actions other than to proceed with the annual stream monitoring.

### **3.2.4 Stream Monitoring Results for Year 2 of 5**

Between early and mid-September 2009, the stream monitoring for Monitoring Year 2 was conducted. The methodologies described in the Stream Monitoring Methodology Section above were used for the stream monitoring at RFC for Monitoring Year 2. Detailed surveys were conducted along the project stream reaches specified to be surveyed for annual monitoring as described in detail above. The results of these surveys were used as the basis for the morphometric monitoring, including stream dimension, pattern and profile.

All of the seven cross sections were surveyed to measure the bankfull width, floodprone width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius. The results of the cross section surveys are presented in Table VIII. The comparison of the baseline condition along with the Monitoring Years 1 and 2 stream dimension morphometric data for each of the project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustments to the width to depth ratios, entrenchment ratios, and depth. Each of these trends was indicative of movement toward increased stream stability and was attributed to vegetation establishment and natural channel adjustments. The comparison of the baseline condition, Monitoring Year 1, and Monitoring Year 2 cross section photos strongly complemented these conclusions, as no concerns, problems, or negative trends were documented.

The pattern for all of the stream reaches was surveyed to measure the parameters of sinuosity, belt width, radius of curvature, meander wavelength, and meander width ratio. The results of the pattern surveys are presented in Table VIII. The comparison of the baseline condition, Monitoring Year 1, and Monitoring Year 2 stream pattern morphometric data for each of the project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustment attributed to vegetation establishment and natural channel adjustments. This adjustment included minor changes to the radius of curvature in various locations, indicative of movement toward increased stream stability. These minor adjustments can be viewed through the overlays included in Appendix A.

Longitudinal profile surveys were conducted along each of the project stream reaches specified for annual monitoring surveys. The surveys were performed to measure the parameters of bankfull slope, riffle length, riffle slope, pool length, and pool-to-pool spacing. The results of the longitudinal profile surveys are presented in Table VIII. The comparison of the baseline condition, Monitoring Year 1, and Monitoring Year 2

longitudinal profiles for each of the monitored project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustment attributed to vegetation establishment and natural channel adjustments. The comparison of the baseline condition, Monitoring Year 1, and Monitoring Year 2 longitudinal profiles did not show excessive aggrading or degrading.

Modified Wolman pebble counts were repeated at each of the project stream reaches to classify the stream bed materials for comparison to the baseline conditions. The results of the pebble counts are presented in Table VIII. The comparison of the results of the pebble counts for Monitoring Year 1 and Monitoring Year 2 showed varied fluctuation of the bed material d50 and d84 along the sampled project stream reaches. Most of these fluctuations were slight. The bed material d50 fined or decreased slightly for project stream reaches R2-4a, R2-4b, R2-2, and R2-3; coarsened or increased slightly for project stream reach R2-4c; and remained the same for project stream reach R1. The bed material d84 fined or decreased for project stream reaches R1, R2-2, R2-3, R2-4a, and R2-4c; and coarsened or increased for project stream reach R2-4b. During the pebble counts, Mulkey noted that herbaceous vegetation is thriving in the subject stream reaches. This vegetation appears to be catching finer bed materials such that the actual stream bed is overlain with a thin layer of vegetation, root mass, and trapped finer materials. Upon further observation, coarser bed materials not reflected in the described pebble counts could be found directly under the layer of organics and trapped finer bed materials. Mulkey believes that this is the reason for the fining of the bed material reflected by the pebble counts for some reaches. The monitoring results continue to suggest that on-site sediment supply from RFC is being greatly reduced as a result of the restoration. As noted earlier, the success criteria for the bed material will be determined at the end of the five-year monitoring period when data can be reviewed and compared to the proposed channel material types. Fluctuations in bed materials will likely continue to occur and several years may be needed to observe a consistent bed material.

Stream bank stability monitoring was not conducted, as these monitoring practices are scheduled to be performed using BEHI and sediment transport estimates during Monitoring Years 3 and 5. BEHI information was collected during the existing condition surveys and sediment transport rates were subsequently developed. The resulting information will serve as baseline data for stream bank stability at RFC and is presented in Table IX. The raw data for this table can be viewed in Appendix E.

Both of the crest gages (one each at Reach R1 and Reach R2) were checked during the Monitoring Year 2 surveys to monitor hydrology at RFC. Deposition was observed above the bankfull stage across RFC during the Monitoring Year 2 surveys, suggesting that a flood event in excess of the bankfull event. Both of the crest gages recorded flood stages in excess of the bankfull stage. Both of the crest gages were reset after checking stage measurements to record future events. Table X lists the information related to the verification of bankfull events at RFC for Monitoring Year 1 while the raw data can be found in Appendix E. The evidence recorded by the crest gages indicated a storm event producing a stage in excess of the bankfull storm occurred at RFC during Monitoring Year 2. Documentation of the second bankfull event at RFC during the monitoring period

suggests success with regards to hydrologic monitoring at RFC and also satisfies the requirement that a minimum of two bankfull events, each occurring in two separate monitoring years, be documented within the five-year monitoring period.

Photo documentation and project-wide visual assessment were used to complement the other Monitoring Year 2 stream monitoring practices. Photos were taken from each of the eight permanent photo reference points. No stream problems were documented through the photo comparison process. A project-wide visual assessment was conducted along each of the project stream reaches to identify any specific stream problem areas. The project-wide visual assessment did not reveal any specific stream problem areas. Table XI presents the results of the project-wide visual assessment. Table XII presents the findings of no stream problem areas. As noted in the vegetation monitoring section above, root mats for both the woody and herbaceous vegetation are clearly visible along the edges of water for the project stream reaches. Such vegetation growth is contributing greatly to the restoration of stream stability at RFC. The smaller reaches (R1, R2-4 a, b, and c) have shown tremendous success with their reconnection to the floodplain. As a result, vigorous establishment of herbaceous wetland vegetation is occurring within the riparian buffers along these reaches. Given the relative small capacity of these streams, the described vegetation has begun to encroach into the stream channel, creating the elevation difference noticeable in reaches R1 and R2-4c. Additionally, the increased roughness created by the vegetation in the channel allows for some of the upstream sediment to accumulate within the vegetation mats. Reach R2-4a is an example of where this activity has occurred. The denuded upstream channel (off-site) offers a sediment source and the establishing vegetation is trapping the finer materials creating a bed for the next layer of vegetation. Reach R2-4b was influenced similarly by the encroaching vegetation, but not to the same degree as the other reaches. Given that there are no areas of scour, bare banks, or sparse vegetation, Mulkey believes this aggradation does not imply future stability problems. Actually, the vegetation responsible for the aggradation is contributing to increased grade control, channel stability, and providing exceptional in-stream habitat. It is Mulkey's belief that over time, woody vegetation will out compete the current herbaceous vegetation, and the channel will begin to show a trend back towards the originally restored conditions. Other field observations made during the Monitoring Year 2 include the presence of large minnows and/or small fish in the deeper restored pools. Fish of this size and number had not been previously observed at RFC by Mulkey pre or post construction. Based on the positive results of the stream monitoring for Monitoring Year 2 at RFC, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual stream monitoring.

### **3.2.5 Stream Monitoring Results for Year 3 of 5**

Between late September and early October 2010, the stream monitoring for Monitoring Year 3 was conducted. The methodologies described in the Stream Monitoring Methodology Section above were used for the stream monitoring at RFC for Monitoring Year 3. Detailed surveys were conducted along the project stream reaches specified to be surveyed for annual monitoring as described in detail above. The results of these surveys were used as the basis for the morphometric monitoring, including stream dimension, pattern and profile.

All of the seven cross sections were surveyed to measure the bankfull width, floodprone width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius. The results of the cross section surveys are presented in Table VIII. Appendix D compares photos taken during Monitoring Year 3 with all previous photos at each of the seven cross sections. Appendix E provides an overlay of the Monitoring Years 1, 2 and 3 as well as baseline conditions, along with the raw data for each cross section.

The comparison of the stream dimension data between the baseline conditions and Monitoring Years 1, 2, and 3 for each of the project stream reaches showed very positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches were experiencing the expected minor adjustments to the width to depth ratios, entrenchment ratios, and depth. Each of these trends was indicative of movement toward increased stream stability with the primary contributors being well established vegetation (root mass) and natural channel adjustments. The cross section photo comparisons of the baseline conditions with Monitoring Years 1, 2, and 3 further support these conclusions, as no concerns, problems, or negative trends were documented.

The pattern for all of the stream reaches was surveyed to measure the parameters of sinuosity, belt width, radius of curvature, meander wavelength, and to determine meander width ratio. The results of the pattern surveys are presented in Table VIII. The comparison of the baseline condition with the stream pattern data for Monitoring Years 1, 2, 3 for each of the project stream reaches showed positive results, all of which were comparable to the originally proposed design parameters. The results showed that all of the reaches have experienced minor adjustments attributed to vegetation establishment and natural channel adjustments. Some of the fluctuations in the data can also be attributed to the standard deviation associated with human error in data collection and measurement. Overall the data suggest the reaches are beginning to reach equilibrium in the pattern measurements which would be attributed to the streams reaching stability. Noteworthy outliers in the data can be found in low belt widths, however these specific measurements occur where the valley takes a significant turn thus compromising the measurement methodology. In the field, each of these areas are showing stability in the visual assessment and other pattern measurements.

Longitudinal profile surveys were conducted along each of the project stream reaches specified for annual monitoring surveys. The surveys were performed to measure the parameters of bankfull slope, riffle length, riffle slope, pool length, and pool-to-pool spacing. The results of the longitudinal profile surveys are presented in Table VIII. Comparisons of the longitudinal profiles for the baseline conditions and Monitoring Years 1, 2, and 3 for each of the monitored project stream reaches fell within the ranges for each parameter as set forth by the design. Comparisons of the baseline data and results up to Monitoring Year 3 did not show excessive aggrading or degrading. Overlays for the longitudinal profiles can be found in Appendix E along with the raw data for Monitoring Year 3.



Modified Wolman pebble counts were repeated at each of the project stream reaches to classify the stream bed materials for comparison to the baseline conditions. The results of the pebble counts are presented in Table VIII, while overlays of the percent accumulation graphs for the baseline conditions through Monitoring Year 3 are shown in Appendix E. Raw data for Monitoring Year 3 can be found behind each respective graph.

The comparison of the results of the pebble counts for Monitoring Year 2 and Monitoring Year 3 showed varied fluctuation of the d50 and d84 bed material along the sampled project stream reaches. Most of these fluctuations were significant in that they moved toward the original designed substrate size. The d50 bed material coarsened significantly for project stream reaches R1, R2-3, R2-2, and R2-4b, which now closely resembles the designed (proposed) substrate. The d50 bed material slightly coarsened for the project stream reach R2-4a and actually decreased or fined for R2-4b. The d84 bed material coarsened for project stream reaches R1, R2-2, R2-3, and R2-4a. The d84 bed material decreased or fined for R2-4b and R2-4c. As mentioned in Monitoring Year 2, Mulkey noted that herbaceous vegetation was thriving in the areas containing R2-4a, b, and c. This vegetation coupled with the degraded channel upstream of R2-4b could attribute to the fining of this reach. R2-4c is spring fed and at this time appears the silt bed may become the stable bed material as large, purging storm flows are not experienced in this reach. As for the remaining streams, the coarsening of the bed was anticipated in the design parameters and the presence of the coarser substrate indicates stability is being reached and the finer materials left after construction are no longer present. The monitoring results continue to suggest that on-site sediment supply from RFC is being greatly reduced as a result of the restoration. As noted earlier, the success criteria for the bed material will be determined at the end of the five-year monitoring period when data can be reviewed and compared to the proposed channel material types. Fluctuations in bed materials will likely continue to occur and the complete monitoring period may be needed to observe a consistent bed material in all project reaches.

Stream bank stability monitoring was conducted as required for Monitoring Year 3 using BEHI and sediment transport estimates. The current stream bank stability results showed a significant reduction in sediment exports when compared with 2006 pre-construction estimates. The 2006 pre-construction sediment export values for RFC were originally estimated to be 445 tons per year. Monitoring Year 3 sediment export values for RFC currently show that 26.6 tons per year are currently leaving the site, which equates to 418.4 tons per year reduction in sediment export as depicted in Table IX. As outlined in the success criteria, monitoring of the stream bank stability will occur once again in Year 5 and the ultimate success of the project will then be determined.

Both of the crest gages (one each at Reach R1 and Reach R2) were checked during the Monitoring Year 3 surveys to monitor hydrology at RFC. Deposition was observed above the bankfull stage across RFC during the Monitoring Year 3 surveys, suggesting a flood event in excess of the bankfull stage. Accordingly, both of the crest gages recorded flood stages in excess of the bankfull stage. Both of the crest gages were reset after checking stage measurements to record future events. Table X lists the information related to the verification of bankfull events at RFC for Monitoring Year 3 while the raw data can be found in Appendix E. Documentation of the third bankfull event at RFC during the

monitoring period suggests success with regards to hydrologic monitoring at RFC. This third bankfull event, in as many monitoring years, also exceeds the required minimum of two bankfull events to have occurred and be documented within the five-year monitoring period.

Photo documentation and project-wide visual assessment were used to complement the other Monitoring Year 3 stream monitoring practices. Photos were taken from each of the eight permanent photo reference points. Appendix C includes all of the described photos and provides comparison of the photos between the baseline conditions through Monitoring Year 3. No stream problems were documented through the photo comparison process. A project-wide visual assessment was conducted along each of the project stream reaches to identify any specific stream problem areas. The project-wide visual assessment did not reveal any specific stream problem areas. Table XI presents the results of the project-wide visual assessment. Table XII presents the findings of no stream problem areas.

Overall, the Monitoring Year 3 data illustrates a stream system reaching equilibrium in terms of projected adjustments in pattern, dimension, profile, substrate development, and bank stability. It can still be expected to see slight variations within the data set over the next two years of monitoring, but these will be most likely be attributed to inherent error in data collection and measurement and/or the natural tendencies of an active, dynamic system. The compilation of three years of monitoring data strongly suggest the RFC project has been successfully restored to a stable stream system in all stream related monitoring aspects including the established vegetation success criteria. Since the project is progressing in a positive direction, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual stream monitoring.

### **3.2.6 Stream Monitoring Results for Year 4 of 5**

In early October 2011, the stream monitoring for Monitoring Year 4 was conducted. The methodologies described in the Stream Monitoring Methodology Section above were used for the stream monitoring at RFC for Monitoring Year 4. Detailed surveys were conducted along the project stream reaches specified to be surveyed for annual monitoring as described in detail above. The results of these surveys were used as the basis for the morphometric monitoring, including stream dimension, pattern and profile.

All of the seven cross sections were surveyed to measure the bankfull width, floodprone width, bankfull cross sectional area, bankfull mean depth, bankfull max depth, width to depth ratio, entrenchment ratio, wetted perimeter, and hydraulic radius. The results of the cross section surveys are presented in Table VIII. Appendix D compares photos taken during Monitoring Year 4 with all previous photos at each of the seven cross sections. Appendix E provides an overlay of the Monitoring Years 1 through 4 as well as baseline conditions, along with the raw data for each cross section.

The comparison of the stream dimension data between the baseline conditions and Monitoring Years 1 through 4 for each of the project stream reaches indicate increased stability as the variance in data has stabilized. This variance can be attributed to expected

minor adjustments to the width to depth ratios, entrenchment ratios, and depth associated with the establishment of vegetation (root mass) and minor channel adjustments; however it is more likely to be a result of human error in data collection techniques. Nonetheless, the data remains within the design tolerances and is increasingly consistent with data collected in previous monitoring years. The cross section photo comparisons of the baseline conditions with Monitoring Years 1 through 4 further support these conclusions, as no concerns, problems, or negative trends were documented.

The pattern for all of the stream reaches was surveyed to measure the parameters of sinuosity, belt width, radius of curvature, meander wavelength, and to determine meander width ratio. The results of the pattern surveys are presented in Table VIII. Similar to the results in the dimension variables, the pattern variables are becoming increasingly consistent as more monitoring data becomes available. The data compiled for Monitoring Year 4 is a subset of the design variable ranges in all instances except in belt width values. As in previous years, the minimum belt width values are attributed to locations where the valley changes direction thus compromising the ability to accurately measure belt width. Nonetheless, field verification has confirmed these areas are experiencing the same level of stability as the rest of the project.

Longitudinal profile surveys were conducted along each of the project stream reaches specified for annual monitoring surveys. The surveys were performed to measure the parameters of bankfull slope, riffle length, riffle slope, pool length, and pool-to-pool spacing. The results of the longitudinal profile surveys are presented in Table VIII. Over successive monitoring years, the longitudinal profiles have become the least accurate tool when comparing overlays (Appendix E). The natural variance expected within a reach is overshadowed by the increased amount of human error associated with beginning and ending the survey in reproducible locations compounded by computer projections of distances calculated between survey shots. Without precisely reproducing each individual shot, the accuracy of the distance calculated for stream length is directly dependent upon the number of shots taken along a reach and indirectly dependent upon the distance of the reach and bankfull width. Thus if the distance along the channel differs for each year in known locations (i.e stream crossings, structure locations, ect.) the overlay will incorrectly indicate aggradation or degradation. This is inconsistent with the calculated variables of slope, sinuosity, depth, bankfull area, and bankfull width calculated at known locations through the reaches. Therefore, without a more developed method of determining distances to be able to accurately compare the same locations along a reach, the implications of the overlays are not as reliable as the calculated variables. Given this construct, the vertical indicators are consistent with the design parameters and with previous monitoring years' calculated variables indicating stability throughout the project.

Modified Wolman pebble counts were repeated at each of the project stream reaches to classify the stream bed materials for comparison to the baseline conditions. The results of the pebble counts are presented in Table VIII, while overlays of the percent accumulation graphs for the baseline conditions through Monitoring Year 4 are shown in Appendix E. Pebble count raw data for Monitoring Year 4 can be found behind each respective graph.

The comparison of the results of the pebble counts for Monitoring Year 3 and Monitoring Year 4 showed varied fluctuation of the d50 and d84 bed material along the sampled project stream reaches. The d50 and d84 bed material decreased or fined for R1, R2-4b and R2-4c. The d50 and d84 bed material remained essentially stable for stream reaches R2-4a, R2-3 and R2-2. As mentioned in Monitoring Years 2 and 3, Mulkey noted that herbaceous vegetation was thriving in the areas surrounding R2-4a, b, and c. This vegetation coupled with the degraded channel upstream of R2-4b could attribute to the fining of this reach. R2-4c is spring fed and at this time appears silt may become the stable bed material as large, purging storm flows are not experienced in this reach. With the consistency in the data to present, the indication is R1, R2-4a, and R2-4c will be stable C5/6 or sand/silt bed streams while R2-4b and R2 will be stable C4/5 or small gravel bed streams.

No stream bank stability monitoring was conducted for Monitoring Year 4 using BEHI and sediment transport estimates. Previous sediment transport estimates are shown in Table IX. As outlined in the success criteria, monitoring of the stream bank stability will occur once again in Year 5 and the ultimate success of the project will then be determined.

The crest gages (one each at Reach R1 and Reach R2) were not checked during the Monitoring Year 4 surveys as the previous three years have exceeded the monitoring success criteria. However, wrack lines and alluvial deposition was observed above the bankfull stage across RFC during the Monitoring Year 4 surveys, suggesting a flood event in excess of the bankfull stage. Table X lists the information related to the verification of bankfull events at RFC for the previous monitoring years while the raw data can be found in Appendix E.

Photo documentation and project-wide visual assessment were used to complement the other Monitoring Year 4 stream monitoring practices. Photos were taken from each of the eight permanent photo reference points. Appendix C includes all of the described photos and provides comparison of the photos between the baseline conditions through Monitoring Year 4. No stream problems were documented through the photo comparison process. A project-wide visual assessment was conducted along each of the project stream reaches to identify any specific stream problem areas. The project-wide visual assessment did not reveal any specific stream problem areas. Table XI presents the results of the project-wide visual assessment. No stream problems areas were identified during the monitoring period (Table XII).

Overall, the Monitoring Year 4 data illustrates a stream system reaching equilibrium in terms of projected adjustments in pattern, dimension, profile, substrate development, and bank stability. It can still be expected to see slight variations within the data set over the next year of monitoring, but these will be most likely be attributed to inherent error in data collection and measurement and/or the natural tendencies of an active, dynamic system. The compilation of four years of monitoring data strongly suggest the RFC project has been successfully restored to a stable stream system in all stream related monitoring aspects including the established vegetation success criteria. Since the project is progressing in a positive direction, Mulkey does not propose any additional recommendations or actions other than to proceed with the annual stream monitoring.

#### **4.0 Project Monitoring Methodology**

Success criteria for stream mitigation sites are based on guidelines established by the USACE, US Environmental Protection Agency (USEPA), NC Wildlife Resources Commission (NCWRC) and the NCDWQ (USACE *et. al*, 2003). These guidelines establish criteria for monitoring both hydrologic conditions and vegetation survival. These same guidelines were used to develop the monitoring methods, frequencies, and success criteria discussed herein for RFC and further described in detail in the approved mitigation report (Mulkey Engineers and Consultants, 2008). RFC site conditions will be monitored annually during the latter part of the growing season months (August, September, and October) over the five-year monitoring period. This monitoring period complies with the requirements set fourth in the Full Delivery RFP 16-D06028. Monitoring results will be documented on an annual basis, with the associated reports submitted to the NCEEP as evidence that the established project goals and objectives are being achieved. The results of annual monitoring will be used to evaluate the degree of success RFC has achieved in meeting the said goals and objectives. In the event that goals are not being met, Mulkey will coordinate with the NCEEP to develop a plan for ameliorating the areas of concern.

## **5.0 References**

Mulkey Engineers and Consultants. 2008. Tributary to Reedy Fork Creek Stream Restoration Mitigation Report. July 2008.

NCEEP. 2005. Content, Format, and Data Requirements for NCEEP Monitoring Reports. Version 1.1, September 16, 2005. NCDENR, NCEEP. 17 pp.

Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena*, 22:169-199.


Rosgen, D.L. 1996. Applied River Morphology. Wildland Hydrology, Pagosa Springs, Colorado.

Rosgen, D.L. 1998. The Reference Reach – A Blueprint for Natural Channel Design. From Proceedings of the Wetlands and Restoration Conference, March 1998, Denver CO. Wildland Hydrology, Pagosa Springs, CO.

Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina, Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, N.C. Department of Environment, Health and Natural Resources.

USACE, USEPA, NCWRC, and NCDWQ. 2003. Stream Mitigation Guidelines. April 2003.

## FIGURES



# LOCATION MAP

## TRIBUTARY TO REEDY FORK

GUILFORD COUNTY, NORTH CAROLINA

May 30, 2008

Figure

1



PROJECT NO. D06028-A



## TABLES

**Exhibit Table I. Project Restoration Approach and Mitigation Type Table  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

Stream Reach ID	Restoration Approach	Mitigation Type	Original Channel Length (lf)	Restored Channel Length (lf)	Stream Mitigation Units (SMU)*	Comments
R1	P1/P2	R	1,409	1,632	1,600	Includes both P1 (connection to historic floodplain) and P2 (channel relocation with floodplain excavation)
R2-1	P2	R	906	819	819	P2 (channel relocation with floodplain excavation)
R2-2	P1/P2	R	2,522	853	853	Includes both P1 (connection to historic floodplain) and P2 (channel relocation with floodplain excavation)
	P2	EII		418	167	Includes both P2 (channel relocation with floodplain excavation) and EII
	P1/P2	R		1,273	1,213	Includes both P1 (connection to historic floodplain) and P2 (channel relocation with floodplain excavation)
R2-3	P2	R	1,584	1,771	1,741	P2 (channel relocation with floodplain excavation)
R2-4a	P2	R	289	231	195	P2 (channel relocation with floodplain excavation)
R2-4b	P2	R	226	307	276	P2 (channel relocation with floodplain excavation)
R2-4c	P2	R	157	208	208	P2 (channel relocation with floodplain excavation)
		Totals	7,093	7,512	7,072	

**\* Stream Mitigation Units do not include restored channel outside of easement and within crossings.**

R = Restoration

P1 = Priority I

EII = Enhancement II

P2 = Priority II



**Exhibit Table II. Project Activity and Reporting History  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Activity or Report</b>	<b>Scheduled Completion</b>	<b>Data Collection Completion</b>	<b>Actual Completion or Delivery</b>
Restoration Plan Prepared	Dec-06	Oct-06	10-Jul-07
Restoration Plan Approved	Jan-07	N/A	30-Jul-07
Final Design - 90%	Feb-07	N/A	10-Aug-07
Construction	Aug-07	N/A	14-Apr-08
Temporary S&E mix applied to entire project area	Aug-07	N/A	14-Apr-08
Permanent seed mix applied to entire project area	Aug-07	N/A	14-Apr-08
Planting live stakes	Dec-07	N/A	14-Apr-08
Planting bare roots	Dec-07	N/A	14-Apr-08
End of Construction	Dec-07	N/A	14-Apr-08
Survey of As-built conditions (Year 0 Monitoring - Baseline)	Jan-08	May-08	28-May-08
<b>Monitoring</b>			
Year 1 - 2008	Dec-08	Sep-08	Dec-08
Year 2 - 2009	Dec-09	Sep-09	Nov-09
Year 3 - 2010	Dec-10	Oct-10	Dec-10
Year 4 - 2011	Dec-11	Oct-11	Dec-11
Year 5 - 2012	Dec-12	N/A	N/A

Bolded items represent those events or deliverables that are variable. Non-bolded items represent events that are standard components over the course of a typical project.



**Exhibit Table III. Project Contacts**  
**Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Designer</b>	
Mulkey Engineers and Consultants	6750 Tryon Road Cary, NC 27518 <u>Contact:</u> Emmett Perdue, PE Tel. 919.858.1874
<b>Construction Contractor</b>	
Vaughan Contracting, LLC	P.O. Box 796 Wadesboro, NC 28170 <u>Contact:</u> Tommy Vaughan Tel. 704.694.6450
<b>Planting Coordinator</b>	
Bruton Nurseries and Landscapes	150 Black Creek Road Fremont, NC 27830 Contact: Charles Bruton, Jr. Tel. 919.242.6555
<b>Seeding Contractor</b>	
Vaughan Contracting, LLC	P.O. Box 796 Wadesboro, NC 28170 <u>Contact:</u> Tommy Vaughan Tel. 704.694.6450
<b>Seed Mix Sources</b>	
Evergreen Seed	P.O. Box 669 Willow Spring, NC 27592 <u>Contact:</u> Wister Heald Tel. 919.567.1333
<b>Nursery Stock Suppliers</b>	
North Carolina Forestry Service Claridge Nursery	762 Claridge Nursery Road Goldsboro, NC 27530 <u>Contact:</u> James West Tel. 919.731.7988
<b>Monitoring Performers</b>	
Mulkey Engineers and Consultants	6750 Tryon Road Cary, NC 27518 <u>Contact:</u> Emmett Perdue Tel. 919.858.1874



**Exhibit Table IV. Project Background  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

Project County	Guilford County, North Carolina
Drainage Area [sq. mi(acres)]	
R1	0.028 (17.71)
R2-1	0.92 (591.5)
R2-2	0.51 (326.1)
R2-3	0.33 (210.9)
R2-4a	0.09 (55.7)
R2-4b	0.09 (55.7)
R2-4c	0.09 (55.7)
Drainage Impervious cover estimate (%)	
R1	2
R2-1	2
R2-2	2
R2-3	2
R2-4a	2
R2-4b	2
R2-4c	2
Stream Order	
R1	1
R2-1	2
R2-2	2
R2-3	2
R2-4a	1
R2-4b	1
R2-4c	1
Physiographic Region	Piedmont
Ecoregion	Southern Outer Piedmont
Rosgen Classification (As-built)	
R1, R2-1, R2-2, R2-3, R2-4a, R2-4b, R2-4c	C4
Cowardin Classification	R3UB3*
Dominant Soil Types	Enon-Mecklenburg
Reference Site ID	UT to Wells Creek
USGS HUC for Project and Reference	
Project	03030002
Reference	03030002
NCDWQ Sub-basin for Project and Reference	
Project	03-06-02 (Cape Fear)
Reference	03-06-04 (Cape Fear)
NCDWQ Classification for Project and Reference	
Project	C NSW
Reference	C NSW
Any portion of any project segment 303d?	Yes
Any portion of any project segment upstream of a 303d listed segment?	Yes
Reasons for 303d listing or stressor	Impaired Biological Integrity
Percent of project easement fenced	100

\* (R) Riverine (3) Upper Perennial (UB) Unconsolidated Bottom (3) Cobble-Gravel





**Exhibit Table V. Stem Counts Monitoring Year 4 for Each Species Arranged by Plot  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

Species	Plots																Initial Totals	Initial Totals Adjusted <sup>A</sup>	Year 1 Totals	Year 2 Totals <sup>B</sup>	Year 3 Totals	Year 4 Totals	Survival % <sup>C</sup>	
	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16								
<b>Shrubs</b>																	1	1	1	1	0	0	0	0%
<b>Cornus amomum</b>																	1	1	1	1	0	0	0	0%
<b>Trees</b>																								
<i>Betula nigra</i>	6	5				1	1	4	2	2	1			3	1	1	24	23	17	29	28	27	93%	
<i>Diospyros virginiana</i>	2			2			2		1	3	1	5		3			25	26	17	21	17	19	90%	
<i>Juglans nigra</i>	6				3	1	1			2	4	3	1				0	0	0	28	21	21	75%	
<i>Pinus echinata</i>				1	1							2					19	15	6	5	4	4	80%	
<i>Pinus strobus</i>				2								3	1				14	14	4	8	5	6	75%	
<i>Pinus virginiana</i>				1								1	1				11	15	8	4	3	3	75%	
<i>Prunus serotina</i>																	4	4	0	0	0	0	NLE	
<i>Plantanus occidentalis</i>				1	3		3		3	4				3	7	7	0	0	0	32	31	31	97%	
<i>Quercus alba</i>	2	2		2	1				1		6	4					20	23	17	23	21	22	96%	
<i>Quercus falcata</i>														1			32	45	25	2	2	2	100%	
<i>Quercus michauxii</i>			3	3	1	1	1	2	4	4	1		2	3	3	4	28	32	28	38	33	32	84%	
<i>Quercus nigra</i>	1			1	1	9	11	4	4			1					52	37	24	38	31	33	87%	
<i>Quercus phellos</i>	12	1	5	3	3	5	1	3	4	1				1			62	57	40	45	38	39	87%	
<i>Salix nigra</i>																	2	2	2	2	2	2	100%	
<b>Totals</b>	20	12	13	16	13	16	9	21	13	18	18	13	13	13	18	15	294	294	189	276	241	241	87%	
																	<b>Stems Per Acre Summary</b>							
Plot Acreage	0.025	0.025	0.025	0.025	0.025	0.025	0.024	0.025	0.025	0.025	0.025	0.025	0.024	0.026	0.025	0.025	Min	Ave	Max					
Stems/Acre	803.2	487.8	530.6	637.5	522.1	645.2	376.6	850.2	530.6	734.7	717.1	524.2	532.8	503.9	725.8	604.8	377	608	850					

<sup>A</sup> "Initial Totals Adjusted" represents the most accurate species occurrence, following corrections for misidentification and other issues during the initial counting process.

<sup>B</sup> "Year 2 Totals" represents the current species totals (100% survival) following replanting in Year 1 (2008).

<sup>C</sup> "Survival %" represents the Year 4 Totals compared to the Year 2 Totals.

NLE - This species no longer exists within the permanent monitoring vegetation plots.



**Exhibit Table VI. Vegetative Problem Areas  
Triburary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Feature/Issue</b>	<b>Station / Range</b>	<b>Probable Cause</b>	<b>Photo No. (If Available)</b>
No problem areas observed in Year 4 (2011)	All project reaches	N/A	N/A
No problem areas observed in Year 3 (2010)	All project reaches	N/A	N/A
No problem areas observed in Year 2 (2009)	All project reaches	N/A	N/A
Site replanted late winter 2009 following Year 1 (2008) due to mortality from drought	All project reaches	N/A	N/A
Scattered bare root planting mortality in Year 1 (2008)	All project reaches	Drought	N/A





**Exhibit Table VII. cont. Baseline Morphology and Hydraulic Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-1 (819 ft)**

PARAMETERS	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built		
	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
<b>Dimension</b>	BKF Width (ft)	--	--	7.0	27.0	14.0	10.6	11.4	11.0	6.2	8.6	7.2	--	--	15.8	--	--	15.8
	Floodprone Width (ft)	--	--	--	--	--	48.9	50.6	49.8	15.3	25.0	20.5	30.5	64.0	46.7	--	--	66.1
	BKF Cross Sectional Area (sq. ft.)	--	--	9.0	40.0	21.0	17.0	21.2	19.1	3.9	6.3	5.4	--	--	20.0	--	--	18.3
<b>BKF</b>	Mean Depth (ft)	--	--	0.90	2.30	1.70	1.60	1.86	1.73	0.56	1.02	0.79	1.03	2.22	1.64	--	--	1.15
	Max Depth (ft)	--	--	--	--	--	1.75	2.47	2.13	0.64	1.38	1.02	1.03	2.22	1.64	--	--	1.94
	Width/Depth Ratio	--	--	--	--	--	6.1	6.6	6.4	6.1	12.6	9.1	--	--	12.5	--	--	13.8
	Entrenchment Ratio	--	--	--	--	--	4.4	4.6	4.5	1.9	4.1	3.0	1.9	4.1	3.0	--	--	4.2
	Wetted Perimeter (ft)	--	--	--	--	--	--	--	14.5	--	--	--	--	--	18.3	--	--	16.7
	Hydraulic Radius (ft)	--	--	--	--	--	--	--	1.32	--	--	--	--	--	1.09	--	--	1.09
<b>Pattern</b>	Channel Beltwidth (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max
	Radius of Curvature (ft)	--	--	--	--	--	--	4.3	44.6	24.3	10.0	35.0	20.9	22.1	77.5	46.3	17.9	39.7
	Meander Wavelength (ft)	--	--	--	--	--	--	19.8	54.3	33.8	2.3	31.8	13.5	5.1	70.4	29.9	24.2	85.6
	Meander Width Ratio	--	--	--	--	--	--	53.6	114.7	79.9	35.0	70.0	50.0	77.5	154.9	110.7	94.3	143.2
<b>Profile</b>	Riffle Length (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max
	Riffle Slope (ft/ft)	--	--	--	--	--	--	9.0	104.8	38.4	2.5	25.4	13.8	5.6	56.3	30.5	6.2	11.6
	Pool Length (ft)	--	--	--	--	--	--	0.0078	0.0362	0.0169	0.016	0.085	0.040	0.005	0.028	0.013	0.003	0.031
	Pool Spacing (ft)	--	--	--	--	--	--	14.2	75.5	36.7	7.3	27.5	14.6	16.2	60.8	32.4	20.2	36.4
		--	--	--	--	--	--	44.34	165.18	97.35	16.5	62.8	36.5	36.6	139.0	80.8	38.0	82.9
<b>Substrate</b>	d50 (mm)	--	--	--	--	--	--	17.5	--	--	--	--	--	17.5	--	--	--	3.0
	d84 (mm)	--	--	--	--	--	--	81.3	--	--	--	--	--	81.3	--	--	--	19.3
<b>Additional Reach Parameters</b>	Bankfull Slope (ft/ft)	--	--	--	--	--	--	0.0067	--	--	--	--	--	0.0074	--	--	--	0.0075
	Channel Length(ft)	--	--	--	--	--	--	906	--	--	--	--	--	802	--	--	--	819
	Valley Length (ft)	--	--	--	--	--	--	745	--	--	--	--	--	745	--	--	--	745
	Sinuosity	--	--	--	--	--	--	1.22	--	--	--	--	--	1.08	--	--	--	1.10
	Rosgen Classification	--	--	--	--	--	--	Degraded EA/1	--	--	--	--	--	C4/1	--	--	--	C4/1

**Exhibit Table VII. cont. Baseline Morphology and Hydraulic Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-2 (2,544 ft)**

PARAMETERS	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built			
	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
<b>Dimension</b>																			
BKF Width (ft)	--	--	--	5.5	20.0	11.0	14.1	15.5	14.8	6.2	8.6	7.2	--	--	15.8	13.5	14.8	14.3	
Floodprone Width (ft)	--	--	--	--	--	--	46.1	82.5	64.3	15.3	25.0	20.5	30.5	64.0	46.7	61.1	85.0	73.6	
BKF Cross Sectional Area (sq. ft.)	--	--	--	6.0	28.0	15.5	19.6	21.6	20.6	3.9	6.3	5.4	--	--	20.0	14.5	17.6	15.7	
BKF Mean Depth (ft)	--	--	--	0.75	2.00	1.40	1.27	1.53	1.40	0.56	1.02	0.79	--	--	1.26	0.99	1.31	1.03	
BKF Max Depth (ft)	--	--	--	--	--	--	1.59	2.11	1.79	0.64	1.38	1.02	1.03	2.22	1.64	1.53	2.23	1.79	
Width/Depth Ratio	--	--	--	--	--	--	9.2	12.2	10.7	6.1	12.6	9.1	--	--	12.5	10.3	14.8	13.3	
Entrenchment Ratio	--	--	--	--	--	--	3.0	5.8	4.4	1.9	4.1	3.0	1.9	4.1	3.0	4.1	6.3	5.2	
Wetted Perimeter (ft)	--	--	--	--	--	--	--	--	17.6	--	--	--	--	--	18.3	15.1	15.5	15.3	
Hydraulic Radius (ft)	--	--	--	--	--	--	--	--	1.17	--	--	--	--	--	1.09	0.96	1.17	1.03	
<b>Pattern</b>	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Channel Beltwidth (ft)	--	--	--	--	--	--	10.3	94.8	39.6	10.0	35.0	20.9	22.1	77.5	46.3	14.3	65.6	33.4	
Radius of Curvature (ft)	--	--	--	--	--	--	15.9	76.7	45.6	2.3	31.8	13.5	5.1	70.4	29.9	17.3	66.8	33.0	
Meander Wavelength (ft)	--	--	--	--	--	--	73.2	238.2	139.3	35.0	70.0	50.0	77.5	154.9	110.7	79.1	133.5	107.8	
Meander Width Ratio	--	--	--	--	--	--	0.7	6.4	2.7	1.4	4.9	2.9	1.4	4.9	2.9	1.0	4.6	2.3	
<b>Profile</b>	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Riffle Length (ft)	--	--	--	--	--	--	6.43	91.81	28.91	2.5	25.4	13.8	5.58	56.3	30.47	3.9	17.1	9.5	
Riffle Slope (ft/ft)	--	--	--	--	--	--	0.009	0.040	0.020	0.016	0.085	0.040	0.008	0.041	0.019	0.006	0.041	0.018	
Pool Length (ft)	--	--	--	--	--	--	6.8	119.7	46.0	7.3	27.5	14.6	16.2	60.8	32.4	15.3	69.9	34.7	
Pool Spacing (ft)	--	--	--	--	--	--	35.3	343.6	143.8	16.5	62.8	36.5	36.6	139.0	80.8	37.2	99.6	63.5	
<b>Substrate</b>																			
d50 (mm)	--	--	--	--	--	--	50.9	152.5		6.2	72.7				50.9			6.0	
d84 (mm)	--	--	--	--	--	--	152.5			72.7					152.5			29.1	
<b>Additional Reach Parameters</b>																			
Bankfull Slope (ft/ft)	--	--	--	--	--	--	0.0092			0.0199					0.0094			0.0096	
Channel Length(ft)	--	--	--	--	--	--	2522			496					2490			2544	
Valley Length (ft)	--	--	--	--	--	--	2116			352					2116			2116	
Sinuosity	--	--	--	--	--	--	1.19			1.41					1.18			1.20	
Rosgen Classification	--	--	--	--	--	--	Degraded E4/1			C4/1					C4/1			C4/1	





**Exhibit Table VII. cont. Baseline Morphology and Hydraulic Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-4a (231 ft)**

PARAMETERS	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built					
	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med			
<b>Dimension</b>																					
BKF Width (ft)	--	--	--	--	--	--	--	--	--	--	--	6.2	8.6	7.2	--	--	--	7.1	--		
Floodprone Width (ft)	--	--	--	--	--	--	--	--	--	--	--	15.3	25.0	20.5	13.6	28.6	20.9	--	--		
BKF Cross Sectional Area (sq. ft.)	--	--	--	--	--	--	--	--	--	--	--	3.9	6.3	5.4	--	--	--	4.0	--		
BKF Mean Depth (ft)	--	--	--	--	--	--	--	--	--	--	--	0.56	1.02	0.79	--	--	--	0.57	--		
BKF Max Depth (ft)	--	--	--	--	--	--	--	--	--	--	--	0.64	1.38	1.02	0.46	0.99	0.73	--	--		
Width/Depth Ratio	--	--	--	--	--	--	--	--	--	--	--	6.1	12.6	9.1	--	--	--	12.5	--		
Entrenchment Ratio	--	--	--	--	--	--	--	--	--	--	--	1.9	4.1	3.0	1.9	4.1	3.0	--	--		
Wetted Perimeter (ft)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--		
Hydraulic Radius (ft)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--		
<b>Pattern</b>																					
Channel Beltwidth (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med
Radius of Curvature (ft)	--	--	--	--	--	--	--	--	--	--	--	--	10.0	35.0	20.9	9.9	34.6	20.7	12.5	25.4	18.1
Meander Wavelength (ft)	--	--	--	--	--	--	--	--	--	--	--	--	2.3	31.8	13.5	2.3	31.5	13.4	12.1	28.2	18.3
Meander Width Ratio	--	--	--	--	--	--	--	--	--	--	--	--	35.0	70.0	50.0	34.6	69.3	49.5	59.4	75.2	65.4
<b>Profile</b>																					
Riffle Length (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med
Riffle Slope (ft/ft)	--	--	--	--	--	--	--	--	--	--	--	--	2.5	25.4	13.8	2.5	25.2	13.6	4.1	13.4	7.5
Pool Length (ft)	--	--	--	--	--	--	--	--	--	--	--	--	0.016	0.085	0.040	0.006	0.031	0.014	0.005	0.026	0.015
Pool Spacing (ft)	--	--	--	--	--	--	--	--	--	--	--	--	7.3	27.5	14.6	7.2	27.2	14.5	5.8	29.5	17.2
<b>Substrate</b>																					
d50 (mm)	--	--	--	--	--	--	--	0.2	--	--	--	--	6.2	--	--	--	0.2	--	--	0.4	--
d84 (mm)	--	--	--	--	--	--	--	6.1	--	--	--	--	72.7	--	--	--	6.1	--	--	7.3	--
<b>Additional Reach Parameters</b>																					
Bankfull Slope (ft/ft)	--	--	--	--	--	--	--	0.0069	--	--	--	--	0.0199	--	--	--	0.0035	--	--	0.0080	--
Channel Length(ft)	--	--	--	--	--	--	--	289	--	--	--	--	496	--	--	--	226	--	--	231	--
Valley Length (ft)	--	--	--	--	--	--	--	215	--	--	--	--	352	--	--	--	178	--	--	178	--
Sinuosity	--	--	--	--	--	--	--	1.35	--	--	--	--	1.41	--	--	--	1.27	--	--	1.30	--
Rosgen Classification	--	--	--	--	--	--	--	n/a	--	--	--	--	C4/I	--	--	--	C4/I	--	--	C4/I	--

**Exhibit Table VII. cont. Baseline Morphology and Hydraulic Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-4b (307 ft)**

PARAMETERS	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built			
	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
<b>Dimension - Riffle</b>																			
BKF Width (ft)	--	--	--	--	--	--	--	--	--	6.2	8.6	7.2	--	--	7.1	--	--	10.4	
Floodprone Width (ft)	--	--	--	--	--	--	--	--	--	15.3	25.0	20.5	13.6	28.6	20.9	--	--	44.4	
<b>BKF Cross Sectional Area (sq. ft.)</b>										3.9	6.3	5.4	--	--	4.0	--	--	7.7	
BKF Mean Depth (ft)	--	--	--	--	--	--	--	--	--	0.56	1.02	0.79	0.46	0.99	0.73	--	--	0.74	
BKF Max Depth (ft)	--	--	--	--	--	--	--	--	--	0.64	1.38	1.02	0.46	0.99	0.73	--	--	1.45	
Width/Depth Ratio	--	--	--	--	--	--	--	--	--	6.1	12.6	9.1	--	--	12.5	--	--	14.0	
Entrenchment Ratio	--	--	--	--	--	--	--	--	--	1.9	4.1	3.0	1.9	4.1	3.0	--	--	4.3	
Wetted Perimeter (ft)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	11.1	
Hydraulic Radius (ft)	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	0.70	
<b>Pattern</b>																			
Channel Beltwidth (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Radius of Curvature (ft)	--	--	--	--	--	--	--	--	--	10.0	35.0	20.9	9.9	34.6	20.7	3.3	29.8	12.6	
Meander Wavelength (ft)	--	--	--	--	--	--	--	--	--	2.3	31.8	13.5	2.3	31.5	13.4	11.9	29.5	16.4	
Meander Width Ratio	--	--	--	--	--	--	--	--	--	35.0	70.0	50.0	34.6	69.3	49.5	40.5	55.6	47.7	
<b>Profile</b>																			
Riffle Length (ft)	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Riffle Slope (ft/ft)	--	--	--	--	--	--	--	--	--	2.5	25.4	13.8	2.5	25.2	13.6	4.4	5.2	4.8	
Pool Length (ft)	--	--	--	--	--	--	--	--	--	0.016	0.085	0.040	0.006	0.031	0.014	0.009	0.046	0.032	
Pool Spacing (ft)	--	--	--	--	--	--	--	--	--	7.3	27.5	14.6	7.2	27.2	14.5	9.6	18.3	12.6	
<b>Substrate</b>																			
d50 (mm)	--	--	--	--	--	--	--	0.2	--	6.2	--	--	--	0.2	--	--	5.7	--	
d84 (mm)	--	--	--	--	--	--	--	6.1	--	72.7	--	--	--	6.1	--	--	15.4	--	
<b>Additional Reach Parameters</b>																			
Bankfull Slope (ft/ft)	--	--	--	--	--	--	--	0.0155	--	0.0199	--	--	--	0.0155	--	--	0.0178	--	
Channel Length(ft)	--	--	--	--	--	--	--	226	--	496	--	--	--	334	--	--	307	--	
Valley Length (ft)	--	--	--	--	--	--	--	213	--	352	--	--	--	267	--	--	267	--	
Sinuosity	--	--	--	--	--	--	--	1.06	--	1.41	--	--	--	1.25	--	--	1.15	--	
Rosgen Classification	--	--	--	--	--	--	--	n/a	--	C4/I	--	--	--	C4/I	--	--	C4/I	--	

**Exhibit Table VII. cont. Baseline Morphology and Hydraulic Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-4c (208 ft)**

PARAMETERS	USGS Gage Data			Regional Curve Interval			Pre-Existing Condition			Project Reference Stream			Design			As-built			
	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
<b>Dimension - Riffle</b> BKF Width (ft) Floodprone Width (ft) BKF Cross Sectional Area (sq. ft.) BKF Mean Depth (ft) BKF Max Depth (ft) Width/Depth Ratio Entrenchment Ratio Wetted Perimeter (ft) Hydraulic Radius (ft)	--	--	--	--	--	--	--	--	--	6.2	8.6	7.2	--	--	7.1	--	--	8.7	
	--	--	--	--	--	--	--	--	--	15.3	25.0	20.5	13.6	28.6	20.9	--	--	42.6	
	--	--	--	--	--	--	--	--	--	3.9	6.3	5.4	--	--	4.0	--	--	6.0	
	--	--	--	--	--	--	--	--	--	0.56	1.02	0.79	--	--	0.57	--	--	0.68	
	--	--	--	--	--	--	--	--	--	0.64	1.38	1.02	0.46	0.99	0.73	--	--	1.23	
	--	--	--	--	--	--	--	--	--	6.1	12.6	9.1	--	--	12.5	--	--	12.9	
	--	--	--	--	--	--	--	--	--	1.9	4.1	3.0	1.9	4.1	3.0	--	--	4.9	
	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	9.3	
	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	0.65
	<b>Pattern</b>	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	--	--	--	--	--	--	--	--	--	10.0	35.0	20.9	9.9	34.6	20.7	5.7	18.2	11.6	
Radius of Curvature (ft)	--	--	--	--	--	--	--	--	--	2.3	31.8	13.5	2.3	31.5	13.4	14.0	21.8	16.6	
Meander Wavelength (ft)	--	--	--	--	--	--	--	--	--	35.0	70.0	50.0	34.6	69.3	49.5	46.0	57.4	50.8	
Meander Width Ratio	--	--	--	--	--	--	--	--	--	1.4	4.9	2.9	1.4	4.9	2.9	0.7	2.1	1.3	
<b>Profile</b>	Min	Max	Med	LL	UL	Eq	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	
Riffle Length (ft)	--	--	--	--	--	--	--	--	--	2.5	25.4	13.8	2.5	25.2	13.6	4.7	5.5	5.2	
Riffle Slope (ft/ft)	--	--	--	--	--	--	--	--	--	0.016	0.085	0.040	0.006	0.031	0.014	0.008	0.040	0.028	
Pool Length (ft)	--	--	--	--	--	--	--	--	--	7.3	27.5	14.6	7.2	27.2	14.5	6.5	14.7	9.9	
Pool Spacing (ft)	--	--	--	--	--	--	--	--	--	16.5	62.8	36.5	16.4	62.2	26.1	26.9	38.9	34.7	
<b>Substrate</b>																			
d50 (mm)	--	--	--	--	--	--	0.2			6.2				0.2			4.0		
d84 (mm)	--	--	--	--	--	--	6.1			72.7				6.1			9.7		
<b>Additional Reach Parameters</b>																			
Bankfull Slope (ft/ft)	--	--	--	--	--	--	0.0144			0.0199				0.0048			0.0075		
Channel Length(ft)	--	--	--	--	--	--	157			496				232			208		
Valley Length (ft)	--	--	--	--	--	--	148			352				187			187		
Sinuosity	--	--	--	--	--	--	1.07			1.41				1.24			1.11		
Rosgen Classification	--	--	--	--	--	--	n/a			C4/I				C4/I			C4/I		



**Exhibit Table VIII. Morphology and Hydraulic Monitoring Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R1 (1,632 ft)**

PARAMETERS	Cross Section 7																			
	Pool																			
Dimension	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
BKF Width (ft)	7.8	8.7	8.8	8.9																
Floodprone Width (ft)	78.0	76.7	77.5	73.7																
BKF Cross Sectional Area (sq. ft.)	5.3	5.0	5.2	4.4																
BKF Mean Depth (ft)	0.69	0.58	0.58	0.50																
BKF Max Depth (ft)	1.57	1.52	1.55	1.44																
Width-Depth Ratio	11.2	14.9	15.2	17.8																
Entranchment Ratio	10.1	8.9	8.8	8.3																
Wetted Perimeter (ft)	8.6	9.4	9.5	9.7																
Hydraulic Radius (ft)	0.62	0.53	0.54	0.46																

PARAMETERS	MY-01 (2008)					MY-02 (2009)					MY-03 (2010)					MY-04 (2011)					MY-05 (2012)									
	Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med		
<b>Pattern</b>																														
Channel Belwidth (ft)	6.1	24.8	11.5			3.3	24.2	9.9			5.0	24.4	10.4			3.8	23.9	9.5												
Radius of Curvature (ft)	7.2	20.8	11.8			6.8	19.8	12.7			8.0	19.0	13.1			7.8	15.3	11.9												
Meander Wavelength (ft)	28.4	50.1	38.8			31.4	49.7	39.1			26.0	51.4	38.9			31.9	50.2	39.0												
Meander Width Ratio	--	--	--			--	--	--			--	--	--			--	--	--												
<b>Profile</b>																														
Riffle Length (ft)	1.4	6.0	4.1			6.9	16.5	10.4			4.7	11.7	8.8			6.3	13.8	8.6												
Riffle Slope (ft/ft)	0.019	0.177	0.063			0.030	0.070	0.054			0.011	0.106	0.040			0.014	0.052	0.038												
Pool Length (ft)	7.0	13.9	10.7			6.8	8.9	8.0			6.3	15.3	11.4			7.1	10.6	8.6												
Pool Spacing (ft)	23.2	68.8	37.1			21.7	41.5	31.5			16.8	50.9	32.4			17.5	40.7	29.9												
<b>Substrate</b>																														
d50 (mm)		0.04					0.04					3.83					0.05													
d84 (mm)		4.00					0.06					9.41					0.86													
<b>Additional Reach Parameters</b>																														
Bankfull Slope (ft/ft)		0.0196					0.0196					0.0192					0.0197													
Monitored Channel Length (ft)		<b>627</b>					<b>602</b>					611					617													
Monitored Valley Length (ft)		499					493					499					499													
Sinuosity		1.26					1.22					1.22					1.24													
Total Channel Length (ft)		1632					1632					1632					1632													
Rosgen Classification		C6					C6					C4					C6													



**Exhibit Table VIII. Morphology and Hydraulic Monitoring Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-3 (1,771 ft)**

PARAMETERS	Cross Section 3					Cross Section 4					Cross Section 5					Cross Section 6									
	Pool					Riffle					Riffle					Pool									
	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
<b>Dimension</b>																									
BKF Width (ft)	10.1	11.75	11.57	11.58		10.8	10.77	11.0	11.34		9.95	10.41	10.9	12.61		10.87	12.0	10.89	10.61						
Floodprone Width (ft)	71.78	64.05	65.0	67.38		60.3	62.5	76.0	77.6		76.64	75.66	79.7	77.74		92.8	100.0	100.0	100.0						
BKF Cross Sectional Area (sq. ft.)	10.0	8.6	8.1	7.5		6.2	5.1	6.7	6.1		6.3	5.4	6.0	5.7		10.05	10.35	10.84	9.6						
BKF Mean Depth (ft)	0.99	0.73	0.70	0.65		0.57	0.47	0.60	0.53		0.63	0.52	0.55	0.45		0.92	0.86	1.00	0.91						
BKF Max Depth (ft)	1.82	1.62	1.67	1.77		1.07	1.18	1.24	1.28		1.10	0.99	1.3	1.05		1.89	2.29	2.26	2.08						
Width/Depth Ratio	10.2	16.1	16.53	17.82		19.0	22.9	18.33	21.4		15.79	20.0	19.82	28.0		11.82	13.93	10.89	11.66						
Entrenchment Ratio	7.1	5.5	5.6	5.8		5.6	5.8	6.9	6.8		7.7	7.3	7.3	6.2		8.5	8.4	9.2	9.4						
Wetted Perimeter (ft)	11.1	12.6	12.19	13.0		11.2	11.5	11.5	12.0		10.38	10.7	11.39	12.89		11.7	13.5	12.0	11.6						
Hydraulic Radius (ft)	0.90	0.68	0.66	0.58		0.55	0.45	0.58	0.50		0.61	0.50	0.53	0.44		0.86	0.77	0.91	0.83						

PARAMETERS	MY-01 (2008)					MY-02 (2009)					MY-03 (2010)					MY-04 (2011)					MY-05 (2012)				
	Pool					Riffle					Riffle					Pool					Pool				
	Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med		
<b>Pattern</b>																									
Channel Beltwidth (ft)	3.4	43.2	25.2			1.8	40.6	23.4			2.2	38.6	22.2			4.0	58.3	23.8							
Radius of Curvature (ft)	14.3	37.2	22.7			14.0	41.5	24.3			14.5	40.5	24.8			13.8	45.1	24.4							
Meander Wavelength (ft)	57.7	98.0	79.8			55.1	98.6	79.7			56.2	99.4	79.8			57.7	98.3	80.4							
Meander Width Ratio	0.3	4.2	2.4			0.2	3.8	2.2			0.2	3.5	2.0			0.3	4.9	2.0							
<b>Profile</b>																									
Riffle Length (ft)	3.5	16.5	10.0			7.9	21.3	13.3			9.0	22.1	15.4			10.0	31.4	18.3							
Riffle Slope (ft/ft)	0.009	0.056	0.021			0.011	0.041	0.023			0.004	0.022	0.011			0.008	0.091	0.026							
Pool Length (ft)	11.2	30.4	19.7			9.2	35.2	18.7			8.7	25.8	19.8			15.5	33.1	24.9							
Pool Spacing (ft)	24.3	95.9	56.6			17.1	82.3	50.9			36.2	94.0	63.4			28.5	82.1	47.5							
<b>Substrate</b>																									
d50 (mm)		0.06					0.04					4.65					4.00								
d84 (mm)		6.47					1.00					12.58					12.22								
<b>Additional Reach Parameters</b>																									
Bankfull Slope (ft/ft)		0.0076					0.0077					0.0080					0.0075								
Monitored Channel Length (ft)		<b>1608</b>					<b>1629</b>					<b>1583</b>					1620								
Monitored Valley Length (ft)		1305					1301					1305					1305								
Sinuosity		1.23					1.25					1.21					1.24								
Total Channel Length (ft)		1771					1771					1771					1771								
Rosgen Classification		C6					C6					C4					C4								







**Exhibit Table VIII. Morphology and Hydraulic Monitoring Summary  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A  
Reach R2-4c (208 ft)**

PARAMETERS	Cross Section 2																			
	Riffle																			
Dimension	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5	MY1	MY2	MY3	MY4	MY5
BKF Width (ft)	8.06	8.82	8.65	8.59																
Floodprone Width (ft)	42.63	39.55	32.2	37.29																
BKF Cross Sectional Area (sq. ft.)	6.0	5.5	2.7	2.6																
BKF Mean Depth (ft)	0.74	0.62	0.31	0.30																
BKF Max Depth (ft)	1.26	1.06	0.62	0.83																
Width/Depth Ratio	10.89	14.23	27.9	28.63																
Entrenchment Ratio	5.3	4.5	3.7	4.3																
Wetted Perimeter (ft)	8.6	9.2	8.9	8.9																
Hydraulic Radius (ft)	0.69	0.60	0.30	0.29																

PARAMETERS	MY-01 (2008)					MY-02 (2009)					MY-03 (2010)					MY-04 (2011)					MY-05 (2012)	
	Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max	Med			Min	Max
<b>Pattern</b>																						
Channel Belwidth (ft)	5.3	17.3	13.1			3.7	16.0	11.5			15.7	15.9	15.8			16.6	17.0	16.8				
Radius of Curvature (ft)	14.9	24.5	18.3			10.8	25.0	17.3			13.8	17.4	15.5			13.3	15.1	14.2				
Meander Wavelength (ft)	48.7	58.1	53.4			47.2	56.0	51.6			56.3	56.3	56.3			55.7	55.7	55.7				
Meander Width Ratio	0.7	2.1	1.6			0.4	1.8	1.3			1.8	1.8	1.8			1.9	2.0	2.0				
<b>Profile</b>																						
Riffle Length (ft)	5.9	8.1	7.3			7.4	11.7	9.5			4.5	8.1	6.3			5.6	6.3	5.9				
Riffle Slope (ft/ft)	0.004	0.009	0.006			0.001	0.022	0.012			0.008	0.013	0.018			0.015	0.025	0.021				
Pool Length (ft)	11.7	13.0	12.4			11.8	14.9	13.4			11.7	11.7	11.7			13.9	17.2	15.9				
Pool Spacing (ft)	30.8	40.6	36.6			47.2	47.8	47.5			30.8	45.6	38.2			29.0	31.1	30.1				
<b>Substrate</b>																						
d50 (mm)	0.04					0.05					0.03					0.03						
d84 (mm)	1.00					0.06					0.05					0.05						
<b>Additional Reach Parameters</b>																						
Bankfull Slope (ft/ft)	0.005					0.005					0.006					0.008						
Monitored Channel Length (ft)	117					107					100					120						
Monitored Valley Length (ft)	101					93					80					100						
Sinuosity	1.15					1.15					1.25					1.20						
Total Channel Length (ft)	208					208					208					208						
Rosgen Classification	C6					C6					C6					C6						

**Exhibit Table IX. BEHI and Sediment Export Estimates  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

Time Point	Segment / Reach <sup>1</sup>	Linear Footage or Acreage	Extreme		Very High		High		Moderate		Low		Very Low		Sediment Export Tons/yr
			ft	%	ft	%	ft	%	ft	%	ft	%	ft	%	
Preconstruction 2006	R1	1409	1409	100											126.8
	R2-1	906	906	100											81.5
	R2-2	2522	2522	100											126.1
	R2-3	1584	1584	100											110.9
	R2-4a	289													n/a
	R2-4b	226													n/a
	R2-4c	157													n/a
	TOTAL	7092	6420	91	0	0	0	0	0	0	0	0	0	0	0
Monitoring Y3 2010	R1	1632									1632	100			2.4
	R2-1	819									819	100			3.0
	R2-2	2544									2544	100			9.2
	R2-3	1771									1771	100			7.7
	R2-4a	231									231	100			0.4
	R2-4b	307									307	100			1.6
	R2-4c	208									208	100			2.3
	TOTAL	7512	0	0	0	0	0	0	0	0	0	7512	100	0	0
Monitoring Y5 2012 (NOT APPLICABLE)	R1	1632													
	R2-1	819													
	R2-2	2544													
	R2-3	1771													
	R2-4a	231													
	R2-4b	307													
	R2-4c	208													
	TOTAL	7512	0	0	0	0	0	0	0	0	0	0	0	0	0

<sup>1</sup> BEHI and Sediment Export estimates were not conducted for reaches R2-4a, R2-4b, and R2-4c before Construction as they did not exist.



**Exhibit Table X. Verification of Bankfull Events  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Date of Data Collection</b>	<b>Date of Occurrence</b>	<b>Method</b>	<b>Photo No. (If Available)</b>
9/22/08-9/24/08	Unknown	Crest Guages	N/A
9/9/2009	Unknown	Crest Guages	N/A
9/28/2010	Unknown	Crest Guages	N/A
Year 4 was not measured as the Project already exceeded requirements			



**Exhibit Table XI. Categorical Stream Feature Visual Stability Assessment  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Reach R1 (1,632 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-1 (819 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-2 (2,544 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-3 (1,771 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-4a (231 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-4b (307 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	
<b>Reach R2-4c (208 ft)</b>						
<b>Feature</b>	<b>Initial</b>	<b>MY-01</b>	<b>MY-02</b>	<b>MY-03</b>	<b>MY-04</b>	<b>MY-05</b>
Riffles	100%	100%	100%	100%	100%	
Pools	100%	100%	100%	100%	100%	
Thalwegs	100%	100%	100%	100%	100%	
Meanders	100%	100%	100%	100%	100%	
Bed General	100%	100%	100%	100%	100%	
Structures	100%	100%	100%	100%	100%	
Rootwads	100%	100%	100%	100%	100%	





**Exhibit Table XII. Stream Problem Areas  
Tributary to Reedy Fork Creek Stream Restoration / D06028-A**

<b>Feature/Issue</b>	<b>Station / Range</b>	<b>Probable Cause</b>	<b>Photo No. (If Available)</b>
None observed Monitoring Year 4 (2011)	N/A	N/A	N/A
None observed Monitoring Year 3 (2010)	N/A	N/A	N/A
None observed Monitoring Year 2 (2009)	N/A	N/A	N/A
None observed Monitoring Year 1 (2008)	N/A	N/A	N/A



## APPENDIX A



SCO ID NO. D06028-A

# GUILFORD COUNTY

## TRIBUTARY TO REEDY FORK STREAM RESTORATION SITE

LOCATION: APPROXIMATELY 0.5 MILES EAST OF THE INTERSECTION OF NC 61 AND SR 2735 (SOCKWELL RD) AND IMMEDIATELY SOUTH OF SR 2735

# YEAR 4 MONITORING



INDEX OF SHEETS	
SHEET NUMBER	SHEET
1	TITLE SHEET
2	LEGEND
4 - 12	YEAR 0-4 MONITORING OVERLAY

NOT TO SCALE


REVISIONS			SCALE AS SHOWN		PLANS PREPARED BY:		PROJECT ENGINEER			
DATE	BY	DESCRIPTION	DATE							
1/8/09	WBA	YEAR 1 MONITORING	12/23/11		<p><b>MULKEY</b> ENGINEERS &amp; CONSULTANTS</p> <p>PO BOX 33127 RALEIGH, N.C. 27636 (919) 851-1912 (919) 851-1918 (FAX) WWW.MULKEYINC.COM</p>		<p>MULKEY PROJECT MANAGER EMMETT PERDUE, PE</p> <p>MULKEY ENGINEER EMMETT PERDUE, PE</p> <p>MULKEY SENIOR SCIENTIST THOMAS BARRETT, RF</p>			
10/26/09	EMP	YEAR 2 MONITORING	DESIGNED:	WSH					<p>MULKEY PROJECT MANAGER EMMETT PERDUE, PE</p>	
1/23/10	MLM	YEAR 3 MONITORING	DRAWN:	MLM						
12/23/11	EMP	YEAR 4 MONITORING	CHECKED:	EMP						
			APPROVED:	EMP						
			MULKEY PROJECT NUMBER		2006240.00		<p><b>TITLE SHEET</b></p>			
								<p>SHEET OF 12</p>		

**NOTE: NOT TO SCALE**  
**Not all symbols used in plans**

# LEGEND

REVISIONS		
DATE	BY	DESCRIPTION

PROJECT ENGINEER
------------------

PROJECT REFERENCE NO.	SHEET NO.
TRIBUTARY TO REEDY FORK	2
<b>LEGEND</b>	
	
PO Box 33127 RALEIGH, N.C. 27636 (919) 851-1912 (919) 851-1918 (FAX) WWW.MULKEYINC.COM	

### BOUNDARIES AND PROPERTY:

State Line	-----
County Line	-----
Township Line	-----
City Line	-----
Reservation Line	-----
Property Line	-----
Existing Iron Pin	○
Property Corner	✕
Property Monument	□
Existing Fence	-----
Temporary Fence	-----
Proposed Woven Wire Fence	-----
Proposed Chain Link Fence	-----
Proposed Barbed Wire Fence	-----
Tree Protection Fence	-----
Wetland Boundary	-----
Proposed Oxbow Wetland Boundary	-----
Conservation Easement	-----
Construction Limits	-----
Limits Of Disturbance	-----
Proposed Gate	⊗
Bench Mark	⊕
Control Point	⊗

### BUILDINGS AND OTHER CULTURE:

Sign	Ⓧ
Foundation	▭
Area Outline	▭
Building	▭
School	▭
Church	▭

### HYDROLOGY:

Hydro, Pool or Reservoir	▭
River Basin Buffer	-----
Flow Arrow	→
Disappearing Stream	→
Spring	○
Thalweg	-----
Top Of Bank	-----
Swamp Marsh	▭
Proposed Lateral, Tail, Head Ditch	-----
Bedrock	○

### RAILROADS:

Standard Gauge	-----
RR Signal Milepost	Ⓧ
Switch	Ⓧ
RR Abandoned	-----

### ROADS AND RELATED FEATURES:

Existing Edge of Pavement	-----
Existing Curb	-----
Existing Soil Road	-----
Existing Metal Guardrail	-----
Existing Cable Guiderail	-----

### VEGETATION:

Single Tree	⊕
Single Shrub	⊕
Hedge	-----
Woods Line	-----
Orchard	⊕
Vineyard	-----

### EXISTING STRUCTURES:

MAJOR:	
Bridge, Tunnel or Box Culvert	▭
Bridge Wing Wall, Head Wall and End Wall	▭
MINOR:	
Head and End Wall	▭
Pipe Culvert	▭
Footbridge	-----
Drainage Box: Catch Basin, DI or JB	Ⓧ
Paved Ditch Gutter	-----
Storm Sewer Manhole	Ⓧ
Storm Sewer	-----

### UTILITIES:

POWER:	
Existing Power Pole	●
Existing Joint Use Pole	●
Power Manhole	Ⓧ
Power Line Tower	Ⓧ
Power Transformer	Ⓧ
UG Power Cable Hand Hole	Ⓧ
H-Frame Pole	●
Recorded U/G Power Line	-----
GAS:	
Gas Meter	Ⓧ
Recorded U/G Gas Line	-----
Above Ground Gas Line	-----

### TELEPHONE:

Existing Telephone Pole	●
Telephone Manhole	Ⓧ
Telephone Booth	Ⓧ
Telephone Pedestal	Ⓧ
Telephone Cell Tower	Ⓧ
UG Telephone Cable Hand Hole	Ⓧ
Recorded U/G Telephone Cable	-----
Recorded U/G Telephone Conduit	-----
Recorded U/G Fiber Optics Cable	-----

### WATER:

Water Manhole	Ⓧ
Water Valve	Ⓧ
Water Hydrant	Ⓧ
Recorded U/G Water Line	-----
Above Ground Water Line	-----

### TV:

TV Satellite Dish	Ⓧ
TV Pedestal	Ⓧ
TV Tower	Ⓧ
UG TV Cable Hand Hole	Ⓧ
Recorded U/G TV Cable	-----
Recorded U/G Fiber Optic Cable	-----

### MISCELLANEOUS:

Utility Pole	●
Utility Pole with Base	□
Utility Located Object	○
Utility Traffic Signal Box	Ⓧ
Utility Unknown U/G Line	-----
UG Tank; Water, Gas, Oil	▭
A/G Tank; Water, Gas, Oil	▭
Abandoned According to Utility Records	AATUR
End of Information	E.O.I.

### SANITARY SEWER:

Sanitary Sewer Manhole	Ⓧ
Sanitary Sewer Cleanout	Ⓧ
UG Sanitary Sewer Line	-----
Above Ground Sanitary Sewer	-----
Recorded SS Forced Main Line	-----

### PROPOSED STREAM WORK:

#### STREAM STRUCTURES:


Rock Crossvane	-----
Rock Vane	-----
J Hook Rock Vane	-----
Flood Plane Interceptor	-----
Constructed Riffle	-----
Root Wad	-----
Log Weir	-----
Structure Number	Ⓧ
Constructed Flood Plane Interceptor	-----


#### STREAM FEATURES:

Constructed Bankfull/Top Of Bank	-----
Old Top Of Bank	-----
Constructed Thalweg	-----
Proposed Thalweg	-----
Waters Edge	-----
Old Waters Edge	-----
Vernal Pool	▭
Surface Water	▭
Staging Area	-----
Impervious Dike	-----
Permanent Improved Gravel Road	-----
Temporary Gravel Road	-----
Stone Outlet Sediment Trap	-----
Impervious Stream Channel Plug	-----
Fill Existing Stream Channel	-----
Vegetation Plot	-----
Brush Pile	-----
<b>MISCELLANEOUS:</b>	
Photo Point	Ⓧ
Cross Section	-----
Crest Gauge	-----

**Legend**

-  Easement
-  Restored Streams

PROJECT ENGINEER	PROJECT REFERENCE NO.	SHEET NO.
	TRIBUTARY TO REEDY FORK	3
	AS-BUILT DRAWING	
 MULKEY INCORPORATED 2000 W. STATE ST. MILLSBORO, DE 19966 302.438.4400 WWW.MULKEYINC.COM		




1:1,800  
1 inch equals 150 feet

\*RED DENOTES YEAR 1 MONITORING\*  
 \*BLUE DENOTES YEAR 2 MONITORING\*  
 \*GREEN DENOTES YEAR 3 MONITORING\*  
 \*PURPLE DENOTES YEAR 4 MONITORING\*

REVISIONS		
DATE	BY	DESCRIPTION
1/8/09	USA	YEAR 1 MONITORING
10/26/09	EMP	YEAR 2 MONITORING
1/23/10	MLM	YEAR 3 MONITORING
8/23/11	EMP	YEAR 4 MONITORING

PROJECT ENGINEER

PROJECT REFERENCE NO. SHEET NO.  
 TRIBUTARY TO REEDY FORK 4  
**YEAR 4 MONITORING**  
  
 PO Box 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1918 (FAX)  
 WWW.MULKEYINC.COM



PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	662.64
301	882849.487	1833633.149	654.82
600	880847.484	1835232.374	670.54


POINT # 100 (NAB 83 / 96)  
 N = 880763.207 ft  
 E = 1835215.966 ft  
 ELEV = 669.27 ft (NAVD 88)  
 \*5 REBAR

POINT # 21 (NAB 83 / 96)  
 N = 880763.460 ft  
 E = 1835075.700 ft  
 ELEV = 671.79 ft (NAVD 88)  
 \*5 REBAR



\* R2-4B & R2-4C PROFILES ARE ON SHEET NO. 12 \*

MATCH TO SHEET 5





PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882631.020	1833936.544	662.64
301	882649.487	1833633.149	654.82
600	880847.484	1835232.374	670.54

\*RED DENOTES YEAR 1 MONITORING\*  
 \*BLUE DENOTES YEAR 2 MONITORING\*  
 \*GREEN DENOTES YEAR 3 MONITORING\*  
 \*PURPLE DENOTES YEAR 4 MONITORING\*

REVISIONS		
DATE	BY	DESCRIPTION
1/2/08	WBA	YEAR 1 MONITORING
10/26/08	EMP	YEAR 2 MONITORING
1/23/10	MLM	YEAR 3 MONITORING
12/23/11	EMP	YEAR 4 MONITORING


PROJECT ENGINEER

PROJECT REFERENCE NO. TRIBUTARY TO REEDY FORK SHEET NO. 5

**YEAR 4 MONITORING**


**MULKEY**  
ENGINEERS & CONSULTANTS

PO Box 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1918 (FAX)  
 WWW.MULKEYINC.COM



MATCH TO SHEET 4

MATCH TO SHEET 6



+

+

DATE: 12/23/11


- RED DENOTES YEAR 1 MONITORING•
- BLUE DENOTES YEAR 2 MONITORING•
- GREEN DENOTES YEAR 3 MONITORING•
- PURPLE DENOTES YEAR 4 MONITORING•

REVISIONS		
DATE	BY	DESCRIPTION
1/18/08	MBA	YEAR 1 MONITORING
10/26/08	EMF	YEAR 2 MONITORING
8/25/10	MLM	YEAR 3 MONITORING
8/23/11	EMF	YEAR 4 MONITORING

PROJECT ENGINEER

PROJECT REFERENCE NO. TRIBUTARY TO REEDY FORK SHEET NO. 6

**YEAR 4 MONITORING**




PO BOX 33127  
RALEIGH, N.C. 27636  
(919) 851-1912  
(919) 851-1918 (FAX)  
WWW.MULKEYINC.COM


EXIST. OVERHEAD POWER EASEMENT

MATCH TO SHEET 5

MATCH TO SHEET 7



PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	682.64
301	882849.487	1833633.149	654.82
600	880847.484	1835232.374	670.54



\*RED DENOTES YEAR 1 MONITORING\*  
 \*BLUE DENOTES YEAR 2 MONITORING\*  
 \*GREEN DENOTES YEAR 3 MONITORING\*  
 \*PURPLE DENOTES YEAR 4 MONITORING\*


REVISIONS		
DATE	BY	DESCRIPTION
1/9/09	WBA	YEAR 1 MONITORING
10/26/09	EMP	YEAR 2 MONITORING
8/23/10	MLM	YEAR 3 MONITORING
8/23/10	EMP	YEAR 4 MONITORING

PROJECT ENGINEER

PROJECT REFERENCE NO. SHEET NO.  
 TRIBUTARY TO REEDY FORK 7  
**YEAR 4 MONITORING**

**MULKEY**  
 ENGINEERS & CONSULTANTS


PO Box 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1918 (FAX)  
 WWW.MULKEYINC.COM



PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.85
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	659.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834881.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	662.64
301	882849.487	1833633.149	654.82
600	880847.484	1835232.374	670.54

MATCH TO SHEET 6

MATCH TO SHEET 8



- RED DENOTES YEAR 1 MONITORING•
- BLUE DENOTES YEAR 2 MONITORING•
- GREEN DENOTES YEAR 3 MONITORING•
- PURPLE DENOTES YEAR 4 MONITORING•

REVISIONS		
DATE	BY	DESCRIPTION
1/2/08	MBA	YEAR 1 MONITORING
10/26/08	EDF	YEAR 2 MONITORING
1/23/10	MLM	YEAR 3 MONITORING
12/23/11	EDF	YEAR 4 MONITORING

PROJECT ENGINEER


PROJECT REFERENCE NO. SHEET NO.  
 TRIBUTARY TO REEDY FORK 8

**YEAR 4 MONITORING**





PO BOX 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1913 (FAX)  
 WWW.MULKEYINC.COM

PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	662.64
301	882849.487	1833633.149	654.82
600	880847.464	1835232.374	670.54



• R1 PROFILE IS ON SHEET NO. 11 •





\*RED DENOTES YEAR 1 MONITORING\*  
 \*BLUE DENOTES YEAR 2 MONITORING\*  
 \*GREEN DENOTES YEAR 3 MONITORING\*  
 \*PURPLE DENOTES YEAR 4 MONITORING\*

PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833644.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	662.64
301	882849.487	1833633.149	654.82
600	880847.484	1835232.374	670.54

REVISIONS		
DATE	BY	DESCRIPTION
10/28/08	EMP	YEAR 1 MONITORING
1/23/09	MLM	YEAR 2 MONITORING
8/23/11	EMP	YEAR 3 MONITORING
		YEAR 4 MONITORING

PROJECT REFERENCE NO. SHEET NO.  
 TRIBUTARY TO REEDY FORK 9  
**YEAR 4 MONITORING**

**MULKEY**  
 ENGINEERS & CONSULTANTS

PO Box 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1918 (FAX)  
 WWW.MULKEYINC.COM

POINT# 300 (NAD 83 / 96)  
 N = 882831.020 ft  
 E = 1833936.544 ft  
 ELEV = 662.64 ft (NAVD 88)  
 #5 REBAR

END R1 PROFILE SURVEY FOR  
 MONITORING AT STA 6+00 -R1-

POINT# 3 (NAD 83 / 96)  
 N = 883045.930 ft  
 E = 1833987.836 ft  
 ELEV = 659.34 ft (NAVD 88)  
 #5 REBAR

MATCH TO SHEET 10


SEE SHEET NO. 11 FOR -R1- PROFILE

\*RED DENOTES YEAR 1 MONITORING\*  
 \*BLUE DENOTES YEAR 2 MONITORING\*  
 \*GREEN DENOTES YEAR 3 MONITORING\*  
 \*PURPLE DENOTES YEAR 4 MONITORING\*

REVISIONS		PROJECT ENGINEER
DATE	DESCRIPTION	
1/28/08	MHA	
10/28/09	EMP	
1/23/10	MJM	
8/22/11	EMP	

PROJECT REFERENCE NO. TRIBUTARY TO REEDY FORK SHEET NO. 10

**YEAR 4 MONITORING**



PO Box 33127  
 RALEIGH, N.C. 27636  
 (919) 851-1912  
 (919) 851-1918 (FAX)  
 WWW.MULKEYINC.COM

POINT # 301 (NAD 83 / 96)  
 N = 882849.487 FT  
 E = 1833633.149 FT  
 ELEV = 654.82 FT (NAVD 88)  
 #5 REBAR

PROJECT CONTROL			
PT	NORTHING	EASTING	ELEV
1	882635.486	1836650.439	709.24
3	883045.930	1833987.836	659.34
8	883176.140	1832887.260	639.98
9	883165.690	1833166.680	635.36
10	882996.250	1833092.760	630.95
11	882724.700	1833013.410	635.78
12	882530.290	1833120.310	644.73
13	882504.040	1833345.040	647.87
14	882624.010	1833599.280	652.25
15	882618.620	1833844.520	669.88
16	882245.430	1834077.110	663.16
17	881887.050	1834217.040	659.75
18	881689.020	1834268.580	657.91
19	881317.340	1834574.690	673.03
20	881247.830	1834861.440	665.04
21	880763.460	1835075.700	671.79
100	880763.207	1835215.966	669.27
101	880886.696	1834997.543	667.87
300	882831.020	1833936.544	662.64
301	882849.487	1833633.149	654.82
600	880847.484	1835232.374	670.54

MATCH TO SHEET 9

MATCH TO SHEET 8


SR 2735 SOCKWELL ROAD






SEE SHEET NO. 11 FOR -R- PROFILE

# AS-BUILT PROFILES

REVISIONS		
DATE	BY	DESCRIPTION
1/8/08	WBA	YEAR 1 MONITORING
12/26/09	EMP	YEAR 2 MONITORING
1/23/10	M.M	YEAR 3 MONITORING
12/23/11	EMP	YEAR 4 MONITORING

PROJECT ENGINEER	PROJECT REFERENCE NO.	SHEET NO.
	TRIBUTARY TO REEDY FORK	11
<b>YEAR 3 MONITORING</b>		
		



# AS-BUILT PROFILES

REVISIONS		
DATE	BY	DESCRIPTION
1/8/09	NBA	YEAR 1 MONITORING
10/26/09	EMP	YEAR 2 MONITORING
1/23/10	MLM	YEAR 3 MONITORING
2/23/11	EMP	YEAR 4 MONITORING

PROJECT ENGINEER


PROJECT REFERENCE NO. SHEET NO.

TRIBUTARY TO REEDY FORK 12


YEAR 3 MONITORING




HORIZONTAL SCALE  
VERTICAL SCALE



## R2-4B



## R2-4C





## APPENDIX B

**Vegetation Plot 1**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Vegetation Plot 2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Vegetation Plot 3



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Vegetation Plot 4



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Vegetation Plot 5



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Vegetation Plot 6



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Vegetation Plot 7**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**



**Vegetation Plot 8**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Vegetation Plot 9**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Vegetation Plot 10**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Vegetation Plot 11



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Vegetation Plot 12**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Vegetation Plot 13**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Vegetation Plot 14**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Vegetation Plot 15



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring



Vegetation Plot 16



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

## APPENDIX C

Photo Point 1: Looking upstream toward driveway



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Photo Point 1: Looking toward Reach R2-4a and R2-4c



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Photo Point 1: Looking upstream on Reach R2-4b



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Photo Point 1: Looking downstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Photo Point 2: Looking upstream on Reach R2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Photo Point 2: Looking downstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**



**Photo Point 3: Looking upstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Photo Point 3: Looking downstream on Reach R2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Photo Point 4: Looking upstream on Reach R2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Photo Point 4: Looking downstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Photo Point 5: Looking upstream on Reach R2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Photo Point 5: Looking downstream on Reach R2



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Photo Point 6: Looking upstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Photo Point 6: Looking downstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**



**Photo Point 7: Looking upstream on Reach R2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Photo Point 7: Looking across Reach R2, upstream on Reach R1**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, September 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Photo Point 8; Looking upstream on Reach R1



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Photo Point 8: Looking downstream on Reach R1



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, September 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

## APPENDIX D

Permanent Cross Section 1



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, October 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Permanent Cross Section 2**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, October 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

**Permanent Cross Section 3**



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, October 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring



Permanent Cross Section 4



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, October 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

**Permanent Cross Section 5**



**As-Built Surveys, April 2008**



**Year 1 Monitoring, September 2008**




**Year 2 Monitoring, September 2009**



**Year 3 Monitoring, October 2010**



**Year 4 Monitoring, November 2011**



**Year 5 Monitoring**

Permanent Cross Section 6



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, October 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring

Permanent Cross Section 7



As-Built Surveys, April 2008



Year 1 Monitoring, September 2008




Year 2 Monitoring, September 2009



Year 3 Monitoring, October 2010



Year 4 Monitoring, November 2011



Year 5 Monitoring



## APPENDIX E

CROSS  
SECTIONS


# (Year 4) Cross Section 1 - Riffle (R2-4b)

- (Year 4) Cross Section 1 - Riffle (R2-4b)
- ◆ Bankfull Indicators
- ▼ Water Surface Points
- ⊕ (Year 0) Cross Section 1 - Riffle (R2-4b)
- ⊕ (Year 1) Cross Section 1 - Riffle (R2-4b)
- (Year 2) Cross Section 1 - Riffle (R2-4b)
- ▲ (Year 3) Cross Section 1 - Riffle (R2-4b)

Wbkf = 13

Dbkf = .24

Abkf = 3.1







RIVERMORPH CROSS SECTION SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4b  
 Cross Section Name: (Year 4) Cross Section 1 - Riffle (R2-4b)  
 Survey Date: 12/06/2011

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	674.484	GS
7	0	673.482	GS
12	0	672.763	GS
17	0	672.016	GS
19	0	671.831	GS
23	0	671.605	GS
26	0	671.686	GS
28	0	671.576	GS
29	0	671.656	GS
30	0	671.651	GS
31	0	671.646	LB
35	0	671.512	GS
37	0	671.386	LEW
38	0	671.173	TW
38.5	0	671.291	REW
41	0	671.396	GS
44	0	671.713	BKF
47	0	671.529	GS
50	0	671.425	GS
55	0	672.165	GS
59	0	672.893	GS
62	0	673.283	GS
67	0	673.579	GS
70	0	673.552	GS

Cross Sectional Geometry

	Channel	Left	Right
Floodprone Elevation (ft)	672.25	672.25	672.25
Bankfull Elevation (ft)	671.71	671.71	671.71
Floodprone width (ft)	40	-----	-----
Bankfull width (ft)	12.97	5.49	7.48
Entrenchment Ratio	3.08	-----	-----
Mean Depth (ft)	0.24	0.16	0.3
Maximum Depth (ft)	0.54	0.29	0.54
Width/Depth Ratio	54.04	34.31	24.93
Bankfull Area (sq ft)	3.1	0.89	2.21
Wetted Perimeter (ft)	13.1	5.85	7.83
Hydraulic Radius (ft)	0.24	0.15	0.28
Begin BKF Station	31	31	36.49
End BKF Station	43.97	36.49	43.97


Entrainment Calculations

Entrainment Formula: Rosgen Modified Shields Curve

	Channel	Left side	Right side
Slope	0	0	0
Shear stress (lb/sq ft)			
Movable Particle (mm)			

# (Year 4) Cross Section 2 - Riffle (R2-4c)

- Year 4
  - ◆ Bankfull Indicators
  - ▼ Water Surface Points
  - ◆ Year 0
  - ◆ Year 1
  - Year 2
  - ▲ Year 3
- Wbkf = 22.5      Dbkf = .17      Abkf = 3.76





RIVERMORPH CROSS SECTION SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4c  
 Cross Section Name: (Year 4) Cross Section 2 - Riffle (R2-4c)  
 Survey Date: 09/26/2011

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	671.25	GS
7	0	671.22	GS
12	0	670.64	GS
17	0	670.36	GS
23	0	669.7	GS
28	0	669.47	GS
31	0	669.73	LB
33.5	0	669.36	LEW
34	0	669.03	GS
34.3	0	668.88	GS
34.7	0	668.85	TW
36	0	669.1	GS
36.7	0	669.53	REW
40	0	669.68	BKF
46	0	669.54	GS
54	0	670.92	GS
58	0	671.69	GS
67	0	671.93	GS
74	0	671.93	GS
80	0	672.08	GS
95	0	672.58	GS

Cross Sectional Geometry

	Channel	Left	Right
Floodprone Elevation (ft)	670.51	670.51	670.51
Bankfull Elevation (ft)	669.68	669.68	669.68
Floodprone width (ft)	37.3	-----	-----
Bankfull width (ft)	8.66	3.56	5.1
Entrenchment Ratio	4.31	-----	-----
Mean Depth (ft)	0.29	0.36	0.25
Maximum Depth (ft)	0.83	0.83	0.79
width/Depth Ratio	29.86	9.89	20.4
Bankfull Area (sq ft)	2.55	1.29	1.26
Wetted Perimeter (ft)	8.97	4.52	6.04
Hydraulic Radius (ft)	0.28	0.29	0.21
Begin BKF Station	31.34	31.34	34.9
End BKF Station	40	34.9	40


Entrainment Calculations

Entrainment Formula: Rosgen Modified Shields Curve

Slope	Channel	Left Side	Right Side
Shear Stress (lb/sq ft)	0	0	0
Movable Particle (mm)			

# (Year 4) Cross Section 3 - Pool (R2-3)

- Year 4
- ◆ Bankfull Indicators
- ▼ Water Surface + Year 0
- ⊕ Points
- Year 1
- ▲ Year 2
- ▲ Year 3







RIVERMORPH CROSS SECTION SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Cross Section Name: (Year 4) Cross Section 3 - Pool (R2-3)  
 Survey Date: 09/26/2011  
 -----

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	669.81	GS
10	0	669.337	GS
20	0	668.976	GS
25	0	668.741	GS
30	0	667.836	GS
37	0	667.194	GS
41	0	667.2	LB
43	0	666.635	GS
45	0	666.216	GS
46.2	0	666.396	LEW
46.9	0	665.365	GS
47.2	0	665.307	TW
47.8	0	665.439	GS
48	0	666.312	REW
49	0	666.398	GS
50	0	666.457	GS
53	0	667.075	BKF
61	0	667.053	GS
67	0	667.528	GS
73	0	667.724	GS
77	0	668.302	GS
83	0	668.638	GS
85	0	667.76	GS
90	0	668.327	GS

-----  
 Cross Sectional Geometry  
 -----


	Channel	Left	Right
Floodprone Elevation (ft)	668.85	668.85	668.85
Bankfull Elevation (ft)	667.08	667.08	667.08
Floodprone width (ft)	67.38	-----	-----
Bankfull width (ft)	11.58	9.96	1.62
Entrenchment Ratio	5.82	-----	-----
Mean Depth (ft)	0.65	0.73	0.17
Maximum Depth (ft)	1.77	1.77	0.34
Width/Depth Ratio	17.82	13.64	9.53
Bankfull Area (sq ft)	7.54	7.26	0.28
Wetted Perimeter (ft)	13.03	11.71	2
Hydraulic Radius (ft)	0.58	0.62	0.14
Begin BKF Station	41.42	41.42	51.38
End BKF Station	53	51.38	53

-----  
 Entrainment Calculations  
 -----

Entrainment Formula: Rosgen Modified Shields Curve

	Channel	Left side	Right side
Slope	0	0	0
Shear Stress (lb/sq ft)			
Movable Particle (mm)			

# (Year 4) Cross Section 4 - Rifle (R2-3)





RIVERMORPH CROSS SECTION SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Cross Section Name: (Year 4) Cross Section 4 - Riffle (R2-3)  
 Survey Date: 09/26/2011  
 -----

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	665.11	GS
9	0	665.046	GS
21	0	665.119	GS
28	0	664.832	GS
37	0	663.753	GS
41	0	663.815	GS
46	0	663.905	GS
48	0	663.947	BKF
50.1	0	663.568	GS
52.5	0	663.28	LEW
52.8	0	662.802	GS
53.2	0	662.675	TW
54	0	662.812	GS
54.2	0	663.205	REW
57.6	0	663.482	GS
60	0	664.127	GS
61	0	664.151	RB
65	0	664.275	GS
71	0	664.459	GS
81	0	665.619	GS
95	0	665.8	GS

-----  
 Cross Sectional Geometry  
 -----

	Channel	Left	Right
Floodprone Elevation (ft)	665.23	665.23	665.23
Bankfull Elevation (ft)	663.95	663.95	663.95
Floodprone width (ft)	77.6	-----	-----
Bankfull width (ft)	11.34	5.67	5.67
Entrenchment Ratio	6.84	-----	-----
Mean Depth (ft)	0.53	0.53	0.54
Maximum Depth (ft)	1.28	1.28	1.19
Width/Depth Ratio	21.4	10.7	10.5
Bankfull Area (sq ft)	6.05	3	3.04
Wetted Perimeter (ft)	12.01	7.21	7.18
Hydraulic Radius (ft)	0.5	0.42	0.42
Begin BKF Station	48	48	53.67
End BKF Station	59.34	53.67	59.34

-----  
 Entrainment Calculations  
 -----

Entrainment Formula: Rosgen Modified Shields Curve

Channel Left Side Right Side

Slope  
Shear Stress (lb/sq ft)  
Movable Particle (mm)


0

0

0

# (Year 4) Cross Section 5 - Rifle (R2-3)

- Year 4
- ◆ Bankfull Indicators
- ▼ Water Surface + Year 0
- ◆ Year 1
- Year 2
- ▲ Year 3







RIVERMORPH CROSS SECTION SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Cross Section Name: (Year 4) Cross Section 5 - Riffle (R2-3)  
 Survey Date: 09/26/2011

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	661.348	GS
10	0	661.24	GS
15	0	661.141	GS
20	0	661.116	GS
25	0	660.626	GS
30	0	660.516	GS
35	0	660.546	GS
40	0	660.732	GS
43	0	660.721	BKF
45	0	660.259	GS
47	0	659.986	GS
47.7	0	659.974	LEW
48.2	0	659.675	TW
48.9	0	659.974	REW
50	0	660.06	GS
52	0	660.231	GS
54	0	660.695	RB
56	0	660.726	GS
60	0	660.466	GS
67	0	660.892	GS
72	0	661.051	GS
77	0	661.67	GS
81	0	662.186	GS
86	0	662.792	GS
92	0	663.376	GS
96	0	663.763	GS
100	0	664.148	GS

Cross Sectional Geometry

	Channel	Left	Right
Floodprone Elevation (ft)	661.77	661.77	661.77
Bankfull Elevation (ft)	660.72	660.72	660.72
Floodprone width (ft)	77.74	-----	-----
Bankfull width (ft)	12.61	6.31	6.3
Entrenchment Ratio	6.17	-----	-----
Mean Depth (ft)	0.45	0.56	0.34
Maximum Depth (ft)	1.05	1.05	0.71
Width/Depth Ratio	28.02	11.27	18.53
Bankfull Area (sq ft)	5.7	3.55	2.16
Wetted Perimeter (ft)	12.89	7.24	7.08
Hydraulic Radius (ft)	0.44	0.49	0.3
Begin BKF Station	43	43	49.31
End BKF Station	55.61	49.31	55.61


## Entrainment Calculations

---

Entrainment Formula: Rosgen Modified Shields Curve

	Channel	Left Side	Right Side
Slope	0	0	0
Shear Stress (lb/sq ft)			
Movable Particle (mm)			

# (Year 4) Cross Section 6 - Pool (R2-3)





RIVERMORPH CROSS SECTION SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Cross Section Name: (Year 4) Cross Section 6 - Pool (R2-3)  
 Survey Date: 09/26/2011

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	658.579	GS
5	0	658.785	GS
10	0	658.776	GS
15	0	658.588	GS
20	0	658.674	GS
25	0	658.155	GS
27	0	657.803	GS
29	0	657.502	GS
32	0	657.67	GS
34	0	658.013	GS
40	0	656.731	GS
45	0	657.126	GS
47	0	657.19	GS
49	0	656.82	BKF
50	0	656.647	GS
51	0	656.299	GS
52	0	656.041	GS
53.5	0	655.131	LEW
54	0	654.785	GS
54.5	0	654.933	GS
55	0	654.745	TW
55.5	0	655.081	REW
56	0	655.501	GS
57	0	655.941	GS
58	0	656.404	GS
59	0	656.669	GS
60	0	656.917	RB
64	0	657.438	GS
70	0	657.553	GS
75	0	657.804	GS
80	0	657.847	GS
85	0	657.856	GS
95	0	658.071	GS
100	0	658.815	GS

Cross Sectional Geometry

	Channel	Left	Right
Floodprone Elevation (ft)	658.9	658.9	658.9
Bankfull Elevation (ft)	656.82	656.82	656.82
Floodprone width (ft)	100	-----	-----
Bankfull width (ft)	10.61	5.3	5.31
Entrenchment Ratio	9.43	-----	-----
Mean Depth (ft)	0.91	0.84	0.97
Maximum Depth (ft)	2.08	2.04	2.08
Width/Depth Ratio	11.66	6.31	5.47

Bankfull Area (sq ft)	9.63	4.46	5.17
Wetted Perimeter (ft)	11.64	7.73	7.8
Hydraulic Radius (ft)	0.83	0.58	0.66
Begin BKF Station	49	49	54.3
End BKF Station	59.61	54.3	59.61


-----  
 Entrainment Calculations  
 -----

Entrainment Formula: Rosgen Modified Shields Curve

	Channel	Left Side	Right Side
Slope	0	0	0
Shear Stress (lb/sq ft)			
Movable Particle (mm)			

# (Year 4) Cross Section 7 - Pool (R1)

- Year 4
- ◆ Bankfull Indicators
- ▼ Water Surface + Year 0 Points
- ◆ Year 1
- Year 2
- ▲ Year 3







RIVERMORPH CROSS SECTION SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R1  
 Cross Section Name: (Year 4) Cross Section 7 - Pool (R1)  
 Survey Date: 09/26/2011

Cross Section Data Entry

BM Elevation: 0 ft  
 Backsight Rod Reading: 0 ft

TAPE	FS	ELEV	NOTE
0	0	656.948	GS
10	0	655.501	GS
19	0	654.628	GS
28	0	652.989	GS
36	0	652.325	GS
45	0	652.257	GS
50	0	652.173	GS
53	0	652.327	GS
54	0	652.277	BKF
55	0	652.132	GS
56	0	651.913	GS
57	0	651.694	LEW
57.5	0	650.843	TW
58	0	651.072	GS
58.5	0	651.378	GS
59	0	651.62	REW
59.5	0	651.591	GS
60	0	651.657	GS
61	0	651.894	GS
63	0	652.299	RB
65	0	652.215	GS
68	0	652.24	GS
71	0	652.612	GS
78	0	653.66	GS
89	0	653.653	GS
95	0	653.507	GS
100	0	653.887	GS

Cross Sectional Geometry

	Channel	Left	Right
Floodprone Elevation (ft)	653.72	653.72	653.72
Bankfull Elevation (ft)	652.28	652.28	652.28
Floodprone width (ft)	73.76	-----	-----
Bankfull width (ft)	8.91	4.45	4.46
Entrenchment Ratio	8.28	-----	-----
Mean Depth (ft)	0.5	0.55	0.44
Maximum Depth (ft)	1.44	1.44	0.93
width/Depth Ratio	17.82	8.09	10.14
Bankfull Area (sq ft)	4.43	2.46	1.97
Wetted Perimeter (ft)	9.72	6.06	5.52
Hydraulic Radius (ft)	0.46	0.41	0.36
Begin BKF Station	54	54	58.45
End BKF Station	62.91	58.45	62.91

# Entrainment Calculations


---

Entrainment Formula: Rosgen Modified Shields Curve

	Channel	Left side	Right side
Slope	0	0	0
Shear Stress (lb/sq ft)			
Movable Particle (mm)			

# LONGITUDINAL PROFILES

# (Year 4) R1 Longitudinal Profile (0+00 to 6+00)





RIVERMORPH PROFILE SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R1  
 Profile Name: (Year 4) R1 Longitudinal Profile  
 Survey Date: 09/26/2011

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
0	661.8263						
4.1323					662.471		
5.6703	661.709						
5.6703				662.314			
20.2483				662.249			
20.8133	661.376						
22.8923					661.926		
32.1723	661.163						
32.1723				661.888			
33.1833					661.542		
40.1893	660.995						
40.1893					661.611		
40.8573				661.665			
47.6453				661.529			
49.0623					661.437		
49.0743	660.575						
58.1083				661.386			
58.8113	660.663						
59.2563					661.152		
68.0063					660.999		
69.5453	660.284						
69.6323				661.096			
75.7903	660.129						
75.7903				660.704			
79.9083					660.891		
81.9283	660.119						
83.7033				660.992			
92.4433					660.843		
92.4433	659.922						
93.9103				660.686			
97.6513					660.863		
97.9443	659.739						
100.0403				660.659			
101.1903	659.475						
102.3673					660.116		
110.7633	659.303						
110.8583				660.194			
110.9043					660.218		
116.7593				660.198			
117.4693	659.285						
118.6963					660.169		
124.9023				659.971			
124.9023	658.989						
126.5133					659.859		
131.8753					659.882		
132.6283				659.61			
132.7473	658.877						
142.6713				659.502			
143.7233	658.192						
143.7233					659.492		

146.2063	658.161		
150.9983		659.362	
152.5893	658.648		
152.9973		659.394	
161.9733		658.943	
162.7163	658.215		
167.2953	658.153		
167.2953		659.19	
167.4073	658.485		658.485
168.7513		658.896	
172.3763	657.2		
172.3763		658.994	
172.7493	657.9		657.9
174.4363		658.991	
178.9883		658.673	
179.7433	657.654		657.654
179.8613	657.335		
180.1553		658.731	
180.5633		658.693	
183.6953	657.657		657.657
184.2613	657.201		
185.6133		658.67	
187.5673		658.376	
191.0473	657.482		657.482
191.1983	656.836		
191.1983		657.835	
199.9373		658.275	
199.9373	657.061		
199.9963	657.466		657.466
200.6183		658.272	
205.4713		658.147	
207.2433	657.358		657.358
207.2953	656.705		
207.2953		658.162	
215.3653		658.081	
216.5993	656.947		
216.5993	657.372		657.372
217.4643		658.072	
224.1993		657.777	
225.1423		657.903	
225.1423	656.511		
225.2883	657.302		657.302
228.3223	656.854		
228.3643	657.154		657.154
230.1213		657.812	
230.2623		657.87	
233.3423	656.917		656.917
234.5543	656.047		
234.5543		657.607	
240.3563	656.925		656.925
240.5233	656.4		
240.8183		657.556	
241.1873		657.558	
247.2953	656.341		
247.3433	656.921		656.921
247.7493		657.565	
248.6813		657.434	
250.9113	655.729		
251.0813	656.931		656.931
257.6933		657.326	
257.6933	656.598		
257.7483	656.781		656.781
260.9093		657.375	
264.4503	656.174		
264.4503		657.292	
264.6073	656.477		656.477



266.8623		657.252	
272.6193	655.728		
272.6193		657.036	
272.8743	656.452		656.452
274.8713		657.166	
279.6393	656.167		
279.6393		657.197	
279.6883	656.445		656.445
282.8453		656.887	
284.4283		656.712	
285.8383	656.345		656.345
285.8853	655.379		
286.0223		656.649	
289.9193	656.332		656.332
290.0443	655.412		
290.6173		656.749	
299.9443	656.233		656.233
300.3693		656.61	
300.3823	655.754		
301.0653		656.767	
307.2233	656.018		656.018
307.8213	655.09		
307.8213		656.483	
309.5573		656.475	
314.3183		656.352	
316.6063	655.214		
317.0583		656.551	
317.9123	655.99		655.99
319.9943		656.432	
326.2253		656.263	
327.2953	655.525		
327.4563	655.847		655.847
329.0943		656.177	
337.4543		656.089	
337.4543	654.676		
337.8433	655.534		655.534
343.4253		656.251	
345.6313		656.044	
345.6313	655.033		
345.6723	655.45		655.45
346.4803		656.129	
355.5373		656.092	
356.0173	655.382		655.382
356.1373	654.652		
356.9083		655.839	
363.7873		655.754	
365.9483		655.811	
365.9483	654.689		
366.0803	654.961		654.961
369.0203	654.926		654.926
369.7183	654.115		
371.4353		655.462	
372.8963	654.916		654.916
372.8993	654.644		
374.2793		655.538	
378.5033		655.372	
379.4423	654.374		
379.5533	654.608		654.608
380.2163		655.142	
387.0233	654.302		654.302
387.1653		655.049	
387.1653	653.401		
389.1043		654.964	
394.5053	653.968		
394.5053		654.933	
394.6173	654.172		654.172

395.0863					654.643	
403.9403					654.4	
404.2163				654.518		
404.6393	653.276					
404.7413		653.677				653.677
412.8533					654.599	
412.8533	652.946					
413.1473		653.606				653.606
417.7263				654.496		
420.5183					654.018	
421.8223		653.467				653.467
422.2133				654.31		
422.2133	652.881					
428.2923		653.457				653.457
428.5293				654.173		
428.5293	652.756					
432.8663	652.688					
432.9413		653.434				653.434
433.9833				654.194		
435.2063					653.621	
447.4313		653.024				653.024
447.5273	652.487					
447.7563					653.737	
448.8093				653.442		
456.4913		652.842				652.842
456.5343					653.753	
456.5343	652.301					
459.0103				653.219		
464.1543	652.123					
464.2913		652.441				652.441
464.4603					653.25	
466.3973				653.195		
470.4533		652.318				652.318
470.5633	652.057					
471.6343					652.904	
473.6133				653.06		
474.3073					652.988	
475.8143	651.669					
475.8143				653.049		
475.9653		651.852				651.852
482.9343				652.581		
482.9343	651.256					
483.3573		651.895				651.895
485.6393					653.039	
487.2093	650.735					
487.2093				652.607		
487.5693		651.831				651.831
489.8393					652.706	
492.5293				652.191		
493.4403		651.808				651.808
493.7363					652.541	
493.7363	650.93					
497.6173	650.843	651.657	652.277	652.299		651.694 651.62
501.6533				652.158		
504.0383	651.05					
504.0383					652.143	
504.0553		651.602				651.602
507.2793					652.495	
512.6683				651.896		
513.3093	650.971					
513.3093		651.442				651.442
513.4093					651.895	
520.7743					651.618	
522.1693				651.96		
522.1693	650.701					
522.2343		651.334				651.334

527.8953		651.247		651.247
527.9253	650.552			
527.9253			652.01	
537.6253			651.487	
537.6253	650.743			
537.8943		651.14		651.14
541.2883			651.553	
550.0603			650.928	
551.4363	650.184			
551.4773		650.753		650.753
551.5453			651.35	
555.8193	650.108			
555.8193			651.214	
556.0833		650.809		650.809
559.4933	650.071			
559.4933			650.767	
559.9733		650.719		650.719
565.2553			651.077	
567.9803	650.286			
568.0153		650.736		650.736
569.9393			651.097	
576.7993	650.075			
577.0823		650.742		650.742
577.3393			651.201	
579.3453			650.982	
583.7963			651.242	
585.5143			651.187	
586.4543		650.405		650.405
586.7473	649.976			
587.8943			651.416	
591.3133	649.809			
592.6683		650.389		650.389
594.9323			650.832	
596.1063			650.962	
602.5403			650.65	
602.7113		650.231		650.231
603.1063	649.923			
603.7693			650.641	
607.1273		649.553		649.553
607.1453	649.459			
611.5043		649.056		649.056
611.5583	648.93			
616.7463			650.098	
617.5853		648.891		648.891
617.6303	648.817		649.491	

Cross Section / Bank Profile Locations

Name	Type	Profile Station
-----		
(Year 4) Cross Section 7 - Pool (R1)Pool XS		497.6173

Measurements from Graph

Bankfull slope: 0.0197

Variable	Min	Avg	Max
-----			
S riffle	0.01424	0.03762	0.05154
S pool	0.00000	0.00357	0.00950
S run	0	0	0
S glide	0	0	0
P - P	17.50	29.92	40.72
Pool length	7.13	8.37	10.59
Riffle length	6.26	8.58	13.77

Dmax riffle	0.70	0.77	0.92
Dmax pool	1.34	1.51	1.71
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

♀

RIVERMORPH PROFILE SUMMARY

Notes


-----

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R1  
 Profile Name: (Year 4) R1 Longitudinal Profile  
 Survey Date: 09/26/2011

DIST	Note
497.6173	XS7 - TW Intersect @ station 497.6173

-----

# (Year 4) R2-2 Longitudinal Profile (18+00 to 23+00)





RIVERMORPH PROFILE SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-2  
 Profile Name: (Year 4) R2-2 Longitudinal Profile  
 Survey Date: 09/26/2011  
 -----

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
1802.29	654.75						
1812.26				656.866			
1815.1		654.827				654.827	
1815.77	654.741						
1815.77					657.204		
1830.31				657.032			
1830.37	653.978						
1830.72		654.778				654.778	
1830.94					656.962		
1842.67		654.396				654.396	
1842.89	654.172						
1843.35					656.003		
1844.57					656.672		
1852.5		654.562				654.562	
1852.5	653.51						
1852.96				656.529			
1855.76					656.384		
1870.57					656.62		
1872.18		654.666				654.666	
1872.84	653.83						
1874.99				654.989			
1887.44				654.397			
1891.9	654.034						
1891.94		654.373				654.373	
1893.41					656.285		
1910.81					656.255		
1911.43		653.99				653.99	
1911.53	653.567						
1917.38				655.979			
1927.86				655.301			
1931.11		653.881				653.881	
1932.34	653.141						
1934.95					655.859		
1937.96				655.218			
1940.78	653.576						
1940.86		653.91				653.91	
1940.97					655.877		
1958.76				655.58			
1962.78	652.808						
1962.95		653.265				653.265	
1963.37					654.982		
1975.3					654.842		
1980.44		653.303				653.303	
1981.97	652.385						
1981.97				655.163			
1998.26				654.629			
1998.37		653.269				653.269	
1998.37	652.101						
2004.34					654.789		
2018.16					654.708		

2019.45		653.314		653.314
2019.69	652.343			
2020.17			654.424	
2020.45			654.382	
2032.47			653.861	
2032.93		653.438		653.438
2034.54	651.972			
2034.54			654.468	
2045.26	652.676			
2045.35		653.286		653.286
2053.02	653.221			
2053.02		653.331		653.331
2053.33			654.399	
2055.68			653.656	
2074.7			653.614	
2074.78	652.718	652.8		652.8
2076.73			653.385	
2089.35			653.529	
2089.35	651.007			
2089.91			653.989	
2090.34		652.078		652.078
2100.65	651.498			
2100.83		651.835		651.835
2101.21			653.55	
2101.24			653.106	
2124.3			653.918	
2126.2		651.427		651.427
2126.2	651.177			
2128.1			653.659	
2149.81			653.277	
2151.43		651.288		651.288
2151.83	650.872			
2153.79			652.948	
2172.12		650.91		650.91
2172.12	650.654			
2173.85			653.113	
2178.1			653.061	
2194.62			652.819	
2198.53			652.743	
2198.53	650.455			
2199.18		650.591		650.591
2215.27			652.74	
2217.03		650.776		650.776
2217.34	650.212			
2217.69			652.35	
2249.03			652.019	
2249.61	650.17	650.334	651.979	650.334

Cross Section / Bank Profile Locations

Name	Type	Profile Station
------	------	-----------------

Measurements from Graph

Bankfull slope: 0.01039

Variable	Min	Avg	Max
S riffle	0.02088	0.02650	0.03384
S pool	0.00000	0.00206	0.00445
S run	0	0	0
S glide	0	0	0
P - P	25.92	57.70	78.73
Pool length	17.11	19.88	22.00



Riffle length	20.05	21.35	22.49
Dmax riffle	0.91	1.63	2.09
Dmax pool	2.21	2.49	2.97
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

♀

RIVERMORPH PROFILE SUMMARY

Notes

-----


River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-2  
 Profile Name: (Year 4) R2-2 Longitudinal Profile  
 Survey Date: 09/26/2011

DIST            Note

-----



# R2-3 Longitudinal Profile (1+82 to 18+00)











# R2-3 Longitudinal Profile (6+00 to 11+00)








# R2-3 Longitudinal Profile (11+00 to 16+00)





# R2-3 Longitudinal Profile (16+00 to 18+00)





RIVERMORPH PROFILE SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Profile Name: (Year 4) R2-3 Longitudinal Profile  
 Survey Date: 09/26/2011  
 -----

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
182.12	668.09	668.28		668.836			
182.679	668.11	668.28			668.705		
192.34	668.021						
192.34				669.232			
204.24				669.06			
204.24	667.986						
204.42		668.352				668.352	
206.1					668.842		
214.48				668.816			
215.11					668.886		
215.21	668.022						
215.32		668.201				668.201	
225.47					668.574		
227.01	667.374						
227.2		668.405				668.405	
229.02				668.652			
240.43				668.57			
243.95					668.708		
246.36				668.581			
249.84		668.278				668.278	
249.9	667.491						
249.9					668.029		
263.06				668.66			
263.8	667.317						
263.8					669.134		
263.82		668.051				668.051	
275.27					668.655		
277.85	667.281						
277.85				668.554			
278.15		668.09				668.09	
286.99				668.531			
287.08		667.999				667.999	
287.64	667.309						
289.05					668.72		
294.97		667.911				667.911	
295.15	667.4						
295.58				668.493			
296.16					668.554		
302.51				668.626			
302.51	667.374						
302.51				668.256			
302.59		667.96				667.96	
303.35	667.186						
303.54		667.838				667.838	

304.25			668.502	
304.78			668.49	
312.26		668.108		
314.85	667.154			
314.85			668.166	
314.9	667.691			667.691
320.33		668.177		
321.96	667.541			667.541
322.29	667.051			
322.29			667.917	
334.78		668.209		
335.21	667.668			667.668
335.44			668.295	
335.5	666.776			
347.56		667.915		
348.3	666.72			
348.39	667.575			667.575
352.38			668.292	
365.1			667.993	
371		667.979		
371	666.355			
381.23		667.933		
382.71	666.973			666.973
382.77	666.54			
384.28			667.734	
394.84		667.505		
396.11	666.668			666.668
396.41	666.208			
398.92			667.359	
404.76	666.455			666.455
404.76			667.096	
404.76	666.053			
407.19		667.187		
412			667.379	
413.42	665.848			
413.42	666.227			666.227
415.96		667.393		
430.29		667.688		
431.94	666.358			666.358
432.27	665.857			
433.05			667.299	
442.67	665.618			
442.67		666.87		
443.18	666.336			666.336
443.93			667.037	
453.64	665.307	666.354	667.075	667.2 666.396 666.312
463.09			666.983	
465.77			666.828	
465.77	666.158			666.158
465.77	665.777			
475.44		666.741		
477.28	666.162			666.162
477.32	665.328			
479.22			666.758	
490.57	666.042			666.042
490.71			666.76	
490.71	665.506			
497.49		666.666		
504.27	665.665			665.665
504.27	665.066			

504.27			667.028
507.59		666.627	
520.17		666.531	
520.23	665.706		665.706
520.28	664.971		
523.99		666.424	
525.34		666.584	
525.93	665.923		665.923
527.62	664.924		
527.67		666.667	
532.93		667.262	
534.64	665.769		665.769
535.13	664.882		
536.4		666.377	
543.67		666.964	
543.67	664.834		
544.18	665.652		665.652
546.08		666.431	
555.11	664.682		
555.11		666.304	
556.77	665.591		665.591
557.89		666.304	
570.27		666.036	
570.57	665.437		665.437
570.87	664.811		
573.4		665.954	
585.66		666.25	
587.7	665.049		665.049
588		666.426	
588	663.78		
601.12		665.831	
604.05		666.283	
604.05	664.43		
604.44	665.181		665.181
620.56	664.898		664.898
620.93		665.921	
620.93	664.454		
622.65		665.831	
634.13		665.57	
635.23	664.731		664.731
636.4		665.646	
636.4	664.083		
651.74	664.66		664.66
651.82	664.028		
652.24		665.931	
652.88		665.932	
667.81		666.439	
667.81	663.177		
670.25	664.717		664.717
674.1		665.667	
680.1	664.628		664.628
682.65		665.446	
693.08		665.534	
694.18	664.441		
694.18		665.315	
694.49	664.613		664.613
711.05		665.332	
711.73	663.956		
711.94	663.987		663.987
713.98		665.163	

725.98		663.836			663.836
726.12	663.559				
726.12			665.194		
728.35			665.037		
742.06	663.208				
742.06			664.966		
742.42		663.759			663.759
744.14			665.027		
758.1			664.978		
762.37		663.553			663.553
762.99			664.743		
762.99	663.022				
762.99			664.712		
776.14		663.612			663.612
776.64	662.686				
776.7			664.397		
777.1			664.725		
790.03			664.388		
790.29	662.545				
790.69		663.359			663.359
792.22			664.268		
802.17		663.356			663.356
802.48	662.702				
804.64			664.319		
811.52			663.871		
813.27		663.484			663.484
813.67	663.006				
815.87			664.067		
831.32	662.675	663.243	664.151	663.947	663.28 663.205
847.08	662.662				
847.08			664.228		
847.44		663.22			663.22
847.85			663.899		
856.8			663.713		
858.16			664.193		
858.16		663.342			663.342
858.16	662.727				
866.55		663.214			663.214
867.12			664.167		
867.12	662.833				
870.68			663.948		
885.8			663.797		
887.03	662.462				
887.07		662.823			662.823
887.3			664.151		
903.57	662.133				
903.87			663.779		
904.59			663.831		
904.79		662.741			662.741
913.63			663.68		
915.6			663.566		
915.6	662.325				
916.52		662.71			662.71
927.93		662.531			662.531
928.45			663.415		
928.45	662.21				
933.23			663.816		
940.43		662.545			662.545
940.73	662.079				
940.73			663.398		



943.17			663.835	
956.87			663.644	
956.92	661.811			
957.12		662.247		662.247
958.67			663.417	
970.87		662.188		662.188
971.58	661.784			
971.58			664.056	
974.64			663.419	
985.01	661.807			
985.01			663.628	
985.62		662.053		662.053
987.6			662.926	
1006.33			662.847	
1006.33	661.116			
1006.33		662.272		662.272
1007.31			663.1	
1023.1	661.743			
1023.1			662.735	
1023.1		662.045		662.045
1024.75			663.07	
1038.55	661.591			
1038.55			662.37	
1039.25		661.981		661.981
1043.83			662.751	
1059.94			662.556	
1061.13			662.631	
1062.24	661.388			
1062.62		661.925		661.925
1081.39			662.288	
1081.39		661.989		661.989
1081.39	661.251			
1085.36			662.402	
1099.35	661.657			
1099.35			662.512	
1099.91		661.935		661.935
1101.01			662.372	
1114.07			662.37	
1119.73	661.172			
1120.21		661.786		661.786
1121.07			662.592	
1139.19	661.026			
1139.19			662.274	
1139.58		661.444		661.444
1140.96			662.356	
1161.82			662.164	
1162.92			662.162	
1162.93	660.284			
1163.28		661.319		661.319
1173.26		661.313		661.313
1173.66	660.277			
1173.66			661.778	
1176.21			661.9	
1176.21	660.914			
1176.32		661.304		661.304
1183.3		660.688		660.688
1183.53	660.235			
1187.14	659.944			
1187.47		660.643		660.643
1189.12			661.578	

1192.36				661.762	
1194.81	659.394				
1194.9		660.621			660.621
1201.28	659.571				
1201.28			661.889		
1202.19		660.605			660.605
1209.36			661.979		
1210.4	659.484				
1210.51		660.616			660.616
1212.03			661.69		
1215.44			661.759		
1216.2	660.094				
1216.2			661.534		
1216.39		660.628			660.628
1217.28	660.096				
1217.49		660.581			660.581
1219.01			661.852		
1224.53	659.891				
1226.46			661.3		
1229.52	659.172				
1229.55		660.5			660.5
1234.04	659.401				
1234.98			661.625		
1235.88	658.815				
1237.71		660.505			660.505
1241.12			661.33		
1241.84			660.959		
1241.98	658.434				
1243.08		660.476			660.476
1247.33		660.451			660.451
1247.97	659.312				
1248.04			661.038		
1251.32			661.152		
1257.61		660.556			660.556
1258	658.946				
1263.03	659.137				
1263.16			660.999		
1263.63		660.466			660.466
1266.8			661.116		
1269.79	659.868				
1270.09		660.377			
1276.14			660.828		
1276.14	659.142	659.943			
1279.05	658.13				
1279.26		659.979			659.979
1283.66			660.392		
1285.43		660.007			660.007
1285.57	659.03				
1292.45			660.597		
1294.16		659.977			659.977
1294.54	659.054				
1295.75			660.663		
1301.15	659.28				
1301.53		660.004			660.004
1303.33			660.442		
1311.23	659.675	659.974	660.721	660.695	659.974 659.974
1311.97		659.985			659.985
1312.83	659.789				
1323.06	659.077				
1323.29		659.831			659.831

1324.28		660.775	
1326.51		660.389	
1330.22	659.273		
1330.25	659.823		659.823
1333.1		660.433	
1337.97	659.148		
1338.15	659.862		659.862
1340.97		660.149	
1343.93	658.776		
1344.29		660.385	
1344.5	659.712		659.712
1346.67		660.57	
1353.54	659.633		659.633
1353.68	659.212		
1361.2	659.572		659.572
1362		660.734	
1362	659.004		
1364.3		660.554	
1368.31		660.601	
1370.16	658.84		
1370.63	659.148		659.148
1376.47		660.334	
1378.44	658.899		658.899
1378.52	658.313		
1382.09		660.256	
1384.6	658.239		
1385.06	658.918		658.918
1386.82		660.016	
1389.28		660.133	
1391.9	658.905		658.905
1392.18	658.727		
1396.69		660.252	
1396.95	658.329		
1396.97	658.906		658.906
1398.93		660.318	
1401.22	658.603		
1401.41	658.828		658.828
1410.47	657.706		
1411.43	658.82		658.82
1415.5		660.001	
1417.68	657.94		
1417.85	658.812		658.812
1423.43	658.802		658.802
1423.47	658.096		
1423.47		659.454	
1427.49		659.26	
1430.45	658.228		
1430.53	658.786		658.786
1431.13		659.884	
1438.54		659.83	
1440.25	658.745		658.745
1440.37	658.087		
1445.98		659.542	
1452.31		659.715	
1452.31	658.441		
1452.45	658.832		658.832
1459.75		659.824	
1469.29	657.481		
1470.09	658.752		658.752
1471.03		659.531	

1473.06	657.512		
1473.35		658.763	658.763
1481.23			659.338
1482.29		658.802	658.802
1482.42	657.577		
1482.44		659.308	
1489.46	658.196		
1489.68		659.069	659.069
1496.93	657.779		
1497.08		658.827	658.827
1500.55			659.721
1501.33		659.08	
1503.55		658.645	658.645
1503.88	658.23		
1504.95			658.975
1512.75		658.395	658.395
1513.06	657.676		
1514.95		659.257	
1515.43			659.377
1519.39	657.167		
1519.87		658.384	658.384
1525.09		658.861	
1525.89		658.394	658.394
1526.02	657.613		
1526.02			659.338
1533.31		658.355	658.355
1534.34	657.712		
1536.81		659.27	
1539.89			658.987
1539.89	657.518		
1539.9		658.419	658.419
1549.31	658.037		
1549.61		658.292	658.292
1555.84			658.892
1557.77		658.721	
1561.24	657.766		
1561.31		658.03	658.03
1568.64		657.61	657.61
1568.72	657.385		
1573.19		658.597	
1575.25	657.043		
1575.56		658.007	658.007
1583.35		659.093	
1584.47			658.801
1587.04		657.481	657.481
1587.27	657.173		
1596.96		657.455	657.455
1597.08	657.066		
1598.51		658.571	
1598.52		658.581	
1601.64	656.783		
1601.74		657.398	657.398
1606.84			658.457
1607.48		657.389	657.389
1607.59	657.079		
1610.89	656.441		
1611.62		657.389	657.389
1615.15			658.709
1615.85		658.557	
1616.55		657.378	657.378

1616.67	656.602		
1618.24		657.965	
1624.06	657.584		657.584
1624.06	657.009		
1632.16		658.298	
1635.16		658.3	
1635.5	656.992		
1635.76	657.291		657.291
1641.84		658.392	
1641.88	656.464		
1642.02	657.079		657.079
1647.46	657.012		657.012
1647.56	656.544		
1654.21		658.203	
1654.58		658.052	
1655.75	657.06		657.06
1655.89	656.466		
1665.62		657.615	
1666.54	657.011		657.011
1666.84	656.449		
1667.04		657.943	
1672.96	656.409		
1673.03	657.242		657.242
1675.76		658.033	
1678.24		657.753	
1680.55	657.074		657.074
1681.07	656.277		
1688.57	657.046		657.046
1688.66	656.487		
1694.32		657.288	
1694.57	656.384		
1695.02	656.997		656.997
1696.49		657.98	
1701.49	656.448		
1701.7	656.977		656.977
1704.95		657.782	
1709.02		657.687	
1710.2	656.892		656.892
1710.55	656.134		
1718.56	656.932		656.932
1718.68	656.014		
1718.68		657.448	
1722.3	656.877		656.877
1722.45	656.7		
1726.89		657.37	
1727.2		657.422	
1727.65		657.31	
1727.74	656.362		656.362
1727.82	656.116		
1732.11	655.969		655.969
1732.19	655.788		
1737.21		657.36	
1740.84	655.85		655.85
1740.84	655.511		
1741.31		657.61	
1745.63	655.144		
1745.81	655.64		655.64
1747.07		657.298	
1752.01		657.391	
1752.01	655.414		

1752.24		655.71			655.71
1757.3				656.974	
1759.98		655.592			655.592
1760.09	655.387				
1761.01			656.621		
1768.02		655.296			655.296
1772.12			656.872		
1773.68	654.946				
1774.16		655.228			655.228
1780.06	654.751				
1781.82		655.449			655.449
1782.81				656.819	
1789.79			657.067		
1791.22	654.525				
1791.22		655.437			655.437
1800.34	654.745	655.106	656.82	656.917	655.131 655.081
1802.29	654.75				

Cross Section / Bank Profile Locations

Name	Type	Profile Station
(Year 4) Cross Section 3 - Pool (R2-3)	Pool XS	453.64
(Year 4) Cross Section 4 - Riffle (R2-3)	Riffle XS	831.32
(Year 4) Cross Section 5 - Riffle (R2-3)	Riffle XS	1311.23
(Year 4) Cross Section 6 - Pool (R2-3)	Pool XS	1800.34

Measurements from Graph

Bankfull Slope: 0.00749

Variable	Min	Avg	Max
S riffle	0.00787	0.02639	0.09107
S pool	0	0	0
S run	0	0	0
S glide	0	0	0
P - P	28.47	47.53	82.11
Pool length	15.49	24.9	33.05
Riffle length	10.01	18.33	31.43
Dmax riffle	0.77	1	1.19
Dmax pool	1.71	2.13	2.52
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

RIVERMORPH PROFILE SUMMARY

Notes

-----  
River Name: (Year 4) Reedy Fork Creek  
Reach Name: R2-3  
Profile Name: (Year 4) R2-3 Longitudinal Profile  
Survey Date: 09/26/2011

DIST	Note
453.64	XS3 - TW Intersect @ station 453.64
831.32	XS4 - TW Intersect @ station 831.32
1311.23	XS5 - TW Intersect @ station 1311.23
1800.34	XS6 - TW Intersect @ station 1800.34









RIVERMORPH PROFILE SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4a  
 Profile Name: (Year 4) R2-4a  
 Survey Date: 09/26/2011

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
0	669.83						
9.31	669.778						
9.31					670.271		
10.37				670.295			
19.32				670.305			
20.16	669.734						
20.16					670.363		
31.06				670.217			
31.7	669.612						
31.91					670.48		
43.94					670.379		
44.43				670.071			
44.43	669.599						
53.15	669.338						
53.15				669.949			
54.32					670.176		
66.2					669.915		
67.25	669.394						
67.57				669.898			
75.1				669.95			
75.61	669.262						
75.61					669.695		
86.76					670.348		
86.76	669.056						
87.95				669.931			
96.85						669.044	
97					669.563		
97.18	668.812						
97.96				669.664			
109.61	669.108						
109.94					669.698		
110.07				669.645			
123.94	668.64						
124.34				669.476			
124.6					669.496		
132.32					669.385		
133.45				669.878			
133.45	668.554						
143.35					669.267		
144.05	668.805						
144.27					669.44		
153.9				668.893			
154					668.96		
154.42	668.083						
154.54		668.381				668.381	
161.23				668.859			
161.81		668.273				668.273	
161.93					668.646		
162.05	668.062						
172.29				668.867			

173.02 667.824  
173.17  
182.1241 668.09

669.051

Cross Section / Bank Profile Locations

Name Type Profile Station

---

Measurements from Graph

Bankfull slope: 0.00875

Variable	Min	Avg	Max
S riffle	0.00664	0.01796	0.03175
S pool	0.00213	0.00395	0.00617
S run	0	0	0
S glide	0	0	0
P - P	36.45	40.21	44.24
Pool length	13.13	16.63	20.66
Riffle length	7.99	8.58	9.55
Dmax riffle	0.49	0.58	0.79
Dmax pool	0.69	0.84	1.01
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

♀

RIVERMORPH PROFILE SUMMARY

Notes

---

River Name: (Year 4) Reedy Fork Creek  
Reach Name: R2-4a  
Profile Name: (Year 4) R2-4a  
Survey Date: 09/26/2011

DIST Note

---





RIVERMORPH PROFILE SUMMARY

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4b  
 Profile Name: (Year 4) R2-4b  
 Survey Date: 09/26/2011

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
0	671.892						
2.032				672.444			
3.339	671.617						
3.627		672.104				672.104	
4.026					672.554		
4.875				672.378			
7.957	671.909						
9.036					672.569		
15.084		672.188				672.188	
15.315				672.293			
15.586	671.78						
16.954				672.451			
24.172					672.175		
24.755		671.81				671.81	
25.074	671.015						
27.282				672.272			
33.003	671.534						
33.331				672.148			
33.386					672.141		
33.442		671.737				671.737	
41.469				672.12			
42.338					672.198		
42.788		671.856				671.856	
42.836	671.041						
47.651				672.049			
48.058		671.925				671.925	
48.078	671.528						
48.078					671.787		
52.8		671.635				671.635	
53.044					672.045		
53.044	670.76						
55.046				671.756			
59.276	671.609						
60.06		671.665				671.665	
61.137					671.78		
64.12	671.173	671.386	671.71	671.713	671.646	671.386	671.291
72.64					671.506		
72.783				671.847			
72.811	670.838						
73.01		671.136				671.136	
74.426					671.205		
78.118	670.561						
78.118				671.759			
78.392		670.924				670.924	
87.916					671.167		
89.009	670.352						
89.085				671.02			
89.43		670.944				670.944	
96.57				671.084			
98.964	670.607						

101.577		670.861		670.861
103.331			670.783	
110.753		670.547		670.547
110.753	669.932			
110.753			670.748	
112.543			670.685	
117.54			670.443	
118.32		670.412		670.412
118.384			670.505	
118.384	669.928			

Cross Section / Bank Profile Locations

Name	Type	Profile Station
(Year 4) Cross Section 1 - Riffle (R2-4b)	Riffle XS	64.12

Measurements from Graph

Bankfull slope: 0.01629

Variable	Min	Avg	Max
S riffle	0.01943	0.05387	0.08831
S pool	0.00000	0.00107	0.00252
S run	0	0	0
S glide	0	0	0
P - P	21.75	28.61	36.13
Pool length	10.06	13.36	14.97
Riffle length	5.03	6.43	7.83
Dmax riffle	0.10	0.49	0.78
Dmax pool	0.85	1.03	1.23
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

♀

RIVERMORPH PROFILE SUMMARY

Notes


-----

River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4b  
 Profile Name: (Year 4) R2-4b  
 Survey Date: 09/26/2011

DIST	Note
64.12	(Year 4) Cross Section 1 - Riffle (R2-4b)



# (Year 4) R2-4c Longitudinal Profile (0+00 to 1+20)





-----  
River Name: (Year 4) Reedy Fork Creek  
Reach Name: R2-4c  
Profile Name: (Year 4) R2-4c Longitudinal Profile  
Survey Date: 09/26/2011  
-----

Survey Data

DIST	CH	WS	BKF	LB	RB	LEW	REW
29.717	669.319						
29.717		670.064				670.064	
30.636					669.863		
30.934				669.867			
43.448	669.085						
43.448				669.534			
43.455	669.049						
43.455		669.863				669.863	
43.929					669.962		
48.155					669.848		
49.778	669.251						
49.778		669.869				669.869	
49.778				669.944			
54.883					669.963		
55.321		669.742				669.742	
55.633	669.327						
55.633				669.812			
61.444					669.96		
61.511	669.158						
61.511		669.576				669.576	
63.473				670.005			
68.82				669.76			
69.953		669.625				669.625	
71.484	668.614						
72.606					670.443		
79.048	668.837						
79.202					670.113		
79.227		669.674				669.674	
80.705				669.88			
85.71				669.815			
87.089		669.535				669.535	
87.692	668.962						
87.692					669.871		
92.222	668.991	669.583		669.823	669.872	669.499	669.666
100.137					669.54		
102.365		669.329				669.329	
102.39	668.721						
104.418				669.438			
108.824					669.218		
115.518	668.953						
115.518				669.215			
115.57		669.192				669.192	
131.951	668.056						
131.951					669.213		
132.02				668.907			
132.02		668.701				668.701	
132.02	668.004						

Cross Section / Bank Profile Locations

Measurements from Graph

Bankfull slope: 0.00809

Variable	Min	Avg	Max
S riffle	0.01519	0.02072	0.02486
S pool	0.00214	0.00563	0.00912
S run	0	0	0
S glide	0	0	0
P - P	29.00	30.06	31.11
Pool length	13.92	15.85	17.77
Riffle length	5.61	5.92	6.31
Dmax riffle	0.32	0.71	1.19
Dmax pool	0.76	0.94	1.19
Dmax run	0	0	0
Dmax glide	0	0	0
Low bank ht	0	0	0

Length and depth measurements in feet, slopes in ft/ft.

♀

RIVERMORPH PROFILE SUMMARY


Notes

-----  
River Name: (Year 4) Reedy Fork Creek  
Reach Name: R2-4c  
Profile Name: (Year 4) R2-4c Longitudinal Profile  
Survey Date: 09/26/2011

DIST	Note
92.222	XS2 - TW Intersect @ station 92.222

MODIFIED  
WOLMAN  
PEBBLE  
COUNTS

### (Year 4) R1 Reachwide Pebble Count



RIVERMORPH PARTICLE SUMMARY

---


River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R1  
 Sample Name: (Year 4) R1 Reachwide Pebble Count  
 Survey Date: 09/26/2011

---

Size (mm)	TOT #	ITEM %	CUM %
0 - 0.062	59	58.42	58.42
0.062 - 0.125	2	1.98	60.40
0.125 - 0.25	5	4.95	65.35
0.25 - 0.50	11	10.89	76.24
0.50 - 1.0	11	10.89	87.13
1.0 - 2.0	8	7.92	95.05
2.0 - 4.0	0	0.00	95.05
4.0 - 5.7	0	0.00	95.05
5.7 - 8.0	1	0.99	96.04
8.0 - 11.3	1	0.99	97.03
11.3 - 16.0	0	0.00	97.03
16.0 - 22.6	2	1.98	99.01
22.6 - 32.0	1	0.99	100.00
32 - 45	0	0.00	100.00
45 - 64	0	0.00	100.00
64 - 90	0	0.00	100.00
90 - 128	0	0.00	100.00
128 - 180	0	0.00	100.00
180 - 256	0	0.00	100.00
256 - 362	0	0.00	100.00
362 - 512	0	0.00	100.00
512 - 1024	0	0.00	100.00
1024 - 2048	0	0.00	100.00
Bedrock	0	0.00	100.00
D16 (mm)	0.02		
D35 (mm)	0.04		
D50 (mm)	0.05		
D84 (mm)	0.86		
D95 (mm)	1.99		
D100 (mm)	32		
Silt/Clay (%)	58.42		
Sand (%)	36.63		
Gravel (%)	4.95		
Cobble (%)	0		
Boulder (%)	0		
Bedrock (%)	0		

Total Particles = 101.

### (Year 4) R2 Reachwide Pebble Count





RIVERMORPH PARTICLE SUMMARY


-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-3  
 Sample Name: (Year 4) R2-3 Reachwide Pebble Count  
 Survey Date: 09/26/2011  
 -----

Size (mm)	TOT #	ITEM %	CUM %
0 - 0.062	3	3.19	3.19
0.062 - 0.125	0	0.00	3.19
0.125 - 0.25	7	7.45	10.64
0.25 - 0.50	9	9.57	20.21
0.50 - 1.0	8	8.51	28.72
1.0 - 2.0	16	17.02	45.74
2.0 - 4.0	4	4.26	50.00
4.0 - 5.7	10	10.64	60.64
5.7 - 8.0	7	7.45	68.09
8.0 - 11.3	13	13.83	81.91
11.3 - 16.0	10	10.64	92.55
16.0 - 22.6	7	7.45	100.00
22.6 - 32.0	0	0.00	100.00
32 - 45	0	0.00	100.00
45 - 64	0	0.00	100.00
64 - 90	0	0.00	100.00
90 - 128	0	0.00	100.00
128 - 180	0	0.00	100.00
180 - 256	0	0.00	100.00
256 - 362	0	0.00	100.00
362 - 512	0	0.00	100.00
512 - 1024	0	0.00	100.00
1024 - 2048	0	0.00	100.00
Bedrock	0	0.00	100.00

D16 (mm)	0.39
D35 (mm)	1.37
D50 (mm)	4
D84 (mm)	12.22
D95 (mm)	18.17
D100 (mm)	22.6
Silt/Clay (%)	3.19
Sand (%)	42.55
Gravel (%)	54.26
Cobble (%)	0
Boulder (%)	0
Bedrock (%)	0

Total Particles = 94.

### (Year 4) R2-4a Reachwide Pebble Count




RIVERMORPH PARTICLE SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4a  
 Sample Name: (Year 4) R2-4a Reachwide Pebble Count  
 Survey Date: 09/26/2011  
 -----

Size (mm)	TOT #	ITEM %	CUM %
0 - 0.062	42	42.00	42.00
0.062 - 0.125	28	28.00	70.00
0.125 - 0.25	0	0.00	70.00
0.25 - 0.50	3	3.00	73.00
0.50 - 1.0	1	1.00	74.00
1.0 - 2.0	6	6.00	80.00
2.0 - 4.0	3	3.00	83.00
4.0 - 5.7	5	5.00	88.00
5.7 - 8.0	1	1.00	89.00
8.0 - 11.3	5	5.00	94.00
11.3 - 16.0	5	5.00	99.00
16.0 - 22.6	1	1.00	100.00
22.6 - 32.0	0	0.00	100.00
32 - 45	0	0.00	100.00
45 - 64	0	0.00	100.00
64 - 90	0	0.00	100.00
90 - 128	0	0.00	100.00
128 - 180	0	0.00	100.00
180 - 256	0	0.00	100.00
256 - 362	0	0.00	100.00
362 - 512	0	0.00	100.00
512 - 1024	0	0.00	100.00
1024 - 2048	0	0.00	100.00
Bedrock	0	0.00	100.00
D16 (mm)	0.02		
D35 (mm)	0.05		
D50 (mm)	0.08		
D84 (mm)	4.34		
D95 (mm)	12.24		
D100 (mm)	22.6		
silt/Clay (%)	42		
sand (%)	38		
Gravel (%)	20		
Cobble (%)	0		
Boulder (%)	0		
Bedrock (%)	0		

Total Particles = 100.

### (Year 4)R2-4b Reachwide Pebble Count



RIVERMORPH PARTICLE SUMMARY

-----


River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4b  
 Sample Name: (Year 4) R2-4b Reachwide Pebble Count  
 Survey Date: 09/26/2011

-----

Size (mm)	TOT #	ITEM %	CUM %
0 - 0.062	10	10.20	10.20
0.062 - 0.125	36	36.73	46.94
0.125 - 0.25	8	8.16	55.10
0.25 - 0.50	7	7.14	62.24
0.50 - 1.0	2	2.04	64.29
1.0 - 2.0	13	13.27	77.55
2.0 - 4.0	7	7.14	84.69
4.0 - 5.7	6	6.12	90.82
5.7 - 8.0	3	3.06	93.88
8.0 - 11.3	4	4.08	97.96
11.3 - 16.0	1	1.02	98.98
16.0 - 22.6	1	1.02	100.00
22.6 - 32.0	0	0.00	100.00
32 - 45	0	0.00	100.00
45 - 64	0	0.00	100.00
64 - 90	0	0.00	100.00
90 - 128	0	0.00	100.00
128 - 180	0	0.00	100.00
180 - 256	0	0.00	100.00
256 - 362	0	0.00	100.00
362 - 512	0	0.00	100.00
512 - 1024	0	0.00	100.00
1024 - 2048	0	0.00	100.00
Bedrock	0	0.00	100.00
D16 (mm)	0.07		
D35 (mm)	0.1		
D50 (mm)	0.17		
D84 (mm)	3.81		
D95 (mm)	8.91		
D100 (mm)	22.6		
Silt/Clay (%)	10.2		
Sand (%)	67.35		
Gravel (%)	22.45		
Cobble (%)	0		
Boulder (%)	0		
Bedrock (%)	0		

Total Particles = 98.

### (Year 4) Reachwide R2-4c



RIVERMORPH PARTICLE SUMMARY

-----  
 River Name: (Year 4) Reedy Fork Creek  
 Reach Name: R2-4c  
 Sample Name: (Year 4) Reachwide R2-4c  
 Survey Date: 12/06/2011  
 -----

Size (mm)	TOT #	ITEM %	CUM %
0 - 0.062	100	100.00	100.00
0.062 - 0.125	0	0.00	100.00
0.125 - 0.25	0	0.00	100.00
0.25 - 0.50	0	0.00	100.00
0.50 - 1.0	0	0.00	100.00
1.0 - 2.0	0	0.00	100.00
2.0 - 4.0	0	0.00	100.00
4.0 - 5.7	0	0.00	100.00
5.7 - 8.0	0	0.00	100.00
8.0 - 11.3	0	0.00	100.00
11.3 - 16.0	0	0.00	100.00
16.0 - 22.6	0	0.00	100.00
22.6 - 32.0	0	0.00	100.00
32 - 45	0	0.00	100.00
45 - 64	0	0.00	100.00
64 - 90	0	0.00	100.00
90 - 128	0	0.00	100.00
128 - 180	0	0.00	100.00
180 - 256	0	0.00	100.00
256 - 362	0	0.00	100.00
362 - 512	0	0.00	100.00
512 - 1024	0	0.00	100.00
1024 - 2048	0	0.00	100.00
Bedrock	0	0.00	100.00
D16 (mm)	0.01		
D35 (mm)	0.02		
D50 (mm)	0.03		
D84 (mm)	0.05		
D95 (mm)	0.06		
D100 (mm)	0.06		
silt/clay (%)	100		
Sand (%)	0		
Gravel (%)	0		
Cobble (%)	0		
Boulder (%)	0		
Bedrock (%)	0		

Total Particles = 100.

BANK  
EROSION  
HAZARD  
INDEX



BEHI and Sediment Transport Data was not collected during year 4 monitoring. This sampling method is only required in Year 3 and 5.

CREST  
CAGE

Project Name: Tributary to Reedy Fork Creek

Installation Date: 4/8/2008

County, State: Guilford County, North Carolina

Crest Gauge Information		Year of Sampling									
Gauge ID	Bankfull Elevation (ft)	Zero Elevation (ft)	2008	2008	2009	2010	2011	2012	Total Exceedance by Gauge		
			Year 0	Year 1	Year 2	Year 3	Year 4	Year 5	Year 0	Year 1	
1	653.48	653.24	0	1	1	1	0	0	0	3	
2	629.42	629.42	0	1	0	0	0	0	0	1	
3	633.70	633.62	0	1	1	1	0	0	0	3	
4			0	0	0	0	0	0	0	0	
5			0	0	0	0	0	0	0	0	
6			0	0	0	0	0	0	0	0	
7			0	0	0	0	0	0	0	0	
8			0	0	0	0	0	0	0	0	
9			0	0	0	0	0	0	0	0	
10			0	0	0	0	0	0	0	0	

Gauge washed away in 1st year

