

UT to Rocky River (Smith Tract) Stream and Buffer Restoration, Enhancement, and Preservation

Chatham County, North Carolina

CU: 03030003 SCO# 402

Final Monitoring Report

(Year 1 of 5)

February 15, 2008



Submitted to:




North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
Project Manager: Melonie Allen
Parker Lincoln Building
2728 Capital Boulevard, Suite 1H-103
Raleigh, NC 27604

UT to Rocky River (Smith Tract) Stream and Buffer Restoration, Enhancement, and Preservation Chatham County, North Carolina

1st Year Monitoring Report prepared by:



Ward Consulting Engineers, P.C.
8386 Six Forks Road, Suite 101
Raleigh, North Carolina 27615-5088
Phone: 919-870-0526
Fax: 919-870-5359



The Catena Group, Inc.
410-B Millstone Drive
Hillsborough, North Carolina 27278
Phone: 919-732-1300
Phone: 919-732-1303

Table of Contents

I. Title Page 1
II. Table of Contents 3
III. Executive Summary / Project Abstract 5
IV. Project Background 6
 1. Location and Setting 6
 2. Project Structure, Mitigation Type, Approach and Objectives..... 7
 3. Project History and Background..... 8
 4. Monitoring Plan View..... 11
V. Project Condition and Monitoring Results..... 11
 A. Vegetation Assessment 11
 1. Soil Data..... 12
 2. Vegetative Problem Areas 12
 3. Vegetative Current Conditions Plan View (Vegetation) 13
 4. Stem Counts 14
 5. Vegetation Plot Photos..... 14
 B. Stream Assessment..... 14
 1. Procedural Items 14
 2. Current Conditions Plan View (Stream) – Appendix B1..... 16
 3. Problem areas table summary 17
 4. Numbered issues photo section..... 19
 5. Fixed photo station photos 19
 6. Stability assessment 19
 7. Quantitative Measures Tables (Morph and Hydr) 25
VI. Methodology Section..... 25

TABLES

Table I. Project Structure Table 7
Table II. Project Activity and Reporting History..... 9
Table III. Project Contact Table..... 10
Table IV. Project Background Table 11
Table V. Preliminary Soil Data..... 12
Table VI. Vegetative Problem Areas 12
Table VII. Stem Counts for Each Species Arranged by Plot..... 14
Table VIII b. Reach 2 Hydrological (Bankfull) Verifications 15
Table X a. Reach 1 Stream Problem Areas..... 17
Table X b. Reach 2 Stream Problem Areas 18
Table XI a. Reach 1 Categorical Stream Feature Visual Stability Assessment..... 19
Table XI b. Reach 2 Categorical Stream Feature Visual Stability Assessment..... 19
Table XII a. Reach 1 Baseline Morphology and Hydraulic Summary 20

Table of Contents (cont)

TABLES (cont)

Table XII b. Reach 2 Baseline Morphology and Hydraulic Summary	21
Table XIII a. Reach 1 Morphology and Hydraulic Monitoring Summary	22
Table XIII b. Reach 2 Morphology and Hydraulic Monitoring Summary	23

Appendix A Vegetation Raw Data

1. Vegetation Survey Data Tables

- a. Table 1. Vegetation Metadata
- b. Table 2. Vegetation Vigor by Species
- c. Table 3. Vegetation Damage by Species
- d. Table 4. Vegetation Damage by Plot
- e. Table 5. Planted Stem Count by Plot and Species
- f. Table 6: All Stems (planted and natural) by Plot and Species

2. Vegetation Problem Area Photos

3. Vegetation Monitoring Plot Photos

Appendix B Geomorphologic Raw Data –

1. Current Conditions Plan View (Stream) with Stream Problem Area Photos
 - Figure 2: Reach 1
 - Figure 3: Reach 2
2. Additional Stream Photos
3. Table B.1. a: Reach 1 Qualitative Visual Stability Assessment
Table B.1. b: Reach 2 Qualitative Visual Stability Assessment
4. Cross section Plots and Raw Data Tables
 - Figure 4: Reach 1 Cross Section 1
 - Figures 5-9: Reach 2 Cross Sections 1-5
5. Longitudinal Plots and Raw Data Tables
6. Pebble Count Plots and Raw Data Tables

III. Executive Summary

In October of 2006 NCEEP completed 1111 linear feet of stream restoration and 1095 linear feet of stream enhancement on two unnamed tributaries to Rocky River on the Smith property in Chatham County. The streams on both Reach 1 and 2 classify as C4 stream types. The priority one restoration of Reach 2 has constructed riffles that establish grade control with single wing rock vanes to provide additional stability. The enhancement of Reach 1 was accomplished with bank stabilization along with a short segment of stream realignment that accommodates a new livestock crossing.


The UT Rocky River (Smith Tract) restoration project is functioning well. The reach one bank repairs and channel restoration are stable. There are a few areas in reach one that were identified as potential problems due to minor toe erosion and sparse bank vegetation that require further monitoring during year two. Reach 2's pattern, profile, and sections have not changed significantly as compared to the as-built conditions. There are some areas in Reach 2 experiencing toe erosion at riffles and bare banks due to the loss of the erosion control fabric along with the seed placed underneath. Two significant stream problem areas exist on Reach 2. These two areas are both located below the tributary that enters Reach 2 from the west and occurred shortly after construction when the adjacent wooded property was cleared. Incision of the channel has occurred at two locations. This incision is currently isolated to these two segments, no incision is progressing upstream. The second area is at the end of the stream where aggradation has occurred. A farm road crossing just below the project with a small pipe caused a backup of storm water and deposition of sediment washed off the newly graded floodplain. The EEP project manager is currently pursuing replacement of the existing pipe with a larger size. At the time of this pipe replacement the incised areas will also be repaired.

Overall, planted vegetation of both Reach 1 and 2 is in excellent condition. However, there are some areas of minor invasive/exotic vegetation encroachment. The vegetation plots themselves appear to be in excellent condition, and sampling results indicate low planted stem mortality rates and limited invasive/exotic encroachment. It is not recommended that invasive/exotic vegetation eradication activities take place at this time, but that abundance and densities be monitored annually and eradication initiated when a significant threat, if at all, develops. The most significant problem area on the site is in Reach 2 where the loss of erosion control fabric and support vegetation prior to plant establishment and growth led to exposed and eroding banks.

IV. Project Background

1. Location and Setting

From U.S. Highway 64 just east of Siler City, head north on Silk Hope Road, then turn left onto Rufus Brewer Road, and take the next left onto Smith Hudson Road. The property is in Chatham County (Figure 1). The construction entrance is off of Smith Hudson Road, just east of the house, and provides access to Reach 1 (Latitude 35°45'56" and Longitude 79°24'57") and Reach 2 (Latitude 35°45'57" and Longitude 79°25'9"). The site is in the Cape Fear River Basin in Cataloging Unit 03030003. See the vicinity map below:



The drainage area for Reach 1 is approximately 1.28 square miles and Reach 2 is approximately 0.21 square miles. The watershed contributing to Reach 1 is currently developed with rural agricultural usage. The watershed for Reach 2 has less agriculturally developed land. The property falls under the planning and zoning restrictions of Chatham County.

2. Project Structure, Mitigation Type, Approach and Objective

The project involves the improvement of water quality and the control of sediment transport with stream restoration and enhancement, and riparian buffer restoration, enhancement, and preservation. Reach 1 has a total stream length of 1095 linear feet. Stream Enhancement I was performed on 208 linear feet of stream. The stream pattern and profile was restored throughout this stream segment to improve the channel stability and provide for a permanent livestock crossing. The remaining length of Reach I includes 887 linear feet of Enhancement II, stream bank stabilization, to reduce sediment export from prior cattle access to the stream. On Reach 2 a priority-one stream restoration was performed for the entire reach length of 1111 linear feet. The channel long-term stability was returned with the restoration of channel pattern, profile, and dimension.

**Table I. Project Mitigation Structure and Objectives Table
Smith Tract / Number 046107**

Project segment or Reach ID	Mitigation Type	Approach	Linear Footage or Acreage	Stationing	Comment
Reach 1	EII	SS	887	00+00 - 08+87	Bank stabilization, fence out cattle
Reach 1	EI	P1	208	08+87 - 10+95	Relocation, improve cattle/equipment crossing, reestablish stream pattern and dimension
Reach 2	R	P1	1111	-00+03 - 11+08	Reconnect to floodplain, adjust stream pattern, profile and dimension, install structures and vegetation

R= Restoration
EI= Enhancement
EII= Enhancement II
S= Stabilization

P1= Priority I
P2= Priority II
P3= Priority III
SS = Stream bank stabilizations

3. **Project History and Background**

In 2001, the North Carolina Department of Transportation (NCDOT) identified two unnamed tributaries to Nick Creek in Chatham County, North Carolina, as stream mitigation sites. The tributaries are on a tract that was referred to as the Smith Tract Mitigation Site. The two unnamed tributaries have been designated Reach 1 and Reach 2. Reach 1 is located in the approximate middle of the property and flows from the property's eastern boundary line with Mr. John R. Fox to the western property line with Mr. George Edward Pike. Reach 2 is located in the western most portion of the property and flows from the northern property boundary line with Ms. Julia B. Howard to the southern property boundary line with Mr. George Edward Pike. These two streams join just south of the Smith property boundary line on Mr. Pike's property, and then discharge into Nick Creek approximately 6,000 linear feet west of the Smith Property, just above the confluence of Nick Creek and the Rocky River.

The goals of the enhancement on Reach 1 were to remove cattle access to the stream, restore damaged banks to prevent further sediment input, and to restore a section of the stream with a realignment and incorporation of a stable livestock crossing. Reach 2 goals consisted of reconnecting the incised channel to the floodplain and permanent stabilization with a corrected pattern, profile, and dimension.

The construction of the stream restoration and enhancement for the project was completed in October of 2007. The planting of the woody species was delayed until late November and was completed in Early December.

**Table II. Project Activity and Reporting History
UT Rocky River Smith Tract / Number 046107**

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	1/31/2005	8/20/2003	4/26/2005
Final Design - 90%	2/28/2005	NA	8/4/2005
Construction	9/25/2006	NA	10/13/2006
Temporary S&E mix applied to entire project area - Reach 1	9/9/2006	NA	7/27/2006
Temporary S&E mix applied to entire project area - Reach 2	8/5/2006	NA	9/29/2006
Permanent seed mix applied to reach segments - Reach 1	9/9/2006	NA	7/27/2006
Permanent seed mix applied to reach segments - Reach 2	8/5/2006	NA	9/29/2006
Containerized and B&B plantings for reach/segments - Reach 1	12/31/2006	NA	12/12/2006
Containerized and B&B plantings for reach/segments - Reach 2	12/31/2006	NA	12/12/2006
Mitigation Plan/ As-built (Year 0 Monitoring - baseline)	12/1/2006	1/15/2007	3/20/2007
Year 1 Monitoring	12/1/2007	11/14/2007	12/3/2007
Year 2 Monitoring			
Structural maintenance (bench expansion, vane adjustment)			
Year 3 Monitoring			
Supplemental planting of containerized material			
Year 4 Monitoring			
Year 5 Monitoring			
Years 5+ Monitoring			

Bolded items represent those events or deliverables that are variable. Non-bolded items represent events that are standard components over the course of a typical project.

NOTE: Temporary and permanent seed placed at same time as construction progressed from upstream to downstream for each reach

**Table III. Project Contact Table
UT Rocky River Smith Tract / Number 046107**

Designer Ward Consulting Engineers	Firm information/Address Becky Ward (919) 870-0526 8386 Six Forks Road, Suite 101, Raleigh, NC 27615-5088
Construction Contractor McQueen Construction	Firm information/Address Harvey McQueen (919) 697-0614 619 Patrick Road, Bahama, NC 27503
Planting Contractor Southern Garden Inc.	Firm information/Address P.O. Box 808, Apex, NC 27502 (919) 362-1050
Seed Contractor McQueen Construction	Company information/Address Harvey McQueen (919) 697-0614 619 Patrick Road, Bahama, NC 27503
Seed Mix Sources Evergreen Seed	Company and Contact Phone (919) 567-1333
Nursery Stock Suppliers Coastal Plain Conservation Nursery, Inc. (Edenton, NC) Cure Nursery (Pittsboro, NC) Brook Run Nursery (Blackstone, VA)	Company and Contact Phone Ellen Colodney (252) 482-5707 Bill and Jennifer Cure (919) 542-6186 Howard Malinski (919) 422-8727
Monitoring Performers Ward Consulting Engineers & The Catena Group	Firm information/Address Ward Consulting Engineers: 8386 Six Forks Road, Suite 101, Raleigh, NC 27615-5088 The Catena Group: 410-B Millstone Drive, Hillsborough, NC 27278
Stream Monitoring POC - Ward Consulting Engineers	Becky Ward (919) 870-0526
Vegetation Monitoring POC - The Catena Group	Kate Montieth (919) 732-1300
Wetland Monitoring POC - NA	NA

Table IV. Project Background Table UT Rocky River Smith Tract / Number 046107	
Project County	Chatham
Drainage Area - Reach 1	1.28 mi ²
Drainage Area - Reach 2	0.21 mi ²
Drainage impervious cover estimate (%)	Reach 1 (2%)
	Reach 2 (1%)
Stream Order - Reach 1	2
Stream Order - Reach 2	2
Physiographic Region	Piedmont
Ecoregion	45c Carolina Slate Belt
Rosgen Classification of As-built - Reach 1	C4 / E4
Rosgen Classification of As-built - Reach 2	C4
Cowardin Classification	NA
Dominant soil types - Reach 1	Cid-Lignum Complex, Nanford-Baden Complex
Dominant soil types - Reach 2	Riverview Silt Loam
USGS HUC for Project and reference	03030003
NCDWQ Sub-basin for Project and reference	Cape Fear River Subbasin 03-06-12
NCDWQ classification for Project and Reference - Reach 1	C
NCDWQ classification for Project and Reference - Reach 2	C
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	
% Of project easement fenced - Reach 1	13%
% Of project easement fenced - Reach 2	41%

Note: The cattle are currently fenced out of the stream. Mr. Smith has set a pasture fence closer to the house.

4. Monitoring Plan View

The plan view for the site is shown in Appendix B, Section 1, Figures 2 & 3. This plan view is at a 1" to 30' scale that shows the as-built topographic information, stream, and vegetation locations. No current photographic information was available to reflect a clear image of the repaired channel and therefore the as-built drawings were utilized as the base plan for the figures submitted with this report. Reach 1 is shown on Figure 2 and Reach 2 is shown on Figure 3.

V. Project Condition and Monitoring Results

A. Vegetation Assessment

Reach 1: Overall, planted vegetation is in excellent condition. However, there are some areas of minor invasive/exotic vegetation encroachment. There is minor development of privet (*Ligustrum sinense*) along entire reach, mostly along stream banks. Japanese grass (*Microstegium vimineum*) is dense in some areas of the

floodplain. The vegetation plots themselves appear to be in excellent condition, and sampling results indicate low planted stem mortality rates and limited invasive/exotic encroachment.

Reach 2: Overall, planted vegetation is in excellent condition. Invasive/exotic vegetation encroachment is minimal for the entire reach, although forested slope areas that were not planted have some mature growth of privet and autumn olive (*Elaeagnus umbellata*), which increases the risk of exotic plant invasion into the floodplain. The vegetation plots themselves appear to be in excellent condition, and sampling results indicate low planted stem mortality rates and limited invasive/exotic encroachment.

1. Soil Data

Table V. Preliminary Soil Data

Series	Max. Depth (in)	% Clay on Surface	K _w	K _f	T	%OM
Cid-Lignum complex (CmB)						
Cid	40	10-25	0.4	0.49	2	0.5-2
Lignum	40-60	10-25	0.3	0.43	4	0.5-2
Nanford-Badin complex (NaC)						
Nanford	>60	10-27	0.2	0.37	5	1-3
Badin	>40	10-27	0.2	0.37	3	1-3
Riverview silt loam (RvA)	>60	10-27	0.3	0.37	5	0.5-2

2. Vegetative Problem Areas

Table VI. Vegetative Problem Areas

Feature/Issue	Station #/Range	Probable Cause	Photo #
Bare Bank	Site 4	Existing bank not in original repair area, bank stable	8
	Site 10a-d	Loss of fabric & seed, soils not conducive to plant growth	18-20
Bare Flood Plain	Site 2	Unknown	3-4
	Site 11	Unknown	21
Invasive/Exotic Populations	Site 1	Privet: encroachment from outside; volunteer	1-2
	Site 3	Microstegium: upstream seed source	5-7
	Site 4	Multiflora rose: encroachment from outside; volunteer	8
	Site 5	Privet: encroachment from outside; volunteer; Microstegium: upstream seed source	9-11
	Site 6	Privet and blackberry: encroachment from outside; volunteer	12
	Site 7	Privet: encroachment from outside; volunteer	13
	Site 8	Privet: encroachment from outside; volunteer	14
	Site 9	Privet: encroachment from outside; volunteer; Microstegium: upstream seed source; Japanese honeysuckle: encroachment from outside; volunteer	15-17
	Site 12	Privet and blackberry: encroachment from outside; volunteer; Autumn olive: encroachment from outside; volunteer, upstream seed source	22-23
Stream Station 4+00	Fescue in channel from upstream seed source	444	

3. Vegetative Current Conditions Plan View

The most significant needs for vegetation repair are on the exposed and eroding banks of Reach 2 (Sites 10a -10d), most likely caused by loss of erosion control fabric and support vegetation prior to plant establishment and growth in early 2007. Of less concern, but as a potential erosion risk, Site 11 is a fairly large area of exposed soil that should be reseeded to prevent: 1) soil loss during flooding events and 2) development of exotics and weedy vegetation. The abundance of autumn olive and Chinese privet is relatively low and does not yet present a threat to planted, volunteer, or pre-existing native vegetation. It may be expected, however, that these species will increase in abundance over time from on and off site seed and vegetative sources. There is a small amount of Fescue growing in the channel of Reach 2. This originated from an upstream seed source.

See Appendix B, Section 1, Figures 2 & 3: Problem Areas Plan View for Reach 1 and Reach 2.

4. Stem Counts

Table VII. Stem counts for each species arranged by plot.

Species	Plots						Initial Totals	Year-1 Totals	Survival %
	1	2	3	4	5	6			
Shrubs									
<i>Alnus serrulata</i>	1	2		2		5	10	7	70 ^b
<i>Ilex verticillata</i>				2		4	6	5	83
<i>Lindera benzoin</i>	1			2		5	8	6	75 ^b
<i>Sambucus canadensis</i>				2		6	8	5	63 ^b
<i>Viburnum nudum</i>						2	2	2	100
Trees									
<i>Betula nigra</i>		1		4	5		10	11 ^a	110
<i>Carpinus caroliniana</i>	1						1	0	0
<i>Carya cordiformis</i>	8	3	2	5	3	6	27	23	85
<i>Celtis laevigata</i>	1	4		5			10	9	90
<i>Fraxinus pennsylvanica</i>	2	4		5	5	1	17	17	100
<i>Liriodendron tulipifera</i>	3	2	4	4	3		16	8	50 ^c
<i>Nyssa sylvatica</i>			6				6	6	100
<i>Platanus occidentalis</i>	3				2	1	6	6	100
<i>Quercus alba</i>			7				7	7	100
<i>Quercus pagoda</i>	2	2		2	2		8	8	100
<i>Quercus phellos</i>		3		1	5	1	10	9	90
<i>Quercus rubra</i>			4				4	4	100
<i>Ulmus Americana</i>				4	1	2	7	6	86

a: Includes one stem that was missed during Year-0 monitoring

b: *Alnus serrulata*, *Lindera benzoin*, and *Sambucus canadensis* are all shrubs that were planted at the top-of-bank which is eroding in some places. This has caused the less than 80% survival rate for these three species as they have washed away.

c: A variety of grassy, herbaceous species were growing in the plots. Their dead stems created a mat of vegetation that surrounded the planted stems. It is possible that this mat captured water and led to the rotting of some stems of *Liriodendron tulipifera*. Additionally, a few stems were knocked over during flood events and died.

5. Vegetation Plot Photos

See Appendix 1 Section 3: Vegetation Monitoring Plot Photos

B. Stream Assessment

1. Procedural Items

a. Morphometric Criteria

Dimension: One (1) established permanent cross section was monitored on Reach 1 within the 208 linear foot stream Enhancement I segment of the stream. Five (5) established cross sections were monitored on Reach 2 three of which are in riffles and two are in pool locations.

Profile: Profile data was collected on 1111 linear feet of Reach 1 and 208 linear feet of stream profile on Reach 2 throughout the Enhancement I stream segment.

b. Hydrologic Criteria

One verified stream bankfull event occurred in October of 2007 on Reach 2. A stream flow level recorder is located on Reach 2 at stream station 2+90, which shows the highest level of water flow through the channel. Table VIII shows this bankfull event and Figure 1 illustrates the recorded rain gauge data that substantiates the date.

Table VIII b. Verification of Bankfull Events			
Date of Data Collection	Date of Occurrence	Method	Photo # (if available)
11/15/2007	October 26, 2007	Stream Gauge / Rain Gauge Haw River	None




Figure 1. USGS rain gauge in Moncure, NC.

2. Current Conditions Plan View (Stream)

Reach 1: The overall stream conditions of the bank repairs and re-alignment are holding up very well. There are only a few areas along the stream that have minor toe erosion however the upper banks in these areas are well vegetated. At stream station 7+50 to 7+75 (photo 381) the bank is very vertical with large tree roots. This area was not part of the original repairs to the stream bank and the extensive tree roots in this area have stabilized the bank. All areas noted in Reach one have been identified as trouble areas that warrant future monitoring.

Reach 2: The overall channel pattern, profile and dimensions of Reach 2 have remained stable during this first year of monitoring. Most of the fabric placed on the channel broke down within the first 3 months of installation. However the vegetation has established well along the stream banks and floodplain. Because of the drought the stream was not subject to large storm events during the initial establishment of vegetation. The left stream bank from station 8+90 to 9+40 has no fabric or vegetation and the soils in this area are not conducive to vegetation establishment. Toe erosion has occurred at some constructed riffle locations due to vegetation establishment within the channel that has forced the water to the edge of the rocks.

Shortly after construction was completed the adjacent property owner to the west cleared his entire property. A tributary from this property enters Reach 2 at stream station 3+70. Two locations downstream have experienced channel incision as illustrated in photographs 447 and 449. The channel has become narrower and deeper. At the end of Reach 2 the land owner below the project constructed a road and installed an 18" pipe in the channel. This restriction has caused aggregation of the channel for a distance of approximately 23 feet. The rock cross vane structure is currently buried in sediment. Ms. Melonie Allen the EEP project manager is currently in the process of obtaining an easement from Mr. Pike to allow the replacement of the current 18" pipe with a 36" pipe. This 36-inch pipe will have sufficient capacity to pass the bankfull storm event. As a part of the pipe retrofit the channel incision at stations 1+60 – 1+80 and station 2+35 to 3+45 will also be addressed for repairs.

See Appendix B, Section 1, Figures 2 & 3: Current Conditions Plan View for Reach 1 and Reach 2.

3. Problem Areas Table

Table X a. Stream Problem Areas Reach 1 UT Rocky River Smith Tract / Number 046107			
Feature Issue	Station Numbers	Suspected Cause	Photo Number
Debris Forming Downstream of Culverts (watch)	1+20	Culverts Larger Velocity Causing Scour maybe a place to watch if enough debris builds up may go around either side	374
	1+28		
Left Bank	1+32	Left Bank erosion over roots - due to debris overflow upstream Still a lot of roots and rock	375
	1+35		
Bank toe erosion left	1+73	Channel shifting from center to left side	376
	1+83		
Bank undercut toe right	3+26	Channel has shifted to the right toe undercut ~ 1' good vegetation on top - maybe water line when water in channel	377
	3+38		
Steep Bank Vegetation has not established well	3+44	steep bank - still has vegetation and large tree roots to prevent mass failure - (picture 6) - overall upstream	378
	3+51		
Left Bank not much vegetation - however large tree roots	4+54	tree roots & steep bank left side hard for add vegetation to grow - bank is currently stable w/remaining fabric	379
	4+58		
Left Bank toe no vegetation - not undercut	5+74	no vegetation on bank, toe still holding slope maybe where pool is usually under water no flow currently in channel inside bend of pool	380
	6+00		
Left Bank Steep major roots not much other vegetation	7+54	Bank looks stable not repaired originally in project, large tree roots & trees on bank holding bank - no signs of erosion upstream	381
	7+77		

**Table X b. Stream Problem Areas Reach 2
UT Rocky River Smith Tract / Number 046107**

Feature Issue	Station Numbers	Suspected Cause	Photo Number
Bed on Left Side Riffle Eroding - Bypass	10+70	Bypassing Rock - Vegetation very dominant on Right Hand Side, not as much vegetation on left side - move rip rap over	383
	10+76		
Bed on Left Ripple Erosion - Bypass	10+00	Riffle Downstream of tree - water bypassing on left side	384
	10+08		
Left Outer Bank No Vegetation	9+55	Stable bank - No vegetation some degradation - vane helping, sta. - 13.5'	432
	9+68		
Bank widening both sides of riffle	9+39	Riffle #5 - vegetation not established on bar - fabric gone 9'	433
	9+52		
Bank not protected	9+20	Loss of vegetation, fabric missing 19'	434
	9+39		
Riffle not stable no vegetation or rocks	9+15	8.5' - gravel starting to form, no vegetation - sediment causing shift in channel	435
	9+23.5		
Outside bank of pool & riffle no vegetation	8+85	No fabric - bad soils - 17'	436
	9+15		
Bank Erosion Sediment Loss	7+69	6' Water eroding left bank going around rip rap - lack of vegetation bank eroded	438
	7+75		
Bank bare	5+10	Loss of bank vegetation, some erosion	442
	5+17		
Fescue In Channel		Pool at Station 4+10, pool length has grass seed washing from upstream property this continues in channel downstream	444
Erosion at toe of riffle	3+76.5	Lack of vegetation on right bank toe, length = 13.5', ~ 6" deep at toe	445
	3+90		
Eroded toe left bank	3+05	too much vegetation growing on top of rip rap in channel forcing water to left toe L=8'	446
	3+13		
Riffle un-stable grade	2+54	caused by high velocities from upstream	450
	2+60		
Channel Incised bank erosion vertical	2+35	channel destabilized after adjacent field was cleared, LF 10'	447
	2+45		
Vertical bank erosion inside bend	1+60	Vertical erosion caused by rip rap forcing water to inside of bend, channel narrow at this location	448
	1+70		
down cut of channel	1+60	large rip rap & destabilizing from off side adjacent clearing	449
	1+85		
Sediment Filled Channel	0+00	Deposition from floodplain due to pipe restriction downstream, buried cross vane, silt check still in channel	452
	0+23		

4. Numbered Issue Photo Section

See Appendix B, Section 1, Figures 2 & 3: Current Conditions Plan View for Reach 1 and Reach 2. Also, See Appendix B, Section 2: Additional Stream Photos

5. Fixed station photos

See Appendix B, Section 4: Cross Section Plots and Raw Data Tables

6. Stability Assessment Table

Table XI a. Categorical Stream Feature Visual Stability Assessment based on Enhancement I length of 195 LF Station 9+00 to 10+95 UT Rocky River Smith Tract / Number 046107 Reach 1:1095 feet total length Enhancement I & III						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	80%				
B. Pools	100%	100%				
C. Thalweg	100%	100%				
D. Meanders	100%	100%				
E. Bed General	100%	100%				
F. Vanes/J Hooks etc.	100%	100%				
G. Wads and Boulders	100%	NA				

Table XI b. Categorical Stream Feature Visual Stability Assessment UT Rocky River Smith Tract / Number 046107 Reach 2: 1108 feet						
Feature	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
A. Riffles	100%	92%				
B. Pools	100%	91%				
C. Thalweg	100%	95%				
D. Meanders	100%	96%				
E. Bed General	100%	99.98%				
F. Vanes/J Hooks etc.	100%	100%				
G. Wads and Boulders	100%	NA				

Table XII a. Baseline Morphology and Hydraulic Summary
UT Rocky River Smith Tract / Number 046107
Reach 1: 1095 feet total, Enhancement I length 208 feet Station 8+87 to 10+95

Parameter	USGS Gage Data			Regional Curve Data			Pre-Existing Condition (208')			Project Reference Stream			Design (208')			As-built (208')		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Dimension																		
BF Width (ft)	NA			8.1	28	14	17	22.3	19.9	12.7	13.9	13.3	-	-	24	-	-	23.9
Floodprone width (ft)	NA			NA			95	196	153	27	45	35.3	125	155	140	125	155	140
BF Cross Sectional Area (sq. ft)	NA			13	50	25	31.4	36	34	11.03	11.95	11.59	38	53	38.4	-	-	34.4
BF Mean depth (ft)	NA			1.03	2.6	1.6	1.5	2.08	1.74	0.85	0.91	0.88	-	-	1.6	-	-	1.44
BF Max Depth (ft)	NA			NA			2.45	3	2.62	1.26	1.44	1.34	2.3	2.6	2.45	2.3	2.6	2.8
Width/Depth Ratio	NA			NA			8.17	14.87	11.75	14.5	16.35	15.15	-	-	15	-	-	16.6
Entrenchment Ratio	NA			NA			4.8	7	6	2.13	3.24	2.65	5.2	6.45	5.8	5.23	6.48	5.85
Bank Height Ratio	NA			NA			1.0	1.3	1.2	0.84	1.8	1.19	1.0	1.2	1.1	1.0	1.2	1.15
Wetted Perimeter (ft)	NA			NA			-			-			-	-	24.93	-	-	26
Hydraulic Radius (ft)	NA			NA			1.5	1.74	1.5	0.79	0.81	0.8	-	-	1.54	-	-	1.32
Pattern																		
Channel Beltwidth (ft)	NA			NA			40	80	60	15	32	21.7	40	70	50	40	70	50
Radius of Curvature (ft)	NA			NA			15	70	40	11.7	35.9	21.5	55	70	60	55	70	62
Meander Wavelength (ft)	NA			NA			65	160	112	35	57.5	45.8	100	110	105	100	110	105
Meander Width Ratio	NA			NA			2.35	3.58	3.01	1.13	2.41	1.63	1.6	2.9	2.0	1.67	2.93	2.1
Profile																		
Riffle length (ft)	NA			NA			8	45	24.5	5	24	15.92	10	60	30	7	53	24
Riffle slope (ft/ft)	NA			NA			0.003	0.036	0.015	0.0156	0.149	0.0257	0.033	0.037	0.034	0.012	0.032	0.03
Pool length (ft)	NA			NA			7	46	23	5	19	9.99	19	55	40	19	50	36
Pool spacing (ft)	NA			NA			26	57.5	43.7	22.8	64	40.3	27	60	52.6	24	60	45.8
Substrate																		
d50 (mm)	NA			NA			-	-	37	-	-	3	-	-	36	10		
d84 (mm)	NA			NA			-	-	79	-	-	31	-	-	74	33		
Additional Reach Parameters																		
Valley Length (ft)	NA			NA			-	-	185	-	-	312	-	-	185	-	-	185
Channel Length (ft)	NA			NA			-	-	222	-	-	397	-	-	208	-	-	208
Sinuosity	NA			NA			-	-	1.2	-	-	1.27	-	-	1.12	-	-	1.12
Water Surface Slope (ft/ft)	NA			NA			-	-	0.0088	-	-	0.0078	-	-	0.0103	-	-	0.0093
BF slope (ft/ft)	NA			NA			-	-	0.0103	-	-	0.0079	-	-	0.0105	-	-	0.0105
Rosgen Classification	NA			NA			-	-	C4/E4	-	-	C4	-	-	C4	-	-	C4

*Data could not be collected for base line data directly after construction due to stream matting covering the substrate

**Table XII b. Baseline Morphology and Hydraulic Summary
UT Rocky River Smith Tract / Number 046107
Reach 2: 1111 feet**

Parameter	USGS Gage Data			Regional Curve Data			Pre-Existing Condition			Project Reference Stream			Design			As-built		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
BF Width (ft)	NA			3.7	14	7.6	7.7	8.7	8.13	12.7	13.9	13.3	-	-	11	9.89	14.57	11.15
Floodprone width (ft)	NA			NA			11	12	11.33	27	45	35.3	100	200	144	104	200	141.2
BF Cross Sectional Area (sq. ft)	NA			3.4	15	7.5	6.03	7.04	6.7	11.03	11.95	11.59	8.2	9.2	8.2	8.04	14.87	9.86
BF Mean depth (ft)	NA			0.59	1.55	1.02	0.75	0.91	0.82	0.85	0.91	0.88	0.74	0.84	0.74	0.77	1.02	0.87
BF Max Depth (ft)	NA			NA			1.2	1.37	1.26	1.26	1.44	1.34	1.05	1.33	1.16	1.34	1.64	1.51
Width/Depth Ratio	NA			NA			8.42	10.94	10	14.5	16.35	15.15	13	16.35	15	11.16	14.28	12.75
Entrenchment Ratio	NA			NA			1.26	1.56	1.4	2.13	3.24	2.65	9.9	18	13	7.9	21.85	13.56
Bank Height Ratio	NA			NA			1.46	1.83	1.66	0.84	1.18	1.02	0.84	1.15	1.0	1.0	1.12	1.04
Wetted Perimeter (ft)	NA			NA			-			-			-			10.40	15.11	11.78
Hydraulic Radius (ft)	NA			NA			0.75	0.91	0.82	0.79	0.81	0.8	-			0.73	0.98	0.83
Pattern																		
Channel Beltwidth (ft)	NA			NA			13	35	20	15	32	21.7	12.5	26.5	18	14.3	35	21
Radius of Curvature (ft)	NA			NA			7.6	21.2	12.3	11.7	35.9	21.5	10	20	13.5	10	20	13.8
Meander Wavelength (ft)	NA			NA			35	85	57	35	57.5	45.8	24	65	38	24	65	37.1
Meander Width Ratio	NA			NA			1.6	4.3	2.46	1.13	2.41	1.63	1.13	2.41	1.63	1.3	2.7	1.98
Profile																		
Riffle length (ft)	NA			NA			4	117.5	22.78	5	24	15.92	4	26	9.5	3	26.3	9.48
Riffle slope (ft/ft)	NA			NA			0.005	0.0722	0.0305	0.0156	0.149	0.0257	0.02	0.083	0.035	0.012	0.064	0.033
Pool length (ft)	NA			NA			6	13	9.75	5	19	9.99	13	27	16.4	7.88	29.5	15.84
Pool spacing (ft)	NA			NA			14	139	40	22.8	64	40.3	17	51	27.5	12.3	63	28
Substrate																		
d50 (mm)	NA			NA			-	-	29	-	-	3	-	-	29	*		
d84 (mm)	NA			NA			-	-	110	-	-	31	-	-	110	*		
Additional Reach Parameters																		
Valley Length (ft)	NA			NA			-	-	950	-	-	312	-	-	950	-	-	950
Channel Length (ft)	NA			NA			-	-	1011	-	-	397	-	-	1165	-	-	1111
Sinuosity	NA			NA			-	-	1.06	-	-	1.27	-	-	1.23	-	-	1.2
Water Surface Slope (ft/ft)	NA			NA			-	-	0.0154	-	-	0.0078	0.0087	0.016	0.0126	-	-	-
BF slope (ft/ft)	NA			NA			-	-	0.0137	-	-	0.0079	0.0087	0.016	0.0126	-	-	0.009/0.014**
Rosgen Classification	NA			NA			-	-	G4	-	-	C4	-	-	C4	-	-	C4

*Data could not be collected for base line data directly after construction due to stream matting covering the substrate

**Upper portion of reach2/Lower portion of reach 2

**Table XIII a. Morphology and Hydraulic Monitoring Summary
UT Rocky River Smith Tract / Number 046107
Reach 1: 1095 feet**

Parameter	Cross Section 1 Riffle																		
	MY1	MY2	MY3	MY4	MY5	MY+													
Dimension																			
BF Width (ft)	18.18																		
Floodprone Width (ft)	157.65																		
BF Cross Sectional Area (sq.ft)	27.81																		
BF Mean Depth (ft)	1.53																		
BF Max Depth (ft)	2.48																		
Width/Depth Ratio	11.89																		
Entrenchment Ratio	8.44																		
Bank Height Ratio	1.25																		
Wetted Perimeter (ft)	19.1																		
Hydraulic Radius (ft)	1.46																		
Substrate																			
d50 (mm)	10																		
d84 (mm)	33																		

Parameter	MY-01 (2007)			MY-02 (2008)			MY-03 (2009)			MY-04 (2010)			MY-05 (2011)			MY-06 (2012)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Channel Beltwidth (ft)	27	58	39															
Radius of Curvature (ft)	21	65	39															
Meander Wavelength (ft)	63	104	83.8															
Meander Width Ratio	1.23	2.04	1.63															
Profile																		
Riffle length (ft)	4	18	7.2															
Riffle slope (ft/ft)	0.02	0.04	0.03															
Pool length (ft)	13	18	14.2															
Pool spacing (ft)	17	36	21.7															
Additional Reach parameters																		
Valley Length (ft)	1060																	
Channel Length (ft)	1139																	
Sinuosity	1.07																	
Water Surface Slope (ft/ft)	*																	
BF Slope (ft/ft)	0.0093																	
Rosgen Classification	C4																	

* No Data - Stream was dry at time of survey

Ward Consulting Engineers, P.C.

**Table XIII b. Morphology and Hydraulic Monitoring Summary
Smith Tract / Number 046107
Reach 2: 1111 feet**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section 3 Riffle					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
BF Width (ft)	13.17						9.94						9.15					
Floodprone Width (ft)	104.0						112.0						200.0					
BF Cross Sectional Area (sq.ft)	12.56						8.62						7.15					
BF Mean Depth (ft)	0.95						0.87						0.78					
BF Max Depth (ft)	1.59						1.35						1.30					
Width/Depth Ratio	13.81						11.45						11.72					
Entrenchment Ratio	7.90						11.27						21.85					
Bank Height Ratio	2.13						1.26						1.15					
Wetted Perimeter (ft)	13.68						10.46						9.72					
Hydraulic Radius (ft)	0.92						0.82						0.74					
Substrate																		
d50 (mm)	22.00						0.18						0.25					
d84 (mm)	110.00						11.00						11.00					
Parameter	MY-01 (2007)			MY-02 (2008)			MY-03 (2009)			MY-04 (2010)			MY-05 (2011)			MY-06 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	12.5	26.5	18															
Radius of Curvature (ft)	10	30	18															
Meander Wavelength (ft)	29	48	38															
Meander Width Ratio	1.13	2.41	1.63															
Profile																		
Riffle length (ft)	2.66	26.3	9.6															
Riffle slope (ft/ft)	-0.02	0.06	0.03															
Pool length (ft)	7.38	29	14.3															
Pool spacing (ft)	12.3	46.9	25.6															
Additional Reach parameters																		
Valley Length (ft)	950																	
Channel Length (ft)	1200																	
Sinuosity	1.26																	
Water Surface Slope (ft/ft)	*																	
BF Slope (ft/ft)	0.009 / 0.014**																	
Rosgen Classification	C4																	

* No Data - Stream was dry at time of survey

**Upper portion of reach2/Lower portion of reach 2

Table XIII b. Morphology and Hydraulic Monitoring Summary (cont.)
Smith Tract / Number 046107
Reach 2: 1111 feet

Parameter	Cross Section 4 Pool						Cross Section 5 Riffle					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension												
BF Width (ft)	11						10.64					
Floodprone Width (ft)	160.0						130.0					
BF Cross Sectional Area (sq.ft)	11.05						10.33					
BF Mean Depth (ft)	1.00						0.97					
BF Max Depth (ft)	1.77						1.83					
Width/Depth Ratio	11.95						10.96					
Entrenchment Ratio	14.55						12.22					
Bank Height Ratio	1.46						0.61					
Wetted Perimeter (ft)	11.83						11.63					
Hydraulic Radius (ft)	0.93						0.89					
Substrate												
d50 (mm)	0.20						0.23					
d84 (mm)	16.00						90.00					

7. Quantitative Measures Summary Tables (Tables XII and XIII)

See Tables XII and XIII on the previous five pages for morphological data comparisons of pre existing conditions, reference stream, stream design, as-built and year one monitoring cross sections. (Tables XIIa and XIIIa are for Reach 1, and Tables XIIb and XIIIb are for Reach 2) The morphological data for the two reaches indicate that the stream has changed in only a few places during the last year. A pool has begun to form in the restoration portion of Reach 1 just downstream of the cattle crossing, but the rest of the restoration is performing as expected. The profile of Reach 2 has shifted in a few locations mainly due to the deepening of some pools. One particular pool on Reach 2 at station 2+40 has shifted approximately twelve feet downstream and the riffle at the top of it has been elongated, most likely due to the clearing of land above the tributary that enters the stream at station 3+60. Another reason that the profile may have shifted some could be due to the method of data collection. The stream was surveyed after construction using a tape and level and the year was survey was completed using a total station device. The total station data would remain fixed while the tape data could vary in places due to the tape layout or sliding when it was in the field.

The comparisons between the as-build and year one cross sections can be seen in Appendix B, Section 4. The overlays of the cross sections show that there has been very little erosion, aggradation or degradation in the permanent channel cross sections that represent each reach.

VI. Methodology Section

The data was collected for the year one monitoring report with a Nikon TDM 332 Total Station. The cross sections were surveyed between the permanent markers and compared on the cross sections to the base data collected for the Mitigation plan. The longitudinal profile was collected at every head of riffle, end of riffle and center of pool location. The thalweg elevation and top of bank (bankfull) were collected. No water was in the channel due to the drought therefore water surface elevations were unable to be obtained for the year one data. The total station data also allowed for the stream alignment to be established in plan view for the comparison of pattern data. The bank repair conditions for Reach 1 were located by station as marked by a tape measure located within the center of the channel.

Each of the vegetation plots were located by four preset metal conduits in the ground set according to the CVS protocol. Vegetation plots were monitored following the NCEEP/ CVS protocols (Lee, M.T. et. al. 2007). This methodology provides a standardized method for gathering vegetation data. All data were subsequently entered into the NCEEP/ CVS database and submitted electronically to NCEEP/ CVS. All GPS data were collected using a Trimble GeoXT with sub-meter accuracy.

References:

- Becky L. Ward Consulting and The Catena Group. 2005. UT to Rocky River (Smith Tract), Chatham County, North Carolina, Report and Restoration Plan. Raleigh, North Carolina.
- Lee, Michael T., Peek, Robert K, Roberts, Steven D., Wentworth, Thomas R. 2007. CVS-EEP Protocol for Recording Vegetation. Version 4.1.
- NCEEP, 2006. Content, Format, and Data Requirements for EEP Monitoring Reports. Version 1.2 (11/16/06). NCDENR, NCEEP. 17pp.
- Radford, A.E., Ahles, H.E., and C.R. Bell. 1968. Manual of the Vascular Flora of the Carolinas. The University of North Carolina Press. Chapel Hill, NC.
- Rosgen, D,L. (1996) Applied River Morphology, Wildland Hydrology Books, Pagosa Springs, CO.
- USACE, Wilmington District, US Environmental Protection Agency, NC Wildlife Resources Commission, and NC Division of Water Quality, 2003. Stream Mitigation Guidelines, April 2003, 26 pp.
- Ward Consulting Engineers, P.C. and The Catena Group March 20, 2007 Mitigation Report, UT to Rocky River (Smith Tract) Stream and Buffer Restoration, Enhancement, and Preservation, Chatham County, North Carolina.

APPENDIX A

Vegetation Raw Data

1. Vegetation Survey Data Tables

- a. Table 1. Vegetation Metadata
- b. Table 2. Vegetation Vigor by Species
- c. Table 3. Vegetation Damage by Species
- d. Table 4. Vegetation Damage by Plot
- e. Table 5. Planted Stem Count by Plot and Species
- f. Table 6: All Stems (planted and natural) by Plot and Species

2. Vegetation Problem Area Photos

3. Vegetation Monitoring Plot Photos

1. Vegetation Survey Data Tables

Table 1. (Appendix A) Vegetation Metadata

Report Prepared By	Kate Montieth
Date Prepared	11/2/2007 10:50
database name	TheCatenaGroup-2006-A.mdb
database location	\\Gateway\catena\Mitigation Monitoring\cvs-eeep-entrytool-v2.2.0
computer name	KATE

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata	This worksheet, which is a summary of the project and the project data.
Proj, planted	Each project is listed with its PLANTED stems, for each year. This excludes live stakes and lists stems per acre.
Proj, total stems	Each project is listed with its TOTAL stems, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems. Listed in stems per acre.
Plots	List of plots surveyed.
Vigor	Frequency distribution of vigor classes.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	Count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----

Project Code	402
project Name	UT Rocky River Smith Tract
Description	1. Reconnect Reach 2 to its floodplain through the restoration of 1,011 linear feet of stream. 2. Relocate 150 feet and stabilize 955 feet of stream bank in Reach 1. 3. Provide a stable stream channel that neither degrades nor aggrades while maintaining
River Basin length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	0

Table 2. (Appendix A) Vegetation Vigor by Species

	Species	4	3	2	1	0	Missing
	<i>Alnus serrulata</i>	4	3			3	
	<i>Betula nigra</i>	5	6				1
	<i>Carya cordiformis</i>	6	12	5		4	
	<i>Celtis laevigata</i>		8	1			
	<i>Fraxinus pennsylvanica</i>	8	9				
	<i>Ilex verticillata</i>		4	1			1
	<i>Nyssa sylvatica</i>	1	4	1			
	<i>Quercus alba</i>	3	3	1			
	<i>Quercus pagoda</i>	4	3	1			
	<i>Quercus phellos</i>	2	6		1	1	
	<i>Sambucus canadensis</i>	4	1			2	1
	<i>Viburnum nudum</i>	1	1				
	<i>Carpinus caroliniana</i>					1	
	<i>Quercus rubra</i>	3	1				
	<i>Lindera benzoin</i>	2	1	2	1		2
	<i>Liriodendron tulipifera</i>	3	5			5	3
	<i>Platanus occidentalis</i>	4	1	1			
	<i>Ulmus americana</i>	2	3	1			1
TOT:	18	52	71	14	2	16	9

Table 3. (Appendix A) Vegetation Damage by Species

	Species	All Damage Categories	(no damage)	Flood	Human Trampled	Insects	Other/ Unknown Animal	Unknown	Vine Strangulation
	<i>Alnus serrulata</i>	10	5	3			1	1	
	<i>Betula nigra</i>	12	3	5			3	1	
	<i>Carpinus caroliniana</i>	1						1	
	<i>Carya cordiformis</i>	27	10	7			5	5	
	<i>Celtis laevigata</i>	9	5	2		1		1	
	<i>Fraxinus pennsylvanica</i>	17	13	4					
	<i>Ilex verticillata</i>	6	4				2		
	<i>Lindera benzoin</i>	8	5	2				1	
	<i>Liriodendron tulipifera</i>	16	9	2	1			4	
	<i>Nyssa sylvatica</i>	6	3		1		1		1
	<i>Platanus occidentalis</i>	6	6						
	<i>Quercus alba</i>	7	3		1	1	2		
	<i>Quercus pagoda</i>	8	5			1		2	
	<i>Quercus phellos</i>	10	7	1			2		
	<i>Quercus rubra</i>	4	3		1				
	<i>Sambucus canadensis</i>	8	5	1				2	
	<i>Ulmus americana</i>	7	2	4			1		
	<i>Viburnum nudum</i>	2	1			1			
TOT:	18	164	89	31	4	4	17	18	1

Table 4. (Appendix A) Vegetation Damage by Plot

	plot	All Damage Categories	(no damage)	Flood	Human Trampled	Insects	Other/ Unknown Animal	Unknown	Vine Strangulation
	402-01-0001-year:1	22	12				1	9	
	402-01-0002-year:1	21	17			1	2	1	
	402-01-0003-year:1	23	12		3	1	4	2	1
	402-01-0004-year:1	38	22	12	1	1		2	
	402-01-0005-year:1	26	9	11			6		
	402-01-0006-year:1	34	17	8		1	4	4	
TOT:	6	164	89	31	4	4	17	18	1

Table 5. (Appendix A) Planted Stem Count by Plot and Species

	Species	Total Planted Stems	# plots	avg# stems	plot 402-01-0001-year:1	plot 402-01-0002-year:1	plot 402-01-0003-year:1	plot 402-01-0004-year:1	plot 402-01-0005-year:1	plot 402-01-0006-year:1
	<i>Alnus serrulata</i>	7	4	1.75	1	2		1		3
	<i>Betula nigra</i>	11	4	2.75		1		4	5	1
	<i>Carya cordiformis</i>	23	6	3.83	7	3	2	4	1	6
	<i>Celtis laevigata</i>	9	3	3	1	3		5		
	<i>Fraxinus pennsylvanica</i>	17	5	3.4	2	4		5	5	1
	<i>Ilex verticillata</i>	5	2	2.5				1		4
	<i>Lindera benzoin</i>	6	3	2	1			1		4
	<i>Liriodendron tulipifera</i>	8	5	1.6	1	2	3	1	1	
	<i>Nyssa sylvatica</i>	6	1	6			6			
	<i>Platanus occidentalis</i>	6	3	2	3				2	1
	<i>Quercus alba</i>	7	1	7			7			
	<i>Quercus pagoda</i>	8	4	2	2	2		2	2	
	<i>Quercus phellos</i>	9	3	3		3			5	1
	<i>Quercus rubra</i>	4	1	4			4			
	<i>Sambucus canadensis</i>	5	2	2.5				1		4
	<i>Ulmus americana</i>	6	3	2				4	1	1
	<i>Viburnum nudum</i>	2	1	2						2
TOT:	17	139	17		18	20	22	29	22	28

Table 6: (Appendix A) All Stems (planted and natural) by Plot and Species

	Species	Total Stems	# plots	avg# stems	402-01-0001-year:1	402-01-0002-year:1	402-01-0003-year:1	402-01-0004-year:1	402-01-0005-year:1	402-01-0006-year:1
	<i>Albizia julibrissin</i>	2	1	2	2					
	<i>Alnus serrulata</i>	10	4	2.5	1	2		2		5
	<i>Betula nigra</i>	110	6	18.33	32	7	58	4	7	2
	<i>Carya alba</i>	2	1	2			2			
	<i>Carya cordiformis</i>	28	6	4.67	8	3	2	5	4	6
	<i>Celtis laevigata</i>	10	3	3.33	2	3		5		
	<i>Fraxinus pennsylvanica</i>	18	5	3.6	2	4		5	5	2
	<i>Ilex verticillata</i>	5	2	2.5				1		4
	<i>Juglans nigra</i>	4	1	4		4				
	<i>Ligustrum sinense</i>	8	2	4			4			4
	<i>Liquidambar styraciflua</i>	58	4	14.5			3	18	18	19
	<i>Nyssa sylvatica</i>	6	1	6			6			
	<i>Pinus taeda</i>	13	3	4.33			3	8	2	
	<i>Quercus alba</i>	7	1	7			7			
	<i>Quercus pagoda</i>	8	4	2	2	2		2	2	
	<i>Quercus phellos</i>	10	4	2.5		3		1	5	1
	<i>Sambucus canadensis</i>	7	2	3.5				1		6
	<i>Viburnum nudum</i>	2	1	2						2
	<i>Ilex opaca</i>	2	1	2			2			
	<i>Carpinus caroliniana</i>	1	1	1	1					
	<i>Cercis canadensis</i>	8	2	4		7				1
	<i>Quercus rubra</i>	5	1	5			5			
	<i>Carya glabra</i>	4	3	1.33			2		1	1
	<i>Lindera benzoin</i>	6	3	2	1			1		4
	<i>Liriodendron tulipifera</i>	35	6	5.83	3	2	9	12	4	5
	<i>Morus</i>	2	1	2			2			
	<i>Platanus occidentalis</i>	6	3	2	3				2	1
	<i>Acer rubrum</i>	74	5	14.8		2	14	35	18	5
	<i>Ulmus americana</i>	44	3	14.67				26	17	1
TOT:	29	495	29		57	39	119	126	85	69

2. **Vegetation Problem Area Photos**

Reach 1:

Photo 1



Photo 2



Photos 1 and 2: Site 1 - Small population of privet in floodplain, bank, and bench (about 20 stems). All appear to be less than 2 years old.

Photo 3



Photo 4



Photos 3 and 4: Site 2 - Bare floodplain, 30-80% soil exposure in 3 x 10 meter area

Photo 5



Photo 6



Photo 7



Photo 5-7: Site 3 - *Microstegium* invasion (50-90% coverage) in floodplain depression along side slope and in adjacent floodplain

Photo 8



Photo 8: Site 4 - Bare bank and outbreak of *Rosa multiflora* on bank.

Photo 9



Photo 10



Photo 11



Photo 9-11: Site 5 - Privet outbreak on top of bank (about 15 stems). All appear to be 2 to 3 years old. Microstegium sp. (70-100% coverage) on entire left descending floodplain. Bare bench on left descending side.

Photo 12



Photo 12: Site 6 - Small outbreak of privet (5-10 stems) and a few blackberry stems on banks and top of banks

Photo 13



Photo 13: Site 7 - Privet outbreak (about 30 stems) on banks and large bench. All appear to be between one and two years old.

Ward Consulting Engineers, P.C.

UT to Rocky River Stream Restoration,
Enhancement, and Preservation Project,
SCO# 402
Monitoring Report (year 1 of 5)
February 8, 2008

Photo 14



Photo 14: Site 8 – Privet outbreak (around 20 stems) on bench and banks. All appear to be between one and two years old.

Reach 2:

Photo 15



Photo 16



Photo 17



Photos 15-17: Site 9 – Significant outbreak of blackberry (about 15 stems) and privet (about 20 stems) in floodplain. All appear to be less than one year old. Japanese honeysuckle is the dominant herbaceous plant. Microstegium is dominant as well. One Japanese lantern as well.

Photo 18



Photo 19



Photo 20



Photos 18-20: Sites 10a-f – Bare bank and bench at several sites along reach.

Photo 21



Photo 21: Site 11 – Bare floodplain (about 25 m²) with between 20-100% soil exposure.

Photo 22



Photo 23



Photos 22-23: Site 12 – Floodplain area (3 meter by 15 metr) that was not planted but has dense *Microstegium* cover (approx. 80%). Also, Blackberry and privet are present (about 30 stems). Additionally, there are three stems of autumn olive (1-3 years old) present.

3. Vegetation Monitoring Plot Photos

Photo 1: Plot 402-01-0001-year: 1 from origin (29 October 2007)



Photo 2: Plot 402-01-0001-year: 1 from (20,5) (29 October 2007)



Photo 3: 402-01-0002-year: 1 from origin (29 October 2007)



Photo 4: 402-01-0002-year: 1 from (20,5) (29 October 2007)



Photo 5: Plot 402-01-0003-year: 1 from origin (16 November 2007)



Photo 6: Plot 402-01-0003-year: 1 from (20,5) (16 November 2007)



Photo 7: Plot 402-01-0004-year: 1 from origin (29 October 2007)



Photo 8: Plot 402-01-0004-year: 1 from origin(29 October 2007)



Photo 9: Plot 402-01-0005-year: 1 from origin(30 October 2007)



Photo 10: Plot 402-01-0005-year: 1 from (20,5) (30 October 2007)



Photo 11: Plot 402-01-0006-year: 1 from origin (30 October 2007)



Photo 12: Plot 402-01-0006-year: 1 from (20,5) (30 October 2007)





APPENDIX B

1. Current Conditions Plan View (Stream) with Stream Problem Area Photos
Figure 2: Reach 1
Figure 3: Reach 2
2. Additional Stream Photos
3. Table B.1. a: Reach 1 Qualitative Visual Stability Assessment
Table B.1. b: Reach 2 Qualitative Visual Stability Assessment
4. Cross section Plots and Raw Data Tables
Figure 4: Reach 1 Cross Section 1
Figures 5-9: Reach 2 Cross Sections 1-5
5. Longitudinal Plots and Raw Data Tables
6. Pebble Count Plots and Raw Data Tables

Project Restoration/Enhancement and Preservation Reach 1			
Color	Type	Area (Acres)	Distance (Feet)
	Stream Enhancement III	N/A	887
	Stream Enhancement I	N/A	208
	Stream Buffer Enhancement	0.93	N/A
	Stream Buffer Preservation	1.92	N/A

Cross Section End Point Location		
Cross Section End Point	N	E
A	733824.1060	1876704.1095
B	733887.8669	1876667.2193



- NOTES:**
1. PRISM POLE - IN PHOTOS TO PROVIDE SCALE. EACH RED/WHITE INCREMENT = 1'
 2. AERIAL OF RECENT CONDITIONS NOT HELPFUL FOR OVERLAY OF CHANNEL CONDITIONS - ASBUILT SURVEY SHOWN
- LEGEND:**
- 550 ASBUILT CONTOURS
 - CONSERVATION EASEMENT
 - REPAIR AREAS
 - MATURE TREES LARGER THAN 6"
 - TROUBLE AREAS
 - FAILURE AREAS
 - RIFLE
 - VEGETATION TROUBLE AREAS (EXHIBIT TABLE VD)
 - (###) PICTURE NUMBER (INCLUDED IN ELECTRONIC DATA SUBMITTAL FOLDER)

Ward Consulting Engineers, P.C.
 8386 Six Forks Rd, Suite 101 (919) 870-0526
 Raleigh, NC 27615 FAX (919) 870-5359

North Carolina - Ecosystem Enhancement Program
 UT Rocky River Smith Tract Stream Restoration/
 Enhancement & Buffer Enhancement & Preservation
 Chatham County, North Carolina

**SMITH TRACT REACH 1
 CURRENT CONDITIONS PLAN VIEW
 YEAR 1 MONITORING**

CHATHAM COUNTY, NORTH CAROLINA

DATE: 30 NOV 2007

REVISIONS:

PROJECT NAME:
Smith Tract\Year 1

DWG NAME:
Current Conditions





SCALE:
1" = 30'

FIGURE NO.
FIGURE 2

SHEET NO.
1 OF 2

Cross Section End Point Location		
Cross Section End Point	N	E
1A	734770.6815	1875860.2341
1B	734765.6764	1875825.7475
2A	734621.3458	1875826.4058
2B	734610.9128	1875782.0127
3A	734295.4879	1875723.9208
3B	734325.6398	1875679.0059
4A	734172.2999	1875721.5460
4B	734182.0824	1875674.4448
5A	734030.8050	1875695.0275
5B	734052.8321	1875648.3779

Project Restoration/Enhancement and Preservation Reach 2			
Color	Type	Area (Acres)	Distance (Feet)
Blue	Stream Restoration	N/A	1111
Purple	Stream Buffer Enhancement	0.76	N/A
Green	Stream Buffer Preservation	4.48	N/A
Cyan	Stream Buffer Restoration	0.15	N/A



- NOTES:
1. PRISM POLE - IN PHOTOS TO PROVIDE SCALE. EACH RED/WHITE INCREMENT = 1'
 2. AERIAL OF RECENT CONDITIONS NOT HELPFUL FOR OVERLAY OF CHANNEL CONDITIONS - ASBUILT SURVEY SHOWN

- LEGEND:
- ASBUILT CONTOURS
 - CONSERVATION EASEMENT
 - TREELINE
 - REPAIR AREAS
 - MATURE TREES LARGER THAN 6" REMAINING IN CONSTRUCTION AREA
 - TROUBLE AREAS
 - FAILURE AREAS
 - RIFFLE
 - VEGETATION TROUBLE AREAS (EXHIBIT TABLE V)
 - PICTURE NUMBER (INCLUDED IN ELECTRONIC DATA SUBMITTAL FOLDER)
 - STREAM GAUGE TOP OF POST EL = 552.71
BANKFULL EL = 549.16

Ward Consulting Engineers, P.C.

8386 Six Forks Rd, Suite 101 (919) 870-0526
Raleigh, NC 27615 FAX (919) 870-5359

North Carolina - Ecosystem Enhancement Program
UT Rocky River Smith Tract Stream Restoration/
Enhancement & Buffer Enrichment & Preservation
Program
Chatham County, North Carolina



**SMITH TRACT REACH 2
CURRENT CONDITIONS PLAN VIEW
YEAR 1 MONITORING**

CHATHAM COUNTY, NORTH CAROLINA

DATE:	30 NOV 2007
REVISIONS:	
PROJECT NAME:	Smith Tract\Year 1
DWG NAME:	Current Conditions
SCALE:	1' = 30'
FIGURE NO.:	FIGURE 3
SHEET NO.:	

Appendix B, Section 2: Additional Stream Photos

Reach 1:

Photo 382 - looking upstream at cross vane Reach 1



Reach 2:

Photo 459 – Structure #1



Photo 437 – Structure #2



Photo 439 – Structure #3



Photo 440 – Structure #4



Photo 441 – Structure #5



Photo 443 – Structure #6



Photo 451 – Structure #7




**Table B.1. a. Visual Morphological Stability Assessment
Smith Tract / Number 046107**

Reach 1: 1095 feet (reconstructed channel: sta. 8+87 to 10+95)

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state ¹	% Perform in Stable Condition ²	Feature perform Mean or Total ³
A. Riffles	1. Present? ⁴	4	4	NA	100	
	2. Armor stable (e.g.no displacement?)	3	4	NA	75	
	3. Facet grade appears stable?	3	4	NA	75	
	4. Minimal evidence of embedding/fining?	4	4	NA	100	
	5. Length appropriate?	2	4	NA	50	80%
B. Pools	1. Present? (e.g. not subject to severe aggrad. Or migrat.?) ⁴	3	3	NA	100	
	2. Sufficiently deep (Max. Pool D:Mean Bkf>1.6?)	3	3	NA	100	
	3. Length appropriate?	3	3	NA	100	100%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering? ⁵	3	3	NA	100	
	2. Downstream of meander (glide/inflection) centering? ⁵	3	3	NA	100	100%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	3	3	NA	100	
	2. Of those eroding, # w/concomitant point bar formation?	3	3	NA	100	
	3. apparent Rc within spec?	3	3	NA	100	
	4. Sufficient floodplain access and relief? ⁶	3	3	NA	100	100%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	NA	NA	
	2. Channel bed degradation-areas of increasing downcutting of head cutting?	NA	NA	NA	NA	100%
F. Vanes	1. Free of back or arm scour?	1	1	NA	100	
	2. Height appropriate?	1	1	NA	100	
	3. Angle and geometry appear appropriate?	1	1	NA	100	
	4. Free of piping or other structural failures?	1	1	NA	100	100%
G. Wads/ Boulders	1. Free of scour?	NA	NA	NA	NA	
	2. Footing stable?	NA	NA	NA	NA	NA

**Table B.1. b. Visual Morphological Stability Assessment
Smith Tract / Number 046107
Reach 2: 1111 feet**

Feature Category	Metric (per As-built and reference baselines)	(# Stable) Number Performing as Intended	Total number per As-built	Total Number / feet in unstable state ¹	% Perform in Stable Condition ²	Feature perform Mean or Total ³
A. Riffles	1. Present? ⁴	40	41	NA	98	
	2. Armor stable (e.g.no displacement?)	37	41	NA	90	
	3. Facet grade appears stable?	38	41	NA	93	
	4. Minimal evidence of embedding/fining?	39	41	NA	95	
	5. Length appropriate?	35	41	NA	85	92%
B. Pools	1. Present? (e.g. not subject to severe aggrad. Or migrat.?) ⁴	41	42	NA	98	
	2. Sufficiently deep (Max. Pool D:Mean Bkf>1.6?)	36	42	NA	86	
	3. Length appropriate?	38	42	NA	90	91%
C. Thalweg	1. Upstream of meander bend (run/inflection) centering? ⁵	38	41	NA	93	
	2. Downstream of meander (glide/inflection) centering? ⁵	40	41	NA	98	95%
D. Meanders	1. Outer bend in state of limited/controlled erosion?	39	42	NA	93	
	2. Of those eroding, # w/concomitant point bar formation?	3	3	NA	100	
	3. apparent Rc within spec?	41	42	NA	98	
	4. Sufficient floodplain access and relief? ⁶	39	42	NA	93	96%
E. Bed General	1. General channel bed aggradation areas (bar formation)	NA	NA	1/23	0.021	
	2. Channel bed degradation-areas of increasing downcutting of head cutting?	NA	NA	1/32	0.029	99.98%
F. Vanes	1. Free of back or arm scour?	8	8	NA	100	
	2. Height appropriate?	8	8	NA	100	
	3. Angle and geometry appear appropriate?	8	8	NA	100	
	4. Free of piping or other structural failures?	8	8	NA	100	100%
G. Wads/ Boulders	1. Free of scour?	NA	NA	NA	NA	
	2. Footing stable?	NA	NA	NA	NA	NA



Title	Cross Section 1, Reach 1, Smith Tract		
Prepared For:		Project	Smith Tract Restoration Project, Chatham County, North Carolina
		Project #	046107
		Figure	4
	Survey Date	Field Team	Location
	November 14, 2007	Becky Ward, Zach Pitts	Reach 1

Survey Data			Cross Section #2 (Reach 2)	
Station	Elevation	Feature	Cross Section Plot - Looking Downstream	Cross Section Photo - Looking Upstream
0.00	559.02	PVC		
1.32	558.84			
3.43	558.43			
4.79	558.18			
6.20	557.87			
7.68	557.56			
9.43	557.20			
12.03	556.80			
14.55	556.71			
16.43	556.58			
18.48	556.63			
19.68	556.63			
20.99	556.58			
21.64	556.57			
22.37	556.47	Bankfull L, TOBL		
22.92	556.12			
23.81	555.72			
24.69	555.32	TOE L		
25.54	555.20			
26.37	555.12	TW		
27.78	555.19	TOE R		
28.06	555.35			
29.25	555.42			
29.81	555.57			
30.45	555.79			
30.95	556.00			
31.89	556.41			
32.79	556.54			
33.45	556.58	TOBR		
34.58	556.60			
36.05	556.56			
38.33	556.42			
40.48	556.35			
42.15	556.51			
43.70	556.61			
45.60	556.76	PVC		
Summary Data				
Bankfull Cross Sectional Area	8.62			
Bankfull Width	9.94			
Bankfull Mean Depth	0.87			
Bankfull Max Depth	1.35			
Width/Depth Ratio	11.45			
Entrenchment Ratio	11.27			
Classification	C4			


Title	Cross Section 2, Reach 2, Smith Tract					
Prepared For:		Project	Smith Tract Restoration Project, Chatham County, North Carolina	Project #	046107	
		Survey Date	November 14, 2007	Field Team	Becky Ward, Zach Pitts	Figure
					Location	Reach 2

Survey Data			Cross Section #3 (Reach 2)	
Station	Elevation	Feature	Cross Section Plot - Looking Downstream	Cross Section Photo - Looking Upstream
0.00	552.38	PVC		
2.07	552.17			
5.16	552.15			
8.24	551.93			
11.47	551.68			
14.23	551.52			
17.44	551.50			
22.19	551.40			
24.58	551.39			
27.29	551.46			
28.99	551.47			
30.09	551.40	TOBL		
30.09	551.40	BANKFULL L		
30.41	550.94			
31.19	550.74			
31.80	550.64			
32.29	550.46			
32.78	550.35			
33.08	550.19	TOE L		
33.59	550.09			
34.60	550.09	TW		
35.23	550.18			
36.11	550.33	TOE R		
36.89	550.91			
37.72	550.92			
38.46	551.09			
39.21	551.38	TOBR		
39.21	551.38	BANKFULL R		
40.14	551.62			
41.81	551.69			
43.66	551.68			
46.71	551.68			
50.18	551.61			
54.10	551.81	PVC		

Summary Data	
Bankfull Cross Sectional Area	7.15
Bankfull Width	9.15
Bankfull Mean Depth	0.78
Bankfull Max Depth	1.30
Width/Depth Ratio	11.72
Entrenchment Ratio	21.85
Classification	C4

Title Cross Section 3, Reach 2, Smith Tract		Project # 046107	
Prepared For: 	Project Smith Tract Restoration Project, Chatham County, North Carolina		Figure 7
	Survey Date November 14, 2007		Field Team Becky Ward, Zach Pitts
			Location Reach 2

Reach 1 Longitudinal Profile - As-Built & Monitoring Year 1



Project Name	Smith Tract (UT to Rocky River)
Task	Longitudinal Profile
Reach	Reach 1
Date	11/14/2007
Crew	Becky Ward, Zach Pitts

Year 1 (2007) Survey



TW	TW		TOB Left	TOB Left	TOB Right	TOB Right
Station	Elevation	Feature	Station	Elevation	Station	Elevation
837.52	546.56	ER 837	845.58	549.65	842.85	549.25
846.57	545.95	ERUN 846	867.09	549.9	851.55	548.88
862.96	545.34	CP 863	880.38	549.3	864.12	549.2
874.76	545.64	HG 874	914.15	548.65	889.52	549.6
887.06	546.43	HR 886	917.56	549.55	912.68	548.15
895.05	546.23	ER 893	945.71	547.89	948.84	547.66
904.84	545.76	CP 903	968.73	547.81	961.93	548.11
914.37	546.21	HR 910	980.44	547.31	987.61	548.64
922.14	545.97	CATTLE XING	995.04	548	998.34	548.15
932.96	545.84	CATTLE XING	1016.93	548.9	1055.11	548.18
940.94	545.84	CATTLE XING	1055.71	547.54	1076.92	547.72
943.75	545.7	ER 939	1063.06	547.48	1089.76	547.85
960.75	544.93	CP 956	1079.1	547.85		
964.98	545.24	EP 961	1088.17	547.85		
970.69	545.4	HR 966				
973.27	545.27	ER 969				
985.13	544.61	CP 981				
998.45	544.97	HG 994				
1014.64	545.41	HR 1010				
1021.69	545.18	ER 1018				
1033.83	544.63	CP 1029				
1045.54	544.76					
1054.28	544.74					
1064.95	545.46	ROCKVANE 1061				
1075.25	544.75					
1078.89	544.75					
1091.71	544	CP 1088				
1094.81	544.17	FENCE				

Project Name	Smith Tract UT Rocky River		
Task	Pattern Measurements		
Reach	1		
Date	11/14/2007		
Crew	Becky Ward, Zach Pitts		
	Radius of Curvature	Meander Wavelength	Channel Beltwidth
	180	198	40
	86	163	48
	46	172	53
Min	46	163	40
Max	180	198	53
Med	104	177.7	47



Reach 1

Pool	length	p-p spacing
895.05		
914.37	19.32	
943.75		
964.98	21.23	49.655
973.27		
998.45	25.18	31.495
1021.69		
1045.54	23.85	47.755

Reach 2 Longitudinal Profile - As-Built & Monitoring Year 1



Reach 2 Longitudinal Profile - As-Built & Monitoring Year 1



Project Name	Smith Tract (UT to Rocky River)
Task	Longitudinal Profile
Reach	Reach 2
Date	11/14/2007
Crew	Becky Ward, Zach Pitts

Year 1 (2007) Survey

TW	TW		TOB Left	TOB Left	TOB Right	TOB Right
Station	Elevation	Feature	Station	Elevation	Station	Elevation
-2.84	542.46		10.32	543.84	4.65	543.33
-0.74	542.36		22.88	543.72	43.63	545.2
2.34	542.53		35.63	544.21	58.39	545.26
7.27	542.41		46.06	545.13	75.19	545.82
9.13	542.85		77.24	545.75	104.01	546.47
12.39	542.97		93.49	546.22	113.95	546.55
16.33	542.61		110.86	546.56	132.71	546.75
19.82	543		127.48	546.75	172.93	
22.6	542.81		141.25	547.01	187.78	548.03
26.62	542.24	CP	161.56	547.55	196.54	547.73
36.62	542.75	CP	173.37	547.64	226.89	548.21
44.95	543.75	ER	190.25	548.04	237.46	
53.09	544.08	HR	196.52	547.98	255.07	548.82
60.64	543.46	CP	211.13	548.09	315.89	549.78
67.55	544.03	ER	224.49	548.44	331.63	549.84
74.96	544.47	HR	254.4	548.9	352.85	549.92
85.5	544	CP	262.9	549	375.07	550.42
89.8	544.43	ER	274.14	549.22	393.8	550.91
94.29	544.51	HR	291.12	549.19	405.87	550.82
97.79	544.25	CP	297.68	549.27	421.13	551.24
102.17	544.99	ER	313.54	549.49	442.26	551.31
106.59	545.21	HR	334.37	549.87	456.4	551.44
114.72	545.01	CP	343.99	550.09	463.7	551.39
121.41	545.34	ER	356.4	550.14	474.93	551.65
128.01	545.68	HR	362.7	550.3	491.37	551.76
135.99	545.05	CP	379.06	550.49	506.61	552.19
140.54	545.36	ER	395.78	550.91	512.36	552.08
144.81	545.32	HR	408.04	550.89	518.72	552.33
160.32	544.96	CP	424.33	551.34	525.87	552.44
173.81	545.79	ER	439.05	551.35	564.95	552.53
188.94	546.55	HR	454.47	551.34	591.95	553.08
194.89	546.29	CP	461.8	551.41	602.82	553.31
203.21	546.56	ER	505.44	552.25	619.69	553.29
208.5	546.71	HR	511.57	552.18	625.28	553.62
218.61	546.45	CP	519.33	552.28	635.35	553.65
225.83	546.64	ER	540.04	552.32	668.85	554.25
231.83	546.96	HR	546.87	552.38	686.89	554.28
238.17	546.26	CP	556.4		702.18	554.55
243.83	546.79	ERUN	558.83	552.31	718.73	554.54
254.11	547.35	ER	559.69		728.22	554.85
260.79	547.7	HR	565.05	552.5	737.53	554.67
267.25	547.12	CP	602.38	553.3	748.82	555.08
271.81	547.59	ER	608.27	553.38	762.77	555.28
279.19	547.74	HR	620.01	553.59	766.08	555.21
284.21	547.3	CP	637.46	553.66	777.39	555.63

Year 1 (2007) Survey (cont.)

TW	TW		TOB Left	TOB Left	TOB Right	TOB Right
Station	Elevation	Feature	Station	Elevation	Station	Elevation
293.3	547.99	ER	654.66	553.98	782.42	
297.34	548.13	HR	661.42	553.83	794.82	555.61
300.97	547.65	CP	699.78	554.58	819.62	556.55
308.92	548.22	ER	710.83	554.6	826.31	556.51
314.27	548.44	HR	720.46	554.87	836.84	556.3
319.53	548.32	HG	738.89	554.98	843.58	556.43
332.48	548.23	ER	752.23	555.19	855.4	556.65
345.66	548.73	HR	759.73	555.33	875.72	
351.77	548.47	CP	767.13	555.36	887.71	556.85
355.59	548.9	ER	783.51	555.49	893.4	556.77
364.39	549.12	HR	796.49	556	915.79	557.59
372.61	548.31	CP	821.14	556.67	920.27	557.55
380.85	548.97	ER	826.45	556.53	930.56	557.28
394.56	549.58	HR	837.95	556.59	943.79	557.78
405.17	549.4	HG	864.09	556.86	951.43	557.82
407.57	548.97	CP	875.3		954.87	557.7
412.55	549.55	ER	881.49	556.75	966.09	557.88
424.58	549.89	HR	892.29	556.98	968.82	558.09
434.8	549.41	CP	898.46	556.9	999.62	557.98
440.63	549.83	ER	907.25	557.07	1012.55	558.03
457.26	550.2	HR	913.39	557.17	1017.85	557.89
463.97	549.51	CP	918.46	557.3	1048.49	558.85
469.68	550.06	ER	932.47	557.36	1067.5	558.74
478.11	550.18	HR	945.87	557.76	1084.59	559.16
488.14	549.14	CP	953.13	557.7	1098.92	558.98
492.24	550.42	ER	957.23	557.53	1105.98	559.32
506.72	550.78	HR	969.66	557.2		
513.12	550.06	CP	983.23	557.77		
519	550.79	ER	997.74	557.79		
522.81	550.84	HR	1015.64	558.24		
528.82	550.69	CP	1029.52	558.43		
539.11	550.91	ER	1038.14	558.36		
545.71	550.95	HR	1049.01			
555.79	550.32	CP	1056.88			
563.84	551.13	ER	1072.83	558.67		
575.83	551.11		1107.32	559.83		
588.05	551.68	HR				
594.18	550.98	CP				
599.55	551.63	ER				
602.21	551.71	HR				
610.05	551.37	CP				
616.56	552.2	ER				
619.69	552.21	HR				
629.7	551.67	CP				
637.09	552.26	ER				
652.99	552.8	HR				
656.8	552.53	HG				
660.05	552.2	CP				
666.45	552.76	HP				
671.28	552.68	HR				
681.45	552.52	CP				
688.11	553	ER				

Year 1 (2007) Survey (cont.)

TW	TW		TOB Left	TOB Left	TOB Right	TOB Right
Station	Elevation	Feature	Station	Elevation	Station	Elevation
700.31	553.37	HR				
707.6	553.1	CP				
712.93	553.51	ER				
720.69	553.37	HR				
730.61	553.3	CP				
738.84	553.62	ER				
749.81	553.96	HR				
761.47	553.2	CP				
766.77	553.82	ER				
778.55	554.13	HR				
783.51	553.37	CP				
793.63	554.17	ER				
808.24	554.83					
819.92	555.05	HR				
827.61	554.81	CP				
833.85	554.87	ER				
838.25	555.15	HR				
846.39	555.06	CP				
854.1	555.11	HR				
862.25	554.72	CP				
875.32	554.99	ER				
880.71	555.12	HR				
886.52	554.84	CP				
892.11	555.35	ER				
899.59	555.44	HR				
904.95	555.49	CP				
913.31	555.73	ER				
919.7	555.81	HR				
925.99	555.69	HG				
930.75	555.52	CP				
937.99	555.64	HP				
943.99	556.17	ER				
952.06	556.27	HR				
957.16	556.05	HG				
963.51	555.81	CP				
971.14	556.2	ER				
982.24	556.5	HR				
991.59	556.14	CP				
1000.1	556.36	ER				
1014.99	556.79	HR				
1021.84	556.8	CP				
1027.47	556.91	ER				
1041.16	556.97	HR				
1049.04	556.41	HG				
1054.99	556.26	CP				
1061.87	556.44	HP				
1070.65	557.14	ER				
1085.59	557.81	HR				
1101.84	557.83	CP				
1107.72	557.89	FENCE				

Project Smith Tract
Name UT Rocky River
Task Pattern Measurements
Reach 2
Date 11/14/2007
Crew Becky Ward, Zach Pitts

	Radius of Curvature	Meander Wavelength	Channel Beltwidth
	17.6	63.8	30.8
	14.3	55	26.4
	24.2	39.6	16.5
	22	30.8	14.3
	15.4	41.8	17.6
	24.2	50.6	22
	27.5	57.2	19.8
	35.2	61.6	19.8
	27.5	55	19.8
	33	46.2	17.6
	19.8	39.6	17.6
	14.3	37.4	16.5
	24.2	44	18.7
	11	52.8	25.3
	23.1	48.4	22
	52.8	55	19.8
	15.4	59.4	24.2
	17.6	57.2	28.6
	15.4	52.8	22
	19.8	50.6	22
	17.6	44	17.6
	26.4	35.2	16.5
	13.2	48.4	35.2
	19.8	70.4	28.6
	17.6	61.6	26.4
	11	46.2	26.4
	15.4	50.6	19.8
	24.2	55	22
	23.1	48.4	19.8
	24.2	57.2	24.2
	22	70.4	28.6
	61.6	57.2	15.4
	15.4	39.6	22
	11	41.8	17.6
	24.2	37.4	16.5
	13.2	41.8	22
	18.7	55	24.2
	14.3	55	26.4
	81.4	50.6	15.4
	44	55	20.9
	19.8	50.6	24.2
Min	11	30.8	14.3
Max	81.4	70.4	35.2
Med	23.7	50.5	21.7



Reach 2

Reach 2 (cont.)

Pool	length	p-p spacing	Pool	length	p-p spacing
22.6			616.56	14.35	15.585
44.95	22.35		619.69		
53.09			637.09	17.4	19.005
67.55	14.46	26.545	656.8		
74.96			666.45	9.65	33.235
89.8	14.84	22.06	671.28		
94.29			688.11	16.83	18.07
102.17	7.88	15.85	700.31		
106.59			712.93	12.62	26.925
121.41	14.82	15.77	720.69		
128.01			738.84	18.15	23.145
140.54	12.53	20.275	749.81		
144.81			766.77	16.96	28.525
173.81	29	25.035	778.55		
188.94			793.63	15.08	27.8
203.21	14.27	36.765	819.92		
208.5			833.85	13.93	40.795
225.83	17.33	21.09	838.25		
231.83			854.1	15.85	19.29
243.83	12	20.665	854.2		
260.79			875.32	21.12	18.585
271.81	11.02	28.47	880.71		
279.19			892.11	11.4	21.65
293.3	14.11	19.945	899.59		
297.34			913.31	13.72	20.04
308.92	11.58	16.885	925.99		
319.53			937.99	12	25.54
332.48	12.95	22.875	957.16		
345.66			971.14	13.98	32.16
355.59	9.93	24.62	982.24		
364.39			1000.1	17.86	27.02
380.85	16.46	21.995	1014.99		
405.17			1027.47	12.48	30.06
412.55	7.38	36.24	1049.04		
424.58			1061.87	12.83	34.225
440.63	16.05	23.745	1085.59		
457.26			1107.72	22.13	41.2
469.68	12.42	30.865			
478.11					
492.24	14.13	21.705			
506.72					
519	12.28	27.685			
522.81					
539.11	16.3	18.1			
545.71					
563.84	18.13	23.815			
588.05					
599.55	11.5	39.025			
602.21					



YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 1, Cross Section 1		
Date: 11/24/2007		Station Number 9+55.61		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	1	1%	1%
Very Fine	.062 - .125	0	0%	1%
Fine	.125 - .25	21	21%	22%
Medium	.25 - .50	4	4%	26%
Coarse	.50 - 1.0	2	2%	28%
Very Coarse	1.0 - 2.0	5	5%	33%
Very Fine	2.0 - 4.0	7	7%	40%
Fine	4.0 - 5.7	2	2%	42%
Fine	5.7 - 8.0	6	6%	48%
Medium	8.0 - 11.3	3	3%	51%
Medium	11.3 - 16.0	11	11%	62%
Coarse	16.0 - 22.6	7	7%	69%
Coarse	22.6 - 32.0	14	14%	83%
Very Coarse	32.0 - 45.0	5	5%	88%
Very Coarse	45.0 - 64.0	6	6%	94%
Small	64 - 90	1	1%	95%
Small	90 - 128	3	3%	98%
Large	128 - 180	1	1%	99%
Large	180 - 256	0	0%	99%
Small	256 - 362	1	1%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		100	100%	100%
D₅₀ = 10 mm, D₇₅ = 24 mm, D₈₄ = 33 mm, D₉₀ = 50 mm				





YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 2, Cross Section 1		
Date: 11/24/2007		Station Number 10+34.82		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	0	0%	0%
Very Fine	.062 - .125	0	0%	0%
Fine	.125 - .25	54	53%	53%
Medium	.25 - .50	0	0%	53%
Coarse	.50 - 1.0	0	0%	53%
Very Coarse	1.0 - 2.0	5	5%	58%
Very Fine	2.0 - 4.0	0	0%	58%
Fine	4.0 - 5.7	0	0%	58%
Fine	5.7 - 8.0	1	1%	59%
Medium	8.0 - 11.3	4	4%	63%
Medium	11.3 - 16.0	8	8%	71%
Coarse	16.0 - 22.6	3	3%	74%
Coarse	22.6 - 32.0	3	3%	77%
Very Coarse	32.0 - 45.0	0	0%	77%
Very Coarse	45.0 - 64.0	1	1%	78%
Small	64 - 90	6	6%	84%
Small	90 - 128	8	8%	92%
Large	128 - 180	7	7%	99%
Large	180 - 256	0	0%	99%
Small	256 - 362	1	1%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		101	100%	100%
D₅₀ = 0.23 mm, D₇₅ = 24 mm, D₈₄ = 90 mm, D₉₀ = 101 mm				





YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 2, Cross Section 2		
Date: 11/24/2007		Station Number 8+47.24		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	0	0%	0%
Very Fine	.062 - .125	13	13%	13%
Fine	.125 - .25	50	50%	62%
Medium	.25 - .50	4	4%	66%
Coarse	.50 - 1.0	1	1%	67%
Very Coarse	1.0 - 2.0	9	9%	76%
Very Fine	2.0 - 4.0	0	0%	76%
Fine	4.0 - 5.7	3	3%	79%
Fine	5.7 - 8.0	1	1%	80%
Medium	8.0 - 11.3	1	1%	81%
Medium	11.3 - 16.0	3	3%	84%
Coarse	16.0 - 22.6	6	6%	90%
Coarse	22.6 - 32.0	3	3%	93%
Very Coarse	32.0 - 45.0	3	3%	96%
Very Coarse	45.0 - 64.0	2	2%	98%
Small	64 - 90	1	1%	99%
Small	90 - 128	1	1%	100%
Large	128 - 180	0	0%	100%
Large	180 - 256	0	0%	100%
Small	256 - 362	0	0%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		101	100%	100%
D₅₀ = 0.203 mm, D₇₅ = 1.6 mm, D₈₄ = 16 mm, D₉₀ = 22 mm				





YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 2, Cross Section 3		
Date: 11/24/2007		Station Number 4+79.07		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	0	0%	0%
Very Fine	.062 - .125	0	0%	0%
Fine	.125 - .25	51	51%	51%
Medium	.25 - .50	2	2%	53%
Coarse	.50 - 1.0	2	2%	55%
Very Coarse	1.0 - 2.0	12	12%	67%
Very Fine	2.0 - 4.0	0	0%	67%
Fine	4.0 - 5.7	3	3%	70%
Fine	5.7 - 8.0	7	7%	77%
Medium	8.0 - 11.3	5	5%	82%
Medium	11.3 - 16.0	10	10%	92%
Coarse	16.0 - 22.6	6	6%	98%
Coarse	22.6 - 32.0	2	2%	100%
Very Coarse	32.0 - 45.0	0	0%	100%
Very Coarse	45.0 - 64.0	0	0%	100%
Small	64 - 90	0	0%	100%
Small	90 - 128	0	0%	100%
Large	128 - 180	0	0%	100%
Large	180 - 256	0	0%	100%
Small	256 - 362	0	0%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		100	100%	100%
D₅₀ = 0.25 mm, D₇₅ = 7.1 mm, D₈₄ = 11 mm, D₉₀ = 12.5 mm				



YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 2, Cross Section 4		
Date: 11/24/2007		Station Number 3+24.72		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	0	0%	0%
Very Fine	.062 - .125	32	32%	32%
Fine	.125 - .25	36	36%	67%
Medium	.25 - .50	1	1%	68%
Coarse	.50 - 1.0	3	3%	71%
Very Coarse	1.0 - 2.0	3	3%	74%
Very Fine	2.0 - 4.0	1	1%	75%
Fine	4.0 - 5.7	1	1%	76%
Fine	5.7 - 8.0	6	6%	82%
Medium	8.0 - 11.3	2	2%	84%
Medium	11.3 - 16.0	3	3%	87%
Coarse	16.0 - 22.6	7	7%	94%
Coarse	22.6 - 32.0	4	4%	98%
Very Coarse	32.0 - 45.0	0	0%	98%
Very Coarse	45.0 - 64.0	1	1%	99%
Small	64 - 90	1	1%	100%
Small	90 - 128	0	0%	100%
Large	128 - 180	0	0%	100%
Large	180 - 256	0	0%	100%
Small	256 - 362	0	0%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		101	100%	100%
D₅₀ = 0.18 mm, D₇₅ = 3 mm, D₈₄ = 11 mm, D₉₀ = 18 mm				



YEAR 1 MONITORING, PEBBLE COUNT

Site Name: Smith Tract		Pebble Count Data Sheet		
Project No: 046107		Reach 2, Cross Section 5		
Date: 11/24/2007		Station Number 1+80.7		
	Particle Size (mm)	Total #	% In Range	% Cumulative
Silt/Clay	< 0.062	0	0%	0%
Very Fine	.062 - .125	1	1%	1%
Fine	.125 - .25	23	23%	24%
Medium	.25 - .50	7	7%	31%
Coarse	.50 - 1.0	2	2%	33%
Very Coarse	1.0 - 2.0	2	2%	35%
Very Fine	2.0 - 4.0	0	0%	35%
Fine	4.0 - 5.7	1	1%	36%
Fine	5.7 - 8.0	4	4%	40%
Medium	8.0 - 11.3	0	0%	40%
Medium	11.3 - 16.0	6	6%	46%
Coarse	16.0 - 22.6	3	3%	49%
Coarse	22.6 - 32.0	10	10%	59%
Very Coarse	32.0 - 45.0	2	2%	61%
Very Coarse	45.0 - 64.0	7	7%	68%
Small	64 - 90	6	6%	74%
Small	90 - 128	14	14%	88%
Large	128 - 180	7	7%	95%
Large	180 - 256	2	2%	97%
Small	256 - 362	3	3%	100%
Small	362 - 512	0	0%	100%
Medium	512 - 1024	0	0%	100%
Lrg- Very Lrg	1024 - 2048	0	0%	100%
Bedrock		0	0%	100%
Totals		100	100%	100%
D₅₀ = 22 mm, D₇₅ = 92 mm, D₈₄ = 110 mm, D₉₀ = 135 mm				

