

FINAL
Stream Mitigation Plan
UT to Cane Creek Restoration Project

Alamance County, North Carolina
NCEEP Project ID No. 95729
Cape Fear River Basin: 03030002-050050
USACE Action ID No: SAW-2012-01907




Prepared for:

NC Department of Environment and Natural Resources
Ecosystem Enhancement Program (NCEEP)
1652 Mail Service Center
Raleigh, North Carolina 27699-1652

January 2014



This document was printed using 100% recycled paper.



FINAL
Stream Mitigation Plan
UT to Cane Creek Restoration Project

Alamance County, North Carolina
NCEEP Project ID No. 95729
Cape Fear River Basin: 03030002-050050
USACE Action ID No: SAW-2012-01907

Prepared for:



NC Department of Environment and Natural Resources
Ecosystem Enhancement Program (NCEEP)
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by:



Michael Baker Engineering, Inc.
8000 Regency Parkway
Suite 600
Cary, North Carolina 27518
Phone: 919.463.5488
Fax: 919.463.5490

January 2014

EXECUTIVE SUMMARY

Michael Baker Engineering, Inc. (Baker) proposes to restore 3,323 linear feet (LF) of perennial stream, and enhance 2,916 LF of stream along three unnamed tributaries (UTs) to Cane Creek. The UT to Cane Creek Restoration Project site (project) is located in Alamance County, North Carolina (NC) (Figure 2.1), approximately three miles south of the Town of Saxapahaw. The project is located in the NC Division of Water Resources (NCDWR) subbasin 03-06-04 and the NC Ecosystem Enhancement Program's (NCEEP) Targeted Local Watershed (TLW) 03030002-050050 of the Cape Fear River Basin. The purpose of the project is to restore and/or enhance the impaired stream and riparian buffer functions along the impaired stream channel at the site. A recorded conservation easement consisting of 19.9 acres (Figure 3.1) will protect all stream reaches and riparian buffers in perpetuity. Examination of the available hydrology and soil data indicate the project will potentially provide numerous water quality and ecological benefits within the Cane Creek and Haw River Watersheds, and the Cape Fear River Basin.

Based on the NCEEP 2009 Cape Fear River Basin Restoration Priority (RBRP) Plan, the UT to Cane Creek Restoration Project area is located in an existing targeted local watershed (TLW) within the Cape Fear River Basin (http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf), although it is not located in a Local Watershed Planning (LWP) area. The restoration strategy for the Cape Fear River Basin targets specific projects which focus on developing creative strategies for improving water quality flowing to the Haw River in order to reduce NPS pollution to Jordan Lake.

The primary goals of the project are to improve ecologic functions and to manage nonpoint source inputs to the impaired areas as described in the NCEEP 2009 Cape Fear RBRP and are identified below:

- Create geomorphically stable conditions along the unnamed tributaries across the site,
- Implement agricultural BMPs to reduce nonpoint source inputs to receiving waters,
- Protect and improve water quality by reducing stream bank erosion, and nutrient and sediment inputs,
- Restore stream and floodplain interaction by connecting historic flow paths and promoting natural flood processes, and
- Restore and protect riparian buffer functions and corridor habitat in perpetuity by establishing a permanent conservation easement.

To accomplish these goals, the following objectives have been identified:

- Restore existing incised, eroding, and channelized streams by providing them access to their relic floodplains,
- Prevent cattle from accessing the conservation easement boundary by installing permanent fencing and thus reduce excessive stream bank erosion and undesired nutrient inputs,
- Increase aquatic habitat value by providing more bedform diversity, creating natural scour pools and reducing sediment from accelerated stream bank erosion,
- Plant native species riparian buffer vegetation along stream bank and floodplain areas, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, improve stream bank stability and riparian habitat connectivity, and shade the stream to decrease water temperature,
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, and reduction of water temperature, and
- Control invasive species vegetation within the project area and, if necessary, continue treatments during the monitoring period.

The proposed project aligns with overall NCEEP goals, which focus on restoring streams and riparian area values such as maintaining and enhancing water quality, increasing storage of floodwaters, and improving fish and wildlife habitat, as well as specific NCEEP RBRP goals including, but not limited to, nutrient and other non-point source pollutant management. The proposed natural channel design (NCD) approach will result in a stable riparian stream system that will reduce excess sediment and nutrient inputs to the Cane Creek sub-watershed, while improving water quality conditions that support terrestrial and aquatic species, including priority species identified in the Cape Fear River Basin.

This mitigation plan has been written in conformance with the requirements of the following:

- Federal rule for compensatory mitigation project sites as described in the Federal Register Title 33 Navigation and Navigable Waters Volume 3 Chapter 2 Section § 332.8, paragraphs (c)(2) through (c)(14).
- NCDENR Ecosystem Enhancement Program In-Lieu Fee Instrument signed and dated July 28, 2010.

These documents govern NCEEP operations and procedures for the delivery of compensatory mitigation.

| Table ES.1 UT to Cane Creek Restoration Project Overview (Streams) | | | | | | | |
|---|------------------------|-----------------------------------|---------------------------------|-------------------------|-----------------------|-------------------|--|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | | | | | |
| Reach | Design Approach | Existing Reach Length (LF) | Design Reach Length (LF) | SMU Credit Ratio | Potential SMUs | Stationing | Comment |
| Unnamed Tributaries to Cane Creek (Reaches R1, R3, R4, R5, R5a) | | | | | | | |
| R1 | R | 944 | 1,043 | 1:1 | 1,043 | 10+00 to 20+43 | Restoration will follow a Rosgen Priority Level I approach. A new single thread meandering channel will be constructed off-line across the abandoned floodplain. The remnant stream channel will be partially to completely filled and spoil piles removed. |
| R3 | R | 425 | 405 | 1:1 | 405 | 10+00 to 14+05 | Restoration will follow a Rosgen Priority Level I and II approach. Work will involve a combination of raising a section of the streambed along the upstream portion of the reach, and grading a bankfull bench to provide floodplain connection. |
| R4 (upstream section) | E II | 2,346 | 2,346 | 2.5:1 | 938 | 29+18 to 53+64 | Enhancement Level II is proposed for a majority of the upper portion of the reach. Work will include stream bank sloping and stabilization, installation of in-stream structures, vegetation planting in disturbed riparian buffer areas, and permanent cattle exclusion fencing around the easement. |
| R4 (downstream section) | R | 411 | 419 | 1:1 | 419 | 52+96 to 57+15 | Restoration will follow a Rosgen Priority Level II approach. Work will include stream bank sloping and stabilization, installation of in-stream structures, grading a bankfull bench to provide floodplain connection, and planting native species vegetation. |
| R5 (upstream section) | R | 1,386 | 1,456 | 1:1 | 1,456 | 10+00 to 24+56 | Restoration will follow a Rosgen Priority Level I approach. A new single thread meandering channel will be constructed off-line across the abandoned floodplain. The remnant stream channel will be partially to completely filled and spoil piles removed. |
| R5 (downstream section) | E I | 426 | 426 | 1.5:1 | 284 | 24+92 to 29+18 | Enhancement Level I is proposed for a short portion of the downstream reach. Work will include minor stream bank sloping, stabilize active headcut, limited use of in-stream structures, improve existing stream crossing, vegetation planting in disturbed riparian buffer areas, and permanent cattle exclusion fencing around the easement. |
| R5a | E II | 144 | 144 | 2.5:1 | 58 | 10+00 to 11+44 | Enhancement Level II is proposed for the reach. Work will include minor stream bank sloping and stabilization, limited use of in-stream structures, vegetation planting in disturbed riparian buffer areas, and permanent cattle exclusion fencing around the easement. |
| Total | | 6,082 | 6,239 | - | 4,603 | | |

TABLE OF CONTENTS

| | | |
|-------------|---|-------------|
| 1.0 | RESTORATION PROJECT GOALS AND OBJECTIVES | 1-1 |
| 2.0 | SITE SELECTION..... | 2-1 |
| 2.1 | PROJECT DESCRIPTION AND DIRECTIONS TO PROJECT SITE | 2-1 |
| 2.2 | SITE SELECTION | 2-1 |
| 2.2.1 | <i>Historical Land Use and Development Trends</i> | 2-2 |
| 2.2.2 | <i>Successional Trends</i> | 2-2 |
| 2.3 | VICINITY MAP | 2-4 |
| 2.4 | WATERSHED MAP..... | 2-5 |
| 2.5 | SOILS MAP..... | 2-6 |
| 2.6 | CURRENT CONDITIONS MAP | 2-7 |
| 2.7 | HISTORICAL CONDITIONS MAP..... | 2-8 |
| 2.8 | LIDAR MAP | 2-9 |
| 2.9 | SITE PHOTOGRAPHS | 2-10 |
| 2.9.1 | <i>Reach R1</i> | 2-10 |
| 2.9.2 | <i>Reach R3</i> | 2-11 |
| 2.9.3 | <i>Reach R4</i> | 2-12 |
| 2.9.4 | <i>Reach R5</i> | 2-13 |
| 2.9.5 | <i>Reach R5a</i> | 2-14 |
| 3.0 | SITE PROTECTION INSTRUMENT | 3-1 |
| 3.1 | SITE PROTECTION INSTRUMENT SUMMARY INFORMATION | 3-1 |
| 3.1.1 | <i>Potential Constraints</i> | 3-1 |
| 3.2 | SITE PROTECTION INSTRUMENT FIGURE | 3-1 |
| 4.0 | BASELINE INFORMATION | 4-1 |
| 5.0 | DETERMINATION OF CREDITS | 5-1 |
| 6.0 | CREDIT RELEASE SCHEDULE | 6-1 |
| 7.0 | MITIGATION WORK PLAN | 7-1 |
| 7.1 | TARGET STREAM TYPE(S), WETLAND TYPE(S), AND PLANT COMMUNITIES | 7-1 |
| 7.1.1 | <i>Target Stream Types</i> | 7-1 |
| 7.1.2 | <i>Target Wetland Types</i> | 7-1 |
| 7.1.3 | <i>Target Plant Communities</i> | 7-1 |
| 7.2 | DESIGN PARAMETERS | 7-1 |
| 7.3 | DATA ANALYSIS | 7-4 |
| 8.0 | MAINTENANCE PLAN..... | 8-1 |
| 9.0 | PERFORMANCE STANDARDS | 9-1 |
| 9.1 | STREAM MONITORING | 9-1 |
| 9.1.1 | <i>Bankfull Events and Flooding Functions</i> | 9-1 |
| 9.1.2 | <i>Cross-sections</i> | 9-1 |
| 9.1.3 | <i>Pattern</i> | 9-2 |
| 9.1.4 | <i>Longitudinal Profile</i> | 9-2 |
| 9.1.5 | <i>Bed Material Analyses</i> | 9-2 |
| 9.1.6 | <i>Visual Assessment</i> | 9-3 |
| 9.2 | VEGETATION MONITORING..... | 9-3 |
| 9.3 | WETLAND MONITORING | 9-4 |
| 9.4 | STORMWATER MANAGEMENT MONITORING | 9-4 |
| 10.0 | MONITORING REQUIREMENTS..... | 10-1 |
| 11.0 | LONG-TERM MANAGEMENT PLAN | 11-1 |

| | | |
|-------------|--|--------------|
| 12.0 | ADAPTIVE MANAGEMENT PLAN | 12-1 |
| 13.0 | FINANCIAL ASSURANCES..... | 13-1 |
| 14.0 | OTHER INFORMATION | 14-1 |
| 14.1 | DEFINITIONS | 14-1 |
| 14.2 | REFERENCES | 14-3 |
| 15.0 | APPENDIX A - SITE PROTECTION INSTRUMENT..... | 15-1 |
| 16.0 | APPENDIX B - BASELINE INFORMATION DATA..... | 16-1 |
| 16.1 | USACE ROUTINE WETLAND DETERMINATION FORMS – PER REGIONAL SUPPLEMENT TO 1987 MANUAL..... | 16-2 |
| 16.2 | NCWAM FORMS – EXISTING WETLANDS | 16-3 |
| 16.3 | NCDWR STREAM CLASSIFICATION FORMS..... | 16-4 |
| 16.4 | FHWA CATEGORICAL EXCLUSION FORM..... | 16-5 |
| 16.5 | FEMA COMPLIANCE - NCEEP FLOODPLAIN REQUIREMENTS CHECKLIST | 16-6 |
| 17.0 | APPENDIX C - MITIGATION WORK PLAN DATA AND ANALYSES..... | 17-1 |
| 17.1 | CHANNEL MORPHOLOGY (ROSGEN ANALYSIS) | 17-1 |
| 17.1.1 | <i>Existing Conditions</i> | <i>17-1</i> |
| 17.1.2 | <i>Proposed Morphological Conditions</i> | <i>17-12</i> |
| 17.1.3 | <i>Reference Reach Data Indicators.....</i> | <i>17-20</i> |
| 17.2 | BANKFULL VERIFICATION ANALYSIS | 17-23 |
| 17.2.1 | <i>Bankfull Stage and Discharge.....</i> | <i>17-23</i> |
| 17.2.2 | <i>Bankfull Hydraulic Geometry Relationships (Regional Curves).....</i> | <i>17-23</i> |
| 17.2.3 | <i>Conclusions for Channel Forming Discharge.....</i> | <i>17-24</i> |
| 17.3 | SEDIMENT TRANSPORT ANALYSIS | 17-25 |
| 17.3.1 | <i>Background and Methodology</i> | <i>17-25</i> |
| 17.3.2 | <i>Sampling Data Results</i> | <i>17-26</i> |
| 17.3.3 | <i>Predicted Channel Response.....</i> | <i>17-28</i> |
| 17.4 | EXISTING VEGETATION ASSESSMENT..... | 17-29 |
| 17.4.1 | <i>Maintained/Disturbed</i> | <i>17-30</i> |
| 17.4.2 | <i>Agricultural Fields and Pasture Areas.....</i> | <i>17-30</i> |
| 17.4.3 | <i>Mesic Mixed Hardwood Forest.....</i> | <i>17-30</i> |
| 17.4.4 | <i>Invasive Species Vegetation</i> | <i>17-30</i> |
| 17.5 | SITE WETLANDS | 17-30 |
| 17.5.1 | <i>Jurisdictional Wetland Assessment</i> | <i>17-30</i> |
| 17.5.2 | <i>Wetland Impacts and Considerations.....</i> | <i>17-32</i> |
| 17.5.3 | <i>Climatic Conditions.....</i> | <i>17-32</i> |
| 17.5.4 | <i>Soil Characterization</i> | <i>17-33</i> |
| 17.5.5 | <i>Plant Community Characterization.....</i> | <i>17-33</i> |
| 17.5.6 | <i>Proposed Riparian Vegetation Plantings</i> | <i>17-34</i> |
| 17.6 | SITE CONSTRUCTION | 17-36 |
| 17.6.1 | <i>Site Grading, Structure Installation, and Other Project Related Construction.....</i> | <i>17-36</i> |
| 17.6.2 | <i>In-stream Structures and Other Construction Elements.....</i> | <i>17-38</i> |
| 18.0 | APPENDIX D - PROJECT PLAN SHEETS | 18-1 |

LIST OF TABLES

| | | |
|-------|-------|--|
| Table | ES.1 | UT to Cane Creek Restoration Project Overview (Streams) |
| Table | 1.0 | Summary Information for Field Investigations to Determine Intermittent/Perennial Status |
| Table | 3.1 | Site Protection Instrument Summary |
| Table | 4.1 | Baseline Information |
| Table | 5.1 | Project Components and Mitigation Credits |
| Table | 6.1 | Credit Release Schedule |
| Table | 7.1 | Project Design Stream Types |
| Table | 8.1 | Routine Maintenance Components |
| Table | 10.1 | Monitoring Requirements |
| Table | 17.1 | Representative Existing Conditions Geomorphic Data for Project Reaches: Stream Channel Classification Level II |
| Table | 17.2 | Rosgen Channel Stability Assessment |
| Table | 17.3 | Natural Channel Design Parameters for Project Reaches |
| Table | 17.4 | Reference Reach Parameters Used to Determine Design Ratios |
| Table | 17.5 | NC Rural Piedmont Regional Curve Equations |
| Table | 17.6 | Bankfull Discharge Analysis |
| Table | 17.7 | Boundary Shear Stress and Stream Power for Existing and Proposed Conditions |
| Table | 17.8 | Comparison of Monthly Rainfall Amounts for Project Site vs. Long-term Averages |
| Table | 17.9 | NRCS Soil Series (Alamance County Soil Survey, USDA-SCS, 1960) |
| Table | 17.10 | Proposed Bare-Root and Live Stake Species |
| Table | 17.11 | Proposed Permanent Seed Mixture |
| Table | 17.12 | Proposed In-Stream Structure Types and Locations |

LIST OF FIGURES

- Figure 2.1 Vicinity Map
- Figure 2.2 Watershed Map
- Figure 2.3 Soils Map
- Figure 2.4 Current Conditions Plan View
- Figure 2.5 Historical Conditions Plan View
- Figure 2.6 LiDAR Map
- Figure 3.1 Site Protection Instrument Map
- Figure 9.1 Proposed Monitoring Device Locations
- Figure 16.1 FEMA Floodplain Map
- Figure 17.1 Existing Cross-Sections for Project Reaches
- Figure 17.2 Existing Cross-Section Data for Project Reaches
- Figure 17.3 Mitigation Work Plan
- Figure 17.4 Reference Streams Location Map
- Figure 17.5 Sediment Particle Size Distribution

LIST OF APPENDICES

| | | |
|----------|---|--|
| Appendix | A | Site Protection Instrument |
| Appendix | B | Baseline Information Data |
| Appendix | C | Mitigation Work Plan Data and Analyses |
| Appendix | D | Project Plan Sheets |

1.0 RESTORATION PROJECT GOALS AND OBJECTIVES

The North Carolina Ecosystem Enhancement Program (NCEEP) develops River Basin Restoration Priorities (RBRPs) to guide its mitigation activities within each of the state's 17 major river basins and 54 cataloging units. RBRPs designate specific watersheds that exhibit both the need and opportunity for wetland, stream and riparian buffer restoration. These watersheds, designated as Targeted Local Watersheds (TLWs), receive priority for NCEEP planning and restoration project funds. The 2009 Cape Fear River Basin RBRP identified hydrologic cataloging unit (HUC) 03030002-050050 as a TLW (http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf).

The Cane Creek sub-watershed is located in HUC 03030002-050050. The sub-watershed covers 70 square miles, including 213 miles of stream. Approximately 35 percent of stream reaches within the sub-watershed lack adequate riparian buffers. The sub-watershed is characterized by agricultural (46 percent of total area) and forested (49 percent of total area) land uses. Impervious surfaces constitute a small percentage of land use in the watershed (NCEEP, 2009). In addition to inadequate riparian buffers, there are 51 animal operations, 10 of which are permitted, in the sub-watershed. This leads to multiple opportunities to restore, enhance, or preserve streams and riparian buffers throughout this area.

The project will involve the restoration and enhancement of a Rural Piedmont Stream system (NC WAM 2010, Schafale and Weakley 1990) which has been impaired due to past agricultural conversion and cattle grazing. Due to the productivity and accessibility of these smaller stream systems, many have experienced heavy human and cattle disturbance. The middle portion of the main stem (Reaches R4 & R5) is mostly wooded, yet some sections have become highly unstable and are experiencing active widening and downcutting.

Restoration practices will involve raising the existing streambed and reconnecting the stream to the relic floodplain, and restoring natural flows to areas previously drained by ditching activities. The existing channels to be abandoned within the restoration areas will be partially filled to decrease surface and subsurface drainage and raise the local water table. Permanent cattle exclusion fencing will be provided around all proposed reaches and riparian buffers, with the exception of Reach R1, where cattle lack access. Vegetation buffers in excess of 50 feet will be established along both sides of the reaches and a recorded conservation easement consisting of 19.9 acres (AC) will protect the site in perpetuity. Additionally, Reach R2, a direct tributary to Cane Creek, immediately north of Reach R1, was submitted with the NCEEP proposal, however is not part of this mitigation plan. The reach designations have remained the same in order to be consistent throughout the document.

Animal operations, agricultural development, disturbance of natural riparian buffers (timber harvesting) and other various land-disturbing activities in the Cane Creek sub-watershed have negatively impacted both water quality and stream bank stability of the riparian buffers along Cane Creek and its various tributaries. To improve watershed health, one of the 2009 Cape Fear RBRP emphasized the need for increased implementation of agricultural best management practices (BMPs) in the Cane Creek watershed. Nutrients, sedimentation, stream bank erosion, livestock access to streams, channel modification and the loss of wetlands and riparian buffers were observed stressors within the watershed.

Additionally, the 2005 NCDWR Cape Fear River Basinwide Water Quality Plan states that all land uses and discharges of stormwater from subbasin 03-06-04 contribute nutrients to Jordan Reservoir. Jordan Reservoir has a total maximum daily load (TMDL) that was developed in 2007 for nitrogen and phosphorus to meet the chlorophyll *a* standard.

Based on the NCEEP 2009 Cape Fear River Basin Restoration Priority (RBRP) Plan, the UT to Cane Creek Restoration Project area is located in an existing targeted local watershed (TLW) within the Cape Fear River Basin (http://www.nceep.net/services/lwps/cape_fear/RBRP%20Cape%20Fear%202008.pdf), although it is not located in a Local Watershed Planning (LWP) area. The restoration strategy for the Cape Fear River Basin targets specific projects which focus on developing creative strategies for improving water quality flowing to the Haw River in order to reduce NPS pollution to Jordan Lake.

The primary goals of the project are to improve ecologic functions and to manage nonpoint source inputs to the impaired areas as described in the NCEEP 2009 Cape Fear RBRP and are identified below:

- Create geomorphically stable conditions along the unnamed tributaries across the site,
- Implement agricultural BMPs to reduce nonpoint source inputs to receiving waters,
- Protect and improve water quality by reducing stream bank erosion, nutrient and sediment inputs,
- Restore stream and floodplain interaction by connecting historic flow paths and promoting natural flood processes,
- Restore and protect riparian buffer functions and corridor habitat in perpetuity by establishing a permanent conservation easement.

To accomplish these goals, the following objectives have been identified:

- Restore existing incised, eroding, and channelized streams by providing them access to their relic floodplains,
- Prevent cattle from accessing the conservation easement boundary by installing permanent fencing and thus reduce excessive stream bank erosion,
- Increase aquatic habitat value by providing more bedform diversity, creating natural scour pools and reducing sediment from accelerated stream bank erosion,
- Plant native species riparian buffer vegetation along stream bank and floodplain areas, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, improve stream bank stability, and riparian habitat connectivity, and shade the stream to decrease water temperature,
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, and reduction of water temperature, and
- Control invasive species vegetation within the project area and, if necessary, continue treatments during the monitoring period.

The proposed project aligns with overall NCEEP goals, which focus on restoring streams and riparian area values such as maintaining and enhancing water quality, increasing storage of floodwaters, and improving fish and wildlife habitat, as well as specific NCEEP RBRP goals including, but not limited to, nutrient and other nonpoint source pollutant management. The proposed natural channel design (NCD) approach will result in a stable riparian stream system that will reduce excess sediment and nutrient inputs to the Cane Creek sub-watershed, while improving water quality conditions that support terrestrial and aquatic species, including priority species identified in the Cape Fear River Basin.

2.0 SITE SELECTION

2.1 Project Description and Directions to Project Site

The UT to Cane Creek Restoration Project site (site) is located in Alamance County, NC, approximately three miles south of the Town of Saxapahaw, as shown on the Project Site Vicinity Map (Figure 2.1). To access the site from Raleigh, take Interstate 40 and head west on US-64 towards Pittsboro, for approximately 25 miles. Take the exit ramp to NC 87 North towards Burlington and continue for 13 miles before turning left onto East Greensboro Chapel Hill Road. Once on East Greensboro Chapel Hill Road, travel west for approximately 1.2 miles before turning left onto Stockard Road. Then proceed 1.0 mile while heading south towards the end of the paved road. The site is located where the farm access road continues towards a farm pond crossing near an unnamed tributary to Cane Creek.

2.2 Site Selection

The site is located in the NC Division of Water Resources (NCDWR) subbasin 03-06-04 of the Cape Fear River Basin (Figure 2.2). The site includes three unnamed tributaries (UTs) to Cane Creek. Soils and topographic information (Figures 2.2, 2.3, 2.4, 2.5, and 2.6) indicate that the area contains well-drained upland soils and narrow historic valleys. The site soils primarily consist of Worham silt loam, Georgeville silty clay loam, and Tirzah silt loam.

Project Reaches R1 and R3 are shown as dashed blue-line streams on the USGS topographic quadrangle map (Figure 2.2). Project Reaches R4 and R5 are both shown as solid blue-line streams along their entire length within the project limits. Reaches R1, R3, R4, and R5a are shown as intermittent (unclassified) streams within the project limits on the 1960 Alamance County Soil Survey. The presence of historic valleys for each of the project stream systems can be seen from LIDAR imagery for the site (Figure 2.6), which was confirmed during field investigations.

Field evaluations of intermittent/perennial stream status were made in late March 2012. These evaluations were based on North Carolina Division of Water Resources (NCDWR) Methodology for Identification of Intermittent and Perennial Streams and Their Origins, (v 4.0) stream assessment protocols. Table 1 below presents the results of the field evaluations along with the assessed status of each project reach. Each of the project reaches scored as a perennial stream. Copies of the NCDWR classification forms can be found in Appendix B.

| Project Reach Designation | Existing Project Reach Length (ft) | NCDWR Stream Classification Form Score | Watershed Drainage Area (acres)¹ | Stream Status Based on Field Analyses |
|----------------------------------|---|---|--|--|
| R1 | 944 | 30.5 | 77 | Perennial |
| R3 | 425 | 36.0 | 95 | Perennial |
| R4 | 2,757 | 42.5 | 472 | Perennial |
| R5 | 1,812 | 38.5 | 306 | Perennial |
| R5a | 144 | 33.5 | 14 | Perennial |

Note 1: Watershed drainage area was approximated based on USGS topographic (NC Streamstats) and LIDAR information at the downstream end of each reach.

2.2.1 Historical Land Use and Development Trends

Land use in the watershed is approximately 49 percent forested, 46 percent agricultural, and approximately 35 percent of stream reaches lack adequate riparian buffers. Recent land use of the site includes active agricultural land managed as pasture for cattle grazing and crop production. Potential for land use change or future development in the area adjacent and upstream to the conservation easement is low, given the rural setting and proximity to the headwaters of the project location.

Over time, channels have incised and the UTs have become disconnected from their historic floodplain. Additionally, the riparian buffer has been cleared or narrowed in numerous locations to increase pastureland. These processes and practices have contributed excessive sediment and nutrient loading to the UTs and their receiving waters: Cane Creek, Jordan Reservoir, and the Cape Fear River.

2.2.2 Successional Trends

To convert the land for agricultural use, landowners historically cleared portions of the mature forest and manipulated site streams to increase land for grazing and agriculture. Over time, the stream channels became incised and floodplain connectivity was further reduced. More recently, landowners cleared portions of the remaining riparian buffer area within the site boundary to provide additional land for pasture (Figure 2.4). A historical aerial photograph from 1974 shows a more mature riparian buffer, particularly on Reaches R4, R5, and R5a, than what is present now.

Baker staff conducted field assessments that included an existing conditions survey and photographic documentation to evaluate and document the impacts of past land use management practices and current site conditions for each project stream reach. The following paragraphs briefly summarize these findings and the results were used to describe the geomorphic (Rosgen) stream classification for the project stream reaches. Sections 7 and 17 describe the restoration approaches proposed to achieve functional uplift and improve overall watershed health.

Reach R1 begins at the outfall pipe from an existing farm pond at the south end of the project site. Reach R1 flows from the pond outfall, eastward approximately 944 LF, to its confluence with Cane Creek. At several locations along its length, Reach R1 appears to have been moved away from the low point of the valley, likely to accommodate the adjacent row-cropping practices to the north. Cattle do not currently have access to this reach, however the upstream portions of Reach R1 appear to have been straightened and channelized, as evidenced by the spoil piles along the stream banks in this location. This portion of Reach R1 is moderately incised as a result of these modifications, and bank height ratios often exceed 1.5. The bank heights are slightly lower in middle portions of Reach R1, but increase again near an active headcut further downstream before the confluence with Cane Creek. This headcut will likely cause further channel incision, stream bank erosion, and subsequent channel widening if left unaddressed. Based on existing conditions, Reach R1 is classified as an incised “E” Rosgen stream type with portions evolving towards a more unstable “Gc” stream type.

Reach R3 begins just downstream from the confluence of two small tributaries on the northwest portion of the project site and extends approximately 425 LF to the confluence with Reach R5. The reach is actively incising, with typical bank height ratios of 2.0 or more, and is consequently experiencing significant degradation. Few mature buffer trees remain after recent timber harvesting and cattle now use this riparian buffer as a loafing area. Chinese privet (*Ligustrum sinense*) is prevalent along much of the existing buffer. Similar to Reach R1, the majority of the riffles along Reach R3 were observed to have their coarse gravel accumulations imbedded with fine sediment. This fining is likely due to stream bank erosion occurring along Reach R3. Based on existing

conditions, Reach R3 has a Rosgen stream type classification of “G” with a few stable riffles exhibiting a “Bc” stream type.

Reach R4 begins at the confluence of Reaches R3 and R5 and flows south to its confluence with Cane Creek. Reach R4 exhibits two distinctly different conditions along its reach. A majority of the reach is relatively stable with little to no floodplain alterations and bank height ratios ranging from 1.0 to 1.3, warranting enhancement activities only. However, from the existing crossing downstream to its confluence with Cane Creek, restoration is required due to significant instability and high stream bank erosion. The upstream, stable section of Reach R4 is bedrock controlled and is of near reference reach quality in several locations; however, cattle have total access throughout this area. Sections of the riparian buffer along this section of Reach R4 have recently been selectively timbered. Chinese privet (*Ligustrum sinense*), Tree-of-heaven (*Ailanthus altissima*), and Multi-flora rose (*Rosa multiflora*) are prevalent in many locations as well.



The buffer along the unstable section of Reach R4 consists mostly of herbaceous vegetation with frequent breaks in continuity of canopy of trees insufficient to form a definable single line of native trees along the top of the stream banks. Most of Reach R4 is subject to water quality stressors, in the form of an inadequate buffer with direct livestock access. The upstream, stable section of Reach R4 has a Rosgen stream type classification of “Bc”. The downstream, unstable section of Reach R4 has a Rosgen stream type classification of “G”.

Reach R5 begins at the northern property line and flows southward approximately 1,400 LF to an existing culverted crossing. The downstream portion of Reach R5 flows approximately 400 LF further to its confluence with Reach R3 and R4. The 1,400 LF of Reach R5 upstream of the culverted crossing is significantly degraded and appears to have been manipulated in the past, away from the low point of the valley (likely to expand the adjacent pastures). As a result of channelization and straightening, Reach R5 has downcut to existing bedrock in some locations, causing subsequent lateral instability. The reach is exhibiting moderate incision, with typical bank height ratios of 2.3 or more. A low percentage of the riffles along the degraded Reach R5 were observed to have coarse gravel accumulations imbedded with fine sediment.


The condition of Reach R5 downstream of the culverted crossing is marginally stable in a few sections, however a headcut is actively migrating upstream and stream bank erosion is wide-spread due primarily to on-going cattle access. The buffer along this section of Reach R5 is best described as herbaceous with frequent breaks in continuity of canopy of trees insufficient to form a definable, single line of native trees along the top of the stream banks. Many of those trees are Tree-of-heaven (*Ailanthus altissima*), an exotic invasive. The uppermost end of Reach R5, near the property line exhibits a small area with a more “natural” buffer, though actively accessed by cattle. Over half of the degraded length of Reach R5 has experienced floodplain alteration, as evidenced by the obvious unnatural pattern of the reach. The longer, degraded stretch of Reach R5 has a Rosgen stream type classification of “G”. The shorter, downstream section of is Reach R5 classifies as a Rosgen “B” stream type classification and evolving towards a more unstable condition.

Reach R5a begins near the northeastern property line and flows southwestward approximately 144 LF to its confluence with Reach R5. The reach is mostly stable and has exposed bedrock in a few locations, causing minor lateral instability. The reach is exhibiting slight to moderate incision, with typical bank height ratios of 1.3 or more. A low percentage of the riffles along Reach R5a were observed to have coarse gravel accumulations imbedded with fine sediment. Sections of the riparian buffer along Reach R5a have recently been selectively timbered and the left stream bank has minimal woody vegetation. Chinese privet (*Ligustrum sinense*) and Multi-flora rose (*Rosa multiflora*) are prevalent in a few locations as well.


2.3 Vicinity Map




2.4 Watershed Map




2.5 Soils Map




2.6 Current Conditions Map



2.7 Historical Conditions Map



2.8 LiDAR Map



2.9 Site Photographs

2.9.1 Reach R1



View looking downstream at incised channel near beginning of Reach R1 (2/23/12)



View looking at 8" Dia. PVC inlet for draining man-made farm pond upstream of Reach R1 (1/2/13)



View looking down valley from man-made dam at Reach R1 restoration (12/10/12)



View looking upstream at minimal vegetation buffer along proposed restoration after recent rain event (1/2/13)



View looking upstream at channel incision near confluence with Cane Creek (10/28/12)



View looking downstream at bottom of Reach R1 at confluence with Cane Creek (1/2/13)

2.9.2 Reach R3



View looking downstream before confluence with Reach R4
(4/5/13)



View looking upstream at eroded stream banks, impacted riparian buffer, and hoof shear near middle of Reach R3
(3/29/12)



View looking upstream at stream bank erosion and channel incision near upstream end (3/29/12)



View looking at left stream bank erosion near existing crossing at beginning of proposed restoration (4/5/13)



View looking upstream at left stream bank erosion and abandoned floodplain along proposed restoration (3/29/12)



View looking upstream from downstream end of reach along proposed restoration (3/29/21)

2.9.3 Reach R4



View looking downstream at stable section with sparse riparian buffer vegetation on left stream bank (3/20/12)



View looking existing hillside seep (2/20/13)



View looking upstream at minor stream bank erosion/channel incision (10/28/12)



View looking downstream at minimal buffer vegetation and invasive species (Chinese Privet) (10/28/12)



View looking at existing farm crossing to remain (10/28/12)



View looking downstream near bottom of Reach R4 confluence with Cane Creek (3/26/12)

2.9.4 Reach R5



View looking upstream at northern property line (2/20/13)



View looking at right stream bank erosion and channel incision (2/9/11)



View looking at existing culvert crossing to be improved (4/5/13)



View looking at right stream bank erosion/scour (4/5/13)



View looking downstream at stream bank erosion and hoof shear with minimal buffer vegetation (3/30/12)



View looking at cattle impacts and channel incision (3/15/12)

2.9.5 Reach R5a



View looking upstream at northeastern property line (2/20/13)



View looking downstream at left stream bank erosion and minimal buffer vegetation (2/20/13)

3.0 SITE PROTECTION INSTRUMENT

3.1 Site Protection Instrument Summary Information

The land required for the construction, management, and stewardship of this mitigation project includes portions of the following parcels. A copy of the land protection instrument is included in Appendix A.

| Table 3.1 Site Protection Instrument Summary | | | | | | |
|---|-----------------------------|------------|---------------|-----------------------------------|-----------------------------------|--------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project 95729 | | | | | | |
| Parcel Number | Landowner | PIN | County | Site Protection Instrument | Deed Book and Page Numbers | Acreage Protected |
| CE-1 | Paul E. and Shelby McBane | 9708419476 | Alamance | 011578280018 | 3266 / 660-677 | 4.967 |
| CE-2 | Paul E. and Shelby McBane | 9708419476 | Alamance | 011578280018 | 3266 / 660-677 | 7.361 |
| CE-2A | Paul E. and Shelby McBane | 9707574849 | Alamance | 011578280018 | 3266 / 660-677 | 2.052 |
| CE-3 | Paul E. and Shelby McBane | 9707574849 | Alamance | 011578280018 | 3266 / 660-677 | 1.255 |
| CE-4 | Paul E. and Shelby McBane | 9707574849 | Alamance | 011578280018 | 3266 / 660-677 | 3.161 |
| CE-5 | Dan B. and Cynthia S. Perry | 9708606346 | Alamance | 011578320014 | 3266 / 684-697 | 0.691 |
| CE-6 | Paul E. and Shelby McBane | 9707574849 | Alamance | 011578280018 | 3266 / 660-677 | 0.376 |

Baker has obtained a conservation easement from the current landowners for the entire project area. The easement and survey plat was reviewed and approved by NCEEP and State Property Office (SPO) and is now held by the State of North Carolina. The easement and survey plat (Deed Book 76 / Page 40-41) was recorded at the Alamance County Courthouse on September 27th, 2013. The secured conservation easement allows Baker to proceed with the restoration project and restricts the land use in perpetuity.


3.1.1 Potential Constraints

No fatal flaws have been identified at the time of this mitigation plan. Two existing farm crossings along Reach R4 and Reach R5 will be improved as part of this project. No existing or proposed easements for power and telephone utilities are located within the conservation easement. Riparian buffer widths will be at least 50 feet across along both stream banks (100 foot minimum total buffer width) for all of the proposed stream reaches. Although a portion of the project reaches are located in a FEMA regulated floodplain (“Zone AE”) (Figure 16.1), hydraulic trespass will not result from the proposed project. Other regulatory factors discussed in Section 16, Appendix B were also not determined to pose potential site constraints. Construction access and staging areas have been identified and will be determined during final design.

3.2 Site Protection Instrument Figure

The conservation easement for the project area is shown in Figure 3.1 and copies of the recorded survey plat will be included in Section 15, Appendix A.

Figure 3.1 Site Protection Instrument Map



4.0 BASELINE INFORMATION

| Table 4.1 Baseline Information | | | | | |
|---|---|----------------|------------------------------------|----------------|-----------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | | | |
| Project Information | | | | | |
| Project Name | UT to Cane Creek Restoration Project | | | | |
| County | Alamance | | | | |
| Project Area (acres) | 19.9 | | | | |
| Project Coordinates (latitude and longitude) | 35.8934 N, -79.3187 W | | | | |
| Project Watershed Summary Information | | | | | |
| Physiographic Province | Piedmont | | | | |
| River Basin | Cape Fear | | | | |
| USGS Hydrologic Unit 8-digit and 14-digit | 03030002 / 03030002050050 | | | | |
| NCDWR Sub-basin | 03-06-04 | | | | |
| Project Drainage Area (acres) | 452 (Reach R4 main stem at downstream confluence w/ Cane Creek) | | | | |
| Project Drainage Area Percent Impervious | <1% | | | | |
| CGIA / NCEEP Land Use Classification | 2.01.01.01, 2.03.01, 2.99.01, 3.02 / Forest (49%) Agriculture (46%) Impervious Cover (1%) | | | | |
| Reach Summary Information | | | | | |
| Parameters | Reach R1 | Reach R3 | Reach R4 | Reach R5 | Reach R5a |
| Length of Reach (linear feet) | 944 | 425 | 2,750 | 1,823 | 144 |
| Valley Classification (Rosgen) | VII | VII | VII | VII | VII |
| Drainage Area (acres) | 80 | 91 | 452 | 290 | 14 |
| NCDWR Stream Identification Score | 30.5 | 36.0 | 42.5 | 38.5 | 33.5 |
| NCDWR Water Quality Classification | WS V; NSW | | | | |
| Morphological Description (Rosgen stream type) | Incised E | G | Bc (upstream)/ F (downstream) | G | B |
| Evolutionary Trend | Incised E→Gc→F | Bc→G→Fb | Bc→G→Fb | Bc→G→Fb | B→G |
| Underlying Mapped Soils | We, GaE, Cg, DbB | We | We, GbD3, Mc, Cg, TaD | We | We |
| Drainage Class | Poorly drained | Poorly drained | Poorly | Poorly drained | Poorly |
| Soil Hydric Status | Hydric | Hydric | Hydric | Hydric | Hydric |
| Average Channel Slope (ft/ft) | 0.0127 | 0.0168 | 0.0169 | 0.0126 | 0.0223 |
| FEMA Classification | N/A | Zone AE | Zone AE | N/A | N/A |
| Native Vegetation Community | Piedmont Small Stream | | | | |
| Percent Composition of Exotic/Invasive Vegetation | <5% | <5% | <5% | <5% | <5% |
| Regulatory Considerations | | | | | |
| Regulation | Applicable | Resolved | Supporting Documentation | | |
| Waters of the United States – Section 404 | Yes | Yes | Categorical Exclusion (Appendix B) | | |
| Waters of the United States – Section 401 | Yes | Yes | Categorical Exclusion (Appendix B) | | |
| Endangered Species Act | No | N/A | Categorical Exclusion (Appendix B) | | |
| Historic Preservation Act | No | N/A | Categorical Exclusion (Appendix B) | | |
| Coastal Area Management Act (CAMA) | No | N/A | Categorical Exclusion (Appendix B) | | |
| FEMA Floodplain Compliance | Yes | Yes | Categorical Exclusion (Appendix B) | | |
| Essential Fisheries Habitat | No | N/A | Categorical Exclusion (Appendix B) | | |

5.0 DETERMINATION OF CREDITS

Table 5.1 Project Components and Mitigation Credits

UT to Cane Creek Restoration Project Stream Mitigation Plan, Alamance County - NCEEP Project No. 95729

| Mitigation Credits | | | | | | | | |
|-------------------------------|----------------------|---------------------------|----------------------|-------------------------------------|--------------------------------|------------------|--------------------------|----------------------------|
| | Stream | Riparian Wetland | | Non-riparian Wetland | | Buffer | Nitrogen Nutrient Offset | Phosphorus Nutrient Offset |
| Type | R, E1, E2 | R | E | | | | | |
| Totals | 4,673 SMU | 0.0 | 0.0 | | | | | |
| Project Components | | | | | | | | |
| Project Component or Reach ID | Stationing/ Location | Existing Footage/ Acreage | Approach | Restoration/ Restoration Equivalent | Restoration Footage or Acreage | Mitigation Ratio | | |
| Reach R1 | 10+00 – 20+43 | 1,043 LF | Restoration | 1,043 SMU | 1,043 LF | 1:1 | | |
| Reach R3 | 10+00 – 14+05 | 425 LF | Restoration | 405 SMU | 405 LF | 1:1 | | |
| Reach R4 (upstream section) | 29+18 – 53+64 | 2,346 LF | Enhancement Level II | 938 SMU | 2,346 LF | 2.5:1 | | |
| Reach R4 (downstream section) | 52+96 – 57+15 | 419 LF | Restoration | 419 SMU | 419 LF | 1:1 | | |
| Reach R5 (upstream section) | 10+00 – 24+56 | 1,386 LF | Restoration | 1,456 SMU | 1,456 LF | 1:1 | | |
| Reach R5 (downstream section) | 24+92 – 29+18 | 426 LF | Enhancement Level I | 284 SMU | 426 LF | 1.5:1 | | |
| Reach R5a | 10+00 – 11+44 | 144 LF | Enhancement Level II | 58 SMU | 144 LF | 2.5:1 | | |
| Component Summation | | | | | | | | |
| Restoration Level | Stream (LF) | Riparian Wetland (AC) | | Non-riparian Wetland (AC) | Buffer (SF) | Upland (AC) | | |
| | | Riverine | Non-Riverine | | | | | |
| Restoration | 3,323 | | | | | | | |
| Enhancement I | 426 | | | | | | | |
| Enhancement II | 2,490 | | | | | | | |
| Creation | | | | | | | | |
| Preservation | | | | | | | | |
| High Quality Preservation | | | | | | | | |
| BMP Elements | | | | | | | | |
| Element | Location | Purpose/Function | | Notes | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

BMP Elements: BR= Bioretention Cell; SF= Sand Filter; SW= Stormwater Wetland; WDP= Wet Detention Pond; DDP= Dry Detention Pond; FS= Filter Strip; S= Grassed Swale; LS= Level Spreader; NI=Natural Infiltration Area

6.0 CREDIT RELEASE SCHEDULE

All credit releases will be based on the total credit generated as reported by the as-built survey of the mitigation site. Under no circumstances shall any mitigation project be debited until the necessary Department of the Army (DA) authorization has been received for its construction or the District Engineer (DE) has otherwise provided written approval for the project in the case where no DA authorization is required for construction of the mitigation project. The DE, in consultation with the NC Interagency Review Team (NCIRT), will determine if performance standards have been satisfied sufficiently to meet the requirements of the release schedules below. In cases where some performance standards have not been met, credits may still be released depending on the specifics of the case. Monitoring may be required to restart or be extended, depending on the extent to which the site fails to meet the specified performance standard. The release of project credits will be subject to the criteria described in Table 6.1 as follows:

| Table 6.1 Credit Release Schedule | | | |
|---|---|------------------------|----------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | |
| Stream Credits | | | |
| Monitoring Year | Credit Release Activity | Interim Release | Total Release |
| 0 | Initial Allocation - see requirements below | 30% | 30% |
| 1 | First year monitoring report demonstrates performance standards are being met | 10% | 40% |
| 2 | Second year monitoring report demonstrates performance standards are being met | 10% | 50% (60%*) |
| 3 | Third year monitoring report demonstrates performance standards are being met | 10% | 60% (70%*) |
| 4 | Fourth year monitoring report demonstrates performance standards are being met | 5% | 65% (75%*) |
| 5 | Fifth year monitoring report demonstrates performance standards are being met. | 10% | 75% (85%*) |
| 6 | Sixth year monitoring report demonstrates performance standards are being met. | 5% | 80% (90%*) |
| 7 | Seventh year monitoring report demonstrates performance standards are being met and project has received closeout approval. | 10% | 90% (100%) |

Initial Allocation of Released Credits

The initial allocation of released credits, as specified in the mitigation plan can be released by the NCEEP without prior written approval of the DE upon satisfactory completion of the following activities:

- a. Approval of the Final Mitigation Plan
- b. Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
- c. Completion of project construction (the initial physical and biological improvements to the mitigation site) pursuant to the mitigation plan; Per the NCEEP Instrument, construction means that a mitigation site has been constructed in its entirety, to include planting, and an as-built report has been produced. As-built reports must be sealed by an engineer prior to project closeout, if appropriate but not prior to the initial allocation of released credits.
- d. Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.

Subsequent Credit Releases

All subsequent credit releases must be approved by the DE, in consultation with the NCIRT, based on a determination that required performance standards have been achieved. For stream projects a reserve of 10% of a site's total stream credits shall be released after two bankfull events have occurred, in separate years, provided the channel is stable and all other performance standards are met. In the event that less than two bankfull events occur during the monitoring period, release of these reserve credits shall be at the discretion of the NCIRT. As projects approach milestones associated with credit release, the NCEEP will submit a request for credit release to the DE along with documentation substantiating achievement of criteria required for release to occur. This documentation will be included with the annual monitoring report.

7.0 MITIGATION WORK PLAN

7.1 Target Stream Type(s), Wetland Type(s), and Plant Communities

7.1.1 Target Stream Types

The primary goal when targeting a stream type was to select a site-specific design approach that would return rural piedmont stream functions to a stable state prior to past disturbances. Current assessment methods and data analyses were utilized for identifying lost or impaired functions at the site and to determine overall mitigation potential. Among these are reviewing existing hydrogeomorphic conditions, historical aeriels and LiDAR (Light Detection and Ranging) mapping, evaluating stable reference reaches, and a comparison of results from similar past projects in rural piedmont stream systems.

After examining the assessment data collected at the site and exploring the potential for restoration, an approach was developed that would address restoration of stream functions within the project area. Topography and soils on the site indicate that the project area most likely functioned in the past as small tributary stream system, eventually flowing downstream into the larger Cane Creek system. Assigning an appropriate stream type for the corresponding valley that accommodates the existing and future hydrologic conditions and sediment supply was considered prior to selecting the proposed design approach. This decision was based primarily on the range of the reference reach data available and the desired performance of the site.

7.1.2 Target Wetland Types

No wetland restoration or enhancement is included in this mitigation project.

7.1.3 Target Plant Communities

Native species riparian vegetation will be established in the riparian buffer throughout the site. Schafale and Weakley's (1990) guidance on vegetation communities as well as the USACE Wetland Research Program (WRP) Technical Note VN-RS-4.1 (1997) were referenced during the development of riparian and adjacent wetland planting lists for the site. In general, bare root vegetation will be planted at a target density of 684 stems per acre. Live stakes will be planted along the channels at a target density of 40 stakes per 1,000 square feet. Using triangular spacing along the stream banks, the live stakes will be spaced two to three feet apart in meander bends and six to eight feet apart in the riffle sections between the toe of the stream bank and bankfull elevation. Site variations may require slightly different spacing. Invasive species vegetation, such as Chinese privet (*Ligustrum sinense*), Tree-of-heaven (*Ailanthus altissima*), Multiflora rose (*Rosa multiflora*), and Princess tree (*Paulownia tomentosa*), will be removed and to allow native species plants to become established within the conservation easement. Larger native tree species will be preserved and harvested woody material will be utilized to provide stream bank stabilization cover and/or nesting habitat. Hardwood species will be planted to provide the appropriate vegetation for the restored riparian buffer areas. Species will include River birch (*Betula nigra*), Green ash (*Fraxinus pennsylvanica*), Tulip poplar (*Liriodendron tulipifera*), American sycamore (*Platanus occidentalis*), and White oak (*Quercus alba*).

7.2 Design Parameters

Selection of design criteria is based on a combination of approaches, including review of reference reach data, regime equations, evaluation of monitoring results from past projects, and best professional judgment. Evaluating data from reference reach surveys and monitoring results from multiple Piedmont stream projects provided pertinent background information to determine the appropriate design parameters given the existing conditions and overall site potential. The design parameters for the site (shown in Section 17, Appendix C) also considered current guidelines from the USACE.

The restoration activities and structural elements are justified for the following reasons:

1. Many of the stream sections are incised (Bank Height Ratios greater than 1.5) and the cattle access has resulted in significant degradation throughout the site;
2. Past agricultural and silvicultural activities, such as timber production and channelization, have resulted in stream bank erosion, sedimentation and the loss of woody vegetation within the riparian zone;
3. Enhancement or preservation measures alone would not achieve the highest possible level of functional lift for many portions of the degraded stream system.

For design purposes, the stream channels were divided into five reaches labeled R1, R3, R4, R5 and R5a, as shown in Table 7.1. Selection of a general restoration approach was the first step in selecting design criteria for the project reaches. The approach was based on the potential for restoration as determined during the site assessment and the specific design parameters were developed so that plan view layout, cross-section dimensions, and profile could be described for developing construction documents. The design philosophy is to use these design parameters as conservative values for the selected stream types and to allow natural variability in stream dimension, facet slope, and bed features to form over long periods of time under the processes of flooding, re-colonization of vegetation, and watershed influences.

| Table 7.1 Project Design Stream Types | | |
|---|-----------------------------|--|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | |
| Reach | Proposed Stream Type | Approach/Rationale |
| R1 | E/C | Restoration: Priority 1 Restoration will be implemented from the outlet of the existing pond. This approach is feasible because the pond outlet is significantly higher than the existing bed of the stream channel. The restored channel will be constructed off-line along the existing field edge, and will be designed as a Rosgen E/C type channel. The existing, unstable channel will be partially to completely filled along its length using a combination of existing spoil piles that are located along the reach and fill material excavated from construction of the restored channel and bench grading as the channel ties into Cane Creek base level. Riparian buffers in excess of 50 feet will be restored or protected along both sides of Reach R1. |
| R3 | Bc | Restoration: A combination of Priority Level I and II approaches will provide floodplain reconnection and long-term channel stability. Due to the short length of the reach before its confluence with Reach R4, it is not practical to only use Priority Level I approaches that would raise the stream back to its historic floodplain. Therefore, restoration will involve a combination of some raising of the streambed along the upstream portion of the reach, and benching along the right stream bank to provide floodplain connection. These techniques will allow restoration of a stable channel form with appropriate bedform diversity, as well as improved channel function through improved aquatic habitat, more frequent overbank flooding, restoration of riparian and terrestrial habitats, exclusion of cattle and associated pollutants, and decreased erosion and sediment loss from stream bank erosion. This reach will be designed as a Rosgen Bc type channel. The design width/depth ratio for the channel will be between 10 and 14, and over time, the channel will likely narrow to an E-type channel due to deposition of sediment and stream bank vegetation growth. Riparian buffers in excess of 50 feet will be restored along both sides of Reach R3. |

Table 7.1 Project Design Stream Types

UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729

| Reach | Proposed Stream Type | Approach/Rationale |
|--------------------------------------|----------------------|--|
| R4 (upstream/enhancement reach) | Bc | <p>Enhancement: The primary source of impairment for Reach R4 is direct cattle access to the stream; therefore, Enhancement Level II approaches will be used on the upper section to exclude cattle permanently from the system. Due to the presence of bedrock along various sections of the reach, the stream shows little indication of channel incision or downcutting, or of having been channelized in the past. Only minor stream bank stabilization practices in isolated locations are proposed for the upper portion of the reach where the riparian buffer has been the most impacted and cattle access has been most detrimental to channel dimension. Portions of the riparian buffer along Reach R4 were recently thinned and/or cleared as a result of timber harvesting, increasing the importance of restoring appropriate riparian species vegetation to a width of 50 feet from the stream channel.</p> <p>A new, culverted crossing will be installed to provide access across the stream. The crossing will be designed to pass a 10 year return period event, with excess capacity on the floodplain to pass larger events without damaging the crossing. The new crossing will be fenced to exclude cattle from entering the restored stream.</p> |
| R4 (downstream/restoration reach) | E/C | <p>Restoration: Along the downstream portion of Reach R4, near the existing crossing, the channel condition is very poor due to channel incision and heavy use by cattle. This reach will be restored through the installation of grade control structures, to dissipate energies, and eliminate the potential for upstream channel incision. Channel banks will be graded to stable slopes, and bankfull benches will be incorporated to promote stability and the re-establishment of riparian vegetation to the confluence. This section of Reach R4 will be designed as a Rosgen E/C type channel. The design width/depth ratio for the channel will be between 10 and 14, and over time, the channel will likely narrow to an E-type channel due to deposition of sediment and stream bank vegetation growth. Riparian buffers in excess of 50 feet will be restored along both sides of all of Reach R4. There are currently two existing stream crossings on Reach R4. The upstream crossing will be abandoned and the downstream ford crossing will be improved.</p> |
| R5 (upstream/ restoration reach) | Bc | <p>Restoration: Moving downstream, Reach R5 becomes rapidly incised, with steeply eroding stream banks and limited floodplain access. Due to the rapid drop in grade after the reach enters the project property, a Priority Level I will be implemented for the upper portion of Reach R5. This approach involves constructing the restored channel off-line and along the low part of the adjacent valley (to the left side of the existing channel). The benefits of this approach are that floodplain connection is restored, limited impact to desirable native species trees along the existing channel, and the ability to provide full restoration of a natural channel pattern and appropriate stream functions. A Rosgen Bc type channel will be designed for the restoration reach, similar to the approach described for Reach R1. At the downstream end of the reach, above the stream crossing, some benching will likely be required to transition the restored reach back to the existing elevation of the stream at the proposed culvert crossing.</p> |

| Reach | Proposed Stream Type | Approach/Rationale |
|--------------------------------------|-----------------------------|--|
| R5 (downstream/enhancement reach) | Bc | <p>Enhancement: Along the downstream portion of Reach R5 below the stream crossing, channel incision decreases and the primary source of impairment is direct cattle access. Because the stream is already connected to its floodplain along this reach, Enhancement Level I approaches are proposed for this section of Reach R5. These approaches include permanent exclusion of cattle, minor grading of isolated sections of the stream banks, limited use of structures to promote channel stability and bedform diversity, stabilize an active headcut, and restoration of an appropriate riparian buffer.</p> <p>Riparian buffers in excess of 50 feet will be restored or enhanced along both sides of Reach R5. The existing stream crossing near the downstream end of Reach R5 will be replaced and improved as part of the proposed project.</p> |
| R5a | B | <p>Enhancement: Along the downstream portion of Reach R5a near the confluence with the Reach R5 main stem, channel incision increases and the primary source of impairment is direct cattle access. Because the stream is already connected to its floodplain along most portions, Enhancement Level II approaches are proposed for Reach R5a. These approaches include permanent exclusion of cattle, minor grading of isolated sections of the stream banks, limited use of structures to promote channel stability and bedform diversity, and establishment of an appropriate riparian buffer. Riparian buffers in excess of 50 feet will be restored or enhanced along both sides of Reach R5a.</p> |

7.3 Data Analysis

Baker compiled and assessed watershed information such as drainage areas, historical land use, geologic setting, soil types, and terrestrial plant communities. The results of the existing condition analyses along with reference reach data from previous projects were used to develop a proposed stream restoration design for the project reaches. Numerous sections of the existing tributaries throughout the project have been straightened/channelized or moved in the past. This manipulation has impacted channels that are now overly wide and overly deep for the given drainage areas. The channel slopes within the main stem are consistent (0.014 ft/ft) until the valley widens and flattens towards the bottom portion the Cane Creek floodplain. Within the existing forested areas near the middle of the project, the main stem is mostly stable and likely existed prior to manipulation as a “Bc” stream type, or a gently meandering step-pool channel. This is evidenced by stable morphological features, the presence of bedrock knickpoints and valley morphology.

Additionally, detailed topographic surveys were conducted along the channel and floodplain to determine the elevation of the stream where it flows throughout property, and to validate the valley signatures shown on the LiDAR imagery (Figure 2.6). The valley slope flattens slightly (0.009 ft/ft) across the downstream section of Reach R4, south of the farm road crossing, before it eventually connects to the confluence with Cane Creek system.

The design approach follows the Rosgen “step-wise” methodology in which dimensionless ratios from the reference reach and successful past project experience are used to restore stable dimension, pattern, and profile, as well as proper bankfull sediment-transport competency for the proposed reaches. The stream channel design included analysis of the hydrology, hydraulics, shear stress, sediment transport, and

appropriate channel dimensions. The critical shear stress and boundary shear stress analysis was used to verify that the design channels will not aggrade nor degrade.

Baker also performed representative pebble counts and collected subpavement samples in order to evaluate bed material characteristics and sediment transport. The results of the substrate analyses were used to classify the streams and to complete shear stress, sediment transport, and stability analyses.

Regional curve equations developed for the North Carolina Piedmont study (Harman et al., 1999) estimate a bankfull cross-sectional area of approximately 17 square feet for a 0.706 square mile watershed (see Appendix C, Table 17.5) for Reach R4 at the downstream terminus of the watershed. Rosgen's stream classification system (Rosgen, 1996) depends on the proper identification of the bankfull elevation. The upper and lower main stem (Reach R4 & R5) was classified as a channelized G5c-F5 stream type due to its calculated entrenchment ratio (based on an estimation of bankfull area from the published NC Piedmont regional curve), channel slope, and channel substrate (sand/gravel).

Additionally, feature formation and bedform diversity throughout the impaired reaches is poor with minimal habitat diversity or woody debris, except for trees along the stream banks. The riparian buffer vegetation is marginal throughout most of the reaches areas. The streams display no measurable meander geometry due to their current channelized conditions and valley formation.

The existing conditions data indicates that proposed mitigation activities will result in re-establishment of functional stream and floodplain ecosystem. The restoration and enhancement efforts, including site protection from a conservation easement, will promote the greatest ecological benefit, a rapid recovery period, and a justifiable and reduced environmental impact over a natural recovery that would otherwise occur through erosional processes with associated impacts on water quality and flooding. Currently, excess nutrients and cattle excrement are entering the system from adjacent farm fields and pastures where existing riparian buffer widths are marginal or non-existent. Ecological uplift will come from removing the cattle and the restoration of diverse aquatic and terrestrial habitats that are appropriate for the piedmont ecoregion and landscape setting.

Additionally, by raising the stream bed and reconnecting the active floodplains, the maximum degree of potential uplift will be provided, restoring stream, buffer, and wetland functions whenever possible. Uplift will also be provided to the system by improving and extending wildlife corridors that connect with wooded areas near the upstream and downstream extents of the project reaches. The water quality of Cane Creek will be improved by reducing nutrient and sediment inputs, and providing cattle exclusion fencing along all tributaries. Approximately 19.9 acres of riparian buffer will be restored and/or protected by a perpetual conservation easement.

8.0 MAINTENANCE PLAN

The site will be monitored on a regular basis and as well as a physical inspection of the site at least once a year throughout the post-construction monitoring period until performance standards are met. These site inspections may identify site components and features that require routine maintenance. Routine maintenance will be most likely in the first two years following site construction and may include the following components as described in Table 8.1:

| Table 8.1 Routine Maintenance Components | |
|---|--|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | |
| Feature | Maintenance through project close-out |
| Stream | Routine channel maintenance and repair activities may include modifying in-stream structures to prevent piping, securing loose coir matting, and supplemental installations of live stakes and other target vegetation along the project reaches. Areas of concentrated stormwater and floodplain flows that intercept the channel may also require maintenance to prevent stream bank failures and head-cutting until vegetation becomes established. |
| Wetland | N/A |
| Vegetation | Vegetation will be maintained to ensure the health and vigor of the targeted plant community. Routine vegetation maintenance and repair activities may include supplemental planting, pruning, and fertilizing. Exotic invasive plant species will be controlled by mechanical and/or chemical methods. Any invasive plant species control requiring herbicide application will be performed in accordance with NC Department of Agriculture (NCDA) rules and regulations. |
| Site Boundary | Site boundaries will be demarcated in the field to ensure clear distinction between the mitigation site and adjacent properties. Boundaries may be identified by fence, marker, bollard, post, or other means as allowed by site conditions and/or conservation easement. Boundary markers disturbed, damaged, or destroyed will be repaired and/or replaced on an as needed basis. |
| Farm Road Crossing | The farm road crossings within the site may be maintained only as allowed by the recorded Conservation Easement, deed restrictions, rights of way, or corridor agreements. |
| Beaver Management | Routine maintenance and repair activities caused by beaver activity may include supplemental planting, pruning, and dam breaching/dewatering and/or removal. Beaver management will be performed in accordance with US Department of Agriculture (USDA) rules and regulations using accepted trapping and removal techniques only within the project boundary. |

9.0 PERFORMANCE STANDARDS

Baker has obtained regulatory approval for numerous stream mitigation plans involving NCDOT and NCEEP full-delivery projects. The success criteria for the project site will follow the mitigation plans developed for these projects, as well as the *Stream Mitigation Guidelines* (SMG) issued in April 2003 and October 2005 (USACE and NCDWR) and NCEEP's recent supplemental guidance document *Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation* dated November 7, 2011. All monitoring activities will be conducted for a period of 7 years, unless the site demonstrates complete success by year 5 and no concerns have been identified. An early closure provision may be requested by the provider for some or all of the monitoring components. Early closure may only be obtained through written approval from the USACE in consultation with the NCIRT.

Based on the design approaches, different monitoring methods are proposed for the project reaches. For reaches that involve a combination of traditional Restoration (Rosgen Priority Levels I and/or II) and Enhancement Level I (stream bed/bank stabilization) approaches, geomorphic monitoring methods will follow those recommended by the 2003 SMG and the 2011 NCEEP supplemental guidance. For reaches involving Enhancement Level II approaches, monitoring efforts will focus primarily on visual inspections, photo documentation, and vegetation assessments. The monitoring parameters shall be consistent with the requirements described in the Federal Rule for compensatory mitigation sites in the Federal Register Title 33 Navigation and Navigable Waters Volume 3 Chapter 2 Section § 332.5 paragraphs (a) and (b). Specific success criteria components and evaluation methods are described below and report documentation will follow the NCEEP Baseline Monitoring Document template and guidance (v 2.0, dated 10/14/10).

9.1 Stream Monitoring

Geomorphic monitoring of the proposed restoration reaches will be conducted once a year for a minimum of seven years following the completion of construction to evaluate the effectiveness of the restoration practices. Monitored stream parameters include stream dimension (cross-sections), pattern (planimetric survey), profile (longitudinal profile survey), and visual observation with photographic documentation. The success criteria for the proposed Enhancement Level II reaches/sections will follow the methods described under Photo Reference Stations and Vegetation Monitoring. The methods used and related success criteria are described below for each parameter. Figure 9.1 shows approximate locations of the proposed monitoring devices throughout the project site.

9.1.1 Bankfull Events and Flooding Functions

The occurrence of bankfull events within the monitoring period will be documented by the use of a crest gauge and photographs. The crest gauge will be installed on the floodplain within ten feet (horizontal) of the restored channel. The crest gauge will record the highest watermark between site visits, and the gauge will be checked at each site visit to determine if a bankfull event has occurred. Photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Two bankfull flow events must be documented within a seven-year monitoring period. The two bankfull events must occur in separate years; otherwise, the monitoring will continue until two bankfull events have been documented during the seven-year post construction monitoring period.

9.1.2 Cross-sections

Permanent cross-sections will be installed at an approximate rate of one cross-section per twenty bankfull widths or an average distance interval (not to exceed 500 LF) of restored stream, with approximately eight (8) cross-sections located at riffles, and four (4) located at pools. Each cross-section will be marked on both stream banks with permanent monuments using rebar cemented in place to establish the exact transect used. A common benchmark will be used for cross-sections and

consistently used to facilitate easy comparison of year-to-year data. The cross-section surveys will occur in years one, two, three, five, and seven, and must include measurements of Bank Height Ratio (BHR) and Entrenchment Ratio (ER). The monitoring survey will include points measured at all breaks in slope, including top of stream banks, bankfull, inner berm, edge of water, and thalweg, if the features are present. Riffle cross-sections will be classified using the Rosgen Stream Classification System.

There should be little change in as-built cross-sections. If changes do take place, they will be documented in the survey data and evaluated to determine if they represent a movement toward a more unstable condition (e.g., down-cutting or erosion) or a movement toward increased stability (e.g., settling, vegetative changes, deposition along the stream banks, or decrease in width/depth ratio). Using the Rosgen Stream Classification System, and all monitored cross-sections should fall within the quantitative parameters (i.e. BHR no more than 1.2 and ER no less than 2.2 for 'C' stream types) defined for channels of the design stream type. Given the smaller channel sizes and meander geometry of the proposed streams, bank pins will not be installed unless monitoring results indicate active lateral erosion.

Reference photo transects will be taken at each permanent cross-section. Lateral photos should not indicate excessive erosion or continuing degradation of the stream banks. Photographs will be taken of both stream banks at each cross-section. The survey tape will be centered in the photographs of the stream banks. The water line will be located in the lower edge of the frame, and as much of the stream bank as possible will be included in each photo. Photographers should make an effort to consistently maintain the same area in each photo over time.

9.1.3 Pattern

The plan view measurements such as sinuosity, radius of curvature, meander width ratio will be taken on newly constructed meanders during baseline (year-0) only. Subsequent visual monitoring will be conducted twice a year, at least five months apart, to document any changes or excessive lateral movement in the plan view of the restored channel.

9.1.4 Longitudinal Profile

A longitudinal profile will be surveyed for the entire length of restored channel immediately after construction to document as-built baseline conditions for the first year of monitoring only. The survey will be tied to a permanent benchmark and measurements will include thalweg, water surface, bankfull, and top of low bank. Each of these measurements will be taken at the head of each feature (e.g., riffle, pool) and at the maximum pool depth. The longitudinal profile should show that the bedform features installed are consistent with intended design stream type. The longitudinal profiles will not be taken during subsequent monitoring years unless vertical channel instability has been documented or remedial actions/repairs are deemed necessary.

9.1.5 Bed Material Analyses

After construction, there should be minimal change in the pebble count data over time given the current watershed conditions and sediment supply regime. Significant changes in particle sizes or size distribution in otherwise stable riffles and pools could warrant additional sediment transport analyses and calculations. A substrate sample will be collected where constructed riffles are installed as part of the project. One constructed riffle substrate sample will be compared to existing riffle substrate data collected during the design phase and any significant changes (i.e.; aggradation, degradation) will be noted after stream bank vegetation becomes established and a minimum of two bankfull flows or greater have been documented.

9.1.6 Visual Assessment

Visual monitoring assessments of all stream sections will be conducted by qualified personnel twice per monitoring year with at least five months in between each site visit. Photographs will be used to visually document system performance and any areas of concern related to stream bank stability, condition of in-stream structures, channel migration, headcuts, live stake mortality, impacts from invasive plant species or animal species, and condition of pools and riffles. The photo locations and descriptions will be shown on a plan view map per NCEEP's monitoring report guidance (v1.5, June 2012).

The Photographs will be taken from a height of approximately five to six feet to ensure that the same locations (and view directions) at the site are documented in each monitoring period. A series of photos over time will be also be used to subjectively evaluate channel aggradation (bar formations) or degradation, stream bank erosion, successful maturation of riparian vegetation, and effectiveness of sedimentation and erosion control measures.

9.2 Vegetation Monitoring

Successful restoration of the vegetation on a site is dependent upon hydrologic restoration, planting of preferred canopy species, and volunteer regeneration of the native plant community. In order to determine if the criteria are achieved, vegetation-monitoring quadrants will be installed and monitored across the restoration site in accordance with the CVS-NCEEP Protocol for Recording Vegetation, Version 4.1 (2007). The vegetation monitoring plots shall be a minimum of 2% of the planted portion of the site with a minimum of five (5) plots established randomly within the planted riparian buffer areas per Monitoring Levels 1 and 2. No monitoring quadrants will be established within the undisturbed wooded areas of Reaches R1 and R4. The size of individual quadrants will be 100 square meters for woody tree species.

Vegetation monitoring will occur in the fall, prior to the loss of leaves. Individual quadrant data will be provided and will include species diameter, height, density, and coverage quantities. Relative values will be calculated, and importance values will be determined. Individual seedlings will be marked such that they can be found in succeeding monitoring years. Mortality will be determined from the difference between the previous year's living, planted seedlings and the current year's living, planted seedlings.

At the end of the first full growing season (from baseline/year 0) or after 180 days between March 1st and November 30th, species composition, stem density, and survival will be evaluated. For each subsequent year, vegetation plots shall be monitored for seven years in years 1, 2, 3, 5 and 7 or until the final success criteria are achieved. The restored site will be evaluated between March and November. The interim measure of vegetative success for the site will require the survival of at least 320, 3-year old, planted trees per acre at the end of year three of the monitoring period. At year five, density must be no less than 260, 5-year old, planted trees per acre. The final vegetative success criteria will be the survival of 210, 7-year old, planted trees per acre at the end of the seven-year monitoring period, which must average 10 feet in height. However, if the performance standard is met by year 5 and stem densities are greater than 260, 5-year old stems/acre, vegetation monitoring may be terminated with approval by the USACE and the NCIRT.

While measuring species density and height is the current accepted methodology for evaluating vegetation success on mitigation projects, species density and height alone may be inadequate for assessing plant community health. For this reason, the vegetation monitoring plan will incorporate the evaluation of additional plant community indices, native volunteer species, and the presence of invasive species vegetation to assess overall vegetative success.

Baker will provide required remedial action on a case-by-case basis, such as: replanting more wet/drought tolerant species vegetation, conducting beaver management/dam removal, and removing undesirable/invasive species vegetation, and will continue to monitor vegetation performance until the corrective actions demonstrate that the site is trending towards or meeting the standard requirement. Existing mature woody vegetation will be visually monitored during annual site visits to document any mortality, due to construction activities or changes to the water table, that negatively impact existing forest cover or favorable buffer vegetation.

Additionally, herbaceous vegetation, primarily native species grasses, will be seeded/planted throughout the site. During and immediately following construction activities, all ground cover at the project site must be in compliance with the NC Erosion and Sedimentation Control Ordinance.


9.3 Wetland Monitoring

No wetlands are proposed at the site therefore no such monitoring will be included.

9.4 Stormwater Management Monitoring

No stormwater BMPs are proposed at the site therefore no such monitoring will be included.

Figure 9.1 Proposed Monitoring Device Locations



10.0 MONITORING REQUIREMENTS

Annual monitoring reports containing the information defined within Table 10.1 below will be submitted to NCEEP by December 31st of the each year during which the monitoring was conducted. The monitoring report shall provide a project data chronology for NCEEP to document the project status and trends, population of NCEEP databases for analysis, research purposes, and assist in decision making regarding project close-out. Project success criteria must be met by the final monitoring year prior to project closeout, or monitoring will continue until unmet criteria are successfully met.

| Required | Parameter | Quantity | Frequency | Notes |
|----------|--------------------------------|--|-----------------------------------|---|
| X | Pattern | As per April 2003 USACE Wilmington District Stream Mitigation Guidelines | As-built Year and as needed | Pattern data, including bank erosion pins/arrays in pool cross-sections, will be collected only if there are indications through profile and dimensional data that significant geomorphological adjustments occurred. |
| X | Dimension | As per April 2003 USACE Wilmington District Stream Mitigation Guidelines and November 2011 NCEEP Monitoring Requirements | Monitoring Years 1, 2, 3, 5 and 7 | Cross-sections to be monitored over seven (7) years and shall include assessment of bank height ratio (BHR) and entrenchment ratio (ER). |
| X | Profile | As per November 2011 NCEEP Monitoring Requirements | As-built Year and as needed | For restoration or enhancement I components, 3,000 linear feet or less, the entire length will be surveyed. For mitigation segments in excess of this footage, 30% of the length or 3,000 feet will be surveyed, whichever is greater. |
| X | Substrate | As per April 2003 USACE Wilmington District Stream Mitigation Guidelines and November 2011 NCEEP Monitoring Requirements | Annually | A substrate sample will be collected if constructed riffles are installed as part of the project. One constructed riffle substrate sample will be compared to existing riffle substrate data collected during the design phase. |
| X | Surface Water Hydrology | As per April 2003 USACE Wilmington District Stream Mitigation Guidelines | Annually | A Crest Gauge and/or Pressure Transducer will be installed on site; the device will be inspected on a quarterly/semi-annual basis to document the occurrence of bankfull events on the project. |
| X | Vegetation | NCEEP-CVS Guidance | Annually | Vegetation will be monitored using the Carolina Vegetation Survey (CVS) protocols. |
| X | Exotic and Nuisance Vegetation | | Semi-Annually | Locations of exotic and nuisance vegetation will be visually assessed and mapped a minimum of 5 months apart. |
| X | Visual Assessment | As per November 2011 NCEEP Monitoring Requirements | Semi-Annually and as needed | Representative photographs will be taken to capture the state of the restored channel and vegetated buffer conditions. Stream photos will be preferably taken in the same location when the vegetation is minimal to document any areas of concern or to identify trends. |
| X | Project Boundary | | Semi-Annually | Locations of fence damage, vegetation damage, boundary encroachments, etc. will be mapped |

11.0 LONG-TERM MANAGEMENT PLAN

Upon approval for close-out by the NCIRT, the site will be transferred to the NCDENR. This party shall be responsible for periodic inspection of the site to ensure that restrictions required in the conservation easement or the deed restriction document(s) are upheld. Endowment funds required to uphold easement and deed restrictions shall be negotiated prior to site transfer to the responsible party.

The NCDENR Division of Natural Resource Planning and Conservation's Stewardship Program currently houses NCEEP stewardship endowments within the non-reverting, interest-bearing Conservation Lands Stewardship Endowment Account. The use of funds from the Endowment Account is governed by North Carolina General Statute GS 113A-232(d) (3). Interest gained by the endowment fund may be used only for the purpose of stewardship, monitoring, stewardship administration, and land transaction costs, if applicable. The NCDENR Stewardship Program intends manage the account as a non-wasting endowment. Only interest generated from the endowment funds will used to steward the compensatory mitigation sites. Interest funds not used for those purposes will be re-invested in the Endowment Account to offset losses due to inflation.

12.0 ADAPTIVE MANAGEMENT PLAN

Upon completion of site construction, NCEEP will implement the post-construction monitoring protocols previously defined in this document. Project maintenance will be performed as described previously in this document. If, during the course of annual monitoring it is determined the site's ability to achieve site performance standards are jeopardized, NCEEP will notify the USACE of the need to develop a Plan of Corrective Action. The Plan of Corrective Action may be prepared using in-house technical staff or may require engineering and consulting services. Once the Corrective Action Plan is prepared and finalized NCEEP will:

1. Notify the USACE as required by the Nationwide 27 permit general conditions.
2. Revise performance standards, maintenance requirements, and monitoring requirements as necessary and/or required by the USACE.
3. Obtain other permits as necessary.
4. Implement the Corrective Action Plan.
5. Provide the USACE a Record Drawing of Corrective Actions. This document shall depict the extent and nature of the work performed.

13.0 FINANCIAL ASSURANCES

Pursuant to Section IV H and Appendix III of the Ecosystem Enhancement Program's In-Lieu Fee Instrument dated July 28, 2010, the North Carolina Department of Environment and Natural Resources has provided the USACE-Wilmington District with a formal commitment to fund projects to satisfy mitigation requirements assumed by NCEEP. This commitment provides financial assurance for all mitigation projects implemented by the program.

14.0 OTHER INFORMATION

14.1 Definitions

This document is consistent with the requirements of the federal rule for compensatory mitigation sites as described in the Federal Register Title 33 Navigation and Navigable Waters Volume 3 Chapter 2 Section § 332.8 paragraphs (c)(2) through (c)(14). Specifically the document addresses the following requirements of the federal rule:

(2) *Objectives.* A description of the resource type(s) and amount(s) that will be provided, the method of compensation (i.e., restoration, establishment, enhancement, and/or preservation), and the manner in which the resource functions of the compensatory mitigation project will address the needs of the watershed, ecoregion, physiographic province, or other geographic area of interest.

(3) *Site selection.* A description of the factors considered during the site selection process. This should include consideration of watershed needs, onsite alternatives where applicable, and the practicability of accomplishing ecologically self-sustaining aquatic resource restoration, establishment, enhancement, and/or preservation at the compensatory mitigation site. (See § 332.3(d).)

(4) *Site protection instrument.* A description of the legal arrangements and instrument, including site ownership, that will be used to ensure the long-term protection of the compensatory mitigation site (see § 332.7(a)).

(5) *Baseline information.* A description of the ecological characteristics of the proposed compensatory mitigation site and, in the case of an application for a DA permit, the impact site. This may include descriptions of historic and existing plant communities, historic and existing hydrology, soil conditions, a map showing the locations of the impact and mitigation site(s) or the geographic coordinates for those site(s), and other site characteristics appropriate to the type of resource proposed as compensation. The baseline information should also include a delineation of waters of the United States on the proposed compensatory mitigation site. A prospective permittee planning to secure credits from an approved mitigation bank or in-lieu fee program only needs to provide baseline information about the impact site, not the mitigation bank or in-lieu fee site.

(6) *Determination of credits.* A description of the number of credits to be provided, including a brief explanation of the rationale for this determination. (See § 332.3(f).)

(7) *Mitigation work plan.* Detailed written specifications and work descriptions for the compensatory mitigation project, including, but not limited to, the geographic boundaries of the project; construction methods, timing, and sequence; source(s) of water, including connections to existing waters and uplands; methods for establishing the desired plant community; plans to control invasive plant species; the proposed grading plan, including elevations and slopes of the substrate; soil management; and erosion control measures. For stream compensatory mitigation projects, the mitigation work plan may also include other relevant information, such as plan form geometry, channel form (e.g. typical channel cross-sections), watershed size, design discharge, and riparian area plantings.

(8) *Maintenance plan.* A description and schedule of maintenance requirements to ensure the continued viability of the resource once initial construction is completed.

(9) *Performance standards.* Ecologically-based standards that will be used to determine whether the compensatory mitigation project is achieving its objectives. (See § 332.5.)

(10) *Monitoring requirements.* A description of parameters to be monitored in order to determine if the compensatory mitigation project is on track to meet performance standards and if adaptive management is

needed. A schedule for monitoring and reporting on monitoring results to the district engineer must be included. (See § 332.6.)

(11) *Long-term management plan.* A description of how the compensatory mitigation project will be managed after performance standards have been achieved to ensure the long-term sustainability of the resource, including long-term financing mechanisms and the party responsible for long-term management. (See § 332.7(d).)

(12) *Adaptive management plan.* A management strategy to address unforeseen changes in site conditions or other components of the compensatory mitigation project, including the party or parties responsible for implementing adaptive management measures. The adaptive management plan will guide decisions for revising compensatory mitigation plans and implementing measures to address both foreseeable and unforeseen circumstances that adversely affect compensatory mitigation success. (See § 332.7(c).)

(13) *Financial assurances.* A description of financial assurances that will be provided and how they are sufficient to ensure a high level of confidence that the compensatory mitigation project will be successfully completed, in accordance with its performance standards (see § 332.3(n)). 2) *Objectives.* A description of the resource type(s) and amount(s) that will be provided, the method of compensation (i.e., restoration, establishment, enhancement, and/or preservation), and the manner in which the resource functions of the compensatory mitigation project will address the needs of the watershed, ecoregion, physiographic province, or other geographic area of interest.

14.2 References

- Andrews, E. D., 1983. Entrainment of gravel from naturally sorted river bed material, Geological Society of America Bulletin, 94, 1225-1231.
- Bratton, S. P. 1976. Resource Division in an Understory Herb Community: Responses to Temporal and Microtopographic Gradients. The American Naturalist 110 (974):679-693.
- Cooper, J.E., S.S. Robinson, and J.B. Funderburg (eds.). 1977. Endangered and Threatened Plants and Animals of North Carolina. North Carolina State Museum of Natural History, Raleigh.
- Copeland, R.R, D.N. McComas, C.R. Thorne, P.J. Soar, M.M. Jones, and J.B. Fripp. 2001. United States Army Corps of Engineers (USACOE). Hydraulic Design of Stream Restoration Projects. Washington, DC.
- Faber-Langendoen, D., Rocchio, J., Schafale, M., Nordman, C., Pyne, M., Teague, J., Foti, T., Comer, P. (2006), *Ecological Integrity Assessment and Performance Measures for Wetland Mitigation*. NatureServe, Arlington, Virginia.
- Federal Interagency Stream Restoration Working Group (FISRWG). 1998. Stream corridor restoration: Principles, processes and practices. National Technical Information Service. Springfield, VA.
- Hardin, J.W. 1977. Vascular plants. In: Cooper, J.E., S.S. Robinson, and J.B. Funderburg (eds.). Endangered and Threatened Plants and Animals of North Carolina. North Carolina State Museum of Natural History, Raleigh.
- Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. *Wildland Hydrology*. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.
- Harman, W., R. Starr. 2011. Natural Channel Design Review Checklist. US Fish and Wildlife Service, Chesapeake Bay Field Office, Annapolis, MD and US Environmental Protection Agency, Office of Wetlands, Oceans, and Watersheds, Wetlands Division. Washington D.C. EPS 843-B-12-005
- Henson, T.H. 1990. Bald eagle. In: Lee, D.S. and J.F. Parnell (eds.). Endangered, Threatened and Rare Fauna of North Carolina, Part III. A Re-evaluation of the Birds. Occasional Papers of the North Carolina Biological Survey. North Carolina Museum of Natural Sciences, Raleigh.
- Knighton, D. 1998. *Fluvial Forms and Processes – A New Perspective*. Arnold Publishers. London.
- Lane, E. W. 1955. Design of stable channels. Transactions of the American Society of Civil Engineers. Paper No. 2776: 1234-1279.
- Lee, M., Peet R., Roberts, S., Wentworth, T. CVS-NCEEP Protocol for Recording Vegetation, Version 4.1, 2007.
- Leopold, Luna B., M. Gordon Wolman, and John P. Miller. 1964. *Fluvial Processes in Geomorphology*. San Francisco, CA. (151).
- Leopold, Luna.B., 1994. *A View of the River*. Harvard University Press. Cambridge, Mass.
- North Carolina Department of Environment and Natural Resources. 2006. Water Quality Stream Classifications for Streams in North Carolina. Water Quality Section, November 2006. Raleigh, NC.
- North Carolina Department of Transportation. 2003. Reference Reach Database. *In publication*.
- North Carolina Ecosystem Enhancement Program. 2009. Upper Cape Fear River Basin Restoration Priorities. North Carolina Department of Environment and Natural Resources. Raleigh, North

- Carolina. [Online WWW]. Available URL: http://www.nceep.net/services/restplans/Upper_Cape_Fear_RBRP_2009.pdf.
- North Carolina Floodplain Mapping Program. 2011. [Online WWW]. Available URL: <http://www.ncfloodmaps.com>.
- North Carolina Geological Survey, 1998. North Carolina Department of Environment and Natural Resources, Raleigh, NC. Cited from <http://www.geology.enr.state.nc.us/usgs/geomap.htm> on July 17, 2006.
- North Carolina Natural Heritage Program (NHP) Element Occurrence Database (Listing of State and Federally Endangered and Threatened Species of North Carolina). North Carolina Department of Environment and Natural Resources. Raleigh, North Carolina, USA. 2010, 2011. [Online WWW]. Available URL: <http://149.168.1.196/nhp/>.
- Rosgen, D. L., 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L., 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, Colo.
- Schafale, M. P., and A. S. Weakley. 1990. Classification of the natural communities of North Carolina, third approximation. North Carolina Natural Heritage Program. Division of Parks and Recreation, NCDENR. Raleigh, NC.
- Schumm, S.A., 1960. *The Shape of Alluvial Channels in Relation to Sediment Type*. U.S. Geological Survey Professional Paper 352-B. U.S. Geological Survey. Washington, DC.
- Simon, A. 1989. *A model of channel response in disturbed alluvial channels*. *Earth Surface Processes and Landforms* 14(1):11-26.
- United States Army Corps of Engineers. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. Environmental Laboratory. US Army Engineer Waterways Experiment Station. Vicksburg, MS.
- _____. 1997. Corps of Engineers Wetlands Research Program. Technical Note VN-rs-4.1. Environmental Laboratory. U.S. Army Engineer Waterways Experiment Station. Vicksburg, MS.
- _____. 2003. Stream Mitigation Guidelines, April 2003, U.S. Army Corps of Engineers. Wilmington District.
- United States Department of Agriculture, Natural Resources Conservation Service Soil Survey Division. 1960. Natural Resources Conservation Service. Alamance County, NC. URL: <http://www.alamance-nc.com/GISFTP/1960%20Alamance%20County%20Soil%20Survey.pdf>
- United States Department of Agriculture, Natural Resources Conservation Service Soil Survey Division. Personal communication, 2011. NC BEHI/NBS rating curve.
- United States Department of Interior, Fish and Wildlife Service (USFWS). Threatened and Endangered Species in North Carolina (County Listing). Alamance County. 2010. [Online WWW]. Available URL: <http://www.fws.gov/nc-es/es/countyfr.html>.
- United States Geological Survey (USGS) Land Cover Data. 2002. [Online WWW]. Available URL: <http://seamless.usgs.gov/>.
- United States Army Corps of Engineers (USACE). 2005. Technical standard for water-table monitoring of potential wetland sites. *ERDC TN-WRAP-05-2*, Vicksburg, MS. <http://el.ercd.usace.army.mil/wrap/pdf/tnwrap05-2.pdf>
- Wolman, M.G. 1954. A method for sampling coarse river-bed material. *Transactions of the American Geophysical Journal* 35(6): 951-956.

This page intentionally left blank.

15.0 APPENDIX A - SITE PROTECTION INSTRUMENT

OWNER(S) CERTIFICATE

PIN: 9708419476
PIN: 9707574849

WE, ELWOOD PAUL MCBANE AND WIFE, SHELBY J. MCBANE, HEREBY CERTIFY THAT WE ARE THE OWNERS OF THE PROPERTIES SHOWN AND DESCRIBED HEREON, WHICH WERE CONVEYED TO US BY DEEDS RECORDED IN DEED BOOK 347, PAGE 488 (PIN: 9708419476), AND DEED BOOK 306, PAGE 221 (PIN: 9707574849), OF THE ALAMANCE COUNTY REGISTRY; AND THAT WE HEREBY ADOPT THIS PLAN OF SUBDIVISION AND GRANT AND CONVEY THE EASEMENTS HEREIN WITH FREE CONSENT. FURTHER, I HEREBY CERTIFY THAT THE LAND AS SHOWN HEREON IS WITHIN THE SUBDIVISION REGULATION JURISDICTIONS OF ALAMANCE COUNTY, NORTH CAROLINA.

Elwood Paul Mcbane 9-27-2013
ELWOOD PAUL MCBANE DATE
Shelby J. Mcbane 9-27-13
SHELBY J. MCBANE DATE


STATE OF NORTH CAROLINA
COUNTY OF WAKE

I, Robert H. Merritt, Jr., A NOTARY PUBLIC FOR THE COUNTY AND STATE AFORESAID, DO HEREBY CERTIFY THAT ELWOOD PAUL MCBANE AND WIFE, SHELBY J. MCBANE PERSONALLY APPEARED BEFORE ME THIS DAY AND ACKNOWLEDGED THE DUE EXECUTION OF THE FOREGOING INSTRUMENT.

WITNESS MY HAND AND OFFICIAL STAMP OR SEAL THIS 27th DAY OF September, 2013.

Robert H. Merritt, Jr.
NOTARY PUBLIC

MY COMMISSION EXPIRES: 5-1-2017



NOTES

1. THE PURPOSE OF THIS PLAT IS TO IDENTIFY THE LOCATION OF CONSERVATION EASEMENTS DEPICTED AS CE-1, CE-2, CE-2A, CE-3, CE-4, CE-5, AND CE-6 AS SHOWN HEREIN.
 2. BOUNDARY INFORMATION IS DERIVED FROM FIELD SURVEY, DEEDS, PLATS, GIS DATA, AND TAX RECORDS OF THE ALAMANCE COUNTY REGISTRY AS SHOWN HEREON. SURVEYED BOUNDARY LINES ARE SHOWN AS SOLID LINES.
APPROXIMATELY 3900' OF STOCKARD ROAD (NCSR 2338) ADJACENT TO THE PARENT TRACT OF THE CONSERVATION EASEMENTS WAS FIELD LOCATED.
APPROXIMATELY 1200' OF OCCUPATIONAL CULTIVATION WAS FIELD LOCATED FOR VERIFICATION OF THE COMMON SOUTHERLY LINE OF PIN: 9708452108 (BOONE & BRADSHAW), AND THE NORTHERLY LINE OF PIN: 9708419476 (MCBANE) IN THE PROXIMITY OF THE NORTHERLY EXTENT OF CE-1.
 3. NORTH CAROLINA GRID COORDINATES FOR GPS DERIVED CONTROL POINTS WERE ESTABLISHED BY MICHAEL BAKER ENGINEERING, INC. (COMBINED FACTOR=0.9991567)
 4. ALL DISTANCES ARE HORIZONTAL GROUND UNLESS OTHERWISE NOTED.
 5. THE BEARING BASIS FOR THIS PLAT IS NAD 83 (NC GRID).
 6. ALL AREAS SHOWN WERE CALCULATED BY COORDINATE COMPUTATION.
 7. ALL CONSERVATION EASEMENT POINTS ARE MONUMENTED WITH REBAR AND CAP.
 8. THE RIGHT(S) OF NON-EXCLUSIVE INGRESS, EGRESS, AND REGRESS OVER AND ALONG ANY AND ALL EXISTING PATHS/ROADS TRANSECTING SUBJECT PROPERTY, AS SHOWN ON SHEET 2 OF 2 OF THIS PLAT, ARE RESERVED BY THE GRANTOR(S) AND THE GRANTEE(S) OF THE CONSERVATION EASEMENTS FOR USES AND PURPOSES NOT INCONSISTENT WITH THE USES OF THE CONSERVATION EASEMENTS DESCRIBED HEREON.
- THE LOCATION OF THE EXISTING SOIL PATHS FOR NON-EXCLUSIVE ACCESS SHOWN ON SHEET 2 OF 2 OF THIS PLAT WERE DERIVED FROM GIS BASED AERIAL PHOTOGRAPHY AND VERIFIED BY FIELD SURVEY.

Doc ID: 011578260001 Type: CRP
Recorded: 09/27/2013 at 02:44:08 PM
Fee Amt: \$21.00 Page 1 of 1
Alamance, NC
HUGH WEBSTER REGISTER OF DEEDS
BK 76 PG 40

OWNER(S) CERTIFICATE

PIN: 9708606346

WE, BOYD DAN PERRY AND SPOUSE, CYNTHIA SAX PERRY, HEREBY CERTIFY THAT WE ARE THE OWNERS OF THE PROPERTIES SHOWN AND DESCRIBED HEREON, WHICH WERE CONVEYED TO US BY DEED RECORDED IN DEED BOOK 3143, PAGE 794 (PIN: 9708606346) OF THE ALAMANCE COUNTY REGISTRY; AND THAT WE HEREBY ADOPT THIS PLAN OF SUBDIVISION AND GRANT AND CONVEY THE EASEMENTS HEREIN WITH FREE CONSENT. FURTHER, I HEREBY CERTIFY THAT THE LAND AS SHOWN HEREON IS WITHIN THE SUBDIVISION REGULATION JURISDICTIONS OF ALAMANCE COUNTY, NORTH CAROLINA.

Boyd Dan Perry 9-27-13
BOYD DAN PERRY DATE
Cynthia Sax Perry 9-27-13
CYNTHIA SAX PERRY DATE


STATE OF NORTH CAROLINA
COUNTY OF WAKE

I, Robert H. Merritt, Jr., A NOTARY PUBLIC FOR THE COUNTY AND STATE AFORESAID, DO HEREBY CERTIFY THAT BOYD DAN PERRY AND SPOUSE, CYNTHIA SAX PERRY PERSONALLY APPEARED BEFORE ME THIS DAY AND ACKNOWLEDGED THE DUE EXECUTION OF THE FOREGOING INSTRUMENT.

WITNESS MY HAND AND OFFICIAL STAMP OR SEAL THIS 27th DAY OF September, 2013.

Robert H. Merritt, Jr.
NOTARY PUBLIC


MY COMMISSION EXPIRES: 5-1-2017



CONSERVATION EASEMENT AREA SUMMARY

| | | |
|--------------------------|-------------|----------|
| CE-1 PIN: 9708419476 | 4.967 Acres | (MCBANE) |
| CE-2 PIN: 9708419476 | 7.361 Acres | (MCBANE) |
| CE-2A PIN: 9707574849 | 2.052 Acres | (MCBANE) |
| CE-3 PIN: 9707574849 | 1.255 Acres | (MCBANE) |
| CE-4 PIN: 9707574849 | 3.161 Acres | (MCBANE) |
| CE-5 PIN: 9707574849 | 0.376 Acres | (MCBANE) |
| CE-6 PIN: 9708606346 | 0.691 Acres | (PERRY) |

PIN: 9708419476(MCBANE): 12.328 Acres
PIN: 9707574849(MCBANE): 6.844 Acres
PIN: 9708606346(PERRY): 0.691 Acres



VICINITY MAP
NTS

REFERENCES

- ALAMANCE COUNTY REGISTRY
- PB 67, PG 152
 - PB 65, PG 467
 - PB 73, PG 160
 - PB 70, PG 60
 - PB 45, PG 178
 - DB 347, PG 488
 - DB 306, PG 221
 - DB 3143, PG 794
 - DB 2660, PG 10
 - DB 2778, PG 453
 - DB 6518, PG 301
 - DB 891, PG 638
 - DB 1971, PG 495
 - DB 2779, PG 80
 - DB 2738, PG 271
 - DB 4508, PG 578
 - DB 363, PG 279
 - DB 1000, PG 480

State of North Carolina
County of Alamance


I, Jason S. Martin, Review Officer of Alamance County, certify that the map or plat to which this certification is affixed meets all statutory requirements for recording.

Jason S. Martin 9/27/13
Review Officer Date

SURVEYOR'S CERTIFICATION

I, WILLIAM KENT, DO HEREBY CERTIFY THAT THIS SURVEY IS OF ANOTHER CATEGORY AND IS AN EXCEPTION TO THE DEFINITION OF SUBDIVISION.

William Kent
WILLIAM KENT, PLS L-3708



I, WILLIAM KENT, CERTIFY THAT THIS PLAT WAS DRAWN UNDER MY SUPERVISION FROM AN ACTUAL SURVEY MADE UNDER MY SUPERVISION USING REFERENCES SHOWN HEREON; THAT THE BOUNDARIES NOT SURVEYED ARE SHOWN AS BROKEN LINES PLOTTED FROM INFORMATION SHOWN HEREON; THAT THE RATIO OF PRECISION AS CALCULATED IS 1:10,000+; THAT THIS PLAT WAS PREPARED IN ACCORDANCE WITH G.S. 47-30 AS AMENDED; WITNESS MY ORIGINAL SIGNATURE, REGISTRATION NUMBER, AND SEAL THIS 16th DAY OF Sept., 2013.

William Kent
WILLIAM KENT, PLS L-3708

EPP PROJECT NAME: 'UT to CANE CREEK'


Drawing No: UTtoCaneCreek_95729_CE_Baker_Final.dwg



Michael Baker Engineering, Inc.
8000 Regency Parkway, Suite 600
Cary, North Carolina 27518
Phone: 919.463.5488
Fax: 919.463.5490
License: F-1084

UT to CANE CREEK CONSERVATION EASEMENT SURVEY
FOR
STATE OF NORTH CAROLINA — ECOSYSTEM ENHANCEMENT PROGRAM
ON THE PROPERTY OF
ELWOOD PAUL MCBANE, SHELBY J. MCBANE, BOYD DAN PERRY, & CYNTHIA S. PERRY
NEWLIN TOWNSHIP ALAMANCE COUNTY NORTH CAROLINA

SPO FILE No: 01-J & 01-N
EPP PROJECT No: 95729
Baker Project No. 132700
Date: April 22, 2013



EASEMENT CORNERS

| CORNER | NORTHING | EASTING |
|--------|-----------|------------|
| 1 | 782578.37 | 1905484.74 |
| 2 | 782578.78 | 1905781.63 |
| 3 | 782532.44 | 1905782.77 |
| 4 | 782509.47 | 1905710.73 |
| 5 | 782346.36 | 1905705.12 |
| 6 | 782002.09 | 1905666.90 |
| 7 | 781825.30 | 1905614.75 |
| 8 | 781419.33 | 1905354.69 |
| 9 | 781310.40 | 1905241.71 |
| 10 | 781459.73 | 1905163.57 |
| 11 | 781616.26 | 1905321.10 |
| 12 | 781975.98 | 1905520.02 |
| 13 | 782175.80 | 1905537.78 |
| 14 | 781437.65 | 1905141.27 |
| 15 | 781216.35 | 1905257.07 |
| 16 | 781068.97 | 1905260.48 |
| 17 | 780889.98 | 1905359.77 |
| 18 | 780672.13 | 1905496.60 |
| 19 | 780465.12 | 1905553.49 |
| 20 | 780205.22 | 1905763.48 |
| 21 | 780075.50 | 1905884.50 |
| 22 | 779906.10 | 1905964.88 |
| 23 | 779716.80 | 1905958.21 |
| 24 | 779533.53 | 1905907.34 |
| 25 | 779558.40 | 1905890.00 |
| 26 | 779599.36 | 1905886.38 |
| 27 | 779493.68 | 1905889.00 |
| 28 | 779366.48 | 1905871.58 |
| 29 | 779110.57 | 1905888.79 |
| 30 | 778976.18 | 1905935.91 |
| 31 | 778863.41 | 1905806.32 |
| 32 | 779046.57 | 1905758.13 |
| 33 | 779377.66 | 1905711.95 |
| 34 | 779513.36 | 1905735.02 |
| 35 | 779618.24 | 1905752.26 |
| 36 | 779818.88 | 1905874.44 |
| 37 | 780431.95 | 1905416.01 |
| 38 | 780588.04 | 1905385.89 |
| 39 | 780882.83 | 1905183.75 |
| 40 | 780888.43 | 1904964.12 |
| 41 | 781008.89 | 1904982.30 |
| 42 | 781002.99 | 1904830.31 |
| 43 | 781019.64 | 1904832.93 |
| 44 | 780892.29 | 1904812.90 |
| 45 | 781052.40 | 1905132.02 |
| 46 | 781170.88 | 1905102.25 |
| 47 | 781399.37 | 1905103.36 |
| 48 | 778829.82 | 1905813.42 |
| 49 | 778948.49 | 1905949.79 |
| 50 | 778748.82 | 1905980.03 |
| 51 | 778614.58 | 1906123.39 |
| 52 | 778532.30 | 1906031.36 |
| 53 | 778644.91 | 1905873.36 |
| 54 | 777530.56 | 1905385.58 |
| 55 | 777547.40 | 1905898.70 |
| 56 | 777394.75 | 1906079.41 |
| 57 | 777320.34 | 1906242.87 |
| 58 | 777202.18 | 1906283.91 |
| 59 | 777194.76 | 1906124.87 |
| 60 | 777377.32 | 1905869.68 |
| 61 | 777408.87 | 1905363.35 |

CE-2

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L14 | S27°37'21"E | 249.32 |
| L15 | S01°19'32"E | 147.42 |
| L16 | S29°01'03"E | 204.68 |
| L17 | S32°08'04"E | 257.26 |
| L18 | S15°21'53"E | 214.68 |
| L19 | S38°56'11"E | 334.14 |
| L20 | S42°34'28"E | 166.00 |
| L21 | S01°15'16"E | 483.73 |
| L23 | S01°15'16"W | 105.66 |
| L60 | N81°59'12"W | 155.19 |
| L61 | N09°30'40"E | 104.31 |
| L31 | N17°13'12"E | 210.06 |
| L32 | N33°01'10"W | 731.17 |
| L33 | N10°55'21"W | 158.97 |
| L34 | N34°26'19"W | 357.43 |
| L35 | N88°32'16"W | 219.70 |
| L36 | N00°51'56"W | 120.47 |
| L37 | S87°26'23"W | 132.12 |
| L38 | N08°56'16"E | 16.86 |
| L39 | N83°44'59"E | 300.88 |
| L40 | N14°06'17"W | 122.16 |
| L41 | N00°16'44"E | 228.49 |
| L42 | N45°10'57"E | 53.74 |

AREA: 7.361 Acres
PIN: 9708419476

CE-6

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L22 | N74°28'07"W | 21.76' |
| L21 | N01°15'16"W | 483.73' |
| L57 | S26°59'56"E | 196.26' |
| L58 | S00°59'47"E | 191.33' |
| L59 | S26°16'43"W | 137.48' |

AREA: 0.691 Acres
PIN: 9708806346

CE-5

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L61 | N88°32'16"W | 151.27' |
| L62 | N08°56'16"E | 112.06' |
| L37 | N87°26'23"E | 132.12' |
| L36 | S00°51'56"E | 120.47' |

AREA: 0.376 Acres
PIN: 9707574849

CE-2A

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L27 | S48°58'06"W | 171.79' |
| L28 | N14°44'34"W | 189.40' |
| L29 | N07°56'22"W | 334.30' |
| L30 | N09°30'40"E | 139.61' |
| L60 | S81°59'12"E | 155.19' |
| L24 | S07°39'31"W | 128.39' |
| L25 | S03°50'50"E | 256.49' |
| L26 | S19°19'21"E | 142.41' |

AREA: 2.052 Acres
PIN: 9707574849

CE-3

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L46 | S48°12'05"W | 123.46' |
| L47 | N34°31'15"W | 194.03' |
| L48 | N17°57'34"W | 194.38' |
| L43 | N48°58'06"E | 180.78' |
| L44 | S08°36'38"E | 201.95' |
| L45 | S46°53'01"E | 196.40' |

AREA: 1.255 Acres
PIN: 9707574849

CE-4

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L50 | N88°07'14"E | 513.40' |
| L51 | S49°48'39"E | 236.55' |
| L52 | S65°29'49"E | 179.42' |
| L53 | S19°15'59"E | 125.17' |
| L54 | S87°19'45"W | 159.27' |
| L55 | N54°25'17"W | 313.77' |
| L56 | N86°26'03"W | 507.31' |
| L49 | N10°21'16"E | 123.71' |


AREA: 3.161 Acres
PIN: 9707574849

CE-1

| LINE | BEARING | DISTANCE |
|------|-------------|----------|
| L1 | N89°55'13"E | 296.89' |
| L2 | S01°24'04"E | 46.36' |
| L3 | S72°18'44"W | 75.61' |
| L4 | S01°58'03"W | 163.20' |
| L5 | S06°20'06"W | 346.39' |
| L6 | S16°26'07"W | 184.32' |
| L7 | S32°38'36"W | 482.12' |
| L8 | S46°02'48"W | 156.94' |
| L9 | N27°37'21"W | 168.54' |
| L10 | N45°10'57"E | 222.07' |
| L11 | N28°56'31"E | 411.06' |
| L12 | N05°04'43"E | 200.60' |
| L13 | N07°30'18"W | 406.05' |

AREA: 4.967 Acres
PIN: 9708419476

Doc ID: 011578270001 Type: CRP
Recorded: 09/27/2013 at 02:44:18 PM
Fee Amt: \$21.00 Page 1 of 1
Alamance, NC
HUGH WEBSTER REGISTER OF DEEDS
BK 76 pg 41



LEGEND

PROPERTY LINE SURVEYED.....
PROPERTY LINE(R/W) NOT SURVEYED.....
CONSERVATION EASEMENT.....
EXISTING IRON PIPE/ROD(EIP).....
EASEMENT MONUMENT SET.....
CONTROL POINT SET.....
PIN..... PARCEL IDENTIFICATION NUMBER

Michael Baker Engineering, Inc.
8000 Regency Parkway, Suite 600
Cary, North Carolina 27518
Phone: 919.463.5488
Fax: 919.463.5490
License: F-1084

UT to CANE CREEK CONSERVATION EASEMENT SURVEY
FOR
STATE OF NORTH CAROLINA — ECOSYSTEM ENHANCEMENT PROGRAM
ON THE PROPERTY OF
ELWOOD PAUL McBANE, SHELBY J. McBANE, BOYD DAN PERRY, & CYNTHIA S. PERRY
NEWLIN TOWNSHIP ALAMANCE COUNTY NORTH CAROLINA

Drawing No: UTtoCaneCreek_95729_CE_Baker_Final.dwg

SPO FILE No: 01-J & 01-N
EEP PROJECT No: 95729
Baker Project No: 132700
Date: April 22, 2013

Doc ID: 011578280018 Type: CRP
Recorded: 09/27/2013 at 02:48:08 PM
Fee Amt: \$614.00 Page 1 of 18
Revenue Tax: \$576.00
Alamance, NC
HUGH WEBSTER REGISTER OF DEEDS
BK **3266** PG **660-677**

Prepared by and return to:
Robert H. Merritt, Jr.
Bailey & Dixon, LLP ←
P. O. Box 1351
Raleigh, NC 27602

Excise Tax \$ 576.00

STATE OF NORTH CAROLINA

ALAMANCE COUNTY

SPO# 01-J

EEP SITE ID#: 95729

**CONSERVATION EASEMENT
PROVIDED PURSUANT TO
FULL DELIVERY MITIGATION CONTRACT
CONTRACT #004951**

THIS CONSERVATION EASEMENT DEED, made this 27th day of September, 2013, by ELWOOD PAUL McBANE and wife, SHELBY J. Mc BANE, (hereinafter "Grantor"), whose mailing address is 7542 Stockard Road, Snow Camp, NC 27439, to the State of North Carolina, ("Grantee"), whose mailing address is State of North Carolina, Department of Administration, State Property Office, 1321 Mail Service Center, Raleigh, NC 27699-1321. The designations Grantor and Grantee as used herein shall include said parties, their heirs, successors, and assigns, and shall include singular, plural, masculine, feminine, or neuter as required by context.

WITNESSETH:

WHEREAS, pursuant to the provisions of N.C. Gen. Stat. §143-214.8 et seq., the State of North Carolina has established the Ecosystem Enhancement Program (formerly known as the Wetlands Restoration Program) within the Department of Environment and Natural Resources

19/38

for the purposes of acquiring, maintaining, restoring, enhancing, creating and preserving wetland and riparian resources that contribute to the protection and improvement of water quality, flood prevention, fisheries, aquatic habitat, wildlife habitat, and recreational opportunities; and

WHEREAS, this Conservation Easement from Grantor to Grantee has been negotiated, arranged and provided for as a condition of a full delivery contract between Michael Baker Engineering, Inc. and the North Carolina Department of Environment and Natural Resources, to provide stream, wetland and/or buffer mitigation pursuant to the North Carolina Department of Environment and Natural Resources purchase and Services Contract Number 004951.

WHEREAS, the State of North Carolina is qualified to be the Grantee of a Conservation Easement pursuant to N.C. Gen. Stat. § 121-35; and

WHEREAS, the Department of Environment and Natural Resources, the North Carolina Department of Transportation and the United States Army Corps of Engineers, Wilmington District entered into a Memorandum of Agreement, (the "MOA") duly executed by all parties in Greensboro, NC on July 22, 2003, which recognizes that the Ecosystem Enhancement Program is to provide for compensatory mitigation by effective protection of the land, water and natural resources of the State by restoring, enhancing and preserving ecosystem functions; and

WHEREAS, the acceptance of this instrument for and on behalf of the State of North Carolina was granted to the Department of Administration by resolution as approved by the Governor and Council of State adopted at a meeting held in the City of Raleigh, North Carolina, on the 8th day of February 2000; and

WHEREAS, the Ecosystem Enhancement Program in the Department of Environment and Natural Resources, which has been delegated the authority authorized by the Governor and

the Council of State to the Department of Administration, has approved acceptance of this instrument; and

WHEREAS, Grantor owns in fee simple a certain parcels of real property situated, lying and being in Newlin Township, Alamance County, North Carolina, which parcels are identified by Tax PN: 156585 (PIN: 9708-41-9476) containing approximately 111 acres having been conveyed to Grantor by deed recorded in Deed Book 347, Page 488, Alamance County Registry, North Carolina and another parcel identified by Tax PN: 156452 (PIN: 9707-57-4849) containing approximately 240 acres having been conveyed to Grantor by deeds recorded in Deed Book 306, Page 221 and Deed Book 306, Page 218, Alamance County Registry, North Carolina (collectively the "Property"); and

WHEREAS, Grantor is willing to grant a Conservation Easement (as hereinafter defined) over portions of the Property referred to above, thereby restricting and limiting the use of the included portions of the Property to the terms and conditions and purposes hereinafter set forth, and Grantee is willing to accept such Conservation Easement for the protection and benefit of the waters and the other portions of the UT to Cane Creek Restoration Project, Alamance County, North Carolina;

NOW, THEREFORE, in consideration of the mutual covenants, terms, conditions, and restrictions hereinafter set forth and other good and valuable consideration, the receipt and legal sufficiency of which is hereby acknowledged, Grantor unconditionally and irrevocably hereby grants and conveys unto Grantee, its successors and assigns, forever and in perpetuity, a Conservation Easement along with a general Right of Access, as follows:

The Easement Area consists of the following:

All of the land identified as follows:

Conservation Easements identified as CE-1, CE-2, CE-2A, CE-3, CE-4 and CE-5 as shown on a Plat entitled "UT to Cane Creek Conservation Easement Survey for State of North Carolina – Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry and Cynthia S. Perry, Newlin Township, Alamance County – North Carolina" dated April 22, 2013, prepared by Michael Baker Engineering, Inc. and recorded at Plat or Map Book 76, Page 40 - 41, Alamance County Registry.

TOGETHER WITH easements and rights for access, ingress, egress and regress as described on the above-referenced recorded plat and this Conservation Easement Deed.

The Conservation Easements described above are hereinafter referred to as the "Easement Area" or the "Conservation Easement" and are further set forth in a metes and bounds description attached hereto as Exhibit 1 and incorporated herein by reference.

The purposes of the Conservation Easement are to maintain, restore, enhance, create and preserve wetland and/or riparian resources in the Easement Area that contribute to the protection and improvement of water quality, flood prevention, fisheries, aquatic habitat, wildlife habitat, and recreational opportunities; to maintain permanently the Easement Area in its natural condition, consistent with these purposes; and to prevent any use of the Easement Area that will significantly impair or interfere with these purposes. To achieve these purposes, the following conditions and restrictions are set forth:

I. DURATION OF EASEMENT

Pursuant to law, including the above referenced statutes, this Conservation Easement and Right of Access shall be perpetual and it shall run with and be a continuing restriction upon the use of the Property, and it shall be enforceable by the Grantee against the Grantor and against Grantor's heirs, successors and assigns, personal representatives, lessees, agents and licensees.

II. GRANTOR RESERVED USES AND RESTRICTED ACTIVITIES

The Easement Area shall be restricted from any development or usage that would impair or interfere with the purposes of this Conservation Easement. Unless expressly reserved as a compatible use herein, any activity in, or use of, the Easement Area by the Grantor is prohibited as inconsistent with the purposes of this Conservation Easement. Any rights not expressly reserved hereunder by the Grantor are hereby and have been acquired by the Grantee. Any rights not expressly reserved hereunder by the Grantor, including the rights to all mitigation credits, including, but not limited to, stream, wetland, and riparian buffer mitigation units, derived from each site within the area of the Conservation Easement, are conveyed to and belong to the Grantee. Without limiting the generality of the foregoing, the following specific uses are prohibited, restricted, or reserved as indicated:

- A. Recreational Uses. Grantor expressly reserves the right to undeveloped recreational uses, including hiking, bird watching, hunting and fishing, and access to the Easement Area for the purposes thereof.
- B. Motorized Vehicle Use. Usage of motorized vehicles in the Easement Area is prohibited.
- C. Educational Uses. The Grantor reserves the right to engage in and permit others to engage in educational uses in the Easement Area not inconsistent with this Conservation Easement, and the right of access to the Easement Area for such purposes including organized educational activities such as site visits and observations. Educational uses of the Conservation Easement shall not alter vegetation, hydrology or topography of the site.
- D. Vegetation Cutting. Except as related to the removal of non-native plants,

diseased or damaged trees, and vegetation that destabilizes or renders unsafe the Easement Area to persons or natural habitat, all cutting, removal, mowing, harming, or destruction of any trees and vegetation in the Easement Area is prohibited.

E. Industrial, Residential and Commercial Uses. All industrial, residential and commercial uses are prohibited in the Easement Area.

F. Agricultural Use. All agricultural uses are prohibited within the Easement Area, including any use for cropland, waste lagoons, or pastureland.

G. New Construction. There shall be no building, facility, mobile home, antenna, utility pole, tower, or other structure constructed or placed in the Easement Area.

H. Roads and Trails. There shall be no construction of roads, trails, walkways, or paving in the Easement Area.

I. Signs. No signs shall be permitted in the Easement Area except interpretive signs describing restoration activities and the conservation values of the Easement Area, signs identifying the owner of the Property and the holder of the Easement Area, signs giving directions, or signs prescribing rules and regulations for the use of the Easement Area.

J. Dumping or Storing. Dumping or storage of soil, trash, ashes, garbage, waste, abandoned vehicles, appliances, machinery, or other material in the Easement Area is prohibited.

K. Grading, Mineral Use, Excavation, Dredging. There shall be no grading, filling, excavation, dredging, mining, drilling, removal of topsoil, sand, gravel, rock, peat, minerals, or other materials in the Easement Area.

L. Water Quality and Drainage Patterns. There shall be no diking, draining, dredging, channeling, filling, leveling, pumping, impounding or diverting, causing, allowing or

permitting the diversion of surface or underground water in the Easement Area. No altering or tampering with water control structures or devices, or disruption or alteration of the restored, enhanced, or created drainage patterns is allowed. All removal of wetlands, polluting or discharging into waters, springs, seeps, or wetlands, or use of pesticides or biocides in the Easement Area is prohibited. In the event of an emergency interruption or shortage of all other water sources, water from within the Easement Area may temporarily be used for good cause shown as needed for the survival of livestock and agricultural production on the Property.

M. Subdivision and Conveyance. Grantor voluntarily agrees that no subdivision, partitioning or dividing of the underlying Property owned by the Grantor in fee simple ('fee') that is subject to this Easement is allowed. Unless agreed to by the Grantee in writing, any future conveyance of the underlying fee and the rights conveyed herein shall be as a single block of property. Any future transfer of the fee is subject to the Grantee's right of unlimited and repeated ingress and egress over and across the Property to the Easement Area for the purposes set forth herein.

N. Development Rights. All development rights are permanently removed from the Easement Area and are non-transferrable.

O. Disturbance of Natural Features. Any change, disturbance, alteration or impairment of the natural features of the Easement Area or any intentional introduction of non-native plants, trees and/or animal species by Grantor is prohibited.

The Grantor may request permission to vary from the above restrictions for good cause shown, provided that any such request is consistent with the purposes of this Conservation Easement and the Grantor obtains advance written approval from the N. C. Ecosystem

Enhancement Program, whose mailing address is currently 1652 Mail Services Center, Raleigh, NC 27699-1652.

III. GRANTEE RESERVED USES

A. Right of Access, Construction and Inspection. The Grantee, its employees and agents, successors and assigns, receive the perpetual Right of Access to the Easement Area over the Property at reasonable times to undertake any activities to restore, construct, manage, maintain, enhance, and monitor the stream, wetland and other riparian resources in the Easement Area in accordance with restoration activities or a long-term management plan. Unless otherwise specifically set forth in this Conservation Easement, the rights granted herein do not include or establish for the public any access rights.

B. Restoration Activities. These activities include planting of trees, shrubs and herbaceous vegetation, installation of monitoring wells, utilization of heavy equipment to grade, fill, and prepare the soil, modification of the hydrology of the site, and installation of natural and manmade materials as needed to direct in-stream, above ground, and subterranean water flow.

C. Signs. The Grantee, its employees and agents, successors or assigns, shall be permitted to place signs and witness posts on the Property to include any or all of the following: describe the project, prohibited activities with the Conservation Easement, or identify the project boundaries and the holder of the Conservation Easement.

D. Fences. The Grantee, its employees and agents, successors or assigns, shall be permitted to place fencing on the Property to restrict livestock access. Although the Grantee is not responsible for fence maintenance, the Grantee reserves the right to repair the fence, at its sole discretion.

IV. ENFORCEMENT AND REMEDIES

A. Enforcement. To accomplish the purposes of this Conservation Easement, Grantee is allowed to prevent any activity within the Easement Area that is inconsistent with the purposes of this Conservation Easement and to require the restoration of such areas or features in the Easement Area that may have been damaged by such unauthorized activity or use. Upon any breach of the terms of this Conservation Easement by Grantor, the Grantee shall, except as provided below, notify the Grantor in writing of such breach, and the Grantor shall have ninety (90) days after receipt of such notice to correct the damage caused by such breach. If the breach and damage remains uncured after ninety (90) days, the Grantee may enforce this Conservation Easement by bringing appropriate legal proceedings including an action to recover damages, as well as injunctive and other relief. The Grantee shall also have the power and authority, consistent with its statutory authority: (a) to prevent any impairment of the Easement Area by acts which may be unlawful or in violation of this Conservation Easement; (b) to otherwise preserve or protect its interest in the Property; or (c) to seek damages from any appropriate person or entity. Notwithstanding the foregoing, the Grantee reserves the immediate right, without notice, to obtain a temporary restraining order, injunctive or other appropriate relief, if the breach is or would irreversibly or otherwise materially impair the benefits to be derived from this Conservation Easement, and the Grantor and Grantee acknowledge that the damage would be irreparable and remedies at law will be inadequate. The rights and remedies of the Grantee provided hereunder shall be in addition to, and not in lieu of, all other rights and remedies available to Grantee in connection with this Conservation Easement.

B. Inspection. The Grantee, its employees and agents, successors and assigns, have

the right, with reasonable notice, to enter the Easement Area over the Property at reasonable times for the purpose of inspection to determine whether the Grantor is complying with the terms, conditions and restrictions of this Conservation Easement.

C. Acts Beyond Grantor's Control. Nothing contained in this Conservation Easement shall be construed to entitle Grantee to bring any action against Grantor for any injury to or change in the Easement Area caused by third parties or resulting from causes beyond the Grantor's control, including , without limitation, fire, flood, storm, and earth movement, or from any prudent action taken in good faith by the Grantor under emergency conditions to prevent, abate, or mitigate significant injury to life or damage to the Property resulting from such causes.

D. Costs of Enforcement. Beyond regular and typical monitoring, any costs incurred by Grantee in enforcing the terms of this Conservation Easement against Grantor including, without limitation, any costs of restoration necessitated by Grantor's acts or omissions in violation of the terms of this Conservation Easement, shall be borne by Grantor.

E. No Waiver. Enforcement of this Conservation Easement shall be at the discretion of the Grantee and any forbearance, delay or omission by Grantee to exercise its rights hereunder in the event of any breach of any term set forth herein shall not be construed to be a waiver by Grantee.

V. MISCELLANEOUS

A. This instrument sets forth the entire agreement of the parties with respect to the Conservation Easement and supersedes all prior discussions, negotiations, understandings or agreements relating to the Conservation Easement. If any provision is found to be invalid, the remainder of the provisions of the Conservation Easement, and the application of such provision

to persons or circumstances other than those as to which it is found to be invalid, shall not be affected thereby.

B. Grantor is responsible for any real estate taxes, assessments, fees, or charges levied upon the Property. Grantee shall not be responsible for any costs or liability of any kind related to the ownership, operation, insurance, upkeep, or maintenance of the Property, except as expressly provided herein. Upkeep of any constructed bridges, fences, or other amenities on the Property are the sole responsibility of the Grantor. Nothing herein shall relieve the Grantor of the obligation to comply with federal, state or local laws, regulations and permits that may apply to the exercise of the Reserved Rights.

C. Any notices shall be sent by registered or certified mail, return receipt requested to the parties at their addresses shown above or to such other address(es) as such party establishes in writing upon notification to the other.

D. Grantor shall notify Grantee in writing of the name and address and any party to whom the Property or any part thereof is to be transferred at or prior to the time said transfer is made. Grantor further agrees that any subsequent lease, deed, or other legal instrument by which any interest in the Property is conveyed shall be subject to the Conservation Easement herein created.

E. The Grantor and Grantee agree that the terms of this Conservation Easement shall survive any merger of the fee and easement interests in the Property or any portion thereof.

F. This Conservation Easement and Right of Access may be amended, but only in a writing signed by all parties hereto, or their successors and/or assigns, and provided such amendment does not affect the qualification of this Conservation Easement or the status of the

Grantee under any applicable laws, and is consistent with the purposes of the Conservation Easement. The owner of the Property shall notify the U.S. Army Corps of Engineers in writing sixty (60) days prior to the initiation of any transfer of all or any part of the Property. Such notification shall be addressed to: Justin McCorkle, General Counsel, US Army Corps of Engineers, 69 Darlington Avenue, Wilmington, NC 28403.

G. The parties recognize and agree that the benefits of this Conservation Easement are in gross and assignable; provided, however, that the Grantee hereby covenants and agrees, that in the event it transfers or assigns this Conservation Easement, the organization receiving the interest will be a qualified holder under N.C. Gen. Stat. § 121-34 et seq. and § 170(h) of the Internal Revenue Code, and the Grantee further covenants and agrees that the terms of the transfer or assignment will be such that the transferee or assignee will be required to continue in perpetuity the conservation purposes described in this document.

VI. QUIET ENJOYMENT

Grantor reserves all remaining rights accruing from ownership of the Property, including the right to engage in or permit or invite others to engage in only those uses of the Easement Area that are expressly reserved herein, not prohibited or restricted herein, and are not inconsistent with the purposes of this Conservation Easement. Without limiting the generality of the foregoing, the Grantor expressly reserves to the Grantor, and the Grantor's invitees and licensees, the right of access to the Easement Area, and the right of quiet enjoyment of the Easement Area.

TO HAVE AND TO HOLD the said rights and easements perpetually unto the State of North Carolina for the aforesaid purposes.

AND Grantor covenants that Grantor is seized of said premises in fee and has the right to convey the permanent Conservation Easement herein granted; that the same are free from encumbrances except the easements, leases, restrictions and rights-of-way reserved or granted herein or otherwise of record and described below and that Grantor will warrant and defend title to the same against the claims of all persons whomsoever. The easements, leases, restrictions and rights-of-way reserved herein or of record constituting exceptions to title are as follows:

1. Reservation of rights as set forth in Article II, above.

IN TESTIMONY WHEREOF, the Grantor has hereunder set its hand and seal, the day and year first above written.


Elwood Paul McBane (SEAL)
Elwood Paul McBane

Shelby J. McBane (SEAL)
Shelby J. McBane

NORTH CAROLINA
COUNTY OF WAKE

I, Robert H. Merritt, Jr., do certify that **Elwood Paul McBane and wife, Shelby J. McBane**, personally appeared before me this day, each acknowledging that they voluntarily signed the foregoing document for the purposes therein expressed. I have received satisfactory evidence of the principals' identity in the form of NC DRIVER LICENSE.

Witness my hand and official stamp or seal this 27th day of September, 2013.



Robert H. Merritt, Jr.
Notary Public
Robert H. Merritt, Jr.
Printed or typed notary name

Exhibit 1
Legal Description
Permanent Conservation Easements
UT to Cane Creek
Alamance County, NC

1. Permanent Conservation Easement (Ref: PIN: 9708419476) (CE-1)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry*" dated April 22, 2013, and recorded in Plat Book 76, Page 40-41, of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9708419476), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,905423.89, Y=781,972.70, and identified as Control Point # 8 on the above referenced plat and running N 05° 44'14" E, 608.72' to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

N 89°55'13" E, 296.89', thence
S 01°24'04" E, 46.36', thence
S 72°18'44"W, 75.61, thence
S 01°58'03"W, 163.20', thence
S 06°20'06"W, 346.39', thence
S 16°26'07"W, 184.32', thence
S 32°38'36" W, 482.12', thence
S 46°02'48"W, 156.94', thence
N 27°37'21"W, 168.54', thence
N 45°10'57" E, 222.07', thence
N 28°56'31"E, 411.06', thence
N 05°04'43" E, 200.60', thence
N 07°30'18"W, 406.05' to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 4.967 acres, more or less.

2. Permanent Conservation Easement (Ref: PIN: 9708419476) (CE-2)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry,*

and Cynthia Sax Perry dated April 22, 2013, and recorded in Plat Book 76, Page 40-41 of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9708419476), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,905,172.79, Y=781,517.54, and identified as Control Point # 7 on the above referenced plat and running S 21°32'11"W, 85.88' to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

S 27°37'21" E, 249.32', thence
S 01°19'32" E, 147.42', thence
S 29°01'03" E, 204.68', thence
S 32°08'04" E, 257.26', thence
S 15°21'53" E, 214.68', thence
S 38°56'11" E, 334.14', thence
S 42°34'28" E, 166.00', thence
S 01°15'16" E, 483.73', thence
S 01°15'16" E, 105.66', thence
N 81°59'12" W, 155.19', thence
N 09°30'40" E, 104.31', thence
N 17°13'12" E, 210.06', thence
N 33°01'10" W, 731.17', thence
N 10°55'21" W, 158.97', thence
N 34°26'19" W, 357.43', thence
N 88°32'16" W, 219.70', thence
N 00°51'56" W, 120.47', thence
S 87°26'23" W, 132.12', thence
N 08°56'16" E, 16.86', thence
N 83°44'59" E, 300.88', thence
N 14°06'17" W, 122.16', thence
N 00°16'44" E, 228.49', thence
N 45°10'57" E, 53.74', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 7.361 acres, more or less.

3. Permanent Conservation Easement (Ref: PIN: 9707574849) (CE-2A)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry*" dated April 22, 2013, and recorded in Plat Book 76, Page 40-41, of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9707574849), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,905,977.40, Y=779,113.35, and identified as Control Point # 11 on the above referenced plat and running S16°49'41"W , 143.30', to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

S 48°58'06" W, 171.79', thence
N 14°44'34" W, 189.40', thence
N 07°56'22" W, 334.30', thence
N 09°30'40" E, 139.61', thence
S 81°59'12" E, 155.19', thence
S 07°39'31" W, 128.39', thence
S 03°50'50" E, 256.49', thence
S 19°19'21" E, 142.41', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 2.052 acres, more or less.

4. Permanent Conservation Easement (Ref: PIN: 9707574849) (CE-3)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry*" dated April 22, 2013, and recorded in Plat Book 76, Page 40-41, of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9707574849), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,906,118.53, Y=778,667.85, and identified as Control Point # 3 on the above referenced plat and running S 05°12'57" E , 53.49', to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

S 48°12'05" W, 123.46', thence
N 54°31'15" W, 194.03', thence
N 17°57'34" W, 194.38', thence
N 48°58'06" E, 180.78', thence
S 08°36'38" E, 201.95', thence
S 46°53'01" E, 196.40', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 1.255 acres, more or less.

4. Permanent Conservation Easement (Ref: PIN: 9707574849) (CE-4)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement*"

Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry dated April 22, 2013, and recorded in Plat Book 76, Page 40 - 41, of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9707574849), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,905,466.21, Y=777,600.09, and identified as Control Point # 1 on the above referenced plat and running S 49°13'47" W , 106.46', to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

N 88°07'14" E, 513.40', thence
S 49°48'39" E, 236.55', thence
S 65°29'49" E, 179.42', thence
S 19°15'59" E, 125.17', thence
S 87°19'45" W, 159.27', thence
N 54°25'17" W, 313.77', thence
N 86°26'03" W, 507.31', thence
N 10°21'16" E, 123.71', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 3.161 acres, more or less.

5. Permanent Conservation Easement (Ref: PIN: 9707574849) (CE-5)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry*" dated April 22, 2013, and recorded in Plat Book 76, Page 40 - 41, of the Alamance County Registry, and being a portion of the parcel owned by *Elwood Paul McBane, and wife, Shelby J. McBane* (PIN: 9707574849), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,904,964.12, Y=780,888.43, and identified as Easement Corner # 40 on the above referenced plat, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

N 88°32'16" W, 151.27', thence
N 08°56'16" E, 112.06', thence
N 87°26'23" E, 132.12', thence
S 00°51'56" E, 120.47', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 0.376 acres, more or less.

6. Access to the Permanent Conservation Easements

Access to and through the permanent conservation easements described above and conveyed herein, shall be (1) as provided in this deed,(2) as provided on the Plat referenced above (see Note 8.,Sheet 1 of 2), and (3), from the 60' Public Right-of-Way of Stockard Road,(NCSR 2338), to provide ingress, egress, and regress for purposes of accessing the permanent conservation easements set forth above, and as shown on the aforesaid map recorded in Plat Book 76, Page 40 - 41, of the Alamance County Registry.



Doc ID: 011578320014 Type: CRP
 Recorded: 09/27/2013 at 03:03:36 PM
 Fee Amt: \$28.00 Page 1 of 14
 Revenue Tax: \$2.00
 Alamance, NC
 HUGH WEBSTER REGISTER OF DEEDS
 BK **3266** PG **684-697**

Prepared by and return to:
 Robert H. Merritt, Jr.
 Bailey & Dixon, LLP
 P. O. Box 1351
 Raleigh, NC 27602



Excise Tax \$ 2.00

STATE OF NORTH CAROLINA

ALAMANCE COUNTY

SPO# 01-N
 EEP SITE ID#: 95729

**CONSERVATION EASEMENT
 PROVIDED PURSUANT TO
 FULL DELIVERY MITIGATION CONTRACT
 CONTRACT #004951**

THIS CONSERVATION EASEMENT DEED, made this 27th day of September, 2013, by BOYD DAN PERRY and spouse, CYNTHIA SAX PERRY, (hereinafter "Grantor"), whose mailing address is P. O. Box 147, Pittsboro, NC 27312, to the State of North Carolina, ("Grantee"), whose mailing address is State of North Carolina, Department of Administration, State Property Office, 1321 Mail Service Center, Raleigh, NC 27699-1321. The designations Grantor and Grantee as used herein shall include said parties, their heirs, successors, and assigns, and shall include singular, plural, masculine, feminine, or neuter as required by context.

WITNESSETH:

WHEREAS, pursuant to the provisions of N.C. Gen. Stat. §143-214.8 et seq., the State of North Carolina has established the Ecosystem Enhancement Program (formerly known as the Wetlands Restoration Program) within the Department of Environment and Natural Resources

14/26

for the purposes of acquiring, maintaining, restoring, enhancing, creating and preserving wetland and riparian resources that contribute to the protection and improvement of water quality, flood prevention, fisheries, aquatic habitat, wildlife habitat, and recreational opportunities; and

WHEREAS, this Conservation Easement from Grantor to Grantee has been negotiated, arranged and provided for as a condition of a full delivery contract between Michael Baker Engineering, Inc. and the North Carolina Department of Environment and Natural Resources, to provide stream, wetland and/or buffer mitigation pursuant to the North Carolina Department of Environment and Natural Resources purchase and Services Contract Number 004951.

WHEREAS, the State of North Carolina is qualified to be the Grantee of a Conservation Easement pursuant to N.C. Gen. Stat. § 121-35; and

WHEREAS, the Department of Environment and Natural Resources, the North Carolina Department of Transportation and the United States Army Corps of Engineers, Wilmington District entered into a Memorandum of Agreement, (the "MOA") duly executed by all parties in Greensboro, NC on July 22, 2003, which recognizes that the Ecosystem Enhancement Program is to provide for compensatory mitigation by effective protection of the land, water and natural resources of the State by restoring, enhancing and preserving ecosystem functions; and

WHEREAS, the acceptance of this instrument for and on behalf of the State of North Carolina was granted to the Department of Administration by resolution as approved by the Governor and Council of State adopted at a meeting held in the City of Raleigh, North Carolina, on the 8th day of February 2000; and

WHEREAS, the Ecosystem Enhancement Program in the Department of Environment and Natural Resources, which has been delegated the authority authorized by the Governor and

the Council of State to the Department of Administration, has approved acceptance of this instrument; and

WHEREAS, Grantor owns in fee simple a certain parcels of real property situated, lying and being in Newlin Township, Alamance County, North Carolina, which parcel is identified by Tax PN: 156591 (PIN: 9708-60-6346) containing approximately 92.35 acres having been conveyed to Grantor by deed recorded in Deed Book 3143, Page 792, and Book 3143, Page 794 Alamance County Registry, North Carolina, (the "Property"); and

WHEREAS, Grantor is willing to grant a Conservation Easement (as hereinafter defined) over portions of the Property referred to above, thereby restricting and limiting the use of the included portions of the Property to the terms and conditions and purposes hereinafter set forth, and Grantee is willing to accept such Conservation Easement for the protection and benefit of the waters and the other portions of the UT to Cane Creek Restoration Project, Alamance County, North Carolina;

NOW, THEREFORE, in consideration of the mutual covenants, terms, conditions, and restrictions hereinafter set forth and other good and valuable consideration, the receipt and legal sufficiency of which is hereby acknowledged, Grantor unconditionally and irrevocably hereby grants and conveys unto Grantee, its successors and assigns, forever and in perpetuity, a Conservation Easement along with a general Right of Access, as follows:

The Easement Area consists of the following:

All of the land identified as follows:

Conservation Easement identified as CE-6 as shown on a Plat entitled "UT to Cane Creek Conservation Easement Survey for State of North Carolina – Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry and Cynthia S. Perry,

Newlin Township, Alamance County – North Carolina” dated April 22, 2013, prepared by Michael Baker Engineering, Inc. and recorded at Plat or Map Book 76, Page 40 - 41, Alamance County Registry.

TOGETHER WITH easements and rights for access, ingress, egress and regress as described on the above-referenced recorded plat and this Conservation Easement Deed.

The Conservation Easements described above are hereinafter referred to as the “Easement Area” or the “Conservation Easement” and are further set forth in a metes and bounds description attached hereto as Exhibit 1 and incorporated herein by reference.

The purposes of the Conservation Easement are to maintain, restore, enhance, create and preserve wetland and/or riparian resources in the Easement Area that contribute to the protection and improvement of water quality, flood prevention, fisheries, aquatic habitat, wildlife habitat, and recreational opportunities; to maintain permanently the Easement Area in its natural condition, consistent with these purposes; and to prevent any use of the Easement Area that will significantly impair or interfere with these purposes. To achieve these purposes, the following conditions and restrictions are set forth:

I. DURATION OF EASEMENT

Pursuant to law, including the above referenced statutes, this Conservation Easement and Right of Access shall be perpetual and it shall run with and be a continuing restriction upon the use of the Property, and it shall be enforceable by the Grantee against the Grantor and against Grantor’s heirs, successors and assigns, personal representatives, lessees, agents and licensees.

II. GRANTOR RESERVED USES AND RESTRICTED ACTIVITIES

The Easement Area shall be restricted from any development or usage that would impair

or interfere with the purposes of this Conservation Easement. Unless expressly reserved as a compatible use herein, any activity in, or use of, the Easement Area by the Grantor is prohibited as inconsistent with the purposes of this Conservation Easement. Any rights not expressly reserved hereunder by the Grantor are hereby and have been acquired by the Grantee. Any rights not expressly reserved hereunder by the Grantor, including the rights to all mitigation credits, including, but not limited to, stream, wetland, and riparian buffer mitigation units, derived from each site within the area of the Conservation Easement, are conveyed to and belong to the Grantee. Without limiting the generality of the foregoing, the following specific uses are prohibited, restricted, or reserved as indicated:

A. Recreational Uses. Grantor expressly reserves the right to undeveloped recreational uses, including hiking, bird watching, hunting and fishing, and access to the Easement Area for the purposes thereof.

B. Motorized Vehicle Use. Usage of motorized vehicles in the Easement Area is prohibited.

C. Educational Uses. The Grantor reserves the right to engage in and permit others to engage in educational uses in the Easement Area not inconsistent with this Conservation Easement, and the right of access to the Easement Area for such purposes including organized educational activities such as site visits and observations. Educational uses of the Conservation Easement shall not alter vegetation, hydrology or topography of the site.

D. Vegetation Cutting. Except as related to the removal of non-native plants, diseased or damaged trees, and vegetation that destabilizes or renders unsafe the Easement Area to persons or natural habitat, all cutting, removal, mowing, harming, or destruction of any trees

and vegetation in the Easement Area is prohibited.

E. Industrial, Residential and Commercial Uses. All industrial, residential and commercial uses are prohibited in the Easement Area.

F. Agricultural Use. All agricultural uses are prohibited within the Easement Area, including any use for cropland, waste lagoons, or pastureland.

G. New Construction. There shall be no building, facility, mobile home, antenna, utility pole, tower, or other structure constructed or placed in the Easement Area.

H. Roads and Trails. There shall be no construction of roads, trails, walkways, or paving in the Easement Area.

I. Signs. No signs shall be permitted in the Easement Area except interpretive signs describing restoration activities and the conservation values of the Easement Area, signs identifying the owner of the Property and the holder of the Easement Area, signs giving directions, or signs prescribing rules and regulations for the use of the Easement Area.

J. Dumping or Storing. Dumping or storage of soil, trash, ashes, garbage, waste, abandoned vehicles, appliances, machinery, or other material in the Easement Area is prohibited.

K. Grading, Mineral Use, Excavation, Dredging. There shall be no grading, filling, excavation, dredging, mining, drilling, removal of topsoil, sand, gravel, rock, peat, minerals, or other materials in the Easement Area.

L. Water Quality and Drainage Patterns. There shall be no diking, draining, dredging, channeling, filling, leveling, pumping, impounding or diverting, causing, allowing or permitting the diversion of surface or underground water in the Easement Area. No altering or tampering with water control structures or devices, or disruption or alteration of the restored,

enhanced, or created drainage patterns is allowed. All removal of wetlands, polluting or discharging into waters, springs, seeps, or wetlands, or use of pesticides or biocides in the Easement Area is prohibited. In the event of an emergency interruption or shortage of all other water sources, water from within the Easement Area may temporarily be used for good cause shown as needed for the survival of livestock and agricultural production on the Property.

M. Subdivision and Conveyance. Grantor voluntarily agrees that no subdivision, partitioning or dividing of the underlying Property owned by the Grantor in fee simple ("fee") that is subject to this Easement is allowed. Unless agreed to by the Grantee in writing, any future conveyance of the underlying fee and the rights conveyed herein shall be as a single block of property. Any future transfer of the fee is subject to the Grantee's right of unlimited and repeated ingress and egress over and across the Property to the Easement Area for the purposes set forth herein.

N. Development Rights. All development rights are permanently removed from the Easement Area and are non-transferrable.

O. Disturbance of Natural Features. Any change, disturbance, alteration or impairment of the natural features of the Easement Area or any intentional introduction of non-native plants, trees and/or animal species by Grantor is prohibited.

The Grantor may request permission to vary from the above restrictions for good cause shown, provided that any such request is consistent with the purposes of this Conservation Easement and the Grantor obtains advance written approval from the N. C. Ecosystem Enhancement Program, whose mailing address is currently 1652 Mail Services Center, Raleigh, NC 27699-1652.

III. GRANTEE RESERVED USES

A. Right of Access, Construction and Inspection. The Grantee, its employees and agents, successors and assigns, receive the perpetual Right of Access to the Easement Area over the Property at reasonable times to undertake any activities to restore, construct, manage, maintain, enhance, and monitor the stream, wetland and other riparian resources in the Easement Area in accordance with restoration activities or a long-term management plan. Unless otherwise specifically set forth in this Conservation Easement, the rights granted herein do not include or establish for the public any access rights.

B. Restoration Activities. These activities include planting of trees, shrubs and herbaceous vegetation, installation of monitoring wells, utilization of heavy equipment to grade, fill, and prepare the soil, modification of the hydrology of the site, and installation of natural and manmade materials as needed to direct in-stream, above ground, and subterranean water flow.

C. Signs. The Grantee, its employees and agents, successors or assigns, shall be permitted to place signs and witness posts on the Property to include any or all of the following: describe the project, prohibited activities with the Conservation Easement, or identify the project boundaries and the holder of the Conservation Easement.

D. Fences. The Grantee, its employees and agents, successors or assigns, shall be permitted to place fencing on the Property to restrict livestock access. Although the Grantee is not responsible for fence maintenance, the Grantee reserves the right to repair the fence, at its sole discretion.

IV. ENFORCEMENT AND REMEDIES

A. Enforcement. To accomplish the purposes of this Conservation Easement,

Grantee is allowed to prevent any activity within the Easement Area that is inconsistent with the purposes of this Conservation Easement and to require the restoration of such areas or features in the Easement Area that may have been damaged by such unauthorized activity or use. Upon any breach of the terms of this Conservation Easement by Grantor, the Grantee shall, except as provided below, notify the Grantor in writing of such breach, and the Grantor shall have ninety (90) days after receipt of such notice to correct the damage caused by such breach. If the breach and damage remains uncured after ninety (90) days, the Grantee may enforce this Conservation Easement by bringing appropriate legal proceedings including an action to recover damages, as well as injunctive and other relief. The Grantee shall also have the power and authority, consistent with its statutory authority: (a) to prevent any impairment of the Easement Area by acts which may be unlawful or in violation of this Conservation Easement; (b) to otherwise preserve or protect its interest in the Property; or (c) to seek damages from any appropriate person or entity. Notwithstanding the foregoing, the Grantee reserves the immediate right, without notice, to obtain a temporary restraining order, injunctive or other appropriate relief, if the breach is or would irreversibly or otherwise materially impair the benefits to be derived from this Conservation Easement, and the Grantor and Grantee acknowledge that the damage would be irreparable and remedies at law will be inadequate. The rights and remedies of the Grantee provided hereunder shall be in addition to, and not in lieu of, all other rights and remedies available to Grantee in connection with this Conservation Easement.

B. Inspection. The Grantee, its employees and agents, successors and assigns, have the right, with reasonable notice, to enter the Easement Area over the Property at reasonable times for the purpose of inspection to determine whether the Grantor is complying with the

terms, conditions and restrictions of this Conservation Easement.

C. Acts Beyond Grantor's Control. Nothing contained in this Conservation Easement shall be construed to entitle Grantee to bring any action against Grantor for any injury to or change in the Easement Area caused by third parties or resulting from causes beyond the Grantor's control, including , without limitation, fire, flood, storm, and earth movement, or from any prudent action taken in good faith by the Grantor under emergency conditions to prevent, abate, or mitigate significant injury to life or damage to the Property resulting from such causes.

D. Costs of Enforcement. Beyond regular and typical monitoring, any costs incurred by Grantee in enforcing the terms of this Conservation Easement against Grantor including, without limitation, any costs of restoration necessitated by Grantor's acts or omissions in violation of the terms of this Conservation Easement, shall be borne by Grantor.

E. No Waiver. Enforcement of this Conservation Easement shall be at the discretion of the Grantee and any forbearance, delay or omission by Grantee to exercise its rights hereunder in the event of any breach of any term set forth herein shall not be construed to be a waiver by Grantee.

V. MISCELLANEOUS

A. This instrument sets forth the entire agreement of the parties with respect to the Conservation Easement and supersedes all prior discussions, negotiations, understandings or agreements relating to the Conservation Easement. If any provision is found to be invalid, the remainder of the provisions of the Conservation Easement, and the application of such provision to persons or circumstances other than those as to which it is found to be invalid, shall not be affected thereby.

B. Grantor is responsible for any real estate taxes, assessments, fees, or charges levied upon the Property. Grantee shall not be responsible for any costs or liability of any kind related to the ownership, operation, insurance, upkeep, or maintenance of the Property, except as expressly provided herein. Upkeep of any constructed bridges, fences, or other amenities on the Property are the sole responsibility of the Grantor. Nothing herein shall relieve the Grantor of the obligation to comply with federal, state or local laws, regulations and permits that may apply to the exercise of the Reserved Rights.

C. Any notices shall be sent by registered or certified mail, return receipt requested to the parties at their addresses shown above or to such other address(es) as such party establishes in writing upon notification to the other.

D. Grantor shall notify Grantee in writing of the name and address and any party to whom the Property or any part thereof is to be transferred at or prior to the time said transfer is made. Grantor further agrees that any subsequent lease, deed, or other legal instrument by which any interest in the Property is conveyed shall be subject to the Conservation Easement herein created.

E. The Grantor and Grantee agree that the terms of this Conservation Easement shall survive any merger of the fee and easement interests in the Property or any portion thereof.

F. This Conservation Easement and Right of Access may be amended, but only in a writing signed by all parties hereto, or their successors and/or assigns, and provided such amendment does not affect the qualification of this Conservation Easement or the status of the Grantee under any applicable laws, and is consistent with the purposes of the Conservation Easement. The owner of the Property shall notify the U.S. Army Corps of Engineers in writing

sixty (60) days prior to the initiation of any transfer of all or any part of the Property. Such notification shall be addressed to: Justin McCorkle, General Counsel, US Army Corps of Engineers, 69 Darlington Avenue, Wilmington, NC 28403.

G. The parties recognize and agree that the benefits of this Conservation Easement are in gross and assignable; provided, however, that the Grantee hereby covenants and agrees, that in the event it transfers or assigns this Conservation Easement, the organization receiving the interest will be a qualified holder under N.C. Gen. Stat. § 121-34 et seq. and § 170(h) of the Internal Revenue Code, and the Grantee further covenants and agrees that the terms of the transfer or assignment will be such that the transferee or assignee will be required to continue in perpetuity the conservation purposes described in this document.

VI. QUIET ENJOYMENT

Grantor reserves all remaining rights accruing from ownership of the Property, including the right to engage in or permit or invite others to engage in only those uses of the Easement Area that are expressly reserved herein, not prohibited or restricted herein, and are not inconsistent with the purposes of this Conservation Easement. Without limiting the generality of the foregoing, the Grantor expressly reserves to the Grantor, and the Grantor's invitees and licensees, the right of access to the Easement Area, and the right of quiet enjoyment of the Easement Area.

TO HAVE AND TO HOLD the said rights and easements perpetually unto the State of North Carolina for the aforesaid purposes.

AND Grantor covenants that Grantor is seized of said premises in fee and has the right to convey the permanent Conservation Easement herein granted; that the same are free from

encumbrances except the easements, leases, restrictions and rights-of-way reserved or granted herein or otherwise of record and described below and that Grantor will warrant and defend title to the same against the claims of all persons whomsoever. The easements, leases, restrictions and rights-of-way reserved herein or of record constituting exceptions to title are as follows:

- 1. Reservation of rights as set forth in Article II, above.

IN TESTIMONY WHEREOF, the Grantor has hereunder set its hand and seal, the day and year first above written.


Boyd Dan Perry (SEAL)
Boyd Dan Perry
Cynthia Sax Perry (SEAL)
Cynthia Sax Perry

NORTH CAROLINA

COUNTY OF WAKE

I, Robert H. Merritt, Jr., do certify that **Boyd Dan Perry and spouse, Cynthia Sax Perry**, personally appeared before me this day, each acknowledging that they voluntarily signed the foregoing document for the purposes therein expressed. I have received satisfactory evidence of the principals' identity in the form of NC DRIVERS LICENSE.

Witness my hand and official stamp or seal this 27th day of September, 2013.



Robert H. Merritt, Jr.
Notary Public
Robert H. Merritt, Jr.
Printed or typed notary name

My Commission Expires: 5-1-2017

00353757

Exhibit 1
Legal Description
Permanent Conservation Easement
UT to Cane Creek
Alamance County, NC

1. Permanent Conservation Easement (Ref: PIN: 9708606346) (CE-6)

A permanent conservation easement over a portion of land in Newlin Township, Alamance County, North Carolina, as shown on a map entitled "*UT to Cane Creek Conservation Easement Survey for State of North Carolina - Ecosystem Enhancement Program on the property of Elwood Paul McBane, Shelby J. McBane, Boyd Dan Perry, and Cynthia Sax Perry*" dated April 22, 2013, and recorded in Plat Book 76, Page 40-41, of the Alamance County Registry, and being a portion of the parcel owned by *Boyd Dan Perry and spouse, Cynthia Sax Perry* (PIN: 9708606346), more particularly described as follows:

Commencing at an iron bar and cap with NC Grid coordinates of X=1,905,977.40 Y=779,113.35, and identified as Control Point # 11 on the above referenced plat and running N 08° 18'02" W , 485.27' to a point, which is the **POINT AND PLACE OF BEGINNING**; thence continuing the following courses and distances:

N 74°28'07" W, 21.76', thence
N 01°15'16" W, 483.73', thence
S 26°59'56" E, 196.26', thence
S 00°59'47" E, 191.33', thence
S 26°16'43" W, 137.48', to the **POINT AND PLACE OF BEGINNING**, said permanent conservation easement containing 0.691 acres, more or less.

6. Access to the Permanent Conservation Easements

Access to and through the permanent conservation easements described above and conveyed herein, shall be (1) as provided in this deed,(2) as provided on the Plat referenced above (see Note 8.,Sheet 1 of 2), and (3), from the 60' Public Right-of-Way of Stockard Road,(NCSR 2338), to provide ingress, egress, and regress for purposes of accessing the permanent conservation easements set forth above, and as shown on the aforesaid map recorded in Plat Book 76, Page 40-41, of the Alamance County Registry.

16.0 APPENDIX B - BASELINE INFORMATION DATA

16.1 USACE Routine Wetland Determination Forms – per regional supplement to 1987 Manual

SUPPORTING DATA.


Data reviewed for preliminary JD (check all that apply - checked items should be included in case file and, where checked and requested, appropriately reference sources below):


- Maps, plans, plots or plat submitted by or on behalf of the applicant/consultant:

- Data sheets prepared/submitted by or on behalf of the applicant/consultant.
 - Office concurs with data sheets/delineation report.
 - Office does not concur with data sheets/delineation report.
- Data sheets prepared by the Corps: _____.
- Corps navigable waters' study: _____.
- U.S. Geological Survey Hydrologic Atlas: _____.
 - USGS NHD data.
 - USGS 8 and 12 digit HUC maps.
- U.S. Geological Survey map(s). Cite scale & quad name: [7.5' Saxapahaw, NC; 2013](#).
- USDA Natural Resources Conservation Service Soil Survey. Citation: [Alamance](#).
- National wetlands inventory map(s). Cite name: [Saxapahaw](#).
- State/Local wetland inventory map(s): _____.
- FEMA/FIRM maps: [FIRM Panels 370012004021796, 3700120040217104](#).
- 100-year Floodplain Elevation is: _____ (National Geodetic Vertical Datum of 1929)
- Photographs: Aerial (Name & Date): [2010](#).
or Other (Name & Date): _____.
- Previous determination(s). File no. and date of response letter: _____.
- Other information (please specify): _____.

IMPORTANT NOTE: The information recorded on this form has not necessarily been verified by the Corps and should not be relied upon for later jurisdictional determinations.

Signature and date of
Regulatory Project Manager
(REQUIRED)

 [7/25/2013](#)
Signature and date of
person requesting preliminary JD
(REQUIRED, unless obtaining
the signature is impracticable)



Baker

Michael Baker Engineering, Inc.
 8000 Regency Parkway
 Suite 600
 Cary, North Carolina 27518
 Phone: 919.483.5488
 Fax: 919.483.5490



0 350 700 Feet



**NWI Wetlands Map
 UT to Cane Creek Site**



North Carolina Department of Environment and Natural Resources

Division of Water Quality

Thomas A Reeder
Acting Director

Pat McCrory
Governor

John E. Skvarla, III
Secretary

July 29, 2013

Mr. Richard Darling
Michael Baker Engineering Inc.
8000 Regency Parkway, Suite 600
Cary, NC 27518

Subject Property: UT to Cane Creek Mitigation Site, Graham NC, Alamance County

On-Site Determination for Applicability to the Mitigation Rules (15A NCAC 2H .0506(h))
On-Site Determination for Applicability to the Jordan Lake Riparian Buffer Rules (15A NCAC 02B .0267)

Dear Mr. Darling:

On May 16, 2013, at your request and in your attendance, Sue Homewood conducted an on-site determination to review features located on the subject property for intermittent/perennial determinations with regards to the above noted state regulations. Andy Williams with the US Army Corps of Engineers (USACE) was also present at the site visit. The feature that was reviewed is identified on the attached map.

The Division acknowledges the areas and boundaries identified as jurisdictional wetlands by the USACE. The streams shown on the attached maps were determined to be perennial streams throughout the boundaries of the project as noted on the attached maps.


Please note that at the time of this letter, all intermittent and perennial stream channels and jurisdictional wetlands found on the property are subject to the mitigation rules cited above. These regulations are subject to change in the future.

The owner (or future owners) should notify the DWQ (and other relevant agencies) of this decision in any future correspondences concerning this property. This on-site determination shall expire five (5) years from the date of this letter.

Landowners or affected parties that dispute a determination made by the DWQ or Delegated Local Authority that a surface water exists and that it is subject to the buffer rule may request a determination by the Director. A request for a determination by the Director shall be referred to the Director in writing c/o Cyndi Karoly, DWQ, 401 Oversight/Express Review Permitting Unit, 2321 Crabtree Blvd., Suite 250, Raleigh, NC 27604-2260. Individuals that dispute a determination by the DWQ or Delegated Local Authority that "exempts" surface water from the buffer rule may ask for an adjudicatory hearing. You must act within 60 days of the date that you receive this letter. Applicants are hereby notified that the 60-day statutory appeal time does not start until the affected party (including downstream and adjacent landowners) is notified of this decision. DWQ recommends that the applicant conduct this notification in order to be certain that third party appeals are made in a timely manner. To ask for a hearing, send a written petition, which conforms to Chapter 150B of the North Carolina General Statutes to the Office of Administrative Hearings, 6714 Mail Service Center, Raleigh, N.C. 27699-6714. This determination is final and binding unless you ask for a hearing within 60 days.

This letter only addresses the applicability to the mitigation rules and the buffer rules and does not approve any activity within Waters of the United States or Waters of the State or their associated buffers. If you have any additional questions or require additional information please contact me at 336-771-4964 or sue.homewood@ncdenr.gov


Sincerely,



Sue Homewood
DWQ Winston-Salem Regional Office

Enclosures: Baker provided Location Map
Baker provided Stream/Wetland Maps

cc: Paul & Shelby McBane, 7542 Stockard Rd, Snow Camp NC 27349
Andy Williams, USACE Raleigh Regulatory Office (via email)
DWQ, Winston-Salem Regional Office




Index Map

Jurisdictional Waters of the U.S. Including Wetlands for UT to Cane Creek Site Alamance County, NC



Michael Baker Engineering, Inc.
8000 Regency Parkway
Suite 600
Cary, North Carolina 27518
Phone: 919.483.5488
Fax: 919.483.5490






Map 1 of 4


- Proposed Conservation Easement
- 50' Jordan Lake WSW Buffer
- Zone 1
- Zone 2

**Jurisdictional Waters of the
U.S. Including Wetlands for
UT to Cane Creek Site
Alamance County, NC**



Michael Baker Engineering, Inc.
8000 Regency Parkway
Suite 500
Cary, North Carolina 27518
Phone: 919.483.5488
Fax: 919.483.5490





Reach R4
Perennial / RPW
2752 I.f.


Map 2 of 4


- Proposed Conservation Easement
- 50' Jordan Lake WSW Buffer**
- Zone 1
- Zone 2

**Jurisdictional Waters of the
U.S. Including Wetlands for
UT to Cane Creek Site
Alamance County, NC**



Michael Baker Engineering, Inc.
8000 Regency Parkway
Suite 500
Cary, North Carolina 27518
Phone: 919.483.5488
Fax: 919.483.5490





Reach R3
Perennial / RPW
426 I.f.

Reach R5
Perennial / RPW
1804 I.f.

Wetland 7
RPWWD
0.003 ac.

Wetland 8
RPWWD
0.011 ac.

Wetland 9
RPWWD
0.004 ac.

Reach R4
Perennial / RPW
2752 I.f.

Wetland 10
RPWWD
0.091 ac.


Map 3 of 4


- Proposed Conservation Easement
- 50' Jordan Lake WSW Buffer
- Zone 1
- Zone 2

Jurisdictional Waters of the U.S. Including Wetlands for UT to Cane Creek Site Alamance County, NC



Michael Baker Engineering, Inc.
8000 Regency Parkway
Suite 600
Cary, North Carolina 27518
Phone: 919.483.5488
Fax: 919.483.5490






Map 4 of 4

- Proposed Conservation Easement
- 50' Jordan Lake WSW Buffer
- Zone 1
- Zone 2

Jurisdictional Waters of the U.S. Including Wetlands for UT to Cane Creek Site Alamance County, NC



Michael Baker Engineering, Inc.
 8000 Regency Parkway
 Suite 500
 Cary, North Carolina 27518
 Phone: 919.463.5488
 Fax: 919.463.5490



WETLAND-2
WETLAND FORM

WETLAND DETERMINATION DATA FORM – Eastern Mountains and Piedmont

Project/Site: VT to Cane Creek City/County: Spauld/Ala. Sampling Date: 4-8-2009
 Applicant/Owner: NC BEP/Baker Eng. State: NC Sampling Point: WTL-2 WET
 Investigator(s): D. Henegutt Section, Township, Range: NA
 Landform (hillslope, terrace, etc.): Toe of slope / floodplain Local relief (concave, convex, none): concave Slope (%): 1%
 Subregion (LRR or MLRA): 136 of P Lat: 35.899151 Long: -79.318812 Datum: NA
 Soil Map Unit Name: Tirzah silty clay loam NWI classification: None
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes No (If no, explain in Remarks.)
 Are Vegetation Y, Soil N, or Hydrology N significantly disturbed? Are "Normal Circumstances" present? Yes No
 Are Vegetation N, Soil N, or Hydrology U naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

| | | | |
|---|---|--|---|
| Hydrophytic Vegetation Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | Hydic Soil Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | Wetland Hydrology Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | Is the Sampled Area within a Wetland? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| Remarks: <u>- Data point is within a wetland</u> <u>- Veg is impacted by cattle in wetland and adjacent areas</u> | | | |

HYDROLOGY

| | | | |
|---|--|---|--|
| Wetland Hydrology Indicators: | | Secondary Indicators (minimum of two required) | |
| <u>Primary Indicators (minimum of one is required; check all that apply)</u> | | | |
| <input type="checkbox"/> Surface Water (A1) | <input type="checkbox"/> True Aquatic Plants (B14) | <input type="checkbox"/> Surface Soil Cracks (B6) | |
| <input type="checkbox"/> High Water Table (A2) | <input type="checkbox"/> Hydrogen Sulfide Odor (C1) | <input type="checkbox"/> Sparsely Vegetated Concave Surface (B8) | |
| <input checked="" type="checkbox"/> Saturation (A3) | <input checked="" type="checkbox"/> Oxidized Rhizospheres on Living Roots (C3) | <input type="checkbox"/> Drainage Patterns (B10) | |
| <input type="checkbox"/> Water Marks (B1) | <input type="checkbox"/> Presence of Reduced Iron (C4) | <input type="checkbox"/> Moss Trim Lines (B16) | |
| <input type="checkbox"/> Sediment Deposits (B2) | <input type="checkbox"/> Recent Iron Reduction in Tilled Soils (C6) | <input type="checkbox"/> Dry-Season Water Table (C2) | |
| <input type="checkbox"/> Drift Deposits (B3) | <input type="checkbox"/> Thin Muck Surface (C7) | <input type="checkbox"/> Crayfish Burrows (C8) | |
| <input type="checkbox"/> Algal Mat or Crust (B4) | <input type="checkbox"/> Other (Explain in Remarks) | <input type="checkbox"/> Saturation Visible on Aerial Imagery (C9) | |
| <input type="checkbox"/> Iron Deposits (B5) | | <input type="checkbox"/> Stunted or Stressed Plants (D1) | |
| <input type="checkbox"/> Inundation Visible on Aerial Imagery (B7) | | <input checked="" type="checkbox"/> Geomorphic Position (D2) | |
| <input type="checkbox"/> Water-Stained Leaves (B9) | | <input type="checkbox"/> Shallow Aquitard (D3) | |
| <input type="checkbox"/> Aquatic Fauna (B13) | | <input type="checkbox"/> Microtopographic Relief (D4) | |
| | | <input checked="" type="checkbox"/> FAC-Neutral Test (D5) | |
| Field Observations: | | Wetland Hydrology Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | |
| Surface Water Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>1"</u> | Water Table Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>7"</u> | | |
| Saturation Present? (includes capillary fringe) Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>3"</u> | | | |
| Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: | | | |
| Remarks: <u>Hydrology present at data point</u> | | | |

VEGETATION (Four Strata) – Use scientific names of plants.

| Tree Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|--|------------------|-------------------|------------------|
| 1. <u>Salix nigra</u> | <u>20%</u> | <u>Y</u> | <u>OBL</u> |
| 2. <u>Platanus occidentalis</u> | <u>10%</u> | <u>N</u> | <u>FACW</u> |
| 3. <u>Acer rubrum</u> | <u>25%</u> | <u>Y</u> | <u>FAC</u> |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| <u>60%</u> = Total Cover | | | |
| Sapling/Shrub Stratum (Plot size: <u>15'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Acer rubrum</u> | <u>20%</u> | <u>Y</u> | <u>FAC</u> |
| 2. <u>Ligustrum sinense</u> | <u>15%</u> | <u>N</u> | <u>FACW</u> |
| 3. <u>red cedar</u> | <u>10%</u> | <u>N</u> | <u>FACU</u> |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| <u>45%</u> = Total Cover | | | |
| Herb Stratum (Plot size: <u>5'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Impatiens capensis</u> | <u>30%</u> | <u>Y</u> | <u>FACW</u> |
| 2. <u>other species not yet mature</u> | | | |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| 11. | | | |
| 12. | | | |
| <u>30%</u> = Total Cover | | | |
| Woody Vine Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Rosa multiflora</u> | <u>25%</u> | <u>Y</u> | <u>NIF</u> |
| 2. <u>Toxica radicans (poison ivy)</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| <u>35%</u> = Total Cover | | | |

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 4 (A)

Total Number of Dominant Species Across All Strata: 5 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 80% (A/B)

Prevalence Index worksheet:

| Total % Cover of: | Multiply by: |
|-------------------------------|------------------|
| OBL species <u>20</u> | x 1 = <u>20</u> |
| FACW species <u>40</u> | x 2 = <u>80</u> |
| FAC species <u>70</u> | x 3 = <u>210</u> |
| FACU species <u>10</u> | x 4 = <u>40</u> |
| UPL species <u>-</u> | x 5 = <u>-</u> |
| Column Totals: <u>140</u> (A) | <u>350</u> (B) |

Prevalence Index = B/A = 2.5

- Hydrophytic Vegetation Indicators:**
- 1 - Rapid Test for Hydrophytic Vegetation
 - 2 - Dominance Test is >50%
 - 3 - Prevalence Index is ≤3.0¹
 - 4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)
 - Problematic Hydrophytic Vegetation¹ (Explain)
- ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Four Vegetation Strata:

Tree – Woody plants, excluding vines, 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/Shrub – Woody plants, excluding vines, less than 3 in. DBH and greater than 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vine – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes No

Remarks: (Include photo numbers here or on a separate sheet.)

Hydrophytic vegetation present at datapoint

SOIL

WFLND-2
Sampling Point: WET

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)

| Depth (inches) | Matrix | | Redox Features | | | | Texture | Remarks |
|----------------|---------------|-----|----------------|----|-------------------|------------------|------------|---------|
| | Color (moist) | % | Color (moist) | % | Type ¹ | Loc ² | | |
| 0-3" | 10YR 3/3 | 100 | | | | | clay loam | |
| 3-8" | 7.5YR 6/3 | 75 | 7.5YR 4/3 | 25 | RM | M | loamy clay | |
| 8-15" | 10YR 6/2 | 40 | 10YR 5/6 | 60 | C | M | clay loam | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains. ²Location: PL=Pore Lining, M=Matrix.

- | | | |
|--|---|--|
| <p>Hydric Soil Indicators:</p> <ul style="list-style-type: none"> <input type="checkbox"/> Histosol (A1) <input type="checkbox"/> Histic Epipedon (A2) <input type="checkbox"/> Black Histic (A3) <input type="checkbox"/> Hydrogen Sulfide (A4) <input type="checkbox"/> Stratified Layers (A5) <input type="checkbox"/> 2 cm Muck (A10) (LRR N) <input type="checkbox"/> Depleted Below Dark Surface (A11) <input type="checkbox"/> Thick Dark Surface (A12) <input type="checkbox"/> Sandy Mucky Mineral (S1) (LRR N, MLRA 147, 148) <input type="checkbox"/> Sandy Gleyed Matrix (S4) <input type="checkbox"/> Sandy Redox (S5) <input type="checkbox"/> Stripped Matrix (S6) | <ul style="list-style-type: none"> <input type="checkbox"/> Dark Surface (S7) <input type="checkbox"/> Polyvalue Below Surface (S8) (MLRA 147, 148) <input type="checkbox"/> Thin Dark Surface (S9) (MLRA 147, 148) <input type="checkbox"/> Loamy Gleyed Matrix (F2) <input type="checkbox"/> Depleted Matrix (F3) <input checked="" type="checkbox"/> Redox Dark Surface (F6) <input type="checkbox"/> Depleted Dark Surface (F7) <input type="checkbox"/> Redox Depressions (F8) <input type="checkbox"/> Iron-Manganese Masses (F12) (LRR N, MLRA 136) <input type="checkbox"/> Umbric Surface (F13) (MLRA 136, 122) <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 148) | <p>Indicators for Problematic Hydric Soils³:</p> <ul style="list-style-type: none"> <input type="checkbox"/> 2 cm Muck (A10) (MLRA 147) <input type="checkbox"/> Coast Prairie Redox (A16) (MLRA 147, 148) <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 136, 147) <input type="checkbox"/> Red Parent Material (TF2) <input type="checkbox"/> Very Shallow Dark Surface (TF12) <input type="checkbox"/> Other (Explain in Remarks) |
|--|---|--|

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

| | |
|--|---|
| <p>Restrictive Layer (if observed):</p> <p>Type: _____</p> <p>Depth (inches): _____</p> | <p>Hydric Soil Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/></p> |
|--|---|

Remarks:

Hydric soils present at data point

WETLAND-2
upland form

WETLAND DETERMINATION DATA FORM – Eastern Mountains and Piedmont

Project/Site: UT to Cane Creek City/County: Snow Camp/Ala. Sampling Date: 4/8
 Applicant/Owner: EEP/Baker Eng. State: _____ Sampling Point: WET102-UP
 Investigator(s): D. Hunzert Section, Township, Range: NA
 Landform (hillslope, terrace, etc.): hillslope Local relief (concave, convex, none): concave Slope (%): 5%
 Subregion (LRR or MLRA): 136 OFP Lat: 35.999157 Long: -79.318112 Datum: _____
 Soil Map Unit Name: Gauguville silt loam, b-10% NWI classification: NA
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes No _____ (If no, explain in Remarks.)
 Are Vegetation N, Soil N, or Hydrology N significantly disturbed? Are "Normal Circumstances" present? Yes No _____
 Are Vegetation N, Soil N, or Hydrology N naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

| | |
|--|--|
| Hydrophytic Vegetation Present? Yes _____ No <input checked="" type="checkbox"/> | Is the Sampled Area within a Wetland? Yes _____ No <input checked="" type="checkbox"/> |
| Hydric Soil Present? Yes _____ No <input checked="" type="checkbox"/> | |
| Wetland Hydrology Present? Yes _____ No <input checked="" type="checkbox"/> | |
| Remarks: <u>Data point is not within a wetland</u> | |

HYDROLOGY

| Wetland Hydrology Indicators: | | Secondary Indicators (minimum of two required) | |
|---|---|---|--|
| Primary Indicators (minimum of one is required; check all that apply) | | | |
| <input type="checkbox"/> Surface Water (A1) | <input type="checkbox"/> True Aquatic Plants (B14) | <input type="checkbox"/> Surface Soil Cracks (B6) | |
| <input type="checkbox"/> High Water Table (A2) | <input type="checkbox"/> Hydrogen Sulfide Odor (C1) | <input type="checkbox"/> Sparsely Vegetated Concave Surface (B8) | |
| <input type="checkbox"/> Saturation (A3) | <input type="checkbox"/> Oxidized Rhizospheres on Living Roots (C3) | <input type="checkbox"/> Drainage Patterns (B10) | |
| <input type="checkbox"/> Water Marks (B1) | <input type="checkbox"/> Presence of Reduced Iron (C4) | <input type="checkbox"/> Moss Trim Lines (B16) | |
| <input type="checkbox"/> Sediment Deposits (B2) | <input type="checkbox"/> Recent Iron Reduction in Tilled Soils (C6) | <input type="checkbox"/> Dry-Season Water Table (C2) | |
| <input type="checkbox"/> Drift Deposits (B3) | <input type="checkbox"/> Thin Muck Surface (C7) | <input type="checkbox"/> Crayfish Burrows (C8) | |
| <input type="checkbox"/> Algal Mat or Crust (B4) | <input type="checkbox"/> Other (Explain in Remarks) | <input type="checkbox"/> Saturation Visible on Aerial Imagery (C9) | |
| <input type="checkbox"/> Iron Deposits (B5) | | <input type="checkbox"/> Stunted or Stressed Plants (D1) | |
| <input type="checkbox"/> Inundation Visible on Aerial Imagery (B7) | | <input type="checkbox"/> Geomorphic Position (D2) | |
| <input type="checkbox"/> Water-Stained Leaves (B9) | | <input type="checkbox"/> Shallow Aquitard (D3) | |
| <input type="checkbox"/> Aquatic Fauna (B13) | | <input type="checkbox"/> Microtopographic Relief (D4) | |
| | | <input type="checkbox"/> FAC-Neutral Test (D5) | |
| Field Observations: | | Wetland Hydrology Present? Yes _____ No <input checked="" type="checkbox"/> | |
| Surface Water Present? Yes _____ No <input checked="" type="checkbox"/> Depth (inches): <u>7-24"</u> | | | |
| Water Table Present? Yes _____ No <input checked="" type="checkbox"/> Depth (inches): <u>7-24"</u> | | | |
| Saturation Present? (includes capillary fringe) Yes _____ No <input checked="" type="checkbox"/> Depth (inches): <u>7-24"</u> | | | |
| Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: | | | |
| Remarks: <u>Wetland hydrology not present at data point</u> | | | |

VEGETATION (Four Strata) – Use scientific names of plants.

WETLAND - 2
Sampling Point: UP

| Tree Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|--|------------------|-------------------|------------------|
| 1. <u>Liquidambar styraciflua</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 2. <u>Liriodendron tulipifera</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 3. _____ | | | |
| 4. _____ | | | |
| 5. _____ | | | |
| 6. _____ | | | |
| 7. _____ | | | |
| 8. _____ | | | |
| <u>20</u> = Total Cover | | | |
| Sapling/Shrub Stratum (Plot size: <u>15'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>red cedar</u> | <u>60%</u> | <u>Y</u> | <u>FACU</u> |
| 2. <u>Ligustrum sinense</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 3. _____ | | | |
| 4. _____ | | | |
| 5. _____ | | | |
| 6. _____ | | | |
| 7. _____ | | | |
| 8. _____ | | | |
| 9. _____ | | | |
| 10. _____ | | | |
| <u>70</u> = Total Cover | | | |
| Herb Stratum (Plot size: <u>5'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>none observed</u> | <u>NA</u> | <u>-</u> | <u>-</u> |
| 2. <u>leaf layer observed</u> | | | |
| 3. _____ | | | |
| 4. _____ | | | |
| 5. _____ | | | |
| 6. _____ | | | |
| 7. _____ | | | |
| 8. _____ | | | |
| 9. _____ | | | |
| 10. _____ | | | |
| 11. _____ | | | |
| 12. _____ | | | |
| _____ = Total Cover | | | |
| Woody Vine Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Toxicodendron radicans</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 2. _____ | | | |
| 3. _____ | | | |
| 4. _____ | | | |
| 5. _____ | | | |
| 6. _____ | | | |
| <u>10</u> = Total Cover | | | |

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 0 (A)

Total Number of Dominant Species Across All Strata: 1 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 0 (A/B)

Prevalence Index worksheet:

| | |
|-------------------------------|------------------|
| Total % Cover of: | Multiply by: |
| OBL species <u>0</u> | x 1 = <u>-</u> |
| FACW species <u>0</u> | x 2 = <u>-</u> |
| FAC species <u>40</u> | x 3 = <u>120</u> |
| FACU species <u>60</u> | x 4 = <u>240</u> |
| UPL species <u>0</u> | x 5 = <u>-</u> |
| Column Totals: <u>100</u> (A) | <u>360</u> (B) |

Prevalence Index = B/A = 3.6

- Hydrophytic Vegetation Indicators:**
- N 1 - Rapid Test for Hydrophytic Vegetation
 - N 2 - Dominance Test is >50%
 - N 3 - Prevalence Index is ≤3.0¹
 - ___ 4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)
 - ___ Problematic Hydrophytic Vegetation¹ (Explain)
- ¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Four Vegetation Strata:

Tree – Woody plants, excluding vines, 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/Shrub – Woody plants, excluding vines, less than 3 in. DBH and greater than 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vine – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes _____ No ✓

Remarks: (Include photo numbers here or on a separate sheet.)

Hydrophytic vegetation not present at datapoint

WETLAND DETERMINATION DATA FORM – Eastern Mountains and Piedmont

Project/Site: UT to Cane Creek City/County: Swain County/Alamance Sampling Date: 4/8/2013
 Applicant/Owner: NC BEP/Baker Eng. State: NC Sampling Point: WILD-10 WET
 Investigator(s): P. Honeycutt Section, Township, Range: NA
 Landform (hillslope, terrace, etc.): toeslope Local relief (concave, convex, none): concave Slope (%): 19%
 Subregion (LRR or MLRA): 136 of P Lat: 35.892842 Long: -79.318232 Datum: NA
 Soil Map Unit Name: Mixed Alluvial land, poorly drained NWI classification: None
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes No (If no, explain in Remarks.)
 Are Vegetation N, Soil N, or Hydrology N significantly disturbed? Are "Normal Circumstances" present? Yes Y No
 Are Vegetation N, Soil N, or Hydrology N naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

| | |
|---|---|
| Hydrophytic Vegetation Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | Is the Sampled Area within a Wetland? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> |
| Hydric Soil Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | |
| Wetland Hydrology Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | |
| Remarks: <u>Datapoint is within a wetland</u> | |

HYDROLOGY

| | | | |
|---|---|---|--|
| Wetland Hydrology Indicators: | | Secondary Indicators (minimum of two required) | |
| <u>Primary Indicators (minimum of one is required; check all that apply)</u> | | | |
| <input checked="" type="checkbox"/> Surface Water (A1) | <input type="checkbox"/> True Aquatic Plants (B14) | <input type="checkbox"/> Surface Soil Cracks (B6) | <input type="checkbox"/> Sparsely Vegetated Concave Surface (B8) |
| <input type="checkbox"/> High Water Table (A2) | <input type="checkbox"/> Hydrogen Sulfide Odor (C1) | <input checked="" type="checkbox"/> Drainage Patterns (B10) | <input type="checkbox"/> Moss Trim Lines (B16) |
| <input checked="" type="checkbox"/> Saturation (A3) | <input type="checkbox"/> Oxidized Rhizospheres on Living Roots (C3) | <input type="checkbox"/> Dry-Season Water Table (C2) | <input type="checkbox"/> Crayfish Burrows (C8) |
| <input type="checkbox"/> Water Marks (B1) | <input type="checkbox"/> Presence of Reduced Iron (C4) | <input type="checkbox"/> Saturation Visible on Aerial Imagery (C9) | <input type="checkbox"/> Stunted or Stressed Plants (D1) |
| <input type="checkbox"/> Sediment Deposits (B2) | <input type="checkbox"/> Recent Iron Reduction in Tilled Soils (C6) | <input checked="" type="checkbox"/> Geomorphic Position (D2) | <input type="checkbox"/> Shallow Aquitard (D3) |
| <input type="checkbox"/> Drift Deposits (B3) | <input type="checkbox"/> Thin Muck Surface (C7) | <input type="checkbox"/> Microtopographic Relief (D4) | <input checked="" type="checkbox"/> FAC-Neutral Test (D5) |
| <input type="checkbox"/> Algal Mat or Crust (B4) | <input type="checkbox"/> Other (Explain in Remarks) | | |
| <input type="checkbox"/> Iron Deposits (B5) | | | |
| <input type="checkbox"/> Inundation Visible on Aerial Imagery (B7) | | | |
| <input checked="" type="checkbox"/> Water-Stained Leaves (B9) | | | |
| <input type="checkbox"/> Aquatic Fauna (B13) | | | |
| Field Observations: | | Wetland Hydrology Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> | |
| Surface Water Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>+2"</u> | | | |
| Water Table Present? Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>-1"</u> | | | |
| Saturation Present? (includes capillary fringe) Yes <input checked="" type="checkbox"/> No <input type="checkbox"/> Depth (inches): <u>0"</u> | | | |
| Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: | | | |
| Remarks: <u>Wetland hydrology present at datapoint</u> | | | |

VEGETATION (Four Strata) – Use scientific names of plants.

| Tree Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|--|------------------|-------------------|------------------|
| 1. <u>Liquidambar styraciflua</u> | <u>20%</u> | <u>Y</u> | <u>FAC</u> |
| 2. <u>Quercus rubra</u> | <u>5%</u> | <u>N</u> | <u>FACU</u> |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| <u>35%</u> = Total Cover | | | |
| Sapling/Shrub Stratum (Plot size: <u>15'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Acer rubrum</u> | <u>15%</u> | <u>N</u> | <u>FAC</u> |
| 2. <u>Ligustrum sinense</u> | <u>20%</u> | <u>Y</u> | <u>FAC</u> |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| <u>35%</u> = Total Cover | | | |
| Herb Stratum (Plot size: <u>5'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>NO IDABLE HERB</u> | <u>NA</u> | | |
| 2. | | | |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| 7. | | | |
| 8. | | | |
| 9. | | | |
| 10. | | | |
| 11. | | | |
| 12. | | | |
| <u>NA</u> = Total Cover | | | |
| Woody Vine Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
| 1. <u>Smilax rotundifolia</u> | <u>15%</u> | <u>N</u> | <u>FAC</u> |
| 2. | | | |
| 3. | | | |
| 4. | | | |
| 5. | | | |
| 6. | | | |
| <u>15%</u> = Total Cover | | | |

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 2 (A)

Total Number of Dominant Species Across All Strata: 2 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 100 (A/B)

Prevalence Index worksheet:

Total % Cover of: _____ Multiply by: _____

OBL species 0 x 1 = _____

FACW species 0 x 2 = _____

FAC species 70 x 3 = 210

FACU species 5 x 4 = 20

UPL species 0 x 5 = _____

Column Totals: 80 (A) 230 (B)

Prevalence Index = B/A = 2.875

Hydrophytic Vegetation Indicators:

1 - Rapid Test for Hydrophytic Vegetation

2 - Dominance Test is >50%

3 - Prevalence Index is ≤3.0¹

4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)

Problematic Hydrophytic Vegetation¹ (Explain)

¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Four Vegetation Strata:

Tree – Woody plants, excluding vines, 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/Shrub – Woody plants, excluding vines, less than 3 in. DBH and greater than 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vine – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes No

Remarks: (Include photo numbers here or on a separate sheet.)

Hydrophytic vegetation present at datapoint

SOIL

Sampling Point: WTLD-10
WET

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)

| Depth (inches) | Matrix | | Redox Features | | | | Texture | Remarks |
|----------------|---------------|----|----------------|----|-------------------|------------------|------------------|---------|
| | Color (moist) | % | Color (moist) | % | Type ¹ | Loc ² | | |
| 0-7" | 10Yr 2/2 | 40 | 10Yr 7/2 | 60 | RM | M | Loom sand | |
| 7"-15" | 10Yr 2/2 | 70 | 10Yr 7/2 | 30 | RM | M | Loom/sand/gravel | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains. ²Location: PL=Pore Lining, M=Matrix.

- | | | |
|--|--|--|
| Hydric Soil Indicators: | | Indicators for Problematic Hydric Soils³: |
| <input type="checkbox"/> Histosol (A1) | <input type="checkbox"/> Dark Surface (S7) | <input type="checkbox"/> 2 cm Muck (A10) (MLRA 147) |
| <input type="checkbox"/> Histic Epipedon (A2) | <input type="checkbox"/> Polyvalue Below Surface (S8) (MLRA 147, 148) | <input type="checkbox"/> Coast Prairie Redox (A16) (MLRA 147, 148) |
| <input type="checkbox"/> Black Histic (A3) | <input type="checkbox"/> Thin Dark Surface (S9) (MLRA 147, 148) | <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 136, 147) |
| <input type="checkbox"/> Hydrogen Sulfide (A4) | <input type="checkbox"/> Loamy Gleyed Matrix (F2) | <input type="checkbox"/> Red Parent Material (TF2) |
| <input type="checkbox"/> Stratified Layers (A5) | <input type="checkbox"/> Depleted Matrix (F3) | <input type="checkbox"/> Very Shallow Dark Surface (TF12) |
| <input type="checkbox"/> 2 cm Muck (A10) (LRR N) | <input checked="" type="checkbox"/> Redox Dark Surface (F6) | <input type="checkbox"/> Other (Explain in Remarks) |
| <input type="checkbox"/> Depleted Below Dark Surface (A11) | <input type="checkbox"/> Depleted Dark Surface (F7) | |
| <input type="checkbox"/> Thick Dark Surface (A12) | <input type="checkbox"/> Redox Depressions (F8) | |
| <input type="checkbox"/> Sandy Mucky Mineral (S1) (LRR N, MLRA 147, 148) | <input type="checkbox"/> Iron-Manganese Masses (F12) (LRR N, MLRA 136) | |
| <input type="checkbox"/> Sandy Gleyed Matrix (S4) | <input type="checkbox"/> Umbric Surface (F13) (MLRA 136, 122) | |
| <input type="checkbox"/> Sandy Redox (S5) | <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 148) | |
| <input type="checkbox"/> Stripped Matrix (S6) | | |

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

Restrictive Layer (if observed):
 Type: _____
 Depth (inches): _____

Hydric Soil Present? Yes No

Remarks:

WETLAND DETERMINATION DATA FORM – Eastern Mountains and Piedmont

Project/Site: UT to Cane Creek City/County: Snow Camp/Hamilton Sampling Date: 4/8/2013
 Applicant/Owner: NC DEP/ Baker Eng. State: NC Sampling Point: LJFIELD 10-UP
 Investigator(s): D. Huncyett Section, Township, Range: UT
 Landform (Hillslope) terrace, etc.): Hillslope Local relief (concave, convex, none): concave Slope (%): 7-9%
 Subregion (LRR or MLRA): 136 of P Lat: 35.892842 Long: -79.318282 Datum: -
 Soil Map Unit Name: Georgetown silt loam 10-15% slopes NWI classification: None
 Are climatic / hydrologic conditions on the site typical for this time of year? Yes No (If no, explain in Remarks.)
 Are Vegetation N, Soil N, or Hydrology N significantly disturbed? Are "Normal Circumstances" present? Yes No
 Are Vegetation N, Soil N, or Hydrology N naturally problematic? (If needed, explain any answers in Remarks.)

SUMMARY OF FINDINGS – Attach site map showing sampling point locations, transects, important features, etc.

| | |
|---|---|
| Hydrophytic Vegetation Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | Is the Sampled Area within a Wetland? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> |
| Hydric Soil Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | |
| Wetland Hydrology Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | |
| Remarks: <u>Data point is not within a wetland</u> | |

HYDROLOGY

| | | | |
|--|---|---|--|
| Wetland Hydrology Indicators: | | Secondary Indicators (minimum of two required) | |
| <u>Primary Indicators (minimum of one is required; check all that apply)</u> | | <input type="checkbox"/> Surface Soil Cracks (B6) <input type="checkbox"/> Sparsely Vegetated Concave Surface (B8) <input type="checkbox"/> Drainage Patterns (B10) <input type="checkbox"/> Moss Trim Lines (B16) <input type="checkbox"/> Dry-Season Water Table (C2) <input type="checkbox"/> Crayfish Burrows (C8) <input type="checkbox"/> Saturation Visible on Aerial Imagery (C9) <input type="checkbox"/> Stunted or Stressed Plants (D1) <input type="checkbox"/> Geomorphic Position (D2) <input type="checkbox"/> Shallow Aquitard (D3) <input type="checkbox"/> Microtopographic Relief (D4) <input type="checkbox"/> FAC-Neutral Test (D5) | |
| <input type="checkbox"/> Surface Water (A1) <input type="checkbox"/> High Water Table (A2) <input type="checkbox"/> Saturation (A3) <input type="checkbox"/> Water Marks (B1) <input type="checkbox"/> Sediment Deposits (B2) <input type="checkbox"/> Drift Deposits (B3) <input type="checkbox"/> Algal Mat or Crust (B4) <input type="checkbox"/> Iron Deposits (B5) <input type="checkbox"/> Inundation Visible on Aerial Imagery (B7) <input type="checkbox"/> Water-Stained Leaves (B9) <input type="checkbox"/> Aquatic Fauna (B13) | <input type="checkbox"/> True Aquatic Plants (B14) <input type="checkbox"/> Hydrogen Sulfide Odor (C1) <input type="checkbox"/> Oxidized Rhizospheres on Living Roots (C3) <input type="checkbox"/> Presence of Reduced Iron (C4) <input type="checkbox"/> Recent Iron Reduction in Tilled Soils (C6) <input type="checkbox"/> Thin Muck Surface (C7) <input type="checkbox"/> Other (Explain in Remarks) | <input type="checkbox"/> Surface Soil Cracks (B6) <input type="checkbox"/> Sparsely Vegetated Concave Surface (B8) <input type="checkbox"/> Drainage Patterns (B10) <input type="checkbox"/> Moss Trim Lines (B16) <input type="checkbox"/> Dry-Season Water Table (C2) <input type="checkbox"/> Crayfish Burrows (C8) <input type="checkbox"/> Saturation Visible on Aerial Imagery (C9) <input type="checkbox"/> Stunted or Stressed Plants (D1) <input type="checkbox"/> Geomorphic Position (D2) <input type="checkbox"/> Shallow Aquitard (D3) <input type="checkbox"/> Microtopographic Relief (D4) <input type="checkbox"/> FAC-Neutral Test (D5) | |
| Field Observations: | | Wetland Hydrology Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | |
| Surface Water Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | Depth (inches): <u>715"</u> | | |
| Water Table Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | Depth (inches): <u>715"</u> | | |
| Saturation Present? Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> | Depth (inches): <u>715"</u> | | |
| (includes capillary fringe) | | | |
| Describe Recorded Data (stream gauge, monitoring well, aerial photos, previous inspections), if available: | | | |
| Remarks: <u>Hydrology not present at data point</u> | | | |

VEGETATION (Four Strata) – Use scientific names of plants.

| Tree Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|---------------------------------------|------------------|-------------------|------------------|
| 1. <u>Le. oedocarpus tulipifera</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 2. <u>Fagus grandifolia</u> | <u>50%</u> | <u>Y</u> | <u>FACU</u> |
| 3. <u>Red cedar</u> | <u>10%</u> | <u>N</u> | <u>FACU</u> |
| 4. <u>Carpinus caroliniana</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 5. <u>Ilex opaca</u> | <u>20%</u> | <u>Y</u> | <u>FAC</u> |
| 6. <u>Acce rubrum</u> | <u>20%</u> | <u>Y</u> | <u>FAC</u> |
| 7. <u>Pinus taeda</u> | <u>10%</u> | <u>Y</u> | <u>FAC</u> |
| 8. _____ | _____ | _____ | _____ |

130% = Total Cover

| Sapling/Shrub Stratum (Plot size: <u>15'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|--|------------------|-------------------|------------------|
| 1. <u>Acce rubrum</u> | <u>10%</u> | <u>N</u> | <u>FAC</u> |
| 2. <u>Fagus grandifolia</u> | <u>10%</u> | <u>N</u> | <u>FACU</u> |
| 3. _____ | _____ | _____ | _____ |
| 4. _____ | _____ | _____ | _____ |
| 5. _____ | _____ | _____ | _____ |
| 6. _____ | _____ | _____ | _____ |
| 7. _____ | _____ | _____ | _____ |
| 8. _____ | _____ | _____ | _____ |
| 9. _____ | _____ | _____ | _____ |
| 10. _____ | _____ | _____ | _____ |

20% = Total Cover

| Herb Stratum (Plot size: <u>5'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|---|------------------|-------------------|------------------|
| 1. <u>leaf layer none observed in sample plot</u> | <u>NA</u> | _____ | _____ |
| 2. _____ | _____ | _____ | _____ |
| 3. _____ | _____ | _____ | _____ |
| 4. _____ | _____ | _____ | _____ |
| 5. _____ | _____ | _____ | _____ |
| 6. _____ | _____ | _____ | _____ |
| 7. _____ | _____ | _____ | _____ |
| 8. _____ | _____ | _____ | _____ |
| 9. _____ | _____ | _____ | _____ |
| 10. _____ | _____ | _____ | _____ |
| 11. _____ | _____ | _____ | _____ |
| 12. _____ | _____ | _____ | _____ |

NA = Total Cover

| Woody Vine Stratum (Plot size: <u>30'</u>) | Absolute % Cover | Dominant Species? | Indicator Status |
|---|------------------|-------------------|------------------|
| 1. <u>leaf layer none observed in plot</u> | <u>NA</u> | _____ | _____ |
| 2. _____ | _____ | _____ | _____ |
| 3. _____ | _____ | _____ | _____ |
| 4. _____ | _____ | _____ | _____ |
| 5. _____ | _____ | _____ | _____ |
| 6. _____ | _____ | _____ | _____ |

NA = Total Cover

Dominance Test worksheet:

Number of Dominant Species That Are OBL, FACW, or FAC: 3 (A)

Total Number of Dominant Species Across All Strata: 4 (B)

Percent of Dominant Species That Are OBL, FACW, or FAC: 75% (A/B)

Prevalence Index worksheet:

| Total % Cover of: | Multiply by: |
|-------------------------------|------------------|
| OBL species <u>0</u> | x 1 = <u>-</u> |
| FACW species <u>0</u> | x 2 = <u>-</u> |
| FAC species <u>80</u> | x 3 = <u>240</u> |
| FACU species <u>70</u> | x 4 = <u>280</u> |
| UPL species <u>0</u> | x 5 = <u>-</u> |
| Column Totals: <u>150</u> (A) | <u>520</u> (B) |

Prevalence Index = B/A = 3.5

Hydrophytic Vegetation Indicators:

N 1 - Rapid Test for Hydrophytic Vegetation

Y 2 - Dominance Test is >50%

N 3 - Prevalence Index is ≤3.0¹

_____ 4 - Morphological Adaptations¹ (Provide supporting data in Remarks or on a separate sheet)

_____ Problematic Hydrophytic Vegetation¹ (Explain)

¹Indicators of hydric soil and wetland hydrology must be present, unless disturbed or problematic.

Definitions of Four Vegetation Strata:

Tree – Woody plants, excluding vines, 3 in. (7.6 cm) or more in diameter at breast height (DBH), regardless of height.

Sapling/Shrub – Woody plants, excluding vines, less than 3 in. DBH and greater than 3.28 ft (1 m) tall.

Herb – All herbaceous (non-woody) plants, regardless of size, and woody plants less than 3.28 ft tall.

Woody vine – All woody vines greater than 3.28 ft in height.

Hydrophytic Vegetation Present? Yes _____ No

Remarks: (Include photo numbers here or on a separate sheet.)

Hydrophytic vegetation not present at data point

SOIL

Profile Description: (Describe to the depth needed to document the indicator or confirm the absence of indicators.)

| Depth (inches) | Matrix | | Redox Features | | | | Texture | Remarks |
|----------------|---------------|-----|----------------|---|-------------------|------------------|-----------|---------|
| | Color (moist) | % | Color (moist) | % | Type ¹ | Loc ² | | |
| 0-4" | 10Yr 5/3 | 100 | | | | | LOOM | |
| 4-10" | 10Yr 5/4 | 100 | | | | | CLAY LOOM | |
| 10-15" | 10Yr 6/6 | 100 | | | | | LOOM | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |
| | | | | | | | | |

¹Type: C=Concentration, D=Depletion, RM=Reduced Matrix, MS=Masked Sand Grains. ²Location: PL=Pore Lining, M=Matrix.

- | | | |
|--|--|--|
| Hydric Soil Indicators: | | Indicators for Problematic Hydric Soils³: |
| <input type="checkbox"/> Histosol (A1) | <input type="checkbox"/> Dark Surface (S7) | <input type="checkbox"/> 2 cm Muck (A10) (MLRA 147) |
| <input type="checkbox"/> Histic Epipedon (A2) | <input type="checkbox"/> Polyvalue Below Surface (S8) (MLRA 147, 148) | <input type="checkbox"/> Coast Prairie Redox (A16) (MLRA 147, 148) |
| <input type="checkbox"/> Black Histic (A3) | <input type="checkbox"/> Thin Dark Surface (S9) (MLRA 147, 148) | <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 136, 147) |
| <input type="checkbox"/> Hydrogen Sulfide (A4) | <input type="checkbox"/> Loamy Gleyed Matrix (F2) | <input type="checkbox"/> Red Parent Material (TF2) |
| <input type="checkbox"/> Stratified Layers (A5) | <input type="checkbox"/> Depleted Matrix (F3) | <input type="checkbox"/> Very Shallow Dark Surface (TF12) |
| <input type="checkbox"/> 2 cm Muck (A10) (LRR N) | <input type="checkbox"/> Redox Dark Surface (F6) | <input type="checkbox"/> Other (Explain in Remarks) |
| <input type="checkbox"/> Depleted Below Dark Surface (A11) | <input type="checkbox"/> Depleted Dark Surface (F7) | |
| <input type="checkbox"/> Thick Dark Surface (A12) | <input type="checkbox"/> Redox Depressions (F8) | |
| <input type="checkbox"/> Sandy Mucky Mineral (S1) (LRR N, MLRA 147, 148) | <input type="checkbox"/> Iron-Manganese Masses (F12) (LRR N, MLRA 136) | |
| <input type="checkbox"/> Sandy Gleyed Matrix (S4) | <input type="checkbox"/> Umbric Surface (F13) (MLRA 136, 122) | |
| <input type="checkbox"/> Sandy Redox (S5) | <input type="checkbox"/> Piedmont Floodplain Soils (F19) (MLRA 148) | |
| <input type="checkbox"/> Stripped Matrix (S6) | | |

³Indicators of hydrophytic vegetation and wetland hydrology must be present, unless disturbed or problematic.

Restrictive Layer (if observed):
 Type: _____
 Depth (inches): _____

Hydric Soil Present? Yes _____ No

Remarks:
 Hydric soil not present at datapoint

16.2 NCWAM Forms – Existing Wetlands

NC Wetland Assessment Method (NCWAM) Forms were not included for this project, as the NC Division of Water Resources and the USACE did not require them at the time this project was evaluated.

16.3 NCDWR Stream Classification Forms

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|---|---|
| Date: 3/29/2012 | Project/Site: MOBANE RI ENTIRE R. 2011 | Latitude: 35.885752° |
| Evaluator: R. DARLING | County: ALABAMA/ICE | Longitude: -79.319215° |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if ≥ 30* 30.5 | Stream Determination (circle one) Ephemeral Intermittent Perennial | Other: SWAMP DAM e.g. Quad Name |

A. Geomorphology (Subtotal = 16)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a . Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 10)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |


C. Biology (Subtotal = 4.5)

| | | | | |
|---|--------------------------------------|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 N/A | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:



DAM UPSTREAM END ⇒ PERENNIAL FLOW

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|---|---------------------------------|
| Date: 3/29/2012 | Project/Site: MC BANE RR Spring to Curve Cr. | Latitude: 35.888411° |
| Evaluator: R. DARLING | County: ALAMANCE | Longitude: -79.319456° |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if ≥ 30* // | Stream Determination (circle one) Ephemeral Intermittent Perennial | Other SAKOPAHAW e.g. Quad Name? |

A. Geomorphology (Subtotal = 4.5)

| | Absent | Weak | Moderate | Strong |
|---|--------|-------|----------|--------|
| 1 ^a . Continuity of channel bed and bank | 0 | (1) | 2 | 3 |
| 2. Sinuosity of channel along thalweg | (0) | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | (0) | 1 | 2 | 3 |
| 4. Particle size of stream substrate | (0) | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | (1) → | 2 | 3 |
| 6. Depositional bars or benches | (0) | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | (1) | 2 | 3 |
| 8. Headcuts | 0 | (1) | 2 | 3 |
| 9. Grade control | (0) | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | (0.5) | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 5)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | (2) | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | (2) | 3 |
| 14. Leaf litter | 1.5 | (1) | 0.5 | 0 |
| 15. Sediment on plants or debris | (0) | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | (0) | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 1.5)

| | | | | |
|---|--|-------|-----|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | (0) |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | (0) |
| 20. Macroinvertebrates (note diversity and abundance) | (0) | 1 | 2 | 3 |
| 21. Aquatic Mollusks | (0) | 1 | 2 | 3 |
| 22. Fish | (0) | 0.5 | 1 | 1.5 |
| 23. Crayfish | (0) | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | (0.5) | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | (1) | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5, Other = 0, N/A | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:

channel is ephemeral but persistent cattle activity & continuous flow may not be mutually exclusive

maybe 40' of actual discernible channel at end.

R3A

(IMMEDIATELY U
OF PROTECT REAC

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|--|---|
| Date: <u>3/29/2012</u> | Project/Site: <u>MCRANE R3A</u> | Latitude: <u>35.895363°</u> |
| Evaluator: <u>R. DARLING</u> | County: <u>CONFL to CROSSING ALABAMA</u> | Longitude: <u>-79.321956</u> |
| Total Points: Stream is at least intermittent If ≥ 19 or perennial if ≥ 30* <u>41.5</u> | Stream Determination (circle one) Ephemeral Intermittent <u>Perennial</u> | Other <u>SAXA PANAW</u> e.g. (Quad Name) |

A. Geomorphology (Subtotal = 27.5)

| | Absent | Weak | Moderate | Strong |
|---|--------|----------|----------------|------------|
| 1 ^a . Continuity of channel bed and bank | 0 | 1 | 2 | <u>3</u> |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | <u>3</u> |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | <u>3</u> |
| 4. Particle size of stream substrate | 0 | 1 | <u>2</u> | 3 |
| 5. Active/relict floodplain | 0 | 1 | <u>2</u> | 3 |
| 6. Depositional bars or benches | 0 | <u>1</u> | 2 | 3 |
| 7. Recent alluvial deposits | 0 | <u>1</u> | 2 | 3 |
| 8. Headcuts | 0 | 1 | <u>2</u> | 3 |
| 9. Grade control | 0 | 0.5 | 1 | <u>1.5</u> |
| 10. Natural valley | 0 | 0.5 | <u>1</u> | 1.5 |
| 11. Second or greater order channel | No = 0 | | <u>Yes = 3</u> | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 16)

| | | | | |
|--|--------|----------|----------------|----------|
| 12. Presence of Baseflow | 0 | 1 | 2 | <u>3</u> |
| 13. Iron oxidizing bacteria | 0 | <u>1</u> | 2 | 3 |
| 14. Leaf litter | 1.5 | <u>1</u> | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | <u>1</u> | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | <u>1</u> | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | <u>Yes = 3</u> | |

C. Biology (Subtotal = 8)

| | | | | |
|---|---|----------|----------|-----|
| 18. Fibrous roots in streambed | 3 | <u>2</u> | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | <u>2</u> | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | <u>2</u> | 3 |
| 21. Aquatic Mollusks | <u>0</u> | 1 | 2 | 3 |
| 22. Fish | <u>0</u> | 0.5 | 1 | 1.5 |
| 23. Crayfish | <u>0</u> | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | <u>1</u> | 1.5 |
| 25. Algae | 0 | 0.5 | <u>1</u> | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 <u>N/A</u> | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:

Macro: Amphipods + Mayfly

R3A

CONFL

NO RATTLE

CATTLE

R3B

R3B

(PROJECT REACH)

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|---|--------------------------------|
| Date: 3/29/2012 | Project/Site: McLANE R3B CROSSING - R3B CONFL | Latitude: 35.895264° |
| Evaluator: R. DARLING | County: ALAMANCE | Longitude: -79.320958° |
| Total Points: Stream is at least Intermittent if ≥ 19 or perennial if ≥ 30* 36 | Stream Determination (circle one) Ephemeral Intermittent Perennial | Other SAVANNAH e.g. @Uad Name: |

A. Geomorphology (Subtotal = 20.5)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 10.5)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 5)

| | | | | |
|---|----------------------------------|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:

mashed up by cable even under trees

R5

R5 R3 end

R4 end

NC DWQ Stream Identification Form Version 4.11

| | | |
|--|---|-------------------------------------|
| Date: 3/29/2012 | Project/Site: MCBANE R4 start to end | Latitude: 35.895220 |
| Evaluator: R. DARLING | County: ALABAMA | Longitude: -79.320053 |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if $\geq 30^*$ 42.5 | Stream Determination (circle one) Ephemeral Intermittent Perennial | Other: SAXAPAHAN e.g. Quad Name: |

A. Geomorphology (Subtotal = 25)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a . Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 8.5)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 9)

| | | | | |
|---|--------------------------------------|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 N/A | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes:

Sketch:

MACROS = amphipods, midges

NOIN TRIS.

CATTLE THROUGHOUT

ROCKY

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|---|-------------------------------------|
| Date: 3/29/2012 | Project/Site: MCBANE PROPERTY REACH R-5 | Latitude: 35.899683° |
| Evaluator: R. DARLING | County: ALAMANCE | Longitude: -79.318842° |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if ≥ 30* 38.5 | Stream Determination (circle one) Ephemeral Intermittent Perennial | Other: SAKA PAHAN e.g. Quad Name |

A. Geomorphology (Subtotal = 20.5)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 10.5)


| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 7.5)

| | | | | |
|---|--|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 (Other = 0) n/a | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes: Heavily impacted by cable cross in upper section under trees.



Macroinvertebrates - Black flies, water beetle, amphipods

NC DWQ Stream Identification Form Version 4.11

| | | |
|---|--|--|
| Date: 4/8/2013 | Project/Site: SA | Latitude: 35.899805 |
| Evaluator: D. Honeycutt | County: Alamance | Longitude: -79.318372 |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if $\geq 30^*$ 33.5 | Stream Determination (circle one) Ephemeral Intermittent <u>Perennial</u> | Other East of Snow e.g. Quad Name: Camp |

A. Geomorphology (Subtotal = 13)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a . Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 9.5)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 11)

| | | | | |
|---|----------------------------------|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes: 2 amphipod (may fly) 1 isopod

Sketch:

Blank area for sketching the stream channel and surrounding features.

NC DWQ Stream Identification Form Version 4.11

| | | |
|--|--|--|
| Date: 4/8/2013 | Project/Site: JB | Latitude: 35.899817 |
| Evaluator: D. Hunyatt | County: Alamance | Longitude: -79.318557 |
| Total Points: Stream is at least intermittent if ≥ 19 or perennial if $\geq 30^*$ 30.25 | Stream Determination (circle one) Ephemeral Intermittent <u>Perennial</u> | Other East of Snow e.g. Quad Name: Camp |

A. Geomorphology (Subtotal = 7)

| | Absent | Weak | Moderate | Strong |
|---|--------|------|----------|--------|
| 1 ^a . Continuity of channel bed and bank | 0 | 1 | 2 | 3 |
| 2. Sinuosity of channel along thalweg | 0 | 1 | 2 | 3 |
| 3. In-channel structure: ex. riffle-pool, step-pool, ripple-pool sequence | 0 | 1 | 2 | 3 |
| 4. Particle size of stream substrate | 0 | 1 | 2 | 3 |
| 5. Active/relict floodplain | 0 | 1 | 2 | 3 |
| 6. Depositional bars or benches | 0 | 1 | 2 | 3 |
| 7. Recent alluvial deposits | 0 | 1 | 2 | 3 |
| 8. Headcuts | 0 | 1 | 2 | 3 |
| 9. Grade control | 0 | 0.5 | 1 | 1.5 |
| 10. Natural valley | 0 | 0.5 | 1 | 1.5 |
| 11. Second or greater order channel | No = 0 | | Yes = 3 | |

^a artificial ditches are not rated; see discussions in manual

B. Hydrology (Subtotal = 10)

| | | | | |
|--|--------|-----|---------|-----|
| 12. Presence of Baseflow | 0 | 1 | 2 | 3 |
| 13. Iron oxidizing bacteria | 0 | 1 | 2 | 3 |
| 14. Leaf litter | 1.5 | 1 | 0.5 | 0 |
| 15. Sediment on plants or debris | 0 | 0.5 | 1 | 1.5 |
| 16. Organic debris lines or piles | 0 | 0.5 | 1 | 1.5 |
| 17. Soil-based evidence of high water table? | No = 0 | | Yes = 3 | |

C. Biology (Subtotal = 13.25)

| | | | | |
|---|----------------------------------|-----|---|-----|
| 18. Fibrous roots in streambed | 3 | 2 | 1 | 0 |
| 19. Rooted upland plants in streambed | 3 | 2 | 1 | 0 |
| 20. Macroinvertebrates (note diversity and abundance) | 0 | 1 | 2 | 3 |
| 21. Aquatic Mollusks | 0 | 1 | 2 | 3 |
| 22. Fish | 0 | 0.5 | 1 | 1.5 |
| 23. Crayfish | 0 | 0.5 | 1 | 1.5 |
| 24. Amphibians | 0 | 0.5 | 1 | 1.5 |
| 25. Algae | 0 | 0.5 | 1 | 1.5 |
| 26. Wetland plants in streambed | FACW = 0.75; OBL = 1.5 Other = 0 | | | |

*perennial streams may also be identified using other methods. See p. 35 of manual.

Notes: many amphipods & isopods, 1 salamander



Sketch:

16.4 FHWA Categorical Exclusion Form

Appendix A

**Categorical Exclusion Form for Ecosystem Enhancement
Program Projects
Version 1.4**

Note: Only Appendix A should be submitted (along with any supporting documentation) as the environmental document.

| Part 1: General Project Information | |
|---|--|
| Project Name: | UT to Cane Creek |
| County Name: | Alamance |
| EEP Number: | 95729 |
| Project Sponsor: | Michael Baker Engineering, Inc. |
| Project Contact Name: | Ken Gilland |
| Project Contact Address: | 8000 Regency Parkway, Suite 600, Cary NC 27518 |
| Project Contact E-mail: | kgilland@mbakercorp.com |
| EEP Project Manager: | Perry Sugg |
| Project Description | |
| The UT to Cane Creek restoration site has been identified for the purpose of providing in-kind mitigation for unavoidable stream channel and/or wetland impacts. Several sections of channel have been identified as significantly degraded by past channelization and agricultural practices. The proposed project would involve a combination of Priority Level I restoration of approximately 3,300 linear feet of stream and Enhancement II of approximately 2,920 linear feet of stream. | |
| Reviewed By: _____ 3-7-13 |  _____ EEP Project Manager |
| Date | |
| Conditional Approved By: _____ | _____ For Division Administrator FHWA |
| Date | |
| <input type="checkbox"/> Check this box if there are outstanding issues | |
| Final Approval By: _____ 3-20-13 |  _____ For Division Administrator FHWA |
| Date | |

| Part 2: All Projects Regulation/Question | | Response |
|--|--|---|
| Coastal Zone Management Act (CZMA) | | |
| 1. Is the project located in a CAMA county? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Does the project involve ground-disturbing activities within a CAMA Area of Environmental Concern (AEC)? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Has a CAMA permit been secured? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Has NCDRCM agreed that the project is consistent with the NC Coastal Management Program? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Comprehensive Environmental Response, Compensation and Liability Act (CERCLA) | | |
| 1. Is this a "full-delivery" project? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Has the zoning/land use of the subject property and adjacent properties ever been designated as commercial or industrial? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. As a result of a limited Phase I Site Assessment, are there known or potential hazardous waste sites within or adjacent to the project area? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. As a result of a Phase I Site Assessment, are there known or potential hazardous waste sites within or adjacent to the project area? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 5. As a result of a Phase II Site Assessment, are there known or potential hazardous waste sites within the project area? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 6. Is there an approved hazardous mitigation plan? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| National Historic Preservation Act (Section 106) | | |
| 1. Are there properties listed on, or eligible for listing on, the National Register of Historic Places in the project area? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Does the project affect such properties and does the SHPO/THPO concur? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. If the effects are adverse, have they been resolved? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Uniform Relocation Assistance and Real Property Acquisition Policies Act (Uniform Act) | | |
| 1. Is this a "full-delivery" project? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Does the project require the acquisition of real estate? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Was the property acquisition completed prior to the intent to use federal funds? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Has the owner of the property been informed: * prior to making an offer that the agency does not have condemnation authority; and * what the fair market value is believed to be? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |

| Part 3: Ground-Disturbing Activities Regulation/Question | | Response |
|---|--|---|
| American Indian Religious Freedom Act (AIRFA) | | |
| 1. Is the project located in a county claimed as "territory" by the Eastern Band of Cherokee Indians? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Is the site of religious importance to American Indians? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Is the project listed on, or eligible for listing on, the National Register of Historic Places? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Have the effects of the project on this site been considered? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Antiquities Act (AA) | | |
| 1. Is the project located on Federal lands? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Will there be loss or destruction of historic or prehistoric ruins, monuments or objects of antiquity? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Will a permit from the appropriate Federal agency be required? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Has a permit been obtained? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Archaeological Resources Protection Act (ARPA) | | |
| 1. Is the project located on federal or Indian lands (reservation)? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Will there be a loss or destruction of archaeological resources? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Will a permit from the appropriate Federal agency be required? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Has a permit been obtained? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Endangered Species Act (ESA) | | |
| 1. Are federal Threatened and Endangered species and/or Designated Critical Habitat listed for the county? | | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Is Designated Critical Habitat or suitable habitat present for listed species? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Are T&E species present or is the project being conducted in Designated Critical Habitat? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Is the project "likely to adversely affect" the species and/or "likely to adversely modify" Designated Critical Habitat? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 5. Does the USFWS/NOAA-Fisheries concur in the effects determination? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 6. Has the USFWS/NOAA-Fisheries rendered a "jeopardy" determination? | | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |

| Executive Order 13007 (Indian Sacred Sites) | |
|---|---|
| 1. Is the project located on Federal lands that are within a county claimed as "territory" by the EBCI? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Has the EBCI indicated that Indian sacred sites may be impacted by the proposed project? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Have accommodations been made for access to and ceremonial use of Indian sacred sites? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Farmland Protection Policy Act (FPPA) | |
| 1. Will real estate be acquired? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Has NRCS determined that the project contains prime, unique, statewide or locally important farmland? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Has the completed Form AD-1006 been submitted to NRCS? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Fish and Wildlife Coordination Act (FWCA) | |
| 1. Will the project impound, divert, channel deepen, or otherwise control/modify any water body? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Have the USFWS and the NCWRC been consulted? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Land and Water Conservation Fund Act (Section 6(f)) | |
| 1. Will the project require the conversion of such property to a use other than public, outdoor recreation? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Has the NPS approved of the conversion? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Magnuson-Stevens Fishery Conservation and Management Act (Essential Fish Habitat) | |
| 1. Is the project located in an estuarine system? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Is suitable habitat present for EFH-protected species? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 3. Is sufficient design information available to make a determination of the effect of the project on EFH? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 4. Will the project adversely affect EFH? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| 5. Has consultation with NOAA-Fisheries occurred? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Migratory Bird Treaty Act (MBTA) | |
| 1. Does the USFWS have any recommendations with the project relative to the MBTA? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Have the USFWS recommendations been incorporated? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |
| Wilderness Act | |
| 1. Is the project in a Wilderness area? | <input type="checkbox"/> Yes <input type="checkbox"/> No |
| 2. Has a special use permit and/or easement been obtained from the maintaining federal agency? | <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A |

16.5 FEMA Compliance - NCEEP Floodplain Requirements Checklist

The topography of the site supports the design without creating the potential for hydrologic trespass. The site is located in a FEMA mapped area and therefore a hydraulic analysis is required to obtain a “No-Rise/No-Impact” certification. Baker will submit a floodplain development permit application, including the hydraulic analysis, to the Alamance County Floodplain Manager. The project will likely require a Letter of Map Revision (LOMR) following construction in order to document any changes (reductions) to Base Flood Elevations (BFEs). The NCEEP Floodplain Checklist was provided to the Alamance County Floodplain Manager along with this report.

March 7, 2013

Perry Sugg
North Carolina Ecosystem Enhancement Program
1652 Mail Service Center,
Raleigh, NC 27699-1652

Subject: NCEEP Floodplain Requirements Checklist: UT to Cane Creek Stream
Restoration Project, Alamance County, North Carolina. NCDWQ sub-basin
03-06-04, USGS hydrologic unit 03030002, NCEEP Project Number 95729

Dear Mr. Sugg:

Please find enclosed one copy of the NCEEP Floodplain Requirements Checklist for the UT to Cane Creek Stream Restoration Project in Alamance County, North Carolina (see Figure 1). The project site is located three miles south of the Town of Saxapahaw, NC, within cataloging unit 03030002 and NC Division of Water Quality (NCDWQ) subbasin 03-06-04 of the Cape Fear River Basin.

Currently, the project reaches are impacted by on-going agricultural use, cattle access, and the lack of adequate riparian buffers. Project goals include the Priority Level I restoration of approximately 3,300 linear feet (LF) of stream and the Enhancement II of approximately 2,920 LF of stream for the purpose of obtaining stream mitigation credit in the Cape Fear River Basin. A topographic map of the project area is shown in Figure 2, the soils in the project area are shown in Figure 3, LiDAR mapping in Figure 4, and area floodplains in Figure 5. The proposed restoration plan for the site is shown in Figure 6b.

Project activities will include filling drainage ditches, raising the existing stream bed, establishing riparian buffers, stabilizing degraded stream channels, and installing in-stream structures. As per our previous discussion with the Local Floodplain Manager about the project, Baker has prepared the following checklist to summarize the potential floodplain impacts of the project.

Sincerely,



Ken Gilland, P.G.
Enclosures

Cc: Edward Curtis, NC Floodplain Mapping Program
John Gerber, NC Floodplain Mapping Unit
Jason Martin, MPA, Floodplain Manager, Alamance County

March 7, 2013

Mr. Edward Curtis
NC Floodplain Mapping Program
NC Division of Emergency Management
Hazard Mitigation Section
1830-B Tillery Place, Raleigh, NC 27604

Subject: NCEEP Floodplain Requirements Checklist: UT to Cane Creek Stream
Restoration Project, Alamance County, North Carolina. NCDWQ sub-basin
03-06-04, USGS hydrologic unit 03030002, NCEEP Project Number 95729

Dear Mr. Curtis:

Please find enclosed one copy of the NCEEP Floodplain Requirements Checklist for the UT to Cane Creek Stream Restoration Project in Alamance County, North Carolina (see Figure 1). The project site is located three miles south of the Town of Saxapahaw, NC, within cataloging unit 03030002 and NC Division of Water Quality (NCDWQ) subbasin 03-06-04 of the Cape Fear River Basin.

Currently, the project reaches are impacted by on-going agricultural use, cattle access, and the lack of adequate riparian buffers. Project goals include the Priority Level I restoration of approximately 3,300 linear feet (LF) of stream and the Enhancement II of approximately 2,920 LF of stream for the purpose of obtaining stream mitigation credit in the Cape Fear River Basin. A topographic map of the project area is shown in Figure 2, the soils in the project area are shown in Figure 3, LiDAR mapping in Figure 4, and area floodplains in Figure 5. The proposed restoration plan for the site is shown in Figure 6b.

Project activities will include filling drainage ditches, raising the existing stream bed, establishing riparian buffers, stabilizing degraded stream channels, and installing in-stream structures. As per our previous discussion with the Local Floodplain Manager about the project, Baker has prepared the following checklist to summarize the potential floodplain impacts of the project.

Sincerely,



Ken Gilland

Enclosures

Cc: Perry Sugg, North Carolina Ecosystem Enhancement Program
John Gerber, NC Floodplain Mapping Unit
Jason Martin, MPA, Floodplain Manager, Alamance County

March 7, 2013

Jason Martin, MPA,
Alamance County Floodplain Administrator
Planning Department
217 College Street, Suite C.
Graham, NC 27253

Subject: NCEEP Floodplain Requirements Checklist: UT to Cane Creek Stream
Restoration Project, Alamance County, North Carolina. NCDWQ sub-basin
03-06-04, USGS hydrologic unit 03030002, NCEEP Project Number 95729

Dear Mr. Martin:

Please find enclosed one copy of the NCEEP Floodplain Requirements Checklist for the UT to Cane Creek Stream Restoration Project in Alamance County, North Carolina (see Figure 1). The project site is located three miles south of the Town of Saxapahaw, NC, within cataloging unit 03030002 and NC Division of Water Quality (NCDWQ) subbasin 03-06-04 of the Cape Fear River Basin.

Currently, the project reaches are impacted by on-going agricultural use, cattle access, and the lack of adequate riparian buffers. Project goals include the Priority Level I restoration of approximately 3,300 linear feet (LF) of stream and the Enhancement II of approximately 2,920 LF of stream for the purpose of obtaining stream mitigation credit in the Cape Fear River Basin. A topographic map of the project area is shown in Figure 2, the soils in the project area are shown in Figure 3, LiDAR mapping in Figure 4, and area floodplains in Figure 5. The proposed restoration plan for the site is shown in Figure 6b.

Project activities will include filling drainage ditches, raising the existing stream bed, establishing riparian buffers, stabilizing degraded stream channels, and installing in-stream structures. As per Kevin Higgins' previous discussion with you about the project, Baker has prepared the following checklist to summarize the potential floodplain impacts of the project.

Sincerely,



Ken Gilland, P.G.

Enclosures

Cc: Edward Curtis, NC Floodplain Mapping Program
Perry Sugg, North Carolina Ecosystem Enhancement Program
John Gerber, NC Floodplain Mapping Unit



EEP Floodplain Requirements Checklist

This form was developed by the National Flood Insurance program, NC Floodplain Mapping program and Ecosystem Enhancement Program to be filled for all EEP projects. The form is intended to summarize the floodplain requirements during the design phase of the projects. The form should be submitted to the Local Floodplain Administrator with three copies submitted to NFIP (attn. State NFIP Engineer), NC Floodplain Mapping Unit (attn. State NFIP Coordinator) and NC Ecosystem Enhancement Program.

Project Location

| | |
|---|--|
| Name of project: | UT to Cane Creek Restoration Project |
| Name if stream or feature: | UT to Cane Creek |
| County: | Alamance |
| Name of river basin: | Cape Fear |
| Is project urban or rural? | Rural |
| Name of Jurisdictional municipality/county: | Alamance County |
| DFIRM panel number for entire site: | 9707J |
| Consultant name: | Ken Gilland, PG Michael Baker Engineering, Inc. |
| Phone number: | 919-463-5488 |
| Address: | 8000 Regency Parkway, Suite 600 Cary, NC 27518 |

Design Information

Michael Baker Engineering, Inc. proposes to restore 3,293 linear feet (LF) of perennial stream, and enhance 2,923 LF of stream along three unnamed tributaries (UTs) to Cane Creek. The project site is located approximately three miles south of the Town of Saxapahaw, NC (see Figure 1). The project site is located in the NC Division of Water Quality subbasin 03-06-04 and the NC Ecosystem Enhancement Program's Targeted Local Watershed 03030002-050050 of the Cape Fear River Basin. The purpose of the project is to restore and/or enhance stream and riparian buffer functions and improve area water quality where impaired stream channel flows through the site. The project will potentially provide numerous water quality and ecological benefits within the Cane Creek and Haw River watersheds, and the Cape Fear River Basin. A recorded conservation easement consisting of approximately 19.6 acres will protect all stream reaches and riparian buffers in perpetuity.

| Reach | Length | Priority |
|----------------|--|---|
| <i>Reach 1</i> | <i>1,052 LF</i> | <i>Restoration</i> |
| <i>Reach 3</i> | <i>369 LF</i> | <i>Restoration</i> |
| <i>Reach 4</i> | <i>222 LF (downstream) and 2,490 LF (upstream)</i> | <i>Restoration and Enhancement II</i> |
| <i>Reach 5</i> | <i>1,650 LF and 433 LF</i> | <i>Restoration and Enhancement II</i> |

Floodplain Information

| |
|--|
| <p>Is project located in a Special Flood Hazard Area (SFHA)?</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> |
| <p>If project is located in a SFHA, check how it was determined:</p> <p><input type="checkbox"/> Redelineation</p> <p><input checked="" type="checkbox"/> Detailed Study</p> <p><input type="checkbox"/> Limited Detail Study</p> <p><input type="checkbox"/> Approximate Study</p> <p><input type="checkbox"/> Don't know</p> |
| <p>List flood zone designation:</p> |
| <p>Check if applies:</p> <p><input checked="" type="checkbox"/> AE Zone</p> <p style="padding-left: 40px;"><input type="checkbox"/> Floodway</p> <p style="padding-left: 40px;"><input type="checkbox"/> Non-Encroachment</p> |

| |
|---|
| <input checked="" type="checkbox"/> None <input type="checkbox"/> A Zone <input checked="" type="checkbox"/> Local Setbacks Required <input checked="" type="checkbox"/> No Local Setbacks Required |
| <p>If local setbacks are required, list how many feet:</p> |
| <p>Does proposed channel boundary encroach outside floodway/non-encroachment/setbacks?</p> <input checked="" type="checkbox"/> Yes <input checked="" type="checkbox"/> No |
| <p>Land Acquisition (Check)</p> <input type="checkbox"/> State owned (fee simple) <input type="checkbox"/> Conservation easment (Design Bid Build) <input checked="" type="checkbox"/> Conservation Easement (Full Delivery Project) <p>Note: if the project property is state-owned, then all requirements should be addressed to the Department of Administration, State Construction Office (attn: Herbert Neily, (919) 807-4101)</p> |
| <p>Is community/county participating in the NFIP program?</p> <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <p>Note: if community is not participating, then all requirements should be addressed to NFIP (attn: State NFIP Engineer, (919) 715-8000)</p> |
| <p>Name of Local Floodplain Administrator: Jason Martin Phone Number: 336-570-4052</p> |

Floodplain Requirements

This section to be filled by designer/applicant following verification with the LFPA

- No Action
- No Rise
- Letter of Map Revision
- Conditional Letter of Map Revision (CLMR)
- Other Requirements

| |
|---------------------------------|
| <p>List other requirements:</p> |
|---------------------------------|


Comments:



Name: Ken Gilland_ Signature: _____

Title: Professional Geologist Date: 3/7/13

Figure 16.1 FEMA Floodplain Map



17.0 APPENDIX C - MITIGATION WORK PLAN DATA AND ANALYSES

17.1 Channel Morphology (Rosgen Analysis)

17.1.1 Existing Conditions

17.1.1.1 Channel Classification

The UTs to Cane Creek are small, perennial streams with a total drainage area of approximately 0.706 square miles for Reaches R3, R4, R5, and R5a and 0.125 square miles for Reach R1 (Figure 2.2). Historically, the project streams have been impacted due to agricultural conversion and cattle grazing. The main stem (Reaches R4 & R5) is mostly wooded, yet some sections have become extremely unstable and are experiencing active widening and downcutting.

For analysis purposes, Baker labeled the existing unnamed tributaries Reach R1, R3, R4, R5 and R5a respectively. The existing UT reach locations are shown on Figures 2.2, 2.3, 2.4, 2.5, 2.6, 3.1, 17.2, and 17.4. The main stem (Reach R5) begins at the northernmost project boundary and flows south towards a farm access road where it was disconnected from its historical flow path towards the confluence with Cane Creek. During field verification with the USACE of intermittent or perennial status and subsequent site visits with NCEEP, Reach R5 was determined to be a perennial stream based on a minimum score of 30 for perennial streams and/or the presence of biological indicators using the NCDENR and NCDWR Determination of the Origin of Perennial Streams stream assessment protocols and guidelines (see NCDWR stream forms in Appendix B).

Reach R1

Reach R1 begins at the outfall pipe from an existing farm pond at the south end of the project site. The reach flows from the existing pond outfall, eastward approximately 970 linear feet (LF), to its confluence with Cane Creek. Cattle do not currently have access to this reach, however the upstream portions of Reach R1 appear to have been straightened and channelized, as evidenced by the spoil piles along the stream banks in this location. This portion of Reach R1 is moderately incised as a result of these modifications, and bank height ratios often exceed 1.5. The stream bank heights are slightly lower in downstream portions of Reach R1, but increase again at a headcut near the reach's confluence with Cane Creek. This headcut will likely cause further channel incision, stream bank erosion, and subsequent channel widening if left unaddressed.

At several locations along its length, Reach R1 appears to have been relocated south from the low point of the valley, likely to accommodate the adjacent row-cropping practices to the north. A majority of the riffles along Reach R1 were observed to have coarse gravel accumulations with imbedded fine sediment. Additionally, Baker hand augered through the fine material and found underlying coarse/gravel bed materials. This fining of the bed material is likely due to the active stream bank erosion occurring along Reach R1. Reach R1 is exhibiting significant incision, with an average bank height ratio (BHR) of 1.5 or more.

Evidence of active stream bank erosion along Reach R1 was observed along more than 40 percent of the existing footage, predominantly in the form of surficial scour. Reach R1 has some sections of mature buffer along the right stream bank, with most of the buffer along the left stream bank consisting of either a single tree line or active agricultural field. Approximately 50 percent of the length of left stream bank of Reach

R1 has longitudinal breaks or interruption of the existing tree line greater than 20 feet in length. A majority Reach R1 has experienced floodplain alteration, as evidenced by the spoil piles/levees along the reach.

Approximately 50 percent of Reach R1 is actively subject to water quality stressors, predominantly the active row crop agriculture along the left stream bank. Based on existing conditions, Reach R1 is classified as an incised "E" Rosgen stream type.

Reach R2

Reach R2, a direct tributary to Cane Creek, immediately north of Reach R1, was submitted by Baker with our original proposal, however is not part of this mitigation plan. The reach designations have remained the same in order to be consistent throughout the document.

Reach R3

Reach R3 begins just downstream from the confluence of two small tributaries on the northwest portion of the project site and extends to the confluence with Reach R5, a distance of more than 400 LF. Reach R3 is incised and used by cattle as a loafing area, and is consequently experiencing significant degradation. The mature timber along much of the reach has recently been selectively harvested. Chinese privet (*Ligustrum sinense*) is prevalent along much of the existing buffer. A majority of the riffles along Reach R3 were observed to have coarse gravel accumulations imbedded with fine sediment. This fining is likely due to the active incision and stream bank erosion occurring along Reach R3. A majority of Reach R3 is exhibiting significant incision, with typical BHRs of 2.1 or more. Evidence of active stream bank erosion along Reach R3 was observed along approximately 60 percent of the existing footage, predominantly in the form of surficial scour and mass wasting. Reach R3 has few mature buffer trees remaining after the recent harvesting. The floodplain along Reach R3 does not appear to have been altered, however most of the reach is actively subject to water quality stressors, in the form of buffer limitations and direct livestock access. Based on existing conditions, Reach R3 has a Rosgen stream type classification of "G".

Reach R4

Reach R4 begins at the confluence of Reaches R3 and R5. Reach R4 flows from this location south to its confluence with Cane Creek. Reach R4 exhibits two distinctly different conditions along its reach. A majority of the reach, beginning at the confluence with Reaches R3 and R5, approximately 2,300 feet to the existing at-grade stream crossing near the Cane Creek floodplain, is relatively stable, warranting enhancement activities only. From this crossing, downstream approximately 400 feet, to its confluence with Cane Creek, restoration is necessary due to significant instability. The upstream, stable section of Reach R4 is bedrock controlled and is near reference reach quality in several locations; however, cattle have total access to this reach. Sections of the buffer along this section of Reach R4 have recently been selectively timbered. Chinese privet (*Ligustrum sinense*) and multi-flora rose (*Rosa multiflora*) are prevalent in many locations as well. These conditions present an exceptional opportunity for successful enhancement activities. The downstream, unstable section of the reach is an uncontrolled cattle loafing area. This reach is abutted by active cattle pasture along both stream banks, with only a single row of mature trees, many of which are in imminent danger of falling into the stream channel due to stream incision and subsequent stream bank erosion.

A low percentage of the riffles along the entire length of Reach R4 were observed to have the coarse gravel accumulations imbedded with fine sediment. The majority of upper Reach R4 was exhibiting minimal incision, with a typical bank height ratio closer to 1.0. The unstable, downstream section of Reach R4 is exhibiting significant incision, with

typical BHRs of 3.2 or more. Active stream bank erosion along the unstable section of Reach R4 was observed throughout most of the reach, predominantly in the form of surficial scour and mass wasting. Stream bank erosion here is wide-spread due primarily to on-going cattle access. The stable, upstream length of Reach R4 has some significant sections of mature buffer along both stream banks, with some areas less intact and contiguous.

The existing riparian buffer along the unstable section of Reach R4 is best described as herbaceous with frequent breaks in continuity of canopy of trees insufficient to form a definable single line of native trees along the top of the stream banks. This section of Reach R4 has active cattle pasture along both stream banks, with only a single line of trees in some locations. No portion of Reach R4 appears to have experienced floodplain alteration, however most of Reach R4 is actively subject to water quality stressors, in the form of an inadequate buffer with direct livestock access. The upstream, stable section of Reach R4 has a Rosgen stream type classification of “B”. The downstream, unstable section of Reach R4 has a Rosgen stream type classification of “F”.

Reach R5

Reach R5 begins at the north end of the project site at the property line and flows southward approximately 1,400 LF to an existing culverted crossing. Reach R5 flows approximately 400 linear feet further to its confluence with Reaches R3 and R4. The condition of Reach R5 downstream of the culverted crossing is similar to the stable, upstream section of Reach R4 as described above. The 1,400 LF of Reach R5 upstream of the culverted crossing is significantly degraded. The degraded section of Reach R5 appears to have been straightened and channelized at some point in the past. This section of Reach R5 appears to have been relocated west, away from the low point of the valley (likely to expand the adjacent pastures). Along this section, Reach R5 is significantly incised, and often entrenched, as a result of channelization and straightening. The altered section of Reach R5 appears to have incised down to bedrock in some locations, causing subsequent lateral instability. A few of the riffles along the degraded Reach R5 were observed to have coarse gravel accumulations imbedded with fine sediment. Most of this section of Reach R5 is exhibiting significant incision, with typical BHRs of 2.3 or more. Evidence of active stream bank erosion along the degraded Reach R5 was observed along more than half of the existing footage, predominantly in the form of surficial scour and mass wasting. Stream bank erosion is wide-spread due primarily to on-going cattle access.

The buffer along this section of Reach R5 can be described as herbaceous with frequent breaks in continuity of canopy of trees insufficient to form a definable, single line of native trees along the top of the stream banks. Many tree species are Tree-of-heaven (*Ailanthus altissima*), an exotic invasive. The uppermost end of Reach R5, near the property line exhibits a small area with a more “natural” buffer, though actively accessed by cattle. More than half of the degraded length of Reach R5 has experienced some floodplain alteration, as evidenced by the obvious unnatural pattern of the reach. A majority of Reach R5 is actively subject to water quality stressors in the form of buffer with direct livestock herd access. The longer, degraded stretch of Reach R5 has a Rosgen stream type classification of “G”. The shorter, stable section of Reach R5 classifies the same as upstream, stable section of Reach R4, as described above: a Rosgen “B” stream type classification.

Reach R5a

Reach R5a begins at the northeastern end of the project site at the property line and flows southwestward approximately 144 LF to the confluence with Reach R5. Reach R5a is only slightly degraded, and appears to have incised down to bedrock in some locations, causing minor lateral instability. A few of the riffles along the degraded Reach R5a were observed to have exposed bedrock and coarse gravel accumulations imbedded with fine sediment. Most of Reach R5a is exhibiting moderate incision, with typical BHRs of 1.3 or more.

The buffer along this section of Reach R5a can be described as wooded with frequent breaks in continuity of canopy of trees insufficient to form a definable, single line of native trees along the top of the stream banks. The uppermost end of Reach R5a, near the property line exhibits a small area with a more “natural” buffer, though actively accessed by cattle. A majority of Reach R5a is actively subject to water quality stressors in the form of buffer with direct livestock herd access. Reach R5a has a Rosgen stream type classification of “B” given the steeper slopes (> 2%) and lower entrenchment value (ER = 1.3).

Baker performed an existing conditions survey of the stream channels and floodplain, which included longitudinal profiles of all project reaches and seven (7) representative cross-sections. The total current length of the existing streams on the site is approximately 6,000 LF based on the field survey. Table 17.1 represents geomorphic data compiled from the existing condition survey.

| Table 17.1 Representative Existing Conditions Geomorphic Data for Project Reaches: Stream Channel Classification Level II | | | | |
|--|----------|--------|----------|---|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | | |
| Parameter | Reach R1 | | Reach R3 | |
| | XS1 | XS2 | XS6 | - |
| Existing Reach Length (ft) | 943 | | 425 | |
| Drainage Area (sq. mi.) | 0.125 | | 0.142 | |
| Bankfull Discharge, Q_{bkf} (cfs)* | 19.8 | | 21.7 | |
| Feature Type | Riffle | Riffle | Riffle | - |
| Rosgen Stream Type | G5c | E5 | B4c | - |
| Bankfull Width (W_{bkf}) (ft) | 5.6 | 7.3 | 7.6 | - |
| Bankfull Mean Depth, (d_{bkf}) (ft) | 0.9 | 0.7 | 0.8 | - |
| Width to Depth Ratio (W_{bkf}/d_{bkf}) | 6.1 | 10.5 | 9.9 | - |
| Cross-Sectional Area, A_{bkf} (sq ft) | 5.2 | 5.1 | 5.6 | - |
| Bankfull Max Depth (d_{mbkf}) (ft) | 1.2 | 1.1 | 1.2 | - |
| Floodprone Width (W_{fpa}) (ft) | 6.8 | >30 | 16.3 | - |
| Entrenchment Ratio (W_{fpa}/W_{bkf}) (ft) | 1.2 | 9.5 | 2.2 | - |
| Bank Height Ratio** | 4.3 | 1.6 | 1.5 | - |
| Longitudinal Stationing of Cross-Section Along Existing Thalweg (ft) | 11+64 | 15+69 | 12+00 | - |
| Bankfull Mean Velocity, $V_{bkf} = (Q_{bkf}/A_{bkf})$ (ft/s) | 3.8 | 3.9 | 3.8 | - |
| Channel Materials (Particle Size Index – d_{50})*** | | | | |
| $d_{16} / d_{35} / d_{50} / d_{84} / d_{95}$ (mm) | - | | - | |

| Average Valley Slope (ft/ft) | 0.0135 | | 0.0195 | |
|--|---|-------------------------------------|--|-----------|
| Average Water Surface Slope (S) | 0.0127 | | 0.0168 | |
| Average Channel Sinuosity (K)**** | 1.09 | | 1.16 | |
| <p>*Bankfull discharge estimated using published NC Piedmont Regional Curve (Harman et al., 1999) **High bank height ratios (values greater than 2.0 indicate systemwide self-recovery is unlikely) ***Sediment samples taken along main stem only (Reaches R4 & R5) given shorter reach lengths, proximity to upstream impoundments, and similar substrate material. ****Additional meander geometry information such as meander width, meander length, and radius of curvature were not measured. The channel exhibits minimal pattern since it has been straightened/channelized, and/or is classified as a step-pool channel.</p> | | | | |
| Parameter | Reach R4 | | Reach R5 | Reach R5a |
| | XS4 | XS5 | XS3 | XS7 |
| Existing Reach Length (ft) | 2,783 | | 1,848 | 144 |
| Drainage Area (sq. mi.) | 0.706 | | 0.450 | 0.025 |
| Bankfull Discharge, Q_{bkf} (cfs)* | 69.2 | | 50.0 | 7.1 |
| Feature Type | Riffle | Riffle | Riffle | Riffle |
| Rosgen Stream Type | B3c | F5 | G4 | B4 |
| Bankfull Width (W_{bkf}) (ft) | 16.7 | 15.4 | 8.9 | 13.6 |
| Bankfull Mean Depth, (d_{bkf}) (ft) | 0.9 | 1.0 | 1.2 | 0.3 |
| Width to Depth Ratio (W_{bkf}/d_{bkf}) | 19.0 | 15.4 | 7.2 | 45.0 |
| Cross-Sectional Area, A_{bkf} (sq ft) | 14.8 | 15.5 | 10.9 | 4.2 |
| Bankfull Max Depth (d_{mbkf}) (ft) | 1.3 | 1.6 | 1.5 | 0.5 |
| Floodprone Width (W_{fpa}) (ft) | 26.2 | 18.4 | 11.8 | 16.9 |
| Entrenchment Ratio (W_{fpa}/W_{bkf}) (ft) | 1.6 | 1.2 | 1.3 | 1.3 |
| Bank Height Ratio** | 1.3 | 2.8 | 2.6 | 2.3 |
| Longitudinal Stationing of Cross-Section Along Existing Thalweg (ft) | 36+17 | 52+96 | 14+57 | 10+62 |
| Bankfull Mean Velocity, $V_{bkf} = (Q_{bkf}/A_{bkf})$ (ft/s) | 4.6 | 4.4 | 4.5 | 1.7 |
| Channel Materials (Particle Size Index – d50)*** | | | | |
| $d_{16} / d_{35} / d_{50} / d_{84} / d_{95}$ (mm) | 24.2 / 50.6 / 69.4 / 139.7 / 179.8 | 0.19 / 0.35 / 0.5 / 1.5 / 3.2 | 16.6 / 31.2 / 47.0 / 85.3 / 116.1 | - |
| Average Valley Slope (ft/ft) | 0.0169 | | 0.0144 | 0.0236 |
| Average Water Surface Slope (S) | 0.0148 | | 0.0128 | 0.0224 |
| Average Channel Sinuosity (K)**** | 1.04 | | 1.07 | 1.19 |
| <p>*Bankfull discharge estimated using NC Piedmont Regional Curve (Harman et al., 1999) **High bank height ratios (values greater than 2.0 indicate systemwide self-recovery is unlikely) ***Sediment samples were taken at representative riffles along main stem (Reaches R4 & R5) ****Additional meander geometry information such as meander width, meander length, and radius of curvature were not measured. The channel exhibits minimal pattern since it has been straightened/channelized, and/or is classified as a step-pool channel.</p> | | | | |

17.1.1.2 Valley Classification

The UT to Cane Creek Site is located in southeast Alamance County within the Piedmont hydrophysiographic region of North Carolina. Undisturbed Piedmont valleys in this region are generally classified as Valley Type ‘VII’ (Rosgen, 2006) and the province is characterized by broad, rolling, interstream divides across variable steep slopes along well-defined drainage ways. The underlying geologic unit of the project area consists of the Felsic Metavolvanic Rock (CZfv) within the Carolina Slate Belt geologic formation and Level III Ecoregion. (Geologic Map of North Carolina, NC Geological Survey, 1998). The area receives moderately high rainfall amounts with precipitation averaging 46.6 inches per year (NRCS Alamance County Soil Survey, 1960).

17.1.1.3 Channel Morphology and Stability Assessment

Baker performed general topographic and planimetric surveying of the project site and produced a 1-foot contour map based on survey data in order to create plan set base mapping (see Section 18.0, Appendix D). Six representative cross-sections and a longitudinal profile survey were also surveyed to assess the current condition and overall stability of the stream channels. The existing riffle cross-section data and locations are shown in Figure 17.1 and compared with the Rosgen Channel Stability Assessment shown in Table 17.2.

With exception to cross-section #2, #4 and #6 (Reaches R1, R3 & R4), consistent bankfull indicators could not be identified in the field. Therefore, bankfull cross-sectional areas were estimated using the NC Rural Piedmont Regional Curve to compare stability ratings. The representative riffle cross-sections have a typical Bank Height Ratio (BHR) greater than 1.5. Some of the cross-section data illustrate the presence of existing berms or overburden from channelization and the lack of natural floodplain deposits.

The longitudinal profiles show the channel slopes vary from 0.0127 to 0.0168 ft/ft and have average valley slopes of 0.0144 to 0.0195 ft/ft with several long riffle sections and infrequently spaced pools, except for the middle section of Reach R4. The sinuosity for the reaches is approximately 1.1, a result of prior straightening/channelization and valley morphology. Large sections of the project reaches are moderately to severely entrenched and highly unstable as shown on the cross-section data. This likely indicates a movement toward a more unstable condition (e.g., downcutting, stream bank erosion), especially in portions of the reach where numerous active headcuts are present (vertical instability) or stream banks are actively eroding (lateral instability).

| Table 17.2 Rosgen Channel Stability Assessment | |
|---|--------------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | |
| Stability Rating | Bank Height Ratio (BHR) |
| Stable (low risk of degradation) | 1.0-1.05 |
| Moderately unstable | 1.06-1.3 |
| Unstable (high risk of degradation) | 1.3-1.5 |
| Highly unstable | >1.5 |
| Notes: Rosgen, D. L. (2001) A stream channel stability assessment methodology. Proceedings of the Federal Interagency Sediment Conference. Reno, NV. March, 2001. | |

Figure 17.1 Existing Cross-Section Locations for Project Reaches






Figure 17.2 Existing Cross-Section Data for Project Reaches


| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-----|----------|-----|----------|----------|
| Riffle | G | 5.2 | 5.62 | 0.92 | 1.17 | 6.1 | 4.3 | 1.2 | 439.4 | 443.27 |




| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-------|----------|-----|----------|----------|
| Riffle | E | 5.1 | 7.35 | 0.7 | 1.08 | 10.52 | 1.6 | 9.5 | 435.8 | 436.48 |




| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-----|----------|-----|----------|----------|
| Riffle | G | 10.9 | 8.87 | 1.23 | 1.55 | 7.2 | 2.6 | 1.3 | 492.2 | 494.64 |




| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-------|----------|-----|----------|----------|
| Riffle | Bc | 14.8 | 16.74 | 0.88 | 1.33 | 18.99 | 1.3 | 1.6 | 464.5 | 464.84 |




| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|------|----------|-----|----------|----------|
| Riffle | F | 15.52 | 15.46 | 1.0 | 1.62 | 15.4 | 2.8 | 1.2 | 431.65 | 434.55 |



| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|------|----------|-----|----------|----------|
| Riffle | Bc | 5.6 | 7.45 | 0.76 | 1.21 | 9.85 | 1.5 | 2.2 | 479.4 | 480.04 |





17.1.1.4 Bank Erosion Prediction (BEHI/NBS)

Sedimentation from stream bank erosion is a significant pollutant to water quality and aquatic habitat. Predicting stream bank erosion rates and annual sediment yields using the Bank Assessment for Non-point source Consequences of Sediment (BANCS) method (Rosgen 1996, 2001a) considers two stream bank erodibility estimation tools: the Bank Erosion Hazard Index (BEHI), and Near Bank Stress (NBS). This rating method is used to describe existing stream bank conditions and statistically quantify the erosion potential of a stream reach in feet/year. Since it is an estimation/prediction method, the intent is to be used as a relative comparison for pre- and post-restoration conditions.

Published curve data were initially developed from sites in Colorado with varying sediment sources, vegetation, and fluvial geomorphic processes characteristic of that region. Although the published BEHI/NBS curve is not directly applicable to piedmont streams in North Carolina, it can provide a framework to develop similar relations in other hydrophysiographic regions. Therefore, Baker used local unpublished NC piedmont BEHI and NBS ratings (obtained through personal communication with NRCS, A. Walker, 2011) to estimate sediment loss and support field observations and stream bank height measurements taken during existing conditions assessment.

The BEHI/NBS estimates for the existing conditions (pre-construction) suggests that the project reaches contribute approximately 61 tons of sediment per year to the Cane Creek system. The majority of BEHI ratings varied from ‘low’ to ‘moderate’ with a few middle sections rating on the ‘very low’ category based changes in the velocity gradient and shear stress, and stream bed/bank stability. This is typical of a partially degraded stream system with active stream bank erosion in localized areas. After stabilizing stream banks using the proposed restoration measures, post-construction BEHI/NBS estimates typically predict a significant decrease in sediment loading throughout the entire project area, especially considering the limited sediment supply entering the system from the upstream drainages and impoundments (farm ponds).

17.1.1.5 Channel Evolution

Channel stability is defined as the stream’s ability to transport incoming flows and sediment loads supplied by the watershed without undergoing significant changes over a geologically short time-scale. A generalized relationship of stream stability was proposed by Lane (1955); it states that the product of sediment load and sediment size is in balance with the product of stream slope and discharge, or stream power. A change in

any one of these variables induces physical adjustment of one or more of the other variables to compensate and maintain the proportionality.

Longitudinally, the water and sediment flows delivered to each subsequent section are the result of the watershed and upstream or backwater (downstream) conditions. Water and sediment pass through the channel, which is defined by its shape, material, and vegetative condition. Flow and sediment are either stored or passed through at each section along the reach. The resulting physical changes are a balancing act between gravity, friction, and the sediment and water being delivered into the system (Leopold et al., 1964).

Observed stream response to induced instability, as described by Simon's (1989) Channel Evolution Model, involve extensive modifications to channel form resulting in profile, cross-sectional, and plan form changes, which often take decades or longer to achieve resolution. The Simon (1989) Channel Evolution Model characterizes typical evolution in six steps:

1. Pre-modified
2. Channelized
3. Degradation
4. Degradation and widening
5. Aggradation and widening
6. Quasi-equilibrium.

The channel evolution process is initiated once a stable, well-vegetated stream that interacts frequently with its floodplain is disturbed. Channelization, dredging, changing land use, removal of streamside vegetation, upstream or downstream channel modifications, and/or change in other hydrologic variables result in adjustments in channel morphology to compensate for the new condition(s). Disturbance commonly results in an increase in stream power that can cause degradation, often referred to as channel incision (Lane, 1955). Incision eventually leads to over-steepening of the stream banks and, when critical stream bank heights are exceeded, the stream banks begin to fail and mass wasting of soil and rock leads to channel widening. Incision and widening continue moving upstream in the form of a head-cut. Eventually the mass wasting slows, and the stream begins to aggrade. A new, low-flow channel begins to form in the sediment deposits. By the end of the evolutionary process, a stable stream with dimension, pattern, and profile similar to those of undisturbed channels forms in the deposited alluvium. The new channel is at a lower elevation than its original form, with a new floodplain constructed of alluvial material (FISRWG, 1998).

The channel stability assessment incorporated qualitative and quantitative site observations using detailed topographic data collected for the project. Conclusions reached from these methods were used to define overall channel stability and determine appropriate restoration approaches for the site. The UTs were identified as perennial streams that originate from a watershed that is predominantly forested with low density housing and agricultural land comprising much the remaining land use. Due to past channel manipulation, a majority of the UTs are moderately to severely incised as evidenced by an entrenchment ratios greater than 1.5.

All of the UTs have existing buffer widths less than 50 feet along both stream banks, with exception to the middle section of Reach R4. The UTs are predominantly transitioning from Step 3 to Step 4 of the Simon Channel Evolution Model and a Rosgen Bc-G-F stream type succession scenario (Rosgen 2001b). Most sections of the UTs are becoming overly-wide and laterally unstable, and transitioning into Step 5 of the model. This indicates that the floodplain connection has been severely compromised by channelization and vertical degradation. The system overall is in a degradational phase

of channel evolutionary sequence and would continue to degrade and widen further in order to reach Stage 6 (Quasi-equilibrium) since it lacks access to its relic floodplain. All but Reach R1 has been heavily impacted by cattle grazing and the lower portions of Reach R1 and Reach R5 are incised and unstable as a result of active headcutting. Reach R5a is closer to Step 3, and although the shorter reach is slightly incised near the confluence with Reach R5, it is mostly stable due to bedrock and larger coarse material providing grade control.

17.1.2 Proposed Morphological Conditions

After examining the assessment data collected at the site and exploring the potential for restoration, an approach was developed that would address restoration and enhancement of stream functions within the project area while minimizing disturbance to existing wooded areas and protecting and/or enhancing existing jurisdictional wetlands. Prior to impacts from past channel manipulation, topography and soils on the site indicate that the project area most likely functioned in the past as a small tributary stream system with associated hillslope seep wetlands, eventually flowing into the larger Cane Creek system.

Therefore, a design approach was formulated to restore and/or enhance this type of system. First, an appropriate stream type for the valley type, slope, and desired stream functions was selected and designed to improve historic flow patterns within the project area. Then a design plan was developed in order improve the floodplain hydrology and base flow interaction impaired by current cattle impacts, active degradation, and other agricultural land manipulations.

17.1.2.1 Proposed Design Approach and Criteria Selection

For design purposes, the stream channels were divided into five reaches labeled R1, R3, R4, R5 and R5a (see Figure 17.3). Selection of a general restoration approach was the first step in selecting design criteria for all reaches. The approach was based on the potential for restoration as determined during the site assessment. Next, specific design parameters were developed so that plan view layout, cross-section dimensions, and a longitudinal profile could be described for developing construction documents. The design philosophy is to use these parameters as conservative values for the selected stream types and to allow natural variability in stream dimension, facet slope, and bed features to form over long periods of time under the processes of flooding, re-colonization of vegetation, and local watershed influences.

After selecting an appropriate design approach for the site based on field assessments and functional lift potential, proposed stream design values and design criteria were selected using common reference ratios and guidelines (Harman, Starr, 2011). Table 17.3 presents the design parameters used for the proposed reaches. Following initial application of the design criteria, detailed refinements were made to accommodate the existing valley type and channel morphology. This was done to minimize unnecessary disturbance of the riparian area, and to allow for some natural channel adjustment following construction. The design plans have been tailored to produce a cost and resource efficient design that is constructible, using a level of detail that corresponds to the tools of construction.

Reach R1 Restoration

Due to the degraded nature of Reach R1, and the ability to fully restore stream functions and floodplain connection, a Priority Level I restoration approach is proposed for the reach. The low part of the stream valley runs along the field edge to the north of the existing stream channel. Starting at the outlet of the upstream pond dam, the restored

channel will be raised to provide reconnection to the floodplain. This approach is feasible because the pond outlet is significantly higher than the existing bed of the stream channel. The restored channel will be constructed off-line along the existing field edge, and will be designed as a Rosgen E/C type channel. This approach will minimize the number of existing trees that will need to be removed during construction. The design width/depth ratio for the channel will be 13, and over time, the channel will narrow slightly to an E-type channel due to deposition of sediment and stream bank vegetation growth. In-stream structures will include constructed riffles for grade control and aquatic habitat (bed material for the existing stream is sand/gravel), log vanes, and log step pools for stream bed/bank stability, and habitat diversity.

At the downstream end of the reach, the restored channel must transition down to the elevation of Cane Creek; therefore, rock and log step pools and/or constructed riffle structures will be installed to control grade, dissipate energies, and eliminate the potential for upstream channel incision. Along this downstream transition section, channel banks will be graded to stable slopes, and bankfull benches will be incorporated to further promote stability and re-establishment of riparian vegetation to the confluence.

The existing, unstable channel will be partially to completely filled along its length using a combination of existing spoil piles that are located along the reach and fill material excavated from construction of the restored channel. Vernal pools will be incorporated along the filled abandoned channel to provide habitat diversity and improved detention of runoff.

Riparian buffers in excess of 50 feet will be restored or protected along all of Reach R1. No stream crossing or breaks in the easement are proposed along this reach. As cattle do not have access to the reach, fencing will not be required.

Reach R3 Restoration

Work along Reach R3 will involve a combination of Priority Level I and II restoration approaches to provide floodplain reconnection and promote long-term channel stability. In its existing condition, the reach is incised and eroding. Much of the adjacent timber has recently been harvested; therefore, restoration activities can be conducted with minimal impact to existing trees. Due to the short length of the reach (~400 LF) before its confluence with Reach R4, it is not practical to only use Priority Level I approaches that would raise the stream back to its historic floodplain. Therefore, restoration will involve a combination of some raising of the streambed along the upstream portion of the reach, and benching along the reach to provide floodplain connection. These techniques will allow restoration of a stable channel form with appropriate bedform diversity, as well as improved channel function through improved aquatic habitat, more frequent overbank flooding, restoration of riparian and terrestrial habitats, exclusion of cattle and associated pollutants, and decreased erosion and sediment loss from stream bank erosion.

This reach will be designed as a Rosgen Bc type channel. The design width/depth ratio for the channel will be 12, and over time, the channel will likely narrow some due to deposition of sediment and stream bank vegetation growth.

Riparian buffers in excess of 50 feet will be restored along all of Reach R3. No stream crossings or breaks in the easement are proposed along Reach R3.

Reach R4 Enhancement and Restoration

Work on Reach R4 will primarily involve enhancement approaches on the majority of the upstream portion of the reach, and restoration approaches on a short section of the downstream end near its confluence with Cane Creek. The primary source of impairment

for Reach R4 is direct cattle access to the stream; therefore, Enhancement Level II approaches will be incorporated along the upper 2,380 LF of Reach R4 to permanently exclude cattle from the system. Due to the presence of bedrock along much of this reach, the stream shows little indication of channel incision or downcutting, or of having been channelized in the past. Only minor channel bank stabilization is proposed for the upper most portion of the reach where the riparian buffer has been the most impacted and cattle access has been most detrimental to channel dimension and stream bank erosion. Portions of the riparian buffer along Reach R4 were recently thinned and cleared as a result of timber harvest, increasing the importance of restoring appropriate riparian species.

Along the downstream 400 LF of Reach R4, the channel condition is very poor due to channel incision and heavy use by cattle. This reach section will be restored through the use of log vane/or constructed riffle structures to control grade, dissipate energies, and eliminate the potential for upstream channel incision. Channel banks will be graded to stable slopes, and bioengineering measures as well as bankfull benches, will be incorporated to further promote stability and re-establishment of riparian vegetation to the confluence. This section of Reach R4 will be designed as a Rosgen E/C type channel. The design width/depth ratio for the channel will be 14, and over time, the channel will narrow to an E-type channel due to deposition of sediment and stream bank vegetation growth.

Riparian buffers in excess of 50 feet will be restored along all of Reach R4. There are currently two existing stream crossings on Reach R4. The upstream crossing will be abandoned and the downstream crossing will be replaced and improved. A new, culverted crossing will be installed to provide access across the stream. The crossing will be designed to pass a 10-year return period event, with excess capacity on the floodplain to pass larger events without damaging the crossing. The new crossings will be fenced to exclude cattle from entering the restored stream.

Reach R5 Enhancement and Restoration

Work on Reach R5 will involve full restoration of the upstream portion of the reach down to the culverted stream crossing, and enhancement approaches on a short section of the downstream end below the existing crossing. The primary source of impairment for Reach R5 is its incised and unstable condition, although direct cattle access to the stream is also a major contributor to its degraded condition. From the northern property line and moving downstream, Reach R5 becomes rapidly incised, with steeply eroding stream banks and limited to no floodplain access. Due to the rapid drop in grade after the reach enters the project property, a Priority Level I restoration approach is feasible for the upper portion of Reach R5. This approach will involve constructing the restored channel off-line and along the low part of the adjacent valley (to the left side of the existing channel). The benefits of this approach are that floodplain connection is restored, limited impact to desirable native species trees along the existing channel, and the ability to provide full restoration of a natural channel pattern and appropriate stream functions. Many of the existing trees along Reach R5 are Tree-of-heaven (*Ailanthus altissima*), which is an invasive exotic species; therefore, removal of these particular trees is proposed to encourage establishment of native species.

A Rosgen C type channel will be designed for the restoration reach, similar to the approach described for Reach R1. At the downstream end of the reach, above the culverted stream crossing, some benching will likely be required to transition the restored reach back to the existing bed elevation at the crossing. Along the downstream 420 LF of Reach R5 below the stream crossing, channel incision decreases and the primary source

of impairment is direct cattle access. Because the stream is already connected to its floodplain along this reach, Enhancement Level II approaches are proposed for this section of Reach R5. These approaches include permanent exclusion of cattle, minor grading of isolated sections of the stream banks, and limited use of structures to promote channel stability, bedform diversity, stabilize an active headcut, and establish an appropriate riparian buffer.

Riparian buffers in excess of 50 feet will be restored along all of Reach R5. The existing stream crossing near the downstream end of Reach R5 will be replaced and improved as part of the proposed project. A new, culverted crossing will be installed to provide access across the stream. The crossing will be designed to pass a 10-year return period event, with excess capacity on the floodplain to pass larger events without damaging the crossing. The new crossing will be fenced to exclude cattle from entering the restored stream.

Reach R5a Enhancement

Work on Reach R5a will primarily involve enhancement approaches on the unstable portions of the reach. The primary source of impairment for Reach R5a is direct cattle access to the stream; therefore, Enhancement Level II approaches will be incorporated along the 144 LF of Reach R5a to permanently exclude cattle from the system. Due to the presence of bedrock along this reach, the stream shows little indication of channel incision or downcutting, or of having been channelized in the past. Only minor channel bank stabilization is proposed for the reach where the riparian buffer has been the most impacted and cattle access has been most detrimental to channel dimension and stream bank erosion. Portions of the riparian buffer along Reach R5a have been cleared and maintained, increasing the importance of planting the appropriate riparian species. Reach R5a design values (dimensionless ratios) will be consistent with comparable stream types (Bc) for the project. However, they are not included in Table 17.3 for clarity, since only Enhancement Level II approaches will be considered throughout this shorter reach section and dimension, pattern, and profile will have little to no adjustments.

Table 17.3 Natural Channel Design Criteria for Project Reaches
 UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729

| Parameter | Composite Reference Values | | Design Values | | Rationale |
|--|----------------------------|-----------|---------------|-----------|--------------------------|
| | Reach R1 | Reach R3 | Reach R1 | Reach R3 | |
| Stream Type (Rosgen) | C4 | B4c | E4/C4 | B4c | Note 1 |
| Bankfull Discharge, Q _{bkf} (cfs) | -- | -- | 13.0 | 15.5 | Note 2 |
| Bankfull Mean Velocity, V _{bkf} (ft/s) | 3.5 – 5.0 | 4.0 – 6.0 | 3.5 | 3.9 | V=Q/A |
| Bankfull Riffle XSEC Area, A _{bkf} (sq ft) | -- | -- | 3.7 | 4.0 | Note 7 |
| Bankfull Riffle Width, W _{bkf} (ft) | -- | -- | 6.9 | 7.2 | $\sqrt{A_{bkf} * W / D}$ |
| Bankfull Riffle Mean Depth, D _{bkf} (ft) | -- | -- | 0.5 | 0.6 | d=A/W |
| Width to Depth Ratio, W/D (ft/ft) | 10 - 15 | 12 – 18 | 13 | 13 | Note 3 |
| Width Floodprone Area, W _{fpa} (ft) | -- | -- | >20 | 12 - 20 | |
| Entrenchment Ratio, W _{fpa} /W _{bkf} (ft/ft) | >2.2 | 1.4 – 2.2 | >2.2 | 1.8 - 2.2 | Note 4 |
| Riffle Max Depth @ b _{kf} , D _{max} (ft) | -- | -- | 0.7 | 0.7 | |

| | | | | | |
|--|-----------------|---------------|------------|---------------|---------------|
| Riffle Max Depth Ratio, D_{max}/D_{bkf} | 1.2 – 1.5 | 1.2 – 1.4 | 1.4 | 1.2 | Note 5 |
| Bank Height Ratio, D_{tob}/D_{max} (ft/ft) | 1.0 – 1.1 | 1.0 – 1.1 | 1.0 | 1.0 | Note 6 |
| Meander Length, L_m (ft) | -- | N/a | 50 – 80 | N/a | Note 7 |
| Meander Length Ratio, L_m/W_{bkf} | 7 – 14 | N/a | 7.2 – 11.5 | N/a | Note 7 |
| Radius of Curvature, R_c (ft) | -- | N/a | 14 – 21 | N/a | Note 7 |
| R_c Ratio, R_c/W_{bkf} * | 2 – 3 | N/a | 2 – 3 | N/a | Note 7 |
| Belt Width, W_{blt} (ft) | -- | N/a | 25 – 45 | N/a | Note 7 |
| Meander Width Ratio, W_{blt}/W_{bkf} | 3.5 – 8.0 | N/a | 3.6 – 6.5 | N/a | Note 7 |
| Sinuosity, K (TW length/ Valley length) | 1.2 – 1.4 | 1.1 – 1.3 | 1.2 | 1.18 | Note 7 |
| Valley Slope, S_{val} (ft/ft) | 0.0050 – 0.0150 | 0.005 – 0.015 | -- | -- | S_{val} / K |
| Channel Slope, S_{chan} (ft/ft) | -- | -- | 0.012 | 0.016 | |
| Average Slope Riffle, S_{rif} (ft/ft) | -- | -- | 0.015 | 0.018 | |
| Riffle Slope Ratio, S_{rif}/S_{chan} | 1.2 – 1.5 | 1.1 – 1.8 | 1.3 | 1.1 | Note 8 |
| Slope Pool, S_{pool} (ft/ft) | -- | -- | 0 – 0.003 | 0.001 – 0.003 | |
| Pool Slope Ratio, S_{pool}/S_{chan} | 0.0 – 0.2 | 0.0 – 0.4 | 0.1 – 0.2 | 0.1 – 0.2 | Note 8 |
| Pool Max Depth, $D_{maxpool}$ (ft) | -- | -- | 1.5 | 1.5 | |
| Pool Max Depth Ratio, $D_{maxpool}/D_{bkf}$ | 1.5 – 3.5 | 2.0 – 3.5 | 3.0 | 2.5 | Note 7 |
| Pool Width, W_{pool} (ft) | -- | -- | 9.0 | 9.2 | |
| Pool Width Ratio, W_{pool}/W_{bkf} | 1.1 – 1.5 | 1.1 – 1.5 | 1.3 | 1.3 | Note 9 |
| Pool-Pool Spacing, L_{ps} (ft) | -- | -- | 28 – 42 | 11 - 36 | |
| Pool-Pool Spacing Ratio, L_{ps}/W_{bkf} | 3 – 7 | 2 – 6 | 4 – 6 | 1.5 - 5 | Note 7 |

Notes:

1 A 'C' stream type is appropriate for a lower slopes (generally less than 0.015 ft/ft), wider alluvial valleys (generally greater than 100 ft). A 'Bc' stream type is appropriate for higher slopes (generally greater than 0.015 ft/ft), in more confined valleys. The channel dimension was based on relationships of W/D ratio to slope in NC Piedmont reference reach streams, as well as sediment transport analyses and past project evaluation.

2 Bankfull discharge analysis was estimated using Manning's equation ($n = 0.04$) to represent post-construction conditions.

3 The W/D ratio was selected based on relationships of W/D ratio to slope in NC Piedmont reference reach streams, as well as sediment transport analyses and past project evaluation.

4 Required for Rosgen stream classification.

5 Ratio was based on past project evaluation of similar design channels as well NC Piedmont reference reach streams.

6 A bank height ratio near 1.0 ensures that all flows greater than bankfull will spread onto a floodplain. This minimizes shear stress in the channel and maximizes floodplain functionality, resulting in lower risk of channel instability.

7 Design Values were chosen based on small piedmont stream reference reach data and past project evaluation.

8 Due to the small channel sizes, facet slopes were not calculated for the proposed design. Past project experience has shown that these minor changes in slope between bedform features form naturally within the constructed channel, provided that the overall design channel slope is maintained after construction.

9 Design Values were chosen based on reference reach comparison and past project evaluation. It is more conservative to design a pool wider than the riffle. Over time, the pool width may narrow from sediment deposits and vegetation growth, which is considered to be a positive evolutionary step towards stability.

| Parameter | Composite Reference Values | | Design Values | | Rationale |
|---|----------------------------|-----------|---------------|----------|-----------------------------|
| | Reach R4 | Reach R5 | Reach R4 | Reach R5 | |
| Stream Type (Rosgen) | B3c | B4c | B3c | B4c | Note 1 |
| Bankfull Discharge, Qb _{kf} (cfs) | -- | -- | 56.0 | 40.0 | Note 2 |
| Bankfull Mean Velocity, V _{b_{kf}} (ft/s) | 4.0 – 6.0 | 4.0 – 6.0 | 4.0 | 4.4 | V=Q/A |
| Bankfull Riffle XSEC Area, A _{b_{kf}} (sq ft) | -- | -- | 14.0 | 9.0 | Note 7 |
| Bankfull Riffle Width, W _{b_{kf}} (ft) | -- | -- | 14.0 | 10.8 | $\sqrt{A_{b_{kf}} * W / D}$ |
| Bankfull Riffle Mean Depth, D _{b_{kf}} (ft) | -- | -- | 1.0 | 0.8 | d=A/W |
| Width to Depth Ratio, W/D (ft/ft) | 12 – 18 | 12 – 18 | 14 | 13 | Note 3 |
| Width Floodprone Area, W _{fpa} (ft) | -- | -- | >30 | >25 | |
| Entrenchment Ratio, W _{fpa} /W _{b_{kf}} (ft/ft) | 1.4 – 2.2 | 1.4 – 2.2 | >2.2 | >2.2 | Note 4 |
| Riffle Max Depth @ b _{kf} , D _{max} (ft) | -- | -- | 1.2 | 1.1 | |
| Riffle Max Depth Ratio, D _{max} /D _{b_{kf}} | 1.2 – 1.4 | 1.2 – 1.4 | 1.2 | 1.3 | Note 5 |
| Bank Height Ratio, D _{tob} /D _{max} (ft/ft) | 1.0 – 1.1 | 1.0 – 1.1 | 1.0 | 1.0 | Note 6 |
| Meander Length, L _m (ft) | N/a | N/a | N/a | N/a | Note 7 |
| Meander Length Ratio, L _m /W _{b_{kf}} | N/a | N/a | N/a | N/a | Note 7 |
| Radius of Curvature, R _c (ft) | N/a | N/a | N/a | N/a | Note 7 |
| R _c Ratio, R _c /W _{b_{kf}} * | N/a | N/a | N/a | N/a | Note 7 |
| Belt Width, W _{blt} (ft) | N/a | N/a | N/a | N/a | Note 7 |
| Meander Width Ratio, W _{blt} /W _{b_{kf}} | N/a | N/a | N/a | N/a | Note 7 |

| | | | | | |
|---|---------------|---------------|---------------|---------------|----------|
| Sinuosity, K (TW length/ Valley length) | 1.1 – 1.3 | 1.1 – 1.3 | 1.1 | 1.18 | Note 7 |
| Valley Slope, Sval (ft/ft) | 0.005 – 0.015 | 0.005 – 0.015 | -- | -- | Sval / K |
| Channel Slope, Schan (ft/ft) | -- | -- | 0.015 | 0.014 | |
| Average Slope Riffle, Srif (ft/ft) | -- | -- | 0.017 | 0.017 | |
| Riffle Slope Ratio, Srif/Schan | 1.1 – 1.8 | 1.1 – 1.8 | 1.1 | 1.2 | Note 8 |
| Slope Pool, Spool (ft/ft) | -- | -- | 0.001 – 0.003 | 0.001 – 0.003 | |
| Pool Slope Ratio, Spool/Schan | 0.0 – 0.4 | 0.0 – 0.4 | 0.1 – 0.2 | 0.1 – 0.2 | Note 8 |
| Pool Max Depth, Dmaxpool (ft) | -- | -- | 2.2 | 2.0 | |
| Pool Max Depth Ratio, Dmaxpool/Dbkf | 2.0 – 3.5 | 2.0 – 3.5 | 2.2 | 2.5 | Note 7 |
| Pool Width, Wpool (ft) | -- | -- | 17.0 | 13.0 | |
| Pool Width Ratio, Wpool/Wbkf | 1.1 – 1.5 | 1.1 – 1.5 | 1.2 | 1.2 | Note 9 |
| Pool-Pool Spacing, Lps (ft) | -- | -- | 42 – 84 | 32 - 65 | |
| Pool-Pool Spacing Ratio, Lps/Wbkf | 2 – 6 | 2 – 6 | 1.5 – 5 | 2 - 6 | Note 7 |

Notes:

1 A 'C' stream type is appropriate for a lower slopes (generally less than 0.015 ft/ft), wider alluvial valleys (generally greater than 100 ft). A 'Bc' stream type is appropriate for higher slopes (generally greater than 0.015 ft/ft), in more confined valleys. The channel dimension was based on relationships of W/D ratio to slope in NC Piedmont reference reach streams, as well as sediment transport analyses and past project evaluation.

2 Bankfull discharge analysis was estimated using Manning's equation ($n = \sim 0.04$) to represent post-construction conditions.

3 The W/D ratio was selected based on relationships of W/D ratio to slope in NC Piedmont reference reach streams, as well as sediment transport analyses and past project evaluation.

4 Required for Rosgen stream classification.

5 Ratio was based on past project evaluation of similar design channels as well NC Piedmont reference reach streams.


6 A bank height ratio near 1.0 ensures that all flows greater than bankfull will spread onto a floodplain. This minimizes shear stress in the channel and maximizes floodplain functionality, resulting in lower risk of channel instability.

7 Design Values were chosen based on small piedmont stream reference reach data and past project evaluation.

8 Due to the small channel sizes, facet slopes were not calculated for the proposed design. Past project experience has shown that these minor changes in slope between bedform features form naturally within the constructed channel, provided that the overall design channel slope is maintained after construction.

9 Design Values were chosen based on reference reach comparison and past project evaluation. It is more conservative to design a pool wider than the riffle. Over time, the pool width may narrow from sediment deposits and vegetation growth, which is considered to be a positive evolutionary step towards stability.

Figure 17.3 Mitigation Work Plan



17.1.3 Reference Reach Data Indicators

Reference reach surveys are valuable tools used for comparison. The morphologic data obtained such as dimension, pattern, and profile can be used as a template for design of a stable stream in a similar valley type with similar bed material. In order to extract the morphological relationships observed in a stable system, dimensionless ratios are developed from the surveyed reference reach. These ratios can be applied to a stream design to allow the designer to ‘mimic’ the natural, stable form of the target channel type.

While reference reach data can be a useful aid in designing channel dimension, pattern, and profile, there are limitations in smaller stream systems. The flow patterns and channel formation for most reference reach quality streams is often controlled by slope, drainage areas and large trees and/or other deep rooted vegetation. Some meander geometry parameters, such as radius of curvature, are particularly affected by vegetation control. Pattern ratios observed in reference reaches may not be applicable or are often adjusted in the design criteria to create more conservative designs that are less likely to erode after construction, before the permanent vegetation is established. Often the best reference data is from adjacent stable stream reaches, or reaches within the same watershed.

Baker selected two nearby reference reaches, unnamed tributaries to Wells Creek and Varnals Creek, as shown on Figure 17.5. Wells Creek is a tributary to Cane Creek and Varnals Creek is just north of Wells Creek, also draining to the Haw River in Alamance County. The reference sites are located approximately seven miles northwest of the project site (see Figure 17.5) and originally identified as a reference site by ARCADIS, and previously used as a reference site for their stream mitigation project. These data helped to provide a basis for evaluating the valley slope and topography of the project site and determining the stream systems that may have been present historically and/or how they may have been influenced by changes within the watershed.

The tributaries are an example of a small “Rural Piedmont Stream,” and fall within the same climatic, topographical, physiographic and ecological region as the UT to Cane Creek restoration site. These systems exist as the floodplains of smaller intermittent/perennial streams in which flows tend to be relatively steady, with floods of short duration, and seasonal periods of low flow.

The plant community is a mature Piedmont Mesic Mixed Hardwood Forest (Piedmont Subtype) as described by Schafale and Weakley (1990). The dominant canopy vegetation includes native species such as American beech (*Fagus grandifolia*), Yellow poplar (*Liriodendron tulipifera*), White oak (*Quercus alba*), Green ash (*Fraxinus pennsylvanica*), and Sweetgum (*Liquidambar styraciflua*). Understory trees consist of Red maple (*Acer rubrum*), Flowering dogwood (*Cornus florida*) and Black cherry (*Prunus serotina*).


The primary series mapped at the reference sites are Cecil-Appling-Durham and can be generally described as silty loam/medium sand found on steeper slopes typically ranging from 2-15 percent (NRCS Alamance County Soil Survey, 1960). The Appling series is the dominant soil series found in the valley areas of the reference sites, and soil descriptions are similar to the soils evaluated on the project site. The Appling series consists of very deep, well drained, moderately permeable soils on ridges and side slopes of the Piedmont uplands. They are deep to saprolite and very deep to bedrock, and are formed in residuum weathered from felsic igneous and metamorphic rocks of the Piedmont uplands.

Table 17.4 Reference Reach Parameters Used to Inform Design Ratios

UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729

| Parameter | UT to Wells Creek | | UT to Varnals Creek | |
|---|-------------------|-----|---------------------|-----|
| | MIN | MAX | MIN | MAX |
| Drainage Area, DA (sq mi) | 0.13 | | 0.24 | |
| Stream Type (Rosgen) | C4/1 | | B4/1a | |
| Bankfull Discharge, Qb _{kf} (cfs) | 25.2 | | 46.6 | |
| Bankfull Width, W _{b_{kf}} (ft) | 8.0 | | 9.7 | |
| Bankfull Riffle Cross-Sectional Area, A _{b_{kf}} (sq ft) | 5.3 | | 7.9 | |
| Bankfull Mean Velocity, V _{b_{kf}} (ft/s) | 5.3 | | | |
| Width to Depth Ratio, W/D (ft/ft) | 7 | 26 | 8 | 18 |
| Entrenchment Ratio, W _{fpa} /W _{b_{kf}} (ft/ft) | 2.0 | 3.4 | 1.9 | 3.9 |
| Riffle Max Depth Ratio, D _{max} /D _{b_{kf}} | 1.4 | 2.2 | 1.1 | 1.5 |
| Bank Height Ratio, D _{tob} /D _{max} (ft/ft) | 1.4 | 2.5 | 1.1 | 1.5 |
| Meander Length Ratio, L _m /W _{b_{kf}} | 4.4 | 8.8 | 4.8 | 6.9 |
| R _c Ratio, R _c /W _{b_{kf}} | 0.3 | 4.0 | 0.8 | 2.3 |
| Meander Width Ratio, W _{blt} /W _{b_{kf}} | 1.3 | 4.4 | 1.2 | 1.8 |
| Sinuosity, K | 1.4 | | 1.2 | |
| Valley Slope, S _{val} (ft/ft) | 0.028 | | 0.0458 | |
| Channel Slope, S _{chan} (ft/ft) | 0.0197 | | 0.0405 | |
| Pool Max Depth Ratio, D _{maxpool} /D _{b_{kf}} | 2.3 | 2.7 | 1.6 | 2.3 |
| Pool Width Ratio, W _{pool} /W _{b_{kf}} | 0.7 | 1.2 | 0.9 | 1.5 |
| Pool-Pool Spacing Ratio, L _{ps} /W _{b_{kf}} | 2.1 | 7.9 | 2.9 | 5.0 |
| d ₁₆ (mm) | 0.1 | | 0.2 | |
| d ₃₅ (mm) | 0.6 | | 2.5 | |
| d ₅₀ (mm) | 4.5 | | 8.0 | |
| d ₈₄ (mm) | 53 | | 92 | |
| d ₉₅ (mm) | 96 | | 1,536 | |

Figure 17.4 Reference Streams Location Map



17.2 Bankfull Verification Analysis

17.2.1 Bankfull Stage and Discharge

Bankfull stage and its corresponding discharge are the primary variables used to develop a natural channel design. However, the correct identification of the bankfull stage in the field can be difficult and subjective (Williams, 1978; Knighton, 1984; and Johnson and Heil, 1996). Numerous definitions exist of bankfull stage and methods for its identification in the field (Wolman and Leopold, 1957; Nixon, 1959; Schumm, 1960; Kilpatrick and Barnes, 1964; and Williams, 1978). The identification of bankfull stage in the humid Southeast can be especially difficult because of dense understory vegetation and a long history of channel modification and subsequent adjustment in channel morphology.

It is generally accepted that bankfull stage corresponds with the discharge that fills a channel to the elevation of the active floodplain and represents a breakpoint between processes of channel formation and floodplain development. The bankfull discharge, which also corresponds with the dominant discharge or effective discharge, is thought to be the flow that moves the most sediment over time in stable alluvial channels.

Field indicators include the back of point bars, significant breaks in slope, changes in vegetation, the highest scour line, or the top of the stream bank (Leopold, 1994). The most consistent bankfull indicators for streams in the Piedmont of North Carolina are the backs of point bars, breaks in slope at the front of flat bankfull benches, or the top of the stream banks (Harman et al., 1999).

Upon completion of the field survey, accurate identification of bankfull stage could not be made in all reach sections throughout the site due to incised/impaired channel conditions. Although some indicators were apparent in portions of Reaches R1, R3 and R4, with lower stream bank heights and discernible scour features, the reliability of the indicators was inconsistent due to the altered condition of the stream channels. For this reason, bankfull stage was estimated using regional curve information.

17.2.2 Bankfull Hydraulic Geometry Relationships (Regional Curves)

Hydraulic geometry relationships are often used to predict channel morphology features and their corresponding dimensions. The stream channel hydraulic geometry theory developed by Leopold and Maddock (1953) describes the interrelations between dependent variables such as width, depth, and area as functions of independent variables such as watershed area or discharge. These relationships can be developed at a single cross-section or across many stations along a reach (Merigliano, 1997). Hydraulic geometry relationships are empirically derived and can be developed for a specific river or extrapolated to a watershed in the same physiographic region with similar rainfall/runoff relationships (FISRWG, 1998).

Regional curves developed by Dunne and Leopold (1978) relate bankfull channel dimensions to drainage area. A primary purpose for developing regional curves is to aid in identifying bankfull stage and dimension in un-gaged watersheds, as well as to help estimate the bankfull dimension and discharge for natural channel designs (Rosgen, 1994). Gage station analyses throughout the United States have shown that the bankfull discharge has an average return interval of 1.5 years or 66.7% annual exceedence probability on the maximum annual series (Dunne and Leopold, 1978; Leopold, 1994).

Regional curves are available for a range of stream types and physiographic provinces. The NC Rural Piedmont Regional Curve (Harman et al., 1999) and an unpublished NC Piedmont Regional Curve developed by the Natural Resources Conservation Service (A. Walker private communication, 2012) were used for comparison with other site-specific methods of estimating bankfull discharge. Baker has successfully implemented a large number of stream

restoration projects in North Carolina using the published curve data and has produced “mini-curves” specific to many these projects. The NC Rural Piedmont Regional curve equations developed from the study are shown below in Table 17.5.

| Table 17.5 NC Rural Piedmont Regional Curve Equations | | | |
|---|------------|---|------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | |
| NC Piedmont Rural Regional Curve Equations (Harman et al., 1999) | | NC Piedmont Rural Regional Curve Equations (Unpublished Revised NC Rural Piedmont Regional Curve (NRCS, 2008)) | |
| $Q_{bkf} = 66.57 A_w^{0.89}$ | $R^2=0.97$ | $Q_{bkf} = 58.26 A_w^{0.78}$ | $R^2=0.99$ |
| $A_{bkf} = 21.43 A_w^{0.68}$ | $R^2=0.95$ | $A_{bkf} = 15.65 A_w^{0.69}$ | $R^2=0.99$ |
| $W_{bkf} = 11.89 A_w^{0.43}$ | $R^2=0.81$ | $W_{bkf} = 11.64 A_w^{0.46}$ | $R^2=0.98$ |
| $D_{bkf} = 1.50 A_w^{0.32}$ | $R^2=0.88$ | $D_{bkf} = 1.15 A_w^{0.28}$ | $R^2=0.96$ |

Based on observations made in small rural piedmont streams, the growing number of data points provides supporting evidence for the selection of bankfull indicators that produce smaller dimensions and flow rates than the published regional data. As a comparison of a representative stable cross-section (#4) identified within Reach R4, the NC Piedmont Regional Curve estimates a bankfull cross-sectional area (A_{bkf}) of approximately 17.4 sf and a bankfull discharge (Q_{bkf}) of approximately 71.5 cfs for a 0.706 mi² watershed. The unpublished revised rural piedmont regional curve estimates the A_{bkf} of 12.7 sf and the Q_{bkf} of 46.0 cfs. The existing surveyed channel dimension has cross-sectional area at the top-of-stream-bank/bankfull indicator of 14.8 sf. Similarly, for the representative stable cross-section (#6) in Reach R3, the NC Piedmont Regional Curve estimates a bankfull cross-sectional area (A_{bkf}) of approximately 5.9 sf and a bankfull discharge (Q_{bkf}) of approximately 22.5 cfs for a 0.142 mi² watershed. The unpublished piedmont regional curve estimates the A_{bkf} of 4.1 sf and the Q_{bkf} of 13.2 cfs. The existing surveyed channel dimension has cross-sectional area at the top-of- stream-bank/bankfull indicator of 5.6 sf.

17.2.3 Conclusions for Channel Forming Discharge

As described above in Section 17.2.1, Rosgen’s stream classification system (Rosgen, 1996) depends on the proper field identification of consistent geomorphic features related to the active floodplain. Although bankfull stage verification was not possible in the field for all reaches under current conditions, the cross-section data used for the above regional curve comparison are within an acceptable range of values.

Table 17.6 provides a bankfull discharge analyses based on the bankfull regional curves, the Manning’s equation discharges calculated from the representative cross-sections for each reach, and the bankfull design discharge calculated based on the proposed design cross-sections for all project reaches.

| Table 17.6 Bankfull Discharge Analysis | | |
|---|---------------------------------------|-------------------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | |
| Estimating Method | Bankfull Velocity (ft/sec) | Bankfull Discharge (cfs) |
| Reach R1 | | |
| NC Rural Piedmont Regional Curve ¹ | 3.8 | 19.8 |
| NRCS NC Rural Piedmont Regional Curve ² | 2.3 | 11.6 |
| Friction Factor to Relative Roughness Ratio method ³ | 3.2 | 17.1 |
| Manning's "n" from friction factor and relative roughness ³ | 3.3 | 16.6 |
| Manning's "n" from stream type ³ | 2.5 | 12.8 |
| Baker Design Estimate | 3.5 | 13.0 |
| Reach R3 | | |
| NC Rural Piedmont Regional Curve ¹ | 3.9 | 21.7 |
| NRCS NC Rural Piedmont Regional Curve ² | 2.3 | 12.8 |
| Friction Factor to Relative Roughness Ratio method ³ | 3.9 | 21.8 |
| Manning's "n" from friction factor and relative roughness ³ | 3.8 | 21.4 |
| Manning's "n" from stream type ³ | 2.6 | 14.4 |
| Baker Design Estimate | 3.8 | 15.5 |
| Reach R4 | | |
| NC Rural Piedmont Regional Curve ¹ | 4.6 | 69.2 |
| NRCS NC Rural Piedmont Regional Curve ² | 3.0 | 44.4 |
| Friction Factor to Relative Roughness Ratio method ³ | 2.9 | 42.4 |
| Manning's "n" from friction factor and relative roughness ³ | 3.5 | 51.0 |
| Manning's "n" from stream type ³ | 3.1 | 46.4 |
| Baker Design Estimate | 4.0 | 56.0 |
| Reach R5 | | |
| NC Rural Piedmont Regional Curve ¹ | 4.5 | 50.0 |
| NRCS NC Rural Piedmont Regional Curve ² | 2.9 | 31.3 |
| Friction Factor to Relative Roughness Ratio method ³ | 3.7 | 40.2 |
| Manning's "n" from friction factor and relative roughness ³ | 4.3 | 47.1 |
| Manning's "n" from stream type ³ | 3.0 | 32.5 |
| Baker Design Estimate | 4.4 | 40.0 |
| Notes: | | |
| ¹ NC Piedmont Regional Curve (Harman et al., 1999). | | |
| ² Unpublished Revised NC Rural Piedmont Regional Curve developed by NRCS (A. Walker personal communication, 2008). | | |
| ³ WARSSS, 2006 spreadsheet. Bankfull discharge estimates vary based on Manning's Equation for the riffle cross-section. Bankfull stage roughness estimates (<i>n</i> -values) ranged from approximately 0.035 to 0.055 based on channel slopes, depth, bed material size, and vegetation influence. | | |

17.3 Sediment Transport Analysis

17.3.1 Background and Methodology

The purpose of a sediment transport analysis is to ensure that the stream restoration design creates a stable channel that does not aggrade or degrade over time. The overriding assumption is that the site should be transporting the total sediment load delivered from upstream sources, thereby being a "transport" reach and classified as a stable Rosgen "B", "C" or "E" type channel. The ability of the stream to transport its total sediment load can be quantified through two measures: sediment transport

competency (force) and sediment transport capacity (power). Lane (1955) describes a generalized relationship of stream stability and dynamic equilibrium wherein the product of sediment load and sediment size is proportional to the product of stream slope and discharge.

Sediment Transport Capacity is a stream's ability to move a mass of sediment through a cross-section dimension, and is a measurement of stream power, often expressed in units of watts/square meter (Watts/meter²). Sediment Transport Competency is a stream's ability to move particles of a given size and is a measurement of force, often expressed as units of pounds per square foot (lbs/ft²). A stream's competency is estimated in terms of the relationship between critical and actual depth, at a given slope, and occurs when the critical depth produces enough shear stress to move the largest (d100) sub pavement particle. The prediction calculations shown on Table 17.7 include shear stress, tractive force, and critical dimensionless shear stress, which help to determine a particle size class (e.g., sand, gravel, cobble) that is mobile, or entrained, under various flow conditions (WARSS, 2006).

In sand bed streams, sediment transport capacity is a critical analysis, whereas in gravel/cobble bed streams, sediment transport competency is a critical analysis. The total volume of sediment transported through a cross-section consists of bedload plus suspended load fractions. Suspended load is normally composed of fine sand, silt, and clay particles transported in the water column. Bedload is generally composed of larger particles, such as coarse sand, gravels, and cobbles, which are transported by rolling, sliding, or hopping (saltating) along the bed.

17.3.2 Sampling Data Results

Sediment samples, including pebble counts and pavement/subpavement, were collected along the main stem tributary and dry sieved in a lab to obtain a sediment size distribution, determine dimensionless critical shear stress, and calculate/predict corresponding slope and depth required to move the d100 largest particle class size. The sample locations are shown on Figure 17.1. The sieve data shown in Figure 17.5 show that samples have a pavement d50 range of 47.0-69.4 mm and subpavement layer d50 range 6.9-6.3 mm, indicating that the dominant bed material in the stream channel is large gravel/small cobble under current conditions.

It should be noted that the modified Wolman pebble count (Rosgen, 1994) is not appropriate for sand-bed systems; therefore, a bulk sample procedure was only used to characterize the bed material for the downstream section of Reach R4 near the confluence with Cane Creek. The majority of this shorter reach contains a sand, silt, and muck stream bottom due to the parent soil and cattle impacts. A bulk sample was collected to confirm these initial observations, but was not used for the sediment transport analyses. Sediment transport in this area is not anticipated to be a concern given the backwater effects near the confluence of the larger Cane Creek system.

Figure 17.5 Sediment Particle Size Distribution






Figure 17.5 Sediment Particle Size Distribution (Continued)



17.3.3 Predicted Channel Response

The existing streams are predominantly gravel/cobble, with a few localized sections of coarse material and bedrock that control grade, as well as a sandier substrate in some flatter channel sections. Based on field observations from the project area and upper watershed, the streams receive mostly fine materials from stream bank erosion and contributions from the upstream drainage. However, further investigations confirmed that the sediment supply from upstream sources are limited during larger storm events due to impoundments (farm ponds), smaller headwater drainages, and vegetation cover. While it is predicted that the restoration and enhancement efforts will reduce localized stream bed/bank erosion, the channels still must transport smaller bedload material from upstream sources while maintaining stream bed/bank stability.

Sediment transport competency/entrainment and capacity were compared for the existing channels and the design conditions for restored stream systems. Table 17.7 shows bankfull boundary shear stress and stream power values for existing and design conditions. Bankfull boundary shear stress and stream power values are similar for the existing and design values for Reach R4 (upstream section), likely because the channel bedform is mostly stable and actively transporting sediment through the system. Currently, the upstream Reach R5 has a slightly higher bankfull boundary shear stress and stream power values than the proposed design. This is likely due to channel degradation, as the system is in the process of transitioning from an B to a G type channel; meaning that the channel has abandoned its active floodplain and deepening/widening to form a new channel that can appropriately move the required sediment load.

Using another sediment transport competency comparison, boundary shear stress was plotted on Shield's Curve to estimate the largest moveable particle. In both reaches, as shown in Table 17.7, the Shield's Curve predicts the mobility of particles larger than the d100 observed in the subpavement.

Both of these sediment transport competency analyses confirm the ability of the proposed design channel to transport a coarser sediment load.

As a design consideration, the proposed substrate material mix (riffle armor) will contain particle sizes larger than the d100 to achieve vertical stability immediately after construction. The site has both steep (>2%) and flatter channel slopes throughout the tributaries and the main stem (<2%). In general, the proposed design channels with riffle slopes greater than 1% will be constructed using larger colluvial-size particles in order to mimic the natural armoring present in the stable channel section along Reach 4. Any concerns regarding further channel degradation and vertical stability will be addressed by installing a combination of grade control structures such as constructed riffles and log/rock step pools.

| Table 17.7 Boundary Shear Stress and Stream Power for Existing and Proposed Conditions | | | | |
|---|-------------------------------------|---|-------------------------------------|-------------------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | | |
| Parameter | Reach R4 Existing Conditions | Reach R4 Proposed Conditions¹ | Reach R5 Existing Conditions | Reach R5 Proposed Conditions |
| Bankfull Discharge Estimate, Q (cfs) | 56.0 | 56.0 | 40.0 | 40.0 |
| Bankfull XSC Area (square feet) | 14.8 | 14.0 | 10.9 | 9.0 |
| Mean Bankfull Velocity (cfs) | 4.0 | 4.0 | 4.4 | 4.4 |
| Bankfull Width, W (feet) | 16.7 | 14.0 | 8.9 | 10.8 |
| Bankfull Mean Depth, D (feet) | 0.9 | 1.0 | 1.2 | 0.8 |
| Width to Depth Ratio, w/d (feet/ foot) | 19.0 | 14.0 | 7.2 | 13.0 |
| Wetted Perimeter (feet) | 18.5 | 16.0 | 11.4 | 12.5 |
| Hydraulic Radius, R (feet) | 0.8 | 0.9 | 1.0 | 0.7 |
| Channel Slope (feet/ foot) | 0.0145 | 0.015 | 0.0128 | 0.013 |
| Boundary Shear Stress, τ (lbs/ft ²) | 0.79 | 0.55 | 0.98 | 0.50 |
| Subpavement d ₁₀₀ (mm) | 45 | 45 | 32 | 32 |
| Largest Moveable Particle (mm) per Modified Shield's Curve | 190 | 140 | 180 | 130 |
| Predicted Critical Depth (feet) | 0.2 | 0.6 | 0.3 | 0.7 |
| Predicted Critical Slope (feet/ foot) | 0.003 | 0.004 | 0.002 | 0.007 |
| Stream Power (W/m ²) | 44.2 | 52.7 | 52.3 | 43.7 |
| Note: | | | | |
| ¹ Reach R4 (upstream section) is a relatively stable enhancement reach and will not involve greater channel modifications to dimension, pattern and profile. | | | | |

17.4 Existing Vegetation Assessment

The riparian areas within and adjacent to the proposed project area consists of successional forest, pasture, agricultural fields, and disturbed pine forest, as described by Schafale and Weakley (1990). Historic land management surrounding the project area has been primarily for agricultural and

silvicultural purposes through the alteration of drainage patterns and the significant removal of native species vegetation in the riparian zone. The wooded portions of the site consist of a combination of basic Mesic Forest in the uplands with Piedmont/Mountain Alluvial Forests and Bottomland Forest in the lower areas and floodplains on the site (Schafale and Weakley, 1990). Some of these areas lack understory vegetation due to extensive livestock use and grazing. The riparian buffer areas overall ranged from somewhat disturbed to very disturbed and a general description of each community follows.

17.4.1 Maintained/Disturbed

This community is primarily located along upper portions of the project area. Other perimeter areas near the middle of project contain some successional deciduous vegetation which are periodically mowed for hay production. Species such as Sweetgum (*Liquidambar styraciflua*), Pines (*Pinus spp*), Tulip poplar (*Liriodendron tulipifera*) and Red maple (*Acer rubrum*) are the dominant regenerating deciduous trees located in these areas. In some areas, small ditches, spoil piles, ruts, and other evidence of land disturbance suggest portions of the forested areas were harvested in the past for timber production.

17.4.2 Agricultural Fields and Pasture Areas

This community covers approximately 50-60 percent of the project area perimeter. Currently, the majority of pasture areas are used as grazing for cattle production. The vegetation within open fields and pasture areas is primarily comprised of fescues, clovers, and some dog fennel (*Eupatorium capillifolium*). In smaller wooded riparian areas within the pastures and fields, the canopy is dominated by Red maple (*Acer rubrum*), Loblolly pine (*Pinus taeda*), and understory species consist of Red cedar (*Juniperus virginiana*), Black willow (*Salix nigra*), Sweetgum (*Liquidambar styraciflua*). Woody shrub and vine species include Muscadine (*Vitis rotundifolia*), Chinese privet (*Ligustrum sinense*) and Greenbrier (*Smilax rotundifolia*). Herbaceous species consist of Dog fennel (*Eupatorium capillifolium*) and Soft rush (*Juncus effusus*).

17.4.3 Mesic Mixed Hardwood Forest

These forested areas comprise approximately 25-35 percent of the project area, mostly near the middle of the project area. The mature canopy is dominated by Northern Oak (*Quercus rubra*), Sycamore (*Liquidambar styraciflua*), Loblolly pine (*Pinus taeda*), American Beech (*Fagus grandifolia*), but also includes White Oak (*Quercus alba*), Sweetgum (*Liquidambar styraciflua*), Red cedar (*Juniperus virginiana*), Tulip poplar (*Liriodendron tulipifera*), Black willow (*Salix nigra*), American hornbeam (*Carpinus caroliniana*), Red maple (*Acer rubrum*), American holly (*Ilex opaca*), and River birch (*Betula nigra*). Woody shrub and vine species include Poison ivy (*Toxicodendron radicans*), Greenbrier (*Smilax rotundifolia*), and Blackberry (*Rubus spp.*). Herbaceous species include Jewelweed (*Woodwardia areolata*) and Common juncus (*Juncus effuses*).

17.4.4 Invasive Species Vegetation

The primary invasive species vegetation present on the project site are primarily Chinese privet (*Ligustrum sinense*), Tree-of-heaven (*Ailanthus altissima*), Princess Tree (*Paulownia tomentosa*) and Multiflora rose (*Rosa multiflora*) which were found interspersed primarily throughout the riparian buffer areas and a few areas along the stream banks. Invasive species vegetation will be sprayed, cut and painted, or grubbed in areas infested within the easement. Treatments will be conducted to control the invasive species vegetation with the easement during the monitoring period as needed.

17.5 Site Wetlands

17.5.1 Jurisdictional Wetland Assessment

The proposed project area was reviewed for the presence of wetlands and waters of the United States in accordance with the provisions on Executive Order 11990, the Clean Water Act, and subsequent federal regulations. Wetlands have been defined by the USACE as “those areas that are inundated or saturated

by surface or ground water at a frequency and duration sufficient to support, and that under normal circumstances do support, a prevalence of vegetation typically adapted for life in saturated soil conditions. Wetlands generally include swamps, marshes, bogs, and similar areas” (33 CFR 328.3(b) and 40 CFR 230.3 (t)). The areas in the project boundaries that displayed one or more wetland characteristics were reviewed to determine the presence of wetlands. The wetland characteristics included:

1. Prevalence of hydrophytic vegetation.
2. Permanent or periodic inundation or saturation.
3. Hydric soils.

On June 5, 2007, the USACE and US Environmental Protection Agency (USEPA) issued joint guidance for their field offices for Clean Water Act jurisdictional determinations in response to the Supreme Court’s decision in the consolidated cases of *Rapanos v. United States* and *Carabell v. United States* (USEPA and USACE, 2007). Based on this guidance, the agencies will assert jurisdiction over the following waters:

- Traditional navigable waters (TNWs)
- Wetlands adjacent to TNWs
- Non-navigable tributaries of TNWs that are considered relatively permanent waters (RPWs). Such tributaries flow year-round or exhibit continuous flow for at least 3 months.
- Wetlands that directly abut RPWs.

The agencies will decide jurisdiction over the following waters based on a standardized analysis to determine whether they have a significant nexus with a traditional navigable water:

- Non-navigable tributaries that are not relatively permanent waters (non-RPWs)
- Wetlands adjacent to non-RPWs
- Wetlands that are adjacent to but do not directly abut an RPW.

The significant nexus analysis is fact-specific and assesses the flow characteristics of a tributary and the functions performed by all its adjacent wetlands to determine if they significantly affect the physical, chemical, and biological integrity of downstream TNWs. A significant nexus exists when a tributary, in combination with its adjacent wetlands, has more than a speculative or insubstantial effect on the physical, chemical, or biological integrity of a TNW.

The USACE and USEPA will apply the significant nexus standard within the limits of jurisdiction specified by the Supreme Court decision in the case of *Solid Waste Agency of Northern Cook County (SWANCC) v. US Army Corps of Engineers*. Under the SWANCC decision, the USACE and USEPA cannot regulate isolated wetlands and waters that lack links to interstate commerce sufficient to serve as a basis for jurisdiction under the Clean Water Act. Though isolated wetlands and waters are not regulated by the USACE, within the state of North Carolina isolated wetlands and waters are considered “waters of the state” and are regulated by the NCDWR under the isolated wetlands rules (15A NCAC 2H .1300).

Following a desktop review of the National Wetland Inventory (NWI), NRCS soil survey and USGS quadrangle maps, the project area was evaluated for potential impacts to jurisdictional wetlands. Baker wetland scientists conducted a field survey of the project area in February 2013 to investigate potential wetlands within hydric soils areas and confirm perennial and intermittent streams in the project area. In total, the field survey identified nine separate wetland areas containing hydric soil indicators and a predominance of hydrophytic vegetation and wetland hydrology. These areas were identified, flagged, and mapped, as described in Section 16.1. Wetland data forms are also provided in Section 16.1. Most of the identified areas exhibited marginal hydrologic indicators, dominated by herbaceous species that is currently subject to cattle grazing. All wetland areas are located within depressional areas and/or hill slope seeps adjacent to the stream channels. These areas were verified by the USACE and NCDWR in

May 2013, and the proposed mitigation plan for the site will seek to enhance and avoid disturbance of these wetland areas, if possible, to restore a stable stream system.

17.5.2 Wetland Impacts and Considerations

It is likely that small wetland seeps were historically present in some of these locations after evaluating existing topography, soils, hydrology and hydrophytic vegetation within the project reaches. The original plant community located in these wetlands was most likely indicative of other wetlands in the region, but past and current agricultural land use practices have altered the composition of the plant community currently present. Wetland stressors, such as man-made dams and ditching, have altered the hydrological connections within the project area. The main stem was likely moved and/or deepened to capture various sources of seepage in this portion of the project area to increase land available for agricultural use, which exacerbated channel incision and exerts a drainage effect on the adjacent fields.

After completing the proposed stream restoration practices, these areas will likely experience a more natural hydrology and flooding regime, and the riparian buffer area will be planted with native woody vegetation species that is more tolerant of wetter conditions. The design approach will also enhance any potential areas of adjacent fringe or marginal wetlands through higher water table conditions (elevated stream profile) and a more frequent over-bank flooding regime. Stream profiles will be raised along various reach sections, which will lead to higher water table conditions adjacent to the channels and more frequent out-of-bank flooding of adjacent wetland areas.

17.5.3 Climatic Conditions

The average growing season (defined as the period in which air temperatures are maintained above 28° Fahrenheit at a frequency of 5 years in 10) for the project locale is 243 days, beginning on April 17th and ending October 22nd (NRCS Alamance County Soil Survey, Weather Station: Moncure, NC, 1960). The area experiences an average annual rainfall of 46.60 inches (Graham, NC, NRCS Alamance County Soil Survey 1960) as shown on Table 17.8. During 2012, weather station (Graham 2 Ene, COOP 313555) recorded 42.47 inches of rain. In much of the southeastern US, average rainfall exceeds average evapotranspiration losses and these areas experience a moisture excess during most years. Excess water leaves a site by groundwater flow, surface runoff, channelized surface flow, or deep seepage. Annual losses due to deep seepage, or percolation of water to confined aquifer systems, are usually small and are not considered a significant loss pathway for excess water. Although groundwater flow can be significant in some systems, most excess water is lost via surface and shallow subsurface flow.

| Month-Year | Observed Monthly Precipitation (in) | WETS Table Average Monthly Precipitation (in) | Deviation of Observed from Average (in) |
|-------------------|--|--|--|
| Jan-2012 | 1.22 | 3.70 | -2.48 |
| Feb-2012 | 2.04 | 3.80 | -1.76 |
| Mar-2012 | 3.85 | 4.20 | -.35 |
| Apr-2012 | 2.03 | 4.00 | -1.97 |
| May-2012 | 5.52 | 3.60 | 1.92 |
| Jun-2012 | 2.45 | 4.20 | -1.75 |
| Jul-2012 | 7.04 | 5.40 | 1.64 |

| Table 17.8 Comparison of Monthly Rainfall Amounts for Project Site vs. Long-term Averages | | | |
|--|--|--|--|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | |
| Month-Year | Observed Monthly Precipitation (in) | WETS Table Average Monthly Precipitation (in) | Deviation of Observed from Average (in) |
| Aug-2012 | 3.55 | 5.00 | -1.45 |
| Sept-2012 | 9.89 | 3.20 | 6.69 |
| Oct-2012 | 1.64 | 2.90 | -1.26 |
| Nov-2012 | 0.58 | 2.40 | -1.82 |
| Dec-2012 | 2.66 | 4.20 | -1.54 |
| Sum | 42.47 | 46.60 | -4.13 |

17.5.4 Soil Characterization

Soils at the project site were initially determined using NRCS soil survey data for Alamance County. The areas proposed for stream restoration and enhancement are mapped as Worsham, Georgeville, Tirzah, and Davison soils. Worsham soils are hydric soils and all others are non-hydric. Reach R1 is underlain by Georgeville and Davidson soils. Reach R3 is underlain by Worsham soils. Reach R4 is underlain by Tirzah and Georgeville soils. Reach R5 is mostly underlain by Worsham soils. Figure 2.3 shows soil conditions throughout the project area and the soil descriptions are shown on Table 17.9.

| Table 17.9 NRCS Soil Series (Alamance County Soil Survey, USDA-SCS, 1960) | | | |
|---|-----------------|--------------------|--|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | |
| Soil Name | Landform | Hydric Soil | Description |
| Worsham | Depressions | Yes | Poorly drained soils formed in upland depressions. Slope ranges from 0 to 3%. Permeability is low. |
| Georgeville | Hillslopes | No | Well drained soils formed on hillslopes of ridges. Slope ranges from 10 to 25%. Permeability varies from very low to high. |
| Tirzah | Hillslopes | No | Well drained soils formed on hillslopes of ridges. Slopes range from 10 to 15%. Permeability varies from very low to high. |
| Davidson | Interfluves | No | Well drained soils formed in summit interfluves. Slopes range from 2 to 6%. Permeability is moderately high to high. |

17.5.5 Plant Community Characterization

Based on historical aerials and the landowner's verification, a majority of the proposed stream restoration area is comprised of pasture land, narrow tree canopy and successional vegetation. Historically, the surrounding pasture areas have been used for cattle production. Current canopy vegetation within the existing delineated wetlands is dominated by Red maple (*Acer rubrum*), Black willow (*Salix nigra*), Sycamore (*Platanus occidentalis*), Green ash (*Fraxinus pennsylvanica*). Understory and woody shrub species include Black willow (*Salix nigra*), Chinese privet (*Ligustrum*

sinense), Tag alder (*Alnus serrulata*). Herbaceous and vine species consist of false nettle (*Boehmeria cylindrical*), broadleaf arrowhead (*Sagittaria latifolia*) and jewelweed (*Impatiens capensis*) and greenbrier (*Smilax rotundifolia*).

17.5.6 Proposed Riparian Vegetation Plantings

The vegetative components of this project include stream bank, floodplain, and transitional upland planting and described as the riparian buffer zone. These planting boundaries are shown on the revegetation plan sheets in Section 18, Appendix D. In addition to riparian buffer zone, any areas of the site that lack diversity, are disturbed or adversely impacted by the construction process, will be planted.

Bare-root trees, live stakes, and permanent seedlings will be planted within designated areas of the conservation easement. A minimum 50-foot buffer will be established along both stream banks (100 foot total minimum width) for all of the proposed stream reaches within the project boundary. In many areas, the buffer width will be in excess of 50 feet along one or both stream banks (more than 100 foot total width) and will encompass adjacent jurisdictional wetland areas. In general, bare-root vegetation will be planted at a total target density of 680 stems per acre. Planting will be conducted during the dormant season, with all trees installed between the last week of November and the third week of March.

Selected species for hardwood revegetation planting are presented in Table 17.10. Tree species selected for restoration and enhancement areas will be weak to tolerant of flooding. Weakly tolerant species are able to survive and grow in areas where the soil is saturated or flooded for relatively short periods of time. Moderately tolerant species are able to survive in soils that are saturated or flooded for several months during the growing season. Flood tolerant species are able to survive on sites in which the soil is saturated or flooded for extended periods during the growing season (WRP, 1997).

Observations will be made during construction of the site regarding the relative wetness of areas to be planted as compared to the revegetation plan. The planting zone will be determined based on these comparisons, and planted species will be matched according to their wetness tolerance and the anticipated wetness of the planting area.

Once trees are transported to the site, they will be planted within two days. Disturbed soils across the site will be prepared by sufficiently loosening to a depth of three inches prior to planting as described in the technical specifications. In any areas where excavation depths exceed ten inches, topsoil shall be separated from rocks, brush, or foreign materials, stockpiled, and placed back over these areas to a depth of eight inches to achieve design grades and create a soil base for vegetation. Trees will be planted by manual labor using a dibble bar, mattock, planting bar, or other approved method. Planting holes for the trees will be sufficiently deep to allow the roots to spread out and down without “J-rooting.” Soil will be loosely compacted around trees once they have been planted to prevent roots from drying out.

Live stakes will be installed at a minimum of 40 stakes per 1,000 square feet and stakes will be spaced two to three feet apart in meander bends and six to eight feet apart in the riffle sections using triangular spacing along the stream banks between the toe of the stream bank and bankfull elevation. Site variations may require slightly different spacing.

Permanent seed mixtures will be applied to all disturbed areas of the project site. Table 17.11 lists the species, mixtures, and application rates that will be used. A mixture is provided that is suitable for stream bank, floodplain, and adjacent wetland areas. Mixtures will also include temporary seeding (rye grain or browntop millet) to allow for application with mechanical broadcast spreaders. To provide rapid growth of herbaceous ground cover and biological habitat value, the permanent seed mixture specified will be applied to all disturbed areas outside the stream banks of the restored stream channel. The species provided are deep-rooted and have been shown to proliferate along restored stream channels, providing long-term stability.

Temporary seeding will be applied to all disturbed areas of the site that are susceptible to erosion. These areas include constructed stream banks, access roads, side slopes, and spoil piles. If temporary seeding is applied from November through April, rye grain will be used and applied at a rate of 130 pounds per acre. If applied from May through October, temporary seeding will consist of browntop millet, applied at a rate of 40 pounds per acre.

| Table 17.10 Proposed Bare-Root and Live Stake Species | | | |
|--|---------------------|-----------------------------|--------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | |
| Botanical Name | Common Name | % Planted by Species | Wetland Tolerance |
| Riparian Buffer Plantings - Overstory 8' x 8' spacing - 680 stems/Acre | | | |
| <i>Fraxinus pennsylvanica</i> | Green Ash | 9% | FACW |
| <i>Betula nigra</i> | River Birch | 9% | FACW |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | 6% | FAC |
| <i>Quercus phellos</i> | Willow Oak | 6% | FACW- |
| <i>Quercus michauxii</i> | Swamp Chestnut Oak | 9% | FACW- |
| <i>Carpinus caroliniana</i> | American Hornbeam | 6% | FAC |
| <i>Platanus occidentalis</i> | American Sycamore | 9% | FACW- |
| <i>Quercus alba</i> | White Oak | 6% | FACU |
| Riparian Buffer Plantings - Understory 8' x 8' spacing - 680 stems/Acre | | | |
| <i>Diospyros virginiana</i> | Persimmon | 6% | FAC |
| <i>Lindera benzoin</i> | Spicebush | 8% | FACW |
| <i>Hamamelis virginiana</i> | Witch hazel | 6% | FAC- |
| <i>Viburnum dentatum</i> | Arrowwood Viburnum | 6% | FAC |
| <i>Itea virginica</i> | Virginia sweetspire | 8% | FACW+ |
| <i>Asimina triloba</i> | Paw paw | 6% | FAC |
| Riparian Live Stake Plantings | | | |
| <i>Cornus amomum</i> | Silky Dogwood | 10% | FACW+ |
| <i>Salix nigra</i> | Black Willow | 10% | OBL |
| <i>Salix sericea</i> | Silky Willow | 40% | OBL |
| <i>Sambucus canadensis</i> | Elderberry | 40% | FACW- |
| Note: Final species selection may change due to refinement or availability at the time of planting. If species substitution is required, the planting contractor will submit a revised planting list to Baker for approval prior to the procurement of plant stock. | | | |

| Table 17.11 Proposed Permanent Seed Mixture | | | | |
|--|------------------------|-----------------------------|-------------------------|--------------------------|
| UT to Cane Creek Restoration Project Stream Mitigation Plan - NCEEP Project No. 95729 | | | | |
| Botanical Name | Common Name | % Planted by Species | Density (lbs/ac) | Wetland Tolerance |
| <i>Andropogon gerardii</i> | Big blue stem | 10% | 1.50 | FAC |
| <i>Dichanthelium clandestinum</i> | Deer Tongue | 15% | 1.50 | FACW |
| <i>Carex crinata</i> | Fringed sedge | 10% | 2.25 | FACW+ |
| <i>Chasmanthium latifolium</i> | River oats | 5% | 1.50 | FACU |
| <i>Elymus virginicus</i> | Virginia wild rye | 15% | 1.50 | FAC |
| <i>Juncus effusus</i> | Soft rush | 5% | 2.25 | FACW+ |
| <i>Panicum virgatum</i> | Switchgrass | 10% | 1.50 | FAC+ |
| <i>Polygonum pensylvanicum</i> | Pennsylvania Smartweed | 5% | 0.75 | FACW |
| <i>Schizachyrium scoparium</i> | Little blue stem | 10% | 0.75 | FACU |
| <i>Tripsacum dactyloides</i> | Eastern gamagrass | 5% | 0.75 | FAC+ |
| <i>Sorghastrum nutans</i> | Indiangrass | 10% | 0.75 | FACU |
| | Total | 100% | 15 | |
| Note: Final species selection may change due to refinement or availability at the time of planting. If species substitution is required, the planting Contractor will submit a revised planting list to Baker for approval prior to the procurement of plant stock. | | | | |

17.6 Site Construction

17.6.1 Site Grading, Structure Installation, and Other Project Related Construction

A general construction sequence is provided below and included on the plan set for the UT to Cane Creek Restoration Project.

1. Contractor shall contact North Carolina “One Call” Center (1.800.632.4949) before any excavation.
2. Contractor shall prepare stabilized construction entrances and haul roads as indicated on the plans.
3. The Contractor shall mobilize equipment, materials, prepare staging area(s) and stockpile area(s) as shown on the plans.
4. Construction traffic shall be restricted to the area denoted as “Limits of Disturbance” or “Haul Roads” on the plans.
5. The Contractor shall install temporary rock dams at locations indicated on the plans.
6. The Contractor shall install temporary silt fence around the staging area(s). Temporary silt fencing will also be placed around the temporary stockpile areas as material is stockpiled throughout the construction period.
7. The Contractor shall install all temporary and permanent stream crossings as shown on the plans in accordance with the NC Erosion and Sediment Control Planning and Design Manual. The existing channel and ditches on site will remain open during the initial stages of construction to allow for drainage and to maintain site accessibility.

8. The Contractor shall construct only the portion of channel that can be completed and stabilized within the same day.
9. The Contractor shall apply temporary seed and mulch to all disturbed areas at the end of each work day.
10. The Contractor shall clear and grub an area adequate to construct the stream channel and grading operations after all Sedimentation and Erosion Control practices have been installed and approved. In general, the Contractor shall work from upstream to downstream and in-stream structures and channel fill material shall be installed using a pump-around or flow diversion measure as shown on the plans.
11. The Contractor will begin construction by excavating channel fill material in areas for Reach R5. The Contractor may fill ditches which do not contain any water during the grading operations. Along ditches with water or stream reaches, excavated material should be stockpiled in areas shown on the plans. In any areas where excavation depths will exceed 10 inches, topsoil shall be separated, stockpiled and placed back over these areas to a depth of eight inches to achieve design grades and create a soil base for vegetation according to the plans and specifications.
12. Contractor shall begin construction on stream Reaches R5 and R5a at Station 10+00 and proceed in a downstream direction until the upstream portion of Reach R4. This section of design channel will be constructed offline and in the dry, since it will be excavated through the field areas. The Contractor shall excavate the channel to design grades in all areas except within 10 feet of the top of existing stream banks.
13. After excavating the channel to design grades, install in-stream structures, grassing, matting, and transplants in this section, and ready the channel to accept flow per approval by the Engineer.
14. Water will be turned into the constructed channel once the area in and around the new channel has been stabilized. Immediately begin plugging, filling, and grading the abandoned channel, as indicated on plans, moving in a downstream direction to allow for drainage of the old channels. No water shall be turned into any section of channel prior to the channel being completely stabilized with all structures installed.
15. The new channel sections shall remain open on the downstream end to allow for drainage during rain events.
16. Any grading activities adjacent to the stream channel shall be completed prior to turning water into the new stream channel segments. Grading activities shall not be performed within 10 feet of the new stream channel banks. The Contractor shall NOT grade or roughen any areas where excavation activities have not been completed.
17. Once a stream work phase is complete, apply temporary seeding, permanent seeding, and mulching to any areas disturbed during construction. Apply permanent seeding mixtures, as shown on the vegetation plan. Temporary seeding shall be applied in all areas susceptible to erosion (i.e. disturbed ditch banks, steep slopes, and spoil areas) such that ground cover is established within 15 working days following completion of any phase of grading. Permanent ground cover shall be established for all disturbed areas within 15 working days or 90 calendar days (whichever is shorter) following completion of construction.
18. Contractor shall improve and construct the existing farm road crossings (Reach R5 near station 24+70 and Reach R4 near station 52+70) by installing permanent culverts and a ford crossing, stabilizing side slopes, and modifying the farm road bed elevations according to the plans and specifications.
19. All disturbed areas should be seeded and mulched before leaving the project. Remove temporary stream crossings and any in-stream temporary rock dams. All waste material must be removed from the project site.

20. The Contractor shall treat areas of invasive species vegetation throughout the project area according to the plans and specifications prior to demobilization.
21. The Contractor shall plant woody vegetation and live stakes, according to planting details and specifications. The Contractor shall complete the reforestation (bare-root planting) phase of the project and apply permanent seeding at the appropriate time of the year.
22. The Contractor shall ensure that the site is free of trash and leftover materials prior to demobilization of equipment from the site.

17.6.2 In-stream Structures and Other Construction Elements

A variety of in-stream structures are proposed for the UT to Cane Creek Restoration Project site. Structures such as log vanes, rock cross vanes, constructed riffles, root wads, log weirs, and cover logs will be used to stabilize the newly-restored stream and improve habitat functions. Woody debris will be harvested through the construction of this project and incorporated whenever possible. Table 17.12 summarizes the use of in-stream structures at the site.

| Structure Type | Location |
|----------------------------|--|
| Root Wads | In locations along outside of meander bends or against one stream bank in straight reaches to increase pool diversity and provide refugium for fish. |
| Grade Control J-Hook Vanes | In locations where grade control is necessary to prevent possible downcutting or headcut migration, and stream bed/bank erosion. |
| Log Vanes | Located throughout various meander bends to prevent possible stream bank erosion. |
| Log Weirs / Step Pools | In locations where grade control is necessary to prevent possible downcutting or headcut migration, and bed erosion. |
| Cover Logs / Toe Wood | Located along outside bends or against one stream bank in straight reaches to increase pool diversity and provide refugium for fish. |
| Constructed Riffles | In locations where grade control is necessary to prevent possible downcutting or headcut migration, and bed erosion. |
| Ditch Plug / Channel Block | Installed along some or all of remnant channel segments to prevent subsurface flow. |
| Vegetation Transplants | In locations outside of meander bends to increase stream bank stability and cover. |
| Vegetated Geolift | In locations outside of meander bends to create and/or increase stream bank stability and reduce near bank stress. |

Root Wads

Root wads are placed at the toe of the stream bank along the outside of meander bends for the creation of habitat and for stream bank protection. Root wads include the root mass or root ball of a tree plus a portion of the trunk. They are used to armor a stream bank and reduce near bank stress by deflecting stream flows away from the stream bank. In addition to stream bank protection, they provide structural support to the stream bank and habitat for fish and other aquatic animals. They also serve as a food source for aquatic insects. Root wads will be placed throughout the project reaches primarily to improve aquatic habitat and provide cover.

Grade Control J-Hook Vanes

Grade control j-hook vanes are utilized to provide grade control and protect the stream banks. These vanes may be constructed out of logs and/or rock boulders. The structure arms turn water away from the

stream banks and re-direct flow energies toward the center of the channel. In addition to providing stability to stream banks, grade control j-hook vanes also promote pool scour and provide structure within the pool habitat. Grade control j-hooks have two to three boulders placed in a hook shape at the upstream end of the vane. The primary difference between regular j-hooks and grade control j-hooks is the way that the “hook” part of the structure is constructed. Regular j-hooks are constructed to have gaps between the header boulders in the hook to promote flow convergence. Grade control j-hooks do not have gaps between the header boulders in the hook and also have a boulder sill built from the outside of the hook over to the opposite stream bank such that the structure can serve as a grade control feature. Grade control j-hooks still promote scour in the downstream pool, thus providing habitat benefit.

Log Vanes

A log vane is used to provide cover for aquatic organisms in the downstream scour pool and with a potential secondary benefit of protecting stream banks by reducing near-bank stress and redirecting flow away from the stream bank. The length of a single vane structure can span one-half to two-thirds the bankfull channel width. Vanes are located just downstream of the point where the stream flow intersects the stream bank at an acute angle in a meander bend.

Log Weirs / Step Pools

Log weirs and step pools are used to provide grade control as well as provide a secondary pool habitat benefit for aquatic organisms. A log weir consists of two logs stacked (a header log and a footer log) and installed perpendicular to the direction of flow. This center structure sets the invert elevation of the streambed. A step pool sequence or log/rock “rollers” are also commonly used in confined settings where sinuosity is less than 1.2 and in drainage areas less than 3 square miles, and located based on pool-to-pool spacing ratios. They can be used as floodplain interceptors to intercept concentrated floodplain flows from swales, ditches, low points, oxbow pond or vernal pool drains, etc. and to drain such flow to the restored channel in a stable and natural manner.

Cover Logs

A cover log is placed along the outside of a meander bend to provide habitat in the pool area. It is most often installed in conjunction with root wads. The log is buried into the outside stream bank of the meander bend; the opposite end extends through the deepest part of the pool and may be buried in the inside of the meander bend, in the bottom of the point bar. The placement of the cover log near the bottom of the stream bank slope on the outside of the bend encourages scour in the pool. This increased scour provides a deeper pool for bedform variability.

Constructed Riffles

A constructed riffle is installed by placing coarse bed material (gravel, cobble, and small boulders) in the stream at specific riffle locations along the profile. The purpose of this structure is to provide initial grade control and establish riffle habitat within the restored channel, prior to the natural establishment of an armored streambed. Wood material can also be incorporated with rock for these structures, and function in a similar way as natural riffles; the surfaces and interstitial spaces are crucial to the life cycles of many aquatic macroinvertebrate species.

Ditch Plug / Channel Block

A compacted earth plug will be installed by filling the existing ditch to prevent subsurface flows and improve site hydrology. The fill material used for ditch plugs shall come from a nearby borrow area and be free of debris, rocks, trash, etc. and shall consist of compactable soil material.

Vegetation Transplants

Vegetation transplants will be identified before starting construction as viable candidates (species and size) for uprooting and relocation. Areas that must be cleared will maximize the harvesting of

transplants; transplants will be taken from other areas as suitable to enhance the rapid development of vegetative growth along the constructed channel.

Vegetated Geolift

Geolifts are a bioengineering measure used to stabilize stream banks. Geolifts are most commonly used along the outside of stream meander bends. They are essentially a series of large overlapping soil “burritos,” or “lifts”, constructed using coir fiber erosion control matting and native soils. Live cutting materials, or whips, from specific woody native species plants are planted in the layers between the lifts. A stone or woody brush toe base is typically installed to provide protection at the toe of the stream bank and to provide a foundation for the geolifts. The geolifts are installed on top of the base material to comprise the entire restored stream bank up to the bankfull channel elevation. Geolifts can be used to effectively stabilize restored stream banks for all sizes of streams simply by varying the number of lifts required to form the stream bank.

18.0 APPENDIX D - PROJECT PLAN SHEETS

PROJECT: 132700 UT TO CANE CREEK


NORTH CAROLINA
ECOSYSTEM ENHANCEMENT PROGRAM

ALAMANCE COUNTY

LOCATION: APPROXIMATELY 3 MILES SOUTH OF THE TOWN OF SAXAPAHAW

TYPE OF WORK: STREAM RESTORATION AND ENHANCEMENT



| | | | |
|------------------|-----------------------------|-----------|--------------|
| STATE | BAKER PROJECT REFERENCE NO. | SHEET NO. | TOTAL SHEETS |
| NC | 132700 | 1 | 22 |
| EEP ID No. 95729 | | | |



VICINITY MAP

INDEX OF SHEETS


- 1... TITLE SHEET
- 1-A... STREAM CONVENTIONAL SYMBOLS
GENERAL NOTES
STANDARD SPECIFICATIONS
VEGETATION SELECTION
- 1-B... NCDOT CONVENTIONAL SYMBOLS
- 2-2-D... DETAILS
- 3... GENERAL CONSTRUCTION SEQUENCE
- 4-8... PLAN VIEW
- 9-11... PROFILES
- 12-16... VEGETATION PLAN
- EC1 - EC7... EROSION & SEDIMENTATION CONTROL (NOT INCLUDED)



DESIGN DATA

| | | |
|---------------------------------------|---|------------|
| PROPOSED RESTORATION LENGTH REACH R1 | = | 1,043 FEET |
| PROPOSED RESTORATION LENGTH REACH R3 | = | 405 FEET |
| PROPOSED RESTORATION LENGTH REACH R4 | = | 419 FEET |
| PROPOSED ENHANCEMENT LENGTH REACH R4 | = | 2,346 FEET |
| PROPOSED RESTORATION LENGTH REACH R5 | = | 1,456 FEET |
| PROPOSED ENHANCEMENT LENGTH REACH R5 | = | 426 FEET |
| PROPOSED ENHANCEMENT LENGTH REACH R5A | = | 144 FEET |

PREPARED FOR THE OFFICE OF:



NCDENR
ECOSYSTEM ENHANCEMENT PROGRAM
1652 MAIL SERVICE CENTER
RALEIGH, NC 27699-1652

NCEEP CONTACT: PERRY SUGG
PROJECT MANAGER

PREPARED IN THE OFFICE OF:

Baker

Michael Baker Engineering Inc.
8000 Regency Parkway, Suite 600
Cary, NORTH CAROLINA 27518
Phone: 919.463.5488
Fax: 919.463.5490
License # F-1054

LETTING DATE: _____

WILLIAM SCOTT HUNT, III, PE
PROJECT ENGINEER

KAYNE VAN STELL
PROJECT MANAGER

PROJECT ENGINEER





































SEAL
22967
WILLIAM SCOTT HUNT, III
ENGINEER
P.E.

SIGNATURE: _____

2/25/03


STREAM CONVENTIONAL SYMBOLS SUPERCEDES SHEET 1-B

| | |
|---|--|
|  ROCK J-HOOK  ROCK VANE  OUTLET PROTECTION  ROCK CROSS VANE  DOUBLE DROP ROCK CROSS VANE  SINGLE WING DEFLECTOR  DOUBLE WING DEFLECTOR  TEMPORARY SILT CHECK  ROOT WAD  LOG J-HOOK  LOG VANE  LOG WEIR  LOG CROSS VANE  CONSTRUCTED RIFFLE  BOULDER CLUSTER  ROCK STEP POOL  LOG STEP POOL |  SAFETY FENCE  TAPE FENCE  100 YEAR FLOOD PLAIN  CONSERVATION EASEMENT  EXISTING MAJOR CONTOUR  EXISTING MINOR CONTOUR  LIMITS OF DISTURBANCE  FOOT BRIDGE  TEMPORARY STREAM CROSSING  PERMANENT STREAM CROSSING  TRANSPLANTED VEGETATION  TREE REMOVAL  TREE PROTECTION  DITCH PLUG  CHANNEL FILL  BRUSH MATTRESS  GEOLIFT |
|---|--|

**NOTE: ALL ITEMS ABOVE MAY NOT BE USED ON THIS PROJECT

GENERAL NOTES

1. THE CONTRACTOR IS REQUIRED TO INSTALL IN-STREAM STRUCTURES USING A TRACK HOE WITH A HYDRAULIC THUMB OF SUFFICIENT SIZE TO PLACE LOGS AND ROOTWADS.
2. WORK IS BEING PERFORMED AS AN ENVIRONMENTAL RESTORATION PLAN. THE CONTRACTOR SHOULD MAKE ALL REASONABLE EFFORTS TO REDUCE SEDIMENT LOSS AND MINIMIZE DISTURBANCE OF THE SITE WHILE PERFORMING THE CONSTRUCTION WORK.
3. CONSTRUCTION IS SCHEDULED TO BEGIN WINTER OF 2014.
4. CONTRACTOR SHOULD CALL NORTH CAROLINA "ONE-CALL" BEFORE EXCAVATION STARTS. (1-800-632-4949)
5. ENGINEER WILL FLAG TREES TO BE SAVED PRIOR TO CONSTRUCTION.

| | |
|--|-------------------------|
| PROJECT REFERENCE NO. 132700 | SHEET NO. 1-A |
| PROJECT ENGINEER | |
|  | |
| <small>Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27519 Phone: 919-463-5488 Fax: 919-463-5400 License #: F-1054</small> | |
| EEP ID No. 95729 | |

STANDARD SPECIFICATIONS

NORTH CAROLINA EROSION AND SEDIMENT CONTROL PLANNING AND DESIGN MANUAL MARCH 2009

- 6.06 TEMPORARY GRAVEL CONSTRUCTION ENTRANCE
- 6.60 TEMPORARY SEDIMENT TRAP
- 6.62 TEMPORARY SILT FENCE
- 6.63 TEMPORARY ROCK DAM
- 6.70 TEMPORARY STREAM CROSSING

VEGETATION SELECTION

The following table lists the bare root vegetation selection for the project site. Total planting area is approximately 14 acres and will vary based on areas denuded during construction. Species shall be planted at density of 680 stems per acre and a minimum of 50 feet from the stream banks to the revegetation limits. Exact placement of species will be determined prior to site planting and based on apparent wetness of planting locations and per the vegetation specialist. Refer to the Revegetation Plan Sheets & Construction Specifications for vegetation planting locations and riparian buffer requirements.

| Riparian Buffer - Trees (8'x8' spacing - 680 stems/acre) | | | | |
|---|---------------------|----------------------|-------------------|-------------------------|
| Scientific Name | Common Name | % Planted By Species | Wetland Tolerance | Approx. Number of Stems |
| <i>Fraxinus pennsylvanica</i> | Green Ash | 9% | FACW | 857 |
| <i>Betula nigra</i> | River Birch | 9% | FACW | 857 |
| <i>Liriodendron tulipifera</i> | Tulip Poplar | 6% | FAC | 571 |
| <i>Quercus phellos</i> | Willow Oak | 6% | FACW- | 571 |
| <i>Quercus michauxii</i> | Swamp Chestnut Oak | 9% | FACW- | 857 |
| <i>Carpinus caroliniana</i> | American Hornbeam | 6% | FAC | 571 |
| <i>Platanus occidentalis</i> | American Sycamore | 9% | FACW- | 857 |
| <i>Quercus alba</i> | White Oak | 6% | FACU | 571 |
| Sub-total | | 60% | | 5,712 |
| Riparian Buffer - Understory (8'x8' spacing - 680 stems/acre) | | | | |
| Scientific Name | Common Name | % Planted By Species | Wetland Tolerance | Approx. Number of Stems |
| <i>Diospyros virginiana</i> | Persimmon | 6% | FAC | 571 |
| <i>Lindera benzoin</i> | Spicebush | 8% | FACW | 762 |
| <i>Hamamelis virginiana</i> | Witch hazel | 6% | FAC- | 571 |
| <i>Viburnum dentatum</i> | Arrowwood Viburnum | 6% | FAC | 571 |
| <i>Itea virginica</i> | Virginia sweetspire | 8% | FACW+ | 762 |
| <i>Asimina triloba</i> | Paw paw | 6% | FAC | 571 |
| Sub-total | | 40% | | 3,808 |
| Total Bare-roots | | | | 9,520 |

Live staking will be applied to all restored streambanks following the details in this plan set and according to the construction specifications.

| Scientific Name | Common Name | % Planted By Species | Wetland Tolerance |
|----------------------------|---------------|----------------------|-------------------|
| <i>Cornus amomum</i> | Silky Dogwood | 10% | FACW+ |
| <i>Salix nigra</i> | Black Willow | 10% | OBL |
| <i>Salix sericea</i> | Silky Willow | 40% | OBL |
| <i>Sambucus canadensis</i> | Elderberry | 40% | FACW- |

Permanent herbaceous seed mixtures for the project site shall be planted throughout the floodplain and riparian buffer areas. Permanent seed mixtures shall be applied with temporary seed, as defined in the construction specifications.

| Scientific Name | Common Name | % Planted By Species | Total lbs per Acre | Wetland Tolerance |
|-----------------------------------|------------------------|----------------------|--------------------|-------------------|
| <i>Andropogon gerardii</i> | Big blue stem | 10% | 1.50 | FAC |
| <i>Dichanthelium clandestinum</i> | Deer Tongue | 15% | 1.50 | FACW |
| <i>Carex crinata</i> | Fringed sedge | 10% | 2.25 | FACW+ |
| <i>Chasmanthium latifolium</i> | River oats | 5% | 1.50 | FACU |
| <i>Elymus virginicus</i> | Virginia wild rye | 15% | 1.50 | FAC |
| <i>Juncus effusus</i> | Soft rush | 5% | 2.25 | FACW+ |
| <i>Panicum virgatum</i> | Switchgrass | 10% | 1.50 | FAC+ |
| <i>Polygonum pensylvanicum</i> | Pennsylvania Smartweed | 5% | 0.75 | FACW |
| <i>Schizachyrium scoparium</i> | Little blue stem | 10% | 0.75 | FACU |
| <i>Tripsacum dactyloides</i> | Eastern gamagrass | 5% | 0.75 | FAC+ |
| <i>Sorghastrum nutans</i> | Indiangrass | 10% | 0.75 | FACU |
| Total | | 100% | 15.0 | |

The following table lists temporary seed mix for the project site. All disturbed areas will be stabilized using mulch and temporary seed as defined in the construction specifications.


| Planting Dates | Species Name | Rate (lbs./acre) |
|--------------------|-------------------------------|------------------|
| September to March | Rye Grain (Cool Season) | 130 |
| April to August | Browntop Millet (Warm Season) | 40 |



K:\6\22967\Design\PI.ms\132700_PSH_1A.dgn

STATE OF NORTH CAROLINA DIVISION OF HIGHWAYS CONVENTIONAL SYMBOLS

*S.U.E = SUBSURFACE UTILITY ENGINEER



BOUNDARIES AND PROPERTY:

| | |
|-------------------------------------|---------|
| State Line | ----- |
| County Line | ----- |
| Township Line | ----- |
| City Line | ----- |
| Reservation Line | ----- |
| Property Line | ----- |
| Existing Iron Pin | ○ |
| Property Corner | ----- |
| Property Monument | □ |
| Parcel/Sequence Number | ② |
| Existing Fence Line | -x-x-x- |
| Proposed Woven Wire Fence | ○ |
| Proposed Chain Link Fence | □ |
| Proposed Barbed Wire Fence | ◇ |
| Existing Wetland Boundary | ----- |
| Proposed Wetland Boundary | ----- |
| Existing Endangered Animal Boundary | ----- |
| Existing Endangered Plant Boundary | ----- |

BUILDINGS AND OTHER CULTURE:

| | |
|-------------------------------|---|
| Gas Pump Vent or U/G Tank Cap | ○ |
| Sign | ○ |
| Well | ○ |
| Small Mine | ⊗ |
| Foundation | □ |
| Area Outline | □ |
| Cemetery | ⊕ |
| Building | □ |
| School | □ |
| Church | ⊕ |
| Dam | ▬ |

HYDROLOGY:

| | |
|------------------------------------|-------|
| Stream or Body of Water | ----- |
| Hydro, Pool or Reservoir | ----- |
| Jurisdictional Stream | ----- |
| Buffer Zone 1 | ----- |
| Buffer Zone 2 | ----- |
| Flow Arrow | ← |
| Disappearing Stream | ----- |
| Spring | ○ |
| Wetland | ----- |
| Proposed Lateral, Tail, Head Ditch | ----- |
| False Sump | ▽ |

RAILROADS:

| | |
|--------------------|-------|
| Standard Gauge | ----- |
| RR Signal Milepost | ○ |
| Switch | □ |
| RR Abandoned | ----- |
| RR Dismantled | ----- |

RIGHT OF WAY:

| | |
|--|-------|
| Baseline Control Point | ◆ |
| Existing Right of Way Marker | △ |
| Existing Right of Way Line | ----- |
| Proposed Right of Way Line | ----- |
| Proposed Right of Way Line with Iron Pin and Cap Marker | ----- |
| Proposed Right of Way Line with Concrete or Granite Marker | ----- |
| Existing Control of Access | ○ |
| Proposed Control of Access | ○ |
| Existing Easement Line | E |
| Proposed Temporary Construction Easement | E |
| Proposed Temporary Drainage Easement | TDE |
| Proposed Permanent Drainage Easement | PDE |
| Proposed Permanent Utility Easement | PUE |
| Proposed Temporary Utility Easement | TUE |
| Proposed Permanent Easement with Iron Pin and Cap Marker | ◆ |

ROADS AND RELATED FEATURES:

| | |
|----------------------------|-------|
| Existing Edge of Pavement | ----- |
| Existing Curb | ----- |
| Proposed Slope Stakes Cut | ----- |
| Proposed Slope Stakes Fill | ----- |
| Proposed Wheel Chair Ramp | WCR |
| Existing Metal Guardrail | ----- |
| Proposed Guardrail | ----- |
| Existing Cable Guiderail | ----- |
| Proposed Cable Guiderail | ----- |
| Equality Symbol | ⊕ |
| Pavement Removal | XXXX |

VEGETATION:

| | |
|--------------|----------|
| Single Tree | ⊕ |
| Single Shrub | ○ |
| Hedge | ----- |
| Woods Line | ----- |
| Orchard | ⊕ |
| Vineyard | Vineyard |

EXISTING STRUCTURES:

| | |
|--|---------|
| MAJOR: | |
| Bridge, Tunnel or Box Culvert | CONC |
| Bridge Wing Wall, Head Wall and End Wall | CONC HW |
| MINOR: | |
| Head and End Wall | CONC HW |
| Pipe Culvert | ----- |
| Footbridge | ----- |
| Drainage Box: Catch Basin, DI or JB | CB |
| Paved Ditch Gutter | ----- |
| Storm Sewer Manhole | ⊕ |
| Storm Sewer | S |

UTILITIES:

| | |
|-------------------------------------|-------|
| POWER: | |
| Existing Power Pole | ⊕ |
| Proposed Power Pole | ⊕ |
| Existing Joint Use Pole | ⊕ |
| Proposed Joint Use Pole | ⊕ |
| Power Manhole | ⊕ |
| Power Line Tower | ⊕ |
| Power Transformer | ⊕ |
| U/G Power Cable Hand Hole | PH |
| H-Frame Pole | ----- |
| Recorded U/G Power Line | ----- |
| Designated U/G Power Line (S.U.E.*) | ----- |

TELEPHONE:

| | |
|---|-------|
| Existing Telephone Pole | ⊕ |
| Proposed Telephone Pole | ⊕ |
| Telephone Manhole | ⊕ |
| Telephone Booth | ⊕ |
| Telephone Pedestal | ⊕ |
| Telephone Cell Tower | ⊕ |
| U/G Telephone Cable Hand Hole | PH |
| Recorded U/G Telephone Cable | ----- |
| Designated U/G Telephone Cable (S.U.E.*) | ----- |
| Recorded U/G Telephone Conduit | ----- |
| Designated U/G Telephone Conduit (S.U.E.*) | ----- |
| Recorded U/G Fiber Optics Cable | ----- |
| Designated U/G Fiber Optics Cable (S.U.E.*) | ----- |

WATER:

| | |
|-------------------------------------|-----------|
| Water Manhole | ⊕ |
| Water Meter | ○ |
| Water Valve | ⊕ |
| Water Hydrant | ⊕ |
| Recorded U/G Water Line | ----- |
| Designated U/G Water Line (S.U.E.*) | ----- |
| Above Ground Water Line | A/G Water |

TV:

| | |
|--|-------|
| TV Satellite Dish | ⊕ |
| TV Pedestal | ⊕ |
| TV Tower | ⊕ |
| U/G TV Cable Hand Hole | PH |
| Recorded U/G TV Cable | ----- |
| Designated U/G TV Cable (S.U.E.*) | ----- |
| Recorded U/G Fiber Optic Cable | ----- |
| Designated U/G Fiber Optic Cable (S.U.E.*) | ----- |

GAS:

| | |
|-----------------------------------|---------|
| Gas Valve | ⊕ |
| Gas Meter | ⊕ |
| Recorded U/G Gas Line | ----- |
| Designated U/G Gas Line (S.U.E.*) | ----- |
| Above Ground Gas Line | A/G Gas |

SANITARY SEWER:

| | |
|--|--------------------|
| Sanitary Sewer Manhole | ⊕ |
| Sanitary Sewer Cleanout | ⊕ |
| U/G Sanitary Sewer Line | SS |
| Above Ground Sanitary Sewer | A/G Sanitary Sewer |
| Recorded SS Forced Main Line | ----- |
| Designated SS Forced Main Line (S.U.E.*) | ----- |




MISCELLANEOUS:

| | |
|--|--------|
| Utility Pole | ⊕ |
| Utility Pole with Base | ⊕ |
| Utility Located Object | ○ |
| Utility Traffic Signal Box | ⊕ |
| Utility Unknown U/G Line | ----- |
| U/G Tank; Water, Gas, Oil | □ |
| A/G Tank; Water, Gas, Oil | □ |
| U/G Test Hole (S.U.E.*) | ⊕ |
| Abandoned According to Utility Records | AATUR |
| End of Information | E.O.I. |

2/25/03
I:\6\2014\Design\Plans\132700_PSH_1B.dgn

2/26/03


ROOT WADS



- NOTES:**
1. INSTALLATION USING THE TRENCHING METHOD REQUIRES THAT A TRENCH BE EXCAVATED FOR THE LOG PORTION OF THE ROOT WAD. ONE-THIRD OF THE ROOT WAD SHOULD REMAIN BELOW NORMAL BASE FLOW CONDITIONS OR CHANNEL BOTTOM.
 2. THE NUMBER OF ROOTWADS ESTIMATED MAY VARY DEPENDING ON THE ROOTMASS SIZE. IN GENERAL, ROOTWADS SHOULD PROTECT THE OUTER MEANDER BEND AS SHOWN. SEE STRUCTURE TABLE FOR APPROXIMATE STATION AND LOCATION.
 3. INSTALL COVER LOGS BETWEEN ROOTWADS TO PROVIDE HABITAT ONLY WHEN AVAILABLE FROM ON-SITE HARVESTING.



TYPICAL STRUCTURE PLACEMENT

- STRUCTURE NOTES:**
1. GENERALLY CONSTRUCTED RIFFLES, ROOT WADS, LOG VANES AND COIR FIBER MATTING WILL BE INSTALLED IN THE LOCATION AND SEQUENCE AS SHOWN.
 2. ANY CHANGES TO NUMBER OR LOCATION OF STRUCTURES DURING CONSTRUCTION MUST BE APPROVED BY THE DESIGN ENGINEER.
 3. COIR FIBER MATTING TO BE INSTALLED ON ALL RESTORED STREAMBANKS, FLOODPLAIN BENCHING, AND TERRACE SLOPES AS DESCRIBED IN THE TECHNICAL SPECIFICATIONS.






| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 2 |
| PROJECT ENGINEER | |
| Baker | |
| Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.453.5458 Fax: 919.453.5490 License #: F-1084 | |
| EEP ID No. 95729 | |

TYPICAL RIFFLE, POOL, AND BANKFULL BENCH CROSS-SECTIONS



| R1 | | R3 | | R4 | | R5 | | R5A | |
|--------|------|--------|------|--------|------|--------|------|--------|------|
| RIFFLE | POOL | RIFFLE | POOL | RIFFLE | POOL | RIFFLE | POOL | RIFFLE | POOL |
| 6.9 | 9.0 | 7.2 | 9.2 | 14.0 | 17.0 | 10.8 | 13.0 | 3.2 | 5.0 |
| 0.7 | 1.5 | 0.7 | 1.3 | 1.2 | 2.2 | 1.1 | 2.0 | 0.4 | 1.0 |
| 13.0 | 11.1 | 13.0 | 12.3 | 14.0 | 12.6 | 13.0 | 12.1 | 12.0 | 10.0 |
| 3.7 | 7.3 | 4.0 | 6.9 | 14.0 | 22.9 | 9.0 | 14.0 | 0.9 | 2.5 |
| 4.3 | 0.8 | 4.5 | 1.4 | 9.2 | 3.8 | 5.2 | 1.0 | 1.3 | 0.1 |

WIDTH OF BANKFULL (Wbkf)
MAXIMUM DEPTH (D-Max)
WIDTH TO DEPTH RATIO (Wbkf / D)
BANKFULL AREA (Abkf)
BOTTOM WIDTH (Wb)






- NOTES:**
1. DURING CONSTRUCTION CORNERS OF DESIGN CHANNEL WILL BE ROUNDED AND A THALWEG WILL BE SHAPED PER DIRECTION OF ENGINEER.
 2. POOLS SHOWN ABOVE ARE LEFT POOLS FOR MEANDER CHANNELS.



I:\6\2004\132700\Design\PI\ens\132700_PSH_2.dgn


2/26/03

LIVE STAKING



- NOTES:**
1. STAKES SHOULD BE CUT AND INSTALLED ON THE SAME DAY.
 2. DO NOT INSTALL STAKES THAT HAVE BEEN SPLIT.
 3. STAKES MUST BE INSTALLED WITH BUDS POINTING UPWARDS.
 4. STAKES SHOULD BE INSTALLED PERPENDICULAR TO BANK.
 5. STAKES SHOULD BE 1/2 TO 2 INCHES IN DIAMETER AND 2 TO 3 FT LONG.
 6. STAKES SHOULD BE INSTALLED LEAVING 1/5 OF STAKE ABOVE GROUND.

PLANTING SPECIFICATIONS





- NOTES:**
1. PLANT BARE ROOT SHRUBS AND TREES TO THE WIDTH OF THE BUFFER/PLANTING ZONE AS SHOWN ON THE PLANS.
 2. ALLOW FOR 6-10 FEET BETWEEN PLANTINGS, DEPENDING ON SIZE.
 3. LOOSEN COMPACTED SOIL.
 4. PLANT IN HOLES MADE BY A MATTOCK, DIBBLE, PLANTING BAR, OR OTHER APPROVED MEANS.
 5. PLANT IN HOLES DEEP AND WIDE ENOUGH TO ALLOW THE ROOTS TO SPREAD OUT AND DOWN WITHOUT J-ROOTING.
 6. KEEP ROOTS MOIST WHILE DISTRIBUTING OR WAITING TO PLANT BY MEANS OF WET CANVAS, BURLAP, OR STRAW.
 7. HEEL-IN PLANTS IN MOIST SOIL OR SAWDUST IF NOT PROMPTLY PLANTED UPON ARRIVAL TO PROJECT SITE.

| | |
|--|-------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 2-A |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27519 Phone: 919.483.5488 Fax: 919.483.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |





TRANSPLANTED VEGETATION



- NOTES:**
1. EXCAVATE A HOLE IN THE BANK TO BE STABILIZED THAT WILL ACCOMMODATE THE SIZE OF TRANSPLANT TO BE PLACED. BEGIN EXCAVATION AT THE TOE OF THE BANK.
 2. EXCAVATE THE ENTIRE ROOT MASS AND AS MUCH ADDITIONAL SOIL MATERIAL AS POSSIBLE. IF ENTIRE ROOT MASS CAN NOT BE EXCAVATED AT ONCE, THE TRANSPLANT IS TOO LARGE AND ANOTHER SHOULD BE SELECTED.
 3. PLACE TRANSPLANT IN THE BANK TO BE STABILIZED SO THAT VEGETATION IS ORIENTATED VERTICALLY.
 4. FILL IN ANY HOLES AROUND THE TRANSPLANT AND COMPACT.
 5. ANY LOOSE SOIL LEFT IN THE STREAM SHOULD BE REMOVED.
 6. WHEN POSSIBLE, PLACE MULTIPLE TRANSPLANTS CLOSE TOGETHER SUCH THAT THEY TOUCH.

PERMANENT ROAD CULVERT CROSSING




- NOTES:**
1. APPLY SUFFICIENT FILL OVER CULVERTS TO PREVENT CULVERT COLLAPSE.
 2. STABILIZE FILL AROUND CULVERTS WITH CLASS B STONE. STABILIZE REMAINING ROAD SIDE SLOPES WITH EROSION MATTING ACCORDING TO SPECIFICATIONS.


K:\6\2314\132700\Design\PI\ems\132700_PSH_2A.dgn

2/26/03


LOG WEIR



PLAN VIEW



SECTION A-A'




CROSS SECTION VIEW

NOTES:


- LOGS SHOULD BE AT LEAST 12 INCHES IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD, AND RECENTLY HARVESTED.
- LOGS >24 INCHES IN DIAMETER MAY BE USED ALONE WITHOUT AN ADDITIONAL LOG. GEOTEXTILE FABRIC SHOULD STILL BE USED TO SEAL AROUND LOG
- PLACE FOOTER LOGS FIRST AND THEN HEADER (TOP) LOG. SET HEADER LOG APPROXIMATELY 3 INCHES ABOVE THE INVERT ELEVATION.
- CUT A NOTCH IN THE HEADER LOG APPROXIMATELY 50 PERCENT OF THE CHANNEL BOTTOM WIDTH AND EXTENDING DOWN TO THE INVERT ELEVATION.
- USE GEOTEXTILE FABRIC TO SEAL GAPS BETWEEN LOGS.
- PLACE TRANSPLANTS FROM TOE OF STREAMBANK TO TOP OF STREAMBANK.

LOG VANE



PLAN VIEW

SECTION A - A'




PROFILE VIEW

NOTES:

- LOGS SHOULD BE AT LEAST 10" IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD, AND RECENTLY HARVESTED.
- BOULDERS MUST BE OF SUFFICIENT SIZE TO ANCHOR LOGS.
- SOIL SHOULD BE COMPACTED WELL AROUND BURIED PORTIONS OF LOGS.
- ROOTWADS SHOULD BE PLACED BENEATH THE HEADER LOG AND PLACED SO THAT IT LOCKS THE HEADER LOG INTO THE BANK. SEE ROOTWAD DETAIL.
- BOULDER SHOULD BE PLACED ON TOP OF HEADER LOG FOR ANCHORING.
- GEOTEXTILE FABRIC SHOULD BE NAILED TO THE LOG BELOW THE BACKFILL.
- TRANSPLANTS CAN BE USED INSTEAD OF ROOTWADS, PER DIRECTION OF ENGINEER.


| | |
|--|-------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 2-B |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 602 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |

WOVEN FIELD FENCE



- NOTE:**
- END POSTS SHALL BE INSTALLED AT A SPACING OF 10-15 FEET.

PERMANENT FORD STREAM CROSSING



NOTES:


- CONSTRUCT STREAM CROSSING WHEN FLOW IS LOW.
- HAVE ALL NECESSARY MATERIALS AND EQUIPMENT ON-SITE BEFORE WORK BEGINS.
- MINIMIZE CLEARING AND EXCAVATION OF STREAMBANKS. DO NOT EXCAVATE CHANNEL BOTTOM. COMPLETE ONE SIDE BEFORE STARTING ON THE OTHER SIDE.
- INSTALL STREAM CROSSING AT RIGHT ANGLE TO THE FLOW.
- GRADE SLOPES TO A 3:1 SLOPE. TRANSPLANT SOD FROM ORIGINAL STREAMBANK ONTO SIDE SLOPES.
- MAINTAIN CROSSING SO THAT RUNOFF IN THE CONSTRUCTION ROAD DOES NOT ENTER EXISTING CHANNEL.
- A STABILIZED PAD OF STONE BACKFILL, 6 INCHES THICK, LINED WITH GEOTEXTILE FABRIC, SHALL BE USED OVER THE BERM AND ACCESS SLOPES.
- WIDTH OF THE CROSSING SHALL BE SUFFICIENT TO ACCOMMODATE THE LARGEST VEHICLE CROSSING THE CHANNEL.
- CONTRACTOR SHALL DETERMINE AN APPROPRIATE RAMP ANGLE ACCORDING TO EQUIPMENT UTILIZED.

NORTH CAROLINA
PROFESSIONAL ENGINEER
SEAL
20067
WILLIAM SCOTT HUNT, III


I:\6\132700\Design\Plans\132700_PSH_2B.dgn

2/26/03

DITCH PLUG




CHANNEL BLOCK



| | |
|---|-------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 2-C |
| PROJECT ENGINEER | |
| | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License # F-1084</small> | |
| EEP ID No. 95729 | |

LOG AND ROCK STEP-POOL




- NOTES:**
- LOGS SHOULD BE AT LEAST 10" IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD, AND RECENTLY HARVESTED AND EXTENDING INTO THE BANKS ON EACH SIDE.
 - SOIL SHOULD BE COMPACTED WELL AROUND BURIED PORTIONS OF LOG.
 - NON-WOVEN FILTER FABRIC SHOULD BE NAILED/STAPLED TO THE LOG BELOW THE BACKFILL.
 - BOULDERS SHOULD BE 3' X 2' X 2' AND PLACED ON TOP OF HEADER LOG FOR ANCHORING.
 - LOGS SHOULD BE ANGLED 60° - 70° FROM THE STREAM BANK AND CROSS SLOPES SHOULD NOT EXCEED 2%.
 - STEP HEIGHTS/DROPS SHALL NOT EXCEED 0.4 FT AND POOL DEPTHS NOT TO EXCEED 1.8 FT.
 - THE NUMBER LOG STEPS MAY VARY BETWEEN BEGIN AND END STATIONING DEPENDING ON LOG DIAMETER SIZE. SEE LONGITUDINAL PROFILE AND STRUCTURE TABLE FOR STATION AND ELEVATION.



K:\2004\Design\Plans\132700_PSH_2C.dgn


2/25/03

CONSTRUCTED RIFFLE



- NOTES:**
1. UNDERCUT CHANNEL BED ELEVATION 18 INCHES TO ALLOW FOR LAYERS OF STONE.
 2. INSTALL EROSION CONTROL MATTING ALONG COMPLETED BANKS SUCH THAT THE EROSION CONTROL MATTING AT THE TOE OF THE BANK EXTENDS DOWN TO THE UNDERCUT ELEVATION.
 3. INSTALL SUB LAYER OF CLASS 2 STONE.
 4. INSTALL A WELL GRADED MIX OF SPECIFIED STONE, COMPACTED TO GRADE.
 5. FINAL CHANNEL BED SHAPE SHOULD BE ROUNDED, SMOOTH, AND CONCAVE, WITH THE ELEVATION OF THE BED 0.2 FT DEEPER IN THE CENTER THAN AT THE EDGES.
 6. RIFFLE LENGTHS WILL VARY. SEE LONGITUDINAL PROFILE AND STRUCTURE TABLE FOR BEGINNING AND ENDING STATIONS AND ELEVATIONS.


GEOLIFT WITH BRUSH TOE





- NOTES:**
1. WHEN GEOLIFTS ARE BUILT ABOVE ROOTWAD CLUSTER, USE LARGE STONE BACKFILL BEHIND ROOT MASS TO BUILT FOUNDATION.

| | |
|--|-------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 2-D |
| PROJECT ENGINEER | |
| Baker | |
| Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: F-1084 | |
| EEP ID No. 95729 | |

GRADE CONTROL LOG J-HOOK VANE



- NOTES:**
1. LOGS SHOULD BE AT LEAST 10" IN DIAMETER, RELATIVELY STRAIGHT, HARDWOOD, AND RECENTLY HARVESTED.
 2. BOULDERS MUST BE 3' x 2' x 2'.
 3. SOIL SHOULD BE COMPACTED WELL AROUND BURIED PORTIONS OF LOG.
 4. ROOTWADS SHOULD BE PLACED BENEATH THE HEADER LOG AND PLACED SO THAT IT SECURES THE HEADER LOG INTO THE BANK. SEE ROOTWAD DETAIL.
 5. BOULDERS SHOULD BE PLACED ON TOP OF HEADER LOG FOR ACHORING.
 6. HEADER BOULDERS TO BE PLACED 0.5 TO 0.8 FEET APART.
 7. NON-WOVEN FILTER FABRIC SHOULD BE NAILED TO THE LOG BELOW THE BACKFILL.
 8. FOOTERS SHALL BE INSTALLED SUCH THAT 1/4 TO 1/3 OF THE LENGTH IS DOWNSTREAM OF THE HEADER.



K:\132700\Design\PI.ms\132700_PSH_2D.dgn

GENERAL CONSTRUCTION SEQUENCE

MICHAEL BAKER ENGINEERING, INC. WILL PROVIDE CONSTRUCTION OBSERVATION DURING THE CONSTRUCTION PHASE OF THIS PROJECT. THE FOLLOWING CONSTRUCTION SEQUENCE SHALL BE USED DURING IMPLEMENTATION OF THE PLAN. CONTRACTOR SHALL REFER TO THE APPROVED SEDIMENTATION AND EROSION CONTROL PLAN FOR SPECIFIC CONSTRUCTION SEQUENCE ITEMS AND SHALL BE RESPONSIBLE FOR FOLLOWING THE APPROVED PLANS AND PERMIT CONDITIONS.

1. CONTRACTOR SHALL CONTACT NORTH CAROLINA "ONE CALL" CENTER (1.800.632.4949) BEFORE ANY EXCAVATION.
2. CONTRACTOR SHALL PREPARE STABILIZED CONSTRUCTION ENTRANCES AND HAUL ROADS AS INDICATED ON THE PLANS.
3. THE CONTRACTOR SHALL MOBILIZE EQUIPMENT, MATERIALS, PREPARE STAGING AREA(S) AND STOCKPILE AREA(S) AS SHOWN ON THE PLANS.
4. CONSTRUCTION TRAFFIC SHALL BE RESTRICTED TO THE AREA DENOTED AS "LIMITS OF DISTURBANCE" OR "HAUL ROADS" ON THE PLANS.
5. THE CONTRACTOR SHALL INSTALL TEMPORARY ROCK DAMS AT LOCATIONS INDICATED ON THE PLANS.
6. THE CONTRACTOR SHALL INSTALL TEMPORARY SILT FENCE AROUND THE STAGING AREA(S). TEMPORARY SILT FENCING WILL ALSO BE PLACED AROUND THE TEMPORARY STOCKPILE AREAS AS MATERIAL IS STOCKPILED THROUGHOUT THE CONSTRUCTION PERIOD.
7. THE CONTRACTOR SHALL INSTALL ALL TEMPORARY AND PERMANENT STREAM CROSSINGS AS SHOWN ON THE PLANS IN ACCORDANCE WITH THE NC EROSION AND SEDIMENT CONTROL PLANNING AND DESIGN MANUAL. THE EXISTING CHANNEL AND DITCHES ON SITE WILL REMAIN OPEN DURING THE INITIAL STAGES OF CONSTRUCTION TO ALLOW FOR DRAINAGE AND TO MAINTAIN SITE ACCESSIBILITY.
8. THE CONTRACTOR SHALL CONSTRUCT ONLY THE PORTION OF CHANNEL THAT CAN BE COMPLETED AND STABILIZED WITHIN THE SAME DAY.
9. THE CONTRACTOR SHALL APPLY TEMPORARY SEED AND MULCH TO ALL DISTURBED AREAS AT THE END OF EACH WORK DAY.
10. THE CONTRACTOR SHALL CLEAR AND GRUB AN AREA ADEQUATE TO CONSTRUCT THE STREAM CHANNEL AND GRADING OPERATIONS AFTER ALL SEDIMENTATION AND EROSION CONTROL PRACTICES HAVE BEEN INSTALLED AND APPROVED. IN GENERAL, THE CONTRACTOR SHALL WORK FROM UPSTREAM TO DOWNSTREAM AND IN-STREAM STRUCTURES AND CHANNEL FILL MATERIAL SHALL BE INSTALLED USING A PUMP-AROUND OR FLOW DIVERSION MEASURE AS SHOWN ON THE PLANS.
11. THE CONTRACTOR WILL BEGIN CONSTRUCTION BY EXCAVATING CHANNEL FILL MATERIAL IN AREAS FOR REACH R5. THE CONTRACTOR MAY FILL DITCHES WHICH DO NOT CONTAIN ANY WATER DURING THE GRADING OPERATIONS. ALONG DITCHES WITH WATER OR STREAM REACHES, EXCAVATED MATERIAL SHOULD BE STOCKPILED IN AREAS SHOWN ON THE PLANS. IN ANY AREAS WHERE EXCAVATION DEPTHS WILL EXCEED 10 INCHES, TOPSOIL SHALL BE STOCKPILED AND PLACED BACK OVER THESE AREAS TO A DEPTH OF EIGHT INCHES TO ACHIEVE DESIGN GRADES AND CREATE A SOIL BASE FOR VEGETATION.
12. CONTRACTOR SHALL BEGIN CONSTRUCTION ON STREAM REACHES R5 AND R5A AT STATION 10+00 AND PROCEED IN A DOWNSTREAM DIRECTION UNTIL THE UPSTREAM PORTION OF REACH R4. THIS SECTION OF DESIGN CHANNEL WILL BE CONSTRUCTED OFFLINE AND IN THE DRY, SINCE IT WILL BE EXCAVATED THROUGH THE FIELD AREAS. THE CONTRACTOR SHALL EXCAVATE THE CHANNEL TO DESIGN GRADES IN ALL AREAS EXCEPT WITHIN 10 FEET OF THE TOP OF EXISTING STREAM BANKS.
13. AFTER EXCAVATING THE CHANNEL TO DESIGN GRADES, INSTALL IN-STREAM STRUCTURES, GRASSING, MATTING, AND TRANSPLANTS IN THIS SECTION, AND READY THE CHANNEL TO ACCEPT FLOW PER APPROVAL BY THE ENGINEER.
14. WATER WILL BE TURNED INTO THE CONSTRUCTED CHANNEL ONCE THE AREA IN AND AROUND THE NEW CHANNEL HAS BEEN STABILIZED. IMMEDIATELY BEGIN PLUGGING, FILLING, AND GRADING THE ABANDONED CHANNEL, AS INDICATED ON PLANS, MOVING IN A DOWNSTREAM DIRECTION TO ALLOW FOR DRAINAGE OF THE OLD CHANNELS. NO WATER SHALL BE TURNED INTO ANY SECTION OF CHANNEL PRIOR TO THE CHANNEL BEING COMPLETELY STABILIZED WITH ALL STRUCTURES INSTALLED.
15. THE NEW CHANNEL SECTIONS SHALL REMAIN OPEN ON THE DOWNSTREAM END TO ALLOW FOR DRAINAGE DURING RAIN EVENTS.
16. ANY GRADING ACTIVITIES ADJACENT TO THE STREAM CHANNEL SHALL BE COMPLETED PRIOR TO TURNING WATER INTO THE NEW STREAM CHANNEL SEGMENTS. GRADING ACTIVITIES SHALL NOT BE PERFORMED WITHIN 10 FEET OF THE NEW STREAM CHANNEL BANKS. THE CONTRACTOR SHALL NOT GRADE OR ROUGHEN ANY AREAS WHERE EXCAVATION ACTIVITIES HAVE NOT BEEN COMPLETED.
17. ONCE A STREAM WORK PHASE IS COMPLETE, APPLY TEMPORARY SEEDING, PERMANENT SEEDING, AND MULCHING TO ANY AREAS DISTURBED DURING CONSTRUCTION. APPLY PERMANENT SEEDING MIXTURES, AS SHOWN ON THE VEGETATION PLAN. TEMPORARY SEEDING SHALL BE APPLIED IN ALL AREAS SUSCEPTIBLE TO EROSION (I.E. DISTURBED DITCH BANKS, STEEP SLOPES, AND SPOIL AREAS) SUCH THAT GROUND COVER IS ESTABLISHED WITHIN 15 WORKING DAYS FOLLOWING COMPLETION OF ANY PHASE OF GRADING. PERMANENT GROUND COVER SHALL BE ESTABLISHED FOR ALL DISTURBED AREAS WITHIN 15 WORKING DAYS OR 90 CALENDAR DAYS (WHICHEVER IS SHORTER) FOLLOWING COMPLETION OF CONSTRUCTION.
18. CONTRACTOR SHALL IMPROVE AND CONSTRUCT THE EXISTING FARM ROAD CROSSINGS (REACH R5 NEAR STATION 24+70 AND REACH R4 NEAR STATION 52+70) BY INSTALLING PERMANENT CULVERTS AND A FORD CROSSING, STABILIZING SIDE SLOPES, AND MODIFYING THE FARM ROAD BED ELEVATIONS ACCORDING TO THE PLANS AND SPECIFICATIONS.
19. ALL DISTURBED AREAS SHOULD BE SEEDED AND MULCHED BEFORE LEAVING THE PROJECT. REMOVE TEMPORARY STREAM CROSSINGS AND ANY IN-STREAM TEMPORARY ROCK DAMS. ALL WASTE MATERIAL MUST BE REMOVED FROM THE PROJECT SITE.
20. THE CONTRACTOR SHALL TREAT AREAS OF INVASIVE SPECIES VEGETATION THROUGHOUT THE PROJECT AREA ACCORDING TO THE PLANS AND SPECIFICATIONS PRIOR TO DEMOBILIZATION.
21. THE CONTRACTOR SHALL PLANT WOODY VEGETATION AND LIVE STAKES, ACCORDING TO PLANTING DETAILS AND SPECIFICATIONS. THE CONTRACTOR SHALL COMPLETE THE REFORESTATION (BARE-ROOT PLANTING) PHASE OF THE PROJECT AND APPLY PERMANENT SEEDING AT THE APPROPRIATE TIME OF THE YEAR.
22. THE CONTRACTOR SHALL ENSURE THAT THE SITE IS FREE OF TRASH AND LEFTOVER MATERIALS PRIOR TO DEMOBILIZATION OF EQUIPMENT FROM THE SITE.




2/26/03

H:\2004\132700\Design\Plans\132700_PSH_04.dgn





| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 4 |
| PROJECT ENGINEER | |
| Baker Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: P-1004 | |
| EEP ID No. 95729 | |




BEGIN REACH R1
STA. 10+00.00

END REACH R1
STA. 20+42.71

-  FILL EXISTING CHANNEL
-  DITCH PLUG / CHANNEL BLOCK


**UT TO CANE CREEK
PLAN VIEW**






SCALE (FT)

2/26/03

K:\62014\132700\Design\Plots\132700_PSH_05.dgn

| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 5 |
| PROJECT ENGINEER | |
|  | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 602 Cary, NORTH CAROLINA 27518 Phone: 919.463.5468 Fax: 919.463.5490 License #: F-1054</small> | |
| EEP ID No. 95729 | |



-  FILL EXISTING CHANNEL
-  DITCH PLUG / CHANNEL BLOCK

**UT TO CANE CREEK
PLAN VIEW**


SCALE (FT)

MATCH LINE STA. 22+00
SEE SHEET 6



2/26/03

K:\132700\Design\Plans\132700_PSH_06.dgn

| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 6 |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27516 Phone: 919.483.6488 Fax: 919.483.6486 License # F-1084</small> | |
| EEP ID No. 95729 | |



INSTALL PERMANENT CULVERT STREAM CROSSING
 REMOVE AND REUSE EXISTING CULVERTS
 REINSTALL 36" (2) DIA. RCP AT FLOODPLAIN ELEVATION
 INSTALL (2) 48" RCP AT 0.8 FT BELOW STREAMBED ELEV.
 (SEE DETAIL SHEET 2-A)
 INV. IN = 479.50'
 INV. OUT = 479.10'

 FILL EXISTING CHANNEL
 DITCH PLUG / CHANNEL BLOCK

BEGIN REACH R3
 STA. 10+00.00

END REACH R5 =
 BEGIN REACH R4
 STA. 29+18.18

END REACH R3
 STA. 14+05.04




**UT TO CANE CREEK
 PLAN VIEW**

SCALE (FT)

2/26/03


K:\32700\Design\Plans\132700_PSH_07.dgn

| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 7 |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |



MATCH LINE STA. 34+50
SEE SHEET 6

MATCH LINE STA. 46+50.00
SEE SHEET 8




**UT TO CANE CREEK
PLAN VIEW**

SCALE (FT)

2/26/03

K:\132700\Design\PI\132700_PSH_08.dgn

| | |
|--|-----------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 8 |
| PROJECT ENGINEER | |
| Baker Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5488 Fax: 919.463.5490 License #: F-1084 | |
| EEP ID No. 95729 | |



END REACH R4
STA. 57+15.18



**UT TO CANE CREEK
PLAN VIEW**

SCALE (FT)

2/26/03


PROJECT ENGINEER

Baker


Michael Baker Engineering Inc.
8000 Regency Parkway, Suite 800
Cary, NORTH CAROLINA 27518
Phone: 919 453 5488
Fax: 919 453 5490
License # F-1084

EEP ID No. 95729


REACH R1





REACH R3



REACH R5



REACH R5



I:\6230\100\Design\Plans\132700_PFL_09.dgn


2/26/03

| | |
|---|-----------|
| BAKER PROJECT REFERENCE NO. | SHEET NO. |
| 132700 | 10 |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.483.5488 Fax: 919.483.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |



REACH R4-5



REACH R4



REACH R4




I:\612014\32700\Design\Plans\132700_PFL_10.dgn


2/26/03


| | |
|--|-----------|
| BAKER PROJECT REFERENCE NO. | SHEET NO. |
| 132700 | 11 |
| PROJECT ENGINEER | |
|  | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.463.5468 Fax: 919.463.5400 License #: F-1084</small> | |
| EEP ID No. 95729 | |

REACH R5A



K:\6\2014\Design\Plans\132700_PFL_11.dgn






BEGIN REACH R1
STA. 10+00.00

END REACH R1
STA. 20+42.71

 RIPARIAN BUFFER PLANTING = APPROX. 14.0 AC.

- NOTE:**
1. SEE SHEET 1-A FOR VEGETATION SELECTION.
 2. EXISTING WOODED AREAS NOT DISTURBED DURING CONSTRUCTION SHALL NOT BE PLANTED.






2/26/03

K:\32700\Design\Plans\132700_PSH_12.dgn

2/26/03

K:\62014\132700\Design\Plans\132700_PSH_13.dgn

| | |
|--|------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 13 |
| PROJECT ENGINEER | |
| Baker | |
| <small>Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27519 Phone: 919 483 5488 Fax: 919 483 5499 License #: F-1084</small> | |
| EEP ID No. 95729 | |




BEGIN REACH R5A
STA. 10+00.00

BEGIN REACH R5
STA. 10+00.00

END REACH R5A
STA. 11+43.57 =
REACH R5
STA. 10+73.78

MATCH LINE STA. 22+00
SEE SHEET 14

 RIPARIAN BUFFER PLANTING = APPROX. 14.0 AC.

- NOTE:**
1. SEE SHEET 1-A FOR VEGETATION SELECTION.
 2. EXISTING AREAS NOT DISTURBED DURING CONSTRUCTION SHALL NOT BE PLANTED.


**UT TO CANE CREEK
VEGETATION PLAN**

SCALE (FT)

2/26/03


1/6/2014
R:\132700\Design\Plans\132700_PSH_14.dgn

| | |
|--|------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 14 |
| PROJECT ENGINEER | |
|  | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.483.5488 Fax: 919.483.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |




 RIPARIAN BUFFER PLANTING = APPROX. 14.0 AC.

NOTE:
1. SEE SHEET 1-A FOR VEGETATION SELECTION.
2. EXISTING AREAS NOT DISTURBED DURING CONSTRUCTION SHALL NOT BE PLANTED.



**UT TO CANE CREEK
VEGETATION PLAN**




SCALE (FT)

2/26/03

I:\2004\Design\Plans\132700_PSH_15.dgn

| | |
|--|------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 15 |
| PROJECT ENGINEER | |
|  Michael Baker Engineering Inc. 6000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27516 Phone: 919.483.5488 Fax: 919.483.5490 License #: F-1084 | |
| EEP ID No. 95729 | |




 RIPARIAN BUFFER PLANTING = APPROX. 14.0 AC.

- NOTE:**
1. SEE SHEET 1-A FOR VEGETATION SELECTION.
 2. EXISTING AREAS NOT DISTURBED DURING CONSTRUCTION SHALL NOT BE PLANTED.



**UT TO CANE CREEK
VEGETATION PLAN**





SCALE (FT)

2/26/03

I:\6_23\4\Design\Plans\132700_PSH_16.dgn

| | |
|--|------------------------|
| BAKER PROJECT REFERENCE NO. 132700 | SHEET NO. 16 |
| PROJECT ENGINEER | |
|  | |
| <small>Michael Baker Engineering Inc. 8000 Regency Parkway, Suite 600 Cary, NORTH CAROLINA 27518 Phone: 919.483.5488 Fax: 919.483.5490 License #: F-1084</small> | |
| EEP ID No. 95729 | |



MATCH LINE STA. 46+50.00
SEE SHEET 15


END REACH R4
STA. 57+15.18

 RIPARIAN BUFFER PLANTING = APPROX. 14.0 AC.

- NOTE:**
1. SEE SHEET 1-A FOR VEGETATION SELECTION.
 2. EXISTING AREAS NOT DISTURBED DURING CONSTRUCTION SHALL NOT BE PLANTED.



**UT TO CANE CREEK
VEGETATION PLAN**



SCALE (FT)