

# UT to Cane Creek Restoration Project Year 7 Final Monitoring Report

Alamance County, North Carolina

DMS Project ID Number – 95729, DEQ Contract No. 4951

Permits: SAW-2012-01907, DWR# 13-1177



**Project Info:**

Monitoring Year: 7 of 7

Year of Data Collection: 2020

Year of Completed Construction: 2014

Submission Date: January 2021

**Submitted To:**

NCDEQ - Division of Mitigation Services

1625 Mail Service Center

Raleigh, NC 27699

NC DEQ Contract ID No. 004951

<b>Mitigation Project Name</b>	<b>UT to Cane Creek</b>	<b>USACE Action ID</b>	<b>2012-01907</b>
<b>DMS ID</b>	<b>95729</b>	<b>DWR Permit</b>	<b>2013-1177</b>
<b>River Basin</b>	<b>Cape Fear</b>	<b>Date Project Instituted</b>	<b>10/29/2012</b>
<b>Cataloging Unit</b>	<b>03030002</b>	<b>Date Prepared</b>	<b>4/20/2020</b>
<b>County</b>	<b>Alamance</b>	<b>Stream/Wet. Service Area</b>	<b>Cape Fear 03030002</b>

*Todd J. [Signature]* 9/21/2020  
**Signature & Date of Official Approving Credit Release**

- 1 - For NCDMS, no credits are released during the first milestone  
2 - For NCDMS projects, the initial credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the IRT by posting it to the DMS portal, provided the following have been met:
- 1) Approved of Final Mitigation Plan
  - 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.
  - 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.
  - 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.
- 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Warm Stream Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	1,378.160	0.000	1,378.160	2014	12/1/2014
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	459.387	0.000	459.390	2015	4/23/2015
<b>4 - Year 2 Monitoring</b>	10.00%	10.00%	459.387	0.000	459.390	2016	4/25/2016
<b>5 - Year 3 Monitoring</b>	10.00%	10.00%	459.387	0.000	459.390	2017	4/3/2017
<b>6 - Year 4 Monitoring</b>	5.00%	5.00%	229.693	0.000	229.693	2018	4/25/2018
<b>7 - Year 5 Monitoring</b>	10.00%	10.00%	459.387	0.000	459.387	2019	4/26/2019
<b>8 - Year 6 Monitoring</b>	5.00%	5.00%	229.693	0.000	229.693	2020	4/20/2020
<b>9 - Year 7 Monitoring</b>	10.00%					2021	
<b>Stream Bankfull Standard</b>	10.00%	10.00%	459.387	0.000	459.390	2017	4/3/2017
			<b>Totals</b>	0.000	4,134.493		

<b>Total Gross Credits</b>	4,593.867
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	4,134.493
<b>Total Percentage Released</b>	90.00%
<b>Remaining Unreleased Credits</b>	459.374

**Notes**

**Contingencies (if any)**

**Project Quantities**

Mitigation Type	Restoration Type	Physical Quantity
Warm Stream	Restoration	3,314.000
Warm Stream	Enhancement I	433.000
Warm Stream	Enhancement II	2,478.000

Mitigation Project Name UT to Cane Creek  
DMS ID 95729  
River Basin Cape Fear  
Cataloging Unit 03030002  
County Alamance

USACE Action ID 2012-01907  
DWR Permit 2013-1177  
Date Project Instituted 10/29/2012  
Date Prepared 4/20/2020  
Stream/Wet. Service Area Cape Fear 03030002

							Stream Restoration Credits
<b>Beginning Balance (mitigation credits)</b>							<b>4,593.867</b>
<b>Released Credits</b>							<b>4,134.493</b>
<b>Unrealized Credits</b>							<b>0.000</b>
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #	
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		1,325.600
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		115.467
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		396.480
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		331.400
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		28.867
NCDOT Stream & Wetland ILF Program	REQ-005957	R-2413A R-2413B	NC 68 Connector	2013-00557	2013-0517		99.120
NCDOT Stream & Wetland ILF Program	REQ-005994	R-2612B	US 421 Improvements	2013-01990	2013-0912		662.800
NCDOT Stream & Wetland ILF Program	REQ-005994	R-2612B	US 421 Improvements	2013-01990	2013-0912		57.733
NCDOT Stream & Wetland ILF Program	REQ-005994	R-2612B	US 421 Improvements	2013-01990	2013-0912		198.240
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		459.387
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		165.700
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		14.433
NCDOT Stream & Wetland ILF Program	REQ-006028	U-2525B U-2525C	Greensboro Eastern Loop	2005-21386	2013-0918		49.560
<b>Total Credits Debited</b>							<b>3,904.787</b>
<b>Remaining Available balance (mitigation credits)</b>							<b>229.706</b>
<b>Remaining Credits (unreleased credits)</b>							<b>459.374</b>

January 8, 2021

Jeremiah Dow  
NCDEQ, Division of Mitigation Services  
1652 Mail Service Center  
Raleigh, NC 27699-1652

Subject: Response letter to DMS review comments regarding the Draft Year 7 Monitoring Report for the UT to Cane Creek Restoration Project (#95729)  
Cape Fear Basin – CU#03030002, Alamance County, North Carolina  
Service Contract No. 004951, DMS No. 95729, RFP No. 16-004357, Baker No. 132700

Mr. Dow,

Please find below our responses to the NC Division of Mitigation Services (DMS) review comments dated December 21, 2020 in reference to the UT to Cane Creek Restoration Project MY7 Draft report. We have revised the draft document and the digital submission files as outlined below:

1. Digital files/drawings:

- a. Please include a photo point shapefile containing the spatial features that depict the photo points in the CCPV.

**Response: The photo-point location shapefile used in the CCPV has been provided with the revised digital submission files.**

- b. Please include photos as JPEGs.

**Response: Photos have been provided as JPEGs in the revised digital file submission.**

- c. Please verify bank height ratio calculations. Ensure that the elevation that achieves the MY0 bankfull area in the MY7 channel is being used in these calculations. For example: Cross Section 4 should have a BHR of 1.09, and should be using bankfull elevation of 479.54 to achieve the MY0 cross sectional area.

**Response: Baker checked each of the BHR calculations and verified that they are all correct with the exception of XS-4 as noted. The bankfull elevation derived from the as-built area for XS-4 was determined to be 479.54' (as noted) using the Mecklenburg spreadsheet and was used to determine the BHR shown, but just wasn't correctly brought into the project cross-section figure. However, using this elevation provides a BHR of 0.97, which rounds to the 1.0 shown in the cross-section tables. For clarity, the calculation was made using the following elevations (as provided in the XS-4 figure) and equation:**

$$\text{BHR} = (\text{Low bank elevation} - \text{TWG elevation}) / (\text{MY7 Bkf elevation} - \text{TWG elevation})$$
$$\text{BHR} = (479.51' - 478.35') / (479.54' - 478.35') = 1.16 / 1.19 = 0.97$$



As requested, Baker has provided one (1) hardcopy and a pdf version of the Final report, along with all the revised digital data/drawings and e-submission files, which will be sent via secure ftp link. Please do not hesitate to contact me at 919-219-6339 or by email at [scott.king@mbakerintl.com](mailto:scott.king@mbakerintl.com) should you have any questions regarding our response submittal.

Sincerely,

A handwritten signature in blue ink that reads "Scott King". The signature is written in a cursive style with a large, stylized "S" and "K".

Scott King, LSS, PWS  
Project Manager

Enclosures

# **UT to Cane Creek Restoration Project Year 7 Final Monitoring Report**

**Alamance County, North Carolina**

**DMS Project ID Number – 95729, DEQ Contract No. 4951**

**Permits: SAW-2012-01907, DWR# 13-1177**

Report Prepared and Submitted by Michael Baker Engineering, Inc.

NC Professional Engineering License # F-1084



# TABLE OF CONTENTS

<b>1.0 EXECUTIVE SUMMARY .....</b>	<b>1</b>
<b>2.0 METHODOLOGY .....</b>	<b>3</b>
2.1 Stream Assessment .....	3
2.1.1 Morphological Parameters and Channel Stability.....	3
2.1.2 Hydrology.....	3
2.1.3 Photographic Documentation .....	4
2.1.4 Visual Stream Morphological Stability Assessment.....	4
2.2 Vegetation Assessment .....	4
<b>3.0 REFERENCES .....</b>	<b>4</b>

## APPENDICES

<b>Appendix A</b>	<i>Project Maps and Background Tables</i>
Figure 1	Project Vicinity Map
Figure 2	Mitigation Work Plan
Figure 3	Reference Locations
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contacts
Table 4	Project Attributes (Pre-Construction Conditions)
<b>Appendix B</b>	<i>Visual Assessment Data</i>
Figure 4	Current Condition Plan View (CCPV)
Table 5a	Visual Stream Morphology Stability Assessment Table
Table 5b	Stream Problem Areas (SPAs)
Table 6a	Vegetation Condition Assessment
Table 6b	Vegetation Problem Areas (VPAs)
	Stream Station Photo-Points
	Vegetation Plot Photographs
	Crest Gauge Photographs
	Additional Project Photographs
<b>Appendix C</b>	<i>Vegetation Plot Data</i>
Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Plot Metadata
Table 9a	CVS Stem Count of Planted Stems by Plot and Species
Table 9b	Stem Count For Each Species Arranged by Plot
Table 9c	CVS Density Per Plot
Table 9d	CVS Vegetation Summary and Totals

<b>Appendix D</b>	<i>Stream Survey Data</i>
Figure 5	Year 7 Cross-Sections with Annual Overlays
Table 10	Baseline Stream Summary Table
Table 11	Morphology and Hydraulic Monitoring Summary
<b>Appendix E</b>	<i>Hydrologic Data</i>
Table 12	Verification of Bankfull Events



## 1.0 EXECUTIVE SUMMARY

Michael Baker Engineering, Inc. (Baker) restored 3,314 linear feet (LF) of perennial and intermittent streams and enhanced 2,911 linear feet of channel for the Unnamed Tributary (UT) to Cane Creek Restoration Project (Site). Baker also planted approximately 14.0 acres of native riparian species vegetation within the recorded conservation easement areas along the restored and enhanced reaches (Reaches R1, R3, R4, R5 and R5a) for the Site. Table 1 summarizes project components and mitigation credits (Appendix A). The Site is located in Alamance County, approximately three miles south of the Town of Saxapahaw (Figure 1). The Site is located in the NC Division of Water Resources (NCDWR) Sub-basin 03-06-04 and the North Carolina Department of Environmental Quality (NCDEQ) - Division of Mitigation Services' (DMS) Targeted Local Watershed (TLW) 03030002-050050 of the Cape Fear River Basin. The Project involved the restoration and enhancement of rural Piedmont streams, which had been impaired due to past agricultural conversion and cattle grazing.

Based on the DMS 2009 Cape Fear River Basin Restoration Priority (RBRP) Plan, the UT to Cane Creek Restoration Project area is located in an existing TLW within the Cape Fear River Basin, although it is not located in a Local Watershed Planning (LWP) area. The restoration strategy for the Cape Fear River Basin targets specific projects, which focus on developing creative strategies for improving water quality flowing to the Haw River in order to reduce non-point source (NPS) pollution to Jordan Lake.

The primary goals of the Project were to improve ecologic functions and to manage NPS inputs to the impaired areas as described in the DMS 2009 Cape Fear RBRP and as identified below:

- Create geomorphically stable conditions along the UTs across the Site,
- Implement agricultural best management practices (BMPs) to reduce NPS inputs to receiving waters,
- Protect and improve water quality by reducing stream bank erosion, and nutrient and sediment inputs,
- Restore stream and floodplain interaction by connecting historic flow paths and promoting natural flood processes, and
- Restore and protect riparian buffer functions and corridor habitat in perpetuity by establishing a permanent conservation easement.

To accomplish these goals, the following objectives were identified:

- Restore existing incised, eroding, and channelized streams by providing flood water access to the relic floodplains,
- Prevent cattle from accessing the conservation easement by installing permanent fencing thus reducing excessive stream bank erosion and nutrient inputs,
- Increase aquatic habitat value by providing more bedform diversity, creating natural scour pools and reducing sediment inputs from accelerated stream bank erosion,
- Plant native species riparian buffer vegetation along stream bank and floodplain areas, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, improve stream bank stability and riparian habitat connectivity, and shade the stream to decrease water temperature,
- Improve aquatic and terrestrial habitat through improved substrate and in-stream cover, addition of woody debris, and reduction of water temperature, and
- Treat invasive species vegetation within the Site area and, if necessary, continue treatments during the monitoring period.

The Year 7 monitoring survey data of the twelve permanent cross-sections indicates that these stream sections are geomorphically stable and are within the lateral/vertical stability and in-stream structure performance categories. Certain cross-sections (Appendix D) have shown very minor fluctuations in their geometry as compared to the previous survey conducted in Year 5. These minor fluctuations represent a trend towards increased stability based off visual field evaluations. All reaches are fully stable and performing as designed and are rated at 100 percent for all the visual parameters evaluated in Table 5.

There were no Stream Problem Areas (SPAs) observed during the Year 7 monitoring. The previously reported section of bank scour along Reach R4 from Year 5 has continued to stabilize with livestock vegetation establishing well based on visual observations made during the monitoring year. Baker will continue to evaluate this area and supplement with additional livestock transplants over the winter to ensure continued stability. Additionally, a beaver dam was discovered towards the top of Reach R1 in early 2020 (see CCPV for location) and was removed in March 2020. The beaver likely came up the reach from the adjacent Cane Creek but the dam has not been reestablished. This reach will be closely monitored for additional beaver activity.

During Year 7 monitoring, the planted acreage performance categories were functioning at 100 percent with no thin or bare areas to report (Appendix B). The average density of total planted stems, based on data collected from the six monitoring plots during the Year 7 monitoring in August 2020, was 587 stems per acre (Appendix C). Thus, the vegetation data demonstrate that the Site has met the minimum success interim criteria of 210 trees per acre by the end of Year 7.

There were a few Vegetation Problem Areas (VPA) observed during the Year 7 monitoring. They each consist of scattered resprouts of the invasive species Chinese privet (*Ligustrum sinense*) found along the middle and lower sections of Reach R4 and along lower Reach R3, as detailed in Table 6a and 6b. The total combined area of the scattered privet is approximately 1.8 acres in size. They are almost entirely located within the mature forested area along the project enhancement reach. Their locations are shown on the Current Condition Plan View (CCPV) maps in the Appendix B. They will be treated in the spring of 2021.

Additionally, the scattered Chinese privet noted in the Year 6 report was treated in March of 2020 in the lower section of Reach R4, in an area approximately 0.5 acres in size. Much of this treated area overlaps with the current VPA privet locations and represents continued resprouts.

During Year 7 monitoring, the Reach R3 crest gauge (crest gauge #2) documented one bankfull event from the flooding resulting from heavy rainfall over two days in early August. Based on visual evidence of the floodplain it also appears that Reach R5 experienced an overbank event during the same storm but crest gauge #1 was found to have an established ant nest within it which destroyed any potential cork indicator. The crest gauge was thoroughly cleaned out and set back up. All crest gauge reading information is presented in Appendix E.

Summary information/data related to the Site and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report Appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan available on the DMS website. All raw data supporting the tables and figures in the Appendices is available from DMS upon request.

This report documents the successful completion of the Year 7 monitoring activities for the post-construction monitoring period.

## 2.0 METHODOLOGY

The seven-year monitoring plan for the Site includes criteria to evaluate the success of the stream and vegetation components of the Site. The methodology and report template used to evaluate these components adheres to the DMS guidance document “Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation” dated 11/7/11 (DMS 2011), and to the Monitoring Report Template, Version 1.5 (DMS 2012), which will continue to serve as the template for subsequent monitoring years. The specific locations of monitoring features, such as vegetation plots, permanent cross-sections, reference photograph stations, and crest gauges, are shown on the Current Condition Plan View (CCPV) map (Figure 4) found in Appendix B.

The Year 7 cross-section data was collected in September 2020, while the vegetation plot data was collected in late August 2020. All visual site assessment data contained in Appendix B was collected in October 2020.

### 2.1 Stream Assessment

The Project involved the restoration and enhancement of a rural Piedmont stream system that had been impaired due to past agricultural conversion and cattle grazing. Restoration practices involved raising the existing streambed and reconnecting the stream to the relic floodplain, and restoring natural flows to areas previously drained by ditching activities. The existing channels abandoned within the restoration areas were partially to completely filled to decrease surface and subsurface drainage and raise the local water table. Permanent cattle exclusion fencing was provided around all proposed reaches and riparian buffers, with the exception of Reach R1, where cattle lack access.

Stream survey data was collected to a minimum of Class C Vertical and Class A Horizontal accuracy using Leica TS06 Total Station and was georeferenced to the NAD83 State Plane Coordinate System, FIPS3200 in US Survey Feet, which was derived from the As-built survey.

#### 2.1.1 Morphological Parameters and Channel Stability

Survey data from the twelve permanent project cross-sections were collected and classified using the Rosgen Stream Classification System (Rosgen 1994), and all monitored cross-sections fall within the quantitative parameters defined for channels of the design stream type. The Year 7 monitoring survey data for the cross-sections indicates that the Site is geomorphically stable and performing at virtually 100 percent for all the parameters evaluated. The data collected are within the lateral/vertical stability and in-stream structure performance categories. All morphological survey data is presented in Appendix D.

A longitudinal profile was surveyed for the entire length of channel immediately after construction to document as-built baseline conditions for the first year of monitoring only. Annual longitudinal profiles will not be conducted during subsequent monitoring years unless channel instability has been documented or remedial actions/repairs are required by the U.S. Army Corps of Engineers (USACE) or DMS.

#### 2.1.2 Hydrology

To monitor on-site bankfull events, crest gauges were installed along two of the restored reaches. One crest gauge was installed on the floodplain at the bankfull elevation along the left top of bank on Reach R5 (Crest gauge 1), approximately at Station 22+00. The second crest gauge was installed on the floodplain along the right top of bank along Reach R3 (Crest gauge 2), approximately at Station 13+50.

### **2.1.3 Photographic Documentation**

Reference photograph transects were taken at each permanent cross-section. The survey tape was centered in the photographs of the bank. The water line was located in the lower edge of the frame, and as much of the bank as possible is included in each photograph.

Representative photographs also were taken of grade control structures and buffer areas along the restored stream. Stream photographs from Year 7 monitoring are shown in Appendix B.

### **2.1.4 Visual Stream Morphological Stability Assessment**

The visual stream morphological stability assessment involves the qualitative evaluation of lateral and vertical channel stability, and the integrity and overall performance of in-stream structures throughout the Project reaches as a whole. Habitat parameters and pool depth maintenance are also evaluated. During Year 7 monitoring, Baker staff walked the entire length of each of the Project reaches, noting geomorphic conditions of the stream bed profile (riffle/pool facets), both stream banks, and engineered in-stream structures. Representative photos were taken per the Site's Mitigation Plan. Locations of potential Stream Problem Areas (SPAs) are documented in the field for subsequent mapping on the CCPV figures (no SPAs were identified in Year 7, as described above). A detailed summary of the results for the visual stream stability assessment can be found in Appendix B, which includes all supporting figures, data tables, and SPA photos if applicable.

## **2.2 Vegetation Assessment**

In order to determine if the success criteria are achieved, vegetation-monitoring quadrants were installed and are monitored across the restoration site in accordance with the Carolina Vegetation Survey (CVS)-DMS Protocol for Recording Vegetation, Version 4.1 (Lee 2007). The vegetation monitoring plots are a minimum of 2 percent of the planted portion of the Site with six plots established randomly within the planted riparian buffer areas per Monitoring Levels 1 and 2. No monitoring quadrants were established within the undisturbed wooded areas of Reach R4. The sizes of individual quadrants are 100 square meters for woody tree species.

Year 7 vegetation assessment information is provided in Appendices B and C.

## **3.0 REFERENCES**

Carolina Vegetation Survey (CVS) and NC Division of Mitigation Services (DMS). CVS-DMS Data Entry Tool v. 2.3.1. University of North Carolina, Raleigh, NC. 2012.

Lee, M., Peet R., Roberts, S., Wentworth, T. 2007. CVS-DMS Protocol for Recording Vegetation, Version 4.1.

North Carolina Division of Mitigation Services (DMS). 2012. NCDMS Monitoring Report Template, Version 1.5, June 8, 2012.

North Carolina Division of Mitigation Services (DMS). 2011. Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation. Version 1.4, November 7, 2011.

North Carolina Division of Mitigation Services (DMS). 2009. Cape Fear River Basin Restoration Priorities.


Rosgen, D. L. 1994. A Classification of Natural Rivers. *Catena* 22:169-199.





# **Appendix A**

## **Project Maps and Background Tables**

The subject project site is an environmental restoration site of the NCDEQ Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.



Note: Site is located within targeted local watershed 03030002050050.



**Figure 1**  
**Project Vicinity Map**  
**UT to Cane Creek Site**


DEQ - Division of Mitigation Services

**Michael Baker**  
**INTERNATIONAL**

0 0.5 1 2 3 Miles

A north arrow pointing upwards and a scale bar showing distances from 0 to 3 miles.





- Stream Restoration
- Stream Enhancement I
- Stream Enhancement II
- Proposed Conservation Easement
- Parcel Boundary

NC OneMap, NC Center for Geographic Information and Analysis, NC 911 Board


**Michael Baker**  
INTERNATIONAL

0 500 1,000 Feet  
DEQ -Division of Mitigation Services  
Project # 95729



**Figure 2**  
Mitigation Work Plan  
UT to Cane Creek Site







<b>Table 1. Project Components and Mitigation Credits</b>								
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>								
<b>Mitigation Credits</b>								
	<b>Stream</b>	<b>Riparian Wetland</b>		<b>Non-riparian Wetland</b>		<b>Buffer</b>	<b>Nitrogen Nutrient Offset</b>	<b>Phosphorus Nutrient Offset</b>
Type	R, E1, EII	R	E					
Totals	4,594 SMU	0	0					
<b>Project Components</b>								
<b>Project Component or Reach ID</b>	<b>Stationing/ Location</b>	<b>Existing Footage/ Acreage (LF)</b>	<b>Approach</b>	<b>Restoration/ Restoration Equivalent (SMU)</b>	<b>Restoration Footage or Acreage (LF)</b>	<b>Mitigation Ratio</b>		
Reach 1	10+00 – 20+45	944	Restoration	1,045	1,045	1:1		
Reach 3	10+00 – 13+98	425	Restoration	398	398	1:1		
Reach 4 (Upstream section)	29+32 – 52+86	2,346	Enhancement Level II	933	2,333	2.5:1		
Reach 4 (Downstream section)	53+20 – 57+30	411	Restoration	410	410	1:1		
Reach 5 (Upstream section)	10+03 – 24+64	1,386	Restoration	1,461	1,461	1:1		
Reach 5 (Downstream section)	25+00 – 29+32	426	Enhancement Level I	289	433	1.5:1		
Reach 5a	10+02 – 11+47	144	Enhancement Level II	58	145	2.5:1		
<b>Component Summation</b>								
<b>Restoration Level</b>	<b>Stream (LF)</b>	<b>Riparian Wetland (AC)</b>		<b>Non-riparian Wetland (AC)</b>	<b>Buffer (SF)</b>	<b>Upland (AC)</b>		
		Riverine	Non-Riverine					
Restoration	3,314							
Enhancement I	433							
Enhancement II	2,478							
Creation	0							
Preservation	0							
High Quality Preservation	0							
<b>BMP Elements</b>								
<b>Element</b>	<b>Location</b>	<b>Purpose/Function</b>	<b>Notes</b>					
<b>BMP Elements:</b> BR= Bioretention Cell; SF= Sand Filter; SW= Stormwater Wetland; WDP= Wet Detention Pond; DDP= Dry Detention Pond; FS= Filter Strip; S= Grassed Swale; LS= Level Spreader; NI=Natural Infiltration Area								

**Table 2. Project Activity and Reporting History**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

<b>Activity or Report</b>	<b>Scheduled Completion</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan Prepared	N/A	N/A	Aug-13
Mitigation Plan Amended	N/A	N/A	Oct-13
Mitigation Plan Approved	May-13	N/A	Dec-13
Final Design – (at least 90% complete)	N/A	N/A	Feb-14
Construction Begins	Nov-13	N/A	Mar-14
Temporary S&E mix applied to entire project area	Feb-14	N/A	Jun-14
Permanent seed mix applied to entire project area	Feb-14	N/A	Jun-14
Planting of live stakes	Feb-14	N/A	Jun-14
Planting of bare root trees	Feb-14	N/A	Jun-14
End of Construction	Feb-14	N/A	Jun-14
Survey of As-built conditions (Year 0 Monitoring-baseline)	Apr-14	Jul-14	Aug-14
Year 1 Monitoring	Dec-14	Jan-15	Apr-15
Year 2 Monitoring	Dec-15	Oct-15	Nov-15
Year 3 Monitoring	Dec-16	Oct-16	Nov-16
Year 4 Monitoring	Dec-17	Oct-17	Nov-17
Year 5 Monitoring	Dec-18	Oct-18	Dec-18
Year 6 Monitoring	Dec-19	Oct-19	Jan-20
Year 7 Monitoring	Dec-20	Oct-20	Dec-20


<b>Table 3. Project Contacts</b>	
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>	
<b>Designer</b>	
Michael Baker Engineering, Inc.	8000 Regency Parkway, Suite 600 Cary, NC 27518 <u>Contact:</u> Katie McKeithan, Telephone: 919-481-5703
<b>Construction Contractor</b>	
KBS Earthworks	5616 Coble Church Rd Julian, NC 27283 <u>Contact:</u> Chris Sizemore, Telephone: 336-362-0289
<b>Planting Contractor</b>	
KBS Earthworks	5616 Coble Church Rd Julian, NC 27283 <u>Contact:</u> Chris Sizemore, Telephone: 336-362-0289
<b>Seeding Contractor</b>	
KBS Earthworks	5616 Coble Church Rd Julian, NC 27283 <u>Contact:</u> Chris Sizemore, Telephone: 336-362-0289
Seed Mix Sources	Green Resources, Telephone: 336-855-6363
Nursery Stock Suppliers	Mellow Marsh Farm, Telephone: 919-742-1200 ArborGen, Telephone: 843-528-3204
<b>Monitoring Performers</b>	
Michael Baker Engineering, Inc.	8000 Regency Parkway, Suite 600 Cary, NC 27518 <u>Contact:</u>
Stream Monitoring Point of Contact	Scott King, Tel. 919-481-5731
Vegetation Monitoring Point of Contact	Scott King, Tel. 919-481-5731

<b>Table 4. Project Attributes (Pre-Construction Conditions)</b>					
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>					
<b>Project Information</b>					
Project Name	UT to Cane Creek Restoration Project				
County	Alamance				
Project Area (acres)	19.9				
Project Coordinates (latitude and longitude)	35.8934 N, -79.3187 W				
<b>Project Watershed Summary Information</b>					
Physiographic Province	Piedmont				
River Basin	Cape Fear				
USGS Hydrologic Unit 8-digit and 14-digit	03030002 / 03030002050050				
NCDWR Sub-basin	03-06-04				
Project Drainage Area (acres)	452 (Reach R4 main stem at downstream confluence w/ Cane Creek)				
Project Drainage Area Percent Impervious	<1%				
CGIA Use Classification	2.01.01.01, 2.03.01, 2.99.01, 3.02 / Forest (49%) Agriculture (46%) Impervious Cover (1%)				
<b>Reach Summary Information</b>					
Parameters	Reach R1	Reach R3	Reach R4	Reach R5	Reach R5a
Length of Reach (linear feet)	1,052	400	2,731	1,925	145
Valley Classification (Rosgen)	VII	VII	VII	VII	VII
Drainage Area (acres)	80	91	452	290	14
NCDWR Stream Identification Score	30.5	36	42.5	38.5	33.5
NCDWR Water Quality Classification	WS V; NSW				
Morphological Description (Rosgen stream type)	Incised E	G	Bc (upstream)/ F (downstream)	G	B
Evolutionary Trend	Incised E→Gc→F	Bc→G→Fb	Bc→G→Fb	Bc→G→Fb	B→G
Underlying Mapped Soils	We, GaE, Cg, DbB	We	We, GbD3, Mc, Cg, TaD	We	We
Drainage Class	Poorly drained	Poorly drained	Poorly	Poorly drained	Poorly
Soil Hydric Status	Hydric	Hydric	Hydric	Hydric	Hydric
Average Channel Slope (ft/ft)	0.0127	0.0168	0.0169	0.0126	0.0223
FEMA Classification	N/A	Zone AE	Zone AE	N/A	N/A
Native Vegetation Community	Piedmont Small Stream				
Percent Composition of Exotic/Invasive Vegetation	<5%	<5%	<5%	<5%	<5%
<b>Regulatory Considerations</b>					
Regulation	Applicable	Resolved	Supporting Documentation		
Waters of the United States – Section 404	Yes	Yes	Categorical Exclusion		
Waters of the United States – Section 401	Yes	Yes	Categorical Exclusion		
Endangered Species Act	No	N/A	Categorical Exclusion		
Historic Preservation Act	No	N/A	Categorical Exclusion		
Coastal Area Management Act (CAMA)	No	N/A	Categorical Exclusion		
FEMA Floodplain Compliance	Yes	Yes	Categorical Exclusion		
Essential Fisheries Habitat	No	N/A	Categorical Exclusion		

# **Appendix B**

## **Visual Assessment Data**





- Conservation Easement
- ◆ Crest Gauge
- ▲ Photo-Points
- Cross Sections
- Stream Crossings
- Bank Repair in MY6 (Stabilizing)
- VPA: Privet Resprouts
- Privet Treated (March 2020)
- ★ Beaver Dam (Removed March 2020)
- As-Built Stream by Mitigation Type**
- Restoration
- Enhancement I
- Enhancement II
- No Credit
- Veg Plots (All Passed)





Conservation Easement

Crest Gauge

Photo-Points

Cross Sections

Stream Crossings

In-Stream Structures

Stream Top Of Bank

VPA: Privet Resprouts

**As-Built Streams By Mitigation Type**


Restoration

Enhancement I


Enhancement II

No Credit

Veg Plots (All Passed)




NC Center for Geographic Information & Analysis



DEQ - Division of Mitigation Services  
Project # 95729

**Current Condition  
Plan View - Figure 4A  
Monitoring Year 7  
UT to Cane Creek Site**





2013 Orthoimagery: NC OneMap, NC Center for Geographic Information and Analysis






- Conservation Easement
- ⬆ Crest Gauge
- ▲ Photo-Points
- Cross Sections
- Stream Crossings
- In-Stream Structures
- Stream Top Of Bank
- Bank Repair in MY6 (Vegetating and Stabilizing)
- VPA: Privet Resprouts
- Privet Treated (March 2020)

**As-Built Streams By Mitigation Type**

- Restoration
- Enhancement I
- Enhancement II
- No Credit
- Veg Plots (All Passed)



2013 Orthoimagery: NC OneMap, NC Center for Geographic Information and Analysis








Table 5a. Visual Stream Morphology Stability Assessment											
UT to Cane Creek Restoration Project: DMS Project ID No. 95729											
Reach ID: Reach 1											
Assessed Length (LF): 1,045											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate		9	9			100%			
		1. Depth		21	21			100%			
	3. Meander Pool Condition	2. Length		21	21			100%			
		1. Thalweg centering at upstream of meander bend (Run)		21	21			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)		20	20			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
		2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
			3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0
			<b>Totals</b>			0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	4	4			100%				
		2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	4	4			100%				
		3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	4	4			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	4	4			100%				

Table 5a. Visual Stream Morphology Stability Assessment											
UT to Cane Creek Restoration Project: DMS Project ID No. 95729											
Reach ID: Reach 3											
Assessed Length (LF): 398											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate		6	6			100%			
		1. Depth		3	3			100%			
	3. Meander Pool Condition	2. Length		3	3			100%			
		1. Thalweg centering at upstream of meander bend (Run)		3	3			100%			
	4. Thalweg Position	2. Thalweg centering at downstream of meander bend (Glide)		3	3			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
		2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
			3. Mass Wasting	Banks slumping, caving or collapse			0	0	100%	0	0
			<b>Totals</b>			0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	4	4			100%				
		2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	4	4			100%				
		3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	4	4			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	4	4			100%				

Table 5a. Visual Stream Morphology Stability Assessment											
UT to Cane Creek Restoration Project: DMS Project ID No. 95729											
Reach ID: Reach 4											
Assessed Length (LF): 2,743											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate	7	7			100%				
		3. Meander Pool Condition	1. Depth	2	2		100%				
		2. Length	2	2		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	2	2			100%				
		2. Thalweg centering at downstream of meander bend (Glide)	2	2			100%				
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%	
3. Mass Wasting		Banks slumping, caving or collapse			0	0	100%	0	0	100%	
			<b>Totals</b>			0	0	100%	0	0	99%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	3	3			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	3	3			100%				
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	3	3			100%				
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	3	3			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	3	3			100%				

Table 5a. Visual Stream Morphology Stability Assessment											
UT to Cane Creek Restoration Project: DMS Project ID No. 95729											
Reach ID: Reach 5											
Assessed Length (LF): 2,039											
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.	
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%				
		2. Degradation			0	0	100%				
	2. Riffle Condition	1. Texture Substrate	15	15			100%				
		3. Meander Pool Condition	1. Depth	19	19		100%				
		2. Length	19	19		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	19	19			100%				
		2. Thalweg centering at downstream of meander bend (Glide)	18	18			100%				
	2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
2. Undercut		Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%	
3. Mass Wasting		Banks slumping, caving or collapse			0	0	100%	0	0	100%	
			<b>Totals</b>			0	0	100%	0	0	100%
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	17	17			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	17	17			100%				
	2a. Piping	Structures lacking any substantial flow underneath sill or arms	17	17			100%				
	3. Bank Position	Bank erosion within the structures extent of influence does not exceed 15%	17	17			100%				
	4. Habitat	Pool forming structures maintaining - Max Pool Depth	17	17			100%				

<b>Table 5b. Stream Problem Areas (SPAs)</b> <b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>			
<b>Feature Issue</b>	<b>Station Numbers</b>	<b>Suspected Cause</b>	<b>Photos</b>
None	-	-	-



<b>Table 6a. Vegetation Conditions Assessment</b>						
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>						
<b>Planted Acreage: 14.0</b>						
<b>Vegetation Category</b>	<b>Defintions</b>	<b>Mapping Threshold (acres)</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
1. Bare Areas	Very limited cover both woody and herbaceous material.	0.1	NA	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4 or 5 stem count criteria.	0.1	NA	0	0.00	0.0%
<b>Total</b>				<b>0</b>	<b>0.00</b>	<b>0.0%</b>
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems or a size class that are obviously small given the monitoring year.	0.25	NA	0	0.00	0.0%
<b>Cumulative Total</b>				<b>0</b>	<b>0.00</b>	<b>0.0%</b>
<b>Easement Acreage: 19.9</b>						
<b>Vegetation Category</b>	<b>Defintions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Easement Acreage</b>
5. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale)	1000 ft²	Green polygons with hatching	4	1.80	9.0%
6. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale)	none	NA	0	0.00	0.0%

<b>Table 6b. Vegetation Problem Areas (VPAs)</b> <b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>			
<b>Feature Issue</b>	<b>Location</b>	<b>Suspected Cause</b>	<b>Photos</b>
Scattered Chinese privet ( <i>Ligustrum sinense</i> )	Reach R4: Mid and lower right bank and lower left bank. Reach R3: Lower left bank. Total area ~1.8 acres	Re-sprouts	N/A



UT to Cane Creek: MY7 Stream Station Photo-Points (from 10/08/20)



PP-1: Reach R5, view upstream, Station 11+50



PP-2: Reach R5, view upstream, Station 12+50



PP-3: Reach R5, view upstream, Station 13+75



PP-4: Reach R5, view upstream, Station 16+50



PP-5: Reach R5, view upstream, Station 17+25



PP-6: Reach R5, view upstream, Station 20+00



UT to Cane Creek: MY7 Stream Station Photo-Points (from 10/08/20)



PP-7: Reach R5, view upstream from crest gauge, Station 22+00



PP-8: Reach R5, view upstream of culvert crossing, Station 24+75



PP-9: Reach R5, view upstream, Station 28+50



PP-10: Reach R3, view upstream, at cross-section 6



PP-11: Reach R4, view upstream, Station 31+50



PP-12: Reach R4, view of upstream, Station 35+00



UT to Cane Creek: MY7 Stream Station Photo-Points (from 10/08/20)



PP-13: Reach R4, view upstream, Station 38+50



PP-14: Reach R4, view upstream, Station 43+50



PP-15: Reach R4, view upstream, Station 49+00



PP-16: Reach R4, view upstream at crossing,  
Station 53+00



PP-17: Reach R4, view upstream, Station 54+75



PP-18: Reach R4, view upstream, Station 56+50



UT to Cane Creek: MY7 Stream Station Photo-Points (from 10/08/20)



PP-19: Reach R1, view upstream, Station 10+50



PP-20: Reach R1, view upstream, Station 13+50



PP-21: Reach R1, view upstream, Station 15+00



PP-22: Reach R1, view upstream, Station 17+00



PP-23: Reach R1, view upstream, Station 19+25



PP-24: Reach R1, view upstream, Station 20+00



UT to Cane Creek: MY7 Vegetation Plot Photographs (from 8/28/20)



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4



Vegetation Plot 5



Vegetation Plot 6



UT to Cane Creek: MY7 Crest Gauge Photographs



Reach R3: Crest Gauge #2, 0.67 feet on 8/28/2020 (after 2.47" storm event on 8/4 and 8/5)



Reach R3: Closeup of Crest Gauge #2 on 8/28/20



Reach R5: Crest Gauge #1 (ant colony destroyed cork indicators – has been cleaned and restored)



UT to Cane Creek: MY7 Additional Project Photographs



Pipe culvert crossing on lower Reach R5



Ford crossing in upper Reach R4



Ford crossing in lower Reach R4



Reach R4 Station 43+50: Stabilizing and vegetating from previously documented bank scour from Hurricane Florence in Sept 2018 (photo from Oct 2020)



Reach R4 Station 43+50: Stabilizing and vegetating from previously documented bank scour from Hurricane Florence in Sept 2018 (photo from Oct 2020)



Reach R4 Station 43+50: Stabilizing and vegetating from previously documented bank scour from Hurricane Florence in Sept 2018 (photo from Oct 2020)



# **Appendix C**

## **Vegetation Plot Data**

<b>Table 7. Vegetation Plot Criteria Attainment</b>			
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>			
<b>Plot ID</b>	<b>Vegetation Survival Threshold Met?</b>	<b>MY7 Total / Planted Stem Count</b>	<b>Tract Mean</b>
1	Y	648/880	587
2	Y	890/1,012	
3	Y	526/648	
4	Y	405/688	
5	Y	405/728	
6	Y	648/971	
Notes:			
* Total/Planted Stem Count reflects the change in stem density based on the current total density of planted stems (Total), over the density of stems at the time of the As-Built Survey (Planted).			



**Table 8. CVS Vegetation Plot Metadata**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

**Report Prepared By** Drew Powers  
**Date Prepared** 09/14/2020 13:13

**database name** MichaelBaker\_2020\_UTCaneCrk\_95729.mdb  
**database location** L:\Projects\132700\Monitoring\Post\_Restoration\Veg Plots\Year 7  
**computer name** CARYLAPOWERS1  
**file size** 50827264

**DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----**

**Metadata** Description of database file, the report worksheets, and a summary of project(s) and project data.  
**Proj, planted** Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.  
**Proj, total stems** Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.  
**Plots** List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).  
**Vigor** Frequency distribution of vigor classes for stems for all plots.  
**Vigor by Spp** Frequency distribution of vigor classes listed by species.  
**Damage** List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.  
**Damage by Spp** Damage values tallied by type for each species.  
**Damage by Plot** Damage values tallied by type for each plot.  
**Planted Stems by Plot and Spp** A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.  
**ALL Stems by Plot and spp** A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

**PROJECT SUMMARY-----**

**Project Code** 95729  
**project Name** UT to Cane Creek  
**Description**  
**River Basin** Cape Fear  
**length(ft)**  
**stream-to-edge width (ft)**  
**area (sq m)**  
**Required Plots (calculated)**  
**Sampled Plots** 6

**Table 9a. CVS Stem Count of Planted Stems by Plot and Species**

**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

	Comment	Species	Sp Type	CommonName	Total Planted Stems	# plots	avg# stems	plot 95729-01-0001-year:5	plot 95729-01-0002-year:5	plot 95729-01-0003-year:5	plot 95729-01-0004-year:5	plot 95729-01-0005-year:5	plot 95729-01-0006-year:5
		<i>Betula nigra</i>	Tree	river birch	10	3	3.33	6				1	3
		<i>Carpinus caroliniana</i>	Shrub Tree	American hornbeam	7	5	1.4		1	1	1	1	3
		<i>Diospyros virginiana</i>	Tree	common persimmon	5	5	1	1	1	1	1	1	
		<i>Fraxinus pennsylvanica</i>	Tree	green ash	23	6	3.83	1	9	5	2	3	3
		<i>Liriodendron tulipifera</i>	Tree	tuliptree	2	2	1	1			1		
		<i>Nyssa sylvatica</i>	Tree	blackgum	2	1	2				2		
		<i>Platanus occidentalis</i>	Tree	American sycamore	12	5	2.4	5	2	2		1	2
		<i>Quercus alba</i>	Tree	white oak	4	3	1.33		2	1	1		
		<i>Quercus laurifolia</i>	Tree	laurel oak	1	1	1	1					
		<i>Quercus lyrata</i>	Tree	overcup oak	10	4	2.5		6	1		2	1
		<i>Quercus michauxii</i>	Tree	swamp chestnut oak	8	4	2		1	1	2		4
		<i>Quercus nigra</i>	Tree	water oak	3	3	1	1		1		1	
<b>TOT:</b>	<b>0</b>	<b>12</b>	<b>12</b>	<b>12</b>	<b>87</b>	<b>12</b>		<b>16</b>	<b>22</b>	<b>13</b>	<b>10</b>	<b>10</b>	<b>16</b>

**Table 9b. Stem Count for Each Species Arranged by Plot**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

Botanical Name	Common Name	Plots						
		1	2	3	4	5	6	
<b>Tree Species</b>								
<i>Betula nigra</i>	river birch	6				1	3	
<i>Fraxinus pennsylvanica</i>	green ash	1	9	5	2	3	3	
<i>Liriodendron tulipifera</i>	tulip poplar	1			1			
<i>Nyssa sylvatica</i>	black gum				2			
<i>Platanus occidentalis</i>	American sycamore	5	2	2		1	2	
<i>Quercus alba</i>	white oak		2	1	1			
<i>Quercus laurifolia</i>	laurel oak	1						
<i>Quercus lyrata</i>	overcup oak		6	1		2	1	
<i>Quercus michauxii</i>	swamp chestnut oak		1	1	2		4	
<i>Quercus nigra</i>	water oak	1		1		1		
<b>Shrub Species</b>								
<i>Asimina triloba</i>	paw paw							
<i>Carpinus caroliniana</i>	ironwood		1	1	1	1	3	
<i>Diospyros virginiana</i>	persimmon	1	1	1	1	1		
<i>Hamamelis virginiana</i>	witch hazel							
<i>Itea virginica</i>	Virginia sweetspire							
<i>Lindera benzoin</i>	spicebush							
<i>Viburnum dentatum</i>	arrowwood viburnum							
<b>Total Stems Per Plot for Year 5 (September 2020)</b>		16	22	13	10	10	16	<b>Average Stems Per Acre</b>
<b>Density Per Plot for Year 7 (September 2020)</b>		648	890	526	405	405	648	<b>587</b>
<b>Density Per Plot for Year 5 (September 2018)</b>		688	890	607	405	445	728	627
<b>Density Per Plot for Year 3 (September 2016)</b>		607	890	526	405	526	769	620
<b>Density Per Plot for Year 2 (October 2015)</b>		607	890	728	486	607	769	681
<b>Density Per Plot for Year 1 (After Supplemental Planting Mar. 2015)</b>		728	1012	648	688	728	971	796
<b>Total Stems/ Acre for Year 1 (Before Supplemental Dec. 2014)</b>		728	405	121	364	202	567	398
<b>Total Stems/ Acre for Year 0 As-Built (Baseline Data)</b>		880	680	640	680	760	520	693



Table 9c. CVS Density Per Plot

UT to Cane Creek Restoration Project: DMS Project ID No. 95729

			Current Plot Data (MY7 2020)																		Annual Means																	
Scientific Name	Common Name	Species Type	95729-01-0001			95729-01-0002			95729-01-0003			95729-01-0004			95729-01-0005			95729-01-0006			MY7 (2020)			MY5 (2018)			MY3 (2016)			MY2 (2015)			MY1 (2014)					
			P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T			
<i>Alnus serrulata</i>	Tag alder	Shrub														1	1																					
<i>Asimina triloba</i>	pawpaw	Tree											1	1																								
<i>Betula nigra</i>	river birch	Tree	6		6										1		1	3	5	8	10	5	15	10	1	11	10		10	10		10	13		13			
<i>Carpinus caroliniana</i>	American hornbeam	Tree				1		1	1		1	1	1	2	1		1	3		3	7	1	8	7		7	7		7	7		7	5		5			
<i>Celtis laevigata</i>	sugarberry	Tree																							4	4												
<i>Cornus amomum</i>	silky dogwood	Shrub														1	1																					
<i>Diospyros virginiana</i>	common persimmon	Tree	1		1	1		1	1		1	1	1	2	1		1				5	1	6	5	4	9	6		6	5		5	1		1			
<i>Fraxinus pennsylvanica</i>	green ash	Tree	1	1	2	9	2	11	5		5	2		2	3	5	8	3		3	23	8	31	23	20	43	24		24	27		27	15		15			
<i>Liquidambar styraciflua</i>	sweetgum	Tree		5	5		5	5		5	5											15	15															
<i>Liriodendron tulipifera</i>	tuliptree	Tree	1		1					4	4	1		1		1	1				2	5	7	2	3	5	1		1	1		1						
<i>Nyssa sylvatica</i>	blackgum	Tree										2		2							2		2	2		2	2		2	3		3	4		4			
<i>Platanus occidentalis</i>	American sycamore	Tree	5	1	6	2		2	2		2		1	1	1		1	2		2	12	2	14	12	4	16	11		11	11		11	7		7			
<i>Quercus</i>	oak	Tree																																				
<i>Quercus alba</i>	white oak	Tree				2		2	1		1	1		1							4		4	5		5	5		5	5		5	5		5			
<i>Quercus laurifolia</i>	laurel oak	Tree	1		1																1		1	2		2	3		3	3		3	3		3	3		3
<i>Quercus lyrata</i>	overcup oak	Tree				6		6	1		1				2		2	1		1	10		10	11		11	11		11	11		11	11		11			
<i>Quercus michauxii</i>	swamp chestnut oak	Tree				1		1	1		1	2		2				4		4	8		8	11	1	12	11		11	13		13	9		9			
<i>Quercus nigra</i>	water oak	Tree	1		1				1		1				1		1				3		3	3		3	3		3	3		3	3		3	1		1
<i>Salix nigra</i>	black willow	Tree																							1	1												
<i>Ulmus alata</i>	winged elm	Tree		1	1																				2	2												
<i>Unknown</i>	Unknown	Shrub or Tree																												2		2	1		1			
Stem count			16	8	24	22	7	29	13	9	22	10	4	14	10	8	18	16	5	21	87	41	128	93	40	133	94	0	94	102	0	102	59	0	59			
size (ares)			1			1			1			1			1			1			6			6			6			6			6					
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.15			0.15			0.15			0.15			0.15					
Species count			7	4	9	7	2	8	8	2	10	7	4	9	7	4	10	6	1	6	12	11	17	12	9	15	12	0	12	14	0	14	10	0	10			
Stems per ACRE			648	324	971	890	283	1,174	526	364	890	405	162	567	405	324	728	648	202	850	587	277	863	627	270	897	634	0	634	688	0	688	398	0	398			

**Table 9d. CVS Vegetation Summary and Totals**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

<b>UT to Cane Creek (#95729)</b>							
<b>Year 7 (September 2020)</b>							
<b>Plot #</b>	<b>Vegetation Plot Summary Information</b>					<b>Total<sup>4</sup></b>	<b>Unknown Growth Form</b>
	<b>Riparian Buffer Stems<sup>1</sup></b>	<b>Stream/ Wetland Stems<sup>2</sup></b>	<b>Live Stakes</b>	<b>Invasives</b>	<b>Volunteers<sup>3</sup></b>		
1	n/a	16	0	0	8	24	0
2	n/a	22	0	0	7	29	0
3	n/a	13	0	0	9	22	0
4	n/a	10	0	0	4	14	0
5	n/a	10	0	0	8	18	0
6	n/a	16	0	0	5	21	0

**Wetland/Stream Vegetation Totals**

(per acre)

<b>Plot #</b>	<b>Stream/ Wetland</b>			<b>Success Criteria</b>	
	<b>Stems<sup>2</sup></b>	<b>Volunteers<sup>3</sup></b>	<b>Total<sup>4</sup></b>	<b>Met?</b>	
1	648	324	971	Yes	
2	890	283	1174	Yes	
3	526	364	890	Yes	
4	405	162	567	Yes	
5	405	324	728	Yes	
6	648	202	850	Yes	
<b>Project Avg</b>	<b>587</b>	<b>277</b>	<b>863</b>	<b>Yes</b>	

**Riparian Buffer Vegetation Totals**

(per acre)

<b>Plot #</b>	<b>Riparian</b>	
	<b>Buffer Stems<sup>1</sup></b>	<b>Success Criteria Met?</b>
1	n/a	
2	n/a	
3	n/a	
4	n/a	
5	n/a	
6	n/a	
<b>Project Avg</b>	<b>n/a</b>	

<b>Stem Class</b>	<b>characteristics</b>
<sup>1</sup> Buffer Stems	Native planted hardwood trees. Does NOT include shrubs. No pines. No vines.
<sup>2</sup> Stream/ Wetland Stems	Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines
<sup>3</sup> Volunteers	Native woody stems. Not planted. No vines.
<sup>4</sup> Total	Planted + volunteer native woody stems. Includes live stakes. Excl. exotics. Excl. vines.

# **Appendix D**

## **Stream Survey Data**



# Figure 5. Year 7 Cross-Sections with Annual Overlays

## Permanent Cross-Section 1, Reach 5 (Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	5.8	8.7	0.7	1.1	13.1	1.0	9.8	494.47	494.62



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.

## Permanent Cross-Section 2, Reach 5

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Pool	-	15.9	11.2	1.4	2.6	7.9	-	-	491.11	491.11





### Permanent Cross-Section 3, Reach 5

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	6.9	10.3	0.7	1.1	15.5	0.9	7.4	488.13	488.17



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.



## Permanent Cross-Section 4, Reach 5

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	9.5	11.7	0.8	1.3	14.3	1.0	2.8	479.65	479.51



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.

### Permanent Cross-Section 5, Reach 3

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	2.6	6.0	0.4	0.6	13.9	0.9	3.6	478.16	478.24



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.



### Permanent Cross-Section 6, Reach 3

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev	TOB Elev
Pool	-	5.3	6.7	0.8	1.2	8.5	-	-	480.54	480.62





### Permanent Cross-Section 7, Reach 4

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	16.1	16.2	1.0	1.8	16.3	1.0	3.7	457.85	457.71



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.

### Permanent Cross-Section 8, Reach 4

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Pool	-	18.0	12.2	1.5	2.1	8.3	-	-	457.0	457.31





### Permanent Cross-Section 9, Reach 4

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	C	8.91	10.3	0.9	1.3	11.8	0.9	2.8	431.18	431.5



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.







## Permanent Cross-Section 11, Reach 1

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	E	3.5	6.0	0.6	1.2	10.3	1.0	11.3	437.90	438.04



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.



## Permanent Cross-Section 12, Reach 1

(Year 7 Data - Collected September 2020)




Looking at the Left Bank



Looking at the Right Bank

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	AB BKF Elev	TOB Elev
Riffle	E	1.9	3.9	0.5	0.8	8.1	1.1	21.8	434.70	435



Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the bankfull elevation as determined using the as-built bankfull area. All other values were calculated using the original as-built bankfull elevation, as was done for previous monitoring reports.

Table 10. Baseline Stream Summary																																			
UT to Cane Creek Restoration Project: DMS Project ID No. 95729																																			
Reach 1 (L045 LF)																																			
Parameter	USGS Gauge	Regional Curve Interval (Harman et al. 1999)*			Pre-Existing Condition <sup>1</sup>					Reference Reach(es) Data												Design						As-built							
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	UT to Wells Creek				UT to Varnals Creek				Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n					
Dimension and Substrate - Riffle	BF Width (ft)	23.0	80.0	4.9	5.6	7.3					8					9.7								6.9					7.2				9.1		
	Floodprone Width (ft)				6.8			>30																>20					65.6				84.4		
	BF Mean Depth (ft)	2.3	5.8	0.8	0.7			0.9															0.5					0.5				1.0			
	BF Max Depth (ft)				1.1			1.2															0.7					0.7				1.9			
	BF Cross-sectional Area (sf)	80.0	300.0	5.2	5.1			5.2			5.3												3.7					4.0				8.7			
	Width/Depth Ratio				6.1			10.5			7			26		8		18					13.0					9.6				15.2			
	Entrenchment Ratio				1.2			9.5			2.0			3.4		1.9		3.9					>2.2					6.9				10.8			
Bank Height Ratio				1.6			4.3			1.4			2.5		1.1		1.5					1.0					1.0				1.3				
Pattern	d50 (mm)																																		
	Channel Belwidth (ft)																						25.0					45.0							
	Radius of Curvature (ft)																						14.0					21.0							
	Rc:Bankfull width (ft/ft)										0.3			4.0		0.8		2.3					2.0					3.0							
Profile	Meander Wavelength (ft)									4.4			8.8		4.9		6.9					50.0					80.0								
	Meander Width Ratio									1.3			4.4		1.2		1.8					3.6					6.5								
	Riffle Length (ft)																																		
Substrate and Transport Parameters	Riffle Slope (ft/ft)																																		
	Pool Length (ft)																																		
	Pool Spacing (ft)														2.1		7.9					28.0					42.0								
	Pool Max Depth (ft)									2.3			2.7		1.6		2.3						1.5												
Pool Volume (ft <sup>3</sup> )																																			
Ri% / Ra% / P% / G% / S%																																			
SC% / Sa% / G% / B% / Be%																																			
d16 / d35 / d50 / d84 / d95																																			
Reach Shear Stress (competency) lb/ft <sup>2</sup>															0.1 / 0.6 / 4.5 / 53 / 96		0.2 / 2.5 / 8 / 92 / 1,536																		
Max part size (mm) mobilized at bankfull (Rogen Curve)																																			
Stream Power (transport capacity) W/m <sup>2</sup>																																			
Additional Reach Parameters	Drainage Area (SM)							0.125						0.13				0.24									0.125						0.125		
	Impervious cover estimate (%)																																		
	Rogen Classification				G5c			E5										B4/1a									E4/C4							E4/C4	
	BF Velocity (fps)				0.8			1.2						5.3													3.5						3.5		
	BF Discharge (cfs)							19.8						25.2													13						13		
	Valley Length		290.0	2000.0	19.8																													859.4	
	Channel length (ft) <sup>2</sup>													943																				1044.9	
	Sinuosity													1.09				1.20									1.20							1.2	
	Water Surface Slope (Channel) (ft/ft)													0.0127				0.0405									0.012							0.0123	
	BF slope (ft/ft)													0.0135				0.0458									0.015							0.0150	
	Bankfull Floodplain Area (acres)																																		
	BEHI VL% / L% / M% / H% / VH% / E%																																		
	Channel Stability or Habitat Metric																																		
	Biological or Other																																		

\* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clifton, L.O. Slat, A.G. Jessup, J.K. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wetland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30/July 2, 1999. Bozeman, MT.











Parameter	USGS Gauge	Regional Curve Interval (Harman et al. 1999) <sup>1</sup>			Reference Reaches Data																Design						As-built					
		LL	UL	Eq.	Pre-Existing Condition <sup>1</sup>				UT to Wells Creek				UT to Varnals Creek				Min		Mean		Med		Max		SD		n					
Dimension and Substrate - Riffle		23.0	80.0	2.4	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n				
BF Width (ft)								13.6																								
Floodprone Width (ft)								16.9																								
BF Mean Depth (ft)		2.3	5.8	0.5				0.3																								
BF Max Depth (ft)								0.5																								
BF Cross-sectional Area (sf)		80.0	300.0	1.7				4.2																								
Width/Depth Ratio								45.0			7			26			8			18												
Entrenchment Ratio								1.3			2.0			3.4			1.9			3.9												
Bank Height Ratio								2.3			1.4			2.5			1.1			1.5												
d50 (mm)																																
<b>Pattern</b>																																
Channel Beltwidth (ft)																																
Radius of Curvature (ft)																																
Rc:Bankfull width (ft/ft)											0.3			4.0			0.8			2.3												
Meander Wavelength (ft)											4.4			8.8			4.9			6.9												
Meander Width Ratio											1.3			4.4			1.2			1.8												
<b>Profile</b>																																
Riffle Length (ft)																																
Riffle Slope (ft/ft)																																
Pool Length (ft)																																
Pool Spacing (ft)											2.1			7.9			2.9			5.0												
Pool Max Depth (ft)											2.3			2.7			1.6			2.3												
Pool Volume (ft <sup>3</sup> )																																
<b>Substrate and Transport Parameters</b>																																
Ri% / Ra% / P% / G% / S%																																
SC% / Sa% / G% / B% / Be%																																
d16 / d35 / d50 / d84 / d95																																
Reach Shear Stress (competency) lb/ft <sup>2</sup>														0.1 / 0.6 / 4.5 / 53 / 96						0.2 / 2.5 / 8 / 92 / 1,536												
Max part size (mm) mobilized at bankfull (Rogen Curve)																																
Stream Power (transport capacity) W/m <sup>2</sup>																																
<b>Additional Reach Parameters</b>																																
Drainage Area (SM)								0.025						0.13						0.24												
Impervious cover estimate (%)																																
Rogen Classification														C4/1						B4/1a												
BF Velocity (fps)								1.7						5.3																		
BF Discharge (cfs)		290.0	2000.0	6.2				7.1						25.2						46.6												
Valley Length																																
Channel length (ft) <sup>2</sup>								144																								
Sinuosity								1.19						1.40						1.20												
Water Surface Slope (Channel) (ft/ft)								0.0236						0.0197						0.0405												
BF slope (ft/ft)								0.0224						0.028						0.0458												
Bankfull Floodplain Area (acres)																																
BEHI VL% / L% / M% / H% / VH% / E%																																
Channel Stability or Habitat Metric																																
Biological or Other																																

<sup>1</sup> Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clifton, L.O. Slat, A.G. Jessup, J.K. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wetland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30/July 2, 1999. Bozeman, MT.



Table 11. Morphology and Hydraulic Monitoring Summary																										
UT to Cane Creek Restoration Project: DMS Project ID No. 95729																										
Reach 1 (1,045 LF)																										
Dimension and substrate	Cross-section X-10 (Pool)								Cross-section X-11 (Riffle)								Cross-section X-12 (Riffle)									
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7		
<b>Based on fixed baseline bankfull elevation</b>																										
BF Width (ft)	9.1	9.0	8.1	7.8	-	8.0	-	7.7	7.2	7.0	6.2	6.4	-	6.4	-	6.0	7.8	7.1	7.2	6.3	-	6.2	-	3.9		
BF Mean Depth (ft)	0.95	1.05	0.88	0.94	-	1.00	-	1.2	0.57	0.57	0.41	0.46	-	0.50	-	0.6	0.51	0.56	0.55	0.59	-	0.50	-	0.5		
Width/Depth Ratio	9.6	8.6	9.1	8.3	-	8.2	-	6.5	12.8	12.3	15.1	13.9	-	12.2	-	10.3	15.2	12.6	13.2	10.7	-	12.6	-	8.1		
BF Cross-sectional Area (ft²)	8.7	9.4	7.1	7.3	-	7.9	-	9.1	4.1	4.0	2.6	2.9	-	3.3	-	3.5	4.0	4.0	4.0	3.8	-	3.1	-	1.9		
BF Max Depth (ft)	1.9	1.8	1.7	1.9	-	1.7	-	2.0	0.9	0.9	0.9	0.9	-	1.0	-	1.2	0.7	0.8	0.9	0.9	-	1.0	-	0.8		
Width of Floodprone Area (ft)	65.6	61.9	61.2	62.1	-	61.5	-	62.5	65.9	67.2	63.1	67.6	-	67.6	-	67.6	84.4	85.9	87.2	88.3	-	88.9	-	85.5		
Entrenchment Ratio	-	-	-	-	-	-	-	-	9.1	9.6	10.1	10.6	-	10.6	-	11.3	10.8	12.1	12.0	13.9	-	14.3	-	21.8		
Bank Height Ratio	-	-	-	-	-	-	-	-	1.0	1.1	1.2	1.1	-	1.0	-	1.0	1.3	1.1	1.0	1.1	-	1.1	-	1.1		
Wetted Perimeter (ft)	11.0	11.1	9.8	9.7	-	9.4	-	9.2	8.4	8.1	7.1	7.3	-	7.0	-	6.9	8.9	8.2	8.3	7.5	-	6.7	-	4.4		
Hydraulic Radius (ft)	0.8	0.8	0.7	0.8	-	0.8	-	1.0	0.5	0.5	0.4	0.4	-	0.5	-	0.6	0.5	0.5	0.5	0.5	-	0.5	-	0.4		
<b>Based on current/developing bankfull feature</b>																										
BF Width (ft)																										
BF Mean Depth (ft)																										
Width/Depth Ratio																										
BF Cross-sectional Area (ft²)																										
BF Max Depth (ft)																										
Width of Floodprone Area (ft)																										
Entrenchment Ratio																										
Bank Height Ratio																										
Wetted Perimeter (ft)																										
Hydraulic Radius (ft)																										
Cross Sectional Area between end pins (ft²)																										
d50 (mm)																										

Table 11. Morphology and Hydraulic Monitoring Summary (continued)																										
UT to Cane Creek Restoration Project: DMS Project ID No. 95729																										
Reach 3 (398 LF)																										
Dimension and substrate	Cross-section X-5 (Riffle)								Cross-section X-6 (Pool)																	
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7										
<b>Based on fixed baseline bankfull elevation</b>																										
BF Width (ft)	8.9	9.6	7.1	5.4	-	6.2	-	6.0	9.0	8.7	6.2	7.3	-	6.9	-	6.7										
BF Mean Depth (ft)	0.41	0.35	0.32	0.36	-	0.50	-	0.4	0.59	0.59	0.61	0.78	-	0.80	-	0.8										
Width/Depth Ratio	21.7	27.3	22.4	15.0	-	13.9	-	13.9	15.3	14.7	10.2	9.3	-	9.2	-	8.5										
BF Cross-sectional Area (ft²)	3.7	3.3	2.2	2.0	-	3.0	-	2.6	5.3	5.2	3.7	5.7	-	5.2	-	5.3										
BF Max Depth (ft)	0.8	0.6	0.6	0.6	-	0.7	-	0.6	1.1	1.2	1.0	1.2	-	1.1	-	1.2										
Width of Floodprone Area (ft)	24.4	22.7	22.2	21.8	-	23.5	-	23.0	36.3	36.3	33.5	41.5	-	41.7	-	42.5										
Entrenchment Ratio	2.7	2.4	3.1	4.0	-	3.8	-	3.6	-	-	-	-	-	-	-	-										
Bank Height Ratio	1.0	0.9	1.2	1.0	-	1.0	-	0.9	-	-	-	-	-	-	-	-										
Wetted Perimeter (ft)	9.8	10.3	7.7	6.2	-	6.6	-	6.3	10.2	9.9	7.4	8.8	-	7.4	-	7.4										
Hydraulic Radius (ft)	0.4	0.3	0.3	0.3	-	0.5	-	0.4	0.5	0.5	0.5	0.6	-	0.7	-	0.7										
<b>Based on current/developing bankfull feature</b>																										
BF Width (ft)																										
BF Mean Depth (ft)																										
Width/Depth Ratio																										
BF Cross-sectional Area (ft²)																										
BF Max Depth (ft)																										
Width of Floodprone Area (ft)																										
Entrenchment Ratio																										
Bank Height Ratio																										
Wetted Perimeter (ft)																										
Hydraulic Radius (ft)																										
Cross Sectional Area between end pins (ft²)																										
d50 (mm)																										

Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the as-built bankfull area. All other values were calculated using the as-built bankfull elevation, as was done for previous monitoring reports.

**Table 11. Morphology and Hydraulic Monitoring Summary (continued)**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

Reach 4 (2,333 LF)																																	
Dimension and substrate	Cross-section X-7 (Riffle)								Cross-section X-8 (Pool)								Cross-section X-9 (Riffle)																
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7									
<b>Based on fixed baseline bankfull elevation</b>																																	
BF Width (ft)	18.7	17.3	16.0	16.3	-	17.2	-	16.2	17.1	16.1	13.4	11.8	-	13.5	-	12.2	13.8	13.7	13.0	11.1	-	10.1	-	10.3									
BF Mean Depth (ft)	0.79	0.81	0.62	0.95	-	0.90	-	1.0	1.45	0.96	1.33	1.31	-	1.40	-	1.5	1.02	0.97	0.72	0.61	-	0.80	-	0.9									
Width/Depth Ratio	23.7	21.5	25.7	17.2	-	18.9	-	16.3	11.8	16.8	10.1	9.0	-	9.8	-	8.3	13.5	14.1	18.1	18.1	-	13.3	-	11.8									
BF Cross-sectional Area (ft²)	14.8	14.0	10.0	15.5	-	15.6	-	16.1	24.7	15.5	17.8	15.5	-	18.7	-	18.0	14.1	13.3	9.3	6.8	-	7.8	-	8.9									
BF Max Depth (ft)	1.24	1.23	1.01	1.72	-	1.80	-	1.8	3.41	2.18	2.73	2.30	-	2.40	-	2.1	1.85	1.52	1.22	1.00	-	1.20	-	1.3									
Width of Floodprone Area (ft)	56.1	57.3	30.2	59.7	-	60.8	-	60.0	72.5	45.2	59.0	46.3	-	54.1	-	46.5	33.9	32.1	29.4	28.4	-	29.4	-	29.50									
Entrenchment Ratio	3.0	2.0	1.9	3.7	-	3.5	-	3.7	-	-	-	-	-	-	-	-	2.5	2.4	2.3	2.6	-	2.9	-	2.8									
Bank Height Ratio	1.9	1.0	1.0	1.0	-	0.9	-	1.0	-	-	-	-	-	-	-	-	1.1	1.1	1.1	1.0	-	1.1	-	0.9									
Wetted Perimeter (ft)	20.3	19.0	17.2	18.2	-	18.4	-	17.9	20.0	18.1	16.0	14.4	-	15.0	-	13.6	15.8	15.6	14.5	12.3	-	10.7	-	10.8									
Hydraulic Radius (ft)	0.7	0.7	0.6	0.8	-	0.9	-	0.9	1.2	0.9	1.1	1.1	-	1.2	-	1.3	0.9	0.9	0.6	0.6	-	0.7	-	0.8									
<b>Based on current/developing bankfull feature</b>																																	
BF Width (ft)																																	
BF Mean Depth (ft)																																	
Width/Depth Ratio																																	
BF Cross-sectional Area (ft²)																																	
BF Max Depth (ft)																																	
Width of Floodprone Area (ft)																																	
Entrenchment Ratio																																	
Bank Height Ratio																																	
Wetted Perimeter (ft)																																	
Hydraulic Radius (ft)																																	
Cross Sectional Area between end pins (ft²)																																	
d50 (mm)																																	

**Table 11. Morphology and Hydraulic Monitoring Summary (continued)**  
**UT to Cane Creek Restoration Project: DMS Project ID No. 95729**

Reach 5 (1,461 LF)																																	
Dimension and substrate	Cross-section X-1 (Riffle)								Cross-section X-2 (Pool)								Cross-section X-3 (Riffle)								Cross-section X-4 (Riffle)								
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	
<b>Based on fixed baseline bankfull elevation</b>																																	
BF Width (ft)	10.4	10.1	9.0	8.8	-	9.4	-	8.7	11.2	11.3	10.8	10.8	-	11.5	-	11.2	12.0	11.2	10.0	10.4	-	15.0	-	10.3	10.2	11.7	9.0	10.3	-	12.5	-	11.7	
BF Mean Depth (ft)	0.68	0.71	0.65	0.62	-	0.7	-	0.70	1.41	1.37	1.35	1.45	-	1.4	-	1.4	0.68	0.65	0.61	0.61	-	0.5	-	0.7	0.81	0.70	0.69	0.70	-	0.80	-	0.8	
Width/Depth Ratio	15.2	14.2	14.0	14.1	-	13.4	-	13.1	8.0	8.3	8.0	7.4	-	8.0	-	7.9	17.8	17.3	16.6	17.0	-	29.2	-	15.5	12.5	16.7	13.1	14.7	-	16.3	-	14.3	
BF Cross-sectional Area (ft²)	7.1	7.2	5.8	5.4	-	6.7	-	5.8	15.8	15.4	14.5	15.7	-	16.4	-	15.9	8.1	7.2	6.1	6.4	-	7.8	-	6.9	8.3	8.1	6.2	7.2	-	9.5	-	9.5	
BF Max Depth (ft)	1.19	1.33	1.04	1.07	-	1.30	-	1.1	2.79	2.66	2.39	2.50	-	2.70	-	2.60	1.16	1.16	1.08	1.08	-	1.20	-	1.10	1.33	1.44	1.10	1.28	-	1.60	-	1.30	
Width of Floodprone Area (ft)	85.1	85.0	85.1	85.1	-	85.1	-	85.0	103.7	103.7	103.7	103.6	-	103.6	-	103.6	76.0	76.5	76.0	76.2	-	76.3	-	76.3	32.2	34.3	30.1	33.2	-	37.5	-	35.0	
Entrenchment Ratio	8.2	8.5	9.4	9.7	-	9.0	-	9.8	-	-	-	-	-	-	-	-	6.3	6.9	7.6	7.3	-	5.1	-	7.4	3.2	2.9	3.3	7.3	-	3.0	-	2.8	
Bank Height Ratio	1.0	1.0	1.0	1.1	-	1.0	-	1.0	-	-	-	-	-	-	-	-	1.0	1.0	1.0	1.1	-	1.0	-	0.9	1.0	0.9	1.0	1.1	-	1.1	-	1.0	
Wetted Perimeter (ft)	11.8	11.5	10.3	10.0	-	9.8	-	9.2	14.1	14.0	13.5	13.7	-	13.5	-	13.0	13.4	12.5	11.3	11.7	-	15.4	-	10.8	11.8	13.1	10.4	11.7	-	13.9	-	121.5	
Hydraulic Radius (ft)	0.6	0.6	0.6	0.5	-	0.7	-	0.6	1.1	1.1	1.1	1.1	-	1.2	-	1.2	0.6	0.6	0.5	0.5	-	0.5	-	0.6	0.7	0.6	0.6	0.6	-	0.7	-	0.8	
<b>Based on current/developing bankfull feature</b>																																	
BF Width (ft)																																	
BF Mean Depth (ft)																																	
Width/Depth Ratio																																	
BF Cross-sectional Area (ft²)																																	
BF Max Depth (ft)																																	
Width of Floodprone Area (ft)																																	
Entrenchment Ratio																																	
Bank Height Ratio																																	
Wetted Perimeter (ft)																																	
Hydraulic Radius (ft)																																	
Cross Sectional Area between end pins (ft²)																																	
d50 (mm)																																	

Note: Per DMS/IRT request, the bank height ratio for MY7 has been calculated using the as-built bankfull area. All other values were calculated using the as-built bankfull elevation, as was done for previous monitoring reports.



# **Appendix E**

## **Hydrologic Data**

<b>Table 12. Verification of Bankfull Events</b>				
<b>UT to Cane Creek Restoration Project: DMS Project ID No. 95729</b>				
<b>Date of Data Collection</b>	<b>Crest Gauge 1 (Reach 5)</b>	<b>Crest Gauge 2 (Reach 3)</b>	<b>Estimated Occurrence of Bankfull Event</b>	<b>Method of Data Collection</b>
<b>Year 1 Monitoring</b>				
10/01/2014	NA	0.18	07/16/2014	Crest Gauge
<b>Year 2 Monitoring</b>				
03/25/2015	0.33	NA	03/06/2015	Crest Gauge
10/13/2015	0.62	0.79	10/03/2015	Crest Gauge
<b>Year 3 Monitoring</b>				
07/27/2016	1.21	NA	02/17/2016	Crest Gauge
09/30/2016	1.31	1.12	09/19/2016	Crest Gauge
11/09/2016	0.75	0.66	10/09/2016	Crest Gauge
<b>Year 4 Monitoring</b>				
05/03/2017	0.76	0.46	04/24/2017	Crest Gauge
<b>Year 5 Monitoring</b>				
09/24/2018	1.22	1.08	09/17/2018 (Hurricane Florence)	Crest Gauge
<b>Year 6 Monitoring</b>				
06/06/2019	0.83	0.46	04/14/2019	Crest Gauge
<b>Year 7 Monitoring</b>				
08/28/2020	N/A (ants removed the cork overbank indicator)	0.67	8/4/20 to 8/5/20 (2.47" total)	Crest Gauge