

Mitigation Project Name UT to Town Creek Stream and Wetland Restoration Site
 DMS ID 94648
 River Basin Yadkin
 Cataloging Unit 03040105

County Stanly
 Date Project Instituted 8/20/2010
 Date Prepared 8/27/2018

USACE Action ID 2013-01280
 NCDWR Permit No 2014-1024

Credit Release Milestone	Stream Credits					Wetland Credits								
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)	6,403.600						3.080							
Potential Credits (As-Built Survey)	6,444.484						3.080							
Potential Credits (IRT Approved)*	6,403.600						3.080							
1 (Site Establishment)	N/A				N/A	N/A	N/A				N/A		N/A	N/A
2 (Year 0 / As-Built)	30%	1,933.345			2016	12/22/2016	30%	0.924			30%		2016	12/22/2016
3 (Year 1 Monitoring)	10%	644.448			2017	10/20/2017	10%	0.308			10%		2017	10/20/2017
IRT Adjustment*		-16.354				8/13/2018								
4 (Year 2 Monitoring)	10%	640.360			2018	8/13/2018	10%	0.308			15%		2018	8/13/2018
5 (Year 3 Monitoring)	10%				2019		15%				20%		2019	
6 (Year 4 Monitoring)	10%				2020		5%				10%		2020	
7 (Year 5 Monitoring)	15%				2021		15%				15%		2021	
8 (Year 6 Monitoring)	n/a				N/A		5%				N/A		N/A	
9 (Year 7 Monitoring)	n/a				N/A		10%				N/A		N/A	
Stream Bankfull Standard	15%	960.540			2018	8/13/2018	N/A				N/A		N/A	
Total Credits Released to Date		4,162.340					1.540							

*NOTE: Adjustment required due to IRT concerns on how the as-built credits were calculated
 08/13/2018: Adjustments to the original ledger were necessary to accurately account and show the Bonus credits associated with this project.

DEBITS (released credits only)

	Ratios	1	1	2.5	1	1	3	2	5	1	3	2	5	1	3	2	5
		Stream Restoration	Stream Enhancement I	Stream Enhancement II	Stream - BONUS	Riparian Restoration	Riparian Creation	Riparian Enhancement	Riparian Preservation	Nonriparian Restoration	Nonriparian Creation	Nonriparian Enhancement	Nonriparian Preservation	Coastal Marsh Restoration	Coastal Marsh Creation	Coastal Marsh Enhancement	Coastal Marsh Preservation
IRT Approved As-Built Amounts (feet and acres)		5,554.000	447.000	344.000	0.000	2.560	1.560										
IRT Approved As-Built Amounts (mitigation credits)		5,554.000	447.000	137.600	265.000	2.560	0.520										
Percentage Released		65%	65%	65%	65%	50%	50%										
Released Amounts (feet / acres)		3,610.100	290.550	223.600	172.250	1.280	0.780										
Released Amounts (credits)		3,610.100	290.550	89.440	172.250	1.280	0.260										
NCDWR Permit	USACE Action ID	Project Name															
	2010-01630	NCDOT TIP P-5208A / C / G				0.430											
2002-0672	2009-00878	NCDOT R-2559 / R-3329 - Monroe Bypass & Connector, Union County				0.338	0.468										
2011-0431	2011-01237	NCDOT TIP R-2248E - Charlotte Outer Loop	2,221.600	178.800	137.600	0.256	0.156										
2011-0431	2011-01237	NCDOT TIP R-2248E - Charlotte Outer Loop	122.354			0.256	0.156										
Remaining Amounts (feet / acres)		1,266.146	111.750	86.000	0.000	0.000											
Remaining Amounts (credits)		1,266.146	111.750	34.400	0.000	0.000											

Contingencies (if any): None

Signature of Wilmington District Official Approving Credit Release

Date

9/6/18

1 - For NCDMS, no credits are released during the first milestone

2 - For NCDMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCDMS Portal, provided the following criteria have been met:

- 1) Approval of the final Mitigation Plan
- 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
- 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
- 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required

3 - A 15% reserve of credits is to be held back until the bankfull event performance standard has been met

UT to Town Creek Restoration Project – Option A Year 3 Monitoring Report

Stanly County, North Carolina

DMS Project ID Number – 94648; NC DEQ Contract No. 003277

Yadkin Pee-Dee River Basin: 03040105060040



Project Info:

Monitoring Year: 3 of 7

Year of Data Collection: 2018

Year of Completed Construction: 2016

Submission Date: December 2018

Submitted To:

NCDEQ – Division of Mitigation Services

1625 Mail Service Center

Raleigh, NC 27699

NCDEQ Contract ID No. 003277

UT to Town Creek Restoration Project – Option A Year 3 Monitoring Report

Stanly County, North Carolina

DMS Project ID Number – 94648; NC DEQ Contract No. 003277

SAW-2013-01280; DWR#14-1024

Yadkin Pee-Dee River Basin: 03040105060040

Report Prepared and Submitted by Michael Baker Engineering, Inc.

NC Professional Engineering License # F-1084



Michael Baker Engineering, Inc.
8000 Regency Parkway, Suite 600
Cary, NC 27518

December 31, 2018

Harry Tsomides, Project Manager
NCDEQ - Division of Mitigation Services
5 Ravenscroft Drive, Ste. 102
Asheville, NC 28801

Subject: Task 9: Annual Final Monitoring Report – Monitoring Year 3 & Response to Comments
UT to Town Creek Restoration Project – Option A
Yadkin River Basin – CU# 03040105 – Stanly County, NC
NCDMS Project ID No. 94648; NCDEQ Contract No. 003277

Dear Mr. Tsomides:

Please find enclosed the Final Year 3 Monitoring Report and our responses to the Division of Mitigation Services (DMS) review comments received on December 14, 2018 regarding the UT to Town Creek Restoration Project – Option A, located in Stanly County, NC. In response to the referenced review comments, we have revised the Final Year 3 Monitoring Document, as needed. Each response has been grouped with its corresponding comment and is outlined below.

DMS Field Visit (10/30/2018)

Invasive vegetation – Invasive vegetation continue to be a problem (mostly Chinese privet, multiflora rose; also small cattail areas but these will grow quickly). Some privet 10-12 feet tall. While this report indicates ongoing treatment, DMS recommends aggressive site wide treatment soon, followed by periodic spot checks, to prevent biomass from getting even larger.

Response – *As previously discussed, Michael Baker acknowledges that invasive exotic species do continue to persist throughout the site. Multiple site-wide and spot treatment herbicidal control applications in the form of both cut and paint as well as foliar spray have been conducted throughout the site during MY1 – MY3. As requested, Michael Baker plans to continue to conduct these site-wide and spot treatments throughout the remaining monitoring years for exotic invasive species. Additionally, DMS noted areas of concern have been added to the MY3 documented vegetative problem areas (VPAs) to ensure that these areas are not overlooked in the future.*

Parrot feather – Parrot feather along the main stem. Thank you for initiating contact with NCDEQ on feasible treatment alternatives. Please keep us updated on what is decided.

Response – *As requested, Michael Baker will update DMS with recommendations made by the NCDEQ's Aquatic Weed Control Program for the control of parrot feather in a live stream.*

Flow Status of Reach 4 & 5 – Flow status of reaches 4 and 5; last year I recommended putting a flow gage on reach 4 (E1 reach). The flow looked a little better this year, but it has been a high flow year. I would still recommend adding a gauge and/or camera on this reach to document flow since the channel was hydrologically modified with the BMP pond.

Response – *Michael Baker understands your concern; however, this is common for intermittent Piedmont streams that lie within or near the Slate Belt and the inclusion of a flow gauge on Reach 4 was not required as part of the Mitigation Plan for the project; therefore, Michael Baker will continue to evaluate and consider this request.*

Bare areas – Bare areas / little or no riparian vegetation towards the lower end of the main channel.

Response – As previously stated, additional bare root and potted plantings were installed at a planting density of 640 plants/ac in bare areas throughout the site in March 2018. These areas totaled over 1 acre and included the downstream section along Reach 3. The planting areas have been depicted on the CCPV maps for MY3 and noted as VPAs in Table 6a and 6b. As for herbaceous species, post-construction applications of herbaceous seed mix along with compost and mulch do not take. We have tried them in the past on this project as well as others within the Slate Belt. The hard pan rocky soils are not conducive for post-construction applications, even if you try to scarify the soil. They seed but the medium just gets washed off site during the next rain event. Therefore, we have planted woody species in the hope that they take and will provide shade and an input of organic material that will allow for some of the existing herbaceous veg to spread to this area. We plan to keep an eye on these areas.

Fallen Trees – Trees fallen up to stream bank along Reach 1; keep an eye on, address as necessary if it causes an erosion problem.

Response – We acknowledge this issue, will monitor the area, and will address the issue as needed to maintain stabilization and minimize erosion.

MY03 Report Comments/Concerns:

Wetland Gauge Attainment Table – Wetland Gauge Attainment Table is missing.

Table 13. – Wetland gauge attainment data

Summary of Groundwater Gauge Results for Years 1 through 3					
Gauge	Success Criteria Achieved/Max. Consecutive Days During Growing Season (Percentage)				
	Year 1 (2006)	Year 2 (2007)	Year 3 (2008)	Year 4 (2009)	Year 5 (2010)
GW1	Yes 10 days (27.3 percent)	Yes 10 days (27.3 percent)	Yes 11 days (30.6 percent)		
GW2	Yes 17 days (47.2 percent)	No 23 days (63.7 percent)	Yes 11 days (30.6 percent)		
GW3	Yes 10 days (27.3 percent)	Yes 10 days (27.3 percent)	Yes 10 days (27.3 percent)		
GW4	Yes 10 days (27.3 percent)	Yes 10 days (27.3 percent)	Yes 10 days (27.3 percent)		
GW5	Yes 10 days (27.3 percent)	No 24 days (65.8 percent)	Yes 10 days (27.3 percent)		
GW6	No 7 days (19.0 percent)	No 1 day (2.7 percent)	No 14 days (38.7 percent)		
GW7	No 1 day (2.7 percent)	No 1 day (2.7 percent)	No 4 days (10.8 percent)		
GW8	No 7 days (19.0 percent)	No 7 days (19.0 percent)	No 8 days (21.6 percent)		
GW9	No 9 days (24.3 percent)	No 1 day (2.7 percent)	No 8 days (21.6 percent)		
GW10	No 11 days (29.7 percent)	No 14 days (38.7 percent)	Yes 14 days (38.7 percent)		
GW11	No 24 days (65.8 percent)	No 14 days (38.7 percent)	Yes 14 days (38.7 percent)		

While report Table 12 summarizes the current year’s data nicely, the table above shows the performance over time, at-a-glance.

Response – A wetland summary table (Table 12a) depicting yearly monitoring results for all 10 wetland gauges has been added to the report, and the report text has been revised as needed.

Table 1 – Table 1 indicates that additional buffer credits (notes column) were approved by DMS on 6/21/18. The additional buffer credits cannot be approved by DMS; only the IRT has authority to approve additional stream credits due to wider buffer. In a 5/1/18 email I sent following the meeting, I summarized what was discussed at the meeting pertinent to the site, with regard to IRT-approved additional stream credits determined by the most recent buffer method, as well as parrot feather treatments. (a)Please review that email and address each concern noted; (b) Please update the table notes accordingly, and (c) in the overall assets summary, these should be noted as Additional Stream Credits (not “credited buffer”) and footnoted to reference the IRT approval.

Response – Table 1 has been revised, referenced, and footnoted as requested.

Table 2 – This table should indicate the month-year of both stream monitoring (Oct 2018), and vegetation data collection (Sep 2018).

Response – As requested, Table 2 has been revised to include the month-year of both stream monitoring and vegetation data collection. Additionally, the revision was made for MY1 and MY2.

BMP monitoring – It is indicated that “Maintenance measures will be implemented during the 5-year monitoring period to replace dead vegetative material and to remove excess sedimentation from permanent pools, as needed.” How will permanent pool storage capacity be monitored using photo documentation as indicated? Excess sedimentation has been observed in the Reach 7 BMP pond following rain events (see photo I sent on 2/12/2018); it was noted at that time that Baker would consider excavating if this BMP were impacted by silt. How does Baker plan to monitor siltation over time in this BMP to guide any decision making?

Response – Michael Baker will monitor the BMP by measuring the accumulated silt elevation within the pond’s permanent pool. When the elevation of the accumulated silt keeps the BMP from functioning, Michael Baker will have the sediment excavated. This text has been added to Section 2.4 in the monitoring report.

Table 6a – Invasive Areas of Concern indicates 0 polygons and 0.00 combined acreage. Even if individual “polygons” are below the 1000 SF threshold, the acreage of invasives as a concern should not be zero, based on my field assessment. Please provide an accurate estimate of acreage needing treatment for this table, as the existing numbers indicate the site is invasive-free which is not the case. Similarly, Bare Areas and Areas of Poor Growth or Vigor (e.g., Reach 3) should be cataloged accordingly.

Response – Table 6a and Table 6b have been revised to include vegetative problem areas (VPAs) throughout the project area. Figures 2 through 2c have been updated to reflect VPA locations. The MY3 report text has been updated to reflect VPA corrections.

Cross section graphs – should indicate whether it is a pool or a riffle. Understood that the x-section table has this information, but it also needs to be on the graphs so the reader can have some context without having to flip back and forth.

Response – The indication of whether the cross-section is a riffle or pool has been added to both the cross-section heading and the graph for each cross-section.

Crest gauge photos – Suggest supplementing these photos with actual wrack line photos; crest gauges can vary in their reliability and wrack lines present a readily-identifiable means of photo documenting floodplain access.

Response – As requested, wrack line photo documentation has been included with each MY3 crest gauge photo to corroborate bankfull documentation.

If you have any questions or concerns, please feel free to contact me at (704) 579-4828 or via my email address at ksuggs@mbakerintl.com.

Sincerely,



Kristi Suggs
Project Manager

Cc: File

TABLE OF CONTENTS

1.0 EXECUTIVE SUMMARY	1
2.0 METHODOLOGY	3
2.1 Stream Monitoring	4
2.1.1 Morphologic Parameters and Channel Stability.....	4
2.1.1.1 Dimension	4
2.1.1.2 Longitudinal Profile	5
2.1.1.3 Substrate and Sediment Transport	5
2.1.2 Stream Hydrology.....	5
2.1.2.1 Bankfull Events.....	5
2.1.2.2 Flow Documentation.....	6
2.1.3 Photographic Documentation of Site	6
2.1.3.1 Lateral Reference Photos	6
2.1.3.2 Longitudinal Station Photos	6
2.1.4 Visual Assessment.....	6
2.2 Vegetation Monitoring	8
2.3 Wetland Monitoring	8
2.4 BMP Monitoring	9
3.0 REFERENCES	10

APPENDICES

Appendix A	<i>Project Vicinity Map and Background Tables</i>
Figure	1 Vicinity Map and Directions
Table	1 Project Mitigation Component
Table	2 Project Activity and Reporting History
Table	3 Project Contacts
Table	4 Project Attributes
Appendix B	<i>Visual Assessment Data</i>
Figures	2-2c Current Condition Plan View (CCPV)
Table	5a-g Visual Stream Morphology Stability Assessment
Table	5h Stream Problem Areas (SPAs)
Table	6a Vegetation Condition Assessment
Table	6b Vegetation Problem Areas (VPAs)
	Stream Station Photos
	Stream Problem Area Photos
	Vegetation Problem Area Photos
Appendix C	<i>Vegetation Plot Data</i>
Table	7 Vegetation Plot Mitigation Success Summary
Table	8 CVS Vegetation Plot Metadata

	Table 9	CVS Stem Count of Planted Stems by Plot and Species
		Vegetation Plot Photos
Appendix D		<i>Stream Survey Data</i>
	Figure 3	Cross-sections with Annual Overlays
	Table 10	Baseline Stream Data Summary
	Table 11a	Cross-section Morphology Data
	Table 11b	Stream Reach Morphology Data
	Figure 4	Year 3 Profile
	Figure 5a-d	Reachwide Pebble Count Distribution with Annual Overlays
Appendix E		<i>Hydrologic Data</i>
	Figure 6	Wetland Gauge Graphs
	Figure 7	In-stream Flow Gauge Graphs
	Figure 8	Monthly Rainfall Data
	Table 12	Wetland Mitigation Area Well Success
	Table 12a	Wetland Gauge Attainment Data
	Table 13	Verification of In-stream Flow Conditions
	Table 14	Verification of Bankfull Events
		Hydrologic Data Photos

1.0 EXECUTIVE SUMMARY

Michael Baker Engineering, Inc., (Michael Baker) restored 5,554 linear feet (LF) and enhanced 791 LF (447 LF of Enhancement I and 344 LF of Enhancement II) of perennial and intermittent stream along an Unnamed Tributary (UT) to Town Creek and three additional unnamed tributaries. Also as part of this Project, Michael Baker restored and created 4.12 acres of riparian wetlands and enhanced 1.00 acre of riparian wetlands and constructed two wetland best management practices (BMPs) upstream of the mitigation areas. Though no mitigation credit is being sought for wetland enhancement, additional stream mitigation credit is being sought for the inclusion of the proposed stormwater BMPs and the extended riparian buffer width within the conservation easement. This report documents and presents the Year 3 monitoring data as required during the monitoring period.

The primary goals of the Project were to improve aquatic habitat degradation by improving ecologic functions and reducing non-points source loads from agricultural run-off to the impaired areas as described in the Lower Yadkin – Pee Dee River Basin Restoration Priorities (RBRP) and as identified below:

- Improve aquatic and terrestrial habitat through increasing dissolved oxygen concentrations, reduction in nutrient and sediment loading, improving substrate and in-stream cover, and reduction of in-stream water temperature;
- Improve both aquatic and riparian aesthetics;
- Create geomorphically stable conditions along UT to Town Creek and its tributaries through the Project area;
- Prevent cattle from accessing the project area thereby protecting riparian and wetland vegetation and reducing excessive bank erosion;
- Restore historical wetlands, create new wetlands, and enhance/preserve existing wetlands to improve terrestrial habitat and reduce sediment and nutrient loading to UT to Town Creek and the Little Long Creek Watershed.

To accomplish these goals, the following objectives were identified:

- Restore, enhance, create, and protect riparian wetlands and buffers to reduce nutrient and pollutant loading by particle settling, vegetation filtering and nutrient uptake;
- Construct wetland BMPs on the upstream extent of Reaches 4 and 7 to improve water quality by capturing and retaining stormwater run-off from the adjacent cattle pastures to allow for the biological removal of nutrient pollutant loads and for sediment to settle out of the water column;
- Restore existing incised, eroding, and channelized streams by creating stable channels with access to their geomorphic floodplains;
- Improve in-stream habitat by providing a more diverse bedform with riffles and pools, creating deeper pools and areas of water re-aeration, and reducing bank erosion;
- Control invasive species vegetation within the project reaches;
- Establish native stream bank, riparian floodplain, and wetland vegetation, protected by a permanent conservation easement, to increase stormwater runoff filtering capacity, improve bank stability, shade the stream to decrease water temperature, and provide improved wildlife habitat quality.

UT to Town Creek Restoration Project – Option A (site) is located in Stanly County, approximately 1.7 miles west of the Town of New London, within cataloging unit 03040105 of the Yadkin Pee-Dee River Basin (see Figure 1). The site is located in a North Carolina Division of Mitigation Services (NCDMS) - Targeted Local Watershed (03040105060040). The Project involved stream restoration and enhancement, as well as wetland restoration, creation, and enhancement along UT to Town Creek and several of its tributaries, which had been impaired due to historical pasture conversion and cattle grazing.

During Year 3 monitoring, vegetation conditions were performing over 90% for planted acreage and close to 100% for invasive/encroachment area categories. As noted in Table 6b, an area (VP2-2) of sparse herbaceous vegetation has continued to persist from MY2. This area is located along Reach 3 near Vegetation Plot 14 and consists of approximately 0.11 acres. Areas of poor growth performance are present within the floodplains of Reach 1, 2, 3, and 6. Lack of herbaceous vegetation and poor growth performance is likely due to poor soils that are frequently inundated by overbank storm flows and offsite drainage.

Supplement planting was conducted in mid-March 2018 for VPA areas (VPA3-6 through VPA3-9) noted with poor growth performance. Planted species consisted of woody bare root and potted plantings that were installed at a planting density of 640 plans/acre. Their successful growth will provide shade and an input of organic material that will allow for some of the existing herbaceous veg to spread to this area. The planted species consisted of sycamore (*Platanus occidentalis*), green ash (*Fraxinus pennsylvanica*), tulip poplar (*Liriodendron tulipifera*), river birch (*Betula nigra*), possumhaw viburnum (*Viburnum nudum*), and American beautyberry (*Callicarpa Americana*). Supplemental planting areas are mapped and are depicted in Figures 2 – 2c.

The presence of parrot feather (*Myriophyllum aquaticum*) throughout the mainstem (Reaches 1, 2, and 3) of the project have persisted; however, its abundance has been reduced. This is likely due to a wetter growing season and an increase in continuous base flow conditions. A request for recommendations to assist in the control of parrot feather was initiated by Michael Baker to the NC Department of Environmental Quality (NCDEQ) prior to the close of Monitoring Year 2. Response from NCDEQ was recently received in early November 2018. Currently, Michael Baker and NCDEQ are discussing any potential control avenues available for the aquatic species in a live stream.

In MY3, a total of five discrete areas of invasive species were documented; however, none of the areas exceeded the mapping threshold of 1000 square feet (SF). These areas totaled approximately 0.14 acres or 0.6% of the easement area and consisted primarily of *Ligustrum sinense* (Chinese privet) along with *Rosa multiflora* (Multi-flora rose) and *Paulownia tomentosa* (princess tree). The presence of these invasive species continue to persist predominantly in areas of the easement where mature woody vegetation is present and along the easement fence line. Treatment control applications for invasive species were conducted in April and June of 2018 for areas of concern that were documented in MY2 as well as for areas that had re-sprouted from previous treatment applications. All invasive species will continue to be monitored throughout the site and treated as needed. Tables summarizing the vegetative assessment areas can be found in Appendix B.

Based on data collected from the twenty monitoring plots during Year 3 monitoring, the average density of total planted stems per plot ranges from 486 to 890 stems per acre with a tract mean of 644 stems per acre. Therefore, the Year 3 data demonstrate that the site has exceeded the minimum interim success criteria of 320 trees per acre by the end of Year 3 and is on track for meeting the minimum success criteria of 260 trees per acre by the end of Year 5. The presence of volunteer woody vegetation was noted in vegetation plots VP1, VP4, VP5, VP6, VP7, VP10, VP12, VP14, VP15, VP18, and VP19; however, these species were not included in the average vegetation plot densities calculated for assessing the project's interim success criteria. Vegetation stem counts are summarized in Tables 7 and 9 of Appendix C.

The nineteen (19) permanent cross-sections located throughout the site show minimal adjustment to stream dimension since construction. Longitudinal profiles for Reach 1, 2, 3, and 6 have remained geomorphically stable throughout the Year 3 post-construction monitoring period. Pools are well maintained and grade control structures (constructed riffles, rock j-hooks, log vanes, and boulder steps) continue to maintain the overall profile desired. As indicated in Tables 5a through 5h (Appendix B), the site's lateral/vertical stability and in-

stream structure performance has maintained at or close to 100% through Monitoring Year 3. Areas of concern consist of primarily of erosional features just downstream of the culverts at the head of Reach 1 and on Reach 6. These erosional impacts are likely the result of high flood velocities from large storm events, including two large hurricanes (Florence and Michael). Though impacts are visible, the stream seems to be structurally stable and vegetation should recolonize quickly. Additionally, an area of sill erosion (SPA2-1) documented on Reach 6 in MY2 has subsequently stabilized and is no longer of issue. No other areas of bank scour and/or erosion around structures were noted. Visual observations and a review of reach-wide pebble count data collected indicates that each Reach is sufficiently moving fines through the system. Riffles are comprised of a mix of substrates with the bed material continuing to move towards a mix of coarser substrates. Cross-sectional, longitudinal profile, and pebble count data are provided in Figures 3, 4, and 5 respectively, in Appendix D.

Groundwater monitoring data collected during the growing season (March 27 through November 5) of Years 2 and 3 documented that all ten groundwater monitoring wells exhibited soil saturation within 12 inches of the ground surface for the minimum success criteria of nine percent (9%) or 20 consecutive days during the growing season. During MY3, UTTC MW7 exhibited the highest percentage of consecutive days (100%) meeting saturated conditions, as well as, the having the highest number of cumulative days (222) meeting conditions. UTTC MW8 continued to have the lowest percentage of consecutive days (23.5%) meeting saturated conditions, as well as, the having the lowest number of cumulative days (52) meeting conditions; however, hydrologic saturation continues to improve. It should also be noted that UTTC MW8 is located in a jurisdictional wetland and outside the boundary of the wetland areas where credit is being generated (See CCPV in Appendix B). See Appendix E for a plot of wetland gauge data as it relates to monthly precipitation for Monitoring Year 3 (Figure 6). MY3 wetland restoration success results are depicted in Table 12, and a summary of wetland attainment for all ten monitoring gauges is depicted in Table 12a. See Figure 2 in Appendix B, for a depiction of wetland mitigation areas and corresponding gauge locations.

In-stream pressure transducers were installed on Reach 6 (R6_W1 and R6_W2) and 7 (R7_W1 and R7_W2) to document intermittent flow conditions on restored streams throughout the monitoring year. Since post-construction installation, each gauge has documented at least one period of consecutive stream flow for the required minimum of 30 days for all three monitoring years. R6_W2 experienced the longest period of consecutive stream flow with 162 days. Figure 7 in Appendix E, depict the documented flow conditions for each gauge through Monitoring Year 3 relative to local rainfall data, while Table 13 documents both the total cumulative days of flow and the maximum number of consecutive days of flow.

Currently, both BMPs are functioning as designed. Accumulated silt is present in Reach 7's BMP but has not exceeded functional storage capacity. No downstream sedimentation on Reach 7 has been noted as result of the BMP's performance.

Lastly, at least four post-construction bankfull events were observed and documented during MY3 with two of the recorded events greater than one foot above bankfull. As of MY3, two bankfull events have been documented in separate years, thus the site has met the minimum success requirement for bankfull flow. Information on bankfull events is provided in Table 14 of Appendix E. Photo documentation is also included in Appendix E.

Summary information/data related to the site and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report Appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report and in the Mitigation Plan available on the NCDMS website. All raw data supporting the tables and figures in the appendices is available from NCDMS upon request.

2.0 METHODOLOGY

The monitoring plan for the site includes criteria to evaluate the success of the stream, wetland, and vegetation components of the project. Stream and vegetation monitoring will be conducted for five years, while wetland

monitoring will be conducted for seven years. Monitoring methods used will follow the NCDMS Monitoring Report Template, Version 1.2.1 – 12/01/09 and are based on the design approaches and overall project goals. To evaluate success criteria associated with a geomorphically stable channel, hydrologic connectivity, and aquatic habitat diversity, geomorphic monitoring methods will be conducted for project reaches that involve Restoration and Enhancement Level I mitigation. The success criteria for the proposed Enhancement Level II reaches/sections will follow the methods described in sections 2.1.3, 2.1.4, and 2.2, whereas, wetland restoration and creation mitigation will follow those outlined in sections 2.3. The specific locations of monitoring features, such as vegetation plots, permanent cross-sections, reference photograph stations, ground water gauges, flow gauges, and crest gauges, are shown on the CCPV sheets found in Figure 2 of Appendix B.

Year 3 monitoring data were collected from September through November 2018. All visual site assessment data contained in Appendix B were collected on November 11th of 2018. Vegetation data and plot photos were collected on September 5th and 25th of 2018. Sediment data were collected on November 26th of 2018.

Stream survey data were collected from October 3rd through October 15th of 2018 and were certified on October 18th of 2018. Stream survey data were collected to meet the requirements for a topographic ground survey to the accuracy of Class C Vertical and Class A Horizontal (21 NCAC-56 section .1606) and was geo-referenced to the NAD83 State Plane Coordinate System, FIPS3200 in US Survey Feet, which was derived from the UT to Town Creek Restoration Project Option A's As-built Survey.

2.1 Stream Monitoring

Geomorphic monitoring of the Restoration and Enhancement Level I reaches will be conducted once a year for five years following the completion of construction. These activities will evaluate the success criteria associated with a geomorphically stable channel, hydrologic connectivity, and aquatic habitat diversity. The stream parameters to be monitored include stream dimension (cross-sections), profile (longitudinal profile survey), visual observation with photographic documentation, documentation of bankfull events and documentation of hydrologic conditions for restored intermittent reaches. Additionally, monitoring methods for all reaches will include those described under Photo Documentation of site, Visual Assessment, and Vegetation Monitoring. The methods used and related success criteria are described below for each parameter. Figure 2 shows approximate locations of the proposed monitoring devices throughout the project site.

2.1.1 Morphologic Parameters and Channel Stability

2.1.1.1 Dimension

A total of nineteen (19) permanent cross-sections, twelve (12) riffles and seven (7) pools, were installed throughout the entire project area. Cross-sections selected for monitoring included representative riffles and pools for each of the four project reaches, Reach 1, 2, 3, and 6, which implemented at least 500 linear feet of Restoration or Enhancement I activities.

Each cross-section was marked on both banks with permanent pins to establish the exact transect used. A common benchmark was also chosen to consistently reference and facilitate the comparison of year-to-year data. The cross-sectional surveys are conducted annually and include measurements of Bank Height Ratio (BHR) and Entrenchment Ratio (ER). The monitoring survey includes points measured at all breaks in slope, including top of stream banks, bankfull, inner berm, edge of channel, and thalweg, if the features are present. Riffle cross-sections are classified using the Rosgen Stream Classification System (Rosgen 1994), and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.

There should be little change in annual cross-sectional surveys from those collected during the post-construction as-built survey. If changes do take place, they will be evaluated to determine if they represent a movement toward a more unstable condition (e.g., down-cutting or erosion) or a movement

toward increased stability (e.g., settling, vegetative changes, deposition along the banks, or decrease in width/depth ratio).

Cross-sectional data was collected in October 2018. The nineteen (19) permanent cross-sections located throughout the site show minimal adjustment to stream dimension since construction. As indicated in Tables 5a through 5h (Appendix B), the site's lateral/vertical stability and in-stream structure performance has maintained at or close to 100% through Monitoring Year 3. Cross-sectional data is presented in Figure 3 of Appendix D.

2.1.1.2 Longitudinal Profile

Longitudinal profiles were surveyed for portions of the restored lengths of Reaches 1, 2, 3, and 6 and are provided in Figure 4 of Appendix D. Longitudinal profiles will be replicated annually during the five-year monitoring period.

Measurements taken during longitudinal profiles include thalweg, water surface, and the top of low bank. All measurements were taken at the head of each feature (e.g., riffle, run, pool, glide) and the maximum pool depth. Surveys were tied to a permanent benchmark.

The pools should remain relatively deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools. Bed form observations should be consistent with those observed for channels of the design stream type as well as other design information.

Longitudinal profiles for Reach 1, 2, 3, and 6 were collected in October 2018 and have remained geomorphically stable throughout the Year 3 post-construction monitoring period. Pools are well maintained and grade control structures (constructed riffles, rock j-hooks, log vanes, and boulder steps) continue to maintain the overall profile desired. As indicated in Tables 5a through 5h (Appendix B), the site's lateral/vertical stability and in-stream structure performance has maintained at or close to 100% through Monitoring Year 3.

2.1.1.3 Substrate and Sediment Transport

After construction, there should be minimal change in the pebble count data over time given the current watershed conditions and sediment supply regime. Reachwide pebble counts were collected for Reaches 1, 2, 3, and 6. Samples collected combined with evidence provided by changes in cross-sectional data and visual assessments will reveal changes in sediment gradation that occur over time as the stream adjusts to upstream sediment loads.

Visual observations and a review of reach-wide pebble count data collected on September 26, 2018 indicates that each Reach is sufficiently moving fines through the system. Riffles are comprised of a mix of substrates with the bed material continuing to move towards a mix of coarser substrates. Bed material distribution data are located in Figure 5 of Appendix D.

2.1.2 Stream Hydrology

2.1.2.1 Bankfull Events

The occurrence of bankfull events within the monitoring period were documented by the use of a crest gauge and photographs. The crest gauge will record the highest watermark between site visits, and the gauge will be checked at each site visit to determine if a bankfull event has occurred. The crest gauge was installed in the floodplain of Reach 3 within ten feet (horizontal) of the restored channel. Photographs will be used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Two bankfull flow events must be documented within a five-year monitoring period. The two bankfull events must occur in separate years; otherwise, the monitoring will continue until two bankfull events have been documented in separate years to demonstrate a floodplain connection has been restored.

Two bankfull flow events have been documented in separate years, MY2 had two bankfull events and MY3 had 4 bankfull events, thus the site has met the bankfull flow requirement. Bankfull data and photographic documentation collected during Year 3 monitoring are located in Appendix E.

2.1.2.2 Flow Documentation

A combination of photographic and flow gauge data were collected from in-stream pressure transducers and remote in-field cameras that were installed on restored intermitted reaches. R7_W1 and R7_W2 were installed Reach 7, while R6_W1 and R6_W2 were installed on Reach 6. Collected data will document that the restored intermittent stream systems continue to exhibit base flow for of at least 30 consecutive days throughout each monitoring year under normal climatic conditions. In order to determine if rainfall amounts were normal for the given year, rainfall gauge data was obtained from the nearest Stanly County weather station (CRONOS Database, NEWL – North Stanly Middle School, if available) and compared to the average monthly rainfall amounts from the Stanly County WETS Table (USDA, 2018). If a normal year of precipitation does not occur during the first five years of monitoring, flow conditions will continue to be monitored on the site until it documents that the intermittent streams have been flowing for the required duration.

Since post-construction installation, each gauge has documented at least one period of consecutive stream flow for the required minimum of 30 days for all three monitoring years. In MY3, R6_W2 experienced the longest period of consecutive stream flow with 162 days. Figure 7 depicts the documented flow conditions for each gauge through Monitoring Year 3 relative to local rainfall data, while Table 13 documents both the total cumulative days of flow and the maximum number of consecutive days of flow. Flow data and photographic documentation collected during Year 3 monitoring are located in Appendix E.

2.1.3 Photographic Documentation of Site

Photographs were used to document restoration success visually. Reference stations and cross-section photos were photographed during the as-built survey; this will be repeated for five years following construction. Reference photos were taken once a year, from a height of approximately five to six feet. Permanent markers ensure that the same locations (and view directions) are utilized during each monitoring period. Photographers will make an effort to consistently maintain the same area in each photograph over time. Selected site photographs are shown in Appendix B for reference stations and Appendix D for cross-sections.

2.1.3.1 Lateral Reference Photos

Reference photo transects were taken of the right and left banks at each permanent cross-section. A survey tape was captured in most photographs which represents the cross-section line located perpendicular to the channel flow. The water line was located in the center of the photograph in order to document bank and riparian conditions.

2.1.3.2 Longitudinal Station Photos

Stream reaches were photographed longitudinally beginning at the upstream portion of the site and moving downstream. Photographs were taken looking both upstream and downstream at locations throughout the restored stream valley. The photograph points were established close enough together to provide an overall view of the reach lengths, primary grade control structures, and valley crenulations. The angle of the photo depends on what angle provides the best view was noted and will be continued in future photos. Site photographs are located in Appendix B.

2.1.4 Visual Assessment

Visual monitoring assessments of all stream sections will be conducted by qualified personnel twice per monitoring year with at least five months in between each site visit. Photographs will be used to

document system performance and any areas of concern related to stream bank stability, condition of in-stream structures, channel migration, aggradation/degradation, headcuts, live stake mortality, impacts from invasive plant species or animal species, floodplain vegetative conditions, and condition of pools and riffles. The photo locations will be shown on a plan view map and descriptions will be documented in as either stream problem areas (SPAs) or vegetative problem areas (VPAs) in there associated monitoring assessment tables located in Appendix B.

The site's lateral/vertical stability and in-stream structure performance has maintained at or close to 100% through Monitoring Year 3. Areas of concern consist of primarily of erosional features just downstream of the culverts at the head of Reach 1 and on Reach 6. These erosional impacts are likely the result of high flood velocities from large storm events, including two large hurricanes (Florence and Michael). Though impacts are visible, the stream seems to be structurally stable and vegetation should recolonize quickly. Additionally, an area of sill erosion (SPA2-1) documented on Reach 6 in MY2 has subsequently stabilized and is no longer of issue. No other areas of bank scour and/or erosion around structures were noted.

During Year 3 monitoring, vegetation conditions were performing over 90% for planted acreage and close to 100% for invasive/encroachment area categories. As noted in Table 6b, an area (VP2-2) of sparse herbaceous vegetation has continued to persist from MY2. This area is located along Reach 3 near Vegetation Plot 14 and consists of approximately 0.11 acres. Areas of poor growth performance are present within the floodplains of Reach 1, 2, 3, and 6. Lack of herbaceous vegetation and poor growth performance is likely due to poor soils that are frequently inundated by overbank storm flows and offsite drainage.

Supplement planting was conducted in mid-March 2018 for VPA areas (VPA3-6 through VPA3-9) noted with poor growth performance. Planted species consisted of woody bare root and potted plantings that were installed at a planting density of 640 plans/acre. No herbaceous species were included because previous experience with post-construction herbaceous seeding in the Slate Belt has shown that herbaceous seed mix along with compost and mulch will not take in the hard pan rocky soils even if the soil is scarified. The seed and medium are washed off site during the next rain event. Therefore, we have planted woody species. Their successful growth will provide shade and an input of organic material that will allow for some of the existing herbaceous veg to spread to this area. The planted species consisted of sycamore (*Platanus occidentalis*), green ash (*Fraxinus pennsylvanica*), tulip poplar (*Liriodendron tulipifera*), river birch (*Betula nigra*), possumhaw viburnum (*Viburnum nudum*), and American beautyberry (*Callicarpa Americana*). Supplemental planting areas are mapped and are depicted in Figures 2 – 2c.

The presence of parrot feather (*Myriophyllum aquaticum*) throughout the mainstem (Reaches 1, 2, and 3) of the project have persisted; however, its abundance has been reduced. This is likely due to a wetter growing season and an increase in continuous base flow conditions. A request for recommendations to assist in the control of parrot feather was initiated by Michael Baker to the NC Department of Environmental Quality (NCDEQ) prior to the close of Monitoring Year 2. Response from NCDEQ was recently received in early November 2018. Currently, Michael Baker and NCDEQ are discussing any potential control avenues available for the aquatic species in a live stream.

In MY3, a total of five discrete areas of invasive species were documented; however, none of the areas exceeded the mapping threshold of 1000 square feet (SF). These areas totaled approximately 0.14 acres or 0.6% of the easement area and consisted primarily of *Ligustrum sinese* (Chinese privet) along with *Rosa multiflora* (Multi-flora rose) and *Paulownia tomentosa* (princess tree). The presence of these invasive species continue to persist predominantly in areas of the easement where mature woody vegetation is present and along the easement fence line. Treatment control applications for invasive species were conducted in April and June of 2018 for areas of concern that were documented in MY2

as well as for areas that had re-sprouted from previous treatment applications. All invasive species will continue to be monitored throughout the site and treated as needed.

Both SPA and VPA data and photographic documentation collected during Year 3 monitoring are located in Appendix B. See Tables 5a through 5h for SPA data documentation and Tables 6a through 6b for VPA data documentation.

2.2 Vegetation Monitoring

To determine if the criteria are achieved, vegetation-monitoring quadrants were installed and are monitored across the restoration site in accordance with the CVS-NCDMS Protocol for Recording Vegetation, Level 1, Version 4.2 (Lee 2008). The total number of quadrants was calculated using the CVS-NCEEP Entry Tool Database version 2.3.1 (CVS-NCEEP 2012) with twenty (20) plots established randomly within the planted riparian buffer areas. No monitoring quadrants were established within the undisturbed wooded areas of the project area. The size of individual quadrants are 100 square meters for woody tree species.

Level 1 CVS vegetation monitoring was conducted between spring, after leaf-out has occurred, and fall prior to leaf fall. Individual quadrant data provided during subsequent monitoring events will include species composition, density, survival, and stem height. Relative values were calculated, and importance values were determined. Individual seedlings were marked to ensure that they can be found in succeeding monitoring years. Mortality was determined from the difference between the previous year's living, planted seedlings and the current year's living, planted seedlings.

The interim measure of vegetative success for the site is the survival of at least 320, 3-year old, planted trees per acre at the end of Year 3 of the monitoring period. The final vegetative success criteria is the survival of 260, 5-year old, planted trees per acre at the end of Year 5 of the monitoring period.

Vegetation plot data was collected in September 2018. Based on data collected from the twenty monitoring plots during Year 3 monitoring, the average density of total planted stems per plot ranges from 486 to 890 stems per acre with a tract mean of 644 stems per acre. Therefore, the Year 3 data demonstrate that the site has exceeded the minimum interim success criteria of 320 trees per acre by the end of Year 3 and is on track for meeting the minimum success criteria of 260 trees per acre by the end of Year 5. The presence of volunteer woody vegetation was noted in vegetation plots VP1, VP4, VP5, VP6, VP7, VP10, VP12, VP14, VP15, VP18, and VP19; however, these species were not included in the average vegetation plot densities calculated for assessing the project's interim success criteria. Vegetation stem counts are summarized in Tables 7 and 9 of Appendix C. Photographs were used to visually document vegetation success in sample plots and are located in Appendix C.

2.3 Wetland Monitoring

Ten groundwater monitoring stations were installed in restored, created, and enhanced wetland areas similar to those from preconstruction monitoring to document hydrologic conditions at the Project site. The wetland gauges are depicted on the CCPV figures (Figure 2) found in Appendix B. Installation and monitoring of the groundwater stations have been conducted in accordance with the USACE standard methods outlined in the *ERDC TN-WRAP-05-2* (USACE 2005). To determine if the rainfall is normal for the given year, rainfall amounts were tallied using data obtained from the Stanly County WETS Station (USDA 2018) and from the automated weather station at the North Stanly Middle School (NEWL) in New London, approximately 1.5 miles southeast of the project site on Old Salisbury Rd. Data from the NEWL station was obtained from the CRONOS Database located on the State Climate Office of North Carolina's website (2018).

Success criteria for wetland hydrology will be met when each wetland site is saturated within 12 inches of the soil surface for 9 percent of the growing season as documented in the approved Mitigation Plan. To document the hydrologic conditions of the restored site, each groundwater monitoring station will be monitored for seven years post-construction or until wetland success criteria are met. Visual inspection of proposed wetland areas

will be conducted to document any visual indicators that would be typical of jurisdictional wetlands. This could include, but is not limited to, vegetation types present, surface flow patterns, stained leaves, and ponded water. Wetland plants will be documented along with other visual indicators noted above. Wetland restoration and creation areas that exhibit all three wetland indicators (the presence of hydric soils, wetland hydrology, and wetland vegetation) after construction and through the monitoring period will validate wetland restoration and creation success.

Groundwater monitoring data collected during the growing season (March 27 through November 5) of Years 2 and 3 documented that all ten groundwater monitoring wells exhibited soil saturation within 12 inches of the ground surface for the minimum success criteria of nine percent (9%) or 20 consecutive days during the growing season. During MY3, UTTC MW7 exhibited the highest percentage of consecutive days (100%) meeting saturated conditions, as well as, the having the highest number of cumulative days (222) meeting conditions. UTTC MW8 continued to have the lowest percentage of consecutive days (23.5%) meeting saturated conditions, as well as, the having the lowest number of cumulative days (52) meeting conditions; however, hydrologic saturation continues to improve. It should also be noted that UTTC MW8 is located in a jurisdictional wetland and outside the boundary of the wetland areas where credit is being generated (See CCPV in Appendix B). See Appendix E for a plot of wetland gauge data as it relates to monthly precipitation for Monitoring Year 3 (Figure 6). MY3 wetland restoration success results are depicted in Table 12, and a summary of wetland attainment for all ten monitoring gauges is depicted in Table 12a. See Figure 2 in Appendix B, for a depiction of wetland mitigation areas and corresponding gauge locations.

2.4 BMP Monitoring

Implementation of wetland BMPs located at the upstream extent of Reaches 4 and 7 were visually monitored for vegetative survivability and permanent pool storage capacity using photo documentation during the 5-Year monitoring period. Maintenance measures will be implemented during the 5-Year monitoring period to replace dead vegetative material and to remove excess sedimentation from permanent pools.

Michael Baker will monitor the excess sedimentation in the BMPs by measuring the accumulated silt elevation within the pond's permanent pool. When the elevation of the accumulated silt keeps the BMP from functioning, Michael Baker will have the sediment excavated.

Currently, both BMPs are functioning as designed. Accumulated silt is present in Reach 7's BMP but has not exceeded functional storage capacity. No downstream sedimentation on Reach 7 has been noted as result of the BMP's performance.

3.0 REFERENCES

- Lee, M., Peet R., Roberts, S., Wentworth, T. 2008. CVS-EEP Protocol for Recording Vegetation Level 1-2 Plot Sampling Only. Version 4.2.
- North Carolina Division of Mitigation Services (formerly NC Ecosystem Enhancement Program). 2011. Monitoring Requirements and Performance Standards for Stream and/or Wetland Mitigation. November 7, 2011.
- _____. 2009. Lower Yadkin Pee-Dee River Basin Restoration Priorities, revised January 2009. Raleigh, NC.
- _____. 2009. Procedural Guidance and Content Requirements for EEP Monitoring Report, v. 1.2.1. Raleigh, NC.
- Rosgen, D. L. 1994. A Classification of Natural Rivers. *Catena* 22:169-199.
- State Climate Office of North Carolina, 2018. CRONOS Database, North Stanly Middle School (NEWL), Stanly County, NC. <http://climate.ncsu.edu/cronos/?station=NEWL&temporal=sensormeta>
- United States Department of Agriculture, 2018. WETS Table. Climate Data for Stanly County, NC. Wets Station: Albemarle, NC 0090, FIPS: 37167, 1971 - 2018. <http://agacis.rcc-acis.org/37167/wets>
- United States Army Corps of Engineers. 2005. "Technical Standard for Water-Table Monitoring of Potential Wetland Sites," WRAP Technical Notes Collection (ERDC TN-WRAP-05-2), U.S. Army Engineer Research and Development Center. Vicksburg, MS.

APPENDIX A

Project Vicinity Map and Background Tables

DIRECTIONS TO SITE FROM RALEIGH, NC:

Take I-40 West toward Sanford/Wake Forest. Take Exit 293 (I-440/US-64 W/US-1) toward Sanford/Wake Forest. Keep left at the fork toward US-1 S/US-64 W. Take Exit 293A for US-1 S/US-64 W toward Sanford/Asheboro. Keep left at the fork toward US-1 S/US-64 W. Continue on US-1 S/US-64 W towards Apex/Sanford/Asheboro. Take exit 98B to merge onto US-64 W towards Pittsboro/Asheboro. After 62 miles, turn left onto Connector Rd. Turn right onto NC 49 S. After 28.4 miles, take a slight left onto N Main St. After 1.1 miles, turn left onto Old Salisbury Rd. Follow Old Salisbury Rd. for approximately 2.0 miles to its intersection with Misenheimer Rd. / Steakhouse Rd. Go through the intersection and continue on Old Salisbury Rd. for approximately 0.4 miles and the Project site is on the right accessed via a dirt farm road.

The subject project site is an environmental restoration site of the NCDEQ Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.




Figure 1. Vicinity Map

UT to Town Creek Restoration Project - Option A

Stanly County, NC


Reference: NCDOT 02 & NC One Map

NC DMS Project No. 94648
NCDEQ Contract No. 003277

2018

0 1,500 3,000 Feet 1" = 3000'

Map Vicinity



Stanly County, NC

LEGEND

- Project Area
- Streams
- US Highways
- Roads
- Major Waterways
- Municipalities
- Yadkin (HUC 03040105060-040)

Table 1. Project Mitigation Components
UT to Town Creek Restoration Project - Option A: DMS Project No ID. 94648

Project Component (reach ID, etc.)	Wetland Position and Hydro Type	Existing Footage or Acreage	Stationing	Restored Footage, Acreage, or SF	Creditable Footage, Acreage, or SF*	Restoration Level	Approach		Mitigation Credits	Notes/Comments
							Priority Level	Mitigation Ratio (X:1)		
Reach 1		1181	10+00 - 22+04	1,204	1,204	R	PI	1:1	1204.0	Full Channel Restoration, Planted Buffer, Exclusion of Livestock, and Permanent Conservation Easement.
Reach 2		1672	22+04 - 40+46	1,842	1,782	R	PI	1:1	1782.0	Full Channel Restoration, Planted Buffer, Exclusion of Livestock, Permanent Conservation Easement, and a 60-ft culverted farm road crossing.
Reach 3		721	40+46 - 48+75	829	829	R	PI	1:1	829.0	Full Channel Restoration, Planted Buffer, Exclusion of Livestock, and Permanent Conservation Easement.
Reach 4		404	10+00 - 14+47	447	447	EI	PIII	1:1	447.0	Dimension and Profile modified in keeping with reference, Planted Buffer, Livestock Exclusion, Permanent Conservation Easement, and Headwater Constructed Wetland. Mitigation Ratio of 1:1 as result of water quality benefits from the implementation of headwater constructed wetland.
Reach 5		324	10+00 - 13+44	344	344	EII	PIV	2.5:1	137.6	Dimension modified and structure implementation in keeping with reference, Planted Buffer, Livestock Exclusion, and Permanent Conservation Easement.
Reach 6		1349	14+47 - 28+13	1,366	1,340	R	P1	1:1	1340.0	Full Channel Restoration, Planted Buffer, Exclusion of Livestock, Permanent Conservation Easement, and a 26-ft culverted farm road crossing.
Reach 7		386	10+00 - 13+99	399	399	R	P1	1:1	399.0	Headwater Constructed Wetland, Full Channel Restoration, Planted Buffer, Livestock Exclusion, and Permanent Conservation Easement.
Additional Stream Credits**										265.0
Wetland Group 1 (WG1)	RNR	0		2.56	2.56	R		1:1	2.6	Minor floodplain grading, of 12-inches or less, to restore floodplain hydrology and remediate compaction, based on hydric soil investigation. Planted, Excluded Livestock and Permanent Conservation Easement.
Wetland Group 2 (WG2)	RNR	0		1.56	1.56	C		3:1	0.5	Floodplain grading, of 12-inches or greater, to restore relic floodplain hydrology and remediate compaction, based on hydric soil investigation. Planted, Excluded Livestock and Permanent Conservation Easement.
Buffer Group 1 (BG1)										

Length and Area Summations by Mitigation Category

Restoration Level	Stream	Riparian Wetland		Non-riparian Wetland	Credited Buffer
	(linear feet)	(acres)		(acres)	(square feet)
		Riverine	Non-Riverine		
Restoration	5554	2.56			
Enhancement					
Enhancement I	447				
Enhancement II	344				
Creation		1.56			
Preservation					
High Quality Pres					
Additional Stream Credits	265				

* Creditable stream footage is based on as-built lengths as approved in the Mitigation Plan.

** Additional Stream Credits approved by IRT on 04/24/2018

Overall Assets Summary

Asset Category	Overall Credits
Stream*	6,138.6
RP Wetland	3.1
Additional Stream Credits**	265.0

General Note - The above component table is intended to be a close complement to the asset map. Each entry in the above table should have clear distinction and appropriate symbology in the asset map.

1 - **Wetland Groups** represent pooled wetland polygons in the map with the same wetland type and restoration level. If some of the wetland polygons within a group are in meaningfully different landscape positions, soil types or have different community targets (as examples), then further segmentation in the table may be warranted. **Buffer groups** represent pooled buffer polygons with common restoration levels.

2 - **Wetland Position and Hydro Type** - Indicates Riparian Riverine, (RR), riparian non-riverine (RNR) or Non-Riverine (NR)

3- **Restored Footage, Acreage or Square Feet (SF)**

4 - **Creditable Footage, Acreage or Square feet** - creditable amounts after exclusion and reductions are accounted for, such as utility impacts,

Table 2. Project Activity and Reporting History**UT to Town Creek Restoration Project - Option A: DMS Project No ID. 94648**

Activity or Report	Scheduled Completion	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan Prepared	N/A	N/A	Apr-14
Mitigation Plan Amended	N/A	N/A	Dec-14
Mitigation Plan Approved	N/A	N/A	Dec-14
Final Design – (at least 90% complete)	N/A	N/A	Jan-15
Construction Begins	N/A	N/A	Jul-15
Temporary S&E mix applied to entire project area	N/A	N/A	Jan-16
Permanent seed mix applied to entire project area	N/A	N/A	Jan-16
Planting of live stakes	Feb-16	N/A	Mar-16
Planting of bare root trees	Feb-16	N/A	Mar-16
Planting of herbaceous plugs	Jun-16	N/A	May-16
End of Construction	Dec-16	N/A	Jan-16
Survey of As-built conditions (Year 0 Monitoring-baseline)	Apr-16	May-16	Jun-16
Baseline Monitoring Report	May-16	Jun-16	Nov-16
Year 1 Stream Monitoring	-	Nov-16	-
Year 1 Vegetation Monitoring	-	Nov-16	-
Year 1 Monitoring Report	Dec-16	Nov-16	Dec-16
Invasive Treatment	N/A	N/A	Mar-17
Year 2 Stream Monitoring	-	Nov-17	-
Year 2 Vegetation Monitoring	-	Nov-17	-
Year 2 Monitoring Report	Dec-17	Nov-17	Dec-17
Additioanl Riparian Planting	N/A	N/A	Mar-18
Invasive Treatment	N/A	N/A	Apr-18
Invasive Treatment	N/A	N/A	Jun-18
Year 3 Stream Monitoring	-	Oct-18	-
Year 3 Vegetation Monitoring	-	Sep-18	-
Year 3 Monitoring Report	Dec-18	Nov-18	Dec-18
Year 4 Monitoring	Dec-19	N/A	N/A
Year 5 Monitoring	Dec-20	N/A	N/A
Year 6 Wetland Monitoring	Dec-21	N/A	N/A
Year 7 Wetland Monitoring	Dec-22	N/A	N/A

Table 3. Project Contacts	
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648	
Designer	
Michael Baker Engineering, Inc.	8000 Regency Parkway, Suite 600 Cary, NC 27518 <u>Contact:</u> Kathleen M. McKeithan, PE, Tel. 919-481-5703
Construction Contractor	
Wright Contracting, LLC.	160 Walker Road Lawndale, NC 28090 <u>Contact:</u> Joe Wright, Tel. 919-663-0810
Planting Contractor	
H.J. Forest Service	P.O. Box 458 Holly Ridge, NC 28445 <u>Contact:</u> Matt Hitch, Tel. 910-512-1743
Seeding Contractor	
Wright Contracting, LLC.	160 Walker Road Lawndale, NC 28090 <u>Contact:</u> Joe Wright, Tel. 919-663-0810
Seed Mix Sources	Green Resources, Tel. 336-855-6363 Mellow Marsh Farm, Tel. 919-742-1200
Nursery Stock Suppliers	Mellow Marsh Farm, Tel. 919-742-1200 Foggy Mountain Nursery, Tel. 336-384-5323 ArborGen, Tel. 843-528-3203
Monitoring Performers	
Michael Baker Engineering, Inc.	15720 Brixham Hill Ave., Suite 300, Office 336 Charlotte, NC 28277 <u>Contact:</u>
Stream Monitoring Point of Contact	Kristi Suggs, Tel. 704-665-2206
Vegetation Monitoring Point of Contact	Kristi Suggs, Tel. 704-665-2206

Table 4. Project Attributes							
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648							
Project County	Stanly						
Physiographic Region	Piedmont						
Ecoregion	Carolina Slate Belt						
Project River Basin	Yadkin - Pee Dee						
USGS HUC for Project (14 digit)	03040105060040						
NCDWQ Sub-basin for Project	03-07-13						
Within Extent of DMS Watershed Plan	Lower Yadkin RBRP, 2009						
WRC Class (Warm Cool Cold)	Warm						
% Project Easement Fenced/Demarcated	100%						
Beaver activity observed during design phase	No activity observed						
Restoration Component Attribute Table							
	Reach 1	Reach 2	Reach 3	Reach 4	Reach 5	Reach 6	Reach 7
Drainage Area (ac.)	532.1	616.6	766.7	53.7	48.9	127.8	29.2
Stream Order	2	2	3	1	1	2	1
Restored Length (LF)	1,204	1,782	829	447	344	1,340	399
Perennial (P)/Intermittent (I)	P	P	P	I	I	I	I
Watershed Type (Rural, Urban, etc.)	R	R	R	R	R	R	R
Watershed LULC Distribution							
Rural Residential	6%	1%	0%	1%	2%	0%	0%
Ag-Row Crop	8%	0%	0%	14%	4%	0%	10%
Ag-Livestock	57%	85%	70%	59%	17%	88%	64%
Forested	8%	0%	0%	17%	62%	0%	21%
Other/Open Area	8%	0%	0%	0%	9%	0%	0%
Commercial	10%	0%	0%	0%	0%	0%	0%
Roadway	3%	4%	2%	3%	<1%	0%	0%
Wooded-Livestock	0%	10%	28%	6%	4%	12%	5%
Open Water	0%	0%	0%	0%	<1%	0%	0%
Watershed Impervious Cover (%)	19%	5%	2%	4%	<4%	<1%	<1%
NCDWR AU/Index#	13-17-31-1-1						
NCDWQ Classification	C						
303(d) Listed	No						
303 (d) Listing Stressor	N/A						
Total Acreage of Easement	5.35	8.01	3.79	1.97	1.06	3.55	1.36
Total Vegetated Easement Acreage	4.81	6.97	3.48	1.63	0.94	3.22	1.26
Total Planted Acreage for Restoration	4.81	6.97	3.48	1.63	0.94	3.22	1.26
	Reach 1	Reach 2	Reach 3	Reach 4	Reach 5	Reach 6	Reach 7
Rosgen Classification (existing)	E4	E4	E4	B4	B4	B4	B4a
Rosgen Classification (as-built)	C4	C4	C4	B4	B4	C4b	B4a
Valley Type	VIII	VIII	VIII	II	II	II	II
Valley Slope	0.0092	0.0092	0.0089	0.023	0.0447	0.0243	0.0495
Trout Waters Designation	No						
Species of Concern, endangered etc. (Y/N)	No*, Yes**						
Dominant Soil Series and Characteristics							
Series	OaA	OaA	OaA	GoF	GoF	GoF	BaD
Depth	46"	46"	46"	36"	36"	36"	40"
Clay %	10-35%	10-35%	10-35%	5-27%	5-27%	5-27%	Oct-55
K	0.28	0.28	0.28	0.05	0.05	0.05	0.15-0.24
T	4	4	4	4	4	4	3
* Bald Eagle (<i>Haliaeetus leucocephalus</i>) a BGPEA species is listed as occurring in Stanly County; however, suitable habitat is not located within the Project area or within two miles of the Site.							
** Schweinitz's Sunflower (<i>Helianthus schweinitzii</i>) A federally endangered species is listed as occurring within Stanly County and though suitable habitat is present, a field study was conducted and no species were located within the Project area. NCNHP database indicated there are no known populations of these species within two miles of the study area.							
(NRCS, 2010a; NCDENR, 2007 & 2008; USFWS, 2012; NCNHP, 2012)							

MICHAEL BAKER ENGINEERING, INC.




UT TO TOWN CREEK RESTORATION PROJECT – OPTION A (DMS PROJECT NO. 94648)

YEAR 3 MONITORING REPORT - 2018, MONITORING YEAR 3 OF 7


APPENDIX B

Visual Assessment Data

- Crest Gauge
- ⊗ Flow Pressure Transducers
- Groundwater Monitoring Wells
- ▲ Photo ID Points
- Cross Section - Pool
- Cross Section - Riffle
- ▨ BMPs
- Successful Vegetation Plots
- ▨ Restored Wetlands
- ▨ Created Wetlands
- ▨ Jurisdictional Wetlands
- Erosion Areas
- Bare Areas
- Invasive Species
- Replanting Area - Spring 2018
- Stream Top of Bank
- Reach 1 (Restoration)
- Reach 2 (Restoration)
- Reach 3 (Restoration)
- Reach 4 (Enhancement I)
- Reach 5 (Enhancement II)
- Reach 6 (Restoration)
- Reach 7 (Restoration)
- Conservation Easement
- × - × Fenceline



NC Center for Geographic Information & Analysis



- Crest Gauge
- Flow Pressure Transducers
- Groundwater Monitoring Wells
- ▲ Photo ID Points
- Cross Section - Pool
- Cross Section - Riffle
- BMPs
- Successful Vegetation Plots
- Restored Wetlands
- Created Wetlands
- Jurisdictional Wetlands
- Erosion Areas
- Bare Areas
- Invasive Species
- Replanting Area - Spring 2018
- Stream Top of Bank
- Reach 1 (Restoration)
- Reach 2 (Restoration)
- Reach 3 (Restoration)
- Reach 4 (Enhancement I)
- Reach 5 (Enhancement II)
- Reach 6 (Restoration)
- Reach 7 (Restoration)
- Conservation Easement
- x-x Fenceline


**Reach 7
(Restoration)**

**Reach 1
(Restoration)**

**Reach 2
(Restoration)**

VPA3-8

NC Center for Geographic Information & Analysis



- Crest Gauge
- ⊗ Flow Pressure Transducers
- Groundwater Monitoring Wells
- ▲ Photo ID Points
- Cross Section - Pool
- Cross Section - Riffle
- BMPs
- Successful Vegetation Plots
- Restored Wetlands
- Created Wetlands
- Jurisdictional Wetlands
- Erosion Areas
- Bare Areas
- Invasive Species
- Replanting Area - Spring 2018
- Stream Top of Bank
- Reach 1 (Restoration)
- Reach 2 (Restoration)
- Reach 3 (Restoration)
- Reach 4 (Enhancement I)
- Reach 5 (Enhancement II)
- Reach 6 (Restoration)
- Reach 7 (Restoration)
- Conservation Easement
- ×× Fenceline

**Reach 6
(Restoration)**

**Reach 2
(Restoration)**

**Reach 3
(Restoration)**


VPA3-6

VPA3-7

VPA2-2

SPA3-2

NC Center for Geographic Information & Analysis



- Crest Gauge
- ⊗ Flow Pressure Transducers
- Groundwater Monitoring Wells
- ▲ Photo ID Points
- Cross Section - Pool
- Cross Section - Riffle
- ▨ BMPs
- Successful Vegetation Plots
- ▨ Restored Wetlands
- ▨ Created Wetlands
- ▨ Jurisdictional Wetlands
- Stream Problem Areas
- Bare Areas
- Invasive Species
- Replanting Area - Spring 2018
- Stream Top of Bank
- Reach 1 (Restoration)
- Reach 2 (Restoration)
- Reach 3 (Restoration)
- Reach 4 (Enhancement I)
- Reach 5 (Enhancement II)
- Reach 6 (Restoration)
- Reach 7 (Restoration)
- ▭ Conservation Easement
- ××× Fenceline

Table 5a. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 1								
Assessed Length (LF)		1,204								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	18	18			100%			
		1. Depth	18	18			100%			
	3. Pool Condition	2. Length	18	18			100%			
		1. Thalweg centering for riffle/run	18	18			100%			
4. Thalweg position	2. Thalweg centering for pool/glide	18	18			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	40	97%	0	0	97%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
					Totals	1	40	97%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	10	10			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	10	10			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	10	10			100%			

Table 5b. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 2								
Assessed Length (LF)		1,782								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	21	21			100%			
		1. Depth	20	20			100%			
	3. Pool Condition	2. Length	20	20			100%			
		1. Thalweg centering for riffle/run	21	21			100%			
	4. Thalweg position	2. Thalweg centering for pool/glide	20	20			100%			
Totals										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals									
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	19	19			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	19	19			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	9	9			100%			

Table 5c. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 3								
Assessed Length (LF)		829								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	11	11			100%			
	3. Pool Condition	1. Depth	10	10			100%			
		2. Length	10	10			100%			
	4. Thalweg position	1. Thalweg centering for riffle/run	11	11			100%			
2. Thalweg centering for pool/glide		10	10			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	6	6			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	6	6			100%			

Table 5d. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 4								
Assessed Length (LF)		447								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	15	15			100%			
	3. Pool Condition	1. Depth	12	12			100%			
		2. Length	12	12			100%			
	4. Thalweg position	1. Thalweg centering for riffle/run	15	15			100%			
		2. Thalweg centering for pool/glide	12	12			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	12	12			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	12	12			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	12	12			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	12	12			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	11	11			100%			

Table 5e. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 5								
Assessed Length (LF)		344								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	4	4			100%			
		1. Depth	4	4			100%			
	3. Pool Condition	2. Length	4	4			100%			
		1. Thalweg centering for riffle/run	4	4			100%			
4. Thalweg position	2. Thalweg centering for pool/glide	4	4			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	4	4			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	4	4			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	4	4			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	4	4			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	4	4			100%			

Table 5f. Visual Stream Morphology Stability Assessment
UT to Town Creek Restoration Project - Option A: Project No. 94846

Reach ID		UT to Town Creek - Reach 6								
Assessed Length (LF)		1,340								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	33	33			100%			
	3. Pool Condition	1. Depth	34	34			100%			
		2. Length	34	34			100%			
	4. Thalweg position	1. Thalweg centering for riffle/run	33	33			100%			
2. Thalweg centering for pool/glide		34	34			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			1	40	97%	0	0	97%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals					1	40	97%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	26	26			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	20	20			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	20	20			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	26	26			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	20	20			100%			

Table 5g. Visual Stream Morphology Stability Assessment										
UT to Town Creek Restoration Project - Option A: Project No. 94846										
Reach ID		UT to Town Creek - Reach 7								
Assessed Length (LF)		399								
Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number per As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Veg.	Footage with Stabilizing Woody Veg.	Adjusted % for Stabilizing Woody Veg.
1. Bed	1. Vertical Stability	1. Aggradation			0	0	100%			
		2. Degradation			0	0	100%			
	2. Riffle Condition	1. Texture/Substrate	14	14			100%			
		1. Depth	12	12			100%			
	3. Pool Condition	2. Length	12	12			100%			
		1. Thalweg centering for riffle/run	14	14			100%			
4. Thalweg position	2. Thalweg centering for pool/glide	12	12			100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	Totals					0	0	100%	0	0
3. Engineering Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs	14	14			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	14	14			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms	14	14			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%	14	14			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth	13	13			100%			

**Table 5h. Stream Problem Areas
UT to Town Creek Restoration Project - Option A: Project No. 94846**

Reach 1			
Feature Issue	Station No.	Suspected Cause	Photo Number
Stream banks eroding downstream of the culvert	10+10	Flooding during 2018 eroded bank material from the area immediately downstream of the culvert at the beginning of the project. Vegetation is gone but area seems stable and will be monitored in MY4.	SPA 3-1
Reach 2			
Feature Issue	Station No.	Suspected Cause	Photo Number
No issues in Year 3	N/A	N/A	N/A
Reach 3			
Feature Issue	Station No.	Suspected Cause	Photo Number
No issues in Year 3	N/A	N/A	N/A
Reach 4			
Feature Issue	Station No.	Suspected Cause	Photo Number
No issues in Year 3	N/A	N/A	N/A
Reach 5			
Feature Issue	Station No.	Suspected Cause	Photo Number
No issues in Year 3	N/A	N/A	N/A
Reach 6			
Feature Issue	Station No.	Suspected Cause	Photo Number
Stream banks eroding downstream of the culvert	20+50	Flooding during 2018 eroded bank material from the area immediately downstream of the culvert. All soil material that was placed on bedrock has eroded away. Vegetation is gone but area seems stable since the banks are now primarily bedrock. This area will be monitored in MY4.	SPA 3-2
Reach 7			
Feature Issue	Station No.	Suspected Cause	Photo Number
No issues in Year 3	N/A	N/A	N/A

Note: The first digit in the Photo Number column references the monitoring year and the second digit references the problem area or photo (which would be identical to a prior years problem area/photo number when persisting from a previous monitoring year).

Table 6a. Vegetation Condition Assessment						
UT to Town Creek Restoration Project: Project No. 94648						
Reach ID	Reaches 1 - 7					
Planted Acreage	22.31					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	VPA2-2	1	0.11	0.5%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	N/A	0	0.00	0.0%
Total				1	0.11	0.4%
3. Areas of Poor Growth Rates or Vigor*	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	VPA3-6 - VPA3-9	4	2.00	9.0%
Cumulative Total				5	2.11	9.4%
Easement Acreage 25.09						
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	VPA3-1 - VPA3-5	5	0.14	0.6%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	N/A	N/A	0	0.00	0.0%
*Poor growth rate areas were noted where supplemental bare root and gallon container plantings were installed during MY3.						

Table 6b. Vegetation Problem Areas			
UT to Town Creek Restoration Project: Project No. 94648			
Reach 1			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	Reachwide in various locations	Myriophyllum aquaticum (parrot feather) growing in various locations along the channel reach due low flow conditions present during the monitoring assessment.	No VPA was associated with this problem area because it is a reachwide issue that is located in various sections along the Reach 1.
Poor growth rates*	16+75 - 21+85	Poor growth rates were noted in areas where supplemental bare root and gallon container plantings were installed during MY3.	VPA3-9
Reach 2			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	Reachwide in various locations	Myriophyllum aquaticum (parrot feather) growing in various locations along the channel reach due low flow conditions present during the monitoring assessment.	No VPA was associated with this problem area because it is a reachwide issue that is located in various sections along the Reach 2.
Poor growth rates*	22+15 - 26+60	Poor growth rates were noted in areas where supplemental bare root and gallon container plantings were installed during MY3.	VPA3-8
Reach 3			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	Reachwide in various locations	Myriophyllum aquaticum (parrot feather) growing in various locations along the channel reach due low flow conditions present during the monitoring assessment.	No VPA was associated with this problem area because it is a reachwide issue that is located in various sections along the Reach 3.
Bare Areas	46+50 - 48+60	Poor soils	VPA2-2
Poor growth rates*	44+50 - 48+60	Poor growth rates were noted in areas where supplemental bare root and gallon container plantings were installed during MY3.	VPA 3-7
Reach 4			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	N/A	<i>Ligustrum sinense</i> (Chinese privet) growing in along easement fence line at the upstream extent of Reach 4 (above BMP).	VPA3-1
Invasive/Exotic Populations	10+25 - 11+15	<i>Ligustrum sinense</i> (Chinese privet) growing in along easement fence line at the upstream extent of Reach 4 (above BMP).	VPA3-2
Reach 5			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	9+25 -10+00	<i>Ligustrum sinense</i> (Chinese privet) growing in along easement fence line at the upstream extent of Reach 5.	VPA 3-3
Reach 6			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
Invasive/Exotic Populations	18+30 -18+75	<i>Ligustrum sinense</i> (Chinese privet) and <i>Paulownia tomentosa</i> (Princess tree) growing in along easement fence line.	VPA3-4
Invasive/Exotic	20+10 - 20+30	<i>Rosa multiflora</i> (multiflora rose) growing in along easement fence line .	VPA3-5
Poor growth rates*	14+50 - 26+25	Poor growth rates were noted in areas where supplemental bare root and gallon container plantings were installed during MY3.	VPA3-6
Reach 7			
Feature Issue	Station No.	Suspected Cause	Problem Area / Photo Number
No Problems	N/A	-	-
*Poor growth rate areas were noted where supplemental bare root and gallon container plantings were installed during MY3.			
Note: The first digit in the Photo Number column references the monitoring year and the second digit references the problem area or photo (which would be identical to a prior years problem area/photo number when persisting from a previous monitoring year).			

Stream Station Photos

UT to Town Creek – Reach 1



PID 1: Station 10+50 – Upstream (10/11/16)



PID 2: Station 10+50 – Downstream (10/11/16)



**PID 3: Station 10+80 – Left Floodplain
(10/11/16)**



PID 4: Station 11+90 – Downstream (10/11/16)



PID 5: Station 12+85 – Upstream (10/11/16)

UT to Town Creek – Reach 1



**PID 6: Station 13+05 – Left Floodplain
(10/11/16)**



PID 7: Station 15+30 – Upstream (10/11/16)



PID 8: Station 16+25 – Downstream (10/11/16)



**PID 9: Station 17+75 – Left Floodplain
(10/11/16)**

UT to Town Creek Reach 1



PID 10: Station 18+10– Downstream (10/11/16)



PID 11: Station 18+10 – Upstream (10/11/16)



PID 12: Station 20+90 – Downstream (10/11/16)



PID 13: Station 21+00 – Upstream (10/11/16)

UT to Town Creek – Reach 2



PID 14: Station 22+75 – Upstream (10/11/16)



PID 15: Station 23+25 – Upstream (10/11/16)



PID 16: Station 23+50 – Downstream (10/11/16)



PID 17: Station 24+60– Upstream (10/11/16)

UT to Town Creek – Reach 2



**PID 18: Station 25+30– Left Floodplain
(10/11/16)**



PID 19: Station 25+90– Downstream (10/11/16)



PID 20: Station 26+50– Downstream (10/11/16)

UT to Town Creek – Reach 2



PID 21: Station 28+75 – Downstream (10/11/16)



PID 22: Station 29+35 – Upstream (10/11/16)



**PID 23: Station 29+50 – Downstream Project
View from Floodplain Knoll (10/11/16)**



PID 24: Station 30+60 – Upstream (10/11/16)



PID 25: Station 33+10 – Upstream (10/11/16)



PID 26: Station 33+10 – Downstream (10/11/16)

UT to Town Creek – Reach 2



PID 27: Station 35+50 – Upstream (10/11/16)



PID 28: Station 38+30 – Upstream (10/11/16)



PID 29: Station 38+40 – Downstream (10/11/16)



PID 30: Station 39+10 – Downstream (10/11/16)



PID 31: Station 40+25 – Downstream (10/11/16)

UT to Town Creek – Reach 3



PID 32: Station 40+80 – Upstream (10/11/16)



PID 33: Station 41+80 – Upstream (10/11/16)



PID 34: Station 43+00 – Downstream (10/11/16)



PID 35: Station 44+00 – Downstream (10/11/16)



PID 36: Station 44+25 – Upstream (10/11/16)



PID 37: Station 45+50 – Downstream (10/11/16)

UT to Town Creek – Reach 3



PID 38: Station 45+95 – Upstream (10/11/16)



PID 39: Station 46+80 – Upstream (10/11/16)



PID 40: Station 47+75 – Upstream (10/11/16)



PID 41: Station 48+60 – Downstream (10/11/16)

UT to Town Creek – Reach 4



PID 1: Station 09+80 – Upstream (10/11/16)



PID 2: Station 10+60 – Upstream (10/11/16)



PID 3: Station 11+20 – Upstream (10/11/16)



PID 4: Station 11+75 – Upstream (10/11/16)

UT to Town Creek – Reach 4



PID 5: Station 12+95 – Upstream (10/11/16)



PID 6: Station 13+45 – Downstream (10/11/16)



PID 7: Station 13+80 – Upstream (10/11/16)



PID 8: Station 14+ 20 – Upstream (10/11/16)

UT to Town Creek – Reach 5



PID 1: Station 10+70 – Upstream (10/11/16)



PID 2: Station 10+75 – Downstream (10/11/16)



PID 3: Station 11+75 – Upstream (10/11/16)



PID 4: Station 12+20 – Upstream (10/11/16)

UT to Town Creek – Reach 5



PID 5: Station 12+65 – Upstream (10/11/16)



PID 6: Station 13+30 – Upstream (10/11/16)



PID 7: Station 13+43 – Upstream (10/11/16)

UT to Town Creek – Reach 6



PID 1: Station 14+55 – Upstream (10/11/16)



PID 2: Station 15+30 – Upstream (10/11/16)



PID 3: Station 16+00 – Upstream (10/11/16)



PID 4: Station 16+50 – Upstream (10/11/16)

UT to Town Creek – Reach 6



PID 5: Station 17+25 – Upstream (10/11/16)



PID 6: Station 18+00 – Upstream (10/11/16)



PID 7: Station 18+50 – Upstream (10/11/16)



PID 8: Station 18+90 – Downstream (10/11/16)

UT to Town Creek – Reach 6



PID 9: Station 19+05 – Upstream (10/11/16)



**PID 10: Station 19+50 – Left Floodplain
(10/11/16)**



PID 11: Station 19+50 – Upstream (10/11/16)



PID 12: Station 19+85 – Upstream (10/11/16)

UT to Town Creek – Reach 6



PID 13: Station 20+50 - Upstream (10/11/16)



PID 14: Station 20+50 - Downstream (10/11/16)



PID 15: Station 21+00 - Upstream (10/11/16)



PID 16: Station 22+75 - Upstream (10/11/16)



PID 17: Station 23+40 - Upstream (10/11/16)



PID 18: Station 24+00 - Upstream (10/11/16)

UT to Town Creek – Reach 6



PID 19: Station 24+50 – Upstream (10/11/16)



PID 20: Station 23+25 – Upstream (10/10/2016)



PID 21: Station 25+80 - Downstream (10/11/16)



PID 22: Station 25+85 – Upstream (10/11/16)



PID 23: Station 26+50 – Upstream (10/11/16)

UT to Town Creek – Reach 6



PID 24: Station 26+75 – Upstream (10/11/16)



PID 25: Station 28+00 – Upstream (10/11/16)



PID 26: Station 28+14 – Upstream (10/11/16)

UT to Town Creek – Reach 7



PID 1: Station 09+40: Upstream (10/11/16)



PID 2: Station 09+90 – Upstream (10/11/16)



PID 3: Station 10+70 – Upstream (10/11/16)



PID 4: Station 10+80 – Downstream (10/11/16)

UT to Town Creek – Reach 7



PID 5: Station 11+75 – Upstream (10/11/16)



PID 6: Station 12+20 – Upstream (10/11/16)



PID 7: Station 12+90 – Upstream (10/11/16)



PID 8: Station 13+50 – Upstream (10/11/16)



PID 9: Station 13+99 – Upstream (10/11/16)

Stream Problem Area Photos

UT to Town Creek – Reach 1



SPA 3-1 - Station 10+10 – Stream banks downstream of culvert have eroded and washed away during flooding in 2018 (11/14/18)



SPA 3-1 - Station 10+10 – Stream banks downstream of culvert have eroded and washed away during flooding in 2018 (11/14/18)

UT to Town Creek – Reach 6



SPA 3-2 - Station 20+50 – Stream banks downstream of culvert have eroded and washed away during flooding in 2018 (11/14/18)



SPA 3-2 - Station 20+50 – Stream banks downstream of culvert have eroded and washed away during flooding in 2018 (11/14/18)

Vegetation Problem Area Photos



VPA3-1 through VPA3-5 - Representative photo of Chinese privet growing in VPAs along Reach 4, 5, and 6. (02/08/18)



VPA 3-7 – Station 46+50 – Downstream photo of bare areas and areas of poor growth rates, as well as areas where supplemental plantings were installed. (07/17/18)



VPA3-4 – Regrowth of Princess tree (*Paulownia tomentosa*) growing in easement. (06/06/18)



VPA 3-7 – Station 48+60 – Upstream photo of bare areas, areas of poor growth rates, and areas where supplemental plantings were installed. (06/06/18)



VPA 3-8 – Station 23+00 – Floodplain photo of areas of poor growth rates and where supplemental plantings were installed. (07/17/18)



**Parrot feather (*Myriophyllum aquaticum*)
growing in channel along Reach 2. (07/17/18)**



**Parrot feather (*Myriophyllum aquaticum*)
growing in channel along Reach 3. (06/06/18)**

APPENDIX C

Vegetation Plot Data

Table 7. Vegetation Plot Mitigation Success Summary				
UT to Town Creek Restoration Project: Project No. 94648				
Wetland/Stream Vegetation Totals (per acre)				
Plot #	Stream/Wetland Stems²	Volunteers³	Total⁴	Success Criteria Met?
VP1	728	364	1093	Yes
VP2	728	0	728	Yes
VP3	728	0	728	Yes
VP4	526	364	890	Yes
VP5	648	81	728	Yes
VP6	769	81	850	Yes
VP7	526	40	567	Yes
VP8	728	0	728	Yes
VP9	486	0	486	Yes
VP10	769	40	809	Yes
VP11	890	0	890	Yes
VP12	486	121	607	Yes
VP13	486	0	486	Yes
VP14	769	40	809	Yes
VP15	688	243	931	Yes
VP16	648	0	648	Yes
VP17	526	0	526	Yes
VP18	728	40	769	Yes
VP19	526	81	607	Yes
VP20	486	0	486	Yes
Project Avg	644	85	728	Yes
¹ Buffer Stems: Native planted hardwood trees. Does NOT include shrubs. No pines. No vines.				
² Stream/ Wetland Stems: Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines.				
³ Volunteers: Native woody stems. Not planted. No vines.				
⁴ Total: Planted + volunteer native woody stems. Includes live stakes.				
Exceeds requirements by 10%				
Exceeds requirements, but by less than 10%				
Fails to meet requirements, by less than 10%				
Fails to meet requirements by more than 10%				

Table 8. CVS Vegetation Plot Metadata**UT to Town Creek Restoration Project: Project No. 94648**

Report Prepared By Russell Myers
Date Prepared 10/2/2018 13:39

database name UTtoTown_84648_MY2_cvs-eep-entrytool-v2.3.1_2017.mdb
database location \\Chabfs1\cdata\Projects\120857\Documents\Reports\Monitoring\MY2\AppC
computer name CARYLAPOWERS1
file size 49188864

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp Frequency distribution of vigor classes listed by species.
Damage List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp Damage values tallied by type for each species.
Damage by Plot Damage values tallied by type for each plot.
Planted Stems by Plot and Spp A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----

Project Code 94648
Project Name UT to Town Creek Restoration Project - Option A

Description This project proposes to restore 5,597 linear feet (LF) and enhance 791 LF (444 LF of Enhancement I and 347 LF of Enhancement II) of stream along an Unnamed Tributary (UT) to Town Creek and three additional unnamed tributaries and to restore, enhance, and create 5.12 acres of riparian wetlands.

River Basin Yadkin-Pee Dee
length(ft)
stream-to-edge width (ft)
area (sq m) 101576
Required Plots (calculated) 20
Sampled Plots 20

**Table 9. CVS Stem Count of Planted Stems by Plot and Species
UT to Town Creek Restoration Project: Project No. 94648**

			Current Plot Data (MY3 2018)																								
Scientific Name	Common Name	Species Type	94648-01-VP1			94648-01-VP2			94648-01-VP3			94648-01-VP4			94648-01-VP5			94648-01-VP6			94648-01-VP7			94648-01-VP8			
			P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	
<i>Acer negundo</i>	boxelder	Tree							1		1																
<i>Asimina triloba</i>	pawpaw	Tree																									
<i>Betula nigra</i>	river birch	Tree	1		1	1		1	4		4	2		2	2		2	4		4							
<i>Callicarpa americana</i>	American beautyberry	Shrub	1		1												2		2	5		5					
<i>Carpinus caroliniana</i>	American hornbeam	Tree	1		1	2		2	1		1	2	1	3		1	1	1		1							
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub																									
<i>Cercis canadensis</i>	eastern redbud	Tree															4		4	1		1					
<i>Cornus amomum</i>	silky dogwood	Shrub										4		4						4		4					
<i>Cornus florida</i>	flowering dogwood	Tree				1		1											1		1						
<i>Diospyros virginiana</i>	common persimmon	Tree	3	3	6	3		3							4		4								1		1
<i>Fraxinus pennsylvanica</i>	green ash	Tree										1		1													
<i>Liriodendron tulipifera</i>	tuliptree	Tree		6	6							1	7	8					2		2						
<i>Nyssa sylvatica</i>	blackgum	Tree																									
<i>Platanus occidentalis</i>	American sycamore	Tree	1		1	1		1	4		4	1		1	2		2	4		4		1	1	12		12	
<i>Quercus</i>	oak	Tree																									
<i>Quercus alba</i>	white oak	Tree																				2		2			
<i>Quercus falcata</i>	southern red oak	Tree	2		2	1		1				1		1			1		1								
<i>Quercus lyrata</i>	overcup oak	Tree	1		1										1	1	2							1		1	
<i>Quercus michauxii</i>	swamp chestnut oak	Tree	6		6				2		2				1		1										
<i>Quercus pagoda</i>	cherrybark oak	Tree				3		3	1		1																
<i>Quercus phellos</i>	willow oak	Tree	2		2	6		6	5		5				6		6	3		3				3		3	
<i>Quercus rubra</i>	northern red oak	Tree																									
<i>Salix nigra</i>	black willow	Tree									6		1	1										1		1	
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																									
<i>Sambucus nigra</i>	European black elderberry	Shrub										1		1													
Unknown		Shrub or Tree																									
Stem count			18	9	27	18	0	18	18	0	24	13	9	22	16	2	18	19	2	21	13	1	14	18	0	18	
size (ares)			1			1			1			1			1			1			1			1			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			
Species count			9	2	10	8	0	8	7	0	8	8	3	9	6	2	7	7	1	8	5	1	6	5	0	5	
Stems per ACRE			728.4	364.2	1092.7	728.4	0.0	728.4	728.4	0.0	971.2	526.1	364.2	890.3	647.5	80.9	728.4	768.9	80.9	849.8	526.1	40.5	566.6	728.4	0.0	728.4	

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

Pnols = Planted No Live Stakes
P-all = Planted Includes Live Stakes
T = Total

Table 9. CVS Stem Count of Planted Stems by Plot and Species - Continued
UT to Town Creek Restoration Project: Project No. 94648

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2018)																							
			94648-01-VP9			94648-01-VP10			94648-01-VP11			94648-01-VP12			94648-01-VP13			94648-01-VP14			94648-01-VP15			94648-01-VP16		
			P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T
<i>Acer negundo</i>	boxelder	Tree					1	1																		
<i>Asimina triloba</i>	pawpaw	Tree																								
<i>Betula nigra</i>	river birch	Tree										3		3												
<i>Callicarpa americana</i>	American beautyberry	Shrub				2		2																		
<i>Carpinus caroliniana</i>	American hornbeam	Tree	3		3																					
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub							5		5	2		2									4		4	
<i>Cercis canadensis</i>	eastern redbud	Tree				1		1	1		1									6		6				
<i>Cornus amomum</i>	silky dogwood	Shrub	2		2	2		2	1		1	1		1		1		5		5	4		4	3	3	
<i>Cornus florida</i>	flowering dogwood	Tree	3		3																					
<i>Diospyros virginiana</i>	common persimmon	Tree							3		3				7		7				1	2	3	2	2	
<i>Fraxinus pennsylvanica</i>	green ash	Tree	1		1	9		9				2		2	2		2	1	3	2		2				
<i>Liriodendron tulipifera</i>	tuliptree	Tree							2		2	3	2	5				5		5	1	4	5			
<i>Nyssa sylvatica</i>	blackgum	Tree				1		1	3		3	1		1		1								4	4	
<i>Platanus occidentalis</i>	American sycamore	Tree							1		1							3		3						
<i>Quercus</i>	oak	Tree																								
<i>Quercus alba</i>	white oak	Tree	1		1	2		2	1		1									1		1	1		1	
<i>Quercus falcata</i>	southern red oak	Tree	1		1																					
<i>Quercus lyrata</i>	overcup oak	Tree	1		1										1		1	1		1	1		1			
<i>Quercus michauxii</i>	swamp chestnut oak	Tree																								
<i>Quercus pagoda</i>	cherrybark oak	Tree							5		5							2		2						
<i>Quercus phellos</i>	willow oak	Tree																1		1	1		1	1	1	
<i>Quercus rubra</i>	northern red oak	Tree																								
<i>Salix nigra</i>	black willow	Tree											1	1												
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																								
<i>Sambucus nigra</i>	European black elderberry	Shrub				2		2															1		1	
Unknown		Shrub or Tree																								
	Stem count		12	0	12	19	1	20	22	0	22	12	3	15	12	0	12	19	1	20	17	6	23	16	0	16
	size (ares)			1			1			1			1			1			1			1			1	
	size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02	
	Species count		7	0	7	7	1	8	9	0	9	6	2	7	5	0	5	7	1	7	8	2	8	7	0	7
	Stems per ACRE		485.6	0	485.6	768.903	40.4686	809.4	890.3	0	890.3	485.6	121.406	607.0	485.6	0	485.6	768.9	40.4686	809.4	688.0	242.811	930.8	647.5	0	647.5

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

Pnols = Planted No Live Stakes
P-all = Planted Includes Live Stakes
T = Total

Table 9. CVS Stem Count of Planted Stems by Plot and Species - Continued
UT to Town Creek Restoration Project: Project No. 94648

Scientific Name	Common Name	Species Type	Current Plot Data (MY3 2018)												Annual Totals											
			94648-01-VP17			94648-01-VP18			94648-01-VP19			94648-01-VP20			MY3 (2018)			MY2 (2017)			MY1 (2016)			MY0 (2016)		
			P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T	P	V	T
<i>Acer negundo</i>	boxelder	Tree													1	1	2	1		1						
<i>Asimina triloba</i>	pawpaw	Tree	2		2				1	1	1				3		3	2		2	6		6	5		5
<i>Betula nigra</i>	river birch	Tree													17		17	17		17	18		18	21		21
<i>Callicarpa americana</i>	American beautyberry	Shrub													10		10	13		13	16		16	7		7
<i>Carpinus caroliniana</i>	American hornbeam	Tree													10	2	12	10		10	10		10	16		16
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub													11		11	10		10	8		8	5		5
<i>Cercis canadensis</i>	eastern redbud	Tree				5		5							18		18	20		20	24		24	29		29
<i>Cornus amomum</i>	silky dogwood	Shrub	1		1		1	1	2		2				30	1	31	30		30	29		29	31		31
<i>Cornus florida</i>	flowering dogwood	Tree				1		1				1		1	7		7	9		9	13		13	21		21
<i>Diospyros virginiana</i>	common persimmon	Tree				2		2	4		4	4		4	34	5	39	32		32	29		29	7		7
<i>Fraxinus pennsylvanica</i>	green ash	Tree	7		7	8		8	5	1	6				39	2	41	39		39	40		40	43		43
<i>Liriodendron tulipifera</i>	tuliptree	Tree							1		1	1		1	14	21	35	12		12	11		11	12		12
<i>Nyssa sylvatica</i>	blackgum	Tree				1		1							11		11	13		13	12		12	9		9
<i>Platanus occidentalis</i>	American sycamore	Tree				1		1				1		1	31	1	32	30		30	29		29	31		31
<i>Quercus</i>	oak	Tree																						3		3
<i>Quercus alba</i>	white oak	Tree										1		1	9		9	10		10	10		10	12		12
<i>Quercus falcata</i>	southern red oak	Tree										1		1	7		7	7		7	19		19	15		15
<i>Quercus lyrata</i>	overcup oak	Tree													7	1	8	15		15	10		10	16		16
<i>Quercus michauxii</i>	swamp chestnut oak	Tree													9		9	9		9	14		14	29		29
<i>Quercus pagoda</i>	cherrybark oak	Tree													11		11	8		8	4		4			
<i>Quercus phellos</i>	willow oak	Tree	2		2							3		3	33		33	32		32	29		29	27		27
<i>Quercus rubra</i>	northern red oak	Tree																		2			2			
<i>Salix nigra</i>	black willow	Tree													1	8	9	1		1						
<i>Sambucus canadensis</i>	Common Elderberry	Shrub																			6		6	19		19
<i>Sambucus nigra</i>	European black elderberry	Shrub	1		1										5		5	11		11	7		7			
Unknown		Shrub or Tree																						7		7
Stem count			13	0	13	18	1	19	13	2	14	12	0	12	318	42	360	331	0	331	346	0	346	365	0	365
size (ares)			1			1			1			1			20			20			20			20		
size (ACRES)			0.02			0.02			0.02			0.02			0.49			0.49			0.49			0.49		
Species count			5	0	5	6	1	7	5	2	5	7	0	7	22	9	22	22	0	22	22	0	22	21	0	21
Stems per ACRE			526.1	0.0	526.1	728.4	40.5	768.9	526.1	80.9	566.6	485.6	0.0	485.6	643.5	85.0	728.4	669.8	0.0	669.8	700.1	0.0	700.1	738.6	0.0	738.6

Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%

Pnols = Planted No Live Stakes
P-all = Planted Includes Live Stakes
T = Total

Vegetation Plot Photos

UT to Town Creek – Reach 1



Vegetation Plot 1 (09/25/2018)



Vegetation Plot 2 (09/25/2018)



Vegetation Plot 3 (09/25/2018)



Vegetation Plot 4 (09/25/2018)



Vegetation Plot 5 (09/25/2018)

UT to Town Creek – Reach 2



Vegetation Plot 6 (09/05/2018)



Vegetation Plot 7 (09/05/2018)



Vegetation Plot 8 (09/05/2018)



Vegetation Plot 9 (09/05/2018)



Vegetation Plot 10 (09/05/2018)



Vegetation Plot 11 (09/05/2018)

UT to Town Creek – Reach 3



Vegetation Plot 12 (09/05/2018)



Vegetation Plot 13 (09/05/2018)



Vegetation Plot 14 (09/05/2018)

UT to Town Creek – Reach 6 & Reach 4



Vegetation Plot 15 (09/05/2018)



Vegetation Plot 16 (9/25/2018)



Vegetation Plot 17 (09/25/2018)



Vegetation Plot 18 (09/25/2018)

UT to Town Creek – Reach 5 & Reach 7



Vegetation Plot 19 (09/25/2018)



Vegetation Plot 20 (09/25/2018)

Appendix D

Stream Survey Data

Figure 3. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648


Permanent Cross-section
X1 Riffle - Reach 1 (Station 11+61)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev**	TOB Elev	WFGPA
Riffle	C	6.1	8.8	0.7	1.1	12.7	1.1	3.7	574.3	574.7	32.5



*BHR = 1.1 is based on as-built bkf area of 9.1 at an elevation of 574.565. Remainder of data based on actual bankfull elevation from as-built which is 574.3.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X2 Pool - Reach 1 (Station 12+00)
Monitoring Year 3 - Collected October 2018



LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		20.7	17.5	1.2	2.7	14.7	-	-	574.7	574.6	70.6




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X3 Pool - Reach 1 (Station 15+99)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio	ER	BKF Elev*	TOB Elev	WFPA
Pool		20.2	15.2	1.3	2.6	11.4	-	-	571.6	571.5	77.1




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648


Permanent Cross-section
X4 Riffle - Reach 1 (Station 16+18)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	9.3	13.8	0.7	1.1	20.2	0.9	6.7	571.5	571.5	88.8




*BHR = 0.9 is based on as-built bkf area of 13.9 at an elevation of 571.7. Remainder of data based on actual bankfull elevation from as-built which is 571.5.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X5 Riffle - Reach 1 (Station 19+41)
Monitoring Year 3 - Collected October 2018



Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFGPA
Riffle	C	5.5	10.7	0.5	0.8	20.9	1.0	7.2	568.0	568.3	74.6



*BHR = 1.0 is based on as-built bkf area of 10.1 at an elevation of 568.257. Remainder of data based on actual bankfull elevation from as-built which is 568.0.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X6 Riffle - Reach 2 (Station 25+16)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFGPA
Riffle	C	12.4	14.9	0.8	1.4	17.9	0.8	4.8	561.9	561.8	71.9



*BHR = 0.8 is based on as-built bkf area of 14.8 at an elevation of 562.059. Remainder of data based on actual bankfull elevation from as-built which is 561.9.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X7 Pool - Reach 2 (Station 25+60)
Monitoring Year 3 - Collected October 2018



LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		19.1	15.7	1.2	2.5	13.0	-	-	561.6	561.7	76.3




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X8 Riffle - Reach 2 (Station 29+17)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	12.2	14.2	0.9	1.4	16.5	0.9	7.3	558.8	559.0	102.6



*BHR = 0.9 is based on as-built bkf area of 16.5 at an elevation of 559.095. Remainder of data based on actual bankfull elevation from as-built which is 558.8.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X9 Pool - Reach 2 (Station 37+60)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		29.2	18.2	1.6	2.7	11.4	-	-	552.7	552.8	95.4




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648


Permanent Cross-section
X10 Riffle - Reach 2 (Station 37+91)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	12.7	13.2	1.0	1.6	13.7	0.9	7.6	552.8	552.8	100.2



*BHR = 0.9 is based on as-built bkf area of 17.0 at an elevation of 553.09. Remainder of data based on actual bankfull elevation from as-built which is 552.8.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X11 Riffle - Reach 3 (Station 41+62)
Monitoring Year 3 Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFGA
Riffle	C	11.9	14.7	0.8	1.4	18.1	0.9	6.8	550.5	550.6	99.8



*BHR = 0.9 is based on as-built bkf area of 16.3 at an elevation of 550.72. Remainder of data based on actual bankfull elevation from as-built which is 550.5.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X12 Riffle - Reach 3 (Station 44+80)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	15.9	16.2	1.0	1.6	16.4	0.9	6.2	548.9	548.9	99.9



*BHR = 0.9 is based on as-built bkf area of 21.5 at an elevation of 549.08. Remainder of data based on actual bankfull elevation from as-built which is 548.9.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X13 Riffle - Reach 3 (Station 45+61)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	11.9	14.9	0.8	1.3	18.6	0.9	6.6	548.1	548.2	98.3



*BHR = 0.9 is based on as-built bkf area of 18.3 at an elevation of 548.405. Remainder of data based on actual bankfull elevation from as-built which is 548.1.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X14 Pool - Reach 3 (Station 45+95)
Monitoring Year 3 - Collected October 2018



LEFT BANK

RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		30.4	18.4	1.6	2.8	11.2	-	-	547.9	548.1	98.7




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X15 Pool - Reach 6 (Station 26+17)
Monitoring Year 3 - Collected October 2018



LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		9.1	10.5	0.9	1.7	12.1	-	-	553.8	554.0	60.5




Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X16 Riffle - Reach 6 (Station 26+02)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	4.1	8.1	0.5	0.8	16.1	0.9	6.6	554.3	554.3	53.5



*BHR = 0.9 is based on as-built bkf area of 6.2 at an elevation of 554.458. Remainder of data based on actual bankfull elevation from as-built which is 554.3.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X17 Riffle - Reach 6 - (Station 21+06)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	5.2	9.8	0.5	0.9	18.7	0.8	2.9	565.0	565.1	28.6



*BHR = 0.8 is based on as-built bkf area of 9.8 at an elevation of 565.31. Remainder of data based on actual bankfull elevation from as-built which is 565.0.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X18 Riffle - Reach 6 (Station 16+80)
Monitoring Year 3 - Collected October 2018




LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Riffle	C	3.9	7.2	0.5	1.0	13.4	1.0	4.5	578.0	578.1	32.8



*BHR = 1.0 is based on as-built bkf area of 5.3 at an elevation of 578.12. Remainder of data based on actual bankfull elevation from as-built which is 578.0.

Figure 3 Continued. Cross-sections with Annual Overlays
UT to Town Creek Restoration Project - Option A: Project No. 94648

Permanent Cross-section
X19 Pool - Reach 6 (Station 17+69)
Monitoring Year 3 - Collected October 2018



LEFT BANK



RIGHT BANK

Feature	Stream Type	BKF Area	BKF Width	BKF Depth	Max BKF Depth	W/D	BH Ratio*	ER	BKF Elev	TOB Elev	WFPA
Pool		7.1	9.7	0.7	1.3	13.1	-	-	575.8	575.7	39.7




Table 10. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 1 (1,204 LF)

Parameter	USGS Gauge	Regional Curve Interval (Harman et al, 1999)*			Pre-Existing Condition ¹						Reference Reach(es) Data											
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	UT to Rocky Creek						Spencer Creek Upstream					
											Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																						
BF Width (ft)	----	23.0	80.0	11.0	9.0	----	----	11.9	----	2	----	12.2	----	----	----	----	----	8.7	----	----	----	----
Floodprone Width (ft)	----	----	----	----	----	77.0	----	----	----	----	----	72.4	----	----	----	----	----	228.5	----	----	----	----
BF Mean Depth (ft)	----	2.3	5.8	1.4	1.2	----	----	1.5	----	2	----	1.3	----	----	----	----	----	1.2	----	----	----	----
BF Max Depth (ft)	----	----	----	----	1.8	----	----	2.1	----	2	----	1.8	----	----	----	----	----	1.9	----	----	----	----
BF Cross-sectional Area (ft ²)	----	80.0	300.0	18.9	----	13.8	----	----	----	----	----	16.3	----	----	----	----	----	10.6	----	----	----	----
Width/Depth Ratio	----	----	----	----	5.8	----	----	10.3	----	2	----	9.1	----	----	----	----	----	7.3	----	----	----	----
Entrenchment Ratio	----	----	----	----	6.5	----	----	8.6	----	2	----	6	----	----	----	----	----	26.3	----	----	----	----
Bank Height Ratio	----	----	----	----	1.2	----	----	1.2	----	2	----	1	----	----	----	----	----	1	----	----	----	----
d50 (mm)	----	----	----	----	----	50.0	----	----	----	----	----	22.6	----	----	----	----	----	8.6	----	----	----	----
Pattern																						
Channel Beltwidth (ft)	----	----	----	----	31	----	----	101	----	----	----	----	----	----	----	----	----	24	----	----	52	----
Radius of Curvature (ft)	----	----	----	----	17	----	----	77	----	----	----	----	----	----	----	----	----	5.4	----	----	22.1	----
Rc:Bankfull width (ft/ft)	----	----	----	----	1.4	----	----	8.6	----	----	----	----	----	----	----	----	----	0.6	----	----	2.5	----
Meander Wavelength (ft)	----	----	----	----	63	----	----	144	----	----	----	----	----	----	----	----	----	54	----	----	196	----
Meander Width Ratio	----	----	----	----	2.6	----	----	11.2	----	----	----	----	----	----	----	----	----	2.8	----	----	6	----
Profile																						
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	0.011	----	----	0.056	----	----	0.0606	----	----	0.089	----	----	0.1	----	----	0.067	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	----	----	----	----	65.6	----	----	206.5	----	----	26.3	----	----	81.3	----	----	13	----	----	46.5	----	----
Pool Max Depth (ft)	----	----	----	----	----	2.8	----	----	----	1	----	2.2	----	----	----	----	2.5	----	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																						
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	----	----	----	11.3 / 33.0 / 50.0 / 128.0 / >2048	----	----	----	----	----	<0.063 / 2.4 / 22.6 / 120 / 256	----	----	----	----	0.06 / 3 / 8.6 / 77 / 180	----	----	----	----	----
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	0.61	----	----	0.71	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	32	----	----	37.7	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																						
Drainage Area (SM)	----	----	----	----	----	----	----	0.830	----	----	----	----	----	1.05	----	----	----	0.5	----	----	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	----	4 (incisec)	----	----	----	----	----	E4b	----	----	----	E4 / C4	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	----	3.6	----	----	----	----	----	5.5	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	290.0	2000.0	77.8	----	----	----	50	----	----	----	----	----	85	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	1181	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Sinuosity	----	----	----	----	----	----	----	1.20	----	----	----	----	----	1.10	----	----	----	1.10	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	----	0.0080	----	----	----	----	----	0.0235	----	----	----	0.0132	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.
¹ Reach 1 data based on two riffle cross-sections and one pool cross-section.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 1 (1,204 LF)

Parameter	Reference Reach(es) Data												Design						As-built					
	Richland Creek						Morgan Branch																	
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																								
BF Width (ft)	16.2	----	----	16.7	----	----	----	33.2	----	----	----	----	----	13.5	----	----	----	----	11.8	----	----	14.4	----	3
Floodprone Width (ft)	50	----	----	53	----	----	----	77.5	----	----	----	----	45	----	----	63	----	----	33.1	----	----	91.8	----	3
BF Mean Depth (ft)	0.9	----	----	0.9	----	----	----	2.3	----	----	----	----	----	1	----	----	----	----	0.8	----	----	1.0	----	3
BF Max Depth (ft)	1.4	----	----	1.5	----	----	----	2.8	----	----	----	----	----	1.4	----	----	----	----	1.2	----	----	1.4	----	3
BF Cross-sectional Area (ft ²)	15	----	----	15.5	----	----	----	75.1	----	----	----	----	----	13.8	----	----	----	----	9.1	----	----	13.9	----	3
Width/Depth Ratio	18	----	----	18.6	----	----	----	14.1	----	----	----	----	----	13.2	----	----	----	----	14.4	----	----	15.2	----	3
Entrenchment Ratio	3.0	----	----	3.3	----	----	----	2.3	----	----	----	----	3.3	----	----	4.7	----	----	2.8	----	----	6.4	----	3
Bank Height Ratio	----	1	----	2.5	----	----	----	1	----	----	----	----	----	1	----	----	----	----	1.0	----	----	1.0	----	3
d50 (mm)	----	45	----	----	----	----	----	3	----	----	----	----	----	50	----	----	----	----	----	31.2	----	----	----	----
Pattern																								
Channel Beltwidth (ft)	25	----	----	40	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	14.3	----	----	26.1	----	----	----	----	----	----	----	----	----	----	----	----	----	----	42.0	51.6	----	72.9	----	18
Rc:Bankfull width (ft/ft)	0.9	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	1.5	----	----	2.4	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	2.6	----	----	----	15
Profile																								
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	15.5	35.0	35.4	62.8	12.7	18
Riffle Slope (ft/ft)	0.013	----	----	0.0413	----	----	0.014	----	----	0.024	----	----	0.01	----	----	0.017	----	----	0.008	0.017	0.017	0.031	0.006	18
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	37.3	----	----	95.8	----	----	146	----	----	277.0	----	----	20.3	----	----	67.5	----	----	38.0	64.0	64.0	81.7	11.0	17
Pool Max Depth (ft)	----	2.5	----	----	----	----	----	4.1	----	----	----	----	2.1	----	----	3.6	----	----	2.50	----	----	2.52	0.0	2
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																								
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	6.0 / - / 45 / 125 / -	----	----	----	----	----	- / 1.2 / 3 / 77 / 800	----	----	----	----	11.3 / 33.0 / 50.0 / 128.0 / >2048	----	----	----	----	4.0 / 18.4 / 31.2 / 96.6 / >2048 / >2048	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	0.41	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	26.6	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																								
Drainage Area (SM)	----	----	----	1	----	----	----	----	8.35	----	----	----	----	----	0.830	----	----	----	0.83	----	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Rosgen Classification	----	----	----	C4	----	----	----	----	C4	----	----	----	----	C4	----	----	----	----	C4	----	----	----	----	
BF Velocity (fps)	----	----	----	----	----	----	----	----	6.6	----	----	----	----	3.6	----	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	----	----	----	----	----	----	----	524	----	----	----	----	13.8	----	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1,082	----	----	----	----	
Channel length (ft) ²	----	----	----	----	----	----	----	----	----	----	----	----	----	1,192	----	----	----	----	1,206	----	----	----	----	
Sinuosity	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.10	----	----	----	----	1.11	----	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	0.0133	----	----	----	----	0.007	----	----	----	----	0.0094	----	----	----	----	0.0096	----	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 2 (1,782 LF)

Parameter	USGS Gauge	Regional Curve Interval (Harman et al, 1999)*			Pre-Existing Condition						Reference Reach(es) Data											
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	UT to Rocky Creek						Spencer Creek Upstream					
											Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																						
BF Width (ft)	----	23.0	80.0	11.3	----	12.6	----	----	----	1	----	12.2	----	----	----	----	----	8.7	----	----	----	----
Floodprone Width (ft)	----	----	----	----	----	81.0	----	----	----	----	----	72.4	----	----	----	----	----	228.5	----	----	----	----
BF Mean Depth (ft)	----	2.3	5.8	1.4	----	1.2	----	----	----	1	----	1.3	----	----	----	----	----	1.2	----	----	----	----
BF Max Depth (ft)	----	----	----	----	----	1.6	----	----	----	1	----	1.8	----	----	----	----	----	1.9	----	----	----	----
BF Cross-sectional Area (ft ²)	----	80.0	300.0	19.6	----	14.5	----	----	----	1	----	16.3	----	----	----	----	----	10.6	----	----	----	----
Width/Depth Ratio	----	----	----	----	----	11.0	----	----	----	1	----	9.1	----	----	----	----	----	7.3	----	----	----	----
Entrenchment Ratio	----	----	----	----	----	6.4	----	----	----	1	----	6	----	----	----	----	----	26.3	----	----	----	----
Bank Height Ratio	----	----	----	----	----	1.3	----	----	----	----	----	1	----	----	----	----	----	1	----	----	----	----
d50 (mm)	----	----	----	----	----	50.0	----	----	----	----	----	22.6	----	----	----	----	----	8.6	----	----	----	----
Pattern																						
Channel Beltwidth (ft)	----	----	----	----	60	----	185	----	----	----	----	----	----	----	----	----	----	24	----	----	52	----
Radius of Curvature (ft)	----	----	----	----	21	----	80	----	----	----	----	----	----	----	----	----	----	5.4	----	----	22.1	----
Rc:Bankfull width (ft/ft)	----	----	----	----	1.7	----	6.3	----	----	----	----	----	----	----	----	----	----	0.6	----	----	2.5	----
Meander Wavelength (ft)	----	----	----	----	100	----	340	----	----	----	----	----	----	----	----	----	----	54	----	----	196	----
Meander Width Ratio	----	----	----	----	7.9	----	27	----	----	----	----	----	----	----	----	----	----	2.8	----	----	6	----
Profile																						
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	0.01	----	0.033	----	----	----	0.0606	----	----	0.089	----	----	0.1	----	----	0.067	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	----	----	----	----	49	----	319	----	----	----	26.3	----	----	81.3	----	----	13	----	----	46.5	----	----
Pool Max Depth (ft)	----	----	----	----	----	2.1	----	----	----	----	----	2.2	----	----	----	----	2.5	----	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																						
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	----	----	11.3 / 33.0 / 50.0 / 128.0 / >2048	----	----	----	----	----	<0.063 / 2.4 / 22.6 / 120 / 256	----	----	----	----	----	0.06 / 3 / 8.6 / 77 / 180	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	0.77	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	42.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																						
Drainage Area (SM)	----	----	----	----	----	----	0.9	----	----	----	----	----	1.05	----	----	----	----	0.5	----	----	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	4 (incisec)	----	----	----	----	----	E4b	----	----	----	----	E4 / C4	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	3.8	----	----	----	----	----	5.5	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	290.0	2000.0	81.2	----	----	55	----	----	----	----	----	85	----	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	1,672	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Sinuosity	----	----	----	----	----	----	1.20	----	----	----	----	----	1.10	----	----	----	----	1.10	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	0.009	----	----	----	----	----	0.0235	----	----	----	----	0.0132	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 2 (1,782 LF)

Parameter	Reference Reach(es) Data												Design						As-built					
	Richland Creek						Morgan Branch																	
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																								
BF Width (ft)	16.2	----	----	16.7	----	----	----	33.2	----	----	----	----	----	14.0	----	----	----	----	15.4	----	----	15.6	----	3
Floodprone Width (ft)	50	----	----	53	----	----	----	77.5	----	----	----	----	83	----	----	104.0	----	----	74.9	----	----	102.7	----	3
BF Mean Depth (ft)	0.9	----	----	0.9	----	----	----	2.3	----	----	----	----	----	1.1	----	----	----	----	1.0	----	----	1.1	----	3
BF Max Depth (ft)	1.4	----	----	1.5	----	----	----	2.8	----	----	----	----	----	1.4	----	----	----	----	1.3	----	----	1.8	----	3
BF Cross-sectional Area (ft ²)	15	----	----	15.5	----	----	----	75.1	----	----	----	----	----	14.7	----	----	----	----	14.8	----	----	17.0	----	3
Width/Depth Ratio	18	----	----	18.6	----	----	----	14.1	----	----	----	----	----	13.3	----	----	----	----	14.2	----	----	16.5	----	3
Entrenchment Ratio	3.0	----	----	3.3	----	----	----	2.3	----	----	----	----	5.9	----	----	7.4	----	----	4.8	----	----	6.7	----	3
Bank Height Ratio	----	1	----	2.5	----	----	----	1	----	----	----	----	----	1.0	----	----	----	----	1.0	----	----	1.0	----	3
d50 (mm)	----	45	----	----	----	----	----	3	----	----	----	----	----	50	----	----	----	----	----	20.9	----	----	----	----
Pattern																								
Channel Beltwidth (ft)	25	----	----	40	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	14.3	----	----	26.1	----	----	----	----	----	----	----	----	----	----	----	----	----	----	48.6	54.7	----	65.6	----	7
Rc:Bankfull width (ft/ft)	0.9	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	1.5	----	----	2.4	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	3.0	----	----	----	8
Profile																								
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	16.4	48.9	39.1	101.3	37.2	21
Riffle Slope (ft/ft)	0.013	----	----	0.0413	----	----	0.014	----	----	0.024	----	----	----	----	----	----	----	----	0.003	0.018	0.018	0.035	0.0	21
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	37.3	----	----	95.8	----	----	146	----	----	277.0	----	----	21	----	----	70	----	----	46.0	75.4	70.0	130.2	23.5	19
Pool Max Depth (ft)	----	2.5	----	----	----	----	----	4.1	----	----	----	----	2.1	----	----	3.7	----	----	2.5	----	----	2.9	0.3	2
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																								
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	6.0 / - / 45 / 125 / -	----	----	----	----	----	- / 1.2 / 3 / 77 / 800	----	----	----	----	11.3 / 33.0 / 50.0 / 128.0 / >2048	----	----	----	----	<0.063 / 12.2 / 20.9 / 68.5 / 151.8 / >2048	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	0.4	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	35.7	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																								
Drainage Area (SM)	----	----	----	1	----	----	----	----	----	8.35	----	----	----	0.96	----	----	----	----	----	0.96	----	----	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	C4	----	----	----	----	----	C4	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	----	----	----	6.6	----	----	----	3.7	----	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	----	----	----	----	----	----	----	----	524	----	----	----	55	----	----	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1,549	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	----	----	----	----	----	----	1,833	----	----	----	----	----	1,842	----	----	----	----
Sinuosity	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.07	----	----	----	----	----	1.19	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	0.0133	----	----	----	----	----	0.007	----	----	----	0.0127	----	----	----	----	----	0.0077	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 3 (829 LF)

Parameter	USGS Gauge	Regional Curve Interval (Harman et al, 1999)*			Pre-Existing Condition ¹						Reference Reach(es) Data											
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	UT to Rocky Creek						Spencer Creek Upstream					
											Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																						
BF Width (ft)	----	23.0	80.0	12.9	9.8	----	----	12.7	----	2	----	12.2	----	----	----	----	----	8.7	----	----	----	----
Floodprone Width (ft)	----	----	----	----	----	230.3	----	----	----	----	----	72.4	----	----	----	----	----	228.5	----	----	----	----
BF Mean Depth (ft)	----	2.3	5.8	1.6	1.5	----	----	1.8	----	2	----	1.3	----	----	----	----	----	1.2	----	----	----	----
BF Max Depth (ft)	----	----	----	----	2.9	----	----	3.2	----	2	----	1.8	----	----	----	----	----	1.9	----	----	----	----
BF Cross-sectional Area (ft ²)	----	80.0	300.0	24.3	18.0	----	----	18.9	----	2	----	16.3	----	----	----	----	----	10.6	----	----	----	----
Width/Depth Ratio	----	----	----	----	5.4	----	----	8.6	----	2	----	9.1	----	----	----	----	----	7.3	----	----	----	----
Entrenchment Ratio	----	----	----	----	18.1	----	----	23.5	----	2	----	6	----	----	----	----	----	26.3	----	----	----	----
Bank Height Ratio	----	----	----	----	----	1.0	----	----	----	----	----	1	----	----	----	----	----	1	----	----	----	----
d50 (mm)	----	----	----	----	----	15.0	----	----	----	----	----	22.6	----	----	----	----	----	8.6	----	----	----	----
Pattern																						
Channel Beltwidth (ft)	----	----	----	----	40	----	----	65	----	----	----	----	----	----	----	----	----	24	----	----	52	----
Radius of Curvature (ft)	----	----	----	----	34	----	----	61	----	----	----	----	----	----	----	----	----	5.4	----	----	22.1	----
Rc:Bankfull width (ft/ft)	----	----	----	----	1.7	----	----	4.9	----	----	----	----	----	----	----	----	----	0.6	----	----	2.5	----
Meander Wavelength (ft)	----	----	----	----	63	----	----	199	----	----	----	----	----	----	----	----	----	54	----	----	196	----
Meander Width Ratio	----	----	----	----	5	----	----	20.3	----	----	----	----	----	----	----	----	----	2.8	----	----	6	----
Profile																						
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	0.014	----	----	0.03	----	----	0.0606	----	----	0.089	----	----	0.1	----	----	0.067	----	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	----	----	----	----	38	----	----	132	----	----	26.3	----	----	81.3	----	----	13	----	----	46.5	----	----
Pool Max Depth (ft)	----	----	----	----	----	2.6	----	----	----	----	----	2.2	----	----	----	----	2.5	----	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																						
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	----	----	1.0 / 11.0 / 15.0 / 64.0 / 150.0						<0.063 / 2.4 / 22.6 / 120 / 256						0.06 / 3 / 8.6 / 77 / 180					
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	0.3	----	----	0.33	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	15.8	----	----	16.7	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																						
Drainage Area (SM)	----	----	----	----	----	----	----	1.2	----	----	----	----	----	1.05	----	----	----	----	----	0.5	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	----	4 (incisec)	----	----	----	----	----	E4b	----	----	----	----	----	E4 / C4	----	----
BF Velocity (fps)	----	----	----	----	3.4	----	----	3.6	----	----	----	----	----	5.5	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	290.0	2000.0	101.6	----	----	----	65.0	----	----	----	----	----	85	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	721	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Sinuosity	----	----	----	----	----	----	----	1.10	----	----	----	----	----	1.10	----	----	----	----	----	1.10	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	----	0.008	----	----	----	----	----	0.0235	----	----	----	----	----	0.0132	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 3 (829 LF)

Parameter	Reference Reach(es) Data												Design						As-built					
	Richland Creek						Morgan Branch																	
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																								
BF Width (ft)	16.2	----	----	16.7	----	----	----	33.2	----	----	----	----	----	15.5	----	----	----	----	14.9	----	----	17.1	----	3
Floodprone Width (ft)	50	----	----	53	----	----	----	77.5	----	----	----	----	104	----	----	218.0	----	----	99.3	----	----	99.8	----	3
BF Mean Depth (ft)	0.9	----	----	0.9	----	----	----	2.3	----	----	----	----	----	1.2	----	----	----	----	1.1	----	----	1.3	----	3
BF Max Depth (ft)	1.4	----	----	1.5	----	----	----	2.8	----	----	----	----	----	1.6	----	----	----	----	1.6	----	----	1.8	----	3
BF Cross-sectional Area (ft ²)	15	----	----	15.5	----	----	----	75.1	----	----	----	----	----	18.2	----	----	----	----	16.3	----	----	21.5	----	3
Width/Depth Ratio	18	----	----	18.6	----	----	----	14.1	----	----	----	----	----	13.2	----	----	----	----	13.5	----	----	14.0	----	3
Entrenchment Ratio	3.0	----	----	3.3	----	----	----	2.3	----	----	----	----	6.7	----	----	14.1	----	----	5.8	----	----	6.7	----	3
Bank Height Ratio	----	1	----	2.5	----	----	----	1	----	----	----	----	----	1.0	----	----	----	----	1.0	----	----	1.0	----	3
d50 (mm)	----	45	----	----	----	----	----	3	----	----	----	----	----	15	----	----	----	----	----	21.8	----	----	----	----
Pattern																								
Channel Beltwidth (ft)	25	----	----	40	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	14.3	----	----	26.1	----	----	----	----	----	----	----	----	31.0	----	----	47.0	----	----	54.5	63.2	----	71.8	----	9
Rc:Bankfull width (ft/ft)	0.9	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	1.5	----	----	2.4	----	----	----	----	----	----	----	----	3.5	----	----	8.0	----	----	----	3.2	----	----	----	7
Profile																								
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	25.2	46.1	43.3	67.0	15.4	11
Riffle Slope (ft/ft)	0.013	----	----	0.0413	----	----	0.014	----	----	0.024	----	----	0.005	----	----	0.006	----	----	0.005	0.020	0.016	0.055	0.0	11
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	37.3	----	----	95.8	----	----	146	----	----	277.0	----	----	62	----	----	109	----	----	63.7	77.7	77.2	90.9	8.3	9
Pool Max Depth (ft)	----	2.5	----	----	----	----	----	4.1	----	----	----	----	2.4	----	----	4.11	----	----	3.2	----	----	3.2	----	1
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																								
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	6.0 / - / 45 / 125 / -	----	----	----	----	----	- / 1.2 / 3 / 77 / 800	----	----	----	----	1.0 / 11.0 / 15.0 / 64.0 / 150.0	----	----	----	----	2.0 / 12.6 / 21.8 / 74.1 / 128.0 / 128 - 180	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	0.23	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	12.5	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																								
Drainage Area (SM)	----	----	----	1	----	----	----	----	8.35	----	----	----	----	----	1.2	----	----	----	----	1.2	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Rosgen Classification	----	----	----	C4	----	----	----	----	C4	----	----	----	----	C4	----	----	----	----	C4	----	----	----	----	
BF Velocity (fps)	----	----	----	----	----	----	----	----	6.6	----	----	----	----	3.6	----	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	----	----	----	----	----	----	----	524	----	----	----	----	65.0	----	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	695	----	----	----	----	
Channel length (ft) ²	----	----	----	----	----	----	----	----	----	----	----	----	----	803	----	----	----	----	829	----	----	----	----	
Sinuosity	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.16	----	----	----	----	1.19	----	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	0.0133	----	----	----	----	0.007	----	----	----	----	0.0032	----	----	----	----	0.0062	----	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 6 (1,340 LF)

Parameter	USGS Gauge	Regional Curve Interval (Harman et al, 1999)*			Pre-Existing Condition						Reference Reach(es) Data											
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	UT to Rocky Creek						Spencer Creek Upstream					
											Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																						
BF Width (ft)	----	23.0	80.0	5.7	----	6.1	----	----	----	1	----	12.2	----	----	----	----	----	8.7	----	----	----	----
Floodprone Width (ft)	----	----	----	----	----	9.7	----	----	----	1	----	72.4	----	----	----	----	----	228.5	----	----	----	----
BF Mean Depth (ft)	----	2.3	5.8	0.9	----	0.8	----	----	----	1	----	1.3	----	----	----	----	----	1.2	----	----	----	----
BF Max Depth (ft)	----	----	----	----	----	1.3	----	----	----	1	----	1.8	----	----	----	----	----	1.9	----	----	----	----
BF Cross-sectional Area (ft ²)	----	80.0	300.0	6.7	----	4.7	----	----	----	1	----	16.3	----	----	----	----	----	10.6	----	----	----	----
Width/Depth Ratio	----	----	----	----	----	7.8	----	----	----	1	----	9.1	----	----	----	----	----	7.3	----	----	----	----
Entrenchment Ratio	----	----	----	----	----	1.6	----	----	----	1	----	6	----	----	----	----	----	26.3	----	----	----	----
Bank Height Ratio	----	----	----	----	----	1.9	----	----	----	1	----	1	----	----	----	----	----	1	----	----	----	----
d50 (mm)	----	----	----	----	----	32.0	----	----	----	----	----	22.6	----	----	----	----	----	8.6	----	----	----	----
Pattern																						
Channel Beltwidth (ft)	----	----	----	----	40	----	----	65	----	----	----	----	----	----	----	----	----	24	----	----	52	----
Radius of Curvature (ft)	----	----	----	----	8	----	----	69	----	----	----	----	----	----	----	----	----	5.4	----	----	22.1	----
Rc:Bankfull width (ft/ft)	----	----	----	----	1.3	----	----	11.4	----	----	----	----	----	----	----	----	----	0.6	----	----	2.5	----
Meander Wavelength (ft)	----	----	----	----	49	----	----	141	----	----	----	----	----	----	----	----	----	54	----	----	196	----
Meander Width Ratio	----	----	----	----	6.6	----	----	10.7	----	----	----	----	----	----	----	----	----	2.8	----	----	6	----
Profile																						
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Riffle Slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	0.0606	----	----	0.089	----	----	----	0.1	----	----	0.067	----
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	----	----	----	----	24.0	----	----	259.0	----	----	26.3	----	----	81.3	----	----	----	13	----	----	46.5	----
Pool Max Depth (ft)	----	----	----	----	----	1.4	----	----	----	----	----	2.2	----	----	----	----	----	2.5	----	----	----	----
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																						
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	----	----	11.3 / 22.6 / 32.0 / 90 / 150						<0.063 / 2.4 / 22.6 / 120 / 256						0.06 / 3 / 8.6 / 77 / 180					
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	0.97	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	53.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																						
Drainage Area (SM)	----	----	----	----	----	----	----	0.2	----	----	----	----	----	1.05	----	----	----	----	----	----	0.5	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	----	----	----	----	B4	----	----	----	----	----	E4b	----	----	----	----	----	----	E4 / C4	----
BF Velocity (fps)	----	----	----	----	----	----	----	3	----	----	----	----	----	5.5	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	290.0	2000.0	25.8	----	----	----	14	----	----	----	----	----	85	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	1,349	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Sinuosity	----	----	----	----	----	----	----	1.10	----	----	----	----	----	1.10	----	----	----	----	----	----	1.10	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	----	0.023	----	----	----	----	----	0.0235	----	----	----	----	----	----	0.0132	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 6 (1,340 LF)

Parameter	Reference Reach(es) Data												Design						As-built					
	Richland Creek						Morgan Branch						Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																								
BF Width (ft)	16.2	----	----	16.7	----	----	----	33.2	----	----	----	----	----	10.0	----	----	----	----	8.5	----	----	10.5	----	----
Floodprone Width (ft)	50	----	----	53	----	----	----	77.5	----	----	----	----	19	----	----	87.0	----	----	33.1	----	----	55.4	----	----
BF Mean Depth (ft)	0.9	----	----	0.9	----	----	----	2.3	----	----	----	----	----	0.6	----	----	----	----	0.6	----	----	0.9	----	----
BF Max Depth (ft)	1.4	----	----	1.5	----	----	----	2.8	----	----	----	----	----	0.9	----	----	----	----	1.2	----	----	1.5	----	----
BF Cross-sectional Area (ft ²)	15	----	----	15.5	----	----	----	75.1	----	----	----	----	----	6.3	----	----	----	----	5.3	----	----	9.8	----	----
Width/Depth Ratio	18	----	----	18.6	----	----	----	14.1	----	----	----	----	----	15.9	----	----	----	----	11.4	----	----	15.1	----	----
Entrenchment Ratio	3.0	----	----	3.3	----	----	----	2.3	----	----	----	----	1.9	----	----	8.7	----	----	3.1	----	----	5.7	----	----
Bank Height Ratio	----	1	----	2.5	----	----	----	1	----	----	----	----	----	1.0	----	----	----	----	1.0	----	----	1.0	----	----
d50 (mm)	----	45	----	----	----	----	----	3	----	----	----	----	----	----	----	----	----	----	----	28.3	----	----	----	----
Pattern																								
Channel Beltwidth (ft)	25	----	----	40	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	14.3	----	----	26.1	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rc:Bankfull width (ft/ft)	0.9	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	1.5	----	----	2.4	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Profile																								
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	5.0	21.8	20.6	50.9	9.8	33
Riffle Slope (ft/ft)	0.013	----	----	0.0413	----	----	0.014	----	----	0.024	----	----	0.025	----	----	0.041	----	----	0.002	0.039	0.036	0.095	0.0	33
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	37.3	----	----	95.8	----	----	146	----	----	277.0	----	----	----	50.0	----	----	----	----	17.5	39.2	38.8	82.7	14.2	34
Pool Max Depth (ft)	----	2.5	----	----	----	----	----	4.1	----	----	----	----	1.3	----	----	2.2	----	----	1.4	----	----	1.8	----	2
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																								
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	6.0 / - / 45 / 125 / -	----	----	----	----	----	- / 1.2 / 3 / 77 / 800	----	----	----	----	11.3 / 22.6 / 32.0 / 90.0 / 150.0	----	----	----	----	8.7 / 21.5 / 28.3 / 73.4 / 160.7 / >2048	----	----	----	----	
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	0.67	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	32.6	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																								
Drainage Area (SM)	----	----	----	1	----	----	----	----	8.35	----	----	----	----	----	----	0.2	----	----	----	----	----	0.2	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	C4	----	----	----	----	C4	----	----	----	----	C4b	----	----	----	----	----	C4b	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	----	----	6.6	----	----	----	----	2.2	----	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	----	----	----	----	----	----	----	524	----	----	----	----	14	----	----	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	1259	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	----	----	----	----	----	----	1,370	----	----	----	----	----	1366	----	----	----	----
Sinuosity	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.04	----	----	----	----	----	1.09	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	0.0133	----	----	----	----	0.007	----	----	----	----	0.0226	----	----	----	----	----	0.0226	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 7 (399 LF)

Parameter	USGS Gauge	Regional Curve Interval (Harman et al, 1999)*			Pre-Existing Condition						Reference Reach(es) Data											
											UT to Rocky Creek						Spencer Creek Upstream					
											Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																						
BF Width (ft)	----	23.0	80.0	3.2	----	5.0	----	----	----	1	----	12.2	----	----	----	----	----	8.7	----	----	----	
Floodprone Width (ft)	----	----	----	----	----	7.5	----	----	----	1	----	72.4	----	----	----	----	----	228.5	----	----	----	
BF Mean Depth (ft)	----	2.3	5.8	0.6	----	0.3	----	----	----	1	----	1.3	----	----	----	----	----	1.2	----	----	----	
BF Max Depth (ft)	----	----	----	----	----	0.5	----	----	----	1	----	1.8	----	----	----	----	----	1.9	----	----	----	
BF Cross-sectional Area (ft ²)	----	80.0	300.0	2.6	----	1.6	----	----	----	1	----	16.3	----	----	----	----	----	10.6	----	----	----	
Width/Depth Ratio	----	----	----	----	----	15.7	----	----	----	1	----	9.1	----	----	----	----	----	7.3	----	----	----	
Entrenchment Ratio	----	----	----	----	----	1.5	----	----	----	1	----	6	----	----	----	----	----	26.3	----	----	----	
Bank Height Ratio	----	----	----	----	----	2.6	----	----	----	1	----	1	----	----	----	----	----	1	----	----	----	
d50 (mm)	----	----	----	----	----	17.5	----	----	----	----	----	22.6	----	----	----	----	----	8.6	----	----	----	
Pattern																						
Channel Beltwidth (ft)	----	----	----	----	30	----	----	48	----	----	----	----	----	----	----	----	----	24	----	----	52	
Radius of Curvature (ft)	----	----	----	----	7	----	----	41	----	----	----	----	----	----	----	----	----	5.4	----	----	22.1	
Rc:Bankfull width (ft/ft)	----	----	----	----	1.4	----	----	8.2	----	----	----	----	----	----	----	----	----	0.6	----	----	2.5	
Meander Wavelength (ft)	----	----	----	----	26	----	----	101	----	----	----	----	----	----	----	----	----	54	----	----	196	
Meander Width Ratio	----	----	----	----	6	----	----	9.6	----	----	----	----	----	----	----	----	----	2.8	----	----	6	
Profile																						
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Riffle Slope (ft/ft)	----	----	----	----	0.0227	----	----	0.0578	----	----	0.0606	----	----	0.089	----	----	0.1	----	----	0.067	----	
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Pool Spacing (ft)	----	----	----	----	19	----	----	259	----	----	26.3	----	----	81.3	----	----	13	----	----	46.5	----	
Pool Max Depth (ft)	----	----	----	----	----	1.1	----	----	----	----	----	2.2	----	----	----	----	2.5	----	----	----	----	
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Substrate and Transport Parameters																						
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
d16 / d35 / d50 / d84 / d95	----	----	----	----	8.5 / 12.4 / 17.5 / 50.6 / 81.6	----	----	----	----	----	<0.063 / 2.4 / 22.6 / 120 / 256	----	----	----	----	----	0.06 / 3 / 8.6 / 77 / 180	----	----	----		
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	0.65	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Stream Power (transport capacity) W/m ²	----	----	----	----	38.2	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Additional Reach Parameters																						
Drainage Area (SM)	----	----	----	----	----	----	----	0.046	----	----	----	----	1.05	----	----	----	----	0.5	----	----	----	
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Rosgen Classification	----	----	----	----	----	----	----	B4	----	----	----	----	E4b	----	----	----	----	E4 / C4	----	----	----	
BF Velocity (fps)	----	----	----	----	----	----	----	3	----	----	----	----	5.5	----	----	----	----	----	----	----	----	
BF Discharge (cfs)	----	290.0	2000.0	9.6	----	----	----	4.7	----	----	----	----	85	----	----	----	----	----	----	----	----	
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Channel length (ft) ²	----	----	----	----	----	----	----	386	----	----	----	----	----	----	----	----	----	----	----	----	----	
Sinuosity	----	----	----	----	----	----	----	1.10	----	----	----	----	1.10	----	----	----	----	1.10	----	----	----	
Water Surface Slope (Channel) (ft/ft)	----	----	----	----	----	----	----	0.045	----	----	----	----	0.0235	----	----	----	----	0.0132	----	----	----	
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 10 Cont. Baseline Stream Summary Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648
Reach 7 (399 LF)

Parameter	Reference Reach(es) Data												Design						As-built						
	Richland Creek						Morgan Branch						Min		Mean		Med		Max		SD		n		
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																									
BF Width (ft)	16.2	----	----	16.7	----	----	----	33.2	----	----	----	----	----	5.0	----	----	----	----	----	----	----	----	----	----	----
Floodprone Width (ft)	50	----	----	53	----	----	----	77.5	----	----	----	----	10	----	----	38.0	----	----	----	----	----	----	----	----	----
BF Mean Depth (ft)	0.9	----	----	0.9	----	----	----	2.3	----	----	----	----	----	0.3	----	----	----	----	----	----	----	----	----	----	----
BF Max Depth (ft)	1.4	----	----	1.5	----	----	----	2.8	----	----	----	----	----	0.4	----	----	----	----	----	----	----	----	----	----	----
BF Cross-sectional Area (ft ²)	15	----	----	15.5	----	----	----	75.1	----	----	----	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----
Width/Depth Ratio	18	----	----	18.6	----	----	----	14.1	----	----	----	----	----	15.6	----	----	----	----	----	----	----	----	----	----	----
Entrenchment Ratio	3.0	----	----	3.3	----	----	----	2.3	----	----	----	----	2	----	----	7.6	----	----	----	----	----	----	----	----	----
Bank Height Ratio	----	1	----	2.5	----	----	----	1	----	----	----	----	----	1.0	----	----	----	----	----	----	----	----	----	----	----
d50 (mm)	----	45	----	----	----	----	----	3	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pattern																									
Channel Beltwidth (ft)	25	----	----	40	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	14.3	----	----	26.1	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rc:Bankfull width (ft/ft)	0.9	----	----	1.6	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	90	----	----	94	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	1.5	----	----	2.4	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Profile																									
Riffle Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	8.2	15.3	12.4	32.5	8.0	14	
Riffle Slope (ft/ft)	0.013	----	----	0.0413	----	----	0.014	----	----	0.024	----	----	0.045	----	----	0.073	----	----	0.015	0.062	0.046	0.171	0.049	14	
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	37.3	----	----	95.8	----	----	146	----	----	277.0	----	----	8.0	----	----	25.0	----	----	15.0	27.8	28.0	42.5	10.2	12	
Pool Max Depth (ft)	----	2.5	----	----	----	----	----	4.1	----	----	----	----	0.6	----	----	1.1	----	----	----	----	----	----	----	----	
Pool Volume (ft ³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																									
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	----	6.0 / - / 45 / 125 / -	----	----	----	----	----	- / 1.2 / 3 / 77 / 800	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Reach Shear Stress (competency) lb/ft ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m ²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																									
Drainage Area (SM)	----	----	----	1	----	----	----	----	8.35	----	----	----	----	----	----	0.0	----	----	----	----	----	----	----	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	----	----	C4	----	----	----	----	C4	----	----	----	----	B4a	----	----	----	----	----	B4a	----	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	----	----	6.6	----	----	----	----	3	----	----	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	----	----	----	----	----	----	----	524	----	----	----	----	4.7	----	----	----	----	----	----	----	----	----	----	----
Valley Length	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	382	----	----	----	----	----
Channel length (ft) ²	----	----	----	----	----	----	----	----	----	----	----	----	----	399	----	----	----	----	----	413	----	----	----	----	----
Sinuosity	----	----	----	1.20	----	----	----	----	----	----	----	----	----	1.04	----	----	----	----	----	1.08	----	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	----	----	0.0133	----	----	----	----	----	0.007	----	----	----	0.0407	----	----	----	----	----	----	----	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Harman, W.A., G.D. Jennings, J.M. Patterson, D.R. Clinton, L.O. Slate, A.G. Jessup, J.R. Everhart, and R.E. Smith. 1999. Bankfull hydraulic geometry relationships for North Carolina streams. Wildland Hydrology. AWRA Symposium Proceedings. D.S. Olsen and J.P. Potyondy, eds. American Water Resources Association. June 30-July 2, 1999. Bozeman, MT.

Table 11a. Cross-section Morphology Data

UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648

Reach 1 (1,204 LF)																												
	Cross-section X-1 (Riffle)							Cross-section X-2 (Pool)							Cross-section X-3 (Pool)							Cross-section X-4 (Riffle)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	11.8	12.0	11.6	8.8	22.2	19.7	19.7	17.5	16.4	16.4	16.5	15.2	14.4	14.7	15.5	13.8												
BF Mean Depth (ft)	0.8	0.8	0.6	0.7	1.2	1.3	1.1	1.2	1.4	1.3	1.3	1.3	1.0	0.8	0.8	0.7												
Width/Depth Ratio	15.2	15.7	19.7	12.7	18.0	15.7	17.3	14.7	11.6	12.3	13.1	11.4	15.0	17.6	20.1	20.2												
BF Cross-sectional Area (ft²)	9.1	9.2	6.9	6.1	27.4	24.8	22.5	20.7	23.2	21.7	20.9	20.2	13.9	12.4	12.0	9.3												
BF Max Depth (ft)	1.1	1.1	1.1	1.1	2.3	2.5	2.4	2.7	2.5	2.4	2.4	2.6	1.3	1.3	1.3	1.1												
Width of Floodprone Area (ft)	33.1	32.5	32.3	32.5	70.6	70.7	70.6	70.6	77.1	77.3	77.1	77.1	91.8	90.2	90.0	88.8												
Entrenchment Ratio	2.8	2.8	2.7	3.7	-	-	-	-	-	-	-	-	6.4	6.3	6.2	6.7												
*Bank Height Ratio	1.0	1.0	1.0	1.1	-	-	-	-	-	-	-	-	1.0	0.9	1.0	0.9												
Wetted Perimeter (ft)	13.3	13.5	12.8	9.7	24.7	22.3	22.0	19.1	19.2	19.0	19.0	16.7	16.4	16.4	17.0	14.2												
Hydraulic Radius (ft)	0.7	0.7	0.5	0.6	1.1	1.1	1.0	1.1	1.2	1.1	1.1	1.2	0.8	0.8	0.7	0.7												
d50 (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-												
* Max BKF depth was calculated from the As-built survey. BH ratio was calculated using current year's low bank depth divided by the as-built year's max BKF depth. ER was calculated using the current year's floodprone width divided by the as-built BKF width.																												
Reach 1 (1,204 LF) - Cross-section X-5 (Riffle)																												
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	12.1	12.1	11.9	10.7																								
BF Mean Depth (ft)	0.8	0.9	0.6	0.5																								
Width/Depth Ratio	14.4	14.1	19.9	20.9																								
BF Cross-sectional Area (ft²)	10.1	10.3	7.1	5.5																								
BF Max Depth (ft)	1.1	1.1	1.1	0.8																								
Width of Floodprone Area (ft)	71.2	79.0	77.2	74.6																								
Entrenchment Ratio	5.9	6.6	6.4	7.2																								
*Bank Height Ratio	1.0	1.2	1.0	1.0																								
Wetted Perimeter (ft)	13.7	13.8	13.1	11.0																								
Hydraulic Radius (ft)	0.7	0.7	0.5	0.5																								
d50 (mm)	-	-	-	-																								
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												
Reach 2 (1,782 LF)																												
	Cross-section X-6 (Riffle)							Cross-section X-7 (Pool)							Cross-section X-8 (Riffle)							Cross-section X-9 (Pool)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	15.6	15.4	15.5	12.4	16.3	15.9	16.0	15.7	15.4	14.6	14.7	14.2	24.3	20.3	22.3	18.2												
BF Mean Depth (ft)	1.0	1.0	1.0	0.8	1.4	1.4	1.3	1.2	1.1	1.0	1.0	0.9	1.4	1.5	1.2	1.6												
Width/Depth Ratio	16.5	16.2	16.4	17.9	11.5	11.6	12.2	13.0	14.5	14.1	15.2	16.5	17.9	13.4	18.6	11.4												
BF Cross-sectional Area (ft²)	14.8	14.6	14.8	12.4	23.2	21.8	21.0	19.1	16.5	15.1	14.3	12.2	33.1	30.9	26.8	29.2												
BF Max Depth (ft)	1.3	1.3	1.3	1.4	2.5	2.5	2.4	2.5	1.6	1.6	1.6	1.4	2.9	2.8	2.6	2.7												
Width of Floodprone Area (ft)	74.9	77.3	77.6	71.9	75.8	76.4	76.3	76.3	102.7	102.7	102.7	102.6	95.4	95.5	95.4	95.4												
Entrenchment Ratio	4.8	5.0	5.0	4.8	-	-	-	-	6.7	6.7	6.7	7.3	-	-	-	-												
*Bank Height Ratio	1.0	1.1	1.1	0.8	-	-	-	-	1.0	1.0	1.0	0.9	-	-	-	-												
Wetted Perimeter (ft)	17.5	17.3	17.4	15.3	19.2	18.7	18.6	16.8	17.6	16.7	16.7	14.8	27.1	23.4	24.7	19.3												
Hydraulic Radius (ft)	0.8	0.8	0.9	0.8	1.2	1.2	1.1	1.1	0.9	0.9	0.9	0.8	1.2	1.3	1.1	1.5												
d50 (mm)	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-												
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												
Reach 2 (1,782 LF) - Cross-section X-10 (Riffle)																												
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	15.5	13.9	14.5	13.2																								
BF Mean Depth (ft)	1.1	1.1	1.0	1.0																								
Width/Depth Ratio	14.2	12.8	14.5	13.7																								
BF Cross-sectional Area (ft²)	17.0	15.1	14.4	12.7																								
BF Max Depth (ft)	1.8	1.8	1.8	1.6																								
Width of Floodprone Area (ft)	100.0	100.2	100.2	100.2																								
Entrenchment Ratio	6.4	6.5	6.5	7.6																								
*Bank Height Ratio	0.9	0.9	0.8	0.9																								
Wetted Perimeter (ft)	17.7	16.1	16.5	13.9																								
Hydraulic Radius (ft)	1.0	0.9	0.9	0.9																								
d50 (mm)	-	-	-	-																								
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												

Table 11a Cont. Cross-section Morphology Data																												
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648																												
Reach 3 (829 LF)																												
	Cross-section X-11 (Riffle)							Cross-section X-12 (Riffle)							Cross-section X-13 (Riffle)							Cross-section X-14 (Pool)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	14.9	17.1	15.0	14.7				17.1	16.5	16.7	16.2				16.0	17.2	15.3	14.9				21.3	19.0	19.2	18.4			
BF Mean Depth (ft)	1.1	0.9	0.9	0.8				1.3	1.1	1.1	1.0				1.2	1.0	0.9	0.8				1.8	1.7	1.6	1.6			
Width/Depth Ratio	13.5	20.2	16.8	18.1				13.7	15.5	15.9	16.4				14.0	17.3	17.4	18.6				11.7	11.1	12.0	11.2			
BF Cross-sectional Area (ft²)	16.3	14.5	13.3	11.9				21.5	17.6	17.5	15.9				18.3	17.2	13.5	11.9				39.0	32.5	30.6	30.4			
BF Max Depth (ft)	1.5	1.5	1.5	1.4				1.8	1.8	1.8	1.6				1.6	1.6	1.6	1.3				3.2	3.1	3.1	2.8			
Width of Floodprone Area (ft)	99.8	99.9	99.8	99.8				99.7	100.0	99.9	99.9				98.3	98.4	98.4	98.3				98.7	98.8	98.7	98.7			
Entrenchment Ratio	6.7	6.7	6.7	6.8				5.8	5.8	5.8	6.2				6.1	6.2	6.2	6.6				-	-	-	-			
*Bank Height Ratio	1.0	0.9	0.7	0.9				1.0	0.9	0.9	0.9				1.0	0.9	0.8	0.9				-	-	-	-			
Wetted Perimeter (ft)	17.1	18.8	16.7	15.1				19.6	18.7	18.8	16.8				18.3	19.2	17.1	15.4				25.0	22.4	22.4	20.1			
Hydraulic Radius (ft)	1.0	0.8	0.8	0.8				1.1	0.9	0.9	0.9				1.0	0.9	0.8	0.8				1.6	1.5	1.4	1.5			
d50 (mm)	-	-	-	-				-	-	-	-				-	-	-	-				-	-	-	-			
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												
Reach 6 (1,347 LF)																												
	Cross-section X-15 (Pool)							Cross-section X-16 (Riffle)							Cross-section X-17 (Riffle)							Cross-section X-18 (Riffle)						
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	11.0	10.6	10.9	10.5				9.7	9.3	9.2	8.1				10.5	10.3	10.3	9.8				8.5	7.5	7.6	7.2			
BF Mean Depth (ft)	1.0	0.9	0.9	0.9				0.6	0.6	0.6	0.5				0.9	0.8	0.8	0.5				0.6	0.6	0.6	0.5			
Width/Depth Ratio	10.9	12.0	11.9	12.1				15.1	15.2	14.8	16.1				11.4	12.6	13.3	18.7				13.5	13.0	12.7	13.4			
BF Cross-sectional Area (ft²)	11.1	9.4	9.9	9.1				6.2	5.7	5.7	4.1				9.8	8.4	7.9	5.2				5.3	4.3	4.6	3.9			
BF Max Depth (ft)	1.8	1.8	1.8	1.7				1.2	1.2	1.2	0.8				1.5	1.5	1.5	0.9				1.2	1.2	1.2	1.0			
Width of Floodprone Area (ft)	60.3	60.3	60.4	60.5				55.4	52.9	53.1	53.5				33.1	30.5	30.3	28.6				37.3	34.0	34.8	32.8			
Entrenchment Ratio	-	-	-	-				5.7	5.5	5.5	6.6				3.1	2.9	2.9	2.9				4.4	4.0	4.1	4.5			
*Bank Height Ratio	-	-	-	-				0.6	0.8	0.9	0.9				1.0	0.9	0.8	0.8				1.0	1.0	1.1	1.0			
Wetted Perimeter (ft)	13.0	12.4	12.7	11.3				11.0	10.6	10.4	8.4				12.4	11.9	11.8	10.1				9.7	8.6	8.8	7.6			
Hydraulic Radius (ft)	0.9	0.8	0.8	0.8				0.6	0.5	0.5	0.5				0.8	0.7	0.7	0.5				0.5	0.5	0.5	0.5			
d50 (mm)	-	-	-	-				-	-	-	-				-	-	-	-				-	-	-	-			
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												
	Cross-section X-19 (Pool)																											
Dimension and substrate	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Based on fixed baseline bankfull elevation																												
BF Width (ft)	10.8	10.1	10.5	9.7																								
BF Mean Depth (ft)	0.8	0.7	0.8	0.7																								
Width/Depth Ratio	13.7	14.1	13.8	13.1																								
BF Cross-sectional Area (ft²)	8.4	7.3	7.9	7.1																								
BF Max Depth (ft)	1.4	1.3	1.3	1.3																								
Width of Floodprone Area (ft)	41.4	40.1	40.8	39.7																								
Entrenchment Ratio	-	-	-	-																								
*Bank Height Ratio	-	-	-	-																								
Wetted Perimeter (ft)	12.3	11.6	12.0	10.2																								
Hydraulic Radius (ft)	0.7	0.6	0.7	0.7																								
d50 (mm)	-	-	-	-																								
*BHR is based on the bkf elevation that yields the as-built bkf area for each cross-section. Remainder of data based on actual bankfull elevation from as-built for each cross-section.																												

Table 11b. Stream Reach Morphology Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648

Reach 1 (1,204 LF)																									
Parameter	As-built						MY1						MY2						MY3						
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																									
BF Width (ft)	11.8	----	----	14.4	----	3	12.0	12.9	12.1	14.7	1.6	3	11.6	13.0	11.9	15.5	2.2	3	8.8	11.1	10.7	13.8	2.5	3	
Floodprone Width (ft)	33.1	----	----	91.8	----	3	32.5	67.2	79.0	90.2	30.6	3	32.3	66.5	77.2	90.0	30.3	3	32.5	65.3	74.6	88.8	29.3	3	
BF Mean Depth (ft)	0.8	----	----	1.0	----	3	0.8	0.8	0.8	0.9	0.0	3	0.6	0.7	0.6	0.8	0.1	3	0.5	0.6	0.7	0.7	0.1	3	
*BF Max Depth (ft)	1.1	----	----	1.3	----	3	1.1	1.2	1.1	1.3	0.1	3	1.1	1.2	1.1	1.3	0.1	3	0.8	1.0	1.1	1.1	0.2	3	
BF Cross-sectional Area (ft²)	9.1	----	----	13.9	----	3	9.2	10.6	10.3	12.4	1.6	3	6.9	8.7	7.1	12.0	2.9	3	5.5	7.0	6.1	9.3	2.0	3	
Width/Depth Ratio	14.4	----	----	15.2	----	3	14.1	15.8	15.7	17.6	1.7	3	19.7	19.9	19.9	20.1	0.2	3	12.7	17.9	20.2	20.9	4.5	3	
*Entrenchment Ratio	2.8	----	----	6.4	----	3	2.8	5.2	6.3	6.6	2.1	3	2.7	5.1	6.2	6.4	2.1	3	3.7	5.9	6.7	7.2	1.9	3	
*Bank Height Ratio	1.0	----	----	1.0	----	3	0.9	1.0	1.0	1.2	0.1	3	1.0	1.0	1.0	1.0	0.0	3	0.9	1.0	1.0	1.1	0.1	3	
d50 (mm)	----	31.2	----	----	----	----	----	64.0	----	----	----	----	----	77.1	----	----	----	----	----	42.8	----	----	----	----	
Pattern																									
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Radius of Curvature (ft)	42.0	51.6	----	72.9	----	18	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rc:Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Meander Width Ratio	----	2.6	----	----	----	15	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Profile																									
Riffle Length (ft)	15.5	35.0	35.4	62.8	12.7	18	13	28	22	60	16	12	20.0	28.0	26.3	45.0	7.5	12	17.9	28.4	27.6	48.5	9.9	12	
Riffle Slope (ft/ft)	0.008	0.017	0.017	0.031	0.006	18	0.007	0.020	0.018	0.033	0.008	12	0.002	0.016	0.016	0.032	0.008	12	0.003	0.014	0.013	0.031	0.008	12	
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Pool Spacing (ft)	38.0	64.0	64.0	81.7	11.0	17	57.6	66.2	61.4	83	9.7	10	51.9	67.0	66.7	83.1	11.3	10	54.8	67.0	66.6	81.3	9.7	12	
Pool Max Depth (ft)	2.5	----	----	2.5	0.0	2	2.43	----	----	2.48	0.0353553	2	2.3	----	----	2.4	0.0	2	2.6	----	----	2.7	0.1	2	
Pool Volume (ft³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Substrate and Transport Parameters																									
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
d16 / d35 / d50 / d84 / d95	----	4.0 / 18.4 / 31.2 / 96.6 / >2048						19.0 / 46.0 / 64.0 / 101.2 / 125.5						22.6 / 58.6 / 77.1 / 145.5 / 190.9						18.2 / 31.5 / 42.8 / 108.1 / 147.8					
Reach Shear Stress (competency) lb/ft²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Stream Power (transport capacity) W/m²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Additional Reach Parameters																									
Drainage Area (SM)	----	0.83	----	----	----	----	----	0.83	----	----	----	----	----	0.83	----	----	----	----	----	0.83	----	----	----	----	----
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Rosgen Classification	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C3	----	----	----	----	----	C3	----	----	----	----	----
BF Velocity (fps)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BF Discharge (cfs)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Valley Length	----	1,082	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel length (ft)²	----	1,206	----	----	----	----	----	750	----	----	----	----	----	750	----	----	----	----	----	750	----	----	----	----	----
Sinuosity	----	1.11	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Water Surface Slope (Channel) (ft/ft)	----	0.0096	----	----	----	----	----	0.009	----	----	----	----	----	0.008	----	----	----	----	----	0.008	----	----	----	----	----
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----

* Max BKF depth was calculated from the As-built survey. BH ratio was calculated using current year's low bank depth divided by the as-built year's max BKF depth. ER was calculated using the current year's floodprone width divided by the as-built BKF width.

Table 11b Cont. Stream Reach Morphology Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648

Reach 2 (1,782 LF)																												
Parameter	As-built						MY1						MY2						MY3									
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n				
Dimension and Substrate - Riffle																												
BF Width (ft)	15.4	----	----	15.6	----	3	13.9	14.8	15.1	15.4	0.8	3	14.5	14.9	14.7	15.5	0.6	3	13.2	14.1	14.2	14.9	0.9	3				
Floodprone Width (ft)	74.9	----	----	102.7	----	3	77.3	93.4	100.2	102.7	14.0	3	77.6	93.5	100.2	102.7	13.8	3	71.9	91.6	100.2	102.6	17.1	3				
BF Mean Depth (ft)	1.0	----	----	1.1	----	3	1.0	1.0	1.0	1.1	0.1	3	1.0	1.0	1.0	1.0	0.0	3	0.8	0.9	0.9	1.0	0.1	3				
*BF Max Depth (ft)	1.3	----	----	1.8	----	3	1.3	1.6	1.6	1.8	0.2	3	1.3	1.6	1.6	1.8	0.2	3	1.4	1.5	1.4	1.6	0.1	3				
BF Cross-sectional Area (ft²)	14.8	----	----	17.0	----	3	14.6	14.9	15.1	15.1	0.2	3	14.3	14.5	14.4	14.8	0.3	3	12.2	12.4	12.4	12.7	0.3	3				
Width/Depth Ratio	14.2	----	----	16.5	----	3	12.8	14.4	14.1	16.2	1.7	3	14.5	15.3	15.2	16.4	0.9	3	13.7	16.0	16.5	17.9	2.1	3				
*Entrenchment Ratio	4.8	----	----	6.7	----	3	5.0	6.0	6.5	6.7	0.9	3	5.0	6.0	6.5	6.7	0.9	3	4.8	6.6	7.3	7.6	1.5	3				
*Bank Height Ratio	0.9	----	----	1.0	----	3	0.9	1.0	1.0	1.1	0.1	3	0.8	1.0	1.0	1.1	0.1	3	0.8	0.9	0.9	0.9	0.1	3				
d50 (mm)	----	20.9	----	----	----	----	----	46.8	----	----	----	----	----	54.7	----	----	----	----	----	42.5	----	----	----	----				
Pattern																												
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Radius of Curvature (ft)	48.6	54.7	----	65.6	----	7	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Rc:Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Meander Width Ratio	----	3.0	----	----	----	8	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Profile																												
Riffle Length (ft)	16.4	48.9	39.1	101.3	37.2	21	21	32	32	43	9	13	14.5	30.1	28.6	50.0	9.0	14	16.8	32.1	31.9	65.5	12.3	14				
Riffle Slope (ft/ft)	0.003	0.018	0.018	0.035	0.0	21	0	0	0	0	0	13	0.004	0.016	0.014	0.033	0.009	14	0.002	0.012	0.011	0.027	0.008	14				
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Pool Spacing (ft)	46.0	75.4	70.0	130.2	23.5	19	46.1	65.9	66.3	95.2	14	12	42.9	66.7	66.2	95.4	15.7	12	43.7	73.5	72.3	109.1	20.0	12				
Pool Max Depth (ft)	2.5	----	----	2.9	0.3	2	2.51	----	----	2.8	0.205061	2	2.5	----	----	2.6	0.1	2	2.5	----	----	2.7	0.1	2				
Pool Volume (ft³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Substrate and Transport Parameters																												
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
d16 / d35 / d50 / d84 / d95	----	<0.063 / 12.2 / 20.9 / 68.5 / 151.8						----	16.0 / 28.8 / 46.8 / 2048.0 / >2048						----	22.6 / 39.0 / 54.7 / 94.1 / 119.8						----	16.5 / 28.0 / 42.5 / 107.3 / 2496.5					
Reach Shear Stress (competency) lb/ft²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Stream Power (transport capacity) W/m²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Additional Reach Parameters																												
Drainage Area (SM)	----	0.96	----	----	----	----	----	0.96	----	----	----	----	----	0.96	----	----	----	----	----	0.96	----	----	----	----				
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Rosgen Classification	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----				
BF Velocity (fps)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
BF Discharge (cfs)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Valley Length	----	1,549	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Channel length (ft)²	----	1,842	----	----	----	----	----	1006	----	----	----	----	----	1,006	----	----	----	----	----	1,006	----	----	----	----				
Sinuosity	----	1.19	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Water Surface Slope (Channel) (ft/ft)	----	0.0077	----	----	----	----	----	0.0069	----	----	----	----	----	0.007	----	----	----	----	----	0.007	----	----	----	----				
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----				

* Max BKF depth was calculated from the As-built survey. BH ratio was calculated using current year's low bank depth divided by the as-built year's max BKF depth. ER was calculated using the current year's floodprone width divided by the as-built BKF width.

Table 11b Cont. Stream Reach Morphology Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648

Reach 3 (829 LF)																												
Parameter	As-built						MY1						MY2						MY3									
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n				
Dimension and Substrate - Riffle																												
BF Width (ft)	14.9	----	----	17.1	----	3	16.5	17.0	17.1	17.2	0.4	3	15.0	15.7	15.3	16.7	0.9	3	14.7	15.3	14.9	16.2	0.8	3				
Floodprone Width (ft)	98.3	----	----	99.8	----	3	98.4	99.4	99.9	100.0	0.8	3	98.4	99.3	99.8	99.9	0.9	3	98.3	99.3	99.8	99.9	0.9	3				
BF Mean Depth (ft)	1.1	----	----	1.3	----	3	0.9	1.0	1.0	1.1	0.1	3	0.9	0.9	0.9	1.1	0.1	3	0.8	0.9	0.8	1.0	0.1	3				
*BF Max Depth (ft)	1.5	----	----	1.8	----	3	1.5	1.6	1.6	1.8	0.1	3	1.5	1.6	1.6	1.8	0.1	3	1.3	1.4	1.4	1.6	0.2	3				
BF Cross-sectional Area (ft²)	16.3	----	----	21.5	----	3	14.5	16.5	17.2	17.6	1.7	3	13.3	14.8	13.5	17.5	2.4	3	11.9	13.2	11.9	15.9	2.3	3				
Width/Depth Ratio	13.7	----	----	14.9	----	3	15.5	17.7	17.3	20.2	2.4	3	15.9	16.7	16.8	17.4	0.8	3	16.4	17.7	18.1	18.6	1.2	3				
*Entrenchment Ratio	5.8	----	----	6.7	----	3	5.8	6.2	6.2	6.7	0.4	3	5.8	6.2	6.2	6.7	0.4	3	6.2	6.5	6.6	6.8	0.3	3				
*Bank Height Ratio	1.0	----	----	1.0	----	3	0.9	0.9	0.9	0.9	0.0	3	0.7	0.8	0.8	0.9	0.1	3	0.9	0.9	0.9	0.9	0.0	3				
d50 (mm)	----	21.8	----	----	----	----	----	53.7	----	----	----	----	----	17.4	----	----	----	----	----	24.0	----	----	----	----				
Pattern																												
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Radius of Curvature (ft)	54.5	63.2	----	71.8	----	9	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Rc:Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Meander Width Ratio	----	3.2	----	----	----	7	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Profile																												
Riffle Length (ft)	25.2	46.1	43.3	67.0	15.4	11	17	25	24	33	6	7	22.9	28.6	29.6	37.8	5.0	7	14.9	23.2	21.3	39.4	8.5	7				
Riffle Slope (ft/ft)	0.005	0.020	0.016	0.055	0.0	11	0	0	0	0	0	7	0.009	0.024	0.019	0.039	0.012	7	0.009	0.015	0.015	0.019	0.003	7				
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Pool Spacing (ft)	63.7	77.7	77.2	90.9	8.3	9	66.8	77	81.2	83	7.5	5	67.0	77.9	74.3	88.7	9.2	5	54.4	79.7	85.1	98.6	16.7	5				
Pool Max Depth (ft)	3.2	----	----	3.2	----	1	----	3.06	----	----	----	1	----	3.2	----	----	----	1	----	2.8	----	----	----	1				
Pool Volume (ft³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Substrate and Transport Parameters																												
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
d16 / d35 / d50 / d84 / d95	----	2.0 / 12.6 / 21.8 / 74.1 / 128.0						----	16.0 / 36.9 / 53.7 / 112.6 / 214.7						----	<0.063 / <0.063 / 17.4 / 119.3 / 165.3						----	11.7 / 16.9 / 24.0 / 70.0 / 135.1					
Reach Shear Stress (competency) lb/ft²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Stream Power (transport capacity) W/m²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Additional Reach Parameters																												
Drainage Area (SM)	----	1.2	----	----	----	----	----	1.2	----	----	----	----	----	1.2	----	----	----	----	----	1.2	----	----	----	----	----			
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Rosgen Classification	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----	----			
BF Velocity (fps)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
BF Discharge (cfs)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Valley Length	----	695	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Channel length (ft)²	----	829	----	----	----	----	----	496	----	----	----	----	----	496	----	----	----	----	----	496	----	----	----	----	----			
Sinuosity	----	1.19	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Water Surface Slope (Channel) (ft/ft)	----	0.0062	----	----	----	----	----	0.00637	----	----	----	----	----	0.006	----	----	----	----	----	0.006	----	----	----	----	----			
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			

* Max BKF depth was calculated from the As-built survey. BH ratio was calculated using current year's low bank depth divided by the as-built year's max BKF depth. ER was calculated using the current year's floodprone width divided by the as-built BKF width.

Table 11b Cont. Stream Reach Morphology Data
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648

Reach 6 (1,347 LF)																												
Parameter	As-built						MY1						MY2						MY3									
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n				
Dimension and Substrate - Riffle																												
BF Width (ft)	8.5	----	----	10.5	----	3	7.5	9.0	9.3	10.3	1.4	3	7.6	9.0	9.2	10.3	1.3	3	7.2	8.4	8.1	9.8	1.3	3				
Floodprone Width (ft)	33.1	----	----	55.4	----	3	30.5	39.1	34.0	52.9	12.1	3	30.3	39.4	34.8	53.1	12.1	3	28.6	38.3	32.8	53.5	13.3	3				
BF Mean Depth (ft)	0.6	----	----	0.9	----	3	0.6	0.7	0.6	0.8	0.1	3	0.6	0.7	0.6	0.8	0.1	3	0.5	0.5	0.5	0.5	0.0	3				
*BF Max Depth (ft)	1.2	----	----	1.5	----	3	1.2	1.3	1.2	1.5	0.2	3	1.2	1.3	1.2	1.5	0.2	3	0.8	0.9	0.9	1.0	0.1	3				
BF Cross-sectional Area (ft²)	5.3	----	----	9.8	----	3	4.3	6.1	5.7	8.4	2.1	3	4.6	6.1	5.7	7.9	1.7	3	3.9	4.4	4.1	5.2	0.7	3				
Width/Depth Ratio	11.4	----	----	15.1	----	3	12.6	13.6	13.0	15.2	1.4	3	12.7	13.6	13.3	14.8	1.1	3	13.4	16.1	16.1	18.7	2.7	3				
*Entrenchment Ratio	3.1	----	----	5.7	----	3	2.9	4.1	4.0	5.5	1.3	3	2.9	4.2	4.1	5.5	1.3	3	2.9	4.7	4.5	6.6	1.9	3				
*Bank Height Ratio	0.6	----	----	1.0	----	3	0.8	0.9	0.9	1.0	0.1	3	0.8	0.9	0.9	1.1	0.1	3	0.8	0.9	0.9	1.0	0.1	3				
d50 (mm)	----	28.3	----	----	----	----	----	34.3	----	----	----	----	----	56.4	----	----	----	----	----	44.6	----	----	----	----				
Pattern																												
Channel Beltwidth (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Radius of Curvature (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Rc:Bankfull width (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Meander Wavelength (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Meander Width Ratio	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Profile																												
Riffle Length (ft)	5.0	21.8	20.6	50.9	9.8	33	10	23	21	54	12	12	8.3	18.1	17.6	34.6	6.9	18	4.9	17.2	17.4	40.6	8.9	19				
Riffle Slope (ft/ft)	0.002	0.039	0.036	0.095	0.0	33	0	0	0	0	0	12	0.003	0.025	0.023	0.064	0.016	18	0.005	0.032	0.027	0.094	0.024	19				
Pool Length (ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Pool Spacing (ft)	17.5	39.2	38.8	82.7	14.2	34	30	41	39	62	9	16	28.1	40.4	40.1	56.1	7.7	15	18.8	39.7	39.8	56.2	9.5	18				
Pool Max Depth (ft)	1.4	----	----	1.8	----	2	1	----	----	2	----	2	1.3	----	----	1.8	----	2	1.3	----	----	1.7	0.3	2				
Pool Volume (ft³)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Substrate and Transport Parameters																												
Ri% / Ru% / P% / G% / S%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
SC% / Sa% / G% / B% / Be%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
d16 / d35 / d50 / d84 / d95	----	8.7 / 21.5 / 28.3 / 73.4 / 160.7						----	14.4 / 22.6 / 34.3 / 86.4 / >2048						----	29.03 / 45.00 / 56.44 / 108.85 / 160.66						----	24.0 / 34.5 / 44.6 / 80.0 / 146.2					
Reach Shear Stress (competency) lb/ft²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Max part size (mm) mobilized at bankfull (Rosgen Curve)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Stream Power (transport capacity) W/m²	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Additional Reach Parameters																												
Drainage Area (SM)	----	0.2	----	----	----	----	----	0.2	----	----	----	----	----	0.2	----	----	----	----	----	0.2	----	----	----	----	----			
Impervious cover estimate (%)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Rosgen Classification	----	C4b	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----	----	C4	----	----	----	----	----			
BF Velocity (fps)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
BF Discharge (cfs)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Valley Length	----	1259	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Channel length (ft)²	----	1366	----	----	----	----	----	751	----	----	----	----	----	751	----	----	----	----	----	751	----	----	----	----	----			
Sinuosity	----	1.09	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Water Surface Slope (Channel) (ft/ft)	----	0.0226	----	----	----	----	----	0.02266	----	----	----	----	----	0.023	----	----	----	----	----	0.023	----	----	----	----	----			
BF slope (ft/ft)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Bankfull Floodplain Area (acres)	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
BEHI VL% / L% / M% / H% / VH% / E%	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Channel Stability or Habitat Metric	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			
Biological or Other	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----			

* Max BKF depth was calculated from the As-built survey. BH ratio was calculated using current year's low bank depth divided by the as-built year's max BKF depth. ER was calculated using the current year's floodprone width divided by the as-built BKF width.

Figure 4. Year 3 Profile
 UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 4 Cont. Year 3 Profile
 UT to Town Creek Restoration Project - Option A: Project No. 94648

UT to Town Creek - Reach 2
 Monitoring Year 3 - Station 25+00 to 30+00
 (Data Collected October 2018)




Figure 4 Cont. Year 3 Profile
UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 4 Cont. Year 3 Profile
 UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 4 Cont. Year 3 Profile
 UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 4 Cont. Year 3 Profile
UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 5a. Reachwide Pebble Count Distribution with Annual Overlays
UT to Town Creek Restoration Project: Project No. 94648

SITE OR PROJECT:	UT To Town Creek - Year 3
REACH/LOCATION:	Reach 1 (5 Riffles & 5 Pools)
DATE COLLECTED:	9/26/2018
FIELD COLLECTION BY:	RM and DP
DATA ENTERED BY:	DP

MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS			Reach Summary		Riffle Summary		Pool Summary	
			Riffle	Pool	Total	Class %	% Cum	Class %	% Cum	Class %	% Cum
	Silt / Clay	< .063	1	2	3	3%	3%	2%	2%	4%	4%
Sand	Very Fine	.063 - .125	0	0			3%	0%	2%	0%	4%
	Fine	.125 - .25	0	0			3%	0%	2%	0%	4%
	Medium	.25 - .50	0	0			3%	0%	2%	0%	4%
	Coarse	.50 - 1.0	0	0			3%	0%	2%	0%	4%
	Very Coarse	1.0 - 2.0	0	0			3%	0%	2%	0%	4%
Gravel	Very Fine	2.0 - 2.8	0	0			3%	0%	2%	0%	4%
	Very Fine	2.8 - 4.0	0	0			3%	0%	2%	0%	4%
	Fine	4.0 - 5.6	0	0			3%	0%	2%	0%	4%
	Fine	5.6 - 8.0	0	0			3%	0%	2%	0%	4%
	Medium	8.0 - 11.0	0	1	1	1%	4%	0%	2%	2%	6%
	Medium	11.0 - 16.0	4	4	8	8%	12%	8%	10%	8%	14%
	Coarse	16.0 - 22.6	4	7	11	11%	23%	8%	18%	14%	27%
	Coarse	22.6 - 32	6	7	13	13%	36%	12%	30%	14%	41%
	Very Coarse	32 - 45	8	9	17	17%	52%	16%	46%	18%	59%
Very Coarse	45 - 64	6	2	8	8%	60%	12%	58%	4%	63%	
Cobble	Small	64 - 90	9	6	15	15%	75%	18%	76%	12%	75%
	Small	90 - 128	8	9	17	17%	92%	16%	92%	18%	92%
	Large	128 - 180	4	3	7	7%	99%	8%	100%	6%	98%
	Large	180 - 256	0	1	1	1%	100%	0%	100%	2%	100%
Boulder	Small	256 - 362	0	0			100%	0%	100%	0%	100%
	Small	362 - 512	0	0			100%	0%	100%	0%	100%
	Medium	512 - 1024	0	0			100%	0%	100%	0%	100%
	Large-Very Large	1024 - 2048	0	0			100%	0%	100%	0%	100%
	Bedrock	> 2048	0	0			100%	0%	100%	0%	100%
	Total		50	51	101	100%	100%	100%	100%	100%	100%

Cummulative Channel materials	
D16 =	18.23
D35 =	31.45
D50 =	42.80
D84 =	108.09
D95 =	147.78
D100 =	180 - 256

Riffle Channel materials	
D16 =	20.73
D35 =	35.60
D50 =	50.61
D84 =	107.33
D95 =	145.46
D100 =	128 - 180

Pool Channel materials	
D16 =	16.94
D35 =	27.36
D50 =	37.95
D84 =	108.77
D95 =	150.93
D100 =	180 - 256






Figure 5b. Reachwide Pebble Count Distribution with Annual Overlays
UT to Town Creek Restoration Project: Project No. 94648

SITE OR PROJECT:	UT To Town Creek - Year 3
REACH/LOCATION:	Reach 2 (5 Riffles & 5 Pools)
DATE COLLECTED:	9/26/2018
FIELD COLLECTION BY:	DP and RM
DATA ENTERED BY:	DP

MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS			Reach Summary		Riffle Summary		Pool Summary	
			Riffle	Pool	Total	Class %	% Cum	Class %	% Cum	Class %	% Cum
	Silt / Clay	< .063	0	1	1	1%	1%	0	0	2	2
Sand	Very Fine	.063 - .125	0	0			1%	0	0	0	2
	Fine	.125 - .25	0	0			1%	0	0	0	2
	Medium	.25 - .50	0	0			1%	0	0	0	2
	Coarse	.50 - 1.0	0	0			1%	0	0	0	2
	Very Coarse	1.0 - 2.0	0	0			1%	0	0	0	2
Gravel	Very Fine	2.0 - 2.8	0	0			1%	0	0	0	2
	Very Fine	2.8 - 4.0	0	0			1%	0	0	0	2
	Fine	4.0 - 5.6	0	0			1%	0	0	0	2
	Fine	5.6 - 8.0	2	2	4	4%	5%	4	4	4	6
	Medium	8.0 - 11.0	2	1	3	3%	8%	4	8	2	8
	Medium	11.0 - 16.0	4	3	7	7%	15%	8	16	6	14
	Coarse	16 - 22.6	6	6	12	12%	27%	12	28	12	26
	Coarse	22.6 - 32	9	4	13	13%	40%	18	46	8	34
	Very Coarse	32 - 45	8	4	12	12%	52%	16	62	8	42
Very Coarse	45 - 64	7	7	14	14%	66%	14	76	14	56	
Cobble	Small	64 - 90	3	12	15	15%	81%	6	82	24	80
	Small	90 - 128	4	2	6	6%	87%	8	90	4	84
	Large	128 - 180	4	2	6	6%	93%	8	98	4	88
	Large	180 - 256	0	0			93%	0	98	0	88
Boulder	Small	256 - 362	0	0			93%	0	98	0	88
	Small	362 - 512	0	0			93%	0	98	0	88
	Medium	512 - 1024	0	0			93%	0	98	0	88
	Large-Very Large	1024 - 2048	0	0			93%	0	98	0	88
	Bedrock	> 2048	1	6	7	7%	100%	2	100	12	100
	Total		50	50	100	100%	100%	100	100	100	100



Cumulative Channel materials		Riffle Channel materials		Pool Channel materials	
D16 =	16.47	D16 =	16.00	D16 =	16.95
D35 =	27.99	D35 =	25.87	D35 =	33.39
D50 =	42.51	D50 =	34.85	D50 =	55.03
D84 =	107.33	D84 =	98.28	D84 =	128.00
D95 =	2496.54	D95 =	158.40	D95 =	3068.53
D100 =	> 2048	D100 =	> 2048	D100 =	> 2048




Figure 5c. Reachwide Pebble Count Distribution with Annual Overlays
UT to Town Creek Restoration Project: Project No. 94648

PEBBLE COUNT DATA SHEET

SITE OR PROJECT:	UT To Town Creek - Year 3
REACH/LOCATION:	Reach 3 (5 Riffles & 5 Pools)
DATE COLLECTED:	9/26/2018
FIELD COLLECTION BY:	DP RM
DATA ENTERED BY:	DP RM

SEDIMENT ANALYSIS DATA SHEET

MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS				Reach Summary		Riffle Summary		Pool Summary	
			Riffle	Pool	Total	Class %	% Cum	Class %	% Cum	Class %	% Cum	
	Silt / Clay	< .063	0	0			0%	0	0	0	0	
Sand	Very Fine	.063 - .125	0	0			0%	0	0	0	0	
	Fine	.125 - .25	0	0			0%	0	0	0	0	
	Medium	.25 - .50	0	0			0%	0	0	0	0	
	Coarse	.50 - 1.0	1	1	2	2%	2%	2	2	2	2	
	Very Coarse	1.0 - 2.0	0	0			2%	0	2	0	2	
Gravel	Very Fine	2.0 - 2.8	0	0			2%	0	2	0	2	
	Very Fine	2.8 - 4.0	0	0			2%	0	2	0	2	
	Fine	4.0 - 5.6	1	0	1	1%	3%	2	4	0	2	
	Fine	5.6 - 8.0	2	0	2	2%	5%	4	8	0	2	
	Medium	8.0 - 11.0	3	5	8	8%	13%	6	14	10	12	
	Medium	11.0 - 16.0	11	9	20	20%	33%	22	35	18	30	
	Coarse	16 - 22.6	7	8	15	15%	48%	14	49	16	46	
	Coarse	22.6 - 32	6	9	15	15%	62%	12	61	18	64	
	Very Coarse	32 - 45	3	5	8	8%	70%	6	67	10	74	
Very Coarse	45 - 64	4	8	12	12%	82%	8	75	16	90		
Cobble	Small	64 - 90	5	2	7	7%	89%	10	84	4	94	
	Small	90 - 128	3	2	5	5%	94%	6	90	4	98	
	Large	128 - 180	5	1	6	6%	100%	10	100	2	100	
	Large	180 - 256	0	0			100%	0	100	0	100	
Boulder	Small	256 - 362	0	0			100%	0	100	0	100	
	Small	362 - 512	0	0			100%	0	100	0	100	
	Medium	512 - 1024	0	0			100%	0	100	0	100	
	Large-Very Large	1024 - 2048	0	0			100%	0	100	0	100	
Bedrock	> 2048	0	0			100%	0	100	0	100		
			51	50	101	100%	100%	100	100	100	100	

Cummulative Channel materials	
D ₁₆ =	11.67
D ₃₅ =	16.89
D ₅₀ =	23.95
D ₈₄ =	70.00
D ₉₅ =	135.10
D ₁₀₀ =	128 - 180

Riffle Channel materials	
D ₁₆ =	11.44
D ₃₅ =	15.92
D ₅₀ =	23.26
D ₈₄ =	89.02
D ₉₅ =	151.27
D ₁₀₀ =	128 - 180

Pool Channel materials	
D ₁₆ =	11.96
D ₃₅ =	17.82
D ₅₀ =	24.42
D ₈₄ =	56.08
D ₉₅ =	98.28
D ₁₀₀ =	128 - 180





Figure 5d. Reachwide Pebble Count Distribution with Annual Overlays
UT to Town Creek Restoration Project: Project No. 94648

SITE OR PROJECT:	UT To Town Creek - Year 3
REACH/LOCATION:	Reach 6 (6 Riffles & 4 Pools)
DATE COLLECTED:	9/26/2018
FIELD COLLECTION BY:	DP and RM
DATA ENTERED BY:	DP



SEDIMENT ANALYSIS DATA SHEET

MATERIAL	PARTICLE	SIZE (mm)	PARTICLE CLASS			Reach Summary		Riffle Summary		Pool Summary	
			Riffle	Pool	Total	Class %	% Cum	Class %	% Cum	Class %	% Cum
	Silt / Clay	< .063	1	0	1	1%	1%	2	2	0	0
Sand	Very Fine	.063 - .125	0	0			1%	0	2	0	0
	Fine	.125 - .25	0	0			1%	0	2	0	0
	Medium	.25 - .50	1	0	1	1%	2%	2	3	0	0
	Coarse	.50 - 1.0	0	0			2%	0	3	0	0
	Very Coarse	1.0 - 2.0	0	0			2%	0	3	0	0
Gravel	Very Fine	2.0 - 2.8	0	0			2%	0	3	0	0
	Very Fine	2.8 - 4.0	0	0			2%	0	3	0	0
	Fine	4.0 - 5.6	0	0			2%	0	3	0	0
	Fine	5.6 - 8.0	0	1	1	1%	3%	0	3	2	2
	Medium	8.0 - 11.0	2	0	2	2%	5%	3	7	0	2
	Medium	11.0 - 16.0	2	1	3	3%	8%	3	10	2	5
	Coarse	16 - 22.6	3	2	5	5%	13%	5	15	5	10
	Coarse	22.6 - 32	9	9	18	18%	31%	15	30	22	32
	Very Coarse	32 - 45	13	7	20	20%	50%	22	52	17	49
	Very Coarse	45 - 64	18	6	24	24%	74%	30	82	15	63
Cobble	Small	64 - 90	6	9	15	15%	89%	10	92	22	85
	Small	90 - 128	1	3	4	4%	93%	2	93	7	93
	Large	128 - 180	3	2	5	5%	98%	5	98	5	98
	Large	180 - 256	0	1	1	1%	99%	0	98	2	100
Boulder	Small	256 - 362	0	0			99%	0	98	0	100
	Small	362 - 512	0	0			99%	0	98	0	100
	Medium	512 - 1024	0	0			99%	0	98	0	100
	Large-Very Large	1024 - 2048	0	0			99%	0	98	0	100
Bedrock	> 2048	1	0	1	1%	100%	2	100	0	100	
			60	41	101			100	100	100	100

Cummulative Channel materials	
D16 =	24.02
D35 =	34.46
D50 =	44.62
D84 =	80.04
D95 =	146.20
D100 =	> 2048

Riffle Channel materials	
D16 =	23.13
D35 =	34.62
D50 =	43.84
D84 =	69.30
D95 =	143.40
D100 =	> 2048

Pool Channel materials	
D16 =	24.95
D35 =	34.17
D50 =	46.34
D84 =	88.11
D95 =	150.50
D100 =	180 - 256



Appendix E

Hydrologic Data

Figure 6. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs
UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs
UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs
UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648




Figure 6 Cont. Wetland Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648





Figure 7. In-stream Flow Gauge Graphs


UT to Town Creek Restoration Project - Option A: Project No. 94648



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.05 feet in depth.

Figure 7 Cont. In-stream Flow Gauge Graphs


UT to Town Creek Restoration Project - Option A: Project No. 94648



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.05 feet in depth.

Figure 7 Cont. In-stream Flow Gauge Graphs


UT to Town Creek Restoration Project - Option A: Project No. 94648



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.05 feet in depth.


Figure 7 Cont. In-stream Flow Gauge Graphs

UT to Town Creek Restoration Project - Option A: Project No. 94648



* Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.05 feet in depth.

Figure 8. Monthly Rainfall Data
UT to Town Creek Restoration Project - Option A: Project No. 94648



Historic rainfall data from WETS Station : ALBEMARLE, NC0090
 Observed 2017 - 2018 Precipitaion from CHRONOS Station NEWL, North Stanly Middle School

Table 12. Wetland Restoration Area Well Success							
UT to Town Creek Restoration Project - Option A: Project No. 94648							
Well ID	Automated Well Type	Wetland Mitigation Type	*Percentage of Consecutive Days <12 inches from Ground Surface ¹	Most Consecutive Days Meeting Criteria ²	*Percentage of Cumulative Days <12 inches from Ground Surface ¹	Cumulative Days Meeting Criteria ³	Number of Instances where Water Table rose to <12 inches from Ground Surface ⁴
Cross-sectional Well Arrays							
UTTC AW1	Reference	Jurisdictional	49.5	110.0	97.5	216.5	2
UTTC AW2	Groundwater	Restoration	52.0	115.5	100.2	222.5	2
UTTC AW3	Groundwater	Restoration	33.1	73.5	81.3	180.5	8
UTTC AW4	Groundwater	Restoration	43.9	97.5	88.7	197.0	4
UTTC AW5	Groundwater	Creation	35.8	79.5	79.7	177.0	8
UTTC AW6	Reference	Jurisdictional	48.9	108.5	96.6	214.5	2
UTTC AW7	Groundwater	Restoration	100.0	222.0	100.0	222.0	1
UTTC AW8	Groundwater	Restoration	23.4	52.0	59.2	131.5	9
UTTC AW9	Groundwater	Creation	32.7	72.5	70.7	157.0	6
UTTC AW10	Groundwater	Creation	37.2	82.5	93.7	208.0	6
Notes:							
¹ Indicates the percentage of most consecutive number of days within the monitored growing season with a water 12 inches or less from the soil surface.							
² Indicates the most consecutive number of days within the monitored growing season with a water table 12 inches or less from the soil surface.							
³ Indicates the cumulative number of days within the monitored growing season with a water table 12 inches or less from the soil surface.							
⁴ Indicates the number of instances within the monitored growing season when the water table rose to 12 inches or less from the soil surface.							
Growing season for Stanly County is from March 27 to November 5 and is 222 days long.							
Growing season percentage for success is 9% of 222 days = 20 days; where water table is 12 inches or less from the ground surface							
HIGHLIGHTED indicates wells that <i>did not</i> to meet the success criteria for the most consecutive number of days within the monitored growing season with a water 12 inches or less from the soil surface.							
All In-Situ groundwater monitoring dataloggers were installed by 3/27/2016. Installation of the dataloggers was completed following construction in Spring 2016 when groundwater levels are normally closer to the ground surface.							

Table 12a. Wetland Gauge Attainment Data							
UT to Town Creek Restoration Project - Option A: Project No. 94648							
Summary of Groundwater Gauge Results for MY1-MY7							
Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	MY 1 (2016)	MY2 (2017)	MY3 (2018)	MY4 (2019)	MY5 (2020)	MY6 (2021)	MY7 (2022)
UTTC AW1*	Yes/ 124 days (56%)	Yes/ 128 days (57%)	Yes/ 110 days (50%)				
UTTC AW2	Yes/ 93 days (42%)	Yes/ 154 days (69%)	Yes/ 116 days (52%)				
UTTC AW3	Yes/ 34 days (15%)	Yes/109 days (49%)	Yes/ 74 days (33%)				
UTTC AW4	Yes/ 90 days (41%)	Yes/120 days (54%)	Yes/ 98 days (44%)				
UTTC AW5	Yes/ 69 days (31%)	Yes/113 days (51%)	Yes/ 80 days (36%)				
UTTC AW6*	Yes/ 125 days (56%)	Yes/130 days (58%)	Yes/ 109 days (49%)				
UTTC AW7	Yes/ 173 days (78%)	Yes/131 days (59%)	Yes/ 222 days (100%)				
UTTC AW8	No/ 16 days (7%)	Yes/ 26 days (12%)	Yes/ 52 days (23%)				
UTTC AW9	Yes/31 days (14%)	Yes/ 95 days (43%)	Yes/ 73 days (33%)				
UTTC AW10	Yes/ 77 days (35%)	Yes/ 113 days (51%)	Yes/ 83 days (37%)				
* Reference Well							
Growing season for Stanly County is from March 27 to November 5 and is 222 days long.							
Growing season percentage for success is 9% of 222 days = 20 days; where water table is 12 inches or less from the ground surface							
HIGHLIGHTED indicates wells that <i>did not</i> to meet the success criteria for the most consecutive number of days within the monitored growing season with a water 12 inches or less from the soil surface.							

Table 13. Verification of In-stream Flow Conditions		
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648		
Flow Gauge ID	Consecutive Days of Flow¹	Cumulative Days of Flow²
Reach 7 Flow Gauges		
R7_W1	42.0	191.0
R7_W2	140.0	246.0
Reach 6 Flow Gauges		
R6_W1	110.0	193.0
R6_W2	162.0	278.0

Notes:

¹Indicates the number of consecutive days within the monitoring year where flow was measured.

²Indicates the number of cumulative days within the monitoring year where flow was measured.

Flow success criteria for the Site is stated as: A surface water flow event will be considered intermittent when the flow duration occurs for a minimum of 30 days.

Surface water flow is estimated to have occurred when the pressure transducer reading is equal to or above 0.05 feet in depth.

Table 14. Verification of Bankfull Events				
UT to Town Creek Restoration Project - Option A: DMS Project ID No. 94648				
Date of Data Collection	Date of Occurrence	Method	Gauge Height (FT)	Photo # (if available)
1/25/2017	Between 11/3/2016 and 1/25/2017	Crest Gauge	0.08	N/A
5/3/2017	Between 1/25/2017 and 5/3/2017	Crest Gauge	0.11	N/A
6/6/2018	Between 4/18/18 and 6/6/2018	Crest Gauge	0.83	Crest Gauge Photos MY3-1, MY3-2
8/23/2018	Between 6/6/2018 and 8/23/2018	Crest Gauge	0.99	Crest Gauge Photos MY3-3, MY3-4
9/26/2018	Between 8/23/2018 and 9/26/2018	Crest Gauge	1.68	Crest Gauge Photos MY3-5, MY3-6
11/14/2018	Between 9/26/2018 and 11/14/2018	Crest Gauge	1.24	Crest Gauge Photos MY3-7, MY3-8

UT to Town Creek – Bankfull Photos



Crest Gauge Photo MY3-1 (6/6/2018)



Wrack Line Photo MY3-2 (6/6/2018)



Crest Gauge Photo MY3-3 (8/23/2018)



Wrack Line Photo on Reach 2 - MY3-4 (8/23/2018)



Crest Gauge Photo MY3-5 (9/26/2018)



Wreck Line Photo MY3-6 (9/26/2018)



Crest Gauge Photo MY3-7 (11/14/2018)



Wrack Line Photo on Reach 1 - MY3-8 (11/14/2018)

UT to Town Creek – Wetland Photos



UTTC AW1 – 11/14/2018



UTTC AW2 – 11/14/2018



UTTC AW3 – 11/14/2018



UTTC AW4 – 11/14/2018



UTTC AW5 – 11/14/2018



UTTC AW6 – 11/14/2018



UTTC AW7 – 11/14/2018



UTTC AW8 – 11/14/2018



UTTC AW9 – 11/14/2018



UTTC AW10 – 11/14/18

UT to Town Creek Reach 6 – Flow Documentation Photos



Flow Documentation Photo – R6 (1/14/2018)



Flow Documentation Photo – R6 (1/20/2018)



Flow Documentation Photo – R6 (01/20/2018)



Flow Documentation Photo – R6 (11/14/2018)

UT to Town Creek Reach 7 – Flow Documentation Photos



Flow Documentation Photo – R7 (02/12/2018)



Flow Documentation Photo – R7 (03/20/2018)



Flow Documentation Photo – R7 (4/16/2018)



Flow Documentation Photo – R7 (11/14/2018)



Flow Documentation Photo – R7 (11/14/2018)