

**Year 3 Monitoring Report**

**FINAL**

**UT WEST BRANCH ROCKY RIVER  
RESTORATION SITE**

NCDMS Project #92684 (Contract # WBRR010521)  
USACE Action ID: SAW-2017-00342 | NCDWR Project #18-1696

Mecklenburg County, North Carolina  
Yadkin River Basin | HUC 03040105



**Provided by:**



Resource Environmental Solutions, LLC  
For Environmental Banc & Exchange, LLC

**Provided for:**

NC Department of Environmental Quality  
Division of Mitigation Services

**January 2024**



3600 Glenwood Avenue, Suite 100  
Raleigh, NC 27612

**Corporate Headquarters**  
6575 W Loop S #300  
Bellaire, TX 77401  
Main: 713.520.5400

January 11, 2024

Harry Tsomides  
NC DEQ Division of Mitigation Services  
5 Ravenscroft Drive, Suite 102  
Asheville, NC 28801

RE: UT West Branch Rocky River Project: Year 2 Monitoring Report

Listed below are comments provided by DMS on January 4<sup>th</sup>, 2024, regarding the UT West Branch Rocky River Project: Year 3 Monitoring Report and RES' responses.

**Comments:**

1. Each bankfull event should be listed as a separate line item with reach, date of occurrence (month/day/year), and measurement device/method.  
[Table 13 has been updated to include all bankfull events from 2022 and 2023.](#)
2. Assessed dates on the visual assessment tables need to be updated.  
[Table 5 and Table 6 have been updated with the correct date assessed.](#)
3. Table 2 – Invasives treatments and other project activities should be listed under each year during which they occurred (month/year).  
[Table 2 has been updated to include invasive treatments dates to each specific monitoring year.](#)
4. Thank you for discussing the ongoing and upcoming maintenance activities that DMS is implementing (invasives, fencing removals, scoured area repair, and channel live staking), and including details in the Appendix. Please also mention in the write up that the live stakes along the stream are intended to help provide shade so that in-stream vegetation will reduce over time.  
[In Section 1.8 a sentence stating "Along the banks of UTWB 600 livestakes will be planted where necessary along the stream to help provide shade to reduce in-stream vegetation over time" was added.](#)

**Digital Support Files:**





5. The visual stream and vegetation tables were missing from the submission; please submit a complete set of digitals with the finals.

Table 5 and Table 6 are now included within Folder 2: Visual Assessment Data within the digital files.

## Table of Contents

|  |   |
|--|---|
| 1.0 Project Summary .....                      | 1 |
| 1.1 Project Location and Description .....     | 1 |
| 1.2 Project Goals and Objectives .....         | 1 |
| 1.3 Performance Criteria.....                  | 2 |
| Vegetation Performance .....                   | 2 |
| Stream Hydrologic Performance.....             | 2 |
| Stream Geomorphology Performance.....          | 2 |
| 1.4 Project Monitoring .....                   | 2 |
| 1.5 Project Components.....                    | 3 |
| 1.6 Stream Design/Approach.....                | 3 |
| UT West Branch Rocky River (UTWB) .....        | 3 |
| Unnamed Tributary 1 (UT1) .....                | 5 |
| Unnamed Tributary 2 (UT2) .....                | 5 |
| 1.7 Construction and As-Built Conditions ..... | 5 |
| 1.8 Monitoring Performance (MY3) .....         | 6 |
| Vegetation .....                               | 6 |
| Stream Geomorphology.....                      | 7 |
| Stream Hydrology.....                          | 8 |
| 2.0 Methods.....                               | 8 |
| 3.0 References.....                            | 8 |

### **Appendix A: Background Tables**

|   |
|---|
| Table 1. Project Mitigation Components          |
| Table 2. Project Activity and Reporting History |
| Table 3. Project Contacts Table                 |
| Table 4. Project Background Information Table   |
| Figure 1. Site Location Map                     |

### **Appendix B: Visual Assessment Data**

|   |
|---|
| Figure 2a & 2b. Current Conditions Plan View                                  |
| Table 5. Visual Stream Morphology Stability Assessment                        |
| Table 6. Vegetation Condition Assessment                                      |
| Vegetation Plot, Monitoring Device, Crossing, Maintenance, and General Photos |
| Photo Station Photos  |

### **Appendix C: Vegetation Plot Data**

|   |
|---|
| Table 7. Planted Species Summary                      |
| Table 8. Vegetation Plot Mitigation Success Summary   |
| Table 9. Stem Count Total and Planted by Plot Species |

### **Appendix D: Stream Measurement and Geomorphology Data**

|   |
|---|
| Table 10. Baseline Stream Data Summary        |
| Table 11. Cross Section Morphology Data Table |
| Cross Section Overlay Plots                   |

### **Appendix E: Hydrology Data**

|   |
|---|
| Table 12. 2023 Rainfall Summary                                   |
| Table 13. Documentation of Geomorphically Significant Flow Events |
| Stream Flow Hydrographs   |

### **Appendix F: Adaptive Management**

|  |
|--|
| 2023-24 Maintenance Work Plan Contract Summary |
| Invasives Report 2023                          |

### **Appendix G: IRT Correspondence**

|                      |
|----------------------|
| IRT Site Visit Notes |
|----------------------|

## **1.0 Project Summary**

### ***1.1 Project Location and Description***

The UT West Branch Rocky River Restoration Site (UTWBRR) is a stream mitigation project for the North Carolina Division of Mitigation Services (DMS) within the Yadkin River Basin (Hydrologic Unit Code 03040105) in Mecklenburg County, North Carolina. The project provides compensatory mitigation credits for the NCDMS ILF Program to offset impacts to waters of the United States within the US Army Corps of Engineers Wilmington District. The project site exists within the Southern Outer Piedmont Level IV Ecoregion in the Piedmont physiographic province.

The project site is located approximately 4.7 miles east of Davidson, NC in Mecklenburg County as seen in **Figure 1**. The project streams consist of UT West Branch Rocky River (UTWB), Unnamed Tributary 1 (UT1), and Unnamed Tributary 2 (UT2). The project lies to the east of Fisher Road along the eastern boundary of the Town of Davidson’s Fisher Farm Park. A conservation easement for the project has already been recorded and measures 58.9 acres. The original conservation easement (April 2010) did not allow enough room for the designed restoration of this project. A negotiated modification (2014) resulted in adding additional land needed to complete the stream restoration while allowing for a partial release of the original easement to allow the gas utility to complete their line. The Tarheel Trail Blazers maintain approximately 5.2 miles of single-track mountain bike trails throughout Fisher Farm Park, and some trails exist within the conservation easement per the conservation easement deed allowance. Bike trails do not impact the stream project, and are maintained in most locations more than 50 feet off the constructed channel.

### ***1.2 Project Goals and Objectives***

| <b>Goals</b>   | <b>Objective</b>   | <b>Functional Level</b> | <b>Function-Based Parameter Effects</b> | <b>Monitoring Measurement Tool</b>       |
|--|--|-------------------------|---|--|
| Restore an incised stream to a C-type channel with an active floodplain  | Relocated streams to a meandering landscape position to capture hillside seepage | Hydraulics              | Floodplain Connectivity                 | Flood Frequency                          |
|  | Installed a cross-section sized to the bankfull discharge                        | Geomorphology           | Bank Migration/Lateral Stability        | Bank Height Ratio and Entrenchment Ratio |
|  | Created bedform diversity with pools, riffles, and habitat structures            | Geomorphology           | Bed Form Diversity                      | Cross-Sectional Survey                   |
|  |  |                         |   | Visual Inspection of Bank Stability      |
| Restore a forested riparian buffer to provide bank stability and shading | Planted the site with native trees and shrubs                                    | Geomorphology           | Vegetation                              | Density                                  |
|  |  |                         |   | Species Composition/Diversity            |

### **1.3 Performance Criteria**

Monitoring of the UT West Branch Site shall occur for a minimum of seven years following construction. The following performance standards for stream mitigation are based on the Wilmington District Stream and Wetland Compensatory Mitigation Update (NCIRT 2016) and the Approved Mitigation Plan (11/28/20218) and will be used to judge site success.

#### Vegetation Performance

The site must achieve a woody stem density of 260 stems/acre after five years and 210 stems/acre after seven years to be considered successful. Trees in each plot must average 7 feet in height at Year 5 and 10 feet at Year 7. A single species may not account for more than 50% of the required number of stems within any plot. Volunteers must be present for a minimum of two growing seasons before being included performance standards in Year 5 and Year 7. If monitoring indicates that any of these standards are not being met, corrective actions will take place.

#### Stream Hydrologic Performance

During the monitoring period, a minimum of four bankfull events must be recorded within the seven-year monitoring period. These bankfull events must occur in separate monitoring years. Bankfull events will be verified using a minimum of one automatic stream monitoring gauge on UTWB to record daily stream depth readings. Any Qgs flows at the project during the monitoring period will also be measured. In addition, continuous surface water flow must be documented for at least 30 consecutive days during the calendar year. Additional monitoring may be required if surface water flow cannot be documented due to abnormally dry conditions.

#### Stream Geomorphology Performance

The site's geomorphology will be monitored per the NRIRT 2016 monitoring guidelines. The bank height ratio (BHR) must not exceed 1.2 and the entrenchment ratio (ER) should be at least 2.2 for C channels. BHR and ER at any measured riffle cross-section should not change by more than 10% from the baseline condition during any given monitoring interval (e.g., no more than 10% between years 1 and 2, 2 and 3, 3 and 5, or 5 and 7). Adjustment and lateral movement following construction and as the channel settles over the monitoring period are to be expected. Geomorphological measurements of cross-sections will be used to determine if any adjustments that occur are out of the range typically expected for this type of stream.

### **1.4 Project Monitoring**

Monitoring of UTWBRR consists of the collection and analysis of stream hydrology, stability, and vegetation survivability data to support the evaluation of the project in meeting established performance criteria described above. Vegetation plot and cross section monitoring will take place



in Years 1, 2, 3, 5, and 7 and hydrology and visual monitoring will take place annually. **Figure 2** shows the locations of monitoring features described below:

| <b>UT West Branch Restoration Site</b> |                                |  |                                    |   |
|--|--------------------------------|--|------------------------------------|---|
| <b>Required</b>                        | <b>Parameter</b>               | <b>Quantity</b>                        | <b>Frequency</b>                   | <b>Notes</b>  |
| Yes                                    | Pattern and Profile            | UTWB-1, UTWB-2, UTWB-3, UT1-2, UT2-2   | Once, during as-built survey       | Additional measurements in later years may be taken, as necessary.  |
| Yes                                    | Stream Dimension               | 14 cross-sections (7 riffles, 7 pools) | Monitoring Years 1, 2, 3, 5, and 7 |   |
| Yes                                    | Stream Hydrology               | 3 monitoring devices                   | Annual – throughout year           | 1 pressure transducer gauge on middle UTWB-3 and two other monitoring devices (gauge or camera) on UT-1 and UT-2. |
| Yes                                    | Vegetation                     | 12 vegetation monitoring plots         | Monitoring Years 1, 2, 3, 5, and 7 | 6 permanently fixed, 6 randomly located each monitoring visit   |
| Yes                                    | Visual                         | 14 photo stations                      | Annual                             | Crossings, confluences, and general photos  |
| Yes                                    | Exotic and nuisance vegetation |  | Annual                             | Locations of invasive vegetation will be mapped   |
| Yes                                    | Project boundary               |  | Semi-annual                        | Locations of vegetation damage, boundary encroachments, etc. will be mapped                                       |

### **1.5 Project Components**

The proposed streams include an Unnamed Tributary to West Branch Rocky River (UTWB), Unnamed Tributary 1 (UT1), and Unnamed Tributary 2 (UT2). UTWB is divided into three reaches - UTWB-1, UTWB-2, and UTWB-3. Reaches UTWB-1, 2, and 3 were improved through a combination of Priority 1 and Priority 2 stream restoration over 3,612 linear feet of proposed single-thread channel. For UT1, 143 linear feet of stream was improved through Enhancement II and Priority I stream restoration. UT2 has 304 linear feet that underwent Enhancement I and restoration. The table below summarizes the project mitigation credits.

| <b>Stream Mitigation</b>   |                               |              |                  |
|----------------------------|-------------------------------|--------------|------------------|
| <b>Mitigation Approach</b> | <b>Creditable Linear Feet</b> | <b>Ratio</b> | <b>SMU</b>       |
| Restoration                | 3,837                         | 1            | 3,837.000        |
| Enhancement I              | 45                            | 1.5          | 30.000           |
| Enhancement II             | 49                            | 2.5          | 19.600           |
| <b>Total</b>               | <b>3,931</b>                  |              | <b>3,886.600</b> |

### **1.6 Stream Design/Approach**

#### UT West Branch Rocky River (UTWB)

For UTWB-1, restoration was used on the first-order, single-thread stream, starting at the northern end of the conservation easement. UTWB-1 serves as a transitional Priority 2/1 reach as it begins at the upstream incised channel and connects downstream to the Priority 1 restoration on UTWB-2. The designed stream has a width/depth ratio of 16.3, entrenchment ratio of > 2.2, and a slope of 1.4%. At the upper end of UTWB-1, floodplain grading was completed to ensure a smooth transition from the upstream top of bank elevations into a restored floodprone channel with

entrenchment ratios of 2.2 or greater. The designed stream for this reach incorporated riffle-pool sequences with the goal of attaining improved habitat diversity within the system due to the addition of varying flow regimes and depths. Many of the riffles are constructed riffles to provide stability in the higher gradient riffles. Step pools were avoided as much as possible since they are not as typical in this type of stream but were necessary in four locations with single step pools. Woody debris harvested onsite was added to the channel along selected outside meander bends for increased stability and in-stream habitat. Channel plugs were utilized within the abandoned channel in the areas where the old channel intersects the designed stream to prevent any re-channelization of the old channel. Existing spoil piles lining the old channel were removed and used as fill material in the abandoned channel. Incoming flowpaths, which are currently inducing erosion along the existing stream, were incorporated into the restored stream system. Channel design through this reach included working around desirable, mature trees already existing within the valley, but site grading necessitated by the Priority 2 transition required the removal of certain mature trees.

UTWB-2 begins approximately 78 linear feet upstream of the confluence with UT-1 and continues to the confluence with UT-2. The design approach was similar to UTWB-1, except for that the design consisted of Priority 1 Restoration for the majority of the reach with a bankfull elevation matching the existing historic floodplain as much as feasible. Then the final stretch of UTWB-2 was used as a transition to Priority 2 Restoration in the final reach (UTWB-3). The designed stream has a width/depth ratio of 16.3, entrenchment ratio of  $> 2.2$ , and a slope of 1.6%. The planform utilized the full extent of the valley floor as much as feasible and the resultant sinuosity for the reach is 1.2. An existing trail crossing was relocated slightly to the east. The existing culvert at the crossing was replaced with a 48" corrugated metal pipe embedded 1 foot below grade.

UTWB-3 begins at the confluence of UT-2 and continues to the end of the project at an existing gas easement crossing and used a Priority 2 approach. In particular, downstream of the second culverted crossing, a new stream valley was excavated to accommodate a floodplain wide enough for a C-type channel. In this reach, the riffle slopes of 3% or less. The excavated material generated by the Priority 2 Restoration was used to backfill the highly incised existing channel throughout the site. The designed stream has a width/depth ratio of 16.0, entrenchment ratio of  $>2.2$ , and a slope of 1.3%, typical of a Rosgen C-type channel. The resultant sinuosity for this reach is 1.3. The reach has riffle-pool sequences installed to create bedform diversity, and the stream incorporated woody debris along selected outside meander bends. Channel plugs were utilized to prevent re-channelization of the existing channel. Similar to the previous reach, many of the riffles are constructed riffles to ensure stability in the higher gradient areas. An existing stream crossing used for recreation trails and utility easement access was relocated slightly. The existing culvert at the crossing was replaced with two 48" corrugated metal pipes embedded 1 foot below the thalweg.

UTWB-2 begins as Priority 1 but transitions to Priority 2. The cross-section connects to the existing bank elevations at the upper portions of the reach, but as the stream moves further downstream, an excavated floodplain was necessary. UTWB-3 was entirely Priority 2. A new floodplain was constructed at the channel elevation with enough capacity to accommodate out-of-bank flows without inducing elevated shear stresses on the newly constructed valley side slopes. At the end

of UTWB-3, a series of soil lifts constructed at approximately 45 degrees toward the upstream transition the restoration floodplain into the existing stream valley downstream of the project.

### Unnamed Tributary 1 (UT1)

UT1 enters UTWB approximately 400 linear feet downstream of the beginning of the UTWB-1. Enhancement II was used for the beginning at the top of the tributary (UT1-1), and continuing to a headcut located at an existing fence running perpendicular to the channel. Approximately 46 lf of Priority 1 Restoration (UT1-2) was used, beginning at the headcut/fence line and ending at the newly located confluence with UTWB-2. Priority 1 Restoration included stabilizing the existing headcut with a step pool structure and establishing a bankfull elevation equal to the historic floodplain. A channel block was utilized in the area where UT1 intersected the old UTWB to prevent any re-channelization of the old channel. The channel has a width/depth ratio of 16.1, entrenchment ratio of > 2.2, and a slope of 1.6%.

### Unnamed Tributary 2 (UT2)

UT2 is the larger of the two tributaries entering UTWB, approximately 2,200 lf downstream of the beginning of the project. UT2 begins at an existing fence line that lies perpendicular to the current stream and flows southwest until converging with UTWB. Enhancement I was used for the top 45 linear feet (UT2-1) of the stream, which begins at an existing fence line. Priority 1/2 Restoration was used for the remaining section (UT2-2) with the purpose of addressing stream bank instability and bed degradation. The channel has a width/depth ratio of 15.6, entrenchment ratio of > 2.2, and a slope of 1.8%, which are typical for C-type channels. Channel incision was the main deficiency; therefore, increasing the bed elevation and adjusting the designed bankfull elevation to match the historic floodplain reduces stress on the stream bed and improved stability in the reach. The designed stream has riffle-pool sequences that created bedform variation that this reach currently lacks. Constructed riffles were utilized for additional stability in higher gradient riffles. Wood toe structures were added along selected outside meander bends for increased stability and aquatic habitat. The existing culverted crossing for the bike trail was moved slightly south of its current location and replaced with a 48" corrugated metal pipe embedded 1' below the thalweg elevation.

The designed stream abandoned the old channel location after UT2-1, and meanders adjacent to an existing electric utility easement before entering UTWB. Channel plugs were utilized in the abandoned channel to prevent any re-channelization of the old channel.

## ***1.7 Construction and As-Built Conditions***

Stream construction was completed on February 12, 2021 and planting was completed on March 5, 2021. The UTWBRR project was built to design plans and guidelines. Minor changes to the design plans were made during construction and are outlined in the table below and in the record drawings in **Appendix E**.

The only planting plan change was the removal of green ash (*Fraxinus pennsylvanica*). Quantities of the other species on the planting list were increased to compensate for the removal of green ash. The only minor monitoring device location change was VP6 was moved slightly upstream to avoid backwater influence from West Branch Rocky River. The other locations and quantities remained as proposed in the Approved Final Mitigation Plan.

| Project Segment | Creditable Mitigation Plan Footage | As-Built Footage or Acreage | Difference between MP and As built | Comments   |
|-----------------|------------------------------------|-----------------------------|------------------------------------|--|
| UTWB-1          | 423                                | 426                         | 3                                  | Slight increase due to differences between proposed center line and as-built surveyed thalweg.   |
| UTWB-2          | 1747                               | 1786                        | 39                                 | Minor difference in surveyed location of UTWB-UT2 confluence added approx. 5'. Other increases due to differences between proposed center line and as-built surveyed thalweg.    |
| UTWB-3          | 1314                               | 1327                        | 13                                 | Increase due to differences between proposed center line and as-built surveyed thalweg.  |
| UT1-1           | 49                                 | 49                          | 0                                  | No difference  |
| UT1-2           | 94                                 | 90                          | -4                                 | Slight decrease in as-built length due to adjustment in pool just upstream of confluence with UTWB.  |
| UT2-1           | 45                                 | 45                          | 0                                  | No difference  |
| UT2-2           | 259                                | 268                         | 9                                  | Minor difference in surveyed location of UTWB-UT2 confluence added approx. 3'. Remaining increase due to differences between proposed center line and as-built surveyed thalweg. |

### **1.8 Monitoring Performance (MY3)**

The UTWBRR Year 3 monitoring activities were performed in May and October 2023. All Year 3 monitoring data is present below and in the appendices. The Project is on track to meeting interim success criteria and the easement boundary is intact with no encroachments present.

#### Vegetation

Monitoring of six fixed vegetation plots and six random vegetation plots were completed in October 2023. Vegetation data can be found in **Appendix C**, associated photos are in **Appendix B**, and plot locations are in **Appendix B**. MY3 monitoring data indicates that all plots are exceeding the interim success criteria of 320 planted stems per acre. Planted stem densities ranged from 445 to 971 planted stems per acre with a mean of 620 planted stems per acre across all plots. Volunteer stems were found in all of the fixed vegetation plots with an average of 378 stems per acre. The average stem height in the plots was 2.7 feet. A total of 13 species were documented within the plots.



Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation has become well established throughout the project. Invasive species treatments were performed in February through November of 2021 and April/October of 2023. Treatments consisted of cut spray method and were largely effective. There are still sections of the existing wooded areas that need to be treated for invasives. The invasive species in this area consist mostly of large autumn olive (*Elaeagnus umbellata*) shrubs and Chinese privet (*Ligustrum sinense*) mixed in. These areas with notable invasive vegetation density total 4.79 acres (**Figure 2**). There is also an area of approximately 1,000 square feet of kudzu outside the easement boundary. Further invasive species treatment will take place in early 2024. An invasive vegetation management contactor has been retained by NCDMS through June 2028 to treat any new or previously treated invasive vegetation communities on site. The invasive areas treated in 2023 and further information regarding upcoming maintenance can be found in **Appendix F**.

There is approximately 1,000 feet of relic barbed wire fencing within the easement which will be removed in early 2024. There is approximately 1,000 square feet of surface erosion area along the right bank near the southeastern boundary of the easement. This area will be reseeded and planted with bareroots. Along the banks of UTWB 600 livestock stakes will be planted where necessary along the stream to help provide shade to reduce in-stream vegetation over time. The location of the fencing and side slope repair is in **Figure 2** and further details regarding these maintenance items can be found in **Appendix F**.

### Stream Geomorphology

Cross section monitoring took place in May 2023. Summary tables and cross section overlay plots are in **Appendix D**. Overall the cross sections relatively match the baseline conditions. The as-built conditions show that shear stress and velocities have been reduced for the restoration reach. The reach was designed as a gravel bed channel and remains classified as a gravel bed channel post-construction.

Along UT1-2 there is approximately 20 feet of aggradation and on UT2-2 there is approximately 40 feet of aggradation that has been noted. In-stream vegetation throughout may contribute to this aggradation, removal of the excessive vegetation could help the aggradation in these channels. Four structures were found to be piping with two on UTWB-1 and two on UTWB-2. Structures #2 and #4 have been hand repaired and are now functioning properly. Structures #1 and #3 will be repaired in January 2024. The aggradation and structures will continue to be monitored in the future. Pictures of the aggradation area, piping structures can be found in **Appendix B** and locations of these areas can be found on **Figure 2**.

Visual assessment of the stream channel was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Overall, the channel is transporting sediment as designed and will continue to be monitored for other instances of aggradation and degradation. In MY3 all stream cross sections are stable and show no signs of any major alteration. Pictures and data of the cross sections can be found in **Appendix D**.

## Stream Hydrology

One stage recorder and two flow gauges were installed on April 15, 2021. The stage recorder was installed on UTWB-2 and the flow gauges were installed on UT1-2 and UT2-2. In MY3, the stage recorder logged five bankfull events with the maximum event being on June 19<sup>th</sup>, 2023. FG UT1 recorded 277 consecutive days of flow and GF UT2 recorded 276 consecutive days of flow. The MY2 SR data was updated to include the October through December of 2022 data. The gauge locations can be found on **Figure 2**, photos are in **Appendix B**, and associated data is in **Appendix E**.

### **2.0 Methods**

Stream profile and cross section monitoring was conducted using a Topcon GTS-312 Total Station. Three-dimensional coordinates associated with cross-section data were collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data were collected at 14 cross-sections. Survey data were imported into CAD, ArcGIS®, and Microsoft Excel® for data processing and analysis. The stage recorders include an automatic pressure transducer placed in PVC casing in a pool. The elevation of the bed and top of bank at each stage recorder are used to detect bankfull events.

Vegetation success is being monitored at six fixed monitoring plots and six random monitoring plots. Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data are processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with PVC at the origin and metal conduit at the other corners. Photos of each plot are to be taken from the origin each monitoring year. The random plot is to be collected in locations where there are no permanent vegetation plots. Random plot will most likely be collected in the form of 100 square meter belt transects with variable dimensions. Tree species and height will be recorded for each planted stem and the transects will be mapped and new locations will be monitored in subsequent years.

Permanent photo stations were established at 14 locations. The photo stations are marked with metal conduit in the field. Each photo station is intended to visually monitor crossings, confluences, reaches entering and exiting the project, and other general areas on site.

### **3.0 References**

Griffith, G.E., J.M.Omernik, J.A. Comstock, M.P. Schafale, W.H.McNab, D.R.Lenat, T.F.MacPherson, J.B. Glover, and V.B. Shelburne. (2002). Ecoregions of North Carolina and South Carolina, (color Poster with map, descriptive text, summary tables, and photographs): Reston, Virginia, U.S. Geological Survey (map scale 1:1,500,000).

KCI Associates of North Carolina (2018). UT West Branch Rocky River Restoration Site Final Mitigation Plan.

Lee Michael T., Peet Robert K., Roberts Steven D., and Wentworth Thomas R., 2008. *CVS-EEP Protocol for Recording Vegetation Level*. Version 4.2

Peet, R.K., Wentworth, T.S., and White, P.S. (1998), *A flexible, multipurpose method for recording vegetation composition and structure*. *Castanea* 63:262-274

Rosgen, D.L. 1994. A Classification of Natural Rivers. *Catena* 22: 169-199.

Rosgen, D. 1996. *Applied River Morphology*. Wildland Hydrology. Pagosa Springs, Colorado.

Schafale, M.P. 2012. *Guide to the Natural Communities of North Carolina, Fourth Approximation*. North Carolina Natural Heritage Program, Division of Parks and Recreation, NCDENR, Raleigh, NC.

USACE. (2016). *Wilmington District Stream and Wetland Compensatory Mitigation Update*. NC: Interagency Review Team (IRT).

# **Appendix A**

Background

Tables



**Table 1. UT West Branch Rocky River Restoration Site (ID-92684) - Mitigation Assets and Components**

| Project Segment | Existing Footage or Acreage | Creditable Mitigation Plan Footage | Mitigation Category | Restoration Level | Priority Level | Mitigation Ratio (X:1) | Mitigation Plan Credits |  | As-Built Footage or Acreage | Comments  |
|-----------------|-----------------------------|------------------------------------|---------------------|-------------------|----------------|------------------------|-------------------------|--|-----------------------------|---|
| UTWB-1          | 364                         | 423                                | Warm                | R                 | 1/2            | 1.00000                | 423.000                 |  | 426                         | PII transition at top, then PI                          |
| UTWB-2          | 1512                        | 1747                               | Warm                | R                 | 1              | 1.00000                | 1747.000                |  | 1786                        | Excludes 20' for piped bike path crossing               |
| UTWB-3          | 1144                        | 1314                               | Warm                | R                 | 1/2            | 1.00000                | 1314.000                |  | 1327                        | No credit for 108' of stream length in utility easement |
| UT1-1           | 49                          | 49                                 | Warm                | EII               | NA             | 2.50000                | 19.600                  |  | 49                          |   |
| UT1-2           | 46                          | 94                                 | Warm                | R                 | 1              | 1.00000                | 94.000                  |  | 90                          |   |
| UT2-1           | 45                          | 45                                 | Warm                | EI                | NA             | 1.50000                | 30.000                  |  | 45                          |   |
| UT2-2           | 274                         | 259                                | Warm                | R                 | 1              | 1.00000                | 259.000                 |  | 268                         | Excludes 20' for piped bike path crossing               |

**Project Credits**

| Restoration Level | Stream           |      |      | Riparian Wetland | Non-rip Wetland | Coastal Marsh |
|-------------------|------------------|------|------|------------------|-----------------|---------------|
|                   | Warm             | Cool | Cold |                  |                 |               |
| Restoration       | 3837.000         |      |      |                  |                 |               |
| Re-establishment  |                  |      |      |                  |                 |               |
| Rehabilitation    |                  |      |      |                  |                 |               |
| Enhancement       |                  |      |      |                  |                 |               |
| Enhancement I     | 30.000           |      |      |                  |                 |               |
| Enhancement II    | 19.600           |      |      |                  |                 |               |
| Creation          |                  |      |      |                  |                 |               |
| Preservation      |                  |      |      |                  |                 |               |
| <b>TOTALS</b>     | <b>3,886.600</b> |      |      |                  |                 |               |

**Table 2. Project Activity and Reporting History  
UT West Branch Rocky River Restoration Site**

**Elapsed Time Since grading complete: 2 year 6 months**  
**Elapsed Time Since planting complete: 2 year 6 months**  
**Number of reporting Years<sup>1</sup>: 3**

| <b>Activity or Deliverable</b>          | <b>Data Collection Complete</b>   | <b>Completion or Delivery</b>                 |
|---|-----------------------------------|---|
| Restoration Plan                        | ---                               | 11/28/2018                                    |
| Final Design – Construction Plans       | ---                               | 2/5/2020                                      |
| Stream Construction                     | ---                               | 2/12/2021                                     |
| Site Planting                           | ---                               | 3/5/2021                                      |
| As-built (Year 0 Monitoring – baseline) | VP: 4/14/2021<br>XS/LP: 4/15/2021 | 6/2/2021                                      |
| Invasive Species Treatment              | ---                               | 2/2021 - 11/2021<br>4/2023 & 10/2023          |
| Year 1 Monitoring                       | XS: 10/19/2021<br>VP: 10/19/2021  | MR: 11/20/2021<br>Invasives: 2/2021 - 11/2021 |
| Year 2 Monitoring                       | XS: 06/02/2022<br>VP: 09/10/2022  | MR:11/22/2022                                 |
| Year 3 Monitoring                       | XS: 05/11/2023<br>VP: 10/04/2023  | MR: 12/19/2023<br>Invasives: 4/2023 & 10/2023 |
| Year 4 Monitoring                       |                                   |   |
| Year 5 Monitoring                       |                                   |   |
| Year 6 Monitoring                       |                                   |   |
| Year 7 Monitoring                       |                                   |   |


<sup>1</sup> = The number of reports or data points produced excluding the baseline

**Table 3. Project Contacts Table  
UT West Branch Rocky River Restoration Site**

|                                |   |
|--------------------------------|---|
| <b>Designer</b>                | KCI Associates of North Carolina, PC / 4505 Falls of Neuse Road, Suite 400, Raleigh, NC 27609 |
| Primary project design POC     | Kristin Knight, PE  |
| <b>Construction Contractor</b> | CEC (RES) / 150 Pine Ridge Road, Mt. Airy, NC 27030   |
| Construction contractor POC    | Joanne Cheatham   |
| <b>Survey Contractor</b>       | Turner Land Surveying / P.O. Box 148, Swannanoa, NC 28778                                     |
| Survey contractor POC          | David Turner, PLS   |
| <b>Planting Contractor</b>     | HARP / 301 McCullough Drive, Suite 400, Charlotte, NC 28262                                   |
| Planting contractor POC        | Alan Peoples  |
| <b>Monitoring Performers</b>   | RES / 3600 Glenwood Ave, Suite 100, Raleigh, NC 27612   |
| Monitoring POC                 | Hannah Gadai (704) 516-5170 & Ryan Medric (919) 741-6268                                      |


| Table 4. Project Background Information                        |           |   |               |
|--|-----------|---|---------------|
| Project Name   |           | UT West Branch Rocky River                      |               |
| County   |           | Mecklenburg                                     |               |
| Project Area (acres)   |           | 58.86   |               |
| Project Coordinates (latitude and longitude)                   |           | 352914.45 N, -804754.81 W                       |               |
| Planted Acreage (Acres of Woody Stems Planted)                 |           | 11.6  |               |
| Project Watershed Summary Information                          |           |   |               |
| Physiographic Province   |           | Piedmont  |               |
| River Basin  |           | Yadkin  |               |
| USGS Hydrologic Unit 8-digit                                   | 3040105   | USGS Hydrologic Unit 14-digit                   | 3040105010010 |
| DWR Sub-basin  |           | 03-04-11  |               |
| Project Drainage Area (Acres)                                  |           | 167   |               |
| Project Drainage Area Percentage of Impervious Area            |           | 2%  |               |
| CGIA Land Use Classification                                   |           | Forest, Open/Grassland, Utility Easement, Roads |               |
| Reach Summary Information                                      |           |   |               |
| Parameters   | UTWB      | UT1   | UT2           |
| Length of reach (linear feet)                                  | 3,028     | 94  | 319           |
| Valley confinement (Confined, moderately confined, unconfined) | Confined  |   |               |
| Drainage area (Acres)  | 167       | 4   | 75.1          |
| Perennial, Intermittent, Ephemeral                             | Perennial | Intermittent                                    | Perennial     |
| NCDWR Water Quality Classification                             | C         |   |               |
| Stream Classification (existing)                               | G5        | G5  | G5            |
| Evolutionary trend (Simon)                                     | Stage III |   |               |
| FEMA classification  | Zone X    |   |               |






**Legend**

- Conservation Easement
- Service Area - 03040105
- TLW -03040105010010



**Figure 1 - Site Location Map**



**UT West Branch Rocky River Mitigation Project**

**Mecklenburg County, North Carolina**

|                     |
|---------------------|
| Date: 10/31/2022    |
| Drawn by: GDS       |
| Checked by: RTM     |
| 1 inch = 2,000 feet |




Restoring a resilient earth for a modern world

# **Appendix B**

## Visual Assessment Data





**Figure 2 - CCPV MY3**  
**UT West Branch Rocky River Mitigation Project**  
**Mecklenburg County, North Carolina**

Date: 12/19/2023

Drawn by: HG






1 in = 150 feet


Checked by: RM

**Legend**

-  Conservation Easement
-  Existing Wetland
-  Random Vegetation Plot
-  Fixed Vegetation Plot
-  Invasives Area
-  Invasives Treated (2023)
-  Side Slope Repair Needed
-  Aggradation Area
-  Barbed Wire Fencing
- Stream Mitigation**
-  Restoration
-  Enhancement I
-  Enhancement II
-  No Credit
-  Cross Section
-  Structure
-  Top of Bank
- Structures**
-  Piping Structures
-  Repaired Structures
- Monitoring Devices**
-  Stage Recorder
-  Flow Gauge
-  Ambient/Rain Gauge
-  Photo Station

**Vegetation Condition Assessment**

| Invasive Species | Target Community  |   |   |
|------------------|---|---|---|
|                  | Present   | Marginal  | Absent  |
| Absent           | No Fill   |  |  |
| Present          |  |  |  |








Figure 2 - CCPV MY3

UT West Branch Rocky River Mitigation Project

Mecklenburg County, North Carolina

Date: 12/19/2023 Drawn by: HG  
1 in = 150 feet Checked by: RM

Legend

- Conservation Easement
- Existing Wetland
- Random Vegetation Plot
- Fixed Vegetation Plot
- Invasives Area
- Invasives Treated (2023)
- Side Slope Repair Needed
- Aggradation Area
- Barbed Wire Fencing
- Stream Mitigation
  - Restoration
  - Enhancement I
  - Enhancement II
  - No Credit
  - Cross Section
  - Structure
  - Top of Bank
- Structures
  - Piping Structures
  - Repaired Structures
- Monitoring Devices
  - Stage Recorder
  - Flow Gauge
  - Ambient/Rain Gauge
  - Photo Station

**Vegetation Condition Assessment**

| Invasive Species | Target Community |          |        |
|------------------|------------------|----------|--------|
|                  | Present          | Marginal | Absent |
| Absent           | No Fill          |          |        |
| Present          |                  |          |        |






Table 5. Visual Stream Stability Assessment

Reach UTWB-1  
 Assessed Stream Length 423  
 Assessed Bank Length 846  
 Date Assessed 12/5/2023

| Major Channel Category |                         | Metric  | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank                   | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |                                       |                          | 0                          | 100%                             |
|                        | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |                                       |                          | 0                          | 100%                             |
|                        | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |                                       |                          | 0                          | 100%                             |
| <b>Totals</b>          |                         |   |                                       |                          | 0                          | 100%                             |
| Structure              | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 3                                     | 4                        |                            | 75%                              |
|                        | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 8                                     | 8                        |                            | 100%                             |

Table 5. Visual Stream Stability Assessment

Reach UTWB-2  
 Assessed Stream Length 1747  
 Assessed Bank Length 3494  
 Date Assessed 12/5/2023

| Major Channel Category |                         | Metric  | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank                   | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |                                       |                          | 0                          | 100%                             |
|                        | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |                                       |                          | 0                          | 100%                             |
|                        | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |                                       |                          | 0                          | 100%                             |
| <b>Totals</b>          |                         |   |                                       |                          | 0                          | 100%                             |
| Structure              | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 14                                    | 15                       |                            | 93%                              |
|                        | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 29                                    | 29                       |                            | 100%                             |

Table 5. Visual Stream Stability Assessment

Reach UTWB-3  
 Assessed Stream Length 1314  
 Assessed Bank Length 2628  
 Date Assessed 12/5/2023

| Major Channel Category |                         | Metric  | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank                   | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |                                       |                          | 0                          | 100%                             |
|                        | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |                                       |                          | 0                          | 100%                             |
|                        | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |                                       |                          | 0                          | 100%                             |
| <b>Totals</b>          |                         |   |                                       |                          | 0                          | 100%                             |
| Structure              | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 5                                     | 5                        |                            | 100%                             |
|                        | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 16                                    | 16                       |                            | 100%                             |

Table 5. Visual Stream Stability Assessment

Reach UT1  
 Assessed Stream Length 94  
 Assessed Bank Length 188  
 Date Assessed 12/5/2023

| Major Channel Category |                         | Metric  | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank                   | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |                                       |                          | 0                          | 100%                             |
|                        | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |                                       |                          | 0                          | 100%                             |
|                        | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |                                       |                          | 20                         | 89%                              |
| <b>Totals</b>          |                         |   |                                       |                          | 20                         | 89%                              |
| Structure              | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 4                                     | 4                        |                            | 100%                             |
|                        | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 0                                     | 0                        |                            | N/A                              |



Table 5. Visual Stream Stability Assessment

Reach UT2  
 Assessed Stream Length 259  
 Assessed Bank Length 518  
 Date Assessed 12/5/2023

| Major Channel Category |                         | Metric  | Number Stable, Performing as Intended | Total Number in As-built | Amount of Unstable Footage | % Stable, Performing as Intended |
|------------------------|-------------------------|---|---------------------------------------|--------------------------|----------------------------|----------------------------------|
| Bank                   | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |                                       |                          | 0                          | 100%                             |
|                        | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |                                       |                          | 0                          | 100%                             |
|                        | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |                                       |                          | 50                         | 90%                              |
| <b>Totals</b>          |                         |   |                                       |                          | 50                         | 90%                              |
| Structure              | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 6                                     | 6                        |                            | 100%                             |
|                        | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 4                                     | 4                        |                            | 100%                             |

**Table 6**

**Vegetation Condition Assessment**

**Date Assessed**

**12/5/2023**

**Planted Acreage<sup>1</sup>**

**11.6**

| Vegetation Category                           | Definitions   | Mapping Threshold | CCPV Depiction      | Number of Polygons | Combined Acreage | % of Planted Acreage |
|---|---|-------------------|---------------------|--------------------|------------------|----------------------|
| <b>1. Bare Areas</b>                          | Very limited cover of both woody and herbaceous material.                                   | 0.1 acres         | Red Simple Hatch    | 1                  | 0.02             | 0.2%                 |
| <b>2. Low Stem Density Areas</b>              | Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria. | 0.1 acres         | Orange Simple Hatch | 0                  | 0.00             | 0.0%                 |
| <b>Total</b>                                  |   |                   |                     |                    |                  | 0.0%                 |
| <b>3. Areas of Poor Growth Rates or Vigor</b> | Areas with woody stems of a size class that are obviously small given the monitoring year.  | 0.25 acres        | Orange Simple Hatch | 0                  | 0.00             | 0.0%                 |
| <b>Cumulative Total</b>                       |   |                   |                     |                    |                  | 0.0%                 |

**Easement Acreage<sup>2</sup>**

**58.86**

| Vegetation Category                               | Definitions  | Mapping Threshold | CCPV Depiction    | Number of Polygons | Combined Acreage | % of Easement Acreage |
|---|--|-------------------|-------------------|--------------------|------------------|-----------------------|
| <b>4. Invasive Areas of Concern<sup>4</sup></b>   | Areas or points (if too small to render as polygons at map scale). | 1000 SF           | Yellow Crosshatch | 7                  | 4.79             | 8.1%                  |
| <b>5. Easement Encroachment Areas<sup>3</sup></b> | Areas or points (if too small to render as polygons at map scale). | none              | Red Simple Hatch  | 0                  | 0.00             | 0.0%                  |

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

**UTWBRR MY3 Fixed Vegetation Monitoring Plot Photos (10/4/2023)**



Vegetation Plot 1



Vegetation Plot 2



Vegetation Plot 3



Vegetation Plot 4





Vegetation Plot 5



Vegetation Plot 6



**UTWBRR MY3 Random Vegetation Monitoring Plot Photo (10/4/2023)**



Random Vegetation Plot 1



Random Vegetation Plot 2



Random Vegetation Plot 3



Random Vegetation Plot 4





Random Vegetation Plot 5



Random Vegetation Plot 6



**UTWBRR Monitoring Device Photos**



Stage Recorder UTWB-3 (10/4/2023)



Flow Gauge UT1-2 (5/11/2023)



Flow Gauge UT2-2 (5/11/2023)



Ambient (10/4/2023)



**UTWBRR Crossing Photos**



UTWB-2 Downstream (5/11/2023)



UTWB-2 Upstream (5/11/2023)



UT2-2 Downstream (5/11/2023)



UT2-2 Upstream (5/11/2023)





UTWB-3 Downstream (5/11/2023)



UTWB-3 Upstream (5/11/2023)



**UTWBRR Maintenance & General Photos**



Side Slope Repair Area (10/10/2022)



Invasives Treated (10/4/1023)



Aggradation on UT2-2 (5/11/2023)



Aggradation on UT2-2 (12/3/2023)





Piping Structure #1 - Unrepaired (12/3/2023)



Piping Structure #2 - Repaired (12/3/2023)



Piping Structure #3 - Unrepaired (12/3/2023)



Piping Structure #4 - Repaired (12/3/2023)





UT1-2 (12/3/2023)



UT2-2 (12/3/2023)



**UTWBRR Photo Station Photos (5/11/2023)**



**Photo Station 1**  
UTWB-1 entering the project area



**Photo Station 2**  
UTWB-2 looking downstream



**Photo Station 3**  
UT1-1 entering the project area



**Photo Station 4**  
Confluence of UTWB-1 and UT1-2





**Photo Station 5**  
Crossing on UTWB-2 looking downstream



**Photo Station 6**  
Crossing on UTWB-2 looking upstream



**Photo Station 7**  
UT2-1 entering the project area



**Photo Station 8**  
Crossing on UT2-2 looking downstream





**Photo Station 9**  
Crossing on UT2-2 looking upstream



**Photo Station 10**  
Confluence of UTWB-2 and UT2-2



**Photo Station 11**  
Crossing on UTWB-3 looking downstream



**Photo Station 12**  
Crossing on UTWB-3 looking upstream





**Photo Station 13**  
UTWB-3 looking downstream



**Photo Station 14**  
UTWB-3 exiting the project area



**Appendix C**  
Vegetation Plot  
Data

**Table 7. Planted Species Summary**

| Common Name                        | Scientific Name                | Mitigation Plan % | As-Built % | Total Stems Planted |
|------------------------------------|--------------------------------|-------------------|------------|---------------------|
| River Birch                        | <i>Betula nigra</i>            | 9                 | 11         | 1,050               |
| American Sycamore                  | <i>Platanus occidentalis</i>   | 9                 | 12         | 1,150               |
| Willow Oak                         | <i>Quercus phellos</i>         | 10                | 10         | 900                 |
| Flowering Dogwood                  | <i>Cornus florida</i>          | 5                 | 6          | 550                 |
| American Witchhazel                | <i>Hamamelis virginiana</i>    | 5                 | 4          | 400                 |
| White Oak                          | <i>Quercus alba</i>            | 10                | 9          | 800                 |
| Swamp Chestnut Oak                 | <i>Quercus michauxii</i>       | 10                | 9          | 800                 |
| American Hornbeam                  | <i>Carpinus caroliniana</i>    | 9                 | 9          | 800                 |
| Tulip Poplar                       | <i>Liriodendron tulipifera</i> | 9                 | 12         | 1,150               |
| American Elm                       | <i>Ulmus americana</i>         | 10                | 10         | 900                 |
| Hazel Alder                        | <i>Alnus serrulata</i>         | 5                 | 8          | 750                 |
| Green Ash                          | <i>Fraxinus pennsylvanica</i>  | 9                 | 0          | 0                   |
| <b>Total</b>                       |                                |                   |            | 9,250               |
| <b>Planted Area</b>                |                                |                   |            | 11.6                |
| <b>As-built Planted Stems/Acre</b> |                                |                   |            | 671                 |

**Table 8. Vegetation Plot Mitigation Success Summary**

| <b>Wetland/Stream Vegetation Totals</b> |                    |                       |                  |                       |                                  |
|---|--------------------|-----------------------|------------------|-----------------------|----------------------------------|
| (per acre)                              |                    |                       |                  |                       |                                  |
| Plot #                                  | Planted Stems/Acre | Volunteers Stems/Acre | Total Stems/Acre | Success Criteria Met? | Average Planted Stem Height (ft) |
| 1                                       | 647                | 1214                  | 1862             | Yes                   | 2.0                              |
| 2                                       | 445                | 1093                  | 1538             | Yes                   | 2.3                              |
| 3                                       | 971                | 162                   | 1133             | Yes                   | 3.7                              |
| 4                                       | 445                | 445                   | 890              | Yes                   | 3.6                              |
| 5                                       | 850                | 445                   | 1295             | Yes                   | 2.1                              |
| 6                                       | 607                | 1174                  | 1781             | Yes                   | 1.2                              |
| R1                                      | 445                | 0                     | 445              | Yes                   | 2.3                              |
| R2                                      | 769                | 0                     | 769              | Yes                   | 3.7                              |
| R3                                      | 567                | 0                     | 567              | Yes                   | 4.3                              |
| R4                                      | 607                | 0                     | 607              | Yes                   | 1.9                              |
| R5                                      | 647                | 0                     | 647              | Yes                   | 2.6                              |
| R6                                      | 526                | 0                     | 526              | Yes                   | 2.5                              |
| <b>Project Avg</b>                      | <b>620</b>         | <b>378</b>            | <b>996</b>       | <b>Yes</b>            | <b>2.7</b>                       |



# **Appendix D**

## Stream Measurement and Geomorphology Data

**Appendix D. Table 11 - Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Project Name/Number: UT West Branch Rocky River #92684**

|   | Cross Section 1 (Riffle) |       |       |       |     |     |     | Cross Section 2 (Pool)    |       |       |       |     |     |     | Cross Section 3 (Riffle)  |       |       |       |     |     |     | Cross Section 4 (Pool)   |       |       |       |     |     |     | Cross Section 5 (Riffle) |       |       |       |     |     |     |
|---|--------------------------|-------|-------|-------|-----|-----|-----|---------------------------|-------|-------|-------|-----|-----|-----|---------------------------|-------|-------|-------|-----|-----|-----|--------------------------|-------|-------|-------|-----|-----|-----|--------------------------|-------|-------|-------|-----|-----|-----|
|   | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 704.6                    | 704.6 | 704.6 | 704.6 |     |     |     | 704.2                     | 704.1 | 704.2 | 704.3 |     |     |     | 694.2                     | 694.2 | 694.4 | 694.3 |     |     |     | 694.1                    | 694.1 | 694.2 | 694.3 |     |     |     | 682.1                    | 682.1 | 682.1 | 682.1 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 9.8                      | 9.9   | 10.4  | 9.7   |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | 8.9                       | 6.9   | 7.5   | 6.6   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     | 7.0                      | 7.0   | 7.7   | 9.3   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >49.2                    | >49.1 | >49.2 | >49.2 |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | >49.3                     | >49.3 | >49.1 | >49.3 |     |     |     | NA                       | NA    | NA    | NA    |     |     |     | >48.2                    | >49.1 | >49.1 | >49   |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.9                      | 0.9   | 0.8   | 0.9   |     |     |     | 2.2                       | 2.1   | 2.0   | 1.7   |     |     |     | 0.8                       | 0.8   | 0.8   | 0.8   |     |     |     | 2.2                      | 1.8   | 1.7   | 1.7   |     |     |     | 0.8                      | 0.8   | 0.7   | 0.8   |     |     |     |
| Low Bank Elevation (ft)                                       | 704.56                   | 704.6 | 704.5 | 704.6 |     |     |     | 704.2                     | 704.1 | 704.1 | 704.0 |     |     |     | 694.2                     | 694.2 | 694.3 | 694.2 |     |     |     | 694.1                    | 694.1 | 694.1 | 694.2 |     |     |     | 682.1                    | 682.1 | 682.0 | 682.0 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 5.7                      | 5.5   | 4.3   | 5.3   |     |     |     | 11.5                      | 11.5  | 11.1  | 8.5   |     |     |     | 4.5                       | 4.2   | 4.3   | 4.0   |     |     |     | 10.4                     | 10.2  | 9.7   | 9.6   |     |     |     | 4.1                      | 4.1   | 3.8   | 3.6   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >5                       | >5    | >4.7  | >5.1  |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | >5.6                      | >7.1  | >6.6  | >7.4  |     |     |     | NA                       | NA    | NA    | NA    |     |     |     | >6.9                     | >7    | >6.3  | >5.3  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                      | 1.0   | 0.9   | 0.9   |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | 1.0                       | 1.0   | 1.0   | 0.9   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     | 1.0                      | 1.0   | 0.9   | 0.9   |     |     |     |
|   | Cross Section 6 (Pool)   |       |       |       |     |     |     | Cross Section 7 (Riffle)  |       |       |       |     |     |     | Cross Section 8 (Pool)    |       |       |       |     |     |     | Cross Section 9 (Riffle) |       |       |       |     |     |     | Cross Section 10 (Pool)  |       |       |       |     |     |     |
|   | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 681.6                    | 681.6 | 681.5 | 681.7 |     |     |     | 672.3                     | 672.3 | 672.4 | 672.4 |     |     |     | 672.1                     | 672.1 | 672.2 | 672.3 |     |     |     | 659.1                    | 659.2 | 659.1 | 659.3 |     |     |     | 658.2                    | 658.3 | 658.3 | 658.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                       | NA    | NA    | NA    |     |     |     | 11.0                      | 10.1  | 10.3  | 12.2  |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | 16.5                     | 15.4  | 17.3  | 13.9  |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                       | NA    | NA    | NA    |     |     |     | >49.2                     | >49.2 | >49   | >49.3 |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | >49                      | >49.1 | >49   | >49   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 2.3                      | 2.1   | 1.9   | 2.0   |     |     |     | 1.0                       | 1.0   | 0.9   | 1.1   |     |     |     | 1.5                       | 2.0   | 1.1   | 1.4   |     |     |     | 1.3                      | 1.4   | 1.3   | 1.1   |     |     |     | 2.1                      | 2.0   | 1.7   | 1.6   |     |     |     |
| Low Bank Elevation (ft)                                       | 681.6                    | 681.7 | 681.6 | 681.6 |     |     |     | 672.3                     | 672.2 | 672.3 | 672.4 |     |     |     | 672.1                     | 672.2 | 671.6 | 672.1 |     |     |     | 659.1                    | 659.1 | 659.0 | 659.0 |     |     |     | 658.2                    | 658.0 | 658.2 | 658.1 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 11.2                     | 12.5  | 11.8  | 10.3  |     |     |     | 7.5                       | 6.9   | 6.6   | 8.0   |     |     |     | 12.3                      | 13.8  | 5.4   | 9.2   |     |     |     | 12.7                     | 12.5  | 11.5  | 9.0   |     |     |     | 10.8                     | 8.1   | 9.2   | 8.6   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                       | NA    | NA    | NA    |     |     |     | >4.5                      | >4.9  | >4.8  | >4    |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | >3.0                     | >3.2  | >2.8  | >3.5  |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                       | NA    | NA    | NA    |     |     |     | 1.0                       | 0.9   | 0.9   | 1.0   |     |     |     | NA                        | NA    | NA    | NA    |     |     |     | 1.0                      | 1.0   | 0.9   | 0.8   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |
|   | Cross Section 11 (Pool)  |       |       |       |     |     |     | Cross Section 12 (Riffle) |       |       |       |     |     |     | Cross Section 13 (Riffle) |       |       |       |     |     |     | Cross Section 14 (Pool)  |       |       |       |     |     |     |                          |       |       |       |     |     |     |
|   | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ | Base                     | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |                          |       |       |       |     |     |     |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 700.3                    | 700.3 | 700.4 | 700.4 |     |     |     | 700.2                     | 700.2 | 700.3 | 700.3 |     |     |     | 675.0                     | 675.0 | 675.1 | 675.8 |     |     |     | 674.9                    | 674.9 | 675.1 | 675.5 |     |     |     |                          |       |       |       |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                       | NA    | NA    | NA    |     |     |     | 5.3                       | 5.1   | 5.4   | 4.6   |     |     |     | 9.8                       | 9.0   | 12.0  | 4.8   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |                          |       |       |       |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                       | NA    | NA    | NA    |     |     |     | 36.7                      | 37.7  | 37.7  | 39.1  |     |     |     | >41.8                     | >43.5 | >42.4 | >49   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |                          |       |       |       |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.6                      | 1.5   | 1.3   | 1.4   |     |     |     | 0.6                       | 0.6   | 0.5   | 0.5   |     |     |     | 0.8                       | 0.8   | 0.7   | 0.6   |     |     |     | 1.0                      | 0.9   | 1.0   | 0.8   |     |     |     |                          |       |       |       |     |     |     |
| Low Bank Elevation (ft)                                       | 700.3                    | 700.2 | 700.4 | 700.3 |     |     |     | 700.2                     | 700.2 | 700.3 | 700.2 |     |     |     | 675.0                     | 675.0 | 675.0 | 675.1 |     |     |     | 674.9                    | 674.9 | 675.0 | 675.0 |     |     |     |                          |       |       |       |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 7.5                      | 6.9   | 7.0   | 6.9   |     |     |     | 2.1                       | 2.0   | 1.7   | 1.5   |     |     |     | 5.3                       | 5.0   | 4.3   | 1.8   |     |     |     | 7.0                      | 6.6   | 6.8   | 3.3   |     |     |     |                          |       |       |       |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                       | NA    | NA    | NA    |     |     |     | 7.0                       | 7.4   | 7.0   | 8.4   |     |     |     | >4.3                      | >4.8  | >3.5  | >10.1 |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |                          |       |       |       |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                       | NA    | NA    | NA    |     |     |     | 1.0                       | 1.0   | 0.9   | 0.8   |     |     |     | 1.0                       | 1.0   | 0.9   | 0.5   |     |     |     | NA                       | NA    | NA    | NA    |     |     |     |                          |       |       |       |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | Cross Section 1 (Riffle) |       |       |       |     |     |     |
|---|--------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 704.56                   | 704.6 | 704.6 | 704.6 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 9.8                      | 9.9   | 10.4  | 9.7   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >49.2                    | >49.1 | >49.2 | >49.2 |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.9                      | 0.9   | 0.8   | 0.9   |     |     |     |
| Low Bank Elevation (ft)                                       | 704.56                   | 704.6 | 704.5 | 704.6 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 5.7                      | 5.5   | 4.3   | 5.3   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >5                       | >5    | >4.7  | >5.1  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                      | 1.0   | 0.9   | 0.9   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 2 (Pool)</b> |       |       |       |     |     |     |
|---|-------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                           | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 704.16                        | 704.1 | 704.2 | 704.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                            | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 2.2                           | 2.1   | 2.0   | 1.7   |     |     |     |
| Low Bank Elevation (ft)                                       | 704.16                        | 704.1 | 704.1 | 704.0 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 11.5                          | 11.5  | 11.1  | 8.5   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                            | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | Cross Section 3 (Riffle) |       |       |       |     |     |     |
|---|--------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 694.20                   | 694.2 | 694.4 | 694.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 8.9                      | 6.9   | 7.5   | 6.6   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >49.3                    | >49.3 | >49.1 | >49.3 |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.8                      | 0.8   | 0.8   | 0.8   |     |     |     |
| Low Bank Elevation (ft)                                       | 694.20                   | 694.2 | 694.3 | 694.2 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 4.5                      | 4.2   | 4.3   | 4.0   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >5.6                     | >7.1  | >6.6  | >7.4  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                      | 1.0   | 1.0   | 0.9   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 4 (Pool)</b> |       |       |       |     |     |     |
|---|-------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                           | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 694.05                        | 694.1 | 694.2 | 694.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                            | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 2.2                           | 1.8   | 1.7   | 1.6   |     |     |     |
| Low Bank Elevation (ft)                                       | 694.05                        | 694.1 | 694.1 | 694.1 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 10.4                          | 10.2  | 9.7   | 7.8   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                            | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | <b>Cross Section 5 (Riffle)</b> |       |       |       |     |     |     |
|---|---------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                             | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 682.08                          | 682.1 | 682.1 | 682.1 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 7.0                             | 7.0   | 7.7   | 9.3   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >48.2                           | >49.1 | >49.1 | >49   |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.8                             | 0.8   | 0.7   | 0.8   |     |     |     |
| Low Bank Elevation (ft)                                       | 682.08                          | 682.1 | 682.0 | 682.0 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 4.1                             | 4.1   | 3.8   | 3.6   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >6.9                            | >7    | >6.3  | >5.6  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                             | 1.0   | 0.9   | 0.9   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | Cross Section 6 (Pool) |       |       |       |     |     |     |
|---|------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                    | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 681.58                 | 681.6 | 681.5 | 681.7 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                     | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                     | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 2.3                    | 2.1   | 1.9   | 2.0   |     |     |     |
| Low Bank Elevation (ft)                                       | 681.58                 | 681.7 | 681.6 | 681.6 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 11.2                   | 12.5  | 11.8  | 10.3  |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                     | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                     | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | Cross Section 7 (Riffle) |       |       |       |     |     |     |
|---|--------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 672.28                   | 672.3 | 672.4 | 672.4 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 11.0                     | 10.1  | 10.3  | 12.5  |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >49.2                    | >49.2 | >49   | >49.3 |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.0                      | 1.0   | 0.9   | 0.8   |     |     |     |
| Low Bank Elevation (ft)                                       | 672.28                   | 672.2 | 672.3 | 672.2 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 7.5                      | 6.9   | 6.6   | 5.1   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >4.5                     | >4.9  | >4.8  | >3.9  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                      | 0.9   | 0.9   | 0.8   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 8 (Pool)</b> |       |       |       |     |     |     |
|---|-------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                           | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 672.11                        | 672.1 | 672.2 | 672.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                            | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.5                           | 2.0   | 1.7   | 1.4   |     |     |     |
| Low Bank Elevation (ft)                                       | 672.11                        | 672.2 | 672.3 | 672.1 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 12.3                          | 13.8  | 13.5  | 9.2   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                            | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                            | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | Cross Section 9 (Riffle) |       |       |       |     |     |     |
|---|--------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                      | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 659.10                   | 659.2 | 659.1 | 659.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 16.5                     | 15.4  | 17.3  | 13.9  |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >49                      | >49.1 | >49   | >49   |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.3                      | 1.4   | 1.3   | 1.3   |     |     |     |
| Low Bank Elevation (ft)                                       | 659.10                   | 659.1 | 659.0 | 659.2 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 12.7                     | 12.5  | 11.5  | 11.6  |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >3.0                     | >3.2  | >2.8  | >3.5  |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                      | 1.0   | 0.9   | 0.9   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | <b>Cross Section 10 (Pool)</b> |       |       |       |     |     |     |
|---|--------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                            | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 658.23                         | 658.3 | 658.3 | 658.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                             | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 2.1                            | 2.0   | 1.7   | 1.6   |     |     |     |
| Low Bank Elevation (ft)                                       | 658.23                         | 658.0 | 658.2 | 658.1 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 10.8                           | 8.1   | 9.2   | 8.6   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                             | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 11 (Pool)</b> |       |       |       |     |     |     |
|---|--------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                            | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 700.32                         | 700.3 | 700.4 | 700.4 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                             | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.6                            | 1.5   | 1.3   | 1.4   |     |     |     |
| Low Bank Elevation (ft)                                       | 700.32                         | 700.2 | 700.4 | 700.3 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 7.5                            | 6.9   | 7.0   | 6.9   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                             | NA    | NA    | NA    |     |     |     |


1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 12 (Riffle)</b> |       |       |       |     |     |     |
|---|----------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                              | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 700.24                           | 700.2 | 700.3 | 700.3 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 5.3                              | 5.1   | 5.4   | 4.6   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | 36.7                             | 37.7  | 37.7  | 39.1  |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.6                              | 0.6   | 0.5   | 0.5   |     |     |     |
| Low Bank Elevation (ft)                                       | 700.24                           | 700.2 | 700.3 | 700.2 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 2.1                              | 2.0   | 1.7   | 1.5   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | 7.0                              | 7.4   | 7.0   | 8.4   |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                              | 1.0   | 0.9   | 0.8   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation


2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation



Upstream



Downstream



|   | <b>Cross Section 13 (Riffle)</b> |       |       |       |     |     |     |
|---|----------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                              | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 675.00                           | 675.0 | 675.1 | 675.8 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | 9.8                              | 9.0   | 12.0  | 4.8   |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | >41.8                            | >43.5 | >42.4 | >49   |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 0.8                              | 0.8   | 0.7   | 0.6   |     |     |     |
| Low Bank Elevation (ft)                                       | 675.00                           | 675.0 | 675.0 | 675.1 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 5.3                              | 5.0   | 4.3   | 1.8   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | >4.3                             | >4.8  | >3.5  | >10.1 |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | 1.0                              | 1.0   | 0.9   | 0.5   |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation






Upstream



Downstream



|   | <b>Cross Section 14 (Pool)</b> |       |       |       |     |     |     |
|---|--------------------------------|-------|-------|-------|-----|-----|-----|
|   | MY0                            | MY1   | MY2   | MY3   | MY5 | MY7 | MY+ |
| <b>Bankfull Elevation (ft) - Based on AB-XSA<sup>1</sup></b>  | 674.91                         | 674.9 | 675.1 | 675.5 |     |     |     |
| Bankfull Width (ft) <sup>1</sup>                              | NA                             | NA    | NA    | NA    |     |     |     |
| Floodprone Width (ft) <sup>1</sup>                            | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Max Depth (ft) <sup>2</sup>                          | 1.0                            | 0.9   | 1.0   | 0.8   |     |     |     |
| Low Bank Elevation (ft)                                       | 674.91                         | 674.9 | 675.0 | 675.0 |     |     |     |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) <sup>2</sup> | 7.0                            | 6.6   | 6.8   | 3.3   |     |     |     |
| Bankfull Entrenchment Ratio <sup>1</sup>                      | NA                             | NA    | NA    | NA    |     |     |     |
| Bankfull Bank Height Ratio <sup>1</sup>                       | NA                             | NA    | NA    | NA    |     |     |     |

1 - Uses the as-built cross sectional area as the basis for adjusting each subsequent years bankfull elevation

2 - Uses the current years low top of bank as the basis for adjusting each subsequent years bankfull elevation

# **Appendix E**

Hydrology

Data



**Table 12. 2022 - 2023 Rainfall Summary**

| Month               | Average             | Normal Limits |            | 2022-2023 Mecklenburg County Precipitation* |
|---------------------|---------------------|---------------|------------|---|
|                     |                     | 30 Percent    | 70 Percent |   |
| October             | 3.50                | 2.01          | 4.26       | 2.26  |
| November            | 3.59                | 1.82          | 4.39       | 3.49  |
| December            | 3.94                | 2.73          | 4.69       | 3.73  |
| January             | 3.24                | 2.33          | 3.83       | 4.27  |
| February            | 3.35                | 2.41          | 3.95       | 1.60  |
| March               | 3.73                | 2.67          | 4.41       | 3.33  |
| April               | 4.08                | 2.80          | 4.86       | 6.63  |
| May                 | 4.30                | 2.71          | 5.18       | 2.05  |
| June                | 4.55                | 3.08          | 5.44       | 2.59  |
| July                | 5.63                | 4.13          | 6.61       | 0.75  |
| August              | 5.04                | 3.24          | 6.06       | 6.31  |
| September           | 3.62                | 1.50          | 4.40       | 0.10  |
| October             | 3.17                | 1.85          | 3.86       | 0.90  |
| November            | 3.50                | 1.76          | 4.27       | 0.47  |
| December            | 3.89                | 2.67          | 4.64       | 2.81  |
| Total Annual *      | 48.10               | 31.15         | 57.51      | 31.81                                       |
| Above Normal Limits | Below Normal Limits |               |            |   |

WETS Station: Concord, NC. Approximately 12 miles SE from the site.

\*Project Location Precipitation is a location-weighted average of surrounding gauged data retrieved by the USACE Antecedent Precipitation Tool. Gauges used include Concord 1.8 ENE, Concord 4.5 SW, and Concord


\*\*Total Annual represents the average total precipitation, annually, as calculated by the 30-year period.

**Table 13. Documentation of Geomorphically Significant Flow Events**

| <b>Year</b>           | <b>Bankfull Height (ft)</b>  |                                      | <b>Date of Bankfull Event</b>       |  |
|-----------------------|------------------------------|--------------------------------------|-------------------------------------|--|
| Stage Recorder UTWB-3 |                              |                                      |                                     |  |
| MY1 2021              | N/A                          |                                      | N/A                                 |  |
| MY2 2022*             | 0.14                         |                                      | 7/13/2022                           |  |
|                       | 0.32                         |                                      | 11/30/2022                          |  |
|                       | 0.54                         |                                      | 12/22/2022                          |  |
| MY3 2023              | 0.55                         |                                      | 1/4/2023                            |  |
|                       | 0.14                         |                                      | 3/27/2023                           |  |
|                       | 0.31                         |                                      | 4/7/2023                            |  |
|                       | 0.44                         |                                      | 4/28/2023                           |  |
|                       | 0.60                         |                                      | 6/19/2023                           |  |
| <b>Year</b>           | <b>Number of Flow Events</b> | <b>Maximum Consecutive Flow Days</b> | <b>Maximum Cumulative Flow Days</b> | <b>Maximum Consecutive Flow Date Range</b> |
| Flow Gauge UT1        |                              |                                      |                                     |  |
| MY1 2021              | 1                            | 243                                  | 243                                 | 4/16/2021 - 12/15/2021                     |
| MY2 2022              | 1                            | 299                                  | 299                                 | 12/15/2021 - 10/10/2022                    |
| MY3 2023              | 3                            | 277                                  | 333                                 | 1/1/2023 - 10/5/2023                       |
| Flow Gauge UT2        |                              |                                      |                                     |  |
| MY1 2021              | 1                            | 243                                  | 243                                 | 4/16/2021 - 12/15/2021                     |
| MY2 2022              | 1                            | 299                                  | 299                                 | 12/15/2021 - 10/10/2022                    |
| MY3 2023              | 2                            | 276                                  | 277                                 | 1/1/2023 - 10/4/2023                       |

\*MY2 SR UTWB-3 data updated based on additional data collected.

# MY3 UTWBRR-3 Stage Recorder Graph



■ Daily Precip (in)


— SR UTWBRR-3

..... Top of Bank






# MY3 UTWBRR UT-1 Flow Gauge Graph



■ Daily Precip (in)      — FG UT-1      — Downstream Riffle Elevation



# MY3 UTWBRR UT-2 Flow Gauge Graph



■ Daily Precip (in)      — FG UT-1      — Downstream Riffle Elevation



**Appendix F**  
Adaptive  
Management



## **2023-24 Maintenance Work Plan Contract Summary**

UT West Branch Rocky River Project

Yadkin River Basin 03040105: Mecklenburg County, NC

USACE Action ID 2017-00342

DWR # 2018-1696 v.1

DMS Project Number 92684

Contract is in progress for fence removal in the conservation easement, stream side live-staking along some riffles and eroded outer bends, repairing side slope area of surface erosion, and treating a small area of kudzu at the lower end of the project at the greenway. Following are the final maintenance items planned and scoped, along with location maps, for completion in late 2023 and early 2024:

### **SCOPE OF WORK:**

#### **Task 1 –Planting Livestakes:**

Includes planting 600 livestockes using mixture of 200 black willow (*Salix nigra*), 200 Ninebark (*Physocarpus opulfolius*), and 200 Silky dogwood (*Cornus amomum*) on approximately 900 feet of stream bank along UTWB.

#### **Task 2 –Fence Removal:**

Includes removal and disposal of approximately 1000 feet of relic barbed wire fencing within the easement boundaries. DRG will remove all metal fence posts along relic fence lines within the easement boundary. Wooden fence posts will remain in place. Approximate locations are depicted in Figures 1-1B (Appendix A).

#### **Task 3 –Side Slope Repair:**

Includes repairing approximately 1,000 square feet of surface erosion along the right bank, roughly 75 feet above the southeastern boundary of the easement. Repairs will involve raking and smoothing the area, reseeding with a temporary seed mix and a permanent native seed mix, and stabilized using natural fiber straw jute matting, anchored with wooden stakes. A total of 15 bareroots will be replanted in the disturbed area utilizing River birch (*Betula nigra*), Tulip poplar (*Liriodendron tulipifera*), and Water oak (*Quercus nigra*). Approximate location is depicted in Figures 1-1B.





#### **Task 4 –Kudzu Herbicide Treatment:**

Includes treating approximately 1,000 square feet of kudzu outside the easement boundary above the West Branch Rocky River Greenway. Approximate location is depicted in Figures 1-1B (Appendix A).

Note – Of the four piping riffles discussed at the 8/30/2023 IRT site meeting, two have been hand-repaired (photos are provided in the MY3/2023 monitoring report) and two have similar repairs planned for December 2023-January 2024.



**Invasive Species Management  
UT West Branch Rocky River**

-  Project Boundary
-  Fence\_Line
-  Bank Repair Area
-  Kudzu Treatment Area





Figure 1A

Figure 1B







3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604

**Figure 1:  
Repair Locations  
Map**





**Invasive Species Management  
UT West Branch Rocky River**

-  Project Boundary
-  Fence\_Line
-  Bank Repair Area
-  Kudzu Treatment Area



Disclaimer: Invasive species sizes and locations are approximate  
Individuals treated are not depicted on map



3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604


**Figure 1A:  
Repair Locations  
Map**





**Invasive Species Management  
UT West Branch Rocky River**

- Fence\_Line
- ▨ Bank Repair Area
- ▨ Kudzu Treatment Area
- ▭ Project Boundary



3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604

**Figure 1B:  
Repair Locations  
Map**







Maintenance Report—November 2023  
Davey Resource Group  
Invasive Vegetation Maintenance for UT West Branch  
Rocky River  
DMS Number: 92684  
Contract Number: WBRR4769  
Submittal Date: 28 November 2023



Contents

1.0 Project Summary..... 1

    1.1 Location..... 1

    1.2 Background ..... 1

    1.3 Targeted Species ..... 2

2.0 Annual Treatments..... 3

    2.1 Treatment Methods..... 3

    2.2 Results and Discussion ..... 3

3.0 Maintenance and Adaptive Management Plans ..... 3

Figures

*Figure 1. Site Overview Map*

*Figure 1A-1B. Invasive Species Location Map*

Appendices

Appendix A – Site Overview and Invasive Species Location Maps

Appendix B – Herbicide Application Log





## 1.0 Project Summary

### 1.1 Location

UT West Branch Rocky River is located within Fisher Farm Park at 21215 Shearer Rd. Davidson, NC. Follow I-77 to NC-1100/Brawley School Rd in Mooresville. Take exit 35 from I-77; Continue on NC-1100/Brawley School Rd. Take Timber Rd. & Shearer Rd. to Fisher Rd.

### 1.2 Background

UT West Branch Rocky River Mitigation Site (Site) encompasses approximately 59 acres of area within a 200 acre park in Mecklenburg County, North Carolina. Davey Resource Group (DRG) was contracted by the Department of Environmental Quality (NCDEQ), Division of Mitigation Services (DMS) in January 2023 to perform invasive vegetation management across the entirety of the 59 acre area. Approximate locations of invasive species located on Site are depicted in Figures 1-Figure 1B located in Appendix A.

### 1.3 Targeted Species

| Nuisance/Invasive/Non-Native Species |   |            |
|--------------------------------------|---|------------|
| Common Name                          | Scientific Name                               | Habitat    |
| Tree of Heaven                       | <i>Ailanthus altissima</i>                    | tree       |
| Mimosa                               | <i>Albizia julibrissin</i>                    | tree       |
| Princess Tree                        | <i>Paulownia tomentosa</i>                    | tree       |
| China Berry                          | <i>Melia azedarach</i>                        | tree       |
| Callery Pear                         | <i>Pyrus calleryana</i>                       | tree       |
| White Mulberry                       | <i>Morus alba</i>                             | tree       |
| Japanese Privet                      | <i>Ligustrum japonicum</i>                    | shrub      |
| Glossy Privet                        | <i>Ligustrum lucidum</i>                      | shrub      |
| Chinese Privet                       | <i>Ligustrum sinensis</i>                     | shrub      |
| Olive                                | <i>Eleagnus spp.</i>                          | shrub      |
| Trifoliolate Orange                  | <i>Citrus trifoliata, Poncirus trifoliata</i> | shrub/tree |
| Japanese Knotweed                    | <i>Reynoutria japonica</i>                    | shrub      |
| Multiflora rose                      | <i>Multiflora rosa</i>                        | Shrub      |
| Cat tails                            | <i>Typha latifolia</i>                        | grass/forb |
| Phragmites                           | <i>Phragmites australis</i>                   | grass/forb |
| Dog fennel                           | <i>Eupatorium capillifolium</i>               | grass/forb |
| Chinese Silvergrass                  | <i>Miscanthus sinensis</i>                    | grass/forb |
| Bamboo                               | <i>Phyllostachys spp.</i>                     | grass/forb |
| Sericea lespedeza                    | <i>Sericea lespedeza</i>                      | grass/forb |
| Lespedeza cuneata                    | <i>Lespedeza cuneata</i>                      | Grass/forb |
| Johnson Grass                        | <i>Sorghum halepense</i>                      | grass/forb |
| Fescue                               | <i>Festuca spp.</i>                           | grass/forb |
| Morning glories                      | <i>Ipomoea spp.</i>                           | vine       |
| Kudzu                                | <i>Pueraria montana</i>                       | vine       |
| Porcelain Berry                      | <i>Ampelopsis brevipedunculata</i>            | vine       |
| Japanese Hops                        | <i>Humulus japonicus</i>                      | vine       |
| Wisteria                             | <i>Wisteria spp.</i>                          | vine       |
| Oriental Bittersweet                 | <i>Celastrus orbiculatus</i>                  | vine       |
| Winter Creeper                       | <i>Euonymus fortunei</i>                      | vine       |
| Japanese honeysuckle                 | <i>Lonicera japonica</i>                      | vine       |
| English Ivy                          | <i>Hedera helix</i>                           | vine       |





## 2.0 Annual Treatments

### 2.1 Treatment Methods

DRG completed the first herbicide treatment in April 2023. The second herbicide treatment was completed October 4, 2023 as described below.

A foliar application using a 6% aquatic glyphosate solution was utilized to treat invasive vine species and invasive shrubs within the easement boundary. A total of 48 gallons of glyphosate mixture was utilized, translating to 3 gallons of aquatic glyphosate used. Herbicide Application Logs are provided in Appendix B.

### 2.2 Results and Discussion

Approximately 6.0 acres of invasive species were treated. Primary species treated on-site included Chinese privet, autumn olive, and multiflora rose. Several individuals of trifoliolate orange were observed and treated within the easement boundary. DRG also observed and treated two areas of kudzu on-site. Both trifoliolate orange and kudzu were treated with the same 6% solution used to treat other invasive species on-site. Locations of invasive species treated can be seen in Figures 1A and 1B.

It was reported that approximately 14.0 acres of invasive species were treated in the spring. This was a result of a mathematical error made in the spring report. Based on the gallons of mixture applied the corrected areas treated equates to 7.0 acres. An updated herbicide log has been included in Appendix B.

## 3.0 Maintenance and Adaptive Management Plans

DRG plans on treating the Site twice during 2024. The first treatment will occur between March and April of 2024. The second treatment will occur between September and October 2024.



Invasive Species Management for UT West Branch Rocky River  
DMS Number: 92684  
Contract Number: WBRR4769  
Fall 2023 Report

## **Appendix A – Site Overview and Invasive Species Location Maps**



# Invasive Species Management UT West Branch Rocky River

 Project Boundary

## Treated Invasive Species Locations

-  Autumn olive
-  Autumn olive and Chinese privet
-  Autumn olive and Multiflora rose
-  Autumn olive and Trifoliolate Orange
-  Chinese Privet and Multiflora rose
-  Kudzu





Figure 1A

Figure 1B



3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604

### Figure 1: Site Overview Map






# Invasive Species Management UT West Branch Rocky River

 Project Boundary

## Treated Invasive Species Locations

-  Autumn olive
-  Autumn olive and Chinese privet
-  Autumn olive and Multiflora rose
-  Autumn olive and Trifoliolate Orange
-  Chinese Privet and Multiflora rose
-  Kudzu



Disclaimer: Invasive species sizes and locations are approximate  
Individuals treated are not depicted on map



3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604

### Figure 1A: Invasive Species Map

0 115 230 460 690 Feet






# Invasive Species Management UT West Branch Rocky River

 Project Boundary

## Treated Invasive Species Locations

-  Autumn olive
-  Autumn olive and Chinese privet
-  Autumn olive and Multiflora rose
-  Autumn olive and Trifoliate Orange
-  Chinese Privet and Multiflora rose
-  Kudzu



Disclaimer: Invasive species sizes and locations are approximate  
Individuals treated are not depicted on map



3101 Poplarwood Ct, Suite 120  
Raleigh, NC 27604

**Figure 1B:  
Invasive Species  
Map**

0 125 250 500 750 Feet







Invasive Species Management for UT West Branch Rocky River  
DMS Number: 92684  
Contract Number: WBRR4769  
Fall 2023 Report

## Appendix B – Herbicide Application Log





# Herbicide Application Record

| Client, Project Name:               |                            | Division of Mitigation Services (DMS) Invasive Species Management for UT West Branch Rocky River |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
|-------------------------------------|----------------------------|--|--------------|----------------------------|---------------------|-----------------------|-----------------------|-------------|---------------------------|----------|-------------|----------|--------------------------|
| Site Address:                       |                            | 21215 Shearer Rd. Davidson, NC   |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
| Category:                           |                            | Riparian Habitat   |              |                            |                     |                       |                       |             |                           |          |             | Other:   |                          |
| PRODUCT APPLIED and SITE CONDITIONS |                            |  |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
| Date                                | Occurrence Site Name       | Species controlled   | Mix Code     | Quantity of Mix Applied    | End Use Concentrate | Air Temp              | Wind Speed            | Wind Direct | Start Time                | End Time | Equip. Code | MoA Code | Acres Treated & Comments |
| 10/4/2023                           | UT West Branch Rocky River | Chinese Privet, Kudzu, Autumn Olive, Trifoliolate Orange, Multiflora Rose                        | 1            | 48 GAL                     | 6%                  | 75°F                  | <5 MPH                | NE          | 8:00 AM                   | 4:00 PM  | B           | i        | 6                        |
| STAFF                               |                            |  |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
| Employee Name                       |                            | Pesticide License #  |              | Hours                      | Comments            |                       | Employee Name         |             | Pesticide License #       |          | Hours       | Comments |                          |
| Michael Foster (NC)                 |                            | NC#026-38079   |              | 8                          |                     |                       |                       |             |                           |          |             |          |                          |
| William Bailey                      |                            |  |              | 8                          |                     |                       |                       |             |                           |          |             |          |                          |
| MATERIAL and EQUIPMENT              |                            |  |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
| Herbicide/Adjuvant Information      |                            |  |              |                            |                     | Equipment Information |                       |             |                           |          |             |          |                          |
| Mix Code                            | EPA Reg. No.               | Brand Name   | Manufacturer | Mix Description            |                     | Equip. Code           | Equipment Description | MoA Code    | Mode of Application (MoA) |          |             |          |                          |
| 1                                   | 524-343                    | Roundup Custom   | Bayer        | 6% Solution Roundup Custom |                     | A                     | Engine Sprayer        | i           | Foliar                    |          |             |          |                          |
| 2                                   |                            |  |              |                            |                     | B                     | Backpack Sprayer      | ii          | Basal Bark                |          |             |          |                          |
| 3                                   |                            |  |              |                            |                     | C                     | Wicking Device        | iii         | Hack-and-Squirt           |          |             |          |                          |
| 4                                   |                            |  |              |                            |                     | D                     | Injector              | iv          | Aerial                    |          |             |          |                          |
| ADDITIONAL DATA REQUESTED BY CLIENT |                            |  |              |                            |                     |                       |                       |             |                           |          |             |          |                          |
|                                     |                            |  |              |                            |                     |                       |                       |             |                           |          |             |          |                          |



# Herbicide Application Record

|                       |  |  |  |  |  |  |  |  |  |  |  |        |
|-----------------------|--|--|--|--|--|--|--|--|--|--|--|--------|
| Client, Project Name: | Division of Mitigation Services (DMS) Invasive Species Management for UT West Branch Rocky River |  |  |  |  |  |  |  |  |  |  |        |
| Site Address:         | 21215 Shearer Rd. Davidson, NC   |  |  |  |  |  |  |  |  |  |  |        |
| Category:             | Riparian Habitat   |  |  |  |  |  |  |  |  |  |  | Other: |

## PRODUCT APPLIED and SITE CONDITIONS

| Date                 | Occurrence Site Name       | Species controlled  | Mix Code | Quantity of Mix Applied | End Use Concentrate | Air Temp | Wind Speed | Wind Direct | Start Time | End Time | Equip. Code | MoA Code | Acres Treated & Comments |
|----------------------|----------------------------|---|----------|-------------------------|---------------------|----------|------------|-------------|------------|----------|-------------|----------|--------------------------|
| 4/17/2023- 4/19/2023 | UT West Branch Rocky River | Japanese Honeysuckle, Chinese Privet, Autumn Olive, Trifoliolate Orange | 1        | 56 gal                  | 6%                  | 71°F     | 7 MPH      | SW          | 7:30 AM    | 3:30 PM  | B           | i        | 7                        |
| 4/17/2023- 4/19/2024 | UT West Branch Rocky River | Japanese Honeysuckle, Chinese Privet, Autumn Olive, Trifoliolate Orange | 2        | 36 Gal                  | 5%                  | 71°F     | 7 MPH      | SW          | 7:30 AM    | 3:30 PM  | B           | i        | 4.5                      |
|                      |                            |   |          |                         |                     |          |            |             |            |          |             |          |                          |

## STAFF

| Employee Name  | Pesticide License # | Hours | Comments | Employee Name | Pesticide License # | Hours | Comments |
|----------------|---------------------|-------|----------|---------------|---------------------|-------|----------|
| Michael Foster | NC#026-38079        | 18    |          |               |                     |       |          |
| Miguel Mattox  | NC#026-38535        | 18    |          |               |                     |       |          |

## MATERIAL and EQUIPMENT

| Herbicide/Adjuvant Information |                |              |          |                            | Equipment Information |                       |          |                           |
|--------------------------------|----------------|--------------|----------|----------------------------|-----------------------|-----------------------|----------|---------------------------|
| EPA Reg. No.                   | Brand Name     | Manufacturer | Mix Code | Mix Description            | Equip. Code           | Equipment Description | MoA Code | Mode of Application (MoA) |
| 524-343                        | Roundup Custom | Bayer        | 1        | 6% Solution Roundup Custom | A                     | Engine Sprayer        | i        | Foliar                    |
| 81927-13                       | Triclopyr 3    | Alligare     | 2        | 5 % Solution Triclopyr 3   | B                     | Backpack Sprayer      | ii       | Basal Bark                |
|                                |                |              | 3        |                            | C                     | Wicking Device        | iii      | Hack-and-Squirt           |
|                                |                |              | 4        |                            | D                     | Injector              | iv       | Aerial                    |

## ADDITIONAL DATA REQUESTED BY CLIENT

|  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
|  |  |  |  |  |  |  |  |  |  |  |  |  |  |
|--|--|--|--|--|--|--|--|--|--|--|--|--|--|




# **Appendix G**

## IRT Correspondence

ROY COOPER  
Governor

ELIZABETH S. BISER  
Secretary

MARC RECKTENWALD  
Director



NORTH CAROLINA  
Environmental Quality

---

## MEMORANDUM

---

MEETING: IRT Monitoring Year 3 Site Visit Meeting Summary  
**UT West Branch Rocky River Project**  
Yadkin River Basin 03040105: Mecklenburg County, NC  
USACE Action ID 2017-00342  
DWR # 2018-1696 v.1  
DMS Project Number 92684

MEETING DATE: August 30, 2023

ATTENDEES: Kim Isenhour, USACE  
Erin Davis, USACE  
Dave McHenry, NCWRC  
Harry Tsomides, NCDMS  
Paul Wiesner, NCDMS  
Matthew Reid, NCDMS

---

NCDMS and the IRT met on site to field review and discuss the monitoring progress of the mitigation site. The site is currently in Monitoring Year 3 (2023).

The group met in the gravel parking lot in the Town of Davidson's Fisher farm Park and discussed the site in general. Harry summarized the site history including ongoing invasives treatments, boundary compliance, the positive project partnership with the Town of Davidson, and overall site performance challenges so far during the monitoring period. In general the site is reflective of the most recent deliverable, *UT West Branch Rocky River Project - Year 2 Monitoring Report* (January 2023). The CCPVs from the report are attached with this memo.

The group walked towards the downstream limits of the project near the greenway and Piedmont Natural Gas (PNG) underground gas line. Harry pointed out that the project limits are just upstream from the PNG right-of-way. The easement boundary is well marked in the area and the wooden posts along this line were pointed out. Before beginning the stream walk in an upstream direction, a small kudzu infestation was pointed out along the greenway. Harry noted that, while the project area is currently under contract (throughout the project lifetime) for invasives treatments, the kudzu is outside the boundary and therefore the contractor is not required to treat this area; however all agreed that it would be prudent to treat the area and Harry agreed to look into ways to accomplish this, including inquiring with the Town Parks staff, as well as with the project manager with Mecklenburg County, who are implementing another stream restoration project along the greenway (upstream on West Branch Rocky River).



North Carolina Department of Environmental Quality | Division of Mitigation Services  
217 West Jones Street | 1652 Mail Service Center | Raleigh, North Carolina 27699-1652  
919.707.8976



The group began to walk upstream, noting the project culvert installation at the downstream end. There was evidence of some deposition and minor bank erosion/rilling (right side floodplain facing downstream). Harry noted that backwaters from flooding events along West Branch Rocky River main stem regularly back into this general area of the project, creating occasional depositions and high water. Kim asked that some seeding and mulching be performed on the area that showed rilling. Harry noted that the mounded portion on the park side of the stream came from excess excavation dirt from the project, which was approved by the Town of Davidson for wasting in that area.

The group continued to walk upstream, noting stream and vegetation conditions. Harry pointed out some floodplain areas along the lower reach (UTWB-3) that were treated for significant autumn olive infestation. The group then came to the large concrete box culvert beneath the Duke power line. The culvert was functioning well. Dave inspected it and indicated that culvert type is preferable to a typical pipe culvert. Harry noted that DMS worked with the designer during the design phase to include this type of culvert. It was noted that the area underneath the Duke power line (the entire right-of-way) has been excluded from credit. The question came up whether the powerline and culvert crossing were excluded from the easement survey. Since the meeting, Harry has confirmed that there is no easement 'cutout' at this location, and the easement area and plat includes the crossing, with notations about the power line and culvert.

From the powerline crossing, the group walked up the bike path towards UT2. The area around the UT2 culvert crossing were observed. Dave inspected the culvert and noted some sedimentation within the culvert. Harry explained that there were large gullies farther upstream on UT2 (outside the project area) that are the likely sediment source acting as a stressor on UT2. On balance, UT2 appears to be transporting incoming sediments but there is evidence of some aggradation along this reach. Harry noted that it has been worse in the past; and that DMS had removed large masses of juncus by hand in this area during MY1 and MY2. Kim asked for a more thorough mapping of aggraded areas on the project. Harry indicated he would reach out to RES (monitoring consultant) to provide that moving forward.

As the group walked from this area into and along UTWB-2 in an upstream direction, it became clear that wetland-type vegetation is favoring the stream (*Juncus and Sagittaria sp.*). Despite sometimes heavy aquatic vegetation, perennial, single thread flow through all project reaches was observed. Adding streamside live stakes was discussed as a potential longer term solution, to increase shading and reduce in-stream vegetation. The possibility of in-stream invasives treatment was briefly discussed and it was agreed that this was not feasible and would only work in the short term. As the group walked upstream and into UTWB-1, Harry noted two piping riffle-step structures that were not fully functional with accumulated herbaceous vegetation on top. Dave and Harry peeled back the geotextile fabric on a couple of the structures and it was immediately evident that most of the stream flows were escaping down small 'sink holes' along the stream bank in the rock material that had been used to construct the riffles. All told, the group noted four structures with similar conditions that had lost at least some of their functionality, although they were not negatively impacting overall stability. The group consensus was that some focused repositioning of rock and fabric might be just as effective and less of an impact (and less costly) as rebuilding the entire structures. Harry and DMS will evaluate and explore the most effective way to move forward with this issue and provide an update in the MY3 annual monitoring report.



The group walked upstream into and along UTWB-1. More wetland type vegetation as observed as this area has some side slope seepage into the streamside areas. UT1 was observed and looked fine. Harry noted an area along the uppermost segment of UTWB-1 where a floodplain rock outlet had been restored recently by hand (by DMS), keeping storm flows off a small eroding side slope. This seemed to be functioning well following a recent heavy rain event. Some old barb wire fencing was observed near UT1, and it was agreed that DMS would remove old fencing and T-posts within the easement. Some scattered kudzu were noted at the upstream limits of the project. Kim noted that sweet gum was volunteering around the UTWB-1 reach area in large numbers. The group then walked to the upstream limit of the project and walked back towards the parking lot where the meeting adjourned. Wrap-up discussion/summary points are as follows:

- The project area will continue to be treated as needed throughout MY7 for invasive vegetation, including kudzu, autumn olive resprouting, and other invasives as observed. The small patch of kudzu just beyond the project downstream limit will be further investigated and treatment options explored with community stakeholders. Invasives status within the project, and any external treatments, will be updated and reported in annual monitoring reports moving forward.
- The minor rilling/erosion along UTWB-3 right floodplain near the mounded area will be reseeded, mulched, and included in monitoring reporting moving forward.
- DMS plans to add some stream side livestakes on the project site in strategic locations to provide additional stream stability and stream shading to reduce instream vegetation.
- Kim asked if some winter photos could be included in the annual monitoring reports. Efforts will be made to include winter photos which might capture stream conditions more effectively.
- Some monitoring features will need updating from MY2 to MY3; specifically, excessively aggraded segments will be mapped to a greater resolution; the invasives polygons in the monitoring report will be field verified and updated for MY3, since several treatments have occurred since the MY2 report was completed; and piping structures will be updated and mapped on the CCPVs. The small area of rilling/erosion along UTWB-3 will be monitored and mapped.
- DMS committed to removing some relict barbed wire and metal T-Posts (internal to the easement) prior to transfer to DEQ Stewardship.
- Moving forward, UT2 will be mapped in annual monitoring reports in more detail for excessive aggradation.
- The four piping structures will be addressed with restorative work (to be determined) and reported/updated in annual monitoring reports moving forward.
- This memo will be included as an Appendix in the Monitoring Year 3 Report.









Figure 2a - CCPV MY2 Overview

UT West Branch Rocky River Mitigation Project

Mecklenburg County, North Carolina

















Date: 11/23/2022

Drawn by: GDS

1 in = 250 feet

Checked by: DGD


Legend

-  Conservation Easement
-  Existing Wetland
- Fixed Vegetation Plot**
-  >320 stems/acre
- Random Vegetation Plot**
-  >320 stems/acre
-  <320 stems/acre
- Stream Mitigation**
-  Restoration
-  Enhancement I
-  Enhancement II
-  No Credit
-  Cross Section
-  Structure
-  Top of Bank
- Monitoring Devices**
-  Stage Recorder
-  Flow Gauge
-  Ambient/Rain Gauge
-  Photo Station

**Vegetation Condition Assessment**


| Invasive Species | Target Community  |   |   |
|------------------|---|---|---|
|                  | Present   | Marginal  | Absent  |
| Absent           | No Fill   |  |  |
| Present          |  |  |  |





**Figure 2b - CCPV MY2**  
**UT West Branch Rocky River Mitigation Project**  
**Mecklenburg County, North Carolina**

Date: 11/23/2022 Drawn by: DGD  
 1 in = 100 feet Checked by: xxx




- Conservation
- Existing
- Fixed Vegetation
- > 320
- MY2 RVP > 320
- Yes
- 
- Stream
- Enhancement I
- Enhancement II
- No
- Cross
- Top of
- Monitoring Devices
- + Stage
- Flow
- Ambient/Rain
- ★ Photo

**Vegetation Condition Assessment**



| Invasive Species | Target Community |          |        |
|------------------|------------------|----------|--------|
|                  | Present          | Marginal | Absent |
| Absent           |                  |          |        |
| Present          |                  |          |        |





**Figure 2b - CCPV MY2**  
**UT West Branch Rocky River Mitigation Project**  
**Mecklenburg County, North Carolina**

Date: 11/23/2022 Drawn by: DGD  
 1 in = 100 feet Checked by: xxx



**Vegetation Condition Assessment**

| Invasive Species | Target Community |                      |                   |
|------------------|------------------|----------------------|-------------------|
|                  | Present          | Marginal             | Absent            |
| Absent           | No Fill          | Light Yellow Hatched | Light Red Hatched |
| Present          | Yellow Hatched   | Light Green Hatched  | Light Red Hatched |

Document Path: R:\Information Systems\Projects\101200\_UT\_West\_Branch\_Rocky\_River\_Mitigation\MY2\_2022\Map\Figure\_2b\_CCPV\_MY2\_2022\_UTWB.RXD