



# MONITORING YEAR 2 ANNUAL REPORT

Final

## VILE CREEK MITIGATION SITE

Alleghany County, NC  
DEQ Contract No. 5999  
DMS Project No. 96582

DWR No. 14-0869  
USACE Action ID 2014-01585

Data Collection Period: April – November 2018  
Submission Date: December 13, 2018

---

### PREPARED FOR:



**NC Department of Environmental Quality**  
**Division of Mitigation Services**  
1652 Mail Service Center  
Raleigh, NC 27699-1652

Mitigation Project Name Vile Creek Mitigation Site  
 DMS ID 96582  
 River Basin New  
 Cataloging Unit 05050001

County Allegheny  
 Date Project Instituted 6/24/2014  
 Date Prepared 5/22/2018

USACE Action ID 2014-01585  
 NCDWR Permit No 2014-0869

Credit Release Milestone	Stream Credits						Wetland Credits							
	Scheduled Releases (Stream)	Warm	Cool	Cold	Anticipated Release Year (Stream)	Actual Release Date (Stream)	Scheduled Releases (Forested)	Riparian Riverine	Riparian Non-riverine	Non-riparian	Scheduled Releases (Coastal)	Coastal	Anticipated Release Year (Wetland)	Actual Release Date (Wetland)
Potential Credits (Mitigation Plan)				5,146.000					5.820					
Potential Credits (As-Built Survey)				5,053.014					5.703					
1 (Site Establishment)	N/A				N/A	N/A	N/A				N/A		N/A	N/A
2 (Year 0 / As-Built)	30%			1,515.904	2017	7/25/2017	30%		1.711		30%		2017	7/25/2017
3 (Year 1 Monitoring)	10%			505.301	2018	4/25/2018	10%		0.570		10%		2018	4/25/2018
4 (Year 2 Monitoring)	10%				2019		10%				15%		2019	
5 (Year 3 Monitoring)	10%				2020		10%				20%		2020	
6 (Year 4 Monitoring)	5%				2021		10%				10%		2021	
7 (Year 5 Monitoring)	10%				2022		10%				15%		2022	
8 (Year 6 Monitoring)	5%				2023		10%				N/A		2023	
9 (Year 7 Monitoring)	10%				2024		10%				N/A		2024	
Stream Bankfull Standard	10%						N/A				N/A			
<b>Total Credits Released to Date</b>				<b>2,021.205</b>					<b>2.281</b>					

DEBITS (released credits only)

	1.00917	1.72973	2.57596	5	1.12222	3	2	5	1	3	2	5	1	3	2	5
	Stream Restoration	Stream Enhancement I	Stream Enhancement II	Stream Preservation	Riparian Restoration	Riparian Creation	Riparian Enhancement	Riparian Preservation	Nonriparian Restoration	Nonriparian Creation	Nonriparian Enhancement	Nonriparian Preservation	Coastal Marsh Restoration	Coastal Marsh Creation	Coastal Marsh Enhancement	Coastal Marsh Preservation
As-Built Amounts (feet and acres)	2,970.000	1,088.000	3,815.000		6.400											
As-Built Amounts (mitigation credits)	2,943.013	629.000	1,481.001		5.703											
Percentage Released	40%	40%	40%		40%											
Released Amounts (feet / acres)	1,188.000	435.200	1,526.000		2.560											
Released Amounts (credits)	1,177.205	251.600	592.401		2.281											
NCDWR Permit	USACE Action ID	Project Name														
2013-0777	2012-01963	NCDOT TIP R-3101 - US 21 Improvements		190.230												
2014-0762	2012-00882	NCDOT R-2915A - US 221 Widening		206.540	0.660											
2014-0762	2012-00882	NCDOT R-2915B - US 221 Widening		494.230	326.400	998.340	0.965									
2014-0762	2012-00882	NCDOT R-2915D - US 221 Widening			0.294											
2014-0762	2012-00882	NCDOT R-2915A - US 221 Widening			154.764											
1997-0616	1997-07161	NCDOT TIP R-0529BA / BB / BD			306.540											
2014-0762	2012-00882	NCDOT R-2915D - US 221 Widening		297.000	108.800	66.356	0.641									
Remaining Amounts (feet / acres)	0.000	0.000	0.000		0.000											
Remaining Amounts (credits)	0.000	0.000	0.000		0.000											

Contingencies (if any): None

Signature of Wilmington District Official Approving Credit Release

9/20/18  
 Date

1 - For NCDMS, no credits are released during the first milestone

2 - For NCDMS projects, the second credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the NCIRT by posting it to the NCDMS Portal, provided the following criteria have been met:

- 1) Approval of the final Mitigation Plan
- 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property
- 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan
- 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required

3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met

**PREPARED BY:**

---



1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Phone: 704.332.7754  
Fax: 704.332.3306



December 13, 2018

Mr. Harry Tsomides  
NC Department of Environmental Quality  
Division of Mitigation Services  
5 Ravenscroft Dr., Suite 102  
Asheville, NC 28801

RE: **Response to MY2 Draft Report Comments**  
**Vile Creek Mitigation Project**  
DMS Project # 96582  
Contract Number 5999  
New River Basin - #CU# 05050001 - Alleghany County, North Carolina

Dear Mr. Tsomides:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year 3 report for the Henry Fork Mitigation Project. The following Wildlands responses to DMS's report comments are noted in italics lettering.

**DMS comment;** Executive Summary - While the detail is provided in Section 1.2.5, given the significance of the two MY02 fall storm events (Hurricane Florence and Tropical Storm Michael) in this region, it would be helpful to note in the ES that the site was evaluated following these events and that the results are in the narrative.

*Wildlands response; The requested verbiage was included in the Executive Summary.*

**DMS comment;** Section 1.2.2 – It is noted that a geomorphically significant event is still pending. Does Wildlands feel that Hurricane Florence and Tropical Storm Michael were not geomorphically significant events?

*Wildlands response; Wildlands agrees that Hurricane Florence and Tropical Storm Michael exceeded the geomorphic significant discharge (Qgs) for the site. However, Qgs documentation following these storm events was not completed due to the timing of the storm events. Wildlands is optimistic that it will be feasible to document at least two Qgs events within the remainder of the five-year monitoring period.*

**DMS comment;** Section 1.3 – It is noted that the Site has partially met the stream hydrologic success criteria; please describe what the criteria are.

*Wildlands response; Section 1.3 has been updated to describe the stream success criteria that has been met. "Multiple bankfull events were documented on both Vile Creek and UT1; therefore, the Site has partially met the stream hydrological success criteria of two or more bankfull events occurring in separate years within the restoration and enhancement reaches."*



**DMS comment;** It would be helpful to show the station numbers on the CCPVs so the reader can match the narrative with the maps.

*Wildlands response; Wildlands has updated the CCPV maps to include the longitudinal stationing.*

**DMS comment;** Visual Assessment tables – Localized areas of scour /erosion are noted in Section 1.2.5; however, the visual assessment tables on some of these reaches indicate 100% performance. In addition, the “Totals” section for ‘Bank’ does not seem to be summed accurately in some instances. Please reexamine the visual assessment tables and provide an up-to-date and accurate depiction of areas of scour/erosion, undercut banks, etc. and totals following the fall 2018 major storm events.

*Wildlands response; Wildlands has updated the CCPVs to remove the stream areas of concern that do not meet the mapping threshold. The visual assessment tables (5a-5e) were also updated to reflect an accurate depiction of scour/erosion performance. Section 1.2.5 was updated to clarify the areas are under the mapping threshold and correct station numbers.*

**DMS comment;** As Wildlands has done in the past, please include a response to the comment letter and how/where the comments were addressed. Please insert this letter directly behind the cover page in the final deliverables. The IRT has requested that we include this letter with the final deliverables. The response letter will need to be included with all future monitoring deliverables.

*Wildlands response; Wildlands has included this response letter as part of the final report deliverable to DMS and the IRT.*

Enclosed please find four (4) hard copies and one (1) electronic copy on CD of the Final Monitoring Report. Please contact me at 704-332-7754 x110 if you have any questions.

Sincerely,

Kirsten Y. Gimbert  
Environmental Scientist  
[kgimbert@wildlandseng.com](mailto:kgimbert@wildlandseng.com)

## EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed a full-delivery stream and wetland mitigation project at the Vile Creek Mitigation Site (Site) for the North Carolina Division of Mitigation Services (DMS) to restore and enhance a total of 8,056 linear feet (LF) of perennial and intermittent stream and to restore 6.40 acres of riparian wetlands in Alleghany County, NC. The Site is expected to generate 5,053 stream mitigation units (SMUs), and 5.70 riparian wetland mitigation units (WMUs) for the New River Basin (Table 1). The Site is located approximately one mile east of the Town of Sparta, NC in the New River Basin; eight-digit Cataloging Unit (CU) 05050001 and the 14-digit Hydrologic Unit Code (HUC) 05050001030020 (Figure 1). The Site streams consist of Vile Creek and five unnamed tributaries (UT) to Vile Creek including UT1, UT1b, UT1c, UT2, UT3, and a portion of the Little River (Figure 2). Vile Creek flows into the Little River near the downstream site boundary. The land adjacent to the streams and wetlands is primarily maintained cattle pasture and forest.

The Site is within a Targeted Local Watershed (TLW) identified in the New River Basin Restoration Priority (RBRP) plan (NCDENR, 2009). The Site is also located within the planning area for the Little River & Brush Creek Local Watershed Plan (LWP). The LWP identified the following stressors to watershed function: deforested buffers that are heavily grazed, livestock access to the streams, heavily eroded stream banks, land-disturbing activities on steep slopes, non-point source pollution from the Town of Sparta and surrounding areas, and drained and deforested wetland areas (NCDENR, 2007).

The project goals defined in the mitigation plan (Wildlands, 2016) were established with careful consideration of goals and objectives that were described in the RBRP and to meet DMS mitigation needs while maximizing the ecological and water quality uplift with the watershed. The project goals established in the mitigation plan focused on permanent protection for the site, re-establishing natural hydrology and vegetation, reducing water quality stressors, and enhancing terrestrial and aquatic habitat.

The Site construction and as-built survey were completed in February 2017. Monitoring Year (MY) 2 assessments and site visits were completed between April and November 2018 to assess the conditions of the project.

Overall, the Site has met the required stream, vegetation, and hydrology success criteria for MY2. All restored and enhanced streams are stable and functioning as designed. Following the fall storm events (Hurricane Florence and Tropical Storm Michael), site conditions were evaluated, and the results are discussed later. During MY2, two bankfull events occurred on Vile Creek Reach 2 and one bankfull event occurred on UT1 Reach 2. UT1 pebble count reflected coarser material in both reaches. The overall average stem density for the Site is 502 stems per acre and is therefore on track to meet the MY3 requirement of 320 stems per acre for trees and 160 plants per acres for shrubs. All ten gages in the wetland re-establishment and rehabilitation areas are meeting or exceeding hydrology success criteria



**VILE CREEK MITIGATION SITE**  
Monitoring Year 2 Annual Report

**TABLE OF CONTENTS**

<b>Section 1: PROJECT OVERVIEW</b> .....	<b>1-1</b>
1.1 Project Goals and Objectives .....	1-1
1.2 Monitoring Year 2 Data Assessment.....	1-2
1.2.1 Stream Assessment.....	1-2
1.2.2 Stream Hydrology Assessment .....	1-2
1.2.3 Vegetative Assessment .....	1-2
1.2.4 Wetland Assessment.....	1-3
1.2.5 Areas of Concern/Adaptive Management Plan .....	1-3
1.3 Monitoring Year 2 Summary .....	1-4
<b>Section 2: METHODOLOGY</b> .....	<b>2-1</b>
<b>Section 3: REFERENCES</b> .....	<b>3-1</b>

**APPENDICES**

<b>Appendix 1</b>	<b>Figures and Tables</b>
Figure 1	Project Vicinity Map
Figure 2	Project Component Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
<b>Appendix 2</b>	<b>Visual Assessment Data</b>
Figure 3.0-3.4	Integrated Current Condition Plan View
Table 5a-d	Visual Stream Morphology Stability Assessment Table
Table 6	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs
	Bog Vegetation Photographs
<b>Appendix 3</b>	<b>Vegetation Plot Data</b>
Table 7	Vegetation Plot Criteria Attainment
Table 8	CVS Vegetation Plot Metadata
Table 9a-b	Planted and Total Stems and Planted Herbaceous Cover (Bog Cells)
<b>Appendix 4</b>	<b>Morphological Summary Data and Plots</b>
Table 10a-b	Baseline Stream Data Summary
Table 11	Morphology and Hydraulic Summary (Dimensional Parameters – Cross Section)
Table 12a-b	Monitoring Data – Stream Reach Data Summary
	Cross-Section Plots
	Reachwide and Cross-section Pebble Count Plots
<b>Appendix 5</b>	<b>Hydrology Summary Data and Plots</b>
Table 13	Verification of Bankfull Events
Table 14	Wetland Gage Attainment Summary
	Groundwater Gage Plots & Stream Gage Plots
	Monthly Rainfall Data





## Section 1: PROJECT OVERVIEW

---

The Site is located approximately one mile east of the Town Sparta in eastern Alleghany County, NC. The project is within the New River Basin; eight-digit CU 05050001 and the 14-digit HUC 05050001030020 (Figure 1). Located in the Blue Ridge Belt of the Blue Ridge Province (USGS, 1998), the project watershed primarily includes managed herbaceous, mixed upland hardwoods, and other forested land. The drainage area for the project streams range from 0.01 square miles to 2.69 square miles.

The project streams consist of Vile Creek and five unnamed tributaries (UT) to Vile Creek including UT1, UT1b, UT1c, UT2, UT3, and a portion of the Little River. Stream restoration reaches include Vile Creek (Reaches 1 and 2) and UT1 Reach 2, which together comprising 3,047 linear feet (LF) of perennial stream channel. Stream enhancements reaches include UT1 Reach 1, UT1b, UT1c, UT2, UT3, and a portion of Little River, totaling 5,009 LF. Wetland components include 3.02 acres of wetland rehabilitation and 3.38 acres of wetland re-establishment.

Construction activities were completed by Land Mechanic Designs, Inc. in February 2017. Planting and seeding activities were completed by Bruton Natural Systems, Inc. in February 2017. The land required for construction, management, and stewardship of the mitigation project included portions of five parcels resulting in 25.04 acres of the conservation easement. The project is expected to generate 5,053 stream mitigation units (SMUs) and 5.70 riparian wetland mitigation units (WMUs). Annual monitoring will be conducted for seven years with close-out anticipated to commence in 2024 given the success criteria are met.

### 1.1 Project Goals and Objectives

The Site is intended to provide numerous ecological benefits within the New River Basin. While many of these benefits are limited to the Vile Creek project area; others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals were established with careful consideration of goals and objectives that were described in the RBRP and to address stressors identified in the LWP.

The following project specific goals established in the mitigation plan (Wildlands, 2016) include:

- Reduce pollutant inputs to streams including fecal coliform, nitrogen, and phosphorous;
- Reduce inputs of sediment into streams from eroding stream banks;
- Return a network of streams to a stable form that is capable of supporting hydrologic, biologic, and water quality functions;
- Improve aquatic communities in project streams and provide improved habitat for trout migrating from Little River into Vile Creek. Note: Presence of aquatic organisms and trout will not be tied to project success criteria;
- Raise local groundwater elevations and allow for more frequent overbank flows to provide a source of hydration for floodplain wetlands. Reduce shear stress on channels during larger flow events;
- Restore wetland hydrology, soils, and plant communities;
- Improve and expand Southern Appalachian bog habitat to support bog species such as bog turtles. Note: Presence of bog turtles will not be tied to project success criteria;
- Create and improve riparian and wetland habitats by planting native vegetation. Provide a canopy to shade streams and reduce thermal loadings. Create a source of woody inputs for



streams. Reduce flood flow velocities on floodplain and improve long-term lateral stability of streams. Improve bog habitat by planting herbaceous wetland plants; and

- Ensure that development and agricultural uses that would damage the site or reduce the benefits of project are prevented.

## 1.2 Monitoring Year 2 Data Assessment

Annual monitoring and quarterly site visits were conducted during MY2 to assess the condition of the project. The stream, vegetation, and hydrologic success criteria for the Site follows the approved success criteria presented in the Vile Creek Mitigation Plan (Wildlands, 2016).

### 1.2.1 Stream Assessment

Morphological surveys for the MY2 were conducted in April 2018. All streams within the site appear stable with some areas exhibiting minor scour.

In general, the cross-sections show little change in the bankfull area, maximum depth ratio, and width-to-depth ratio. All cross-sections fell within the parameters defined for channels of the appropriate stream type (Rosgen, 1994 & 1996). Cross-section two shows slight scouring downstream of a vane/log sill which has created a micro-habitat within the chunky riffle structure. During MY1, cross-section seven reflected an increase in the cross-sectional area; however, there was no change during MY2. Wildlands will continue to watch these cross-sections in upcoming monitoring years.

Pebble counts in Vile Creek indicated little to no change in substrate material, while UT1 indicates coarser materials in the riffle features from MY2. Refer to Appendix 2 for the visual stability assessment table, Current Condition Plan View (CCPV) map, and reference photographs. Refer to Appendix 4 for the morphological data and plots.

### 1.2.2 Stream Hydrology Assessment

At the end of the seven-year monitoring period, two or more bankfull events and geomorphically significant (60%+ of bankfull flow) events must have occurred in separate years within the restoration and enhancement reaches.

During MY2, the Vile Creek Reach 2 stream gage documented two bankfull events and the UT1 stream gage documented one bankfull event; however, no geomorphically significant events were documented. With multiple bankfull events recorded during MY1 and MY2 on both Vile Creek Reach 2 and UT1; the success criteria have partially been met for the restoration streams. Although the two fall storms were geomorphical significant events, the documentation for the success criteria was not completed due to the monitoring schedule and the timing of the events. The geomorphical significant event will be documented within the remainder of the five year monitoring period. Refer to Appendix 5 for hydrology summary data and plots.

### 1.2.3 Vegetative Assessment

A total of 17 woody vegetation plots were established during the baseline monitoring within the project easement area. The woody vegetation plots were installed using a 100 square meter quadrant (10m x 10m or 5m x 20m). The final woody vegetative success criteria will be the survival of 210 planted stems per acre in the planted riparian and wetland corridor at the end of the required monitoring period (MY7). The interim measure of vegetative success for the Site will be the survival of at least 320 planted stems per acre at the end of the third monitoring year (MY3) and at least 260 stems per acre at the end of the fifth monitoring year (MY5). Planted trees must average 10 feet in height in each plot at the end of the seventh year of monitoring. The success criteria for shrubs will be 160 surviving plants per acre at year 3, 130 at year 5, and 105 at year 7. There are no height criteria for shrubs. In addition, eight



herbaceous vegetation bog plots were installed using a 20 square meter (5m x 4m) quadrant. The bog plots are assessed by visually estimating the percent coverage within each plot and must have 80% coverage for success criteria.

The MY2 vegetative survey was completed in September 2018. The 2018 vegetation monitoring resulted in an average stem density of 502 stems per acre, which is greater than the interim requirement of 320 stems/acre required at MY3. During MY2, 15 of the 17 plots individually met the success criteria and the average stem height for the Site is 2.3 feet. With approximately 93% herbaceous coverage, the bog cells have become well established since project construction. Refer to Appendix 2 for vegetation plot photographs and the vegetation condition assessment table and Appendix 3 for vegetation data tables.

#### **1.2.4 Wetland Assessment**

A total of ten groundwater hydrology gages (GWGs) were established during the baseline monitoring within the wetland rehabilitation, wetland re-establishment, and bog areas. A barotroll logger (to measure barometric pressure used in the calculations of groundwater levels with gage transducer data) and a rain gage were also installed on Site. All monitoring gages are downloaded on a quarterly basis and maintained as needed. The final performance standard for wetland hydrology will be a free groundwater surface within 12 inches of the ground surface for 14 consecutive days (8.5%) of the defined 169-day growing season which is measured under typical precipitation conditions. The final performance standard for bog areas will be a free groundwater surface within 12 inches of the ground surface for 20 consecutive days (12%) of the growing season.

All ten GWGs met the success criteria for MY2; however, GWGs 2, 3 and 7-9 decreased from MY1. The decrease in water level for GWGs 7-9 may have been affected by lowering the most downstream berm that was initially backing up 6-10 inches of water. The measured hydroperiod ranged from 8% to 100% of the growing season. Wildlands will continue monitoring the change. Refer to Appendix 2 for the groundwater gage locations and Appendix 5 for groundwater hydrology summary data and plots.

#### **1.2.5 Areas of Concern/Adaptive Management Plan**

Following Hurricane Florene and Tropical Storm Michael in Fall 2018, areas of minor scour and erosion were observed along several meander bends including, but not limited to Vile Creek Reach 3 station 124+00, Vile Creek Reach 1 and UT1 confluence, UT1 Reach 1 station 211+50, and UT2 station 306+50. The bank erosion areas were mostly associated with Enhancement I and Enhancement II streams. The UT2 stream, which is an Enhancement II, was observed with bed aggradation at stations 308+75, 310+00, and station 311+25. Aggradation has resulted in sheet flow onto the flood plain rather than a single channel at station 311+25. While these areas are under the mapping threshold, Wildlands will continue to monitor the areas of concern during future site visits.

There were some areas that required some remedial action after the IRT and DMS MY1 site walk, which appear to be stable and functioning properly. Specifically, the middle bog area on the left floodplain along Vile Creek Reach 1 contained concentrated flow paths that conveyed water through the bog. To prevent a potential headcut, the flow was dispersed by placing three coir logs across the concentrated flow paths. This was intended to be a temporary measure to prevent erosion until the vegetation was established, which was noted to have improved throughout this area in MY2. Wildlands will continue to monitor in subsequent years.

Invasive species including Japanese barberry (*Berberis thunbergii*), Oriental bittersweet (*Celastrus orbiculatus*), and multiflora rose (*Rosa multiflora*) are present within and around the Site. These species are not impacting survival rates of planted stems at this time; however, 17.2% of the easement contained invasive plants that warranted treatment to prevent any future impact. The treatment

included cutting to the plants and applying glyphosate the stumps or stems. Refer to Appendix 2 for the vegetation condition assessment table and the CCPV map.

Less than 1% of the easement contains a few areas of poor herbaceous cover that are located between GWGs 7 and 8, along the right bank of UT2 around station 306+00 and the left bank of Vile Creek Reach 3 located at the boulder toe between stations 125+00 – 126+00. These areas will require additional seeding, fertilizing and live stakes around the Vile Creek Reach 3 section.

As stated earlier, multiple areas of erosion and scour have occurred throughout the Site. Wildlands will continue to monitor these areas and take necessary action to stabilize the bank, if the bank erosion advances.

### **1.3 Monitoring Year 2 Summary**

The streams within the Site appear to be stable and functioning as designed. Multiple bankfull events were documented on both Vile Creek and UT1; therefore, the Site has partially met the stream hydrological success criteria of two or more bankfull events occurring in separate years within the restoration and enhancement reaches. The average planted stem density for the Site is 502 stems per acres and is on track to meeting the MY7 success criteria and 15 of the 17 individual vegetation plots meet the MY3 success criteria as noted in the CCPV. Vegetation plots 9 and 14 may warrant a supplemental planting next winter. All groundwater gage met the success criteria for MY2; however, a change was observed in the hydrology for multiple gages. Planned management and maintenance will continue to address any areas of concerns that should advance or arise.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.



## Section 2: METHODOLOGY

---

Geomorphic data were collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using either a Trimble or Topcon handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Crest gages were installed in surveyed riffle cross sections and monitored quarterly. Hydrologic monitoring instrument installation and monitoring methods are in accordance with the United States Army Corps of Engineers (USACE, 2003) standards. Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2006).




## Section 3: REFERENCES




---

- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2006. CVS-EEP Protocol for Recording Vegetation Version 4.0. Retrieved from <http://deq.nc.gov/document/cvs-EEP-protocol-v42-lev1-2>
- North Carolina Division of Water Resources (NCDWR). 2016. Surface Water Classifications. Retrieved from <http://deq.nc.gov/about/divisions/water-resources/planning/classification-standards/classifications>
- North Carolina Department of Environment and Natural Resources. 2009. New River Basin Restoration Priorities. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>
- North Carolina Department of Environment and Natural Resources. 2007. Little River & Brush Creek Local Watershed Plan (LWP) Project Atlas. Retrieved from <http://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/new-river-basin>
- Rosgen, D. L. 1994. A classification of natural rivers. *Catena* 22:169-199.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE). 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Army Corps of Engineers. Email 2018. Standard Measurement of the BHR Monitoring Parameter.
- United States Geological Survey (USGS). 1998. North Carolina Geology. <https://deq.nc.gov/about/divisions/energy-mineral-land-resources/north-carolina-geological-survey/>
- Wildlands Engineering, Inc. 2016. Vile Creek Mitigation Site Final Mitigation Plan. NCDMS, Raleigh, NC.



## **APPENDIX 1. General Figures and Tables**



 Hydrologic Unit Code (14)  
 DMS Targeted Local Watershed  
 Project Location

The subject project site is an environmental restoration site of the North Carolina Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

**Directions to Site:**  
 To reach the site from Raleigh, NC, take I-40 West toward US70/Greensboro/Winston-Salem. Keep right at the fork to continue on I-40 Business West/US-421 North. Take exit 6B for US-52 North/US-311 North/NC-8 North toward Mount Airy/Smith Reynolds/Airport. Merge onto US-311 North/US-52 North and continue to follow US-52 North. Continue on I-74 West. Take exit 6 for NC-89 toward Mount Airy. At the end of the exit ramp, turn left onto NC-89 West. Travel 13.7 miles, turn left onto NC-18 South. Travel 14.4 miles, cross over Vile Creek. Napco Road will be on the right. Take the next left onto a gravel farm road to access the Site.





Figure 1 Project Vicinity Map  
 Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018





2015 Aerial Photography




Figure 2 Project Component Map  
 Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**Table 1. Project Components and Mitigation Credits**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

MITIGATION CREDITS											
	Stream		Riparian Wetland		Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient		
Type	R	RE	R	RE	R	RE					
Totals	5,053.000	N/A	5.703	N/A	N/A	N/A	N/A	N/A	N/A		
PROJECT COMPONENTS											
Reach ID	Existing Footage/Acreage	Design Footage/Acreage	Approach	Restoration (R) or Restoration Equivalent (RE)	As-Built Stationing/Location <sup>3</sup>	As Built Footage/Acreage <sup>3</sup>	Creditable As Built Footage/Acreage <sup>1,3</sup>	Mitigation Ratio	Buffer Width Credit Reduction <sup>2</sup>	As-Built Credits (SMU/WMU) <sup>2,3</sup>	Notes
<b>STREAMS</b>											
Vile Creek Reach 1	962	920	P1	Restoration (R)	101+81 - 110+63	882	882	1:1	N/A	882.000	Alignment changed from mitigation plan/final design due to bedrock obstruction.
Vile Creek Reach 2	1,247	1,260	P1	Restoration (R)	110+63 -123+74	1,311	1,311	1:1	N/A	1,311.000	Alignment changed from mitigation plan/final design due to bedrock obstruction.
Vile Creek Reach 3	714	714	Bank Grading/Fencing/Planting	Enhancement II (R)	123+74 - 130+87	713	713	2.5:1	6	279.000	As-Built credits were reduced for areas where easement is restricted and the full buffer width is not possible.
UT1 Reach 1	1,143	1,107	Reconstructing channel to correct profile & cross section	Enhancement I (R)	201+60 - 207+16 & 207+42 - 212+74	1,114	1,088	1.5:1	95	630.000	Excludes one 25 foot easement crossing break from 207+13 - 207+38. As-Built credits were reduced for areas where easement is restricted and the full buffer width is not possible.
UT1 Reach 2	989	825	P1	Restoration (R)	212+74 - 215+68 & 216+45 - 221+28	854	777	1:1	27	750.000	Excludes 77 feet of stream outside of conservation easement from 215+68 - 216+45. Alignment changed from design due to bedrock obstruction. As-Built credits were reduced for areas where easement is restricted and the full buffer width is not possible.
UT1B	128	128	Fencing/Planting	Enhancement II (R)	250+36 - 251+64	128	128	2.5:1	3	48.000	As-Built credits were reduced for areas where easement is restricted and the full buffer width is not possible.
UT1C	234	228	Fencing/Planting	Enhancement II (R)	270+53 - 272+81	228	228	2.5:1	2	89.000	As-Built credits were reduced for areas where easement is restricted and the full buffer width is not possible.
UT2	1,226	1,226	Fencing/Planting	Enhancement II (R)	300+36 - 312+62	1,226	1,226	2.5:1	N/A	490.000	
UT3	1,316	1,236	Fencing/Planting	Enhancement II (R)	401+10 - 412+94 & 413+29 - 414+26	1,316	1,236	2.5:1	33	461.000	Creditable length reduced by 45 LF to account for 45 LF of alignment that does not have the full bankfull width within the CE.
Little River	284	284	Fencing/Planting	Enhancement II (R)	502+33 - 505+17	284	284	2.5:1	N/A	114.000	
<b>WETLANDS</b>											
Wetland Rehabilitation	3.02	3.02	Planting / Minor grading	Restoration (R)	N/A	3.02	3.02	1.3:1	N/A	2.323	
Wetland Re-establishment	0	3.50	Grading / Planting	Restoration (R)	N/A	3.38	3.38	1:1	N/A	3.380	The reduction in wetland re-establishment acreage from design to as-built stages was mainly due to Vile Creek Reaches 1 and 2 having wider top widths in the as-built survey than in the design wetland area calculations. Thus, Vile Creek cut more into the wetland area in the as-built plans than it did in the design calculations, resulting in lower as-built wetland acreage.

<sup>1</sup> Creditable As-Built footage excludes conservation easement breaks and a section along UT3 that exists outside of conservation easement.

<sup>2</sup> As-Built credits (SMUs) have been adjusted where the easement is restricted and the full buffer width and/or bankfull width is not fully contained within the conservation easement. The reductions are greater in the as-built compared to the mitigation plan. The as-built credit reductions follows the updated 2016 USACE Wilmington District Stream and Wetland Compensatory Mitigation update.

<sup>3</sup> Stream mitigation credits and stationing noted above are based on the as-built stream centerline.

COMPONENT SUMMATION					
Restoration Level	Stream (LF)	Riparian Wetland (acres)	Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
Restoration	3,047.000				
Enhancement I	1,114.000				
Enhancement II	3,895.000				
Wetland Rehabilitation		3.020			
Wetland Re-establishment		3.380			

**Table 2. Project Activity and Reporting History**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan		N/A	June 2016
Final Design - Construction Plans		N/A	June 2016
Construction		N/A	February 2017
Temporary S&E mix applied to entire project area <sup>1</sup>		N/A	February 2017
Permanent seed mix applied to reach/segments <sup>1</sup>		N/A	February 2017
Bare root and live stake plantings for reach/segments		N/A	February 2017
Baseline Monitoring Document (Year 0)	Stream Survey	March 2017	April 2017
	Vegetation Survey	April 2017	
Year 1 Monitoring	Stream Survey	September 2017	December 2017
	Vegetation Survey	September 2017	
Year 2 Monitoring	Stream Survey	April 2018	November 2018
	Vegetation Survey	September 2018	
Year 3 Monitoring	Stream Survey	2019	December 2019
	Vegetation Survey	2019	December 2019
Year 4 Monitoring	Stream Survey	2020	December 2020
	Vegetation Survey	2020	December 2020
Year 5 Monitoring	Stream Survey	2021	December 2021
	Vegetation Survey	2021	December 2021
Year 6 Monitoring	Stream Survey	2022	December 2022
	Vegetation Survey	2022	December 2022
Year 7 Monitoring	Stream Survey	2023	December 2023
	Vegetation Survey	2023	December 2023

<sup>1</sup>Seed and mulch was added as each section of construction was completed.

**Table 3. Project Contact Table**

Vile Creek Mitigation Site  
 DMS Project No.96582  
**Monitoring Year 2 - 2018**

<b>Designer</b> Jeff Keaton, PE	<b>Wildlands Engineering, Inc.</b> 1430 South Mint Street, Ste 104 Charlotte, NC 28205 704.332.7754
<b>Construction Contractor</b>	<b>Land Mechanics Design, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Planting Contractor</b>	<b>Bruton Natural Systems, Inc</b> P.O. Box 1197 Fremont, NC 27830
<b>Seeding Contractor</b>	<b>Land Mechanics Design, Inc.</b> 126 Circle G Lane Willow Spring, NC 27592
<b>Seed Mix Sources</b>	<b>Green Resource, LLC</b>
<b>Nursery Stock Suppliers</b> <b>Bare Roots</b> <b>Live Stakes</b> <b>Plugs</b>	<b>Dykes and Son Nursery</b> <b>Bruton Natural Systems, Inc.; Foggy Mountain Nursery, LLC</b> <b>Wetland Plants Inc.</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b>
Monitoring, POC	Kirsten Gimbert 704.332.7754, ext. 110

**Table 4. Project Information and Attributes**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

PROJECT INFORMATION										
Project Name	Vile Creek Mitigation Site									
County	Alleghany County									
Project Area (acres)	25.04									
Project Coordinates (latitude and longitude)	36.510530° N, -80.104092° W									
PROJECT WATERSHED SUMMARY INFORMATION										
Physiographic Province	Blue Ridge Belt of the Blue Ridge Province									
River Basin	New									
USGS Hydrologic Unit 8-digit	05050001									
USGS Hydrologic Unit 14-digit	05050001030020									
DWR Sub-basin	05-07-03									
Project Drainage Area (acres)	22,912									
Project Drainage Area Percentage of Impervious Area	2%									
CGIA Land Use Classification	Managed Herbaceous (50%), Forested (45%), Mountain Conifers (3%), Impervious (2%)									
REACH SUMMARY INFORMATION										
Parameters	Vile Creek Reach 1	Vile Creek Reach 2	Vile Creek Reach 3	UT1 Reach 1	UT1 Reach 2	UT1B	UT1C	UT2	Little River	UT3
Length of Reach (linear feet) - Post-Restoration	882	1,311	713	1,114	854	128	228	1,226	284	1,316
Drainage Area (acres)	1,375	1,639	1,720	190	218	8	8	80	22,912	38
NCDWR Stream Identification Score - Pre-Restoration	45.5	45.5	45.5	43	43	28.25	26	27, 42.5	49.5	33.5
NCDWR Water Quality Classification	C									
Morphological Description (stream type) - Pre-Restoration	C3	C4	C4	E4b	F4b	E4b	E4b	B4	C4	B4a
Evolutionary Trend (Simon's Model) - Pre-Restoration	IV	IV	IV	III	IV	III	III	II	I	III
Underlying Mapped Soils	Alluvial land, wet (Nikwasi); Chandler silt loam; Chandler stony silt loam; Chester loam; Chester stony loam; Clifton loam; Fannin silt loam; Stony Steep Land; Tate loam; Tusquitee loam; Watauga loam									
Drainage Class	Very poorly drained (Alluvial land, wet (Nikwasi)); Well Drained (Chester loam, Chester stony loam, Clifton loam, Fannin silt loam, Tate loam, Tusquitee loam, Watauga loam); Somewhat excessively drained (Chandler silt loam, Chandlery stony silt loam); Excessively drained (Stony steep land).									
Soil Hydric Status	A/D (Nikwasi); A (Chandler silt loam, Chandler stony silt loam, Tusquitee loam, Stony steep land); B (Chester silt loam, Chester stony loam, Clifton loam, Fannin silt loam, Tate loam, Watauga loam)									
Valley Slope - Pre-Restoration	0.017	0.016	0.015	0.032	0.033	0.071	0.067	0.048	N/A	0.070
FEMA Classification	AE									
Native Vegetation Community	Montane Alluvial Forest, Southern Appalachian Bog									
Percent Composition Exotic Invasive Vegetation -Post-	<1%									
REGULATORY CONSIDERATIONS										
Regulation	Applicable?	Resolved?	Supporting Documentation							
Waters of the United States - Section 404	Yes	Yes	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885. Action ID# SAW-2014-01585							
Waters of the United States - Section 401	Yes	Yes								
Division of Land Quality (Dam Safety)	N/A	N/A	N/A							
Endangered Species Act	Yes	Yes	Vile Creek Mitigation Site Categorical Exclusion (CE) Approved 9/15/2014							
Historic Preservation Act	Yes	Yes	No historic resources were found to be impacted (letter from SHPO dated 7/25/2014)							
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	No	N/A	N/A							
FEMA Floodplain Compliance	Yes	No impact application was prepared for local review. No post-project activities required.	Vile Creek Final Mitigation Plan (June 2016) and Vile Creek Categorical Exclusion (CE) Approved 9/15/2014							
Essential Fisheries Habitat	No	No	Vile Creek Final Mitigation Plan (June 2016) and Vile Creek Categorical Exclusion (CE) Approved 9/15/2014							

## **APPENDIX 2. Visual Assessment Data**




Figure 3.0 Integrated Current Condition Plan View (KEY)  
 Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018






Figure 3.1 Integrated Current Condition Plan View (Sheet 1)  
 Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018









**Table 5a. Visual Stream Morphology Stability Assessment Table**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**UT1 Reach 1 (1,114 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	22	22			100%			
	3. Meander Pool Condition	Depth Sufficient	14	14			100%			
		Length Appropriate	14	14			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	14	14			100%			
		Thalweg centering at downstream of meander bend (Glide)	14	14			100%			
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	N/A	N/A			N/A			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5b. Visual Stream Morphology Stability Assessment Table**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**UT1 Reach 2 (854 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	11	11			100%			
	3. Meander Pool Condition	Depth Sufficient	11	11			100%			
		Length Appropriate	11	11			100%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	11	11			100%			
		Thalweg centering at downstream of meander bend (Glide)	11	11	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	N/A	N/A			N/A			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5c. Visual Stream Morphology Stability Assessment Table**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**Vile Creek Reach 1 (882 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	4	4		100%				
	3. Meander Pool Condition	Depth Sufficient	4	4		100%				
		Length Appropriate	4	4		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	4	4		100%				
Thalweg centering at downstream of meander bend (Glide)		4	4	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	2	2			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	2	2			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	2	2			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5d. Visual Stream Morphology Stability Assessment Table**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**Vile Creek Reach 2 (1,311 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	11	11		100%				
	3. Meander Pool Condition	Depth Sufficient	8	8		100%				
		Length Appropriate	8	8		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	8	8		100%				
		Thalweg centering at downstream of meander bend (Glide)	8	8	100%					
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	6			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	6			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	6	6			100%			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 5e. Visual Stream Morphology Stability Assessment Table**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**Vile Creek Reach 3 (713 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			0	0	100%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	1	1		100%				
	3. Meander Pool Condition	Depth Sufficient	1	1		100%				
		Length Appropriate	1	1		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	1	1		100%				
Thalweg centering at downstream of meander bend (Glide)		1	1	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					0	0	100%	n/a	n/a	n/a
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	N/A	N/A			N/A			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	N/A	N/A			N/A			

<sup>1</sup>Excludes constructed shallows since they are evaluated in section 1.

**Table 6. Vegetation Condition Assessment Table**

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

**Planted Acreage 17**

Vegetation Category	Definitions	Mapping Threshold (Ac)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	2	0.1	0.6%
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	2	0.1	0.3%
<b>Total</b>			<b>4</b>	<b>0.2</b>	<b>0.9%</b>
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 Ac	0	0.0	0.0%
<b>Cumulative Total</b>			<b>4</b>	<b>0.2</b>	<b>0.9%</b>

**Easement Acreage 25**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1,000	19	4.3	17.2%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0.0%



## **Stream Photographs**



**Photo Point 1** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 1** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 2** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 2** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 3** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 3** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 4** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 4** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 5** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 5** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 6** – view upstream Vile Creek R1 (9/26/2018)



**Photo Point 6** – view downstream Vile Creek R1 (9/26/2018)



**Photo Point 7 – view upstream Vile Creek R1 (9/26/2018)**



**Photo Point 7 – view downstream Vile Creek R1 (9/26/2018)**



**Photo Point 8 – view upstream Vile Creek R1 (9/26/2018)**



**Photo Point 8 – view downstream Vile Creek R1 (9/26/2018)**



**Photo Point 9 – view upstream Vile Creek R1 (9/26/2018)**



**Photo Point 9 – view downstream Vile Creek R1 (9/26/2018)**



**Photo Point 10** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 10** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 11** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 11** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 12** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 12** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 13** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 13** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 14** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 14** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 15** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 15** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 16** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 16** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 17** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 17** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 18** – view upstream Vile Creek R2 (9/26/2018)



**Photo Point 18** – view downstream Vile Creek R2 (9/26/2018)



**Photo Point 19** – view upstream Vile Creek R3 (9/26/2018)



**Photo Point 19** – view downstream Vile Creek R3 (9/26/2018)



**Photo Point 20** – view upstream Vile Creek R3 (9/26/2018)



**Photo Point 20** – view downstream Vile Creek R3 (9/26/2018)



**Photo Point 21** – view upstream Vile Creek R3 (9/26/2018)



**Photo Point 21** – view downstream Vile Creek R3 (9/26/2018)





**Photo Point 22** – view upstream Vile Creek R3 (9/26/2018)



**Photo Point 22** – view downstream Vile Creek R3 (9/26/2018)



**Photo Point 23** – view upstream Little River (9/26/2018)



**Photo Point 23** – view downstream Little River (9/26/2018)



**Photo Point 24** – view upstream UT1 R1 (9/26/2018)



**Photo Point 24** – view downstream UT1 R1 (9/26/2018)



**Photo Point 25** – view upstream UT1 R1 (9/26/2018)



**Photo Point 25** – view downstream UT1 R1 (9/26/2018)



**Photo Point 26** – view upstream UT1 R1 (9/26/2018)



**Photo Point 26** – view downstream UT1 R1 (9/26/2018)



**Photo Point 27** – view upstream UT1 R1 (9/26/2018)



**Photo Point 27** – view downstream UT1 R1 (9/26/2018)



**Photo Point 28** – view upstream UT1 R2 (9/26/2018)



**Photo Point 28** – view downstream UT1 R2 (9/26/2018)



**Photo Point 29** – view upstream UT1 R2 (9/26/2018)



**Photo Point 29** – view downstream UT1 R2 (9/26/2018)



**Photo Point 30** – view upstream UT1 R2 (9/26/2018)



**Photo Point 30** – view downstream UT1 R2 (9/26/2018)



**Photo Point 31 – view upstream UT2 (9/26/2018)**



**Photo Point 31 – view downstream UT2 (9/26/2018)**



**Photo Point 31 – view of UT2 BMP (9/26/2018)**



**Photo Point 32 – view upstream UT2 (9/26/2018)**



**Photo Point 32 – view downstream UT2 (9/26/2018)**



**Photo Point 33 – view upstream UT2 (9/26/2018)**



**Photo Point 33 – view downstream UT2 (9/26/2018)**



**Photo Point 34 – view upstream UT3 (9/26/2018)**



**Photo Point 34 – view downstream UT3 (9/26/2018)**



**Photo Point 35 – view upstream UT3 (9/26/2018)**



**Photo Point 35 – view downstream UT3 (9/26/2018)**



**Photo Point 36** –stormwater wetland (9/26/2017)

## **Vegetation Photographs**



**Vegetation Plot 1 - (9/12/2018)**



**Vegetation Plot 2 - (9/12/2018)**



**Vegetation Plot 3 - (9/12/2018)**



**Vegetation Plot 4 - (9/12/2018)**



**Vegetation Plot 5 - (9/12/2018)**



**Vegetation Plot 6 - (9/12/2018)**





**Vegetation Plot 7 - (9/12/2018)**



**Vegetation Plot 8 - (9/12/2018)**



**Vegetation Plot 9 - (9/12/2018)**



**Vegetation Plot 10 - (9/12/2018)**



**Vegetation Plot 11 - (9/12/2018)**



**Vegetation Plot 12 - (9/12/2018)**



**Vegetation Plot 13 - (9/12/2018)**




**Vegetation Plot 14 - (9/12/2018)**



**Vegetation Plot 15 - (9/12/2018)**



**Vegetation Plot 16 - (9/12/2018)**



**Vegetation Plot 17 - (9/12/2018)**

## **Bog Vegetation Photographs**



**Bog Vegetation Plot 1 - (9/12/2018)**



**Bog Vegetation Plot 2 - (9/12/2018)**



**Bog Vegetation Plot 3 - (9/12/2018)**



**Bog Vegetation Plot 4 - (9/12/2018)**



**Bog Vegetation Plot 5 - (9/12/2018)**



**Bog Vegetation Plot 6 - (9/13/2018)**



**Bog Vegetation Plot 7 - (9/13/2018)**



**Bog Vegetation Plot 8 - (9/13/2018)**

### **APPENDIX 3. Vegetation Plot Data**

**Table 7. Vegetation Plot Criteria Attainment**

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

<b>Plot</b>	<b>MY1 Success Criteria Met (Y/N)</b>	<b>Tract Mean</b>
1	Y	88%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	
7	Y	
8	Y	
9	N	
10	Y	
11	Y	
12	Y	
13	Y	
14	N	
15	Y	
16	Y	
17	Y	

**Table 8. CVS Vegetation Plot Metadata**

Vile Creek Mitigation Site  
DMS Project No. 96582  
**Monitoring Year 2 - 2018**

<b>Report Prepared By</b>	Ruby Davis
<b>Date Prepared</b>	11/7/2018 15:28
<b>Database Name</b>	cvs-eep-entrytool-v2.5.0 Vile MY2.mdb
<b>Database Location</b>	Q:\ActiveProjects\005-02147 Vile Creek\Monitoring\Monitoring Year 2 (2018)\Vegetation Assessment
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Project Planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Project Total Stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	96582
<b>project Name</b>	Vile Creek Restoration Project
<b>Description</b>	Stream and Wetland Mitigation
<b>Required Plots (calculated)</b>	17
<b>Sampled Plots</b>	17



**Table 9a. Planted and Total Stem Counts**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

			Current Plot Data (MY2 2018)																					
Scientific Name	Common Name	Species Type	Vegetation Plot 1			Vegetation Plot 2			Vegetation Plot 3			Vegetation Plot 4			Vegetation Plot 5			Vegetation Plot 6			Vegetation Plot 7			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Acer rubrum	Red Maple	Tree							1	1	1						1							
Alnus serrulata	Tag Alder	Shrub Tree			1			1																
Aronia arbutifolia	Red Chokeberry	Shrub																						
Betula nigra	River Birch, Red Birch	Tree										3	3	3	1	1	1	4	4	4				
Carpinus caroliniana	Ironwood	Shrub Tree										1	1	1	1	1	1	2	2	2	1	1	1	
Cephalanthus occidentalis	Buttonbush	Shrub Tree	5	5	5	7	7	7																
Cornus amomum	Silky Dogwood	Shrub Tree	1	1	1	3	3	3	13	13	13											2	2	2
Diospyros virginiana	American Persimmon	Tree													1	1	1							
Fraxinus pennsylvanica	Green Ash	Tree										3	3	3	3	3	3	2	2	2	7	7	7	
Lindera benzoin	Northern Spicebush	Shrub Tree	6	6	6	1	1	1												3	3	3		
Liriodendron tulipifera	Tulip Poplar	Tree																						
Platanus occidentalis	Sycamore	Tree										4	4	4	1	1	1	3	3	4	2	2	2	
Quercus pagoda	Cherrybark Oak	Tree										2	2	2	1	1	1	3	3	3	2	2	2	
Stem count			12	12	13	11	11	12	14	14	14	13	13	13	8	8	9	17	17	18	14	14	14	
size (ares)			1			1			1			1			1			1			1			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			
Species count			3	3	4	3	3	4	2	2	2	4	4	4	5	5	6	5	5	5	4	4	4	
Stems per ACRE			486	486	526	445	445	486	567	567	567	526	526	526	324	324	364	688	688	728	567	567	567	
			Current Plot Data (MY2 2018)																					
Scientific Name	Common Name	Species Type	Vegetation Plot 8			Vegetation Plot 9			Vegetation Plot 10			Vegetation Plot 11			Vegetation Plot 12			Vegetation Plot 13			Vegetation Plot 14			
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Acer rubrum	Red Maple	Tree																						
Alnus serrulata	Tag Alder	Shrub Tree												1										
Aronia arbutifolia	Red Chokeberry	Shrub																						
Betula nigra	River Birch, Red Birch	Tree							2	2	2	3	3	3	2	2	2	2	2	2				
Carpinus caroliniana	Ironwood	Shrub Tree				1	1	1																
Cephalanthus occidentalis	Buttonbush	Shrub Tree										3	3	3	1	1	1							
Cornus amomum	Silky Dogwood	Shrub Tree									2													
Diospyros virginiana	American Persimmon	Tree	1	1	1										2	2	2	2	2	2				
Fraxinus pennsylvanica	Green Ash	Tree	6	6	6	1	1	1	7	7	7	1	1	1	3	3	3	1	1	1				
Lindera benzoin	Northern Spicebush	Shrub Tree																						
Liriodendron tulipifera	Tulip Poplar	Tree	2	2	2	1	1	1	2	2	2	3	3	3	1	1	1				1	1	1	
Platanus occidentalis	Sycamore	Tree	2	2	2	3	3	3	5	5	5	2	2	2	1	1	1	4	4	4	3	3	3	
Quercus pagoda	Cherrybark Oak	Tree	3	3	3				3	3	3	1	1	1	4	4	4	3	3	3	2	2	2	
Stem count			14	14	14	6	6	6	19	19	21	13	13	14	14	14	14	12	12	12	4	4	4	
size (ares)			1			1			1			1			1			1			1			
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02			0.02			
Species count			5	5	5	4	4	4	5	5	6	6	6	7	7	7	5	5	5	3	3	3	3	
Stems per ACRE			567	567	567	243	243	243	769	769	850	526	526	567	567	567	486	486	486	162	162	162	162	
			Annual Means																					
			Current Plot Data (MY2 2018)						MY2 (9/2018)						MY1 (9/2017)			MY0 (3/2017)						
Scientific Name	Common Name	Species Type	Vegetation Plot 15			Vegetation Plot 16			Vegetation Plot 17			MY2 (9/2018)			MY1 (9/2017)			MY0 (3/2017)						
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	
Acer rubrum	Red Maple	Tree									1	1	2	1	1	1								
Aronia arbutifolia	Red Chokeberry	Shrub											3											
Alnus serrulata	Tag Alder	Shrub Tree																		1	1	1		
Betula nigra	River Birch	Tree	3	3	3	8	8	8	1	1	1	29	29	29	43	43	43	55	55	55				
Carpinus caroliniana	Ironwood	Shrub Tree	5	5	5				1	1	1	16	16	16	21	21	21	21	21	21				
Cephalanthus occidentalis	Buttonbush	Shrub Tree										12	12	12	12	12	12	14	14	14				
Cornus amomum	Silky Dogwood	Shrub Tree										17	17	19	16	16	16	19	19	19				
Diospyros virginiana	American Persimmon	Tree	1	1	1							9	9	9	11	11	11	12	12	12				
Fraxinus pennsylvanica	Green Ash	Tree							1	1	1	35	35	35	36	36	36	35	35	35				
Lindera benzoin	Northern Spicebush	Shrub Tree										7	7	7	11	11	11	14	14	14				
Liriodendron tulipifera	Tulip Poplar	Tree	2	2	2				3	3	3	18	18	18	24	24	24	38	38	38				
Platanus occidentalis	Sycamore	Tree	7	7	7				3	3	3	38	38	39	40	40	40	40	40	40				
Quercus pagoda	Cherrybark Oak	Tree	1	1	1	2	2	2	2	2	2	29	29	29	35	35	35	39	39	39				
Stem count			19	19	19	10	10	10	11	11	11	211	211	218	250	250	250	288	288	288				
size (ares)			1			1			1			1			1			1						
size (ACRES)			0.02			0.02			0.02			0.02			0.02			0.02						
Species count			6	6	6	2	2	2	6	6	6	11	11	12	11	11	11	11	11	11				
Stems per ACRE			769	769	769	405	405	405	445	445	445	502	502	519	595	595	595	686	686	686				

**Color For Density**

- Exceeds requirements by 10% or greater
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of Planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total Stems

**Table 9b. Planted Herbaceous Cover (Bog Cells)**

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

	Percent Cover %							
Plot ID	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
1	<5	30	65					
2	10	75	100					
3	<5	75	95					
4	<5	90	100					
5	<5	80	90					
6	<5	85	95					
7	<5	100	100					
8	50	95	100					

## **APPENDIX 4. Morphological Summary Data and Plots**

**Table 10a. Baseline Stream Data Summary**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**Vile Creek Reach 1, Reach 2**

Parameter	PRE-RESTORATION CONDITION				REFERENCE REACH DATA								DESIGN				AS-BUILT/BASELINE					
	Vile Creek Reach 1		Vile Creek Reach 2		Meadow Creek		West Fork of Chestnut Creek		Brush Creek		Little Glade Creek		Vile Creek Reach 1		Vile Creek Reach 2		Vile Creek Reach 1		Vile Creek Reach 2			
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Riffle</b>																						
Bankfull Width (ft)	19.3		22.4		26.0		18.3	20.3		22.8		34.7		17.0		19.0		17.1	18.8	18.7	19.2	
Floodprone Width (ft)	333		119		52.0		---			---		---		37	85	42	95	>200		156	188	
Bankfull Mean Depth	1.6		0.9		2.4		1.8	2.2		1.7		2.2		1.2		1.2		1.1	1.2	1.2	1.5	
Bankfull Max Depth	2.7		1.6		3.3		2.2	2.8		2.3		2.4		1.4	1.7	1.5	1.9		1.9	2.1	2.0	2.3
Bankfull Cross-sectional Area (ft <sup>2</sup> )	30.4	31.7	20.1	48.0	62.2		35.8	40.0		37.9		76.5		19.6		23.7		19.8	21.2	22.5	28.6	
Width/Depth Ratio	12.2		25.1		10.9		8.3	11.5		13.4		15.8		14.7		15.2		13.7	17.8	12.9	15.5	
Entrenchment Ratio	17.2		5.3		>2.2		>2.2			>2.2		>2.2		2.2	5.0	2.2	5.0	>2.2		>2.2		
Bank Height Ratio	1.4		1.8		---		1.3	1.4		1.1		1.5		1.0		1.0		1.0	1.1	1.0		
D50 (mm)	112.0		56.3		---		---			---		---		---		---		60.4	69.3	58.6	61.5	
Riffle Length (ft)	---		---		---		---			---		---		---		---		19.7	74.1	18.3	94.1	
Riffle Slope (ft/ft)	0.021	0.050	0.0190	0.063	---		0.0110	0.0280		0.0040		0.0140		0.0148	0.0333	0.016	0.0360	0.0164	0.0420	0.0187	0.0385	
Pool Length (ft)	---		---		---		---			---		---		---		---		38.8	149.3	47.1	123.7	
Pool Max Depth (ft)	2.9		3.1		---		3.8	4.1		---		---		1.4	2.9	1.5	3.1	3.1	4.4	3.4	5.5	
Pool Spacing (ft)	36	69	33	88	---		31	124		---		---		34	119	38	133	55	161	87	172	
Pool Volume (ft <sup>3</sup> )	---		---		---		---			---		---		---		---		---		---	---	
<b>Pattern</b>																						
Channel Beltwidth (ft)	38	90	42	93	---		64	71		---		---		51	119	57	133	34	127	48	88	
Radius of Curvature (ft)	22	80	55	125	---		26	40		---		---		34	68	38	76	34	50	38	76	
Rc:Bankfull Width (ft/ft)	1.1	4.1	2.4	5.6	---		1.3	2.0		---		---		2.0	4.0	2.0	4.0	1.8	2.9	2.0	4.1	
Meander Wavelength (ft)	160	190	100	330	---		---			---		---		119	238	133	266	125	214	177	235	
Meander Width Ratio	2.0	4.7	1.9	4.2	---		---			---		---		3	7	3	7	2	7	3	5	
<b>Substrate, Bed and Transport Parameters</b>																						
Ri%/Ru%/P%/G%/S%																						
SC%/Sa%/G%/C%/B%/Be%																						
d16/d35/d50/d84/d95/d100	8.7/30.2/99.4/180/243/>2048		0.16/6.1/38/95/139/>2048		---		---			---		---		---		---		0.15/0.39/25.7/90.0/163.3/362.0		0.19/0.53/9.6/69.2/120.3/362.0		
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	1.20		0.80		---		---			---		---		1.1		1.2		0.86	1.09	0.69	0.74	
Max part size (mm) mobilized at bankfull	175		130		---		---			---		---		165		175		42	54	43	53	
Stream Power (Capacity) W/m <sup>2</sup>																		3.8	5.9	4.1	5.8	
<b>Additional Reach Parameters</b>																						
Drainage Area (SM)	2.2		2.6		2.70		1.60			1.67		3.30		2.2		2.6		2.2		2.6		
Watershed Impervious Cover Estimate (%)		3%			---		---			---		---			3%					3%		
Rosgen Classification	C3		C4		C		E4			C4		C4		C		C		C		C		
Bankfull Velocity (fps)	3.3	3.2	6.0	2.5	---		4.6	5.3		4.4		5.5		4.7		5.0		4.4	5.2	5.5	5.2	
Design Bankfull Discharge (cfs)	100		120		---		164	210		168		424		100		120		87	133	103	144	
Q- Little River LWP Regional 1.25-yr (cfs)	107		124																			
Q- Little River LWP Regional 1.5-yr (cfs)	122		141																			
Q- Rural Mountain Regional Curve (cfs)	180		206																			
Q-Revised Piedmont/Mountain Regional Curve (cfs)	102		117																			
Q- Basin Ration Method 1.1-yr (cfs)	101		121																			
Q- Basin Ration Method 1.25-yr (cfs)	122		146																			
Valley Length (ft)	---		---		---		---			---		---		---		---		729		1042		
Channel Thalweg Length (ft)	962		1,247		---		---			---		---		920		1260		882		1,311		
Sinuosity	1.3		1.3		---		---			---		---		1.20	1.30	1.20	1.30	1.21		1.26		
Water Surface Slope (ft/ft)	0.014		0.011		---		0.010			0.012		0.010		0.0123	0.0133	0.0131	0.0142	0.014		0.012		
Bankfull Slope (ft/ft)	0.017		0.016		---		---			---		---		0.016		0.017		0.015		0.012		

(---): Data was not provided

**Table 10b. Baseline Stream Data Summary**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

**UT1 Reach 1, UT1 Reach 2**

Parameter	PRE-RESTORATION CONDITION				REFERENCE REACH DATA								DESIGN				AS-BUILT/BASELINE					
	UT1 Reach 1		UT1 Reach 2		Little Pine III UT2A		Henry Fork UT Upstream		UT to Gap Branch		Group Camp Tributary		UT1 Reach 1		UT1 Reach 2		UT1 Reach 1		UT1 Reach 2			
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max		
<b>Dimension and Substrate - Riffle</b>																						
Bankfull Width (ft)	7.9		19.2		12.6		3.2	7.7		6.2		4.2	4.4		8.0		9.0		7.7	8.6	9.0	
Floodprone Width (ft)	203.0		28.0		31.0		6	13		21		9	11		14	18	15	20		63	91	96
Bankfull Mean Depth	0.9		0.4		1.4		0.5	0.6		0.6		0.8		0.5		0.6		0.6		0.5	0.7	0.8
Bankfull Max Depth	1.7		0.9		2.0		0.7	0.8		1.0		1.0	1.2		0.7	0.8	0.7	0.9		1.1	1.1	1.3
Bankfull Cross-sectional Area (ft <sup>2</sup> )	7.3	10.3	8.4	11.8	18.1		1.9	3.6		3.8		3.4	3.6		4.3		5.2		4.1	5.9	7.8	
Width/Depth Ratio	8.6		43.9		8.7		5.2	16.4		10.1		5.2	5.5		14.9		15.6		12.4	14.7	11.4	
Entrenchment Ratio	25.6		1.5		2.4		1.7	2.0		3.4		1.9	2.5		1.8	2.3	1.7	2.2		>2.2		>2.2
Bank Height Ratio	1.3		3.8		1.0		1.0	1.3		1.0		1.0			1.0		1.0		1.0		1.0	1.0
D50 (mm)	32		28.5		---		---		---		---		---		---		---		22.6	34.3	28.1	
<b>Profile</b>																						
Riffle Length (ft)	---		---		---		---		---		---		---		---		---		11.0	53.1	13.5	60.7
Riffle Slope (ft/ft)	0.022	0.11	0.0280	0.071	0.0404	0.0517	0.0500	0.0700	0.0110	0.1400	0.0110	0.1220	0.0291	0.0640	0.0282	0.6200	0.0149	0.0410	0.0176	0.0897		
Pool Length (ft)	---		---		---		---		---		---		---		---		---		13.0	36.9	8.6	42.5
Pool Max Depth (ft)	2.3		1.6		2.2	2.5	---		6.1		1.8	2.8	1.1	1.9	1.2	2	0.8	2.6	1.1	2.5		
Pool Spacing (ft)	15	39	14	58	78		14	25	18	27	5	58	16	48	162	486	7	59	38	88		
Pool Volume (ft <sup>3</sup> )	---		---		---		---		---		---		---		---		---		---		---	
<b>Pattern</b>																						
Channel Beltwidth (ft)	40	55	60	80	---		---		---		16	17	N/A <sup>1</sup>	13	32	N/A <sup>1</sup>	6	66				
Radius of Curvature (ft)	12	40	15	65	---		---		---		8	11.8	N/A <sup>1</sup>	20	59	N/A <sup>1</sup>	18	59				
Rc:Bankfull Width (ft/ft)	1.5	5.1	0.8	3.4	---		---		---		1.9	2.7	N/A <sup>1</sup>	2.2	6.6	N/A <sup>1</sup>	2.0	6.5				
Meander Length (ft)	57	100	115	140	---		---		---		31	34	N/A <sup>1</sup>	64	110	N/A <sup>1</sup>	56	152				
Meander Width Ratio	5.1	7.0	3.1	4.2	---		---		---		3.6	3.8	N/A <sup>1</sup>	1.5	3.6	N/A <sup>1</sup>	1	7				
<b>Substrate, Bed and Transport Parameters</b>																						
Ri%/Ru%/P%/G%/S%																						
SC%/Sa%/G%/C%/B%/Be%																						
d16/d35/d50/d84/d95/d100	0.4/1.7/25.9/137/203/256		0.17/0.55/26.9/133/205/256		---		---		---		---		---		---		0.21/0.79/8.6/51.0/126.9/256.0	0.25/4.47/12.1/70.5/101.2/180.0				
Reach Shear Stress (Competency) lb/ft <sup>2</sup>	0.7		0.4		---		---		---		---		0.5		0.6		0.53	0.84	1.39			
Max part size (mm) mobilized at bankfull	115		75		---		---		---		---		95		100		26	41	68			
Stream Power (Capacity) W/m <sup>2</sup>																	1.54	3.4	8.2			
<b>Additional Reach Parameters</b>																						
Drainage Area (SM)	0.30		0.34		0.12		0.20		0.04		0.10		0.30		0.34		0.30		0.34			
Watershed Impervious Cover Estimate (%)		1%			---		---		---		---		1%		---		1%		---			
Rosgen Classification	E4b		F4b		A/B		B4a		B4a/A4		E5b		B		B		B		B			
Bankfull Velocity (fps)	1.7	2.3	1.7	2.4	0.5		3.8	5.4	5.0		3.4	3.6	3.8		3.9		2.8	3.9	5.3			
Design Bankfull Discharge (cfs)	17		20		9		12		19		12		17		20		8	16	42			
Q- Little River LWP Regional 1.25-yr(cfs)	21		23																			
Q- Little River LWP Regional 1.5-yr (cfs)	24		26																			
Q- Rural Mountain Regional Curve (cfs)	40		44																			
Q-Revised Piedmont/Mountain Regional Curve (cfs)	21		24																			
Q- Basin Ration Method 1.1-yr (cfs)	16		16																			
Q- Basin Ration Method 1.25-yr (cfs)	17		19																			
Valley Length (ft)	---		---		---		---		---		---		---		---		903		755			
Channel Thalweg Length (ft)	1,143		989		---		---		---		---		1,132		863		1,114		854			
Sinuosity	1.26		1.3		---		1.1		---		1.6		1.0 - 1.1		1.0 - 1.1		1.2		1.1			
Water Surface Slope (ft/ft) <sup>2</sup>	0.022		0.028		0.0433		0.0420		0.0680		0.0167		0.0291	0.0320	0.0282	0.0310	0.0264		0.0288			
Bankfull Slope (ft/ft)	0.032		0.033		---		0.0460		---		0.0229		0.0320		0.0310		0.0261		0.0284			

(---): Data was not provided

<sup>1</sup> Design parameters for pattern features are not reported for UT1 Reach 1 because the channel was designed as Enhancement I.

**Table 11. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

	Cross-Section 1, Vile Creek Reach 1 (Pool)						Cross-Section 2, Vile Creek Reach 1 (Riffle)						Cross-Section 3, Vile Creek Reach 1 (Riffle)					
Dimension and Substrate <sup>1</sup>	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	2700.8	2700.7	2701.0				2700.0	2700.0	2699.4				2695.7	2695.7	2695.5			
Low Bank Elevation (ft)	2700.8	2700.7	2700.8				2700.0	2700.0	2700.1				2695.7	2695.7	2695.6			
Bankfull Width (ft)	25.1	24.6	26.1				17.1	17.6	13.2				18.8	17.9	16.3			
Floodprone Width (ft)	---	---	---				>200	>200	>200				>200	>200	>200			
Bankfull Mean Depth (ft)	1.2	1.1	1.1				1.2	1.3	1.6				1.1	1.2	1.2			
Bankfull Max Depth (ft)	3.0	2.8	2.7				2.1	2.3	2.3				1.9	2.2	2.4			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	29.2	25.8	29.2				21.2	22.7	21.2				19.8	20.9	19.8			
Bankfull Width/Depth Ratio	---	---	---				13.7	13.7	8.2				17.8	15.3	13.5			
Bankfull Entrenchment Ratio	---	---	---				>10.6	11.4	10.9				>10.7	>11.2	>6.0			
Bankfull Bank Height Ratio	---	---	---				1.1	1.1	1.3				1.0	1.0	1.1			
	Cross-Section 4, Vile Creek Reach 2 (Riffle)						Cross-Section 5, Vile Creek Reach 2 (Riffle)						Cross-Section 6, Vile Creek Reach 2 (Pool)					
Dimension and Substrate <sup>1</sup>	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	2691.7	2691.7	2691.7				2688.9	2688.9	2688.8				2687.9	2687.9	2688.2			
Low Bank Elevation (ft)	2691.7	2691.7	2691.7				2688.9	2688.9	2689.0				2687.9	2687.9	2688.1			
Bankfull Width (ft)	18.7	19.4	20.1				19.2	19.8	17.5				24.1	24.0	26.5			
Floodprone Width (ft)	188.0	188.0	88.6				156.0	156.0	96.9				---	---	---			
Bankfull Mean Depth (ft)	1.2	1.2	1.1				1.5	1.5	1.6				1.8	1.6	1.7			
Bankfull Max Depth (ft)	2.0	2.3	2.2				2.3	2.5	2.5				3.6	4.0	3.9			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	22.5	23.1	22.5				28.6	29.7	28.6				44.3	39.6	44.3			
Bankfull Width/Depth Ratio	15.5	16.3	18.0				12.9	13.2	10.7				---	---	---			
Bankfull Entrenchment Ratio	10.1	9.7	4.4				8.1	7.9	5.5				---	---	---			
Bankfull Bank Height Ratio	1.0	1.0	1.0				1.0	1.0	1.1				---	---	---			
	Cross-Section 7, UT1 Reach 1 (Riffle)						Cross-Section 8, UT1 Reach 1 (Pool)						Cross-Section 9, UT1 Reach 1 (Riffle)					
Dimension and Substrate <sup>1</sup>	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7
Bankfull Elevation (ft)	2743.9	2743.9	2743.5				2725.7	2725.7	2726.2				2725.3	2725.3	2725.4			
Low Bank Elevation (ft)	2743.9	2743.9	2743.9				2725.7	2725.7	2726.0				2725.3	2725.3	2725.3			
Bankfull Width (ft)	8.6	8.1	5.1				11.3	8.2	10.2				7.7	6.5	7.1			
Floodprone Width (ft)	63.0	63.0	83.7				---	---	---				97.0	97.0	80.2			
Bankfull Mean Depth (ft)	0.7	1.2	1.2				0.6	0.5	0.7				0.5	0.7	0.6			
Bankfull Max Depth (ft)	1.1	2.2	1.7				1.4	0.8	1.2				1.1	1.1	1.1			
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	5.9	9.4	5.9				7.1	4.4	7.1				4.1	4.2	4.1			
Bankfull Width/Depth Ratio	12.4	7.0	4.4				---	---	---				14.7	9.9	12.2			
Bankfull Entrenchment Ratio	7.3	7.8	16.4				---	---	---				12.5	15.0	11.3			
Bankfull Bank Height Ratio	1.0	1.0	1.3				---	---	---				1.0	1.0	<1			
	Cross-Section 10, UT1 Reach 2 (Pool)						Cross-Section 11, UT1 Reach 2 (Riffle)											
Dimension and Substrate <sup>1</sup>	Base	MY1	MY2	MY3	MY5	MY7	Base	MY1	MY2	MY3	MY5	MY7						
Bankfull Elevation (ft)	2713.5	2713.5	2713.8				2712.9	2712.9	2713.0									
Low Bank Elevation (ft)	2713.5	2713.5	2713.5				2712.9	2712.9	2712.9									
Bankfull Width (ft)	13.3	12.6	12.8				9.0	12.6	10.1									
Floodprone Width (ft)	---	---	---				96.0	96.0	85.3									
Bankfull Mean Depth (ft)	0.9	0.7	1.0				0.8	0.5	1.5									
Bankfull Max Depth (ft)	1.9	1.8	2.2				1.3	1.4	1.5									
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	12.6	9.0	12.6				7.8	6.5	7.8									
Bankfull Width/Depth Ratio	---	---	---				11.4	24.5	13.0									
Bankfull Entrenchment Ratio	---	---	---				10.7	7.6	8.5									
Bankfull Bank Height Ratio	---	---	---				1.0	1.0	<1									

<sup>1</sup> Prior to MY2, bankfull dimensions were calculated using a fixed bankfull elevation. For MY2 through MY7, bankfull elevation and channel cross-section dimensions are calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018).

**Table 12a. Monitoring - Stream Reach Data Summary**

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

**Vile Creek, Reach 1 and Reach 2**

Parameter	As-Built/Baseline				MY1				MY2			
	Vile Reach 1		Vile Reach 2		Vile Reach 1		Vile Reach 2		Vile Reach 1		Vile Reach 2	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	17.1	18.8	18.7	19.2	17.6	17.9	19.4	19.8	13.2	16.3	17.5	20.1
Floodprone Width (ft)	>200		156	188	>200		156.0	188.0	>200		88.6	96.9
Bankfull Mean Depth	1.1	1.2	1.2	1.5	1.2	1.3	1.2	1.5	1.2	1.6	1.1	1.6
Bankfull Max Depth	1.9	2.1	2.0	2.3	2.2	2.3	2.3	2.5	2.3	2.4	2.2	2.5
Bankfull Cross Sectional Area (ft <sup>2</sup> )	19.8	21.2	22.5	28.6	20.9	22.7	23.1	29.7	19.8	21.2	22.5	28.6
Width/Depth Ratio	13.7	17.8	12.9	15.5	13.7	15.3	13.2	16.3	8.2	13.5	10.7	18.0
Entrenchment Ratio	>2.2		>2.2		>2.2		>2.2		>6.0	10.9	4.5	5.1
Bank Height Ratio	1.0	1.1	1.0		1.0		1.0		1.1	1.3	1.0	1.1
D50 (mm)	60.4	69.3	58.6	61.5	82.0	101.2	70.9	78.5	77.8	92.3	78.1	93.6
<b>Profile</b>												
Riffle Length (ft)	19.7	74.1	18.3	94.1								
Riffle Slope (ft/ft)	0.0164	0.0420	0.0187	0.0385								
Pool Length (ft)	38.8	149.3	47.1	123.7								
Pool Max Depth (ft)	3.1	4.4	3.4	5.5								
Pool Spacing (ft)	55	161	87	172								
Pool Volume (ft <sup>3</sup> )	---		---									
<b>Pattern</b>												
Channel Beltwidth (ft)	34	127	48	88								
Radius of Curvature (ft)	34	50	38	76								
Rc:Bankfull Width (ft/ft)	1.8	2.9	2.0	4.1								
Meander Wave Length (ft)	125	214	177	235								
Meander Width Ratio	2	7	3	5								
<b>Additional Reach Parameters</b>												
Rosgen Classification	C		C									
Channel Thalweg Length (ft)	882		1,311									
Sinuosity (ft)	1.21		1.26									
Water Surface Slope (ft/ft)	0.0135		0.0122									
Bankfull Slope (ft/ft)	0.0145		0.0122									
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100												
% of Reach with Eroding Banks					0%		0%		<1%		<1%	

**Table 12b. Monitoring - Stream Reach Data Summary**

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

**UT1 Reach 1 and Reach 2**

Parameter	As-Built/Baseline				MY1				MY2			
	UT1 Reach 1		UT1 Reach 2		UT1 Reach 1		UT1 Reach 2		UT1 Reach 1		UT1 Reach 2	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	7.7	8.6	9.0		6.5	8.1	12.6		5.1	7.1	10.1	
Floodprone Width (ft)	63	91	96		63.0	82.4	96.0		80.2	83.7	85.3	
Bankfull Mean Depth	0.5	0.7	0.8		0.7	1.2	0.5		0.6	1.2	1.5	
Bankfull Max Depth	1.1	1.1	1.3		1.1	2.2	1.4		1.1	1.7	1.5	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.1	5.9	7.8		4.2	9.4	6.5		4.1	5.9	7.8	
Width/Depth Ratio	12.4	14.7	11.4		7.0	9.9	24.5		4.4	12.2	13.0	
Entrenchment Ratio	>2.2		>2.2		>2.2		>2.2		11.3	16.4	8.5	
Bank Height Ratio	1.0	1.0	1.0		1.0		1.0		0.9	1.3	0.9	
D50 (mm)	22.6	34.3	28.1		29.8	48.3	58.6		45	78.1	72.7	
<b>Profile</b>												
Shallow Length (ft)	11.0	53.1	13.5	60.7								
Shallow Slope (ft/ft)	0.0149	0.0410	0.0176	0.0897								
Pool Length (ft)	13.0	36.9	8.6	42.5								
Pool Max Depth (ft)	0.8	2.6	1.1	2.5								
Pool Spacing (ft)	7	59	38	88								
Pool Volume (ft <sup>3</sup> )	---		---									
<b>Pattern</b>												
Channel Beltwidth (ft)	N/A <sup>1</sup>		6	66								
Radius of Curvature (ft)	N/A <sup>1</sup>		18	59								
Rc:Bankfull Width (ft/ft)	N/A <sup>1</sup>		2.0	6.5								
Meander Wave Length (ft)	N/A <sup>1</sup>		56	152								
Meander Width Ratio	N/A <sup>1</sup>		1	7								
<b>Additional Reach Parameters</b>												
Rosgen Classification	B		B									
Channel Thalweg Length (ft)	1,114		854									
Sinuosity (ft)	1.2		1.1									
Water Surface Slope (ft/ft)	0.0264		0.0288									
Bankfull Slope (ft/ft)	0.0261		0.0284									
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100												
% of Reach with Eroding Banks					0%		0%		<1%		<1%	

N/A: Not Applicable




### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 1 - Vile Creek Reach 1



#### Bankfull Dimensions

29.2	x-section area (ft.sq.)
26.1	width (ft)
1.1	mean depth (ft)
2.7	max depth (ft)
28.0	wetted perimeter (ft)
1.0	hydraulic radius (ft)
23.3	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 2 - Vile Creek Reach 1



#### Bankfull Dimensions

21.2	x-section area (ft.sq.)
13.2	width (ft)
1.6	mean depth (ft)
2.3	max depth (ft)
15.1	wetted perimeter (ft)
1.4	hydraulic radius (ft)
8.2	width-depth ratio
143.9	W flood prone area (ft)
10.9	entrenchment ratio
1.3	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 3 - Vile Creek Reach 1



#### Bankfull Dimensions

19.8	x-section area (ft.sq.)
16.3	width (ft)
1.2	mean depth (ft)
2.4	max depth (ft)
17.6	wetted perimeter (ft)
1.1	hydraulic radius (ft)
13.5	width-depth ratio
108.6	W flood prone area (ft)
6.6	entrenchment ratio
1.1	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 4 - Vile Creek Reach 2



#### Bankfull Dimensions

22.5	x-section area (ft.sq.)
20.1	width (ft)
1.1	mean depth (ft)
2.2	max depth (ft)
21.0	wetted perimeter (ft)
1.1	hydraulic radius (ft)
18.0	width-depth ratio
88.6	W flood prone area (ft)
4.4	entrenchment ratio
1.0	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 5 - Vile Creek Reach 2



#### Bankfull Dimensions

28.6	x-section area (ft.sq.)
17.5	width (ft)
1.6	mean depth (ft)
2.5	max depth (ft)
18.7	wetted perimeter (ft)
1.5	hydraulic radius (ft)
10.7	width-depth ratio
96.9	W flood prone area (ft)
5.5	entrenchment ratio
1.1	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 6 - Vile Creek Reach 2



#### Bankfull Dimensions

44.3	x-section area (ft.sq.)
26.5	width (ft)
1.7	mean depth (ft)
3.9	max depth (ft)
28.5	wetted perimeter (ft)
1.6	hydraulic radius (ft)
15.9	width-depth ratio

Survey Date: 04/2018  
Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 7 - UT1 Reach 1



#### Bankfull Dimensions

5.9	x-section area (ft.sq.)
5.1	width (ft)
1.2	mean depth (ft)
1.7	max depth (ft)
6.9	wetted perimeter (ft)
0.9	hydraulic radius (ft)
4.4	width-depth ratio
83.7	W flood prone area (ft)
16.4	entrenchment ratio
1.3	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 8 - UT1 Reach 1



#### Bankfull Dimensions

7.1	x-section area (ft.sq.)
10.2	width (ft)
0.7	mean depth (ft)
1.2	max depth (ft)
10.8	wetted perimeter (ft)
0.7	hydraulic radius (ft)
14.6	width-depth ratio

Survey Date: 04/2018  
Field Crew: Wildlands Engineering



View Downstream




### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 9 - UT1 Reach 1



#### Bankfull Dimensions

4.1	x-section area (ft.sq.)
7.1	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
7.7	wetted perimeter (ft)
0.5	hydraulic radius (ft)
12.2	width-depth ratio
80.2	W flood prone area (ft)
11.3	entrenchment ratio
0.9	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 10 - UT1 Reach 2



#### Bankfull Dimensions

12.6	x-section area (ft.sq.)
12.8	width (ft)
1.0	mean depth (ft)
2.2	max depth (ft)
14.0	wetted perimeter (ft)
0.9	hydraulic radius (ft)
13.0	width-depth ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream


### Cross-section Plots

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018

#### Cross-section 11 - UT1 Reach 2



#### Bankfull Dimensions

7.8	x-section area (ft.sq.)
10.1	width (ft)
0.8	mean depth (ft)
1.5	max depth (ft)
10.9	wetted perimeter (ft)
0.7	hydraulic radius (ft)
13.0	width-depth ratio
85.3	W flood prone area (ft)
8.5	entrenchment ratio
0.9	low bank height ratio

Survey Date: 04/2018

Field Crew: Wildlands Engineering



View Downstream



**Reachwide and Cross-section Pebble Count Plots**

Vile Creek Restoration Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

Vile Creek Reach 1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	4	5	5	5
<b>SAND</b>	Very fine	0.062	0.125	1	1	2	2	7
	Fine	0.125	0.250	1	4	5	5	12
	Medium	0.25	0.50	1	7	8	8	20
	Coarse	0.5	1.0	1	4	5	5	25
	Very Coarse	1.0	2.0	2	12	14	14	39
<b>GRAVEL</b>	Very Fine	2.0	2.8					39
	Very Fine	2.8	4.0					39
	Fine	4.0	5.6					39
	Fine	5.6	8.0		1	1	1	40
	Medium	8.0	11.0		1	1	1	41
	Medium	11.0	16.0	1	1	2	2	43
	Coarse	16.0	22.6	1	2	3	3	46
	Coarse	22.6	32	1	1	2	2	48
	Very Coarse	32	45	2	1	3	3	51
	Very Coarse	45	64	7	5	12	12	63
<b>COBBLE</b>	Small	64	90	7	3	10	10	73
	Small	90	128	10	1	11	11	84
	Large	128	180	10	2	12	12	96
<b>BOULDER</b>	Large	180	256	1		1	1	97
	Small	256	362	2		2	2	99
	Small	362	512	1		1	1	100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	0.35
D <sub>35</sub> =	1.64
D <sub>50</sub> =	40.2
D <sub>84</sub> =	128.0
D <sub>95</sub> =	175.0
D <sub>100</sub> =	512.0



## Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site



DMS Project No. 96582

Monitoring Year 2 - 2018

Vile Creek Reach 1, Cross-section 2

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	2	2
<b>SAND</b>	Very fine	0.062	0.125			2
	Fine	0.125	0.250			2
	Medium	0.25	0.50			2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0	3	6	8
<b>GRAVEL</b>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.6			8
	Fine	5.6	8.0	1	2	10
	Medium	8.0	11.0	1	2	12
	Medium	11.0	16.0	1	2	14
	Coarse	16.0	22.6	4	8	22
	Coarse	22.6	32	1	2	24
	Very Coarse	32	45	2	4	28
	Very Coarse	45	64	7	14	42
<b>COBBLE</b>	Small	64	90	7	14	56
	Small	90	128	11	22	78
	Large	128	180	7	14	92
	Large	180	256	2	4	96
<b>BOULDER</b>	Small	256	362	1	2	98
	Small	362	512	1	2	100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 2	
Channel materials (mm)	
D <sub>16</sub> =	17.44
D <sub>35</sub> =	53.67
D <sub>50</sub> =	77.8
D <sub>84</sub> =	148.1
D <sub>95</sub> =	234.4
D <sub>100</sub> =	512.0



## Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site



DMS Project No. 96582

Monitoring Year 2 - 2018

Vile Creek Reach 1, Cross-section 3

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	2	2
<b>SAND</b>	Very fine	0.062	0.125			2
	Fine	0.125	0.250			2
	Medium	0.25	0.50			2
	Coarse	0.5	1.0			2
	Very Coarse	1.0	2.0	3	6	8
<b>GRAVEL</b>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.6			8
	Fine	5.6	8.0	1	2	10
	Medium	8.0	11.0			10
	Medium	11.0	16.0			10
	Coarse	16.0	22.6	1	2	12
	Coarse	22.6	32	2	4	16
	Very Coarse	32	45	2	4	20
	Very Coarse	45	64	4	8	28
<b>COBBLE</b>	Small	64	90	10	20	48
	Small	90	128	14	28	76
	Large	128	180	6	12	88
	Large	180	256	5	10	98
<b>BOULDER</b>	Small	256	362	1	2	100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 3	
Channel materials (mm)	
D <sub>16</sub> =	32.00
D <sub>35</sub> =	72.11
D <sub>50</sub> =	92.3
D <sub>84</sub> =	160.7
D <sub>95</sub> =	230.3
D <sub>100</sub> =	362.0





### Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

Vile Creek Reach 2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary		
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative	
<b>SILT/CLAY</b>		Silt/Clay	0.000	0.062	1		1	2	2
<b>SAND</b>	Very fine	0.062	0.125						2
	Fine	0.125	0.250						2
	Medium	0.25	0.50	1		1		2	4
	Coarse	0.5	1.0						4
	Very Coarse	1.0	2.0	5		5		10	14
<b>GRAVEL</b>	Very Fine	2.0	2.8						14
	Very Fine	2.8	4.0						14
	Fine	4.0	5.6						14
	Fine	5.6	8.0						14
	Medium	8.0	11.0	1		1		2	16
	Medium	11.0	16.0						16
	Coarse	16.0	22.6	1		1		2	18
	Coarse	22.6	32	4		4		8	26
	Very Coarse	32	45	2		2		4	30
	Very Coarse	45	64	8		8		16	46
	<b>COBBLE</b>	Small	64	90	11		11		22
Small		90	128	9		9		18	86
Large		128	180	4		4		8	94
Large		180	256	1		1		2	96
<b>BOULDER</b>	Small	256	362	1		1		2	98
	Small	362	512	1		1		2	100
	Medium	512	1024						100
	Large/Very Large	1024	2048						100
<b>BEDROCK</b>	Bedrock	2048	>2048						100
<b>Total</b>				<b>50</b>	<b>0</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	11.00
D <sub>35</sub> =	50.24
D <sub>50</sub> =	68.1
D <sub>84</sub> =	123.1
D <sub>95</sub> =	214.7
D <sub>100</sub> =	512.0



## Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site



DMS Project No. 96582

Monitoring Year 2 - 2018

Vile Creek Reach 2, Cross-section 4

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	5	10	10
<b>GRAVEL</b>	Very Fine	2.0	2.8			10
	Very Fine	2.8	4.0			10
	Fine	4.0	5.6			10
	Fine	5.6	8.0			10
	Medium	8.0	11.0	1	2	12
	Medium	11.0	16.0	1	2	14
	Coarse	16.0	22.6	2	4	18
	Coarse	22.6	32	2	4	22
	Very Coarse	32	45	4	8	30
	Very Coarse	45	64	3	6	36
<b>COBBLE</b>	Small	64	90	12	24	60
	Small	90	128	9	18	78
	Large	128	180	9	18	96
	Large	180	256	1	2	98
<b>BOULDER</b>	Small	256	362	1	2	100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 4	
Channel materials (mm)	
D <sub>16</sub> =	19.02
D <sub>35</sub> =	60.35
D <sub>50</sub> =	78.1
D <sub>84</sub> =	143.4
D <sub>95</sub> =	176.6
D <sub>100</sub> =	362.0







### Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

Vile Creek Reach 2, Cross-section 5

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	1	2	2
	Medium	0.25	0.50			2
	Coarse	0.5	1.0	1	2	4
	Very Coarse	1.0	2.0	2	4	8
<b>GRAVEL</b>	Very Fine	2.0	2.8			8
	Very Fine	2.8	4.0			8
	Fine	4.0	5.6			8
	Fine	5.6	8.0			8
	Medium	8.0	11.0	1	2	10
	Medium	11.0	16.0	1	2	12
	Coarse	16.0	22.6	1	2	14
	Coarse	22.6	32	4	8	22
	Very Coarse	32	45	2	4	26
	Very Coarse	45	64	4	8	34
<b>COBBLE</b>	Small	64	90	7	14	48
	Small	90	128	9	18	66
	Large	128	180	7	14	80
	Large	180	256	7	14	94
<b>BOULDER</b>	Small	256	362	1	2	96
	Small	362	512	1	2	98
	Medium	512	1024	1	2	100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 5	
Channel materials (mm)	
D <sub>16</sub> =	24.65
D <sub>35</sub> =	65.58
D <sub>50</sub> =	93.6
D <sub>84</sub> =	199.1
D <sub>95</sub> =	304.4
D <sub>100</sub> =	1024.0





**Reachwide and Cross-section Pebble Count Plots**

Vile Creek Restoration Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

UT1 Reach 1, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	1	7	8	8	8
<b>SAND</b>	Very fine	0.062	0.125					8
	Fine	0.125	0.250					8
	Medium	0.25	0.50	1	1	2	2	10
	Coarse	0.5	1.0		3	3	3	13
	Very Coarse	1.0	2.0	3	11	14	14	27
<b>GRAVEL</b>	Very Fine	2.0	2.8					27
	Very Fine	2.8	4.0					27
	Fine	4.0	5.6					27
	Fine	5.6	8.0					27
	Medium	8.0	11.0	2	1	3	3	30
	Medium	11.0	16.0		3	3	3	33
	Coarse	16.0	22.6	1	5	6	6	39
	Coarse	22.6	32	5	8	13	13	52
	Very Coarse	32	45	4	5	9	9	61
	Very Coarse	45	64	11	6	17	17	78
<b>COBBLE</b>	Small	64	90	8		8	8	86
	Small	90	128	9		9	9	95
	Large	128	180	3		3	3	98
<b>BOULDER</b>	Large	180	256	1		1	1	99
	Small	256	362	1		1	1	100
<b>BEDROCK</b>	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	1.16
D <sub>35</sub> =	17.95
D <sub>50</sub> =	30.3
D <sub>84</sub> =	82.6
D <sub>95</sub> =	128.0
D <sub>100</sub> =	362.0





### Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

UT1 Reach 1, Cross-section 7

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0	7	14	14
<b>GRAVEL</b>	Very Fine	2.0	2.8			14
	Very Fine	2.8	4.0			14
	Fine	4.0	5.6	1	2	16
	Fine	5.6	8.0			16
	Medium	8.0	11.0			16
	Medium	11.0	16.0			16
	Coarse	16.0	22.6	1	2	18
	Coarse	22.6	32	1	2	20
	Very Coarse	32	45	1	2	22
	Very Coarse	45	64	7	14	36
<b>COBBLE</b>	Small	64	90	12	24	60
	Small	90	128	13	26	86
	Large	128	180	7	14	100
<b>BOULDER</b>	Large	180	256			100
	Small	256	362			100
<b>BEDROCK</b>	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 7	
Channel materials (mm)	
D <sub>16</sub> =	5.60
D <sub>35</sub> =	62.41
D <sub>50</sub> =	78.1
D <sub>84</sub> =	124.6
D <sub>95</sub> =	159.4
D <sub>100</sub> =	180.0





## Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

UT1 Reach 1, Cross-section 9

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	5	10	10
<b>SAND</b>	Very fine	0.062	0.125			10
	Fine	0.125	0.250			10
	Medium	0.25	0.50	1	2	12
	Coarse	0.5	1.0			12
	Very Coarse	1.0	2.0	5	10	22
<b>GRAVEL</b>	Very Fine	2.0	2.8			22
	Very Fine	2.8	4.0			22
	Fine	4.0	5.6			22
	Fine	5.6	8.0			22
	Medium	8.0	11.0	2	4	26
	Medium	11.0	16.0	1	2	28
	Coarse	16.0	22.6	2	4	32
	Coarse	22.6	32	2	4	36
	Very Coarse	32	45	7	14	50
	Very Coarse	45	64	8	16	66
<b>COBBLE</b>	Small	64	90	7	14	80
	Small	90	128	6	12	92
	Large	128	180	3	6	98
<b>BOULDER</b>	Large	180	256	1	2	100
	Small	256	362			100
<b>BEDROCK</b>	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 9	
Channel materials (mm)	
D <sub>16</sub> =	1.32
D <sub>35</sub> =	29.34
D <sub>50</sub> =	45.0
D <sub>84</sub> =	101.2
D <sub>95</sub> =	151.8
D <sub>100</sub> =	256.0





**Reachwide and Cross-section Pebble Count Plots**

Vile Creek Restoration Site  
 DMS Project No. 96582  
 Monitoring Year 2 - 2018

UT1 Reach 2, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>		Silt/Clay	0.000	0.062	6	6	12	12
<b>SAND</b>	Very fine	0.062	0.125					12
	Fine	0.125	0.250					12
	Medium	0.25	0.50		8	8	8	20
	Coarse	0.5	1.0					20
	Very Coarse	1.0	2.0	6	13	19	19	39
<b>GRAVEL</b>	Very Fine	2.0	2.8					39
	Very Fine	2.8	4.0					39
	Fine	4.0	5.6					39
	Fine	5.6	8.0		1	1	1	40
	Medium	8.0	11.0		1	1	1	41
	Medium	11.0	16.0		3	3	3	44
	Coarse	16.0	22.6	1	8	9	9	53
	Coarse	22.6	32	7	5	12	12	65
	Very Coarse	32	45	7	3	10	10	75
	Very Coarse	45	64	12	2	14	14	89
<b>COBBLE</b>	Small	64	90	9		9	9	98
	Small	90	128	1		1	1	99
	Large	128	180	1		1	1	100
<b>BOULDER</b>	Large	180	256					100
	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
<b>BEDROCK</b>	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide	
Channel materials (mm)	
D <sub>16</sub> =	0.35
D <sub>35</sub> =	1.73
D <sub>50</sub> =	20.1
D <sub>84</sub> =	56.4
D <sub>95</sub> =	80.3
D <sub>100</sub> =	180.0



## Reachwide and Cross-section Pebble Count Plots

Vile Creek Restoration Site



DMS Project No. 96582

Monitoring Year 2 - 2018

UT1 Reach 2, Cross-section 11

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125	1	2	2
	Fine	0.125	0.250			2
	Medium	0.25	0.50	1	2	4
	Coarse	0.5	1.0			4
	Very Coarse	1.0	2.0	5	10	14
<b>GRAVEL</b>	Very Fine	2.0	2.8			14
	Very Fine	2.8	4.0			14
	Fine	4.0	5.6			14
	Fine	5.6	8.0			14
	Medium	8.0	11.0			14
	Medium	11.0	16.0			14
	Coarse	16.0	22.6	3	6	20
	Coarse	22.6	32	3	6	26
	Very Coarse	32	45	3	6	32
	Very Coarse	45	64	6	12	44
<b>COBBLE</b>	Small	64	90	8	16	60
	Small	90	128	9	18	78
	Large	128	180	9	18	96
<b>BOULDER</b>	Large	180	256	2	4	100
	Small	256	362			100
<b>BEDROCK</b>	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>50</b>	<b>100</b>	<b>100</b>

Cross-section 11	
Channel materials (mm)	
D <sub>16</sub> =	17.95
D <sub>35</sub> =	49.14
D <sub>50</sub> =	72.7
D <sub>84</sub> =	143.4
D <sub>95</sub> =	176.6
D <sub>100</sub> =	256.0



## **APPENDIX 5. Hydrology Summary Data and Plots**

**Table 13. Verification of Bankfull Events**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

Reach	Monitoring Year	Date of Occurrence	Method
Vile Reach 2	MY1	3/31/2017	Stream Gage
		4/24/2017	
		10/8/2017	
	MY2	9/16/2018	
	10/11/2018		
UT1 Reach 2	MY1	5/5/2017	
		10/8/2017	
	MY2	10/11/2018	

**Table 14. Wetland Gage Attainment Summary**

Vile Creek Mitigation Site  
 DMS Project No. 96582  
**Monitoring Year 2 - 2018**

Summary of Groundwater Gage Results for Monitoring Years 1 through 7							
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2017)	Year 2 (2018)	Year 3 (2019)	Year 4 (2020)	Year 5 (2021)	Year 6 (2022)	Year 7 (2023)
1*	Yes/169 Days (100%)	Yes/169 Days (100%)					
2	Yes/ 129 Days (77%)	Yes/33 Days (20%)					
3	Yes/169 Days (100%)	Yes/73 Days (43%)					
4	Yes/169 Days (100%)	Yes/169 Days (100%)					
5	Yes/169 Days (100%)	Yes/169 Days (100%)					
6	Yes/169 Days (100%)	Yes/169 Days (100%)					
7	Yes/ 129 Days (77%)	Yes/33 Days (20%)					
8	Yes/125 Days (74%)	Yes/14 Days (8%)					
9	Yes/40 Days (24%)	Yes/33 Days (20%)					
10*	Yes/169 Days (100%)	Yes/169 Days (100%)					

\*Gages are located in bog habitat.  
 Growing season is April 26th -October 11th.  
 Success criteria is 14 days.




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Bog Rehabilitation




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Rehabilitation




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment






## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Re-establishment




## Groundwater Gage Plots

Vile Creek Mitigation Site

DMS Project No. 96582

**Monitoring Year 2 - 2018**

Wetland Bog Rehabilitation




### Recorded Stream Gage Events

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018




### Recorded Stream Gage Events

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018




### Monthly Rainfall Data

Vile Creek Mitigation Site

DMS Project No. 96582

Monitoring Year 2 - 2018



<sup>1</sup> 2017 rainfall collected by on-site rainfall gage and NC Cronos Station NC-AG-5

<sup>2</sup> 30th and 70th percentile rainfall data collected from WETS station Transou, Ashe County, NC

<sup>3</sup> On-site rainfall gage malfunctioned Jan-April 2017.