

**FINAL  
MY4 (2023) MONITORING REPORT**

**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, North Carolina

French Broad River Basin

Cataloging Unit 06010105

NCDMS Project ID No. 100019

Full Delivery Contract No. 7188

USACE Action ID No. SAW-2017-01557

NCDWR No. 20171158

RFP No. 16-006991 (Issued: 9/16/16)

Data Collection: January - October 2023

Submission: January 2024



**Prepared for:**

**NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY**

**DIVISION OF MITIGATION SERVICES**

**1652 MAIL SERVICE CENTER**

**RALEIGH, NORTH CAROLINA 27699-1652**





**Response to DMS Comment – MY4 (2023)**

Warren Wilson College Stream Restoration Site  
French Broad River Basin – CU# 06010105– Buncombe County  
DMS Project ID No. 100019  
Contract # 7188

Comments Received (Black Text) & Responses (Blue Text)

**General:**

1. General: In the report text, please confirm that RS conducted a full project site boundary inspection at the end of the MY4 (2023) growing season. Please report the results of the boundary inspection and confirm that no current easement encroachments were observed. Please also report the integrity of the boundary marking and confirm that it currently meets the required DMS specifications.  
**Response:** This information has been added to the Monitoring Summary under General Notes.
2. RS submitted the IRT 6/23/23 site visit notes to the IRT on 6/29/23. DMS does not have any record of an IRT response. Please confirm that the IRT did not respond directly to RS. If received, please include any additional documentation along with the IRT site visit notes in Appendix H.  
**Response:** No direct response was received.
3. Monitoring Summary – General Notes: The IRT site visit was conducted on June 23, 2023. Please update the 3rd bullet accordingly.  
**Response:** This date has been updated.
4. Site Permitting/Monitoring Activity and Reporting History Table & Table 2 Project Activity and Reporting History: The IRT approved the project mitigation plan on 12/21/2018. Please update the mitigation plan completion date accordingly. Please also consider including the June 23, 2023, IRT site visit in the tables for regulatory reference.  
**Response:** The date of the project mitigation plan approval has been updated and the IRT site visit has been added to both tables.
5. Monitoring Requirements Summary Table: The IRT approved mitigation plan notes 5 vegetation plots randomly selected each year along with the 25 permanent vegetation plots. The MY4 (2023) table indicates “Number of randomly selected plots to be determined each year, as needed.” DMS recommends updating the Table, so it matches the IRT approved mitigation plan.  
**Response:** The monitoring requirements summary table has been updated.
6. Table 7 Planted Bare Root Woody Vegetation: Please update the table name to confirm that the table represents the initial project planting effort (MY0).  
**Response:** The title of Table 7 has been updated to “MY0 Planted Bare Root Woody Vegetation”.
7. Table 8B Herbaceous Vegetation Plots & CCPV Maps: Please include the species common names in the table and define the Herbaceous Vegetation Plot “Success Criteria” in the revised report text and as a table footnote. Only three (3) herbaceous plots are shown on Figure 2A and they are not labeled. The additional two (2) plots should be added (with labels) to figure 2E. Please review and update the report and figures accordingly.  
**Response:** Common names for species have been added to Table 8B. Success criteria for herbaceous plots has been added to the vegetation summary and as a footnote to Table 8B. Herbaceous plots have been labeled, and plots 1 and 2 have been added to Figure 2E.
8. Appendix D MY3 Stream Geomorphology Data: Please include the MY3 (2022) cross section graphs in the Appendix for reference.  
**Response:** Year 3 (2022) cross section graphs have been added to Appendix D.

9. Appendix E Hydrology Data: Please include the date and monitoring year for all of the bankfull photos provided in the Appendix.

Response: The date and monitoring year each photo was taken has been added to each photo caption in Appendix E.

**Digital Support File Comments:**

None

## WWC Year 4, 2023 Monitoring Summary

### General Notes

- An IRT site visit was conducted on June 23, 2023. Notes are included in Appendix H.
- Beaver activity was observed during Year 3 and 4. Beaver were trapped during the spring and early summer of 2023 at the outfall of UT8 and UT7. Minimal damage to planted vegetation along the stream corridors was noted during the IRT credit release visit on June 23, 2023. RS removed the dams in June and continues to monitor beaver activity.
- All stream gauges were replaced with HOBO U20-001-04 loggers during Year 4.
- The entire boundary was inspected in 2023, with additional signage completed during fall 2023 to bring the site up to the marking standard required by contract. This included a survey effort of Easement Area 16 along L208 where minor encroachment was found by the neighboring homeowner (0.046 acres – shown on CCPV Figure 2D). A swing set was extending about 6' into the easement. This encroachment included an area of mowing which will be replanted and marked with horse tape or similar in Q1 2024.

### Streams

- Stream measurements were not performed in year 4 (2023), in accordance with the monitoring schedule.
- A visual assessment indicates that across the Site, all in-stream structures are intact and functioning as designed. Channel geometry compares favorably with the proposed conditions outlined in the Detailed Restoration Plan and as constructed. No stream areas of concern were identified during year 4 (2023) visual monitoring. Tables for year 3 (2022) data and annual quantitative assessments are included in Appendix D.
- One bankfull event was documented during Year 4, making a total of 6 bankfull events documented during the monitoring period (Table 15, Appendix E).
- Stream channel formation was evident throughout all site tributaries during year 4 (2023). Channel formation tables and graphs are in Appendix E.

### Wetlands

- All gauges were saturated/inundated for greater than 10 percent of the year 4 (2023) growing season. Table 17A-B, Appendix E). No wetland mitigation credit is being generated.

### Vegetation

- In accordance with the monitoring schedule, vegetation plot monitoring was not performed on the permanent vegetation plots in year 4 (2023). However, as per IRT request, measurements of 5 herbaceous plots and 5 temporary plots were performed in specifically requested locations of concern. Locations of plots are depicted on Figures 2A-2E (Appendix B), and results of the measurements are in Tables 8A-B (Appendix C).
- Supplemental planting is planned for the 2023-2024 dormant season. See Figures 2A-E (Appendix B) for supplemental planting locations and table 9 (Appendix C) for supplemental planting species



and totals. Completion dates and photography of the supplemental planting effort will be provided in the Monitoring Year 5 report.

### Site Maintenance Report (2023)

Invasive Species Work	Maintenance work
6/29/23 Parrot Feather, Multiflora rose, Privet, Chinese Bittersweet	Beaver trapping and dam removal completed in spring/summer 2023.
09/15/2023 Chinese privet, Multiflora rose, Japanese knotweed, Bradford pear	Additional boundary marking and easement signage installed fall 2023.

### Site Permitting/Monitoring Activity and Reporting History

Activity or Deliverable	Data Collection Complete	Completion or Delivery
RFP No. 16-006991 Issuance Date	--	September 16, 2016
RFP No. 16-006991 Opening Date	--	February 15, 2017
Institution Date (NCDMS Contract No. 100014)	--	May 22, 2017
Mitigation Plan	March 2018	December 21, 2018
Construction Plans	--	January 10, 2020
404 Permit	--	May 13, 2019
Site Construction	--	March 4, 2020
Planting	--	March 16, 2020
As-built Baseline Monitoring (MY0)	January-March 2020	August 2020
Treatment of Kudzu, Rose, Privet, Honeysuckle, English Ivy	--	July 27, 2020
Treatment of Kudzu, Princess Tree, Privet, Rose, Japanese Bittersweet, Honeysuckle	--	October 8, 2020
Annual Monitoring (MY1)	November 2020	January 2021
Treatment of Japanese Bittersweet, Parrot Feather, Privet, Multiflora Rose, Cattail, Air Potato, Honeysuckle, Japanese Knotweed, English Ivy	--	May 24-27, 2022 & September 29 to October 1, 2022
Annual Monitoring (MY2)	October 2021	December 2021
Treatment of Parrot Feather, Multiflora rose, Privet, Chinese Bittersweet, Cattail, Johnson Grass, Air Potato, Japanese Knotweed	--	June 27-28, 2022
Treatment of Chinese Bittersweet, Air Potato, Multiflora rose, Parrot feather, Privet, Cattail	--	September 15, 2022
Annual Monitoring (MY3)	October 2022	February 2023
IRT Site Visit	--	June 23, 2023
Invasive Species Treatment	--	June 27-28, 2023, & September 15, 2023
Supplemental Planting	--	Dormant Season 2024
Annual Monitoring (MY4)	October 2023	January 2024

# **MONITORING REPORT (MY4)**

## **WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, North Carolina  
French Broad River Basin  
Cataloging Unit 06010105

NCDMS Project ID No. 100019  
Full Delivery Contract No. 7188  
USACE Action ID No. SAW-2017-01557  
NCDWR No. 20171158  
RFP No. 16-006991 (Issued: 9/16/16)

Data Collection: January - October 2023  
Submission: January 2024

### **Prepared for:**

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY  
DIVISION OF MITIGATION SERVICES  
1652 MAIL SERVICE CENTER  
RALEIGH, NORTH CAROLINA 27699-1652



### **Prepared by:**



**And**



### **Restoration Systems, LLC**

1101 Haynes Street, Suite 211  
Raleigh, North Carolina 27604  
Contact: Worth Creech  
919-755-9490 (phone)  
919-755-9492 (fax)

### **Axiom Environmental, Inc.**

218 Snow Avenue  
Raleigh, North Carolina 27603  
Contact: Grant Lewis  
919-215-1693 (phone)

## TABLE OF CONTENTS

<b>1.0 PROJECT SUMMARY</b> .....	<b>1</b>
1.1 Project Goals & Objectives .....	1
1.2 Project Background .....	3
1.3 Project Components and Structure .....	4
1.4 Success Criteria .....	4
<b>2.0 METHODS</b> .....	<b>5</b>
2.1 Monitoring.....	6
2.2 Monitoring Results (MY4) 2023.....	7
<b>3.0 REFERENCES</b> .....	<b>9</b>

## APPENDICES

### Appendix A. Background Map and Tables

- Figure 1. Project Location
- Table 1. Project Components and Mitigation Units
- Table 2. Project Activity and Reporting History
- Table 3. Project Contacts Table
- Table 4. Project Attributes Table

### Appendix B. Visual Assessment Data

- Figures 2 & 2A-2E. Current Conditions Plan View
- Tables 5A-5G. Visual Stream Morphology Stability Assessment
- Table 6. Vegetation Condition Assessment

### Appendix C. Vegetation Data

- Table 7. MY0 Planted Bare Root Woody Vegetation
- Table 8A. MY4 Temporary Vegetation Plot Data
- Table 8B. MY4 Herbaceous Vegetation Plot Data
- Table 9. Supplemental Planting Vegetation Species and Totals
- Soil Report for PVMP #25
- Herbicide Logs for 2023 Treatments

### Appendix D. MY3 Stream Geomorphology Data

- Tables 10A-I. Baseline Stream Data Summary
- Tables 11A-I. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
- Tables 12A-I. MY3 Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters-Cross-sections)
- Tables 13A-I. MY3 Monitoring Data - Stream Reach Data Summary
- MY3 Cross Section Plots

### Appendix E. Hydrology Data

- Tables 14A-C. Channel Evidence Stream Flow Gauge Graphs
- Table 15. Verification of Bankfull Events
- Table 16A-B. Groundwater Hydrology Data Groundwater Gauge Graphs

### Appendix F. Preconstruction Wetland Hydrology Data

- Figure 3. Preconstruction Gauge Locations
- Table 17. Preconstruction Groundwater Gauge Data Summary
- Table 18. Preconstruction vs. Postconstruction Gauge Analysis

### Appendix G. Site Photo Log

### Appendix H. 2023 IRT Site Visit Notes

## 1.0 PROJECT SUMMARY

Restoration Systems, LLC (RS) has established the North Carolina Division of Mitigation Services (NCDMS) Warren Wilson College Stream Restoration Site (Site).

### 1.1 Project Goals & Objectives

Stressors documented in the *French Broad River Basin Restoration Priorities* (RBRP) report (NCEEP 2009) include habitat degradation, poor riparian buffers, nutrient enrichment, channelization, sedimentation, and toxicity primarily attributed to urban and residential runoff and development.

Within the Site, stressors prior to construction could further be attributed to soil instability, increased runoff, and water quality impairments in the receiving watersheds. The project is not located in a Regional or Local Watershed Planning Area; however, the RBRP goals outlined below are addressed by project activities as follows (Site-specific information follows each RBRP goal in parentheses).

1. Reduce sediment inputs (based on the sediment model, Site construction eliminates approximately 228 tons per year [tons/year] of sediment that resulted from streambank erosion, excessive fines from channel straightening, channel incision, lack of cobble substrate in disturbed reaches, and a narrow or absent riparian buffer)
2. Reduce nutrient inputs (based on the nutrient model, Site construction eliminates 657.4 pounds per year [lbs/yr] of nitrogen and 54.5 lbs/yr of phosphorus due to the installation of marsh treatment areas, removal of preconstruction land uses and livestock, and elimination of fertilizer application)
3. Restore riparian buffers (removal of preconstruction land uses and livestock, control of invasive species, and approximately 19.6 acres of woody riparian buffers were planted adjacent to streams)
4. Stabilize streambanks (restored stable channels at the historic floodplain elevation, and enhanced oversized and incised channels by raising the stream invert and using grade control/habitat structures)
5. Restore and/or protect aquatic habitat (restored aquatic habitat in restoration and enhancement [Level I] reaches by installing grade control/habitat structures, coarsening channel bed materials, removing nutrient inputs, and planting woody riparian buffers to provide shade and organic matter to streams)
6. Reduce fecal coliform inputs (based on the nutrient model, Site construction eliminates  $31.2 \times 10^{11}$  colonies [col] of fecal coliform per day by removing preconstruction land uses and livestock and treating agricultural runoff with marsh treatment areas)
7. Implement agricultural best management practices (BMPs) (the easement is fenced to eliminated livestock from accessing the easement and marsh treatment areas were installed).

Site specific mitigation goals and objectives were developed through the use of North Carolina Stream Assessment Method (NC SAM) analyses of preconstruction and reference stream systems at the Site (NC SFAT 2015) (see table below).

## Stream/Wetland Targeted Functions, Goals, and Objectives

Targeted Functions	Goals	Objectives	Compatibility of Success Criteria
<b>(1) HYDROLOGY</b>			
(2) Flood Flow (Floodplain Access)	<ul style="list-style-type: none"> <li>Attenuate flood flow across the Site.</li> <li>Minimize downstream flooding to the maximum extent possible.</li> <li>Connect streams to functioning wetland systems.</li> </ul>	<ul style="list-style-type: none"> <li>Construct new channel at historic floodplain elevation to restore overbank flows and enhance existing jurisdictional wetlands</li> <li>Plant woody riparian buffer</li> <li>Remove livestock and cease agricultural practices within areas protected by the conservation easement.</li> <li>Deep rip floodplain soils to reduce compaction and increase soil surface roughness</li> <li>Protect riparian buffers with a perpetual conservation easement</li> </ul>	<ul style="list-style-type: none"> <li>BHR not to exceed 1.2</li> <li>Document four overbank events in separate monitoring years</li> <li>Livestock excluded from the easement</li> <li>Attain Wetland Hydrology Success Criteria</li> <li>Attain Vegetation Success Criteria</li> <li>Conservation Easement recorded</li> </ul>
(3) Streamside Area Attenuation			
(4) Floodplain Access			
(4) Wooded Riparian Buffer			
(4) Microtopography			
(3) Stream Stability	<ul style="list-style-type: none"> <li>Increase stream stability within the Site so that channels are neither aggrading nor degrading.</li> </ul>	<ul style="list-style-type: none"> <li>Construct channels with proper pattern, dimension, longitudinal profile, and substrate</li> <li>Remove livestock and cease agricultural practices within areas protected by the conservation easement.</li> <li>Construct stable channels with gravel substrate</li> <li>Stabilize streambanks</li> <li>Plant woody riparian buffer</li> </ul>	<ul style="list-style-type: none"> <li>Cross-section measurements and visual assessments indicate stable channels and structures</li> <li>BHR not to exceed 1.2</li> <li>ER of 1.4 or greater</li> <li>&lt; 10% change in BHR and ER</li> <li>Livestock excluded from the easement</li> <li>Attain Vegetation Success Criteria</li> </ul>
(4) Channel Stability			
(4) Sediment Transport			
(4) Thermoregulation			
(4) Stream Geomorphology			
<b>(1) WATER QUALITY</b>			
(2) Streamside Area Vegetation	<ul style="list-style-type: none"> <li>Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters.</li> </ul>	<ul style="list-style-type: none"> <li>Remove livestock and reduce agricultural land/inputs</li> <li>Install marsh treatment areas</li> <li>Plant woody riparian buffer</li> <li>Enhance jurisdictional wetlands adjacent to Site streams</li> <li>Provide surface roughness and reduce compaction through deep ripping/plowing</li> <li>Restore overbank flooding by constructing channels at historic floodplain elevation</li> </ul>	<ul style="list-style-type: none"> <li>Livestock excluded from the easement</li> <li>Attain Vegetation Success Criteria</li> </ul>
(3) Upland Pollutant Filtration			
(2) Indicators of Stressors			

## Stream/Wetland Targeted Functions, Goals, and Objectives (Continued)

(1) HABITAT			
(2) In-stream Habitat	<ul style="list-style-type: none"> <li>• Improve instream and stream-side habitat.</li> </ul>	<ul style="list-style-type: none"> <li>• Construct stable channels with gravel substrate</li> <li>• Plant woody riparian buffer to provide organic matter and shade</li> <li>• Construct new channel at historic floodplain elevation to restore overbank flows</li> <li>• Protect riparian buffers with a perpetual conservation easement</li> <li>• Enhance jurisdictional wetlands adjacent to Site streams</li> <li>• Remove invasive plant species</li> <li>• Add large woody debris to Site channels</li> </ul>	<ul style="list-style-type: none"> <li>• Cross-section measurements and visual assessments indicate stable channels and structures.</li> <li>• Attain Vegetation Success Criteria</li> <li>• Conservation Easement recorded</li> </ul>
(3) Substrate			
(3) Stream Stability			
(3) In-Stream Habitat			
(2) Stream-side Habitat			
(3) Stream-side Habitat			
(3) Thermoregulation			

### 1.2 Project Background

The Warren Wilson College Stream Mitigation Site (hereafter referred to as the “Site”) encompasses a 25.3-acre easement along cold-water, unnamed tributaries (UTs) to the Swannanoa River. Warren Wilson College occupies approximately 1,200 acres, and the Site is part of an actively managed farm and forest system on the Warren Wilson College property that includes livestock management areas, pastureland, agricultural row crops, and a sustainably managed forest. The Site is located approximately 2 miles west of Swannanoa and 5 miles east of Asheville in Buncombe County, North Carolina (Figure 1, Appendix A).

Prior to construction, the Site consisted of agricultural and managed forest land accessible to livestock. Site streams were part of an actively managed farm and forest system that included livestock, pastureland, agricultural row crops, and sustainable forest management. Streams were eroded vertically and laterally, received extensive sediment and nutrient inputs, and were dredged and straightened and/or rerouted to the floodplain edge. Preconstruction Site conditions resulted in degraded water quality, a loss of aquatic habitat, reduced nutrient and sediment retention, and unstable channel characteristics (loss of horizontal flow vectors that maintain pools and an increase in erosive forces to channel bed and banks). Site restoration activities restored riffle-pool morphology, aided in energy dissipation, increased aquatic habitat, stabilized channel banks, and greatly reduced sediment loss from channel banks.

#### Preconstruction Groundwater Gauges:

Preconstruction groundwater gauges were installed along UT-3 upper (Clingman’s) upon the request of IRT members to model pre-construction wetland characteristics. Data was collected for 2018 and the beginning of 2019 within gauges nested in transects perpendicular to the existing channel. In addition, a crest gauge along the existing incised reach was installed to measure overbank events.

Results of preconstruction gauge data, included in Table 18 (Appendix F), indicate that gauges near the incised stream showed reduced hydroperiod as compared to those further from the channel. 2018 exhibited normal rainfall patterns, and one gauge appeared to meet jurisdictional criteria based on groundwater level being within 12 inches of the surface for 12.5% of the growing season (26 days, based on the NRCS growing season of April 2 to November 1). 2019 exhibited wetter than average rainfall patterns, and six gauges appeared to meet the same jurisdictional criteria. In addition, the crest gauge installed on UT-3 showed no overbank events during 2018 and one during 2019 after a 4.56-inch rainfall.



### 1.3 Project Components and Structure

Proposed Site restoration activities generated 10,050.933 Stream Mitigation Units (SMUs) as the result of the following.

- Restored 9,220 linear feet of perennial stream channel by constructing stable streams in the historic floodplain location and elevation.
- Enhanced (Level I) 62 linear feet of stream by installing in-stream structures, providing proper channel dimension and appropriate floodplain width, reducing shear on eroding banks, controlling invasive species within the riparian area, and planting with native riparian vegetation.
- Enhanced (Level II) 1,974 linear feet of stream channel by removing current land use practices, controlling invasive species within the riparian area, and planting native vegetation.

Additional activities that occurred at the Site included the following.

- Installation of four marsh treatment areas to treat stormwater runoff before it enters Site streams.
- Established a minimum 30-foot-wide woody riparian buffer adjacent to Site streams,
- Fenced the conservation easement boundaries in areas used for livestock management.
- Protected the Site in perpetuity with a conservation easement.

During the initial DMS as-built review, it was discovered that several culvert pipes extend into the recorded conservation easement. Once the encroachments were located and documented via GPS, easement modifications were initiated to remove any crossing materials from the conservation easement. Creditable stream removed from the easement were also removed from mitigation assets. A mitigation plan addendum for the reduction in project credit was submitted to the IRT as part of the MY0/ As-Built Baseline Monitoring Report review and was approved by the IRT via email on October 5, 2020.

Site design was completed on January 10, 2020. Construction started on September 1, 2019 and ended within a final walkthrough on March 4, 2020. Site planting was completed on March 16, 2020. Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 1-4 (Appendix A).

### 1.4 Success Criteria

Project success criteria were established in the IRT-approved detailed mitigation plan and in accordance with the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring and success criteria relate to project goals and objectives. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following table summarizes Site success criteria.

## Success Criteria

Streams
<ul style="list-style-type: none"> <li>All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05.</li> <li>Continuous surface flow must be documented each year for at least 30 consecutive days.</li> <li>Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section.</li> <li>Entrenchment ratio (ER) must be <math>\geq 2.2</math> for E- and C-type channels at measured riffle cross-sections.</li> <li>BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period.</li> <li>The stream project shall remain stable and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.</li> </ul>
Wetland Hydrology
<ul style="list-style-type: none"> <li>Groundwater gauge data will be used to observe fluctuations in groundwater hydrology pre- and postconstruction as the result of overbank events; however, no wetland mitigation credit is being acquired and there are no wetland hydrology success criteria proposed at this time.</li> <li>Jurisdictional wetland adjacent to UT-3 will demonstrate a 10 to 20% increase in wetland hydrology as compared to pre-construction hydrology, under similar climactic conditions.</li> </ul>
Vegetation
<ul style="list-style-type: none"> <li>Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7.</li> <li>Trees must average 6 feet in height at year 5, and 8 feet in height at year 7 in each plot.</li> <li>Planted and volunteer stems are counted, provided they are included in the approved list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.</li> <li>Areas of dense river cane (<i>Arundinaria gigantea</i>; known as canebrakes) are a natural niche habitat within the Swannanoa River floodplain that contribute native habitat for endangered species. River cane may outcompete woody seedlings during the initial establishment of vegetation. Within the Swannanoa floodplain (UT-6, UT-7, and UT-8), the presence of canebrakes may supersede the vegetative success criteria for planted stems per acre.</li> </ul>

## 2.0 METHODS

Monitoring requirements and success criteria outlined in this plan follow the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 1 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

### Monitoring Schedule

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams	X	X	X		X		X
Wetlands	X	X	X	X	X	X	X
Vegetation	X	X	X		X		X
Visual Assessment	X	X	X	X	X	X	X
Report Submittal	X	X	X	X	X	X	X

## 2.1 Monitoring

The monitoring parameters were established in the IRT-approved detailed mitigation plan and are summarized in the following table.

### Monitoring Requirements Summary

Stream Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 50 cross-sections on restored channels	Graphic and tabular data.
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern to be depicted on a plan view figure with a written assessment and photograph of the area included in the report.
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.
Stream Hydrology	Continuous monitoring surface water gauges and trail cameras	Continuous recording through monitoring period	Total of 3 surface water gauges (UT3, UT6, & UT8)	Surface water data for each monitoring period
Bankfull Events	Continuous monitoring surface water gauges and trail cameras	Continuous recording through monitoring period	Total of 3 surface water gauges (UT3, UT6, & UT8)	Surface water data for each monitoring period
	Visual/Physical Evidence	Continuous through monitoring period	All restored stream channels	Visual evidence, photo documentation, and/or rain data.
Wetland Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Wetland Rehabilitation	Groundwater gauges	Preconstruction, As-built, Years 1-7	10 gauges in wetlands adjacent to UT1 <sup>+</sup> , UT3 <sup>++</sup> , & UT6 <sup>+</sup>	Graphic and tabular data.
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	25 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre
	Annual random vegetation plots, 0.0247 acre (100 square meters) in size	As-built, Years 1, 2, 3, 5, and 7	5 plots randomly selected each year	Species

**Monitoring Requirements Summary Table Footnotes:**

\* Seven groundwater monitoring gauges were installed in jurisdictional wetland areas adjacent to UT-3 to take measurements before and after hydrological modifications were performed at the Site. The preconstruction condition of the upper reach of UT-3 was an incised Eg-type channel with bank-height-ratios ranging from 1.8-2.4. The majority of UT-3 upper has been restored (priority I) with construction of channels at the historic floodplain elevation to restore overbank flows to adjacent wetlands. A stream flow gauge and trail camera were installed on UT-3 upper to verify overbank events. Groundwater gauge data will be used to observe fluctuations in groundwater hydrology pre- and post-construction as the result of overbank events; however, no wetland mitigation credit is being acquired and there are no wetland hydrology success criteria proposed at this time.

+ Three groundwater gauges were installed, one adjacent to UT-1, one adjacent to UT-3 lower, and one adjacent to UT-6, in order to show no net loss in function, due to project activities, in existing wetlands along these tributaries. In order to monitor an area of potential wetland creation associated with stream channel restoration, two additional gauges (gauges 4 and 5) were installed along the right bank of UT-3 upper. This area was previously determined non-jurisdictional.

**2.2 Monitoring Results (MY4) 2023**

The data collected as required in 2023 is summarized below.

**Stream Summary**

Stream measurements were not performed in year 4 (2023), in accordance with the monitoring schedule. A visual assessment indicates that across the Site, all in-stream structures are intact and functioning as designed. Channel geometry compares favorably with the proposed conditions outlined in the Detailed Restoration Plan and as constructed. No stream areas of concern were identified during year 4 (2023) monitoring. Tables for year 3 (2022) data and annual quantitative assessments are included in Appendix C. Stream flow gauge data show strong evidence of channel formation and water flow was observed in all Site streams during year 4 (2023) (Tables 15A-C, Appendix E).

**Wetland Summary**

Overall, based on groundwater gauge data, wetland hydrology has significantly increased from preconstruction and year 1 (2020) conditions. All gauges were saturated/inundated **for greater than 10 percent** of the year 4 (2023) growing season, with gauges 3-7 and 9 inundated for approximately 90% of the growing season (Table 17A-B, Appendix E).

**Summary of Monitoring Period/Hydrology Success Criteria by Year**

Year	Soil Temperatures/Date Bud Burst Documented	Monitoring Period Used for Determining Success	10 Percent of Monitoring Period
2020 (Year 1)	March 16, 2020*	March 16-November 1 (231 days)	23 days
2021 (Year 2)	April 6, 2021**	April 6-November 12 (221 days)	22 days
2022 (Year 3)	April 2, 2022^	April 2-November 1 (214 days)	21 days
2023 (Year 4)	April 2, 2023^^	April 2-November 1 (214 days)	21 days

### **Monitoring Period/Hydrology Success Criteria by Year Table Footnotes:**

\*Based on observed/documented bud burst and data collected from a soil temperature data logger located on the Site (Figure E-1, Appendix E).

\*\* During year 1, the growing season was determined based the Soil Survey of Buncombe County (April 2 – November 1) and onsite bud burst documentation. However, based on a 2021 discussion with the IRT, concern arose that the Soil Survey growing season does not accurately represent the current growing season end date. As a result, the growing season methodology was changed to use the most current WETS (USDA 2021) data to determine the growing season end date. After year 2 review, the IRT requested that providers use the growing season methodology from the approved mitigation plan.

^Soil temperature of 44.27°F was documented on March 1 and remained above 41°F thereafter. However, there was no site visit to document bud burst. Therefore, the Buncombe County soil survey start/end dates are used for year 3 (2022).

^^USACE noted that the growing season should remain consistent with the IRT approved mitigation plan and is based on the NRCS growing season of April 2 to November 1.

### **Vegetation Summary**

In accordance with the monitoring schedule, vegetation plot monitoring was not performed in year 4 (2023). Visual assessment indicates that vegetation on the Site is vigorous. However, as per IRT request, measurements of 5 herbaceous plots and 5 temporary plots were performed in specifically requested locations of concern. Herbaceous plots were measured to determine sufficient herbaceous diversity within areas dominated by herbaceous species. Herbaceous success criteria is defined by the observation of at least 4 unique herbaceous species within each plot. Locations of plots are depicted on Figure 2A-E (Appendix B), and results of the measurements are in Tables 8A-B (Appendix C). Supplemental planting is planned for the 2023-2024 dormant season. See Figures 2A-E (Appendix B) for supplemental planting locations and Table 9 (Appendix C) for proposed supplemental planting species and totals.

During year 3 (2022), Parrot feather (*Myriophyllum aquaticum*) was treated throughout the upper reach of UT-3. During a June 2023 IRT Site visit, it was noted that great progress had been made in controlling this population. Treatment of the species will continue throughout the reach of UT3 as needed, however, channel shading, combined with previous treatments, has drastically reduced the extent of Parrot feather within the channel. General invasives treatment efforts (including Parrotfeather, Ligustrum, Multiflora Rose, Japanese knotweed, Callery pear, Oriental bittersweet, etc) continue with sitewide treatments made in June 2023 and September 2023. Treatments will be continued as necessary until project closeout but have generally been considered quite effective and allowed desirable vegetation to dominate the site.

Soil testing was completed in 2023 for a small area along Lower UT-8 near PVMP#25 where herbaceous coverage was unique. No soil amendments are warranted at this time, and test results have been included in Appendix C.

River Cane (*Arundinaria gigantea*) was a significant herbaceous component in several areas before restoration. During construction care was taken to promote the plant by minimizing removal and transplanting when possible. Existing cane impacted by construction has rebounded in multiple locations, particularly close to the river. The primary area of dense and sizeable canes is located at the lower end of UT-6 and shown in Figure 2D. Other rebounding locations include lower UT-1, lower UT-5, and an outlying section of UT-7 near XS-5. Transplanted clumps are located along UT-6, UT-7, and UT-8. These relocated

clumps showed some dieback in the first few years of monitoring but appear to be well established at this time though not aggressively spreading. Ground and aerial drone photos of the river cane populations can be seen in the Site photo log (Appendix G).

### 3.0 REFERENCES

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Ecosystem Enhancement Program (NCEEP), 2009. French Broad River Basin Restoration Priorities 2009 (online). Available at: [https://ncdenr.s3.amazonaws.com/s3fspublic/PublicFolder/Work%20With/Watershed%20Planners/French\\_Broad\\_RBRP\\_15july09.pdf](https://ncdenr.s3.amazonaws.com/s3fspublic/PublicFolder/Work%20With/Watershed%20Planners/French_Broad_RBRP_15july09.pdf) [June 1, 2016]. North Carolina Department of Environment and Natural Resources, Raleigh.
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.
- Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.
- United States Department of Agriculture (USDA). 2016. Web Soil Survey (online). Available: <http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx> [August 2016].
- United States Department of Agriculture (USDA), 2009. Soil Survey for Buncombe County North Carolina. US Department of Agriculture. Available at: [http://www.nrcs.usda.gov/Internet/FSE\\_MANUSCRIPTS/north\\_carolina/buncombeNC2009/Buncombe\\_NC.pdf](http://www.nrcs.usda.gov/Internet/FSE_MANUSCRIPTS/north_carolina/buncombeNC2009/Buncombe_NC.pdf) [June 7, 2016].
- United States Department of Agriculture (USDA). 2021. Natural Resources Conservation Service National Weather and Climate Center. AgACIS Climate Data. Asheville WETS Station (online). Available: <http://agacis.rcc-acis.org>



## **Appendix A**

### **Background Map and Tables**

Figure 1. Project Location


Table 1. Mitigation Assets and Components

Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table

Table 4. Project Attributes Table





Copyright © 2013 National Geographic Society, i-cubed

Copyright © 2013 National Geographic Society, i-cubed

USGS 7.5 Minute Topographic Map (Oteen and Craggy Pinnacle, NC Quads)

- Directions to the Site from Raleigh:**
- Take I-40 West out of Raleigh and travel 229 miles,
  - Take exit 59 towards Swannanoa and turn right onto Patton Cove Road,
  - After 0.3 miles, turn left onto US-70 West,
  - Travel 1.9 miles, then turn right onto Warren Wilson Road,
  - After 1.4 miles Riceville Road is on the left and South Lane is on the right,
  - Site parcels can be accessed off Warren Wilson Road, Riceville Road, and South Lane,
  - Site Latitude, Longitude 35.609817°N, 82.443540°W (WGS84)



Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:

**SITE LOCATION**

Drawn by:

KRJ

Date:

APR 2020

Scale:

1:40000

Project No.:

20-004

**FIGURE**

**1**



**Table 1. Mitigation Assets and Components  
Warren Wilson College Stream Mitigation Site**

Project Segment	Stream Stationing/ Wetland Type	Existing Footage/ Acreage	Mitigation Plan Footage/ Acreage	Restoration Level	Mitigation Ratio	Restoration Footage/ Acreage <sup>^</sup>	Calculated Credit <sup>^</sup>	Comment
UT 1A	0+09-4+92	189	483	Restoration (Priority I)	1:1	483	483.000	
UT 1B	1+09-1+22	13	13	Enhancement (Level II)	2.5:1	12	4.800	
UT 1C	1+22-7+06	554	584-20=564*	Restoration (Priority I)	1:1	584-42=542*	542.000	42 lf is outside of the easement and therefore is non-credit-generating.
UT 3A	0+05-0+50	45	45	Enhancement (Level II)	2.5:1	50	20.000	
UT 3B	0+50-21+66	1901	2116-20-5=2091*	Restoration (Priority I/II)	1:1	2116-52-5=2059*	2059.000	52 lf is outside of the easement and 5 lf is located at a foot crossing within the easement; therefore, are non-credit-generating.
UT 3C	21+66-22+28	62	62	Enhancement (Level I)	1.5:1	62	41.333	
UT 3D	0+00-5+00	428	500	Restoration (Priority I)	1:1	500	500.000	
UT 3E	5+00-8+34	334	334	Enhancement (Level II)	2.5:1	334	133.600	
UT 3F	8+34-9+60	91	126	Restoration (Priority I)	1:1	126	126.000	
UT 3G	9+60-16+81	721	721-21=700*	Enhancement (Level II)	2.5:1	721-21=700*	280.000	21 lf is outside of the easement and therefore is non-credit-generating.
UT 4A	0+00-2+33	70	233	Restoration (Priority I)	1:1	187	187.000	
UT 4B	2+33-4+75	242	242-20=222*	Enhancement (Level II)	2.5:1	288-107=181*	72.400	107 lf is outside of the easement and therefore is non-credit-generating.
UT 5A	0+00-0+48	48	48	Enhancement (Level II)	2.5:1	47	18.800	
UT 5B	0+48-11+58	719	1110-31=1079*	Restoration (Priority I)	1:1	1117-38=1079*	1079.000	38 lf is outside of the easement and therefore is non-credit-generating.
UT 6A	0+08-1+63	155	155	Enhancement (Level II)	2.5:1	155	62.000	
UT 6B	2+16-16+48	713	1432-20=1412*	Restoration (Priority I/II)	1:1	1432-44=1388*	1388.000	44 lf is outside of the easement and therefore is non-credit-generating.
UT 6C	16+48-21+43	495	495	Enhancement (Level II)	2.5:1	495	198.000	
UT 7A	0+00-19+85	2426	1985-36-20-45=1884*	Restoration (Priority I)	1:1	1940-39-54=1847*	1847.000	93 lf is outside of the easement and therefore is non-credit-generating.
UT 8A	0+18-10+65	957	1047-38=1009*	Restoration (Priority I/II)	1:1	1047-38=1009*	1009.000	38 lf is outside of the easement and therefore is non-credit-generating.

\*Areas located outside of the easement or at a foot path crossing within the easement and therefore are non-credit generating.

<sup>^</sup>Several credited stream segments were reduced in length during as-built due to a modification to remove all crossing materials from the easement.

**Table 1 (continued). Project Credits**  
**Warren Wilson College Stream Mitigation Site**

Restoration Level	Stream			Riparian Wetland	Non-Rip	Coastal	
	Warm	Cool	Cold	Riverine	Non-Riverine	Wetland	Marsh
Restoration			<b>9,220.000</b>				
Re-establishment							
Rehabilitation							
Enhancement							
Enhancement I			<b>41.333</b>				
Enhancement II			<b>789.600</b>				
Creation							
Preservation							
<b>TOTALS</b>			<b>10,050.933</b>				

**Table 2. Project Activity and Reporting History**  
**Warren Wilson College Stream Mitigation Site**

Activity or Deliverable	Data Collection Complete	Completion or Delivery
RFP No. 16-006991 Issuance Date	--	September 16, 2016
RFP No. 16-006991 Opening Date	--	February 15, 2017
Institution Date (NCDMS Contract No. 100014)	--	May 22, 2017
Mitigation Plan	March 2018	December 21, 2018
Construction Plans	--	January 10, 2020
404 Permit	--	May 13, 2019
Site Construction	--	March 4, 2020
Planting	--	March 16, 2020
As-built Baseline Monitoring (MY0)	January-March 2020	August 2020
Treatment of Kudzu, Rose, Privet, Honeysuckle, English Ivy	--	July 27, 2020
Treatment of Kudzu, Princess Tree, Privet, Rose, Japanese Bittersweet, Honeysuckle	--	October 8, 2020
Annual Monitoring (MY1)	November 2020	January 2021
Treatment of Japanese Bittersweet, Parrot Feather, Privet, Multiflora Rose, Cattail, Air Potato, Honeysuckle, Japanese Knotweed, English Ivy	--	May 24-27, 2022 & September 29 to October 1, 2022
Annual Monitoring (MY2)	October 2021	December 2021
Treatment of Parrot Feather, Multiflora rose, Privet, Chinese Bittersweet, Cattail, Johnson Grass, Air Potato, Japanese Knotweed	--	June 27-28, 2022
Treatment of Chinese Bittersweet, Air Potato, Multiflora rose, Parrot feather, Privet, Cattail	--	September 15, 2022
Annual Monitoring (MY3)	October 2022	February 2023
IRT Site Visit	--	June 23, 2023
Invasive Species Treatment	--	June 27-28, 2023, & September 15, 2023
Supplemental Planting	--	Dormant Season 2024
Annual Monitoring (MY4)	October 2023	January 2024

**Table 3. Project Contacts Table**  
**Warren Wilson College Stream Mitigation Site**

<p><b>Full Delivery Provider</b>  Restoration Systems  1101 Haynes Street, Suite 211  Raleigh, North Carolina 27604  Worth Creech  919-755-9490</p>	<p><b>Monitoring Provider</b>  Axiom Environmental, Inc.  218 Snow Avenue  Raleigh, NC 27603  Grant Lewis  919-215-1693</p>
<p><b>Designer</b>  Anchor QEA of North Carolina, PLLC  231 Haywood Street  Asheville, NC 28801  Sara Stavinoha  828-771-0279</p>	

**Table 4. Project Attribute Table  
Warren Wilson Stream Mitigation Site**


Project Information							
Project Name	Warren Wilson Stream Mitigation Site						
Project County	Buncombe County, North Carolina						
Project Area (acres)	25.3						
Project Coordinates (latitude & longitude)	35.609817°N, 82.443540°W						
Planted Area (acres)	19.64						
Project Watershed Summary Information							
Physiographic Province	Blue Ridge						
Project River Basin	French Broad						
USGS HUC for Project (14-digit)	06010105070030						
NCDWR Sub-basin for Project	04-03-02						
Project Drainage Area	49.9 to 822.3 acres (0.08 to 1.28 square miles)						
% of Project Drainage Area that is Impervious	<5%						
CGIA Land Use Classification	Cultivated, Managed Herbaceous Vegetation, Unmanaged Herbaceous Vegetation, Hardwood Swamp, Oak/Gum/Cypress						
Reach Summary Information							
Parameters	UT1	UT 3	UT4	UT 5	UT6	UT 7	UT 8
Length of reach (linear feet)	756	3582	312	769	1363	2425	957
Valley Classification & Confinement	Moderately confined to somewhat unconfined (UT-3 & UT-5)						
Drainage Area (acres and square miles)	171.3 ac. (0.27 sq. mi.)	822.3 ac. (1.28 sq. mi.)	153.9 ac. (0.24 sq. mi.)	98.3 ac. (0.15 sq. mi.)	49.9 ac. (0.08 sq. mi.)	141.0 ac. (0.22 sq. mi.)	64.4 ac. (0.10 sq. mi.)
Perennial, Intermittent, Ephemeral	Perennial	Perennial	Perennial	Perennial	Intermittent/ Perennial	Perennial	Perennial
NCDWR Water Quality Classification	C						
Existing Morphological Description (Rosgen 1996)	Cg4	Eg4	G4	G3	G3	Gb4	Eg4
Proposed Stream Classification (Rosgen 1996)	Cb4	Ce4	C4	Ce4	Ce4	Gb4	C4
Existing Evolutionary Stage (Simon and Hupp 1986)	II/III (Channelized/Degraded)						
FEMA Classification	NA	Zone AE	NA	NA	NA	NA	NA
Thermal Regime	Cold						



**Appendix B**  
**Visual Assessment Data**

Figures 2 & 2A-2E. Current Conditions Plan View  
Tables 5A-5G. Visual Stream Morphology Stability Assessment  
Table 6. Vegetation Condition Assessment





Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**CURRENT  
CONDITIONS  
PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2023

Scale:

1:10,000

Project No.:

20-004

FIGURE

**2**





Prepared for:



Project:

### WARREN WILSON COLLEGE STREAM MITIGATION SITE

Buncombe County, NC

Title:

### CURRENT CONDITIONS PLAN VIEW

Drawn by:

KRJ

Date:

NOV 2023

Scale:

1:2000

Project No.:

20-004


FIGURE

# 2A




#### Legend

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Vegetation Plots Meeting Success Criteria in MY3
- Vegetation Plots Not Meeting Success Criteria in MY3
- MY4 (2023) 2m x 5m Herbaceous Plots
- Cross Sections
- Groundwater Gauges Meeting Success Criteria
- Flow Gauge
- Flow Camera
- Photo Point Locations
- Walking Paths
- Supplemental Planting Area - Live Stakes (0.33 ac)







Project:  
**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:  
**CURRENT CONDITIONS PLAN VIEW**

Drawn by: KRJ

Date: NOV 2023


Scale: 1:1700

Project No.: 20-004

FIGURE  
**2B**

**Legend**

- Conservation Easement
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Vegetation Plots Meeting Success Criteria in MY3
- Vegetation Plots Not Meeting Success Criteria in MY3
- MY4 (2023) Temporary Vegetation Plots Not Meeting Success Criteria
- Cross Sections
- Groundwater Gauges Meeting Success Criteria
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)








**Legend**

- Conservation Easement
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Vegetation Plots Meeting Success Criteria in MY3
- Vegetation Plots Not Meeting Success Criteria in MY3
- Cross Sections
- ★ Photo Point Locations
- Walking Paths



Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**CURRENT  
CONDITIONS  
PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2023

Scale:

1:1200


Project No.:

20-004

FIGURE

**2C**





Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**CURRENT  
CONDITIONS  
PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2023

Scale:

1:2,500

Project No.:

20-004

FIGURE

**2D**





Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**06-2023  
IRT SITE VISIT**

Drawn by:

KRJ

Date:

NOV 2023

Scale:


1:1400

Project No.:

20-004

FIGURE

**2E**



**Legend**

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Cross Sections
- MY3 (2022) Vegetation Plots Meeting Success Criteria
- MY3 (2022) Vegetation Plots Not Meeting Success Criteria
- MY4 (2023) Temporary Vegetation Plots Meeting Success Criteria
- MY4 (2023) 2m x 5m Herbaceous Plots
- Groundwater Gauge Meeting Success Criteria
- Photo Point Locations
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)
- Supplemental Planting Area - Live Stakes (0.33 ac)






Table 5A  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-1  
 756  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	21	21			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	21			21			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	21			21			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	21	21			100%			
2. Thalweg centering at downstream of meander (Glide)		21	21	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	22	22			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	22	22			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	22	22			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	22	22			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	22	22			100%			

Table 5B  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-3  
 3582  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	44	44			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	45			45			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	45			45			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	45	45			100%			
2. Thalweg centering at downstream of meander (Glide)		45	45	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	46	46			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	46	46			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	46	46			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	46	46			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	46	46			100%			

Table 5C  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-4  
 312  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	6	6			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	6			6			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	6			6			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	6	6			100%			
2. Thalweg centering at downstream of meander (Glide)		6	6	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	7	7			100%			

Table 5D  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-5  
 769  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	27	27			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	27			27			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	27			27			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	27	27			100%			
2. Thalweg centering at downstream of meander (Glide)		27	27	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	27	27			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	27	27			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	27	27			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	27	27			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	27	27			100%			

Table 5E  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-6  
 1363  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	46	46			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	46			46			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	46			46			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	46	46			100%			
2. Thalweg centering at downstream of meander (Glide)		46	46	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	47	47			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	47	47			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	47	47			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	47	47			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	47	47			100%			

Table 5F  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-7  
 2425  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	42	42			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	43			43			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	43			43			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	43	43			100%			
2. Thalweg centering at downstream of meander (Glide)		43	43	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	45	45			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	45	45			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	45	45			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	45	45			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	45	45			100%			

Table 5G  
 Reach ID  
 Assessed Length  
 Assessment Date

**Visual Stream Morphology Stability Assessment**  
 Warren Wilson College UT-8  
 957  
 2-Oct-23

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	30	30			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	30			30			
			2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	30			30			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	30	30			100%			
2. Thalweg centering at downstream of meander (Glide)		30	30	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%			100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%			100%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	31	31			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	31	31			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	31	31			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	31	31			100%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	31	31			100%			



**Table 6**

**Vegetation Condition Assessment**

**Warren Wilson College**

**Assessment Date**

**2-Oct-23**

**Planted Acreage<sup>1</sup>**

**19.64**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	None	0.1 acres	none	0	0.00	0.0%
2. Low Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
2B. Low Planted Stem Density Areas	None	0.1 acres	none	0	0.00	0.0%
<b>Total</b>				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	None	0.25 acres	none	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.00	0.0%

**Easement Acreage<sup>2</sup>**

**25.3**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	None	1000 SF	none	0	0.00	0.0%
5. Easement Encroachment Areas <sup>3</sup>	One small area of easement encroachment observed along UT8. Area will be planted and marked with horse tape in Q1 2024.	none	Green Crosshatch	1	0.05	0.2%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1, 2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by DMS such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

## **Appendix C Vegetation Data**

Table 7. Planted Bare Root Woody Vegetation  
Table 8A. Temporary Woody Vegetation Plot Data  
Table 8B. Temporary Herbaceous Plot Data  
Table 9. MY4 (2023/2024) Proposed Planting List  
Soil Report for area near PVMP #25  
Herbicide Logs for 2023 Treatments

**Table 7. MY0 Planted Bare Root Woody Vegetation  
Warren Wilson College Stream Mitigation Site**

Species – Scientific Name	Species – Common Name	Wetland Indicator Status	Total*
		<b>Acres</b>	<b>19.64</b>
<i>Cephalanthus occidentalis</i>	Buttonbush	OBL	50
<i>Diospyros virginiana</i>	Common persimmon	FAC	500
<i>Liriodendron tulipifera</i>	Tulip poplar	FACU	900
<i>Betula nigra</i>	River birch	FACW	2800
<i>Fraxinus pennsylvanica</i>	Green ash	FACW	3800
<i>Cornus amomum</i>	Silky dogwood	FACW	3900
<i>Quercus alba</i>	White oak	FACU	4200
<i>Quercus nigra</i>	Water oak	FAC	4200
<i>Platanus occidentalis</i>	American Sycamore	FACW	5600
<b>TOTALS</b>			<b>25,950*</b>

\*\*Approximately 5000 live stakes of willow (*Salix* spp.), elderberry (*Sambucus canadensis*), silky dogwood (*Cornus amomum*), and ninebark (*Physocarpus opulifolius*) were planted, but are not included in this table.

**Table 8A. MY4 Temporary Vegetation Plot Data  
Warren Wilson College Restoration Site**

Species	Common Name	T-1	T-2	T-3	T-4	T-5
<i>Betula nigra</i>	River birch			1	2	
<i>Cornus amomum</i>	Silky dogwood	7	1	1	2	1
<i>Liriodendron tulipifera</i>	Tulip poplar			1	2	2
<i>Platanus occidentalis</i>	American sycamore	4	1	6		
<i>Quercus alba</i>	White oak			2	5	
	Total Number of Stems	<b>11</b>	<b>2</b>	<b>11</b>	<b>11</b>	<b>3</b>
	Species count	2	2	5	4	2
	Stems per acre	<b>445</b>	<b>81</b>	<b>445</b>	<b>445</b>	<b>121</b>
	Average Height (ft)	2.34	10.25	5.34	4.31	4.92

**Table 8B. MY4 Herbaceous Vegetation Plot Data  
Warren Wilson College Stream Restoration Site**

Plot #	Species Count	Success Criteria Met? %	Taxa Identified (Scientific Name)	Taxa Identified (Common Name)
H1*	5	Yes	<i>Carex</i> sp. <i>Impatiens capensis</i> <i>Polygonum</i> spp. <i>Juncus effusus</i> <i>Vernonia noveboracensis</i>	Sedge Jewelweed Knotweed Soft rush Ironweed
H2*	5	Yes	<i>Carex</i> sp. <i>Impatiens capensis</i> <i>Juncus effusus</i> <i>Scirpus cyperinus</i> <i>Verbena</i> spp.	Sedge Jewelweed Soft rush Woolgrass Vervain
H3	7	Yes	<i>Bidens</i> spp. <i>Helianthus</i> spp. <i>Impatiens capensis</i> <i>Juncus effusus</i> <i>Symphotricium</i> spp. <i>Carex</i> sp. <i>Vernonia noveboracensis</i>	Spanish Needles Sunflower Jewelweed Soft rush Aster Sedge Ironweed
H4	5	Yes	<i>Bidens</i> spp. <i>Solidago</i> spp. <i>Rudbeckia</i> spp. <i>Juncus</i> spp. <i>Vernonia novenoracensis</i>	Spanish needles Goldenrod Coneflower Rush Ironweed
H5	4	Yes	<i>Impatiens capensis</i> <i>Juncus effusus</i> <i>Polygonum</i> spp. <i>Symphyotrichum</i> spp	Jewelweed Soft rush Knotweed Aster
<b>Average</b>	5.2	Yes		

\* Plot contained *Sambucus canadensis* and *Cornus amomum*

% Plot meets success criteria if it contains 4 or more unique herbaceous species.

**Table 9. MY4 (2023/2024) Proposed Planting List  
Warren Wilson College Stream Mitigation Site**

Vegetation Association		Montane Alluvial Forest (3 Gallon)		Live-stake Shrub Planting		Total
Acres		1.21		0.33		1.54
Species – Scientific Name	Wetland Indicator	# Planted	% of Total	# Planted	% of Total	# Planted
Northern red oak ( <i>Quercus rubra</i> )	FACU	100	25.00%			<b>100</b>
Persimmon ( <i>Diospyros virginiana</i> )	FAC	75	18.75%			<b>75</b>
Tag alder ( <i>Alnus serrulata</i> )	FACU	75	18.75%			<b>75</b>
Water oak ( <i>Quercus nigra</i> )	FACW	50	12.50%			<b>50</b>
White oak ( <i>Quercus Alba</i> )	FACU	50	12.50%			<b>50</b>
Yellow birch ( <i>Betula alleghaniensis</i> )**	FACU	50	12.50%			<b>50</b>
Black Willow ( <i>Salix nigra</i> )*	OBL			75	18.75%	<b>75</b>
Buttonbush ( <i>Cephalanthus occidentalis</i> )*	OBL			75	18.75%	<b>75</b>
Elderberry ( <i>Sambucus spp.</i> )*	FACW			75	18.75%	<b>75</b>
Ninebark ( <i>Physocarpus opulfolius</i> )*	FAC			75	18.75%	<b>75</b>
Silky dogwood ( <i>Cornus amomum</i> )*	FACW			100	25.00%	<b>100</b>
<b>Total:</b>		<b>400</b>	<b>100%</b>	<b>400</b>	<b>100%</b>	<b>800</b>

\*Live stake material

\*\*Possible supply shortage. If unavailable, we will supplement this species with one from the list above or the approved Mitigation Plan planting list.



Predictive

# Soil Report

Mehlich-3 Extraction

**Client:** Augustus Lehrman  
Restoration Systems  
1101 Haynes Street, suite 211  
Raleigh, NC 27612

**Advisor:**

Sampled County : Buncombe  
**Client ID:** 543891

**Advisor ID:**

Sampled: 07/05/2023 Received: 07/05/2023 Completed: 07/13/2023 Farm: WWC

Sample ID: samp1	Recommendations:	Lime (tons/acre)	Nutrients (lb/acre)								More Information	
			N	P <sub>2</sub> O <sub>5</sub>	K <sub>2</sub> O	Mg	S	Mn	Zn	Cu		B
Lime History:	1 - Hardwood, E	0.0	0	60	30	0			0	0	0	<a href="#">Note: 11</a>
	2 - Hardwood, M	0.0	80-120	60	0	0			0	0	0	

**Test Results [units - W/V in g/cm<sup>3</sup>; CEC and Na in meq/100 cm<sup>3</sup>; NO<sub>3</sub>-N in mg/dm<sup>3</sup>]:** **Soil Class:** Mineral

HM%	W/V	CEC	BS%	Ac	pH	P-I	K-I	Ca%	Mg%	S-I	Mn-I	Mn-Al1	Mn-Al2	Zn-I	Zn-Al	Cu-I	Na	ESP	SS-I	NO <sub>3</sub> -N
0.13	1.01	9.1	100	0.0	7.5	8	48	86	11	88	1053			141	141	232	0.1	1		

Sample ID: samp2	Recommendations:	Lime (tons/acre)	Nutrients (lb/acre)								More Information	
			N	P <sub>2</sub> O <sub>5</sub>	K <sub>2</sub> O	Mg	S	Mn	Zn	Cu		B
Lime History:	1 - Hardwood, E	0.0	0	60	30	0			0	0	0	<a href="#">Note: 11</a>
	2 - Hardwood, M	0.0	80-120	60	0	0			0	0	0	

**Test Results [units - W/V in g/cm<sup>3</sup>; CEC and Na in meq/100 cm<sup>3</sup>; NO<sub>3</sub>-N in mg/dm<sup>3</sup>]:** **Soil Class:** Mineral

HM%	W/V	CEC	BS%	Ac	pH	P-I	K-I	Ca%	Mg%	S-I	Mn-I	Mn-Al1	Mn-Al2	Zn-I	Zn-Al	Cu-I	Na	ESP	SS-I	NO <sub>3</sub> -N
0.18	1.02	9.1	100	0.0	7.4	9	51	84	13	46	800			323	323	389	0.1	1		



Reprogramming of the laboratory-information-management system that makes this report possible is being funded through a grant from the North Carolina Tobacco Trust Fund Commission.

Thank you for using agronomic services to manage nutrients and safeguard environmental quality.

- Steve Troxler, Commissioner of Agriculture

Augustus Lehrman

Page 2 of 3

Sample ID: samp3	Recommendations:	Lime (tons/acre)	Nutrients (lb/acre)								More Information										
			N	P <sub>2</sub> O <sub>5</sub>	K <sub>2</sub> O	Mg	S	Mn	Zn	Cu		B									
Lime History:	Crop																				
	1 - Hardwood, E	0.0	0	60	30	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	<a href="#">Note: 11</a>
	2 - Hardwood, M	0.0	80-120	60	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	<a href="#">Note: 11</a>

Test Results [units - W/V in g/cm<sup>3</sup>; CEC and Na in meq/100 cm<sup>3</sup>; NO<sub>3</sub>-N in mg/dm<sup>3</sup>]:

Soil Class: Mineral

HM%	W/V	CEC	BS%	Ac	pH	P-I	K-I	Ca%	Mg%	S-I	Mn-I	Mn-Al1	Mn-Al2	Zn-I	Zn-Al	Cu-I	Na	ESP	SS-I	NO <sub>3</sub> -N
0.22	0.99	9.0	99	0.1	7.3	7	55	83	13	25	781			172	172	397	0.0			

**Understanding the Soil Report: explanation of measurements, abbreviations and units****Recommendations**Lime

If testing finds that soil pH is too low for the crop(s) indicated, a **lime recommendation** will be given in units of either ton/acre or lb/1000 sq ft. For best results, mix the lime into the top 6 to 8 inches of soil several months before planting. For no-till or established plantings where this is not possible, apply no more than 1 to 1.5 ton/acre (50 lb/1000 sq ft) at one time, even if the report recommends more. You can apply the rest in similar increments every six months until the full rate is applied. If MG is recommended and lime is needed, use dolomitic lime.

Fertilizer

Recommendations **for field crops or other large areas** are listed separately for each nutrient to be added (in units of lb/acre unless otherwise specified). Recommendations for N (and sometimes for B) are based on research/field studies for the crop being grown, not on soil test results. K-I and P-I values are based on test results and should be > 50. If they are not, follow the fertilizer recommendations given. If Mg is needed and no lime is recommended, 0-0-22 (11.5% Mg) is an excellent source; 175 to 250 lb per acre alone or in a fertilizer blend will usually satisfy crop needs, SS-I levels appear only on reports for greenhouse soil or problem samples.

Farmers and other commercial producers should pay special attention to **micronutrient levels**. If \$, pH\$, \$pH, C or Z notations appear on the soil report, refer to [\\$Note: Secondary Nutrients and Micronutrients](#). In general, homeowners do not need to be concerned about micronutrients. Various crop notes also address lime fertilizer needs; visit [ncagr.gov/agronomi/pubs.htm](http://ncagr.gov/agronomi/pubs.htm).

Recommendations **for small areas, such as home lawns/gardens**, are listed in units of lb/1000 sq ft. If you cannot find the exact fertilizer grade recommended on the report, visit [www.ncagr.gov/agronomi/obpart4.htm](http://www.ncagr.gov/agronomi/obpart4.htm) to find information that may help you choose a comparable alternate. For more information, read [A Homeowner's Guide to Fertilizer](#).

**Test Results**

The first seven values [soil class, HM%, W/V, CEC, BS%, Ac and pH] describe the soil and its degree of acidity. The remaining 16 [P-I, K-I, Ca%, Mg%, Mn-I, Mn-AI1, Mn-AI2, Zn-I, Zn-AI, Cu-I, S-I, SS-I, Na, ESP, SS-I, NO<sub>3</sub>-N (not routinely available)] indicate levels of plant nutrients or other fertility measurement. Visit [www.ncagr.gov/agronomi/uyrst.htm](http://www.ncagr.gov/agronomi/uyrst.htm)

**Report Abbreviations**

<b>Ac</b>	exchangeable acidity
<b>B</b>	boron
<b>BS%</b>	% CEC occupied by basic cations
<b>Ca%</b>	% CEC occupied by calcium
<b>CEC</b>	cation exchange capacity
<b>Cu-I</b>	copper index
<b>ESP</b>	exchangeable sodium percent
<b>HM%</b>	percent humic matter
<b>K-I</b>	potassium index
<b>K<sub>2</sub>O</b>	potash
<b>Mg%</b>	% CEC occupied by magnesium
<b>MIN</b>	mineral soil class
<b>Mn</b>	manganese
<b>Mn-AI1</b>	Mn-availability index for crop 1
<b>Mn-AI2</b>	Mn-availability index for crop 2
<b>Mn-I</b>	manganese index
<b>M-O</b>	mineral-organic soil class
<b>N</b>	nitrogen
<b>Na</b>	sodium
<b>NO<sub>3</sub>-N</b>	nitrate nitrogen
<b>ORG</b>	organic soil class
<b>pH</b>	current soil pH
<b>P-I</b>	phosphorus index
<b>P<sub>2</sub>O<sub>5</sub></b>	phosphate
<b>S-I</b>	sulfur index
<b>SS-I</b>	soluble salt index
<b>W/V</b>	weight per volume
<b>Zn-AI</b>	zinc availability index
<b>Zn-I</b>	zinc index





# Herbicide Application Record

Client, Project Name:		Restoration Systems_Warren Wilson											
Site Address:		701 Warren Wilson Rd. Swannanoa, NC 28778											
Category:		Riparian Habitat										Other:	
PRODUCT APPLIED and SITE CONDITIONS													
Date	Occurrence Site Name	Species controlled	Mix Code	Quantity of Mix Applied (GAL)	End Use Concentrate	Air Temp	Wind Speed	Wind Direct	Start Time	End Time	Equip. Code	MoA Code	Acres Treated & Comments
6/29/2023	Warren Wilson	Chinese Privet, Multiflora Rose, Parrots Feather	1	24	6%	75°F	3 MPH	E	8:00 AM	6:30 PM	B	i	~3 AC
6/29/2023	Warren Wilson	Chinese Privet, Multiflora Rose, Parrots Feather	2	24	4%	75°F	3 MPH	E	8:00 AM	6:30 PM	B	i	~3 AC
6/29/2023	Warren Wilson	Parrots Feather	3	4	1%	75°F	3 MPH	E	8:00 AM	6:30 PM			N/A
STAFF													
Employee Name		Pesticide License #	Hours	Comments	Employee Name		Pesticide License #	Hours	Comments				
Michael Foster		NC#026-38079	10.5										
Dana Willson		NC#032-9035	10.5										
MATERIAL and EQUIPMENT													
Herbicide/Adjuvant Information						Equipment Information							
EPA Reg. No.	Brand Name	Manufacturer	Mix Code	Mix Description		Equip. Code	Equipment Description	MoA Code	Mode of Application (MoA)				
524-343	Roundup Custom	Bayer	1	6% Solution Roundup Custom		A	Engine Sprayer	i	Foliar				
81927-13	Triclopyr 3	Alligare	2	4 % Solution Triclopyr 3		B	Backpack Sprayer	ii	Basal Bark				
524-343	Ecomazapyr 2SL	Alligare	3	1% Imazapyr		C	Wicking Device	iii	Hack-and-Squirt				
						D	Injector	iv	Aerial				
						E		v	Stump Cut				
ADDITIONAL DATA REQUESTED BY CLIENT													



# Herbicide Application Record

Client, Project Name:		Restoration Systems_Warren Wilson											
Site Address:		701 Warren Wilson Rd. Swannanoa, NC 28778											
Category:		Riparian Habitat										Other:	
PRODUCT APPLIED and SITE CONDITIONS													
Date	Occurrence Site Name	Species controlled	Mix Code	Quantity of Mix Applied	End Use Concentrate	Air Temp	Wind Speed	Wind Direct	Start Time	End Time	Equip. Code	MoA Code	Acres Treated & Comments
9/20/2023	Warren Wilson	Chinese Privet, Multiflora Rose, Japanese Knotweed	1	12 GAL	6%	60°F	3 MPH	NW	8:00 AM	4:30 PM	B	i	~1 AC
9/20/2023	Warren Wilson	Chinese Privet, Multiflora Rose, Japanese Knotweed	2	12 GAL	4%	60°F	3 MPH	NW	8:00 AM	4:30 PM	B	i	~1 AC
9/20/2023	Warren Wilson	Chinese Privet, Bradford Pear	3	32 OZ	50%	60°F	3 MPH	NW	8:00 AM	4:30 PM	D	iii	N/A
STAFF													
Employee Name		Pesticide License #		Hours	Comments		Employee Name		Pesticide License #		Hours	Comments	
Michael Foster		NC#026-38079		8.5									
William Bailey				8.5									
MATERIAL and EQUIPMENT													
Herbicide/Adjuvant Information							Equipment Information						
EPA Reg. No.	Brand Name	Manufacturer	Mix Code	Mix Description			Equip. Code	Equipment Description	MoA Code	Mode of Application (MoA)			
524-343	Roundup Custom	Bayer	1	6% Solution Roundup Custom			A	Engine Sprayer	i	Foliar			
81927-13	Triclopyr 3	Alligare	2	4 % Solution Triclopyr 3			B	Backpack Sprayer	ii	Basal Bark			
524-343	Roundup Custom	Bayer	3	50% solution Roundup Custom			C	Wicking Device	iii	Hack-and-Squirt			
							D	Injector	iv	Aerial			
							E		v	Stump Cut			
ADDITIONAL DATA REQUESTED BY CLIENT													

**Appendix D**  
**MY3 Stream Geomorphology Data**

Tables 10A-I. Baseline Stream Data Summary

Tables 11A-I. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment  
Parameter Distributions)

Tables 12A-I. MY3 Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters-  
Cross-sections)

Tables 13A-I. MY3 Monitoring Data - Stream Reach Data Summary  
MY3 Cross Section Plots

Table 10a. Baseline Stream Data Summary  
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Lower (572 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						UT4 Reference Data						Chemtronics Reference Data				Design			Monitoring Baseline																				
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n													
<b>Dimension and Substrate - Riffle Only</b>																																												
Bankfull Width (ft)					2.6	10.9		19.3			5.1	6.8		9.4			11.3	14.0		15.8			9.2	10.0	10.7	10.6	11.2	11.2	11.9		2.0													
Floodprone Width (ft)					27.0	55.0		75.0			15.0	20.0		28.0			16.5	19.0		25.0			25.0	55.0	75.0	100.0	100.0	100.0	100.0		2.0													
Bankfull Mean Depth (ft)					0.4	0.6		1.2			0.8	0.9		1.0			0.4	0.6		1.2			0.7	0.7	0.8	0.9	1.0	1.0	1.1		2.0													
<sup>1</sup> Bankfull Max Depth (ft)					0.6	1.7		1.7			1.3	1.4		1.5			1.7	1.8		2.0			0.9	1.1	1.3	1.7	1.9	1.9	2.1		2.0													
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.2	6.8		7.1			6.2	6.2		6.2			16.7	16.7		16.7			7.1	7.1	7.1	9.4	11.1	11.1	12.8		2.0													
Width/Depth Ratio					2.1	17.0		53.2			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	11.1	11.5	11.5	11.9		2.0													
Entrenchment Ratio					1.4	6.9		21.2			2.7	2.9		3.0			16.5	19.0		22.0			1.3	2.9	3.0	8.4	8.9	8.9	9.5		2.0													
<sup>1</sup> Bank Height Ratio					1.0	1.8		5.7			1.0	1.0		1.0			1.0	1.0		1.0			1.0	1.0	1.3	1.0	1.0	1.0	1.0		2.0													
<b>Profile</b>																																												
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staigtening activities																											1.9	14.9	8.9	55.2	14.8	20.0							
Riffle Slope (ft/ft)											0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0286	0.0457	0.0857	0.0055	0.0201	0.0192	0.0387	0.0095	20.0													
Pool Length (ft)																																												
Pool Max depth (ft)																	2.0	2.3		2.6			1.9	2.1		2.3			1.0	1.4	1.4													
Pool Spacing (ft)																	27.3	37.1		45.8			28.8	50.7		70.7			29.9	39.9	69.8	6.9	30.6	28.0	66.9	16.2	19.0							
<b>Pattern</b>																																												
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staigtening activities						15.4	19.0		25.2			13.4	14.7		16.6			15.0	29.9	39.9	15.0		29.9	39.9															
Radius of Curvature (ft)											8.7	15.8		29.4			0.8	2.2		3.3			19.9	29.9	39.9	15.0			29.9	39.9														
Rc:Bankfull width (ft/ft)																																												
Meander Wavelength (ft)																	56.5	63.8		76.0			59.8	96.3		117.2			59.8	84.7	119.6	59.8		84.7	119.6									
Meander Width Ratio																	2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0									
<b>Transport parameters</b>																																												
Reach Shear Stress (competency) lb/ft <sup>2</sup>											7.63										0.78																							
Max part size (mm) mobilized at bankfull																																												
Stream Power (transport capacity) W/m <sup>2</sup>											50.82										49.43																							
<b>Additional Reach Parameters</b>																																												
Rosgen Classification					Cg 4						Eb 4						B 4				Cb 4			Cb 4																				
Bankfull Velocity (fps)					0.6																																							
Bankfull Discharge (cfs)					27.7																																							
Valley length (ft)					567.0																																							
Channel Thalweg length (ft)					578.0																610.0			601.0																				
Sinuosity (ft)					1.0						1.2						1.0				1.1			1.1																				
Water Surface Slope (Channel) (ft/ft)					0.0294						0.0226						0.0167				0.0286			0.0163																				
BF slope (ft/ft)																																												
<sup>3</sup> Bankfull Floodplain Area (acres)																																												
<sup>4</sup> % of Reach with Eroding Banks																																												
Channel Stability or Habitat Metric																																												
Biological or Other																																												

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10b. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Upper (436 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					UT4 Reference Data					Chemtronics Reference Data					Design			Monitoring Baseline																				
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n												
<b>Dimension and Substrate - Riffle Only</b>																																											
Bankfull Width (ft)					2.6	10.9		19.3			5.1	6.8		9.4			11.3	14.0		15.8			9.2	10.0	10.7	8.5	9.1	9.1	9.6		2.0												
Floodprone Width (ft)					27.0	55.0		75.0			15.0	20.0		28.0			16.5	19.0		25.0			25.0	55.0	75.0	100.0	100.0	100.0	100.0		2.0												
Bankfull Mean Depth (ft)					0.4	0.6		1.2			0.8	0.9		1.0			0.4	0.6		1.2			0.7	0.7	0.8	0.5	0.6	0.6	0.7		2.0												
<sup>1</sup> Bankfull Max Depth (ft)					0.6	1.7		1.7			1.3	1.4		1.5			1.7	1.8		2.0			0.9	1.1	1.3	0.8	1.1	1.1	1.4		2.0												
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.2	6.8		7.1			6.2	6.2		6.2			16.7	16.7		16.7			7.1	7.1	7.1	4.3	5.4	5.4	6.6		2.0												
Width/Depth Ratio					2.1	17.0		53.2			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	14.0	15.5	15.5	16.9		2.0												
Entrenchment Ratio					1.4	6.9		21.2			2.7	2.9		3.0			16.5	19.0		22.0			1.3	2.9	3.0	10.4	11.1	11.1	11.8		2.0												
<sup>1</sup> Bank Height Ratio					1.0	1.8		5.7			1.0	1.0		1.0			1.0	1.0		1.0			1.0	1.0	1.3	1.0	1.0	1.0	1.0		1.0												
<b>Profile</b>																																											
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																																						
Riffle Slope (ft/ft)																																											
Pool Length (ft)																																											
Pool Max depth (ft)																																											
Pool Spacing (ft)																																											
<b>Pattern</b>																																											
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities					15.4	19.0		25.2			13.4	14.7		16.6			15.0	29.9	39.9	15.0			29.9	39.9														
Radius of Curvature (ft)																																											
Rc:Bankfull width (ft/ft)																																											
Meander Wavelength (ft)																																											
Meander Width Ratio																																											
<b>Transport parameters</b>																																											
Reach Shear Stress (competency) lb/ft <sup>2</sup>										7.6										0.8																							
Max part size (mm) mobilized at bankfull																																											
Stream Power (transport capacity) W/m <sup>2</sup>										50.8										49.4																							
<b>Additional Reach Parameters</b>																																											
Rosgen Classification					Cg 4					Eb 4					B 4					Cb 4			Cb 4																				
Bankfull Velocity (fps)					0.6																																						
Bankfull Discharge (cfs)					27.7																																						
Valley length (ft)					189.0																																						
Channel Thalweg length (ft)					193.0															478.0			458.0																				
Sinuosity (ft)					1.0					1.2					1.0					1.1			1.1																				
Water Surface Slope (Channel) (ft/ft)					0.0294					0.0226					0.0167					0.0286			0.0372																				
BF slope (ft/ft)																																											
<sup>3</sup> Bankfull Floodplain Area (acres)																																											
<sup>4</sup> % of Reach with Eroding Banks																																											
Channel Stability or Habitat Metric																																											
Biological or Other																																											

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
 3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10c. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Lower (873 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						UT4 Reference Data						Chemtronics Reference Data						Design			Monitoring Baseline																			
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n														
<b>Dimension and Substrate - Riffle Only</b>																																													
Bankfull Width (ft)					11.5	12.1		14.1			5.1	6.8		9.4			11.3	14.0		15.8			14.8	16.0	17.1	10.6	17.0	17.0	23.5		2.0														
Floodprone Width (ft)					19.0	29.0		100.0			15.0	20.0		28.0			16.5	19.0		25.0			80.0	100.0	120.0	100.0	100.0	100.0	100.0		2.0														
Bankfull Mean Depth (ft)					1.3	1.5		1.6			0.8	0.9		1.0			0.4	0.6		1.2			1.1	1.1	1.2	0.9	1.0	1.0	1.2		2.0														
<sup>1</sup> Bankfull Max Depth (ft)					1.6	2.0		2.2			1.3	1.4		1.5			1.7	1.8		2.0			1.4	1.7	2.1	1.7	1.9	1.9	2.1		2.0														
Bankfull Cross Sectional Area (ft <sup>2</sup> )					18.2	18.2		18.2			6.2	6.2		6.2			16.7	16.7		16.7			18.2	18.2	18.2	9.4	18.3	18.3	27.2		2.0														
Width/Depth Ratio					7.3	8.0		10.9			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	11.9	16.1	16.1	20.2		2.0														
Entrenchment Ratio					1.3	2.5		8.3			2.7	2.9		3.0			16.5	19.0		22.0			5.4	6.3	7.0	4.3	6.9	6.9	9.5		2.0														
<sup>1</sup> Bank Height Ratio					1.8	2.0		2.4			1.0	1.0		1.0			1.0	1.0		1.0			1.0	1.0	1.3	1.0	1.0	1.0	1.0		2.0														
<b>Profile</b>																																													
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																													16.7	35.3	33.0	65.0	13.7	15.0						
Riffle Slope (ft/ft)																	0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0141	0.0225	0.0423	0.0081	0.0183	0.0194	0.0276	0.0055	15.0								
Pool Length (ft)																	2.0	2.3		2.6			1.9	2.1		2.3			1.6	2.2	2.3														
Pool Max depth (ft)																	27.3	37.1		45.8			28.8	50.7		70.7			47.9	63.8	111.7	32.2	64.0	57.0	104.0	18.9	15.0								
Pool Spacing (ft)																																													
<b>Pattern</b>																																													
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						15.4	19.0		25.2			13.4	14.7		16.6			23.9	47.9	63.8	23.9		47.9	63.8																
Radius of Curvature (ft)																	8.7	15.8		29.4			0.8	2.2		3.3			31.9	47.9	63.8	31.9		47.9	47.9										
Rc:Bankfull width (ft/ft)																																													
Meander Wavelength (ft)																	56.5	63.8		76.0			59.8	96.3		117.2			95.8	135.7	191.5	95.8		165.7	191.5										
Meander Width Ratio											2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0																
<b>Transport parameters</b>																																													
Reach Shear Stress (competency) lb/ft <sup>2</sup>					3.0																			0.9																					
Max part size (mm) mobilized at bankfull																																													
Stream Power (transport capacity) W/m <sup>2</sup>					69.1																			66.7																					
<b>Additional Reach Parameters</b>																																													
Rosgen Classification					Eg 4						Eb 4						B 4						Ce 4			Ce 4																			
Bankfull Velocity (fps)					1.5																			4.2			960.0																		
Bankfull Discharge (cfs)					75.8																																								
Valley length (ft)					1681.0																																								
Channel Thalweg length (ft)					3582.0																																								
Sinuosity (ft)					1.1						1.2						1.0						1.1			1.1																			
Water Surface Slope (Channel) (ft/ft)					0.0146						0.0226						0.0167						0.0155			0.0129																			
BF slope (ft/ft)																																													
<sup>3</sup> Bankfull Floodplain Area (acres)																																													
<sup>4</sup> % of Reach with Eroding Banks																																													
Channel Stability or Habitat Metric																																													
Biological or Other																																													

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
 3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3



Table 10d. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Upper (1995 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					UT4 Reference Data					Chemtronics Reference Data					Design			Monitoring Baseline																				
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n												
<b>Dimension and Substrate - Riffle Only</b>																																											
Bankfull Width (ft)					11.5	12.1		14.1			5.1	6.8		9.4			11.3	14.0		15.8			14.8	16.0	17.1	14.2	16.1	15.7	18.7	2.1	4.0												
Floodprone Width (ft)					19.0	29.0		100.0			15.0	20.0		28.0			16.5	19.0		25.0			80.0	100.0	120.0	100.0	100.0	100.0	100.0	0.0	4.0												
Bankfull Mean Depth (ft)					1.3	1.5		1.6			0.8	0.9		1.0			0.4	0.6		1.2			1.1	1.1	1.2	1.0	1.0	1.0	1.1	4.0													
<sup>1</sup> Bankfull Max Depth (ft)					1.6	2.0		2.2			1.3	1.4		1.5			1.7	1.8		2.0			1.4	1.7	2.1	1.6	1.8	1.8	1.9	0.1	4.0												
Bankfull Cross Sectional Area (ft <sup>2</sup> )					18.2	18.2		18.2			6.2	6.2		6.2			16.7	16.7		16.7			18.2	18.2	18.2	13.6	16.8	16.2	21.4	3.3	4.0												
Width/Depth Ratio					7.3	8.0		10.9			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	13.3	15.5	15.6	17.4	1.7	4.0												
Entrenchment Ratio					1.3	2.5		8.3			2.7	2.9		3.0			16.5	19.0		22.0			5.4	6.3	7.0	5.4	6.3	6.4	7.0	0.8	4.0												
<sup>1</sup> Bank Height Ratio					1.8	2.0		2.4			1.0	1.0		1.0			1.0	1.0		1.0			1.0	1.0	1.3	1.0	1.0	1.0	1.0	0.0	4.0												
<b>Profile</b>																																											
Riffle Length (ft)																																		8.7	33.7	29.5	79.6	18.6	34.0				
Riffle Slope (ft/ft)					No distinct repetitive pattern of riffles and pools due to staightening activities										0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0141	0.0225	0.0423	0.0082	0.0183	0.0176	0.0338	0.0059	34.0								
Pool Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities										2.0	2.3		2.6			1.9	2.1		2.3			1.6	2.2	2.3														
Pool Max depth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities										27.3	37.1		45.8			28.8	50.7		70.7			47.9	63.8	111.7	33.6	65.4	61.3	108.0	17.8	33.0								
Pool Spacing (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																																						
<b>Pattern</b>																																											
Channel Beltwidth (ft)											15.4	19.0		25.2			13.4	14.7		16.6			23.9	47.9	63.8	23.9		47.9	63.8														
Radius of Curvature (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities										8.7	15.8		29.4			0.8	2.2		3.3			31.9	47.9	63.8	31.9													
Rc:Bankfull width (ft/ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																																						
Meander Wavelength (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities										56.5	63.8		76.0			59.8	96.3		117.2			95.8	135.7	191.5	95.8				165.7	191.5								
Meander Width Ratio					No distinct repetitive pattern of riffles and pools due to staightening activities										2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5				3.0	4.0								
<b>Transport parameters</b>																																											
Reach Shear Stress (competency) lb/ft <sup>2</sup>					3.0																																						
Max part size (mm) mobilized at bankfull																																											
Stream Power (transport capacity) W/m <sup>2</sup>					69.1																																						
<b>Additional Reach Parameters</b>																																											
Rosgen Classification					Eg 4					Eb 4					B 4					Ce 4			Ce 4																				
Bankfull Velocity (fps)					1.5																																						
Bankfull Discharge (cfs)					75.8																																						
Valley length (ft)					2223.0																																						
Channel Thalweg length (ft)					3582.0																																						
Sinuosity (ft)					1.1					1.2					1.0					1.1			1.1																				
Water Surface Slope (Channel) (ft/ft)					0.0146					0.0226					0.0167					0.0155			0.0139																				
BF slope (ft/ft)																																											
<sup>3</sup> Bankfull Floodplain Area (acres)																																											
<sup>4</sup> % of Reach with Eroding Banks																																											
Channel Stability or Habitat Metric																																											
Biological or Other																																											

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10e. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 4 (278 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						UT4 Reference Data						Chemtronics Reference Data						Design			Monitoring Baseline									
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n				
<b>Dimension and Substrate - Riffle Only</b>																																			
Bankfull Width (ft)											5.1	6.8		9.4			11.3	14.0		15.8				8.6	9.3	10.0	14.0	14.0	14.0	14.0		1.0			
Floodprone Width (ft)											15.0	20.0		28.0			16.5	19.0		25.0				20.0	70.0	120.0	100.0	100.0	100.0	100.0		1.0			
Bankfull Mean Depth (ft)											0.8	0.9		1.0			0.4	0.6		1.2				0.6	0.7	0.7	1.0	1.0	1.0	1.0		1.0			
<sup>1</sup> Bankfull Max Depth (ft)											1.3	1.4		1.5			1.7	1.8		2.0				0.8	1.0	1.2	1.6	1.6	1.6	1.6		1.0			
Bankfull Cross Sectional Area (ft <sup>2</sup> )											6.2	6.2		6.2			16.7	16.7		16.7				6.2	6.2	6.2	13.3	13.3	13.3	13.3		1.0			
Width/Depth Ratio											5.1	7.6		11.8			8.1	12.0		14.8				12.0	14.0	16.0	14.7	14.7	14.7	14.7		1.0			
Entrenchment Ratio											2.7	2.9		3.0			16.5	19.0		22.0				2.3	7.5	12.0	7.2	7.2	7.2	7.2		1.0			
<sup>1</sup> Bank Height Ratio											1.0	1.0		1.0			1.0	1.0		1.0				1.0	1.0	1.3	1.0	1.0	1.0	1.0		1.0			
<b>Profile</b>																																			
Riffle Length (ft)																																			
Riffle Slope (ft/ft)											0.0090	0.0400		0.0754			0.0156	0.0228		0.0468				0.0194	0.0311	0.0583	0.0095	0.0338	0.0380	0.0619	0.0189	6.0			
Pool Length (ft)																																			
Pool Max depth (ft)											2.0	2.3		2.6			1.9	2.1		2.3				0.9	1.3	1.3									
Pool Spacing (ft)											27.3	37.1		45.8			28.8	50.7		70.7				27.9	37.3	65.2	28.3	38.0	42.0	45.3	8.2	6.0			
<b>Pattern</b>																																			
Channel Beltwidth (ft)											15.4	19.0		25.2			13.4	14.7		16.6				14.0	27.9	37.3	27.9		27.9	37.3					
Radius of Curvature (ft)											8.7	15.8		29.4			0.8	2.2		3.3				18.6	27.9	37.3	18.6		27.9	37.3					
Rc:Bankfull width (ft/ft)																																			
Meander Wavelength (ft)											56.5	63.8		76.0			59.8	96.3		117.2				55.9	79.2	111.8	55.9		79.2	111.8					
Meander Width Ratio											2.3	2.8		3.7			1.0	1.1		1.2				1.5	3.0	4.0	1.5		3.0	4.0					
<b>Transport parameters</b>																																			
Reach Shear Stress (competency) lb/ft <sup>2</sup>																																			
Max part size (mm) mobilized at bankfull																																			
Stream Power (transport capacity) W/m <sup>2</sup>																																			
<b>Additional Reach Parameters</b>																																			
Rosgen Classification																																			
Bankfull Velocity (fps)																																			
Bankfull Discharge (cfs)																																			
Valley length (ft)																																			
Channel Thalweg length (ft)																																			
Sinuosity (ft)																																			
Water Surface Slope (Channel) (ft/ft)																																			
BF slope (ft/ft)																																			
<sup>3</sup> Bankfull Floodplain Area (acres)																																			
<sup>4</sup> % of Reach with Eroding Banks																																			
Channel Stability or Habitat Metric																																			
Biological or Other																																			

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
 3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10f. Baseline Stream Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 5 (1024 feet)**

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					UT4 Reference Data					Chemtronics Reference Data					Design			Monitoring Baseline																	
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n									
<b>Dimension and Substrate - Riffle Only</b>																																								
Bankfull Width (ft)					5.6	6.1		7.6			5.1	6.8		9.4			11.3	14.0		15.8			7.6	8.2	8.8	7.3	10.5	9.9	14.4		3.0									
Floodprone Width (ft)					8.0	9.0		9.0			15.0	20.0		28.0			16.5	19.0		25.0			80.0	100.0	120.0	100.0	100.0	100.0	100.0		3.0									
Bankfull Mean Depth (ft)					0.6	0.8		0.9			0.8	0.9		1.0			0.4	0.6		1.2			0.5	0.6	0.6	0.6	0.7	0.7	0.8		3.0									
<sup>1</sup> Bankfull Max Depth (ft)					0.8	1.2		1.3			1.3	1.4		1.5			1.7	1.8		2.0			0.7	0.9	1.1	1.0	1.3	1.5	1.5		3.0									
Bankfull Cross Sectional Area (ft <sup>2</sup> )					4.8	4.8		4.8			6.2	6.2		6.2			16.7	16.7		16.7			4.8	4.8	4.8	4.5	7.6	7.9	10.4		3.0									
Width/Depth Ratio					6.5	7.8		12.0			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	11.9	14.7	12.5	19.8		3.0									
Entrenchment Ratio					1.2	1.4		1.5			2.7	2.9		3.0			16.5	19.0		22.0			10.5	12.2	13.7	7.0	10.3	10.1	13.7		3.0									
<sup>1</sup> Bank Height Ratio					<b>2.4</b>	<b>4.8</b>		<b>5.8</b>			<b>1.0</b>	<b>1.0</b>		<b>1.0</b>			<b>1.0</b>	<b>1.0</b>		<b>1.0</b>			<b>1.0</b>	<b>1.0</b>	<b>1.3</b>	<b>1.0</b>	<b>1.0</b>	<b>1.0</b>	<b>1.0</b>		<b>3.0</b>									
<b>Profile</b>																																								
Riffle Length (ft)																															9.2	17.7	15.2	36.5	7.6	31.0				
Riffle Slope (ft/ft)											0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0134	0.0214	0.0401	0.0111	0.0268	0.0248	0.0631	0.0105	31.0									
Pool Length (ft)																																								
Pool Max depth (ft)											2.0	2.3		2.6			1.9	2.1		2.3			0.8	1.1	1.2															
Pool Spacing (ft)											27.3	37.1		45.8			28.8	50.7		70.7			24.6	32.8	57.4	24.0	34.6	32.5	50.2	6.8	30.0									
<b>Pattern</b>																																								
Channel Beltwidth (ft)											15.4	19.0		25.2			13.4	14.7		16.6			12.3	24.6	32.8	12.3		24.6	32.8											
Radius of Curvature (ft)											8.7	15.8		29.4			0.8	2.2		3.3			16.4	24.6	32.8	16.4		32.8	47.9											
Rc:Bankfull width (ft/ft)																																								
Meander Wavelength (ft)											56.5	63.8		76.0			59.8	96.3		117.2			49.2	69.7	98.4	49.2		69.7	98.4											
Meander Width Ratio											2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0											
<b>Transport parameters</b>																																								
Reach Shear Stress (competency) lb/ft <sup>2</sup>								7.6																												0.4				
Max part size (mm) mobilized at bankfull																																								
Stream Power (transport capacity) W/m <sup>2</sup>								15.8																												15.1				
<b>Additional Reach Parameters</b>																																								
Rosgen Classification								G 3												Eb 4																B 4		Ce 4	Ce 4	
Bankfull Velocity (fps)								0.3																												3.8				
Bankfull Discharge (cfs)								18.1																																
Valley length (ft)								1158.0																																
Channel Thalweg length (ft)								769.0																																
Sinuosity (ft)								1.1												1.2																	1.0	1.1	1.1	
Water Surface Slope (Channel) (ft/ft)								0.014																												0.0134		0.0221		
BF slope (ft/ft)																																								
<sup>3</sup> Bankfull Floodplain Area (acres)																																								
<sup>4</sup> % of Reach with Eroding Banks																																								
Channel Stability or Habitat Metric																																								
Biological or Other																																								

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10g. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 6 (1265 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					UT4 Reference Data					Chemtronics Reference Data					Design			Monitoring Baseline																					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n													
<b>Dimension and Substrate - Riffle Only</b>																																												
Bankfull Width (ft)					4.2	5.5	6.4				5.1	6.8	9.4				11.3	14.0	15.8				6.1	6.6	7.0	9.5	10.4	10.1	11.7	1.0	4.0													
Floodprone Width (ft)					8.0	9.0	9.0				15.0	20.0	28.0				16.5	19.0	25.0				25.0	50.0	75.0	100.0	100.0	100.0	100.0	0.0	4.0													
Bankfull Mean Depth (ft)					0.5	0.6	0.7				0.8	0.9	1.0				0.4	0.6	1.2				0.4	0.5	0.5	0.5	0.7	0.7	0.9	0.2	4.0													
<sup>1</sup> Bankfull Max Depth (ft)					0.6	1.0	1.3				1.3	1.4	1.5				1.7	1.8	2.0				0.6	0.7	0.9	0.9	1.1	1.1	1.3	0.2	4.0													
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.1	3.1	3.1				6.2	6.2	6.2				16.7	16.7	16.7				3.1	3.1	3.1	5.6	7.0	7.1	8.1	1.3	4.0													
Width/Depth Ratio					5.7	9.8	13.2				5.1	7.6	11.8				8.1	12.0	14.8				12.0	14.0	16.0	11.1	16.0	15.5	22.0	5.1	4.0													
Entrenchment Ratio					1.4	1.5	2.1				2.7	2.9	3.0				16.5	19.0	22.0				4.1	7.6	10.6	8.5	9.7	9.9	10.5	0.9	4.0													
<sup>1</sup> Bank Height Ratio					2.8	3.9	5.0				1.0	1.0	1.0				1.0	1.0	1.0				1.0	1.0	1.3	1.0	1.0	1.0	1.0	0.0	4.0													
<b>Profile</b>																																												
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staigthening activities																																							
Riffle Slope (ft/ft)										2.0					0.0090	0.0400		0.0754				0.0156	0.0228		0.0468			0.0042	0.0067	0.0125	0.0004	0.0085	0.0066	0.0510	0.0087	36.0								
Pool Length (ft)															27.3																													
Pool Max depth (ft)										37.1																																		
Pool Spacing (ft)					45.8																																							
<b>Pattern</b>																																												
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staigthening activities					15.4	19.0		25.2				13.4	14.7		16.6			9.9	19.8	26.4	9.9			19.8	26.4														
Radius of Curvature (ft)										56.5					8.7	15.8		29.4				0.8	2.2		3.3			13.2	19.8	26.4	13.2			19.8	26.4									
Rc:Bankfull width (ft/ft)															63.8																													
Meander Wavelength (ft)																				2.8					56.5	63.8		76.0				59.8	96.3		117.2			39.5	56.0	79.1	39.5		56.0	79.1
Meander Width Ratio															3.7										2.3	2.8		3.7				1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0
<b>Transport parameters</b>																																												
Reach Shear Stress (competency) lb/f <sup>2</sup>					1.1																		0.1																					
Max part size (mm) mobilized at bankfull																																												
Stream Power (transport capacity) W/m <sup>2</sup>					2.8																		3.0																					
<b>Additional Reach Parameters</b>																																												
Rosgen Classification					G 3								Eb 4						B 4						Ce 4			Ce 4																
Bankfull Velocity (fps)					0.4																		3.7																					
Bankfull Discharge (cfs)					11.5																																							
Valley length (ft)					2135.0																																							
Channel Thalweg length (ft)					1363.0																		1455.0			1455																		
Sinuosity (ft)					1.0								1.2						1.0						1.2			1.2																
Water Surface Slope (Channel) (ft/ft)					0.0039								0.0226						0.0167						0.0042			0.0051																
BF slope (ft/ft)																																												
<sup>3</sup> Bankfull Floodplain Area (acres)																																												
<sup>4</sup> % of Reach with Eroding Banks																																												
Channel Stability or Habitat Metric																																												
Biological or Other																																												

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).  
 3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.  
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10h. Baseline Stream Data Summary  
 Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 7 (1844 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						UT4 Reference Data						Chemtronics Reference Data						Design			Monitoring Baseline									
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n				
<b>Dimension and Substrate - Riffle Only</b>																																			
Bankfull Width (ft)					7.0	7.4		9.7			5.1	6.8		9.4			11.3	14.0		15.8			8.6	9.3	10.0	10.1	11.9	12.2	13.2	1.4	4.0				
Floodprone Width (ft)					10.0	13.0		17.0			15.0	20.0		28.0			16.5	19.0		25.0			20.0	70.0	120.0	100.0	100.0	100.0	100.0	0.0	4.0				
Bankfull Mean Depth (ft)					0.6	0.8		0.9			0.8	0.9		1.0			0.4	0.6		1.2			0.6	0.7	0.7	0.5	0.7	0.7	0.8	0.1	4.0				
<sup>1</sup> Bankfull Max Depth (ft)					0.9	1.1		1.3			1.3	1.4		1.5			1.7	1.8		2.0			0.8	1.0	1.2	0.8	1.1	1.2	1.3	0.2	4.0				
Bankfull Cross Sectional Area (ft <sup>2</sup> )					6.2	6.2		6.2			6.2	6.2		6.2			16.7	16.7		16.7			6.2	6.2	6.2	5.2	8.3	8.6	10.7	2.5	4.0				
Width/Depth Ratio					7.9	8.8		15.2			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	15.5	17.8	18.0	19.6	1.7	4.0				
Entrenchment Ratio					1.4	1.5		2.4			2.7	2.9		3.0			16.5	19.0		22.0			2.3	7.5	12.0	7.6	8.5	8.2	9.9	1.1	4.0				
<sup>1</sup> Bank Height Ratio					1.4	1.9		2.6			1.0	1.0		1.0			1.0	1.0		1.0			1.0	1.0	1.3	1.0	1.0	1.0	1.0	0.0	4.0				
<b>Profile</b>																																			
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																														
Riffle Slope (ft/ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0194	0.0311	0.0583	0.0003	0.0126	0.0097	0.0396	0.0113	44.0				
Pool Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																														
Pool Max depth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						2.0	2.3		2.6			1.9	2.1		2.3			0.9	1.3	1.3										
Pool Spacing (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						27.3	37.1		45.8			28.8	50.7		70.7			27.9	37.3	65.2	22.3	44.2	40.1	107.9	16.3	43.0				
<b>Pattern</b>																																			
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						15.4	19.0		25.2			13.4	14.7		16.6			14.0	27.9	37.3	27.9		27.9	37.3						
Radius of Curvature (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						8.7	15.8		29.4			0.8	2.2		3.3			18.6	27.9	37.3	18.6		27.9	37.3						
Rc:Bankfull width (ft/ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																														
Meander Wavelength (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities						56.5	63.8		76.0			59.8	96.3		117.2			55.9	79.2	111.8	55.9		79.2	111.8						
Meander Width Ratio					No distinct repetitive pattern of riffles and pools due to staightening activities						2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0						
<b>Transport parameters</b>																																			
Reach Shear Stress (competency) lb/ft <sup>2</sup>					2.1																		0.7												
Max part size (mm) mobilized at bankfull																																			
Stream Power (transport capacity) W/m <sup>2</sup>					30.1																		28.9												
<b>Additional Reach Parameters</b>																																			
Rosgen Classification					Gb 4						Eb 4						B 4						Eb 4			Eb 4									
Bankfull Velocity (fps)					1.6																		3.9												
Bankfull Discharge (cfs)					23.9																														
Valley length (ft)					1985.0																														
Channel Thalweg length (ft)					2426.0																		1973.0			1973									
Sinuosity (ft)					1.0						1.2						1.0						1.1			1.1									
Water Surface Slope (Channel) (ft/ft)					0.0202						0.0226						0.0167						0.0194			0.0103									
BF slope (ft/ft)																																			
<sup>3</sup> Bankfull Floodplain Area (acres)																																			
<sup>4</sup> % of Reach with Eroding Banks																																			
Channel Stability or Habitat Metric																																			
Biological or Other																																			

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10i. Baseline Stream Data Summary  
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 8 (760 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition					UT4 Reference Data					Chemtronics Reference Data					Design			Monitoring Baseline															
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n							
<b>Dimension and Substrate - Riffle Only</b>																																						
Bankfull Width (ft)					5.6	6.8		9.4			5.1	6.8		9.4			11.3	14.0		15.8			6.6	7.1	7.6	10.3	12.0	12.1	13.7		3.0							
Floodprone Width (ft)					11.0	12.0		19.0			15.0	20.0		28.0			16.5	19.0		25.0			25.0	50.0	75.0	100.0	100.0	100.0	100.0		3.0							
Bankfull Mean Depth (ft)					0.4	0.5		0.6			0.8	0.9		1.0			0.4	0.6		1.2			0.5	0.5	0.5	0.6	0.7	0.7	0.7		3.0							
<sup>1</sup> Bankfull Max Depth (ft)					0.6	0.8		0.9			1.3	1.4		1.5			1.7	1.8		2.0			0.6	0.8	0.9	1.2	1.4	1.4	1.7		3.0							
Bankfull Cross Sectional Area (ft <sup>2</sup> )					3.6	3.6		3.6			6.2	6.2		6.2			16.7	16.7		16.7			3.6	3.6	3.6	6.4	8.3	8.3	10.2		3.0							
Width/Depth Ratio					8.7	12.8		24.5			5.1	7.6		11.8			8.1	12.0		14.8			12.0	14.0	16.0	16.6	17.5	17.7	18.3		3.0							
Entrenchment Ratio					1.8	2.0		2.0			2.7	2.9		3.0			16.5	19.0		22.0			3.8	7.0	9.9	7.3	8.4	8.2	9.7		3.0							
<sup>1</sup> Bank Height Ratio					<b>2.3</b>	<b>2.7</b>		<b>3.8</b>			<b>1.0</b>	<b>1.0</b>		<b>1.0</b>			<b>1.0</b>	<b>1.0</b>		<b>1.0</b>			<b>1.0</b>	<b>1.0</b>	<b>1.3</b>	<b>1.0</b>	<b>1.0</b>	<b>1.0</b>	<b>1.0</b>		<b>3.0</b>							
<b>Profile</b>																																						
Riffle Length (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities																																	
Riffle Slope (ft/ft)															0.0090	0.0400		0.0754			0.0156	0.0228		0.0468			0.0144	0.0231	0.0433	0.0002	0.0098	0.0101	0.0231	0.0056	27.0			
Pool Length (ft)															2.0	2.3		2.6			1.9	2.1		2.3			0.7	1.0	1.0									
Pool Max depth (ft)															27.3	37.1		45.8			28.8	50.7		70.7			21.3	28.4	49.7	24.1	32.2	30.6	48.2	6.9	26.0			
Pool Spacing (ft)																																						
<b>Pattern</b>																																						
Channel Beltwidth (ft)					No distinct repetitive pattern of riffles and pools due to staightening activities					15.4	19.0		25.2			13.4	14.7		16.6			10.6	21.3	28.4	10.6		21.3	28.4										
Radius of Curvature (ft)										8.7	15.8		29.4			0.8	2.2		3.3			14.2	21.3	28.4	14.2		21.3	28.4										
Rc:Bankfull width (ft/ft)																																						
Meander Wavelength (ft)										56.5	63.8		76.0			59.8	96.3		117.2			42.6	63.9	85.2	42.6		64.0	85.2										
Meander Width Ratio									2.3	2.8		3.7			1.0	1.1		1.2			1.5	3.0	4.0	1.5		3.0	4.0											
<b>Transport parameters</b>																																						
Reach Shear Stress (competency) lb/ft <sup>2</sup>					1.1																		0.4															
Max part size (mm) mobilized at bankfull																																						
Stream Power (transport capacity) W/m <sup>2</sup>					3.9																		12.3															
<b>Additional Reach Parameters</b>																																						
Rosgen Classification					Eg 4					Eb 4					B 4					C 4			C 4															
Bankfull Velocity (fps)					0.4															3.8																		
Bankfull Discharge (cfs)					13.5																																	
Valley length (ft)					1047.0																																	
Channel Thalweg length (ft)					957.0																																	
Sinuosity (ft)					1.0					1.2					1.0					1.2			1.2															
Water Surface Slope (Channel) (ft/ft)					0.0046					0.0226					0.0167					0.0144			0.0063															
BF slope (ft/ft)																																						
<sup>3</sup> Bankfull Floodplain Area (acres)																																						
<sup>4</sup> % of Reach with Eroding Banks																																						
Channel Stability or Habitat Metric																																						
Biological or Other																																						

Shaded cells indicate that these will typically not be filled in.

<sup>1</sup> = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. <sup>2</sup> = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

<sup>3</sup> Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

<sup>4</sup> = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; <sup>5</sup>. Of value/needed only if the n exceeds 3



**Table 11a. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Lower (572 feet)**

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Reference Reach(es) Data				Design				As-built/Baseline			
<sup>1</sup> Ri% / Ru% / P% / G% / S%																	49	5	39	10
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)																				
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

**Table 11b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Upper (436 feet)**

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Reference Reach(es) Data				Design				As-built/Baseline			
<sup>1</sup> Ri% / Ru% / P% / G% / S%																	58	5	26	7
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)																				
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

**Table 11c. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Lower (873 feet)**

Parameter	Pre-Existing Condition				Reference Reach(es) Data				Reference Reach(es) Data				Design				As-built/Baseline			
<sup>1</sup> Ri% / Ru% / P% / G% / S%																	55	3	32	10
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%																				
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)																				
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																				
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																				

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; di<sup>P</sup> = max pave, di<sup>SP</sup> = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 11d. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Upper (1995 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					52 6 30 12
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

**Table 11e. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 4 (278 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					52 3 31 9
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

**Table 11f. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 5 (1024 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					51 4 34 11
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; di<sup>P</sup> = max pave, di<sup>SP</sup> = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2,3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of

the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide

a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

**Table 11g. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 6 (1265 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					50 6 31 10
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

**Table 11h. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 7 (1844 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					61 5 25 7
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

**Table 11i. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions) Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 8 (760 feet)**

Parameter	Pre-Existing Condition	Reference Reach(es) Data	Reference Reach(es) Data	Design	As-built/Baseline
<sup>1</sup> Ri% / Ru% / P% / G% / S%					49 5 38 9
<sup>1</sup> SC% / Sa% / G% / C% / B% / Be%					
<sup>1</sup> d16 / d35 / d50 / d84 / d95 / di <sup>P</sup> / di <sup>SP</sup> (mm)					
<sup>2</sup> Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10					
<sup>3</sup> Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0					

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; di<sup>P</sup> = max pave, di<sup>SP</sup> = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

**Footnotes 2.3** - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary.

The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions.

ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design measurements), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section measurements and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Table 12a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																																		
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Lower (572 feet)																																		
Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Pool)							Cross Section 4 (Riffle)												
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+						
Record elevation (datum) usec																																		
Bankfull Width (ft)	11.9	13.4	12.2	12.6	--			8.2	8.2	7.9	7.6	--			9.2	9.3	10.0	10.7	--								10.6	11.8	11.7	14.4	--			
Floodprone Width (ft)	100.0	100.0	100.0	100.0	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							100.0	100.0	100.0	100.0	--				
Bankfull Mean Depth (ft)	1.1	1.0	1.0	1.0	--			1.0	1.0	1.0	1.1	--			0.8	0.8	0.7	0.7	--							0.9	0.8	0.8	0.7	--				
Bankfull Max Depth (ft)	2.1	1.9	2.0	2.0	--			1.9	1.9	2.0	1.9	--			1.4	1.5	1.6	1.7	--							1.7	1.7	1.7	1.6	--				
Low Bank Height (ft)	2.1	1.9	1.9	1.9	--			1.9	1.9	1.9	1.9	--			1.4	1.5	1.7	1.6	--							1.7	2.0	1.8	1.3	--				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	12.8	12.8	12.8	12.8	--			8.3	8.3	8.3	8.3	--			7.4	7.4	7.4	7.4	--							9.4	9.4	9.4	9.4	--				
Bankfull Width/Depth Ratio	11.1	14.0	11.7	12.5	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							11.9	14.8	14.7	21.9	--				
Bankfull Entrenchment Ratio	8.4	7.5	8.2	7.9	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							9.5	8.5	8.5	7.0	--				
Bankfull Bank Height Ratio	1.0	1.0	0.9	1.0	--			1.0	1.0	1.0	1.0	--			1.0	1.0	1.1	1.0	--							1.0	1.2	1.0	0.8	--				
Cross Sectional Area between end pins (ft <sup>2</sup> )	46.9	42.4	43.2	44.2	--			22.5	22.5	21.7	21.6	--			23.2	23.4	23.3	22.7	--							15.8	15.6	15.2	15.6	--				
d50 (mm)																																		

Table 12b. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																																		
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Upper (436 feet)																																		
Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 5 (Riffle)							Cross Section 6 (Pool)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)												
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+						
Record elevation (datum) usec																																		
Bankfull Width (ft)	8.5	9.0	9.2	9.6	--			6.2	9.0	7.2	6.6	--			10.0	11.8	13.9	13.4	--								9.6	10.0	8.9	10.6	--			
Floodprone Width (ft)	100.0	100.0	100.0	100.0	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							100.0	100.0	100.0	100.0	--				
Bankfull Mean Depth (ft)	0.5	0.5	0.5	0.4	--			0.6	0.4	0.5	0.6	--			0.9	0.8	0.6	0.7	--							0.7	0.7	0.7	0.6	--				
Bankfull Max Depth (ft)	0.8	1.0	1.0	1.1	--			1.3	1.1	1.2	1.4	--			2.3	1.8	1.8	1.7	--							1.4	1.4	1.5	1.3	--				
Low Bank Height (ft)	0.8	1.0	1.0	1.2	--			1.3	1.1	1.2	1.3	--			2.3	1.8	1.7	1.3	--							1.4	1.4	1.5	1.3	--				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.3	4.3	4.3	4.3	--			3.8	3.8	3.8	3.8	--			9.0	9.0	9.0	9.0	--							6.6	6.6	6.6	6.6	--				
Bankfull Width/Depth Ratio	16.9	18.8	19.4	21.5	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							14.0	15.2	12.1	17.2	--				
Bankfull Entrenchment Ratio	11.8	11.1	10.9	10.4	--			NA	NA	NA	NA	--			NA	NA	NA	NA	--							10.4	10.0	11.2	9.4	--				
Bankfull Bank Height Ratio	1.0	1.0	1.1	1.1	--			1.0	1.0	1.0	0.9	--			1.0	1.0	1.0	0.8	--							1.0	1.0	1.0	1.0	--				
Cross Sectional Area between end pins (ft <sup>2</sup> )	11.6	13.5	14.1	12.6	--			14.1	18.1	18.3	17.4	--			17.1	13.6	15.6	15.0	--							10.3	9.6	12.5	12.5	--				
d50 (mm)																																		

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Table 12c. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																																			
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Lower (873 feet)																																			
Based on fixed baseline bankfull elevation	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Pool)							Cross Section 4 (Riffle)													
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+							
Record elevation (datum) usec																																			
Bankfull Width (ft)	23.5	31.6	31.9	32.0	--		13.8	11.1	10.4	9.4	--		14.5	21.0	21.6	17.2	--		17.6	23.8	18.2	26.6	--												
Floodprone Width (ft)	100.0	100.0	100.0	100.0	--		NA	NA	NA	NA	--		NA	NA	NA	NA	--		100.0	100.0	100.0	100.0	--												
Bankfull Mean Depth (ft)	1.2	0.9	0.9	0.8	--		1.0	1.5	1.6	1.8	--		0.8	1.0	1.0	1.2	--		0.9	0.7	0.9	0.6	--												
Bankfull Max Depth (ft)	2.1	2.0	2.0	2.1	--		2.5	2.7	2.7	2.4	--		2.6	2.3	2.4	2.4	--		1.4	1.4	1.4	1.5	--												
Low Bank Height (ft)	2.1	2.0	2.0	2.0	--		2.5	2.6	2.8	2.5	--		2.6	2.3	2.3	2.3	--		1.4	1.4	1.4	1.5	--												
Bankfull Cross Sectional Area (sf)	27.2	27.2	27.2	27.2	--		16.7	16.7	16.7	16.7	--		21.3	21.3	21.3	21.3	--		17.0	17.0	17.0	17.0	--												
Bankfull Width/Depth Ratio	20.2	36.7	37.4	37.7	--		NA	NA	NA	NA	--		NA	NA	NA	NA	--		18.1	33.3	19.4	41.5	--												
Bankfull Entrenchment Ratio	4.3	3.2	3.1	3.1	--		NA	NA	NA	NA	--		NA	NA	NA	NA	--		5.7	4.2	5.5	3.8	--												
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	--		1.0	1.0	1.0	1.0	--		1.0	1.0	1.0	1.0	--		1.0	1.0	1.0	1.0	--												
Cross Sectional Area between end pins (sf)	45.6	46.3	37.5	31.5	--		31.1	31.9	43.5	42.4	--		43.1	39.4	39.6	35.9	--		39.2	38.1	35.3	38.7	--												
d50 (mm)																																			
	Cross Section 6 (Riffle)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)							Cross Section 9 (Riffle)							Cross Section 10 (Pool)						

Table 12d. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																																			
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Upper (1995 feet)																																			
Based on fixed baseline bankfull elevation	Cross Section 5 (Pool)							Cross Section 6 (Riffle)							Cross Section 7 (Riffle)							Cross Section 8 (Pool)							Cross Section 9 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) usec																																			
Bankfull Width (ft)	14.3	13.9	12.8	13.5	--		18.7	19.7	20.1	21.6	--		14.2	24.8	21.1	17.9	--		16.0	14.9	14.5	14.0	--		16.9	27.7	24.4	29.3	--						
Floodprone Width (ft)	NA	NA	NA	NA	--		100.0	100.0	100.0	100.0	--		100.0	100.0	100.0	100.0	--		NA	NA	NA	NA	--		100.0	100.0	100.0	100.0	--						
Bankfull Mean Depth (ft)	1.3	1.4	1.5	1.4	--		1.1	1.1	1.1	1.0	--		1.0	0.5	0.6	0.8	--		1.3	1.4	1.4	1.5	--		1.0	0.6	0.7	0.6	--						
Bankfull Max Depth (ft)	2.2	2.4	2.7	2.6	--		1.9	1.9	1.9	2.0	--		1.8	1.4	1.7	1.8	--		2.9	2.7	2.8	2.8	--		1.6	1.5	1.6	1.6	--						
Low Bank Height (ft)	2.2	2.3	2.8	2.4	--		1.9	1.9	2.0	1.8	--		1.8	1.4	1.7	1.8	--		2.9	2.7	3.1	2.5	--		1.6	1.5	1.6	1.6	--						
Bankfull Cross Sectional Area (sf)	19.1	19.1	19.1	19.1	--		21.4	21.4	21.4	21.4	--		13.6	13.6	13.6	13.6	--		20.8	20.8	20.8	20.8	--		16.4	16.4	16.4	16.4	--						
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--		16.3	18.1	19.0	21.9	--		15.0	45.2	32.8	23.5	--		NA	NA	NA	NA	--		17.4	46.8	36.3	52.1	--						
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--		5.4	5.1	5.0	4.6	--		7.0	4.0	4.7	5.6	--		NA	NA	NA	NA	--		5.9	3.6	4.1	3.4	--						
Bankfull Bank Height Ratio	1.0	1.0	1.0	0.9	--		1.0	1.0	1.0	0.9	--		1.0	1.0	1.0	1.0	--		1.0	1.0	1.1	0.9	--		1.0	1.0	1.0	1.0	--						
Cross Sectional Area between end pins (sf)	61.5	66.1	66.6	61.0	--		31.0	29.9	29.9	31.7	--		29.5	23.1	21.4	22.4	--		28.5	30.5	38.0	37.1	--		28.5	22.9	21.0	23.6	--						
d50 (mm)																																			
	Cross Section 10 (Pool)							Cross Section 11 (Pool)							Cross Section 12 (Riffle)																				
Record elevation (datum) usec																																			
Bankfull Width (ft)	16.4	15.8	13.4	13.6	--		20.7	22.9	24.7	26.4	--		14.6	13.4	14.1	16.3	--																		
Floodprone Width (ft)	NA	NA	NA	NA	--		NA	NA	NA	NA	--		100.0	100.0	100.0	100.0	--																		
Bankfull Mean Depth (ft)	1.0	1.1	1.2	1.2	--		1.4	1.3	1.2	1.1	--		1.1	1.2	1.1	1.0	--																		
Bankfull Max Depth (ft)	2.5	2.7	3.0	3.0	--		3.3	3.0	2.8	2.9	--		1.9	2.5	2.2	2.2	--																		
Low Bank Height (ft)	2.5	2.7	3.0	2.9	--		3.3	2.9	2.7	2.7	--		1.9	2.5	2.3	2.2	--																		
Bankfull Cross Sectional Area (sf)	16.7	16.7	16.7	16.7	--		28.8	28.8	28.8	28.8	--		16.0	16.0	16.0	16.0	--																		
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--		NA	NA	NA	NA	--		13.3	11.2	12.5	16.6	--																		
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--		NA	NA	NA	NA	--		6.8	7.5	7.1	6.1	--																		
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	--		1.0	1.0	1.0	0.9	--		1.0	1.0	1.0	1.0	--																		
Cross Sectional Area between end pins (sf)	29.3	25.4	30.2	27.8	--		52.7	50.2	49.0	43.6	--		36.8	37.4	40.8	36.5	--																		
d50 (mm)																																			

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."



Table 12e. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																														
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 4 (278 feet)																														
Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Pool)							Cross Section 2 (Riffle)																						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+																
Record elevation (datum) used																														
Bankfull Width (ft)	12.0	11.0	11.0	11.4	--			14.0	20.5	16.1	15.0	--																		
Floodprone Width (ft)	NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--																		
Bankfull Mean Depth (ft)	1.0	1.1	1.1	1.0	--			1.0	0.6	0.8	0.9	--																		
Bankfull Max Depth (ft)	1.9	1.9	1.9	2.1	--			1.6	1.6	1.8	1.7	--																		
Low Bank Height (ft)	1.9	1.9	2.1	2.1	--			1.6	1.6	1.8	1.8	--																		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	11.8	11.8	11.8	11.8	--			13.3	13.3	13.3	13.3	--																		
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--			14.7	31.6	19.6	16.8	--																		
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--			7.2	4.9	6.2	6.7	--																		
Bankfull Bank Height Ratio	1.0	1.0	1.1	1.0	--			1.0	1.0	1.0	1.1	--																		
Cross Sectional Area between end pins (ft <sup>2</sup> )	21.1	21.6	22.9	22.3	--			18.6	18.5	19.2	15.9	--																		
d50 (mm)																														

Table 12f. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)																																			
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 5 (1024 feet)																																			
Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Pool)							Cross Section 2 (Riffle)							Cross Section 3 (Pool)							Cross Section 4 (Riffle)							Cross Section 5 (Pool)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used																																			
Bankfull Width (ft)	11.1	11.7	11.1	12.1	--			9.9	10.5	10.0	9.3	--		8.6	9.0	9.0	12.3	--		21.1	21.0	21.2	21.1	--		7.8	8.4	7.4	5.6	--					
Floodprone Width (ft)	NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--		NA	NA	NA	NA	--		100.0	100.0	100.0	100.0	--		NA	NA	NA	NA	--					
Bankfull Mean Depth (ft)	1.4	1.3	1.4	1.3	--			0.8	0.8	0.8	0.8	--		0.9	0.8	0.8	0.6	--		0.3	0.3	0.3	0.3	--		1.1	1.0	1.2	1.6	--					
Bankfull Max Depth (ft)	2.6	2.6	2.5	2.6	--			1.5	1.3	1.5	1.7	--		1.5	1.6	1.6	1.7	--		1.2	1.4	1.5	1.4	--		1.8	1.9	1.9	2.1	--					
Low Bank Height (ft)	2.6	2.6	2.6	2.5	--			1.5	1.3	1.5	1.8	--		1.5	1.5	1.6	1.6	--		1.2	1.4	1.3	1.3	--		1.8	2.0	2.1	2.1	--					
Bankfull Cross Sectional Area (ft <sup>2</sup> )	15.3	15.3	15.3	15.3	--			7.9	7.9	7.9	7.9	--		7.4	7.4	7.4	7.4	--		7.3	7.3	7.3	7.3	--		8.7	8.7	8.7	8.7	--					
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--			12.5	14.0	12.8	11.0	--		NA	NA	NA	NA	--		61.0	60.4	61.2	60.6	--		NA	NA	NA	NA	--					
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--			10.1	9.5	10.0	10.7	--		NA	NA	NA	NA	--		4.7	4.8	4.7	4.7	--		NA	NA	NA	NA	--					
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	--			1.0	1.0	1.0	1.1	--		1.0	0.9	1.0	1.0	--		1.0	1.0	0.9	0.9	--		1.0	1.1	1.1	1.0	--					
Cross Sectional Area between end pins (ft <sup>2</sup> )	22.2	23.7	23.7	24.4	--			13.4	13.8	12.2	12.4	--		10.7	11.2	9.4	8.0	--		6.2	7.3	7.3	6.3	--		19.7	20.9	22.2	17.6	--					
d50 (mm)																																			
Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 6 (Riffle)																																		
	Base	MY1	MY2	MY3	MY4	MY5	MY+																												
Record elevation (datum) used																																			
Bankfull Width (ft)	14.4	18.3	20.4	23.0	--																														
Floodprone Width (ft)	100.0	100.0	100.0	100.0	--																														
Bankfull Mean Depth (ft)	0.7	0.6	0.5	0.5	--																														
Bankfull Max Depth (ft)	1.5	1.4	1.3	1.5	--																														
Low Bank Height (ft)	1.5	1.3	1.1	1.5	--																														
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.4	10.4	10.4	10.4	--																														
Bankfull Width/Depth Ratio	19.8	32.2	39.9	51.1	--																														
Bankfull Entrenchment Ratio	7.0	5.5	4.9	4.3	--																														
Bankfull Bank Height Ratio	1.0	0.9	0.9	1.0	--																														
Cross Sectional Area between end pins (ft <sup>2</sup> )	20.0	18.2	17.6	14.04	--																														
d50 (mm)																																			

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Table 12g. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 6 (1265 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Pool)							Cross Section 2 (Riffle)							Cross Section 3 (Pool)							Cross Section 4 (Riffle)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) usec																																			
Bankfull Width (ft)	9.0	11.2	13.5	12.9	--			10.2	10.6	11.2	11.2	--			11.5	13.9	13.5	14.5	--			10.1	13.6	13.3	15.2	--			9.5	12.7	10.1	10.7	--		
Floodprone Width (ft)	NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--			100.0	100.0	100.0	100.0	--		
Bankfull Mean Depth (ft)	0.9	0.7	0.6	0.6	--			0.6	0.5	0.5	0.5	--			0.9	0.7	0.7	0.7	--			0.8	0.6	0.6	0.5	--			0.9	0.6	0.8	0.8	--		
Bankfull Max Depth (ft)	1.7	1.6	1.3	1.3	--			0.9	0.9	0.9	1.0	--			1.7	1.3	1.4	1.6	--			1.1	1.1	1.1	1.1	--			1.3	1.3	1.4	1.4	--		
Low Bank Height (ft)	1.7	1.6	1.2	1.1	--			0.9	0.9	1.0	0.9	--			1.7	1.2	1.6	1.6	--			1.1	1.1	1.1	1.0	--			1.3	1.3	1.4	1.4	--		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.3	8.3	8.3	8.3	--			5.6	5.6	5.6	5.6	--			9.8	9.8	9.8	9.8	--			8.0	8.0	8.0	8.0	--			8.1	8.1	8.1	8.1	--		
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--			18.3	20.1	22.1	22.6	--			NA	NA	NA	NA	--			12.6	23.1	22.1	29.0	--			11.1	19.9	12.4	14.3	--		
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--			9.8	9.4	9.0	8.9	--			NA	NA	NA	NA	--			9.9	7.4	7.5	6.6	--			10.5	7.9	9.9	9.3	--		
Bankfull Bank Height Ratio	1.0	1.0	0.9	0.8	--			1.0	1.0	1.1	0.9	--			1.0	0.9	1.1	1.0	--			1.0	1.0	0.9	0.9	--			1.0	1.0	1.0	1.0	--		
Cross Sectional Area between end pins (ft <sup>2</sup> )	19.4	17.5	18.8	22.6	--			14.3	15.1	15.8	14.5	--			25.8	25.3	25.6	24.2	--			16.6	17.5	18.5	16.6	--			12.8	12.9	12.5	12.0	--		
d50 (mm)																																			
	Cross Section 6 (Pool)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)																				
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+														
Record elevation (datum) usec																																			
Bankfull Width (ft)	9.6	13.1	11.4	12.8	--			13.2	13.2	16.6	16.4	--			11.7	13.2	15.1	14.4	--																
Floodprone Width (ft)	NA	NA	NA	NA	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--																
Bankfull Mean Depth (ft)	0.9	0.6	0.7	0.7	--			0.8	0.8	0.7	0.7	--			0.5	0.5	0.4	0.4	--																
Bankfull Max Depth (ft)	1.5	1.4	1.5	1.5	--			1.8	1.7	1.7	1.7	--			1.0	1.0	0.9	1.1	--																
Low Bank Height (ft)	1.5	1.3	1.6	1.5	--			1.8	1.6	1.7	1.7	--			1.0	1.1	0.9	1.0	--																
Bankfull Cross Sectional Area (ft <sup>2</sup> )	8.4	8.4	8.4	8.4	--			11.1	11.1	11.1	11.1	--			6.3	6.3	6.3	6.3	--																
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--			NA	NA	NA	NA	--			22.0	27.7	36.2	32.7	--																
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--			NA	NA	NA	NA	--			8.5	7.6	6.6	7.0	--																
Bankfull Bank Height Ratio	1.0	0.9	1.1	1.0	--			1.0	0.9	1.0	1.0	--			1.0	1.1	1.0	0.9	--																
Cross Sectional Area between end pins (ft <sup>2</sup> )	18.5	16.9	17.9	18.3	--			26.5	26.5	26.7	29.6	--			17.4	15.5	21.2	17.6	--																
d50 (mm)																																			

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Table 12h. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 7 (1844 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) usec</b>																																			
Bankfull Width (ft)	12.9	15.1	14.3	13.7	--			14.2	18.4	18.5	18.6	--			13.2	14.7	14.6	13.2	--			11.4	12.6	11.9	12.5	--			11.6	12.2	12.1	11.1	--		
Floodprone Width (ft)	100.0	100.0	100.0	100.0	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--		
Bankfull Mean Depth (ft)	0.8	0.7	0.8	0.8	--			1.3	1.0	1.0	1.0	--			0.8	0.7	0.7	0.8	--			1.1	1.0	1.1	1.0	--			0.6	0.6	0.6	0.6	--		
Bankfull Max Depth (ft)	1.3	1.3	1.3	1.4	--			2.1	2.2	1.9	2.0	--			1.3	1.2	1.2	1.2	--			1.8	1.8	1.8	1.8	--			1.1	1.1	1.3	1.2	--		
Low Bank Height (ft)	1.3	1.3	1.4	1.3	--			2.1	2.2	1.8	1.9	--			1.3	1.2	1.1	1.2	--			1.8	1.9	1.9	1.8	--			1.1	1.2	1.3	1.3	--		
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.7	10.7	10.7	10.7	--			18.2	18.2	18.2	18.2	--			9.9	9.9	9.9	9.9	--			13.0	12.6	13.0	13.0	--			7.2	7.2	7.2	7.2	--		
Bankfull Width/Depth Ratio	15.5	21.3	19.0	17.6	--			NA	NA	NA	NA	--			17.5	21.8	21.5	17.5	--			NA	NA	NA	NA	--			18.5	20.7	20.2	17.2	--		
Bankfull Entrenchment Ratio	7.8	6.6	7.0	7.3	--			NA	NA	NA	NA	--			7.6	6.8	6.9	7.6	--			NA	NA	NA	NA	--			8.6	8.2	8.3	9.0	--		
Bankfull Bank Height Ratio	1.0	1.0	1.0	0.9	--			1.0	1.0	0.9	0.9	--			1.0	1.0	0.9	1.0	--			1.0	1.1	1.0	1.0	--			1.0	1.1	1.1	1.0	--		
Cross Sectional Area between end pins (ft <sup>2</sup> )	18.6	18.6	19.5	18.3	--			34.1	28.0	28.4	26.5	--			20.9	18.6	19.6	19.6	--			23.6	25.9	24.5	25.3	--			20.3	19.9	19.8	21.0	--		
d50 (mm)																																			
	Cross Section 6 (Pool)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)																				
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) usec</b>																																			
Bankfull Width (ft)	8.8	10.6	10.6	11.5	--			9.1	11.4	10.0	10.2	--			10.1	10.1	10.5	9.5	--																
Floodprone Width (ft)	NA	NA	NA	NA	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--																
Bankfull Mean Depth (ft)	1.2	1.0	1.0	0.9	--			1.3	1.0	1.2	1.1	--			0.5	0.5	0.5	0.5	--																
Bankfull Max Depth (ft)	1.9	1.9	2.0	2.1	--			2.0	1.9	2.0	2.3	--			0.8	1.0	0.9	1.0	--																
Low Bank Height (ft)	1.9	1.8	1.9	2.1	--			2.0	1.8	2.1	2.3	--			0.8	1.2	1.0	0.9	--																
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.7	10.7	10.7	10.7	--			11.6	11.6	11.6	11.6	--			5.2	5.2	5.2	5.2	--																
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--			NA	NA	NA	NA	--			19.6	19.6	21.2	17.6	--																
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--			NA	NA	NA	NA	--			9.9	9.9	9.5	10.5	--																
Bankfull Bank Height Ratio	1.0	0.9	1.0	1.0	--			1.0	0.9	1.1	1.0	--			1.0	1.2	1.1	0.9	--																
Cross Sectional Area between end pins (ft <sup>2</sup> )	17.1	16.7	15.4	15.6	--			21.0	18.5	20.5	20.3	--			11.2	15.2	13.2	14.0	--																
d50 (mm)																																			

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Table 12i. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 8 (760 feet)**

Based on fixed baseline bankfull elevation <sup>1</sup>	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)							Cross Section 5 (Riffle)						
	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>																																			
Bankfull Width (ft)	13.7	15.2	12.2	14.0	--			11.4	13.4	14.0	15.1	--			12.1	12.9	10.4	12.3	--									10.2	11.0	11.5	13.5	--			
Floodprone Width (ft)	100.0		100.0	100.0	--			NA	NA	NA	NA	--			100.0	100.0	100.0	100.0	--									100.0	100.0	100.0	100.0	--			
Bankfull Mean Depth (ft)	0.7	0.7	1.0	0.7	--			1.2	1.0	1.0	0.9	--			0.7	0.6	0.8	0.7	--									0.6	0.6	0.6	0.6	--			
Bankfull Max Depth (ft)	1.7	1.3	2.0	1.5	--			2.0	1.9	1.9	1.8	--			1.4	1.4	1.5	1.4	--									1.2	1.2	1.0	1.1	--			
Low Bank Height (ft)	1.7	1.5	1.9	1.5	--			2.0	1.9	1.7	1.7	--			1.4	1.5	1.5	1.3	--									1.2	1.3	1.0	1.2	--			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	10.2	10.2	10.2	10.2	--			13.9	13.9	13.9	13.9	--			8.3	8.3	8.3	8.3	--									9.1	9.1	9.1	9.1	--			
Bankfull Width/Depth Ratio	18.3	22.7	11.7	19.1	--			NA	NA	NA	NA	--			17.7	20.0	13.0	18.4	--									16.6	16.6	19.4	19.9	--			
Bankfull Entrenchment Ratio	7.3	6.6	8.2	7.2	--			NA	NA	NA	NA	--			8.2	7.8	9.6	8.1	--									9.7	9.7	8.9	8.8	--			
Bankfull Bank Height Ratio	1.0	1.2	0.9	1.0	--			1.0	1.0	0.9	1.0	--			1.0	1.1	1.0	0.9	--									1.0	1.1	1.1	1.1	--			
Cross Sectional Area between end pins (ft <sup>2</sup> )	31.1	30.5	29.6	30.8	--			38.2	32.0	35.3	36.1	--			18.8	19.6	18.9	19.7	--									13.5	12.2	12.6	14.2	--			
d50 (mm)																																			
	<b>Cross Section 6 (Pool)</b>																																		
<b>Based on fixed baseline bankfull elevation<sup>1</sup></b>	Base	MY1	MY2	MY3	MY4	MY5	MY+																												
<b>Record elevation (datum) used</b>																																			
Bankfull Width (ft)	15.9	14.4	13.9	14.0	--																														
Floodprone Width (ft)	NA	NA	NA	NA	--																														
Bankfull Mean Depth (ft)	0.8	0.9	0.9	0.9	--																														
Bankfull Max Depth (ft)	1.9	1.8	1.8	1.9	--																														
Low Bank Height (ft)	1.9	1.8	1.9	1.8	--																														
Bankfull Cross Sectional Area (ft <sup>2</sup> )	13.1	13.1	13.1	13.1	--																														
Bankfull Width/Depth Ratio	NA	NA	NA	NA	--																														
Bankfull Entrenchment Ratio	NA	NA	NA	NA	--																														
Bankfull Bank Height Ratio	1.0	1.0	1.0	0.9	--																														
Cross Sectional Area between end pins (ft <sup>2</sup> )	25.0	24.6	26.6	25.8	--																														
d50 (mm)																																			

<sup>1</sup> = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

**Table 13a. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Lower (572 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	10.56	11.22	11.22	11.88		2	11.8	11.1	11.1	12.8		2	11.73	11.98	11.98	12.24		2	12.6	13.5	13.5	14.4		2												
Floodprone Width (ft)	100	100	100	100		2	100	100	100	100		2	100	100	100	100		2	100	100	100	100		2												
Bankfull Mean Depth (ft)	0.888	0.981	0.981	1.075		2	0.8	0.9	0.9	1		2	0.8	0.924	0.924	1.048		2	0.7	0.85	0.85	1		2												
<sup>1</sup> Bankfull Max Depth (ft)	1.703	1.895	1.895	2.087		2	1.7	1.8	1.8	1.9		2	1.741	1.893	1.893	2.044		2	1.6	1.8	1.8	2		2												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	9.378	11.07	11.07	12.77		2	9.4	11.1	11.1	12.8		2	9.4	11.1	11.1	12.8		2	9.4	11.1	11.1	12.8		2												
Width/Depth Ratio	11.06	11.47	11.47	11.88		2	14	14.4	14.4	14.8		2	11.68	13.17	13.17	14.65		2	12.5	17.2	17.2	21.9		2												
Entrenchment Ratio	8.416	8.944	8.944	9.472		2	7.5	8	8	8.5		2	8.173	8.349	8.349	8.525		2	7	7.45	7.45	7.9		2												
<sup>1</sup> Bank Height Ratio	1	1	1	1		2	1	1.1	1.1	1.2		2	0.9	0.977	0.977	1.0		2	0.8	0.9	0.9	1		2												
<b>Profile</b>																																				
Riffle Length (ft)	1.924	14.87	8.897	55.19	14.76	20																														
Riffle Slope (ft/ft)	0.006	0.020	0.019	0.039	0.010	20																														
Pool Length (ft)	2.416	10.68	11.19	19.43	4.772	20																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	6.911	30.62	28.03	66.88	16.18	19																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	15		29.9	39.9																																
Radius of Curvature (ft)	15		29.9	39.9																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	59.82		84.7	119.6																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			Cb 4																																	
Channel Thalweg length (ft)			601																																	
Sinuosity (ft)			1.05																																	
Water Surface Slope (Channel) (ft/ft)			0.0163																																	
BF slope (ft/ft)			-----																																	
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Table 13b. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 1 Upper (436 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	8.5	9.052	9.052	9.603		2	9	9.5	9.5	10		2	8.924	9.041	9.041	9.158		2	9.6	10.1	10.1	10.6														
Floodprone Width (ft)	100	100	100	100		2	100	100	100	100		2	100	100	100	100		2	100	100	100	100														
Bankfull Mean Depth (ft)	0.503	0.593	0.593	0.684		2	0.5	0.6	0.6	0.7		2	0.472	0.604	0.604	0.736		2	0.4	0.5	0.5	0.6														
<sup>1</sup> Bankfull Max Depth (ft)	0.831	1.111	1.111	1.391		2	1	1.2	1.2	1.4		2	0.966	1.236	1.236	1.507		2	1.1	1.2	1.2	1.3														
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.276	5.421	5.421	6.566		2	4.3	5.5	5.5	6.6		2	4.3	5.45	5.45	6.6		2	4.3	5.45	5.45	6.6														
Width/Depth Ratio	14.05	15.47	15.47	16.9		2	15.2	17	17	18.8		2	12.13	15.76	15.76	19.39		2	17.2	19.35	19.35	21.5														
Entrenchment Ratio	10.41	11.09	11.09	11.76		2	2.8	6.4	6.4	10		2	10.92	11.06	11.06	11.21		2	9.4	9.9	9.9	10.4														
<sup>1</sup> Bank Height Ratio	1	1	1	1		2	1	1	1	1		2	1.0	1.0	1.0	1.1		2	1	1.05	1.05	1.1														
<b>Profile</b>																																				
Riffle Length (ft)	12.63	22.14	20.55	43.08	8.919	12																														
Riffle Slope (ft/ft)	0.021	0.040	0.039	0.066	0.014	12																														
Pool Length (ft)	6.968	9.924	8.689	18.48	3.385	12																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	26.4	37.44	34.84	52.16	8.468	11																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	15		29.9	39.9																																
Radius of Curvature (ft)	15		29.9	39.9																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	59.82		84.7	119.6																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	Cb 4																																			
Channel Thalweg length (ft)	458																																			
Sinuosity (ft)	1.05																																			
Water Surface Slope (Channel) (ft/ft)	0.0372																																			
BF slope (ft/ft)	-----																																			
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks	0																																			
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3



**Table 13c. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Lower (873 feet)**

Parameter	Baseline					MY-1				MY-2				MY-3				MY-5				MY-7									
	Min	Mean	Med	Max	SD <sup>4</sup>	Mean	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	
<b>Dimension and Substrate - Riffle only</b>																															
Bankfull Width (ft)	10.56	17.01	17.01	23.46		2	23.5	23.7	23.7	23.8		2	18.16	25.03	25.03	31.91		2	26.6	29.3	29.3	32		2							
Floodprone Width (ft)	100	100	100	100		2	100	100	100	100		2	100	100	100	100		2	100	100	100	100		2							
Bankfull Mean Depth (ft)	0.888	1.024	1.024	1.159		2	0.7	0.9	0.9	1.2		2	0.854	0.894	0.894	0.935		2	0.6	0.7	0.7	0.8		2							
<sup>1</sup> Bankfull Max Depth (ft)	1.703	1.899	1.899	2.094		2	1.4	1.8	1.8	2.1		2	1.436	1.712	1.712	1.987		2	1.5	1.8	1.8	2.1		2							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	17	22.1	22.1	27.2		2	17	22.1	22.1	27.2		2	17	22.1	22.1	27.2		2	17	22.1	22.1	27.2		2							
Width/Depth Ratio	11.88	16.06	16.06	20.24		2	20.3	26.8	26.8	33.3		2	19.43	28.4	28.4	37.37		2	37.7	39.6	39.6	41.5		2							
Entrenchment Ratio	4.262	6.867	6.867	9.472		2	4.2	4.2	4.2	4.3		2	3.134	4.32	4.32	5.507		2	3.1	3.45	3.45	3.8		2							
<sup>1</sup> Bank Height Ratio	1	1	1	1		2	1	1	1	1		2	1.0	1.0	1.0	1.0		2	1	1	1	1		2							
<b>Profile</b>																															
Riffle Length (ft)	16.73	35.32	33.02	64.95	13.72	15																									
Riffle Slope (ft/ft)	0.008	0.018	0.019	0.028	0.006	15																									
Pool Length (ft)	11.32	20.36	20.28	29.23	6.49	15																									
Pool Max depth (ft)																															
Pool Spacing (ft)	32.17	64.03	56.97	104	18.91	15																									
<b>Pattern</b>																															
Channel Beltwidth (ft)	23.9		47.9	63.8																											
Radius of Curvature (ft)	31.9		47.9	47.9																											
Rc:Bankfull width (ft/ft)																															
Meander Wavelength (ft)	95.8		165.7	191.5																											
Meander Width Ratio	1.5		3	4																											
<b>Additional Reach Parameters</b>																															
Rosgen Classification				Ce 4																											
Channel Thalweg length (ft)				960																											
Sinuosity (ft)				1.1																											
Water Surface Slope (Channel) (ft/ft)				0.0129																											
BF slope (ft/ft)				-----																											
<sup>3</sup> Ri% / Ru% / P% / G% / S%																															
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																															
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																															
<sup>2</sup> % of Reach with Eroding Banks				0																											
Channel Stability or Habitat Metric																															
Biological or Other																															

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

Table 13d. Monitoring Data - Stream Reach Data Summary																																				
Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 3 Upper (1995 feet)																																				
Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
Dimension and Substrate - Riffle only	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
Bankfull Width (ft)	14.25	16.1	15.75	18.67	2.069	4	9	11.7	11.7	27.7	6.28	4	14.12	19.93	20.65	24.39	4.3	4	16.3	21.28	19.75	29.3	5.79	4												
Floodprone Width (ft)	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4												
Bankfull Mean Depth (ft)	0.951	1.041	1.033	1.146	0.095	4	0.5	0.6	0.6	1.2	0.35	4	0.645	0.88	0.866	1.131	0.26	4	0.6	0.85	0.9	1	0.19	4												
<sup>1</sup> Bankfull Max Depth (ft)	1.611	1.793	1.83	1.903	0.131	4	1	1.5	1.5	2.5	0.5	4	1.573	1.85	1.823	2.208	0.26	4	1.6	1.9	1.9	2.2	0.26	4												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	13.55	16.84	16.2	21.4	3.291	4	13.6	16.2	16.2	21.4	3.28	4	13.6	16.85	16.2	21.4	3.28	4	13.6	16.85	16.2	21.4	3.28	4												
Width/Depth Ratio	13.34	15.5	15.63	17.38	1.739	4	11.2	17	17	46.8	18.33	4	12.48	25.15	25.91	36.31	11.26	4	16.6	28.53	22.7	52.1	15.99	4												
Entrenchment Ratio	5.356	6.286	6.384	7.02	0.783	4	2.8	5.5	5.5	10	1.75	4	4.101	5.23	4.846	7.081	1.3	4	3.4	4.93	5.1	6.1	1.19	4												
<sup>1</sup> Bank Height Ratio	1	1	1	1	0	4	1	1	1	1	0	4	1.0	1	1.0	1.0	0.0	4	0.9	0.975	1	1	0.05	4												
<b>Profile</b>																																				
Riffle Length (ft)	8.655	33.73	29.5	79.65	18.55	34																														
Riffle Slope (ft/ft)	0.008	0.018	0.018	0.034	0.006	34																														
Pool Length (ft)	10.08	19.26	17.43	42.65	6.576	34																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	33.58	65.36	61.27	108	17.84	33																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	23.9		47.9	63.8																																
Radius of Curvature (ft)	31.9		47.9	63.8																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	95.8		165.7	191.5																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			Ce 4																																	
Channel Thalweg length (ft)			2195																																	
Sinuosity (ft)			1.1																																	
Water Surface Slope (Channel) (ft/ft)			0.0139																																	
BF slope (ft/ft)			-----																																	
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
4. = Of value/needed only if the n exceeds 3

**Table 13e. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 4 (278 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	13.97	13.97	13.97	13.97		1	20.5	20.5	20.5	20.5		1	16.13	16.13	16.13	16.13		1	14.98	14.98	14.98	14.98		1												
Floodprone Width (ft)	100	100	100	100		1	100	100	100	100		1	100	100	100	100		1	100	100	100	100		1												
Bankfull Mean Depth (ft)	0.952	0.952	0.952	0.952		1	0.6	0.6	0.6	0.6		1	0.824	0.824	0.824	0.824		1	0.891	0.891	0.891	0.891		1												
<sup>1</sup> Bankfull Max Depth (ft)	1.613	1.613	1.613	1.613		1	1.6	1.6	1.6	1.6		1	1.77	1.77	1.77	1.77		1	1.688	1.688	1.688	1.688		1												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	13.3	13.3	13.3	13.3		1	13.3	13.3	13.3	13.3		1	13.3	13.3	13.3	13.3		1	13.34	13.34	13.34	13.34		1												
Width/Depth Ratio	14.67	14.67	14.67	14.67		1	31.6	31.6	31.6	31.6		1	19.59	19.59	19.59	19.59		1	16.83	16.83	16.83	16.83		1												
Entrenchment Ratio	7.158	7.158	7.158	7.158		1	4.9	4.9	4.9	4.9		1	6.198	6.198	6.198	6.198		1	6.673	6.673	6.673	6.673		1												
<sup>1</sup> Bank Height Ratio	1	1	1	1		1	1	1	1	1		1	1.0	1.0	1.0	1.0		1	1.1	1.1	1.1	1.1		1												
<b>Profile</b>																																				
Riffle Length (ft)	10.42	25.15	19.31	63.94	19.9	6																														
Riffle Slope (ft/ft)	0.009	0.034	0.038	0.062	0.019	6																														
Pool Length (ft)	12.84	14.96	14.76	19.24	2.287	6																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	28.34	38	42.04	45.35	8.199	6																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	27.9		27.9	37.3																																
Radius of Curvature (ft)	18.6		27.9	37.3																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	55.9		79.2	111.8																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			C 4																																	
Channel Thalweg length (ft)			292																																	
Sinuosity (ft)			1.05																																	
Water Surface Slope (Channel) (ft/ft)			0.0235																																	
BF slope (ft/ft)			-----																																	
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>4</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Table 13f. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 5 (1024 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	7.288	10.52	9.918	14.36		3	10.5	18.3	18.3	21		3	10.03	17.2	20.4	21.18		3	9.3	17.8	21.1	23		3												
Floodprone Width (ft)	100	100	100	100		3	100	100	100	100		3	100	100	100	100		3	100	100	100	100		3												
Bankfull Mean Depth (ft)	0.614	0.711	0.725	0.796		3	0.3	0.6	0.6	0.8		3	0.346	0.53	0.511	0.784		3	0.3	0.53	0.5	0.8		3												
<sup>1</sup> Bankfull Max Depth (ft)	0.978	1.348	1.528	1.54		3	1.3	1.4	1.4	1.4		3	1.293	1.43	1.469	1.512		3	1.4	1.53	1.5	1.7		3												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	7.3	7.9	7.9	10.4		3	7.3	7.9	7.9	10.4		3	7.3	8.53	7.9	10.4		3	7.3	8.53	7.9	10.4		3												
Width/Depth Ratio	11.87	14.72	12.47	19.81		3	14	32.2	32.2	60.4		3	12.79	37.97	39.91	61.23		3	11	40.9	51.1	60.6		3												
Entrenchment Ratio	6.966	10.26	10.08	13.72		3	1.9	2.2	2.2	3.8		3	4.721	6.53	4.902	9.968		3	4.3	6.57	4.7	10.7		3												
<sup>1</sup> Bank Height Ratio	1	1	1	1		3	1	0.9	0.9	1		3	0.9	0.93	0.9	1.0		3	0.9	1	1	1.1		3												
<b>Profile</b>																																				
Riffle Length (ft)	9.158	17.7	15.15	36.54	7.615	31																														
Riffle Slope (ft/ft)	0.011	0.027	0.025	0.063	0.010	31																														
Pool Length (ft)	5.509	12.12	12.54	18.16	3.017	30																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	24.01	34.63	32.47	50.16	6.837	30																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	12.3		24.6	32.8																																
Radius of Curvature (ft)	16.4		32.8	47.9																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	49.19		69.7	98.37																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			Ce 4																																	
Channel Thalweg length (ft)			1076																																	
Sinuosity (ft)			1.05																																	
Water Surface Slope (Channel) (ft/ft)			0.0221																																	
BF slope (ft/ft)			-----																																	
<sup>2</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>2</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>2</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Table 13g. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 6 (1265 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	9.483	10.37	10.12	11.74	0.964	4	10.6	13	13	13.6	1.34	4	10.05	12.43	12.24	15.07	2.22	4	10.7	12.88	12.8	15.2	2.26	4												
Floodprone Width (ft)	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4												
Bankfull Mean Depth (ft)	0.533	0.686	0.676	0.857	0.166	4	0.5	0.6	0.6	0.6	0.06	4	0.417	0.58	0.554	0.808	0.17	4	0.4	0.55	0.5	0.8	0.17	4												
<sup>1</sup> Bankfull Max Depth (ft)	0.865	1.074	1.056	1.319	0.198	4	0.9	1.1	1.1	1.3	0.17	4	0.926	1.075	1.04	1.416	0.24	4	1	1.15	1.1	1.4	0.17	4												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	5.639	7.015	7.145	8.131	1.26	4	5.6	7.2	7.2	8.1	1.25	4	5.6	7	7.15	8.1	1.25	4	5.6	7	7.15	8.1	1.25	4												
Width/Depth Ratio	11.06	16.01	15.47	22.04	5.078	4	19.9	21.6	21.6	27.7	3.64	4	12.44	23.2	22.1	36.16	9.8	4	14.3	24.65	25.8	32.7	8.06	4												
Entrenchment Ratio	8.519	9.707	9.882	10.54	0.852	4	2	7.5	7.5	9.4	0.91	4	6.637	8.25	8.233	9.946	1.48	4	6.6	7.95	7.95	9.3	1.35	4												
<sup>1</sup> Bank Height Ratio	1	1	1	1	0	4	1	1	1	1	0.05	4	0.9	1	1.0	1.1	0.1	4	0.9	0.925	0.9	1	0.05	4												
<b>Profile</b>																																				
Riffle Length (ft)	4.81	16.05	13.49	45.77	8.382	47																														
Riffle Slope (ft/ft)	0.000	0.008	0.007	0.051	0.009	36																														
Pool Length (ft)	1.97	10.27	10.89	15.65	3.499	46																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	14.55	30.95	29.52	60.46	8.806	46																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	9.9		19.8	26.4																																
Radius of Curvature (ft)	13.2		19.8	26.4																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	39.5		56	79.1																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			Ce 4																																	
Channel Thalweg length (ft)			1455																																	
Sinuosity (ft)			1.15																																	
Water Surface Slope (Channel) (ft/ft)			0.0051																																	
BF slope (ft/ft)			-----																																	
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

**Table 13h. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 7 (1844 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	10.09	11.92	12.22	13.15	1.402	4	10.1	13.5	13.5	15.1	2.33	4	10.48	12.88	13.18	14.58	1.936	4	9.5	11.88	12.15	13.7	1.943	4												
Floodprone Width (ft)	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4	100	100	100	100	0	4												
Bankfull Mean Depth (ft)	0.515	0.681	0.69	0.83	0.139	4	0.5	0.6	0.6	0.7	0.096	4	0.495	0.65	0.638	0.75	0.129	4	0.5	0.675	0.7	0.8	0.15	4												
<sup>1</sup> Bankfull Max Depth (ft)	0.82	1.123	1.163	1.345	0.235	4	1	1.2	1.2	1.3	0.129	4	0.934	1.175	1.213	1.319	0.189	4	1	1.2	1.2	1.4	0.163	4												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	5.196	8.26	8.583	10.68	2.517	4	5.2	8.6	8.6	10.7	2.525	4	5.2	8.25	8.55	10.7	2.525	4	5.2	8.25	8.55	10.7	2.53	4												
Width/Depth Ratio	15.52	17.76	17.95	19.61	1.734	4	19.6	21	21	21.8	0.947	4	19.02	20.48	20.7	21.51	1.13	4	17.2	17.48	17.55	17.6	0.189	4												
Entrenchment Ratio	7.602	8.481	8.207	9.908	1.056	4	0.7	1.5	1.5	2	1.53	4	6.857	7.925	7.639	9.541	1.2	4	7.3	8.6	8.3	10.5	1.47	4												
<sup>1</sup> Bank Height Ratio	1	1	1	1	0	4	1	1	1	1.2	0.096	4	0.9	1.025	1.0	1.1	0.096	4	0.9	0.95	0.95	1	0.058	4												
<b>Profile</b>																																				
Riffle Length (ft)	7.735	27.4	24.34	91.32	15.53	44																														
Riffle Slope (ft/ft)	0.000	0.013	0.010	0.040	0.011	44																														
Pool Length (ft)	4.044	11.28	11.73	15.84	2.729	44																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	22.31	44.19	40.07	107.9	16.31	43																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	27.9		27.9	37.3																																
Radius of Curvature (ft)	18.6		27.9	37.3																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	55.9		79.2	111.8																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification				Eb 4																																
Channel Thalweg length (ft)				1973																																
Sinuosity (ft)				1.07																																
Water Surface Slope (Channel) (ft/ft)				0.0103																																
BF slope (ft/ft)				-----																																
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks				0																																
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
4 = Of value/needed only if the n exceeds 3



**Table 13i. Monitoring Data - Stream Reach Data Summary**  
**Project Name/Number (Warren Wilson/100019) Segment/Reach: UT 8 (760 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-5						MY-7					
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	10.34	12.04	12.13	13.66		3	10.3	12.9	12.9	15.2		3	10.38	11.27	11.18	14.53		3	11.3	12.53	12.3	14		3												
Floodprone Width (ft)	100	100	100	100		3	100	100	100	100		3	100	100	100	100		3	100	100	100	100		3												
Bankfull Mean Depth (ft)	0.624	0.684	0.684	0.745		3	0.6	0.6	0.6	0.7		3	0.576	0.8	0.702	0.799		3	0.6	0.667	0.7	0.7		3												
<sup>1</sup> Bankfull Max Depth (ft)	1.197	1.433	1.426	1.677		3	1.2	1.3	1.3	1.4		3	1.206	1.5	1.457	1.625		3	1.1	1.33	1.4	1.5		3												
Bankfull Cross Sectional Area (ft <sup>2</sup> )	6.446	8.305	8.293	10.18		3	6.4	8.3	8.3	10.2		3	6.4	8.3	8.3	10.2		3	6.4	8.3	8.3	10.2		3												
Width/Depth Ratio	16.57	17.55	17.74	18.34		3	16.6	20	20	22.7		3	12.99	14.7	19.43	20.7		3	18.4	19.13	19.1	19.9		3												
Entrenchment Ratio	7.32	8.413	8.244	9.676		3	1.6	1.9	1.9	2.2		3	6.883	8.9	8.943	9.638		3	7.2	8.033	8.1	8.8		3												
<sup>1</sup> Bank Height Ratio	1	1	1	1		3	1.1	1.1	1.1	1.2		3	0.9	1	1.0	1.0		3	0.9	1	1	1.1		3												
<b>Profile</b>																																				
Riffle Length (ft)	7.812	15.86	13.77	32.44	7.157	27																														
Riffle Slope (ft/ft)	0.000	0.010	0.010	0.023	0.006	27																														
Pool Length (ft)	6.84	12.15	12.42	19.87	2.569	27																														
Pool Max depth (ft)																																				
Pool Spacing (ft)	24.07	32.15	30.62	48.15	6.855	26																														
<b>Pattern</b>																																				
Channel Beltwidth (ft)	10.65		21.3	28.4																																
Radius of Curvature (ft)	14.2		21.3	28.4																																
Rc:Bankfull width (ft/ft)																																				
Meander Wavelength (ft)	42.6		64	85.2																																
Meander Width Ratio	1.5		3	4																																
<b>Additional Reach Parameters</b>																																				
Rosgen Classification			C 4																																	
Channel Thalweg length (ft)			874																																	
Sinuosity (ft)			1.15																																	
Water Surface Slope (Channel) (ft/ft)			0.0063																																	
BF slope (ft/ft)			-----																																	
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																				
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																				
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																				
<sup>2</sup> % of Reach with Eroding Banks			0																																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3


<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS -1, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	2571.6
3.7	2570.9
6.3	2569.9
7.3	2569.3
7.9	2568.8
8.8	2568.1
10.0	2567.9
10.5	2567.9
11.0	2568.0
11.3	2568.0
11.8	2568.6
12.9	2568.8
14.9	2568.9
18.2	2569.8
22.3	2570.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2569.9
<b>Bankfull Cross-Sectional Area:</b>	12.8
<b>Bankfull Width:</b>	12.6
<b>Flood Prone Area Elevation:</b>	2571.8
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	2.0
<b>Low Bank Height:</b>	1.9
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	12.5
<b>Entrenchment Ratio:</b>	7.9
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Cb 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS - 3, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	2575.9
4.6	2575.6
6.9	2575.3
8.2	2574.9
8.3	2574.7
8.8	2574.2
9.1	2574.2
9.3	2574.1
9.9	2574.0
10.7	2574.1
11.4	2574.2
12.1	2575.2
14.0	2575.5
17.2	2576.2
19.2	2576.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2575.7
<b>Bankfull Cross-Sectional Area:</b>	7.4
<b>Bankfull Width:</b>	10.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

Stream Type Cb 4






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS -4, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2576.2
4.1	2575.8
5.2	2575.5
6.1	2575.2
6.7	2575.2
7.5	2574.7
8.0	2574.6
8.5	2574.5
9.0	2574.7
9.5	2574.8
10.6	2575.2
12.6	2575.6
17.1	2576.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2576.1
<b>Bankfull Cross-Sectional Area:</b>	9.4
<b>Bankfull Width:</b>	14.4
<b>Flood Prone Area Elevation:</b>	2577.7
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.6
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	21.9
<b>Entrenchment Ratio:</b>	7.0
<b>Bank Height Ratio:</b>	1.0



Stream Type      Cb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS - 5, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2599.1
3.0	2598.8
4.8	2598.2
5.4	2598.2
6.3	2598.0
6.7	2597.8
7.2	2597.7
7.9	2597.3
8.3	2597.5
9.1	2597.8
9.4	2597.6
9.7	2598.0
10.6	2598.1
12.2	2598.3
14.2	2598.5
16.3	2598.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2598.5
<b>Bankfull Cross-Sectional Area:</b>	4.3
<b>Bankfull Width:</b>	9.6
<b>Flood Prone Area Elevation:</b>	2599.6
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	21.5
<b>Entrenchment Ratio:</b>	10.4
<b>Bank Height Ratio:</b>	1.1



Stream Type      Cb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS - 6, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.1	2599.5
2.7	2598.9
4.8	2598.7
5.8	2598.4
6.6	2597.9
7.4	2597.5
7.9	2597.2
8.3	2597.2
8.8	2597.1
9.2	2597.3
9.6	2597.7
10.1	2598.4
12.6	2598.5
15.9	2598.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2598.5
<b>Bankfull Cross-Sectional Area:</b>	3.8
<b>Bankfull Width:</b>	6.6
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.4
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Cb 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS - 7, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	2605.2
4.0	2604.8
6.3	2604.5
7.3	2604.1
8.0	2603.6
8.4	2603.4
8.7	2603.2
9.2	2603.2
9.2	2603.2
10.0	2603.2
10.7	2603.3
11.4	2603.5
11.8	2603.8
12.4	2604.3
14.7	2604.6
17.8	2605.0
20.4	2605.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2604.9
<b>Bankfull Cross-Sectional Area:</b>	9.0
<b>Bankfull Width:</b>	13.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9

<b>Stream Type</b>	Cb 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 1, XS - 8, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	2606.1
4.3	2605.7
6.0	2605.2
6.2	2605.0
6.8	2604.8
7.6	2604.5
7.9	2604.5
8.5	2604.6
8.7	2604.5
9.2	2604.6
9.8	2605.2
11.3	2605.2
13.5	2605.8
16.4	2606.0
18.1	2606.2
18.1	2606.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2605.8
<b>Bankfull Cross-Sectional Area:</b>	6.6
<b>Bankfull Width:</b>	10.6
<b>Flood Prone Area Elevation:</b>	2607.1
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.3
<b>Low Bank Height:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	17.2
<b>Entrenchment Ratio:</b>	9.4
<b>Bank Height Ratio:</b>	1.0

Stream Type      Cb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 1, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	2550.1
3.1	2550.1
6.1	2550.0
8.3	2549.5
10.4	2549.2
12.0	2548.9
13.1	2548.5
14.4	2548.0
15.3	2548.1
16.5	2547.8
17.8	2547.9
18.9	2548.0
19.7	2548.2
21.2	2548.5
22.5	2548.7
24.6	2549.1
26.9	2549.5
30.0	2549.8
34.4	2549.8
38.4	2549.9

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2549.9
<b>Bankfull Cross-Sectional Area:</b>	27.2
<b>Bankfull Width:</b>	32.0
<b>Flood Prone Area Elevation:</b>	2552.0
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	2.1
<b>Low Bank Height:</b>	2.0
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	37.7
<b>Entrenchment Ratio:</b>	3.1
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 2, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.3	2550.3
5.0	2550.2
7.1	2550.0
9.3	2549.7
11.3	2549.4
12.1	2548.4
13.9	2547.5
15.5	2547.0
16.8	2546.9
17.8	2547.0
18.4	2547.3
19.8	2547.4
20.1	2547.4
20.8	2549.6
21.4	2550.0
23.6	2550.4
26.9	2550.8
32.8	2550.8

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2549.3
<b>Bankfull Cross-Sectional Area:</b>	16.7
<b>Bankfull Width:</b>	9.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.4
<b>Low Bank Height:</b>	2.5
<b>Mean Depth at Bankfull:</b>	1.8
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



Stream Type Ce 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT3, XS - 3, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2558.6
3.0	2558.5
5.1	2557.9
6.2	2557.3
7.1	2556.6
7.7	2556.1
8.9	2555.8
10.0	2555.5
11.4	2555.6
12.1	2555.7
13.2	2556.1
14.1	2556.3
15.1	2556.5
16.0	2556.8
16.4	2557.0
17.2	2557.1
18.7	2557.3
21.2	2557.8
23.5	2558.04
26.6	2557.81

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2557.9
<b>Bankfull Cross-Sectional Area:</b>	21.3
<b>Bankfull Width:</b>	17.2
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.4
<b>Low Bank Height:</b>	2.3
<b>Mean Depth at Bankfull:</b>	1.2
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 4, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2558.9
2.8	2558.4
4.1	2558.0
6.6	2558.0
8.8	2557.7
10.7	2557.4
11.8	2556.9
12.7	2556.9
13.5	2556.7
15.6	2556.6
17.0	2556.8
18.2	2556.7
19.1	2556.8
19.8	2557.2
20.5	2557.3
21.7	2557.6
23.0	2557.6
24.5	2558.0
27.3	2558.1
30.2	2558.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2558.1
<b>Bankfull Cross-Sectional Area:</b>	17.0
<b>Bankfull Width:</b>	26.6
<b>Flood Prone Area Elevation:</b>	2559.7
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.5
<b>Low Bank Height:</b>	1.5
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	41.5
<b>Entrenchment Ratio:</b>	3.8
<b>Bank Height Ratio:</b>	1.0



Stream Type Ce 4






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 5, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.4	2602.8
7.1	2602.4
10.4	2601.8
13.3	2601.1
14.6	2600.6
15.6	2599.0
16.5	2598.8
18.2	2598.9
19.7	2598.8
21.1	2599.4
21.8	2599.9
22.9	2600.5
25.1	2601.1
27.3	2601.7
29.6	2601.9
34.8	2601.7
40.5	2601.8

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2601.3
<b>Bankfull Cross-Sectional Area:</b>	19.1
<b>Bankfull Width:</b>	13.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.6
<b>Low Bank Height:</b>	2.4
<b>Mean Depth at Bankfull:</b>	1.4
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 6, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.1	2603.0
6.1	2603.0
9.9	2602.7
11.8	2602.3
13.7	2601.9
15.4	2601.6
17.4	2601.0
18.5	2600.8
19.6	2600.8
20.6	2600.8
21.4	2601.1
22.6	2601.4
23.6	2601.5
25.2	2602.0
27.9	2602.6
33.1	2603.3
36.4	2603.2
38.1	2603.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2602.8
<b>Bankfull Cross-Sectional Area:</b>	21.4
<b>Bankfull Width:</b>	21.6
<b>Flood Prone Area Elevation:</b>	2604.8
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	2.0
<b>Low Bank Height:</b>	1.8
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	21.9
<b>Entrenchment Ratio:</b>	4.6
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 7, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.2	2610.0
3.8	2610.0
7.4	2609.7
10.8	2609.2
12.3	2608.7
12.9	2608.4
13.6	2608.0
14.9	2607.9
16.0	2607.9
17.1	2607.9
18.5	2608.6
19.8	2608.9
21.4	2609.3
24.0	2609.8
28.9	2609.7
32.0	2609.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2609.6
<b>Bankfull Cross-Sectional Area:</b>	13.6
<b>Bankfull Width:</b>	17.9
<b>Flood Prone Area Elevation:</b>	2611.4
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.8
<b>Low Bank Height:</b>	1.8
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	23.5
<b>Entrenchment Ratio:</b>	5.6
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 8, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2611.9
7.4	2611.9
12.3	2611.5
14.8	2610.7
15.7	2608.7
17.1	2608.4
18.5	2608.4
20.3	2608.6
21.3	2608.7
21.8	2608.9
22.6	2610.3
23.2	2610.5
24.4	2610.8
31.3	2611.7
35.8	2611.7
40.0	2611.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2611.2
<b>Bankfull Cross-Sectional Area:</b>	20.8
<b>Bankfull Width:</b>	14.0
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.8
<b>Low Bank Height:</b>	2.5
<b>Mean Depth at Bankfull:</b>	1.5
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 9, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.1	2617.1
5.7	2617.0
12.2	2616.3
15.2	2615.7
16.0	2615.4
16.9	2615.4
17.7	2615.2
18.6	2615.2
19.3	2615.5
20.0	2615.8
21.3	2615.6
22.4	2616.0
24.3	2616.2
26.4	2616.8
29.8	2616.8
33.3	2616.7
36.1	2616.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2616.8
<b>Bankfull Cross-Sectional Area:</b>	16.4
<b>Bankfull Width:</b>	29.3
<b>Flood Prone Area Elevation:</b>	2618.5
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.6
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	52.1
<b>Entrenchment Ratio:</b>	3.4
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 10, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	2617.7
3.8	2617.5
8.2	2617.2
10.2	2616.7
11.8	2616.3
13.0	2614.5
14.4	2614.4
15.2	2614.3
16.2	2614.5
16.7	2614.6
17.5	2616.7
18.7	2617.0
21.7	2617.4
27.7	2617.8

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2617.3
<b>Bankfull Cross-Sectional Area:</b>	16.7
<b>Bankfull Width:</b>	13.6
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	3.0
<b>Low Bank Height:</b>	2.9
<b>Mean Depth at Bankfull:</b>	1.2
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 11, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
1.0	2623.9
6.9	2623.2
10.6	2622.4
11.9	2622.1
13.3	2620.5
13.9	2620.5
14.8	2620.7
15.8	2620.9
16.6	2621.0
17.8	2621.5
19.1	2621.9
22.1	2622.4
26.8	2623.2
34.3	2623.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2623.5
<b>Bankfull Cross-Sectional Area:</b>	28.8
<b>Bankfull Width:</b>	26.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.9
<b>Low Bank Height:</b>	2.7
<b>Mean Depth at Bankfull:</b>	1.1
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 3, XS - 12, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/6/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.5	2623.6
5.6	2623.1
9.1	2622.9
9.9	2622.5
10.7	2621.9
11.5	2621.4
12.6	2621.2
13.7	2621.0
15.2	2621.0
15.8	2621.3
16.5	2621.0
17.1	2622.3
18.7	2622.8
20.4	2622.9
21.4	2623.3
25.1	2623.4
28.9	2624.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	2623.2
<b>Bankfull Cross-Sectional Area:</b>	16.0
<b>Bankfull Width:</b>	16.3
<b>Flood Prone Area Elevation:</b>	2625.4
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	2.2
<b>Low Bank Height:</b>	2.2
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	16.6
<b>Entrenchment Ratio:</b>	6.1
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------










<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 5, XS - 1, Pool
<b>Feature</b>	Pool
<b>Date:</b>	10/11/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
-0.2	514.5
2.5	514.2
5.2	514.2
7.0	513.8
8.1	513.5
9.4	511.9
10.7	511.7
11.8	511.5
12.9	511.8
14.0	511.8
14.4	513.0
15.5	513.4
16.7	514.0
17.7	514.0
18.6	514.1
20.5	514.3
23.2	514.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	514.0
<b>Bankfull Cross-Sectional Area:</b>	15.3
<b>Bankfull Width:</b>	12.1
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.6
<b>Low Bank Height:</b>	2.5
<b>Mean Depth at Bankfull:</b>	1.3
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 5, XS - 2, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	10/11/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	514.6
3.4	514.7
5.5	514.4
7.0	513.9
8.1	513.4
8.8	513.3
9.8	512.6
10.3	512.8
10.7	512.8
11.2	513.2
12.0	513.1
12.9	513.4
14.2	514.0
15.8	514.5
18.1	514.6
20.1	514.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	514.3
<b>Bankfull Cross-Sectional Area:</b>	7.9
<b>Bankfull Width:</b>	9.3
<b>Flood Prone Area Elevation:</b>	516.0
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.8
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	11.0
<b>Entrenchment Ratio:</b>	10.7
<b>Bank Height Ratio:</b>	1.1



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 5, XS - 4, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	10/11/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.2	521.3
3.2	521.3
6.8	521.4
8.4	521.0
9.3	520.8
10.1	520.0
11.1	520.2
12.1	520.4
13.1	520.9
15.7	521.3
20.9	521.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	521.3
<b>Bankfull Cross-Sectional Area:</b>	7.3
<b>Bankfull Width:</b>	21.1
<b>Flood Prone Area Elevation:</b>	522.7
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.3
<b>W / D Ratio:</b>	60.6
<b>Entrenchment Ratio:</b>	4.7
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 5, XS - 5, Pool
<b>Feature</b>	Pool
<b>Date:</b>	10/11/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.1	531.0
3.7	530.8
6.6	530.6
8.1	530.8
9.0	530.4
10.1	528.4
11.3	528.5
12.2	528.6
13.0	528.7
13.6	528.9
14.1	530.5
14.6	530.8
16.0	530.5
18.2	530.6
20.6	530.8
22.8	531.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	530.6
<b>Bankfull Cross-Sectional Area:</b>	8.7
<b>Bankfull Width:</b>	6.7
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.1
<b>Low Bank Height:</b>	2.1
<b>Mean Depth at Bankfull:</b>	1.3
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 5, XS -6, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	10/11/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.2	531.4
5.9	531.0
9.4	530.6
11.5	530.5
12.4	529.8
13.0	529.8
13.3	529.9
14.0	530.5
15.9	530.6
19.9	530.9
25.7	531.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	531.2
<b>Bankfull Cross-Sectional Area:</b>	10.4
<b>Bankfull Width:</b>	23.0
<b>Flood Prone Area Elevation:</b>	532.7
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.5
<b>Low Bank Height:</b>	1.5
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	51.1
<b>Entrenchment Ratio:</b>	4.3
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS - 1, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-4.2	21.6
-1.1	21.0
0.8	20.9
2.3	20.5
3.6	20.2
4.8	20.0
5.7	19.9
7.5	20.3
8.6	20.8
10.1	21.0
11.4	21.4
13.0	21.5
14.8	21.7
17.1	22.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	21.2
<b>Bankfull Cross-Sectional Area:</b>	8.3
<b>Bankfull Width:</b>	12.9
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.3
<b>Low Bank Height:</b>	1.1
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.8



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS -2, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	21.9
4.0	21.8
6.5	21.4
8.2	21.2
9.2	21.1
9.9	20.7
10.5	20.8
11.3	20.6
12.1	20.8
12.9	20.9
14.3	21.1
15.6	21.5
17.4	21.8
19.4	22.0
20.6	22.1
21.6	22.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	21.6
<b>Bankfull Cross-Sectional Area:</b>	5.6
<b>Bankfull Width:</b>	11.2
<b>Flood Prone Area Elevation:</b>	22.6
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	22.6
<b>Entrenchment Ratio:</b>	8.9
<b>Bank Height Ratio:</b>	0.9

<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS - 3, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.3	24.1
2.4	23.7
5.3	23.5
7.3	23.3
8.9	22.9
10.0	22.4
10.7	22.4
11.5	22.3
12.3	22.2
12.9	22.4
13.5	22.6
14.7	23.0
16.1	23.5
17.0	23.8
18.8	24.1
21.0	24.2
22.7	24.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	23.7
<b>Bankfull Cross-Sectional Area:</b>	9.8
<b>Bankfull Width:</b>	14.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.6
<b>Low Bank Height:</b>	1.6
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS -4, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.1	24.1
3.1	23.8
6.2	23.7
7.3	23.2
8.2	22.9
9.1	22.9
10.7	22.8
12.0	22.8
13.4	23.0
14.6	23.3
15.4	23.6
16.7	23.7
18.8	24.0
20.5	24.1
21.7	24.3

SUMMARY DATA	
<b>Bankfull Elevation:</b>	23.9
<b>Bankfull Cross-Sectional Area:</b>	8.0
<b>Bankfull Width:</b>	15.2
<b>Flood Prone Area Elevation:</b>	24.9
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	29.0
<b>Entrenchment Ratio:</b>	6.6
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS -5, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	26.3
1.5	26.5
3.3	26.5
4.8	26.4
5.9	26.3
6.9	26.0
7.6	25.7
8.1	25.5
8.6	25.1
9.2	24.9
10.0	25.0
11.0	25.2
12.1	25.5
13.8	25.5
15.9	26.3
18.0	26.5
20.2	26.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	26.4
<b>Bankfull Cross-Sectional Area:</b>	8.1
<b>Bankfull Width:</b>	10.7
<b>Flood Prone Area Elevation:</b>	27.8
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.4
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	14.3
<b>Entrenchment Ratio:</b>	9.3
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS - 6, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.1	27.0
2.3	26.7
4.7	26.7
6.1	26.5
7.6	26.0
8.6	25.6
9.2	25.5
10.0	25.2
10.8	25.0
12.0	25.3
12.8	25.6
13.9	25.8
16.7	26.4
20.0	26.6
23.7	26.7

SUMMARY DATA	
<b>Bankfull Elevation:</b>	26.5
<b>Bankfull Cross-Sectional Area:</b>	8.4
<b>Bankfull Width:</b>	12.8
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.5
<b>Low Bank Height:</b>	1.5
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS - 7, Pool
<b>Feature</b>	Pool
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
-0.3	28.1
3.6	27.9
6.9	27.9
8.6	27.5
9.8	27.0
10.9	26.5
12.0	26.1
12.7	25.4
13.5	25.5
14.5	25.6
16.0	26.0
17.4	26.5
18.5	26.7
20.2	26.6
23.2	27.1
25.7	27.1
27.8	27.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	27.2
<b>Bankfull Cross-Sectional Area:</b>	11.1
<b>Bankfull Width:</b>	16.4
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	Ce 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 6, XS -8, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	11/5/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	27.5
2.0	27.2
4.9	27.1
8.6	26.9
10.6	26.7
12.1	26.6
13.2	26.2
14.1	25.9
15.3	26.2
16.0	26.2
17.1	26.4
18.3	26.5
20.2	26.9
22.1	27.2
24.2	27.1
26.3	27.3
29.4	27.3

SUMMARY DATA	
<b>Bankfull Elevation:</b>	27.0
<b>Bankfull Cross-Sectional Area:</b>	6.3
<b>Bankfull Width:</b>	14.4
<b>Flood Prone Area Elevation:</b>	28.1
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.0
<b>Mean Depth at Bankfull:</b>	0.4
<b>W / D Ratio:</b>	32.7
<b>Entrenchment Ratio:</b>	7.0
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Ce 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS -1, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	25.6
4.7	25.8
6.6	25.5
7.8	25.1
9.5	24.6
11.1	24.4
12.2	24.4
13.1	24.3
14.2	24.6
15.3	24.8
16.4	25.1
18.2	25.6
20.8	26.0
23.3	26.1
24.9	26.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	25.7
<b>Bankfull Cross-Sectional Area:</b>	10.7
<b>Bankfull Width:</b>	13.7
<b>Flood Prone Area Elevation:</b>	27.1
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	17.6
<b>Entrenchment Ratio:</b>	7.3
<b>Bank Height Ratio:</b>	0.9



Stream Type Eb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS - 2, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
1.1	25.3
3.9	25.5
6.0	25.2
7.6	24.4
8.0	24.3
9.1	24.1
9.9	23.9
11.1	23.8
12.0	23.8
13.2	23.8
13.4	23.6
14.0	23.8
14.7	23.9
15.2	23.9
15.5	24.6
16.2	24.8
18.2	25.3
20.9	25.9
23.1	26.0
24.9	26.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	25.6
<b>Bankfull Cross-Sectional Area:</b>	18.2
<b>Bankfull Width:</b>	18.6
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.0
<b>Low Bank Height:</b>	1.9
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9

<b>Stream Type</b>	Eb 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS -3, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.9	25.7
3.2	25.6
4.6	25.2
5.8	24.5
7.3	24.4
8.6	24.6
10.1	24.4
11.3	24.4
13.1	25.0
14.8	25.3
16.7	25.7
18.7	26.0
21.6	26.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	25.6
<b>Bankfull Cross-Sectional Area:</b>	9.9
<b>Bankfull Width:</b>	13.2
<b>Flood Prone Area Elevation:</b>	26.8
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.2
<b>Low Bank Height:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.8
<b>W / D Ratio:</b>	17.5
<b>Entrenchment Ratio:</b>	7.6
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Eb 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS - 4, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.2	25.6
2.5	25.7
4.4	25.7
6.1	25.3
7.3	24.8
8.5	24.3
9.5	23.9
10.7	23.9
12.0	23.7
13.0	23.6
14.4	23.9
15.2	24.3
15.8	25.1
17.3	25.4
20.6	25.8
22.9	26.1

SUMMARY DATA	
<b>Bankfull Elevation:</b>	25.4
<b>Bankfull Cross-Sectional Area:</b>	13.0
<b>Bankfull Width:</b>	12.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.8
<b>Low Bank Height:</b>	1.8
<b>Mean Depth at Bankfull:</b>	1.0
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



Stream Type Eb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS -5, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	30.9
4.0	30.4
6.6	29.9
7.9	29.7
8.7	29.4
9.1	29.1
9.9	29.2
10.1	29.1
10.8	29.0
10.8	29.0
11.3	29.2
12.4	29.1
12.7	29.4
16.2	30.3
20.8	30.3
23.7	30.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	30.2
<b>Bankfull Cross-Sectional Area:</b>	7.2
<b>Bankfull Width:</b>	11.1
<b>Flood Prone Area Elevation:</b>	31.4
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.2
<b>Low Bank Height:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	17.2
<b>Entrenchment Ratio:</b>	9.0
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Eb 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS - 6, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	31.3
3.5	31.0
5.6	30.5
6.9	30.1
7.9	29.5
8.2	29.2
8.7	29.2
9.5	28.9
10.0	29.1
10.7	29.2
11.1	29.4
12.4	30.6
15.9	31.2
17.7	31.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	31.0
<b>Bankfull Cross-Sectional Area:</b>	10.7
<b>Bankfull Width:</b>	11.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.1
<b>Low Bank Height:</b>	2.1
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



<b>Stream Type</b>	Eb 4
--------------------	------




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS - 7, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
0.0	37.8
4.5	37.5
6.4	37.1
7.2	36.9
7.6	36.3
8.1	35.6
8.5	35.4
9.1	35.4
9.2	35.3
9.6	35.3
10.3	35.3
10.9	35.1
11.6	35.5
12.1	35.9
13.0	37.0
14.7	37.5
16.8	37.8
19.8	38.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	37.5
<b>Bankfull Cross-Sectional Area:</b>	11.6
<b>Bankfull Width:</b>	10.2
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	2.3
<b>Low Bank Height:</b>	2.3
<b>Mean Depth at Bankfull:</b>	1.1
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0



Stream Type Eb 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 7, XS -8, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/22/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-0.5	39.3
3.4	38.8
5.3	38.6
7.2	38.1
7.7	37.9
8.1	37.7
8.8	37.7
9.2	37.7
9.7	37.7
10.1	37.7
10.8	38.0
11.4	37.9
11.8	37.9
12.3	38.3
13.5	38.6
15.3	38.9
18.1	38.9

SUMMARY DATA	
<b>Bankfull Elevation:</b>	38.7
<b>Bankfull Cross-Sectional Area:</b>	5.2
<b>Bankfull Width:</b>	9.5
<b>Flood Prone Area Elevation:</b>	39.7
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.0
<b>Low Bank Height:</b>	0.9
<b>Mean Depth at Bankfull:</b>	0.5
<b>W / D Ratio:</b>	17.6
<b>Entrenchment Ratio:</b>	10.5
<b>Bank Height Ratio:</b>	0.9



<b>Stream Type</b>	Eb 4
--------------------	------






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS -1, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
-0.5	515.5
1.9	515.1
4.1	514.9
6.1	514.6
8.4	514.1
9.9	513.8
10.6	513.5
11.1	513.4
12.0	513.5
12.8	513.6
14.6	514.2
16.4	514.7
18.9	515.2
20.8	515.4
21.9	515.6
24.5	515.9

SUMMARY DATA	
<b>Bankfull Elevation:</b>	514.9
<b>Bankfull Cross-Sectional Area:</b>	10.2
<b>Bankfull Width:</b>	14.0
<b>Flood Prone Area Elevation:</b>	516.4
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.5
<b>Low Bank Height:</b>	1.5
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	19.1
<b>Entrenchment Ratio:</b>	7.2
<b>Bank Height Ratio:</b>	1.0

Stream Type C 4




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS - 2, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.2	515.4
2.5	515.2
6.0	515.0
7.7	514.6
9.5	514.0
10.4	513.6
11.7	513.2
12.9	513.3
14.4	513.4
15.4	513.3
15.6	513.8
16.6	514.1
18.1	514.8
20.4	515.2
23.6	515.4
26.3	516.0

SUMMARY DATA	
<b>Bankfull Elevation:</b>	515.0
<b>Bankfull Cross-Sectional Area:</b>	13.9
<b>Bankfull Width:</b>	15.1
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.8
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	C 4
--------------------	-----




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS - 3, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis

Station	Elevation
-1.5	517.5
2.6	517.0
5.0	516.8
6.0	516.5
6.6	516.4
7.3	516.2
8.0	516.2
8.5	515.9
9.2	515.5
10.0	515.5
10.4	515.6
10.5	515.6
11.5	515.7
12.7	516.1
15.3	516.8
18.8	517.2
20.1	517.4

SUMMARY DATA	
<b>Bankfull Elevation:</b>	516.9
<b>Bankfull Cross-Sectional Area:</b>	8.3
<b>Bankfull Width:</b>	12.3
<b>Flood Prone Area Elevation:</b>	518.3
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.4
<b>Low Bank Height:</b>	1.3
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	18.4
<b>Entrenchment Ratio:</b>	8.1
<b>Bank Height Ratio:</b>	0.9



Stream Type C 4






<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS - 4, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	517.5
2.3	517.0
5.4	516.9
7.3	516.4
9.2	516.1
10.1	515.5
10.4	515.3
10.9	515.3
11.1	515.3
11.9	515.4
12.2	515.6
13.1	516.0
14.5	516.5
15.6	516.8
17.9	517.1
21.2	517.6

SUMMARY DATA	
<b>Bankfull Elevation:</b>	517.0
<b>Bankfull Cross-Sectional Area:</b>	9.1
<b>Bankfull Width:</b>	13.5
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.7
<b>Low Bank Height:</b>	1.7
<b>Mean Depth at Bankfull:</b>	0.7
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	1.0

<b>Stream Type</b>	C 4
--------------------	-----




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS -5, Riffle
<b>Feature</b>	Riffle
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	519.1
3.2	518.8
4.5	518.8
6.5	518.4
8.7	517.8
9.3	517.7
10.3	517.7
10.8	517.7
11.2	517.6
11.8	517.8
11.9	517.8
12.2	517.9
13.0	518.1
14.2	518.4
16.6	518.8
21.4	519.2

SUMMARY DATA	
<b>Bankfull Elevation:</b>	518.7
<b>Bankfull Cross-Sectional Area:</b>	6.4
<b>Bankfull Width:</b>	11.3
<b>Flood Prone Area Elevation:</b>	519.8
<b>Flood Prone Width:</b>	100.0
<b>Max Depth at Bankfull:</b>	1.1
<b>Low Bank Height:</b>	1.2
<b>Mean Depth at Bankfull:</b>	0.6
<b>W / D Ratio:</b>	19.9
<b>Entrenchment Ratio:</b>	8.8
<b>Bank Height Ratio:</b>	1.1

<b>Stream Type</b>	C 4
--------------------	-----




<b>Site</b>	Warren Wilson
<b>Watershed:</b>	French Broad, 06010105
<b>XS ID</b>	UT 8, XS - 6, Pool
<b>Feature</b>	Pool
<b>Date:</b>	6/21/2022
<b>Field Crew:</b>	Perkinson, Adams, D. Lewis



Station	Elevation
0.0	519.4
3.8	519.1
6.0	518.7
7.2	518.2
8.3	518.1
9.5	517.9
10.1	517.5
11.3	517.3
12.1	517.1
12.7	517.0
14.0	517.2
14.5	517.4
15.7	517.6
16.9	518.3
18.4	518.7
21.0	519.1
25.3	519.5

SUMMARY DATA	
<b>Bankfull Elevation:</b>	518.8
<b>Bankfull Cross-Sectional Area:</b>	13.1
<b>Bankfull Width:</b>	14.0
<b>Flood Prone Area Elevation:</b>	NA
<b>Flood Prone Width:</b>	NA
<b>Max Depth at Bankfull:</b>	1.9
<b>Low Bank Height:</b>	1.8
<b>Mean Depth at Bankfull:</b>	0.9
<b>W / D Ratio:</b>	NA
<b>Entrenchment Ratio:</b>	NA
<b>Bank Height Ratio:</b>	0.9

Stream Type C 4





## **Appendix E Hydrology Data**

Tables 14A-C Channel Evidence  
Stream Flow Gauge Graphs  
Table 15. Verification of Bankfull Events  
Table 16A-B. Groundwater Hydrology Data  
Groundwater Gauge Graphs

**Table 14A. UT3 Channel Evidence**

<b>UT3 Channel Evidence</b>	<b>Year 1 (2020)</b>	<b>Year 2 (2021)</b>	<b>Year 3 (2022)</b>	<b>Year 4 (2023)</b>	<b>Year 5 (2024)</b>	<b>Year 6 (2025)</b>	<b>Year 7 (2026)</b>
Max consecutive days channel flow	159	173	N/A**	178			
Presence of litter and debris (wracking)	Yes	Yes	Yes	Yes			
Leaf litter disturbed or washed away	Yes	Yes	Yes	Yes			
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes	Yes	Yes			
Sediment deposition and/or scour indicating sediment transport	Yes	Yes	Yes	Yes			
Water staining due to continual presence of water	Yes	Yes	Yes	Yes			
Formation of channel bed and banks	Yes	Yes	Yes	Yes			
Sediment sorting within the primary path of flow	Yes	Yes	Yes	Yes			
Sediment shelving or a natural line impressed on the banks	Yes	Yes	Yes	Yes			
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes	Yes	Yes			
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes	Yes	Yes			
Exposure of woody plant roots within the primary path of flow	No	No	No	No			
Other:							

\*\* All three flow gauges failed during the 2022 season, and data was not able to be recovered from them. These flow gauges were replaced prior to year 4 (2023).

**Table 14B. UT6 Channel Evidence**

<b>UT6 Channel Evidence</b>	<b>Year 1 (2020)</b>	<b>Year 2 (2021)</b>	<b>Year 3 (2022)</b>	<b>Year 4 (2023)</b>	<b>Year 5 (2024)</b>	<b>Year 6 (2025)</b>	<b>Year 7 (2026)</b>
Max consecutive days channel flow	33*	198	N/A**	190			
Presence of litter and debris (wracking)	Yes	Yes	Yes	Yes			
Leaf litter disturbed or washed away	Yes	Yes	Yes	Yes			
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes	Yes	Yes			
Sediment deposition and/or scour indicating sediment transport	Yes	Yes	Yes	Yes			
Water staining due to continual presence of water	Yes	Yes	Yes	Yes			
Formation of channel bed and banks	Yes	Yes	Yes	Yes			
Sediment sorting within the primary path of flow	Yes	Yes	Yes	Yes			
Sediment shelving or a natural line impressed on the banks	Yes	Yes	Yes	Yes			
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes	Yes	Yes			
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes	Yes	Yes			
Exposure of woody plant roots within the primary path of flow	No	No	No	No			
Other:							

\*The gauge was installed August 1, 2020. Based on precipitation data, adjacent groundwater gauge data (Gauge 9), and other Site stream gauge data, it is expected to have flowed consecutively for much of the year 1 (2020) monitoring period.

\*\* All three flow gauges failed during the 2022 season, and data was not able to be recovered from them. These flow gauges were replaced prior to year 4 (2023).




**Table 14C. UT8 Channel Evidence**


<b>UT8 Channel Evidence</b>	<b>Year 1 (2020)</b>	<b>Year 2 (2021)</b>	<b>Year 3 (2022)</b>	<b>Year 4 (2023)</b>	<b>Year 5 (2024)</b>	<b>Year 6 (2025)</b>	<b>Year 7 (2026)</b>
Max consecutive days channel flow	241	161	N/A**	163			
Presence of litter and debris (wracking)	Yes	Yes	Yes	Yes			
Leaf litter disturbed or washed away	Yes	Yes	Yes	Yes			
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes	Yes	Yes	Yes			
Sediment deposition and/or scour indicating sediment transport	Yes	Yes	Yes	Yes			
Water staining due to continual presence of water	Yes	Yes	Yes	Yes			
Formation of channel bed and banks	Yes	Yes	Yes	Yes			
Sediment sorting within the primary path of flow	Yes	Yes	Yes	Yes			
Sediment shelving or a natural line impressed on the banks	Yes	Yes	Yes	Yes			
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes	Yes	Yes	Yes			
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes	Yes	Yes	Yes			
Exposure of woody plant roots within the primary path of flow	No	No	No	No			
Other:							

\*\* All three flow gauges failed during the 2022 season, and data was not able to be recovered from them. These flow gauges were replaced prior to year 4 (2023).


# Warren Wilson College UT3 Stream Flow Gauge Year 4 (2023 Data)



# Warren Wilson College UT6 Stream Flow Gauge Year 4 (2023 Data)



# Warren Wilson College UT8 Stream Flow Gauge Year 4 (2023 Data)





**Table 15. Verification of Bankfull Events**

Date of Data Collection	Date of Occurrence	Method	Photo (if available)	Monitoring Year
May 20, 2020	May 20, 2020	Stream gauges and trail cameras captured a bankfull event at UT8 after 4.47 inches of rain was documented between May 19 and 20, 2020 at a nearby weather station.	1	MY1
November 4, 2020	October 27, 2020	Wrack and laid-back vegetation were observed outside the TOB of UT3 after 4.7 inches of rain was documented between October 27 and 28, 2020 at a nearby weather station.	2	MY1
January 26, 2021	January 26, 2021	Wrack and laid-back vegetation were observed outside the TOB of UT6 after 0.5 inches of rain was documented January 26, 2021 at an onsite rain gauge.	3	MY2
April 6, 2021	March 31, 2021	Wrack and laid-back vegetation were observed outside the TOB of UT7 after 1.09 inches of rain was documented March 31, 2021 at an onsite rain gauge.	4	MY2
October 13, 2022	September 6, 2022	Wrack and laid-back vegetation were observed along the TOB of UT3, UT5, and UT8 after 2.22 inches of rain was documented September 5-6, 2022 at an onsite rain gauge.	5, 6, 7	MY3
September 26, 2023	May 28, 2023	Stream gauges on UT3, UT6, and UT8 indicated a bankfull event occurred after 2.88 inches of rain was recorded at an onsite rain gauge.	-	MY4



Photo 1: UT8 at bankfull stage.  
Photo taken 5/20/2020, MY1



Photo 2: Wrack and laid-back vegetation  
outside the TOB of UT3 after a bankfull event.  
Photo taken 11/4/2020, MY1





Photo 3: Wrack and laid-back vegetation  
outside the TOB of UT6 after a bankfull event.  
Photo taken 1/26/21, MY2



Photo 4: Wrack and laid-back vegetation  
outside the TOB of UT7 after a bankfull event.  
Photo taken 4/6/21, MY2





Photo 5: Wrack and laid-back vegetation  
outside the TOB of UT3 after a bankfull event.  
Photo taken 10/13/22, MY3



Photo 6: Wrack and laid-back vegetation along  
the TOB of UT5 after a bankfull event.  
Photo taken 10/13/22, MY3





Photo 7: Wrack and laid-back vegetation along the TOB of UT8  
after a bankfull event.  
Photo taken 10/13/22, MY3



**Table 16A. Groundwater Hydrology Data: Mitigation Success (UT-3B, Little Berea/Clingman’s)**


Gauge	Typical Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2020)	Year 2 (2021)	Year 3 (2022)	Year 4 (2023)	Year 5 (2024)	Year 6 (2025)	Year 7 (2026)
3	Yes/127 days (55.0%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
4	Yes/32 days (13.9%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
5	Yes/174 days (75.3%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
6	Yes/93 days (40.3%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
7	Yes/72 days (31.2%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
8	Yes/231 days (100%)	Yes/198 days (89.6%)	Yes/101 days (47.0%)	Yes/100 days (46.7%)			

**Table 16B. Groundwater Hydrology Data: Potential Wetland Loss Monitoring Areas**

Gauge	Typical Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2020)	Year 2 (2021)	Year 3 (2022)	Year 4 (2023)	Year 5 (2024)	Year 6 (2025)	Year 7 (2026)
1	Yes/37 days (16.0%)	Yes/198 days (89.6%)	Yes/46 days (21.4%)	Yes/51 days (23.8%)			
2	Yes/61 days (26.4%)	Yes/198 days (89.6%)	Yes/194 days (90.2%)	Yes/93 days (43.5%)			
9	Yes/175 days (75.8%)	Yes/198 days (89.6%)	Yes/193 days (89.8%)	Yes/178 days (83.2%)			
10	No*/9 days (3.9%)	Yes/61 days (27.6%)	Yes/26 days (12.1%)	Yes/34 days (15.9%)			


\*Gauge was not installed until August 1, 2020. It is expected to have exceeded typical wetland success criteria had it been installed earlier in the growing season.

# Warren Wilson Groundwater Gauge 1 Year 4 (2023 Data)







# Warren Wilson Groundwater Gauge 2 Year 4 (2023 Data)



# Warren Wilson Groundwater Gauge 3 Year 4 (2023 Data)




# Warren Wilson Groundwater Gauge 4 Year 4 (2023 Data)







# Warren Wilson Groundwater Gauge 5 Year 4 (2023 Data)



# Warren Wilson Groundwater Gauge 6 Year 4 (2023 Data)




# Warren Wilson Groundwater Gauge 7 Year 4 (2023 Data)







# Warren Wilson Groundwater Gauge 8 Year 4 (2023 Data)



# Warren Wilson Groundwater Gauge 9 Year 4 (2023 Data)



# Warren Wilson Groundwater Gauge 10 Year 4 (2023 Data)



**Appendix F**  
**Preconstruction Wetland Hydrology Data**

Figure 3. Preconstruction Gauge Locations  
Table 17. Preconstruction Groundwater Gauge Data Summary  
Tables 18. Preconstruction vs Postconstruction Gauge Analysis





Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**PRE-  
CONSTRUCTION  
GAUGE  
LOCATIONS**

Drawn by:

KRJ

Date:

Jul 2020

Scale:

1:2000

Project No.:


20-004

FIGURE

**3**

**Legend**

- Conservation Easement
- Preconstruction Stream Location
- Preconstruction Wetlands
- Preconstruction Groundwater Gauges
- ▲ Preconstruction Crest Gauge Location





**Table 17. Preconstruction Groundwater Gauge Data Summary**

Gauge	Success Criteria Achieved/ Max Consecutive Days During Growing Season (Percentage)	
	2018 Data	2019 Data
1A	No/21 days (9.8 percent)	Yes/57 days (27 percent)
1B	No/9 days (4.2 percent)	Yes/50 days (23 percent)
1C	No/3 days (1.4 percent)	No/3 days (1.4 percent)
2A	NA*	Yes/48 days (22 percent)
2B	No/20 days (9.3 percent)	No/0 days (0 percent)
2C	No/12 days (5.6 percent)	Yes/50 days (23 percent)
3A	No/24 days (11.2 percent)	Yes/124 days (58 percent)
3B	Yes/117 days (54.7 percent)	Yes/140 days (65 percent)
3C	No/4 days (1.9 percent)	No/3 days (1.4 percent)

\*Gauge 2A was damaged during 2018 and data was not recoverable. It was replaced in 2019.

**Table 18. Groundwater Hydrology Data: Mitigation Success (UT-3B, Little Berea/ Clingman’s)**

MY1-7 Gauge # (Precon Gauge #)*	Preconstruction Data Hydroperiod – Max Consecutive Days (%)			Postconstruction Data Hydroperiod - Max Consecutive Days (%) % Improvement from Preconstruction			
	2018	2019	Average Hydroperiod %	Year 1 (2020)	Year 2 (2021)	Year 3 (2022)	Year 4 (2023)
3 (2A)	NA	48 days (22 %)	22.0%	127 days (55.0%) +33.0%	198 days (89.6%) +67.6%	193 days (89.8%) +67.8%	178 days (83.2%) +61.2%
4^ (2B)	20 days (9.3 %)	0 days (0 %)	9.3%	32 days (13.9%) +4.6%*	198 days (89.6%) +80.3%	193 days (89.8%) +80.5%	178 days (83.2%) +61.2%
5^ (2C)	12 days (5.6 %)	50 days (23 %)	14.3%	174 days (75.3%) +61%	198 days (89.6%) +75.3%	193 days (89.8%) +75.5%	178 days (83.2%) +61.2%
6 (3C)	4 days (1.9 %)	3 days (1.4 %)	1.7%	93 days (40.3%) +38.7%	198 days (89.6%) +88.0%	193 days (89.8%) +88.2%	178 days (83.2%) +61.2%
7 (3B)	117 days (54.7%)	140 days (65 %)	59.9%	72 days (31.2%) -28.7%*	198 days (89.6%) +29.8%	193 days (89.8%) +30.0%	178 days (83.2%) +61.2%
8 (3A)	24 days (11.2 %)	124 days (58 %)	34.6%	231 days (100%) +65.4%	198 days (89.6%) +55.0%	101 days (47.0%) +12.4%	100 days (46.7%) +12.1%
2 (1A)	21 days (9.8 %)	57 days (27 %)	18.4%	61 days (26.4%) +8.0%	198 days (89.6%) +71.2%	194 days (90.2%) +71.8%	93 days (43.5%) +25.1%
2 (1B)	9 days (4.2 %)	50 days (23 %)	13.6%	61 days (26.4%) +12.8%	198 days (89.6%) +76.0%	194 days (90.2%) +76.6%	93 days (43.5%) +29.9%
2 (1C)	3 days (1.4 %)	3 days (1.4 %)	1.4%	61 days (26.4%) +25.0%	198 days (89.6%) +88.2%	194 days (90.2%) +88.8%	93 days (43.5%) +42.1%

^ Gauges 4 and 5 were installed in areas outside of jurisdictional wetland areas delineated during site planning. These gauges demonstrated a gain of wetland area and function when compared to preconstruction conditions.

\* Hydroperiod in this area did not improve from preconstruction conditions likely because the channel was relocated closer to the gauge location, providing a small drainage effect that did not exist prior to construction. However, the hydroperiods in these areas represent high-functioning wetland systems.

**Appendix G**  
**Site Photo Log**



**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 1: Downstream culvert on UT 1 downstream end, facing upstream (Taken 09/27/2023)





Permanent Photo Point 2: Downstream culvert on UT 1 upstream end, facing downstream (Taken 09/27/23)






**Warren Wilson College  
MY-04 (2023) Photo Log**





**Warren Wilson College  
MY-04 (2023) Photo Log**



Permanent Photo Point 5: Upstream culvert on UT 3 downstream end, facing upstream (Taken 9/26/23)



Permanent Photo Point 6: Upstream culvert on UT 3 upstream end, facing downstream (Taken 9/26/23)

**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 7: Culvert on UT 4  
downstream end, facing upstream (Taken 10/2023)



Permanent Photo Point 8: Culvert on UT 4  
upstream end, facing downstream (Taken 10/2023)





**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 9: Bridge crossing on UT 5  
downstream end, facing upstream (Taken 10/2023)



Permanent Photo Point 10: Bridge crossing on UT 5  
upstream end, facing downstream (Taken 10/2023)



**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 11: Crossing on lower UT 6 downstream end, facing upstream (Taken 09/27/23)



Permanent Photo Point 12: Crossing on lower UT 6 upstream end, facing downstream (Taken 9/27/23)





**Warren Wilson College  
MY-04 (2023) Photo Log**





**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 15: Crossing on lower UT 7  
downstream end, facing upstream (Taken 09/27/23)



Permanent Photo Point 16: Crossing on lower UT 7  
upstream end, facing downstream (Taken 09/27/23)



**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 17: Crossing on upper UT 7  
downstream end, facing upstream (Taken 09/27/23)



Permanent Photo Point 18: Crossing on upper UT 7  
upstream end, facing downstream (Taken 09/27/23)





**Warren Wilson College  
MY-04 (2023) Photo Log**

Permanent Photo Point 19: Footbridge crossing on UT 8  
downstream end, facing upstream (Taken 9/27/23)



Permanent Photo Point 20: Footbridge crossing on UT 8  
upstream end, facing downstream (Taken 9/27/23)





Warren Wilson College  
MY-04 (2023) Photo Log

Photo 21: Vegetation along UT 3 Stokes (Taken Sept 2023)



Photo 22: Wetland mosaic along UT3 Clingmans (Sept 2023)



Photo 22: CE boundary upper UT 6 (Sept 2023)





**Warren Wilson College  
MY-04 (2023) Photo Log**

Photo 23: River cane along lower UT6 near XS-1/XS-2 left bank (Taken Sept 2023)





Photo 24: River cane along UT6 right bank, looking towards Swannanoa River.(Sept 2023)



Photo 25 River cane along left bank of UT6 near XS-3/XS-4 (Sept 2023)





**Warren Wilson College  
MY-04 (2023) Photo Log**

Photo 26: River cane along lower UT6 vicinity of PP-11/12(Taken Sept 2023)




Photo 27 River cane a lower UT6 and Swanannoa River (Sept 2023)





Warren Wilson College  
MY-04 (2023) Photo Log

Photo 28: River cane transplants along UT6 (March 2020)



Photo 29 Moving river cane during construction (January 2020)



**Appendix H**  
**2023 IRT Site Visit Notes**



June 29, 2023

Paul Wiesner  
Western Regional Supervisor  
NC Department of Environmental Quality - Division of Mitigation Services  
*paul.wiesner@deq.nc.gov*

**Subject: Warren Wilson College, MY4 (2023) IRT Site Visit Notes**

DMS project # 100019

USACE Action ID No. SAW-2017-01557 / NCDWR No. 20171158

On June 23, 2023, Restoration Systems (RS) held an on-site meeting with regulatory agencies to review and discuss the Warren Wilson College (WWC) Mitigation Site (Site) and the need/possibility of a supplemental/diversity planting effort to be conducted during the dormant season of 2023/2024. Below is a list of attendees and site visit notes, accompanied by a proposed planting effort.

**Attendees:**

USACE:	NC WRC	Restoration Systems:	Anchor QEA of NC
- Steve Kichefski	- Andrea Leslie	- Raymond Holz	- Robert Cork
- Erin Davis		- Josh Merritt	
	NC DMS:	- Gus Lehrman	
NC DWR:	- Paul Wiesner		
- Maria Polizzi	- Kelly Phillips	Axiom Environmental:	
- Mac Haupt		- Grant Lewis	
		- Phillip Perkinson	

**Site Visit Notes:**

UT 1:

- No issues with stream bank stability or formation through the former pond.
- IRT was supportive of the current vegetation condition but requested herbaceous vegetation monitoring plots during MY4 (2023)
- RS will perform two (2) 2-meter x 5-meter herbaceous vegetation surveys as shown in the attached figure set.

UT1 - Lower (Permanent Vegetation Monitoring Plot # 1):

- There were no issues with vegetation in and around the permanent vegetation monitoring plot (PVMP) #1, as both planted and natural recruits are performing well.
- Along the left easement edge under the existing tree canopy, just below PVMP #1, RS was suggested to conduct a random vegetation transect to determine how plant stems are doing. RS will do so this monitoring year, and upon review of the data, it may be appropriate to plant live-stake shrubs to improve species diversity.

UT 8 - (Permanent Vegetation Monitoring Plot # 25):

- It was agreed by all attendees that a diversity planting with 3-gallon containers was appropriate for the area. RS will pre-determine where containerized pots will go and treat the herbaceous vegetation before planting to reduce the possibility of overtopping and herbaceous competition.
- RS has developed a proposed planting list (page 3), which consists of some species not approved in the Mitigation Plan but included to aid in the Site's species diversity. Upon Agency review of the planting list, RS will secure the planting material.

Lower UT 8:

- The area has herbaceous coverage; however, the species diversity is noticeably different from the area around PVMP #25. The IRT requested RS perform soil samples, which RS will do.
- Based on the soil samples, RS may apply fertilization and/or lime to the area during the dormant season of 2023/2024.



- It was agreed by all attendees that a diversity planting with 3-gallon containers was appropriate for the area. RS will pre-determine where containerized pots will go and treat the herbaceous vegetation before planting to reduce the possibility of overtopping and herbaceous competition.
- RS has developed a proposed planting list (page 3), which consists of some species not approved in the Mitigation Plan but included to aid in the Site's species diversity. Upon Agency review of the planting list, RS will secure the planting material.

#### UT 3 (Little Berea)

- The IRT observed the development of riparian wetlands along UT 3, near PVMP 9, 10, and 11.
- The IRT agreed that the current scrub-shrub habitat is fine in these wet areas; however, a live-stake shrub diversity planting was recommended.
- RS has developed a proposed planting list (page 3), which lists proposed species for planting during the 2023/2024 dormant season. Upon Agency review of the planting list, RS will secure the planting material.
- RS will also perform three (3) 2-meter x 5-meter herbaceous vegetation surveys, as shown in the attached figure set, to supplement the vegetation monitoring effort in these areas. This data will be included in the MY4 (2023) Monitoring Report and will be conducted again during the MY6 (2025) monitoring period.
- Before the IRT Site visit, RS walked Upper UT 3 to evaluate the current extent of Parrot-Feather (*Myriophyllum aquaticum*) within the channel. Great progress has been made to control the extent of Parrot-Feather via herbicide treatments during MY1-3. RS observed and took the IRT to a small patch between UT 3 cross sections 9 and 10. Treatment of the species will continue throughout the reach as needed. However, channel shading and previous treatments have drastically reduced the extent of Parrot-Feather within the channel.

#### UT 3 (Stokes)

- UT 3, Stokes Field, was not visited by the IRT during the site visit. However, based on conversations with the IRT on Lower UT 8, RS' 2023 observations, and the MY3 (2022) vegetation data, RS plans to complete a supplemental 3-gallon container planting effort in and around PVMP #5.
- RS has developed a proposed planting list (page 3), which consists of some species not approved in the Mitigation Plan but included to aid in the Site's species diversity. Upon Agency review of the planting list, RS will secure the planting material.
- RS will also conduct a random vegetation transect around PVMP #5.

#### Rivercane:

- Areas of River cane transplant were observed by the IRT around UT6B.
- The IRT had no issues with the amount of Rivercane nor its current potential to outcompete planted vegetation.
- RS will add a narrative to the MY4 (2023) monitoring report (and all future monitoring reports) to discuss the Rivercane transplant effort, the current condition of the Rivercane, and lessons learned, i.e., what worked best, what we would change, etc. In addition, RS will map the extent of Rivercane on the MY4 (2023) CCPV Figure. During future monitoring years, RS will survey the Rivercane to document its growth and update each monitoring year's CCPV accordingly.

#### General Notes:

- Beaver Activity
  - Beavers were trapped during the spring and early summer of 2023 at the outfall of UT8 and UT7. The IRT reviewed these areas and noted minimal damage to planted vegetation along the stream corridors. Trapping stopped in May 2023, and RS will remove the dams in June. RS will continue to monitor beaver activity.
- Conservation Easement Boundary
  - No encroachments into the easement were observed during the site visit. RS acknowledges DMS' current effort to provide additional easement marking on all mitigation sites. RS will complete a total easement review and marking effort during the summer of 2023 and will notify DMS once completed. This effort will be focused on additional signage along fencing and within forested areas. Painting of trees along the conservation easement will also occur within forested areas.

A proposed 2023/2024 planting list and historical Site vegetation tables (approved Mitigation Plan and As Built) are provided on the following pages.

**WWC – MY4 (2023/2024) Proposed Planting List**

Vegetation Association		Montane Alluvial Forest (3 Gallon)		Live-stake Shrub Planting		Total
Acres		1.21		0.33		1.54
Species	Wetland Indicator	# planted	% of total	# planted	% of total	# planted
Northern red oak ( <i>Quercus rubra</i> )	FACU	100	25.00%			100
Persimmon ( <i>Diospyros virginiana</i> )	FAC	75	18.75%			75
Tag alder ( <i>Alnus serrulata</i> )	FACU	75	18.75%			75
Water oak ( <i>Quercus nigra</i> )	FACW	50	12.50%			50
White oak ( <i>Quercus Alba</i> )	FACU	50	12.50%			50
Yellow birch ( <i>Betula alleghaniensis</i> )**	FACU	50	12.50%			50
Black Willow ( <i>Salix nigra</i> )*	OBL			75	18.75%	75
Buttonbush ( <i>Cephalanthus occidentalis</i> )*	OBL			75	18.75%	75
Elderberry ( <i>Sambucus spp.</i> )*	FACW			75	18.75%	75
Ninebark ( <i>Physocarpus opulfolius</i> )*	FAC			75	18.75%	75
Silky dogwood ( <i>Cornus amomum</i> )*	FACW			100	25.00%	100
<b>Total:</b>		<b>400</b>	<b>100%</b>	<b>400</b>	<b>100</b>	<b>800</b>

\*Live stake material

\*\*Possible supply shortage. If unavailable, we will supplement this species with one from the list above or the approved Mitigation Plan planting list.

**WWC – Mitigation Plan Planting List**

**Table 16  
Planting Plan**

Vegetation Association Area (acres)	Montane Alluvial Forest*		Stream-side Assemblage**		Marsh Treatment Wetland**		TOTAL
	12.29		7.25		0.1		19.64
Species	# planted*	% of total	# planted**	% of total	# planted**	% of total	# planted
River birch ( <i>Betula nigra</i> )	836	10	1,972	10	--	--	2,808
Ironwood ( <i>Carpinus caroliniana</i> )	418	5	--	--	--	--	418
Buttonbush ( <i>Cephalanthus occidentalis</i> )	--	--	--	--	54	20	54
Sweet pepperbush ( <i>Clethra alnifolia</i> )	--	--	--	--	41	15	41
Silky dogwood ( <i>Cornus amomum</i> )	836	10	2,958	15	54	20	3,848
Persimmon ( <i>Diospyros virginiana</i> )	418	5	--	--	--	--	418
Green ash ( <i>Fraxinus pennsylvanica</i> )	836	10	2,958	15	--	--	3,794
Tulip poplar ( <i>Liriodendron tulipifera</i> )	836	10	--	--	--	--	836
Sycamore ( <i>Platanus occidentalis</i> )	1,671	20	3,944	20	--	--	5,615
Black willow ( <i>Salix nigra</i> )	--	--	1,972	10	27	10	1,999
White oak ( <i>Quercus alba</i> )	1,254	15	2,958	15	--	--	4,212
Water oak ( <i>Quercus nigra</i> )	1,254	15	2,958	15	--	--	4,212
Elderberry ( <i>Sambucus canadensis</i> )	--	--	--	--	41	15	41
Blueberry ( <i>Vaccinium corymbosum</i> )	--	--	--	--	27	10	27
Possumhaw ( <i>Viburnum nudum</i> )	--	--	--	--	27	10	27
<b>TOTAL</b>	<b>8,357</b>	<b>100</b>	<b>19,720</b>	<b>100</b>	<b>272</b>	<b>100</b>	<b>28,349</b>

Note:

\* Planted at a density of 680 stems/acre

\*\* Planted at a density of 2,720 stems/acre

**WWC – As-Built Planting List**

**Table 5. Planted Bare Root Woody Vegetation  
Warren Wilson College Stream Mitigation Site**


Species	Total*
Acres	19.64
<i>Cephalanthus occidentalis</i>	50
<i>Diospyros virginiana</i>	500
<i>Liriodendron tulipifera</i>	900
<i>Betula nigra</i>	2800
<i>Fraxinus pennsylvanica</i>	3800
<i>Cornus amomum</i>	3900
<i>Quercus alba</i>	4200
<i>Quercus nigra</i>	4200
<i>Platanus occidentalis</i>	5600
<b>TOTALS</b>	<b>25,950*</b>

\*\* Approximately 5000 live stakes of willow (*Salix* spp.), elderberry (*Sambucus canadensis*), silky dogwood (*Cornus amomum*), and ninebark (*Physocarpus opulifolius*) were planted, but are not included in this table.

Attachments:

- CCPV figure set with MY3(2022) monitoring efforts and 2024 supplemental vegetation survey efforts and replanting areas.





Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**06-2023  
IRT SITE VISIT**

Drawn by:

KRJ

Date:

JUN 2023

Scale:

1:10,000


Project No.:

20-004

FIGURE

**2**





Spot treatment of Parrot Feather along UT3 to occur in 2023.



Project:  
**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:  
**06-2023 IRT SITE VISIT**

Drawn by: KRJ

Date: JUN 2023


Scale: 1:2000

Project No.: 20-004


**FIGURE 2A**

**Legend**

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Cross Sections
- MY3 (2022) Vegetation Plots Meeting Success Criteria
- MY3 (2022) Vegetation Plots Not Meeting Success Criteria
- MY3 (2022) Temporary Vegetation Plots Meeting Success Criteria
- MY4 (2023) Temporary Vegetation Plots
- MY4 (2023) 2m x 5m Herbaceous Plots
- Groundwater Gauges Meeting Success Criteria
- Flow Gauge
- ★ Flow Camera
- ★ Photo Point Locations
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)
- Supplemental Planting Area - Live Stakes (0.33 ac)







Axiom Environmental, Inc.

Prepared for:



Project:

**WARREN WILSON  
COLLEGE STREAM  
MITIGATION SITE**

Buncombe County, NC

Title:

**06-2023  
IRT SITE VISIT**

Drawn by:

KRJ

Date:

JUN 2023

Scale:

1:1500

Project No.:

20-004

FIGURE

**2B**

**Legend**

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Cross Sections
- MY3 (2022) Vegetation Plots Meeting Success Criteria
- MY3 (2022) Vegetation Plots Not Meeting Success Criteria
- MY3 (2022) Temporary Vegetation Plots Not Meeting Success Criteria
- MY4 (2023) Temporary Vegetation Plots
- MY4 (2023) 2m x 5m Herbaceous Plots
- Groundwater Gauges Meeting Success Criteria
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)
- Supplemental Planting Area - Live Stakes (0.33 ac)





Ball Field

Swannanoa River

UT-5

15

14

13

2

3

XS-6  
XS-5

XS-4  
XS-3


XS-2  
XS-1

10

9

**Legend**

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Cross Sections
- MY3 (2022) Vegetation Plots Meeting Success Criteria
- MY3 (2022) Vegetation Plots Not Meeting Success Criteria
- MY3 (2022) Temporary Vegetation Plots Meeting Success Criteria
- MY4 (2023) Temporary Vegetation Plots
- MY4 (2023) 2m x 5m Herbaceous Plots
- ★ Photo Point Locations
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)
- Supplemental Planting Area - Live Stakes (0.33 ac)



Project:  
**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:  
**06-2023 IRT SITE VISIT**

Drawn by: KRJ


Date: JUN 2023

Scale: 1:1200


Project No.: 20-004

FIGURE  
**2C**





Prepared for:



Project:

**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:

**06-2023 IRT SITE VISIT**

Drawn by:

KRJ

Date:

JUN 2023

Scale:

1:2500

Project No.:

20-004

FIGURE

**2D**





Prepared for:



Project:

**WARREN WILSON COLLEGE STREAM MITIGATION SITE**

Buncombe County, NC

Title:

**06-2023 IRT SITE VISIT**

Drawn by:

KRJ

Date:

JUN 2023

Scale:


1:1400

Project No.:

20-004

FIGURE

**2E**



**Legend**

- Conservation Easement
- Surrounding Parcels
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Generating No Credit
- Wetlands
- Cross Sections
- MY3 (2022) Vegetation Plots Meeting Success Criteria
- MY3 (2022) Vegetation Plots Not Meeting Success Criteria
- MY4 (2023) Temporary Vegetation Plots
- MY4 (2023) 2m x 5m Herbaceous Plots
- Groundwater Gauge Meeting Success Criteria
- Photo Point Locations
- Walking Paths
- Supplemental Planting Area - 3-Gallon (1.21 ac)
- Supplemental Planting Area - Live Stakes (0.33 ac)

