

---

MY1 FINAL MONITORING REPORT  
Buffalo Creek Tributaries Mitigation Project  
Johnston County  
Neuse River Basin  
CU 03020201

---

DMS Project # 100042  
DMS Contract # 7422  
DMS RFP # 16-007279  
USACE Action ID Number: SAW-2018-00425  
DWR Project # 2018-0199 V2  
Calendar Year of Data Collection: 2021



Prepared for:

**North Carolina Department of Environmental Quality**  
**Division of Mitigation Services**  
1652 Mail Service Center  
Raleigh, NC 27699-1652





**December 17, 2021**

**NC Department of Environmental Quality**

**Division of Mitigation Services**

**Attn: Lindsay Crocker, Project Manager**

**217 W. Jones Street, Suite 3000**

**Raleigh, NC 27609**

**RE: WLS Responses to NCDEQ DMS Review Comments for Task 7 Submittal, Draft Monitoring Year 1 Report for the Buffalo Creek Tributaries Mitigation Project, DMS Full-Delivery Project ID #100042, Contract #7422, Neuse River Basin, Cataloging Unit 03020201, Johnston County, NC**

Dear Ms. Crocker:

Water & Land Solutions, LLC (WLS) is pleased to present the Final Monitoring Year 1 Report (including record drawings) for the Buffalo Creek Tributaries Mitigation Project to the North Carolina Department of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS). Per the DMS review comments, WLS has updated the Final Monitoring Year 1 Report and associated deliverables accordingly. We are providing the electronic deliverables via cloud link. The electronic deliverables are organized under the following folder structure as required under the digital submission requirements:

1. Report PDF
2. Support Files
  - 1\_ Tables
  - 2\_CCPV
  - 3\_Veg
  - 4\_Geomorph
  - 5\_Hydro
  - 6\_Photos

We are providing our written responses to DMS' review comments on the Draft As-Built Baseline Report below. Each of the DMS review comments is copied below in **bold** text, followed by the appropriate response from WLS in regular text:

**General:**

- **Stream flow and wetland gages. For many gages, most of the monitoring year (5 months) is showing as data malfunctions. Although gages many met within the first month of monitoring, the entirety of the monitoring year is expected to be captured. Please check and download data more regularly in the future to avoid this issue. Be advised that in previous monitoring years the IRT considers malfunction the same as not meeting success.** Response: Gauges are downloaded during quarterly site visits. Lost data was due to a malfunctioning data shuttle and not a malfunction of the data logger. A malfunction in the data shuttle was an error we were not aware could occur. Now that we are aware of this potential malfunction, we will be more diligent in downloading gauge data in the future.

- **Provide a photo that shows the additional marking for the encroachment area on MS-R2 in the subdivisions. In MY2 monitoring report, please provide photos of re-planted area and conditions. Suggest using larger stock, aesthetically pleasing trees from the mitigation planting plan.** Response: Photos of the encroachment areas are included in e-data. These areas will be replanted with 1 gallon stock with species from the approved mitigation plan. Photos will be provided in future reports.
- **At the baseline site visit, it was observed in the field that there are some areas of overland flow into the easement from the High School BMP Pond around R3 (lower). Please describe condition of this area after MY1 in response or report narrative.** Response: Overland flow occurs near R3 (lower)/upper MS-1 during heavy rain events. Herbaceous vegetation is establishing well on the stream bank and left buffer area. There were no issues observed during MY1 of sediment entering the stream. Documentation and photos of this area will be included in future monitoring reports.

**Electronic Comments:**

- **Please submit a feature characterizing the invasive treatment areas.** Response: A shapefile of the invasive species area is included in the e-data.

Please contact me if you have any questions or comments.

Sincerely,

**Water & Land Solutions, LLC**



---

Emily Dunnigan  
Water & Land Solutions, LLC  
7721 Six Forks Road, Suite 130  
Raleigh, NC 27615  
Office Phone: (919) 614-5111  
Mobile Phone: (269) 908-6306  
Email: emily@waterlandsolutions.com

## Table of Contents

|       |  |    |
|-------|--|----|
| 1     | Project Summary.....   | 1  |
| 1.1   | Project Location and Description.....                          | 1  |
| 1.2   | Project Quantities and Credits.....                            | 1  |
| 1.3   | Current Condition Plan View.....                               | 3  |
| 2     | Goals, Performance Criteria, and Functional Improvements ..... | 4  |
| 2.1   | Project Goals and Objectives .....                             | 4  |
| 2.2   | Project Success Criteria.....                                  | 5  |
| 2.2.1 | Streams .....  | 5  |
| 2.2.2 | Wetlands .....   | 7  |
| 2.2.3 | Vegetation.....  | 7  |
| 2.2.4 | Visual Assessment.....   | 8  |
| 3     | Project Attributes.....  | 8  |
| 3.1   | Design Approach .....  | 8  |
| 3.2   | Project Attributes.....  | 8  |
| 4     | Monitoring Year 1 Assessment and Results.....                  | 10 |
| 4.1   | Morphological Assessment .....                                 | 10 |
| 4.1.1 | Stream Horizontal Pattern & Longitudinal Profile .....         | 10 |
| 4.1.2 | Stream Horizontal Dimension .....                              | 10 |
| 4.2   | Stream Hydrology .....   | 10 |
| 4.2.1 | Stream Flow .....  | 10 |
| 4.2.2 | Bankfull Events.....   | 10 |
| 4.3   | Wetlands .....   | 11 |
| 4.4   | Vegetation.....  | 11 |



## **LIST OF APPENDICES**

### **Appendix A - Visual Assessment Data**

Visual Stream Morphology Stability Assessment Table  
Vegetation Condition Assessment Table  
Cross-Section Photos  
Stream Photo Stations (Culvert Crossings, MS-R2)  
Encroachment Area Photos

### **Appendix B – Vegetation Plot Data**

Final Plant List  
Vegetation Performance Standards Summary Table  
Vegetation Plot Counts and Densities Table  
Vegetation Plot Photos

### **Appendix C - Stream Morphology Data**

Cross-Sections with Annual Overlays  
Baseline Stream Data Summary Tables  
Cross-Section Morphology Data

### **Appendix D – Hydrologic Data**

Verification of Bankfull Events  
Flow Gauge and Crest Gauge Installation Diagram  
Flow Gauge and Crest Gauge Graphs  
Wetland Hydrology Criteria and Hydrographs  
Rainfall Data Table  
Wetland Gauge Soil Notes MY0

### **Appendix E - Project Timeline and Contact Info**

# 1 Project Summary

## 1.1 Project Location and Description

The Buffalo Creek Tributaries Mitigation Project (“Project”) is a North Carolina Department of Environmental Quality (NCDEQ), Division of Mitigation Services (DMS) full-delivery stream and wetland mitigation project contracted with Water & Land Solutions, LLC (WLS) in response to RFP 16-007279. The Project will provide stream and wetland mitigation credits in the Neuse River Basin (Cataloging Unit 03020201). The project site is in Johnston County, North Carolina, between the Town of Wendell and the Community of Archer Lodge. The Project is in the Lower Buffalo Creek Priority Sub-watershed 030202011504, study area for the Neuse 01 Regional Watershed Plan Phase II, Final Report (RWP), and in the Targeted Local Watershed 03020201180050, of the Neuse River Basin.

The Project involved the restoration, enhancement, and preservation of eight stream reaches (MS-R1, MS-R2, R3 (upper), R3 (lower), R4, R5 (upper), R5 (lower), and R6) with designed totals of approximately 5,029 linear feet of streams. The Project also includes riparian wetland restoration (re-establishment) and enhancement of approximately 3.495 acres. The Project provides significant ecological improvements and functional uplift through stream and wetland restoration and will decrease nutrient, and sediment loads within the watershed. See Section 2 for a detailed benefits summary and Table 1 for a summary of project assets. Figure 1a illustrates the project mitigation components.

Prior to construction, many of the existing streams were incised and degraded due to excess bank erosion and increased stormwater flows. Wetland hydrology was drained across the floodplain and areas mapped with hydric soils. The existing vegetation within the riparian corridor consists of mixed hardwood forest with some disturbed pine forest. Adjacent land use consists of agriculture, silviculture, and residential development.

Monitoring Year 1 (MY1) activities occurred during the second week of November 2021. This report presents the data for MY1. The Project meets the MY1 success criteria for stream hydrology, stream horizontal and vertical stability, streambed condition and stability, and vegetation. Stream flow success criteria was not documented at FG-1 on R4 due to a data download malfunction. Six of the seven wetlands met success criteria for hydrology. Based on these results, the Project is on trajectory to meet interim and final success criteria. For more information on the chronology of the project history and activity, refer to Appendix E. Relevant project contact information is presented in Appendix E and project background information is presented in Table 3.

## 1.2 Project Quantities and Credits

The Project mitigation components include a combination of Stream Restoration, Enhancement and Preservation activities, as well as Riparian Wetland Re-establishment and Enhancement, as summarized in the table below.



**Table 1. Buffalo Creek Tributaries Mitigation Project (DMS# 100042) Project Mitigation Quantities and Credits**

| Project Segment | Original Mitigation Plan Ft/Ac | As-Built Ft/Ac | Original Mitigation Category | Original Restoration Level | Original Mitigation Ratio (X:1) | Credits   | Comments  |
|-----------------|--------------------------------|----------------|------------------------------|----------------------------|---------------------------------|-----------|---|
| <b>Stream</b>   |                                |                |                              |                            |                                 |           |   |
| MS-R1           | 1543                           | 1538           | Warm                         | R (PI)                     | 1.00000                         | 1,543.000 | Full channel restoration, planted buffer, permanent conservaiton easement         |
| MS-R2           | 1351                           | 1337           | Warm                         | R (PI)                     | 1.00000                         | 1,351.000 | Full channel restoration, planted buffer, permanent conservaiton easement         |
| R3 (upper)      | 565                            | 577            | Warm                         | P                          | 10.00000                        | 56.500    | Preservation of existing channel, permanent conservation easement                 |
| R3 (lower)      | 116                            | 99             | Warm                         | R (PI)                     | 1.00000                         | 116.000   | Full channel restoration, planted buffer, permanent conservaiton easement         |
| R4              | 459                            | 499            | Warm                         | EI                         | 1.50000                         | 306.000   | Supplemental buffer planting, bank stabilization, permanent conservation easement |
| R5 (upper)      | 585                            | 600            | Warm                         | EI                         | 1.50000                         | 390.000   | Supplemental buffer planting, bank stabilization, permanent conservation easement |
| R5 (lower)      | 158                            | 171            | Warm                         | R (PI)                     | 1.00000                         | 158.000   | Full channel restoration, planted buffer, permanent conservaiton easement         |
| R6              | 252                            | 232            | Warm                         | EI                         | 1.50000                         | 168.000   | Supplemental buffer planting, bank stabilization, permanent conservation easement |
| <b>Wetland</b>  |                                |                |                              |                            |                                 |           |   |
| W1              | 2.013                          | 2.044          | R                            | REE                        | 1.00000                         | 2.013     | Planted buffer, hydrologic improvements, permanent conservation easement          |
| W2              | 0.932                          | 0.990          | R                            | REE                        | 1.00000                         | 0.932     | Planted buffer, hydrologic improvements, permanent conservation easement          |
| W3              | 0.475                          | 0.484          | R                            | REE                        | 1.00000                         | 0.475     | Planted buffer, hydrologic improvements, permanent conservation easement          |
| WB              | 0.039                          | 0.032          | R                            | E                          | 2.00000                         | 0.020     | Planted buffer, hydrologic improvements, permanent conservation easement          |
| WC              | 0.004                          | 0.004          | R                            | E                          | 2.00000                         | 0.002     | Planted buffer, hydrologic improvements, permanent conservation easement          |
| WD              | 0.032                          | 0.038          | R                            | E                          | 2.00000                         | 0.016     | Planted buffer, hydrologic improvements, permanent conservation easement          |

**Project Credits**

| Restoration Level | Stream           |      |      | Riparian Wetland | Non-Rip Wetland | Coastal Marsh |
|-------------------|------------------|------|------|------------------|-----------------|---------------|
|                   | Warm             | Cool | Cold |                  |                 |               |
| Restoration       | 3,168.000        |      |      |                  |                 |               |
| Re-establishment  |                  |      |      | 3.420            |                 |               |
| Rehabilitation    |                  |      |      |                  |                 |               |
| Enhancement       |                  |      |      | 0.038            |                 |               |
| Enhancement I     | 864.000          |      |      |                  |                 |               |
| Enhancement II    |                  |      |      |                  |                 |               |
| Creation          |                  |      |      |                  |                 |               |
| Preservation      | 56.500           |      |      |                  |                 |               |
| <b>Totals</b>     | <b>4,088.500</b> |      |      | <b>3.458</b>     |                 |               |

|                             |                  |
|-----------------------------|------------------|
| <b>Total Stream Credit</b>  | <b>4,088.500</b> |
| <b>Total Wetland Credit</b> | <b>3.458</b>     |

| Wetland Mitigation Category | Restoration Level                      |
|-----------------------------|--|
| CM                          | Coastal Marsh                          |
| R                           | Riparian                               |
| NR                          | Non-Riparian                           |
|                             | HQP                                    |
|                             | P                                      |
|                             | E                                      |
|                             | EII                                    |
|                             | EI                                     |
|                             | C                                      |
|                             | RH                                     |
|                             | REE                                    |
|                             | R                                      |
|                             | High Quality Preservation              |
|                             | Preservation                           |
|                             | Wetland Enhancement - Veg and Hydro    |
|                             | Stream Enhancement II                  |
|                             | Stream Enhancement I                   |
|                             | Wetland Creation                       |
|                             | Wetland Rehabilitation - Veg and Hydro |
|                             | Wetland Re-establishment Veg and Hydro |
|                             | Restoration                            |



### 1.3 Current Condition Plan View

The following pages present the Current condition Plan View (CCPV).







- Conservation Easement
- Stream Mitigation**
- Restoration
- Enhancement I
- Preservation
- Wetland Mitigation**
- Wetland Re-establishment
- Wetland Enhancement
- Water Quality Improvement Feature
- Mapping Index

Figure 1c

Figure 1b

35.72135, -78.34374



Source: Esri, Maxar, GeoEye, Earthstar Geographics, CNES/Air



**Buffalo Creek Tributaries Mitigation Project**  
Johnston County, North Carolina


USACE Action ID Number:  
SAW-2018-00425  
December 2021  
MY1

USACE  
Current Conditions Plan View  
Monitoring Year 1


NAD 1983 2011 State Plane  
North Carolina FIPS 3200 FT US

FIGURE  
**1a**









|   |   |   |  |
|---|---|---|--|
| [Red Outline] Conservation Easement                   | [Orange Square] Benthic Sampling Location         | [Blue Line] Stream Mitigation               | [Blue Hatched Box] Water Quality Improvement Feature                           |
| [Black Dashed Line] Top of Bank                       | [Blue Line] Pre-existing Channel                  | [Blue Line] Restoration                     | [Green Box] Vegetation Plot (Success Criteria Met)                             |
| [Yellow Circle] Crest Gauge                           | [Yellow Hatched Box] Invasive Area (~0.33 acres)  | [Orange Line] Enhancement I                 | [Green Hatched Box] Random 50m x 2m Vegetation Transect (Success Criteria Met) |
| [Pink Circle] Flow Gauge                              | [Yellow Circle with Plus] Geolift - Toewood       | [Purple Line] Preservation                  | [White Box] Photo Station (3)  |
| [Green Circle] Wetland Gauge (Success Criteria Met)   | [Green Circle with Plus] Grade Control Log J-Hook | [Blue Hatched Box] Wetland Re-establishment | [Black Line] Cross Sections  |
| [Red Circle] Wetland Gauge (Success Criteria Not Met) | [Green Circle] Log Weir                           | [Green Hatched Box] Wetland Enhancement     | [Yellow Line] Culvert  |
| [Black Hatched Box] Lawn Encroachment                 | [Purple Circle] Stone Riffle                      |   |  |
|   | [Green Circle with Plus] Stone/Log Step-Pool      |   |  |
|   | [Black Circle] Stationing                         |   |  |



## 2 Goals, Performance Criteria, and Functional Improvements

### 2.1 Project Goals and Objectives

The Project will meet the goals and objectives described in the Buffalo Creek Tributaries Final Approved Mitigation Plan and will address general restoration goals and opportunities outlined in the DMS Neuse River Basin Watershed Restoration Priorities (RBRP). More specifically, three out of the four functional goals and objectives outlined in the Wake-Johnston Collaborative Local Watershed Plan (LWP) as well as the Neuse 01 RWP will be met by:

- Reducing sediment and nutrient inputs to the Buffalo Creek Watershed.
- Restoring, preserving, and protecting wetlands, streams, riparian buffers and aquatic habitat.
- Implementing stream restoration in rural catchments together as “project clusters.”

To accomplish these project-specific goals, the following objectives will be measured to document overall project success:

- Restore stream and floodplain interaction and geomorphically stable conditions by reconnecting historic flow paths and promoting more natural flood processes;
- Improve and protect water quality by reducing streambank erosion, nutrient and sediment inputs;
- Restore and protect riparian buffer functions and habitat connectivity in perpetuity by recording a permanent conservation easement; and
- Incorporate water quality improvement features to reduce nonpoint source inputs to receiving waters.



**Table 2: Summary: Goals, Performance, and Results**

| Goal  | Objective/Treatment   | Likely Functional Uplift   | Performance Criteria  | Measurement  | Cumulative Monitoring Results  |
|---|---|--|---|--|--|
| Improve Stream Base Flow Duration   | Improve and/or remove existing stream crossings and restore a more natural flow regime and aquatic passage.   | Create a more natural and higher functioning headwater flow regime and provide aquatic passage; re-establish appropriate wetland hydroperiods and provide hydrologic storage | Maintain seasonal flow on intermittent stream for a minimum of 30 consecutive days during normal annual rainfall  | 2 Flow gauges (R4 and R6).   | 1/2 Flow gauges documented a minimum of 30 consecutive days of flow.             |
| Reconnect channels with floodplains and riparian wetlands to allow a natural flooding regime. | Design BHRs to not exceed 1.2 and increase ERs no less than 2.2 for Rosgen 'C' and 'E' stream types and 1.4 for 'B' stream types.                           | Provide temporary water storage and reduce erosive forces (shear stress) in channel during larger flow events.   | Minimum of four bankfull events in separate years. Wetland hydrology for 12% of growing season.   | 1 Crest gauge/pressure transducer (MS-R2), 7 wetland groundwater gauges (W1,W2, and W3).             | 1/1 Crest gauge documented bankfull events. 6/7 wetland gauges met 12% criteria. |
| Improve stability of stream channels  | Construct stream channels that will maintain stable cross- sections, patterns, and profiles over time.  | Reduction in sediment inputs from bank erosion, reduction of shear stress, and improved overall hydraulic function.  | Bank height ratios remain below 1.2 over the monitoring period. Visual assessments showing progression towards stability.   | 13 Cross section surveys   | 13/13 cross sections BHR<1.2.  |
| Establish Riparian Buffer Vegetation  | Plant native species vegetation a minimum 50' wide from the top of the streambanks with a composition/density comparable to downstream reference condition. | Increase woody and herbaceous vegetation will provide channel stability and reduce streambank erosion, runoff rates and exotic species vegetation.                           | Within planted portions of the site, a minimum of 320 stems per acre must be present at year three; a minimum of 260 stems per acre must be present at year five with average height of seven feet; and a minimum of 210 stems per acre at year seven with an average height of ten feet. | Tree data for 6 permanent veg Plots and 2 Random veg transects (species & height), visual assessment | 8/8 met requirements - 2021  |

## 2.2 Project Success Criteria

The success criteria for the Project will follow the approved performance standards and monitoring protocols from the final approved mitigation plan; which was developed in compliance with the USACE October 2016 Guidance, USACE Stream Mitigation Guidelines (April 2003 and October 2005), and 2008 Compensatory Mitigation Final Rule. Cross-section and vegetation plot data will be collected in Years 0, 1, 2, 3, 5, and 7. Stream hydrology data and visual monitoring will be reported annually. Specific success criteria components and evaluation methods are described below.

### 2.2.1 Streams

**Stream Hydrology:** Four separate bankfull or over bank events must be documented within the seven-year monitoring period and the stream hydrology monitoring will continue until four bankfull events have been documented in separate years. Stream hydrology monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to top of bank elevation (see appendix D for installation diagrams). Recorded water depth above the top of bank elevation will document a bankfull event. The devices will record water depth hourly and will be inspected quarterly.



The stage recorders include an automatic pressure transducer (HOB0 Water Level (13 ft) Logger) set in PVC piping in the channel. The elevation of the bed and top of bank at each stage recorder location will be recorded to be able to document presence of water in the channel and out of bank events. Visual observations (i.e. wrack or debris lines) and traditional cork crest gauges will also be used to document out of bank events.

***Stream Profiles, Vertical Stability, and Floodplain Access:*** Stream profiles, as a measure of vertical stability and floodplain access will be evaluated by looking at Bank Height Ratios (BHR). In addition, observed bedforms should be consistent with those observed for channels of the design stream type(s). The BHR shall not exceed 1.2 along the restored Project stream reaches. This standard only applies to restored reaches of the channel where BHRs were corrected through design and construction. Vertical stability will be evaluated with visual assessment, cross-sections and, if directed by the IRT, longitudinal profile.

***Stream Horizontal Stability:*** Cross-sections will be used to evaluate horizontal stream stability on restored streams. There should be little change expected in as-built restoration cross-sections. If measurable changes do occur, they should be evaluated to determine if the changes represent a movement toward a more unstable condition (e.g., downcutting, erosion) or a movement towards increased stability (e.g., settling, vegetation establishment, deposition along the streambanks, decrease in width/depth ratio). Cross-sections shall be classified using the Rosgen Stream Classification method and all monitored cross-sections should fall within the quantitative parameters defined for channels of the design stream type.

Stream cross-section monitoring will be conducted using a Topcon Total Station. Three-dimensional coordinates associated with cross-section data will be collected in the field (NAD83 State Plane feet FIPS 3200). Morphological data will be collected at 13 cross-sections. Survey data will be imported into Microsoft Excel® and the DMS Shiny App for data processing and analysis.

Reference photo transects will be taken at each permanent cross-section. Lateral photos should not indicate excessive erosion or continuing degradation of the streambanks. Photographs will be taken of both streambanks at each cross-section. A survey tape stretched between the permanent cross-section monuments/pins will be centered in each of the streambank photographs. The water elevation will be shown in the lower edge of the frame, and as much of the streambank as possible will be included in each photo. Photographers will attempt to consistently maintain the same area in each photo over time.

***Streambed Material Condition and Stability:*** Streambed material should not significantly change over time and any significant changes (e.g., aggradation, degradation, embeddedness) will be noted after streambank vegetation becomes established and a minimum of two bankfull flows or greater have been documented. If significant changes are observed within stable riffles and pools, additional sediment transport analyses may be required.

***Jurisdictional Stream Flow:*** Monitoring of stream flow will be conducted to demonstrate that the restored stream systems classified as intermittent exhibit surface flow for a minimum of 30 consecutive days throughout some portion of the year during a year with normal rainfall conditions. Stream flow monitoring will be accomplished with pressure transducers installed in pools and correlating sensor depth to the downstream top of riffle elevation (see appendix D for installation diagrams). If the pool water depth is at or above the top of riffle elevation, then the channel will be assumed to have surface flow. The devices will record water elevation twice per day and will be inspected quarterly to document surface hydrology and provide a basis for evaluating flow response to rainfall events.



### 2.2.2 Wetlands

**Wetland Hydrology:** The performance standard for wetland hydrology will be 12 percent based on the suggested wetland saturation thresholds for soils taxonomic subgroups. The proposed success criteria for wetland hydrology will be when the soils are saturated within 12 inches of the soil surface for 12 percent (27 days) of the 227-day growing season (March 21st through November 3rd) based on WETS data table for Johnston County, NC. The saturated conditions should occur during a period when antecedent precipitation has been normal or drier than normal for a minimum frequency of 5 years in 10 (USACE, 2005 and 2010b). Precipitation data will be obtained from an on-site rain gauge, installed at the Odell's House Mitigation Project, and the Clayton (CLAY) Research Weather Station, approximately nine miles southeast of the Project site. If a normal year of precipitation does not occur during the first seven years of monitoring, WLS will continue to monitor the Project hydrology until the Project site has been saturated for the appropriate hydroperiod. If rainfall amounts for any given year during the monitoring period are abnormally low, reference wetland hydrology data will be compared to determine if there is a correlation with the weather conditions and site variability.

Wetland hydrology will be monitored to document success in wetland restoration and enhancement areas where hydrology was affected. This will be accomplished with automatic pressure transducer gauges (located in groundwater wells) that record daily (twice per day) groundwater levels. The pressure transducer gauges are HOBO Water Level (13ft) Loggers made by Onset. Seven gauges will be installed within the wetland crediting areas. One automatic pressure transducer will be installed above ground for use as a barometric reference. One rain gauge will be installed at the adjacent Odell's House Mitigation Project site (0.3 miles southeast of the project) to document rainfall at the project. Gauges are downloaded quarterly and wetland hydroperiods are calculated during the growing season. Gauge installation will follow current regulatory guidance. Gauge data is downloaded using a HOBO Onset Waterproof Shuttle Data Transporter. Visual observations of primary and secondary wetland hydrology indicators will also be recorded during quarterly site visits.

### 2.2.3 Vegetation

Vegetation monitoring will occur in the fall each required monitoring year, prior to leaf drop. Plots will be monitored in years 1, 2, 3, 5, and 7. Vegetative success for the Project during the intermediate monitoring years will be based on the survival of at least 320, three-year-old trees per acre at the end of Year 3 of the monitoring period; and at least 260, five-year-old, trees per acre that must average seven feet in height at the end of Year 5 of the monitoring period. The final vegetative restoration success criteria will be achieving a density of no less than 210, seven-year-old stems per acre that must average ten feet in height in Year 7 of monitoring. Volunteer species on the approved planting list that meet success criteria standards will be counted towards success criteria.

Vegetation success is being monitored at a total of six permanent vegetation plots (10m x 10m or 20m x 5m) and two random vegetation transects (50m x 2m). Vegetation plot monitoring follows the CVS-EEP Level 2 Protocol for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of species composition and density of planted species. Data will be processed using the DMS ShinyApp. For each plot, the origin will be marked with a PVC pole and the other three corners marked with rebar. Tree species and height will be recorded for each planted stem and photos of each plot are to be taken from the origin each monitoring year.



#### 2.2.4 Visual Assessment

WLS will conduct visual assessments in support of mitigation performance monitoring. Visual assessments of all stream reaches will be conducted twice per monitoring year with at least five months in between each site visit for each of the seven years of monitoring. Photographs will be used to visually document system performance and any areas of concern related to streambank and bed stability, condition of in-stream structures, channel migration, active headcuts, live stake mortality, invasive plant species or animal browsing, easement boundary encroachments, and general streambed conditions. Permanent photo points will be at the cross-sections and culvert crossings.

### 3 Project Attributes

#### 3.1 Design Approach

The Project stream design approach included a combination of Stream Restoration, Enhancement Level I, and Preservation activities (Table 1). A Priority Level I restoration approach was incorporated with the design of both a single-thread meandering channel along the main stem (MS-R1 and MS-R2) and step-pool channels (R3, R4, R5 and R6). All non-vegetated or disturbed areas within the conservation easement were planted with native species vegetation and any areas of invasive species were removed and/or treated.

#### 3.2 Project Attributes

See Table 3 below for Project attributes





| Table 3. Project Attribute Table  |  |                     |                            |                          |                                 |                    |
|---|--|---------------------|----------------------------|--------------------------|---------------------------------|--------------------|
| Project Name  | Buffalo Creek Tributaries Mitigation Project   |                     |                            |                          |                                 |                    |
| County  | Johnston   |                     |                            |                          |                                 |                    |
| Project Area (acres)  | 17.1   |                     |                            |                          |                                 |                    |
| Project Coordinates (latitude and longitude decimal degrees)  | 35.72275, -78.34285  |                     |                            |                          |                                 |                    |
| Project Watershed Summary Information   |  |                     |                            |                          |                                 |                    |
| Physiographic Province  | Piedmont   |                     |                            |                          |                                 |                    |
| River Basin   | Neuse  |                     |                            |                          |                                 |                    |
| USGS Hydrologic Unit 8-digit  | 3020201  |                     |                            |                          |                                 |                    |
| DWR Sub-basin   | 03-04-06   |                     |                            |                          |                                 |                    |
| Project Drainage Area (acres)   | 543 acres  |                     |                            |                          |                                 |                    |
| Project Drainage Area Percentage of Impervious Area   | 13%  |                     |                            |                          |                                 |                    |
| Land Use Classification   | 2.01.03, 2.01.01, 3.02 (20% cultivated crops, 9% grass/herbaceous, 48% mixed forest) |                     |                            |                          |                                 |                    |
| Reach Summary Information   |  |                     |                            |                          |                                 |                    |
| Parameters  | MS-R1  | MS-R2               | R3 (upper and lower)       | R4                       | R5 (upper and lower)            | R6                 |
| Pre-project length (feet)   | 1,803  | 1,475               | 701                        | 469                      | 766                             | 208                |
| Post-project (feet)   | 1,538  | 1,337               | 676                        | 499                      | 771                             | 232                |
| Valley confinement (Confined, moderately confined, unconfined)  | moderately confined  | moderately confined | unconfined                 | unconfined               | unconfined                      | unconfined         |
| Drainage area (acres)   | 442  | 543                 | 24                         | 30                       | 19                              | 25                 |
| Perennial, Intermittent, Ephemeral  | Perennial  | Perennial           | Int/Perennial <sup>1</sup> | Ephemeral <sup>2</sup>   | Perennial                       | Intermittent       |
| NCDWR Water Quality Classification  | C, NSW   | C, NSW              | C, NSW                     | C, NSW                   | C, NSW                          | C, NSW             |
| Dominant Stream Classification (existing)   | G4c  | G4c/Incised E4      | C5b (upper), G5 (lower)    | G5c/C5                   | Incised E5 (upper), G5c (lower) | B5a                |
| Dominant Stream Classification (proposed)   | C4   | C4                  | B4                         | B4                       | B4                              | B4                 |
| Dominant Evolutionary class (Simon) if applicable   | III/IV   | III                 | III                        | IV/V                     | I/III                           | I                  |
| Wetland Summary Information   |  |                     |                            |                          |                                 |                    |
| Parameters  | W1   | W2                  | W3                         | WB                       | WC                              | WD                 |
| Pre-project (acres)   | N/A  | N/A                 | N/A                        | 0.039                    | 0.004                           | 0.032              |
| Post-project (acres)  | 2.044  | 0.990               | 0.484                      | 0.032                    | 0.004                           | 0.038              |
| Wetland Type (non-riparian, riparian)   | Riparian   | Riparian            | Riparian                   | Riparian                 | Riparian                        | Riparian           |
| Mapped Soil Series  | Wt: Wedhadkee loam   | Wt: Wedhadkee loam  | Wt: Wedhadkee loam         | Ly: Lynchburg sandy loam | Wt: Wedhadkee loam              | Wt: Wedhadkee loam |
| Soil Hydric Status  | Hydric A   | Hydric A            | Hydric A                   | N/A                      | Hydric A                        | Hydric A           |
| Regulatory Considerations   |  |                     |                            |                          |                                 |                    |
| Parameters  | Applicable?  | Resolved?           | Supporting Docs?           |                          |                                 |                    |
| Water of the United States - Section 404  | Yes  | Yes                 | 404 Permit                 |                          |                                 |                    |
| Water of the United States - Section 401  | Yes  | Yes                 | 401 Permit                 |                          |                                 |                    |
| Endangered Species Act  | Yes  | Yes                 | Categorical Exclusion      |                          |                                 |                    |
| Historic Preservation Act   | Yes  | Yes                 | Categorical Exclusion      |                          |                                 |                    |
| Coastal Zone Management Act (CZMA or CAMA)  | No   | N/A                 | N/A                        |                          |                                 |                    |
| Essential Fisheries Habitat   | No   | N/A                 | N/A                        |                          |                                 |                    |
| Note 1: Indicates that the lower section of the reach was classified as perennial and upper stream reach was classified as intermittent.  |  |                     |                            |                          |                                 |                    |
| Note 2: Reach R4 is shown as a blue line stream on the USGS topographic map. The historic flow path has been piped from an existing stormwater BMP towards Reach R5 and diverted away from its natural stream valley. |  |                     |                            |                          |                                 |                    |



## 4 Monitoring Year 1 Assessment and Results

The dates of Year 1 monitoring activities are detailed in Appendix E. All year 1 monitoring data is presented in this report and in the appendices. The Project is on track for meeting stream, wetland, and vegetation interim success criteria. All monitoring device locations are depicted on the CCPV (Figure 1a-c).

### 4.1 Morphological Assessment

Morphological data for the as-built profile was collected in November 2021. Refer to Appendices A and C for summary data tables, morphological plots, and stream photographs.

#### 4.1.1 Stream Horizontal Pattern & Longitudinal Profile

The MY1 visual observations of stream horizontal pattern and longitudinal profiles closely match the design parameters and did not show any significant deviation from as-built conditions. The minor channel adjustments in riffle slopes, pool depths and pattern do not present a stability concern or indicate a need for remedial action and will be assessed visually during the annual assessments.

#### 4.1.2 Stream Horizontal Dimension

The MY1 channel dimensions generally match the design parameters and are within acceptable and stable ranges of tolerance. Thirteen cross-sections are located in restoration and enhancement reaches across the project. Of the thirteen cross-sections, nine are located in riffles and four are located in pools. All thirteen cross-sections show little change in bankfull area, and all bank height ratios are less than 1.2. It is expected over time that some pools may accumulate fine sediment and organic matter, however, this is not an indicator of channel instability. Maximum riffle depths are also expected to fluctuate slightly throughout the monitoring period as the channels adjust to new flow regime.

## 4.2 Stream Hydrology

### 4.2.1 Stream Flow

Two pressure transducers (flow gauges) were installed in March and April 2021 on reaches R4 and R6 to document baseflow conditions. The flow gauge locations are within the upper one-third of the project reaches as shown on the CCPV. FG-2 (R6) exhibited a maximum consecutive flow of 45 days between March 3<sup>rd</sup>, 2021 and April 17<sup>th</sup>, 2021, with a cumulative total of 69 days of flow and 182 days of no flow during MY1 (Appendix D). FG-1 (R4) exhibited a maximum consecutive flow of 11 days between June 3<sup>rd</sup>, 2021 and June 14<sup>th</sup>, 2021, with a cumulative total of 20 days of flow and 28 days of no flow during MY1. FG-1 lost data from July 13<sup>th</sup>, 2021 to November 9<sup>th</sup>, 2021 due to a malfunctioning HOB0 Onset Waterproof Shuttle Data Transporter. FG-1 will be monitored closely in MY2 and is expected to meet criteria when a full year of data is collected. Additionally, to determine if rainfall amounts are normal for the given year, precipitation data was obtained from a rain gauge installed at Odell's House Mitigation Project (DMS #100041) less than a mile south of the Project site.

### 4.2.2 Bankfull Events

One crest gauge was installed in March 2021 to document bankfull events. WLS installed a conventional cork crest gauge, along with a pressure transducer to validate flood status MS-R2. During MY1, bankfull events were recorded on the pressure transducer crest gauge. CG-1 recorded four events with a maximum event of 1.06 feet above bankfull on June 6<sup>th</sup>, 2021. Additionally, the cork crest gauge located adjacent to the pressure transducer confirmed at least one bankfull event.



### 4.3 Wetlands

Seven wetland groundwater wells were installed in March and April 2021 to monitor wetland hydrology. Wetland groundwater well locations are shown on the CCPV. During MY1, six of the seven wetland groundwater wells met the twelve percent wetland hydrology criteria. GW-1 did not meet hydrology criteria and had a hydroperiod of 2.2 percent during MY1. GW-1 (W1), GW-2 (W1), and GW-3 (W1) lost data from July 13th, 2021 to November 9th, 2021 due to a malfunctioning HOBO Onset Waterproof Shuttle Data Transporter. GW-1 had no obvious or apparent reason to not meet success criteria, other than potential recharge in Year 1. GW-1 will be monitored closely in MY2 and is expected to meet hydrologic criteria when a full growing season worth of data is collected.

### 4.4 Vegetation

Monitoring of the six permanent vegetation plots and two random transects was completed during November 2021. Vegetation data and photos can be found in Appendix B. The MY1 average planted density is 510 stems per acre, which exceeds the interim measure of vegetative success of at least 320 planted stems per acre at the end of the third monitoring year. All vegetation plots meet the interim measure requirements and have 364 - 648 stems per acre. Volunteer species were not noted at baseline monitoring but are expected to establish in the future.

Visual assessment of vegetation outside of the monitoring plots indicates that the herbaceous vegetation is becoming well established throughout the project.

Two encroachments (~0.014 acres) were noted near the southern most culvert crossing on MS-R2. Both are recently sodded/planted grassy areas adjacent to recent home construction. To prevent further encroachment, the homeowners were contacted, and the easement line was more clearly marked. Encroachment planting will occur in early MY2, and actions taken will be documented in the MY2 report.

Small populations of Chinese privet (*Ligustrum sinense*) were noted within the easement during MY1. Larger privet was cut mechanically with a brush cutter and smaller privet were treated with foliar spray. See table below for treatment information.

| Monitoring Year | Invasive Targeted | Invasive Treatment | Date Treatment Conducted | Herbicide Used |
|-----------------|-------------------|--------------------|--------------------------|----------------|
| 1               | Privet            | Foliar             | 6/2/2021                 | Garlon 3A (3%) |

The site will be monitored closely, and any invasive plant species will be treated as needed. Any further treatments will be documented and included in subsequent monitoring reports.



# Appendix A:

# Visual Assessment Data

Visual Stream Morphology Stability Assessment Table  
Vegetation Condition Assessment Table  
Photos: Cross-Section Photos  
Photos: Stream Photo Points (Culvert Crossings, MS-R2)  
Encroachment Area Photos

| Visual Stream Stability Assessment |                         |   |   |                             |                                  |  |
|------------------------------------|-------------------------|---|---|-----------------------------|----------------------------------|--|
| Reach                              |                         | MS-R1, MS-R2, R3 (upper), R3 (lower), R4, R5 (upper), R5 (lower), R6  |   |                             |                                  |  |
| Assessed Stream Length             |                         | 5,053   |   |                             |                                  |  |
| Assessed Bank Length               |                         | 9,200   |   |                             |                                  |  |
| Major Channel Category             |                         | Metric  | Number Stable,<br>Performing as<br>Intended | Total Number in<br>As-built | Amount of<br>Unstable<br>Footage | % Stable,<br>Performing as<br>Intended |
| Bank                               | Surface Scour/Bare Bank | Bank lacking vegetative cover resulting simply from poor growth and/or surface scour  |   |                             | 0                                | 100%                                   |
|                                    | Toe Erosion             | Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. |   |                             | 0                                | 100%                                   |
|                                    | Bank Failure            | Fluvial and geotechnical - rotational, slumping, calving, or collapse   |   |                             | 0                                | 100%                                   |
| <b>Totals</b>                      |                         |   |   |                             | 0                                | 100%                                   |
| Structure                          | Grade Control           | Grade control structures exhibiting maintenance of grade across the sill.   | 131   | 131                         |                                  | 100%                                   |
|                                    | Bank Protection         | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)              | 28  | 28                          |                                  | 100%                                   |

| <b>Visual Vegetation Assessment</b> |   |                          |                         |                              |
|-------------------------------------|---|--------------------------|-------------------------|------------------------------|
| <b>Planted acreage</b>              | <b>6.3</b>  |                          |                         |                              |
| <b>Vegetation Category</b>          | <b>Definitions</b>  | <b>Mapping Threshold</b> | <b>Combined Acreage</b> | <b>% of Planted Acreage</b>  |
| Bare Areas                          | Very limited cover of both woody and herbaceous material.   | 0.10 acres               | 0.00                    | 0.0%                         |
| Low Stem Density Areas              | Woody stem densities clearly below target levels based on current MY stem count criteria.   | 0.10acres                | 0.00                    | 0.0%                         |
| <b>Total</b>                        |   |                          | 0.00                    | 0.0%                         |
| Areas of Poor Growth Rates          | Planted areas where average height is not meeting current MY Performance Standard.  | 0.10 acres               | 0.00                    | 0.0%                         |
| <b>Cumulative Total</b>             |   |                          | 0.00                    | 0.0%                         |
| <b>Easement Acreage</b>             | <b>17.1</b>   |                          |                         |                              |
| <b>Vegetation Category</b>          | <b>Definitions</b>  | <b>Mapping Threshold</b> | <b>Combined Acreage</b> | <b>% of Easement Acreage</b> |
| Invasive Areas of Concern           | Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage- Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary. | 0.10 acres               | 0.00                    | 0.0%                         |
| Easement Encroachment Areas         | Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.  | Black with Green stripes | 0.014                   |                              |





4/29/21, 1:17 PM  
Johnston

R3 Lower, XS-1, Upstream (MY-00)



11/9/21, 12:43 PM  
Johnston County

R3 Lower, XS-1, Upstream (MY-01)



4/29/21, 1:17 PM  
Johnston

R3 Lower, XS-1, Downstream (MY-00)



11/9/21, 12:42 PM  
Johnston County

R3 Lower, XS-1, Downstream (MY-01)





4/29/21, 1:17 PM  
Johnston

R3 Lower, XS-1, Left Bank (MY-00)



11/9/21, 12:43 PM  
Johnston County

R3 Lower, XS-1, Left Bank (MY-01)



4/29/21, 1:17 PM  
Johnston

R3 Lower, XS-1, Right Bank (MY-00)



11/9/21, 12:42 PM  
Johnston County

R3 Lower, XS-1, Right Bank (MY-01)





MS-R1, XS-2, Upstream (MY-00)



MS-R1, XS-2, Upstream (MY-01)



MS-R1, XS-2, Downstream (MY-00)



MS-R1, XS-2, Downstream (MY-01)





4/29/21, 1:33 PM  
Johnston

MS-R1, XS-2, Left Bank (MY-00)



11/9/21, 11:59 AM  
Johnston County

MS-R1, XS-2, Left Bank (MY-01)



4/29/21, 1:33 PM  
Johnston

MS-R1, XS-2, Right Bank (MY-00)



11/9/21, 12:00 PM  
Johnston County

MS-R1, XS-2, Right Bank (MY-01)





4/29/21, 1:42 PM  
Johnston

MS-R1, XS-3, Upstream (MY-00)



11/9/21, 11:56 AM  
Johnston County

MS-R1, XS-3, Upstream (MY-01)



4/29/21, 1:42 PM  
Johnston

MS-R1, XS-3, Downstream (MY-00)



11/9/21, 11:57 AM  
Johnston County

MS-R1, XS-3, Downstream (MY-01)





4/29/21, 1:42 PM  
Johnston

MS-R1, XS-3, Left Bank (MY-00)



11/9/21, 11:56 AM  
Johnston County

MS-R1, XS-3, Left Bank (MY-01)



4/29/21, 1:41 PM  
Johnston

MS-R1, XS-3, Right Bank (MY-00)



11/9/21, 11:56 AM  
Johnston County

MS-R1, XS-3, Right Bank (MY-01)





MS-R1, XS-4, Upstream (MY-00)



MS-R1, XS-4, Upstream (MY-01)



MS-R1, XS-4, Downstream (MY-00)



MS-R1, XS-4, Downstream (MY-01)





4/29/21, 2:03 PM  
Johnston

MS-R1, XS-4, Left Bank (MY-00)



11/9/21, 11:25 AM  
Johnston County

MS-R1, XS-4, Left Bank (MY-01)



4/29/21, 2:02 PM  
Johnston

MS-R1, XS-4, Right Bank (MY-00)



11/9/21, 11:24 AM  
Johnston County

MS-R1, XS-4, Right Bank (MY-01)





4/29/21, 2:12 PM  
Johnston

MS-R1, XS-5, Upstream (MY-00)



11/9/21, 11:10 AM  
Johnston County

MS-R1, XS-5, Upstream (MY-01)



4/29/21, 2:11 PM  
Johnston

MS-R1, XS-5, Downstream (MY-00)



11/9/21, 11:10 AM  
Johnston County

MS-R1, XS-5, Downstream (MY-01)





MS-R1, XS-5, Left Bank (MY-00)



MS-R1, XS-5, Left Bank (MY-01)



MS-R1, XS-5, Right Bank (MY-00)



MS-R1, XS-5, Right Bank (MY-01)





4/29/21, 2:28 PM  
Johnston

R4, XS-6, Upstream (MY-00)



11/9/21, 11:04 AM  
Johnston County

R4, XS-6, Upstream (MY-01)



4/29/21, 2:28 PM  
Johnston

R4, XS-6, Downstream (MY-00)



11/9/21, 11:05 AM  
Johnston County

R4, XS-6, Downstream (MY-01)





4/29/21, 2:28 PM  
Johnston

R4, XS-6, Left Bank (MY-00)



11/9/21, 11:05 AM  
Johnston County

R4, XS-6, Left Bank (MY-01)



4/29/21, 2:28 PM  
Johnston

R4, XS-6, Right Bank (MY-00)



11/9/21, 11:05 AM  
Johnston County

R4, XS-6, Right Bank (MY-01)





3/3/21, 3:32 PM  
Johnston

R5 Lower, XS-7, Upstream (MY-00)



11/9/21, 10:31 AM  
Johnston County

R5 Lower, XS-7, Upstream (MY-01)



3/3/21, 3:32 PM  
Johnston

R5 Lower, XS-7, Downstream (MY-00)



11/9/21, 10:31 AM  
Johnston County

R5 Lower, XS-7, Downstream (MY-01)





3/3/21, 3:31 PM  
Johnston

R5 Lower, XS-7, Left Bank (MY-00)



11/9/21, 10:31 AM  
Johnston County

R5 Lower, XS-7, Left Bank (MY-01)



3/3/21, 3:32 PM  
Johnston

R5 Lower, XS-7, Right Bank (MY-00)



11/9/21, 10:31 AM  
Johnston County

R5 Lower, XS-7, Right Bank (MY-01)





3/3/21, 3:29 PM  
Johnston

R5 Lower, XS-8, Upstream (MY-00)



11/9/21, 10:29 AM  
Johnston County

R5 Lower, XS-8, Upstream (MY-01)



3/3/21, 3:29 PM  
Johnston

R5 Lower, XS-8, Downstream (MY-00)



11/9/21, 10:29 AM  
Johnston County

R5 Lower, XS-8, Downstream (MY-01)





3/3/21, 3:29 PM  
Johnston

R5 Lower, XS-8, Left Bank (MY-00)



11/9/21, 10:30 AM  
Johnston County

R5 Lower, XS-8, Left Bank (MY-01)



3/3/21, 3:28 PM  
Johnston

R5 Lower, XS-8, Right Bank (MY-00)



11/9/21, 10:29 AM  
Johnston County

R5 Lower, XS-8, Right Bank (MY-01)





MS-R2, XS-9, Upstream (MY-00)



MS-R2, XS-9, Upstream (MY-01)



MS-R2, XS-9, Downstream (MY-00)



MS-R2, XS-9, Downstream (MY-01)





3/3/21, 3:05 PM  
Johnston

MS-R2, XS-9, Left Bank (MY-00)



11/9/21, 9:56 AM  
Johnston County

MS-R2, XS-9, Left Bank (MY-01)



3/3/21, 3:06 PM  
Johnston

MS-R2, XS-9, Right Bank (MY-00)



11/9/21, 9:57 AM  
Johnston County

MS-R2, XS-9, Right Bank (MY-01)





3/3/21, 2:48 PM  
Johnston

MS-R2, XS-10, Upstream (MY-00)



11/9/21, 9:59 AM  
Johnston County

MS-R2, XS-10, Upstream (MY-01)



3/3/21, 2:47 PM  
Johnston

MS-R2, XS-10, Downstream (MY-00)



11/9/21, 9:59 AM  
Johnston County

MS-R2, XS-10, Downstream (MY-01)





3/3/21, 2:47 PM  
Johnston

MS-R2, XS-10, Left Bank (MY-00)



11/9/21, 9:59 AM  
Johnston County

MS-R2, XS-10, Left Bank (MY-01)



3/3/21, 2:48 PM  
Johnston

MS-R2, XS-10, Right Bank (MY-00)



11/9/21, 9:58 AM  
Johnston County

MS-R2, XS-10, Right Bank (MY-01)





3/3/21, 2:40 PM  
Johnston

R6, XS-11, Upstream (MY-00)



11/9/21, 9:38 AM  
Johnston County

R6, XS-11, Upstream (MY-01)



3/3/21, 2:39 PM  
Johnston

R6, XS-11, Downstream (MY-00)



11/9/21, 9:38 AM  
Johnston County

R6, XS-11, Downstream (MY-01)





3/3/21, 2:39 PM  
Johnston

R6, XS-11, Left Bank (MY-00)



11/9/21, 9:38 AM  
Johnston County

R6, XS-11, Left Bank (MY-01)



3/3/21, 2:39 PM  
Johnston

R6, XS-11, Right Bank (MY-00)



11/9/21, 9:38 AM  
Johnston County

R6, XS-11, Right Bank (MY-01)





3/3/21, 2:01 PM  
Johnston

MS-R2, XS-12, Upstream (MY-00)



11/9/21 9:01 AM  
Johnston County

MS-R2, XS-12, Upstream (MY-01)



3/3/21, 2:00 PM  
Johnston

MS-R2, XS-12, Downstream (MY-00)



11/9/21 9:01 AM  
Johnston County

MS-R2, XS-12, Downstream (MY-01)





3/3/21, 2:00 PM  
Johnston

MS-R2, XS-12, Left Bank (MY-00)



11/9/21 9:01 AM  
Johnston County

MS-R2, XS-12, Left Bank (MY-01)



3/3/21, 2:00 PM  
Johnston

MS-R2, XS-12, Right Bank (MY-00)



11/9/21 9:01 AM  
Johnston County

MS-R2, XS-12, Right Bank (MY-01)





MS-R2, XS-13, Upstream (MY-00)



MS-R2, XS-13, Upstream (MY-01)



MS-R2, XS-13, Downstream (MY-00)



MS-R2, XS-13, Downstream (MY-01)





3/3/21, 2:02 PM  
Johnston

MS-R2, XS-13, Left Bank (MY-00)



11/9/21 9:02 AM  
Johnston County

MS-R2, XS-13, Left Bank (MY-01)



3/3/21, 2:02 PM  
Johnston

MS-R2, XS-13, Right Bank (MY-00)



11/9/21 9:02 AM  
Johnston County

MS-R2, XS-13, Right Bank (MY-01)





5/4/21, 9:19 AM  
Johnston

PS-1 – MS-R1 Culvert Crossing, Upstream (MY-00)



11/9/21 12:40 PM  
Johnston County

PS-1 – MS-R1 Culvert Crossing, Upstream (MY-01)



5/4/21, 10:21 AM  
Johnston

PS-1 – MS-R1 Culvert Crossing, Downstream (MY-00)



11/9/21 12:42 PM  
Johnston County

PS-1 – MS-R1 Culvert Crossing, Downstream (MY-01)





PS-2 – MS-R2 Culvert Crossing, Upstream (MY-00)



PS-2 – MS-R2 Culvert Crossing, Upstream (MY-01)



PS-2 – MS-R2 Culvert Crossing, Downstream (MY-00)



PS-2 – MS-R2 Culvert Crossing, Downstream (MY-01)



11/9/21 12:40 PM  
Johnston County



PS-3 – MS-R2, Upstream (MY-01)

11/9/21 12:40 PM  
Johnston County



PS-3 – MS-R2, Downstream (MY-01)





Encroachment Area 1, MS-R2, Upstream of Culvert (MY-01)



Encroachment Area 2, MS-R2, Downstream of Culvert (MY-01)



# Appendix B:

# Vegetation Plot Data

Final Plant List

Vegetation Performance Standards Summary Table

Vegetation Plot Counts and Densities Table

Photos: Vegetation Plot Photos



| Buffalo Creek Mitigation Project<br>Final Planting List |                   |              |             |                   |
|---|-------------------|--------------|-------------|-------------------|
| Species   | Common Name       | Stems        | % Planted   | Mitigation Plan % |
| <i>Fraxinus pennsylvanica</i>                           | Green Ash         | 132          | 3.00%       | 3%                |
| <i>Betula nigra</i>                                     | River birch       | 440          | 10.00%      | 10%               |
| <i>Tilia americana</i>                                  | Basswood          | 440          | 10.00%      | 10%               |
| <i>Quercus alba</i>                                     | White oak         | 440          | 10.00%      | 10%               |
| <i>Platanus occidentalis</i>                            | American sycamore | 440          | 10.00%      | 10%               |
| <i>Nyssa sylvatica</i>                                  | Black gum         | 440          | 10.00%      | 10%               |
| <i>Liriodendron tulipifera</i>                          | Tulip Poplar      | 440          | 10.00%      | 10%               |
| <i>Quercus rubra</i>                                    | Northern red oak  | 440          | 10.00%      | 10%               |
| <i>Diospyros virginiana</i>                             | Persimmon         | 176          | 4.00%       | 4%                |
| <i>Carpinus caroliniana</i>                             | Ironwood          | 176          | 4.00%       | 4%                |
| <i>Hamamelis virginiana</i>                             | Witch hazel       | 176          | 4.00%       | 4%                |
| <i>Asimina triloba</i>                                  | Pawpaw            | 176          | 4.00%       | 4%                |
| <i>Lindera benzoin</i>                                  | Spicebush         | 176          | 4.00%       | 4%                |
| <i>Alnus serulatta</i>                                  | Tag Alder         | 132          | 3.00%       | 3%                |
| <i>Corylus americana</i>                                | Hazelnut          | 176          | 4.00%       | 4%                |
| <b>Total</b>  |                   | <b>4,400</b> | <b>100%</b> |                   |

\* There were no changes of the Final Plant list from the Mitigation Plan



| Vegetation Plot Counts and Densities Table |            |
|--|------------|
| Planted Acreage                            | 6.34       |
| Date of Initial Plant                      | 2021-03-03 |
| Date(s) of Supplemental Plant(s)           | #N/A       |
| Date(s) Mowing                             | #N/A       |
| Date of Current Survey                     | 2021-11-09 |
| Plot size (ACRES)                          | 0.0247     |

|  | Scientific Name                  | Common Name         | Tree/S hrub | Indicator Status | Veg Plot 1 F |       | Veg Plot 2 F |       | Veg Plot 3 F |       | Veg Plot 4 F |       | Veg Plot 5 F |       | Veg Plot 6 F |       | Veg Plot 7 R | Veg Plot 8 R |
|--|----------------------------------|---------------------|-------------|------------------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|-------|--------------|--------------|
|  |                                  |                     |             |                  | Planted      | Total | Planted      | Total | Planted      | Total | Planted      | Total | Planted      | Total | Planted      | Total | Total        | Total        |
| Species Included in Approved Mitigation Plan | <i>Alnus serrulata</i>           | hazel alder         | Tree        | OBL              | 2            | 2     |              |       |              |       |              |       | 1            | 1     |              |       |              | 2            |
|  | <i>Asimina triloba</i>           | pawpaw              | Tree        | FAC              | 1            | 1     |              |       | 1            | 1     | 1            | 1     |              |       | 2            | 2     |              | 1            |
|  | <i>Betula nigra</i>              | river birch         | Tree        | FACW             |              |       | 2            | 2     | 1            | 1     | 1            | 1     | 1            | 1     | 1            | 1     | 1            | 1            |
|  | <i>Carpinus caroliniana</i>      | American hornbeam   | Tree        | FAC              | 1            | 1     | 1            | 1     |              |       | 1            | 1     | 1            | 1     | 2            | 2     |              |              |
|  | <i>Corylus americana</i>         | American hazelnut   | Shrub       | FACU             | 1            | 1     | 2            | 2     | 1            | 1     |              |       | 1            | 1     |              |       |              |              |
|  | <i>Diospyros virginiana</i>      | common persimmon    | Tree        | FAC              | 3            | 3     | 1            | 1     |              |       |              |       |              |       |              |       |              |              |
|  | <i>Fraxinus pennsylvanica</i>    | green ash           | Tree        | FACW             |              |       | 1            | 1     |              |       | 3            | 3     |              |       | 1            | 1     | 1            | 1            |
|  | <i>Hamamelis virginiana</i>      | American witchhazel | Tree        | FACU             |              |       |              |       | 2            | 2     |              |       |              |       |              |       |              | 1            |
|  | <i>Lindera benzoin</i>           | northern spicebush  | Tree        | FAC              |              |       | 1            | 1     |              |       |              |       | 1            | 1     |              |       |              | 1            |
|  | <i>Liriodendron tulipifera</i>   | tuliptree           | Tree        | FACU             |              |       |              |       | 1            | 1     | 2            | 2     | 2            | 2     |              |       |              | 2            |
|  | <i>Nyssa sylvatica</i>           | blackgum            | Tree        | FAC              | 1            | 1     |              |       |              |       |              |       | 1            | 1     |              |       |              | 2            |
|  | <i>Platanus occidentalis</i>     | American sycamore   | Tree        | FACW             |              |       |              |       | 8            | 8     | 2            | 2     | 1            | 1     | 3            | 3     |              | 1            |
|  | <i>Quercus alba</i>              | white oak           | Tree        | FACU             | 3            | 3     | 2            | 2     | 1            | 1     | 2            | 2     | 2            | 2     | 1            | 1     | 1            | 1            |
| <i>Quercus rubra</i>                         | northern red oak                 | Tree                | FACU        | 3                | 3            | 2     | 2            | 1     | 1            | 1     | 1            |       |              | 3     | 3            | 1     |              |              |
| <i>Tilia americana</i>                       | American basswood                | Tree                | FACU        |                  |              | 1     | 1            |       |              |       |              |       |              |       |              |       |              |              |
| Sum  | Performance Standard             |                     |             |                  | 15           | 15    | 13           | 13    | 16           | 16    | 13           | 13    | 13           | 13    | 13           | 13    | 9            | 9            |
| Mitigation Plan Performance Standard         | Current Year Stem Count          |                     |             |                  | 15           |       | 13           |       | 16           |       | 13           |       | 13           |       | 13           |       | 9            | 9            |
|  | Stems/Acre                       |                     |             |                  | 607          |       | 526          |       | 648          |       | 526          |       | 526          |       | 526          |       | 364          | 364          |
|  | Species Count                    |                     |             |                  | 8            |       | 9            |       | 8            |       | 8            |       | 10           |       | 7            |       | 7            | 8            |
|  | Dominant Species Composition (%) |                     |             |                  | 20           |       | 15           |       | 50           |       | 23           |       | 15           |       | 23           |       | 22           | 22           |
|  | Average Plot Height              |                     |             |                  | 2            |       | 2            |       | 2            |       | 3            |       | 2            |       | 2            |       | 1            | 2            |
|  | % Invasives                      |                     |             |                  | 0            |       | 0            |       | 0            |       | 0            |       | 0            |       | 0            |       | 0            | 0            |
| Post Mitigation Plan Performance Standard    | Current Year Stem Count          |                     |             |                  | 15           |       | 13           |       | 16           |       | 13           |       | 13           |       | 13           |       | 9            | 9            |
|  | Stems/Acre                       |                     |             |                  | 607          |       | 526          |       | 648          |       | 526          |       | 526          |       | 526          |       | 364          | 364          |
|  | Species Count                    |                     |             |                  | 8            |       | 9            |       | 8            |       | 8            |       | 10           |       | 7            |       | 7            | 8            |
|  | Dominant Species Composition (%) |                     |             |                  | 20           |       | 15           |       | 50           |       | 23           |       | 15           |       | 23           |       | 22           | 22           |
|  | Average Plot Height              |                     |             |                  | 2            |       | 2            |       | 2            |       | 3            |       | 2            |       | 2            |       | 1            | 2            |
|  | % Invasives                      |                     |             |                  | 0            |       | 0            |       | 0            |       | 0            |       | 0            |       | 0            |       | 0            | 0            |

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.



| Vegetation Performance Standards Summary Table |                    |              |           |             |                    |              |           |             |              |              |           |             |
|--|--------------------|--------------|-----------|-------------|--------------------|--------------|-----------|-------------|--------------|--------------|-----------|-------------|
|  | Veg Plot 1 F       |              |           |             | Veg Plot 2 F       |              |           |             | Veg Plot 3 F |              |           |             |
|  | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac.    | Av. Ht. (ft) | # Species | % Invasives |
| Monitoring Year 7                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 5                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 3                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 2                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 1                              | 607                | 2            | 8         | 0           | 526                | 2            | 9         | 0           | 648          | 2            | 8         | 0           |
| Monitoring Year 0                              | 688                | 2            | 8         | 0           | 607                | 1            | 11        | 0           | 688          | 2            | 8         | 0           |
|  | Veg Plot 4 F       |              |           |             | Veg Plot 5 F       |              |           |             | Veg Plot 6 F |              |           |             |
|  | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac.    | Av. Ht. (ft) | # Species | % Invasives |
| Monitoring Year 7                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 5                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 3                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 2                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 1                              | 526                | 3            | 8         | 0           | 526                | 2            | 10        | 0           | 526          | 2            | 7         | 0           |
| Monitoring Year 0                              | 607                | 2            | 10        | 0           | 648                | 2            | 12        | 0           | 769          | 2            | 9         | 0           |
|  | Veg Plot Group 1 R |              |           |             | Veg Plot Group 2 R |              |           |             |              |              |           |             |
|  | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives | Stems/Ac.          | Av. Ht. (ft) | # Species | % Invasives |              |              |           |             |
| Monitoring Year 7                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 5                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 3                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 2                              |                    |              |           |             |                    |              |           |             |              |              |           |             |
| Monitoring Year 1                              | 364                | 1            | 7         | 0           | 364                | 2            | 8         | 0           |              |              |           |             |
| Monitoring Year 0                              | 648                | 2            | 12        | 0           | 729                | 2            | 11        | 0           |              |              |           |             |

\*Each monitoring year represents a different plot for the random vegetation plot "groups". Random plots are denoted with an R, and fixed plots with an F.





4/29/21, 3:39 PM  
Johnston

Fixed Veg Plot 1 (MY-00)



11/9/21 11:50 AM  
Johnston County

Fixed Veg Plot 1 (MY-01)



4/29/21, 3:16 PM  
Johnston

Fixed Veg Plot 2 (MY-00)



11/9/21 11:39 AM  
Johnston County

Fixed Veg Plot 2 (MY-01)





3/25/21, 1:38 PM  
Johnston

Fixed Veg Plot 3 (MY-00)



11/9/21 10:47 AM  
Johnston County

Fixed Veg Plot 3 (MY-01)



3/25/21, 2:00 PM  
Johnston

Fixed Veg Plot 4 (MY-00)



11/9/21 10:29 AM  
Johnston County

Fixed Veg Plot 4 (MY-01)





4/29/21, 4:24 PM  
Johnston

Fixed Veg Plot 5 (MY-00)



11/9/21 9:33 AM  
Johnston County

Fixed Veg Plot 5 (MY-01)



3/25/21, 11:37 AM  
Johnston

Fixed Veg Plot 6 (MY-00)



11/9/21 9:03 AM  
Johnston County

Fixed Veg Plot 6 (MY-01)





Random Veg Plot 7, Facing Northwest (MY-01)



Random Veg Plot 7, Facing Southeast (MY-01)



Random Veg Plot 8, Facing Northeast (MY-01)



Random Veg Plot 8, Facing Southwest (MY-01)




# Appendix C:

# Stream Geomorphology Data

Cross-Sections with Annual Overlays  
Baseline Stream Data Summary Tables  
Cross-Section Morphology Data



Cross-Section 1 (R3 lower - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 272.686   | TLP      |
| 1.325      | 272.053   |          |
| 5.35992211 | 271.617   |          |
| 9.250104   | 270.758   |          |
| 13.2430561 | 270.217   |          |
| 18.2725992 | 269.773   |          |
| 20.8121288 | 269.749   | TLB, BKF |
| 22.0677064 | 269.29    |          |
| 22.713857  | 268.983   |          |
| 23.4012148 | 268.61    |          |
| 23.9860195 | 268.448   | LEW      |
| 24.9560922 | 268.449   |          |
| 25.9247883 | 268.448   | THW      |
| 26.4445399 | 268.588   | REW      |
| 27.3161063 | 268.956   |          |
| 28.4885906 | 269.439   |          |
| 29.8808746 | 269.826   | TRB      |
| 33.2099595 | 269.898   |          |
| 37.3173329 | 269.426   |          |
| 40.0704662 | 269.582   |          |
| 44.5161945 | 269.596   |          |
| 49.0048753 | 269.434   |          |
| 50         | 269.501   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 269.76 | 269.75 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.00   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 268.18 | 268.45 |     |     |     |     |     |     |
| LTOB Elevation                                       | 269.76 | 269.75 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.58   | 1.301  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 6.88   | 6.88   |     |     |     |     |     |     |



Cross-Section 2 (MS-R1 - Pool) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 267.239   | TLP      |
| 1.66029907 | 267.123   |          |
| 5.06937471 | 267.058   |          |
| 9.07713655 | 267.138   |          |
| 15.1916834 | 267.104   |          |
| 16.4318733 | 266.963   | TLB      |
| 17.632575  | 266.663   |          |
| 18.8054594 | 266.304   |          |
| 20.6319822 | 266.022   |          |
| 21.8784179 | 265.678   |          |
| 22.6475504 | 265.232   | LEW      |
| 23.3612647 | 265.129   |          |
| 24.3094863 | 264.851   |          |
| 24.9831079 | 264.679   |          |
| 25.9343831 | 264.598   |          |
| 26.842297  | 264.664   |          |
| 27.5652059 | 264.593   | THW      |
| 28.3272452 | 264.709   |          |
| 29.1626732 | 264.774   |          |
| 29.6616712 | 264.833   | REW      |
| 30.1585415 | 265.679   |          |
| 30.7324368 | 265.838   |          |
| 31.3250826 | 266.422   |          |
| 32.3819525 | 266.484   | TRB, BKF |
| 37.121151  | 266.533   |          |
| 41.9843163 | 266.435   |          |
| 47.0513903 | 266.545   |          |
| 49.1955419 | 266.61    |          |
| 50         | 266.726   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 266.51 | 266.46 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.01   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 264.61 | 264.59 |     |     |     |     |     |     |
| LTOB Elevation                                       | 266.51 | 266.48 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.9    | 1.891  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 15.14  | 15.47  |     |     |     |     |     |     |



Cross-Section 3 (MS-R1 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 266.915   | TLP      |
| 1.09450445 | 266.867   |          |
| 5.08930614 | 266.948   |          |
| 9.04461442 | 266.766   |          |
| 13.1363505 | 266.697   |          |
| 16.0912096 | 266.692   | TLB      |
| 17.0471784 | 266.487   |          |
| 17.8444568 | 266.062   |          |
| 18.8251384 | 265.605   |          |
| 19.8923312 | 265.067   |          |
| 20.9470622 | 264.992   |          |
| 21.8889471 | 265.061   | LEW      |
| 23.3026785 | 264.988   |          |
| 24.712495  | 264.907   |          |
| 26.2349468 | 264.644   | THW      |
| 27.1977814 | 264.772   |          |
| 27.7339759 | 264.89    | REW      |
| 28.5680642 | 265.511   |          |
| 29.4613931 | 265.978   |          |
| 30.4110304 | 266.279   |          |
| 31.096981  | 266.464   | TRB, BKF |
| 34.2614123 | 266.652   |          |
| 38.4567673 | 266.715   |          |
| 44.0483059 | 266.61    |          |
| 48.9261894 | 266.453   |          |
| 50         | 266.472   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 266.54 | 266.41 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.03   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 265.08 | 264.64 |     |     |     |     |     |     |
| LTOB Elevation                                       | 266.54 | 266.46 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.46   | 1.82   |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 15.47  | 16.23  |     |     |     |     |     |     |



Cross-Section 4 (MS-R1 - Pool) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 260.718   | TLP      |
| 1.18189043 | 260.526   |          |
| 5.00280811 | 260.698   |          |
| 8.86648363 | 260.523   |          |
| 13.0953587 | 260.504   | TLB, BKF |
| 15.1754963 | 260.328   |          |
| 16.8498163 | 260.317   |          |
| 18.2406897 | 260.125   |          |
| 19.7998449 | 259.628   |          |
| 21.005388  | 259.349   |          |
| 22.5163032 | 259.077   |          |
| 23.8318198 | 258.937   |          |
| 24.9887233 | 258.659   | LEW      |
| 24.7919499 | 258.661   |          |
| 25.4380727 | 258.402   |          |
| 25.9502596 | 258.06    |          |
| 26.6279148 | 257.774   |          |
| 27.7754755 | 257.746   | THW      |
| 28.7590621 | 257.883   |          |
| 29.288742  | 258.271   |          |
| 29.597237  | 259.168   | REW      |
| 29.9287238 | 259.673   |          |
| 30.3429652 | 259.87    |          |
| 30.942659  | 260.695   | TRB      |
| 35.0170936 | 260.696   |          |
| 38.8723928 | 260.794   |          |
| 42.9398283 | 260.505   |          |
| 47.0416013 | 260.635   |          |
| 49.1736621 | 260.797   |          |
| 50         | 260.951   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 260.58 | 260.64 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 0.95   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 257.83 | 257.75 |     |     |     |     |     |     |
| LTOB Elevation                                       | 260.58 | 260.50 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 2.75   | 2.758  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 23.68  | 21.25  |     |     |     |     |     |     |



### Cross-Section 5 (MS-R1 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 260.627   | TLP      |
| 1.36720518 | 260.484   |          |
| 4.9490098  | 260.33    |          |
| 9.07314637 | 260.084   |          |
| 12.7966094 | 260.288   |          |
| 16.8604219 | 260.078   |          |
| 19.2807294 | 259.937   | TLB, BKF |
| 20.4164466 | 259.529   |          |
| 21.3685663 | 259.172   |          |
| 22.0398887 | 258.924   |          |
| 22.5333    | 258.85    | LEW      |
| 24.1002391 | 258.626   |          |
| 25.8377029 | 258.504   | THW      |
| 27.0894532 | 258.615   |          |
| 28.423525  | 258.753   | REW      |
| 29.1347467 | 258.593   |          |
| 29.0541826 | 258.592   |          |
| 30.4775229 | 259.088   |          |
| 31.4177478 | 259.354   |          |
| 32.4857201 | 259.909   |          |
| 35.8275025 | 260.063   | TRB      |
| 39.8699424 | 260.075   |          |
| 43.899666  | 259.948   |          |
| 47.8879112 | 259.98    |          |
| 50         | 260.109   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 259.95 | 259.94 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.00   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 258.52 | 258.50 |     |     |     |     |     |     |
| LTOB Elevation                                       | 259.95 | 259.94 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.43   | 1.433  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 12.96  | 12.95  |     |     |     |     |     |     |



Cross-Section 6 (R4 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 261.605   | TLP      |
| 1.08301293 | 261.58    |          |
| 4.96370688 | 261.389   |          |
| 10.0433242 | 261.44    |          |
| 13.8674419 | 261.462   |          |
| 17.9335231 | 261.019   |          |
| 20.2257812 | 261.161   |          |
| 21.4460917 | 261.1     | TLB      |
| 22.4334612 | 260.903   |          |
| 23.1616288 | 260.498   | LEW      |
| 24.0053156 | 260.303   |          |
| 24.7978364 | 260.219   | THW      |
| 25.7480548 | 260.281   |          |
| 26.3680877 | 260.405   | REW      |
| 26.9924924 | 260.67    |          |
| 28.4992296 | 260.867   | TRB, BKF |
| 31.9376194 | 260.637   |          |
| 35.882922  | 260.329   |          |
| 40.2179737 | 260.255   |          |
| 44.9481537 | 260.039   |          |
| 48.6070186 | 259.921   |          |
| 50         | 259.991   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 260.86 | 260.84 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.05   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 260.34 | 260.22 |     |     |     |     |     |     |
| LTOB Elevation                                       | 260.86 | 260.87 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 0.52   | 0.648  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 2.10   | 2.26   |     |     |     |     |     |     |



Cross-Section 7 (R5 lower - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 262.861   | TLP      |
| 0.98800051 | 262.407   |          |
| 4.80830334 | 262.448   |          |
| 8.97281589 | 262       |          |
| 12.9867873 | 262.024   |          |
| 17.8704355 | 262.025   | TLB      |
| 19.9876664 | 261.702   |          |
| 21.1916684 | 261.431   |          |
| 22.3549668 | 261.134   |          |
| 23.4467943 | 260.703   | LEW      |
| 24.8132101 | 260.698   |          |
| 25.4170512 | 260.497   | THW      |
| 26.5051964 | 260.952   | REW      |
| 27.0545139 | 261.251   |          |
| 27.9338986 | 261.544   |          |
| 28.9377264 | 261.86    | TRB, BKF |
| 31.9748849 | 261.725   |          |
| 36.0246994 | 261.778   |          |
| 39.9147641 | 261.553   |          |
| 43.8915735 | 260.593   |          |
| 48.8851993 | 260.448   |          |
| 50         | 260.657   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 261.95 | 261.85 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.01   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 260.54 | 260.50 |     |     |     |     |     |     |
| LTOB Elevation                                       | 261.95 | 261.86 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.413  | 1.363  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 6.62   | 6.70   |     |     |     |     |     |     |



Cross-Section 8 (R5 lower - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 257.362   | TLP      |
| 0.92907266 | 257.228   |          |
| 4.92627445 | 257.223   |          |
| 8.90200343 | 257.106   |          |
| 13.2767421 | 257.588   |          |
| 16.1933567 | 257.557   |          |
| 17.9659338 | 257.564   | TLB, BKF |
| 19.9983027 | 257.227   |          |
| 21.6850335 | 256.762   |          |
| 22.8811756 | 256.343   | LEW      |
| 23.8055595 | 256.136   | THW      |
| 24.7497299 | 256.249   |          |
| 25.9341857 | 256.35    |          |
| 26.3726559 | 256.482   | REW      |
| 27.4941407 | 256.846   |          |
| 28.4073312 | 257.319   |          |
| 29.7524929 | 257.635   | TRB      |
| 32.912213  | 257.73    |          |
| 35.890617  | 257.741   |          |
| 39.1439305 | 258.402   |          |
| 44.1922734 | 258.555   |          |
| 49.2116578 | 258.64    |          |
| 50         | 258.975   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 257.59 | 257.54 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.02   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 256.11 | 256.14 |     |     |     |     |     |     |
| LTOB Elevation                                       | 257.59 | 257.56 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.479  | 1.428  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 8.35   | 8.61   |     |     |     |     |     |     |



Cross-Section 9 (MS-R2 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 254.58    | TLP      |
| 1.58507035 | 254.347   |          |
| 5.61094823 | 254.422   |          |
| 9.70787644 | 254.584   |          |
| 13.5158398 | 254.381   |          |
| 17.2102213 | 254.355   | TLB, BKF |
| 18.3459681 | 253.997   |          |
| 18.8533301 | 253.727   |          |
| 19.8126074 | 253.25    |          |
| 20.2355576 | 252.945   |          |
| 21.3091597 | 252.654   |          |
| 22.3161529 | 252.565   |          |
| 23.4088643 | 252.517   | THW      |
| 24.4107776 | 252.726   |          |
| 25.2921743 | 252.886   |          |
| 26.698527  | 252.962   |          |
| 27.1870483 | 253.057   | REW      |
| 28.0908359 | 253.374   |          |
| 29.2747272 | 254.026   |          |
| 30.8796731 | 254.474   | TRB      |
| 32.0417858 | 254.56    |          |
| 35.8749924 | 254.814   |          |
| 39.9901603 | 254.716   |          |
| 44.845661  | 254.823   |          |
| 48.3637342 | 255.098   |          |
| 50         | 255.316   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 254.44 | 254.43 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 0.96   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 252.66 | 252.52 |     |     |     |     |     |     |
| LTOB Elevation                                       | 254.44 | 254.36 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.776  | 1.838  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 15.98  | 15.00  |     |     |     |     |     |     |



Cross-Section 10 (MS-R2 - Pool) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 254.455   | TLP      |
| 1.38691348 | 254.328   |          |
| 4.87161616 | 254.397   |          |
| 8.66896447 | 254.205   |          |
| 12.6660351 | 254.221   | TLB      |
| 16.8348298 | 253.998   |          |
| 18.0215792 | 253.75    |          |
| 18.8329017 | 253.442   |          |
| 19.8142196 | 253.133   |          |
| 20.5955995 | 252.762   | LEW      |
| 21.9344823 | 252.391   |          |
| 22.9701535 | 252.276   |          |
| 23.6178506 | 251.983   |          |
| 24.069435  | 251.8     |          |
| 24.7307367 | 251.401   |          |
| 25.3850128 | 251.222   |          |
| 26.1158133 | 251.1     | THW      |
| 26.8994636 | 251.298   |          |
| 27.2738647 | 251.532   |          |
| 27.8499593 | 251.685   | REW      |
| 28.4216454 | 252.931   |          |
| 28.9767961 | 253.098   |          |
| 29.5193928 | 253.638   |          |
| 30.70546   | 254.172   | TRB, BKF |
| 33.9386895 | 254.27    |          |
| 36.695188  | 254.56    |          |
| 41.1765352 | 254.987   |          |
| 45.7403537 | 255.743   |          |
| 48.7717218 | 255.933   |          |
| 50         | 256.301   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 254.21 | 254.34 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 0.95   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 251.29 | 251.10 |     |     |     |     |     |     |
| LTOB Elevation                                       | 254.21 | 254.17 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 2.923  | 3.072  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 25.22  | 22.39  |     |     |     |     |     |     |



Cross-Section 11 (R6 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 253.334   | TLP      |
| 1.08220377 | 253.255   |          |
| 4.84857464 | 253.043   |          |
| 8.81132368 | 253.106   |          |
| 12.8527896 | 253.102   |          |
| 16.8709366 | 253.203   | TLB      |
| 18.8158569 | 253.122   |          |
| 19.85494   | 252.801   |          |
| 20.8523718 | 252.469   |          |
| 21.7405627 | 252.104   |          |
| 22.2472111 | 251.768   | LEW      |
| 23.1197362 | 251.586   |          |
| 24.4416094 | 251.451   |          |
| 25.8247163 | 251.418   | THW      |
| 26.2209227 | 251.594   |          |
| 26.7868961 | 251.808   | REW      |
| 27.6025434 | 252.206   |          |
| 28.8824803 | 252.385   |          |
| 30.219162  | 252.67    |          |
| 31.6128139 | 253.074   | TRB, BKF |
| 34.0217107 | 253.253   |          |
| 37.8098062 | 253.341   |          |
| 41.8827747 | 253.669   |          |
| 45.8565159 | 253.711   |          |
| 48.8379005 | 254.088   |          |
| 50         | 254.423   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 253.11 | 253.05 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.01   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 251.46 | 251.42 |     |     |     |     |     |     |
| LTOB Elevation                                       | 253.11 | 253.07 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.651  | 1.656  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 11.39  | 11.65  |     |     |     |     |     |     |



Cross-Section 12 (MS-R2 - Riffle) MY1




| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 252.051   | TLP      |
| 1.0858697  | 251.651   |          |
| 5.03945404 | 251.75    |          |
| 9.15951838 | 251.935   |          |
| 13.2363515 | 251.821   |          |
| 16.8288468 | 251.676   |          |
| 18.4587359 | 251.568   | TLB, BKF |
| 19.7098926 | 251.248   |          |
| 20.899627  | 250.63    | LEW      |
| 21.6397473 | 250.263   |          |
| 22.3094335 | 250.009   |          |
| 23.4175602 | 250.06    |          |
| 24.5373222 | 249.89    |          |
| 25.195684  | 249.858   |          |
| 26.1005012 | 249.716   | THW      |
| 27.4497065 | 249.972   |          |
| 28.4844456 | 250.04    | REW      |
| 28.4774547 | 250.038   |          |
| 29.5166177 | 250.401   |          |
| 30.6976732 | 250.737   |          |
| 31.95394   | 251.156   |          |
| 33.2442737 | 251.637   | TRB      |
| 36.1307542 | 251.77    |          |
| 40.1928006 | 251.949   |          |
| 44.0151053 | 251.851   |          |
| 49.0522599 | 251.694   |          |
| 50         | 252.047   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 251.51 | 251.55 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 1.00   | 1.01   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 249.79 | 249.72 |     |     |     |     |     |     |
| LTOB Elevation                                       | 251.51 | 251.57 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 1.729  | 1.852  |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 16.19  | 16.47  |     |     |     |     |     |     |



Cross-Section 13 (MS-R2 - Pool) MY1



| Distance   | Elevation | Features |
|------------|-----------|----------|
| 0          | 251.258   | TLP      |
| 1.02484975 | 250.929   |          |
| 4.98061703 | 251.021   |          |
| 8.93014496 | 251.06    |          |
| 13.0837656 | 251.159   |          |
| 17.0068218 | 251.01    | TLB      |
| 17.5626069 | 250.91    |          |
| 17.9385843 | 250.288   |          |
| 18.2574086 | 250.259   |          |
| 18.6530787 | 249.633   |          |
| 19.1485819 | 248.739   | LEW      |
| 19.8679378 | 248.119   |          |
| 20.7127585 | 247.953   |          |
| 21.4814722 | 245.52    | THW      |
| 22.8503591 | 245.59    |          |
| 23.4439829 | 245.957   |          |
| 24.627839  | 246.138   |          |
| 25.4158681 | 246.635   |          |
| 26.2479985 | 247.052   |          |
| 26.9005745 | 247.944   |          |
| 27.7451706 | 248.39    |          |
| 28.6212225 | 248.725   | REW      |
| 29.1659031 | 249.674   |          |
| 29.9679437 | 250.007   |          |
| 31.132679  | 250.265   |          |
| 32.3645156 | 250.507   |          |
| 33.373492  | 250.594   |          |
| 34.8455314 | 250.585   |          |
| 37.1226716 | 250.871   |          |
| 40.738109  | 251.046   | TRB      |
| 45.4759864 | 251.149   |          |
| 48.9306627 | 251.406   |          |
| 50         | 251.654   | TRP      |

|  | MY0    | MY1    | MY2 | MY3 | MY4 | MY5 | MY6 | MY7 |
|--|--------|--------|-----|-----|-----|-----|-----|-----|
| Bankfull Elevation - Based on As-Built Bankfull Area | 251.18 | 250.68 |     |     |     |     |     |     |
| Bank Height Ratio - Based on As-Built Bankfull Area  | 0.96   | 1.06   |     |     |     |     |     |     |
| Thalweg Elevation                                    | 247.57 | 245.52 |     |     |     |     |     |     |
| LTOB Elevation                                       | 251.05 | 251.01 |     |     |     |     |     |     |
| LTOB Max Depth                                       | 3.48   | 5.49   |     |     |     |     |     |     |
| LTOB Cross Sectional Area                            | 35.74  | 45.43  |     |     |     |     |     |     |



| Baseline Stream Data Summary (Data Collected May 2021)<br>Buffalo Creek Tributaries Mitigation Project: MS-R1 |                                     |      |     |     |     |        |      |                           |      |     |
|---|-------------------------------------|------|-----|-----|-----|--------|------|---------------------------|------|-----|
| Parameter   | Pre-Existing Condition (applicable) |      |     |     |     | Design |      | Monitoring Baseline (MY0) |      |     |
|   | Min                                 | Mean | Med | Max | n   | Min    | Max  | Min                       | Max  | n   |
| <b>Riffle Only</b>  |                                     |      |     |     |     |        |      |                           |      |     |
| Bankfull Width (ft)   |                                     | 10.6 |     |     | 1.0 |        | 14.0 |                           | 15.1 | 2.0 |
| Floodprone Width (ft)   |                                     | 12.5 |     |     | 1.0 | 65.0   | 80.0 |                           | 80.0 | 2.0 |
| Bankfull Mean Depth (ft)  |                                     | 1.6  |     |     | 1.0 |        | 1.2  |                           | 1.1  | 2.0 |
| Bankfull Max Depth (ft)   |                                     | 1.8  |     |     | 1.0 |        | 1.5  |                           | 1.6  | 2.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )  |                                     | 17.2 |     |     | 1.0 |        | 16.5 |                           | 16.2 | 2.0 |
| Width/Depth Ratio   |                                     | 6.6  |     |     | 1.0 |        | 11.9 |                           | 14.1 | 2.0 |
| Entrenchment Ratio  |                                     | 1.2  |     |     | 1.0 | 4.6    | 5.7  |                           | 3.3  | 2.0 |
| Bank Height Ratio   |                                     | 2.6  |     |     | 1.0 |        | 1.0  |                           | 1.0  | 2.0 |
| Max part size (mm) mobilized at bankfull  | 84                                  |      |     |     |     | 79     |      | 87                        |      |     |
| Rosgen Classification   | G4c                                 |      |     |     |     | C4     |      | C4                        |      |     |
| Bankfull Discharge (cfs)  | 70.0                                |      |     |     |     | 70.0   |      | 70.0                      |      |     |
| Sinuosity (ft)  | 1.36                                |      |     |     |     | 1.22   |      | 1.19                      |      |     |
| Water Surface Slope (Channel) (ft/ft)   | 0.0058                              |      |     |     |     | 0.0065 |      | 0.0078                    |      |     |
| Other   |                                     |      |     |     |     |        |      |                           |      |     |

| Baseline Stream Data Summary<br>Buffalo Creek Tributaries Mitigation Project: R3 (lower) |                                     |      |     |     |     |        |      |                           |      |     |
|--|-------------------------------------|------|-----|-----|-----|--------|------|---------------------------|------|-----|
| Parameter  | Pre-Existing Condition (applicable) |      |     |     |     | Design |      | Monitoring Baseline (MY0) |      |     |
|  | Min                                 | Mean | Med | Max | n   | Min    | Max  | Min                       | Max  | n   |
| <b>Riffle Only</b>   |                                     |      |     |     |     |        |      |                           |      |     |
| Bankfull Width (ft)  |                                     | 7.1  |     |     | 1.0 |        | 5.5  |                           | 8.3  | 1.0 |
| Floodprone Width (ft)  |                                     | 22.0 |     |     | 1.0 | 20.0   | 25.0 |                           | 43.0 | 1.0 |
| Bankfull Mean Depth (ft)   |                                     | 0.5  |     |     | 1.0 |        | 0.4  |                           | 0.8  | 1.0 |
| Bankfull Max Depth (ft)  |                                     | 0.8  |     |     | 1.0 |        | 0.5  |                           | 1.6  | 1.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )   |                                     | 3.7  |     |     | 1.0 |        | 2.1  |                           | 6.9  | 1.0 |
| Width/Depth Ratio  |                                     | 13.6 |     |     | 1.0 |        | 14.2 |                           | 10.0 | 1.0 |
| Entrenchment Ratio   |                                     | 3.1  |     |     | 1.0 | 3.6    | 4.6  |                           | 5.2  | 1.0 |
| Bank Height Ratio  |                                     | 1.0  |     |     | 1.0 |        | 1.0  |                           | 1.0  | 1.0 |
| Max part size (mm) mobilized at bankfull   | 156                                 |      |     |     |     | 125    |      | 168                       |      |     |
| Rosgen Classification  | G5                                  |      |     |     |     | B4     |      | B4                        |      |     |
| Bankfull Discharge (cfs)   | 12.0                                |      |     |     |     | 12.0   |      | 12.0                      |      |     |
| Sinuosity (ft)   | 1.12                                |      |     |     |     | 1.13   |      | 1.14                      |      |     |
| Water Surface Slope (Channel) (ft/ft)  | 0.0362                              |      |     |     |     | 0.0363 |      | 0.0289                    |      |     |
| Other  |                                     |      |     |     |     |        |      |                           |      |     |

| Baseline Stream Data Summary<br>Buffalo Creek Tributaries Mitigation Project: MS-R2 |                                     |      |     |     |     |        |      |                           |      |     |
|---|-------------------------------------|------|-----|-----|-----|--------|------|---------------------------|------|-----|
| Parameter   | Pre-Existing Condition (applicable) |      |     |     |     | Design |      | Monitoring Baseline (MY0) |      |     |
|   | Min                                 | Mean | Med | Max | n   | Min    | Max  | Min                       | Max  | n   |
| <b>Riffle Only</b>  |                                     |      |     |     |     |        |      |                           |      |     |
| Bankfull Width (ft)   |                                     | 10.2 |     |     | 1.0 |        | 14.5 |                           | 14.7 | 2.0 |
| Floodprone Width (ft)   |                                     | 51.9 |     |     | 1.0 | 60.0   | 90.0 |                           | 90.0 | 2.0 |
| Bankfull Mean Depth (ft)  |                                     | 1.6  |     |     | 1.0 |        | 1.2  |                           | 1.1  | 2.0 |
| Bankfull Max Depth (ft)   |                                     | 2.3  |     |     | 1.0 |        | 1.6  |                           | 1.7  | 2.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )                                    |                                     | 16.1 |     |     | 1.0 |        | 18.0 |                           | 16.1 | 2.0 |
| Width/Depth Ratio   |                                     | 6.4  |     |     | 1.0 |        | 11.7 |                           | 13.4 | 2.0 |
| Entrenchment Ratio  |                                     | 5.1  |     |     | 1.0 | 4.1    | 6.2  |                           | 3.4  | 2.0 |
| Bank Height Ratio   |                                     | 1.6  |     |     | 1.0 |        | 1.0  |                           | 1.0  | 2.0 |
| Max part size (mm) mobilized at bankfull  | 69                                  |      |     |     |     | 69     |      | 71                        |      |     |
| Rosgen Classification   | G4c/Incised E4                      |      |     |     |     | C4     |      | C4                        |      |     |
| Bankfull Discharge (cfs)  | 75.0                                |      |     |     |     | 75.0   |      | 75.0                      |      |     |
| Sinuosity (ft)  | 1.26                                |      |     |     |     | 1.11   |      | 1.11                      |      |     |
| Water Surface Slope (Channel) (ft/ft)   | 0.0045                              |      |     |     |     | 0.0052 |      | 0.0059                    |      |     |
| Other   |                                     |      |     |     |     |        |      |                           |      |     |

| Baseline Stream Data Summary<br>Buffalo Creek Tributaries Mitigation Project: R4 |                                     |      |     |     |     |        |      |                           |      |     |
|--|-------------------------------------|------|-----|-----|-----|--------|------|---------------------------|------|-----|
| Parameter  | Pre-Existing Condition (applicable) |      |     |     |     | Design |      | Monitoring Baseline (MY0) |      |     |
|  | Min                                 | Mean | Med | Max | n   | Min    | Max  | Min                       | Max  | n   |
| <b>Riffle Only</b>   |                                     |      |     |     |     |        |      |                           |      |     |
| Bankfull Width (ft)  |                                     |      |     |     | 0.0 |        | 5.5  |                           | 5.4  | 1.0 |
| Floodprone Width (ft)  |                                     |      |     |     | 0.0 | 10.0   | 15.0 |                           | 35.0 | 1.0 |
| Bankfull Mean Depth (ft)   |                                     |      |     |     | 0.0 |        | 0.4  |                           | 0.4  | 1.0 |
| Bankfull Max Depth (ft)  |                                     |      |     |     | 0.0 |        | 0.6  |                           | 0.9  | 1.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )                                 |                                     |      |     |     | 0.0 |        | 2.3  |                           | 2.2  | 1.0 |
| Width/Depth Ratio  |                                     |      |     |     | 0.0 |        | 12.9 |                           | 13.6 | 1.0 |
| Entrenchment Ratio   |                                     |      |     |     | 0.0 | 1.8    | 2.7  |                           | 9.2  | 1.0 |
| Bank Height Ratio  |                                     |      |     |     | 0.0 |        | 1.0  |                           | 1.0  | 1.0 |
| Max part size (mm) mobilized at bankfull   |                                     |      |     |     |     | 138    |      | 120                       |      |     |
| Rosgen Classification  | G5c/C5                              |      |     |     |     | B4     |      | B4                        |      |     |
| Bankfull Discharge (cfs)   | 10.0                                |      |     |     |     | 10.0   |      | 10.0                      |      |     |
| Sinuosity (ft)   | 1.07                                |      |     |     |     | 1.05   |      | 1.09                      |      |     |
| Water Surface Slope (Channel) (ft/ft)  | 0.0371                              |      |     |     |     | 0.038  |      | 0.034                     |      |     |
| Other  |                                     |      |     |     |     |        |      |                           |      |     |



**Baseline Stream Data Summary  
Buffalo Creek Tributaries Mitigation Project: R5**

| Parameter  | Pre-Existing Condition (applicable) |        |     |     |     | Design |        | Monitoring Baseline (MY0) |        |     |
|--|-------------------------------------|--------|-----|-----|-----|--------|--------|---------------------------|--------|-----|
|  | Min                                 | Mean   | Med | Max | n   | Min    | Max    | Min                       | Max    | n   |
| <b>Riffle Only</b>                               |                                     |        |     |     |     |        |        |                           |        |     |
| Bankfull Width (ft)                              |                                     | 2.8    |     |     | 1.0 |        | 5.0    |                           | 9.5    | 2.0 |
| Floodprone Width (ft)                            |                                     | 26.2   |     |     | 1.0 | 10.0   | 25.0   |                           | 25.0   | 2.0 |
| Bankfull Mean Depth (ft)                         |                                     | 0.8    |     |     | 1.0 |        | 0.3    |                           | 0.7    | 2.0 |
| Bankfull Max Depth (ft)                          |                                     | 1.0    |     |     | 1.0 |        | 0.5    |                           | 1.4    | 2.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) |                                     | 2.1    |     |     | 1.0 |        | 1.7    |                           | 6.6    | 2.0 |
| Width/Depth Ratio                                |                                     | 3.7    |     |     | 1.0 |        | 14.8   |                           | 13.7   | 2.0 |
| Entrenchment Ratio                               |                                     | 9.3    |     |     | 1.0 | 2.0    | 5.0    |                           | 5.3    | 2.0 |
| Bank Height Ratio                                |                                     | 1.8    |     |     | 1.0 |        | 1.0    |                           | 1.0    | 2.0 |
| Max part size (mm) mobilized at bankfull         |                                     | 134    |     |     |     |        | 96     |                           | 195    |     |
| Rosgen Classification                            |                                     | E5b    |     |     |     |        | B4     |                           | B4     |     |
| Bankfull Discharge (cfs)                         |                                     | 7.0    |     |     |     |        | 7.0    |                           | 7.0    |     |
| Sinuosity (ft)                                   |                                     | 1.14   |     |     |     |        | 1.10   |                           | 1.07   |     |
| Water Surface Slope (Channel) (ft/ft)            |                                     | 0.0275 |     |     |     |        | 0.0287 |                           | 0.0361 |     |
| Other  |                                     |        |     |     |     |        |        |                           |        |     |

**Baseline Stream Data Summary  
Buffalo Creek Tributaries Mitigation Project: R6**

| Parameter  | Pre-Existing Condition (applicable) |        |     |     |     | Design |        | Monitoring Baseline (MY0) |       |     |
|--|-------------------------------------|--------|-----|-----|-----|--------|--------|---------------------------|-------|-----|
|  | Min                                 | Mean   | Med | Max | n   | Min    | Max    | Min                       | Max   | n   |
| <b>Riffle Only</b>                               |                                     |        |     |     |     |        |        |                           |       |     |
| Bankfull Width (ft)                              |                                     | 4.2    |     |     | 1.0 |        | 6.0    |                           | 12.0  | 1.0 |
| Floodprone Width (ft)                            |                                     | 7.9    |     |     | 1.0 | 25.0   | 30.0   |                           | 50.0  | 1.0 |
| Bankfull Mean Depth (ft)                         |                                     | 0.5    |     |     | 1.0 |        | 0.4    |                           | 0.9   | 1.0 |
| Bankfull Max Depth (ft)                          |                                     | 0.8    |     |     | 1.0 |        | 0.6    |                           | 1.7   | 1.0 |
| Bankfull Cross Sectional Area (ft <sup>2</sup> ) |                                     | 2.1    |     |     | 1.0 |        | 2.2    |                           | 11.4  | 1.0 |
| Width/Depth Ratio                                |                                     | 8.2    |     |     | 1.0 |        | 16.4   |                           | 12.6  | 1.0 |
| Entrenchment Ratio                               |                                     | 1.9    |     |     | 1.0 | 4.2    | 5.0    |                           | 4.2   | 1.0 |
| Bank Height Ratio                                |                                     | 1.3    |     |     | 1.0 |        | 1.0    |                           | 1.0   | 1.0 |
| Max part size (mm) mobilized at bankfull         |                                     | 199    |     |     |     |        | 171    |                           | 262   |     |
| Rosgen Classification                            |                                     | B5a    |     |     |     |        | B4     |                           | B4    |     |
| Bankfull Discharge (cfs)                         |                                     | 12.0   |     |     |     |        | 12.0   |                           | 12.0  |     |
| Sinuosity (ft)                                   |                                     | 1.13   |     |     |     |        | 1.11   |                           | 1.10  |     |
| Water Surface Slope (Channel) (ft/ft)            |                                     | 0.0566 |     |     |     |        | 0.0574 |                           | 0.042 |     |
| Other  |                                     |        |     |     |     |        |        |                           |       |     |



**Monitoring Data - Cross Section Morphology Monitoring Summary**  
**Buffalo Creek Tributaries Mitigation Project, DMS Project #100042**

|  | Cross-Section 1 (Riffle - R3 lower) |        |     |     |     |     |     | Cross-Section 2 (Pool - MS-R1)   |        |     |     |     |     |     | Cross-Section 3 (Riffle - MS-R1)    |        |     |     |     |     |     | Cross-Section 4 (Pool - MS-R1)      |        |        |     |     |     |     |  |  |  |  |  |  |  |
|--|-------------------------------------|--------|-----|-----|-----|-----|-----|--|--------|-----|-----|-----|-----|-----|-------------------------------------|--------|-----|-----|-----|-----|-----|-------------------------------------|--------|--------|-----|-----|-----|-----|--|--|--|--|--|--|--|
|  | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0  | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2    | MY3 | MY5 | MY7 | MY+ |  |  |  |  |  |  |  |
| Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area | 269.76                              | 269.75 |     |     |     |     |     | 266.51   | 266.46 |     |     |     |     |     | 266.54                              | 266.41 |     |     |     |     |     |                                     | 260.58 | 260.64 |     |     |     |     |  |  |  |  |  |  |  |
| Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area         | 1.00                                | 1.00   |     |     |     |     |     | 1.00   | 1.01   |     |     |     |     |     | 1.00                                | 1.03   |     |     |     |     |     |                                     | 1.00   | 0.95   |     |     |     |     |  |  |  |  |  |  |  |
| Thalweg Elevation  | 268.18                              | 268.45 |     |     |     |     |     | 264.61   | 264.59 |     |     |     |     |     | 265.08                              | 264.64 |     |     |     |     |     |                                     | 257.83 | 257.75 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Elevation                                      | 269.76                              | 269.75 |     |     |     |     |     | 266.51   | 266.48 |     |     |     |     |     | 266.54                              | 266.46 |     |     |     |     |     |                                     | 260.58 | 260.50 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Max Depth (ft)                                 | 1.58                                | 1.30   |     |     |     |     |     | 1.90   | 1.89   |     |     |     |     |     | 1.46                                | 1.82   |     |     |     |     |     |                                     | 2.75   | 2.76   |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )        | 6.88                                | 6.88   |     |     |     |     |     | 15.14  | 15.47  |     |     |     |     |     | 15.47                               | 16.23  |     |     |     |     |     |                                     | 23.68  | 21.25  |     |     |     |     |  |  |  |  |  |  |  |
|  | Cross-Section 5 (Riffle - MS-R1)    |        |     |     |     |     |     | Cross-Section 6 (Riffle - R4)  |        |     |     |     |     |     | Cross-Section 7 (Riffle - R5 lower) |        |     |     |     |     |     | Cross-Section 8 (Riffle - R5 lower) |        |        |     |     |     |     |  |  |  |  |  |  |  |
|  | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0  | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2    | MY3 | MY5 | MY7 | MY+ |  |  |  |  |  |  |  |
| Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area | 259.95                              | 259.94 |     |     |     |     |     | 260.86   | 260.84 |     |     |     |     |     | 261.95                              | 261.85 |     |     |     |     |     |                                     | 257.59 | 257.54 |     |     |     |     |  |  |  |  |  |  |  |
| Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area         | 1.00                                | 1.00   |     |     |     |     |     | 1.00   | 1.05   |     |     |     |     |     | 1.00                                | 1.01   |     |     |     |     |     |                                     | 1.00   | 1.02   |     |     |     |     |  |  |  |  |  |  |  |
| Thalweg Elevation  | 258.52                              | 258.50 |     |     |     |     |     | 260.34   | 260.22 |     |     |     |     |     | 260.54                              | 260.50 |     |     |     |     |     |                                     | 256.11 | 256.14 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Elevation                                      | 259.95                              | 259.94 |     |     |     |     |     | 260.86   | 260.87 |     |     |     |     |     | 261.95                              | 261.86 |     |     |     |     |     |                                     | 257.59 | 257.56 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Max Depth (ft)                                 | 1.43                                | 1.43   |     |     |     |     |     | 0.52   | 0.65   |     |     |     |     |     | 1.41                                | 1.36   |     |     |     |     |     |                                     | 1.48   | 1.43   |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )        | 12.96                               | 12.95  |     |     |     |     |     | 2.10   | 2.26   |     |     |     |     |     | 6.62                                | 6.70   |     |     |     |     |     |                                     | 8.35   | 8.61   |     |     |     |     |  |  |  |  |  |  |  |
|  | Cross-Section 9 (Riffle - MS-R2)    |        |     |     |     |     |     | Cross-Section 10 (Pool - MS-R2)  |        |     |     |     |     |     | Cross-Section 11 (Riffle - R6)      |        |     |     |     |     |     | Cross-Section 12 (Riffle - MS-R2)   |        |        |     |     |     |     |  |  |  |  |  |  |  |
|  | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0  | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ | MY0                                 | MY1    | MY2    | MY3 | MY5 | MY7 | MY+ |  |  |  |  |  |  |  |
| Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area | 254.44                              | 254.43 |     |     |     |     |     | 254.21   | 254.34 |     |     |     |     |     | 253.11                              | 253.05 |     |     |     |     |     |                                     | 251.51 | 251.55 |     |     |     |     |  |  |  |  |  |  |  |
| Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area         | 1.00                                | 0.96   |     |     |     |     |     | 1.00   | 0.95   |     |     |     |     |     | 1.00                                | 1.01   |     |     |     |     |     |                                     | 1.00   | 1.01   |     |     |     |     |  |  |  |  |  |  |  |
| Thalweg Elevation  | 252.66                              | 252.52 |     |     |     |     |     | 251.29   | 251.10 |     |     |     |     |     | 251.46                              | 251.42 |     |     |     |     |     |                                     | 249.79 | 249.72 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Elevation                                      | 254.44                              | 254.36 |     |     |     |     |     | 254.21   | 254.17 |     |     |     |     |     | 253.11                              | 253.07 |     |     |     |     |     |                                     | 251.51 | 251.57 |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Max Depth (ft)                                 | 1.78                                | 1.84   |     |     |     |     |     | 2.92   | 3.07   |     |     |     |     |     | 1.65                                | 1.66   |     |     |     |     |     |                                     | 1.73   | 1.85   |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )        | 15.98                               | 15.00  |     |     |     |     |     | 25.22  | 22.39  |     |     |     |     |     | 11.39                               | 11.65  |     |     |     |     |     |                                     | 16.19  | 16.47  |     |     |     |     |  |  |  |  |  |  |  |
|  | Cross-Section 13 (Pool - MS-R2)     |        |     |     |     |     |     | <p>The above morphology parameters reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT and industry mitigation providers/practitioners. The outcome resulted in the focus on three primary morphological parameters of interest for the purposes of tracking channel change moving forward. They are the bank height ratio using a constant As-built bankfull area and the cross sectional area and max depth based on each years low top of bank. These are calculated as follows:</p> <p><b>1 - Bank Height Ratio (BHR)</b> takes the As-built bankfull area as the basis for adjusting each subsequent years bankfull elevation. For example if the As-built bankfull area was 10 ft<sup>2</sup>, then the MY1 bankfull elevation would be adjusted until the calculated bankfull area within the MY1 cross section survey = 10 ft<sup>2</sup>. The BHR would then be calculated with the difference between the low top of bank (LTOB) elevation for MY1 and the thalweg elevation for MY1 in the numerator with the difference between the MY1 bankfull elevation and the MY1 thalweg elevation in the denominator. This same process is then carried out in each successive year.</p> <p><b>2 - LTOB Area and Max depth</b> - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recorded and tracked above as LTOB max depth.</p> |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
|  | MY0                                 | MY1    | MY2 | MY3 | MY5 | MY7 | MY+ |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| Bankfull Elevation (ft) - Based on AB-Bankfull <sup>1</sup> Area | 251.18                              | 250.68 |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| Bank Height Ratio_Based on AB Bankfull <sup>1</sup> Area         | 0.96                                | 1.06   |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| Thalweg Elevation  | 247.57                              | 245.52 |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Elevation                                      | 251.05                              | 251.01 |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Max Depth (ft)                                 | 3.48                                | 5.49   |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |
| LTOB <sup>2</sup> Cross Sectional Area (ft <sup>2</sup> )        | 35.74                               | 45.43  |     |     |     |     |     |  |        |     |     |     |     |     |                                     |        |     |     |     |     |     |                                     |        |        |     |     |     |     |  |  |  |  |  |  |  |



# Appendix D:

# Hydrologic Data

Verification of Bankfull Events

Flow Gauge and Crest Gauge Installation Diagrams

Flow Gauge and Crest Gauge Graphs

Wetland Hydrology Criteria and Hydrographs

Rainfall Data Table

Wetland Gauge Soil Notes MY0



**Verification of Bankfull Events - MS-R2**  
**Buffalo Creek Tributaries Mitigation Project**

| Monitoring Year | Date of Collection | Date of Occurrence | Method                         | Photos | Measurement above bankfull (feet) |
|-----------------|--------------------|--------------------|--------------------------------|--------|-----------------------------------|
| MY1             | 5/26/2021          | 3/28/2021          | Pressure Transducer            | No     | 0.011                             |
|                 | 7/13/2021          | 6/10/2021          | Pressure Transducer            | No     | 1.066                             |
|                 | 7/13/2021          | 7/8/2021           | Pressure Transducer            | No     | 0.110                             |
|                 | 7/13/2021          | unknown            | Visual Wrack Lines/Debris      | Yes    | N/A                               |
|                 | 11/9/2021          | 10/25/2021         | Pressure Transducer            | No     | 0.27                              |
|                 | 11/9/2021          | unknown            | Cork Crest Gauge               | Yes    | 0.400                             |
|                 | 11/9/2021          | unknown            | Sediment Floodplain Deposition | Yes    | N/A                               |



7/13/2021




11/9/2021



11/9/2021






FLOW GAUGE #1 - R4

Flow Depth = 0.379 feet

\*All elevations relative to sensor depth






### FLOW GAUGE #2 - R6

Flow Depth = 0.13 feet

\*All elevations relative to sensor depth



# CROSS SECTIONAL VIEW OF STREAM



## Crest Gauge CG-1 (MS-R2)


Bankfull Event Depth = 1.81

\*All elevations relative to sensor depth



### Buffalo Creek Tributaries FG-1 (R4)

Maximum Days of Consecutive Flow: 11 Days - 6/3/2021 - 6/14/2021




\*FG-1: 20 days of cumulative flow

■ Rainfall    — Stream Depth    — Downstream Riffle

\*\*FG-1: 28 days of no flow

### Buffalo Creek Tributaries FG-2 (R6)

Maximum Days of Consecutive Flow: 45 Days - 3/3/2021 - 4/17/2021




\*FG-2: 69 days of cumulative flow

■ Daily Rainfall    — Stream Depth    — Downstream Riffle

\*\*FG-2: 182 days of no flow



### Buffalo Creek Tributaries CG-1 (MS-R2)











## Groundwater Gauge Graphs

### Buffalo Creek Tributaries GW-1 (W1)




### Buffalo Creek Tributaries GW-2 (W1)






### Buffalo Creek Tributaries GW-3 (W1)




### Buffalo Creek Tributaries GW-4 (W2)






### Buffalo Creek Tributaries GW-5 (W2)




### Buffalo Creek Tributaries GW-6 (W2)






# Buffalo Creek Tributaries GW-7 (W3)





## Buffalo Creek Mitigation Site Rainfall Data



**Rainfall Summary Table**

|                             | Jan-2021 | Feb-2021 | Mar-2021 | Apr-2021 | May-2021 | Jun-2021 | Jul-2021 | Aug-2021 | Sep-2021 | Oct-2021 | Nov-2021 | Dec-2021 |
|-----------------------------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|----------|
| <b>Observed Rainfall</b>    | 5.91     | 7.05     | 3.42     | 0.92     | 1.61     | 5.61     | 8.11     | 3.93     | 1.6      | 4.19     | **       | **       |
| <b>WETS 30th Percentile</b> | 2.72     | 2.26     | 3.23     | 2.16     | 2.65     | 2.41     | 3.88     | 3.17     | 2.93     | 2.08     | 2.05     | 2.57     |
| <b>WETS 70th Percentile</b> | 4.62     | 4.09     | 5.03     | 4.2      | 4.58     | 5        | 6.36     | 6.03     | 6.12     | 4.08     | 4.23     | 5.54     |
| <b>Normal</b>               | H        | H        | N        | L        | L        | H        | H        | N        | L        | H        | **       | **       |

\*30th and 70th Percentile data collected from WETS Station : Johnston County



| Groundwater Gauge Installation Soil Notes |                |              |     |             |    |            |
|---|----------------|--------------|-----|-------------|----|------------|
|   | Depth (inches) | Matrix Color | %   | Redox Color | %  | Texture    |
| <b>GW-1</b>                               | 0-4            | 10 YR 2/1    | 100 |             |    | Sandy Loam |
|   | 4-20           | 10 YR 3/1    | 80  | 10 YR 5/2   | 20 | Sandy Loam |
|   | 20-30          | 10 YR 2/1    | 90  | 10 YR 6/8   | 10 | Sandy Loam |
|   | 30-36          | 10 YR 4/1    | 80  | 10 YR 3/2   | 20 | Sandy Loam |
| <b>GW-2</b>                               | 0-24           | 10 YR 2/1    | 40  | 10 YR 4/2   | 40 | Clay Loam  |
|   |                |              |     | 10 YR 6/8   | 20 |            |
|   | 24-30          | 10 YR 2/1    | 100 |             |    | Loam       |
| <b>GW-3</b>                               | 0-4            | 10 YR 2/1    | 100 |             |    | Silty Loam |
|   | 4-16           | 10 YR 4/1    | 90  | 10 YR 4/6   | 10 | Loam       |
|   | 16-24          | 10 YR 2/2    | 100 |             |    | Clay Loam  |
|   | 24-36          | 10 YR 4/1    | 100 |             |    | Clay       |
| <b>GW-4</b>                               | 0-18           | 2.5 YR 4/8   | 100 |             |    | Clay       |
|   | 18-36          | 2.5 YR 4/8   | 75  | 10 YR 3/1   | 25 | Clay       |
|   | 36-42          | 10 YR 5/2    | 100 |             |    | Sand       |
| <b>GW-5</b>                               | 0-8            | 10 YR 4/3    | 100 |             |    | Sandy Loam |
|   | 8-12           | 10 YR 4/2    | 100 |             |    | Clay       |
|   | 12-20          | 10 YR 3/1    | 75  | 10 YR 5/6   | 25 | Clay       |
|   | 20-28          | 10 YR 5/1    | 75  | 10 YR 5/6   | 25 | Clay       |
|   | 28-36          | 10 YR 5/1    | 100 |             |    | Sandy Clay |
| <b>GW-6</b>                               | 0-30           | 10 YR 3/2    | 100 |             |    | Sandy Loam |
|   | 30-36          | 10 YR 5/2    | 100 |             |    | Sand       |
|   | 36-48          | 10 YR 6/3    | 100 |             |    | Sand       |
| <b>GW-7</b>                               | 0-24           | 10 YR 3/2    | 100 |             |    | Sandy Loam |
|   | 24-30          | 10 YR 4/2    | 100 |             |    | Sand       |
|   | 30-36          | 10 YR 5/2    | 100 |             |    | Sand       |



**Appendix E:**  
**Project Timeline and Contact**  
**Info**



| Activity or Deliverable  | Data Collection Complete | Task Completion or Deliverable Submission |
|--|--------------------------|---|
| Project Instituted   | NA                       | 1/2/2018                                  |
| Mitigation Plan Approved   | NA                       | 6/29/2020                                 |
| Construction (Grading) Completed                                   | NA                       | 4/22/2021                                 |
| Planting Completed   | NA                       | 4/26/2021                                 |
| As-built Survey Completed  | NA                       | 6/16/2021                                 |
| MY-0 Baseline Report   | 05/04/21                 | 6/17/2021                                 |
| MY1 Monitoring Report  | 11/09/21                 | 12/17/2021                                |
| Remediation Items (e.g. beaver removal, supplements, repairs etc.) |                          |   |
| Encroachment   |                          |   |
|  |                          |   |

| Buffalo Creek Tributaries Mitigation Project: DMS #100042 |                                |
|---|--------------------------------|
| <b>Provider</b>   | 7721 Six Forks Road, Suite 130 |
| Water & Land Solutions, LLC                               | Raleigh, NC 27615              |
| <b>Mitigation Provider POC: Emily Dunnigan</b>            | (571) 643-3165                 |
| <b>Designer</b>   | 7721 Six Forks Road, Suite 130 |
| Water & Land Solutions, LLC                               | Raleigh, NC 27615              |
| <b>Primary project design POC: Christopher Tomsic</b>     | (828) 493-3287                 |
| <b>Construction Contractor</b>                            | 114 W. Main Street             |
| Providence Construction Services, LLC                     | Clayton, NC 27520              |
| <b>Primary Construction POC: Mike Rouse</b>               | (919) 805-6324                 |