



Year 7 Monitoring Report

UT Millers Creek
Duplin County, NC

DMS Project ID No. 95719 Contract No. 5000

DWR Project No. 13-0187

USACE Action ID No. SAW-2013-00386

Construction Completed: February 2015

Morphology Data Collected: March 17, 2021

Vegetation Data Collected: October 19, 2021

Submitted: January 2022

Prepared for:



NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699-1652

Prepared by:



HDR Engineering Inc. (HDR)
of the Carolinas
555 Fayetteville Street, Suite 900
Raleigh, NC 27601-3034



Mitigation Services
ENVIRONMENTAL QUALITY

ROY COOPER
Governor

ELIZABETH BISER
Secretary

December 16, 2021

Via email: Jessica.Tisdale@hdrinc.com

Jessica Tisdale
HDR

Subject: DMS Comments
UT to Millers Creek, Project ID #95719, DMS Contract #5000

Jessica,

After receiving the MY7 draft report, DMS offers the following comments:

1. Page 4, discussion of Southern site boundary should be revised to reflect outcome of landowner discussion and project history. During the Stewardship and property site visit 10/2021, it was discovered that a small portion of the gravel road was installed during project construction, impacting the southeastern property corner. This went unnoticed during monitoring. Property staff added this road to the infrastructure layer to ensure it does not expand or migrate as the project moves into Stewardship.
2. Revise shapefile on CCPV to show label as "gravel road" rather than "vegetation encroachment."
3. Provide picture of gravel road for report.
4. Provide vegetation plot height data (table) for IRT consideration.

Digital:

1. Please review the CVS mdb and ensure that the data supports the creation of Table 7 in the report. The Table 7 export from the mdb does not currently match Table 7 in the report.
2. Certain BHR values do not appear to correspond with calculated BHR values. For example, the current BHRs for XS-1 and XS-7 should be 0.8 and 0.9, respectively. Note that to validate reported BHR's the current low bank height was used to determine the low bank height elevation since a low bank height elevation wasn't explicitly identified.
3. Please review reported values in Table 12. As an example, it does not appear that there were 222 consecutive days where the water level was above -12 in. for gauge 6.
4. Please include the photos used in the report as JPEGs.

Please call if you have any questions about these comments and insert the responses after your cover page to the report. Thanks for your work,

A handwritten signature in black ink that reads 'Lindsay Crocker'.

Lindsay Crocker, DMS



January 10, 2022

Dear Lindsay Crocker
DMS

DMS provided the following comments and HDR has replied with the below responses in italics:

1. DMS: Page 4, discussion of Southern site boundary should be revised to reflect outcome of landowner discussion and project history. During the Stewardship and property site visit 10/2021, it was discovered that a small portion of the gravel road was installed during project construction, impacting the southeastern property corner. This went unnoticed during monitoring. Property staff added this road to the infrastructure layer to ensure it does not expand or migrate as the project moves into Stewardship.

HDR: The paragraph amended to: During the stewardship site visit in October 2021 by DMS staff, it was discovered that a small portion of the gravel road was installed during project construction, impacting the southeastern property corner. This went unnoticed during monitoring. DMS property staff added this road to the infrastructure layer to ensure it does not expand or migrate as the project moves into the stewardship phase. The southeastern easement boundary (witness post #14) was removed from its original location. Table 6 notes the acreage of the encroachment and Figure 2.1 illustrates the area.

2. DMS: Revise shapefile on CCPV to show label as “gravel road” rather than “vegetation encroachment.”
HDR: “Gravel Road (in Easement)” is depicted on the legend and as a call out CCPV.
3. DMS: Provide picture of gravel road for report.
HDR: The gravel road is depicted on page 19 as Figure 3.10.
4. DMS: Provide vegetation plot height data (table) for IRT consideration.
HDR: Vegetation plot height data has been added as Table 8. Planted Tree/Shrub Height Data.

Digital:

1. DMS: Please review the CVS mdb and ensure that the data supports the creation of Table 7 in the report. The Table 7 export from the mdb does not currently match Table 7 in the report.



HDR: *A few minor changes in the CVS mdb were made to match the created Table 7. Due to 128-bit computer systems, the CVS tool is not compatible with current computers and is not able to be exported. Lindsay exported Table 7 out from CVS for comparison and changes were made to the original Table 7.*

2. DMS: Certain BHR values do not appear to correspond with calculated BHR values. For example, the current BHRs for XS-1 and XS-7 should be 0.8 and 0.9, respectively. Note that to validate reported BHR's the current low bank height was used to determine the low bank height elevation since a low bank height elevation wasn't explicitly identified.

HDR: *BHR values as well as other Y7 cross section values have been updated per our discussions following review. These affected the riffle cross section plots as well as tables 10 and 11. Figures and tables have been revised.*

3. DMS: Please review reported values in Table 12. As an example, it does not appear that there were 222 consecutive days where the water level was above -12 in. for gauge 6.

HDR: *For gauges 1, 5 & 6, consecutive days where the water level was above -12 inches were changed/corrected in Table 12 (now Table 13).*

4. DMS: Please include the photos used in the report as JPEGs.

HDR: *All photos in the report have been included as JPEGs in the electronic folder.*

Sincerely,
HDR Engineering (HDR) of the Carolinas



Jessica Tisdale
Sr. Environmental Scientist

Prepared by:



HDR Engineering
555 Fayetteville Street, Suite 900
Raleigh, North Carolina 27601
919.232.6600
919.232.6642 (fax)

I HEREBY CERTIFY THAT THE DOCUMENT CONTAINED HEREIN, UT MILLERS CREEK YEAR 7 MONITORING REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION.

SIGNED SEALED AND DATED THIS 10 DAY OF January 2022.

A handwritten signature in black ink, appearing to read 'Wyatt D. Yelverton', written over a horizontal line.

Wyatt D. Yelverton, PE




TABLE OF CONTENTS

| <u>SECTION</u> | <u>PAGE</u> |
|--|--------------------|
| 1.0 PROJECT SUMMARY | 3 |
| 1.1 GOALS AND OBJECTIVES | 3 |
| 1.2 SUCCESS CRITERIA | 4 |
| 1.3 BACKGROUND SUMMARY | 4 |
| 1.4 VEGETATION ASSESSMENT | 4 |
| 1.5 STREAM STABILITY | 5 |
| 1.6 WETLANDS | 5 |
| 2.0 METHODOLOGY | 6 |
| 3.0 REFERENCES | 7 |
| APPENDIX A. PROJECT VICINITY MAP AND BACKGROUND TABLES | 8 |
| APPENDIX B. VISUAL ASSESSMENT DATA | 14 |
| APPENDIX C. VEGETATION PLOT DATA | 21 |
| APPENDIX D. STREAM SURVEY DATA | 23 |
| APPENDIX E. HYDROLOGIC DATA | 37 |
| APPENDIX F. Additional Data | 46 |

| <u>FIGURE</u> | LIST OF FIGURES | <u>PAGE</u> |
|--|------------------------|--------------------|
| Figure 1. Vicinity Map | | 9 |
| Figure 2.1. Current Condition Plan View | | 15 |
| Figures 3.1 - 3.11. Vegetation Plots and Problem Area Photos | | 18 |
| Figures 4.1 - 4.10. Cross Section Plots | | 33 |
| Figures 5. Monthly Precipitation Data | | 39 |
| Figure 6.1 – 6.8 Wetland Gauge Data | | 40 |

| <u>TABLE</u> | LIST OF TABLES | <u>PAGE</u> |
|--|-----------------------|--------------------|
| Table 1. Project Components and Mitigation Credits | | 10 |
| Table 2. Project Activity and Reporting History | | 11 |
| Table 3. Project Contacts Table | | 12 |
| Table 4. Project Information | | 13 |
| Table 5. Visual Stream Morphology Stability Assessment | | 16 |
| Table 6. Vegetation Condition Assessment | | 17 |
| Table 7. Vegetation Plot Mitigation Success Summary | | 22 |
| Table 8. Baseline Stream Data Summary | | 34 |
| Table 9. Morphology and Hydraulic Monitoring Summary | | 35 |
| Table 10. Monitoring Data – Stream Reach Data Summary | | 36 |
| Table 11. Verification of Bankfull Events | | 37 |
| Table 12. Summary of Gauge Hydrologic Data | | 38 |

1.0 PROJECT SUMMARY

The following report summarizes the vegetation establishment, stream stability, and wetland hydrology for Year 7 monitoring for the UT Millers Creek Site (hereafter referred to as the “Site”) in Duplin County, North Carolina.

1.1 Goals and Objectives

The primary goals of the UT Millers Creek stream and wetland mitigation project focus on:

- Reducing stressors to water quality
- Providing and enhancing flood attenuation
- Restoring and enhancing aquatic, semi-aquatic and riparian habitat, and
- Restoring and enhancing habitat connectivity with adjacent natural habitats.

The following objectives accomplish the goals listed above:

1. Removing stressors to water quality and increasing attenuation is directly tied to:
 - a. Restoration of the formerly deeply incised and entrenched UT as a Priority I (PI) restoration where bankfull and larger flows access the historic floodplain allowing nutrients, sedimentation, trash, and debris from upstream urban runoff to settle from floodwaters.
 - b. Restoration of the UT as PI restoration allows the Site to mitigate flood flows by reconnecting bankfull and higher flows to its historic floodplain.
 - c. Restoration of the riparian buffers and wetlands adjacent to the UT (i.e. restoration of an existing pond and ditch back to riparian wetlands) allows floodwaters to attenuate, in turn reducing stressors from upstream impacts.
 - d. Restoration of wetland hydrology within the riparian buffer supports hydrophytic vegetation, which assists in the uptake, storage and fixation of nutrients and sedimentation from overbank flows. Adjacent low quality pine plantations were removed and planted with native hydrophytic vegetation.
2. Restoring and enhancing aquatic, semi-aquatic and terrestrial habitat is directly tied to:
 - a. Introduction of woody materials such as planted vegetation, log sills, soil lifts and toe wood to the restored channel. Woody materials will promote shading, bed form diversity and foraging opportunities for aquatic organisms, benthic macroinvertebrates, and fish.
 - b. Restoration of native vegetation to the stream channel banks and the adjacent riparian corridor has diversified flora and provides an abundance of available foraging and cover habitat for amphibians, reptiles, mammals, and birds.
 - c. Restoration of wetland hydrology and introducing floodwaters back to the historic floodplain provides a diversity of habitats for semi-aquatic flora and fauna that may have not been seen on the Site since before anthropogenic disturbances.
3. Habitat restoration and connectivity can be directly tied to:
 - a. The removal of existing pine plantations and replanting of native vegetation.
 - b. The restored community ensures a protected habitat corridor between the Site and the downstream mature riparian buffers and upland habitats.

1.2 Success Criteria

Monitoring of restoration efforts will be performed until success criteria are fulfilled. Monitoring includes stream channel/hydraulics, wetland hydrology, and vegetation. Year 7 Monitoring consists of hydrology monitoring, stream morphology data collection, and vegetation monitoring. In general, the restoration success criteria, and required remediation actions, are based on the Stream Mitigation Guidelines (USACE et al. 2003) and the Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation (NCEEP 2011). Project success criteria are further detailed in the Baseline Monitoring Document & As-Built Baseline Report (ICA 2015).

1.3 Background Summary

The North Carolina Department of Environmental and Natural Resources Department of Mitigation Services (DMS) contracted ICA Engineering, Inc. (ICA) to restore 2,625 linear feet of the Unnamed Tributary to Millers Creek (UT) and 4.5 acres of riparian wetlands within the Site to assist in fulfilling stream mitigation goals in the watershed (Table 1 and Table 4). The Site is located approximately one-half (0.5) mile west of Magnolia in Duplin County, North Carolina and contains an unnamed tributary to Millers Creek and associated restored riparian wetlands (Figure 1). The Site is located within DMS Targeted Local Watershed Catalogue Unit (CU) 03030006. The Site is comprised of one property owned by William Jeffrey Hatcher and wife Susan King Hatcher (PIN # 247100987405). Additional information concerning project history is presented in Table 2.

1.4 Vegetation Assessment

Vegetation is meeting stem per acre success criteria across the Site following the seventh year of monitoring. Overall, the Site is averaging 499 planted stems per acre; exceeding the success criteria of 210 stems per acre after Year 7 Monitoring. Noted in past reports, the Year 7 requirement of a 10-foot average tree height is not expected to be met. Plots 1 and 4 have met the height requirement and have average heights of 17 and 14.7 feet, respectively. Average height across all plots is 8.9 feet and values across plots range from a low in plot 3 with 3.1 feet to a high of 17 feet in plot 1. Successional vegetation dynamics are occurring on the Site with the typically establishment of red maple, pine and sweetgum species. These pioneer seedlings, saplings and trees are most prevalent in plots 2, 5, and 6. Table 7 and Figure 3.12 exhibit species plot data and average tree height in each plot, respectively.

Areas of low stem density between Sta. 33+60 – 36+00 have seen an increase in volunteers and steady growth of planted stems. These soils are most likely less productive due to soil nutrient limitations and will vegetate slightly slower than the surrounding soils.

During the stewardship site visit in October 2021 by DMS staff, it was discovered that a small portion of the gravel road was installed during project construction, impacting the southeastern property corner. This went unnoticed during monitoring. DMS property staff added this road to the infrastructure layer to ensure it does not expand or migrate as the project moves into the stewardship phase. The southeastern easement boundary (witness post #14) was removed from its original location. Table 6 notes the acreage of the gravel road encroachment, Figure 2.1 illustrates the area and Figure 3.10 shows a photo of the area.

1.5 Stream Stability

UT to Millers Creek remains stable and functioning as designed. Bank erosion noted from previous years have stabilized. No new areas of bank erosion were noted during the monitoring period.

Two locations were noted as problem areas. The first location, approximately 5 ft upstream of cross section 9, was a stream block caused by a length of lumber. The lumber was approximately 4 inches by 6 inches in cross section and between 4 and 5 feet in length. It was lodged perpendicular to stream flow. There were no apparent adverse effects to channel banks or stream channel due to the blockage. The monitoring crew removed the piece of lumber while on Site.

The second location noted as a problem area was at Sta. 36+75 on the left overbank area. Large woody vegetation on the floodplain had been removed by beaver activity. Although it was apparent that beavers removed the vegetation, no beaver activity was noted within any part of the stream channel.

All riffle cross sections retained similar parameters when compared to previous years. The one minor exception was to cross section 9 where a slight uptick in bankfull width and bankfull maximum depth were documented. Subsequently, values for cross sectional area and bankfull width/depth ratio were slightly elevated. The presence of the stream block immediately upstream, as noted above, likely is the cause for these minor variations. No notable changes were seen in pool cross section locations.

The Site has experienced several bankfull flows throughout the monitoring period. During Year 7 monitoring, bankfull events were confirmed by moisture content and no obvious signs nearby that floodplains were not getting accessed frequently. Due to the age of the crest gauge devices and insect activity, reliable measurement readings were unattainable. Site bankfull event documentation can be found in Appendix E.

Bank pins, at locations noted on the as-built survey, were not seen during visual inspection and stream data collection. Therefore, no signs of bank erosion at these locations were present during the monitoring period.

1.6 Wetlands

Based upon the Final Mitigation Plan, the hydrologic criteria for restored wetlands at the Site are as follows (based upon the corresponding landscape position and wetland community type):

- a. For the **riparian bottomland hardwood forest community**, the hydrologic criterion will be the establishment of a static water table at, or within, 12 inches of the soil surface for a minimum of 12.5 percent of the growing season, equivalent to 38 days based upon hydrologic monitoring undertaken from Feb 1st through Nov 30th of each monitoring year.
- b. For the **headwater riparian community (zero-order geomorphic position)**, the hydrologic criterion will be the establishment of a static water table at, or within, 12 inches of the soil surface for a minimum of 10 percent of the growing season,

equivalent to 30 days based upon hydrologic monitoring undertaken from Feb 1st through Nov 30th of each monitoring year.

The UT Millers Site exhibits a range of hydrologic conditions characteristic of small stream swamp wetland community types of the inner Coastal Plain of North Carolina. The majority of the groundwater gauges documented elevated groundwater levels at or near the soil surface for extended periods of time during the growing season. In addition, portions of the Site exhibited intermittent to prolonged periods of surface inundation. It is worth noting that the Site exceeded the 70th percentile for monthly precipitation totals during the months of February, June and July. Refer to the attached gauge hydrographs depicting recorded groundwater and surface water levels from January 1 through October 20.

All of the groundwater gauges located on the mitigation site exhibit hydrology indicative of jurisdictional wetlands (i.e. hydroperiods greater than 5% of the growing season), and all six gauges exceeded the minimum success criteria as outlined above. While the specific durations of wetland hydrology at each gauge varied across the Site, each gauge displayed prolonged wetland hydroperiods throughout the growing season.

The summary of hydroperiods for each gauge is presented in Table 8 and gauge locations are depicted in Figure 2.1.

2.0 METHODOLOGY

Groundwater hydrology was monitored using six automated gauges (RDS, Inc. WM-20s) located within the riparian wetland restoration areas. Two reference gauges were installed: one in a Headwater Riparian Wetland and one in a Bottomland Hardwood Wetland. Gauges were installed in accordance with installation methods outlined in the Wetlands Regulatory Assistance Program (WRAP) Technical Note 00-02 (Sprecher, 2000). Water levels were recorded once daily, and the data was downloaded every two-three months.

Year 7 monitoring surveys were completed using a GNSS VRS Rover. Each cross section was marked with a rebar monument at their beginning and ending points. The rebar has been located vertically and horizontally in NAD 83-State Plane. Surveying these monuments throughout the Site ensured proper orientation. The survey data was imported into MicroStation for verification. The Ohio Department of Natural Resources' "The Reference Reach Spreadsheet Version 4.3L" were used to analyze cross section data (Mecklenburg 2006). Tables and figures were created using Microsoft Excel. The channel is entirely a sand bed system; therefore, a pebble count was not conducted. Bank pins were not exposed (i.e. no erosion occurred at bank pin locations) and therefore were not surveyed.

Vegetation monitoring was completed using CVS level II methods, for nine, 100 square meter vegetation plots (Lee et al. 2006). The taxonomic standard for vegetation used for this document was Flora of the Southern and Mid-Atlantic States (Weakley 2011).

3.0 REFERENCES

ICA Engineering, Inc. As-Built Monitoring Document & As-Built Baseline Report for UT Millers Creek Full Delivery Site. 2015.

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>).

Mecklenburg, Dan. 2006. The Reference Reach Spreadsheet Version 4.3L. 2006. Ohio Department of Natural Resources. Division of Soil and Water. (<http://www.dnr.state.oh.us/tabid/9188/default.aspx>)

NCEEP. Ecosystem Enhancement Program Monitoring Requirements and Performance Standards for stream and/or Wetland Mitigation. 2011.

Sprecher, S. W. (2000). "Installing Monitoring Wells/Piezometers in Wetlands," ERDC TN-WRAP-00-02, U.S. Army Research and Development Center, Vicksburg, MS.

US Army Corps of Engineers Wilmington District. Stream Mitigation Guidelines. 2003

Weakley, Alan S. 2011. Flora of the Southern and Mid-Atlantic States (online). Available: http://www.herbarium.unc.edu/FloraArchives/WeakleyFlora_2011-May-nav.pdf [May 15, 2011]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.

APPENDICES

Appendix A. Project Vicinity Map and Background Tables



Project Site

Vicinity Map

UT to Millers Creek Mitigation Site, Duplin County, NC

0 750 1,500 3,000 4,500 6,000 Feet

1 inch = 2,000 feet



Figure

1

Table 1. Project Components and Mitigation Credits

UT to the Millers Creek, Duplin County

DMS Project ID No. 95719

| Mitigation Credits | | | | | | | | | |
|---------------------------------------|-------------------------|------------------------------|-----------------------------|---|--------------------------------------|---------------------|---------------|-----------------------------|--------------------------------|
| | Stream (SMU) | | Riparian Wetland (WMU) | | Non-riparian Wetland | | Buffer | Nitrogen Nutrient Offset | Phosphorous Nutrient Offset |
| Type | R | RE | R | RE | R | RE | -- | -- | -- |
| Totals | 2,709 | | 8.00 | | | | | | |
| Project Components | | | | | | | | | |
| Project Component or Reach ID | Stationing/ Location | Existing Footage/ Acreage | Approach (PI, PII, etc.) | Restoration or Restoration Equivalent | Restoration Footage or Acreage | Mitigation Ratio | SMU or WMU | | |
| UT Millers Creek | 10+13 – 37+22 | 2,100 | PI | Restoration | 2,709 | 1:1 | 2,709 | | |
| Drained Wetland (Headwater) | NA | 1.22 | NA | Restoration | 1.22 | 1:1 | 1.22 | | |
| Drained Wetland (Pines) | NA | 3.78 | NA | Restoration | 3.78 | 1:1 | 3.78 | | |
| Drained Wetland (Mature Woods) | NA | 2.55 | NA | Restoration | 2.55 | 1.25:1 | 2.04 | | |
| Drained Wetland (Berm/Spoil Along UT) | NA | 0.45 | NA | Restoration | 0.45 | 1:1 | 0.45 | | |
| Pond | NA | 0.77 | NA | Restoration | 0.77 | 1.5:1 | 0.51 | | |
| TOTAL | NA | 2,100/8.77 | PI/NA | Restoration | 2,709/8.77 | 1 – 1.5:1 | 2,709/8.00 | | |

| Component Summation | | | | | | |
|---------------------|-------------------------|-----------------------------|--|------------------------------------|----------------------------|-------------------|
| Restoration Level | Stream (linear feet) | Riparian Wetland (acres) | | Non-Riparian Wetland (acres) | Buffer (square feet) | Upland (acres) |
| | | Riverine | Non-Riverine | | | |
| Restoration | 2,709 | 8.77 | | | | |
| BMP Elements | | | | | | |
| Element | Location | Purpose/Function | Notes | | | |
| Forested Buffer | UT Millers buffer | Buffer to protect stream | Filter nutrients and provide cover, foraging areas, habitat, woody debris, and wildlife | | | |

Table 2. Project Activity and Reporting History
 UT to Millers Creek (DMS Project ID No. 95719)

| Activity or Report | Data Collection Complete | Completion or Delivery |
|---|---------------------------------|-------------------------------|
| Restoration Plan | Aug-13 | Sep-14 |
| Final Design – Construction Plans | Sep-14 | Sep-14 |
| Construction | 3-Nov-14 | 23-Jan-15 |
| Temporary S&E Mix Applied to Entire Project Area | --- | 23-Jan-15 |
| Permanent Seed Mix Applied to Entire Project Area | --- | 23-Jan-15 |
| Bare Root, Containerized, and B&B plantings for Entire Project Area | --- | 10-Mar-15 |
| Mitigation Plan/As-built (Year 0 Monitoring-Baseline) | Mar-15 | Apr-15 |
| Year 1 Monitoring | Oct-15 | Dec-15 |
| Year 2 Monitoring | Nov-16 | Feb-17 |
| Year 3 Monitoring | Nov-17 | Jan-18 |
| Year 4 Monitoring | Dec-18 | Jan-19 |
| Year 5 Monitoring | Oct-19 | Jan-20 |
| Year 6 Monitoring | May-20 | Dec-20 |
| Year 7 Monitoring | 21-Oct | Dec-21 |

| Table 3. Project Contacts Table UT to Millers Creek (DMS Project ID No. 95719) | |
|--|--|
| Designer Primary project design POC | Land Management Group, Inc 3101 Poplarwood Court, Suite 120 Raleigh, North Carolina 27604 Kevin Williams (919) 810-6525 |
| Construction Contractor Construction Contractor POC | Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132 |
| Planting Contractor Planting Contractor POC | River Works, Inc. 6105 Chapel Hill Road Raleigh, NC 27607 Phillip Todd (919) 582-3574 |
| Seeding Contractor Seeding Contractor POC | Land Mechanic Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Lloyd Glover (919) 639-6132 |
| Seed Mix Sources | Green Resources – Triangle Office |
| Nursery Stock Suppliers | 1) ArborGen 2) Mellow Marsh Farm, Inc. 3) Foggy Mountain Nursery (live stakes) |
| Monitoring Performers | HDR ICA 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Vickie Miller (HDR) (919) 232-6637 |
| Stream Monitoring POC | HDR ICA 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Wyatt Yelverton, PE (HDR) (919) 232-6623 |
| Vegetation Monitoring POC | HDR ICA 555 Fayetteville Street, Suite 900 Raleigh, North Carolina 27601 Jessica Tisdale (HDR) (919) 232-6654 |

| Table 4. Project Information UT to Millers Creek (DMS Project ID No. 95719) | |
|---|---|
| Project Information | |
| Project Name | UT to Millers Creek Stream and Wetland Mitigation Site |
| Project County | Duplin |
| Project Area (acres) | 15,944 AC |
| Project Coordinates | 34.894467,-78.067625 |
| Project Watershed Summary Information | |
| Physiographic Region | Coastal Plain |
| Ecoregion | Southeastern Plains |
| Project River Basin | Cape Fear |
| USGS 8-digit HUC | 3030006 |
| USGS 14-digit HUC | 3030006110040 |
| NCDWQ Subbasin | 03-06-19 |
| Project Drainage Area | 250 AC |
| Watershed Land Use | Cultivated, Southern Yellow Pine, Bottomland Forest / Hardwood Swamps |

















| Reach Summary Information | |
|---|---|
| Parameters | UT to Millers Creek |
| Restored length | 2,709 linear feet |
| Drainage Area | 250 AC. |
| NCDWQ Index Number | 36 |
| NCDWQ Classification | C, Sw |
| Valley Type/Morphological Description | X/Existing G/5/Restored E5 |
| Dominant Soil Series | Bibb sandy loam and Torhunta fine sandy loam (USDA/NRCS records). Cape Fear, Rains, Plummer, Rutlege and Lynn Haven Soil series (additional series mapped by LMG) |
| Drainage Class | Poorly and very poorly |
| Soil Hydric Status | Bibb sandy loam (hydric) Torhunta mucky fine sandy loam (hydric) |
| Slope | 0.0016 |
| FEMA Classification | Zone X |
| Native Vegetation Community | Mixed stand of hardwoods and pine |
| Percent Composition of Exotic Invasives | <5% |


| Wetland Summary Information | | | |
|---|-----------------------|-----------------------|-------------------------|
| Parameters | Wetland 1 | Wetland 2 | Wetland 3 |
| Size of Wetland (acres) | 0.21 | 0.12 | 0.59 |
| Wetland Type (non-riparian riverine or riparian non-riverine) | Riparian Non-Riverine | Riparian Non-Riverine | Riparian Non-Riverine |
| Mapped Soil Series | BbA | ToA | BnB |
| Drainage class | Poorly Drained | Very Poorly Drained | Moderately Well Drained |
| Soil Hydric Status | Hydric | Hydric | Partially Hydric |
| Source of Hydrology | Groundwater | Groundwater | Groundwater |
| Hydrologic Impairment | Stream Incision | Stream Incision | Stream Incision/Beavers |
| Native vegetation community | Forested | Forested | Emergent |
| Percent composition of exotic invasion vegetation | 0 | 0 | 0 |

| Regulatory Considerations | | | |
|---|-------------------|-----------------|---------------------------------|
| Regulation | Applicable | Resolved | Supporting Documentation |
| Waters of the U.S. --Sections 404 and 401 | Yes | Yes | Restoration Plan/NW 27 |
| Endangered Species Act | No | Yes | NCNHP/USFWS |
| Historic Preservation Act | No | Yes | NC SHPO |
| CZMA/CAMA | No | Yes | -- |
| FEMA Floodplain Compliance | Yes | Yes | HECRAS |
| Essential Fisheries Habitat | No | N/A | -- |

Appendix B. Visual Assessment Data

Legend

-  Property Lines
-  Conservation Easement
-  Stream Restoration (2,709 Ft)
-  Riparian Restoration Boundary
-  Headwater Wetland Restoration - (1.22 Ac)
-  Riparian Wetland Restoration - Pines (3.78 Ac)
-  Riparian Wetland Restoration - Mature Woods (2.55 Ac)
-  Riparian Wetland Restoration - Pond (0.77 Ac)
-  Riparian Restoration - Berm Removal - (0.45 Ac)
-  Veg Plots
-  Cross Sections
-  Groundwater Gauges
-  Bank Pins
-  Criteria Met (Based on Year 7)
-  Gravel Road (in Easement)
-  Beaver Activity



Current Condition Plan View - Year 7
 UT Millers Creek, Duplin County, North Carolina





Figure 3.1

Table 5: Visual Stream Morphology Stability Assessment
 Reach ID: UT Millers Creek
 Assessed Length: 2,709 FT

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|--|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | N/A | N/A | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 5 | 5 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 61 | 61 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 57 | 57 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 57 | 57 | | | 100% | | | |
| | 2. Bank | 1. <u>Scoured/Eroding</u> | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | | | |
| 2. <u>Undercut</u> | | Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | N/A | N/A | N/A |
| 3. <u>Mass Wasting</u> | | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | N/A | N/A | N/A |
| Totals | | | | | 0 | 0 | 100.0% | N/A | N/A | N/A |
| 3. Engineered Structures | 1. <u>Overall Integrity</u> | Structures physically intact with no dislodged boulders or logs. | 12 | 12 | | | 100% | | | |
| | 2. <u>Grade Control</u> | Grade control structures exhibiting maintenance of grade across the sill. | 12 | 12 | | | 100% | | | |
| | 2a. <u>Piping</u> | Structures lacking any substantial flow underneath sills or arms. | 12 | 12 | | | 100% | | | |
| | 3. <u>Bank Protection</u> | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 12 | 12 | | | 100% | | | |
| | 4. <u>Habitat</u> | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 12 | 12 | | | 100% | | | |

Table 6 **Vegetation Condition Assessment**
Planted Acreage **12.35**

| Vegetation Category | Definitions | Mapping Threshold | CCPV Depiction | Number of Polygons | Combined Acreage | % of Planted Acreage |
|--|---|-------------------|----------------|--------------------|------------------|----------------------|
| 1. Bare Areas | Very limited cover of both woody and herbaceous material. | 0.05 acre | NA | 0 | 0.00 | 0.0% |
| 2. Low Stem Density Areas | Woody stem densities clearly below target levels based on MY3, 4, 5 or 7 stem count criteria. | 0.1 acre | NA | 0 | 0.0 | 0.0% |
| Total | | | | | | |
| 3. Areas of Poor Growth Rates or Vigor | Areas with woody stems of a size class that are obviously small given the monitoring year. | 0.1 acre | NA | 0 | 0.0 | 0.0% |
| Cumulative Total | | | | | | |

Easement Acreage **15.94**

| Vegetation Category | Definitions | Mapping Threshold | CCPV Depiction | Number of Polygons | Combined Acreage | % of Easement Acreage |
|--------------------------------|--|-------------------|----------------|--------------------|------------------|-----------------------|
| 4. Invasive Areas of Concern | Areas or points (if too small to render as polygons at map scale). | 1000 SF | NA | N/A | N/A | N/A |
| Total | | | | | | |
| 5. Easement Encroachment Areas | Areas or points (if too small to render as polygons at map scale). | none | Solid Purple | 1 | 0.03 | 0.18% |

Figures 3.1 - 3.11. Vegetation Plots and Problem Area Photos



3.1 Vegetation Plot 1



3.2 Vegetation Plot 2



3.3 Vegetation Plot 3



3.4 Vegetation Plot 4



3.5 Vegetation Plot 5



3.6 Vegetation Plot 6



3.7 Vegetation Plot 7



3.8 Vegetation Plot 8



3.9 Vegetation Plot 9



3.10 Gravel road at southeastern boundary (facing west)



3.11 Large lumber debris at XS 9



3.12 Beaver activity at STA 36+75


Appendix C. Vegetation Plot Data

Table 8. Planted Tree/Shrub Height Data

| Plot Trees/Shrubs | Planted Tree/Shrub Height (cm) | | | | | | | | |
|------------------------------|--------------------------------|--------|--------|--------|--------|--------|--------|--------|--------|
| | Plot 1 | Plot 2 | Plot 3 | Plot 4 | Plot 5 | Plot 6 | Plot 7 | Plot 8 | Plot 9 |
| 1 | 250 | 64 | 90 | 440 | 165 | 184 | 210 | 285 | 330 |
| 2 | 470 | 320 | 33 | 300 | 180 | 97 | 97 | 95 | 310 |
| 3 | 630 | 190 | 145 | 440 | 175 | 38 | 145 | 49 | 190 |
| 4 | 310 | 155 | 88 | 490 | 109 | 360 | 330 | 54 | 130 |
| 5 | 630 | 50 | 45 | 510 | 104 | 66 | 250 | 340 | 400 |
| 6 | 680 | 390 | 140 | 380 | 77 | 75 | 220 | 310 | 480 |
| 7 | 580 | 75 | 85 | 430 | 340 | 155 | 110 | 300 | 480 |
| 8 | 570 | 90 | 117 | 440 | 480 | 87 | 110 | 55 | 360 |
| 9 | 610 | 480 | 182 | 520 | 130 | 330 | 200 | 77 | 110 |
| 10 | 670 | 410 | 9.2 | 480 | 240 | 76 | 102 | 270 | 220 |
| 11 | 370 | 550 | 118 | 530 | 290 | 130 | 330 | 320 | 95 |
| 12 | 450 | 560 | | 440 | 130 | 125 | 390 | 290 | 450 |
| 13 | | 350 | | | 137 | 70 | 200 | 300 | 100 |
| 14 | | 435 | | | 530 | 117 | 330 | 240 | 77 |
| 15 | | 80 | | | 480 | 90 | 210 | 390 | 110 |
| 16 | | | | | 560 | 128 | 210 | 210 | 95 |
| 17 | | | | | 450 | 188 | 220 | 235 | 290 |
| 18 | | | | | 410 | | 210 | 270 | 340 |
| 19 | | | | | | | 184 | | |
| Av. height by plot (cm) | 518.3 | 279.9 | 95.7 | 450.0 | 277.1 | 136.2 | 213.6 | 227.2 | 253.7 |
| Av. height by plot (ft) | 17.0 | 9.2 | 3.1 | 14.8 | 9.1 | 4.5 | 7.0 | 7.5 | 8.3 |
| Av. height across plots (ft) | 8.9 | | | | | | | | |

Appendix D. Stream Survey Data

Figure 4.1, XS-1 Riffle




| Dimension | Cross Section 1 (Riffle) | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7** |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.7 | 9.1 | 9.4 | 9.5 | 9.8 | 8.6 |
| Floodprone Width (ft) | 195.2 | 195.2 | 195.2 | 195.2 | 195.2 | 195.2 |
| Bankfull Mean Depth (ft) | 0.8 | 0.7 | 0.7 | 0.7 | 0.7 | 0.9 |
| Bankfull Max Depth (ft) | 1.1 | 1.0 | 1.1 | 1.0 | 1.1 | 1.2 |
| Bankfull Cross Sectional Area (ft ²) | 7.7 | 6.3 | 6.7 | 6.8 | 7.1 | 7.7 |
| Bankfull Width/Depth Ratio | 12.2 | 13.2 | 13.2 | 13.2 | 13.4 | 9.5 |
| Bankfull Entrenchment Ratio | 20.2 | 21.4 | 20.8 | 20.5 | 20.0 | 22.7 |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.0 | 1.0 |
| Bankfull Bank Height Ratio* | 1.0 | 1.1 | 1.1 | 1.1 | >1 | 0.8 |




*Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.

Figure 4.2, XS-2 Pool




| Dimension | Cross Section 2 (Pool) | | | | | |
|---|------------------------|-----|-----|-----|-----|-----|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 8.6 | 8.6 | 7.8 | 8.0 | 9.1 | 8.7 |
| Floodprone Width (ft) | | | | | | |
| Bankfull Mean Depth (ft) | 1.0 | 0.9 | 1.0 | 0.9 | 0.9 | 0.9 |
| Bankfull Max Depth (ft) | 1.7 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 |
| Bankfull Cross Sectional Area (ft ²) | 8.8 | 7.3 | 7.3 | 7.0 | 8.0 | 8.2 |
| Bankfull Width/Depth Ratio | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | |
| Low Bank Height (ft) | | | | | | |
| Bankfull Bank Height Ratio | | | | | | |



| Dimension | Cross Section 3 (Riffle) | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7** |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.9 | 10.6 | 10.0 | 9.2 | 10.0 | 8.9 |
| Floodprone Width (ft) | 126.3 | 126.3 | 126.3 | 126.3 | 126.3 | 126.3 |
| Bankfull Mean Depth (ft) | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 |
| Bankfull Max Depth (ft) | 1.6 | 1.6 | 1.6 | 1.5 | 1.6 | 1.6 |
| Bankfull Cross Sectional Area (ft ²) | 8.8 | 9.9 | 8.5 | 8.5 | 8.8 | 9.0 |
| Bankfull Width/Depth Ratio | 11.1 | 11.4 | 11.6 | 10.0 | 11.3 | 8.7 |
| Bankfull Entrenchment Ratio | 12.8 | 11.9 | 12.7 | 13.8 | 12.7 | 14.2 |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.6 | 1.5 |
| Bankfull Bank Height Ratio* | 1.0 | 1.0 | 1.0 | 1.1 | 1.1 | 0.9 |


*Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.



| Dimension | Cross Section 4 (Pool) | | | | | |
|---|------------------------|------|------|------|------|------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.4 | 9.8 | 10.2 | 12.2 | 9.5 | 9.5 |
| Floodprone Width (ft) | | | | | | |
| Bankfull Mean Depth (ft) | 1.2 | 1.2 | 0.9 | 0.8 | 1.1 | 1.0 |
| Bankfull Max Depth (ft) | 2.2 | 1.9 | 1.8 | 1.8 | 1.8 | 1.7 |
| Bankfull Cross Sectional Area (ft ²) | 10.9 | 11.4 | 9.4 | 9.8 | 10.0 | 10.0 |
| Bankfull Width/Depth Ratio | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | |
| Low Bank Height (ft) | | | | | | |
| Bankfull Bank Height Ratio | | | | | | |






| Dimension | Cross Section 5 (Riffle) | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7** |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.1 | 9.4 | 8.9 | 9.9 | 9.5 | 8.4 |
| Floodprone Width (ft) | 182.9 | 182.9 | 182.9 | 182.9 | 182.9 | 182.9 |
| Bankfull Mean Depth (ft) | 0.9 | 1.0 | 1.0 | 0.9 | 0.9 | 1.1 |
| Bankfull Max Depth (ft) | 1.4 | 1.6 | 1.7 | 1.8 | 1.6 | 1.8 |
| Bankfull Cross Sectional Area (ft ²) | 8.4 | 9.7 | 9.1 | 9.3 | 8.9 | 9.5 |
| Bankfull Width/Depth Ratio | 10.0 | 9.1 | 8.7 | 10.5 | 10.2 | 7.4 |
| Bankfull Entrenchment Ratio | 20.0 | 19.5 | 20.5 | 18.5 | 19.2 | 21.8 |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.8 | 1.6 |
| Bankfull Bank Height Ratio* | 1.0 | 1.1 | 1.0 | 1.0 | 1.1 | 0.9 |


*Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.



| Dimension | Cross Section 6 (Pool) | | | | | |
|---|------------------------|-----|-----|-----|------|------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 10.5 | 9.7 | 9.8 | 9.5 | 11.1 | 10.9 |
| Floodprone Width (ft) | | | | | | |
| Bankfull Mean Depth (ft) | 1.0 | 1.0 | 0.9 | 0.9 | 0.9 | 1.0 |
| Bankfull Max Depth (ft) | 1.6 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 |
| Bankfull Cross Sectional Area (ft ²) | 10.1 | 9.3 | 8.7 | 8.4 | 10.2 | 10.7 |
| Bankfull Width/Depth Ratio | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | |
| Low Bank Height (ft) | | | | | | |
| Bankfull Bank Height Ratio* | | | | | | |






*Baseline cross-section was not started on left pin

| Dimension | Cross Section 7 (Riffle) | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7** |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 8.8 | 10.2 | 9.6 | 9.7 | 9.4 | 7.2 |
| Floodprone Width (ft) | 162.2 | 162.2 | 162.2 | 162.2 | 162.2 | 162.2 |
| Bankfull Mean Depth (ft) | 1.0 | 0.9 | 0.9 | 0.9 | 0.9 | 1.1 |
| Bankfull Max Depth (ft) | 1.5 | 1.6 | 1.6 | 1.6 | 1.6 | 1.6 |
| Bankfull Cross Sectional Area (ft ²) | 8.7 | 8.6 | 8.5 | 8.7 | 8.0 | 7.7 |
| Bankfull Width/Depth Ratio | 8.8 | 12.0 | 10.9 | 10.9 | 11.0 | 6.6 |
| Bankfull Entrenchment Ratio | 18.5 | 16.0 | 16.8 | 16.7 | 17.3 | 22.5 |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.6 | 1.4 |
| Bankfull Bank Height Ratio* | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 0.9 |




*Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.



| Dimension | Cross Section 8 (Pool) | | | | | |
|---|------------------------|------|------|------|------|------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.5 | 10.0 | 9.6 | 9.3 | 9.0 | 9.9 |
| Floodprone Width (ft) | | | | | | |
| Bankfull Mean Depth (ft) | 1.2 | 1.2 | 1.1 | 1.2 | 1.2 | 1.2 |
| Bankfull Max Depth (ft) | 1.9 | 2.0 | 1.9 | 2.0 | 2.0 | 2.0 |
| Bankfull Cross Sectional Area (ft ²) | 11.1 | 11.9 | 10.8 | 11.4 | 10.5 | 11.5 |
| Bankfull Width/Depth Ratio | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | |
| Low Bank Height (ft) | | | | | | |
| Bankfull Bank Height Ratio | | | | | | |






| Dimension | Cross Section 9 (Riffle) | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7** |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 10.5 | 10.2 | 11.1 | 11.7 | 11.1 | 8.1 |
| Floodprone Width (ft) | 219.0 | 219.0 | 219.0 | 219.0 | 219.0 | 219.0 |
| Bankfull Mean Depth (ft) | 1.1 | 1.1 | 1.0 | 1.0 | 1.0 | 1.3 |
| Bankfull Max Depth (ft) | 1.8 | 1.9 | 1.9 | 1.9 | 1.8 | 2.0 |
| Bankfull Cross Sectional Area (ft ²) | 12.0 | 11.1 | 11.3 | 11.2 | 10.7 | 10.9 |
| Bankfull Width/Depth Ratio | 9.1 | 9.4 | 10.9 | 12.2 | 11.5 | 6.1 |
| Bankfull Entrenchment Ratio | 20.9 | 21.5 | 19.8 | 18.8 | 19.8 | 27.0 |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.9 | 1.6 |
| Bankfull Bank Height Ratio* | 1.0 | 0.9 | 1.0 | 1.1 | 1.0 | 0.8 |



*Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

**Updated bankfull elevation used in MY7. Also updated method used for bank height ratio (BHR) in MY7.



| Dimension | Cross Section 10 (Pool) | | | | | |
|---|-------------------------|-----|------|------|------|------|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 |
| Based on fixed baseline bankfull elevation | | | | | | |
| Bankfull Width (ft) | 9.8 | 9.2 | 10.5 | 9.6 | 9.9 | 11.0 |
| Floodprone Width (ft) | | | | | | |
| Bankfull Mean Depth (ft) | 1.2 | 1.0 | 1.0 | 1.0 | 1.0 | 0.9 |
| Bankfull Max Depth (ft) | 1.9 | 1.7 | 2.1 | 2.1 | 2.1 | 2.1 |
| Bankfull Cross Sectional Area (ft ²) | 11.4 | 8.7 | 10.7 | 10.2 | 10.1 | 10.1 |
| Bankfull Width/Depth Ratio | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | |
| Low Bank Height (ft) | | | | | | |
| Bankfull Bank Height Ratio | | | | | | |



**Table 9. Baseline Stream Data Summary
 UT to Millers Creek, DMS Project ID No. 95719
 UT to Millers Creek: 2,709 LF**

| Parameter | Regional Curve | Pre-Existing Condition | Reference - Wildcat Branch | Reference - UT Brick Bound Swamp | Design | As-built/Baseline | | | | | |
|--|----------------|------------------------|----------------------------|----------------------------------|-------------|-------------------|--------|--------|--------|--------|----|
| Dimension and Substrate - Riffle | | | | | | | | | | | |
| | Eq. | Mean | Mean | Mean | Mean | Min | Mean | Med | Max | SD | n |
| Bankfull Width (ft) | | 9.7 | 8.2 | 6.1 | 8.8 | 8.8 | 9.6 | 9.7 | 10.5 | 0.7 | 5 |
| Floodprone Width (ft) | | 12.3 | 130.0 | 24.5 | 125.0 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 |
| Bankfull Mean Depth (ft) | | 0.75 | 1.03 | 0.50 | 0.92 | 0.8 | 0.9 | 0.9 | 1.1 | 0.1 | 5 |
| Bankfull Max Depth (ft) | | 1.1 | 1.6 | 1.0 | 1.4 | 1.1 | 1.5 | 1.5 | 1.8 | 0.3 | 5 |
| Bankfull Cross Sectional Area (ft ²) | | 7.2 | 8.5 | 3.1 | 8.3 | 7.7 | 9.1 | 8.7 | 12.0 | 1.7 | 5 |
| Width/Depth Ratio | | 12.9 | 8.0 | 12.2 | 9.5 | 8.8 | 10.2 | 10.0 | 12.2 | 1.4 | 5 |
| Entrenchment Ratio | | 1.3 | 15.9 | 4.0 | 14.3 | 11.9 | 13.1 | 12.9 | 14.3 | 0.9 | 5 |
| Bank Height Ratio | | 4.83 | 1.09 | 1.00 | 1.00 | 1.0 | 1.0 | 1.0 | 1.0 | 0.0 | 5 |
| d50 (mm) | | sand | sand | sand | sand | | | | | | |
| Profile | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | 8.6 | 21.9 | 22.8 | 33.6 | 9.0 | 7 |
| Riffle Slope (ft/ft) | | Channelized | 0.0022 | 0.0012 | 0.0007 | 0.0039 | 0.0069 | 0.0075 | 0.0096 | 0.0019 | 7 |
| Pool Length (ft) | | | | | | 9.1 | 27.0 | 25.7 | 53.9 | 11.6 | 61 |
| Pool Max depth (ft) | | Channelized | 1.75 | 1.25 | 1.75 | 1.60 | 1.86 | 1.90 | 2.20 | 0.23 | 5 |
| Pool Spacing (ft) | | Channelized | 14.0 - 16.6 | 15.29 - 27.81 | 20.1 - 84.9 | 12.5 | 41.8 | 40.3 | 96.3 | 18.4 | 63 |
| Pool Cross Sectional Area (ft ²) | | | | | | 8.80 | 10.46 | 10.90 | 11.40 | 1.05 | 5 |
| Pattern | | | | | | | | | | | |
| Channel Beltwidth (ft) | | Channelized | 13.8 - 19.4 | 13.8 - 19.4 | 17.5 - 52.5 | | | | | | |
| Radius of Curvature (ft) | | Channelized | 10.9 - 15.3 | 5.0 - 9.0 | 20.1 - 22.8 | | | | | | |
| Rc: Bankfull Width (ft/ft) | | Channelized | 1.3 - 1.9 | 0.9 - 1.5 | 2.3 - 2.6 | | | | | | |
| Meander Wavelength (ft) | | Channelized | 22.5 - 29.0 | 23.0 - 29.0 | 14.0 - 56.0 | | | | | | |
| Meander Width Ratio | | Channelized | 1.7 - 2.4 | 2.3 - 3.2 | 2.0 - 6.0 | | | | | | |
| Substrate, bed and transport parameters | | | | | | | | | | | |
| Ri% / P% | | | | | | 33/67 | | | | | |
| SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | |
| d16 / d35 / d50 / d84 / d95 / di ⁷⁵ / di ⁹⁵ (mm) | | | | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | |
| Unit Stream Power (transport capacity) lbs/ft.s | | 0.01 | | | 0.01 | 0.02 | | | | | |
| Additional Reach Parameters | | | | | | | | | | | |
| Drainage Area (SM) | | 0.37 | 0.44 | 0.11 | 0.37 | | | | | | |
| Impervious cover estimate (%) | | | | | | | | | | | |
| Rosgen Classification | | G-F/5 | E5 | E5 | E5 | E5 | | | | | |
| Bankfull Velocity (fps) | | | 1.00 | 0.97 | 0.80 | | | | | | |
| Bankfull Discharge (cfs) | | 8.4 | 8.5 | 3.0 | 8.4 | | | | | | |
| Valley length (ft) | | 2126 | | | 2126 | 2126 | | | | | |
| Channel Thalweg length (ft) | | 2339 | | | 2679 | 2709 | | | | | |
| Sinuosity (ft) | | 1.10 | 1.15 | 1.35 | 1.26 | 1.27 | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | 0.0011 | 0.0024 | 0.0016 | 0.0005 | 0.0005 | | | | | |
| BF slope (ft/ft) | | | | | 0.0005 | 0.0005 | | | | | |
| Bankfull Floodplain Area (acres) | | | | | | | | | | | |
| Proportion over wide (%) | | | | | | | | | | | |
| Entrenchment Class (ER Range) | | | | | | | | | | | |
| Incision Class (BHR Range) | | | | | | | | | | | |
| BEHI VL% / L% / M% / H% / VH% / E% | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | |

Table 10. Morphology and Hydraulic Monitoring Summary (Dimensional Parameters - Cross Section)
UT to Millers Creek (DMS Project No. 95719)
UT to Millers Creek: 2,709 LF

| Dimension | Cross Section 1 (Riffle) | | | | | | | Cross Section 2 (Pool) | | | | | | |
|---|--------------------------|-------|-------|-------|-------|-------|-----|-------------------------|------|------|------|------|------|-----|
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ |
| Based on fixed baseline bankfull elevation | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 9.7 | 9.1 | 9.4 | 9.5 | 9.8 | 8.6 | | 8.6 | 8.6 | 7.8 | 8.0 | 9.1 | 8.7 | |
| Floodprone Width (ft) | 195.2 | 195.2 | 195.2 | 195.2 | 195.2 | 195.2 | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.8 | 0.7 | 0.7 | 0.7 | 0.7 | 0.9 | | 1.0 | 0.9 | 1.0 | 0.9 | 0.9 | 0.9 | |
| Bankfull Max Depth (ft) | 1.1 | 1.0 | 1.1 | 1.0 | 1.1 | 1.2 | | 1.7 | 1.5 | 1.5 | 1.5 | 1.5 | 1.5 | |
| Bankfull Cross Sectional Area (ft ²) | 7.7 | 6.3 | 6.7 | 6.8 | 7.1 | 7.7 | | 8.8 | 7.3 | 7.3 | 7.0 | 8.0 | 8.2 | |
| Bankfull Width/Depth Ratio | 12.2 | 13.2 | 13.2 | 13.2 | 13.4 | 9.5 | | | | | | | | |
| Bankfull Entrenchment Ratio | 20.2 | 21.4 | 20.8 | 20.5 | 20.0 | 22.7 | | | | | | | | |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.0 | 1.0 | | | | | | | | |
| Bankfull Bank Height Ratio* | 1.0 | 1.1 | 1.1 | 1.1 | <1 | 0.8 | | | | | | | | |
| Dimension | Cross Section 3 (Riffle) | | | | | | | Cross Section 4 (Pool) | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ |
| Based on fixed baseline bankfull elevation | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 9.9 | 10.6 | 10.0 | 9.2 | 10.0 | 8.9 | | 9.4 | 9.8 | 10.2 | 12.2 | 9.5 | 9.5 | |
| Floodprone Width (ft) | 126.3 | 126.3 | 126.3 | 126.3 | 126.3 | 126.3 | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1.0 | | 1.2 | 1.2 | 0.9 | 0.8 | 1.1 | 1.0 | |
| Bankfull Max Depth (ft) | 1.6 | 1.6 | 1.6 | 1.5 | 1.6 | 1.6 | | 2.2 | 1.9 | 1.8 | 1.8 | 1.8 | 1.7 | |
| Bankfull Cross Sectional Area (ft ²) | 8.8 | 9.9 | 8.5 | 8.5 | 8.8 | 9.0 | | 10.9 | 11.4 | 9.4 | 9.8 | 10.0 | 10.0 | |
| Bankfull Width/Depth Ratio | 11.1 | 11.4 | 11.6 | 10.0 | 11.3 | 8.7 | | | | | | | | |
| Bankfull Entrenchment Ratio | 12.8 | 11.9 | 12.7 | 13.8 | 12.7 | 14.2 | | | | | | | | |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.6 | 1.5 | | | | | | | | |
| Bankfull Bank Height Ratio* | 1.0 | 1.0 | 1.0 | 1.1 | 1.1 | 0.9 | | | | | | | | |
| Dimension | Cross Section 5 (Riffle) | | | | | | | Cross Section 6 (Pool) | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ |
| Based on fixed baseline bankfull elevation¹ | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 9.1 | 9.4 | 8.9 | 9.9 | 9.5 | 8.4 | | 10.5 | 9.7 | 9.8 | 9.5 | 11.1 | 10.9 | |
| Floodprone Width (ft) | 182.9 | 182.9 | 182.9 | 182.9 | 182.9 | 182.9 | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.9 | 1.0 | 1.0 | 0.9 | 0.9 | 1.1 | | 1.0 | 1.0 | 0.9 | 0.9 | 0.9 | 1.0 | |
| Bankfull Max Depth (ft) | 1.4 | 1.6 | 1.7 | 1.8 | 1.6 | 1.8 | | 1.6 | 1.7 | 1.7 | 1.7 | 1.7 | 1.7 | |
| Bankfull Cross Sectional Area (ft ²) | 8.4 | 9.7 | 9.1 | 9.3 | 8.9 | 9.5 | | 10.1 | 9.3 | 8.7 | 8.4 | 10.2 | 10.7 | |
| Bankfull Width/Depth Ratio | 10.0 | 9.1 | 8.7 | 10.5 | 10.2 | 7.4 | | | | | | | | |
| Bankfull Entrenchment Ratio | 20.0 | 19.5 | 20.5 | 18.5 | 19.2 | 21.8 | | | | | | | | |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.8 | 1.6 | | | | | | | | |
| Bankfull Bank Height Ratio* | 1.0 | 1.1 | 1.0 | 1.0 | 1.1 | 0.9 | | | | | | | | |
| Dimension | Cross Section 7 (Riffle) | | | | | | | Cross Section 8 (Pool) | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ |
| Based on fixed baseline bankfull elevation | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 8.8 | 10.2 | 9.6 | 9.7 | 9.4 | 7.2 | | 9.5 | 10.0 | 9.6 | 9.3 | 9.0 | 9.9 | |
| Floodprone Width (ft) | 162.2 | 162.2 | 162.2 | 162.2 | 162.2 | 162.2 | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.0 | 0.9 | 0.9 | 0.9 | 0.9 | 1.1 | | 1.2 | 1.2 | 1.1 | 1.2 | 1.2 | 1.2 | |
| Bankfull Max Depth (ft) | 1.5 | 1.6 | 1.6 | 1.6 | 1.6 | 1.6 | | 1.9 | 2.0 | 1.9 | 2.0 | 2.0 | 2.0 | |
| Bankfull Cross Sectional Area (ft ²) | 8.7 | 8.6 | 8.5 | 8.7 | 8.0 | 7.7 | | 11.1 | 11.9 | 10.8 | 11.4 | 10.5 | 11.5 | |
| Bankfull Width/Depth Ratio | 8.8 | 12.0 | 10.9 | 10.9 | 11.0 | 6.6 | | | | | | | | |
| Bankfull Entrenchment Ratio | 18.5 | 16.0 | 16.8 | 16.7 | 17.3 | 22.5 | | | | | | | | |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.6 | 1.4 | | | | | | | | |
| Bankfull Bank Height Ratio* | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 0.9 | | | | | | | | |
| Dimension | Cross Section 9 (Riffle) | | | | | | | Cross Section 10 (Pool) | | | | | | |
| | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ | Base | MY1 | MY2 | MY3 | MY5 | MY7 | MY+ |
| Based on fixed baseline bankfull elevation | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.5 | 10.2 | 11.1 | 11.7 | 11.1 | 8.1 | | 9.8 | 9.2 | 10.5 | 9.6 | 9.9 | 11.0 | |
| Floodprone Width (ft) | 219.0 | 219.0 | 219.0 | 219.0 | 219.0 | 219.0 | | | | | | | | |
| Bankfull Mean Depth (ft) | 1.1 | 1.1 | 1.0 | 1.0 | 1.0 | 1.3 | | 1.2 | 1.0 | 1.0 | 1.0 | 1.0 | 0.9 | |
| Bankfull Max Depth (ft) | 1.8 | 1.9 | 1.9 | 1.9 | 1.8 | 2.0 | | 1.9 | 1.7 | 2.1 | 2.1 | 2.1 | 2.1 | |
| Bankfull Cross Sectional Area (ft ²) | 12.0 | 11.1 | 11.3 | 11.2 | 10.7 | 10.9 | | 11.4 | 8.7 | 10.7 | 10.2 | 10.1 | 10.1 | |
| Bankfull Width/Depth Ratio | 9.1 | 9.4 | 10.9 | 12.2 | 11.5 | 6.1 | | | | | | | | |
| Bankfull Entrenchment Ratio | 20.9 | 21.5 | 19.8 | 18.8 | 19.8 | 27.0 | | | | | | | | |
| Low Bank Height (ft) | --- | --- | --- | --- | 1.9 | 1.6 | | | | | | | | |
| Bankfull Bank Height Ratio* | 1.0 | 0.9 | 1.0 | 1.1 | 1.0 | 0.8 | | | | | | | | |

¹Base through MY3 BHR calculated by holding bankfull elevation constant. MY5 data calculated by fitting as-built bankfull cross section area to monitoring year channel.

Table 11. Monitoring Data - Stream Reach Data Summary

UT to Millers Creek (DMS Project No. 95719)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-5 | | | | | | MY-7 | | | | | |
|--|----------|-------------|--------|--------|-----------------|-----|-------|-------|-------|-------|-----------------|-----|-------|-------|-------|-------|-----------------|-----|-------|-------|-------|-------|-----------------|-----|-------|-------|-------|-------|-----------------|-----|-------|-------|-------|-------|-----------------|-----|
| | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n |
| Dimension and Substrate | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 8.8 | 9.6 | 9.7 | 10.5 | 0.7 | 5 | 9.1 | 9.9 | 10.2 | 10.6 | 0.6 | 5 | 8.9 | 9.8 | 9.6 | 11.1 | 0.8 | 5 | 9.2 | 10.0 | 9.7 | 11.7 | 1.0 | 5 | 9.4 | 9.9 | 9.8 | 11.1 | 0.7 | 5 | 7.2 | 8.2 | 8.4 | 8.9 | 0.7 | 5 |
| Floodzone Width (ft) | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 | 126.3 | 177.1 | 182.9 | 219.0 | 35.1 | 5 |
| Bankfull Mean Depth (ft) | 0.8 | 0.9 | 0.9 | 1.1 | 0.1 | 5 | 0.7 | 0.9 | 0.9 | 1.1 | 0.2 | 5 | 0.7 | 0.9 | 0.9 | 1.0 | 0.1 | 5 | 0.7 | 0.9 | 0.9 | 1.0 | 0.1 | 5 | 0.7 | 0.9 | 0.9 | 1.0 | 0.1 | 5 | 0.9 | 1.1 | 1.1 | 1.3 | 0.1 | 5 |
| Bankfull Max Depth (ft) | 1.1 | 1.5 | 1.5 | 1.8 | 0.3 | 5 | 1.0 | 1.6 | 1.6 | 1.9 | 0.3 | 5 | 1.1 | 1.6 | 1.6 | 1.9 | 0.3 | 5 | 1.0 | 1.5 | 1.6 | 1.9 | 0.3 | 5 | 1.1 | 1.5 | 1.6 | 1.8 | 0.3 | 5 | 1.2 | 1.6 | 1.6 | 2.0 | 0.3 | 5 |
| Bankfull Cross Sectional Area (ft ²) | 7.7 | 9.1 | 8.7 | 12.0 | 1.7 | 5 | 6.3 | 9.1 | 9.7 | 11.1 | 1.8 | 5 | 6.7 | 8.8 | 8.5 | 11.3 | 1.6 | 5 | 6.8 | 8.9 | 8.7 | 11.2 | 1.6 | 5 | 7.1 | 8.7 | 8.8 | 10.7 | 1.3 | 5 | 7.7 | 9.0 | 9.0 | 10.9 | 1.3 | 5 |
| Width/Depth Ratio | 8.8 | 10.2 | 10.0 | 12.2 | 1.4 | 5 | 9.1 | 11.0 | 11.4 | 13.2 | 1.7 | 5 | 8.7 | 11.1 | 10.9 | 13.2 | 1.6 | 5 | 10.0 | 11.4 | 10.9 | 13.2 | 1.3 | 5 | 10.2 | 11.5 | 11.3 | 13.4 | 1.2 | 5 | 6.1 | 7.7 | 7.4 | 9.5 | 1.4 | 5 |
| Entrenchment Ratio | 11.9 | 13.1 | 12.9 | 14.3 | 0.9 | 5 | 11.9 | 18.1 | 19.5 | 21.5 | 4.1 | 5 | 12.7 | 18.1 | 19.8 | 20.8 | 3.4 | 5 | 13.8 | 17.6 | 18.5 | 20.5 | 2.6 | 5 | 12.7 | 17.8 | 19.2 | 20.0 | 3.0 | 5 | 14.2 | 21.8 | 22.5 | 27.0 | 4.7 | 5 |
| Low Bank Height (ft) | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- | --- |
| Bank Height Ratio | 1.0 | 1.0 | 1.0 | 1.0 | 0.0 | 5 | 0.9 | 1.0 | 1.0 | 1.1 | 0.1 | 5 | 1.0 | 1.0 | 1.0 | 1.0 | 0.0 | 5 | 1.0 | 1.0 | 1.1 | 1.1 | 0.1 | 5 | 1.0 | 1.0 | 1.0 | 1.1 | 0.0 | 5 | 0.8 | 0.9 | 0.9 | 0.9 | 0.0 | 5 |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 8.6 | 21.9 | 22.8 | 33.6 | 9.0 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.0039 | 0.0069 | 0.0075 | 0.0096 | 0.0019 | 7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 9.1 | 27.0 | 25.7 | 53.9 | 11.8 | 61 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.60 | 1.86 | 1.90 | 2.20 | 0.23 | 5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 12.5 | 41.8 | 40.3 | 96.3 | 18.4 | 63 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern* | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | 17.5 - 52.5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | 20.1 - 22.8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft) | | 2.3 - 2.6 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | 14.0 - 56.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | 2.0 - 6.0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | E5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | 2709 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | 1.27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | 0.0011 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | 0.0005 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rn% / Ru% / P% / G% / S% | 33 | | 67 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| SC% / Ss% / C% / O% / B% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| St16 / d35 / d50 / d84 / d95 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step, Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4 = Or value/needed only if the n exceeds 3
 *Pattern data taken from design calculations as stream was built according to design plans per As-Built drawings

Appendix E. Hydrologic Data


Table 12. Verification of Bankfull Events

| Date | Crest Gauge Info | | Gauge Reading (ft) | Gauge Elevation (ft) | Crest Elevation (ft) | Bankfull Elevation (ft) | Height above Bankfull (ft) |
|------------|------------------|--------------|--------------------|----------------------|----------------------|-------------------------|----------------------------|
| | Site | Sta. | | | | | |
| 7/14/2015 | 2 | 37+03 | 2.29 | 107.16 | 109.45 | 107.71 | 1.74 |
| 7/14/2015 | 2 | 37+03 | 2.29 | 107.16 | 109.45 | 107.71 | 1.74 |
| 10/19/2015 | 1 | 10+62 | 1.50 | 111.46 | 112.96 | 112.07 | 0.89 |
| 4/27/2016 | 1 | 10+62 | 1.88 | 111.46 | 113.34 | 112.07 | 1.26 |
| 4/27/2016 | 2 | 37+03 | 3.70 | 107.16 | 110.87 | 107.71 | 3.15 |
| 10/10/2016 | 1 | 10+62 | 2.79 | 111.46 | 114.25 | 112.07 | 2.18 |
| 10/10/2016 | 2 | 37+03 | 3.43 | 107.16 | 110.59 | 107.71 | 2.88 |
| 10/10/2016 | N/A | Approx 20+00 | Visual | Visual | Visual | Visual | Visual |
| 1/17/2017 | 1 | 10+62 | 2.29 | 111.46 | 113.75 | 112.07 | 1.68 |
| 1/17/2017 | 2 | 37+03 | 3.13 | 107.16 | 110.29 | 107.71 | 2.58 |
| 4/26/2017 | 1 | 10+62 | 2.00 | 111.46 | 113.46 | 112.07 | 1.39 |
| 4/26/2017 | 2 | 37+03 | 4.06 | 107.16 | 111.22 | 107.71 | 3.51 |
| 3/13/2018 | 1 | 10+62 | 3.58 | 111.46 | 115.04 | 112.07 | 2.97 |
| 3/13/2018 | 2 | 37+03 | 3.58 | 107.16 | 110.74 | 107.71 | 3.03 |
| 9/12/2018 | 1 | 10+62 | 4.5 | 111.46 | 115.96 | 112.07 | 3.89 |
| 9/12/2018 | 2 | 37+03 | 4.0 | 107.16 | 111.16 | 107.71 | 3.45 |
| 3/29/2019 | 1 | 10+62 | 2.42 | 111.46 | 113.88 | 112.07 | 1.81 |
| 3/29/2019 | 2 | 37+03 | 1.50 | 107.16 | 108.66 | 107.71 | 0.95 |
| 10/17/2019 | 1 | 10+62 | 2.25 | 111.46 | 113.71 | 112.07 | 1.64 |
| 10/17/2019 | 2 | 37+03 | 1.42 | 107.16 | 108.58 | 107.71 | 0.87 |
| 5/12/2020 | 1 | 10+62 | Insect Damage | 111.46 | N/A | 112.07 | N/A |
| 5/12/2020 | 2 | 37+03 | 2.31 | 107.16 | 109.47 | 107.71 | 1.76 |
| 3/17/2021 | 1 | 10+62 | Insect Damage | 111.46 | N/A | 112.07 | N/A |
| 3/17/2021 | 2 | 37+03 | Insect Damage | 107.16 | N/A | 107.71 | N/A |


Table 13. Summary of Gauge Hydrologic Data

| Gauge Number | Wetland Community Type | Target Hydroperiod | Percentage of Growing Season Year 1 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 1 Growing Season | Percentage of Growing Season Year 2 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 2 Growing Season | Percentage of Growing Season Year 3 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 3 Growing Season | Percentage of Growing Season Year 4 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 4 Growing Season | Percentage of Growing Season Year 5 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 5 Growing Season | Percentage of Growing Season Year 6 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 6 Growing Season | Percentage of Growing Season Year 7 | Longest Number Of Consecutive Days Meeting Wetland Hydrology Criteria During Year 7 Growing Season |
|--------------|---------------------------------|--------------------|-------------------------------------|--|-------------------------------------|--|-------------------------------------|--|-------------------------------------|--|-------------------------------------|--|-------------------------------------|--|-------------------------------------|--|
| 1 | Riparian Bottomland Hardwood | 12.5% | 43 | 130 | 23 | 69 | 7.6 | 23 | 13 | 40 | 30 | 90 | 21 | 64 | 26 | 80 |
| 2 | Riparian Bottomland Hardwood | 12.5% | 53 | 161 | 49 | 149 | 43.6 | 132 | 52 | 155 | 36 | 109 | 60 | 181 | 36 | 108 |
| 3 | Riparian Bottomland Hardwood | 12.5% | 10 | 30 | 21 | 65 | 5.6 | 17 | 12.5 | 38 | 28 | 86 | 21 | 65 | 26 | 80 |
| 4 | Headwater Riparian (Zero Order) | 10% | 70 | 212 | 100 | 304 | 52.5 | 159 | 54 | 162 | 45 | 137 | 100 | 304 | 77 | 232 |
| 5 | Riparian Bottomland Hardwood | 12.5% | 32 | 97 | 49 | 149 | 49.2 | 149 | 52 | 155 | 37 | 112 | 100 | 304 | 35 | 106 |
| 6 | Riparian Bottomland Hardwood | 12.5% | 52 | 158 | 48 | 146 | 51.5 | 156 | 54 | 162 | 39 | 117 | 100 | 304 | 37 | 115 |


**UT to Millers Creek
Monthly Precipitation 2018 (30th/70th Percentiles)**




Gauge #1 (14E14CEA old) (138B843F)




Gauge #2 (A2873A5)




Gauge #3 (1130D7E0)





Gauge #4 (14E194AD old) (14EB3443)




Gauge #5 (14E1ABFA old) (14EAF4D2)



Gauge #6 (14E142FD)



Gauge A (136B6A7E)



Credit release site visit to UT to Millers and DWR Recommendation to IRT re: credit release for Monitoring Yr. 5

Date of site visit: May 18, 2020

In attendance:

LMG- Ben Furr

DMS- Melonie, Lindsay, Jeremiah

DWR- Erin and Mac

Site Notes:

The purpose of the site visit was to visit proposed areas between gauges M1 and M3 as well as other areas that may be suspect regarding attaining wetland restoration credit. Also, DWR wanted to visit all the gauges, it appeared at several of the 6 gauges were located in depressional areas. In addition, please note that DWR has been requesting extra gauges since monitoring year 1 on this site.

The site visit started by visiting the headwater wetland restoration area and checking gauge M4. This area was dominated by bald cypress and they were between 8-10 feet tall. The area was ponded but did have adequate vegetative cover. However, gauge M4 was clearly in a depressional area. Some of the upper edges of this area of wetland credit should be verified by DMS/provider.

Next, one of the main areas DWR wanted to check was the area labeled as Area A on the attached map. DWR wanted to investigate the extent of hydric soils since there are no gauges between gauges M1 and M4. This area represents a significant portion of the riparian wetland restoration credit as labeled on Figure 2.1. DWR found that there were a number of areas where the soil cores did not show hydric indicators, or the hydric indicators were borderline. DWR recommends this area be verified as well for wetland status. In addition, DWR requires two additional gauges be installed in Area A. These gauges should be located at "upper" wetland elevations. The vegetation in Area A was better than expected (size and density). There are a number of sweet gums coming in so we made a suggestion to be aware of their increased presence on site.


The proposed wetland area across the creek from veg plot 1 and gauge M1 was checked. The southernmost portion of this wetland polygon (labeled as Area B) did not show hydric indicators. This area will likely need to be removed from proposed wetland credit. In addition, DWR requires one gauge be installed in a location similar to what is indicated on Figure 2.1.

The group then walked the west side of the stream down to gauge M2. Gauge M2 was also in a depressional landscape position. Another area noted as Area C needs to be checked regarding extent of wetlands proposed. Finally, we visited the bottom of the project where the pond was initially. The amount of ponded water has decreased but tree growth is limited. The two gauges in this area M5 and M6 are both located in depressional areas. Moreover, the proposed wetland area around the edge of the pond needs to be checked for wetland status as indicated on Figure 2.1

The stream on site showed good bed and bank features. The channel was dry in most areas but did not have vegetation growing in the channel.

Overall the site has improved over the years, particularly from the vegetative standpoint. However, as evidenced by the site visit, some suppositions regarding the status of hydric soil and wetland extent were verified.

In summary, DWR recommends to the IRT that for any wetland credit to be released, there should be at least 3 groundwater monitoring gauges installed (now) and a wetland delineation performed to check the areas mentioned which DWR believes to be at risk. DWR is ok with releasing stream credit.



Current Condition Plan View - Year 5
 UT Millers Creek, Duplin County, North Carolina




Figure 2.1



PAT MCCRORY
Governor

DONALD R. VAN DER VAART
Secretary

January 8, 2021

MEMORANDUM FOR THE RECORD

Subject: UT to Millers Creek Hydric Soils Evaluation

1. A hydric soils evaluation was conducted January 6, 2021 by Jeremiah Dow and Lindsay Crocker, DMS. Map of the soil boring locations is attached.
2. Site soils are loamy sands and sandy loams, composed of recently formed alluvium from previous coastal plain deposition likely during Cretaceous times (USDA NRCS 2006). Site evaluation consisted of primarily Typic Fluvaquents or Typic Humaquents, potentially matching the Rutlege or Torhunta series. These are classified as mineral-organic soils of the Coastal Plains containing umbric epipedons, very poorly drained, with loamy particle classes. Soils are masked with black organic accumulation, presenting hydric indicators that occur when aerobic microbes are not present to utilize carbon compounds and resulting in accumulation of organic carbon material. These conditions occurred here due to historic floodplain saturation (as indicated in pre-mitigation plan investigations), and current anaerobic conditions from inundation in the profile.
3. The primary indicator at this site utilized was S7 (Dark Surface), other indicators may include S8, S9, and/or A11. S7 requires a layer 4" thick, starting within the first 6" of the surface with a matrix 3 or less and chroma 1 or less. The material looks 100% masked without a hand lens, and at least 70% masked with a hand lens.
4. The areas shown with a green pin indicated masking >70%, although some areas were close to that level. Areas in red, did not qualify for that criteria, and the areas shown as orange were marginal. The soils were consistent throughout the eastern and southwest portions of the site, but there was greater clay content and some depletions on the western part of the site. Additionally, areas around the pond were mixed up, likely due to the fill removal that occurred during restoration.
5. At the time of the evaluation, the headwater wetland, pond, and other lower floodplain elevations were inundated. There were many areas outside of the credit areas that appeared inundated. The hydric soil boundary extended beyond creditable areas in numerous locations.

UT to Millers Creek

1/8/2021

Representative Soil boring 1 (Eastern floodplain)

A 0-18" 10YR 2/1 Loamy Sand, 80% coated grains, granular very friable non sticky, non-plastic

Eg 19-30" 2.5Y 5/1 Sand, granular, very friable non sticky, non-plastic

Bg 30-48"+ 2.5 Y 4/2 Loamy sand, subangular blocky, friable non sticky non-plastic

Representative Soil boring 2 (Southwestern floodplain)

A1 0-13" 10YR 2/5 Loamy sand, 70% coated grains, granular friable non-sticky, non-plastic

A2 13-17" 10 YR 5/2 Sandy loam, 60% coated grains, friable, non-sticky, non-plastic

BEg 17-44" 2.5Y 4/2 Sandy loam, organic stains on root channels, granular, very friable, non-sticky, non-plastic

Btg 44"+ 10 YR 3/2, sandy clay loam, massive, friable, moderately sticky, slightly plastic




Spagnum moss common on-site in the inundated, and hydric soil areas.



Typical example of dark surface; observe organic coating on hands.

UT to Millers Creek Wetland Investigation 1/6/2021



1" = 200'

0.054 Acres

0.121 Acres
(10' average from line)



0.142 Acres

Legend


- Centerline
- Soil Boring 1_2021**
- Non-hydric
- Hydric
- Marginal Hydric
- Added Gauges 1_2021
- GW_Gauges
- Restoration_Headwater
- Restoration_Pines
- Restoration_Mature Woods
- Restoration_Pond 1.5:1
- Restoration_BermRemoval
- Enhancement-No Credit
- Potential Removal Areas



Gauge B (13D4B067)



Gauge C (13D4B66F)



Supplement Hydrology Table Provided by DMS: UT to Millers Creek #95719

These tables are provided for the IRT and to illustrate differences in growing season day methods in relation to project success criteria.
Approved Mitigation Plan lists 2/1-11/30 for documenting project success.

| Gauge Number | Success Hydroperiod | USED FOR MY7--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 80 | 26% | 52 | 20% | 33 | 14% |
| 2 | 12.5 | 12.5 | 108 | 36% | 100 | 39% | 100 | 42% |
| 3 | 12.5 | 12.5 | 80 | 26% | 52 | 20% | 33 | 14% |
| 4 | 10 | 10 | 232 | 77% | 204 | 80% | 185 | 78% |
| 5 | 12.5 | 12.5 | 106 | 35% | 97 | 38% | 97 | 41% |
| 6 | 12.5 | 12.5 | 115 | 38% | 91 | 36% | 91 | 38% |
| A | 12.5 | 12.5 | 8 | 3% | 8 | 3% | 8 | 3% |
| B | 12.5 | 12.5 | 20 | 7% | 4 | 2% | 4 | 2% |
| C | 12.5 | 12.5 | 10 | 3% | 1 | 0% | 1 | 0% |
| D | 12.5 | 12.5 | MALFUNCTION | MALFUNCTION | MALFUNCTION | MALFUNCTION | MALFUNCTION | MALFUNCTION |

NOTE GAGE A ONLY STARTED FUNCTIONING ON 4/30

| Gauge Number | Success Hydroperiod | USED FOR MY6--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 64 | 21% | 36 | 14% | 24 | 10% |
| 2 | 12.5 | 12.5 | 181 | 60% | 153 | 60% | 134 | 57% |
| 3 | 12.5 | 12.5 | 65 | 21% | 37 | 15% | 26 | 11% |
| 4 | 10 | 10 | 304 | 100% | 255 | 100% | 237 | 100% |
| 5 | 12.5 | 12.5 | 304 | 100% | 255 | 100% | 237 | 100% |
| 6 | 12.5 | 12.5 | 304 | 100% | 255 | 100% | 237 | 100% |

| Gauge Number | Success Hydroperiod | USED FOR MY5--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 90 | 30% | 62 | 24% | 43 | 18% |
| 2 | 12.5 | 12.5 | 109 | 36% | 81 | 32% | 62 | 26% |
| 3 | 12.5 | 12.5 | 86 | 28% | 58 | 23% | 39 | 16% |
| 4 | 10 | 10 | 137 | 45% | 109 | 43% | 90 | 38% |
| 5 | 12.5 | 12.5 | 112 | 37% | 84 | 33% | 65 | 27% |
| 6 | 12.5 | 12.5 | 117 | 39% | 89 | 35% | 42 | 18% |

| Gauge Number | Success Hydroperiod | USED FOR MY4--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 40 | 13% | 40 | 16% | 27 | 11% |
| 2 | 12.5 | 12.5 | 155 | 51% | 127 | 50% | 108 | 46% |
| 3 | 12.5 | 12.5 | 38 | 13% | 38 | 15% | 20 | 8% |
| 4 | 10 | 10 | 162 | 53% | 133 | 52% | 114 | 48% |
| 5 | 12.5 | 12.5 | 155 | 51% | 127 | 50% | 108 | 46% |
| 6 | 12.5 | 12.5 | 162 | 53% | 134 | 53% | 115 | 49% |

| Gauge Number | Success Hydroperiod | USED FOR MY3--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 23 | 8% | 23 | 9% | 23 | 10% |
| 2 | 12.5 | 12.5 | 135 | 45% | 107 | 42% | 88 | 37% |
| 3 | 12.5 | 12.5 | 17 | 6% | 17 | 7% | 17 | 7% |
| 4 | 10 | 10 | 159 | 52% | 131 | 51% | 112 | 47% |
| 5 | 12.5 | 12.5 | 149 | 49% | 121 | 47% | 102 | 43% |
| 6 | 12.5 | 12.5 | 156 | 51% | 128 | 50% | 109 | 46% |

| Gauge Number | Success Hydroperiod | USED FOR MY2--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 69 | 23% | 50 | 20% | 50 | 21% |
| 2 | 12.5 | 12.5 | 149 | 49% | 149 | 58% | 149 | 63% |
| 3 | 12.5 | 12.5 | 65 | 21% | 37 | 15% | 18 | 8% |
| 4 | 10 | 10 | 304 | 100% | 255 | 100% | 237 | 100% |
| 5 | 12.5 | 12.5 | 149 | 49% | 130 | 51% | 130 | 55% |
| 6 | 12.5 | 12.5 | 146 | 48% | 131 | 51% | 131 | 55% |

| Gauge Number | Success Hydroperiod | USED FOR MY1--2/1/-11/30 303 days | | 3/1/-11/11 255 days | | 3/19/-11/11 237 days | | |
|--------------|---------------------|-----------------------------------|------------------|---------------------|------------------|----------------------|------------------|---------------------|
| | | % | Consecutive Days | % of growing season | Consecutive Days | % of growing season | Consecutive Days | % of growing season |
| 1 | 12.5 | 12.5 | 130 | 43% | 102 | 40% | 83 | 35% |
| 2 | 12.5 | 12.5 | 161 | 53% | 133 | 52% | 114 | 48% |
| 3 | 12.5 | 12.5 | 30 | 10% | 17 | 7% | 17 | 7% |
| 4 | 10 | 10 | 212 | 70% | 184 | 72% | 165 | 70% |
| 5 | 12.5 | 12.5 | 97 | 32% | 78 | 31% | 78 | 33% |
| 6 | 12.5 | 12.5 | 158 | 52% | 130 | 51% | 111 | 47% |

Meeting success criteria
Not meeting success criteria

Ut to Millers Creek 95719 Transfer Illustration

Legend


- Stream Assets
- Wetland Assets
- NCMitigationProperty.DBO.ProjectBoundary

Illustration Infrastructure

- <all other values>

Subtype

- Soil Road in Easement 1,566 sq. ft.



Area of Infrastructure Encroachment

