

MY0 FINAL MONITORING REPORT

SHAW'S RUN MITIGATION SITE
Columbus County, North Carolina
Lumber River Basin
Cataloging Unit 03040203

DMS Project No. 100055
Full Delivery Contract No. 7515
DMS RFP No. 16-007337
USACE Action ID No. SAW-2018-01169
DWR Project No. 2018-0866


Data Collection: June 2020-January 2021
Submission: March 2021



Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652





NORTH CAROLINA
Environmental Quality

ROY COOPER
Governor

MICHAEL S. REGAN
Secretary

TIM BAUMGARTNER
Director

February 26, 2021

Mr. JD Hamby
Restoration Systems, LLC
1101 Haynes Street
Suite 211
Raleigh, N.C. 27604

Subject: Draft As-Built Baseline Monitoring Report (MY0) for the
Shaw's Run Mitigation Site
Lumber River Basin – CU# 03040203– Columbus County
DMS Project ID No. 100055
Contract # 7515

Dear Mr. Hamby:

On January 27, 2021, the NCDEQ – Division of Mitigation Services (DMS) received the Draft As-Built Baseline Monitoring Report (MY0) for the Shaw's Run Mitigation Site from Restoration Systems, LLC.

The report establishes the as-built conditions at the project site. Anticipated mitigation on the site includes 2,285.000 linear feet of stream restoration for a total of 2,285.000 Stream Mitigation Units (SMUs) and 5.852 acres of riparian wetland Re-establishment and 0.103 acres of riparian wetland Preservation for a total of 5.862 Wetland Mitigation Units (WMUs). The following are our comments on the draft report and as-built/ record drawings:

Vegetation:

The changes in vegetation are shown on the drawings, but not in the report. Describe these modifications in the baseline, along with justification. Also, *Quercus alba* is showing on the planted monitoring table, but not added to planted list on drawings.

Table 6 lists *Quercus pagoda* with 400 total stems but Sheet 4H shows the total to be 300. Please update these and provide the correct total.

General: The Mitigation Plan describes floodplain interceptors, and shallow ephemeral pool features with woody debris in them. Agency comments also discuss the ephemeral pools. Please call these features out on the figures and describe the structures in the report text.

General – Table 17. Monitoring Summary of the IRT approved mitigation plan indicates pre-construction benthic macroinvertebrate sampling (Qual 4) would be conducted at two separate



locations. The next scheduled benthic sampling is in year 3 but it would be helpful to include the pre-construction results in the baseline report. As provided for in Appendix F; please include the benthic results with habitat assessment forms along with the final electronic support files with sampling locations and associated data/ graphs.

Section 1.1: Thank you for including a description of the significant deviations made during construction. Please add a brief narrative describing the woody material added to the riffles.

Plan Sheet 01 - Title Page: Please change the NC DWR number to 2018-0866.

Digital Deliverable:

Please submit the streamflow gauge and rain-soil gauge features with unique ID's that will relate to the data.

Note that the table included with the profile figures only shows a subset of the data. Either include all of the data or remove the tables and include the figure only.

Some of the outer topo lines shown on sheets 4A – 4G appear to be outside of the study area and are not correctly displayed. Please limit the topo to valid areas.

Provide the .dwg files of the As-Built Plans with the final electronic submittal.

<https://deq.nc.gov/about/divisions/mitigation-services/dms-vendors/rfp-forms-templates>

At your earliest convenience, please provide a written response letter addressing the DMS comments provided and two (2) final hard copies of the revised/ updated As-Built Baseline Monitoring Report (MY0). The comment response letter should be included in the revised report after the report cover.

Please also include a final electronic copy of the report with the final electronic support files on a CD or flash drive. The final deliverables should be sent to my attention (address below). If you have any questions, please contact me at any time at (919) 723-7565 or email me at kelly.phillips@ncdenr.gov.

Sincerely,

Kelly Phillips
Project Manager
NCDEQ – Division of Mitigation Services
610 East Center Avenue
Suite 301
Mooresville, NC 28115
(919) 723-7565

cc: file



March 10, 2021

Kelly Phillips
Project Manager
NCDEQ – Division of Mitigation Services
610 East Center Avenue
Suite 301
 Mooresville, NC 28115

Subject: Shaw's Run Mitigation Site: As-Built Comment Responses
DMS Contract #: 7515; DMS Project ID: 100055; RFP # 16-007337

Dear Mr. Philips:

Restoration Systems, LLC is pleased to provide you with the Final As-Built Baseline Monitoring Report (MYO) for the Shaw's Run Mitigation Site. We have addressed your comments as follows.

Vegetation:

The changes in vegetation are shown on the drawings, but not in the report. Describe these modifications in the baseline, along with justification. Also, *Quercus alba* is showing on the planted monitoring table, but not added to planted list on drawings.

[A footnote was added to Table 6 explaining the planting modifications from Mitigation Plan to As-Built. Additionally, the *Quercus alba* appears to have been mis-identified and has been changed to *Quercus sp.* These stems will be more easily identifiable after leaf-out during year 1 monitoring.](#)

Table 6 lists *Quercus pagoda* with 400 total stems but Sheet 4H shows the total to be 300. Please update these and provide the correct total.

[Sheet 4H has been updated to reflect the correct total of stems planted.](#)

General: The Mitigation Plan describes floodplain interceptors, and shallow ephemeral pool features with woody debris in them. Agency comments also discuss the ephemeral pools. Please call these features out on the figures and describe the structures in the report text.

[It was determined during site planning and construction that the floodplain interceptors and ephemeral pools were not necessary, and therefore, they were not constructed.](#)

General – Table 17. Monitoring Summary of the IRT approved mitigation plan indicates preconstruction benthic macroinvertebrate sampling (Qual 4) would be conducted at two separate locations. The next scheduled benthic sampling is in year 3 but it would be helpful to include the pre-construction results in the baseline report. As provided for in Appendix F;

please include the benthic results with habitat assessment forms along with the final electronic support files with sampling locations and associated data/ graphs.

The preconstruction benthic results were unavailable at the time of the draft submittal; however, we have received them from the lab and included them in this submittal.

Additionally, the sampling locations have been included on the CCPV and shapefiles were included in the digital submittal.

Section 1.1: Thank you for including a description of the significant deviations made during construction. Please add a brief narrative describing the woody material added to the riffles. The following description of the woody material in the riffles was added to Section 1.1: “This material consisted of brush, limbs, branches, etc. that were placed in the riffles and covered with sand substrate to enhance in-stream habitat.”

Plan Sheet 01 - Title Page: Please change the NC DWR number to 2018-0866.

Updated.

Digital Deliverable:

Please submit the streamflow gauge and rain-soil gauge features with unique ID’s that will relate to the data.

Stream gauge features were labeled based on their respective locations. The rain gauge and soil temperature logger are in the same location; the erroneous feature in the shapefile was removed.

Note that the table included with the profile figures only shows a subset of the data. Either include all of the data or remove the tables and include the figure only.

All of the data is included in the excel file, but it will not all fit on the figure. The data tables have been removed from the profile figure in the PDF submittal.

Some of the outer topo lines shown on sheets 4A – 4G appear to be outside of the study area and are not correctly displayed. Please limit the topo to valid areas.

Updated.

Provide the .dwg files of the As-Built Plans with the final electronic submittal.

<https://deq.nc.gov/about/divisions/mitigation-services/dms-vendors/rfp-forms-templates>

You will find the .dwg files in the electronic submittal.

MY0 FINAL MONITORING REPORT

SHAW'S RUN MITIGATION SITE
Columbus County, North Carolina
Lumber River Basin
Cataloging Unit 03040203

DMS Project No. 100055
Full Delivery Contract No. 7515
DMS RFP No. 16-007337
USACE Action ID No. SAW-2018-01169
DWR Project No. 2018-0866

Data Collection: June 2020-January 2021
Submission: March 2021

Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652




Prepared by:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604
Contact: Worth Creech
919-755-9490 (phone)
919-755-9492 (fax)

And



Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603
Contact: Grant Lewis
919-215-1693 (phone)

TABLE OF CONTENTS

1.0 PROJECT SUMMARY	1
1.1 PROJECT BACKGROUND, COMPONENTS, AND STRUCTURE	1
1.2 PROJECT GOALS AND OBJECTIVES	3
1.3 SUCCESS CRITERIA	5
2.0 METHODS	6
2.1 MONITORING.....	6
3.0 REFERENCES	9

APPENDICES

Appendix A. Visual Assessment Data	
Figure 1. Current Conditions Plan View	
Table 4A-B. Visual Stream Morphology Stability Assessment Table	
Table 5. Vegetation Condition Assessment Table	
Vegetation Plot Photographs	
Appendix B. Vegetation Plot Data	
Table 6. Planted Bare-Root Woody Vegetation	
Table 7. Vegetation Plot Counts and Densities	
Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool	
Appendix C. Stream Geomorphology Data	
Cross-Sections with Annual Overlays	
Longitudinal Profile	
Table 9A-B. Baseline Stream Data Summary Tables	
Table 10. Cross-Section Morphology Monitoring Summary	
Appendix D. Hydrologic Data	
Groundwater Gauge Soil Profiles	
Appendix E. Project Timeline and Contact Info	
Table 11. Project Timeline	
Table 12. Project Contacts	
Appendix F. Other Data	
Preconstruction Benthic Results	
Preconstruction Benthic Habitat Assessment Data Forms	
Appendix G. As-Built Plan Sheets	

1.0 PROJECT SUMMARY

Restoration Systems, LLC has established the North Carolina Division of Mitigation Services (NCDMS) Shaw's Run Mitigation Site.

1.1 Project Background, Components, and Structure

The Shaw's Run Mitigation Site (hereafter referred to as the "Site") encompasses 9.44 acres of disturbed forest and agricultural fields along warm water, unnamed tributaries to Greene Branch. The Site is located approximately 2 miles west of Chadbourn, NC south of NC Highway 76 in Columbus County.

Prior to construction, Site land use consisted of agricultural row crops and disturbed forest. Row crop production extended to, and abutted, ditched stream margins. Herbaceous vegetation and a few shrubby species grew within the ditches, which were regularly maintained by bush hogging and herbicide application. As the ditch descended the valley towards Greene Branch, soils change from the Goldsboro and Lynchburg soil series (moderately well and somewhat poorly drained) to the Muckalee soil series (poorly drained), and disturbed forest vegetation became more prevalent along stream margins and floodplains. Stream channels were cleared, dredged and straightened, plowed annually for row crops, eroded vertically and laterally, and received extensive sediment and nutrient inputs from agriculture chemicals and sediment. The entire stream channel was ditched and cleared of vegetation which contributed to sediment export from the Site. In addition, streamside wetlands were cleared and drained by channel downcutting, drain tile installation, and adjacent land uses. Preconstruction Site conditions resulted in degraded water quality, a loss of aquatic habitat, reduced nutrient and sediment retention, and unstable channel characteristics (loss of horizontal flow vectors that maintain pools and an increase in erosive forces to channel bed and banks). Site restoration activities restored riffle-pool morphology, aided in energy dissipation, increased aquatic habitat, stabilized channel banks, and greatly reduced sediment loss from channel banks.

Proposed Site restoration activities generated 2285.000 Stream Mitigation Units (SMUs) and 5.862 Riparian Wetland Mitigation Units (WMUs) as described in Table 1.

Additional activities that occurred at the Site included the following.

- Planting 7.7 acres of the Site with 8300 stems (planted species are included in Table 6 [Appendix B]).

Deviations from the construction plans included the following.

- Easement was updated from the construction plans. Construction plans had an older easement that was not the proper (recorded) easement boundary.
- Woody material was placed in the channel riffles. This material consisted of brush, limbs, branches, etc. that were placed in the riffles and covered with sand substrate to enhance in-stream habitat.
- Several log cross vanes were not installed due to Site conditions, including low slope causing the vanes to not be necessary for bank stabilization. Log vanes removed from the project include stations 0+30, 7+20, 7+85, and 9+10 along UT1, and stations 0+30, 0+80, 1+10, 1+75, 2+05, 2+40, and 4+05 along UT2.

Table 1. Shaw's Run (ID-100055) Project Mitigation Quantities and Credits

Project Segment	Original Mitigation Plan Ft/Ac	As-Built Ft/Ac	Original Mitigation Category	Original Restoration Level	Original Mitigation Ratio (X:1)	Credits	Comments
Stream							
UT1	1919	1912	Warm	R	1.00000	1,919.000	
UT2	366	366	Warm	R	1.00000	366.000	
					Total:	2,285.000	
Wetland							
Wetland R	5.852	5.852	R	REE	1.00000	5.852	
Wetland E	0.103	0.103	R	P	10.00000	0.010	
					Total:	5.862	

Project Credits

Restoration Level	Stream			Riparian	Non-Rip	Coastal
	Warm	Cool	Cold	Wetland	Wetland	Marsh
Restoration	2,285.000	0.000	0.000	0.000	0.000	0.000
Re-establishment				5.852	0.000	0.000
Rehabilitation				0.000	0.000	0.000
Enhancement				0.000	0.000	0.000
Enhancement I	0.000	0.000	0.000			
Enhancement II	0.000	0.000	0.000			
Creation				0.000	0.000	0.000
Preservation	0.000	0.000	0.000	0.010	0.000	
Totals	2,285.000	0.000	0.000	5.862	0.000	0.000

Total Stream Credit 2,285.000

Total Wetland Credit 5.862

Site design was completed in March 2019. Construction started on March 13, 2020 and ended within a final walkthrough on June 25, 2020. The Site was planted on December 20, 2020. Completed project activities, reporting history, completion dates, project contacts are summarized in Tables 11-12 (Appendix E).

1.2 Project Goals and Objectives

Project goals were based on the *Lumber River Basin Restoration Priorities* (RBRP) report (NCEEP 2008) and on-site preconstruction data collection of channel morphology and function observed during field investigations. The Site is located within **Targeted Local Watershed (TLW) 03040203191010** and subbasin 03-07-51. The project is not located within a Local Watershed Planning area. Project goals identified in the RBRP include the following.

1. Improve water quality through increased riparian buffer area (Project will restore approximately 7.7 acres of riparian buffer).
2. Reduce impacts from agricultural practices (Project will remove agricultural row crops from the Site).
3. Reduce impacts from impervious surfaces (Project will incorporate one marsh treatment area to treat ditches that receive roadside runoff).
4. Protection of existing resources (Project will be protected with a permanent conservation easement).

In addition to the defined Cataloging Unit (CU) goals for the Lumber River, additional goals for the area generally revolve around reduction of stressors to water quality. Stressors and how each will be addressed by project activities are as follows.

1. Sedimentation - (reduction of 15.8 tons/year after mitigation is complete).
2. Nutrients – (direct reduction of 89 pounds of nitrogen and 156 pounds of phosphorus per year by removing agricultural row crops; eliminate fertilizer application; and install a marsh treatment area).
3. Land Use Impacts (imperviousness) – (incorporation of one marsh treatment area to treat ditches that receive roadside runoff).
4. Stormwater – (reduction of bank height ratio, restoration of wetlands, reforestation, and installation of a marsh treatment area will reduce stormwater pulses).
5. Lack of Riparian Buffer – (restoration of 7.7 acres of riparian buffer).

Site specific mitigation goals and objectives were developed through the use of North Carolina Stream Assessment Method (NC SAM) and North Carolina Wetland Assessment Method (NC WAM) analyses of preconstruction and reference stream systems at the Site (NC SFAT 2015 and NC WFAT 2010) (see Table 2 below).

Table 2. Summary: Goals, Performance, and Results

Targeted Functions	Goals	Objectives	Success Criteria
(1) HYDROLOGY			
(2) Flood Flow (Floodplain Access)	<ul style="list-style-type: none"> Attenuate flood flow across the Site. Minimize downstream flooding to the maximum extent possible. Connect streams to functioning and degraded wetland systems. 	<ul style="list-style-type: none"> Construct new channel at historic floodplain elevation to restore overbank flows and restore jurisdictional wetlands Plant woody riparian buffer Cease row crop production within the easement Deep rip floodplain soils to reduce compaction and increase soil surface roughness Protect riparian buffers with a perpetual conservation easement 	<ul style="list-style-type: none"> BHR not to exceed 1.2 Document four overbank events in separate monitoring years Remove agricultural row crops from the easement Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting Conservation Easement recorded
(3) Streamside Area Attenuation			
(4) Floodplain Access			
(4) Wooded Riparian Buffer			
(4) Microtopography			
Wetland – Surface and Sub-Surface Storage and Retention	<ul style="list-style-type: none"> Increase stream stability within the Site so that channels are neither aggrading nor degrading. 	<ul style="list-style-type: none"> Construct channels with proper pattern, dimension, and longitudinal profile Cease row crop production within the easement Construct stable channels with grade control structures. Plant woody riparian buffer 	<ul style="list-style-type: none"> Cross-section measurements indicate a stable channel Visual documentation of stable channels and structures BHR not to exceed 1.2 ER of 2.2 or greater < 10% change in BHR and ER in any given year Remove agricultural row crops from the easement Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting
(3) Stream Stability			
(4) Stream Geomorphology			
(1) WATER QUALITY			
(2) Streamside Area Vegetation	<ul style="list-style-type: none"> Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters. 	<ul style="list-style-type: none"> Reduce agricultural land/inputs Install marsh treatment areas Plant woody riparian buffer Restore jurisdictional wetlands adjacent to Site streams <ul style="list-style-type: none"> Remove drain tile Promote overbank flooding by P1 stream restoration. 	<ul style="list-style-type: none"> Remove agricultural row crops from the easement Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting
(3) Upland Pollutant Filtration			
(3) Thermoregulation			
(2) Aquatic Life Tolerance			
Wetland - Pathogen, Particulate, Soluble, and Physical Change			
(1) HABITAT			
(2) In-stream Habitat	<ul style="list-style-type: none"> Improve instream and stream-side habitat. 	<ul style="list-style-type: none"> Construct stable channels Plant woody riparian buffer to provide organic matter and shade Construct new channel at historic floodplain elevation to restore overbank flows and plant woody riparian buffer Protect riparian buffers with a perpetual conservation easement Restore jurisdictional wetlands adjacent to Site streams 	<ul style="list-style-type: none"> Cross-section measurements indicate a stable channel Visual documentation of stable channels and in-stream structures. Monitoring wells will be successful if the water table is within 12 inches of the soil surface for 12% of the growing season Vegetation plots will be successful if the plant density is 210 stems per acre with an average plant height of 10 feet at 7 years following planting Conservation Easement recorded
(3) Substrate			
(2) Stream-side Habitat			
(3) Stream-side Habitat			
(3) Thermoregulation			
Wetland - Physical Structure, Landscape Patch Structure, and Vegetation Composition			

1.3 Success Criteria

Project success criteria have been established per the October 24, 2016 NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring and success criteria relate to project goals and objectives. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following table summarizes Site success criteria.

Success Criteria

Streams
<ul style="list-style-type: none"> • All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05. • Continuous surface flow must be documented each year for at least 30 consecutive days. • Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section. • Entrenchment ratio (ER) must be no less than 2.2 at any measured riffle cross-section. • BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period. • The stream project shall remain stable and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.
Wetland Hydrology
<ul style="list-style-type: none"> • Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 12 percent of the growing season, during average climatic conditions
Vegetation
<ul style="list-style-type: none"> • Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7. • Trees must average 7 feet in height at year 5, and 10 feet in height at year 7 in each plot. • Planted and volunteer stems are counted, provided they are included in the approved planting list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.
Visual Assessment
<ul style="list-style-type: none"> • Photographs at vegetation plots and cross sections should illustrate the Site's vegetative and morphological stability on an annual basis, including no excessive erosion or degradation on the channel banks, no mid channel bars, or vertical incision. In addition, grade control structures should remain stable.

Note: BHR will be calculated using procedures outlined in the latest approved guidance from NCDMS.

2.0 METHODS

Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 1st of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

Monitoring Schedule

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams							
Wetlands							
Vegetation							
Macroinvertebrates							
Visual Assessment							
Report Submittal							

*Visual Assessment will be complimented by permanent photographic points located at each permanent cross section and vegetation plot.

2.1 Monitoring

The monitoring parameters are summarized in the following table.

Monitoring Summary

Stream Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 10 cross-sections on restored channels	Graphic and tabular data.
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern will be depicted on a plan view figure with a written assessment and photograph of the area included in the report.
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.
Stream Hydrology	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Surface water gauges on UT 1 and UT2	Surface water data for each monitoring period
Bankfull Events	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	Surface water gauges on UT 1 and UT2	Surface water data for each monitoring period
	Visual/Physical Evidence	Continuous through monitoring period	All restored stream channels	Visual evidence, photo documentation, and/or rain data.
Benthic Macroinvertebrates	“Qual 4” method described in <i>Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0</i> (NCDWR 2016)	Pre-construction, Years 3, 5, and 7 during the “index period” referenced in <i>Small Streams Biocriteria Development</i> (NCDWQ 2009)	2 stations (one at the lower end of UT 1 and one at the lower end of UT 2); however, the exact locations will be determined at the time pre-construction benthics are collected	Results* will be presented on a site-by-site basis and will include a list of taxa collected, an enumeration of <i>Ephemeroptera</i> , <i>Plecoptera</i> , and <i>Tricopetera</i> taxa as well as Biotic Index values.
Wetland Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Wetland Reestablishment	Groundwater gauges	Years 1, 2, 3, 4, 5, 6, and 7 throughout the year with the growing season defined as March 1-November 12	9 gauges spread throughout restored wetlands	Soil temperature at the beginning of each monitoring period to verify the start of the growing season (no earlier than March 1), groundwater and rain data for each monitoring period
Vegetation Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	7 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre

*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

Table 3. Project Attribute Table			
Project Name	Shaw's Run		
County	Columbus County, North Carolina		
Project Area (acres)	9.44		
Project Coordinates (latitude and longitude decimal degrees)	34.3193°N, 78.8666 °W		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	Lumber		
USGS Hydrologic Unit 8-digit	3040203191010		
DWR Sub-basin	03-07-51		
Project Drainage Area (acres)	106		
Project Drainage Area Percentage of Impervious Area	<2%		
Land Use Classification	Cultivated & Other Broadleaf Deciduous Forest		
Reach Summary Information			
Parameters	UT 1	UT 2	Reach 3
Pre-project length (feet)	1474	283	
Post-project (feet)	1912	366	
Valley confinement (Confined, moderately confined, unconfined)	Alluvial, moderately confined to unconfined		
Drainage area (acres)	106.5	24.6	
Perennial, Intermittent, Ephemeral	Perennial/Intermittent	Intermittent	
NCDWR Water Quality Classification	C, Sw		
Dominant Stream Classification (existing)	G5/6	F5/6	
Dominant Stream Classification (proposed)	E/C5	E/C5	
Dominant Evolutionary class (Simon) if applicable	III/IV	III/IV	
Wetland Summary Information			
Parameters	Wetland R	Wetland E	Wetland 3
Pre-project (acres)	0	0.103	
Post-project (acres)	5.852	0.103	
Wetland Type (non-riparian, riparian)	Riparian riverine		
Mapped Soil Series	Muckalee		
Soil Hydric Status	Hydric		
Regulatory Considerations			
Parameters	Applicable?	Resolved?	Supporting Docs?
Water of the United States - Section 404	Yes	Yes	JD Package (App D)
Water of the United States - Section 401	Yes	Yes	JD Package (App D)
Endangered Species Act	Yes	Yes	CE Document (App E)
Historic Preservation Act	Yes	Yes	CE Document (App E)
Coastal Zone Management Act (CZMA or CAMA)	No	--	NA
Essential Fisheries Habitat	No	--	NA

3.0 REFERENCES

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available:
https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWR/Macroinvertebrate-SOP-February%202016_final.pdf
- North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available:
http://portal.ncdenr.org/c/document_library/get_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364
- North Carolina Ecosystem Enhancement Program (NCEEP). 2008. Lumber River Basin Restoration Priorities (online). Available:
https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Lumber_River_Basin/Lumber_RBRP_2008_FINAL.pdf (January 9, 2018).
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.

Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.

United States Department of Agriculture (USDA). 1990. Soil Survey of Columbus County, North Carolina. Soil Conservation Service.

United States Department of Agriculture (USDA). 2017. Web Soil Survey (online). Available: <https://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm> [May 7, 2018]. United States Department of Agriculture.

Appendix A

Visual Assessment Data

Figure 1. Current Conditions Plan View
Tables 4A-B. Stream Visual Stability Assessment
Table 5. Visual Vegetation Assessment
Vegetation Plot Photographs



Prepared for:



Project:

SHAW'S RUN STREAM AND WETLAND MITIGATION SITE

Columbus County, NC

Title:

Current Conditions Plan View

Drawn by:

KRJ

Date:

Mar 2021

Scale:


1:1400

Project No.:

18-014

FIGURE

1



- Legend**
- Shaw's Run Easement = 9.44 ac
 - Stream Restoration
 - Stream Generating No Credit
 - Wetland Reestablishment
 - Wetland Preservation
 - Vegetation Plots Meeting Success Criteria in MY0 (2021)
 - Vegetation Plot Origins
 - Cross-Sections
 - Groundwater Gauge
 - ▲ Stream Flow Gauge
 - ★ Rain Gauge/ Soil Temperature Logger
 - ★ Pre-Construction Benthic Sampling Locations




Table 4A. Visual Stream Stability Assessment

Reach UT 1
 Assessed Stream Length 1912
 Assessed Bank Length 3824

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	36	36		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	36	36		100%

Table 4B. Visual Stream Stability Assessment

Reach UT 2
 Assessed Stream Length 366
 Assessed Bank Length 732

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	9	9		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	9	9		100%

Table 5. Visual Vegetation Assessment








Planted acreage 7.7

Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10 acres	0.00	0.0%
Total			0.00	0.0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%
Cumulative Total			0.00	0.0%

Easement Acreage 9.44

Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage. Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	0.00	0.0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	# Encroachments noted	

Shaw's Run Mitigation Site
MY0 (2021) Vegetation Monitoring Photographs (taken January 6, 2021)



Appendix B Vegetation Data

Table 6. Planted Bare-Root Woody Vegetation

Table 7. Vegetation Plot Counts and Densities

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

**Table 6. Planted Bare Root Woody Vegetation
Shaw's Run Mitigation Site**

Species	Total*
Acres	7.7
<i>Betula nigra</i>	800
<i>Celtis laevigata*</i>	100
<i>Cephalanthus occidentalis</i>	800
<i>Cornus amomum</i>	700
<i>Diospyros virginiana*</i>	300
<i>Fraxinus pennsylvanica</i>	300
<i>Liriodendron tulipifera</i>	500
<i>Nyssa sylvatica</i>	1000
<i>Platanus occidentalis</i>	1000
<i>Quercus laurifolia</i>	400
<i>Quercus lyrata*</i>	400
<i>Quercus nigra</i>	300
<i>Quercus pagoda*</i>	400
<i>Quercus phellos</i>	300
<i>Taxodium distichum</i>	1000
TOTALS	8300
Average Stems/Acre	1078

*Several species included in the Mitigation Plan planting list, including *Quercus michauxii* and *Sambucus canadensis*, were not available for planting and were replaced with these comparable species for as-built planting.

**Table 7. Planted Vegetation Totals
Shaw's Run Mitigation Site**

Plot #	Planted Stems/Acre	Success Criteria Met?
1	688	Yes
2	607	Yes
3	648	Yes
4	567	Yes
5	607	Yes
6	769	Yes
7	567	Yes
Average Planted Stems/Acre	636	Yes

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

Planted Acreage	7.7
Date of Initial Plant	2020-12-21
Date(s) of Supplemental Plant(s)	#N/A
Date(s) Mowing	#N/A
Date of Current Survey	2021-01-06
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F		Veg Plot 6 F		Veg Plot 7 F	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
Species Included in Approved Mitigation Plan	<i>Betula nigra</i>	river birch	Tree	FACW							1	1					4	4
	<i>Celtis laevigata</i>	sugarberry	Tree	FACW			4	4			2	2	1	1	2	2	2	2
	<i>Celtis occidentalis</i>	common hackberry	Tree	FACU											1	1		
	<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub	OBL	1	1												
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW	1	1									2	2		
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC	1	1												
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW			2	2					1	1				
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU	3	3									3	3	2	2
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC	4	4							1	1			3	3
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	1	1					1	1	1	1	6	6		
	<i>Quercus lyrata</i>	overcup oak	Tree	OBL			1	1					1	1				
	<i>Quercus nigra</i>	water oak	Tree	FAC	1	1	1	1	4	4			2	2			1	1
	<i>Quercus pagoda</i>	cherrybark oak	Tree	FACW							1	1	2	2				
	<i>Quercus phellos</i>	willow oak	Tree	FACW	2	2			2	2	1	1						
<i>Quercus sp.</i>				3	3	1	1			7	7	3	3	1	1	2	2	
<i>Taxodium distichum</i>	bald cypress	Tree	OBL			6	6	10	10			3	3	4	4			
Sum	Performance Standard				17	17	15	15	16	16	14	14	15	15	19	19	14	14
Mitigation Plan Performance Standard	Current Year Stem Count				17		15		16		14		15		19		14	
	Stems/Acre				688		607		648		567		607		769		567	
	Species Count				9		6		3		7		9		7		6	
	Dominant Species Composition (%)				24		40		62		50		20		32		29	
	Average Plot Height				2		2		1		2		2		1		1	
	% Invasives				0		0		0		0		0		0		0	
Post Mitigation Plan Performance Standard	Current Year Stem Count				17		15		16		14		15		19		14	
	Stems/Acre				688		607		648		567		607		769		567	
	Species Count				9		6		3		7		9		7		6	
	Dominant Species Composition (%)				24		40		62		50		20		32		29	
	Average Plot Height				2		2		1		2		2		1		1	
	% Invasives				0		0		0		0		0		0		0	

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Appendix C

Stream Geomorphology Data

Cross-Sections with Annual Overlays
Longitudinal Profile

Table 9A-B. Baseline Stream Data Summary Tables

Table 10. Cross-Section Morphology Monitoring Summary

Site	Shaw's Run
Watershed:	Lumber River Basin, 03040203
XS ID	UT1, XS - 5, Pool
Feature	Pool
Date:	12/16/2020
Field Crew:	Perkinson, Harris, D. Lewis


Station	Elevation
0.0	94.1
2.7	94.1
5.0	94.2
6.3	93.8
7.0	93.5
7.7	93.3
8.2	93.1
9.0	92.9
9.6	92.6
10.5	92.9
11.6	92.8
12.2	92.9
12.2	92.9
13.4	93.4
14.0	93.7
14.6	93.8
16.0	93.8
18.0	93.9
20.0	94.0
21.2	94.0

SUMMARY DATA	
Bankfull Elevation:	93.8
Bank Height Ratio:	1.0
Thalweg Elevation:	92.6
LTOB Elevation:	93.8
LTOB Max Depth:	1.2
LTOB Cross Sectional Area:	5.6




*Photos taken June 26 2020

Stream Type	E/C 5
--------------------	-------




Shaw's Run, UT 1 (Sta 00+00 to 10+00)
Baseline Profile 2020




Legend:
"Bed Baseline 12/16/2020" (dark blue line)
"Water Surface Baseline 12/16/2020" (cyan line)

Shaw's Run, UT 1 (Sta 10+00 to 19+47)
Baseline Profile 2020



Legend:
"Bed Baseline 12/16/2020" (dark blue line)
"Water Surface Baseline 12/16/2020" (cyan line)

Shaw's Run, UT 2 (Sta 00+00 to 3+78)
Baseline Profile 2020



Legend:
"Bed Baseline 12/16/2020" (dark blue line with square markers)
"Water Surface Baseline 12/16/2020" (cyan line)

**Table 9A. Baseline Stream Data Summary
Shaw's Run - UT 1**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	4.1	5.9		6.9		6.1	7	5.6	8.2	4
Floodprone Width (ft)	5.4	7		9.4		30	70	100.0	100.0	4
Bankfull Mean Depth (ft)	0.5	0.5		0.8		0.4	0.5	0.4	0.6	4
Bankfull Max Depth (ft)	0.6	0.8		1.2		0.6	0.8	0.7	1.0	4
Bankfull Cross Sectional Area (ft ²)	3.1	3.1		3.1		3.1	3.1	2.5	4.8	4
Width/Depth Ratio	5.3	10.9		14.9		12	16	12.7	17.7	4
Entrenchment Ratio	4.6	7.6		10.6		4.6	10.6	12.2	17.9	4
Bank Height Ratio	2.8	3.4		4.7		1.00	1.2	1.0	1.0	4
Max part size (mm) mobilized at bankfull										
Rosgen Classification	G 5/6					E/C 5		C 5		
Bankfull Discharge (cfs)	2.8					2.8		2.8		
Sinuosity (ft)	1					1.15		1.15		
Water Surface Slope (Channel) (ft/ft)	0.0033					0.0029		0.004		
Other										

**Table 9B. Baseline Stream Data Summary
Shaw's Run - UT 2**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n
Riffle Only										
Bankfull Width (ft)	5.2	7.9		8.3		3.6	4.2	4.5	4.5	1
Floodprone Width (ft)	7	9		12		30	70	100.0	100.0	1
Bankfull Mean Depth (ft)	0.1	0.1		0.2		0.3	0.3	0.4	0.4	1
Bankfull Max Depth (ft)	0.2	0.3		0.3		0.3	0.5	0.5	0.5	1
Bankfull Cross Sectional Area (ft ²)	1.1	1.1		1.1		1.1	1.1	1.8	1.8	1
Width/Depth Ratio	24.6	56.9		62.6		12	16	11.2	11.2	1
Entrenchment Ratio	1.0	1.2		1.6		7.6	17.8	22.0	22.0	1
Bank Height Ratio	6.0	6.8		9.5		1.0	1.2	1.0	1.0	1
Max part size (mm) mobilized at bankfull										
Rosgen Classification	F 5/6					E/C 5		E/C 5		
Bankfull Discharge (cfs)	0.9					0.9		0.9		
Sinuosity (ft)	1.00					1.15		1.15		
Water Surface Slope (Channel) (ft/ft)	0.01					0.0087		0.0028		
Other										

Table 10. Monitoring Data - Cross Section Morphology Monitoring Summary
 (Shaw's Run/ DMS:100055) UT 1 and UT 2

	UT 1 - Cross Section 1 (Riffle)							UT 1 - Cross Section 2 (Pool)							UT 1 - Cross Section 3 (Pool)							UT 1 - Cross Section 4 (Riffle)							UT 1 - Cross Section 5 (Pool)						
	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+	MY0	MY1	MY2	MY3	MY5	MY7	MY+
Bankfull Elevation (ft) - Based on AB-Bankfull ¹ Area	90.88																																		
Bank Height Ratio - Based on AB Bankfull ¹ Area	1.00																																		
Thalweg Elevation	90.15							89.75						90.801													92.647								
LTOB ² Elevation	90.88							90.94						92.21													92.29								
LTOB ² Max Depth (ft)	0.74							1.19						1.41													0.83								
LTOB ² Cross Sectional Area (ft ²)	3.7							5.7						6.1													2.5								


Appendix D

Hydrologic Data

Groundwater Gauge Soil Profiles

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW1 / 34.316986, -78.868041

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-6	10YR 3/2	100	-	-	Silty Clay
6-10	10YR 3/2	95	10 YR 5/6	5	Silty Clay
10-24	10YR 7/2	85	10 YR 5/6	15	Silty Clay Loam
24-30	10YR 6/1	95	10 YR 5/6	5	Silty Clay Loam
30+	10YR 6/1	80	10 YR 5/6	20	Silty Clay

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW2 / 34.316982, -78.867904

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-6	10YR 3/2	100	-	-	Silty Clay
6-12	10YR 3/2	97	10 YR 5/6	3	Silty Clay Loam
12-20	10YR 6/2	90	10 YR 5/6	10	Silty Clay Loam
20+	10YR 6/1	85	10 YR 5/6	15	Silty Clay Loam

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW3 / 34.317982, -78.866867

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-18	10YR 3/2	100	-	-	Silty Clay Loam
18-22	10YR 7/1	60	10YR 5/1	37	Silty Clay Loam
			10YR 5/6	3	
22+	10YR 6/1	85	10YR 5/6	15	Silty Clay

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW4 / 34.318016, -78.866232

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-6	10YR 6/1	100	-	-	Sand
6-12	10YR 7/1	45	10YR 6/2	30	Silty Clay
			10YR 6/6	25	
12-20	10YR 7/1	40	10YR 6/2	30	Silty Clay
			10YR 6/6	30	
20+	10YR 5/1	85	10YR 6/6	15	Silty Clay

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW5 / 34.318454, -78.866495

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-18	10YR 3/2	100	-	-	Silty Clay
18-24	10YR 7/1	95	10 YR 6/6	5	Silty Clay
24+	10YR 6/1	60	10YR 6/6	40	Clay Loam

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
Raleigh, North Carolina 27603
919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site
County, State: Columbus, NC
Sampling Point/
Coordinates: GW6 / 34.319385, -78.86652
Investigator: Lewis

Notes:


Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-24	10YR 4/1	100	-	-	Silty Clay Loam
24+	10YR 4/1	95	10YR 6/4	5	Silty Clay Loam

North Carolina Licensed Soil Scientist

Number: 1233
Signature: W Grant Lewis
Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW7 / 34.31974, -78.86708

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-4	10YR 4/2	100	-	-	Sand
4-10	10YR 4/2	95	10yr 5/4	5	Sand
10-18	10YR 7/1	40	10YR 6/2	35	Sandy Loam
			10YR 5/4	25	
18+	10YR 7/2	60	10YR 5/1	30	Silty Clay
			10YR 5/6	10	

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
 Raleigh, North Carolina 27603
 919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site

County, State: Columbus, NC

Sampling Point/
 Coordinates: GW8 / 34.320205, -78.865515

Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-10	10YR 4/1	100	-	-	Clay Loam
10-24	10YR 6/2	85	10YR 5/6	15	Sandy Clay Loam
24+	10YR 6/2	80	10YR 5/6	15	Clay Loam
			10YR 7/1	5	

North Carolina Licensed Soil Scientist


Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

AXIOM ENVIRONMENTAL, INC

218 Snow Avenue
Raleigh, North Carolina 27603
919-215-1693



Axiom Environmental, Inc.

SOIL BORING LOG

Project/Site: Shaw's Run Mitigation Site
County, State: Columbus, NC
Sampling Point/
Coordinates: GW9 / 34.320366, -78.865344
Investigator: Lewis

Notes:

Depth (inches)	Matrix		Mottling		Texture
	Color	%	Color	%	
0-14	10YR 4/1	100	-	-	Clay Loam
14-22	10YR 6/2	90	10YR 5/6	10	Sandy Clay Loam
22+	10YR 6/2	85	10YR 5/6	15	Clay Loam

North Carolina Licensed Soil Scientist

Number: 1233

Signature: *W Grant Lewis*

Name/Print: W. Grant Lewis

Appendix E

Project Timeline and Contact Info

Table 11. Project Timeline

Table 12. Project Contacts

Table 11. Project Timeline

Activity or Deliverable	Data Collection Complete	Task Completion or Deliverable Submission
Project Instituted	NA	20-Apr-18
Mitigation Plan Approved	NA	02-Dec-19
Construction (Grading) Completed	NA	25-Jun-20
Planting Completed	NA	20-Dec-20
As-built Survey Completed	Jan-21	Jan-21
MY-0 Baseline Report	Jan-21	Mar-21

Table 12. Project Contacts

Shaw's Run Mitigation Site/10055	
Provider	Restoration Systems 1101 Haynes Street, #211 Raleigh, NC 27604 Raymond Holz 919-755-9490
Mitigation Provider POC	
Designer	Axiom Environmental 218 Snow Ave Raleigh, NC 27603 Grant Lewis 919-215-1693
Primary project design POC	
Construction Contractor	Land Mechanics 126 Circle G Lane Willow Spring, NC 27592 Loyde Glover 919-639-6132

Appendix F Other Data

Preconstruction Benthic Results
Preconstruction Benthic Habitat Assessment Data Forms

PAI ID NO			53928	53929
STATION			UT-1	UT-2
DATE			6/9/2020	6/9/2020
SPECIES	Tolerance Value	Functional Feeding Group		
ARTHROPODA				
Crustacea				
Isopoda				
Asellidae		SH		
<i>Caecidotea sp.</i>	8.4	CG		4
Amphipoda				
Crangonyctidae		CG		
<i>Crangonyx sp.</i>	7.2	CG		1
Insecta				
Hemiptera				
Corixidae		PI	1	
Coleoptera				
Dytiscidae		P		
<i>Copelatus sp.</i>			2	3
<i>Neoporus sp.</i>	5			1
<i>Thermonectus sp.</i>		P	2	
<i>Uvarus sp.</i>				1
Hydrophilidae		P		
<i>Enochrus sp.</i>	8.5	CG	1	1
<i>Tropisternus sp.</i>	9.3	P	4	9
Diptera				
Chironomidae				
<i>Chironomus sp.</i>	9.3	CG	10	40
<i>Goeldichironomus sp.</i>			46	4
<i>Psectrotanypus sp.</i>				1
Psychodidae		CG		
<i>Pericoma sp.</i>		CG		1
Sciomyzidae				2
TOTAL NO. OF ORGANISMS			66	68
TOTAL NO. OF TAXA			7	12
EPT TAXA			0	0
BIOTIC INDEX ASSIGNED VALUES			9.24	8.78

SRUT1

Habitat Assessment Field Data Sheet
Coastal Plain Streams

TOTAL SCORE 33

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Shaws Ln UT-1 Location/road: Cudjoe Ln (Road Name Maxwell) County Columbus

Date 200609 CC# 03040203 Basin Lumber Subbasin 03-07-50

Observer(s) K.J Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 34-317735 Longitude -78-86707 Ecoregion: CA SWP Sandhills CB

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ μS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: 5 %Forest 10 %Residential _____ %Active Pasture 85 % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 1 Channel (at top of bank) 1.2 Stream Depth: (m) Avg. .2 Max 1.5
 Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m) 1-2

Flow conditions : High Normal Low

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details proposed stream and wetland project

Channelized ditch

- Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
- Recent overbank deposits Bar development Sewage smell
- Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: 100-100 Photos: N Y Digital 35mm

Remarks: - ghdue ghdue rhdue

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

I. Channel Modification

- A. Natural channel-minimal dredging.....
- B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..
- C. Extensive channelization, straight as far as can see, channelized ditch.....
- D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....

Score

15

10

⑤

0

Subtotal 5

Remarks _____

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

Sticks Snags/logs Undercut banks or root mats Macrophytes Leafpacks

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

	>50%	30-50%	10-30%	<10%
	Score	Score	Score	Score
4 or 5 types present.....	20	15	10	5
3 types present.....	18	13	8	4
2 types present.....	17	12	⑦	3
1 type present.....	16	11	6	2
No substrate for benthos colonization and no fish cover.....	0			

No woody vegetation in riparian zone Remarks _____

Subtotal 7

III. Bottom Substrate (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

A. Substrate types mixed

- 1. gravel dominant.....
- 2. sand dominant.....
- 3. detritus dominant.....
- 4. silt/clay/muck dominant.....

Score

15

13

7

4

B. Substrate homogeneous

- 1. nearly all gravel.....
- 2. nearly all sand.....
- 3. nearly all detritus.....
- 4. nearly all silt/clay/muck.....

⑦

4

1

Remarks _____

Subtotal 7

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

A. Pools present

- 1. Pools Frequent (>30% of 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size (indicates pools filling in).....
- 2. Pools Infrequent (<30% of the 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size.....

Score

10

8

⑥

4

B. Pools absent

- 1. Deep water/run habitat present.....
- 2. Deep water/run habitat absent.....

4

0

Subtotal 6

Remarks _____

Page Total 25

V. Bank Stability and Vegetation

A. Banks stable or no banks, just flood plain

1. little or no evidence of erosion or bank failure, little potential for erosion

<u>Score</u>	<u>Score</u>
10	10

B. Erosion areas present

- 1. diverse trees, shrubs, grass; plants healthy with good root systems.....
- 2. few trees or small trees and shrubs; vegetation appears generally healthy.....
- 3. sparse vegetation; plant types and conditions suggest poorer soil binding.....
- 4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow.....
- 5. little or no bank vegetation, mass erosion and bank failure evident.....

9	9
7	7
4	4
2	0
0	0

Total 4

Remarks _____

VI. Light Penetration (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

- A. Stream with **good** canopy with some breaks for light penetration
- B. Stream with **full** canopy - breaks for light penetration absent.....
- C. Stream with **partial** canopy - sunlight and shading are essentially equal.....
- D. Stream with **minimal** canopy - full sun in all but a few areas.....
- E. **No** canopy and no shading.....

<u>Score</u>
10
8
7
2
0
Subtotal <u>2</u>

Remarks _____

VII. Riparian Vegetative Zone Width

Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

A. Riparian zone intact (no breaks)

- 1. zone width > 18 meters.....
- 2. zone width 12-18 meters.....
- 3. zone width 6-12 meters.....
- 4. zone width < 6 meters.....

<u>Lft. Bank Score</u>	<u>Rt. Bank Score</u>
------------------------	-----------------------

5	5
4	4
3	3
2	2

B. Riparian zone not intact (breaks)

- 1. breaks rare
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....
- 2. breaks common
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....


4	4
3	3
2	2
1	1
3	3
2	2
0	0
0	0

Total 2

Remarks _____

Page Total 8

TOTAL SCORE 33



This side is 45° bank angle.

SR 4T-2

Habitat Assessment Field-Data Sheet
Coastal Plain Streams

TOTAL SCORE 48

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Shawnee Run 4T-2 Location/road: (4240000000) (Road Name Brazwell) County Columbus

Date 200609 CC# 03090203 Basin Lumber Subbasin 03-07-50

Observer(s) _____ Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 34.319608 Longitude 78.866604 Ecoregion: CA SWP Sandhills CB ?

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ μS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location. Check off what you observe driving thru the watershed in watershed land use.

Visible Land Use: 5 %Forest 10 %Residential _____ %Active Pasture 85 % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 2 Channel (at top of bank) 1-2 Stream Depth: (m) Avg 1 Max 1.5
 Width variable Braided channel Large river >25m wide

Bank Height (from deepest part of channel to top of bank): (m) 1-2

Flow conditions : High Normal Low

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes) Green tinge

Good potential for Wetlands Restoration Project?? YES NO

Details Proposed stream and wetland restoration site

Channelized ditch

- Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
- Recent overbank deposits Bar development Sewage smell
- Excessive periphyton growth Heavy filamentous algae growth

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Weather Conditions: Clear - hot Photos: N Y Digital 35mm

Remarks: _____

TYPICAL STREAM CROSS SECTION DIAGRAM ON BACK

I. Channel Modification

- A. Natural channel-minimal dredging.....
- B. Some channelization near bridge, or historic (>20 year old), and/or bends beginning to reappear..
- C. Extensive channelization, straight as far as can see, channelized ditch.....
- D. Banks shored with hard structure, >80% of reach disrupted, instream habitat gone.....

Score

15

10

5

0

Subtotal 5

Remarks _____

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >50% of the reach is snags, and 1 type is present, circle the score of 16. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

X Sticks ___ Snags/logs ___ Undercut banks or root mats ___ Macrophytes X Leafpacks

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

	>50%	30-50%	10-30%	<10%
	Score	Score	Score	Score
4 or 5 types present.....	20	15	10	5
3 types present.....	18	13	8	4
2 types present.....	17	12	7	3
1 type present.....	16	11	6	2
No substrate for benthos colonization and no fish cover.....				0

No woody vegetation in riparian zone _____ Remarks _____

Subtotal 12

III. Bottom Substrate (silt, clay, sand, detritus, gravel) look at entire reach for substrate scoring.

A. Substrate types mixed

- 1. gravel dominant.....
- 2. sand dominant.....
- 3. detritus dominant.....
- 4. silt/clay/muck dominant.....

Score

15

13

7

4

B. Substrate homogeneous

- 1. nearly all gravel.....
- 2. nearly all sand.....
- 3. nearly all detritus.....
- 4. nearly all silt/clay/muck.....

12

7

4

1

Remarks _____

Subtotal 13

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow.

A. Pools present

- 1. Pools Frequent (>30% of 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size (indicates pools filling in).....
- 2. Pools Infrequent (<30% of the 100m length surveyed)
 - a. variety of pool sizes.....
 - b. pools about the same size.....

Score

10

8

6

4

B. Pools absent

- 1. Deep water/run habitat present.....
- 2. Deep water/run habitat absent.....

4

0

Subtotal 6

Remarks _____

Page Total 36

V. Bank Stability and Vegetation

A. Banks stable or no banks, just flood plain

1. little or no evidence of erosion or bank failure, little potential for erosion

<u>Score</u>	<u>Score</u>
10	10

B. Erosion areas present

- 1. diverse trees, shrubs, grass; plants healthy with good root systems.....
- 2. few trees or small trees and shrubs; vegetation appears generally healthy.....
- 3. sparse vegetation; plant types and conditions suggest poorer soil binding.....
- 4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow
- 5. little or no bank vegetation, mass erosion and bank failure evident.....0

9	9
7	7
④	④
2	2
0	0

Total 8

Remarks - Row crops gutting stream

VI. Light Penetration (Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead).

- A. Stream with **good** canopy with some breaks for light penetration
- B. Stream with **full canopy** - breaks for light penetration absent.....
- C. Stream with **partial canopy** - sunlight and shading are essentially equal.....
- D. Stream with **minimal canopy** - full sun in all but a few areas.....
- E. **No canopy** and no shading.....

<u>Score</u>
10
8
7
②
0
Subtotal <u>2</u>

Remarks _____

VII. Riparian Vegetative Zone Width

Definition: A break in the riparian zone is any area which allows sediment to enter the stream. Breaks refer to the near-stream portion of the riparian zone (banks); places where pollutants can directly enter the stream.

A. Riparian zone intact (no breaks)

- 1. zone width > 18 meters.....
- 2. zone width 12-18 meters.....
- 3. zone width 6-12 meters.....
- 4. zone width < 6 meters.....

<u>Lft. Bank Score</u>	<u>Rt. Bank Score</u>
5	5
4	4
3	3
2	2

B. Riparian zone not intact (breaks)

- 1. breaks rare
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....
- 2. breaks common
 - a. zone width > 18 meters.....
 - b. zone width 12-18 meters.....
 - c. zone width 6-12 meters.....
 - d. zone width < 6 meters.....


4	4
3	3
2	2
1	1
3	3
2	2
①	①
0	0

Total 2

Remarks fringed by row crops, up-1 little leaved oak in watershed

Page Total 12

TOTAL SCORE 48



This side is 45° bank angle.

Appendix G
As-Built Plan Sheets