

MY1 FINAL MONITORING REPORT

BRAHMA SITE

Alamance County, North Carolina

Cape Fear River Basin

Cataloging Unit 03030002

DMS Project No. 100092

Full Delivery Contract No. 7743

DMS RFP No. 16-007571

USACE Action ID No. SAW-2019-00126

DWR Project No. 20190158

Data Collection: January - October 2021

Submission: January 2022



Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652



Response to Monitoring Year 1 (2021) DMS Comments

Brahma Mitigation Site (DMS #100092)
Cape Fear River Basin 03030002, Alamance County
Contract No. 7743

Comments Received (Black Text) & Responses (Blue Text)

Report:

1. Table 1. Check UT2A and UT2. It appears that the lengths may have been swapped/typo.
Response: This was a typo and has been corrected.
2. The Mitigation Plan for this project shows a 3/1-10/22 growing season that was approved by the IRT. It was previously discussed that providers should not change approved performance standards mid-stream. Please update growing season (substantiated by soil temp) to match Mitigation Plan or provide justification for changing that will require approval by IRT at credit release or however they deem necessary.
Response: The growing season was updated to reflect the methodology in the approved mitigation plan (3/1-10/22, with the 3/1 start date substantiated by soil temperature).

Electronic comments:

1. In MY0 UT-2 had an as-built length of 1360 ft, but in the MY1 report the length is described as 1392 ft. If this difference is accurate, please submit an updated set of spatial features, or review and revise table to match MY0 table.
Response: This was a typo in the asset table. The MY0 length of UT-2 was 1360 ft and this length did not change between MY0 and MY1.
2. Please update “# Encroachments noted” to 0 in Table 5.
Response: The number of encroachment areas was updated to 0.
3. DMS noticed a substantial number of Quercus sp. and several stems described as “other” in Table 8. If there are species that should be added to the tool, please feel free to share that information and if not, provide an explanation of lacking IDs.
Response: Stems described as “other” in table 8 refer to specimens that could not be identified with confidence. This is typical in MY0 and MY1, as some of the stems may not yet have the distinguishing characteristics for proper identification. Likewise, “Quercus sp.” refers to species that could not be identified to species with confidence. With 6 different Quercus species on the planting list, it may take a bit of time for some of the stems to grow and develop identifiable features before they can be identified confidently to species. No species were identified that were not listed in the tool.

Brahma Year 1, 2021 Monitoring Summary

General Notes

- No encroachment was identified in Year 1 (2021).
- No evidence of nuisance animal activity (i.e., heavy deer browsing, beaver activated, etc.) was observed.

Streams

- Streams remained stable with little to no deviations from MY0 even after receiving several high discharge events.
- All engineered structures were stable and functioning within design parameters; no stream areas of concern were documented.

Wetlands

- Eight of twelve groundwater gauges met success criteria for the year 1 (2021) monitoring period. Gauges 2, 3, 6, and 12 missed the success criteria but had hydroperiods of 8.9%, 7.6%, 10.6%, and 8.9%, respectively (Appendix D). No on-site rainfall was received between March 2 and March 15, when biological activity began. Additionally, in April and May, virtually no rainfall occurred at the Site, and June was well below the 30-year WETs average (Figure D1, Appendix D).

Yr. 1 (2021) Groundwater Hydrology Data

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2021)	Year 2 (2022)	Year 3 (2023)	Year 4 (2024)	Year 5 (2025)	Year 6 (2026)	Year 7 (2027)
1	Yes 60 days (25.4%)						
2	No 21 days (8.9%)						
3	No 18 days (7.6%)						
4	Yes 46 days (19.5%)						
5	Yes 47 days (19.9%)						
6	No 25 days (10.6%)						
7	Yes 227 days (96.2%)						
8	Yes 46 days (19.5%)						
9	Yes 49 days (20.8%)						
10	Yes 39 days (16.5%)						
11	Yes 46 Days (19.5%)						
12	No 21 Days (8.9%)						

Vegetation

- Measurements of the 23 vegetation plots (19 permanent and 4 random transects) resulted in an average of 544 planted stems/acre excluding livestakes. All individual plots met success criteria except random transects 20 and 22 (Tables 7-8, Appendix B).

Site Monitoring Activity and Reporting History

Project Millstones	Stream Monitoring Complete	Vegetation Monitoring Complete	Wetland Monitoring	Data Analysis Complete	Completion or Delivery
Construction Earthwork	--	--	--	--	December 9, 2020
Planting	--	--	--	--	January 12, 2021
As-Built Documentation	Jan. 11-12, 2021	Jan. 14-15, 2021	--	March 2021	April 2021
Year 1 Monitoring	October 19, 2021	July 28, 2021	Jan. – Nov. 2021	November 2021	January 2022

Site Maintenance Report (2021)

Invasive Species Work	Maintenance work
09/10/21 Sweetgum, Privet, Multi Flora Rose	05/05/2021 Lime, Fertilizer, and Seed; veg plot 1 and surrounding old pond bed, and UT-1 upland slope below XC-5 to the confluence of UT-1 and UT-7

MY1 FINAL MONITORING REPORT

BRAHMA SITE

Alamance County, North Carolina
Cape Fear River Basin
Cataloging Unit 03030002

DMS Project No. 100092
Full Delivery Contract No. 7743
DMS RFP No. 16-007571
USACE Action ID No. SAW-2019-00126
DWR Project No. 20190158

Data Collection: January - October 2021
Submission: January 2022

Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652




Prepared by:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604
Contact: Worth Creech
919-755-9490 (phone)
919-755-9492 (fax)

And



Axiom Environmental, Inc.

Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603
Contact: Grant Lewis
919-215-1693 (phone)

TABLE OF CONTENTS

1.0 PROJECT SUMMARY.....	1
1.1 Project Background, Components, and Structure	1
1.2 Project Goals and Objectives	3
1.3 Success Criteria	5
2.0 METHODS.....	5
2.1 Monitoring	5
3.0 REFERENCES.....	9

APPENDICES

Appendix A. Visual Assessment Data

- Figure 1. Current Conditions Plan View
- Table 4A-G. Visual Stream Morphology Stability Assessment Table
- Table 5. Vegetation Condition Assessment Table
- Vegetation Plot Photographs

Appendix B. Vegetation Plot Data

- Table 6. Planted Bare-Root Woody Vegetation
- Table 7. Vegetation Plot Counts and Densities
- Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

Appendix C. Stream Geomorphology Data

- Cross-Sections with Annual Overlays
- Table 9A-D. Baseline Stream Data Summary Tables
- Table 10A-B. Cross-Section Morphology Monitoring Summary

Appendix D. Hydrologic Data

- Table 11. Verification of Bankfull Events
- Table 12. Groundwater Hydrology Data
- Groundwater Gauge Graphs
- Tables 13 A-E. Channel Evidence
- Surface Water Gauge Graphs
- Figure D1. 30/70 Percentile Graph for Rainfall
- Soil Temperature Graph

Appendix E. Project Timeline and Contact Info

- Table 14. Project Timeline
- Table 15. Project Contacts

Appendix F. Other Data

- Preconstruction Benthic Results
- Preconstruction Benthic Habitat Assessment Data Forms

1.0 PROJECT SUMMARY

Restoration Systems, LLC has established the North Carolina Division of Mitigation Services (NCDMS) Brahma Site (Site).

1.1 Project Background, Components, and Structure

The Brahma Site (hereafter referred to as the “Site”) encompasses 22.7 acres of disturbed forest and livestock pasture along unnamed tributaries to Reedy Branch (warm water streams in the Jordan Lake watershed). The Site is located approximately 2 miles south of Snow Camp, NC, 5 miles northeast of Silk Hope, NC, and southwest of Clark Road (SR 2352) in southern Alamance County.

Before construction, land use at the Site was characterized by disturbed forest and livestock pasture. Riparian zones are primarily composed of herbaceous vegetation that is sparse and disturbed due to livestock grazing, bush hogging, and regular land-management activities.

During mitigation plan preparation, two Pilgrim’s Pride chicken houses were being constructed on the property adjacent to the southeast portion of UT 1. The chicken houses were constructed on pads that have a groundwater drainage network leading to two pipes that discharge adjacent to the easement. The pipes do not drain effluent from the chicken houses and discharge clean water. Most drainage from the chicken house facilities drains through a draw that is treated at the easement boundary and then discharged in wetlands before entering Site tributaries.

Chicken waste management is being managed through a Joint Responsibility – Producer/Third-Party Applicator agreement in a manner consistent with requirements set forth by the State of North Carolina in 15A NCAC 02T Section 1400 (Manure Hauler Regulations) and NRCS standard 633 (Waste Utilization). Documentation of the agreement is available upon request. Under the agreement, the producer maintains the responsibility for keeping records on the amount of waste generated by the operation and providing the responsible third party with waste analysis records. The third-party applicator is responsible for applying materials at agronomic rates, soil testing, field evaluation, etc.

At present, no waste is to be discharged onto the property adjacent to the Site easement. If waste management changes, a minimum setback of 100 feet from perennial waters is required.

Proposed Site restoration activities generated 3881.066 Stream Mitigation Units (SMUs) and 6.655 Riparian Wetland Mitigation Units (WMUs) as described in Table 1.

Additional activities that occurred at the Site included the following.

- Planting 17.7 acres of the Site with 20,200 stems (planted species are included in Table 6 [Appendix B]).
- Fencing the entire conservation easement.

Site design was completed in August 2020. Construction started on August 29, 2020, and ended within a final walkthrough on December 9, 2020. The Site was planted on January 12, 2021. Completed project activities, reporting history, completion dates, and project contacts are summarized in Tables 14-15 (Appendix E).

1.2 Project Goals and Objectives

Project goals are based on the *Cape Fear River Basin Restoration Priorities* (RBRP) report (NCEEP 2009) and on-site data collection of channel morphology and function observed during field investigations. The Site is located within **Targeted Local Watershed (TLW) 03030002050050**. The RBRP report documents benthic ratings vary between “Fair” and “Good-Fair” possibly due to cattle, dairy, and poultry operations. The project is not located in a Regional or Local Watershed Planning Area; however, RBRP goals are addressed by project activities as follows with Site-specific information following the RBRP goals in parenthesis.

1. Reduce and control sediment inputs – reduction of 8.0 tons/year after mitigation is complete);
2. Reduce and manage nutrient inputs - livestock removed from streams resulting in a direct reduction of 1020.8 pounds of nitrogen, 84.6 pounds of phosphorus per year, and 11.2×10^{11} colonies of fecal coliform; fertilizer application has been eliminated; and marsh treatment areas were installed);
3. Protect and augment designated natural heritage areas (NA).

Site-specific mitigation goals and objectives were developed through the use of the North Carolina Stream Assessment Method (NC SAM) and North Carolina Wetland Assessment Method (NC WAM) analyses of pre-construction and reference stream systems at the Site (NC SFAT 2015 and NC WFAT 2010) (see table below).

Table 2. Summary: Goals, Performance, and Results

Targeted Functions	Goals	Objectives	Compatibility with Success Criteria
(1) HYDROLOGY			
(2) Flood Flow	<ul style="list-style-type: none"> Attenuate flood flow across the Site. Minimize downstream flooding to the maximum extent possible. Connect streams to functioning wetland systems. 	<ul style="list-style-type: none"> Construct new channel at historic floodplain elevation to restore overbank flows and restore jurisdictional wetlands Plant woody riparian buffer Remove livestock Deep rip floodplain soils to reduce compaction and increase soil surface roughness Protect riparian buffers with a perpetual conservation easement 	<ul style="list-style-type: none"> BHR not to exceed 1.2 Document four overbank events in separate monitoring years Livestock excluded from the easement Attain Wetland Hydrology Success Criteria Attain Vegetation Success Criteria Conservation Easement recorded
(4) Wooded Riparian Buffer			
(4) Microtopography			
(3) Stream Stability	<ul style="list-style-type: none"> Increase stream stability within the Site so that channels are neither aggrading nor degrading. 	<ul style="list-style-type: none"> Construct channels with proper pattern, dimension, and longitudinal profile Remove livestock Construct stable channels with appropriate substrate Plant woody riparian buffer Stabilize stream banks 	<ul style="list-style-type: none"> Cross-section measurements indicate a stable channel with appropriate substrate Visual documentation of stable channels and structures BHR not to exceed 1.2 ER of 2.2 or greater < 10% change in BHR and ER in any given year Livestock excluded from the easement Attain Vegetation Success Criteria
(4) Sediment Transport			
(4) Stream Geomorphology			
(1) WATER QUALITY			
(2) Streamside Area Vegetation	<ul style="list-style-type: none"> Remove direct nutrient and pollutant inputs from the Site and reduce contributions to downstream waters. 	<ul style="list-style-type: none"> Remove livestock and reduce agricultural land/inputs Install marsh treatment areas Plant woody riparian buffer Restore/enhance jurisdictional wetlands adjacent to Site streams Provide surface roughness and reduce compaction through deep ripping/plowing. Restore overbank flooding by constructing channels at historic floodplain elevation. 	<ul style="list-style-type: none"> Livestock excluded from the easement Attain Wetland Hydrology Success Criteria Attain Vegetation Success Criteria
(3) Upland Pollutant Filtration			
(2) Indicators of Stressors			
(2) Aquatic Life Tolerance			
Wetland Particulate Change			
Wetland Physical Change			
(1) HABITAT			
(2) In-stream Habitat	<ul style="list-style-type: none"> Improve instream and stream-side habitat. 	<ul style="list-style-type: none"> Construct stable channels with appropriate substrate Plant woody riparian buffer to provide organic matter and shade Construct new channel at historic floodplain elevation to restore overbank flows Plant woody riparian buffer Protect riparian buffers with a perpetual conservation easement Restore/enhance jurisdictional wetlands adjacent to Site streams Stabilize stream banks Install in-stream structures 	<ul style="list-style-type: none"> Cross-section measurement indicate a stable channel with appropriate substrate Visual documentation of stable channels and in-stream structures. Attain Wetland Hydrology Success Criteria Attain Vegetation Success Criteria Conservation Easement recorded
(3) Substrate			
(3) In-Stream Habitat			
(2) Stream-side Habitat			
(3) Stream-side Habitat			
(3) Thermoregulation			
Wetland Physical Structure			
Wetland Landscape Patch Structure			

1.3 Success Criteria

Monitoring and success criteria for stream restoration should relate to project goals and objectives identified from on-site NC SAM data collection. From a mitigation perspective, several of the goals and objectives are assumed to be functionally elevated by restoration activities without direct measurement. Other goals and objectives will be considered successful upon achieving success criteria. The following summarizes Site success criteria.

Success Criteria

Streams
<ul style="list-style-type: none"> All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05. Continuous surface flow must be documented each year for at least 30 consecutive days. Bank height ratio (BHR) cannot exceed 1.2 at any measured cross-section. Entrenchment ratio (ER) must be no less than 2.2 at any measured riffle cross-section. BHR and ER at any measure riffle cross-section should not change by more than 10% from baseline condition during any given monitoring period. The stream project shall remain stable and all other performance standards shall be met through four separate bankfull events, occurring in separate years, during the monitoring years 1-7.
Wetland Hydrology
<ul style="list-style-type: none"> Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 12 percent of the growing season, during average climatic conditions.
Vegetation
<ul style="list-style-type: none"> Within planted portions of the site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7. Trees must average 7 feet in height at year 5, and 10 feet in height at year 7 in each plot. Planted and volunteer stems are counted, provided they are included in the approved planting list for the site; natural recruits not on the planting list may be considered by the IRT on a case-by-case basis.

2.0 METHODS

Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 1 of each monitoring year data is collected. The monitoring schedule is summarized in the following table.

Monitoring Schedule

Resource	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7
Streams	X	X	X		X		X
Wetlands	X	X	X	X	X	X	X
Vegetation	X	X	X		X		X
Macroinvertebrates			X		X		X
Visual Assessment	X	X	X	X	X	X	X
Report Submittal	X	X	X	X	X	X	X

2.1 Monitoring

The monitoring parameters are summarized in the following table.

Monitoring Summary

Stream Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Stream Profile	Full longitudinal survey	As-built (unless otherwise required)	All restored stream channels	Graphic and tabular data.
Stream Dimension	Cross-sections	Years 1, 2, 3, 5, and 7	Total of 12 cross-sections on restored channels	Graphic and tabular data.
Channel Stability	Visual Assessments	Yearly	All restored stream channels	Areas of concern will be depicted on a plan view figure with a written assessment and photograph of the area included in the report.
	Additional Cross-sections	Yearly	Only if instability is documented during monitoring	Graphic and tabular data.
Stream Hydrology	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	3 surface water gauges on UT 3, 5, and 6	Surface water data for each monitoring period
Bankfull Events	Continuous monitoring surface water gauges and/or trail camera	Continuous recording through monitoring period	3 surface water gauges on UT 3, 5, and 6	Surface water data for each monitoring period
	Visual/Physical Evidence	Continuous through monitoring period	1 crest gauge on UT 1	Visual evidence, photo documentation, and/or rain data.
Benthic Macroinvertebrates	"Qual 4" method described in <i>Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates, Version 5.0</i> (NCDWR 2016)	Pre-construction, Years 3, 5, and 7 during the "index period" referenced in <i>Small Streams Biocriteria Development</i> (NCDWQ 2009)	2 stations (on UT 1 upstream and UT 1 downstream); however, the exact locations will be determined at the time pre-construction benthics are collected	Results* will be presented on a site-by-site basis and will include a list of taxa collected, an enumeration of <i>Ephemeroptera</i> , <i>Plecoptera</i> , and <i>Tricoptera</i> taxa as well as Biotic Index values.
Wetland Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Wetland Restoration	Groundwater gauges	Years 1, 2, 3, 4, 5, 6, and 7 throughout the year with the growing season defined as March 1-October 22	10 gauges spread throughout restored wetlands	Soil temperature at the beginning of each monitoring period to verify the start of the growing season, groundwater and rain data for each monitoring period
Vegetation Parameters				
Parameter	Method	Schedule/Frequency	Number/Extent	Data Collected/Reported
Vegetation establishment and vigor	Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008)	As-built, Years 1, 2, 3, 5, and 7	19 plots spread across the Site	Species, height, planted vs. volunteer, stems/acre
	Annual random vegetation plots, 0.0247 acre (100 square meters) in size	As-built, Years 1, 2, 3, 5, and 7	4 plots randomly selected each year	Species and height

*Benthic Macroinvertebrate sampling data will not be tied to success criteria; however, the data may be used as a tool to observe positive gains to in-stream habitat

Stream Summary

All streams are functioning as designed, and no stream areas of concern were observed during year 1 (2021) monitoring. Stream morphology data is available in Appendix C.

Wetland Summary

Summary of Monitoring Period/Hydrology Success Criteria by Year

Year	Soil Temperatures/Date Bud Burst Documented	Monitoring Period Used for Determining Success	12 Percent of Monitoring Period
2021 (Year 1)	March 1, 2021*	March 1-October 22 (236 days)	28 days

*Based on an onsite soil temperature logger reading of 48.75°F on March 1 and staying well above 41°F thereafter.

Eight of twelve groundwater gauges met success criteria for the year 1 (2021) monitoring period. Gauges 2, 3, 6, and 12 missed the success criteria but had hydroperiods of 8.9%, 7.6%, 10.6%, and 8.9%, respectively (Appendix D). No on-site rainfall was received between March 2 and March 15, when biological activity began. Additionally, in April and May, virtually no rainfall occurred at the Site, and June was well below the 30-year WETs average (Figure D1, Appendix D).

Vegetation Summary

During quantitative vegetation sampling, 19 sample plots (10-meter by 10-meter) were installed within the Site as per guidelines established in *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (Lee et al. 2008). Year 1 (2021) vegetation measurements occurred on July 28, 2021, and also included four random transects (50 meter by 2 meter). Measurements of all 23 plots resulted in an average of 544 planted stems/acre, excluding livestock. Additionally, all individual plots met success criteria except random transects 20 and 22 (Tables 7-8, Appendix B).

Table 3. Project Attribute Table								
Project Name	Brahma Site							
County	Alamance County, North Carolina							
Project Area (acres)	22.7							
Project Coordinates (latitude and longitude decimal degrees)	35.8540°N, 79.4106°W							
Project Watershed Summary Information								
Physiographic Province	Piedmont							
River Basin	Cape Fear							
USGS Hydrologic Unit 8-digit	3030002050050							
DWR Sub-basin	03-06-04							
Project Drainage Area (acres)	231							
Project Drainage Area Percentage of Impervious Area	<2%							
Land Use Classification	Managed Herbaceous Cover & Hardwood Swamps							
Reach Summary Information								
Parameters	UT 1 (upstream of confluence with UT2)	UT 1 (downstream of confluence with UT2)	UT 2	UT 3	UT4	UT5	UT6	UT7
Pre-project length (feet)	1071	3227	1384	239	129	657	501	47
Post-project (feet)	1072	3312	1390	245	135	662	511	48
Valley confinement (Confined, moderately confined, unconfined)	Alluvial, confined - moderately confined							
Drainage area (acres)	149.3	230.8	57.3	14.6	1.6	26.2	12.3	2.9
Perennial, Intermittent, Ephemeral	Per	Per	Int/Per	Int	Int	Int/Per	Int	Int
NCDWR Water Quality Classification	C, NSW							
Dominant Stream Classification (existing)	G5	Cg 4/5	G4/5	G5	F6	G/F4/5	F5	G5
Dominant Stream Classification (proposed)	C/E 4	C/E 4	G4/5	C/E 4	F6	C/F4/5	C/E 4	G5
Dominant Evolutionary class (Simon) if applicable	III/IV	III/IV	III	III	V	IV	III/IV	IV
Wetland Summary Information								
Parameters	Wetlands							
Pre-project (acres)	5.157 acres drained & 4.427 acres degraded							
Post-project (acres)	4.736 acres restored & 4.309 acres enhanced/preserved							
Wetland Type (non-riparian, riparian)	Riparian riverine							
Mapped Soil Series	Wehadkee							
Soil Hydric Status	Hydric							
Regulatory Considerations								
Parameters	Applicable?	Resolved?	Supporting Docs?					
Water of the United States - Section 404	Yes	Yes	401 Permit					
Water of the United States - Section 401	Yes	Yes	404 Certification					
Endangered Species Act	Yes	Yes	CE Document					
Historic Preservation Act	Yes	Yes	CE Document					
Coastal Zone Management Act (CZMA or CAMA)	NA	NA	NA					
Essential Fisheries Habitat	NA	NA	NA					

3.0 REFERENCES

- Griffith, G.E., J.M. Omernik, J.A. Comstock, M.P. Schafale, W.H. McNab, D.R. Lenat, T.F. MacPherson, J.B. Glover, and V.B. Shelbourne. 2002. Ecoregions of North Carolina and South Carolina. U.S. Geological Survey, Reston, Virginia.
- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available: https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016_final.pdf
- North Carolina Division of Water Quality (NCDWQ). 2009. Small Streams Biocriteria Development. Available: http://portal.ncdenr.org/c/document_library/get_file?uuid=2d54ad23-0345-4d6e-82fd-04005f48eaa7&groupId=38364
- North Carolina Ecosystem Enhancement Program (NCEEP). 2008. Lumber River Basin Restoration Priorities (online). Available: https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Lumber_River_Basin/Lumber_RBRP_2008_FINAL.pdf (January 9, 2018).
- North Carolina Stream Functional Assessment Team. (NC SFAT 2015). N.C. Stream Assessment Method (NC SAM) User Manual. Version 2.1.
- North Carolina Wetland Functional Assessment Team. (NC WFAT 2010). N.C. Wetland Assessment Method (NC WAM) User Manual. Version 4.1.
- Schafale, M.P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, North Carolina Department of Environment, Health, and Natural Resources. Raleigh, North Carolina.
- Simon A, Hupp CR. 1986. Geomorphic and Vegetative Recovery Processes Along Modified Tennessee Streams: An Interdisciplinary Approach to Disturbed Fluvial Systems. Forest Hydrology and Watershed Management. IAHS-AISH Publ.167.

United States Department of Agriculture (USDA). 1990. Soil Survey of Alamance County, North Carolina. Soil Conservation Service.


United States Department of Agriculture (USDA). 2017. Web Soil Survey (online). Available: <https://websoilsurvey.sc.egov.usda.gov/App/HomePage.htm> [May 7, 2018]. United States Department of Agriculture.

United States Department of Agriculture (USDA). 2021. Natural Resources Conservation Service National Weather and Climate Center. AgACIS Climate Data. Burlington Alamance Regional Airport WETS Station (online). Available: <http://agacis.rcc-acis.org>

Appendix A


Visual Assessment Data

Figure 1. Current Conditions Plan View
Tables 4A-G. Stream Visual Stability Assessment
Table 5. Visual Vegetation Assessment
Vegetation Plot Photographs



Legend

- Brahma Easement = 22.7 ac
- Stream Restoration
- Stream Enhancement (Level I)
- Stream Enhancement (Level II)
- Stream Preservation
- Stream Generating No Credit
- Wetland Reestablishment
- Wetland Enhancement
- Wetland Preservation
- Permanent Vegetation Plots
- ★ Vegetation Plot Origins
- Cross-Sections
- MY1 Temporary Vegetation Transects Not Meeting Success Criteria
- MY1 Temporary Vegetation Transects Meeting Success Criteria
- Groundwater Gauges
- ▲ Stream Flow/Crest Gauges
- ★ Rain Gauge/Soil Temperature Logger
- ◆ Benthic Sampling Stations



Project:

BRAHMA SITE

Alamance County, NC

Title:

CURRENT CONDITIONS PLAN VIEW

Drawn by: KRJ

Date: APR 2021

Scale: 1:3100

Project No.: 19-006

FIGURE

1

Table 4A. Visual Stream Stability Assessment

Reach UT 1
 Assessed Stream Length 3312
 Assessed Bank Length 6624

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	33	33		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	33	33		100%

Table 4B. Visual Stream Stability Assessment

Reach UT 2
 Assessed Stream Length 1390
 Assessed Bank Length 2780

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	8	8		100%

Table 4C. Visual Stream Stability Assessment

Reach UT 3
 Assessed Stream Length 245
 Assessed Bank Length 490

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	6	6		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	6	6		100%

Table 4D. Visual Stream Stability Assessment

Reach UT 4
 Assessed Stream Length 135
 Assessed Bank Length 270

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	0	0		100%

Table 4E. Visual Stream Stability Assessment

Reach UT 5
 Assessed Stream Length 662
 Assessed Bank Length 1324

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	0	0		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	0	0		100%

Table 4F. Visual Stream Stability Assessment

Reach UT 6
 Assessed Stream Length 511
 Assessed Bank Length 1022

Major Channel Category		Metric	Number Stable, Performing as Intended	Total Number in As-built	Amount of Unstable Footage	% Stable, Performing as Intended
Bank	Surface Scour/Bare Bank	Bank lacking vegetative cover resulting simply from poor growth and/or surface scour			0	100%
	Toe Erosion	Bank toe eroding to the extent that bank failure appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	100%
	Bank Failure	Fluvial and geotechnical - rotational, slumping, calving, or collapse			0	100%
Totals					0	100%
Structure	Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	19	19		100%
	Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in DMS monitoring guidance document)	19	19		100%

Table 5. Visual Vegetation Assessment

Planted acreage

17.7




Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material.	0.10 acres	0.00	0.0%
Low Stem Density Areas	Woody stem densities clearly below target levels based on current MY stem count criteria.	0.10acres	0.00	0.0%
Total			0.00	0.0%
Areas of Poor Growth Rates	Planted areas where average height is not meeting current MY Performance Standard.	0.10 acres	0.00	0.0%
Cumulative Total			0.00	0.0%

Easement Acreage

22.7

Vegetation Category	Definitions	Mapping Threshold	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Invasives may occur outside of planted areas and within the easement and will therefore be calculated against the total easement acreage- Include species with the potential to directly outcompete native, young, woody stems in the short-term or community structure for existing communities. Species included in summation above should be identified in report summary.	0.10 acres	0.00	0.0%
Easement Encroachment Areas	Encroachment may be point, line, or polygon. Encroachment to be mapped consists of any violation of restrictions specified in the conservation easement. Common encroachments are mowing, cattle access, vehicular access. Encroachment has no threshold value as will need to be addressed regardless of impact area.	none	0	


Brahma Site
MY1 (2021) Vegetation Monitoring Photographs (taken July 2021)



Brahma Site
MY1 (2021) Vegetation Monitoring Photographs (taken July 2021)



Brahma Site
MY1 (2021) Vegetation Monitoring Photographs (taken July 2021)



Appendix B Vegetation Data

Table 6. Planted Bare-Root Woody Vegetation

Table 7. Vegetation Plot Counts and Densities

Table 8. Vegetation Plot Data Table from Vegetation Data Entry Tool

**Table 6. Planted Bare Root Woody Vegetation
Brahma Site**

Species	Total
Acres	17.7
<i>Asimina triloba</i>	200
<i>Betula nigra</i>	1500
<i>Celtis occidentalis</i>	500
<i>Cephalanthus occidentalis</i>	600
<i>Cornus amomum</i>	2700
<i>Diospyros virginiana</i>	500
<i>Fraxinus pennsylvanica</i>	900
<i>Liriodendron tulipifera</i>	1000
<i>Morus rubra</i>	600
<i>Nyssa sylvatica</i>	1000
<i>Platanus occidentalis</i>	2700
<i>Quercus alba</i>	1000
<i>Quercus lyrata</i>	500
<i>Quercus nigra</i>	2000
<i>Quercus pagoda</i>	1000
<i>Quercus phellos</i>	2000
<i>Quercus shumardii</i>	1000
<i>Ulmus americana</i>	500
TOTALS	20,200
Average Stems/Acre	1141

**Table 7. Planted Vegetation Totals
Brahma Site**

Plot #	Planted Stems/Acre	Success Criteria Met?
1	931	Yes
2	567	Yes
3	526	Yes
4	486	Yes
5	567	Yes
6	648	Yes
7	648	Yes
8	526	Yes
9	567	Yes
10	445	Yes
11	486	Yes
12	486	Yes
13	810	Yes
14	486	Yes
15	769	Yes
16	526	Yes
17	729	Yes
18	445	Yes
19	688	Yes
R-20	283	No
R-21	364	Yes
R-22	202	No
R-23	324	Yes
Average Planted Stems/Acre	544	Yes

Planted Acreage	17.7
Date of Initial Plant	2021-01-01
Date(s) of Supplemental Plant(s)	#N/A
Date(s) Mowing	#N/A
Date of Current Survey	2021-10-15
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/S hrub	Indicator Status	Veg Plot 1 F		Veg Plot 2 F		Veg Plot 3 F		Veg Plot 4 F		Veg Plot 5 F		Veg Plot 6 F		Veg Plot 7 F		Veg Plot 8 F		Veg Plot 9 F		Veg Plot 10 F		Veg Plot 11 F		Veg Plot 12 F		
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted
Species Included in Approved Mitigation Plan	<i>Asimina triloba</i>	pawpaw	Tree	FAC															1	1			3	3	2	2			
	<i>Betula nigra</i>	river birch	Tree	FACW			4	4	4	4														1	1				
	<i>Celtis occidentalis</i>	common hackberry	Tree	FACU											4	4											2	2	
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW	7	7																							
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC			5	5	1	1					2	2					1	1					2	2	
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW			3	3																					
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU	5	5						2	2																
	<i>Morus rubra</i>	red mulberry	Tree	FACU	1	1																							
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC					1	1																			
	other								1	1												1	1			1	1	1	1
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	3	3	1	1	1	1	1	1	1	1						1	1	6	6	3	3				
	<i>Quercus alba</i>	white oak	Tree	FACU	1	1			1	1				1	1					1	1					1	1		
	<i>Quercus lyrata</i>	overcup oak	Tree	OBL										1	1			2	2			1	1						
	<i>Quercus nigra</i>	water oak	Tree	FAC											1	1					2	2	1	1			1	1	
	<i>Quercus pagoda</i>	cherrybark oak	Tree	FACW	2	2						3	3	2	2	1	1	1	1	3	3								
	<i>Quercus phellos</i>	willow oak	Tree	FAC										3	3			1	1								2	2	
<i>Quercus shumardii</i>	Shumard's oak	Tree	FAC											1	1														
<i>Quercus sp.</i>					4	4			4	4	3	3	6	6	10	10	5	5	7	7	3	3	4	4	7	7	4	4	
<i>Ulmus americana</i>	American elm	Tree	FACW			1	1				3	3			1	1	3	3											
Sum	Performance Standard				23	23	14	14	13	13	12	12	14	14	16	16	16	16	13	13	14	14	11	11	12	12	12	12	
Mitigation Plan Performance Standard	Current Year Stem Count				23		14		13		12		14		16		16		13		14		11		12		12		
	Stems/Acre				931		567		526		486		567		648		648		526		567		445		486		486		
	Species Count				7		5		7		5		6		6		6		5		6		4		5		6		
	Dominant Species Composition (%)				30		36		31		25		43		62		31		54		43		36		58		33		
	Average Plot Height				2		2		2		2		2		2		2		2		2		2		2		1		
% Invasives				0		0		0		0		0		0		0		0		0		0		0		0			
Post Mitigation Plan Performance Standard	Current Year Stem Count				23		14		13		12		14		16		16		13		14		11		12		12		
	Stems/Acre				931		567		526		486		567		648		648		526		567		445		486		486		
	Species Count				7		5		7		5		6		6		6		5		6		4		5		6		
	Dominant Species Composition (%)				30		36		31		25		43		62		31		54		43		36		58		33		
	Average Plot Height				2		2		2		2		2		2		2		1		2		2		2		1		
% Invasives				0		0		0		0		0		0		0		0		0		0		0		0			

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Planted Acreage	17.7
Date of Initial Plant	2021-01-01
Date(s) of Supplemental Plant(s)	#N/A
Date(s) Mowing	#N/A
Date of Current Survey	2021-10-15
Plot size (ACRES)	0.0247

	Scientific Name	Common Name	Tree/Shrub	Indicator Status	Veg Plot 13 F		Veg Plot 14 F		Veg Plot 15 F		Veg Plot 16 F		Veg Plot 17 F		Veg Plot 18 F		Veg Plot 19 F		Veg Plot 20 R	Veg Plot 21 R	Veg Plot 22 R	Veg Plot 23 R	
					Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Total	Total	Total
Species Included in Approved Mitigation Plan	<i>Asimina triloba</i>	pawpaw	Tree	FAC			1	1			1	1			1	1	1	1					
	<i>Betula nigra</i>	river birch	Tree	FACW																1	1		
	<i>Celtis occidentalis</i>	common hackberry	Tree	FACU	1	1																	
	<i>Cornus amomum</i>	silky dogwood	Shrub	FACW														1	1	1			1
	<i>Diospyros virginiana</i>	common persimmon	Tree	FAC			1	1			2	2					1	1		1			
	<i>Fraxinus pennsylvanica</i>	green ash	Tree	FACW					3	3			2	2	1	1			1	1		1	
	<i>Liriodendron tulipifera</i>	tuliptree	Tree	FACU									1	1	2	2	4	4					
	<i>Morus rubra</i>	red mulberry	Tree	FACU	1	1	1	1			1	1	2	2	1	1							
	<i>Nyssa sylvatica</i>	blackgum	Tree	FAC																			
	other					5	5	1	1	3	3												
	<i>Platanus occidentalis</i>	American sycamore	Tree	FACW	2	2	1	1			6	6	3	3	2	2			5	6	2	2	
	<i>Quercus alba</i>	white oak	Tree	FACU												1	1						
	<i>Quercus lyrata</i>	overcup oak	Tree	OBL																			
	<i>Quercus nigra</i>	water oak	Tree	FAC													2	2					
	<i>Quercus pagoda</i>	cherrybark oak	Tree	FACW	2	2	1	1														1	
	<i>Quercus phellos</i>	willow oak	Tree	FAC			1	1					4	4			5	5					4
<i>Quercus shumardii</i>	Shumard's oak	Tree	FAC																				
<i>Quercus sp.</i>					9	9	5	5	13	13	3	3	6	6	3	3	3	3				1	
<i>Ulmus americana</i>	American elm	Tree	FACW																				
Sum	Performance Standard				20	20	12	12	19	19	13	13	18	18	11	11	17	17	7	9	5	8	
Mitigation Plan Performance Standard	Current Year Stem Count				20	12	19	13	18	11	17	7	9	5	8								
	Stems/Acre				810	486	769	526	729	445	688	283	364	202	324								
	Species Count				6	8	3	5	6	7	7	3	4	4	4								
	Dominant Species Composition (%)				45	42	68	46	33	27	29	71	67	40	50								
	Average Plot Height				2	2	1	2	1	2	2	2	2	2	2								
% Invasives				0	0	0	0	0	0	0	0	0	0	0									
Post Mitigation Plan Performance Standard	Current Year Stem Count				20	12	19	13	18	11	17	7	9	5	8								
	Stems/Acre				810	486	769	526	729	445	688	283	364	202	324								
	Species Count				6	8	3	5	6	7	7	3	4	4	4								
	Dominant Species Composition (%)				45	42	68	46	33	27	29	71	67	40	50								
	Average Plot Height				2	2	1	2	1	2	2	2	2	2	2								
% Invasives				0	0	0	0	0	0	0	0	0	0	0									

- 1). Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.
- 2). The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).
- 3). The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

Appendix C

Stream Geomorphology Data

Cross-Sections with Annual Overlays

Table 9A-B. Baseline Stream Data Summary Tables

Table 10. Cross-Section Morphology Monitoring Summary

**Table 9A. Baseline Stream Data Summary
Brahma - UT 1 (Upstream)**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)			Monitoring Year 1 (MY1)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Max	n
Riffle Only													
Bankfull Width (ft)	5.8	8		16		9.4	10.8	9.8	12.9	3	10.3	14.1	3
Floodprone Width (ft)	6	8		14		40	100	100	100	3	100	100	3
Bankfull Mean Depth (ft)	0.5	0.9		1.3		0.7	0.8	0.6	1.0	3	0.6	0.8	3
Bankfull Max Depth (ft)	1	1.5		1.8		0.9	1.2	1.1	1.6	3	0.9	1.6	3
Bankfull Cross Sectional Area (ft ²)	7.3	7.3		7.3		7.3	7.3	6.2	10.7	3	6.0	10.7	3
Width/Depth Ratio	4.5	9.1		32		12	16	11.3	15.8	3	16.0	18.9	3
Entrenchment Ratio	0.9	1		1		4.3	9.3	7.8	10.2	3	7.1	9.7	3
Bank Height Ratio	1.1	1.5		1.9		1	1.3	1.0	1.0	3	1.0	1.0	3
Max part size (mm) mobilized at bankfull													
Rosgen Classification	G5					E/C 4		E/C 4			E/C 4		
Bankfull Discharge (cfs)	28.2					28.2		28.2			28.2		
Sinuosity (ft)	1.1					1.12		1.12			1.12		
Water Surface Slope (Channel) (ft/ft)	0.0076					0.0075		0.0073			0.0073		
Other													

**Table 9B. Baseline Stream Data Summary
Brahma - UT 1 (Downstream)**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline (MY0)			Monitoring Year 1 (MY1)		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Max	n
Riffle Only													
Bankfull Width (ft)	5.4	8.2		16.9		10.2	11.8	9.6	9.6	1	10.5	10.5	3
Floodprone Width (ft)	14	19		100		50	150	75.0	75.0	1	75	75	3
Bankfull Mean Depth (ft)	0.5	1.1		1.6		0.7	0.9	1.1	1.1	1	1.1	1.1	3
Bankfull Max Depth (ft)	0.8	1.6		2.7		0.9	1.3	1.6	1.6	1	1.6	1.6	3
Bankfull Cross Sectional Area (ft ²)	8.7	8.7		8.7		8.7	8.7	11.0	11.0	1	11.0	11.0	3
Width/Depth Ratio	3.4	7.8		33.8		12	16	8.4	8.4	1	9.9	9.9	3
Entrenchment Ratio	1.3	2.4		13.3		4.9	12.7	7.8	7.8	1	7.2	7.2	3
Bank Height Ratio	1.2	2.1		2.9		1	1.3	1.0	1.0	1	1.0	1.0	3
Max part size (mm) mobilized at bankfull													
Rosgen Classification	Gg 4/5					E/C 4		E 4			E/C 4		
Bankfull Discharge (cfs)	34.4					34.4		34.4			28.2		
Sinuosity (ft)	1.33					1.33		1.33			1.12		
Water Surface Slope (Channel) (ft/ft)	0.0052					0.0052		0.0064			0.0073		
Other													

**Table 9C. Baseline Stream Data Summary
Brahma - UT 3**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline			Monitoring Baseline		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Max	n
Riffle Only													
Bankfull Width (ft)	3.1	3.8		5.9		4.1	4.7	4.9	4.9	1	6.6	6.6	1
Floodprone Width (ft)	3	5		8		25	75	50.0	50.0	1	50.0	50.0	1
Bankfull Mean Depth (ft)	0.3	0.4		0.5		0.3	0.4	0.3	0.3	1	0.3	0.3	1
Bankfull Max Depth (ft)	0.4	0.6		0.7		0.4	0.5	0.6	0.6	1	0.6	0.6	1
Bankfull Cross Sectional Area (ft ²)	1.5	1.5		1.5		1.5	1.5	1.7	1.7	1	1.7	1.7	1
Width/Depth Ratio	6.2	9.5		19.7		12	16	14.3	14.3	1	25.6	25.6	1
Entrenchment Ratio	0.8	1.4		1.6		6.1	15.8	10.2	10.2	1	7.6	7.6	1
Bank Height Ratio	2.3	3.2		4		1	1.3	1.0	1.0	1	1.0	1.0	1
Max part size (mm) mobilized at bankfull													
Rosgen Classification	G 5					E/C 4		E/C 4			E/C 4		
Bankfull Discharge (cfs)	5.4					5.4		5.4			5.4		
Sinuosity (ft)	1.08					1.12		1.12			1.12		
Water Surface Slope (Channel) (ft/ft)	0.017					0.0173		0.0195			0.0195		
Other													

**Table 9D. Baseline Stream Data Summary
Brahma - UT 6**

Parameter	Pre-Existing Condition (applicable)					Design		Monitoring Baseline			Monitoring Baseline		
	Min	Mean	Med	Max	n	Min	Max	Min	Max	n	Min	Max	n
Riffle Only													
Bankfull Width (ft)	3.3	6.5		16.3		4.1	4.7	4.1	4.1	1	5.4	5.4	1
Floodprone Width (ft)	5	13		23		25	75	50.0	50.0	1	50.0	50.0	1
Bankfull Mean Depth (ft)	0.1	0.2		0.4		0.3	0.4	0.4	0.4	1	0.3	0.3	1
Bankfull Max Depth (ft)	0.2	0.4		0.7		0.4	0.5	0.7	0.7	1	0.7	0.7	1
Bankfull Cross Sectional Area (ft ²)	1.4	1.4		1.4		1.4	1.4	1.8	1.8	1	1.8	1.8	1
Width/Depth Ratio	3.6	32.5		163		12	16	9.6	9.6	1	16.0	16.0	1
Entrenchment Ratio	1.2	1.5		2.7		6.1	15.8	12.1	12.1	1	9.2	9.2	1
Bank Height Ratio	1	3.1		5		1	1.3	1.0	1.0	1	1.0	1.0	1
Max part size (mm) mobilized at bankfull													
Rosgen Classification	F 5					E/C 4		E 4			E 4		
Bankfull Discharge (cfs)	4.8					4.8		4.8			4.8		
Sinuosity (ft)	1.02					1.12		1.12			1.12		
Water Surface Slope (Channel) (ft/ft)	0.0203					0.0173		0.0297			0.0297		
Other													

**Table 10A. Monitoring Data - Cross Section Morphology Monitoring Summary
(Brahma/ DMS:100092) UT 1**

	UT 1 - Cross Section 1 (Pool)								UT 1 - Cross Section 2 (Riffle)								UT 1 - Cross Section 3 (Riffle)								UT 1 - Cross Section 4 (Pool)								UT 1 - Cross Section 5 (Riffle)							
	MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	597.11	597.07						597.43	597.41							599.24	599.30							600.54	600.41							606.49	606.47							
Bank Height Ratio - Based on AB Bankfull Area	1.00	1.02						1.00	1.05						1.00	0.99							1.00	1.04							1.00	0.99								
Thalweg Elevation	595.50	595.42						596.4	596.49						597.83	598.00							598.02	598.06							604.9	604.89								
LTOB ² Elevation	597.11	597.09						597.4	597.45						599.24	599.29							600.54	600.50							606.5	606.46								
LTOB ² Max Depth (ft)	1.61	1.67						1.04	0.96						1.41	1.28							2.52	2.44							1.60	1.56								
LTOB ² Cross Sectional Area (ft ²)	8.7	9.01						6.0	6.51						10.5	10.35							14.6	15.47							10.7	10.55								
	UT 1 - Cross Section 6 (Pool)								UT 1 - Cross Section 7 (Riffle)								UT 1 - Cross Section 8 (Riffle)																							
	MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+																	
Bankfull Elevation (ft) - Based on AB-Bankfull Area	606.58	606.65						611.70	611.65						611.59	611.68																								
Bank Height Ratio - Based on AB Bankfull Area	1.00	1.01						1.00	1.07					1.00	1.03																									
Thalweg Elevation	602.89	603.09						610.1	610.08					609.02	609.10																									
LTOB ² Elevation	606.58	606.70						611.7	611.76					611.59	611.74																									
LTOB ² Max Depth (ft)	3.69	3.61						1.61	1.68					2.57	2.64																									
LTOB ² Cross Sectional Area (ft ²)	18.0	18.67						11.0	12.13					13.3	13.94																									
								The above morphology parameters reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT and industry mitigation providers/practitioners. The outcome resulted in the focus on three primary morphological parameters of interest for the purposes of tracking channel change moving forward. They are the bank height ratio using a constant As-built bankfull area and the cross sectional area and max depth based on each years low top of bank. These are calculated as follows:																																
Bankfull Elevation (ft) - Based on AB-Bankfull Area								1 - Bank Height Ratio (BHR) takes the As-built bankfull area as the basis for adjusting each subsequent years bankfull elevation. For example if the As-built bankfull area was 10 ft2, then the MY1 bankfull elevation would be adjusted until the calculated bankfull area within the MY1 cross section survey = 10 ft2. The BHR would then be calculated with the difference between the low top of bank (LTOB) elevation for MY1 and the thalweg elevation for MY1 in the numerator with the difference between the MY1 bankfull elevation and the MY1 thalweg elevation in the denominator. This same process is then carried out in each successive year.																																
Bank Height Ratio - Based on AB Bankfull Area								2 - LTOB Area and Max depth - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recorded and tracked above as LTOB max depth.																																
Thalweg Elevation																																								
LTOB ² Elevation																																								
LTOB ² Max Depth (ft)																																								
LTOB ² Cross Sectional Area (ft ²)																																								

Note: The smaller the channel the closer the survey measurements are to their limit of reliable detection, therefore inter-annual variation in morphological measurement (as a percentage) is by default magnified as channel size decreases. Some of the variability above is the result of this factor and some is due to the large amount of depositional sediments observed.

**Table 10B. Monitoring Data - Cross Section Morphology Monitoring Summary
(Brahma/ DMS:100092) UT 3 and UT 6**

	UT 3 - Cross Section 9 (Riffle)								UT 3 - Cross Section 10 (Pool)								UT 6 - Cross Section 11 (Pool)								UT 6 - Cross Section 12 (Riffle)										
	MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+		MY0	MY1	MY2	MY3	MY5	MY7	MY+				
Bankfull Elevation (ft) - Based on AB-Bankfull Area	602.04	602.02						602.55	602.53						605.79	605.85							605.90	605.89											
Bank Height Ratio - Based on AB Bankfull Area	1.00	1.02						1.00	1.12					1.00	1.00							1.00	1.01												
Thalweg Elevation	601.40	601.43						601.7	601.72					604.69	604.83							605.26	605.25												
LTOB ² Elevation	602.04	602.03						602.6	602.64					605.79	605.85							605.90	605.90												
LTOB ² Max Depth (ft)	0.64	0.60						0.83	0.91					1.10	1.02							0.64	0.65												
LTOB ² Cross Sectional Area (ft ²)	1.7	1.77						1.6	2.06					3.4	3.34							1.6	1.83												
Bankfull Elevation (ft) - Based on AB-Bankfull Area																																			
Bank Height Ratio - Based on AB Bankfull Area																																			
Thalweg Elevation																																			
LTOB ² Elevation																																			
LTOB ² Max Depth (ft)																																			
LTOB ² Cross Sectional Area (ft ²)																																			
								The above morphology parameters reflect the 2018 guidance that arose from the mitigation technical workgroup consisting of DMS, the IRT and industry mitigation providers/practitioners. The outcome resulted in the focus on three primary morphological parameters of interest for the purposes of tracking channel change moving forward. They are the bank height ratio using a constant As-built bankfull area and the cross sectional area and max depth based on each years low top of bank. These are calculated as follows:																											
Bankfull Elevation (ft) - Based on AB-Bankfull Area								1 - Bank Height Ratio (BHR) takes the As-built bankfull area as the basis for adjusting each subsequent years bankfull elevation. For example if the As-built bankfull area was 10 ft2, then the MY1 bankfull elevation would be adjusted until the calculated bankfull area within the MY1 cross section survey = 10 ft2. The BHR would then be calculated with the difference between the low top of bank (LTOB) elevation for MY1 and the thalweg elevation for MY1 in the numerator with the difference between the MY1 bankfull elevation and the MY1 thalweg elevation in the denominator. This same process is then carried out in each successive year.																											
Bank Height Ratio - Based on AB Bankfull Area								2 - LTOB Area and Max depth - These are based on the LTOB elevation for each years survey (The same elevation used for the LTOB in the BHR calculation). Area below the LTOB elevation will be used and tracked for each year as above. The difference between the LTOB elevation and the thalweg elevation (same as in the BHR calculation) will be recorded and tracked above as LTOB max depth.																											
Thalweg Elevation																																			
LTOB ² Elevation																																			
LTOB ² Max Depth (ft)																																			
LTOB ² Cross Sectional Area (ft ²)																																			

Note: The smaller the channel the closer the survey measurements are to their limit of reliable detection, therefore inter-annual variation in morphological measurement (as a percentage) is by default magnified as channel size decreases. Some of the variability above is the result of this factor and some is due to the large amount of depositional sediments observed.

Appendix D Hydrologic Data

Table 11. Verification of Bankfull Events
Table 12. Groundwater Hydrology Data
Groundwater Gauge Graphs
Tables 13 A-E. Channel Evidence
Surface Water Gauge Graphs
Figure D1. 30/70 Percentile Graph for Rainfall
Soil Temperature Graph

Table 11. Verification of Bankfull Events

Date of Data Collection	Date of Occurrence	Method	Photo (if available)
December 24, 2020	December 24, 2020	Trail cameras and crest gauges documented a bankfull event on UT1 and UT2 after 1" of rain was captured by an on-site rain gauge on December 24.	1, 2
January 31, 2021	January 31, 2021	Trail cameras and crest gauges documented a bankfull event on tributaries 1, 2, 3, and 4 after 2.25" of rain was captured by an on-site gauge between January 25 – 31.	3, 4, 5, 6

Photo 1: UT1 during a bankfull event.



Photo 2: UT2 during a bankfull event.




Photo 3: UT1 during a bankfull event.




Photo 4: UT2 during a bankfull event.




Photo 5: UT3 during a bankfull event.



Photo 6: UT5 receding from a bankfull event.






Table 12. Groundwater Hydrology Data

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage)						
	Year 1 (2021)	Year 2 (2022)	Year 3 (2023)	Year 4 (2024)	Year 5 (2025)	Year 6 (2026)	Year 7 (2027)
1	Yes 60 days (25.4%)						
2	No 21 days (8.9%)						
3	No 18 days (7.6%)						
4	Yes 46 days (19.5%)						
5	Yes 47 days (19.9%)						
6	No 25 days (10.6%)						
7	Yes 227 days (96.2%)						
8	Yes 46 days (19.5%)						
9	Yes 49 days (20.8%)						
10	Yes 39 days (16.5%)						
11	Yes 46 Days (19.5%)						
12	No 21 Days (8.9%)						


Brahma Groundwater Gauge 1 Year 1 (2021 Data)




Brahma Groundwater Gauge 2 Year 1 (2021 Data)




Brahma Groundwater Gauge 3 Year 1 (2021 Data)




Brahma Groundwater Gauge 4 Year 1 (2021 Data)




Brahma Groundwater Gauge 5 Year 1 (2021 Data)




Brahma Groundwater Gauge 6 Year 1 (2021 Data)




Brahma Groundwater Gauge 7 Year 1 (2021 Data)




Brahma Groundwater Gauge 8 Year 1 (2021 Data)




Brahma Groundwater Gauge 9 Year 1 (2021 Data)



Brahma Groundwater Gauge 10 Year 1 (2021 Data)



Brahma Groundwater Gauge 11 Year 1 (2021 Data)



Brahma Groundwater Gauge 12 Year 1 (2021 Data)




Table 13A UT-1 Channel Evidence

UT-2 Channel Evidence	Year 1 (2021)
Max consecutive days channel flow	83
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

Table 13B UT-2 Channel Evidence

UT-2 Channel Evidence	Year 1 (2021)
Max consecutive days channel flow	78
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	

Table 13C UT-3 Channel Evidence

UT-2 Channel Evidence	Year 1 (2021)
Max consecutive days channel flow	266
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	


Table 13D UT-5 Channel Evidence

UT-2 Channel Evidence	Year 1 (2021)
Max consecutive days channel flow	50
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	


Table 13E UT-6 Channel Evidence

UT-2 Channel Evidence	Year 1 (2021)
Max consecutive days channel flow	73
Presence of litter and debris (wracking)	Yes
Leaf litter disturbed or washed away	Yes
Matted, bent, or absence of vegetation (herbaceous or otherwise)	Yes
Sediment deposition and/or scour indicating sediment transport	Yes
Water staining due to continual presence of water	Yes
Formation of channel bed and banks	Yes
Sediment sorting within the primary path of flow	Yes
Sediment shelving or a natural line impressed on the banks	Yes
Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes)	Yes
Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems	Yes
Exposure of woody plant roots within the primary path of flow	No
Other:	


Brahma Stream Flow Gauge UT-1 Year 1 (2021 Data)




Brahma Stream Flow Gauge UT-2 Year 1 (2021 Data)



Brahma Stream Flow Gauge UT-3 Year 1 (2021 Data)



Brahma Stream Flow Gauge UT-5 Year 1 (2021 Data)



Brahma Stream Flow Gauge UT-6 Year 1 (2021 Data)






Figure D1: Brahma 30-70 Percentile Graph for Rainfall

Current year data from onsite rain gauge
30-70th percentile data from WETS Station: Burlington Alamance Regional Airport



Brahma Soil Temperature Year 1 (2021 Data)



Appendix E

Project Timeline and Contact Info

Table 14. Project Timeline

Table 15. Project Contacts

Table 14. Project Timeline

Activity or Deliverable	Data Collection Complete	Task Completion or Deliverable Submission
Project Instituted	NA	Dec-18
Mitigation Plan Approved	NA	8-Jul-20
Construction (Grading) Completed	NA	9-Dec-21
Planting Completed	NA	12-Jan-21
As-built Survey Completed	15-Jan-20	Feb-21
MY-0 Baseline Report	Jan-21	Apr-21
Year 1 Monitoring Report	Nov-21	Jan-22
Remediation Items (e.g. beaver removal, supplements, repairs etc.)		
Encroachment		

Table 15. Project Contacts

Brahma Site/10092	
Provider	Restoration Systems, LLC 1101 Haynes Street, Suite 211 Raleigh, NC 27604
Mitigation Provider POC	Worth Creech 919-755-9490
Designer	Axiom Environmental, Inc. 218 Snow Ave Raleigh, NC 27603
Primary project design POC	Grant Lewis 919-215-1693
Construction Contractor	Land Mechanics Designs, Inc. 126 Circle G Lane Willow Spring, NC 27592 Charles Hill 919-639-6132

Appendix F Other Data

Preconstruction Benthic Results
Preconstruction Benthic Habitat Assessment Data Forms

PAI ID NO			52714	52715
STATION			UT-1-US	UT-1-DS
DATE			7/1/2019	7/1/2019
SPECIES	T.V.	F.F.G.		
MOLLUSCA				
Gastropoda				
Basommatophora				
Physidae				
<i>Physella sp.</i>	8.7	CG	2	1
ANNELIDA				
Clitellata				
Hirudinea		P		
Rhynchobdellida				
<i>Batrachobdella phalera</i>		P	2	
<i>Helobdella triserialis</i>	9.3	P		1
ARTHROPODA				
Crustacea				
Isopoda				
Asellidae		SH		
<i>Lirceus sp.</i>	7.4	CG	1	
Insecta				
Odonata				
Aeshnidae		P		
<i>Aeshna sp.</i>		P		1
Coenagrionidae		P		
<i>Ischnura sp.</i>	9.5		1	3
Hemiptera				
Corixidae		PI	1	
Megaloptera				
Corydalidae		P		
<i>Chauliodes pectinicornis</i>			2	
Coleoptera				
Scirtidae		SC		
<i>Scirtes sp.</i>			8	
Diptera				
Chironomidae				
<i>Psectrotanypus dyari</i>	10	P	3	1
Culicidae		FC		
<i>Anopheles sp.</i>	8.6	FC		1
<i>Culex sp.</i>		FC	1	
TOTAL NO. OF ORGANISMS			21	8
TOTAL NO. OF TAXA			9	6
EPT TAXA			0	0
BIOTIC INDEX ASSIGNED VALUES			9.27	9.30

Habitat Assessment Field Data Sheet
Mountain/ Piedmont Streams

53

Brahma Utl US

Biological Assessment Unit, DWQ

TOTAL SCORE

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Brahma Utl US Location/road: Snow Camp NC (Road Name Clark) County Alamance

Date 190701 CC# 03030002 Basin Catawba Subbasin 03-06-04

Observer(s) P.P.D.C. Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 35.852042 Longitude 79.408454 Ecoregion: MT P Slate Belt Triassic Basin

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ µS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location - include what you estimate driving thru the watershed in watershed land use.

Visible Land Use: 20 %Forest _____ %Residential 80 %Active Pasture _____ % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use : Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 1.5 Channel (at top of bank) _____ Stream Depth: (m) Avg. .1 Max _____
 Width variable Large river >25m wide

Bank Height (from deepest part of riffle to top of bank-first flat surface you stand on): (m) _____

Bank Angle: 90 ° or NA (Vertical is 90°, horizontal is 0°. Angles > 90° indicate slope is towards mid-channel, < 90° indicate slope is away from channel. NA if bank is too low for bank angle to matter.)

Channelized Ditch

Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
 Recent overbank deposits Bar development Buried structures Exposed bedrock
 Excessive periphyton growth Heavy filamentous algae growth Green tinge Sewage smell

Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Flow conditions : High Normal Low

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes)

Good potential for Wetlands Restoration Project?? YES NO Details _____

Channel Flow Status

Useful especially under abnormal or low flow conditions.

- A. Water reaches base of both lower banks, minimal channel substrate exposed
- B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
- C. Water fills 25-75% of available channel, many logs/snags exposed.....
- D. Root mats out of water.....
- E. Very little water in channel, mostly present as standing pools.....

Weather Conditions: wet-dry Photos: N Y Digital 35mm

Remarks: Proposed stream and wetland mitigation sale. Livestock has unrestricted access to entire stream

I. Channel Modification

- A. channel natural, frequent bends..... 5
- B. channel natural, infrequent bends (channelization could be old)..... 4
- C. some channelization present..... 3
- D. more extensive channelization, >40% of stream disrupted..... 2
- E. no bends, completely channelized or rip rapped or gabioned, etc..... 0

Evidence of dredging Evidence of desnagging=no large woody debris in stream Banks of uniform shape/height
 Remarks _____ Subtotal 3

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >70% of the reach is rocks, 1 type is present, circle the score of 17. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

 Rocks Macrophytes Sticks and leafpacks Snags and logs Undercut banks or root mats

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

	>70%	40-70%	20-40%	<20%
	Score	Score	Score	Score
4 or 5 types present.....	20	16	12	8
3 types present.....	19	15	11	7
2 types present.....	18	14	10	6
1 type present.....	17	13	9	5
No types present.....	0			

No woody vegetation in riparian zone Remarks _____ Subtotal 9

III. Bottom Substrate (silt, sand, detritus, gravel, cobble, boulder) Look at entire reach for substrate scoring, but only look at riffle for embeddedness, and use rocks from all parts of riffle-look for "mud line" or difficulty extracting rocks.

- A. substrate with good mix of gravel, cobble and boulders**
 - 1. embeddedness <20% (very little sand, usually only behind large boulders)..... 15
 - 2. embeddedness 20-40%..... 12
 - 3. embeddedness 40-80%..... 8
 - 4. embeddedness >80%..... 3
- B. substrate gravel and cobble**
 - 1. embeddedness <20%..... 14
 - 2. embeddedness 20-40%..... 11
 - 3. embeddedness 40-80% 6
 - 4. embeddedness >80%..... 2
- C. substrate mostly gravel**
 - 1. embeddedness <50%..... 8
 - 2. embeddedness >50%..... 4
- D. substrate homogeneous**
 - 1. substrate nearly all bedrock..... 3
 - 2. substrate nearly all sand 3
 - 3. substrate nearly all detritus..... 2
 - 4. substrate nearly all silt/ clay..... 1

Remarks Riffles are sand/gravel Subtotal 4

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow. Pools may take the form of "pocket water", small pools behind boulders or obstructions, in large high gradient streams, or side eddies.

- A. Pools present**
 - 1. Pools Frequent (>30% of 200m area surveyed)
 - a. variety of pool sizes..... 10
 - b. pools about the same size (indicates pools filling in)..... 8
 - 2. Pools Infrequent (<30% of the 200m area surveyed)
 - a. variety of pool sizes..... 6
 - b. pools about the same size..... 4
- B. Pools absent..... 0**

Pool bottom boulder-cobble=hard Bottom sandy-sink as you walk Silt bottom Some pools over wader depth

Remarks _____ Subtotal 8

Brahma-47-1-45

V. Riffle Habitats

Definition: Riffle is area of reaceration-can be debris dam, or narrow channel area.

	Riffles Frequent Score	Riffles Infrequent Score
A. well defined riffle and run, riffle as wide as stream and extends 2X width of stream....	16	12
B. riffle as wide as stream but riffle length is not 2X stream width	14	7
C. riffle not as wide as stream and riffle length is not 2X stream width	10	3
D. riffles absent.....	0	

Channel Slope: Typical for area Steep=fast flow Low=like a coastal stream

Subtotal 3

VI. Bank Stability and Vegetation

FACE UPSTREAM

Left Bank
Score Rt. Bank
Score

A. Banks stable

1. little evidence of erosion or bank failure(except outside of bends), little potential for erosion.. 7 7

B. Erosion areas present

1. diverse trees, shrubs, grass; plants healthy with good root systems..... 6 6

2. few trees or small trees and shrubs; vegetation appears generally healthy..... 5 5

3. sparse mixed vegetation; plant types and conditions suggest poorer soil binding..... 3 3

4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow.. 2 2

5. little or no bank vegetation, mass erosion and bank failure evident..... 0 0

Total 10

Remarks _____

VII. Light Penetration Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead. Note shading from mountains, but not use to score this metric.

	Score
A. Stream with good canopy with some breaks for light penetration	10
B. Stream with full canopy - breaks for light penetration absent.....	8
C. Stream with partial canopy - sunlight and shading are essentially equal.....	<u>7</u>
D. Stream with minimal canopy - full sun in all but a few areas.....	2
E. No canopy and no shading.....	0

Remarks _____

Subtotal 7

VIII. Riparian Vegetative Zone Width

Definition: Riparian zone for this form is area of natural vegetation adjacent to stream (can go beyond floodplain). Definition: A break in the riparian zone is any place on the stream banks which allows sediment or pollutants to directly enter the stream, such as paths down to stream, storm drains, uprooted trees, otter slides, etc.

FACE UPSTREAM

Lft. Bank Rt. Bank
Score Score

Dominant vegetation: Trees Shrubs Grasses Weeds/old field Exotics (kudzu, etc)

A. Riparian zone intact (no breaks)

1. width > 18 meters..... 5 5

2. width 12-18 meters..... 4 4

3. width 6-12 meters..... 3 3

4. width < 6 meters..... 2 2

B. Riparian zone not intact (breaks)

1. breaks rare

a. width > 18 meters..... 4 4

b. width 12-18 meters..... 3 3

c. width 6-12 meters..... 2 2

d. width < 6 meters..... 1 1

2. breaks common

a. width > 18 meters..... 3 3

b. width 12-18 meters..... 2 2

c. width 6-12 meters..... 1 1

d. width < 6 meters..... 0 0

Remarks Mixed subdeciduous forest, minimal woody species

Total 8

Page Total 28

Disclaimer-form filled out, but score doesn't match subjective opinion-atypical stream.

TOTAL SCORE 53

Moham UTI-DS

Habitat Assessment Field Data Sheet
Mountain/ Piedmont Streams

TOTAL SCORE

Biological Assessment Unit, DWQ

Directions for use: The observer is to survey a minimum of 100 meters with 200 meters preferred of stream, preferably in an upstream direction starting above the bridge pool and the road right-of-way. The segment which is assessed should represent average stream conditions. To perform a proper habitat evaluation the observer needs to get into the stream. To complete the form, select the description which best fits the observed habitats and then circle the score. If the observed habitat falls in between two descriptions, select an intermediate score. A final habitat score is determined by adding the results from the different metrics.

Stream Brahma UTI-DS Location/road: Snow Camp NC (Road Name Clark) County Alamogordo

Date 1/9/70 CC# 03030002 Basin Cane Fear Subbasin 03-06-04

Observer(s) R.P.D.C Type of Study: Fish Benthos Basinwide Special Study (Describe) _____

Latitude 35.85721 Longitude -79.411824 Ecoregion: MT P Slate Belt Triassic Basin

Water Quality: Temperature _____ °C DO _____ mg/l Conductivity (corr.) _____ µS/cm pH _____

Physical Characterization: Visible land use refers to immediate area that you can see from sampling location - include what you estimate driving thru the watershed in watershed land use.

Visible Land Use: 20 %Forest _____ %Residential 80 %Active Pasture _____ % Active Crops
_____ %Fallow Fields _____ % Commercial _____ %Industrial _____ %Other - Describe: _____

Watershed land use : Forest Agriculture Urban Animal operations upstream

Width: (meters) Stream 2 Channel (at top of bank) 2 Stream Depth: (m) Avg .1 Max .3
 Width variable Large river >25m wide

Bank Height (from deepest part of riffle to top of bank-first flat surface you stand on): (m) 1.5

Bank Angle: 90 ° or NA (Vertical is 90°, horizontal is 0°. Angles > 90° indicate slope is towards mid-channel, < 90° indicate slope is away from channel. NA if bank is too low for bank angle to matter.)

Channelized Ditch
 Deeply incised-steep, straight banks Both banks undercut at bend Channel filled in with sediment
 Recent overbank deposits Bar development Buried structures Exposed bedrock
 Excessive periphyton growth Heavy filamentous algae growth Green tinge Sewage smell
Manmade Stabilization: N Y: Rip-rap, cement, gabions Sediment/grade-control structure Berm/levee

Flow conditions : High Normal Low

Turbidity: Clear Slightly Turbid Turbid Tannic Milky Colored (from dyes)

Good potential for Wetlands Restoration Project?? YES NO Details _____

Channel Flow Status
Useful especially under abnormal or low flow conditions.
A. Water reaches base of both lower banks, minimal channel substrate exposed
B. Water fills >75% of available channel, or <25% of channel substrate is exposed.....
C. Water fills 25-75% of available channel, many logs/snags exposed.....
D. Root mats out of water.....
E. Very little water in channel, mostly present as standing pools.....

Weather Conditions: dry Photos: N Y Digital 35mm

Remarks: Livestock have unrestricted access to entire stream

I. Channel Modification

- A. channel natural, frequent bends..... (5)
- B. channel natural, infrequent bends (channelization could be old)..... 4
- C. some channelization present..... 3
- D. more extensive channelization, >40% of stream disrupted..... 2
- E. no bends, completely channelized or rip rapped or gabioned, etc..... 0

Evidence of dredging Evidence of desnagging=no large woody debris in stream Banks of uniform shape/height

Remarks good size woody debris but well covered Subtotal 5

II. Instream Habitat: Consider the percentage of the reach that is favorable for benthos colonization or fish cover. If >70% of the reach is rocks, 1 type is present, circle the score of 17. Definition: leafpacks consist of older leaves that are packed together and have begun to decay (not piles of leaves in pool areas). Mark as Rare, Common, or Abundant.

Rocks Macrophytes Sticks and leafpacks Snags and logs Undercut banks or root mats

AMOUNT OF REACH FAVORABLE FOR COLONIZATION OR COVER

	>70%	40-70%	20-40%	<20%
	Score	Score	Score	Score
4 or 5 types present.....	20	16	12	8
3 types present.....	19	15	11	7
2 types present.....	18	14	(10)	6
1 type present.....	17	13	9	5
No types present.....	0			

No woody vegetation in riparian zone Remarks _____ Subtotal 10

III. Bottom Substrate (silt, sand, detritus, gravel, cobble, boulder) Look at entire reach for substrate scoring, but only look at riffle for embeddedness, and use rocks from all parts of riffle-look for "mud line" or difficulty extracting rocks.

- A. substrate with good mix of gravel, cobble and boulders
 - 1. embeddedness <20% (very little sand, usually only behind large boulders)..... 15
 - 2. embeddedness 20-40%..... 12
 - 3. embeddedness 40-80%..... 8
 - 4. embeddedness >80%..... 3
- B. substrate gravel and cobble
 - 1. embeddedness <20%..... 14
 - 2. embeddedness 20-40%..... (11)
 - 3. embeddedness 40-80% 6
 - 4. embeddedness >80%..... 2
- C. substrate mostly gravel
 - 1. embeddedness <50%..... 8
 - 2. embeddedness >50%..... 4
- D. substrate homogeneous
 - 1. substrate nearly all bedrock..... 3
 - 2. substrate nearly all sand 3
 - 3. substrate nearly all detritus..... 2
 - 4. substrate nearly all silt/ clay..... 1

Remarks _____ Subtotal 11

IV. Pool Variety Pools are areas of deeper than average maximum depths with little or no surface turbulence. Water velocities associated with pools are always slow. Pools may take the form of "pocket water", small pools behind boulders or obstructions, in large high gradient streams, or side eddies.

- A. Pools present
 - 1. Pools Frequent (>30% of 200m area surveyed)
 - a. variety of pool sizes..... 10
 - b. pools about the same size (indicates pools filling in)..... (8)
 - 2. Pools Infrequent (<30% of the 200m area surveyed)
 - a. variety of pool sizes..... 6
 - b. pools about the same size..... 4
- B. Pools absent..... 0

Pool bottom boulder-cobble=hard Bottom sandy-sink as you walk Silt bottom Some pools over wader depth

Remarks _____ Subtotal 6

V. Riffle Habitats

Definition: Riffle is area of recretion-can be debris dam, or narrow channel area.

Riffles Frequent

Riffles Infrequent

	<u>Score</u>	<u>Score</u>
A. well defined riffle and run, riffle as wide as stream and extends 2X width of stream....	16	12
B. riffle as wide as stream but riffle length is not 2X stream width	14	7
C. riffle not as wide as stream and riffle length is not 2X stream width	10	3
D. riffles absent.....	0	

Subtotal 16

Channel Slope: Typical for area Steep=fast flow Low=like a coastal stream

VI. Bank Stability and Vegetation

FACE UPSTREAM

Left Bank Score Rt. Bank Score

A. Banks stable

1. little evidence of erosion or bank failure(except outside of bends), little potential for erosion.. 7 7

B. Erosion areas present

1. diverse trees, shrubs, grass; plants healthy with good root systems.....	6	6
2. few trees or small trees and shrubs; vegetation appears generally healthy.....	5	5
3. sparse mixed vegetation; plant types and conditions suggest poorer soil binding.....	3	3
4. mostly grasses, few if any trees and shrubs, high erosion and failure potential at high flow..	2	2
5. little or no bank vegetation, mass erosion and bank failure evident.....	0	0

Total 10

Remarks _____

VII. Light Penetration Canopy is defined as tree or vegetative cover directly above the stream's surface. Canopy would block out sunlight when the sun is directly overhead. Note shading from mountains, but not use to score this metric.

	<u>Score</u>
A. Stream with good canopy with some breaks for light penetration	10
B. Stream with full canopy - breaks for light penetration absent.....	8
C. Stream with partial canopy - sunlight and shading are essentially equal.....	7
D. Stream with minimal canopy - full sun in all but a few areas.....	2
E. No canopy and no shading.....	0

Subtotal 8

Remarks _____

VIII. Riparian Vegetative Zone Width

Definition: Riparian zone for this form is area of natural vegetation adjacent to stream (can go beyond floodplain). Definition: A break in the riparian zone is any place on the stream banks which allows sediment or pollutants to directly enter the stream, such as paths down to stream, storm drains, uprooted trees, otter slides, etc.

FACE UPSTREAM

Lft. Bank Score Rt. Bank Score

Dominant vegetation: Trees Shrubs Grasses Weeds/old field Exotics (kudzu, etc)

A. Riparian zone intact (no breaks)

1. width > 18 meters.....	5	5
2. width 12-18 meters.....	4	4
3. width 6-12 meters.....	3	3
4. width < 6 meters.....	2	2

B. Riparian zone not intact (breaks)

1. breaks rare		
a. width > 18 meters.....	4	4
b. width 12-18 meters.....	3	3
c. width 6-12 meters.....	2	2
d. width < 6 meters.....	1	1
2. breaks common		
a. width > 18 meters.....	3	3
b. width 12-18 meters.....	2	2
c. width 6-12 meters.....	1	1
d. width < 6 meters.....	0	0

Total 8

Remarks _____

Page Total 42

Disclaimer-form filled out, but score doesn't match subjective opinion-atypical stream.

TOTAL SCORE 74