

Monitoring Year 2 Report
FINAL
2021

Rough Horn Swamp Restoration Site
Monitoring Year – MY02

RFP #16-006310

DMS Site ID Number 97005, DMS Contract 6596
SAW-2015-00952 and NCDEQ DWR 2015-0903

Rough Horn Swamp II Restoration Site

RFP #16-007337

DMS Site ID Number 100053, DMS Contract 7514
SAW-2016-02026 and NCDEQ DWR 2015-0903

Columbus County, North Carolina



Prepared for:
NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699

Monitoring Data Collected: 2021
Date Submitted: February 2022

Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina
4505 Falls of Neuse Road, Suite 400
Raleigh, NC 27609
(919) 783-9214

Project Contact: Tim Morris

Email: tim.morris@kci.com



MEMORANDUM

Date: February 3, 2022
To: Kelly Phillips, DMS Project Manager
From: Tim Morris, Project Manager
KCI Associates of North Carolina, PA
Subject: MY-02 Monitoring Report Comments
Rough Horn Swamp DMS #97005, Contract 6596
Rough Horn Swamp II DMS #100053, Contract 7514

Please find below our responses in italics to the MY-02 Monitoring Report comments from NCDMS received on January 25, 2022, for the Rough Horn Swamp and Rough Horn Swamp II Restoration Sites.

1. Project Summary: Please update 4,564 SMUs to three decimal places 4,564.200.
KCI Response: This change has been made.
2. Project Summary: This section identifies that any volunteer trees must be a species from the approved planting list. In reference to the digital deliverable comment below, please note that x,y,z coordinate data must also be included for volunteer stems.
KCI Response: The x,y coordinates of volunteer species were not recorded during MY02. Since the majority of the volunteer stems are small saplings or species that are not on the approved planting plan. Because all of the plots with appropriate volunteer species are already well over the success criteria, it does not seem efficient to track the x,y of every volunteer species that may or may not survive to future monitoring years. As the site progresses, KCI will document the coordinates of volunteers that display enough vigor to be likely to survive into future monitoring years.
3. Monitoring Results: Provide summary of the visual assessment results.
KCI Response: A summary of the visual assessment results was added to the report.
4. Digital Deliverable Review: For potential future use please note: volunteers in fixed plots to be eligible to count towards performance criteria, there needs to be x,y, coordinates and associated height data. Your template does not contain this information.
KCI Response: See the response to comment #2 above.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

A handwritten signature in black ink, appearing to read 'Tim Morris'.

Tim Morris
Project Manager

TABLE OF CONTENTS

Project Summary.....	1
Monitoring Results.....	2
References.....	4
Project Vicinity Map.....	5

Appendix A – Background Tables

Table 1. Project Mitigation Components	7
Table 2. Project Activity and Reporting History	9
Table 3. Project Contacts	10
Table 4. Project Attributes	11

Appendix B – Visual Assessment Data

Current Conditions Planview	14
Photo Reference Points	19
Vegetation Plot Photos.....	23

Appendix C – Vegetation Data

Table 5. Stem Count by Plot and Species	31
---	----

Appendix D – Stream Cross-section Data

Cross-section Plots.....	38
--------------------------	----

Appendix E – Hydrologic Data

30-70 Percentile Graph	53
Table 6. Verification of Stream Flow	54
Table 7. Stream Flow Criteria Attainment.....	54
Stream Flow Verification and Precipitation Plots.....	55
Table 8. Wetland Hydrology Criteria Attainment	59
Groundwater and Precipitation Plots	60

PROJECT SUMMARY

The Rough Horn Swap Restoration Site (RHS) was completed in January 2020 and restored 20.267 acres of riparian wetlands and 11.873 of non-riparian wetlands. Additionally, 2,132 linear feet of stream (non-credited) was restored at RHS as part of restoring the hydrology of the riparian wetlands. The site is generating 20.267 riparian wetland mitigation credits, and 11.873 non-riparian wetland mitigation credits. The Rough Horn II Wetland Restoration Site (RHSII) is located immediately upstream of RHS (to the north and east) and was also completed in January 2020. RHSII restored 17.079 acres, enhanced 5.956 acres, and preserved 15.319 acres of riparian wetlands. The site also restored 1.619 acres of non-riparian wetlands (non-credited). Additionally, RHSII restored 4,446 linear feet, enhanced 164 linear feet, and preserved 516 linear feet of stream. The site is generating 20.993 riparian wetland mitigation credits and 4,564.200 stream mitigation credits.

RHS and RHSII are warm, riparian and non-riparian systems in the Lumber River Basin (03040203 8-digit HUC) in Columbus County, North Carolina, that were historically modified to maximize agricultural production. The completed project aims to restore an integrated stream/wetland ecosystem that will buffer and support the Long Bay Creek/Lumber River corridor.

The RHS is protected by a 34.5-acre permanent conservation easement, while RHSII is protected by a 62.3-acre permanent conservation easement, both held by the North Carolina Division of Mitigation Services (DMS). Both sites are located near the Town of Evergreen in the west-central portion of Columbus County, NC. Specifically, the site is located just southwest of the intersection of Old Boardman Road and CCC Road.

The Lumber River Basin Restoration Priorities state the goals for the RHS and RHSII's 14-digit HUC are to protect and improve water quality throughout the Basin by reducing sediment and nutrient inputs into streams and rivers and to support efforts to restore local watersheds (NCDENR EEP, 2008). The project goals for RHS and RHSII are in line with the basin priorities and include the following:

- Replace buffer
- Repairing channelized streams
- Preserving existing resources

Additional goals for the project include:

- Restore an integrated wetland/stream system
- Reduce nutrient impacts to the Lumber River and its tributaries from existing and adjacent agricultural practices

The project goals will be addressed through the following objectives:

- Plant the site with native trees and shrubs that support the development of wetland communities
- Fill field ditches to slow the flow of surface and subsurface drainage
- Relocate channelized streams to their historic landscape position
- Convert existing agricultural land to wetland and stream buffer

Project planting and construction were completed in March 2020 and the monitoring components were installed at the same time.

To determine the success of the planted mitigation areas, 41 ten meter by ten meter vegetation monitoring plots were established. Of these, 25 are permanent plots, with 16 in RHS (Plots 1-16) and 9 in RHSII (Plots 17-25), and an additional 16 temporary plots were randomly placed and measured throughout RHS (R1-R16). These plots will be repeated throughout the course of monitoring, but at different locations each year.

All permanent plots were installed with flagged metal conduit at each corner and a PVC pipe was installed at the origin corner. In each of the permanent plots, the plant's height, species, location, and origin (planted versus volunteer) will be noted. In the random plots, species and height will be recorded. In all plots, invasive stems will also be recorded to determine the percentage of invasive stems present. Additionally, a photograph will be taken of each plot. The site's vegetation will be monitored in years 1, 2, 3, 5, and 7.

Vegetative success criteria for wetland/stream mitigation is a woody stem density of 260 stems/acre after five years and 210 stems/acre after seven years. Trees in each plot must average 7 feet in height at Year 5 and 10 feet at Year 7. A single species may not account for more than 50% of the required number of stems within any plot. Volunteers must be present for a minimum of two growing seasons before being included in performance standards in Year 5 and Year 7. For any volunteer tree stem to count toward vegetative success, it must be a species from the approved planting list. Visual assessments will also be used to identify problem areas.

Wetland hydrology is monitored with a series of 21 automatic gauges that record water table depth. The growing season for the project monitoring period will be March 1st through November 20th (265 days) based on correspondence with the USACE, as described in the approved Mitigation Plan. To meet the success criterion, the upper 12 inches of the soil profile must have continuously saturated or inundated conditions for at least 12.0% (32 days) of the growing season in the wetland mitigation areas during normal weather conditions. A "normal" year will be based on NRCS climatological data for Columbus County, and using the 30th to 70th percentile thresholds as the range of normal, as documented in the USACE Technical Report "Assessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000."

In the headwater stream area, five pressure transducer gauges and five cameras, set to record a short video once a day, will document the presence of surface water flow. These gauges/cameras are located on Long Bay Creek, UT1, UT2-2, UT3-2, and UT4 (one gauge and camera, per reach). The project streams must meet the requirements for headwater stream hydrologic monitoring per the NCIRT 2016 guidelines. Each stream must have continuous surface water flow within a flowpath for a minimum of 30 continuous days within a calendar year (assuming normal precipitation) and for every year of monitoring. The stream must show signs of supporting flowpaths in all monitoring years. These indicators will be documented with pictures and may include evidence of: scour, sediment deposition and sorting, multiple flow events, wrack lines and flow over vegetation, leaf litter, matted vegetation, or water staining.

The site's geomorphology is monitored per the NCIRT's 2016 guidance for headwater streams. Adjustment and lateral movement following construction are anticipated for these headwater stream systems. In monitoring years one through four the streams will be monitored for specific signs of concentrated flow. This could include linear scour, areas of flow that are deeper than adjacent flow, preferential paths through the wetland that are developing, and signs of continuous flow as documented by a field camera. As the site progresses to years five through seven, there should be signs of developing bed and banks throughout the site. These may not always be continuous, but evidence of an ordinary high water mark should be developing. Three cross-sections were installed during MY-01 to monitor the sites' geomorphology and the development of areas of concentrated flow. All three of these cross-sections are located along Long Bay Creek, with XS1 located in RHSII and XS2 and XS3 located in RHS

MONITORING RESULTS

Vegetation Monitoring

Monitoring Year 2 vegetation data was collected between June 15 and June 24, 2021. All 41 vegetation monitoring plots had greater than 364 stems/acre. Overall the site had an average of 752 planted stems/acre and 1,457 total stems/acre (including volunteers). Overall the site is well vegetated with extensive herbaceous coverage and many diverse volunteer woody species.

Stream Monitoring

The Monitoring Year 2 cross-section survey found the stream stable and functioning as designed. Because the project streams are part of a headwater system with multiple flow paths, traditional cross-sections measurements such as cross-sectional area, bank height ratio, and entrenchment ratio cannot be calculated. These cross-sections were set to span the entire 100 foot width of the stream valley to monitor where and how the water is flowing through this valley. All three cross-sections showed evidence of the development of multiple flow paths. XS3, because of its proximity to the culvert under CCC Rd. showed the most evidence of having a single flow path, but even this cross-section demonstrated multiple flow paths.

All five stream flow monitoring gauges recorded greater than 30 days of continuous flow during 2021. The gauge on LBC recorded a maximum of 152 consecutive days of flow, while the gauges on T1, T2-2, T3-2, and T4 recorded 139, 112, 98, and 108 days, respectively. This was further backed up by the data recorded by the cameras. The camera on LBC malfunctioned due to a low battery from March 5 to June 14, 2021. Despite this, it recorded flow for 64 consecutive days. The other cameras all recorded for the entire year and showed continuous flow for 136, 152, 93, and 107 days (T1, T2-2, T3-2, and T4, respectively). Differences between the maximum consecutive days recorded by the cameras and the gauges are mainly due to times when vegetation obscured the cameras.

Hydrology Monitoring

During 2021, the months of January, February and June experienced above average rainfall. The months of March, April, May, July, and November experienced below average rainfall and the months of August, September, and October experienced average rainfall. Overall the site experienced average rainfall during the 2021 growing season.


All thirteen gauges at Rough Horn Swamp, and seven of the eight gauges at Rough Horn Swamp II achieved the success criteria of having continuously saturated or inundated conditions for at least 12.0% (32 days) of the growing season. RHSII-7 was the only gauge to not meet the success criteria this year, although it did achieve the success criteria in MY01. It is believed that the low rainfall totals at the beginning of the growing season were responsible for this gauge not meeting. Generally the water table is at its peak in the first three months of the growing season, before evapotranspiration rates have reached their peak later in the summer. All three of these months (March, April, and May) recorded below average rainfall in 2021.

Visual Monitoring

During the site visit on November 15, 2021, a visual assessment of the site was completed. Scattered clumps of Chinese privet were identified in the wooded portion of the site, particularly in the area to the northeast of UT3-2. These areas were small and scattered however, and will be treated as necessary in future monitoring years. Overall the site is in excellent condition and is trending towards success.

REFERENCES


- NCDEQ, Division of Mitigation Services. June 2017. "As-built Baseline Monitoring Report Format, Data and Content Requirement."
https://files.nc.gov/ncdeq/Mitigation%20Services/Document%20Management%20Library/Guidance%20and%20Template%20Documents/6_AB_Baseline_Rep_Templ_June%202017.pdf
- NCDENR, Ecosystem Enhancement Program. 2008. "Lumber River Restoration Priorities 2008."
https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Lumber_River_Basin/Lumber_RBRP_2008_FINAL.pdf
- NCIRT. October 24, 2016. "Wilmington District Stream and Wetland Compensatory Mitigation Update." <https://saw-reg.usace.army.mil/PN/2016/Wilmington-District-Mitigation-Update.pdf>
- USACE, Sprecher, S. W.; Warne, A. G. 2000. "Accessing and Using Meteorological Data to Evaluate Wetland Hydrology."
<https://ntrl.ntis.gov/NTRL/dashboard/searchResults/titleDetail/ADA378910.xhtml>



Project Location:
Columbus County, NC

- Rough Horn Swamp II Easement
- Rough Horn Swamp Easement

Sources: Esri, HERE, DeLorme, USGS, Intermap, increment P Corp., NRCAN, Esri Japan, METI, Esri China (Hong Kong), Esri (Thailand), MapmyIndia, © OpenStreetMap contributors, and the GIS User Community



**PROJECT VICINITY MAP
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**



APPENDIX A

Background Tables

**Table 1. Mitigation Assets and Components
Rough Horn Swamp Restoration Site
DMS Project #97005**

Project Segment	Existing Footage or Acreage	Mitigation Plan Footage or Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	As-built Footage or Acreage	Comments
Long Bay Creek	3,470	1,959	Warm	Restoration	Low Energy Stream	0	1,959	60' ROW over CCC Rd.; completed for no stream credit
UT1	4	233	Warm	Restoration	Low Energy Stream	0	233	Completed for no stream credit
Riparian Wetland	None (drained wetland)	20.267	Riverine Riparian	Restoration (Re-establishment)		1	20.267	
Non-Riparian Wetland	0.16	11.873	Riverine Non-riparian	Restoration (Re-establishment)		1	11.873	
Project Credits								
Restoration Level	Steam			Riparian Wetland		Non-riparian Wetland	Coastal Marsh	
	Warm	Cool	Cold	Riverine	Non-riverine			
Restoration	2,132 (not credited)							
Re-establishment				20.267		11.873		
Rehabilitation								
Enhancement								
Enhancement I								
Enhancement II								
Creation								
Preservation								
Total				20.267		11.873		

Table 1. Mitigation Assets and Components								
Rough Horn Swamp II Restoration Site								
DMS Project #100053								
Project Segment	Existing Footage or Acreage	Mitigation Plan Footage or Acreage	Mitigation Category	Restoration Level	Priority Level	Mitigation Ratio (X:1)	As-built Footage or Acreage	Comments
Long Bay Creek	2,077	2,049	Warm	Restoration	Low Energy Stream	1	2,049	30' crossing exception STA 14+66 to 14+96; 153' non-credited stream
UT1	815	917	Warm	Restoration	Headwater Stream	1	917	
UT2-1	516	516	Warm	Preservation	Headwater Stream	10	516	
UT2-2	120	120	Warm	Restoration	Headwater Stream	1	120	
UT3-1	168	164	Warm	Enhancement II	Headwater Stream	2.5	164	31' crossing exception STA 301+64 to 301+95
UT3-2	571	914	Warm	Restoration	Headwater Stream	1	914	
UT4	447	629	Warm	Restoration	Headwater Stream	1	629	
Riparian Wetland Restoration	None (drained wetland)	17.079	Riverine Riparian	Restoration (Re-establishment)		1	17.079	
Riparian Wetland Enhancement	7.900	5.956	Riverine Riparian	Enhancement		2.5	5.956	
Riparian Wetland Preservation	16.700	15.319	Riverine Riparian	Preservation		10	15.319	
Non-riparian Wetland Restoration	None (drained wetland)	1.619	Riverine Non-riparian	Restoration (Re-establishment)		0	1.619	Completed for no wetland credit
Project Credits								
Restoration Level	Stream			Riparian Wetland		Non-riparian Wetland	Coastal Marsh	
	Warm	Cool	Cold	Riverine	Non-riverine			
Restoration	4,446.000							
Re-establishment				17.079		1.619 (not credited)		
Rehabilitation								
Enhancement				2.382				
Enhancement I								
Enhancement II	65.600							
Creation								
Preservation	51.600			1.532				
Total	4,563.200			20.993				

Table 2. Project Activity & Reporting History		
Rough Horn Swamp and Rough Horn Swamp II Restoration Sites		
DMS Project #97005 and 100053		
Activity or Report	Data Collection Complete	Actual Completion or Delivery
Mitigation Plan		April 2, 2019
Final Design - Construction Plans		April 16, 2019
Construction		January 24, 2020
Planting		March 13, 2020
Baseline Monitoring/Report	April 2020	April 2020
<i>Vegetation Monitoring</i>	<i>March 25, 2020</i>	
<i>Photo Points</i>	<i>April 8, 2020</i>	
Year 1 Monitoring	Dec 2020	Jan 2021
<i>Cross-section Survey</i>	<i>Aug 12, 2020</i>	
<i>Vegetation Monitoring</i>	<i>Nov 19, 2020</i>	
<i>Photo Points</i>	<i>Dec 3, 2020</i>	
Year 2 Monitoring	Nov 2021	Dec 2021
<i>Cross-section Survey</i>	<i>June 23, 2021</i>	
<i>Vegetation Monitoring</i>	<i>June 23, 2021</i>	
<i>Photo Points</i>	<i>Sept 15, 2021</i>	



Table 3. Project Contacts Rough Horn Swamp and Rough Horn II Swamp Restoration Sites DMS Project #97005 and 100053	
Design Firm	KCI Associates of North Carolina, PA 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 783-9214 Fax: (919) 783-9266
Construction Contractor	KCI Environmental Technologies and Construction 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris
Planting Contractor	Shenandoah Habitats 1983 Jefferson Highway Waynesboro, VA 22980 Contact: Mr. David Coleman Phone: (540) 941-0067
Monitoring Performers	
	KCI Associates of North Carolina, PC 4505 Falls of Neuse Rd. Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 783-9214 Fax: (919) 783-9266

Table 4. Project Attributes			
Rough Horn Swamp Restoration Site , DMS Project #97005			
Project Name	Rough Horn Swamp Restoration Site		
County	Columbus County		
Project Area (acres)	34.5 acres		
Project Coordinates (lat. and long.)	34.4481°, -78.9390°		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	Lumber		
USGS Hydrologic Unit 8-digit	03040203	USGS Hydrologic Unit 14-digit	03040203190010
DWQ Sub-basin	03-07-53		
Project Drainage Area (acres)	1,800 acres		
Project Drainage Area Percentage of Impervious Area	1%		
CGIA Land Use Classification	Agricultural Land, Forestland		
Reach Summary Information			
Parameters	Long Bay Creek		
Length of reach (linear feet)	3,702		
Valley classification	Type X		
Drainage area (acres)	1,800 acres		
NCDWQ Water Quality Classification	C (Aquatic Life, Secondary Recreation); Sw (Swamp Waters)		
Morphological Description (stream type)	N/A (Ditched Channel)		
Evolutionary trend	Channelized, Stage III		
Mapped Soil Series	Johnston		
Drainage class	Very poorly drained		
Soil Hydric status	Hydric A/D		
Slope	0%		
FEMA classification	Zone X		
Existing vegetation community	Row crops		
Wetland Summary Information (Post Restoration)			
Parameters			
Size of Wetland (acres)	0.16 (W3)		
Wetland Type	Headwater Forest		
Mapped Soil Series	Torhunta		
Drainage class	Very poorly drained		
Soil Hydric Status	Hydric A/D		
Source of Hydrology	Groundwater		
Hydrologic Impairment	Ditching		
Existing vegetation community	Row crops		
Regulatory Considerations			
Regulation	Applicable?	Resolved?	Supporting
Waters of the United States – Section 404	Yes	Yes	Jurisdictional Determination
Waters of the United States – Section 401	Yes	Yes	Jurisdictional Determination
Endangered Species Act**	No	N/A	N/A
Historic Preservation Act**	No	N/A	N/A
Coastal Zone Management Act ** (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A
FEMA Floodplain Compliance	Yes	Yes	FEMA Floodplain Checklist
Essential Fisheries Habitat**	No	N/A	N/A


Table 4. Project Attributes						
Rough Horn Swamp II Restoration Site, DMS Project #100053						
Project Name	Rough Horn Swamp II Restoration Site					
County	Columbus County					
Project Area (acres)	62.3 acres					
Project Coordinates (lat.	34.445253° , -81.937000°					
Project Watershed Summary Information						
Physiographic Province	Coastal Plain					
River Basin	Lumber					
USGS Hydrologic Unit 8-digit	03040203	USGS Hydrologic Unit 14-digit			03040203190010	
DWQ Sub-basin	03-07-53					
Project Drainage Area (acres)	1,684 acres (1,638 ac Long Bag Creek + 46 ac UT 1)					
Project Drainage Area Percentage of Impervious Area	1%					
CGIA Land Use Classification	Agricultural Land, Forestland					
Reach Summary Information						
Parameters	Long Bay Creek	UT1	UT2	UT3	UT4	UT5
Length of reach (lf)	2,077 (RHSII)	811 (RHSII)	636	739	447	597
Valley classification	Type X	Type X	Type X	Type X	Type X	Type X
Drainage area (acres)	1,638 acres	46 acres	602 acres	142 acres	84 acres	120 acres
NCDWQ Water Quality Classification	C; SW	C; SW	C; SW	C; SW	C; SW	C; SW
Morphological Description (stream type)	N/A (Ditched channel)	N/A (Ditched channel)	N/A (Ditched channel)	N/A (Ditched)	N/A (Ditched channel)	N/A (Ditched channel)
Evolutionary trend	Channelized	Channelized	Channelized	Channelized	Channelized	Channelized
Mapped Soil Series	Johnston	Torhunta	Johnston	Johnston	Stallings	Johnston
Drainage class	Very poorly drained	Very poorly drained	Very poorly drained	Very poorly drained	Somewhat poorly drained	Very poorly drained
Soil Hydric status	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D	Hydric A/D
Slope	0%	0%	0%	0%	0%	0%
FEMA classification	None	None	None	None	None	None
Existing vegetation community	Headwater Forest	Row crops	Headwater Forest	Headwater Forest	Headwater Forest	Headwater Forest
Wetland Summary Information						
Parameters	W1, W2, WA		WC, WD		WB, WE	
Size of Wetland (acres)	4.85 acres		3.05 acres		18.92 acres	
Wetland Type	Bottomland hardwood forest		Non-tidal freshwater marsh/headwater forest		Riverine swamp forest	
Mapped Soil Series	Johnston		Johnston		Johnston	
Drainage class	Very poorly drained		Very poorly drained		Very poorly drained	
Soil Hydric Status	Non-hydric		Hydric		Hydric	
Source of Hydrology	Surface water		Stream floodplain		Stream floodplain	
Hydrologic Impairment	Ditching		Ditching		Ditching	
Existing vegetation	Headwater forest		Headwater forest		Headwater forest	
Regulatory Considerations						
Regulation	Applicable?	Resolved?	Supporting			
Waters of the United States – Section 404	Yes	Yes	Jurisdictional			
Waters of the United States – Section 401	Yes	Yes	Jurisdictional			
Endangered Species Act**	No	N/A	N/A			
Historic Preservation Act**	No	N/A	N/A			
Coastal Zone Management Act ** (CZMA)/ Coastal Area Management Act (CAMA)	No	N/A	N/A			
FEMA Floodplain Compliance	Yes	Yes	FEMA Floodplain Checklist			
Essential Fisheries Habitat**	No	N/A	N/A			




APPENDIX B

Visual Assessment Data






**CURRENT CONDITIONS PLANVIEW
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**









**CURRENT CONDITIONS PLANVIEW
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**









**CURRENT CONDITIONS PLANVIEW
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**





**CURRENT CONDITIONS PLANVIEW
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**





**CURRENT CONDITIONS PLANVIEW
ROUGH HORN SWAMP RESTORATION SITE &
ROUGH HORN SWAMP II RESTORATION SITE
COLUMBUS COUNTY, NC**




Photo Reference Points



PP1 – MY-00 – 4/8/20



PP1 – MY-02 – 9/15/21



PP2 – MY-00 – 4/8/20



PP2 – MY-02 – 9/15/21



PP3 – MY-00 – 4/8/20



PP3 – MY-02 – 9/15/21



PP4 – MY-00 – 4/8/20



PP4 – MY-02 – 9/15/21



PP5 – MY-00 – 4/8/20



PP5 – MY-02 – 9/15/21



PP6 – MY-00 – 4/8/20



PP6 – MY-02 – 9/15/21



PP7 – MY-00 – 4/8/20



PP7 – MY-02 – 9/15/21



PP8 – MY-00 – 4/8/20



PP8 – MY-02 – 9/15/21



PP9 – MY-00 – 4/8/20



PP9 – MY-02 – 9/15/21



PP10 – MY-00 – 4/8/20



PP10 – MY-02 – 9/15/21



PP11 – MY-00 – 4/8/20



PP11 – MY-02 – 9/15/21



PP12 – MY-00 – 4/8/20



PP12 – MY-02 – 9/15/21

Vegetation Plot Photos



Vegetation Plot 1 – MY-02 – 6/15/2021



Vegetation Plot 2 – MY-02 – 6/15/2021



Vegetation Plot 3 – MY-02 – 6/15/2021



Vegetation Plot 4 – MY-02 – 6/16/2021



Vegetation Plot 5 – MY-02 – 6/15/2021



Vegetation Plot 6 – MY-02 – 6/15/2021



Vegetation Plot 7 – MY-02 – 6/16/2021



Vegetation Plot 8 – MY-02 – 6/16/2021



Vegetation Plot 9 – MY-02 – 6/15/2021



Vegetation Plot 10 – MY-02 – 6/15/2021



Vegetation Plot 11 – MY-02 – 6/15/2021



Vegetation Plot 12 – MY-02 – 6/18/2021



Vegetation Plot 13– MY-02 – 6/16/2021



Vegetation Plot 14 – MY-02 – 6/16/2021



Vegetation Plot 15 – MY-02 – 6/16/2021



Vegetation Plot 16 – MY-02 – 6/16/2021



Vegetation Plot 17 – MY-02 – 6/18/2021



Vegetation Plot 18 – MY-02 – 6/18/2021



Vegetation Plot 19 – MY-02 – 6/18/2021



Vegetation Plot 20 – MY-02 – 6/18/2021



Vegetation Plot 21 – MY-02 – 6/18/2021



Vegetation Plot 22 – MY-02 – 6/23/2021



Vegetation Plot 23 – MY-02 – 6/18/2021



Vegetation Plot 24 – MY-02 – 6/23/2021



Vegetation Plot 25 – MY-02 – 6/23/2021



Vegetation Plot R1 – MY-02 – 6/23/2021



Vegetation Plot R2 – MY-02 – 6/23/2021



Vegetation Plot R3 – MY-02 – 6/23/2021



Vegetation Plot R4 – MY-02 – 6/23/2021




Vegetation Plot R5 – MY-02 – 6/23/2021



Vegetation Plot R6 – MY-02 – 6/23/2021



Vegetation Plot R7 – MY-02 – 6/23/2021



Vegetation Plot R8 – MY-02 – 6/23/2021



Vegetation Plot R9 – MY-02 – 6/23/2021




Vegetation Plot R10 – MY-02 – 6/23/2021



Vegetation Plot R11 – MY-02 – 6/23/2021



Vegetation Plot R12 – MY-02 – 6/23/2021



Vegetation Plot R13 – MY-02 – 6/23/2021



Vegetation Plot R14 – MY-02 – 6/23/2021



Vegetation Plot R15 – MY-02 – 6/23/2021



Vegetation Plot R16 – MY-02 – 6/23/2021

APPENDIX C

Vegetation Plot Data

Table 5. Stem Count by Plot and Species																
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053																
Species	Current Plot Data (MY02 2021)															
	Plot 01		Plot 02		Plot 03		Plot 04		Plot 05		Plot 06		Plot 07		Plot 08	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)			1	1	2	2										
Bald Cypress (<i>Taxodium distichum</i>)	12	12			3	3			7	7	8	8	13	13	19	19
Beautyberry (<i>Callicarpa americana</i>)																
Black Walnut (<i>Juglans nigra</i>)																
Black Willow (<i>Salix nigra</i>)						83		1								4
Boxelder (<i>Acer negundo</i>)																
Buttonbush (<i>Cephalanthus occidentalis</i>)	3	3							4	4			2	2	1	1
Eastern Baccharis (<i>Baccharis halimifolia</i>)																
Eastern Cottonwood (<i>Populus deltoides</i>)																11
Laurel Oak (<i>Quercus laurifolia</i>)			1	1												
Loblolly Pine (<i>Pinus taeda</i>)																
Oak (<i>Quercus sp.</i>)																
Overcup Oak (<i>Quercus lyrata</i>)			1	1	1	1	2	2	1	1			1	1		
Red Chokeberry (<i>Aronia arbutifolia</i>)									1	1			1	1		
Red Maple (<i>Acer rubrum</i>)		3									3					4
River Birch (<i>Betula nigra</i>)	1	1	2	2	3	3	5	5	3	3	7	7				
Silky Dogwood (<i>Cornus amomum</i>)																
Southern Red Oak (<i>Quercus falcata</i>)		1														
Swamp Bay (<i>Persea palustris</i>)	4	4							2	2	2	2			1	1
Swamp Chestnut Oak (<i>Quercus michauxii</i>)			6	6			6	6							1	1
Sweetgum (<i>Liquidambar styraciflua</i>)		2								1		1				9
Water Oak (<i>Quercus nigra</i>)																
Water Tupelo (<i>Nyssa aquatica</i>)					1	1					3	3	5	5		
Wax Myrtle (<i>Myrica cerifera</i>)																
Willow Oak (<i>Quercus phellos</i>)																
Unknown																
Stem count	20	26	11	11	10	93	13	14	18	19	20	24	22	22	22	50
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	4	7	5	5	5	6	3	4	6	7	4	6	5	5	4	8
Stems per ACRE	809	1,052	445	445	405	3,764	526	567	728	769	809	971	890	890	890	2,023

Table 5. Stem Count by Plot and Species																
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053																
Species	Current Plot Data (MY02 2021)															
	Plot 09		Plot 10		Plot 11		Plot 12		Plot 13		Plot 14		Plot 15		Plot 16	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)	1	1									2	2	3	3		
Bald Cypress (<i>Taxodium distichum</i>)	1	1	12	12	12	12	9	9	9	9			1	1	17	17
Beautyberry (<i>Callicarpa americana</i>)																
Black Walnut (<i>Juglans nigra</i>)																
Black Willow (<i>Salix nigra</i>)									2	2		4				
Boxelder (<i>Acer negundo</i>)																
Buttonbush (<i>Cephalanthus occidentalis</i>)							2	2	1	1						
Eastern Baccharis (<i>Baccharis halimifolia</i>)																
Eastern Cottonwood (<i>Populus deltoides</i>)																
Laurel Oak (<i>Quercus laurifolia</i>)	1	1	1	1	2	2							2	2		
Loblolly Pine (<i>Pinus taeda</i>)																
Oak (<i>Quercus sp.</i>)																
Overcup Oak (<i>Quercus lyrata</i>)	5	5											3	3		
Red Chokeberry (<i>Aronia arbutifolia</i>)							1	1								
Red Maple (<i>Acer rubrum</i>)								1		4		1				12
River Birch (<i>Betula nigra</i>)	7	7	3	3	2	2	2	2	8	8	8	8	9	9	1	1
Silky Dogwood (<i>Cornus amomum</i>)																
Southern Red Oak (<i>Quercus falcata</i>)																
Swamp Bay (<i>Persea palustris</i>)			1	1											1	1
Swamp Chestnut Oak (<i>Quercus michauxii</i>)	2	2	2	2							3	3				
Sweetgum (<i>Liquidambar styraciflua</i>)		2										1		3		22
Water Oak (<i>Quercus nigra</i>)																
Water Tupelo (<i>Nyssa aquatica</i>)							1	1			1	1	1	1	1	1
Wax Myrtle (<i>Myrica cerifera</i>)																
Willow Oak (<i>Quercus phellos</i>)																
Unknown																
Stem count	17	19	19	19	16	16	15	16	20	24	14	20	19	22	20	54
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	6	7	5	5	3	3	5	6	4	5	4	7	6	7	4	6
Stems per ACRE	688	769	769	769	647	647	607	647	809	971	567	809	769	890	809	2,185

Table 5. Stem Count by Plot and Species																
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053																
Species	Current Plot Data (MY02 2021)															
	Plot 17		Plot 18		Plot 19		Plot 20		Plot 21		Plot 22		Plot 23		Plot 24	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)			3	3												
Bald Cypress (<i>Taxodium distichum</i>)					16	17	6	6	11	11	8	8	11	11	13	13
Beautyberry (<i>Callicarpa americana</i>)																1
Black Walnut (<i>Juglans nigra</i>)																
Black Willow (<i>Salix nigra</i>)				15				7								
Boxelder (<i>Acer negundo</i>)																
Buttonbush (<i>Cephalanthus occidentalis</i>)					1	1							1	1	1	1
Eastern Baccharis (<i>Baccharis halimifolia</i>)								2								
Eastern Cottonwood (<i>Populus deltoides</i>)																
Laurel Oak (<i>Quercus laurifolia</i>)			3	3							2	2	1	1		
Loblolly Pine (<i>Pinus taeda</i>)																
Oak (<i>Quercus sp.</i>)													1	1		
Overcup Oak (<i>Quercus lyrata</i>)			4	4									1	1		
Red Chokeberry (<i>Aronia arbutifolia</i>)																
Red Maple (<i>Acer rubrum</i>)										16		25		11		13
River Birch (<i>Betula nigra</i>)	11	11	5	5	1	1	4	4	2	2			4	4	3	3
Silky Dogwood (<i>Cornus amomum</i>)																
Southern Red Oak (<i>Quercus falcata</i>)																1
Swamp Bay (<i>Persea palustris</i>)											1	1	1	1	1	5
Swamp Chestnut Oak (<i>Quercus michauxii</i>)			2	2			1	1	1	1			2	2		
Sweetgum (<i>Liquidambar styraciflua</i>)								3		31		169		25		27
Water Oak (<i>Quercus nigra</i>)																
Water Tupelo (<i>Nyssa aquatica</i>)			5	5			3	4	2	2	7	7			3	3
Wax Myrtle (<i>Myrica cerifera</i>)																
Willow Oak (<i>Quercus phellos</i>)																
Unknown																
Stem count	11	11	22	37	18	19	14	27	16	63	18	212	22	58	21	67
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	1	1	6	7	3	3	4	7	4	6	4	6	8	10	5	9
Stems per ACRE	445	445	890	1,497	728	769	567	1,093	647	2,550	728	8,579	890	2,347	850	2,711

Table 5. Stem Count by Plot and Species																
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053																
Species	Current Plot Data (MY02 2021)															
	Plot 25		Plot R01		Plot R02		Plot R03		Plot R04		Plot R05		Plot R06		Plot R07	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)			1	1	3	3			4	4	1	1				
Bald Cypress (<i>Taxodium distichum</i>)	14	14	5	5	1	1	16	16	2	2	2	2	8	8	13	13
Beautyberry (<i>Callicarpa americana</i>)																
Black Walnut (<i>Juglans nigra</i>)														1		
Black Willow (<i>Salix nigra</i>)			9	9	3	3	2	2			5	5				
Boxelder (<i>Acer negundo</i>)																
Buttonbush (<i>Cephalanthus occidentalis</i>)			1	1			5	5					1	1		
Eastern Baccharis (<i>Baccharis halimifolia</i>)																
Eastern Cottonwood (<i>Populus deltoides</i>)																
Laurel Oak (<i>Quercus laurifolia</i>)					1	1			4	4	1	1				
Loblolly Pine (<i>Pinus taeda</i>)																
Oak (<i>Quercus sp.</i>)																
Overcup Oak (<i>Quercus lyrata</i>)																
Red Chokeberry (<i>Aronia arbutifolia</i>)																
Red Maple (<i>Acer rubrum</i>)		2		1		6		2		2				1		
River Birch (<i>Betula nigra</i>)					8	8			7	7	11	11			4	4
Silky Dogwood (<i>Cornus amomum</i>)																
Southern Red Oak (<i>Quercus falcata</i>)																
Swamp Bay (<i>Persea palustris</i>)		4	1	1			1	1							2	2
Swamp Chestnut Oak (<i>Quercus michauxii</i>)	1	1	1	1			1	1			2	2	3	3	3	3
Sweet gum (<i>Liquidambar styraciflua</i>)		2		1		1		52				2		1		
Water Oak (<i>Quercus nigra</i>)									2	2	1	1				
Water Tupelo (<i>Nyssa aquatica</i>)		1			1	1									5	5
Wax Myrtle (<i>Myrica cerifera</i>)																
Willow Oak (<i>Quercus phellos</i>)																
Unknown																
Stem count	15	24	18	20	17	24	25	79	19	21	23	25	12	15	27	27
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	2	6	6	8	6	8	5	7	5	6	7	8	3	6	5	5
Stems per ACRE	607	971	728	809	688	971	1,012	3,197	769	850	931	1,012	486	607	1,093	1,093

Table 5. Stem Count by Plot and Species																
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053																
Species	Current Plot Data (MY02 2021)															
	Plot R08		Plot R09		Plot R10		Plot R11		Plot R12		Plot R13		Plot R14		Plot R15	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)			7	7	1	1			3	3	4	4				
Bald Cypress (<i>Taxodium distichum</i>)	13	13	1	1	1	1	2	2			2	2	3	3	11	11
Beautyberry (<i>Callicarpa americana</i>)																
Black Walnut (<i>Juglans nigra</i>)																
Black Willow (<i>Salix nigra</i>)					27	27			1	1						
Boxelder (<i>Acer negundo</i>)																
Buttonbush (<i>Cephalanthus occidentalis</i>)	6	6											2	2	2	2
Eastern Baccharis (<i>Baccharis halimifolia</i>)																
Eastern Cottonwood (<i>Populus deltoides</i>)																
Laurel Oak (<i>Quercus laurifolia</i>)									2	2	2	2				
Loblolly Pine (<i>Pinus taeda</i>)																
Oak (<i>Quercus sp.</i>)																
Overcup Oak (<i>Quercus lyrata</i>)									1	1	3	3				
Red Chokeberry (<i>Aronia arbutifolia</i>)																
Red Maple (<i>Acer rubrum</i>)		2		15				1		3		7		28		1
River Birch (<i>Betula nigra</i>)	1	1	5	5	9	9	2	2	5	5	7	7	2	2	6	6
Silky Dogwood (<i>Cornus amomum</i>)																
Southern Red Oak (<i>Quercus falcata</i>)																
Swamp Bay (<i>Persea palustris</i>)	1	1											1	1	1	1
Swamp Chestnut Oak (<i>Quercus michauxii</i>)					1	1	2	2			1	1	1	1	1	1
Sweetgum (<i>Liquidambar styraciflua</i>)				15				8		4		3		9		5
Water Oak (<i>Quercus nigra</i>)																
Water Tupelo (<i>Nyssa aquatica</i>)			3	3	5	5	3	3	3	3	1	1	2	2	5	5
Wax Myrtle (<i>Myrica cerifera</i>)																
Willow Oak (<i>Quercus phellos</i>)			4	4												
Unknown																
Stem count	21	23	20	50	44	44	9	18	15	22	20	30	11	48	26	32
size (ares)	1		1		1		1		1		1		1		1	
size (ACRES)	0.025		0.025		0.025		0.025		0.025		0.025		0.025		0.025	
Species count	4	5	5	7	6	6	4	6	6	8	7	9	6	8	6	8
Stems per ACRE	850	931	809	2,023	1,781	1,781	364	728	607	890	809	1,214	445	1,942	1,052	1,295

Table 5. Stem Count by Plot and Species								
Rough Horn Swamp and Rough Horn Swamp II, DMS Project #97005 and 100053								
Species			Annual Means					
	Plot R16		MY02 (2021)		MY01 (2020)		MY00 (2020)	
	Planted	Total	Planted	Total	Planted	Total	Planted	Total
American Sycamore (<i>Platanus occidentalis</i>)			36	36	36	36		
Bald Cypress (<i>Taxodium distichum</i>)	10	10	292	293	287	287	254	254
Beautyberry (<i>Callicarpa americana</i>)				1		1		
Black Walnut (<i>Juglans nigra</i>)				1				
Black Willow (<i>Salix nigra</i>)			49	163	82	222		1
Boxelder (<i>Acer negundo</i>)						1		
Buttonbush (<i>Cephalanthus occidentalis</i>)	4	4	37	37	33	33	2	2
Eastern Baccharis (<i>Baccharis halimifolia</i>)				2		1		
Eastern Cottonwood (<i>Populus deltoides</i>)				11		18		
Laurel Oak (<i>Quercus laurifolia</i>)			23	23	32	32	47	47
Loblolly Pine (<i>Pinus taeda</i>)								3
Oak (<i>Quercus sp.</i>)			1	1			221	221
Overcup Oak (<i>Quercus lyrata</i>)			23	23	42	42		
Red Chokeberry (<i>Aronia arbutifolia</i>)			3	3	3	3		
Red Maple (<i>Acer rubrum</i>)		7		171		242		21
River Birch (<i>Betula nigra</i>)	3	3	161	161	165	165	156	156
Silky Dogwood (<i>Cornus amomum</i>)					1	1	7	7
Southern Red Oak (<i>Quercus falcata</i>)				2		1		
Swamp Bay (<i>Persea palustris</i>)	3	3	24	32	31	37	33	33
Swamp Chestnut Oak (<i>Quercus michauxii</i>)			43	43	76	76	9	9
Sweetgum (<i>Liquidambar styraciflua</i>)		2		401		670		3
Water Oak (<i>Quercus nigra</i>)			3	3	8	8		
Water Tupelo (<i>Nyssa aquatica</i>)	2	2	63	65	54	54		
Wax Myrtle (<i>Myrica cerifera</i>)						3		
Willow Oak (<i>Quercus phellos</i>)			4	4			166	166
Unknown							166	166
Stem count	22	31	762	1476	850	1933	1061	1089
size (ares)	1		41		41		41	
size (ACRES)	0.025		1.01		1.01		1.01	
Species count	5	7	14	21	13	21	10	14
Stems per ACRE	890	1,255	752	1,457	839	1,908	1,047	1,075


APPENDIX D

Stream Cross-section Data

River Basin:	Lumber River
Site:	Rough Horn Swamp II
XS ID	XS1
Drainage Area (sq mi):	1.50
Date:	6/23/2021
Field Crew:	T. Seelinger, C. Pristupa




Station	Elevation
0.0	83.4
3.7	82.9
9.3	82.8
12.8	82.7
18.5	82.5
21.6	82.4
24.9	82.8
27.3	82.4
31.3	82.5
35.1	82.3
38.1	82.3
42.6	82.1
46.4	82.3
49.9	82.1
53.2	82.0
54.9	82.2
57.7	82.7
59.4	83.0
62.5	82.9
65.7	83.2
69.3	83.1
73.1	82.9
77.5	82.5
81.5	82.8
86.5	82.7
91.9	82.5
96.6	82.6
99.8	82.7
99.8	83.4
49.8	83.0



River Basin:	Lumber River
Site:	Rough Horn Swamp
XS ID	XS2
Drainage Area (sq mi):	1.60
Date:	6/23/2021
Field Crew:	T. Seelinger, C. Pristupa




Station	Elevation	Station	Elevation
0.0	81.6	86.4	81.1
0.0	80.7	88.6	81.0
4.7	80.9	89.7	81.4
7.6	81.1	91.8	81.4
10.3	81.2	92.7	81.2
13.3	80.9	96.5	81.6
16.6	81.3	99.7	81.2
20.5	81.3	99.6	81.7
21.2	81.0		
22.9	81.2		
25.8	81.3		
29.8	81.4		
33.4	81.4		
36.8	81.2		
38.5	81.2		
40.2	81.2		
41.2	81.0		
42.7	80.8		
44.1	80.8		
45.5	80.6		
46.5	80.6		
47.9	80.9		
49.4	81.2		
51.7	81.3		
54.3	81.3		
56.3	81.3		
58.2	81.4		
59.8	81.2		
61.7	81.2		
63.9	81.1		
67.3	81.1		
70.3	81.5		
74.3	81.3		
77.4	81.3		
80.3	81.1		
83.4	81.4		



River Basin:	Lumber River
Site:	Rough Horn Swamp
XS ID	XS3
Drainage Area (sq mi):	2.80
Date:	6/23/2021
Field Crew:	T. Seelinger, C. Pristupa




Station	Elevation	Station	Elevation
0.0	80.9	86.4	80.3
0.1	80.4	91.8	80.4
5.0	80.5	94.7	80.3
7.6	80.4	97.2	80.3
13.2	80.6	99.1	80.2
16.8	80.4	100.4	80.4
21.2	80.6	100.5	80.9
24.9	80.6		
27.3	80.6		
30.9	80.3		
34.0	80.8		
37.0	80.6		
40.1	80.2		
43.8	80.4		
46.0	80.4		
47.7	80.3		
49.4	80.1		
50.4	79.6		
51.2	79.4		
52.7	79.2		
53.4	79.2		
54.6	79.1		
55.9	79.6		
57.0	79.7		
58.1	80.1		
58.9	80.3		
60.6	80.5		
63.3	80.7		
66.4	80.5		
68.2	80.5		
70.0	80.4		
71.3	80.3		
72.6	80.6		
74.8	80.1		
77.8	80.3		
81.0	80.2		



APPENDIX E

Hydrologic Data

**Rough Horn Swamp Restoration Site
30-70 Percentile Graph
WETS Station Name: Whiteville 7**




**Table 6. Stream Flow Verification
Rough Horn Swamp and Rough Horn Swamp II Restoration Site,
DMS Project #97005/100053**

Reach	Gauge		Camera	
	Dates Achieving	Maximum Consecutive Days	Dates Achieving	Maximum Consecutive Days
LBC	January 1 – May 21; June 3 – October 31	152	January 1 – March 5	64
UT1	January 1 – May 19; May 30 – September 7; September 21 – October 27	139	January 1 – May 16; June 4 – July 23	136
UT2-2	January 1 – April 22; June 2 – July 5; July 8 – September 7	112	January 1 – April 25; June 4 – November 2	152
UT3-2	January 1 – April 8	98	January 1 – April 3	93
UT4	January 1 – April 18	108	January 1 – April 17	107


**Table 7. Stream Flow Criteria Attainment
Rough Horn Swamp and Rough Horn Swamp II Restoration Site,
DMS Project #97005/100053**

Reach	Greater than 30 Days of Flow/Max Consecutive Days						
	MY-01 2020	MY-02 2021	MY-03 2022	MY-04 2023	MY-05 2024	MY-06 2025	MY-07 2026
LBC (Gauge)	Yes/277	Yes/152					
LBC (Camera)	Yes/179	Yes/64					
UT1 (Gauge)	Yes/71	Yes/139					
UT1 (Camera)	Yes/71	Yes/136					
UT2-2 (Gauge)	Yes/71	Yes/112					
UT2-2 (Camera)	Yes/71	Yes/152					
UT3-2 (Gauge)	Yes/71	Yes/98					
UT3-2 (Camera)	Yes/78	Yes/93					
UT4 (Gauge)	Yes/71	Yes/108					
UT4 (Camera)	Yes/71	Yes/107					


Rough Horn Swamp Restoration Site Hydrograph LBC Stream Flow Gauge




Rough Horn Swamp Restoration Site Hydrograph T1 Stream Flow Gauge



Rough Horn Swamp Restoration Site Hydrograph T2 Stream Flow Gauge



Rough Horn Swamp Restoration Site Hydrograph T3 Stream Flow Gauge



Rough Horn Swamp Restoration Site Hydrograph T4 Stream Flow Gauge





Table 8. Wetland Hydrology Criteria Attainment Table


Rough Horn Swamp and Rough Horn Swamp II Restoration Site, Project #97005/100053

Success Criteria (32 Days) (12.0%)	Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage)						
	MY-01 2020	MY-02 2021	MY-03	MY-04	MY-05	MY-06	MY-07
Gauge RHS-1	Yes/73 (27.5%)	Yes/40 (15.1%)					
Gauge RHS-2	Yes/114 (43.0%)	Yes/53 (20.0%)					
Gauge RHS-3	Yes/65 (24.5%)	Yes/37 (14.0%)					
Gauge RHS-4	Yes/73 (27.5%)	Yes/50 (18.9%)					
Gauge RHS-5	Yes/73 (27.5%)	Yes/49 (18.5%)					
Gauge RHS-6	Yes/115 (43.4%)	Yes/50 (18.9%)					
Gauge RHS-7	Yes/83 (31.3%)	Yes/52 (19.6%)					
Gauge RHS-8	Yes/73 (27.5%)	Yes/36 (13.6%)					
Gauge RHS-9	Yes/65 (24.5%)	Yes/37 (14.0%)					
Gauge RHS-10	Yes/73 (27.5%)	Yes/49 (18.5%)					
Gauge RHS-11	Yes/41 (15.5%)	Yes/37 (14.0%)					
Gauge RHS-12	No/21 (7.9%)	Yes/36 (13.6%)					
Gauge RHS-13	Yes/65 (24.5%)	Yes/35 (13.2%)					
Gauge RHSII-1	Yes/73 (27.5%)	Yes/50 (18.9%)					
Gauge RHSII-2	Yes/73 (27.5%)	Yes/51 (19.2%)					
Gauge RHSII-3	Yes/65 (24.5%)	Yes/37 (14.0%)					
Gauge RHSII-4	Yes/264 (99.6%)	Yes/63 (23.8%)					
Gauge RHSII-5	Yes/264 (99.6%)	Yes/61 (23.0%)					
Gauge RHSII-6	Yes/37 (14.0%)	Yes/36 (13.6%)					
Gauge RHSII-7	Yes/33 (12.5%)	No/7 (2.6%)					
Gauge RHSII-8	Yes/73 (27.5%)	Yes/50 (18.9%)					
Gauge Ref	Yes/53 (20.0%)	Yes/44 (16.6%)					


Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 1




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 2




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 3




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 4




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 5




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 6




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 7




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 8




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 9




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 10





Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 11




Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 12





Rough Horn Swamp Restoration Site Hydrograph Wetland Gauge 13




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 1




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 2




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 3




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 4




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 5




Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 6



Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 7



Rough Horn Swamp II Restoration Site Hydrograph Wetland Gauge 8



Rough Horn Swamp Restoration Site Hydrograph Reference Wetland Gauge

