

# **Annual Monitoring Report**

Monitoring Year 1 of 7

**FINAL**

Project Name: 601 East Stream Restoration

NCDMS Contract No.:004925

NCDMS Project No.: 95756

Union County, NC

Data Collected: September 2015 – November 2015

Date Submitted: November 2015



Submitted to:

**North Carolina Division of Mitigation Services**

DEQ-DMS, 1652 Mail Service Center Raleigh NC 27699-1652

**This Page Intentionally Left Blank**

Prepared for:



302 Jefferson Street, Suite 110  
Raleigh, North Carolina 27605

Prepared by:



EQUINOX

*balance through proper planning*

37 Haywood Street, Suite 100  
Asheville, NC 28801

**This Page Intentionally Left Blank**

# Contents

1.0	Project Summary.....	1
2.0	Methods.....	3
3.0	References.....	3
	Appendix A General Tables and Figures .....	5
	Appendix B Visual Assessment Data .....	17
	Appendix C Vegetation Plot Data.....	39
	Appendix D Stream Geomorphology Data.....	51
	Appendix E Hydrologic Data.....	101

**This Page Intentionally Left Blank**

## **1.0 PROJECT SUMMARY**

The 601 East Stream Restoration Site is located in Union County, approximately 13 miles south of Monroe, NC (Figure 1). The site encompasses 12.8 acres of formerly agricultural land and includes portions of Tanyard Branch, a tributary of Lanes Creek. The Site is located within the Yadkin River Basin, United States Geological Survey (USGS) 14-digit Hydrologic Unit 03040105081010 and the North Carolina Division of Water Resources (NCDWR) sub-basin 03-04-14. The drainage area of Tanyard Branch at the downstream end of the site is 0.56 square miles (354 acres). Land use within the watershed is predominately used for agriculture with the remaining land use composed of low density residential and forested areas.

The project goals and objectives listed below were established in the 601 East Mitigation Plan and outlined in the “601 East Stream Restoration Baseline Monitoring Document and As-Built Baseline Report Final” (Resource Environmental Solutions, LLC 2015).

The project goals address the stressors identified in the Targeted Local Watershed and include the following:

- Reduce water quality stressors originating in and around the project area affecting the project reaches and downstream watercourses, which include population of the Savannah Lilliput (*Toxolasma pullus*) and the Carolina Creekshell (*Vilosa vaughiana*), both listed species of concern. Specifically involving:
  - Reducing turbidity and sediment loading
  - Input reductions of nutrients and crop protection chemicals
  - Improving thermoregulation
- Improving aquatic habitat quality and diversity within project reaches
- Improving recruitment of instream fine organic matter (FOM) in the near term and both FOM and large wood in the long term
- Improving terrestrial habitat diversity and quality in the vicinity of project reaches
- Establishing habitat continuity between the reach headwaters and Lanes Creek
- Improving flood flow attenuation and floodplain interaction

The project goals will be addressed through the project objectives:

- Restore or enhance reach pattern, dimension and profile
- Stabilize eroding stream banks
- Install stream structures to maintain grade and improve bed form complexity
- Implement BMP detention devices on lateral agricultural drainages
- Install a diverse native riparian buffer
- Removal of invasive exotic plant species
- Secure a protective conservation easement and establish fencing as needed

Monitoring Year 1 (MY1) data was collected from September to November 2015. Monitoring activities included visual assessment of all reaches and the surrounding easement, 20 permanent photo stations, ten permanent vegetation monitoring plots, eighteen cross-sections, and nine pebble counts.

Generally, visual assessment of the project as a whole indicates that the project is performing as desired. Summary tables and permanent photo station photos associated with the visual assessment are located in Appendix B. With the exception of a few bare area, totaling 0.08 acres, vegetation is becoming well

established throughout the easement (Figure 2 and Table 6). These bare areas consist mainly of small ditches that have migrated into the easement, each coinciding with existing ditches from outside the easement. No rip rap or grade control structures were observed, however RES will coordinate to make repairs in the coming monitoring year. Bare areas associated with ditches will be matted and seeded and grade control will be installed as necessary to stabilize channels within the easement.. At the downstream portion of Reach 2, a large plot of cattails was noted below XS-12, creating a monoculture within the wetland area. Additionally, an area of honeysuckle and privet were noted at the upper end of Reach 2, totaling 0.16 acres. Treatment is scheduled for spring 2016. Planted stems were difficult to assess with dense herbaceous vegetation covering the stems throughout most of the easement, however areas of sparse vegetation were noted during MY1 (Table 6 and Figure 2). These conditions are typical of a new mitigation site until the vegetation becomes established following construction activities. These areas will continue to be monitored in subsequent site visits. Encroachment was noted on Reaches 3 and 4, where an ATV had driven across the easement and tractors had turned into the easement while planting adjacent fields. RES is currently coordinating with the landowners and will be installing additional signage marking the easement in spring of 2016.

Visual assessment of the stream was performed to document signs of instability, such as eroding banks, structural instability, or excessive sedimentation. Only a few stream problem areas were noted during visual assessment (Table 5 and Figure 2). Structures are intact and performing as designed. The project approach on the ephemeral channel at the upstream end of the project—Reach A—was to install a series of energy dissipating structures to provide vertical stability and sediment settling capacity within the reach. Visual assessment of this reach indicate that structures are performing as designed, stabilizing incision and capturing sediment from the upstream contributing area. No indications of new incision were observed during the assessment. Thus far, the settling areas are not in need of maintenance; however they will be assessed during upcoming site visits and maintained if needed.

Monitoring of permanent vegetation monitoring plots (n = 10) was completed during September 2015. Summary tables and photographs associated with MY1 monitoring are located in Appendix C. MY1 monitoring data indicates that nine of the ten vegetation monitoring plots are on track to meet the MY3 interim success criteria of 320 stems per acre (Table 7 and Table 9). Stem densities ranged from 283 to 850 stems per acre with a mean of 469 stems per acre across all plots. When volunteer stems are included, the annual mean increases to 498 stems per acre. A total of 14 species were documented within the monitoring plots.

Geomorphic data for MY1 was collected during September 2015. Summary tables and cross-section plots related to stream morphology are located in Appendix D. With the exception of XS-13, noticeable change in the cross-section data between MY0 and MY1 were limited to pools (Appendix B, Table 11a). With the exception of XS-5, all pool cross sections showed an increase in bankfull width, ranging from 0.3 feet to 1.5 feet. Pebble counts indicate that six of the nine riffle cross sections sampled fall within the medium to very coarse gravel range. The other three cross sections indicate that silt deposition is occurring in riffles in the downstream portion of Reach 1 and Reach 2, with a  $D_{50}$  falling within the silt particle size class. This can be attributed to an herbaceous layer forming in the channel and trapping silt runoff from the adjacent field as well as low flows between the baseline and MY1 monitoring events, which allows for little sediment transport. Substrate will be monitored in future years for shifts in composition. The bank pin arrays indicate that no erosion is taking place in the pools with the exception of the downstream end of XS-7. Field data indicated that there was localized erosion around the downstream pin at XS-7, at a rate of 0.02 ft/year (Table 12). This likely can be attributed to the bent bank pin, and is not cause for concern.



Summary information/data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on NCDMS' website. All raw data supporting the tables and figures in the appendices is available from NCDMS upon request.

## **2.0 METHODS**

For MY1, visual assessment was performed during the morph and vegetation collection event. For future monitoring years, visual assessment of the project will be performed at the beginning and end of the monitoring year. Permanent photo station photos were collected during the initial visual assessment during leaf-off conditions. Additional photos of vegetation or stream problem areas were documented with photographs throughout the project area.

Geomorphic measurements were taken during low flow conditions using a Nikon NPR 332 Total Station. Three-dimensional coordinates associated with cross-section and profile data were collected in the field and geo-referenced (NAD83 State Plane feet FIPS 3200). Morphological data was limited to 18 cross-sections. Survey data was imported into CAD, ArcGIS, and Excel for data processing and analysis. Channel substrate was characterized using a Wolman Pebble Count outlined in the Harrelson et al (1994) and processed using Microsoft Excel.

Vegetation success is being monitored using 10 permanent monitoring plots. Vegetation monitoring follows the CVS-EEP Level 1 Protocol for MY1 and will follow Level 2 Protocol for monitoring years 2-7 for Recording Vegetation, version 4.2 (Lee et al. 2008) and includes analysis of composition and density of planted species. Data is processed using the CVS data entry tool. In the field, the four corners of each plot were permanently marked with rebar and photos of each plot are taken from the origin each monitoring year.

Precipitation data was reported from the NCCRONOS station number 315771 in Monroe, NC. Two crest gauges were installed on the mainstem, one upstream of Lansford Road in Reach 2 and another downstream of Lansford Road in Reach 3. During quarterly visits to the site, the height of the corkline was recorded and cross-referenced with known bankfull elevations at each crest gauge.

## **3.0 REFERENCES**

Resource Environmental Solutions, LLC. 2015. 601 East Stream Restoration, Baseline Monitoring Document and As-Built Baseline Report Final, Union County, North Carolina. NCEEP Project No. 95756

Harrelson, Cheryl, C. Rawlins and J. Potyondy. 1994. Stream Channel Reference Sites: An Illustrated Guide to Field Technique. Gen. Tech. Rep. RM-245. Rocky Mountain Forest and Range Experiment Station. USDA Forest Service. Fort Collins, Colorado


Lee, M.T.,R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. <http://cvs.bio.unc.edu/methods.htm>; accessed November 2008.

**This Page Intentionally Left Blank**

# Appendix A

## General Tables and Figures

**This Page Intentionally Left Blank**



**This Page Intentionally Left Blank**







Figure 2. Current Condition Plan View

Overview

601 East Stream Restoration Site  
 Union County, North Carolina  
 NCDMS Contract No. 004925  
 NCDMS Project No.: 95756  
 November 2015



Notes:  
 1) This is not a survey and should not be construed as such.




Prepared for:



Prepared by:





NC OneMap, NC Center for Ge

Stream Problem Areas	Invasive Exotic Vegetation	Vegetation Problem Areas
Degradation	Invasives Present	Bare Area
Bank Erosion		

Crest Gauge	Thalweg	Vegetation Plots
Photo Point	Top of Bank	Criteria Met
Bankpin Array	BMP	Criteria Not Met
Cross-Section	Easement	

Figure 2. Current Condition Plan View  
 Sheet 1 of 2  
 601 East Stream Restoration Site  
 Union County, North Carolina  
 NCDMS Contract No. 004925  
 NCDMS Project No.: 95756  
 November 2015


Notes:  
 1) This is not a survey and should not be construed as such.

0 75 150 300 Feet

Prepared for:

Prepared by:





















 Invasive Exotic Vegetation	 Vegetation Problem Areas
 Invasives Present	 Encroachment

Figure 2. Current Condition Plan View  
Sheet 2 of 2

601 East Stream Restoration Site  
Union County, North Carolina  
NCDMS Contract No. 004925  
NCDMS Project No.: 95756  
November 2015

 Crest Gauge	 Thalweg	 Vegetation Plots
 Photo Point	 Top of Bank	 Criteria Met
 Bankpin Array	 Easement	 Criteria Not Met
 Cross-Section		
 Log Vane		

Notes:  
1) This is not a survey and should not be construed as such.



Prepared for:



Prepared by:



**This Page Intentionally Left Blank**

Table 1: Project Components and Mitigation Credits									
601 East Stream Restoration Site									
Mitigation Credits									
	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	RE	R	RE			
Totals	3671	43							
Project Components									
Project Component - or- Reach ID	Stationing/Location		Existing Footage/Acreage		Approach (PI, PII etc.)	Restoration -or- Restoration Equivalent	Restoration Footage or Acreage	Mitigation	
								Ratio	Credits
Reach A Ephemeral	5+45 – 7+60		215			Buffer establishment and BMP sediment import reduction	215	1 : 5	43
Reach 1a Intermittent	7+60 – 11+10		336		P1	R	350	1 : 1	350
Reach 1b Intermittent	11+10 – 11+95		85		Enhancement	EI	85	1 : 1.5	57
Reach 1c Perennial	11+95 – 13+47		136		Enhancement	EI	155	1 : 1.5	103
Reach 1d Perennial	13+97 – 22+00		790		P1	R	803	1 : 1	803
Reach 2a Perennial	22+00 – 22+45		40		Enhancement	EI	45	1 : 1.5	30
Reach 2b Perennial	22+75 – 24+02		125		Enhancement	EI	127	1 : 1.5	85
Reach 2c Perennial	24+02 – 31+32		669		P1	R	730	1 : 1	730
Reach 3a Perennial	42+92 – 46+61		80' active channel 112' relic channel		P1	R	369	1 : 1	369
Reach 3b Perennial	47+21 – 53+70		502' relic channel		P1	R	649	1 : 1	649
Reach 4 Perennial	53+70 – 58+65		470' relic channel		P3	R	495	1 : 1	495
Component Summation									
Restoration Level	Stream (linear feet)		Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (square feet)	Upland (acres)	Mitigation Credits	
			Riverine	Non-Riverine					
Restoration	3396								3396
Enhancement									
Enhancement I	412								275
Enhancement II									
Creation									
Preservation/Other	215								43
HQ Preservation									
BMP Elements									
Element	Location			Purpose/Function			Notes		
FB, LS, S, FS	Ephemeral Channel 5+45 – 7+60			Slowing the water down for settling and filtering excess sediment			Sediment expected from future degradation upstream		
<b>BMP Elements</b>									
BR = Bioretention cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spread; NI = Natural Infiltration Area; FB = Forested Buffer									

<b>Table 2. Project Activity and Reporting History 601 East Stream Restoration Site</b>		
<b>Activity or Deliverable</b>	<b>Data Collection Complete</b>	<b>Completion or Delivery</b>
Restoration Plan	May 2013	Jan 2014
Final Design – Construction Plans	Sept 2013	Jan 2014
Construction	-	Dec 2014
Containerized, bare root and B&B plantings	-	Jan 2015
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	Feb 2015	Feb 2015
Year 1 Monitoring	Nov 2015	Nov 2015
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

<b>Table 3. Project Contact Table 601 East Stream Restoration Site</b>	
<b>Designer</b> Primary project design POC	Ward Consulting Engineers, P.C. (WCE) 4805 Green Road, Suite 100, Raleigh, NC 27616 Becky Ward (919) 870-0526
<b>Construction Contractor</b> Construction contractor POC	Wright Contracting P.O. Box 545, Siler City, NC 27344 Joseph Wright (919) 663-0810
<b>Planting Contractor</b> Planting contractor POC	H & J Forest Services 1416 Ocean Boulevard, Holly Ridge, NC 28445 (910) 512-6754
<b>Construction Survey Contractor</b> Survey contractor POC	Turner Land Survey, PLLC 3719 Benson Drive, Raleigh, NC 27629 Elizabeth Turner (919) 827-0745
<b>Seeding Contractor</b> Construction contractor POC	Wright Contracting P.O. Box 545, Siler City, NC 27344 Andrew Dimmette (919) 663-0810
<b>Seed Mix Sources</b>	Green Resource - Raleigh, NC As Purchased by EBX (919) 829-9909 x 213
<b>Nursery Stock Suppliers</b>	Arbor Gen - Blenheim, SC (800) 222-1290
	NC Forest Service Nursery - Goldsboro, NC (888) 628-7337
<b>[Baseline] Monitoring Performers</b> Stream Monitoring POC	Ward Consulting Engineers, P.C. 4805 Green Road, Suite 100, Raleigh, NC 27616 Rachael Zigler - WCE - (919) 870-0526
Vegetation Monitoring POC	Chris Sheats - The Cantena Group - (919) 732-1300
Monitoring Performers (MY1) 2015 Stream Monitoring POC	Equinox 37 Haywood Street, Suite 100 Asheville, NC 28801 Hunter Terrell (828) 253-6856
Vegetation Monitoring POC	Hunter Terrell (828) 253-6857

**Table 4. Project Baseline Information and Attributes  
601 East Stream Restoration Site**

<b>Project Information</b>				
Project Name		601 East Stream Restoration Site		
County		Union County		
Project Area (acres)		12.78		
Project Coordinates (latitude and longitude)		34° 50' 21.62" N, 80° 25' 32.26"N		
<b>Project Watershed Summary Information</b>				
Physiographic Province		Piedmont		
River Basin		Yadkin River Basin		
USGS Hydrologic Unit 8-Digit		USGS Hydrologic Unit 14-digit	3040105081010	
DWQ Sub-basin		3/4/2014		
Project Drainage Area (acres)		361.33		
Project drainage Area Percentage of Impervious Area		2%		
CGIA Land Use Classification		2.01.01.07 Annual Row Crop Rotation		
<b>Reach Summary Information</b>				
Parameters	Reach 1	Reach 2	Reach 3	Reach 4
Length of reach (LF)	1418, 1393 LF Restored	906, 902 LF Restored	1080, 1018 LF Restored	Relic Channel, 495 LF Restored
Valley Classification	II	II	VIII	VIII
Drainage area (acres)	109	135	333	359
NCDWQ stream identification score	Intermittent: 19.5 Perennial: 33.5	33.5	33.5	33.5
NCDWQ Water Quality Classification	13-17-40-(1)	13-17-40-(1)	13-17-40-(1)	13-17-40-(1)
Morphological Description (stream type)	G4/B4/C4b	C4/E4/DA	C4/G4	G4
Evolutionary trend (reference channel evolution model used)	G	C/DA	G	G
Underlying mapped soils	Intermittent: Tatum gravelly silty Perennial: Cid channery silt loam	Cid channery silt loam, Tatum gravelly silt loam	Chewacla silt loam	Chewacla silt loam
Drainage class	Well Drained	Moderately Well Drained	Somewhat Poorly Drained	Somewhat Poorly Drained
Soil Hydric status	Non Hydric	Non Hydric	Non Hydric	Non Hydric
Slope	2%	0.84%	0.67%	1.25%
FEMA classification	N/A	N/A	N/A	N/A
Native vegetation community	Agriculture along upstream  The remaining stream buffer within this reach is composed of Willow Oak, Red Maple, River Birch, Black Willow, Elderberry, and Blackberry.	Canopy species include Willow Red Maple, Sweetgum, Eastern  Wetland A is composed of Cattails, spike rush arrow-arum, and duckweed.	Canopy species include Red Maple, Hackberry, Willow Oak, and Sweetgum. The presence of Chinese privet outcompete any shrub and herb layer.	Canopy species include Red Maple, Hackberry, Willow oak, and Sweetgum. The presence of Chinese privet outcompete any shrub and herb layer.
Percent composition of exotic invasive vegetation	0%	50% of Parrot feather	5% of Japanese stilt grass, 80% Chinese privet, and kudzu	80% Chinese privet

<b>Table 4 con't. Project Baseline Information and Attributes 601 East Stream Restoration Site</b>			
<b>Wetland Summary Information</b>			
<b>Parameters</b>	<b>Wetland 1</b>		
Size of Wetland (acres)	0.43 ac		
Wetland Type (non-riparian, riparian riverine,	Non-Tidal Freshwater Marsh		
Mapped Soil Series	Cid channery Silt Loam		
Drainage class	Moderately Well Drained to Somewhat Poorly Drained		
Soil Hydric Status	Non-Hydric		
Source of Hydrology	Tanyard Branch headwaters, groundwater, and adjacent runoff		
Hydrologic Impairment	Wetland A formed from accumulating sediments filling the channel resulting in a braided channel system through the wetland.		
Native vegetation community	<b>Herbaceous</b> -Vegetation is dominated by herbaceous vegetation such as Cattail ( <i>Typha latifolia</i> ), Bulrush ( <i>Scirpus cyperinus</i> ), Common Rush ( <i>Juncus effuses</i> ). Some tree species such as Black Willow ( <i>Salix nigra</i> ), and Red Maple ( <i>Acer rubrum</i> ) are present in the wetland margins.		
Percent composition of exotic invasive vegetation	<b>95%</b> -The invasive Parrot Feather ( <i>Miriophyllum aquaticum</i> ) is dominant throughout the wetland where there is standing water.		
<b>Regulatory Considerations</b>			
<b>Regulation</b>	<b>Applicable?</b>	<b>Resolved?</b>	<b>Supporting Documentation</b>
Waters of the United States-Section 404	Yes	SAW 2013-00265; EEP IMS #95756	
Waters of the United States – Section 401	Yes	DWR# 14-0547	
Endangered Species Act	No	Yes	ERTR
Historic Preservation Act	No	Yes	ERTR
Coastal Zone Management Act (CZMA)/Costal Area Management Act (CAMA)	No	N/A	
FEMA Floodplain Compliance	No	N/A	
Essential Fisheries Habitat	No	N/A	

# Appendix B

## Visual Assessment Data

**This Page Intentionally Left Blank**



**Table 5. Visual Stream Morphology Stability Assessment  
601 East Stream Restoration Site - Reach 1  
Assessed Length 1393 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			1	15	99%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	32	32		100%				
	<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	33	33		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	33	33		100%				
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	33	33		100%				
2. Thalweg centering at downstream of meander bend (Glide).		33	33	100%						
<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			1	15	99%	0	0	97%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					1	15	99%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <b>NOT</b> exceed 15%.	N/A	N/A			N/A			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

N/A - Item does not apply.

**Table 5 cont'd. Visual Stream Morphology Stability Assessment  
601 East Stream Restoration Site - Reach 2  
Assessed Length 902 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	16	16			100%			
		<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	17	17					
	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).		17	17			100%			
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	17	17			100%			
		2. Thalweg centering at downstream of meander bend (Glide).	17	17			100%			
<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <u>NOT</u> exceed 15%.	N/A	N/A			N/A			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

N/A - Item does not apply.

**Table 5 cont'd. Visual Stream Morphology Stability Assessment  
601 East Stream Restoration Site - Reach 3  
Assessed Length 1018 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	18	18			100%			
	<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	18	18			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	18	18			100%			
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	18	18			100%			
2. Thalweg centering at downstream of meander bend (Glide).		18	18			100%				
<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	N/A	N/A			N/A			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	N/A	N/A			N/A			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	N/A	N/A			N/A			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <b>NOT</b> exceed 15%.	N/A	N/A			N/A			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	N/A	N/A			N/A			

N/A - Item does not apply.

**Table 5 cont'd. Visual Stream Morphology Stability Assessment  
601 East Stream Restoration Site - Reach 4  
Assessed Length 495 feet**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
<b>1. Bed</b>	<b>1. Vertical Stability</b> (Riffle and Run Units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars).			0	0	100%			
		2. <u>Degradation</u> - Evidence of downcutting.			0	0	100%			
	<b>2. Riffle Condition</b>	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate.	9	9			100%			
	<b>3. Meander Pool Condition</b>	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6).	9	9			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle).	9	9			100%			
	<b>4. Thalweg Position</b>	1. Thalweg centering at upstream of meander bend (Run).	9	9			100%			
2. Thalweg centering at downstream of meander bend (Glide).		9	9			100%				
<b>2. Bank</b>	<b>1. Scoured / Eroding</b>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion.			0	0	100%	0	0	100%
	<b>2. Undercut</b>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <b>NOT</b> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	N/A	N/A	N/A
	<b>3. Mass Wasting</b>	Bank slumping, calving, or collapse.			0	0	100%	N/A	N/A	N/A
<b>Totals</b>					0	0	100%	N/A	N/A	N/A
<b>3. Engineered Structures</b>	<b>1. Overall Integrity</b>	Structures physically intact with no dislodged boulders or logs.	2	2			100%			
	<b>2. Grade Control</b>	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	<b>2a. Piping</b>	Structures lacking any substantial flow underneath sills or arms.	2	2			100%			
	<b>3. Bank Protection</b>	Bank erosion within the structures extent of influence does <b>NOT</b> exceed 15%.	2	2			100%			
	<b>4. Habitat</b>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth Ratio $\geq$ 1.6. Rootwads/logs providing some cover at base-flow.	2	2			100%			

N/A - Item does not apply.

**Table 6. Vegetation Condition Assessment  
601 East Stream Restoration Site  
Planted Acreage 12.8  
Easement Acreage 12.8**

Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	N/A	0	0.08	1%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	N/A	0	0.00	0%
<b>Totals</b>			0	0.08	1%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	N/A	0	0.00	0%
<b>Cumulative Totals</b>			0	0.08	1%
Vegetation Category	Definitions	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	Cross Hatch (Red - Dense/Yellow - Present)	0	0.16	1%
<b>5. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	N/A	0	0.12	1%

N/A - Item does not apply.



Project Reach 1 – Permanent Photo Station 1  
Top of Project – Looking Downstream



Project Reach 1 – Permanent Photo Station 2  
Cross Section 1 – Looking Downstream



Project Reach 1 – Permanent Photo Station 3  
Cross Section 2 – Looking Downstream



Project Reach 1 – Permanent Photo Station 4  
Cross Section 3 – Looking Downstream



Project Reach 1 – Permanent Photo Station 5  
Cross Section 4 – Looking Downstream



Project Reach 1 – Permanent Photo Station 6  
Cross Section 5 – Looking Downstream





Project Reach 1 – Permanent Photo Station 7  
Cross Section 6 – Looking Downstream



Project Reach 1– Permanent Photo Station 8  
Cross Section 7 – Looking Downstream



Project Reach 1 – Permanent Photo Station 9  
Cross Section 8 – Looking Downstream



Project Reach 2 – Permanent Photo Station 10  
Cross Section 9 – Looking Downstream



Project Reach 2 – Permanent Photo Station 11  
Cross Section 10 – Looking Downstream



Project Reach 2 – Permanent Photo Station 12  
Cross Section 11 – Looking Downstream



Project Reach 2 – Permanent Photo Station 13  
Cross Section 12 – Looking Downstream



Project Reach 3 – Permanent Photo Station 14  
Cross Section 13 – Looking Downstream



Project Reach 3 – Permanent Photo Station 15  
Cross Section 14 – Looking Downstream



Project Reach 3 – Permanent Photo Station 16  
Cross Section 15 – Looking Downstream



Project Reach 3– Permanent Photo Station 17  
Cross Section 16 – Looking Downstream



Project Reach 4– Permanent Photo Station 18  
Cross Section 17 – Looking Downstream



Project Reach 4 – Permanent Photo Station 19  
Cross Section 18 – Looking Downstream



Project Reach 4– Permanent Photo Station 20  
Bottom of Project – Looking Upstream

**Problem Area Photos**



Project Reach 1 – Bare Area 8+50 Left Descending Bank



Project Reach 1 – Headcut/ Degradation 9+25





Project Reach 1 – Bank Erosion 9+50



Project Reach 1 – Ditch/ Bare Area 12+00 Left Descending Bank



Project Reach 1 – Ditch/ Bare Area 20+75 Right Descending Bank



Project Reach 2 – Bare Area/ Ditch 24+25 Left Descending Bank



Project Reach 3 – Encroachment 43+50



Project Reach 3 – Encroachment 45+50



Project Reach 3 – Encroachment 47+50 Left Descending Bank



Project Reach 3 – Encroachment 51+50 Left Descending Bank

# Appendix C

## Vegetation Plot Data

**This Page Intentionally Left Blank**

<b>Table 7. Vegetation Plot Criteria Attainment</b>		
<b>601 East Stream Restoration Site</b>		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
1	Yes	90%
2	Yes	
3	Yes	
4	Yes	
5	Yes	
6	No	
7	Yes	
8	Yes	
9	Yes	
10	Yes	

<b>Table 8. CVS Vegetation Plot Metadata 601 East Stream Restoration Site</b>	
<b>Report Prepared By</b>	Drew Alderman
<b>Date Prepared</b>	9/21/2015 10:48
<b>database name</b>	Equinox-2015-A-601East.mdb
<b>database location</b>	Z:\ES\NRI&M\EBX Monitoring\601_East\MY1-2015\Data\Veg
<b>computer name</b>	FIELD-PC
<b>file size</b>	44625920
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY</b>	
<b>Project Code</b>	95756
<b>project Name</b>	601 East
<b>Description</b>	
<b>River Basin</b>	Yadkin-Pee Dee
<b>length(ft)</b>	
<b>stream-to-edge width (ft)</b>	
<b>area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	10



Table 9. Planted Total Stem Counts (Species by Plot with Annual Means)  
601 East Stream Restoration Site

Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2015)																				Annual Means			
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7		Plot 8		Plot 9		Plot 10		MY1 (2015)	MY0 (2015)		
			P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T	P-noL/S	P-all	T
<i>Asimina triloba</i>	Pawpaw	Tree																								
<i>Betula nigra</i>	River Birch	Tree	2	2	2																					
<i>Cephalanthus occidentalis</i>	Common Buttonbush	Shrub																								
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree																								
<i>Liriodendron tulipifera</i> var.	Tulip-tree, Yellow Poplar, Whitewood	Tree	1	1	1	2	2	2	3	3	3	3	3	3	3	3	3	2	2	2	2	2	2	2	2	2
<i>Nyssa sylvatica</i>	Blackgum	Tree																								
<i>Platanus occidentalis</i> var.	Sycamore, Plane-tree	Tree	6	6	6	13	13	13	10	10	10	10	10	10	10	10	10	4	4	4	4	4	4	4	4	4
<i>Populus deltoides</i> var. deltoides	Eastern Cottonwood	Tree																								
<i>Quercus</i>	Oak	Tree																								
<i>Quercus michauxii</i>	Swamp Chestnut Oak	Tree																								
<i>Quercus phellos</i>	Willow Oak	Tree																								
<i>Quercus rubra</i>	Northern Red Oak	Tree	1	1	1																					
<i>Quercus velutina</i>	Black Oak	Tree	1	1	1	1	1	1																		
<i>Salix nigra</i>	Black Willow	Tree																								
		Stem count	12	12	12	21	21	21	14	21	21	21	21	9	9	9	9	9	9	7	7	7	7	7	7	7
		size (acres)	1			1			1					1						1						
		Species count	6	6	6	5	5	5	3	5	5	5	5	3	3	3	4	4	4	4	4	4	4	4	4	4
		Stems per ACRE	486	486	486	850	850	850	567	850	850	850	850	364	364	364	364	364	364	283	283	283	283	283	283	283

P-noL/S: No livestock included in tally; P-all: All planted stems included in tally; T: Total stems including recruitment.

Exceeds requirements by 10%

Exceeds requirements, but by less than 10%

Fails to meet requirements, by less than 10%

Fails to meet requirements by more than 10%

**This Page Intentionally Left Blank**



601 East - Vegetation Monitoring Plot 1  
September 3, 2015



601 East - Vegetation Monitoring Plot 2  
September 3, 2015



601 East - Vegetation Monitoring Plot 3  
September 3, 2015



601 East - Vegetation Monitoring Plot 4  
September 3, 2015



601 East - Vegetation Monitoring Plot 5  
September 3, 2015



601 East - Vegetation Monitoring Plot 6  
September 3, 2015



601 East - Vegetation Monitoring Plot 7  
September 3, 2015



601 East - Vegetation Monitoring Plot 8  
September 3, 2015



601 East - Vegetation Monitoring Plot 9  
September 3, 2015



601 East - Vegetation Monitoring Plot 10  
September 3, 2015

**This Page Intentionally Left Blank**



Appendix D  
Stream Geomorphology Data

**This Page Intentionally Left Blank**

**Table 10. Baseline Stream Data Summary  
601 East Stream Restoration Site - Reach 1 (1393 feet)**

Parameter	Gauge	Regional Curve			Pre- Existing Conditions						Reference Reach(es) Data						Design			As-built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
<b>Dimension and Substrate - Riffle</b>																										
Bankfull Width (ft)					7	21		60			7.42	9.88		11.61				10		8.82	11.45	10.77	15.13	2.23	8	
Floodprone Width (ft)					8	60		101			18.51	26.43		33.59				22	28	35	40.00	74.38	69.00	154.00	35.32	8
Bankfull Mean Depth (ft)					0.2	0.5		0.9			0.68	0.79		0.97				0.72		0.50	0.81	0.77	1.20	0.26	8	
Bankfull Max Depth (ft)					0.7	1		1.4			1.28	1.78		2.16				1.2		0.87	1.53	1.54	2.07	0.49	8	
Bankfull Cross Sectional Area (ft <sup>2</sup> )					8	1		1.4			0.97	1.39		1.82				7.2		4.45	9.27	8.85	14.07	3.48	8	
Width/Depth Ratio					1.1	27		47			8.14	12.95		16.82				13.9		8.56	15.45	14.89	25.33	5.40	8	
Entrenchment Ratio					0.4	2.4		9.5			2.02	2.4		3.24				2.2	2.8	3.5	3.30	6.90	5.62	16.40	4.19	8
Bank Height Ratio d50 (mm)						0.34		2			0.97	1.39		1.82				1		0.93	0.98	1.00	1.00	0.03	8	
<b>Profile</b>																										
Riffle Length (ft)					2.7	24.9		107.3			5.97	11.26		26.78				14	23	90	10.04	22.09	18.54	95.26	14.52	32
Riffle Slope (ft/ft)					0.0007	1.7		40			0.015	0.031		0.05				0.021	0.036	0.046	0.015	0.034	0.032	0.064	0.012	32
Pool Length (ft)					9.03	16.89		56.86			13.6	20.13		31.74				14	22	29	13.38	24.28	21.23	65.67	11.47	33
Pool Max depth (ft)					1	2.4		3.9			1.4	1.83		2.2				2.2		1.16	2.19	2.17	3.15	0.38	33	
Pool Spacing (ft)					15.5	50		128			23.5	36.2		57.4				24	36.7	58	31.42	44.63	40.18	116.51	16.87	32
Pool Volume (ft <sup>3</sup> )																										
<b>Pattern</b>																										
Channel Beltwidth (ft)					10	19.6		25			13	17.33		20				13	18	21	13		18	21		
Radius of Curvature (ft)					14.5	84		118			16	33		53				16	32.1	52	16		32.1	52		
Rc: Bankfull width (ft/ft)					1.7	4.6		11.5			4.35	6.04		8.9				4.3	6.1	8.9	4.3		6.1	8.9		
Meander Wavelength (ft)					36	96		240			43	59.67		88				43	61	89	43		61	89		
Meander Width Ratio					0.5	0.94		1.7			1.32	1.76		2.03				1.3	1.8	2.1	1.3		1.8	2.1		
<b>Substrate, bed and transport parameters</b>																										
R <sub>3</sub> %/R <sub>u</sub> %/P%/G%/S%					45.5%		53.6%		0.0%		26.8%	17.2%	47.9%	8.1%	0.0%					44.3%		55.7%			0.0%	
SC%/Sa%/G%/C%/B%/Be%					4.1%	27.3%	67.6%	1.0%	0.0%	0.0%																
d16/d35/d50/d84/d95/d <sub>p</sub> <sup>90</sup> (mm)					2.71	6.72	10.56	24.89	38.23																	
Reach Shear Stress (competency) lb/ft <sup>2</sup>																										
Max part size (mm) Mobilized at bankfull																										
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Drainage Area (SM)							0.166						0.144													
Impervious cover estimate (%)																										
Rosgen Classification							G4/B4/C4b						B4/C4						B4/C4b					B4/C4b		
Bankfull Velocity (fps)							3.2													3.2						
Bankfull Discharge (cfs)							24																			
Valley length (ft)							1425						378													
Channel Thalweg length (ft)							1479						440							1438				1438		
Sinuosity (ft)							1.04						1.16							1.17				1.17		
Water Surface Slope (Channel) (ft/ft)							0.0196													0.017				0.017		
BF slope (ft/ft)																				0.017				0.017		
Bankfull Floodplain Area (acres)																										
Proportion over wide (%)																										
Entrenchment Class (ER Range)																										
Incision Class (BHR Range)																										
BEHI VL%/L%/M%/H%/VH%/E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

**Table 10. Baseline Stream Data Summary**  
**601 East Stream Restoration Site - Reach 2 (902 feet)**

Parameter	Gauge	Regional Curve			Pre- Existing Conditions						Reference Reach(es) Data						Design			As-built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle</b>																									
Bankfull Width (ft)					7	21		19			10	12.2		14.3				12		15.50	19.73	19.63	24.18	3.56	4
Floodprone Width (ft)					40	60		214			42	77		11			48	91.5	135	62.00	108.75	102.50	168.00	50.05	4
Bankfull Mean Depth (ft)					0.5	0.5		1.33			0.92	1.12		1.34				0.9		0.61	0.93	0.90	1.31	0.32	4
Bankfull Max Depth (ft)					0.7	1		1.9			1.2	1.6		2.2				1.5		1.49	2.01	2.02	2.53	0.58	4
Bankfull Cross Sectional Area (ft <sup>2</sup> )					6	1		21			12.2	13		13.4			10.7		9.43	18.42	19.49	25.26	6.75	4	
Width/Depth Ratio					6.1	27		38			7.7	11.3		15.6			13.3		14.64	23.00	22.13	33.10	8.07	4	
Entrenchment Ratio					2.2	2.4		10			2.9	6.5		8.6			3.6	7.6	10	2.56	5.63	5.79	8.39	2.54	4
Bank Height Ratio					0.9	0.34		1.7			1.1	1.5		1.7			1		0.90	0.96	0.96	1.00	0.05	4	
d50 (mm)																									
<b>Profile</b>																									
Riffle Length (ft)					10.9	24.9		19.7			4.03	14.18		13.61			14	23	90	12.13	23.38	18.96	50.22	10.70	18
Riffle Slope (ft/ft)					0.00	1.7		0.04			0.006	0.02		0.05			0.021	0.036	0.046	0.004	0.02	0.02	0.04	0.01	17
Pool Length (ft)					11.1	16.89		525.4			18.51	32.11		58.03			14	22	29	15.06	32.87	29.14	74.26	14.68	17
Pool Max depth (ft)					1.9	2.4		4.2			1.7	2.47		3.1				2.5		1.91	2.87	2.67	4.03	0.59	17
Pool Spacing (ft)					20	50		512			29	48		84			38	57	85	32.94	55.57	47.60	110.28	20.48	17
Pool Volume (ft <sup>3</sup> )																									
<b>Pattern</b>																									
Channel Beltwidth (ft)					12	32		42			25	40		65			25	40	65	25		40	65		
Radius of Curvature (ft)					68	75		77			20	31		65			38	47	58	38		47	58		
Re: Bankfull width (ft/ft)					5.2	5.7		5.9			3.2	3.9		4.8			3.2	3.9	4.8	3.2		3.9	4.8		
Meander Wavelength (ft)					46	70		97			61	84		97			61	84	97	61		84	97		
Meander Width Ratio					0.9	2.4		3.2			2.1	3.3		5.4			2.1	3.3	5.4	2.1		3.3	5.4		
<b>Substrate, bed and transport parameters</b>																									
Rp%/Ru%/P%/G%/S%					12.6%		87.4%		0.0%		27.2%	3.7%	61.5%	7.6%	0%				39.5%		60.5%		0.0%		
SC%/Sa%/G%/C%/B%/Be%					0.0%	33.7%	66.3%	0.0%	0.0%	0.0%															
d16/d35/d50/d84/d95/d <sup>90</sup> /d <sup>95</sup> (mm)					0.90	4.57	8.92	24.42	47.93																
Reach Shear Stress (competency) lb/ft <sup>2</sup>																									
Max part size (mm) Mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Drainage Area (SM)							0.212							0.5											
Impervious cover estimate (%)																									
Rosgen Classification							C4/E4/DA							C4					C4/E4						C4/E4
Bankfull Velocity (fps)							2.1												2.6						
Bankfull Discharge (cfs)							27																		
Valley length (ft)							830							378											
Channel Thalweg length (ft)							1479							440					945						945
Sinuosity (ft)							1.01							1.1					1.34						1.34
Water Surface Slope (Channel) (ft/ft)																			0.0069						0.0069
BF slope (ft/ft)																			0.0069						0.0069
Bankfull Floodplain Area (acres)																									
Proportion over wide (%)																									
Entrenchment Class (EHR Range)																									
Incision Class (BHR Range)																									
BEHI VL%/L%/M%/H%/VH%/E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

**Table 10. Baseline Stream Data Summary**  
**601 East Stream Restoration Site - Reach 3 (1018 feet)**

Parameter	Gauge	Regional Curve			Pre- Existing Conditions						Reference Reach(es) Data						Design			As-built / Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n		
<b>Dimension and Substrate - Riffle</b>																											
Bankfull Width (ft)					65	15.7		29			10	12.2		14.3					150	200	300	75.00	231.25	250.00	350.00	140.50	4
Floodprone Width (ft)					150	200		2601.26			42	77		11					150	200	300	75.00	231.25	250.00	350.00	140.50	4
Bankfull Mean Depth (ft)					0.5	0.9		2.1			0.92	1.12		1.34					0.79	1.26	1.21	1.84	1.84	0.54	4	4	
Bankfull Max Depth (ft)					1.28	1.7		19.4			1.2	1.6		2.2					2			1.58	2.51	2.52	3.44	1.06	4
Bankfull Cross Sectional Area (ft <sup>2</sup> )					10.5	14.5		31			12.2	13		13.4					21			12.85	22.79	21.12	36.08	11.26	4
Width/Depth Ratio					12.8	17.5		16.5			7.7	11.3		15.6					14.4			10.62	15.88	15.27	22.36	5.98	4
Entrenchment Ratio					9.6	12.7		4			2.9	6.5		8.6					8.8	11.8	17.6	4.73	12.74	13.17	19.90	7.31	4
Bank Height Ratio					1.3	2.2		1.7			1.1	1.5		1.7					1			0.99	1.00	1.00	1.00	0.01	4
d50 (mm)																											
<b>Profile</b>																											
Riffle Length (ft)					0.97	10.58		23.77			4.03	14.18		13.61					15	25	103	10.12	24.10	16.77	110.25	22.07	19
Riffle Slope (ft/ft)					0	0.2		0.6			0.006	0.02		0.05					0.008	0.018	0.03	0.00	0.02	0.02	0.04	0.01	17
Pool Length (ft)					7.83	20.87		64.91			18.51	32.11		58.03					25	35	50	27.38	35.18	35.18	49.71	6.68	18
Pool Max depth (ft)					1.8	2.7		3.4			1.7	2.47		3.1					3.4			1.93	2.91	2.98	3.50	0.36	18
Pool Spacing (ft)					8	48		125			29	48		84					39	66	117	41.11	58.55	54.44	137.89	20.86	18
Pool Volume (ft <sup>3</sup> )																											
<b>Pattern</b>																											
Channel Beltwidth (ft)					13	41		58			25	40		65					35	56	92	35		56	92		
Radius of Curvature (ft)					22.5	49.7		78			20	31		65					27	43	63	27		43	63		
Re: Bankfull width (ft/ft)					1.4	3.2		4.9			3.2	3.9		4.8					1.6	2.5	3.7	1.6		2.5	3.7		
Meander Wavelength (ft)					32	57		89			61	84		97					87	119	134	87		119	134		
Meander Width Ratio					1.3	2.6		3.7			2.1	3.3		5.4					2.1	3.3	5.4	2.1		3.3	5.4		
<b>Substrate, bed and transport parameters</b>																											
Rp%/Ru%/P%/G%/S%					38.0%		62.0%		0.0%		27.2%	3.7%	61.5%	7.6%	0.0%				43.0%			57.0%			0.0%		
SC%/Sa%/G%/C%/B%/Be%					4.0%	51.9%	44.1%	0.0%	0.0%	0%																	
d16/d35/d50/d84/d95/d <sup>90</sup> /d <sup>95</sup> (mm)					0.8	3.5	5.4	12.8	19.6																		
Reach Shear Stress (competency) lb/f <sup>2</sup>																											
Max part size (mm) Mobilized at bankfull																											
Stream Power (transport capacity) W/m <sup>2</sup>																											
<b>Additional Reach Parameters</b>																											
Drainage Area (SM)							0.52						0.5														
Impervious cover estimate (%)																											
Rosgen Classification							C4-G4						E4/C4						C4					C4			
Bankfull Velocity (fps)							3.2												3					3			
Bankfull Discharge (cfs)							55																				
Valley length (ft)																											
Channel Thalweg length (ft)																											
Sinuosity (ft)							1.05						1.2														
Water Surface Slope (Channel) (ft/ft)																											
BF slope (ft/ft)																											
Bankfull Floodplain Area (acres)																											
Proportion over wide (%)																											
Entrenchment Class (ER Range)																											
Incision Class (BHR Range)																											
BEHI VL%/L%/M%/H%/VH%/E%																											
Channel Stability or Habitat Metric																											
Biological or Other																											

**Table 10. Baseline Stream Data Summary**  
**601 East Stream Restoration Site - Reach 4 (495 feet)**

Parameter	Gauge	Regional Curve			Pre- Existing Conditions						Reference Reach(es) Data						Design			As-built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
<b>Dimension and Substrate - Riffle</b>																										
Bankfull Width (ft)					5.2	11.6		20			7.42	9.88		11.61				16		14.93	15.92	15.92	16.91	1.40	2	
Floodprone Width (ft)					16	20		25			18.51	26.43		33.59				30	35	40	30.39	36.19	36.19	42.00	8.21	2
Bankfull Mean Depth (ft)					0.76	0.9		1.1			0.68	0.79		0.97				0.98			0.98	1.37	1.37	1.76	0.55	2
Bankfull Max Depth (ft)					.	1.2		1.33			1.28	1.78		2.16				1.8			1.49	2.11	2.11	2.72	0.87	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )					12.3	15		16			0.97	1.39		1.82				15.7			14.70	22.25	22.25	29.81	10.68	2
Width/Depth Ratio					7	12.9		18			8.14	12.95		16.82				16.3			9.60	12.38	12.38	15.16	3.93	2
Entrenchment Ratio					1.4	1.7		2.2			2.02	2.4		3.24				1.9	2.2	2.5	2.04	2.26	2.26	2.48	0.32	2
Bank Height Ratio					3.3	3.5		4.2			0.97	1.39		1.82				1			1.00	1.10	1.10	1.20	0.14	2
d50 (mm)																										
<b>Profile</b>																										
Riffle Length (ft)					0.79	10.58		23.7			5.97	11.26		26.78				15	23	103	15.84	20.829	18.18	28.96	4.7764	9
Riffle Slope (ft/ft)					0	0.02		0.06			0.015	0.031		0.05				0.021	0.036	0.03	0.018	0.0274	0.0298	0.0382	0.0068	9
Pool Length (ft)					7.83	20.7		64.91			13.6	20.13		31.74				14	22	42	30.82	35.01	35.78	38.85	3.1243	9
Pool Max depth (ft)					2	2.5		3.2			1.4	1.83		2.2				2.2			1.997	2.8154	2.753	3.392	0.3909	9
Pool Spacing (ft)					12	29		55			23.5	36.2		57.4				38	59	93	49.77	56.111	54.805	69.26	6.2441	8
<sup>3</sup> Pool Volume (ft <sup>3</sup> )																										
<b>Pattern</b>																										
Channel Beltwidth (ft)					12	32		82			13	17.33		20				21	28	32	21		28	32		
Radius of Curvature (ft)					18	34.9		61			16	33		53				26	52	84	26		52	84		
Rc: Bankfull width (ft/ft)					1.6	3		5.3			4.35	6.04		8.9				162	3.25	5.25	162		3.25	5.25		
Meander Wavelength (ft)					30	56		113			43	59.67		88				69	97	142	69		97	142		
Meander Width Ratio					1.1	2.8		7.2			1.32	1.76		2.03				1.32	1.76	2.03	1.32		1.76	2.03		
<b>Substrate, bed and transport parameters</b>																										
Rf%/Ru%/P%/G%/S%					19.9%			80.1%			0.0%			26.8%	17.2%	47.9%	8.1%			0.0%				39.1%	65.6%	0.0%
SC%/Sa%/G%/C%/B%/Be%																										
d16/d35/d50/d84/d95/d <sup>95</sup> /d <sup>95P</sup> (mm)																										
Reach Shear Stress (competency) lb/ft <sup>2</sup>																										
Max part size (mm) Mobilized at bankfull																										
Stream Power (transport capacity) W/m <sup>2</sup>																										
<b>Additional Reach Parameters</b>																										
Drainage Area (SM)							0.56							0.144												
Impervious cover estimate (%)																										
Rosgen Classification							G4							B4/C4						B4				B4		
Bankfull Velocity (fps)							4													3.27				3.27		
Bankfull Discharge (cfs)							55																			
Valley length (ft)														378												
Channel Thalweg length (ft)														440						465				465		
Sinuosity (ft)							1.04							1.16						1.13				1.13		
Water Surface Slope (Channel) (ft/ft)																				0.0114				0.0114		
BF slope (ft/ft)																				0.0114				0.0114		
Bankfull Floodplain Area (acres)																										
Proportion over wide (%)																										
Entrenchment Class (ER Range)																										
Incision Class (BHR Range)																										
BEHI VL%/L%/M%/H%/VH%/E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

**Table 11a. Monitoring Data - Dimensional Morphology Summary  
(Dimensional Parameters - Cross-Sections)  
601 East Stream Restoration Site - Reach 1**

	Cross-Section 1 Pool								Cross-Section 2 Rifle								Cross-Section 3 Pool								Cross-Section 4 Rifle							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	544.82	544.82							540.40	540.40							537.87	537.87							533.69	533.69						
Bankfull Width (ft)	13.6	15.1							15.1	14.7						9.4	10.6							8.8	9.1							
Floodprone Width (ft)	45.0	>45							77.0	>77						154.0	>154							75.0	>75							
Bankfull Mean Depth (ft)	1.0	0.9							0.6	0.5						0.9	0.8							0.5	0.5							
Bankfull Max Depth (ft)	2.1	2.2							1.2	1.2						1.8	1.7							0.9	0.9							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	14.1	13.7							9.0	8.0						8.7	8.6							4.5	4.8							
Bankfull Width/Depth Ratio	13.2	16.6							25.3	27.0						10.2	13.0							17.5	17.1							
Bankfull Entrenchment Ratio	10.3	>3							9.3	>5.2						14.9	>14.6							15.9	>8.3							
Bankfull Bank Height Ratio	1.0	1.0							1.0	1.0						1.0	1.0							0.9	1.0							
Cross Sectional Area between End Pins (ft <sup>2</sup> )	23.0	21.5							14.3	13.4						14.6	13.3							8.6	4.7							
d50 (mm)	-	-							-	8.3						-	-							-	22.0							
	Cross-Section 5 Pool								Cross-Section 6 Rifle								Cross-Section 7 Pool								Cross-Section 8 Rifle							
Dimension	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	530.49	530.49							528.11	528.11						525.02	525.02							522.48	522.48							
Bankfull Width (ft)	12.9	12.1							11.3	11.3						10.3	11.4							10.1	8.8							
Floodprone Width (ft)	61.0	>61							80.0	>80						63.0	>63							40.0	>40							
Bankfull Mean Depth (ft)	1.0	0.9							0.6	0.6						1.2	1.0							0.6	0.6							
Bankfull Max Depth (ft)	2.0	1.8							1.3	1.3						2.0	2.0							1.0	1.0							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	12.8	11.0							6.6	6.6						12.3	11.2							6.2	5.6							
Bankfull Width/Depth Ratio	13.0	13.2							19.3	19.5						8.6	11.5							16.6	13.9							
Bankfull Entrenchment Ratio	17.42	>5.1							9.7	>7.1						10.7	>5.5							10.9	>4.5							
Bankfull Bank Height Ratio	0.9	1.0							1.0	1.0						1.0	1.0							1.0	1.0							
Cross Sectional Area between End Pins (ft <sup>2</sup> )	20.5	16.4							16.7	13.3						24.9	16.3							11.4	7.5							
d50 (mm)	-	-							-	26.0						-	-							-	0.062							

-Information Unavailable

**Table 11a cont'd. Monitoring Data - Dimensional Morphology Summary**  
**(Dimensional Parameters - Cross-Sections)**  
**601 East Stream Restoration Site - Reach 2**

Dimension	Cross-Section 9 Riffle							Cross-Section 10 Pool							Cross-Section 11 Riffle							Cross-Section 12 Pool									
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6
Record Elevation (datum) Used	517.50	517.50						516.22	516.22							515.16	515.16							513.68	513.68						
Bankfull Width (ft)	24.2	24.3						19.2	19.7						15.5	15.8							20.0	20.6							
Floodprone Width (ft)	62.0	>62						132.0	>132						73.0	>73							168.0	>168							
Bankfull Mean Depth (ft)	0.7	0.7						1.3	1.2						0.6	0.5							1.1	1.0							
Bankfull Max Depth (ft)	1.5	1.4						2.5	2.6						1.5	1.3							2.5	2.4							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	17.7	16.5						25.3	24.4						9.4	8.6							21.3	21.4							
Bankfull Width/Depth Ratio	33.1	35.6						14.6	16.0						25.5	28.9							18.8	19.9							
Bankfull Entrenchment Ratio	5.8	>2.6						11.7	>6.7						7.1	>4.6							7.0	>8.1							
Bankfull Bank Height Ratio	1.0	1.0						1.0	1.0						0.9	1.0							0.9	1.0							
Cross Sectional Area between End Pins (ft <sup>2</sup> )	30.4	22.3						44.9	41.0						28.4	18.8							37.3	31.3							
d50 (mm)	-	0.062						-	-						-	0.062							-	-							

- Information Unavailable

**Table 11a cont'd. Monitoring Data - Dimensional Morphology Summary**  
**(Dimensional Parameters - Cross-Sections)**  
**601 East Stream Restoration Site - Reach 3**

Dimension	Cross-Section 13 Riffle							Cross-Section 14 Pool							Cross-Section 15 Pool							Cross-Section 16 Riffle									
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6
Record Elevation (datum) Used	497.88	497.88						495.50	495.50						494.42	494.42							493.73	493.73							
Bankfull Width (ft)	15.9	16.9						17.6	18.4						19.6	21.1							17.7	17.5							
Floodprone Width (ft)	75.0	>75						350.0	>350						350.0	>350							150.0	>150							
Bankfull Mean Depth (ft)	0.8	0.8						1.6	1.5						1.8	1.6							0.8	0.7							
Bankfull Max Depth (ft)	1.6	1.7						3.4	3.1						3.4	3.3							1.6	1.6							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	12.8	13.6						28.2	28.0						36.1	34.4							14.1	12.9							
Bankfull Width/Depth Ratio	19.6	21.0						11.0	12.0						10.6	13.0							22.4	23.8							
Bankfull Entrenchment Ratio	8.8	>4.4						12.8	>19.1						5.6	>16.6							7.9	>8.5							
Bankfull Bank Height Ratio	1.0	1.0						1.0	1.0						1.0	1.0							1.0	1.0							
Cross Sectional Area between End Pins (ft <sup>2</sup> )	21.5	15.5						34.2	14.9						39.7	36.2							18.9	16.5							
d50 (mm)	-	20.0						-	-						-	-							-	31.0							

- Information Unavailable



**Table 11a cont'd. Monitoring Data - Dimensional Morphology Summary  
(Dimensional Parameters - Cross-Sections)  
601 East Stream Restoration Site - Reach 4**

Dimension	Cross-Section 17 Pool								Cross-Section 18 Riffle							
	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7	Base	MY1	MY2	MY3	MY4	MY5	MY6	MY7
Record Elevation (datum) Used	489.11	489.11							490.01	490.01						
Bankfull Width (ft)	16.9	17.2							14.9	14.6						
Floodprone Width (ft)	42.0	>42							30.4	>31						
Bankfull Mean Depth (ft)	1.8	1.7							1.0	1.0						
Bankfull Max Depth (ft)	2.7	2.9							1.5	1.6						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	29.8	29.1							14.7	14.5						
Bankfull Width/Depth Ratio	9.6	10.2							15.2	14.6						
Bankfull Entrenchment Ratio	2.5	>2.4							2.0	>2.1						
Bankfull Bank Height Ratio	1.2	1.1							1.0	1.0						
Cross Sectional Area between End Pins (ft <sup>2</sup> )	99.9	99.7							86.2	71.1						
d50 (mm)	-	-							-	47.0						

- Information Unavailable

**This Page Intentionally Left Blank**



**Table 11b cont'd. Monitoring Data - Stream Reach Data Summary  
601 East - Reach 3 (1018 feet)**

Parameter	Baseline <sup>1</sup>												MY - 1 <sup>2</sup>			MY - 2			MY - 3			MY - 4			MY - 5			MY - 6			MY - 7					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension &amp; Substrate - Rifle</b>	15.9	17.7	17.7	19.6	1.5	4	16.9	17.2	17.2	17.5	0.4	2																								
Bankfull Width (ft)	75.0	231.3	250.0	350.0	140.5	4	75.0	112.5	112.5	150.0	53.0	2																								
Floodprone Width (ft)	0.8	1.3	1.2	1.8	0.5	4	0.7	0.8	0.8	0.8	0.1	2																								
Bankfull Mean Depth (ft)	1.6	2.5	2.5	3.4	1.1	4	0.7	0.8	0.8	0.8	0.1	2																								
Bankfull Max Depth (ft)	12.8	22.8	21.1	36.1	11.3	4	12.9	13.3	13.3	13.6	0.5	2																								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	10.6	15.9	15.3	22.4	6.0	4	21.0	22.4	22.4	23.8	2.0	2																								
Width/Depth Ratio	4.7	12.7	13.2	19.9	7.3	4	4.4	6.5	6.5	8.5	2.9	2																								
Entrenchment Ratio	1.0	1.0	1.0	1.0	0.0	4	1.0	1.0	1.0	1.0	0.0	2																								
Bank Height Ratio																																				
<b>Profile</b>																																				
Rifle Length (ft)	10.1	24.1	16.8	110.3	22.1	19																														
Rifle Slope (ft/ft)	0.00	0.018	0.015	0.041	0.011	17																														
Pool Length (ft)	27.4	35.2	35.2	49.7	6.7	18																														
Pool Max Depth (ft)	1.9	2.9	3.0	3.5	0.4	18																														
Pool Spacing (ft)	41.1	58.5	54.4	137.9	20.9	18																														
<b>Pattern</b>																																				
Channel Belt Width (ft)	35.0	-	56.0	92.0	-	-																														
Radius of Curvature (ft)	27.0	-	43.0	63.0	-	-																														
Rc: Bankfull Width (ft/ft)	1.6	-	2.5	3.7	-	-																														
Meander Wavelength (ft)	87.0	-	119.0	134.0	-	-																														
Meander Width Ratio	2.1	-	3.3	5.4	-	-																														
<b>Additional Reach Parameters</b>																																				
Rosen Classification	C4																																			
Channel Thalweg Length (ft)	1064																																			
Sinuosity (ft)	1.2																																			
Water Surface Slope (Channel) (ft/ft)	0.0056																																			
Bankfull Slope (ft/ft)	0.0056																																			
Rf% / Rp% / P% / G% / S%	43.0%	-	-	57.0%	-	-																														

N/A - Information does not apply.  
 Ri = Rifle / Ru = Run / P = Pool / G = Glide / S = Step  
<sup>1</sup> Based on rifle and pool dimensions  
<sup>2</sup> Based solely on rifle dimensions

**Table 11b cont'd. Monitoring Data - Stream Reach Data Summary  
601 East - Reach 4 (495 feet)**

Parameter	Baseline <sup>1</sup>												MY - 1 <sup>2</sup>			MY - 2			MY - 3			MY - 4			MY - 5			MY - 6			MY - 7					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension &amp; Substrate - Rifle</b>	14.9	15.9	15.9	16.9	1.4	2	14.6	14.6	14.6	14.6	N/A	1																								
Bankfull Width (ft)	30.4	36.2	36.2	42.0	8.2	2	31.0	31.0	31.0	31.0	N/A	1																								
Floodprone Width (ft)	1.0	1.4	1.8	0.5	2	1.0	1.0	1.0	1.0	N/A	1																									
Bankfull Mean Depth (ft)	1.5	2.1	2.1	2.7	0.9	2	1.6	1.6	1.6	1.6	N/A	1																								
Bankfull Max Depth (ft)	14.7	22.3	22.3	29.8	10.7	2	14.5	14.5	14.5	14.5	N/A	1																								
Bankfull Cross-Sectional Area (ft <sup>2</sup> )	9.6	12.4	12.4	15.2	3.9	2	15.6	15.6	15.6	15.6	N/A	1																								
Width/Depth Ratio	2.0	2.3	2.3	2.5	0.3	2	2.1	2.1	2.1	2.1	N/A	1																								
Entrenchment Ratio	1.0	1.1	1.1	1.2	0.1	2	1.0	1.0	1.0	1.0	N/A	1																								
Bank Height Ratio																																				
<b>Profile</b>																																				
Rifle Length (ft)	15.8	20.8	18.2	29.0	4.8	9																														
Rifle Slope (ft/ft)	0.018	0.027	0.030	0.038	0.007	9																														
Pool Length (ft)	30.8	35.0	35.8	38.8	3.1	9																														
Pool Max Depth (ft)	2.0	2.8	2.8	3.4	0.4	9																														
Pool Spacing (ft)	49.8	56.1	54.8	69.3	6.2	8																														
<b>Pattern</b>																																				
Channel Belt Width (ft)	21.0	-	28.0	32.0	-	-																														
Radius of Curvature (ft)	26.0	-	52.0	84.0	-	-																														
Rc: Bankfull Width (ft/ft)	162.0	-	3.3	5.3	-	-																														
Meander Wavelength (ft)	69.0	-	97.0	142.0	-	-																														
Meander Width Ratio	1.3	-	1.8	2.0	-	-																														
<b>Additional Reach Parameters</b>																																				
Rosen Classification	B4																																			
Channel Thalweg Length (ft)	465																																			
Sinuosity (ft)	1.13																																			
Water Surface Slope (Channel) (ft/ft)	0.0114																																			
Bankfull Slope (ft/ft)	0.0114																																			
Rf% / Rp% / P% / G% / S%	39.1%	-	-	65.6%	-	-																														

N/A - Information does not apply.  
 Ri = Rifle / Ru = Run / P = Pool / G = Glide / S = Step  
<sup>1</sup> Based on rifle and pool dimensions  
<sup>2</sup> Based solely on rifle dimensions


Table 12. 601 East Stream Restoration Site Bank Pin Arrays					
Cross Section #	Length of Exposed Pin (mm)				
	Upstream	At Cross Section	Downstream	Rate <sup>1</sup> (mm/yr)	Rate (ft/yr)
1	0	0	0	0	0.00
3	0	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
5	0	0	0	0	0.00
7	0	0	12.7 <sup>2</sup>	6.8	0.02
10	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
12	0 <sup>B</sup>	0 <sup>B</sup>	0 <sup>B</sup>	0	0.00
14	0 <sup>B</sup>	0	0 <sup>B</sup>	0	0.00
15	0 <sup>B</sup>	0	0 <sup>B</sup>	0	0.00
17	0	0 <sup>B</sup>	0	0	0.00

0<sup>B</sup>= Buried Bank Pin

<sup>1</sup> Rate based on 7.5 month span since installation

<sup>2</sup> Localized erosion caused by bent tip of bank pin

601 East  
Cross Section 1 - Pool  
Station 8+32



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 2 - Riffle  
Station 10+95



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 3 - Pool  
Station 12+20



Left Descending Bank



Right Descending Bank




Upstream



Downstream



601 East  
Cross Section 4 - Riffle  
Station 14+68



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 5 - Pool  
Station 16+23



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 6 - Riffle  
Station 17+66



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 7 - Pool  
Station 19+30



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 8 - Riffle  
Station 20+59



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 9 - Riffle  
Station 24+25



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 10 - Pool  
Station 26+16



Left Descending Bank



Right Descending bank




Upstream



Downstream

601 East  
Cross Section 11 - Riffle  
Station 27+15



Left Descending Bank



Right Descending Bank




Upstream



Downstream



601 East  
 Cross Section 12 - Pool  
 Station 29+67



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 13 - Riffle  
Station 44+45



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 14 - Pool  
Station 48+78



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 15 - Pool  
Station 50+93



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 16 - Riffle  
Station 52+29



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 17 - Pool  
Station 56+42



Left Descending Bank



Right Descending Bank




Upstream



Downstream

601 East  
Cross Section 18 - Riffle  
Station 56+51



Left Descending Bank



Right Descending Bank





Upstream





Downstream

<b>601 East</b>			
<b>Cross Section 2 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	40	36.4%	36%
0.062 - 0.125	0	0.0%	36%
0.125 - 0.25	0	0.0%	36%
0.25 - 0.5	0	0.0%	36%
0.5 - 1.0	0	0.0%	36%
1 - 2	0	0.0%	36%
2 - 4	0	0.0%	36%
4 - 8	14	12.7%	49%
8 - 16	17	15.5%	65%
16 - 32	8	7.3%	72%
32 - 64	15	13.6%	85%
64-128	16	14.5%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>110</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>8.3</b>
		<b>D84</b>	<b>60</b>
		<b>D95</b>	<b>100</b>









<b>601 East</b>			
<b>Cross Section 4 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	20	19.0%	19%
0.062 - 0.125	0	0.0%	19%
0.125 - 0.25	0	0.0%	19%
0.25 - 0.5	0	0.0%	19%
0.5 - 1.0	0	0.0%	19%
1 - 2	0	0.0%	19%
2 - 4	0	0.0%	19%
4 - 8	2	1.9%	21%
8 - 16	22	21.0%	42%
16 - 32	20	19.0%	61%
32 - 64	24	22.9%	84%
64-128	17	16.2%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
<b>D50</b>		<b>22</b>	
<b>D84</b>		<b>64</b>	
<b>D95</b>		<b>89</b>	



<b>601 East</b>			
<b>Cross Section 6 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	33	31.1%	31%
0.062 - 0.125	0	0.0%	31%
0.125 - 0.25	0	0.0%	31%
0.25 - 0.5	0	0.0%	31%
0.5 - 1.0	0	0.0%	31%
1 - 2	0	0.0%	31%
2 - 4	0	0.0%	31%
4 - 8	5	4.7%	36%
8 - 16	8	7.5%	43%
16 - 32	12	11.3%	55%
32 - 64	26	24.5%	79%
64-128	22	20.8%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>106</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
<b>D50</b>		<b>26</b>	
<b>D84</b>		<b>71</b>	
<b>D95</b>		<b>89</b>	





<b>601 East</b>			
<b>Cross Section 8 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	91	85.0%	85%
0.062 - 0.125	0	0.0%	85%
0.125 - 0.25	0	0.0%	85%
0.25 - 0.5	0	0.0%	85%
0.5 - 1.0	0	0.0%	85%
1 - 2	0	0.0%	85%
2 - 4	0	0.0%	85%
4 - 8	0	0.0%	85%
8 - 16	0	0.0%	85%
16 - 32	7	6.5%	92%
32 - 64	0	0.0%	92%
64-128	9	8.4%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>107</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
	<b>D50</b>	<b>0.062</b>	
	<b>D84</b>	<b>0.062</b>	
	<b>D95</b>	<b>73</b>	





<b>601 East</b>			
<b>Cross Section 9 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	60	56.1%	56%
0.062 - 0.125	0	0.0%	56%
0.125 - 0.25	0	0.0%	56%
0.25 - 0.5	0	0.0%	56%
0.5 - 1.0	5	4.7%	61%
1 - 2	0	0.0%	61%
2 - 4	0	0.0%	61%
4 - 8	0	0.0%	61%
8 - 16	0	0.0%	61%
16 - 32	6	5.6%	66%
32 - 64	20	18.7%	85%
64-128	16	15.0%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>107</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
	<b>D50</b>	<b>0.062</b>	
	<b>D84</b>	<b>62</b>	
	<b>D95</b>	<b>94</b>	









<b>601 East</b>			
<b>Cross Section 11 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	65	61.9%	62%
0.062 - 0.125	0	0.0%	62%
0.125 - 0.25	0	0.0%	62%
0.25 - 0.5	0	0.0%	62%
0.5 - 1.0	0	0.0%	62%
1 - 2	0	0.0%	62%
2 - 4	0	0.0%	62%
4 - 8	0	0.0%	62%
8 - 16	0	0.0%	62%
16 - 32	10	9.5%	71%
32 - 64	15	14.3%	86%
64-128	15	14.3%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
<b>D50</b>		<b>0.062</b>	
<b>D84</b>		<b>60</b>	
<b>D95</b>		<b>89</b>	



<b>601 East</b>			
<b>Cross Section 13 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	40	34.8%	35%
0.062 - 0.125	4	3.5%	38%
0.125 - 0.25	0	0.0%	38%
0.25 - 0.5	0	0.0%	38%
0.5 - 1.0	2	1.7%	40%
1 - 2	4	3.5%	43%
2 - 4	0	0.0%	43%
4 - 8	0	0.0%	43%
8 - 16	6	5.2%	49%
16 - 32	8	7.0%	56%
32 - 64	22	19.1%	75%
64-128	22	19.1%	94%
128-256	3	2.6%	97%
256-512	4	3.5%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>115</b>	<b>100%</b>	<b>100%</b>
		<b>Summary Data</b>	
		<b>D50</b>	<b>20</b>
		<b>D84</b>	<b>83</b>
		<b>D95</b>	<b>190</b>





<b>601 East</b>			
<b>Cross Section 16 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	12	10.5%	11%
0.062 - 0.125	0	0.0%	11%
0.125 - 0.25	0	0.0%	11%
0.25 - 0.5	0	0.0%	11%
0.5 - 1.0	0	0.0%	11%
1 - 2	0	0.0%	11%
2 - 4	0	0.0%	11%
4 - 8	0	0.0%	11%
8 - 16	2	1.8%	12%
16 - 32	38	33.3%	46%
32 - 64	36	31.6%	77%
64-128	26	22.8%	100%
128-256	0	0.0%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>114</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
<b>D50</b>		<b>34</b>	
<b>D84</b>		<b>76</b>	
<b>D95</b>		<b>100</b>	



<b>601 East</b>			
<b>Cross Section 18 - Riffle</b>			
<b>Monitoring Year - 2015; MY1</b>			
<b>Bed Surface Material Particle Size Class (mm)</b>	<b>Number</b>	<b>% Individual</b>	<b>% Cumulative</b>
0 - 0.062	10	9.5%	10%
0.062 - 0.125	0	0.0%	10%
0.125 - 0.25	0	0.0%	10%
0.25 - 0.5	0	0.0%	10%
0.5 - 1.0	0	0.0%	10%
1 - 2	0	0.0%	10%
2 - 4	0	0.0%	10%
4 - 8	3	2.9%	12%
8 - 16	8	7.6%	20%
16 - 32	12	11.4%	31%
32 - 64	40	38.1%	70%
64-128	24	22.9%	92%
128-256	8	7.6%	100%
256-512	0	0.0%	100%
512-1024	0	0.0%	100%
1024-2048	0	0.0%	100%
2048-4096	0	0.0%	100%
Bedrock	0	0.0%	100%
<b>Total</b>	<b>105</b>	<b>100%</b>	<b>100%</b>
<b>Summary Data</b>			
<b>D50</b>		<b>47</b>	
<b>D84</b>		<b>110</b>	
<b>D95</b>		<b>150</b>	





**This Page Intentionally Left Blank**

# Appendix E

## Hydrologic Data

Table 13. Verification of Bankfull Events 601 East Stream Restoration Site				
Date of Data Collection	Date of Occurrence	Method	Feet Above Bankfull Elevation	Photo # (if available)
November - 2015	Unknown <sup>1</sup>	Crest Gauge/ Wrack Lines	Unknown	Figure 3/4/5

<sup>1</sup>Suspected bankfull date 9/30/2015

**Figure 3. Photo Verification of Bankful Events**



Wrack Lines Downstream of Crest Gauge on Reach 2

**Figure 4. Photo Verification of Bankful Events**




Reach 3 Crest Gauge

**Figure 5. Photo Verification of Bankful Events**



Wrack Lines Downstream of Crest Gauge on Reach 3

**Figure 6. Daily Precipitation Totals for Monroe, NC (CRONOS Station 315771 Monroe 2 SE)**



**Figure 7. Monthly Precipitation Data Compared to 30<sup>th</sup> and 70<sup>th</sup> Percentiles for Union County**

