

# 601 North Stream Restoration Project Annual Monitoring Report

Monitoring Year: 2010

Monitoring Year: 3

As-built Date: 2008

NCEEP Project Number: D 06054-A



**Submitted to:**  
NCDENR-Ecosystem Enhancement Program  
1619 Mail Service Center  
Raleigh, NC 27699-1619

**Prepared for:**  
Environmental Banc and Exchange  
909 Capability Drive Suite 3100  
Raleigh, NC 27606



**Prepared by:**  
North Carolina State University  
Department of Biological and Agricultural Engineering  
3100 Faucette Drive / Campus Box 7625  
Raleigh, NC 27695-7625





## Table of Contents

Table of Contents .....	1
1.0 Executive Summary .....	2
2.0 Introduction.....	3
2.1 Project Description.....	3
2.2 Project Objectives .....	4
2.3 Project History .....	5
3.0 Project Condition and Monitoring Results .....	6
3.1 Vegetation Assessment .....	6
3.1.1 Vegetation Success Criteria .....	6
3.1.2 Description of Vegetation Monitoring.....	6
3.1.3 Results of Vegetation Monitoring.....	7
3.2 Stream Assessment .....	9
3.2.1 Stream Success Criteria .....	9
3.2.2 Stream Morphology Monitoring Plan.....	9
3.2.3 Stream Morphology Monitoring Results .....	10
3.2.4 Problem Areas.....	10
3.3 Rainfall Data .....	12
4.0 Conclusions.....	13
Appendix A – As Built Survey .....	14
Appendix B – MY2 Survey .....	15
Appendix C – Profile, Cross Sections, and Pebble Counts.....	16
Appendix D – Site Photos.....	42
Appendix E – Vegetation Data .....	61
Appendix F – Rainfall Data .....	64
Appendix G – Morphology Table.....	66

## 1.0 Executive Summary

This Annual Monitoring Report documents the results of monitoring activities during the 2010 (MY3) growing season on the 601 North Stream Restoration Project. Construction of the site, including planting of trees, was completed in March 2008. The 2010 data documents results from the third year of geomorphic and vegetation monitoring at the site.

The design of the 601 North Stream Restoration Project involved a major stream restoration. After construction, it was determined that the project generated 3,036 feet of stream restoration. The As-Built Survey is included as Appendix B.

This Annual Monitoring Report presents data from three vegetation monitoring plots, one crest gauge, one rain gauge, six cross sections, approximately 3,000 linear feet of profile survey and photographic reference locations, as specified in the approved Restoration Plan for the site.

A manual rain gauge was used in conjunction with the onsite automatic rain gauge to validate precipitation data. Although dryer conditions developed during the second and third quarters, the entire monitoring year had normal rainfall at this site.

The 2010 vegetation monitoring documented the surviving planted stem density for the plots between 323 and 566 stems per acre. The average density was 459 stems per acre. This represents a survival rate of approximately 76% based on a baseline density of 608 stems per acre. The initial vegetative success criteria of 360 stems per acre at the end of three years was achieved. The site is on track to achieve the final vegetative success criteria of 260 five-year-old planted stems surviving per acre at the end of five years of monitoring.

Two bankfull events were recorded in March and May. The restored stream channel has remained stable in the priority I section and is providing the intended habitat and hydrologic functions. Some minor problem areas mainly due to erosion and lack of vegetation were identified in MY2 around the beginning of the priority II section near station 119+50 and extending to the end of the project. Some of these problems are reduced with the growth of vegetation as evidenced in the Appendix D Photos. All monitored cross sections and the longitudinal profile for 2010 display very little adjustment in stream dimension.




## 2.0 Introduction

### 2.1 Project Description

The 601 North site is located approximately 10 miles south of Monroe in Union County (see Figure 1). The property is located off of McManus Circle, SR 2110, from Pageland Highway/US Hwy 601 South. The property is accessed by a gravel farm road off McManus Circle.

Figure 1 – 601 North Location Map



The project is a restoration of approximately 3,000 linear feet of unnamed tributary to Wicker Branch in the Yadkin Pee-Dee River Basin. The project is made up of an upper and lower section of UT, referred to as Reach 1 for monitoring. Reach 1 stationing is summarized in Table

1. The 601 North site has a drainage area of 0.23  $mi^2$  in the upper section and 0.3  $mi^2$  in the lower section. The dominant historic land use was originally timber production followed by intensive agricultural production of crops including corn, soybeans, and winter wheat. The channel was straightened and channelized for agricultural purposes. This led to an incised condition with little to no floodplain access.

**Table 1 – 601 North Monitoring Reaches**

<b>Reach Name</b>	<b>As-Built Length (ft)</b>	<b>Monitoring Stations</b>	<b>Restoration Approach</b>
UT/Reach 1	3,036	100+21 – 130+31	Restoration (Priority I/II)
<b>Total</b>	3,036	3,010	

## 2.2 Project Objectives

The 601 North site was identified by EBX to support the NC EEP full delivery mitigation process. The objective of the project was to produce a minimum of 3,000 stream mitigation units (SMU) to NC EEP through the full delivery process in the Yadkin Pee-Dee River 03040105 hydrologic unit.

Due to the incised condition of the channel and lack of access to the floodplain, the existing channel was abandoned and a Priority I Natural Channel Design approach was selected for the majority of the project. The last 1,000 feet of the project utilizes some Priority II approaches to create a lower elevation flood plain in order to meet the required elevations at the confluence with Wicker Branch. Given the valley type VIII drainage, a C4 channel was chosen as the design channel. Due to the coarseness of the native bed material, few structures were utilized in the design.

Monitoring of the 601 North site is required to demonstrate successful mitigation based on the success criteria specified in the Restoration Plan. Stream and vegetation monitoring are conducted on an annual basis. This Annual Monitoring Report documents the results of the monitoring for 2010 (MY3).

The as-built data documented 3,036 linear feet of stream restoration. The stream restoration will provide multiple ecological and water quality benefits within the Yadkin Pee-Dee River Basin. Those benefits are as follows:

**Hydrology:**

- Re-establishing floodplain connection by raising bed elevations
- Increase flood storage by re-establishing floodplain

**Water Quality:**

- Reducing turbidity by reducing sediment inputs
- Reducing water temperatures by providing shading
- Increasing/ stabilizing oxygen levels by reducing BOD/COD and increasing re-oxygenating turbulence

**Habitat:**

- Improve bed habitat by increasing riffle-pool diversity, reducing sediment deposition, and improving low flow water depths
- Improve bank habitat by increasing stability and woody biomass
- Improve floodplain habitat by establishing micro-topography and hydrology, removing invasive vegetation, and increasing habitat diversity
- Improve food web dynamics by adding biomass (such as detritus, wood debris, and leaf matter) and re-establishing floodplain connection

**2.3 Project History**

This project was identified by EBX in the winter of 2006.

**Table 2 – 601 North Site History**  
**Project Activity and Reporting History**

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	February 2007	April 2007
Final Design - 90%	N/A	July 2007
Construction	N/A	February 2008
Temporary S&E mix applied to entire project area	N/A	February 2008
Permanent seed mix applied to reach	N/A	February 2008
Bare roots and live stakes	N/A	March 2008
Mitigation Plan / As-built (Monitoring Baseline)	March 2008	June 2008
Year 1 Monitoring	March 2009	March 2009
Year 2 Monitoring	October 2009	December 2009
Year 3 Monitoring	October 2010	December 2010
Year 4 Monitoring	September 2011	-
Year 5 Monitoring	September 2012	-

### 3.0 Project Condition and Monitoring Results

#### 3.1 Vegetation Assessment

##### 3.1.1 Vegetation Success Criteria

Successful establishment of vegetation in riparian areas will be the survival of 260 planted stems following Year 5 monitoring. The interim vegetative success criteria will be the survival of at least 320 planted stems per acre at the end of Year 3 monitoring. Up to 20% of the site species composition may be comprised of volunteers. Remedial action may be required should volunteers present a problem or exceed 20% composition.

A digital image photo log will be used to subjectively evaluate the restoration site over time. A series of images over the five year monitoring period should demonstrate maturation of planted vegetation and volunteer species.

##### 3.1.2 Description of Vegetation Monitoring

Three semi-permanent vegetation plots were established within the planted restoration areas to monitor the success of planted vegetation. The vegetation plots are 0.01 hectares in size. The vegetation plots are distributed across the site, but the precise location and orientation of the plots was random (see location on as-built drawings.) The plots cover approximately two percent of the site. Seven species were planted on site (see Table 3).

**Table 3 – 601 North Planted Species**

Common Name	Scientific Name	Abbreviations
Paw Paw	<i>Asimina triloba</i>	AT
River Birch	<i>Betula nigra</i>	BN
Shag Bark Hickory	<i>Carya ovate</i>	CO
Green Ash	<i>Fraxinus pennsylvanica</i>	FP
Swamp Chestnut Oak	<i>Quercus michauxii</i>	QM
Water Oak	<i>Quercus nigra</i>	QN
Willow Oak	<i>Quercus phellos</i>	QP

Each of the planted stems inside the plots was flagged to help in locating them in the future.

The taxonomic standard for vegetation used in this report was based on “Manual of the Vascular of the Carolinas”, by Albert E Radford et al. The vegetation monitoring protocol used for collecting vegetation data was established for this project in 2000 by the Wetland Restoration Program (WRP) and Karen Hall of NCSU.

### 3.1.3 Results of Vegetation Monitoring

601 North is now almost dominated by forbs. Again, Goldenrod is the dominate forb species found with much of the vegetation head high or above. Stream banks here are also better vegetated now with less exposed areas of soil and less erosion. No water was flowing at the time of the visit. The farm field adjacent to N1 has encroached to within about 3 feet of one plot corner. Minor impacts by animals and no vandalism was observed during this visit.

Original planting density, based on the three 0.01 hectare plots, (100 square meters) was 608 stems per acre. The current density is 459 stems per acre which represents a survival rate of approximately 76%. The planted stems in the monitoring plots ranged from 323 to 566 stems per acre. This site has met the interim success criteria of 360 stems per acre after three years and is on track to meet the final criteria of 260 stems per acre after five years.

**Table 4 - Baseline Stem Counts**

Baseline Data									
May 2008									
Plot	PLANTED SPECIES								PLANTED STEMS
	AT	BN	CO	FP	QM	QN	QP	Q	
N1		2		9	1	2			14
N2	2	3	2	2	1	2	1	1	14
N3		4		3	5		3	2	17
TOTALS	2	9	2	14	7	4	4	3	45
Percents	0.044	0.200	0.044	0.311	0.156	0.089	0.089	0.067	1.000

**Table 5 – MY3 (2010) Stem Counts**

October 2010 (MY3)									
Plot	PLANTED SPECIES								LIVE PLANTED STEMS
	AT	BN	CO	FP	QM	QN	QP	Q	
N1		2		9		1			12
N2		3		2	1	1	1		8
N3		4		3	5		2		14
TOTALS	0	9	0	14	6	2	3	0	34
Percents	0.000	0.265	0.000	0.412	0.176	0.059	0.088	0.000	1.000

**Table 6 - Baseline Stems per Acre**

<b>Monitoring Plots Baseline Data</b>					
May 2008					
<b>Plot</b>	<b>Trees</b>	<b>Plot size</b>	<b>Plot size</b>	<b>Plot size</b>	<b>Stems</b>
	<b>n<sub>i</sub></b>	<b>m<sup>2</sup></b>	<b>ft<sup>2</sup></b>	<b>acre</b>	<b>per acre</b>
N1	14	100	1076	0.0247	566
N2	14	100	1076	0.0247	566
N3	17	100	1076	0.0247	688
<b>Totals:</b>	45	300	3228	0.074	
Stems per plot	15			Average	608

**Table 7 – MY3 (2010) Stems per Acre**

<b>Fall Monitoring Data</b>					
October 2010					
<b>Plot</b>	<b>Trees</b>	<b>Plot size</b>	<b>Trees</b>	<b>Percent</b>	<b>Stems</b>
	<b>n<sub>i</sub></b>	<b>m<sup>2</sup></b>	<b>Loss</b>	<b>Loss</b>	<b>per acre</b>
N1	12	100	0	0.000	485
N2	8	100	0	0.000	323
N3	14	100	0	0.000	566
<b>Totals:</b>	34	300	0	0.000	
Stems per plot	11.33333			Average	459

## **3.2 Stream Assessment**

### **3.2.1 Stream Success Criteria**

As stated in the approved Mitigation Plan, the stream restoration criteria for the site includes the following:

Bankfull Events: A minimum of two bankfull flow events must be documented within the five-year monitoring period.

Cross-Sections: There should be little change in as-built cross sections. Cross sections shall be classified using the Rosgen stream classification method and all monitored cross-sections should fall within the quantitative parameters defined for C type channel.

Longitudinal Profiles: The longitudinal profiles should show that the bedform features are remaining stable, e.g. they are not aggrading or degrading. Bedforms observed should be consistent with those observed in C type channels.

Photo Reference Stations: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures.

### **3.2.2 Stream Morphology Monitoring Plan**

Stream monitoring will document the stability of the restored channel. Monitoring will occur for 5 years or until the final success criteria have been achieved, whichever is longer. Monitoring methods used are based on US Army Corps of Engineering guidance documents and NC Division of Water Quality guidance documents.

#### ***Cross Sections***

Two permanent cross sections, one at a riffle and one at a pool were installed for every 1,000 linear feet of restored stream. Each cross section was marked with permanent pins on both banks. Each cross section is tied to a benchmark to allow for comparison for data each year. The cross section survey takes into account water surface and all breaks in slope including thalweg, top of bank, and bankfull if present.

#### ***Longitudinal Profile***

Longitudinal profile is surveyed once every year for five years or until the final success criteria are met. The longitudinal survey will include thalweg, water surface, bankfull and top of bank. Each survey point will occur at the head, midpoint, and end of each feature and the invert of each structure. The survey will be tied to a permanent benchmark.



### ***Hydrology***

Bankfull events will be monitored for the length of the monitoring period. One crest gauge is installed on site to capture bankfull events. Photographs of high water marks, wrack lines and sediment deposition will also be used to document these events.

### ***Photo Reference Stations***

Photographs will be taken at the same locations each year for the length of the monitoring period. These photos will document the progression of the site from year to year.

### **3.2.3 Stream Morphology Monitoring Results**

Stream conditions are stable. Banks were stabilized with woven coir matting that provides stabilization until the vegetation is thoroughly established. Base flow was not present during the survey. Stream features including pools and riffles are remaining stable. There are 2 structures within the monitoring reaches. All structures appear to be stable. Constructed riffles are holding grade with no down cutting or headcuts observed.

### ***Cross Sections***

The survey data was collected in September 2010, and the results are presented in Appendix C. Cross sections appear to be stable.

### ***Longitudinal Profile***

The longitudinal profile survey was conducted in September 2010, and the results are presented in Appendix C. The profile survey showed little change in channel dimensions or profile.

### ***Hydrology***

Five bankfull events were documented during this year of monitoring by a crest gauge. The bankfull events were recorded in November 2009, December 2009, February 2010, May 2010 and June 2010 at stages of 0.50 ft., 0.74 ft., 0.78 ft., 0.14 ft. and 0.35 ft above bankfull, respectively

### **3.2.4 Problem Areas**

There were nine problem areas identified from MY (2009) in the priority II section. These problem areas were all minor bank erosion issues. Four of these identified areas are resolving themselves with the resumption of normal rainfall which has improved the vegetative cover. The remaining five areas are stable but vegetative recovery is slower due to soil conditions. Vegetative assessment with possible supplemental seeding will be undertaken in 2011. This should allow the areas to repair themselves during the next growing season. A new tenth problem area (PA10) was located at station 119+24 where the top of bank is eroding outside the

coir matting. Additional matting and vegetative replanting is recommended here as well. No bank re-grading is required at present.

**Table 8 - 601 North MY3 Problem Areas**

<b>ID</b>	<b>Year Identified</b>	<b>Station</b>	<b>Description/ recommendation</b>	<b>Photo Number<sup>1</sup></b>
PA1	MY2	130+42 – 130+62	Corrected	Problem Area Photo 1
PA2	MY2	130+00 – 130+75	Replant	Problem Area Photo 2
PA3	MY2	129+49 – 129+76	Replant	Problem Area Photo 3
PA4	MY2	128+72 – 129+39	Corrected	Problem Area Photo 4
PA5	MY2	128+12 – 128+65	Corrected	Problem Area Photo 5
PA6	MY2	127+50 – 127+94	Replant	Problem Area Photo 6
PA7	MY2	126+70 – 127+24	Corrected	Problem Area Photo 7
PA8	MY2	125+20 – 125+58	Replant	Problem Area Photo 8
PA9	MY2	121+50 – 122+11	Replant	Problem Area Photo 9
PA10	MY3	119+24 – 119+61	Bank Erosion	Problem Area Photo 10


---

<sup>1</sup> See Appendix D.

### 3.3 Rainfall Data

Rainfall data is collected by an automated rain gauge and confirmed with a manual rain gauge. Rainfall data shows that normal rainfall occurred throughout the monitoring period. The average monthly peak for the 2010 monitoring period was 1.29 inches with a maximum of 2.94 inches occurring in November. The average monthly sum was 3.29 inches with a maximum of 6.79 inches occurring in December. Complete rainfall data is shown in Appendix F.

Figure 2 - MY3 Rainfall Data Summary



## **4.0 Conclusions**

Overall stream dimension, pattern, and profile are stable with only minor erosional problem areas. Drought conditions that threatened vegetation in 2008 have eased, and riparian vegetation is flourishing. The entire channel was dry during data collection. All stream structures appear stable and properly functional. Overall, the site is on track to achieve the stream stability and vegetative success criteria specified in the Restoration Plan. Monitoring will continue through 2012.

**Appendix A - As Built Survey**

## **Appendix B – MY2 Survey**

**Figure B 1 - 601 North Reach 1 Sheet 1**

**Figure B 2 - 601 North Reach 1 Sheet 2**

## Appendix C – Profile, Cross Sections, and Pebble Counts

### Table of Contents

601 North R1 RXS-1 .....	18
601 North R1 PXS-1 .....	21
601 North R1 RXS-2 .....	24
601 North R1 PXS-2 .....	27
601 North R1 RXS-3 .....	30
601 North R1 PXS-3 .....	33

### List of Photos

Photo C 1 - R1 RXS-1 Left Pin .....	18
Photo C 2 - R1 RXS-1 Right Pin .....	18
Photo C 3 - R1 RXS-1 Downstream .....	19
Photo C 4 - R1 PXS-1 Left Pin .....	21
Photo C 5 - R1 PXS-1 Right Pin .....	21
Photo C 6 - R1 PXS-1 Downstream .....	22
Photo C 7 – R1 RXS-2 Left Pin .....	24
Photo C 8 – R1 RXS-2 Right Pin .....	24
Photo C 9 – R1 RXS-2 Downstream .....	25
Photo C 10 – R1 PXS-2 Left Pin .....	27
Photo C 11 – R1 PXS-2 Right Pin .....	27
Photo C 12 – R1 PXS-2 Downstream .....	28
Photo C 13 – R1 RXS-3 Left Pin .....	30
Photo C 14 – R1 RXS-3 Right Pin .....	30
Photo C 15 – R1 RXS-3 Downstream .....	31
Photo C 16 – R1 PXS-3 Left Pin .....	33
Photo C 17 – R1 PXS-3 Right Pin .....	33
Photo C 18 – R1 PXS-3 Downstream .....	34



**List of Figures**

Figure C 1 - R1 RXS-1 Cross Section Plot..... 19  
Figure C 2 - R1 PXS-1 Cross Section Plot ..... 22  
Figure C 3 – R1 RXS-2 Cross Section Plot ..... 25  
Figure C 4 - R1 PXS-2 Cross Section Plot ..... 28  
Figure C 5 – R1 RXS-3 Cross Section Plot ..... 31  
Figure C 6 – R1 PXS-3 Cross Section Plot..... 34  
Figure C 7 - R1 Longitudinal Profile Single Sheet..... 36  
Figure C 8 - R1 Longitudinal Profile Sheet 1 ..... 37  
Figure C 9 - R1 Longitudinal Profile Sheet 2..... 38  
Figure C 10 - R1 RXS-1 Pebble Count..... 39  
Figure C 11 - R1 PXS-1 Pebble Count ..... 39  
Figure C 12 - R1 RXS-2 Pebble Count..... 40  
Figure C 13 - R1 PXS-2 Pebble Count ..... 40  
Figure C 14 - R1 RXS-3 Pebble Count..... 41  
Figure C 15 - R1 PXS-3 Pebble Count ..... 41

**List of Tables**

Table C 1 - R1 RXS-1 Dimension Data..... 20  
Table C 2 - R1 PXS-1 Dimension Data ..... 23  
Table C 3 - R1 RXS-2 Dimension Data..... 26  
Table C 4 – R1 PXS-2 Dimension Data ..... 29  
Table C 5 - R1 RXS-3 Dimension Data..... 32  
Table C 6 - R1 PXS-3 Dimension Data ..... 35

601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)  
**601 North R1 RXS-1**



**Photo C 1 - R1 RXS-1 Left Pin**




**Photo C 2 - R1 RXS-1 Right Pin**





Photo C 3 - R1 RXS-1 Downstream

Figure C 1 - R1 RXS-1 Cross Section Plot







601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)  
**601 North R1 PXS-1**



**Photo C 4 - R1 PXS-1 Left Pin**



**Photo C 5 - R1 PXS-1 Right Pin**





Photo C 6 - R1 PXS-1 Downstream

Figure C 2 - R1 PXS-1 Cross Section Plot




Table C 2 - R1 PXS-1 Dimension Data

As Built			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description	Station	Elevation	Description
53.09	608.42	r1pxs1	12.95	609.51	PXS1	1.19	609.61	PXS1	51.88	608.449	L pin						
55.26	608.28	r1pxs1	20.84	608.98	PXS1	6.14	609.64	PXS1	52.89	608.442	Ground						
58.31	608.1	r1pxs1	29.15	608.78	PXS1	12.2	609.48	PXS1	61.25	607.991	Ground						
61.27	607.93	r1pxs1ob	38.4	608.59	PXS1	16.17	609.25	PXS1	65.32	607.62	Ground						
63.51	607.51	r1pxs1	45.25	608.91	PXS1	20.69	608.91	PXS1	66.28	607.5	Ground						
65.26	607.06	r1pxs1	50.47	608.43	PXS1	25.16	608.85	PXS1	67.84	606.619	Ground						
66.74	606.73	r1pxs1	51.99	608.46	XS1PL	31.01	608.8	XS1PL	69.11	605.96	Ground						
67.23	606.54	r1pxs1tos	52.65	608.44	PXS1	33.91	608.62	PXS1	70.44	605.808	Ground						
68.32	606	r1pxs1	54.73	608.36	PXS1	37.32	608.55	PXS1	71.57	605.882	Ground						
69.3	605.81	r1pxs1	58.12	608.11	PXS1	39.48	608.54	PXS1	72.41	606.749	Ground						
69.85	605.64	r1pxs1	61.31	607.98	PXS1	43.41	608.44	PXS1	75.52	608.07	Ground						
70.29	605.63	r1pxs1	63.08	607.73	PXS1	46.99	608.52	PXS1	77.69	608.451	Ground						
71.47	605.85	r1pxs1	64.91	607.3	PXS1	49	608.46	PXS1	80.6	608.464	Ground						
72.2	606.29	r1pxs1	66.4	606.89	PXS1	51.77	608.44	PXS1	85.03	608.482	Ground						
72.97	606.58	r1pxs1tos	67.13	606.67	PXS1	52.8	608.37	PXS1	88.3	608.602	Ground						
76.78	608.4	r1pxs1ob	67.45	606.3	PXS1	56.54	608.18	PXS1	91.06	608.452	Ground						
79.08	608.44	r1pxs1	68.2	605.92	PXS1	58.12	608.03	PXS1	91.43	608.459	R pin						
84.66	608.43	r1pxs1	68.74	605.69	PXS1	59.77	608.07	PXS1									
90.83	608.57	r1pxs1	69.88	605.57	PXS1	60.9	607.94	PXS1									
			70.8	605.79	PXS1	61.37	607.83	PXS1									
			72.2	606.28	PXS1	62.65	607.64	PXS1									
			73.6	606.92	PXS1	63.21	607.53	PXS1									
			74.23	607.24	PXS1	63.86	607.45	PXS1									
			75.29	607.9	PXS1	64.8	607.38	PXS1									
			77.22	608.39	PXS1	65.3	607.21	PXS1									
			80.23	608.46	PXS1	65.69	607.09	PXS1									
			85.43	608.49	PXS1	66.21	606.9	PXS1									
			88.97	608.56	PXS1	66.6	606.78	PXS1									
			94.54	608.74	PXS1	67.31	606.51	PXS1									
			99.87	608.95	PXS1	67.46	606.13	PXS1									
			106.73	608.95	PXS1	68.33	605.92	PXS1									
			115.9	609.28	PXS1	68.91	605.6	PXS1									
			128.59	610.92	PXS1	68.94	605.57	PXS1									
			137.66	612.28	PXS1	69.28	605.57	PXS1									
						69.95	605.58	PXS1									
						70.29	605.61	PXS1									
						70.91	605.74	PXS1									
						71.29	606.06	PXS1									
						71.39	606.26	PXS1									
						71.96	606.42	PXS1									
						72.13	606.57	PXS1									
						72.77	606.72	PXS1									
						73.06	607	PXS1									
						73.49	607.29	PXS1									
						74.16	607.44	PXS1									
						74.36	607.56	PXS1									
						75.33	607.93	PXS1									
						75.83	608.25	PXS1									
						76.14	608.35	PXS1									
						76.74	608.44	PXS1									
						77.39	608.32	PXS1									
						78.23	608.38	PXS1									
						78.81	608.38	PXS1									
						79.71	608.39	PXS1									
						80.79	608.5	PXS1									
						81.44	608.44	PXS1									
						82.29	608.45	PXS1									
						83.41	608.43	PXS1									
						85.5	608.49	PXS1									
						86.94	608.45	PXS1									
						87.81	608.56	PXS1									
						89.19	608.52	PXS1									
Bankfull Width (ft)	23.7		Bankfull Width (ft)	24.22		Bankfull Width (ft)	26.01		Bankfull Width (ft)	22.53		Bankfull Width (ft)			Bankfull Width (ft)		
Bankfull Cross Sectional Area (sq ft)	25.7		Bankfull Cross Sectional Area (sq ft)	24.6		Bankfull Cross Sectional Area (sq ft)	24.43		Bankfull Cross Sectional Area (sq ft)	20.63		Bankfull Cross Sectional Area (sq ft)			Bankfull Cross Sectional Area (sq ft)		
Bankfull Mean Depth (ft)	1.09		Bankfull Mean Depth (ft)	1.02		Bankfull Mean Depth (ft)	0.94		Bankfull Mean Depth (ft)	0.92		Bankfull Mean Depth (ft)			Bankfull Mean Depth (ft)		
Bankfull Max Depth (ft)	2.77		Bankfull Max Depth (ft)	2.8		Bankfull Max Depth (ft)	2.8		Bankfull Max Depth (ft)	2.3		Bankfull Max Depth (ft)			Bankfull Max Depth (ft)		
Flood Prone Width (ft)	>100		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)	-		Flood Prone Width (ft)			Flood Prone Width (ft)		
Entrenchment Ratio (ft/ft)	>4.2		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)	-		Entrenchment Ratio (ft/ft)			Entrenchment Ratio (ft/ft)		
Width/Depth Ratio (ft/ft)	21.7		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)	-		Width/Depth Ratio (ft/ft)			Width/Depth Ratio (ft/ft)		
D50 (mm)	11.0		D50 (mm)	0.06		D50 (mm)	0.06		D50 (mm)	0.06		D50 (mm)			D50 (mm)		
D84 (mm)	26.13		D84 (mm)	5.13		D84 (mm)	0.06		D84 (mm)	0.06		D84 (mm)			D84 (mm)		



601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)  
**601 North R1 RXS-2**



**Photo C 7 – R1 RXS-2 Left Pin**




**Photo C 8 – R1 RXS-2 Right Pin**



Photo C 9 – R1 RXS-2 Downstream

Figure C 3 – R1 RXS-2 Cross Section Plot







**601 North R1 PXS-2**



**Photo C 10 – R1 PXS-2 Left Pin**




**Photo C 11 – R1 PXS-2 Right Pin**





Photo C 12 – R1 PXS-2 Downstream

Figure C 4 - R1 PXS-2 Cross Section Plot







601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)  
**601 North R1 RXS-3**



**Photo C 13 – R1 RXS-3 Left Pin**




**Photo C 14 – R1 RXS-3 Right Pin**





Photo C 15 – R1 RXS-3 Downstream

Figure C 5 – R1 RXS-3 Cross Section Plot







601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)  
**601 North R1 PXS-3**



**Photo C 16 – R1 PXS-3 Left Pin**



**Photo C 17 – R1 PXS-3 Right Pin**





Photo C 18 – R1 PXS-3 Downstream

Figure C 6 – R1 PXS-3 Cross Section Plot






Figure C 7 - R1 Longitudinal Profile Single Sheet




Figure C 8 - R1 Longitudinal Profile Sheet 1

601N Reach 1  
Monitoring Profiles Sheet 1




Figure C 9 - R1 Longitudinal Profile Sheet 2

601N Reach 1  
Monitoring Profiles Sheet 2






Figure C 10 - R1 RXS-1 Pebble Count




Figure C 11 - R1 PXS-1 Pebble Count




Figure C 12 - R1 RXS-2 Pebble Count




Figure C 13 - R1 PXS-2 Pebble Count




Figure C 14 - R1 RXS-3 Pebble Count





Figure C 15 - R1 PXS-3 Pebble Count



## Appendix D – Site Photos

### Table of Contents

Photo Points .....	44
Problem Area Photos .....	54
Vegetation Photos .....	59

### List of Photos

Photo Point 1.....	44
Photo Point 2.....	44
Photo Point 3.....	45
Photo Point 4.....	45
Photo Point 5.....	46
Photo Point 6.....	46
Photo Point 7.....	47
Photo Point 8.....	47
Photo Point 9.....	48
Photo Point 10.....	48
Photo Point 11.....	49
Photo Point 12.....	49
Photo Point 13.....	50
Photo Point 14.....	50
Photo Point 15.....	51
Photo Point 16.....	51
Photo Point 17.....	52
Photo Point 18.....	52
Photo Point 19.....	53

**List of Photos (contd.)**

Problem Area Photo 1 .....	54
Problem Area Photo 2 .....	54
Problem Area Photo 3 .....	55
Problem Area Photo 4 .....	55
Problem Area Photo 5 .....	56
Problem Area Photo 6 .....	56
Problem Area Photo 7 .....	57
Problem Area Photo 8 .....	57
Problem Area Photo 9 .....	58
Problem Area Photo 10 .....	58
Photo D 1 - Vegetation Plot N1 .....	59
Photo D 2 - Vegetation Plot N2 .....	59
Photo D 3 - Vegetation Plot N3 .....	60

**Photo Points**



**Photo Point 1**



**Photo Point 2**





**Photo Point 3**



**Photo Point 4**





**Photo Point 5**



**Photo Point 6**





**Photo Point 7**



**Photo Point 8**





**Photo Point 9**



**Photo Point 10**





**Photo Point 11**



**Photo Point 12**





**Photo Point 13**



**Photo Point 14**





**Photo Point 15**



**Photo Point 16**





**Photo Point 17**



**Photo Point 18**





**Photo Point 19**



**Problem Area Photos**



**Problem Area Photo 1**



**Problem Area Photo 2**





**Problem Area Photo 3**



**Problem Area Photo 4**





**Problem Area Photo 5**



**Problem Area Photo 6**





**Problem Area Photo 7**




**Problem Area Photo 8**





**Problem Area Photo 9**



**Problem Area Photo 10**



**Vegetation Photos**



**Photo D 1 - Vegetation Plot N1**



**Photo D 2 - Vegetation Plot N2**





**Photo D 3 - Vegetation Plot N3**

## Appendix E – Vegetation Data

### Table of Contents

Table E 1 – MY2 (2009) Plot N1 Data .....	62
Table E 2 – MY2 (2009) Plot N2 Data .....	62
Table E 3 – MY2 (2009) Plot N3 Data .....	63

**Table E 1 – MY3 (2010) Plot N1 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.16	3.57	12	111		4	20	181	8	4	
2	FP	0.36	5.86	11	101		4	14	127		4	
3	QM	0.65	8.00				0				0	
4	FP	2.80	2.04	14	138	2	4	17	141	3	4	
5	FP	3.08	4.61	44	87		4	16	115		4	
6	FP	3.39	7.01	5	69		4	6	69		4	
7	FP	3.71	9.61	16	174	5	4	19	179	5	4	
8	QN	6.11	2.65	15	135		4	18	193	5	4	
9	BN	6.41	5.14	16	114		4	23	171	3	4	
10	BN	6.92	7.98	25	176	4	4	36	226	11	4	
11	QN	8.80	2.22				0				0	
12	FP	9.35	4.59	11	115		4	15	142	3	4	
13	FP	9.58	7.03	7	63		4	7	63		3	
14	FP	9.72	9.32	8	78		4	10	79		3	

**Table E 2 – MY3 (2010) Plot N2 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.17	0.42				0				0	
2	AT	0.25	3.30				0				0	
3	CO	0.36	6.50				0				0	
4	CO	0.43	9.42				0				0	
5	BN	3.01	2.20	15	123		4	22	173	5	4	
6	QM	3.50	8.67	12	101		4	16	153	6	4	Trunk gnawed
7	QN	3.65	6.16	7	47		4	9	106		4	
8	BN	6.75	9.46	26	191	6	4		275	16	4	
9	BN	6.88	6.85	34	230	10	4		304	19	4	
10	QN	7.05	2.23				0				0	
11	FP	7.15	4.69	23	182	7	4	31	213	10	4	
12	FP	9.21	7.94	32	167	6	4	38	187	9	4	
13	QP	9.64	5.33	6	67		4	7	68		4	
14	Q	9.85	2.74				0				0	

**Table E 3 – MY3 (2010) Plot N3 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
		X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor	ddh (mm)	Height (cm)	DBH (cm)	Vigor	
1	QP	0.75	8.62	9	81		4	16	215	7	4	
2	QM	0.78	6.15	12	129		4	17	212	11	4	Trunk gnawed
3	Q	1.00	3.82				0				0	
4	QP	1.25	1.35	19	225	8	4		362	19	4	
5	FP	3.39	9.33	11	99		4	16	128		4	
6	FP	3.69	6.56	19	136		4	30	226	10	4	
7	FP	3.89	4.00	17	167	5	4	26	238	11	4	
8	BN	3.90	1.38		270	19	4		328	25	4	
9	QP	6.37	8.21				0				0	
10	BN	6.47	3.47	20	231	9	4		329	19	4	
11	BN	6.65	1.20	16	165	3	4		263	10	4	
12	Q	6.88	5.78				0				0	
13	QM	9.23	7.75	4	43		4	5	43		4	
14	QM	9.35	0.41	2	29		4	4	60		4	
15	QM	9.55	2.90	4	36		4	4	37		4	Trunk gnawed
16	BN	9.60	9.94	24	188	8	4		306	23	4	
17	QM	9.67	5.21	13	92		4	16	154	4	4	



## Appendix F – Rainfall Data

Date	Amount (in.)	12/31/2009	0.14
10/12/2009	0.32	1/16/2010	0.46
10/14/2009	0.21	1/17/2010	1.26
10/15/2009	0.36	1/19/2010	0.01
10/16/2009	0.01	1/21/2010	0.82
10/17/2009	0.02	1/22/2010	0.10
10/24/2009	0.21	1/24/2010	0.89
10/27/2009	1.02	1/25/2010	0.94
10/28/2009	0.21	1/30/2010	0.04
10/29/2009	0.01	1/31/2010	0.40
10/31/2009	0.02	2/1/2010	0.08
11/1/2009	0.51	2/2/2010	0.29
11/2/2009	0.01	2/4/2010	0.05
11/10/2009	1.18	2/5/2010	2.69
11/11/2009	2.94	2/9/2010	0.03
11/12/2009	0.51	2/10/2010	0.01
11/13/2009	0.01	2/13/2010	0.06
11/18/2009	0.07	2/15/2010	0.19
11/19/2009	0.03	2/22/2010	0.54
11/20/2009	0.01	2/24/2010	0.09
11/22/2009	0.80	2/25/2010	0.04
11/23/2009	0.57	3/2/2010	0.24
11/25/2009	0.02	3/3/2010	0.25
11/26/2009	0.01	3/10/2010	0.03
11/30/2009	0.10	3/11/2010	0.14
12/2/2009	1.44	3/12/2010	1.03
12/5/2009	0.06	3/14/2010	0.03
12/6/2009	0.01	3/21/2010	0.25
12/8/2009	0.84	3/22/2010	0.02
12/9/2009	0.42	3/26/2010	0.02
12/12/2009	0.05	3/28/2010	0.13
12/13/2009	0.12	3/29/2010	0.64
12/14/2009	0.02	4/8/2010	0.35
12/15/2009	0.01	4/9/2010	0.03
12/18/2009	1.40	4/19/2010	0.01
12/19/2009	0.07	4/20/2010	0.05
12/20/2009	0.01	4/21/2010	0.01
12/21/2009	0.01	4/24/2010	0.14
12/25/2009	2.00	4/25/2010	0.13
12/30/2009	0.19	4/27/2010	0.55

*601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)*

5/3/2010	0.36	7/13/2010	0.05
5/4/2010	0.03	7/16/2010	0.07
5/6/2010	0.01	7/17/2010	0.44
5/11/2010	0.08	7/18/2010	0.04
5/16/2010	1.15	7/19/2010	0.25
5/17/2010	0.62	7/20/2010	0.02
5/18/2010	0.08	7/21/2010	0.19
5/21/2010	0.46	7/22/2010	0.02
5/22/2010	0.27	7/23/2010	0.04
5/23/2010	0.04	7/25/2010	0.03
5/24/2010	0.02	7/27/2010	0.08
5/25/2010	0.08	7/29/2010	0.02
5/28/2010	0.11	7/31/2010	0.02
5/31/2010	1.42	8/1/2010	0.02
6/1/2010	0.05	8/2/2010	0.01
6/2/2010	1.66	8/4/2010	0.02
6/6/2010	0.25	8/5/2010	0.07
6/10/2010	0.15	8/6/2010	0.04
6/11/2010	0.01	8/11/2010	0.04
6/12/2010	0.01	8/12/2010	0.02
6/13/2010	0.13	8/19/2010	0.03
6/14/2010	0.05	8/20/2010	0.01
6/17/2010	0.05	8/22/2010	0.20
6/18/2010	0.05	8/23/2010	0.02
6/19/2010	0.03	8/24/2010	0.01
6/20/2010	0.01	9/3/2010	0.29
6/21/2010	0.02	9/4/2010	0.01
6/22/2010	0.01	9/8/2010	0.04
6/23/2010	0.02	9/9/2010	0.05
6/24/2010	0.04	9/10/2010	0.01
6/25/2010	0.02	9/11/2010	0.01
6/26/2010	0.08	9/12/2010	0.16
6/27/2010	0.04	9/13/2010	0.04
6/28/2010	0.24		
6/29/2010	0.15		
6/30/2010	0.04		
7/1/2010	0.03		
7/2/2010	0.06		
7/6/2010	0.07		
7/7/2010	0.01		
7/9/2010	0.09		
7/12/2010	0.04		

**Appendix G - Morphology Table**




601 North Mitigation Site  
Annual Monitoring Report for 2010 (Year 3)

Morphology and Hydraulic Monitoring Summary																																				
Parameter	601 N R1 RXS-1						601 N R1 PXS-1						601 N R1 RXS-2						601 N R1 PXS-2						601 N R1 RXS-3						601 N R1 PXS-3					
	Riffle						Pool						Riffle						Pool						Riffle						Pool					
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
BF Width (ft)	12.3	10.98	11.7	10.41	-	-	23.7	24.22	26.0	22.5	-	-	14.23	15.61	13.31	13.3	-	-	20.28	18.08	19.54	13.02	-	-	10.5	11	13.1	8.71	-	-	26.94	24.87	22.51	17.55	-	-
Floodprone Width	135	135	135	135.40	-	-	-	-	-	-	-	-	148	148	148	148	-	-	-	-	-	-	-	-	166	166	166	86.15	-	-	-	-	-	-	-	-
BF Cross Sectional	10.4	9.62	9.17	9.02	-	-	25.7	24.6	24.4	20.6	-	-	11.32	11.78	11.42	11.7	-	-	13.44	13.44	13.23	11.64	-	-	6.4	6.624	6.0	5.14	-	-	28.22	24.32	23.50	20.26	-	-
BF Mean Depth	0.84	0.88	0.782	0.87	-	-	1.09	1.016	0.939	0.92	-	-	0.80	0.75	0.86	0.88	-	-	0.66	0.74	0.68	0.89	-	-	0.61	0.602	0.46	0.59	-	-	1.05	0.98	1.04	1.15	-	-
BF Max Depth (ft)	1.51	1.52	1.58	1.57	-	-	2.77	2.82	2.8	2.26	-	-	1.49	1.64	1.58	1.54	-	-	1.91	1.99	1.90	1.89	-	-	0.99	1.19	1.1	1.02	-	-	2.76	2.52	2.62	2.25	-	-
Width/Depth Ratio	14.60	12.54	14.98	12.01	-	-	-	-	-	-	-	-	17.90	20.68	15.52	15.12	-	-	-	-	-	-	-	-	17.12	18.27	28.35	14.75	-	-	-	-	-	-	-	-
Entrenchment Ratio	10.96	12.30	11.52	13.00	-	-	-	-	-	-	-	-	>7	9.5	9.5	11.1	-	-	-	-	-	-	-	-	15.87	15.09	12.7	9.89	-	-	-	-	-	-	-	-
Bank Height Ratio	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-	-	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-	-	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-	-
<b>Substrate</b>																																				
d50 (mm)	6.90	2.86	0.06	17.65	-	-	11.00	2.86	0.06	0.06	-	-	18.97	12.48	5.58	12.08	-	-	17.50	4.68	6.08	8.83	-	-	15.77	8.00	6.28	6.85	-	-	6.90	2.86	0.06	1.10	-	-
d84 (mm)	15.48	6.47	4.85	45	-	-	15.48	6.47	4.85	0.06	-	-	15.48	28.87	20.42	27.30	-	-	34.17	16.00	20.40	36.33	-	-	31.10	25.73	14.12	22.60	-	-	15.48	6.47	4.85	4.68	-	-
<b>Parameter</b>	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5(2012)																				
<b>Pattern</b>	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med																		
Channel Beltwidth	31.59	80.59	48.33	30	82	50.00	31.4	79.44	50	25.43	68.91	46	-	-	-	-	-	-																		
Radius of Meander	13.29	45.23	24.78	15	46	25.00	18.1	35.63	22.09	15.76	33.89	21.66	-	-	-	-	-	-																		
Meander Width	89.19	163.33	119.32	92	165	120.00	87.6	137.7	115.4	95.55	131.9	112.22	-	-	-	-	-	-																		
<b>Profile</b>																																				
Riffle length (ft)	9.69	89.79	33	12	92	34	15.4	89.73	30.74	17.6	86	29	-	-	-	-	-	-																		
Riffle slope (ft/ft)	0.0032	0.0329	0.0136	0.0050	0.0290	0.0140	0.002	0.015	0.006	0.004	0.018	0.008	-	-	-	-	-	-																		
Pool length (ft)	13.84	75.77	35.05	14.6	78	36	7.78	72.77	43.19	10.13	82.55	45	-	-	-	-	-	-																		
Pool spacing (ft)	41.92	144.39	68.08	44	150	70	34.1	120.6	69.57	32.05	118.8	70.57	-	-	-	-	-	-																		
<b>Additional Reach Parameters</b>																																				
Valley Length (ft)	2407																																			
Channel Length	2976						2976						2976						2976						-						-					
Sinuosity	1.24						1.24						1.24						1.24						-						-					
Water Surface	N/A						0.0079						N/A						N/A						-						-					
BF slope (ft/ft)	0.0082						0.0079						0.0079						0.0076						-						-					
Rosgen	C4						C4						C5						C5						-						-					
Habitat Index*	N/A						N/A						N/A						N/A						N/A						N/A					
Macrobenthos*	N/A						N/A						N/A						N/A						N/A						N/A					



- LEGEND**
- DESIGN TOP OF BANK
  - MONITORING ALIGNMENT (ALL YEARS)
  - 2008 (MY1) THALWEG
  - 2008 (MY0) TOP OF BANK
  - 2009 (MY2) THALWEG
  - 2009 (MY2) TOP OF BANK
  - 2010 (MY3) THALWEG
  - 2010 (MY3) TOP OF BANK



Direction  
of Flow

EASEMENT

601N R1 RXS-3  
STA:121+55

601N R1 PXS-3  
STA: 126+54

601N YEAR 2010 (MY3)  
MONITORING

NCDENR-EEP  
RALEIGH, NC

UNION COUNTY, NC

601N - REACH 1

BIOLOGICAL & AGRICULTURAL ENGINEERING  
WEAVER LABS CAMPUS BOX 7625  
NORTH CAROLINA STATE UNIVERSITY  
RALEIGH NC 27695

NO.	NOTES:	DRN	CHK	DATE

DATE: 10/15/2010

PROJECT NO.: 06054-B

FILENAME: 601N.DWG

SHEET NO.: 2 OF 2