

# 601 North Stream Restoration Project Annual Monitoring Report

**Monitoring Year: 2011**

**Monitoring Year: 4**

**As-built Date: 2008**

**NCEEP Project Number: D 06054-A**



**Submitted to:**

NCDENR-Ecosystem Enhancement Program  
1619 Mail Service Center  
Raleigh, NC 27699-1619

**Prepared for:**

Environmental Banc and Exchange  
909 Capability Drive Suite 3100  
Raleigh, NC 27606



**Prepared by:**

North Carolina State University  
Department of Biological and Agricultural Engineering  
3100 Faucette Drive / Campus Box 7625  
Raleigh, NC 27695-7625



# **601 North Stream Restoration Project Annual Monitoring Report**

**Year: 2011 Monitoring Year: 4**

**NCEEP Project Number: D 06054-A**

## Table of Contents

Table of Contents .....	1
1.0 Executive Summary .....	2
2.0 Introduction.....	3
2.1 Project Description.....	3
2.2 Project Objectives .....	4
2.3 Project History .....	5
3.0 Project Condition and Monitoring Results .....	6
3.1 Vegetation Assessment .....	6
3.1.1 Vegetation Success Criteria .....	6
3.1.2 Description of Vegetation Monitoring.....	6
3.1.3 Results of Vegetation Monitoring.....	7
3.2 Stream Assessment .....	9
3.2.1 Stream Success Criteria .....	9
3.2.2 Stream Morphology Monitoring Plan.....	9
3.2.3 Stream Morphology Monitoring Results .....	10
3.2.4 Problem Areas.....	10
3.3 Rainfall Data .....	12
4.0 Conclusions.....	13
Appendix A – As Built Survey .....	14
Appendix B – MY4 Survey .....	15
Appendix C – Profile, Cross Sections, and Pebble Counts.....	16
Appendix D – Site Photos.....	42
Appendix E – Vegetation Data .....	56
Appendix F – Rainfall Data .....	59
Appendix G – Morphology Table.....	61

#

## 1.0 Executive Summary

This Annual Monitoring Report documents the results of monitoring activities during the 2011 (MY4) growing season on the 601 North Stream Restoration Project. Construction of the site, including planting of trees, was completed in March 2008. The 2011 data documents results from the fourth year of geomorphic and vegetation monitoring at the site.

The design of the 601 North Stream Restoration Project involved a major stream restoration. After construction, it was determined that the project generated 3,036 feet of stream restoration. The As-Built Survey is included as Appendix B.

This Annual Monitoring Report presents data from three vegetation monitoring plots, one crest gauge, one rain gauge, six cross sections, approximately 3,000 linear feet of profile survey and photographic reference locations, as specified in the approved Restoration Plan for the site.

The NOAA Regional Rainfall database was used to validate the onsite automatic rain gauge precipitation data. Although dryer conditions typically develop during the second and third quarters in this region, the entire monitoring year had normal rainfall at this site for the second year in a row. The total annual rainfall was 31.2 inches, allowing excellent vegetation growth.


The 2011 vegetation monitoring documented the surviving planted stem density for the plots between 323 and 566 stems per acre. The average density was 459 stems per acre. This represents a survival rate of approximately 76% based on a baseline density of 608 stems per acre. The site is on track to achieve the final vegetative success criteria of 260 five-year-old planted stems surviving per acre at the end of five years of monitoring.

No bankfull events were recorded during the MY 4 period. The restored stream channel has remained stable and is providing the intended habitat and hydrologic functions. The minor pre-existing problem areas of concern are improving with the growth of vegetation. All monitored cross sections and the longitudinal profile for 2011 display very little adjustment in stream dimension.

## 2.0 Introduction

### 2.1 Project Description

Figure 1 – 601 North Location Map



The 601 North site is located approximately 10 miles south of Monroe in Union County (see Figure 1). The property is located off of McManus Circle, SR 2110, from Pageland Highway/US Hwy 601 South. The property is accessed by a gravel farm road off McManus Circle.

The project is a restoration of approximately 3,000 linear feet of unnamed tributary to Wicker Branch in the Yadkin Pee-Dee River Basin. The project is made up of an upper and lower section of UT, referred to as Reach 1 for monitoring. Reach 1 stationing is summarized in Table 1. The 601 North site has a drainage area of 0.23  $\text{mi}^2$  in the upper section and 0.3  $\text{mi}^2$  in the lower section.

The dominant historic land use was originally timber production followed by intensive agricultural production of crops including corn, soybeans, and winter wheat. The channel was straightened and channelized for agricultural purposes. This led to an incised condition with little to no floodplain access.

**Table 1 – 601 North Monitoring Reaches**

<b>Reach Name</b>	<b>As-Built Length (ft.)</b>	<b>Monitoring Stations</b>	<b>Restoration Approach</b>
UT/Reach 1	3,036	100+21 – 130+31	Restoration (Priority I/II)
<b>Total</b>	3,036	3,010	

## 2.2 Project Objectives

The 601 North site was identified by EBX to support the NC EEP full delivery mitigation process. The objective of the project was to produce a minimum of 3,000 stream mitigation units (SMU) to NC EEP through the full delivery process in the Yadkin Pee-Dee River 03040105 hydrologic unit.

Due to the incised condition of the channel and lack of access to the floodplain, the existing channel was abandoned and a Priority I Natural Channel Design approach was selected for the majority of the project. The last 1,000 feet of the project utilizes some Priority II approaches to create a lower elevation flood plain in order to meet the required elevations at the confluence with Wicker Branch. Given the valley type VIII drainage, a C4 channel was chosen as the design channel. Due to the coarseness of the native bed material, few structures were utilized in the design.

Monitoring of the 601 North site is required to demonstrate successful mitigation based on the success criteria specified in the Restoration Plan. Stream and vegetation monitoring are conducted on an annual basis. This Annual Monitoring Report documents the results of the monitoring for 2011 (MY4).

The as-built data documented 3,036 linear feet of stream restoration. The stream restoration will provide multiple ecological and water quality benefits within the Yadkin Pee-Dee River Basin. Those benefits are as follows:

**Hydrology:**

- Re-establishing floodplain connection by raising bed elevations
- Increase flood storage by re-establishing floodplain

**Water Quality:**

- Reducing turbidity by reducing sediment inputs
- Reducing water temperatures by providing shading
- Increasing/ stabilizing oxygen levels by reducing BOD/COD and increasing re-oxygenating turbulence

**Habitat:**

- Improve bed habitat by increasing riffle-pool diversity, reducing sediment deposition, and improving low flow water depths
- Improve bank habitat by increasing stability and woody biomass
- Improve floodplain habitat by establishing micro-topography and hydrology, removing invasive vegetation, and increasing habitat diversity
- Improve food web dynamics by adding biomass (such as detritus, wood debris, and leaf matter) and re-establishing floodplain connection

**2.3 Project History**

This project was identified by EBX in the winter of 2006.

**Table 2 – 601 North Site History**  
**Project Activity and Reporting History**

Activity or Report	Data Collection Complete	Actual Completion or Delivery
Restoration Plan	February 2007	April 2007
Final Design - 90%	N/A	July 2007
Construction	N/A	February 2008
Temporary S&E mix applied to entire project area	N/A	February 2008
Permanent seed mix applied to reach	N/A	February 2008
Bare roots and live stakes	N/A	March 2008
Mitigation Plan / As-built (Monitoring Baseline)	March 2008	June 2008
Year 1 Monitoring	March 2009	March 2009
Year 2 Monitoring	October 2009	December 2009
Year 3 Monitoring	October 2010	December 2010
Year 4 Monitoring	September 2011	November 2011
Year 5 Monitoring	September 2012	-

### 3.0 Project Condition and Monitoring Results

#### 3.1 Vegetation Assessment

##### 3.1.1 Vegetation Success Criteria

Successful establishment of vegetation in riparian areas will be the survival of 260 planted stems following Year 5 monitoring. The interim vegetative success criteria will be the survival of at least 320 planted stems per acre at the end of Year 3 monitoring. Up to 20% of the site species composition may be comprised of volunteers. Remedial action may be required should volunteers present a problem or exceed 20% composition.

A digital image photo log will be used to subjectively evaluate the restoration site over time. A series of images over the five year monitoring period should demonstrate maturation of planted vegetation and volunteer species.

##### 3.1.2 Description of Vegetation Monitoring

Three semi-permanent vegetation plots were established within the planted restoration areas to monitor the success of planted vegetation. The vegetation plots are 0.01 hectares in size. The vegetation plots are distributed across the site, but the precise location and orientation of the plots was random (see location on as-built drawings.) The plots cover approximately two percent of the site. Seven species were planted on site (see Table 3).

**Table 3 – 601 North Planted Species**

Common Name	Scientific Name	Abbreviations
Paw Paw	<i>Asimina triloba</i>	AT
River Birch	<i>Betula nigra</i>	BN
Shag Bark Hickory	<i>Carya ovate</i>	CO
Green Ash	<i>Fraxinus pennsylvanica</i>	FP
Swamp Chestnut Oak	<i>Quercus michauxii</i>	QM
Water Oak	<i>Quercus nigra</i>	QN
Willow Oak	<i>Quercus phellos</i>	QP

Each of the planted stems inside the plots was flagged to help in locating them in the future.

The taxonomic standard for vegetation used in this report was based on “Manual of the Vascular of the Carolinas”, by Albert E Radford et al. The vegetation monitoring protocol used for collecting vegetation data was established for this project in 2000 by the Wetland Restoration Program (WRP) and Karen Hall of NCSU.



### 3.1.3 Results of Vegetation Monitoring

601 North is characterized by Goldenrod, Blackberry, and Groundsel tree (*Baccharis halimifolia*). All of the surviving plot plantings are in excellent vigor with few exceptions. Due to recent rain, the stream had pools in the meanders, but no flow was observed. Vegetation along the banks is still stunted so little shade is present to keep upland vegetation from growing in the channel. Due to Groundsel tree obscuring the origin corner of plot N2, two plot photographs were taken adjacent to the origin. A few areas have sparse vegetation, which is slowly filling in, but overall, the site appears to be doing well. No trees were lost from the spring monitoring and the site appears to be stable. No impacts were observed, however farm activities have the field abutting one corner of Plot N1.

Original planting density, based on the three 0.01 hectare plots, (100 square meters) was 608 stems per acre. The current density is 459 stems per acre which represents a survival rate of approximately 76%. The planted stems in the monitoring plots ranged from 323 to 566 stems per acre. This site has met the interim success criteria of 360 stems per acre after three years and is on track to meet the final criteria of 260 stems per acre after five years.

**Table 4 - Baseline Stem Counts**

601 North Baseline Stem Data									
601 North May 2008 (Baseline)									
Plot	PLANTED SPECIES								PLANTED STEMS
	AT	BN	CO	FP	QM	QN	QP	Q	
N1		2		9	1	2			14
N2	2	3	2	2	1	2	1	1	14
N3		4		3	5		3	2	17
TOTALS	2	9	2	14	7	4	4	3	45
Percent %	4.4	20	4.4	31.1	15.6	8.9	8.9	6.7	100

**Table 5 – MY4 (2011) Stem Counts**

601 North September 2011 (MY4)									
Plot	PLANTED SPECIES								LIVE PLANTED STEMS
	AT	BN	CO	FP	QM	QN	QP	Q	
N1		2		9		1			12
N2		3		2	1	1	1		8
N3		4		3	5		2		14
TOTALS	0	9	0	14	6	2	3	0	34
Percent %	0	26.5	0	41.2	17.6	5.9	8.8	0	100

**Table 6 - Baseline Stems per Acre**

<b>601 North Monitoring Plots Baseline Data</b>					
601 North May 2008 (Baseline)					
Plot	Trees	Plot size	Plot size	Plot size	Stems
	n <sub>i</sub>	m <sup>2</sup>	ft <sup>2</sup>	acre	per acre
N1	14	100	1076	0.0247	566
N2	14	100	1076	0.0247	566
N3	17	100	1076	0.0247	688
<b>Totals:</b>	45	300	3228	0.074	
Stems per plot	15			Average	608

**Table 7 – MY4 (2011) Stems per Acre**

<b>601 North Fall Monitoring Data</b>					
601 North September 2011 (MY4)					
Plot	Trees	Plot size	Trees	Percent	Stems
	n <sub>i</sub>	m <sup>2</sup>	Loss	Loss	per acre
N1	12	100	0	0.000	485
N2	8	100	0	0.000	323
N3	14	100	0	0.000	566
<b>Totals:</b>	34	300	0	0.000	
Stems per plot	11.33333			Average	459

## 3.2 Stream Assessment

### 3.2.1 Stream Success Criteria

As stated in the approved Mitigation Plan, the stream restoration criteria for the site includes the following:

Bankfull Events: A minimum of two bankfull flow events must be documented within the five-year monitoring period.

Cross-Sections: There should be little change in as-built cross sections. Cross sections shall be classified using the Rosgen stream classification method and all monitored cross-sections should fall within the quantitative parameters defined for C type channel.

Longitudinal Profiles: The longitudinal profiles should show that the bedform features are remaining stable, e.g. they are not aggrading or degrading. Bedforms observed should be consistent with those observed in C type channels.

Photo Reference Stations: Photographs will be used to subjectively evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation and effectiveness of erosion control measures.

### 3.2.2 Stream Morphology Monitoring Plan

Stream monitoring will document the stability of the restored channel. Monitoring will occur for 5 years or until the final success criteria have been achieved, whichever is longer. Monitoring methods used are based on US Army Corps of Engineering guidance documents and NC Division of Water Quality guidance documents.

#### ***Cross Sections***

Two permanent cross sections, one at a riffle and one at a pool were installed for every 1,000 linear feet of restored stream. Each cross section was marked with permanent pins on both banks. Each cross section is tied to a benchmark to allow for comparison for data each year. The cross section survey takes into account water surface and all breaks in slope including thalweg, top of bank, and bankfull if present.

#### ***Longitudinal Profile***

Longitudinal profile is surveyed once every year for five years or until the final success criteria are met. The longitudinal survey will include thalweg, water surface, bankfull and top of bank.

Each survey point will occur at the head, midpoint, and end of each feature and the invert of each structure. The survey will be tied to a permanent benchmark.

### ***Hydrology***

Bankfull events will be monitored for the length of the monitoring period. One crest gauge is installed on site to capture bankfull events. Photographs of high water marks, wrack lines and sediment deposition will also be used to document these events.

### ***Photo Reference Stations***

Photographs will be taken at the same locations each year for the length of the monitoring period. These photos will document the progression of the site from year to year.

### **3.2.3 Stream Morphology Monitoring Results**

Stream conditions are stable. Bank vegetation is established and providing the stability as intended. The original coir matting is still in place but degrading also as planned. Water was in the channel but flow was not present during the survey. Stream features including pools and riffles are remaining stable. All structures appear to be stable. Constructed riffles are holding grade with no down cutting or headcuts observed.

### ***Cross Sections***

The survey data was collected in September 2011, and the results are presented in Appendix C. Cross sections appear to be stable.

### ***Longitudinal Profile***

The longitudinal profile survey was conducted in September 2011, and the results are presented in Appendix C. The profile survey showed little change in channel dimensions or profile. The presence of water in the channel enabled a much improved survey of the profile and identification of pools.

### ***Hydrology***

No bankfull events were documented during this year of monitoring by a crest gauge. The two largest rainfall events were recorded in September 2010 and May 2011. Both events developed stages below bankfull, as evidenced by the maximum stage recorder.

### **3.2.4 Problem Areas**

There were nine problem areas identified from MY 2 (2009). Each of these problem areas were minor bank erosion issues. With two years of normal rainfall all of these identified areas are resolving themselves with improved vegetative cover providing the needed bank stability. All of the MY 2 (2009) problem areas are stable but vegetative recovery is slower in some due to soil conditions. A new tenth problem area (PA10 MY3) was identified at station 119+24 where the top of bank was eroding outside the coir matting. The improved soil moisture, lack of bankfull

events and normal rainfall patterns enabled the reestablishment of the vegetation and the area is stable and no longer a problem area.


**Table 8 - 601 North MY4 Problem Areas**

<b>ID</b>	<b>Year Identified</b>	<b>Station</b>	<b>Description/ recommendation</b>
PA1	MY2	130+42 –130+62	Corrected
PA2	MY2	130+00 –130+75	Corrected
PA3	MY2	129+49 –129+76	Corrected
PA4	MY2	128+72 – 129+39	Corrected
PA5	MY2	128+12 – 128+65	Corrected
PA6	MY2	127+50 – 127+94	Corrected
PA7	MY2	126+70 – 127+24	Corrected
PA8	MY2	125+20 – 125+58	Corrected
PA9	MY2	121+50 –122+11	Corrected
PA10	MY3	119+24 – 119+61	Corrected

### 3.3 Rainfall Data

Rainfall data is collected by an automated rain gauge and confirmed with a manual rain gauge. The site data was validated with NOAA Regional Rainfall Database which has rainfall data for nearby locations. Rainfall data shows that normal rainfall occurred throughout the monitoring period. The average monthly peak for the 2011 monitoring period was 0.79 inches with a maximum of 1.45 inches occurring in September. The average monthly sum was 2.40 inches with a maximum of 4.24 inches occurring in December. The total rainfall for the year at this site was 31.2 inches. Complete rainfall data is shown in Appendix F.

Figure 2 - MY4 20011 Rainfall Data Summary



## **4.0 Conclusions**

Overall stream dimension, pattern, and profile are stable with only minor erosional problem areas. Drought conditions that threatened vegetation in 2008 and 2009 have eased, and riparian vegetation is flourishing with two consecutive years of normal rainfall. The entire channel had water but was not flowing during data collection. All stream structures appear stable and properly functional. Overall, the site is on track to achieve the stream stability and vegetative success criteria specified in the Restoration Plan. Monitoring will continue through 2012.


## **Appendix A - As Built Survey**



## **Appendix B – MY4 (2011) Survey**

**Figure B 1 - 601 North Reach 1 Sheet 1**

**Figure B 2 - 601 North Reach 1 Sheet 2**



**LEGEND**


—	DESIGN TOP OF BANK
- - -	MONITORING ALIGNMENT (ALL YEARS)
—	2008 (MY1) THALWEG
—	2008 (MY1) TOP OF BANK
—	2009 (MY2) THALWEG
—	2009 (MY2) TOP OF BANK
—	2009 (MY3) THALWEG
—	2009 (MY3) TOP OF BANK
—	2010 (MY4) THALWEG
—	2010 (MY4) TOP OF BANK
—	2011 (MY4) THALWEG
—	2011 (MY4) TOP OF BANK

SHEET NO. <b>1</b> OF <b>2</b>	FILENAME 601N.DWG	PROJECT NO. 06054-B	DATE 03/20/2009	601N YEAR 01 (MY1) MONITORING	NCDENR-EEP RALEIGH, NC	BIOLOGICAL & AGRICULTURAL ENGINEERING WEAVER LABS CAMPUS BOX 7625 NORTH CAROLINA STATE UNIVERSITY RALEIGH NC 27695	NO.	NOTES:	DRN	CHK	DATE
				UNION COUNTY, NC	601N - REACH 1						



**LEGEND**

	DESIGN TOP OF BANK
	MONITORING ALIGNMENT (ALL YEARS)
	2008 (MY1) THALWEG
	2008 (MY1) TOP OF BANK
	2009 (MY2) THALWEG
	2009 (MY2) TOP OF BANK
	2010 (MY3) THALWEG
	2010 (MY3) TOP OF BANK
	2011 (MY4) THALWEG
	2011 (MY4) TOP OF BANK



NO.	NOTES:	DRN	CHK	DATE

BIOLOGICAL & AGRICULTURAL ENGINEERING  
 WEAVER LABS CAMPUS BOX 7625  
 NORTH CAROLINA STATE UNIVERSITY  
 RALEIGH NC 27695

NCDENR-EEP  
RALEIGH, NC

601N - REACH 1

601N YEAR 01 (MY1)  
MONITORING

UNION COUNTY, NC

DATE: 03/20/2009

PROJECT NO.: 06054-B

FILENAME: 601N.DWG

SHEET NO. 2 OF 2

## Appendix C – Profile, Cross Sections, and Pebble Counts

### Table of Contents

601 North R1 RXS-1 .....	18
601 North R1 PXS-1 .....	21
601 North R1 RXS-2 .....	24
601 North R1 PXS-2 .....	27
601 North R1 RXS-3 .....	30
601 North R1 PXS-3 .....	33

### List of Photos

Photo C 1 - R1 RXS-1 Left Pin .....	18
Photo C 2 - R1 RXS-1 Right Pin .....	18
Photo C 3 - R1 RXS-1 Downstream .....	19
Photo C 4 - R1 PXS-1 Left Pin .....	21
Photo C 5 - R1 PXS-1 Right Pin .....	21
Photo C 6 - R1 PXS-1 Downstream .....	22
Photo C 7 – R1 RXS-2 Left Pin .....	<b>Error! Bookmark not defined.</b>
Photo C 8 – R1 RXS-2 Right Pin .....	<b>Error! Bookmark not defined.</b>
Photo C 9 – R1 RXS-2 Downstream .....	25
Photo C 10 – R1 PXS-2 Left Pin .....	27
Photo C 11 – R1 PXS-2 Right Pin .....	27
Photo C 12 – R1 PXS-2 Downstream .....	28
Photo C 13 – R1 RXS-3 Left Pin .....	30
Photo C 14 – R1 RXS-3 Right Pin .....	30
Photo C 15 – R1 RXS-3 Downstream .....	31
Photo C 16 – R1 PXS-3 Left Pin .....	33
Photo C 17 – R1 PXS-3 Right Pin .....	33
Photo C 18 – R1 PXS-3 Downstream .....	34

## List of Figures

Figure C 1 - R1 RXS-1 Cross Section Plot.....	19
Figure C 2 - R1 PXS-1 Cross Section Plot .....	22
Figure C 3 – R1 RXS-2 Cross Section Plot .....	25
Figure C 4 - R1 PXS-2 Cross Section Plot .....	28
Figure C 5 – R1 RXS-3 Cross Section Plot .....	31
Figure C 6 – R1 PXS-3 Cross Section Plot .....	34
Figure C 7 - R1 Longitudinal Profile Single Sheet.....	36
Figure C 8 - R1 Longitudinal Profile Sheet 1 .....	37
Figure C 9 - R1 Longitudinal Profile Sheet 2.....	38
Figure C 10 - R1 RXS-1 Pebble Count.....	39
Figure C 11 - R1 PXS-1 Pebble Count .....	39
Figure C 12 - R1 RXS-2 Pebble Count.....	40
Figure C 13 - R1 PXS-2 Pebble Count .....	40
Figure C 14 - R1 RXS-3 Pebble Count.....	41
Figure C 15 - R1 PXS-3 Pebble Count .....	41

## List of Tables

Table C 1 - R1 RXS-1 Dimension Data.....	20
Table C 2 - R1 PXS-1 Dimension Data .....	23
Table C 3 - R1 RXS-2 Dimension Data.....	26
Table C 4 – R1 PXS-2 Dimension Data .....	29
Table C 5 - R1 RXS-3 Dimension Data.....	32
Table C 6 - R1 PXS-3 Dimension Data .....	35

**601 North R1 RXS-1**



**Photo C 1 - R1 RXS-1 Left Pin**




**Photo C 2 - R1 RXS-1 Right Pin**



Photo C 3 - R1 RXS-1 Downstream

Figure C 1 - R1 RXS-1 Cross Section Plot







601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)  
**601 North R1 PXS-1**



**Photo C 4 - R1 PXS-1 Left Pin**




**Photo C 5 - R1 PXS-1 Right Pin**



Photo C 6 - R1 PXS-1 Downstream

Figure C 2 - R1 PXS-1 Cross Section Plot





601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)  
**601 North R1 RXS-2**



**Photo C 7 – R1 RXS-2 Left Pin**




**Photo C 8 – R1 RXS-2 Right Pin**



Photo C 8 – R1 RXS-2 Downstream

Figure C 3 – R1 RXS-2 Cross Section Plot





**601 North R1 PXS-2**



**Photo C 9 – R1 PXS-2 Left Pin**




**Photo C 10 – R1 PXS-2 Right Pin**



Photo C 11 – R1 PXS-2 Downstream

Figure C 4 - R1 PXS-2 Cross Section Plot







601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)  
**601 North R1 RXS-3**



**Photo C 12 – R1 RXS-3 Left Pin**




**Photo C 13 – R1 RXS-3 Right Pin**



Photo C 14 – R1 RXS-3 Downstream

Figure C 5 – R1 RXS-3 Cross Section Plot





601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)  
**601 North R1 PXS-3**



**Photo C 15 – R1 PXS-3 Left Pin**



**Photo C 16 – R1 PXS-3 Right Pin**



Photo C 17 – R1 PXS-3 Downstream

Figure C 6 – R1 PXS-3 Cross Section Plot






Figure C 7 - R1 Longitudinal Profile Single Sheet

601N Reach 1  
Monitoring Profiles Single Sheet






Figure C 8 - R1 Longitudinal Profile Sheet 1




Figure C 9 - R1 Longitudinal Profile Sheet 2

601N Reach 1  
Monitoring Profiles Sheet 2 of 2




Figure C 10 - R1 RXS-1 Pebble Count




Figure C 11 - R1 PXS-1 Pebble Count




Figure C 12 - R1 RXS-2 Pebble Count




Figure C 13 - R1 PXS-2 Pebble Count




Figure C 14 - R1 RXS-3 Pebble Count





Figure C 15 - R1 PXS-3 Pebble Count



## Appendix D – Site Photos

### Table of Contents

Photo Points .....	44
Vegetation Photos .....	54

### List of Photos

Photo Point 1 .....	44
Photo Point 2 .....	44
Photo Point 3 .....	45
Photo Point 4 .....	45
Photo Point 5 .....	46
Photo Point 6 .....	46
Photo Point 7 .....	47
Photo Point 8 .....	47
Photo Point 9 .....	48
Photo Point 10 .....	48
Photo Point 11 .....	49
Photo Point 12 .....	49
Photo Point 13 .....	50
Photo Point 14 .....	50
Photo Point 15 .....	51
Photo Point 16 .....	51
Photo Point 17 .....	52
Photo Point 18 .....	52
Photo Point 19 .....	53

**List of Photos (contd.)**

Photo D 1 - Vegetation Plot N1 ..... 54  
Photo D 2A- Vegetation Plot N2 ..... 54  
Photo D 2B- Vegetation Plot N2 ..... 55  
Photo D 3 - Vegetation Plot N3 ..... 55

**Photo Points**



**Photo Point 1**



**Photo Point 2**





**Photo Point 3**



**Photo Point 4**



**Photo Point 5**



**Photo Point 6**



**Photo Point 7**



**Photo Point 8**



**Photo Point 9**



**Photo Point 10**



**Photo Point 11**



**Photo Point 12**



**Photo Point 13**



**Photo Point 14**



**Photo Point 15**



**Photo Point 16**



**Photo Point 17**



**Photo Point 18**





**Photo Point 19**

**Vegetation Photos**



**Photo D 1 - Vegetation Plot N1**



**Photo D 2A - Vegetation Plot N2**



**Photo D 3B - Vegetation Plot N2**



**Photo D 4 - Vegetation Plot N3**

## Appendix E – Vegetation Data

### Table of Contents

Table E 1 – MY2 (2009) Plot N1 Data.....	57
Table E 2 – MY2 (2009) Plot N2 Data.....	57
Table E 3 – MY2 (2009) Plot N3 Data.....	58

**Table E 1 – MY4 (2011) Plot N1 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	FP	0.16	3.57		249		4		280	20	4	
2	FP	0.36	5.86		174	6	4		283	16	4	
3	QM	0.65	8.00									
4	FP	2.80	2.04		173	6	4	24	182	8	4	
5	FP	3.08	4.61		150	4	4	21	162	6	4	
6	FP	3.39	7.01	7	81		3	10	99		4	
7	FP	3.71	9.61		233	10	4		282	16	4	
8	QN	6.11	2.65		226	9	4	31	239	12	4	
9	BN	6.41	5.14		195	6	4	33	249	12	4	
10	BN	6.92	7.98		264	18	4		323	25	4	
11	QN	8.80	2.22									
12	FP	9.35	4.59		174	4	4	19	195	7	4	
13	FP	9.58	7.03	7	65		3	7	66		3	
14	FP	9.72	9.32	10	84		3	11	95		3	

**Table E 2 – MY4 (2011) Plot N2 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
				ddh	Height	DBH	Vigor	ddh	Height	DBH	Vigor	
		X (m)	Y (m)	(mm)	(cm)	(cm)		(mm)	(cm)	(cm)		
1	AT	0.17	0.42									
2	AT	0.25	3.30									
3	CO	0.36	6.50									
4	CO	0.43	9.42									
5	BN	3.01	2.20		218	12	4		297	23	4	
6	QM	3.50	8.67		202	11	4	31	248	18	4	
7	QN	3.65	6.16		141	2	4	16	188	7	4	
8	BN	6.75	9.46		324	28	4		418	38	4	
9	BN	6.88	6.85		363	32	4		429	41	4	
10	QN	7.05	2.23									
11	FP	7.15	4.69		278	17	4		336	25	4	
12	FP	9.21	7.94		272	16	4		299	20	4	
13	QP	9.64	5.33	10	105		4	14	164	3	4	
14	Q	9.85	2.74									

**Table E 3 – MY4 (2011) Plot N3 Data**

No	Species	Coordinates		Spring Data				Fall Data				Notes
		X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor	ddh (mm)	Height (cm)	DBH (cm)	Vigor	
1	QP	0.75	8.62		226	12	4		313	20	4	
2	QM	0.78	6.15	4	69		4	8	134		4	
3	Q	1.00	3.82									
4	QP	1.25	1.35		390	22	4		418	30	4	
5	FP	3.39	9.33		146	2	4	24	167	5	4	
6	FP	3.69	6.56		251	19	4		283	26	4	
7	FP	3.89	4.00		275	20	4		302	25	4	
8	BN	3.90	1.38		342	39	4		437	48	4	
9	QP	6.37	8.21									
10	BN	6.47	3.47		369	29	4		456	40	4	
11	BN	6.65	1.20		287	18	4		366	26	4	
12	Q	6.88	5.78									
13	QM	9.23	7.75	6	95		4	11	164	4	4	
14	QM	9.35	0.41		11		4	4	45		4	
15	QM	9.55	2.90	4	54		4	8	39		4	Browsed, Trunk gnawed
16	BN	9.60	9.94		348	36	4		461	64	4	
17	QM	9.67	5.21	6	130		4	16	177	5	4	

Species Code

AT = Asimina triloba

BN = Betula nigra

CO = Carya ovata

FP = Fraxinus pennsylvanica

QM = Quercus michauxii

QN = Quercus nigra

QP = Quercus phellos

Q = Quercus species unknown

Vigor Code

4 = Excellent

3 = Good

2 = Weak

1 = Unlikely to survive

0 = Dead

M = Missing

## Appendix F – Rainfall Data

Date	Rainfall (in.)		
		1/7/2011	0.01
		1/11/2011	0.2
9/17/2010	0.11	1/12/2011	0.18
9/18/2010	0.01	1/13/2011	0.09
9/26/2010	0.69	1/14/2011	0.04
9/27/2010	0.65	1/16/2011	0.01
9/28/2010	0.01	1/17/2011	0.09
9/29/2010	1.45	1/18/2011	0.07
9/30/2010	0.26	1/19/2011	0.02
10/14/2010	0.02	1/20/2011	0.08
10/20/2010	0.07	1/25/2011	0.01
10/25/2010	0.05	1/26/2011	0.14
10/26/2010	0.02	2/1/2011	0.04
10/27/2010	0.01	2/2/2011	0.38
10/30/2010	0.01	2/3/2011	0.03
11/5/2010	0.01	2/4/2011	0.36
11/7/2010	0.01	2/5/2011	0.41
11/8/2010	0.06	2/6/2011	0.7
11/16/2010	0.07	2/7/2011	0.02
11/17/2010	0.01	2/8/2011	0.01
11/18/2010	0.08	2/10/2011	0.11
11/19/2010	0.1	2/25/2011	0.07
11/23/2010	0.09	2/28/2011	0.52
11/24/2010	0.01	3/1/2011	0.46
11/25/2010	0.01	3/2/2011	0.19
11/26/2010	0.17	3/6/2011	0.28
11/30/2010	0.16	3/7/2011	0.65
12/1/2010	0.56	3/9/2011	0.24
12/4/2010	0.04	3/10/2011	0.23
12/11/2010	0.04	3/11/2011	0.45
12/12/2010	0.38	3/15/2011	0.04
12/16/2010	0.05	3/16/2011	0.03
12/18/2010	0.28	3/17/2011	0.01
12/19/2010	0.01	3/24/2011	0.1
12/25/2010	0.19	3/26/2011	0.19
12/26/2010	0.11	3/27/2011	0.08
12/27/2010	0.13	3/28/2011	0.05
1/1/2011	0.23	3/29/2011	0.89
1/2/2011	0.09	3/30/2011	0.26
1/5/2011	0.03	3/31/2011	0.09
1/6/2011	0.03		

*601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)*

4/1/2011	0.03	6/23/2011	0.01
4/2/2011	0.01	6/24/2011	0.02
4/3/2011	0.11	6/25/2011	0.01
4/5/2011	0.13	6/28/2011	0.13
4/6/2011	0.35	6/29/2011	0.17
4/7/2011	0.02	7/4/2011	0.04
4/9/2011	0.1	7/5/2011	0.01
4/10/2011	0.07	7/8/2011	0.01
4/12/2011	0.01	7/9/2011	0.01
4/16/2011	0.01	7/12/2011	0.01
4/21/2011	0.01	7/15/2011	0.04
4/22/2011	0.01	7/15/2011	0.03
4/23/2011	0.04	7/24/2011	0.61
4/24/2011	0.06	7/25/2011	0.46
4/26/2011	0.05	7/26/2011	0.14
4/28/2011	0.13	7/30/2011	0.39
4/29/2011	0.02	7/31/2011	1.37
4/30/2011	0.01	8/1/2011	0.01
5/3/2011	0.01	8/3/2011	0.02
5/4/2011	0.64	8/5/2011	0.72
5/5/2011	0.06	8/6/2011	0.03
5/6/2011	0.03	8/8/2011	0.2
5/11/2011	0.66	8/9/2011	0.02
5/12/2011	0.01	8/11/2011	0.37
5/13/2011	0.02	8/12/2011	0.01
5/14/2011	0.17	8/13/2011	0.26
5/15/2011	0.01	8/22/2011	0.78
5/16/2011	0.01	8/29/2011	0.4
5/17/2011	0.2	9/2/2011	0.04
5/20/2011	0.03	9/3/2011	0.01
5/27/2011	1.41	9/5/2011	0.11
6/5/2011	0.02	9/6/2011	0.14
6/9/2011	0.94	9/17/2011	0.03
6/10/2011	0.04	9/21/2011	0.07
6/11/2011	1.23	9/22/2011	0.32
6/12/2011	0.18	9/23/2011	1.02
6/13/2011	0.01	9/24/2011	0.58
6/15/2011	0.08	9/25/2011	0.45
6/18/2011	0.07	9/26/2011	0.11
6/21/2011	0.02	9/27/2011	0.8
6/22/2011	0.03	9/28/2011	0.05



## **Appendix G - Morphology Tables**

*601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)*

Morphology and Hydraulic Monitoring Summary																																				
Parameter	601 N R1 RXS-1						601 N R1 PXS-1						601 N R1 RXS-2						601 N R1 PXS-2						601 N R1 RXS-3						601 N R1 PXS-3					
	Riffle						Pool						Riffle						Pool						Riffle						Pool					
Dimension	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
BF Width (ft)	12.3	10.98	11.7	10.41	11.9	-	23.7	24.22	26.0	22.5	24.1	-	14.23	15.61	13.31	13.39	13.9	-	20.28	18.08	19.54	13.02	18.1	-	10.5	11	13.1	8.71	10.85	-	26.94	24.87	22.51	17.55	16.97	-
Floodprone Width (ft)	135	135	135	135.40	135.4	-	-	-	-	-	-	-	148.2	148.2	148.2	148.2	148.2	-	-	-	-	-	-	-	86.15	86.15	86.15	86.15	86.15	-	-	-	-	-	-	-
BF Cross Sectional Area (ft <sup>2</sup> )	10.4	9.62	9.17	9.02	8.6	-	25.7	24.6	24.4	20.6	22.8	-	11.32	11.78	11.42	11.7	12.6	-	13.44	13.44	13.23	11.64	12.3	-	6.4	6.624	6.0	5.14	5.86	-	28.22	24.32	23.50	20.26	20.86	-
BF Mean Depth (ft)	0.84	0.88	0.782	0.87	0.7	-	1.09	1.016	0.939	0.92	0.9	-	0.80	0.75	0.86	0.88	0.9	-	0.66	0.74	0.68	0.89	0.7	-	0.61	0.602	0.46	0.59	0.54	-	1.05	0.98	1.04	1.15	1.23	-
BF Max Depth (ft)	1.51	1.52	1.58	1.57	1.5	-	2.77	2.82	2.8	2.26	2.9	-	1.49	1.64	1.58	1.54	1.14	-	1.91	1.99	1.90	1.89	1.8	-	0.99	1.19	1.1	1.02	1.04	-	2.76	2.52	2.62	2.25	2.42	-
Width/Depth Ratio	14.60	12.54	14.98	12.01	16.5	-	-	-	-	-	-	-	17.90	20.68	15.52	15.12	15.4	-	-	-	-	-	-	-	17.12	18.27	28.35	14.75	20.09	-	-	-	-	-	-	-
Entrenchment Ratio	10.96	12.30	11.52	13.00	11.4	-	-	-	-	-	-	-	10.4	9.5	11.1	11.14	10.7	-	-	-	-	-	-	-	8.23	7.83	6.57	9.89	7.94	-	-	-	-	-	-	-
Bank Height Ratio	1.00	1.00	1.00	1.00	1.00	-	-	-	-	-	-	-	1.00	1.00	1.00	1.00	1.0	-	-	-	-	-	-	-	1.00	1.00	1.00	1.00	1.0	-	-	-	-	-	-	-
<b>Substrate</b>																																				
d50 (mm)	6.90	2.86	0.06	17.65	10.3	-	11.00	2.86	0.06	0.06	0.06	-	18.97	12.48	5.58	12.08	13.65	-	17.50	4.68	6.08	8.83	15.22	-	15.77	8.00	6.28	6.85	13.18	-	6.90	2.86	0.06	1.10	0.06	-
d84 (mm)	15.48	6.47	4.85	45	32.0	-	15.48	6.47	4.85	0.06	0.06	-	15.48	28.87	20.42	27.30	25.73	-	34.17	16.00	20.40	36.33	37.20	-	31.10	25.73	14.12	22.60	32.0	-	15.48	6.47	4.85	4.68	5.05	-

Parameter	MY0 (2008)			MY1 (2008)			MY2 (2009)			MY3 (2010)			MY4 (2011)			MY5 (2012)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Channel Beltwidth (ft)	31.59	80.59	48.33	30	82	50.00	31.4	79.44	50	25.43	68.91	46	29.3	70.1	47.2	-	-	-
Radius of Curvature (ft)	13.29	45.23	24.78	15	46	25.00	18.1	35.63	22.09	15.76	33.89	21.66	16.1	35.1	22.2	-	-	-
Meander Wavelength (ft)	89.19	163.33	119.32	92	165	120.00	87.6	137.7	115.4	95.55	131.9	112.22	93.2	135.3	110.8	-	-	-
Meander Width ratio	2.56	6.54	3.92	2.73	7.45	4.55	2.4	6.069	3.82	2.443	6.62	4.4188	2.8	6.7	4.5	-	-	-
<b>Profile</b>																		
Riffle length (ft)	9.69	89.79	33	12	92	34	15.4	89.73	30.74	17.6	86	29	6.4	92.2	18.0	-	-	-
Riffle slope (ft/ft)	0.0032	0.0329	0.0136	0.0050	0.0290	0.0140	0.002	0.015	0.006	0.004	0.018	0.008	0.009	0.059	0.023	-	-	-
Pool length (ft)	13.84	75.77	35.05	14.6	78	36	7.78	72.77	43.19	10.13	82.55	45	10.73	58.3	30.7	-	-	-
Pool spacing (ft)	41.92	144.39	68.08	44	150	70	34.1	120.6	69.57	32.05	118.8	70.57	18.0	36.0	94.5	-	-	-

Additional Reach Parameters							
Valley Length (ft)	2407						
Channel Length (ft)	2976		2976		2976		-
Sinuosity	1.24		1.24		1.24		-
Water Surface Slope (ft/ft)	N/A		0.0079		0.0079		-
BF slope (ft/ft)	0.0082		0.0079		0.0079		-
Rosgen Classification	C4		C4		C5		-
Habitat Index*	N/A		N/A		N/A		N/A
Macrobenthos*	N/A		N/A		N/A		N/A

*601 North Mitigation Site  
Annual Monitoring Report for 2011 (Year 4)*