

MONITORING REPORT (MY4)

ALLIANCE HEADWATERS MITIGATION SITE

Johnston County, North Carolina

NCDEQ Contract No. 6832

DWR ID No. 20160405

DMS ID No. 97086

USACE Action ID No. SAW-2016-00882

RFP No. 16-006477

Neuse River Basin

HUC 03020201

Data Collection: January - October 2023

Submission: February 2024



Prepared for:

NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652



Response to Monitoring Year 4 (2023) DMS Comments

Alliance Headwaters Stream and Wetland Mitigation Site (DMS #97086)
Neuse River Basin 03020201, Johnston County
Contract No. 6832

Comments Received (Black Text) & Responses (Blue Text)

Report & Field Visit:

1. Due to the most recent groundwater data, have there been additional wetlands identified to be at risk? Please denote wetlands at risk in the asset table.
Response: MY4 groundwater data has been assessed with relation to 2024 climatic conditions along with previous monitoring years' groundwater data including the on-site reference gauge. RS is preparing a mitigation plan addendum/amendment to propose additional wetland monitoring parameters and hydroperiod success criteria for the wetland assets. As a result, 9 wetland areas (1.755 acres) have been determined to be at risk and denoted on the asset table. Wetlands at risk have been separated into two categories "At-Risk of Credit Removal" and "At-Risk of Partial Credit Reduction" these areas have been added to the asset table.
2. CCPV – Please map the at-risk wetlands.
Response: The wetlands at risk referenced in the response to comment 1 have been symbolized on the CCPV.
3. Table 11. Verification of Bankfull Events –
 - a. Please verify that that UT2 had a bankfull event on March 16, 2021. Photo # 12 which is referenced is labeled as UT4.
Response: The UT2 trail camera did not capture the event in progress, however, UT2 stream gauge data did capture the event. Therefore, this event was documented on UT1, UT2, UT3, and UT4. The table has been updated for clarity.
 - b. List all tributaries that have met bankfull. It is recommended to add a new column on which tributaries have meet.
Response: A column was added to Table 11 to indicate the tributary (or tributaries) where each bankfull event was documented.

Digital Comments:

1. The digital data submission is missing summary tables (tables 2, 10, 11, & 12 in PDF report submitted) and dedicated photo point photos if applicable, please submit missing components.
Response: An excel file containing Tables 1-4 was added to a "Background Tables" folder and an excel file containing Tables 10-12 was added to the "Hydrology" folder in the digital submittal. No permanent photo points were established in the mitigation plan other than cross-sections and veg plot photos.

Alliance Headwaters -- Year 4 (2023) Monitoring Summary

General Notes

- No encroachment was identified in Year 4.
- No evidence of nuisance animal activity (i.e., beaver, heavy deer browsing, etc.) was observed.

Streams

- Stream measurements were not performed in Year 4 (2023), in accordance with the monitoring schedule.
- A visual assessment indicates that across the Site, all in-stream structures are intact and functioning as designed and that channel geometry compares favorably with the proposed conditions outlined in the Detailed Restoration Plan and as constructed. No stream areas of concern were identified during Year 4 (2023) monitoring. Tables for Year 3 (2022) data and annual quantitative assessments are included in Appendix D.
- All seven flow gauges recorded continuous flow for more than the 30-days. Recorded flow periods ranged from 63 to 143 consecutive days (Appendix E).
- Two bankfull events were documented in Year 4 (2023) monitoring. Six bankfull events have been recorded to date, with at least one occurring in all four monitoring years (Table 16, Appendix E).

Wetlands

- Thirteen of thirty-six groundwater gauges met success criteria for the Year 4 (2023) monitoring period (Appendix E). The on-site reference gauge met success criteria in Year 4 (2023), with a hydroperiod of 49 days (19.7%). Rainfall data indicate relatively dry conditions leading up to the start of the 2023 growing season: on-site precipitation was near or below the 30th percentile in January, February, March, and May, according to WETS data (Appendix E). However, across the Site, the development of herbaceous hydrophytic species remains abundant.
- Wetland At-Risk have been added to the asset table and CCPV with two designations (“At-Risk of Credit Removal” and “At-Risk of Partial Credit Reduction”). RS is preparing a Mitigation Plan Addendum/Amendment to discuss areas and propose a path forward.

Vegetation

- In accordance with the monitoring schedule, vegetation plot monitoring was not performed in Year 4 (2023). Woody vegetation continues to thrive across the Site, with stem heights reaching 10+ feet in some areas. No areas of vegetation concern were identified in Year 4 (2023).

Site Maintenance Report (2023)

| Invasive Species Work | Maintenance work |
|--|---|
| 05/12/2023 Pine thinning (UT1-Reach 3 and UT3-Reach 2) | 07/31/23, 09/11/2023, 09/13/2023 Boundary visibility improvement |
| 08/28/2023 Cattail (sporadic locations across the Site) | |

Site Monitoring Activity and Reporting History

| Project Millstones | Stream Monitoring Complete | Vegetation Monitoring Complete | Wetland Monitoring | Data Analysis Complete | Completion or Delivery |
|---------------------------|-----------------------------------|---------------------------------------|---------------------------|-------------------------------|-------------------------------|
| Construction Earthwork | -- | -- | -- | -- | July 31, 2019 |
| Planting | -- | -- | -- | -- | January 16, 2020 |
| As-Built Documentation | Dec. 11-16, 2020 | Jan. 16-17, 2020 | -- | January 2020 | March 2020 |
| Year 1 Monitoring | July 23, 2020 | July 27-28, 2020 | Jan. – Nov. 2020 | November 2020 | January 2021 |
| Year 2 Monitoring | March 10, 2021 | July 6, 2021 | Jan. – Nov. 2021 | November 2021 | December 2021 |
| Year 3 Monitoring | May 19, 2022 | June 29-July 1, 2022 | Jan. – Nov. 2022 | November 2022 | February 2023 |
| Year 4 monitoring | NA | NA | Jan. – Nov 2023 | November 2023 | December 2023 |

MONITORING REPORT (MY4)

ALLIANCE HEADWATERS MITIGATION SITE

Johnston County, North Carolina

NCDEQ Contract No. 6832
DWR ID No. 20160405
DMS ID No. 97086
USACE Action ID No. SAW-2016-00882
RFP No. 16-006477

Neuse River Basin
HUC 03020201

Data Collection: January - October 2023
Submission: February 2024

Prepared for:


NORTH CAROLINA DEPARTMENT OF ENVIRONMENTAL QUALITY
DIVISION OF MITIGATION SERVICES
1652 MAIL SERVICE CENTER
RALEIGH, NORTH CAROLINA 27699-1652

Prepared by:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604
Contact: Raymond Holz
919-755-9490 (phone)
919-755-9492 (fax)

And



Axiom Environmental, Inc.
Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603
Contact: Grant Lewis
919-215-1693 (phone)

TABLE OF CONTENTS

| | |
|---|----------|
| 1.0 PROJECT SUMMARY | 1 |
| 1.1 PROJECT GOALS & OBJECTIVES | 1 |
| 1.2 PROJECT BACKGROUND | 1 |
| 1.3 PROJECT COMPONENTS AND STRUCTURE..... | 2 |
| 1.4 SUCCESS CRITERIA | 2 |
| 2.0 METHODS..... | 3 |
| 2.1 MONITORING..... | 4 |
| 3.0 REFERENCES | 7 |

APPENDICES

Appendix A. Background Tables and Map

| |
|--|
| Figure 1. Site Location |
| Table 1. Project Components and Mitigation Units |
| Table 2. Project Activity and Reporting History |
| Table 3. Project Contacts Table |
| Table 4. Project Attributes Table |

Appendix B. Visual Assessment Data

| |
|---|
| Figures 2 & 2A-2B. Current Conditions Plan View |
| Tables 5A-5H. Visual Stream Morphology Stability Assessment |
| Table 6. Vegetation Condition Assessment |

Appendix C. Stream Geomorphology Data

| |
|--|
| Tables 7A-7E. Baseline Stream Data Summary |
| Tables 8A-8D. Monitoring Data-Dimensional Morphology Summary (Dimensional Parameters-Cross-sections) |
| Tables 9A-9E. Monitoring Data-Stream Reach Data Summary |

Appendix D. Hydrology Data

| |
|---|
| Tables 10A-G. Channel Evidence Stream Gauge Graphs |
| Table 11. Verification of Bankfull Events |
| Figure E1. 30/70 Percentile Graph for Rainfall Soil Temperature Graph |
| Table 12. Groundwater Hydrology Data Groundwater Gauge Graphs |

Appendix E. Site Photo Log

Appendix F. IRT Correspondence

| |
|--|
| 2022-10-20. MY2 (2021) and MY3 (2022) IRT Site Visit Notes |
|--|

1.0 PROJECT SUMMARY

Restoration Systems, LLC (RS) has established the North Carolina Division of Mitigation Services (NCDMS) Alliance Headwaters Mitigation Site (Site).

1.1 Project Goals & Objectives

Project goals and associated objectives are summarized in Table A.

Table A: Summary of Goals and Objectives for the Alliance Headwaters Mitigation Project

| Goals | Objectives | Pre-construction Functional Status | Post-construction Functional Status |
|---|---|------------------------------------|-------------------------------------|
| Goals Specific to the Neuse River and Hannah Creek Watershed Discussed in the RBRP (NCDMS 2010 and 2015) and Neuse River Basinwide Plan (NCDWQ 2009) | | | |
| Remove Direct Nutrient Inputs from Agricultural Lands | <ul style="list-style-type: none"> Restoration and enhancement of minimum 50-foot riparian buffers along all Project reaches Protection of riparian buffers with a perpetual conservation easement Reducing the amount of land in active row crop agriculture Decreasing drainage to restore wetlands, promoting higher water table conditions, and denitrification | Not Functioning | Functioning |
| Remove Direct Sediment Inputs from Agricultural Lands | <ul style="list-style-type: none"> Restoration of stabilized headwater stream systems Restoration of wetlands and riparian buffers to filter runoff Increase the distance between active farming operations and receiving waters Stabilization of gullies and ditches | Not Functioning | Functioning |
| Additional Benefits to Hannah Creek Significant Natural Heritage Area | | | |
| Improved Aquatic Habitats | <ul style="list-style-type: none"> Restoration of appropriate bed form diversity, headwater stream/wetland form, and in-stream structures to provide suitable habitat Restoration of self-sustaining stream/wetland headwaters Restoration of riparian buffer vegetation to provide organic matter and shade | Not Functioning | Functioning |
| Improved Connectivity | <ul style="list-style-type: none"> Restore connectivity to historic remnant channel features. Improved aquatic connectivity to Hannah Creek | Not Functioning | Functioning |

1.2 Project Background

The Alliance Headwaters Mitigation Site (Site) is in Johnston County, approximately six miles southeast of Four Oaks and one mile east of US 701 (Figure 1, Appendix A). The Project is located within the NC Division of Mitigation Services (DMS) targeted watershed for the Neuse River Basin Hydrologic Unit (HU) 03020201150020 and the NC Division of Water Resources (NCDWR) subbasin 03-04-04.

The Site has existed in its pre-construction condition since approximately 2005. A review of historic aerials of the Site, and adjacent parcels, taken in 1939, 1965, 1971, 1988, and 2005, revealed that while agriculture was prevalent in the area, much of the Site was not converted to agricultural uses until after 1997/1998. Additional aerial photographs from Google Earth show that before construction, the project

site had been manipulated for agricultural production numerous times between 1997/1998 and 2019. The channelization of perimeter ditches to carry stream flow undermined the hydrologic connection between the headwaters of UT3 and UT4 (located in the forested sections of the Site) from their downstream channels. In addition, two small impoundments were excavated on the historical flow paths of UT1 and UT3 during this time.

Current land use near the Site is predominately agriculture (crop and livestock production) and silviculture. While the Site is near (< 6 miles) to two major interstates (I-95 and I-40), there are no foreseeable signs of impending land use changes or development pressure that would impact the Project's watershed. The conservation easement will eliminate the potential for future development and/or agricultural use in the floodplain areas of the restored streams.

1.3 Project Components and Structure

Site restoration activities generated 6029 Stream Mitigation Units (SMUs) and 39.4 riverine Wetland Mitigation Units (WMUs) within a 71.7-acre conservation easement as the result of the following.

- Restoration of 6,529 linear feet of stream channels that have been straightened and channelized for agricultural purposes
- Restoration of 32.6 acres of drained hydric soil to riparian riverine wetlands as the result of stream restoration activities and ditch plugging
- Areas of potential wetland riparian riverine restoration total approximately 7.0 acres of drained soils with hydric inclusions
- Enhancement of 0.38 acres of jurisdictional riparian headwater forest through stream realignment activities and supplemental wetland plantings
- Creation of 1.99 acres of riparian riverine wetlands in areas of drained hydric soil requiring bench excavation
- Preservation of 16.39 acres of jurisdictional riparian riverine wetlands located within forested headwater systems

Additional activities that occurred at the Site included the following.

- Planting 49.9 acres of the Site with 35,200 stems (planted species and densities by zone are included in Table 7 [Appendix C])
- Application of permanent seed mix across 49.9 acres of the Site and temporary seed mix consisting of grain rye, millet, clover, and turnip

The Site's design was completed in October 2018. Construction started on May 13, 2019, and ended with a final walkthrough on July 31, 2019. The Site was planted on January 16, 2020. Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 1-4 (Appendix A).

1.4 Success Criteria

Performance criteria outlined in the *NCDMS Mitigation Plan Template* (ver. 10/2015) and *US Army Corps of Engineers – Wilmington District Public Notice: Notification of Issuance of Guidance for Compensatory Stream and Wetland Mitigation Conducted for Wilmington District* (October 24, 2016), will be followed and are briefly outlined below. Monitoring data collected on the Site will include reference photos, plant survival analyses, channel stability analyses, wetland hydrological analyses, and biological data if specifically required by permit conditions.

Monitoring will be conducted for seven years unless the USACE, in consultation with the Interagency Review Team (IRT), agrees that monitoring may be terminated early. Early closure will only be provided through written approval from the USACE in consultation with the IRT. Annual monitoring reports will be submitted to the NCDMS by RS no later than November 30 of each monitoring year.

Table B: Success Criteria

| Streams |
|--|
| <ul style="list-style-type: none"> • All streams must maintain an Ordinary High-Water Mark (OHWM), per RGL 05-05. • A continuous surface flow must be documented each year for at least 30 consecutive days. • Bank height ratio (BHR) cannot exceed 1.2 for a majority of measured cross sections on a given reach. • Entrenchment ratio (ER) must be 2.2 or above for a majority of measured riffle cross-sections on a given reach. • BHR and ER should not change by more than 10% in any given year for a majority of a given reach. • Must document the occurrence of at least 4 bankfull events in separate years during the monitoring period. |
| Wetland Hydrology |
| <ul style="list-style-type: none"> • Saturation or inundation within the upper 12 inches of the soil surface for, at a minimum, 10 percent of the growing season during average climatic conditions. Note: Soil temperature for growing season establishment will be determined using a continuously logging soil probe installed at the rain gauge. Soil temperature will be measured from mid-February through the end of April (at a minimum). |
| Vegetation |
| <ul style="list-style-type: none"> • Within planted portions of the Site, a minimum of 320 stems per acre must be present at year 3; a minimum of 260 stems per acre must be present at year 5; and a minimum of 210 stems per acre must be present at year 7. • Trees must average 7 feet in height at year 5 and 10 feet in height at year 7. • Planted and volunteer stems are counted, provided they are included in the approved planting list for the Site. • Any single species can only account for 50% of the required stems per monitoring plot. |

2.0 METHODS

Monitoring requirements and success criteria outlined in this plan follow the October 24, 2016, NC Interagency Review Team *Wilmington District Stream and Wetland Compensatory Mitigation Update*. Monitoring will be conducted by Axiom Environmental, Inc. Annual monitoring reports of the data collected will be submitted to the NCDMS by Restoration Systems no later than December 31 of each monitoring year data is collected. The monitoring schedule is summarized in Table C.

Table C: Monitoring Schedule

| Resource | Year 1 | Year 2 | Year 3 | Year 4 | Year 5 | Year 6 | Year 7 |
|-------------------|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Streams | x | x | x | | x | | x |
| Wetlands | x | x | x | x | x | x | x |
| Vegetation | x | x | x | | x | | x |
| Visual Assessment | x | x | x | x | x | x | x |
| Report Submittal | x | x | x | x | x | x | x |

2.1 Monitoring

Table D summarizes the monitoring parameters.

Table D: Monitoring Summary

| Stream Parameters | | | | |
|---------------------------|---|--|---|---|
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Stream Profile | Full longitudinal survey | As-built (unless otherwise required) | All restored stream channels | Graphic and tabular data. |
| Stream Dimension | Cross-sections | Years 1, 2, 3, 5, and 7 | Total of 16 cross-sections on restored channels | Graphic and tabular data. |
| Channel Stability | Visual Assessments | Yearly | All restored stream channels | Areas of concern to be depicted on a plan view figure with a written assessment and photograph of the area included in the report. |
| | Additional Cross-sections | Yearly | Only if instability is documented during monitoring | Graphic and tabular data. |
| Stream Hydrology | Continuous monitoring of surface water gauges and/or trail camera | Continuous recording through the monitoring period | Total of 7 surface water gauges: One gauge on UT1 – R2, UT1 – R3, UT1A, UT2, UT3 – R1, UT3 – R2, and UT4 | Surface water data for each monitoring period as depicted in Figures 2A-2B. |
| Bankfull Events | Continuous monitoring of surface water gauges and/or trail camera | Continuous recording through the monitoring period | Total of 7 surface water gauges: One gauge on UT1 – R2, UT1 – R3, UT1A, UT2, UT3 – R1, UT3 – R2, and UT4 | Surface water data for each monitoring period |
| | Visual/Physical Evidence | Continuous through the monitoring period | All restored stream channels | Visual evidence, photo documentation, and/or rain data. |
| Wetland Parameters | | | | |
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Wetland Hydrology | Groundwater gauges | Years 1, 2, 3, 4, 5, 6, and 7 throughout the year, with the growing season defined as March 1-November 4 | 36 gauges spread throughout restored wetlands and 1 reference gauge within the wetland preservation area | Soil temperature at the beginning of each monitoring period to verify the start of the growing season, groundwater and rain data for each monitoring period |

Table D: Monitoring Summary (Continued)

| Vegetation Parameters | | | | |
|------------------------------------|---|-----------------------------------|--------------------------------------|--|
| Parameter | Method | Schedule/Frequency | Number/Extent | Data Collected/Reported |
| Vegetation establishment and vigor | Permanent vegetation plots 0.0247 acre (100 square meters) in size; <i>CVS-EEP Protocol for Recording Vegetation, Version 4.2</i> (Lee et al. 2008) | As-built, Years 1, 2, 3, 5, and 7 | 32 plots spread across the Site | Species, height, planted vs. volunteer, stems/acre |
| | Annual random vegetation plots, 0.0247 acre (100 square meters) in size | As-built, Years 1, 2, 3, 5, and 7 | 18 plots randomly selected each year | Species and height |

Stream Summary

Stream measurements were not performed in Year 4 (2023), in accordance with the monitoring schedule. A visual assessment indicates that across the Site, all in-stream structures are intact and functioning as designed and that channel geometry compares favorably with the proposed conditions outlined in the Detailed Restoration Plan and as constructed. No stream areas of concern were identified during Year 4 (2023) monitoring. Tables for Year 3 (2022) data and annual quantitative assessments are included in Appendix D.

Prior to Year 4 (2023) monitoring, all seven (7) stream flow gauges were replaced and reinstalled according to DMS-provided protocol. The gauges are functioning properly with no issues or data loss. All seven flow gauges recorded continuous flow for more than the 30-days. Recorded flow periods ranged from 63 to 143 consecutive days (Appendix E).

Two bankfull events were documented in Year 4 (2023) monitoring. Six bankfull events have been recorded to date, with at least one occurring during all four monitoring years (Table 16, Appendix E).

Wetland Summary

Table E: Summary of Monitoring Period/Hydrology Success Criteria by Year

| Year | Soil Temperatures/Date Bud Burst Documented | Monitoring Period Used for Determining Success | 10 Percent of Monitoring Period |
|---------------|---|--|---------------------------------|
| 2020 (Year 1) | March 2, 2020* | March 2-November 4 (248 days) | 25 days |
| 2021 (Year 2) | March 1, 2021* | March 1-November 4 (249 days) | 25 days |
| 2022 (Year 3) | March 1, 2022* | March 1-November 4 (249 days) | 25 days |
| 2023 (Year 4) | March 1, 2023* | March 1-November 4 (249 days) | 25 days |

*Based on observed/documentated bud burst and data collected from a soil temperature data logger located on the Site.

Thirteen of thirty-six groundwater gauges met success criteria for the Year 4 (2023) monitoring period (Appendix E). The on-site reference gauge met success criteria in Year 4 (2023), with a hydroperiod of 49 days (19.7%). Rainfall data indicate relatively dry conditions leading up to the start of the 2023 growing season: on-site precipitation was near or below the 30th percentile in January, February, March, and May, according to WETS data (Appendix E). However, across the Site, the development of herbaceous hydrophytic species remains abundant.

After evaluating four years of monitoring gauge data along with data from supplemental gauges added during monitoring RS is preparing a Mitigation Plan Addendum for the wetland assets. RS will submit the Addendum in January 2024 so that a path forward can be determined.

Vegetation Summary

During quantitative vegetation sampling, 32 sample plots (10-meter by 10-meter) were installed within the Site as per guidelines established in *CVS-EEP Protocol for Recording Vegetation, Version 4.2* (Lee et al. 2008). In accordance with the monitoring schedule, vegetation plot monitoring was not performed in Year 4 (2023). Woody vegetation continues to thrive across the Site, with stem heights reaching 10+ feet in some areas. No areas of vegetation concern were identified in year 4 (2023).

In response to easement encroachment observed during Year 3 (2022) along the northwest parcel boundary of UT1-Reach 3 (under 500 sq. ft.), WE1's southeastern easement boundary (under 0.10 acres), and the southeastern easement boundary along UT1-Reach 1 (0.331 acres), RS had easement boundaries re-surveyed and remarked. The effort included the replacement of several of the easement corner markers with 6-inch treated fence posts with new conservation easement signage. They also added 6-inch treated fence posts with new conservation easement signage to several long straight stretches of easement boundary. Additionally, the encroachment areas were planted with 50, 3-gallon potted trees. Planted species are listed in Table F below, and the location of planting is shown in Figure 2, Appendix B. Visual observations during Year 4 (2023) indicate that easement signage is intact, planted stems are vigorous, and no additional encroachment was observed.

Table F – November 2022 Encroachment Planting

| Species | Count | Mitigation Plan Approved | Wetland Indicator Status |
|---|-----------|--------------------------|--------------------------|
| Bald Cypress (<i>Taxodium distichum</i>) | 10 | Yes | OBL |
| Black Cherry (<i>Prunus serotina</i>) | 8 | Yes | FACU |
| Persimmon (<i>Diospyros virginiana</i>) | 8 | Yes | FAC |
| Tulip Poplar (<i>Liriodendron tulipifera</i>) | 8 | Yes | FACU |
| Swamp Chestnut Oak (<i>Quercus michauxii</i>) | 8 | Yes | FACW |
| White Oak (<i>Quercus alba</i>) | 8 | Yes | FACU |
| Total = | 50 | | |

In the MY3 (2022) IRT site visit notes a random transect was to be included through the UT2 wetland enhancement area during MY4 (2023), this will be included in MY5 (2024) when vegetation monitoring resumes. Also, with regards to the MY3 (2022) IRT site visit notes a round of live stake planting is scheduled during the winter of 2023/2024 in areas where pines were removed along the stream banks.

3.0 REFERENCES

- Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation. Version 4.2. North Carolina Department of Environment and Natural Resources, Ecosystem Enhancement Program. Raleigh, North Carolina.
- North Carolina Division of Mitigation Services (NCDMS). 2014. Stream and Wetland Mitigation Monitoring Guidelines. North Carolina Department of Environmental Quality, Raleigh, North Carolina.
- North Carolina Division of Water Quality (NCDWQ). 2005. Cape Fear River Basin wide Water Quality Plan. Available:
https://files.nc.gov/ncdeq/Water%20Quality/Planning/BPU/BPU/Cape_Fear/Cape%20Fear%20Plans/2000%20Plan/CPF_2000.pdf
- North Carolina Division of Water Resources (NCDWR). 2016. Standard Operating Procedures for Collection and Analysis of Benthic Macroinvertebrates (Version 5.0). (online). Available:
https://files.nc.gov/ncdeq/Water%20Quality/Environmental%20Sciences/BAU/NCDWRMacroinvertebrate-SOP-February%202016_final.pdf
- North Carolina Ecosystem Enhancement Program (NCEEP). 2009. Cape Fear River Basin Restoration Priorities 2009 (online). Available:
https://files.nc.gov/ncdeq/Mitigation%20Services/Watershed_Planning/Cape_Fear_River_Basin/RBRP%20CapeFear%202009%20Revised%20032013.pdf
- United States Department of Agriculture (USDA). 2016. Web Soil Survey (online). Available:
<http://websoilsurvey.nrcs.usda.gov/app/WebSoilSurvey.aspx> [August 2016].
- United States Department of Agriculture (USDA). 1911. Soil Survey of Johnston County, North Carolina. Soil Conservation Service.

APPENDIX A: BACKGROUND TABLES AND MAP


Figure 1. Site Location

Table 1. Project Components and Mitigation Units


Table 2. Project Activity and Reporting History

Table 3. Project Contacts Table


Table 4. Project Attributes Table



Copyright:© 2013 National Geographic Society, i-cubed



Copyright:© 2013 National Geographic Society, i-cubed



Prepared for:



Project:

ALLIANCE HEADWATERS MITIGATION SITE

Johnston County, NC

Title:

SITE LOCATION

Drawn by:

KRJ/CLF

Date:

AUG 2017

Scale:

1:20,000

Project No.:

17-002

USGS 7.5 Minute Topographic Map (Four Oaks NE and Newton Grove North, NC Quads)

- Directions to the Site from Raleigh:**
- Take I-40 East out of Raleigh for approximately 27 miles,
 - Take exit 328B to merge onto I-95 North,
 - After 6.5 miles, take exit 87 toward Four Oaks,
 - Turn right onto Keen Road and travel 2.3 miles,
 - Turn right onto US-701 South and travel 2.5 miles,
 - Turn left onto Peach Orchard Road and travel 1.7 miles,
 - Turn right onto Joyner Bridge Road.
 - After 0.7 miles, the Site is on both sides of Joyner Bridge Road,
 - Parts of the Site can be accessed via Old Williams Road.
 - Site Latitude, Longitude: 35.3752, -78.3410 (NAD83/WGS84)

FIGURE

1

**Table 1. Project Components and Mitigation Credits
Alliance Headwaters Restoration Site**

| Reach ID | Stream Stationing/ Wetland Type | Existing Footage/ Acreage | Mitigation Plan Footage/ Acreage | Restoration Footage/ Acreage | Acreage At- Risk of Credit Removal | Acreage At- Risk of Partial Credit Reduction | Restoration Level | Restoration or Restoration Equivalent | Mitigation Ratio | Mitigation Credits | Comment |
|-----------------|------------------------------------|---------------------------------|--|------------------------------------|---|--|-------------------|--|---------------------|-----------------------|---|
| UT 1A | 10+00 to 10+87 | -- | 87 | 87 | -- | -- | Restoration | 87 | 1:1 | 87 | |
| UT 1 Reach 1 | 10+00 to 16+71 | 4761 | 671 | 671 | -- | -- | Restoration | 671 | 1:1 | 671 | |
| UT 1 Reach 2 | 16+71 to 30+33 | | 1362 | 1362 | -- | -- | Restoration | 1362-70= 1292 | 1:1 | 1292 | 70 feet is outside of the easement and is therefore non-credit generating. |
| UT 1 Reach 3 | 10+00 to 24+63 | | 1463 | 1463 | -- | -- | Restoration | 1463-149= 1314 | 1.3:1 | 1011 | 149 feet is outside of the easement and is therefore non-credit generating. |
| UT 2 | 10+00 to 19+97 | <1 | 997 | 997 | -- | -- | Restoration | 997-146= 851 | 1.3:1 | 655 | 146 feet either does not have proper buffer width or is outside of the easement and is therefore non-credit generating. |
| UT 3 Reach 1 | 10+00 to 16+39 | 3313 | 639 | 639 | -- | -- | Restoration | 639 | 1:1 | 639 | |
| UT 3 Reach 2 | 16+39 to 29+15 | | 1276 | 1276 | -- | -- | Restoration | 1276-132= 1144 | 1:1 | 1144 | 132 feet is outside of the easement and is therefore non-credit generating. |
| UT 4 | 10+00 to 15+31 | 1142 | 531 | 531 | -- | -- | Restoration | 531 | 1:1 | 531 | |
| Wetland R1 | Riparian Riverine | 0 | 7.11 | 7.108 | -- | -- | Restoration | 7.108 | 1:1 | 7.108 | Wetland Restoration |
| Wetland R2 | Riparian Riverine | 0 | 6.97 | 6.973 | 0.162 | 0.379 | Restoration | 6.973 | 1.3:1 | 5.364 | Wetland Restoration |
| Wetland R3 | Riparian Riverine | 0 | 18.47 | 18.473 | -- | 0.923 | Restoration | 18.473 | 1:1 | 18.473 | Wetland Restoration |
| Wetland R4 | Riparian Riverine | 0 | 0.29 | 0.285 | -- | -- | Restoration | 0.285 | 1:1 | 0.285 | Wetland Restoration |
| Wetland R5 | Riparian Riverine | 0 | 0.95 | 0.950 | -- | -- | Restoration | 0.950 | 1:1 | 0.950 | Wetland Restoration |
| Wetland R6 | Riparian Riverine | 0 | 0.90 | 0.896 | -- | -- | Restoration | 0.896 | 1:1 | 0.896 | Wetland Restoration |
| Wetland R7 | Riparian Riverine | 0 | 0.28 | 0.284 | -- | -- | Restoration | 0.284 | 1:1 | 0.284 | Wetland Restoration |

Table 1. Project Components and Mitigation Credits (continued)
Alliance Headwaters Restoration Site

| Reach ID | Stream Stationing/ Wetland Type | Existing Footage/ Acreage | Mitigation Plan Footage/ Acreage | Restoration Footage/ Acreage | Acreage At-Risk of Credit Removal | Acreage At- Risk of Partial Credit Reduction | Restoration Level | Restoration or Restoration Equivalent | Mitigation Ratio | Mitigation Credits | Comment |
|-------------|------------------------------------|------------------------------|--|------------------------------------|--|--|-------------------|--|---------------------|-----------------------|----------------------|
| Wetland R8 | Riparian Riverine | 0 | 1.47 | 1.472 | -- | -- | Restoration | 1.472 | 1.3:1 | 1.132 | Wetland Restoration |
| Wetland R9 | Riparian Riverine | 0 | 0.87 | 0.867 | 0.009 | -- | Restoration | 0.867 | 1.3:1 | 0.667 | Wetland Restoration |
| Wetland R10 | Riparian Riverine | 0 | 1.11 | 1.105 | -- | 0.070 | Restoration | 1.105 | 1:1 | 1.105 | Wetland Restoration |
| Wetland R11 | Riparian Riverine | 0 | 0.97 | 0.970 | -- | -- | Restoration | 0.970 | 1:1 | 0.970 | Wetland Restoration |
| Wetland R12 | Riparian Riverine | 0 | 0.17 | 0.170 | -- | 0.082 | Restoration | 0.170 | 1:1 | 0.170 | Wetland Restoration |
| Wetland E1 | Riparian Riverine | 0.38 | 0.38 | 0.384 | -- | -- | Enhancement | 0.384 | 3.25:1 | 0.118 | Wetland Enhancement |
| Wetland C1 | Riparian Riverine | 0 | 0.54 | 0.540 | -- | -- | Creation | 0.540 | 10:1 | 0.054 | Wetland Creation |
| Wetland C2 | Riparian Riverine | 0 | 0.55 | 0.546 | 0.130 | -- | Creation | 0.546 | 13:1 | 0.042 | Wetland Creation |
| Wetland C3 | Riparian Riverine | 0 | 0.90 | 0.901 | -- | -- | Creation | 0.901 | 10:1 | 0.090 | Wetland Creation |
| Wetland P1 | Riparian Riverine | 16.39 | 16.39 | 16.392 | -- | -- | Preservation | 16.392 | 10:1 | 1.639 | Wetland Preservation |

| Length & Area Summations by Mitigation Category | | |
|---|-------------------------|----------------------------|
| Restoration Level | Stream (linear footage) | Riparian Wetland (acreage) |
| Restoration | 6529* | 39.553 |
| Enhancement | -- | 0.384 |
| Creation | -- | 1.987 |
| Preservation | -- | 16.392 |

| Overall Assets Summary | |
|---------------------------|-----------------|
| Asset Category | Overall Credits |
| Stream | 6029.384 |
| Riparian Riverine Wetland | 39.354 |

*An additional 497 linear feet of stream restoration is located outside of the conservation easement and is therefore not included in this total or in mitigation credit calculations.

**Table 2. Project Activity and Reporting History
Alliance Headwaters Restoration Site**

| Activity or Deliverable | Data Collection Complete | Completion or Delivery |
|---|---------------------------------|-------------------------------|
| Technical Proposal (RFP No. 16-006477) | October 15, 2015 | October 28, 2015 |
| Institution Date (NCDMS Contract No. 6832) | -- | March 21, 2016 |
| 404 Permit | -- | December 3, 2018 |
| Mitigation Plan | -- | October 12, 2018 |
| Construction Plans | -- | October 12, 2018 |
| Site Construction | -- | May 13, 2019-July 31, 2019 |
| Planting | -- | January 16, 2020 |
| As-built Baseline Stream Data Collection | December 11-16, 2019 | -- |
| As-built Baseline Vegetation Data Collection | January 16-17, 2020 | -- |
| As-built Baseline Monitoring (MY0) | October 2019 – January 2020 | March 2020 |
| Monitoring Year 1 (2020) Stream Data Collection | July 23, 2020 | -- |
| Monitoring Year 1 (2020) Vegetation Data Collection | July 27-28, 2020 | -- |
| Monitoring Year 1 (MY1) | January-November 2020 | January 2021 |
| Monitoring Year 2 (2021) Stream Data Collection | March 10, 2021 | -- |
| Monitoring Year 2 (2021) Vegetation Data Collection | July 6, 2021 | -- |
| Monitoring Year 2 (MY2) | January-November, 2021 | December 2021 |
| Monitoring Year 3 (2022) Stream Data Collection | May 19, 2022 | -- |
| Monitoring Year 3 (2022) Vegetation Data Collection | June, 2022 | -- |
| Monitoring Year 3 (MY3) | January-November, 2022 | February 2023 |
| Monitoring Year 4 (MY4) | January-November, 2023 | February 2024 |

Table 3. Project Contacts Table
Alliance Headwaters Mitigation Site


| | |
|---|--|
| <p>Full Delivery Provider Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 Worth Creech 919-755-9490</p> | <p>Construction Contractor Land Mechanic Designs 780 Landmark Road Willow Spring, NC 27592 Lloyd Glover 919-639-6132</p> |
| <p>Designer, Construction Plans, and Sediment/Erosion Control Plans Ecosystem Planning & Restoration 1150 SE Maynard Road, Suite 140 Cary, NC 27511 Kevin Tweedy, PE 919-999-0262</p> | <p>Planting Contractor Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 Josh Merritt 919-755-9490</p> |
| <p>As-built Surveyor K2 Design Group 5688 US Highway 70 East Goldsboro, NC 27534 John Rudolph 919-751-0075</p> | <p>Baseline & Monitoring Data Collection Axiom Environmental, Inc. 218 Snow Avenue Raleigh, NC 27603 Grant Lewis 919-215-1693</p> |

Table 4. Project Attribute Table
Alliance Headwaters Mitigation Site

| Project Information | | | | | |
|--|--|--------------|-----------|----------------------------|----------------------------|
| Project Name | Alliance Headwaters Mitigation Site | | | | |
| Project County | Johnston County, North Carolina | | | | |
| Project Area (acres) | 71.7 | | | | |
| Project Coordinates (latitude & longitude) | 35.372028°N, 78.340514°W | | | | |
| Planted area (acres) | 49.9 | | | | |
| Project Watershed Summary Information | | | | | |
| Physiographic Province | Coastal Plain | | | | |
| Project River Basin | Neuse | | | | |
| USGS HUC for Project (14-digit) | 03020201150020 | | | | |
| NCDWR Sub-basin for Project | 03-04-04 | | | | |
| Project Drainage Area (acres) | 132 to 546 | | | | |
| Percentage of Project Drainage Area that is Impervious | <2% | | | | |
| CGIA Land Use Classification | Agriculture & Forested/Scrubland | | | | |
| Reach Summary Information | | | | | |
| Parameters | UT1 | UT1A | UT2 | UT 3 | UT4 |
| Length of reach (linear feet) | 3495 | 87 | 997 | 1915 | 531 |
| Valley Classification & Confinement | Alluvial, unconfined | | | | |
| Drainage Area (acres) | 546 | 6.4 | 147 | 354 | 132 |
| NCDWR Stream ID Score | Blue Line | NA | Blue Line | 27.25 | 27.25 |
| Perennial, Intermittent, Ephemeral | Perennial | Intermittent | Perennial | Perennial/ Intermittent | Perennial/ Intermittent |
| NCDWR Water Quality Classification | C, NSW | | | | |
| Proposed Stream Classification (Rosgen 1996) | C5 | C5 | C5 | C5 | C5 |
| Underlying Mapped Soils | Leaf silt loam | | | | |
| Drainage Class | Poorly-drained | | | | |
| Hydric Soil Status | Hydric | | | | |
| FEMA Classification | NA | | | | |
| Native Vegetation Community | Coastal Plain Small Stream Swamp | | | | |
| Watershed Land Use/Land Cover (Site) | 31% forest,67% agricultural land, <2% low density residential/impervious surface | | | | |
| Percent Composition of Exotic Invasive Vegetation | <2% | | | | |

APPENDIX B: VISUAL ASSESSMENT DATA

Figures 2 & 2A-2B. Current Conditions Plan View
Tables 5A-5H. Visual Stream Morphology Stability Assessment
Table 6. Vegetation Condition Assessment



Note: Basemap is 2023 drone imagery (where available) on top of 2021 NC OneMap orthoimagery



Prepared for:



Project:

**ALLIANCE
HEADWATERS
STREAM
AND WETLAND
MITIGATION SITE**

Wayne County, NC

Title:

**CURRENT
CONDITIONS
PLAN VIEW**

Drawn by:

KRJ

Date:

NOV 2023

Scale:

1:4500


Project No.:

18-035

FIGURE


2

Legend

 Alliance Headwaters Easement



Note: Basemap is 2023 drone imagery (where available) on top of 2021 NC OneMap orthoimagery



Prepared for:
ALLIANCE HEADWATERS STREAM AND WETLAND MITIGATION SITE

Johnston County, NC

Title:
CURRENT CONDITIONS PLAN VIEW

Drawn by: KRJ

Date: NOV 2023


Scale: 1:2500


Project No.: 18-035

FIGURE
2A

Legend

- Alliance Headwaters Easement = 71.7 Acres
- Subject Parcel Boundaries
- Stream Restoration = 7026 ft
- Wetland Restoration = 30.24 ac
- Wetland Restoration - Lower Ratio = 9.31 ac
- Wetland Enhancement = 0.38 ac
- Wetland Creation = 1.44 ac
- Wetland Creation - Lower Ratio = 0.55 ac
- Wetlands At-Risk of Credit Removal
- Wetlands At-Risk of Partial Credit Reduction
- Vegetation Plots Meeting Success Criteria in MY3
- Vegetation Plots Not Meeting Success Criteria in MY3
- Random 50m x 2m Vegetation Transects Meeting Success Criteria in MY3
- Random 50m x 2m Vegetation Transects Not Meeting Success Criteria in MY3
- Cross-Sections
- Groundwater Wells Meeting Success Criteria
- Groundwater Wells Not Meeting Success Criteria
- ★ Flow Gauges
- MY3 Encroachment Containerized Planting Areas





Prepared for:
ALLIANCE HEADWATERS STREAM AND WETLAND MITIGATION SITE

Johnston County, NC

Title:
CURRENT CONDITIONS PLAN VIEW

Drawn by: KRJ

Date: NOV 2023

Scale: 1:2200

Project No.: 18-035

FIGURE 2B

Note: Basemap is 2023 drone imagery (where available) on top of 2021 NC OneMap orthoimagery

Legend

- Alliance Headwaters Easement = 71.7 Acres
- Subject Parcel Boundaries
- Stream Restoration = 7026 ft
- Wetland Restoration = 30.24 ac
- Wetland Creation = 1.44 ac
- Wetland Preservation = 16.39 ac
- Wetlands At-Risk of Credit Removal
- Wetlands At-Risk of Partial Credit Reduction
- Vegetation Plots Meeting Success Criteria in MY3
- Vegetation Plots Not Meeting Success Criteria in MY3
- Random 50m x 2m Vegetation Transects Meeting Success Criteria in MY3
- Random 50m x 2m Vegetation Transects Not Meeting Success Criteria in MY3
- Cross-Sections
- Groundwater Wells Meeting Success Criteria
- Groundwater Wells Not Meeting Success Criteria
- ★ Flow Gauges
- ▲ Rain Gauge and Soil Temperature Logger




Table 5A
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Alliance UT-1 Reach 1
 671

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 14 | 14 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 13 | 13 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 13 | 13 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 13 | 13 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 13 | 13 | | | 100% | | | |
| Totals | | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 13 | 13 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 13 | 13 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 13 | 13 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 13 | 13 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 13 | 13 | | | 100% | | | |

Table 5B
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Alliance UT-1 Reach 2
 1373

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 27 | 27 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 28 | 28 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 28 | 28 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 28 | 28 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 28 | 28 | | | 100% | | | |
| | Totals | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 25 | 25 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 25 | 25 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 25 | 25 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 25 | 25 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 25 | 25 | | | 100% | | | |

Table 5C
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Alliance UT-1 Reach 3
 1451

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 20 | 20 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 19 | 19 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 19 | 19 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 19 | 19 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 19 | 19 | | | 100% | | | |
| | Totals | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 18 | 18 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 18 | 18 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 18 | 18 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 18 | 18 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 18 | 18 | | | 100% | | | |

Table 5D
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Alliance UT-1A
87

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 3 | 3 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 2 | 2 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 2 | 2 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 2 | 2 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 2 | 2 | | | 100% | | | |
| | Totals | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 2 | 2 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 2 | 2 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 2 | 2 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 2 | 2 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 2 | 2 | | | 100% | | | |

Table 5E
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Alliance UT-2
 997

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 15 | 15 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 14 | 14 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 14 | 14 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 14 | 14 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 14 | 14 | | | 100% | | | |
| Totals | | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 14 | 14 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 14 | 14 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 14 | 14 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 14 | 14 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 14 | 14 | | | 100% | | | |

Table 5F
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Alliance UT-3 Reach 1
639

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 11 | 11 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 11 | 11 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 11 | 11 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 11 | 11 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 11 | 11 | | | 100% | | | |
| Totals | | | | | 0 | 0 | 100% | 0 | 0 | 100% |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 11 | 11 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 11 | 11 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 11 | 11 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 11 | 11 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 11 | 11 | | | 100% | | | |

Table 5G
 Reach ID
 Assessed Length

Visual Stream Morphology Stability Assessment
 Alliance UT-3 Reach 2
 1276

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 19 | 19 | | | 100% | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 19 | 19 | | | 100% | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 19 | 19 | | | 100% | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 19 | 19 | | | 100% | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 19 | 19 | | | 100% | | | |
| | Totals | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 18 | 18 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 18 | 18 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 18 | 18 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 18 | 18 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 18 | 18 | | | 100% | | | |

Table 5H
Reach ID
Assessed Length

Visual Stream Morphology Stability Assessment
Alliance UT-4
531

| Major Channel Category | Channel Sub-Category | Metric | Number Stable, Performing as Intended | Total Number in As-built | Number of Unstable Segments | Amount of Unstable Footage | % Stable, Performing as Intended | Number with Stabilizing Woody Vegetation | Footage with Stabilizing Woody Vegetation | Adjusted % for Stabilizing Woody Vegetation |
|--------------------------|--|---|---------------------------------------|--------------------------|-----------------------------|----------------------------|----------------------------------|--|---|---|
| 1. Bed | 1. Vertical Stability (Riffle and Run units) | 1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars) | | | 0 | 0 | 100% | | | |
| | | 2. <u>Degradation</u> - Evidence of downcutting | | | 0 | 0 | 100% | | | |
| | 2. Riffle Condition | 1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate | 9 | 9 | | 100% | | | | |
| | 3. Meander Pool Condition | 1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6) | 9 | 9 | | 100% | | | | |
| | | 2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle) | 9 | 9 | | 100% | | | | |
| | 4. Thalweg Position | 1. Thalweg centering at upstream of meander bend (Run) | 9 | 9 | | 100% | | | | |
| | | 2. Thalweg centering at downstream of meander (Glide) | 9 | 9 | | 100% | | | | |
| | Totals | | | | | | | | | |
| 2. Bank | 1. Scoured/Eroding | Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion | | | 0 | 0 | 100% | | | 100% |
| | 2. Undercut | Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat. | | | 0 | 0 | 100% | | | 100% |
| | 3. Mass Wasting | Bank slumping, calving, or collapse | | | 0 | 0 | 100% | | | 100% |
| Totals | | | | | | | | | | |
| 3. Engineered Structures | 1. Overall Integrity | Structures physically intact with no dislodged boulders or logs. | 9 | 9 | | | 100% | | | |
| | 2. Grade Control | Grade control structures exhibiting maintenance of grade across the sill. | 9 | 9 | | | 100% | | | |
| | 2a. Piping | Structures lacking any substantial flow underneath sills or arms. | 9 | 9 | | | 100% | | | |
| | 3. Bank Protection | Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document) | 9 | 9 | | | 100% | | | |
| | 4. Habitat | Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow. | 9 | 9 | | | 100% | | | |

Table 6

Vegetation Condition Assessment

Alliance Headwaters

Planted Acreage¹ 49.9

| Vegetation Category | Definitions | Mapping Threshold | CCPV Depiction | Number of Polygons | Combined Acreage | % of Planted Acreage | |
|--|-------------|-------------------|----------------|-------------------------|------------------|----------------------|------|
| 1. Bare Areas | None | 0.1 acres | none | 0 | 0.00 | 0.0% | |
| 2. Low Stem Density Areas | None | 0.1 acres | none | 0 | 0.00 | 0.0% | |
| 2B. Low Planted Stem Density Areas | None | 0.1 acres | none | 0 | 0.00 | 0.0% | |
| | | | | Total | 0 | 0.00 | 0.0% |
| 3. Areas of Poor Growth Rates or Vigor | None | 0.25 acres | none | 0 | 0.00 | 0.0% | |
| | | | | Cumulative Total | 0 | 0.00 | 0.0% |

Easement Acreage² 71.7

| Vegetation Category | Definitions | Mapping Threshold | CCPV Depiction | Number of Polygons | Combined Acreage | % of Easement Acreage |
|---|---|-------------------|-------------------|--------------------|------------------|-----------------------|
| 4. Invasive Areas of Concern ⁴ | None | 1000 SF | none | 0 | 0.00 | 0.0% |
| 5. Easement Encroachment Areas ³ | These areas were re-surveyed, signage was replaced, and a containerized planting was executed. No additional encroachment was observed in MY4 (2023). | none | yellow crosshatch | 1 | 0.33 | 0.5% |

¹ = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

² = The acreage within the easement boundaries.

³ = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

⁴ = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by DMS such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

APPENDIX C: STREAM GEOMORPHOLOGY DATA

Tables 7A-7E. Baseline Stream Data Summary

Tables 8A-8D. Monitoring Data-Dimensional Morphology Summary
(Dimensional Parameters-Cross-sections)

Tables 9A-9E. Monitoring Data-Stream Reach Data Summary

Table 7a. Baseline Stream Data Summary
 Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT1/Reach 1&2 (2033 feet)

| Parameter | Gauge ² | Regional Curve | | | Pre-Existing Condition | | | | | | | Johanna Creek Ref | | | Still Creek Ref | | | Cole Property Ref | | | Design | | | Monitoring Baseline | | | | | | | | | | |
|---|--------------------|----------------|----|-----|--|------|-------|------|-----------------|---|-----------------|-------------------|-----------------|-------------|-----------------|-------------|-----------------|-------------------|-----------------|-------------|--------|------------|------|---------------------|--------|-------------|-----------------|-------|-------|-------|-------|-------|----|--|
| | | LL | UL | Eq. | Min | Mean | Med | Max | SD ⁵ | n | Min | Mean | Max | Min | Mean | Max | Min | Med | Max | Min | Med | Max | Min | Mean | Med | Max | SD ⁵ | n | | | | | | |
| Dimension and Substrate - Riffle Only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | 8.4 | 13.3 | | 24 | | | | | 9.7 | | 7.4 | | 6.5 | | | 6.5 - 7.5 | 7.1 | | 7.9 | 8.6 | | | | 2 | | | | | | |
| Floodprone Width (ft) | | | | | 100 | 100 | | 100 | | | | | | | | | | | | 100 | 100 | | 100 | 100 | | | | 2 | | | | | | |
| Bankfull Mean Depth (ft) | | | | | 1.43 | 1.68 | | 2.25 | | | | | 0.8 | | 0.82 | | 0.6 | | | 0.50 - 0.70 | 0.5 | | 0.5 | 0.5 | | | | 2 | | | | | | |
| ¹ Bankfull Max Depth (ft) | | | | | | | | | | | | | 0.75 - 1.00 | | 0.75 - 1.00 | | 0.75 - 1.00 | | | 0.60 - 0.71 | 0.9 | | 1 | 1.1 | | | | 2 | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | 12.9 | 22.2 | | 42 | | | | | 8 | | 6.1 | | 3.8 | | | 3.0 - 4.0 | 3.6 | | 4 | 4.4 | | | | 2 | | | | | | |
| Width/Depth Ratio | | | | | | | | | | | | | 12 | | 9 | | 10 | | | 14 | 14 | | 15.6 | 17.2 | | | | 2 | | | | | | |
| Entrenchment Ratio | | | | | 1.3 | 1.65 | | 2 | | | | | > 3.0 | | > 3.0 | | > 3.0 | | | 6.9 - 10.2 | 11.6 | | 12.9 | 14.1 | | | | 2 | | | | | | |
| ¹ Bank Height Ratio | | | | | 2.7 | 3.0 | | 3.3 | | | | | 1.0 - 1.2 | | 1.0 - 1.2 | | 1.0 - 1.2 | | | 1.0 | 1.0 | | 1.0 | 1.0 | | | | 2 | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | | | 7.0 - 30.0 | 9 | 28.6 | 28.45 | 49.5 | 10.7 | 35 | | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | 0.000 | 0.010 | 0.009 | 0.021 | 0.007 | 13 | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | 4.3 | 10.9 | 9.14 | 39.8 | 7.5 | 27 | |
| Pool Max depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | 1.7 | | 1.8 | 2 | | 3 | |
| Pool Spacing (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | 25.3 | 49.8 | 50.71 | 89.2 | 14.7 | 35 | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | 1.5 - 2.8 | | 2.9 - 6.4 | | 1.2 - 2.3 | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | 1.4 - 2.1 | | 2.1 - 6.6 | | 5.4 - 8.2 | | | | | | | | | | |
| Transport parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (competency) lbf/ft ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (transport capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | Incised B5c | | | | | | | C5/E5 | | | E5 | | | E5/C5 | | | C5 | | | C5 | | | | | | | | | | |
| Bankfull Velocity (fps) | | | | | | | | | | | | | | | | | | | | 1.4 - 2.1 | | | | | | | 1.4 - 2.1 | | | | | | | |
| Bankfull Discharge (cfs) | | | | | | | | | | | | | | | | | | | | 4.2 - 8.4 | | | | | | | | | | | | | | |
| Valley length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | | | | | | | | | | | | | | | 2033 | | | | | | 2033 | | | | | | | |
| Sinuosity (ft) | | | | | | | 1 | | | | | 1.22 - 1.59 | | 1.22 - 1.59 | | 1.22 - 1.59 | | 1.22 - 1.59 | | 1.26 - 1.29 | | | | | | 1.26 - 1.29 | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | | | 0.007 | | | | 0.0027 - 0.0088 | | 0.0027 - 0.0088 | | 0.0027 - 0.0088 | | 0.0027 - 0.0088 | | 0.0026 - 0.0049 | | | | | | 0.0049 | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Bankfull Floodplain Area (acres) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).
 3. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.
 4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 7b. Baseline Stream Data Summary
 Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT1/Reach 3 (1463 feet)

| Parameter | Gauge ² | Regional Curve | | | Pre-Existing Condition | | | | | | Johanna Creek Ref | | | Still Creek Ref | | | Cole Property Ref | | | Design | | | Monitoring Baseline | | | | | | | | | | |
|--|--------------------|----------------|----|-----|--|------|-----|------|-----------------|---|-------------------|------|-----|-----------------|------|-----|-------------------|-----|-----|-------------|-----|-----|---------------------|-------|-------|-------|-----------------|----|--|--|--|--|--|
| | | LL | UL | Eq. | Min | Mean | Med | Max | SD ⁵ | n | Min | Mean | Max | Min | Mean | Max | Min | Med | Max | Min | Med | Max | Min | Mean | Med | Max | SD ⁴ | n | | | | | |
| Dimension and Substrate - Riffle Only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | 5 | 6 | | 7 | | | 9.7 | | | 7.4 | | | 6.5 | | | 9.9 | | | 10.4 | | 10.4 | 10.4 | | 1 | | | | | |
| Floodprone Width (ft) | | | | | 100 | 100 | | 100 | | | | | | | | | | | | 100 | | | 100 | | 100 | 100 | | 1 | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | 0.8 | | | 0.82 | | | 0.6 | | | 0.5 - 0.7 | | | 0.8 | | 0.8 | 0.8 | | 1 | | | | | |
| ¹ Bankfull Max Depth (ft) | | | | | 0.6 | 0.7 | | 0.8 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.93 | | | 1.4 | | 1.4 | 1.4 | | 1 | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | 1 | 1.75 | | 2.5 | | | 8 | | | 6.1 | | | 3.8 | | | 7.0 | | | 8.4 | | 8.4 | 8.4 | | 1 | | | | | |
| Width/Depth Ratio | | | | | 6.6 | 8.6 | | 10.6 | | | 12 | | | 9 | | | 10 | | | 14 | | | 13 | | 13 | 13 | | 1 | | | | | |
| Entrenchment Ratio | | | | | 1.3 | 1.65 | | 2 | | | > 3.0 | | | > 3.0 | | | > 3.0 | | | 6.7 | | | 9.6 | | 9.6 | 9.6 | | 1 | | | | | |
| ¹ Bank Height Ratio | | | | | 2.7 | 3.0 | | 3.3 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 | | | 1.0 | | 1.0 | 1.0 | | 1 | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | 14.0 - 25.0 | | | 12.2 | 39.6 | 38.7 | 63.2 | 12.7 | 23 | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | 0.001 | 0.006 | 0.003 | 0.029 | 0.009 | 10 | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | | | 4.7 | 13 | 11.75 | 32 | 6.4 | 22 | | | | | |
| Pool Max depth (ft) | | | | | | | | | | | | | | | | | | | | | | | 1.9 | 2.1 | 2.1 | 2.3 | | 2 | | | | | |
| Pool Spacing (ft) | | | | | | | | | | | | | | | | | | | | | | | 37.3 | 68 | 73.78 | 87.5 | 13.9 | 22 | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | 1.5 - 2.8 | | | 2.9 - 6.4 | | | 1.2 - 2.3 | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | 1.4 - 2.1 | | | 2.1 - 6.6 | | | 5.4 - 8.2 | | | | | | | | | | | | | | | | |
| Transport parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (transport capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | Incised B5c | | | | | | C5/E5 | | | E5 | | | E5/C5 | | | C5 | | | C5 | | | | | | | | | | |
| Bankfull Velocity (fps) | | | | | | | | | | | | | | | | | | | | 1.5 | | | 1.5 | | | | | | | | | | |
| Bankfull Discharge (cfs) | | | | | | | | | | | | | | | | | | | | 10.7 | | | | | | | | | | | | | |
| Valley length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | | | | | | | | | | | | | | 1463 | | | 1463 | | | | | | | | | | |
| Sinuosity (ft) | | | | | 1 | | | | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.35 | | | 1.35 | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | 0.026 | | | | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0018 | | | 0.0028 | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Bankfull Floodplain Area (acres) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. ² = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

³. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; ⁵. Of value/needed only if the n exceeds 3

Table 7c. Baseline Stream Data Summary
 Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT2 (996.7 feet)

| Parameter | Gauge ¹ | Regional Curve | | | Pre-Existing Condition | | | | | | Johanna Creek Ref | | | Still Creek Ref | | | Cole Property Ref | | | Design | | | Monitoring Baseline | | | | | | | | | | | |
|--|--------------------|----------------|----|-----|--|------|-----|------|-----------------|-----------------|-------------------|------|-----------------|-----------------|------|-----------------|-------------------|-----|-------------|--------|-----|--------|---------------------|-------|-------|-------|-----------------|------|------|----|--|--|--|--|
| | | LL | UL | Eq. | Min | Mean | Med | Max | SD ⁵ | n | Min | Mean | Max | Min | Mean | Max | Min | Med | Max | Min | Med | Max | Min | Mean | Med | Max | SD ⁵ | n | | | | | | |
| Dimension and Substrate - Riffle Only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | 5 | 6 | | 7 | | | 9.7 | | | 7.4 | | | 6.5 | | | 7.5 | | | 9.9 | | 9.9 | 9.9 | | 1 | | | | | | |
| Floodprone Width (ft) | | | | | 100 | 100 | | 100 | | | | | | | | | | | | 100 | | | 100 | | 100 | 100 | | 1 | | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | 0.8 | | | 0.82 | | | 0.6 | | | 0.6 | | | 0.6 | | 0.6 | 0.6 | | 1 | | | | | | |
| ¹ Bankfull Max Depth (ft) | | | | | 0.6 | 0.7 | | 0.8 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.7 | | | 1.3 | | 1.3 | 1.3 | | 1 | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | 1 | 1.75 | | 2.5 | | | 8 | | | 6.1 | | | 3.8 | | | 4.0 | | | 6.1 | | 6.1 | 6.1 | | 1 | | | | | | |
| Width/Depth Ratio | | | | | 6.6 | 8.6 | | 10.6 | | | 12 | | | 9 | | | 10 | | | 14 | | | 16.1 | | 16.1 | 16.1 | | 1 | | | | | | |
| Entrenchment Ratio | | | | | 1.3 | 1.65 | | 2 | | | > 3.0 | | | > 3.0 | | | > 3.0 | | | 5.6 | | | 10.1 | | 10.1 | 10.1 | | 1 | | | | | | |
| ¹ Bank Height Ratio | | | | | 2.7 | 3.0 | | 3.3 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 | | | 1.0 | | 1.0 | 1.0 | | 1 | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | 14.0 - 50.0 | | | 15.7 | 29.9 | 28.44 | 52.3 | 10.8 | 11 | | | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | 0.000 | 0.014 | 0.004 | 0.014 | 0.005 | 8 | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 2.4 | 14.2 | 12.38 | 28.4 | 7.4 | 17 | | | | |
| Pool Max depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 1.6 | 1.6 | 1.6 | 1.6 | 1 | | | | | |
| Pool Spacing (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 34.5 | 55.6 | 54.92 | 73.1 | 10.7 | 16 | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | 1.5 - 2.8 | | | 2.9 - 6.4 | | | 1.2 - 2.3 | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | 1.4 - 2.1 | | | 2.1 - 6.6 | | | 5.4 - 8.2 | | | | | | | | | | | | | | | | | | |
| Transport parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (transport capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | G5 | | | | | C5/E5 | | | E5 | | | E5/C5 | | | C5 | | | C5 | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | | | | | | | | | | | | | | | | | | 2.1 | | | 2.1 | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | | | | | | | | | | | | | | | | | | 8.4 | | | | | | | | | | | | | | | |
| Valley length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | | | | | | | | | | | | | 997 | | | 997 | | | | | | | | | | | | |
| Sinuosity (ft) | | | | | 1 | | | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.22 | | | 1.22 | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | 0.004 | | | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0049 | | | 0.0031 | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Bankfull Floodplain Area (acres) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. ² = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

³. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. ⁵. Of value/needed only if the n exceeds 3

Table 7d. Baseline Stream Data Summary
 Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT3 (1914.8 feet)

| Parameter | Gauge ¹ | Regional Curve | | | Pre-Existing Condition | | | | | | Johanna Creek Ref | | | Still Creek Ref | | | Cole Property Ref | | | Design | | | Monitoring Baseline | | | | | | | | | | | |
|--|--------------------|----------------|----|-----|--|------|-----|------|-----------------|-----------------|-------------------|------|-----------------|-----------------|------|-----------------|-------------------|-----|-----------------|------------|-----|-------------|---------------------|-------|-------|-------|-----------------|------|------|----|--|--|--|--|
| | | LL | UL | Eq. | Min | Mean | Med | Max | SD ⁵ | n | Min | Mean | Max | Min | Mean | Max | Min | Med | Max | Min | Med | Max | Min | Mean | Med | Max | SD ⁵ | n | | | | | | |
| Dimension and Substrate - Riffle Only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | 5 | 6 | | 7 | | | 9.7 | | | 7.4 | | | 6.5 | | | 7.5 - 9.2 | | | 7.3 | | 8.1 | 8.9 | | 2 | | | | | | |
| Floodprone Width (ft) | | | | | 100 | 100 | | 100 | | | | | | | | | | | | 100 | | | 100 | | 100 | 100 | | 2 | | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | 0.8 | | | 0.82 | | | 0.6 | | | 0.6 - 0.7 | | | 0.6 | | 0.6 | 0.6 | | 2 | | | | | | |
| ¹ Bankfull Max Depth (ft) | | | | | 0.6 | 0.7 | | 0.8 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.75 - 1.00 | | | 0.7 - 0.86 | | | 1 | | 1 | 1 | | 2 | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | 1 | 1.75 | | 2.5 | | | 8 | | | 6.1 | | | 3.8 | | | 4.0 - 6.0 | | | 4.3 | | 4.9 | 5.4 | | 2 | | | | | | |
| Width/Depth Ratio | | | | | 6.6 | 8.6 | | 10.6 | | | 12 | | | 9 | | | 10 | | | 14 | | | 12.4 | | 13.5 | 14.7 | | 2 | | | | | | |
| Entrenchment Ratio | | | | | 1.3 | 1.65 | | 2 | | | > 3.0 | | | > 3.0 | | | > 3.0 | | | 4.3 - 5.3 | | | 11.2 | | 12.5 | 13.7 | | 2 | | | | | | |
| ¹ Bank Height Ratio | | | | | 2.7 | 3.0 | | 3.3 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 - 1.2 | | | 1.0 | | | 1.0 | | 1.0 | 1.0 | | 2 | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | 8.0 - 29.8 | | | 22.1 | 39 | 35.67 | 60.9 | 10 | 29 | | | | | | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | 0.001 | 0.005 | 0.005 | 0.010 | 0.003 | 14 | | | | | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 7 | 10.7 | 10.06 | 16.8 | 2.5 | 28 | | | | |
| Pool Max depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 1.6 | 1.65 | 1.65 | 1.7 | | 2 | | | | |
| Pool Spacing (ft) | | | | | | | | | | | | | | | | | | | | | | | | | 45.6 | 63 | 60.35 | 91.7 | 11.3 | 28 | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | No distinct repetitive pattern of riffles and pools due to straightening activities. | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | 1.5 - 2.8 | | | 2.9 - 6.4 | | | 1.2 - 2.3 | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | 1.4 - 2.1 | | | 2.1 - 6.6 | | | 5.4 - 8.2 | | | | | | | | | | | | | | | | | | |
| Transport parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (transport capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | Incised B5c | | | | | C5/E5 | | | E5 | | | E5/C5 | | | C5 | | | C5 | | | | | | | | | | | | |
| Bankfull Velocity (fps) | | | | | | | | | | | | | | | | | | | 1.9 - 2.6 | | | 1.9 - 2.6 | | | | | | | | | | | | |
| Bankfull Discharge (cfs) | | | | | | | | | | | | | | | | | | | 7.5 - 15.4 | | | | | | | | | | | | | | | |
| Valley length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | | | | | | | | | | | | | 1915 | | | 1915 | | | | | | | | | | | | |
| Sinuosity (ft) | | | | | 1 | | | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.22 - 1.59 | | | 1.21 - 1.38 | | | 1.21 - 1.38 | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | 0.003 | | | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0027 - 0.0088 | | | 0.0038 - 0.0040 | | | 0.0033 | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Bankfull Floodplain Area (acres) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. ² = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

³. Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data. ⁵. Of value/needed only if the n exceeds 3

Table 7e. Baseline Stream Data Summary
 Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT4 (530.9 feet)

| Parameter | Gauge ¹ | Regional Curve | | | Pre-Existing Condition | | | | | | | Johanna Creek Ref | | | Still Creek Ref | | | Cole Property Ref | | | Design | | | Monitoring Baseline | | | | | |
|--|--------------------|----------------|----|-----|------------------------|------|-----|------|-----------------|---|-----|-------------------|-----|-----------------|-----------------|-----------------|-----|-------------------|-----|-------------|--------|-------|-------|---------------------|--------|------|-----------------|---|--|
| | | LL | UL | Eq. | Min | Mean | Med | Max | SD ⁵ | n | Min | Mean | Max | Min | Mean | Max | Min | Med | Max | Min | Med | Max | Min | Mean | Med | Max | SD ⁵ | n | |
| Dimension and Substrate - Riffle Only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | 5 | 6 | | 7 | | | | 9.7 | | 7.4 | | 6.5 | | 6.5 | | 6.5 | | 7.5 | | 7.5 | | 7.5 | | 1 | |
| Floodprone Width (ft) | | | | | 100 | 100 | | 100 | | | | | | | | | | 100 | | 100 | | 100 | | 100 | | 100 | | 1 | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | | 0.8 | | 0.82 | | 0.6 | | 0.5 | | 0.5 | | 0.5 | | 0.5 | | 0.5 | | 1 | |
| ¹ Bankfull Max Depth (ft) | | | | | 0.6 | 0.7 | | 0.8 | | | | 0.75 - 1.00 | | 0.75 - 1.00 | | 0.75 - 1.00 | | 0.61 | | 0.9 | | 0.9 | | 0.9 | | 0.9 | | 1 | |
| Bankfull Cross Sectional Area (ft ²) | | | | | 1 | 1.75 | | 2.5 | | | | 8 | | 6.1 | | 3.8 | | 3.0 | | 3.8 | | 3.8 | | 3.8 | | 3.8 | | 1 | |
| Width/Depth Ratio | | | | | 6.6 | 8.6 | | 10.6 | | | | 12 | | 9 | | 10 | | 14 | | 14.8 | | 14.8 | | 14.8 | | 14.8 | | 1 | |
| Entrenchment Ratio | | | | | 1.3 | 1.65 | | 2 | | | | > 3.0 | | > 3.0 | | > 3.0 | | 6.2 | | 13.3 | | 13.3 | | 13.3 | | 13.3 | | 1 | |
| ¹ Bank Height Ratio | | | | | 2.7 | 3.0 | | 3.3 | | | | 1.0 - 1.2 | | 1.0 - 1.2 | | 1.0 - 1.2 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1.0 | | 1 | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | | | | | | | | 10.0 - 11.0 | | 17.4 | 36.6 | 31.69 | 74.4 | 16.6 | 9 | | |
| Riffle Slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | 0.006 | 0.008 | 0.008 | 0.015 | 0.003 | 9 | | | |
| Pool Length (ft) | | | | | | | | | | | | | | | | | | | | | 5.2 | 9.5 | 9.34 | 12.3 | 2.3 | 9 | | | |
| Pool Max depth (ft) | | | | | | | | | | | | | | | | | | | | | 1.4 | 1.4 | 1.4 | 1.4 | | 1 | | | |
| Pool Spacing (ft) | | | | | | | | | | | | | | | | | | | | | 21.2 | 49.6 | 46.5 | 75.4 | 15.6 | 9 | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | 1.5 - 2.8 | | 2.9 - 6.4 | | 1.2 - 2.3 | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | 1.4 - 2.1 | | 2.1 - 6.6 | | 5.4 - 8.2 | | | | | | | | | | | | | |
| Transport parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Max part size (mm) mobilized at bankfull | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Stream Power (transport capacity) W/m ² | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | | | | | | | | C5/E5 | | E5 | | E5/C5 | | C5 | | | | | | | | | | | |
| Bankfull Velocity (fps) | | | | | | | | | | | | | | | | | | | | | 2.1 | | | | | 2.1 | | | |
| Bankfull Discharge (cfs) | | | | | | | | | | | | | | | | | | | | | 6.2 | | | | | | | | |
| Valley length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | | | | | | | | | 1.22 - 1.59 | | 1.22 - 1.59 | | 1.22 - 1.59 | | 1.36 | | | | | | | | 1.36 | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | | | | | | | | 0.0027 - 0.0088 | | 0.0027 - 0.0088 | | 0.0027 - 0.0088 | | 0.0057 | | | | | | | 0.0051 | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Bankfull Floodplain Area (acres) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile. ² = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

³ Utilizing XS measurement data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

⁴ = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; ⁵ Of value/needed only if the n exceeds 3

Table 8a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT1/Reach 1,2,3 (3496 feet)

| Based on fixed baseline bankfull elevation | Cross Section 1 (Pool) | | | | | | | | Cross Section 2 (Pool) | | | | | | | | Cross Section 3 (Riffle) | | | | | | | | Cross Section 4 (Pool) | | | | | | | | Cross Section 5 (Riffle) | | | | | | | |
|--|------------------------|------|------|------|-----|-----|-----|--|------------------------|------|------|------|-----|-----|-----|--|--------------------------|------|-------|-------|-----|-----|-----|--|------------------------|------|------|------|-----|-----|-----|--|--------------------------|------|------|------|-----|-----|-----|--|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 15.4 | 16.1 | 15.1 | 17.3 | | | | | 16.4 | 20.3 | 16.9 | 18.5 | | | | | 10.4 | 14.6 | 11.6 | 10.8 | | | | | 10.2 | 11.7 | 11.2 | 13.1 | | | | | 8.6 | 16.7 | 9.0 | 9.9 | | | | |
| Floodprone Width (ft) | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | 100 | 100 | 100 | 100 | | | | | NA | NA | NA | NA | | | | | 100 | 100 | 100 | 100 | | | | |
| Bankfull Mean Depth (ft) | 0.9 | 0.9 | 1.0 | 0.8 | | | | | 1.1 | 0.9 | 1.1 | 1.0 | | | | | 0.8 | 0.6 | 0.7 | 0.8 | | | | | 0.9 | 0.8 | 0.8 | 0.7 | | | | | 0.5 | 0.3 | 0.5 | 0.4 | | | | |
| Bankfull Max Depth (ft) | 1.9 | 2.1 | 2.1 | 2.0 | | | | | 2.3 | 2.3 | 2.4 | 2.4 | | | | | 1.4 | 1.2 | 1.3 | 1.3 | | | | | 1.7 | 1.6 | 1.7 | 1.5 | | | | | 1.1 | 1.0 | 1.1 | 1.2 | | | | |
| Bankfull Cross Sectional Area (ft ²) | 14.5 | 14.5 | 14.5 | 14.5 | | | | | 18.5 | 18.5 | 18.5 | 18.5 | | | | | 8.4 | 8.4 | 8.4 | 8.4 | | | | | 9.0 | 9.0 | 9.0 | 9.0 | | | | | 4.4 | 4.4 | 4.4 | 4.4 | | | | |
| Bankfull Width/Depth Ratio | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | 12.9 | 25.4 | 15.9 | 13.8 | | | | | NA | NA | NA | NA | | | | | 16.8 | 63.4 | 18.5 | 22.3 | | | | |
| Bankfull Entrenchment Ratio | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | |
| Low Bank Height (ft) | 1.9 | 2.2 | 2.1 | 2.0 | | | | | 2.3 | 2.4 | 2.4 | 2.5 | | | | | 1.4 | 1.3 | 1.3 | 1.3 | | | | | 1.7 | 1.8 | 1.8 | 1.5 | | | | | 1.1 | 1.0 | 1.1 | 1.1 | | | | |
| Bankfull Bank Height Ratio | 1.00 | 1.05 | 1.04 | 0.97 | | | | | 1.00 | 1.04 | 1.02 | 1.07 | | | | | 1.00 | 1.08 | 0.98 | 0.98 | | | | | 1.00 | 1.13 | 1.04 | 0.97 | | | | | 1.00 | 1.00 | 0.99 | 0.97 | | | | |
| Cross Sectional Area between end pins (ft ²) | 23.4 | 26.7 | 23.9 | 25.1 | | | | | 20.1 | 24.1 | 23.2 | 26.2 | | | | | 11.4 | 11.3 | 15.0 | 14.3 | | | | | 16.9 | 14.0 | 13.9 | 14.2 | | | | | 8.8 | 12.5 | 11.2 | 11.1 | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| | Cross Section 6 (Pool) | | | | | | | | Cross Section 7 (Pool) | | | | | | | | Cross Section 8 (Riffle) | | | | | | | | | | | | | | | | | | | | | | | |
| Based on fixed baseline bankfull elevation | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | | | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.4 | 13.4 | 11.5 | 14.0 | | | | | 8.0 | 8.8 | 8.0 | 8.9 | | | | | 7.1 | 7.0 | 7.3 | 9.6 | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | 100 | 100 | 100.0 | 100.0 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | 0.5 | 0.5 | 0.4 | | | | | 0.9 | 0.8 | 0.9 | 0.8 | | | | | 0.5 | 0.5 | 0.5 | 0.4 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 2.0 | 1.2 | 1.2 | 1.3 | | | | | 1.8 | 1.8 | 1.7 | 1.7 | | | | | 0.9 | 0.8 | 0.8 | 0.8 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 6.1 | 6.1 | 6.1 | 6.1 | | | | | 6.8 | 6.8 | 6.8 | 6.8 | | | | | 3.6 | 3.6 | 3.6 | 3.6 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | 14.0 | 13.6 | 14.7 | 14.7 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | NA | NA | NA | NA | | | | | NA | NA | NA | NA | | | | | 14.1 | 14.3 | 13.8 | 13.8 | | | | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | 2.0 | 1.3 | 1.0 | 1.3 | | | | | 1.8 | 1.9 | 1.8 | 1.6 | | | | | 0.9 | 0.8 | 0.9 | 0.9 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | 1.0 | 1.08 | 0.90 | 0.98 | | | | | 1.0 | 1.06 | 1.07 | 0.97 | | | | | 1.0 | 1.00 | 1.12 | 1.03 | | | | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | 12.8 | 12.4 | 10.5 | 10.4 | | | | | 11.7 | 11.2 | 11.5 | 11 | | | | | 6.1 | 4.8 | 7.2 | 5.7 | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Table 8b. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT2 (996.7 feet)

| Based on fixed baseline bankfull elevation | Cross Section 1 (Pool) | | | | | | | | Cross Section 2 (Riffle) | | | | | | | | | | | | | | | | | | | | | | | |
|--|------------------------|------|------|------|-----|-----|-----|--|--------------------------|------|------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | | | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 11.8 | 25.8 | 18.2 | 25.8 | | | | | 9.9 | 10.9 | 10.4 | 8.6 | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | NA | NA | NA | NA | | | | | 100 | 100 | 100 | 100 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.7 | 0.3 | 0.5 | 0.3 | | | | | 0.6 | 0.6 | 0.6 | 0.6 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.6 | 1.1 | 1.1 | 0.9 | | | | | 1.3 | 1.5 | 1.3 | 1.5 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 8.8 | 8.8 | 8.8 | 8.8 | | | | | 6.1 | 6.1 | 6.1 | 6.1 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | NA | NA | NA | NA | | | | | 16.1 | 19.5 | 17.7 | 17.7 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | NA | NA | NA | NA | | | | | 10.1 | 9.2 | 9.6 | 9.6 | | | | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | 1.6 | 1.0 | 0.9 | 0.9 | | | | | 1.3 | 1.6 | 1.3 | 1.6 | | | | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | 1.00 | 0.91 | 0.80 | 0.93 | | | | | 1.00 | 1.07 | 1.01 | 1.07 | | | | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | 10.9 | 6.7 | 12.9 | 7.3 | | | | | 10.8 | 10.1 | 10.7 | 9.5 | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Based on fixed baseline bankfull elevation | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

1 = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Table 8c. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT3 (1914.8 feet)

| Based on fixed baseline bankfull elevation ¹ | Cross Section 1 (Pool) | | | | | | | Cross Section 2 (Riffle) | | | | | | | Cross Section 3 (Pool) | | | | | | | Cross Section 4 (Riffle) | | | | | | |
|---|------------------------|------|------|------|-----|-----|-----|--------------------------|------|------|------|-----|-----|-----|------------------------|------|------|------|-----|-----|-----|--------------------------|------|------|------|-----|-----|-----|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 11.0 | 15.8 | 16.6 | 13.2 | | | | 8.9 | 9.0 | 10.2 | 8.5 | | | | 13.8 | 14.8 | 13.5 | 15.8 | | | | 7.3 | 8.0 | 7.9 | 8.2 | | | |
| Floodprone Width (ft) | NA | NA | NA | NA | | | | 100 | 100 | 100 | 100 | | | | NA | NA | NA | NA | | | | 100 | 100 | 100 | 100 | | | |
| Bankfull Mean Depth (ft) | 0.9 | 0.6 | 0.6 | 0.8 | | | | 0.6 | 0.6 | 0.5 | 0.6 | | | | 0.9 | 0.9 | 0.9 | 0.8 | | | | 0.6 | 0.5 | 0.5 | 0.5 | | | |
| Bankfull Max Depth (ft) | 1.6 | 1.7 | 1.6 | 1.8 | | | | 1.0 | 1.1 | 1.0 | 1.1 | | | | 1.7 | 2.0 | 2.1 | 2.0 | | | | 1.0 | 1.0 | 1.1 | 1.1 | | | |
| Bankfull Cross Sectional Area (ft ²) | 10.2 | 10.2 | 10.2 | 10.2 | | | | 5.4 | 5.4 | 5.4 | 5.4 | | | | 12.7 | 12.7 | 12.7 | 12.7 | | | | 4.3 | 4.3 | 4.3 | 4.3 | | | |
| Bankfull Width/Depth Ratio | NA | NA | NA | NA | | | | 14.7 | 15.0 | 19.2 | 13.4 | | | | NA | NA | NA | NA | | | | 12.4 | 14.9 | 14.4 | 15.5 | | | |
| Bankfull Entrenchment Ratio | NA | NA | NA | NA | | | | 11.2 | 11.1 | 9.8 | 9.8 | | | | NA | NA | NA | NA | | | | 13.7 | 12.5 | 12.7 | 12.3 | | | |
| Low Bank Height (ft) | 1.6 | 1.7 | 1.6 | 1.8 | | | | 1.0 | 1.1 | 1.1 | 1.2 | | | | 1.7 | 2.0 | 1.8 | 1.9 | | | | 1.0 | 1.0 | 1.0 | 1.2 | | | |
| Bankfull Bank Height Ratio | 1.00 | 1.00 | 0.98 | 1.02 | | | | 1.00 | 1.00 | 1.14 | 1.09 | | | | 1.00 | 1.00 | 0.88 | 0.98 | | | | 1.00 | 1.00 | 0.92 | 1.02 | | | |
| Cross Sectional Area between end pins (ft ²) | 14.1 | 17.1 | 13.7 | 15.1 | | | | 16.8 | 18.4 | 17.8 | 20.5 | | | | 22.9 | 16.2 | 21.8 | 21.7 | | | | 7.6 | 10.9 | 9.0 | 10.5 | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Based on fixed baseline bankfull elevation¹ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Table 8d. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT4 (530.9 feet)

| Based on fixed baseline bankfull elevation ¹ | Cross Section 1 (Pool) | | | | | | | Cross Section 2 (Riffle) | | | | | | | | | | | | | | | | | | | | |
|---|------------------------|------|------|------|-----|-----|-----|--------------------------|------|------|------|-----|-----|-----|--|--|--|--|--|--|--|--|--|--|--|--|--|--|
| | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | Base | MY1 | MY2 | MY3 | MY4 | MY5 | MY+ | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.9 | 11.8 | 11.9 | 14.3 | | | | 7.5 | 11.7 | 7.5 | 10.5 | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | NA | NA | NA | NA | | | | 100 | 100 | 100 | 100 | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.7 | 0.7 | 0.7 | 0.6 | | | | 0.5 | 0.3 | 0.5 | 0.4 | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.4 | 1.4 | 1.3 | 1.4 | | | | 0.9 | 0.8 | 0.9 | 0.9 | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 7.9 | 7.9 | 7.9 | 7.9 | | | | 3.8 | 3.8 | 3.8 | 3.8 | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | NA | NA | NA | NA | | | | 14.8 | 36.0 | 14.7 | 29.0 | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | NA | NA | NA | NA | | | | 13.3 | 8.5 | 13.4 | 9.5 | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | 1.4 | 1.4 | 1.3 | 1.5 | | | | 0.9 | 0.8 | 0.8 | 0.9 | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | 1.00 | 1.00 | 0.99 | 1.06 | | | | 1.00 | 1.00 | 0.90 | 0.96 | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | 13.3 | 13.1 | 14.2 | 12.4 | | | | 8.0 | 5.3 | 5.9 | 5.5 | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Based on fixed baseline bankfull elevation¹ | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Record elevation (datum) used | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width/Depth Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Entrenchment Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Bank Height Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Cross Sectional Area between end pins (ft ²) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

¹ = Widths and depths for annual measurements will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Exhibit Table 9a. Monitoring Data - Stream Reach Data Summary

Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT1/Reach 1&2 (2033 feet)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-4 | | | | | | MY-5 | | | | | | |
|--|----------|------|------|------------|-----------------|----|------|------|------|------|-----------------|------|------|------|-----|-----|-----------------|-----|------|------|------|------|-----------------|---|------|------|-----|-----|-----------------|---|------|------|-----|-----|-----------------|---|--|
| | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | |
| Dimension and Substrate - Riffle only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.1 | 7.9 | 8.6 | | 2 | 7 | 11.9 | 16.7 | | 2 | 7.3 | 8.15 | 9 | | 2 | 9.6 | 9.75 | 9.9 | 2 | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | 100 | | 100 | 100 | | 2 | 100 | | 100 | 100 | | 2 | 100 | | 100 | | | | 2 | 100 | 100 | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.5 | | 0.5 | 0.5 | | 2 | 0.5 | | 0.5 | 0.5 | | 2 | 0.5 | | 0.5 | | | | 2 | 0.5 | 0.5 | | | | | | | | | | | | | | | | |
| ¹ Bankfull Max Depth (ft) | 0.9 | | 1 | 1.1 | | 2 | 0.8 | | 0.9 | 1 | | 2 | 0.8 | 0.95 | | | | | 2 | 1.1 | | 1 | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 3.6 | | 4 | 4.4 | | 2 | 3.6 | | 4 | 4.4 | | 2 | 3.6 | 4 | | | | | 2 | 3.6 | 4 | | | | | | | | | | | | | | | | |
| Width/Depth Ratio | 14 | | 15.6 | 17.2 | | 2 | 13.8 | | 23.6 | 33.4 | | 2 | 14.7 | 16.6 | | | | | 2 | 22.1 | 24 | | | | | | | | | | | | | | | | |
| Entrenchment Ratio | 11.6 | | 12.9 | 14.1 | | 2 | 6 | | 10.1 | 14.3 | | 2 | 11.1 | 12.5 | | | | | 2 | 13.8 | 10.1 | 10.3 | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | 0.9 | | 1.0 | 1.1 | | 2 | 0.8 | | 0.9 | 1.0 | | 2 | 0.9 | 1 | | | | | 2 | 0.9 | 1 | | | | | | | | | | | | | | | | |
| ¹ Bank Height Ratio | 1.0 | | 1.0 | 1.0 | | 2 | 1.0 | | 1.0 | 1.0 | | 2 | 0.99 | 1.06 | | | | | 2 | 0.97 | 1.00 | | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 9 | 28.6 | 28.5 | 49.5 | 10.7 | 35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0 | 0.01 | 0.01 | 0.02 | 0.01 | 13 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 4.3 | 10.9 | 9.14 | 39.8 | 7.5 | 27 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.7 | | 1.8 | 2 | | 3 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 25.3 | 49.8 | 50.7 | 89.2 | 14.7 | 35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | C5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | 2033 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | 1.26 -1.29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | 0.0049 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Ri% / Ru% / P% / G% / S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ d16 / d35 / d50 / d84 / d95 / | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ² % of Reach with Eroding Banks | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

Exhibit Table 9b. Monitoring Data - Stream Reach Data Summary
Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT1/Reach 3 (1463 feet)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-4 | | | | | | MY-5 | | | | | |
|--|----------|------|------|------|-----------------|----|--------|------|------|------|-----------------|------|------|------|-----|-----|-----------------|---|------|------|------|-----|-----------------|---|------|------|-----|-----|-----------------|---|------|------|-----|-----|-----------------|---|
| | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n |
| Dimension and Substrate - Riffle only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 10.4 | 10.4 | 10.4 | 10.4 | 1 | 1 | 14.6 | 14.6 | 14.6 | 14.6 | 1 | 11.6 | | | | | | | 11.6 | 1 | 10.8 | | 10.8 | 1 | | | | | | | | | | | | |
| Floodprone Width (ft) | 100 | 100 | 100 | | | 1 | 100 | 100 | 100 | 100 | 1 | 100 | | | | | | | 100 | 1 | 100 | | 100 | 1 | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.8 | 0.8 | 0.8 | | | 1 | 0.8 | 0.8 | 0.8 | 0.8 | 1 | 0.7 | | | | | | | 0.7 | 1 | 0.8 | | 0.8 | 1 | | | | | | | | | | | | |
| ¹ Bankfull Max Depth (ft) | 1.4 | 1.4 | 1.4 | | | 1 | 1.2 | 1.2 | 1.2 | 1.2 | 1 | 1.3 | | | | | | | 1.3 | 1 | 1.3 | | 1.3 | 1 | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 8.4 | 8.4 | 8.4 | | | 1 | 8.4 | 8.4 | 8.4 | 8.4 | 1 | 8.4 | | | | | | | 8.4 | 1 | 8.4 | | 8.4 | 1 | | | | | | | | | | | | |
| Width/Depth Ratio | 13 | 13 | 13 | | | 1 | 18.3 | 18.3 | 18.3 | 18.3 | 1 | 15.9 | | | | | | | 15.9 | 1 | 13.7 | | 13.7 | 1 | | | | | | | | | | | | |
| Entrenchment Ratio | 9.6 | 9.6 | 9.6 | | | 1 | 6.8 | 6.8 | 6.8 | 6.8 | 1 | 8.6 | | | | | | | 8.6 | 1 | 9.3 | | 9.3 | 1 | | | | | | | | | | | | |
| Low Bank Height (ft) | 1.4 | 1.4 | 1.4 | | | 1 | 1.3 | 1.3 | 1.3 | 1.3 | 1 | 1.3 | | | | | | | 1.3 | 1 | 1.3 | | 1.3 | 1 | | | | | | | | | | | | |
| ¹ Bank Height Ratio | 1.0 | 1.0 | 1.0 | | | 1 | 1.1 | 1.1 | 1.1 | 1.1 | 1 | 0.98 | | | | | | | 0.98 | 1 | 0.96 | | 0.96 | 1 | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 12.2 | 39.6 | 38.7 | 63.2 | 12.7 | 23 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0 | 0.01 | 0 | 0.03 | 0.01 | 10 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 4.7 | 13 | 11.8 | 32 | 6.4 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.9 | 2.1 | 2.1 | 2.3 | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 37.3 | 68 | 73.8 | 87.5 | 13.9 | 22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | | | C5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | | 1463 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | | | | 1.35 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | | | 0.0028 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Ri% / Ru% / P% / G% / S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ⁴ d16 / d35 / d50 / d84 / d95 / | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ² % of Reach with Eroding Banks | | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4 = Of value/needed only if the n exceeds 3

Exhibit Table 9c. Monitoring Data - Stream Reach Data Summary
Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT2 (996.7 feet)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-4 | | | | | | MY-5 | | | | | | |
|--|----------|------|------|------|-----------------|--------|------|------|------|------|-----------------|---|------|------|------|------|-----------------|---|------|------|------|------|-----------------|---|------|------|-----|-----|-----------------|---|------|------|-----|-----|-----------------|---|--|
| | Min | Mean | Med | Max | SD ² | n | Min | Mean | Med | Max | SD ² | n | Min | Mean | Med | Max | SD ² | n | Min | Mean | Med | Max | SD ² | n | Min | Mean | Med | Max | SD ² | n | Min | Mean | Med | Max | SD ² | n | |
| Dimension and Substrate - Riffle only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 9.9 | | 9.9 | 9.9 | | 1 | 10.9 | | 10.9 | 10.9 | | 1 | 10.4 | | 10.4 | 10.4 | | 1 | 8.6 | | 8.6 | 8.6 | | 1 | | | | | | | | | | | | | |
| Floodprone Width (ft) | 100 | | 100 | 100 | | 1 | 100 | | 100 | 100 | | 1 | 100 | | 100 | 100 | | 1 | 100 | | 100 | 100 | | 1 | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | | 0.6 | 0.6 | | 1 | 0.6 | | 0.6 | 0.6 | | 1 | 0.59 | | 0.59 | 0.59 | | 1 | 0.71 | | 0.71 | 0.71 | | 1 | | | | | | | | | | | | | |
| Bankfull Max Depth (ft) | 1.3 | | 1.3 | 1.3 | | 1 | 1.5 | | 1.5 | 1.5 | | 1 | 1.33 | | 1.33 | 1.33 | | 1 | 1.45 | | 1.45 | 1.45 | | 1 | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 6.1 | | 6.1 | 6.1 | | 1 | 6.1 | | 6.1 | 6.1 | | 1 | 6.1 | | 6.1 | 6.1 | | 1 | 6.1 | | 6.1 | 6.1 | | 1 | | | | | | | | | | | | | |
| Width/Depth Ratio | 16.1 | | 16.1 | 16.1 | | 1 | 19.5 | | 19.5 | 19.5 | | 1 | 17.7 | | 17.7 | 17.7 | | 1 | 12.2 | | 12.2 | 12.2 | | 1 | | | | | | | | | | | | | |
| Entrenchment Ratio | 10.1 | | 10.1 | 10.1 | | 1 | 9.2 | | 9.2 | 9.2 | | 1 | 9.6 | | 9.6 | 9.6 | | 1 | 11.6 | | 11.6 | 11.6 | | 1 | | | | | | | | | | | | | |
| Low Bank Height (ft) | 1.3 | | 1.3 | 1.3 | | 1 | 1.5 | | 1.5 | 1.5 | | 1 | 1.34 | | 1.34 | 1.34 | | 1 | 1.55 | | 1.55 | 1.55 | | 1 | | | | | | | | | | | | | |
| Bank Height Ratio | 1.0 | | 1.0 | 1.0 | | 1 | 1.1 | | 1.1 | 1.1 | | 1 | 1.01 | | 1.01 | 1.01 | | 1 | 1.07 | | 1.07 | 1.07 | | 1 | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 15.7 | 29.9 | 28.4 | 52.3 | 10.8 | 11 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.00 | 0.01 | 0.00 | 0.01 | 0.00 | 8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 2.4 | 14.2 | 12.4 | 28.4 | 7.4 | 17 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.6 | 1.6 | 1.6 | 1.6 | | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 34.5 | 55.6 | 54.9 | 73.1 | 10.7 | 16 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | | | C5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | | | 996.7 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | | | 1.22 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | | | 0.0031 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Ri% / Ru% / P% / G% / S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ d16 / d35 / d50 / d84 / d95 / | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ² % of Reach with Eroding Banks | | | | | | 0 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

Exhibit Table 9d. Monitoring Data - Stream Reach Data Summary
Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT3 (1914.8 feet)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-4 | | | | | | MY-5 | | | | | | | | |
|--|----------|------|------|-------------|-----------------|----|------|------|------|------|-----------------|------|------|------|-----|------|-----------------|-----|------|------|-----|------|-----------------|---|------|------|-----|-----|-----------------|---|------|------|-----|-----|-----------------|---|--|--|--|
| | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | | | |
| Dimension and Substrate - Riffle only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.3 | 8.1 | 8.9 | | 2 | 8 | 8.5 | 9 | | 2 | 7.87 | 9.03 | 10.2 | | 2 | 8.2 | 8.35 | 8.5 | 2 | | | | | | | | | | | | | | | | | | | | |
| Floodprone Width (ft) | 100 | | 100 | 100 | | 2 | 100 | | 100 | 100 | | 2 | 100 | | 100 | | 2 | 100 | | 100 | | 2 | | | | | | | | | | | | | | | | | |
| Bankfull Mean Depth (ft) | 0.6 | | 0.6 | 0.6 | | 2 | 0.5 | | 0.6 | 0.6 | | 2 | 0.53 | 0.54 | | 0.55 | | 2 | 0.52 | 0.58 | | 0.63 | | 2 | | | | | | | | | | | | | | | |
| ¹ Bankfull Max Depth (ft) | 1 | | 1 | 1 | | 2 | 1 | | 1.1 | 1.1 | | 2 | 0.98 | 1.05 | | 1.11 | | 2 | 1.13 | 1.13 | | 1.14 | | 2 | | | | | | | | | | | | | | | |
| Bankfull Cross Sectional Area (ft ²) | 4.3 | | 4.9 | 5.4 | | 2 | 4.3 | | 4.9 | 5.4 | | 2 | 4.3 | 4.85 | | 5.4 | | 2 | 4.3 | 4.85 | | 5.4 | | 2 | | | | | | | | | | | | | | | |
| Width/Depth Ratio | 12.4 | | 13.5 | 14.7 | | 2 | 14.9 | | 15 | 15 | | 2 | 14.4 | 16.8 | | 19.2 | | 2 | 13.4 | 14.5 | | 15.6 | | 2 | | | | | | | | | | | | | | | |
| Entrenchment Ratio | 11.2 | | 12.5 | 13.7 | | 2 | 11.1 | | 11.8 | 12.5 | | 2 | 9.8 | 11.3 | | 12.7 | | 2 | 11.8 | 12 | | 12.3 | | 2 | | | | | | | | | | | | | | | |
| Low Bank Height (ft) | 1.0 | | 1.0 | 1.0 | | 2 | 1.0 | | 1.1 | 1.1 | | 2 | 1.02 | 1.07 | | 1.12 | | 2 | 1.16 | 1.2 | | 1.24 | | 2 | | | | | | | | | | | | | | | |
| ¹ Bank Height Ratio | 1.0 | | 1.0 | 1.0 | | 2 | 1.0 | | 1.0 | 1.0 | | 2 | 0.92 | 1.03 | | 1.14 | | 2 | 1.02 | 1.06 | | 1.09 | | 2 | | | | | | | | | | | | | | | |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 22.1 | 39 | 35.7 | 60.9 | 10 | 29 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0 | 0.01 | 0 | 0.01 | 0 | 14 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 7 | 10.7 | 10.1 | 16.8 | 2.5 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.6 | 1.65 | 1.65 | 1.7 | | 2 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 45.6 | 63 | 60.4 | 91.7 | 11.3 | 28 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | C5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | 1914.8 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | 1.21 - 1.38 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | 0.0033 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Ri% / Ru% / P% / G% / S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ d16 / d35 / d50 / d84 / d95 / | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ² % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

Exhibit Table 9e. Monitoring Data - Stream Reach Data Summary
Project Name/Number (Alliance Headwaters/97086) - Segment/Reach: UT4 (530.9 feet)

| Parameter | Baseline | | | | | | MY-1 | | | | | | MY-2 | | | | | | MY-3 | | | | | | MY-4 | | | | | | MY-5 | | | | | |
|--|----------|------|------|--------|-----------------|------|------|------|------|------|-----------------|-------|-------|-------|-------|-------|-----------------|-------|-------|-------|-------|-------|-----------------|-------|-------|-------|-------|-------|-----------------|-------|-------|-------|-------|-------|-----------------|-------|
| | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n | Min | Mean | Med | Max | SD ¹ | n |
| Dimension and Substrate - Riffle only | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 7.5 | 7.5 | 7.5 | 7.5 | 1 | 11.7 | 11.7 | 11.7 | 11.7 | 11.7 | 1 | 7.5 | 7.5 | 7.5 | 7.5 | 7.5 | 1 | 10.5 | 10.5 | 10.5 | 10.5 | 10.5 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 |
| Floodprone Width (ft) | 100 | 100 | 100 | 100 | 1 | 100 | 100 | 100 | 100 | 100 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 | 100.0 | 100.0 | 100.0 | 100.0 | 1 | 100.0 |
| Bankfull Mean Depth (ft) | 0.5 | 0.5 | 0.5 | 0.5 | 1 | 0.3 | 0.3 | 0.3 | 0.3 | 0.3 | 1 | 0.5 | 0.5 | 0.5 | 0.5 | 0.5 | 1 | 0.4 | 0.4 | 0.4 | 0.4 | 0.4 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 |
| ¹ Bankfull Max Depth (ft) | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 |
| Bankfull Cross Sectional Area (ft ²) | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 | 3.8 | 3.8 | 3.8 | 3.8 | 1 | 3.8 |
| Width/Depth Ratio | 14.8 | 14.8 | 14.8 | 14.8 | 1 | 36 | 36 | 36 | 36 | 36 | 1 | 14.7 | 14.7 | 14.7 | 14.7 | 14.7 | 1 | 29.2 | 29.2 | 29.2 | 29.2 | 29.2 | 1 | 29.2 | 29.2 | 29.2 | 29.2 | 29.2 | 1 | 29.2 | 29.2 | 29.2 | 29.2 | 29.2 | 1 | 29.2 |
| Entrenchment Ratio | 13.3 | 13.3 | 13.3 | 13.3 | 1 | 8.5 | 8.5 | 8.5 | 8.5 | 8.5 | 1 | 13.4 | 13.4 | 13.4 | 13.4 | 13.4 | 1 | 9.5 | 9.5 | 9.5 | 9.5 | 9.5 | 1 | 9.5 | 9.5 | 9.5 | 9.5 | 9.5 | 1 | 9.5 | 9.5 | 9.5 | 9.5 | 9.5 | 1 | 9.5 |
| Low Bank Height (ft) | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 1 | 0.8 | 0.8 | 0.8 | 0.8 | 0.8 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 0.9 |
| ¹ Bank Height Ratio | 1.0 | 1.0 | 1.0 | 1.0 | 1 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1 | 0.9 | 0.9 | 0.9 | 0.9 | 0.9 | 1 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1 | 1.0 | 1.0 | 1.0 | 1.0 | 1.0 | 1 | 1.0 |
| Profile | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | 17.4 | 36.6 | 31.7 | 74.4 | 16.6 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Riffle Slope (ft/ft) | 0.01 | 0.01 | 0.01 | 0.01 | 0 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Length (ft) | 5.2 | 9.5 | 9.34 | 12.3 | 2.3 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Max depth (ft) | 1.4 | 1.4 | 1.4 | 1.4 | 1 | 1 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pool Spacing (ft) | 21.2 | 49.6 | 46.5 | 75.4 | 15.6 | 9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Radius of Curvature (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rc:Bankfull width (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Wavelength (ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Meander Width Ratio | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Rosgen Classification | | | | C5 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Thalweg length (ft) | | | | 530.9 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Sinuosity (ft) | | | | 1.36 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Water Surface Slope (Channel) (ft/ft) | | | | 0.0051 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ Ri% / Ru% / P% / G% / S% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ SC% / Sa% / G% / C% / B% / Be% | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ³ d16 / d35 / d50 / d84 / d95 / | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ² % of Reach with Eroding Banks | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Channel Stability or Habitat Metric | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Biological or Other | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.
 1 = The distributions for these parameters can include information from both the cross-section measurements and the longitudinal profile.
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave
 4. = Of value/needed only if the n exceeds 3

APPENDIX D: HYDROLOGY DATA

Tables 10A-G. Channel Evidence
Stream Gauge Graphs
Table 11. Verification of Bankfull Events
Figure E1. 30/70 Percentile Graph for Rainfall
Soil Temp Graph
Table 12. Groundwater Hydrology Data
Groundwater Gauge Graphs

Table 10A. UT1 Downstream Channel Evidence

| UT1 Downstream Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 201 | 119 | 116 | 143 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |
| | | | | | | | |



Photo 1: UT1 Downstream Channel Evidence

Table 10B. UT1 Upstream Channel Evidence

| UT1 Upstream Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 190 | 160 | 186 | 132 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |



Photo 2: UT1 Upstream Channel Evidence

Table 10C. UT1A Channel Evidence

| UT1A Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 97 | 73 | 90 | 64 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |




Table 10D. UT2 Channel Evidence

| UT2 Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 199 | 125 | 110 | 77 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |



Table 10E. UT3 Downstream Channel Evidence

| UT3 Downstream Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 119 | 234 | 67 | 63 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |



Photo 5: UT3 Downstream Channel Evidence

Table 10F. UT3 Upstream Channel Evidence

| UT3 Upstream Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 136 | 127 | 96 | 93 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |



Photo 6: UT3 Upstream Channel Evidence


Table 10G. UT4 Channel Evidence

| UT4 Channel Evidence | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
|---|---------------|---------------|---------------|---------------|---------------|---------------|---------------|
| Max consecutive days channel flow | 130 | 228 | 88 | 135 | | | |
| Presence of litter and debris (wracking) | Yes | Yes | Yes | Yes | | | |
| Leaf litter disturbed or washed away | Yes | Yes | Yes | Yes | | | |
| Matted, bent, or absence of vegetation (herbaceous or otherwise) | Yes | Yes | Yes | Yes | | | |
| Sediment deposition and/or scour indicating sediment transport | Yes | Yes | Yes | Yes | | | |
| Water staining due to continual presence of water | Yes | Yes | Yes | Yes | | | |
| Formation of channel bed and banks | Yes | Yes | Yes | Yes | | | |
| Sediment sorting within the primary path of flow | Yes | Yes | Yes | Yes | | | |
| Sediment shelving or a natural line impressed on the banks | Yes | Yes | Yes | Yes | | | |
| Change in plant community (absence or destruction of terrestrial vegetation and/or transition to species adapted for flow or inundation for a long duration, including hydrophytes) | Yes | Yes | Yes | Yes | | | |
| Development of channel pattern (meander bends and/or channel braiding) at natural topographic breaks, woody debris piles, or plant root systems | Yes | Yes | Yes | Yes | | | |
| Exposure of woody plant roots within the primary path of flow | No | No | No | No | | | |
| Other: | | | | | | | |




Photo 7: UT4 Channel Evidence


Alliance Headwaters Stream Flow Gauge UT1 Downstream Year 4 (2023 Data)




Alliance Headwaters Stream Flow Gauge UT1 Upstream Year 4 (2023 Data)




Alliance Headwaters Stream Flow Gauge UT1A Year 4 (2023 Data)




Alliance Headwaters Stream Flow Gauge UT2 Year 4 (2023 Data)



Alliance Headwaters Stream Flow Gauge UT3 Downstream Year 4 (2023 Data)



Alliance Headwaters Stream Flow Gauge UT3 Upstream Year 4 (2023 Data)



Alliance Headwaters Stream Flow Gauge UT4 Year 4 (2023 Data)







Table 11. Verification of Bankfull Events

| Date of Data Collection | Date of Occurrence | Method | Tributaries | Photo (if available) |
|-------------------------|--------------------|--|--------------------------|----------------------|
| April 30, 2020 | April 30, 2020 | Stream gauges and trail cameras captured a bankfull event at UT3 after 1.17 inches of rain was documented between April 30 and May 1, 2020 at an on-site rain gauge. | UT3 | 8 |
| November 19, 2020 | November 12, 2020 | Wrack and laid-back vegetation were observed outside the TOB of UT1 after 3.61 inches of rain was documented between November 12 and 13, 2020 at a nearby weather station. | UT1 | 9 |
| March 16, 2021 | March 16, 2021 | The UT1, UT2, UT3, and UT4 stream gauges and UT1, UT3, and UT4 trail cameras captured a bankfull event after 2.35 inches of rain was documented on March 16, 2021 at an on-site rain gauge | UT1, UT2, UT3, UT4 | 10-12 |
| February 28, 2022 | January 16, 2022 | All stream gauges and the UT2 trail camera captured a bankfull event on all site streams after 1.37 inches of rain was documented at an on-site rain gauge. | UT1, UT1A, UT2, UT3, UT4 | 13 |
| April 10, 2023 | February 12, 2023 | Bankfull event captured by all stream gauges and the UT2 camera after 0.82 and 0.25 inches of rain were recorded on the days leading up to this event by an on-site rain gauge. | UT1, UT1A, UT2, UT3, UT4 | 14 |
| July 25, 2023 | April 9, 2023 | All stream gauges and the UT3 and UT4 cameras recorded a bankfull event after 2.89 inches of rain fell, as documented by an on-site rain gauge. | UT1, UT1A, UT2, UT3, UT4 | 15, 16 |













Figure E1: Alliance Headwaters 30-70 Percentile Graph for Rainfall

Current year data from onsite rain gauge
30-70th percentile data from WETS Station: Smithfield, NC



Alliance Headwaters Soil Temperature Year 4 (2023 Data)




Table 12. Groundwater Hydrology Data

| Gauge | Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage) | | | | | | |
|-------|---|------------------------|------------------------|------------------------|------------------|------------------|------------------|
| | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
| 1 | No 9 days (3.6%) | Yes 37 days (14.9%) | No 12 days (4.8%) | No 7 days (2.8%) | | | |
| 2 | No 9 days (3.6%) | No 21 days (8.4%) | No 11 days (4.4%) | No 5 days (2.0%) | | | |
| 3 | Yes 55 days (22.2%) | Yes 86 days (34.5%) | Yes 28 days (11.2%) | Yes 49 days (20.0%) | | | |
| 4 | No 10 days (4.0%) | Yes 36 days (14.5%) | No 3 days (1.2%) | No 2 days (0.8%) | | | |
| 5 | Yes 29 days (11.7%) | No 19 days (7.6%) | No 11 days (4.4%) | No 7 days (2.8%) | | | |
| 6 | No 16 days (6.5%) | No 20 days (8.0%) | No 14 days (5.6%) | No 9 days (3.6%) | | | |
| 7 | No 7 days (2.8%) | No 8 days (3.2%) | No 4 days (1.6%) | No 4 days (1.6%) | | | |
| 8 | Yes 50 days (20.2%) | Yes 51 days (20.5%) | No 13 days (5.2%) | No 7 days (2.8%) | | | |
| 9 | Yes 75 days (32.7%) | Yes 93 days (37.3%) | Yes 45 days (18.1%) | Yes 71 days (28.5%) | | | |
| 10 | Yes 72 days (29.0%) | Yes 58 days (23.3%) | Yes 28 days (11.2%) | Yes 38 days (15.0%) | | | |
| 11 | Yes 64 days (25.8%) | Yes 42 days (16.9%) | No 13 days (5.2%) | No 10 days (4.0%) | | | |
| 12 | No 18 days (7.3%) | Yes 36 days (14.5%) | No 22 days (8.8%) | No 10 days (4.0%) | | | |
| 13 | No 20 days (8.1%) | Yes 58 days (23.3%) | No 21 days (8.4%) | Yes 27 days (10.8%) | | | |
| 14 | No 16 days (6.5%) | Yes 44 days (17.7%) | No 12 days (4.8%) | No 8 days (3.2%) | | | |
| 15 | No 13 days (5.2%) | No 18 days (7.2%) | No 21 days (8.4%) | No 15 days (6.0%) | | | |
| 16 | Yes 34 days (13.7%) | Yes 70 days (28.1%) | Yes 27 days (10.8%) | Yes 41 days (16.5%) | | | |
| 17 | No 19 days (7.7%) | Yes 36 days (14.5%) | No 13 days (5.2%) | No 13 days (5.2%) | | | |
| 18 | No 10 days (4.0%) | No 19 days (7.6%) | No 11 days (4.4%) | No 9 days (3.8%) | | | |
| 19 | No 8 days (3.2%) | No 10 days (4.0%) | No 4 days (1.6%) | No 5 days (2.0%) | | | |


Table 12. Groundwater Hydrology Data (continued)

| Gauge | Success Criteria Achieved/Max Consecutive Days During Growing Season (Percentage) | | | | | | |
|-------|---|------------------------|------------------------|------------------------|------------------|------------------|------------------|
| | Year 1 (2020) | Year 2 (2021) | Year 3 (2022) | Year 4 (2023) | Year 5 (2024) | Year 6 (2025) | Year 7 (2026) |
| 20 | Yes 36 days (14.5%) | Yes 58 days (23.3%) | Yes 25 days (10.0%) | Yes 39 days (15.7%) | | | |
| 21 | Yes 34 days (13.7%) | Yes 36 days (14.5%) | No 22 days (8.8%) | No 11 days (4.4%) | | | |
| 22 | Yes 69 days (27.8%) | Yes 56 days (22.5%) | Yes 28 days (11.2%) | Yes 48 days (19.3%) | | | |
| 23 | Yes 35 days (14.1%) | Yes 42 days (16.9%) | Yes 25 days (10.0%) | Yes 25 days (10.0%) | | | |
| 24 | No 5 days (2.0%) | No 14 days (5.6%) | No 1 day (0.4%) | No 6 days (2.4%) | | | |
| 25 | Yes 46 days (18.5%) | Yes 55 days (21.1%) | Yes 27 days (10.8%) | Yes 49 days (19.7%) | | | |
| 26 | Yes 167 days (67.3%) | Yes 88 days (35.3%) | Yes 61 days (24.5%) | Yes 84 days (33.7%) | | | |
| 27 | Yes 74 days (29.8%) | Yes 57 days (22.9%) | No 13 days (5.2%) | No 12 days (4.8%) | | | |
| 28 | Yes 45 days (18.1%) | Yes 49 days (19.7%) | No 4 days (1.6%) | No 10 days (4.0%) | | | |
| 29 | Yes 45 days (18.1%) | Yes 81 days (32.5%) | Yes 12 days (4.8%) | No 10 days (4.0%) | | | |
| 30* | NA | Yes 38 days (15.3%) | No 0 days (0.0%) | No 3 days (1.2%) | | | |
| 31* | NA | Yes 98 days (39.4%) | Yes 44 days (17.7%) | Yes 27 days (10.8%) | | | |
| 32* | NA | Yes 58 days (23.3%) | Yes 45 days (18.1%) | Yes 49 days (19.7%) | | | |
| 33* | NA | Yes 42 days (16.9%) | No 13 days (5.2%) | No 8 days (3.2%) | | | |
| 34* | NA | Yes 55 days (22.1%) | No 22 days (8.8%) | Yes 36 days (14.5%) | | | |
| 35* | NA | Yes 42 days (16.9%) | No 13 days (5.2%) | No 8 days (3.2%) | | | |
| 36** | NA | NA | NA | No 8 days (3.2%) | | | |
| Ref* | NA | Yes 51 days (20.5%) | No 15 days (6.0%) | Yes 49 days (19.7%) | | | |


* Prior to the MY2 (2021) growing season, six additional wetland gauges were installed in areas of the Site RS felt needed additional data points (near GW19, near vegetation plot 31, near GW 7, at the upstream portion of UT 2, and across UT 1 from GW 11-12). Additionally, a reference groundwater gauge was installed in the wetland preservation area at the headwaters of UT 3 and 4.

**Prior to the MY4 (2023) growing season an additional wetland gauge was installed between gauges GW 24 and GW 30 to provide additional data for this area.


Alliance Headwaters Groundwater Gauge 1 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 2 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 3 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 4 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 5 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 6 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 7 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 8 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 9 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 10 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 11 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 12 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 13 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 14 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 15 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 16 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 17 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 18 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 19 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 20 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 21 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 22 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 23 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 24 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 25 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 26 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 27 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 28 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 29 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 30 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 31 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 32 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 33 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 34 Year 4 (2023 Data)




Alliance Headwaters Groundwater Gauge 35 Year 4 (2023 Data)



Alliance Headwaters Groundwater Gauge 36 Year 4 (2023 Data)



Alliance Headwaters Groundwater Reference Gauge Year 4 (2023 Data)



APPENDIX E. SITE PHOTO LOG

**Alliance Headwaters
MY-04 (2023) Photo Log**




Photo 1: Aerial view of vegetation along UT 1 and UT 2



Photo 2: Aerial view of UT 3 and 4

**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 3: Aerial view of UT 1 upstream





Photo 4: Aerial view of UT1 downstream and UT2



**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 5: Signage and posts at edge of easement



Photo 6: Aerial view of easement boundary and signage



**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 7: Crossing at edge of easement on UT-1, downstream



Photo 8: Crossing at edge of easement on UT-1, upstream



**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 9: UT-2 forded crossing, downstream



Photo 10: UT-2 forded crossing, upstream



**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 11: Culvert at edge of easement, UT-3, downstream





Photo 12: Culvert at edge of easement, UT-3, upstream



**Alliance Headwaters
MY-04 (2023) Photo Log**



**Alliance Headwaters
MY-04 (2023) Photo Log**

Photo 15: Pine Thinning
Photo Taken 5/12/23



Photo 16: Pine Thinning
Photo Taken 5/12/23



APPENDIX F. IRT CORRESPONDENCE

2022-10-20. MY2 (2021) and MY3 (2022) IRT Site Visit Notes



October 21, 2022

Lindsay Crocker
NC DEQ – Division of Mitigation Services
1652 Mail Service Center
Raleigh, North Carolina 27699-1652

Subject: MY2 (2021) and MY 3 (2022) IRT Site Visit

Alliance Headwaters Stream & Riparian Riverine Wetland Mitigation Site
DMS Contract #: 6832; DMS Project ID: 95017; RFP # 16-006477
USACE Action ID No. SAW-2016-00882; DWR ID No. 20160405

MY2 (2021) and MY 3 (2022) IRT Site Visit: Site Visit Notes

On October 20, 2022, Restoration Systems (RS) held an on-site meeting with regulatory agencies to discuss the MY2 (2021) monitoring data and the MY 3 (2022) interim data for the Alliance Headwaters Mitigation Site. Below is a list of attendees and general site visit notes.

Attendees:

USACE:

- Todd Tugwell
- Casey Haywood

Restoration Systems:

- Raymond Holz
- Alex Baldwin

NC DWR:

- Erin Davis

Division of Mitigation Services:

- Lindsay Crocker

Site Visit Notes:

- RS will include a random vegetation transect through the UT 2 Wetland Enhancement Area during MY4 (2023).
- RS will ensure proper easement signage/markings along all Site's agriculture boundaries. This effort will include the southern easement boundary of the eastern tract along the gravel ag. road. This effort will consist of treated 6-inch fence posts at all easement corners and adequate marking every 200 feet with easement signage.
- RS will implement an initial treatment to pines throughout the easement in Q1 2023 – paying particular attention to pines on and along stream banks. RS will also plant live stakes in areas where pines are removed from the stream banks.
- Between groundwater gauges 24 and 30, RS will install a shorter/shallower groundwater gauge to see if the deeper gauges (24 and 30) have punctured through the restrictive soil layer.
- If 2022 photos are available that show the streams/site in a wetter condition, RS will provide them in the MY 3 (2022) monitoring Report.
- In the MY 3 (2022) monitoring report, RS will provide pictures of the improved road outlets. This includes the additional outlet constructed near groundwater gauge 19 – installed in August of 2022. The purpose of these outlets is to allow surface hydrology to enter the Site from adjacent agricultural fields.
- RS will perform groundwater gauge maintenance across the Site, ensuring bentonite caps are in place and level with the surrounding ground elevation.
- RS will review alternative approaches to monitoring stream flow and switch stream-flow gauges if appropriate.

Ray Holz

From: Haywood, Casey M CIV USARMY CEMVP (USA) <Casey.M.Haywood@usace.army.mil>
Sent: Monday, October 31, 2022 1:03 PM
To: Tugwell, Todd J CIV USARMY CESAW (USA); Davis, Erin B; Ray Holz
Cc: Crocker, Lindsay; Alex Baldwin
Subject: RE: [Non-DoD Source] RE: [External] Alliance Headwaters / MY2 (2021) and MY 3 (2022) IRT Site Visit / . SAW-2016-00882; DWR ID No. 20160405

Thanks Todd.

And thanks Ray, these look good to me also. Please reach out if you have any questions regarding the diagram for the flow gauge install.

Thanks,
Casey

Casey Haywood
Mitigation Specialist, Regulatory Division | U.S. Army Corps of Engineers
Work cell: (919) 750-7397

From: Tugwell, Todd J CIV USARMY CESAW (USA) <Todd.J.Tugwell@usace.army.mil>
Sent: Monday, October 31, 2022 12:39 PM
To: Davis, Erin B <erin.davis@ncdenr.gov>; Ray Holz <rholz@restorationsystems.com>; Haywood, Casey M CIV USARMY CEMVP (USA) <Casey.M.Haywood@usace.army.mil>
Cc: Crocker, Lindsay <Lindsay.Crocker@ncdenr.gov>; Alex Baldwin <abaldwin@restorationsystems.com>
Subject: RE: [Non-DoD Source] RE: [External] Alliance Headwaters / MY2 (2021) and MY 3 (2022) IRT Site Visit / . SAW-2016-00882; DWR ID No. 20160405

Ray, these look fine to me too.

Casey, I'm not sure if you received these due to your email snafu, so just sharing.

Thanks,
Todd

From: Davis, Erin B <erin.davis@ncdenr.gov>
Sent: Monday, October 31, 2022 12:15 PM
To: Ray Holz <rholz@restorationsystems.com>; Tugwell, Todd J CIV USARMY CESAW (USA) <Todd.J.Tugwell@usace.army.mil>; Haywood, Casey M CIV USARMY CEMVP (USA) <Casey.M.Haywood@usace.army.mil>
Cc: Crocker, Lindsay <Lindsay.Crocker@ncdenr.gov>; Alex Baldwin <abaldwin@restorationsystems.com>
Subject: [Non-DoD Source] RE: [External] Alliance Headwaters / MY2 (2021) and MY 3 (2022) IRT Site Visit / . SAW-2016-00882; DWR ID No. 20160405

Thanks for sending. I have no additional comments.

Much appreciated,

Erin B. Davis, PWS (*she/her/hers*)
Stream & Wetland Mitigation Coordinator
Division of Water Resources
NC Department of Environmental Quality

919-817-0360 cell
erin.davis@ncdenr.gov

From: Ray Holz <rholz@restorationsystems.com>
Sent: Friday, October 21, 2022 12:59 PM
To: Tugwell, Todd J CIV USARMY CESAW (US) <Todd.J.Tugwell@usace.army.mil>; Haywood, Casey M CIV USARMY CESAW (USA) <casey.m.haywood@usace.army.mil>; Davis, Erin B <erin.davis@ncdenr.gov>
Cc: Crocker, Lindsay <Lindsay.Crocker@ncdenr.gov>; Alex Baldwin <abaldwin@restorationsystems.com>
Subject: [External] Alliance Headwaters / MY2 (2021) and MY 3 (2022) IRT Site Visit / . SAW-2016-00882; DWR ID No. 20160405

CAUTION: External email. Do not click links or open attachments unless you verify. Send all suspicious email as an attachment to [Report Spam](#).

Todd, Casey, and Erin –

Thank you for the time yesterday at Alliance. I feel that it was very productive on many fronts. I have attached a set of site visit notes for your review. Please send along any additional notes you would like added, and I will include all notes in the MY3 (2022) monitoring report.

Best,
RH

Raymond J. Holz | Restoration Systems, LLC
1101 Haynes St. Suite 211 | Raleigh, NC 27604
tel: 919.334.9122 | cell: 919.604.9314 | fax: 919.755.9492
email: rholz@restorationsystems.com