

Year One Monitoring Report

Unnamed Tributary to Bear
Swamp Creek

Prepared for:

North Carolina Department of the
Environment and Natural Resources
Ecosystem Enhancement Program

Prepared by:

ARCADIS G&M of North Carolina, Inc.
801 Corporate Center Drive
Suite 300
Raleigh
North Carolina 27607
Tel 919 854 1282
Fax 919 854 5448

Our Ref.:

NC601030.0003

Date:

January 2004

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential, and exempt from disclosure under applicable law. Any dissemination, distribution, or copying of this document is strictly prohibited.

Table of Contents

1. Introduction	1-1
1.1 Project Description	1-1
1.2 Goals and Objectives	1-1
2. Summary	2-1
2.1 Site Description and Land Use	2-1
3. Methodology	3-1
3.1 Longitudinal Profile	3-1
3.2 Permanent Cross Sections	3-1
3.3 Pebble Count	3-2
3.4 Photo Documentation	3-2
3.5 Vegetation	3-2
4. Results	4-1
4.1 Bankfull Events	4-1
4.2 Longitudinal Profile	4-1
4.3 Channel Dimension	4-1
4.4 Pattern	4-2
4.5 Bed Material	4-2
4.6 Photographic Documentation	4-2
4.7 Vegetation	4-2
5. Discussion	5-1
5.1 Longitudinal Profile	5-1
5.2 Channel Dimension	5-1
5.3 Pattern	5-2
5.4 Bed Material	5-2
5.5 Photographic Documentation	5-2

Table of Contents

5.6	Vegetation	5-2
6.	Recommendations	6-1
7.	References	6-1

Sheets

1-8	Year One Survey – Unnamed Tributary to Bear Swamp Creek Stream Restoration, Franklin County, North Carolina
-----	---

Tables

1	Morphological Characteristics of the Existing and Proposed Channel with Gage Stations and Reference Reach Data
2	Vegetation Monitoring Plot Results

Appendices

A	Pebble Count Data
B	Vegetation Planting List
C	Photographs

1. Introduction

1.1 Project Description

The North Carolina Department of Environment and Natural Resources, Wetlands Restoration Program (NCWRP), now the North Carolina Ecosystem Enhancement Program (EEP), retained ARCADIS to conduct stream restoration using natural channel design methodologies on an unnamed tributary to Bear Swamp Creek in central Franklin County. The site is at the Murphy Hay Farm immediately south of Dyking Road near the town of Louisburg. Mr. Glenn Murphy owns the property.

Construction was completed in July 2002, and approximately 1,435 linear feet of the unnamed tributary to Bear Swamp Creek were restored. Restoration included excavating a new channel, grading existing stream banks, constructing in-stream boulder structures and root wads, and planting native vegetation. A corrugated-metal-pipe arch culvert and two 24-inch reinforced concrete pipe culverts were installed to serve as a driveway crossing.

A baseline survey of the constructed stream channel and planted vegetation was conducted in August 2002. The survey documented the restored channel location, location of all in-stream structures, vegetation monitoring plots, and vegetation within the plots.

1.2 Goals and Objectives

The goal of the stream restoration is to improve water quality in the Tar-Pamlico River Basin. An estimated 34 tons of sediment were generated from the project area annually prior to construction. This estimate is conservative, given that fewer than 600 linear feet of the 1,500 linear feet of stream bank were studied. By stabilizing the streambed and stream banks, the restoration will ultimately improve water quality by reducing the amount of sediment contributed to the watershed. Nutrient input should decrease through the establishment of a permanent riparian buffer. The buffer will shade the stream, reducing water temperatures and providing additional wildlife habitat to the site.

Stream stability and vegetation development are being monitored. Stability is being monitored by comparing annual stream channel surveys with the baseline survey. Documenting the survival rate of bare-root seedlings and live stakes planted on site is monitoring woody vegetation establishment.

2. Summary

2.1 Site Description and Land Use

The unnamed tributary originates at a small pond approximately 500 feet east of Dyking Road and 1,000 feet east of the project. Land uses in the watershed consist of agriculture, pastureland, forest, and single-family residence. Within the project limits, the unnamed tributary flows from the northeast to the southwest through pastureland. Cattle previously had access to the tributary, thus limiting the type and amount of vegetation throughout the riparian zone. Grasses dominate the area, with only a few mature sweet gum (*Liquidambar styraciflua*), red maple (*Acer rubrum*) and sycamore (*Platanus occidentalis*) trees located along the stream. This first-order stream was incised, with near-vertical banks along most of the reach. The stream was approximately 10 feet wide at the top of bank and approximately 4 feet deep. In some areas, the banks were nearly 6 feet tall with no bank protection present.

Stream restoration onsite was a Priority II and Priority III restoration for the site (Rosgen 1997). The degraded “F5” and “G5c” stream types were restored to a stable “B5c” (step-pool) stream type (Rosgen 1994). This scenario fit both the stream evolution for the site (C5 or B5c→G5→F5→B5c) and the valley type (Type II) (Rosgen and Silvey 1998; Rosgen 1997; Rosgen 1996). Approximately 780 feet of new channel were created, and 680 linear feet of stream were stabilized in place. The width-to-depth ratio was increased to reduce shear stress. Stresses in the near-bank region were reduced by the installation of boulder cross vanes. The boulder cross vanes also stabilized the streambed and improved in-stream habitat by creating plunge pools. Root wads were used to help protect the stream banks, mainly where the existing channel was abandoned, and to provide additional aquatic habitat diversity. The establishment of vegetation will also stabilize the stream banks. Locations of the root wads and boulder cross vanes are shown in Sheets 1 through 3.

The existing 16-inch pipe under the driveway was replaced with a 73-inch by 55-inch corrugated metal pipe arch culvert and two 24-inch reinforced concrete pipes at higher elevations to drain the flood plain. Hydraulic analysis showed the proposed culvert design will lower the water surface of the 10-year storm event approximately 0.6 foot. Two crossings were constructed, one upstream and one downstream of the new culverts. The crossings provide access to the pastures on both sides of the stream while keeping cattle and farm machinery out of the stream.

A 50-foot buffer from the bankfull was created. The buffer comprises 30 feet of trees and 20 feet of grass. Cattle are excluded from the 30-foot buffer. Piedmont alluvial forest species (Schafale and Weakley 1990) were planted in the buffer in March 2003 and include silky dogwood (*Cornus amomum*), red mulberry (*Morus rubra*), black walnut (*Juglans nigra*), black willow (*Salix nigra*), tag alder (*Alnus serrulata*), cherry bark oak (*Quercus pagoda*), swamp chestnut oak (*Q. michauxii*), river birch (*Betula nigra*), elderberry (*Sambucus canadensis*), green ash (*Fraxinus pennsylvanica*), iron wood (*Carpinus caroliniana*), winterberry holly (*Ilex verticillata*) and eastern hop-hornbeam (*Ostrya virginiana*). Red maple, box elder (*A. negundo*), and sycamore currently exist onsite and are expected to reestablish on their own. The property owner requested that the view of the barn from his house not be obstructed. Therefore, the area between Station 16+50 and Station 19+00 was planted with shrub species. The larger trees were planted on 8-foot to 15-foot centers and the smaller trees on 6-foot to 8-foot centers. This will give densities of 4 to 15 and 15 to 25 per 1,000 square feet, respectively. Black willow and silky dogwood were planted along the stream banks as live stakes.

3. Methodology

Location surveys of the constructed features were conducted to monitor the performance of the stream restoration. These surveys were conducted in September 2003, approximately one year after the baseline survey. Total station survey equipment was used. A longitudinal profile, and five permanent cross sections were surveyed. Modified Wolman pebble counts, photographs, and vegetation assessments were also made. Proposed, baseline, year one, and reference reach data are presented in Table 1.

3.1 Longitudinal Profile

The longitudinal profile of the restored stream was surveyed for its entire length. The same protocols used in the baseline monitoring were followed. The heads of riffles, pools and steps, and maximum pool features were surveyed in the longitudinal profile. Surveying these features allows the calculation of water surface slope at each feature, average water surface slope, pool length, and pool-to-pool spacing. At each feature, locations were determined for the thalweg, left and right edges of water, left and right bankfull elevations, and left and right tops of bank. These locations enabled the creation of a plan view of the restored stream. Stream pattern (i.e., meander length, radius of curvature, belt width, and sinuosity) are measured from the plan view.

3.2 Permanent Cross Sections

Five permanent cross sections were surveyed. Two riffles and one pool upstream of the driveway culvert complex and one riffle and one pool downstream of the driveway culvert complex were selected. The cross sections are located where pre-restoration cross sections were taken. The beginning and end of each permanent cross section are marked with wooden stakes labeled with the cross section number. Cross sections extend from fence to fence and are perpendicular to the stream flow. The cross section survey noted all grade breaks, tops of banks, left and right bankfull, edges of water, and thalweg. The cross sections were plotted and the bankfull cross-sectional area calculated. The area will be compared with the *Regional Curves for Rural Piedmont North Carolina* (Harmen, et al 1999) (Appendix A). The bankfull mean depth was calculated by dividing the bankfull cross sectional area by the bankfull width. The width-to-depth ratio was calculated by dividing the bankfull width by the bankfull mean depth. The stream will be classified using the Rosgen system of stream classification (Rosgen 1994).

3.3 Pebble Count

In order to document shifts in the stream substrate, a modified Wolman pebble count (Rosgen 1993) was taken at each permanent cross section. Fifty samples were taken below bankfull. The cumulative percent was graphed and the D16, D35, D50, D84, and D95 calculated.

3.4 Photo Documentation

Photographs were taken at permanent photo points. Photographs of the site will provide valuable visual information as a complement to the figures and narrative material included in the monitoring reports. Photographs will record any events that may have a significant effect on the success of the restoration, such as flood, fire, drought, or vandalism. The photo points were established during the baseline survey and were selected to show reaches of the stream as well as the buffer. The locations of the photo points are shown on the plan view.

3.5 Vegetation

A survey of planted bare-root seedlings and live stakes was conducted in September 2003. The vegetation was monitored in the established 20-foot by 45-foot vegetation plots. All live woody stems were counted. Planted stems were differentiated from volunteers. At this time the vegetation plots appear to be of adequate size to collect a representative sample of planted vegetation.

4. Results

4.1 Bankfull Events

A stream gage had not been installed on the site prior to the year-one survey. The property owner stated that the water has been to the top of the arch culvert several times since construction. The top of the arch culvert is above bankfull, so at least one bankfull event occurred during the first year.

A crest-stage monitoring gage was installed on site during the year-one monitoring survey. The location of the crest-stage gage is shown on the sheets 3 and 6.

4.2 Longitudinal Profile

Parameters that were identified in the Mitigation Plan as success criteria are discussed below. All information regarding the longitudinal profile is shown on sheets 5-7 and presented in Table 1.

The average water slope for the length of the reach is 0.0161 ft/ft, with a range from 0.0161 – 0.0164 ft/ft; pool-to-pool spacing (measured from head of pool to head of next pool) ranged from 17.7 ft to 69.3 ft, with an average of 41.6 ft.

4.3 Channel Dimension

Parameters that were identified in the Mitigation Plan as success criteria are discussed below. All information regarding the channel dimensions is shown on sheet 7 and presented in Table 1.

Three riffle cross sections were measured. The bankfull cross-sectional area at the three locations ranged from 7.6 to 11.5 square feet, with an average of 9.4 square feet; bankfull width ranged from 7.9 feet to 11.0 feet, with an average of 9.9 feet; bankfull mean depth ranged from 0.9 feet to 1.0 feet, with an average of 1.0 feet; the bankfull width to bankfull mean depth ratio ranged from 7.9 to 11.9, with an average of 10.3. The NC Piedmont Rural Regional Curve cross-sectional area is 8.57 square feet.

Two pool cross sections were measured. The bankfull cross sectional area at the pool cross sections ranged from 16.2 square feet to 16.8 square feet, with an average of 16.5 square feet; bankfull width at the pools ranged from 12.0 feet to 13.0 feet, with an

average of 12.5 feet; the maximum bankfull depth at pools ranged from 2.5 feet to 6.2 feet, with an average of 4.2 feet.

4.4 Pattern

The channel sinuosity is 1.1. Sinuosity was calculated by dividing the stream length by the valley length.

4.5 Bed Material

The D16 was determined to be 0.1 mm, the D35 0.3 mm, the D50 1.0 mm, the D84 9.4 mm and the D95 3010 mm. The results of all the pebble counts are presented in Appendix B and Table 1.

4.6 Photographic Documentation

The photographs show thick, healthy, early succession vegetation establishing throughout the easement area. No significant changes to the new channel or to in-stream structures are observed. All photographs are shown in Appendix A.

4.7 Vegetation

Bare-root seedlings as well as live stakes were planted. At the time of installation (February 2002), the seedlings were dormant. The seedlings were not labeled when they were installed. Subsequently, based on their size, some of the seedlings are very difficult to identify. The contractor provided a list of the species planted. However, it appears that the list is not accurate. It will be easier to identify the tree species as the trees mature. Best professional judgment was used in identifying tree species on site. Those that could not be accurately identified are listed as unknown. A copy of the planting list is included in Appendix C.

Base on year-one surveys, the count of surviving bare-root seedling stems is 320 per acre. When live stakes are included in the calculation, the density increases to 640 stems per acres. If all volunteer species are included, the number of stems per acre increases to 3,950. Vegetation information is included in Table 2.

5. Discussion

5.1 Longitudinal Profile

The average water-surface slope of the bankfull channel increased slightly. The increase is not considered significant and is more than likely the result of channel measurements not taken in the exact locations used for the baseline survey. For example, on Sheet 7, the baseline survey shows a structure at station 23+86. The year-one survey shows the same structure at station 23+75. The same shift can be seen at other locations on the profile. The structure did not move 11 feet upstream. The length of the survey was shorter. This slight difference in stream length is the cause of the increase in average water-surface slope.

The pool-to-pool spacing decreased from the baseline survey but is in line with the design spacing. During construction, some of the pools filled with sediment and could not be cleaned out with construction equipment. It appears that the pools have cleaned themselves out. The spacing is not exactly the design spacing due to the development of small pools upstream of two boulder cross vane structures (stations 18+06 and 19+60). The establishment of these pools is not considered significant, since they are not compromising the boulder structures and the pool-to-pool spacing is still close to the design ranges.

5.2 Channel Dimension

The channel bankfull dimension at the permanent riffle cross sections has not significantly changed. The average bankfull width is 0.1 feet narrower than the designed bankfull width and 0.3 feet wider than the baseline width. The bankfull mean depth is 0.2 feet deeper than the proposed mean depth and the same as the baseline mean depth. The year-one bankfull width to bankfull mean depth (W/R) is slightly lower than the proposed W/R but nearly identical to the baseline W/R. This appears to indicate that the stream channel has a stable dimension. The channel was not built to the exact proposed dimensions but did retain the constructed dimensions. The average bankfull cross-sectional area is 0.8 square feet larger than the designed cross-sectional area and 0.1 square feet larger than the baseline survey. This also reflects the channel stability as discussed above.

5.3 Pattern

The channel sinuosity did not change from design to baseline to year-one survey. Plan sheets 2-4 show the year-one channel overlaid with the baseline channel. No significant difference is observed. Table 1 shows a change in the channel meander length, radius of curvature, and belt width between proposed reach, baseline channel and year-one monitoring. The change is attributed to the difference in the method of measuring these parameters and not a change in the stream pattern. As mentioned above, the channel plan view shows no significant change in the channel pattern.

5.4 Bed Material

The D16 and D35 remained relatively the same. There was a very slight increase in the D50 from 0.4 mm to 1.0 mm. The D84 decreased from 16.0 mm to 9.4 mm, while the D95 increased from 2363 mm to 3010 mm. The results of all the pebble counts are presented in Appendix B.

It is very difficult to make comparisons in the channel bed material this early in the development of a riparian buffer. At some of the locations where pebble counts were performed, there is emergent vegetation (mainly smart weed) for the entire width of the channel. The vegetation is catching fine sediment, and this may be skewing the results of the year-one data. Data collected in years four and five may be more representative. This will give the vegetation time to establish and shade out the smart weed in the channel.

5.5 Photographic Documentation

The restoration site is meeting the established success criteria for photographic documentation. Subsequent years' photographs should show the succession of the vegetation and development of a woody buffer.

5.6 Vegetation

The site is meeting the established success criteria for vegetation when using just bare-root seedling and live stakes. When volunteer species are included in the calculation, the density is extremely high. This is not an accurate calculation due to the fact that the majority of the volunteer species are considered nuisance species (i.e. loblolly pine [*Pinus taeda*], red maple, and sweet gum). At the time of the survey, the nuisance species are seedlings and not fully established. If it appears during subsequent surveys

**Unnamed Tributary to
Bear Swamp Creek
Year One Monitoring
Report**

Discussion

that the nuisance species are becoming established and overrunning the site, measures will be taken to reduce their composition to 20 percent or less.

6. Recommendations

The restoration activities appear to be successful when the year-one survey information is compared with the proposed and baseline survey information. Subsequent annual channel and vegetation surveys will provide valuable information to confirm the restoration success. The installation and monitoring of streambed scour chains and bank pins would help validate further survey information and visual observations. The scour-chain data would also provide information about the dynamics of sand-bed streams.

Scour chains also may identify the cause of the pools developing upstream of the boulder cross vane. Attention should be paid to these areas in future monitoring.

Annual stream and vegetation surveys are recommended for a minimum of four more years. The crest-stage monitoring gage should be read a minimum of every three months and repaired as needed. Scour chains and bank pins should be installed as early as possible.

7. References

- Harman, W. H., et al. 1999. Bankfull Hydraulic Geometry Relationships for North Carolina Streams. AWRA Wildland Hydrology Symposium Proceedings. Edited By: D.S. Olsen and J.P. Potyondy. AWRA Summer Symposium. Bozeman, Montana.
- North Carolina Department of Environment and Natural Resources (NCDENR). 1996. Cape Fear River Basinwide Water Quality Plan. Prepared by the North Carolina Division of Water Quality, Water Quality Section.
- Rosgen, D. L. 1997. A Geomorphological Approach to Restoration of Incised Rivers. Proceedings of the Conference on Management of Landscapes Disturbed by Channel Incision. ISBN 0-937099-05-8.
- Rosgen, D. L. 1996. Applied River Morphology. Wildland Hydrology, Pagosa Springs, Colorado. 400 pp.
- Rosgen, D. L. 1994. A Classification of Natural River. Catena, Volume 22: 166-169, Elsevier Science, B. V. Amsterdam.
- Rosgen, D. L. 1993. Applied Fluvial Geomorphology, Training Manual. River Short Course, Wildland Hydrology, Pagosa Springs, Colorado. 450 pp.
- Rosgen, D. L., and H. L. Silvey. 1998. Field Guide for Stream Classification. Wildland Hydrology, Pagosa Springs, Colorado. 195 pp.
- Schafale, M. P., and A. S. Weakley, 1990. Classification of the Natural Communities of North Carolina, A Third Approximation. North Carolina Natural Heritage Program, Division of Parks and Recreation, Department of Environment, Health and Natural Resources, Raleigh, North Carolina.
- United States Geological Survey. 7.5-Minute topographical quadrangle map, Snow Camp, North Carolina.

**Unnamed Tributary to
Bear Swamp Creek
Year One Monitoring
Report**

Tables

Table 1

MORPHOLOGICAL CHARACTERISTICS OF THE EXISTING AND PROPOSED CHANNEL
WITH GAGE STATION AND REFERENCE REACH DATA
(Adapted from Rosgen, 1996)

Restoration Site: Unnamed Tributary to Bear Swamp Creek, Baseline Survey, Louisburg, Franklin County, NC
Reference Reach: Unnamed Tributary to Crooked Creek near Rolesville, Wake County, NC

Variables	Proposed Reach	Baseline Channel	Year 1	Reference Reach
1. Stream Type	B5c	B5c	B5c	B5c
2. Drainage Area (sq. mi)	0.26	0.26	0.26	0.49
3. Bankfull Width (Wbkf) ft	Mean: 10 Range:	Mean: 9.6 Range: 8.1 - 10.7	Mean: 9.9 Range: 7.9 - 11.0	Mean: 11.4 Range: 11.0 - 11.8
4. Bankfull Mean Depth (dbkf) ft	Mean: 0.8 Range:	Mean: 1.0 Range: 0.9 - 1.0	Mean: 1.0 Range: 0.9 - 1.0	Mean: 1.1 Range: 0.9 - 1.2
5. Width/Depth Ratio (Wbkf/dbkf)	Mean: 12 Range:	Mean: 10 Range: 8.2 - 11.4	Mean: 10.3 Range: 7.9 - 11.9	Mean: 10.7 Range: 11.0 - 11.8
6. Bankfull Cross-Sectional Area (Abkf) sq ft	Mean: 8.6 Range:	Mean: 9.3 Range: 8.1 - 10.7	Mean: 9.4 Range: 7.6 - 11.5	Mean: 12.1 Range: 10.3 - 14.0
7. Bankfull Mean Velocity (Vbkf) fps	Mean: 4.2 Range:	Mean: 5.5 Range: 3.2 - 7.3	Mean: 5.0 Range: 3.0 - 7.4	Mean: 3.6 Range: 3.1 - 4.2
8. Bankfull Discharge, cfs (Qbkf)	Mean: 33.1 Range: 20.8 - 45.4	Mean: 51.2 Range: 29.8 - 67.9	Mean: 47.0 Range: 28.2 - 69.6	Mean: 43.8 Range: 37.1 - 50.4
9. Maximum Bankfull Depth (dmax) ft	Mean: 1.6 Range: 1.4 - 1.8	Mean: 1.6 Range: 1.5 - 1.7	Mean: 2.4 Range: 1.8 - 3.2	Mean: 2.1 Range: 1.9 - 2.4
10. Ratio of Low Bank Height to Max. Bankfull	Mean: N/A Range:	Mean: N/A Range:	Mean: N/A Range:	Mean: N/A Range:
11. Width of Flood Prone Area (Wfpa) ft	Mean: 18 Range: 14.0 - 22.0	Mean: 11.4 Range: 13.5 - 19.0	Mean: 18.0 Range: 13.4 - 22.1	Mean: 40.6 Range: 25.5 - 80.0
12. Entrenchment Ratio (Wfpa/Wbkf)	Mean: 1.8 Range: 1.4 - 2.2	Mean: 1.7 Range: 1.7 - 1.8	Mean: 1.8 Range: 1.7 - 2.1	Mean: 2.3 Range: 2.2 - 2.4
13. Meander Length (Lm) ft	Mean: 40 Range: 18.0 - 77.0	Mean: 121.3 Range: 42.4 - 236.9	Mean: 57.0 Range: 19.2 - 112.4	Mean: 46 Range: 21.0 - 88.0
14. Ratio of Meander Length to Bankfull Width (Lm/Wbkf)	Mean: 4 Range: 1.8 - 7.7	Mean: 12.6 Range: 4.4 - 24.7	Mean: 5.8 Range: 1.9 - 11.4	Mean: 4 Range: 1.8 - 7.7
15. Radius of Curvature (Rc) ft	Mean: 199 Range: 55.0 - 342.0	Mean: 77.8 Range: 11.0 - 221.0	Mean: 158.5 Range: 40.0 - 500.0	Mean: 240 Range: 63.0 - 390.0
16. Ratio of Radius of Curvature to Bankfull Width	Mean: 19.9 Range: 5.5 - 34.2	Mean: 8.1 Range: 1.1 - 23.0	Mean: 16 Range: 4.0 - 50.5	Mean: 19.9 Range: 5.5 - 34.2
17. Belt Width (Wblt) ft	Mean: 37 Range: 20.0 - 80.0	Mean: 31.3 Range: 5.5 - 82.5	Mean: 33.2 Range: 13.3 - 62.7	Mean: 7 Range: 6.0 - 8.0
18. Meander Width Ratio (Wblt/Wbkf)	Mean: 3.7 Range: 2.0 - 8.0	Mean: 3.3 Range: 0.6 - 8.6	Mean: 3.4 Range: 1.3 - 6.3	Mean: 0.6 Range: 0.5 - 0.7
19. Sinuosity (Stream length/valley distance) (k)	Mean: 1.1 Range:	Mean: 1.11 Range:	Mean: 1.1 Range:	Mean: 1.1 Range:
20. Valley Slope (ft/ft)	Mean: 0.017 Range:	Mean: 0.0168 Range:	Mean: 0.0167 Range:	Mean: 0.017 Range:
21. Average Water Surface Slope or Bankful Slope for	Mean: 0.0157 Range:	Mean: 0.0154 Range: 0.0152 - 0.0156	Mean: 0.0161 Range: 0.0160 - 0.0164	Mean: 0.016 Range:
22. Pool Slope (Spool) ft / ft	Mean: 0.033 Range: 0.0 - 0.066	Mean: 0.0042 Range: 0.0 - 0.0084	Mean: 0.0053 Range: 0.0004 - 0.0113	Mean: 0.029 Range: 0.0 - 0.07
23. Ratio of Pool Slope to Average Slope (Spool/Sbkf)	Mean: 1.8 Range: 0.0 - 4.4	Mean: 0.3 Range: 0.0 - 0.5	Mean: 0.3 Range: 0.0 - 0.7	Mean: 1.8 Range: 0.0 - 4.4
24. Maximum Pool Depth (dpool) ft	Mean: 2.4 Range: 2.3 - 2.6	Mean: 3.3 Range: 2.6 - 4.1	Mean: 4.2 Range: 2.5 - 6.2	Mean: 3.2 Range: 3.1 - 3.4
25. Ratio of Maximum Pool Depth to Bankfull Mean	Mean: 3 Range: 2.9 - 3.3	Mean: 3.3 Range: 2.6 - 4.1	Mean: 4.2 Range: 2.5 - 6.2	Mean: 3 Range: 2.9 - 3.2

Table 1 (Continued)

MORPHOLOGICAL CHARACTERISTICS OF THE EXISTING AND PROPOSED CHANNEL
WITH GAGE STATION AND REFERENCE REACH DATA
(Adapted from Rosgen, 1996)

Restoration Site: Unnamed Tributary to Bear Swamp Creek, Baseline Survey, Louisburg, Franklin County, NC
Reference Reach: Unnamed Tributary to Crooked Creek near Rolesville, Wake County, NC

Variables	Proposed Reach	Baseline Channel	Year 1	Reference Reach
26. Pool Width (Wpool) ft	Mean: 8 Range: 7.0 - 8.0	Mean: 10.5 Range: 10.7 - 11.3	Mean: 12.5 Range: 12.0 - 13.0	Mean: 8.8 Range: 8.0 - 9.5
27. Ratio of Pool Width to Bankfull Width	Mean: 0.8 Range: 0.7 - 0.8	Mean: 1.1 Range: 1.1 - 1.2	Mean: 1.3 Range: 1.2 - 1.3	Mean: 0.8 Range: 0.7 - 0.8
28. Bankfull Cross-sectional Area at Pool (Apool) sq ft	Mean: 11.2 Range: 6.5 - 12.9	Mean: 17.8 Range: 17.0 - 18.6	Mean: 16.5 Range: 16.2 - 16.8	Mean: 15.4 Range: 15.2 - 15.6
29. Ratio of Pool Area to Bankfull Area (Apool/Abkf)	Mean: 1.3 Range: 1.1 - 1.5	Mean: 1.9 Range: 1.8 - 2.0	Mean: 1.8 Range: 1.7 - 1.8	Mean: 1.3 Range: 1.1 - 1.5
30. Pool to Pool Spacing (p-p) ft	Mean: 37 Range: 19.0 - 61.0	Mean: 53.5 Range: 31.7 - 115.5	Mean: 41.6 Range: 17.7 - 69.3	Mean: 42 Range: 22.0 - 69.0
31. Ratio of Pool-to-Pool Spacing to Bankfull Width (p-p/Wbkf)	Mean: 3.7 Range: 1.9 - 6.1	Mean: 5.6 Range: 3.3 - 12.0	Mean: 4.2 Range: 1.8 - 7.0	Mean: 3.7 Range: 1.9 - 6.1
32. Pool Length (Lp) ft	Mean: 8.0 Range: 6.0 - 11.0	Mean: 11.1 Range: 3.9 - 30.6	Mean: 12.6 Range: 3.7 - 23.9	Mean: 9.3 Range: 7.0 - 13.0
33. Ratio of Pool Length to Bankfull Width (Lp/Wbkf)	Mean: 0.8 Range: 0.6 - 1.1	Mean: 1.1 Range: 0.4 - 3.2	Mean: 1.3 Range: 0.4 - 2.4	Mean: 0.8 Range: 0.6 - 1.1
34. Riffle Slope (Sriff) ft / ft	Mean: 0.067 Range: 0.0015 - 0.132	Mean: 0.0108 Range: 0.0026 - 0.0238	Mean: 0.0197 Range: 0.0024 - 0.0487	Mean: 0.04 Range: 0.001 - 0.14
35. Ratio of Riffle Slope to Average Slope (Sriff/Sbkf)	Mean: 2.5 Range: 0.1 - 8.8	Mean: 0.7 Range: 0.2 - 1.5	Mean: 1.2 Range: 0.1 - 3.0	Mean: 2.5 Range: 0.1 - 8.8
36. Maximum Riffle Depth (driff) ft	Mean: 1.6 Range: 1.4 - 1.8	Mean: 1.6 Range: 1.5 - 1.7	Mean: 2.4 Range: 1.8 - 3.2	Mean: 2.1 Range: 1.9 - 2.4
37. Ratio of Riffle Depth to Bankfull Mean Depth	Mean: 2 Range: 1.8 - 2.2	Mean: 1.6 Range: 1.5 - 1.7	Mean: 2.4 Range: 1.8 - 3.2	Mean: 2 Range: 1.8 - 2.2
38. Run Slope (Srun) ft / ft	Mean: 0.027 Range: 0.003 - 0.051	Mean: 0.0093 Range: 0.0088 - 0.0097	Mean: N/A Range:	Mean: 0.042 Range: 0.034 - 0.057
39. Ratio of Run Slope to Average Slope (Srun/Sbkf)	Mean: 1.8 Range: 0.2 - 3.4	Mean: 0.6 Range: 0.6 - 0.6	Mean: N/A Range:	Mean: 1.8 Range: 0.2 - 3.4
40. Maximum Run Depth (drun) ft	Mean: 1.5 Range: 1.2 - 1.7	Mean: 1.7 Range: 1.6 - 2.0	Mean: N/A Range:	Mean: 2.1 Range: 1.7 - 2.4
41. Ratio of Run Depth to Bankfull Mean Depth	Mean: 1.9 Range: 1.5 - 2.2	Mean: 1.7 Range: 1.6 - 2.0	Mean: N/A Range:	Mean: 1.9 Range: 1.5 - 2.2
42. Slope of Glide (Sgl) ft / ft	Mean: 0.017 Range: 0.0015 - 0.032	Mean: 0.0189 Range: 0.0 - 0.0382	Mean: 0.0071 Range: 0.0011 - 0.0142	Mean: 0.019 Range: 0.002 - 0.034
43. Ratio of Glide Slope to Average Water Surface Slope	Mean: 1.1 Range: 0.1 - 2.1	Mean: 1.2 Range: 0.0 - 2.4	Mean: 0.4 Range: 0.1 - 0.9	Mean: 1.1 Range: 0.1 - 2.1
44. Maximum Glide Depth (dgl) ft	Mean: 1.8 Range: 1.7 - 1.9	Mean: 2.9 Range: 2.2 - 3.6	Mean: 3.7 Range: 2.2 - 5.3	Mean: 2.4 Range: 2.3 - 2.6
45. Ratio of Glide Depth to Bankfull Mean Depth	Mean: 2.3 Range: 2.1 - 2.4	Mean: 2.9 Range: 2.2 - 3.6	Mean: 3.7 Range: 2.2 - 5.3	Mean: 2.3 Range: 2.1 - 2.4
46. Step Slope (Sst)	Mean: 0.4098 Range: 0.3799 - 0.4396	Mean: 0.3418 Range: 0.0120 - 1.3511	Mean: 0.3399 Range: 0.0384 - 0.9958	Mean: 0.41 Range: 0.38 - 0.44
47. Ratio of Step Slope to Average Water Surface Slope	Mean: 26.1 Range: 24.2 - 28.0	Mean: 21.9 Range: 0.8 - 86.6	Mean: 21.1 Range: 2.4 - 61.9	Mean: 26.1 Range: 24.2 - 28.0
48. Maximum Step Depth (dst)	Mean: 1.3 Range: 1.1 - 1.5	Mean: 1.5 Range: 1.1 - 2.0	Mean: 1.9 Range: 1.3 - 2.5	Mean: 1.6 Range: 1.4 - 1.9
49. Ratio of Step Depth to Bankfull Mean Depth	Mean: 1.6 Range: 1.4 - 1.9	Mean: 1.5 Range: 1.1 - 2.0	Mean: 1.9 Range: 1.3 - 2.5	Mean: 1.6 Range: 1.4 - 1.9

Table 1 (Continued)

**MORPHOLOGICAL CHARACTERISTICS OF THE EXISTING AND PROPOSED CHANNEL
WITH GAGE STATION AND REFERENCE REACH DATA**

(Adapted from Rosgen, 1996)

Restoration Site: Unnamed Tributary to Bear Swamp Creek, Baseline Survey, Louisburg, Franklin County, NC
Reference Reach: Unnamed Tributary to Crooked Creek near Rolesville, Wake County, NC

Variables	Proposed Reach	Baseline Channel	Year 1	Reference Reach
Materials:				
Particle Size Distribution of Channel Material (mm)				
D16	N/A	0.07	0.08	0.1
D35	0.1	0.2	0.26	0.2
D50	0.2	0.4	1.0	3
D84	2.9	16	9.4	49.7
D95	10.3	2363	3010	252.1
Particle Size Distribution of Bar Material				
D16	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
D35	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
D50	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
D84	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
D95	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
Largest Size Particle on Bar	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	

Sediment Transport:			
Sediment Transport Validation (Based on Bankfull Shear Stress)	Proposed	Baseline	Year 1
Calculated value (mm) from curve	10	50	60
Value from Shields Curve (lb/ft ²)	0.11	0.5	0.8
Critical dimensionless shear stress	0.03	Not Calculated. No bar sample collected	Not Calculated. No bar sample collected
Minimal mean dbkf (ft) calculated using critical dimensionless shear stress equations	0.4	Not Calculated. No bar sample collected	Not Calculated. No bar sample collected

Table 2

UT to Bear Swamp Creek
Vegetation Monitoring Plot* Results

PLOT #1

Bare Root		Live Stakes		Volunteers	
Unknown	2	Black Willow	9	Loblolly Pine	82
Swamp Chestnut Oak	1	Silky Dogwood	8	Red Maple	17
Eastern Hop Hornbeam	2			Smooth Sumac	2
Black Walnut	1			Winged Sumac	1
Total	6	Total	17	Total	102
Density (stems per acre)	300				
Total					
Bare Root + Live Stakes	23				
Density (stems per acre)	1,150				
Total					
Bare Root + Live Stakes + Volunteers	125				
Density (stems per acre)	6,250				

PLOT #2

Bare Root		Live Stakes		Volunteers	
Green Ash	5	Black Willow	2	Loblolly Pine	69
Black Walnut	1				
Unknown	1				
Total	7	Total	2	Total	69
Density (stems per acre)	350				
Total					
Bare Root + Live Stakes	9				
Density (stems per acre)	450				
Total					
Bare Root + Live Stakes + Volunteers	78				
Density (stems per acre)	3,900				

PLOT #3

Bare Root		Volunteers	
Unknown	2	Loblolly Pine	32
Green Ash	1		
Red Mulberry	1		
Unknown	1		
Ironwood	1		
Unknown	1		
Total	7	Total	32
Density (stems per acre)	350		
Total			
Bare Root + Live Stakes	7		
Density (stems per acre)	350		
Total			
Bare Root + Live Stakes			
+ Volunteers	39		
Density (stems per acre)	1,950		

PLOT #4

Bare Root		Live Stakes		Volunteers	
Green Ash	1	Black Willow	8	Loblolly Pine	39
Eastern Hop Hornbeam	2	Silky Dogwood	5	Yellow Popular	5
Black Walnut	1			Red Maple	30
Unknown	1				
Swamp Chestnut Oak	1				
Unknown	1				
Total	7	Total	13	Total	74
Density (stems per acre)	350				
Total					
Bare Root + Live Stakes	20				
Density (stems per acre)	1,000				
Total					
Bare Root + Live Stakes					
+ Volunteers	94				
Density (stems per acre)	4,700				

PLOT #5

Bare Root	
Eastern Hop Hornbeam	1
Cherry Bark Oak	1
Unknown	1
Green Ash	1
Swamp Chestnut Oak	1

Total	5
Density (stems per acre)	250

Total	
Bare Root + Live Stakes	5
Bare Root + Live Stakes	250

Total	
Bare Root + Live Stakes	
+ Volunteers	59
Density (stems per acre)	2,950

Volunteers	
Loblolly Pine	28
Sweet Gum	20
Red Maple	4
Yellow Popular	2

Total	54
-------	----

TOTAL

Bare Root	32
Density (stems per acre)	320

Bare Root + Live Stakes	64
Density (stems per acre)	640

Bare Root + Live Stakes	
+ Volunteers	395
Density (stems per acre)	3,950

*All plots are 900ft² (0.02 acre)

**Unnamed Tributary to
Bear Swamp Creek
Year One Monitoring
Report**

Sheets

Appendix A

Pebble Count Data


Weighted Pebble Count

Percent Riffle:		Percent Run:	
70		30	
Percent Pool:		Percent Glide:	
30		70	
Material	Size Range (mm)	Total #	#
silt/clay	0 0.062	12.1	#
very fine sand	0.062 0.13	13.9	#
fine sand	0.13 0.25	8.4	#
medium sand	0.25 0.5	9.3	#
coarse sand	0.5 1	6.1	#
very coarse sand	1 2	17.8	#
very fine gravel	2 4	11.9	#
fine gravel	4 6	0.0	#
fine gravel	6 8	2.6	#
medium gravel	8 11	3.7	#
medium gravel	11 16	2.2	#
coarse gravel	16 22	0.8	#
coarse gravel	22 32	0.0	#
coarse gravel	32 45	0.0	#
very coarse gravel	45 64	0.0	#
small cobble	64 90	0.0	#
medium cobble	90 128	0.0	#
large cobble	128 180	0.0	#
very large cobble	180 256	0.0	#
small boulder	256 362	0.0	#
small boulder	362 512	0.0	#
medium boulder	512 1024	0.0	#
large boulder	1024 2048	0.0	#
very large boulder	2048 4096	11.3	#
bedrock		0.0	#
Weighted Count:		100	
True Total Particle Count:		247	

Pebble Count, UT to Bear Swamp Creek			
UT to Bear Swamp Creek			
Tar River basin			
Murphy Hay Farm, Louisburg			
Note: WEIGHTED			

Size percent less than (mm)			
D16	D35	D50	D84
0.076	0.26	1.0	9.4
D95			
3010.0			

Percent by substrate type			
silt/clay	sand	cobble	bedrock
12%	55%	0%	0%
boulder			
11%			




Pool Pebble Count

Material	Size Range (mm)	Count
silt/clay	0	3
very fine sand	0.062	6
fine sand	0.13	3
medium sand	0.25	3
coarse sand	0.5	9
very coarse sand	1	20
very fine gravel	2	10
fine gravel	4	1
fine gravel	6	3
medium gravel	8	1
medium gravel	11	1
coarse gravel	16	1
coarse gravel	22	
very coarse gravel	32	
very coarse gravel	45	
small cobble	64	
medium cobble	90	
large cobble	128	
very large cobble	180	
small boulder	256	
small boulder	362	
medium boulder	512	
large boulder	1024	
very large boulder	2048	
bedrock	4096	36
Total Particle Count:		96

Pool Pebble Count, UT to Bear Swamp Creek

UT to Bear Swamp Creek
 Tar River basin
 Murphy Hay Farm, Louisiana
 Note: **Cross Section #3 and #4 Pool**



Size percent less than (mm)

Size	D35	D50	D84	D95
Value	1.39	2.6	3047	3734


Percent by substrate type				
silt/clay	sand	gravel	cobble	boulder
3%	43%	17%	0%	38%
bedrock				0%

Pebble Count

Material	Size Range (mm)	Count
silt/clay	0	9
very fine sand	0.062	8
fine sand	0.13	6
medium sand	0.25	3
coarse sand	0.5	
very coarse sand	1	8
	2	10
very fine gravel	4	
fine gravel	6	3
fine gravel	8	2
medium gravel	11	1
medium gravel	16	
coarse gravel	22	
coarse gravel	32	
coarse gravel	45	
very coarse gravel	64	
very coarse gravel	90	
small cobble	128	
medium cobble	180	
large cobble	256	
very large cobble	362	
small boulder	512	
small boulder	1024	
medium boulder	2048	
large boulder	4096	
very large boulder		
bedrock		
Total Particle Count:		50

Pebble Count

UT to Bear Swamp Creek
Tar River basin
Murphy Hay Farm, Louisburg
Note: Cross Section #1 Riffle




Size percent less than (mm)		Percent by substrate type			
D16	D35	D50	D84	D95	
#N/A	0.13	0.4	3	9	
	silt/clay	sand	gravel	cobble	bedrock
	18%	50%	32%	0%	0%

Pebble Count

Material	Size Range (mm)	Count
silt/clay	0 - 0.062	12
very fine sand	0.062 - 0.13	11
fine sand	0.13 - 0.25	6
medium sand	0.25 - 0.5	5
coarse sand	0.5 - 1	9
very coarse sand	1 - 2	4
very fine gravel	2 - 4	1
fine gravel	4 - 6	1
fine gravel	6 - 8	1
medium gravel	8 - 11	1
medium gravel	11 - 16	1
coarse gravel	16 - 22	
coarse gravel	22 - 32	
coarse gravel	32 - 45	
very coarse gravel	45 - 64	
very coarse gravel	64 - 90	
small cobble	90 - 128	
medium cobble	128 - 180	
large cobble	180 - 256	
very large cobble	256 - 362	
small boulder	362 - 512	
medium boulder	512 - 1024	
large boulder	1024 - 2048	
very large boulder	2048 - 4096	
bedrock		
Total Particle Count:		50

Pebble Count

UT to Bear Swamp Creek
 Tar River basin
 Murphy Hay Farm, Louisburg
 Note: **Cross Section #2 Riffle**



Size percent less than (mm)		Percent by substrate type			
D16	D35	D50	D84	D95	
#N/A	0.09	0.3	2	7	
					silt/clay
					24%
					sand
					62%
					gravel
					14%
					cobble
					0%
					boulder
					0%
					bedrock
					0%

Pebble Count

Material	Size Range (mm)	Count
silt/clay	0	0.062
very fine sand	0.062	0.13
fine sand	0.13	0.25
medium sand	0.25	0.5
coarse sand	0.5	1
very coarse sand	1	2
very fine gravel	2	4
fine gravel	4	6
fine gravel	6	8
medium gravel	8	11
medium gravel	11	16
coarse gravel	16	22
coarse gravel	22	32
very coarse gravel	32	45
very coarse gravel	45	64
small cobble	64	90
medium cobble	90	128
large cobble	128	180
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096
bedrock		
Total Particle Count:		51

Pebble Count

UT to Bear Swamp Creek	
Tar River basin	
Murphy Hay Farm, Louisburg	
Note: Cross Section #4 Pool	

Pebble Count, UT to Bear Swamp Creek

Legend: ■ Cumulative Percent ◆ Percent Item


Size percent less than (mm)		Percent by substrate type										
D16	D35	D50	D64	D84	D95	D100	silt/clay	sand	gravel	cobble	boulder	bedrock
1.009	1.69	6.9	3129	3765	3765	3765	0%	41%	18%	0%	41%	0%

Pebble Count

Material	Size Range (mm)	Count
silt/clay	0	3
very fine sand	0.062	7
fine sand	0.13	10
medium sand	0.25	9
coarse sand	0.5	2
very coarse sand	1	8
very fine gravel	2	5
fine gravel	4	1
fine gravel	6	3
medium gravel	8	2
medium gravel	11	1
coarse gravel	16	
coarse gravel	22	
coarse gravel	32	
very coarse gravel	45	
very coarse gravel	64	
small cobble	90	
medium cobble	128	
large cobble	180	
very large cobble	256	
small boulder	362	
medium boulder	512	
large boulder	1024	
very large boulder	2048	
bedrock	4096	
Total Particle Count:		51

Pebble Count, UT to Bear Swamp Creek

UT to Bear Swamp Creek
 Tar River basin
 Murphy Hay Farm, Louisburg
 Note: **Cross Section #5 Riffle**



Size percent less than (mm)		Percent by substrate type			
D16	D35	D50	D84	D95	
0.104	0.22	0.4	3	12	
					silt/clay
					sand
					gravel
					cobble
					boulder
					bedrock
					Percent
					6%
					71%
					24%
					0%
					0%
					0%

Appendix B

Vegetation Planting List

UT to Bear Swamp Creek

Planting List

Provided by North State Environmental

2/3/2003

100	River Birch
100	Elderberry
100	Tag Alder
100	Black Willow
100	Green Ash
100	Swamp Chestnut Oak
100	Black Walnut
100	Cherry Bark Oak
100	Iron Wood
100	Winterberry Holly
100	Eastern Hop Hornbeam
25	Red Mulberry

Appendix C

Photographs

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #1 Looking downstream. 9/24/03



Photograph Point #2 Looking upstream. 9/24/03

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #3 Looking upstream. 9/24/03



Photograph Point #3 Looking downstream. 9/24/03

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #4 Looking upstream. 9/24/03



Photograph Point #4 Looking downstream. 9/24/03

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #5 Looking upstream. 9/24/03



Photograph Point #5 Looking downstream. 9/24/03

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #6 Looking upstream. 9/24/03



Photograph Point #6 Looking downstream. 9/24/03

*Unnamed Tributary to Bear Swamp Creek
Year One Monitoring*



Photograph Point #7 Looking upstream. 9/24/03




Photograph Point #7 Looking downstream. 9/24/03


NC DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
ECOSYSTEM ENHANCEMENT PROGRAM

NATURAL CHANNEL DESIGN STREAM RESTORATION PROJECT

UT TO BEAR SWAMP CREEK AT MURPHY FARM
FRANKLIN COUNTY, NORTH CAROLINA




VICINITY MAP



LOUISBURG 15 MILES

ARCADIS
G & M of North Carolina, Inc.
WWW.ARCADIS-US.COM
801 Corporate Center Drive, Suite 300
Raleigh, NC 27607-5073
Tel: 919/854-1282 Fax: 919/854-5448


RECORD DRAWING FOR
MONITORING PURPOSES ONLY
NOT FOR CONSTRUCTION, RECORDATION,
CONVEYANCES, OR SALES




SEAL NOT VALID UNLESS SIGNED AND DATED

INDEX OF SHEETS	
SHEETS NO.	CONTENTS
1	TITLE SHEET
2 - 4	PLAN SHEETS
5 - 7	PROFILE SHEETS
X-1	CROSS SECTIONS


ASSUMED NORTH



KEY	
	YEAR 1 THALWEG
	YEAR 1 EDGE OF WATER
	YEAR 1 BANKFULL
	YEAR 1 TOP OF BANK
	BASELINE THALWEG
	BASELINE EDGE OF WATER
	BASELINE BANKFULL
	BASELINE TOP OF BANK
	FENCE LINE
	CROSS-SECTIONS
	EASEMENT BOUNDARY



NOTE: ALL COORDINATES AND ELEVATIONS ARE BASED ON AN ASSUMED DATUM. SEE TBM 2.



SEAL NOT VALID UNLESS SIGNED AND DATED

ARCADIS
 G & M of North Carolina, Inc.
 WWW.ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

RECORD DRAWING FOR MONITORING PURPOSES ONLY
 NOT FOR CONSTRUCTION, RECORDATION, CONVEYANCES, OR SALES

NO.	BY	DATE	DESCRIPTION OF REVISION
5	AJW	01/16/2004	MONITORING-YEAR 1
4	REB	06/06/2003	MONITORING BASELINE
3	AJW	04/19/2002	ISSUED FOR CONSTRUCTION
2	AJW	03/19/2002	SUBMIT TO LAND QUALITY FOR PERMITTING
1	AJW	01/23/2002	SUBMIT TO MWRP FOR REVIEW & COMMENT


NC DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
 ECOSYSTEM ENHANCEMENT PROGRAM
UT TO BEAR SWAMP CREEK
AT MURPHY FARM
 FRANKLIN COUNTY, NORTH CAROLINA

DESIGN ENGINEER

SHEET NO. 3

01:\Tr\601030_MurphyFarm\Station\Year 1 monitoring\sheet03R1.PSD

ASSUMED NORTH



KEY	
	YEAR 1 THALWEG
	YEAR 1 EDGE OF WATER
	YEAR 1 BANKFULL
	YEAR 1 TOP OF BANK
	BASELINE THALWEG
	BASELINE EDGE OF WATER
	BASELINE BANKFULL
	BASELINE TOP OF BANK
	FENCE LINE
	CROSS-SECTIONS
	EASEMENT BOUNDARY



NOTE: ALL COORDINATES AND ELEVATIONS ARE BASED ON AN ASSUMED DATUM. SEE TBM 2.



SEAL NOT VALID UNLESS SIGNED AND DATED




G & M of North Carolina, Inc.
 WWW.ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

RECORD DRAWING FOR MONITORING PURPOSES ONLY NOT FOR CONSTRUCTION, RECORDATION, CONVEYANCES, OR SALES.

BY	DATE	DESCRIPTION OF REVISION
5 AJW	01/16/2004	MONITORING-YEAR 1
4 REB	06/06/2003	MONITORING BASELINE
3 AJW	04/19/2002	ISSUED FOR CONSTRUCTION
2 AJW	03/11/2002	SUBMIT TO LAND QUALITY FOR PERMITTING
1 AJW	01/23/2002	SUBMIT TO MURPHY FOR REFER & COMMENT

NC DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
 ECOSYSTEM ENHANCEMENT PROGRAM
UT TO BEAR SWAMP CREEK
AT MURPHY FARM
 FRANKLIN COUNTY, NORTH CAROLINA

G:\Trib\601030_MurphyFarm\Station\Year Monitoring\sheet04\RL.PSH 01/16/2004




B5c STREAM TYPE

DRIVEWAY AND CULVERT COMPLEX

KEY

- YEAR 1 THALWEG
- YEAR 1 EDGE OF WATER
- YEAR 1 BANKFULL
- YEAR 1 TOP OF BANK
- BASELINE THALWEG
- BASELINE EDGE OF WATER
- BASELINE BANKFULL
- BASELINE TOP OF BANK




SEAL NOT VALID UNLESS SIGNED AND DATED

ARCADIS
 G & M of North Carolina, Inc.
 WWW.ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

RECORD DRAWING FOR MONITORING PURPOSES ONLY
 NOT FOR CONSTRUCTION, RECORDATION, CONVEYANCES, OR SALES

BY	DATE	DESCRIPTION OF REVISION
5	A/JW 01/16/2004	MONITORING-YEAR 1
4	REB 06/06/2003	MONITORING BASELINE
3	A/JW 04/19/2002	ISSUED FOR CONSTRUCTION
2	A/JW 03/17/2002	SUBMIT TO LAND QUALITY FOR PERMITTING
1	A/JW 03/06/2002	SUBMITTED TO MOWP FOR REVIEW AND PERMITTING

G:\T\61030\MurphyFarm\Station\Year 1\monitoring\sheet05\RI.PLF 01/16/2004




B5c STREAM TYPE

CREST-STAKE GAGE
BOTTOM ELEV.=71.60

KEY

- YEAR 1 THALWEG
- YEAR 1 EDGE OF WATER
- YEAR 1 BANKFULL
- YEAR 1 TOP OF BANK
- BASELINE THALWEG
- BASELINE EDGE OF WATER
- BASELINE BANKFULL
- BASELINE TOP OF BANK



RECORD DRAWING FOR
MONITORING PURPOSES ONLY
NOT FOR CONSTRUCTION, RECORDATION,
CONVEYANCES, OR SALES

BY	DATE	DESCRIPTION OF REVISION
5	AJW 04/06/2004	MONITORING-YEAR 1
4	REB 06/06/2003	MONITORING BASELINE
3	AJW 04/09/2002	ISSUED FOR CONSTRUCTION
2	AJW 03/07/2002	SUBMIT TO LAND QUALITY FOR PERMITTING
1	AJW 03/06/2002	SUBMITTED TO NCEM FOR REVIEW AND PERMITTING


G & M of North Carolina, Inc.
WW.ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

NC DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
 ECOSYSTEM ENHANCEMENT PROGRAM
**UT TO BEAR SWAMP CREEK
 AT MURPHY FARM**
 FRANKLIN COUNTY, NORTH CAROLINA




SEAL NOT VALID UNLESS SIGNED AND DATED

0:\T\601030_MurphyFarm\Station\Year 1 monitoring\sheet06.rpl





SEAL NOT VALID UNLESS SIGNED AND DATED



B5c STREAM TYPE

KEY

- YEAR 1 THALWEG
- YEAR 1 EDGE OF WATER
- YEAR 1 BANKFULL
- YEAR 1 TOP OF BANK
- BASELINE THALWEG
- BASELINE EDGE OF WATER
- BASELINE BANKFULL
- BASELINE TOP OF BANK




ARCADIS
 G & M of North Carolina, Inc.
 WWW.ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

RECORD DRAWING FOR MONITORING PURPOSES ONLY
 NOT FOR CONSTRUCTION, RECORDATION, CONVEYANCES, OR SALES

NO.	BY	DATE	DESCRIPTION OF REVISION
5	AJW	01/06/2004	MONITORING-YEAR 1
4	REB	06/06/2003	MONITORING BASELINE
3	AJW	04/09/2002	ISSUED FOR CONSTRUCTION
2	AJW	03/07/2002	SUBMIT TO LAND QUALITY FOR PERMITTING
1	AJW	03/06/2002	SUBMITTED TO NCEM FOR REVIEW AND PERMITTING

G:\T\9\601030_MurphyFarm\Stationing\Year 1 monitoring\sheet07R1.PLF 01/16/2004



WILLIAM SCOTT
 PROFESSIONAL ENGINEER
 22967
 01/16/04
 SEAL

SEAL NOT VALID UNLESS SIGNED AND DATED

YEAR 1
 BASELINE
 BANKFULL ELEV.
 FLOOD PRONE ELEV.

ARCADIS
 G & M of North Carolina, Inc.
 W.W. ARCADIS-US.COM
 801 Corporate Center Drive, Suite 300
 Raleigh, NC 27607-5073
 Tel: 919/854-1282 Fax: 919/854-5448

RECORD DRAWING FOR MONITORING PURPOSES ONLY
NOT FOR CONSTRUCTION, RECORDATION, CONVEYANCES, OR SALES

5	BY	DATE	DESCRIPTION OF REVISION
4			
3			
2	AJW	07/06/2004	MONITORING-YEAR 1
1	AJW	06/06/2003	MONITORING BASELINE

NC DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
 ECOSYSTEM ENHANCEMENT PROGRAM
UT TO BEAR SWAMP CREEK
AT MURPHY FARM
 FRANKLIN COUNTY, NORTH CAROLINA
 YR 1 MONITOR

SHEET NO. X-1
 TOTAL SHEETS 1