

NOT AN INSTRUMENT PROJECT

Year 1 Monitoring Report

Black Gum Creek Wetland Restoration Site

DMS Project Number 97063

USACE Action ID SAW-2015-01605

Robeson County, North Carolina

December 2016



Prepared by:
NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699



Mitigation Services
ENVIRONMENTAL QUALITY

This report was written in conformance with the DOD and EPA 40 CFR Part 230 (Final Rule) and the April 2003 US Army Corps of Engineers, Wilmington District Stream Mitigation Guidelines

TABLE OF CONTENTS

1.0 Project Summary.....	4
2.0 Performance Standards.....	4
2.1 Vegetation.....	4
2.2 Hydrology.....	4
3.0 Monitoring Plan.....	5
4.0 Maintenance & Contingency Plan.....	6
5.0 Year 1 Monitoring.....	6

Appendices

Appendix A. Background Tables

- Table 1 Project Components
- Table 2 Project Activity & Reporting
- Table 3 Project Contacts
- Table 4 Project Attributes

Appendix B. Visual Assessment Data

- Figure 1 Vicinity Map
- Figure 2 Asset Map
- Figure 3 Current Condition Plan View
- Site Photos
- Table 5 Vegetation Condition Assessment

Appendix C. Vegetation Plot Data

- Table 6 Vegetation Plot Summary
- Table 7 Vegetation Density

Appendix D. Hydrologic Data

- Figure 4 Monthly Rainfall Data
- Figures 5a-5e Monitoring Gauge Data
- Table 8 Wetland Hydrology Criteria Attainment

****THIS PAGE INTENTIONALLY LEFT BLANK****

1.0 PROJECT SUMMARY

The Black Gum Creek Project (the site) is a wetland rehabilitation and preservation project constructed for the NC Division of Mitigation Services (DMS) to fulfill non-riparian wetland needs in the Lumber River Basin 03040203 Catalog Unit. The project is located in northwest Robeson County, approximately 6 miles north of Maxton, off Modest Rd (Figure 1). This project includes rehabilitation of non-riparian wetlands and preservation of existing forested and ponded wetlands (Table 1).

The Project site is a former agricultural field, located on an inter-stream divide between the Lumber River and Black Gum Swamp, surrounded by forested areas and agricultural parcels. The site was altered since the mid-80s, which included ditching and clearing.

The site contains approximately 9.940 acres exhibiting wetland hydrology and soils (Wetland 1), but initially was lacking in hydrophytic vegetation, lending itself to a rehabilitation restoration approach using the definitions provided in 40 CFR Part 230 (Final Rule). Additionally, there are two jurisdictional wetland communities on the site, as confirmed by an approved jurisdictional determination (JD) by the US Army Corps of Engineers on January 6, 2016, leading to a preservation approach to provide wetland restoration equivalents (RE). These preservation areas include 23.042 acres of a successional wetland and forested hardwood flat in the Southern section of the project (Wetland 2) and 51.382 acres of forested hardwood flat/pocosin and open water/wetland habitat in the northern section of the project, for a total of 74.424 acres of preservation (Figure 2). These acreages have been updated from the Mitigation Plan to As-Built stage due to GIS geometry calculation.

Wetland restoration activities included planting the rehabilitation areas in March 2016 with 5,010 bare root species from the Hardwood Flat Forest Community (NCWAM, v. 4.1 2010) as well as other similar species found in the adjacent forested wetland community. There were six (6) different species selected to reflect the target vegetative community.

1.1 Goals and Objectives

The Lumber River Basin Restoration Priorities state that the goals for the Black Gum Creek 14-digit HUC are:

- Replacing buffer
- Repairing channelized streams
- Preservation of existing resources.

The following specific project goals, as stated in the Mitigation Plan, include:

- Restoring a hardwood flat vegetation community
- Expanding forested wetland complex

The success of these project goals will be addressed through the following objectives:

- Plant native tree/shrub species
- Preserve existing hardwood flat/pocosin wetlands

2.0 PERFORMANCE STANDARDS

2.1 Vegetation

An average density of 260 stems/acre must be surviving after five years of monitoring. Upon completion of planting in March 2016, eight (8) permanent vegetation plots were installed and initial plant stocking was performed to determine species composition and density (Appendix C, Table 6). Vegetation was monitored using the Carolina Vegetation Survey (CVS) protocols level 2 monitoring.

2.2 Hydrology

The site will present continuous saturated or inundated hydrologic conditions for at least 8% of the growing season during normal weather conditions. A “normal” year is based on NRCS climatological data for Robeson County, using the 30th to 70th percentile thresholds as the range of normal. The growing season for Robeson County, using the 50% chance of higher than 28 F method, is from March 22th through November 5th, 228 days (WETS Table, Robeson County). Hydrologic performance will be determined through evaluation of automatic recording gauge data supplemented by documentation of wetland hydrology indicators as defined in the 1987 USACE Delineation Manual, daily data will be collected from automatic wells over the 5-year monitoring period.

Five (5) continuous monitoring groundwater gauges were installed to provide pre-restoration conditions, and data was downloaded to provide one more year of pre-restoration data for this as-built report. Data from the 2016 growing season is provided in Appendix D.

3.0 MONITORING PLAN

Annual monitoring data will be reported using the DMS monitoring template. The monitoring report shall provide a project data chronology that will facilitate an understanding of project status and trends, population of DMS databases for analysis, research purposes, and assist in decision making regarding project close-out.

<u>Required</u>	<u>Parameter</u>	<u>Quantity</u>	<u>Frequency</u>	<u>Notes</u>
Yes	Groundwater Hydrology	Quantity and location of gauges will be determined in consultation with DMS	annual	Groundwater monitoring gauges with data recording devices will be installed on site; the data will be downloaded on a quarterly basis
Yes	Vegetation	Quantity and location of vegetation plots will be determined in consultation with DMS	Monitoring Years 1, 2,3,4,5	Vegetation will be monitored using the Carolina Vegetation Survey (CVS) protocols
	Exotic and nuisance vegetation		Semi-annual	Locations of exotic and nuisance vegetation will be mapped
	Project boundary		Semi-annual	Mapping of vegetation damage, boundary encroachments

The first scheduled vegetation monitoring will be conducted during the first full growing season following project completion (2016). Monitoring will occur in years 1, 2, 3, 4 and 5. The survivability of the vegetation plantings will be evaluated using a 100m² vegetative sampling plots randomly placed in the planted areas.

Groundwater elevations will be monitored to evaluate jurisdictional wetland hydrology. Verification of wetland hydrology will be determined by automatic recording of well data collected within the project area.

Annual monitoring reports will be prepared and submitted after all monitoring tasks for each year are completed. The report will document the monitored components and include all collected data and photographs. Each report will provide the new monitoring data and compare the most recent results against previous findings. The monitoring report format will be similar to that set out in the most recent DMS monitoring protocol.

4.0 MAINTENANCE AND CONTINGENCY PLAN

DMS shall monitor the site and conduct a physical inspection of the site a minimum of once per year throughout the post-construction monitoring period until performance standards are met. These site inspections may identify site components and features that require routine maintenance. Routine maintenance should be expected most often in the first two years following site construction and may include the following:

Component/Feature	Maintenance through project close-out	Remedial Measures
Vegetation	Vegetation shall be maintained to ensure survival. Routine vegetation maintenance and repair activities may include supplemental planting. The site will also be evaluated to ensure diffuse flow is still occurring.	Any remedial activities performed will be documented in the annual monitoring reports.
Site Boundary	Site boundaries shall be identified in the field to ensure clear distinction between the mitigation site and adjacent properties. Boundaries may be identified by fence, marker, bollard, post, tree-blazing, or other means as allowed by site conditions and/or conservation easement. Boundary markers disturbed, damaged, or destroyed will be repaired and/or replaced on an as needed basis.	Any remedial activities performed will be documented in the annual monitoring reports.

5.0 YEAR 1 MONITORING

Year 1 annual monitoring (MY1) was conducted in November 2016. As stated in Section 3.0, year 1 monitoring activities included visual monitoring and stem counts of the project vegetation; downloading monitoring gauge data; verifying the presence, or lack of, invasive species; checking the integrity of the easement; and taking photographs at the established photo points. All eight (8) vegetation plots met the vegetative success criteria with a project-wide average of 632 stems per acre (Figure 3, Appendix B and Table 7, Appendix C). Hydrology data indicates that all 3 gauges in the rehabilitation area met the hydrologic success target of greater than 8% of the growing season (Appendix D). Gauges 2 and 3, both located outside of the wetland rehabilitation areas, were less than of the 8% target which indicates that the wetland asset lines for rehabilitation were drawn appropriately. These gauges will provide context in future monitoring years.

APPENDIX A
BACKGROUND TABLES

Table 1: Project Mitigation Components
 Black Gum Creek, DMS Project ID# 97063

Mitigation Components									
Type	Stream		Riparian Wetland		Non-riparian Wetland		Buffer	Nitrogen Nutrient	Phosphorous Nutrient Offset
	R	RE	R	RE	R	RE			
Acres					9.940	74.424			
Total Credits	-	-	-	-	6.627	7.442			
Project Components									
Project Component	Stationing/ Location	Existing Footage/Acreage	Approach (PI, PII etc.)		Restoration -or- Restoration Equivalent	Restoration Acreage	Mitigation Ratio		
Wetland 1	-	9.940	-		R	9.940	1.5		
Wetland 2	-	23.042	-		RE	23.042	10		
Wetland 3	-	51.382	-		RE	51.382	10		
Component Summation									
Restoration Level	Stream (linear feet)	Riparian Wetland (acres)		Non-(acres)	Buffer (square feet)	Upland (acres)			
		Riverine	Non-Riverine						
Restoration (Rehabilitation)	-	-	-	9.940	-	-			
Enhancement		-	-		-	-			
Enhancement I	-								
Enhancement II	-								
Creation		-	-	-					
Preservation	-	-	-	74.424					
High Quality Preservation	-	-	-	-					
R=Restoration, RE= Restoration Equivalent									

Table 2. Project Activity and Reporting History

Activity or Deliverable	Data collection Complete	Completion or Delivery
Institution Date	NA	Jul-05
404 permit date	NA	NA
Restoration Plan	NA	Jan-16
Site Planted	NA	Mar-16
Mitigation Plan / As-built Baseline	Apr-16	Apr-16
Year 1 Monitoring	Nov-16	Dec-16
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table 3. Project Contacts Table


Designer	NCDEQ Division of Mitigation Services
Primary planting plan POC	Kristin Miguez 910-796-7475
Survey Contractor	Landmark Surveying, Inc. PO Box 839, Graham, NC 27253-0839
Survey contractor POC	Doug Yarbrough - 336-263-1294
Planting Contractor	Bruton Natural Systems, Inc. PO Box 1197, Fremont, NC 27830
Planting contractor POC	Charlie Bruton - 919-242-6555
Monitoring Performers	NCDEQ Division of Mitigation Services 1652 Mail Service Center, Raleigh, NC 27699-1652
Vegetation Monitoring POC	Casey Haywood 919-707-8978
Wetland Monitoring POC	Casey Haywood 919-707-8978

Table 4. Project Attributes Table

Project Information			
Project Name	Black Gum Creek		
County	Robeson		
Project Area (acres)	147.47		
Project Coordinates (lat. & long.)	79°19'44" W 34°49'12" N		
Project Watershed Summary Information			
Physiographic Province	Coastal Plain		
River Basin	Lumber		
USGS Hydrologic Unit 8-Digit	3040203	USGS Hydrologic Unit 14-Digit	3040203020010
DWR Sub-basin	03-07-51		
Project Drainage Area (ac)	N/A		
Project Drainage Area % Impervious	<1%		
CGIA Land Use Classification	50% Forested, 41% Agriculture		
Existing Wetland Summary Information			
Parameters	1	2	3
Size of Wetland (acres)	9.940	23.042	51.382
Wetland Type	Non-riparian	Non-riparian	Non-riparian
Mapped Soil Series	Rains & Plummer/ Osier	Plummer/Osier & Rutledge	Rutledge
Drainage Class	Poorly & Very Poorly Drained	Very Poorly Drained	Very Poorly Drained
Soil Hydric Status	Hydric	Hydric	Hydric
Source of Hydrology	Precipitation	Precipitation	Precipitation
Hydrologic Impairment	None	None	None
Existing Vegetation	Crops	Successional	Forested
Percent composition of exotic invasive vegetation	0%	0%	0%
Regulatory Considerations			
Regulation	Applicable	Resolved	Supporting Documentation
Waters of the U.S. Section 404	Yes	Yes	Jurisdictional Determination
Waters of the U.S. Section 401	Yes	Yes	Jurisdictional Determination
Endangered Species Act	N/A	N/A	N/A
Historic Preservation Act	N/A	N/A	N/A
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	N/A	N/A	N/A
FEMA Floodplain Compliance	N/A	N/A	N/A
Essential Fisheries Habitat	N/A	N/A	N/A

APPENDIX B
VISUAL ASSESSMENT DATA

Figure 1. Vicinity Map



- Site Directions from Raleigh:
- Take I-95 S to Exit 41, NC-59
 - Turn Right on NC-59
 - After 0.7 mile turn left onto Shipman Rd
 - After 1.0 mile turn right on US 301-S
 - After 2.4 miles turn right onto NC-71 S
 - After 6.6 miles turn right onto NC 20/W Main St.
 - After 5.8 miles turn left onto N Old Wire Rd
 - After 11.0 miles continue onto Modest Rd
 - After 1.6 miles turn right onto Winston Rd

Figure 2. Asset Map





Figure 3. Current Conditions Plan View



Current Conditions Plan View

Black Gum Site 97063
 Monitoring Year 1 Report 2016
 Robeson County, NC

Note: Gauge 2 and 3 are not inside wetland asset areas, and are not counted toward success criteria



Site Photos (all photo points are located on the SE corner of the corresponding vegetation plot)



Photo Point 1



Photo Point 2



Photo Point 3



Photo Point 4



Photo Point 5



Photo Point 6



Photo Point 7



Photo Point 8

Table 5. Vegetation Condition Assessment
 Black Gum Creek, DMS Project ID# 97063
 Planted Acreage: 9.9 acres

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%
Easement Acreage²	14					
Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
5. Easement Encroachment Areas ³	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

APPENDIX C
VEGETATION PLOT DATA

Table 6. Vegetation Plot Summary
Black Gum Creek, DMS Project ID# 97063

Plot #	Planted stems	Avg. stems per acre	Success Criteria Met?
1	35	1416	Y
2	10	405	Y
3	17	688	Y
4	14	567	Y
5	15	607	Y
6	12	486	Y
7	11	445	Y
8	11	445	Y
Project Avg	16	632	

Table 7. Vegetation Density
Black Gum Creek, DMS Project ID# 97063


Scientific Name	Common Name	Species Type	Current Plot Data (MY1 2016)																								Annual Means								
			97063-01-0001			97063-01-0002			97063-01-0003			97063-01-0004			97063-01-0005			97063-01-0006			97063-01-0007			97063-01-0008			MY1 (2016)		MY0 (2016)						
			P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T	P	S	T
Acer rubrum	red maple	Tree	3	3	3	3	3	75	12	12	18	5	5	8	6	6	6	2	2	2	1	1	1	2	2	8	34	34	121	34	34	34			
Betula nigra	river birch	Tree	4	4	4				2	2	2				4	4	4	2	2	2	4	4	4	1	1	1	17	17	17	16	16	16			
Cornus amomum	silky dogwood	Shrub	3	3	3				1	1	1	1	1	1	3	3	3	4	4	4				4	4	4	16	16	16	16	16	16			
Fraxinus pennsylvanica	green ash	Tree	15	15	15				1	1	1	3	3	3										3	3	3	22	22	22	16	16	16			
Liquidambar styraciflua	sweetgum	Tree									3			6						3									12						
Pinus taeda	loblolly pine	Tree												3									3						6						
Platanus occidentalis	American sycamore	Tree	5	5	5	4	4	4				4	4	4	1	1	1	3	3	3	4	4	4				21	21	21	20	20	20			
Quercus michauxii	swamp chestnut oak	Tree	4	4	4	3	3	3	1	1	1	1	1	1	1	1	1				2	2	2	1	1	1	13	13	13	12	12	12			
Salix nigra	black willow	Tree			6			15												3									24						
Unknown		Shrub or Tree	1	1	1													1	1	1							2	2	2	1	1	1			
	Stem count		35	35	41	10	10	97	17	17	26	14	14	23	15	15	18	12	12	18	11	11	14	11	11	17	125	125	254	115	115	115			
	size (ares)		1			1			1			1			1			1			1			8			8								
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.20			0.20								
	Species count		7	7	8	3	3	4	5	5	6	5	5	6	5	5	6	5	5	7	4	4	5	5	5	5	7	7	10	7	7	7			
	Stems per ACRE		1416	1416	1659	404.7	404.7	3925	688	688	1052	566.6	566.6	930.8	607	607	728.4	485.6	485.6	728.4	445.2	445.2	566.6	445.2	445.2	688	632.3	632.3	1285	581.7	581.7	581.7			

Type = Tree, Shrub, Livestake
P = Planted
T = Total

Color for Density
Exceeds requirements by 10%
Exceeds requirements, but by less than 10%
Fails to meet requirements, by less than 10%
Fails to meet requirements by more than 10%


APPENDIX D
HYDROLOGIC DATA

Figure 4. Monthly Rainfall Data
 Black Gum Creek, DMS Project ID# 97063




Observed rainfall data collected from the State Climate Office of North Carolina, NC State University CRONOS database, Red Springs 1 SE monitoring station. Historic data obtained from the USDA-NRCS Agricultural Applied Climate Information System (Red Springs 1 SE monitoring station).

Figure 5a. Monitoring Gauge #1
 Black Gum Creek, DMS Project ID# 97063




Growing Season Days: 228 (Mar 22 – Nov 5)
 Target Hydroperiod Percent: 8%
 Required Number of Days Meeting Requirements: 18
 Longest Period Meeting Requirements: 26
 Hydroperiod Percent: 11.4%

Figure 5b. Monitoring Gauge #2
 Black Gum Creek, DMS Project ID# 97063




Growing Season Days: 228 (Mar 22 – Nov 5)
 Target Hydroperiod Percent: 8%
 Required Number of Days Meeting Requirements: 18
 Longest Period Meeting Requirements: 11
 Hydroperiod Percent: 4.8%

Figure 5c. Monitoring Gauge #3
 Black Gum Creek, DMS Project ID# 97063




Growing Season Days: 228 (Mar 22 – Nov 5)
 Target Hydroperiod Percent: 8%
 Required Number of Days Meeting Requirements: 18
 Longest Period Meeting Requirements: 7
 Hydroperiod Percent: 3.1%

Figure 5d. Monitoring Gauge #4
 Black Gum Creek, DMS Project ID# 97063



Growing Season Days: 228 (Mar 22 – Nov 5)
 Target Hydroperiod Percent: 8%
 Required Number of Days Meeting Requirements: 18
 Longest Period Meeting Requirements: 39
 Hydroperiod Percent: 17%

Figure 5e. Monitoring Gauge #5
 Black Gum Creek, DMS Project ID# 97063



Growing Season Days: 228 (Mar 22 – Nov 5)
 Target Hydroperiod Percent: 8%
 Required Number of Days Meeting Requirements: 18
 Longest Period Meeting Requirements: 67
 Hydroperiod Percent: 29.3%

Table 8. Wetland Hydrology Criteria Attainment
 Black Gum Creek, DMS Project ID# 97063

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (Number of days/ Percentage)						
	Year 0 (2014)	Year 0 (2015)	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)
1	Yes/ 46 21.0%	Not available***	Yes/26 11.4%				
2**	N/A/ 10 4.4%	Not available***	N/A/ 11 4.8%				
3**	N/A/ 12 5.3%	N/A/ 41 18.0%	N/A/ 7 3.1%				
4	Yes / 52 22.8%	Yes/46 20.2%	Yes/39 17.0%				
5	Yes / 23 10.1%	Yes/63 27.6%	Yes/67 29.3%				

* Growing Season is 228 days. Eight (8) percent of the growing season is equal to 18 days or more of consecutive readings above 12 inches.

** Gauge 2 and 3 are located outside of asset areas.

*** Gauges 1 and 2 were destroyed by a bear and data could not be retrieved in 2015.