

**Bowl Basin Restoration Site  
Monitoring Report MY06  
DMS Project # 95721  
DMS Contract # 005012**

**Onslow County, NC  
CU# 03020106  
DWR# 2013-0864  
SAW# 2013-00393**



Submitted to:

[NCDMS, 1652 Mail Service Center, Raleigh, NC 27699-1652](#)

**Construction Completed: February 2015  
Data Collection: 2020  
Submitted: December 2020**

<b>Mitigation Project Name</b>	<b>Bowl Basin Non-Riparian Wetland Mitigation</b>	<b>USACE Action ID</b>	<b>2013-00393</b>
<b>DMS ID</b>	<b>95721</b>	<b>DWR Permit</b>	<b>2013-0864</b>
<b>River Basin</b>	<b>White Oak</b>	<b>Date Project Instituted</b>	<b>11/30/2012</b>
<b>Cataloging Unit</b>	<b>03020106</b>	<b>Date Prepared</b>	<b>4/21/2020</b>
<b>County</b>	<b>Onslow</b>	<b>Stream/Wet. Service Area</b>	<b>White Oak 03020106</b>

*Todd J. [Signature]* 9/21/2020

**Signature & Date of Official Approving Credit Release**

- 1 - For NCDMS, no credits are released during the first milestone  
 2 - For NCDMS projects, the initial credit release milestone occurs automatically when the as-built report (baseline monitoring report) has been made available to the IRT by posting it to the DMS portal, provided the following have been met:  
 1) Approved of Final Mitigation Plan  
 2) Recordation of the preservation mechanism, as well as a title opinion acceptable to the USACE covering the property.  
 3) Completion of all physical and biological improvements to the mitigation site pursuant to the mitigation plan.  
 4) Receipt of necessary DA permit authorization or written DA approval for projects where DA permit issuance is not required.  
 3 - A 10% reserve of credits is to be held back until the bankfull event performance standard has been met.

Credit Release Milestone	Non-Riparian Credits						
	Scheduled Releases %	Proposed Releases %	Proposed Released #	Not Approved # Releases	Approved Credits	Anticipated Release Year	Actual Release Date
<b>1 - Site Establishment</b>	N/A	N/A	N/A	N/A	N/A	N/A	N/A
<b>2 - Year 0 / As-Built</b>	30.00%	30.00%	3.510	0.000	3.510	2015	9/29/2015
<b>3 - Year 1 Monitoring</b>	10.00%	10.00%	1.170	0.000	1.170	2016	4/25/2016
<b>4 - Year 2 Monitoring</b>	10.00%	10.00%	1.170	0.000	1.170	2017	4/3/2017
<b>5 - Year 3 Monitoring</b>	15.00%	15.00%	1.755	0.000	1.755	2018	4/25/2018
<b>6 - Year 4 Monitoring</b>	5.00%	5.00%	0.585	0.000	0.585	2019	4/26/2019
<b>7 - Year 5 Monitoring</b>	15.00%	15.00%	1.755	0.000	1.755	2020	4/21/2020
<b>8 - Year 6 Monitoring</b>	5.00%					2021	
<b>9 - Year 7 Monitoring</b>	10.00%					2022	
<b>Stream Bankfull Standard</b>	.00%	N/A	N/A	N/A	N/A	N/A	N/A
			<b>Totals</b>	0.000	9.945		

<b>Total Gross Credits</b>	11.700
<b>Total Unrealized Credits to Date</b>	0.000
<b>Total Released Credits to Date</b>	9.945
<b>Total Percentage Released</b>	85.00%
<b>Remaining Unreleased Credits</b>	1.755

**Notes**

1/6/2019: During the review of the Year 4 monitoring report, DMS discovered that the credit release schedule was incorrect from what was published in the final mitigation plan. The credit release schedule was adjusted for the unreleased credits after 8/8/2019.

**Contingencies (if any)**

**Project Quantities**

Mitigation Type	Restoration Type	Physical Quantity
Non-Riparian	Restoration	11.700

**Debits**

							Non-Riparian Restoration Credits
<b>Beginning Balance (mitigation credits)</b>							<b>11.700</b>
<b>Released Credits</b>							<b>9.945</b>
<b>Unrealized Credits</b>							<b>0.000</b>
Owning Program	Req. Id	TIP #	Project Name	USACE Permit #	DWR Permit #	DCM Permit #	
<b>Total Credits Debited</b>							<b>0.000</b>
<b>Remaining Available balance (Released credits)</b>							<b>9.945</b>
<b>Remaining balance (Unreleased credits)</b>							<b>1.755</b>

## **Monitoring and Design Firm**



**4505 Falls of Neuse Road  
Suite 400  
Raleigh, NC 27609  
Phone: (919) 278-2514  
Fax: (919) 783-9266**

**Project Manager: Tim Morris  
Email: [tim.morris@kci.com](mailto:tim.morris@kci.com)  
KCI Project No: 20122265**



## MEMORANDUM

Date: February 2, 2021  
To: Lindsay Crocker, DMS Project Manager  
From: Tim Morris, Project Manager  
KCI Associates of North Carolina, PA  
Subject: MY-06 Monitoring Report Comments  
Bowl Basin DMS#95721, Contract 005012  
White Oak River Basin CU 03030001  
Onslow County, North Carolina

Please find below our responses in italics to the MY-06 Monitoring Report comments from NCDMS received on January 19, 2021, for the Bowl Basin Wetland Restoration Site.

1. The report describes the rainfall as “average” in the text, but the data shows it is erratic (dry, normal, above average). DMS suggests revising wording, especially the dry antecedent conditions.  
*KCI Response: A discussion contextualizing the rainfall this year has been added to the report.*
2. Two of the gauges that are not meeting presents somewhat concerning data for MY6. It is important that KCI retrieve any data from these three non-meeting gauges by working with the manufacturer if possible. If there are any possible explanations or theories, please add them to the report.  
*KCI Response: Gauge 3 has been over 5% in every monitoring year but has only achieved the success criteria in 2 of the 6 monitoring years. All of the other gauges have achieved the success criteria for at least 4 of the 6 monitoring years. Additionally, all of the gauges that failed to meet the success criteria failed to meet it in 2019, which was a historically dry year for the site. Because of this, KCI does not believe that any of the gauges besides Gauge 3 represent a risk to the site’s success. We are working with the gauge manufacturer to obtain the data off of the three malfunctioning gauges and will add this data to the report once it is available.*
3. KCI may want to evaluate hydrology of the gauges with a more modern growing season estimate for discussion purposes.  
*KCI Response: KCI evaluated the hydrology for all monitoring years using a growing season developed with data from the 30 years prior to site construction (1985-2014). This data indicated a growing season of March 8 to December 1 and a success criteria of 24 days. Using these growing season dates, Gauge 3 would have achieved the success criteria in MY01 and Gauges 1 and 4 would have achieved the success criteria this year.*
4. Please submit the photo point features included in the CCPV (shapefile).  
Please include the sweetgum treatment feature that is displayed in the CCPV (shapefile).  
Please submit a shapefile containing all the groundwater gauges.  
*KCI Response: These shapefiles have been included in the digital deliverables.*

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

A handwritten signature in black ink, appearing to read "Tim Morris".

Tim Morris  
Project Manager

# TABLE OF CONTENTS

<b>1.0 EXECUTIVE SUMMARY/PROJECT ABSTRACT .....</b>	<b>1</b>
<b>2.0 MONITORING RESULTS .....</b>	<b>1</b>
<b>2.1 Vegetation Monitoring .....</b>	<b>2</b>
<b>2.2 Hydrology Monitoring .....</b>	<b>2</b>
<b>3.0 REFERENCES .....</b>	<b>3</b>

## **Appendix A – Project Vicinity Map and Background Tables**

Figure 1. Project Site Vicinity Map .....	5
Figure 2. Project Site Mitigation Plan View .....	6
Table 1 – Project Components .....	7
Table 2 – Project Activity and Reporting History .....	8
Table 3 – Project Contacts .....	9
Table 4 – Project Attributes .....	10

## **Appendix B – Visual Assessment Data**

Figure 3. Current Condition Plan View .....	12
Table 5 – Vegetation Condition Assessment .....	13
Photo Point Photos .....	14

## **Appendix C – Vegetation Plot Data**

Table 6 – CVS Stem Count Total and Planted by Plot and Species .....	17
--	----

## **Appendix D – Hydrologic Data**

30-70 Percentile Graph .....	19
Precipitation and Water Level Plots.....	20
Table 7 – Wetland Hydrology Criteria Attainment.....	30

## 1.0 EXECUTIVE SUMMARY / PROJECT ABSTRACT

The Bowl Basin Restoration Site (BBRS) is a full-delivery project that was developed for the North Carolina Division of Mitigation Services (DMS). Construction was completed in February 2015. The site is within the 03020106 Watershed Cataloging Unit (8-digit HUC) and the Local Watershed Unit (14-digit HUC) 03020106010010. In DMS' most recent publication of excluded and Targeted Local Watersheds/Hydrologic Units, the 03020106010010 14-digit HUC has been identified as a Targeted Local Watershed.

The project goals and objectives are listed below.

### *Project Goals*

- Protect and improve water quality by reducing sediment and nutrient inputs
- The protection of a watershed draining into shellfish harvesting waters
- Provide habitat for aquatic flora and fauna by improving physical structure and vegetative composition
- Increase the local hydroperiod by encouraging both surface and subsurface storage and retention
- Restore and establish a functional and diverse wetland community

### *Project Objectives*

- Fill field ditches to restore surface flow retention and elevate local groundwater levels.
- Redevelop longer wetland flow patterns to increase surface flow retention time.
- Restore a diverse wetland vegetation community through maintenance and germination of existing wetland seed stores, planting of wetland trees and shrubs, and incorporation of a custom wetland seed mix

The project site, which is protected by an 11.7-acre permanent conservation easement held by the State of North Carolina, is situated in Onslow County in the Carolina Flatwoods ecoregion of the Coastal Plains physiographic province. The site is located on a single parcel located off of White Oak River Road approximately 13.5 miles north of Jacksonville, North Carolina.

The BBRS provided mitigation for wetland impacts within Hydrologic Unit 03020106 by restoring 11.7 acres of wetland, generating 11.7 non-riparian wetland mitigation units (WMU's).

The BBRS will be monitored to determine if the project is on-track to meeting jurisdictional wetland status. In the restoration areas, the wetland site will be deemed successful once hydrology is established and vegetation success criteria are met. The site will be monitored for at least seven years or until the success criteria are achieved.

## **2.0 MONITORING RESULTS**

### **2.1 VEGETATION MONITORING**

The success criteria for the planted species in the mitigation area will be based on the vegetative density estimated as woody stems/acre based on monitoring plot data. The site will demonstrate the re-establishment of targeted vegetative communities through the survival and growth of planted species and volunteer colonization, with an average stem density of 320 stems/acre after three years, 288 stems/acre after four years, 260 stems/acre after five years, and 210 stems/acre after seven years to be considered successful. To determine the success of the planted mitigation area, ten permanent vegetation monitoring plots (10 by 10 meters) have been established in the wetland restoration area at a density that represents the total mitigation acreage. The average density of these plots will determine whether the site meets the success criterion.

No vegetation monitoring occurred during MY06, as stipulated in the Mitigation Plan. In general the site is well vegetated, with widespread herbaceous coverage and many tall, healthy, planted stems. There are parts of the site that contain dense areas of sweetgum. These areas were treated in the spring of 2017, spring of 2019 and again during the fall of 2020. This treatment consisted of cutting the sweetgum and then spraying the stumps with an herbicide. This treatment will be repeated as necessary to ensure the sweetgum does not out-compete the planted stems.

### **2.2 HYDROLOGY MONITORING**

Wetland hydrology will be monitored with a series of automatic gauges that record water table depth. The site must present continuous saturated or inundated hydrologic conditions for at least 9% of the growing season with a 50% probability of reoccurrence during normal weather conditions. A “normal” year is based on NRCS climatological data for Onslow County using the 30th to 70th percentile thresholds as the range of normal as documented in the USACE Technical Report “Assessing and Using Meteorological Data to Evaluate Wetland Hydrology, April 2000.” The growing season for Onslow County is considered to extend from March 18 to November 16 (244 days). The water table of the restored wetlands must be within 12” of the soil surface continuously for at least 9% (22 days) of the 244-day growing season. Wetland hydrology will be monitored with eight automatic gauges that record water table depth.

The wetland gauges will be checked and/or downloaded every other month. Daily data will be collected from the automatic gauges over the 7-year monitoring period. On May 7, 2020, two additional gauges were installed on the western side of the site to monitor areas that were not adequately covered by the eight gauges already installed on site.

The daily rainfall data was obtained from a local weather station in Jacksonville, NC; provided by the NC State Climate Office. For the 2020 year, the months of March, April, August, September, and October experienced average rainfall, while January, and July experienced below average rainfall. February, May, June, and November experienced above average rainfall in 2020. Although the overall rainfall total for the site was average for the year. After receiving a total of 6 inches of rain during the first 2 months of the growing season (3/18-5/16), the site then received 5.7 inches of rain in 5 days (5/17-5/21). This was followed by approximately three weeks with only 0.5 inches of rain (5/22-6/11) and then another 5.7 inches of rain in 5 days (6/12-6/16). This pattern continued throughout the growing season with long periods of relatively little rain followed by short periods of heavy rain. This inconsistent rain fall caused many of the gauges to have short dry periods during what would normally be jurisdictional hydrology.



During the site's sixth growing season, only 6 of the 10 gauges had continuous saturation within 12 inches of the ground surface for 9% (22 days) of the 243 day growing season (March 18 to November 16). Overall the gauges on site averaged 32 days (13.4%) of continuous saturation. Three of the four gauges that did not meet the success criteria malfunctioned early in the growing season. It is believed that, since most of the rain fell during the end of the growing season, that these gauges would have met the success criteria had they recorded for the whole year. KCI is currently working with the gauges' manufacturer to try and recover this data and will update the report if it becomes available.


### **3.0 REFERENCES**

Lee, M.T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2008. CVS-EEP Protocol for Recording Vegetation, Version 4.2 (<http://cvs.bio.unc.edu/methods.htm>)

USACE. 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

# **Appendix A**

## **Project Vicinity Map and Background Tables**





- Easement Area (11.7 ac)
- Project Parcel
- Nonriparian Wetland Restoration
- Filled Ditches
- ➔ Disperse Flow from Ditch
- ➔ Ditch Re-Route Path



**FIGURE 2: PROJECT SITE MITIGATION PLAN VIEW  
BOWL BASIN WETLAND RESTORATION SITE  
ONslow COUNTY, NC**

Image Source: NC 2010  
Statewide Orthoimagery. N  
▲

<b>Table 1. Project Components</b>									
<b>Project Number and Name: 95721 – Bowl Basin Restoration Site</b>									
<b>Mitigation Credits</b>									
	<b>Stream</b>		<b>Riparian Wetland</b>		<b>Non-riparian Wetland</b>		<b>Buffer</b>	<b>Nitrogen Nutrient Offset</b>	<b>Phosphorous Nutrient Offset</b>
<b>Type</b>	R	RE	R	RE	R	RE			
<b>Acres</b>	-	-	-	-	11.7	-	-	-	-
<b>Credits</b>	-	-	-	-	11.7	-	-	-	-
<b>TOTAL CREDITS</b>	-		-		11.7		-	-	-
<b>Project Components</b>									
<b>Project Component -or- Reach ID</b>	<b>Stationing/ Location</b>		<b>Existing Footage/ Acreage</b>		<b>Approach (PI, PII etc.)</b>		<b>Restoration -or- Restoration Equivalent</b>	<b>Restoration Footage or Acreage</b>	<b>Mitigation Ratio</b>
Wetland Area	-		11.7 acres		-		Restoration	11.7 acres	1:1
<b>Component Summation</b>									
<b>Restoration Level</b>	<b>Stream (linear feet)</b>		<b>Riparian Wetland (acres)</b>		<b>Non-riparian Wetland (acres)</b>		<b>Buffer (square feet)</b>	<b>Upland (acres)</b>	
			Riverine	Non-Riverine					
Restoration					11.7 acres				
Enhancement									
Enhancement I									
Enhancement II									
Creation									
Preservation									
High Quality Preservation									
<b>TOTAL</b>	-		-	-	11.7 acres		-	-	

<b>Table 2. Project Activity &amp; Reporting History</b>		
<b>Project Number and Name: 95721 - Bowl Basin Restoration Site</b>		
<b>Activity or Report</b>	<b>Data Collection Complete</b>	<b>Actual Completion or Delivery</b>
Mitigation Plan		Oct 2014
Final Design - Construction Plans		Dec 2014
Construction		March 2015
Planting		March 2015
Baseline Monitoring/Report	April 2015	May 2015
Vegetation Monitoring	May 20, 2015	
Photo Points	May 26, 2015	
Year 1 Monitoring	Nov 2015	Jan 2016
Vegetation Monitoring	Oct 16, 2015	
Photo Points	Oct 16, 2015	
Gauge Downloads	Nov 25, 2015	
Year 2 Monitoring	Nov 2016	Dec 2016
Vegetation Monitoring	June 30, 2016	
Photo Points	Aug 23, 2016	
Gauge Downloads	Nov 22, 2016	
Sweetgum Treatment	May 2017	
Year 3 Monitoring	Dec 2017	Jan 2018
Vegetation Monitoring	June 26, 2017	
Photo Points	Nov 30, 2017	
Gauge Downloads	Dec 1, 2017	
Year 4 Monitoring	Nov 2018	Dec 2018
Vegetation Monitoring	N/A	
Photo Points	Nov 13, 2018	
Gauge Downloads	Nov 13, 2018	
Sweetgum Treatment	May 2019	
Year 5 Monitoring	Nov 2019	Dec 2019
Vegetation Monitoring	July 15, 2019	
Photo Points	Nov 20, 2019	
Gauge Downloads	Nov 20, 2019	
Sweetgum Treatment	Sept 2020	
Year 6 Monitoring	Nov 2020	Dec 2020
Vegetation Monitoring	N/A	
Photo Points	Dec 8, 2020	
Gauge Downloads	Dec 8, 2020	

<b>Table 3. Project Contacts</b>	
<b>Project Number and Name: 95721 - Bowl Basin Restoration Site</b>	
<b>Design Firm</b>	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Construction Contractor</b>	KCI Environmental Technologies and Construction, Inc. 4505 Falls of Neuse Road Suite 400. Raleigh, NC 27609 Contact: Mr. Tim Morris Phone: (919) 278-2512 Fax: (919) 783-9266
<b>Planting Contractor</b>	Bruton Nurseries and Landscapes PO Box 1197 Freemont, NC 27830 Contact: Mr. Charlie Bruton Phone: (919) 242-6555
<b>Monitoring Performers</b>	
	KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 278-2514 Fax: (919) 783-9266

**Table 4. Project Attribute Table**  
**Project Number and Name: 95721 – Bowl Basin Restoration Site**

<b>County</b>	Onslow County		
<b>Project Area (acres)</b>	11.7 acres		
<b>Project Coordinates (lat. and long.)</b>	34.925365 N , -77.607461 W		
<b>Project Watershed Summary Information</b>			
<b>Physiographic Province</b>	Coastal Plain		
<b>River Basin</b>	White Oak		
<b>USGS Hydrologic Unit 8-digit</b>	03020106	<b>USGS Hydrologic Unit 14-digit</b>	03020106010010
<b>DWQ Sub-basin</b>	03-05-01b		
<b>Project Drainage Area (acres)</b>	76.0 acres		
<b>Project Drainage Area Percentage of Impervious Area</b>	1%		
<b>CGIA Land Use Classification</b>	94% Cultivated, 4% Forest, and 2% Low-Intensity Development		
<b>Wetland Summary Information</b>			
<b>Parameters</b>	<b>Wetland Area</b>		
Size of Wetland (acres)	11.7 acres		
Wetland Type (non-riparian, riparian riverine or riparian non-riverine)	Non-riparian		
Mapped Soil Series	Pantego loam by detailed soil investigation		
Drainage class	Poorly drained		
Soil Hydric Status	Drained Hydric		
Source of Hydrology	Groundwater / Precipitation		
Hydrologic Impairment	Ditching and Crops		
Native vegetation community	Crops		
Percent composition of exotic invasive vegetation	0%		





# **Appendix B**

## **Visual Assessment Data**

**LEGEND:**

- VEG PLOT ACHIEVING DENSITY CRITERION □
- VEG PLOT BELOW DENSITY CRITERION □
- VEG PLOT TOTAL / PLANTED STEM DENSITY ----- **4019/765**
- WETLAND GAUGE ACHIEVING HYDROLOGIC CRITERION ⊕
- WETLAND GAUGE BELOW HYDROLOGIC CRITERION ⊕
- PHOTO POINT (PP) ♂
- FILLED DITCHES
- CONSERVATION EASEMENT =
- NONRIPARIAN WETLAND RESTORATION = 11.7 ACRES
- SWEETGUM TREATMENT (2017, 2019 & 2020)

*\*VEG MONITORING FROM MY05 (2019)  
IMAGE SOURCE: NC 2016 ORTHOIMAGERY*



SYMBOL	DESCRIPTION	DATE

**NCDEQ DIVISION OF  
MITIGATION SERVICES**

**KCI**  
ASSOCIATES OF NC  
ENGINEERS • PLANNERS • SCIENTISTS  
4505 FALLS OF NEUSE ROAD  
RALEIGH, NORTH CAROLINA 27609

**BOWL BASIN  
RESTORATION SITE**  
DMS PROJECT #95721  
ONSLow COUNTY, NORTH CAROLINA  
MONITORING YEAR 06

DATE: DEC 2020  
SCALE: GRAPHIC

**CURRENT  
CONDITION  
PLAN VIEW**

<b>Table 5. Vegetation Condition Assessment</b>						
<b>Project Number and Name: 95721 – Bowl Basin Restoration Site</b>						
<b>Planted Acreage 11.7</b>			<b>Easement Acreage 11.7</b>			
<b>Vegetation Category</b>	<b>Definitions</b>	<b>Mapping Threshold</b>	<b>CCPV Depiction</b>	<b>Number of Polygons</b>	<b>Combined Acreage</b>	<b>% of Planted Acreage</b>
<b>1. Bare Areas</b>	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>2. Low Stem Density Areas</b>	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
<b>Total</b>				0	0.00	0.0%
<b>3. Areas of Poor Growth Rates or Vigor</b>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.00	0.0%
<b>4. Invasive Areas of Concern</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	0	0.00	0.0%
<b>5. Area of Dense Sweetgum</b>	Areas or points (if too small to render as polygons at map scale).	1000 SF	Pattern and Color	1	1.54	13.2%
<b>6. Easement Encroachment Areas</b>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

## Photo Reference Points



PP1 – MY-00 – 5/20/15



PP1 – MY-05 – 12/8/20



PP2 – MY-00 – 5/20/15



PP2 – MY-05 – 12/8/20



PP3 – MY-00 – 5/20/15



PP3 – MY-06 – 12/8/20



PP4 – MY-00 – 5/20/15



PP4 – MY-06 – 12/8/20



PP5 – MY-00 – 5/20/15



PP5 – MY-06 – 12/8/20



PP6 – MY-00 – 5/20/15



PP6 – MY-06 – 12/8/20

# **Appendix C**

## **Vegetation Plot Data**

Table 6. CVS Stem Count Total and Planted by Plot and Species

DMS Project Code 95721. Project Name: Bowl Basin


Scientific Name	Common Name	Species Type	Annual Means														
			MY5 (2019)			MY3 (2017)			MY2 (2016)			MY1 (2015)			MY0 (2015)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
Acer negundo	boxelder	Tree														1	
Acer rubrum	red maple	Tree			5			2								2	
Baccharis	baccharis	Shrub														7	
Baccharis halimifolia	eastern baccharis	Shrub			28			12									
Betula nigra	river birch	Tree	25	25	25	26	26	26	27	27	27	27	27	27	22	22	22
Celtis occidentalis	common hackberry	Tree														1	
Cephalanthus occidentalis	common buttonbush	Shrub	10	10	14	10	10	10	10	10	10	12	12	12	11	11	11
Diospyros virginiana	common persimmon	Tree			1			1								1	
Fraxinus pennsylvanica	green ash	Tree	56	56	57	55	55	56	57	57	57	55	55	59	51	51	51
Juglans nigra	black walnut	Tree			6			4								2	
Liquidambar styraciflua	sweetgum	Tree			578			437								280	
Magnolia virginiana	sweetbay	Tree	6	6	6	6	6	6	5	5	5	4	4	4	4	4	4
Morella cerifera	wax myrtle	shrub			4			3									
Myrica	sweetgale	shrub															2
Nyssa aquatica	water tupelo	Tree	7	7	9	8	8	8	8	8	8	7	7	7	7	7	7
Nyssa biflora	swamp tupelo	Tree	5	5	5	5	5	5	5	5	5	5	5	5	3	3	3
Pinus taeda	loblolly pine	Tree			152			100									25
Quercus michauxii	swamp chestnut oak	Tree	12	12	12	12	12	12	13	13	13	12	12	12	15	15	15
Quercus nigra	water oak	Tree			1												
Quercus pagoda	cherrybark oak	Tree	8	8	8	8	8	8	7	7	7	7	7	7	7	7	7
Quercus phellos	willow oak	Tree	11	11	11	12	12	12	11	11	11	9	9	11	9	9	9
Quercus shumardii	Shumard's oak	Tree							1	1	1	1	1	1	2	2	2
Salix	willow	Shrub or Tree															1
Salix alba	white willow	Exotic															1
Salix nigra	black willow	Tree			22			8				1	1	2			
Taxodium distichum	bald cypress	Tree	49	49	49	49	49	49	47	47	48	48	48	48	45	45	45
	<b>Stem count</b>		189	189	993	191	191	759	191	191	656	188	188	478	176	176	176
	<b>size (ares)</b>		10			10			10			10			10		
	<b>size (ACRES)</b>		0.25			0.25			0.25			0.25			0.25		
	<b>Species count</b>		10	10	19	10	10	18	11	11	23	12	12	15	11	11	11
	<b>Stems per ACRE</b>		765	765	4019	773	773	3072	773	773	2655	761	761	1934	712	712	712

# **Appendix D**


## **Hydrologic Data**




**Bowl Basin Wetland Restoration Site  
30-70 Percentile Graph  
WETS Station Name: NHOF, Hoffman Forest**




### Bowl Basin Restoration Site Hydrograph Wetland Gauge 1




# Bowl Basin Restoration Site Hydrograph Wetland Gauge 2




### Bowl Basin Restoration Site Hydrograph Wetland Gauge 3




### Bowl Basin Restoration Site Hydrograph Wetland Gauge 4




### Bowl Basin Restoration Site Hydrograph Wetland Gauge 5



# Bowl Basin Restoration Site Hydrograph Wetland Gauge 6




### Bowl Basin Restoration Site Hydrograph Wetland Gauge 7







### Bowl Basin Restoration Site Hydrograph Wetland Gauge 8



## Bowl Basin Restoration Site Hydrograph Wetland Gauge 9



### Bowl Basin Restoration Site Hydrograph Wetland Gauge 10



<b>Table 7. Wetland Hydrology Criteria Attainment Table</b>							
<b>Project Number and Name: 95721 - Bowl Basin Restoration Site</b>							
	<b>Success Criteria Achieved / Max Consecutive Days During Growing Season (Percentage)</b>						
<b>Non-Riparian Gauges Success Criteria (22 Days) (9%)</b>	<b>MY-01 2015</b>	<b>MY-02 2016</b>	<b>MY-03 2017</b>	<b>MY-04 2018</b>	<b>MY-05 2019</b>	<b>MY-06 2020</b>	<b>MY-07</b>
Gauge 1	Yes/37 (15.2%)	Yes/29 (11.9%)	Yes/24 (9.8%)	Yes/35 (14.3%)	No/12 (4.9%)	No/18 (7.4%)	
Gauge 2	Yes/69 (28.3%)	Yes/49 (20.1%)	Yes/32 (13.1%)	Yes/37 (15.2%)	No/17 (7.0%)	Yes/22 (9.1%)	
Gauge 3	No/20 (8.2%)	Yes/27 (11.1%)	No/13 (5.3%)	Yes/27 (11.1%)	No/13 (5.3%)	No/14 (5.8%)	
Gauge 4	Yes/29 (11.9%)	Yes/41 (16.8%)	Yes/26 (10.7%)	Yes/32 (13.1%)	No/14 (5.7%)	No/18 (7.4%)	
Gauge 5	Yes/24 (9.8%)	Yes/52 (21.3%)	Yes/50 (20.5%)	Yes/36 (14.8%)	No/12 (4.9%)	No/5 (2.1%)	
Gauge 6	Yes/79 (32.4%)	Yes/60 (24.6%)	Yes/62 (25.4%)	Yes/58 (23.8%)	Yes/40 (16.4%)	Yes/41 (16.9%)	
Gauge 7	Yes/25 (10.2%)	Yes/38 (15.6%)	No/12 (4.9%)	Yes/31 (12.7%)	Yes/22 (9.0%)	Yes/24 (9.9%)	
Gauge 8	Yes/37 (15.2%)	Yes/51 (20.9%)	Yes/49 (20.1%)	Yes/40 (16.4%)	Yes/22 (9.0%)	Yes/61 (25.1%)	
Gauge 9*						Yes/61 (25.1%)	
Gauge 10*						Yes/61 (25.1%)	

\*Gauge installed May 7, 2020