

**Briles Stream Restoration
Mitigation Plan / As-Built Report
EEP Project # 47
2008**



Submitted to:



NCDENR-EEP, 1652 Mail Service Center, Raleigh, NC 27699-1652

June 2008



**Landmark Center II, Suite 220
4601 Six Forks Road
Raleigh, NC 27609
Phone: (919) 783-9214
Fax: (919) 783-9266**

**Project Manager: Gary Mrynca
Email: grynca@kci.com**

TABLE OF CONTENTS

| | | |
|------------|--|-----------|
| 1.0 | PROJECT BACKGROUND | 1 |
| 1.1 | Location and Setting | 1 |
| 1.2 | Project Goals and Objectives..... | 1 |
| 1.3 | Project Structure, Restoration Type and Approach | 1 |
| 1.4 | Project History, Contacts and Data..... | 3 |
| 2.0 | PROJECT MONITORING / AS-BUILT CONDITIONS | 6 |
| 2.1 | Monitoring Features | 6 |
| 2.2 | Monitoring Guidelines..... | 6 |
| 2.3 | As-Built Conditions..... | 6 |
| 2.3.1 | Stream | 6 |
| 2.3.2 | Vegetation..... | 11 |
| 3.0 | SUCCESS CRITERIA | 11 |
| 3.1 | Channel Stability | 11 |
| 3.2 | Vegetation | 11 |
| 3.3 | Hydrology..... | 11 |
| 4.0 | MAINTENANCE AND CONTINGENCY PLAN..... | 12 |

FIGURES

| | | |
|-----------|--------------------------------|---|
| Figure 1. | Project Site Vicinity Map..... | 2 |
|-----------|--------------------------------|---|

TABLES

| | | |
|------------|--|----|
| Table I. | Project Restoration Components | 3 |
| Table II. | Project Activity and Reporting History | 3 |
| Table III. | Project Contact Table | 4 |
| Table IV. | Project Data Table | 5 |
| Table V. | Baseline Stream Summary | 8 |
| Table VI. | Morphology and Hydraulic Monitoring Summary..... | 10 |
| Table VII. | Stem Counts Arranged by Plots | 11 |

APPENDICES

| | |
|-------------|---------------------------------------|
| Appendix A. | Monitoring Plan View |
| Appendix B. | Vegetation Plot Photos |
| Appendix C. | Cross-Section Plots and Pebble Counts |
| Appendix D. | Detailed Profile |
| Appendix E. | Permanent Photo Station Photos |

EXECUTIVE SUMMARY

The Briles Site Stream Restoration restored, enhanced, and preserved a total of 3,112 feet of stream in the Yadkin River Basin. The goals of the project included restoring stable channel morphology, improving water quality, and enhancing aquatic and terrestrial habitat. In order to reach these goals, the project objectives included building an appropriate C4/B4c channel with stable dimensions; excluding livestock from the stream and riparian buffer; installing in-stream structures to promote bed feature diversity and prevent vertical instability, and planting a riparian buffer of native trees and shrubs.

The project site is situated within the Yadkin 03 watershed cataloging unit (8-digit HUC 03040103050030) and is in a portion of the NCDWQ Priority Sub-basin 03-07-09. The North Carolina Ecosystem Enhancement Program (EEP) identifies this HUC as a Targeted Local Watershed. The site is located on a 87-acre parcel owned by Mr. and Mrs. Kenneth Briles. It is located southeast of the intersection of Ross Wood Road and Pleasant Grove Road in Trinity, Randolph County, North Carolina. The primary land uses on the property include rangeland (pasture), a chicken egg farm, and forest. The Unnamed Tributary to Jackson Creek is a first order (becomes second order at the confluence with another Unnamed Tributary) perennial stream that flows south/southeast through the subject property before joining Jackson Creek. The mainstem and tributary are separated into four reaches.

The project includes 1,787 linear feet of restoration based on Priority Level 2 and 3 approaches (Reaches 1 and 2). There are also 817 linear feet of Enhancement I (Reach 3) and 508 linear feet of preservation (Reach 4). In a modification to the plans, two in-stream structures were not installed at Stations 12+90 and 27+50 due to bedrock outcrops. There was also a slight alignment adjustment to the stream near Stations 11+20 and 15+90, which was done to preserve mature trees along the banks. Reaches 1 and 2 were restored to Rosgen stream type C4 and Reach 3 was restored to Rosgen stream type B4c. Riparian buffers associated with the stream restoration extend fifty feet on both sides of the stream. The as-built condition of the buffer follows the planting plan with the exception of approved substitutions for three of the tree species that were unavailable at the time of planting.

The site will be monitored beginning in 2008 through 2012 or until the success criteria are achieved. Reports will be submitted to the EEP each year. Monitoring shall consist of the collection and analysis of stream stability and riparian/stream bank vegetation survivability data. Specifically, project success will be assessed utilizing measurements of stream dimension, pattern, profile, site photographs, and vegetation sampling. Cross-section and profile measurements should show little or no change from the as-built conditions. If changes do occur, they will be evaluated to determine whether they are minor adjustments associated with settling and increased stability or whether they indicate movement toward an unstable condition. Baseline monitoring of the as-built conditions was conducted in December 2007 and January 2008. This monitoring revealed that sedimentation has occurred in several pools post-construction following several storm events. Future monitoring will determine whether these pools will be capable of maintaining their design depth. Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years. If monitoring indicates that the specified survival rate is not being met, corrective actions will be taken. Further baseline monitoring conditions are described in this report.

1.0 PROJECT BACKGROUND

1.1 Location and Setting

The Briles Stream Restoration site is located on an 87-acre parcel owned by Mr. and Mrs. Kenneth Briles that is located southeast of the intersection of Ross Wood Road and Old US 64 in Trinity, Randolph County, North Carolina. From Raleigh, take US 64 west. In Randolph County, about 12 miles after passing through Asheboro, make a left onto Old US 64. After about 2 miles, take a left onto Ross Wood Rd. The Briles site is located at a chicken egg farm on the right (Figure 1).

1.2 Project Goals and Objectives

The goals and objectives of the Briles Stream Restoration project are as follows:

Project Goals:

- Restore a stable channel morphology that is capable of moving the flows and sediment provided by its watershed.
- Restore riparian buffer habitat and functions.
- Improve water quality and reduce land and riparian vegetation loss resulting from lateral erosion and bed degradation.
- Improve aquatic and terrestrial habitat.

Project Objectives:

- Build appropriate C4 and B4c channels with stable channel dimensions.
- Plant a functional Bottomland Hardwood Forest community to create an effective riparian buffer.
- Exclude livestock from the riparian areas.
- Preserve portions of the site that currently function as a stable riverine environment.

1.3 Project Structure, Restoration Type and Approach

The project stream, UT to Jackson Creek, became impaired from poor grazing management and anthropogenic disturbances. Sedimentation from bank erosion and stream bed degradation were widespread throughout the site. Restoration of the first 1,425 linear feet of the main stem (Reach 1) was accomplished utilizing a Priority Level 2 approach (Table 1). Reach 1 was restored to a C4 stream type. The restoration of the remaining 362 linear feet of the main stem below the confluence with the tributary (Reach 2) was based on Priority Level 3. Reach 2 was designed to be a B4c. However, Reach 2 became a C4 channel during construction when the floodplain was built wider than designed. Enhancement I of 817 linear feet of the tributary (Reach 3) was based on a Priority Level 3 approach. All three reaches contain cross vanes to help maintain the stream profile and pattern. The stream dimension, pattern, and profile are based on the morphological criteria and hydraulic geometry relationships developed from the reference streams. The project also includes the preservation of 508 linear feet of stream (Reach 4) immediately downstream of Reach 2. This stable portion of stream has high quality aquatic habitat and is bordered by a mature riparian buffer.




Figure 1. Vicinity Map

Briles Site



-  Project Reach
-  Streams
-  Roads



| Table I. Project Restoration Components | | | | | | |
|---|-----------------------|--------------------------|--------------------|-----------------|---------------|---|
| Project Name and Number: Briles Site - 47 | | | | | | |
| Project Segment / Reach ID | Existing Footage | Type | Approach | Project Footage | Stationing | Comment |
| Reach 1 | 1,375 lf | R | P2 | 1,425 lf | 10+00 - 24+25 | Project length includes a 17-foot wide ford crossing easement exception |
| Reach 2 | 355 lf | R | P3 | 362 lf | 24+25 - 27+87 | |
| Reach 3 | 820 lf | EI | P3 | 817 lf | 50+00 - 58+17 | Project length includes a 36-foot wide ford crossing easement exception |
| Reach 4 | 508 lf | P | - | 508 lf | 28+88 - 33+96 | |
| Mitigation Unit Summations | | | | | | |
| Stream (lf) | Riparian Wetland (Ac) | Nonriparian Wetland (Ac) | Total Wetland (Ac) | Buffer (Ac) | Comment | |
| 2,393 | 0 | 0 | 0 | 0 | | |

R = Restoration P = Preservation EI = Enhancement I
P2 = Priority 2 P3 = Priority 3

1.4 Project History, Contacts and Data

The project was initiated by the North Carolina Department of Transportation in 2003. In that same year, a feasibility study was conducted for the site. After the feasibility study was completed, the site was transferred to the EEP and the restoration plan was produced. Construction was completed at the site in November 2007 and planting took place in January 2008.

| Table II. Project Activity and Reporting History | | |
|---|-----------------|------------------------|
| Project Name and Number: Briles - 47 | | |
| Activity or Report | Data Collection | Completion or Delivery |
| Feasibility Study | 2003 | May 03 |
| Restoration Plan | 2003/2004 | Dec 05 |
| Final Design - Construction Plans | N/A | Sep 06 |
| Construction | N/A | Nov 07 |
| Temporary seed mix applied to entire project area | N/A | Nov 07 |
| Planting | N/A | Jan 08 |
| Mitigation Plan / As-Built (Year 0 Monitoring - Baseline) | Dec 07 | Feb 08 |

| Table III. Project Contact Table | |
|--|---|
| Project Name and Number: Briles Site - 47 | |
| Design Firm | KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 783-9214 Fax: (919) 783-9266 |
| Construction Contractor | L-J, Inc. 220 Stoneridge Dr., Ste. 405 Columbia, SC 29210 Contact: Mr. Richard Goodwin Phone: (803) 929-1181 Fax: (803) 929-7625 |
| Planting Contractor | Habitat Assessment and Restoration Program, Inc. 9305-D Monroe Road Charlotte, NC 28270 Contact: Alan Peoples Phone: (704) 975-0881 Fax: (704) 841-2447 |
| Seed Mix Sources | Evergreen Seed Company 6125 NC HWY 55 Fuquay Varina, NC 27526 Phone: (919) 567-1333 |
| Nursery Stock Suppliers | Foggy Mountain Nursery 13213 HWY 88 W. Creston, NC 28615 Phone: (919) 524-5304 |
| Monitoring Performers | |
| MY-00 | KCI Associates of NC Landmark Center II, Suite 220 4601 Six Forks Rd. Raleigh, NC 27609 Contact: Mr. Adam Spiller Phone: (919) 783-9214 Fax: (919) 783-9266 |

| Table IV. Project Data Table | |
|---|--|
| Project Name and Number: Briles - 47 | |
| Project County | Randolph County |
| Physiographic Region | Piedmont |
| Ecoregion | Carolina Slate Belt |
| Project River Basin | Yadkin |
| USGS HUC for Project | 03040103050030 |
| NCDWQ Sub-basin for Project and Reference | 03-07-09 |
| Drainage Area | 0.6 sq. mi. |
| Stream Order | First/Second Order |
| Watershed Type (Rural, Urban, Developing, etc.) | Rural |
| Watershed LULC Distribution | Urban 2% |
| | Ag-Row Crop 12% |
| | Ag-Livestock 13% |
| | Forested 72% |
| | Water/Wetlands <1% |
| Watershed impervious cover (%) | 1% |
| Rosgen Classification of As-built | C4 (Reach 1 and Reach 2) B4c (Reach 3) |
| Reference Site ID | Richland Creek UT Back Creek UT Fisher River |
| NCDWQ AU/Index Number | 13-2-2 (Jackson Creek) |
| NCDWQ Classification for Project | C |
| Within EEP Watershed Plan? | No |
| Any portion of the project segment upstream of a 303d listed segment? | Yes, Uwharrie River |
| Reasons for 303d Listing or Stressor | Low dissolved oxygen |
| Total project acreage of easement | 13.3 Acres |
| Total vegetated acreage within easement | 11.3 Acres |
| Total planted acreage | 8.5 Acres |
| WRC Class (Warm, Cool, Cold) | Warm |
| Trout Designation | No |
| Species of concern, endangered etc. | N/A |
| Pre-construction Beaver activity? | No |
| Dominant Soil Types | Georgeville Silty Clay Loam |
| % of Project Easement Fenced | 0% |

2.0 PROJECT MONITORING / AS-BUILT CONDITIONS

2.1 Monitoring Features

Permanent monuments, marking monitoring feature locations, were established on-site. The beginning and end of each permanent cross-section was marked with rebar set in concrete monuments. Vegetation plots were installed with flagged metal conduit at each corner and flagged PVC pipe at the photo corner. The locations of the permanent photo points are marked in the Monitoring Plan View (Appendix A).

2.2 Monitoring Guidelines

Five permanent cross-sections, three riffle and two pool, were established and will be used to evaluate stream dimension. Pebble counts will be performed at each cross-section. Cross-sections will be surveyed each year using a total station and data such as area and width to depth ratio will be calculated. Longitudinal profile will be conducted on Reaches 1 and 2. The profile will be surveyed with a total station and will record feature changes, water surface levels, and bankfull elevations. These data will be used to obtain feature lengths and slopes, pool-to-pool spacing and other longitudinal measurements. Reach 3 will be visually monitored each year. Stem counts of planted trees and shrubs will be conducted in the eight vegetation monitoring plots, which were established following the latest EEP vegetation monitoring protocol. Visual monitoring of the entire site will be conducted with annual site walks and site photos taken from ten permanent photo points located throughout the site.

2.3 As-Built Conditions

2.3.1 Stream

Baseline stream monitoring data were collected in December 2007. These data are included in Tables V and VI and Appendices C, D and E.

Within the restoration reaches the final design plans for the project stream called for 27 riffles and 27 pools. The baseline monitoring counted 21 riffles and 19 pools. The discrepancy between the number of pools and riffles stems from sedimentation post-construction that occurred before ground cover had stabilized the soils. Future monitoring will determine whether these pools will be capable of maintaining their designed depth.

There were minimal changes to the design during construction. Bedrock was encountered in various locations throughout the site. Most of this bedrock was hammered to accommodate the designed channel. However, there are isolated portions of the stream where the bedrock is slightly above the designed stream grade. Due to the presence of the bedrock already serving as grade control, two cross vanes were not installed (STA. 12+95 and 27+40). Reach 2 was designed to be a B4c. However, Reach 2 became a C4 channel during construction when the floodplain was built wider than designed. The changes from the design do not pose a serious threat to the long-term stability of the restored channel. The bedrock also caused the contractor to make an adjustment to the alignment of the ford crossing. The new alignment is perpendicular to the restored channel, which is important for stream stability, but it is not fully within the easement exception and encroaches upon the conservation easement. The easement may need to be adjusted to reflect this change and maintain compliance with the easement guidelines. Since the completion of construction, the landowner has installed easement fencing throughout the project.

Table V illustrates that some of the design pattern ratios are different from the as-built pattern ratios. These differences do not represent a deviation from the design; they are due to the fact that site constraints prevented the design ratios, obtained from the reference reach, from being applied uniformly to the final design.

Table V(a). Baseline Stream Summary: Reach 1
Project Name and Number: Briles - 47

| Parameter | Pre-Existing Condition | | | | | Reference Reach(es) Data | | | | | Design | | As-built | | | | | |
|---|---------------------------------------|------|------|--------|---|--------------------------|------|------|--------|---|--|--------|----------|--------|--------|--------|----|--|
| | Min | Mean | Med | Max | n | Min | Mean | Med | Max | n | Min | Max | Min | Mean | Med | Max | n | |
| Dimension -Riffle | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | 8.5 | 15.2 | 11.7 | 28.8 | 4 | 9.0 | 13.1 | 12.6 | 18.0 | 6 | 15.4 | | 13.4 | 13.8 | | 14.2 | 2 | |
| Floodprone Width (ft) | 20 | 42 | 44 | 60 | 4 | 13 | 114 | 150 | 200 | 6 | >35 | | 38 | 43 | | >48 | 2 | |
| Bankfull Mean Depth (ft) | 0.6 | 1.4 | 1.4 | 2.2 | 4 | 0.9 | 1.2 | 1.2 | 1.5 | 6 | 1.1 | | 1.1 | 1.2 | | 1.2 | 2 | |
| Bankfull Max Depth (ft) | 1.5 | 2.0 | 1.8 | 2.8 | 4 | 1.3 | 1.6 | 1.6 | 2 | 6 | 2.0 | | 1.9 | 2.0 | | 2.0 | 2 | |
| Bankfull Cross-Sectional Area (ft ²) | 15.1 | 17.6 | 18.2 | 18.8 | 4 | 10.4 | 15.3 | 13.5 | 22.3 | 6 | 17.0 | | 15.9 | 16.1 | | 16.2 | 2 | |
| Width/Depth Ratio | 3.8 | 16.3 | 8.2 | 44.9 | 4 | 7.6 | 11.5 | 9.7 | 18 | 6 | 14.0 | | 11.3 | 11.9 | | 12.4 | 2 | |
| Entrenchment Ratio | 1.8 | 3.5 | 3.7 | 4.7 | 4 | 1.3 | 7.5 | 8.4 | 14.4 | 6 | >2.2 | | 2.7 | 3.1 | | >3.5 | 2 | |
| Bank Height Ratio | 1.0 | 1.7 | 1.9 | 1.8 | 4 | 1.0 | 1.0 | 1.0 | 1.0 | 6 | 1.0 | | 1.0 | 1.0 | | 1.0 | 2 | |
| Bankfull Velocity (fps) | 1.8 | 3.0 | 3.2 | 3.6 | 4 | 4 | 5.1 | 4.7 | 6.8 | 6 | 3.0 | 3.8 | | | | | | |
| Pattern | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 50 | | | | | 75 | | | 135 | | 77 | | 31 | 51 | 56 | 60 | 5 | |
| Radius of Curvature (ft) | 25 | | | 57 | | 14.5 | | | 26.8 | | 20 | 50 | 28 | 41 | 42 | 55 | 14 | |
| Rc:Bankfull width (ft/ft) | 0.9 | | | 6.7 | | 1 | | | 1.6 | | 1.5 | 3.2 | 2.0 | 3.0 | 3.0 | 4.0 | | |
| Meander Wavelength (ft) | 50 | | | 100 | | 70 | | | 148 | | 105 | 170 | 78 | 92 | 91 | 110 | 6 | |
| Meander Width Ratio | 1.7 | | | 5.9 | | 3.6 | | | 13 | | 5 | | 2.2 | 3.7 | 4.1 | 4.3 | | |
| Profile | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | 20 | 46 | 44 | 115 | 19 | |
| Riffle Slope (ft/ft) | 0.0040 | | | 0.0120 | | 0.0030 | | | 0.0760 | | 0.0050 | 0.0120 | 0.0014 | 0.0095 | 0.0102 | 0.0163 | 19 | |
| Pool Length (ft) | | | | | | 28 | | | 108 | | 15 | 30 | 7 | 12 | 10 | 27 | 17 | |
| Pool Spacing (ft) | | | | | | 38 | | | 181 | | 46 | 154 | 50 | 82 | 78 | 157 | 17 | |
| Substrate and Transport Parameters | | | | | | | | | | | | | | | | | | |
| SC% / Sa% / G% / C% / B% / Be% | 14% / 27% / 47% / 7% / - / 5% | | | | | | | | | | 47% / 30% / 19% / 1% / - / 3% | | | | | | | |
| d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm) | 0.3 / 1.2 / 6.1 / 10.6 / 61.9 / - / - | | | | | | | | | | 0.062 / 0.062 / 0.101 / 4.6 / 25 / - / - | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | 0.34 | | 0.44 | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | |
| Channel length (ft) | 1,375 | | | | | | | | | | 1,446 | | 1,425 | | | | | |
| Drainage Area (SM) | 0.51 | | | | | 0.9 - 0.63 | | | | | 0.51 | | 0.51 | | | | | |
| Rosgen Classification | G4c/E4/C4/5 | | | | | C4 | | | | | C4 | | C4 | | | | | |
| Bankfull Discharge (cfs) | 50 - 65 | | | | | 60 - 140 | | | | | 50 | | 50 | | | | | |
| Sinuosity | 1.0 | | | | | 1.5 | | | | | 1.2 | | 1.1 | | | | | |
| Water Surface Slope (ft/ft) | 0.004 - 0.012 | | | | | 0.007 - 0.012 | | | | | 0.005 | | 0.0063 | | | | | |
| BF slope (ft/ft) | | | | | | | | | | | 0.005 | | 0.0057 | | | | | |

Table V(b). Baseline Stream Summary: Reach 2
Project Name and Number: Briles - 47

| Parameter | Pre-Existing Condition | | | | | Reference Reach(es) Data | | | | | Design | | As-built | | | | | | |
|---|---------------------------------------|------|-----|--------|---|--------------------------|------|-----|--------|---|---|--------|----------|--------|--------|--------|---|--|--|
| | Min | Mean | Med | Max | n | Min | Mean | Med | Max | n | Min | Max | Min | Mean | Med | Max | n | | |
| Dimension -Riffle | | | | | | | | | | | | | | | | | | | |
| Bankfull Width (ft) | | 22.9 | | | 1 | 9.0 | 9.5 | | 10.0 | 2 | 14.3 | | | 15.8 | | | 1 | | |
| Floodprone Width (ft) | | 37 | | | 1 | 13 | 17 | | 21 | 2 | 19 | 32 | | >60 | | | 1 | | |
| Bankfull Mean Depth (ft) | | 0.8 | | | 1 | 1.1 | 1.2 | | 1.2 | 2 | 1.2 | | | 1.3 | | | 1 | | |
| Bankfull Max Depth (ft) | | 2.2 | | | 1 | 1.3 | 1.4 | | 1.5 | 2 | 1.5 | 2.5 | | 2.3 | | | 1 | | |
| Bankfull Cross-Sectional Area (ft ²) | | 18.8 | | | 1 | 10.4 | 10.6 | | 10.7 | 2 | 17.0 | | | 19.8 | | | 1 | | |
| Width/Depth Ratio | | 27.9 | | | 1 | 8.0 | 10.0 | | 12.0 | 2 | 12.0 | | | 12.6 | | | 1 | | |
| Entrenchment Ratio | | 1.6 | | | 1 | 1.3 | 1.8 | | 2.3 | 2 | 1.3 | 2.3 | | >3 | | | 1 | | |
| Bank Height Ratio | | 2 | | | 1 | 1.0 | 1.0 | | 1.0 | 2 | 1.0 | | | 1.0 | | | 1 | | |
| Bankfull Velocity (fps) | | 2.1 | | | 1 | 4.1 | 4.3 | | 4.5 | 2 | 3.0 | 3.8 | | | | | 1 | | |
| Pattern | | | | | | | | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 50 | | | | | 45 | | | | | 70 | | 28 | 29 | | 30 | 2 | | |
| Radius of Curvature (ft) | 25 | | | 57 | | 13 | | | 42 | | 28 | 100 | 44 | 53 | 48 | 66 | 3 | | |
| Rc:Bankfull width (ft/ft) | 0.9 | | | 6.7 | | 1.3 | | | 4.4 | | 2.0 | 7.0 | 2.8 | 3.4 | 3.0 | 4.2 | 3 | | |
| Meander Wavelength (ft) | 50 | | | 100 | | 96 | | | 136 | | 72 | 215 | 45 | 63 | | 81 | 2 | | |
| Meander Width Ratio | 1.7 | | | 5.9 | | 4.5 | | | 5.0 | | 5.0 | | 1.7 | 1.8 | | 1.9 | 3 | | |
| Profile | | | | | | | | | | | | | | | | | | | |
| Riffle Length (ft) | | | | | | | | | | | | | 17 | 150 | | 232 | 2 | | |
| Riffle Slope (ft/ft) | 0.0040 | | | 0.0120 | | 0.0100 | | | 0.0200 | | 0.0050 | 0.0120 | 0.0054 | 0.0056 | | 0.0057 | 2 | | |
| Pool Length (ft) | | | | | | 3 | | | 25 | | 15 | 30 | 8 | 11 | | 14 | 2 | | |
| Pool Spacing (ft) | | | | | | 30 | | | 59 | | 28 | 86 | | 256 | | | 1 | | |
| Substrate and Transport Parameters | | | | | | | | | | | | | | | | | | | |
| SC% / Sa% / G% / C% / B% / Be% | 14% / 27% / 47% / 7% / - / 5% | | | | | | | | | | 34% / 40% / 26% / - / - / - | | | | | | | | |
| d16 / d35 / d50 / d84 / d95 / di ^p / di ^{sp} (mm) | 0.3 / 1.2 / 6.1 / 10.6 / 61.9 / - / - | | | | | | | | | | 0.062 / 0.067 / 0.17 / 5.5 / 18 / - / - | | | | | | | | |
| Reach Shear Stress (competency) lb/ft ² | | | | | | | | | | | 0.45 | | 0.38 | | | | | | |
| Additional Reach Parameters | | | | | | | | | | | | | | | | | | | |
| Channel length (ft) | 365 | | | | | | | | | | 362 | | 362 | | | | | | |
| Drainage Area (SM) | 0.51 | | | | | | | | | | 0.38 | | 0.62 | | | | | | |
| Rosgen Classification | G4c/E4/C4/5 | | | | | | | | | | B4c | | C4 | | | | | | |
| Bankfull Discharge (cfs) | 50 - 65 | | | | | | | | | | 42-46 | | 65 | | 65 | | | | |
| Sinuosity | 1 | | | | | | | | | | 1.2 | | 1.1 | | 1.06 | | | | |
| Water Surface Slope (ft/ft) | 0.004 - 0.012 | | | | | | | | | | 0.013 | | 0.006 | | 0.0047 | | | | |
| BF slope (ft/ft) | | | | | | | | | | | 0.006 | | 0.0043 | | | | | | |

Table VI. Morphology and Hydraulic Monitoring Summary

Project Name and Number: Briles - 47

| Parameter | Cross-Section 1 Riffle | | | Cross-Section 2 Pool | | | Cross-Section 3 Riffle | | | Cross-Section 4 Riffle | | | Cross-Section 5 Pool | | |
|--|---------------------------|-----|-----|-------------------------|-----|-----|---------------------------|-----|-----|---------------------------|-----|-----|-------------------------|-----|-----|
| | MY0 | MY1 | MY2 | MY0 | MY1 | MY2 | MY0 | MY1 | MY2 | MY0 | MY1 | MY2 | MY0 | MY1 | MY2 |
| Current Bankfull Width (ft) | 13.4 | | | 15.9 | | | 14.2 | | | 15.8 | | | 14.0 | | |
| Current Floodprone Width (ft) | >48 | | | >60 | | | 38 | | | >60 | | | >80 | | |
| Current Bankfull Mean Depth (ft) | 1.2 | | | 1.2 | | | 1.1 | | | 1.3 | | | 1.5 | | |
| Current Bankfull Max Depth (ft) | 1.9 | | | 2.2 | | | 2.0 | | | 2.3 | | | 3.2 | | |
| Current Bankfull Cross-Sectional Area (ft ²) | 15.9 | | | 18.9 | | | 16.2 | | | 19.8 | | | 21.4 | | |
| Current Bankfull Width/Depth Ratio | 11.3 | | | 13.3 | | | 12.4 | | | 12.6 | | | 9.2 | | |
| Current Bankfull Entrenchment Ratio | >3.6 | | | >3.8 | | | 2.6 | | | >3.8 | | | >3.7 | | |
| Current Bankfull Bank Height Ratio | 1.0 | | | 1.0 | | | 1.0 | | | 1.0 | | | 1.0 | | |
| As-built Bkf Elevation Width (ft) | 13.4 | | | 15.9 | | | 14.2 | | | 15.8 | | | 14 | | |
| As-built Bkf Elevation Floodprone Width (ft) | >48 | | | >60 | | | 38 | | | >60 | | | >80 | | |
| As-built Bkf Elevation Mean Depth (ft) | 1.2 | | | 1.2 | | | 1.1 | | | 1.3 | | | 1.5 | | |
| As-built Bkf Elevation Max Depth (ft) | 1.9 | | | 2.2 | | | 2.0 | | | 2.3 | | | 3.2 | | |
| As-built Bkf Elevation Cross-Sectional Area (ft ²) | 15.9 | | | 18.9 | | | 16.2 | | | 19.8 | | | 21.4 | | |
| As-built Bkf Elevation Width/Depth Ratio | 11.3 | | | 13.3 | | | 12.4 | | | 12.6 | | | 9.2 | | |
| As-built Bkf Elevation Entrenchment Ratio | >3.6 | | | >3.8 | | | 2.6 | | | >3.8 | | | 9.2 | | |
| As-built Bkf Elevation Bank Height Ratio | 1.0 | | | 1.0 | | | 1.0 | | | 1.0 | | | 1.0 | | |
| Cross-Sectional Area between cross-section end pins | 67 | | | 84 | | | 146 | | | 86 | | | 82 | | |
| Substrate | | | | | | | | | | | | | | | |
| d50 (mm) | 0.14 | | | 0.27 | | | 0.06 | | | 0.17 | | | 0.06 | | |
| d84 (mm) | 7.1 | | | 5.6 | | | 2.1 | | | 5.5 | | | 0.7 | | |
| Channel Length (ft) | 1,425 | | | | | | | | | 362 | | | | | |
| Sinuosity | 1.1 | | | | | | | | | 1.05 | | | | | |
| Water Surface Slope (ft/ft) | 0.0063 | | | | | | | | | 0.0047 | | | | | |
| BF Slope (ft/ft) | 0.0057 | | | | | | | | | 0.0043 | | | | | |
| Rosgen Classification | C4 | | | | | | | | | C4 | | | | | |

*Area taken from lowest pin elevation

2.3.2 Vegetation

Baseline vegetation monitoring data were collected in January 2008. A total of eight vegetation monitoring plots were established. Five of the eight plots include live stakes. Plot photos can be found in Appendix B.

Baseline monitoring calculated an average of 675 trees per acre (Table VII). The planting plan was followed with the exception of approved substitutions for three of the tree species that were unavailable at the time of planting. The substitutions replaced *Ulmus rubra* with *Quercus phellos* and more *Fraxinus pennsylvanica*, *Lindera benzoin* with *Callicarpa americana*, and *Hamamelis virginiana* with *Corylus americana*.

| Table VII: Stem counts for each species arranged by plot. Project Name and Number: Briles - 47 | | | | | | | | | | | |
|---|-------|---|---|---|----|---|---|---|----------------|---------------|------------|
| Species | Plots | | | | | | | | Initial Totals | Year 1 Totals | Survival % |
| | 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | | | |
| Trees | | | | | | | | | | | |
| <i>Betula nigra</i> | 2 | 5 | 5 | | 1 | | | 2 | 15 | - | - |
| <i>Cornus amomum</i> | 6 | 3 | | 7 | 14 | 2 | 6 | 6 | 44 | - | - |
| <i>Fraxinus pennsylvanica</i> | 2 | 2 | 3 | 3 | 5 | 7 | 2 | 3 | 27 | - | - |
| <i>Liriodendron tulipifera</i> | 1 | 5 | | 1 | 1 | | | | 8 | - | - |
| <i>Platanus occidentalis</i> | | | 1 | 2 | | | | | 3 | - | - |
| <i>Quercus pagoda</i> | 2 | | 2 | 1 | 1 | 3 | | 2 | 11 | - | - |
| <i>Quercus phellos</i> | | | | | | 1 | 1 | | 2 | - | - |
| <i>Salix nigra</i> | | 3 | | 1 | | | | | 4 | - | - |
| <i>Salix sericea</i> | | 2 | | 5 | 1 | | | 3 | 11 | - | - |
| <i>Sambucus canadensis</i> | 1 | 6 | | | | | | 3 | 10 | - | - |

3.0 SUCCESS CRITERIA

3.1 Channel Stability

Cross-section measurements should show little or no change from the as-built cross-sections. If changes do occur, they will be evaluated to determine whether they are minor adjustments associated with settling and increasing stability or whether they indicate movement toward an unstable condition. Annual measurements of the longitudinal profile should indicate stable bedform features with little change from the as-built survey. The pools should maintain their depth with lower water surface slopes, while the riffles should remain shallower with steeper water surface slopes. Sediment transport should remain relatively unchanged with respect to aggradation and deposition of sediments. Visual monitoring of Reach 3 should indicate minimal changes between monitoring years and should not show any visual indicators of instability.

3.2 Vegetation

Riparian vegetation must meet a minimum survival success rate of 320 stems/acre after five years. If monitoring indicates that the specified survival rate is not being met, appropriate corrective actions will be developed, which could include invasive species control, the removal of dead/dying plants, and replanting.

3.3 Hydrology



A minimum of two bankfull events must occur in separate years within the five-year monitoring period. If stream gauge data reveals that this criterion is not met, probable causes for this will be determined.

4.0 MAINTENANCE AND CONTINGENCY PLAN

Aspects of the restoration deemed problem areas will be dealt with accordingly based on the severity of the problem. Site maintenance may include reinstallation of coir matting, removal of debris from the channel, stabilization of bank erosion with protective structures, or adjustments to in-stream structures. All maintenance activities will be documented in the yearly monitoring reports and any major repairs will be completed after consultation with the EEP.

Appendix A

Monitoring Plan View



BRILES SITE CONTROL POINTS

| Point | Northing | Easting | Elevation | Description |
|-------|-------------|--------------|-----------|-------------|
| 1 | 720618.9626 | 1693413.7997 | 644.08 | KCI #1 |
| 2 | 720127.3168 | 1693508.7874 | 645.45 | KCI #2 |
| 3 | 719646.3338 | 1693674.3875 | 638.94 | KCI #3 |
| 4 | 719299.9790 | 1693776.1976 | 630.86 | KCI #4 |
| 5 | 719743.7061 | 1693411.9538 | 638.09 | KCI #5 |
| 6 | 720023.8265 | 1693216.6918 | 647.78 | KCI #6 |
| 7 | 719103.5634 | 1693918.4064 | 630.35 | NAIL #7 |
| 8 | 720361.7809 | 1693607.3871 | 641.00 | ENV #8 |

LEGEND

| | |
|--------------------------------|--------|
| AS-BUILT STREAM THALWEG | |
| AS-BUILT TOP OF BANK | |
| AS-BUILT CROSS-VANE | |
| PHOTO POINT | PP #3 |
| CONSERVATION EASEMENT BOUNDARY | |
| CROSS-SECTION | |
| VEGETATION PLOT | |
| ROCK FORD CROSSING | |
| MINOR CONTOUR | |
| MAJOR CONTOUR | |
| EXISTING VEGETATION | |
| CONTROL POINTS / NAILS | KCI #1 |



| SYMBOL | DESCRIPTION | DATE | APPROVED |
|--------|-------------|------|----------|
| | | | |
| | | | |
| | | | |
| | | | |



KCI
ASSOCIATES OF NC
ENGINEERS • PLANNERS • SCIENTISTS
4601 SIX FORKS ROAD
RALEIGH, NORTH CAROLINA 27609

**BRILES SITE - UT TO JACKSON CREEK
STREAM RESTORATION PROJECT**
TRINITY, RANDOLPH COUNTY, NORTH CAROLINA
STATIONS 10+00 TO 21+25 AND 50+00 TO 54+59

DATE: FEBRUARY 2008
SCALE: SEE SHEET
**MONITORING
PLAN VIEW**
SHEET 1 OF 2



LEGEND

| | |
|--------------------------------|-----------|
| AS-BUILT STREAM THALWEG | ---- |
| AS-BUILT TOP OF BANK | - · - · - |
| AS-BUILT CROSS VANE | ⌋ |
| PHOTO POINT | ○ PP #3 |
| CONSERVATION EASEMENT BOUNDARY | — |
| CROSS-SECTION | ⊕ |
| VEGETATION PLOT | □ |
| ROCK FORD CROSSING | ▬ |
| MINOR CONTOUR | — |
| MAJOR CONTOUR | — |
| EXISTING VEGETATION | ⊕ |
| CONTROL POINTS / NAILS | △ KCI #4 |

MONITORING FEATURE COORDINATES
(NC STATE PLANE, NAD 83 FT DATUM)

| | NORTHING | EASTING | ELEVATION |
|------------------|--------------|------------|-----------|
| CROSS-SECTION #1 | LB 720496.79 | 1693580.07 | 641.75 |
| | RB 720470.99 | 1693520.93 | 638.83 |
| CROSS-SECTION #2 | LB 720484.53 | 1693589.12 | 642.13 |
| | RB 720451.60 | 1693518.86 | 638.69 |
| CROSS-SECTION #3 | LB 719846.29 | 1693741.32 | 637.81 |
| | RB 719794.59 | 1693705.08 | 636.42 |
| CROSS-SECTION #4 | LB 719315.73 | 1693870.15 | 632.61 |
| | RB 719291.05 | 1693806.79 | 631.74 |
| CROSS-SECTION #5 | LB 719171.34 | 1693923.56 | 631.76 |
| | RB 719140.12 | 1693851.37 | 631.17 |

MONITORING FEATURE COORDINATES
(NC STATE PLANE, NAD 83 FT DATUM)

| | NORTHING | EASTING | | NORTHING | EASTING |
|--------------------|-----------|------------|--------------------|-----------|------------|
| VEGETATION PLOT #1 | 720524.20 | 1693547.80 | VEGETATION PLOT #5 | 719346.24 | 1693778.78 |
| | 720494.67 | 1693547.92 | | 719314.67 | 1693769.20 |
| | 720492.58 | 1693576.67 | | 719325.35 | 1693819.87 |
| | 720521.84 | 1693580.12 | | 719356.93 | 1693811.13 |
| VEGETATION PLOT #2 | 720237.16 | 1693805.89 | VEGETATION PLOT #6 | 719171.97 | 1693914.70 |
| | 720216.28 | 1693581.31 | | 719161.18 | 1693886.71 |
| | 720195.26 | 1693808.07 | | 719129.98 | 1693897.43 |
| | 720214.52 | 1693928.10 | | 719140.91 | 1693928.32 |
| VEGETATION PLOT #3 | 719845.39 | 1693700.55 | VEGETATION PLOT #7 | 719846.25 | 1693277.97 |
| | 719828.97 | 1693672.93 | | 719831.92 | 1693307.43 |
| | 719854.29 | 1693654.75 | | 719861.71 | 1693321.73 |
| | 719872.60 | 1693679.73 | | 719875.69 | 1693291.30 |
| VEGETATION PLOT #4 | 719870.38 | 1693719.91 | VEGETATION PLOT #8 | 719498.34 | 1693862.81 |
| | 719638.20 | 1693722.93 | | 719475.38 | 1693667.92 |
| | 719673.83 | 1693751.98 | | 719500.49 | 1693709.05 |
| | 719641.29 | 1693756.06 | | 719520.05 | 1693683.06 |

| | |
|--|-----------|
| | APPROVED |
| | DATE |
| | REVISIONS |
| | |
| | |
| ENGINEERS • PLANNERS • SCIENTISTS 4601 SIX FORKS ROAD RALEIGH, NORTH CAROLINA 27609 | |
| BRILES SITE - UT TO JACKSON CREEK STREAM RESTORATION PROJECT TRINITY, RANDOLPH COUNTY, NORTH CAROLINA STATIONS 21+25 TO 27+87 AND 54+59 TO 58+17 | |
| DATE: FEBRUARY 2008 | |
| SCALE: SEE SHEET | |
| MONITORING PLAN VIEW | |
| SHEET 2 OF 2 | |

Appendix B

Vegetation Plot Photos



Vegetation Plot 1: 1/9/08 – As-Built



Vegetation Plot 2: 1/9/08 – As-Built



Vegetation Plot 3: 1/9/08 – As-Built



Vegetation Plot 4: 1/9/08 – As-Built



Vegetation Plot 5: 1/9/08 – As-Built



Vegetation Plot 6: 1/9/08 – As-Built



Vegetation Plot 7: 1/9/08 – As-Built



Vegetation Plot 8: 1/9/08 – As-Built

Appendix C

Cross-Section Plots and Pebble Counts


| | |
|-------------------------------|-------------------------|
| River Basin: | Yadkin |
| Watershed: | Briles, As-Built |
| XS ID | XS - 1, Riffle |
| Drainage Area (sq mi): | 0.51 |
| Date: | 12/19/2007 |
| Field Crew: | B. Roberts, K. O'Briant |



| | |
|--------------------|----|
| Stream Type | C4 |
|--------------------|----|

| Station | Elevation |
|---------|-----------|
| 0.0 | 641.75 |
| 1.1 | 641.43 |
| 6.3 | 640.78 |
| 10.3 | 640.12 |
| 13.9 | 639.89 |
| 17.2 | 638.79 |
| 21.6 | 637.48 |
| 24.8 | 637.43 |
| 27.5 | 637.37 |
| 29.0 | 636.70 |
| 30.9 | 635.80 |
| 31.5 | 635.62 |
| 32.4 | 635.46 |
| 33.3 | 635.27 |
| 34.0 | 635.30 |
| 35.0 | 635.37 |
| 35.9 | 635.35 |
| 36.4 | 635.49 |
| 38.3 | 636.18 |
| 41.0 | 637.14 |
| 41.5 | 637.25 |
| 45.3 | 637.26 |
| 48.0 | 637.50 |
| 50.4 | 638.06 |
| 53.5 | 638.44 |
| 59.7 | 638.39 |
| 64.1 | 638.77 |
| 64.5 | 638.84 |

| SUMMARY DATA | |
|---------------------------------------|-------|
| Bankfull Elevation: | 637.2 |
| Bankfull Cross-Sectional Area: | 15.9 |
| Bankfull Width: | 13.4 |
| Flood Prone Area Elevation: | 639.1 |
| Flood Prone Width: | >48 |
| Max Depth at Bankfull: | 1.9 |
| Mean Depth at Bankfull: | 1.2 |
| W / D Ratio: | 11.3 |
| Entrenchment Ratio: | >3.6 |
| Bank Height Ratio: | 1.0 |




| | |
|-------------------------------|-------------------------|
| River Basin: | Yadkin |
| Watershed: | Briles, As-Built |
| XS ID | XS - 2, Pool |
| Drainage Area (sq mi): | 0.51 |
| Date: | 12/19/2007 |
| Field Crew: | B. Roberts, K. O'Briant |

| Station | Elevation |
|---------|-----------|
| 0.0 | 642.14 |
| 0.4 | 641.83 |
| 4.2 | 641.18 |
| 6.4 | 640.85 |
| 10.2 | 639.48 |
| 16.7 | 637.67 |
| 21.2 | 637.29 |
| 24.5 | 637.31 |
| 26.6 | 636.58 |
| 28.9 | 635.59 |
| 30.0 | 635.02 |
| 31.0 | 634.83 |
| 31.6 | 634.78 |
| 33.0 | 634.99 |
| 34.6 | 635.31 |
| 36.0 | 635.66 |
| 37.8 | 636.14 |
| 40.8 | 636.97 |
| 43.7 | 637.16 |
| 48.6 | 637.16 |
| 50.6 | 637.67 |
| 55.4 | 638.32 |
| 63.6 | 638.10 |
| 66.8 | 638.09 |
| 70.6 | 638.56 |
| 71.4 | 638.70 |

| SUMMARY DATA | |
|---------------------------------------|-------|
| Bankfull Elevation: | 637.0 |
| Bankfull Cross-Sectional Area: | 18.9 |
| Bankfull Width: | 15.9 |
| Flood Prone Area Elevation: | 639.2 |
| Flood Prone Width: | >60 |
| Max Depth at Bankfull: | 2.2 |
| Mean Depth at Bankfull: | 1.2 |
| W / D Ratio: | 13.3 |
| Entrenchment Ratio: | >3.8 |
| Bank Height Ratio: | 1.0 |



| | |
|--------------------|----|
| Stream Type | C4 |
|--------------------|----|




| | |
|-------------------------------|-------------------------|
| River Basin: | Yadkin |
| Watershed: | Briles, As-Built |
| XS ID | XS - 3, Riffle |
| Drainage Area (sq mi): | 0.51 |
| Date: | 12/19/2007 |
| Field Crew: | B. Roberts, K. O'Briant |



Stream Type C4

| Station | Elevation |
|---------|-----------|
| 0.0 | 637.82 |
| 1.4 | 637.55 |
| 3.3 | 637.40 |
| 6.3 | 637.09 |
| 9.5 | 636.35 |
| 13.5 | 635.40 |
| 16.4 | 634.64 |
| 21.1 | 633.34 |
| 24.4 | 633.00 |
| 27.7 | 632.78 |
| 29.2 | 632.39 |
| 30.2 | 631.88 |
| 31.4 | 631.42 |
| 32.6 | 631.11 |
| 33.1 | 630.96 |
| 33.9 | 630.87 |
| 34.8 | 630.79 |
| 35.9 | 630.84 |
| 36.4 | 631.04 |
| 37.5 | 631.41 |
| 38.8 | 631.73 |
| 40.3 | 632.39 |
| 42.3 | 633.04 |
| 44.9 | 633.02 |
| 48.0 | 633.18 |
| 51.3 | 634.17 |
| 54.2 | 635.08 |
| 57.2 | 635.68 |
| 60.0 | 636.11 |
| 61.9 | 636.26 |
| 63.1 | 636.42 |

| SUMMARY DATA | |
|---------------------------------------|-------|
| Bankfull Elevation: | 632.8 |
| Bankfull Cross-Sectional Area: | 16.2 |
| Bankfull Width: | 14.2 |
| Flood Prone Area Elevation: | 634.8 |
| Flood Prone Width: | 38 |
| Max Depth at Bankfull: | 2.0 |
| Mean Depth at Bankfull: | 1.1 |
| W / D Ratio: | 12.4 |
| Entrenchment Ratio: | 2.6 |
| Bank Height Ratio: | 1.0 |



| | |
|-------------------------------|-------------------------|
| River Basin: | Yadkin |
| Watershed: | Briles, As-Built |
| XS ID | XS - 4, Riffle |
| Drainage Area (sq mi): | 0.62 |
| Date: | 12/19/2007 |
| Field Crew: | B. Roberts, K. O'Briant |




| | |
|--------------------|----|
| Stream Type | C4 |
|--------------------|----|

| Station | Elevation |
|---------|-----------|
| 0.0 | 632.60 |
| 1.9 | 632.52 |
| 7.1 | 632.37 |
| 15.5 | 631.51 |
| 21.8 | 630.62 |
| 26.9 | 630.31 |
| 30.5 | 630.25 |
| 32.8 | 629.98 |
| 34.8 | 629.07 |
| 37.5 | 627.79 |
| 38.4 | 627.57 |
| 39.5 | 627.72 |
| 40.4 | 627.63 |
| 40.7 | 627.73 |
| 43.6 | 628.47 |
| 45.8 | 629.45 |
| 48.9 | 629.93 |
| 53.1 | 629.96 |
| 54.4 | 630.45 |
| 56.0 | 630.33 |
| 58.3 | 630.92 |
| 64.2 | 631.59 |
| 68.0 | 631.74 |

| SUMMARY DATA | |
|---------------------------------------|-------|
| Bankfull Elevation: | 629.9 |
| Bankfull Cross-Sectional Area: | 19.8 |
| Bankfull Width: | 15.8 |
| Flood Prone Area Elevation: | 632.2 |
| Flood Prone Width: | >60 |
| Max Depth at Bankfull: | 2.3 |
| Mean Depth at Bankfull: | 1.3 |
| W / D Ratio: | 12.6 |
| Entrenchment Ratio: | >3.8 |
| Bank Height Ratio: | 1.0 |

Yadkin River Basin, Briles, As-Built, XS - 4, Riffle




| | |
|-------------------------------|-------------------------|
| River Basin: | Yadkin |
| Watershed: | Briles, As-Built |
| XS ID | XS - 5, Pool |
| Drainage Area (sq mi): | 0.62 |
| Date: | 12/19/2007 |
| Field Crew: | B. Roberts, K. O'Briant |




Stream Type C4

| Station | Elevation |
|---------|-----------|
| 0.0 | 631.76 |
| 2.5 | 631.54 |
| 11.8 | 631.18 |
| 21.1 | 630.93 |
| 28.9 | 630.42 |
| 34.5 | 629.93 |
| 36.8 | 629.87 |
| 39.8 | 629.09 |
| 42.3 | 627.91 |
| 44.1 | 626.72 |
| 45.2 | 626.46 |
| 46.2 | 626.16 |
| 46.9 | 625.79 |
| 47.8 | 625.74 |
| 48.3 | 626.46 |
| 50.8 | 627.74 |
| 53.5 | 628.85 |
| 56.8 | 629.07 |
| 59.9 | 630.13 |
| 62.1 | 630.80 |
| 64.8 | 631.29 |
| 72.7 | 631.22 |
| 78.7 | 631.17 |


| SUMMARY DATA | |
|---------------------------------------|-------|
| Bankfull Elevation: | 628.9 |
| Bankfull Cross-Sectional Area: | 21.4 |
| Bankfull Width: | 14.0 |
| Flood Prone Area Elevation: | 632.1 |
| Flood Prone Width: | >80 |
| Max Depth at Bankfull: | 3.2 |
| Mean Depth at Bankfull: | 1.5 |
| W / D Ratio: | 9.2 |
| Entrenchment Ratio: | >3.7 |
| Bank Height Ratio: | 1.0 |



| Bed Surface ▼ | | |
|-----------------------|-----------------|-------|
| Material | Size Range (mm) | Count |
| silt/clay | 0 - 0.062 | 38 |
| very fine sand | 0.062 - 0.125 | 8 |
| fine sand | 0.125 - 0.25 | 7 |
| medium sand | 0.25 - 0.5 | 9 |
| coarse sand | 0.5 - 1 | 7 |
| very coarse sand | 1 - 2 | 11 |
| very fine gravel | 2 - 4 | 5 |
| fine gravel | 4 - 6 | 7 |
| fine gravel | 6 - 8 | 3 |
| medium gravel | 8 - 11 | 3 |
| medium gravel | 11 - 16 | 3 |
| coarse gravel | 16 - 22 | 1 |
| coarse gravel | 22 - 32 | 3 |
| very coarse gravel | 32 - 45 | 2 |
| very coarse gravel | 45 - 64 | |
| small cobble | 64 - 90 | |
| medium cobble | 90 - 128 | 1 |
| large cobble | 128 - 180 | |
| very large cobble | 180 - 256 | |
| small boulder | 256 - 362 | |
| small boulder | 362 - 512 | |
| medium boulder | 512 - 1024 | |
| large boulder | 1024 - 2048 | |
| very large boulder | 2048 - 4096 | |
| total particle count: | | 108 |
| bedrock | ----- | |
| clay hardpan | ----- | |
| detritus/wood | ----- | |
| artificial | ----- | |
| total count: | | 108 |
| Note: XS-2 | | |




| Riffle Surface | | |
|-----------------------|-----------------|-------|
| Material | Size Range (mm) | Count |
| silt/clay | 0 - 0.062 | 39 |
| very fine sand | 0.062 - 0.125 | 12 |
| fine sand | 0.125 - 0.25 | 13 |
| medium sand | 0.25 - 0.5 | 8 |
| coarse sand | 0.5 - 1 | 4 |
| very coarse sand | 1 - 2 | 3 |
| very fine gravel | 2 - 4 | 6 |
| fine gravel | 4 - 6 | 2 |
| fine gravel | 6 - 8 | 2 |
| medium gravel | 8 - 11 | 2 |
| medium gravel | 11 - 16 | 3 |
| coarse gravel | 16 - 22 | 2 |
| coarse gravel | 22 - 32 | 5 |
| very coarse gravel | 32 - 45 | 1 |
| very coarse gravel | 45 - 64 | |
| small cobble | 64 - 90 | 1 |
| medium cobble | 90 - 128 | 1 |
| large cobble | 128 - 180 | 1 |
| very large cobble | 180 - 256 | |
| small boulder | 256 - 362 | |
| small boulder | 362 - 512 | |
| medium boulder | 512 - 1024 | |
| large boulder | 1024 - 2048 | |
| very large boulder | 2048 - 4096 | |
| total particle count: | | 105 |
| bedrock ----- | | |
| clay hardpan ----- | | |
| detritus/wood ----- | | |
| artificial ----- | | |
| total count: | | 105 |
| Note: XS-1 | | |




| Riffle Surface | | |
|-----------------------|-----------------|-------|
| Material | Size Range (mm) | Count |
| silt/clay | 0 - 0.062 | 35 |
| very fine sand | 0.062 - 0.125 | 13 |
| fine sand | 0.125 - 0.25 | 9 |
| medium sand | 0.25 - 0.5 | 4 |
| coarse sand | 0.5 - 1 | 8 |
| very coarse sand | 1 - 2 | 8 |
| very fine gravel | 2 - 4 | 5 |
| fine gravel | 4 - 6 | 7 |
| fine gravel | 6 - 8 | 2 |
| medium gravel | 8 - 11 | 4 |
| medium gravel | 11 - 16 | 3 |
| coarse gravel | 16 - 22 | 2 |
| coarse gravel | 22 - 32 | 2 |
| very coarse gravel | 32 - 45 | 2 |
| very coarse gravel | 45 - 64 | |
| small cobble | 64 - 90 | |
| medium cobble | 90 - 128 | |
| large cobble | 128 - 180 | |
| very large cobble | 180 - 256 | |
| small boulder | 256 - 362 | |
| small boulder | 362 - 512 | |
| medium boulder | 512 - 1024 | |
| large boulder | 1024 - 2048 | |
| very large boulder | 2048 - 4096 | |
| total particle count: | | 104 |
| bedrock | | |
| clay hardpan | | |
| detritus/wood | | |
| artificial | | |
| total count: | | 104 |


Note: XS-4



| Riffle Surface | | |
|-----------------------|-----------------|-------|
| Material | Size Range (mm) | Count |
| silt/clay | 0 - 0.062 | 64 |
| very fine sand | 0.062 - 0.125 | 9 |
| fine sand | 0.125 - 0.25 | 2 |
| medium sand | 0.25 - 0.5 | 7 |
| coarse sand | 0.5 - 1 | 5 |
| very coarse sand | 1 - 2 | 1 |
| very fine gravel | 2 - 4 | 4 |
| fine gravel | 4 - 6 | 3 |
| fine gravel | 6 - 8 | 1 |
| medium gravel | 8 - 11 | 1 |
| medium gravel | 11 - 16 | |
| coarse gravel | 16 - 22 | 3 |
| coarse gravel | 22 - 32 | 5 |
| very coarse gravel | 32 - 45 | |
| very coarse gravel | 45 - 64 | |
| small cobble | 64 - 90 | |
| medium cobble | 90 - 128 | |
| large cobble | 128 - 180 | |
| very large cobble | 180 - 256 | |
| small boulder | 256 - 362 | |
| small boulder | 362 - 512 | |
| medium boulder | 512 - 1024 | |
| large boulder | 1024 - 2048 | |
| very large boulder | 2048 - 4096 | |
| total particle count: | | 105 |
| bedrock ----- | | 7 |
| clay hardpan ----- | | |
| detritus/wood ----- | | |
| artificial ----- | | |
| total count: | | 112 |
| Note: XS-3 | | |




| Bed Surface | | |
|-----------------------|-----------------|-------|
| Material | Size Range (mm) | Count |
| silt/clay | 0 - 0.062 | 74 |
| very fine sand | 0.062 - 0.125 | 1 |
| fine sand | 0.125 - 0.25 | 4 |
| medium sand | 0.25 - 0.5 | 4 |
| coarse sand | 0.5 - 1 | 9 |
| very coarse sand | 1 - 2 | 4 |
| very fine gravel | 2 - 4 | 3 |
| fine gravel | 4 - 6 | |
| fine gravel | 6 - 8 | 1 |
| medium gravel | 8 - 11 | |
| medium gravel | 11 - 16 | |
| coarse gravel | 16 - 22 | 1 |
| coarse gravel | 22 - 32 | 1 |
| very coarse gravel | 32 - 45 | |
| very coarse gravel | 45 - 64 | 1 |
| small cobble | 64 - 90 | |
| medium cobble | 90 - 128 | 1 |
| large cobble | 128 - 180 | |
| very large cobble | 180 - 256 | |
| small boulder | 256 - 362 | |
| small boulder | 362 - 512 | |
| medium boulder | 512 - 1024 | |
| large boulder | 1024 - 2048 | |
| very large boulder | 2048 - 4096 | |
| total particle count: | | 104 |
| bedrock ----- | | |
| clay hardpan ----- | | |
| detritus/wood ----- | | |
| artificial ----- | | |
| total count: | | 104 |
| Note: XS-5 | | |



Appendix D

Longitudinal Profile

Longitudinal Profile
Briles - Unnamed Tributary to Jackson Creek
EEP Project Number - 47
Station 10+00-28+00



Appendix E

Permanent Photo Station Photos



Photo Point 1a: View looking upstream towards the beginning of the project. 12/19/07 – As-Built



Photo Point 1b: View looking downstream near Station 11+50. 12/19/07 – As-Built



Photo Point 2a: View looking upstream taken near Station 13+10. 12/19/07 – As-Built



Photo Point 2b: View looking downstream taken near Station 13+10. 12/19/07 – As-Built



Photo Point 3a: View looking upstream from eastern side slope near Station 15+00. 12/19/07 – As-Built



Photo Point 3b: View looking downstream from eastern side slope near Station 15+00. 12/19/07 – As-Built



Photo Point 4a: View looking upstream near Station 18+00. 12/19/07 – As-Built



Photo Point 4b: View looking downstream near Station 18+00. 12/19/07 – As-Built



Photo Point 5a: View looking upstream near Station 21+00. 12/19/07 – As-Built



Photo Point 5b: View looking at cross vane near Station 21+00. 12/19/07 – As-Built



Photo Point 5c: View looking downstream near Station 21+00. 12/19/07 – As-Built



Photo Point 6a: View looking upstream near confluence. 12/19/07 – As-Built



Photo Point 6b: View looking upstream the tributary near confluence. 12/19/07 – As-Built



Photo Point 6c: View looking downstream at confluence. 12/19/07 – As-Built



Photo Point 7a: View looking upstream near Station 27+25. 12/19/07 – As-Built



Photo Point 7b: View looking downstream towards end of project. 12/19/07 – As-Built



Photo Point 8a: View looking upstream towards beginning of tributary. 12/19/07 – As-Built



Photo Point 8b: View looking downstream on tributary near Station 51+00. 12/19/07 – As-Built



Photo Point 9a: View looking upstream on tributary near Station 53+15. 12/19/07 – As-Built



Photo Point 9b: View looking downstream on tributary near Station 53+15. 12/19/07 – As-Built



Photo Point 10a: View looking upstream on tributary near Station 55+25. 12/19/07 – As-Built



Photo Point 10b: View looking downstream on tributary near Station 55+25. 12/19/07 – As-Built