

**Chapel Creek Stream Restoration Project
Orange County, North Carolina
EEP Project #77**



MY-02 Monitoring Report - Final

Data Collected: October 6, 2010

Submitted: November 15, 2010



Prepared for:

North Carolina Department of Environment and Natural Resources
Ecosystem Enhancement Program
Parker Lincoln Building
2728 Capital Boulevard, Suite 1H-103
Raleigh, NC 27606

**Chapel Creek Stream Restoration
EEP Project #77
Chapel Hill, North Carolina
Orange County**

**MY-02 Monitoring Report - Final
Prepared By:**



**Ward Consulting Engineers, P.C.
Firm License Number C-2619
Project Manager: Becky Ward, P.E.
8368 Six Forks Road, Suite 104
Raleigh, NC 27615-5083
Ph: 919-870-0526
Fax: 919-870-5359**

TABLE OF CONTENTS

I.	Executive Summary	2
II.	Methodology	3
A.	Vegetation Methodologies	3
B.	Stream Methodologies	3
III.	References	4

APPENDICES

Appendix A.	Project Vicinity Map and Background Tables	5
	Figure 1. Vicinity Map	6
	Table 1a. Project Components	7
	Table 1b. Component Summations	7
	Table 2. Project Activity and Reporting History	8
	Table 3. Project Contacts Table	9
	Table 4. Project Attribute Table	10
Appendix B.	Visual Assessment Data	11
	Figure 2. Consolidated Current Conditions Plan View	12
	Table 5. Visual Stream Morphology Assessment Table	13
	Table 6. Vegetation Condition Assessment Table	16
	Photo 1. Looking downstream at XS-1	18
	Photo 2. Looking downstream at XS-2	18
	Photo 3. Looking downstream at XS-3	19
	Photo 4. Looking downstream at XS-4	19
	Photo 5. Looking downstream at XS-5	20
	Photo 6. Vegetation Plot 1	21
	Photo 7. Vegetation Plot 2	21
	Photo 8. Vegetation Plot 3	22
	Photo 9. Vegetation Plot 4	22
Appendix C.	Vegetation Plot Data	23
	Table 7. Vegetation Plot Criteria Attainment	24
	Table 8. CVS Vegetation Plot Metadata	24
	Table 9. CVS Planted and Total Stem Counts	25
Appendix D.	Stream Survey Data	26
	Figure 2. Cross-Section 1	27
	Figure 3. Cross-Section 2	28
	Figure 4. Cross-Section 3	29
	Figure 5. Cross-Section 4	30
	Figure 6. Cross-Section 5	31
	Figure 7. Longitudinal Profile	32
	Figure 8. Pebble Count Plots – XS-1	33
	Figure 9. Pebble Count Plots – XS-2	34
	Figure 10. Pebble Count Plots – XS-4	35
	Figure 11. Pebble Count Plots – XS-5	36
	Table 10a. Baseline Stream Data Summary	37
	Table 10b. Baseline Stream Data Summary	38
	Table 11a. Dimensional Morphology Summary	39
	Table 11b. Stream Reach Data Summary	40
Appendix E.	Hydrologic Data	41
	Table 12. Verification of Bankfull Events	42

I. Executive Summary

The North Carolina Ecosystem Enhancement Program (EEP) has completed a stream restoration project along approximately 1,350 linear feet of Chapel Creek, located on University of North Carolina property in Chapel Hill, Orange County, North Carolina. The project is located in the Morgan Creek Local Watershed planning area, within the 14-digit HUC 03030002060080. The drainage area for Chapel Creek is approximately 0.42 square miles at the downstream limit of the project where a drainage channel through the A.E. Finley Golf Course flows into Chapel Creek. The land use in the watershed consists of University of North Carolina facilities, single family residential, elementary schools, roadways, and forested land. The Morgan Creek LWP noted water quality degradation and impaired biological community in the watershed and identified major watershed stressors as: streambank erosion, excess stormwater runoff, and disturbed riparian buffers. The goals of the restoration project are to improve water quality in Chapel Creek and the Cape Fear river basin by:

- Channel restoration of pattern, profile, and dimension for approximately 960 linear feet of Chapel Creek.
- Channel enhancement/stabilization for approximately 330 feet with a Priority Two restoration approach, bankfull bench and stream bank repairs.
- Restore reach to a stable stream channel, capable of transporting flows and sediment load efficiently.
- Improve aquatic habitat by planting trees along the banks in the cleared section to increase shade and adding more sinuosity to create more pool and riffle sections.
- Reduce sediment inputs to the stream from bank erosion by re-vegetating the banks.

Four vegetation monitoring plots (1-4) were monitored for MY-02. Of these four plots, 100% of the plots meet the vegetation success criteria. The success criterion for planted woody species is 320 stems/acre after MY-03. A mortality rate of ten percent will be allowed after MY-04 (288 stems/acre), with another ten percent allowed after MY-05 (260 stems/acre). Currently the vegetation criteria are being met with an average of 860 planted stems/acre for the site as a whole. Bare banks and invasive exotics are the only notable vegetation problem areas for MY-02. Invasive exotics within the conservation easement include Chinese lespedeza (*Lespedeza cuneata*), Japanese stiltgrass (*Microstegium vimineum*), Japanese honeysuckle (*Lonicera japonica*), Chinese privet (*Ligustrum sinense*), and Oriental bittersweet (*Celastrus orbiculatus*). Although these species have been given different ranks of severity, the functionality of the project is not expected to be impaired significantly. It is likely that all of these species were present in and adjacent to the conservation easement prior to construction. Several small patches and large area of *L. cuneata* and were treated with herbicide during the monitoring year and its status/reoccurrence will be monitored. For additional information relating to vegetation, see Appendix C.

There are not any significant changes in the stream pattern, profile or dimension between MY-01 and the present monitoring year MY-02. One pool at station 6+75 in enlarging and should be watched for continued erosion trends next year. Overall, 100% of riffles and pools are stable and functioning as designed. The riffle pebble counts exhibit some fining in several of the cross sections primarily due to vegetation present in the bottom of the channel that has trapped these

finer sediments throughout the reach. Vegetation is present in the channel bottom due to the reduction of water in the channel from the dry weather, creating minor deposition in about 11% of the overall reach length. This minor deposition should be watched for impacts in riffle function and stream centering issues. A few constructed riffles along the reach are exhibiting minor centering issues. The stream cross sections compare well with the previous monitoring years and are maintaining their cross sectional areas with the exception of Cross Section 2. Cross Section 2 is not exhibiting any signs of destabilization however the area shows a 23% increase from the data collected last year. The section will be watched during the upcoming monitoring year. Several bank erosion areas, approximately 9% of the overall reach length, exist primarily on the outside stream bends, noted on Figure 2: Current Conditions Plan View. These outside bends lack vegetation and are therefore susceptible to continued erosion. The engineered structures are all stable and functioning as designed and showed no signs of piping or integrity issues.

Summary information/data related to the occurrence of items such as beaver encroachment and statistics related to performance of various project and monitoring elements can be found in the supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

II. Methodology

Methodologies follow EEP monitoring report template Version 1.3 (1/15/2010) and guidelines (Lee et al 2008). Photos were taken with a digital camera. A Trimble Geo XT handheld unit with sub-meter accuracy was used to collect vegetation monitoring plot origins, and problem area locations. Cross sectional and longitudinal surveys were conducted using total station survey equipment. Data was entered into AutoCAD Civil3D to obtain dimensions of the cross sections and parameters applicable to the longitudinal profile. Reports were then generated to display summaries of the stream survey.

A. Vegetation Methodologies

Level II of the EEP/CVS protocol Version 4.2 was used to collect data for the four representative vegetation monitoring plots within the conservation easement for MY-02. Data collected for these plots are in Appendix C.

B. Stream Methodologies


Stream profile and cross-sections were surveyed using total station equipment and methods. The survey data was plotted using AutoCAD Civil3D. The longitudinal profile was generated using the MY-01 alignment. Cross sectional data was extracted based on a linear alignment between the end pins.

III. References

Lee, Michael T. Peet, Robert K. Roberts, Steven D., Wentworth, Thomas R. (2008). *CVS-EEP Protocol for Recording Vegetation Version 4.2*.

Weakley, Alan (2007). *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas*.
<http://www.herbarium.unc.edu/flora.htm>.

Appendix A. Project Vicinity Map and Background Tables



North Carolina - Ecosystem Enhancement Program

Chapel Creek Stream Reference Site
Orange County, North Carolina
EEP ID #77





FIGURE 1 RESTORATION SITE CHAPEL CREEK AERIAL VICINITY MAP



WARD CONSULTING ENGINEERS, PC
8368 Six Forks Rd, Suite 104
Raleigh, NC 27615
PH: (919) 870-0526
FAX (919) 870-5359

Table 1a. Project Components

Table 1a. Project Components									
Chapel Creek Stream Restoration-Project No. 77									
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	BMP Elements ¹	Comment
Reach I	961 lf	R	P1	994 lf	00+00 - 9+94	1:1	961		Includes 900 lf of channel relocation
Reach II	330 lf	E2	P3	356 lf	9+94 - 13+50	2.5:1	132		Reach II consists of a mix of P2 and P3 with a dominance of the approaches indicated over the stationing indicated.

1 = BR = Bioretention Cell; SF = Sand Filter; SW = Stormwater Wetland; WDP = Wet Detention Pond; DDP = Dry Detention Pond; FS = Filter Strip; S = Grassed Swale; LS = Level Spreader; NI = Natural Infiltration Area, O = Other, CF = Cattle Fencing; WS = Watering System; CH = Livestock Housing

Table 1b. Component Summations

Table 1b. Component Summations							
Chapel Creek Stream Restoration-Project No. 77							
Restoration Level	Stream (lf)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	961						
Enhancement							
Enhancement I							
Enhancement II	330						
Creation							
Preservation							
HQ Preservation							
		0	0				
Totals (Feet/Acres)	1291	0	0	0	0	0	0
MU Totals	1093					0	
	Non-Applicable						

Table 2. Project Activity and Reporting History

Table 2. Project Activity and Reporting History Chapel Creek Stream Restoration-Project No. 77		
Elapsed Time Since Grading Complete: 2 yrs 3 months Elapsed Time Since Planting Complete: 2 yrs 3 Months Number of Reporting Years¹: 2		
Activity or Deliverable	Data Collection Complete	Completion or Delivery
Restoration Plan		Aug-06
Final Design – Construction Plans		Jun-07
Construction		Jul-08
Temporary S&E mix applied to entire project area		Jul-08
Permanent seed mix applied to entire project area		Jul-08
Repairs to stream due to damages from storm events		Mar-09
Temporary S&E mix applied to area disturbed by repairs		Mar-09
Permanent seed mix applied to area disturbed by repairs		Mar-09
Containerized and B&B plantings for entire reach		Mar-09
Mitigation Plan / As-built (Year 0 Monitoring – baseline)	Mar-09	Mar-09
Year 1 Monitoring	Sept-09	Nov-09
Year 2 Monitoring	Oct-10	Nov-10
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		
Year 5+ Monitoring		

¹ = Equals the number of reports or data points produced excluding the baseline

Table 3. Project Contacts Table

Table 3. Project Contacts Table Chapel Creek Stream Restoration-Project No. 77	
Designer Primary project design POC	Ward Consulting Engineers, P.C. 8368 Six Forks Road Suite 104 Raleigh, NC 27615-5083 Becky Ward 919-870-0526
Construction Contractor Construction contractor POC	River Works, Inc. 800 Regency Parkway, Suite 200 Cary, NC 27518 Will Pederson 919-459-9001
Survey Contractor Survey contractor POC	Level Cross Surveying, PLLC (all surveying) 668 Marsh County Lane Randleman, NC 27317 Sherie Willard 336-495-1713
Planting Contractor Planting contractor POC	River Works, Inc. 800 Regency Parkway, Suite 200 Cary, NC 27518 Will Pederson 919-459-9001
Seeding Contractor Contractor point of contact	River Works, Inc. 800 Regency Parkway, Suite 200 Cary, NC 27518 Will Pederson 919-459-9001
Seed Mix Sources	Green Resource 336-855-6363
Nursery Stock Suppliers	Mellow Marsh Farm, Inc. 919-742-1200 Cure Nursery 919-542-6186
Monitoring Performers Stream Monitoring POC	Ward Consulting Engineers, P.C. 8368 Six Forks Road Suite 104 Raleigh, NC 27615-5083 Becky Ward 919-870-0526
Vegetation Monitoring POC	Chris Sheats - The Catena Group - 919-732-1300
Wetland Monitoring POC	Chris Sheats - The Catena Group - 919-732-1300


Table 4. Project Attribute Table

Table 4. Project Attribute Table		
Chapel Creek Stream Restoration Site-Project No. 77		
Project County	Orange	
Physiographic Region	Piedmont (Triassic Basin)	
Ecoregion	Central Piedmont	
Project River Basin	Cape Fear River Basin	
USGS HUC for Project (14 digit)	03030002060080	
NCDWQ Sub-basin for Project	03-06-06	
Within extent of EEP Watershed Plan?	Yes	
WRC Hab Class (Warm, Cool, Cold)	Warm	
% of project easement fenced or demarcated	100%	
Beaver activity observed during design phase?	No	
Restoration Component Attribute Table		
	Reach 1	Reach 2
Drainage area	0.42 sq mi	
Stream order	2	
Restored length (feet)	961	330
Perennial or Intermittent	Perennial	
Watershed type (Rural, Urban, Developing etc.)	Urban	
Watershed LULC Distribution (e.g.)		
Residential	32%	
Ag-Row Crop	0%	
Ag-Livestock	0%	
Forested	50%	
Open Space, grass cover >75%	9%	
Watershed impervious cover (%)	9%	
NCDWQ AU/Index number	16-41-2-8	
NCDWQ classification	WS-IV;NSW	
303d listed?	No	
Upstream of a 303d listed segment?	Yes	
Reasons for 303d listing or stressor	Standard Violation	
Total acreage of easement	5.15 ac	
Total vegetated acreage within the easement	4.99 ac	
Total planted acreage as part of the restoration	3.34 ac	
Rosgen classification of pre-existing	G4	C4/G4
Rosgen classification of As-built	C4	C4
Valley type	VIII	
Valley slope	0.0136	0.017
Valley side slope range (e.g. 2-3.%)	7.8% - 19.5%	
Valley toe slope range (e.g. 2-3.%)	2.56% - 6.45%	
Cowardin classification	Riverine	
Trout waters designation	No	No
Species of concern, endangered etc.? (Y/N)	No	No
Dominant soil series and characteristics		
Series	Chewacla	Chewacla
Depth	-	-
Clay%	-	-
K	-	-
T	-	-

Use N/A for items that may not apply. Use "--" for items that are unavailable and "U" for items that are unknown

Appendix B. Visual Assessment Data

S:\Projects\EEP\Monitoring\Proj 2010-2012 PM\77) Chapel Cr\MY-02 2010\2010\Chapel Creek MY-02 Project Folder\dwg\Chapel Creek CCPV.dwg, 11/15/2010 9:01:59 AM, 1:1



LEGEND

- PROBLEM AREA-MINOR
- PROBLEM AREA-MEDIUM
- PROBLEM AREA-MAJOR
- PROBLEM AREA LOCATION
- CROSS SECTION
- PROPOSED TOP OF BANK
- EASEMENT
- VEG PLOT
- PHOTO POINT
- VEG PROBLEM AREA
- PRE-EXISTING CHANNEL
- CONSTRUCTED RIFFLE
- ROOT WAD
- ROCK VANE
- LOG VANE
- ROCK JOINT PLANTING
- EXISTING SANITARY SEWER


Cross Section Pin Coordinate Table (NAD83)

Cross Section Number	Left Pin		Right Pin	
	Northing	Easting	Northing	Easting
1	784445.1	1991725.0	784315.4	1991615.7
2	784371.4	1991918.4	784280.9	1991815.1
3	784355.6	1991952.4	784249.4	1991915.3
4	784268.3	1992192.8	784192.1	1992194.8
5	784072.4	1992318.0	784060.4	1992271.5

Vegetation Plot Pin Coordinate Table (NAD83)

Vegetation Plot Number	Pin 1		Pin 2		Pin 3		Pin 4	
	Northing	Easting	Northing	Easting	Northing	Easting	Northing	Easting
1	784445.7	1991562.8	784429.7	1991560.5	784422.8	1991625.7	784438.7	1991627.9
2	784319.4	1991786.6	784320.5	1991819.2	784286.9	1991787.1	784287.1	1991819.9
3	784216.3	1992146.0	784249.9	1992211.3	784200.0	1992154.8	784203.7	1992211.7
4	784015.2	1992316.7	784024.2	1992330.8	783969.2	1992366.4	783960.4	1992353.1

2008 Aerial Photo from NCOneMap.org



Ward Consulting Engineers, P.C.
 8368 Six Forks Rd, Suite 104
 Raleigh, NC 27615-5083
 (919) 870-0526
 FAX (919) 870-5359



**CHAPEL CREEK (EEP #77)
 CURRENT CONDITIONS PLAN VIEW
 CHAPEL HILL, NORTH CAROLINA**

DATE: 20 JULY 2010

REVISIONS:

PROJECT NAME: CHAPEL CREEK

DWG NAME: CCPV

SCALE: 1" = 100'

SHEET NO.

FIGURE 2

Table 5

Visual Stream Morphology Stability Assessment

Reach ID
Assessed Length

Reach 1 (Restoration)
961

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			6	106	89% (855/961)			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	18	18		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth \geq 1.6)	17	17		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	17	17		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	17	17		100%				
		2. Thalweg centering at downstream of meander (Glide)	17	17		100%				
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			5	105	95% (856/961)			95% (856/961)
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%			100%
	3. Mass Wasting	Bank slumping, calving, or collapse			4	60	97% (901/961)			97% (901/961)
Totals					9	165	91% (796/961)	0	0	91% (796/961)
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	8	8		100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8		100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	8	8		100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	8	8		100%				
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio \geq 1.6 Rootwads/logs providing some cover at base-flow.	8	8		100%				


Criteria, Definitions and Thresholds for Visual Stream Morphology Assessments

Major Channel Category	Channel Sub-Category	Metric	Definitions	Cataloging Threshold	CCPV Depiction								
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)	Aggradation refers to at least moderate increases in reach stored sediment. It is NOT simply constituted by minor fining of riffles or filling of pools at or below baseflow elevations. An aggrading reach is often characterized by sand or gravel bar formation/growth with associated fining of reach substrate and smoothing of the reach long profile. Bars/aggraded areas significant enough to deflect flow against banks should be catalogued. Repeat channel photopoints are a key tool in assessing project aggradation. (See photo exhibit 1 below for range of example bar development/aggradation)	Catalog only if feature has most of the characteristics described to the left (cell E11) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	NA								
		2. <u>Degradation</u> - Number and size of evident downcuts within Riffle/Run units.	Where projects have regularly-spaced engineered grade control, degradation/downcutting is expected only in short, discreet lengths. Indicators include perched sill structures, channel bed "steps" in clay-rich parent material, evidence of bed retreat at the bank toe (parent material may be exposed); mobilization of coarse riffle substrate into pools downstream, and perhaps riffles with run morphology. Long-profile surveys should support an assessment of bed degradation where the visual assessment and survey overlap.	Catalog only if feature has most of the characteristics described to the left (cell E12) and is at least 15 feet in length or 20% of the riffle/run length, whichever is less.	Dark Red or Purple Color to be certain to distinguish from Mass Wasting Color Code								
	2. Riffle Condition	1. <u>Texture</u>	Riffles should maintain a coarseness similar to the design distribution. Significant fining of the riffle surface indicates non-attainment for the riffle. Repeat pebble counts should support an assessment of riffle fining where overlap occurs (see exhibit graphic 2 below describing embedding for gravel-cobble systems).	NA	NA								
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient?	This metric is used to assess meander pools and also step-pools along a Rosgen B-type channel reaches. For stepped reaches the pools will be evaluated and tallied here and under the Habitat Sub-Category below. The max pool bankfull depth should be 1.6 times the mean bankfull depth (Max Pool Depth : Mean Bankfull Depth > 1.6). The mean bankfull depth from the As-built/baseline survey can be utilized to make this determination. Exhibit 3 provides residual pool depths using the 1.6 multiplier for a range of mean channel riffle depths that typify restoration projects.	NA	NA								
		2. <u>Length</u> appropriate?	This metric will only be applied to meander pools. The meander pool length should be >30% of the ~ linear centerline distance between the tail of the upstream riffle and the head of the downstream riffle.	NA	NA								
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)?	This metric is used to characterize flow paths along riffle-run-pool transitions. The thalweg is expected to be against the outer bank in the bend apex, but vectors oriented towards the outer bank too far above the bend apex may indicate the potential for increased bank erosion. Similarly, the pool-glide-riffle transition is also expected to demonstrate flow path centering (Metric 4.2 below). The current-year thalweg rendered on the CCPV figure can assist in this assessment.	NA	NA								
		2. Thalweg centering at downstream of meander bend (Glide)?	See Metric 4.1 above	NA	NA								
	2. Bank	1. Scoured/Eroding Bank	Banks with evident scour /erosion		<table border="1"> <thead> <tr> <th>Bank Height</th> <th>Minimum Length</th> </tr> </thead> <tbody> <tr> <td>>6</td> <td>6</td> </tr> <tr> <td>3-6</td> <td>8</td> </tr> <tr> <td><3</td> <td>10</td> </tr> </tbody> </table> <p>See Footnote/Exhibit 5 below also</p>	Bank Height	Minimum Length	>6	6	3-6	8	<3	10
Bank Height		Minimum Length											
>6		6											
3-6		8											
<3	10												
2. Undercut	In order to better assess continued bank erosion risk, tallied bank segments are also characterized with respect to the proximity and integrated extent of stabilizing vegetation. Continued erosion risk for a given bank instability object is essentially adjusted downwards by adjacent mature vegetation and/or stabilizing roots. One or more mature trees in close proximity (e.g. 10 feet or less) or obvious integration of root mass within the bank failure are characteristics that would prompt the tallying of a given bank object into the additional sub-category related to risk of further instability (columns J-L of the actual data table). Essentially, the vegetative elements of rooting density and depth (e.g. from a BEHI assessment) need to be considered here.	Banks undercut/overhanging to the extent that mass wasting appears likely? Does NOT include undercuts that modestly appear sustainable/stable and are providing habitat.		Orange.									
3. Mass Wasting	Bank slumping/calving/collapse?			Red.									
			This table provides a guide for working thresholds for bank erosion cataloging/mapping based on bank height. For the bank height ranges above, the minimum length of bank to be mapped and tallied is specified. For example, where banks are <3 feet high, only map an unstable segment if it is ≥ 10 feet. ⁴										
3. Structures	1. Overall Integrity	The assessment of engineered structure performance should include all structures that provide grade control, bank protection, or habitat functions. These include Vanes, J-hooks, and rootwads, etc.	Bulk of structure physically intact with no dislodged boulders or logs?		Using callouts or some other means to maintain legibility, annotate structure with red "S" if structural failure has occurred								
	2. Grade Control		Bed grade control maintained across the sill structure? No evident loss of bed elevation immediately upstream of structure? Some piping alone will not constitute a loss of grade control.		Using callouts or some other means to maintain legibility, annotate structure with red "G" if structure has lost grade control								
	2a. Piping		Catalog structures lacking any substantial flow underneath sills or around arms?		Using callouts or some other means to maintain legibility, annotate structure with red "P" if significant piping has occurred								
	3. Bank Protection		See exhibit 4 below for determining structural sphere of influence. If the amount of bank that is deemed to be actively eroding within the structures sphere of influence exceeds 15% of the total bank footage within the structures sphere of influence, then the structure should be classified as not providing adequate bank protection in the data table.		Using callouts or some other means to maintain legibility, annotate structure with red "B" if structure has failed to provide bank protection								
	4. Habitat		Are pools maintained @ ~ Max Pool Depth : Mean Bankfull Depth > 1.6? For rootwads, habitat provision means interacting with baseflow and providing cover.		Using callouts or some other means to maintain legibility, annotate structure with red "H" if structure is not providing habitat								

Exhibit 1. Examples of bar features warranting concern related to cataloging item 1.1.1 of the assessment



Exhibit 2. Graphic depicting embedding of riffles with fine material




Progressing from top to bottom, the series of graphics to the left depicts the filling of interstitial spaces between coarser particles. This describes increasing levels of embeddedness in riffles. The observer must have an understanding of the intended substrate distributions/texture of the bed for the projects riffles when assessing this. However, as a guideline for streams in the coarse gravel to cobble range, the 2nd panel from the top represents a visual guideline for the condition that would begin to elicit concern for this parameter, but still contains a good deal of coarse material. Progressing from that state to the conditions depicted in the the 3rd and 4th panel represents a visual cue for significant emdedding.

From USEPA (EPA 841-B-97-003 - Nov 1997)

Exhibit 3. Residual Pool Depth Table - Relating 1.6 criterion for typical mean riffle depths to residual pool depths


This residual pool table was provided in the event the tracking of bankfull at each pool feature to estimate a Dmax was inconvenient. Estimating the residual pool depth by measuring the max pool depth to water surface and subtracting the water depth at the riffle head may provide a more convenient way under certain circumstances to estimate in the field. For this reason the exhibit table provides a relationship between the 1.6 criterion applied to mean riffle depth for the site and the resulting residual pool depths.

Mean Riffle Depth D _{akt}	Multiplier	Target Bankfull Pool Max	Residual Pool Depth
1.0	1.6	1.6	0.6
1.5	1.6	2.4	0.9
2.0	1.6	3.2	1.2
2.5	1.6	4.0	1.5
3.0	1.6	4.8	1.8
3.5	1.6	5.6	2.1
4.0	1.6	6.4	2.4
4.5	1.6	7.2	2.7
5.0	1.6	8.0	3.0



From: Hilton and Lisle, 1993

Exhibit 4. Extent of Structural Influence for Bank Protection



The drawing is a guideline for the extent of influence vane arms exert on stream banks. The bracketed segment (10ft) immediately adjacent to the vane arm is multiplied by 5 to determine the total length of bank influenced by a cross vane. This includes the bank length adjacent to each vane arm, 1 length (10 feet) below each vane arm, and 1/2 length (5 feet) on each bank above the uppermost structural element (in this case the vane sill), yielding 50 feet in this example case. In this example a single arm vane or j-hook would only influence 25ft of bank.

If the amount of recent bank erosion observed within the extent of influence exceeds 15% then the structure is deemed not to be providing adequate bank protection. In the above examples this would amount to ~ 8 and 4 feet, respectively.

If in an earlier assessment the structure failed the 15% bank protection criteria but the erosion has subsequently stabilized, then the observer can use best professional judgment to determine if the structure is currently meeting the bank protection criteria.

5 = The above was developed because of the need to have a threshold given the large number of performers and to avoid spending time trying to catalog and map small objects that if excluded would have minimal overall impacts on the performance percentages. It is a guide that tries to strike a balance between the obvious need to have a threshold, yet provide confidence that the site conditions are accurately represented. For example, a scenario where 1 object nearly exceeding the threshold were to occur every 100 feet of bank height (which would be a high frequency and unlikely) with a bank height of 5 feet, would yield an error of ~3%. However, if the observer is encountering a truly high number of objects just below the threshold in the above table (e.g. > 1 per 100 feet of bank channel on average) and is concerned that the exclusion of such objects is going to misrepresent the site conditions, then judgement should be applied and objects below the threshold may be cataloged. If a rare condition as described does occur and the thresholds are not utilized then a table footnote explaining this should be included.

Lastly, given the increase in overall area and the implications to stability, greater banks heights required smaller threshold minimums.

Table 6

Vegetation Condition Assessment

Planted Acreage¹

4

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Pattern and Color	0	0.00	0.0%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	Pattern and Color	0	0.00	0.0%
Total				0	0.00	0.0%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	Pattern and Color	0	0.00	0.0%
Cumulative Total				0	0.00	0.0%

Easement Acreage²

5.153

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern ⁴	Areas or points (if too small to render as polygons at map scale).	1000 SF	Brown Outline	11	0.48	9.3%
5. Easement Encroachment Areas ³	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

¹ = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

² = The acreage within the easement boundaries.

³ = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1,2 or 3) as well as a parallel tally in item 5.

⁴ = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where isolated specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.

High Concern:			Low/Moderate Concern:		
Vines	Genus/Species	Shrubs/Herbs	Genus/Species	Shrubs/Herbs	Genus/Species
<i>Kudzu</i>	<i>Pueraria lobata</i>	Japanese Knotweed	<i>Polygonum cuspidatum</i>	Japanese Privet	<i>Ligustrum Japonicum</i>
<i>Porcelain Berry</i>	<i>Ampelopsis brevipedunculata</i>	Oriental Bittersweet	<i>Celastrus orbiculatus</i>	Glossy Privet	<i>Ligustrum lucidum</i>
<i>Japanese Honeysuckle</i>	<i>Lonicera japonica</i>	Multiflora Rose	<i>Rosa multiflora</i>	Fescue	<i>Festuca</i> spp.
<i>Japanese Hops</i>	<i>Humulus japonicus</i>	Russian olive	<i>Elaeagnus angustifolia</i>	English Ivy	<i>Hedera helix</i>
Wisterias	<i>Wisteria</i> spp.	Chinese Privet	<i>Ligustrum sinense</i>	Microstegium	<i>Microstegium vimineum</i>
Winter Creeper	<i>Euonymus fortunei</i>	Chinese Silvergrass	<i>Miscanthus sinensis</i>	Burning Bush	<i>Euonymus alatus</i>
Bush Killer (Watch List)	<i>Cayratia japonica</i>	Phragmites	<i>Phragmites australis</i>	Johnson Grass	<i>Sorghum halepense</i>
		Bamboos	<i>Phyllostachys</i> spp	Bush Honeysuckles	<i>Lonicera</i> , spp.
Trees		<i>Sericea Lespedeza</i>	<i>Sericea Lespedeza</i>	Periwinkles	<i>Vinca minor</i>
<i>Tree of Heaven</i>	<i>Ailanthus altissima</i>	Garlic Mustard (Watch List)	<i>Alliaria petiolata</i>	Morning Glories	Morning Glories
Mimosa	<i>Albizia julibrissin</i>	Cogon Grass (Watch List)	<i>Imperata cylindrica</i>	Bicolor Lespedeza (Watch List)	<i>Lespedeza bicolor</i>
Princess Tree	<i>Paulownia tomentosa</i>	Giant Reed (Watch List)	<i>Arundo donax</i>	Chinese Yams (Watch List)	<i>Dioscorea oppositifolia</i>
China Berry	<i>Melia azedarach</i>	Tropical Soda Apple (Watch List)	<i>Solanum viarum</i>	Air Potato (Watch List)	<i>Dioscorea bulbifera</i>
Callery Pear	<i>Pyrus calleryana</i>	Japanese Spirea (Watch List)	<i>Spiraea japonica</i>	Japanese Climbing Fern (Watch List)	<i>Lygodium japonicum</i>
White Mulberry	<i>Morus alba</i>	Japanese Barberry (Watch List)	<i>Berberis thunbergii</i>		
Tallow Tree (Watch List)	<i>Triadica sebifera</i>				

Stream Station Photos



Photo 1. Looking downstream at XS-1



Photo 2. Looking downstream at XS-2



Photo 3. Looking downstream at XS-3



Photo 4. Looking downstream at XS-4



Photo 5. Looking downstream at XS-5

Vegetation Monitoring Plots Photos



Photo 6. Vegetation Plot 1



Photo 7. Vegetation Plot 2



Photo 8. Vegetation Plot 3



Photo 9. Vegetation Plot 4

Appendix C. Vegetation Plot Data

Table 7. Vegetation Plot Criteria Attainment		
Vegetation Plot ID	Vegetation Survival Threshold Met?	Tract Mean
VP1	Yes	100%
VP2	Yes	
VP3	Yes	
VP4	Yes	

Table 8. CVS Vegetation Plot Metadata	
Report Prepared By	The Catena Group
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	77
project Name	Chapel Creek
Description	
River Basin	Cape Fear
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	4

EEP Project Code 77. Project Name: Chapel Creek

Table 9: Planted and Total Stem Counts

Scientific Name	Common Name	Species Type	Current Plot Data (MY2 2010)												Annual Means		
			077-01-0001			077-01-0002			077-01-0003			077-01-0004			MY2 (2010)		
			P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T	P-LS	P-all	T
<i>Alnus serrulata</i>	hazel alder	Shrub Tree										63					63
<i>Baccharis halimifolia</i>	eastern baccharis	Shrub Tree			4			1			11			1			17
<i>Betula nigra</i>	river birch	Tree					2	2		4	4		6	52		12	58
<i>Calycanthus</i>	sweetshrub												1	1		1	1
<i>Carpinus caroliniana</i>	American hornbeam	Shrub Tree			1						25		2	2		2	28
<i>Cephalanthus occidentalis</i>	common buttonbush	Shrub Tree								1	1					1	1
<i>Diospyros virginiana</i>	common persimmon	Tree			1	1		3	3		5	6				9	10
<i>Elaeagnus umbellata</i>	autumn olive	Shrub										1					1
<i>Fraxinus pennsylvanica</i>	green ash	Tree			1		4	4		2	3		7	7		13	15
<i>Hibiscus moscheutos</i>	crimson-eyed rose mallow	Shrub			5	5										5	5
<i>Juglans nigra</i>	black walnut	Tree										2					2
<i>Ligustrum sinense</i>	Chinese privet	Shrub Tree										1					1
<i>Lindera benzoin</i>	northern spicebush	Shrub Tree								8	8		1	1		9	9
<i>Liquidambar styraciflua</i>	sweetgum	Tree			7							67		20			94
<i>Magnolia virginiana</i>	sweetbay	Shrub Tree			3	3										3	3
<i>Morella cerifera</i>	wax myrtle	Shrub Tree										3		3			6
<i>Pinus taeda</i>	loblolly pine	Tree			73							100		5			178
<i>Platanus occidentalis</i>	American sycamore	Tree			1		2	2		1	4					3	7
<i>Quercus nigra</i>	water oak	Tree					1	1					2	2		3	3
<i>Rosa multiflora</i>	multiflora rose	Shrub Vine										1					1
<i>Rosa palustris</i>	swamp rose	Shrub			5	5										5	5
<i>Salix nigra</i>	black willow	Tree				51						1					52
<i>Ulmus alata</i>	winged elm	Tree				1						1					2
<i>Vaccinium corymbosum</i>	highbush blueberry	Shrub			1	1										1	1
<i>Viburnum</i>	viburnum	Shrub Tree				2											2
<i>Viburnum dentatum</i>	southern arrowwood	Shrub Tree			1	1		2	2		12	12				15	15
<i>Viburnum nudum</i>	possumhaw	Shrub Tree									2	2				2	2
<i>Xanthorhiza simplicissima</i>	yellowroot	Shrub									1	1				1	1
Stem count			0	16	157	0	14	15	0	36	317	0	19	94	0	85	583
size (ares)			1			1			1			1			4		
size (ACRES)			0.02			0.02			0.02			0.02			0.10		
Species count			0	6	15	0	6	7	0	9	21	0	6	10	0	16	28
Stems per ACRE			0	647.5	6354	0	566.6	607	0	1457	12829	0	768.9	3804	0	860	5898

Appendix D. Stream Survey Data


Project:	Chapel Creek	Summary (bankfull)			
Cross Section:	Cross Section 1	MY0	MY1	MY2	
Feature:	Riffle	A (BKF)	30.6	29.2	28.2
Station:	3+27	W (BKF)	19.9	19.2	19.1
Date:	10/5/10	Max d	2.4	2.3	2.6
Crew:	ZP, SV	Mean d	1.5	1.5	1.5
		W/D	12.9	12.6	12.9

MY00-Year			MY01-Year			MY02-Year		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	266.30	LPIN	0.00	266.32	LPIN	0.00	266.35	LPIN
0.64	266.18		18.18	265.11		8.46	265.83	
17.02	265.02		29.77	265.02		18.26	265.20	
44.50	265.04		44.34	265.24		30.00	265.18	
60.68	265.73		61.77	265.73		50.07	265.35	
82.33	266.29	BKF L TOBL	72.92	265.96		66.96	265.86	
86.28	264.74		78.71	266.05		78.34	266.22	
89.10	264.37		82.59	266.26	BKF L TOBL	82.72	266.29	TOBL BKF L
89.64	264.12		84.02	265.61		86.10	264.85	
91.09	264.07		86.10	264.76		87.38	264.71	
92.60	263.89	TW	88.63	264.47		89.05	264.62	
94.63	264.11		89.44	264.21		89.90	263.82	TOE L
95.18	264.28		91.09	264.06		90.61	263.70	TW
96.67	264.35		92.55	263.95	TW	91.53	263.97	
99.42	265.03		94.36	264.05		92.69	263.96	
102.61	266.48	BKF R TOBR	95.80	264.36		94.04	264.13	TOE R
110.65	266.69		97.38	264.54		94.78	264.41	
122.07	267.18		98.88	264.98		96.37	264.73	
129.16	267.75		102.19	266.45	TOBR	96.92	264.89	
162.74	269.39		111.02	266.62		98.11	264.86	
169.80	269.71	RPIN	125.08	267.42		98.64	265.16	
			138.99	268.25		100.16	265.48	
			155.50	268.91		102.42	266.60	TOBR
			169.83	269.68	RPIN	111.42	266.85	
						122.66	267.35	
						131.99	267.96	
						145.75	268.55	
						158.85	269.27	
						167.57	269.74	
						169.70	269.72	RPIN



Photo of XS-1, looking in the downstream direction

Cross Section 1




Project:	Chapel Creek	Summary (bankfull)			
Cross Section:	Cross Section 2	MY0	MY1	MY2	
Feature:	Riffle	A (BKF)	29.9	25.0	36.9
Station:	5+40	W (BKF)	23.0	19.1	31.0
Date:	10/5/10	Max d	2.4	2.0	2.9
Crew:	ZP, SV	Mean d	1.3	1.3	1.2
		W/D	17.6	14.6	26.1



Photo of XS-2, looking in the downstream direction

MY00-Year			MY01-Year			MY02-Year		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	266.03	LPIN	0.00	266.03	LPIN	0.00	265.93	LPIN
0.38	265.94		16.68	264.81		6.21	265.40	
4.75	265.69		30.81	264.21		17.44	264.53	
6.82	265.45		50.86	263.75		30.23	263.88	
11.04	265.10		62.35	263.95		42.18	263.21	
14.64	264.94		73.58	264.03	BKF L TOBL	54.45	263.77	
25.70	264.37		75.25	263.28		64.88	264.09	
31.04	264.08		76.14	262.76		69.68	264.13	BKF L
36.34	263.85		77.41	262.75		72.12	263.92	TOBL
37.06	263.79		78.13	262.40		75.52	263.26	
41.50	263.61		78.89	262.12		77.55	262.53	
47.31	263.69		81.12	262.01	TOE L	79.82	261.79	
51.71	263.65		82.79	262.02		80.88	261.84	
57.67	263.84		84.67	262.01	TOE R	81.07	261.45	TOE L
67.59	263.84		85.80	262.44		81.90	261.18	TW
73.72	264.10	BKF L TOBL	87.54	262.61	TW	82.76	261.45	
74.13	263.99		89.21	263.11		83.33	261.32	
76.20	262.67		90.31	263.48		83.97	261.55	
76.90	262.52		91.93	263.98	TOBR	84.61	261.56	
77.98	262.33		93.46	264.08	BKF R	85.37	261.57	TOE R
78.59	262.25		97.93	264.12		86.89	262.05	
79.00	261.99		104.58	264.45		89.87	262.70	
80.33	261.96		112.83	264.51		93.23	263.75	TOBR
82.32	261.66	TW	113.42	264.73		101.49	264.17	
82.76	261.71		122.91	265.04		109.26	264.40	
83.77	261.84		127.37	265.29	RPIN	119.00	264.89	
85.02	261.98		130.38	265.47		125.53	265.24	
85.73	262.23					127.62	265.32	RPIN
86.10	262.20							
86.17	262.20							
87.25	262.49							
88.04	262.58							
89.18	262.81							
90.27	263.14							
92.52	263.89							
97.87	264.16	TOBR						
99.91	264.11							
106.72	264.39							
113.11	264.53							
117.44	264.77							
120.77	264.77							
128.39	265.23							
131.96	265.41							
136.68	265.82							
137.13	265.80	RPIN						
137.60	265.91							




Project:	Chapel Creek	Summary (bankfull)			
Cross Section:	Cross Section 3	MY0	MY1	MY2	
Feature:	Pool	A (BKF)	31.7	31.1	30.7
Station:	6+28	W (BKF)	24.8	27.1	22.9
Date:	10/5/10	Max d	3.3	3.2	3.1
Crew:	ZP, SV	Mean d	1.3	1.1	1.3
		W/D	19.4	23.6	17.0

MY00-Year			MY01-Year			MY02-Year		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	265.48	LPIN	0.00	265.48	LPIN	0.00	265.44	LPIN
0.52	265.42		10.55	264.11		2.33	265.13	
2.73	265.16		18.73	263.26		8.21	264.36	
9.49	264.18		31.24	262.68		15.58	263.51	
14.90	263.52		35.17	262.69		24.11	262.95	
20.47	263.10		41.14	262.60		30.15	262.58	
23.77	263.10		46.79	262.78		43.70	262.78	
28.58	262.56		49.43	262.79	BKF L TOBL	50.17	262.80	TOBL
35.48	262.64		51.32	262.31		50.79	262.70	BKF L
42.42	262.70		51.38	262.31		51.21	262.23	
48.60	262.78		54.13	260.47		51.94	261.76	
50.14	262.71	TOBL BKF L	54.31	260.46		54.27	259.78	TOE L
50.34	262.67		54.51	259.75		56.14	259.63	TW
52.36	261.47		55.46	259.59	TW	57.23	259.91	
53.15	260.86		57.44	259.89		58.67	260.11	
53.53	260.37		58.64	260.51		59.72	260.43	TOE R
55.64	259.43	TW	59.48	260.78		60.66	261.28	TOBR
55.72	259.62		60.26	261.17		62.52	261.63	
56.04	259.60		62.56	261.58		64.67	261.72	
57.72	259.89		66.21	262.10		66.31	262.01	
60.40	260.93		71.54	262.42		68.06	261.83	
61.16	261.44		75.60	262.70		68.63	262.31	
62.34	261.53		83.12	263.41	TOBR	71.52	262.52	
64.14	261.80		83.12	263.41		74.38	262.76	
67.47	262.07		95.56	263.56		81.44	263.33	
72.39	262.29		103.84	263.66		91.21	263.49	
73.32	262.54	BKF R	112.64	263.65	RPIN	100.50	263.48	
78.30	263.05	TOBR				108.81	263.67	
81.32	263.20							
86.02	263.42							
95.12	263.60							
97.05	263.61							
112.14	263.62	RPIN						
112.14	263.62							



Photo of XS-3 looking in the downstream direction

Cross Section 3




Project:	Chapel Creek	Summary (bankfull)			
Cross Section:	Cross Section 5	MY0	MY1	MY2	
Feature:	Riffle	A (BKF)	28.9	29.8	32.5
Station:	11+23	W (BKF)	15.4	16.3	17.5
Date:	10/5/10	Max d	2.9	2.7	2.8
Crew:	ZP, SV	Mean d	1.9	1.8	1.9
		W/D	8.2	8.9	9.4

MY00-Year			MY01-Year			MY02-Year		
Station	Elevation	Notes	Station	Elevation	Notes	Station	Elevation	Notes
0.00	263.84		11.46	263.25	LPIN	11.46	263.25	LPIN
11.46	263.25	LPIN	18.59	261.67		12.53	263.10	
11.90	263.17		25.70	260.34		14.95	262.59	
14.29	262.76		32.76	259.76		18.94	261.67	
17.16	262.06		34.95	259.71		23.47	260.70	
21.29	261.07		37.85	259.29	BKF L TOBL	27.38	260.23	
24.94	260.40		40.42	258.00		34.37	259.81	
29.43	260.09		41.37	257.54	TOE L	35.96	259.62	BKF L
38.04	259.37	BKF L TOBL	43.11	257.21		37.58	259.36	TOBL
40.27	258.13		45.35	256.92		39.74	258.56	
41.78	257.51		47.47	256.79		41.08	257.57	TOE L
43.14	257.19		49.40	256.63	TW	42.09	257.44	
43.92	257.16		50.91	256.66	TOE R	43.92	257.00	
46.07	256.88		56.60	261.24	TOBR	44.99	256.86	TW
47.81	256.84		59.41	261.60	RPIN	46.54	257.13	
49.84	256.71					49.00	256.87	
50.92	256.50	TW				51.45	256.91	TOE R
51.32	256.53					52.45	258.77	BKF R
51.55	256.86					55.08	260.93	TOBR
51.59	257.39					57.25	261.28	
51.85	257.89					59.53	261.62	RPIN
52.29	258.83	BKF R						
53.88	259.61							
55.53	260.82							
57.29	261.32	TOBR						
59.48	261.63	RPIN						
70.78	263.00							




Photo of XS-5, looking in the downstream direction

Cross Section 5




Chapel Creek MY-02 Longitudinal Profile

— MY-00 Thalweg — MY-01 Thalweg ■ MY-00 Bankfull ▲ MY-01 Bankfull — MY-02 Thalweg ● MY-02 WS + MY-02 Bankfull



PEBBLE COUNT								
Project: Chapel Creek					Date: 10/6/2010			
Location: Cross Section #1								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	0	0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	0%
	Fine	.125 - .25	A	4	0	4	4%	4%
	Medium	.25 - .50	N	3	0	3	3%	7%
	Coarse	.50 - 1.0	D	1	0	1	1%	8%
	Very Coarse	1.0 - 2.0	S	12	0	12	12%	20%
.08 - .16	Very Fine	2.0 - 4.0		3	0	3	3%	23%
.16 - .22	Fine	4.0 - 5.7	G	1	0	1	1%	24%
.22 - .31	Fine	5.7 - 8.0	R	1	0	1	1%	25%
.31 - .44	Medium	8.0 - 11.3	A	0	0	0	0%	25%
.44 - .63	Medium	11.3 - 16.0	V	6	0	6	6%	31%
.63 - .89	Coarse	16.0 - 22.6	E	1	0	1	1%	32%
.89 - 1.26	Coarse	22.6 - 32.0	L	12	0	12	12%	44%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	15	0	15	15%	59%
1.77 - 2.5	Very Coarse	45.0 - 64.0		18	0	18	18%	77%
2.5 - 3.5	Small	64 - 90	C	16	0	16	16%	93%
3.5 - 5.0	Small	90 - 128	O	3	0	3	3%	96%
5.0 - 7.1	Large	128 - 180	B	3	0	3	3%	99%
7.1 - 10.1	Large	180 - 256	L	1	0	1	1%	100%
10.1 - 14.3	Small	256 - 362	B	0	0	0	0%	100%
14.3 - 20	Small	362 - 512	L	0	0	0	0%	100%
20 - 40	Medium	512 - 1024	D	0	0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	100%
	Bedrock		BDRK	0	0	0	0%	100%
Totals				100	0	100	100%	100%

d16	d35	d50	d84	d95
1.7	24.5	37.2	75.4	115.3




PEBBLE COUNT

Project: Chapel Creek **Date:** 10/6/2010
Location: Cross Section #2


Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	0	0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	0%
	Fine	.125 - .25	A	0	0	0	0%	0%
	Medium	.25 - .50	N	0	0	0	0%	0%
	Coarse	.50 - 1.0	D	7	0	7	7%	7%
	Very Coarse	1.0 - 2.0	S	1	0	1	1%	8%
.08 - .16	Very Fine	2.0 - 4.0		0	0	0	0%	8%
.16 - .22	Fine	4.0 - 5.7	G	0	0	0	0%	8%
.22 - .31	Fine	5.7 - 8.0	R	0	0	0	0%	8%
.31 - .44	Medium	8.0 - 11.3	A	0	0	0	0%	8%
.44 - .63	Medium	11.3 - 16.0	V	0	0	0	0%	8%
.63 - .89	Coarse	16.0 - 22.6	E	0	0	0	0%	8%
.89 - 1.26	Coarse	22.6 - 32.0	L	5	0	5	5%	13%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	8	0	8	8%	21%
1.77 - 2.5	Very Coarse	45.0 - 64.0		22	0	22	22%	43%
2.5 - 3.5	Small	64 - 90	C	20	0	20	20%	63%
3.5 - 5.0	Small	90 - 128	O	18	0	18	18%	81%
5.0 - 7.1	Large	128 - 180	B	9	0	9	9%	90%
7.1 - 10.1	Large	180 - 256	L	3	0	3	3%	93%
10.1 - 14.3	Small	256 - 362	B	5	0	5	5%	98%
14.3 - 20	Small	362 - 512	L	2	0	2	2%	100%
20 - 40	Medium	512 - 1024	D	0	0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	100%
	Bedrock		BDRK	0	0	0	0%	100%
Totals				100	0	100	100%	100%

d16	d35	d50	d84	d95
36.9	57.1	73.1	145.3	298.4



PEBBLE COUNT								
Project: Chapel Creek					Date: 10/6/2010			
Location: Cross Section #4								
Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	0	0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	2	0	2	2%	2%
	Fine	.125 - .25	A	1	0	1	1%	3%
	Medium	.25 - .50	N	0	0	0	0%	3%
	Coarse	.50 - 1.0	D	1	0	1	1%	4%
	Very Coarse	1.0 - 2.0	S	15	0	15	14%	17%
.08 - .16	Very Fine	2.0 - 4.0		0	0	0	0%	17%
.16 - .22	Fine	4.0 - 5.7	G	3	0	3	3%	20%
.22 - .31	Fine	5.7 - 8.0	R	4	0	4	4%	24%
.31 - .44	Medium	8.0 - 11.3	A	0	0	0	0%	24%
.44 - .63	Medium	11.3 - 16.0	V	5	0	5	5%	28%
.63 - .89	Coarse	16.0 - 22.6	E	4	0	4	4%	32%
.89 - 1.26	Coarse	22.6 - 32.0	L	10	0	10	9%	41%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	9	0	9	8%	49%
1.77 - 2.5	Very Coarse	45.0 - 64.0		18	0	18	16%	65%
2.5 - 3.5	Small	64 - 90	C	25	0	25	23%	88%
3.5 - 5.0	Small	90 - 128	O	5	0	5	5%	93%
5.0 - 7.1	Large	128 - 180	B	3	0	3	3%	95%
7.1 - 10.1	Large	180 - 256	L	2	0	2	2%	97%
10.1 - 14.3	Small	256 - 362	B	1	0	1	1%	98%
14.3 - 20	Small	362 - 512	L	0	0	0	0%	98%
20 - 40	Medium	512 - 1024	D	1	0	1	1%	99%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	99%
	Bedrock		BDRK	1	0	1	1%	100%
Totals				110	0	110	100%	100%

d16	d35	d50	d84	d95
1.9	25.5	46.1	85.2	171.3



PEBBLE COUNT

Project: Chapel Creek **Date:** 10/6/2010

Location: Cross Section #5

Particle Counts								
Inches	Particle	Millimeter		Riffles	Pools	Total No.	Item %	% Cumulative
	Silt/Clay	< 0.062	S/C	0	0	0	0%	0%
.04 - .08	Very Fine	.062 - .125	S	0	0	0	0%	0%
	Fine	.125 - .25	A	0	0	0	0%	0%
	Medium	.25 - .50	N	0	0	0	0%	0%
	Coarse	.50 - 1.0	D	0	0	0	0%	0%
	Very Coarse	1.0 - 2.0	S	0	0	0	0%	0%
.08 - .16	Very Fine	2.0 - 4.0		0	0	0	0%	0%
.16 - .22	Fine	4.0 - 5.7	G	0	0	0	0%	0%
.22 - .31	Fine	5.7 - 8.0	R	0	0	0	0%	0%
.31 - .44	Medium	8.0 - 11.3	A	2	0	2	2%	2%
.44 - .63	Medium	11.3 - 16.0	V	7	0	7	7%	9%
.63 - .89	Coarse	16.0 - 22.6	E	4	0	4	4%	14%
.89 - 1.26	Coarse	22.6 - 32.0	L	7	0	7	7%	21%
1.26 - 1.77	Very Coarse	32.0 - 45.0	S	12	0	12	13%	34%
1.77 - 2.5	Very Coarse	45.0 - 64.0		15	0	15	16%	49%
2.5 - 3.5	Small	64 - 90	C	17	0	17	18%	67%
3.5 - 5.0	Small	90 - 128	O	15	0	15	16%	83%
5.0 - 7.1	Large	128 - 180	B	10	0	10	11%	94%
7.1 - 10.1	Large	180 - 256	L	4	0	4	4%	98%
10.1 - 14.3	Small	256 - 362	B	1	0	1	1%	99%
14.3 - 20	Small	362 - 512	L	1	0	1	1%	100%
20 - 40	Medium	512 - 1024	D	0	0	0	0%	100%
40 - 80	Lrg- Very Lrg	1024 - 2048	R	0	0	0	0%	100%
	Bedrock		BDRK	0	0	0	0%	100%
Totals				95	0	95	100%	100%

d16	d35	d50	d84	d95
25.1	46.6	64.8	132.2	203.8




Table 10a. Baseline Stream Data Summary
Chapel Creek Stream Restoration Site-Project No. 77

Parameter	Gauge ²	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
Dimension and Substrate - Riffle Only		LL	UL	Eq.	Min	Mean	Med	Max	SD ⁵	n	Min	Mean	Med	Max	SD ⁵	n	Min	Med	Max	Min	Mean	Med	Max	SD ⁵	n
Bankfull Width (ft)	-	-	-	-	9.5	12.7	-	16.3	-	-	16.2	16.7	-	21.1	-	-	-	17.5	-	19.9	20.7	20.5	21.6	0.89	3
Floodprone Width (ft)	-	-	-	-	18	24.7	-	35	-	-	58	97	-	120	-	-	61	102	126	61	184	224	266	108	3
Bankfull Mean Depth (ft)	-	-	-	-	1.4	1.7	-	1.9	-	-	1.3	1.6	-	1.7	-	-	-	1.59	-	0.87	1.2	1.1	1.5	0.34	3
¹ Bankfull Max Depth (ft)	-	-	-	-	2.8	3.2	-	3.8	-	-	2.2	2.3	-	2.5	-	-	2.3	2.4	2.5	1.8	2.2	2.3	2.4	0.34	3
Bankfull Cross Sectional Area (ft ²)	-	-	-	-	17.5	21.6	-	29.2	-	-	27.2	27.5	-	27.8	-	-	-	27.8	-	18.9	24.1	22.7	30.6	6	3
Width/Depth Ratio	-	-	-	-	5	4.6	-	9.1	-	-	9.6	10.2	-	16	-	-	-	11	-	12.9	18.7	18.5	24.8	0.89	3
Entrenchment Ratio	-	-	-	-	1.5	2.1	-	3.2	-	-	3.5	5.8	-	7.2	-	-	3.5	5.8	7.2	2.8	9	11.3	13	5.5	3
¹ Bank Height Ratio	-	-	-	-	1.7	3.3	-	4.4	-	-	1.5	1.6	-	1.7	-	-	-	1	-	1	1	1	1	0	3
Profile																									
Riffle Length (ft)	-	-	-	-	3.5	6.8	-	13	-	-	7	21.2	-	42	-	-	7	21.2	42	13.7	23.1	22.91	36.6	6.2	17
Riffle Slope (ft/ft)	-	-	-	-	0	0.01	-	0.05	-	-	0	0.03	-	0.1	-	-	0	0.03	0.1	0	0.02	0.02	0.05	0.01	17
Pool Length (ft)	-	-	-	-	6	6.5	-	7	-	-	6.4	13.2	-	19.4	-	-	6.5	13.2	19.4	26.8	34.2	34.3	40.8	4.7	16
Pool Max depth (ft)	-	-	-	-	2.1	2.7	-	3.5	-	-	2.5	3	-	4.2	-	-	2.5	3	4.2	2.5	3.8	4	4.7	0.7	16
Pool Spacing (ft)	-	-	-	-	16	42	-	91	-	-	41	56	-	78	-	-	40	55	75	40	56	54	71	9.1	15
Pattern																									
Channel Beltwidth (ft)	-	-	-	-	15	17.7	-	20	-	-	28.7	22	-	40	-	-	21.2	27.6	38.5	31.9	43.8	40.9	75.9	10.9	14
Radius of Curvature (ft)	-	-	-	-	14.6	23.4	-	30.1	-	-	10.6	20	-	38.2	-	-	10.2	19.3	36.8	23.7	44.6	42.9	66.7	12.1	13
Rc:Bankfull width (ft/ft)	-	-	-	-	1.2	1.9	-	2.4	-	-	0.58	1.1	-	2.1	-	-	0.58	1.1	2.1	1.1	2.2	2.1	66.7	0.59	13
Meander Wavelength (ft)	-	-	-	-	55	58.3	-	65	-	-	113	125	-	140	-	-	109	120	135	90	104	104	121	9.1	13
Meander Width Ratio	-	-	-	-	1.2	1.43	-	1.62	-	-	1.2	1.6	-	2.2	-	-	1.2	1.6	2.2	1.6	2.2	2.1	2.8	0.55	14
Transport parameters																									
Reach Shear Stress (competency) lb/ft ²	-	-	-	-	0.98																				
Max part size (mm) mobilized at bankfull	-	-	-	-	120																				
Stream Power (transport capacity) W/m ²	-	-	-	-																					
Additional Reach Parameters																									
Rosgen Classification	-	-	-	-	G4						C4/E4						C4			C4					
Bankfull Velocity (fps)	-	-	-	-	6.83												5.8			6.92					
Bankfull Discharge (cfs)	-	-	-	-	160																				
Valley length (ft)	-	-	-	-	870						350														
Channel Thalweg length (ft)	-	-	-	-	957						400						994			994					
Sinuosity (ft)	-	-	-	-	1.06						1.14						1.14			1.14					
Water Surface Slope (Channel) (ft/ft)	-	-	-	-																0.0105					
BF slope (ft/ft)	-	-	-	-	0.0128						0.011						0.012			0.0111					
³ Bankfull Floodplain Area (acres)	-	-	-	-																					
⁴ % of Reach with Eroding Banks	-	-	-	-																					
Channel Stability or Habitat Metric	-	-	-	-																					
Biological or Other	-	-	-	-																					

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 10b. Baseline Stream Data Summary (Substrate, Bed, Bank, and Hydrologic Containment Parameter Distributions)
Chapel Creek Stream Restoration-Project No. 77 Reach 1 (961 feet)**

Parameter	Pre-Existing Condition						Reference Reach(es) Data						Design						As-built/Baseline					
¹ Ri% / Ru% / P% / G% / S%																								
¹ SC% / Sa% / G% / C% / B% / Be%													37%		61%				41%		57%			
¹ d16 / d35 / d50 / d84 / d95 / di ^P / di ^{SP} (mm)	1.6	7.2	11.7	22	30.3		0.39	1.3	11.4	69.8	164.9													
² Entrenchment Class <1.5 / 1.5-1.99 / 2.0-4.9 / 5.0-9.9 / >10																								
³ Incision Class <1.2 / 1.2-1.49 / 1.5-1.99 / >2.0																								

Shaded cells indicate that these will typically not be filled in.

1 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; di^p = max pave, di^{sp} = max subpave

2 = Entrenchment Class - Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as visual estimates

3 = Assign/bin the reach footage into the classes indicated and provide the percentage of the total reach footage in each class in the table. This will result from the measured cross-sections as well as the longitudinal profile

Footnotes 2.3 - These classes are loosely built around the Rosgen classification and hazard ranking breaks, but were adjusted slightly to make for easier assignment to somewhat coarser bins based on visual estimates in the field such that measurement of every segment for ER would not be necessary. The intent here is to provide the reader/consumer of design and monitoring information with a good general sense of the extent of hydrologic containment in the pre-existing and the rehabilitated states as well as comparisons to the reference distributions. ER and BHR have been addressed in prior submissions as a subsample (cross-sections as part of the design survey), however, these subsamples have often focused entirely on facilitating design without providing a thorough pre-construction distribution of these parameters, leaving the reader/consumer with a sample that is weighted heavily on the stable sections of the reach. This means that the distributions for these parameters should include data from both the cross-section surveys and the longitudinal profile and in the case of ER, visual estimates. For example, the typical longitudinal profile permits sampling of the BHR at riffles beyond those subject to cross-sections and therefore can be readily integrated and provide a more complete sample distribution for these parameters, thereby providing the distribution/coverage necessary to provide meaningful comparisons.

Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)

Chapel Creek Stream Restoration-Project No. 77 Reach 1 (961 feet)

	Cross Section 1 (Riffle)							Cross Section 2 (Riffle)							Cross Section 3 (Pool)						
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
Record elevation (datum) used	266.29	266.26	266.29					264.00	264.01	264.00					262.67	262.79	262.67				
Bankfull Width (ft)	19.86	19.17	19.07					22.96	19.11	31.02					24.84	27.12	22.88				
Floodprone Width (ft)	224	224	224					266	266	266					95	95	95				
Bankfull Mean Depth (ft)	1.5416	1.5241	1.4766					1.3016	1.3078	1.1881					1.2771	1.1481	1.3418				
Bankfull Max Depth (ft)	2.4	2.31	2.59					2.44	2.02	2.95					3.28	3.2	3.07				
Bankfull Cross Sectional Area (ft ²)	30.619	29.221	28.165					29.886	24.998	36.858					31.724	31.14	30.694				
Bankfull Width/Depth Ratio	12.884	12.579	12.918					17.641	14.616	26.112					19.45	23.625	17.048				
Bankfull Entrenchment Ratio	11.278	11.684	11.743					11.585	13.916	8.5742					3.8245	3.5025	4.153				
Bankfull Bank Height Ratio	1	1	1					1	0.6782	0.8712					1	1	0.5375				
Cross Sectional Area between end pins (ft ²)	339.13	327.85	321.93					245.58	193.07	211.96					188.14	186.78	186.23				
d50 (mm)	60.2	55.6	37.2					77	55.2	73.1					N/A	N/A	N/A				
	Cross Section 4 (Riffle)							Cross Section 5 (Riffle)													
Based on fixed baseline bankfull elevation ¹	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+							
Record elevation (datum) used	259.85	259.80	259.85					259.37	259.29	259.37											
Bankfull Width (ft)	16.71	18.41	18.64					15.35	16.33	17.52											
Floodprone Width (ft)	92	92	92					48	48	48											
Bankfull Mean Depth (ft)	1.0659	1.0523	1.0642					1.8823	1.8282	1.8573											
Bankfull Max Depth (ft)	1.72	1.79	1.96					2.87	2.66	2.76											
Bankfull Cross Sectional Area (ft ²)	17.808	19.377	19.838					28.895	29.85	32.549											
Bankfull Width/Depth Ratio	15.673	17.498	17.516					8.1553	8.9308	9.4358											
Bankfull Entrenchment Ratio	5.5069	4.9962	4.9353					3.1269	2.9398	2.739											
Bankfull Bank Height Ratio	1	0.9553	0.9031					1	1	0.9058											
Cross Sectional Area between end pins (ft ²)	165.32	170.80	165.78					131.28	135.96	128.65											
d50 (mm)	75.8	64.4	46.1					36.6	22.3	64.8											

¹ = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Appendix E. Hydrologic Data

Table 12. Verification of Bankfull Events

Table 12. Verification of Bankfull Events			
Chapel Creek Stream Restoration-Project No. 77			
Date of Data Collection	Date of Occurrence	Method	Photo #
30-Sep-10	30-Sep-10	Nearby NWS COOP station	N/A
30-Sep-10	30-Sep-10	Nearby USGS Stream gauge	N/A

The stream crest gauge for the project location was vandalized. A new stream crest gauge was installed in November 2010. A significant rainfall event occurred on September 30, 2010, producing a bankfull event on Morgan Creek. It is therefore presumed that a bankfull event occurred in the same time period on Chapel Creek due to the 3.05 inches of rainfall that occurred within a 24 hour period. This rainfall event was observed at the NWS Cooperative Observer Station Chapel Hill 2 W (311677). Additional data for the rainfall event was collected from USGS Stream gauge 02097517 located at Morgan Creek near Chapel Hill, NC. This gauge is less than one mile, linear distance, from the downstream portion of the Chapel Creek project site. The USGS stream gauge shows the September 30, 2010 maximum creek level at approximately 3.5 feet above the average level from September 29, 2010.

NOWData - NOAA Online Weather Data

CHAPEL HILL 2 W (311677)

Daily Almanac

Date: Sep 30, 2010

Daily Values	Observed	Normal	Record/Year	Prev Year
Max Temperature	73	77	92 in 1939	70
Min Temperature	61	52	35 in 1895	47
Avg Temperature	67.0	64	81.5 in 1939	58.5
Precipitation	3.05	0.14	3.05 in 2010	0.03
New Snowfall	-	-	0.0 in 2009+	0.0
Snow Depth	-	-	0 in 2009+	0
HDD (base 65)	0	3	16 in 1984	6
CDD (base 65)	2	3	17 in 1939	0

Month-To-Date	Observed	Normal	Record/Year	Prev Year
Avg Max Temperature	87.8	81.3	90.3 in 1941	79.9
Avg Min Temperature	63.1	58.1	50.6 in 1984	60.1
Avg Temperature	75.4	69.7	78.0 in 1925	70.0
Total Precipitation	6.08	4.45	24.01 in 1999	2.61
Total Snowfall	-	-	0.0 in 2009	0.0
Avg Snow Depth	-	-	0 in 2009	0
Total HDD	0	26	110 in 1984	9
Total CDD	298	167	445 in 1921	167

+ indicates record also occurred in previous years (last occurrence listed).

Official data and data for additional locations and years are available from the [Regional Climate Centers](#) and the [National Climatic Data Center](#).



Morgan Creek berm openings 30 September, 2010. Arrow shows creek at ca. 6 feet. The maximum creek level (at ca. 7.8 feet) did not cause flow through the berm openings.

