

**Coddle Creek Tributary  
(Indian Run) Stream Restoration  
EEP Project # 94  
DENR Contract # 5360**

**Monitoring Report Year 2 of 5  
Cabarrus County, North Carolina**



Prepared for:



North Carolina Department of Environmental and Natural Resources  
Ecosystem Enhancement Program  
1601 Mail Service Center  
Raleigh, NC 27699-1601

**Construction Completed: March 27, 2011  
Data Collected: December 2013  
Report Submission: March 2014**

Prepared by:



SEPI Engineering and Construction  
1025 Wade Avenue  
Raleigh, NC 27605

**Coddle Creek Tributary (Indian Run) Stream Restoration  
Project # 94**

**Monitoring Report Year 2 of 5  
Cabarrus County, North Carolina**

**TABLE OF CONTENTS**

1.0	EXECUTIVE SUMMARY.....	1
2.0	METHODOLOGY .....	3
3.0	REFERENCES .....	4

**APPENDICES**

**APPENDIX A PROJECT VICINITY MAPS AND BACKGROUND TABLES**

- Figure 1 – Restoration Site Vicinity Map
- Figure 2 – USGS Concord SE Quad Map
- Table 1a – Project Components
- Table 1b – Component Summations
- Table 2 – Project Activity and Reporting History
- Table 3 – Project Contacts
- Table 4 – Project Attributes

**APPENDIX B VISUAL ASSESSMENT DATA**

- Figure 3 – Current Condition Plan View
- Table 5a – Visual Stream Morphology Stability Assessment – Upper Reach
- Table 5b – Visual Stream Morphology Stability Assessment – Lower Reach
- Table 6 – Vegetation Condition Assessment
- Photos – Permanent Photo Points
- Photos – Vegetation Plots

**APPENDIX C VEGETATION PLOT DATA**

- Table 7 – Vegetation Plot Mitigation Success Summary
- Table 8 – CVS Vegetation Metadata
- Table 9 – Vegetation Plot Data

**APPENDIX D STREAM SURVEY DATA**

- Cross-Sections with Annual Overlays
- Longitudinal Profiles with Annual Overlays
- Pebble Count Plots with Annual Overlays
- Table 10a – Baseline Stream Data Summary – Upper Reach

Table 10b – Baseline Stream Data Summary – Lower Reach  
Table 11a – Monitoring Data – Dimensional Morphology Summary  
Table 11b – Monitoring Data – Stream Reach Data Summary – Upper Reach  
Table 11c – Monitoring Data – Stream Reach Data Summary – Lower Reach

**APPENDIX E HYDROLOGIC DATA**

Table 12 – Verification of Bankfull Events

## **1.0 EXECUTIVE SUMMARY**

The Coddle Creek Tributary (Indian Run) Stream Restoration Project, completed in March 2011, enhanced (level1) or restored a total of 2,270 linear feet of stream in the Upper Rocky River watershed including restoring 6.17 acres of riparian buffer. In addition, approximately 1,540 linear feet of stream was preserved within the 19.61 acre conservation easement. The project is located in the USGS Hydrologic Unit (HU) 03040105020010 of the Yadkin Pee-Dee River Basin. This HU is within the EEP's Upper Rocky River Local Watershed Plan and is also listed as a Targeted Local Watershed (TLW) in EEP's Lower Yadkin Pee-Dee River Basin Restoration Priorities Plan 2009. The project site, which is protected by a 19.61-acre permanent conservation easement held by the State of North Carolina, is situated in Cabarrus County in the Southern Outer Piedmont ecoregion of the Piedmont physiographic province. Coddle Creek, from 0.2 miles upstream of NC Highway 73 (NC-73) to Rocky River, is currently listed on the NC 303(d) List as impaired due to turbidity (NCDENR 2012). In addition to the current non-supporting use classification for the lower portions of Coddle Creek, anticipated high rates of development in the watershed pose critical challenges in managing the region's aquatic resources. The project goals and objectives are listed below.

### *Project Goals*

- Improve local water quality by reestablishing stream stability and capacity to transport watershed flows and sediment load.
- Provide additional floodplain storage by increasing the capacity of the stream to mitigate flood flows.
- Restore aquatic and riparian habitat.
- Reducing non-point source sedimentation and nutrient inputs into the project reaches.

### *Project Objectives*

- Restore/Enhance (level 1) 2,270 linear feet of stable stream channel morphology, supported by instream habitat and grade/bank stabilization structures.
- Preserve 852 linear feet of stream within the conservation easement.
- Eliminate accelerated bank erosion by creating a bankfull bench, floodplain, and laying back slopes.
- Reestablish a native riparian buffer.

### **Vegetation Assessment**

The vegetative success of the restoration site is based on criteria established in the USACE Stream Mitigation Guidelines (2003). Vegetation monitoring will be considered successful if a minimum of 260 planted stems/acre are surviving at the end of five years. The interim measure of vegetative success for the site will be the survival of a minimum of 320 planted stems/acre in year three and 288 stems/acre at the end of year four. The Monitoring Year 2 (MY2) stem counts are located in Tables 7 and 9 in Appendix C. Currently, all 11 vegetation plots are meeting the interim measures of success. Vegetation throughout the reach appears to be growing at acceptable rates and the mortality rate appears to be fairly low.

A few areas were noted along the reach as having sparse vegetation as a result of deposition on the floodplain. These areas are located near Sta. 21+00 on the upper reach and Sta. 18+00 to 19+00 on the lower reach. Both areas are illustrated on the Current Condition Plan View (CCPV) in Appendix B. In addition to this location, there is an increasing number of cattails (*Typha latifolia*) growing within the

stream. These locations are noted on the CCPV and represent approximately 250 linear feet of the reach or 11 % of the total reach. The cattails are likely to continue to grow and take over additional stream footage without maintenance activities to control the growth. The cattails aren't currently creating issues to the current vegetation; however, they may start outcompeting other riparian herbaceous species and appear to be having some effects on channel morphology. No other invasive species were observed. No new easement encroachments were noted.

### **Stream Assessment**

The upper and lower reaches of the restoration project were observed to be in stable condition. The channel's profile and cross-sections adjusted minimally from the baseline conditions. The channel accesses its floodplain and evidence of bankfull events were observed during Year 2 monitoring. This evidence included the presence of wrack lines, sediment deposits, and the crest gauge. The substrate continues to show a gradual change to more coarse material in the upper reach although the lower reach still has finer sediment. This is expected as the lower reach is an offline channel restoration and the larger particles haven't yet migrated downstream.

One notable area of aggradation was observed on the upper reach at Sta. 25+00. This area has a small midchannel bar forming and could be the result of some of the cattail growth near that location. Two areas of bar formation were noted at Sta. 26+50 on the upper reach and Sta. 11+25 on the lower reach. These areas do not appear to be negatively impacting the channel morphology at this time. Two areas of bank erosion were noted near Sta. 22+50 and Sta. 23+50 on the upper reach. The terrace rill at approximately Sta. 18+00 on the left bank of the upper reach was noted in the Monitoring Year 1 report, but appears to have stabilized. This area will continue to be monitored for erosion. Two beaver dams were noted on the lower reach at Sta. 14+25 and 19+00 and removed from the site in November 2013.

Pebble count data for the upper reach cross sections indicate similar values compared to baseline. The exception would be the upper most riffle section where significantly larger material continues to dominate the bed compared to the baseline value. This indicates a good movement of material at least in the upstream parts of the upper reach. The lower reach riffle at cross section 8 still exhibits a small particle size making up the riffle section; however, the riffle at cross section 5 exhibits larger particle sizes. As the lower reach was constructed as an offline segment, these values are not unexpected. It will take longer for coarser material to progress to the lower reach from upstream areas. Also, effects from the beaver dam on the lower reach downstream of cross section 8 may play a role in the type of bed material. Since the cross section dimensions have remained relatively the same for the lower reach, the sections are stable despite the smaller bed material.

Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting documentation formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly the Restoration Plan) documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.

## **2.0 METHODOLOGY**

The following methods were utilized during the Year 2 monitoring for data collection and post-processing:

- Geomorphic topographic data collections were performed in the field using a survey grade GPS such that each survey point has three-dimensional coordinates, and is georeferenced (NAD83-State Plane Feet – FIPS3200).
- Longitudinal stationing was developed using the as-built survey thalweg as a baseline.
- The particle size distribution protocol used was the Modified-Wolman pebble count.
- The CVS Level 2 methodology was utilized for the vegetation plot data collection.

### **3.0 REFERENCES**

HDR Engineering, Inc. 2007. Final Stream Restoration Plan for Indian Run (Trib. to Coddle Creek).

HDR Engineering, Inc. 2009. Indian Run Stream Restoration Final Plans (90%).

HDR Engineering, Inc. 2011. Baseline Monitoring and As Built Baseline Report.

HDR Engineering, Inc. 2012. Monitoring Report Year 1 of 5.


Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation. Version 4.0. (<http://cvs.bio.unc.edu/methods.htm>)

North Carolina Ecosystem Enhancement Program. 2011. Procedure Guidance and Content Requirements for EEP Monitoring Reports. Version 1.4  
([http://www.nceep.net/business/EEP\\_Mon\\_Rep\\_Temp\\_1.3\\_01-15-10.pdf](http://www.nceep.net/business/EEP_Mon_Rep_Temp_1.3_01-15-10.pdf))

U.S. Army Corps of Engineers, Wilmington District. 2003. Stream Mitigation Guidelines. North Carolina Division of Water Quality (DWQ), U.S. Environmental Protection Agency, Region IV (EPA), Natural Resources Conservation Service (NRCS) and the North Carolina Wildlife Resources Commission (WRC).



Appendix A  
Project Vicinity Map and Background Tables




Prepared For



**Restoration Site Vicinity**  
 Coddle Creek Tributary (Indian Run)  
 Monitoring Year 2 Cabarrus County, NC  
 March 2014 Project # 94 Figure 1





Prepared For



**USGS Concord SE Quadrangle**  
 Coddle Creek Tributary (Indian Run)  
 Monitoring Year 2 Cabarrus County, NC  
 March 2014 Project # 94 Figure 2



Table 1a. Project Components									
Coddle Creek Tributary (Indian Run) / 94									
Project Component or Reach ID	Existing Feet/Acres	Restoration Level	Approach	Footage or Acreage	Stationing	Mitigation Ratio	Mitigation Units	BMP Elements	Comment
Reach 1 - Upper	1275 lf	E (Level 1)	P3	1275 lf	15+00-26+26 & 26+46-27+95	1.5:1	850		Restored bankfull dimension within the existing channel, utilized a partial floodplain bench to restore floodprone conditions, and enhanced existing pattern and profile.
Reach 1 - Upper	20 lf	E (Level 1)	P3	20 lf	26+26-26+46	3:1	7		Restored bankfull dimension within the existing channel, utilized a partial floodplain bench to restore floodprone conditions, and enhanced existing pattern and profile.
Reach 1 - Upper	415 lf	P		415 lf	07+52-09+10 & 09+34-11+72 & 14+45-14+64	10:1	42		Preserved channel in its existing condition within the conservation easement.
Reach 1 - Upper	327 lf	P		297 lf*	09+10-9+34 & 11+72-14+45	20:1	15		Preserved channel in its existing condition within the utility easement. *30 feet of sanitary sewer easement will not receive mitigation credits
Reach 2 - Lower	735 lf	R	P2	975 lf	10+00-19+75	1:1	975		Fully restored pattern, dimension and profile, excavated a new channel within an adjoining floodplain bench to restore floodplain conditions.
Reach 2 - Lower	434 lf	P		434 lf	21+72-23+58 & 24+45-26+93	20:1	22		Preserved channel in its existing condition within the utility easement.
Reach 2 - Lower	394 lf	P		394 lf	19+75-21+72 & 23+58-24+45 & 26+93-28+03	10:1	39		Preserved channel in its existing condition within the conservation easement.

**Table 1b. Component Summations  
Coddle Creek Tributary (Indian Run) / 94**

Restoration Level	Stream (lf)	Stream Mitigation Units (lf)	Riparian Wetland (Ac)		Planted Area (Ac)	Potential Buffer Area (Ac)	Total Conservation Area (Ac)	BMP
			Riverine	Non-Riverine				
Restoration (Lower)	975	975			4.21	2.58	10.11	
Enhancement (Upper)	1295	857			4.30	3.59	9.50	
Preservation	1540	118				1.89		
<b>Totals (Feet/Acres)</b>	<b>3,810</b>				<b>8.51</b>	<b>8.06</b>	<b>19.61</b>	
<b>MU Totals</b>		<b>1,949</b>						

**Table 2. Project Activity and Reporting History  
Coddle Creek Tributary (Indian Run) / 94**

Elapsed Time Since Grading Complete: 2 yrs 8 months

Elapsed Time Since Planting Complete: 2 yrs 8 Months

Number of Reporting Years: 2

Activity or Deliverable	Data Collection	Completion or
	Complete	Delivery
Restoration Plan	Jun-07	Aug-07
Final Design – Construction Plans	Jun-07	Jul-09
Construction/Grading	NA	Mar-11
Planting	NA	Mar-11
Final Inspection	NA	Mar-11
Monitoring – baseline)	May-11	Aug-11
Year 1 Monitoring	5/29/2012 - 5/30/2012	Sep-12
Year 2 Monitoring	Nov-13	Mar-14
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		



**Table 3. Project Contacts Table  
Coddle Creek Tributary (Indian Run) / 94**

<b>Designer</b>	HDR Engineering Inc. of the Carolinas 3733 National Drive, Suite 207, Raleigh, NC 27612
Primary project design POC	Jonathan Henderson, PE (919) 785-1118
<b>Construction Contractor</b>	Land Mechanic Designs, Inc. 126 Circle G Lane, Willow Spring, NC 27592
Construction contractor POC	Lloyd Glover, (919) 639-6132
<b>Survey Contractor</b>	Stewart Proctor Pllc 319 Chapanoke Road #106, Raleigh, NC 27603
Survey contractor POC	Herb Proctor, (919) 799-1855
<b>Planting Contractor</b>	HARP, Inc. 301 McCullough Drive, 4th Floor, Charlotte, NC 28262
Planting contractor POC	Alan Peoples, (704) 841-2841
<b>Seeding Contractor</b>	Land Mechanic Designs, Inc. 126 Circle G Lane, Willow Spring, NC 27592
Contractor point of contact	Lloyd Glover, (919) 639-6132
<b>Seed Mix Sources</b>	Green Resource, Charlotte, NC Phone: (704) 927-3100
<b>Nursery Stock Suppliers</b>	Cure Nursery, Pittsboro, NC - (919) 542-6186 ArborGen, Blenheim, SC - (843) 528-3203 Foggy Mountain Nursery llc, Creston, NC - (336) 384-5323 Habitat and Restoration Plants, Lexington, NC - (336) 362-6776 NC Division of Forest Resources, Greensboro, NC - (919) 731-7988
<b>Monitoring Performers - Baseline &amp; Year 1</b>	HDR Engineering Inc. of the Carolinas 3733 National Drive, Suite 207, Raleigh, NC 27612
<b>Monitoring Performers - Year 2</b>	SEPI Engineering & Construction, Inc. 1025 Wade Avenue, Raleigh, NC 27605
Stream Monitoring POC	Phil Beach, PWS (919) 787-9977
Vegetation Monitoring POC	Kim Hamlin, Project Scientist (919) 787-9977

Table 4. Project Attribute Table Coddle Creek Tributary (Indian Run) / 94		
Project County	Cabarrus	
Physiographic Region	Piedmont	
Ecoregion	Southern Outer Piedmont	
Project River Basin	Yadkin / Pee Dee	
USGS HUC for Project (14 digit)	3040105020010	
NCDWQ Sub-basin for Project	03 - 07 - 11	
Within extent of EEP Watershed Plan?	Upper Rocky River	
WRC Hab Class (Warm, Cool, Cold)	Warm	
% of project easement fenced or demarcated	100% marked with EEP easement signage	
Beaver activity observed during design phase?	No	
Restoration Component Attribute Table		
	UPPER	LOWER
Drainage area (ac)	1.5	
Stream order	2nd	
Restored length (feet)	1295	975
Perennial or Intermittent	Per	
Watershed type (Rural, Urban, Developing etc.)	Devel.	
Watershed LULC Distribution (e.g.)		
Medium Density Residential	11	
Low Density Residential / Open Fields/ Lawns	34	
Forested	52	
Watershed impervious cover (%)	3	
NCDWQ AU/Index number	-	
NCDWQ classification	C	
303d listed?	No	
Upstream of a 303d listed segment?	Yes	
Reasons for 303d listing or stressor	Bio. Integ.	Turbidity
Total acreage of easement	9.5	10.11
Total vegetated acreage within the easement	9.5	10.11
Total planted acreage as part of the restoration	4.3	4.21
Rosgen classification of pre-existing	Imp. C4	Ditch
Rosgen classification of As-built	C4	C4
Valley type	VIII	VIII
Valley slope	0.63%	0.61%
Valley side slope range (e.g. 2-3.%)	-	-
Valley toe slope range (e.g. 2-3.%)	-	-
Cowardin classification	NA	
Trout waters designation	No	
Species of concern, endangered etc.? (Y/N)	No	
Dominant soil series and characteristics		
Series	Chewacla	
Depth	U	U
Clay%	U	U
K	U	U
T	U	U





Appendix B  
Visual Assessment Data




	Crest Gauge		<b>Problem Locations</b>
	Photo Points		<b>Vegetation Condition</b>
	Vegetation Monitoring Plots		
	Easement Boundary		<b>Stream Condition</b>
	Cross Sections		
	As-Built		
	Existing Stream Centerline		
	Public Utility Easement		
	Sewer Easement		
	Fiber Optic Easement		






Crest Gauge	<b>Problem Locations</b>
Photo Points	Beaver Dam
Vegetation Monitoring Plots	<b>Vegetation Condition</b>
Easement Boundary	Bare Area
Cross Sections	Invasive Area of Concern
As-Built	Low Stem Density Area
Existing Stream Centerline	<b>Stream Condition</b>
Public Utility Easement	Aggradation
Sewer Easement	Area of Cattails
Fiber Optic Easement	Bank Erosion
	Bar Formation





0 125 250 500 Feet



Channel Structures	Structures Condition	
Log Vane	Not Assessed/Missing	As-Built
Rock Cross Vane	Failing	Existing Stream Centerline
Rootwad	Stressed	Easement Boundary
	Fair	Public Utility Easement
	Stable	Sewer Easement
		Fiber Optic Easement



Table 5a  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Upper Reach  
 1295

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			2	34	97%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	11	11			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	15	15					
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	15	15			100%			
		1. Thalweg centering at upstream of meander bend (Run)	15	15			100%			
		2. Thalweg centering at downstream of meander (Glide)	15	15			100%			
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	83	97%	2	83	100%
		Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	2. Undercut	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
	3. Mass Wasting				0	0	100%	0	0	100%
<b>Totals</b>					2	83	97%	2	83	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	14	14			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	8	8			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	14	14			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	13	13			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	13	13			100%			

Table 5b  
 Reach ID  
 Assessed Length

**Visual Stream Morphology Stability Assessment**  
 Lower Reach  
 975

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	11	99%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	6	6			100%			
		3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	6	7					
	4. Thalweg Position	2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	7	7			100%			
		1. Thalweg centering at upstream of meander bend (Run)	7	7			100%			
		2. Thalweg centering at downstream of meander (Glide)	7	7			100%			
<b>Totals</b>										
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			1	10	99%	0	0	99%
<b>Totals</b>										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	9	9			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	9	9			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	9	9			100%			
	4. Habitat	Pool forming structures maintaining - Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	8	9			89%			

\*Riffles were not supplied with coarse substrate in the as-built condition. Aside from minor aggradation, riffles remain stable.

**Table 6** **Vegetation Condition Assessment**  
**Planted Acreage<sup>1</sup>** **8.51**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.027	Pattern and Color	3	0.18	2.1%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0	Pattern and Color	2	0.55	6.5%
<b>Total</b>				<b>5</b>	<b>0.73</b>	<b>8.6%</b>
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0	Pattern and Color	0	0.00	0.0%
<b>Cumulative Total</b>				<b>5</b>	<b>0.73</b>	<b>8.6%</b>

**Easement Acreage<sup>2</sup>** **19.61**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern <sup>4</sup>	Areas or points (if too small to render as polygons at map scale).	0	Pattern and Color	1	0.01	0.1%
5. Easement Encroachment Areas <sup>3</sup>	Areas or points (if too small to render as polygons at map scale).	none	Pattern and Color	0	0.00	0.0%

<sup>1</sup> = Enter the planted acreage within the easement. This number is calculated as the easement acreage minus any existing mature tree stands that were not subject to supplemental planting of the understory, the channel acreage, crossings or any other elements not directly planted as part of the project effort.

<sup>2</sup> = The acreage within the easement boundaries.

<sup>3</sup> = Encroachment may occur within or outside of planted areas and will therefore be calculated against the overall easement acreage. In the event a polygon is cataloged into items 1, 2 or 3 in the table and is the result of encroachment, the associated acreage should be tallied in the relevant item (i.e., item 1, 2 or 3) as well as a parallel tally in item 5.

<sup>4</sup> = Invasives may occur in or out of planted areas, but still within the easement and will therefore be calculated against the overall easement acreage. Invasives of concern/interest are listed below. The list of high concern species are those with the potential to directly outcompete native, young, woody stems in the short-term (e.g. monitoring period or shortly thereafter) or affect the community structure for existing, more established tree/shrub stands over timeframes that are slightly longer (e.g. 1-2 decades). The low/moderate concern group are those species that generally do not have this capacity over the timeframes discussed and therefore are not expected to be mapped with regularity, but can be mapped, if in the judgement of the observer their coverage, density or distribution is suppressing the viability, density, or growth of planted woody stems. Decisions as to whether remediation will be needed are based on the integration of risk factors by EEP such as species present, their coverage, distribution relative to native biomass, and the practicality of treatment. For example, even modest amounts of Kudzu or Japanese Knotweed early in the projects history will warrant control, but potentially large coverages of Microstegium in the herb layer will not likely trigger control because of the limited capacities to impact tree/shrub layers within the timeframes discussed and the potential impacts of treating extensive amounts of ground cover. Those species with the "watch list" designator in gray shade are of interest as well, but have yet to be observed across the state with any frequency. Those in *red italics* are of particular interest given their extreme risk/threat level for mapping as points where *isolated* specimens are found, particularly early in a projects monitoring history. However, areas of discreet, dense patches will of course be mapped as polygons. The symbology scheme below was one that was found to be helpful for symbolizing invasives polygons, particularly for situations where the condition for an area is somewhere between isolated specimens and dense, discreet patches. In any case, the point or polygon/area feature can be symbolized to describe things like high or low concern and species can be listed as a map inset, in legend items if the number of species are limited or in the narrative section of the executive summary.





Photo Station 1 Downstream (Year 2)



Photo Station 1 Upstream (Year 2)



Photo Station 2 Downstream (Year 2)



Photo Station 2 Upstream (Year 2)



Photo Station 3 Downstream (Year 2)



Photo Station 3 Upstream (Year 2)



Photo Station 4 Downstream (Year 2)



Photo Station 4 Upstream (Year 2)



Photo Station 5 Downstream (Year 2)



Photo Station 5 Upstream (Year 2)



Photo Station 6 Downstream (Year 2)



Photo Station 6 Upstream (Year 2)



Photo Station 7 Downstream (Year 2)



Photo Station 7 Upstream (Year 2)



Photo Station 8 Downstream (Year 2)



Photo Station 8 Upstream (Year 2)





Photo Station 9 Downstream (Year 2)



Photo Station 9 Upstream (Year 2)



Photo Station 10 Downstream (Year 2)



Photo Station 10 Upstream (Year 2)



Photo Station 11 Downstream (Year 2)



Photo Station 11 Upstream (Year 2)



Photo Station 12 Downstream (Year 2)



Photo Station 12 Upstream (Year 2)



Photo Station 13 Downstream (Year 2)



Photo Station 13 Upstream (Year 2)



Photo Station 14 Downstream (Year 2)



Photo Station 14 Upstream (Year 2)



Photo Station 15 Downstream (Year 2)



Photo Station 15 Upstream (Year 2)



Photo Station 16 Downstream (Year 2)



Photo Station 16 Upstream (Year 2)





Photo Station 17 Downstream (Year 2)



Photo Station 17 Upstream (Year 2)



Photo Station 18 Downstream (Year 2)



Photo Station 18 Upstream (Year 2)



Photo Station 19 Downstream (Year 2)



Photo Station 19 Upstream (Year 2)



Photo Station 20 Downstream (Year 2)



Photo Station 20 Upstream (Year 2)



Photo Station 21 Downstream (Year 2)



Photo Station 21 Upstream (Year 2)



Photo Station 22 Downstream (Year 2)



Photo Station 22 Upstream (Year 2)



Photo Station 23 Downstream (Year 2)



Photo Station 23 Upstream (Year 2)



Vegetation Plot 1 – 5m x 20m (11/06/2013 Year 2 of 5)



Vegetation Plot 2 – 10m x 10m (11/06/2013 Year 2 of 5)





Vegetation Plot 3 – 10m x 10m (11/06/2013 Year 2 of 5)



Vegetation Plot 4 – 5m x 20m (11/06/2013 Year 2 of 5)



Vegetation Plot 5 – 5m x 20m (11/06/2013 Year 2 of 5)



Vegetation Plot 6 – 10m x 10m (11/06/2013 Year 2 of 5)



Vegetation Plot 7 – 10m x 10m (11/05/2013 Year 2 of 5)



Vegetation Plot 8 – 10m x 10m (11/05/2013 Year 2 of 5)



Vegetation Plot 9 – 10m x 10m (11/05/2013 Year 2 of 5)



Vegetation Plot 10 – 10m x 10m (11/05/2013 Year 2 of 5)



Vegetation Plot 11 – 10m x 10m (11/05/2013 Year 2 of 5)

Appendix C  
Vegetation Plot Data

Table 7. Vegetation Plot Mitigation Success Summary		
Coddle Creek Tributary (Indian Run) / 94		
Plot	Planted Stems/Ac	Meeting Criteria
1	971.2	Yes
2	485.6	Yes
3	688	Yes
4	768.9	Yes
5	768.9	Yes
6	849.8	Yes
7	364.2	Yes
8	323.7	Yes
9	445.2	Yes
10	647.5	Yes
11	485.6	Yes

**Table 8. CVS Vegetation Plot Metadata  
Coddle Creek Tributary (Indian Run) - 94**

<b>Report Prepared By</b>	Kim Hamlin
<b>Date Prepared</b>	1/20/2014 13:52
<b>database name</b>	cvs-eep-entrytool-v2.2.7_2012_from_hdr_20131219.mdb
<b>database location</b>	G:\Environmental\NCEEP Coddle Creek SMS
<b>computer name</b>	W93
<b>file size</b>	39059456
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	94
<b>project Name</b>	Indian Run Tributary to Coddle Creek
<b>Description</b>	Stream Restoration
<b>River Basin</b>	Yadkin-Pee Dee
<b>length(ft)</b>	2270
<b>stream-to-edge width (ft)</b>	100
<b>area (sq m)</b>	42173.71
<b>Required Plots (calculated)</b>	11
<b>Sampled Plots</b>	0



Table 9. Planted and Total Stem Counts (Species by Plot with Annual Means)  
 EEP Project Code 94. Project Name: Indian Run Tributary to Coddie Creek

Scientific Name	Common Name	Species Type	Current Plot Data (MY2013 2013)												Annual Means																					
			094-HDR-0001		094-HDR-0002		094-HDR-0003		094-HDR-0004		094-HDR-0005		094-HDR-0006		094-HDR-0007		094-HDR-0008		094-HDR-0009		094-HDR-0010		094-HDR-0011		MY2013 (2013)		MY2012 (2012)		MY2011 (2011)							
			PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all	PnoLS	P-all				
Acer negundo	boxelder	Tree																																		
Acer rubrum	red maple	Tree	8	8	8	3	3	3	2	2	2			5	5	5	4	4	5	1	1	1														
Alnus serrulata	hazel alder	Shrub	5	5	5									5	5	5	2	2	3	5	5	5														
Baccharis halimifolia	eastern baccharis	Shrub				3																														
Betula nigra	River Birch	Tree			800			1		29				3	3	3	3	3	3																	
Callicarpa americana	American beautyberry	Shrub							3	3	3	1	1	1	1	1	1																			
Calycanthus floridus	eastern sweetshrub	Shrub						1	1	1																										
Celtis laevigata	hackberry	Tree																																		
Cornus anomam	silky dogwood	Shrub	1	1	1	3	3	3					8	8	8																					
Diospyros virginiana	common persimmon	Tree							2	2	2					1	1	1																		
Fraxinus pennsylvanica	green ash	Tree	5	5	5	4	4	4	7	7	7	2	2	2	2	2	2																			
Juglans nigra	black walnut	Tree												1	1	1																				
Ligustrum sinense	Chinese privet	Scotic																																		
Liquidambar styraciflu	sweetgum	Tree														5																				
Morella cerifera	wax myrtle	Shrub																																		
Nyssa sylvatica	blackgum	Tree	1	1	1				2	2	2																									
Pinus taeda	loblolly pine	Tree																																		
Platanus occidentalis	American sycamore	Tree			40			34			31			480		80			14											679		1536				
Populus deltoides	eastern cottonwood	Tree			35			4			2			11		4			3			48						41		17		9	662			
Quercus lyrata	overcup oak	Tree						1																						1	1	1	2			
Quercus nigra	water oak	Tree						1																							6	6	6			
Quercus phellos	willow oak	Tree	4	4	4	2	2	2	2	2	2	3	3	3	1	1	1												3	3	3	16	16	16		
Salix nigra	black willow	Tree			2																															
Sambucus canadensis	Common Elderberry	Shrub																																		
Ulmus	elm	Tree																																		
Ulmus rubra	slippery elm	Tree																																		
	Stem count		24	24	909	12	12	53	17	17	84	19	19	520	18	19	121	20	21	89	9	9	59	8	8	8	11	11	52	16	16	40	12	12	27	
	size (ares)																																			
	size (ACRES)				0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.27	0.27
	Species count		6	6	10	4	4	5	7	7	11	6	6	10	7	8	11	10	11	18	4	4	5	2	2	4	4	5	6	6	8	4	4	5	16	16
	Stems per Acre		871.2	871.2	16541	485.6	485.6	2145	688	688	3399	768.9	768.9	21041	728.4	768.9	4897	809.4	849.8	3602	354.2	354.2	2307	323.7	323.7	323.7	445.2	445.2	2104	647.5	647.5	1619	485.6	485.6	1093	

Appendix D  
Stream Survey Data

Station	Elevation
0	547.69
1	547.45
3	547.24
5	546.72
6	546.3
7.5	545.33
9	544.04
10.5	543.79
12	543.3
14	542.85
16.5	542.5
18	542.58
20	542.62
23	542.36
24	542.02
25	541.43
25.5	541.09
27	540.98
29	541.04
31	541.03
33	541.17
34.5	541.18
35.5	541.35
36.5	541.64
37.5	542.24
39.5	542.66
42	542.65
47	542.7
50	542.68
55	542.65
60	542.94
65	542.92
70	543.16
75	543.05
80	543.25
85	543.24
90	543.55
95	543.68
96.5	544
99	544.67
101.5	545.14
103	545.5
107	546.14
110	546.5
112.5	547.18


Reach	Indian Run, Upper Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-1, Riffle, Upper Reach, 18+40
Drainage Area (Sq Mi)	1.5
Date	11/6/2013
Observers	H. Anthony, P. Beach, C. Flowers, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	542.62
Bankfull Cross Sectional Area, ft <sup>2</sup>	27.3
Bankfull Width, ft	16
Max Depth at Bankfull, ft	2.16
Mean Depth at Bankfull, ft	1.71
Width/Depth Ratio	9.38
Flood Prone Width, ft	91
Flood Prone Area Elevation	544.78
Entrenchment Ratio	5.69
Bank Height Ratio	1.16



Stream Type C4

Sta. 18+40 Looking Downstream



Station	Elevation
0.5	547.91
1.35	547.87
8.14	544.54
11.96	542.38
14.08	541.9
15.56	541.72
19.18	541.39
21.04	540.33
21.66	537.96
24.54	537.68
26.17	537.95
27.04	538.27
28.11	538.43
29.14	539.04
30.86	540.23
31.98	540.54
32.47	540.76
34.61	540.34
37.03	540.3
41.12	540.69
42.48	541.11
42.6	541.05
44.4	541.21
49.33	541.2
53.05	541.64
61.16	541.85
69.12	543.49
82.79	547.91
85.52	548.23


Reach	Indian Run, Upper Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-2, Pool, Upper Reach, 20+62
Drainage Area (Sq Mi)	1.5
Date	11/6/2013
Observers	H. Anthony, P. Beach, C. Flowers, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	541.18
Bankfull Cross Sectional Area, ft <sup>2</sup>	41.97
Bankfull Width, ft	23
Max Depth at Bankfull, ft	3.5
Mean Depth at Bankfull, ft	1.82
Width/Depth Ratio	12.60
Flood Prone Width, ft	65
Flood Prone Area Elevation	544.68
Entrenchment Ratio	2.83
Bank Height Ratio	1



Stream Type C4

Sta. 20+62 Looking Downstream



Station	Elevation
1.46	545.01
3.91	544.81
4.91	544.38
7.04	543.92
9.8	543.4
17.09	539.75
19.14	539.71
20.33	539.37
21.43	538.92
26.21	537.61
27.5	537.4
28.48	537.14
28.85	537
29.21	537.01
29.97	537
30.27	537.08
31.32	537.02
33.17	537.76
33.93	537.9
36.04	538.05
38.49	537.75
39.93	537.55
43.09	539.08
47.58	539.31
51.86	541.05
59.02	544.3
61.47	545.61


Reach	Indian Run, Upper Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-3, Riffle, Upper Reach, 25+40
Drainage Area (Sq Mi)	1.5
Date	11/6/2013
Observers	H. Anthony, P. Beach, C. Flowers, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	539.00
Bankfull Cross Sectional Area, ft <sup>2</sup>	24.53
Bankfull Width, ft	21.66
Max Depth at Bankfull, ft	2
Mean Depth at Bankfull, ft	1.13
Width/Depth Ratio	19.13
Flood Prone Width, ft	36.9
Flood Prone Area Elevation	541
Entrenchment Ratio	1.70
Bank Height Ratio	1.04



Stream Type C4

Sta. 25+40 Looking Downstream



Station	Elevation
0.66	545.28
1.31	545.23
3.96	543.93
6.8	542.62
8.95	541.99
11.44	540.9
14.26	539.98
16.82	539.7
18.98	539.44
20.87	538.7
23.16	537.41
24.41	537.09
26.21	537.12
26.56	536.79
27.47	535.71
28.36	535.61
30.96	536.06
31.96	537.54
33.53	537.78
39.34	538.16
41.22	538.06
43.2	537.98
44.76	538.32
45.76	538.47
47.86	538.46
50.21	538.64
54.09	538.94
56.65	539.92
61.14	542.29
68.1	545.34


Reach	Indian Run, Upper Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-4, Pool, Upper Reach, 25+92
Drainage Area (Sq Mi)	1.5
Date	11/6/2013
Observers	H. Anthony, P. Beach, C. Flowers, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	538.77
Bankfull Cross Sectional Area, ft <sup>2</sup>	30.99
Bankfull Width, ft	29.34
Max Depth at Bankfull, ft	3.16
Mean Depth at Bankfull, ft	1.06
Width/Depth Ratio	27.78
Flood Prone Width, ft	51.5
Flood Prone Area Elevation	541.93
Entrenchment Ratio	1.76
Bank Height Ratio	0.96



Stream Type C4

Sta. 25+92 Looking Downstream



Station	Elevation
0	541.61
2.23	541.25
11.79	539.29
22.97	537.19
31.19	536.09
35.89	536
41.82	535.96
48.23	535.89
60.55	536.02
80.93	536.24
99.37	536.47
103.6	536.02
107.16	536.01
108.12	536.26
110.77	536.54
113.94	536.52
115.35	536.01
116.72	535.8
119.6	535.85
121.18	535.62
122.25	535.45
123.85	535.6
125.63	535.53
127.88	535.33
130.29	535.19
131.64	535.39
133.02	535.9
133.84	536.1
136.58	535.97
140.74	535.95
145.89	536.06
151.24	536.07
154.62	536.43
157.34	536.92
162.27	538.27


Reach	Indian Run, Lower Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-5, Riffle, Lower Reach, 11+15
Drainage Area (Sq Mi)	1.5
Date	12/3/2013
Observers	P. Beach, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	536.34
Bankfull Cross Sectional Area, ft <sup>2</sup>	18
Bankfull Width, ft	18.49
Max Depth at Bankfull, ft	1.15
Mean Depth at Bankfull, ft	0.97
Width/Depth Ratio	18.99
Flood Prone Width, ft	138
Flood Prone Area Elevation	537.49
Entrenchment Ratio	7.46
Bank Height Ratio	0.79



Stream Type C4

Sta. 11+15 Looking Downstream



Station	Elevation
0.28	540.82
1.65	540.43
6.44	538.67
10.92	537.48
11.81	537.24
12.55	536.88
14.23	536.49
16.39	536.02
18.72	536
20.69	535.89
22.57	535.82
24.44	534.76
25.47	533.64
26.36	533.19
27.59	533.02
29.74	532.85
31.67	532.88
33.47	532.94
34.27	533.94
36.44	534.74
38.6	535
40.3	535.32
45.61	535.57
55.82	535.76
64.99	535.68
72.18	535.5
74.1	535.68
77.91	535.77
84.49	535.82
99.95	535.82
102.29	536.43
113.4	539.84
114.95	540


Reach	Indian Run, Lower Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-6, Pool, Lower Reach, 13+10
Drainage Area (Sq Mi)	1.5
Date	12/3/2013
Observers	P. Beach, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	535.56
Bankfull Cross Sectional Area, ft <sup>2</sup>	34.9
Bankfull Width, ft	22.11
Max Depth at Bankfull, ft	2.71
Mean Depth at Bankfull, ft	1.58
Width/Depth Ratio	14.01
Flood Prone Width, ft	100.4
Flood Prone Area Elevation	538.27
Entrenchment Ratio	4.54
Bank Height Ratio	1



Stream Type C4

Sta. 13+10 Looking Downstream





Station	Elevation
0	539.42
1.41	539.27
2.4	538.97
9.05	535
11.37	534.75
14	534.62
15.8	534.45
16.66	534
17.32	533.56
18.03	533.21
18.52	532.95
19.14	531.54
20.61	531.51
22.45	531.79
23.94	532.18
26.22	533.12
28.73	533.29
31.97	533.43
34.53	533.76
37.46	534.07
45.01	534.7
61.7	534.48
74.43	534.45
78.83	534.52
87.28	534.69
90.59	534.99
98.78	537.09
102.78	538.57
104.35	539.03
105.75	539.12


Reach	Indian Run, Lower Reach
River Basin	Yadkin/Pee Dee
Cross Section ID	XSC-7, Pool, Lower Reach, 15+89
Drainage Area (Sq Mi)	1.5
Date	12/3/2013
Observers	P. Beach, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	534.62
Bankfull Cross Sectional Area, ft <sup>2</sup>	37.17
Bankfull Width, ft	31.01
Max Depth at Bankfull, ft	3.11
Mean Depth at Bankfull, ft	1.20
Width/Depth Ratio	25.87
Flood Prone Width, ft	96
Flood Prone Area Elevation	537.73
Entrenchment Ratio	3.10
Bank Height Ratio	1.03



Stream Type C4

Sta. 15+89 Looking Downstream



Station	Elevation
0.3	538.64
3.62	538.19
5.97	537.89
10.26	537.21
14.4	536.24
17.77	535.58
20.5	534.99
24.53	534.83
31.4	534.8
39.68	534.55
45.38	534.73
53.62	534.1
58.75	534.4
61.72	534.34
64.48	533.02
66.5	532.18
67.83	532.31
68.92	532.35
69.9	533.07
70.77	533.08
71.74	533.01
72.62	533.03
73.64	533.24
74.66	533.41
75.91	533.72
77.78	534.13
80.5	534.7
86.7	534.96
89.97	535.02
102.41	534.89
110.22	534.99
115.19	535.77
120.13	536.91
123.57	537.62
128.02	538.61
132.2	539.44


<b>Reach</b>	Indian Run, Lower Reach
<b>River Basin</b>	Yadkin/Pee Dee
<b>Cross Section ID</b>	XSC-8, Riffle, Lower Reach, 16+50
<b>Drainage Area (Sq Mi)</b>	1.5
<b>Date</b>	12/18/2013
<b>Observers</b>	H. Anthony, K. Hamlin

SUMMARY DATA	
Baseline Bankfull Datum, ft	534.36
Bankfull Cross Sectional Area, ft <sup>2</sup>	19.72
Bankfull Width, ft	16.78
Max Depth at Bankfull, ft	2.18
Mean Depth at Bankfull, ft	1.18
Width/Depth Ratio	14.28
Flood Prone Width, ft	89.5
Flood Prone Area Elevation	536.54
Entrenchment Ratio	5.33
Bank Height Ratio	0.99




Stream Type C4

Sta. 16+50 Looking Upstream




\*The pins for XS8 were not located in the field. The location of the cross section for MY2 is approximate.

### Coddle Creek (Indian Run) Upper Reach - Longitudinal Profile



### Coddle Creek Tributary (Indian Run) Lower Reach - Longitudinal Profile



Indian Run - UR - XS1 Riffle Pebble Count


Location: STA 18+40

Inches	Particle	Millimeters		Count	% Total	% Cum.
	Silt/Clay	<0.062	S A N D	4	4	4
	Very Fine	0.062-0.125		0	0	4
	Fine	0.125-0.25		0	0	4
	Medium	0.25-0.50		0	0	4
	Coarse	0.50-1.0		0	0	4
0.04-0.08	Very Coarse	1.0-2		9	9	13
0.08-0.16	Very Fine	2-4	G R A V E L	7	7	20
0.16-0.22	Fine	4-5.7		3	3	23
0.22-0.31	Fine	5.7-8		3	3	25
0.31-0.44	Medium	8-11.3		10	10	35
0.44-0.63	Medium	11.3-16		7	7	42
0.63-0.89	Coarse	16-22.6		16	16	58
0.89-1.26	Coarse	22.6-32		12	12	70
1.26-1.77	Very Coarse	32-45		9	9	78
1.77-2.5	Very Coarse	45-64	11	11	89	
2.5-3.5	Small	64-90	C O B B L E	4	4	93
3.5-5.0	Small	90-128		4	4	97
5.0-7.1	Medium	128-180		1	1	98
7.1-10.1	Large	180-256		0	0	98
10.1-14.3	Small	256-362	B O U L D E R	0	0	98
14.3-20	Small	362-512		0	0	98
20-40	Medium	512-1024		0	0	98
40-80	Large	1024-2048		0	0	98
	Bedrock	Bedrock	Bedrock	2	2	100
<b>Total Counted</b>				102		

Summary Data	
D50	19
D84	55
D95	100

### Pebble Count - XSC1 - Riffle

■ Baseline 
 ■ MY01 
 ■ MY02 
 — Baseline 
 — MY01 
 — MY02




Indian Run -UR - XS3 Riffle Pebble Count

Location: STA 25+40

Inches	Particle	Millimeters		Count	% Total	% Cum.
	Silt/Clay	<0.062	S A N D	23	23	23
	Very Fine	0.062-0.125		0	0	23
	Fine	0.125-0.25		0	0	23
	Medium	0.25-0.50		0	0	23
	Coarse	0.50-1.0		0	0	23
0.04-0.08	Very Coarse	1.0-2		5	5	28
0.08-0.16	Very Fine	2-4	G R A V E L	6	6	34
0.16-0.22	Fine	4-5.7		5	5	39
0.22-0.31	Fine	5.7-8		8	8	47
0.31-0.44	Medium	8-11.3		20	20	67
0.44-0.63	Medium	11.3-16		9	9	76
0.63-0.89	Coarse	16-22.6		11	11	87
0.89-1.26	Coarse	22.6-32		6	6	93
1.26-1.77	Very Coarse	32-45		4	4	97
1.77-2.5	Very Coarse	45-64	0	0	97	
2.5-3.5	Small	64-90	C O B B L E	2	2	99
3.5-5.0	Small	90-128		1	1	100
5.0-7.1	Medium	128-180		0	0	100
7.1-10.1	Large	180-256		0	0	100
10.1-14.3	Small	256-362	B O U L D E R	0	0	100
14.3-20	Small	362-512		0	0	100
20-40	Medium	512-1024		0	0	100
40-80	Large	1024-2048		0	0	100
	Bedrock	Bedrock	Bedrock	0	0	100
<b>Total Counted</b>				100		

Summary Data	
D50	8.5
D84	21
D95	36

### Pebble Count - XSC3 - Riffle






Indian Run - LR - XS5 Riffle Pebble Count

Location: STA 11+15

Inches	Particle	Millimeters		Count	% Total	% Cum.
	Silt/Clay	<0.062	S A N D	4	4	4
	Very Fine	0.062-0.125		0	0	4
	Fine	0.125-0.25		0	0	4
	Medium	0.25-0.50		0	0	4
	Coarse	0.50-1.0		0	0	4
0.04-0.08	Very Coarse	1.0-2		4	4	8
0.08-0.16	Very Fine	2-4	G R A V E L	2	2	10
0.16-0.22	Fine	4-5.7		2	2	12
0.22-0.31	Fine	5.7-8		3	3	15
0.31-0.44	Medium	8-11.3		11	11	26
0.44-0.63	Medium	11.3-16		20	20	46
0.63-0.89	Coarse	16-22.6		19	19	65
0.89-1.26	Coarse	22.6-32		22	22	87
1.26-1.77	Very Coarse	32-45		9	9	96
1.77-2.5	Very Coarse	45-64		2	2	98
2.5-3.5	Small	64-90	C O B B L E	1	1	99
3.5-5.0	Small	90-128		1	1	100
5.0-7.1	Medium	128-180		0	0	100
7.1-10.1	Large	180-256		0	0	100
10.1-14.3	Small	256-362	B O U L D E R	0	0	100
14.3-20	Small	362-512		0	0	100
20-40	Medium	512-1024		0	0	100
40-80	Large	1024-2048		0	0	100
	Bedrock	Bedrock	Bedrock	0	0	100
<b>Total Counted</b>				100		

Summary Data	
D50	17
D84	30
D95	42

### Pebble Count - XSC5 - Riffle



Indian Run - LR - XS8 Riffle Pebble Count

Location: STA 16+50

Inches	Particle	Millimeters		Count	% Total	% Cum.
	Silt/Clay	<0.062	S A N D	68	68	68
	Very Fine	0.062-0.125		0	0	68
	Fine	0.125-0.25		27	27	95
	Medium	0.25-0.50		0	0	95
	Coarse	0.50-1.0		1	1	96
0.04-0.08	Very Coarse	1.0-2		0	0	96
0.08-0.16	Very Fine	2-4	G R A V E L	0	0	96
0.16-0.22	Fine	4-5.7		0	0	96
0.22-0.31	Fine	5.7-8		1	1	97
0.31-0.44	Medium	8-11.3		1	1	98
0.44-0.63	Medium	11.3-16		2	2	100
0.63-0.89	Coarse	16-22.6		0	0	100
0.89-1.26	Coarse	22.6-32		0	0	100
1.26-1.77	Very Coarse	32-45		0	0	100
1.77-2.5	Very Coarse	45-64		0	0	100
2.5-3.5	Small	64-90		C O B B L E	0	0
3.5-5.0	Small	90-128	0		0	100
5.0-7.1	Medium	128-180	0		0	100
7.1-10.1	Large	180-256	0		0	100
10.1-14.3	Small	256-362	B O U L D E R	0	0	100
14.3-20	Small	362-512		0	0	100
20-40	Medium	512-1024		0	0	100
40-80	Large	1024-2048		0	0	100
	Bedrock	Bedrock	Bedrock	0	0	100
<b>Total Counted</b>				100		

Summary Data	
D50	0.062
D84	0.19
D95	0.25

### Pebble Count - XSC8 - Riffle

■ Baseline ■ MY01 ■ MY02 — Baseline — MY01 — MY02




Table 10a. Baseline Stream Data Summary  
Coddle Creek Tributary (Indian Run) / 94 - Segment/Reach: Upper (1295 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)							20.0				8.0			9.2				20.0		19.3	20.1		20.8		2
Floodprone Width (ft)							53.7				20.0			92.0				35.0		35.4	62.1		88.7		2
Bankfull Mean Depth (ft)							3.1				1.2			1.5				1.6		1.0	1.2		1.4		2
<sup>1</sup> Bankfull Max Depth (ft)							4.6				1.3			1.9				1.8		1.6	1.9		2.1		2
Bankfull Cross Sectional Area (ft <sup>2</sup> )							61.3				11.3			12.3				29.3		19.9	24.7		29.5		2
Width/Depth Ratio							6.5				5.3			7.5				12.0		14.7	16.8		18.8		2
Entrenchment Ratio							2.7				2.5			10.0				1.8		1.7	3.2		4.6		2
<sup>1</sup> Bank Height Ratio											1.6			1.7				1.0		1.0	1.0		1.0		2
<b>Profile</b>																									
Riffle Length (ft)							11.5													11.0	27.9	24.5	62.0	16.2	8
Riffle Slope (ft/ft)							0.027				0.017			0.033				0.0117		0.006	0.013	0.011	0.031	0.008	8
Pool Length (ft)							40				10.8			14.0						18.0	31.6	30.0	55.0	12.2	7
Pool Max depth (ft)							4.79				2.0			2.7				2.85		2.6	3.3	3.3	3.8	0.5	6
Pool Spacing (ft)							10				4.4			47.2			52.0		101.0	47.0	91.4	91.0	126.0	25.4	7
<b>Pattern</b>																									
Channel Beltwidth (ft)							130.0				20.0			69.0			50.0		173.0	50.0	55.6	54.0	67.0	6.7	5
Radius of Curvature (ft)							25.0				6.0			37.0			20.0		60.0	30.0	44.9	50.0	65.0	9.0	16
Rc:Bankfull width (ft/ft)							1.3				0.7			4.6			0.7		4.6	1.6	2.2		3.1		
Meander Wavelength (ft)							115.0				48.0			85.0			104.0		213.0	135.0	168.4	171.5	208.0	21.3	8
Meander Width Ratio							5.8				2.5			8.6			2.5		8.6	2.6	2.8		3.2		
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/ft <sup>2</sup>							0.53											0.47					0.42		
Max part size (mm) mobilized at bankfull							38.7											35.4					32.0		
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification							Impaired C4							C4				C4					C4		
Bankfull Velocity (fps)							5.4											3.49							
Bankfull Discharge (cfs)							328.4																		
Valley length (ft)							1638											1548					1122		
Channel Thalweg length (ft)							1900											1796					1295		
Sinuosity (ft)							1.16							1.3				1.16					1.15		
Water Surface Slope (Channel) (ft/ft)							0.0051							0.0061 - 0.0130				0.0047					0.0056		
BF slope (ft/ft)							0.0051											0.0047					0.0057		
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

Table 10b. Baseline Stream Data Summary  
Coddle Creek Tributary (Indian Run) / 94 - Segment/Reach: Lower (975 feet)

Parameter	Gauge <sup>2</sup>	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Mean	Med	Max	SD <sup>5</sup>	n	Min	Med	Max	Min	Mean	Med	Max	SD <sup>5</sup>	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)							20.0				8.0			9.2				20.0		20.4	21.7		22.9		2
Floodprone Width (ft)							75.0				20.0			92.0				100.0		96.4	123.4		150.3		2
Bankfull Mean Depth (ft)							3.7				1.2			1.5				1.7		1.3	1.3		1.3		2
<sup>1</sup> Bankfull Max Depth (ft)							5.1				1.3			1.9				1.8		2.1	2.2		2.2		2
Bankfull Cross Sectional Area (ft <sup>2</sup> )							74.5				11.3			12.3				29.3		27.1	28.0		28.8		2
Width/Depth Ratio							5.4				5.3			7.5				12.0		15.3	16.8		18.2		2
Entrenchment Ratio							3.8				2.5			10.0				5.0		4.7	5.7		6.6		2
<sup>1</sup> Bank Height Ratio											1.6			1.7				1.1		1.0	1.0		1.0		2
<b>Profile</b>																									
Riffle Length (ft)							6.0													18.0	32.0	31.0	48.0	12.3	5
Riffle Slope (ft/ft)							0.035				0.017			0.033				0.0114		0.0057	0.0090	0.0076	0.0150	0.0042	4
Pool Length (ft)							81.0				10.8			14.0						14.0	47.4	35.0	48.0	30.5	7
Pool Max depth (ft)							5.8				2.0			2.7				2.85		2.4	3.0	3.1	3.5	0.4	6
Pool Spacing (ft)							7.5				4.4			47.2			52		101	92.0	112.8	114.0	131.0	19.7	4
<b>Pattern</b>																									
Channel Beltwidth (ft)											20.0			69.0			50.0		173.0	67.0	77.2	75.0	89.0	9.1	5
Radius of Curvature (ft)											6.0			37.0			35.0		56.0	45.0	48.9	50.0	50.0	3.9	7
Rc:Bankfull width (ft/ft)											0.7			4.6			0.7		4.6	2.2	2.3		2.2		
Meander Wavelength (ft)											48.0			85.0			104.0		213.0	190.0	204.2	210.0	211.0	9.4	5
Meander Width Ratio											2.5			8.6			2.5		8.6	3.3	3.6		3.9		
<b>Transport parameters</b>																									
Reach Shear Stress (competency) lb/ft <sup>2</sup>							0.53											0.36					0.34		
Max part size (mm) mobilized at bankfull							38.7											27.3					25.4		
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification							Modified Channel							C4				C4					C4		
Bankfull Velocity (fps)							5.9											3.49							
Bankfull Discharge (cfs)							442.9																		
Valley length (ft)							1550											1550					763		
Channel Thalweg length (ft)							1700											1922					975		
Sinuosity (ft)							1.1							1.3				1.24					1.28		
Water Surface Slope (Channel) (ft/ft)							0.0052							0.0061 - 0.0130				0.0035					0.0042		
BF slope (ft/ft)							0.0052											0.0035					0.0042		
<sup>3</sup> Bankfull Floodplain Area (acres)																									
<sup>4</sup> % of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Shaded cells indicate that these will typically not be filled in.

1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile. 2 = For projects with a proximal USGS gauge in-line with the project reach (added bankfull verification - rare).

3. Utilizing survey data produce an estimate of the bankfull floodplain area in acres, which should be the area from the top of bank to the toe of the terrace riser/slope.

4 = Proportion of reach exhibiting banks that are eroding based on the visual survey for comparison to monitoring data; 5. Of value/needed only if the n exceeds 3

**Table 11a. Monitoring Data - Dimensional Morphology Summary (Dimensional Parameters – Cross Sections)**

**Coddle Creek Tributary (Indian Run) / 94 Segment/Reach: Upper (1295', CS's 1-4) and Lower (975', CS's 5-8)**

	Cross Section 1 (Riffle)							Cross Section 2 (Pool)							Cross Section 3 (Riffle)							Cross Section 4 (Pool)													
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>	542.62	542.62	542.62					541.18	541.18	541.18					539.00	539.00	539.00					538.77	538.77	538.77											
Bankfull Width (ft)	19.31	22.90	16					34.10	35.59	23					20.80	25.86	21.66					33.00	33.51	29.34											
Floodprone Width (ft)	88.70	92.50	91					56.20	60.70	65					35.40	37.80	36.9					45.70	47.90	51.5											
Bankfull Mean Depth (ft)	1.03	0.99	1.71					1.20	1.16	1.82					1.40	1.31	1.13					1.30	1.30	1.06											
Bankfull Max Depth (ft)	1.60	2.09	2.16					3.30	3.32	3.5					2.10	2.39	2					2.60	2.46	3.16											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	19.90	22.60	27.3					39.43	41.46	41.97					29.50	33.89	24.53					43.50	43.72	30.99											
Bankfull Width/Depth Ratio	18.80	23.20	7.41					29.50	30.55	12.6					14.70	19.73	19.13					25.00	25.68	27.78											
Bankfull Entrenchment Ratio	4.60	4.04	5.69					1.60	1.71	2.83					1.70	1.46	1.7					1.40	1.43	1.76											
Bankfull Bank Height Ratio	1.00	0.98	1.16					1.00	1.00	1					1.00	1.00	1.04					1.00	1.00	0.96											
Cross Sectional Area between end pins (ft <sup>2</sup> )	421.80	411.70	429.37					457.50	471.20	455.94					248.40	262.10	264.04					358.10	361.90	349.78											
d50 (mm)	4.90	32.00	19					12.00	27.00						6.00	6.50	8.5					0.34	4.40												
	Cross Section 5 (Riffle)							Cross Section 6 (Pool)							Cross Section 7 (Pool)							Cross Section 8 (Riffle)													
Based on fixed baseline bankfull elevation <sup>1</sup>	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+	Base	MY1	MY2	MY3	MY4	MY5	MY+
<b>Record elevation (datum) used</b>	536.34	536.34	536.34					535.56	535.56	535.56					534.62	534.62	534.62					534.36	534.36	534.36											
Bankfull Width (ft)	22.90	19.98	18.49					19.30	19.03	22.11					69.30	34.53	31.01					20.40	22.02	16.78											
Floodprone Width (ft)	150.30	150.10	138					95.20	104.40	100.4					93.00	99.00	96					96.40	95.60	89.5											
Bankfull Mean Depth (ft)	1.30	1.40	0.97					1.50	1.40	1.58					0.70	1.07	1.20					1.30	1.30	1.18											
Bankfull Max Depth (ft)	2.10	1.94	1.15					2.40	2.75	2.71					3.00	3.14	3.11					2.20	2.33	2.18											
Bankfull Cross Sectional Area (ft <sup>2</sup> )	28.80	27.92	18					28.20	26.71	34.9					48.90	37.08	37.17					27.10	28.64	19.78											
Bankfull Width/Depth Ratio	18.20	14.30	18.99					13.10	13.56	14.01					96.30	32.16	25.87					15.30	16.93	14.28											
Bankfull Entrenchment Ratio	6.60	7.51	7.46					5.00	5.49	4.54					1.30	2.87	3.1					4.70	4.34	5.33											
Bankfull Bank Height Ratio	1.00	0.83	0.79					1.00	0.94	1					1.00	1.00	1.03					1.00	0.94	0.99											
Cross Sectional Area between end pins (ft <sup>2</sup> )	823.40	870.60	807.93					467.00	467.40	540.64					458.80	441.30	480.99					442.50	431.60	444.59											
d50 (mm)	1.60	0.062	17					0.30	0.29						0.82	0.15						0.42	0.074	0.062											

<sup>1</sup> = Widths and depths for monitoring resurvey will be based on the baseline bankfull datum regardless of dimensional/depositional development. Input the elevation used as the datum, which should be consistent and based on the baseline datum established. If the performer has inherited the project and cannot acquire the datum used for prior years this must be discussed with EEP. If this cannot be resolved in time for a given years report submission a footnote in this should be included that states: "It is uncertain if the monitoring datum has been consistent over the monitoring history, which may influence calculated values. Additional data from a prior performer is being acquired to provide confirmation. Values will be recalculated in a future submission based on a consistent datum if determined to be necessary."

Exhibit Table 11b. Monitoring Data - Stream Reach Data Summary																																						
Coddle Creek Tributary (Indian Run) / 94 - Segment/Reach: Upper (1295 feet)																																						
Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5							
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n		
<b>Dimension and Substrate - Riffle only</b>																																						
Bankfull Width (ft)	19.3	20.1		20.8		2	22.9	24.4		25.9		2	16	18.8		21.6		2																				
Floodprone Width (ft)	35.4	62.1		88.7		2	37.8	65.2		92.5		2	36.9	63.9		91		2																				
Bankfull Mean Depth (ft)	1.0	1.2		1.4		2	1.0	1.2		1.3		2	1.71	1.42		1.13		2																				
<sup>1</sup> Bankfull Max Depth (ft)	1.6	1.9		2.1		2	1.7	2.1	2.1	2.4	0.2	10	2	2.1		2.16		2																				
Bankfull Cross Sectional Area (ft <sup>2</sup> )	19.9	24.7		29.5		2	22.6	28.2		33.9		2	24.53	25.9		27.3		2																				
Width/Depth Ratio	14.7	16.8		18.8		2	19.7	21.5		23.2		2	7.41	13.27		19.13		2																				
Entrenchment Ratio	1.7	3.2		4.6		2	1.5	2.8		4.0		2	1.7	3.7		5.69		2																				
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	1.0	1.0		1.0		2	1.04	1.1		1.16		2																				
<b>Profile</b>																																						
Riffle Length (ft)	11.0	27.9	24.5	62.0	16.2	8	4	13.1	12	23	6.6	11	12.1	25.2	26	39	19	5																				
Riffle Slope (ft/ft)	0.0060	0.0126	0.0107	0.0310	0.0078	8	0.0077	0.0234	0.0236	0.0425	0.0124	11	0.02	0.02	0.03	0.03	0.01	5																				
Pool Length (ft)	18.0	31.6	30.0	55.0	12.2	7	13	25.2	20	63	13.3	15	25	48.7	50.1	67.8	21.5	5																				
Pool Max depth (ft)	2.6	3.3	3.3	3.8	0.5	6	2.37	3.23	3.3	4.33	0.63	15	2.3	3.3	3.4	4.3	1	5																				
Pool Spacing (ft)	47.0	91.4	91.0	126.0	25.4	7	35	80.9	80	122.5	30.3	10	83.8	125.9	127	158.8	37.6	5																				
<b>Pattern</b>																																						
Channel Beltwidth (ft)	50.0	55.6	54.0	67.0	6.7	5																																
Radius of Curvature (ft)	30.0	44.9	50.0	65.0	9.0	16																																
Rc:Bankfull width (ft/ft)	1.6	2.2		3.1																																		
Meander Wavelength (ft)	135.0	168.4	171.5	208.0	21.3	8																																
Meander Width Ratio	2.6	2.8		3.2																																		
<b>Additional Reach Parameters</b>																																						
Rosgen Classification				C4						C4						C4																						
Channel Thalweg length (ft)				1295						1295						1295																						
Sinuosity (ft)				1.15						1.15						1.15																						
Water Surface Slope (Channel) (ft/ft)				0.0056						0.0058						0.0054																						
BF slope (ft/ft)				0.0057						0.0055						0.0054																						
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																						
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																						
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																						
<sup>2</sup> % of Reach with Eroding Banks										2.3						0																						
Channel Stability or Habitat Metric																																						
Biological or Other																																						

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3



**Exhibit Table 11c. Monitoring Data - Stream Reach Data Summary  
Coddle Creek Tributary (Indian Run) / 94 - Segment/Reach: Lower (975 feet)**

Parameter	Baseline						MY-1						MY-2						MY-3						MY-4						MY-5						
	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	Min	Mean	Med	Max	SD <sup>4</sup>	n	
<b>Dimension and Substrate - Riffle only</b>																																					
Bankfull Width (ft)	20.4	21.7		22.9		2	20.0	21.0		22.0		2	16.78	17.64		18.49		2																			
Floodprone Width (ft)	96.4	123.4		150.3		2	95.6	122.9		150.1		2	89.5	113.8		138		2																			
Bankfull Mean Depth (ft)	1.3	1.3		1.3		2	1.3	1.4		1.4		2	0.97	1.07		1.18		2																			
<sup>1</sup> Bankfull Max Depth (ft)	2.1	2.2		2.2		2	1.9	2.2	2.2	2.4	0.2	7	1.15	1.66		2.18		2																			
Bankfull Cross Sectional Area (ft <sup>2</sup> )	27.1	28.0		28.8		2	27.9	28.3		28.6		2	18	18.89		19.78		2																			
Width/Depth Ratio	15.3	16.8		18.2		2	14.3	15.6		16.9		2	14.28	16.63		18.99		2																			
Entrenchment Ratio	4.7	5.7		6.6		2	4.3	5.9		7.5		2	5.33	6.39		7.46		2																			
<sup>1</sup> Bank Height Ratio	1.0	1.0		1.0		2	0.8	0.9		0.9		2	0.79	0.89		0.99		2																			
<b>Profile</b>																																					
Riffle Length (ft)	18.0	32.0	31.0	48.0	12.3	5	4.0	13.5	14.5	24.0	7.2	6	10.78	18.17	17.8	27.19	6.16	6																			
Riffle Slope (ft/ft)	0.0057	0.0090	0.0076	0.0150	0.0042	4	0.0088	0.0141	0.0152	0.0188	0.0036	6	0.004	0.012	0.012	0.021	0.007	6																			
Pool Length (ft)	14.0	47.4	35.0	48.0	30.5	7	26.0	45.6	48.0	71.0	17.6	7	16.41	41.3	45.6	66.8	18.7	5																			
Pool Max depth (ft)	2.4	3.0	3.1	3.5	0.4	6	2.4	3.0	2.8	3.9	0.5	7	14.79	18.1	18.4	20.7	2.17	5																			
Pool Spacing (ft)	92.0	112.8	114.0	131.0	19.7	4	45.0	93.1	107.0	141.0	38.0	6	67.6	122.2	123	176.1	44.7	4																			
<b>Pattern</b>																																					
Channel Beltwidth (ft)	67.0	77.2	75.0	89.0	9.1	5																															
Radius of Curvature (ft)	45.0	48.9	50.0	50.0	3.9	7																															
Rc:Bankfull width (ft/ft)	2.2	2.3		2.2																																	
Meander Wavelength (ft)	190.0	204.2	210.0	211.0	9.4	5																															
Meander Width Ratio	3.3	3.6		3.9																																	
<b>Additional Reach Parameters</b>																																					
Rosgen Classification			C4						C4						C4																						
Channel Thalweg Length (ft)			975						975						975																						
Sinuosity (ft)			1.28						1.28						1.28																						
Water Surface Slope (Channel) (ft/ft)			0.0042						0.0042						0.0051																						
BF slope (ft/ft)			0.0042						0.0046						0.0054																						
<sup>3</sup> Ri% / Ru% / P% / G% / S%																																					
<sup>3</sup> SC% / Sa% / G% / C% / B% / Be%																																					
<sup>3</sup> d16 / d35 / d50 / d84 / d95 /																																					
<sup>2</sup> % of Reach with Eroding Banks									0						0																						
Channel Stability or Habitat Metric																																					
Biological or Other																																					

Pattern data will not typically be collected unless visual data, dimensional data or profile data indicate significant shifts from baseline

Shaded cells indicate that these will typically not be filled in.  
 1 = The distributions for these parameters can include information from both the cross-section surveys and the longitudinal profile.  
 2 = Proportion of reach exhibiting banks that are eroding based on the visual survey from visual assessment table  
 3 = Riffle, Run, Pool, Glide, Step; Silt/Clay, Sand, Gravel, Cobble, Boulder, Bedrock; dip = max pave, disp = max subpave  
 4. = Of value/needed only if the n exceeds 3

Appendix E  
Hydrologic Data

Table 12. Verification of Bankfull Events			
Coddle Creek Tributary (Indian Run)/ 94 Segment/Reach: 2270 feet			
Date of Data Collection	Date of Occurrence	Method	Photo
5/30/2012	Between 5/11/2011 - 5/30/2012	Visual observation of wrack lines; stream gauge	Photo in MY1 Report
11/4/2013	Between 5/30/2012 - 11/04/2013	Visual observation of wrack lines; stream gauge	Photo below

