

YEAR 5 (2013)
ANNUAL MONITORING REPORT
COLUMBUS SWAMP WETLAND RESTORATION SITE
ROBESON/COLUMBUS COUNTIES, NORTH CAROLINA
(Contract 000619)

FULL DELIVERY PROJECT
TO PROVIDE RIPARIAN WETLAND MITIGATION
IN THE LUMBER RIVER BASIN
CATALOGING UNIT 03040203



Prepared for:


NORTH CAROLINA DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES
RALEIGH, NORTH CAROLINA

Prepared by:



Natural Resources
Restoration & Conservation

And



Axiom Environmental, Inc.

Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604

Axiom Environmental, Inc.
218 Snow Avenue
Raleigh, North Carolina 27603

October 2013

EXECUTIVE SUMMARY

Restoration Systems, L.L.C. has completed restoration of riparian wetlands at the Columbus Swamp Wetland Restoration Site (hereafter referred to as the “Site”) to assist the North Carolina Ecosystem Enhancement Program in fulfilling wetland mitigation goals. The Site, located approximately 11 miles southeast of Lumberton (34.4597°N, 78.9002°W NAD 83/WGS84), on the Robeson and Columbus County line, provides 32 riparian wetland mitigation units as outlined in the April 2007 Technical Proposal and calculated as stipulated in RFP #16-D07033. The Site is located in United States Geological Survey (USGS) Hydrologic Unit 03040203170020 (North Carolina Division of Water Quality Subbasin 03-07-53) of the Lumber River Basin. This report serves as the year 5 (2013) annual monitoring report.

Primary activities at the Site included 1) wetland restoration, 2) wetland enhancement, 3) soil scarification, and 4) plant community restoration. Project restoration efforts will provide a minimum of 32 riparian Wetland Mitigation Units.

Ten vegetation plots (10 meters by 10 meters in size) were established and permanently monumented. These plots were surveyed in September 2013 for the year 5 (2013) monitoring season. Based on the number of stems present, the average density of all plots was 1000 planted stems per acre (excluding livestakes) surviving in year 5 (2013). The dominant species identified at the Site were planted stems of bald cypress (*Taxodium distichum*), water oak (*Q. nigra*), and swamp tupelo (*Nyssa biflora*). One of the ten vegetation plots (Plot 3) contained no planted stems in Year 1 (2009) due to extreme wetness in that portion of the Site. Supplemental planting in approximately four acres occurred in late 2009 with species tolerant of long periods of soil saturation and/or surface inundation (*Nyssa biflora*, *Taxodium distichum*, and *Betula nigra*); these areas are doing well and are meeting success criteria. No vegetation problem areas were noted during the year 5 (2013) monitoring season.

Seven Restoration Site and one reference groundwater monitoring gauges were operated for the Year 5 (2013) monitoring season. All monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 10 percent of the growing season. No wetland problem areas were noted during Year 5 (2013) monitoring.

In summary, the Restoration Site achieved success criteria for vegetation and hydrology attributes in the fifth monitoring year (2013).

TABLE OF CONTENTS

EXECUTIVE SUMMARY	i
1.0 PROJECT BACKGROUND.....	1
1.1 Location and Setting.....	1
1.2 Project Objectives.....	1
1.3 Project Structure, Restoration Type, and Approach.....	1
1.4 Project History and Background.....	2
2.0 PROJECT CONDITION AND MONITORING RESULTS.....	3
2.1 Vegetation Assessment.....	3
2.1.1 Vegetation Success Criteria.....	4
2.1.2 Vegetative Problem Areas.....	4
2.2 Wetland Assessment.....	4
2.2.1 Wetland Success Criteria.....	4
2.2.2 Wetland Problem Areas.....	5
2.2.3 Wetland Criteria Attainment.....	5
3.0 CONCLUSIONS.....	6
4.0 REFERENCES.....	7

FIGURES

Figure 1. Site Location.....	Appendix A
Figure 2. Monitoring Plan.....	Appendix A

TABLES

Table 1. Site Restoration Structures and Objectives.....	2
Table 2. Project Activity and Reporting History.....	2
Table 3. Project Contacts.....	3
Table 4. Project Background.....	3
Table 5. Characteristic Tree Species.....	4
Table 6. Wetland Criteria Attainment for Year 5 (2013).....	5
Table 7. Summary of Groundwater Gauge Results.....	6
Table 8. Summary of Planted Vegetation Plot Results.....	6

APPENDICES

APPENDIX A. FIGURES

Figure 1. Site Location

Figure 2. Monitoring Plan

APPENDIX B. VEGETATION DATA

Vegetation Survey Data Tables

Vegetation Monitoring Plot Photos

APPENDIX C. HYDROLOGY DATA

2013 Groundwater Gauge Data

APPENDIX D. ADDITIONAL SITE MAPS

Restoration Plan Figure 3. Topography

Restoration Plan Figure 6. NRCS Soils

1.0 PROJECT BACKGROUND

1.1 Location and Setting

Restoration Systems, L.L.C. (Restoration Systems) has completed restoration of riparian wetlands at the Columbus Swamp Wetland Restoration Site (hereafter referred to as the “Site”) to assist the North Carolina Ecosystem Enhancement Program (NCEEP) in fulfilling wetland mitigation goals. The Site, located approximately 11 miles southeast of Lumberton (34.4597°N, 78.9002°W NAD 83/WGS84) on the Robeson and Columbus County line, provides 32 riparian wetland mitigation units as outlined in the April 2007 Technical Proposal and calculated as stipulated in RFP #16-D07033 (Figure 1, Appendix A). The Site is located in United States Geological Survey (USGS) Hydrologic Unit 03040203170020 (North Carolina Division of Water Quality Subbasin 03-07-53) of the Lumber River Basin.

Directions to the Site:

- From Raleigh, take I-40 east to I-95 south
- Take exit 13A from I-95 and travel east on US-74
- Take the first left on Old Boardman Road
- After approximately 2.5 miles, turn left on Paul Willoughby Road
- Travel approximately 0.5 mile, the Site is on the left
- Latitude, Longitude of Site: 34.4597°N, 78.9002°W (NAD83/WGS84)

1.2 Project Objectives

The primary components of the restoration project included 1) enhancement of water quality functions within, upstream, and downstream of the Site; 2) restoration/enhancement of jurisdictional riparian wetlands in the Site; 3) reforestation of the Site with native vegetation; 4) improvement of aquatic habitat and species diversity by removing nonpoint and point sources of pollution; and 5) restoration of wildlife functions associated with a riparian wetland system.

1.3 Project Structure, Restoration Type, and Approach

An approximately 40-acre conservation easement was placed on the Site to incorporate all restoration activities. The Site is situated at the outer floodplain edge of Big Swamp at the confluence of Big Swamp and a smaller tributary, Brier Creek. Big Swamp serves as the primary hydrologic feature at the Site. The Big Swamp floodplain is approximately three quarters of a mile in width, extending to timber tracts on the northern rim of the drainage feature. Prior to construction, an extensive ditch system had been excavated to drain the Site for agricultural land uses. Interfield ditches had been excavated to a depth of approximately 4 to 5 feet and resulting spoil was used to construct a berm/road that bordered Site agricultural fields. The berm hindered surface water from Big Swamp from accessing agricultural fields during wetter periods of the year.

Restoration of Site wetlands will result in positive benefits for water quality and biological diversity in the watershed. Targeted mitigation efforts, which focused on improving water quality, enhancing flood attenuation, restoring aquatic and riparian habitat, and improving biological diversity in the Lumber River watershed were accomplished by:

1. Removing nonpoint and point sources of pollution associated with agricultural practices including a) cessation of broadcasting fertilizer, pesticides, and other agricultural chemicals into and adjacent to the Site and b) provide a forested riparian buffer to treat surface runoff.
2. Restoring Site hydrology by filling approximately 8000 linear feet of existing drainage ditches, thereby promoting flood storage, nutrient cycling, and aquatic wildlife habitat.

3. Restoring soil structure through appropriate soil modifications and physical alteration (grading, ripping, etc.).
4. Reforesting a native wetland community, thereby reestablishing habitat diversity and functional continuity.
5. Enhancing and protecting the Site's full potential of wetland functions and values in perpetuity.
6. Providing a terrestrial wildlife corridor and refuge in an area segmented for agricultural production.

As constructed, the Site restored historic wetland functions, which existed onsite prior to ditching, agricultural impacts, and vegetation removal. The Site restoration design mimicked a nearby reference wetland. Site construction resulted in 33.5 acres of riparian wetland restoration and 2.5 acres of riparian wetland enhancement (Table 1).

Table 1. Site Restoration Structures and Objectives

Restoration Segment/ Reach ID	Station Range	Mitigation Type	Priority Approach	Existing Linear Footage/ Acreage	Designed Linear Footage/ Acreage	Comment
Riparian/ Riverine Wetlands	--	Restoration	--	--	33.5	Filling agricultural ditches, removing a berm and spoil castings, eliminating row crop production, rehydrating floodplain soils, and planting with native forest vegetation.
	--	Enhancement	--	2.5	2.5	Eliminating row crop production and planting with native forest vegetation.

1.4 Project History and Background

Completed project activities, reporting history, completion dates, project contacts, and background information are summarized in Tables 2-4.

Table 2. Project Activity and Reporting History

Activity or Report	Data Collection Completion	Actual Completion or Delivery
Restoration Plan	April 2008	April 2008
Construction Completion	NA	December 2008
Site Planting	NA	January 2009
Mitigation Plan/As-builts	February 2009	February 2009
Year 1 (2009) Monitoring	November 2009	September 2009
Supplemental Planting of 4 acres	NA	Late 2009
Year 2 (2010) Monitoring	November 2010	August 2010
Year 3 (2011) Monitoring	November 2011	August 2011
Year 4 (2012) Monitoring	October 2012	November 2012
Year 5 (2013) Monitoring	October 2013	October 2013

Table 3. Project Contacts

Full Delivery Provider	Restoration Systems 1101 Haynes Street, Suite 211 Raleigh, North Carolina 27604 George Howard and John Preyer (919) 755-9490
Designer and Monitoring Performer	Axiom Environmental, Inc. 218 Snow Avenue Raleigh, North Carolina 27603 Grant Lewis (919) 215-1693
Construction Contractor	Land Mechanics Designs, Inc. 126 Circle G Lane Willow Spring, North Carolina 27592 Lloyd Glover (919) 422-3392
Planting Contractor	Carolina Silvics 908 Indian Trail Road Edenton, North Carolina 27932 Dwight McKinney (252) 482-8491

Table 4. Project Background

Project County	Columbus/Robeson County, North Carolina
Drainage impervious cover estimate (%)	< 1
Physiographic Region	Coastal Plain
Ecoregion	Southeastern Plains
Dominant Soil Types	Johnston
Reference Site ID	Big Swamp
USGS HUC	03040203170020
NCDWQ Subbasin	03-07-53
NCDWQ Classification	C Sw (Stream Index # 14-22-17)
Any portion of any project segment 303d listed?	No
Any portion of any project segment upstream of a 303d listed segment?	No
Reasons for 303d listing or stressor	Not Applicable
% of project easement fenced	0%

1.5 Monitoring Plan View

Monitoring activities for the Site, including relevant structures and utilities, project features, specific project structures, and monitoring features are detailed in the monitoring plan (Figure 2, Appendix A). Site features including vegetation, wetland hydrology, and photographic documentation were monitored in year 5 (2013).

2.0 PROJECT CONDITION AND MONITORING RESULTS**2.1 Vegetation Assessment**

Following Site construction, ten plots (10 meters by 10 meters in size) were established and monumented with metal fence posts at all plot corners and PVC at each plot origin. Sampling was conducted as outlined in the *CVS-EEP Protocol for Recording Vegetation, Version 4.0* (Lee et al. 2006) (<http://cvs.bio.unc.edu/methods.htm>); results are included in Appendix B. The taxonomic standard for

vegetation used for this document was *Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas* (Weakley 2007). The locations of vegetation monitoring plots were placed to accurately represent the entire Site and are depicted on the monitoring plan (Figure 2, Appendix A).

2.1.1 Vegetation Success Criteria

Success criteria have been established to verify that the vegetation component supports community elements necessary for forest development. Success criteria are dependent upon the density and growth of characteristic forest species. Additional success criteria are dependent upon density and growth of "Characteristic Tree Species." Characteristic Tree Species include planted species, species identified through inventory of a reference (relatively undisturbed) forest community used to orient the planting plan, and appropriate Schafale and Weakley (1990) community descriptions. All species planted and identified in the reference forest will be utilized to define "Characteristic Tree Species" as termed in the success criteria (Table 5).

Table 5. Characteristic Tree Species

Planted Species	Reference Species
River birch (<i>Betula nigra</i>)	Red maple (<i>Acer rubrum</i>)
Ironwood (<i>Carpinus caroliniana</i>)	American holly (<i>Ilex opaca</i>)
Atlantic white cedar (<i>Chamaecyparis thyoides</i>)	Sweetbay magnolia (<i>Magnolia virginiana</i>)
Laurel oak (<i>Quercus laurifolia</i>)	Swamp blackgum (<i>Nyssa biflora</i>)
Overcup oak (<i>Quercus lyrata</i>)	Red bay (<i>Persea borbonia</i>)
Swamp chestnut oak (<i>Quercus michauxii</i>)	Laurel oak (<i>Quercus laurifolia</i>)
Water oak (<i>Quercus nigra</i>)	Swamp chestnut oak (<i>Quercus michauxii</i>)
Willow oak (<i>Quercus phellos</i>)	Willow oak (<i>Quercus phellos</i>)
Shumard oak (<i>Quercus shumardii</i>)	Bald cypress (<i>Taxodium distichum</i>)
Bald cypress (<i>Taxodium distichum</i>)	

An average density of 320 stems per acre of Characteristic Tree Species must be surviving at the end of the third monitoring year. Subsequently, 290 Characteristic Tree Species per acre must be surviving at the end of Year 4 and 260 Characteristic Tree Species per acre at the end of Year 5.

2.1.2 Vegetative Problem Areas

No vegetation problem areas were noted during the year 5 (2013) monitoring season.

2.2 Wetland Assessment

Seven Restoration Site and one reference groundwater monitoring gauges were maintained and monitored throughout the year 5 (2013) growing season. Graphs of groundwater hydrology and precipitation from a nearby rain station are included in Appendix C.

2.2.1 Wetland Success Criteria

Target hydrological characteristics include a minimum regulatory wetland hydrology criteria based upon reference groundwater modeling. Evaluation of success criteria will also be supplemented by sampling and data comparison between restoration areas and the reference wetland site. Hydrology success criteria for

the five-year monitoring period will include a minimum regulatory criterion, comprising saturation (free water) within one foot of the soil surface for 10 percent of the growing season, which extends from March 16 to November 12 (242 days).

Wetland hydroperiods measured by a groundwater gauge located within the reference area will be compared to the hydroperiods exhibited by groundwater gauges in the restoration area to further evaluate restoration success. Success criteria outlined by the groundwater model indicates that the wetland restoration area should maintain saturation within one foot of the soil surface for at least 75 percent of the hydroperiod exhibited by the reference wetland gauges in any given year.

2.2.2 Wetland Problem Areas

No wetland problem areas were identified within the Site during year 5 (2013) monitoring.

2.2.3 Wetland Criteria Attainment

All monitored gauges within restoration areas were inundated/saturated within 12 inches of the surface for greater than 10 percent of the growing season (Table 6). Hydrographs containing groundwater and precipitation data for each gauge can be found in Appendix C.

Table 6. Wetland Criteria Attainment for Year 5 (2013)

Gauge ID	Hydrology Threshold Met?	Hydrophytic Vegetation Criteria Met?	Site Mean	Vegetation Plot ID	Vegetation Survival Threshold Met?	Site Mean
1	Yes	Yes	100 %	1	Yes	100 %
2	Yes	Yes		2	Yes	
3	Yes	Yes		3	Yes	
4	Yes	Yes		4	Yes	
5	Yes	Yes		5	Yes	
6	Yes	Yes		6	Yes	
7	Yes	Yes		7	Yes	
				8	Yes	
				9	Yes	
				10	Yes	

3.0 CONCLUSIONS

The Site achieved the defined (or targeted) success criteria, with saturation (free water) within one foot of the soil surface for a minimum of 10 percent of the growing season, for all Site groundwater gauges in the Fifth Monitoring Year (Year 2013). A summary of groundwater gauge data is included in Table 7. Also, vegetation plots across the Site were above the required 320 stems per acre with an average of 1000 planted tree stems per acre in the fifth monitoring year (Year 2013) (Table 8).

Table 7. Summary of Groundwater Gauge Results

Gauge	Success Criteria Achieved/Max Consecutive Days During Growing Season (%)				
	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)
1	Yes/47 days (19 percent)	Yes/33 days (14 percent)	Yes/55 days (23 percent)	Yes/105 days (43 percent)	Yes/115 days (47 percent)
2	Yes/54 days (22 percent)	Yes/34 days (14 percent)	Yes/48 days (20 percent)	Yes/40 days (17 percent)	Yes/67 days (28 percent)
3	Yes/108 days (45 percent)	Yes/45 days (19 percent)	Yes/79 days (33 percent)	Yes/86 days (36 percent)	Yes/85 days (35 percent)
4	Yes/39 days (16 percent)	Yes/25 days (10 percent)	Yes/43 days (18 percent)	Yes/29 days (13 percent)	Yes/62 days (26 percent)
5	Yes/38 days (16 percent)	Yes/23 days (10 percent)	Yes/36 days (15 percent)	Yes/33 days (14 percent)	Yes/50 days (21 percent)
6	Yes/100 days (41 percent)	Yes/65 days (27 percent)	Yes/81 days (33 percent)	Yes/125 days (52 percent)	Yes/180 days (74 percent)
7	Yes/45 days (19 percent)	Yes/26 days (11 percent)	Yes/48 days (20 percent)	Yes/39 days (16 percent)	Yes/65 days (27 percent)
Ref 1	Yes/47 days (19 percent)	Yes/32 days (13 percent)	Yes/21 days (9 percent)	Yes/48 days (20 percent)	Yes/57 days (23 percent)

Table 8. Summary of Planted Vegetation Plot Results

Plot	Planted Stems/Acre Counting Towards Success Criteria				
	Year 1 (2009)	Year 2 (2010)	Year 3 (2011)	Year 4 (2012)	Year 5 (2013)
1	769	890	1375	1214	1093
2	728	850	890	890	850
3	0	405	526	486	445
4	647	890	971	931	931
5	769	769	647	809	769
6	890	1457	1456	1457	1376
7	809	1133	1133	1052	1052
8	971	1416	1619	1619	1619
9	647	809	890	809	809
10	405	809	930	1012	1052
Average 10 Plots	664	943	1044	1028	1000


4.0 REFERENCES

- Environmental Laboratory. 1987. Corps of Engineers Wetlands Delineation Manual. Technical Report Y-87-1. United States Army Engineer Waterways Experiment Station, Vicksburg, Mississippi.
- Lee, Michael T., R.K. Peet, S.D. Roberts, and T.R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0. (online). Available: <http://cvs.bio.unc.edu/methods.htm>
- Schafale, M. P. and A.S. Weakley. 1990. Classification of the Natural Communities of North Carolina: Third Approximation, NC Natural Heritage Program, Division of Parks and Recreation, NC DEM, Raleigh NC.
- Weakley, Alan S. 2007. Flora of the Carolinas, Virginia, Georgia, and Surrounding Areas (online). Available: <http://www.herbarium.unc.edu/WeakleysFlora.pdf> [February 1, 2008]. University of North Carolina Herbarium, North Carolina Botanical Garden, University of North Carolina, Chapel Hill, North Carolina.
- Weather Underground. 2009. Station in Lumberton, North Carolina. (online). Available: <http://www.wunderground.com/history/airport/KLBT/2009/9/8/DailyHistory.html?req> [September 8, 2009]. Weather Underground.

**APPENDIX A
FIGURES**

Figure 1. Site Location

Figure 2. Monitoring Plan



Site Location
 34.4597°N, 78.9002°W
 (NAD83/WGS84)

From Raleigh
 Take I-40 E to I-95 S
 Take Exit 13A From I-95, go East on US-74
 Take First Left on Old Boardman Road
 After 2.5 Miles, Left on Paul Wiloughby Road
 After 0.5 Mile, Site is on Left


0 1 mi. 4 mi.
 1:158,400
 Source: 1977 North Carolina Atlas and Gazetteer, pp.81 & 82.



SITE LOCATION
 COLUMBUS SWAMP WETLAND RESTORATION SITE
 Robeson County, North Carolina


Dwn. by: CLF
 Ckd by: WGL
 Date: August 2010
 Project: 10-001

FIGURE
 1



Legend

- Easement = 40 ac
- Groundwater Gauge
- Vegetation Plot



218 Snow Avenue
Raleigh, NC 27603
(919) 215-1693

Axiom Environmental, Inc.

MONITORING PLAN
COLUMBUS SWAMP WETLAND
RESTORATION SITE
Columbus/Robeson Counties, North Carolina

Dwn. By: WGL
Date: October 2013
Project: 10-001

FIGURE
2

**APPENDIX B
VEGETATION DATA**

**Vegetation Survey Data Tables
Vegetation Monitoring Plot Photos**

Report Prepared By	Corri Faquin
Date Prepared	10/1/2013 8:48
database name	RestorationSystems-2012-A.mdb
database location	C:\Axiom\Business\CVS
computer name	CORRI-PC
file size	65286144
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
Planted Stems by Plot and Spp	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	Columbus
project Name	Columbus Swamp Restoration Site
Description	Wetland Restoration in Columbus County
Sampled Plots	10

Living planted stems, excluding live stakes, per acre: Negative (red) numbers indicate the project failed to reach requirements in a particular year.

Project Code	Project Name	River Basin	Year 5
Columbus	Columbus Swamp Restoration Site	Lumber	999.57

Total stems, including planted stems of all kinds (including live stakes) and natural/volunteer stems:

Project Code	Project Name	River Basin	Year 5
Columbus	Columbus Swamp Restoration Site	Lumber	2067.94

Plot Data

plot	Plot Level	Year	Latitude/ Northing	Longitude/ Easting	Datum	Date Sampled	Planted Living Stems	Planted Living Stems EXCLUDIN	Dead/ Missin g Stems	Natural (Volunteer) Stems	Total Living Stems	Total Living Stems EXCLUDING Live Stakes	Planted Living Stems per ACRE	Planted Living Stems EXCLUDING Live Stakes PER ACRE	Natural (Volunteer) Stems PER ACRE	Total Living Stems PER ACRE	Total Living Stems EXCLUDING Live Stakes PER ACRE	# species
Columbus-AXE-0001-year:5	2	5	34.460258	-78.90258	NAD83/WGS84	9/11/2013	27	27	6	21	48	48	1092.6512	1092.651236	849.8398503	1942.491086	1942.491086	5
Columbus-AXE-0002-year:5	2	5	34.460804	-78.904842	NAD83/WGS84	9/11/2013	21	21	1	9	30	30	849.83985	849.8398503	364.2170787	1214.056929	1214.056929	5
Columbus-AXE-0003-year:5	2	5	34.461353	-78.904002	NAD83/WGS84	9/11/2013	11	11	1	32	43	43	445.15421	445.1542073	1294.994058	1740.148265	1740.148265	3
Columbus-AXE-0004-year:5	2	5	34.459627	-78.903214	NAD83/WGS84	9/11/2013	23	23	1	16	39	39	930.77698	930.7769789	647.4970288	1578.274008	1578.274008	7
Columbus-AXE-0005-year:5	2	5	34.458273	-78.903874	NAD83/WGS84	9/11/2013	19	19	1	17	36	36	768.90272	768.9027217	687.9655931	1456.868315	1456.868315	3
Columbus-AXE-0006-year:5	2	5	34.457768	-78.902816	NAD83/WGS84	9/11/2013	34	34	2	16	50	50	1375.9312	1375.931186	647.4970288	2023.428215	2023.428215	6
Columbus-AXE-0007-year:5	2	5	34.459026	-78.901567	NAD83/WGS84	9/11/2013	26	26	2	24	50	50	1052.1827	1052.182672	971.2455432	2023.428215	2023.428215	4
Columbus-AXE-0008-year:5	2	5	34.457766	-78.902020	NAD83/WGS84	9/11/2013	40	40	1	41	81	81	1618.7426	1618.742572	1659.211136	3277.953708	3277.953708	7
Columbus-AXE-0009-year:5	2	5	34.460097	-78.903984	NAD83/WGS84	9/11/2013	20	20	0	37	57	57	809.37129	809.371286	1497.336879	2306.708165	2306.708165	4
Columbus-AXE-0010-year:5	2	5	34.460815	-78.902885	NAD83/WGS84	9/11/2013	26	26	0	51	77	77	1052.1827	1052.182672	2063.896779	3116.079451	3116.079451	3

Vigor

0	3	1.1
1	4	1.5
2	8	3.1
3	39	14.9
4	196	74.8
Missing	12	4.6

Vigor by Species

	Species	CommonName	4	3	2	1	0	Missing	Unknown
	Betula nigra	river birch	23					1	
	Chamaecyparis thyoides	Atlantic white cedar	5		2				
	Nyssa biflora	swamp tupelo	36	29	2			4	
	Quercus lyrata	overcup oak	21	2	1				
	Quercus michauxii	swamp chestnut oak	6	1	2	1	2	3	
	Quercus nigra	water oak	38	1	1	3	1	3	
	Quercus phellos	willow oak	20						
	Taxodium distichum	bald cypress	46	6				1	
	Carpinus caroliniana	American hornbeam	1						
TOT:	9	9	196	39	8	4	3	12	

Damage

Damage	Count	Percent Of Stems
(no damage)	246	93.9
Unknown	9	3.4
Deer	5	1.9
Human Trampled	1	0.4
(other damage)	1	0.4

Damage by Species

	Species	CommonName	Count of Damage Categories	(no damage)	Deer	Insects	Trampled	Unknown
	Betula nigra	river birch	0	24				
	Carpinus caroliniana	American hornbeam	0	1				
	Chamaecyparis thyoides	Atlantic white cedar	1	5				2
	Nyssa biflora	swamp tupelo	8	65	4			2
	Quercus lyrata	overcup oak	7	22	1		1	
	Quercus michauxii	swamp chestnut oak	4	12		1		3
	Quercus nigra	water oak	1	44				2
	Quercus phellos	willow oak	0	20				
	Taxodium distichum	bald cypress	0	53				
TOT:	9	9	16	246	5	1		9

Damage by Plot

	Plot	Count of Damage Categories	(no damage)	Deer	Insects	Unknown
	Columbus-AXE-0001-year:5	3	30	1		2
	Columbus-AXE-0002-year:5	2	20		1	
	Columbus-AXE-0003-year:5	3	9			3
	Columbus-AXE-0004-year:5	4	20	2		2
	Columbus-AXE-0005-year:5	0	20			
	Columbus-AXE-0006-year:5	1	35	1		
	Columbus-AXE-0007-year:5	0	28			
	Columbus-AXE-0008-year:5	1	40	1		
	Columbus-AXE-0009-year:5	2	18			2
	Columbus-AXE-0010-year:5	0	26			
TOT:	10	16	246	5	1	9

Planted Stems by Plot and Species

	Comment	Species	CommonName	Total Planted Stems	# plots	avg # stems	1	2	3	4	5	6	7	8	9	10
		Betula nigra	river birch	23	4	5.75			5			4		4		10
		Carpinus caroliniana	American hornbeam	1	1	1		1								
		Chamaecyparis thyoides	Atlantic white cedar	7	4	1.75			2	1		2		2		
		Nyssa biflora	swamp tupelo	67	10	6.7	9	1	4	2	7	15	2	12	7	8
		Quercus lyrata	overcup oak	24	5	4.8	1	7		1			14	1		
		Quercus michauxii	swamp chestnut oak	10	4	2.5	4			3		1		2		
		Quercus nigra	water oak	43	7	6.14	2	6		1	7	3		15	9	
		Quercus phellos	willow oak	20	3	6.67				13			4		3	
		Taxodium distichum	bald cypress	52	9	5.78	11	6		2	5	9	6	4	1	8
TOT:	0	9	9	247	9		27	21	11	23	19	34	26	40	20	26

All Stems by Plot and Species (Planted and Natural Recruits)

	Comment	Species	CommonName	Total Planted Stems	# plots	avg# stems	1	2	3	4	5	6	7	8	9	10
		Abelia	abelia	14	1	14	14									
		Acer rubrum	red maple	40	6	6.67		3	16		5	4			10	2
		Baccharis halimifolia	eastern baccharis	99	8	12.38	6			6	2	8	20	21	25	11
		Betula nigra	river birch	23	4	5.75			5			4		4		10
		Carpinus caroliniana	American hornbeam	1	1	1		1								
		Chamaecyparis thyoides	Atlantic white cedar	7	4	1.75			2	1		2		2		
		Liquidambar styraciflua	sweetgum	94	8	11.75		5	16	4	8	2	4	19		36
		Morella	bayberry	3	3	1				1					1	1
		Nyssa biflora	swamp tupelo	67	10	6.7	9	1	4	2	7	15	2	12	7	8
		Persea palustris	swamp bay	4	4	1	1	1				1			1	
		Pinus taeda	loblolly pine	3	2	1.5					2	1				
		Quercus lyrata	overcup oak	24	5	4.8	1	7		1			14	1		
		Quercus michauxii	swamp chestnut oak	12	4	3	5			3		2		2		
		Quercus nigra	water oak	44	7	6.29	2	7		1	7	3		15	9	
		Quercus phellos	willow oak	20	3	6.67				13			4		3	
		Rhus copallinum	flameleaf sumac	6	2	3				5						1
		Salix nigra	black willow	1	1	1								1		
		Taxodium distichum	bald cypress	52	9	5.78	11	6		2	5	9	6	4	1	8
TOT:	0	18	18	514	18		49	31	43	39	36	51	50	81	57	77

Columbus Swamp Restoration Site



Scientific Name	Common Name	Species Type	Current Plot Data (MY5 2013)																								Annual Means																								
			Columbus-AXE-0001			Columbus-AXE-0002			Columbus-AXE-0003			Columbus-AXE-0004			Columbus-AXE-0005			Columbus-AXE-0006			Columbus-AXE-0007			Columbus-AXE-0008			Columbus-AXE-0009			Columbus-AXE-0010			MYS (2013)			MY4 (2012)			MY3 (2011)			MY2 (2010)			MY1 (2009)						
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T				
Abelia	abelia				14																																														
Acer rubrum	red maple	Tree						3									5			4									10			2			40			25			29			12			3				
Baccharis halimifolia	eastern baccharis	Shrub			6						6			2			8			20			21			25			11			99			108			113			39			2							
Betula nigra	river birch	Tree							5	5	5							4	4	4							4	4	4				10	10	10	23	23	23	23	23	23	25	25	25	26	26	26	13	13	13	
Carpinus caroliniana	American hornbeam	Tree				1	1	1																									1	1	1	1	1	1	1	1	1										
Carya	hickory	Tree																																																	
Chamaecyparis thyoides	Atlantic white cedar	Tree							2	2	2	1	1	1				2	2	2							2	2	2				7	7	7	7	7	7	7	7	7	7	7	7	2	2	2				
Juniperus virginiana	eastern redcedar	Tree																																																	
Liquidambar styraciflua	sweetgum	Tree						5			16						4			8									2			4			19			36			94			105			163			454	85
Liriodendron tulipifera	tuliptree	Tree																																																	
Magnolia virginiana	sweetbay	Tree																																																	
Morella	bayberry	shrub												1															1			1			3																
Morella cerifera	wax myrtle	shrub																																																	
Nyssa	tupelo	Tree																																																	
Nyssa biflora	swamp tupelo	Tree	9	9	9	1	1	1	4	4	4	2	2	2	7	7	7	15	15	15	2	2	2	12	12	12	7	7	7	8	8	8	67	67	67	64	64	64	62	62	62	83									
Persea palustris	swamp bay	tree			1			1																																											
Pinus taeda	loblolly pine	Tree															2			1																															
Quercus lyrata	overcup oak	Tree	1	1	1	7	7	7				1	1	1				14	14	14				1	1	1							24	24	24	24	24	24	24	24	24	29	29	29	27	27	27				
Quercus michauxii	swamp chestnut oak	Tree	4	4	4							3	3	3				1	1	1				2	2	2							10	10	10	14	14	14	15	15	15	17	17	17	14	14	14				
Quercus nigra	water oak	Tree	2	2	2	6	6	6				1	1	1	7	7	7	3	3	3				15	15	15	9	9	9				43	43	43	48	48	48	53	53	53	57	57	57	61	61	61				
Quercus phellos	willow oak	Tree										13	13	13										4	4	4				3	3	3				20	20	20	19	19	19	20	20	20	19	19	19	4	4	4	
Rhus	sumac	shrub																																																	
Rhus copallinum	flameleaf sumac	shrub												5																																					
Salix nigra	black willow	Tree																																																	
Taxodium distichum	bald cypress	Tree	11	11	11	6	6	6				2	2	2	5	5	5	9	9	9	6	6	6	4	4	4	1	1	1	8	8	8	52	52	52	53	53	53	52	52	52	50	50	50	45	45	45				
Unknown	Shrub or Tree																																																		
	Stem count		27	27	48	21	21	30	11	11	43	23	23	39	19	19	36	34	34	50	26	26	50	40	40	81	20	20	57	26	26	77	247	247	511	254	254	527	258	258	687	233	233	803	164	164	291				
	size (ares)		1			1			1			1			1			1			1			1			1			1			10			10			10			10			10						
	size (ACRES)		0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.02			0.25			0.25			0.25			0.25			0.25									
	Species count		5	5	8	5	5	8	3	3	5	7	7	11	3	3	7	6	6	11	4	4	6	7	7	10	4	4	8	3	3	8	9	9	18	10	10	18	8	8	17	8	8	16	6	6	13				
	Stems per ACRE		1093	1093	1942	849.8	849.8	1214	445.2	445.2	1740	930.8	930.8	1578	768.9	768.9	1457	1376	1376	2023	1052	1052	2023	1619	1619	3278	809.4	809.4	2307	1052	1052	3116	999.6	999.6	2068	1028	1028	2133	1044	1044	2780	942.9	942.9	3250	663.7	663.7	1178				

Color for Density

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%

- PnoLS = Planted excluding livestakes
- P-all = Planting including livestakes
- T = All planted and natural recruits including livestakes
- T includes natural recruits

Columbus Swamp Wetland Restoration Site
Year 5 (2013) Annual Monitoring
Vegetation Plot Photos
Taken September 2013




Columbus Swamp Wetland Restoration Site
Year 5 (2013) Annual Monitoring
Vegetation Plot Photos
Taken September 2013
(continued)




APPENDIX C
HYDROLOGY DATA
2013 Groundwater Gauge Graphs


Columbus Swamp Ground Water Gauge 1 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 2 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 3 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 4 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 5 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 6 Year 5 (2013 Data)




Columbus Swamp Ground Water Gauge 7 Year 5 (2013 Data)



Columbus Swamp Ground Water Reference Gauge Year 5 (2013 Data)



APPENDIX D
ADDITIONAL SITE MAPS
Restoration Plan Figure 3. Topography
Restoration Plan Figure 6. NRCS Soils





2126 Rowland Pond Dr.
Willow Spring, NC 27592
(919) 215-1693
(919) 341-3839 (fax)

TOPOGRAPHY
COLUMBUS SWAMP WETLAND RESTORATION SITE
 Robeson County, North Carolina





Dwn. By: WGL
 Date: January 2008
 Project: 08-003


FIGURE
3

Symbol	Series	Taxonomy	Hydric Status
Js	Johnston Loam	Cumulic Humaquepts	Class A
JT	Johnston Soils	Cumulic Humaquepts	Class A
WkB	Wakulla Coarse Sand	Psammentic Hapludults	Nonhydric



Legend

-  Ditches
-  Easement = 40 ac
-  Hydric Soils Mapped OnSite = 40 ac
-  Existing Berm




2126 Rowland Pond Dr.
Willow Spring, NC 27592
(919) 215-1693
(919) 341-3839 (fax)

NRCS SOILS
COLUMBUS SWAMP WETLAND RESTORATION SITE
 Robeson County, North Carolina

Dwn. By: **WGL**
 Date: **January 2008**
 Project: **08-003**

FIGURE
6

APPENDIX E
ADDITIONAL PHOTOGRAPHS
Preconstruction Photographs
Asbuilt Photographs

**Columbus Swamp Preconstruction Conditions
Taken January 2008**



**Columbus Swamp During Construction
Taken October 2008**

