

# East Buffalo Creek Mitigation Project

## Year 5 Monitoring Report Graham County, North Carolina

---



Monitoring Firm: Michael Baker  
Engineering, Inc. (Baker)

Monitoring Firm POC: Micky  
Clemmons

Prepared for: NCDEQ – Division of  
Mitigation Services

DMS Project Manager: Paul Wiesner

DMS Contract Number: 000615

DMS Project Number: 92763

Project Construction: 2010

Year 5 Data Collection: Nov – Dec 2015

Report Submitted: March 2016

Report Prepared By:

Michael Baker Engineering, Inc.  
797 Haywood Road, Suite 201  
Asheville, NC 28806

NC Engineering License F-1084

# Table of Contents

|   |           |
|---|-----------|
| <b>EXECUTIVE SUMMARY</b> .....                                  | <b>1</b>  |
| <b>1.0 PROJECT BACKGROUND AND ATTRIBUTES</b> .....              | <b>3</b>  |
| 1.1 LOCATION AND SETTING .....                                  | 3         |
| <b>2.0 METHODOLOGY AND RESULTS</b> .....                        | <b>4</b>  |
| 2.1 STREAM ASSESSMENT .....                                     | 4         |
| 2.1.1 <i>Morphologic Parameters and Channel Stability</i> ..... | 4         |
| 2.1.2 <i>Hydrology</i> .....                                    | 6         |
| 2.1.3 <i>Photographic Documentation of Site</i> .....           | 6         |
| 2.1.4 <i>Stream Stability Assessment</i> .....                  | 7         |
| 2.2 VEGETATION ASSESSMENT .....                                 | 7         |
| 2.2.1 <i>Vegetation</i> .....                                   | 7         |
| 2.3 AREAS OF CONCERN.....                                       | 10        |
| <b>3.0 REFERENCES</b> .....                                     | <b>10</b> |

## Tables and Exhibits

## Appendix

|                |            |  |   |
|----------------|------------|--|---|
| <b>Figure</b>  | <b>1</b>   | Project Vicinity Map.....                                      | A |
| <b>Table</b>   | <b>1</b>   | Project Components .....                                       | A |
| <b>Table</b>   | <b>2</b>   | Project Activity and Reporting History .....                   | A |
| <b>Table</b>   | <b>3</b>   | Project Contacts .....   | A |
| <b>Table</b>   | <b>4</b>   | Project Attribute .....  | A |
| <b>Figure</b>  | <b>2</b>   | Restoration Summary Map .....                                  | B |
| <b>Exhibit</b> | <b>1</b>   | Stream Reference Station Photo Logs .....                      | B |
| <b>Exhibit</b> | <b>2</b>   | Vegetation Plot Photo Log .....                                | B |
| <b>Table</b>   | <b>5</b>   | Vegetation Plot Criteria Attainment .....                      | C |
| <b>Table</b>   | <b>6</b>   | Vegetation Metadata .....                                      | C |
| <b>Table</b>   | <b>7</b>   | Stem Count Arranged by Plot-Year 5 .....                       | C |
| <b>Exhibit</b> | <b>3</b>   | Year 5 Cross-Sections with Annual Overlays .....               | D |
| <b>Exhibit</b> | <b>4</b>   | Year 5 Longitudinal Profiles with Annual Overlays .....        | D |
| <b>Exhibit</b> | <b>5</b>   | Riffle Pebble Count Size Class Distribution (UT6) .....        | D |
| <b>Table</b>   | <b>8</b>   | Cross-Section Morphology Data Table .....                      | D |
| <b>Table</b>   | <b>9</b>   | Stream Reach Morphology Data Table .....                       | D |
| <b>Table</b>   | <b>10</b>  | Verification of Bankfull or Greater than Bankfull Events ..... | E |
| <b>Figure</b>  | <b>3</b>   | Current Condition Plan View .....                              | F |
| <b>Table</b>   | <b>11</b>  | Visual Morphological Stability Assessment Table .....          | F |
| <b>Table</b>   | <b>11a</b> | Stream Problem Areas Table .....                               | F |
| <b>Table</b>   | <b>12</b>  | Vegetation Problem Areas Table .....                           | F |

# Table of Contents

|   |           |
|---|-----------|
| <b>EXECUTIVE SUMMARY</b> .....                                  | <b>1</b>  |
| <b>1.0 PROJECT BACKGROUND AND ATTRIBUTES</b> .....              | <b>3</b>  |
| 1.1 LOCATION AND SETTING .....                                  | 3         |
| <b>2.0 METHODOLOGY AND RESULTS</b> .....                        | <b>4</b>  |
| 2.1 STREAM ASSESSMENT .....                                     | 4         |
| 2.1.1 <i>Morphologic Parameters and Channel Stability</i> ..... | 4         |
| 2.1.2 <i>Hydrology</i> .....                                    | 6         |
| 2.1.3 <i>Photographic Documentation of Site</i> .....           | 6         |
| 2.1.4 <i>Stream Stability Assessment</i> .....                  | 7         |
| 2.2 VEGETATION ASSESSMENT .....                                 | 7         |
| 2.2.1 <i>Vegetation</i> .....                                   | 7         |
| 2.3 AREAS OF CONCERN.....                                       | 10        |
| <b>3.0 REFERENCES</b> .....                                     | <b>10</b> |

## Tables and Exhibits

## Appendix

|                |            |  |   |
|----------------|------------|--|---|
| <b>Figure</b>  | <b>1</b>   | Project Vicinity Map.....                                      | A |
| <b>Table</b>   | <b>1</b>   | Project Components .....                                       | A |
| <b>Table</b>   | <b>2</b>   | Project Activity and Reporting History .....                   | A |
| <b>Table</b>   | <b>3</b>   | Project Contacts .....   | A |
| <b>Table</b>   | <b>4</b>   | Project Attribute .....  | A |
| <b>Figure</b>  | <b>2</b>   | Restoration Summary Map .....                                  | B |
| <b>Exhibit</b> | <b>1</b>   | Stream Reference Station Photo Logs .....                      | B |
| <b>Exhibit</b> | <b>2</b>   | Vegetation Plot Photo Log .....                                | B |
| <b>Table</b>   | <b>5</b>   | Vegetation Plot Criteria Attainment .....                      | C |
| <b>Table</b>   | <b>6</b>   | Vegetation Metadata .....                                      | C |
| <b>Table</b>   | <b>7</b>   | Stem Count Arranged by Plot-Year 5 .....                       | C |
| <b>Exhibit</b> | <b>3</b>   | Year 5 Cross-Sections with Annual Overlays .....               | D |
| <b>Exhibit</b> | <b>4</b>   | Year 5 Longitudinal Profiles with Annual Overlays .....        | D |
| <b>Exhibit</b> | <b>5</b>   | Riffle Pebble Count Size Class Distribution (UT6) .....        | D |
| <b>Table</b>   | <b>8</b>   | Cross-Section Morphology Data Table .....                      | D |
| <b>Table</b>   | <b>9</b>   | Stream Reach Morphology Data Table .....                       | D |
| <b>Table</b>   | <b>10</b>  | Verification of Bankfull or Greater than Bankfull Events ..... | E |
| <b>Figure</b>  | <b>3</b>   | Current Condition Plan View .....                              | F |
| <b>Table</b>   | <b>11</b>  | Visual Morphological Stability Assessment Table .....          | F |
| <b>Table</b>   | <b>11a</b> | Stream Problem Areas Table .....                               | F |
| <b>Table</b>   | <b>12</b>  | Vegetation Problem Areas Table .....                           | F |

## EXECUTIVE SUMMARY

The East Buffalo Creek site was restored through a full delivery contract with the NCDEQ – Division of Mitigation Services (DMS). This report documents the completion of the project and presents Year 5 monitoring data for the five-year monitoring period. The goals for the restoration project were as follows:

- To create geomorphically stable conditions on the East Buffalo Creek project site;
- The reduction of sediment loading through restoration of riparian areas and streambanks;
- To improve and restore hydrologic connections between the creek and floodplain;
- The restoration, enhancement and preservation of headwater tributaries draining into East Buffalo Creek (and Lake Santeetlah); and
- To improve aquatic and terrestrial habitat along the project corridor.

To accomplish these goals, the following objectives were implemented:

- Restoration of incised, eroding, and channelized streams by creating a stable channel that has access to its floodplain;
- Relocate the perched stream channel from the side slope ditch to the low point of the valley to restore natural hydrology and geomorphic form;
- Improve water quality by establishing buffers for nutrient removal from runoff; relocating an eroded, unpaved driveway away from the stream channel and out of the riparian buffer to minimize the sediment supply to the stream; and by stabilizing stream banks to reduce bank erosion;
- Improve in-stream habitat by providing a more diverse bedform with riffles and pools, creating deeper pools, developing areas that increase oxygenation, providing woody debris for habitat, and reducing bank erosion; and
- Improve terrestrial habitat by removing invasive species, planting riparian areas with native vegetation and protecting these areas with a permanent conservation easement.
- Improve storm water runoff filtering capacity, bank stability, and provide shading to decrease water temperature and improve wildlife habitat by planting a native riparian buffer.

Three vegetation monitoring plots, 100 square meters (m<sup>2</sup>) (10m x 10m) in size, were used to estimate survival of the woody vegetation planted on-site. The Year 5 vegetation monitoring indicated an average survival of 674 planted stems per acre and an average of 850 volunteer stems per acre were enumerated in plots, for an average density in monitoring plots of 1,524 woody stems per acre. The data shows that the Site has met the final the success criteria of 260 trees per acre by the end of Year 5.

The design implemented at the East Buffalo Creek mitigation project site involved Priority Level 1 Restoration, and Enhancement Levels I and II approaches, as well as preservation of many stream reaches. The resulting design has yielded a stable A or B type channel for UT2 to East Buffalo Creek and a B-type channel on Reach 3 of UT6 to East Buffalo Creek. Restoration and enhancement work was completed in accordance with the approved design provided in the mitigation plan for East Buffalo Creek and its tributaries. Longitudinal profile and cross-section data indicate that the project streams have remained stable since baseline monitoring data were collected in February 2011. Additionally, as the photo logs included in this report show, the herbaceous and woody vegetation at the project site is flourishing and promoting stability, shading and improved habitat. Based on geomorphic data presented in Appendix B and D, this Site is currently on track to meet the hydrologic and stream success criteria specified in the East Buffalo Creek Mitigation Plan.

One issue at the site is that flow through the restored UT2 reach does not flow at the surface of the channel over part of the reach during most of the year. The length of channel with surface flow had increased annually through the 2013 monitoring period; however, only small increases have occurred during the past two years. We have made efforts to fill the interstitial space in the channel bed, but this has not corrected the issue to date. Surface flow was observed for over half of the reach. It was obvious that flow had extended further down the channel than previously observed during a high water event based on the disturbed channel bed. The contractor



who was assisting us with the channel, mowed a path up the left floodplain that passes through the easement in a number of locations. This happened without Baker's knowledge and will not happen again. At one location of this mowing, it actually crossed one corner of a veg plot; however, the veg plot still exceeded the required stems per acre.

The only other issue is the presence of invasive vegetation, specifically Multiflora Rose and Chinese Privet, along portions of Reaches 2 of UT2, UT5, UT6, and East Buffalo Creek. These areas have been treated a number of times since the project began, including during this year. Treatment appears to have significantly reduced the density of invasive vegetation in many of these areas. The remaining invasives have persisted after previous treatments or new growth began from an existing seed bank; however, treatment of invasives in the project easement will continue this spring.

Summary information and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the Baseline Monitoring Report (formerly Mitigation Plan) and in the Mitigation Plan (formerly Restoration Plan) documents available on DMS's website. All raw data supporting the tables and figures in the appendices is available from DMS upon request.

## **1.0 PROJECT BACKGROUND AND ATTRIBUTES**

The East Buffalo Creek mitigation site is located approximately three miles north of Robbinsville in Graham County, North Carolina (Figure 1, Appendix A). The project site is situated in the Little Tennessee River Basin, within North Carolina Division of Water Quality (NCDWQ) sub-basin 04-04-04 and United States Geologic Survey (USGS) hydrologic unit 06010204020030. The East Buffalo Creek mitigation project is located in a watershed that is predominantly forested but also contains a small number of residences near East Buffalo Creek and its tributaries. The vast majority of the watershed is in forested cover, with less than one percent of land being in open grassland. Over the past 100 years, various parcels of property on the lower slopes and valley bottom have been developed for residential and agricultural use including the hillside where UT2 is located.

The majority of the project site consists of forested uplands with a smaller proportion devoted to an abandoned pasture. Although the project watershed has been impacted by logging activity and pasture development 100 or more years ago, most of the watershed has returned to a more natural state. The present landowners currently maintain several acres as grassland. However, since the beginning of the project some of this area has not been mowed. There are three single-family residences located in the vicinity of the project streams.

During development of the land for agricultural and residential use, the lower reaches of East Buffalo Creek and three of its tributaries (UT2, UT5 and UT6), were impacted by channel relocation, channelization, and pasture conversion. The project area has also been impacted by the development of a long driveway that provides access to one of the homes and property, riparian vegetation removal, and the installation of culverts on portions of East Buffalo Creek and its tributaries. The effects of these practices over time led to a decrease of in-stream habitat quality from a combination of changes, including channel incision, channel aggradation and embeddedness, proliferation of invasive species within the riparian buffer, and reduced channel shading. Widespread or systemic channel incision has been limited by a combination of grade control features like exposed bedrock, large cobble and boulder substrate that is frequently found throughout these stream systems. Existing woody vegetation along stream banks has kept portions of the banks from eroding although some channel erosion was present where woody vegetation had been removed.

The project involved restoration or enhancement of 2,987 linear feet (LF) of four streams: East Buffalo Creek and three smaller unnamed tributaries (UT2, UT5 and UT6). In addition, 8,558 LF of East Buffalo Creek and other headwater tributaries were preserved. The restoration, enhancement, and preservation of 11,545 LF of stream within this project site has generated 3,311 stream mitigation units (SMUs); 535 SMUs, or 16 percent of the total generated, were derived from intermittent streams, which is well within the 20 percent threshold required by DMS. Other general information about the project is provided in Tables 1-4 (Appendix A).

### **1.1 Location and Setting**

The East Buffalo Creek mitigation site is located approximately three miles north of Robbinsville in Graham County, North Carolina. To reach the project site from Robbinsville, take U.S. Highway 129 north for approximately three miles and turn right on to East Buffalo Circle (SR1144). Continue on East Buffalo Circle for about a half mile and turn right on East Buffalo Road (SR1254) and continue to the end. East Buffalo Road transitions to a gravel road; the site is accessible from a gated private driveway located .18 miles past where the road becomes gravel and just past the driveway to a brick home.

## **2.0 METHODOLOGY AND RESULTS**

The five-year monitoring plan for the East Buffalo Creek mitigation project includes criteria to evaluate the success of the vegetation and stream components of the project. The specific locations of vegetation plots, permanent cross-sections, reference photo stations and crest gauges are shown on the Year 5 current condition plan view (CCPV) submitted with this report.

### **2.1 Stream Assessment**

#### **2.1.1 Morphologic Parameters and Channel Stability**

Geomorphic monitoring of restored stream reaches is being conducted over a five year period to evaluate the effectiveness of the restoration practices installed. Monitored stream parameters include channel dimension (cross-sections), profile (longitudinal survey), pattern (to a lesser degree for reasons noted below), bed composition, bank stability, bankfull flows, and stability of reference sites documented by photographs (USACE 2003). Crest gauges, as well as high flow marks, will be used to document the occurrence of bankfull events. The methods used and any related success criteria are described below for each parameter. For monitoring stream success criteria, eight permanent cross-sections, two longitudinal profile sections, multiple photo points and two crest gauges were installed.

##### **2.1.1.1 Dimension**

Eight permanent cross-sections were installed to help evaluate the success of the mitigation project. Permanent cross-sections were established throughout the project site as follows: four cross-sections were located on UT2, and four cross-sections were located on Reach 3 of UT6. Cross-sections selected for monitoring were located in representative riffle and pool reaches and each cross-section was marked on both banks with permanent pins to establish the exact transect used. A common benchmark will be used for cross-sections and consistently referenced to facilitate comparison of year-to-year data. The cross-sectional surveys will include points measured at all breaks in slope, including top of bank, bankfull, inner berm, edge of water, and thalweg, if the features are present. Riffle cross-sections were classified using the Rosgen Stream Classification System.

There should be little change in the as-built cross-sections. If changes do take place, they will be evaluated to determine if they represent movement toward a more unstable condition (e.g., down-cutting or erosion) or movement toward increased stability (e.g., settling, vegetative changes, or deposition along the banks).

##### **2.1.1.1.1 Results**

As-built, cross-section monitoring data for stream stability was collected in April 2011. The eight permanent cross-sections: four along the restored channel and four along the enhanced reach of UT6, were re-surveyed to document any changes to stream dimension during Monitoring Year 5. Cross-sectional data is presented in Exhibit 3 and Table 8 of Appendix D. The location of cross-sections is shown on the current condition plan view submitted with this report.

The cross-sections show that there has been little adjustment to stream dimension across the project reaches since construction. Cross-section 1 on UT2 indicates a small change in depth occurred after the first two years of the project, whereas the other cross-sections indicate little change. At this time, cross-sectional measurements do not indicate any streambank or channel stability issues.

As noted in the Stream Reach Morphology Data Table for Reach 3 of UT6 in Appendix D (Table 9), average bank height ratios for cross-sections along this reach are approximately twice as high as that specified for design; the average bank height ratio from the as-built and monitoring surveys was 1.7 to 2.1 compared to 1.0 from design. The design originally proposed isolated flood plain benching along the left bank where the top of bank would have coincided with the bankfull bench elevation thereby resulting in the proposed design bank height ratio of 1.0. However, to conform

to the channel shape or geometry of pre-existing stable portions of the reach both upstream and downstream of the enhancement reach, banks were sloped back accordingly during construction and stabilized with boulders for toe protection. A bank height ratio of 2.0 tends to be an indicator of an incised channel but the average entrenchment ratio reported for Reach 3 is 1.8, which fulfills the stable design specifications of a B-type Rosgen channel classification. The inflated bank height ratio of 2.1 along this reach is due to the steepness associated with the stream and the existing top of road embankment and valley wall, which serve to function as the top of left and right banks of Reach 3 respectively.

### **2.1.1.2 Pattern and Longitudinal Profile**

Longitudinal profiles for Year 5 were surveyed during November 2015; profiles of the various project reaches are provided in Appendix D. A longitudinal profile was conducted for the entire project length on UT2 and Reach 3 of UT6. Longitudinal profiles have been replicated annually during the five year monitoring period.

Measurements taken along longitudinal profiles include thalweg, water surface, and top of low bank. The pools should remain relatively deep with flat water surface slopes, and the riffles should remain steeper and shallower than the pools. Bed form observations should be consistent with those observed for channels of the design stream type. Profile data taken during YR5 monitoring reflect stable channel bedform and a diverse range of riffle and pool complexes.

All measurements were taken at the head of each feature (e.g., riffle, run, pool, glide) and the maximum pool depth. Elevations of grade control structures were also included in the longitudinal profiles surveyed. Surveys were tied to a permanent benchmark. Although pattern adjustments were made on UT2 for channel alignment considerations such as following the low point of the valley, pattern adjustments were not made with the intent to increase sinuosity. East Buffalo Creek and its tributaries are A and B-type streams primarily characterized by step-pool sequences. Consequently, pattern information is not provided in Appendix D as the parameters present are generally associated with meandering, riffle-pool channels.

#### **2.1.1.2.1 Results**

The longitudinal profiles show that the bed features are stable; closely-spaced grade control structures continue to help maintain the overall profile desired. As noted in the Stream Reach Morphology Data Tables in Appendix D (Table 9), riffle and pool characteristics do not appear to have significantly changed since construction; the measurements obtained for Year 5 are acceptable when compared to reference reach and design data provided for the project reaches. Step-pools and riffles appear to have adjusted slightly in some areas of UT6-Reach 3, but such adjustments are considered to be acceptable and expected given the natural steepness of the channel in this location and the amount of large cobbles and small boulders moving in the stream. The Enhancement Level 1 approach which included adding grade control to increase pool habitat has also enhanced the vertical stability of this reach.

There was also little to no change in the profile of UT2 to East Buffalo Creek. Although the profile appears stable, there is a section of UT2 where the stream flow goes subsurface; this section is illustrated on the current condition plan view and documented in Tables 11 and 12 in Appendix F. Given the steepness in slope and the relatively large riffle material used to construct the step-pool channel system, it is likely that the flow will remain subsurface until interstitial spaces between the stones of the constructed channel bed become filled by smaller particles and organic material. Baker has taken efforts to add sediment materials to the channel in the upstream area where flow begins to go subsurface to promote the filling interstitial space in the channel bed. While this has made some minor improvements and flow has progressed to approximately station 2+00, the channel area shown to have subsurface flow in the CCPV has, except on storm flows, remained dry. Particle sorting was observed in the channel during the Year 3, 4 and 5 surveys, indicating that there is flow in the channel at times. During the Fall of 2015 this evidence of flow

during a high water event was seen throughout the channel. However, the presence of rooted plant material indicates that the baseflow remains under the bed material most of the time. There have been many observations during the monitoring period that surface flow has been continuous over approximately half of the restored reach. This was also observed during visits for Year 5 monitoring. No areas of instability were noted during Year 5 monitoring.

### **2.1.1.3 Substrate and Sediment Transport**

Bed material analysis consists of a pebble count taken in the same constructed riffle during annual geomorphic surveys of the project site. This sample, combined with evidence provided by changes in cross-section and profile data will reveal changes in sediment gradation that occur over time as the stream adjusts to upstream sediment loads. Significant changes in sediment gradation will be evaluated with respect to stream stability and watershed changes.

#### **2.1.1.3.1 Results**

For this project, a pebble count was collected on UT6. Visual observations of UT6 and a review of pebble count data collected during Year 5 monitoring did not yield any signs that sediment transport functions have been hampered by the mitigation project; specifically, no significant areas of aggradation or degradation within the project area were observed. The pebble count data (Table 9, Appendix D) indicates that the stream is moving fines through the system and larger particle size classes continue to make up a greater percentage of the bed material.

## **2.1.2 Hydrology**

### **2.1.2.1 Streams**

The occurrence of bankfull events within the monitoring period will be documented by the use of crest gauges and photographs. Crest gauges were installed on the floodplain at the bankfull elevation. One crest gauge was placed on UT2 while another gauge was set up near the end of the project area on Reach 3 of UT6. The crest gauges record the highest watermark between site visits and are checked at each site visit to determine if a bankfull event has occurred. Photographs are used to document the occurrence of debris lines and sediment deposition on the floodplain during monitoring site visits.

Two bankfull flow events must be documented within the 5-year monitoring period. The two bankfull events must occur in separate years; otherwise, the stream monitoring will continue until two bankfull events have been documented in separate years. If two bankfull events have not been documented at the end of 5 years the IRT will have to decide on an appropriate course of action.

#### **2.1.2.1.1 Results**

During the Year 5 monitoring period, the site was found to have had at least one bankfull event based on the crest gauge reading obtained on UT2. A reading was not taken from the crest gauge on UT6 because the measuring staff in the gauge was broken and a reading could not be obtained. Since project completion, UT2 has had four recorded bankfull events, and UT6 has had four recorded bankfull events during different years for each gauge. Information on these events is provided in Table 10 of Appendix E. At this point more than two bankfull flow events have been documented on each crest gauge within the 5-year monitoring period. The hydrology success criterion has been met.

## **2.1.3 Photographic Documentation of Site**

Photographs will be used to document restoration success visually. Reference stations were photographed during the as-built survey; this will be repeated for at least five years following construction. Reference photos are taken once a year, from a height of approximately five to six feet. Permanent markers will ensure that the same locations (and view directions) are utilized during each monitoring period. Selected site photographs from established photo points are shown in Appendix B.

### **2.1.3.1 Lateral Reference Photos**

Reference photo transects were taken of the right and left banks at each permanent cross-section. A survey tape was captured in most photographs which represents the cross-section line located perpendicular to the channel flow. The water line was located in the lower edge of the frame in order to document bank and riparian conditions. Photographers will make an effort to consistently maintain the same area in each photo over time.

### **2.1.3.2 Structure Photos**

Photographs of primary grade control structures (i.e. vanes and weirs), along the restored streams are included within the photographs taken at reference photo stations. Photographers will make every effort to consistently maintain the same area in each photo over time.

Lateral and structure photographs are used to evaluate channel aggradation or degradation, bank erosion, success of riparian vegetation, structure function, and stability, and effectiveness of erosion control measures subjectively. Lateral photos should not indicate excessive erosion or degradation of the banks. A series of photos over time should indicate successive maturation of riparian vegetation and consistent structure function.

#### **2.1.3.2.1 Results**

Photographs of the restoration project were taken in December 2015. The photographs illustrate stable conditions across the project site. Vegetative growth along the restored and enhanced streambanks and riparian buffers has become dense since construction was completed in 2011. Structures are functioning as designed. Photographs from the preservation reaches show that no encroachment or unnatural disturbance has occurred since the project was established. Photo documentation of the site during Year 5 monitoring reflects stable site conditions in restored, enhanced and preserved areas as well as a healthy stand of herbaceous and woody vegetation in the riparian corridors.

## **2.1.4 Stream Stability Assessment**

In-stream structures installed within the restored stream (UT2) included log drops, rock drops, log/rock drop sequences, boulders, and boulder steps. The Year 5 visual observations of these structures indicate that little or no changes have occurred since the baseline survey was performed; structures are functioning as designed and are holding their elevation and grade. Structures located in Reach 3 of UT6 are also functioning as intended to provide supplemental grade control while enhancing pool habitat. Table 11 in Appendix F provides a comprehensive visual assessment of morphological stability throughout both UT2 and Reach 3 of UT6.

Quantitative reference reach and design data used to determine the restoration approach, as well as the Year 5 data collected during the project's post-construction monitoring period are summarized in Appendix D.

## **2.2 Vegetation Assessment**

### **2.2.1 Vegetation**

Successful restoration of the vegetation on a site is dependent upon hydrologic restoration, active planting of preferred canopy species, and volunteer regeneration of the native plant community. In order to determine if the success criteria are achieved, three vegetation monitoring plots were installed at the restoration site. The restoration plan for the East Buffalo Creek Stream Restoration Site specifies that the number of vegetation monitoring quadrants required will be based on the species/area curve method (Peet 1998 and Lee 2007), as described in NCDMS monitoring guidance documents. The size of individual quadrants varies from 100 square meters for tree species to 1 square meter for herbaceous

vegetation. Level 1 CVS vegetation monitoring has occurred after the growing season for the year being evaluated. At the end of the first growing season during baseline surveys, species composition, density, and survival were evaluated. Individual quadrant data provided during subsequent monitoring events has included diameter (dbh), height, density, and coverage quantities. Individual seedlings were marked to ensure that they could be found in succeeding monitoring years. Mortality has been determined from the difference between the previous year's living, planted trees and the current year's living, planted trees.

Photographs are used to visually document vegetation success in sample plots. Reference photos of tree and herbaceous condition within plots have been taken at least once per year. Photos of the plots are included in Appendix B of this report.

The interim measure of vegetative success for the site is the survival of at least 320, 3-year old, planted trees per acre at the end of Year 3 of the monitoring period. The final vegetative success criteria is the survival of 260, planted trees per acre at the end of monitoring Year 5.

Native riparian herbaceous vegetation was applied to streambanks beneath the erosion matting and has provided excellent ground coverage. Planted live stakes and bare root trees are flourishing and increasingly contribute to streambank stability, shading and improved habitat. Bare-root trees were planted throughout the conservation easement with the exception of the preservation reach. A minimum 30-foot buffer was established along all restored stream reaches. In general, bare-root vegetation was planted at a target density of 680 stems per acre, in an 8-foot by 8-foot grid pattern. Planting of bare-root trees was completed in late March-early April 2011. Species planted are listed below.

| <b>Proposed Bare-Root and Live Stake Species (may also include seed or container species)</b> |   |                            |                  |                   |
|---|---|----------------------------|------------------|-------------------|
| East Buffalo Creek Mitigation Plan-DMS Project #92763   |   |                            |                  |                   |
| Common Name   | Scientific Name   | % Trees Planted by Species | Planting Density | Wetness Tolerance |
| Riparian Buffer Plantings   |   |                            |                  |                   |
| Trees Overstory   |   |                            |                  |                   |
| Sycamore  | <i>Platanus occidentalis</i>                            | 8                          | 54               | FACW-             |
| River Birch   | <i>Betula nigra</i>                                     | 7                          | 48               | FACW              |
| White Oak   | <i>Quercus alba</i>                                     | 5                          | 34               | FACU              |
| Red Maple   | <i>Acer rubrum</i>                                      | 5                          | 34               | FAC               |
| Tulip Poplar  | <i>Liriodendron tulipifera</i>                          | 5                          | 34               | FAC               |
| Yellow Birch  | <i>Betula alleghaniensis (lutea)</i>                    | 5                          | 34               | FACU+             |
| Black (Sweet) Birch   | <i>Betula lenta</i>                                     | 5                          | 34               | FACU              |
| Northern Red Oak  | <i>Quercus rubra</i>                                    | 5                          | 34               | FACU              |
| Yellow Buckeye  | <i>Aesculus octandra</i>                                | 5                          | 34               | N/A               |
| Mockernut Hickory   | <i>Carya alba (tomentosa)</i>                           | 3                          | 20               | N/A               |
| Scarlet Oak   | <i>Quercus coccinea</i>                                 | 2                          | 14               | N/A               |
| Trees Understory  |   |                            |                  |                   |
| Highland Doghobble  | <i>Leucothoe fontanesiana (axillaris var. editorum)</i> | 5                          | 34               | N/A               |
| Mountain Laurel   | <i>Kalmia latifolia</i>                                 | 5                          | 34               | FACU              |
| Flame Azalea  | <i>Rhododendron calendulaceum</i>                       | 5                          | 34               | N/A               |
| Black Willow  | <i>Salix nigra</i>                                      | 5                          | 34               | OBL               |
| Ironwood  | <i>Carpinus caroliniana</i>                             | 3                          | 20               | FAC               |

| <b>Proposed Bare-Root and Live Stake Species (may also include seed or container species)</b>       |  |                            |                  |                   |
|---|--|----------------------------|------------------|-------------------|
| East Buffalo Creek Mitigation Plan-DMS Project #92763   |  |                            |                  |                   |
| Common Name   | Scientific Name  | % Trees Planted by Species | Planting Density | Wetness Tolerance |
| Witch Hazel   | <i>Hamamelis virginiana</i>                              | 2                          | 14               | FACU              |
| Sourwood  | <i>Oxydendrum arboreum</i>                               | 5                          | 34               | FACU              |
| Flowering Dogwood   | <i>Cornus florida</i>                                    | 5                          | 34               | FACU              |
| Tag Alder   | <i>Alnus serrulata</i>                                   | 5                          | 34               | FACW+ or OBL      |
| Redbud  | <i>Cercis canadensis</i>                                 | 5                          | 34               | FACU              |
| <b>Shrubs</b>   |  |                            |                  |                   |
| Spicebush   | <i>Lindera benzoin</i>                                   | 15                         | 102              | FACW              |
| Deerberry   | <i>Vaccinium stamineum</i>                               | 15                         | 102              | FACU              |
| Eastern Sweetshrub, Sweetshrub  | <i>Calycanthus floridus</i> ,<br><i>Calycanthus spp.</i> | 15                         | 102              | FACU              |
| Sweetpepperbush   | <i>Clethra spp.</i>                                      | 15                         | 102              | N/A               |
| Winterberry   | <i>Ilex verticillata</i>                                 | 15                         | 102              | FACW              |
| Virginia Sweetspire   | <i>Itea virginica</i>                                    | 15                         | 102              | FACW+             |
| Chokeberry  | <i>Photinia</i>  | 10                         | 68               | N/A               |
| <b>Riparian Livestake Plantings</b>   |  |                            |                  |                   |
| Ninebark  | <i>Physocarpus opulifolius</i>                           | 15                         | 102              | FAC-              |
| Elderberry  | <i>Sambucus canadensis</i>                               | 20                         | 136              | FACW-             |
| Buttonbush  | <i>Cephalanthus occidentalis</i>                         | 15                         | 102              | OBL               |
| Silky Willow  | <i>Salix sericea</i>                                     | 25                         | 170              | OBL               |
| Silky Dogwood   | <i>Cornus amomum</i>                                     | 25                         | 170              | FACW+             |
| Note: Species selection may have changed due to refinement or availability at the time of planting. |  |                            |                  |                   |

The mitigation plan for the East Buffalo Creek Site specifies that the number of quadrants required will be based on the species/area curve method, as described in DMS monitoring guidance. The size of individual quadrants is 100 square meters for woody tree species, and 1 square meter for herbaceous vegetation. Three vegetation plots, each 10 by 10 meters, were established along the restored (2) and enhanced (1) reaches.

#### **2.2.1.1.1 Results**

Tables 5 through 7b in Appendix C presents information on plots meeting the vegetation success criteria, vegetation metadata, and stem counts for each of the vegetation monitoring plots. Data from the Year 5 monitoring shows a range of 567 to 809 stems per acre, with approximately 87% of the stems being in good to excellent condition. The average density of planted stems, based on data collected from the three monitoring plots during Year 5 monitoring, is 675 stems per acre, or about 17 stems per plot. The site was originally planted at an average density of approximately 1,039 bare root stems per acre after construction (as cited in the Baseline Monitoring Document), or about 26 stems per plot. The average number of volunteers, based on counts within the plots, is estimated to be 850 stems per acre. When planted and volunteer stems are combined plots supported an average of 1,524 stems per acre. With an average density of 675 planted stems per acre, the site has met the final success criteria of 260 trees per acre by the end of Year 5. The location of the vegetation plots are shown on the Year 5 current condition plan view (Figure 3 of Appendix F).



There were four vegetation problem areas identified during Year 5 monitoring that related to the presence of invasive vegetation along Reaches 2 of UT5, UT6, UT2 and East Buffalo Creek. The VPA 4 was added this year as a thick stand of Multiflora rose has developed along the lower right bank of UT2. Multiflora rose and Chinese Privet found along portions of these reaches appear to be primarily a result of invasives that have persisted after prior treatment. We have retained the same areas of concern that were reported in previous years in this year's report; however, a significant reduction in the density of invasives has been made in these areas as evidenced by the photo that is presented (Appendix F). The large area of withered and dead multiflora rose and Chinese Privet observed along these reaches, especially along UT5 Reach 2, is indicative of the success of prior herbicide treatment. However, the current extent of persistent invasives (CCPV in Appendix F) warrants follow-up treatment to limit continued growth and treatment will be scheduled in the spring of 2016.

Another vegetation issue resulted when a contractor that was working with Baker mowed a path into the easement along the left buffer of UT2. This contractor was assisting Baker to add materials to the UT2 channel in an effort to fill interstitial space in the bed and move flow to the surface. Without Baker's knowledge or approval, he mowed a path in order to drive his truck up slope to deliver materials. This mowing was a onetime encroachment, not associated with the landowner and will not happen again in the future. It was also observed that many of the mowed trees were resprouting and a vegetation plot in this area met requirements.

Although the density of herbaceous cover varies across the site, conditions observed on-site during the Year 5 monitoring survey found ground cover in the easement area to be sufficient for stabilizing the site and for providing good terrestrial habitat. Survival rates of planted woody stems in the vegetation plots indicate that plantings across the easement area are of sufficient density to meet regulatory requirements, site stabilization and habitat enhancement goals originally set forth in the mitigation plan.

## **2.3 Areas of Concern**

At this time, the only items that are being monitored beyond the success criteria noted in this report is the dry segment of UT2 and the invasive vegetation problem areas documented on Reaches 2 of UT5, UT6, UT2 and East Buffalo Creek. As noted in Section 2.1.1.2 of the Baseline Monitoring Report, we believe that the surface flow of UT2 is presently flowing beneath and through the channel bed material along the lower half of the restored reach. This is not unusual for steep, rocky, low flow channels in this area. The flow along UT2 should surface as organic material and fine particles reduce interstitial spaces in the constructed channel; however, it does not appear that this will happen before the project is scheduled for closeout. We will continue to monitor the flow condition of UT2 and the presence of invasives on Reaches 2 of UT5, UT6, UT2 and East Buffalo Creek up until project closeout, and manage these reaches as seems most appropriate.

## **3.0 REFERENCES**

Lee, M., Peet R., Roberts, S., Wentworth, T. CVS-NCEEP Protocol for Recording Vegetation, Version 4.1, 2007.

Peet, R.K., T.R. Wentworth and P.S. White. 1998. "A flexible, multipurpose method for recording vegetation composition and structure." *Castanea* 63:262-274.

United States Army Corps of Engineers. 2003. Stream Mitigation Guidelines, April 2003, U.S. Army Corps of Engineers. Wilmington District.


**APPENDIX A**  
**FIGURE & GENERAL TABLES**

**LOCATION MAP**  
**TABLES 1-4**

The East Buffalo Creek mitigation site is located approximately three miles north of Robbinsville in Graham County, North Carolina. To reach the project site from Robbinsville, take U.S. Highway 129 north for approximately three miles and turn right on to East Buffalo Circle. Continue on East Buffalo Circle for about a half mile and turn right on East Buffalo Road. East Buffalo Road transitions to a gravel road; the site is accessible from a gated private driveway located just past a brick home.

The subject project site is an environmental restoration site of the NCDEQ Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

- TN -



Map Inset



Graham County, NC

NORTH CAROLINA DIVISION OF MITIGATION SERVICES

**LEGEND:**

- NCDWR Sub-basin
- Counties
- USGS Hydrologic Unit
- Project Hydrologic Unit
- Graham County

0 1 2 4 Miles



**Figure 1. Project Vicinity Map**  
East Buffalo Restoration Project  
Graham County, NC

**Michael Baker**  
INTERNATIONAL

| Table 1. Project Components<br>East Buffalo Creek Mitigation Project-NCDMS Project #92763                   |                         |                 |                          |                       |                    |                  |                  |            |  |
|---|-------------------------|-----------------|--------------------------|-----------------------|--------------------|------------------|------------------|------------|--|
| Project Segment or Reach ID   | Existing Feet/<br>Acres | Mitigation Type | Approach                 | Target Stream Type    | Footage or Acreage | Mitigation Ratio | Mitigation Units | Stationing | Comment  |
| <b>East Buffalo Creek</b>   |                         |                 |                          |                       |                    |                  |                  |            |  |
| Reach 1   | 919 LF                  | P               | -                        | -                     | 919 LF             | 5:1              | 184              | -          | No channel alteration (preservation).  |
| Reach 2A/2B   | 932 LF                  | EII             | -                        | Aa <sup>+</sup>       | 932 LF             | 2.5:1            | 373              | -          | Improve riparian buffer by removing invasive/exotic vegetation and replanting with native vegetation where applicable.   |
| <b>UT2</b>  | 226 LF                  | R               | P1                       | Aa <sup>+</sup><br>Ba | 509 LF             | 1:1              | 509              | 0+29-6+34  | Restore natural hydrology and geomorphic form by relocating a perched channel to the low point of the valley.  |
| <b>UT3*</b>   | 1,615 LF                | P               | -                        | -                     | 1,629 LF           | 5:1              | 326              | -          | No channel alteration (preservation).  |
| <b>UT4</b>  | 921 LF                  | P               | -                        | -                     | 921 LF             | 5:1              | 184              | -          | No channel alteration (preservation).  |
| <b>UT5</b>  |                         |                 |                          |                       |                    |                  |                  |            |  |
| Reach 1*  | 809 LF                  | P               | -                        | -                     | 866 LF             | 5:1              | 173              | -          | No channel alteration (preservation).  |
| Reach 2*  | 598 LF                  | EII             | -                        | Aa                    | 607 LF             | 2.5:1            | 243              | -          | Improve riparian buffer by removing invasive/exotic vegetation and replanting with native vegetation where applicable.   |
| <b>UT 6</b>   |                         |                 |                          |                       |                    |                  |                  |            |  |
| Reach 1*  | 1,145 LF                | P               | -                        | Aa+<br>Aa             | 1,146 LF           | 5:1              | 229              | -          | No channel alteration (preservation).  |
| Reach 2A/2B*  | 401 LF                  | EII             | -                        | Aa+<br>Aa             | 565 LF             | 2.5:1            | 226              | -          | Improve riparian buffer by removing invasive/exotic vegetation and replanting with native vegetation where applicable; increase buffer width (filtering capacity) by relocating unpaved road away from the left streambank.  |
| Reach 3   | 524 LF                  | EI              | P3                       | Fb<br>Ba              | 374 LF             | 1.5:1            | 249              | 0+00-3+74  | Restore stable channel dimension and profile via bank grading/ flood benching along the left bank and installation of grade control. Pattern will be addressed with the relocation of a portion of channel away from the valley wall to minimize further bank erosion. Improve riparian buffer by removing invasive/exotic vegetation and replanting with native vegetation where applicable; increase buffer width (filtering capacity) by relocating unpaved road away from the left streambank. |
| <b>UT7*</b>   | 940 LF                  | P               | -                        | -                     | 947 LF             | 5:1              | 189              | -          | No channel alteration (preservation).  |
| <b>UT8*</b>   | 361 LF                  | P               | -                        | -                     | 365 LF             | 5:1              | 73               | -          | No channel alteration (preservation).  |
| <b>UT9</b>  | 1,179 LF                | P               | -                        | -                     | 1,179 LF           | 5:1              | 236              | -          | No channel alteration (preservation).  |
| <b>UT10</b>   | 536 LF                  | P               | -                        | -                     | 536 LF             | 5:1              | 107              | -          | No channel alteration (preservation).  |
| <b>UT11</b>   | 50 LF                   | P               | -                        | -                     | 50 LF              | 5:1              | 10               | -          | No channel alteration (preservation).  |
| <b>Mitigation Unit Summations</b>   |                         |                 |                          |                       |                    |                  |                  |            |  |
| Stream (LF)   | Riparian Wetland (Ac)   |                 | Nonriparian Wetland (Ac) |                       | Total Wetland (Ac) |                  | Buffer (Ac)      | Comment    |  |
| 11,545  | NA                      |                 | NA                       |                       | NA                 |                  | 15.27            |            |  |
| Total MUs   | 3,311                   |                 |                          |                       |                    |                  |                  |            |  |
| *Notes: Additional stream length was acquired during post-processing and re-mapping of surveyed stream data |                         |                 |                          |                       |                    |                  |                  |            |  |

| <b>Table 2. Project Activity and Reporting History<br/>East Buffalo Creek Mitigation Project-NCDMS Project #92763</b> |                                 |   |
|---|---------------------------------|---|
| <b>Activity or Report</b>   | <b>Data Collection Complete</b> | <b>Completion or Delivery</b>                         |
| Restoration Plan  | -                               | April 2010  |
| Final Design-90%  | -                               | June 2010   |
| Construction  | -                               | September 2010  |
| Temporary S&E mix applied to entire project area  | -                               | September 2010  |
| Permanent seed mix applied to project site  | -                               | September 2010  |
| Containerized and B&B plantings set out   | -                               | April 2011  |
| Installation of crest gauges  | -                               | January 2011  |
| Mitigation Plan / As-built (Year 0 Monitoring – baseline)   | April 2011                      | September 2011 (last of plantings completed in April) |
| Year 1 Monitoring   | December 2011                   | March 2012  |
| Year 2 Monitoring   | March 2013                      | April 2013  |
| Year 3 Monitoring   | March 2014                      | April 2014  |
| Year 4 Monitoring   | March 2015                      | March 2015  |
| Year 5 Monitoring   | December 2015                   | January 2016  |

| <b>Table 3. Project Contacts<br/>East Buffalo Creek Mitigation Project - NCDMS Project #92763</b> |  |
|---|--|
| <b>Designer</b>   |  |
| Michael Baker Engineering, Inc.   | 797 Haywood Rd Suite 201, Asheville, NC 28806<br><u>Contact:</u> Micky Clemmons, Tel. 828.412.6100 |
| <b>Construction Contractor</b>  |  |
| River Works, Inc.   | 6105 Chapel Hill Road, Greensboro, NC 27406<br><u>Contact:</u> Bill Wright, Tel. 919.582-3574      |
| <b>Planting &amp; Seeding Contractor</b>  |  |
| River Works, Inc.   | 6105 Chapel Hill Road, Greensboro, NC 27406<br><u>Contact:</u> George Morris, Tel. 919.582-3574    |
| Seed Mix Sources  | Green Resources  |
| Nursery Stock Suppliers   | Arborgen and Hillis Nursery  |
| <b>Monitoring</b>   |  |
| Michael Baker Engineering, Inc.   | 797 Haywood Rd Suite 201, Asheville, NC 28806<br><u>Contact:</u> Micky Clemmons, Tel. 828.412.6100 |

**Table 4. Project Attributes  
East Buffalo Creek Mitigation Project-NCDMS Project #92763**

|   |  |
|---|--|
| Project County                                | Graham County, NC  |
| Physiographic Region                          | Blue Ridge   |
| Ecoregion                                     | Blue Ridge Mountains-Southern Metasedimentary Mountains  |
| Project River Basin                           | Little Tennessee   |
| USGS HUC for Project                          | 06010204020030   |
| NCDWQ Sub-basin for Project                   | 04-04-04   |
| Within extent of DMS Watershed Plan?          | No local or targeted watershed plans currently available |
| WRC Class                                     | Cold; Non-trout waters                                   |
| % of Project Easement Fenced or Demarcated    | 0% (post-construction)                                   |
| Beaver Activity Observed During Design Phase? | No   |
| Drainage Area (Square Miles)                  |  |
| East Buffalo Creek Reach 1                    | .12 mi <sup>2</sup>                                      |
| East Buffalo Creek Reach 2                    | .32 mi <sup>2</sup>                                      |
| UT2   | .04 mi <sup>2</sup>                                      |
| UT3   | .08 mi <sup>2</sup>                                      |
| UT4   | .03 mi <sup>2</sup>                                      |
| UT5 Reach 1                                   | .06 mi <sup>2</sup>                                      |
| UT5 Reach 2                                   | .07 mi <sup>2</sup>                                      |
| UT6 Reach 1                                   | .04 mi <sup>2</sup>                                      |
| UT6 Reach 2                                   | .17 mi <sup>2</sup>                                      |
| UT6 Reach 3                                   | .15 mi <sup>2</sup>                                      |
| UT7   | .09 mi <sup>2</sup>                                      |
| UT8   | .06 mi <sup>2</sup>                                      |
| UT9   | .03 mi <sup>2</sup>                                      |
| UT10  | .01 mi <sup>2</sup>                                      |
| UT11  | .03 mi <sup>2</sup>                                      |
| Stream Order                                  |  |
| East Buffalo Creek Reach 1                    | 1 <sup>st</sup> to 2 <sup>nd</sup> (Perennial)           |
| East Buffalo Creek Reach 2                    | 2 <sup>nd</sup> to 3 <sup>rd</sup> (Perennial)           |
| UT2   | 1 <sup>st</sup> (Perennial)                              |
| UT3   | 2 <sup>nd</sup> (Intermittent/Perennial)                 |
| UT4   | 1 <sup>st</sup> (Intermittent/Perennial)                 |

**Table 4. Project Attributes  
East Buffalo Creek Mitigation Project-NCDMS Project #92763**

|  |  |
|--|--|
| UT5 Reach 1                                | 1 <sup>st</sup> (Intermittent/Perennial) |
| UT5 Reach 2                                | 1 <sup>st</sup> (Perennial)              |
| UT6 Reach 1                                | 1 <sup>st</sup> (Perennial)              |
| UT6 Reach 2                                | 2 <sup>nd</sup> (Perennial)              |
| UT6 Reach 3                                | 2 <sup>nd</sup> (Perennial)              |
| UT7  | 2 <sup>nd</sup> (Perennial)              |
| UT8  | 1 <sup>st</sup> (Intermittent)           |
| UT9  | 1 <sup>st</sup> (Perennial)              |
| UT10                                       | 1 <sup>st</sup> (Intermittent/Perennial) |
| UT11                                       | 1 <sup>st</sup> (Intermittent)           |
| Restored Length                            |  |
| East Buffalo Creek Reach 1                 | 919 LF                                   |
| East Buffalo Creek Reach 2A/2B             | 932 LF                                   |
| UT2  | 509 LF                                   |
| UT3  | 1,629 LF                                 |
| UT4  | 921 LF                                   |
| UT5 Reach 1                                | 866 LF                                   |
| UT5 Reach 2                                | 607 LF                                   |
| UT6 Reach 1                                | 1,146 LF                                 |
| UT6 Reach 2A/2B                            | 565 LF                                   |
| UT6 Reach 3                                | 374 LF                                   |
| UT7  | 947 LF                                   |
| UT8  | 365 LF                                   |
| UT9  | 1,179 LF                                 |
| UT10                                       | 536 LF                                   |
| UT11                                       | 50 LF                                    |
| Watershed Type                             | Rural (Predominantly Forested)           |
| Watershed LULC Distribution (Percent area) |  |
| Forest                                     | 99.26%                                   |
| Grasslands/Herbaceous                      | 0.46%                                    |
| Pasture Lands/Hay                          | .33%                                     |
| Drainage Impervious Cover Estimate (%)     | <10%                                     |
| NCDWQ AU/Index #                           | 2-190-16                                 |
| 303d Listed                                | No                                       |

| <b>Table 4. Project Attributes<br/>East Buffalo Creek Mitigation Project-NCDMS Project #92763</b> |   |        |          |          |
|---|---|--------|----------|----------|
| Upstream of 303d Listed Segment   | No  |        |          |          |
| Reasons for 303d Listing or Stressor  | -   |        |          |          |
| Total Acreage of Easement   | 17.87   |        |          |          |
| Total Vegetated Acreage w/in Easement   | n/a (Easement vegetated with exception of stream channel)   |        |          |          |
| Total Planted Acreage within the Easement   | ~2 Acres  |        |          |          |
| Rosgen Classification (Pre-existing)/As-Built   |   |        |          |          |
| East Buffalo Creek Reach 1  | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| East Buffalo Creek Reach 2  | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT2   | Aa <sup>+</sup> / Ba  |        |          |          |
| UT3   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT4   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT5 Reach 1   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT5 Reach 2   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT6 Reach 1   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT6 Reach 2   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT6 Reach 3   | Fb / Ba   |        |          |          |
| UT7   | Ba / Ba   |        |          |          |
| UT8   | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT9   | Fb / Fb   |        |          |          |
| UT10  | Aa <sup>+</sup> / Aa <sup>+</sup>   |        |          |          |
| UT11  | Ba / Ba   |        |          |          |
| Valley Type   | II  |        |          |          |
| Valley Slope  | .14-.19 (East Buffalo), .2 (UT2), .25 (UT3), .3 (UT4), .2-.23 (UT5), .12-.33(UT6), .35 (UT7), .33 (UT8), .22 (UT9), .31 (UT 10), .26 (UT11) |        |          |          |
| Valley Side Slope Range   | n/a   |        |          |          |
| Valley Toe Slope Range  | n/a   |        |          |          |
| Trout Waters Designation  | No  |        |          |          |
| Species of Concern  | No  |        |          |          |
| Dominant Soil Series and Characteristics  | Spivey-Santeetlah/ Soco-Stecoah/ Spivey-Whiteoak  |        |          |          |
|   | Depth (in.)   | % Clay | K Factor | T Factor |
| East Buffalo Creek Reach 1  | >80"  | 5-29   | .02-.24  | 5        |
| East Buffalo Creek Reach 2  | >80"  | 5-29   | .02-.24  | 5        |
| UT2   | ~80"  | 5-29   | .02-.24  | 5        |




**Table 4. Project Attributes  
East Buffalo Creek Mitigation Project-NCDMS Project #92763**

|             |      |      |         |     |
|-------------|------|------|---------|-----|
| UT3         | >80" | 5-29 | .02-.24 | 5   |
| UT4         | >80" | 5-29 | .02-.24 | 5   |
| UT5 Reach 1 | >80" | 5-18 | .1-.28  | 2-3 |
| UT5 Reach 2 | >80" | 5-29 | .02-.24 | 5   |
| UT6 Reach 1 | >80" | 5-29 | .02-.1  | 5   |
| UT6 Reach 2 | >80" | 5-29 | .02-.1  | 5   |
| UT6 Reach 3 | ~80" | 5-29 | .02-.1  | 5   |
| UT7         | >80" | 5-29 | .02-.1  | 5   |
| UT8         | >80" | 5-29 | .02-.1  | 5   |
| UT9         | >80" | 5-18 | .1-.28  | 2-3 |
| UT10        | >80" | 5-18 | .1-.28  | 2-3 |
| UT11        | >80" | 5-29 | .02-.1  | 5   |

**APPENDIX B**  
**PROJECT REACH FIGURE AND**  
**REFERENCE PHOTOGRAPHS**

**FIGURE 2 PROJECT COMPONENT MAP**  
**EXHIBIT 1-2 REFERENCE STATION AND**  
**VEGETATION PLOT PHOTOLOGS**




**North  
Carolina  
Division of  
Mitigation  
Services**

**LEGEND:**

- Project Component
- Preservation
  - Enhancement II
  - Enhancement I
  - Priority I Restoration

- Parcels
- Conservation Easement Boundary
- 40' Powerline Easement
- Powerline
- Power poles

— Streams



**Figure 2. Restoration Summary Map  
East Buffalo Creek Restoration Project  
Graham County, NC**

**Michael Baker  
INTERNATIONAL**



## East Buffalo Creek Photo Log – Preservation Reference Photo Points

**Notes:** Photos for East Buffalo Creek were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



## East Buffalo Creek Photo Log - Reference Photo Points

**Notes:** Photos for East Buffalo Creek were taken in December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 4: looking downstream



Photo Point 4: looking upstream



Photo Point 5: looking downstream



Photo Point 5: looking upstream





Photo Point 6: looking downstream



Photo Point 6: looking upstream



Photo Point 7: looking downstream



Photo Point 7: looking upstream



Photo Point 8: looking downstream



Photo Point 8: looking upstream



## East Buffalo Creek – UT2 Photo Log - Reference Photo Points

**Notes:** Photos for UT2 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with a wooden stake and flagging tape. For channel points, the stake is set up on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream



Photo Point 5: looking downstream



Photo Point 5: looking upstream





Photo Point 6: looking downstream



Photo Point 6: looking upstream



Photo Point 7: looking downstream



Photo Point 7: looking upstream



## East Buffalo Creek – UT 3

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 3 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream



Photo Point 5: looking downstream



Photo Point 5: looking upstream





Photo Point 6: looking downstream



Photo Point 6: looking upstream

## East Buffalo Creek – UT 4

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 4 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream

## East Buffalo Creek – UT 5

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 5 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.
3. Photo points 4 and 5 are located in the Enhancement II reach.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream



Photo Point 5: looking downstream



Photo Point 5: looking upstream



# East Buffalo Creek – UT6

## Photo Log – Enhancement Reference Photo Points

**Notes:** Photos for UT6-Enhancement I and Enhancement II Reaches were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with a wooden stake and flagging tape. For channel points, the stake is set up on an adjacent bank.

**Enhancement I Reach**



Photo Point 1: looking downstream

**Enhancement I Reach**



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream

**Enhancement II Reach**

**Enhancement II Reach**



Photo Point 4: looking downstream



Photo Point 4: looking upstream



## East Buffalo Creek – UT 6

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 6 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



## East Buffalo Creek – UT 7

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 7 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



## East Buffalo Creek – UT 8

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 8 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with tape and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



## East Buffalo Creek – UT 9

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 9 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream





Photo Point 3: looking downstream



Photo Point 3: looking upstream



Photo Point 4: looking downstream



Photo Point 4: looking upstream



## East Buffalo Creek – UT 10

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 10 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream



Photo Point 2: looking downstream



Photo Point 2: looking upstream



Photo Point 3: looking downstream



Photo Point 3: looking upstream



## East Buffalo Creek – UT 11

### Photo Log – Preservation Reference Photo Points

**Notes:** Photos for UT 11 were taken December 2015.

1. Photo point locations are shown on the plan sheets in the actual location the picture was taken.
2. All points are marked with flagging and recorded with GPS points. For channel points, the flagging is tied on an adjacent bank.



Photo Point 1: looking downstream



Photo Point 1: looking upstream

# East Buffalo Creek Mitigation Project

## Photo Log - Vegetation Plot Photos

**Notes:** Photos for Vegetation Plots were taken December 2015.

1. Vegetation plots marked by t-posts at corners; herbaceous plot marked by stake within larger plot.
2. Planted vegetation flagged and tagged for future identification.



Photo 1: Veg Plot 1



Photo 2: Veg Plot 1-Herbaceous Plot



Photo 3: Veg Plot 2



Photo 4: Veg Plot 2-Herbaceous Plot





Photo 5: Veg Plot 3



Photo 6: Veg Plot 3-Herbaceous Plot

**APPENDIX C**  
**VEGETATION SUMMARY DATA**  
**TABLES 5-7b**



| <b>Table 5. Vegetation Plot Criteria Attainment</b> |                                 |                               |                          |                              |
|---|---------------------------------|-------------------------------|--------------------------|------------------------------|
| <b>East Buffalo Creek Mitigation Project-#92763</b> |                                 |                               |                          |                              |
| <b>Stream Vegetation Totals (per acre)</b>          |                                 |                               |                          |                              |
| <b>Plot #</b>                                       | <b>Stream Stems<sup>1</sup></b> | <b>Volunteers<sup>2</sup></b> | <b>Total<sup>3</sup></b> | <b>Success Criteria Met?</b> |
| <b>0001</b>   | 809                             | 1497                          | 2307                     | Yes                          |
| <b>0002</b>   | 567                             | 850                           | 1416                     | Yes                          |
| <b>0003</b>   | 647                             | 202                           | 850                      | Yes                          |
| <b>Project Avg</b>                                  | 674                             | 850                           | 1524                     |                              |

<sup>1</sup>Stream/ Wetland Stems: Native planted woody stems. Includes shrubs, does NOT include live stakes. No vines

<sup>2</sup>Volunteers: Native woody stems. Not planted. No vines.

<sup>3</sup>Total: Planted and volunteer native woody stems. Excl. exotics. Excl. vines.

| <b>Table 6. Vegetation Metadata</b>                    |  |
|--|--|
| <b>East Buffalo Creek Mitigation Project-#92763</b>    |  |
| <b>Report Prepared By</b>                              | Micky Clemmons   |
| <b>Date Prepared</b>                                   | 1/8/2016 12:25   |
| <b>database name</b>                                   | cvs-eep-entrytool-v2.3.1_EBuffalo_YR5.mdb  |
| <b>database location</b>                               | L:\projects\113102 East Buffalo\Monitoring\YEAR 5\Veg\CVS tool                                     |
| <b>computer name</b>                                   | ASHELMCLEMMONS   |
| <b>file size</b>                                       | 47128576   |
| <b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b> |  |
| <b>Metadata</b>  | Description of database file, the report worksheets, and a summary of project(s) and project data. |
| <b>Proj, planted</b>                                   | Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.  |
| <b>Proj, total stems</b>                               | Each project is listed with its  |
| <b>Plots</b>   | List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).     |
| <b>Vigor</b>   | Frequency distribution of vigor classes for stems for all plots.                                   |
| <b>Vigor by Spp</b>                                    | Frequency distribution of vigor classes listed by species.   |
| <b>Damage</b>  | List of most frequent  |
| <b>Damage by Spp</b>                                   | Damage values tallied by type for each species.  |
| <b>Damage by Plot</b>                                  | Damage values tallied by type for each plot.   |
| <b>Planted Stems by Plot and</b>                       | A matrix of the count of   |
| <b>ALL Stems by Plot and spp</b>                       | A matrix of the count of total   |
| <b>PROJECT SUMMARY-----</b>                            |  |
| <b>Project Code</b>                                    | 92763  |
| <b>project Name</b>                                    | East Buffalo Creek   |
| <b>Description</b>                                     | Restoration: 508 LF, Enhancement I: 524, Enhancement II: 1931 LF, Preservation: 8475 LF            |
| <b>River Basin</b>                                     | Little Tennessee   |
| <b>length(ft)</b>                                      | 1032   |
| <b>stream-to-edge width (ft)</b>                       | 30   |
| <b>area (sq m)</b>                                     | 5751.97  |
| <b>Required Plots (calculated)</b>                     | 3  |
| <b>Sampled Plots</b>                                   | 3  |

**Table 7. Stem Count Arranged by Plot - Year 5**

**Project Name: East Buffalo Creek Mitigation Project, DMS Project Code #92763.**

| Scientific Name                   | Common Name         | Species Type | Current Plot Data (MY5 2015) |      |      |                |     |      |                |     |     | Annual Means |     |      |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
|-----------------------------------|---------------------|--------------|------------------------------|------|------|----------------|-----|------|----------------|-----|-----|--------------|-----|------|------------|-----|------|------------|-----|-----|------------|-----|------|------------|-----|------|------------|---|------|
|                                   |                     |              | E92663-01-0001               |      |      | E92663-01-0002 |     |      | E92663-01-0003 |     |     | MY5 (2015)   |     |      | MY4 (2014) |     |      | MY3 (2013) |     |     | MY2 (2012) |     |      | MY1 (2011) |     |      | MY0 (2010) |   |      |
|                                   |                     |              | P                            | V    | T    | P              | V   | T    | P              | V   | T   | P            | V   | T    | P          | V   | T    | P          | V   | T   | P          | V   | T    | P          | V   | T    | P          | V | T    |
| Acer rubrum                       | red maple           | Tree         | 3                            |      | 3    |                |     |      | 3              |     | 3   | 6            |     | 6    | 7          |     | 7    | 4          |     | 4   | 11         |     | 11   | 11         |     | 11   | 10         |   | 10   |
| Aesculus flava <sup>1</sup>       | yellow buckeye      | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 3          |     | 3    | 3          |     | 3   | 3          |     | 3    | 3          |     | 3    | 3          |   | 3    |
| Asimina triloba <sup>2</sup>      | pawpaw              | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 6          |     | 6    | 5          |     | 5   | 8          | 4   | 12   | 8          |     | 8    | 8          |   | 8    |
| Betula lenta                      | sweet birch         | Tree         |                              | 1    | 1    |                |     |      |                |     |     |              | 1   | 1    |            | 10  | 10   |            |     |     | 1          | 1   |      |            |     | 1    | 1          |   | 1    |
| Calycanthus floridus              | eastern sweetshrub  | Shrub        | 1                            |      | 1    |                |     |      | 1              |     | 1   | 2            |     | 2    | 1          |     | 1    |            |     | 1   |            | 1   | 2    |            | 2   | 2    |            | 2 |      |
| Carpinus caroliniana              | American hornbeam   | Tree         | 2                            |      | 2    | 2              |     | 2    | 1              |     | 1   | 5            |     | 5    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Carya alba                        | mockernut hickory   | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 2          |     | 2    | 2          |     | 2   | 2          |     | 2    | 2          |     | 2    | 2          |   | 2    |
| Cercis canadensis                 | eastern redbud      | Tree         |                              |      |      |                |     |      | 2              |     | 2   | 2            |     | 2    | 2          |     | 2    |            |     | 2   |            | 2   | 2    |            | 2   | 2    |            | 3 | 3    |
| Clethra <sup>3</sup>              | sweetpepperbush     | Shrub        |                              |      |      |                |     |      |                |     |     |              |     |      | 4          |     | 4    | 2          |     | 2   | 4          |     | 4    | 4          |     | 4    | 4          |   | 4    |
| Cornus florida <sup>4</sup>       | flowering dogwood   | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 2          |     | 2    | 2          |     | 2   | 2          |     | 2    | 2          |     | 2    | 2          |   | 2    |
| Fraxinus pennsylvanica            | green ash           | Tree         |                              | 2    | 2    |                |     |      |                |     |     |              | 2   | 2    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Hamamelis virginiana <sup>5</sup> | American witchhazel | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 2          |     | 2    |            |     |     | 2          |     | 2    | 2          |     | 2    | 2          |   | 2    |
| Juglans nigra                     | black walnut        | Tree         | 5                            |      | 5    | 1              | 2   | 3    |                |     |     | 6            | 2   | 8    | 5          | 10  | 15   | 5          |     | 5   | 5          | 1   | 6    | 4          | 1   | 5    | 4          |   | 4    |
| Liriodendron tulipifera           | tuliptree           | Tree         | 2                            | 20   | 22   | 3              | 18  | 21   | 4              | 5   | 9   | 9            | 43  | 52   | 11         | 26  | 37   | 6          | 27  | 33  | 10         | 25  | 35   | 10         | 20  | 30   | 14         |   | 14   |
| Nyssa sylvatica                   | blackgum            | Tree         | 2                            |      | 2    |                |     |      | 1              |     | 1   | 3            |     | 3    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Pinus strobus                     | eastern white pine  | Tree         |                              |      |      |                | 1   | 1    |                |     |     |              | 1   | 1    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Platanus occidentalis             | American sycamore   | Tree         | 2                            |      | 2    |                |     |      | 2              |     | 2   | 4            |     | 4    | 5          |     | 5    | 3          |     | 3   | 5          |     | 5    | 5          |     | 5    | 5          |   | 5    |
| Prunus serotina                   | black cherry        | Tree         |                              | 1    | 1    | 3              |     | 3    |                |     |     | 3            | 1   | 4    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Quercus alba                      | white oak           | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      |            |     |      |            |     | 1   |            | 1   | 1    |            | 1   | 1    |            | 1 | 1    |
| Quercus michauxii                 | swamp chestnut oak  | Tree         |                              |      |      | 1              |     | 1    |                |     |     | 1            |     | 1    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| Quercus rubra                     | northern red oak    | Tree         |                              |      |      | 3              |     | 3    |                |     |     | 3            |     | 3    | 5          |     | 5    | 6          |     | 6   | 9          |     | 9    | 10         |     | 10   | 10         |   | 10   |
| Robinia pseudoacacia              | black locust        | Tree         |                              | 6    | 6    |                |     |      |                |     |     |              | 6   | 6    |            | 6   | 6    |            |     |     | 2          | 2   |      |            |     |      |            |   |      |
| Salix sericea <sup>6</sup>        | silky willow        | Tree         |                              |      |      |                |     |      |                |     |     |              |     |      | 4          |     | 4    | 4          |     | 4   | 4          |     | 4    | 4          |     | 4    | 4          |   | 4    |
| Sassafras albidum                 | sassafras           | Tree         |                              | 7    | 7    |                |     |      |                |     |     |              | 7   | 7    |            |     |      |            |     |     | 1          | 1   |      | 11         | 11  |      |            |   |      |
| Vaccinium stamineum               | deerberry           | Shrub        |                              |      |      |                |     |      |                |     |     |              |     |      | 1          |     | 1    |            |     |     | 1          |     | 1    | 1          |     | 1    | 2          |   | 2    |
| Viburnum dentatum                 | southern arrowwood  | shrub        | 3                            |      | 3    | 1              |     | 1    | 2              |     | 2   | 6            |     | 6    |            |     |      |            |     |     |            |     |      |            |     |      |            |   |      |
| <b>Stem count</b>                 |                     |              | 20                           | 37   | 57   | 14             | 21  | 35   | 16             | 5   | 21  | 50           | 63  | 113  | 60         | 52  | 112  | 42         | 27  | 69  | 70         | 34  | 104  | 71         | 32  | 103  | 77         | 0 | 77   |
| <b>size (ares)</b>                |                     |              | 1                            |      |      | 1              |     |      | 1              |     |     | 3            |     |      | 3          |     |      | 3          |     |     | 3          |     |      | 3          |     |      | 3          |   |      |
| <b>size (ACRES)</b>               |                     |              | 0.02                         |      |      | 0.02           |     |      | 0.02           |     |     | 0.07         |     |      | 0.07       |     |      | 0.07       |     |     | 0.07       |     |      | 0.07       |     |      | 0.07       |   |      |
| <b>Species count</b>              |                     |              | 8                            | 6    | 13   | 7              | 3   | 8    | 8              | 1   | 8   | 12           | 8   | 17   | 15         | 4   | 17   | 11         | 1   | 11  | 16         | 6   | 19   | 16         | 3   | 17   | 17         | 0 | 17   |
| <b>Stems per ACRE</b>             |                     |              | 809                          | 1497 | 2307 | 567            | 850 | 1416 | 647            | 202 | 850 | 674          | 850 | 1524 | 809        | 701 | 1511 | 567        | 364 | 931 | 944        | 459 | 1403 | 958        | 432 | 1389 | 1039       | 0 | 1039 |

P = Planted  
V = Volunteer  
T = Total

Notes: Asbuilt data is not in the CVS tool because the tool was not used at the time this project began however, the correct data has been entered into this table for MY0.  
Information on volunteer vegetation has not been treated correctly in the CVS tool for past reports, but has been corrected for MY5 and the above information is correct.  
1. Determined that these stems were misidentified in previous years: All are now identified as Viburnum dentatum - southern arrowwood.  
2. Determined that these stems were misidentified in previous years: All are now identified as Carpinus caroliniana - American hornbeam or Ironwood..  
3. Determined that these stems were misidentified in previous years: All are now identified as Nyssa sylvatica - blackgum.  
4. Determined that these stems were misidentified in previous years: One is now identified as Calycanthus floridus - eastern sweetshrub and one is identified as Viburnum dentatum - southern arrowwood.  
5. Determined that these stems were misidentified in previous years: All are now identified as Viburnum dentatum - southern arrowwood.  
6. Determined that these stems were misidentified in previous years: All are now identified as Prunus serotina - black cherry.

**APPENDIX D**  
**MORPHOLOGICAL SUMMARY DATA**

- EXHIBIT 3-CROSS-SECTIONS (WITH ANNUAL OVERLAYS)**  
**EXHIBIT 4- LONGITUDINAL PROFILES (WITH ANNUAL OVERLAYS)**  
**EXHIBIT 5 - RIFFLE PEBBLE COUNT SIZE CLASS DISTRIBUTIONS**  
**TABLE 8- CROSS-SECTION MORPHOLOGY DATA TABLE**  
**TABLE 9- STREAM REACH MORPHOLOGY DATA TABLE**

| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-----|----------|-----|----------|----------|
| Pool    | B3a         | 3.6      | 5.03      | 0.71      | 0.82          | 7.1 | 1        | 5.1 | 2373     | 2371.46  |




Photo 1: XS-1 facing right bank



Photo 2: XS-1 facing left bank

| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D   | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-------|----------|-----|----------|----------|
| Riffle  | B2a         | 2.5      | 7.03      | 0.35      | 0.59          | 19.91 | 1.2      | 4.9 | 2346.87  | 2346.11  |




Photo 1: XS-2 facing right bank



Photo 2: XS-2 facing left bank



| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D   | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-------|----------|-----|----------|----------|
| Riffle  | B3a         | 2.1      | 7.07      | 0.3       | 0.48          | 23.63 | 1        | 3.7 | 2313.86  | 2313.88  |




Photo 1: XS-3 facing right bank



Photo 2: XS-3 facing left bank

| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-----|----------|-----|----------|----------|
| Riffle  | B3a         | 3.3      | 8.65      | 0.38      | 0.59          | 23  | 1        | 3.8 | 2285.55  | 2284.65  |




Photo 1: XS-4 facing right bank



Photo 2: XS-4 facing left bank



| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|-----|----------|-----|----------|----------|
| Riffle  | B4a         | 7.8      | 7.32      | 1.06      | 1.74          | 6.9 | 1.9      | 1.7 | 2358.62  | 2360.21  |




Photo 1: XS-1 facing right bank



Photo 2: XS-1 facing left bank



| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D  | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|------|----------|-----|----------|----------|
| Pool    |             | 10.5     | 7.91      | 1.32      | 1.79          | 5.98 | 2.9      | 1.6 | 2325.39  | 2328.87  |




Photo 1: XS-2 facing right bank



Photo 2: XS-2 facing left bank

| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D  | BH Ratio | ER  | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|------|----------|-----|----------|----------|
| Riffle  | B4a         | 9.1      | 9.29      | 0.98      | 1.56          | 9.47 | 2.3      | 1.6 | 2319.51  | 2321.48  |




Photo 1: XS-3 facing right bank



Photo 2: XS-3 facing left bank



| Feature | Stream Type | BKF Area | BKF Width | BKF Depth | Max BKF Depth | W/D  | BH Ratio | ER | BKF Elev | TOB Elev |
|---------|-------------|----------|-----------|-----------|---------------|------|----------|----|----------|----------|
| Riffle  | B4a         | 9.3      | 9.44      | 0.99      | 1.32          | 9.55 | 2        | 3  | 2307.09  | 2308.35  |





Photo 1: XS-4 facing right bank




Photo 2: XS-4 facing left bank



### Year 5 Longitudinal Profile - UT2 (Station 0+00 to 2+00)




**Longitudinal Profile - UT2 (Station 0+00 to 2+00)  
Comparison of Year to Year Thalweg**







Year 5 Longitudinal Profile - UT2 (Station 2+00 to 4+00)



### Longitudinal Profile - UT2 (Station 2+00 to 4+00) Comparison of Year to Year Thalweg




Year 5 Longitudinal Profile - UT2 (Station 4+00 to 6+50)







**Longitudinal Profile - UT2 (Station 4+00 to 6+50)  
Comparison of Year to Year Thalweg**



Year 5 Longitudinal Profile - UT6 (Station 0+00 to 2+00)




### Longitudinal Profile - UT6 (Station 0+00 to 2+00) Comparison of Year to Year Thalweg






### Year 5 Longitudinal Profile - UT6 (Station 2+00 to 4+00)



### Longitudinal Profile - UT6 (Station 2+00 to 4+00) Comparison of Year to Year Thalweg





**Cross-Section Pebble Count (East Buffalo Creek-UT6)**  
**East Buffalo Creek Mitigation Project, EEP# 92763**

|                  |                             |
|------------------|-----------------------------|
| SITE OR PROJECT: | East Buffalo Creek          |
| REACH/LOCATION:  | UT6 near 1st PPT downstream |
| FEATURE:         | Riffle                      |

| SIZE (mm)              | MATERIAL  | PARTICLE SIZE (mm)           | 2014  |         |       |
|------------------------|-----------|------------------------------|-------|---------|-------|
|                        |           |                              | Total | Class % | % Cum |
| 0.063                  | Silt/Clay | Silt / Clay < .063           |       |         | 0%    |
| 0.125                  | Sand      | Very Fine .063 - .125        |       |         | 0%    |
| 0.25                   |           | Fine .125 - .25              |       |         | 0%    |
| 0.50                   |           | Medium .25 - .50             | 2     | 2%      | 2%    |
| 1.0                    |           | Coarse .50 - 1.0             | 3     | 3%      | 5%    |
| 2.0                    |           | Very Coarse 1.0 - 2.0        | 3     | 3%      | 8%    |
| 2.8                    | Gravel    | Very Fine 2.0 - 2.8          | 0     | 0%      | 8%    |
| 4.0                    |           | Very Fine 2.8 - 4.0          | 0     | 0%      | 8%    |
| 5.6                    |           | Fine 4.0 - 5.6               | 1     | 1%      | 9%    |
| 8.0                    |           | Fine 5.6 - 8.0               | 4     | 4%      | 13%   |
| 11.0                   |           | Medium 8.0 - 11.0            | 9     | 9%      | 22%   |
| 16.0                   |           | Medium 11.0 - 16.0           | 11    | 11%     | 33%   |
| 22.6                   |           | Coarse 16 - 22.6             | 3     | 3%      | 36%   |
| 32                     |           | Coarse 22.6 - 32             | 5     | 5%      | 41%   |
| 45                     |           | Very Coarse 32 - 45          | 3     | 3%      | 44%   |
| 64                     |           | Very Coarse 45 - 64          | 19    | 19%     | 63%   |
| 90                     | Cobble    | Small 64 - 90                | 17    | 17%     | 80%   |
| 128                    |           | Small 90 - 128               | 12    | 12%     | 92%   |
| 180                    |           | Large 128 - 180              | 5     | 5%      | 97%   |
| 256                    |           | Large 180 - 256              | 2     | 2%      | 99%   |
| 362                    | Boulder   | Small 256 - 362              | 1     | 1%      | 100%  |
| 512                    |           | Small 362 - 512              |       |         | 100%  |
| 1024                   |           | Medium 512 - 1024            |       |         | 100%  |
| 2048                   |           | Large-Very Large 1024 - 2048 |       |         | 100%  |
| 4096                   | Bedrock   | Bedrock > 2048               |       |         | 100%  |
| Total % of whole count |           |                              | 100   | 100%    | 100%  |

| Summary Data      |       |        |         |
|-------------------|-------|--------|---------|
| Channel materials |       |        |         |
| D16 =             | 8.9   | D84 =  | 101.21  |
| D35 =             | 20.14 | D95 =  | 157.05  |
| D50 =             | 50.29 | D100 = | 256-362 |





**LEGEND**

- CE — CE — CONSERVATION EASEMENT
- - - - - DESIGNED CENTERLINE
- — — — — DESIGNED STREAM BANK
- — □ — FENCE
- — — — — CROSS SECTION
- 📷 — PHOTO POINT

**PROJECT CONDITION**

- VEG PLOT CRITERIA MET
- VEG PLOT CRITERIA UNMET  
(NO PLOTS CURRENTLY MEETING THIS CRITERIA)
- STREAM PROBLEM AREAS
- VEGETATION PROBLEM AREA (VPA)  
(INVASIVE SPECIES PRESENT)



IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010

EAST BUFFALO-UT2  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING

Michael Baker Engineering Inc.  
NC Engineering License E-1084  
797 Haywood Road, Suite 207  
Asheville, North Carolina 28806  
Phone: 828.350.1408  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW



Prepared for:  
Division of Mitigation Services  
217 West Jones St., Suite 5000A  
Raleigh, NC 27603  
Phone: 919-707-8876  
Fax: 919-232-4420

|                   |          |
|-------------------|----------|
| DMS Project No.   | 92763    |
| Baker Project No. | 113102   |
| Date:             | 12/22/15 |
| DESIGNED:         | SEG      |
| DRAWN:            | MDB      |
| APPROVED:         | MMC      |
| Monitoring Year:  | 5 of 5   |

**LEGEND**

- CONSERVATION EASEMENT
- DESIGNED CENTERLINE
- DESIGNED STREAM BANK
- FENCE
- CROSS SECTION
- PHOTO POINT

**PROJECT CONDITION**

- VEG PLOT CRITERIA MET
- VEG PLOT CRITERIA UNMET (NO PLOTS CURRENTLY MEETING THIS CRITERIA)
- STREAM PROBLEM AREAS
- VEGETATION PROBLEM AREA (VPA) (INVASIVE SPECIES PRESENT)




IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010

EAST BUFFALO-UT2  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING

Michael Baker Engineering Inc.  
NC Engineering License F-1084  
797 Haywood Road, Suite 201  
Asheville, North Carolina 28806  
Phone: 828.350.1406  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW



Prepared for:  
Division of Mitigation Services  
217 West Jones St, Suite 3000A  
Raleigh, NC 27603  
Phone: 919-707-6976  
Fax: 919-232-4420

|                   |          |
|-------------------|----------|
| DMS Project No.   | 92763    |
| Baker Project No. | 113102   |
| Date:             | 12/22/15 |
| DESIGNED:         | SEG      |
| DRAWN:            | MDR      |
| APPROVED:         | MMC      |
| Monitoring Year:  | 5 of 5   |



**LEGEND**

- CE — CE CONSERVATION EASEMENT
- DESIGNED CENTERLINE
- DESIGNED STREAM BANK
- □ — □ FENCE
- CROSS SECTION
- PHOTO POINT

**PROJECT CONDITION**

- VEG PLOT CRITERIA MET
- VEG PLOT CRITERIA UNMET  
(NO PLOTS CURRENTLY MEETING THIS CRITERIA)
- STREAM PROBLEM AREAS




IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010

EAST BUFFALO-UT2  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING

Michael Baker Engineering Inc.  
NC Engineering License E-1084  
787 Haywood Road, Suite 201  
Asheville, North Carolina 28806  
Phone: 828.350.1408  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW



Prepared for:  
Division of Mitigation Services  
217 West Jones St., Suite 3000A  
Raleigh, NC 27603  
Phone: 919-707-6976  
Fax: 919-707-4420

|                   |          |
|-------------------|----------|
| DMS Project No.   | 92763    |
| Baker Project No. | 113102   |
| Date:             | 12/22/15 |
| DESIGNED:         | SEG      |
| DRAWN:            | MDR      |
| APPROVED:         | MMC      |
| Monitoring Year:  | 5 of 5   |



**LEGEND**

- CE — CE — CONSERVATION EASEMENT
- — — — — DESIGNED CENTERLINE
- — — — — DESIGNED STREAM BANK
- □ — □ — FENCE
- — — — — CROSS SECTION
- 📷 — PHOTO POINT

**PROJECT CONDITION**

- VEG PLOT CRITERIA MET
- VEG PLOT CRITERIA UNMET  
(NO PLOTS CURRENTLY MEETING THIS CRITERIA)
- STREAM PROBLEM AREAS





IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010



EAST BUFFALO-UT6  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING

Michael Baker Engineering Inc.  
NC Engineering License F-1084  
797 Haywood Road, Suite 201  
Asheville, North Carolina 28806  
Phone: 828.350.1408  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW




Prepared for:  
Division of Mitigation Services  
27 West Jones St, Suite 8000A  
Raleigh, NC 27603  
Phone: 919-707-8976  
Fax: 828-232-4420

|                   |          |
|-------------------|----------|
| DMS Project No.   | 92763    |
| Baker Project No. | 113102   |
| Date:             | 12/22/15 |
| DESIGNED:         | SEG      |
| DRAWN:            | MDR      |
| APPROVED:         | MMC      |
| Monitoring Year:  | 5 of 5   |

| LEGEND |                       |
|--------|-----------------------|
|        | CONSERVATION EASEMENT |
|        | DESIGNED CENTERLINE   |
|        | DESIGNED STREAM BANK  |
|        | FENCE                 |
|        | CROSS SECTION         |
|        | PHOTO POINT           |

| PROJECT CONDITION |   |
|-------------------|---|
|                   | VEG PLOT CRITERIA MET   |
|                   | VEG PLOT CRITERIA UNMET<br>(NO PLOTS CURRENTLY MEETING THIS CRITERIA) |
|                   | STREAM PROBLEM AREAS  |



EAST BUFFALO-UT6  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING

Michael Baker Engineering Inc.  
NC Engineering License F-1084  
797 Haywood Road, Suite 201  
Asheville, North Carolina 28806  
Phone: 828.350.1408  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW



Prepared for:  
Division of Mitigation Services  
27 West Jones St, Suite 3000A  
Raleigh, NC 27603  
Phone: 919-707-6976  
Fax: 828-232-4420

DMS Project No.  
92763

Baker Project No.  
113102





Date:  
12/22/15

DESIGNED: SEG  
DRAWN: MDR  
APPROVED: MMC


Monitoring Year:  
5 of 5



**LEGEND**

-  CONSERVATION EASEMENT
-  DESIGNED CENTERLINE
-  DESIGNED STREAM BANK
-  FENCE

**PROJECT CONDITION**

-  VEGETATION PROBLEM AREA (VPA)  
(INVASIVE SPECIES PRESENT)





IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010

EAST BUFFALO  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING



Michael Baker Engineering Inc.  
 NC Engineering License F-1084  
 797 Haywood Road, Suite 201  
 Asheville, North Carolina 28806  
 Phone: 828.350.1408  
 Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
 GRAHAM COUNTY, NORTH CAROLINA  
 CURRENT CONDITION PLAN VIEW







Prepared for:  
 Division of Mitigation Services  
 27 West Jones St, Suite 8000A  
 Raleigh, NC 27603  
 Phone: 919-707-8976  
 Fax: 828-232-4420

DMS Project No.  
92763  
 Baker Project No.  
113102  
 Date:  
12/22/15  
 DESIGNED: SEG  
 DRAWN: MDR  
 APPROVED: MMC  
 Monitoring Year:  
5 of 5



**LEGEND**

-  CONSERVATION EASEMENT
-  DESIGNED CENTERLINE
-  DESIGNED STREAM BANK
-  FENCE

**PROJECT CONDITION**



-  VEGETATION PROBLEM AREA (VPA)  
(INVASIVE SPECIES PRESENT)



IMAGE SOURCE: NC STATEWIDE ORTHOIMAGERY, 2010

EAST BUFFALO-UT5  
CURRENT CONDITION  
PLAN VIEW  
YEAR 5 MONITORING



Michael Baker Engineering Inc.  
NC Engineering License F-1084  
797 Haywood Road, Suite 201  
Asheville, North Carolina 28806  
Phone: 828.350.1408  
Fax: 828.350.1409

EAST BUFFALO CREEK MITIGATION PROJECT  
GRAHAM COUNTY, NORTH CAROLINA  
CURRENT CONDITION PLAN VIEW



Prepared for:  
Division of Mitigation Services  
217 West Jones St, Suite 8000A  
Raleigh, NC 27603  
Phone: 919-707-8876  
Fax: 828-232-4420

DMS Project No.  
92763  
Baker Project No.  
113102  
Date:  
12/22/15  
DESIGNED: SEG  
DRAWN: MDR  
APPROVED: MMC  
Monitoring Year:  
5 of 5

**Table 8. Cross-Section Morphology Data Table**

East Buffalo Creek Mitigation Project #92763

| UT2  |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
|--|-------------------------|-------|-------|-------------|-------|-------|---------------------------|-------|-------|-------------|-------|-------|---------------------------|-------|-------|-------------|-------|-------|---------------------------|-------|-------|------|------|------|
| Parameter                                  | Cross Section 1<br>Pool |       |       |             |       |       | Cross Section 2<br>Riffle |       |       |             |       |       | Cross Section 3<br>Riffle |       |       |             |       |       | Cross Section 4<br>Riffle |       |       |      |      |      |
|  | AB                      | MY1   | MY2   | MY3         | MY4   | MY5   | AB                        | MY1   | MY2   | MY3         | MY4   | MY5   | AB                        | MY1   | MY2   | MY3         | MY4   | MY5   | AB                        | MY1   | MY2   | MY3  | MY4  | MY5  |
| <b>Dimension</b>                           |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| BF Width (ft)                              | 6.3                     | 5.2   | 5.5   | 5.1         | 5.8   | 5.0   | 7.6                       | 7.4   | 7.7   | 7.6         | 7.8   | 7.0   | 6.8                       | 7.2   | 6.9   | 6.5         | 7.7   | 7.1   | 7.9                       | 8.1   | 9.9   | 8.3  | 9.1  | 8.7  |
| Floodprone Width (ft)                      | 30.4                    | 28.6  | 26.5  | 26.3        | 28.5  | 25.9  | 36.8                      | 38.2  | 37.4  | 36.0        | 36.0  | 34.8  | 24.6                      | 29.5  | 27.2  | 26.3        | 26.8  | 26.4  | 33.8                      | 35.1  | 34.0  | 36.8 | 35.1 | 32.9 |
| BF Cross Sectional Area (ft <sup>2</sup> ) | 5.8                     | 4.7   | 3.8   | 3.5         | 4.5   | 3.6   | 3.5                       | 3.6   | 3.1   | 2.9         | 3.1   | 2.5   | 1.6                       | 2.7   | 2.1   | 1.9         | 2.3   | 2.1   | 3.4                       | 3.5   | 3.7   | 2.8  | 3.7  | 3.3  |
| BF Mean Depth (ft)                         | 0.9                     | 0.9   | 0.7   | 0.7         | 0.8   | 0.7   | 0.5                       | 0.5   | 0.4   | 0.4         | 0.4   | 0.4   | 0.2                       | 0.4   | 0.3   | 0.3         | 0.3   | 0.3   | 0.4                       | 0.4   | 0.4   | 0.2  | 0.4  | 0.4  |
| BF Max Depth (ft)                          | 1.4                     | 1.2   | 0.9   | 0.8         | 1.1   | 0.8   | 0.6                       | 0.7   | 0.7   | 0.6         | 0.6   | 0.6   | 0.4                       | 0.6   | 0.6   | 0.5         | 0.5   | 0.5   | 0.6                       | 0.8   | 0.6   | 0.5  | 0.7  | 0.6  |
| Width/Depth Ratio                          | 6.8                     | 5.9   | 8.1   | 7.4         | 7.4   | 7.1   | 16.3                      | 15.2  | 19.5  | 20.1        | 19.7  | 19.9  | 28.6                      | 18.9  | 22.2  | 21.6        | 25.3  | 23.6  | 18.4                      | 18.9  | 26.3  | 34.4 | 22.4 | 23.0 |
| Entrenchment Ratio                         | 4.9                     | 5.5   | 4.8   | 5.2         | 4.9   | 5.1   | 4.9                       | 5.2   | 4.8   | 4.7         | 4.6   | 4.9   | 3.6                       | 4.1   | 3.9   | 4.1         | 3.5   | 3.7   | 4.3                       | 4.3   | 3.4   | 3.2  | 3.8  | 3.8  |
| Wetted Perimeter (ft)                      | 8.1                     | 7.0   | 6.9   | 6.4         | 7.3   | 6.5   | 8.5                       | 8.3   | 8.5   | 8.4         | 8.5   | 7.7   | 7.3                       | 7.9   | 7.5   | 7.1         | 8.3   | 7.7   | 8.8                       | 8.9   | 10.6  | 8.7  | 9.9  | 9.4  |
| Hydraulic Radius (ft)                      | 0.7                     | 0.7   | 0.6   | 0.5         | 0.6   | 0.6   | 0.4                       | 0.4   | 0.4   | 0.3         | 0.4   | 0.3   | 0.2                       | 0.3   | 0.3   | 0.3         | 0.3   | 0.3   | 0.4                       | 0.4   | 0.3   | 0.3  | 0.4  | 0.4  |
| <b>Substrate</b>                           |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| d50 (mm)                                   | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -    | -    | -    |
| d84 (mm)                                   | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -    | -    | -    |
| Parameter                                  | AB (2010)               |       |       | MY-1 (2011) |       |       | MY-2 (2012)               |       |       | MY-3 (2013) |       |       | MY-4 (2014)               |       |       | MY-5 (2015) |       |       |                           |       |       |      |      |      |
|  | Min                     | Max   | Med   | Min         | Max   | Med   | Min                       | Max   | Med   | Min         | Max   | Med   | Min                       | Max   | Med   | Min         | Max   | Med   |                           |       |       |      |      |      |
| <b>Pattern</b>                             |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| Channel Beltwidth (ft)                     | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     |      |      |      |
| Radius of Curvature (ft)                   | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     |      |      |      |
| Meander Wavelength (ft)                    | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     |      |      |      |
| Meander Width Ratio                        | -                       | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     | -           | -     | -     | -                         | -     | -     |      |      |      |
| <b>Profile</b>                             |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| Riffle length (ft)                         | 8.7                     | 16.0  | 12.0  | 9.6         | 14.0  | 11.4  | 10.1                      | 13.6  | 11.1  | 8.7         | 13.1  | 11.5  | 3.7                       | 17.6  | 9.7   | 3.7         | 28.3  | 10.7  | 3.7                       | 28.3  | 10.7  |      |      |      |
| Riffle Slope (ft/ft)                       | 0.099                   | 0.214 | 0.175 | 0.131       | 0.235 | 0.188 | 0.139                     | 0.222 | 0.202 | 0.142       | 0.274 | 0.186 | 0.104                     | 0.250 | 0.184 | 0.083       | 0.267 | 0.177 | 0.083                     | 0.267 | 0.177 |      |      |      |
| Pool Length (ft)                           | 2.7                     | 5.4   | 3.2   | 3.2         | 5.3   | 3.8   | 3.0                       | 6.1   | 4.2   | 3.3         | 6.6   | 4.4   | 1.3                       | 9.4   | 4.0   | 1.3         | 11.6  | 4.3   | 1.3                       | 11.6  | 4.3   |      |      |      |
| Pool Spacing (ft)                          | 11.8                    | 20.1  | 16.3  | 13.5        | 20.1  | 16.0  | 12.8                      | 20.0  | 15.9  | 12.4        | 20.4  | 15.6  | 6.4                       | 28.8  | 13.9  | 6.3         | 31.8  | 13.2  | 6.3                       | 31.8  | 13.2  |      |      |      |
| <b>Substrate</b>                           |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| d50 (mm)                                   | 28                      |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       |      |      |      |
| d84 (mm)                                   | 88                      |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       |      |      |      |
| <b>Additional Reach Parameters</b>         |                         |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |             |       |       |                           |       |       |      |      |      |
| Valley Length (ft)                         | 585                     |       |       | 579*        |       |       | 585                       |       |       | 579*        |       |       | 585                       |       |       | 585         |       |       | 585                       |       |       |      |      |      |
| Channel Length (ft)                        | 658                     |       |       | 650*        |       |       | 658                       |       |       | 652*        |       |       | 658                       |       |       | 658         |       |       | 658                       |       |       |      |      |      |
| Sinuosity                                  | 1.12                    |       |       | 1.12        |       |       | 1.12                      |       |       | 1.13*       |       |       | 1.12                      |       |       | 1.12        |       |       | 1.12                      |       |       |      |      |      |
| Water Surface Slope (ft/ft)                | -                       |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       | -           |       |       | -                         |       |       |      |      |      |
| BF Slope (ft/ft)                           | 0.174                   |       |       | 0.175       |       |       | 0.175                     |       |       | 0.175       |       |       | 0.175                     |       |       | 0.175       |       |       | 0.176                     |       |       |      |      |      |
| Rosgen Classification                      | B3a                     |       |       | B3a         |       |       | B3a                       |       |       | B3a         |       |       | B3a                       |       |       | B3a         |       |       | B3a                       |       |       |      |      |      |

**Notes:** WSF not provided for UT2 due to section of subsurface flow at time of survey.

\* Data has been corrected from what was shown in past reports.

**Table 8. Cross-Section Morphology Data Table**

East Buffalo Creek Mitigation Project #92763

| UT6 Reach 3                                |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
|--|-----------------|-------|-------|-------------|-------|-------|-----------------|-------|-------|-------------|-------|-------|-----------------|-------|-------|-------------|-------|-------|-----------------|------|------|------|------|------|
| Parameter                                  | Cross Section 1 |       |       |             |       |       | Cross Section 2 |       |       |             |       |       | Cross Section 3 |       |       |             |       |       | Cross Section 4 |      |      |      |      |      |
|  | Riffle          |       |       |             |       |       | Pool            |       |       |             |       |       | Riffle          |       |       |             |       |       | Riffle          |      |      |      |      |      |
|  | AB              | MY1   | MY2   | MY3         | MY4   | MY5   | AB              | MY1   | MY2   | MY3         | MY4   | MY5   | AB              | MY1   | MY2   | MY3         | MY4   | MY5   | AB              | MY1  | MY2  | MY3  | MY4  | MY5  |
| <b>Dimension</b>                           |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| BF Width (ft)                              | 7.1             | 6.8   | 6.8   | 6.9         | 7.7   | 7.3   | 8.4             | 7.4   | 7.5   | 7.5         | 7.4   | 7.3   | 8.8             | 9.6   | 8.7   | 9.4         | 9.8   | 9.3   | 8.6             | 9.8  | 9.4  | 9.3  | 9.9  | 9.4  |
| Floodprone Width (ft)                      | 15.3            | 11.2  | 11.3  | 13.0        | 15.2  | 12.7  | 14.2            | 12.7  | 11.9  | 10.7        | 12.3  | 12.7  | 12.9            | 15.1  | 13.4  | 14.2        | 20.6  | 14.9  | 13.3            | 13.8 | 14.2 | 14.9 | 28.9 | 28.4 |
| BF Cross Sectional Area (ft <sup>2</sup> ) | 8.3             | 7.8   | 7.8   | 7.7         | 8.3   | 7.8   | 11.4            | 9.8   | 9.2   | 8.5         | 9.4   | 7.8   | 7.3             | 9.6   | 8.5   | 9.4         | 10.2  | 9.1   | 7.5             | 8.7  | 9.8  | 8.3  | 10.1 | 9.3  |
| BF Mean Depth (ft)                         | 1.2             | 1.2   | 1.2   | 1.1         | 1.1   | 1.1   | 1.4             | 1.3   | 1.2   | 1.2         | 1.3   | 1.1   | 0.8             | 1.0   | 1.0   | 1.0         | 1.0   | 1.0   | 0.9             | 0.9  | 1.0  | 0.9  | 1.0  | 1.0  |
| BF Max Depth (ft)                          | 1.8             | 1.6   | 1.6   | 1.8         | 1.9   | 1.7   | 2.0             | 1.8   | 1.7   | 1.4         | 1.6   | 1.7   | 1.4             | 1.5   | 1.4   | 1.5         | 1.8   | 1.6   | 1.2             | 1.3  | 1.6  | 1.5  | 1.5  | 1.3  |
| Width/Depth Ratio                          | 6.1             | 6.0   | 5.9   | 6.2         | 7.1   | 6.9   | 6.2             | 5.6   | 6.0   | 6.5         | 5.9   | 6.9   | 10.6            | 9.5   | 8.9   | 9.4         | 9.4   | 9.5   | 9.9             | 10.9 | 9.2  | 10.3 | 9.7  | 9.6  |
| Entrenchment Ratio                         | 2.1             | 1.6   | 2.0   | 1.9         | 2.0   | 1.7   | 1.7             | 1.7   | 1.6   | 1.4         | 1.7   | 1.7   | 1.5             | 1.6   | 2.2   | 1.5         | 2.1   | 1.6   | 1.6             | 1.4  | 1.5  | 1.6  | 2.9  | 3.0  |
| Wetted Perimeter (ft)                      | 9.5             | 9.1   | 9.1   | 9.1         | 9.8   | 9.4   | 11.1            | 10.0  | 9.9   | 9.8         | 10.0  | 9.4   | 10.5            | 11.6  | 10.6  | 11.4        | 11.9  | 11.3  | 10.3            | 11.5 | 11.5 | 11.1 | 11.9 | 11.4 |
| Hydraulic Radius (ft)                      | 0.9             | 0.9   | 0.9   | 0.8         | 0.8   | 0.8   | 1.0             | 1.0   | 0.9   | 0.9         | 0.9   | 0.8   | 0.7             | 0.8   | 0.8   | 0.8         | 0.9   | 0.8   | 0.7             | 0.8  | 0.9  | 0.8  | 0.8  | 0.8  |
| <b>Substrate</b>                           |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| d50 (mm)                                   |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| d84 (mm)                                   |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| Parameter                                  | AB (2010)       |       |       | MY-1 (2011) |       |       | MY-2 (2012)     |       |       | MY-3 (2013) |       |       | MY-4 (2014)     |       |       | MY-5 (2015) |       |       |                 |      |      |      |      |      |
|  | Min             | Max   | Med   | Min         | Max   | Med   | Min             | Max   | Med   | Min         | Max   | Med   | Min             | Max   | Med   | Min         | Max   | Med   |                 |      |      |      |      |      |
| <b>Pattern</b>                             |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| Channel Beltwidth (ft)                     | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -    | -    |      |      |      |
| Radius of Curvature (ft)                   | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -    | -    |      |      |      |
| Meander Wavelength (ft)                    | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -    | -    |      |      |      |
| Meander Width Ratio                        | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -     | -     | -           | -     | -     | -               | -    | -    |      |      |      |
| <b>Profile</b>                             |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| Riffle length (ft)                         | 11.0            | 28.9  | 13.0  | 9.3         | 29.4  | 12.5  | 8.6             | 29.5  | 11.9  | 8.2         | 28.3  | 9.7   | 12.3            | 38.8  | 25.6  | 7.3         | 35.2  | 18.6  |                 |      |      |      |      |      |
| Riffle Slope (ft/ft)                       | 0.068           | 0.160 | 0.127 | 0.096       | 0.165 | 0.125 | 0.100           | 0.167 | 0.105 | 0.093       | 0.146 | 0.108 | 0.043           | 0.176 | 0.101 | 0.079       | 0.180 | 0.122 |                 |      |      |      |      |      |
| Pool Length (ft)                           | 1.7             | 6.0   | 3.3   | 1.8         | 8.9   | 4.5   | 3.8             | 9.7   | 4.1   | 2.9         | 8.9   | 3.3   | 4.7             | 17.8  | 5.8   | 1.8         | 8.1   | 4.2   |                 |      |      |      |      |      |
| Pool Spacing (ft)                          | 14.2            | 37.3  | 19.9  | 15.9        | 31.6  | 21.3  | 15.5            | 32.0  | 19.7  | 15.4        | 28.6  | 20.5  | 7.5             | 45.2  | 35.3  | 5.8         | 42.0  | 15.9  |                 |      |      |      |      |      |
| <b>Substrate</b>                           |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| d50 (mm)                                   | 44              |       |       | 63          |       |       | 69              |       |       | 74          |       |       | 33              |       |       | 50          |       |       |                 |      |      |      |      |      |
| d84 (mm)                                   | 85              |       |       | 150         |       |       | 122             |       |       | 141         |       |       | 99              |       |       | 101         |       |       |                 |      |      |      |      |      |
| <b>Additional Reach Parameters</b>         |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |       |       |             |       |       |                 |      |      |      |      |      |
| Valley Length (ft)                         | 353             |       |       | 364*        |       |       | 353             |       |       | 353         |       |       | 353             |       |       | 353         |       |       |                 |      |      |      |      |      |
| Channel Length (ft)                        | 376             |       |       | 389*        |       |       | 376             |       |       | 376         |       |       | 376             |       |       | 376         |       |       |                 |      |      |      |      |      |
| Sinuosity                                  | 1.06            |       |       | 1.07        |       |       | 1.06*           |       |       | 1.06*       |       |       | 1.06*           |       |       | 1.06        |       |       |                 |      |      |      |      |      |
| Water Surface Slope (ft/ft)                | 0.150           |       |       | 0.152       |       |       | 0.152           |       |       | 0.151*      |       |       | 0.152           |       |       | 0.150       |       |       |                 |      |      |      |      |      |
| BF Slope (ft/ft)                           | 0.159*          |       |       | 0.162*      |       |       | 0.161*          |       |       | 0.160*      |       |       | 0.162*          |       |       | 0.159       |       |       |                 |      |      |      |      |      |
| Rosgen Classification                      | B4a             |       |       | B4a         |       |       | B4a             |       |       | B4a         |       |       | B4a             |       |       | B4a         |       |       |                 |      |      |      |      |      |

Notes: \* Data has been corrected from what was shown in past reports.



**Table 9. Stream Reach Morphology Data Table**

East Buffalo Creek Mitigation Project #92763

| Stream Reach Data Summary<br>UT2                   |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
|--|-------------------------|--------------------------|-------|-------|--------|-------|-------|------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| Parameter  | Regional Curve Equation | Reference Reach(es) Data |       |       | Design |       |       | (As-Built)       |       |       | Yr 1  |       |       | Yr 2  |       |       | Yr 3  |       |       | Yr 4* |       |       | Yr 5  |       |       |
|  |                         | Eq.                      | Min   | Mean  | Max    | Min   | Mean  | Max              | Min   | Mean  | Max   | Min   | Mean  | Max   | Min   | Mean  | Max   | Min   | Mean  | Max   | Min   | Mean  | Max   | Min   | Mean  |
| <b>Dimension - Riffle</b>                          |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Bankfull Width (ft)                                | 5.8                     | 4.6                      | 5.1   | 5.6   | -----  | 7.7   | ----- | 6.8              | 7.4   | 7.9   | 7.2   | 7.5   | 8.1   | 6.9   | 8.2   | 9.9   | 6.5   | 7.4   | 8.3   | 7.7   | 8.2   | 9.1   | 7.0   | 7.6   | 8.7   |
| Floodprone Width (ft)                              | -----                   | 5.8                      | 10.0  | 14.1  | -----  | >20   | ----- | 24.6             | 31.7  | 36.8  | 29.5  | 34.3  | 38.2  | 27.2  | 32.9  | 37.4  | 26.3  | 31.4  | 36.8  | 26.8  | 32.6  | 36.0  | 26.4  | 31.4  | 34.8  |
| Bankfull Mean Depth (ft)                           | 0.4                     | 0.5                      | 0.6   | 0.7   | -----  | 0.4   | ----- | 0.2              | 0.4   | 0.5   | 0.4   | 0.4   | 0.5   | 0.3   | 0.4   | 0.4   | 0.2   | 0.3   | 0.4   | 0.3   | 0.4   | 0.4   | 0.3   | 0.3   | 0.4   |
| Bankfull Max Depth (ft)                            | -----                   | 0.8                      | 1.0   | 1.1   | -----  | 0.5   | ----- | 0.4              | 0.5   | 0.6   | 0.6   | 0.7   | 0.8   | 0.6   | 0.6   | 0.7   | 0.5   | 0.5   | 0.6   | 0.5   | 0.6   | 0.7   | 0.5   | 0.6   | 0.6   |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )   | 3.0                     | 3.0                      | 3.2   | 3.4   | -----  | 3.0   | ----- | 1.6              | 2.9   | 3.5   | 2.7   | 3.2   | 3.6   | 2.1   | 3.0   | 3.7   | 1.9   | 2.5   | 2.9   | 2.3   | 3.0   | 3.7   | 2.1   | 2.6   | 3.3   |
| Width/Depth Ratio                                  | -----                   | 7.1                      | 8.9   | 10.7  | -----  | 20.0  | ----- | 16.3             | 21.1  | 28.6  | 15.2  | 17.7  | 18.9  | 19.5  | 22.7  | 26.3  | 20.1  | 25.4  | 34.4  | 19.7  | 22.5  | 25.3  | 19.9  | 22.2  | 23.6  |
| Entrenchment Ratio                                 | -----                   | 1.3                      | 1.9   | 2.5   | -----  | >2    | ----- | 3.6              | 4.2   | 4.9   | 4.1   | 4.6   | 5.2   | 3.4   | 4.0   | 4.8   | 3.2   | 4.0   | 4.7   | 3.5   | 4.0   | 4.6   | 3.7   | 4.1   | 4.9   |
| Bank Height Ratio                                  | -----                   | 1.0                      | 1.3   | 1.6   | -----  | 1.0   | ----- | 1.0              | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.0   | 1.1   | 1.0   | 1.1   | 1.2   |
| Bankfull Velocity (fps)                            | -----                   | 2.6                      | 2.8   | 3.0   | -----  | 3.0   | ----- | -----            | 3.2   | ----  | ----  | 2.8   | ----  | ----  | 3.0   | ----  | ----  | 3.6   | ----  | ----  | 3.0   | ----  | ----  | 3.5   | ----  |
| <b>Pattern</b>                                     |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Channel Beltwidth (ft)                             | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Radius of Curvature (ft)                           | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Meander Wavelength (ft)                            | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Meander Width Ratio                                | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| <b>Profile</b>                                     |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Riffle Length (ft)                                 | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | 8.7              | 12.0  | 16.0  | 9.6   | 11.5  | 14.0  | 10.1  | 11.5  | 13.6  | 8.8   | 11.2  | 13.1  | 3.7   | 9.7   | 17.6  | 3.7   | 11.4  | 28.3  |
| Riffle Slope (ft/ft)                               | -----                   | -----                    | ----- | ----- | 0.090  | 0.165 | 0.240 | 0.099            | 0.168 | 0.214 | 0.131 | 0.185 | 0.235 | 0.139 | 0.189 | 0.222 | 0.142 | 0.189 | 0.274 | 0.104 | 0.184 | 0.250 | 0.083 | 0.174 | 0.267 |
| Pool Length (ft)                                   | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | 2.7              | 3.6   | 5.4   | 2.7   | 4.0   | 5.3   | 3.0   | 4.2   | 6.1   | 3.3   | 4.6   | 6.6   | 1.3   | 4.0   | 9.4   | 1.3   | 4.6   | 11.6  |
| Pool Spacing (ft)                                  | -----                   | 11.1                     | 16.1  | 21.0  | 11.6   | 17.4  | 23.2  | 11.8             | 16.0  | 20.1  | 13.5  | 16.2  | 20.1  | 12.8  | 15.8  | 20.0  | 12.4  | 16.5  | 20.4  | 6.4   | 13.9  | 28.8  | 6.3   | 14.7  | 31.8  |
| <b>Substrate and Transport Parameters</b>          |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| d16 / d35 / d50 / d84 / d95                        | -----                   | 0.7/50/75/150/280        |       |       | -----  | ----- | ----- | 3.5/22/27/88/138 |       |       | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Reach Shear Stress (competency) lb/ft <sup>2</sup> | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| Stream Power (transport capacity) W/m <sup>2</sup> | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- | ----- |
| <b>Additional Reach Parameters</b>                 |                         |                          |       |       |        |       |       |                  |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |       |
| Channel length (ft)                                | -----                   | -----                    | ----- | ----- | -----  | 508   | ----- | -----            | 658   | ----- | ----- | 650** | ----- | ----- | 658   | ----- | ----- | 652** | ----- | ----- | 658   | ----- | ----- | 658   | ----- |
| Drainage Area (SM)                                 | -----                   | -----                    | 0.04  | ----- | -----  | 0.04  | ----- | -----            | 0.04  | ----- | ----- | 0.04  | ----- | ----- | 0.04  | ----- | ----- | 0.04  | ----- | ----- | 0.04  | ----- | ----- | 0.04  | ----- |
| Rosgen Classification                              | -----                   | -----                    | A3a+  | ----- | -----  | B3a   | ----- | -----            | B3a   | ----- | ----- | B3a   | ----- | ----- | B3a   | ----- | ----- | B3a   | ----- | ----- | B3a   | ----- | ----- | B3a   | ----- |
| Bankfull Discharge (cfs)                           | 9                       | -----                    | 16    | ----- | -----  | 9     | ----- | -----            | 9     | ----- | ----- | 9     | ----- | ----- | 9     | ----- | ----- | 9     | ----- | ----- | 9     | ----- | ----- | 9     | ----- |
| Sinuosity  | -----                   | 1.0                      | 1.1   | 1.1   | -----  | 1.1   | ----- | -----            | 1.1   | ----- | ----- | 1.1   | ----- | ----- | 1.1   | ----- | ----- | 1.1   | ----- | ----- | 1.1   | ----- | ----- | 1.1   | ----- |
| BF slope (ft/ft)                                   | -----                   | -----                    | ----- | ----- | -----  | ----- | ----- | -----            | 0.174 | ----- | ----- | 0.175 | ----- | ----- | 0.175 | ----- | ----- | 0.175 | ----- | ----- | 0.175 | ----- | ----- | 0.175 | ----- |

\* Dimensional data for YR4 have been corrected and should replace data in the YR4 report.

\*\* Data has been corrected from what was shown in past reports.

**Table 9. Stream Reach Data Summary**  
East Buffalo Creek Mitigation Project #92763

| Stream Reach Data Summary<br>UT6: Reach 3          |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
|--|-------------------------|--------------------------|---------|-------|--------|-------|-------|------------|-----------------|-------|-------|-------------------|-------|-------|-------------------|-------|--------|------------------|-------|-------|----------------------|-------|-------|---------------------------|-------|--|
| Parameter  | Regional Curve Equation | Reference Reach(es) Data |         |       | Design |       |       | (As-Built) |                 |       | Yr 1  |                   |       | Yr 2  |                   |       | Yr 3   |                  |       | Yr 4* |                      |       | Yr 5  |                           |       |  |
|  | Eq.                     | Min                      | Mean    | Max   | Min    | Mean  | Max   | Min        | Mean            | Max   | Min   | Mean              | Max   | Min   | Mean              | Max   | Min    | Mean             | Max   | Min   | Mean                 | Max   | Min   | Mean                      | Max   |  |
| <b>Dimension - Riffle</b>                          |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
| Bankfull Width (ft)                                | 9.7                     | 7.4                      | 9.4     | 11.4  | -----  | 9.0   | ----- | 7.1        | 8.2             | 8.8   | 6.8   | 8.7               | 9.8   | 6.8   | 8.3               | 9.4   | 7.0    | 8.5              | 9.4   | 7.7   | 9.1                  | 9.9   | 7.3   | 8.7                       | 9.4   |  |
| Floodprone Width (ft)                              | -----                   | 10.6                     | 13.2    | 15.7  | -----  | 15.5  | ----- | 12.9       | 13.8            | 15.3  | 11.2  | 13.4              | 15.1  | 11.3  | 13.0              | 14.2  | 13.0   | 14.1             | 15.0  | 15.2  | 21.5                 | 28.9  | 12.7  | 18.7                      | 28.4  |  |
| Bankfull Mean Depth (ft)                           | 0.6                     | 0.6                      | 0.8     | 1.0   | -----  | 0.5   | ----- | 0.8        | 1.0             | 1.2   | 0.9   | 1.0               | 1.2   | 1.0   | 1.1               | 1.2   | 0.9    | 1.0              | 1.1   | 1.0   | 1.0                  | 1.1   | 1.0   | 1.0                       | 1.1   |  |
| Bankfull Max Depth (ft)                            | -----                   | 0.9                      | 1.2     | 1.4   | -----  | 0.7   | ----- | 1.2        | 1.4             | 1.8   | 1.3   | 1.4               | 1.6   | 1.4   | 1.5               | 1.6   | 1.5    | 1.6              | 1.8   | 1.5   | 1.7                  | 1.9   | 1.3   | 1.5                       | 1.7   |  |
| Bankfull Cross Sectional Area (ft <sup>2</sup> )   | 6.2                     | 6.3                      | 6.8     | 7.2   | -----  | 6.5   | ----- | 7.3        | 7.7             | 8.3   | 7.8   | 8.7               | 9.6   | 7.8   | 8.7               | 9.6   | 7.7    | 8.5              | 9.4   | 8.3   | 9.5                  | 10.2  | 7.8   | 8.7                       | 9.3   |  |
| Width/Depth Ratio                                  | -----                   | 7.6                      | 13.7    | 19.7  | -----  | 12.5  | ----- | 6.1        | 8.9             | 10.6  | 6.0   | 8.8               | 10.9  | 5.9   | 8.0               | 9.2   | 6.2    | 8.7              | 10.3  | 7.1   | 8.7                  | 9.7   | 6.9   | 8.6                       | 9.6   |  |
| Entrenchment Ratio                                 | -----                   | 1.1                      | 1.6     | 2.0   | -----  | 1.7   | ----- | 1.5        | 1.7             | 2.1   | 1.4   | 1.5               | 1.6   | 1.5   | 1.6               | 1.7   | 1.5    | 1.7              | 1.9   | 2.0   | 2.3                  | 2.9   | 1.6   | 2.1                       | 3.0   |  |
| Bank Height Ratio                                  | -----                   | 1.1                      | 3.4     | 5.7   | -----  | 1.0   | ----- | 1.7        | 1.9             | 2.1   | 2.0   | 2.0               | 2.0   | 1.7   | 2.0               | 2.2   | 1.9    | 2.1              | 2.4   | 1.7   | 1.7                  | 1.8   | 1.9   | 2.1                       | 2.3   |  |
| Bankfull Velocity (fps)                            | -----                   | 3.7                      | 3.8     | 3.8   | -----  | 3.7   | ----- | -----      | 3.1             | ----- | ----- | 2.8               | ----- | ----- | 2.8               | ----- | -----  | 2.8              | ----- | ----- | 2.5                  | ----- | ----- | 2.8                       | ----- |  |
| <b>Pattern</b>                                     |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
| Channel Beltwidth (ft)                             | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| Radius of Curvature (ft)                           | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| Meander Wavelength (ft)                            | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| Meander Width Ratio                                | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| <b>Profile</b>                                     |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
| Riffle Length (ft)                                 | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | 11.0       | 17.5            | 28.9  | 9.3   | 17.6              | 29.4  | 8.6   | 17.3              | 29.5  | 8.2    | 16.0             | 28.3  | 12.3  | 25.6                 | 38.8  | 7.3   | 18.6                      | 35.2  |  |
| Riffle Slope (ft/ft)                               | -----                   | 0.050                    | 0.135   | 0.220 | 0.050  | 0.105 | 0.160 | 0.068      | 0.120           | 0.160 | 0.096 | 0.126             | 0.165 | 0.100 | 0.123             | 0.167 | 0.0930 | 0.116            | 0.146 | 0.043 | 0.101                | 0.176 | 0.079 | 0.124                     | 0.180 |  |
| Pool Length (ft)                                   | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | 1.7        | 3.4             | 6.0   | 1.8   | 4.9               | 8.9   | 3.8   | 5.6               | 9.7   | 2.9    | 4.6              | 8.9   | 4.7   | 5.8                  | 17.8  | 1.8   | 4.3                       | 8.1   |  |
| Pool Spacing (ft)                                  | -----                   | 7.0                      | 27.5    | 48.0  | 7.0    | 27.5  | 48.0  | 14.2       | 23.8            | 37.3  | 15.9  | 22.8              | 31.6  | 15.5  | 22.3              | 32.0  | 15.4   | 21.2             | 28.6  | 7.5   | 35.3                 | 45.2  | 5.8   | 20.1                      | 42.0  |  |
| <b>Substrate and Transport Parameters</b>          |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
| d16 / d35 / d50 / d84 / d95                        | -----                   | 5.6/9.5/11/100/200       |         |       | -----  | ----- |       |            | 12/31/44/85/211 |       |       | 7.9/35/63/150/285 |       |       | .66/25/69/122/234 |       |        | 12/57/74/141/234 |       |       | 6.6/15/33.4/98.6/179 |       |       | 8.9/20.1/50.3/101.2/157.1 |       |  |
| Reach Shear Stress (competency) lb/ft <sup>2</sup> | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| Stream Power (transport capacity) W/m <sup>2</sup> | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | -----           | ----- | ----- | -----             | ----- | ----- | -----             | ----- | -----  | -----            | ----- | ----- | -----                | ----- | ----- | -----                     | ----- |  |
| <b>Additional Reach Parameters</b>                 |                         |                          |         |       |        |       |       |            |                 |       |       |                   |       |       |                   |       |        |                  |       |       |                      |       |       |                           |       |  |
| Channel length (ft)                                | -----                   | -----                    | -----   | ----- | -----  | 524   | ----- | -----      | 376             | ----- | ----- | 389**             | ----- | ----- | 376               | ----- | -----  | 376              | ----- | ----- | 376                  | ----- | ----- | 376                       | ----- |  |
| Drainage Area (SM)                                 | -----                   | 0.13                     | 0.15    | 0.16  | -----  | 0.16  | ----- | -----      | 0.16            | ----- | ----- | 0.16              | ----- | ----- | 0.16              | ----- | -----  | 0.16             | ----- | ----- | 0.16                 | ----- | ----- | 0.16                      | ----- |  |
| Rosgen Classification                              | -----                   | -----                    | Fb/A4a+ | ----- | -----  | B4a   | ----- | -----      | B4a             | ----- | ----- | B4a               | ----- | ----- | B4a               | ----- | -----  | B4a              | ----- | ----- | B4a                  | ----- | ----- | B4a                       | ----- |  |
| Bankfull Discharge (cfs)                           | 24                      | -----                    | -----   | ----- | -----  | 24    | ----- | -----      | 24              | ----- | ----- | 24                | ----- | ----- | 24                | ----- | -----  | 24               | ----- | ----- | 24                   | ----- | ----- | 24                        | ----- |  |
| Sinuosity  | -----                   | -----                    | 1.1     | ----- | -----  | 1.1   | ----- | -----      | 1.1             | ----- | ----- | 1.1               | ----- | ----- | 1.1               | ----- | -----  | 1.1              | ----- | ----- | 1.1                  | ----- | ----- | 1.1                       | ----- |  |
| BF slope (ft/ft)                                   | -----                   | -----                    | -----   | ----- | -----  | ----- | ----- | -----      | 0.152           | ----- | ----- | 0.151             | ----- | ----- | 0.151             | ----- | -----  | 0.151            | ----- | ----- | 0.151                | ----- | ----- | 0.151                     | ----- |  |

\* Dimensional data for YR4 have been corrected and should replace data in the YR4 report.  
\*\* Data has been corrected from what was shown in past reports.

## **APPENDIX E**

### **TABLE 10-VERIFICATION OF BANKFULL EVENTS**



| <b>Table 10. Verification of Bankfull or Greater than Bankfull Events</b> |                             |                           |  |                |
|---|-----------------------------|---------------------------|--|----------------|
| East Buffalo Creek Restoration Project - NCDMS #92763                     |                             |                           |  |                |
| Date of Data Collection   | Date of Event               | Method of Data Collection | Gauge Watermark Height (inches above bankfull) |                |
|   |                             |                           | UT2  | UT6            |
| Dec-11  | April – December 2011       | Crest Gauge Measurement   | 2.18   | 2.25; 1.75 (2) |
| Oct-12  | December 2011- October 2012 | Crest Gauge Measurement   | ---  | 2.75           |
| Mar-14  | October 2012- March 2014    | Crest Gauge Measurement   | 1.5  | 0.5            |
| Mar-15  | March 2014 to Mar-15        | Crest Gauge measurement   | 3.25   | 4              |
| Dec-15  | March 2015 to Dec-15        | Crest Gauge Measurement   | 2.25   | ---            |



Photo of staff and cork at 2.25 inches above bankfull, from UT2 crest gauge.

Staff in UT6 gauge was broken and we did not get a reading.

**APPENDIX F**  
**PROJECT PROBLEM AREAS**

**FIGURE 3 – STREAM/VEGETATION PROBLEM AREAS CCPV**

**TABLE 11 – VISUAL MORPHOLOGICAL STABILITY ASSESSMENT**

**TABLE 11a – STREAM PROBLEM AREAS**

**TABLE 12 – VEGETATION PROBLEM AREAS**

**Table 11. Visual Morphological Stability Assessment  
East Buffalo Creek Mitigation Project: NCDMS Project No. 92763**

| UT2 (509 LF)                                   |  |  |  |                                       |                                  |                                   |
|--|--|--|--|---------------------------------------|----------------------------------|-----------------------------------|
| Feature Category                               | Metric (per As-Built and reference baselines)                                  | (# Stable) Number Performing as Intended | Total number per As-Built              | Total Number / feet in unstable state | % Performing in Stable Condition | Feature Performance Mean or Total |
| A. Riffles                                     | 1. Present?  | 45                                       | 45                                     | N/A                                   | 100                              |                                   |
|  | 2. Armor stable (e.g. no displacement)?  | 45                                       | 45                                     | N/A                                   | 100                              |                                   |
|  | 3. Facet grades appears stable?  | 45                                       | 45                                     | N/A                                   | 100                              |                                   |
|  | 4. Minimal evidence of embedding/fining?                                       | 45                                       | 45                                     | N/A                                   | 100                              |                                   |
|  | 5. Length appropriate?   | 45                                       | 45                                     | N/A                                   | 100                              | <b>100%</b>                       |
| B. Pools                                       | 1. Present? (e.g. not subject to severe aggradation or migration?)             | 48                                       | 48                                     | N/A                                   | 100                              |                                   |
|  | 2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)                               | 48                                       | 48                                     | N/A                                   | 100                              |                                   |
|  | 3. Length appropriate?   | 48                                       | 48                                     | N/A                                   | 100                              | <b>100%</b>                       |
| C. Thalweg <sup>1</sup>                        | 1. Upstream of pool (structure) centering?                                     | 91                                       | 91                                     | N/A                                   | 100                              |                                   |
|  | 2. Downstream of pool (structure) centering?                                   | 91                                       | 91                                     | N/A                                   | 100                              | <b>100%</b>                       |
| D. Meanders                                    | 1. Outer bend in state of limited/controlled erosion?                          | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 2. Of those eroding, # w/concomitant point bar formation?                      | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 3. Apparent Rc within spec?  | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 4. Sufficient floodplain access and relief?                                    | N/A                                      | N/A                                    | N/A                                   | N/A                              | <b>N/A</b>                        |
| E. Bed General                                 | 1. General channel bed aggradation areas (bar formation)                       | N/A                                      | N/A                                    | 0/0                                   | 100                              |                                   |
|  | 2. Channel bed degradation - areas of increasing down-cutting or head cutting? | N/A                                      | N/A                                    | 0/0                                   | 100                              | <b>100%</b>                       |
| F. Bank  | 1. Actively eroding, wasting, or slumping bank                                 | N/A                                      | N/A                                    | 0/0                                   | 100                              | <b>100%</b>                       |
| G. Rock/Log Drop Structures <sup>2&amp;3</sup> | 1. Free of back or arm scour?  | 47                                       | 47                                     | N/A                                   | 100                              |                                   |
|  | 2. Height appropriate?   | 47                                       | 47                                     | N/A                                   | 100                              |                                   |
|  | 3. Angle and geometry appear appropriate?                                      | 47                                       | 47                                     | N/A                                   | 100                              |                                   |
|  | 4. Free of piping or other structural failures?                                | 47                                       | 47                                     | N/A                                   | 100                              | <b>100%</b> <sup>3</sup>          |
| H. Wads/Boulders                               | 1. Free of scour?  | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 2. Footing stable?   | N/A                                      | N/A                                    | N/A                                   | N/A                              | <b>N/A</b>                        |
| UT6 Reach 3 (374 LF)                           |  |  |  |                                       |                                  |                                   |
| Feature Category                               | Metric (per As-Built and reference baselines)                                  | (# Stable) Number Performing as Intended | Total number per As-Built <sup>1</sup> | Total Number / feet in unstable state | % Performing in Stable Condition | Feature Performance Mean or Total |
| A. Riffles                                     | 1. Present?  | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 2. Armor stable (e.g. no displacement)?  | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 3. Facet grades appears stable?  | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 4. Minimal evidence of embedding/fining?                                       | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 5. Length appropriate?   | 10                                       | 10                                     | N/A                                   | 100                              | <b>100%</b>                       |
| B. Pools                                       | 1. Present? (e.g. not subject to severe aggradation or migration?)             | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 2. Sufficiently deep (Max Pool D:Mean Bkf >1.6?)                               | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 3. Length appropriate?   | 10                                       | 10                                     | N/A                                   | 100                              | <b>100%</b>                       |
| C. Thalweg <sup>1</sup>                        | 1. Upstream of pool (structure) centering?                                     | 20                                       | 20                                     | N/A                                   | 100                              |                                   |
|  | 2. Downstream of pool (structure) centering?                                   | 20                                       | 20                                     | N/A                                   | 100                              | <b>100%</b>                       |
| D. Meanders                                    | 1. Outer bend in state of limited/controlled erosion?                          | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 2. Of those eroding, # w/concomitant point bar formation?                      | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 3. Apparent Rc within spec?  | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 4. Sufficient floodplain access and relief?                                    | N/A                                      | N/A                                    | N/A                                   | N/A                              | <b>N/A</b>                        |
| E. Bed General                                 | 1. General channel bed aggradation areas (bar formation)                       | N/A                                      | N/A                                    | 0/0                                   | 100                              |                                   |
|  | 2. Channel bed degradation - areas of increasing down-cutting or head cutting? | N/A                                      | N/A                                    | 0/0                                   | 100                              | <b>100%</b>                       |
| F. Bank  | 1. Actively eroding, wasting, or slumping bank                                 | N/A                                      | N/A                                    | 0/0                                   | 100                              | <b>100%</b>                       |
| G. Rock/Log Drop Structures <sup>2</sup>       | 1. Free of back or arm scour?  | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 2. Height appropriate?   | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 3. Angle and geometry appear appropriate?                                      | 10                                       | 10                                     | N/A                                   | 100                              |                                   |
|  | 4. Free of piping or other structural failures?                                | 10                                       | 10                                     | N/A                                   | 100                              | <b>100%</b>                       |
| H. Wads/Boulders                               | 1. Free of scour?  | N/A                                      | N/A                                    | N/A                                   | N/A                              |                                   |
|  | 2. Footing stable?   | N/A                                      | N/A                                    | N/A                                   | N/A                              | <b>N/A</b>                        |

<sup>1</sup> Thalweg feature is scored according to the centering of the thalweg over inverts of drop structures above pools and through the constructed riffle below pools since this reach is a step-pool channel without meander bends.

<sup>2</sup> Vane feature category was replaced with rock/log drop structures since there are no vanes present on this reach.

<sup>3</sup> While all structures that had surface flow were functioning well, flow over much of the channel is still subsurface. During the survey of the channel this and many other area channels were dry; however, during later visits to the site we discovered flow extended to approximately the same point as it had in winter 2015 and then went subsurface, resurfacing at the lower end of the reach, as it had in the past.



**Table 11a. Stream Problem Areas  
East Buffalo Creek Mitigation Project: Project No. 92763**

**UT2 (509 LF)**

| <b>Feature Issue</b> | <b>Station No.</b> | <b>Suspected Cause</b> | <b>Photo Number</b> |
|----------------------|--------------------|------------------------|---------------------|
| Other                | 1+56 to 5+64*      | Flow is subsurface     | ----                |

\* Note that 5+00 to 5+64 are outside of the conservation easement.

**Table 12. Vegetation Problem Areas  
East Buffalo Creek Mitigation Project: Project No. 92763**

| <b>VPA1 - UT6 Reach 2 (565 LF)</b>          |                    |   |                     |
|---|--------------------|---|---------------------|
| <b>Feature Issue</b>                        | <b>Station No.</b> | <b>Suspected Cause</b>  | <b>Photo Number</b> |
| Invasive/Exotic Populations                 | See Plan View      | <i>Rosa multiflora</i> , and <i>Ligustrum sinense</i> : significantly reduced but still persisting after treatment in some areas. We are continuing to show these areas and will treat these areas again in the spring to kill surviving invasives. | Photo 1             |
| <b>VPA2 - East Buffalo Reach 2 (932 LF)</b> |                    |   |                     |
| <b>Feature Issue</b>                        | <b>Station No.</b> | <b>Suspected Cause</b>  | <b>Photo Number</b> |
| Invasive/Exotic Populations                 | See Plan View      | <i>Rosa multiflora</i> , and <i>Ligustrum sinense</i> : significantly reduced but still persisting after treatment in some areas. We are continuing to show these areas and will treat these areas again in the spring to kill surviving invasives. | ---                 |
| <b>VPA3 - UT5 Reach 2 (607 LF)</b>          |                    |   |                     |
| <b>Feature Issue</b>                        | <b>Station No.</b> | <b>Suspected Cause</b>  | <b>Photo Number</b> |
| Invasive/Exotic Populations                 | See Plan View      | <i>Rosa multiflora</i> , and <i>Ligustrum sinense</i> : significantly reduced but still persisting after treatment in some areas. We are continuing to show these areas and will treat these areas again in the spring to kill surviving invasives. | ---                 |
| <b>VPA4 - UT2 Reach 2 (200 LF)</b>          |                    |   |                     |
| <b>Feature Issue</b>                        | <b>Station No.</b> | <b>Suspected Cause</b>  | <b>Photo Number</b> |
| Invasive/Exotic Populations                 | See Plan View      | <i>Rosa multiflora</i> : while treating other areas of the project site, this area was missed. Now rose is fairly thick. This area will be treated this spring.   | ---                 |



Photo 1. Dead multiflora above driveway in VPA2.