Eight Point Buffer Restoration Site

Year 2 Monitoring Report Guilford County, North Carolina Cape Fear River Basin - 03030003

DMS Contract 7865 DMS Project Number 100113 DWR Project Number 20190647



Prepared for:
NC Department of Environmental Quality
Division of Mitigation Services
1652 Mail Service Center
Raleigh, NC 27699

Data Collected: June 2022 Date Submitted: August 2022

Monitoring and Design Firm

Prepared by:



KCI Associates of North Carolina 4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214

Project Contact: Adam Spiller Email: adam.spiller@kci.com



ENGINEERS • SCIENTISTS • SURVEYORS • CONSTRUCTION MANAGERS

4505 Falls of Neuse Road Suite 400 Raleigh, NC 27609 (919) 783-9214 (919) 783-9266 Fax

MEMORANDUM

Date: September 6, 2022

To: Jeremiah Dow, DMS Project Manager

From: Adam Spiller, Project Manager

KCI Associates of North Carolina, PA

Subject: Eight Point Buffer Restoration Site

MY-02 Monitoring Report Comments Cape Fear River Basin CU 03030003

NCDMS Project # 100108

Contract # 7865

Please find below our responses in italics to the MY-01 Monitoring Report comments from NCDMS received on January 17, 2022, for the Eight Point Buffer Restoration Site.

- Table 2 Please either add the eligible preservation amount or remove the entire preservation part of the table since there is no preservation associated with this project. *KCI Response: The preservation section of the table has been removed.*
- DMS highly recommends thinning sweetgum throughout the site as soon as possible. During the August 30th site visit, sweetgum was observed throughout the site, and the veg plot data backs up this observation.

KCI Response: Sweetgum will be thinned either in fall 2022 or spring 2023.

• The dense blackberry in the northeast corner of the project should be controlled. The area of densest blackberry is at risk of losing credit, and it is apparent that it is rapidly spreading in that corner of the site.

KCI Response: This area of dense blackberry will be treated at the same time as the sweetgums.

• Some small encroachments were observed. Please address with the landowner and/or put horse tape between posts in the problem areas.

KCI Response: KCI will address this issue with the landowner and put up horse tape where necessary.

Please contact me if you have any questions or would like clarification concerning these responses.

Sincerely,

Han Sille

Adam Spiller Project Manager

TABLE OF CONTENTS

PROJECT SUMMARY	
MONITORING PLAN	
SUCCESS CRITERIA	
ANNUAL MONTIORING	
Appendix A – Background Tables and Site Maps	
Figure 1. Project Vicinity Map	3
Figure 2. Project Asset and Current Conditions Map	4
Table 1. Buffer Project Attributes	5
Table 2. Buffer Project Areas and Assets	
Appendix B – Visual Assessment Data	
Vegetation Plot Photos	8
Appendix C – Vegetation Plot Data	
Table 3. Species and Quantity of Planted Stems	11
Table 4. Vegetation Performance Standards Summary Table	

PROJECT SUMMARY

The Eight Point Buffer Restoration Site (EPBRS) was completed in early 2021 and restored a total of 217,858 square feet of riparian buffer along an intermittent stream in the Randleman Lake Watershed of the Cape Fear River Basin (HUC 03030003010050 – Randleman Reservoir/Hickory Creek). The buffers at this site have been historically cleared for pasture and impacted by cattle and other anthropogenic impacts. With the exception of a few large remnant oaks along the stream, the only vegetation in the riparian area was pasture grasses. The completed project restored a functional riparian buffer and lowered the supply of sediment entering Hickory Creek. All project assets are based on the surveyed conservation easement and top of bank.

The EPBRS is protected by a 5.62 acre permanent conservation easement, held by the State of North Carolina. It is located in central Guilford County, approximately eight miles southwest of Greensboro, North Carolina. Specifically, the site is on Newman Davis Road just west of US-73. The center of the site is at approximately 35.9621 N and -79.8351 W in the Pleasant Garden USGS Quadrangle.

The mitigation work at the EPBRS was completed on February 24, 2021. This work included of chemical control of pasture grasses and other non-native or invasive species. Disking was used in areas of fescue or other allelopathic plants. 3,400 bare root seedlings were planted across the site with a 4' Tubex Treeshelter and a VisPore Weedmat fitted on every other tree. See Table 3 for a complete list of the species planted on site. A custom herbaceous seed mix composed of native species was spread across the site. Finally the site boundary was marked with visible signs conforming to DMS and DEQ Stewardship standards.

MONITORING PLAN

Monitoring will be conducted for a period of five years following project implementation or until performance standards have been achieved. Monitoring will consist of vegetation sampling and visual inspection to ensure the health and vigor of the planted restoration area and that the requirements of the conservation easement are being upheld. Vegetation sampling will consist of five 10m x 10m plots. Three of these plots were permanently installed during the baseline monitoring, while the other two will be randomly placed during each monitoring visit. The species, height, and origin (planted vs. volunteer) of all trees within these plots will be recorded each year, and a photograph will be taken of each plot. Invasive stems will be recorded in each plot but will not count towards reaching performance standards.

SUCCESS CRITERIA


Plots must achieve an average stem density of 260 stems/acre after five years with a minimum of four native hardwood tree species or four native hardwood tree and native shrub species, where no one species is greater than 50 percent of stems. Native hardwood and native shrub volunteer species may be included to meet the final performance standard of 260 stems/acre upon DWR approval.

MONITORING RESULTS

Monitoring Year 2 vegetation data was collected on June 23, 2022. All five vegetation monitoring plots had greater than 260 stems/acre and only one plot (Plot 1F, 3 species) had less than 4 native hardwood species. Overall the site is well vegetated with extensive herbaceous coverage and many diverse volunteer woody species.

APPENDIX A

Background Tables and Site Maps






Table 1. Buffer Project Attributes								
Project Name	Eight Point Buffer Restoration Site							
Hydrologic Unit Code	03030003010050							
River Basin	Cape Fear - Randleman Lake							
Geographic Location (Lat, Long)	35.9621 N and -79.8351 W							
Site Protection Instrument (DB, PG)	DB 8295 PG 298							
Total Credits (BMU)	148,337.845							
Types of Credits	Restoration							
Mitigation Plan Date	February 20, 2020							
Initial Planting Date	February 24, 2021							
Baseline Report Date	April 2021							
MY1 Report Date	December 2021							
MY2 Report Date	August 2022							
MY3 Report Date	December 2023							
MY4 Report Date	December 2024							
MY5 Report Date	December 2025							

Table 2. Buffer Project Areas and Assets Riparian Buffer (15A NCAC 02.B0295)

Location	Jurisdictional Streams	Restoration Type	Reach ID/Component	Buffer Width (ft)	Creditable Area (sf)	Initial Credit Ratio (x:1)	% Full Credit	Final Credit Ratio (x:1)	Buffer Credits	Convertible to Nutrient Offset (Yes or No)
			T1	20-29	347		75%	1.33333	260.251	No
Rural or Subject or Urban Nonsubjec		Restoration	T1	30-100	113,879	1	100%	1.00000	113879.000	No
	Subject or		T1	101-200	103,632		33%	3.03030	34198.594	No
	Nonsubject	F., b.,		20-29			75%	2.66667	0	
		Enhancemen +		30-100		2	100%	2	0	
		·		101-200			33%	6	0	
				SUBTOTALS	217,858				148,337.845	
				TOTALS	217,858				148,337.845	

APPENDIX B

Visual Assessment Data

Vegetation Monitoring Plot Photos



Plot 1 MY00 - 3/29/2021



Plot 1 MY02 - 6/23/2022



Plot 2 MY00 - 3/29/2021



Plot 2 MY02 - 6/23/2022



Plot 3 MY00 - 3/29/2021



Plot 3 MY02 – 6/23/2022





Plot R1 MY02 - 6/23/2022

Plot R2 MY02 - 6/23/2022

APPENDIX C

Vegetation Plot Data

Table 3. Species and Quantity of Planted Stems								
Common Name	Scientific Name	Quantity						
Black Gum	Nyssa sylvatica	170						
River Birch	Betula nigra	340						
Persimmon	Diospyros virginiana	340						
Silky Dogwood	Cornus amomum	170						
Buttonbush	Cephalanthus occidentalis	34						
Pin Oak	Quercus palustris	170						
Tulip Poplar	Liriodendron tulipifera	340						
Sycamore	Platanus occidentalis	340						
White Oak	Quercus alba	340						
Swamp Chestnut Oak	Quercus michauxii	340						
Willow Oak	Quercus phellos	476						
American Elm	Ulmus americana	340						
Her	baceous Seed Mix	•						
Common Name	Scientific Name	% of mix						
Autumn Bentgrass	Agrostis perennans	10						
Big Bluestem	Andropogon gerardii	8						
Lanceleaf Coreopsis	Coreopsis lanceolata	10						
Virginia Wild Rye	Elymus virginicus	15						
Soft Rush	Juncus effusus	3						
Switchgrass	Panicum virgatum	10						
Black-Eyed Susan	Rudbeckia hirta	10						
Little Bluestem	Schizachyrium scoparium	3						
Indian Grass	Sorghastrum nutans	3						
Eastern Gamma	Tripsacum dactyloides	3						
Rye Grain	Secale cereal	25						

Planted Acreage	5.62
Date of Initial Plant	2021-02-24
Date(s) of Supplemental Plant(s)	NA
Date(s) Mowing	2022-06-23
Date of Current Survey	2022-06-23
Plot size (ACRES)	0.0247

Eight Points Buffer Restoration Site, DMS #10013 Scientific Name Common Name Shrub Shrub Salatus Planted Total Planted	•	Performance Standards Summary Ta	ble										
Scientific Name	Eight Points Buffer F	Restoration Site, DMS #100113										Vog Blot 1	Vog Blot 2
Betula nigra		Scientific Name	Common Name			Veg P	lot 1 F	Veg P	Veg Plot 2 F		Veg Plot 3 F		Veg Plot 2
Corrus amomum Silky dogwood Shrub FACW 1 1				Shrub	Status	Planted	Total	Planted	Total	Planted	Total	Total	Total
Diospyros virginiana Common persimmon Tree FAC		Betula nigra	river birch	Tree	FACW	9	9	4	4				
Liriodendron tulipifera tuliptree Tree FACU		Cornus amomum	silky dogwood	Shrub	FACW			1	1				
Nyssa sylvatica blackgum Tree FAC 1 1 1 1 2 2 3		Diospyros virginiana	common persimmon	Tree	FAC				1			5	2
Included in Approved Platanus occidentalis American sycamore Fac. 1	6	Liriodendron tulipifera	tuliptree	Tree	FACU			2	2		1	3	1
Approved Platanus occidentalis American sycamore Tree FACW		Nyssa sylvatica	blackgum	Tree	FAC	1	1	1	1	2	2	3	
Mitigation Plan Quercus alba white oak Tree FACU		Platanus occidentalis	American sycamore	Tree	FACW					4	4	2	1
Quercus michauxii Swamp Chestnut Oak Tree FACW 10 10 4 4 4 1 1		Quercus alba	white oak	Tree	FACU					5	5	1	
Quercus phellos willow oak Tree FAC 2 1 1	Willigation Flair	Quercus michauxii	swamp chestnut oak	Tree	FACW	10	10	4	4	1	1		
Ulmus americana		Quercus palustris	pin oak	Tree	FACW			2	2				4
Sum Performance Standard 20 20 14 23 18 25 19		Quercus phellos	willow oak	Tree	FAC				2	1	1		12
Acer rubrum red maple Tree FAC 1		Ulmus americana	American elm	Tree	FACW				6	5	11	5	2
Baccharis halimifolia eastern baccharis Tree FACW 1 4 2 4	Sum	Performance Standard				20	20	14	23	18	25	19	22
Baccharis halimifolia eastern baccharis Tree FACW 1 4 2 4				-		•				•			•
Post Mitigation Plan Species Juglans nigra black walnut Tree FACW 1 2 4 1 2 2 4 1 2 2 4 1 2 2 2 2 2 2 2 2 2		Acer rubrum	red maple	Tree	FAC							1	1
Plan Species Juglans nigra black walnut Tree FACU 1 2		Baccharis halimifolia	eastern baccharis	Tree	FACW		1					4	4
Liquidambar styraciflua Sweetgum Tree FAC 32 13 93 7	Post Mitigation	Fraxinus pennsylvanica	green ash	Tree	FACW				4		2	4	
Pinus virginiana Virginia pine Tree 12	Plan Species	Juglans nigra	black walnut	Tree	FACU				1		2		
Sum Proposed Standard 20 20 14 23 18 25 19 Mitigation Plan Performance Standard Current Year Stem Count 20 23 25 19 Stems/Acre 810 931 1012 769 3 9 7 6 60 32 69 20 Average Plot Height (ft.) 2 2 2 2 % Invasives 0 0 0 0 Post Mitigation Stems/Acre 810 931 1012 769		Liquidambar styraciflua	sweetgum	Tree	FAC		32		13		93	7	25
Current Year Stem Count 20 23 25 19		Pinus virginiana	Virginia pine	Tree							12		1
Stems/Acre 810 931 1012 769	Sum					20	20	14	23	18	25	19	22
Stems/Acre 810 931 1012 769													
Species Count 3 9 7 6		Current Year Ste	n Count				20		23		25	19	22
Species Count 3 9 7 6	Minimation Disc	Stems/Acr	e				810		931		1012	769	891
Standard Dominant Species Composition (%) 60 32 69 20 Average Plot Height (ft.) 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 0	Performance	Species Cou	int				3		9		7	6	6
Average Plot Height (ft.) 2 2 2 2 2 2 2 2 2		Dominant Species Cor	nposition (%)				60		32		69	20	47
Current Year Stem Count 20 23 25 19 Post Mitigation Stems/Acre 810 931 1012 769		Average Plot Height (ft.)					2		2		2	2	2
Post Mitigation Stems/Acre 810 931 1012 769		% Invasives					0		0		0	0	0
Post Mitigation Stems/Acre 810 931 1012 769				•									
1 oct Wildgeton		Current Year Ste	m Count				20		23		25	19	22
	Post Mitigation	Stems/Acre					810		931		1012	769	891
Plan Species Count 3 9 7 6	Plan	Species Count					3		9		7	6	6
Performance Dominant Species Composition (%) 60 32 69 20	Performance	Dominant Species Cor	nposition (%)				60		32		69	20	47
Standard Average Plot Height (ft.) 2 2 2 2	Standard						2		2		2	2	2
% Invasives 0 0 0 0		% Invasive	S				0		0		0	0	0

^{1).} Bolded species are proposed for the current monitoring year, italicized species are not approved, and a regular font indicates that the species has been approved.

^{2).} The "Species Included in Approved Mitigation Plan" section contains only those species that were included in the original approved mitigation plan. The "Post Mitigation Plan Species" section includes species that are being proposed through a mitigation plan addendum for the current monitoring year (bolded), species that have been approved in prior monitoring years through a mitigation plan addendum (regular font), and species that are not approved (italicized).

^{3).} The "Mitigation Plan Performance Standard" section is derived only from stems included in the original mitigation plan, whereas the "Post Mitigation Plan Performance Standard" includes data from mitigation plan approved, post mitigation plan approved, and proposed stems.

^{3).} Green = acheived success criteria, red = did not achieve success criteria

		Veg Plot 1 Veg Plot 2 F						Veg Plot 3 F					
	Stems/ Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/ Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/ Ac.	Av. Ht. (ft)	# Species	% Invasives	
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3													
Monitoring Year 2	810	2	3	0	931	2	9	0	1012	2	7	0	
Monitoring Year 1	850	2	3	0	607	2	6	0	729	2	6	0	
Monitoring Year 0	891	2	3	0	688	2	7	0	931	2	8	0	
		Veg Plot (Group 1 R		Veg Plot Group 2 R								
	Stems/ Ac.	Av. Ht. (ft)	# Species	% Invasives	Stems/ Ac.	Av. Ht. (ft)	# Species	% Invasives					
Monitoring Year 7													
Monitoring Year 5													
Monitoring Year 3													
Monitoring Year 2	769	2	6	0	891	2	6	0					
Monitoring Year 1													
Monitoring Year 0													