



# MONITORING YEAR 4 ANNUAL REPORT

Final

## GLADE CREEK II RESTORATION PROJECT

Alleghany County, NC  
DEQ Contract 6843  
DMS Project Number 92343  
USACE Action ID 2009-00589

Data Collection Period: March – October 2019  
Submission Date: December 13, 2019

---

### PREPARED FOR:



**NC Department of Environmental Quality**  
**Division of Mitigation Services**  
1652 Mail Service Center  
Raleigh, NC 27699-1652

PREPARED BY:

---



**Wildlands Engineering, Inc.**  
1430 South Mint Street, Suite 104  
Charlotte, NC 28203  
Phone: 704.332.7754  
Fax: 704.332.3306



December 13, 2019

Mr. Harry Tsomides  
NC Department of Environmental Quality  
Division of Mitigation Services  
5 Ravenscroft Dr., Suite 102  
Asheville, NC 28801

RE: Monitoring Year 4 (MY4) Report – Draft Submittal  
Glade Creek II Mitigation Project  
DMS Project # 92343  
Contract Number 6843  
New River Basin - CU# 05050001 - Alleghany County, North Carolina

Dear Mr. Tsomides:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year 4 report for the Glade Creek II Mitigation Project. The following Wildlands responses to DMS's report comments are noted in italics lettering.

**DMS comment; 1.2.6 – Wetland Assessment – In light of the wetland gauge data showing success for 100% of the growing season (169 consecutive days), can Wildlands describe the general appearance of the wetland with regard to standing water (or lack of)?**

*Wildlands response; Each time that the groundwater gage was downloaded in MY4, standing water was observed in the area surrounding the gage in Wetland D. This is corroborated by the groundwater gage data which plots water levels above the ground's surface for a majority of the growing season. Text has been added to section 1.2.6.*

**DMS comment; 1.2.7 – Wetland Areas of Concern – During a recent site visit with the IRT, it was questioned whether or not the Wetland A pocket preservation wetlands along the preservation section of UT to Glade still existed on the site. In the absence of another delineation, does Wildlands feel there are still wetlands visually apparent where Wetland A is shown on the map? If not, it should be noted as a possible change in site conditions in that area since the delineation was performed.**

*Wildlands response; Absence of a formal delineation, Wetland A visually appears to exist as small terraces adjacent to the channel of UT to Glade Creek with hydrology influenced by the tributary's water table. Netted chain fern (*Woodwardia aereolata*) was the predominate herbaceous plant observed at the time of the most recent site walk (December 2019) which is a facultative wetland (FACW) plant.*

**DMS comment; 1.2.7 – Wetland Areas of Concern – It was noted during the recent IRT site visit that, in the wetland restoration area (Wetland D), that woody vegetation that was described in the mitigation plan and part of the construction planting plans, seemed lacking and not meeting performance standards. Since there is no plot in wetland D, there is no data. However, can Wildlands offer a visual**



**assessment of the percentage of wetland lacking planned vegetation, versus the total wetland area on the site?**

*Wildlands response; Based on a visual assessment, the area lacking woody vegetation corresponds with the area normally observed to have standing water in Wetland D. This accounts for approximately 6 percent of the total wetland area on the Site (roughly 0.05 acre/0.84 acre). Text has been added to section 1.2.7.*

**DMS comment; Table 3 project contact table – Please delete entries where there is no contractor listed.**

*Wildlands response; Table 3 has been updated.*

Enclosed please find two (2) hard copies and one (1) electronic copy on CD of the Final Monitoring Report and all digital support files. Please contact me at 704-941-9093 if you have any questions.

Sincerely,

A handwritten signature in black ink that reads 'Kirsten Y. Gimbert'.

Kirsten Y. Gimbert  
Project Manager  
[kgimbert@wildlandseng.com](mailto:kgimbert@wildlandseng.com)

## EXECUTIVE SUMMARY

Wildlands Engineering, Inc. (Wildlands) completed design and construction management on a design-bid-build project at the Glade Creek II Restoration Site (Site) for the North Carolina Division of Mitigation Services (DMS) in Alleghany County, NC. The project components included restoring and enhancing 2,579 linear feet (LF) and preserving 129 LF of perennial stream, restoring 0.16 acre of wetlands, and preserving 0.84 acre of existing wetland. Riparian buffers were also established by removing exotic invasive plants and installing a variety of native vegetation. The Site is expected to generate 2,166.467 stream mitigation units (SMUs) and 0.33 wetland mitigation units (WMUs) for the Glade Creek watershed (Table 1). The Site is located off US Highway 21 in the northern portion of Alleghany County, NC in the New River Basin, eight-digit Hydrologic Unit Code (HUC) 05050001 and the 14-digit HUC 05050001030020 (Figure 1). The project streams consist of one unnamed tributary, UT to Glade Creek, and two reaches along Glade Creek mainstem (Reach 1 and Reach 2) (Figure 2). Glade Creek flows into the Little River four miles northeast of the Site near Fox Trot Lane in the Town of Hooker, North Carolina. The land adjacent to the streams and wetlands is primarily maintained for forestry production of White Pine trees.

The Glade Creek II Restoration Project is located within a DMS Targeted Local Watershed (TLW) (Brush Creek, HUC 05050001030020), as documented within the 2009 River Basin Restoration Priorities (RBRP) for the New River Basin. Furthermore, the project site is located within Middle Glade Creek, a priority subwatershed for stream and wetland restoration (and habitat protection), as identified within 2006 Local Watershed Plan and Preliminary Project Atlas for Little River and Brush Creek. Primary stressors within the Brush Creek TLW and the Middle Glade Creek subwatershed include stream channelization, livestock access, degraded riparian buffers, and Christmas tree farming. Glade Creek is also classified as a trout water and the project will help improve trout habitat in the watershed.

The project goals established in the mitigation plan addendum (Confluence, 2013) were completed with careful consideration of goals and objectives described in the RBRP and to address stressors identified in the LWP. The following project goals established include:

- Improve water quality by repairing eroding stream banks and establishing riparian buffers;
- Improve the community structure of the buffers;
- Improve stream function and habitat by re-establishing stream-to-floodplain connections;
- Restore long-term stability through the restoration of channel dimension, pattern and profile;
- Improve in-stream habitat using in-stream structures; and
- Remove exotic invasive plant species.

The Site construction was completed between December 2015 and April 2016. Planting was completed in February 2016. The as-built survey was completed in January 2016 with Monitoring Year (MY) 0 beginning in May 2016. Storm repairs were completed prior to the end of the construction phase in April 2016. MY4 activities occurred between March and October 2019.

The MY4 morphological surveys and visual assessments indicate that the majority of Glade Creek appears stable and functioning as designed; however, sediment deposition has caused a loss of channel function along a portion of UT to Glade Creek. The MY4 vegetation assessment resulted in an average planted stem density of 519 stems per acre and is exceeding the final success criterion of 260 stems per acre. In addition, five out of six plots individually met this requirement. The Site's groundwater gage met the performance standard for MY4. The bankfull performance standard was met for the project in MY2. The MY4 visual assessment revealed a few areas of concern including pockets of invasive species present on the Site and isolated areas of bank scour. The continual maintenance of these areas of concern would benefit the Site long term and decrease additional impacts to the project.



**GLADE CREEK II RESTORATION PROJECT**  
Monitoring Year 4 Annual Report

**TABLE OF CONTENTS**

Section 1: PROJECT OVERVIEW .....	1-1
1.1 Project Goals and Objectives .....	1-1
1.2 Monitoring Year 4 Data Assessment.....	1-2
1.2.1 Vegetation Assessment.....	1-2
1.2.2 Vegetation Areas of Concern .....	1-2
1.2.3 Stream Assessment.....	1-3
1.2.4 Stream Areas of Concern .....	1-3
1.2.5 Hydrology Assessment.....	1-3
1.2.6 Wetland Assessment.....	1-3
1.2.7 Wetland Areas of Concern .....	1-4
1.3 Monitoring Year 4 Summary .....	1-4
Section 2: METHODOLOGY .....	2-1
Section 3: REFERENCES .....	3-1

**APPENDICES**

**Appendix 1 General Tables and Figures**

Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Table 5	Monitoring Component Summary

**Appendix 2 Visual Assessment Data**

Figure 3	Integrated Current Condition Plan View
Table 6a-b	Visual Stream Morphology Stability Assessment Table
Table 7	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs

**Appendix 3 Vegetation Plot Data**

Table 8	Vegetation Plot Criteria Attainment
Table 9	CVS Vegetation Plot Metadata
Table 10a-b	Planted and Total Stem Counts

**Appendix 4 Morphological Summary Data and Plots**

Table 11	Baseline Stream Data Summary
Table 12	Morphology and Hydraulic Summary (Dimensional Parameters – Cross-section)
Table 13a-b	Monitoring Data – Stream Reach Data Summary
	Longitudinal Profile Plots
	Cross-section Plots
	Reachwide and Cross-section Pebble Count Plots



<b>Appendix 5</b>	<b>Hydrology Summary Data and Plots</b>
Table 14	Verification of Bankfull Events
Table 15	Wetland Gage Attainment Summary
	Groundwater Gage Plot
	Monthly Rainfall Data

<b>Appendix 6</b>	<b>Invasive Species Treatment Logs</b>
-------------------	--



## Section 1: PROJECT OVERVIEW

---

The Site is a design-bid-build contract with DMS in Alleghany County, NC. The Site is located in the New River Basin, eight-digit Hydrologic Unit Code (HUC) 05050001 and the 14-digit HUC 05050001030020 (Figure 1). Located in the Blue Ridge Belt (USGS,2016), Blue Ridge physiographic province, the project watershed includes primarily agricultural and forest land uses. The drainage area for the project site is 8.0 square miles.

The project stream reaches consist of Glade Creek and UT to Glade Creek (stream restoration). The project wetland areas consist of restoration and preservation (Wetlands A-D). Mitigation work within the Site included restoring and enhancing 2,579 linear feet (LF) and preserving 129 LF of perennial stream, restoring 0.16 acre of wetlands, and preserving 0.84 acre of existing wetland and proposes the generation of 2,166.467 SMUs and 0.33 WMUs. The stream and wetland areas were planted with native vegetation to improve habitat and protect water quality. Construction activities were completed by Carolina Environmental, Inc. in December 2015. Turner Land Surveying completed the as-built survey in January 2016. Storm repairs prior to end of the construction phase were completed in April 2016 and the repairs were judged to have not resulted in changes that would warrant a revised as-built survey. A 12.8-acre conservation easement was purchased in 2008 by the State of North Carolina and was recorded with Alleghany County Register of Deeds. The conservation easement protects the project area in perpetuity.

Appendix 1 includes detailed project activity, history, contact information, and watershed/site background information. Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2. Please refer to the Project Component Map (Figure 2) for the stream and wetland features and to Table 1 for the project component and mitigation credit information for the Site.

### 1.1 Project Goals and Objectives

Prior to construction, the streams had been impacted by historic agricultural practices, silviculture and valley filling. In addition, there was widespread bank erosion, especially along the outside meander bends, and mid-channel deposition. The wetlands had been impacted by vegetation clearing, the establishment of exotic invasive plant species, and the burial of the hydric soils layer from historic valley fill. Table 4 in Appendix 1 and Tables 6a and 6b in Appendix 2 present the pre- and post-restoration conditions in detail.

This mitigation site is intended to provide numerous ecological benefits within the New River Basin and addresses habitat degradation, which is the primary water quality stressor described in the New River RBRP (2009). While many of the benefits are limited to the immediate project area, others, such as pollutant removal, reduced sediment loading, and improved aquatic and terrestrial habitat, have farther-reaching effects. Expected improvements to water quality and ecological processes are outlined below as project goals and objectives. These project goals were met by giving careful consideration to the goals and objectives described in the RBRP.

The project specific goals of the Glade Creek II Restoration Site included the following:

- Improve water quality by repairing eroding stream banks and establishing riparian buffers;
- Improve the community structure of the buffers;
- Improve stream function and habitat by re-establishing stream-to-floodplain connections;
- Restore long-term stability through the restoration of channel dimension, pattern and profile;
- Improve in-stream habitat using in-stream structures; and





- Remove exotic invasive plant species.

The project objectives have been defined as follows:

- Restoration and enhancement of approximately 2,260 LF of Glade Creek;
- Restoration of 319 LF of the UT to Glade Creek;
- Preservation of 129 LF of UT to Glade Creek;
- Restoration of 0.16 acre of wetland by improving hydrologic connections;
- Preservation of 0.84 acre of existing jurisdictional wetland; and
- Establishment of riparian buffers by removing exotic invasive plants and installing a variety of native vegetation.

The stream and wetland performance criteria for the Site follow approved performance standards presented in the Glade Creek II Restoration Plan (Ward, 2008). Annual monitoring and semi-annual site visits will be conducted to assess the condition of the finished project. The stream restoration and enhancement reaches (Glade Creek and UT to Glade Creek) of the project were assigned specific performance standards for stream morphology, hydrology, and vegetation. Wetland restoration areas were assigned specific performance standards for wetland hydrology and vegetation. The Glade Creek Stream Restoration Project was instituted prior to 7/28/2010; therefore, the Site will be monitored for five years post-construction.

## 1.2 Monitoring Year 4 Data Assessment

Annual monitoring was conducted between March and October 2019 to assess the condition of the project. The stream restoration success criteria for the Site follows the approved monitoring plan presented in the Glade Creek II Restoration Plan (Ward, 2008).

### 1.2.1 Vegetation Assessment

A total of six vegetation monitoring plots were established during baseline monitoring within the project easement areas using a standard 10 by 10 meter or 5 by 20 meter plots. Please refer to Figure 3 in Appendix 2 for the vegetation monitoring plot locations. The final vegetation success criterion is the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of year five of the monitoring period.

The MY4 vegetation survey was completed in September 2019, resulting in an average planted stem density of 519 stems per acre. The Site is on track to meet the MY5 density requirement of 260 planted stems per acre, with 5 of the 6 plots (83%) individually meeting this requirement. Vegetation plot 1 is not currently meeting the final requirement with a density of 243 planted stems per acre. Though with the inclusion of desirable volunteers in the stem density counts, plot 1 would be exceeding the requirement. Approximately 81% of the planted stems have a health score (vigor) of 3 or greater. However, about 13% of the stems have a vigor of 2 or less, and 6% of the stems are missing. The poor health is a result of suffocation from dense herbaceous cover, insects, dry conditions, or other unknown factors. Please refer to Appendix 2 for vegetation plot photographs and Appendix 3 for vegetation data tables.

### 1.2.2 Vegetation Areas of Concern

The MY4 vegetation monitoring and visual assessment revealed few vegetation areas of concern. Areas noted at the beginning of the monitoring year with poor herbaceous cover and sandy deposition on the floodplain of Glade Creek have recovered with vegetation becoming naturally well established. Small pockets of invasive plant populations were identified in MY4 throughout the Site. Species included: Oriental bittersweet (*Celastrus orbiculatus*), multiflora rose (*Rosa multiflora*), barberry (*Berberis*



*thunbergii*), and Kudzu (*Pueraria montana*). DMS has contracted with a provider for invasive species treatment beginning in October 2019 and continuing through 2020. Please refer to the current condition plan view (CCPV) Figure 3 in Appendix 2 for vegetation areas of concern and Appendix 6 for invasive species treatment logs.

### **1.2.3 Stream Assessment**

Morphological surveys for MY4 were conducted in April and May 2019. Along Glade Creek, the surveyed longitudinal profile illustrates that bedform features are maintaining vertical stability for the majority of the surveyed reaches. Profile dimensions for Glade Creek are showing little change between MY3 and MY4. The longitudinal profile plot for UT to Glade Creek demonstrates the extent of aggradation that has altered the channel profile, which is further discussed below in Section 1.2.4. Please refer to Appendix 4 for longitudinal profiles with annual overlays and Table 13a-b for stream reach data summaries.

Cross-section survey results indicate that channel dimensions are stable and functioning as designed on Glade Creek with minimal adjustments. Some deposition was noted on the banks of Glade Creek thus raising the low bank elevation and slightly increasing the low bank height ratio (XS2). Cross-sections along UT to Glade Creek are representative of the significant sediment deposition and decreasing pool depths occurring throughout the reach. The surveyed riffle cross-section along UT to Glade (XS5) has been affected by sedimentation but has maintained channel dimensions. Please refer to Appendix 4 for cross-section plots with annual overlays and Table 12 for morphology summaries.

In general, the reachwide pebble counts on Glade Creek show coarser materials in the riffles and fines in the pools. The UT to Glade Creek reachwide channel materials resulted in a  $D_{50}$  of 0.3 mm (sand) during MY4. This fining of sediment materials observed in MY3 has continued in MY4 for UT to Glade Creek. Please refer to Appendix 4 for pebble count plots with annual overlays.

### **1.2.4 Stream Areas of Concern**

UT to Glade Creek has continued to experience an increase in fine sediment throughout MY4. Large bankfull events along Glade Creek are depositing sediment along the floodplain and within the channel of UT to Glade Creek. In addition, land management activities upstream of the project are contributing excessive sedimentation on UT to Glade Creek. At the start of UT to Glade Creek Reach 2, sediment deposition has directed flow through Wetland D on the left floodplain of the channel resulting in active braiding. However downstream of Wetland D, willows have become more established along the banks and have helped maintain channel form and function.

Along Glade Creek, there are a few isolated areas with minor to moderate bank erosion occurring along with loose coir matting. Previously noted in MY2, areas of scour near station 23+00 to 24+50 were planted with live-stakes in April 2019 to help stabilize the bank. Areas of concern are depicted on the CCPV Figure 3 and Table 6 in Appendix 2.

### **1.2.5 Hydrology Assessment**

A bankfull event was documented for Glade Creek and UT to Glade Creek on March 11, 2019 based on crest gage measurements. In MY1 through MY4, there has been at least four bankfull events for each reach documented in separate years. The performance standard was met in MY2 with two bankfull flow events documented on restoration reaches and occurring in separate years during the five-year monitoring period. Refer to Appendix 5 for hydrologic data and graphs.

### **1.2.6 Wetland Assessment**

One groundwater monitoring gage (GWG 1) was established during baseline monitoring within the wetland restoration area using a logging hydrology pressure transducer. The gage was installed at an

appropriate location so that the data collected will provide an indication of groundwater levels throughout the wetland restoration area. The target performance standard for wetland hydrology success consists of the presence of groundwater within 12 inches of the ground's surface for 21 consecutive days (12.5%) of the defined growing season for Alleghany County (April 26<sup>th</sup> to October 11<sup>th</sup>) under typical precipitation conditions. The Site does not contain a rainfall gage; therefore, the daily precipitation data was collected from closest NC CRONOS Station, Sparta 3.5 SSW. The GWG 1 recorded 169 consecutive days or 100% of the growing season; thereby exceeding the performance standard for MY4. Each time that the groundwater gage was downloaded in MY4, standing water was observed in the area surrounding the gage in Wetland D. This is corroborated by the groundwater gage data which plots water levels above the ground's surface for a majority of the growing season. Monthly rainfall data in 2019 indicated higher than normal rainfall amounts occurred during the months of February, April, June, and October and lower than normal rainfall amounts occurred during March and September 2019. Please refer Figure 3 in Appendix 2 for the groundwater gage location, and Appendix 5 for hydrology data and plots.

#### **1.2.7 Wetland Areas of Concern**

One headcut that was noted in MY3 at the outflow of Wetland B where it meets Glade Creek Reach 2 (around station 22+80), continues to be visible in MY4. This headcut is likely to migrate further into the wetland without maintenance. Based on visual assessments in MY4, the area within Wetland D that is normally observed to have standing water is also lacking woody vegetation. Please refer to the CCPV Figure 3 in Appendix 2.

### **1.3 Monitoring Year 4 Summary**

The MY4 morphological surveys and visual assessments indicate that the majority of Glade Creek appears stable and functioning as designed; however, sediment deposition has caused a loss of channel function along a portion of UT to Glade Creek. The MY4 vegetation assessment resulted in an average planted stem density of 519 stems per acre and is exceeding the final success criterion of 260 stems per acre. In addition, five out of six plots individually met this requirement. The Site's groundwater gage met the performance standard for MY4. The bankfull performance standard was met for the project in MY2. The MY4 visual assessment revealed a few areas of concern including pockets of invasive species present on the Site and isolated areas of bank scour. The continual maintenance of these areas of concern would benefit the Site long term and decrease additional impacts to the project.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these annual monitoring reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

## Section 2: METHODOLOGY

---

Geomorphic data was collected following the standards outlined in The Stream Channel Reference Site: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration: A Natural Channel Design Handbook (Doll et al., 2003). Longitudinal and cross-sectional data were collected using a total station and were georeferenced. All Integrated Current Condition Plan View mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcView. Crest gages were installed in surveyed riffle cross-sections and monitored semi-annually. Hydrology attainment installation and monitoring methods are in accordance with the USACE (2003) standards. Vegetation monitoring protocols followed the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2008).




## Section 3: REFERENCES

---

- Confluence Engineering, P.C. (2013). Glade Creek II Restoration Project Final Mitigation Plan Addendum. NCEEP, Raleigh, NC.
- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-eeep-protocol-v4.2-lev1-2.pdf>
- North Carolina Climate Retrieval and Observations Network of the Southeast Database (NCCRONOS). 2019. State Climate Office of North Carolina. Version 2.7.2. Station ID Sparta 3.5 SSW. Accessed October 2019.
- North Carolina Division of Mitigation Services and Interagency Review Team Technical Workgroup. 2018. Standard Measurement of the BHR Monitoring Parameter. Raleigh, NC.
- North Carolina Ecosystem Enhancement Program (NCEEP), 2009. New River Basin Restoration Priorities. Accessed from: [https://ncdenr.s3.amazonaws.com/s3fs-public/Mitigation%20Services/PublicFolder/Work%20With/Watershed%20Planners/New\\_RBRP\\_2009.pdf](https://ncdenr.s3.amazonaws.com/s3fs-public/Mitigation%20Services/PublicFolder/Work%20With/Watershed%20Planners/New_RBRP_2009.pdf)
- North Carolina Ecosystem Enhancement Program (NCEEP). Little River and Brush Creek Local Watershed Plan. Accessed from: <https://ncdenr.s3.amazonaws.com/s3fs-public/documents/files/LittleRiver-BrushCrk%20LWP%20FactSheet.pdf>
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.
- United States Geological Survey (USGS), 2016. North Carolina Geology. Accessed from: <http://ngmdb.usgs.gov/maps/mapview/>
- Ward Consulting Engineers, P.C. (2008). Glade Creek II Restoration Project Restoration Plan. NCEEP, Raleigh, NC.

## **APPENDIX 1. General Tables and Figures**



Project Location  
 Hydrologic Unit Code (14)  
 DMS Targeted Local Watershed

The subject project site is an environmental restoration site of the Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

**Directions to Site:**  
 From Charlotte, travel Interstate 77 North. Take Exit 83, US-21 Bypass toward Roaring Gap/Sparta. Travel on US-21 approximately 21 miles. Bear right onto Sheriff Road and travel Sheriff Road approximately 0.4 mile. Turn right onto Fox Ridge Road. The project site is located approximately 0.2 miles on the left side of Fox Ridge Road.




Figure 1 Project Vicinity Map  
 Glade Creek II Restoration Project  
 DMS Project No. 92343  
 Monitoring Year 4 - 2019  
 Alleghany County, NC






Figure 2 Project Component/Asset Map  
 Glade Creek II Restoration Project  
 DMS Project No. 92343  
 Monitoring Year 4 - 2019  
 Allegheny County, NC



**Table 1. Project Components and Mitigation Credits**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

Mitigation Credits								
	Stream		Riparian Wetland	Non-Riparian Wetland		Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset
Type	R	RE	R	R	RE			
Totals	2,140.667	25.800	0.330	N/A	N/A	N/A		N/A
Project Components								
Reach ID	Existing Footage/Acreage	Approach	Restoration (R) or Restoration Equivalent (RE)	As-Built Stationing/Location	Restoration Footage/Acreage	Mitigation Ratio	Credits (SMU/WMU)	
STREAMS								
Glade Creek Reach 1	1200 LF	P2	Restoration (R)	10+00 - 21+70	1,170	1:1	1170.000	
Glade Creek Reach 2*	1074 LF	P2	Enhancement I (R)	21+70-26+41; 26+86-29+69; 30+59-32+60	1,090	1.5:1	651.667	
UT to Glade Creek Preservation	129 LF	N/A	Preservation (RE)	10+00 - 11+29	129	5:1	25.800	
UT to Glade Creek Reaches 1 and 2	197 LF	P1	Restoration (R)	11+29 - 14+48	319	1:1	319.000	
WETLANDS								
Wetland A, B, C	0.84 AC	N/A	Preservation (RE)	N/A	0.84	5:1	0.168	
Wetland D	0.16 AC	N/A	Restoration (R)	N/A	0.16	1:1	0.160	

Component Summation						
Restoration Level	Stream (LF)	Riparian Wetland (acres)		Non-Riparian Wetland (acres)	Buffer (square feet)	Upland (acres)
		Riverine	Non-Riverine			
Restoration	1,489		0.16			
Preservation	129		0.84			
Enhancement I	1,090					
Enhancement II						
Creation						

\* Stream Enhancement I credit reduced; 90 LF removed at break in conservation easement and 45 LF reduced by 50% at overhead power easement.

**Table 2. Project Activity and Reporting History**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

Activity or Report		Data Collection Complete	Completion or Scheduled Delivery
Mitigation Plan		December 2008	December 2008
Mitigation Plan Addendum		January 2013	January 2013
Final Design - Construction Plans		January 2015	January 2015
Construction		December 2015 - April 2016	April 2016
Temporary S&E mix applied to entire project area <sup>1</sup>		December 2015 - April 2016	April 2016
Permanent seed mix applied to reach/segments <sup>1</sup>		December 2015 - April 2016	April 2016
Bare root and live stake plantings for reach/segments		February 2016	February 2016
Baseline Monitoring Document (Year 0)		January - May 2016	June 2016
Year 1 Monitoring	Stream Survey	October 2016	December 2016
	Vegetation Survey	October 2016	
Year 2 Monitoring	Stream Survey	May 2017	December 2017
	Vegetation Survey	September 2017	
Year 3 Monitoring	Stream Survey	June 2018	November 2018
	Vegetation Survey	September 2018	
Live staking for small eroded sections along Glade Creek		April 2019	April 2019
Invasive species treatment		October 2019	October 2019
Year 4 Monitoring	Stream Survey	May 2019	November 2019
	Vegetation Survey	September 2019	
Year 5 Monitoring	Stream Survey	2020	November 2020
	Vegetation Survey	2020	

<sup>1</sup>Seed and mulch is added as each section of construction is completed.

**Table 3. Project Contact Table**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

<b>Designer</b> Andrew Bick, PE, CFM	<b>Confluence Engineering, PC</b> 16 Broad Street Asheville, NC 28806
<b>Construction Contractor</b>	<b>Carolina Environmental Contracting, Inc.</b> PO Box 1905 Mt. Airy NC 27030
<b>Planting Contractor</b>	<b>Keller Environmental</b> 7921 Haymarket Lane Raleigh, NC 27615
<b>Seeding Contractor</b>	<b>Carolina Environmental Contracting, Inc.</b> PO Box 1905 Mt. Airy NC 27030
<b>Seed Mix Sources</b>	<b>Carolina Environmental Contracting, Inc.</b>
<b>Monitoring Performers</b>	<b>Wildlands Engineering, Inc.</b>
Monitoring, POC	Kirsten Gimbert 704.941.9093

--- Data not provided

**Table 4. Project Information and Attributes**

Glade Creek II Restoration Project  
 DMS Project No. 92343  
 Monitoring Year 4 - 2019

Project Information				
Project Name	Glade Creek II Restoration Project			
County	Alleghany			
Project Area (acres)	44.50			
Project Coordinates (latitude and longitude)	36° 28' 37.0878"N, -81° 3' 42.7896"W			
Project Watershed Summary Information				
Physiographic Province	Blue Ridge Mountains			
River Basin	New River			
USGS Hydrologic Unit 8-digit	05050001			
USGS Hydrologic Unit 14-digit	05050001030020			
DWR Sub-basin	05-07-03			
Project Drainage Area (acres)	5,120			
Project Drainage Area Percentage of Impervious Area	<1%			
CGIA Land Use Classification	61% Forested, 35% Agriculture/Livestock, 3% Residential/Commercial			
Reach Summary Information				
Parameters	Glade Creek Reach 1	Glade Creek Reach 2	UT to Glade Creek Reach 1	UT to Glade Creek Reach 2
Length of reach (linear feet) - Post-Restoration	1,170	1,090	129	319
Drainage area (acres)	5,120		13	
NCDWR stream identification score	47		31	
NCDWR Water Quality Classification	C; Tr		-	-
Morphological Description (stream type)	C4		B4	
Underlying mapped soils	Suncook			
FEMA classification	no regulated floodplain		no regulated floodplain	
Native vegetation community	White Pine Plantation			
Percent composition exotic invasive vegetation -Post-Restoration	0%		0%	
Parameters	Wetlands A, B & C		Wetland D	
Size of Wetland (acres)	0.84		0.16	
Wetland Type	Riparian-Non Riverine			
Underlying mapped soils	Suncook			
Drainage class	frequently flooded, excessively drained			
Soil hydric status	N/A			
Source of Hydrology	hillside seep			
Restoration or Enhancement Method (hydrologic, vegetative, etc.)	Preservation		hydrologic/ vegetative	
Regulatory Considerations				
Regulation	Applicable?	Resolved?	Supporting Documentation	
Waters of the United States - Section 404	Yes	Yes	USACE Nationwide Permit No.27 and DWQ 401 Water Quality Certification No. 3885. Action ID # 2009-00589	
Waters of the United States - Section 401	Yes	Yes		
Division of Land Quality (Erosion and Sediment Control)	Yes	Yes	NPDES Construction Stormwater General Permit NCG010000	
Endangered Species Act	Yes	Yes	Glade Creek II Restoration Project; Ward Consulting determined "no affect" on Alleghany County listed endangered species	
Historic Preservation Act	Yes	Yes	No recommendations received.	
Coastal Zone Management Act (CZMA)/Coastal Area Management Act (CAMA)	N/A	N/A	N/A	
FEMA Floodplain Compliance	N/A	N/A	The upper portion of Glade Creek is not currently mapped as a regulated flood zone	
Essential Fisheries Habitat	N/A	N/A	N/A	

--- Data not provided

**Table 5. Monitoring Component Summary**

Glade Creek II Restoration Project


DMS Project No. 92343

Monitoring Year 4 - 2019

Parameter	Monitoring Feature	Quantity/ Length by Reach			Frequency
		Glade Creek	UT to Glade Creek	Wetlands	
Dimension	Riffle Cross Section	2	1	N/A	Annual
	Pool Cross Section	1	1	N/A	
Pattern	Pattern	Yes	Yes	N/A	See Footnote <sup>1</sup>
Profile	Longitudinal Profile	Yes	Yes	N/A	Annual
Substrate	Reach Wide (RW) / Riffle 100 Pebble Count (RF)	RW-1, RF 1	RW-1, RF-1	N/A	Annual
Stream Hydrology	Crest Gage	1	1	N/A	Semi-Annual
Wetland Hydrology	Groundwater Gages	N/A	N/A	Enhancement I (R)	Semi-Annual
Vegetation	CVS Level 2	6			Annual
Visual Assessment	All Streams	Y	Y	Y	Semi-Annual
Exotic and nuisance vegetation					Semi-Annual
Project Boundary					Semi-Annual
Reference Photos	Photographs	9			Annual

<sup>1</sup>Pattern measurements will include sinuosity and meander width ratio and will be performed yearly. Measurements of radius of curvature will be monitored on newly constructed meanders for the first year only.

## **APPENDIX 2. Visual Assessment Data**



**Table 6a. Visual Stream Morphology Stability Assessment Table**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

**Glade Creek (2,260 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			2	34	98%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	9	9		100%				
	3. Meander Pool Condition	Depth Sufficient	6	6		100%				
		Length Appropriate	6	6		100%				
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)	6	6		100%				
Thalweg centering at downstream of meander bend (Glide)		6	6	100%						
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			6	190	96%	2	60	97%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>					6	190	96%	2	60	97%
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	6	7			86%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	6	7			86%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	6	7			86%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	6	7			86%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	7	7			100%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

**Table 6b. Visual Stream Morphology Stability Assessment Table**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

**UT to Glade Creek (448 LF)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation			1	160	64%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	2	5		40%				
	3. Meander Pool Condition	Depth Sufficient	2	4		50%				
		Length Appropriate	2	4		50%				
	4. Thalweg Position <sup>2</sup>	Thalweg centering at upstream of meander bend (Run)	2	2		100%				
Thalweg centering at downstream of meander bend (Glide)		2	2	100%						
<b>Totals</b>										
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	n/a	n/a	n/a
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	n/a	n/a	n/a
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	n/a	n/a	n/a
<b>Totals</b>										
3. Engineered Structures <sup>1</sup>	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	7	7			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	7	7			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	7	7			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	7	7			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth ≥ 1.6 Rootwads/logs providing some cover at baseflow.	4	7			57%			

<sup>1</sup>Excludes constructed riffles since they are evaluated in section 1.

<sup>2</sup>Applicable to only 2 meander bends because the other 2 meander bends are being impacted by sedimentation and the stream has braided.



**Table 7. Vegetation Condition Assessment Table**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

**Planted Acreage 6.4**

Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage
Bare Areas	Very limited cover of both woody and herbaceous material	0.1	3	0.03	0.5%
Low Stem Density Areas <sup>1</sup>	Woody stem densities clearly below target levels based on MY3, 4, 5, or 7 stem count criteria.	0.1	1	0.025	0.4%
			<b>Total</b>	<b>0.1</b>	<b>0.9%</b>
Areas of Poor Growth Rates or Vigor <sup>1</sup>	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25	0	0.0	0%
			<b>Cumulative Total</b>	<b>0.1</b>	<b>0.9%</b>

**Easement Acreage 12.8**

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Easement Acreage
Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000	10	0.11	0.9%
Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	0	0	0%

<sup>1</sup>Acreage calculated from vegetation plots monitored for site.

## **Stream Photographs**



**Photo Point 1** – view upstream UT Glade Creek (04/30/2019)



**Photo Point 1** – view downstream UT Glade Creek (04/30/2019)



**Photo Point 2** – view upstream Glade Creek (04/30/2019)



**Photo Point 2** – view downstream Glade Creek (04/30/2019)



**Photo Point 2** – view upstream UT Glade Creek (04/30/2019)



**Photo Point 3** – view upstream Glade Creek (04/30/2019)



**Photo Point 3** – view downstream Glade Creek (04/30/2019)



**Photo Point 4** – view upstream Glade Creek (04/30/2019)



**Photo Point 4** – view downstream Glade Creek (04/30/2019)



**Photo Point 5** – view upstream Glade Creek (04/30/2019)



**Photo Point 5** – view downstream Glade Creek (04/30/2019)



**Photo Point 6** – view upstream Glade Creek (04/30/2019)



**Photo Point 6** – view downstream Glade Creek (04/30/2019)



**Photo Point 7** – view upstream Glade Creek (04/30/2019)



**Photo Point 7** – view downstream Glade Creek (04/30/2019)



**Photo Point 8** – view upstream Glade Creek (04/30/2019)



**Photo Point 8** – view downstream Glade Creek (04/30/2019)



**Photo Point 9** – view upstream Glade Creek (04/30/2019)



**Photo Point 9** – view downstream Glade Creek (04/30/2019)

## **Vegetation Photographs**



**Vegetation Plot 1 - (9/16/2019)**



**Vegetation Plot 2 - (9/16/2019)**



**Vegetation Plot 3 - (9/16/2019)**



**Vegetation Plot 4 - (9/16/2019)**



**Vegetation Plot 5 - (9/16/2019)**



**Vegetation Plot 6 - (9/16/2019)**



### **APPENDIX 3. Vegetation Plot Data**

**Table 8. Vegetation Plot Criteria Attainment**

Glade Creek II Restoration Project

DMS Project No. 92343

**Monitoring Year 4 - 2019**

Plot	MY4 Success Criteria Met (Y/N)	Tract Mean
1	N	83%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	

**Table 9. CVS Vegetation Plot Metadata**

Glade Creek II Restoration Project

DMS Project No. 92343

**Monitoring Year 4 - 2019**

<b>Report Prepared By</b>	Mimi Caddell
<b>Date Prepared</b>	10/4/2019 11:00
<b>Database Name</b>	cvs-eep-entrytool-v2.5.0 Glade MY4.mdb
<b>Database Location</b>	L:\ActiveProjects\005-02161 Glade Creek II Monitoring\Monitoring\Monitoring Year 4\Vegetation Assessment
<b>Computer Name</b>	MIMI-PC
<b>File Size</b>	51773440
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	92343
<b>project Name</b>	Glade Creek II Restoration Project
<b>Description</b>	Glade Creek II Restoration Project
<b>Required Plots (calculated)</b>	6
<b>Sampled Plots</b>	6

**Table 10a. Planted and Total Stem Counts**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

Scientific Name	Common Name	Species Type	Current Plot Data (MY4 2019)																	
			92343-WEI-0001			92343-WEI-0002			92343-WEI-0003			92343-WEI-0004			92343-WEI-0005			92343-WEI-0006		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	Red Maple	Tree	3	3	3													5		
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree			2	1	1	10			1	3	3	4	1	1	31	7	7	7
<i>Carpinus caroliniana</i>	American Hornbeam	Shrub Tree				1	1	1	1	1	1	1	1	1				1	1	1
<i>Cercis canadensis</i>	Eastern Redbud	Shrub Tree																		
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree																		
<i>Diospyros virginiana</i>	American Persimmon	Tree				1	1	1				3	3	3	3	3	3	1	1	1
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	2	2	2															
<i>Hamamelis virginiana</i>	Witch-hazel	Shrub Tree				4	4	4	1	1	1	1	1	1	3	3	3			
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree				3	3	3	8	8	9	2	2	2	3	3	3	2	2	2
<i>Nyssa sylvatica</i>	Black Gum	Tree				1	1	1	1	1	1	2	2	2						
<i>Physocarpus opulifolius</i>	Nine bark	Shrub Tree			10			10			3			20			15			15
<i>Platanus occidentalis</i>	Sycamore	Tree	1	1	1	3	3	3	5	5	5	2	2	2	3	3	3			
<i>Quercus rubra</i>	Red Oak	Tree									1									
<i>Salix</i>	Willow	Tree						2												3
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree										1	1	1	2	2	3			
<b>Stem count</b>			6	6	18	14	14	35	16	16	22	15	15	36	15	15	66	11	11	29
<b>size (ares)</b>			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.02			0.02			0.02			0.02			0.02			0.02		
<b>Species count</b>			3	3	5	7	7	9	5	5	8	8	8	9	6	6	8	4	4	6
<b>Stems per ACRE</b>			243	243	728	567	567	1416	647	647	890	607	607	1457	607	607	2671	445	445	1174

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

**Table 10b. Planted and Total Stem Counts**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

Scientific Name	Common Name	Species Type	Annual Summary														
			MY4 (2019)			MY3 (2018)			MY2 (2017)			MY1 (2016)			MY0 (2016)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	Red Maple	Tree	3	3	8	3	3	23	3	3	4	3	3	3	6	6	6
<i>Alnus serrulata</i>	Tag Alder	Shrub Tree	12	12	55	12	12	74	12	12	57	13	13	20	14	14	14
<i>Carpinus caroliniana</i>	American Hornbeam	Shrub Tree	4	4	4	4	4	4	4	4	4	4	4	4	4	4	4
<i>Cercis canadensis</i>	Eastern Redbud	Shrub Tree												1			
<i>Cornus amomum</i>	Silky Dogwood	Shrub Tree						3									
<i>Diospyros virginiana</i>	American Persimmon	Tree	8	8	8	8	8	8	9	9	9	10	10	10	11	11	11
<i>Fraxinus pennsylvanica</i>	Green Ash	Tree	2	2	2	2	2	2	2	2	2	2	2	2	3	3	3
<i>Hamamelis virginiana</i>	Witch-hazel	Shrub Tree	9	9	9	10	10	10	10	10	10	10	10	10	10	10	10
<i>Liriodendron tulipifera</i>	Tulip Poplar	Tree	18	18	19	21	21	22	23	23	23	24	24	24	28	28	28
<i>Nyssa sylvatica</i>	Black Gum	Tree	4	4	4	4	4	4	4	4	4	6	6	6	7	7	7
<i>Physocarpus opulifolius</i>	Nine bark	Shrub Tree			73												
<i>Platanus occidentalis</i>	Sycamore	Tree	14	14	14	14	14	14	14	14	14	14	14	14	22	22	22
<i>Quercus rubra</i>	Red Oak	Tree			1												
<i>Salix</i>	Willow	Tree			5												
<i>Sambucus canadensis</i>	Common Elderberry	Shrub Tree	3	3	4	3	3	3	5	5	5	5	5	5	5	5	5
<b>Stem count</b>			77	77	206	81	81	167	86	86	132	91	91	99	110	110	110
<b>size (ares)</b>			6			6			6			6			6		
<b>size (ACRES)</b>			0.15			0.15			0.15			0.15			0.15		
<b>Species count</b>			10	10	13	10	10	11	10	10	10	10	10	11	10	10	10
<b>Stems per ACRE</b>			519	519	1389	546	546	1126	580	580	890	614	614	668	742	742	742

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes

P-all: Number of planted stems including live stakes

T: Total stems

## **APPENDIX 4. Morphological Summary Data and Plots**

**Table 11. Baseline Stream Data Summary**

Glade Creek II Restoration Project  
 DMS Project No. 92343  
 Monitoring Year 4 - 2019

Parameter	Gage	Pre-Restoration Condition				Reference Reach Data				Design				As-Built/Baseline			
		Glade Creek		UT to Glade Creek		Glade Creek Restoration		UT to Little Pine Trib 1		Glade Creek		UT to Glade Creek		Glade Creek		UT to Glade Creek	
		Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Shallow</b>																	
Bankfull Width (ft)	N/A	17.7	38.5	5.2	9.9	36.3	48.8	6.2	11.1	33.0		5.4		34.6	37.4	5.3	
Floodprone Width (ft)		47	115	7	12	69	118	14	46	99	165	22	33	106	111	61	
Bankfull Mean Depth		2.6	2.1	0.3	0.5	0.9	1.3	0.9	0.5	2.3		0.3		1.9	2.2	0.5	
Bankfull Max Depth		2.9	4.1	0.5	0.8	1.9	1.9	0.8	1.6	3.0		0.4		2.9	3.2	0.9	
Bankfull Cross-sectional Area (ft <sup>2</sup> )		46.9	79.0	2.1	5.1	45.6	64.1	3.8	5.1	76.5		1.7		70.2	77.1	2.4	
Width/Depth Ratio		6.7	18.8	17.3	26.8	40.3	37.2	6.9	24.2	14.2		17.4		15.5	19.9	11.8	
Entrenchment Ratio		2.7	3.1	1.2	1.5	1.9	2.4	2.3	4.1	3.0	5.0	4.0	6.0	2.8	3.2	11.4	
Bank Height Ratio		1.1	1.7	0.0	0.0	1.0	1.0	1.0	2.1	1.0		1.0		1.0		1.0	
D50 (mm)		28.0	31.0	7.0	7.0	44.0	47.0	7.0	7.0	28.0	31.0	7.0		90.0		32.0	
Riffle Length (ft)	N/A					---	---			---	---			33	57	6.8	32.6
Riffle Slope (ft/ft)						---	---			---	---			0.0087	0.0271	0.0193	0.0964
Pool Length (ft)						---	---			5		---		64.0	197.8	8.8	32.9
Pool Max Depth (ft)		4.4	6.6	0.8		5.0		0.7	1.5	3.3	4.1	0.8	1.0	3.8	5.9	1.5	
Pool Spacing (ft)						---	---			---	---			107	353	33.0	70.0
Pool Volume (ft <sup>3</sup> )																	
<b>Pattern</b>																	
Channel Beltwidth (ft)	N/A	60	240	7	16	---	---	19	26	112	205	17		155	282	75.0	
Radius of Curvature (ft)		21	114	---	---	---	---	30		59.0	99.0	30		59.0	99.0	30	
Rc:Bankfull Width (ft/ft)		1.2	3.0	---	---	---	---	3.2	5.9	1.8	3.0	5.5-6.0		1.8	3.0	5.5-6.0	
Meander Length (ft) <sup>1</sup>				---	---	---	---	---	---	---	---	---	---	230	425	150	
Meander Width Ratio		3.4	6.2	1.3	1.6	---	---	2.5	3.5	3.4	6.2	3.1	7.0	4.5	7.5	3.1	7.0
<b>Substrate, Bed and Transport Parameters</b>																	
Ri%/Ru%/P%/G%/S%	N/A																
SC%/Sa%/G%/C%/B%/Be%																	
d16/d35/d50/d84/d95/d100		-/-/3.1/8.6/11.0/16.0	---			-/0.1/0.2/0.5/4.0/8.0	0.1/3.0/8.8/77/180/-							1/26.47/42.3/128/180/>2048	0.11/0.63/13.3/176/241.4/>2048		
Reach Shear Stress (Competency) lb/ft <sup>2</sup>		---	---							0.48	0.52	0.82	0.11	0.12			
Max part size (mm) mobilized at bankfull																	
Stream Power (Capacity) W/m <sup>2</sup>																	
<b>Additional Reach Parameters</b>																	
Drainage Area (SM)	N/A	8.00		0.02		4.60		0.05		8.00		0.02		8.00		0.02	
Watershed Impervious Cover Estimate (%)		---	---			---	---			---	---			---	---		
Rosgen Classification		E4/C4		F4/B4		C4		C4/B4		C4		B4		C4		B4	
Bankfull Velocity (fps)		3.8	5.3	3.8	4.9	3.1	4.4	4.5	6.1	3.9	4.7	---		---		---	
Bankfull Discharge (cfs)		250	300	8	25	200		23		300	8	---		---		---	
Q-NFF regression (2-yr)		493		5		352		---		---		---		---		---	
Q-USGS extrapolation (1.2-yr)		561		4		335		---		---		---		---		---	
Q-Mannings		213	320	8		153	228	---		---		---		---		---	
Valley Length (ft)		---		---		---		---		1,322		280		1,322		280	
Channel Thalweg Length (ft)		1200		197		---		---		2,120		197		2,120		326	
Sinuosity		1.68		1.04		1.18		1.09		1.68		1.14		1.60		1.16	
Water Surface Slope (ft/ft) <sup>2</sup>		0.0038		0.048		0.0049		0.0473		0.0038		0.0440		0.0031		0.0397	
Bankfull Slope (ft/ft)		---		---		---		---		---		---		0.0031		0.0326	

SC: Silt/Clay <0.062 mm diameter particles

(---): Data was not provided

N/A: Not Applicable

<sup>1</sup>Meander Wave Length was adjusted in the MY2 report.

<sup>2</sup>Channel was dry during survey, slope was calculated using channel thalweg

**Table 12. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

	Cross-Section 1, Glade Creek (Riffle)						Cross-Section 2, Glade Creek (Riffle)						Cross-Section 3, Glade Creek (Pool)					
Dimension and Substrate	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5
<i>bankfull elevation (ft)</i>	2571.8	2571.8	2571.8	2572.0	2572.3		2569.7	2569.7	2569.7	2570.0	2570.1		2569.8	2569.8	2569.8	2569.9	2570.2	
<i>low bank elevation (ft)</i>	2571.8	2571.8	2571.3	2571.9	2572.3		2569.7	2569.7	2569.8	2570.1	2570.1		2569.8	2569.8	2569.6	2569.9	2570.2	
Bankfull Width (ft)	37.4	34.4	38.7	34.4	32.2		34.6	35.0	36.2	36.2	38.4		31.9	30.0	32.5	32.2	35.2	
Floodprone Width (ft)	106	106	102	101	102		111	110	93	104	104		---	---	---	---	---	
Bankfull Mean Depth (ft)	1.9	1.9	1.8	1.9	2.0		2.2	2.2	2.1	2.2	2.5		2.8	2.9	2.8	2.7	2.8	
Bankfull Max Depth (ft)	2.9	2.9	2.8	2.9	3.0		3.2	3.2	3.2	3.5	3.9		4.2	4.2	4.7	4.6	4.6	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	70.2	66.9	70.2	64.0	63.1		77.1	78.0	77.6	79.2	95.9		89.0	88.4	91.5	87.9	99.7	
Bankfull Width/Depth Ratio	19.9	17.7	21.3	18.4	16.4		15.5	15.7	16.9	16.5	15.4		11.5	10.2	11.6	11.7	12.4	
Bankfull Entrenchment Ratio	2.8	3.1	2.6	2.9	3.2		3.2	3.2	2.6	2.9	2.7		---	---	---	---	---	
Bankfull Bank Height Ratio <sup>1,2,3</sup>	1.0	1.0	<1.0	<1.0	<1.0		1.0	1.0	1.0	1.0	1.2		---	---	---	---	---	
	Cross-Section 4, UT to Glade Creek (Pool)						Cross-Section 5, UT to Glade Creek (Riffle)											
Dimension and Substrate	MY0	MY1	MY2	MY3	MY4	MY5	MY0	MY1	MY2	MY3	MY4	MY5						
<i>bankfull elevation (ft)</i>	2574.0	2574.0	2574.0	2574.3	2574.4		2573.6	2573.6	2573.6	2573.7	2574.0							
<i>low bank elevation (ft)</i>	2574.3	2574.3	2574.1	2574.3	2574.4		2573.6	2573.5	2573.5	2573.7	2574.0							
Bankfull Width (ft)	5.3	7.1	7.0	6.8	7.9		5.3	6.1	5.9	6.2	6.1							
Floodprone Width (ft)	---	---	---	---	---		61	61	61	36	37							
Bankfull Mean Depth (ft)	0.9	0.8	0.7	0.4	0.3		0.5	0.4	0.5	0.3	0.5							
Bankfull Max Depth (ft)	1.5	1.3	1.5	0.7	0.6		0.9	0.8	1.0	0.8	0.9							
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.7	5.5	4.9	2.6	2.1		2.4	2.7	3.1	2.2	2.8							
Bankfull Width/Depth Ratio	6.0	9.6	10.1	18.0	29.8		11.8	13.5	11.4	17.8	13.5							
Bankfull Entrenchment Ratio	---	---	---	---	---		11.4	10.0	10.3	5.8	6.0							
Bankfull Bank Height Ratio <sup>1,2,3</sup>	---	---	---	---	---		1.0	1.0	1.0	1.0	1.1							

---: not applicable

<sup>1</sup>Prior to MY3, bankfull dimensions were calculated using a fixed bankfull elevation.

<sup>2</sup>MY3-MY5 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018). The remainder of the bankfull dimensions are calculated based on the current year's low bank height. MY3 dimensions were updated in MY4.

<sup>3</sup>BHRs that increased in MY4 were primarily due to additional floodplain deposition and not enlargement of the original baseline cross-section.

**Table 13a. Monitoring Data - Stream Reach Data Summary**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

**Glade Creek**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	34.6	37.4	34.4	35.0	36.2	38.7	34.4	36.2	32.2	38.4		
Floodprone Width (ft)	106	111	97	106	93.3	102.0	101	104	102	104		
Bankfull Mean Depth	1.9	2.2	1.9	2.2	1.8	2.1	1.9	2.2	2.0	2.5		
Bankfull Max Depth	2.9	3.2	2.9	3.2	2.8	3.2	2.9	3.5	3.0	3.9		
Bankfull Cross-sectional Area (ft <sup>2</sup> )	70.2	77.1	66.9	78.0	70.2	77.6	64	79.2	63.1	95.9		
Width/Depth Ratio	15.5	19.9	15.7	17.7	16.9	21.3	16.5	18.4	15.4	16.4		
Entrenchment Ratio	2.8	3.2	2.8	3.1	2.6		2.9	2.9	2.7	3.2		
Bank Height Ratio <sup>2,3</sup>	1.0		1.0		1.0		<1.0	1.0	<1.0	1.2		
D50 (mm)	90.0		34.3		39.8	47.7	46.5	52.5	44.0	52.8		
<b>Profile</b>												
Riffle Length (ft)	33	57	20	57	20	85	19	80	21	105		
Riffle Slope (ft/ft)	0.0087	0.0271	0.0065	0.0235	0.0011	0.0181	0.0012	0.0162	0.0014	0.0189		
Pool Length (ft)	64	198	66	190	62	222	56	240	65	229		
Pool Max Depth (ft)	3.8	5.9	4.2		4.4	5.4	3.7	5.8	4.1	6.4		
Pool Spacing (ft)	107	353	91	384	90	337	86	391	88	304		
Pool Volume (ft <sup>3</sup> )												
<b>Pattern<sup>1</sup></b>												
Channel Beltwidth (ft)	155	282	155	280	155	283	155	283	155	283		
Radius of Curvature (ft)	59.0	99.0	59.0	99.0	59.0	99.0	59.0	99.0	59.0	99.0		
Rc:Bankfull Width (ft/ft)	1.8	3.0	1.7	2.8	1.6	2.6	1.6	2.6	1.6	2.6		
Meander Wave Length (ft)	230	425	227	435	216	445	216	445	216	445		
Meander Width Ratio	4.5	7.5	4.5	8.0	4.2	7.3	4.2	7.3	4.2	7.3		
<b>Additional Reach Parameters</b>												
Rosgen Classification	C4		C4		C4		C4		C4			
Channel Thalweg Length (ft)	2,120		2,120		2,120		2,120		2,120			
Sinuosity (ft)	1.60		1.60		1.60		1.60		1.60			
Water Surface Slope (ft/ft)	0.0031		0.0030		0.0027		0.0027		0.0031			
Bankfull Slope (ft/ft)	0.0031		0.0031		0.0030		0.0025		0.0032			
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	/26.47/42.3/128/180/>204		5/19.49/30.4/97.6/137/251		/12.5/29.6/75.6/115.5/361		/11.0/27.6/109.5/172.5/512		/0.6/11.0/64.0/113.8/256			
% of Reach with Eroding Banks	0%		0%		2%		6%		8%			

<sup>1</sup>Meander Wave Length was adjusted for MY0 and MY1 in the MY2 report.

<sup>2</sup>Prior to MY3, bankfull dimensions were calculated using a fixed bankfull elevation.

<sup>3</sup>MY3-MY5 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018). The remainder of the bankfull dimensions are calculated based on the current year's low bank height. MY3 dimensions were updated in MY4.



**Table 13b. Monitoring Data - Stream Reach Data Summary**

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

**UT to Glade Creek**

Parameter	As-Built/Baseline		MY1		MY2		MY3		MY4		MY5	
	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max	Min	Max
<b>Dimension and Substrate - Riffle</b>												
Bankfull Width (ft)	5.3		6.1		5.9		6.2		6.1			
Floodprone Width (ft)	61		32		61		36		37			
Bankfull Mean Depth	0.5		0.4		0.5		0.3		0.5			
Bankfull Max Depth	0.9		0.8		1.0		0.8		0.9			
Bankfull Cross-sectional Area (ft <sup>2</sup> )	2.4		2.7		3.1		2.2		2.8			
Width/Depth Ratio	11.8		13.5		11.4		17.8		13.5			
Entrenchment Ratio	11.4		5.3		10.3		5.8		6.0			
Bank Height Ratio <sup>1,2</sup>	1.0		1.0		1.0		1.0		1.1			
D50 (mm)	32.0		22.6		0.7		Silt/Clay		0.1			
<b>Profile</b>												
Riffle Length (ft)	6.8	32.6	17.3	51.4	5.0	42.0	3.0	24.8	7.1	29.6		
Riffle Slope (ft/ft)	0.0193	0.0964	0.0118	0.0866	0.0148	0.1416	0.0170	0.1410	0.0351	0.0646		
Pool Length (ft)	8.8	32.9	15.6	32.6	3.0	5.0	5.0	14.7	4.6	10.0		
Pool Max Depth (ft)	1.5		1.3		1.1	2.4	1.0	2.5	0.7	1.8		
Pool Spacing (ft)	33.0	70.0	38.8	84.0	16	99	13	68	13	229		
Pool Volume (ft <sup>3</sup> )												
<b>Pattern</b>												
Channel Beltwidth (ft)	75.0		75.0		75.0		75.0		75.0			
Radius of Curvature (ft)	30		30		30		30		30			
Rc:Bankfull Width (ft/ft)	5.5-6.0		5.5-6.0		5.5-6.0		5.5-6.0		5.5-6.0			
Meander Wave Length (ft)	150		150		150		150		150			
Meander Width Ratio	3.1	7.0	3.1	7.0	3.1	7.0	3.1	7.0	3.1	7.0		
<b>Additional Reach Parameters</b>												
Rosgen Classification	B4		B4		B4		B4		B4			
Channel Thalweg Length (ft)	326		326		326		326		326			
Sinuosity (ft)	1.16		1.16		1.16		1.16		1.16			
Water Surface Slope (ft/ft)	0.0397		0.0372		0.0323		0.0342		0.0261			
Bankfull Slope (ft/ft)	0.0326		0.0317		0.0318		0.0362		0.0337			
Ri%/Ru%/P%/G%/S%												
SC%/Sa%/G%/C%/B%/Be%												
d16/d35/d50/d84/d95/d100	1/0.63/13.3/176/241.4/249		4.65/11.9/124.6/163.3/212		0.4/0.8/111.2/151.8/256		C/SC/0.2/101.9/128.0/180.5		C/0.1/0.3/16.0/41.3/180.0			
% of Reach with Eroding Banks	0%		0%		0%		0%		0%			

<sup>1</sup>Prior to MY3, bankfull dimensions were calculated using a fixed bankfull elevation.

<sup>2</sup>MY3-MY5 Bank Height Ratio is calculated based on the As-built (MY0) cross-sectional area as described in the Standard Measurement of the BHR Monitoring Parameter document provided by NCIRT and NCDMS (9/2018). The remainder of the bankfull dimensions are calculated based on the current year's low bank height. MY3 dimensions were updated in MY4.



### Longitudinal Profile Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

#### Glade Creek Reach 1 and 2 (STA 10+00 - STA 31+20)





### Longitudinal Profile Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

#### UT Glade Creek (STA 11+29 - STA 14+48)




### Cross-Section Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

#### Cross-Section 1 - Glade Creek



#### Bankfull Dimensions

63.1	x-section area (ft.sq.)
32.2	width (ft)
2.0	mean depth (ft)
3.0	max depth (ft)
33.8	wetted perimeter (ft)
1.9	hydraulic radius (ft)
16.4	width-depth ratio
102	W flood prone area (ft)
3.2	entrenchment ratio
0.9	low bank height ratio

Survey Date: 04/2019

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

### Cross-Section 2 - Glade Creek



#### Bankfull Dimensions

95.9	x-section area (ft.sq.)
38.4	width (ft)
2.5	mean depth (ft)
3.9	max depth (ft)
40.2	wetted perimeter (ft)
2.4	hydraulic radius (ft)
15.4	width-depth ratio
104.0	W flood prone area (ft)
2.7	entrenchment ratio
1.2	low bank height ratio

Survey Date: 04/2019

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

### Cross-Section 3 - Glade Creek



#### Bankfull Dimensions

99.7	x-section area (ft.sq.)
35.2	width (ft)
2.8	mean depth (ft)
4.6	max depth (ft)
37.8	wetted perimeter (ft)
2.6	hydraulic radius (ft)
12.4	width-depth ratio

Survey Date: 04/2019

Field Crew: Wildlands Engineering



View Downstream


### Cross-Section Plots

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019

#### Cross-Section 4 - UT to Glade Creek



#### Bankfull Dimensions

2.1	x-section area (ft.sq.)
7.9	width (ft)
0.3	mean depth (ft)
0.6	max depth (ft)
8.1	wetted perimeter (ft)
0.3	hydraulic radius (ft)
29.8	width-depth ratio

Survey Date: 04/2019

Field Crew: Wildlands Engineering



View Downstream


**Cross-Section Plots**

Glade Creek II Restoration Project

DMS Project No. 92343

**Monitoring Year 4 - 2019**

**Cross-Section 5 - UT to Glade Creek**



**Bankfull Dimensions**

2.8	x-section area (ft.sq.)
6.1	width (ft)
0.5	mean depth (ft)
0.9	max depth (ft)
6.4	wetted perimeter (ft)
0.4	hydraulic radius (ft)
13.5	width-depth ratio
37.0	W flood prone area (ft)
6.0	entrenchment ratio
1.1	low bank height ratio

Survey Date: 04/2019

Field Crew: Wildlands Engineering



View Downstream



**Reachwide and Cross-Section Pebble Count Plots**

Glade Creek II Restoration Project



DMS Project No. 92343

**Monitoring Year 4 - 2019**

Glade Creek, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>		Silt/Clay	0.000	0.062	1		1	1
<b>SAND</b>	Very fine	0.062	0.125		6	6	6	7
	Fine	0.125	0.250		13	13	13	20
	Medium	0.25	0.50		12	12	12	32
	Coarse	0.5	1.0		9	9	9	41
	Very Coarse	1.0	2.0		5	5	5	46
<b>GRAVEL</b>	Very Fine	2.0	2.8					46
	Very Fine	2.8	4.0					46
	Fine	4.0	5.6					46
	Fine	5.6	8.0	1	1	2	2	48
	Medium	8.0	11.0	1	1	2	2	50
	Medium	11.0	16.0		2	2	2	52
	Coarse	16.0	22.6	2	1	3	3	55
	Coarse	22.6	32	6		6	6	61
	Very Coarse	32	45	9		9	9	70
	Very Coarse	45	64	14		14	14	84
<b>COBBLE</b>	Small	64	90	9		9	9	93
	Small	90	128	3		3	3	96
	Large	128	180	3		3	3	99
	Large	180	256	1		1	1	100
<b>BOULDER</b>	Small	256	362					100
	Small	362	512					100
	Medium	512	1024					100
	Large/Very Large	1024	2048					100
<b>BEDROCK</b>	Bedrock	2048	>2048					100
<b>Total</b>				<b>50</b>	<b>50</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	0.2
D <sub>35</sub> =	0.6
D <sub>50</sub> =	11.0
D <sub>84</sub> =	64.0
D <sub>95</sub> =	113.8
D <sub>100</sub> =	256.0



**Reachwide and Cross-Section Pebble Count Plots**

Glade Creek II Restoration Project



DMS Project No. 92343

**Monitoring Year 4 - 2019**

Glade Creek, Cross-Section 1

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
<b>GRAVEL</b>	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0			0
	Fine	4.0	5.6			0
	Fine	5.6	8.0			0
	Medium	8.0	11.0	2	2	2
	Medium	11.0	16.0	2	2	4
	Coarse	16.0	22.6	6	6	10
	Coarse	22.6	32	12	12	22
	Very Coarse	32	45	30	30	52
	Very Coarse	45	64	32	32	84
<b>COBBLE</b>	Small	64	90	14	14	98
	Small	90	128	2	2	100
	Large	128	180			100
<b>BOULDER</b>	Large	180	256			100
	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 1 Channel materials (mm)	
D <sub>16</sub> =	26.9
D <sub>35</sub> =	37.1
D <sub>50</sub> =	44.0
D <sub>84</sub> =	64.0
D <sub>95</sub> =	83.7
D <sub>100</sub> =	128.0



**Reachwide and Cross-Section Pebble Count Plots**

Glade Creek II Restoration Project



DMS Project No. 92343

**Monitoring Year 4 - 2019**

Glade Creek, Cross-Section 2

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
	Very Coarse	1.0	2.0			0
<b>GRAVEL</b>	Very Fine	2.0	2.8			0
	Very Fine	2.8	4.0			0
	Fine	4.0	5.6			0
	Fine	5.6	8.0			0
	Medium	8.0	11.0	2	2	2
	Medium	11.0	16.0			2
	Coarse	16.0	22.6	2	2	4
	Coarse	22.6	32	14	14	18
	Very Coarse	32	45	22	22	40
	Very Coarse	45	64	22	22	62
<b>COBBLE</b>	Small	64	90	20	20	82
	Small	90	128	8	8	90
	Large	128	180	8	8	98
<b>BOULDER</b>	Large	180	256	2	2	100
	Small	256	362			100
<b>BEDROCK</b>	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
		<b>Total</b>		<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 2 Channel materials (mm)	
D <sub>16</sub> =	30.4
D <sub>35</sub> =	41.6
D <sub>50</sub> =	52.8
D <sub>84</sub> =	98.3
D <sub>95</sub> =	158.4
D <sub>100</sub> =	256.0



**Reachwide and Cross-Section Pebble Count Plots**

Glade Creek II Restoration Project



DMS Project No. 92343

**Monitoring Year 4 - 2019**

UT to Glade Creek, Reachwide

Particle Class		Diameter (mm)		Particle Count			Reach Summary	
		min	max	Riffle	Pool	Total	Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	10	10	20	20	20
<b>SAND</b>	Very fine	0.062	0.125	18	2	20	20	40
	Fine	0.125	0.250	2	6	8	8	48
	Medium	0.25	0.50	1	9	10	10	58
	Coarse	0.5	1.0		3	3	3	61
	Very Coarse	1.0	2.0		4	4	4	65
<b>GRAVEL</b>	Very Fine	2.0	2.8					65
	Very Fine	2.8	4.0	1		1	1	66
	Fine	4.0	5.6	2	1	3	3	69
	Fine	5.6	8.0	2	1	3	3	72
	Medium	8.0	11.0	7	2	9	9	81
	Medium	11.0	16.0	2	1	3	3	84
	Coarse	16.0	22.6	7		7	7	91
	Coarse	22.6	32	1		1	1	92
	Very Coarse	32	45	3	1	4	4	96
	Very Coarse	45	64	2		2	2	98
<b>COBBLE</b>	Small	64	90	1		1	1	99
	Small	90	128					99
	Large	128	180	1		1	1	100
<b>BOULDER</b>	Large	180	256					100
	Small	256	362					100
	Small	362	512					100
<b>BEDROCK</b>	Medium	512	1024					100
	Large/Very Large	1024	2048					100
	Bedrock	2048	>2048					100
<b>Total</b>				<b>60</b>	<b>40</b>	<b>100</b>	<b>100</b>	<b>100</b>

Reachwide Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.1
D <sub>50</sub> =	0.3
D <sub>84</sub> =	16.0
D <sub>95</sub> =	41.3
D <sub>100</sub> =	180.0



**Reachwide and Cross-Section Pebble Count Plots**

Glade Creek II Restoration Project



DMS Project No. 92343

Monitoring Year 4 - 2019

UT to Glade Creek, Cross-Section 5

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	17	17	17
<b>SAND</b>	Very fine	0.062	0.125	31	31	48
	Fine	0.125	0.250	31	31	79
	Medium	0.25	0.50	14	14	93
	Coarse	0.5	1.0			93
	Very Coarse	1.0	2.0			93
<b>GRAVEL</b>	Very Fine	2.0	2.8			93
	Very Fine	2.8	4.0			93
	Fine	4.0	5.6	3	3	96
	Fine	5.6	8.0	1	1	97
	Medium	8.0	11.0			97
	Medium	11.0	16.0	1	1	98
	Coarse	16.0	22.6	2	2	100
	Coarse	22.6	32			100
	Very Coarse	32	45			100
	Very Coarse	45	64			100
<b>COBBLE</b>	Small	64	90			100
	Small	90	128			100
	Large	128	180			100
<b>BOULDER</b>	Large	180	256			100
	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
	Large/Very Large	1024	2048			100
<b>BEDROCK</b>	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross Section 5 Channel materials (mm)	
D <sub>16</sub> =	Silt/Clay
D <sub>35</sub> =	0.1
D <sub>50</sub> =	0.1
D <sub>84</sub> =	0.3
D <sub>95</sub> =	5.0
D <sub>100</sub> =	22.6



## **APPENDIX 5. Hydrology Summary Data and Plots**

**Table 14. Verification of Bankfull Events**

Glade Creek II Restoration Project

DMS Project No. 92343

**Monitoring Year 4 - 2019****Glade Creek, UT**

Reach	MY of Occurrence	Date of Occurrence	Date of Data Collection	Method
Glade Creek	MY1	6/27/2016	10/4/2016	Crest Gage
	MY2	10/9/2017	12/4/2017	Wrackline
	MY3	2/11/2018	4/2/2018	Wrackline
	MY4	2/24/2019	3/11/2019	Crest Gage
UT	MY1	6/27/2016	10/4/2016	Crest Gage
	MY2	10/9/2017	12/5/2017	Wrackline
	MY3	2/11/2018	4/2/2018	Crest Gage
	MY4	2/24/2019	3/11/2019	Crest Gage

**Table 15. Wetland Gage Attainment Summary**

Glade Creek II Restoration Project

DMS Project No. 92343

**Monitoring Year 4 - 2019**

Summary of Groundwater Gage Results for MY4					
Gage	Success Criteria Achieved/Max Consecutive Days During Growing Season (%)				
	Year 1 (2016)	Year 2 (2017)	Year 3 (2018)	Year 4 (2019)	Year 5 (2020)
1	Yes/127 Days (75.6%)	Yes/169 Days (100%)	Yes/169 Days (100%)	Yes/169 Days (100%)	


Wetland success criteria is 12.5% of growing season (21 consecutive days).

### Groundwater Gage Plot

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019






### Monthly Rainfall Data

Glade Creek II Restoration Project

DMS Project No. 92343

Monitoring Year 4 - 2019



<sup>1</sup> 2019 rainfall collected from NC CRONOS Station Name: Sparta 3.5 SSW (NCSU, 2019)

<sup>2</sup> 30th and 70th percentile rainfall data collected from weather station Sparta, NC8158 (USDA, 2019)

## **APPENDIX 6. Invasive Species Treatment Logs**

MEMO

To: Harry Tsomides, NCDEQ  
From: Joe Secoges  
Date: 10/17/2019  
Subject: Glade Creek II Mitigation Site Maintenance Report

---

*Tasks Performed:*

- On October 1, 2019 kudzu was treated with Transline® herbicide (with surfactant and spray pattern indicator) at a rate of 21 oz per acre (max amount allowed on an acre in one year). The kudzu infestation is estimated to be about 1/3 of an acre.

*Other Notable Information:*

- Due to the contract start date being September 30<sup>th</sup> (at the end of the growing season) in addition to the extremely dry conditions, no other invasive plants were treated in 2019. However, due to the expectation that the kudzu will need treatments in multiple years for adequate control, Eastern Forest Consultants wanted to make sure that it was treated in 2019. A follow-up application on kudzu and initial treatment of all other target species will be conducted with leaf-on conditions in 2020.

**PESTICIDE/HERBICIDE APPLICATION RECORD**

PROPERTY OWNER/MANAGER:

Name: Harry Tsomides  
NC DEQ DMS

Address:

Telephone #: 828-545-7057

ADDRESS/LOCATION OF APPLICATION SITE (if different than above):

Address/Location: Glade Creek II Mitigation Site – Alleghany County

CERTIFIED APPLICATOR:

Joseph M. Secoges (Applicator Cert. # 026-34911 / Consultant Cert. # 030-1312)  
Eastern Forest Consultants LLC  
P.O. Box 1577  
Clemmons, NC 27012  
240-446-1583

DATE + START/END TIME OF APPLICATION: 10/1/2019; 1300-1400

RESTRICTED ENTRY INTERVAL (REI):

DURATION (# OF HOURS): 12 Hours

EXPIRATION (DATE/TIME): 10/2/19 @ 0200

PLANTS/SITES TREATED: Upland Area around Stream

PRINCIPLE PESTS TO BE CONTROLLED: Kudzu

ACREAGE, AREA, OR NUMBER OF PLANTS TREATED:

Approx 1/3 Ac

IDENTIFICATION/AMOUNT OF PESTICIDES USED:

- 1) Brand/Common Name: Transline  
EPA Reg. Number: 62719-259  
Amount Applied to Site: 7 oz  
Application Rate: 21 oz / 12 gallons
- 2) Brand/Common Name: CWC 90 Surfactant  
EPA Reg. Number: N/A  
Amount Applied to Site: 4 oz  
Application Rate: 1 oz / gallon
- 3) Brand/Common Name: Bullseye Spray Pattern Indicator  
EPA Reg. Number: N/A  
Amount Applied to Site: 4 oz  
Application Rate: 1 oz / gallon
- 4) Brand/Common Name:  
EPA Reg. Number:  
Amount Applied to Site:  
Application Rate:

DILUENTS USED (Water, Oil, Fuel, etc.):

- 1) Diluent: Water  
Amount Applied to Site: 4 gallons  
Application Rate: 12 gallons / acre
- 2) Diluent:  
Amount Applied to Site:  
Application Rate:

TYPE OF APPLICATION EQUIPMENT USED: Back-pack Sprayer

WEATHER:

Temp: 80-85 deg F

Wind Speed: 0-5 mph

Wind Direction: variable

NOTES: