

Gray Farm Stream Restoration Monitoring Report – Year Four

**Contract # D05016-2
EEP Project # 92219**

Iredell County, North Carolina



December 2009

Cataloging Unit – Catawba Basin 03050101

Prepared For:



**1652 Mail Service Center
Raleigh, NC 27699-1652**

Table of Contents

| | |
|---|-----------|
| I. Executive Summary / Project Abstract | 1 |
| II. Project Background | 2 |
| 1. Project Goals and Objectives | 2 |
| 2. Project Structure, Restoration Type, and Approach | 4 |
| 3. Location and Setting | 5 |
| 4. Project History and Background | 6 |
| 5. Monitoring Plan View | 8 |
| III. Project Condition and Monitoring Results | 9 |
| A. Vegetation Assessment | 9 |
| 1. Problem Areas Plan View (Vegetation) | 12 |
| 2. Vegetative Problem Areas Table Summary | 13 |
| 3. Vegetative Problem Areas Plan View | 13 |
| B. Stream Assessment | 13 |
| 1. Problem Areas Plan View (Stream) | 14 |
| 2. Problem Areas Table Summary | 14 |
| 3. Numbered Issues Photo Section | 15 |
| 4. Fixed Photo Station Photos | 15 |
| 5. Stability Assessment | 15 |
| 6. Quantitative Measures Summary Tables | 16 |
| 7. Benthic Macroinvertebrate Assessment | 21 |
| IV. Methodology Section | 22 |

Tables

| | |
|--|-----------|
| Exhibit Table I. Project Restoration Components | 6 |
| Exhibit Table II. Project Activity and Reporting History | 6 |
| Exhibit Table III. Project Contact Table | 7 |
| Exhibit Table IV. Project Background Table | 7 |
| Exhibit Table V. Verification of Bankfull Events | 13 |
| Exhibit Table VII. Categorical Stream Feature Visual Stability Assessment | 15 |
| Exhibit Table VIII. Baseline Morphology and Hydraulic Summary | 17 |
| Exhibit Table IX. Morphology and Hydraulic Monitoring Summary | 19 |

Figure 1 - Project Vicinity Map

Appendix A - Vegetation Raw Data

- 1. Vegetation Survey Data Tables (V-1 – V-5)**
- 2. Vegetation Problem Area Table (A1)**
- 3. Vegetation Problem Area Photos**
- 4. Vegetation Monitoring Plot Photos**

Appendix B - Geomorphologic Raw Data

- 1. Bankfull Events**
- 2. Stream Problem Area Table (B1)**
- 3. Representative Stream Problem Area Photos**
- 4. Stream Photo-Station Photos**
- 5. Exhibit Table B2 - Qualitative Visual Stability Assessment**
- 6. Annual Overlays of Cross Section Plots**
- 7. Annual Overlays of Longitudinal Plots**
- 8. Annual Overlays of Pebble Count Frequency Distribution Plots**

Appendix C - Benthic Macroinvertebrate Assessment Data

Appendix D - Integrated Problem Area Plan View

- 1. Monitoring and Problem Area Plan View, Reach 1**
- 2. Monitoring and Problem Area Plan View, Reach 2**

I. Executive Summary / Project Abstract

The Gray Farm Stream Restoration project consists of two separate stream reaches (Reach 1 and Reach 2) along unnamed tributaries of Buffalo Shoals Creek, a tributary of the Catawba River (Cataloging Unit 03050101). The site is located approximately 10 miles due west of the City of Statesville in western Iredell County, NC. This restoration was contracted by Restoration Systems LLC (Contract # D05016-2) as a full-delivery project for the North Carolina Ecosystem Enhancement Program (NCEEP). This report summarizes the monitoring efforts for Year 4 (2009) of the Gray Farm Stream Restoration Project.

Restoration construction of Reach 2 began in early March 2006 and was completed in mid-April 2006. Restoration construction of Reach 1 began in mid-April 2006 and was completed in early July 2006. Demobilization and minor contractor punch list items were completed shortly thereafter. Installation of monitoring devices and As-built surveys for both reaches were performed as construction progressed.

Year 4 monitoring of the vegetated buffer was performed by Soil & Environmental Consultants, PA (S&EC) in the fall of 2009. Stem counts were performed within the established vegetation monitoring plots, resulting in an average live stem density of approximately 418 stems per acre.

Physical monitoring of the restored channels for Year 4 was also performed by S&EC and consisted of the collection of cross-section and representative longitudinal profile data, in conjunction with visual stability assessment of the stream. This work was performed in the fall of 2009. Collected data was then compared with As-built, Year 1, Year 2, and Year 3 Monitoring data.

Based on Year 4 Monitoring results, the overall site has met the prescribed success criteria. Detailed analysis of the success of localized areas is discussed within.

Year 5 Monitoring will commence in January of 2010.

II. Project Background

The Gray Farm Stream Restoration project is located in the Catawba River Basin within Hydrologic Cataloging Unit 03050101. The site consists of two separate reaches (Reach 1 and Reach 2) along unnamed tributaries of Buffalo Shoals Creek, a tributary of the Catawba River. The site is located approximately 10 miles due west of the City of Statesville in western Iredell County, NC.

The restoration project objective was to restore the impaired streams to appropriately sized stream channels that were stable and self-maintaining, and would not aggrade or degrade over time. Restoration was accomplished with Rosgen-based natural channel design procedures and techniques. Reach 1 restoration was a combination of a Priority I (reconnection of the channel with its historic floodplain) restoration and a Priority II (construction of a new floodplain at a lower elevation) restoration. Reach 2 was a Priority I restoration. Restoring an appropriate sinuosity lengthened both channels, thereby lowering their bankfull slopes.

Restoration construction of Reach 2 began in early March 2006 and was completed in mid-April 2006. Restoration construction of Reach 1 began in mid-April 2006 and was completed in early July 2006. The buffers of both reaches of the restored stream channel were planted with native tree and shrub species and seeded with a native grass seed mix. During construction, site topography and grading allowed for the creation of vernal pools, oxbows, or pocket wetlands within the riparian zone along the restored stream reaches. Planting operations were performed in April 2006. Supplemental planting was performed in December of 2006.

Demobilization and minor contractor punch list items were completed shortly after the completion of construction. Installation of monitoring devices and As-built surveys for both reaches were performed as construction progressed.

1. Project Goals and Objectives

The goals of the Gray Farm Stream Restoration project are:

- 1) Improve local water quality within the restored channel reaches as well as the downstream watercourses through;
 - a. The reduction of current channel and off site sediment loads by restoring appropriately sized channels with stable beds and banks.
 - b. The reduction of nutrient loads (both soil enhancement practices and cattle) from adjacent agricultural fields with a restored riparian buffer.
 - c. The reduction of water temperatures provided by shading of the channel from canopy species along with the resultant increase in oxygen content.

- 2) Improve local aquatic and terrestrial habitat and diversity within the restored channels and their vicinity through;
 - a. The formation of varying bed form within the channels to provide for fish, amphibian, and benthic species.
 - b. The restoration of a suitable riparian buffer corridor which will provide both vertical and horizontal structure and connectivity with adjacent upland areas.
 - c. The restoration of understory and canopy species which will provide forage, cover, and nesting for a variety of mammals, reptiles, and birds.
- 3) Improve local watershed conditions through the restoration of two low order streams (one first order, one second order) and the placement of permanent conservation easements.

Through the restoration process the following objectives were accomplished:

- 1) Restore approximately 7,610 linear feet of appropriately sized stream channel that is stable and self-maintaining, and will not aggrade or degrade over time. Restoration was accomplished with Rosgen-based natural channel design procedures and techniques.
- 2) Develop restored channels with the appropriate morphological characteristics (cross-sectional dimension, pattern, and longitudinal profile) utilizing collected reference reach data as a guide. Allow for no net loss of overall channel length in the process.
- 3) Create and/or improve bed form diversity (riffles, runs, pools, and glides) and improve aquatic and benthic macroinvertebrate habitat.
- 4) Construct a floodplain (or local bankfull bench) that is accessible at the proposed bankfull channel elevation.
- 5) Ensure channel and stream bank stabilization by integrating in-stream structures and native bank vegetation.
- 6) Establish a native forested and herbaceous riverine buffer plant community within a minimum width of 50 feet from the edge of the restored channel. This new community will be established in conjunction with the eradication of any existing exotic and/or undesirable plant species.
- 7) Improve water quality within the subject channels and the downstream receiving waters.

- 8) Supplement the education and conservation efforts for natural resources in Iredell County as indicated in program goals for the local Soil & Water Conservation District and the NC Cooperative Extension Service.

2. Project Structure, Restoration Type, and Approach

The restoration project was intended to restore the impaired streams to appropriately sized stream channels that are stable and self-maintaining, and will not aggrade or degrade over time. Restoration was accomplished with Rosgen-based natural channel design procedures and techniques. Restoring an appropriate sinuosity lengthened both channels, thereby lowering their bankfull slope. A total of 8,004 linear feet of stream channel was restored onsite (8,004 SMU's).

Reach 1

Reach 1 restoration was a combination of a Priority I restoration (reconnection of the channel with its historic floodplain) and a Priority II restoration (construction of a new floodplain at a lower elevation). Reach 1 consists of 5,813 linear feet (5,813 SMU's) of restored Type C4 channel. Approximately 800 linear feet of this length was previously inundated by an existing farm pond that was removed during the channel restoration. The pre-restoration length of this channel segment was approximately 4,340 linear feet.

One additional piped farm road crossing previously existed approximately 700 feet downstream of an existing dam and farm pond near the upper end of Reach 1. This piped crossing was removed and replaced with an at-grade in-stream crossing. Immediately downstream of the dam for a distance of approximately 1,000 feet, severe bank erosion, channel incision, and an over-widening of the stream channel had occurred. This degradation appeared in large part due to previous uncontrolled releases from the existing dam spillway.

The lower two thirds of the reach were characterized by overly steep and undercut banks. Significant localized erosion had occurred along this lower portion. Trees of large diameter lined the banks, many of which were undercut, suspended, or had collapsed into the stream. The channel had down cut and over widened in many locations along the reach allowing no access to its floodplain. The last 200 feet (approximately) of the pre-existing channel was not down cut due to a change in surrounding topography.

Reach 2

Reach 2 was a Priority I restoration. Reach 2 consists of 2,191 linear feet (2,191 SMU's) of restored Type B4 channel. A small impoundment previously existed near the lower end of the reach; however, it was drained and removed a number of years prior to the channel restoration. A piped farm road crossing existed at roughly the same location (the old dam embankment). This was (and remains) the

only existing crossing along the reach. The pre-restoration length of this channel segment was approximately 1,600 linear feet.

Throughout Reach 2, severe bank erosion, channel incision, and an over-widening of the stream channel had occurred. This impairment appeared in large part due to previous uncontrolled grazing operations. The reach was characterized by overly steep, sloughing, and undercut banks.

Significant localized erosion had occurred along the entire reach. Trees of large diameter lined the banks, many of which were undercut, suspended, or collapsed into the stream. The channel had down cut and over widened in many places along the reach allowing no access to its floodplain.

3. Location and Setting

The Gray Farm Stream Restoration project is located in the Catawba River Basin, Cataloguing Unit 03050101. The site consists of two separate reaches (Reach 1 and Reach 2) along unnamed tributaries of Buffalo Shoals Creek, a tributary of the Catawba River. The site is located approximately 10 miles due west of the City of Statesville in western Iredell County, NC.

Reach 1 is located immediately north of Bolick Road (SR 1532). Reach 2 is located immediately west of the intersection of New Sterling Road (SR 1525) and Gray House Road. The watershed areas for Reaches 1 and 2 are estimated at approximately 0.91 square miles (582 acres) and 0.085 square miles (54 acres) respectively. See attached Figure 1.

4. Project History and Background

The following tables summarize the project history and background:

| Exhibit Table I. Project Restoration Components Gray Farm Stream Restoration Site/EEP Project # 92219 | | | | | | | | |
|--|-----------------------|--------------------------|--------------------|--------------------|------------------|------------------|----------------|---------|
| Project Segment or Reach ID | Existing Feet/Acres | Type | Approach | Footage or Acreage | Mitigation Ratio | Mitigation Units | Stationing | Comment |
| Reach I | 3,000 | R | PI | 4,119 | 1:1 | 4,119 | 0+00 to 41+19 | |
| Reach I | 1,340 | R | PII | 1,694 | 1:1 | 1,694 | 41+19 to 58+13 | |
| Reach II | 1,600 | R | PI | 2,191 | 1:1 | 2,191 | 0+00 to 21+91 | |
| Mitigation Unit Summations | | | | | | | | |
| Stream (lf) | Riparian Wetland (Ac) | Nonriparian Wetland (Ac) | Total Wetland (Ac) | Buffer (Ac) | Comment | | | |
| 8,004 | N/A | N/A | N/A | 18.38 | | | | |

| Exhibit Table II. Project Activity and Reporting History Gray Farm Stream Restoration Site/EEP Project # 92219 | | |
|---|--------------------------|-------------------------------|
| Activity or Report | Data Collection Complete | Actual Completion or Delivery |
| Restoration Plan | Aug-05 | Nov-05 |
| Construction | Reach 1 | Jul-06 |
| | Reach 2 | Apr-06 |
| Temporary S&E mix applied to entire project area | Apr-06 | Apr-06 |
| Permanent seed mix applied to reach/segments 1 & 2 | Apr-06 | Apr-06 |
| Plantings for reach/segments 1 & 2 | Apr-06 | Apr-06 |
| Mitigation Plan / As-built (Year 0 Monitoring - baseline) | May-06 | Jun-06 |
| Year 1 Monitoring | Dec-06 | Dec-06 |
| Supplemental Planting | Dec-06 | |
| Year 2 Monitoring | Nov-07 | Dec-07 |
| Year 3 Monitoring | Nov-08 | Dec-08 |
| Year 4 Monitoring | Nov-09 | Dec-09 |
| Year 5 Monitoring | | |

| Exhibit Table III. Project Contact Table Gray Farm Stream Restoration Site/EEP Project # 92219 | |
|---|--|
| Designer Primary Project Design POC | Soil & Environmental Consultants, PA 11010 Raven Ridge Rd Raleigh, NC 27614 Patrick K. Smith, P.E. (919) 846-5900 |
| Construction Contractor Construction Contractor POC | North State Environmental 2889 Lowery St. Winston-Salem, NC 27101 Darrell Westmoreland (336) 725-2010 |
| Planting Contractor Planting Contractor POC | North State Environmental 2889 Lowery St. Winston-Salem, NC 27101 Darrell Westmoreland (336) 725-2010 |
| Seeding Contractor Seeding Contractor POC | North State Environmental 2889 Lowery St. Winston-Salem, NC 27101 Darrell Westmoreland (336) 725-2010 |
| Monitoring Performers | Soil & Environmental Consultants, PA 11010 Raven Ridge Rd. Raleigh, NC 2761 |
| Stream Monitoring POC | David Gainey (919) 846-5900 |
| Vegetation Monitoring POC | David Gainey (919) 846-5900 |

| Exhibit Table IV. Project Background Table Gray Farm Stream Restoration Site/EEP Project # 92219 | |
|---|---|
| Project County | Iredell |
| Drainage area | Reach 1 - 0.91 square miles (582 acres) |
| | Reach 2 - 0.085 square miles (54 acres) |
| Drainage impervious cover estimate (%) | < 20% |
| Stream Order | Reach 1 - 2nd order |
| | Reach 2 - 1st order |
| Physiographic Region | Piedmont |
| Ecoregion | Northern Inner Piedmont |
| Rosgen Classification of As-built | Reach 1 - C4 |
| | Reach 2 - B4 |
| Cowardin Classification | N/A |
| Dominant soil types | Reach 1 - Cw, CxB |
| | Reach 2 - CsE2 |
| Reference site ID | Reach 1 - Tributary of Turkey Creek |
| | Reach 2 - Basin Creek |
| USGS HUC for Project and Reference | 3050101 |
| NCDWQ Sub-basin for Project and Reference | Reach 1 - 03-08-32 / 03-04-02 |
| | Reach 2 - 03-08-32 / 03-07-01 |
| NCDWQ classification for Project and Reference | Reach 1 - WS-IV; CA / C;NSW |
| | Reach 2 - WS-IV; CA / C; Tr; ORW |
| Any portion of any project segment 303d listed? | No |
| Any portion of any project segment upstream of a 303d listed segment? | No |
| Reasons for 303d listing or stressor | N/A |
| % of project easement fenced | Reach 1 – No Fence, Reach 2 - 100% |

5. Monitoring Plan View

Six (6) tree and shrub buffer vegetation plots (four (4) on Reach 1 and two (2) on Reach 2) and four (4) bank vegetation plots (two (2) on Reach 1 and two (2) on Reach 2) were established. All vegetation monitoring occurs within these plots throughout the monitoring period for as long as they continue to be representative of the community.

For all buffer monitoring plots, Level 1 of the Carolina Vegetation Survey-Ecosystem Enhancement Program (CVS-EEP) Protocol for Recording Vegetation was utilized for vegetation sampling in Years 1 and 2. Beginning in Year 3, Level 2 of the CVS-EEP protocol was utilized in order to record and report woody plant volunteers within vegetation monitoring plots along with planted stems. A corner of each vegetation monitoring plot will be used as a permanent photo point for vegetation monitoring photos. Locations of these photo points are shown on the attached Monitoring Plan View.

Benthic macroinvertebrate sampling was performed at a total of five (5) previously established sampling stations. Reach 1, Station 1 is located immediately upstream of the restored Reach 1. Reach 1, Station 2 is located within the restored Reach 1. Reach 1, Station 3 is located immediately downstream of the restored Reach 1. Reach 2, Station 1 is located within the restored Reach 2. Reach 2, station 2 is located immediately downstream of the restored Reach 2. Locations of these benthic macroinvertebrate sampling points for Year 3 are shown in Appendix D.1. Benthic macroinvertebrate sampling was performed during Monitoring Years 1 through 3.

A total of seven (7) nested riffle and pool cross-section pairs was established along Reach 1, and two (2) nested riffle and pool cross-section pairs were established along Reach 2. Each cross-section also serves as a designated photo point that is photographed annually.

The locations of all monitoring devices are shown in Appendix D.1 (Monitoring Plan View, Reaches 1 and 2).

III. Project Condition and Monitoring Results

A. Vegetation Assessment

The success of the adjacent riparian buffer will be based on the combined survival of tree and shrub species for the five-year monitoring period.

In order to be considered successful, survival of woody (tree and shrub) species planted within the restored buffers will be at least 320 stems/acre through year three, 288 stems/acre at year four, and 260 stems/acre at year five. The stem count will be based on an average of the stem counts of the evaluated tree and shrub buffer vegetation plots.

The success of the bank vegetation plots along the restored channels will be based on the survival of live stake (or other) bank plantings for the five-year monitoring period. Survival of bank plantings will be based on a linear average of approximately 50 percent of the planted stems within the restoration reaches.

The approximately 18.4 acre restoration area was planted with various native hardwood tree and shrub species native to the area. Reaches 1 and 2 were planted in April 2006. Supplemental planting was performed in December of 2006.

The following tree species were planted in the Riparian Buffer Area:

- *Alnus serrulata* (Tag Alder)
- *Betula nigra* (River Birch)
- *Carpinus caroliniana* (Ironwood)
- *Fraxinus pennsylvanica* (Green Ash)
- *Ilex opaca* (American Holly)
- *Lindera benzoin* (Spicebush)
- *Liriodendron tulipifera* (Tulip Poplar)
- *Platanus occidentalis* (Sycamore)
- *Quercus michauxii* (Swamp Chestnut Oak)
- *Quercus nigra* (Water Oak)
- *Quercus phellos* (Willow Oak)
- *Viburnum nudum* (Possumhaw)

Stream banks were planted with live stakes in two offset rows. The following shrub species were planted as live stakes:

- *Cornus amomum* (Silky Dogwood)
- *Salix sericea* (Silky Willow)
- *Sambucus canadensis* (Elderberry)

As previously described, a total of six (6) buffer vegetation monitoring plots was established on-site in 2006. The success criteria for the site require a minimum of 288 live stems per acre through the first four (4) years of monitoring. Year 4 vegetation monitoring shows 418 live stems per acre. Year 5 buffer vegetation monitoring data will be compared with previous monitoring data to determine survival rates and stem densities for woody vegetation planted within the riparian buffer. Vegetation monitoring data for buffer plots was collected using Level 2 of the CVS-EEP monitoring protocol and is presented in Appendix A.

NOTE: Level 2 of the CVS-EEP monitoring protocol includes both planted and natural (volunteer) woody stems. For this reason, volunteer specimens are included in the total number of species, as reflected in Tables V-2 through V-4. Table V- 5 (Stem Count by Plot and Species) does not include volunteer/natural woody stem data, only planted stems.

Four (4) bank vegetation plots were also established (two on each reach) to monitor survival of live stake plantings along stream banks. Live stake survival is based on baseline data collected during Year 1 Monitoring in 2006. Future bank vegetation monitoring data will be compared with previous monitoring data to determine survival rates for live stakes planted along stream banks. Live stake survival from Monitoring Year 1 to Monitoring Year 4 for the site overall is approximately 85.9%, an increase from the Year 3 live stake survival percentage. This increase in live stake survival can be attributed to the resprouting of Silky Dogwood in Reach 1 Bank Plot 2.

Live stake counts by species and by plot are presented in the following tables:

| 2006 - REACH 1 | | | | | |
|----------------|------------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 1 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Dogwood | <i>Cornus amomum</i> | 12 | 17 | 29 | 39% |
| Silky Willow | <i>Salix sericea</i> | 30 | 16 | 46 | 61% |
| | TOTAL | 42 | 33 | 75 | 100% |
| 2007 - REACH 1 | | | | | |
| Common Name | Species | REACH 1 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Dogwood | <i>Cornus amomum</i> | 4 | 9 | 13 | 27% |
| Silky Willow | <i>Salix sericea</i> | 27 | 9 | 36 | 73% |
| | TOTAL | 31 | 18 | 49 | 100% |
| | Live Stake Survival = | 73.8% | 54.5% | 65.3% | |
| 2008 - REACH 1 | | | | | |
| Common Name | Species | REACH 1 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Dogwood | <i>Cornus amomum</i> | 10 | 9 | 19 | 36% |
| Silky Willow | <i>Salix sericea</i> | 30 | 4 | 34 | 64% |
| | TOTAL | 40 | 13 | 53 | 100% |
| | Live Stake Survival = | 95.2% | 39.4% | 70.7% | |

| 2009 - REACH 1 | | | | | |
|----------------|------------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 1 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Dogwood | <i>Cornus amomum</i> | 10 | 9 | 19 | 32% |
| Silky Willow | <i>Salix sericea</i> | 30 | 10 | 40 | 68% |
| | TOTAL | 40 | 19 | 59 | 100% |
| | Live Stake Survival = | 95.2% | 57.6% | 78.7% | |

| 2006 - REACH 2 | | | | | |
|----------------|----------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 2 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Willow | <i>Salix sericea</i> | 7 | 4 | 11 | 23% |
| Silky Dogwood | <i>Cornus amomum</i> | 9 | 25 | 34 | 72% |
| Elderberry | <i>Sambucus canadensis</i> | 0 | 2 | 2 | 4% |
| | TOTAL | 16 | 31 | 47 | 100% |

| 2007 - REACH 2 | | | | | |
|----------------|------------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 2 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Willow | <i>Salix sericea</i> | 6 | 4 | 10 | 29% |
| Silky Dogwood | <i>Cornus amomum</i> | 5 | 20 | 25 | 71% |
| Elderberry | <i>Sambucus canadensis</i> | 0 | 0 | 0 | 0% |
| | TOTAL | 11 | 24 | 35 | 100% |
| | Live Stake Survival = | 68.8% | 77.4% | 74.5% | |

| 2008 - REACH 2 | | | | | |
|----------------|------------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 2 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Willow | <i>Salix sericea</i> | 7 | 4 | 11 | 24% |
| Silky Dogwood | <i>Cornus amomum</i> | 8 | 25 | 33 | 73% |
| Elderberry | <i>Sambucus canadensis</i> | 0 | 1 | 1 | 2% |
| | TOTAL | 15 | 30 | 45 | 100% |
| | Live Stake Survival = | 93.8% | 96.8% | 95.7% | |

| 2009 - REACH 2 | | | | | |
|----------------|------------------------------|---------|--------|---------------|------------|
| Common Name | Species | REACH 2 | | Species Total | % of Total |
| | | BANK 1 | BANK 2 | | |
| Silky Willow | <i>Salix sericea</i> | 7 | 4 | 11 | 24% |
| Silky Dogwood | <i>Cornus amomum</i> | 8 | 25 | 33 | 73% |
| Elderberry | <i>Sambucus canadensis</i> | 0 | 1 | 1 | 2% |
| | TOTAL | 15 | 30 | 45 | 100% |
| | Live Stake Survival = | 93.8% | 96.8% | 95.7% | |

The increase from Year 3 to Year 4 in number of Silky Dogwood counted within Reach 1 Bank Plot 2 is most likely due to the less dense herbaceous vegetation in this area during Year 4, which allowed live stakes to grow or re-

sprout and facilitated observation of these stems. Most surviving live stakes appear healthy and are growing vigorously.

Herbaceous vegetation varies widely throughout the restoration site. The native herbaceous species have become densely established and are dominant throughout the site. Herbaceous species observed along stream banks and in the buffer and wetlands onsite include:

- Jewelweed – *Impatiens capensis*
- Soft Rush – *Juncus effusus*
- Cutgrass – *Leersia oryzoides*
- Monkeyflower – *Mimulus ringens*
- Sedges – *Carex spp.*
- Switchgrass – *Panicum virgatum*
- Duck Potato – *Sagittaria latifolia*
- Goldenrod – *Solidago sp.*
- Dog-fennel – *Eupatorium capillifolium*
- Boneset – *Eupatorium perfoliatum*

1. Problem Areas Plan View (Vegetation)

During field inspections on October 27th-29th and November 5th, 2009, a total of six (6) localized areas of bare bank and floodplain were observed on Reach 1. These areas appear to be due primarily to either surface flows or poor soil conditions. Continued revegetation of previously bare areas was observed during Monitoring Year 4, especially within Reach 2. Vegetation Problem Areas are shown on Sheets 6 through 9 (Reach 1). Photos are included in Appendix A.

During Monitoring Year 2, small amounts of the non-natives Johnsongrass (*Sorghum halepense*) and tall fescue (*Lolium arundinaceum*) were observed at the edges of the buffer restoration areas that border the agricultural fields on both reaches. These populations have not become dominant, nor have they excluded native vegetation.

An area of Kudzu (*Pueraria lobata*) was noted at the site in early June 2007, on the west side of Reach 1 between stations 16+00 to 19+00. Although the majority of the Kudzu was along and in the edge of the woods immediately outside the easement area, some had encroached into the easement area. The area (approximately 0.5 acre) was treated with the herbicide Transline (clopyralid) at a rate of one pint per acre in 2007. A small portion of this area was again treated in 2008. During 2008, a small area (approximately 0.009 acre) of Kudzu was observed immediately east of station 13+00, within the easement area. During 2009, two very small areas of kudzu (totaling approximately 350 sq. feet) was treated with Transline (clopyralid) in the upper part of Reach 1. These areas will be monitored and treated if Kudzu continues to encroach into the easement area.

While we will continue to monitor these areas, based on vegetative success criteria the overall site currently exhibits strong vegetative success.

2. Vegetative Problem Areas Table Summary

Vegetative problem areas observed are described in Table A1 in Appendix A.

3. Vegetative Problem Areas Plan View

Vegetative problem areas are shown on Sheets 6 through 9 for Reach 1 (Problem Area Plan View). No vegetative problem areas were noted on Reach 2.

B. Stream Assessment

A review of available on-line U.S. Geological Survey (USGS) gauge sites was performed to determine if a suitable surrogate gauges was present in the area. No nearby gauge was identified. The closest USGS gauge to the site was on the Lower Little River (near Healing Springs, NC, Gauge Identification Number 02142000) which is approximately 15 miles from the project site. Based on this large distance, significant disparity in watershed sizes, and topographic variation, it is unlikely that a conclusive determination regarding the number of bankfull events experienced on the restoration site could be made.

Based upon recommendations provided by NCEEP a crest gauge was installed on site (at Cross-section 3 on Reach 1). The gauge was installed in June of 2008 and checked during subsequent site visits for evidence of bankfull events. In addition, site observations during visits performed this monitoring year including wrack lines, staining of vegetation, displaced/flattened vegetation, and observable sediment deposition indicate that multiple overbank events have occurred. Photographs documenting overbank conditions during Monitoring Year 4 are attached in Appendix B. The dates of site visits where evidence of bankfull events were observed are listed in the table below.

| Exhibit Table V. Verification of Bankfull Events Gray Farm Stream Restoration Site/EEP Project # 92219 | | | |
|---|---------------------------|---|----------------|
| Date of Data Collection | Date of Occurrence | Method | Photo # |
| 10/27/2009 | Unknown | Onsite observations (wrack lines, staining of vegetation, displaced/flattened vegetation, and observable sediment deposition and select crest gauge readings) | 1 |
| 11/11/2009 | 11/11/2009 | Observation of bankfull event – Reach 1 | 2 |
| 11/11/2009 | 11/11/2009 | Observation of bankfull event – Reach 2 | 3 |

1. Problem Areas Plan View (Stream)

An assessment of channel stability was performed on October 27th, 2009. Areas of concern that were observed and documented included some minor localized bank scour, buried structures, stressed structures, and a single beaver dam. Detail of scour is evident in cross-section 6 (pool). These problem areas are shown on Sheets 6 through 9 for Reach 1 and Sheets 14 through 16 for Reach 2 (Problem Area Plan View). One stressed log J-hook structure at station 41+50 on Reach 1 will need to be repaired and stabilized to fill a scour area behind the structure. With the exception of this structure, the minimal extent of scour and erosion around structures does not warrant repair at this time.

The beaver dam noted on October 27, 2009 at station 56+40 within Reach 1 had raised the water level in the stream to approximately station 53+00, and structures between these two stations were entirely submerged. In order to preserve the restored physical parameters of Reach 1, beavers and their dams will need to be removed from this area.

The upper portion of Reach 1 has demonstrated pool development since the as-built survey. Significant sediment entered the pools at the upper end of Reach 1 shortly after construction. This sediment came from upstream sources to the north of the restoration site including areas of cattle pasture and areas previously inundated due to the old pond. This sediment was flushed from the system during the first year, causing these pools to deepen to their previously excavated depth. During Monitoring Year 3, sediment from the upstream cattle pasture again entered the upper portion of Reach 1. Based on the Year 4 assessment, this sedimentation has continued and increased during the last year. The area between station 0+00 and station 5+20 contains significant sediment, pools have filled, and structures have been buried. From station 5+20 to station 9+50, sediment is present, but less severe, and the riffle-pool sequence is more easily observed. It is important to note that the cattle pasture north of the restoration site is not under the ownership of the Grays.

The above-mentioned structure will be repaired and beavers removed from Reach 1. Other areas will continue to be monitored to ensure that the site continues to exhibit stable conditions and meet the requirements for physical success based on physical success criteria.

2. Problem Areas Table Summary

Stream problem areas observed are shown in Table B1 in Appendix B.

3. Numbered Issues Photo Section

Representative photos of each category of stream problem area are shown in Appendix B.

4. Fixed Photo Station Photos

Photos from established photo stations (at each cross-section) were collected during the stream survey (October 27-29 and November 5, 2009). These photos are included in Appendix B.

5. Stability Assessment

A visual qualitative assessment was performed to inspect channel facets, meanders, bed, banks, and installed structures. This visual assessment was confirmed and enhanced with a quantitative assessment of the physical stream survey. The goal of this assessment is to provide a percentage of the features listed in Table VII that are in a state of stability. Table VII was compiled from the data in Table B1 in Appendix B of this report.

| Table VIIa: Categorical Stream Feature Visual Stability Assessment Gray Farm Stream and Wetland Restoration Site/EEP Project # 92219 Reach 1 | | | | | |
|---|----------------------|----------------------|----------------------|----------------------|----------------------|
| Feature | MY-1 2006 | MY-2 2007 | MY-3 2008 | MY-4 2009 | MY-5 2010 |
| A. Riffles | 100% | 100% | 98% | 100% | |
| B. Pools | 100% | 100% | 100% | 99% | |
| C. Thalweg | 99% | 99% | 99% | 99% | |
| D. Meanders | 100% | 100% | 100% | 99% | |
| E. Bed General | 96% | 99% | 99% | 99% | |
| F. Bank Condition | 100% | 99% | 99% | 99% | |
| G. Vanes/ J Hooks, etc. | 99% | 98% | 98% | 98% | |
| H. Wads and Boulders | N/A | N/A | N/A | N/A | |

| Table VIIb: Categorical Stream Feature Visual Stability Assessment Gray Farm Stream and Wetland Restoration Site/EEP Project # 92219 Reach 2 | | | | | |
|---|----------------------|----------------------|----------------------|----------------------|----------------------|
| Feature | MY-1 2006 | MY-2 2007 | MY-3 2008 | MY-4 2009 | MY-5 2010 |
| A. Riffles | 100% | 100% | 100% | 100% | |
| B. Pools | 100% | 100% | 100% | 100% | |
| C. Thalweg | 100% | 100% | 100% | 100% | |
| D. Meanders | 99% | 98% | 98% | 97% | |
| E. Bed General | 100% | 100% | 100% | 99% | |
| F. Bank Condition | 100% | 100% | 99% | 100% | |
| G. Vanes/ J Hooks, etc. | 99% | 96% | 95% | 96% | |
| H. Wads and Boulders | N/A | N/A | N/A | N/A | |

6. Quantitative Measures Summary Tables

The following tables (Table VIII and Table IX) summarize the quantitative data collected from the cross-sectional and representative longitudinal stream survey. These data were analyzed and summarized, and then compared with baseline data available for this project.

The Quantitative Morphology Tables illustrate the degree of departure, if any, of the current channel from the baseline data. Tables VIII and IX were compiled from the cross-section and profile raw data and plots located in Appendix B of this report.

**Table VIII. Baseline Morphology and Hydraulic Summary
GRAY FARM STREAM RESTORATION SITE (EEP Project #92219)**

REACH 1

| Parameter | Pre-Existing Condition | | | Project Reference Stream | | | Design | | | As-built | | |
|--|------------------------|---------|---------|--------------------------|---------|---------|--------|--------|--------|----------|--------|--------|
| | Min | Max | Avg. | Min | Max | Avg. | Min | Max | Avg. | Min | Max | Avg. |
| BF Width (ft) | 15.77 | 15.77 | 15.77 | 32.08 | 32.08 | 32.08 | 15.2 | 15.2 | 15.2 | 13.62 | 19.48 | 16.02 |
| Floodprone Width (ft) | 19.41 | 52.54 | 20.39 | 100 | | | 47 | 90.34 | 47 | 37.49 | 89.67 | 61.53 |
| BF Cross Sectional Area (ft ²) | 17.87 | 17.87 | 17.87 | 79.79 | 79.79 | 79.79 | 17.84 | 17.84 | 17.84 | 11.01 | 17.92 | 13.79 |
| BF Mean Depth (ft) | 1.13 | 1.13 | 1.13 | 2.49 | 2.49 | 2.49 | 1.17 | 1.17 | 1.17 | 0.7 | 0.94 | 0.86 |
| BF Max Depth (ft) | 1.49 | 1.49 | 1.49 | 3.61 | 3.61 | 3.61 | 1.71 | 1.71 | 1.71 | 1.36 | 2.04 | 1.61 |
| Width/Depth Ratio | 13.96 | 13.96 | 13.96 | 12.43 | 12.43 | 12.43 | 12.67 | 12.67 | 12.67 | 18.63 | 20.07 | 19.46 |
| Entrenchment Ratio | 1.29 | 1.29 | 1.29 | 3.47 | 3.47 | 3.47 | 3.09 | 3.09 | 3.09 | 2.75 | 4.6 | 3.84 |
| Wetted Perimeter(ft) | 16.52 | 16.52 | 16.52 | 34.8 | 34.8 | 34.8 | 16.01 | 16.01 | 16.01 | 13.26 | 16.41 | 15.67 |
| Hydraulic radius (ft) | 1.08 | | | 2.29 | | | 1.11 | | | 0.69 | 0.92 | 0.83 |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 67.62 | 137.29 | 98.27 | 70.8 | 91.93 | 84.35 | 26.1 | 61.8 | 40.75 | 59.32 | 93.89 | 72.85 |
| Radius of Curvature (ft) | 64.8 | 121.04 | 81.58 | 13.36 | 36.57 | 26.56 | 19.97 | 37.85 | 28.23 | 16.64 | 40.88 | 25.73 |
| Meander Wavelength (ft) | 716.91 | 716.91 | 716.91 | 148.13 | 291.09 | 221.56 | 77.08 | 117.13 | 95.07 | 77.08 | 117.13 | 94.8 |
| Meander Width ratio | 4.29 | 8.71 | 6.23 | 2.21 | 2.87 | 2.63 | 1.72 | 4.07 | 2.68 | 3.7 | 5.86 | 4.55 |
| Profile | | | | | | | | | | | | |
| Riffle length (ft) | N/A | N/A | N/A | 32.94 | 48.35 | 40.29 | 19.31 | 54.86 | 30.86 | 25.87 | 54.2 | 37.85 |
| Riffle slope (ft/ft) | 0.00632 | 0.00657 | 0.00647 | 0.00809 | 0.01395 | 0.01074 | 0.0057 | | | 0.00092 | 0.0187 | 0.0062 |
| Pool length (ft) | 93.8 | 159.47 | 119.6 | 8.96 | 41.09 | 26.43 | 22.9 | 33.17 | 29.66 | 7.41 | 244.47 | 23.01 |
| Pool Slope (ft/ft) | N/A | N/A | N/A | N/A | N/A | N/A | 0.0009 | 0.0029 | 0.0013 | 0.0007 | 0.0064 | 0.0016 |
| Pool spacing (ft) | 347.07 | 525.3 | 444 | 44.08 | 130.73 | 67.98 | 51.66 | 82.92 | 67.79 | 12.35 | 142 | 70.94 |
| Substrate | | | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| Additional Reach Parameters | | | | | | | | | | | | |
| Valley Length (ft) | 4258.3 | | | 648.35 | | | 4258.3 | | | 4258.3 | | |
| Channel Length (ft) | 4939.628 | | | 758.58 | | | 5622 | | | 5813.3 | | |
| Sinuosity | 1.16 | | | 1.17 | | | 1.29 | | | 1.36 | | |
| Water Surface Slope (ft/ft) | 0.00647 | | | 0.01074 | | | 0.0057 | | | 0.00544 | | |
| BF slope (ft/ft) | 0.00647 | | | 0.01074 | | | 0.0057 | | | 0.00544 | | |
| Rosgen Classification | F4 | | | C4 | | | C4 | | | C4 | | |
| *Habitat Index | N/A | | | N/A | | | N/A | | | N/A | | |
| *Macrobenthos | N/A | | | N/A | | | N/A | | | N/A | | |

**Table VIII. Baseline Morphology and Hydraulic Summary
GRAY FARM STREAM RESTORATION SITE (EEP Project #92219)
REACH 2**

| Parameter | Pre-Existing Condition | | | Project Reference Stream | | | Design | | | As-built | | |
|--|------------------------|---------|---------|--------------------------|---------|---------|---------|---------|---------|----------|---------|---------|
| | Min | Max | Avg. | Min | Max | Avg. | Min | Max | Avg. | Min | Max | Avg. |
| BF Width (ft) | 5.34 | 5.34 | 5.34 | 4.86 | 4.86 | 4.86 | 6.9 | 6.9 | 6.9 | 7.38 | 8.21 | 7.8 |
| Floodprone Width (ft) | 7.04 | 7.04 | 7.04 | 8.73 | 8.73 | 8.73 | 12.4 | 12.4 | 12.4 | 13.96 | 39.05 | 26.53 |
| BF Cross Sectional Area (ft ²) | 3.88 | 3.88 | 3.88 | 1.94 | 1.94 | 1.94 | 3.96 | 3.96 | 3.96 | 4.14 | 6.77 | 5.46 |
| BF Mean Depth (ft) | 0.73 | 0.73 | 0.73 | 0.4 | 0.4 | 0.4 | 0.57 | 0.57 | 0.57 | 0.56 | 0.82 | 0.69 |
| BF Max Depth (ft) | 1.13 | 1.13 | 1.13 | 0.61 | 0.61 | 0.61 | 0.87 | 0.87 | 0.87 | 0.86 | 1.3 | 1.08 |
| Width/Depth Ratio | 7.32 | 7.32 | 7.32 | 12.15 | 12.15 | 12.15 | 12.11 | 12.11 | 12.11 | 1.01 | 13.18 | 11.3 |
| Entrenchment Ratio | 1.32 | 1.32 | 1.32 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.8 | 1.9 | 4.7 | 3.4 |
| Wetted Perimeter(ft) | 6.03 | 6.03 | 6.03 | 5.28 | 5.28 | 5.28 | 7.36 | 7.36 | 7.36 | 7.68 | 8.77 | 8.23 |
| Hydraulic radius (ft) | 0.64 | | | 0.37 | | | 0.94737 | 0.94737 | 0.94737 | 0.78261 | 1.11594 | 0.95652 |
| Pattern | | | | | | | | | | | | |
| Channel Beltwidth (ft) | 43.58 | 68.11 | 54.22 | 6.97 | 22.7 | 13.32 | 9.49 | 16.5 | 12.65 | 11.83 | 22.05 | 16.96 |
| Radius of Curvature (ft) | 32.54 | 52.64 | 41.25 | 4.1 | 8.88 | 5.93 | 6.71 | 9.9 | 8.05 | 4.63 | 9.1 | 6.43 |
| Meander Wavelength (ft) | 209.46 | 394.66 | 334.46 | 22.47 | 68.78 | 46.57 | 31.6 | 37.12 | 34.08 | 27.51 | 34.72 | 31.75 |
| Meander Width ratio | 8.16 | 12.75 | 10.15 | 1.43 | 4.67 | 2.74 | 1.38 | 2.39 | 1.83 | 1.52 | 2.83 | 2.17 |
| Profile | | | | | | | | | | | | |
| Riffle length (ft) | N/A | N/A | N/A | 5.52 | 7.6 | 6.39 | 4.93 | 7.24 | 5.88 | 3.36 | 11.6 | 5.6 |
| Riffle slope (ft/ft) | 0.0179 | 0.03688 | 0.02444 | 0.03022 | 0.05058 | 0.04025 | 0.0258 | | | 0.0053 | 0.0555 | 0.0279 |
| Pool length (ft) | 26.27 | 54.41 | 40.34 | 7.56 | 10.65 | 8.78 | 6.25 | 10.46 | 8.45 | 5.2 | 10.08 | 7.59 |
| Pool Slope (ft/ft) | N/A | N/A | N/A | N/A | N/A | N/A | 0.0017 | 0.0087 | 0.003 | 0.001 | 0.0092 | 0.0022 |
| Pool spacing (ft) | 125.7 | 474.65 | 265.15 | 20.17 | 70.04 | 46.72 | 15.73 | 23.84 | 19.22 | 9.43 | 28.94 | 19.51 |
| Substrate | | | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| Additional Reach Parameters | | | | | | | | | | | | |
| Valley Length (ft) | 1872 | | | 216.55 | | | 1872 | | | 1872 | | |
| Channel Length (ft) | 1965.6 | | | 266.36 | | | 2114 | | | 2191 | | |
| Sinuosity | 1.05 | | | 1.23 | | | 1.16 | | | 1.2 | | |
| Water Surface Slope (ft/ft) | 0.0286 | | | 0.039 | | | 0.0258 | | | 0.025 | | |
| BF slope (ft/ft) | 0.0286 | | | 0.039 | | | 0.0258 | | | 0.025 | | |
| Rosgen Classification | G4 | | | B4 | | | B4 | | | B4 | | |
| *Habitat Index | N/A | | | N/A | | | N/A | | | N/A | | |
| *Macrobenthos | N/A | | | N/A | | | N/A | | | N/A | | |

**Exhibit Table IX. Morphology and Hydraulic Monitoring Summary
GRAY FARM STREAM RESTORATION SITE (EEP Project #92219)**

| Parameter | REACH 1 | | | | | | | | | | | | | | | | | | | | | | | | |
|--|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|-------|-------|-------|-------|-------|
| | RIFFLE 1 | | | | | POOL 1 | | | | | RIFFLE 2 | | | | | POOL 2 | | | | | | | | | |
| Dimension | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | | | | | |
| 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | |
| BF Width (ft) | 15.34 | 11.25 | 11.58 | 10.89 | 8.76 | 22.32 | 20.84 | 24.21 | 20.82 | 21.89 | 13.62 | 11.33 | 13.59 | 14.78 | 12.48 | 20.84 | 20.41 | 21.64 | 19.85 | 20.02 | 20.02 | 20.02 | 20.02 | 20.02 | 20.02 |
| Floodprone Width (ft) | 34.53 | 50 | 50 | 50 | 50.86 | 61.28 | 62.34 | 62.25 | 62.65 | 63.15 | 59.9 | 60.26 | 60.01 | 59.8 | 59.91 | 57.43 | 58.07 | 54.82 | 57.47 | 57.93 | | | | | |
| BF Cross Sectional Area (ft ²) | 11.97 | 5.96 | 6.46 | 5.98 | 4.19 | 39.71 | 41.33 | 35.99 | 36.03 | 42.12 | 11.01 | 9.18 | 9.27 | 9.23 | 8.5 | 29.04 | 26.98 | 28.27 | 27.23 | 27.51 | | | | | |
| BF Mean Depth (ft) | 0.78 | 0.53 | 0.56 | 0.55 | 0.48 | 1.78 | 1.98 | 1.56 | 1.73 | 1.92 | 0.81 | 0.68 | 0.68 | 0.62 | 0.68 | 1.39 | 1.32 | 1.31 | 1.37 | 1.37 | | | | | |
| BF Max Depth (ft) | 1.39 | 0.87 | 1 | 1.26 | 1.18 | 3.29 | 3.47 | 3.5 | 3.58 | 3.68 | 1.53 | 1.25 | 1.46 | 1.6 | 1.79 | 2.89 | 2.74 | 3.5 | 3.04 | 3.33 | | | | | |
| Width/Depth Ratio | 19.67 | 21.23 | 20.68 | 19.8 | 18.25 | 12.54 | 10.53 | 14.79 | 12.03 | 11.4 | 16.81 | 19.94 | 19.99 | 23.84 | 18.35 | 14.99 | 15.46 | 16.52 | 14.49 | 14.61 | | | | | |
| Entrenchment Ratio | 3.56 | 4.44 | 4.32 | 4.59 | 5.81 | 2.75 | 2.99 | 2.7 | 3.01 | 2.88 | 4.4 | 4.45 | 4.41 | 4.05 | 4.8 | 2.76 | 2.85 | 2.67 | 2.89 | 2.89 | | | | | |
| Wetted Perimeter (ft) | 15.67 | 11.41 | 11.77 | 11.21 | 9.67 | 23.83 | 22.42 | 24.22 | 22.41 | 25.69 | 13.97 | 13.82 | 14.04 | 15.21 | 13.52 | 21.83 | 21.52 | 23.58 | 22.24 | 23.11 | | | | | |
| Hydraulic radius (ft) | 0.76 | 0.52 | 0.55 | 0.53 | 0.43 | 1.67 | 1.84 | 1.49 | 1.61 | 1.64 | 0.79 | 0.66 | 0.66 | 0.61 | 0.63 | 1.33 | 1.25 | 1.2 | 1.22 | 0.76 | | | | | |
| Substrate | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |

| Parameter | REACH 1 | | | | | | | | | | | | | | | | | | | | | | | | |
|--|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|------|------|------|------|--|
| | RIFFLE 3 | | | | | POOL 3 | | | | | RIFFLE 4 | | | | | POOL 4 | | | | | | | | | |
| Dimension | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | | | | | |
| 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | |
| BF Width (ft) | 12.94 | 12.1 | 13.55 | 12.89 | 13.37 | 20.75 | 21.49 | 22.08 | 21.98 | 21.66 | 15.7 | 19 | 17.9 | 18.01 | 18.49 | 20.28 | 21.29 | 20.2 | 19.85 | 20.19 | | | | | |
| Floodprone Width (ft) | 89.67 | 89.64 | 89.86 | 89.54 | 89.77 | 61.38 | 61.32 | 61.04 | 61.15 | 61.39 | 66.39 | 66.2 | 66.27 | 66.51 | 66.39 | 65.77 | 65.75 | 66 | 65.83 | 65.92 | | | | | |
| BF Cross Sectional Area (ft ²) | 9.49 | 9.25 | 10.46 | 9.82 | 10.62 | 34.09 | 33.59 | 32.19 | 31.82 | 33.75 | 11.02 | 13.49 | 11.8 | 11.58 | 13.39 | 32.64 | 38.77 | 32.03 | 33.03 | 33.19 | | | | | |
| BF Mean Depth (ft) | 0.73 | 0.76 | 0.77 | 0.76 | 0.79 | 1.64 | 1.56 | 1.46 | 1.45 | 1.56 | 0.7 | 0.71 | 0.66 | 0.64 | 0.72 | 1.61 | 1.82 | 1.59 | 1.66 | 1.64 | | | | | |
| BF Max Depth (ft) | 1.41 | 1.36 | 1.47 | 1.44 | 1.61 | 3.03 | 2.83 | 2.94 | 2.78 | 2.99 | 1.36 | 1.41 | 1.3 | 1.37 | 1.41 | 2.79 | 3.2 | 2.83 | 2.83 | 3.07 | | | | | |
| Width/Depth Ratio | 17.73 | 15.92 | 17.6 | 16.96 | 16.92 | 12.65 | 13.78 | 15.12 | 15.16 | 13.88 | 22.43 | 26.76 | 27.12 | 28.14 | 25.68 | 12.6 | 11.79 | 12.7 | 11.96 | 12.31 | | | | | |
| Entrenchment Ratio | 6.93 | 7.41 | 6.63 | 6.94 | 6.71 | 2.96 | 2.85 | 2.76 | 2.78 | 2.83 | 4.23 | 3.48 | 3.7 | 3.69 | 3.59 | 3.24 | 3.09 | 3.27 | 3.32 | 3.27 | | | | | |
| Wetted Perimeter (ft) | 13.26 | 12.46 | 13.92 | 13.27 | 13.97 | 21.78 | 22.45 | 23.01 | 22.94 | 22.79 | 16.01 | 19.29 | 18.22 | 18.39 | 19.13 | 21.89 | 22.97 | 21.45 | 21.21 | 22.74 | | | | | |
| Hydraulic radius (ft) | 0.72 | 0.74 | 0.75 | 0.74 | 0.76 | 1.57 | 1.5 | 1.4 | 1.39 | 1.48 | 0.69 | 0.7 | 0.65 | 0.63 | 0.7 | 1.51 | 1.69 | 1.49 | 1.56 | 1.46 | | | | | |
| Substrate | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | 0.65 | 17 | 1.6 | 20 | 19 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |
| d84 (mm) | 4 | 33 | 50 | 60 | 43 | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |

| Parameter | REACH 1 | | | | | | | | | | | | | | | | | | | | | | | | |
|--|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|------|------|------|------|--|
| | RIFFLE 5 | | | | | POOL 5 | | | | | RIFFLE 6 | | | | | POOL 6 | | | | | | | | | |
| Dimension | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | | | | | |
| 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | |
| BF Width (ft) | 15.63 | 14.32 | 16.03 | 13.84 | 15.92 | 26.27 | 23.03 | 26.67 | 24.07 | 24.14 | 17.01 | 14.54 | 20.16 | 19.03 | 16.48 | 18.59 | 21.11 | 19.69 | 22.85 | 19.25 | | | | | |
| Floodprone Width (ft) | 72.27 | 64.56 | 73.17 | 72.59 | 72.68 | 68.23 | 68.53 | 68.67 | 68.48 | 68.73 | 50.57 | 60 | 49.29 | 48.65 | 60.15 | 62.76 | 63 | 66.56 | 67.18 | | | | | | |
| BF Cross Sectional Area (ft ²) | 14.76 | 14.03 | 15.16 | 13.33 | 14.29 | 37.47 | 33.39 | 37.64 | 35.95 | 35.15 | 16 | 14.61 | 16.36 | 12.89 | 11.82 | 26.72 | 27.06 | 51.7 | 53 | 53.19 | | | | | |
| BF Mean Depth (ft) | 0.94 | 0.98 | 0.95 | 0.96 | 0.9 | 1.43 | 1.45 | 1.41 | 1.49 | 1.46 | 0.94 | 1.01 | 0.81 | 0.68 | 0.72 | 1.44 | 1.28 | 2.63 | 2.32 | 2.76 | | | | | |
| BF Max Depth (ft) | 1.67 | 2.27 | 1.92 | 1.99 | 1.93 | 2.75 | 3.08 | 3.35 | 3.23 | 3.27 | 1.56 | 1.49 | 1.43 | 1.31 | 1.24 | 2.83 | 3.14 | 4.82 | 4.71 | 4.98 | | | | | |
| Width/Depth Ratio | 16.63 | 14.61 | 16.87 | 14.42 | 17.69 | 18.37 | 15.88 | 18.91 | 16.15 | 16.53 | 18.1 | 14.4 | 24.89 | 27.99 | 22.89 | 12.91 | 16.49 | 7.49 | 9.85 | 6.97 | | | | | |
| Entrenchment Ratio | 4.62 | 4.51 | 4.56 | 5.24 | 4.56 | 2.6 | 2.98 | 2.57 | 2.85 | 2.85 | 2.97 | 4.13 | 2.98 | 2.59 | 2.95 | 3.24 | 2.97 | 3.2 | 2.91 | 3.49 | | | | | |
| Wetted Perimeter (ft) | 16.14 | 15.28 | 17.15 | 14.88 | 17.12 | 27.26 | 24.24 | 28 | 25.72 | 26.13 | 17.42 | 15 | 20.56 | 19.32 | 17.4 | 20.27 | 22.27 | 23.49 | 27.89 | 25.01 | | | | | |
| Hydraulic radius (ft) | 0.91 | 0.92 | 0.88 | 0.9 | 0.84 | 1.37 | 1.38 | 1.34 | 1.4 | 1.35 | 0.92 | 0.97 | 0.8 | 0.67 | 0.68 | 1.32 | 1.21 | 2.2 | 1.9 | 2.13 | | | | | |
| Substrate | | | | | | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | | | | | |

| Parameter | REACH 1 | | | | | | | | | |
|--|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|
| | RIFFLE 7 | | | | | POOL 7 | | | | |
| Dimension | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 |
| 2006 | 2006 | 2007 | 2008 | 2009 | 2006 | 2006 | 2007 | 2008 | 2009 | 2009 |
| BF Width (ft) | 19.48 | 16.96 | 22.43 | 19.14 | 21.34 | 22.66 | 22.31 | 23.12 | 22.38 | 23.96 |
| Floodprone Width (ft) | 50 | 50 | 50 | 50 | 50 | 51.23 | 55 | 55 | 51 | 47.21 |
| BF Cross Sectional Area (ft ²) | 17.92 | 15.49 | 16.94 | 15.82 | 17.57 | 42.08 | 38.22 | 36.39 | 35.4 | 35.15 |
| BF Mean Depth (ft) | 0.92 | 0.91 | 0.76 | 0.83 | 0.82 | 1.86 | 1.71 | 1.57 | 1.58 | 1.47 |
| BF Max Depth (ft) | 2.04 | 1.61 | 1.68 | 1.76 | 1.93 | 3.47 | 3.06 | 3.03 | 2.91 | 2.76 |
| Width/Depth Ratio | 21.17 | 18.64 | 29.51 | 23.06 | 26.02 | 12.18 | 13.03 | 14.73 | 14.16 | 16.3 |
| Entrenchment Ratio | 2.57 | 2.95 | 2.23 | 2.61 | 2.343 | 2.26 | 2.46 | 2.38 | 2.28 | 1.97 |
| Wetted Perimeter (ft) | 20.08 | 17.38 | 22.83 | 19.59 | 22.11 | 23.91 | 24.11 | 24.31 | 23.66 | 25.89 |
| Hydraulic radius (ft) | 0.89 | 0.89 | 0.74 | 0.81 | 0.79 | 1.76 | 1.59 | 1.5 | 1.5 | 1.36 |
| Substrate | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A |

| REACH 1 | | | | | | | | | | | | | | | |
|-----------------------------|-----------------|--------|--------|-------------|---------|---------|-------------|--------|--------|-------------|--------|---------|-------------|---------|---------|
| Parameter | As-built (2006) | | | MY-1 (2006) | | | MY-2 (2007) | | | MY-3 (2008) | | | MY-4 (2009) | | |
| Pattern | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg |
| Channel Beltwidth (ft) | 59.32 | 93.89 | 72.85 | 58.48 | 96.38 | 71.67 | 58.96 | 97.33 | 72.54 | 54.62 | 96.02 | 72.76 | 52.64 | 93.42 | 69.44 |
| Radius of Curvature (ft) | 16.64 | 40.88 | 25.73 | 16.84 | 39.51 | 24.43 | 16.72 | 40.02 | 25.69 | 18.06 | 41.31 | 29.62 | 14.21 | 38.24 | 22.46 |
| Meander Wavelength (ft) | 77.08 | 117.13 | 94.8 | 76.54 | 118.26 | 91.85 | 75.94 | 120.96 | 92.17 | 81.64 | 125.68 | 102.42 | 86.25 | 127.4 | 107.22 |
| Meander Width ratio | 3.85 | 5.86 | 4.74 | 3.83 | 5.91 | 4.59 | 3.80 | 6.05 | 4.61 | 4.08 | 6.28 | 5.12 | 4.31 | 6.37 | 5.36 |
| Profile | | | | | | | | | | | | | | | |
| Riffle length (ft) | 25.87 | 54.2 | 37.85 | 19.31 | 54.86 | 30.86 | 22.15 | 58.62 | 34.61 | 17.03 | 56.21 | 34.53 | 20.37 | 73.65 | 37.06 |
| Riffle slope (ft/ft) | 0.00092 | 0.0187 | 0.0062 | 0.00125 | 0.01763 | 0.00883 | 0.0017 | 0.025 | 0.009 | 0.00115 | 0.033 | 0.01196 | 0.00223 | 0.03447 | 0.0102 |
| Pool length (ft) | 14.33 | 32.54 | 23.01 | 14.19 | 31.92 | 24.11 | 15.64 | 34.81 | 26.84 | 15.44 | 36.25 | 32.43 | 16.73 | 52.88 | 29.44 |
| Pool Slope (ft/ft) | 0.0007 | 0.0064 | 0.0016 | 0.0007 | 0.0029 | 0.0012 | 0.0007 | 0.004 | 0.0017 | 0.0007 | 0.0033 | 0.0013 | 0 | 0.00212 | 0.00042 |
| Pool spacing (ft) | 12.35 | 142 | 70.94 | 13.24 | 159 | 74.52 | 12.46 | 148 | 72.69 | 14.2 | 172.7 | 88.45 | 10.82 | 125.17 | 69.28 |
| Additional Reach Parameters | | | | | | | | | | | | | | | |
| Valley Length (ft) | 4258.3 | | | 4258.3 | | | 4258.3 | | | 4258.3 | | | 4258.3 | | |
| Channel Length (ft) | 5813.3 | | | 5813.3 | | | 5813.3 | | | 5813.3 | | | 5813.3 | | |
| Simosity | 1.36 | | | 1.36 | | | 1.36 | | | 1.36 | | | 1.36 | | |
| Water Surface Slope (ft/ft) | 0.00544 | | | 0.00544 | | | 0.00544 | | | 0.00544 | | | 0.00544 | | |
| BF slope (ft/ft) | 0.00544 | | | 0.00544 | | | 0.00544 | | | 0.00544 | | | 0.00544 | | |
| Rosgen Classification | C4 | | | C4 | | | C4 | | | C4 | | | C4 | | |
| Habitat Index* | N/A | | | N/A | | | N/A | | | N/A | | | N/A | | |
| Macrobenthos* | N/A | | | N/A | | | N/A | | | N/A | | | N/A | | |

| Parameter | REACH 2 | | | | | | | | | | | | | | | | | | | |
|--|----------|-------|-------|-------|-------|----------|-------|-------|-------|-------|----------|-------|------|-------|-------|----------|-------|-------|-------|-------|
| | RIFFLE 1 | | | | | POOL 1 | | | | | RIFFLE 2 | | | | | POOL 2 | | | | |
| Dimension | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 | AS BUILT | MY1 | MY2 | MY3 | MY4 |
| BF Width (ft) | 7.38 | 7.61 | 10.66 | 8.67 | 11.12 | 18.44 | 17.46 | 22.47 | 20.95 | 21.52 | 8.21 | 7.6 | 9.16 | 8.98 | 8.85 | 5.98 | 6.17 | 5.56 | 3.56 | 5.03 |
| Floodprone Width (ft) | 23.08 | 26.25 | 29.56 | 25.54 | 30.39 | 46.7 | 46.7 | 46.7 | 46.78 | 46.62 | 39.05 | 26.17 | 26 | 40.5 | 41.9 | 15.65 | 10.59 | 10.84 | 10.93 | 13.37 |
| BF Cross Sectional Area (ft ²) | 4.14 | 4.65 | 5.33 | 4.74 | 6.02 | 19.78 | 18.94 | 23.35 | 21.96 | 21.12 | 6.77 | 4.86 | 7.71 | 6.71 | 6.42 | 6.89 | 4.93 | 5.82 | 3.92 | 5.79 |
| BF Mean Depth (ft) | 0.56 | 0.61 | 0.5 | 0.55 | 0.54 | 1.07 | 1.09 | 1.04 | 1.05 | 0.98 | 0.82 | 0.64 | 0.84 | 0.75 | 0.73 | 1.15 | 0.8 | 1.05 | 1.1 | 1.15 |
| BF Max Depth (ft) | 0.86 | 0.98 | 1 | 0.94 | 1.11 | 2.6 | 2.64 | 2.63 | 2.58 | 2.47 | 1.3 | 1.19 | 1.47 | 1.23 | 1.3 | 1.81 | 1.49 | 1.54 | 1.63 | 1.66 |
| Width/Depth Ratio | 13.18 | 12.48 | 13.5 | 15.76 | 20.59 | 17.23 | 16.02 | 21.61 | 19.95 | 21.96 | 10.01 | 11.88 | 10.9 | 11.97 | 12.12 | 5.2 | 7.71 | 5.3 | 3.24 | 4.37 |
| Entrenchment Ratio | 3.13 | 1.84 | 2.77 | 2.95 | 2.73 | 2.53 | 2.67 | 2.08 | 2.23 | 2.17 | 4.76 | 3.44 | 2.84 | 4.51 | 4.73 | 2.61 | 1.72 | 1.97 | 3.04 | 2.66 |
| Wetted Perimeter (ft) | 7.68 | 7.92 | 10.91 | 8.94 | 11.44 | 20.58 | 19.14 | 24.19 | 22.77 | 23.23 | 8.77 | 8.01 | 9.68 | 9.36 | 9.27 | 7.38 | 6.99 | 6.8 | 5.41 | 6.54 |
| Hydraulic radius (ft) | 0.54 | 0.59 | 0.58 | 0.53 | 0.53 | 0.96 | 0.99 | 0.97 | 0.96 | 0.91 | 0.77 | 0.61 | 0.8 | 0.72 | 0.69 | 0.93 | 0.71 | 0.86 | 0.72 | 0.89 |
| Substrate | | | | | | | | | | | | | | | | | | | | |
| d50 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 4.8 | 7 | 0.12 | 4 | 20.5 | N/A | N/A | N/A | N/A | N/A |
| d84 (mm) | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | N/A | 28 | 42 | 0.6 | 66 | 79 | N/A | N/A | N/A | N/A | N/A |

| REACH 2 | | | | | | | | | | | | | | | |
|-----------------------------|-----------------|--------|--------|-------------|---------|---------|-------------|---------|---------|-------------|---------|---------|-------------|---------|---------|
| Parameter | As-built (2006) | | | MY-1 (2006) | | | MY-2 (2007) | | | MY-3 (2008) | | | MY-4 (2009) | | |
| Pattern | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg | Min | Max | Avg |
| Channel Beltwidth (ft) | 11.83 | 22.05 | 16.96 | 11.56 | 23.13 | 17.05 | 11.45 | 24.13 | 17.55 | 10.41 | 25.86 | 15.91 | 11.96 | 21.21 | 15.94 |
| Radius of Curvature (ft) | 4.63 | 9.1 | 6.43 | 4.776 | 9.84 | 6.32 | 4.7 | 9.7 | 6.1 | 3.85 | 11.5 | 7.38 | 4.22 | 11.02 | 7.29 |
| Meander Wavelength (ft) | 27.51 | 34.72 | 31.75 | 28.61 | 35.43 | 32.47 | 28.42 | 35.03 | 31.73 | 21.56 | 40.37 | 30.58 | 28.77 | 35.91 | 31.36 |
| Meander Width ratio | 3.44 | 4.34 | 3.97 | 3.58 | 4.43 | 4.06 | 3.55 | 4.38 | 3.97 | 2.70 | 5.05 | 3.82 | 3.60 | 4.49 | 3.92 |
| Profile | | | | | | | | | | | | | | | |
| Riffle length (ft) | 3.36 | 11.6 | 5.6 | 4.93 | 7.24 | 5.88 | 4.95 | 7.64 | 6.01 | 4.2 | 15.24 | 8.73 | 5.7 | 11.39 | 8.19 |
| Riffle slope (ft/ft) | 0.0053 | 0.0555 | 0.0279 | 0.0045 | 0.1073 | 0.0393 | 0.0049 | 0.0534 | 0.0325 | 0.00231 | 0.10249 | 0.037 | 0.01052 | 0.05894 | 0.036 |
| Pool length (ft) | 5.2 | 10.08 | 7.59 | 5.17 | 14.37 | 8.67 | 5 | 15.25 | 10.125 | 4.07 | 12.31 | 9.59 | 6.47 | 16.42 | 10.3 |
| Pool Slope (ft/ft) | 0.001 | 0.0092 | 0.0022 | 0.00087 | 0.00754 | 0.00253 | 0.00084 | 0.00253 | 0.00738 | 0 | 0.0072 | 0.00236 | 0 | 0.00746 | 0.00257 |
| Pool spacing (ft) | 9.43 | 28.94 | 19.51 | 14.65 | 35.31 | 21.98 | 14.65 | 36.12 | 26.95 | 8.83 | 33.24 | 19.04 | 11.19 | 31.62 | 18.34 |
| Additional Reach Parameters | | | | | | | | | | | | | | | |
| Valley Length (ft) | 1872.37 | | | 1872.37 | | | 1872.37 | | | 1872.37 | | | 1872.37 | | |
| Channel Length (ft) | 2190.67 | | | 2190.67 | | | 2190.67 | | | 2190.67 | | | 2190.67 | | |
| Simosity | 1.2 | | | 1.2 | | | 1.2 | | | 1.2 | | | 1.2 | | |
| Water Surface Slope (ft/ft) | 0.025 | | | 0.025 | | | 0.025 | | | 0.025 | | | 0.025 | | |
| BF slope (ft/ft) | 0.025 | | | 0.025 | | | 0.025 | | | 0.025 | | | 0.025 | | |
| Rosgen Classification | B4 | | | B4 | | | B4 | | | B4 | | | B4 | | |
| Habitat Index* | N/A | | | N/A | | | N/A | | | N/A | | | N/A | | |
| Macrobenthos* | N/A | | | N/A | | | N/A | | | N/A | | | N/A | | |

7. Benthic Macroinvertebrate Assessment and Interpretation of Data

Year 3 benthic sampling was performed by professionals with the necessary DWQ certification credentials. Samples were preserved in the field in 95% denatured Ethyl alcohol. Following collection, samples were sent to Pennington and Associates, a certified laboratory, for identification.

As stated in the Gray Farm Stream Restoration Mitigation Report (July 2006), biological monitoring will be used as a general indicator of restoration success; however, no specific biological criteria apply to the success of the restoration reaches.

As previously described, benthic sampling was performed at five (5) sampling locations. Where possible, each monitoring station consisted of a riffle-pool sequence. At each station, the Qual-4 sampling method, as described in the NCDENR-DWQ's Standard Operating Procedures for Benthic Macroinvertebrates. The Qual-4 method consists of:

- 1 Kick Net Sample (from riffle)
- 1 Sweep Net Sample (from bank)
- 1 Leaf Pack Sample
- 1 Visual Observation Sample

Ephemeropteran, Plecopteran, and Trichopteran (EPT) taxa and abundance and NC Biotic Indices (NCBI), as well as a list of all taxa collected at each sampling point during previous monitoring years, are provided in Appendix C.

The benthic macroinvertebrate assessment presented in this report is based on Year 3 benthic sampling conducted in November 2008.

Benthic data for Year 3 indicate that water quality within Reach 1 is poor in the uppermost portion of the site abutting the cow pasture and upstream degraded channel segment, and increases within the restoration reach and the area downstream of the restoration reach. At all three (3) Reach 1 benthic monitoring stations the abundance, species diversity, EPT taxa, and EPT abundance are similar to or better than the pre-restoration conditions. These data indicate that the restoration of Reach 1 has been successful in improving water quality within the subject channel and the downstream receiving waters.


Within Reach 2, the NCBI rating for Year 3 at Station 1, within the restoration reach, is 9.11 indicating many tolerant taxa and relatively poor water quality. No EPT taxa were collected at Station 1; however, EPT taxa, species diversity and abundance increased between Station 1 and Station 2. During Monitoring Year 3, Station 2 received a low NCBI score (5.02), indicating few tolerant taxa and relatively high water quality.

NOTE: In the previously submitted Year 3 Monitoring Report, benthic macroinvertebrate data for Year 2 were entered for actual numbers of

organisms collected. This has been corrected, and the Year 4 Monitoring Report reflects the assigned values for all organisms collected in all monitoring years. For this reason, the data from Year 2 appear differently in this report than in the previously submitted Year 3 Monitoring Report.

IV. Methodology Section

With the exception of the aforementioned use of Level 2 (Planted and Natural Woody Stems) of the CVS-EEP Vegetation Monitoring Protocol, no deviations from initially prescribed methodologies were implemented as a part of Monitoring Year 4 (2009) activities.



Reach 1, Priority I

Reach 1, Priority II

Reach 2, Priority I

Directions:

From I-40 West, take exit 144, Old Mountain Road North (SR 1005)
 Take a left at Sterling Road (SR 1526)
 Then right at Linden Road (SR 1527)
 Right on Bolick Road (SR 1532) West
 Reach 1 is located immediately north of Bolick Road (SR 1532)

From Reach 1, return East on Bolick Road (SR 1532)
 Take a right onto Linden Road (SR 1527)
 Then right at New Sterling Road (SR 1526)
 Reach 2 is located immediately west of the intersection of New Sterling Road (SR 1525) and Gray House Road (SR 1525)

Project Number:
9385.D10

Project Manager:
DG

Scale:
1" = 2,000'

Date:
DECEMBER 2009

Map Title:
Figure 1 - Project Location

Gray Farm Stream Restoration Site
 EEP Job # 92219
 Iredell County, NC

Source:
 Stony Point Quadrangle



Soil & Environmental Consultants, PA
 11010 Raven Ridge Rd • Raleigh, NC 27614
 (919) 649-6202 • (919) 649-6467
 Web Page: www.SandEC.com



APPENDIX A
VEGETATION RAW DATA

APPENDIX A.1 –
Vegetation Survey Data Tables

Table V-1 – Vegetation Metadata

Report Prepared By David Cooper
11/12/2009
Date Prepared 14:51

database name DRAFT_2008-Gray Farm-level2.mdb
database location \\Sec2\jobs7-9k\9385.D7-D11\YEAR 4 - D10\MONITORING DATA

DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----

Metadata This worksheet, which is a summary of the project and the project data.
Plots List of plots surveyed.
Vigor Frequency distribution of vigor classes.
Vigor by Spp Frequency distribution of vigor classes listed by species.
Damage List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp Damage values tallied by type for each species.
Damage by Plot Damage values tallied by type for each plot.
Stem Count by Plot and Spp Count of living stems of each species for each plot; dead and missing stems are excluded.

PROJECT SUMMARY-----

| Project Code | project Name | Description | length(ft) | stream-to-edge width (ft) | area (sq m) | Required Plots (calculated) | Sampled Plots |
|--------------|-------------------|--|------------|---------------------------|-------------|-----------------------------|---------------|
| GF1 | Gray Farm Reach 1 | Gray Farm stream restoration - Reach 1 | | | | | 4 |
| GF2 | Gray Farm Reach 2 | Gray Farm stream restoration - Reach 2 | | | | | 2 |

Table V-2 – Vegetation Vigor by Species

| | Species | 4 | 3 | 2 | 1 | 0 | Missing |
|-------------|--------------------------------|-----------|-----------|----------|----------|----------|----------------|
| | <i>Alnus serrulata</i> | 2 | 2 | | | | 3 |
| | <i>Betula nigra</i> | 2 | | | | 1 | 1 |
| | <i>Cornus amomum</i> | | 3 | | | | |
| | <i>Diospyros virginiana</i> | | | | | | |
| | <i>Fraxinus pennsylvanica</i> | 1 | 1 | 1 | | | 3 |
| | <i>Liquidambar styraciflua</i> | | | | | | |
| | <i>Pinus taeda</i> | | | | | | |
| | <i>Pinus virginiana</i> | | | | | | |
| | <i>Quercus michauxii</i> | | 1 | | | | |
| | <i>Quercus nigra</i> | | | | | | 2 |
| | <i>Quercus phellos</i> | 3 | 8 | 3 | 1 | 1 | 2 |
| | <i>Salix nigra</i> | | | | | | |
| | <i>Sambucus canadensis</i> | | | | | | |
| | <i>Viburnum nudum</i> | | 1 | | | | 1 |
| | <i>Viburnum</i> | | 1 | | | | |
| | <i>Viburnum dentatum</i> | 1 | | | | | |
| | <i>Ilex opaca</i> | | 2 | | | | 3 |
| | <i>Betula lenta</i> | | | | | | |
| | <i>Carpinus caroliniana</i> | 1 | | | | | |
| | <i>Juniperus virginiana</i> | | | | | | |
| | <i>Quercus sp.</i> | | | | | | 6 |
| | <i>Quercus rubra</i> | 2 | | | | | 1 |
| | <i>Lindera benzoin</i> | | | | | | 4 |
| | <i>Liriodendron tulipifera</i> | 2 | 1 | | | | 3 |
| | <i>Platanus occidentalis</i> | 10 | 13 | | | | 5 |
| | <i>Prunus serotina</i> | | | | | | |
| | <i>Acer negundo</i> | | | | | | |
| | <i>Acer rubrum</i> | | | | | | |
| TOT: | 28 | 24 | 33 | 4 | 1 | 2 | 34 |

Table V-3 – Vegetation Damage by Species

| | Species | All Damage Categories | (no damage) | Deer | Insects |
|-------------|--------------------------------|-----------------------|-------------|----------|----------|
| | <i>Acer negundo</i> | 2 | 2 | | |
| | <i>Acer rubrum</i> | 6 | 6 | | |
| | <i>Alnus serrulata</i> | 7 | 7 | | |
| | <i>Betula lenta</i> | 1 | 1 | | |
| | <i>Betula nigra</i> | 4 | 4 | | |
| | <i>Carpinus caroliniana</i> | 2 | 2 | | |
| | <i>Cornus amomum</i> | 3 | 2 | 1 | |
| | <i>Diospyros virginiana</i> | 3 | 3 | | |
| | <i>Fraxinus pennsylvanica</i> | 7 | 6 | | 1 |
| | <i>Ilex opaca</i> | 5 | 5 | | |
| | <i>Juniperus virginiana</i> | 1 | 1 | | |
| | <i>Lindera benzoin</i> | 4 | 4 | | |
| | <i>Liquidambar styraciflua</i> | 2 | 2 | | |
| | <i>Liriodendron tulipifera</i> | 7 | 7 | | |
| | <i>Pinus taeda</i> | 1 | 1 | | |
| | <i>Pinus virginiana</i> | 1 | 1 | | |
| | <i>Platanus occidentalis</i> | 30 | 30 | | |
| | <i>Prunus serotina</i> | 2 | 2 | | |
| | <i>Quercus sp.</i> | 6 | 6 | | |
| | <i>Quercus michauxii</i> | 1 | 1 | | |
| | <i>Quercus nigra</i> | 2 | 2 | | |
| | <i>Quercus phellos</i> | 18 | 18 | | |
| | <i>Quercus rubra</i> | 4 | 4 | | |
| | <i>Salix nigra</i> | 1 | 1 | | |
| | <i>Sambucus canadensis</i> | 2 | 2 | | |
| | <i>Viburnum sp.</i> | 1 | 1 | | |
| | <i>Viburnum dentatum</i> | 1 | 1 | | |
| | <i>Viburnum nudum</i> | 2 | 2 | | |
| TOT: | 28 | 126 | 124 | 1 | 1 |

Table V-4 – Vegetation Damage by Plot

| | plot | All Damage Categories | (no damage) | Deer | Insects |
|-------------|------------------------|-----------------------|-------------|----------|----------|
| | GFR1-01-buffer1-year:3 | 20 | 20 | | |
| | GFR1-01-buffer2-year:3 | 21 | 20 | | 1 |
| | GFR1-01-buffer3-year:3 | 22 | 22 | | |
| | GFR1-01-buffer4-year:3 | 18 | 17 | 1 | |
| | GFR2-01-Buffer1-year:3 | 28 | 28 | | |
| | GFR2-01-Buffer2-year:3 | 17 | 17 | | |
| TOT: | 6 | 126 | 124 | 1 | 1 |

Table V-5 – Stem Count by Plot and Species

| Species | Total Stems | # plots | Avg. # stems | Gray Farm Reach 1, Buffer Plot 1, Year 4 | Gray Farm Reach 1, Buffer Plot 2, Year 4 | Gray Farm Reach 1, Buffer Plot 3, Year 4 | Gray Farm Reach 1, Buffer Plot 4, Year 4 | Gray Farm Reach 2, Buffer Plot 1, Year 4 | Gray Farm Reach 2, Buffer Plot 2, Year 4 |
|--|-------------|-----------|--------------|--|--|--|--|--|--|
| <i>Alnus serrulata</i> | 4 | 3 | 1.33 | 2 | | 1 | 1 | | |
| <i>Betula nigra</i> | 2 | 2 | 1 | | | 1 | 1 | | |
| <i>Carpinus caroliniana</i> | 1 | 1 | 1 | | | | | 1 | |
| <i>Cornus amomum</i> | 3 | 2 | 1.5 | | | 1 | 2 | | |
| <i>Fraxinus pennsylvanica</i> | 3 | 3 | 1 | 1 | 1 | 1 | | | |
| <i>Ilex opaca</i> | 2 | 2 | 1 | | | 1 | | 1 | |
| <i>Liriodendron tulipifera</i> | 3 | 2 | 1.5 | | 1 | | | | 2 |
| <i>Platanus occidentalis</i> | 23 | 6 | 3.83 | 2 | 2 | 9 | 7 | 2 | 1 |
| <i>Quercus michauxii</i> | 1 | 1 | 1 | | 1 | | | | |
| <i>Quercus phellos</i> | 15 | 4 | 3.75 | 2 | 2 | | | 10 | 1 |
| <i>Quercus rubra</i> | 2 | 2 | 1 | 1 | | | | | 1 |
| <i>Viburnum</i> | 1 | 1 | 1 | | 1 | | | | |
| <i>Viburnum dentatum</i> | 1 | 1 | 1 | | | | | | 1 |
| <i>Viburnum nudum</i> | 1 | 1 | 1 | | 1 | | | | |
| TOT: | 14 | 62 | 14 | 8 | 9 | 14 | 11 | 14 | 6 |
| Total Plot Density (Stems Per Acre) | | | | 324 | 364 | 567 | 445 | 567 | 243 |
| Average Plot Density (Stems Per Acre) | | | | 418 | | | | | |

APPENDIX A.2 –
Vegetation Problem Area Tables

Exhibit Table A1 - Vegetative Problem Areas
 Gray Farm Stream Restoration Site/EEP Project #92219

| Reach 1 | | | |
|----------------------|--------------------------|----------------------------------|----------------|
| Feature/Issue | Station # / Range | Probable Cause | Photo # |
| Bare Floodplain | 2+00-2+60 | Surface Flow / Poor Soil Quality | 1-2 |
| | 4+50 - 5+75 | Surface flow / Poor soil quality | |
| | 6+10 - 6+90 | Surface flow / Poor soil quality | |
| | 42+00 - 42+50 | Surface flow / Poor soil quality | |
| | 42+75 - 43+30 | Surface flow / Poor soil quality | |
| Bare Bank | 40+70 - 41+00 | Bank Scour | 3 |

| Reach 2 | | | |
|--|--------------------------|---------------------------------------|----------------|
| Feature/Issue | Station # / Range | Probable Cause | Photo # |
| Vegetative Problem Areas Improved from Last Year | 21+00 et.al. | Revegetation of previously bare areas | 4 |

APPENDIX A.3 –
Vegetation Problem Area Photos



Photo 1 – Typical Bare Bench/Floodplain – Reach 1 – Year 4 (2009)



Photo 2 – Typical Bare Bench/Floodplain – Reach 1 – Year 4 (2009)



Photo 3 – Typical Bare Bank, Improved from Year 3 – Reach 1 – Year 4 (2009)




Photo 4 – Typical Vegetated Bench/Floodplain, Improved from Year 3 – Reach 2 – Year 4 (2009)

APPENDIX A.4 –
Vegetation Monitoring Plot Photos



Vegetation Monitoring Plot—Reach 1— Buffer 1—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Buffer 1—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1—Buffer 1—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1—Buffer 1—Year 1 (2006)



Vegetation Monitoring Plot—Reach 1— Buffer 2—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Buffer 2—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1— Buffer 2—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1— Buffer 2—Year 1 (2006)



Vegetation Monitoring Plot—Reach 1— Buffer 3—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Buffer 3—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1— Buffer 3—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1— Buffer 3—Year 1 (2006)



Vegetation Monitoring Plot—Reach 1— Buffer 4—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Buffer 4—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1— Buffer 4—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1— Buffer 4—Year 1 (2006)



Vegetation Monitoring Plot—Reach 1— Bank 1—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Bank 1—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1— Bank 1—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1— Bank 1—Year 1 (2006)



Vegetation Monitoring Plot—Reach 1— Bank 2—Year 4 (2009)



Vegetation Monitoring Plot—Reach 1— Bank 2—Year 3 (2008)



Vegetation Monitoring Plot—Reach 1— Bank 2—Year 2 (2007)



Vegetation Monitoring Plot—Reach 1— Bank 2—Year 1 (2006)



Vegetation Monitoring Plot—Reach 2— Buffer 1—Year 4 (2009)



Vegetation Monitoring Plot—Reach 2— Buffer 1—Year 3 (2008)



Vegetation Monitoring Plot—Reach 2— Buffer 1—Year 2 (2007)



Vegetation Monitoring Plot—Reach 2— Buffer 1—Year 1 (2006)



Vegetation Monitoring Plot—Reach 2— Buffer 2—Year 4 (2009)




Vegetation Monitoring Plot—Reach 2— Buffer 2—Year 3 (2008)



Vegetation Monitoring Plot—Reach 2— Buffer 2—Year 2 (2007)



Vegetation Monitoring Plot—Reach 2— Buffer 2—Year 1 (2006)




Vegetation Monitoring Plot—Reach 2— Bank 1—Year 4 (2009)



Vegetation Monitoring Plot—Reach 2— Bank 1—Year 3 (2008)



Vegetation Monitoring Plot—Reach 2—Bank 1—Year 2 (2007)



Vegetation Monitoring Plot—Reach 2—Bank 1—Year 1 (2006)



Vegetation Monitoring Plot—Reach 2— Bank 2—Year 4 (2009)



Vegetation Monitoring Plot—Reach 2— Bank 2—Year 3 (2008)



Vegetation Monitoring Plot—Reach 2— Bank 2—Year 2 (2007)



Vegetation Monitoring Plot—Reach 2— Bank 2—Year 1 (2006)

APPENDIX B

GEOMORPHOLOGIC RAW DATA

APPENDIX B.1 –

Bankfull Events



Photo 1 – Reach 1 – Wrack Piles near Cross-section 3



Photo 2 – Reach 1 – Overbank Event 11/11/2009



Photo 3 – Reach 2 – Bankfull Event 11/11/2009

APPENDIX B.2 –

Stream Problem Area Table (Table B1)

Exhibit Table B1- Stream Problem Areas
 Gray Farm Stream Restoration Site/EEP Project #92219

| Reach 1 | | | |
|----------------------|------------------------|--|---------------------|
| Feature Issue | Station numbers | Suspected Cause | Photo number |
| Bank Scour | 24+75 | Surface flow | 1-2 |
| | 30+00 | Surface flow | |
| | 32+60 | Surface flow | |
| | 41+60 | Surface flow | |
| | 43+05 | Surface flow - Settling fill | |
| Undercut Bank | 47+00 - 47+50 | Increased water velocity from nearby tributary | 3 |
| Structures | 0+30 | Buried Structure - Upstream Sediment | 4 |
| | 1+50 | Buried Structure - Upstream Sediment | 1-2 |
| | 24+75 | Stressed structure - Bank Scour | |
| | 31+60 | Stressed structure - Bank Scour | |
| | 41+60 | Stressed structure - Bank Scour | |
| | 43+05 | Stressed structure - Bank Scour | |
| Beaver Dam | 56+40 | Beavers | 5 |

| Reach 2 | | | |
|----------------------|------------------------|----------------------------------|---------------------|
| Feature Issue | Station numbers | Suspected Cause | Photo number |
| Bank Scour | 2+50 | Surface Flow | 6 |
| | 4+80 | Surface flow | |
| | 6+00 | Surface flow | |
| | 16+60 | Surface flow | |
| | 12+70 - 12+80 | Surface flow | |
| Channel Scour | 16+10 | High Stormwater Flow | 7 |
| Structures | 2+50 | Stressed Structure - Bank Scour | 6 |
| | 4+80 | Stressed structure - Bank Scour | |
| | 6+00 | Stressed structure - Bank Scour | |
| | 16+60 | Stressed structure - Bank Scour | |
| | 12+70 - 12+80 | Stressed structures - Bank Scour | |

APPENDIX B.3 –
Stream Problem Area Photos



Photo 1 – Typical Stressed Structure/Bank Scour – Reach 1 – Year 4 (2009)



Photo 2 – Typical Stressed Structure/Bank Scour – Reach 1 – Year 4 (2009)



Photo 3 – Typical Undercut Bank – Reach 1 – Year 4 (2009)




Photo 4 – Sediment from Off-site – Reach 1 near Beginning of Restoration – Year 4 (2009)



Photo 5 – Beaver Dam – Reach 1 near End of Restoration – Year 4 (2009)



Photo 6 – Typical Stressed Structure/Bank Scour – Reach 2 – Year 4 (2009)



Photo 7 – Area of Channel Scour (Station 16+10 in Long Profile Section 2) – Reach 2 – Year 4 (2009)

APPENDIX B.4 –
Stream Photo-Station Photos



Cross-Section 1— Reach 1—Riffle 1—Year 4 (2009)



Cross-Section 1— Reach 1—Riffle 1—Year 3 (2008)



Cross-Section 1— Reach 1—Riffle 1—Year 2 (2007)



Cross-Section 1— Reach 1—Riffle 1—Year 1 (2006)



Cross-Section 1— Reach 1—Pool 1—Year 4 (2009)



Cross-Section 1— Reach 1—Pool 1—Year 3 (2008)



Cross-Section 1— Reach 1—Pool 1—Year 2 (2007)



Cross-Section 1— Reach 1—Pool 1—Year 1 (2006)



Cross-Section 2—Reach 1—Riffle 2—Year 4 (2009)



Cross-Section 2—Reach 1—Riffle 2—Year 3 (2008)



Cross-Section 2—Reach 1—Riffle 2—Year 2 (2007)



Cross-Section 2—Reach 1—Riffle 2—Year 1 (2006)



Cross-Section 2—Reach 1 - Pool 2—Year 4 (2009)



Cross-Section 2—Reach 1 - Pool 2—Year 3 (2008)



Cross-Section 2—Reach 1 - Pool 2—Year 2 (2007)



Cross-Section 2—Reach 1 - Pool 2—Year 1 (2006)



Cross-Section 3—Reach 1—Riffle 3—Year 4 (2009)



Cross-Section 3—Reach 1—Riffle 3—Year 3 (2008)



Cross-Section 3—Reach 1—Riffle 3—Year 2 (2007)



Cross-Section 3—Reach 1—Riffle 3—Year 1 (2006)



Cross-Section 3—Reach 1 - Pool 3—Year 4 (2009)



Cross-Section 3—Reach 1 - Pool 3—Year 3 (2008)



Cross-Section 3—Reach 1 - Pool 3—Year 2 (2007)



Cross-Section 3—Reach 1 - Pool 3—Year 1 (2006)



Cross-Section 4—Reach 1—Riffle 4—Year 4 (2009)



Cross-Section 4—Reach 1—Riffle 4—Year 3 (2008)



Cross-Section 4—Reach 1—Riffle 4—Year 2 (2007)



Cross-Section 4—Reach 1—Riffle 4—Year 1 (2006)



Cross-Section 4—Reach 1—Pool 4—Year 4 (2009)



Cross-Section 4—Reach 1—Pool 4—Year 3 (2008)



Cross-Section 4—Reach 1—Pool 4—Year 2 (2007)



Cross-Section 4—Reach 1—Pool 4—Year 1 (2006)



Cross-Section 5—Reach 1—Riffle 5—Year 4 (2009)



Cross-Section 5—Reach 1—Riffle 5—Year 3 (2008)



Cross-Section 5—Reach 1—Riffle 5—Year 2 (2007)



Cross-Section 5—Reach 1—Riffle 5—Year 1 (2006)



Cross-Section 5—Reach 1—Pool 5—Year 4 (2009)



Cross-Section 5—Reach 1—Pool 5—Year 3 (2008)



Cross-Section 5—Reach 1—Pool 5—Year 2 (2007)



Cross-Section 5—Reach 1—Pool 5—Year 1 (2006)



Cross-Section 6—Reach 1—Riffle 6—Year 4 (2009)



Cross-Section 6—Reach 1—Riffle 6—Year 3 (2008)



Cross-Section 6—Reach 1—Riffle 6—Year 2 (2007)



Cross-Section 6—Reach 1—Riffle 6—Year 1 (2006)



Cross-Section 6—Reach 1—Pool 6—Year 4 (2009)



Cross-Section 6—Reach 1—Pool 6—Year 3 (2008)



Cross-Section 6—Reach 1—Pool 6—Year 2 (2007)



Cross-Section 6—Reach 1—Pool 6—Year 1 (2006)



Cross-Section 7—Reach 1—Riffle 7—Year 4 (2009)



Cross-Section 7—Reach 1—Riffle 7—Year 3 (2008)



Cross-Section 7—Reach 1—Riffle 7—Year 2 (2007)



Cross-Section 7—Reach 1—Riffle 7—Year 1 (2006)



Cross-Section 7—Reach 1—Pool 7—Year 4 (2009)



Cross-Section 7—Reach 1—Pool 7—Year 3 (2008)



Cross-Section 7—Reach 1—Pool 7—Year 2 (2007)



Cross-Section 7—Reach 1—Pool 7—Year 1 (2006)



Cross-Section 1—Reach 2—Riffle 1—Year 4 (2009)



Cross-Section 1—Reach 2—Riffle 1—Year 3 (2008)



Cross-Section 1—Reach 2—Riffle 1—Year 2 (2007)



Cross-Section 1—Reach 2—Riffle 1—Year 1 (2006)



Cross-Section 1—Reach 2—Pool 1—Year 4 (2009)



Cross-Section 1—Reach 2—Pool 1—Year 3 (2008)



Cross-Section 1—Reach 2—Pool 1—Year 2 (2007)



Cross-Section 1—Reach 2—Pool 1—Year 1 (2006)



Cross-Section 2—Reach 2—Riffle 2—Year 4 (2009)



Cross-Section 2—Reach 2—Riffle 2—Year 3 (2008)



Cross-Section 2—Reach 2—Riffle 2—Year 2 (2007)



Cross-Section 2—Reach 2—Riffle 2—Year 1 (2006)



Cross-Section 2—Reach 2—Pool 2—Year 4 (2009)



Cross-Section 2—Reach 2—Pool 2—Year 3 (2008)



Cross-Section 2—Reach 2—Pool 2—Year 2 (2007)



Cross-Section 2—Reach 2—Pool 2—Year 1 (2006)

APPENDIX B.5 –

Exhibit Table B2 - Qualitative Visual Stability Assessment

Table B2 - Qualitative Visual Stability Assessment
 Date: NOVEMBER 2009
 GRAY FARM STREAM RESTORATION - REACH 1

Project # 9385.D10

| Feature Category | Metric (per As-built and reference baselines) | (# stable) Number performing as intended | Total number per As-built | Total Number / feet in unstable state | % perfor. in stable condition | Feature Perform. Mean or Total |
|------------------|--|--|---------------------------|---------------------------------------|-------------------------------|--------------------------------|
| A. Riffles | 1. Present? | 34 | 34 | NA | 100% | |
| | 2. Armor stable (e.g. no displacement)? | 34 | 34 | NA | 100% | |
| | 3. Facet grade appears stable? | 33 | 34 | NA | 97% | |
| | 4. Stable interval grade? | 34 | 34 | NA | 100% | |
| | 5. Feature spacing appropriate? | 34 | 34 | NA | 100% | |
| | 6. Minimal evidence of embedding/fining? | 34 | 34 | NA | 100% | |
| | 7. Depth appears appropriate for current discharge? | 34 | 34 | NA | 100% | |
| | 8. Length appropriate? | 34 | 34 | NA | 100% | 100% |
| B. Pools | 1. Present? (e.g. not subject to severe aggradation?) | 48 | 49 | NA | 98% | |
| | 2. Sufficiently deep (Max Pool D:Mean Bkf>1.6) | 48 | 49 | NA | 98% | |
| | 3. Thalweg located outer bend? | 49 | 49 | NA | 100% | |
| | 4. Spacing appropriate? | 49 | 49 | NA | 100% | |
| | 5. Non-aggrading (not filling)? | 48 | 49 | NA | 98% | |
| | 6. Length appropriate? | 49 | 49 | NA | 100% | 99% |
| C. Thalweg | 1. Upstream of meander bend (run/inflection) centering? | 34 | 34 | NA | 100% | |
| | 2. Downstream of meander (glide/inflection) centering? | 33 | 34 | NA | 97% | 99% |
| D. Meanders | 1. Outer bend in state of limited/controlled erosion? | 48 | 49 | NA | 98% | |
| | 2. Of those eroding, # w/ concomitant point bar formation? | N/A | 49 | NA | N/A | |
| | 3. Apparent Rc within spec? | 49 | 49 | NA | 100% | |
| | 4. Sufficient floodplain access and relief? | 49 | 49 | NA | 100% | 99% |
| E. Bed General | 1. General channel bed aggradation areas (bar formation) | NA | NA | 0 | 100% | |
| | 2. Channel bed degradation - areas of increasing down cutting or head cutting? | NA | NA | 75 | 98% | 99% |
| G. Banks | 1. Apparent scour points from channel processes | NA | NA | 35 | 99% | |
| | 2. Apparent cut points from overland flow | NA | NA | 150 | 96% | |
| | 3. Apparent cut or scour from flood water re-entry to channel (e.g. inadequate floodplain access?) | NA | NA | 0 | 100% | |
| | 4. Tension cracks | NA | NA | 0 | 100% | |
| | 5. Bank gradient in excess of 40%? | NA | NA | 0 | 100% | |
| | 6. Collapse/slumping | NA | NA | 0 | 100% | |
| | 7. Ratio of bank height: bankfull height elevated | NA | NA | 0 | 100% | 99% |
| H. Vanes | 1. Free of back or arm scour? | 27 | 28 | N/A | 96% | |
| | 2. Height appropriate? | 28 | 28 | N/A | 100% | |
| | 3. Angle and geometry appear appropriate? | 27 | 28 | N/A | 96% | |
| | 4. Free of piping or other structural failures? | 28 | 28 | N/A | 100% | 98% |
| I. Wads/Boulders | 1. Free of scour? | 0 | 0 | N/A | N/A | |
| | 2. Footing stable? | 0 | 0 | N/A | N/A | N/A |

Notes:

Table B2 - Qualitative Visual Stability Assessment
 Date: NOVEMBER 2009
 GRAY FARM STREAM RESTORATION - REACH 2

Project # 9385.D10


| Feature Category | Metric (per As-built and reference baselines) | (# stable) Number performing as intended | Total number per As-built | Total Number / feet in unstable state | % perfor. in stable condition | Feature Perform. Mean or Total |
|------------------|--|--|---------------------------|---------------------------------------|-------------------------------|--------------------------------|
| A. Riffles | 1. Present? | 51 | 51 | NA | 100% | |
| | 2. Armor stable (e.g. no displacement)? | 51 | 51 | NA | 100% | |
| | 3. Facet grade appears stable? | 51 | 51 | NA | 100% | |
| | 4. Stable interval grade? | 51 | 51 | NA | 100% | |
| | 5. Feature spacing appropriate? | 51 | 51 | NA | 100% | |
| | 6. Minimal evidence of embedding/fining? | 51 | 51 | NA | 100% | |
| | 7. Depth appears appropriate for current discharge? | 51 | 51 | NA | 100% | |
| | 8. Length appropriate? | 51 | 51 | NA | 100% | 100% |
| B. Pools | 1. Present? (e.g. not subject to severe aggradation?) | 52 | 52 | NA | 100% | |
| | 2. Sufficiently deep (Max Pool D:Mean Bkf>1.6) | 52 | 52 | NA | 100% | |
| | 3. Thalweg located outer bend? | 52 | 52 | NA | 100% | |
| | 4. Spacing appropriate? | 52 | 52 | NA | N/A | |
| | 5. Non-aggrading (not filling)? | 52 | 52 | NA | 100% | |
| | 6. Length appropriate? | 52 | 52 | NA | N/A | 100% |
| C. Thalweg | 1. Upstream of meander bend (run/inflection) centering? | 51 | 51 | NA | 100% | |
| | 2. Downstream of meander (glide/inflection) centering? | 51 | 51 | NA | 100% | 100% |
| D. Meanders | 1. Outer bend in state of limited/controlled erosion? | 49 | 52 | NA | 94% | |
| | 2. Of those eroding, # w/ concomitant point bar formation? | N/A | N/A | NA | N/A | |
| | 3. Apparent Rc within spec? | 52 | 52 | NA | 100% | |
| | 4. Sufficient floodplain access and relief? | 52 | 52 | NA | 100% | 97% |
| E. Bed General | 1. General channel bed aggradation areas (bar formation) | NA | NA | 0 | 100% | |
| | 2. Channel bed degradation - areas of increasing down cutting or head cutting? | NA | NA | 15 | 99% | 99% |
| G. Banks | 1. Apparent scour points from channel processes | NA | NA | 25 | 98% | |
| | 2. Apparent cut points from overland flow | NA | NA | 0 | 100% | |
| | 3. Apparent cut or scour from flood water re-entry to channel (e.g. inadequate floodplain access?) | NA | NA | 0 | 100% | |
| | 4. Tension cracks | NA | NA | 0 | 100% | |
| | 5. Bank gradient in excess of 40%? | NA | NA | 0 | 100% | |
| | 6. Collapse/slumping | NA | NA | 0 | 100% | |
| | 7. Ratio of bank height: bankfull height elevated | NA | NA | 0 | 100% | 100% |
| H. Vanes | 1. Free of back or arm scour? | 50 | 53 | NA | 94% | |
| | 2. Height appropriate? | 53 | 53 | NA | 100% | |
| | 3. Angle and geometry appear appropriate? | 51 | 53 | NA | 96% | |
| | 4. Free of piping or other structural failures? | 50 | 53 | NA | 94% | 96% |
| I. Wads/Boulders | 1. Free of scour? | 0 | 0 | NA | N/A | |
| | 2. Footing stable? | 0 | 0 | NA | N/A | N/A |

Notes:

APPENDIX B.6 –


Annual Overlays of Cross Section Plots

GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 1 (RIFFLE)
(STA. 4+25)




Year 4 Year 3 Year 2 Year 1 As Built


GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 1 (POOL)
(STA. 4+65)



GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 2 (RIFFLE)
(STA. 13+55)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 2 (POOL)
(STA. 13+90)




* Year 4 * Year 3 ■ Year 2 ▲ Year 1 ◆ As Built


GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 3 (RIFFLE)
(STA. 23+40)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 3 (POOL)
(STA. 23+20)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 4 (RIFFLE)
(STA. 32+95)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 4 (POOL)
(STA. 33+30)



GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 5 (RIFFLE)
(STA. 39+30)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 5 (POOL)
(STA. 38+95)




* Year 4 x Year 3 ■ Year 2 ▲ Year 1 ◆ As Built


GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 6 (RIFFLE)
(STA. 42+80)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 6 (POOL)
(STA. 43+10)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 7 (RIFFLE)
(STA. 54+05)




GRAY FARM STREAM RESTORATION
REACH 1 - CROSS-SECTION 7 (POOL)
(STA. 54+45)





GRAY FARM STREAM RESTORATION
REACH 2 - CROSS-SECTION 1 (POOL)
(STA. 6+00)




GRAY FARM STREAM RESTORATION
REACH 2 - CROSS-SECTION 1 (RIFFLE)
(STA. 6+30)



GRAY FARM STREAM RESTORATION
REACH 2 - CROSS-SECTION 2 (RIFFLE)
(STA. 19+30)





GRAY FARM STREAM RESTORATION
REACH 2 - CROSS-SECTION 2 (POOL)
(STA. 19+45)





APPENDIX B.7 –

Annual Overlays of Longitudinal Plots


GRAY FARM STREAM RESTORATION
REACH 1 - LONGITUDINAL PROFILE
(STA. 0+00 TO 18+70)



GRAY FARM STREAM RESTORATION
REACH 1 - LONGITUDINAL PROFILE
(STA. 37+50 TO 55+50)




GRAY FARM STREAM RESTORATION
REACH 2 - LONGITUDINAL PROFILE
(STA. 4+65 TO 10+65)



Year 4 Year 3 Year 2 Year 1 As-Built XS

GRAY FARM STREAM RESTORATION
REACH 2 - LONGITUDINAL PROFILE
(STA. 15+68 TO 20+18)





* Year 4 * Year 3 * Year 2 * Year 1 * As-Built * XS



APPENDIX B.8 –

Annual Overlays of Pebble Count Frequency Distribution Plots

Pebble Count, Gray Farm Reach 1




Pebble Count, Gray Farm Reach 2




APPENDIX C

BENTHIC MACROINVERTEBRATE ASSESSMENT DATA


Gray Farm Stream Restoration Benthic Analysis - Reach 2 Station 2




Gray Farm Stream Restoration Benthic Analysis - Reach 1 Station 2




Gray Farm Stream Restoration Benthic Analysis - Reach 1 Station 3



Gray Farm Stream Restoration Benthic Analysis - Reach 2 Station 1



Gray Farm Stream Restoration Benthic Analysis - Reach 2 Station 2



APPENDIX D

INTEGRATED PROBLEM AREA PLAN VIEW





APPENDIX D.1 –

Monitoring and Problem Area Plan View, Reach 1

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

REACH 1 - RESTORATION SITE LAYOUT & KEYSHEET

DRAWINGS PRINTED
AT HALF-SCALE


| | | | |
|---|----------------------------|---|-----------------------|
|  | RESTORED STREAM CHANNEL |  | EXISTING CONTOURS |
|  | EXISTING NCDENR STREAMS |  | EXISTING DOT ROADS |



NOTES:

- SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
- ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
- ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

| VEGETATION PLOT COORDINATES - REACH 1 | | |
|---------------------------------------|------------|-----------|
| | NORTHING | EASTING |
| BUFFER 1 | 1385846.18 | 754364.36 |
| BUFFER 2 | 1386151.38 | 753549.82 |
| BUFFER 3 | 1386517.37 | 752569.75 |
| BUFFER 4 | 1386971.65 | 752535.59 |
| BANK 1 | 1385719.13 | 754523.63 |
| BANK 2 | 1386297.12 | 752693.45 |

| CROSS SECTION COORDINATES | | |
|---------------------------|------------|-----------|
| | NORTHING | EASTING |
| CROSS SECTION 1 | 1385544.83 | 755250.67 |
| RIFFLE 1 | 1385494.08 | 755292.77 |
| POOL 1 | 1385487.56 | 755221.71 |
| CROSS SECTION 2 | 1385714.11 | 754599.75 |
| RIFFLE 2 | 1385729.62 | 754657.41 |
| POOL 2 | 1385770.59 | 754609.35 |
| CROSS SECTION 3 | 1385927.02 | 753997.26 |
| RIFFLE 3 | 1385893.90 | 753914.02 |
| POOL 3 | 1385874.14 | 753966.36 |
| CROSS SECTION 4 | 1386175.52 | 753301.89 |
| RIFFLE 4 | 1386120.46 | 753338.88 |
| POOL 4 | 1386121.44 | 753264.47 |
| CROSS SECTION 5 | 1386236.38 | 752913.75 |
| RIFFLE 5 | 1386293.26 | 752869.42 |
| POOL 5 | 1386303.28 | 752926.82 |
| CROSS SECTION 6 | 1386408.7 | 752648.11 |
| RIFFLE 6 | 1386341.17 | 752644.43 |
| POOL 6 | 1386369.35 | 752594.7 |
| CROSS SECTION 7 | 1387272.28 | 752583.14 |
| RIFFLE 7 | 1387227.69 | 752627.95 |
| POOL 7 | 1387286.91 | 752648.36 |




 NORTH
 SCALE 1" = 200'

 200 100 0 200
 CONTOUR INTERVAL = 2'

| REV. | DESCRIPTION | DATE | BY |
|------|-------------|------|----|
| | | | |
| | | | |
| | | | |

S&EC


Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

| | | |
|---|--|--|
| Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | | Project No.: 9385.D10 |
| Location: IREDELL CO., NC | Client: NC ECOSYSTEM ENHANCEMENT PROGRAM | Proj. Mgr.: DG Drawn: DGC |
| Sheet Title: REACH 1 RESTORATION SITE LAYOUT & KEYSHEET | | Scale: 1" = 200' Sheet No.: 1 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.


NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.



NORTH







SCALE 1" = 50'








CONTOUR INTERVAL = 2'

DRAWINGS PRINTED
AT HALF-SCALE

**LEGEND FOR
ASBUILT FEATURES**


| | |
|---|---------------------------|
|  | RESTORED STREAM CHANNEL |
|  | LOG J-HOOK (LJH) |
|  | ROCK J-HOOK (RJH) |
|  | CROSS ROCK VANE (CRV) |
|  | CREATED/RESTORED WETLANDS |
|  | EXISTING STREAMS |

**LEGEND FOR
MONITORING FEATURES**

| | |
|---|------------------------|
|  | BUFFER VEGETATION PLOT |
|  | BANK VEGETATION PLOT |
|  | PERMANENT PHOTO POINT |
|  | CROSS-SECTION LOCATION |
|  | BENTHIC SAMPLING POINT |

REACH 1 - MONITORING PLAN VIEW - A

A



| REVISIONS | | | |
|-----------|-------------|------|----|
| REV. | DESCRIPTION | DATE | BY |
| | | | |
| | | | |
| | | | |




Soil & Environmental Consultants, PA

11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
www.SandEC.com

| | | |
|---|--|-----------------------|
| Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | | Project No.: 9385.D10 |
| Location: IREDELL CO., NC | Client: NC ECOSYSTEM ENHANCEMENT PROGRAM | Proj. Mgr.: DG |
| Sheet Title: REACH 1 - MONITORING PLAN VIEW - A | | Drawn: DGC |
| | | Scale: 1" = 50' |
| | | Sheet No.: 2 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

REACH 1 - MONITORING PLAN VIEW - B



NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

LEGEND FOR ASBUILT FEATURES

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS

LEGEND FOR MONITORING FEATURES

- BUFFER VEGETATION PLOT
- BANK VEGETATION PLOT
- PERMANENT PHOTO POINT
- CROSS-SECTION LOCATION

DRAWINGS PRINTED AT HALF-SCALE

NORTH
 SCALE 1" = 50'

 CONTOUR INTERVAL = 2'

B

| REVISIONS | | | |
|-----------|-------------|------|----|
| REV. | DESCRIPTION | DATE | BY |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-2467
 www.SandEC.com


Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING
 Location: IREDELL CO., NC
 Client: NC ECOSYSTEM ENHANCEMENT PROGRAM
 Sheet Title: REACH 1 - MONITORING PLAN VIEW - B



Project No.: 9385.D10
 Proj. Mgr.: DG
 Drawn: DGC
 Scale: 1" = 50'
 Sheet No.: 3 OF 16

**DRAWINGS PRINTED
AT HALF-SCALE**

NOTES:






1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.










 NORTH
 SCALE 1" = 50'

 50 25 0 50
 CONTOUR INTERVAL = 2'

C

**LEGEND FOR
MONITORING FEATURES**

-  BUFFER VEGETATION PLOT
-  BANK VEGETATION PLOT
-  PERMANENT PHOTO POINT
-  CROSS-SECTION LOCATION
-  BENTHIC SAMPLING POINT

**LEGEND FOR
ASBUILT FEATURES**

-  RESTORED STREAM CHANNEL
-  LOG J-HOOK (LJH)
-  ROCK J-HOOK (RJH)
-  CROSS ROCK VANE (CRV)
-  CREATED/RESTORED WETLANDS
-  EXISTING STREAMS

| REVISIONS | | | |
|-----------|-------------|------|----|
| REV. | DESCRIPTION | DATE | BY |
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com


Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING
 Location: IREDELL CO., NC
 Sheet Title: REACH 1 - MONITORING PLAN VIEW - C

Project No.: 9385.D10
 Proj. Mgr.: DG
 Drawn: DGC
 Scale: 1" = 50'
 Sheet No.: 4 OF 16

© 2009 Soil & Environmental Consultants, PA. All rights reserved.


NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.




DRAWINGS PRINTED
AT HALF-SCALE


LEGEND FOR ASBUILT FEATURES



LEGEND FOR MONITORING FEATURES



REACH 1 - MONITORING PLAN VIEW - D



D

| REVISIONS | | | |
|-----------|-------------|------|------|
| REV. | DESCRIPTION | DATE | APP. |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com


Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING
 Location: IREDELL CO., NC
 Sheet Title: REACH 1 - MONITORING PLAN VIEW - D

Project No.: 9385.D10
 Proj. Mgr.: DG
 Drawn: DGC
 Scale: 1" = 50'
 Sheet No.: 5 OF 16

© 2009 Soil & Environmental Consultants, PA. All rights reserved.


NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.



NORTH







SCALE 1" = 50'







CONTOUR INTERVAL = 2'

DRAWINGS PRINTED AT HALF-SCALE

LEGEND FOR ASBUILT FEATURES


| | |
|---|---------------------------|
|  | RESTORED STREAM CHANNEL |
|  | LOG J-HOOK (LJH) |
|  | ROCK J-HOOK (RJH) |
|  | CROSS ROCK VANE (CRV) |
|  | CREATED/RESTORED WETLANDS |
|  | EXISTING STREAMS |

PAPV LEGEND

| | |
|---|---|
|  | STREAM PROBLEM AREAS-STRESSED |
|  | VEGETATION PROBLEM AREAS-MODERATE |
|  | SEDIMENT FROM UPSTREAM, HEAVY DEPOSITION |
|  | SEDIMENT FROM UPSTREAM, MODERATE DEPOSITION |

REACH 1 - PROBLEM AREA PLAN VIEW - A

A




| REVISIONS | | | |
|-----------|-------------|------|----|
| REV. | DESCRIPTION | DATE | BY |
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
www.SandEC.com

| | | | |
|--------------|--|--------------|----------------------------------|
| Project: | GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | Project No.: | 9385.D10 |
| Location: | IREDELL CO., NC | Client: | NC ECOSYSTEM ENHANCEMENT PROGRAM |
| Sheet Title: | REACH 1 - PROBLEM AREA PLAN VIEW - A | Scale: | 1" = 50' |
| | | Proj. Mgr.: | DG |
| | | Drawn: | DGC |
| | | Sheet No.: | 6 OF 16 |



NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

PAPV LEGEND

- STREAM PROBLEM AREAS-STRESSED
- VEGETATION PROBLEM AREAS-MODERATE

LEGEND FOR ASBUILT FEATURES

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS

DRAWINGS PRINTED AT HALF-SCALE

NORTH

SCALE 1" = 50'

CONTOUR INTERVAL = 2'

B

| REVISIONS | | | |
|-----------|-------------|------|----|
| REV. | DESCRIPTION | DATE | BY |
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-2467
 www.SandEC.com


Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING
 Location: IREDELL CO., NC
 Sheet Title: REACH 1-PROBLEM AREA PLAN VIEW - B

Project No.: 9385.D10
 Proj. Mgr.: DG
 Scale: 1" = 50'
 Sheet No.: 7 OF 16

REACH 1 - PROBLEM AREA PLAN VIEW - C

DRAWINGS PRINTED
AT HALF-SCALE

- NOTES:
1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
 2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
 3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.



NORTH

SCALE 1" = 50'

50 25 0 50

CONTOUR INTERVAL = 2'

LEGEND FOR ASBUILT FEATURES

| | |
|--|---------------------------|
| | RESTORED STREAM CHANNEL |
| | LOG J-HOOK (LJH) |
| | ROCK J-HOOK (RJH) |
| | CROSS ROCK VANE (CRV) |
| | CREATED/RESTORED WETLANDS |
| | EXISTING STREAMS |

PAPV LEGEND

| | |
|--|-----------------------------------|
| | STREAM PROBLEM AREAS-STRESSED |
| | VEGETATION PROBLEM AREAS-MODERATE |

C

| REV. | DESCRIPTION | DATE | BY |
|------|-------------|------|----|
| | | | |
| | | | |



Soil & Environmental Consultants, PA

11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
www.SandEC.com

| | | |
|---|--|---------------------------------------|
| Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | | Project No.: 9385.D10 |
| Location: IREDELL CO., NC | Client: NC ECOSYSTEM ENHANCEMENT PROGRAM | Proj. Mgr.: DG Drawn: DGC |
| Sheet Title: REACH 1-PROBLEM AREA PLAN VIEW - C | | Scale: 1" = 50' Sheet No.: 8 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

REACH 1 - PROBLEM AREA PLAN VIEW - D

- NOTES:
1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
 2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
 3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

NORTH


SCALE 1" = 50'

CONTOUR INTERVAL = 2'

DRAWINGS PRINTED
AT HALF-SCALE

**LEGEND FOR
ASBUILT FEATURES**

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS



PAPV LEGEND

- STREAM PROBLEM AREAS-STRESSED
- VEGETATION PROBLEM AREAS-MODERATE

| REVISIONS | | | |
|-----------|-------------|------|------|
| REV. | DESCRIPTION | DATE | APP. |
| | | | |
| | | | |



Soil & Environmental Consultants, PA

11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
www.SandEC.com

Project: GRAY FARM STREAM RESTORATION
YEAR 4 MONITORING

Location: IREDELL CO., NC Client: NC ECOSYSTEM ENHANCEMENT PROGRAM

Sheet Title: REACH 1 - PROBLEM AREA PLAN VIEW - D

Project No.: 9385.D10
Proj. Mgr.: DG Drawn: DGC

Scale: 1" = 50'

Sheet No.: 9 OF 16

APPENDIX D.2 –

Monitoring and Problem Area Plan View, Reach 2

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

NOTES:


1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

DRAWINGS PRINTED
AT HALF-SCALE

| MONITORING FEATURES COORDINATES - REACH 2 | | |
|---|------------|-----------|
| | NORTHING | EASTING |
| CROSS SECTION 1 | 1390081.29 | 746853.93 |
| RIFFLE 1 | 1390079.60 | 746799.51 |
| POOL 1 | 1390109.67 | 746817.05 |
| CROSS SECTION 2 | 1389209.56 | 746215.22 |
| RIFFLE 2 | 1389254.69 | 746167.91 |
| POOL 2 | 1389238.99 | 746155.98 |
| BUFFER 1 | 1389961.86 | 746771.34 |
| BUFFER 2 | 1389300.47 | 746281.07 |
| BANK 1 | 1389733.94 | 746553.76 |
| BANK 2 | 1389408.61 | 746305.49 |

| | | | |
|--|-------------------------|--|--------------------|
| | RESTORED STREAM CHANNEL | | EXISTING CONTOURS |
| | EXISTING NCDENR STREAMS | | EXISTING DOT ROADS |

REACH 2 - RESTORATION SITE LAYOUT & KEYSHEET



NORTH

SCALE 1" = 100'

CONTOUR INTERVAL = 2'

| REV. | DESCRIPTION | DATE | APP. |
|------|-------------|------|------|
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

| | | | |
|--------------|---|--------------|-------------------------------------|
| Project: | GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | Project No.: | 9385.D10 |
| Location: | IREDELL CO., NC | Client: | NC ECOSYSTEM ENHANCEMENT PROGRAM |
| Sheet Title: | REACH 2 - RESTORATION SITE LAYOUT & KEYSHEET | Scale: | 1" = 100' |
| | | Sheet No.: | 10 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

NOTES:


1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

DRAWINGS PRINTED
AT HALF-SCALE



NORTH

SCALE 1" = 30'



CONTOUR INTERVAL = 2'


LEGEND FOR
ASBUILT FEATURES

| | |
|--|---------------------------|
| | RESTORED STREAM CHANNEL |
| | LOG J-HOOK (LJH) |
| | ROCK J-HOOK (RJH) |
| | CROSS ROCK VANE (CRV) |
| | CREATED/RESTORED WETLANDS |
| | EXISTING STREAMS |

LEGEND FOR
MONITORING FEATURES

| | |
|--|------------------------|
| | BUFFER VEGETATION PLOT |
| | BANK VEGETATION PLOT |
| | PERMANENT PHOTO POINT |
| | CROSS-SECTION LOCATION |

REACH 2 - MONITORING PLAN VIEW - E



| REV. | DESCRIPTION | DATE | APP. |
|------|-------------|------|------|
| | | | |
| | | | |




Soil & Environmental Consultants, PA
11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
www.SandEC.com

| | | | |
|--------------|---|--------------|-------------------------------------|
| Project: | GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | Project No.: | 9385.D10 |
| Location: | IREDELL CO., NC | Client: | NC ECOSYSTEM ENHANCEMENT PROGRAM |
| Sheet Title: | REACH 2 - MONITORING PLAN VIEW - E | Scale: | 1" = 30' |
| | | Sheet No.: | 11 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.


- NOTES:
1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
 2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
 3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

DRAWINGS PRINTED
AT HALF-SCALE









NORTH

SCALE 1" = 30'







CONTOUR INTERVAL = 2'


LEGEND FOR
ASBUILT FEATURES

-  RESTORED STREAM CHANNEL
-  LOG J-HOOK (LJH)
-  ROCK J-HOOK (RJH)
-  CROSS ROCK VANE (CRV)
-  CREATED/RESTORED WETLANDS
-  EXISTING STREAMS

LEGEND FOR
MONITORING FEATURES

-  BUFFER VEGETATION PLOT
-  BANK VEGETATION PLOT
-  PERMANENT PHOTO POINT
-  CROSS-SECTION LOCATION

REACH 2 - MONITORING PLAN VIEW - F



| REV. | DESCRIPTION | DATE | APP. |
|------|-------------|------|------|
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

Project: GRAY FARM STREAM RESTORATION
YEAR 4 MONITORING
 Location: IREDELL CO., NC
 Client: NC ECOSYSTEM ENHANCEMENT PROGRAM
 Sheet Title: REACH 2 - MONITORING PLAN VIEW - F

Project No.: 9385.D10
 Proj. Mgr.: DG
 Drawn: DGC
 Scale: 1" = 30'
 Sheet No.: 12 OF 16

NOTES:

1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

**DRAWINGS PRINTED
AT HALF-SCALE**



NORTH

SCALE 1" = 30'

30 15 0 30

CONTOUR INTERVAL = 2'


**LEGEND FOR
ASBUILT FEATURES**

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS

**LEGEND FOR
MONITORING FEATURES**

- BUFFER VEGETATION PLOT
- BANK VEGETATION PLOT
- PERMANENT PHOTO POINT
- CROSS-SECTION LOCATION

REACH 2 - MONITORING PLAN VIEW - G



| REV. | DESCRIPTION | DATE | APP. |
|------|-------------|------|------|
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

| | | | |
|--------------|---|--------------|-------------------------------------|
| Project: | GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | Project No.: | 9385.D10 |
| Location: | IREDELL CO., NC | Client: | NC ECOSYSTEM ENHANCEMENT PROGRAM |
| Sheet Title: | REACH 2 - MONITORING PLAN VIEW - G | Scale: | 1" = 30' |
| | | Proj. Mgr.: | DG |
| | | Drawn: | DGC |
| | | Sheet No.: | 13 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

NOTES:


1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NC DENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

**DRAWINGS PRINTED
AT HALF-SCALE**



NORTH

SCALE 1" = 30'



CONTOUR INTERVAL = 2'


**LEGEND FOR
ASBUILT FEATURES**

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS

PAPV LEGEND

- STREAM PROBLEM AREAS-STRESSED
- VEGETATION PROBLEM AREAS-MODERATE

REACH 2 - PROBLEM AREA PLAN VIEW - E



| REVISIONS | | | |
|-----------|-------------|------|------|
| REV. | DESCRIPTION | DATE | APP. |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com


| | | | |
|--------------|---|--------------|-------------------------------------|
| Project: | GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | Project No.: | 9385.D10 |
| Location: | IREDELL CO., NC | Client: | NC ECOSYSTEM ENHANCEMENT PROGRAM |
| Sheet Title: | REACH 2-PROBLEM AREA PLAN VIEW - E | Scale: | 1" = 30' |
| | | Sheet No.: | 14 OF 16 |

© 2009 Soil & Environmental Consultants, PA. All rights reserved.

NOTES:


1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

**DRAWINGS PRINTED
AT HALF-SCALE**









NORTH

SCALE 1" = 30'





CONTOUR INTERVAL = 2'


LEGEND FOR ASBUILT FEATURES

-  RESTORED STREAM CHANNEL
-  LOG J-HOOK (LJH)
-  ROCK J-HOOK (RJH)
-  CROSS ROCK VANE (CRV)
-  CREATED/RESTORED WETLANDS
-  EXISTING STREAMS

PAPV LEGEND

-  STREAM PROBLEM AREAS-STRESSED
-  VEGETATION PROBLEM AREAS-MODERATE

REACH 2 - PROBLEM AREA PLAN VIEW - F



F

| REV. | DESCRIPTION | DATE | APP. |
|------|-------------|------|------|
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

| | | |
|---|--|------------------------------|
| Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | | Project No.: 9385.D10 |
| Location: IREDELL CO., NC | Client: NC ECOSYSTEM ENHANCEMENT PROGRAM | Proj. Mgr.: DG Drawn: DGC |
| Sheet Title: REACH 2-PROBLEM AREA PLAN VIEW - F | Scale: 1" = 30' | Sheet No.: 15 OF 16 |

NOTES:


1. SITE DATA AS DETERMINED BY LIMITED ENGINEERING SURVEY PERFORMED BY S&EC. (NCDENR STREAMS, LIDAR CONTOURS, AND NCDOT ROADS TAKEN FROM REFERENCE GIS LAYERS)
2. ALL LOCATIONS, ELEVATIONS, AND DIMENSIONS ARE APPROXIMATE.
3. ELEVATIONS ARE APPROXIMATE AND BASED ON AN ASSUMED ELEVATION OF 100' ADJUSTED TO MATCH 2 FOOT CONTOURS.

**DRAWINGS PRINTED
AT HALF-SCALE**



NORTH

SCALE 1" = 30'



CONTOUR INTERVAL = 2'


**LEGEND FOR
ASBUILT FEATURES**

- RESTORED STREAM CHANNEL
- LOG J-HOOK (LJH)
- ROCK J-HOOK (RJH)
- CROSS ROCK VANE (CRV)
- CREATED/RESTORED WETLANDS
- EXISTING STREAMS

PAPV LEGEND

- STREAM PROBLEM AREAS-STRESSED
- VEGETATION PROBLEM AREAS-MODERATE

REACH 2 - PROBLEM AREA PLAN VIEW - G



| REVISIONS | | | |
|-----------|-------------|------|------|
| REV. | DESCRIPTION | DATE | APP. |
| | | | |
| | | | |
| | | | |



Soil & Environmental Consultants, PA
 11010 Raven Ridge Road • Raleigh, North Carolina 27614 • Phone: (919) 846-5900 • Fax: (919) 846-9467
 www.SandEC.com

| | | | |
|---|--|-----------------------|--|
| Project: GRAY FARM STREAM RESTORATION YEAR 4 MONITORING | | Project No.: 9385.D10 | |
| Location: IREDELL CO., NC | | Proj. Mgr.: DG | |
| Client: NC ECOSYSTEM ENHANCEMENT PROGRAM | | Drawn: DGC | |
| Sheet Title: REACH 2-PROBLEM AREA PLAN VIEW - G | | Scale: 1" = 30' | |
| | | Sheet No.: 16 OF 16 | |