



# MONITORING YEAR 4 ANNUAL REPORT

Final

## HOGAN CREEK STREAM MITIGATION PROJECT

Surry County, NC

DEQ Contract 6496

DMS Project Number 94708

DWR # 20120182

USACE Action ID SAW-2011-02268

Data Collection Period: April-October 2018

Submission Date: December 5, 2018

---

### PREPARED FOR:



**NC Department of Environmental Quality**

**Division of Mitigation Services**

1652 Mail Service Center

Raleigh, NC 27699-1652

**PREPARED BY:**

---



1430 South Mint Street, Suite 104  
Charlotte, NC 28203

Phone: 704.332.7754  
Fax: 704.332.3306



December 5, 2018

Mr. Matthew Reid  
Western Project Manager  
Division of Mitigation Services  
5 Ravenscroft Dr., Suite 102  
Asheville, NC 28801

RE: Hogan Creek Stream Mitigation Project  
Yadkin River Basin – CU# 03040101  
Surry County, North Carolina  
NCEEP Project # 94708  
Contract No. 6496

Dear Mr. Reid:

Wildlands Engineering, Inc. (Wildlands) has reviewed the Division of Mitigation Services (DMS) comments from the Draft Monitoring Year 4 report for the Hogan Creek Stream Mitigation Project. The following Wildlands responses to DMS's report comments are noted in italics lettering.

**DMS comment; Please update last sentence in Executive Summary. The adaptive management measures scheduled to repair Hogan Creek Reach 1 and Reach 2 will occur in January 2019.**

*Wildlands response; Text in the Executive Summary has been updated to indicate that site repairs are scheduled to occur in January 2019.*

**DMS comment; 1.2.2 Vegetation Areas of Concern: DMS has contracted with a provider for invasive species treatment beginning in Spring 2018. Treatments occurred in June 2018 and again in August 2018. Additional treatments will continue until closeout.**

*Wildlands response; Text in Section 1.2.2 has been added to indicate that invasive species treatment occurred in June and August 2018 and that additional treatments will continue until closeout.*

**DMS comment; 1.2.4 Stream Areas of Concern: The repair construction to Hogan Creek Reach 1 and Reach 2 will begin in January 2019.**

*Wildlands response; Text in Section 1.2.4 has been updated to indicate that site repairs are scheduled to occur in January 2019.*

**DMS comment; 1.3 Monitoring Year 3 Summary: Please update section to indicate that adaptive management measures will occur in January 2019 and invasive plant control will continue in 2019.**

*Wildlands response; Text in Section 1.3 has been updated to indicate that adaptive management measures will occur in January 2019 and invasive plant control will continue in 2019.*



**DMS comment; Table 2: Please update Invasive Species Treatment dates to Jun/Aug – 2018**

*Wildlands response; In Table 2, Invasive Species Treatment dates have been updated to Jun/Aug -2018.*

**DMS comment; Please include the attached invasive species treatment log in the appendix.**

*Wildlands response; Invasive species treatment logs have been included in Appendix A.*

**DMS comment; XS and Profiles: For ease of reading and comparing data, please turn off markers for all data except the current monitoring year.**

*Wildlands response; For XS and Profiles, all markers for data except the current monitoring year have been turned off.*

Enclosed please find three (3) hard copies and one (1) electronic copy on CD of the Final Monitoring Report. Please contact me at 704-332-7754 x110 if you have any questions.

Sincerely,

A handwritten signature in cursive script that reads "Kirsten Y. Gimbert".

Kirsten Y. Gimbert

Project Manager

[kgimbert@wildlandseng.com](mailto:kgimbert@wildlandseng.com)

## EXECUTIVE SUMMARY

The North Carolina Department of Environmental Quality (NCDEQ) Division of Mitigation Services (DMS) restored, enhanced, and preserved approximately 9,782 linear feet (LF) of stream channel at the Hogan Creek Stream Mitigation Site (Site) in Surry County, North Carolina. The restoration project was developed to fulfill stream mitigation requirements accepted by the DMS for the Upper Yadkin River Basin 8-digit Hydrologic Unit Code (HUC) 03040101. The Hogan Creek Stream Mitigation Project will net 4,994 stream mitigation credits through a combination of restoration, enhancement I and II, and preservation.

The Site is within a Targeted Local Watershed (TLW) identified in the Upper Yadkin River Basin Restoration Priority (RBRP) plan (NCDENR, 2009). The RBRP identified the Candiff Creek/Hogan Creek 14-digit HUC as a TLW due to water quality and habitat impacts from past and present agricultural practices. Agriculture is the primary land use in the watershed (41% agriculture land cover) and the RBRP identified non-forested buffers and livestock operations as major stressors to water quality. There are 26 permitted animal operations and 25% of the watershed has non-forested riparian buffers. The site assessment phase of the project identified other stressors as well, including bank erosion, sediment deposition, disconnection of the streams and floodplains, and exotic plant species. The project was identified as an opportunity to improve water quality and aquatic and terrestrial habitats within the TLW. In addition to being within an TLW, the upper Hogan Creek subwatershed has been identified as a priority area for stream restoration and agricultural BMPs as part of DMS's initial Ararat River Local Watershed Planning (LWP) effort (EcoEngineering, 2008).

The final design was completed in November of 2012. Construction activities and as-built surveys were completed in December of 2014. Planting of the Site took place in March of 2015. The baseline monitoring efforts began in May of 2015 and monitoring year 1 efforts began in October of 2015. The region experienced an unusually high amount of precipitation during fall/winter 2015. The storm event damaged several areas on Hogan Creek Reach 1 and Reach 2 that were repaired in December of 2015. The Monitoring Year (MY) 4 activities were completed in October of 2018.

The Hogan Creek Stream Mitigation Project is on track to meet monitoring success criteria for vegetation, geomorphology, and hydrology performance standards. The MY4 vegetation survey resulted in an average stem density of 452 planted stems per acre. The Site is meeting the final requirement of 260 stems per acre, with all plots (100%) individually meeting this requirement. The MY4 vegetation monitoring and visual assessment revealed significant reductions in invasive plant population along the left riparian area of UT2 and UT2B in response to treatment that took place Summer of 2018. Areas of invasive species persist along the riparian areas along Hogan Creek especially at the roadside of Miller Gap Road. Areas of stream bank erosion with no stabilizing woody vegetation appear to be trending toward less stable conditions in Hogan Creek Reach 1 and 2. The performance standard of two recorded bankfull events in separate monitoring years has been met for Hogan Creek and UT2. The adaptive management measures scheduled to repair Hogan Creek Reach 1 and Reach 2 will occur in January 2019.



**HOGAN CREEK STREAM MITIGATION PROJECT**  
Year 4 Monitoring Report

**TABLE OF CONTENTS**

<b>Section 1: PROJECT OVERVIEW .....</b>	<b>1-1</b>
1.1 Project Goals and Objectives .....	1-1
1.2 Monitoring Year 4 Data Assessment.....	1-2
1.2.1 Vegetation Assessment.....	1-2
1.2.2 Vegetation Areas of Concern and Management Activity .....	1-2
1.2.3 Stream Assessment.....	1-3
1.2.4 Stream Areas of Concern and Management Activity.....	1-3
1.2.5 Hydrology Assessment.....	1-4
1.3 Monitoring Year 4 Summary.....	1-4
<b>Section 2: METHODOLOGY.....</b>	<b>2-1</b>
<b>Section 3: REFERENCES .....</b>	<b>3-1</b>

**APPENDICES**

**Appendix A General Tables and Figures**

Figure 1	Project Vicinity Map
Figure 2	Project Component/Asset Map
Table 1	Project Components and Mitigation Credits
Table 2	Project Activity and Reporting History
Table 3	Project Contact Table
Table 4	Project Information and Attributes
Table 5	Monitoring Component Summary
	Invasive Treatment Logs

**Appendix B Visual Assessment Data**

Figure 3	Integrated Current Condition Plan View
Table 6a-d	Visual Stream Morphology Stability Assessment Table
Table 7	Vegetation Condition Assessment Table
	Stream Photographs
	Vegetation Photographs

**Appendix C Vegetation Plot Data**

Table 8	Vegetation Plot Criteria Attainment
Table 9	CVS Vegetation Plot Metadata
Table 10	Planted and Total Stem Counts (Species by Plot with Annual Means)

**Appendix D Morphological Summary Data and Plots**

Table 11a-c	Baseline Stream Data Summary
Table 12	Morphology and Hydraulic Summary (Dimensional Parameters – Cross-Section)
Table 13a-c	Monitoring Data - Stream Reach Data Summary
	Cross-Section Plots with Annual Overlays
	Longitudinal Profiles with Annual Overlays
	Pebble Count Plots with Annual Overlays

**Appendix E Hydrology Summary Data and Plots**

Table 14	Verification of Bankfull Events
	Monthly Rainfall Data



## Section 1: PROJECT OVERVIEW

---

The Site was implemented under a design-bid-build contract with DMS in Surry County, NC. The Site is located in the Yadkin River Basin; eight-digit Cataloging Unit (CU) 03040101 and the 14-digit HUC 03040101110060 (Figure 1). Located in the Piedmont physiographic province (NCGS 2004), the project watershed primarily includes agricultural land cover. The drainage area for the lower end of Hogan Creek is 1,514 acres. Hogan Creek is a main tributary to the Yadkin River in the Upper Yadkin River Basin (HUC 03040101). The site is located approximately 2 miles south of NC 268 on Miller Gap Road, which bisects the project site at the triple box culvert over Hogan Creek. A vicinity map is included in Appendix A as Figure 1.

The NCDEQ DMS restored, enhanced, and preserved approximately 9,782 LF of Hogan Creek and three previously unnamed tributaries (UTs), provide livestock fencing and alternative water sources to keep livestock out of the streams, remove invasive plant species across the project, establish native riparian buffer, and preserve relatively un-impacted forested streams. The restoration project was developed to fulfill stream mitigation requirements accepted by the DMS for the Upper Yadkin River Basin (HUC 03040101). Mitigation work within the Site included restoring and enhancing 4,109 LF and preserving 5,673 LF of stream. The Hogan Creek Mitigation Project will net 4,994 stream mitigation credits through a combination of restoration, enhancement I and II, and preservation. The final design was completed in November of 2012. Construction activities and as-built surveys were completed in December of 2014. Planting of the Site took place in March of 2015. The baseline monitoring efforts began in May of 2015 and monitoring year 1 efforts began in October of 2015. The region experienced an unusually high amount of precipitation during fall/winter 2015. The storm event damaged several areas on Hogan Creek Reach 1 and Reach 2 that were repaired in December of 2015. The monitoring year 4 activities were completed in October of 2018. More detailed information related to the project activity, history, and contacts can be found in Appendix A, Tables 1 and 2. Directions and a map of the Site are provided in Figure 1 and project components are illustrated for the Site in Figure 2. Please refer to the Project Component Map (Figure 2) for the stream features and to Table 1 for the project component and mitigation credit information for the Site. This report documents the results of the MY4 efforts.

### 1.1 Project Goals and Objectives

Prior to construction activities, non-forested buffers and livestock operations were identified as major stressors to water quality within the watershed. The site assessment phase of the project identified other stressors as well, including bank erosion, sediment deposition, disconnection of the streams and floodplains, and exotic plant species. The majority of the project area was utilized as a cattle operation for over fifty years. Cattle accessed Hogan Creek and the downstream reach of UT2 exacerbating bank erosion and allowing direct nutrient and fecal inputs to the streams. Deforested riparian buffers and levee construction along Hogan Creek and UTs also contributed to channel degradation. Table 11 in Appendix D present the pre-restoration conditions in detail.

This mitigation site is intended to provide numerous ecological benefits within the Yadkin River Basin. The project goals identified in the Mitigation Plan (Confluence, 2012) include:

- Improve water quality in Hogan Creek and the UTs through reductions in sediment and nutrient inputs from local sources;
- Create conditions for dynamic equilibrium of water and sediment movement between the supply reaches and project reaches;
- Promote floodwater attenuation and secondary functions associated with more frequent and extensive floodwater contact times;

- Improve in-stream habitat by increasing the diversity of bedform features;
- Enhance and protect native riparian vegetation communities; and
- Reduce fecal, nutrient, and sediment loads to project streams by promoting and implementing livestock best management practices.

The project objectives have been defined as follows:

- Restoration of the dimension, pattern, profile of 684 LF of Hogan Creek Reach 1, 962 LF of Hogan Creek Reach 2, 555 LF of UT2, and 292 LF of UT3;
- Restoration of the dimension and profile (Enhancement I) of 1,200 LF of Hogan Creek Reach 1.
- Limited channel work coupled with livestock exclusion and/or invasive species control (Enhancement II) on 66 LF of UT1 and 350 LF of UT2;
- Livestock exclusion fencing and alternative water source installations;
- Invasive plant species control measures across the entire project wherever necessary; and
- Preservation of approximately 5,673 LF relatively un-impacted forested streams in a permanent conservation easement.

## 1.2 Monitoring Year 4 Data Assessment

Annual monitoring was conducted from April to October of 2018 to assess the condition of the project. The stream restoration success criteria for the Site follows the approved performance standards presented in the Hogan Creek Stream Mitigation Project Final Mitigation Plan (Confluence, 2012).

### 1.2.1 Vegetation Assessment

A total of 6 vegetation monitoring plots were established during the baseline monitoring within the project easement areas using a standard 10 by 10 meter plot. Please refer to Figure 3 in Appendix B for the vegetation monitoring locations. The final vegetation success criterion is the survival of 260 planted stems per acre in the riparian corridor along restored and enhanced reaches at the end of year five of the monitoring period.

The MY4 vegetation survey was completed in August 2018. The data indicate an average stem density of 452 planted stems per acre which increased from MY3 because two stems were found that were missing in previous monitoring years. The Site is meeting the final requirement of 260 stems per acre, with all plots (100%) individually meeting this requirement. The planted stem mortality was approximately 1% of the MY3 stem count which was 438 stems per acre. There is an average of about 11 planted stems per plot. In vegetation plots 1, 2 and 4, a high density of volunteers, predominantly river birch (*Betula nigra*), tulip poplar (*Liriodendron tulipifera*), and sycamore (*Platanus occidentalis*) were observed. A majority of the planted stems (88.2%) scored a vigor of 3 or 4, indicating that they are likely to survive. Approximately 5.9% of the planted stems scored a vigor of 2, indicating fair plant health but with some damage present. Stems that scored a vigor of 1 are not likely to survive account for approximately 4.4% of planted stems. This lower vigor rating is due to damage from vine strangulation, suffocation from dense herbaceous cover, or other unknown factors. Please refer to Appendix B for vegetation plot photographs and Appendix C for vegetation data tables.

### 1.2.2 Vegetation Areas of Concern and Management Activity

Observations indicate that invasive plant populations continue to present areas of concern in MY4 with species including: kudzu (*Pueraria montana*), Chinese privet (*Ligustrum sinense*), Japanese honeysuckle (*Lonicera japonica*), multiflora rose (*Rosa multiflora*), and Lespedeza (*Sericea Lespedeza*). Invasive species treatment occurred in the summer of 2018 and significantly reduced areas of kudzu along the left floodplain of UT2 and UT2B preservation reaches. Additionally, the kudzu that was present along the right floodplain of lower Hogan Creek Reach 1 has been decreased. However other areas of invasive



species continue to persist throughout the site. Areas of encroaching kudzu are spreading into the easement along both sides of Miller Gap Road. Other invasive plant populations include smaller areas of Chinese privet and multiflora rose at the upper portion of Hogan Creek Reach 1 and past the wood line along the downstream portion of Hogan Creek Reach 2. Approximately 5% of the easement acreage continues to be affected by invasive species. DMS has contracted with a provider for invasive species treatment beginning in Spring 2018. Treatments occurred in June 2018 and again in August 2018. Additional treatments will continue until closeout. These vegetation areas of concern are shown in Figure 3 of Appendix B.

### **1.2.3 Stream Assessment**

Morphological surveys for MY4 were conducted in June and July 2018. The MY4 riffle pebble counts in Hogan Creek for cross-sections 1, 5, and 6 indicate similar or coarser sediment size distribution as compared to MY0. For the riffle pebble count at cross-section 3, the sediment size distribution has remained consistent with MY2-MY3 which shows a fining of riffle bed materials. This increase in fine sediment size percentage is indicative of the downcutting present around this cross-section that has caused movement of coarse sediment during large bankfull events. Refer to Appendix D for pebble count plots with annual overlays.

Cross-section data indicate modest changes between MY3 and MY4. Hogan Creek riffle cross-section 3 displayed a trend between MY0 and MY2 with a reduction in width-depth ratio and an increase in bankfull maximum depth. Between MY3 and MY4, cross-section 3 dimensions exhibited only modest changes indicating that the downcutting displayed in previous years has stabilized. Hogan Creek riffle cross-section 5 data shows an increase in bank height ratio due to the right bank erosion that has migrated downstream. Hogan Creek pool cross-sections indicate maintenance of pool maximum depths and stable function. Hogan Creek pool cross-section 4 data displays a reduction in cross-sectional area between MY0 and MY4 due to the expansion of the point bar inside the meander bend. Cross-section data from UT2 indicate some change in bankfull dimensions compared to the baseline. UT2 cross-section data indicate moderate increase in width-depth ratio at the two riffles and a modest decrease in cross-sectional area at the pool cross-section. Visual observations of UT2 indicate overall stability with some sediment deposition observed downstream of the bridge. Similarly, UT1 and UT3 appear stable and functioning as intended. Please refer to Appendix D for cross-section plots with annual overlays and Table 12 for morphology and hydraulic summary.

The surveyed longitudinal profile data for the project streams illustrates that bedform features are maintaining lateral and vertical stability for the majority of the surveyed reaches between MY3 and MY4. Consistent with the trend displayed in previous monitoring years, max pool depths increased in all reaches compared to baseline, particularly in Hogan Creek. Around station 17+00 on Hogan Creek Reach 1 downstream of the confluence with UT1, the pool has maintained depth due to scour from a log structure and is enhancing aquatic habitat. On Hogan Creek Reach 2 at station 31+50 downstream of the confluence with UT3, scour along the outer bend of the channel has maintained pool depth as well. The profiles of Hogan Creek and UT2 show modest change in pool spacing and riffle slope. Please refer to Appendix D for longitudinal profiles with annual overlays and Table 13a-c for stream reach data summaries.

### **1.2.4 Stream Areas of Concern and Management Activity**

Stream areas of concern included instances of bank erosion and sediment deposition on portions of Hogan Creek and UT2. Nine areas of bank erosion were observed in Hogan Creek Reach 1 and five were observed in Hogan Creek Reach 2. Twelve of these areas of bank erosion were noted in MY3 with two new areas noted in MY4. In Hogan Creek Reach 1, approximately 7% of both banks are unstable due to

erosion with no stabilizing woody vegetation. Downstream, similarly about 10% of both banks are unstable due to erosion on Hogan Creek Reach 2. Areas with no woody vegetation nearby appear to be trending toward less stable conditions. DMS has contracted with a provider to perform site evaluation, design and construction oversight for a repair on Hogan Creek. The repair construction to Hogan Creek Reach 1 and Reach 2 will begin in January 2019. These stream areas of concern are indicated on the current condition plan view Figure 3 and Table 6 in Appendix B.

### **1.2.5 Hydrology Assessment**

Bankfull events were documented for Hogan Creek and UT2 on April 19, 2018 based on the visual observation of wrack lines and crest gage measurements. Monthly rainfall data indicate higher than the 70<sup>th</sup> percentile rainfall amounts occurred during the months of April through May and July through August of 2018. Two bankfull flow events must be documented on restoration reaches within the five-year monitoring period and must occur in separate years. Therefore, the performance standard has been met in MY4 with at least four documented bankfull events for each reach. Refer to Appendix E for hydrologic data and graphs.

## **1.3 Monitoring Year 4 Summary**

The Hogan Creek Stream Mitigation Project is on track to meet monitoring success criteria for vegetation, geomorphology, and hydrology performance standards. The MY4 vegetation survey resulted in an average stem density of 452 planted stems per acre. The Site is meeting the final requirement of 260 stems per acre, with all plots (100%) individually meeting this requirement. The MY4 vegetation monitoring and visual assessment revealed significant reductions in invasive plant population along the left riparian area of UT2 and UT2B in response to treatment. Areas of invasive species persist along the riparian areas along Hogan Creek especially at the roadside of Miller Gap Road. Areas of stream bank erosion with no stabilizing woody vegetation appear to be trending toward less stable conditions in Hogan Creek Reach 1 and 2. However, the adaptive management measures to repair Hogan Creek Reach 1 and 2 will occur in January 2019 and invasive plant control will continue in 2019. The performance standard of two recorded bankfull events in separate monitoring years has been met for Hogan Creek and UT2.

Summary information and data related to the performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these annual monitoring reports can be found in the Mitigation Plan documents available on DMS's website. All raw data supporting the tables and figures in the appendices are available from DMS upon request.

## Section 2: METHODOLOGY

---

The stream monitoring methodologies utilized in 2018 are based on standard guidance and procedures documents (Rosgen 1996 and USACE 2003). Geomorphic data were collected following the standards outlined in *The Stream Channel Reference Site: An Illustrated Guide to Field Techniques* (Harrelson et al., 1994) and in *Stream Restoration: A Natural Channel Design Handbook* (Doll et al., 2003). All Integrated Current Condition Mapping was recorded using a Trimble handheld GPS with sub-meter accuracy and processed using Pathfinder and ArcGIS. Planted woody vegetation is being monitored in accordance with the guidelines and procedures developed by the Carolina Vegetation Survey-EEP Level 2 Protocol (Lee et al., 2008). Crest gages were installed in surveyed riffle cross-sections and monitored quarter




## Section 3: REFERENCES

---

- Confluence Engineering, PC. 2012. Hogan Creek Stream Mitigation Plan. NCEEP, Raleigh, NC.
- Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E. 2003. Stream Restoration A Natural Channel Design Handbook.
- EcoEngineering. 2008. Technical Memorandum Task 2, Upper Yadkin Basin Local Watershed Plan.
- Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.
- Lee, Michael T., Peet, Robert K., Steven D., Wentworth, Thomas R. 2008. CVS-EEP Protocol for Recording Vegetation Version 4.2. Retrieved from: <http://cvs.bio.unc.edu/protocol/cvs-EEP-protocol-v4.2-lev1-2.pdf>
- North Carolina Climate Retrieval and Observations Network of the Southeast Database (NCCRONOS). 2017. State Climate Office of North Carolina. Version 2.7.2. NC-SR-2-Dobson 2.3 SE. Station ID Dobson 2.3 SE. Accessed November 2017.
- NCDENR. 2009. Upper Yadkin River Basin Restoration Priorities. Retrieved from <https://deq.nc.gov/about/divisions/mitigation-services/dms-planning/watershed-planning-documents/yadkin-river-basin>
- North Carolina Geological Survey (NCGS). 2004. Physiography of North Carolina. Map compiled by the Division of Land Resources. Raleigh.
- Rosgen, D.L. 1996. Applied River Morphology. Pagosa Springs, CO: Wildland Hydrology Books.
- United States Army Corps of Engineers (USACE), 2003. Stream Mitigation Guidelines. USACE, NCDENR-DWQ, USEPA, NCWRC.

## **APPENDIX A. General Tables and Figures**



Project Location  
 Hydrologic Unit Code (14)

The subject project site is an environmental restoration site of the North Carolina Department of Environmental Quality (DEQ) Division of Mitigation Services (DMS) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Accessing the site may require traversing areas near or along the easement boundary and therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, oversight, and stewardship of the restoration site is permitted within the terms and timeframes of their defined roles. Any intended site visitation or activity by any person outside of these previously sanctioned roles and activities requires prior coordination with DMS.

Directions: The Hogan Creek project site is located southeast of Level Cross in Surry County, North Carolina. The site is accessed from I-77 north out of Statesville. Turn east off I-77 at exit 85 (NC 268 Bypass) and travel approximately 3 miles to the intersection with NC 268. Turn east and travel approximately 12 miles to a south turn onto Miller Gap Road (SR2088). The site is located approximately 2 miles south of NC 268 on Miller Gap Road, which bisects the project site at the bridge over Hogan Creek. The project site is bordered to the north by Trajan Trail, to the south by Anderson Road, and to the west by Siloam Road. Latitude and longitude for the site are 36.321609 N and 80.602389 W, respectively.



Figure 1 Project Vicinity Map  
 Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018




Figure 2 Project Component/Asset Map  
 Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018



**Table 1. Project Components and Mitigation Credits**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

Mitigation Credit Summaries <sup>1</sup>								
	Stream	Riparian Wetland	Non-Riparian Wetland	Buffer	Nitrogen Nutrient Offset	Phosphorous Nutrient Offset		
Overall Credit	4,994.000	N/A	N/A	N/A	N/A	N/A		
Project Components <sup>1</sup>								
Project Component or Reach ID	Stationing	Pre-project Footage or Acreage	Restoration Footage or Acreage	Restoration Level	Restoration or Rest Equiv.	Mitigation Ratio	Mitigation Credits	Notes
Hogan Reach 1	10+00 - 22+00	1,331	1,200	P2	EI	1:1	1,200.000	-
Hogan Reach 1	22+00 - 28+84	797	684	P2	R	1:1	684.000	Crossing was removed from total
Hogan Reach 2	29+35 - 38+97	876	962	P2	R	1:1	962.000	-
UT1,1A, 1B	Upstream of 10+00	1,485	1,485	Preservation	P	5:1	297.000	-
UT1	10+00 - 10+66	66	66	P3	EII	2.5:1	26.400	-
UT2, 2A, 2B,2C	Upstream of 6+50	3,225	3,225	Preservation	P	5:1	645.000	-
UT2	6+50 - 10+00	370	350	P3	EII	2.5:1	140.000	-
UT2	10+00 - 15+55	633	555	P2	R	1:1	555.000	Crossing was removed from total
UT3	Upstream of 9+40	963	963	Preservation	P	5:1	192.600	-
UT3	9+40 - 12+32	260	292	P2	R	1:1	292.000	-
Length and Area Summations <sup>1</sup>								
Restoration Level	Stream (Linear Feet)	Riparian Wetland (acres)		Non-riparian Wetland (acres)	Buffer (Square feet)		Upland (acres)	
		Riverine	Non-Riverine					
		-						
Restoration	2,493	-	-	-	-	-	-	-
Enhancement		-	-	-	-	-	-	-
Enhancement I	1,200							
Enhancement II	416							
Creation		-	-	-			-	-
Preservation	5,673	-	-	-			-	-
High Quality		-	-	-			-	-
Preservation		-	-	-			-	-

N/A - Not Applicable

<sup>1</sup> Project components and mitigation credits reverted back to Mitigation Plan asset totals as requested by IRT.



**Table 2. Project Activity and Reporting History**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

**Monitoring Year 4 - 2018**

Activity or Deliverable		Data Collection Complete	Completion or Delivery
Mitigation Plan		October-2011	February-2012
Final Design – Construction Plans		October-2011	November-2012
Construction		N/A	December-2014
Temporary S&E Mix Applied		N/A	December-2014
Permanent Seed Mix Applied		N/A	December-2014
Containerized, bare root and B&B plantings for reach/segments		N/A	March-2015
Baseline Monitoring Document (Year 0)	Vegetation Survey	May-2015	August-2015
	Stream Survey	June-2015	
Stream Repair/Maintenance		N/A	December-2015
Year 1 Monitoring	Vegetation Survey	October-2015	January-2016
	Stream Survey	December-2015	
Invasive Species Treatment		May-2016	May-2016
Supplemental Planting		N/A	January-2016
Invasive Species Treatment		September-2016	September-2016
Year 2 Monitoring	Vegetation Survey	October-2016	November-2016
	Stream Survey	June-2016	
Year 3 Monitoring	Vegetation Survey	August-2017	December-2017
	Stream Survey	July-2017	
Invasive Species Treatment		N/A	June/August -2018
Year 4 Monitoring	Vegetation Survey	August-2018	November-2018
	Stream Survey	June-2018	
Year 5 Monitoring	Vegetation Survey	2019	November-2019
	Stream Survey	2019	

N/A - Not Applicable

**Table 3. Project Contacts Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

**Monitoring Year 4 - 2018**

<b>Designer</b>	Confluence Engineering, PC 16 Broad Street Asheville, NC 28801
Primary Project Design POC	Andrew Bick 828-606-0306
<b>Construction Contractor</b>	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Construction Contractor POC	Wayne Taylor 336-341-6489
<b>Survey Contractor</b>	Turner Land Surveying, PLLC PO Box 41023 Raleigh, NC 27629
Survey Contractor POC	David Turner 919-623-5095
<b>Planting Contractor</b>	Keller Environmental, LLC 7921 Haymarket Lane Raleigh, NC 27615
Planting Contractor POC	Jay Keller 919-749-8259
<b>Seeding Contractor</b>	Carolina Environmental Contracting, Inc. 150 Pine Ridge Road Mount Airy, NC 27030
Seeding Contractor POC	Wayne Taylor 336-341-6489
<b>Seed Mix Sources</b>	Green Resources 336-855-6363
<b>Nursery Stock Suppliers</b>	Foggy Mountain Nursery 336-384-5323
<b>Monitoring Performers</b>	Wildlands Engineering, Inc. 1430 South Mint Street, Ste 104 Charlotte, NC 28205 704.332.7754
Stream Monitoring POC	Kirsten Gimbert 704-332-7754, ext 110
Vegetation Monitoring POC	Kirsten Gimbert 704-332-7754, ext 110

**Table 4. Project Baseline Information and Attributes**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

Project Information					
Project Name	Hogan Creek Stream Mitigation Project				
County	Surry				
Project Area (acres)	36				
Project Coordinates (latitude and longitude)	36.321609 N, 80.602389 W				
Project Watershed Summary Information					
Physiographic Province	Piedmont				
River Basin	Yadkin				
USGS Hydrologic Unit 8-digit	03040101				
USGS Hydrologic Unit 14-digit	03040101110060				
DWR Sub-basin	Pee Dee River Subbasin 03-07-02				
Project Drainage Area (acres)	1,514 ac (2.37 mi <sup>2</sup> )				
Project Drainage Area Percentage of Impervious Area	0.40%				
CGIA Land Use Classification	Managed Herbaceous Cover, Broadleaf Deciduous Forest Land				
Reach Summary Information					
Parameters	Hogan Creek Reach 1	Hogan Creek Reach 2	Main Stem UT1	Main Stem UT2	UT3
Length of Reach Post Construction (LF)	1,961	992	1,442	2,869	1,227
Valley classification (Rosgen)	VIII	VIII	VI	VI	VI
Drainage area (acres)	1,479	1,514	60	81	18
NCDWQ stream identification score	40	37	31	31.5	32.5
NCDWQ Water Quality Classification	C	C	C	C	C
Morphological Description (Rosgen stream type)	C4	C4	E4b	E4b	G4
Evolutionary trend	C-F	C-F	Eb-G	Eb-G	Eb-G
Underlying mapped soils	CsA	CsA	CsA, FsE	FsE	FsE
Drainage class	well drained	well drained	well drained	well drained	well drained
Soil Hydric status	not hydric	not hydric	not hydric	not hydric	not hydric
Slope	0.007	0.005	0.031	0.021	0.030
FEMA classification	AE	AE	Not in SFHA	Not in SFHA	Not in SFHA
Native vegetation community	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest	Felsic Mesic Forest
Percent composition of exotic invasive vegetation	0	0	0	0	0
Wetland Summary Information					
Parameters	Wetland 1	Wetland 2	Wetland 3	Wetland 4	
Size of Wetland (acres)	0.09	0.02	0.13	0.10	
Wetland Type	riparian non-riverine	riparian non-riverine	riparian non-riverine	riparian non-riverine	
Mapped Soil Series	CsA	CsA and FsE	CsA and FsE	CsA and FsE	
Drainage class	well drained	well drained	well drained	well drained	
Soil Hydric Status	not hydric	not hydric	not hydric	not hydric	
Source of Hydrology	Creek (oxbow)	Toe seep	Toe seep	Impoundment	
Hydrologic Impairment	none	none	none	none	
Native vegetation community	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Dist. Small Stream/ Narrow FP Forest	Herbaceous	
Percent composition of exotic invasive vegetation	0	0	0	0	
Regulatory Considerations					
Regulation	Applicable?	Resolved?	Supporting Documentation		
Waters of the United States – Section 404	Y	Y	USACE Action ID # SAW-2011-02268		
Waters of the United States – Section 401	Y	Y	NCDWR # 20120182		
Endangered Species Act	Y	Y	CE Approved 9/30/11		
Historic Preservation Act	N	N/A	-		
Coastal Zone Management Act (CZMA)/ Coastal Area Management Act (CAMA)	N	N/A	-		
FEMA Floodplain Compliance	Y	Y	LOMR Submitted 5/2015		
Essential Fisheries Habitat	N	N/A	-		

N/A Not-applicable

**Table 5. Monitoring Component Summary**

Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
**Monitoring Year 4 - 2018**

Parameter	Monitoring Feature	Quantity Length By Reach (ft)					Frequency
		Hogan Creek Reach 1	Hogan Creek Reach 2	UT1	UT2	UT3	
Dimension	Riffle XS	2	2		2		Annual
	Pool XS	1	1		1		Annual
Pattern/Profile	Longitudinal Profile	1500	1000		675		Annual
Substrate	100 Pebble Count	2	2				Annual
Hydrology	Crest Gage		1		1		Semi-Annual
Vegetation	Vegetation Plots	3	2		1		Annual
Visual Assessment	Project Site	Y	Y	Y	Y	Y	Semi-Annual
Reference Photos	Permanent Photo Points	18	6	3	10	4	Annual

## **Invasive Treatment Logs**



Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 6-12-18

Client	Site	Start Time	End Time
NC	Hogan	8	4

Crew Leader	Hours
Peoples	8
Crew Members	Hours
Bernal	8
Cooper	8

PRIMARY REMOVAL METHOD hours per application method)	( Separate # OF HOURS
CUT and PAINT	24
FOLIAR SPRAY APPLICATION BP/TRACTOR w/tank/ATV w/tank	
HACK and SQUIRT	
HAND PULL	
CUT and CHIP	
Other	

WEATHER CONDITIONS			
Clear	P/C	Cloudy	Rain
Start	✓		
End		✓	

WIND CONDITIONS			
CALM	1-5MPH	6-10MPH	11-15MPH GUSTING
Start	✓		
End			

AMBIENT TEMPERATURE	
START	END
75	65

SITE CONDITIONS INFESTATION AND TOPOGRAPHY				
LIGHT	1	2	3	4
FLAT	1	2	3	4
			(3)	
				5 DENSE
				5 STEEP

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS

Late afternoon/evening rain

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	Glyphosate	25%	48 oz	96 oz
SURFACTANT	—			
DYE	✓			
HERBICIDE				
SURFACTANT				
DYE				
HERBICIDE				
SURFACTANT				
DYE				

SPECIES TREATED (X species)	
Autum Olive	<i>Eleagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera spp.</i>
Butterfly Bush	<i>Buddleja davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium spp.</i>
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>

SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spirea	<i>Spiraea japonica</i>
Jap. Stilt Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cureata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bitterweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca spp.</i>

SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcelian Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Eleagnus angustifolia</i>
Smart weed	<i>Polygonum spp.</i>
Tamarisk	<i>Tamarix spp.</i>
Tree of Heaven	<i>Ailanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum spp.</i>
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix spp.</i>
Wineberry	<i>Rubus phoenicolasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria spp.</i>
	<i>Privet Ligustrum</i>



Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 6-13-18

Client	Site	Start Time	End Time
NC	Hogan	7	4

Crew Leader	Hours
Peoples	9
Crew Members	Hours
Bernal	9
Cooper	9

PRIMARY REMOVAL METHOD	hours per application method)	# OF HOURS
CUT and PAINT		27
FOLIAR SPRAY APPLICATION BP/TRACTOR w/tank/ATV w/tank		
HACK and SQUIRT		
HAND PULL		
CUT and CHIP		
Other		

WEATHER CONDITIONS			
Clear	P/C	Cloudy	Rain
	✓		
Start			
End			

WIND CONDITIONS			
CALM	1-5MPH	6-10MPH	11-15MPH
✓			
Start			
End			

AMBIENT TEMPERATURE	
START	80
END	69

SITE CONDITIONS INFESTATION AND TOPOGRAPHY				
LIGHT	1	2	3	4
FLAT	1	2	3	4

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS
evening rain

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	Glyphosate	25%	48 oz	96 oz
SURFACTANT	✓			
DYE	✓			
HERBICIDE				
SURFACTANT				
DYE				
HERBICIDE				
SURFACTANT				
DYE				

SPECIES TREATED (X species)	
Autumn Olive	<i>Elaeagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera</i> spp.
Butterfly Bush	<i>Buddleia davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium</i> spp.
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>

SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spiraea	<i>Spiraea japonica</i>
Jap. Stilt Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cureata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bittersweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca</i> spp.

SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcelain Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Elaeagnus angustifolia</i>
Smart weed	<i>Polygonum</i> spp.
Tamarisk	<i>Tamarix</i> spp.
Tree of Heaven	<i>Ailanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum</i> spp.
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix</i> spp.
Wineberry	<i>Rubus phoenicolasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria</i> spp.
	Prunet Ligustrum spp





Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 6-14-18

Client	NC	Site	Hogan
Start Time	7	End Time	4

Crew Leader	Hours
Peoples	9
Crew Members	Hours
Bernal	9
Cooper	9

PRIMARY REMOVAL METHOD	hours per application method)	( Separate
METHOD		# OF HOURS
CUT and PAINT		
FOLIAR SPRAY APPLICATION		
BP/TRACTOR w/tank/ATV w/tank		27
HACK and SQUIRT		
HAND PULL		
CUT and CHIP		
Other		

WEATHER CONDITIONS				
Clear	P/C	Cloudy	Foggy	Rain
Start	✓			
End				

WIND CONDITIONS				
CALM	1-5MPH	6-10MPH	11-15MPH	GUSTING
Start	✓			
End				

AMBIENT TEMPERATURE	
START	END
	70-90

SITE CONDITIONS INFESTATION AND TOPOGRAPHY				
LIGHT	1	2	3	4
			3	4
FLAT	1	2	3	4
			3	4

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	Triclopyr	1%	4.5 oz	36 gal/ha
SURFACTANT	Libercate	0.2	9 oz	↓
DYE	✓			
HERBICIDE				
SURFACTANT				
DYE				
HERBICIDE				
SURFACTANT				
DYE				

SPECIES TREATED (X species)	
Autum Olive	<i>Eleagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera spp.</i>
Butterfly Bush	<i>Buddleja davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium spp.</i>
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>

SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spiraea	<i>Spiraea japonica</i>
Jap. Silk Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cuneata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bittersweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca spp.</i>

SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcelian Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Eleagnus angustifolia</i>
Smart weed	<i>Polygonum spp.</i>
Tamarisk	<i>Tamarix spp.</i>
Tree of Heaven	<i>Allanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum spp.</i>
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix spp.</i>
Wineberry	<i>Rubus phoenicalasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria spp.</i>
✓	Privet



Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 6-15-18

Client	Site	Start Time	End Time
NC	Hogan	7	3

Crew Leader	Hours
Peoples	8
Crew Members	Hours
Bernal	8
Cooper	8

PRIMARY REMOVAL METHOD hours per application method)	( Separate	
	METHOD	# OF HOURS
CUT and PAINT		
FOLIAR SPRAY APPLICATION BP/TRACTOR w/tank/ATV w/tank		24
HACK and SQUIRT		
HAND PULL		
CUT and CHIP		
Other		

WEATHER CONDITIONS				
Clear	P/C	Cloudy	Foggy	Rain
✓				
✓				

AMBIENT TEMPERATURE	
START	END
65	85

WIND CONDITIONS				
CALM	1-5MPH	6-10MPH	11-15MPH	GUSTING
✓				

SITE CONDITIONS INFESTATION AND TOPOGRAPHY				
LIGHT	1	2	3	4
			3	4
FLAT	1	2	3	4
				4

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	Triclopyr	1%	30	24 gallon
SURFACTANT	Liberate	0.02	6	
DYE	✓			
HERBICIDE				
SURFACTANT				
DYE				
HERBICIDE				
SURFACTANT				
DYE				

SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcelain Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Eleagnus angustifolia</i>
Smart weed	<i>Polygonum spp.</i>
Tamarisk	<i>Tamarix spp.</i>
Tree of Heaven	<i>Allanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum spp.</i>
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix spp.</i>
Wineberry	<i>Rubus phoenicolasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria spp.</i>
✓	Privet

SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spiraea	<i>Spiraea japonica</i>
Jap. Stilt Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cuneata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bittersweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca spp.</i>

SPECIES TREATED (X species)	
Autum Olive	<i>Eleagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera spp.</i>
Butterfly Bush	<i>Buddleja davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium spp.</i>
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>



Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 6-16-18

Client	Site	Start Time	End Time
NC	Hogan	7	3

Crew Leader	Hours
Peoples	8
Crew Members	Hours
Cooper	8
Bernal	8

PRIMARY REMOVAL METHOD	hours per application method)	( Separate
METHOD		# OF HOURS
CUT and PAINT		
FOLIAR SPRAY APPLICATION BP/TRACTOR w/tank/ATV w/tank		24
HACK and SQUIRT		
HAND PULL		
CUT and CHIP		
Other		

WEATHER CONDITIONS					
	Clear	P/C	Cloudy	Foggy	Rain
Start	/				
End					

WIND CONDITIONS					
	CALM	1-5MPH	6-10MPH	11-15MPH	GUSTING
Start	/				
End					

AMBIENT TEMPERATURE	
START	65
END	86

SITE CONDITIONS INFESTATION AND TOPOGRAPHY					
LIGHT	1	2	3	4	5 DENSE
FLAT	1	2	3	4	5 STEEP

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	triclopyr	1%	3.5oz	28 gallon
SURFACTANT	Liberate	<del>0.2%</del> 0.2%	7oz	↓
DYE	✓			
HERBICIDE	Streamline	.2%	3oz	14 gallon
SURFACTANT	Tactic	.2%	3oz	↓
DYE	✓			
HERBICIDE				
SURFACTANT				
DYE				

SPECIES TREATED (X species)	
Autumn Olive	<i>Eleagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera</i> spp.
Butterfly Bush	<i>Buddleja davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium</i> spp.
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>

SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spiraea	<i>Spiraea japonica</i>
Jap. Stilt Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cureata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bittersweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca</i> spp.

SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcelain Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Eleagnus angustifolia</i>
Smart weed	<i>Polygonum</i> spp.
Tamarisk	<i>Tamarix</i> spp.
Tree of Heaven	<i>Ailanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum</i> spp.
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix</i> spp.
Wineberry	<i>Rubus phoenicolasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria</i> spp.
✓	Privet <i>Ligustrum</i> spp.



Habitat Assessment and Restoration Professionals  
Invasive Species Management Division

Date: 8-13-18

Client	Site	Start Time	End Time
	Hogan	8	4

Crew Leader	Hours
Peoples	8
Crew Members	Hours
Bernal	8

PRIMARY REMOVAL METHOD hours per application method)	# OF HOURS	( Separate
CUT and PAINT		
FOLIAR SPRAY APPLICATION BP/TRACTOR w/tank/ATV w/tank	16	
HACK and SQUIRT		
HAND PULL		
CUT and CHIP		
Other		

WEATHER CONDITIONS				
Clear	P/C	Cloudy	Foggy	Rain
✓				
End				

WIND CONDITIONS				
CALM	1-5MPH	6-10MPH	11-15MPH	GUSTING
✓				
End				

AMBIENT TEMPERATURE	
START	70
END	89

SITE CONDITIONS INFESTATION AND TOPOGRAPHY				
LIGHT	1	2	3	5 DENSE
FLAT	1	2	3	5 STEEP

AREA COMPLETED/COMMENTS/RECOMMENDATIONS FOR FOLLOWUP TREATMENT/SPECIAL NOTES OF CONDITIONS

	CHEMICAL	RATE OF APPLICATION	TOTAL CONCENTRATION	TOTAL SOLUTION
HERBICIDE	glyphosate	2% / 2%	40oz / 8oz	16 gallons
SURFACTANT	Liberate	1.0%	4oz	
DYE	blue			
HERBICIDE				
SURFACTANT				
DYE				
HERBICIDE				
SURFACTANT				
DYE				


SPECIES TREATED (X species)	
Phragmites	<i>Phragmites australis</i>
Porcellan Berry	<i>Ampelopsis brev</i>
Purple loosestrife	<i>Lythrum salicaria</i>
Russian Olive	<i>Eleagnus angustifolia</i>
Smart weed	<i>Polygonum spp.</i>
Tamarisk	<i>Tamarix spp.</i>
Tree of Heaven	<i>Ailanthus altissima</i>
Tropical Soda App.	<i>Solanum viarum</i>
Viburnum	<i>Virburnum spp.</i>
White Mulberry	<i>Morus alba</i>
White Poplar	<i>Populus alba</i>
Willows	<i>Salix spp.</i>
Wineberry	<i>Rubus phoenicolasius</i>
Winter Creeper	<i>Euonymus fortunei</i>
Wisteria	<i>Wisteria spp.</i>


SPECIES TREATED (X species)	
Ground Ivy	<i>Glechoma hederacea</i>
Japanese Barberry	<i>Berberis thunbergii</i>
Jap. Honeysuckle	<i>Lonicera japonica</i>
Jap. Hop	<i>Humulus japonicus</i>
Jap. Knot weed	<i>Polygonum cuspidatum</i>
Jap. Spiraea	<i>Spiraea japonica</i>
Jap. Stilt Grass	<i>Microstegium vimineum</i>
Johnson Grass	<i>Sorghum halepense</i>
Kudzu	<i>Pueraria montana</i>
Lespedeza	<i>Lespedeza cureata</i>
Mile-A-Minute Vine	<i>Poly. perfoliatum</i>
Mimosa	<i>Albizia julibrissin</i>
Multiflora Rose	<i>Rosa multiflora</i>
Nandina	<i>Nandia domestica</i>
Orient. bittersweet	<i>Celastrus orbiculatus</i>
Paper Mulberry	<i>Broussonetia papyrifera</i>
Periwinkle	<i>Vinca spp.</i>

SPECIES TREATED (X species)	
Autum Olive	<i>Eleagnus umbellata</i>
Burdock	<i>Arctium minus</i>
Burning Bush	<i>Euonymus alata</i>
Bush Honeysuckle	<i>Lonicera spp.</i>
Butterfly Bush	<i>Buddleja davidii</i>
Callery Pear	<i>Pyrus calleryana</i>
China berry tree	<i>Melia azedarach</i>
Chinese tallow tree	<i>Triadica sebifera</i>
Chinese yam	<i>Dioscorea oppositifolia</i>
Clematis	<i>Clematis ternifolia</i>
Climbing ferns	<i>Lygodium spp.</i>
Cogon grass	<i>Imperata cylindrica</i>
Clown vetch	<i>Securigera varia</i>
English Ivy	<i>Hedera helix</i>
Five leaf akebia	<i>Akebia quinata</i>
Garlic mustard	<i>Alliaria petiolata</i>
Golden bamboo	<i>Phyllostachys aurea</i>



## **APPENDIX B. Visual Assessment Data**









Figure 3.2 Integrated Current Condition Plan View Map (Sheet 2 of 3)  
 Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018  
 Surry County, NC



2014 Aerial Imagery



0 125 250 Feet



Figure 3.3 Integrated Current Condition Plan View Map (Sheet 3 of 3)  
 Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018  
 Surry County, NC

**Table 6a. Visual Stream Morphology Stability Assessment Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

**Hogan Creek Reach 1 (Assessed Length : 1,961 feet)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			8	190	90%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	14	14		100%				
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	13	13		100%				
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	13	13		100%				
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13		100%				
2. Thalweg centering at downstream of meander (Glide)		13	13	100%						
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			9	365	91%	4	95	93%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	N/A
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	N/A
<b>Totals</b>					9	365	91%	4	95	93%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	15	15			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	5	5			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	12	12			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	13	15			87%			
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	13	15			87%			

**Table 6b. Visual Stream Morphology Stability Assessment Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

**Hogan Creek Reach 2 (Assessed Length : 992 feet)**

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			2	30	97%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	4	6		67%					
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	4	5		80%					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	5		80%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	4	5		80%					
		2. Thalweg centering at downstream of meander (Glide)	4	5		80%					
					<b>Totals</b>	5	200	90%	0	0	N/A
2. Bank	1. <u>Scoured/Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			5	200	90%	0	0	N/A	
	2. <u>Undercut</u>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	N/A	
	3. <u>Mass Wasting</u>	Bank slumping, calving, or collapse			0	0	100%	0	0	N/A	
					<b>Totals</b>	5	200	90%	0	0	N/A
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	5	6			83%				
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%				
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	4	5			80%				
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	5	6			83%				
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	5	6			83%				

**Table 6c. Visual Stream Morphology Stability Assessment Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

UT2 (Assessed Length : 930 feet)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			1	40	96%			
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%			
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	12	14			86%			
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	13	13			100%			
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	13	13			100%			
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	13	13			100%			
		2. Thalweg centering at downstream of meander (Glide)	13	13			100%			
<b>Totals</b>					0	0	100%	0	0	100%
2. Bank	1. <u>Scoured/Eroding</u>	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%
	2. <u>Undercut</u>	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%
	3. <u>Mass Wasting</u>	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
<b>Totals</b>					0	0	100%	0	0	100%
3. Engineered Structures	1. <u>Overall Integrity</u>	Structures physically intact with no dislodged boulders or logs.	6	6			100%			
	2. <u>Grade Control</u>	Grade control structures exhibiting maintenance of grade across the sill.	2	2			100%			
	2a. <u>Piping</u>	Structures lacking any substantial flow underneath sills or arms.	4	4			100%			
	3. <u>Bank Protection</u>	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	6	6			100%			
	4. <u>Habitat</u>	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	6	6			100%			



**Table 6d. Visual Stream Morphology Stability Assessment Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

UT3 (Assessed Length : 275 feet)

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjusted % for Stabilizing Woody Vegetation	
1. Bed	1. Vertical Stability (Riffle and Run units)	1. <u>Aggradation</u> - Bar formation/growth sufficient to significantly deflect flow laterally (not to include point bars)			0	0	100%				
		2. <u>Degradation</u> - Evidence of downcutting			0	0	100%				
	2. Riffle Condition	1. <u>Texture/Substrate</u> - Riffle maintains coarser substrate	4	4		100%					
	3. Meander Pool Condition	1. <u>Depth</u> Sufficient (Max Pool Depth : Mean Bankfull Depth $\geq$ 1.6)	4	4		100%					
		2. <u>Length</u> appropriate (>30% of centerline distance between tail of upstream riffle and head of downstream riffle)	4	4		100%					
	4. Thalweg Position	1. Thalweg centering at upstream of meander bend (Run)	4	4		100%					
		2. Thalweg centering at downstream of meander (Glide)	4	4		100%					
					<b>Totals</b>	0	0	100%	0	0	100%
2. Bank	1. Scoured/Eroding	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			0	0	100%	0	0	100%	
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does <u>NOT</u> include undercuts that are modest, appear sustainable and are providing habitat.			0	0	100%	0	0	100%	
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%	
					<b>Totals</b>	0	0	100%	0	0	100%
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	1	1			100%				
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill.	1	1			100%				
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	1	1			100%				
	3. Bank Protection	Bank erosion within the structures extent of influence does <u>not</u> exceed 15%. (See guidance for this table in EEP monitoring guidance document)	1	1			100%				
	4. Habitat	Pool forming structures maintaining ~ Max Pool Depth : Mean Bankfull Depth ratio $\geq$ 1.6 Rootwads/logs providing some cover at base-flow.	1	1			100%				

**Table 7. Visual Stream Morphology Stability Assessment Table**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

**Planted Acreage 6.7**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Planted Acreage
1. Bare Areas	Very limited cover of both woody and herbaceous material.	0.1 acres	Cross Hatch Yellow	2	0.01	0.1%
2. Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1 acres	N/A	0	0.00	0.0%
<b>Total</b>				2	0.01	0.1%
3. Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.	0.25 acres	N/A	0	0.00	0.0%
<b>Cumulative Total</b>				0	0.01	0.1%

**Easement Acreage 36**

Vegetation Category	Definitions	Mapping Threshold	CCPV Depiction	Number of Polygons	Combined Acreage	% of Easement Acreage
4. Invasive Areas of Concern	Areas or points (if too small to render as polygons at map scale).	1000 SF	Cross Hatch Green	24	1.84	5.1%
5. Easement Encroachment Areas	Areas or points (if too small to render as polygons at map scale).	none	N/A	0	0.00	0.0%

## **Stream Photographs**



**PP1** – Main Stem UT2, looking downstream (6/06/2018)



**PP1A** – Main Stem UT2, looking upstream (6/06/2018)



**PP1B** – Main Stem UT2, looking downstream (6/06/2018)



**PP1C** – Main Stem UT2, looking upstream (6/06/2018)



**PP1D** – Main Stem UT2, looking upstream (6/06/2018)



**PP2** – Main Stem UT2, looking downstream (6/06/2018)



**PP3** – Main Stem UT2, looking upstream (6/06/2018)



**PP4** – Main Stem UT2, looking upstream (6/06/2018)



**PP5** – Main Stem UT2, looking downstream (6/06/2018)



**PP6** – Main Stem UT2, looking downstream (6/06/2018)



**PP7** – Main Stem UT2, looking downstream (6/06/2018)



**PP8** – Reach 1 Hogan Creek, looking upstream (6/06/2018)



**PP9** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP10** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP11** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP12** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP13** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP14** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP15** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP16** – Main Stem UT1, looking downstream (6/06/2018)



**PP16A** – Main Stem UT1, looking upstream (6/06/2018)



**PP16B** – Main Stem UT1, looking downstream (6/06/2018)



**PP17** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP18** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP19** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP20** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP21** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP22** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP23** – Reach 1 Hogan Creek, looking downstream (6/06/2018)



**PP24** – Reach 1 Hogan Creek, looking downstream (6/06/2018)





**PP25** – Reach 1 Hogan Creek, looking upstream (6/06/2018)



**PP26** – Reach 2 Hogan Creek, looking downstream (6/06/2018)



**PP27** – Reach 2 Hogan Creek, looking downstream (6/06/2018)



**PP28** – UT3, looking upstream (6/06/2018)



**PP28A** – UT3, looking upstream (6/06/2018)



**PP28B** – UT3, looking downstream (6/06/2018)



**PP28C** – UT3, looking upstream (6/06/2018)



**PP29** – Reach 2 Hogan Creek, looking downstream (6/06/2018)



**PP30** – Reach 2 Hogan Creek, looking downstream (6/06/2018)



**PP31** – Reach 2 Hogan Creek, looking downstream (6/06/2018)



**PP32** – Reach 2 Hogan Creek, looking downstream (6/06/2018)

## **Vegetation Photographs**



**Vegetation Plot 1 – (8/08/2018)**



**Vegetation Plot 2 – (8/08/2018)**



**Vegetation Plot 3 – (8/08/2018)**



**Vegetation Plot 4 – (8/08/2018)**



**Vegetation Plot 5 – (8/08/2018)**



**Vegetation Plot 6 – (8/08/2018)**

## **APPENDIX C. Vegetation Plot Data**

**Table 8. Vegetation Plot Criteria Attainment**

Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018

Plot	MY4 Success Criteria	Tract Mean
1	Y	100%
2	Y	
3	Y	
4	Y	
5	Y	
6	Y	

**Table 9. CVS Vegetation Plot Metadata**

Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018

<b>Database Name</b>	cvs-eep-entrytool-v2.3.1 Hogan MY4.mdb
<b>Database Location</b>	Q:\ActiveProjects\005-02152 Hogan Monitoring\Monitoring\MY4\Vegetation Assessment
<b>Computer Name</b>	MIMI-PC
<b>File Size</b>	61771776
<b>DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----</b>	
<b>Metadata</b>	Description of database file, the report worksheets, and a summary of project(s) and project data.
<b>Proj, planted</b>	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
<b>Proj, total stems</b>	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
<b>Plots</b>	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
<b>Vigor</b>	Frequency distribution of vigor classes for stems for all plots.
<b>Vigor by Spp</b>	Frequency distribution of vigor classes listed by species.
<b>Damage</b>	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
<b>Damage by Spp</b>	Damage values tallied by type for each species.
<b>Damage by Plot</b>	Damage values tallied by type for each plot.
<b>Planted Stems by Plot and Spp</b>	A matrix of the count of PLANTED living stems of each species for each plot; dead and missing stems are excluded.
<b>ALL Stems by Plot and spp</b>	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
<b>PROJECT SUMMARY-----</b>	
<b>Project Code</b>	94708
<b>Project Name</b>	Hogan Creek
<b>Description</b>	
<b>River Basin</b>	
<b>Length(ft)</b>	
<b>Stream-to-edge Width (ft)</b>	
<b>Area (sq m)</b>	
<b>Required Plots (calculated)</b>	
<b>Sampled Plots</b>	6
<b>Required Plots (calculated)</b>	6
<b>Sampled Plots</b>	6

**Table 10. Planted and Total Stem Counts**

Hogan Creek Stream Mitigation Project  
 DMS Project No. 94708  
 Monitoring Year 4 - 2018

		Current Plot Data (MY4 2018)																		
Scientific Name	Common Name	Species Type	94708-01-0001			94708-01-0002			94708-01-0003			94708-01-0004			94708-01-0005			94708-01-0006		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	red maple	Tree																		
<i>Betula nigra</i>	river birch	Tree	3	3	128			45	1	1	9	6	6	6			4			1
<i>Diospyros virginiana</i>	common persimmon	Tree												4	4	4	4	6	6	6
<i>Fraxinus pennsylvanica</i>	green ash	Tree	3	3	3	3	3	3	2	2	2	4	4	4			1	1	1	
<i>Juglans nigra</i>	black walnut	Tree															3			
<i>Liriodendron tulipifera</i>	tuliptree	Tree			2									15						2
<i>Nyssa sylvatica</i>	blackgum	Tree																2	2	2
<i>Pinus taeda</i>	loblolly pine	Tree			6						2			2			3			2
<i>Platanus occidentalis</i>	American sycamore	Tree	2	2	2	3	3	19	1	1	1	8	8	8						1
<i>Prunus serotina</i>	black cherry	Tree																		
<i>Quercus alba</i>	white oak	Tree																		
<i>Quercus lyrata</i>	overcup oak	Tree	1	1	1	2	2	2	4	4	4	1	1	1	3	3	3	5	5	5
<i>Quercus phellos</i>	willow oak	Tree													2	2	2			
<b>Stem count</b>			9	9	142	8	8	69	8	8	18	19	19	36	10	10	20	13	13	19
<b>size (ares)</b>			1			1			1			1			1			1		
<b>size (ACRES)</b>			0.0247			0.0247			0.0247			0.0247			0.0247			0.0247		
<b>Species count</b>			4	4	6	3	3	4	4	4	5	4	4	6	4	4	7	3	3	7
<b>Stems per ACRE</b>			364	364	5747	324	324	2792	324	324	728	769	769	1457	405	405	809	526	526	769

		Annual Means															
Scientific Name	Common Name	Species Type	MY0 (2015)			MY1 (2015)			MY2 (2016)			MY3 (2017)			MY4 (2018)		
			PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T	PnoLS	P-all	T
<i>Acer rubrum</i>	red maple	Tree			1			7			1			5			
<i>Betula nigra</i>	river birch	Tree	10	10	10	10	10	149	10	10	169	10	10	165	10	10	193
<i>Diospyros virginiana</i>	common persimmon	Tree							11	11	11	9	9	9	10	10	10
<i>Fraxinus pennsylvanica</i>	green ash	Tree	17	17	17	14	14	14	15	15	15	13	13	13	13	13	13
<i>Juglans nigra</i>	black walnut	Tree			1									2			3
<i>Liriodendron tulipifera</i>	tuliptree	Tree						70			62			64			19
<i>Nyssa sylvatica</i>	blackgum	Tree	12	12	12	12	12	12	2	2	2	2	2	2	2	2	2
<i>Pinus taeda</i>	loblolly pine	Tree									3			2			15
<i>Platanus occidentalis</i>	American sycamore	Tree	13	13	13	14	14	17	14	14	20	14	14	15	14	14	31
<i>Prunus serotina</i>	black cherry	Tree			27			41			33						
<i>Quercus alba</i>	white oak	Tree			2			1			1						
<i>Quercus lyrata</i>	overcup oak	Tree	13	13	13	15	15	15	17	17	17	16	16	16	16	16	16
<i>Quercus phellos</i>	willow oak	Tree	6	6	6	4	4	4	1	1	1	1	1	1	2	2	2
<b>Stem count</b>			71	71	102	69	69	330	70	70	335	65	65	294	67	67	304
<b>size (ares)</b>			6			6			6			6			6		
<b>size (ACRES)</b>			0.148			0.148			0.148			0.148			0.148		
<b>Species count</b>			6	6	10	6	6	10	7	7	12	7	7	11	7	7	10
<b>Stems per ACRE</b>			479	479	688	465	465	2226	472	472	2259	438	438	1983	452	452	2050

**Color for Density**

- Exceeds requirements by 10%
- Exceeds requirements, but by less than 10%
- Fails to meet requirements, by less than 10%
- Fails to meet requirements by more than 10%
- Volunteer species included in total

PnoLS: Number of planted stems excluding live stakes  
 P-all: Number of planted stems including live stakes  
 T: Total stems

## **APPENDIX D. Morphological Summary Data and Plots**



**Table 11a. Baseline Stream Data Summary**

Hogan Creek Stream Mitigation Project

DMS Project No.94708

Monitoring Year 4 - 2018

**Hogan Creek - Reach 1 (1,532 feet)**

Parameter	Gage	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)	N/A	-	-	-	21.5	-	25.7	29.7	-	-	27.2	-	30.4	33.6	-	-	22.5	23.3	24.0	22.8	24.2	24.2	25.6	N/A	2
Floodprone Width (ft)		178.0	-	220.0	246.0	-	-	72.1	-	72.3	72.5	-	-	100.0	150.0	200.0	>100	>100	>100	>100	N/A	2			
Bankfull Mean Depth (ft)		-	-	-	2.0	-	1.9	2.1	-	-	1.9	-	2.0	2.2	-	-	1.8	1.9	2.2	1.7	1.8	1.8	1.8	N/A	2
Bankfull Max Depth (ft)		-	-	-	2.5	-	2.7	3.2	-	-	2.4	-	2.5	2.7	-	-	2.5	2.6	2.8	2.7	2.8	2.8	2.9	N/A	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )		-	-	-	45.1	-	48.6	59.3	-	-	50.8	-	61.6	72.4	-	-	40.6	44.1	47.6	41.4	42.7	42.7	43.9	N/A	2
Width/Depth Ratio					10.3	-	13.6	14.9	-	-	14.5	-	15.0	15.6	-	-	12.1	12.3	12.5	12.6	13.8	13.8	14.9	N/A	2
Entrenchment Ratio					8.3	-	8.6	8.3	-	-	2.7	-	2.7	2.7	-	-	4.4	6.5	8.3	>3.9	>4.2	>4.2	>4.4	N/A	2
Bank Height Ratio					1.3	-	1.3	1.4	-	-	1.0	-	1.0	1.1	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
<b>Profile</b>																									
Riffle Length (ft)	N/A				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	37.17	58.9	-	98.4	-	8
Riffle Slope (ft/ft)					0.010	-	0.024	0.055	-	-	0.019	-	0.020	0.021	-	-	0.007	0.010	0.013	0.002	0.010	-	0.018	-	8
Pool Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	25.0	62.6	-	88.0	-	13
Pool Max depth (ft)					4.0	-	4.3	4.7	-	-	3.4	-	3.5	3.5	-	-	4.0	4.0	4.0	2.5	3.2	-	4.1	-	13
Pool Spacing (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	73.3	120.9	-	200.08	-	12
<b>Pattern</b>																									
Channel Beltwidth (ft)	N/A				44.0	-	65.0	117.0	-	-	86.0	-	86.0	86.0	-	-	48.0	88.0	126.0	63.0	96.5	101.0	121.0	24.9	4
Radius of Curvature (ft)					20.0	-	29.0	52.0	-	-	19.6	-	22.7	25.8	-	-	67.0	73.0	101.0	70.0	76.5	75.0	86.0	6.8	4
Rc:Bankfull width (ft/ft)					0.9	-	1.1	1.8	-	-	0.7	-	0.8	0.9	-	-	3.0	3.1	4.2	2.9	3.2	3.1	3.6	N/A	N/A
Meander Wavelength (ft)					133.0	-	297.0	479.0	-	-	81.0	-	81.0	81.0	-	-	133.0	311.0	325.0	165.0	263.7	306.0	320.0	85.7	3
Meander Width Ratio					2.0	-	2.5	3.9	-	-	3.2	-	3.2	3.2	-	-	2.1	3.8	5.3	2.6	4.0	4.2	5.0	N/A	N/A
<b>Substrate, Bed, and Transport parameters</b>																									
Ri% / Ru% / P% / G% / S%	N/A																								
SC% / Sa% / G% / C% / B% / Be%																				0%	3.5%	96%	0.5%	0%	0%
d16 / d35 / d50 / d84 / d95 (mm)																							14, 19, 23, 41, 56		
Reach Shear Stress (competency) lb/ft <sup>2</sup>																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification	N/A						C4						C4						C4				C4		
Bankfull Velocity (fps)		-	-	-																					
Bankfull Discharge (cfs)		-	-	-																					
Valley length (ft)							2,525						4,730										1,294		
Channel Thalweg length (ft)							2,762						327						2,897				1,532		
Sinuosity (ft)							1.12						1.26						1.15				1.18		
Water Surface Slope (Channel) (ft/ft)							0.0064						0.0127						0.0071				0.0063		
BF slope (ft/ft)							0.0071						0.0101						0.0062				0.0067		
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

N/A - Not Applicable

- Information Unavailable

**Table 11b. Baseline Stream Data Summary**

Hogan Creek Stream Mitigation Project

DMS Project No.94708

Monitoring Year 4 - 2018

**Hogan Creek - Reach 2 (1,085 feet)**

Parameter	Gage	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)		-	-	-	21.5	-	25.7	29.7	-	-	27.2	-	30.4	33.6	-	-	22.5	23.3	24.0	24.2	24.5	24.5	24.7	N/A	2
Floodprone Width (ft)					178.0	-	220.0	246.0	-	-	72.1	-	72.3	72.5	-	-	100.0	150.0	200.0	>100	>100	>100	>100	N/A	2
Bankfull Mean Depth (ft)		-	-	-	2.0	-	1.9	2.1	-	-	1.9	-	2.0	2.2	-	-	1.8	1.9	2.2	1.9	2.1	2.1	2.3	N/A	2
Bankfull Max Depth (ft)	N/A				2.5	-	2.7	3.2	-	-	2.4	-	2.5	2.7	-	-	2.5	2.6	2.8	3.2	3.4	3.4	3.6	N/A	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )		-	-	-	45.1	-	48.6	59.3	-	-	50.8	-	61.6	72.4	-	-	40.6	44.1	47.6	45.2	50.9	50.9	56.6	N/A	2
Width/Depth Ratio					10.3	-	13.6	14.9	-	-	14.5	-	15.0	15.6	-	-	12.1	12.3	12.5	10.8	11.9	11.9	13.0	N/A	2
Entrenchment Ratio					8.3	-	8.6	8.3	-	-	2.7	-	2.7	2.7	-	-	4.4	6.5	8.3	>4.0	>4.1	>4.1	>4.1	N/A	2
Bank Height Ratio					1.3	-	1.3	1.4	-	-	1.0	-	1.0	1.1	-	-	1.0	1.0	1.0	1.0	1.0	1.0	1.0	N/A	2
<b>Profile</b>																									
Riffle Length (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	95.63	111.62	-	130.25	-	5
Riffle Slope (ft/ft)					0.010	-	0.024	0.055	-	-	0.019	-	0.020	0.021	-	-	0.007	0.010	0.013	0.004	0.005	-	0.007	-	5
Pool Length (ft)	N/A				-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	43.7	68.8	-	117.1	-	5
Pool Max depth (ft)					4.0	-	4.3	4.7	-	-	3.4	-	3.5	3.5	-	-	4.0	4.0	4.0	3.80	4.73	-	5.8	-	5
Pool Spacing (ft)					-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	164.1	208.4	-	253.1	-	4
<b>Pattern</b>																									
Channel Beltwidth (ft)					44.0	-	65.0	117.0	-	-	86.0	-	86.0	86.0	-	-	48.0	88.0	126.0	84.0	114.0	117.0	141.0	28.6	3
Radius of Curvature (ft)					20.0	-	29.0	52.0	-	-	19.6	-	22.7	25.8	-	-	67.0	73.0	101.0	69.0	73.3	74.0	75.0	2.8	5
Rc:Bankfull width (ft/ft)	N/A				0.9	-	1.1	1.8	-	-	0.7	-	0.8	0.9	-	-	3.0	3.1	4.2	2.8	3.0	3.0	3.1	N/A	N/A
Meander Wavelength (ft)					133.0	-	297.0	479.0	-	-	81.0	-	81.0	81.0	-	-	133.0	311.0	325.0	292.0	307.0	301.0	328.0	18.7	3
Meander Width Ratio					2.0	-	2.5	3.9	-	-	3.2	-	3.2	3.2	-	-	2.1	3.8	5.3	3.4	4.7	4.8	5.8	N/A	N/A
<b>Substrate, Bed, and Transport parameters</b>																									
Ri% / Ru% / P% / G% / S%																									
SC% / Sa% / G% / C% / B% / Be%																									
d16 / d35 / d50 / d84 / d95 (mm)	N/A																								
Reach Shear Stress (competency) lb/ft <sup>2</sup>																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m <sup>2</sup>																									
<b>Additional Reach Parameters</b>																									
Rosgen Classification																									
Bankfull Velocity (fps)		-	-	-																					
Bankfull Discharge (cfs)		-	-	-																					
Valley length (ft)																									
Channel Thalweg length (ft)																									
Sinuosity (ft)																									
Water Surface Slope (Channel) (ft/ft)	N/A																								
BF slope (ft/ft)																									
Bankfull Floodplain Area (acres)																									
% of Reach with Eroding Banks																									
Channel Stability or Habitat Metric																									
Biological or Other																									

N/A - Not Applicable

- Information Unavailable

**Table 11c. Baseline Stream Data Summary**

Hogan Creek Stream Mitigation Project

DMS Project No.94708

Monitoring Year 4 - 2018

**UT2 (675 feet)**

Parameter	Gage	Regional Curve			Pre-Existing Condition						Reference Reach Data						Design			Monitoring Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle Only</b>																									
Bankfull Width (ft)	N/A	-	-	-	-	-	8.2	-	-	-	-	-	7.1	-	-	-	-	9.0	-	6.5	7.1	7.1	7.6	N/A	2
Floodprone Width (ft)		-	-	-	-	-	66.0	-	-	-	-	-	15.0	-	-	-	-	30.0	-	21	24.9	24.9	28.8	N/A	2
Bankfull Mean Depth (ft)		-	-	-	-	-	1.5	-	-	-	-	-	0.9	-	-	-	-	0.7	-	0.5	0.6	0.6	0.7	N/A	2
Bankfull Max Depth (ft)		-	-	-	-	-	2.1	-	-	-	-	-	1.2	-	-	-	-	1.0	-	0.9	1.1	1.1	1.2	N/A	2
Bankfull Cross Sectional Area (ft <sup>2</sup> )		-	-	-	-	-	12.1	-	-	-	-	-	6.6	-	-	-	-	6.5	-	4.0	4.4	4.4	4.7	N/A	2
Width/Depth Ratio		-	-	-	-	-	5.6	-	-	-	-	-	7.6	-	-	-	-	12.5	-	8.9	11.6	11.6	14.2	N/A	2
Entrenchment Ratio		-	-	-	-	-	8.0	-	-	-	-	-	2.1	-	-	-	-	3.3	-	3.2	3.5	3.5	3.8	N/A	2
Bank Height Ratio		-	-	-	-	-	1.6	-	-	-	-	-	1.0	-	-	-	-	1.0	-	1.0	1.0	1.0	1.0	N/A	2
<b>Profile</b>																									
Riffle Length (ft)	N/A	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	14.3	34.4	-	67.3	-	11
Riffle Slope (ft/ft)		0.030	-	0.033	0.056	-	-	-	0.023	-	0.033	0.036	-	-	-	0.027	0.032	0.038	0.014	0.028	-	0.052	-	11	
Pool Length (ft)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	4.2	11.0	-	27.1	-	12
Pool Max depth (ft)		-	-	-	-	-	2.7	-	-	-	-	-	1.5	-	-	-	-	1.6	-	1.2	2.0	-	3.2	-	12
Pool Spacing (ft)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	13.1	54.8	-	151.0	-	11
<b>Pattern</b>																									
Channel Beltwidth (ft)	N/A	-	-	-	28.0	-	42.0	56.0	-	-	62.0	-	67.5	73.0	-	-	17.0	26.0	49.0	26.0	38.0	39.0	54.0	2.7	5
Radius of Curvature (ft)		16.0	-	18.5	21.0	-	-	-	7.0	-	16.0	25.0	-	-	-	22.0	27.0	30.0	19.0	21.6	22.0	26.0	2.4	6	
Rc:Bankfull width (ft/ft)		2.0	-	2.3	2.6	-	-	-	1.0	-	2.3	3.5	-	-	-	2.4	3.0	3.3	2.7	3.0	3.1	3.7	N/A	N/A	
Meander Wavelength (ft)		128.0	-	159.0	190.0	-	-	-	53.0	-	58.5	64.0	-	-	-	73.0	103.0	130.0	101.0	112.3	109.5	132.0	2.7	6	
Meander Width Ratio		3.4	-	5.1	6.8	-	-	-	8.7	-	9.5	10.3	-	-	-	1.9	2.9	5.5	3.7	5.4	5.5	7.6	N/A	N/A	
<b>Substrate, Bed, and Transport parameters</b>																									
Ri% / Ru% / P% / G% / S%	N/A	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SC% / Sa% / G% / C% / B% / Be%		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 (mm)		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Reach Shear Stress (competency) lb/ft <sup>2</sup>		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Max part size (mm) mobilized at bankfull		-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Stream Power (transport capacity) W/m <sup>2</sup>	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	
<b>Additional Reach Parameters</b>																									
Rosgen Classification	N/A	-	-	-	E4b						E4b						B4			B4					
Bankfull Velocity (fps)		-	-	-	-						-						-			-					
Bankfull Discharge (cfs)		-	-	-	-						-						-			-					
Valley length (ft)		-	-	-	641						1,350						-			544					
Channel Thalweg length (ft)		-	-	-	568						1,980						555			675					
Sinuosity (ft)		-	-	-	1.33						1.47						1.4			1.24					
Water Surface Slope (Channel) (ft/ft)		-	-	-	0.0235						0.0263						0.0223			0.0218					
BF slope (ft/ft)		-	-	-	0.0312						0.0356						0.0312			0.0229					
Bankfull Floodplain Area (acres)		-	-	-	-						-						-			-					
% of Reach with Eroding Banks		-	-	-	-						-						-			-					
Channel Stability or Habitat Metric		-	-	-	-						-						-			-					
Biological or Other		-	-	-	-						-						-			-					

N/A - Not Applicable

- Information Unavailable

**Table 12. Morphology and Hydraulic Summary (Dimensional Parameters - Cross-Section)**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

**Hogan Reach 1 (1,532 feet)**

Based on fixed baseline bankfull elevation	Cross-Section 1 (Riffle)						Cross-Section 2 (Pool)						Cross-Section 3 (Riffle)					
	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5
bankfull elevation (ft)	990.8	990.8	990.8	990.8	991.0		990.7	990.7	990.7	990.7	990.8		987.6	987.6	987.6	987.6	987.4	
low bank elevation (ft)	990.8	990.8	990.9	990.9	990.8		990.7	990.7	990.7	990.6	990.6		987.6	987.6	987.7	987.9	987.9	
Bankfull Width (ft)	25.6	25.4	25.6	22.7	29.4		29.1	30.6	26.2	25.8	29.1		22.8	22.9	22.9	22.4	19.1	
Floodprone Width (ft)	>100	>100	>100	>100	>100		N/A	N/A	N/A	N/A	N/A		>100	>100	>100	>100	>100	
Bankfull Mean Depth (ft)	1.7	1.6	1.7	1.8	1.5		2.0	2.2	2.0	2.1	2.0		1.8	2.0	2.4	2.5	2.2	
Bankfull Max Depth (ft)	2.9	2.9	3.2	3.3	3.4		4.5	4.9	4.9	4.4	4.8		2.7	3.6	4.0	4.0	3.4	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	43.9	41.8	44.2	39.9	43.9		57.6	66.7	64.2	54.9	57.6		41.4	45.9	54.6	55.3	41.4	
Bankfull Width/Depth Ratio	14.9	15.4	14.8	12.9	19.7		14.7	14.1	10.7	12.1	14.7		12.6	11.4	9.6	9.1	8.8	
Bankfull Entrenchment Ratio	>3.9	>3.9	>3.8	>4.4	>3.4		N/A	N/A	N/A	N/A	N/A		>4.4	>4.4	>4.4	>4.5	>5.2	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	<1.0		N/A	N/A	N/A	N/A	N/A		1.0	1.0	1.0	1.1	1.1	
d50 (mm)	19	23	17	41	42		N/A	N/A	N/A	N/A	N/A		26	29	6.9	1.0	7.1	

**Hogan Reach 2 (1,085 feet)**

Based on fixed baseline bankfull elevation	Cross-Section 4 (Pool)						Cross-Section 5 (Riffle)						Cross-Section 6 (Riffle)					
	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2 <sup>1</sup>	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5
bankfull elevation (ft)	984.0	984.0	984.0	984.0	984.7		983.6	983.6	983.6	983.6	983.3		982.1	982.1	982.1	982.1	981.9	
low bank elevation (ft)	984.0	984.0	984.0	984.0	984.0		983.6	983.6	983.7	983.8	983.8		982.1	982.1	982.0	981.9	981.9	
Bankfull Width (ft)	44.6	45.5	44	43.2	60.4		24.2	24.8	23.6	24.7	23.7		24.7	28.1	28.2	28.7	26.1	
Floodprone Width (ft)	N/A	N/A	N/A	N/A	N/A		>100	>100	>100	>100	>100		>100	>100	>100	>100	>100	
Bankfull Mean Depth (ft)	2.2	2.1	1.6	1.7	1.6		1.9	2.0	2.4	2.5	1.9		2.3	2.0	2.2	2.1	2.2	
Bankfull Max Depth (ft)	4.2	4.3	4.2	4.6	4.7		3.2	3.6	3.9	3.6	2.9		3.6	3.8	3.9	3.8	4.1	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	98.9	95.4	69.1	72.5	98.9		45.2	49.2	56.6	61	45.2		56.6	56.5	61.1	61.4	56.6	
Bankfull Width/Depth Ratio	20.1	21.7	28.1	25.7	36.9		13.0	12.5	9.8	10	12.4		10.8	14.0	13	13.4	12.0	
Bankfull Entrenchment Ratio	N/A	N/A	N/A	N/A	N/A		>4.1	>4.0	>4.2	>4.0	>4.2		>4.0	>3.6	>3.5	>3.5	>3.8	
Bankfull Bank Height Ratio	N/A	N/A	N/A	N/A	N/A		1.0	1.0	1.0	1.0	1.2		1.0	1.0	1.0	<1.0	1.0	
d50 (mm)	N/A	N/A	N/A	N/A	N/A		27	32	6.4	41	29		31	30	0.18	64	56.1	

**UT2 (675 feet)**

Based on fixed baseline bankfull elevation	Cross-Section 7 (Riffle)						Cross-Section 8 (Pool)						Cross-Section 9 (Riffle)					
	Base	MY1	MY2 <sup>1</sup>	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5	Base	MY1	MY2	MY3	MY4 <sup>2</sup>	MY5
bankfull elevation (ft)	989.4	989.4	989.4	989.4	989.7		988.2	988.2	988.2	988.2	988.5		986.4	986.4	986.4	986.4	986.9	
low bank elevation (ft)	989.4	989.4	989.3	989.4	989.7		988.2	988.3	988.3	988.3	993.4		986.4	986.5	986.4	986.5	986.8	
Bankfull Width (ft)	7.6	6.9	7.9	6.2	8.2		6.9	7.1	7.1	5.7	6.7		6.5	6.8	6.8	5.5	8.1	
Floodprone Width (ft)	28.8	29.0	30	29.3	25.9		N/A	N/A	N/A	N/A	N/A		21.0	20.6	19.2	18.8	17.8	
Bankfull Mean Depth (ft)	0.5	0.5	0.6	0.6	0.5		0.6	0.7	0.7	0.7	0.7		0.7	0.7	0.6	0.5	0.6	
Bankfull Max Depth (ft)	0.9	1.0	1.1	1.0	1.0		1.0	1.3	1.0	1.3	1.2		1.2	1.1	0.9	0.8	1.1	
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.0	3.5	4.9	3.5	4.0		4.4	5.1	4.7	4.3	4.4		4.7	4.6	4.1	2.7	4.7	
Bankfull Width/Depth Ratio	14.2	13.6	12.8	10.8	17.1		10.7	9.8	10.8	7.7	10.3		8.9	10.3	11.3	11.2	14.1	
Bankfull Entrenchment Ratio	3.8	4.2	3.8	4.7	3.1		N/A	N/A	N/A	N/A	N/A		3.2	3.0	2.8	3.4	2.2	
Bankfull Bank Height Ratio	1.0	1.0	1.0	1.0	1.0		N/A	N/A	N/A	N/A	N/A		1.0	1.0	1.0	1.1	<1.0	
d50 (mm)	N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A		N/A	N/A	N/A	N/A	N/A	

N/A - Not Applicable

<sup>1</sup>Adjustment in survey points included in bankfull calculations resulting in change to previous monitoring year bankfull dimensions.

<sup>2</sup>Prior to MY4, bankfull dimensions were calculated using a fixed bankfull elevation. For MY4 through MY5 bankfull elevation is calculated using a fixed Abkf as described in the Standard Measurement of the BHR Monitoring Parameter provided by NCIRT and NCDMS (9/2018).

Table 13a. Monitoring Data - Stream Reach Data Summary

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

Hogan Creek-Reach 1 (1,532 feet)

Parameter	Baseline						MY1						MY2						MY3						MY4						MY5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	22.8	24.2	24.2	25.6	N/A	2	22.9	24.2	24.2	25.4	N/A	2	22.9	24.25	24.25	25.6	N/A	2	22.4	22.6	22.6	22.7	N/A	2	19.1	24.3	24.3	29.4	N/A	2						
Floodprone Width (ft)	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2						
Bankfull Mean Depth (ft)	1.7	1.8	1.8	1.8	N/A	2	1.6	1.8	1.8	2.0	N/A	2	1.7	2.1	2.1	2.4	N/A	2	1.8	2.2	2.2	2.5	N/A	2	1.5	1.9	1.9	2.2	N/A	2						
Bankfull Max Depth (ft)	2.7	2.8	2.8	2.9	N/A	2	2.9	3.3	3.3	3.6	N/A	2	3.2	3.6	3.6	4	N/A	2	3.3	3.7	3.7	4.0	N/A	2	3.4	3.4	3.4	3.4	N/A	2						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	41.4	42.7	42.7	43.9	N/A	2	41.8	43.9	43.9	45.9	N/A	2	44.2	49.4	49.4	54.6	N/A	2	39.9	47.6	47.6	55.3	N/A	2	41.4	42.7	42.7	43.9	N/A	2						
Width/Depth Ratio	12.6	13.8	13.8	14.9	N/A	2	11.4	13.4	13.4	15.4	N/A	2	9.6	12.2	12.2	14.8	N/A	2	9.1	11.0	11.0	12.9	N/A	2	8.8	14.3	14.3	19.7	N/A	2						
Entrenchment Ratio	>3.9	>4.2	>4.2	>4.4	N/A	2	>3.9	>4.2	>4.2	>4.4	N/A	2	>3.8	>4.1	>4.1	>4.4	N/A	2	>4.4	>4.45	>4.45	>4.5	N/A	2	>3.4	>4.3	>4.3	>5.2	N/A	2						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.1	1.1	1.1	N/A	2	0.9	1.0	1.0	1.1	N/A	2						
<b>Profile</b>																																				
Riffle Length (ft)	37.17	58.9	-	98.4	-	8	15.0	62.1	73.5	98.0	-	8	11.7	23.2	23.6	38	-	10	10.1	29.0	26.1	53.3	-	10	16.6	43.0	37.4	97.6	-	11						
Riffle Slope (ft/ft)	0.002	0.010	-	0.018	-	8	0.006	0.013	0.011	0.020	-	8	0.011	0.05	0.022	0.057	-	10	0.011	0.029	0.022	0.072	-	10	0.007	0.023	0.021	0.051	-	11						
Pool Length (ft)	25.0	62.6	-	88.0	-	13	20.0	67.1	76.0	105.0	-	13	30.87	85.3	89.5	140.8	-	13	32.4	100.7	115.4	170.7	-	12	13.8	98.1	99.7	172.0	-	11						
Pool Max depth (ft)	2.5	3.2	-	4.1	-	13	2.8	3.7	3.4	4.8	-	13	2.3	3.7	3.6	5.1	-	13	2.4	3.8	3.8	5.8	-	12	3.2	4.0	3.9	5.6	-	11						
Pool Spacing (ft)	73.3	120.9	-	200.1	-	12	52.0	112.8	111.0	148.0	-	12	57	110.1	103	204.0	-	12	46.9	122.5	120.9	180.5	-	11	61.5	132.0	129.1	230.6	-	10						
<b>Pattern</b>																																				
Channel Beltwidth (ft)	63.0	96.5	101.0	121.0	24.9	4																														
Radius of Curvature (ft)	70.0	76.5	75.0	86.0	6.8	4																														
Rc:Bankfull width (ft/ft)	2.9	3.2	3.1	3.6	N/A	N/A																														
Meander Wavelength (ft)	165.0	263.7	306.0	320.0	85.7	3																														
Meander Width Ratio	2.6	4.0	4.2	5.0	N/A	N/A																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C4						C4						C4						C4						C4											
Channel Thalweg length (ft)	1,532						1,530						1,532						1,532						1,532											
Sinuosity (ft)	1.18						1.18						1.18						1.18						1.18											
Water Surface Slope (Channel) (ft/ft)	0.0063						0.0064						0.007						0.0064						0.0060											
BF slope (ft/ft)	0.0067						0.0069						0.0069						0.0068						0.0067											
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
SC% / Sa% / G% / C% / B% / Be%	0%	3.5%	96%	0.5%	0%	0%	0%	0.5%	98%	1.5%	0%	0%	13%	21.0%	64%	3.0%	0%	0%	12%	20%	53%	14.5%	0.5%	0%	5%	23%	58%	14.0%	0%	0%						
d16 / d35 / d50 / d84 / d95 /	14	19	23	41	56		13	21	27	44	62		0.19	6.1	10	33	50		0.20	5.6	21	63	139		0.40	7.5	17	61	105							
% of Reach with Eroding Banks	0%						7%						9%						9%																	
Channel Stability or Habitat Metric																																				
Biological or Other																																				

N/A - Not Applicable  
 - Information Unavailable

**Table 13b. Monitoring Data - Stream Reach Data Summary**

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

**Hogan Creek-Reach 2 (1,085 feet)**

Parameter	Baseline						MY1						MY2						MY3						MY4						MY5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	24.2	24.5	24.5	24.7	N/A	2	24.8	26.5	26.5	28.1	N/A	2	23.6	25.9	25.9	28.2	N/A	2	24.7	26.7	26.7	28.7	N/A	2	23.7	24.9	24.9	26.1	N/A	2						
Floodprone Width (ft)	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2	>100	>100	>100	>100	N/A	2						
Bankfull Mean Depth (ft)	1.9	2.1	2.1	2.3	N/A	2	2.0	2.0	2.0	2.0	N/A	2	2.2	2.3	2.3	2.4	N/A	2	2.1	2.3	2.3	2.5	N/A	2	1.9	2.1	2.1	2.2	N/A	2						
Bankfull Max Depth (ft)	3.2	3.4	3.4	3.6	N/A	2	3.6	3.7	3.7	3.8	N/A	2	3.9	3.9	3.9	3.9	N/A	2	3.6	3.7	3.7	3.8	N/A	2	2.9	3.5	3.5	4.1	N/A	2						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	45.2	50.9	50.9	56.6	N/A	2	49.2	52.9	52.9	56.5	N/A	2	56.6	58.9	58.9	61.1	N/A	2	61.0	61.2	61.2	61.4	N/A	2	45.2	50.9	50.9	56.6	N/A	2						
Width/Depth Ratio	10.8	11.9	11.9	13.0	N/A	2	12.5	13.3	13.3	14.0	N/A	2	9.8	11.4	11.4	13.0	N/A	2	10.0	11.7	11.7	13.4	N/A	2	12	12.2	12.2	12.4	N/A	2						
Entrenchment Ratio	>4.0	>4.1	>4.1	>4.1	N/A	2	>3.6	>3.8	>3.8	>4.0	N/A	2	>3.5	>3.75	>3.75	>4.0	N/A	2	>3.5	>3.75	>3.75	>4.0	N/A	2	>3.8	>4.0	>4.0	>4.2	N/A	2						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	0.9	1.0	1.0	1.0	N/A	2	1.0	1.1	1.1	1.2	N/A	2						
<b>Profile</b>																																				
Riffle Length (ft)	95.6	111.6	-	130.3	-	5	56.0	91.0	101.0	125.0	-	5	24.7	51.8	46.9	97.6	-	5	19.6	46.3	43.2	68.2	-	5	51.5	94.0	69.9	151.2	-	5						
Riffle Slope (ft/ft)	0.004	0.005	-	0.007	-	5	0.004	0.009	0.007	0.018	-	5	0.008	0.012	0.01	0.017	-	5	0.006	0.009	0.007	0.014	-	5	0.004	0.0089	0.009	0.012	-	5						
Pool Length (ft)	43.7	68.8	-	117.1	-	5	60.0	87.3	64.0	135.0	-	5	29.91	74.4	75.4	107.0	-	5	54.0	71.1	58.1	117.1	-	5	42.3	98.1	87.5	184.1	-	5						
Pool Max depth (ft)	3.8	4.7	-	5.8	-	5	4.0	4.8	4.6	5.7	-	5	3.77	4.4	4.4	5.4	-	5	3.5	4.5	4.4	6.0	-	5	4.2	4.9	4.5	6.0	-	5						
Pool Spacing (ft)	164.1	208.4	-	253.1	-	4	169.0	196.5	189.5	238.0	-	4	93.7	134.2	129.4	201.0	-	4	76.8	140.8	142.6	201.3	-	4	188.1	202.1	203.0	214.4	-	4						
<b>Pattern</b>																																				
Channel Beltwidth (ft)	84.0	114.0	117.0	141.0	28.6	3																														
Radius of Curvature (ft)	69.0	73.3	74.0	75.0	2.8	5																														
Rc:Bankfull width (ft/ft)	2.8	3.0	3.0	3.1	N/A	N/A																														
Meander Wavelength (ft)	292.0	307.0	301.0	328.0	18.7	3																														
Meander Width Ratio	3.4	4.7	4.8	5.8	N/A	N/A																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	C4						C4						C4						C4						C4											
Channel Thalweg length (ft)	1,085						1,085						1,085						1,085						1,085											
Sinuosity (ft)	1.37						1.37						1.37						1.37						1.37											
Water Surface Slope (Channel) (ft/ft)	0.0050						0.0045						0.005						0.0054						0.0053											
BF slope (ft/ft)	0.0053						0.0053						0.0053						0.0057						0.0062											
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-					
SC% / Sa% / G% / C% / B% / Be%	0%	3%	9%	89%	0%	0%	0%	0%	99%	1%	0%	0%	17%	50.0%	31%	2.0%	0%	0%	0%	13.0%	51%	32%	4%	0%	0%	5.0%	69%	23%	3%	0%						
d16 / d35 / d50 / d84 / d95 /	13	24	22	35	49		18	25	31	52	70		0.062	0.16	0.3	17	40		7.1	31	46	138	243		13	24	37	95	224							
% of Reach with Eroding Banks	0%						2%						13%						6%						10%											
Channel Stability or Habitat Metric																																				
Biological or Other																																				

N/A - Not Applicable  
 - Information Unavailable

Table 13c. Monitoring Data - Stream Reach Data Summary

Hogan Creek Stream Mitigation Project

DMS Project No. 94708

Monitoring Year 4 - 2018

UT2 (675 feet)


Parameter	Baseline						MY1						MY2						MY3						MY4						MY5					
	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n
<b>Dimension and Substrate - Riffle only</b>																																				
Bankfull Width (ft)	6.5	7.1	7.1	7.6	N/A	2	6.8	6.9	6.9	6.9	N/A	2	6.8	7.4	7.4	7.9	N/A	2	5.5	5.85	5.85	6.2	N/A	2	8.1	8.2	8.2	8.2	N/A	2						
Floodprone Width (ft)	21	24.9	24.9	28.8	N/A	2	20.6	24.8	24.8	29.0	N/A	2	19.2	24.6	24.6	30	N/A	2	18.8	24.05	24.05	29.3	N/A	2	17.8	21.9	21.9	25.9	N/A	2						
Bankfull Mean Depth (ft)	0.5	0.6	0.6	0.7	N/A	2	0.5	0.6	0.6	0.7	N/A	2	0.6	0.6	0.6	0.6	N/A	2	0.5	0.55	0.55	0.6	N/A	2	0.5	0.6	0.6	0.6	N/A	2						
Bankfull Max Depth (ft)	0.9	1.1	1.1	1.2	N/A	2	1.0	1.1	1.1	1.1	N/A	2	0.9	1.0	1.0	1.1	N/A	2	0.8	0.9	0.9	1	N/A	2	1.0	1.1	1.1	1.1	N/A	2						
Bankfull Cross Sectional Area (ft <sup>2</sup> )	4.0	4.4	4.4	4.7	N/A	2	3.5	4.1	4.1	4.6	N/A	2	4.1	4.5	4.5	4.9	N/A	2	2.7	3.1	3.1	3.5	N/A	2	4.0	4.4	4.4	4.7	N/A	2						
Width/Depth Ratio	8.9	11.6	11.6	14.2	N/A	2	10.3	12.0	12.0	13.6	N/A	2	11.3	12.1	12.1	12.8	N/A	2	10.8	11	11	11.2	N/A	2	14.1	15.6	15.6	17.1	N/A	2						
Entrenchment Ratio	3.2	3.5	3.5	3.8	N/A	2	3.0	3.6	3.6	4.2	N/A	2	2.8	3.3	3.3	3.8	N/A	2	3.4	4.05	4.05	4.7	N/A	2	2.2	2.7	2.7	3.1	N/A	2						
Bank Height Ratio	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1.0	1.0	1.0	1.0	N/A	2	1	1.05	1.05	1.1	N/A	2	0.9	1.0	1.0	1.0	N/A	2						
<b>Profile</b>																																				
Riffle Length (ft)	14.3	34.4	-	67.3	-	11	12.0	28.9	29.0	62.0	-	11	7.88	29.3	25.6	69.8	-	11	12.4	26.8	24.4	45.9	-	11	5.2	19.7	16.6	55.4	-	16						
Riffle Slope (ft/ft)	0.014	0.028	-	0.052	-	11	0.014	0.026	0.024	0.050	-	11	0.012	0.041	0.030	0.099	-	11	0.011	0.036	0.032	0.071	-	11	0.023	0.050	0.044	0.130	-	16						
Pool Length (ft)	4.2	11.0	-	27.1	-	12	7.0	13.3	12.0	28.0	-	13	7.07	17.2	13.7	50.4	-	13	7.9	19.5	19.4	35.6	-	10	10.0	18.8	18.0	39.8	-	16						
Pool Max depth (ft)	1.2	2.0	-	3.2	-	12	1.1	1.7	1.7	2.4	-	13	1.14	1.7	1.7	2.3	-	13	1.0	1.8	1.9	2.8	-	10	0.8	1.6	1.6	2.6	-	15						
Pool Spacing (ft)	13.1	54.8	-	151.0	-	11	8.0	50.4	43.5	145.0	-	12	11.9	47.8	35.9	137.8	-	12	22.1	57.6	48.6	134.3	-	9	14.6	42.0	36.8	142.0	-	14						
<b>Pattern</b>																																				
Channel Beltwidth (ft)	26.0	38.0	39.0	54.0	2.7	5																														
Radius of Curvature (ft)	19.0	21.6	22.0	26.0	2.4	6																														
Rc:Bankfull width (ft/ft)	2.7	3.0	3.1	3.7	N/A	N/A																														
Meander Wavelength (ft)	101.0	112.3	109.5	132.0	2.7	6																														
Meander Width Ratio	3.7	5.4	5.5	7.6	N/A	N/A																														
<b>Additional Reach Parameters</b>																																				
Rosgen Classification	B4						B4						B4						B4						B4											
Channel Thalweg length (ft)	675						670						675						675						675											
Sinuosity (ft)	1.24						1.24						1.24						1.24						1.24											
Water Surface Slope (Channel) (ft/ft)	0.0218						0.0208						0.0215						0.0205						0.0199											
BF slope (ft/ft)	0.0229						0.0226						0.0224						0.0222						0.0224											
Ri% / Ru% / P% / G% / S%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
SC% / Sa% / G% / C% / B% / Be%	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
d16 / d35 / d50 / d84 / d95 /	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
% of Reach with Eroding Banks	0%						0%						0%						0%						0%											
Channel Stability or Habitat Metric																																				
Biological or Other																																				

N/A - Not Applicable  
 - Information Unavailable

### Cross-Section Plots

Hogan Creek Stream Mitigation Project  
NCDMS Project No. 94708  
Monitoring Year 4 - 2018

#### Cross-Section 1-Hogan Creek Reach 1



#### Bankfull Dimensions

43.9	x-section area (ft.sq.)
29.4	width (ft)
1.5	mean depth (ft)
3.4	max depth (ft)
30.8	wetted perimeter (ft)
1.4	hydraulic radius (ft)
19.7	width-depth ratio
100.0	W flood prone area (ft)
3.4	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2018

Field Crew: Kee Mapping & Surveying




View Downstream



**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 2-Hogan Creek Reach 1**



**Bankfull Dimensions**

57.6	x-section area (ft.sq.)
29.1	width (ft)
2.0	mean depth (ft)
4.8	max depth (ft)
31.7	wetted perimeter (ft)
1.8	hydraulic radius (ft)
14.7	width-depth ratio

Survey Date: 7/2018  
 Field Crew: Kee Mapping & Surveying




View Downstream

**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 3-Hogan Creek Reach 1**



**Bankfull Dimensions**

41.4	x-section area (ft.sq.)
19.1	width (ft)
2.2	mean depth (ft)
3.4	max depth (ft)
21.7	wetted perimeter (ft)
1.9	hydraulic radius (ft)
8.8	width-depth ratio
100.0	W flood prone area (ft)
5.2	entrenchment ratio
1.1	low bank height ratio

Survey Date: 7/2018

Field Crew: Kee Mapping & Surveying




View Downstream

### Cross-Section Plots

Hogan Creek Stream Mitigation Project  
NCDMS Project No. 94708  
Monitoring Year 4 - 2018

#### Cross-Section 4-Hogan Creek Reach 2



#### Bankfull Dimensions

98.9	x-section area (ft.sq.)
60.4	width (ft)
1.6	mean depth (ft)
4.7	max depth (ft)
62.2	wetted perimeter (ft)
1.6	hydraulic radius (ft)
36.9	width-depth ratio

Survey Date: 7/2018  
Field Crew: Kee Mapping & Surveying




View Downstream

**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 5-Hogan Creek Reach 2**



**Bankfull Dimensions**

45.2	x-section area (ft.sq.)
23.7	width (ft)
1.9	mean depth (ft)
2.9	max depth (ft)
26.2	wetted perimeter (ft)
1.7	hydraulic radius (ft)
12.4	width-depth ratio
100.0	W flood prone area (ft)
4.2	entrenchment ratio
1.2	low bank height ratio

Survey Date: 7/2018  
 Field Crew: Kee Mapping & Surveying




View Downstream

**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 6-Hogan Creek Reach 2**



**Bankfull Dimensions**

56.6	x-section area (ft.sq.)
26.1	width (ft)
2.2	mean depth (ft)
4.1	max depth (ft)
27.8	wetted perimeter (ft)
2.0	hydraulic radius (ft)
12.0	width-depth ratio
100.0	W flood prone area (ft)
3.8	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2018

Field Crew: Kee Mapping & Surveying




View Downstream

**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 7-UT2**



**Bankfull Dimensions**

4.0	x-section area (ft.sq.)
8.2	width (ft)
0.5	mean depth (ft)
1.0	max depth (ft)
8.5	wetted perimeter (ft)
0.5	hydraulic radius (ft)
17.1	width-depth ratio
25.9	W flood prone area (ft)
3.1	entrenchment ratio
1.0	low bank height ratio

Survey Date: 7/2018

Field Crew: Kee Mapping & Surveying




View Downstream

### Cross-Section Plots

Hogan Creek Stream Mitigation Project  
NCDMS Project No. 94708  
Monitoring Year 4 - 2018

### Cross-Section 8-UT2



#### Bankfull Dimensions

- 4.4 x-section area (ft.sq.)
- 6.7 width (ft)
- 0.7 mean depth (ft)
- 1.2 max depth (ft)
- 7.2 wetted perimeter (ft)
- 0.6 hydraulic radius (ft)
- 10.3 width-depth ratio

Survey Date: 7/2018  
Field Crew: Kee Mapping & Surveying




View Downstream

**Cross-Section Plots**

Hogan Creek Stream Mitigation Project  
 NCDMS Project No. 94708  
 Monitoring Year 4 - 2018

**Cross-Section 9-UT2**



**Bankfull Dimensions**

4.7	x-section area (ft.sq.)
8.1	width (ft)
0.6	mean depth (ft)
1.1	max depth (ft)
8.4	wetted perimeter (ft)
0.6	hydraulic radius (ft)
14.1	width-depth ratio
17.8	W flood prone area (ft)
2.2	entrenchment ratio
0.9	low bank height ratio

Survey Date: 7/2018  
 Field Crew: Kee Mapping & Surveying



View Downstream





### Longitudinal Profile Plots

Hogan Creek Mitigation Project

DMS Project No. 92343

Monitoring Year 4 - 2018

#### Hogan Creek Reach 1 (STA 14+29 - STA 29+61)







### Longitudinal Profile Plots

Hogan Creek Mitigation Project

DMS Project No. 92343

Monitoring Year 4 - 2018

UT2 (STA 8+70 - STA 15+45)



### Cross-Section Pebble Count Plots

Hogan Creek Stream Mitigation Project



DMS Project No. 94708

Monitoring Year 4 - 2018

Hogan Reach 1, Cross-Section 1

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250	1	1	1
	Medium	0.25	0.50	4	4	5
	Coarse	0.5	1.0	4	4	9
<b>GRAVEL</b>	Very Coarse	1.0	2.0	4	4	13
	Very Fine	2.0	2.8			13
	Very Fine	2.8	4.0	2	2	15
	Fine	4.0	5.6	3	3	18
	Fine	5.6	8.0	2	2	20
	Medium	8.0	11.0	2	2	22
	Medium	11.0	16.0	4	4	26
	Coarse	16.0	22.6	8	8	34
	Coarse	22.6	32	8	8	42
	Very Coarse	32	45	10	10	52
	Very Coarse	45	64	21	21	73
	<b>COBBLE</b>	Small	64	90	13	13
Small		90	128	9	9	95
Large		128	180	3	3	98
Large		180	256	2	2	100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 1 Channel materials (mm)	
D <sub>16</sub> =	4.47
D <sub>35</sub> =	23.60
D <sub>50</sub> =	42.0
D <sub>84</sub> =	85.4
D <sub>95</sub> =	128.0
D <sub>100</sub> =	256.0



### Cross-Section Pebble Count Plots

Hogan Creek Stream Mitigation Project



DMS Project No. 94708

Monitoring Year 4 - 2018

Hogan Reach 1, Cross-Section 3

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062	9	9	9
<b>SAND</b>	Very fine	0.062	0.125	1	1	10
	Fine	0.125	0.250	3	3	13
	Medium	0.25	0.50	22	22	35
	Coarse	0.5	1.0	4	4	39
	Very Coarse	1.0	2.0	3	3	42
<b>GRAVEL</b>	Very Fine	2.0	2.8			42
	Very Fine	2.8	4.0	1	1	43
	Fine	4.0	5.6	5	5	48
	Fine	5.6	8.0	3	3	51
	Medium	8.0	11.0	6	6	57
	Medium	11.0	16.0	12	12	69
	Coarse	16.0	22.6	12	12	81
	Coarse	22.6	32	5	5	86
	Very Coarse	32	45	9	9	95
	Very Coarse	45	64	4	4	99
<b>COBBLE</b>	Small	64	90	1	1	100
	Small	90	128			100
	Large	128	180			100
	Large	180	256			100
<b>BOULDER</b>	Small	256	362			100
	Small	362	512			100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 3 Channel materials (mm)	
D <sub>16</sub> =	0.27
D <sub>35</sub> =	0.50
D <sub>50</sub> =	7.1
D <sub>84</sub> =	27.8
D <sub>95</sub> =	45.0
D <sub>100</sub> =	90.0



**Cross-Section Pebble Count Plots**

Hogan Creek Stream Mitigation Project



DMS Project No. 94708

**Monitoring Year 4 - 2018**

Hogan Reach 2, Cross-Section 5

Particle Class		Diameter (mm)		Riffle 100-Count	Summary		
		min	max		Class Percentage	Percent Cumulative	
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0	
<b>SAND</b>	Very fine	0.062	0.125			0	
	Fine	0.125	0.250			0	
	Medium	0.25	0.50	1	1	1	
	Coarse	0.5	1.0	1	1	2	
<b>GRAVEL</b>	Very Coarse	1.0	2.0	3	3	5	
	Very Fine	2.0	2.8	1	1	6	
	Very Fine	2.8	4.0	1	1	7	
	Fine	4.0	5.6	3	3	10	
	Fine	5.6	8.0	1	1	11	
	Medium	8.0	11.0	2	2	13	
	Medium	11.0	16.0	10	10	23	
	Coarse	16.0	22.6	17	17	40	
	Coarse	22.6	32	14	14	54	
	Very Coarse	32	45	23	23	77	
	Very Coarse	45	64	14	14	91	
	<b>COBBLE</b>	Small	64	90	7	7	98
		Small	90	128	1	1	99
		Large	128	180			99
Large		180	256	1	1	100	
<b>BOULDER</b>	Small	256	362			100	
	Small	362	512			100	
	Medium	512	1024			100	
	Large/Very Large	1024	2048			100	
<b>BEDROCK</b>	Bedrock	2048	>2048			100	
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>	

Cross-Section 5 Channel materials (mm)	
D <sub>16</sub> =	12.31
D <sub>35</sub> =	20.42
D <sub>50</sub> =	29.0
D <sub>84</sub> =	53.7
D <sub>95</sub> =	77.8
D <sub>100</sub> =	256.0



### Cross-Section Pebble Count Plots

Hogan Creek Stream Mitigation Project



DMS Project No. 94708

Monitoring Year 4 - 2018

Hogan Reach 2, Cross-Section 6

Particle Class		Diameter (mm)		Riffle 100-Count	Summary	
		min	max		Class Percentage	Percent Cumulative
<b>SILT/CLAY</b>	Silt/Clay	0.000	0.062			0
<b>SAND</b>	Very fine	0.062	0.125			0
	Fine	0.125	0.250			0
	Medium	0.25	0.50			0
	Coarse	0.5	1.0			0
<b>GRAVEL</b>	Very Coarse	1.0	2.0	4	4	4
	Very Fine	2.0	2.8	1	1	5
	Very Fine	2.8	4.0	1	1	6
	Fine	4.0	5.6	4	4	10
	Fine	5.6	8.0	3	3	13
	Medium	8.0	11.0			13
	Medium	11.0	16.0	5	5	18
	Coarse	16.0	22.6	8	8	26
	Coarse	22.6	32	7	7	33
	Very Coarse	32	45	7	7	40
	Very Coarse	45	64	16	16	56
	<b>COBBLE</b>	Small	64	90	13	13
Small		90	128	6	6	75
Large		128	180	11	11	86
Large		180	256	7	7	93
<b>BOULDER</b>	Small	256	362	6	6	99
	Small	362	512	1	1	100
	Medium	512	1024			100
<b>BEDROCK</b>	Large/Very Large	1024	2048			100
	Bedrock	2048	>2048			100
<b>Total</b>				<b>100</b>	<b>100</b>	<b>100</b>

Cross-Section 6 Channel materials (mm)	
D <sub>16</sub> =	13.77
D <sub>35</sub> =	35.27
D <sub>50</sub> =	56.1
D <sub>84</sub> =	169.2
D <sub>95</sub> =	287.3
D <sub>100</sub> =	512.0



## **APPENDIX E. Hydrology Summary Data and Plots**



**Table 14. Verification of Bankfull Events**

Hogan Creek Stream Mitigation Project

DMS Project No.94708

**Monitoring Year 4 - 2018**

Reach	Monitoring Year	Date of Data Collection	Date of Occurrence	Method
Hogan Creek Reach 2	MY1*	10/26/2015	10/2/2015-10/3/2015	Crest Gage
	MY2	4/12/2016	4/1/2016-4/12/2016	Wrack Lines/Sediment Deposition
	MY3	7/5/2017	~5/22/2017-5/23/2017	Wrack Lines
	MY4	4/19/2018	~4/16/2018	Crest Gage/Wrack Lines
UT2	MY1	10/26/2015	10/2/2015-10/3/2015	Crest Gage
	MY2	8/2/2016	~ 6/16/2016	Crest Gage
	MY2	4/12/2016	4/1/2016-4/12/2016	Wrack Lines/Sediment Deposition
	MY3	7/5/2017	~5/22/2017-5/23/2017	Crest Gage/Wrack Lines
	MY4	4/19/2018	~4/16/2018	Crest Gage/Wrack Lines


\*Crest Gage was damaged from bankfull event

### Monthly Rainfall Data

Hogan Creek Stream Mitigation Project

DMS Project No.94708

Monitoring Year 4 - 2018



<sup>1</sup> 2018 rainfall collected from NC CRONOS Station Name: Dobson 2.3 SE, NC (NCSU, 2018)

<sup>2</sup> 30th and 70th percentile rainfall data collected from weather station ELKIN, NC (USDA, 2018)