

Holly Grove Stream Restoration Site

Guilford County, North Carolina

Cataloging Unit: 03030002

EEP Contract #: D06028-B

December 8, 2009

MONITORING REPORT 2009 (YEAR 1)



Submitted to:

North Carolina Department of Environment and Natural Resources

North Carolina Ecosystem Enhancement Program

1652 Mail Service Center

Raleigh, NC 27699-1652



Submitted by:

Restoration Systems, LLC

1101 Haynes Street, Suite 211

Raleigh, North Carolina 27604

Point of Contact: Tara Disy Allden

Phone: 919-755-9490

Holly Grove Stream Restoration Site

MONITORING REPORT 2009 (YEAR 1)

Prepared for:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604

Prepared by:



Wolf Creek Engineering, pllc
51 North Knob Lane
Weaverville, NC 28787

TABLE OF CONTENTS

EXECUTIVE SUMMARY iii

1.0 project goals, background, and attributes 1

 1.1 General Project Description..... 1

 1.1.1 USGS and NCDWQ River Basin Designations..... 1

 1.1.2 NCDWQ Surface Water Classification 1

 1.2 Project Goals and Objectives 2

 1.3 Project Structure..... 2

 1.4 Restoration Type and Approach 2

 1.5 Project History, Contacts and Attribute Data 3

2.0 Project condition and monitoring results 21

 2.1 Vegetation Assessment 21

 2.1.1 Stem Counts 21

 2.1.2 Vegetative Problem..... 21

 2.1.3 Vegetation Plot Photos..... 22

 2.2 Stream Assessment 22

 2.2.1 Hydrology 22

 2.2.2 Geomorphology 23

 2.2.3 Problem Areas..... 23

 2.2.4 Photo Reference Stations 24

 2.2.5 Stability Assessment Table 24

LIST OF TABLES

Table I. Project ComponentsPage 7

Table II. Project Activity and Reporting HistoryPage 8

Table III. Project ContactsPage 8

Table IV. Project AttributesPage 9

Table V. Verification of Bankfull EventsPage 22

Table VI. BEHI and Sediment Export Estimates.....Page 23

Table VII. Categorical Stream Feature Visual Stability Assessment.....Page 24 - 25

Table VIII. Baseline Morphology and Hydraulic Summary.....Page 26 - 31

Table IX. Morphology and Hydraulic Monitoring Summary.....Page 32 - 39

LIST OF FIGURES

Figure 1. Vicinity Map.....Page 5

Figure 2. Vicinity Map.....Page 6

Figure 3. Monitoring Plans.....Page 11 - 20

APPENDIX A: Vegetative Raw Data
 APPENDIX B: Geomorphologic Raw Data

EXECUTIVE SUMMARY

The Holly Grove Site is located in Guilford County, North Carolina within the Cape Fear River Basin, Cataloging Unit 03030002. The project consisted of restoring, enhancing, and preserving approximately 21,000 linear feet of stream, restoring approximately 42 acres of riparian buffers, and preserving approximately 1.11 acres of wetlands. The Site is in a rural setting in the Southern Outer Piedmont hydrophysiographic ecoregion and was previously used to grow row crops with woody vegetation confined to isolated areas. Prior to restoration, the channels were highly degraded due to unrestricted livestock access, channelization activities, and lack of riparian vegetation. The restoration design was based on a Priority Level 1 and 2 approach to restore proper channel dimension and allow for appropriate sediment transport. Restoration practices on this project were implemented with the intent of minimizing unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it existed. The constructed stream profile has restored stable bed morphology including appropriate riffle-pool sequencing. Cross-vanes, J-Hook vanes, and in-stream log structures have been integrated into the channel to provide grade control, maintain stable streambanks while the riparian vegetation establishes, and provide in-stream habitat. Biodegradable fiber matting was used to provide temporary stabilization on the newly graded streambanks. Excavated materials from the existing channel were used to backfill around in-stream structures and to build riffles with a natural substrate and function.

Hydrology

Following completion of the construction in October of 2008, the Site has been subjected to one greater-than-bankfull event and at least two near bankfull events. It should be noted that, prior to completion of construction, Tropical Storm Fay (August 2008) produced a high-flow event in which floodwaters crested 2.5 feet above bankfull. Approximately seventy percent (70%) of the project was complete at that time and subjected to this high water event.

Stream

The restored stream reaches have successfully managed the high-flow events of the first year. Visual inspection of the Site following the greater-than-bankfull event in August of 2008 and the bankfull event in June 2009 revealed no noticeable adjustments in the bed or banks. The overall grade of the channel has been maintained and the banks of the channels are intact throughout the Site.

Vegetation

Native woody and herbaceous species were used to establish, at minimum, a fifty-foot riparian buffer on each side of the restored reach. Herbaceous species have successfully established throughout the entire site. The riparian buffer bare-root planting had an overall survival rate of 65% and showed significant evidence of additional volunteer species becoming established. In general, herbaceous planting resulted in vigorous growth throughout the site.

Planned Action

Continued visual monitoring is planned for the few stream areas that have been identified as "Areas of Concern". Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues have not risen to level of posing a threat to channel or structure

stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then reassess their condition in the next monitoring cycle.

1.0 PROJECT GOALS, BACKGROUND, AND ATTRIBUTES

The purpose of the Holly Grove Stream Restoration Site (Site) was to restore degraded sections of Buckhorn Creek and several of its tributaries located in Guilford County, North Carolina. This monitoring report presents information regarding the site and watershed conditions, the restoration approach for the project, the monitoring results, remedial action plan and detailed monitoring drawings of the site.

1.1 General Project Description

Buckhorn Creek is located approximately 15 miles northeast of the City of Greensboro in rural Guilford County, North Carolina (Figure 1: Vicinity Map). The site consists of approximately 42 acres of floodplain, approximately 21,000 linear feet of stream designated as Buckhorn Creek and its tributaries, and 1.11 acres of existing wetlands (Figure 2: Project Map). The stream reaches consist of perennial, first and second order streams that have historically been impacted by riparian and bank vegetation removal, channel straightening, unrestricted livestock access, and agricultural land-use practices. Existing land use within the site consists of forested areas and row crops. The site is located within moderately sloping colluvial valleys and elevations range from approximately 615 to 720 feet above sea level. Past land management activities have consisted of timber harvesting with subsequent land clearing for agricultural uses including cattle and row crop farming. The land outside of the conservation easement remains in active agricultural production.

1.1.1 USGS and NCDWQ River Basin Designations

The project reach is located in the Haw River watershed of the Cape Fear River Basin (United States Geological Survey (USGS) 14-digit Hydrologic Unit 03030002020070) within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-06-02. This sub-basin is primarily rural agriculture, although residential land use accounts for a significant portion. Buckhorn Creek drains into Reedy Fork Creek approximately $\frac{3}{4}$ miles downstream of the Site, which in turn flows to the Haw River eight miles downstream.

1.1.2 NCDWQ Surface Water Classification

Reedy Fork Creek in the vicinity of the Site is assigned a best usage classification of C, NSW by the NCDWQ and as such there are no restrictions on watershed development or types of discharge. These waters are suitable for aquatic life propagation and survival, fishing, wildlife, secondary recreation, and agriculture. Secondary recreation includes wading, boating, and other uses not involving human body contact with water on an organized or frequent basis. The supplemental classification, NSW (Nutrient Sensitive Waters) includes areas with water quality problems associated with excessive plant growth resulting from nutrient enrichment.

The portion of Reedy Fork Creek to which Buckhorn Creek drains and the portion of the Haw River that is approximately two miles east of the Site are listed on the DWQ final

2004 and draft 2006 303(d) lists. Streams which are included in the 303(d) list do not meet water quality standards or have impaired uses.

1.2 Project Goals and Objectives

The primary goals of the Holly Grove Stream Restoration Project are to:

- Restore aquatic and riparian habitat within the on-site portions of the Buckhorn Creek watershed.
- Restore geomorphic stability to the subject stream reaches.

These goals will be accomplished through the following objectives:

- Restoration of approximately forty-two acres of Mesic Mixed Hardwood Forest along both sides of Buckhorn Creek and its tributaries.
- Removing nonpoint sources of pollution associated with agricultural activities including the establishment of a native woody riparian buffer (at least 50' wide) adjacent to streams and wetlands to treat surface runoff which may be laden with sediment and/or agricultural pollutants from the adjacent landscape.
- Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.
- Promoting floodwater attenuation through a) conveying bankfull stream flows through construction of bankfull bench, b) restoring secondary, entrenched tributaries thereby reducing floodwater velocities, and c) revegetating floodplains to increase frictional resistance on floodwaters crossing the Site.
- Improving aquatic habitat by enhancing stream bed variability and the use of in-stream structures.
- Providing wildlife habitat including fringe and forest edge.

These accomplishments will result in:

- Restoration and enhancement of **15,822** Stream Mitigation Units.
- Protecting the Site with a perpetual conservation easement.

1.3 Project Structure

The project is composed of seven distinct reaches; the main channel, Buckhorn Creek, and each of its tributaries, Middle Branch, West Branch, East Branch, Lower East Branch, Southeast Creek, and Southwest Creek. The project structure is tabulated in the corresponding Table 1 (See Below).

1.4 Restoration Type and Approach

Restoration and enhancement practices implemented on this project were designed to minimize unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it exists. Consideration was given to the potential functional lift provided by restoration activities in comparison to the functional lift that could be realized through the natural process of channel evolution. Included in this consideration was an attempt to determine the disturbance and sedimentation that could occur as a result of this natural process. Where restoration was determined to be warranted,

consideration was given to which reaches could best be served by maintaining as much of the existing channel pattern as possible.

The proposed channels of Buckhorn Creek and its tributaries are designed as Type B4c streams with the exception of the lower reach of Middle Branch. This channel configuration provides the most stable and natural form in the moderately sloping colluvial valleys that are found throughout the Site. Not only does it effectively convey bankfull discharge and sediment load but also conforms to the natural conveyance of flood flows. Additionally, since broad alluvial valleys are generally not found within the Site, the lower sinuosity of the Type B4c streams will result in minimizing grading and earthwork activities. The proposed channel dimensions, patterns, and profiles are based on hydraulic relationships and morphologic dimensionless ratios of the reference reaches.

Restoration activities included restoring stable channel morphology supported by natural in-stream habitat and grade/bank stabilization structures, the elimination of accelerated bank erosion, and reestablishment of native riparian buffers at least 50 feet in width. Exotic riparian vegetation was removed in areas of the project to allow for replanting of native riparian species. In-stream structures were installed to provide for enhanced aquatic habitat, protection of the newly constructed stream banks, and grade control for the newly constructed channel.

1.5 Project History, Contacts and Attribute Data

The summary of the project history, contacts, and attribute data is tabulated in Tables II, III, and IV (See Below).

DIRECTIONS TO SITE FROM RALEIGH:
 FOLLOW I-40 WEST TO GREENSBORO
 FOLLOW NC-61N TO GIBSONVILLE VIA EXIT 138
 AFTER 1.8 MI TURN RIGHT ON NC-61/100
 AFTER 1.7 MI TURN LEFT ON NC-61 (GIBSONVILLE)
 AFTER 2 MI TAKE RIGHT FORK ON NC-61 @
 CEMETARY
 AFTER 4.3 MI TURN RIGHT ON TICKLE RD.
 AFTER 1 MI BRIDGE CROSSES BUCKHORN CREEK

HOLLY GROVE RESTORATION SITE




GREENSBORO

BURLINGTON →

← **HIGH POINT**

THE SUBJECT PROJECT SITE IS AN ENVIRONMENTAL RESTORATION SITE OF THE NCDENR ECOSYSTEM ENHANCEMENT PROGRAM (EEP) AND IS ENCOMPASSED BY A RECORDED CONSERVATION EASEMENT, BUT IS BORDERED BY LAND UNDER PRIVATE OWNERSHIP. ACCESSING THE SITE MAY REQUIRE TRAVERSING AREAS NEAR OR ALONG THE EASEMENT BOUNDARY AND THEREFORE ACCESS BY THE GENERAL PUBLIC IS NOT PERMITTED. ACCESS BY AUTHORIZED PERSONEL OF STATE AND FEDERAL AGENCIES OR THEIR DESIGNERS/CONTRACTORS INVOLVED IN THE DEVELOPMENT, OVERSIGHT AND STEWARDSHIP OF THE RESTORATION SITE IS PERMITTED WITHIN THE TERMS AND TIMEFRAMES OF THEIR DEFINED ROLES. ANY INTENDED SITE VISITATION OR ACTIVITY BY ANY PERSON OUTSIDE OF THESE PREVIOUSLY SANCTIONED ROLES AND ACTIVITIES REQUIRES PRIOR COORDINATION WITH EEP.

PREPARED FOR: PREPARED BY: AND BY:



SITE VICINITY MAP

HOLLY GROVE RESTORATION SITE
 GUILFORD COUNTY, NORTH CAROLINA
 EEP Contract #: D06028-B

FIGURE 1


PREPARED FOR:











PREPARED BY:



AND BY:




LEGEND

-  STREAM RESTORATION
-  STREAM PRESERVATION
-  STREAM ENHANCEMENT
-  WETLANDS
-  FORD
-  CONSERVATION EASEMENT
-  PROPERTY BOUNDARY
-  GAS PIPELINE



SCALE



SITE MAP

HOLLY GROVE RESTORATION SITE
GUILFORD COUNTY, NORTH CAROLINA
EEP Contract #: D06028-B

FIGURE 2

Table I Project Components						
Holly Grove Stream Restoration Site / EEP Contact #D06028-B						
Restoration Reach/Area	Restoration Level	Approach	Pre-Restoration LF or AC	Post-Restoration LF or AC	Station Range/Location	Comments
Buckhorn Creek	R	P2	8,757	8,848	100+00 - 194+50	
West Branch	E2	E2	870	870	300+00 - 308+00	
West Branch	R	P2	390	391	300+00 - 303+91	
Middle Branch	E2	E2	240	240	398+91 - 401+31	
Middle Branch	R	P1	1,549	1,561	401+31 - 417+37	
Middle Branch	E2	E2	472	472	417+37 - 422+09	
Middle Branch	R	P1	90	194	423+00 - 425+40	
East Branch	P	-	960	960	480+00 - 498+80	
East Branch	E2	E2	920	920	480+00 - 498+80	
East Branch	R	P1	300	329	490+00 - 493+29	
East Branch	R	P1	739	761	500+00 - 507+61	
Little Branch	E2	E2	553	553	19+945 - 205+54	
SW Creek	R	P1	723	723	600+00 - 607+34	
SW Creek	E2	E2	2,229	2,229	608+26 - 630+55	
UT to SW Creek	P	-	325	325	650+00 - 653+50	
SE Creek	R	P1	342	363	700+00 - 704+36	
SE Creek	P	-	881	881	706+25 - 715+06	
UT to SE Creek	P	-	528	528	750+00 - 755+28	
Wetland A	E	-	1.11	1.11	Middle Branch	

Component Summation							
Restoration Level	Stream (LF)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	13,170						
Enhancement		1.11					
Enhancement I							
Enhancement II	5,284						
Creation							
Preservation	2,694						
HQ Preservation							
		1.11					
Totals	21,148	1.11				42	BMP Count

	= Non-Applicable
--	------------------

Table II Project Activity and Reporting History Holly Grove Restoration Project		
Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	Apr 2007	Jun 2007
Final Design - Construction Plans	N/A	Oct 2007
Construction	N/A	Oct 2008
Temporary S&E mix applied to entire project area	N/A	Sep 2008
Permanent seed mix applied to entire site	N/A	Sep 2008
Bare-root plantings for floodplain and uplands	N/A	Dec 2008
Mitigation Plan / As-Built (Year 0 Monitoring - baseline)	Oct 2008	Dec 2008
Year 1 Monitoring	Oct 2009	Dec 2009
Year 2 Monitoring		
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table III Project Contact Table Holly Grove Restoration Project		
Designer Wolf Creek Engineering, pllc S. Grant Ginn	51 North Knob Lane Weaverville NC, 28787 828-658-3649	
Construction Contractor North State Environmental, Inc Darrell Westmoreland	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Planting & Seeding Contractor North State Environmental, Inc Stephen Joyce	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Monitoring Performers Stream Monitoring - Wolf Creek Engineering, pllc Vegetation Monitoring - Catena Group	S. Grant Ginn Mike Wood	828-658-3649 919-732-1300


Table IV Project Attribute Table Holly Grove Restoration Project						
Project County	Guilford					
Physiographic Region	Piedmont					
Ecoregion	Southern Outer Piedmont					
Project River Basin	Cape Fear River Basin					
USGS HUC for Project (14 digit)	03030002020070					
NCDWQ Sub-basin for Project	03-06-02					
Within extent of EEP Watershed Plan?						
WRC Class (Warm, Cool, Cold)						
% of project easement fenced or demarcated	100% Demarcated Easement Corners					
Beaver activity observed during design phase?	Yes, on Buckhorn Creek upstream of bridge					
Restoration Component Attribute Table						
	Buckhorn	West	Middle	East	Southeast	Southwest
Drainage area (mi ²)	4.27	0.2	0.2	0.2	0.14	0.19
Stream order	Second	First	First	First	First	First
Restored length (feet)	8757	390	1639	1039	342	723
Perennial or Intermittent	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial
Watershed type	Rural	Rural	Rural	Rural	Rural	Rural
Watershed LULC Distribution (e.g.)						
Residential	20%	10%	5%	10%	5%	10%
Ag-Row Crop	40%	60%	50%	10%	90%	10%
Ag-Livestock	10%	5%	10%	0%	0%	0%
Forested	30%	25%	35%	80%	5%	80%
Watershed impervious cover (%)	10	5	5	5	2	2
NCDWQ AU/Index number	16-(1)a					
NCDWQ classification	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW
303d listed?	No					
Upstream of a 303d listed segment?	Yes					
Reasons for 303d listing or stressor	non-point urban and agricultural runoff					
Total acreage of easement	64.87					
Total vegetated acreage within easement	47.06					
Total planted acreage as part of the restoration	45.3					
Rosgen classification of pre-existing	F, G	G	G	G	G	G
Rosgen classification of As-Built	B4c	B4c	B4c	B4c	B4c	B4c
Valley type	II	II	II	II	II	II
Valley slope	0.0051	0.0239	0.0165	0.0119	0.0159	0.0169
Valley side slope range	4% - 40%					
Valley toe slope range	0.4% - 2%					
Cowardin classification	N/A					
Trout waters designation	N/A					
Species of concern, endangered?	Yes, Bald Eagle & Carolina Darter					
Dominant soil series and characteristics	Ch, Co	CcD	Ch	CcD, Ch	CcD	CcD
Series	Congaree	Cecil	Chewacla	Chewacla	Cecil	Cecil
Depth (in)	0-80	0-80	0-70	0-70	0-80	0-80
Clay %	5-35	5-70	5-35	5-35	5-70	5-70
K	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
T	-	-	-	-	-	-

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 656-3649 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, LLC

MONITORING PLANS

DATE AS NOTED	DATE W/ CHG	PROJECT NO.	ASSET NUMBER
DATE 12/9/2000	DATE W/ 000	1024	MP-1
NO.	BY	CHK.	DESCRIPTION




LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

BUCKHORN CREEK

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP1 RT	BEGIN PROFILE	892186.64	1827088.87	—
BP1 LT	BEGIN PROFILE	892197.58	1827118.27	—
PRF1	PHOTO PT. RIFFLE	892081.9	1827168.92	—
RF1 RT	RIFFLE X.S.	892047.92	1827214.63	—
RF1 LT	RIFFLE X.S.	892097.66	1827231.6	—
PPL1	PHOTO PT. POOL	892079.26	1827234.84	—
PL1 RT	POOL X.S.	892032.47	1827261.68	—
PL1 LT	POOL X.S.	892078.62	1827277.13	—
EP1 RT	END PROFILE	891450.75	1827684.19	—
EP1 LT	END PROFILE	891490.02	1827699.27	—
PP1	PHOTO POINT NO. 1	891932.76	1827501.67	—




Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3610 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
CLIENT: RESTORATION SYSTEMS, INC.

MONITORING PLANS

DATE AS NOTED	DATE OF ISSUE	PROJECT NO.	HEET NUMBER
12/9/2006	01/17/2007	1024	MP-2
NO.	BY	CHK.	DATE



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP2	PHOTOPOINT NO. 2	890624.38	1828674.01	—
PP3	PHOTOPOINT NO. 3	891109.12	1828874.49	654.85
PP4	PHOTOPOINT NO. 4	891363.46	1829078.7	651.42
BP2 RT	BEGIN PROFILE	891503.87	1829457.43	647.82
BP2 LT	BEGIN PROFILE	891547.31	1829458.52	649.06

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- ⊗ GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER


LITTLE BRANCH
 WEST BRANCH
 BUCKHORN CREEK

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 656-3649 WWW.WOLFCKEENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC

MONITORING PLANS

DATE AS NOTED	DATE REVISED	PROJECT NO.	PROJECT NAME
12/9/2000	06/17/2003	1024	MP-3
NO.	BY	CHK.	DATE




POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP5	PHOTOPOINT NO. 5	891083.47	1830250.37	644.46
PP6	PHOTOPOINT NO. 6			
PP7	PHOTOPOINT NO. 7			
PPL2	PHOTO PT. POOL	891211.78	1829741.13	643.21
PL2 RT	POOL X.S.	891176.39	1829790.64	645.91
PL2 LT	POOL X.S.	891213.65	1829803.79	644.77
PRF2	PHOTO PT. RIFFLE	891198.64	1829816.14	642.57
RF2 RT	RIFFLE X.S.	891156.06	1829847.42	646.48
RF2 LT	RIFFLE X.S.	891198.2	1829858.26	644.39
EP1 RT	END PROFILE	891086.19	1830179.02	642.71
EP2 LT	END PROFILE	891136.07	1830186.79	641.85
BP3 RT	BEGIN PROFILE	890809.79	1830773.35	640.51
BP3 LT	BEGIN PROFILE	890850.39	1830793.57	639.12

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER



MIDDLE BRANCH BUCKHORN CREEK

Wolf Creek Engineering

ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3619 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC.


MONITORING PLANS

DATE AS NOTED	DATE W/ CHG	PROJECT NO.	PROJECT NAME
12/9/2006	06/17/2007	1024	MP-4
NO.	BY	CHK.	DATE


LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PRF3	PHOTO PT. RIFFLE	890729.26	1830950.02	636.52
RF3 RT	RIFFLE X.S.	890673.32	1830979.25	639.46
RF3 LT	RIFFLE X.S.	890719.6	1830999.25	638.55
PPL3	PHOTOPOINT POOL	890694.37	1831021.59	636.29
PL3 RT	POOL X.S.	890635.6	1831044.3	638.35
PL3 LT	POOL X.S.	890671.94	1831072	638.14
PP8	PHOTOPOINT NO. 8	890444.71	1831220.63	637.7
EP3 RT	END PROFILE	890143.28	1831488.69	634.06
EP3 LT	END PROFILE	890154	1831537.04	635.3
PP9	PHOTOPOINT NO. 9	889766.44	1831596.99	629.17
BP6 RT	BEGIN PROFILE	890942.15	1831398.41	643.49
BP6 LT	BEGIN PROFILE	890940.3	1831428.11	643.14
PRF6	PHOTOPOINT RIFFLE	890855.62	1831410.59	641.15
RF6 RT	RIFFLE X.S.	890834.49	1831388.65	641.73
RF6 LT	RIFFLE X.S.	890834.83	1831416.84	641.78
PPL6	PHOTOPOINT POOL	890825.12	1831410.89	640.56
PL6 RT	POOL X.S.	890808.93	1831389.58	641.25
PL6 LT	POOL X.S.	890808.99	1831416.93	641.31
EP6 RT	END PROFILE	890732.83	1831391.8	639.82
EP6 LT	END PROFILE	890734.71	1831423.52	640.46



LOWER EAST BRANCH BUCKHORN CREEK


Wolf Creek Engineering

ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3640 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC.

MONITORING PLANS

DATE AS NOTED	DATE W/ CHG	PROJECT NO.	ASSET NUMBER
DATE 12/9/2000	DATE W/ CHG	1024	MP-5
NO.	BY	CHK.	DESCRIPTION



LEGEND

—	ORIGINAL CHANNEL CENTERLINE
—	ORIGINAL CHANNEL
—	ORIGINAL CONTOUR
—	AS-BUILT THALWEG
—	AS-BUILT TOP OF BANK
—	DESIGN CHANNEL CENTERLINE
—	LOG VANE
—	LOG VANE W/ BAFFLE
—	CROSS VANE
—	BOULDER VANE
⊗	IRON ROD
⊗	GAUGE
●	LOW CONCERN
●	MODERATE CONCERN
●	HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP10	PHOTOPOINT NO. 10	888863.77	1831225.83	622.37

BUCKHORN CREEK


15

MONITORING PLANS

DATE AS NOTED	DATE W/ CHG	PROJECT NO.	PROJECT NUMBER
DATE 12/9/2000	DATE W/ CHG	1024	MP-0

NO.	BY	CHK.	DATE

16




POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP4 RT	BEGIN PROFILE	893112.11	1830724.29	674.77
BP4 LT	BEGIN PROFILE	893100.16	1830732.75	674.94
PRF 4	PHOTOPOINT RIFFLE	893052.14	1830688.91	672.84
RF4 RT	RIFFLE X.S.	893033.61	1830688.71	672.97
RF4 LT	RIFFLE X.S.	893041.95	1830709.35	673.10
PPL4	PHOTOPOINT POOL	893028.41	1830698.43	672.27
PL4 RT	POOL X.S.	893012.69	1830694.5	672.34
PL4 LT	POOL X.S.	893016.06	1830717.08	672.37
EP4 RT	END PROFILE	892900.43	1830693.07	670.12
EP4 LT	END PROFILE	892896.35	1830710.01	670.19
BP5 RT	BEGIN PROFILE	892615.37	1830735.78	665.53
BP5 LT	BEGIN PROFILE	892619.77	1830754.12	665.59
PRF 5	PHOTOPOINT RIFFLE	892481.99	1830730.82	662.8
RF5 RT	RIFFLE X.S.	892465.75	1830710.28	663.37
RF5 LT	RIFFLE X.S.	892453.05	1830739.76	662.65
PPL5	PHOTOPOINT POOL	892573.02	1830744.67	663.74
PL5 RT	POOL X.S.	892563.99	1830722.2	664.33
PL5 LT	POOL X.S.	892551	1830747.44	664.4
EP5 RT	END PROFILE	892414.15	1830718.87	661.96
EP5 LT	END PROFILE	892419.91	1830742.4	661.71

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER



Wolf Creek Engineering


ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3649 WWW.WOLFCKEENRGG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC

MONITORING PLANS

DATE: AS NOTED DRAWN BY: csl
 DATE: 12/9/2000 CHECK BY: ggg PROJECT NO.: 1024 SHEET NUMBER: MP-7

NO.	REV.	DESCRIPTION




LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

MIDDLE BRANCH




17

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3649 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC

MONITORING PLANS


DATE AS NOTED	DATE W/ CHG	PROJECT NO.	PROJECT NAME
DATE 12/9/2000	DATE W/ 000	1024	MP-0
NO.	BY	CHK.	DESCRIPTION



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER



EAST BRANCH


18

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 656-3649 WWW.WOLFCREEKENG.COM

PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 CLIENT: RESTORATION SYSTEMS, INC

MONITORING PLANS

DATE	AS NOTED	DATE	BY	PROJECT NO.	HEET NUMBER
12/9/2000		12/9/2000	WJ	1024	1110-9




LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- ⊗ IRON ROD
- ⊗ GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

SOUTHEAST CREEK

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP7 RT	BEGIN PROFILE	889394.27	1832082.48	653.18
BP7 LT	BEGIN PROFILE	889388.85	1832105.18	653.43
PRF 7	PHOTOPOINT RIFFLE	889294.04	1832131.66	651.44
RF7 RT	RIFFLE X.S.	889275.05	1832122.01	652.34
RF7 LT	RIFFLE X.S.	889291.11	1832144.12	653.16
PPL7	PHOTOPOINT POOL	889285.67	1832142.19	651.99
PL7 RT	POOL X.S.	889267.49	1832123.87	652.09
PL7 LT	POOL X.S.	889278.35	1832150.58	653.53
EP7 RT	END PROFILE	889240.74	1832125.74	651.43
EP7 LT	END PROFILE	889238.74	1832151.82	653.54



GAS EASEMENT AND VEGETATION PLOT HAVE BEEN MOWED

19


2

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3649 WWW.WOLFCKEENG.COM

PROJECT HOLLY GROVE STREAM RESTORATION SITE
 CLIENT RESTORATION SYSTEMS, INC

MONITORING PLANS


DATE AS NOTED	DATE W. C. 2010	PROJECT NO.	HEET NUMBER
DATE 12/9/2000	DATE W. 9/00	1024	MP-10
NO.	BY	CHK.	DATE



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP8 RT	BEGIN PROFILE	888530.2	1829244.79	_____
BP8 LT	BEGIN PROFILE	888550.58	1829256.28	_____
PR8 S	PHOTOPOINT RIFFLE	888624.26	1829321.4	_____
RF8 RT	RIFFLE X.S.	888609.33	1829340.21	_____
RF8 LT	RIFFLE X.S.	888638.13	1829340.74	_____
PPL8	PHOTOPOINT POOL	888571.69	1829296.89	_____
PL8 RT	POOL X.S.	888570.92	1829318.35	_____
PL8 LT	POOL X.S.	888584.77	1829295.99	_____
EP8 RT	END PROFILE	888635.95	1829374.79	_____
EP8 LT	END PROFILE	888655.17	1829383.15	_____
PP11	PHOTOPOINT NO. 11	888602.23	1829306.57	_____
PP12	PHOTOPOINT NO. 12	888562.04	1829311.53	_____

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN



NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

SOUTHWEST CREEK

2.0 PROJECT CONDITION AND MONITORING RESULTS

2.1 Vegetation Assessment

The Carolina Vegetation Survey – Ecosystem Enhancement Program (CVS-EEP) 2008 protocol for recording vegetation (Lee et. al 2008) was used to determine the planting pattern of woody stems with respect to species, spacing, and density as well as to forecast survivability and growth of planted stems in subsequent monitoring years. Eleven (11) randomly placed 10 meter by 10 meter vegetative sampling plots were established within the project easement area. The corners of each monitoring plot have been marked in the field and their position documented by GPS survey. Plots were placed within the applicable planting zones to capture the heterogeneity of the designed vegetative communities. Plot corners were permanently marked with rebar and recorded during the baseline survey. All planted stems and plot corners were marked with orange flagging tape to facilitate relocation during subsequent monitoring years. A reference photograph was taken for each plot at the origin looking diagonally across the plot to the opposite corner.

Year 1 vegetation for the Site occurred on October 27-28, 2009. The project has an average of 361 planted stems per acre, which is above the interim success criterion of 320 stems per acre at the end of the Year 3 monitoring period. The riparian buffer planting had an overall survival rate of 65% but showed significant evidence of additional volunteer species taking root.

2.1.1 Stem Counts

Across all vegetation monitoring plots (VP), Year 1 monitoring documented a moderate survivability range of 162 to 567 planted stems per acre. VP2 had the lowest average stem density whereas VPC had the highest. VP2, 5, & 8 did not meet the interim success criterion. Approximately 17% of total planted stems were missing and 18% were dead. Of these, silky willow and common witchhazel had the highest mortality rates. Twenty-one (21) species were documented among the vegetation plots, a 12.5% reduction in the total species planted. Several species such as black walnut, willow oak, winged elm, possum haw, and willow were represented by only one individual.

Approximately 37% of planted stems had a vigor code of good or excellent. High numbers of natural stems were found in seven of the eleven vegetation monitoring plots. Volunteer stems were also found in vegetation plots VP6, 7, A, & B but in significantly lower numbers. It is expected that recruitment will continue to contribute to the total stem density for the restoration site.

2.1.2 Vegetative Problem

No significant vegetation problem areas were noted within the vegetation monitoring plots on-site although some damage and mortality was recorded. Of all damaged, missing, or dead stems within the vegetation monitoring plots 52% of the damage has been attributed to browsing activity by deer and 47% to insects. Expansion of invasive

exotic plant populations should be monitored both within the vegetation plots in which they occur and within the larger restoration area. It should be noted that after the vegetation survey was conducted VP7 was partially mowed along with the gas easement that crosses Southeast Creek.

2.1.3 Vegetation Plot Photos

A photo point was established in each vegetation plot. Photo points are positioned for each plot at the origin facing diagonally across the plot to the opposite corner. The photographs were captured on the same day as the vegetation plot surveys (Appendix A).

2.2 Stream Assessment

Monitoring protocol follows that outlined within the EEP Site Specific Mitigation Plan and detailed in the U.S. Army Corps of Engineers (USACE) Stream Mitigation Guidelines for Monitoring Level I. Specifically, stream monitoring included measurements of stream dimension, profile, pattern, bed materials, photo documentation, and stream bankfull return interval.

The restored stream reaches have managed the extreme flow events of the first year. Streambanks remain intact and stable and fully vegetated throughout the site. Vegetation has grown into many riffles on the main channel due to a lack of shade and mature buffer. This has limited the mobility of bed material but has not had noticeable effects on overall stability. All in-stream structures remain intact and fully functional with the exception of a few minor piping issues.

2.2.1 Hydrology

Since completion of construction in October of 2008, the site has been subjected to at least one greater-than-bankfull event and several bankfull or near-bankfull events. In August of 2008, Tropical Storm Fay crossed central North Carolina resulting in eight (8) inches of rainfall on-site and water elevations 2.5 feet above bankfull on Buckhorn Creek. Approximately seventy percent (70%) of the project was complete at that time and subjected to this estimated fifty-year storm event. In October of 2008, locally heavy rainfall produced a bankfull event at the Site during the final stages of construction. In June of 2009, heavy rainfall resulted in water elevations 0.2 to 0.3 feet above bankfull. Heavy rainfall associated with remnants of Hurricane Ida produced one additional event in November of 2009, after monitoring was completed which again resulted in water elevations above bankfull.

Table V Verification of Bankfull Events – Lick Creek Stream Restoration Site (D04013-1)

Date of Data Collection	Date of Occurrence of Bankfull Event	Height above Bankfull (ft)	Method of Data Collection
9/3/08	8/27/08	2.5	Debris Evidence
8/13/09	June 2009	0.2	Crest Gauge

2.2.2 Geomorphology

Following the procedures established in the USDA Forest Service Manual (Harrelson et al 1994) and the methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994, 1996), data collected consisted of detailed dimension and pattern measurements, longitudinal profiles, and bed materials sampling.

Re-survey of the permanent cross sections and profile reaches have shown only minimal alterations in local bed elevations with the bed form and the channel pattern remaining consistent with the As-built condition. All eight riffle cross sections exhibit consistent maximum depth while six of the eight retain nearly the same cross-sectional area as documented in the baseline monitoring. Six of the eight pool cross-sections have maintained their depth and cross-sectional area and two show only slight adjustments relative to the As-built condition. Location of bed features relative to the pattern is consistent with the As-built survey.

Pebble counts were conducted at each riffle cross-section, as well as across the overall study reaches. Pebble count data was plotted by size distribution in order to assess the D_{50} and D_{84} size class. On Buckhorn Creek the material size generally increased from the As-built condition with the D_{50} on Reach 1 and 2 increasing from 38mm to 67mm and from 38mm to 61mm. Likewise the D_{84} increased on both of these reaches. On Reach 1 of Buckhorn the D_{50} remained constant while the D_{84} decreased from 118mm to 64mm. This may be due in part to the fact that Reach 1 is at the upstream end of the project and may be receiving finer sediment input from upstream of the Site where the channel remains degraded. It also may be related to the significant growth of vegetation in the riffles that may be trapping finer particles in the bed.

All of the tributaries, with the exception of Southeast Creek, showed an increase in the D_{50} over the As-built condition, although generally the increases were not appreciable. The D_{50} on Middle Branch increased from 10mm to 21mm and from 12mm to 15mm. On Lower East Branch the D_{50} increased from 7mm to 10mm and Southwest Creek increased from 0.3mm to 7mm. The D_{50} on Southeast Creek remained constant at 0.1mm which was to be expected since the primary bed material is clay and there is a farm pond located immediately upstream which traps much of the sediment from the watershed.

Table VI. BEHI and Sediment Export Estimates – (Not Required in Year 1)

2.2.3 Problem Areas

In the year following construction of the Holly Grove Stream Restoration Site, a few minor problem areas have been documented.

- 1.) Several riffles on Buckhorn Creek exhibit excessive vegetation in the channel bed.
- 2.) There were six (6) locations of piping identified at log vanes.
- 3.) There was one (1) area of bank scour identified.

Inadequate shade due to lack of mature riparian buffer has allowed vegetation to take root in the bed matrix. It is anticipated that this vegetation will die back during the winter but

will reestablish during each growing season until sufficient shading is provided by the canopy of the buffer. This has affected bedload transport by limiting bed mobility, but it is not expected to have any significant impact on the overall stability or integrity of the channel bed.

Continued visual monitoring is planned for the stream areas that have been identified as “Areas of Concern”. Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues have not risen to level of posing a threat to channel or structure stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then reassess their condition in the next monitoring cycle.

2.2.4 Photo Reference Stations

Photograph reference Stations (PRSs) have been established to assist in characterizing the site and to allow qualitative evaluation of the site conditions. The location of each photo station has been permanently marked in the field and the bearing/orientation of the photograph is indicated on the As-built plans to allow for consistent repetition. A total of twenty-eight (28) PRSs have been established along the restored stream (Appendix B). Sixteen (16) of these PRSs have been located upstream of the permanent monitoring cross sections. These photographs are taken facing downstream looking at the section, and show as much of the banks and channel as possible.

2.2.5 Stability Assessment Table

Table VII. Categorical Stream Feature Visual Stability Assessment

Feature	Performance Percentage Buckhorn Creek (8,848 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%				
Pools	100%	100%				
Thalweg	100%	100%				
Meanders	100%	100%				
Bed General	100%	100%				
Vanes / J Hooks etc.	100%	99%				
Wads and Boulders	100%	100%				

Feature	Performance Percentage Middle Branch (1,755 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	97%				
Pools	100%	100%				
Thalweg	100%	100%				
Meanders	100%	100%				
Bed General	100%	100%				
Vanes / J Hooks etc.	100%	98%				
Wads and Boulders	100%	83%				

Feature	Performance Percentage East Branch (1,090 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%				
Pools	100%	100%				
Thalweg	100%	100%				
Meanders	100%	100%				
Bed General	100%	100%				
Vanes / J Hooks etc.	100%	100%				
Wads and Boulders	100%	100%				

Feature	Performance Percentage Southeast Creek (363 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	96%				
Pools	100%	100%				
Thalweg	100%	100%				
Meanders	100%	100%				
Bed General	100%	100%				
Vanes / J Hooks etc.	100%	100%				
Wads and Boulders	100%	100%				

Feature	Performance Percentage Southwest Creek (723 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%				
Pools	100%	100%				
Thalweg	100%	100%				
Meanders	100%	100%				
Bed General	100%	100%				
Vanes / J Hooks etc.	100%	100%				
Wads and Boulders	100%	100%				

Table VIII-a Baseline Stream Data Summary

Holly Grove Restoration Site - Buckhorn Creek (8848 ft)

Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n		
Dimension and Substrate - Riffle																											
Bankfull Width (ft)					24			26				20.1				22	23	25	23.4								
Floodprone Width (ft)					32			32				63				30	52.5	75	50			50					
Bankfull Mean Depth (ft)					1.6			2.3				1.73				1.69	1.78	1.91	1.3			1.5					
¹ Bankfull Max Depth (ft)					2.3			3				2				2.3	2.4	2.6	1.9			2.1					
Bankfull Cross-Sectional Area (ft ²)					42			55				34.8				37	40.9	48	30.3			34.3					
Width/Depth Ratio					10			16				12					13		13.4			16					
Entrenchment Ratio					1.2			1.3		2.7		2.9	3.1			1.4	2.28	3				2.5					
¹ Bank Height Ratio					2			2.3				1.2					1										
d50 (mm)					14			14				28															
Profile																											
Riffle Length (ft)																23	40	64	38			58					
Riffle Slope (ft/ft)					0.006			0.007	0.008			0.013				0.004	0.005	0.006	0.0026			0.0069					
Pool Length (ft)																21	25	54	55			67					
Pool Max Depth (ft)					2.8			3.35	3.9			2.6				3.4	3.6	3.8	1.08			2.89					
Pool Spacing (ft)					60			110	160		71	102.5	134			88	119	150	56			119					
² Pool Volume (ft ³)																											
Pattern																											
Channel Beltwidth (ft)					40			80	120		33		36.5	40		33	54	75	183			217					
Radius of Curvature (ft)					50			145	240		47		182.5	318		44	59.5	75	41			87					
Radius of Curvature Ratio (ft/ft)					1.9			5.95	10		2.3		9.15	16		2	2.5	3	1.7			3.72					
Meander Wavelength (ft)					110			225	340		37		104.5	172		44	134.5	225	140			221					
Meander Width Ratio (ft/ft)					1.7			3.15	4.6		1.6		1.8	2		1.5	2.25	3	7.82			9.27					
Substrate, bed and transport parameters																											
⁴ Ri% / Ru% / P% / G% / S%																					35		18		29		17
⁴ SC% / Sa% / G% / C% / B% / Be%																											
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																											
Reach Shear Stress (competency) lb/ft ²																	0.66										
Max part size (mm) mobilized at bankfull																	144										
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Drainage Area (sq mi)								3.76					2.2														
Impervious cover estimate (%)																											
Rosgen Classification								F4 & G4					B4c				B4c					B4c					
Bankfull Velocity (fps)								3.3									4.5										
Bankfull discharge (cfs)								186																			
Valley length (ft)																											
Channel Thalweg length (ft)								8756									8777					8848					
Sinuosity (ft)								1.17					1.05				1.2					1.17					
Water Surface Slope (channel) (ft/ft)								0.0054					0.0079				0.005		0.0042					0.0051			
BF slope (ft/ft)								0.005					0.006				0.006					0.0047					
⁵ Bankfull Floodplain Area (acres)																											
⁶ Proportion Overwide (%)																											
⁷ Entrenchment Class (ER Range)																											
⁸ Incision Class (BHR Range)																											
BEHI VL% / L% / M% / H% / VH% / E%																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Table VIII-b Baseline Stream Data Summary
Holly Grove Restoration Site - West Branch (391 ft)

Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																										
Bankfull Width (ft)							6.3						20.1					9								
Floodprone Width (ft)							7.5						63					12	19.5	27						
Bankfull Mean Depth (ft)							0.9						1.73					0.7								
¹ Bankfull Max Depth (ft)							1.2						2					0.95								
Bankfull Cross-Sectional Area (ft ²)							5.5						34.8					6.3								
Width/Depth Ratio							7						12					13								
Entrenchment Ratio							1.2				2.7		2.9	3.1			1.4	1.7	3							
¹ Bank Height Ratio							1.7						1.2					1								
d50 (mm)							28						28													
Profile																										
Riffle Length (ft)																	13	16	19							
Riffle Slope (ft/ft)							0.02						0.013					0.013								
Pool Length (ft)																	7	14	20							
Pool Max Depth (ft)							1.4						2.6					1.4								
Pool Spacing (ft)						30	65	100				33	36.5	40			36	45	54	40		46	52			
² Pool Volume (ft ³)																										
Pattern																										
Channel Beltwidth (ft)					40		50	60				33		36.5	40		13	20	27				80			
Radius of Curvature (ft)					45		97.5	150				47		182.5	318		18	22.5	27	23			41.5	60		
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3		9.15	16		2	2.5	3	2.3			4.2	6			
Meander Wavelength (ft)					55		77.5	100			37		104.5	172		18	49.5	81				89				
Meander Width Ratio (ft/ft)					6		8	10			1.6		1.8	2		1.5	2.25	3								
Substrate, bed and transport parameters																										
⁴ Ri% / Ru% / P% / G% / S%																										
⁴ SC% / Sa% / G% / C% / B% / Be%																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																										
Reach Shear Stress (competency) lb/ft ²																		0.53								
Max part size (mm) mobilized at bankfull																		96								
Stream Power (transport capacity) W/m ²																										
Additional Reach Parameters																										
Drainage Area (sq mi)							0.2						2.2													
Impervious cover estimate (%)																										
Rosgen Classification							G4						B4c				B4c					B4c				
Bankfull Velocity (fps)							3.9											4.5								
Bankfull discharge (cfs)							28																			
Valley length (ft)																										
Channel Thalweg length (ft)							400											386				391				
Sinuosity (ft)							1.06						1.05					1.2				1.17				
Water Surface Slope (channel) (ft/ft)							0.014						0.0079					0.013								
BF slope (ft/ft)							0.015						-					0.015								
⁵ Bankfull Floodplain Area (acres)																										
⁶ Proportion Overwide (%)																										
⁷ Entrenchment Class (ER Range)																										
⁸ Incision Class (BHR Ranch)																										
BEHI VL% / L% / M% / H% / VH% / E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Table VIII-c Baseline Stream Data Summary																									
Holly Grove Restoration Site - Middle Branch (1796 ft)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																									
Bankfull Width (ft)						6.3						20.1					9			6.2					
Floodprone Width (ft)						7.5						63					12	19.5	27	55				80	
Bankfull Mean Depth (ft)						0.9						1.73						0.7		0.6				0.7	
¹ Bankfull Max Depth (ft)						1.2						2						0.95		1				1.1	
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8						6.3		3.7				5.2	
Width/Depth Ratio						7						12						13		10				10.4	
Entrenchment Ratio						1.2				2.7		2.9	3.1				1.4	1.7	3	7.6				13	
¹ Bank Height Ratio						1.7						1.2						1							
d50 (mm)						28						28													
Profile																									
Riffle Length (ft)																	10	15	32	17				38	
Riffle Slope (ft/ft)						0.02						0.013						0.013		0.0148				0.0184	
Pool Length (ft)																	6	13	16	17				29	
Pool Max Depth (ft)						1.4						2.6						1.4		0.9				1.32	
Pool Spacing (ft)					30	65	100				33	36.5	40				36	45	54	44				75	
² Pool Volume (ft ³)																									
Pattern																									
Channel Beltwidth (ft)					40	50	60				33	36.5	40				13	20	27	30				88	
Radius of Curvature (ft)					45	97.5	150				47	182.5	318				18	22.5	27	16				130	
Radius of Curvature Ratio (ft/ft)					7	15	23			2.3	9.15	16				2	2.5	3	2.4					19.4	
Meander Wavelength (ft)					55	77.5	100				37	104.5	172				18	49.5	81	60				105	
Meander Width Ratio (ft/ft)					6	8	10			1.6	1.8	2				1.5	2.25	3	3					8.8	
Substrate, bed and transport parameters																									
⁴ Ri% / Ru% / P% / G% / S%																				34	25		29		12
⁴ SC% / Sa% / G% / C% / B% / Be%																									
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																									
Reach Shear Stress (competency) lb/ft ²																		0.58							
Max part size (mm) mobilized at bankfull																		115							
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (sq mi)						0.2						2.2													
Impervious cover estimate (%)																									
Rosgen Classification						G4						B4c						B4c					B4c		
Bankfull Velocity (fps)						3.9												4.5							
Bankfull discharge (cfs)						28																			
Valley length (ft)																									
Channel Thalweg length (ft)						1778												1790					1796		
Sinuosity (ft)						1.06						1.05						1.2					1.07		
Water Surface Slope (channel) (ft/ft)						0.014						0.0079						0.013		0.0164				0.0187	
BF slope (ft/ft)						0.015						-						0.015		0.016				0.019	
⁵ Bankfull Floodplain Area (acres)																									
⁶ Proportion Overwide (%)																									
⁷ Entrenchment Class (ER Range)																									
⁸ Incision Class (BHR Range)																									
BEHI VL% / L% / M% / H% / VH% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Table VIII-d Baseline Stream Data Summary																									
Holly Grove Restoration Site - East Branch (1073 ft)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																									
Bankfull Width (ft)						6.3						20.1													
Floodprone Width (ft)						7.5						63					12	19.5	27						
Bankfull Mean Depth (ft)						0.9						1.73						0.7							
¹ Bankfull Max Depth (ft)						1.2						2						0.95							
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8						6.3							
Width/Depth Ratio						7						12						13							
Entrenchment Ratio						1.2				2.7		2.9	3.1				1.4	1.7	3						
¹ Bank Height Ratio						1.7						1.2						1							
d50 (mm)						28						28													
Profile																									
Riffle Length (ft)																	12	17	21	22		23	26		
Riffle Slope (ft/ft)						0.02						0.013						0.013		0.0071		0.0104	0.0132		
Pool Length (ft)																	12	15	18	13		14	17		
Pool Max Depth (ft)												2.6						1.4		0.5		0.8	0.9		
Pool Spacing (ft)						30		65	100			33		36.5	40		36	45	54	34		35	44		
² Pool Volume (ft ³)																									
Pattern																									
Channel Beltwidth (ft)					40		50	60			33		36.5	40			13	20	27	28		36	45		
Radius of Curvature (ft)					45		97.5	150			47		182.5	318			18	22.5	27	33		44	60		
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3		9.15	16			2	2.5	3	3.8		5.1	7		
Meander Wavelength (ft)					55		77.5	100			37		104.5	172			18	49.5	81	76		81	91		
Meander Width Ratio (ft/ft)					6		8	10			1.6		1.8	2			1.5	2.25	3	3.25		9.4	5.25		
Substrate, bed and transport parameters																									
⁴ Ri% / Ru% / P% / G% / S%																				41	16	24	19		
⁴ SC% / Sa% / G% / C% / B% / Be%																									
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																									
Reach Shear Stress (competency) lb/ft ²																		0.54							
Max part size (mm) mobilized at bankfull																		102							
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (sq mi)						0.2						2.2													
Impervious cover estimate (%)																									
Rosgen Classification						G4						B4c						B4c			B4c				
Bankfull Velocity (fps)						3.9												4.5							
Bankfull discharge (cfs)						28																			
Valley length (ft)																									
Channel Thalweg length (ft)						1039												1058				1073			
Sinuosity (ft)						1.06						1.05						1.2				1.04			
Water Surface Slope (channel) (ft/ft)						0.014						0.0079						0.013				0.011			
BF slope (ft/ft)						0.015						-						0.015				0.011			
⁵ Bankfull Floodplain Area (acres)																									
⁶ Proportion Overwide (%)																									
⁷ Entrenchment Class (ER Range)																									
⁸ Incision Class (BHR Ranch)																									
BEHI VL% / L% / M% / H% / VH% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Table VIII-e Baseline Stream Data Summary
Holly Grove Restoration Site - Southeast Creek (363 ft)

Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline							
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n		
Dimension and Substrate - Riffle																											
Bankfull Width (ft)							6.3						20.1					7.5									
Floodprone Width (ft)							7.5						63					10	16.5	23							
Bankfull Mean Depth (ft)							0.9						1.73					0.6									
¹ Bankfull Max Depth (ft)							1.2						2					0.75									
Bankfull Cross-Sectional Area (ft ²)							5.5						34.8					4.2									
Width/Depth Ratio							7						12					13									
Entrenchment Ratio							1.2				2.7		2.9	3.1			1.4	2.2	3						3.1		
¹ Bank Height Ratio							1.7						1.2					1									
d50 (mm)							28						28														
Profile																											
Riffle Length (ft)																	10	12	19	14			15	18			
Riffle Slope (ft/ft)							0.02						0.013					0.016					0.0067				
Pool Length (ft)																	10	13	20	18			19	21			
Pool Max Depth (ft)													2.6					1.1		0.49			0.52	1.4			
Pool Spacing (ft)							30						36.5	40			30	37.5	45	20			22	40			
² Pool Volume (ft ³)																											
Pattern																											
Channel Beltwidth (ft)					40		50	60					33		36.5	40		11	17	23	27			30.5	34		
Radius of Curvature (ft)					45		97.5	150					47		182.5	318		15	19	23	40			64	88		
Radius of Curvature Ratio (ft/ft)					7		15	23					2.3		9.15	16		2	2.5	3	5			8	11		
Meander Wavelength (ft)					55		77.5	100					37		104.5	172		15	41.5	68	81			86	91		
Meander Width Ratio (ft/ft)					6		8	10					1.6		1.8	2		1.5	2.25	3	3.4			38.5	4.3		
Substrate, bed and transport parameters																											
⁴ Ri% / Ru% / P% / G% / S%																				40			15			30	15
⁴ SC% / Sa% / G% / C% / B% / Be%																											
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																											
Reach Shear Stress (competency) lb/ft ²																		0.53									
Max part size (mm) mobilized at bankfull																		96									
Stream Power (transport capacity) W/m ²																											
Additional Reach Parameters																											
Drainage Area (sq mi)							0.2						2.2														
Impervious cover estimate (%)																											
Rosgen Classification							G4						B4c					B4c						B4c			
Bankfull Velocity (fps)							3.9											4.5									
Bankfull discharge (cfs)							28																				
Valley length (ft)																											
Channel Thalweg length (ft)							342											359						363			
Sinuosity (ft)							1.06						1.05					1.2						1.05			
Water Surface Slope (channel) (ft/ft)							0.014						0.0079					0.016						0.0106			
BF slope (ft/ft)							0.015						-					0.019						0.0106			
⁵ Bankfull Floodplain Area (acres)																											
⁶ Proportion Overwide (%)																											
⁷ Entrenchment Class (ER Range)																											
⁸ Incision Class (BHR Ranch)																											
BEHI VL% / L% / M% / H% / VH% / E%																											
Channel Stability or Habitat Metric																											
Biological or Other																											

Table VIII-F Baseline Stream Data Summary

Holly Grove Restoration Site - Southwest Creek (723 ft)

Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline								
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n			
Dimension and Substrate - Riffle																												
Bankfull Width (ft)							6.3						20.1															
Floodprone Width (ft)							7.5						63				11	17.5	24									
Bankfull Mean Depth (ft)							0.9						1.73					0.6										
¹ Bankfull Max Depth (ft)							1.2						2					0.85										
Bankfull Cross-Sectional Area (ft ²)							5.5						34.8					4.9										
Width/Depth Ratio							7						12					13										
Entrenchment Ratio							1.2				2.7		2.9	3.1			1.4	2.2	3									
¹ Bank Height Ratio							1.7						1.2					1										
d50 (mm)							28						28															
Profile																												
Riffle Length (ft)																	10	14	19				9					
Riffle Slope (ft/ft)							0.02						0.013					0.007					0.0012		0.0018	0.032		
Pool Length (ft)																	6	10	13				5					
Pool Max Depth (ft)													2.6					1.3					1.15		1.45	1.65		
Pool Spacing (ft)							30						36.5	40			32	40	48				19			25	32	
² Pool Volume (ft ³)																												
Pattern																												
Channel Beltwidth (ft)						40		50	60				33		36.5	40		12	18	24				50		55	60	
Radius of Curvature (ft)						45		97.5	150				47		182.5	318		16	20	24				20		28.5	37	
Radius of Curvature Ratio (ft/ft)						7		15	23				2.3		9.15	16		2	2.5	3				2.5		3.55	4.6	
Meander Wavelength (ft)						55		77.5	100				37		104.5	172		16	44	72				60		93	126	
Meander Width Ratio (ft/ft)						6		8	10				1.6		1.8	2		1.5	2.25	3				6.25		6.88	7.5	
Substrate, bed and transport parameters																												
⁴ Ri% / Ru% / P% / G% / S%																								33	19		30	18
⁴ SC% / Sa% / G% / C% / B% / Be%																												
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																												
Reach Shear Stress (competency) lb/ft ²																		0.25										
Max part size (mm) mobilized at bankfull																		50										
Stream Power (transport capacity) W/m ²																												
Additional Reach Parameters																												
Drainage Area (sq mi)							0.2						2.2															
Impervious cover estimate (%)																												
Rosgen Classification							G4						B4c					B4c							B4c			
Bankfull Velocity (fps)							3.9											4.5										
Bankfull discharge (cfs)							28																					
Valley length (ft)																												
Channel Thalweg length (ft)																										723		
Sinuosity (ft)							1.06						1.05					1.2								1.17		
Water Surface Slope (channel) (ft/ft)							0.014						0.0079					0.007								0.0122		
BF slope (ft/ft)							0.015						-					0.008								0.0122		
⁵ Bankfull Floodplain Area (acres)																												
⁶ Proportion Overwide (%)																												
⁷ Entrenchment Class (ER Range)																												
⁸ Incision Class (BHR Ranch)																												
BEHI VL% / L% / M% / H% / VH% / E%																												
Channel Stability or Habitat Metric																												
Biological or Other																												

**Table IX-a Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 1: Buckhorn Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20						22											
Floodprone Width (ft)	70						-											
Bkf Cross Sectional Area (ft ²)	35.4						48											
Bkf Mean Depth (ft)	1.5						2.2											
Bkf Max Depth (ft)	2.1						3.9											
Width/Depth Ratio	15.3						-											
Entrenchment Ratio	>3						-											
Bank Height Ratio	1						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	26.5																	
D ₈₄ (mm)	64																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	40	115	65															
Radius of Curvature (ft)	29	371	105															
Meander Wavelength (ft)	125	320	180															
Meander Width Ratio	2	5.75	3.25															
Profile																		
Riffle Length (ft)	28	81	47															
Riffle Slope (ft/ft)	0.0024	0.0126	0.0094															
Pool length (ft)	24.4	38	29.5															
Pool Spacing (ft)	37	130	82															
Additional Reach Parameters																		
Valley Length (ft)	-	-	967															
Channel Length (ft)	-	-	1085															
Sinuosity	-	-	1.1															
Water Surface Slope (ft/ft)	0.0024	0.0126	0.0094															
Bkf Slope (ft/ft)	-	-	0.006															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-b Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 2: Buckhorn Creek**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20.4						22.2											
Floodprone Width (ft)	34						-											
Bkf Cross Sectional Area (ft ²)	25.4						45.1											
Bkf Mean Depth (ft)	1.2						2											
Bkf Max Depth (ft)	1.7						3											
Width/Depth Ratio	16.4						-											
Entrenchment Ratio	1.6						-											
Bank Height Ratio	1.7						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	67.2																	
D ₈₄ (mm)	184																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	55	162	60															
Radius of Curvature (ft)	61	245	130															
Meander Wavelength (ft)	182	225	195															
Meander Width Ratio	2.5	7.5	2.8															
Profile																		
Riffle Length (ft)	25	87	34															
Riffle Slope (ft)	0.0012	0.0228	0.0099															
Pool length (ft)	16.2	36.8	31.8															
Pool Spacing (ft)	26	151	56															
Additional Reach Parameters																		
Valley Length (ft)	-	-	882															
Channel Length (ft)	-	-	968															
Sinuosity	-	-	1.18															
Water Surface Slope (ft/ft)	0.0012	0.0228	0.0099															
Bkf Slope (ft/ft)	-	-	0.0057															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-c Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 3: Buckhorn Creek**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	25.5						22.5											
Floodprone Width (ft)	65						-											
Bkf Cross Sectional Area (ft ²)	48						62.8											
Bkf Mean Depth (ft)	1.9						2.8											
Bkf Max Depth (ft)	2.6						4.7											
Width/Depth Ratio	13.5						-											
Entrenchment Ratio	2.5						-											
Bank Height Ratio	1						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	60.6																	
D ₈₄ (mm)	118																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	45	87	50															
Radius of Curvature (ft)	177	284	222															
Meander Wavelength (ft)	243	288	274															
Meander Width Ratio	1.8	3.4	2															
Profile																		
Riffle Length (ft)	17	103	49															
Riffle Slope (ft)	0.0032	0.014	0.007															
Pool length (ft)	19.9	49.6	24.7															
Pool Spacing (ft)	31	167	75															
Additional Reach Parameters																		
Valley Length (ft)	-	-	1009															
Channel Length (ft)	-	-	1040															
Sinuosity	-	-	1.03															
Water Surface Slope (ft/ft)	0.0032	0.014	0.0066															
Bkf Slope (ft/ft)	-	-	0.0047															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-d Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 4: Middle Branch**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	5						17											
Floodprone Width (ft)	40						-											
Bkf Cross Sectional Area (ft ²)	3.1						17											
Bkf Mean Depth (ft)	0.6						1											
Bkf Max Depth (ft)	1						2.5											
Width/Depth Ratio	8.1						-											
Entrenchment Ratio	>3						-											
Bank Height Ratio	1.45						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	20.6																	
D ₈₄ (mm)	58																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	14	21	18															
Radius of Curvature (ft)	25	59	40															
Meander Wavelength (ft)	66	100	88															
Meander Width Ratio	2.8	4.2	3.6															
Profile																		
Riffle Length (ft)	9	23	15.8															
Riffle Slope (ft/ft)	0.0155	0.0409	0.0271															
Pool length (ft)	5	11.9	8.7															
Pool Spacing (ft)	20	41	23															
Additional Reach Parameters																		
Valley Length (ft)	-	-	220															
Channel Length (ft)	-	-	236															
Sinuosity	-	-	1.1															
Water Surface Slope (ft/ft)	-	-	-															
Bkf Slope (ft/ft)	-	-	0.0205															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-e Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 5: Middle Branch**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	8.2						8.6											
Floodprone Width (ft)	40						-											
Bkf Cross Sectional Area (ft ²)	5.9						9.7											
Bkf Mean Depth (ft)	0.7						1.1											
Bkf Max Depth (ft)	1.2						2											
Width/Depth Ratio	11.5						-											
Entrenchment Ratio	>3						-											
Bank Height Ratio	1.3						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	15.3																	
D ₈₄ (mm)	44																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	22	24	23															
Radius of Curvature (ft)	52	71	62															
Meander Wavelength (ft)	91	133	108															
Meander Width Ratio	237	2.9	2.8															
Profile																		
Riffle Length (ft)	16	43	18															
Riffle Slope (ft)	0.009	0.0093	0.0092															
Pool length (ft)	11.7	16.2	16.2															
Pool Spacing (ft)	44	74.6	48.5															
Additional Reach Parameters																		
Valley Length (ft)	-	-	197															
Channel Length (ft)	-	-	211															
Sinuosity	-	-	1.1															
Water Surface Slope (ft/ft)	-	-	-															
Bkf Slope (ft/ft)	-	-	0.0117															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-f Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 6: Lower East Branch**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	7.1						12.1											
Floodprone Width (ft)	30						-											
Bkf Cross Sectional Area (ft ²)	2.7						11.5											
Bkf Mean Depth (ft)	0.4						1											
Bkf Max Depth (ft)	0.6						2.5											
Width/Depth Ratio	18.6						-											
Entrenchment Ratio	>3						-											
Bank Height Ratio	1.6						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	9.8																	
D ₈₄ (mm)	29																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	16	17	16															
Radius of Curvature (ft)	-	-	193															
Meander Wavelength (ft)	-	-	87															
Meander Width Ratio	2.3	2.4	2.3															
Profile																		
Riffle Length (ft)	17.5	27	18.8															
Riffle Slope (ft)	0.0037	0.0176	0.012															
Pool length (ft)	6.5	12.5	9.5															
Pool Spacing (ft)	30	44	38.4															
Additional Reach Parameters																		
Valley Length (ft)	-	-	207.4															
Channel Length (ft)	-	-	209.7															
Sinuosity	-	-	1.0															
Water Surface Slope (ft/ft)	-	-	-															
Bkf Slope (ft/ft)	-	-	0.0104															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-g Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 7: Southeast Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	15						10.5											
Floodprone Width (ft)	35						-											
Bkf Cross Sectional Area (ft ²)	9.5						9.7											
Bkf Mean Depth (ft)	0.6						0.9											
Bkf Max Depth (ft)	1.2						1.8											
Width/Depth Ratio	23.8						-											
Entrenchment Ratio	2.3						-											
Bank Height Ratio	2.1						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	0.1																	
D ₈₄ (mm)	43																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	21	26	23															
Radius of Curvature (ft)	37	48	44															
Meander Wavelength (ft)	70	80	77															
Meander Width Ratio	1.4	1.7	1.5															
Profile																		
Riffle Length (ft)	12	20.5	19															
Riffle Slope (ft/ft)	0.0017	0.0052	0.0029															
Pool length (ft)	5	8.1	6															
Pool Spacing (ft)	29.6	43.5	40.5															
Additional Reach Parameters																		
Valley Length (ft)	-	-	157.6															
Channel Length (ft)	-	-	167															
Sinuosity	-	-	1.1															
Water Surface Slope (ft/ft)	-	-	-															
Bkf Slope (ft/ft)	-	-	0.0106															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

**Table IX-h Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 8: Southwest Creek**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	8.2						6.6											
Floodprone Width (ft)	15						-											
Bkf Cross Sectional Area (ft ²)	4.4						7.4											
Bkf Mean Depth (ft)	0.5						1.1											
Bkf Max Depth (ft)	0.7						1.7											
Width/Depth Ratio	15.2						-											
Entrenchment Ratio	1.83						-											
Bank Height Ratio	2.3						-											
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	7.3																	
D ₈₄ (mm)	56																	

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	19	42	25															
Radius of Curvature (ft)	19	26	25															
Meander Wavelength (ft)	59	99	66															
Meander Width Ratio	2.3	5.1	3															
Profile																		
Riffle Length (ft)	4	15	9															
Riffle Slope (ft)	0.002	0.0092	0.0056															
Pool length (ft)	7	19.5	11.4															
Pool Spacing (ft)	21	38.5	27.5															
Additional Reach Parameters																		
Valley Length (ft)	-	-	174.4															
Channel Length (ft)	-	-	198.2															
Sinuosity	-	-	1.1															
Water Surface Slope (ft/ft)	-	-	-															
Bkf Slope (ft/ft)	-	-	0.0123															
Rosgen Classification	-	-	B4c															
Habitat Index																		
Macrobenthos																		

APPENDIX A
VEGETATION RAW DATA

Vegetation Survey Metadata	
database name	Holly Grove Veg Plot Data.mdb
DESCRIPTION OF WORKSHEETS IN THIS DOCUMENT-----	
Metadata	Description of database file, the report worksheets, and a summary of project(s) and project data.
Proj, planted	Each project is listed with its PLANTED stems per acre, for each year. This excludes live stakes.
Proj, total stems	Each project is listed with its TOTAL stems per acre, for each year. This includes live stakes, all planted stems, and all natural/volunteer stems.
Plots	List of plots surveyed with location and summary data (live stems, dead stems, missing, etc.).
Vigor	Frequency distribution of vigor classes for stems for all plots.
Vigor by Spp	Frequency distribution of vigor classes listed by species.
Damage	List of most frequent damage classes with number of occurrences and percent of total stems impacted by each.
Damage by Spp	Damage values tallied by type for each species.
Damage by Plot	Damage values tallied by type for each plot.
ALL Stems by Plot and spp	A matrix of the count of total living stems of each species (planted and natural volunteers combined) for each plot; dead and missing stems are excluded.
PROJECT SUMMARY-----	
Project Code	HGV
project Name	Holly Grove Stream Restoration
Description	Buckhorn Creek, Middle Creek, etc
River Basin	Cape Fear
length(ft)	
stream-to-edge width (ft)	
area (sq m)	
Required Plots (calculated)	
Sampled Plots	0

Table 2 - Vegetation Vigor by Species								
	Species	4	3	2	1	0	Missing	Unknown
	Betula nigra		3	3		3		
	Carya cordiformis						1	
	Celtis laevigata	1	1	1				
	Cornus amomum		4	1		2	2	
	Corylus americana		2	2		1		
	Diospyros virginiana		1	3				
	Fraxinus pennsylvanica		13	8			1	
	Juglans nigra			1				
	Liquidambar styraciflua		2					
	Nyssa sylvatica		2	1		1		
	Quercus phellos		1					
	Salix sericea						1	
	Sambucus canadensis		4					
	Ulmus alata		1					
	Viburnum dentatum		3					
	Ilex decidua		1					
	Cercis canadensis		2	3	2	4	2	
	Fagus grandifolia			2			1	
	Quercus		11	8		2	2	
	Hamamelis virginiana			1		2	3	
	Liriodendron tulipifera		4	4	1	2	1	
	Platanus occidentalis		2	3		2	2	
	Salix		1					
	Ulmus						1	
	Unknown		1			10	11	
TOT:	25	1	59	41	3	29	28	

Table 3 - Vegetation Damage by Species

Species	All Damage Categories	(no damage)	Deer	Insects	Unknown
Betula nigra	9	5	1	3	
Carya cordiformis	1	1			
Celtis laevigata	3	1	2		
Cercis canadensis	13	7	4	1	1
Cornus amomum	9	4	4	1	
Corylus americana	5	1	1	3	
Diospyros virginiana	4		3	1	
Fagus grandifolia	3	1	1	1	
Fraxinus pennsylvanica	22	4	7	11	
Hamamelis virginiana	6	6			
Ilex decidua	1		1		
Juglans nigra	1	1			
Liquidambar styraciflua	2	2			
Liriodendron tulipifera	12	4	4	4	
Nyssa sylvatica	4	2	1	1	
Platanus occidentalis	9	5	1	3	
Quercus	23	5	9	9	
Quercus phellos	1		1		
Salix	1	1			
Salix sericea	1	1			
Sambucus canadensis	4		2	2	
Ulmus	1	1			
Ulmus alata	1	1			
Unknown	22	21	1		
Viburnum dentatum	3		2	1	
TOT: 25	161	74	45	41	1

Table 4 - Vegetation Damage by Plot

<i>Plot</i>	<i>All Damage Categories (no damage)</i>	<i>Deer</i>	<i>Insects</i>	<i>Unknown</i>	
HGV-01-VP1-year:2	21	15	3	2	1
HGV-01-VP2-year:2	10	7	2	1	
HGV-01-VP3-year:2	14	5	4	5	
HGV-01-VP4-year:2	11	4	7		
HGV-01-VP5-year:2	11	4	5	2	
HGV-01-VP6-year:2	14	11	3		
HGV-01-VP7-year:2	17	8	6	3	
HGV-01-VP8-year:2	8	2	3	3	
HGV-01-VPA-year:2	20	7	8	5	
HGV-01-VPB-year:2	17	7	4	6	
HGV-01-VPC-year:2	18	4		14	
TOT: 11	161	74	45	41	1

Table 5 - Steam Count by Plot and Species

Species	Total Planted Stems	# plots	avg# stems	plot											
				HGV-01-VP1-year:2	HGV-01-VP2-year:2	HGV-01-VP3-year:2	HGV-01-VP4-year:2	HGV-01-VP5-year:2	HGV-01-VP6-year:2	HGV-01-VP7-year:2	HGV-01-VP8-year:2	HGV-01-VPA-year:2	HGV-01-VPB-year:2	HGV-01-VPC-year:2	
Betula nigra	6	4	2				1		1	1					3
Celtis laevigata	3	3	1	1			1	1							
Cercis canadensis	7	4	2	2		1		3					1		
Cornus amomum	5	3	2		1	3		1							
Corylus americana	4	3	1	1		1								2	
Diospyros virginiana	4	2	2				2						2		
Fagus grandifolia	2	2	1			1		1							
Fraxinus pennsylvanica	21	9	2		2	1	1		2	2	2	3	5	3	
Hamamelis virginiana	1	1	1				1								
Ilex decidua	1	1	1				1								
Juglans nigra	1	1	1	1											
Liriodendron tulipifera	9	4	2						2	2	3			2	
Nyssa sylvatica	3	1	3										3		
Platanus occidentalis	5	3	2						1	3				1	
Quercus	19	9	2	3		3	1	1	3	1	1	1		5	
Quercus phellos	1	1	1				1								
Salix	1	1	1	1											
Sambucus canadensis	4	1	4									4			
Ulmus alata	1	1	1	1											
Unknown	1	1	1		1										
Viburnum dentatum	3	2	2									2	1		
TOT: 21	102	21	10	4	10	9	7	9	9	6	13	11	14		



Vegetation Monitoring Plot 1 – 10/28/09



Vegetation Monitoring Plot 2 – 10/28/09



Vegetation Monitoring Plot 3 – 10/28/09



Vegetation Monitoring Plot 4 – 10/28/09



Vegetation Monitoring Plot 5 – 10/28/09



Vegetation Monitoring Plot 6 – 10/28/09



Vegetation Monitoring Plot 7 – 10/28/09



Vegetation Monitoring Plot 8 – 10/28/09



Vegetation Monitoring Plot A – 10/28/09



Vegetation Monitoring Plot B – 10/28/09



Vegetation Monitoring Plot C – 10/28/09

APPENDIX B
GEOMORPHIC RAW DATA

Photo Point 1



Buckhorn Creek facing upstream – Year 0

Photo No. 1

Photo Point 1



Buckhorn Creek facing upstream – Year 1

Photo No. 2

Photo Point 2



Buckhorn Creek facing upstream – Year 0

Photo No. 3

Photo Point 2



Buckhorn Creek facing upstream – Year 1

Photo No. 4

Photo Point 3



Buckhorn Creek facing upstream – Year 0

Photo No. 5

Photo Point 3



Buckhorn Creek facing upstream – Year 1

Photo No. 6

Photo Point 4



West Branch facing downstream – Year 0

Photo No. 7

Photo Point 4



West Branch facing downstream – Year 1

Photo No. 8

Photo Point 5



Buckhorn Creek facing upstream – Year 0

Photo No. 9

Photo Point 5



Buckhorn Creek facing upstream – Year 1

Photo No. 10

Photo Point 6



Buckhorn Creek at bridge, facing upstream – Year 0

Photo No. 11

Photo Point 6



Buckhorn Creek at bridge, facing upstream – Year 1

Photo No. 12

Photo Point 7



Buckhorn Creek at bridge, facing downstream – Year 0

Photo No. 7

Photo Point 7



Buckhorn Creek at bridge, facing downstream – Year 1

Photo No. 14

Photo Point 8



Buckhorn Creek facing upstream – Year 0

Photo No. 15

Photo Point 8



Buckhorn Creek facing upstream – Year 1

Photo No. 16

Photo Point 9



Buckhorn Creek facing upstream – Year 0

Photo No. 17

Photo Point 9



Buckhorn Creek facing upstream – Year 1

Photo No. 18

Photo Point 10



Buckhorn Creek facing upstream – Year 0

Photo No. 19

Photo Point 10



Buckhorn Creek facing upstream – Year 1

Photo No. 20

Photo Point 11



Southwest Creek facing downstream – Year 0

Photo No. 21

Photo Point 11



Southwest Creek facing downstream - Year 1

Photo No. 22

Photo Point 12



Southwest Creek facing upstream – Year 0

Photo No. 12

Photo Point 12



Southwest Creek facing upstream – Year 1

Photo No. 24

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Buckhorn Creek 8,848 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	84	86	N/A	98%	
	2. Armor stable	86	86	N/A	100%	
	3. Facet grade appears stable	86	86	N/A	100%	
	4. Minimal evidence of embedding/fining	86	86	N/A	100%	
	5. Length appropriate	86	86	N/A	100%	100%
B. Pools	1. Present	88	88	0	100%	
	2. Sufficiently deep	88	88	N/A	100%	
	3. Length appropriate	88	88	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	86	86	N/A	100%	
	2. Downstream of meander bend centered	86	86	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	88	88	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	88	88	N/A	100%	
	4. Sufficient floodplain access and relief	88	88	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/200	100%	100%
F. Vanes	1. Free of back or arm scour	108	108	N/A	100%	
	2. Height appropriate	108	108	N/A	100%	
	3. Angle and geometry appear appropriate	108	108	N/A	100%	
	4. Free of piping or other structural failures	105	108	N/A	97%	99%
G. Wads/Boulders	1. Free of scour	23	23	N/A	100%	
	2. Footing stable	23	23	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Middle Branch 1,755 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	44	44	N/A	100%	
	2. Armor stable	41	44	N/A	93%	
	3. Facet grade appears stable	41	44	N/A	93%	
	4. Minimal evidence of embedding/fining	44	44	N/A	100%	
	5. Length appropriate	44	44	N/A	100%	97%
B. Pools	1. Present	46	46	N/A	100%	
	2. Sufficiently deep	46	46	N/A	100%	
	3. Length appropriate	46	46	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	44	44	N/A	100%	
	2. Downstream of meander bend centered	44	44	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	46	46	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	46	46	N/A	100%	
	4. Sufficient floodplain access and relief	46	46	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	66	69	N/A	96%	
	2. Height appropriate	69	69	N/A	100%	
	3. Angle and geometry appear appropriate	69	69	N/A	100%	
	4. Free of piping or other structural failures	66	69	N/A	96%	98%
G. Wads/Boulders	1. Free of scour	3	3	N/A	100%	
	2. Footing stable	2	3	N/A	67%	83%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
East Branch 1,090 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	25	25	N/A	100%	
	2. Armor stable	25	25	N/A	100%	
	3. Facet grade appears stable	25	25	N/A	100%	
	4. Minimal evidence of embedding/fining	25	25	N/A	100%	
	5. Length appropriate	25	25	N/A	100%	100%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	25	25	N/A	100%	
	2. Downstream of meander bend centered	25	25	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	25	25	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	38	38	N/A	100%	
	2. Height appropriate	38	38	N/A	100%	
	3. Angle and geometry appear appropriate	38	38	N/A	100%	
	4. Free of piping or other structural failures	38	38	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	1	1	N/A	100%	
	2. Footing stable	1	1	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Southeast Creek 363 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	10	10	N/A	100%	
	2. Armor stable	8	10	N/A	80%	
	3. Facet grade appears stable	10	10	N/A	100%	
	4. Minimal evidence of embedding/fining	10	10	N/A	100%	
	5. Length appropriate	10	10	N/A	100%	96%
B. Pools	1. Present	10	10	N/A	100%	
	2. Sufficiently deep	10	10	N/A	100%	
	3. Length appropriate	10	10	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	10	10	N/A	100%	
	2. Downstream of meander bend centered	10	10	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	9	9	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	9	9	N/A	100%	
	4. Sufficient floodplain access and relief	9	9	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	11	11	N/A	100%	
	2. Height appropriate	11	11	N/A	100%	
	3. Angle and geometry appear appropriate	11	11	N/A	100%	
	4. Free of piping or other structural failures	11	11	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	2	2	N/A	100%	
	2. Footing stable	2	2	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment
Holly Grove Stream Restoration Site (D06028-B)
Southwest Creek 723 ft

Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	23	23	N/A	100%	
	2. Armor stable	23	23	N/A	100%	
	3. Facet grade appears stable	23	23	N/A	100%	
	4. Minimal evidence of embedding/fining	23	23	N/A	100%	
	5. Length appropriate	23	23	N/A	100%	100%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	23	23	N/A	100%	
	2. Downstream of meander bend centered	23	23	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	25	25	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	9	9	N/A	100%	
	2. Height appropriate	9	9	N/A	100%	
	3. Angle and geometry appear appropriate	9	9	N/A	100%	
	4. Free of piping or other structural failures	9	9	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	34	34	N/A	100%	
	2. Footing stable	34	34	N/A	100%	100%

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF1
 Reach 1 - Buckhorn Creek - Sta 11+81.0




As-Built



Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	34.3	Area	35.4	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.4	Bkf W	23.3	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.5	Dmean	1.5	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.1	Dmax	2.1	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	16.0	W/d	15.3	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL1
 Reach 1 - Buckhorn Creek - Sta 12+30.5




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	52.7	Area	48.0	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.2	Bkf W	22.1	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.3	Dmean	2.2	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	4.0	Dmax	3.9	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	10.2	W/d	10.2	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 1 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 1 - Buckhorn Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
102.58	1000	6.29	0.09		HOR	96.29	96.38	
102.58	1011	6.47	0.08		LV INV	96.11	96.19	
102.58	1027	9.48	3.00		POOL	93.10	96.10	
102.58	1041	7.70	1.24		END PL	94.88	96.12	
102.58	1052	6.84	0.37	4.35	HOR	95.74	96.11	98.23
102.58	1072	7.07	0.40		RIFF	95.51	95.91	
102.58	1080.5	7.10	0.27		BED ROCK	95.48	95.75	
102.58	1100	7.56	0.62		POOL	95.02	95.64	
102.58	1108	8.19	1.25		POOL	94.39	95.64	
102.58	1138	7.32	0.36	5.13	HOR	95.26	95.62	97.45
102.58	1181	7.40	0.33		XS RF1	95.18	95.51	
102.58	1219	7.79	0.26		LV	94.79	95.05	
102.58	1230.5	9.67	2.12	5.44	XS PL1	92.91	95.03	97.14
102.58	1263	8.04	0.47	5.82	HOR	94.54	95.01	96.76
102.58	1309	8.09	0.06		LV	94.49	94.55	
102.58	1330	10.72	2.36		POOL	91.86	94.22	
102.58	1355	8.84	0.48	6.87	HOR	93.74	94.22	95.71
102.58	1398	9.05	0.32		TOR	93.53	93.85	
100.68	1412	7.22	0.03		LV INV	93.46	93.49	
100.68	1427	9.19	1.75		B POOL	91.49	93.24	
100.68	1434	9.37	1.94		E POOL	91.31	93.25	
100.68	1455	7.92	0.55	5.45	HOR	92.76	93.31	95.23
100.68	1473	8.02	0.55		TOR	92.66	93.21	
100.68	1492	8.97	1.46		POOL	91.71	93.17	
100.68	1507	8.04	0.55	5.75	HOR	92.64	93.19	94.93
100.68	1534	7.80	0.12		LV INV	92.88	93.00	
100.68	1546	10.08	2.40		B POOL	90.60	93.00	
100.68	1557	10.73	3.05	6.25	E POOL	89.95	93.00	94.43
100.68	1577	8.44	0.75		HOR	92.24	92.99	
100.68	1593	8.15	0.32		RIFF	92.53	92.85	
100.68	1620	8.23	0.23		LV INV	92.45	92.68	
100.68	1632	10.05	2.00		B POOL	90.63	92.63	
100.68	1637	10.09	2.10		E POOL	90.59	92.69	
100.68	1671	8.49	0.42		HOR	92.19	92.61	
100.68	1695	8.64	0.32		TOR	92.04	92.36	
100.68	1706	8.85	0.42		LV INV	91.83	92.25	
100.68	1718	10.18	1.75		B POOL	90.50	92.25	
100.68	1728	10.33	1.93		E POOL	90.35	92.28	
100.68	1744	8.98	0.58	7.09	HOR	91.70	92.28	93.59
100.68	1773	9.01	0.56		RIFF	91.67	92.23	
100.68	1798	9.19	0.28		LV INV	91.49	91.77	
100.34	1810	10.55	1.88		BP	89.79	91.67	
100.34	1832	10.17	1.50		EP	90.17	91.67	
100.34	1839	9.46	0.77	7.45	HOR	90.88	91.65	92.89
100.34	1861	9.81	1.06		TOR	90.53	91.59	
100.34	1879	8.91	0.08		RCV	91.43	91.51	
100.34	1889	10.66	1.63		BP	89.68	91.31	
100.34	1900	11.62	2.60		EP	88.72	91.32	
100.34	1917	9.54	0.52	8.24	HOR	90.80	91.32	92.10
100.34	1952	9.53	0.54		TOR	90.81	91.35	
100.34	1962.5	9.48	0.35		LV	90.86	91.21	
100.34	1974	11.77	2.52		BP	88.57	91.09	
100.34	1979	12.27	3.02		POOL	88.07	91.09	
100.34	1994	10.34	1.10		EP	90.00	91.10	
100.34	2002	9.58	0.33		RJH	90.76	91.09	
100.34	2011	11.50	2.25		BP	88.84	91.09	
100.34	2021	11.18	1.93		EP	89.16	91.09	
100.34	2049	9.74	0.46		HOR	90.60	91.06	
100.34	2085.1	9.80	0.30	7.74	THL	90.54	90.84	92.60


Pebble Count Weighted by Channel Feature

Percent Riffle:	35.5	Percent Run:	20
Percent Pool:	28.2	Percent Glide:	16.3

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	0.9
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	0.9
medium sand	0.25	0.5	3.6
coarse sand	0.5	1	1.8
very coarse sand	1	2	5.5
very fine gravel	2	4	0.0
fine gravel	4	6	2.7
fine gravel	6	8	1.8
medium gravel	8	11	3.6
medium gravel	11	16	7.3
coarse gravel	16	22	8.2
coarse gravel	22	32	8.2
very coarse gravel	32	45	11.8
very coarse gravel	45	64	11.8
small cobble	64	90	7.3
medium cobble	90	128	4.5
large cobble	128	180	0.9
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 1
 Note: **Reach Data 1** 1%




weighted particle count: 80.9

	bedrock	19.1
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0
weighted total count:	100	

based on sediment particles only	size percent less than (mm)						particle size distribution gradation			
	D16	D35	D50	D65	D84	D95	geo mean	std dev		
	4.127	16.08	26.5	40	64	100	4.4	16.2	3.9	
based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	1%	12%	55%	13%	0%	19%	0%	0%	0%	

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	###
very fine sand	0.062	0.13	###
fine sand	0.13	0.25	###
medium sand	0.25	0.5	###
coarse sand	0.5	1	###
very coarse sand	1	2	###
very fine gravel	2	4	###
fine gravel	4	6	3
fine gravel	6	8	2
medium gravel	8	11	3
medium gravel	11	16	6
coarse gravel	16	22	12
coarse gravel	22	32	9
very coarse gravel	32	45	25
very coarse gravel	45	64	15
small cobble	64	90	10
medium cobble	90	128	7
large cobble	128	180	2
very large cobble	180	256	1
small boulder	256	362	2
small boulder	362	512	###
medium boulder	512	1024	###
large boulder	1024	2048	###
very large boulder	2048	4096	###
total particle count:		97	
bedrock			3
clay hardpan			
detritus/wood			
artificial			
total count:		100	



Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF2
 Reach 2 - Buckhorn Creek - Sta 15+90.2




As-Built



Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	26.3	Area	25.4	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	19.9	Bkf W	20.4	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.3	Dmean	1.2	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	1.7	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	15.1	W/d	16.4	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL2
 Reach 2 - Buckhorn Creek - Sta 15+30.2




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	45.6	Area	43.8	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.3	Bkf W	22.2	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.0	Dmean	2.0	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.8	Dmax	2.9	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	11.9	W/d	11.2	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
650.89	1000	7.01	0.17		RCV	643.88	644.05	
650.89	1013	10.64	3.66		B POOL	640.25	643.91	
650.89	1035	8.52	1.54		POOL	642.37	643.91	
650.89	1069	8.81	1.82		E POOL	642.08	643.90	
650.89	1085	7.37	0.39	5.49	HOR	643.52	643.91	645.40
650.89	1120	7.72	0.42		TOR	643.17	643.59	
650.89	1144.5	7.53	0.09		LV	643.36	643.45	
650.89	1155	9.76	2.31		EPL	641.13	643.44	
650.89	1174	9.66	2.22		EPL	641.23	643.45	
650.89	1185	7.75	0.14		LV-JH	643.14	643.28	
650.89	1197	9.71	2.03		B PL	641.18	643.21	
650.89	1211	10.22	2.54		EPL	640.67	643.21	
650.89	1234	8.02	0.31	5.96	HOR	642.87	643.18	644.93
650.89	1266	8.17	0.00		LV	642.72	642.72	
650.89	1278	10.26	1.75		BPL	640.63	642.38	
650.89	1286	10.10	1.58		EPL	640.79	642.37	
650.89	1291	8.60	0.07		B.ROCK	642.29	642.36	
650.89	1320	9.39	0.20	7.53	TOR	641.50	641.70	643.36
650.89	1334	9.99	0.66		PL	640.90	641.56	
650.89	1350	9.93	0.59		E PL	640.96	641.55	
650.89	1358	9.62	0.15		THL	641.27	641.42	
649.55	1394	8.61	0.24		THL	640.94	641.18	
649.55	1412	9.13	0.75		PL	640.42	641.17	
649.55	1429	8.55	0.15		LV	641.00	641.15	
649.55	1438	10.81	2.40		BPL	638.74	641.14	
649.55	1458	10.57	2.15		EPL	638.98	641.13	
649.55	1470	8.95	0.55	7.17	HOR	640.60	641.15	642.38
649.55	1495	8.72	0.29		L SILL	640.83	641.12	
649.55	1505	9.93	1.50		PL	639.62	641.12	
649.55	1530.2	9.86	1.43		XS PL2	639.69	641.12	
649.55	1543	9.69	1.27		EPL	639.86	641.13	
649.55	1554	8.83	0.23		HOR	640.72	640.95	
649.55	1590.2	9.40	0.20		XS RF2	640.15	640.35	
649.55	1611	9.80	0.46		TOR	639.75	640.21	
649.55	1641	9.63	0.18		LOG	639.92	640.10	
649.55	1656	11.96	2.49		PL	637.59	640.08	
649.55	1673	9.65	0.11	7.48	HOR	639.90	640.01	642.07
649.55	1699	10.06	0.25		LV	639.49	639.74	
649.55	1708	11.73	1.72		BPL	637.82	639.54	
649.55	1715	11.82	1.80		EPL	637.73	639.53	
649.55	1733	10.42	0.42		HOR	639.13	639.55	
649.55	1765	10.93	0.90		THL	638.62	639.52	
649.55	1776	10.31	0.21		RCV?	639.24	639.45	
649.55	1783	11.16	1.03		BPL	638.39	639.42	
649.55	1800	11.47	1.34		EPL	638.08	639.42	
647.47	1810	9.08	1.15		EPL	638.39	639.54	
647.47	1818	8.31	0.29		RCV	639.16	639.45	
647.47	1827	10.29	2.27		BPL	637.18	639.45	
647.47	1838	11.22	3.17		EPL	636.25	639.42	
647.47	1860	8.58	0.56		THL	638.89	639.45	
647.47	1871	8.35	0.22		LV	639.12	639.34	
647.47	1882	10.58	2.45		BPL	636.89	639.34	
647.47	1888	10.64	2.51		EPL	636.83	639.34	
647.47	1916	8.99	0.85		RCV	638.48	639.33	
647.47	1926	10.84	2.70		BPL	636.63	639.33	
647.47	1932	11.39	3.26		EPL	636.08	639.34	
647.47	1953	8.68	0.54	6.55	HOR	638.79	639.33	640.92
647.47	1968	8.55	0.34		EP2	638.92	639.26	
647.47	1975	8.58	0.16		LV	638.89	639.05	


Pebble Count Weighted by Channel Feature

Percent Riffle:	32	Percent Run:	31
Percent Pool:	26	Percent Glide:	11

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	0.0
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	0.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	1.0
very coarse sand	1	2	2.0
very fine gravel	2	4	1.0
fine gravel	4	6	1.0
fine gravel	6	8	1.0
medium gravel	8	11	3.0
medium gravel	11	16	1.0
coarse gravel	16	22	9.0
coarse gravel	22	32	9.0
very coarse gravel	32	45	12.0
very coarse gravel	45	64	6.0
small cobble	64	90	14.0
medium cobble	90	128	9.0
large cobble	128	180	11.0
very large cobble	180	256	10.0
small boulder	256	362	3.0
small boulder	362	512	1.0
medium boulder	512	1024	2.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 2
 Note: **Reach Data 2** 0%



weighted particle count: 96.0


bedrock		4.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count: 100

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	19.341	37.52	67.2	99	184	294	3.1	59.7	3.1

based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	0%	3%	43%	44%	6%	4%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	###
very fine sand	0.062	0.13	###
fine sand	0.13	0.25	###
medium sand	0.25	0.5	###
coarse sand	0.5	1	###
very coarse sand	1	2	###
very fine gravel	2	4	2
fine gravel	4	6	0
fine gravel	6	8	2
medium gravel	8	11	1
medium gravel	11	16	4
coarse gravel	16	22	2
coarse gravel	22	32	2
very coarse gravel	32	45	4
very coarse gravel	45	64	15
small cobble	64	90	16
medium cobble	90	128	12
large cobble	128	180	16
very large cobble	180	256	11
small boulder	256	362	1
small boulder	362	512	1
medium boulder	512	1024	###
large boulder	1024	2048	###
very large boulder	2048	4096	###
total particle count:			89
bedrock			11
clay hardpan			
detritus/wood			
artificial			
total count:			100




Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF3
 Reach 3 - Buckhorn Creek - Sta 12+51.6



As-Built

Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	48.3	Area	47.5	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	25.4	Bkf W	25.5	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.9	Dmean	1.9	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.6	Dmax	2.6	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	13.4	W/d	13.7	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL3
 Reach 3 - Buckhorn Creek - Sta 13+33.0




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	62.7	Area	62.8	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	22.2	Bkf W	22.5	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.8	Dmean	2.8	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	4.6	Dmax	4.7	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.9	W/d	8.1	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 3 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 3 - Buckhorn Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
644.61	1000	10.08	0.32		?	634.53	634.85	
644.61	1018	10.12	0.25	7.58	?	634.49	634.74	637.03
644.61	1038	10.44	0.52		?	634.17	634.69	
644.61	1058	10.81	0.91		POOL	633.80	634.71	
644.61	1061	11.32	1.40		POOL	633.29	634.69	
644.61	1073	10.04	0.05	8.07	HOR	634.57	634.62	636.54
644.61	1090	11.99	1.90		POOL	632.62	634.52	
644.61	1110	10.55	0.30	8.37	HOR	634.06	634.36	636.24
644.61	1144	10.61	0.30		TOR	634.00	634.30	
644.61	1169	10.95	0.40		LV INV	633.66	634.06	
644.61	1178	13.10	2.60		POOL	631.51	634.11	
644.61	1202	10.65	0.10		LV INV	633.96	634.06	
644.61	1214	13.60	3.04		?	631.01	634.05	
644.61	1239	10.93	0.35	8.59	HOR	633.68	634.03	636.02
644.65	1251.6	10.85	0.25		RF 3 XS	633.80	634.05	
644.65	1272	10.99	0.15		RCV INV	633.66	633.81	
644.65	1287	12.62	1.70		POOL	632.03	633.73	
644.65	1303	11.18	0.22	9.05	HOR	633.47	633.69	635.60
644.65	1324	11.24	0.02		LV INV	633.41	633.43	
644.73	1333	13.36	2.20		PL3 XS	631.37	633.57	
644.73	1354	11.72	0.35		HOR	633.01	633.36	
644.73	1378	11.70	0.25		TOR	633.03	633.28	
644.73	1400	11.84	0.36		0	632.89	633.25	
644.34	1418	11.52	0.32		TOR	632.82	633.14	
644.34	1427	11.72	0.52		LV INV	632.62	633.14	
644.34	1438	13.45	2.28		POOL	630.89	633.17	
644.34	1454	13.26	2.06		POOL	631.08	633.14	
644.34	1465	11.46	0.21	9.86	HOR	632.88	633.09	634.48
644.34	1487	11.46	0.14		RIF	632.88	633.02	
644.34	1504	11.60	0.11		LV INV	632.74	632.85	
644.34	1515	13.64	2.17		POOL	630.70	632.87	
644.34	1523	13.88	2.41		POOL	630.46	632.87	
644.34	1532	11.95	0.47		0	632.39	632.86	
644.34	1539	11.56	0.07		LV INV	632.78	632.85	
644.34	1550	13.86	2.00		POOL	630.48	632.48	
644.34	1568	12.08	0.21	9.74	HOR	632.26	632.47	634.60
644.34	1585	12.06	0.07		LV INV	632.28	632.35	
644.34	1597	15.42	3.41		POOL	628.92	632.33	
644.34	1630	14.88	2.98		POOL	629.46	632.44	
644.34	1647	12.33	0.36	10.19	HOR	632.01	632.37	634.15
644.34	1663	12.26	0.24		RIF	632.08	632.32	
644.34	1692	12.90	0.79		THL	631.44	632.23	
644.34	1720	12.44	0.23		THL	631.90	632.13	
644.34	1750	12.59	0.12		RCV INV	631.75	631.87	
644.34	1764	14.46	1.96		POOL	629.88	631.84	
644.34	1784	12.70	0.11		LV INV	631.64	631.75	
644.34	1795	15.06	2.48		POOL	629.28	631.76	
640.79	1806	11.14	1.95		POOL	629.65	631.60	
640.79	1815	9.35	0.15	7.30	HOR	631.44	631.59	633.49
640.79	1835	9.79	0.20		RIF	631.00	631.20	
640.79	1860	10.19	0.35		RIF	630.60	630.95	
640.79	1886	10.46	0.26		RIF	630.33	630.59	
640.79	1890	10.35	0.10		LV INV	630.44	630.54	
640.79	1904	12.52	2.36		POOL	628.27	630.63	
640.79	1915	12.64	2.40		POOL	628.15	630.55	
640.79	1924	11.21	1.00		POOL	629.58	630.58	
640.79	1933	11.80	1.55		POOL	628.99	630.54	
640.79	1952	10.61	0.36		0	630.18	630.54	
640.79	1968	10.54	0.19	8.35	HOR	630.25	630.44	632.44
640.79	1988	11.73	1.29		POOL	629.06	630.35	
640.79	2004	10.84	0.39	8.70	HOR	629.95	630.34	632.09
640.79	2023	10.83	0.35		0	629.96	630.31	
640.79	2040.3	10.92	0.31		END PROP	629.87	630.18	


Pebble Count Weighted by Channel Feature

Percent Riffle:	38.4	Percent Run:	17
Percent Pool:	24.1	Percent Glide:	20.5

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	0.0
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	0.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	1.8
very coarse sand	1	2	3.6
very fine gravel	2	4	0.0
fine gravel	4	6	0.9
fine gravel	6	8	0.9
medium gravel	8	11	4.5
medium gravel	11	16	0.9
coarse gravel	16	22	7.1
coarse gravel	22	32	10.7
very coarse gravel	32	45	7.1
very coarse gravel	45	64	14.3
small cobble	64	90	17.0
medium cobble	90	128	18.8
large cobble	128	180	6.2
very large cobble	180	256	3.6
small boulder	256	362	1.8
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 3
 Note: **Reach Data 3** 0%



weighted particle count: 99.1

bedrock		0.9
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0


weighted total count: 100

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	18.585	39.35	60.6	82	118	187	2.6	46.9	2.5

based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	0%	5%	46%	46%	2%	1%	0%	0%	0%

Pebble Count of Channel Reach		
Material	Size Range (mm)	Count
silt/clay	0 0.062	###
very fine sand	0.062 0.13	###
fine sand	0.13 0.25	###
medium sand	0.25 0.5	###
coarse sand	0.5 1	2
very coarse sand	1 2	0
very fine gravel	2 4	0
fine gravel	4 6	3
fine gravel	6 8	2
medium gravel	8 11	4
medium gravel	11 16	7
coarse gravel	16 22	6
coarse gravel	22 32	11
very coarse gravel	32 45	10
very coarse gravel	45 64	14
small cobble	64 90	9
medium cobble	90 128	12
large cobble	128 180	11
very large cobble	180 256	7
small boulder	256 362	2
small boulder	362 512	###
medium boulder	512 1024	###
large boulder	1024 2048	###
very large boulder	2048 4096	###
total particle count:		100
bedrock		
clay hardpan		
detritus/wood		
artificial		
total count:		100

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
Buckhorn Creek: Reach 3
Note: **Riffle RF3**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	14.376	32.00	51.0	80	145	220	3.2	45.6	3.2
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	0%	2%	57%	39%	2%	0%	0%	0%	0%

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF4
 Reach 4 - Middle Branch - Sta 10+89.8




As-Built



Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	3.7	Area	3.5	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	6.2	Bkf W	6.4	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.5	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.0	Dmax	1.0	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	10.4	W/d	11.8	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL4

Reach 4 - Middle Branch - Sta 11+14.3




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	20.5	Area	17.0	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	18.9	Bkf W	17	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.0	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	3.0	Dmax	2.5	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	17.4	W/d	17.0	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch

Year 1								
HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
679.08	1000	5.71	0.01		THL	673.37	673.38	
679.08	1009	6.09	0.01		THL	672.99	673.00	
679.08	1016	6.36	0.01		LVL INV	672.72	672.73	
679.08	1024	7.26	0.01		BPL	671.82	671.83	
679.08	1030	7.69	0.01		EPL	671.39	671.40	
679.08	1038	6.80	0.01		LV INV	672.28	672.29	
679.08	1046	7.85	0.01		POOL	671.23	671.24	
679.08	1054.5	6.93	0.01	6.34	HOR	672.15	672.16	672.74
679.08	1063.5	7.14	0.01		LV INV	671.94	671.95	
679.08	1069	7.75	0.01		BPL	671.33	671.34	
679.08	1073	8.08	0.01		E POOL	671.00	671.01	
679.08	1081	7.52	0.01	6.50	HOR	671.56	671.57	672.58
679.08	1089.8	7.68	0.01		RF-4 THL X-SEC	671.40	671.41	
679.08	1097	8.30	0.01		THL	670.78	670.79	
679.08	1104	7.88	0.01		LV INV	671.20	671.21	
679.08	1110	9.09	0.01		BPL	669.99	670.00	
679.08	1114.3	9.39	0.01		PL-4 X-SEC	669.69	669.70	
679.08	1117	9.34	0.01		EPL	669.74	669.75	
679.08	1123	8.25	0.01		LS INV	670.83	670.84	
679.08	1126	9.26	0.01		POOL	669.82	669.83	
679.08	1131	9.12	0.01	7.81	THL SCoured RIFF	669.96	669.97	671.27
679.08	1143.5	8.61	0.01		LV INV	670.47	670.48	
679.08	1151	9.20	0.01		BPL	669.88	669.89	
679.08	1156	9.26	0.01		EPL	669.82	669.83	
679.08	1159	8.90	0.01		LS INV	670.18	670.19	
679.08	1162	10.20	0.01		POOL	668.88	668.89	
679.08	1169	9.43	0.01		LV INV	669.65	669.66	
679.08	1173	10.41	0.01		BPL	668.67	668.68	
679.08	1179	10.61	0.01		EPL	668.47	668.48	
679.08	1185.5	9.95	0.01	8.85	HOR	669.13	669.14	670.23
679.08	1188	9.69	0.01		RCV INV	669.39	669.40	
679.08	1193	10.80	0.01		BPL	668.28	668.29	
679.08	1196	10.80	0.01		EPL	668.28	668.29	
679.08	1202	10.45	0.01	9.63	HOR BED SCOUR	668.63	668.64	
679.08	1211	10.00	0.01		THL	669.08	669.09	
679.08	1217.5	10.20	0.01		LV INV	668.88	668.89	
679.08	1224	11.33	0.01		BPL	667.75	667.76	
679.08	1228	11.28	0.01		EPL	667.80	667.81	
679.08	1234	10.30	0.01	9.55	HOR	668.78	668.79	669.53
679.08	1236	10.28	0.01		END PROFILE	668.80	668.81	

Pebble Count Weighted by Channel Feature

Percent Riffle:	38	Percent Run:	17
Percent Pool:	24	Percent Glide:	21


Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	13.0
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	2.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	0.0
very fine gravel	2	4	1.0
fine gravel	4	6	3.0
fine gravel	6	8	3.0
medium gravel	8	11	4.0
medium gravel	11	16	8.0
coarse gravel	16	22	20.0
coarse gravel	22	32	12.0
very coarse gravel	32	45	8.0
very coarse gravel	45	64	14.0
small cobble	64	90	5.0
medium cobble	90	128	4.0
large cobble	128	180	3.0
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Note:

Reach Data 4

13%



weighted particle count:	100.0
--------------------------	-------


bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	100
-----------------------	-----

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	4.000	16.26	20.6	31	58	107	4.0	15.2	3.8
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	13%	2%	73%	12%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	1
very fine sand	0.062	0.13	0
fine sand	0.13	0.25	0
medium sand	0.25	0.5	0
coarse sand	0.5	1	2
very coarse sand	1	2	0
very fine gravel	2	4	0
fine gravel	4	6	2
fine gravel	6	8	3
medium gravel	8	11	4
medium gravel	11	16	8
coarse gravel	16	22	11
coarse gravel	22	32	21
very coarse gravel	32	45	23
very coarse gravel	45	64	18
small cobble	64	90	8
medium cobble	90	128	2
large cobble	128	180	1
very large cobble	180	256	1
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			105
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			105

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
Middle Branch: Reach 4
Note: **Riffle RF4**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	13.773	24.38	32.2	41	58	85	2.1	28.3	2.1
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	1%	2%	86%	11%	0%	0%	0%	0%	0%

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF5
 Reach 5 - Middle Branch - Sta 11+67.2




As-Built



Year 1

Facing Downstream



As-Built	Year 1	Year 2	Year 3	Year 4	Year 5
Date 1/8/09	Date 10/20/09	Date 0/0/0	Date 0/0/0	Date 0/0/0	Date 0/0/0
Area 6.0	Area 5.9	Area 0.0	Area 0.0	Area 0.0	Area 0.0
Bkf W 8.9	Bkf W 8.2	Bkf W 10	Bkf W 10	Bkf W 10	Bkf W 10
Dmean 0.7	Dmean 0.7	Dmean 0.0	Dmean 0.0	Dmean 0.0	Dmean 0.0
Dmax 1.2	Dmax 1.2	Dmax 0.0	Dmax 0.0	Dmax 0.0	Dmax 0.0
W/d 13.2	W/d 11.5	W/d 0.0	W/d 0.0	W/d 0.0	W/d 0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL5
 Reach 5 - Middle Branch - Sta 10+62.4




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	8.4	Area	9.7	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	7.9	Bkf W	8.6	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	2.0	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.4	W/d	7.6	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
669.57	1000	5.68			THL	663.89		
669.57	1012.5	5.93			LV-MINOR PIPING	663.64		
669.57	1018	7.76			BPL	661.81		
669.57	1023	7.77			EPL	661.80		
669.57	1030.5	6.32			L SILL	663.25		
669.57	1035	7.16			PL	662.41		
669.57	1039	6.89			HOR	662.68		
669.57	1055	6.78			LV	662.79		
669.57	1062.4	8.53			XS PLS	661.04		
669.57	1069.2	6.98			RVC C/L ROCK	662.59		
669.57	1072	8.37			BPL	661.20		
669.57	1076	8.45			EPL	661.12		
669.57	1088	7.51		6.68	HOR	662.06		662.89
669.57	1105	7.78			THL	661.79		
669.57	1131.5	7.91			LV	661.66		
669.57	1137	9.69			BPL	659.88		
669.57	1143	9.69			EPL	659.88		
669.57	1153	8.30			L SILL	661.27		
669.57	1162	8.55		7.46	HOR	661.02		662.11
669.57	1167.2	8.63			XS RF 5	660.94		
669.57	1180	8.72			XLOG	660.85		
669.57	1185.5	9.95			BPL	659.62		
669.57	1191	9.77			EPL	659.80		
669.57	1197	8.94		8.00	HOR	660.63		661.57
669.57	1210.4	9.21			THL	660.36		


Pebble Count Weighted by Channel Feature

Percent Riffle:	40	Percent Run:	14
Percent Pool:	29	Percent Glide:	17

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	21.0
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	0.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	1.0
very fine gravel	2	4	8.0
fine gravel	4	6	6.0
fine gravel	6	8	4.0
medium gravel	8	11	3.0
medium gravel	11	16	8.0
coarse gravel	16	22	12.0
coarse gravel	22	32	11.0
very coarse gravel	32	45	11.0
very coarse gravel	45	64	7.0
small cobble	64	90	5.0
medium cobble	90	128	3.0
large cobble	128	180	0.0
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Middle Branch: Reach 5
 Note: **Reach Data 5** 21%



weighted particle count: 100.0


bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count: 100

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	5.61	15.3	24	44	79	124.6	1.6	26.5
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	21%	1%	70%	8%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	12
very fine sand	0.062	0.13	0
fine sand	0.13	0.25	0
medium sand	0.25	0.5	2
coarse sand	0.5	1	0
very coarse sand	1	2	0
very fine gravel	2	4	4
fine gravel	4	6	5
fine gravel	6	8	5
medium gravel	8	11	4
medium gravel	11	16	7
coarse gravel	16	22	6
coarse gravel	22	32	7
very coarse gravel	32	45	12
very coarse gravel	45	64	16
small cobble	64	90	13
medium cobble	90	128	5
large cobble	128	180	2
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			100
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			100

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
Middle Branch: Reach 5
Note: **Riffle RF5**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	2.828	12.92	28.8	46	71	104	6.3	14.2	5.0
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	12%	2%	66%	20%	0%	0%	0%	0%	0%

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF6
 Reach 6 - Lower East Branch - Sta 11+07.4




As-Built



Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	4.0	Area	2.8	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	10.7	Bkf W	8	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.4	Dmean	0.4	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	0.6	Dmax	0.6	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	28.5	W/d	22.7	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF6
 Reach 6 - Lower East Branch - Sta 11+07.4

As-Built			
Station	FS/BS	Elev.	Desc.
BM HI	5.02	643.14	BP6 IR Lt
-10	5.28	642.88	
-5	5.76	642.40	
-2	6.05	642.11	
0	6.62	641.54	
3.5	7.92	640.24	
6	8.04	640.12	
7.6	8.19	639.97	
8.8	8.75	639.41	
10	8.88	639.28	
11	9.07	639.09	
12	9.05	639.11	
13	9.07	639.09	
14	9.17	638.99	
15	9.16	639.00	
15.7	9.00	639.16	
16.2	8.74	639.42	
18	8.71	639.45	
19.5	8.54	639.62	
21	8.68	639.48	
23.5	8.39	639.77	
25.5	7.78	640.38	
27.5	7.00	641.16	
28.2	6.77	641.39	
35	5.05	643.11	

Year 1			
Station	FS/BS	Elev.	Desc.
BM HI	6.06	643.14	BP6 IR Lt
0	7.67	641.53	GRND
1.5	8.16	641.04	GRND
3.5	8.87	640.33	GRND
5.5	9.09	640.11	GRND
7.5	9.25	639.95	GRND
7.8	9.27	639.93	BKF LT
8.7	9.60	639.60	BNK
9.6	9.81	639.39	BNK
10.2	9.95	639.25	BED
11	10.06	639.14	BED
11.7	10.05	639.15	BED
12.3	10.14	639.06	BED
12.8	10.23	638.97	BED
13.7	10.21	638.99	BED
14.3	10.09	639.11	BED
15.5	10.03	639.17	BNK
16.7	9.65	639.55	BKF RT
19.5	9.58	639.62	GRND
21.5	9.70	639.50	GRND
23.3	9.48	639.72	GRND
24.5	9.14	640.06	GRND
26.3	8.46	640.74	GRND
28.2	7.77	641.43	GRND

Year 2			
Station	FS/BS	Elev.	Desc.
BM HI		0.00	IR Lt

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL6
 Reach 6 - Lower East Branch - Sta 11+33.4




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	10.2	Area	10.0	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	8.5	Bkf W	9.2	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.2	Dmean	1.1	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.9	Dmax	2.0	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.1	W/d	8.5	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
649.19	1000	8.63			HDR	640.56		
649.19	1010	8.82		8.05	RIF	640.37		641.14
649.19	1017.5	8.64			LV INV	640.55		
649.19	1021	9.16			POOL	640.03		
649.19	1029.2	8.79			LS INV	640.40		
649.19	1032	9.96			POOL	639.23		
649.19	1040	9.37			THL	639.82		
649.19	1047	9.31		8.40	HOR	639.88		640.79
649.19	1051	9.85			POOL	639.34		
649.19	1057	9.37			LS INV	639.82		
649.19	1060.5	10.10			POOL	639.09		
649.19	1070	9.81			BED	639.38		
649.19	1080	9.74		8.95	BED	639.45		640.24
649.19	1089	9.88			LV INV	639.31		
649.19	1095	10.75			POOL	638.44		
649.19	1100	10.63			END POOL	638.56		
649.19	1107.5	10.19			XS RF6	639.00		
649.19	1118	10.25			RIF	638.94		
649.19	1126	10.42			LV INV	638.77		
649.19	1133.4	11.15			PL6 # X-SEC	638.04		
649.19	1140	10.86		9.70	HDR	638.33		639.49
649.19	1150	10.99			THL	638.20		
649.19	1156	10.45			LS INV	638.74		
649.19	1161	11.13			POOL	638.06		
649.19	1169	10.41		9.52	HOR	638.78		639.67
649.19	1180	10.76			THL	638.43		
649.19	1190	10.92			THL	638.27		
649.19	1196	10.88			LV INV	638.31		
649.19	1200	11.90			POOL	637.29		
649.19	1209.7	11.00			END PROFILE	638.19		
649.19	1211	10.86			LS INV	638.33		


Pebble Count Weighted by Channel Feature

Percent Riffle:	38.2	Percent Run:	22.6
Percent Pool:	21.6	Percent Glide:	17.6

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	22.5
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	4.9
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	1.0
very fine gravel	2	4	6.9
fine gravel	4	6	5.9
fine gravel	6	8	3.9
medium gravel	8	11	7.8
medium gravel	11	16	10.8
coarse gravel	16	22	15.7
coarse gravel	22	32	5.9
very coarse gravel	32	45	5.9
very coarse gravel	45	64	2.0
small cobble	64	90	2.9
medium cobble	90	128	2.0
large cobble	128	180	2.0
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 East Branch: Reach 6
 Note: **Reach Data 6** 23%



weighted particle count: 100.0

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0


weighted total count: 100

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	3.89	9.8	16	29	80	80.3	1.4	21.8

based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	23%	6%	65%	7%	0%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	4
very fine sand	0.062	0.13	0
fine sand	0.13	0.25	1
medium sand	0.25	0.5	4
coarse sand	0.5	1	1
very coarse sand	1	2	0
very fine gravel	2	4	3
fine gravel	4	6	4
fine gravel	6	8	9
medium gravel	8	11	8
medium gravel	11	16	9
coarse gravel	16	22	17
coarse gravel	22	32	13
very coarse gravel	32	45	13
very coarse gravel	45	64	9
small cobble	64	90	3
medium cobble	90	128	2
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			100
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			100

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
East Branch: Reach 6
Note: **Riffle RF6**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	5.422	11.47	18.2	25	43	64	2.9	15.2	2.8
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	4%	6%	85%	5%	0%	0%	0%	0%	0%


Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF7
 Reach 7 - Southeast Creek - Sta 11+20.7



As-Built

Year 1

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	9.4	Area	9.5	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	14.5	Bkf W	15	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.6	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.2	Dmax	1.2	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	22.3	W/d	23.8	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
658.58	1000	7.24		6.32	HOR	651.34		652.26
658.58	1012.5	7.02			LV INV	651.56		
658.58	1018.5	7.73			POOL	650.85		
658.58	1026	7.16			LS?	651.42		
658.58	1030	7.78			POOL	650.80		
658.58	1036	7.36		6.75	HOR	651.22		651.83
658.58	1045	7.57			THL	651.01		
658.58	1056.5	7.42			LV INV	651.16		
658.58	1059	8.02			POOL	650.56		
658.58	1063	8.03			POOL	650.55		
658.58	1067	7.87			HOR?	650.71		
658.58	1069	7.59			ROCK STR	650.99		
658.58	1072	8.13			POOL	650.45		
658.58	1080	7.74		6.96	HOR	650.84		651.62
658.58	1087	7.98			THL	650.60		
658.58	1090.5	8.14			POOL	650.44		
658.58	1094	7.95			HOR	650.63		
658.58	1099	7.84			STR?	650.74		
658.58	1102.5	8.62			POOL	649.96		
658.58	1107	8.05			LS INV	650.53		
658.58	1110	8.73			POOL	649.85		
658.58	1115	8.35		7.60	HOR	650.23		650.98
658.58	1120.7	8.35			RF7 XS	650.23		
658.58	1127	8.37			LV INV	650.21		
658.58	1132.1	9.42			PL7 XS	649.16		
658.58	1135	9.53			POOL	649.05		
658.58	1140.5	8.44			LS INV	650.14		
658.58	1145	8.95			POOL	649.63		
658.58	1153	8.83		7.98	HOR	649.75		650.60
658.58	1162	8.59			THL	649.99		
658.58	1167	8.99			EP	649.59		


Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL7
 Reach 7 - Southeast Creek - Sta 11+32.1



As-Built

Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	10.5	Area	9.6	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	9.5	Bkf W	9.7	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.0	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.0	Dmax	1.8	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	8.6	W/d	9.8	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
658.58	1000	7.24		6.32	HOR	651.34		652.26
658.58	1012.5	7.02			LV INV	651.56		
658.58	1018.5	7.73			POOL	650.85		
658.58	1026	7.16			LS?	651.42		
658.58	1030	7.78			POOL	650.80		
658.58	1036	7.36		6.75	HOR	651.22		651.83
658.58	1045	7.57			THL	651.01		
658.58	1056.5	7.42			LV INV	651.16		
658.58	1059	8.02			POOL	650.56		
658.58	1063	8.03			POOL	650.55		
658.58	1067	7.87			HOR?	650.71		
658.58	1069	7.59			ROCK STR	650.99		
658.58	1072	8.13			POOL	650.45		
658.58	1080	7.74		6.96	HOR	650.84		651.62
658.58	1087	7.98			THL	650.60		
658.58	1090.5	8.14			POOL	650.44		
658.58	1094	7.95			HOR	650.63		
658.58	1099	7.84			STR?	650.74		
658.58	1102.5	8.62			POOL	649.96		
658.58	1107	8.05			LS INV	650.53		
658.58	1110	8.73			POOL	649.85		
658.58	1115	8.35		7.60	HOR	650.23		650.98
658.58	1120.7	8.35			RF7 XS	650.23		
658.58	1127	8.37			LV INV	650.21		
658.58	1132.1	9.42			PL7 XS	649.16		
658.58	1135	9.53			POOL	649.05		
658.58	1140.5	8.44			LS INV	650.14		
658.58	1145	8.95			POOL	649.63		
658.58	1153	8.83		7.98	HOR	649.75		650.60
658.58	1162	8.59			THL	649.99		
658.58	1167	8.99			EP	649.59		


Pebble Count Weighted by Channel Feature

Percent Riffle:	44.5	Percent Run:	19.8
Percent Pool:	23.8	Percent Glide:	11.9

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	49.5
very fine sand	0.062	0.13	0.0
fine sand	0.13	0.25	0.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	0.0
very fine gravel	2	4	1.0
fine gravel	4	6	2.0
fine gravel	6	8	6.9
medium gravel	8	11	2.0
medium gravel	11	16	1.0
coarse gravel	16	22	9.9
coarse gravel	22	32	4.0
very coarse gravel	32	45	6.9
very coarse gravel	45	64	5.0
small cobble	64	90	4.9
medium cobble	90	128	5.0
large cobble	128	180	0.0
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Southeast Creek: Reach 7
 Note: **Reach Data 7** 51%




weighted particle count: 98.0

bedrock		2.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count: 100

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	0.1	17	43	90	348.8	1.6	26.4
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	50%	0%	39%	10%	0%	2%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	69
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	
very fine gravel	2	4	
fine gravel	4	6	3
fine gravel	6	8	2
medium gravel	8	11	7
medium gravel	11	16	4
coarse gravel	16	22	2
coarse gravel	22	32	2
very coarse gravel	32	45	7
very coarse gravel	45	64	3
small cobble	64	90	0
medium cobble	90	128	2
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:		101	
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:		101	



Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF8
 Reach 8 - Southwest Creek - Sta 11+48.1




As-Built



Year 1

Facing Downstream



As-Built	Year 1	Year 2	Year 3	Year 4	Year 5
Date 1/8/09	Date 10/20/09	Date 0/0/0	Date 0/0/0	Date 0/0/0	Date 0/0/0
Area 3.4	Area 4.4	Area 0.0	Area 0.0	Area 0.0	Area 0.0
Bkf W 8	Bkf W 8.2	Bkf W 10	Bkf W 10	Bkf W 10	Bkf W 10
Dmean 0.4	Dmean 0.5	Dmean 0.0	Dmean 0.0	Dmean 0.0	Dmean 0.0
Dmax 0.7	Dmax 0.7	Dmax 0.0	Dmax 0.0	Dmax 0.0	Dmax 0.0
W/d 18.6	W/d 15.2	W/d 0.0	W/d 0.0	W/d 0.0	W/d 0.0

Holly Grove Stream Restoration Site

Guilford County, NC
Riffle Cross Section RF8

Reach 8 - Southwest Creek - Sta 11+48.1

As-Built			
Station	FS/BS	Elev.	Desc.
BM HI	2.51	98.99	Stump
-15	3.36	98.14	
-8	3.67	97.83	
-3	3.94	97.56	
0	4.05	97.45	
3	4.10	97.40	
7	4.04	97.46	
9.3	4.24	97.26	
10.6	4.56	96.94	
11.9	5.04	96.46	
12.3	5.26	96.24	
12.6	5.41	96.09	
12.8	5.58	95.92	
14	5.56	95.94	
15	5.76	95.74	
16	5.56	95.94	
17	5.46	96.04	
18	5.43	96.07	
18.7	5.34	96.16	
19.4	5.23	96.27	
19.9	5.04	96.46	
21.2	4.91	96.59	
22.4	4.71	96.79	
24.9	4.23	97.27	
26.9	3.99	97.51	
28	4.03	97.47	
28.9	3.86	97.64	
30	3.92	97.58	
33	3.64	97.86	
37	2.72	98.78	
40	2.35	99.15	

Year 1			
Station	FS/BS	Elev.	Desc.
BM HI	3.78	100.42	BP8 IR Rt
0	6.68	97.52	GRND
2	6.77	97.43	GRND
6	6.71	97.49	GRND
8	6.70	97.50	GRND
9	6.83	97.37	GRND
10	7.05	97.15	GRND
11	7.33	96.87	BKF
11.9	7.63	96.57	BNK
12.5	8.15	96.05	BED
13.6	8.29	95.91	BED
15	8.37	95.83	BED
16.6	8.34	95.86	BED
18	8.18	96.02	BED
19	7.93	96.27	BNK
20.1	7.63	96.57	BKF
21	7.59	96.61	GRND
23	7.22	96.98	GRND
26	6.77	97.43	GRND

Year 2			
Station	FS/BS	Elev.	Desc.
BM HI		0.00	IR Lt

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL8
 Reach 8 - Middle Branch - Sta 100+79.5




As-Built



Year 1

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	0/0/0	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	7.9	Area	7.4	Area	0.0	Area	0.0	Area	0.0	Area	0.0
Bkf W	7.1	Bkf W	6.6	Bkf W	10	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	0.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.6	Dmax	1.7	Dmax	0.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	6.4	W/d	5.9	W/d	0.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
104.20	1000	6.71			HOR	97.49		
104.20	1013	6.67			LV	97.53		
104.20	1017.5	7.99			BPL	96.21		
104.20	1026	8.10			EPL	96.10		
104.20	1037	7.19		6.56	HOR	97.01		97.64
104.20	1052	7.22			X-LOG	96.98		
104.20	1056	8.43			BPL	95.77		
104.20	1059	8.50			EPL	95.70		
104.20	1063	7.54			HOR	96.66		
104.20	1073	7.36			R ARCH	96.84		
104.20	1077.5	8.57			BPL	95.63		
104.20	1079.5	8.73			XS PL8	95.47		
104.20	1084	8.69			EPL	95.51		
104.20	1093	7.89		6.91	HOR	96.31		97.29
104.20	1101	7.86			R ARCH	96.34		
104.20	1105	8.90			BPL	95.30		
104.20	1110	9.02			EPL	95.18		
104.20	1117	7.89			R ARCH	96.31		
104.20	1121	9.04			BPL	95.16		
104.20	1123	9.06			EPL	95.14		
104.20	1127	8.36		7.56	HOR	95.84		96.64
104.20	1131	8.09			R ARCH	96.11		
104.20	1137	9.64			BPL	94.56		
104.20	1142	9.43			EPL	94.77		
104.20	1148.1	8.39			XS RF8/HOR	95.81		
104.20	1154	8.31			R ARCH	95.89		
104.20	1158	9.51			BPL	94.69		
104.20	1162	9.50			EPL	94.70		
104.20	1167	8.89		8.15	HOR	95.31		96.05
104.20	1184	9.05			R ARCH	95.15		
104.20	1187	9.98			BPL	94.22		
104.20	1192.5	9.88			EPL	94.32		
104.20	1196	9.33			HOR	94.87		
104.20	1198.2	9.26			EP8 THL	94.94		


Pebble Count Weighted by Channel Feature

Percent Riffle:	32.7	Percent Run:	21.8
Percent Pool:	28.7	Percent Glide:	16.8

Pebble Count,

Material	Size Range (mm)	weighted	#
silt/clay	0	0.062	18.8
very fine sand	0.062	0.13	3.0
fine sand	0.13	0.25	8.9
medium sand	0.25	0.5	2.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	1.0
very fine gravel	2	4	3.0
fine gravel	4	6	5.9
fine gravel	6	8	10.9
medium gravel	8	11	5.9
medium gravel	11	16	10.9
coarse gravel	16	22	6.9
coarse gravel	22	32	2.0
very coarse gravel	32	45	0.0
very coarse gravel	45	64	7.9
small cobble	64	90	5.0
medium cobble	90	128	3.0
large cobble	128	180	2.0
very large cobble	180	256	2.0
small boulder	256	362	1.0
small boulder	362	512	0.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Southwest Creek: Reach 8
 Note: **Reach Data 8** 19%



weighted particle count: 100.0

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0
weighted total count:	100	

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	2.74	7.3	13	56	127	62.7	1.9	30.0
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	19%	15%	53%	12%	1%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	15
very fine sand	0.062	0.13	1
fine sand	0.13	0.25	4
medium sand	0.25	0.5	3
coarse sand	0.5	1	0
very coarse sand	1	2	0
very fine gravel	2	4	5
fine gravel	4	6	2
fine gravel	6	8	9
medium gravel	8	11	4
medium gravel	11	16	9
coarse gravel	16	22	9
coarse gravel	22	32	4
very coarse gravel	32	45	4
very coarse gravel	45	64	9
small cobble	64	90	5
medium cobble	90	128	9
large cobble	128	180	5
very large cobble	180	256	3
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			100
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			100

