

Holly Grove Stream Restoration Site

Guilford County, North Carolina

Cataloging Unit: 03030002

EEP Contract #: D06028-B

November 11, 2010

MONITORING REPORT 2010 (YEAR 2)



Submitted to:

North Carolina Department of Environment and Natural Resources

North Carolina Ecosystem Enhancement Program

1652 Mail Service Center

Raleigh, NC 27699-1652



Submitted by:

Restoration Systems, LLC

1101 Haynes Street, Suite 211

Raleigh, North Carolina 27604

Point of Contact: Tara Disy Allden

Phone: 919-755-9490

Holly Grove Stream Restoration Site

MONITORING REPORT 2010 (YEAR 2)

Prepared for:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604

Prepared by:



Wolf Creek Engineering, pllc
51 North Knob Lane
Weaverville, NC 28787

TABLE OF CONTENTS

EXECUTIVE SUMMARY iii

1.0 project goals, background, and attributes 1

 1.1 General Project Description..... 1

 1.1.1 USGS and NCDWQ River Basin Designations..... 1

 1.1.2 NCDWQ Surface Water Classification 1

 1.2 Project Goals and Objectives 2

 1.3 Project Structure..... 2

 1.4 Restoration Type and Approach 2

 1.5 Project History, Contacts and Attribute Data 3

2.0 Project condition and monitoring results 21

 2.1 Vegetation Assessment 21

 2.1.1 Stem Counts 21

 2.1.2 Vegetative Problem..... 22

 2.1.3 Vegetation Plot Photos..... 22

 2.2 Stream Assessment 22

 2.2.1 Hydrology 22

 2.2.2 Geomorphology 23

 2.2.3 Problem Areas..... 24

 2.2.4 Photo Reference Stations 24

 2.2.5 Stability Assessment Table 24

LIST OF TABLES

Table I. Project ComponentsPage 7

Table II. Project Activity and Reporting HistoryPage 8

Table III. Project ContactsPage 8

Table IV. Project AttributesPage 9

Table V. Vegetation Summary.....Page 21

Table VI. Verification of Bankfull EventsPage 22

Table VII. BEHI and Sediment Export Estimates.....Page 23

Table VIII. Categorical Stream Feature Visual Stability Assessment.....Page 24 - 25

Table IX. Baseline Morphology and Hydraulic Summary.....Page 26 - 31

Table X. Morphology and Hydraulic Monitoring Summary.....Page 32 - 39

LIST OF FIGURES

Figure 1. Vicinity Map.....Page 5

Figure 2. Vicinity Map.....Page 6

Figure 3. Monitoring Plans.....Page 11 - 20

APPENDIX A: Vegetative Raw Data
 APPENDIX B: Geomorphic Raw Data

EXECUTIVE SUMMARY

The Holly Grove Site is located in Guilford County, North Carolina within the Cape Fear River Basin, Cataloging Unit 03030002. The project consisted of restoring, enhancing, and preserving approximately 21,000 linear feet of stream, restoring approximately 42 acres of riparian buffers, and preserving approximately 1.11 acres of wetlands. The Site is in a rural setting in the Southern Outer Piedmont hydrophysiographic ecoregion and was previously used to grow row crops with woody vegetation confined to isolated areas. Prior to restoration, the channels were highly degraded due to unrestricted livestock access, channelization activities, and lack of riparian vegetation. The restoration design was based on a Priority Level 1 and 2 approach to restore proper channel dimension and allow for appropriate sediment transport. Restoration practices on this project were implemented with the intent of minimizing unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it existed. The constructed stream profile has restored stable bed morphology including appropriate riffle-pool sequencing. Cross-vanes, J-Hook vanes, and in-stream log structures have been integrated into the channel to provide grade control, maintain stable streambanks while the riparian vegetation establishes, and provide in-stream habitat. Biodegradable fiber matting was used to provide temporary stabilization on the newly graded streambanks. Excavated materials from the existing channel were used to backfill around in-stream structures and to build riffles with a natural substrate and function.

Hydrology

Following completion of the construction in October of 2008, the Site has been subjected to one greater-than-bankfull event and at least three bankfull or near-bankfull events. It should be noted that, prior to completion of construction, Tropical Storm Fay (August 2008) produced a high-flow event in which floodwaters crested 2.5 feet above bankfull. Approximately seventy percent (70%) of the project was complete at that time and subjected to this high water event. In late September, 2010, Tropical Storm Nicole resulted in 3 and 4.5 inches of rain on the site and over-bankfull flows.

Stream

The restored stream reaches have successfully managed the high-flow events of the first two years. Visual inspection of the Site following the greater-than-bankfull event in August of 2008, the bankfull event in June of 2009, and the near-bankfull event in September of 2010 revealed no noticeable adjustments in the bed or banks. The overall grade of the channel has been maintained and the banks of the channels are intact throughout the Site.

Vegetation

Native woody and herbaceous species were used to establish, at minimum, a fifty-foot riparian buffer on each side of the restored reach. Herbaceous species have successfully established throughout the entire site. The riparian buffer bare-root planting had an overall survival rate of 67% through the second year and showed significant evidence of additional volunteer species becoming established. In general, herbaceous planting resulted in vigorous growth throughout the site.

Planned Action

Continued visual monitoring is planned for the few stream areas that have been identified as “Areas of Concern”. Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues have not risen to the level of posing a threat to channel or structure stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then re-assess their condition in the next monitoring cycle.

1.0 PROJECT GOALS, BACKGROUND, AND ATTRIBUTES

The purpose of the Holly Grove Stream Restoration Site (Site) was to restore degraded sections of Buckhorn Creek and several of its tributaries located in Guilford County, North Carolina. This monitoring report presents information regarding the site and watershed conditions, the restoration approach for the project, the monitoring results, remedial action plan and detailed monitoring drawings of the site.

1.1 General Project Description

Buckhorn Creek is located approximately 15 miles northeast of the City of Greensboro in rural Guilford County, North Carolina (Figure 1: Vicinity Map). The site consists of approximately 42 acres of floodplain, approximately 21,000 linear feet of stream designated as Buckhorn Creek and its tributaries, and 1.11 acres of existing wetlands (Figure 2: Project Map). The stream reaches consist of perennial, first and second order streams that have historically been impacted by riparian and bank vegetation removal, channel straightening, unrestricted livestock access, and agricultural land-use practices. Existing land use within the site consists of forested areas and row crops. The site is located within moderately sloping colluvial valleys and elevations range from approximately 615 to 720 feet above sea level. Past land management activities have consisted of timber harvesting with subsequent land clearing for agricultural uses including cattle and row crop farming. The land outside of the conservation easement remains in active agricultural production.

1.1.1 USGS and NCDWQ River Basin Designations

The project reach is located in the Haw River watershed of the Cape Fear River Basin (United States Geological Survey (USGS) 14-digit Hydrologic Unit 03030002020070) within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-06-02. This sub-basin is primarily rural agriculture, although residential land use accounts for a significant portion. Buckhorn Creek drains into Reedy Fork Creek approximately $\frac{3}{4}$ miles downstream of the Site, which in turn flows to the Haw River eight miles downstream.

1.1.2 NCDWQ Surface Water Classification

Reedy Fork Creek in the vicinity of the Site is assigned a best usage classification of C, NSW by the NCDWQ and as such there are no restrictions on watershed development or types of discharge. These waters are suitable for aquatic life propagation and survival, fishing, wildlife, secondary recreation, and agriculture. Secondary recreation includes wading, boating, and other uses not involving human body contact with water on an organized or frequent basis. The supplemental classification, NSW (Nutrient Sensitive Waters) includes areas with water quality problems associated with excessive plant growth resulting from nutrient enrichment.

The portion of Reedy Fork Creek to which Buckhorn Creek drains and the portion of the Haw River that is approximately two miles east of the Site are listed on the DWQ final

2004 and draft 2006 303(d) lists. Streams which are included in the 303(d) list do not meet water quality standards or have impaired uses.

1.2 Project Goals and Objectives

The primary goals of the Holly Grove Stream Restoration Project are to:

- Restore aquatic and riparian habitat within the on-site portions of the Buckhorn Creek watershed.
- Restore geomorphic stability to the subject stream reaches.

These goals will be accomplished through the following objectives:

- Restoration of approximately forty-two acres of Mesic Mixed Hardwood Forest along both sides of Buckhorn Creek and its tributaries.
- Removing nonpoint sources of pollution associated with agricultural activities including the establishment of a native woody riparian buffer (at least 50' wide) adjacent to streams and wetlands to treat surface runoff which may be laden with sediment and/or agricultural pollutants from the adjacent landscape.
- Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.
- Promoting floodwater attenuation through a) conveying bankfull stream flows through construction of bankfull bench, b) restoring secondary, entrenched tributaries thereby reducing floodwater velocities, and c) re-vegetating floodplains to increase frictional resistance on floodwaters crossing the Site.
- Improving aquatic habitat by enhancing stream bed variability and the use of in-stream structures.
- Providing wildlife habitat including fringe and forest edge.

These accomplishments will result in:

- Restoration and enhancement of **15,822** Stream Mitigation Units.
- Protecting the Site with a perpetual conservation easement.

1.3 Project Structure

The project is composed of seven distinct reaches; the main channel, Buckhorn Creek, and each of its tributaries, Middle Branch, West Branch, East Branch, Lower East Branch, Southeast Creek, and Southwest Creek. The project structure is tabulated in the corresponding Table 1 (See Below).

1.4 Restoration Type and Approach

Restoration and enhancement practices implemented on this project were designed to minimize unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it exists. Consideration was given to the potential functional lift provided by restoration activities in comparison to the functional lift that could be realized through the natural process of channel evolution. Included in this consideration was an attempt to determine the disturbance and sedimentation that could occur as a result of this natural process. Where restoration was determined to be warranted,

consideration was given to which reaches could best be served by maintaining as much of the existing channel pattern as possible.

The proposed channels of Buckhorn Creek and its tributaries were designed as Type B4c streams with the exception of the lower reach of Middle Branch. This channel configuration provides the most stable and natural form in the moderately sloping colluvial valleys that are found throughout the Site. Not only does it effectively convey bankfull discharge and sediment load but also conforms to the natural conveyance of flood flows. Additionally, since broad alluvial valleys are generally not found within the Site, the lower sinuosity of the Type B4c streams allowed for minimization grading and earthwork activities. The constructed channel dimensions, patterns, and profiles were based on hydraulic relationships and morphologic dimensionless ratios of the reference reaches.

Restoration activities included restoring stable channel morphology supported by natural in-stream habitat and grade/bank stabilization structures, the elimination of accelerated bank erosion, and reestablishment of native riparian buffers at least 50 feet in width. Exotic riparian vegetation was removed in areas of the project to allow for replanting of native riparian species. In-stream structures were installed to provide for enhanced aquatic habitat, protection of the newly constructed stream banks, and grade control for the newly constructed channel.

1.5 Project History, Contacts and Attribute Data

The summary of the project history, contacts, and attribute data is tabulated in Tables II, III, and IV (See Below).

DIRECTIONS TO SITE FROM RALEIGH:
 FOLLOW I-40 WEST TO GREENSBORO
 FOLLOW NC-61N TO GIBSONVILLE VIA EXIT 138
 AFTER 1.8 MI TURN RIGHT ON NC-61/100
 AFTER 1.7 MI TURN LEFT ON NC-61 (GIBSONVILLE)
 AFTER 2 MI TAKE RIGHT FORK ON NC-61 @
 CEMETARY
 AFTER 4.3 MI TURN RIGHT ON TICKLE RD.
 AFTER 1 MI BRIDGE CROSSES BUCKHORN CREEK

**HOLLY GROVE
 RESTORATION SITE**




GREENSBORO

BURLINGTON →

← **HIGH POINT**

THE SUBJECT PROJECT SITE IS AN ENVIRONMENTAL RESTORATION SITE OF THE NCDENR ECOSYSTEM ENHANCEMENT PROGRAM (EEP) AND IS ENCOMPASSED BY A RECORDED CONSERVATION EASEMENT, BUT IS BORDERED BY LAND UNDER PRIVATE OWNERSHIP. ACCESSING THE SITE MAY REQUIRE TRAVERSING AREAS NEAR OR ALONG THE EASEMENT BOUNDARY AND THEREFORE ACCESS BY THE GENERAL PUBLIC IS NOT PERMITTED. ACCESS BY AUTHORIZED PERSONEL OF STATE AND FEDERAL AGENCIES OR THEIR DESIGNERS/CONTRACTORS INVOLVED IN THE DEVELOPMENT, OVERSIGHT AND STEWARDSHIP OF THE RESTORATION SITE IS PERMITTED WITHIN THE TERMS AND TIMEFRAMES OF THEIR DEFINED ROLES. ANY INTENDED SITE VISITATION OR ACTIVITY BY ANY PERSON OUTSIDE OF THESE PREVIOUSLY SANCTIONED ROLES AND ACTIVITIES REQUIRES PRIOR COORDINATION WITH EEP.

PREPARED FOR: PREPARED BY: AND BY:



SITE VICINITY MAP

HOLLY GROVE RESTORATION SITE
 GUILFORD COUNTY, NORTH CAROLINA
 EEP Contract #: D06028-B

FIGURE 1

PREPARED FOR:



PREPARED BY:




AND BY:



LEGEND

- STREAM RESTORATION
- STREAM PRESERVATION
- STREAM ENHANCEMENT
- WETLANDS
- FORD
- CONSERVATION EASEMENT
- PROPERTY BOUNDARY
- GAS PIPELINE



SITE MAP

HOLLY GROVE RESTORATION SITE
GUILFORD COUNTY, NORTH CAROLINA
EEP Contract #: D06028-B

FIGURE 2




Table I Project Components						
Holly Grove Stream Restoration Site / EEP Contact #D06028-B						
Restoration Reach/Area	Restoration Level	Approach	Pre-Restoration LF or AC	Post-Restoration LF or AC	Station Range/Location	Comments
Buckhorn Creek	R	P2	8,757	8,848	100+00 - 194+50	
West Branch	E2	E2	870	870	300+00 - 308+00	
West Branch	R	P2	390	391	300+00 - 303+91	
Middle Branch	E2	E2	240	240	398+91 - 401+31	
Middle Branch	R	P1	1,549	1,561	401+31 - 417+37	
Middle Branch	E2	E2	472	472	417+37 - 422+09	
Middle Branch	R	P1	90	194	423+00 - 425+40	
East Branch	P	-	960	960	480+00 - 498+80	
East Branch	E2	E2	920	920	480+00 - 498+80	
East Branch	R	P1	300	329	490+00 - 493+29	
East Branch	R	P1	739	761	500+00 - 507+61	
Little Branch	E2	E2	553	553	19+945 - 205+54	
SW Creek	R	P1	723	723	600+00 - 607+34	
SW Creek	E2	E2	2,229	2,229	608+26 - 630+55	
UT to SW Creek	P	-	325	325	650+00 - 653+50	
SE Creek	R	P1	342	363	700+00 - 704+36	
SE Creek	P	-	881	881	706+25 - 715+06	
UT to SE Creek	P	-	528	528	750+00 - 755+28	
Wetland A	E	-	1.11	1.11	Middle Branch	

Component Summation							
Restoration Level	Stream (LF)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	13,170						
Enhancement		1.11					
Enhancement I							
Enhancement II	5,284						
Creation							
Preservation	2,694						
HQ Preservation							
		1.11					
Totals	21,148	1.11				42	BMP Count


	= Non-Applicable
--	------------------

Table II Project Activity and Reporting History Holly Grove Restoration Project		
Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	Apr 2007	Jun 2007
Final Design - Construction Plans	N/A	Oct 2007
Construction	N/A	Oct 2008
Temporary S&E mix applied to entire project area	N/A	Sep 2008
Permanent seed mix applied to entire site	N/A	Sep 2008
Bare-root plantings for floodplain and uplands	N/A	Dec 2008
Mitigation Plan / As-Built (Year 0 Monitoring - baseline)	Oct 2008	Dec 2008
Year 1 Monitoring	Oct 2009	Dec 2009
Year 2 Monitoring	Oct 2010	Nov 2010
Year 3 Monitoring		
Year 4 Monitoring		
Year 5 Monitoring		

Table III Project Contact Table Holly Grove Restoration Project		
Designer Wolf Creek Engineering, pllc S. Grant Ginn	51 North Knob Lane Weaverville NC, 28787 828-658-3649	
Construction Contractor North State Environmental, Inc Darrell Westmoreland	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Planting & Seeding Contractor North State Environmental, Inc Stephen Joyce	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Monitoring Performers Stream Monitoring - Wolf Creek Engineering, pllc Vegetation Monitoring - Catena Group	S. Grant Ginn Mike Wood	828-658-3649 919-732-1300

Table IV Project Attribute Table Holly Grove Restoration Project						
Project County	Guilford					
Physiographic Region	Piedmont					
Ecoregion	Southern Outer Piedmont					
Project River Basin	Cape Fear River Basin					
USGS HUC for Project (14 digit)	03030002020070					
NCDWQ Sub-basin for Project	03-06-02					
Within extent of EEP Watershed Plan?						
WRC Class (Warm, Cool, Cold)						
% of project easement fenced or demarcated	100% Demarcated Easement Corners					
Beaver activity observed during design phase?	Yes, on Buckhorn Creek upstream of bridge					
Restoration Component Attribute Table						
	Buckhorn	West	Middle	East	Southeast	Southwest
Drainage area (mi ²)	4.27	0.2	0.2	0.2	0.14	0.19
Stream order	Second	First	First	First	First	First
Restored length (feet)	8757	390	1639	1039	342	723
Perennial or Intermittent	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial
Watershed type	Rural	Rural	Rural	Rural	Rural	Rural
Watershed LULC Distribution (e.g.)						
Residential	20%	10%	5%	10%	5%	10%
Ag-Row Crop	40%	60%	50%	10%	90%	10%
Ag-Livestock	10%	5%	10%	0%	0%	0%
Forested	30%	25%	35%	80%	5%	80%
Watershed impervious cover (%)	10	5	5	5	2	2
NCDWQ AU/Index number	16-(1)a					
NCDWQ classification	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW
303d listed?	No					
Upstream of a 303d listed segment?	Yes					
Reasons for 303d listing or stressor	non-point urban and agricultural runoff					
Total acreage of easement	64.87					
Total vegetated acreage within easement	47.06					
Total planted acreage as part of the restoration	45.3					
Rosgen classification of pre-existing	F, G	G	G	G	G	G
Rosgen classification of As-Built	B4c	B4c	B4c	B4c	B4c	B4c
Valley type	II	II	II	II	II	II
Valley slope	0.0051	0.0239	0.0165	0.0119	0.0159	0.0169
Valley side slope range	4% - 40%					
Valley toe slope range	0.4% - 2%					
Cowardin classification	N/A					
Trout waters designation	N/A					
Species of concern, endangered?	Yes, Bald Eagle & Carolina Darter					
Dominant soil series and characteristics	Ch, Co	CcD	Ch	CcD, Ch	CcD	CcD
Series	Congaree	Cecil	Chewacla	Chewacla	Cecil	Cecil
Depth (in)	0-80	0-80	0-70	0-70	0-80	0-80
Clay %	5-35	5-70	5-35	5-35	5-70	5-70
K	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
T	-	-	-	-	-	-

DATE AS NOTED	DATE OF CONSTRUCTION	SCALE
11/20/2010	11/20/2010	1"=50'
DATE	DATE	DATE



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOC VANE
- LOC VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

NO AREAS OF CONCERN ON THIS SHEET

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP1 RT	BEGIN PROFILE	892186.64	1827086.87	99.94
BP1 LT	BEGIN PROFILE	892197.58	1827118.27	—
PPR1	PHOTO PT. RIFFLE	892081.9	1827168.92	—
RF1 RT	RIFFLE X.S.	892047.92	1827214.63	98.00
RF1 LT	RIFFLE X.S.	892097.66	1827231.6	98.66
PL1	PHOTO PT. POOL	892079.26	1827234.84	97.28
PL1 RT	POOL X.S.	892032.47	1827261.88	97.34
PL1 LT	POOL X.S.	892076.62	1827277.13	98.46
EP1 RT	END PROFILE	891450.75	1827664.19	94.53
EP1 LT	END PROFILE	891490.02	1827699.27	95.11
PP1	PHOTO POINT NO. 1	891932.76	1827501.67	—

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 81 North Bush Lane, Westerville, OH 43081
 614.885.1100
 www.wolfcreekeng.com

PROJECT:
 WEST HOLLY GROVE STREAM RESTORATION SITE

DATE: 10/24/2010

SCALE: 1" = 50'

DATE: 10/24/2010

PROJECT NO.: 1024

DATE: 10/24/2010

PROJECT NAME: WEST HOLLY GROVE STREAM RESTORATION SITE

PROJECT LOCATION: WEST HOLLY GROVE STREAM RESTORATION SITE

PROJECT NUMBER: 1024

PROJECT DATE: 10/24/2010

PROJECT STATUS: MIP-2

PROJECT TYPE: RESTORATION

PROJECT DESCRIPTION: MONITORING PLANS

PROJECT LOCATION: WEST HOLLY GROVE STREAM RESTORATION SITE


PROJECT NUMBER: 1024

PROJECT DATE: 10/24/2010

PROJECT STATUS: MIP-2

PROJECT TYPE: RESTORATION

PROJECT DESCRIPTION: MONITORING PLANS



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP2	PHOTOPOINT NO. 2	890624.38	1828674.01	
PP3	PHOTOPOINT NO. 3	891109.12	1828674.49	654.85
PP4	PHOTOPOINT NO. 4	891363.46	1829078.7	651.42
BP2 RT	BEGIN PROFILE	891503.87	1829457.43	647.82
BP2 LT	BEGIN PROFILE	891547.31	1829458.52	649.06


NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

NO AREAS OF CONCERN ON THIS SHEET

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 41 North Bush Lane, Waverly, NC 28787
 PHONE: 828.288.8888 FAX: 828.288.8889
 WWW: WOLFENGINEERING.COM
 PROJECT: CONSERVATION EASMENT RESTORATION SITE

MONITORING PLANS


DATE AS NOTED	DATE OF CONSTRUCTION	DATE OF MONITORING
03/29/2010	08/17/2010	10/24/2010
DATE	BY	DATE



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP5	PHOTOPOINT NO. 5	891083.47	1830250.37	644.46
PP6	PHOTOPOINT NO. 6			
PP7	PHOTOPOINT NO. 7			
PL2 RT	PHOTO PT. POOL	891211.78	1829741.13	643.21
PL2 LT	POOL X.S.	891176.39	1829790.64	645.91
PR2	POOL X.S.	891213.65	1829803.79	644.77
RF2 LT	PHOTO PT. RIFFLE	891198.64	1829816.14	642.57
RF2 RT	RIFFLE X.S.	891156.06	1829847.42	646.48
EP2 LT	RIFFLE X.S.	891198.2	1829858.26	644.39
EP2 RT	END PROFILE	891086.19	1830179.02	642.71
BP3 RT	BEGIN PROFILE	891136.07	1830186.79	641.85
BP3 LT	BEGIN PROFILE	890809.79	1830773.35	640.51
		890850.39	1830793.57	641.85



NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

MIDDLE BRANCH
BUCKHORN CREEK

MINOR BANK EROSION (SCOUR CORDS SET)

MINOR PIPING AT STRUCTURE (NO CHANGE)

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 41 North Bush Lane, Newburgh, NY 20177
 PHONE: 845.534.1100 FAX: 845.534.1101
 WWW: WOLFCKEENR.COM
 PROJECT: HOLEY GROVE STREAM RESTORATION SITE
 DATE: 10/20/2010
 DRAWN BY: JAC
 CHECKED BY: JAC
 SCALE: AS SHOWN
 SHEET NO. 1024
 SHEET TOTAL: 1024
 PROJECT: HOLEY GROVE STREAM RESTORATION SITE
 DATE: 10/20/2010
 DRAWN BY: JAC
 CHECKED BY: JAC
 SCALE: AS SHOWN
 SHEET NO. 1024
 SHEET TOTAL: 1024

MONITORING PLANS

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP10	PHOTOPOINT NO. 10	888663.77	1831225.83	628.37

SCALE IN FEET

BUCKHORN CREEK

CONSERVATION EASEMENT BOUNDARY

DESIGN ALIGNMENT

POST-CONSTRUCTION THALWEG

AS-BUILT THALWEG

CONSERVATION EASEMENT BOUNDARY

VEGETATION PLOT C

MINOR BANK SCOUR

PHOTOPOINT NO. 10


MINOR PIPING AT STRUCTURE (NO CHANGE)

PRE-CONSTRUCTION BUCKHORN CREEK

CONSERVATION EASEMENT BOUNDARY

CONSERVATION EASEMENT BOUNDARY

CONSERVATION EASEMENT BOUNDARY




LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

DATE	BY	CHK	APP
10/24/2010	WCE	WCE	WCE
10/24/2010	WCE	WCE	WCE
10/24/2010	WCE	WCE	WCE



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP4 RT	BEGIN PROFILE	893112.11	1830724.29	674.77
BP4 LT	BEGIN PROFILE	893100.16	1830732.75	674.84
PRF 4	PHOTOPOINT RIFLE	893052.14	1830688.91	672.84
RIF 4 RT	RIFLE X.S.	893033.61	1830688.71	672.97
RIF 4 LT	RIFLE X.S.	893041.95	1830709.35	673.1
PPL 4	PHOTOPOINT POOL	893028.41	1830698.43	672.27
POOL 4 RT	POOL X.S.	893012.69	1830694.5	672.34
POOL 4 LT	POOL X.S.	893016.06	1830717.08	672.37
EP 4 RT	END PROFILE	892900.43	1830693.07	670.12
EP 4 LT	END PROFILE	892886.35	1830710.01	670.19
BP5 RT	BEGIN PROFILE	892615.37	1830735.78	665.53
BP5 LT	BEGIN PROFILE	892619.77	1830754.12	665.59
PRF 5	PHOTOPOINT RIFLE	892481.99	1830730.82	662.8
RIF 5 RT	RIFLE X.S.	892465.75	1830710.28	663.37
RIF 5 LT	RIFLE X.S.	892453.05	1830739.76	662.65
PPL 5	PHOTOPOINT POOL	892573.02	1830744.67	663.74
POOL 5 RT	POOL X.S.	892563.99	1830722.2	664.33
POOL 5 LT	POOL X.S.	892551	1830747.44	664.4
EP 5 RT	END PROFILE	892414.15	1830718.87	661.96
EP 5 LT	END PROFILE	892419.91	1830742.4	661.71

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 41 North Bush Lane
 Newburgh, NY 20177
 845.339.2200
 www.wolfcreekengineering.com

PROJECT
 HOLEY GROVE STREAM RESTORATION SITE

CLIENT
 RESTORATION SYSTEMS, INC.


DATE AS ISSUED
 07/29/2010

DATE OF CONSTRUCTION
 10/24

PROJECT NUMBER
 MP-7


MONITORING PLANS

NO.	DATE	BY	DESCRIPTION
1	07/29/2010	MP	ISSUED FOR CONSTRUCTION



LEGEND


- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN



NOTE: VEGETATION HAS GROWN INTO THE MIDDLE BRANCH WETLANDS DUE TO LACK OF SHADE FROM MATURE BUFFER

MIDDLE BRANCH

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 81 North Bush Lane, Newburgh, NY 20177
 PHONE: 845.534.2200 FAX: 845.534.2201
 WWW: WOLF-CREEK-ENGINEERING.COM
 PROJECT: HOLLY GROVE STREAM RESTORATION SITE
 DATE: 10/29/2010
 DRAWN BY: JAS
 CHECKED BY: JAS
 SCALE: AS SHOWN
 SHEET NO: 1024
 SHEET TITLE: MONITORING PLANS
 PROJECT NO: MF-9




LEGEND

—	ORIGINAL CHANNEL CENTERLINE
—	ORIGINAL CHANNEL
—	ORIGINAL CONTOUR
—	AS-BUILT THALWEG
—	AS-BUILT TOP OF BANK
—	DESIGN CHANNEL CENTERLINE
—	LOG VANE
—	LOG VANE W/ BAFFLE
—	CROSS VANE
—	BOULDER VANE
—	IRON ROD
—	GAUGE
●	LOW CONCERN
●	MODERATE CONCERN
●	HIGH CONCERN

NO AREAS OF CONCERN ON THIS SHEET

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFLES DUE TO LACK OF SHADE FROM MATURE BUFFER




EAST BRANCH

Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 41 North Bush Lane, Waverly, NC 28787
 PHONE: 828.288.1100 FAX: 828.288.1101
 WWW: WOLF-CREEK.COM
 PROJECT: HOLEY GROVE STREAM RESTORATION SITE
 DATE: 03/29/2010
 DRAWN BY: JAC
 CHECKED BY: JAC
 SCALE: AS SHOWN
 SHEET NO.: 1024
 SHEET TOTAL: 1024-0

MONITORING PLANS

DATE	BY	CHK




LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

SOUTHEAST CREEK

NO AREAS OF CONCERN ON THIS SHEET



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP7 RT	BEGIN PROFILE	889394.27	1832082.48	653.18
BP7 LT	BEGIN PROFILE	889388.85	1832105.18	653.43
PRF 7	PHOTOPOINT RIFFLE	889294.04	1832131.66	651.44
RP7 RT	RIFFLE X.S.	889275.05	1832122.01	652.34
RP7 LT	RIFFLE X.S.	889291.11	1832144.12	653.16
PL7	PHOTOPOINT POOL	889285.67	1832142.19	651.89
PL7 RT	POOL X.S.	889267.49	1832123.87	652.09
PL7 LT	POOL X.S.	889278.35	1832150.58	653.53
EP7 RT	END PROFILE	889240.74	1832125.74	651.43
EP7 LT	END PROFILE	889238.74	1832151.82	653.54



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

NO AREAS OF CONCERN ON THIS SHEET

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP8 RT	BEGIN PROFILE	888530.2	1829244.79	
BP8 LT	BEGIN PROFILE	888550.58	1829256.28	
PR8 5	PHOTOPOINT RIFFLE	888624.26	1829321.4	
RF8 RT	RIFFLE X.S.	888609.33	1829340.21	
RF8 LT	RIFFLE X.S.	888638.13	1829340.74	
PFL8	PHOTOPOINT POOL	888571.69	1829296.89	
PL8 RT	POOL X.S.	888570.92	1829318.35	
PL8 LT	POOL X.S.	888584.77	1829295.99	
EP8 RT	END PROFILE	888635.95	1829374.79	
EP8 LT	END PROFILE	888655.17	1829383.15	
PP11	PHOTOPOINT NO. 11	888602.23	1829306.57	
PP12	PHOTOPOINT NO. 12	888562.04	1829311.53	

2.0 PROJECT CONDITION AND MONITORING RESULTS

2.1 Vegetation Assessment

The Carolina Vegetation Survey – Ecosystem Enhancement Program (CVS-EEP) 2008 protocol for recording vegetation (Lee et. al 2008) was used to determine the planting pattern of woody stems with respect to species, spacing, and density as well as to forecast survivability and growth of planted stems in subsequent monitoring years. Eleven (11) randomly placed 10 meter by 10 meter vegetative sampling plots were established within the project easement area. The corners of each monitoring plot have been marked in the field and their position documented by GPS survey. Plots were placed within the applicable planting zones to capture the heterogeneity of the designed vegetative communities. Plot corners were permanently marked with rebar and recorded during the baseline survey. All planted stems and plot corners were marked with orange flagging tape to facilitate relocation during subsequent monitoring years. A reference photograph was taken for each plot at the origin looking diagonally across the plot to the opposite corner.

Year 2 vegetation for the Site occurred on September 13-14, 2010. The project has an average of 320 planted stems per acre. The interim success criterion is 320 stems per acre at the end of the Year 3 monitoring period. The riparian buffer planting had an overall survival rate of 67% but showed significant evidence of additional volunteer species taking root.

2.1.1 Stem Counts

Across all vegetation monitoring plots (VP), Year 2 monitoring documented a moderate survivability range of 121 to 526 planted stems per acre. VP7 had the lowest average stem density whereas VPC had the highest. VP2, 5, & 8 did not meet the interim success criterion. Approximately 31% of total planted stems were missing and 2% were dead. Of these, eastern redbud, silky willow, and common witchhazel had the highest mortality rates. Twenty-one (21) species were documented among the vegetation plots, a 19.2% reduction in the total species planted. Several species such as sugarberry, American beech, possum haw, willow oak, and black gum were represented by only one individual.

Table V: Vegetation Summary

Plot	Date Sampled	Planted Living Stems	Dead or Missing Stems	Volunteer Stems	Total Living Stems	Average Stems Per Acre	# species
1	9/13/2010	8	13	32	40	323.75	7
2	9/13/2010	4	2	70	74	161.87	3
3	9/13/2010	8	2	38	46	323.75	6
4	9/13/2010	10	2	51	61	404.69	9
5	9/13/2010	7	4	19	26	283.28	6
6	9/14/2010	11	2	2	13	445.15	5

7	9/14/2010	3	0	1	4	121.41	2
8	9/14/2010	6	0	56	62	242.81	3
A	9/13/2010	12	3	33	45	364.22	6
B	9/13/2010	8	13	31	39	323.75	7
C	9/14/2010	13	3	35	48	526.09	5

Approximately 62% of planted stems had a vigor code of good or excellent. High numbers of natural stems were found in seven of the eleven vegetation monitoring plots. Volunteer stems were also found in vegetation plots VP5, 6, & 7 but in significantly lower numbers. It is expected that recruitment will continue to contribute to the total stem density for the restoration site.

2.1.2 Vegetative Problem

No significant vegetation problem areas were noted within the vegetation monitoring plots on-site although some damage and mortality was recorded. Of all damaged, missing, or dead stems within the vegetation monitoring plots 42.5% of the damage has been attributed to insects. Expansion of invasive exotic plant populations should be monitored both within the vegetation plots in which they occur and within the larger restoration area.

2.1.3 Vegetation Plot Photos

A photo point was established in each vegetation plot. Photo points are positioned for each plot at the origin facing diagonally across the plot to the opposite corner. The photographs were captured on the same day as the vegetation plot surveys (Appendix A).

2.2 Stream Assessment

Monitoring protocol follows that outlined within the EEP Site Specific Mitigation Plan and detailed in the U.S. Army Corps of Engineers (USACE) Stream Mitigation Guidelines for Monitoring Level I. Specifically, stream monitoring included measurements of stream dimension, profile, pattern, bed materials, photo documentation, and stream bankfull return interval.

The restored stream reaches have managed the extreme flow events of the first year. Streambanks remain intact and stable and fully vegetated throughout the site. Vegetation has grown into many riffles on the main channel due to a lack of shade and mature buffer. This has limited the mobility of bed material but has not had noticeable effects on overall stability. All in-stream structures remain intact and fully functional with the exception of a few minor piping issues.

2.2.1 Hydrology

Since completion of construction in October of 2008, the site has been subjected to at least one greater-than-bankfull event and several bankfull or near-bankfull events. In August of 2008, Tropical Storm Fay crossed central North Carolina resulting in eight (8) inches of rainfall on-site and water elevations 2.5 feet above bankfull on Buckhorn Creek. Approximately seventy percent (70%) of the project was complete at that time

and subjected to this estimated fifty-year storm event. In October of 2008, locally heavy rainfall produced a bankfull event at the Site during the final stages of construction. In June of 2009, heavy rainfall resulted in water elevations 0.2 to 0.3 feet above bankfull. Heavy rainfall associated with remnants of Hurricane Ida produced one additional event in November of 2009, after Year 1 monitoring was completed which again resulted in an elevated flow event. In late September of 2010, Tropical Storm Nicole moved north across central and eastern North Carolina and produced approximately 4.5 inches of rain over 48 hours resulting in flood waters which crested 0.4 feet above bankfull.

Table VI Verification of Bankfull Events – Lick Creek Stream Restoration Site (D04013-1)

Date of Data Collection	Date of Occurrence of Bankfull Event	Height above Bankfull (ft)	Method of Data Collection
9/3/08	8/27/08	2.5	Debris Evidence
8/13/09	June 2009	0.2	Crest Gauge
10/11/10	September 2010	0.4	Crest Gauge

2.2.2 Geomorphology

Following the procedures established in the USDA Forest Service Manual (Harrelson et al 1994) and the methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994, 1996), data collected consisted of detailed dimension and pattern measurements, longitudinal profiles, and bed materials sampling.

Re-survey of the permanent cross sections and profile reaches have shown only minimal alterations in local bed elevations with the bed form and the channel pattern remaining consistent with the As-built condition. All eight riffle cross sections exhibit consistent maximum depth while six of the eight retain nearly the same cross-sectional area as documented in the baseline monitoring. Six of the eight pool cross-sections have maintained their depth and cross-sectional area and two show only slight adjustments relative to the As-built condition. Location of bed features relative to the pattern is consistent with the As-built survey.

Pebble counts were conducted at each riffle cross-section, as well as across the overall study reaches. Pebble count data was plotted by size distribution in order to assess the D_{50} and D_{84} size class. On Buckhorn Creek the material size generally decreased from the Year 1 condition with the D_{50} on Reaches 2 and 3 decreasing from 67mm to 49mm and from 61mm to 32mm. The D_{84} on Reaches 2 and 3 decreased from 184mm to 144mm and from 118mm to 101mm. The D_{50} and D_{84} remained approximately the same on Reach 1 at 28mm and 68mm. This may be due in part to significant growth of vegetation in the riffles that may be trapping finer particles in the bed.

All of the tributaries, with the exception of Southeast Creek, showed a decrease in the D_{50} over the Year 1 condition, although generally the decreases were not appreciable. The D_{50} on Middle Branch decreased from 21mm to 11mm and from 15mm to 9mm. On Lower East Branch the D_{50} decreased from 10mm to 0.5mm and Southwest Creek

decreased from 7mm to 5mm. The D_{50} on Southeast Creek increased from 0.1mm to 5mm.

Table VII. BEHI and Sediment Export Estimates – (Only Required in Year 5)

2.2.3 Problem Areas

In the year following construction of the Holly Grove Stream Restoration Site, a few minor problem areas have been documented.

- 1.) Several riffles on Buckhorn Creek and Southeast Branch exhibit excessive vegetation in the channel bed.
- 2.) There were four (4) locations of minor piping identified at log vanes.
- 3.) There were five (5) areas of local bank scour identified.
- 4.) There were two (2) areas of minor riffle scour identified.

Inadequate shade due to lack of mature riparian buffer has allowed vegetation to take root in the bed matrix. It is anticipated that this vegetation will die back during the winter but will reestablish during each growing season until sufficient shading is provided by the canopy of the buffer. This has affected bedload transport by limiting bed mobility, but it is not expected to have any significant impact on the overall stability or integrity of the channel bed.

Continued visual monitoring is planned for the stream areas that have been identified as “Areas of Concern”. Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues have not risen to the level of posing a threat to channel or structure stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then reassess their condition in the next monitoring cycle.

2.2.4 Photo Reference Stations

Photograph reference Stations (PRSs) have been established to assist in characterizing the site and to allow qualitative evaluation of the site conditions. The location of each photo station has been permanently marked in the field and the bearing/orientation of the photograph is indicated on the As-built plans to allow for consistent repetition. A total of twenty-eight (28) PRSs have been established along the restored stream (Appendix B). Sixteen (16) of these PRSs have been located upstream of the permanent monitoring cross sections. These photographs are taken facing downstream looking at the section, and show as much of the banks and channel as possible.

2.2.5 Stability Assessment Table

Table VIII. Categorical Stream Feature Visual Stability Assessment

Feature	Performance Percentage Buckhorn Creek (8,848 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%			
Pools	100%	100%	100%			
Thalweg	100%	100%	100%			
Meanders	100%	100%	100%			
Bed General	100%	100%	100%			
Vanes / J Hooks etc.	100%	99%	100%			
Wads and Boulders	100%	100%	100%			

Feature	Performance Percentage Middle Branch (1,755 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	97%	99%			
Pools	100%	100%	100%			
Thalweg	100%	100%	100%			
Meanders	100%	100%	99%			
Bed General	100%	100%	100%			
Vanes / J Hooks etc.	100%	98%	99%			
Wads and Boulders	100%	83%	83%			

Feature	Performance Percentage East Branch (1,090 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	99%			
Pools	100%	100%	100%			
Thalweg	100%	100%	100%			
Meanders	100%	100%	100%			
Bed General	100%	100%	100%			
Vanes / J Hooks etc.	100%	100%	99%			
Wads and Boulders	100%	100%	100%			

Feature	Performance Percentage Southeast Creek (363 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	96%	100%			
Pools	100%	100%	100%			
Thalweg	100%	100%	100%			
Meanders	100%	100%	100%			
Bed General	100%	100%	100%			
Vanes / J Hooks etc.	100%	100%	100%			
Wads and Boulders	100%	100%	100%			

Feature	Performance Percentage Southwest Creek (723 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%			
Pools	100%	100%	100%			
Thalweg	100%	100%	100%			
Meanders	100%	100%	100%			
Bed General	100%	100%	100%			
Vanes / J Hooks etc.	100%	100%	100%			
Wads and Boulders	100%	100%	100%			

Table IX-a Baseline Stream Data Summary
 Holly Grove Restoration Site - Buckhorn Creek (8448 ft)

Parameter	Gauge			Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design						As-Built / Baseline					
	LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n			
Dimension and Substrate - Riffle																														
Bankfull Width (ft)				24		26																								
Floodprone Width (ft)				32		32																								
Bankfull Mean Depth (ft)				1.6		2.3																								
Bankfull Max Depth (ft)				2.3		3																								
Bankfull Cross-Sectional Area (ft ²)				42		55																								
Width:Depth Ratio				10		16																								
Entrenchment Ratio				1.2		1.3																								
Bank Height Ratio				2		2.3																								
d50 (mm)				14		14																								
Profile																														
Rifle Length (ft)																														
Rifle Slope (ft/ft)				0.006		0.007																								
Pool Length (ft)																														
Pool Max Depth (ft)				2.8		3.35																								
Pool Spacing (ft)				60		110																								
Pool Volume (ft ³)																														
Pattern																														
Channel Bedwidth (ft)				40		80																								
Radius of Curvature (ft)				50		145																								
Radius of Curvature Ratio (ft/ft)				1.9		5.95																								
Meander Wavelength (ft)				110		225																								
Meander Width Ratio (ft/ft)				1.7		3.15																								
Substrate, bed and transport parameters																														
⁴ R% / RU% / P% / G% / S%																														
⁵ SC% / S% / G% / C% / B% / Be%																														
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																														
Reach Shear Stress (competency) lb/ft ²																														
Max part size (mm) mobilized at bankfull																														
Stream Power (transport capacity) W/m ²																														
Additional Reach Parameters																														
Drainage Area (sq mi)						3.76																								
Impervious cover estimate (%)																														
Rosgen Classification						F4 & G4																								
Bankfull Velocity (fps)						3.3																								
Bankfull discharge (cfs)						186																								
Valley length (ft)																														
Channel Thalweg length (ft)						8756																								
Sinuosity (ft)						1.17																								
Water Surface Slope (channel) (ft/ft)						0.0054																								
BF Slope (ft/ft)						0.005																								
⁷ Bankfull Floodplain Area (acres)																														
⁸ Proportion Overwide (%)																														
⁹ Entrenchment Class (ER Range)																														
⁸ Incision Class (BHR Ranch)																														
BEHI VL% / L% / M% / H% / VHP% / E%																														
Channel Stability or Habitat Metric																														
Biological or Other																														

Table K-b Baseline Stream Data Summary
Holly Grove Restoration Site - West Branch (391 ft)

Parameter	Gauge			Regional Curve			Pre-Existing Condition			Reference Reach(es) Data			Design			As-Built / Baseline		
	LL	UL	Eq	Min	Med	Max	SD	n	Min	Mean	Max	SD	n	Min	Med	Max	SD	n
Dimension and Substrate - Riffling																		
Bankfull Width (ft)					6.3									9	10.5	12		
Floodprone Width (ft)					7.5									12	19.5	27		
Bankfull Mean Depth (ft)					0.9										0.7			
Bankfull Max Depth (ft)					1.2										0.95			
Bankfull Cross-Sectional Area (ft ²)					5.5										6.3			
Width/Depth Ratio					7										13			
Entrenchment Ratio					1.2										1.7			
Bank Height Ratio					1.7										1			
d50 (mm)					28													
Profile																		
Riffling Length (ft)														13	16	19		
Riffling Slope (ft/ft)					0.02										0.013			
Pool Length (ft)														7	14	20		
Pool Max Depth (ft)					1.4										1.4			
Pool Spacing (ft)				30	65	100								36	45	54	46	52
Pool Volume (ft ³)																		
Pattern																		
Channel Bedwidth (ft)				40	50	60								13	20	27		80
Radius of Curvature (ft)				45	97.5	150								18	22.5	27		41.5
Radius of Curvature Ratio (ft/ft)				7	15	23								2	2.5	3		4.2
Meander Wavelength (ft)				55	77.5	100								18	49.5	81		89
Meander Width Ratio (ft/ft)				6	8	10								1.5	2.25	3		
Substrate, bed and transport parameters																		
⁴ R% / RU% / P% / G% / S%																		
⁵ SC% / S% / G% / C% / B% / Be%																		
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																		
Reach Shear Stress (competency) lb/ft ²																		
Max part size (mm) mobilized at bankfull																		
Stream Power (transport capacity) W/m ²																		
Additional Reach Parameters																		
Drainage Area (sq mi)						0.2												
Impervious cover estimate (%)																		
Rosgen Classification						G4									B4c			
Bankfull Velocity (fps)					3.9										4.5			
Bankfull discharge (cfs)					28													
Valley length (ft)					400										386			391
Channel Thalweg length (ft)					1.06										1.2			1.17
Sturessity (ft)					0.014										0.013			
Water Surface Slope (channel) (ft/ft)					0.015										0.015			
BF Slope (ft/ft)																		
⁷ Bankfull Floodplain Area (acres)																		
⁸ Proportion Overwide (%)																		
⁹ Entrenchment Class (ER Range)																		
¹⁰ Incision Class (BHR Ranch)																		
BEHI VL% / L% / M% / H% / VHP% / E%																		
Channel Stability or Habitat Metric																		
Biological or Other																		

Table IX-c Baseline Stream Data Summary
 Holly Grove Restoration Site - Middle Branch (1796 ft)

Parameter	Gauge				Regional Curve				Pre-Existing Condition				Reference Reach(es) Data				Design				As-Built / Baseline				
	LL	UL	Eq	n	Min	Med	Max	SD	n	Min	Med	Max	SD	n	Min	Med	Max	SD	n	Min	Med	Max	SD	n	
Dimension and Substrate - Riffle																									
Bankfull Width (ft)										6.3					20.1										
Floodprone Width (ft)										7.5					63										
Bankfull Mean Depth (ft)										0.9					1.73										
Bankfull Max Depth (ft)										1.2					2										
Bankfull Cross-Sectional Area (ft ²)										5.5					34.8										
Width/Depth Ratio										7					12										
Entrenchment Ratio										1.2					2.9										
Bank Height Ratio										1.7					1.2										
d50 (mm)										28					28										
Profile																									
Riffle Length (ft)																									
Riffle Slope (ft/ft)										0.02					0.013										
Pool Length (ft)																									
Pool Max Depth (ft)										1.4					2.6										
Pool Spacing (ft)										65					36.5										
Pool Volume (ft ³)															40										
Channel Bedwidth (ft)										50					36.5										
Radius of Curvature (ft)										97.5					182.5										
Radius of Curvature Ratio (ft/ft)										15					9.15										
Meander Wavelength (ft)										77.5					104.5										
Meander Width Ratio (ft/ft)										8					1.8										
Substrate, bed and transport parameters																									
⁴ R% / RU% / P% / G% / S%																									
⁵ SC% / SB% / G% / C% / B% / Be%																									
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																									
Reach Shear Stress (competency) lb/ft ²																									
Max part size (mm) mobilized at bankfull																									
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (sq mi)										0.2					2.2										
Impervious cover estimate (%)																									
Rosgen Classification										G4					B4c										
Bankfull Velocity (fps)										3.9															
Bankfull discharge (cfs)										28															
Valley length (ft)										1778															
Channel Thalweg length (ft)										1.06					1.05										
Sturessity (ft)										0.014					0.0079										
Water Surface Slope (channel) (ft/ft)										0.015															
BF Slope (ft/ft)																									
⁷ Bankfull Floodplain Area (acres)																									
⁸ Proportion Overwide (%)																									
⁹ Entrenchment Class (ER Range)																									
¹⁰ Incision Class (BHR Ranch)																									
BEHI VL% / L% / M% / H% / VHP% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Table K-d Baseline Stream Data Summary
 Holly Grove Restoration Site - East Branch (1073 ft)

Parameter	Gauge			Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design						As-Built / Baseline					
	LL	UL	Eq.	Min	Med	Max	SD	n	Min	Mean	Max	SD	n	Min	Med	Max	SD	n	Min	Med	Max	SD	n	Min	Med	Max	SD	n		
Dimension and Substrate - Riffle																														
Bankfull Width (ft)					6.3									20.1																
Floodprone Width (ft)					7.5								63																	
Bankfull Mean Depth (ft)					0.9								1.73																	
Bankfull Max Depth (ft)					1.2								2																	
Bankfull Cross-Sectional Area (ft ²)					5.5								34.8																	
Width/Depth Ratio					7								12																	
Entrenchment Ratio					1.2								2.9																	
Bank Height Ratio					1.7								1.2																	
d50 (mm)					28								28																	
Profile																														
Rifle Length (ft)																														
Rifle Slope (ft/ft)					0.02								0.013																	
Pool Length (ft)																														
Pool Max Depth (ft)					1.4								2.6																	
Pool Spacing (ft)					30								33																	
Pool Volume (ft ³)																														
Channel Bedwidth (ft)					40								33																	
Radius of Curvature (ft)					45								47																	
Radius of Curvature Ratio (ft/ft)					7								2.3																	
Meander Wavelength (ft)					55								37																	
Meander Width Ratio (ft/ft)					6								1.6																	
Substrate, bed and transport parameters																														
⁴ R% / RU% / P% / G% / S%																														
⁵ SC% / S% / G% / C% / B% / Be%																														
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																														
Reach Shear Stress (competency) lb/ft ²																														
Max part size (mm) mobilized at bankfull																														
Stream Power (transport capacity) W/m ²																														
Additional Reach Parameters																														
Drainage Area (sq mi)																														
Impervious cover estimate (%)																														
Rosgen Classification																														
Bankfull Velocity (fps)																														
Bankfull discharge (cfs)																														
Valley length (ft)																														
Channel Thalweg length (ft)																														
Sturessity (ft)																														
Water Surface Slope (channel) (ft/ft)																														
BF Slope (ft/ft)																														
⁷ Bankfull Floodplain Area (acres)																														
⁸ Proportion Overwide (%)																														
⁹ Entrenchment Class (ER Range)																														
¹⁰ Incision Class (BHR Ranch)																														
BEHI VL% / L% / M% / H% / VHP% / E%																														
Channel Stability or Habitat Metric																														
Biological or Other																														

Table IX-e Baseline Stream Data Summary
 Holly Grove Restoration Site - Southeast Creek (663 ft)

Parameter	Gauge			Regional Curve			Pre-Existing Condition			Reference Reach(es) Data			Design			As-Built / Baseline			
	LL	UL	Eq.	Min	Med	Max	SD	n	Min	Mean	Max	SD	n	Min	Med	Max	SD	n	
Dimension and Substrate - Riffling																			
Bankfull Width (ft)					6.3					20.1				7.5				8	
Floodprone Width (ft)					7.5					63				16.5		23		25	
Bankfull Mean Depth (ft)					0.9					1.73				0.6				0.5	
Bankfull Max Depth (ft)					1.2					2				0.75				0.8	
Bankfull Cross-Sectional Area (ft ²)					5.5					34.8				4.2				4.3	
Width/Depth Ratio					7					12				13				15	
Entrenchment Ratio					1.2				2.7	2.9	3.1			1.4	2.2	3		3.1	
Bank Height Ratio					1.7					1.2				1					
d50 (mm)					28					28									
Profile																			
Rifle Length (ft)														10	12	19	14	15	18
Rifle Slope (ft/ft)					0.02					0.013				0.016				0.0067	
Pool Length (ft)														10	13	20	18	19	21
Pool Max Depth (ft)					1.4					2.6				1.1			0.49	0.52	1.4
Pool Spacing (ft)					30				33	36.5	40			30	37.5	45	20	22	40
Pool Volume (ft ³)																			
Pattern																			
Channel Bedwidth (ft)					40	50	60		33	36.5	40			11	17	23	27	30.5	34
Radius of Curvature (ft)					45	97.5	150		47	182.5	318			15	19	23	40	64	88
Radius of Curvature Ratio (ft/ft)					7	15	23		2.3	9.15	16			2	2.5	3	5	8	11
Meander Wavelength (ft)					55	77.5	100		37	104.5	172			15	41.5	68	81	86	91
Meander Width Ratio (ft/ft)					6	8	10		1.6	1.8	2			1.5	2.25	3	3.4	35.5	4.3
Substrate, bed and transport parameters																			
⁴ R% / RU% / P% / G% / S%																			
⁵ SC% / S% / G% / C% / B% / Be%																			
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																			
Reach Shear Stress (competency) lb/ft ²																			
Max part size (mm) mobilized at bankfull																			
Stream Power (transport capacity) W/m ²																			
Additional Reach Parameters																			
Drainage Area (sq mi)						0.2				2.2									
Impervious cover estimate (%)																			
Rosgen Classification						G4				B4c									B4c
Bankfull Velocity (fps)						3.9													
Bankfull discharge (cfs)						28													
Valley length (ft)						342													
Channel Thalweg length (ft)						1.06				1.05									363
Sturessity (ft)						0.014				0.0079									1.05
Water Surface Slope (channel) (ft/ft)						0.015				-									0.0106
BF Slope (ft/ft)																			0.0106
⁷ Bankfull Floodplain Area (acres)																			
⁸ Proportion Overwide (%)																			
⁹ Entrenchment Class (ER Range)																			
¹⁰ Incision Class (BHR Ranch)																			
BEHI VL% / L% / M% / H% / VHP% / E%																			
Channel Stability or Habitat Metric																			
Biological or Other																			

Table IX-1 Baseline Stream Data Summary
 Holly Grove Restoration Site - Southwest Creek (723 ft)

Parameter	Gauge			Regional Curve			Pre-Existing Condition			Reference Reach(es) Data			Design			As-Built / Baseline			
	LL	UL	Eq.	Min	Med	Max	SD	n	Min	Mean	Max	SD	n	Min	Med	Max	Mean	SD	n
Dimension and Substrate - Riffling																			
Bankfull Width (ft)					6.3					20.1					8				
Floodprone Width (ft)					7.5					63					17.5	24			15.6
Bankfull Mean Depth (ft)					0.9					1.73					0.6				0.4
Bankfull Max Depth (ft)					1.2					2					0.85				0.7
Bankfull Cross-Sectional Area (ft ²)					5.5					34.8					4.9				3.4
Width/Depth Ratio					7					12					13				15.6
Entrenchment Ratio					1.2				2.7	2.9	3.1			1.4	2.2	3			1.95
Bank Height Ratio					1.7					1.2					1				
d50 (mm)					28					28									
Profile																			
Riffling Length (ft)														10	14	19			9
Riffling Slope (ft/ft)					0.02					0.013					0.007				0.0018
Pool Length (ft)														6	10	13			8
Pool Max Depth (ft)					1.4					2.6					1.3				1.45
Pool Spacing (ft)					65				33	36.5	40				40	48			25
Pool Volume (ft ³)																			32
Pattern																			
Channel Bedwidth (ft)					50	60			33	36.5	40			12	18	24			55
Radius of Curvature (ft)					45	150			47	182.5	318			16	20	24			28.5
Radius of Curvature Ratio (ft/ft)					7	23			2.3	9.15	16			2	2.5	3			3.55
Meander Wavelength (ft)					55	100			37	104.5	172			16	44	72			93
Meander Width Ratio (ft/ft)					6	10			1.6	1.8	2			1.5	2.25	3			6.88
Substrate, bed and transport parameters																			
⁴ R% / RU% / P% / G% / S%																			
⁵ SC% / S% / G% / C% / B% / Be%																			
⁶ d16 / d35 / d50 / d84 / d95 / dtp / disp (mm)																			
Reach Shear Stress (competency) lb/ft ²																			
Max part size (mm) mobilized at bankfull																			
Stream Power (transport capacity) W/m ²																			
Additional Reach Parameters																			
Drainage Area (sq mi)																			
Impervious cover estimate (%)																			
Rosgen Classification																			
Bankfull Velocity (fps)																			
Bankfull discharge (cfs)																			
Valley length (ft)																			
Channel Thalweg length (ft)																			
Sturessity (ft)																			
Water Surface Slope (channel) (ft/ft)																			
BF Slope (ft/ft)																			
⁷ Bankfull Floodplain Area (acres)																			
⁸ Proportion Overwide (%)																			
⁹ Entrenchment Class (ER Range)																			
¹⁰ Incision Class (BHR Ranch)																			
BEHI VL% / L% / M% / H% / VHP% / E%																			
Channel Stability or Habitat Metric																			
Biological or Other																			

**Table X-a Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 1: Buckhorn Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20	23.7					22	23.4										
Floodprone Width (ft)	70	82					-	-										
Bkf Cross Sectional Area (ft ²)	35.4	35.3					48	46.8										
Bkf Mean Depth (ft)	1.5	1.5					2.2	2										
Bkf Max Depth (ft)	2.1	2.6					3.9	4.2										
Width/Depth Ratio	15.3	15.9					-	-										
Entrenchment Ratio	>3	>3					-	-										
Bank Height Ratio	1	1					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	26.5	4.7																
D ₈₄ (mm)	64	55																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	40	115	65	40	115	65	40	115	65	40	115	65	40	115	65	40	115	65
Radius of Curvature (ft)	29	371	105	29	371	105	29	371	105	29	371	105	29	371	105	29	371	105
Meander Wavelength (ft)	125	320	180	125	320	180	125	320	180	125	320	180	125	320	180	125	320	180
Meander Width Ratio	2	5.75	3.25	2	5.75	3.25	2	5.75	3.25	2	5.75	3.25	2	5.75	3.25	2	5.75	3.25
Profile																		
Riffle Length (ft)	28	81	47	20.5	80.2	37.5	20.5	80.2	37.5	20.5	80.2	37.5	20.5	80.2	37.5	20.5	80.2	37.5
Riffle Slope (ft/ft)	0.0024	0.0126	0.0094	0	0.0212	0.0071	0	0.0212	0.0071	0	0.0212	0.0071	0	0.0212	0.0071	0	0.0212	0.0071
Pool length (ft)	24.4	38	29.5	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-
Pool Spacing (ft)	37	130	82	59.5	164	93	59.5	164	93	59.5	164	93	59.5	164	93	59.5	164	93
Additional Reach Parameters																		
Valley Length (ft)	-	-	967	-	-	967	-	-	967	-	-	967	-	-	967	-	-	967
Channel Length (ft)	-	-	1085	-	-	1085	-	-	1085	-	-	1085	-	-	1085	-	-	1085
Sinuosity	-	-	1.1	-	-	1.1	-	-	1.1	-	-	1.1	-	-	1.1	-	-	1.1
Water Surface Slope (ft/ft)	0.0024	0.0126	0.0094	0.0039	0.0081	-	0.0039	0.0081	-	0.0039	0.0081	-	0.0039	0.0081	-	0.0039	0.0081	-
Bkf Slope (ft/ft)	-	-	0.006	-	-	0.0056	-	-	0.0056	-	-	0.0056	-	-	0.0056	-	-	0.0056
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c	-	-	B4c	-	-	B4c	-	-	B4c
Habitat Index																		
Macrobenthos																		

Table X-b Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 2: Buckhorn Creek

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20.4	20.2					22.2	22										
Floodprone Width (ft)	34	34					-	-										
Bkf Cross Sectional Area (ft ²)	25.4	27.6					45.1	49.1										
Bkf Mean Depth (ft)	1.2	1.4					2	2.2										
Bkf Max Depth (ft)	1.7	1.9					3	3.1										
Width/Depth Ratio	16.4	14.8					-	-										
Entrenchment Ratio	1.6	1.6					-	-										
Bank Height Ratio	1.7	1.7					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	67.2	32																
D ₈₄ (mm)	184	116																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	55	162	60	55	162	60												
Radius of Curvature (ft)	61	245	130	61	245	130												
Meander Wavelength (ft)	182	225	195	182	225	195												
Meander Width Ratio	2.5	7.5	2.8	2.5	7.5	2.8												
Profile																		
Riffle Length (ft)	25	87	34	39	90	50.3												
Riffle Slope (ft)	0.0012	0.0228	0.0099	0.0023	0.0172	0.0083												
Pool length (ft)	16.2	36.8	31.8	-	-	-												
Pool Spacing (ft)	26	151	56	39	159	68												
Additional Reach Parameters																		
Valley Length (ft)	-	-	882	-	-	882												
Channel Length (ft)	-	-	968	-	-	968												
Sinuosity	-	-	1.18	-	-	1.18												
Water Surface Slope (ft/ft)	0.0012	0.0228	0.0099	0.0015	0.0046	0.0069												
Bkf Slope (ft/ft)	-	-	0.0057	-	-	0.0055												
Rosgen Classification	-	-	B4c	-	-	B4c												
Habitat Index																		
Macrobenthos																		

Table X-c Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 3: Buckhorn Creek

Parameter	Cross Section 5 Riffle					Cross Section 6 Pool					Cross Section							
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	25.5	27.5					22.5	22.8										
Floodprone Width (ft)	65	65					-	-										
Bkf Cross Sectional Area (ft ²)	48	47.7					62.8	66.2										
Bkf Mean Depth (ft)	1.9	1.7					2.8	2.9										
Bkf Max Depth (ft)	2.6	2.8					4.7	4.9										
Width/Depth Ratio	13.5	15.9					-	-										
Entrenchment Ratio	2.5	2.5					-	-										
Bank Height Ratio	1	1					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	60.6	15.4																
D ₈₄ (mm)	118	109																

Parameter	MY-1 (2006)					MY-2 (2007)					MY-3 (2008)					MY-4 (2009)					MY-5 (2010)					MY+ (2011)							
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med						
Pattern																																	
Beltwidth (ft)	45	87	50	45	87	50	45	87	50	45	87	50																					
Radius of Curvature (ft)	177	284	222	177	284	222	177	284	222	177	284	222																					
Meander Wavelength (ft)	243	288	274	243	288	274	243	288	274	243	288	274																					
Meander Width Ratio	1.8	3.4	2	1.8	3.4	2	1.8	3.4	2	1.8	3.4	2																					
Profile																																	
Riffle Length (ft)	17	103	49	18	85	51.6																											
Riffle Slope (ft)	0.0032	0.014	0.007	0.0029	0.0217	0.0076																											
Pool length (ft)	19.9	49.6	24.7	-	-	-	-	-	-	-	-	-																					
Pool Spacing (ft)	31	167	75	19.5	164	78																											
Additional Reach Parameters																																	
Valley Length (ft)	-	-	1009	-	-	1009																											
Channel Length (ft)	-	-	1040	-	-	1040																											
Sinuosity	-	-	1.03	-	-	1.03																											
Water Surface Slope (ft/ft)	0.0032	0.014	0.0066	-	-	0.0044																											
Bkf Slope (ft/ft)	-	-	0.0047	-	-	0.0051																											
Rosgen Classification	-	-	B4c	-	-	B4c																											
Habitat Index																																	
Macrobenthos																																	

**Table X-d Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 4: Middle Branch**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	6.4	6.9					17	17.7										
Floodprone Width (ft)	40	40					-	-										
Bkf Cross Sectional Area (ft ²)	3.5	3.8					17	18.2										
Bkf Mean Depth (ft)	0.6	0.5					1	1										
Bkf Max Depth (ft)	1	1					2.5	2.8										
Width/Depth Ratio	11.8	12.6					-	-										
Entrenchment Ratio	>3	>3					-	-										
Bank Height Ratio	1.45	1.45					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	20.6	2.2																
D ₈₄ (mm)	58	53																

Parameter	MY-1 (2006)						MY-2 (2007)						MY-3 (2008)						MY-4 (2009)						MY-5 (2010)						MY+ (2011)					
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med						
Pattern																																				
Beltwidth (ft)	14	21	18	14	21	18	14	21	18	14	21	18																								
Radius of Curvature (ft)	25	59	40	25	59	40	25	59	40	25	59	40																								
Meander Wavelength (ft)	66	100	88	66	100	88	66	100	88	66	100	88																								
Meander Width Ratio	2.8	4.2	3.6	2.8	4.2	3.6	2.8	4.2	3.6	2.8	4.2	3.6																								
Profile																																				
Riffle Length (ft)	9	23	15.8	8.3	18.1	14.5																														
Riffle Slope (ft/ft)	0.0155	0.0409	0.0271	0	0.0348	0.0348	0	0.0348	0.0348	0	0.0348	0.0348																								
Pool length (ft)	5	11.9	8.7	-	-	-	-	-	-	-	-	-																								
Pool Spacing (ft)	20	41	23	12	52	35	12	52	35	12	52	35																								
Additional Reach Parameters																																				
Valley Length (ft)	-	-	220	-	-	220	-	-	220	-	-	220																								
Channel Length (ft)	-	-	236	-	-	236	-	-	236	-	-	236																								
Sinuosity	-	-	1.1	-	-	1.07	-	-	1.07	-	-	1.07																								
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-	-	-	-																								
Bkf Slope (ft/ft)	-	-	0.0205	-	-	0.0197	-	-	0.0197	-	-	0.0197																								
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c	-	-	B4c																								
Habitat Index																																				
Macrobenthos																																				

Table X-e Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 5: Middle Branch

Parameter	Cross Section 3 Riffle					Cross Section 4 Pool					Cross Section								
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	
Dimension																			
Bkf Width (ft)	8.2	7.9					8.6	8.4											
Floodprone Width (ft)	40	40					-	-											
Bkf Cross Sectional Area (ft ²)	5.9	5.6					9.7	10.1											
Bkf Mean Depth (ft)	0.7	0.7					1.1	1.2											
Bkf Max Depth (ft)	1.2	1.2					2	1.9											
Width/Depth Ratio	11.5	11.1					-	-											
Entrenchment Ratio	>3	>3					-	-											
Bank Height Ratio	1.3	1.3					-	-											
Wetted Perimeter (ft)																			
Hydraulic Radius (ft)																			
Substrate																			
D ₅₀ (mm)	15.3	10.8																	
D ₈₄ (mm)	44	49																	

Parameter	MY-1 (2006)					MY-2 (2007)					MY-3 (2008)					MY-4 (2009)					MY-5 (2010)					MY+ (2011)												
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med											
Pattern																																						
Beltwidth (ft)	22	24	23	22	24	23	22	24	23																													
Radius of Curvature (ft)	52	71	62	52	71	62																																
Meander Wavelength (ft)	91	133	108	91	133	108																																
Meander Width Ratio	237	2.9	2.8	237	2.9	2.8																																
Profile																																						
Riffle Length (ft)	16	43	18	13.5	41.5	22																																
Riffle Slope (ft)	0.009	0.0093	0.0092	0.0044	0.0123	0.0064																																
Pool length (ft)	11.7	16.2	16.2	-	-	-																																
Pool Spacing (ft)	44	74.6	48.5	13.5	61	43																																
Additional Reach Parameters																																						
Valley Length (ft)	-	-	197	-	-	197																																
Channel Length (ft)	-	-	211	-	-	211																																
Sinuosity	-	-	1.1	-	-	1.07																																
Water Surface Slope (ft/ft)	-	-	-	-	-	-																																
Bkf Slope (ft/ft)	-	-	0.0117	-	-	0.0166																																
Rosgen Classification	-	-	B4c	-	-	B4c																																
Habitat Index																																						
Macrobenthos																																						

Table X-f Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 6: Lower East Branch

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	7.1	8					12.1	9.2										
Floodprone Width (ft)	30	30					-	-										
Bkf Cross Sectional Area (ft ²)	2.7	3					11.5	10.2										
Bkf Mean Depth (ft)	0.4	0.4					1	1.1										
Bkf Max Depth (ft)	0.6	0.7					2.5	2										
Width/Depth Ratio	18.6	21.6					-	-										
Entrenchment Ratio	>3						-	-										
Bank Height Ratio	1.6	1.6					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	9.8	0.1																
D ₈₄ (mm)	29	23																

Parameter	MY-1 (2006)						MY-2 (2007)						MY-3 (2008)						MY-4 (2009)						MY-5 (2010)						MY+ (2011)					
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med						
Pattern																																				
Beltwidth (ft)	16	17	16	16	17	16	16	17	16	16	17	16																								
Radius of Curvature (ft)	-	-	193	-	-	193	-	-	193	-	-	193																								
Meander Wavelength (ft)	-	-	87	-	-	87	-	-	87	-	-	87																								
Meander Width Ratio	2.3	2.4	2.3	2.3	2.4	2.3	2.3	2.4	2.3	2.3	2.4	2.3																								
Profile																																				
Riffle Length (ft)	17.5	27	18.8	11.7	22.5	16.9																														
Riffle Slope (ft)	0.0037	0.0176	0.012	0.0107	0.0222	0.0107																														
Pool length (ft)	6.5	12.5	9.5	-	-	-	-	-	-	-	-	-																								
Pool Spacing (ft)	30	44	38.4	28.6	39.5	33.6																														
Additional Reach Parameters																																				
Valley Length (ft)	-	-	207.4	-	-	207.4																														
Channel Length (ft)	-	-	209.7	-	-	209.7																														
Sinuosity	-	-	1.0	-	-	1.01																														
Water Surface Slope (ft/ft)	-	-	-	-	-	-																														
Bkf Slope (ft/ft)	-	-	0.0104	-	-	0.0141																														
Rosgen Classification	-	-	B4c	-	-	B4c																														
Habitat Index																																				
Macrobenthos																																				

**Table X-g Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 7: Southeast Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	15	14.5					10.5	9.8										
Floodprone Width (ft)	35	35					-	-										
Bkf Cross Sectional Area (ft ²)	9.5	7.6					9.7	9.6										
Bkf Mean Depth (ft)	0.6	0.05					0.9	1										
Bkf Max Depth (ft)	1.2	1.2					1.8	1.9										
Width/Depth Ratio	23.8	27.7					-	-										
Entrenchment Ratio	2.3	2.3					-	-										
Bank Height Ratio	2.1	2.1					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	0.1	2.4																
D ₈₄ (mm)	43	21																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	21	26	23	21	26	23												
Radius of Curvature (ft)	37	48	44	37	48	44												
Meander Wavelength (ft)	70	80	77	70	80	77												
Meander Width Ratio	1.4	1.7	1.5	1.4	1.7	1.5												
Profile																		
Riffle Length (ft)	12	20.5	19	12.6	24.9	18.8												
Riffle Slope (ft/ft)	0.0017	0.0052	0.0029	0.0024	0.004	0.0032												
Pool length (ft)	5	8.1	6	-	-	-												
Pool Spacing (ft)	29.6	43.5	40.5	29.3	44.2	36.8												
Additional Reach Parameters																		
Valley Length (ft)	-	-	157.6	-	-	157.6												
Channel Length (ft)	-	-	167	-	-	167												
Sinuosity	-	-	1.1	-	-	1.06												
Water Surface Slope (ft/ft)	-	-	-	-	-	-												
Bkf Slope (ft/ft)	-	-	0.0106	-	-	0.0096												
Rosgen Classification	-	-	B4c	-	-	B4c												
Habitat Index																		
Macrobenthos																		

Table X-h Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 8: Southwest Creek

Parameter	Cross Section 3 Riffle					Cross Section 4 Pool					Cross Section							
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	8.2	8.4					6.6	7.2										
Floodprone Width (ft)	15	15					-	-										
Bkf Cross Sectional Area (ft ²)	4.4	4.9					7.4	9.1										
Bkf Mean Depth (ft)	0.5	0.6					1.1	1.3										
Bkf Max Depth (ft)	0.7	0.8					1.7	1.8										
Width/Depth Ratio	15.2	14.5					-	-										
Entrenchment Ratio	1.83	1.83					-	-										
Bank Height Ratio	2.3	2.3					-	-										
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	7.3	13.3																
D ₈₄ (mm)	56	42																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	19	42	25	19	42	25												
Radius of Curvature (ft)	19	26	25	19	26	25												
Meander Wavelength (ft)	59	99	66	59	99	66												
Meander Width Ratio	2.3	5.1	3	2.3	5.1	3												
Profile																		
Riffle Length (ft)	4	15	9	5.1	14.3	8.5												
Riffle Slope (ft)	0.002	0.0092	0.0056	0	0.0373	0.0056												
Pool length (ft)	7	19.5	11.4	-	-	-												
Pool Spacing (ft)	21	38.5	27.5	9.9	32.6	23.9												
Additional Reach Parameters																		
Valley Length (ft)	-	-	174.4	-	-	174.4												
Channel Length (ft)	-	-	198.2	-	-	198.2												
Sinuosity	-	-	1.1	-	-	1.14												
Water Surface Slope (ft/ft)	-	-	-	-	-	-												
Bkf Slope (ft/ft)	-	-	0.0123	-	-	0.0128												
Rosgen Classification	-	-	B4c	-	-	B4c												
Habitat Index																		
Macrobenthos																		

APPENDIX A
VEGETATION RAW DATA

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VP1**

VMD Year (1-5): Date: - /

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum:

(dec.deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Party:

Role:

Notes on plot:

Plot: HGV-01-VP1		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
323	Quercus sp.	m	5.5	0.1		Missing					<input type="checkbox"/>			missing
324	Unknown sp.	c	1.7	2.9		Missing					<input type="checkbox"/>			missing
325	Salix sp. Nigra	h	2.8	5.4	5	39.0		7	116		<input type="checkbox"/>	3	ins	
326	Quercus sp. michauxii	f	2.3	7.8	10	50.0		10	54		<input type="checkbox"/>	4	ins	
327	Carya cordiformis	r	8.0	0.7		Missing					<input type="checkbox"/>			missing
329	Cercis canadensis	l	5.2	7.8	4	22.0					<input type="checkbox"/>			missing
330	Juglans nigra	q	7.9	8.2	9	30.0					<input type="checkbox"/>			missing
332	Celtis laevigata	k	3.2	4.7	3	41.0					<input type="checkbox"/>			missing
333	Quercus sp.	g	2.8	3.5	5	45.0		4	42		<input type="checkbox"/>	3	ins	
334	Unknown sp.	n	7.1	3.3		Missing					<input type="checkbox"/>			missing
335	Unknown sp.	j	3.1	8.8		Missing					<input type="checkbox"/>			
336	Cercis canadensis	i	2.9	9.5		Missing					<input type="checkbox"/>			
337	Quercus sp.	b	1.3	9.8	4	41.0					<input type="checkbox"/>			missing
338	Ulmus sp.	o	7.2	0.1		Missing					<input type="checkbox"/>			missing
339	Corylus americana	p	7.5	0.0	7	62.0		7	116		<input type="checkbox"/>	4	ins	
340	Ulmus alata	s	8.2	4.9	5	58.0		7	106		<input type="checkbox"/>	4	ins	
341	Cercis canadensis	e	10.0	7.9		Missing					<input type="checkbox"/>			missing
342	Unknown sp.	a	0.2	5.5		Missing					<input type="checkbox"/>			
351	Cercis canadensis Diospyros virginiana	d	1.9	5.2	5	25.0		4	54		<input type="checkbox"/>	3	ins	

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.


Printed in the CVS-EEP Entry Tool ver. 2.2.5

Number of stems on this plot: 19



Plot Map

X-axis: 116°
25°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes
<i>Plantus occidentalis</i>		0.0	2.7		163	2.5	4		
<i>Corylus americana</i>		6	1.5	5	18		2	ins	

---END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMPled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH							
	Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm	100 cm-137 cm
<i>Salix nigra</i> (black willow)	<input checked="" type="checkbox"/>								
<i>Acer rubrum</i> (red maple)									
<i>Liriodendron tulipifera</i>									
<i>Fraxinus pennsylvanica</i> (Green Ash)									
<i>Juglans nigra</i>									
<i>Liquidambar</i> (sweet gum)									
<i>Cercis canadensis</i>									
<i>Ulmus alata</i>									
<i>Zelantia optisima</i>									
<i>Diospyros virginiana</i>									
<i>Ulmus vabra</i>									
<i>Plantus occidentalis</i>									
<i>Rosa multiflora</i>									

Leader: CMS Project: Holly Grove Team: VP Plot: 9/13/10 Date: 9/13/10 Explanation of cut-off & subsampling: →
 Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm more.

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VP2**

VMD Year (1-5): Date: - / /

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum:

(dec. deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Party: Role:

Role:

Notes on plot:

Plot: HGV-01-VP2		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
352	Cornus amomum	(a)	2.2	3.4	5	38.0		5	86		<input type="checkbox"/>	4	None	
355	Salix sericea	(b)	3.9	9.0	Missing						<input type="checkbox"/>			missing
357	Fraxinus pennsylvanica	(d)	7.5	3.6	7	71.0		6	77		<input type="checkbox"/>	3	Disease	
358	Unknown sp. <i>Diospyros virginiana</i>	(f)	9.4	0.6	4	45.0		2	37		<input checked="" type="checkbox"/>	2	Smother	
359	Cornus amomum	(e)	9.1	6.4	Missing						<input type="checkbox"/>			missing
360	Fraxinus pennsylvanica	(c)	7.2	9.0	5	59.0		5	57		<input type="checkbox"/>	3	Deer	

Herbaceous: Wing Stem, Stiltweed, Pokeweed

multiflora Rose - invasive

Poison Ivy abundant

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 6



Plot Map

→ X-axis: 147°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

---END PLOT--- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot HGV-01-VP3

VMD Year (1-5): Date: / / - / Party: Role: Notes on plot:
 Taxonomic Standard:
 Taxonomic Standard DATE:
 Latitude or UTM-N: Datum:
 (dec.deg. or m)
 Longitude or UTM-E: UTM Zone:
 Coordinate Accuracy (m): X-Axis bearing (deg):


Plot: HGV-01-VP3		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
368	Quercus sp.	(a)	1.5	0.7	4	38.0					<input type="checkbox"/>	4		Missing
369	Fraxinus pennsylvanica	(b)	1.7	3.0	5	39.0		8	86		<input type="checkbox"/>	4	Ins	
370	Cornus amomum	(c)	1.8	5.3	4	42.0		3	88		<input checked="" type="checkbox"/>	4	None	
371	Quercus sp. <i>machelei</i>	(d)	2.2	9.8	6	52.0		6	63		<input type="checkbox"/>	4	None	
372	Cornus amomum	(f)	4.5	8.0	3	38.0		3	54		<input type="checkbox"/>	3	Smothered	
375	Corylus americana	(h)	6.5	4.3	5	53.0		3	42		<input checked="" type="checkbox"/>	3	ins	
376	Fagus grandifolia <i>Viburnum dentatum</i>	(g)	6.3	0.1	1	71.0		4	68		<input type="checkbox"/>	4	None	
377	Cornus amomum	(i)	8.8	1.9	4	42.0					<input type="checkbox"/>			Missing
379	Quercus sp. <i>machelei</i>	(j)	9.3	7.0	5	31.0		3	41		<input type="checkbox"/>	3	Ins	
381	Cercis canadensis	(e)	4.5	6.0	7	74.0		8	76		<input type="checkbox"/>	4	None	

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 10

Plot Map



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRricane, DISeased, VINE Strangulation, UNKNown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: CMS Project: Holly Grove Team: VR3 Date: 9/14/10 Plot: VR3 Area (=100m²): 10cm 50cm 100cm 137cm
 Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 137cm

Explanation of cut-off & subsampling*: more...

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH							
	Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	>40 (write dbh)
<i>Fraxinus pennsylvanica</i>	—	—	—	—	..	—	—	—	—	—	—	—	—
<i>Acer Negundo</i> (Box)	—	—	—	—	..	—	—	—	—	—	—	—	—
<i>Corylus americana</i>	—	—	—	—	..	—	—	—	—	—	—	—	—
<i>Cercis Canadensis</i>	—	—	—	—	..	—	—	—	—	—	—	—	—
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											
	—				—											

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VP4**

VMD Year (1-5): **2** Date: **9 / 13 / 10** - **1 / 1** Party: _____ Role: _____ Notes on plot: _____
 Taxonomic Standard: _____
 Taxonomic Standard DATE: _____
 Latitude or UTM-N: **36.20236** Datum: _____
 (dec. deg. or m)
 Longitude or UTM-E: **-79.57381** UTM Zone: _____
 Coordinate Accuracy (m): _____ X-Axis bearing (deg): **252**

CMS
ICK

Picture # 1948
Flagged w/ pink tape

Plot: HGV-01-VP4				Oct 2009 Data			THIS YEAR'S DATA							
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
387	Diospyros virginiana	(a)	1.5	0.1	7	52.0					<input type="checkbox"/>			missing
388	Quercus phellos	(b)	2.3	2.9	6	51.0		5	48		<input type="checkbox"/>	3	Deer	
390	^{misid} Celtis laevigata <i>Diospyros virginiana</i>	(c)	5.5	7.6	5	52.0		6	35		<input type="checkbox"/>	3	Disease	
391	Quercus sp.	(d)	5.4	5.4	3	39.0		2	35		<input type="checkbox"/>	2	ins	
392	Hamamelis virginiana (unknown)	(f)	6.2	4.4	3	26.0		3	17		<input type="checkbox"/>	1		
393	Betula nigra	(c)	5.3	1.7	7	56.0		8	91		<input type="checkbox"/>	4	Some Ins	
394	Ilex decidua	(g)	7.0	1.4	4	43.0		5	47		<input type="checkbox"/>	3	Disease	
395	Hamamelis virginiana	(h)	7.2	3.9	Missing						<input type="checkbox"/>			missing
396	Fraxinus pennsylvanica	(i)	9.7	8.2	8	58.0		15	64		<input type="checkbox"/>	3	Disease	
397	Diospyros virginiana	(i)	8.3	8.4	2	18.0		2	16		<input checked="" type="checkbox"/>	3	Disease	



Switchgrass, Indian grass, Dog fennel
Pagoda Oak

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 10

Plot Map



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes
<i>Quercus americana</i>		1.9	4.4	3	46		3	ins	
<i>Cercis canadensis</i>		6.5	2.1	2	38		3	Disease	Resprout

---END PLOT--- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VP5**

VMD Year (1-5): Date: - /

Taxonomic Standard: _____ Party: _____ Role: _____

Taxonomic Standard DATE: _____

Latitude or UTM-N: Datum: _____

(dec.deg. or m)

Longitude or UTM-E: UTM Zone: _____

Coordinate Accuracy (m): X-Axis bearing (deg):

Notes on plot:
Photo #1950
Flagged w/ Pink tape

Plot: HGV-01-VP5				Oct 2009 Data			THIS YEAR'S DATA							
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
404	Unknown sp. Diospyros virginiana	(d)	4.4	2.5	Missing	—	—	4	57	—	<input checked="" type="checkbox"/>	2	Smothered insects	
405	Celtis laevigata	(h)	7.5	0.2	5	55.0	—	7	87	—	<input type="checkbox"/>	3	ins	
406	Cercis canadensis	(j)	8.0	0.9	5	68.0	—	5	80	—	<input type="checkbox"/>	3	Smothered ins	
407	Cercis canadensis	(k)	8.4	3.5	7	81.0	—	8	149	—	<input type="checkbox"/>	4	Smothered ins	
408	Cornus amomum	(g)	6.5	4.2	Missing	—	—	—	—	—	<input type="checkbox"/>	—	—	DEAD
409	Hamamelis virginiana	(f)	6.2	6.7	Missing	—	—	—	—	—	<input type="checkbox"/>	—	—	DEAD
410	Quercus sp.	(e)	5.3	9.2	4	43.0	—	6	50	—	<input type="checkbox"/>	3	Smothered ins	
411	Fagus grandifolia	(c)	3.4	7.5	4	56.0	—	4	56	—	<input type="checkbox"/>	3	Smothered	
412	Unknown sp.	(b)	0.9	8.1	Missing	—	—	—	—	—	<input type="checkbox"/>	—	—	Missing
413	Cornus amomum	(a)	0.6	9.7	6	78.0	—	8	107	—	<input type="checkbox"/>	3	Smothered	
414	Cercis canadensis	(i)	7.7	9.0	6	42.0	—	—	—	—	<input type="checkbox"/>	—	—	DEAD



Goldenrod * very abundant
 mustedine grope
 Johnson grass
 multiflora Rose
 Ragweed
 Poison Ivy

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 11

Plot Map



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: OMS Project: Holly Grove Team: VP4 Date: 9/13/10 Plot: VP4 Area (=100m²): 10cm 50cm 100cm 137cm
 Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm
 Explanation of cut-off & subsampling*: more..

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH			TREES — DBH								
	Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm												
<i>Cercis canadensis</i>	<input type="checkbox"/>	·	·		—											
<i>Juglans nigra</i>	<input type="checkbox"/>	·	·		—											
<i>Fraxinus pennsylvanica</i>	<input type="checkbox"/>	·	·		—											
<i>Platanus occidentalis</i>	<input type="checkbox"/>	·	·		—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											
	<input type="checkbox"/>				—											

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VP6**

VMD Year (1-5): Date: - Party: _____ Role: _____ Notes on plot:
 Taxonomic Standard: _____
 Taxonomic Standard DATE: _____ Datum: _____
 Latitude or UTM-N: (dec. deg. or m) UTM Zone: _____
 Longitude or UTM-E: _____
 Coordinate Accuracy (m):

Plot: HGV-01-VP6			Oct 2009 Data			THIS YEAR'S DATA								
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
419	Quercus sp. <i>lyrata</i>	(c)	1.7	1.6	4	35.0		4	49		<input type="checkbox"/>	3	Ins	
420	Liriodendron tulipifera	(g)	4.1	1.2	2	14.0		3	21		<input type="checkbox"/>	2	Ins	
422	Quercus sp. <i>lyrata</i>	(l)	8.7	1.3	5	44.0		3	28		<input type="checkbox"/>	3	Ins	
423	Fraxinus pennsylvanica	(k)	7.7	4.3	6	50.0		6	52		<input type="checkbox"/>	3	Disease	
424	Liriodendron tulipifera	(i)	5.2	4.3	5	49.0		5	58		<input type="checkbox"/>	3	Ins	
425	Betula nigra	(c)	2.8	4.3	2	38.0		3	63		<input checked="" type="checkbox"/>	3	Ins	
426	Platanus occidentalis	(a)	0.7	4.4	4	31.0		2	26		<input checked="" type="checkbox"/>	3	Disease	
427	Platanus occidentalis	(b)	1.3	7.1	Missing			6	51		<input checked="" type="checkbox"/>	3	Ins	
428	Quercus sp. <i>lyrata</i>	(f)	3.6	7.2	4	41.0		4	43		<input type="checkbox"/>	3	Ins	
430	Fraxinus pennsylvanica	(j)	7.5	9.9	4	41.0		4	50		<input type="checkbox"/>	3	Ins	
431	Unknown sp.	(h)	4.9	9.7	Missing						<input type="checkbox"/>			missing
432	Liriodendron tulipifera	(d)	2.4	9.9	Missing						<input type="checkbox"/>			missing

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.


+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 12



Plot Map

→ X-axis: 184°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes
<i>Quercus lyrata</i>		8.6	8	4	62		3	Ins	

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot HGV-01-VP7

VMD Year (1-5): Date: - / /

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum:

(dec.deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg): →

Party:

Role:

Notes on plot:

Plot: HGV-01-VP7		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
436	Liriodendron tulipifera	(d)	1.6	1.0	5	40.0					<input type="checkbox"/>			
437	Fraxinus pennsylvanica	(b)	1.4	3.6	6	61.0					<input type="checkbox"/>			
438	Liriodendron tulipifera	(c)	1.5	5.7	2	12.0					<input type="checkbox"/>			
439	Platanus occidentalis	(a)	1.2	8.6	9	103.0					<input type="checkbox"/>			
442	Platanus occidentalis	(e)	4.1	5.2	5	57.0					<input type="checkbox"/>			
445	Betula nigra	(h)	7.3	1.3	1	41.0					<input type="checkbox"/>			
446	Quercus sp.	(f)	7.1	3.9	4	23.0					<input type="checkbox"/>			
447	Fraxinus pennsylvanica	(g)	7.0	6.4		Missing					<input type="checkbox"/>			
448	Platanus occidentalis	(i)	7.2	9.0	4	39.0					<input type="checkbox"/>			
449	Fraxinus pennsylvanica	(k)	9.5	8.5	6	60.0					<input type="checkbox"/>			
450	Quercus sp.	(j)	8.1	5.5		Missing					<input type="checkbox"/>			

* Moved plot out of gas-line corridor *

New origin: 36.192138
79.568957

HAE 550

Johnson grass, Goldenrod abundant
morning glory, Sal thistle
tearthumb



* Picture

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Plot Map

Re-plotted 9/14/10



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes
Platanus occidentalis		10	0.1	20	200	2	4	No	
Platanus occidentalis		8.7	2.3	12	147		4	Ins	
Nyssa sylvatica		7.7	6	4	72		3	Ins	

---END PLOT--- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE Strangulation, UNKNOWN, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: CMS **Project:** Grove **Team:** VP7 **Date:** 9/14/10 **Plot:** VP7 **Area** (=100m²):
Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): <10cm 50cm 100cm 137cm 137cm more...

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH						
	Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-5 cm	5-10 cm	10-15 cm	15-20 cm	20-25 cm	25-30 cm	30-35 cm	≥40 (write dbh)
<i>Platanus occidentalis</i>	<input checked="" type="checkbox"/>														

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot HGV-01-VP8

VMD Year (1-5): Date: - /

Taxonomic Standard:
 Taxonomic Standard DATE:

Party:
 Role:

Notes on plot:

Latitude or UTM-N: Datum:
 (dec. deg. or m)

Longitude or UTM-E: UTM Zone:
 Coordinate Accuracy (m): X-Axis bearing (deg):

Plot: HGV-01-VP8				Oct 2009 Data			THIS YEAR'S DATA							
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
455	Fraxinus pennsylvanica	(a)	2.3	1.5	4	45.0		7	99		<input type="checkbox"/>	4	Ins	
456	Liriodendron tulipifera	(d)	6.3	2.5	7	40.0		11	103		<input type="checkbox"/>	3	Ins	
457	Fraxinus pennsylvanica	(f)	9.0	3.7	7	86.0		11	151		<input type="checkbox"/>	3	Ins	
458	Liriodendron tulipifera	(e)	8.0	6.2	3	37.0		8	120		<input type="checkbox"/>	3	Disease	
459	Quercus sp. lyrata	(c)	5.6	7.9	4	57.0		4	53		<input type="checkbox"/>	3	Ins	
460	Liriodendron tulipifera	(b)	4.2	0.0	6	57.0		8	98		<input type="checkbox"/>	3	Ins Disease	


10.0

Tree of Heaven
 Myroestegium

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.


+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 6



Plot Map

→ X-axis: 132°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: CMS **Project:** Holly Grove **Team:** VPB **Plot:** 114/10 **Date:** 9/14/10 **Ares** (= 100m²): 100cm 137cm
Height Cut-Off (All stems shorter than this are ignored. If > 10cm, explain why to the right.): 10cm 50cm 100cm 137cm **Explanation of cut-off & subsampling:** more...

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH							
	Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
<i>Fraxinus pennsylvanica</i>	..															
<i>Liriodendron tulipifera</i>	;	°				..										
<i>Liquidambar</i>	∇	∇	.							..						
<i>Ilex opaca</i>			..													
<i>Juniperus virginiana</i>																
<i>Carya alba</i>	..															
<i>Quercus Sp. 1</i>	∇		.													
<i>Quercus Sp. 2</i>	..															
<i>Elantia optisima</i> (tree of H.)	.		.													
<i>Acer rubrum</i>																
<i>Quercus alba</i>																
<i>Nissas Savatica</i>																

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VPA**

VMD Year (1-5): Date: - Party: _____ Role: _____ Notes on plot:
 Taxonomic Standard: _____
 Taxonomic Standard DATE: _____
 Latitude or UTM-N: _____ Datum: _____
 (dec. deg. or m)
 Longitude or UTM-E: _____ UTM Zone: _____
 Coordinate Accuracy (m): _____ X-Axis bearing (deg):

Plot: HGV-01-VPA		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
478	Fagus grandifolia	h	3.5	7.7	Missing						<input type="checkbox"/>			missing
480	Quercus sp.	n	8.7	8.0	3	26.0		4	38		<input type="checkbox"/>	3		Smothered ins
481	Diospyros virginiana	m	8.4	9.1	4	37.0		5	58		<input type="checkbox"/>	3		ins
482	Cercis canadensis	k	7.2	5.7	7	58.0		8	132		<input type="checkbox"/>	3		Deer ins
483	Viburnum dentatum	i	4.3	5.2	5	74.0		7	108		<input type="checkbox"/>	4		Deer
484	Fraxinus pennsylvanica	c	1.7	5.3	4	36.0		3.5	44		<input type="checkbox"/>	4		ins
485	Hamamelis virginiana	g	3.0	0.4	Missing						<input type="checkbox"/>			missing
487	Sambucus canadensis	f	3.1	0.1	10	118.0		n/a	163	4	<input type="checkbox"/>	3		ins
488	Sambucus canadensis	e	2.1	0.1		138.0	1.0	n/a	191	.8	<input type="checkbox"/>	3		ins
489	Sambucus canadensis	b	1.7	0.1		137.0	1.0	n/a	166	.7	<input type="checkbox"/>	3		ins
490	Diospyros virginiana	d	1.9	0.4	3	53.0					<input type="checkbox"/>			missing
491	Sambucus canadensis	a	0.4 0.5	0.1 0.3		141.0	1.0	n/a	156	.7	<input type="checkbox"/>	3		ins
493	Fraxinus pennsylvanica	i	6.0	3.6	8	59.0		7	69		<input type="checkbox"/>	3		ins
495	Fraxinus pennsylvanica	l	8.1	3.5	5	52.0		6	59		<input type="checkbox"/>	3		ins
496	Viburnum dentatum Arrowwood	o	9.7	0.6	3	42.0		3.5	48		<input type="checkbox"/>	3		Smothering flooding

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.


+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 15



Plot Map

→ X-axis: 152°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

---END PLOT--- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE STRANGULATION, UNKNOWN, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Species Name	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH							
	Sub-Seed	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Plantus occidentalis</i> sp	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Quercus fellovs</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Viburnum dentatum</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Fraxinus pennsylvanica</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Carpinus caroliniana</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Liquidambar</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>ledodendrum tulipifera</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Dyospyros virginiana</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VPB**

VMD Year (1-5): Date: - / / Party: Role: Notes on plot:
 Taxonomic Standard:
 Taxonomic Standard DATE:
 Latitude or UTM-N: Datum:
 (dec. deg. or m)
 Longitude or UTM-E: UTM Zone:
 Coordinate Accuracy (m): X-Axis bearing (deg):

Plot: HGV-01-VPB				Oct 2009 Data			THIS YEAR'S DATA							
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
501	Fraxinus pennsylvanica	(a)	1.8	1.7	4	46.0		5	52		<input type="checkbox"/>	3	Ins	
502	Fraxinus pennsylvanica	(b)	1.8	4.3	4	39.0		6	50		<input type="checkbox"/>	3	Ins	
503	Fraxinus pennsylvanica	(c)	1.9	6.7	7	57.0		10	96		<input type="checkbox"/>	4	Ins	
504	Unknown sp.	(h)	4.7	9.2		Missing					<input type="checkbox"/>			missing
505	Unknown sp.	(g)	4.4	7.1		Missing					<input type="checkbox"/>			missing
506	Unknown sp.	(f)	4.4	4.7		Missing					<input type="checkbox"/>			missing
507	Nyssa sylvatica	(e)	4.4	2.6	2	31.0					<input type="checkbox"/>			missing
508	Nyssa sylvatica	(d)	4.4	0.3	3	36.0		4	51		<input type="checkbox"/>	3	Disease	
510	Fraxinus pennsylvanica	(i)	6.8	4.2	5	52.0		10	101		<input checked="" type="checkbox"/>	4		
511	Nyssa sylvatica	(j)	6.8	6.7	2	45.0		7	86		<input type="checkbox"/>	4	Disease	
513	Viburnum dentatum	(n)	9.0	9.9	3	46.0					<input type="checkbox"/>			smothered DEAD
514	Fraxinus pennsylvanica	(m)	9.0	7.6	5	51.0		7	73		<input type="checkbox"/>	3	Disease	
516	Corylus americana	(l)	9.0	3.1	4	48.0		5	91		<input type="checkbox"/>	3		
517	Corylus americana	(k)	9.0	0.9	2	27.0		3	44		<input type="checkbox"/>	3	Ins	

→ measured resprout



Morning Glory, goldenrod, wing stem, junkus (sedge)
 Cocklebur

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 14

Plot Map



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE Strangulation, UNKNOW, specify other.

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot **HGV-01-VPC**

VMD Year (1-5): Date: - /

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum:

(dec. deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Party:

Role:

Notes on plot:

Plot: HGV-01-VPC				Oct 2009 Data			THIS YEAR'S DATA							
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
522	Betula nigra	d	3.0	0.2	4	72.0					<input type="checkbox"/>			
523	Quercus sp. lyrata	h	5.6	0.4	6	63.0	10	138	.25		<input type="checkbox"/>	4	None	
524	Platanus occidentalis	l	8.3	0.4	7	62.0	9	103			<input type="checkbox"/>	3	Ins	
525	Liriodendron tulipifera	o	9.4	1.6	6	61.0	8	87			<input type="checkbox"/>	3	Ins	
526	Quercus sp. lyrata	j	6.8	2.1	4	54.0	8	133			<input type="checkbox"/>	4	Ins	
527	Fraxinus pennsylvanica	f	4.0	2.2	7	97.0	13	223	1		<input type="checkbox"/>	4	disease	
528	Betula nigra (river birch)	a	0.2	4.9	5	73.0	8	182	.5		<input type="checkbox"/>	4	Ins	
529	Quercus sp. lyrata	c	2.6	4.9	10	78.0	20	233	1		<input type="checkbox"/>	4	Ins	
531	Fraxinus pennsylvanica	m	8.3	4.4	8	74.0	12	115			<input type="checkbox"/>	4	Ins	
532	Platanus occidentalis	p	9.6	7.1	Missing						<input type="checkbox"/>			missing
533	Liriodendron tulipifera	k	6.8	7.2	1	13.0	4	71			<input type="checkbox"/>	3	Smothered	
534	Quercus sp. lyrata	g	4.1	7.2	6	49.0	9	85			<input type="checkbox"/>	4	Ins	
535	Betula nigra	b	1.4	7.2	4	67.0	12	199	.5		<input type="checkbox"/>	4	Ins	
536	Unknown sp.	e	3.0	9.8	Missing						<input type="checkbox"/>			missing
537	Fraxinus pennsylvanica	i	5.8	9.7	12	84.0	21	223			<input type="checkbox"/>	4	Ins	
538	Quercus sp. lyrata	n	8.5	9.7	5	48.0	9	94			<input type="checkbox"/>	4	Ins	

tree of Heaven

* Picture

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.


+DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Number of stems on this plot: 16



Plot Map

→ X-axis: 168°



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Natural Woody Stem Data: CVS Levels 2 & 3

Leader: <i>Chms</i> Project: <i>Holly Grove</i>	Team: <i>VPC</i> Date: <i>9/14/10</i>	Plot: <i>VPC</i> Area (=100m ²): <input checked="" type="checkbox"/> 100cm <input type="checkbox"/> 50cm <input type="checkbox"/> 100cm <input type="checkbox"/> 137cm				Explanation of cut-off & subsampling: <input type="checkbox"/> more..										
Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): <input checked="" type="checkbox"/> 10cm <input type="checkbox"/> 50cm <input type="checkbox"/> 100cm <input type="checkbox"/> 137cm		SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH				TREES — DBH						
	10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub-Seed <input checked="" type="checkbox"/> c	Sub-Sapl	0-1 cm	1-2.5 cm	2.5-	5-	10-	15-	20-	25-	30-	35-	≥40 (write dbh)
<i>Platanus occidentalis</i>	7 <input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>								
<i>Cercis canadensis</i>																
<i>Corylus americana</i>																
<i>Acer negundo</i>																
<i>Fraxinus pennsylvanica</i>																
<i>Betula niger</i>																
<i>Dispyros virginiana</i>																



Vegetation Monitoring Plot 1 – 10/28/09



Vegetation Monitoring Plot 1 – 9/13/10



Vegetation Monitoring Plot 2 – 10/28/09



Vegetation Monitoring Plot 2 – 9/13/10



Vegetation Monitoring Plot 3 – 10/28/09



Vegetation Monitoring Plot 3 – 9/13/10



Vegetation Monitoring Plot 4 – 10/28/09



Vegetation Monitoring Plot 4 – 9/13/10



Vegetation Monitoring Plot 5 – 10/28/09



Vegetation Monitoring Plot 5 – 9/13/10



Vegetation Monitoring Plot 6 – 10/28/09



Vegetation Monitoring Plot 6 – 9/14/10



Vegetation Monitoring Plot 7 – 10/28/09



Vegetation Monitoring Plot 7 – 9/14/10



Vegetation Monitoring Plot 8 – 10/28/09



Vegetation Monitoring Plot 8 – 9/14/10



Vegetation Monitoring Plot A – 10/28/09



Vegetation Monitoring Plot A – 9/13/10



Vegetation Monitoring Plot B – 10/28/09



Vegetation Monitoring Plot B – 9/13/10



Vegetation Monitoring Plot C – 10/28/09



Vegetation Monitoring Plot C – 9/14/10

APPENDIX B
GEOMORPHIC RAW DATA

Photo Point 1



Buckhorn Creek facing upstream – Year 0

Photo No. 1



Buckhorn Creek facing upstream – Year 1

Photo No. 2



Buckhorn Creek facing upstream – Year 2


Photo No. 3

Photo Point 2



Buckhorn Creek facing upstream – Year 0

Photo No. 4



Buckhorn Creek facing upstream – Year 1

Photo No. 5



Buckhorn Creek facing upstream – Year 2


Photo No. 6

Photo Point 3




Buckhorn Creek facing upstream – Year 0

Photo No. 7



Buckhorn Creek facing upstream – Year 1

Photo No. 8



Buckhorn Creek facing upstream – Year 2

Photo No. 9

Photo Point 4



West Branch facing downstream – Year 0

Photo No. 10



West Branch facing downstream – Year 1

Photo No. 11



West Branch facing downstream – Year 2

Photo No. 12

Photo Point 5



Buckhorn Creek facing upstream – Year 0

Photo No. 13



Buckhorn Creek facing upstream – Year 1

Photo No. 14



Buckhorn Creek facing upstream – Year 2

Photo No. 15

Photo Point 6



Buckhorn Creek at bridge, facing upstream – Year 0

Photo No. 16



Buckhorn Creek at bridge, facing upstream – Year 1

Photo No. 17



Buckhorn Creek at bridge, facing upstream – Year 2

Photo No. 18

Photo Point 7



Buckhorn Creek at bridge, facing downstream – Year 0

Photo No. 19



Buckhorn Creek at bridge, facing downstream – Year 1

Photo No. 20



Buckhorn Creek at bridge, facing downstream – Year 2

Photo No. 21

Photo Point 8



Buckhorn Creek facing upstream – Year 0

Photo No. 22



Buckhorn Creek facing upstream – Year 1

Photo No. 23



Buckhorn Creek facing upstream – Year 2

Photo No. 24

Photo Point 9



Buckhorn Creek facing upstream – Year 0

Photo No. 25



Buckhorn Creek facing upstream – Year 1

Photo No. 26



Buckhorn Creek facing upstream – Year 2

Photo No. 27

Photo Point 10



Buckhorn Creek facing upstream – Year 0

Photo No. 28



Buckhorn Creek facing upstream – Year 1

Photo No. 29



Buckhorn Creek facing upstream – Year 2

Photo No. 30

Photo Point 11



Southwest Creek facing downstream – Year 0

Photo No. 31



Southwest Creek facing downstream - Year 1

Photo No. 32



Southwest Creek facing downstream - Year 2

Photo No. 33

Photo Point 12



Southwest Creek facing upstream – Year 0

Photo No. 34



Southwest Creek facing upstream – Year 1

Photo No. 35



Southwest Creek facing upstream – Year 2

Photo No. 36

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Buckhorn Creek 8,848 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	86	86	N/A	100%	
	2. Armor stable	86	86	N/A	100%	
	3. Facet grade appears stable	86	86	N/A	100%	
	4. Minimal evidence of embedding/fining	86	86	N/A	100%	
	5. Length appropriate	86	86	N/A	100%	100%
B. Pools	1. Present	88	88	0	100%	
	2. Sufficiently deep	88	88	N/A	100%	
	3. Length appropriate	88	88	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	86	86	N/A	100%	
	2. Downstream of meander bend centered	86	86	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	85	88	N/A	97%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	88	88	N/A	100%	
	4. Sufficient floodplain access and relief	88	88	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/200	100%	100%
F. Vanes	1. Free of back or arm scour	108	108	N/A	100%	
	2. Height appropriate	108	108	N/A	100%	
	3. Angle and geometry appear appropriate	108	108	N/A	100%	
	4. Free of piping or other structural failures	106	108	N/A	98%	100%
G. Wads/Boulders	1. Free of scour	23	23	N/A	100%	
	2. Footing stable	23	23	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Middle Branch 1,755 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	44	44	N/A	100%	
	2. Armor stable	43	44	N/A	98%	
	3. Facet grade appears stable	43	44	N/A	98%	
	4. Minimal evidence of embedding/fining	44	44	N/A	100%	
	5. Length appropriate	44	44	N/A	100%	99%
B. Pools	1. Present	46	46	N/A	100%	
	2. Sufficiently deep	46	46	N/A	100%	
	3. Length appropriate	46	46	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	44	44	N/A	100%	
	2. Downstream of meander bend centered	44	44	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	44	46	N/A	96%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	46	46	N/A	100%	
	4. Sufficient floodplain access and relief	46	46	N/A	100%	99%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	68	69	N/A	99%	
	2. Height appropriate	69	69	N/A	100%	
	3. Angle and geometry appear appropriate	69	69	N/A	100%	
	4. Free of piping or other structural failures	68	69	N/A	99%	99%
G. Wads/Boulders	1. Free of scour	3	3	N/A	100%	
	2. Footing stable	2	3	N/A	67%	83%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
East Branch 1,090 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	25	25	N/A	100%	
	2. Armor stable	24	25	N/A	96%	
	3. Facet grade appears stable	25	25	N/A	100%	
	4. Minimal evidence of embedding/fining	25	25	N/A	100%	
	5. Length appropriate	25	25	N/A	100%	99%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	25	25	N/A	100%	
	2. Downstream of meander bend centered	25	25	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	25	25	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	37	38	N/A	97%	
	2. Height appropriate	38	38	N/A	100%	
	3. Angle and geometry appear appropriate	38	38	N/A	100%	
	4. Free of piping or other structural failures	37	38	N/A	97%	99%
G. Wads/Boulders	1. Free of scour	1	1	N/A	100%	
	2. Footing stable	1	1	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Southeast Creek 363 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	10	10	N/A	100%	
	2. Armor stable	10	10	N/A	100%	
	3. Facet grade appears stable	10	10	N/A	100%	
	4. Minimal evidence of embedding/fining	10	10	N/A	100%	
	5. Length appropriate	10	10	N/A	100%	100%
B. Pools	1. Present	10	10	N/A	100%	
	2. Sufficiently deep	10	10	N/A	100%	
	3. Length appropriate	10	10	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	10	10	N/A	100%	
	2. Downstream of meander bend centered	10	10	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	9	9	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	9	9	N/A	100%	
	4. Sufficient floodplain access and relief	9	9	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	11	11	N/A	100%	
	2. Height appropriate	11	11	N/A	100%	
	3. Angle and geometry appear appropriate	11	11	N/A	100%	
	4. Free of piping or other structural failures	11	11	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	2	2	N/A	100%	
	2. Footing stable	2	2	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment
Holly Grove Stream Restoration Site (D06028-B)
Southwest Creek 723 ft


Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	23	23	N/A	100%	
	2. Armor stable	23	23	N/A	100%	
	3. Facet grade appears stable	23	23	N/A	100%	
	4. Minimal evidence of embedding/fining	23	23	N/A	100%	
	5. Length appropriate	23	23	N/A	100%	100%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	23	23	N/A	100%	
	2. Downstream of meander bend centered	23	23	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	25	25	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	9	9	N/A	100%	
	2. Height appropriate	9	9	N/A	100%	
	3. Angle and geometry appear appropriate	9	9	N/A	100%	
	4. Free of piping or other structural failures	9	9	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	34	34	N/A	100%	
	2. Footing stable	34	34	N/A	100%	100%

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF1
 Reach 1 - Buckhorn Creek - Sta 11+78.6



Year 2

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	34.3	Area	35.4	Area	35.3	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.4	Bkf W	23.3	Bkf W	23.7	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.5	Dmean	1.5	Dmean	1.5	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.1	Dmax	2.1	Dmax	2.6	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	16.0	W/d	15.3	W/d	15.9	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC
Riffle Cross Section RF1

Reach 1 - Buckhorn Creek - Sta 11+78.6

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM HI	6.36	97.34	PL1 IR Lt	BM HI	3.78	98.67	RF1 IR Lt	BM HI	4.81	98.73	IR Lt
		103.70				102.45				103.54	
-20	3.11	100.59	GRND	0	4.02	98.43	GRND	0	5.01	98.53	GRND
-10	3.60	100.10		2	4.15	98.30	GRND	2.8	5.26	98.28	GRND
-5	4.71	98.99		7	4.58	97.87	GRND	6.8	5.62	97.92	GRND
0	5.26	98.44	GRND	13	4.94	97.51	GRND	11.8	5.86	97.68	GRND
5	5.61	98.09		15.6	5.20	97.25	GRND	13.8	6.06	97.48	GRND
10	6.07	97.63		17.5	5.65	96.80	BKF LT	15.4	6.09	97.45	BKF
15.5	6.46	97.24	BKF	18.5	5.96	96.49	BNK	16.8	6.36	97.18	BNK
18.4	7.25	96.45		20	6.37	96.08	BNK	18.8	6.83	96.71	BNK
21.3	8.19	95.51	TOE	20.4	6.48	95.97	BNK	20.3	7.06	96.48	BNK
25.5	8.45	95.25	EOW	20.9	6.71	95.74	BNK	21.3	7.65	95.89	BNK
26.5	8.59	95.11	THL	21.7	6.98	95.47	EOW	21.9	7.80	95.74	BED
29	8.46	95.24		22.5	7.29	95.16	BED	23.8	7.77	95.77	BED
32.2	8.25	95.45		24	7.33	95.12	BED	25.8	7.92	95.62	BED
34.4	8.36	95.34	EOW	26	7.23	95.22	BED	26.8	8.20	95.34	BED
35.3	8.01	95.69	TOE	28	7.17	95.28	BED	27.7	8.29	95.25	EOW
38.9	6.46	97.24	BKF	29.5	7.19	95.26	BED	28.8	8.56	94.98	BED
46	6.41	97.29		30.9	7.33	95.12	BED	30.8	8.50	95.04	BED
49.4	6.49	97.21		32	7.33	95.12	BED	31.3	8.71	94.83	THL
52.5	5.99	97.71	GRND	33.8	7.26	95.19	BED	32.8	8.52	95.02	BED
57	4.78	98.92		34.6	7.10	95.35	BED	33.1	8.32	95.22	EOW
62	3.00	100.70		34.8	6.89	95.56	EOW	33.7	8.05	95.49	BED
				35.3	6.75	95.70	BNK	34.8	7.86	95.68	BED
				36	6.45	96.00	BNK	35.8	7.33	96.21	BNK
				36.7	6.21	96.24	BNK	36.8	6.85	96.69	BNK
				37.4	5.83	96.62	BKF RT	37.8	6.50	97.04	BNK
				38.9	5.18	97.27	GRND	39.1	6.14	97.40	BKF
				42	5.22	97.23	GRND	40.8	6.15	97.39	GRND
				46	5.27	97.18	GRND	44.8	6.10	97.44	GRND
				48	5.37	97.08	GRND	49.8	5.95	97.59	GRND
				50	5.04	97.41	GRND	52.6	5.65	97.89	GRND
				51.6	4.82	97.63	GRND				
				52.6	4.7	97.75	GRND				
				25		97.14					

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	


Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL1
 Reach 1 - Buckhorn Creek - Sta 12+28.7



Year 2

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	52.7	Area	48.0	Area	46.8	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.2	Bkf W	22.1	Bkf W	23.4	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.3	Dmean	2.2	Dmean	2.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	4.0	Dmax	3.9	Dmax	4.2	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	10.2	W/d	10.2	W/d	11.7	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 1 - Buckhorn Creek


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
102.95	1000	6.67	0.06			96.28	96.34	
102.95	1009.5	6.85	0.09			96.10	96.19	
102.95	1022	9.51	2.50			93.44	95.94	
102.95	1026	10.11	3.09			92.84	95.93	
102.95	1052	7.27	0.23	4.60	5.22 alt bkf HOR	95.68	95.91	98.35
102.95	1092	7.68	0.24			95.27	95.51	
102.95	1106	8.45	1.00			94.50	95.50	
102.95	1118	8.26	0.80			94.69	95.49	
102.95	1137.8	7.74	0.20	5.47	6.05 alt bkf HOR	95.21	95.41	97.48
102.95	1158	8.17	0.55	5.69	THL	94.78	95.33	97.26
102.95	1178.6	8.11	0.35			94.84	95.19	
102.95	1218	8.37	0.26			94.58	94.84	
102.95	1228.7	10.20	2.06			92.75	94.81	
102.95	1241	9.71	1.56			93.24	94.80	
102.95	1267	8.50	0.28	6.04	6.43 alt bkf HOR	94.45	94.73	96.91
102.95	1304.5	8.40	0.07			94.55	94.62	
102.95	1322	11.13	2.38			91.82	94.20	
102.95	1336	9.01	0.22			93.94	94.16	
102.95	1354	9.12	0.25	6.90	7.02 alt bkf HOR	93.83	94.08	96.05
102.95	1406.2	9.29	0.04			93.66	93.70	
100.04	1424	8.55	1.68			91.49	93.17	
100.04	1444	7.50	0.63	4.59	THL	92.54	93.17	95.45
100.04	1474	7.33	0.46			92.71	93.17	
100.04	1484.5	8.29	1.43			91.75	93.18	
100.04	1502	7.22	0.36			92.82	93.18	
100.04	1525.5	6.98	0.08			93.06	93.14	
100.04	1544	9.74	2.50			90.30	92.80	
100.04	1552	9.00	1.75			91.04	92.79	
100.04	1566	7.71	0.46			92.33	92.79	
100.04	1580	7.59	0.32	5.42	5.89 alt bkf HOR	92.45	92.77	94.62
100.04	1610.5	7.63	0.28			92.41	92.69	
100.04	1624.5	9.46	2.10			90.58	92.68	
100.04	1645	8.75	1.21			91.29	92.50	
100.04	1670	7.67	0.28			92.37	92.65	
100.04	1695	8.07	0.15			91.97	92.12	
100.04	1710	9.68	1.74			90.36	92.10	
100.04	1719	9.48	1.53			90.56	92.09	
100.04	1738	8.27	0.33	6.04	THL	91.77	92.10	94.00
99.31	1767	7.55	0.30	5.44	HOR	91.76	92.06	93.87
99.31	1787.5	7.72	0.17			91.59	91.76	
99.31	1803	9.49	1.94			89.82	91.76	
99.31	1837	7.70	0.11			91.61	91.72	
99.31	1856	8.93	1.32			90.38	91.70	
99.31	1869	7.88	0.15			91.43	91.58	
99.31	1891	10.33	2.37			88.98	91.35	
99.31	1909	8.42	0.47	6.03	HOR	90.89	91.36	93.28
99.31	1953	8.23	0.21			91.08	91.29	
102.09	1967	13.55	2.45			88.54	90.99	
102.09	1988	11.20	0.04			90.89	90.93	
102.09	1997	13.50	2.39			88.59	90.98	
102.09	2012	12.41	1.31			89.68	90.99	
102.09	2034	11.67	0.56	9.28	THL	90.42	90.98	92.81
102.09	2056	11.37	0.23	9.01	HOR	90.72	90.95	93.08
102.09	2072	11.54	0.22			90.55	90.77	

Pebble Count Weighted by Channel Feature

Percent Riffle:	33.7	Percent Run:	28.7
Percent Pool:	26.7	Percent Glide:	10.9

Material	Size Range (mm)	weighted	Pebble Count			
silt/clay	0	0.062	Holly Grove Stream Restoration Site			
very fine sand	0.062	0.13	Guilford County, NC			
fine sand	0.13	0.25	Buckhorn Creek: Reach 1			
medium sand	0.25	0.5	Note: Reach Data 1			
coarse sand	0.5	1	0%			
very coarse sand	1	2				
very fine gravel	2	4				
fine gravel	4	6				
fine gravel	6	8				
medium gravel	8	11				
medium gravel	11	16				
coarse gravel	16	22				
coarse gravel	22	32				
very coarse gravel	32	45				
very coarse gravel	45	64				
small cobble	64	90				
medium cobble	90	128				
large cobble	128	180				
very large cobble	180	256				
small boulder	256	362				
small boulder	362	512				
medium boulder	512	1024				
large boulder	1024	2048				
very large boulder	2048	4096				



based on sediment particles only	size percent less than (mm)					particle size distribution			
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev
based on total count	1.262	17.55	28.6	45	72	110	12.6	9.5	7.5
	percent by substrate type								
silt/clay	0%	27%	48%	19%	0%	7%	0%	0%	0%
bedrock	0%	0%	0%	0%	0%	0%	0%	0%	0%
clay hardpan	0%	0%	0%	0%	0%	0%	0%	0%	0%
detritus/wood	0%	0%	0%	0%	0%	0%	0%	0%	0%
artificial	0%	0%	0%	0%	0%	0%	0%	0%	0%
weighted total count: 100									


weighted particle count: 93.1	
bedrock	6.9
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count: 100	

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	5
very fine sand	0.062	9
fine sand	0.13	20
medium sand	0.25	3
coarse sand	0.5	3
very coarse sand	1	6
very fine gravel	2	4
fine gravel	4	6
fine gravel	6	8
medium gravel	8	11
medium gravel	11	3
medium gravel	16	2
coarse gravel	22	3
coarse gravel	32	6
very coarse gravel	45	12
very coarse gravel	64	6
small cobble	90	8
medium cobble	128	4
large cobble	180	1
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096
total particle count:		97

Pebble Count,

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 1
 Note: **Riffle RF1**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation	geo mean	std dev	
	0.132	0.25	4.7	27	55	91		23.8	20.5	
based on total count	percent by substrate type						bedrock	hardpan	wood/det	artificial
	silt/clay	sand	gravel	cobble	boulder		0%	0%	0%	
	5%	39%	36%	12%	0%	8%	0%	0%	0%	


total count: 106

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF2
 Reach 2 - Buckhorn Creek - Sta 15+89.6



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	26.3	Area	25.4	Area	27.6	Area	0.0	Area	0.0	Area	0.0
Bkf W	19.9	Bkf W	20.4	Bkf W	20.2	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.3	Dmean	1.2	Dmean	1.4	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	1.7	Dmax	1.9	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	15.1	W/d	16.4	W/d	14.8	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL2
 Reach 2 - Buckhorn Creek - Sta 15+30.7



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	45.6	Area	43.8	Area	49.1	Area	0.0	Area	0.0	Area	0.0
Bkf W	23.3	Bkf W	22.2	Bkf W	22	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.0	Dmean	2.0	Dmean	2.2	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.8	Dmax	2.9	Dmax	3.1	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	11.9	W/d	11.2	W/d	9.9	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
653.56	1000	9.61	0.21			643.95	644.16	
653.56	1016	12.90	3.23			640.66	643.89	
653.56	1027	10.72	0.96			642.84	643.80	
653.56	1083.5	10.10	0.32	8.30		643.46	643.78	645.26
653.56	1144.5	10.19	0.05			643.37	643.42	
653.56	1157.5	12.50	2.37			641.06	643.43	
653.56	1183.5	10.32	0.07			643.24	643.31	
653.56	1210	12.81	2.47			640.75	643.22	
653.56	1237.5	10.55	0.07	8.32		643.01	643.08	645.24
653.56	1266.5	11.13	0.15			642.43	642.58	
653.56	1282	13.10	2.01			640.46	642.47	
653.56	1290	11.27	0.16			642.29	642.45	
653.56	1320	12.02	0.27			641.54	641.81	
653.56	1345	12.76	0.84			640.80	641.64	
653.56	1359	12.21	0.20			641.35	641.55	
651.03	1388	10.09	0.27			640.94	641.21	
651.03	1430	10.02	0.17			641.01	641.18	
651.03	1441	12.19	2.30			638.84	641.14	
651.03	1456	12.09	2.22			638.94	641.16	
651.03	1469	10.68	0.82	7.88	8.53 alt bkf THL	640.35	641.17	643.15
651.03	1498.2	10.19	0.32			640.84	641.16	
651.03	1509	11.38	1.52			639.65	641.17	
651.03	1530.7	11.40	1.54			639.63	641.17	
651.03	1551	10.20	0.29	8.56		640.83	641.12	642.47
651.03	1589.6	10.90	0.35			640.13	640.48	
651.03	1601	10.86	0.25			640.17	640.42	
647.52	1641	7.45	0.09			640.07	640.16	
647.52	1655	9.86	2.46			637.66	640.12	
647.52	1670	7.80	0.41	5.26		639.72	640.13	642.26
647.52	1698	8.00	0.31			639.52	639.83	
647.52	1712	10.12	2.29			637.40	639.69	
647.52	1737	8.40	0.55	5.18	6.1 alt bkf HOR	639.12	639.67	642.34
647.52	1776.5	8.28	0.34			639.24	639.58	
647.52	1786	9.42	1.45			638.10	639.55	
647.52	1815	8.31	0.30			639.21	639.51	
647.52	1825	10.29	2.27			637.23	639.50	
647.52	1837	10.69	2.68			636.83	639.51	
647.52	1849	8.61	0.60			638.91	639.51	
647.52	1868.5	8.33	0.24			639.19	639.43	
647.52	1883	11.00	2.83			636.52	639.35	
647.52	1912.5	9.03	0.88			638.49	639.37	
647.52	1926	11.30	3.14			636.22	639.36	
648.41	1950	9.71	0.65			638.70	639.35	
648.41	1958.7	9.49	0.46			638.92	639.38	

Pebble Count Weighted by Channel Feature

Percent Riffle:	41.7	Percent Run:	21.4
Percent Pool:	19.4	Percent Glide:	17.5

Material	Size Range (mm)	weighted	Pebble Count,			
			Holly Grove Stream Restoration Site			
			Guilford County, NC			
			Buckhorn Creek: Reach 2			
			Note: Reach Data 2			
			16%			



based on sediment particles only	size percent less than (mm)					particle size distribution											
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev								
based on total count	0.062	19.44	48.5	96	144	179	392.8	3.0	48.1								
	percent by substrate type																
silt/clay	4%	sand	30%	gravel	36%	cobble	1%	boulder	16%	bedrock	0%	hardpan	0%	wood/det	0%	artificial	0%

Material	Size Range (mm)	weighted	#
silt/clay	0	13.6	84.5
very fine sand	0.062	1.0	15.5
fine sand	0.13	0.0	0.0
medium sand	0.25	1.9	0.0
coarse sand	0.5	1.0	0.0
very coarse sand	1	0.0	0.0
very fine gravel	2	0.0	0.0
fine gravel	4	1.0	0.0
medium gravel	6	1.0	0.0
medium gravel	8	3.9	0.0
medium gravel	11	3.9	0.0
coarse gravel	16	3.9	0.0
coarse gravel	22	2.9	0.0
coarse gravel	32	6.8	0.0
very coarse gravel	45	6.8	0.0
very coarse gravel	64	4.9	0.0
small cobble	90	13.6	0.0
medium cobble	128	14.6	0.0
large cobble	180	2.9	0.0
very large cobble	256	1.0	0.0
small boulder	362	0.0	0.0
small boulder	512	0.0	0.0
medium boulder	1024	0.0	0.0
large boulder	2048	0.0	0.0
very large boulder	4096	0.0	0.0


bedrock	15.5
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	21
very fine sand	0.062	
fine sand	0.13	
medium sand	0.25	1
coarse sand	0.5	2
very coarse sand	1	
	2	
very fine gravel	4	1
fine gravel	6	1
fine gravel	8	1
medium gravel	11	2
medium gravel	16	
coarse gravel	22	5
coarse gravel	32	5
very coarse gravel	45	4
very coarse gravel	64	8
small cobble	90	10
medium cobble	128	11
large cobble	180	11
very large cobble	256	
small boulder	362	
small boulder	512	
medium boulder	1024	
large boulder	2048	
very large boulder	4096	
total particle count:		88

Pebble Count,

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 2
 Note: **Riffle RF2**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation	geo mean	std dev	
	0.062	12.59	32.0	67	116	157		259.9	2.7	
based on total count	percent by substrate type			hardpan			wood/det			artificial
	silt/clay	sand	gravel	cobble	boulder	bedrock				
	21%	3%	31%	31%	0%	14%	0%	0%	0%	

bedrock	
clay hardpan	14
detritus/wood	
artificial	
total count: 102	

Holly Grove Stream Restoration Site

Guilford County, NC


Riffle Cross Section RF3

Reach 3 - Buckhorn Creek - Sta 12+50.7



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	48.3	Area	47.5	Area	47.7	Area	0.0	Area	0.0	Area	0.0
Bkf W	25.4	Bkf W	25.5	Bkf W	27.5	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.9	Dmean	1.9	Dmean	1.7	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.6	Dmax	2.6	Dmax	2.8	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	13.4	W/d	13.7	W/d	15.9	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL3
 Reach 3 - Buckhorn Creek - Sta 13+33.1



Year 2

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	62.7	Area	62.8	Area	66.2	Area	0.0	Area	0.0	Area	0.0
Bkf W	22.2	Bkf W	22.5	Bkf W	22.8	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	2.8	Dmean	2.8	Dmean	2.9	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	4.6	Dmax	4.7	Dmax	4.9	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.9	W/d	8.1	W/d	7.9	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 3 - Buckhorn Creek

Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
644.20	1000	9.76	0.56	6.46	6.5 alt bkf HOR	634.44	635.00	637.74
644.20	1031	9.80	0.43			634.40	634.83	
644.20	1074	9.79	0.36			634.41	634.77	
644.20	1091	11.46	1.73			632.74	634.47	
644.20	1112	10.29	0.52	7.09	7.72 alt bkf HOR	633.91	634.43	637.11
644.20	1167.8	10.58	0.65			633.62	634.27	
644.20	1178	12.80	2.86			631.40	634.26	
640.89	1202	6.91	0.26			633.98	634.24	
640.89	1212	9.98	3.31			630.91	634.22	
640.89	1224	8.85	2.19			632.04	634.23	
640.89	1239	7.12	0.46	4.25	4.82 alt bkf HOR	633.77	634.23	636.64
640.89	1250.7	7.21	0.51			633.68	634.19	
640.89	1271.4	7.13	0.24			633.76	634.00	
640.89	1287	9.06	2.16			631.83	633.99	
640.89	1304	7.36	0.39	4.89	5.11 alt bkf HOR	633.53	633.92	636.00
640.89	1322	7.70	0.34			633.19	633.53	
640.89	1333.1	9.71	2.25			631.18	633.43	
640.89	1360	8.25	0.74	4.86	5.58 alt bkf HOR	632.64	633.38	636.03
640.89	1388	8.50	0.95			632.39	633.34	
640.89	1402	7.93	0.39			632.96	633.35	
640.89	1427	8.30	0.49			632.59	633.08	
640.89	1438	10.39	2.56			630.50	633.06	
640.89	1453	10.16	2.35			630.73	633.08	
640.89	1470	8.54	0.72	5.60		632.35	633.07	635.29
640.89	1490	8.27	0.38	6.12		632.62	633.00	634.77
640.89	1503.5	8.27	0.19			632.62	632.81	
640.89	1519	11.40	3.28			629.49	632.77	
640.89	1538.5	8.26	0.14			632.63	632.77	
640.89	1555	10.40	2.07			630.49	632.56	
640.89	1572	8.74	0.39			632.15	632.54	
640.89	1584	8.73	0.28			632.16	632.44	
639.13	1601	10.84	4.15			628.29	632.44	
639.13	1629	10.55	3.85			628.58	632.43	
639.13	1664	7.38	0.63	4.69		631.75	632.38	634.44
639.13	1713	7.39	0.32			631.74	632.06	
639.13	1749	7.61	0.16			631.52	631.68	
639.13	1765	9.59	2.07			629.54	631.61	
639.13	1782	7.91	0.28			631.22	631.50	
639.13	1792	10.04	2.34			629.09	631.43	
639.13	1818	8.03	0.29	5.42	5.72 alt bkf HOR	631.10	631.39	633.71
639.13	1844	8.49	0.32			630.64	630.96	
639.13	1890	8.80	0.12			630.33	630.45	
639.13	1904	11.50	2.79			627.63	630.42	
637.23	1923	7.87	1.02			629.36	630.38	
637.23	1951	7.18	0.35			630.05	630.40	
637.23	1975.5	7.16	0.15			630.07	630.22	
637.23	1985	8.26	1.25			628.97	630.22	
637.23	2016	7.61	0.58	4.70	5.44 alt bkf HOR	629.62	630.20	632.53
637.23	2036.7	7.40	0.31			629.83	630.14	

Pebble Count Weighted by Channel Feature

Percent Riffle:	33	Percent Run:	22
Percent Pool:	32	Percent Glide:	13


Material: silt/clay
 very fine sand
 fine sand
 medium sand
 coarse sand
 very coarse sand
 very fine gravel
 fine gravel
 medium gravel
 coarse gravel
 very coarse gravel
 very coarse gravel
 small cobble
 medium cobble
 large cobble
 very large cobble
 small boulder
 medium boulder
 large boulder
 very large boulder

Size Range (mm)	weighted
0	19.0
0.062	1.0
0.13	0.0
0.25	0.0
0.5	0.0
1	0.0
2	4.0
4	0.0
6	2.0
8	1.0
11	3.0
16	4.0
22	6.0
32	4.0
45	6.0
64	10.0
90	12.0
128	6.0
180	6.0
256	4.0
362	0.0
512	0.0
1024	0.0
2048	0.0
4096	0.0

weighted particle count: 88.0

bedrock	12.0
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100

Note: Reach Data 3



based on sediment particles only	size percent less than (mm)					particle size distribution			
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev
	0.062	11.86	32.0	58	101	176	259.6	2.5	40.3


based on total count	percent by substrate type					hardpan wood/det			artificial
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	
	19%	5%	36%	28%	0%	12%	0%	0%	0%

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	24
very fine sand	0.062	1
fine sand	0.13	1
medium sand	0.25	1
coarse sand	0.5	1
very coarse sand	1	8
very fine gravel	2	4
fine gravel	4	6
fine gravel	6	1
fine gravel	8	8
medium gravel	11	6
medium gravel	16	5
coarse gravel	22	4
coarse gravel	32	5
coarse gravel	45	7
very coarse gravel	64	4
very coarse gravel	90	4
small cobble	128	12
medium cobble	180	3
large cobble	256	5
very large cobble	362	1
small boulder	512	
small boulder	1024	
medium boulder	2048	
large boulder	4096	
very large boulder		
total particle count:		91

Pebble Count,

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 3
 Note: **Riffle RF3**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev
	0.062	1.66	15.4	39	109	199	127.8	2.6
based on total count	percent by substrate type		cobble		boulder		artificial	
	24%	10%	32%	24%	1%	9%	0%	0%

bedrock		9
clay hardpan		
detritus/wood		
artificial		
total count:		100

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF4


Reach 4 - Middle Branch - Sta 10+89.9



Year 2

Facing Downstream

Riffle Cross Section




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	3.7	Area	3.5	Area	3.8	Area	0.0	Area	0.0	Area	0.0
Bkf W	6.2	Bkf W	6.4	Bkf W	6.9	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.5	Dmean	0.5	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.0	Dmax	1.0	Dmax	1.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	10.4	W/d	11.8	W/d	12.6	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL4
 Reach 4 - Middle Branch - Sta 11+14.3



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	20.5	Area	17.0	Area	18.2	Area	0.0	Area	0.0	Area	0.0
Bkf W	18.9	Bkf W	17	Bkf W	17.7	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.0	Dmean	1.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	3.0	Dmax	2.5	Dmax	2.8	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	17.4	W/d	17.0	W/d	17.2	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
679.97	1000	6.62		5.43	5.57 alt bkf HOR	673.35	672.03	674.54
679.97	1014.5	7.34				672.63	672.03	
679.97	1026	8.42	0.48			671.55	672.03	
679.97	1034	7.98				671.99	672.04	
679.97	1039	7.66				672.31	672.04	
679.97	1047	8.64	0.71			671.33	672.04	
679.97	1055	7.97		7.20	7.37 alt bkf HOR	672.00	671.53	672.77
679.97	1065	8.30				671.67	671.53	
679.97	1075	8.85	0.41			671.12	671.53	
679.97	1082	8.45				671.52	671.36	
679.97	1085	8.85	0.24			671.12	671.36	
679.97	1089.9	8.67				671.30	670.89	
679.97	1097	9.20	0.12			670.77	670.89	
679.97	1106	8.78				671.19	670.53	
679.97	1112	10.07	0.63			669.90	670.53	
679.97	1114.3	10.52	1.10			669.45	670.55	
679.97	1123	9.13				670.84	670.50	
679.97	1131	10.21	0.74			669.76	670.50	
679.97	1141	9.50		8.62	8.79 alt bkf HOR	670.47	670.12	671.35
679.97	1154.7	10.29	0.44			669.68	670.12	
679.97	1159.1	9.81				670.16	669.49	
679.97	1164	11.25	0.77			668.72	669.49	
679.97	1170	10.34				669.63	669.16	
679.97	1176	11.52	0.71			668.45	669.16	
679.97	1181	11.22	0.39			668.75	669.14	
679.97	1189	10.63				669.34	669.04	
679.97	1195	11.67	0.74			668.30	669.04	
679.97	1203	11.39	0.46			668.58	669.04	
679.97	1210	10.83		10.25		669.14	668.87	669.72
679.97	1218.3	10.86				669.11	668.87	
679.97	1228	12.25				667.72	668.87	
679.97	1236.8	11.11	0.01			668.86	668.87	

Pebble Count Weighted by Channel Feature

Percent Riffle:	40	Percent Run:	26
Percent Pool:	23	Percent Glide:	11

Material	Size Range (mm)	weighted	Pebble Count,
silt/clay	0	31.5	Holly Grove Stream Restoration Site
very fine sand	0.062	0.0	Guilford County, NC
fine sand	0.13	0.0	Middle Branch: Reach 4
medium sand	0.25	0.0	Reach Data 4
coarse sand	0.5	1	32%
very coarse sand	1	2	
very fine gravel	2	4	
fine gravel	4	6	
fine gravel	6	3.0	
medium gravel	8	11	
medium gravel	11	16	
coarse gravel	16	22	
coarse gravel	22	32	
very coarse gravel	32	45	
very coarse gravel	45	64	
very coarse gravel	64	90	
small cobble	90	7.0	
medium cobble	128	6.0	
large cobble	180	1.0	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	




based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev		
based on total count	0.062	3.04	11.1	22	59	101	92.4	31.0		
percent by substrate type		silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
		31%	2%	52%	14%	0%	1%	0%	0%	0%

weighted particle count:	99.0
bedrock	1.0
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	30
very fine sand	0.062	20
fine sand	0.13	
medium sand	0.25	
coarse sand	0.5	
very coarse sand	1	
very fine gravel	2	4
fine gravel	4	3
fine gravel	6	4
medium gravel	8	
medium gravel	11	6
medium gravel	16	7
coarse gravel	22	4
coarse gravel	32	3
very coarse gravel	45	2
very coarse gravel	64	4
small cobble	90	7
medium cobble	128	5
large cobble	180	2
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096
total particle count:		101

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
Middle Branch: Reach 4
Note: **Riffle RF4**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation	geo mean	std dev	
	0.062	0.07	2.2	10	53	103		1.8	29.2	
based on total count	percent by substrate type						bedrock	hardpan	wood/det	artificial
	silt/clay	sand	gravel	cobble	boulder		0%	0%	0%	0%
	30%	20%	37%	14%	0%	0%	0%	0%	0%	

bedrock	
clay hardpan	
detritus/wood	
artificial	
total count: 101	

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF5


Reach 5 - Middle Branch - Sta 11+68.1



Year 2

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	6.0	Area	5.9	Area	5.6	Area	0.0	Area	0.0	Area	0.0
Bkf W	8.9	Bkf W	8.2	Bkf W	7.9	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.7	Dmean	0.7	Dmean	0.7	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.2	Dmax	1.2	Dmax	1.2	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	13.2	W/d	11.5	W/d	11.1	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL5


Reach 5 - Middle Branch - Sta 10+63.1



Year 2

Facing Downstream

Pool Cross Section




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	8.4	Area	9.7	Area	10.1	Area	0.0	Area	0.0	Area	0.0
Bkf W	7.9	Bkf W	8.6	Bkf W	8.4	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	1.2	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	2.0	Dmax	1.9	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.4	W/d	7.6	W/d	7.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
669.47	1000	5.53	0.01	4.30	4.62 alt bkf THL	663.94	663.95	665.17
669.47	1008	5.72	0.01			663.75	663.76	
669.47	1014	5.80	0.01			663.67	663.68	
669.47	1018.5	7.68	0.01			661.79	661.80	
669.47	1026	7.28	0.01			662.19	662.20	
669.47	1031	6.25	0.01			663.22	663.23	
669.47	1035.5	7.05	0.01			662.42	662.43	
669.47	1042	6.72	0.01	5.58	5.9 alt bkf HOR	662.75	662.76	663.89
669.47	1051	6.88	0.01			662.59	662.60	
669.47	1055.5	6.78	0.01			662.69	662.70	
669.47	1061.5	8.30	0.01			661.17	661.18	
669.47	1063.1	8.36	0.01			661.11	661.12	
669.47	1069.3	6.88	0.01			662.59	662.60	
669.47	1075	8.51	0.01			660.96	660.97	
669.47	1085	7.55	0.01			661.92	661.93	
669.47	1091	7.35	0.01	6.03	6.51 alt bkf HOR	662.12	662.13	663.44
669.47	1102	7.70	0.01			661.77	661.78	
669.47	1112	8.08	0.01			661.39	661.40	
669.47	1121	8.08	0.01			661.39	661.40	
669.47	1124	8.36	0.01			661.11	661.12	
669.47	1132.5	7.86	0.01			661.61	661.62	
669.47	1136	9.80	0.01			659.67	659.68	
669.47	1144.5	9.81	0.01			659.66	659.67	
669.47	1155	8.22	0.01			661.25	661.26	
669.47	1159	8.54	0.01	7.09	7.35 alt bkf HOR	660.93	660.94	662.38
669.47	1168.1	8.68	0.01			660.79	660.80	
669.47	1175	8.65	0.01			660.82	660.83	
669.47	1181	8.68	0.01			660.79	660.80	

Pebble Count Weighted by Channel Feature

Percent Riffle:	52	Percent Run:	15.7
Percent Pool:	22.5	Percent Glide:	9.8

Material	Size Range (mm)	weighted
silt/clay	0	0.062
very fine sand	0.062	0.13
fine sand	0.13	0.25
medium sand	0.25	0.5
coarse sand	0.5	1
very coarse sand	1	2
very fine gravel	2	4
fine gravel	4	6
fine gravel	6	8
medium gravel	8	11
medium gravel	11	16
coarse gravel	16	22
coarse gravel	22	32
very coarse gravel	32	45
very coarse gravel	45	64
small cobble	64	90
medium cobble	90	128
large cobble	128	180
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096




based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev	
based on total count	0.062	1.58	8.7	17	51	77	72.8	28.6	
percent by substrate type		sand		gravel		cobble		boulder	
silt/clay		17%		53%		7%		0%	
bedrock		0%		0%		0%		0%	
clay hardpan		0%		0%		0%		0%	
detritus/wood		0%		0%		0%		0%	
artificial		0%		0%		0%		0%	
weighted total count:		100		100		100		100	

weighted particle count:	95.1
bedrock	4.9
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	17
very fine sand	0.062	
fine sand	0.13	
medium sand	0.25	
coarse sand	0.5	9
very coarse sand	1	2
very fine gravel	2	3
fine gravel	4	8
fine gravel	6	5
medium gravel	8	11
medium gravel	11	10
coarse gravel	16	7
coarse gravel	22	9
very coarse gravel	32	8
very coarse gravel	45	5
small cobble	64	9
medium cobble	90	4
large cobble	128	
very large cobble	180	
small boulder	256	
small boulder	362	
medium boulder	512	
large boulder	1024	
very large boulder	2048	
	4096	
total particle count:		105

Pebble Count,
Holly Grove Stream Restoration Site
Guilford County, NC
Middle Branch: Reach 5
Note: **Riffle RF5**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev	
	0.062	5.35	10.8	20	49	86	89.4	28.1	
based on total count	percent by substrate type						hardpan	wood/det	artificial
	16%	10%	61%	12%	0%	0%	0%	0%	


bedrock	
clay hardpan	
detritus/wood	
artificial	
total count:	105

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF6
 Reach 6 - Lower East Branch - Sta 11+07.2



Year 2

Facing Downstream




As-Built	Year 1	Year 2	Year 3	Year 4	Year 5
Date 1/8/09	Date 10/20/09	Date 10/12/10	Date 0/0/0	Date 0/0/0	Date 0/0/0
Area 4.0	Area 2.8	Area 3.0	Area 0.0	Area 0.0	Area 0.0
Bkf W 10.7	Bkf W 8	Bkf W 8	Bkf W 10	Bkf W 10	Bkf W 10
Dmean 0.4	Dmean 0.4	Dmean 0.4	Dmean 0.0	Dmean 0.0	Dmean 0.0
Dmax 0.6	Dmax 0.6	Dmax 0.7	Dmax 0.0	Dmax 0.0	Dmax 0.0
W/d 28.5	W/d 22.7	W/d 21.6	W/d 0.0	W/d 0.0	W/d 0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL6
 Reach 6 - Lower East Branch - Sta 11+33.0



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	10.2	Area	10.0	Area	10.2	Area	0.0	Area	0.0	Area	0.0
Bkf W	8.5	Bkf W	9.2	Bkf W	9.2	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.2	Dmean	1.1	Dmean	1.1	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.9	Dmax	2.0	Dmax	2.0	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	7.1	W/d	8.5	W/d	8.3	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
646.54	1000	6.26	0.01	4.45	5.29 alt bkf HOR	640.28	640.29	642.09
646.54	1018	6.06	0.01			640.48	640.49	
646.54	1029.1	6.13	0.01			640.41	640.42	
646.54	1033	7.04	0.01			639.50	639.51	
646.54	1043	6.82	0.01	5.60		639.72	639.73	640.94
646.54	1056.5	6.70	0.01			639.84	639.85	
646.54	1061.6	7.38	0.01			639.16	639.17	
646.54	1079	7.00	0.01	6.19		639.54	639.55	640.35
646.54	1090.7	7.26	0.01			639.28	639.29	
646.54	1095.2	8.13	0.01			638.41	638.42	
646.54	1105	7.44	0.01	6.29		639.10	639.11	640.25
646.54	1107.2	7.46	0.01			639.08	639.09	
645.00	1125	6.24	0.01			638.76	638.77	
645.00	1132.3	7.03	0.01			637.97	637.98	
645.00	1133	7.00	0.01			638.00	638.01	
645.00	1140.3	6.38	0.01	5.33		638.62	638.63	639.67
645.00	1150.2	6.83	0.01			638.17	638.18	
645.00	1157.2	6.18	0.01			638.82	638.83	
645.00	1161	6.85	0.01			638.15	638.16	
645.00	1173	6.40	0.01	5.40		638.60	638.61	639.60
645.00	1185.5	6.79	0.01			638.21	638.22	
645.00	1195.5	6.64	0.01			638.36	638.37	
645.00	1200.5	7.51	0.01			637.49	637.50	
645.00	1209.2	7.05	0.01			637.95	637.96	

Pebble Count Weighted by Channel Feature

Percent Riffle:	38.7	Percent Run:	13.2
Percent Pool:	37.7	Percent Glide:	10.4

Material	Size Range (mm)	weighted	Pebble Count
silt/clay	0	44.4	
very fine sand	0.062	3.8	
fine sand	0.13	0.0	
medium sand	0.25	0.9	
coarse sand	0.5	0.0	
very coarse sand	1	3.8	
very fine gravel	2	2.8	
fine gravel	4	4.7	
fine gravel	6	0.0	
medium gravel	8	2.8	
medium gravel	11	6.6	
coarse gravel	16	6.6	
coarse gravel	22	7.5	
very coarse gravel	32	5.7	
very coarse gravel	45	5.7	
small cobble	64	0.9	
medium cobble	90	1.9	
large cobble	128	0.0	
very large cobble	180	0.0	
small boulder	256	0.0	
small boulder	362	0.0	
medium boulder	512	0.0	
large boulder	1024	0.0	
very large boulder	2048	0.0	
	4096	0.0	



based on sediment particles only	size percent less than (mm)					particle size distribution			
	D16	D35	D50	D65	D84	D95	gradation	geo mean	std dev
	0.062	0.06	0.5	11	30	56	33.9	1.4	21.9
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	44%	8%	42%	3%	0%	2%	0%	0%	0%


weighted particle count:	98.1
bedrock	1.9
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	35
very fine sand	0.062	19
fine sand	0.13	
medium sand	0.25	
coarse sand	0.5	
very coarse sand	1	1
very fine gravel	2	6
fine gravel	4	2
fine gravel	6	1
medium gravel	8	4
medium gravel	11	8
coarse gravel	16	10
coarse gravel	22	6
very coarse gravel	32	7
very coarse gravel	45	2
small cobble	64	1
medium cobble	90	1
large cobble	128	
very large cobble	180	
small boulder	256	
small boulder	362	
medium boulder	512	
large boulder	1024	
very large boulder	2048	
	4096	
total particle count:		103

Pebble Count,

Holly Grove Stream Restoration Site
 Guilford County, NC
 East Branch: Reach 6
 Note: **Riffle RF6**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation	std dev
	0.062	0.06	0.1	10	23	43	100.6	19.1
based on total count	percent by substrate type							artificial
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det
	33%	19%	44%	2%	0%	2%	0%	0%


bedrock	
clay hardpan	2
detritus/wood	
artificial	
total count:	105

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF7
 Reach 7 - Southeast Creek - Sta 11+20.6



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	9.4	Area	9.5	Area	7.6	Area	0.0	Area	0.0	Area	0.0
Bkf W	14.5	Bkf W	15	Bkf W	14.5	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.6	Dmean	0.5	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.2	Dmax	1.2	Dmax	1.2	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	22.3	W/d	23.8	W/d	27.7	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL7
 Reach 7 - Southeast Creek - Sta 11+32.3



Year 2

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	10.5	Area	9.6	Area	9.6	Area	0.0	Area	0.0	Area	0.0
Bkf W	9.5	Bkf W	9.7	Bkf W	9.8	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.0	Dmean	1.0	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	2.0	Dmax	1.8	Dmax	1.9	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	8.6	W/d	9.8	W/d	10.0	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek


Year 1

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
657.28	1039	6.13	0.16	5.13		651.15	651.31	652.15
657.28	1047	6.44	0.37			650.84	651.21	
657.28	1056.2	6.26	0.01			651.02	651.03	
657.28	1058.8	6.91	0.59			650.37	650.96	
657.28	1073.4	6.85	0.42	6.02		650.43	650.85	651.26
657.28	1090	6.90	0.39			650.38	650.77	
657.28	1098.3	6.50	0.01			650.78	650.79	
657.28	1103	7.36	0.65			649.92	650.57	
657.28	1111	7.43	0.54			649.85	650.39	
657.28	1116.1	7.09	0.19	6.14		650.19	650.38	651.14
657.28	1120.6	7.00	0.07			650.28	650.35	
657.28	1128.7	6.96	0.01			650.32	650.33	
657.28	1132.3	8.13	0.96			649.15	650.11	
657.28	1138	8.00	0.85			649.28	650.13	
657.28	1144	7.40	0.17	6.25	6.54 alt bkf HOR	649.88	650.05	651.03
657.28	1150	7.80	0.54			649.48	650.02	
657.28	1167.1	7.84	0.30			649.44	649.74	

Pebble Count Weighted by Channel Feature

Percent Riffle:	46	Percent Run:	12
Percent Pool:	31	Percent Glide:	11

Material	Size Range (mm)	weighted	Pebble Count,			
silt/clay	0	0.062	Holly Grove Stream Restoration Site			
very fine sand	0.062	0.13	Guilford County, NC			
fine sand	0.13	0.25	Southeast Creek: Reach 7			
medium sand	0.25	0.5	Note: Reach Data 7			
coarse sand	0.5	1	37%			
very coarse sand	1	2				
very fine gravel	2	4				
fine gravel	4	6				
fine gravel	6	8				
medium gravel	8	11				
medium gravel	11	16				
coarse gravel	16	22				
coarse gravel	22	32				
very coarse gravel	32	45				
very coarse gravel	45	64				
small cobble	64	90				
medium cobble	90	128				
large cobble	128	180				
very large cobble	180	256				
small boulder	256	362				
small boulder	362	512				
medium boulder	512	1024				
large boulder	1024	2048				
very large boulder	2048	4096				




based on sediment particles only	size percent less than (mm)					particle size distribution			
	D16	D35	D50	D65	D84	D85	D95	gradation geo mean	std dev
based on total count	0.062	0.06	5.1	14	51	91	45.9	1.8	28.7
	percent by substrate type								
silt/clay	37%	sand	7%	gravel	43%	cobble	12%	boulder	0%
bedrock	0%	hardpan	0%	wood/det	0%	artificial	0%		

weighted particle count:	99.0
bedrock	1.0
clay hardpan	0.0
debris/wood	0.0
artificial	0.0
weighted total count:	100

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	50
very fine sand	0.062	
fine sand	0.13	
medium sand	0.25	
coarse sand	0.5	
very coarse sand	1	
	2	
very fine gravel	4	6
fine gravel	6	5
fine gravel	8	7
medium gravel	11	5
medium gravel	16	7
coarse gravel	22	8
coarse gravel	32	8
very coarse gravel	45	3
very coarse gravel	64	1
small cobble	90	2
medium cobble	128	1
large cobble	180	
very large cobble	256	
small boulder	362	
small boulder	512	
medium boulder	1024	
large boulder	2048	
very large boulder	4096	
total particle count:		103

Pebble Count,
 Holly Grove Stream Restoration Site
 Guilford County, NC
 Southeast Creek: Reach 7
 Note: **Riffle RF7**




based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation	geo mean	std dev	
	0.062	0.06	2.4	8	21	39		1.1	18.3	
based on total count	percent by substrate type						bedrock	hardpan	wood/det	artificial
	silt/clay	sand	gravel	cobble	boulder					
	48%	0%	48%	3%	0%	1%	0%	0%	0%	
total count:		104								

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF8
 Reach 8 - Southwest Creek - Sta 11+49.9



Year 2

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	3.4	Area	4.4	Area	4.9	Area	0.0	Area	0.0	Area	0.0
Bkf W	8	Bkf W	8.2	Bkf W	8.4	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	0.4	Dmean	0.5	Dmean	0.6	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	0.7	Dmax	0.7	Dmax	0.8	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	18.6	W/d	15.2	W/d	14.5	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC
Riffle Cross Section RF8

Reach 8 - Southwest Creek - Sta 11+49.9

As-Built			
Station	FS/BS	Elev.	Desc.
BM	2.51	98.99	Stump
HI		101.50	
-15	3.36	98.14	
-8	3.67	97.83	
-3	3.94	97.56	
0	4.05	97.45	
3	4.10	97.40	
7	4.04	97.46	
9.3	4.24	97.26	
10.6	4.56	96.94	
11.9	5.04	96.46	
12.3	5.26	96.24	
12.6	5.41	96.09	
12.8	5.58	95.92	
14	5.56	95.94	
15	5.76	95.74	
16	5.56	95.94	
17	5.46	96.04	
18	5.43	96.07	
18.7	5.34	96.16	
19.4	5.23	96.27	
19.9	5.04	96.46	
21.2	4.91	96.59	
22.4	4.71	96.79	
24.9	4.23	97.27	
26.9	3.99	97.51	
28	4.03	97.47	
28.9	3.86	97.64	
30	3.92	97.58	
33	3.64	97.86	
37	2.72	98.78	
40	2.35	99.15	

Year 1			
Station	FS/BS	Elev.	Desc.
BM	3.78	100.42	BP8 IR Rt
HI		104.20	
0	6.68	97.52	GRND
2	6.77	97.43	GRND
6	6.71	97.49	GRND
8	6.70	97.50	GRND
9	6.83	97.37	GRND
10	7.05	97.15	GRND
11	7.33	96.87	BKF
11.9	7.63	96.57	BNK
12.5	8.15	96.05	BED
13.6	8.29	95.91	BED
15	8.37	95.83	BED
16.6	8.34	95.86	BED
18	8.18	96.02	BED
19	7.93	96.27	BNK
20.1	7.63	96.57	BKF
21	7.59	96.61	GRND
23	7.22	96.98	GRND
26	6.77	97.43	GRND

Year 2			
Station	FS/BS	Elev.	Desc.
BM	5.42	97.59	IR Lt
HI		103.01	
0	5.52	97.49	GRND
1.8	5.75	97.26	GRND
4.5	5.60	97.41	GRND
6.5	5.56	97.45	GRND
8.5	5.70	97.31	GRND
9.5	5.82	97.19	GRND
11.1	6.21	96.80	GRND
11.5	6.36	96.65	GRND
11.9	6.46	96.55	BKF
12.1	6.54	96.47	BNK
12.4	7.20	95.81	TOE
13.4	7.23	95.78	BED
14.5	7.12	95.89	BED
14.9	7.28	95.73	BED
15.5	7.12	95.89	BED
16.8	7.11	95.90	BED
17.7	7.11	95.90	BED
18.5	7.00	96.01	BED
19.3	6.84	96.17	BED
19.8	6.63	96.38	BNK
20.3	6.44	96.57	BNK
20.8	6.38	96.63	BKF
21.7	6.33	96.68	GRND
23.2	6.01	97.00	GRND
24.5	5.80	97.21	GRND
26.2	5.64	97.37	GRND
27	5.53	97.48	GRND
28.3	5.52	97.49	GRND
29	5.45	97.56	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC


Pool Cross Section PL8

Reach 8 - Middle Branch - Sta 100+78.5



Year 2

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	0/0/0	Date	0/0/0	Date	0/0/0
Area	7.9	Area	7.4	Area	9.1	Area	0.0	Area	0.0	Area	0.0
Bkf W	7.1	Bkf W	6.6	Bkf W	7.2	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	1.3	Dmean	0.0	Dmean	0.0	Dmean	0.0
Dmax	1.6	Dmax	1.7	Dmax	1.8	Dmax	0.0	Dmax	0.0	Dmax	0.0
W/d	6.4	W/d	5.9	W/d	5.7	W/d	0.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek


Year 2

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
104.82	1000	7.47	0.09			97.35	97.44	
104.82	1012	7.31				97.51	96.79	
104.82	1021	8.93	0.90			95.89	96.79	
104.82	1027	8.63	0.59			96.19	96.78	
104.82	1037	7.80		6.70	7.18 alt bkf HOR	97.02	96.32	98.12
104.82	1051.3	7.88				96.94	96.32	
104.82	1056.5	9.25	0.75			95.57	96.32	
104.82	1064	8.29		7.10		96.53	96.10	97.72
104.82	1072.5	8.00				96.82	96.10	
104.82	1078.5	9.43	0.71			95.39	96.10	
104.82	1088.4	8.65				96.17	95.52	
104.82	1092.2	8.55		7.40	7.44 alt bkf HOR	96.27	95.52	97.42
104.82	1097.9	8.40				96.42	95.52	
104.82	1104.3	9.80	0.50			95.02	95.52	
104.82	1114.5	8.85				95.97	95.44	
104.82	1120.5	9.78	0.40			95.04	95.44	
104.82	1130.4	8.91				95.91	95.38	
104.82	1139	10.10	0.66			94.72	95.38	
104.82	1149.9	9.01		8.16		95.81	95.12	96.66
104.82	1155	9.20				95.62	95.12	
104.82	1163	10.19	0.49			94.63	95.12	
104.82	1173	9.60		8.46	8.57 alt bkf HOR	95.22	94.50	96.36
103.01	1186.3	8.13				94.88	94.50	
103.01	1189.4	9.04	0.53			93.97	94.50	
103.01	1198.6	8.07		6.85		94.94		96.16
103.01	1200.3	8.19				94.82		

Pebble Count Weighted by Channel Feature

Percent Riffle:	34.7	Percent Run:	13.9
Percent Pool:	37.6	Percent Glide:	13.9

Material	Size Range (mm)	weighted
silt/clay	0	0.062
very fine sand	0.062	0.13
fine sand	0.13	0.25
medium sand	0.25	0.5
coarse sand	0.5	1
very coarse sand	1	2
very fine gravel	2	4
fine gravel	4	6
fine gravel	6	8
medium gravel	8	11
medium gravel	11	16
coarse gravel	16	22
coarse gravel	22	32
very coarse gravel	32	45
very coarse gravel	45	64
small cobble	64	90
medium cobble	90	128
large cobble	128	180
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev
	0.070	1.32	4.7	9	16	32	35.2	15.1
based on total count	percent by substrate type							
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det
	14%	28%	55%	3%	0%	0%	0%	0%

bedrock	0.0
clay hardpan	0.0
detritus/wood	0.0
artificial	0.0
weighted total count:	100.1


weighted particle count: 100.1

Pebble Count of Channel Reach

Material	Size Range (mm)	Count
silt/clay	0	12
very fine sand	0.062	2
fine sand	0.13	2
medium sand	0.25	2
coarse sand	0.5	1
very coarse sand	1	4
	2	4
very fine gravel	2	4
fine gravel	4	4
fine gravel	6	2
fine gravel	8	7
medium gravel	11	8
medium gravel	16	16
coarse gravel	22	15
coarse gravel	32	7
very coarse gravel	45	5
very coarse gravel	64	5
small cobble	90	2
medium cobble	128	2
large cobble	180	6
very large cobble	180	256
small boulder	256	362
small boulder	362	512
medium boulder	512	1024
large boulder	1024	2048
very large boulder	2048	4096
total particle count:		100

Pebble Count,

Holly Grove Stream Restoration Site
 Guilford County, NC
 Southwest Creek: Reach 8
 Note: **Riffle RF8**



based on sediment particles only	D16	D35	D50	D65	D84	D95	particle size distribution gradation geo mean	std dev
	0.250	8.32	13.3	19	42	135	28.1	13.0
based on total count	percent by substrate type			percent by substrate type			hardpan	artificial
	silt/clay	sand	gravel	cobble	boulder	bedrock	0%	0%
	12%	13%	65%	10%	0%	0%	0%	0%

bedrock	
clay hardpan	
detritus/wood	
artificial	
total count:	100