

Holly Grove Stream Restoration Site

Guilford County, North Carolina

Cataloging Unit: 03030002

EEP Contract #: D06028-B

October 13, 2011

MONITORING REPORT 2011 (YEAR 3)



Submitted to:

North Carolina Department of Environment and Natural Resources

North Carolina Ecosystem Enhancement Program

1652 Mail Service Center

Raleigh, NC 27699-1652



Submitted by:

Restoration Systems, LLC

1101 Haynes Street, Suite 211

Raleigh, North Carolina 27604

Point of Contact: Tara Disy Allden

Phone: 919-755-9490

Holly Grove Stream Restoration Site

MONITORING REPORT 2011 (YEAR 3)

Prepared for:



Restoration Systems, LLC
1101 Haynes Street, Suite 211
Raleigh, North Carolina 27604

Prepared by:



Wolf Creek Engineering, pllc
7 Florida Avenue
Weaverville, NC 28787

TABLE OF CONTENTS

EXECUTIVE SUMMARY iii

1.0 Project Goals, Background, and Attributes..... 1

 1.1 General Project Description..... 1

 1.1.1 USGS and NCDWQ River Basin Designations..... 1

 1.1.2 NCDWQ Surface Water Classification 1

 1.2 Project Goals and Objectives 2

 1.3 Project Structure..... 2

 1.4 Restoration Type and Approach 2

 1.5 Project History, Contacts and Attribute Data 3

2.0 Project condition and monitoring results 21

 2.1 Vegetation Assessment 21

 2.1.1 Vegetative Problem..... 22

 2.1.2 Vegetation Plot Photos..... 22

 2.2 Stream Assessment 22

 2.2.1 Hydrology 23

 2.2.2 Geomorphology 23

 2.2.3 Problem Areas..... 24

 2.2.4 Photo Reference Stations 24

 2.2.5 Stability Assessment Table..... 25

LIST OF TABLES

Table I. Project Components Page 7

Table II. Project Activity and Reporting History Page 8

Table III. Project Contacts Page 8

Table IV. Project Attributes Page 9

Table V. Vegetation Summary..... Page 21

Table VI. Verification of Bankfull Events Page 23

Table VII. BEHI and Sediment Export Estimates..... Page 24

Table VIII. Categorical Stream Feature Visual Stability Assessment..... Page 25 - 26

Table IX. Baseline Morphology and Hydraulic Summary..... Page 27 - 32

Table X. Morphology and Hydraulic Monitoring Summary..... Page 33 - 40

LIST OF FIGURES

Figure 1. Vicinity Map..... Page 5

Figure 2. Vicinity Map..... Page 6

Figure 3. Monitoring Plans..... Page 11 - 20

APPENDIX A: Vegetative Raw Data
 APPENDIX B: Geomorphic Raw Data

EXECUTIVE SUMMARY

The Holly Grove Site is located in Guilford County, North Carolina within the Cape Fear River Basin, Cataloging Unit 03030002. The project consisted of restoring, enhancing, and preserving approximately 21,000 linear feet of stream, restoring approximately 42 acres of riparian buffers, and preserving approximately 1.11 acres of wetlands. The Site is in a rural setting in the Southern Outer Piedmont hydrophysiographic ecoregion and was previously used to grow row crops with woody vegetation confined to isolated areas. Prior to restoration, the channels were highly degraded due to unrestricted livestock access, channelization activities, and lack of riparian vegetation. The restoration design was based on a Priority Level 1 and 2 approach to restore proper channel dimension and allow for appropriate sediment transport. Restoration practices on this project were implemented with the intent of minimizing unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it existed. The constructed stream profile has restored stable bed morphology including appropriate riffle-pool sequencing. Cross-vanes, J-Hook vanes, and in-stream log structures have been integrated into the channel to provide grade control, maintain stable streambanks while the riparian vegetation establishes, and provide in-stream habitat. Biodegradable fiber matting was used to provide temporary stabilization on the newly graded streambanks. Excavated materials from the existing channel were used to backfill around in-stream structures and to build riffles with a natural substrate and function.

Hydrology

Following completion of the construction in October of 2008, the Site has been subjected to one greater-than-bankfull event and at least four bankfull or near-bankfull events. It should be noted that, prior to completion of construction, Tropical Storm Fay (August 2008) produced a high-flow event in which floodwaters crested 2.5 feet above bankfull. Approximately seventy percent (70%) of the project was complete at that time and subjected to this high water event. In late September, 2010, Tropical Storm Nicole resulted in 3 and 4.5 inches of rain on the site and over-bankfull flows. There has been at least one bankfull event in the past year since the last monitoring visit.

Stream

The restored stream reaches have successfully managed the bankfull and above bankfull flow events of the first three years. The overall grade of the channel has been maintained and the banks of the channels are stable throughout the Site. Three beaver dams were identified on upper Buckhorn Creek that are impounding water to the top of bank.

Vegetation

Native woody and herbaceous species were used to establish, at minimum, a fifty-foot riparian buffer on each side of the restored reach. Herbaceous species have established throughout the site and there is significant evidence of additional volunteer species becoming established within the buffer. The riparian buffer bare-root planting had an average survival rate of 324 stems per acre through the third year. There is an average density of 2,185 stems per acre including planted stems and natural volunteers.

Planned Action

Continued visual monitoring is planned for the few stream areas that have been identified as “Areas of Concern”. Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues are not a threat to channel or structure stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then re-assess their condition in the next monitoring cycle. However, the beaver dams will be removed manually in order to restore proper baseflow conditions.

1.0 PROJECT GOALS, BACKGROUND, AND ATTRIBUTES

The purpose of the Holly Grove Stream Restoration Site (Site) was to restore degraded sections of Buckhorn Creek and several of its tributaries located in Guilford County, North Carolina. This monitoring report presents information regarding the site and watershed conditions, the restoration approach for the project, the monitoring results, remedial action plan and detailed monitoring drawings of the site.

1.1 General Project Description

Buckhorn Creek is located approximately 15 miles northeast of the City of Greensboro in rural Guilford County, North Carolina (Figure 1: Vicinity Map). The site consists of approximately 42 acres of floodplain, approximately 21,000 linear feet of stream designated as Buckhorn Creek and its tributaries, and 1.11 acres of existing wetlands (Figure 2: Project Map). The stream reaches consist of perennial, first and second order streams that have historically been impacted by riparian and bank vegetation removal, channel straightening, unrestricted livestock access, and agricultural land-use practices. Existing land use within the site consists of forested areas and row crops. The site is located within moderately sloping colluvial valleys and elevations range from approximately 615 to 720 feet above sea level. Past land management activities have consisted of timber harvesting with subsequent land clearing for agricultural uses including cattle and row crop farming. The land outside of the conservation easement remains in active agricultural production.

1.1.1 USGS and NCDWQ River Basin Designations

The project reach is located in the Haw River watershed of the Cape Fear River Basin (United States Geological Survey (USGS) 14-digit Hydrologic Unit 03030002020070) within North Carolina Division of Water Quality (NCDWQ) sub-basin 03-06-02. This sub-basin is primarily rural agriculture, although residential land use accounts for a significant portion. Buckhorn Creek drains into Reedy Fork Creek approximately $\frac{3}{4}$ miles downstream of the Site, which in turn flows to the Haw River eight miles downstream.

1.1.2 NCDWQ Surface Water Classification

Reedy Fork Creek in the vicinity of the Site is assigned a best usage classification of C, NSW by the NCDWQ and as such there are no restrictions on watershed development or types of discharge. These waters are suitable for aquatic life propagation and survival, fishing, wildlife, secondary recreation, and agriculture. Secondary recreation includes wading, boating, and other uses not involving human body contact with water on an organized or frequent basis. The supplemental classification, NSW (Nutrient Sensitive Waters) includes areas with water quality problems associated with excessive plant growth resulting from nutrient enrichment.

The portion of Reedy Fork Creek to which Buckhorn Creek drains and the portion of the Haw River that is approximately two miles east of the Site are listed on the DWQ final

2004 and draft 2006 303(d) lists. Streams which are included in the 303(d) list do not meet water quality standards or have impaired uses.

1.2 Project Goals and Objectives

The primary goals of the Holly Grove Stream Restoration Project are to:

- Restore aquatic and riparian habitat within the on-site portions of the Buckhorn Creek watershed.
- Restore geomorphic stability to the subject stream reaches.

These goals will be accomplished through the following objectives:

- Restoration of approximately forty-two acres of Mesic Mixed Hardwood Forest along both sides of Buckhorn Creek and its tributaries.
- Removing nonpoint sources of pollution associated with agricultural activities including the establishment of a native woody riparian buffer (at least 50' wide) adjacent to streams and wetlands to treat surface runoff which may be laden with sediment and/or agricultural pollutants from the adjacent landscape.
- Reestablishing stream stability and the capacity to transport watershed flows and sediment loads by restoring a stable dimension, pattern, and profile supported by natural in-stream habitat and grade/bank stabilization structures.
- Promoting floodwater attenuation through a) conveying bankfull stream flows through construction of bankfull bench, b) restoring secondary, entrenched tributaries thereby reducing floodwater velocities, and c) re-vegetating floodplains to increase frictional resistance on floodwaters crossing the Site.
- Improving aquatic habitat by enhancing stream bed variability and the use of in-stream structures.
- Providing wildlife habitat including fringe and forest edge.

These accomplishments will result in:

- Restoration and enhancement of **15,822** Stream Mitigation Units.
- Protecting the Site with a perpetual conservation easement.

1.3 Project Structure

The project is composed of seven distinct reaches; the main channel, Buckhorn Creek, and each of its tributaries, Middle Branch, West Branch, East Branch, Lower East Branch, Southeast Creek, and Southwest Creek. The project structure is tabulated in the corresponding Table 1 (See Below).

1.4 Restoration Type and Approach

Restoration and enhancement practices implemented on this project were designed to minimize unnecessary disturbance to adjacent land and to protect mature riparian vegetation where it exists. Consideration was given to the potential functional lift provided by restoration activities in comparison to the functional lift that could be realized through the natural process of channel evolution. Included in this consideration was an attempt to determine the disturbance and sedimentation that could occur as a result of this natural process. Where restoration was determined to be warranted,

consideration was given to which reaches could best be served by maintaining as much of the existing channel pattern as possible.

The proposed channels of Buckhorn Creek and its tributaries were designed as Type B4c streams with the exception of the lower reach of Middle Branch. This channel configuration provides the most stable and natural form in the moderately sloping colluvial valleys that are found throughout the Site. Not only does it effectively convey bankfull discharge and sediment load but also conforms to the natural conveyance of flood flows. Additionally, since broad alluvial valleys are generally not found within the Site, the lower sinuosity of the Type B4c streams allowed for minimization grading and earthwork activities. The constructed channel dimensions, patterns, and profiles were based on hydraulic relationships and morphologic dimensionless ratios of the reference reaches.

Restoration activities included restoring stable channel morphology supported by natural in-stream habitat and grade/bank stabilization structures, the elimination of accelerated bank erosion, and reestablishment of native riparian buffers at least 50 feet in width. Exotic riparian vegetation was removed in areas of the project to allow for replanting of native riparian species. In-stream structures were installed to provide for enhanced aquatic habitat, protection of the newly constructed stream banks, and grade control for the newly constructed channel.

1.5 Project History, Contacts and Attribute Data

The summary of the project history, contacts, and attribute data is tabulated in Tables II, III, and IV (See Below).

DIRECTIONS TO SITE FROM RALEIGH:
 FOLLOW I-40 WEST TO GREENSBORO
 FOLLOW NC-61N TO GIBSONVILLE VIA EXIT 138
 AFTER 1.8 MI TURN RIGHT ON NC-61/100
 AFTER 1.7 MI TURN LEFT ON NC-61 (GIBSONVILLE)
 AFTER 2 MI TAKE RIGHT FORK ON NC-61 @
 CEMETARY
 AFTER 4.3 MI TURN RIGHT ON TICKLE RD.
 AFTER 1 MI BRIDGE CROSSES BUCKHORN CREEK

**HOLLY GROVE
 RESTORATION SITE**




GREENSBORO

BURLINGTON →

← **HIGH POINT**

THE SUBJECT PROJECT SITE IS AN ENVIRONMENTAL RESTORATION SITE OF THE NCDENR ECOSYSTEM ENHANCEMENT PROGRAM (EEP) AND IS ENCOMPASSED BY A RECORDED CONSERVATION EASEMENT, BUT IS BORDERED BY LAND UNDER PRIVATE OWNERSHIP. ACCESSING THE SITE MAY REQUIRE TRAVERSING AREAS NEAR OR ALONG THE EASEMENT BOUNDARY AND THEREFORE ACCESS BY THE GENERAL PUBLIC IS NOT PERMITTED. ACCESS BY AUTHORIZED PERSONEL OF STATE AND FEDERAL AGENCIES OR THEIR DESIGNERS/CONTRACTORS INVOLVED IN THE DEVELOPMENT, OVERSIGHT AND STEWARDSHIP OF THE RESTORATION SITE IS PERMITTED WITHIN THE TERMS AND TIMEFRAMES OF THEIR DEFINED ROLES. ANY INTENDED SITE VISITATION OR ACTIVITY BY ANY PERSON OUTSIDE OF THESE PREVIOUSLY SANCTIONED ROLES AND ACTIVITIES REQUIRES PRIOR COORDINATION WITH EEP.


PREPARED FOR: PREPARED BY: AND BY:



SITE VICINITY MAP

HOLLY GROVE RESTORATION SITE
 GUILFORD COUNTY, NORTH CAROLINA
 EEP Contract #: D06028-B

FIGURE 1



PREPARED FOR:











PREPARED BY:




AND BY:



LEGEND

-  STREAM RESTORATION
-  STREAM PRESERVATION
-  STREAM ENHANCEMENT
-  WETLANDS
-  FORD
-  CONSERVATION EASEMENT
-  PROPERTY BOUNDARY
-  GAS PIPELINE



SITE MAP

HOLLY GROVE RESTORATION SITE
 GUILFORD COUNTY, NORTH CAROLINA
 EEP Contract #: D06028-B

FIGURE 2

Table I Project Components						
Holly Grove Stream Restoration Site / EEP Contact #D06028-B						
Restoration Reach/Area	Restoration Level	Approach	Pre-Restoration LF or AC	Post-Restoration LF or AC	Station Range/Location	Comments
Buckhorn Creek	R	P2	8,757	8,848	100+00 - 194+50	
West Branch	E2	E2	870	870	300+00 - 308+00	
West Branch	R	P2	390	391	300+00 - 303+91	
Middle Branch	E2	E2	240	240	398+91 - 401+31	
Middle Branch	R	P1	1,549	1,561	401+31 - 417+37	
Middle Branch	E2	E2	472	472	417+37 - 422+09	
Middle Branch	R	P1	90	194	423+00 - 425+40	
East Branch	P	-	960	960	480+00 - 498+80	
East Branch	E2	E2	920	920	480+00 - 498+80	
East Branch	R	P1	300	329	490+00 - 493+29	
East Branch	R	P1	739	761	500+00 - 507+61	
Little Branch	E2	E2	553	553	19+945 - 205+54	
SW Creek	R	P1	723	723	600+00 - 607+34	
SW Creek	E2	E2	2,229	2,229	608+26 - 630+55	
UT to SW Creek	P	-	325	325	650+00 - 653+50	
SE Creek	R	P1	342	363	700+00 - 704+36	
SE Creek	P	-	881	881	706+25 - 715+06	
UT to SE Creek	P	-	528	528	750+00 - 755+28	
Wetland A	E	-	1.11	1.11	Middle Branch	


Component Summation							
Restoration Level	Stream (LF)	Riparian Wetland (Ac)		Non-Riparian (Ac)	Upland (Ac)	Buffer (Ac)	BMP
		Riverine	Non-Riverine				
Restoration	13,170						
Enhancement		1.11					
Enhancement I							
Enhancement II	5,284						
Creation							
Preservation	2,694						
HQ Preservation							
		1.11					
Totals	21,148	1.11				42	BMP Count

= Non-Applicable

Table II Project Activity and Reporting History Holly Grove Restoration Project		
Activity or Report	Data Collection Complete	Completion or Delivery
Restoration Plan	Apr 2007	Jun 2007
Final Design - Construction Plans	N/A	Oct 2007
Construction	N/A	Oct 2008
Temporary S&E mix applied to entire project area	N/A	Sep 2008
Permanent seed mix applied to entire site	N/A	Sep 2008
Bare-root plantings for floodplain and uplands	N/A	Dec 2008
Mitigation Plan / As-Built (Year 0 Monitoring - baseline)	Oct 2008	Dec 2008
Year 1 Monitoring	Oct 2009	Dec 2009
Year 2 Monitoring	Oct 2010	Nov 2010
Year 3 Monitoring	Oct 2011	Oct 2011
Year 4 Monitoring		
Year 5 Monitoring		

Table III Project Contact Table Holly Grove Restoration Project		
Designer Wolf Creek Engineering, pllc S. Grant Ginn	7 Florida Avenue Weaverville NC, 28787 828-658-3649	
Construction Contractor North State Environmental, Inc Darrell Westmoreland	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Planting & Seeding Contractor North State Environmental, Inc Stephen Joyce	2889 Lowery St. Winston-Salem, NC 27101 336-725-2010	
Monitoring Performers Stream Monitoring - Wolf Creek Engineering, pllc Vegetation Monitoring - Catena Group	S. Grant Ginn Mike Wood	828-658-3649 919-732-1300

Table IV Project Attribute Table Holly Grove Restoration Project						
Project County	Guilford					
Physiographic Region	Piedmont					
Ecoregion	Southern Outer Piedmont					
Project River Basin	Cape Fear River Basin					
USGS HUC for Project (14 digit)	03030002020070					
NCDWQ Sub-basin for Project	03-06-02					
Within extent of EEP Watershed Plan?						
WRC Class (Warm, Cool, Cold)						
% of project easement fenced or demarcated	100% Demarcated Easement Corners					
Beaver activity observed during design phase?	Yes, on Buckhorn Creek upstream of bridge					
Restoration Component Attribute Table						
	Buckhorn	West	Middle	East	Southeast	Southwest
Drainage area (mi ²)	4.27	0.2	0.2	0.2	0.14	0.19
Stream order	Second	First	First	First	First	First
Restored length (feet)	8757	390	1639	1039	342	723
Perennial or Intermittent	Perennial	Perennial	Perennial	Perennial	Perennial	Perennial
Watershed type	Rural	Rural	Rural	Rural	Rural	Rural
Watershed LULC Distribution (e.g.)						
Residential	20%	10%	5%	10%	5%	10%
Ag-Row Crop	40%	60%	50%	10%	90%	10%
Ag-Livestock	10%	5%	10%	0%	0%	0%
Forested	30%	25%	35%	80%	5%	80%
Watershed impervious cover (%)	10	5	5	5	2	2
NCDWQ AU/Index number	16-(1)a					
NCDWQ classification	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW	C, NSW
303d listed?	No					
Upstream of a 303d listed segment?	Yes					
Reasons for 303d listing or stressor	non-point urban and agricultural runoff					
Total acreage of easement	64.87					
Total vegetated acreage within easement	47.06					
Total planted acreage as part of the restoration	45.3					
Rosgen classification of pre-existing	F, G	G	G	G	G	G
Rosgen classification of As-Built	B4c	B4c	B4c	B4c	B4c	B4c
Valley type	II	II	II	II	II	II
Valley slope	0.0051	0.0239	0.0165	0.0119	0.0159	0.0169
Valley side slope range	4% - 40%					
Valley toe slope range	0.4% - 2%					
Cowardin classification	N/A					
Trout waters designation	N/A					
Species of concern, endangered?	Yes, Bald Eagle & Carolina Darter					
Dominant soil series and characteristics	Ch, Co	CcD	Ch	CcD, Ch	CcD	CcD
Series	Congaree	Cecil	Chewacla	Chewacla	Cecil	Cecil
Depth (in)	0-80	0-80	0-70	0-70	0-80	0-80
Clay %	5-35	5-70	5-35	5-35	5-70	5-70
K	Moderate	Moderate	Moderate	Moderate	Moderate	Moderate
T	-	-	-	-	-	-




POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP1 RT	BEGIN PROFILE	892186.64	1827088.87	99.94
BP1 LT	BEGIN PROFILE	892197.58	1827118.27	-
PRF1	PHOTO PT. RIFFLE	892081.9	1827168.92	-
RF1 RT	RIFFLE X.S.	892047.92	1827214.63	98.00
RF1 LT	RIFFLE X.S.	892097.66	1827231.6	98.66
PPL1	PHOTO PT. POOL	892079.26	1827234.84	97.28
PL1 RT	POOL X.S.	892032.47	1827261.68	97.34
PL1 LT	POOL X.S.	892078.62	1827277.13	98.46
EP1 RT	END PROFILE	891450.75	1827684.19	94.53
EP1 LT	END PROFILE	891490.02	1827699.27	95.11
PP1	PHOTO POINT NO. 1	891932.76	1827501.67	-

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER




Wolf Creek Engineering
 ENGINEERING & ENVIRONMENTAL CONSULTING
 51 North Knob Lane Weaverville, NC 28787
 PHONE: (828) 658-3649 WWW.WOLFCREEKENG.COM

PROJECT HOLLY GROVE STREAM RESTORATION SITE
 OWNER RESTORATION SYSTEMS, INC

TITLE
MONITORING PLANS

SCALE AS NOTED	DRAWN BY c/mc	PROJECT NO. 1024	SHEET NUMBER
DATE 10/6/2011	CHD. BY SGG		MP-2
DATE	BY	REV.	DESCRIPTION





POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP2	PHOTOPOINT NO. 2	890624.38	1828674.01	
PP3	PHOTOPOINT NO. 3	891109.12	1828874.49	654.85
PP4	PHOTOPOINT NO. 4	891363.46	1829078.7	651.42
BP2 RT	BEGIN PROFILE	891503.87	1829457.43	647.82
BP2 LT	BEGIN PROFILE	891547.31	1829458.52	649.06

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- ⊗ GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER







POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP5	PHOTOPOINT NO. 5	891083.47	1830250.37	644.46
PP6	PHOTOPOINT NO. 6			
PP7	PHOTOPOINT NO. 7			
PPL2	PHOTO PT. POOL	891211.78	1829741.13	643.21
PL2 RT	POOL X.S.	891176.39	1829790.64	645.91
PL2 LT	POOL X.S.	891213.65	1829803.79	644.77
PRF2	PHOTO PT. RIFFLE	891198.64	1829816.14	642.57
RF2 RT	RIFFLE X.S.	891156.06	1829847.42	646.48
RF2 LT	RIFFLE X.S.	891198.2	1829858.26	644.39
EP2 RT	END PROFILE	891086.19	1830179.02	642.71
EP2 LT	END PROFILE	891136.07	1830186.79	641.85
BP3 RT	BEGIN PROFILE	890809.79	1830773.35	640.51
BP3 LT	BEGIN PROFILE	890850.39	1830793.57	641.85

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER








LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- ⊗ GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PRF3	PHOTO PT. RIFFLE	890729.26	1830950.02	636.52
RF3 RT	RIFFLE X.S.	890673.32	1830979.25	639.46
RF3 LT	RIFFLE X.S.	890719.6	1830999.25	638.55
PPL3	PHOTOPOINT POOL	890694.37	1831021.59	636.29
PL3 RT	POOL X.S.	890635.6	1831044.3	638.35
PL3 LT	POOL X.S.	890671.94	1831072	638.14
PP8	PHOTOPOINT NO. 8	890444.71	1831220.63	637.7
EP3 RT	END PROFILE	890143.28	1831488.69	634.06
EP3 LT	END PROFILE	890154	1831537.04	635.3
PP9	PHOTOPOINT NO. 9	889766.44	1831596.99	629.17
BP6 RT	BEGIN PROFILE	890942.15	1831398.41	643.49
BP6 LT	BEGIN PROFILE	890940.3	1831428.11	643.14
PRF6	PHOTOPOINT RIFFLE	890855.62	1831410.59	641.15
RF6 RT	RIFFLE X.S.	890834.49	1831388.65	641.73
RF6 LT	RIFFLE X.S.	890834.83	1831416.84	641.78
PPL6	PHOTOPOINT POOL	890825.12	1831410.89	640.56
PL6 RT	POOL X.S.	890808.93	1831389.58	641.25
PL6 LT	POOL X.S.	890808.99	1831416.93	641.31
EP6 RT	END PROFILE	890732.83	1831391.8	639.82
EP6 LT	END PROFILE	890734.71	1831423.52	640.46






END CONSTRUCTION STA 190+50


LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
PP10	PHOTOPOINT NO. 10	888863.77	1831225.83	622.37







POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP4 RT	BEGIN PROFILE	893112.11	1830724.29	674.77
BP4 LT	BEGIN PROFILE	893100.16	1830732.75	674.94
PRF 4	PHOTOPOINT RIFFLE	893052.14	1830688.91	672.84
RF4 RT	RIFFLE X.S.	893033.61	1830688.71	672.97
RF4 LT	RIFFLE X.S.	893041.95	1830709.35	673.1
PPL4	PHOTOPOINT POOL	893028.41	1830698.43	672.27
PL4 RT	POOL X.S.	893012.69	1830694.5	672.34
PL4 LT	POOL X.S.	893016.06	1830717.08	672.37
EP4 RT	END PROFILE	892900.43	1830693.07	670.12
EP4 LT	END PROFILE	892896.35	1830710.01	670.19
BP5 RT	BEGIN PROFILE	892615.37	1830735.78	665.53
BP5 LT	BEGIN PROFILE	892619.77	1830754.12	665.59
PRF 5	PHOTOPOINT RIFFLE	892481.99	1830730.82	662.8
RF5 RT	RIFFLE X.S.	892465.75	1830710.28	663.37
RF5 LT	RIFFLE X.S.	892453.05	1830739.76	662.65
PPL5	PHOTOPOINT POOL	892573.02	1830744.67	663.74
PL5 RT	POOL X.S.	892563.99	1830722.2	664.33
PL5 LT	POOL X.S.	892551	1830747.44	664.4
EP5 RT	END PROFILE	892414.15	1830718.87	661.96
EP5 LT	END PROFILE	892419.91	1830742.4	661.71

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- ⊗ GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER







LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN

NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER







- LEGEND**
- ORIGINAL CHANNEL CENTERLINE
 - ORIGINAL CHANNEL
 - ORIGINAL CONTOUR
 - AS-BUILT THALWEG
 - AS-BUILT TOP OF BANK
 - DESIGN CHANNEL CENTERLINE
 - LOG VANE
 - LOG VANE W/ BAFFLE
 - CROSS VANE
 - BOULDER VANE
 - IRON ROD
 - GAUGE
 - STABLE
 - LOW CONCERN
 - MODERATE CONCERN
 - HIGH CONCERN

NO AREAS OF CONCERN
 ON THIS SHEET


NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER





POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP7 RT	BEGIN PROFILE	889394.27	1832082.48	653.18
BP7 LT	BEGIN PROFILE	889388.85	1832105.18	653.43
PRF 7	PHOTOPOINT RIFFLE	889294.04	1832131.66	651.44
RF7 RT	RIFFLE X.S.	889275.05	1832122.01	652.34
RF7 LT	RIFFLE X.S.	889291.11	1832144.12	653.16
PPL7	PHOTOPOINT POOL	889285.67	1832142.19	651.99
PL7 RT	POOL X.S.	889267.49	1832123.87	652.09
PL7 LT	POOL X.S.	889278.35	1832150.58	653.53
EP7 RT	END PROFILE	889240.74	1832125.74	651.43
EP7 LT	END PROFILE	889238.74	1832151.82	653.54


NO AREAS OF CONCERN
 ON THIS SHEET



LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN


NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER



POINT NO.	POINT DESCRIPTION	NORTHING (FT)	EASTING (FT)	ELEVATION (FT)
BP8 RT	BEGIN PROFILE	888530.2	1829244.79	—
BP8 LT	BEGIN PROFILE	888550.58	1829256.28	—
PR8 5	PHOTOPOINT RIFFLE	888624.26	1829321.4	—
RF8 RT	RIFFLE X.S.	888609.33	1829340.21	—
RF8 LT	RIFFLE X.S.	888638.13	1829340.74	—
PPL8	PHOTOPOINT POOL	888571.69	1829296.89	—
PL8 RT	POOL X.S.	888570.92	1829318.35	—
PL8 LT	POOL X.S.	888584.77	1829295.99	—
EP8 RT	END PROFILE	888635.95	1829374.79	—
EP8 LT	END PROFILE	888655.17	1829383.15	—
PP11	PHOTOPOINT NO. 11	888602.23	1829306.57	—
PP12	PHOTOPOINT NO. 12	888562.04	1829311.53	—

LEGEND

- ORIGINAL CHANNEL CENTERLINE
- ORIGINAL CHANNEL
- ORIGINAL CONTOUR
- AS-BUILT THALWEG
- AS-BUILT TOP OF BANK
- DESIGN CHANNEL CENTERLINE
- LOG VANE
- LOG VANE W/ BAFFLE
- CROSS VANE
- BOULDER VANE
- IRON ROD
- GAUGE
- STABLE
- LOW CONCERN
- MODERATE CONCERN
- HIGH CONCERN



NOTE: VEGETATION HAS GROWN INTO THE MAJORITY OF RIFFLES DUE TO LACK OF SHADE FROM MATURE BUFFER

2.0 Project condition and monitoring results

2.1 Vegetation Assessment

The Carolina Vegetation Survey – Ecosystem Enhancement Program (CVS-EEP) 2008 protocol for recording vegetation (Lee et. al 2008) was used to determine the planting pattern of woody stems with respect to species, spacing, and density as well as to forecast survivability and growth of planted stems in subsequent monitoring years. Eleven (11) randomly placed 10 meter by 10 meter vegetative sampling plots were established within the project easement area. The corners of each monitoring plot have been marked in the field and their position documented by GPS survey. Plots were placed within the applicable planting zones to capture the heterogeneity of the designed vegetative communities. Plot corners were permanently marked with rebar and recorded during the baseline survey. All planted stems and plot corners were marked with orange flagging tape to facilitate relocation during subsequent monitoring years. A reference photograph was taken for each plot at the origin looking diagonally across the plot to the opposite corner.

Year 3 vegetation monitoring for the Site occurred on September 13, 2011. There are eleven vegetation plots that were monitored using the CVS-EEP vegetation monitoring protocol, which was implemented for monitoring year MY-01, MY-02, and MY-03. Vegetation Plot 7 was relocated during MY-02 to avoid disturbance from gas line easement maintenance. Including Plots 1-8, and A-C, there is an average of 324 planted stems/acre. There is a total of 2,185 stems/acre, including planted stems and natural volunteers. The success criterion for planted woody species is 320 stems/acre after MY-03. Vegetation plots 1, 4, 6, A, B, and C contain planted stem counts above the success criteria.

Across all vegetation monitoring plots (VP), Year 3 monitoring documented a moderate survivability range of 162 to 526 planted stems per acre. VP2 and VP7 had the lowest average stem density whereas VPC had the highest. VP2, 3, 5, 7, & 8 did not meet the interim success criterion. Twenty-one (21) species were documented among the vegetation plots, a 19.2% reduction in the total species planted. Several species such as sugarberry, possum haw, willow oak, cherrybark oak, winged elm and black willow were represented by only one individual.

Table V: Vegetation Summary

Plot	Date Sampled	Planted Living Stems	Dead or Missing Stems	Volunteer Stems	Total Living Stems	Average Stems Per Acre	# Species
1	9/13/2011	9	13	57	66	364.22	8
2	9/13/2011	4	2	88	92	161.87	3
3	9/13/2011	7	3	28	35	283.28	6
4	9/13/2011	9	4	90	99	364.22	7
5	9/13/2011	5	3	34	39	202.34	4
6	9/13/2011	10	3	7	17	404.69	5

7	9/13/2011	4	0	0	4	161.87	3
8	9/13/2011	6	0	95	101	242.81	3
A	9/13/2011	11	4	15	26	445.15	6
B	9/13/2011	10	4	34	44	404.69	3
C	9/13/2011	13	3	58	71	526.09	5

Approximately 60% of planted stems had a vigor code of good or excellent. High numbers of natural stems were found in five of the eleven vegetation monitoring plots. It is expected that recruitment will continue to contribute to the total stem density for the restoration site.

2.1.1 Vegetative Problems

The vegetation problem areas are composed of areas of low planted stem density in the vicinity of plots, 2, 3, 5, 7, and 8, due to the CVS data results. Invasive exotics observed throughout the conservation easement that are a threat to native vegetation include tree of heaven (*Ailanthus altissima*), princess tree (*Paulownia tomentosa*), and Johnson grass (*Sorghum halapense*). Other invasive exotics infrequently observed that did not appear to present a threat include tall fescue (*Schedonurus arundinaceus*), Japanese honeysuckle (*Lonicera japonica*), Multiflora rose (*Rosa multiflora*), and Chinese privet (*Ligustrum sinense*). According to the EEP Invasives of Concern/Interest List, tree of heaven, princess tree, mulitflora rose, Chinese privet, and Japanese honeysuckle are all classified as “High Concern” species and fescue is classified as a “Low/Moderate Concern” species.

2.1.2 Vegetation Plot Photos

A photo point was established in each vegetation plot. Photo points are positioned for each plot at the origin facing diagonally across the plot to the opposite corner. The photographs were captured on the same day as the vegetation plot surveys (Appendix A).

2.2 Stream Assessment

Monitoring protocol follows that outlined within the EEP Site Specific Mitigation Plan and detailed in the U.S. Army Corps of Engineers (USACE) Stream Mitigation Guidelines for Monitoring Level I. Specifically, stream monitoring included measurements of stream dimension, profile, pattern, bed materials, photo documentation, and stream bankfull return interval.

Streambanks remain intact and stable and fully vegetated throughout the site. Vegetation has grown into many riffles on the main channel due to a lack of shade and mature buffer. This has limited the mobility of bed material but has not had noticeable effects on overall stability. All in-stream structures remain intact and fully functional with the exception of a few minor piping issues previously identified during Year 2. These piping issues appear to have remained stable during Year 3.

2.2.1 Hydrology

Since completion of construction in October of 2008, the site has been subjected to at least one greater-than-bankfull event and several bankfull or near-bankfull events. In August of 2008, Tropical Storm Fay crossed central North Carolina resulting in eight (8) inches of rainfall on-site and water elevations 2.5 feet above bankfull on Buckhorn Creek. Approximately seventy percent (70%) of the project was complete at that time and subjected to this estimated fifty-year storm event. In October of 2008, locally heavy rainfall produced a bankfull event at the Site during the final stages of construction. In June of 2009, heavy rainfall resulted in water elevations 0.2 to 0.3 feet above bankfull. Heavy rainfall associated with remnants of Hurricane Ida produced one additional event in November of 2009, after Year 1 monitoring was completed which again resulted in an elevated flow event. In late September of 2010, Tropical Storm Nicole moved north across central and eastern North Carolina and produced approximately 4.5 inches of rain over 48 hours resulting in flood waters which crested 0.4 feet above bankfull. During Year 3, at least one rainfall event occurred resulting in water which crested 0.1 feet above bankfull.

Table VI Verification of Bankfull Events – Lick Creek Stream Restoration Site (D04013-1)

Date of Data Collection	Date of Occurrence of Bankfull Event	Height above Bankfull (ft)	Method of Data Collection
9/3/08	8/27/08	2.5	Debris Evidence
8/13/09	June 2009	0.2	Crest Gauge
10/11/10	September 2010	0.4	Crest Gauge
9/26/11	2011	0.1	Crest Gauge

2.2.2 Geomorphology

Following the procedures established in the USDA Forest Service Manual (Harrelson et al 1994) and the methodologies utilized in the Rosgen stream assessment and classification system (Rosgen 1994, 1996), data collected consisted of detailed dimension and pattern measurements, longitudinal profiles, and bed materials sampling.

Re-survey of the permanent cross sections and profile reaches have shown only minimal alterations in local bed elevations with the bed form and the channel pattern remaining consistent with the As-built condition. There is evidence of minimal aggradation in some of the channel reaches with four of eight riffle cross sections and three of eight pool cross sections showing a reduction in cross-sectional area while maintaining nearly the same maximum depth as the As-built. This slight aggradation may be related to vegetation growth in the channel bed. Location of bed features relative to the pattern is consistent with the As-built survey.

Pebble counts were conducted at each riffle cross-section, as well as across the overall study reaches. Pebble count data was plotted by size distribution in order to assess the D₅₀ and D₈₄ size class. Pebble count data from Reaches 1,2,3,5 and 6 the D₅₀ values reflect a general increase of in bed material size. On Reaches 4 and 8 the D₅₀ decreased

from small gravel to sand, while the D_{84} increased from gravel to coarse gravel. On Reach 7, the material size generally decreased from the Year 2 condition with the D_{50} decreasing from small gravel to sand and the D_{84} decreasing from coarse gravel to medium gravel. This may be due in part to significant growth of vegetation in the riffles that may be trapping finer particles in the bed.

Table VII. BEHI and Sediment Export Estimates – (Only Required in Year 5)

2.2.3 Problem Areas

In Year 3 Monitoring of the Holly Grove Stream Restoration Site, some minor problem areas remain that were identified during Year 2.

- 1.) Several riffles on Buckhorn Creek and Southeast Branch still exhibit excessive vegetation in the channel bed.
- 2.) There were three (3) locations of minor piping at log vanes.
- 3.) There were five (5) areas of local bank scour.
- 4.) There were three (3) areas of minor riffle scour.

Inadequate shade due to lack of mature riparian buffer has allowed vegetation to take root in the bed matrix. It is anticipated that this vegetation will die back during the winter but will reestablish during each growing season until sufficient shading is provided by the canopy of the buffer. This has affected bedload transport by limiting bed mobility, but it is not expected to have any significant impact on the overall stability or integrity of the channel bed.

Continued visual monitoring is planned for the stream areas that have been identified as “Areas of Concern”. Repair work is not warranted at this time on any of the areas. This is based on the judgment that these issues have not risen to the level of posing a threat to channel or structure stability and are not resulting in excessive erosion. It is recommended that natural stream processes and natural re-vegetation be allowed the opportunity to mend these areas and then reassess their condition in the next monitoring cycle.

Additionally, three beaver dams were identified on upper Buckhorn Creek that are impounding water up to the top of bank elevation. These dams will be manually removed in order to restore base flow conditions.

2.2.4 Photo Reference Stations

Photograph reference Stations (PRSs) have been established to assist in characterizing the site and to allow qualitative evaluation of the site conditions. The location of each photo station has been permanently marked in the field and the bearing/orientation of the photograph is indicated on the As-built plans to allow for consistent repetition. A total of twenty-eight (28) PRSs have been established along the restored stream (Appendix B). Sixteen (16) of these PRSs have been located upstream of the permanent monitoring cross sections. These photographs are taken facing downstream looking at the section, and show as much of the banks and channel as possible.

2.2.5 Stability Assessment Table

Table VIII. Categorical Stream Feature Visual Stability Assessment

Feature	Performance Percentage Buckhorn Creek (8,848 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%	100%		
Pools	100%	100%	100%	100%		
Thalweg	100%	100%	100%	100%		
Meanders	100%	100%	100%	100%		
Bed General	100%	100%	100%	100%		
Vanes / J Hooks etc.	100%	99%	100%	100%		
Wads and Boulders	100%	100%	100%	100%		

Feature	Performance Percentage Middle Branch (1,755 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	97%	99%	100%		
Pools	100%	100%	100%	100%		
Thalweg	100%	100%	100%	100%		
Meanders	100%	100%	99%	100%		
Bed General	100%	100%	100%	100%		
Vanes / J Hooks etc.	100%	98%	99%	100%		
Wads and Boulders	100%	83%	83%	100%		

Feature	Performance Percentage East Branch (1,090 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	99%	99%		
Pools	100%	100%	100%	100%		
Thalweg	100%	100%	100%	100%		
Meanders	100%	100%	100%	100%		
Bed General	100%	100%	100%	100%		
Vanes / J Hooks etc.	100%	100%	99%	99%		
Wads and Boulders	100%	100%	100%	100%		

Feature	Performance Percentage Southeast Creek (363 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	96%	100%	100%		
Pools	100%	100%	100%	100%		
Thalweg	100%	100%	100%	100%		
Meanders	100%	100%	100%	100%		
Bed General	100%	100%	100%	100%		
Vanes / J Hooks etc.	100%	100%	100%	100%		
Wads and Boulders	100%	100%	100%	100%		

Feature	Performance Percentage Southwest Creek (723 ft)					
	Initial	MY-01	MY-02	MY-03	MY-04	MY-05
Riffles	100%	100%	100%	100%		
Pools	100%	100%	100%	100%		
Thalweg	100%	100%	100%	100%		
Meanders	100%	100%	100%	100%		
Bed General	100%	100%	100%	100%		
Vanes / J Hooks etc.	100%	100%	100%	100%		
Wads and Boulders	100%	100%	100%	100%		

Table IX-f Baseline Stream Data Summary																										
Holly Grove Restoration Site - Southwest Creek (723 ft)																										
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Rifle																										
Bankfull Width (ft)						6.3						20.1										8				
Floodprone Width (ft)						7.5						63					11	17.5	24				15.6			
Bankfull Mean Depth (ft)						0.9						1.73						0.6					0.4			
¹ Bankfull Max Depth (ft)						1.2						2						0.85					0.7			
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8						4.9					3.4			
Width/Depth Ratio						7						12						13					18.6			
Entrenchment Ratio						1.2				2.7		2.9	3.1				1.4	2.2	3				1.95			
¹ Bank Height Ratio						1.7						1.2						1								
d50 (mm)						28						28														
Profile																										
Rifle Length (ft)																	10	14	19			9		11	18	
Rifle Slope (ft/ft)						0.02						0.013						0.007			0.0012		0.0018	0.032		
Pool Length (ft)																	6	10	13			5		8	12	
Pool Max Depth (ft)												2.6						1.3			1.15		1.45	1.65		
Pool Spacing (ft)						30						36.5	40				32	40	48			19		25	32	
² Pool Volume (ft ³)																										
Pattern																										
Channel Beltwidth (ft)					40		50	60				33		36.5	40			12	18	24		50		55	60	
Radius of Curvature (ft)					45		97.5	150				47		182.5	318			16	20	24		20		28.5	37	
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3			9.15	16			2	2.5	3		2.5		3.55	4.6	
Meander Wavelength (ft)					55		77.5	100			37			104.5	172			16	44	72		60		93	126	
Meander Width Ratio (ft/ft)					6		8	10			1.6			1.8	2			1.5	2.25	3		6.25		6.88	7.5	
Substrate, bed and transport parameters																										
⁴ Rt% / Ru% / P% / G% / S%																					33		19		30	18
⁴ SC% / Sa% / G% / C% / B% / Be%																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																										
Reach Shear Stress (competency) lb/ft ²																		0.25								
Max part size (mm) mobilized at bankfull																		50								
Stream Power (transport capacity) W/m ²																										
Additional Reach Parameters																										
Drainage Area (sq mi)						0.2						2.2														
Impervious cover estimate (%)																										
Rosgen Classification							G4						B4c					B4c					B4c			
Bankfull Velocity (fps)							3.9												4.5							
Bankfull discharge (cfs)							28																			
Valley length (ft)																										
Channel Thalweg length (ft)																								723		
Sinuosity (ft)						1.06						1.05						1.2						1.17		
Water Surface Slope (channel) (ft/ft)						0.014						0.0079						0.007						0.0122		
BF slope (ft/ft)						0.015						-						0.008						0.0122		
⁵ Bankfull Floodplain Area (acres)																										
⁶ Proportion Overwide (%)																										
⁷ Entrenchment Class (ER Range)																										
⁸ Incision Class (BHR Ranch)																										
BEHI VL% / L% / M% / H% / VH% / E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Table IX-e Baseline Stream Data Summary																										
Holly Grove Restoration Site - Southeast Creek (363 ft)																										
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																										
Bankfull Width (ft)						6.3						20.1					7.5									
Floodprone Width (ft)						7.5						63					10	16.5	23							
Bankfull Mean Depth (ft)						0.9						1.73						0.6								
¹ Bankfull Max Depth (ft)						1.2						2						0.75								
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8						4.2								
Width/Depth Ratio						7						12						13								
Entrenchment Ratio						1.2					2.7	2.9	3.1				1.4	2.2	3							
¹ Bank Height Ratio						1.7						1.2						1								
d50 (mm)						28						28														
Profile																										
Riffle Length (ft)																	10	12	19	14		15	18			
Riffle Slope (ft/ft)						0.02						0.013						0.016								
Pool Length (ft)																	10	13	20	18		19	21			
Pool Max Depth (ft)												2.6						1.1		0.49		0.52	1.4			
Pool Spacing (ft)						30						36.5	40				30	37.5	45	20		22	40			
² Pool Volume (ft ³)																										
Pattern																										
Channel Beltwidth (ft)					40		50	60			33		36.5	40			11	17	23	27		30.5	34			
Radius of Curvature (ft)					45		97.5	150			47		182.5	318			15	19	23	40		64	88			
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3		9.15	16			2	2.5	3	5		8	11			
Meander Wavelength (ft)					55		77.5	100			37		104.5	172			15	41.5	68	81		86	91			
Meander Width Ratio (ft/ft)					6		8	10			1.6		1.8	2			1.5	2.25	3	3.4		38.5	4.3			
Substrate, bed and transport parameters																										
⁴ Ri% / Ru% / P% / G% / S%																				40		15		30		15
⁴ SC% / Sa% / G% / C% / B% / Be%																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																										
Reach Shear Stress (competency) lb/ft ²																		0.53								
Max part size (mm) mobilized at bankfull																		96								
Stream Power (transport capacity) W/m ²																										
Additional Reach Parameters																										
Drainage Area (sq mi)						0.2						2.2														
Impervious cover estimate (%)																										
Rosgen Classification						G4						B4c						B4c				B4c				
Bankfull Velocity (fps)						3.9												4.5								
Bankfull discharge (cfs)						28																				
Valley length (ft)																										
Channel Thalweg length (ft)						342												359				363				
Sinuosity (ft)						1.06						1.05						1.2				1.05				
Water Surface Slope (channel) (ft/ft)						0.014						0.0079						0.016				0.0106				
BF slope (ft/ft)						0.015						-						0.019				0.0106				
⁵ Bankfull Floodplain Area (acres)																										
⁶ Proportion Overwide (%)																										
⁷ Entrenchment Class (ER Range)																										
⁸ Incision Class (BHR Ranch)																										
BEHI VL% / L% / M% / H% / VH% / E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Table IX-d Baseline Stream Data Summary																									
Holly Grove Restoration Site - East Branch (1073 ft)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																									
Bankfull Width (ft)						6.3						20.1						9							
Floodprone Width (ft)						7.5						63					12	19.5	27						
Bankfull Mean Depth (ft)						0.9						1.73						0.7							
¹ Bankfull Max Depth (ft)						1.2						2						0.95							
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8						6.3							
Width/Depth Ratio						7						12						13							
Entrenchment Ratio						1.2				2.7		2.9	3.1				1.4	1.7	3						
¹ Bank Height Ratio						1.7						1.2						1							
d50 (mm)						28						28													
Profile																									
Riffle Length (ft)																	12	17	21	22		23	26		
Riffle Slope (ft/ft)						0.02						0.013						0.013		0.0071		0.0104	0.0132		
Pool Length (ft)																	12	15	18	13		14	17		
Pool Max Depth (ft)												2.6						1.4		0.5		0.8	0.9		
Pool Spacing (ft)					30		65	100			33		36.5	40			36	45	54	34		35	44		
² Pool Volume (ft ³)																									
Pattern																									
Channel Beltwidth (ft)					40		50	60			33		36.5	40			13	20	27	28		36	45		
Radius of Curvature (ft)					45		97.5	150			47		182.5	318			18	22.5	27	33		44	60		
Radius of Curvature Ratio (ft/ft)					7		15	23		2.3		9.15	16			2	2.5	3	3.8		5.1	7			
Meander Wavelength (ft)					55		77.5	100			37		104.5	172			18	49.5	81	76		81	91		
Meander Width Ratio (ft/ft)					6		8	10		1.6		1.8	2			1.5	2.25	3	3.25		9.4	5.25			
Substrate, bed and transport parameters																									
⁴ Ri% / Ru% / P% / G% / S%																			41		16		24		19
⁴ SC% / Sa% / G% / C% / B% / Be%																									
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																									
Reach Shear Stress (competency) lb/ft ²																		0.54							
Max part size (mm) mobilized at bankfull																		102							
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (sq mi)						0.2						2.2													
Impervious cover estimate (%)																									
Rosgen Classification						G4						B4c					B4c				B4c				
Bankfull Velocity (fps)						3.9												4.5							
Bankfull discharge (cfs)						28																			
Valley length (ft)																									
Channel Thalweg length (ft)						1039												1058				1073			
Sinuosity (ft)						1.06						1.05						1.2				1.04			
Water Surface Slope (channel) (ft/ft)						0.014						0.0079						0.013				0.011			
BF slope (ft/ft)						0.015						-						0.015				0.011			
⁵ Bankfull Floodplain Area (acres)																									
⁶ Proportion Overwide (%)																									
⁷ Entrenchment Class (ER Range)																									
⁸ Incision Class (BHR Ranch)																									
BEHI VL% / L% / M% / H% / VH% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Table IX-c Baseline Stream Data Summary																									
Holly Grove Restoration Site - Middle Branch (1796 ft)																									
Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n
Dimension and Substrate - Riffle																									
Bankfull Width (ft)						6.3						20.1					9			6.2					
Floodprone Width (ft)						7.5						63					12	19.5	27	55				80	
Bankfull Mean Depth (ft)						0.9						1.73					0.7			0.6				0.7	
¹ Bankfull Max Depth (ft)						1.2						2					0.95			1				1.1	
Bankfull Cross-Sectional Area (ft ²)						5.5						34.8					6.3			3.7				5.2	
Width/Depth Ratio						7						12					13			10				10.4	
Entrenchment Ratio						1.2				2.7		2.9	3.1				1.4	1.7	3	7.6				13	
¹ Bank Height Ratio						1.7						1.2					1								
d50 (mm)						28						28													
Profile																									
Riffle Length (ft)																	10	15	32	17				38	
Riffle Slope (ft/ft)						0.02						0.013					0.013			0.0148				0.0184	
Pool Length (ft)																	6	13	16	17				29	
Pool Max Depth (ft)						1.4						2.6					1.4			0.9				1.32	
Pool Spacing (ft)					30		65	100				33					36	45	54	44				75	
² Pool Volume (ft ³)																									
Pattern																									
Channel Beltwidth (ft)					40		50	60				33		36.5	40		13	20	27	30				88	
Radius of Curvature (ft)					45		97.5	150				47		182.5	318		18	22.5	27	16				130	
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3			9.15	16		2	2.5	3	2.4				19.4	
Meander Wavelength (ft)					55		77.5	100			37			104.5	172		18	49.5	81	60				105	
Meander Width Ratio (ft/ft)					6		8	10			1.6			1.8	2		1.5	2.25	3	3				8.8	
Substrate, bed and transport parameters																									
⁴ Ri% / Ru% / P% / G% / S%																				34	25		29		12
⁴ SC% / Sa% / G% / C% / B% / Be%																									
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																									
Reach Shear Stress (competency) lb/ft ²																	0.58								
Max part size (mm) mobilized at bankfull																	115								
Stream Power (transport capacity) W/m ²																									
Additional Reach Parameters																									
Drainage Area (sq mi)						0.2						2.2													
Impervious cover estimate (%)																									
Rosgen Classification						G4						B4c					B4c						B4c		
Bankfull Velocity (fps)						3.9											4.5								
Bankfull discharge (cfs)						28																			
Valley length (ft)																									
Channel Thalweg length (ft)						1778											1790						1796		
Sinuosity (ft)						1.06						1.05					1.2						1.07		
Water Surface Slope (channel) (ft/ft)						0.014						0.0079					0.013			0.0164				0.0187	
BF slope (ft/ft)						0.015						-					0.015			0.016				0.019	
⁵ Bankfull Floodplain Area (acres)																									
⁶ Proportion Overwide (%)																									
⁷ Entrenchment Class (ER Range)																									
⁸ Incision Class (BHR Range)																									
BEHI VL% / L% / M% / H% / VH% / E%																									
Channel Stability or Habitat Metric																									
Biological or Other																									

Table IX-b Baseline Stream Data Summary
Holly Grove Restoration Site - West Branch (391 ft)

Parameter	Gauge	Regional Curve			Pre-Existing Condition						Reference Reach(es) Data						Design			As-Built / Baseline						
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																										
Bankfull Width (ft)							6.3						20.1					9		9		10.5	12			
Floodprone Width (ft)							7.5						63					12	19.5	27						
Bankfull Mean Depth (ft)							0.9						1.73					0.7								
¹ Bankfull Max Depth (ft)							1.2						2					0.95								
Bankfull Cross-Sectional Area (ft ²)							5.5						34.8					6.3								
Width/Depth Ratio							7						12					13								
Entrenchment Ratio							1.2				2.7		2.9	3.1			1.4	1.7	3							
¹ Bank Height Ratio							1.7						1.2					1								
d50 (mm)							28						28													
Profile																										
Riffle Length (ft)																	13	16	19							
Riffle Slope (ft/ft)							0.02						0.013					0.013								
Pool Length (ft)																	7	14	20							
Pool Max Depth (ft)							1.4						2.6					1.4								
Pool Spacing (ft)						30		65	100				33		36.5	40		36	45	54	40		46	52		
² Pool Volume (ft ³)																										
Pattern																										
Channel Beltwidth (ft)					40		50	60				33		36.5	40		13	20	27				80			
Radius of Curvature (ft)					45		97.5	150				47		182.5	318		18	22.5	27	23			41.5	60		
Radius of Curvature Ratio (ft/ft)					7		15	23			2.3		9.15	16		2	2.5	3	2.3				4.2	6		
Meander Wavelength (ft)					55		77.5	100			37		104.5	172		18	49.5	81					89			
Meander Width Ratio (ft/ft)					6		8	10			1.6		1.8	2		1.5	2.25	3								
Substrate, bed and transport parameters																										
⁴ Ri% / Ru% / P% / G% / S%																										
⁴ SC% / Sa% / G% / C% / B% / Be%																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																										
Reach Shear Stress (competency) lb/ft ²																		0.53								
Max part size (mm) mobilized at bankfull																		96								
Stream Power (transport capacity) W/m ²																										
Additional Reach Parameters																										
Drainage Area (sq mi)							0.2						2.2													
Impervious cover estimate (%)																										
Rosgen Classification							G4						B4c					B4c				B4c				
Bankfull Velocity (fps)							3.9											4.5								
Bankfull discharge (cfs)							28																			
Valley length (ft)																										
Channel Thalweg length (ft)							400											386				391				
Sinuosity (ft)							1.06						1.05					1.2				1.17				
Water Surface Slope (channel) (ft/ft)							0.014						0.0079					0.013								
BF slope (ft/ft)							0.015						-					0.015								
⁵ Bankfull Floodplain Area (acres)																										
⁶ Proportion Overwide (%)																										
⁷ Entrenchment Class (ER Range)																										
⁸ Incision Class (BHR Range)																										
BEHI VL% / L% / M% / H% / VH% / E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

Table IX-a Baseline Stream Data Summary																										
Holly Grove Restoration Site - Buckhorn Creek (8848 ft)																										
Parameter	Gauge	Regional Curve			Pre-Existing Condition							Reference Reach(es) Data						Design			As-Built / Baseline					
		LL	UL	Eq.	Min	Mean	Med	Max	SD	n	Min	Mean	Med	Max	SD	n	Min	Med	Max	Min	Mean	Med	Max	SD	n	
Dimension and Substrate - Riffle																										
Bankfull Width (ft)					24			26					20.1				22	23	25	23.4						
Floodprone Width (ft)					32			32					63				30	52.5	75	50		50				
Bankfull Mean Depth (ft)					1.6			2.3					1.73				1.69	1.78	1.91	1.3		1.5				
¹ Bankfull Max Depth (ft)					2.3			3					2				2.3	2.4	2.6	1.9		2.1				
Bankfull Cross-Sectional Area (ft ²)					42			55					34.8				37	40.9	48	30.3		34.3				
Width/Depth Ratio					10			16					12					13		13.4		16				
Entrenchment Ratio					1.2			1.3			2.7		2.9	3.1			1.4	2.28	3			2.5				
¹ Bank Height Ratio					2			2.3					1.2					1								
d50 (mm)					14			14					28													
Profile																										
Riffle Length (ft)																	23	40	64	38		58		74		
Riffle Slope (ft/ft)					0.006			0.007	0.008				0.013				0.004	0.005	0.006	0.0026		0.0069		0.017		
Pool Length (ft)																	21	25	54	55		67		87		
Pool Max Depth (ft)					2.8			3.35	3.9				2.6				3.4	3.6	3.8	1.08		2.89		3.51		
Pool Spacing (ft)					60			110	160				71				88	119	150	56		119		136		
² Pool Volume (ft ³)																										
Pattern																										
Channel Beltwidth (ft)					40			80	120				33			36.5	40				33	54	75	183		
Radius of Curvature (ft)					50			145	240				47			182.5	318				44	59.5	75	41		
Radius of Curvature Ratio (ft/ft)					1.9			5.95	10				2.3			9.15	16				2	2.5	3	1.7		
Meander Wavelength (ft)					110			225	340				37			104.5	172				44	134.5	225	140		
Meander Width Ratio (ft/ft)					1.7			3.15	4.6				1.6			1.8	2				1.5	2.25	3	7.82		
Substrate, bed and transport parameters																										
⁴ Ri% / Ru% / P% / G% / S%																					35	18	29	17		
⁴ SC% / Sa% / G% / C% / B% / Be%																										
⁴ d16 / d35 / d50 / d84 / d95 / dip / disp (mm)																										
Reach Shear Stress (competency) lb/ft ²																		0.66								
Max part size (mm) mobilized at bankfull																		144								
Stream Power (transport capacity) W/m ²																										
Additional Reach Parameters																										
Drainage Area (sq mi)								3.76					2.2													
Impervious cover estimate (%)																										
Rosgen Classification								F4 & G4					B4c				B4c					B4c				
Bankfull Velocity (fps)								3.3									4.5									
Bankfull discharge (cfs)								186																		
Valley length (ft)																										
Channel Thalweg length (ft)								8756									8777					8848				
Sinuosity (ft)								1.17					1.05				1.2					1.17				
Water Surface Slope (channel) (ft/ft)								0.0054					0.0079				0.005			0.0042			0.0051			
BF slope (ft/ft)								0.005					0.006				0.006					0.0047				
⁵ Bankfull Floodplain Area (acres)																										
⁶ Proportion Overwide (%)																										
⁷ Entrenchment Class (ER Range)																										
⁸ Incision Class (BHR Range)																										
BEHI VL% / L% / M% / H% / VH% / E%																										
Channel Stability or Habitat Metric																										
Biological or Other																										

**Table X-a Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 1: Buckhorn Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20	23.7	23.7				22	23.4	23.5									
Floodprone Width (ft)	70	82	82				-	-	-									
Bkf Cross Sectional Area (ft ²)	35.4	35.3	31.3				48	46.8	48.4									
Bkf Mean Depth (ft)	1.5	1.5	1.3				2.2	2	2.1									
Bkf Max Depth (ft)	2.1	2.6	2.3				3.9	4.2	4.3									
Width/Depth Ratio	15.3	15.9	18				-	-	-									
Entrenchment Ratio	>3	>3	>3				-	-	-									
Bank Height Ratio	1	1	1				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	26.5	4.7	36.6															
D ₈₄ (mm)	64	55	77															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	40	115	65	40	115	65	40	115	65									
Radius of Curvature (ft)	29	371	105	29	371	105	29	371	105									
Meander Wavelength (ft)	125	320	180	125	320	180	125	320	180									
Meander Width Ratio	2	5.75	3.25	2	5.75	3.25	2	5.75	3.25									
Profile																		
Riffle Length (ft)	28	81	47	20.5	80.2	37.5	23	51	38									
Riffle Slope (ft/ft)	0.0024	0.0126	0.0094	0	0.0212	0.0071	0.0004	0.0138	0.0042									
Pool length (ft)	24.4	38	29.5	-	-	-	-	-	-									
Pool Spacing (ft)	37	130	82	59.5	164	93	20	123.8	85.8									
Additional Reach Parameters																		
Valley Length (ft)	-	-	967	-	-	967	-	-	967									
Channel Length (ft)	-	-	1085	-	-	1085	-	-	1085									
Sinuosity	-	-	1.1	-	-	1.1	-	-	1.1									
Water Surface Slope (ft/ft)	0.0024	0.0126	0.0094	0.0039	0.0081	-	0.0036	0.0042	-									
Bkf Slope (ft/ft)	-	-	0.006	-	-	0.0056	-	-	0.0047									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-b Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 2: Buckhorn Creek**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	20.4	20.2	19.7				22.2	22	22.8									
Floodprone Width (ft)	34	34	34				-	-	-									
Bkf Cross Sectional Area (ft ²)	25.4	27.6	21.1				45.1	49.1	47.6									
Bkf Mean Depth (ft)	1.2	1.4	1.1				2	2.2	2.1									
Bkf Max Depth (ft)	1.7	1.9	1.6				3	3.1	2.9									
Width/Depth Ratio	16.4	14.8	18.4				-	-	-									
Entrenchment Ratio	1.6	1.6	1.7				-	-	-									
Bank Height Ratio	1.7	1.7	1.7				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	67.2	32	22															
D ₈₄ (mm)	184	116	140															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	55	162	60	55	162	60	55	162	60									
Radius of Curvature (ft)	61	245	130	61	245	130	61	245	130									
Meander Wavelength (ft)	182	225	195	182	225	195	182	225	195									
Meander Width Ratio	2.5	7.5	2.8	2.5	7.5	2.8	2.5	7.5	2.8									
Profile																		
Riffle Length (ft)	25	87	34	39	90	50.3	28	90	50.3									
Riffle Slope (ft)	0.0012	0.0228	0.0099	0.0023	0.0172	0.0083	0.0023	0.0172	0.0083									
Pool length (ft)	16.2	36.8	31.8	-	-	-	-	-	-									
Pool Spacing (ft)	26	151	56	39	159	68	39	159	68									
Additional Reach Parameters																		
Valley Length (ft)	-	-	882	-	-	882	-	-	882									
Channel Length (ft)	-	-	968	-	-	968	-	-	968									
Sinuosity	-	-	1.18	-	-	1.18	-	-	1.18									
Water Surface Slope (ft/ft)	0.0012	0.0228	0.0099	0.0015	0.0046	0.0069	0.0046	0.0069	-									
Bkf Slope (ft/ft)	-	-	0.0057	-	-	0.0055	-	-	0.0062									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-c Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 3: Buckhorn Creek**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	25.5	27.5	26.8				22.5	22.8	22.9									
Floodprone Width (ft)	65	65	65				-	-	-									
Bkf Cross Sectional Area (ft ²)	48	47.7	45.2				62.8	66.2	66.2									
Bkf Mean Depth (ft)	1.9	1.7	1.7				2.8	2.9	2.9									
Bkf Max Depth (ft)	2.6	2.8	2.7				4.7	4.9	4.8									
Width/Depth Ratio	13.5	15.9	15.9				-	-	-									
Entrenchment Ratio	2.5	2.5	2.4				-	-	-									
Bank Height Ratio	1	1	1				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	60.6	15.4	17.3															
D ₈₄ (mm)	118	109	127															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	45	87	50	45	87	50	45	87	50									
Radius of Curvature (ft)	177	284	222	177	284	222	177	284	222									
Meander Wavelength (ft)	243	288	274	243	288	274	243	288	274									
Meander Width Ratio	1.8	3.4	2	1.8	3.4	2	1.8	3.4	2									
Profile																		
Riffle Length (ft)	17	103	49	18	85	51.6	4	72	35									
Riffle Slope (ft)	0.0032	0.014	0.007	0.0029	0.0217	0.0076	0.0025	0.0148	0.0082									
Pool length (ft)	19.9	49.6	24.7	-	-	-	-	-	-									
Pool Spacing (ft)	31	167	75	19.5	164	78	31	112	64.9									
Additional Reach Parameters																		
Valley Length (ft)	-	-	1009	-	-	1009	-	-	1009									
Channel Length (ft)	-	-	1040	-	-	1040	-	-	1040									
Sinuosity	-	-	1.03	-	-	1.03	-	-	1.03									
Water Surface Slope (ft/ft)	0.0032	0.014	0.0066	-	-	0.0044	0.0045	0.0045	0.0045									
Bkf Slope (ft/ft)	-	-	0.0047	-	-	0.0051	-	-	0.0047									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-d Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 4: Middle Branch**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	6.4	6.9	6				10.5	10.7	10									
Floodprone Width (ft)	40	40	40				-	-	-									
Bkf Cross Sectional Area (ft ²)	3.5	3.8	3.7				9.4	11.1	10.4									
Bkf Mean Depth (ft)	0.6	0.5	0.6				0.9	1	1									
Bkf Max Depth (ft)	1	1	1.1				2.4	2	2.3									
Width/Depth Ratio	11.8	12.6	9.9				-	-	-									
Entrenchment Ratio	>3	>3	>3				-	-	-									
Bank Height Ratio	1.45	1.45	1.45				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	20.6	2.2	0.1															
D ₈₄ (mm)	58	53	95															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	14	21	18	14	21	18	14	21	18									
Radius of Curvature (ft)	25	59	40	25	59	40	25	59	40									
Meander Wavelength (ft)	66	100	88	66	100	88	66	100	88									
Meander Width Ratio	2.8	4.2	3.6	2.8	4.2	3.6	2.8	4.2	3.6									
Profile																		
Riffle Length (ft)	9	23	15.8	8.3	18.1	14.5	4	16	11.5									
Riffle Slope (ft/ft)	0.0155	0.0409	0.0271	0	0.0348	0.0348	0.0100	0.0481	0.0131									
Pool length (ft)	5	11.9	8.7	-	-	-	-	-	-									
Pool Spacing (ft)	20	41	23	12	52	35	10	41.9	21.5									
Additional Reach Parameters																		
Valley Length (ft)	-	-	220	-	-	220	-	-	220									
Channel Length (ft)	-	-	236	-	-	236	-	-	236									
Sinuosity	-	-	1.1	-	-	1.07	-	-	1.07									
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-									
Bkf Slope (ft/ft)	-	-	0.0205	-	-	0.0197	-	-	0.0209									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-e Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 5: Middle Branch**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	8.2	7.9	7.2				8.6	8.4	8.5									
Floodprone Width (ft)	40	40	40				-	-	-									
Bkf Cross Sectional Area (ft ²)	5.9	5.6	4.9				9.7	10.1	8.5									
Bkf Mean Depth (ft)	0.7	0.7	0.7				1.1	1.2	1.2									
Bkf Max Depth (ft)	1.2	1.2	1.1				2	1.9	1.8									
Width/Depth Ratio	11.5	11.1	10.5				-	-	-									
Entrenchment Ratio	>3	>3	>3				-	-	-									
Bank Height Ratio	1.3	1.3	1.3				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	15.3	10.8	4.5															
D ₈₄ (mm)	44	49	46															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	22	24	23	22	24	23	22	24	23									
Radius of Curvature (ft)	52	71	62	52	71	62	52	71	62									
Meander Wavelength (ft)	91	133	108	91	133	108	91	133	108									
Meander Width Ratio	237	2.9	2.8	237	2.9	2.8	237	2.9	2.8									
Profile																		
Riffle Length (ft)	16	43	18	13.5	41.5	22	13	46	19.3									
Riffle Slope (ft)	0.009	0.0093	0.0092	0.0044	0.0123	0.0064	0.0096	0.0277	0.0104									
Pool length (ft)	11.7	16.2	16.2	-	-	-	-	-	-									
Pool Spacing (ft)	44	74.6	48.5	13.5	61	43	49.5	64.5	54									
Additional Reach Parameters																		
Valley Length (ft)	-	-	197	-	-	197	-	-	197									
Channel Length (ft)	-	-	211	-	-	211	-	-	211									
Sinuosity	-	-	1.1	-	-	1.07	-	-	1.07									
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-									
Bkf Slope (ft/ft)	-	-	0.0117	-	-	0.0166	-	-	0.0177									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-f Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 6: Lower East Branch**

Parameter	Cross Section 5 Riffle						Cross Section 6 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	7.1	8	7.7				12.1	9.2	10									
Floodprone Width (ft)	30	30	30				-	-	-									
Bkf Cross Sectional Area (ft ²)	2.7	3	2.9				11.5	10.2	10.3									
Bkf Mean Depth (ft)	0.4	0.4	0.4				1	1.1	1									
Bkf Max Depth (ft)	0.6	0.7	0.7				2.5	2	2.1									
Width/Depth Ratio	18.6	21.6	20.3				-	-	-									
Entrenchment Ratio	>3	>3	>3				-	-	-									
Bank Height Ratio	1.6	1.6	1.6				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	9.8	0.1	0.1															
D ₈₄ (mm)	29	23	19															

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
Pattern	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Beltwidth (ft)	16	17	16	16	17	16	16	17	16									
Radius of Curvature (ft)	-	-	193	-	-	193	-	-	193									
Meander Wavelength (ft)	-	-	87	-	-	87	-	-	87									
Meander Width Ratio	2.3	2.4	2.3	2.3	2.4	2.3	2.3	2.4	2.3									
Profile																		
Riffle Length (ft)	17.5	27	18.8	11.7	22.5	16.9	4	24	12									
Riffle Slope (ft)	0.0037	0.0176	0.012	0.0107	0.0222	0.0107	0.0125	0.0825	0.0149									
Pool length (ft)	6.5	12.5	9.5	-	-	-	-	-	-									
Pool Spacing (ft)	30	44	38.4	28.6	39.5	33.6	25	39	31.3									
Additional Reach Parameters																		
Valley Length (ft)	-	-	207.4	-	-	207.4	-	-	207.4									
Channel Length (ft)	-	-	209.7	-	-	209.7	-	-	209.7									
Sinuosity	-	-	1.0	-	-	1.01	-	-	1.01									
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-									
Bkf Slope (ft/ft)	-	-	0.0104	-	-	0.0141	-	-	0.0134									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-g Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 7: Southeast Creek**

Parameter	Cross Section 1 Riffle						Cross Section 2 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	15	14.5	13.3				10.5	9.8	9.3									
Floodprone Width (ft)	35	35	35				-	-	-									
Bkf Cross Sectional Area (ft ²)	9.5	7.6	8.8				9.7	9.6	9.9									
Bkf Mean Depth (ft)	0.6	0.05	0.7				0.9	1	1.1									
Bkf Max Depth (ft)	1.2	1.2	1.1				1.8	1.9	1.9									
Width/Depth Ratio	23.8	27.7	20.2				-	-	-									
Entrenchment Ratio	2.3	2.3	2.41				-	-	-									
Bank Height Ratio	2.1	2.1	2.1				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	0.1	2.4																
D ₈₄ (mm)	43	21																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	21	26	23	21	26	23	21	26	23									
Radius of Curvature (ft)	37	48	44	37	48	44	37	48	44									
Meander Wavelength (ft)	70	80	77	70	80	77	70	80	77									
Meander Width Ratio	1.4	1.7	1.5	1.4	1.7	1.5	1.4	1.7	1.5									
Profile																		
Riffle Length (ft)	12	20.5	19	12.6	24.9	18.8	7.8	29.5	18.8									
Riffle Slope (ft/ft)	0.0017	0.0052	0.0029	0.0024	0.004	0.0032	0.0044	0.0167	0.016									
Pool length (ft)	5	8.1	6	-	-	-	-	-	-									
Pool Spacing (ft)	29.6	43.5	40.5	29.3	44.2	36.8	7	45	21.3									
Additional Reach Parameters																		
Valley Length (ft)	-	-	157.6	-	-	157.6	-	-	157.6									
Channel Length (ft)	-	-	167	-	-	167	-	-	167									
Sinuosity	-	-	1.1	-	-	1.06	-	-	1.06									
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-									
Bkf Slope (ft/ft)	-	-	0.0106	-	-	0.0096	-	-	0.0134									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

**Table X-h Morphology and Hydraulic Monitoring Summary
Holly Grove Stream Restoration Site (D06028-B)
Reach 8: Southwest Creek**

Parameter	Cross Section 3 Riffle						Cross Section 4 Pool						Cross Section					
	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+	MY1	MY2	MY3	MY4	MY5	MY+
Dimension																		
Bkf Width (ft)	8.2	8.4	9				6.6	7.2	7.5									
Floodprone Width (ft)	15	15	15				-	-	-									
Bkf Cross Sectional Area (ft ²)	4.4	4.9	5.3				7.4	9.1	8.6									
Bkf Mean Depth (ft)	0.5	0.6	0.6				1.1	1.3	1.1									
Bkf Max Depth (ft)	0.7	0.8	0.9				1.7	1.8	1.8									
Width/Depth Ratio	15.2	14.5	15.2				-	-	-									
Entrenchment Ratio	1.83	1.83	1.67				-	-	-									
Bank Height Ratio	2.3	2.3	2.3				-	-	-									
Wetted Perimeter (ft)																		
Hydraulic Radius (ft)																		
Substrate																		
D ₅₀ (mm)	7.3	13.3																
D ₈₄ (mm)	56	42																

Parameter	MY-1 (2006)			MY-2 (2007)			MY-3 (2008)			MY-4 (2009)			MY-5 (2010)			MY+ (2011)		
	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med	Min	Max	Med
Pattern																		
Beltwidth (ft)	19	42	25	19	42	25	19	42	25									
Radius of Curvature (ft)	19	26	25	19	26	25	19	26	25									
Meander Wavelength (ft)	59	99	66	59	99	66	59	99	66									
Meander Width Ratio	2.3	5.1	3	2.3	5.1	3	2.3	5.1	3									
Profile																		
Riffle Length (ft)	4	15	9	5.1	14.3	8.5	6.6	16.3	12									
Riffle Slope (ft)	0.002	0.0092	0.0056	0	0.0373	0.0056	0	0.0055	0.005									
Pool length (ft)	7	19.5	11.4	-	-	-	-	-	-									
Pool Spacing (ft)	21	38.5	27.5	9.9	32.6	23.9	19.5	33	26.7									
Additional Reach Parameters																		
Valley Length (ft)	-	-	174.4	-	-	174.4	-	-	174.4									
Channel Length (ft)	-	-	198.2	-	-	198.2	-	-	198.2									
Sinuosity	-	-	1.1	-	-	1.14	-	-	1.14									
Water Surface Slope (ft/ft)	-	-	-	-	-	-	-	-	-									
Bkf Slope (ft/ft)	-	-	0.0123	-	-	0.0128	-	-	0.0107									
Rosgen Classification	-	-	B4c	-	-	B4c	-	-	B4c									
Habitat Index																		
Macrobenthos																		

APPENDIX A
VEGETATION RAW DATA



Vegetation Plot 1 – Year 3



Vegetation Plot 2– Year 3



Vegetation Plot 3– Year 3



Vegetation Plot 4– Year 3



Vegetation Plot 5– Year 3



Vegetation Plot 6– Year 3



Vegetation Plot 7– Year 3



Vegetation Plot 8– Year 3



Vegetation Plot A– Year 3



Vegetation Plot B– Year 3



Vegetation Plot C– Year 3

Plot (continued): **E92523-01-VP1**

Sep 2010 Data

THIS YEAR'S DATA

ID	Species	map char	source	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage*	Notes
----	---------	----------	--------	-------	-------	----------	-------------	----------	----------	-------------	----------	-----------	--------	---------	-------

Plot **E92523-01-VP1**

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): Date: - Party: Role: Notes on plot:

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum: (dec.deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Plot Dimensions: X: Y: Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA						
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes
720	Quercus sp.	(n)	R	5.5	0.1		Missing							M	
721	Unknown sp.	(d)	R	1.7	2.9		Missing							M	
722	Salix nigra	(v)	R	2.8	5.4	7	116.0	DBH?	12	164	0.3		3	INS	
723	Quercus michauxii	(w)	R	2.3	7.8	10	54.0		10	65			3	INS	
724	Carya cordiformis	(t)	R	8.0	0.7		Missing							M	
725	Cercis canadensis var. canadensis	(m)	R	5.2	7.8		Missing							M	
726	Juglans nigra	(s)	R	7.9	8.2		Missing							M	
727	Celtis laevigata	(l)	R	3.2	4.7		Missing							M	
728	Quercus sp.	(h)	R	2.8	3.5	4	42.0		6	54			3	INS	
729	Unknown sp.	(p)	R	7.1	3.3		Missing							M	
730	Unknown sp.	(k)	R	3.1	8.8		Missing							M	
731	Cercis canadensis var. canadensis	(j)	R	2.9	9.5		Missing							M	
732	Quercus sp.	(c)	R	1.3	9.8		Missing							M	
733	Ulmus sp.	(q)	R	7.2	0.1		Missing							M	
734	Corylus americana	(r)	R	7.5	0.0	7	116.0	DBH?		150	0.2		3	INS	
735	Ulmus alata	(u)	R	8.2	4.9	7	106.0	DBH?	12	108			3	INS	
736	Cercis canadensis var. canadensis	(f)	R	10.0	7.9		Missing							M	
737	Unknown sp.	(b)	R	0.2	5.5		Missing							M	
738	Diospyros virginiana	(e)	R	1.9	5.2	4	54.0		6	85			3	0/S	
740	Platanus occidentalis var. occidentalis	(a)	R	0.0	2.7		163.0	2.4		282	1.4		3	INS	
741	Corylus americana	(g)	R	6.0	1.5	5	18.0		5	77			2	DEER	

stems: 21 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes
<i>Q. pagoda</i>		0.0	8.6	3	52	3	3	INS	

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown
 *VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing
 *DAMAGE: Removal, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE STRANGULATION, UNKNOW, specify other.
 *HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.
 Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot (continued): **E92523-01-VP1**

Sep 2010 Data

THIS YEAR'S DATA

ID	Species	map char	source	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage*	Notes
----	---------	----------	--------	-------	-------	----------	-------------	----------	----------	-------------	----------	-----------	--------	---------	-------

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	c	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH							
		Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)				
<i>L. styraciflua</i>			1	1											
<i>L. tulipifera</i>			2												
<i>S. nigra</i>															
<i>A. rubrum</i>			1												
<i>Diospyros virginiana</i>															
<i>P. occidentalis</i>															
<i>Rosa multiflora</i>															

**Required if cut-off >10cm or subsample ? 100%

●1 ●2 ●3 ●4 ●5 ●6 ●7 ●8 ●9 ●10

Form WS2, ver 9.1

Juncus

Ulmus rubra

Rubus

Corylus canadensis

L. capensis

Saludago

Rosa multi.

Lonicera gari

Horse nettle

Dog fennel

B. cylindrica

Carex

Winged stem

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown


*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.


*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Map of stems on plot E92523-01-VP1

X-axis: -116°
 25°



stems: 21
 map size:
 LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
 1=unlikely to survive year, 0=dead,
 M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
 ANIMAL, Human TRAMPled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRicanE, DISeased, VINE
 Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP2

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11**

Taxonomic Standard: **Weakley**

Taxonomic Standard DATE: **2011 May**

Latitude or UTM-N: **36.19803**

Datum: **NAD83/W**

Longitude or UTM-E: **-79.57738**

UTM Zone: **17**

Coordinate Accuracy (m): **1**

X-Axis bearing (deg): **147**

Plot Dimensions: X: **10** Y: **10**

Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

Party: **C. Shrest**

Role: **J Roberts**

Notes on plot:

Pic 5934
Plants flagged pink

ID	Species Name	Map char	Source*	Sep 2010 Data				THIS YEAR'S DATA						
				X 0.1m	Y 0.1m	ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*
600	Cornus amomum	a	R	2.2	3.4	5	86.0	9	131			3	INS	
601	Salix sericea	b	U	3.9	9.0	Missing						M		
602	Fraxinus pennsylvanica	d	R	7.5	3.6	6	77.0	5	80			3	INS	
603	Diospyros virginiana	f	R	9.4	0.6	2	37.0	2	29			2	J.W.B. 10/5	
604	Cornus amomum	e	R	9.1	6.4	Missing						M		
605	Fraxinus pennsylvanica	c	R	7.2	9.0	5	57.0	5	62			3	INS	

stems: 6 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
<i>C. styriaca</i>										
<i>R. occidentalis</i>										
<i>F. penn</i>										
<i>C. caroliniana</i>										
<i>L. tulipifera</i>										
<i>R. multiflora</i>										
<i>A. rubrum</i>										

**Required if cut-off >10cm or subsample ? 100%.

●1 ●2 ●3 ●4 ●5 ●6 ●7 ●8 ●9 ●10

Form WS2, ver 9.1

- Winged stem
- Rubus
- Saludago
- Vitis rotundifolia
- Carex sp.
- R. multiflora
- Lonicera japonica
- Aster
- Pokeberry
- Microstegium
- Boehavia cylindrica
- Ricanthillium
- Polygonum
- Day fern
- Toxicodendron rad.
- R. multiflora
- Juncus
- Horsenettle

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EPP Entry Tool ver. 2.2.7


Accer negundo

Map of stems on plot E92523-01-VP2

X-axis: 147°



stems: 6
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP3

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11**

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: **36.19547** Datum: **NAD83/W**

Longitude or UTM-E: **-79.57227** UTM Zone: **17**

Coordinate Accuracy (m): **1**

Plot Dimensions: X: **10** Y: **10**

Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

Party:

Role:

Notes on plot:

Weakley
2011
Datum: **NAD83/W**
UTM Zone: **17**
X-Axis bearing (deg): **236**

C Shurt
J Roberts

Pic 3941
Plants flagged pink

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA							
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes	
611	Quercus sp.	(a)	R	1.5	0.7			Missing								
612	Fraxinus pennsylvanica	(b)	R	1.7	3.0	8	86.0		13	123			3		VINE DIS	
613	Cornus amomum	(c)	R	1.8	5.3	3	88.0			161	0.4		3		DIS	
614	Quercus michauxii	(d)	R	2.2	9.8	6	63.0		12	80			3		INS	
615	Cornus amomum	(e)	R	4.5	8.0	3	54.0						0			
616	Corylus americana	(f)	R	6.5	4.3	3	42.0		3	51			3		INS	
617	Viburnum dentatum var. dentatum	(g)	R	6.3	0.1	4	68.0		3	104			3		INS	
618	Cornus amomum	(h)	R	8.8	1.9		Missing									
619	Quercus michauxii	(i)	R	9.3	7.0	3	41.0		8	70			3		INS	
620	Cercis canadensis var. canadensis	(j)	R	4.5	6.0	8	76.0		10	107			3		INS	

stems: 10 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-5-	5-10 (write DBH)	
<i>A. rugosum</i> <small>Sub 5m Sub sample</small>										
<i>F. penn</i>										
<i>D. virginiana</i>										
<i>Cercis can</i>										
<i>L. styraciflua</i>										
<i>Corylus americana</i>										

**Required if cut-off >10cm or subsample >100%.



Form WS2, ver 9.1

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.


Printed in the CVS-EEP Entry Tool ver. 2.2.7

Herbs
Rubus
Sedago*
*Lonicera
Wisteria
Winged stem
Aster
Juncus
Dicranthium
Carex sp.
Horse nettle
Indian grass
Johnson grass
Vitis rotundifolia

Map of stems on plot E92523-01-VP3

X-axis: 236°

stems: 10
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP4

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11** Party: **C. Robert** Role: **J. Robert** Notes on plot: **Pic 5936 Plants flagged pink**

Taxonomic Standard: **Wetley**

Taxonomic Standard DATE: **2011**

Latitude or UTM-N: **36.20236** Datum: **NAD83/W**

Longitude or UTM-E: **-79.57381** UTM Zone: **17**

Coordinate Accuracy (m): **1** X-Axis bearing (deg): **252**

Plot Dimensions: X: **10** Y: **10** Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA						
						ddh 1 mm	Height 1 cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes
625	Diospyros virginiana	g	R	1.5	0.1			Missing	6	57			2	0.5	
626	Quercus phellos	g	R	2.3	2.9	5	48.0		6	50			3	0.5	
627	Diospyros virginiana	g	R	5.5	7.6	6	35.0		3	37			2	0.5	
628	Quercus sp.	g	R	5.4	5.4	2	35.0						0		
629	Unknown sp.	g	R	6.2	4.4	3	17.0						M		
630	Betula nigra	g	R	5.3	1.7	8	91.0		12	129			3	INS	
631	Ilex decidua	g	R	7.0	1.4	5	47.0		4	49			2	0.5	
632	Hamamelis virginiana var. virginiana	i	R	7.2	3.9		Missing						M		
633	Fraxinus pennsylvanica	ll	R	9.7	8.2	15	64.0		10	55			2	UNK	Resprout not measured
634	Diospyros virginiana	g	R	8.3	8.4	2	16.0		2	28			1	0.5	
635	Corylus americana	g	R	1.9	4.4	3	46.0		4	40			3	0.5	
636	Cercis canadensis var. canadensis	h	R	6.5	2.1	2	38.0						M		

stems: 12 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes
Cercis canadensis			7.5	3	35		3	0.5	Resprout

- Indian grass
- Saladino
- Dog kennel
- Rubus
- Lonicera japonica
- Vitis rot.
- Broom sedge
- Horse nettle
- Oenanthium

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

p. 8

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot (continued): **E92523-01-VP4**

Sep 2010 Data

THIS YEAR'S DATA

ID	Species	map char	source	X (m)	Y (m)	Sep 2010 Data			THIS YEAR'S DATA			
						ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	<input checked="" type="checkbox"/> Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH					
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)			
<i>F. penn.</i>		☒ ☒ ☒ ☒	☒										
<i>J. virginiana</i>													
<i>L. styraciflua</i>		☒	☒	☒		☒							
<i>P. taeda</i>		☒											
<i>A. phellos</i>													
<i>Q. sp.</i>													
<i>C. amomum</i>													
**Required if cut-off >10cm or subsample ? 100%			●1	●2	●3	●●4	●●●5	●●●●6	●●●●7	●●●●8	●●●●9	●●●●10	Form WS2, ver 9.1

Cereus canadensis
V. dentata

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.


*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROught, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Map of stems on plot **E92523-01-VP4**

X-axis: 252°

stems: 12
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,

1=unlikely to survive year, 0=dead,

M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown

ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRricane, DISeased, VINE

Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP5

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): Date: -

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: Datum:

(dec.deg. or m)

Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Plot Dimensions: X: Y: Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

Party:

Role:

Notes on plot:

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA						
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes
646	Diospyros virginiana	(d)	R	4.4	2.5	4	57.0						0		
647	Celtis laevigata	(f)	R	7.5	0.2	7	87.0	8	123				3	VINE	INS
648	Cercis canadensis var. canadensis	(a)	R	8.0	0.9	5	80.0	6	107				3	VINE	INS
insects															
649	Cercis canadensis var. canadensis	(h)	R	8.4	3.5	8	149.0		162	0.3			3	VINE	
652	Quercus sp.	(a)	R	5.3	9.2	6	50.0	5	60				3	VINE	INS
653	Fagus grandifolia var. grandifolia	(b)	R	3.4	7.5	4	56.0						0		
654	Unknown sp.	(b)	R	0.9	8.1		Missing						M		
655	Cornus amomum	(a)	R	0.6	9.7	8	107.0		165	0.5			3	VINE	INS

stems: 8 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species										
Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): <input type="checkbox"/> 10cm <input type="checkbox"/> 50cm <input type="checkbox"/> 100cm <input type="checkbox"/> 137cm										
Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
Rosa multiflora										
J. nigra										
P. occidentalis										
F. pennsylvanica										
C. canadensis										
A. rubrum										
Ligustrum sinense										

****Required if cut-off >10cm or subsample ? 100%.**

●1 ●2 ●3 ●4 ●5 ●6 ●7 ●8 ●9 ●10

Form WS2, ver 9.1

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown
 *VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.
 *DAMAGE: REMoval, CUT, MOWing, BEAVER, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
 ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROught, STORM, HURRricane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Hebe, Johnson grass, Saladoes, Rubus, Lonicera sp., Rosa multi., Dogfish, Aster, Toxicodendron rad., Winged stem, Horse nettle, Tail fescue, Milkweed, Mic rootgrass

Printed in the CVS-EEP Entry Tool ver. 2.2.7


Map of stems on plot E92523-01-VP5

→ X-axis: 286°

stems: 8

map size:

LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,

1=unlikely to survive year, 0=dead,

M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown

ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE

Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP6

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): Date: - Party: Role: Notes on plot:

Taxonomic Standard: Taxonomic Standard DATE:

Latitude or UTM-N: Datum: Longitude or UTM-E: UTM Zone:

Coordinate Accuracy (m): X-Axis bearing (deg):

Plot Dimensions: X: Y: Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA						
						ddh 1 mm	Height 1 cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes
660	Quercus lyrata	✓	R	1.7	1.6	4	49.0		6	92			3	INS	
661	Liriodendron tulipifera var. tulipifera	✓	R	4.1	1.2	3	21.0						0		
662	Quercus lyrata	✓	R	8.7	1.3	3	28.0		5	42			3	INS	
663	Fraxinus pennsylvanica	✓	R	7.7	4.3	6	52.0		8	52			3	INS	
664	Liriodendron tulipifera var. tulipifera	✓	R	5.2	4.3	5	58.0		10	64			3	INS	
665	Betula nigra	✓	R	2.8	4.3	3	63.0		6	64			3	INS	
666	Platanus occidentalis var. occidentalis	✓	R	0.7	4.4	2	26.0		5	41			3	INS	
667	Platanus occidentalis var. occidentalis	✓	R	1.3	7.1	6	51.0		8	95			3	INS	
668	Quercus lyrata	✓	R	3.6	7.2	4	43.0		5	48			3	INS	
669	Fraxinus pennsylvanica	✓	R	7.5	9.9	4	50.0		5	62			3	INS	
670	Unknown sp.	h	R	4.9	9.7		Missing								
671	Liriodendron tulipifera var. tulipifera	d	R	2.4	9.9		Missing						m		
672	Quercus lyrata	✓	R	8.6	8.0	4	62.0		6	80			3	INS	

stems: 13 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

- Indian grass
- Sale dago
- Aster
- Tall fescue
- Ragweed
- Horse nrtle
- Milkweed
- Lubus

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown
 *VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing
 *DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.
 *HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.
 Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot (continued): **E92523-01-VP6**

Sep 2010 Data

THIS YEAR'S DATA

ID Species map source X Y ddh Height DBH ddh Height DBH Re- Vigor* Damage* Notes
 char (m) (m) (mm) (cm) (cm) (mm) (cm) (cm) sprout

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
<i>Betula nigra</i>										
<i>P. occidentalis</i>										
<i>C. laevigata</i>										
<i>F. penn</i>										
<i>L. tulipifera</i>										
<i>S. nigra</i>										

**Required if cut-off >10cm or subsample ? 100%.



Form WS2, ver 9.1

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7


Map of stems on plot E92523-01-VP6

→ X-axis: 184°

stems: 13

map size:

LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,

1=unlikely to survive year, 0=dead,

M=missing.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

*DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown
ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE
Strangulation, UNKNOWN, specify other.

Plot E92523-01-VP7

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11**

Taxonomic Standard:

Taxonomic Standard DATE:

Latitude or UTM-N: **36.19223** Datum: **NAD83/W**

Longitude or UTM-E: **-79.56899** UTM Zone: **17**

Coordinate Accuracy (m): **1**

X-Axis bearing (deg): **250**

Plot Dimensions: X: **10** Y: **10**

Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

Party: **C. Sheat**
J. Robert

Role:

Notes on plot:

pic 5942
Plant flagged pink

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA						
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes
675	Platanus occidentalis var. occidentalis	(a)	R	10.0 0.1	0.1 10.0	20	200.0	2.0		330	2.9		3	INS	
676	Platanus occidentalis var. occidentalis	(c)	R	8.7	2.3	12	147.0	1.0		254	1.4		3	INS	
677	Nyssa sylvatica	(b)	R	7.7	6.0	4	72.0			6	82		3	INS	

stems: 3 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes
F. penn.	P	1	1.5	8	69		3	insect	

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)

**Required if cut-off >10cm or subsample ? 100%.



Form WS2, ver 9.1

Rubus
Saladsia *
Johnson grass *
Rubus
Carex
Horse nettle
Boehmeria cylindrica

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,

1=unlikely to survive year, 0=dead,

M=missing.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.


*DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE Strangulation, UNKNOWN, specify other.

Printed in the CVS-EPP Entry Tool ver. 2.2.7

Map of stems on plot E92523-01-VP7

→ X-axis: 250°

stems: 3
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VP8

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/19/11** - **9/19/11** Party: **K. Mantel** Role: **Skobers** Notes on plot: **Piz 1469**
Please flagged point

Taxonomic Standard: **Weekley 2011**

Taxonomic Standard DATE: **2011**

Latitude or UTM-N: **36.18998** Datum: **NAD83/W**

Longitude or UTM-E: **-79.57815** UTM Zone: **17**

Coordinate Accuracy (m): **1** X-Axis bearing (deg): **132**

Plot Dimensions: X: **10** Y: **10** Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA					
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*
679	Fraxinus pennsylvanica	(b)	R	2.3	1.5	7	99.0		201	0.8		3	INS	
680	Liriodendron tulipifera var. tulipifera	(f)	R	6.3	2.5	11	103.0	DBH?	177	0.8		3	INS	
681	Fraxinus pennsylvanica	(p)	R	9.0	3.7	11	151.0	1.0	241	1.0		3	INS	
682	Liriodendron tulipifera var. tulipifera	(e)	R	8.0	6.2	8	120.0	DBH?	191	1.0		3	INS	
683	Quercus lyrata	(b)	R	5.6	7.9	4	53.0		7	54		3	INS	
684	Liriodendron tulipifera var. tulipifera	(b)	R	4.2	10.0	8	98.0		138	0.3		3	INS	

stems: 6 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH		
		10 cm- 50 cm	50 cm- 100 cm	100 cm- 137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)
<i>L. tulipifera</i>										12;
<i>L. styraciflua</i>										12, 11, 14
Tree of Heaven										
<i>Hex americana</i>										
<i>F. pennsylvanica</i>										5.5;
<i>Carya sp.</i>										
<i>Q. sp.</i>										

**Required if cut-off >10cm or subsample ? 100%


Species Name	1	2	3	4	5	6	7	8	9	10
<i>Microstegium vimineum</i> *										
<i>Doc. demed</i>										
<i>Vitis</i>										
<i>Whorl glauc</i>										
<i>Proc. A. rubra</i>										
<i>Lonicera japonica</i>										
<i>Solidago</i>										
<i>Dicentra</i>										
<i>Ximes fern</i>										

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown
 *VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing
 *DAMAGE: REMOVAL, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
 ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

Map of stems on plot E92523-01-VP8

→ X-axis: 132° N

stems: 6
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Plot E92523-01-VPA

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11**

Party: **C. Sheets**

Role:

Notes on plot:

Taxonomic Standard: **Winkler**

Taxonomic Standard DATE: **2011**

Latitude or UTM-N: **36.19709**
(dec. deg. or m)

Datum: **NAD83/W**

Longitude or UTM-E: **-79.58234**

UTM Zone: **17**

Coordinate Accuracy (m): **1**

X-Axis bearing (deg): **152**

Plot Dimensions: X: **10** Y: **10**

Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

*Pic 5933
Plants flagged pink*

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA							
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re- sprout	Vigor*	Damage*	Notes	
577	Fagus grandifolia var. grandifolia	(h)	R	3.5	7.7			Missing						M		
578	Quercus sp.	(n)	R	8.7	8.0	4	38.0		5	56				3	INS	
579	Diospyros virginiana	(m)	R	8.4	9.1	5	58.0		6	60				3	INS	
580	Cercis canadensis var. canadensis	(v)	R	7.2	5.7	8	132.0	DBH?	8	116				3	VINE INS	
insects																
581	Viburnum dentatum var. dentatum	(v)	R	4.3	5.2	7	108.0	DBH?		177	0.4			3	VINE	
582	Fraxinus pennsylvanica	(e)	R	1.7	5.3	3	44.0		6	83				3	DIS	
583	Hamamelis virginiana var. virginiana	(g)	R	3.0	0.4			Missing						M		
584	Sambucus canadensis	(v)	L	3.1	0.1		163.0	0.3	n/a	187	0.6			3	INS	
585	Sambucus canadensis	(e)	L	2.1	0.1		191.0	0.7	n/a	137	0.5			3	DEER INS	
586	Sambucus canadensis	(b)	L	1.7	0.1		166.0	0.7	n/a	105				3	DEGR INS	Top dead
587	Diospyros virginiana	(d)	R	1.9	0.4			Missing						M		
588	Sambucus canadensis	(v)	R	0.5	0.3		156.0	0.7						0	DEER	
589	Fraxinus pennsylvanica	(v)	R	6.0	3.6	7	69.0		8	74				1	DIS	
590	Fraxinus pennsylvanica	(v)	R	8.1	3.5	6	59.0		6	67				2	VINE	
591	Viburnum dentatum var. dentatum	(v)	R	9.7	0.6	3	48.0		4	62				3	INS	

stems: 15 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Plot (continued): **E92523-01-VPA**

Sep 2010 Data

THIS YEAR'S DATA

ID Species map source X Y ddh Height DBH ddh Height DBH Re- Vigor* Damage* Notes
 char (m) (m) (mm) (cm) (cm) (mm) (cm) (cm) sprout

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	Sub-Seed	SEEDLINGS — HEIGHT CLASSES			SAPLINGS — DBH			TREES — DBH					
		10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)			
<i>D. virginiana</i>	—				—								
<i>A. phellos</i>	—				—								
<i>A. negundo</i>	—				—								
<i>Corylus americana</i>	—				—								
<i>L. styraciflua</i>	—				—								
<i>J. virginiana</i>	—				—								
<i>V. dentatum</i>	—				—								
**Required if cut-off >10cm or subsample ? 100%			●1	●2	●3	●4	●5	●6	●7	●8	●9	●10	Form WS2, ver 9.1

C. canadensis

S. canadensis

Sale dago * } P. occ.
 winged stem

Lonicera japonica *

Poke berry

Rubus

Indian grass

Juncus

Vitis

Virginia creeper

Toxicodendron radicans

Aster

hogweed

Dicentillium

Bermudagrass

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISSEASED, VINE Strangulation, UNKNOW, specify other.


*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Map of stems on plot E92523-01-VPA

X-axis: 152°



stems: 15
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

Vegetation Monitoring Data (VMD) Datasheet. This is the beginning of plot HGV-01-VPB

VMD Year (1-5): 3 Date: 9 / 19 / 11 - 9 / 19 / 11 Party: K. Mantieth PL J. Roberts PL Role: PL Notes on plot: Plants tagged pink pic 1468

Taxonomic Standard: Weakley
 Taxonomic Standard DATE: 2011
 Latitude or UTM-N: 36.19282 Datum: NAD83
 (dec. deg. or m)
 Longitude or UTM-E: -79.57080 UTM Zone: 17
 Coordinate Accuracy (m): 5 X-Axis bearing (deg): 266

Plot: HGV-01-VPB		Oct 2009 Data			THIS YEAR'S DATA									
ID	Species	map char	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage+	Notes
501	Fraxinus pennsylvanica	(a)	1.8	1.7	4	46.0		12	86		<input type="checkbox"/>	3	Diseased	
502	Fraxinus pennsylvanica	(b)	1.8	4.3	4	39.0		13	94		<input type="checkbox"/>	3	Insect	
503	Fraxinus pennsylvanica	(c)	1.9	6.7	7	57.0		-	140	0.7	<input type="checkbox"/>	3	Deer	
504	Unknown sp.	(h)	4.7	9.2		Missing					<input type="checkbox"/>	M		
505	Unknown sp.	(g)	4.4	7.1		Missing					<input type="checkbox"/>	M		
506	Unknown sp.	(f)	4.4	4.7		Missing					<input type="checkbox"/>	M		
507	Nyssa sylvatica	(e)	4.4	2.6	2	31.0		6	63		<input type="checkbox"/>	2	Smothered, top broken	
508	Nyssa sylvatica	(d)	4.4	0.3	3	36.0		9	82		<input type="checkbox"/>	3	Insect deer	
510	Fraxinus pennsylvanica	(i)	6.8	4.2	5	52.0			157	0.6	<input type="checkbox"/>	3	Diseased	
511	Nyssa sylvatica	(j)	6.8	6.7	2	45.0		13	98		<input type="checkbox"/>	3	deer disease	
513	Viburnum dentatum	(n)	9.0	9.9	3	46.0					<input type="checkbox"/>	M		
514	Fraxinus pennsylvanica	(m)	9.0	7.6	5	51.0		14	124		<input type="checkbox"/>	3	Diseased	
516	Corylus americana	(l)	9.0	3.1	4	48.0		8	93		<input type="checkbox"/>	3	deer diseased	
517	Corylus americana	(k)	9.0	0.9	2	27.0		6	65		<input type="checkbox"/>	3	deer diseased	

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive year, 0=dead, M=missing.

+DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRricane, DISeased, VINE Strangulation, UNKNown, specify other.

9/19/11

Plot (continued): E92523-01-VPB				Sep 2010 Data			THIS YEAR'S DATA						
ID	Species	map char	source X Y (m) (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage*	Notes

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	c	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH			TREES — DBH				
		Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)		
<i>P. occidentalis</i>		—				—							
<i>F. pennsylvanica</i>		—		••	••	—		••					
<i>C. caroliniana</i>		—		••		—							
<i>A. rugosa</i>		—	••	••		—							
<i>S. nigra</i>		—				—		••					
<i>C. americana</i>		—				—							
Smooth Sumac		—				—							

**Required if cut-off >10cm or subsample ? 100%





Form WS2, ver 9.1

D. Virginiana
Juncus sp.
Boehmeria cylindrica
Dog Fern
Rubus
Aster
Winged stem
Cockle burr
Ragweed
House nettle
Giant Ragweed
Morning glory
Solidago
Carex sp.
Virginia Creeper
Lonicera japonica
Clover
Bidens
Polysawn
Smilax l.
Impatiens cap.
Johnson grass
Juncus effesus

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown
 *VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing
 *DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, OTHER/UNKNOWN
 ANIMAL, HUMAN TRAMPLED, SITE TOO WET, SITE TOO DRY, FLOOD, DROUGHT, STORM, HURRICANE, DISEASED, VINE STRANGULATION, UNKNOWN, specify other.
 *HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Plot Map



New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species	source**	X (m)	Y (m)	dbh (mm)	Height (cm)	DBH (cm)	Vigor*	Damage+	Notes

--END PLOT.-- **Source: Tr-Transplant, L-Live stake, B-Ball and burlap, P-Potted, Tu-Tubling, R-bare Root, M-Mechanically, U-Unknown

*VIGOR: 4=excellent, 3=good, 2=weak, 1=unlikely to survive, 0=dead, M=missing.

+DAMAGE: REMOVAL, CUT, MOWING, BEAVER, DEER, RODENTS, INSECTS, GAME, LIVESTOCK, Other/Unknown ANIMAL, Human TRAMPLED, Site Too WET, Site Too DRY, FLOOD, DROUGHT, STORM, HURRICANE, Diseased, VINE Strangulation, UNKNOWN, specify other.

Plot E92523-01-VPC

Please fill in any missing data and fix incorrect data.

Vegetation Monitoring Data (VMD) Datasheet

VMD Year (1-5): **3** Date: **9/13/11** - **9/13/11**

Party: **C5 heat**

Role: **→ Robert**

Notes on plot:

Taxonomic Standard: **Wetland**

Taxonomic Standard DATE: **2011**

Latitude or UTM-N: **36.19075**

Datum: **NAD83/W**

Longitude or UTM-E: **-79.57179**

UTM Zone: **17**

Coordinate Accuracy (m): **1**

X-Axis bearing (deg): **168**

Plot Dimensions: X: **10** Y: **10**

Plot has reverse orientation for X and Y axis (Y is 90 degrees to the right of X)

ID	Species Name	Map char	Source*	X 0.1m	Y 0.1m	Sep 2010 Data			THIS YEAR'S DATA								
						ddh 1 mm	Height 1cm*	DBH 1 cm	ddh 1mm	Height 1cm*	DBH 1 cm	Re-sprout	Vigor*	Damage*	Notes		
697	Betula nigra	(d)	R	3.0	0.2			Missing									
698	Quercus lyrata	(b)	R	5.6	0.4	10	138.0	0.2		146	0.2		3	INS			
699	Platanus occidentalis var. occidentalis	(y)	R	8.3	0.4	9	103.0	DBH?		188	0.6		3	INS			
700	Liriodendron tulipifera var. tulipifera	(g)	R	9.4	1.6	8	87.0		12	135	1.2		3	DIS			
701	Quercus lyrata	(p)	R	6.8	2.1	8	133.0	DBH?		187	0.7		3	INS			
702	Fraxinus pennsylvanica	(f)	R	4.0	2.2	12	233.0	1.0		308	1.3		3	DIS			
703	Betula nigra	(h)	R	0.2	4.9	8	182.0	0.4		244	0.9		3	INS			
704	Quercus lyrata	(v)	R	2.6	4.9	20	233.0	1.0		268	2.2		3	INS			
705	Fraxinus pennsylvanica	(m)	R	8.3	4.4	12	115.0	DBH?		175	0.5		3	INS			
706	Platanus occidentalis var. occidentalis	(p)	R	9.6	7.1			Missing						M			
707	Liriodendron tulipifera var. tulipifera	(k)	R	6.8	7.2	4	71.0		8	109			3	INS			
708	Quercus lyrata	(v)	R	4.1	7.2	9	85.0			177	0.3		3	INS			
709	Betula nigra	(b)	R	1.4	7.2	12	199.0	0.4		362	2.7		3	INS			
710	Unknown sp.	(e)	R	3.0	9.8			Missing						M			
711	Fraxinus pennsylvanica	(v)	R	5.8	9.7	21	223.0	DBH!!		349	2.4		3	INS			
712	Quercus lyrata	(h)	R	8.5	9.7	9	94.0			159	0.4		3	INS			

stems: 16 New Stems, not included last year, but are obviously planted. If more space needed, use blank PWS (Planted Woody Stems) Form:

Species Name	Source*	X (m)	Y (m)	ddh 1 mm	Height 1 cm*	DBH 1 cm	Vigor*	Damage*	Notes

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair, 1=unlikely to survive year, 0=dead, M=missing.

*DAMAGE: REMoval, CUT, MOWing, BEAVer, DEER, RODents, INSeCTS, GAME, LIVESTock, Other/Unknown ANIMal, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Plot (continued): **E92523-01-VPC**

Sep 2010 Data

THIS YEAR'S DATA

ID	Species	map char	source	X (m)	Y (m)	ddh (mm)	Height (cm)	DBH (cm)	ddh (mm)	Height (cm)	DBH (cm)	Re-sprout	Vigor*	Damage*	Notes
----	---------	----------	--------	-------	-------	----------	-------------	----------	----------	-------------	----------	-----------	--------	---------	-------

Natural Woody Stems - tallied by species

Explanation of cut-off & subsampling**:

Height Cut-Off (All stems shorter than this are ignored. If >10cm, explain why to the right.): 10cm 50cm 100cm 137cm

Species Name	<input checked="" type="checkbox"/> c	SEEDLINGS — HEIGHT CLASSES				SAPLINGS — DBH			TREES — DBH						
		Sub-Seed	10 cm-50 cm	50 cm-100 cm	100 cm-137 cm	Sub-Sapl	0-1 cm	1-2.5	2.5-	5-	=10 (write DBH)				
<i>P. occ</i>				☒☒	☒		☒								
<i>Ailanthus altissima</i>															
<i>Acer negundo</i>															
<i>Diospyros virginiana</i>															
Unknown spl.															
<i>Betula nigra</i>															
<i>Corylus americana</i>															

**Required if cut-off >10cm or subsample ? 100%.



Form WS2, ver 9.1

- Sala dago *
- Johnson grass
- Dicentra hillium
- Juncus
- Carex sp.
- Rubus
- Aster
- Lonicera japonica
- Boehmeria cylindrica
- Poke berry

*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,

1=unlikely to survive year, 0=dead,

M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown ANIMAL, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE Strangulation, UNKNown, specify other.


*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Map of stems on plot E92523-01-VPC

X-axis: 168°



stems: 16
map size:
LARGE



*SOURCE: Tr=Transplant, L=Live stake, B=Ball and burlap, P=Potted, Tu=Tubling, R=bare Root, M=Mechanically, U=Unknown

*VIGOR: 4=excellent, 3=good, 2=fair,
1=unlikely to survive year, 0=dead,
M=missing.

*DAMAGE: REMOval, CUT, MOWing, BEAVer, DEER, RODents, INSEcts, GAME, LIVESTock, Other/Unknown
ANIMAl, Human TRAMpled, Site Too WET, Site Too DRY, FLOOD, DROUght, STORM, HURRICane, DISeased, VINE
Strangulation, UNKNown, specify other.

*HEIGHT PRECISION drops to 10cm if >2.5m and 50cm if >4m.

Printed in the CVS-EEP Entry Tool ver. 2.2.7

APPENDIX B
GEOMORPHIC RAW DATA

REPRESENTATIVE PROBLEM AREA PHOTOS

Representative Problem Area Photos



Beaver Dam , Sta 118+50 9/26/11 Photo No. 47



Buckhorn Creek, minor bank scour , Sta 152+90 9/26/11 Photo No. 48



Buckhorn Creek, minor bank scour, Sta 183+40 9/26/11 Photo No. 49



Buckhorn Creek, minor scour , Sta 187+70 9/26/11 Photo No. 50

PHOTOPOINTS

Photo Point 1



Buckhorn Creek facing upstream
Year 0 Photo No. 1



Buckhorn Creek facing upstream
Year 2 Photo No. 3



Buckhorn Creek facing upstream
Year 1 Photo No. 2



Buckhorn Creek facing upstream
Year 3 Photo No. 4

Photo Point 2



Buckhorn Creek facing upstream
Year 0 Photo No. 5



Buckhorn Creek facing upstream
Year 2 Photo No. 7



Buckhorn Creek facing upstream
Year 1 Photo No. 6



Buckhorn Creek facing upstream
Year 3 Photo No. 8

Photo Point 3



Buckhorn Creek facing upstream
Year 0 Photo No. 9



Buckhorn Creek facing upstream
Year 2 Photo No. 11



Buckhorn Creek facing upstream
Year 1 Photo No. 10



Buckhorn Creek facing upstream
Year 3 Photo No. 12

Photo Point 4



West Branch facing downstream
Year 0 Photo No. 13



West Branch facing downstream
Year 2 Photo No. 15



West Branch facing downstream
Year 1 Photo No. 14



West Branch facing downstream
Year 3 Photo No. 16

Photo Point 5



Buckhorn Creek facing upstream
Year 0 Photo No. 17



Buckhorn Creek facing upstream
Year 2 Photo No. 19



Buckhorn Creek facing upstream
Year 1 Photo No. 18



Buckhorn Creek facing upstream
Year 3 Photo No. 20

Photo Point 6



Buckhorn Creek at bridge, facing upstream
Year 0 Photo No. 21



Buckhorn Creek at bridge, facing upstream
Year 2 Photo No. 23



Buckhorn Creek at bridge, facing upstream
Year 1 Photo No. 22



Buckhorn Creek at bridge, facing upstream
Year 3 Photo No. 24

Photo Point 7



Buckhorn Creek at bridge, facing downstream
Year 0 Photo No. 25



Buckhorn Creek at bridge, facing downstream
Year 2 Photo No. 27



Buckhorn Creek at bridge, facing downstream
Year 1 Photo No. 26



Buckhorn Creek at bridge, facing downstream
Year 3 Photo No. 28

Photo Point 8



Buckhorn Creek facing upstream
Year 0 Photo No. 29



Buckhorn Creek facing upstream
Year 2 Photo No. 31



Buckhorn Creek facing upstream
Year 1 Photo No. 30



Buckhorn Creek facing upstream
Year 3 Photo No. 32

Photo Point 9



Buckhorn Creek facing upstream
Year 0 Photo No. 33



Buckhorn Creek facing upstream
Year 2 Photo No. 35



Buckhorn Creek facing upstream
Year 1 Photo No. 34



Buckhorn Creek facing upstream
Year 3 Photo No. 36

Photo Point 10



Buckhorn Creek facing upstream
Year 0 Photo No. 37



Buckhorn Creek facing upstream
Year 2 Photo No. 39



Buckhorn Creek facing upstream
Year 1 Photo No. 38



Buckhorn Creek facing upstream
Year 3 Photo No. 40

Photo Point 11



Southwest Creek facing downstream
Year 0 Photo No. 41



Southwest Creek facing downstream Year 2
Photo No. 43



Southwest Creek facing downstream Year 1
Photo No. 42



Southwest Creek facing downstream Year 3
Photo No. 44

Photo Point 12



Southwest Creek facing upstream
Year 0 Photo No. 45



Southwest Creek facing upstream
Year 2 Photo No. 47



Southwest Creek facing upstream
Year 1 Photo No. 46



Southwest Creek facing upstream
Year 3 Photo No. 48

GEOMORPHIC DATA

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Buckhorn Creek 8,848 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	86	86	N/A	100%	
	2. Armor stable	86	86	N/A	100%	
	3. Facet grade appears stable	86	86	N/A	100%	
	4. Minimal evidence of embedding/fining	86	86	N/A	100%	
	5. Length appropriate	86	86	N/A	100%	100%
B. Pools	1. Present	88	88	0	100%	
	2. Sufficiently deep	88	88	N/A	100%	
	3. Length appropriate	88	88	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	86	86	N/A	100%	
	2. Downstream of meander bend centered	86	86	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	84	88	N/A	95%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	88	88	N/A	100%	
	4. Sufficient floodplain access and relief	88	88	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/200	100%	100%
F. Vanes	1. Free of back or arm scour	108	108	N/A	100%	
	2. Height appropriate	108	108	N/A	100%	
	3. Angle and geometry appear appropriate	108	108	N/A	100%	
	4. Free of piping or other structural failures	108	108	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	23	23	N/A	100%	
	2. Footing stable	23	23	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Middle Branch 1,755 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	44	44	N/A	100%	
	2. Armor stable	44	44	N/A	100%	
	3. Facet grade appears stable	43	44	N/A	98%	
	4. Minimal evidence of embedding/fining	44	44	N/A	100%	
	5. Length appropriate	44	44	N/A	100%	100%
B. Pools	1. Present	46	46	N/A	100%	
	2. Sufficiently deep	46	46	N/A	100%	
	3. Length appropriate	46	46	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	44	44	N/A	100%	
	2. Downstream of meander bend centered	44	44	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	45	46	N/A	98%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	46	46	N/A	100%	
	4. Sufficient floodplain access and relief	46	46	N/A	100%	99%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	69	69	N/A	100%	
	2. Height appropriate	69	69	N/A	100%	
	3. Angle and geometry appear appropriate	69	69	N/A	100%	
	4. Free of piping or other structural failures	69	69	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	3	3	N/A	100%	
	2. Footing stable	3	3	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
East Branch 1,090 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	25	25	N/A	100%	
	2. Armor stable	24	25	N/A	96%	
	3. Facet grade appears stable	25	25	N/A	100%	
	4. Minimal evidence of embedding/fining	25	25	N/A	100%	
	5. Length appropriate	25	25	N/A	100%	99%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	25	25	N/A	100%	
	2. Downstream of meander bend centered	25	25	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	25	25	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	37	38	N/A	97%	
	2. Height appropriate	38	38	N/A	100%	
	3. Angle and geometry appear appropriate	38	38	N/A	100%	
	4. Free of piping or other structural failures	37	38	N/A	97%	99%
G. Wads/Boulders	1. Free of scour	1	1	N/A	100%	
	2. Footing stable	1	1	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment						
Holly Grove Stream Restoration Site (D06028-B)						
Southeast Creek 363 ft						
Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	10	10	N/A	100%	
	2. Armor stable	10	10	N/A	100%	
	3. Facet grade appears stable	10	10	N/A	100%	
	4. Minimal evidence of embedding/fining	10	10	N/A	100%	
	5. Length appropriate	10	10	N/A	100%	100%
B. Pools	1. Present	10	10	N/A	100%	
	2. Sufficiently deep	10	10	N/A	100%	
	3. Length appropriate	10	10	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	10	10	N/A	100%	
	2. Downstream of meander bend centered	10	10	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	9	9	N/A	100%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	9	9	N/A	100%	
	4. Sufficient floodplain access and relief	9	9	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	11	11	N/A	100%	
	2. Height appropriate	11	11	N/A	100%	
	3. Angle and geometry appear appropriate	11	11	N/A	100%	
	4. Free of piping or other structural failures	11	11	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	2	2	N/A	100%	
	2. Footing stable	2	2	N/A	100%	100%

Table B2. Visual Morphological Stability Assessment
Holly Grove Stream Restoration Site (D06028-B)
Southwest Creek 723 ft



Feature Category	Metric	(# Stable) Number Performing as Intended	Total Number per As-built	Total Number / feet in unstable state	% Performing in Stable Condition	Feature Performing Mean or Total
A. Riffles	1. Present	23	23	N/A	100%	
	2. Armor stable	23	23	N/A	100%	
	3. Facet grade appears stable	23	23	N/A	100%	
	4. Minimal evidence of embedding/fining	23	23	N/A	100%	
	5. Length appropriate	23	23	N/A	100%	100%
B. Pools	1. Present	25	25	N/A	100%	
	2. Sufficiently deep	25	25	N/A	100%	
	3. Length appropriate	25	25	N/A	100%	100%
C. Thalweg	1. Upstream of meander bend centered	23	23	N/A	100%	
	2. Downstream of meander bend centered	23	23	N/A	100%	100%
D. Meanders	1. Outer bend in state of limited erosion	23	25	N/A	92%	
	2. Of those eroding, # w/ concomitant point bar formation	0	N/A	N/A	100%	
	3. Apparent Rc within specification	25	25	N/A	100%	
	4. Sufficient floodplain access and relief	25	25	N/A	100%	100%
E. Bed General	1. General channel bed aggradation areas	N/A	N/A	0/0	100%	
	2. Channel bed degradation - areas of increasing down-cutting or head-cutting	N/A	N/A	0/0	100%	100%
F. Vanes	1. Free of back or arm scour	9	9	N/A	100%	
	2. Height appropriate	9	9	N/A	100%	
	3. Angle and geometry appear appropriate	9	9	N/A	100%	
	4. Free of piping or other structural failures	9	9	N/A	100%	100%
G. Wads/Boulders	1. Free of scour	34	34	N/A	100%	
	2. Footing stable	34	34	N/A	100%	100%

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 1 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 1 - Buckhorn Creek

Year 3


HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
103.31	1000	7.03	0.12			96.28	96.40	
103.31	1009	7.27	0.11			96.04	96.15	
103.31	1021.5	9.81	2.5			93.50	96.00	
103.31	1025	10.28	2.95			93.03	95.98	
103.31	1061	7.59	0.16	6.2	HOR	95.72	95.88	97.11
103.31	1094	8.06	0.2			95.25	95.45	
102.54	1106	8.08	0.94			94.46	95.40	
102.54	1115	7.9	0.76			94.64	95.40	
102.54	1136	7.57	0.39			94.97	95.36	
104.05	1179.6	9.11				94.94	94.85	
102.20	1229.8	9.35	2			92.85	94.85	
102.20	1238	9.31	1.96			92.89	94.85	
102.20	1260	7.6	0.28			94.60	94.88	
102.20	1269	7.53	0.15	5.08		94.67	94.82	97.12
102.20	1307	7.63	0.09			94.57	94.66	
99.51	1322	7.18	1.89			92.33	94.22	
99.51	1331	7.5	2.21			92.01	94.22	
99.51	1340	5.52	0.19			93.99	94.18	
99.51	1348	5.91	0.57			93.60	94.17	
99.51	1369	5.61	0.22	3.63		93.90	94.12	95.88
99.51	1407	5.96	0.16			93.55	93.71	
99.51	1427	8.15	1.79			91.36	93.15	
98.05	1435	6.51	1.65			91.54	93.19	
98.05	1453	5.62	0.76			92.43	93.19	
98.05	1476	5.3	0.43			92.75	93.18	
98.05	1491	6.25	1.39			91.80	93.19	
98.05	1500	5.35	0.48	3.03		92.70	93.18	95.02
98.05	1532	5.03	0.1			93.02	93.12	
98.05	1548	7.9				90.15	92.87	
98.05	1556	7.55	2.37			90.50	92.87	
98.05	1574	5.75	0.55	3.48		92.30	92.85	94.57
97.64	1616.5	5.31	0.42			92.33	92.75	
97.64	1628	6.93	2.04			90.71	92.75	
97.64	1637	6.45	1.57			91.19	92.76	
97.64	1667	5.35	0.45			92.29	92.74	
97.64	1681	5.38	0.19			92.26	92.45	
97.64	1701	5.55	0.18			92.09	92.27	
97.64	1715	7.21	1.79			90.43	92.22	
97.64	1721	7.57	2.15			90.07	92.22	
97.64	1746	5.92	0.48	3.56		91.72	92.20	94.08
99.24	1797	7.89	0.44			91.35	91.79	
99.24	1809	9.43	1.95			89.81	91.76	
99.24	1823	8.83	1.36			90.41	91.77	
99.24	1829	8.99	1.54			90.25	91.79	
99.24	1846	7.75	0.28			91.49	91.77	
100.66	1862	10.57	1.7			90.09	91.79	
100.66	1878	9.15	0.16			91.51	91.67	
100.66	1888	11.19	2.09			89.47	91.56	
100.66	1898	11.9	2.81			88.76	91.57	
100.66	1916	9.82	0.73	7.35		90.84	91.57	93.31
100.66	1962.5	9.51	0.25			91.15	91.40	
100.66	1972	11.86	2.5			88.80	91.30	
100.66	1985	12.25	2.87			88.41	91.28	
100.66	1999	9.6	0.19			91.06	91.25	
100.66	2012.5	12.01	2.6			88.65	91.25	
101.60	2062	10.78	0.47	8.6		90.82	91.29	93.00
101.60	2083	10.92	0.39			90.68	91.07	

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 2 - Buckhorn Creek

Year 3



HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
653.62	1000	9.55	0.11			644.07	644.18	
653.62	1017	13.16	3.40			640.46	643.86	
653.62	1033	11.10	1.32			642.52	643.84	
653.62	1069	11.73	1.94			641.89	643.83	
653.62	1084	10.12	0.34	7.73		643.50	643.84	645.89
653.62	1147	10.33	0.13			643.29	643.42	
653.62	1161	12.39	2.21			641.23	643.44	
653.62	1186	10.45	0.20			643.17	643.37	
653.62	1208	13.09	2.70			640.53	643.23	
653.62	1230	10.78	0.40	8.43		642.84	643.24	645.19
648.04	1266.5	5.31	0.00			642.73	642.73	
648.04	1283	7.47	1.90			640.57	642.47	
648.04	1291	5.76	0.11			642.28	642.39	
648.04	1355	6.62	0.19			641.42	641.61	
648.04	1359	6.71	0.23			641.33	641.56	
648.04	1380	7.93	1.16			640.11	641.27	
648.04	1388	6.93	0.12			641.11	641.23	
648.04	1426	7.15	0.29			640.89	641.18	
648.04	1448	9.38	2.54			638.66	641.20	
648.04	1470	7.48	0.65			640.56	641.21	
648.04	1486	8.73	1.91			639.31	641.22	
648.04	1499	7.19	0.35			640.85	641.20	
648.04	1515	8.63	1.80			639.41	641.21	
648.04	1533.5	8.30	1.49			639.74	641.23	
651.03	1554	10.20	0.34			640.83	641.17	
651.03	1591.8	10.93	0.70	8.01		640.10	640.80	643.02
651.03	1641	10.99	0.36			640.04	640.40	
648.36	1656	10.71	2.67			637.65	640.32	
648.36	1676	8.53	0.47	6.20		639.83	640.30	642.16
648.36	1701.5	8.88	0.57			639.48	640.05	
648.36	1711	11.08	2.75			637.28	640.03	
648.36	1740	9.16	0.84	6.17		639.20	640.04	642.19
648.36	1780.5	8.91	0.53			639.45	639.98	
648.36	1794	10.37	1.92			637.99	639.91	
648.36	1817	9.57	1.12			638.79	639.91	
648.36	1822.5	9.16	0.67			639.20	639.87	
648.36	1832	11.20	2.70			637.16	639.86	
648.36	1843	11.84	3.33			636.52	639.85	
648.36	1859	9.40	0.89	7.18		638.96	639.85	641.18
648.36	1874	9.15	0.51			639.21	639.72	
648.36	1886	11.40	2.65			636.96	639.61	
648.36	1898	10.56				637.80	639.61	
648.36	1919	9.68	0.93			638.68	639.61	
648.36	1931	11.90	3.16			636.46	639.62	
648.36	1942	11.15	2.42			637.21	639.63	
646.19	1964	7.39				638.80		

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 3 - Buckhorn Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 3 - Buckhorn Creek

Year 3



HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
643.77	1000	9.17	1			634.60	635.60	
643.77	1014	9.07	0.82	6.15		634.70	635.52	637.62
643.77	1080	9.25	0.78			634.52	635.30	
644.43	1094	11.68	2.48			632.75	635.23	
644.43	1115	10.4	1.08	7.85		634.03	635.11	636.58
644.43	1117	9.83	0.6			634.60	635.20	
644.43	1140	9.85	0.4			634.58	634.98	
644.43	1166	10.7	1.08			633.73	634.81	
644.43	1170	10.7	1.1			633.73	634.83	
644.43	1180	13.11	3.45			631.32	634.77	
644.43	1200	10.62	0.8			633.81	634.61	
644.43	1223	13.08	3.43			631.35	634.78	
645.96	1241	12.08	0.85	9.92		633.88	634.73	636.04
645.96	1255.3	12.2	0.85			633.76	634.61	
645.96	1276	12.17	0.58			633.79	634.37	
645.96	1292	13.97	2.31			631.99	634.30	
645.96	1306	12.4	0.7			633.56	634.26	
645.96	1328	12.42	0.47			633.54	634.01	
645.96	1337.2	14.8	2.72			631.16	633.88	
645.96	1360	12.64	0.5	10.75		633.32	633.82	635.21
645.96	1391	13.23				632.73	633.62	
645.96	1398	13.36	1.02			632.60	633.62	
645.96	1413	12.98	0.78	10.75		632.98	633.76	635.21
645.96	1434	13.47	1.1			632.49	633.59	
645.96	1443	15.36	3			630.60	633.60	
642.65	1469	9.97	0.9	7.56		632.68	633.58	635.09
642.65	1510	10.02	0.72			632.63	633.35	
642.65	1526	13.15	3.8			629.50	633.30	
642.65	1547	10.24	0.88			632.41	633.29	
642.65	1551	10.01	0.6			632.64	633.24	
642.65	1564	12.24	2.79			630.41	633.20	
642.65	1584	10.5	1	8.12		632.15	633.15	634.53
642.65	1596	10.49	0.87			632.16	633.03	
642.65	1609	14.08	4.44			628.57	633.01	
642.65	1641	13.93	4.29			628.72	633.01	
641.14	1666	9.23	1.1	6.77		631.91	633.01	634.37
641.14	1691	9.3	0.8			631.84	632.64	
641.14	1704	9.93	1.38			631.21	632.59	
641.14	1717	9.42	0.8	7.15		631.72	632.52	633.99
641.14	1761	9.5	0.52			631.64	632.16	
641.14	1778	11.6	2.51			629.54	632.05	
641.14	1795	9.73	0.58			631.41	631.99	
641.14	1809	12.12	2.91			629.02	631.93	
641.14	1817	11.39	2.18			629.75	631.93	
641.14	1828	10	0.77	7.61		631.14	631.91	633.53
641.14	1883	10.73	0.8			630.41	631.21	
641.14	1900	10.91	0.84			630.23	631.07	
641.14	1921	13.47	3.29			627.67	630.96	
638.18	1954	8.34	1.08			629.84	630.92	
641.50	1990	11.25	0.58			630.25	630.83	
641.50	2002	12.43				629.07	630.59	
641.50	2003	11.71	0.8			629.79	630.59	
643.10	2053	13.4	0.87			629.70	630.57	

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 4 - Middle Branch

Year 3


HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
679.79	1000	6.29	0.001			673.50	673.50	
679.79	1007	6.98				672.81	672.73	
679.79	1016	7.06	0.001			672.73	672.73	
679.79	1028.5	8.19	0.15			671.60	671.75	
679.79	1038	7.52	0.001			672.27	672.27	
679.79	1047	8.4	0.36			671.39	671.75	
679.79	1057	7.73	0.001	6.68		672.06	672.06	673.11
679.79	1065	7.81	0.001			671.98	671.98	
679.79	1074	8.73				671.06	671.38	
679.79	1089	8.44				671.35	671.38	
679.79	1091	8.41	0.001	7.26		671.38	671.38	672.53
679.79	1106	8.58	0.001			671.21	671.21	
679.79	1115.9	10.21	0.24			669.58	669.82	
679.79	1124	8.93				670.86	670.46	
679.79	1131	9.92				669.87	670.46	
679.79	1142	9.33	0.001	8.67		670.46	670.46	671.12
679.79	1146	9.3	0.001			670.49	670.49	
679.79	1155	10.03				669.76	669.06	
679.79	1160.5	9.63				670.16	669.06	
679.79	1165	10.98	0.25			668.81	669.06	
679.79	1171	10.21				669.58	669.06	
679.79	1179	11.33				668.46	669.06	
679.79	1191.5	10.36				669.43	669.06	
679.79	1197	11.44				668.35	669.06	
674.64	1208.5	5.58	0.001	4.72		669.06	669.06	669.92
674.64	1220	5.75	0.001			668.89	668.89	
674.64	1228	6.97				667.67		
674.64	1237.6	5.78				668.86		

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch

Profile



- As-Built Bed
- Year 1 Bed
- Year 2 Bed
- Year 3 Bed
- Year 3 BKF

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 5 - Middle Branch

Year 3



HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
669.59	1000	5.56	0.00	4.52		664.03	664.03	665.07
669.59	1013	5.92	0.00			663.67	663.67	
669.59	1020	7.91	0.32			661.68	662.00	
669.59	1031	6.31				663.28	662.80	
669.59	1039.5	6.79	0.00	5.51		662.80	662.80	664.08
669.59	1055	6.75	0.00			662.84	662.84	
669.59	1062.9	8.36				661.23	662.07	
669.59	1069	6.90				662.69	662.07	
669.59	1074	8.46				661.13	662.07	
669.59	1085	7.52	0.00	6.52		662.07	662.07	663.07
669.59	1102	7.77				661.82	661.59	
669.59	1117	8.19				661.40	661.59	
669.59	1131	8.00	0.00			661.59	661.59	
669.59	1138.5	9.89				659.70	661.10	
669.59	1154	8.30				661.29	661.10	
669.59	1157	8.49	0.00	7.71		661.10	661.10	661.88
669.59	1167.3	8.59				661.00	660.88	
669.59	1180	8.71	0.00			660.88	660.88	
669.59	1188	10.20				659.39	660.65	
669.59	1198	8.94	0.00	8.06		660.65	660.65	661.53
669.59	1209	9.17				660.42		

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 6 - Lower East Branch

Year 3


HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
649.38	1000	8.94	0.11			640.44	640.55	
649.38	1003	8.78	0.00			640.60	640.60	
649.38	1007	8.83	0.00			640.55	640.55	
649.38	1010	9.18	0.05			640.20	640.25	
649.38	1017	8.91	0.00			640.47	640.47	
649.38	1029	8.90	0.00			640.48	640.48	
649.38	1035	9.91	0.34			639.47	639.81	
649.38	1047	9.38	0.00	8.69		640.00	640.00	640.69
649.38	1052	9.89				639.49	639.85	
649.38	1057	9.53	0.00			639.85	639.85	
649.38	1062	10.19	0.09			639.19	639.28	
649.38	1079	9.80	0.00	9.10		639.58	639.58	640.28
649.38	1088	10.06	0.00			639.32	639.32	
649.38	1096	10.92				638.46	639.07	
649.38	1104	10.31	0.00			639.07	639.07	
649.38	1107.6	10.39				638.99	638.76	
646.15	1125	7.39	0.00			638.76	638.76	
646.15	1133.5	8.11				638.04	638.77	
646.15	1140.5	7.38	0.00	6.79		638.77	638.77	639.36
646.15	1151	7.92				638.23	638.78	
646.15	1156	7.37	0.00			638.78	638.78	
646.15	1162	7.94				638.21	638.73	
646.15	1171	7.42	0.00			638.73	638.73	
646.15	1185	7.83				638.32	638.38	
646.15	1195	7.77	0.00			638.38	638.38	
646.15	1201	8.62				637.53		
646.15	1203	8.72				637.43		
646.15	1210	7.90				638.25		

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek

Profile



- As-Built Bed
- Year 1 Bed
- Year 2 Bed
- Year 3 Bed
- Year 3 Water
- Year 3 BKF

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 7 - Southeast Creek

Year 3


HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
660.15	1000	8.87				651.28	651.12	
660.15	1012.5	9.01				651.14	651.12	
660.15	1020	9.74	0.71			650.41	651.12	
660.15	1027.5	9.29	0.17	8.52		650.86	651.03	651.63
660.15	1034.5	9.74	0.62			650.41	651.03	
660.15	1057	9.33	0.08			650.82	650.90	
660.15	1065	10.22	0.7			649.93	650.63	
660.15	1068.5	9.65	0.08			650.50	650.58	
660.15	1072	10.31	0.69			649.84	650.53	
660.15	1079	9.92	0.27			650.23	650.50	
660.15	1081.9	9.91	0.19			650.24	650.43	
660.15	1086.8	9.88	0.1			650.27	650.37	
660.15	1093.3	11	1.05			649.15	650.20	
660.15	1101	10.05	0.1			650.10	650.20	
660.15	1109	10.44	0.4	9.63		649.71	650.11	650.52
660.15	1127.8	10.78	0.44			649.37	649.81	

Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek

Profile



Holly Grove Stream Restoration Site

Guilford County, NC

Profile Reach 8 - Southwest Creek

Year 3

HI	Station	Bed FS	Water Depth	Bankfull FS	Description	Bed Elev.	Water Elev.	Bankfull Elev.
104.72	1000	7.90	0.00	6.44		96.82	96.82	98.28
104.72	1012	7.24	0.00			97.48	97.48	
104.72	1022.5	8.82	0.00			95.90	95.90	
104.72	1037	7.69	0.00	7.00		97.03	97.03	97.72
104.72	1051.5	7.77	0.00			96.95	96.95	
104.72	1056	9.08	0.00			95.64	95.64	
104.72	1063	8.10	0.00			96.62	96.62	
104.72	1072.5	8.03	0.00			96.69	96.69	
104.72	1079.3	9.31	0.00			95.41	95.41	
104.72	1091	8.43	0.00	7.34		96.29	96.29	97.38
104.72	1099	8.47	0.00			96.25	96.25	
104.72	1106	9.63	0.00			95.09	95.09	
104.72	1116	8.70	0.00	7.83		96.02	96.02	96.89
104.72	1121	9.61	0.00			95.11	95.11	
104.72	1131.5	8.70	0.00			96.02	96.02	
104.72	1139	9.99				94.73	95.72	
102.92	1148.9	7.20	0.00			95.72	95.72	
102.92	1155.5	7.16	0.00			95.76	95.76	
102.92	1158.5	8.08				94.84	94.75	
102.92	1163	8.17	0.00			94.75	94.75	
102.92	1168.5	7.71	0.00	6.53		95.21	95.21	96.39
102.92	1176	7.66	0.00			95.26	95.26	
102.52	1184.8	7.29	0.00			95.23	95.23	
102.52	1189	8.55				93.97	94.88	
102.52	1197	7.64	0.00	6.40		94.88	94.88	96.12
102.52	1199	7.69	0.00			94.83	94.83	


Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF1
 Reach 1 - Buckhorn Creek - Sta 11+78.6



Year 3

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	34.3	Area	35.4	Area	35.3	Area	31.3	Area	0.0	Area	0.0
Bkf W	23.4	Bkf W	23.3	Bkf W	23.7	Bkf W	23.7	Bkf W	10	Bkf W	10
Dmean	1.5	Dmean	1.5	Dmean	1.5	Dmean	1.3	Dmean	0.0	Dmean	0.0
Dmax	2.1	Dmax	2.1	Dmax	2.6	Dmax	2.3	Dmax	0.0	Dmax	0.0
W/d	16.0	W/d	15.3	W/d	15.9	W/d	18.0	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF1

Reach 1 - Buckhorn Creek - Sta 11+78.6

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM HI	6.36	97.34	PL1 IR Lt	BM HI	3.78	98.67	RF1 IR Lt	BM HI	4.81	98.73	IR Lt
		103.70				102.45				103.54	
-20	3.11	100.59	GRND	0	4.02	98.43	GRND	0	5.01	98.53	GRND
-10	3.60	100.10		2	4.15	98.30	GRND	2.8	5.26	98.28	GRND
-5	4.71	98.99		7	4.58	97.87	GRND	6.8	5.62	97.92	GRND
0	5.26	98.44	GRND	13	4.94	97.51	GRND	11.8	5.86	97.68	GRND
5	5.61	98.09		15.6	5.20	97.25	GRND	13.8	6.06	97.48	GRND
10	6.07	97.63		17.5	5.65	96.80	BKF LT	15.4	6.09	97.45	BKF
15.5	6.46	97.24	BKF	18.5	5.96	96.49	BNK	16.8	6.36	97.18	BNK
18.4	7.25	96.45		20	6.37	96.08	BNK	18.8	6.83	96.71	BNK
21.3	8.19	95.51	TOE	20.4	6.48	95.97	BNK	20.3	7.06	96.48	BNK
25.5	8.45	95.25	EOW	20.9	6.71	95.74	BNK	21.3	7.65	95.89	BNK
26.5	8.59	95.11	THL	21.7	6.98	95.47	EOW	21.9	7.80	95.74	BED
29	8.46	95.24		22.5	7.29	95.16	BED	23.8	7.77	95.77	BED
32.2	8.25	95.45		24	7.33	95.12	BED	25.8	7.92	95.62	BED
34.4	8.36	95.34	EOW	26	7.23	95.22	BED	26.8	8.20	95.34	BED
35.3	8.01	95.69	TOE	28	7.17	95.28	BED	27.7	8.29	95.25	EOW
38.9	6.46	97.24	BKF	29.5	7.19	95.26	BED	28.8	8.56	94.98	BED
46	6.41	97.29		30.9	7.33	95.12	BED	30.8	8.50	95.04	BED
49.4	6.49	97.21		32	7.33	95.12	BED	31.3	8.71	94.83	THL
52.5	5.99	97.71	GRND	33.8	7.26	95.19	BED	32.8	8.52	95.02	BED
57	4.78	98.92		34.6	7.10	95.35	BED	33.1	8.32	95.22	EOW
62	3.00	100.70		34.8	6.89	95.56	EOW	33.7	8.05	95.49	BED
				35.3	6.75	95.70	BNK	34.8	7.86	95.68	BED
				36	6.45	96.00	BNK	35.8	7.33	96.21	BNK
				36.7	6.21	96.24	BNK	36.8	6.85	96.69	BNK
				37.4	5.83	96.62	BKF RT	37.8	6.50	97.04	BNK
				38.9	5.18	97.27	GRND	39.1	6.14	97.40	BKF
				42	5.22	97.23	GRND	40.8	6.15	97.39	GRND
				46	5.27	97.18	GRND	44.8	6.10	97.44	GRND
				48	5.37	97.08	GRND	49.8	5.95	97.59	GRND
				50	5.04	97.41	GRND	52.6	5.65	97.89	GRND
				51.6	4.82	97.63	GRND				
				52.6	4.7	97.75	GRND				
				25		97.14					

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	5.82	98.66	IR Lt
		104.48	
0	5.85	98.63	GRND
2	6.13	98.35	
4	6.42	98.06	
8	6.68	97.80	
11	6.88	97.60	
14	7.07	97.41	
15.2	7.09	97.39	BKF
17	7.43	97.05	BNK
18.5	7.75	96.73	
20.4	8.02	96.46	
21.3	8.46	96.02	BED
24	8.71	95.77	
25.2	9.01	95.47	
26.5	9.30	95.18	EOW
26.6	9.36	95.12	BED
28	9.46	95.02	
29.2	9.55	94.93	THL
30.5	9.55	94.93	BED
32	9.48	95.00	
32.9	9.42	95.06	
33	9.31	95.17	EOW
34.2	9.16	95.32	BNK
34.5	8.93	95.55	
35.2	8.62	95.86	
36.1	8.16	96.32	
38	7.59	96.89	
38.9	7.26	97.22	BKF
41	7.15	97.33	GRND
46	7.21	97.27	
51	7	97.48	
52.6	6.72	97.76	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL1


Reach 1 - Buckhorn Creek - Sta 12+28.7



Year 3

Facing Downstream

Pool Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	52.7	Area	48.0	Area	46.8	Area	48.4	Area	0.0	Area	0.0
Bkf W	23.2	Bkf W	22.1	Bkf W	23.4	Bkf W	23.5	Bkf W	10	Bkf W	10
Dmean	2.3	Dmean	2.2	Dmean	2.0	Dmean	2.1	Dmean	0.0	Dmean	0.0
Dmax	4.0	Dmax	3.9	Dmax	4.2	Dmax	4.3	Dmax	0.0	Dmax	0.0
W/d	10.2	W/d	10.2	W/d	11.7	W/d	11.4	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL1

Reach 1 - Buckhorn Creek - Sta 12+28.7

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	6.36	97.34	PL1 IR Rt	BM	3.78	98.67	RF1 IR Lt	BM	5.91	98.55	IR Lt
HI		103.70		HI		102.45		HI		104.46	
-25	3.35	100.35		0	4.17	98.28	GRND	0	6.15	98.31	GRND
-10	4.12	99.58		1.1	4.41	98.04	GRND	1.5	6.44	98.02	GRND
-3	4.91	98.79		3.6	5.12	97.33	GRND	4.5	7.10	97.36	GRND
0	5.51	98.19	GRND	6.6	5.40	97.05	GRND	7.5	7.31	97.15	GRND
4	6.37	97.33		10.1	5.54	96.91	GRND	11.5	7.49	96.97	GRND
10.5	6.85	96.85		13.1	5.49	96.96	GRND	14.1	7.37	97.09	BKF
14.1	6.71	96.99	BKF	14.7	5.62	96.83	GRND	15.5	7.89	96.57	BNK
18.4	8.35	95.35		16.8	6.46	95.99	GRND	17.5	8.38	96.08	BNK
19.9	8.45	95.25		17.9	6.89	95.56	BKF LT	18.5	8.61	95.85	BNK
20.5	8.80	94.90	EOW	19.6	7.14	95.31	BNK	19.5	8.70	95.76	BNK
20.8	9.83	93.87		20.2	7.43	95.02	LOG	20.5	9.28	95.18	BNK
23.1	10.54	93.16		20.8	8.44	94.01	EOW	20.7	9.59	94.87	EOW
24.7	10.73	92.97		22.2	8.96	93.49	BED	21	10.44	94.02	BED
27.6	10.59	93.11		24.1	9.51	92.94	BED	22	10.96	93.50	BED
29.2	10.49	93.21		24.1	9.55	92.9	BED	24	11.61	92.85	BED
30.6	9.75	93.95		28.7	9.01	93.44	BED	25.5	11.70	92.76	BED
31.2	8.84	94.86	EOW	29.5	8.92	93.53	BED	27.5	11.06	93.40	BED
31.5	8.40	95.30		29.9	8.53	93.92	BED	29.5	11.01	93.45	BED
33.7	7.97	95.73		31.3	8.26	94.19	BED	30	11.50	92.96	BED
37.3	6.95	96.75	BKF	31.7	7.43	95.02	BED	31	10.35	94.11	BED
42.3	7.41	96.29		32.2	6.87	95.58	EOW	31.2	9.62	94.84	EOW
44.9	6.92	96.78		34.5	6.75	95.7	BNK	31.5	8.99	95.47	BNK
48.7	6.59	97.11		34.6	6.28	96.17	BNK	32.5	8.45	96.01	BNK
52	6.76	96.94		35.5	6.04	96.41	BNK	33.5	8.24	96.22	BNK
55	7.16	96.54		36.8	5.77	96.68	BKF RT	34.5	8.05	96.41	BNK
58.4	5.95	97.75		39.1	5.76	96.69	GRND	35.5	7.82	96.64	BKF
62.6	4.57	99.13		40.1	5.88	96.57	GRND	37.5	7.55	96.91	GRND
67.5	3.17	100.53		43.1	6	96.45	GRND	42.5	7.96	96.50	GRND
				44.1	5.71	96.74	GRND	46.5	7.55	96.91	GRND
				47.9	5.64	96.81	GRND	48.7	7.28	97.18	GRND
				25		97.14					

Year 3			
Station	FS/BS	Elev.	Desc.
BM	5.71	98.46	IR Lt
HI		104.17	
0	5.91	98.26	GRND
3.9	6.83	97.34	
7.9	7.12	97.05	
11.9	7.19	96.98	
14.4	7.27	96.90	BKF
15.4	7.77	96.40	BNK
17.4	8.14	96.03	
19.3	8.40	95.77	
20	8.74	95.43	
20.4	9.12	95.05	
20.5	9.38	94.79	EOW
20.8	10.14	94.03	TOE
21.4	10.53	93.64	BED
22.5	11.01	93.16	
23.7	11.38	92.79	
25.4	11.52	92.65	
26.6	11.46	92.71	THL
27.4	10.83	93.34	BED
28.6	10.78	93.39	
29.5	10.83	93.34	
30.5	10.31	93.86	
30.9	10.13	94.04	
31.1	9.37	94.80	EOW
31.4	8.69	95.48	BNK
32.2	8.19	95.98	
33.4	7.96	96.21	
34.4	7.80	96.37	
35.2	7.78	96.39	BKF
35.9	7.64	96.53	GRND
37.9	7.39	96.78	
39.9	7.54	96.63	
41.9	7.78	96.39	
48.7	7.08	97.09	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF2


Reach 2 - Buckhorn Creek - Sta 15+89.6



Year 3

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	26.3	Area	25.4	Area	27.6	Area	21.1	Area	0.0	Area	0.0
Bkf W	19.9	Bkf W	20.4	Bkf W	20.2	Bkf W	19.7	Bkf W	10	Bkf W	10
Dmean	1.3	Dmean	1.2	Dmean	1.4	Dmean	1.1	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	1.7	Dmax	1.9	Dmax	1.6	Dmax	0.0	Dmax	0.0
W/d	15.1	W/d	16.4	W/d	14.8	W/d	18.4	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC
Riffle Cross Section RF2

Reach 2 - Buckhorn Creek - Sta 15+89.6

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM HI	6.90	644.39	RF2 IR Lt	BM HI	6.55	644.77	PL2 IR Lt	BM HI	6.50	644.77	IR Lt
		651.29				651.32				651.27	
-20	5.33	645.96		0	7.06	644.26	GRND	0	7.00	644.27	GRND
-10	5.45	645.84		4.5	8.89	642.43	GRND	1.5	7.63	643.64	GRND
-5	5.66	645.63		6	9.24	642.08	GRND	4.5	8.81	642.46	GRND
-2	6.27	645.02		8.5	9.42	641.90	GRND	6	9.23	642.04	GRND
0	7.04	644.25	GRND	9.6	9.50	641.82	BKF LT	7.5	9.34	641.93	GRND
2	7.85	643.44		10.7	9.98	641.34	BNK	9.3	9.30	641.97	BKF
4.5	8.95	642.34		11.3	10.67	640.65	BNK	10.5	9.73	641.54	BNK
7	9.38	641.91		12.3	10.88	640.44	EOW	11.5	10.38	640.89	BNK
9.6	9.46	641.83	BKF	13	11.11	640.21	BED	12.3	10.68	640.59	BNK
10.6	9.90	641.39		15	11.04	640.28	BED	13.1	10.82	640.45	EOW
11.3	10.00	641.29	EOW	17	11.12	640.20	BED	14	11.18	640.09	BED
12	11.18	640.11		19	11.18	640.14	BED	15.5	11.15	640.12	BED
14	11.06	640.23		21	11.13	640.19	BED	17.5	11.15	640.12	BED
16	11.08	640.21		23.1	10.90	640.42	EOW	19.5	11.09	640.18	BED
19	11.20	640.09		25	10.55	640.77	BED	21.5	10.99	640.28	BED
21	11.12	640.17		27.5	10.71	640.61	BED	23.5	10.84	640.43	EOW
24	10.75	640.54		28.4	9.95	641.37	BANK	24	10.25	641.02	BED
26	10.71	640.58		30	9.42	641.90	BANK	25.5	10.45	640.82	BED
27.3	10.83	640.46	EOW	31.2	8.31	643.01	BKF RT	26.5	10.52	640.75	BED
27.8	10.27	641.02		33	8.08	643.24	GRND	27.6	10.50	640.77	BED
29.5	9.50	641.79		35	7.54	643.78	GRND	29.5	9.55	641.72	BNK
30.4	9.28	642.01		37	6.73	644.59	GRND	31	8.31	642.96	BKF
31.2	8.23	643.06	BKF	41	6.05	645.27	GRND	32.5	8.10	643.17	GRND
34	7.73	643.56		43.7	5.04	646.28	GRND	34.5	7.60	643.67	GRND
37	6.70	644.59						38.5	6.44	644.83	GRND
41	6.04	645.25						43.6	5.00	646.27	GRND
43.6	4.96	646.33	GRND								
48	2.38	648.91									

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	6.59	644.39	IR Lt
		650.98	
0	6.70	644.28	GRND
1.8	7.42	643.56	
2.8	7.85	643.13	
5.8	8.91	642.07	
8.8	9.00	641.98	
9.1	9.20	641.78	BKF
10.8	9.45	641.53	BNK
11.8	10.19	640.79	
12.8	10.38	640.60	
13.6	10.35	640.63	EOW
13.7	10.62	640.36	
14.6	10.68	640.30	BED
15.8	10.85	640.13	
16.8	10.83	640.15	
17.8	10.85	640.13	
18.9	10.81	640.17	
19.9	10.84	640.14	
22.5	10.58	640.40	
22.6	10.33	640.65	EOW
24.3	9.92	641.06	BNK
25.7	10.03	640.95	
28.8	9.35	641.63	
29.8	8.89	642.09	
31.4	7.93	643.05	GRND
34.8	7.14	643.84	
37.8	6.26	644.72	
40.8	5.75	645.23	
42.8	5	645.98	
43.5	4.73	646.25	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL2


Reach 2 - Buckhorn Creek - Sta 15+30.7



Year 3

Facing Downstream

Pool Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	45.6	Area	43.8	Area	49.1	Area	47.6	Area	0.0	Area	0.0
Bkf W	23.3	Bkf W	22.2	Bkf W	22	Bkf W	22.8	Bkf W	10	Bkf W	10
Dmean	2.0	Dmean	2.0	Dmean	2.2	Dmean	2.1	Dmean	0.0	Dmean	0.0
Dmax	2.8	Dmax	2.9	Dmax	3.1	Dmax	2.9	Dmax	0.0	Dmax	0.0
W/d	11.9	W/d	11.2	W/d	9.9	W/d	10.9	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL2

Reach 2 - Buckhorn Creek - Sta 15+30.7

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	6.90	644.39	RF2 IR Lt	BM	6.55	644.77	PL2 IT Lt	BM	6.50	644.77	IR Lt
HI		651.29		HI		651.32		HI		651.27	
-20	5.09	646.20		0	6.75	644.57	GRND	0	6.62	644.65	GRND
-10	5.13	646.16		4.2	8.54	642.78	GRND	1.8	7.37	643.90	GRND
-3	5.30	645.99		5.7	8.75	642.57	GRND	3.8	8.23	643.04	GRND
0	6.68	644.61	GRND	8.7	8.92	642.4	GRND	5.3	8.64	642.63	GRND
5	8.65	642.64		10.7	8.84	642.48	GRND	7.3	8.45	642.82	GRND
7	8.60	642.69		11.9	8.96	642.36	BKF LT	9.8	8.60	642.67	GRND
8.8	8.91	642.38		12.7	9.16	642.16	BNK	10.8	8.58	642.69	GRND
10	8.75	642.54		14.2	10.17	641.15	EOW	11.8	8.67	642.60	BKF
11.7	8.95	642.34	BKF	15.2	10.69	640.63	BED	12.8	8.90	642.37	BNK
14.2	10.22	641.07		16.7	10.82	640.5	BED	13.8	9.43	641.84	BNK
15.5	10.80	640.49		18.7	11.47	639.85	BED	14.8	10.10	641.17	BNK
18	11.25	640.04		21.7	11.86	639.46	BED	15	10.16	641.11	EOW
20.5	11.70	639.59		24.7	11.63	639.69	BED	15.7	10.74	640.53	BED
23	11.73	639.56	BR	27.7	11.59	639.73	BED	16.8	10.90	640.37	BED
26	11.65	639.64	BR	29.3	11.37	639.95	BED	18.8	11.43	639.84	BED
29	11.58	639.71		30.9	11.01	640.31	BED	20.8	11.65	639.62	BED
31	10.90	640.39		32.2	10.14	641.18	EOW	22.8	11.72	639.55	BED
32.3	10.22	641.07	EOW	34.1	9.03	642.29	BNK	24.8	11.53	639.74	BED
35	8.15	643.14		36.7	7.01	644.31	BNK	26.8	11.43	639.84	BED
38	5.98	645.31		39	5.32	646	GRND	28.8	11.51	639.76	BED
39	5.27	646.02						29.8	11.28	639.99	BED
40.8	3.10	648.19						30.8	11.04	640.23	BED
								31.3	10.81	640.46	BED
								32.3	10.15	641.12	EOW
								33.8	9.06	642.21	BNK
								34.8	8.05	643.22	BNK
								36.8	7.00	644.27	BNK
								39	5.31	645.96	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	6.41	644.77	IR Lt
HI		651.18	
0	6.51	644.67	GRND
3.3	7.92	643.26	
5.3	8.50	642.68	
8.8	8.62	642.56	
10.8	8.51	642.67	
12	8.63	642.55	BKF
13.2	8.92	642.26	BNK
14.3	9.64	641.54	
14.7	10.01	641.17	EOW
15.3	10.66	640.52	BED
16.3	10.67	640.51	
18.3	11.22	639.96	
20.8	11.55	639.63	
21.8	11.54	639.64	
24.3	11.34	639.84	
27.3	11.46	639.72	THL
28.8	11.41	639.77	BED
31.3	10.82	640.36	
32.1	10.41	640.77	
32.6	10.03	641.15	EOW
33	9.22	641.96	BNK
33.8	8.91	642.27	
34.8	8.12	643.06	
36.3	7.13	644.05	
39	5.24	645.94	GRND

Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	


Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF3
 Reach 3 - Buckhorn Creek - Sta 12+50.7



Year 3

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	48.3	Area	47.5	Area	47.7	Area	45.2	Area	0.0	Area	0.0
Bkf W	25.4	Bkf W	25.5	Bkf W	27.5	Bkf W	26.8	Bkf W	10	Bkf W	10
Dmean	1.9	Dmean	1.9	Dmean	1.7	Dmean	1.7	Dmean	0.0	Dmean	0.0
Dmax	2.6	Dmax	2.6	Dmax	2.8	Dmax	2.7	Dmax	0.0	Dmax	0.0
W/d	13.4	W/d	13.7	W/d	15.9	W/d	15.9	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL3
 Reach 3 - Buckhorn Creek - Sta 13+33.1



Year 3

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	62.7	Area	62.8	Area	66.2	Area	66.2	Area	0.0	Area	0.0
Bkf W	22.2	Bkf W	22.5	Bkf W	22.8	Bkf W	22.9	Bkf W	10	Bkf W	10
Dmean	2.8	Dmean	2.8	Dmean	2.9	Dmean	2.9	Dmean	0.0	Dmean	0.0
Dmax	4.6	Dmax	4.7	Dmax	4.9	Dmax	4.8	Dmax	0.0	Dmax	0.0
W/d	7.9	W/d	8.1	W/d	7.9	W/d	7.9	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL3

Reach 3 - Buckhorn Creek - Sta 13+33.1

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	5.88	638.55	RF3 IR Lt	BM	3.92	638.55	PL2 IT Lt	BM	3.11	638.55	IR Lt
HI		644.43		HI		642.47		HI		641.66	
-20	4.23	640.20		0	4.62	637.85	GRND	0	3.82	637.84	GRND
-14.5	4.60	639.83		2	5.48	636.99	GRND	2.4	4.86	636.80	GRND
-12	5.23	639.20		3.5	6.06	636.41	GRND	4.4	5.49	636.17	GRND
-2.5	5.62	638.81		6	6.42	636.05	GRND	6.4	5.55	636.11	GRND
0	6.61	637.82		7.5	6.68	635.79	GRND	7.4	5.83	635.83	GRND
3.6	8.09	636.34		10	6.57	635.9	GRND	9.4	5.75	635.91	GRND
7	8.39	636.04		12	6.70	635.77	BKF LT	11.6	5.78	635.88	BKF
12	8.61	635.82	BKF	13.5	7.55	634.92	BNK	13.4	6.64	635.02	BNK
15	10.03	634.40		16	8.35	634.12	BNK	14.4	7.05	634.61	BNK
16	10.56	633.87		17.7	8.66	633.81	BNK	15.4	7.34	634.32	BNK
18.2	10.49	633.94	LOG	18.3	8.54	633.93	LOG	16.4	7.78	633.88	BED
18.7	11.09	633.34	EOW	18.8	9.17	633.3	EOW	18.1	7.74	633.92	LOG
18.8	11.83	632.60		19	10.03	632.44	BED	18.6	8.29	633.37	EOW
20.3	12.60	631.83		21	11.06	631.41	BED	18.7	8.90	632.76	BED
21	13.20	631.23		23	11.38	631.09	BED	19.9	9.34	632.32	BED
23	13.10	631.33		25	11.06	631.41	BED	21.4	10.09	631.57	BED
25	12.87	631.56		27	10.84	631.63	BED	23.4	10.47	631.19	BED
27	12.68	631.75		29	10.44	632.03	BED	25.4	10.64	631.02	BED
29	12.20	632.23		31	9.38	633.09	BED	27.4	10.31	631.35	BED
30.6	11.89	632.54		31.3	9.14	633.33	EOW	29.4	9.70	631.96	BED
31	11.09	633.34	EOW	31.8	8.44	634.03	BNK	31.1	8.61	633.05	BED
32	10.14	634.29		33.2	7.61	634.86	BNK	31.5	8.25	633.41	EOW
34.2	9.23	635.20	BKF	34.5	7.22	635.25	BKF RT	32	7.39	634.27	BNK
38.2	8.64	635.79		36	7.10	635.37	GRND	33.4	6.48	635.18	BNK
42	7.65	636.78		38	6.76	635.71	GRND	34.4	6.32	635.34	BKF
45.7	6.39	638.04	GRND	40	6.19	636.28	GRND	36.4	6.08	635.58	GRND
49	5.49	638.94		43	5.42	637.05	GRND	39.4	5.42	636.24	GRND
56	5.14	639.29		44.3	5.13	637.34	GRND	42.4	4.70	636.96	GRND
66	4.82	639.61		45.7	4.42	638.05	GRND	45.6	3.52	638.14	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	5.64	638.14	IR Lt
HI		643.78	
0	5.35	638.43	GRND
1.9	6.80	636.98	
4.9	7.56	636.22	
7.9	7.81	635.97	
10.9	7.74	636.04	
11.4	7.80	635.98	BKF
11.9	7.87	635.91	BNK
12.9	8.41	635.37	
14.3	9.03	634.75	
15.9	9.54	634.24	
17.7	9.77	634.01	
18.4	9.89	633.89	EOW
18.7	11.25	632.53	BED
19.7	11.62	632.16	
20.9	12.14	631.64	
22.5	12.33	631.45	
23.8	12.64	631.14	THL
25.9	12.41	631.37	BED
28.2	12.28	631.50	
29.7	11.65	632.13	
31.2	10.71	633.07	
31.9	9.90	633.88	EOW
32.8	9.01	634.77	BNK
33.9	8.48	635.30	
34.8	8.34	635.44	
35.4	8.29	635.49	BKF
35.9	8.25	635.53	GRND
36.9	8.08	635.7	
38.9	7.63	636.15	
41.9	6.88	636.9	
45.5	5.55	638.23	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF4


Reach 4 - Middle Branch - Sta 10+89.9



Year 3

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	3.7	Area	3.5	Area	3.8	Area	3.7	Area	0.0	Area	0.0
Bkf W	6.2	Bkf W	6.4	Bkf W	6.9	Bkf W	6	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.5	Dmean	0.5	Dmean	0.6	Dmean	0.0	Dmean	0.0
Dmax	1.0	Dmax	1.0	Dmax	1.0	Dmax	1.1	Dmax	0.0	Dmax	0.0
W/d	10.4	W/d	11.8	W/d	12.6	W/d	9.9	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC
Riffle Cross Section RF4

Reach 4 - Middle Branch - Sta 10+89.9

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM HI	3.96	674.94	BP4 IR Lt	BM HI	4.31	674.77	BP4 IR Rt	BM HI	4.75	674.77	IR Rt
		678.90				679.08				679.52	
-15	5.26	673.64		0	6.40	672.68	GRND	2	6.77	672.75	GRND
-6	6.00	672.90		2.7	6.29	672.79	GRND	4	6.76	672.76	GRND
0	6.21	672.69		4.7	6.29	672.79	GRND	6	6.79	672.73	GRND
3.6	6.10	672.80		6.7	6.45	672.63	GRND	7.1	6.86	672.66	BKF
7.1	6.24	672.66		7.7	6.65	672.43	GRND	7.6	7.03	672.49	BNK
8.1	6.54	672.36	bkf	7.9	6.74	672.34	BKF LT	8.3	7.40	672.12	BNK
8.8	6.89	672.01		8.3	6.99	672.09	BNK	9.4	7.86	671.66	BNK
9.4	7.03	671.87		9.3	7.21	671.87	BNK	10.2	8.12	671.40	BED
9.9	7.50	671.40		9.6	7.66	671.42	BED	10.7	8.14	671.38	BED
10.5	7.53	671.37		10.2	7.71	671.37	BED	11.5	8.09	671.43	BED
11.2	7.44	671.46		10.8	7.67	671.41	BED	12	8.12	671.40	BED
11.9	7.50	671.40		11.4	7.63	671.45	BED	12.4	7.58	671.94	BNK
12.4	7.42	671.48		12.3	7.60	671.48	BED	13.1	7.23	672.29	BNK
12.8	7.04	671.86		12.5	7.24	671.84	BNK	14	7.09	672.43	BKF
13.5	6.72	672.18		12.9	7.01	672.07	BKF	15.6	7.09	672.43	GRND
14.3	6.54	672.36	bkf	13.3	6.88	672.20	GRND	17	7.06	672.46	GRND
16	6.56	672.34		13.7	6.73	672.35	GRND	19.5	7.01	672.51	GRND
19	6.52	672.38		14.3	6.68	672.40	GRND	21	7.03	672.49	GRND
21	6.50	672.40		16.7	6.73	672.35	GRND	22.5	6.77	672.75	GRND
22.4	6.20	672.70		17.7	6.80	672.28	GRND				
24.5	6.00	672.90		19.7	6.63	672.45	GRND				
29	5.27	673.63		21.3	6.66	672.42	GRND				
34	4.44	674.46		21.8	6.43	672.65	GRND				
				22.3	6.36	672.72	GRND				

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	6.00	673.10	IR Lt
		679.10	
0	6.33	672.77	GRND
2	6.26	672.84	
4	6.32	672.78	
6	6.36	672.74	
7	6.40	672.70	BKF
7.6	6.55	672.55	BNK
8	6.72	672.38	
8.5	6.97	672.13	
9	7.05	672.05	
9.5	7.28	671.82	
10	7.60	671.50	TOE
10.5	7.72	671.38	BED
11	7.69	671.41	THL
11.5	7.79	671.31	BED
12.1	7.69	671.41	
12.6	7.06	672.04	BNK
13	6.98	672.12	
13.5	6.79	672.31	BNK
14	6.68	672.42	BKF
16	6.65	672.45	GRND
18	6.77	672.33	
20	6.58	672.52	
22	6.36	672.74	
22.4	6.33	672.77	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL4


Reach 4 - Middle Branch - Sta 11+14.3



Year 3

Facing Downstream

Pool Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	11.2	Area	9.4	Area	11.1	Area	10.4	Area	0.0	Area	0.0
Bkf W	10.5	Bkf W	10.5	Bkf W	10.7	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	0.9	Dmean	1.0	Dmean	1.0	Dmean	0.0	Dmean	0.0
Dmax	2.4	Dmax	2.0	Dmax	2.3	Dmax	2.2	Dmax	0.0	Dmax	0.0
W/d	9.9	W/d	11.8	W/d	10.3	W/d	9.6	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL4

Reach 4 - Middle Branch - Sta 11+14.3

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM	3.20	674.94	BP4 IR Lt	BM	4.31	674.77	BP4 IR Rt	BM	4.75	674.77	IR Lt
HI		678.14		HI		679.08		HI		679.52	
-20	5.17	672.97		0	6.92	672.16	GRND	0	7.32	672.20	GRND
-10	5.55	672.59		2	6.95	672.13	GRND	0.6	7.31	672.21	GRND
-3	5.95	672.19		4	6.90	672.18	GRND	2.2	7.30	672.22	GRND
0	5.94	672.20		5.3	6.91	672.17	GRND	3.6	7.21	672.31	GRND
4	5.84	672.30		6.8	7.23	671.85	GRND	5	7.32	672.20	GRND
6	6.08	672.06		8	7.51	671.57	GRND	5.1	7.32	672.20	BKF
8	6.58	671.56		9	7.49	671.59	LOG	6.1	7.51	672.01	BNK
9.2	6.51	671.63		9.9	7.80	671.28	LOG	6.9	7.78	671.74	BNK
9.8	7.24	670.90	EOW	10	8.84	670.24	BED	8.2	8.06	671.46	BNK
9.9	8.87	669.27		10.5	8.66	670.42	BLDR	9.1	7.92	671.60	LOG
11.4	8.60	669.54		11.3	9.44	669.64	BED	9.7	8.21	671.31	LOG
12.4	8.50	669.64		11.9	9.40	669.68	BED	9.8	9.26	670.26	EOW
13.4	8.37	669.77		12.5	9.44	669.64	BED	10.6	9.79	669.73	BED
14	8.12	670.02		13	9.41	669.67	BED	11.6	10.05	669.47	BED
15.1	7.25	670.89	EOW	13.6	9.21	669.87	BED	12.2	10.07	669.45	THL
15.3	7.02	671.12		14	8.94	670.14	BED	12.8	10.02	669.50	BED
16.5	6.62	671.52		14.8	8.44	670.64	BED	13.6	9.80	669.72	BED
18	6.45	671.69		15.4	7.81	671.27	BNK	14.35	9.18	670.34	EOW
20.5	6.38	671.76		16	7.64	671.44	BKF RT	14.8	8.72	670.80	BNK
22.2	5.95	672.19		18	7.42	671.66	GRND	16.1	7.90	671.62	BNK
22.9	5.84	672.30		21.4	7.32	671.76	GRND	17.6	7.79	671.73	BKF
25.5	5.73	672.41		22.3	6.92	672.16	GRND	18.6	7.73	671.79	GRND
27.3	5.80	672.34		22.9	6.85	672.23	GRND	20	7.76	671.76	GRND
31	4.68	673.46						21.6	7.55	671.97	GRND
36	4.70	673.44						22.8	7.30	672.22	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	6.71	672.37	IR Lt
HI		679.08	
0	6.90	672.18	GRND
1.9	6.85	672.23	
3.9	6.77	672.31	
5.9	7.06	672.02	
6.3	7.10	671.98	BKF
6.9	7.33	671.75	BNK
7.4	7.35	671.73	
7.9	7.58	671.50	
8.4	7.46	671.62	
8.9	7.75	671.33	LOG
9.6	8.72	670.36	LOG
9.8	8.79	670.29	ROCK
10.5	9.46	669.62	
11.1	9.48	669.60	BED
11.9	9.44	669.64	THL
12.7	9.31	669.77	BED
13.5	9.03	670.05	BED
14.1	8.22	670.86	BNK
14.8	7.58	671.50	BNK
15.5	7.44	671.64	BKF
16.9	7.28	671.80	GRND
18.9	7.23	671.85	
20.9	6.97	672.11	
21.9	6.84	672.24	

Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF5


Reach 5 - Middle Branch - Sta 11+68.1



Year 3

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	6.0	Area	5.9	Area	5.6	Area	4.9	Area	0.0	Area	0.0
Bkf W	8.9	Bkf W	8.2	Bkf W	7.9	Bkf W	7.2	Bkf W	10	Bkf W	10
Dmean	0.7	Dmean	0.7	Dmean	0.7	Dmean	0.7	Dmean	0.0	Dmean	0.0
Dmax	1.2	Dmax	1.2	Dmax	1.2	Dmax	1.1	Dmax	0.0	Dmax	0.0
W/d	13.2	W/d	11.5	W/d	11.1	W/d	10.5	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL5


Reach 5 - Middle Branch - Sta 10+63.1



Year 3

Facing Downstream

Pool Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/11/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	8.4	Area	9.7	Area	10.1	Area	8.5	Area	0.0	Area	0.0
Bkf W	7.9	Bkf W	8.6	Bkf W	8.4	Bkf W	7.3	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	1.2	Dmean	1.2	Dmean	0.0	Dmean	0.0
Dmax	1.7	Dmax	2.0	Dmax	1.9	Dmax	1.8	Dmax	0.0	Dmax	0.0
W/d	7.4	W/d	7.6	W/d	7.0	W/d	6.3	W/d	0.0	W/d	0.0


Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF6
 Reach 6 - Lower East Branch - Sta 11+07.2



Year 3

Facing Downstream

Riffle Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	4.0	Area	2.8	Area	3.0	Area	2.9	Area	0.0	Area	0.0
Bkf W	10.7	Bkf W	8	Bkf W	8	Bkf W	7.7	Bkf W	10	Bkf W	10
Dmean	0.4	Dmean	0.4	Dmean	0.4	Dmean	0.4	Dmean	0.0	Dmean	0.0
Dmax	0.6	Dmax	0.6	Dmax	0.7	Dmax	0.7	Dmax	0.0	Dmax	0.0
W/d	28.5	W/d	22.7	W/d	21.6	W/d	20.3	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF6
 Reach 6 - Lower East Branch - Sta 11+07.2

As-Built			
Station	FS/BS	Elev.	Desc.
BM HI	5.02	643.14	BP6 IR Lt
-10	5.28	642.88	
-5	5.76	642.40	
-2	6.05	642.11	
0	6.62	641.54	
3.5	7.92	640.24	
6	8.04	640.12	
7.6	8.19	639.97	
8.8	8.75	639.41	
10	8.88	639.28	
11	9.07	639.09	
12	9.05	639.11	
13	9.07	639.09	
14	9.17	638.99	
15	9.16	639.00	
15.7	9.00	639.16	
16.2	8.74	639.42	
18	8.71	639.45	
19.5	8.54	639.62	
21	8.68	639.48	
23.5	8.39	639.77	
25.5	7.78	640.38	
27.5	7.00	641.16	
28.2	6.77	641.39	
35	5.05	643.11	

Year 1			
Station	FS/BS	Elev.	Desc.
BM HI	6.06	643.14	BP6 IR Lt
0	7.67	641.53	GRND
1.5	8.16	641.04	GRND
3.5	8.87	640.33	GRND
5.5	9.09	640.11	GRND
7.5	9.25	639.95	GRND
7.8	9.27	639.93	BKF LT
8.7	9.60	639.60	BNK
9.6	9.81	639.39	BNK
10.2	9.95	639.25	BED
11	10.06	639.14	BED
11.7	10.05	639.15	BED
12.3	10.14	639.06	BED
12.8	10.23	638.97	BED
13.7	10.21	638.99	BED
14.3	10.09	639.11	BED
15.5	10.03	639.17	BNK
16.7	9.65	639.55	BKF RT
19.5	9.58	639.62	GRND
21.5	9.70	639.50	GRND
23.3	9.48	639.72	GRND
24.5	9.14	640.06	GRND
26.3	8.46	640.74	GRND
28.2	7.77	641.43	GRND

Year 2			
Station	FS/BS	Elev.	Desc.
BM HI	4.08	641.78	IR Lt
0	4.23	641.63	GRND
1.7	4.87	640.99	GRND
3.7	5.56	640.30	GRND
6.2	5.62	640.24	GRND
7.7	5.82	640.04	GRND
8.7	6.20	639.66	BKF
9.5	6.12	639.74	BNK
10.3	6.53	639.33	BED
11	6.77	639.09	BED
11.7	6.76	639.10	BED
12.9	6.88	638.98	BED
13.5	6.84	639.02	BED
13.9	6.67	639.19	BED
14.7	6.59	639.27	BNK
15.7	6.51	639.35	BNK
16.7	6.15	639.71	BKF
17.7	6.28	639.58	GRND
19.7	6.17	639.69	GRND
21.7	6.25	639.61	GRND
23.2	6.06	639.80	GRND
24.7	5.57	640.29	GRND
26.7	4.94	640.92	GRND
28.2	4.38	641.48	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	6.17	641.78	IR Lt
		647.95	
0	6.34	641.61	GRND
2.7	7.38	640.57	
4.7	7.71	640.24	
6.2	7.73	640.22	
7.2	7.81	640.14	BKF
7.9	8.02	639.93	BNK
8.8	8.24	639.71	
9.5	8.19	639.76	
10.2	8.43	639.52	
10.6	8.75	639.20	TOE
11.3	8.93	639.02	BED
12	8.98	638.97	THL
12.8	8.97	638.98	BED
13.5	8.94	639.01	TOE
14.1	8.64	639.31	BNK
15.4	8.64	639.31	
16.7	8.30	639.65	
17.2	8.30	639.65	BKF
18.7	8.32	639.63	GRND
19.4	8.21	639.74	
21.2	8.40	639.55	
23.2	8.13	639.82	
24.7	7.77	640.18	
28.2	6.47	641.48	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	


Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL6
 Reach 6 - Lower East Branch - Sta 11+33.0



Year 3

Facing Downstream




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	10.2	Area	10.0	Area	10.2	Area	10.3	Area	0.0	Area	0.0
Bkf W	8.5	Bkf W	9.2	Bkf W	9.2	Bkf W	10	Bkf W	10	Bkf W	10
Dmean	1.2	Dmean	1.1	Dmean	1.1	Dmean	1.0	Dmean	0.0	Dmean	0.0
Dmax	1.9	Dmax	2.0	Dmax	2.0	Dmax	2.1	Dmax	0.0	Dmax	0.0
W/d	7.1	W/d	8.5	W/d	8.3	W/d	9.7	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF7
 Reach 7 - Southeast Creek - Sta 11+20.6



Year 3

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	9.4	Area	9.5	Area	7.6	Area	8.8	Area	0.0	Area	0.0
Bkf W	14.5	Bkf W	15	Bkf W	14.5	Bkf W	13.3	Bkf W	10	Bkf W	10
Dmean	0.6	Dmean	0.6	Dmean	0.5	Dmean	0.7	Dmean	0.0	Dmean	0.0
Dmax	1.2	Dmax	1.2	Dmax	1.2	Dmax	1.1	Dmax	0.0	Dmax	0.0
W/d	22.3	W/d	23.8	W/d	27.7	W/d	20.2	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF7

Reach 7 - Southeast Creek - Sta 11+20.6

As-Built				Year 1				Year 2			
Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.	Station	FS/BS	Elev.	Desc.
BM HI	7.17	653.43	BP7 IR Lt	BM HI	5.15	653.43	BP7 IR Lt	BM HI	5.27	653.16	IR Lt
-8	6.40	654.20		0	5.77	652.81	GRND	0	5.54	652.89	GRND
0	7.68	652.92		1.8	6.22	652.36	GRND	1.8	6.04	652.39	GRND
1	7.75	652.85		3.8	6.92	651.66	GRND	3.8	6.73	651.70	GRND
4	9.04	651.56		5.1	7.37	651.21	GRND	5.8	7.31	651.12	GRND
5	9.36	651.24		6.6	7.72	650.86	BKF LT	7.8	7.64	650.79	GRND
7	9.72	650.88		7	7.83	650.75		8.8	7.68	650.75	GRND
8	9.82	650.78		8.8	7.95	650.63		9.6	7.67	650.76	BKF
9	10.07	650.53		10.1	8.06	650.52		10.5	7.95	650.48	BNK
10	10.20	650.40		10.9	8.32	650.26		10.9	8.13	650.30	EOW
11	10.23	650.37		12.5	8.23	650.35		11.4	8.24	650.19	BED
12	10.12	650.48		13.2	8.33	650.25		12.1	8.07	650.36	BED
13.3	10.33	650.27		13.7	8.23	650.35		12.6	8.07	650.36	BED
13.9	10.10	650.50		14.4	7.88	650.70		13.4	8.13	650.30	BED
14.5	9.94	650.66		15.3	7.66	650.92	BKF RT	13.7	8.10	650.33	EOW
15.5	9.65	650.95		16.8	7.35	651.23	GRND	14.1	7.88	650.55	BNK
16	9.53	651.07		18.8	7.13	651.45	GRND	14.6	7.52	650.91	BKF
17	9.42	651.18		21.8	7.17	651.41	GRND	15.3	7.50	650.93	GRND
18.5	9.14	651.46		23.8	7.01	651.57	GRND	16.3	7.40	651.03	GRND
20	9.42	651.18		25.8	6.91	651.67	GRND	17.3	7.20	651.23	GRND
22	9.19	651.41		27.3	6.50	652.08	GRND	18.3	7.06	651.37	GRND
24	9.07	651.53						19.8	7.24	651.19	GRND
27.3	8.51	652.09						21.3	7.16	651.27	GRND
33	7.85	652.75						23.8	6.84	651.59	GRND
36	7.40	653.20						25.8	6.94	651.49	GRND
								27.3	6.29	652.14	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	2.97	653.16	IR Lt
		656.13	
0	3.21	652.92	GRND
1.1	3.32	652.81	
2.9	4.11	652.02	
4.9	4.80	651.33	
6.4	5.19	650.94	
6.9	5.18	650.95	
8.4	5.34	650.79	BKF
9.4	5.55	650.58	BNK
10.9	5.71	650.42	EOW
11.9	5.80	650.33	BED
13.1	5.83	650.30	THL
13.8	5.72	650.41	EOW
14.9	5.28	650.85	BNK/BKF
16.3	5.11	651.02	GRND
17.2	4.92	651.21	
18.2	4.70	651.43	
19.9	4.90	651.23	
21.9	4.66	651.47	
25.9	4.50	651.63	
27.3	4.02	652.11	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL7


Reach 7 - Southeast Creek - Sta 11+32.3



Year 3

Facing Downstream

Pool Cross Section




As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	10.5	Area	9.6	Area	9.6	Area	9.9	Area	0.0	Area	0.0
Bkf W	9.5	Bkf W	9.7	Bkf W	9.8	Bkf W	9.3	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.0	Dmean	1.0	Dmean	1.1	Dmean	0.0	Dmean	0.0
Dmax	2.0	Dmax	1.8	Dmax	1.9	Dmax	1.9	Dmax	0.0	Dmax	0.0
W/d	8.6	W/d	9.8	W/d	10.0	W/d	8.7	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Riffle Cross Section RF8
 Reach 8 - Southwest Creek - Sta 11+49.9



Year 3

Facing Downstream



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	3.4	Area	4.4	Area	4.9	Area	5.3	Area	0.0	Area	0.0
Bkf W	8	Bkf W	8.2	Bkf W	8.4	Bkf W	9	Bkf W	10	Bkf W	10
Dmean	0.4	Dmean	0.5	Dmean	0.6	Dmean	0.6	Dmean	0.0	Dmean	0.0
Dmax	0.7	Dmax	0.7	Dmax	0.8	Dmax	0.9	Dmax	0.0	Dmax	0.0
W/d	18.6	W/d	15.2	W/d	14.5	W/d	15.2	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site

Guilford County, NC

Riffle Cross Section RF8

Reach 8 - Southwest Creek - Sta 11+49.9

As-Built			
Station	FS/BS	Elev.	Desc.
BM HI	2.51	98.99	Stump
		101.50	
-15	3.36	98.14	
-8	3.67	97.83	
-3	3.94	97.56	
0	4.05	97.45	
3	4.10	97.40	
7	4.04	97.46	
9.3	4.24	97.26	
10.6	4.56	96.94	
11.9	5.04	96.46	
12.3	5.26	96.24	
12.6	5.41	96.09	
12.8	5.58	95.92	
14	5.56	95.94	
15	5.76	95.74	
16	5.56	95.94	
17	5.46	96.04	
18	5.43	96.07	
18.7	5.34	96.16	
19.4	5.23	96.27	
19.9	5.04	96.46	
21.2	4.91	96.59	
22.4	4.71	96.79	
24.9	4.23	97.27	
26.9	3.99	97.51	
28	4.03	97.47	
28.9	3.86	97.64	
30	3.92	97.58	
33	3.64	97.86	
37	2.72	98.78	
40	2.35	99.15	

Year 1			
Station	FS/BS	Elev.	Desc.
BM HI	3.78	100.42	BP8 IR Rt
		104.20	
0	6.68	97.52	GRND
2	6.77	97.43	GRND
6	6.71	97.49	GRND
8	6.70	97.50	GRND
9	6.83	97.37	GRND
10	7.05	97.15	GRND
11	7.33	96.87	BKF
11.9	7.63	96.57	BNK
12.5	8.15	96.05	BED
13.6	8.29	95.91	BED
15	8.37	95.83	BED
16.6	8.34	95.86	BED
18	8.18	96.02	BED
19	7.93	96.27	BNK
20.1	7.63	96.57	BKF
21	7.59	96.61	GRND
23	7.22	96.98	GRND
26	6.77	97.43	GRND

Year 2			
Station	FS/BS	Elev.	Desc.
BM HI	5.42	97.59	IR Lt
		103.01	
0	5.52	97.49	GRND
1.8	5.75	97.26	GRND
4.5	5.60	97.41	GRND
6.5	5.56	97.45	GRND
8.5	5.70	97.31	GRND
9.5	5.82	97.19	GRND
11.1	6.21	96.80	GRND
11.5	6.36	96.65	GRND
11.9	6.46	96.55	BKF
12.1	6.54	96.47	BNK
12.4	7.20	95.81	TOE
13.4	7.23	95.78	BED
14.5	7.12	95.89	BED
14.9	7.28	95.73	BED
15.5	7.12	95.89	BED
16.8	7.11	95.90	BED
17.7	7.11	95.90	BED
18.5	7.00	96.01	BED
19.3	6.84	96.17	BED
19.8	6.63	96.38	BNK
20.3	6.44	96.57	BNK
20.8	6.38	96.63	BKF
21.7	6.33	96.68	GRND
23.2	6.01	97.00	GRND
24.5	5.80	97.21	GRND
26.2	5.64	97.37	GRND
27	5.53	97.48	GRND
28.3	5.52	97.49	GRND
29	5.45	97.56	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM HI	5.11	97.60	IR Lt
		102.71	
0.1	5.19	97.52	GRND
1.2	5.30	97.41	
3.6	5.29	97.42	
5.6	5.19	97.52	
8.1	5.33	97.38	
10	5.64	97.07	
10.9	5.84	96.87	BKF
11.6	6.08	96.63	BNK
12.2	6.24	96.47	
12.5	6.88	95.83	TOE
13.4	6.93	95.78	BED
14.7	7.00	95.71	THL
16	6.88	95.83	BED
16.9	6.81	95.90	
18.25	6.75	95.96	TOE
19.3	6.57	96.14	BNK
20.6	6.13	96.58	BKF
21.1	6.05	96.66	GRND
22.7	5.84	96.87	
25	5.46	97.25	
26.6	5.29	97.42	
29.05	5.01	97.70	

Year 4			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM HI	0.00	100.00	IR Lt
		100.00	

Holly Grove Stream Restoration Site

Guilford County, NC

Pool Cross Section PL8


Reach 8 - Middle Branch - Sta 100+78.5



Year 3

Facing Downstream

Pool Cross Section



As-Built		Year 1		Year 2		Year 3		Year 4		Year 5	
Date	1/8/09	Date	10/20/09	Date	10/12/10	Date	10/5/11	Date	0/0/0	Date	0/0/0
Area	7.9	Area	7.4	Area	9.1	Area	8.6	Area	0.0	Area	0.0
Bkf W	7.1	Bkf W	6.6	Bkf W	7.2	Bkf W	7.5	Bkf W	10	Bkf W	10
Dmean	1.1	Dmean	1.1	Dmean	1.3	Dmean	1.1	Dmean	0.0	Dmean	0.0
Dmax	1.6	Dmax	1.7	Dmax	1.8	Dmax	1.8	Dmax	0.0	Dmax	0.0
W/d	6.4	W/d	5.9	W/d	5.7	W/d	6.5	W/d	0.0	W/d	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Pool Cross Section PL8
 Reach 8 - Middle Branch - Sta 100+78.5

As-Built			
Station	FS/BS	Elev.	Desc.
BM	5.31	98.99	Stump
HI		104.30	
-17	3.29	101.01	
-10.5	4.42	99.88	
-4	5.09	99.21	
-1	5.26	99.04	
0	5.30	99.00	
1.5	5.47	98.83	
3.6	5.83	98.47	
5.2	5.72	98.58	
6	5.93	98.37	
9	6.76	97.54	
11	7.00	97.30	
11.7	7.11	97.19	
12.2	7.28	97.02	
12.5	7.48	96.82	
12.8	7.64	96.66	
13	8.00	96.30	
13.5	8.42	95.88	
14.3	8.62	95.68	
15	8.63	95.67	
16	8.66	95.64	
17	8.61	95.69	
17.7	8.37	95.93	
18.3	7.63	96.67	
18.8	7.41	96.89	
19	5.87	98.43	
19.9	5.65	98.65	
21	5.30	99.00	
22.8	4.9	99.40	
25.4		5	99.30
26.9	5.03	99.27	
30	4.73	99.57	
34	4.64	99.66	
36	4.17	100.13	
40	4.06	100.24	

Year 1			
Station	FS/BS	Elev.	Desc.
BM	3.78	100.42	BP8 IR Rt
HI		104.20	
0	5.15	99.05	GRND
2.4	5.37	98.83	GRND
4.9	5.50	98.7	GRND
8.4	6.45	97.75	GRND
9.4	6.66	97.54	GRND
10.9	6.85	97.35	GRND
11.9	7.03	97.17	BKF
12.9	7.86	96.34	BNK
13.9	8.33	95.87	BED
14.5	8.65	95.55	BED
15.3	8.74	95.46	BED
16.3	8.58	95.62	BED
17.6	8.09	96.11	BED
17.9	7.48	96.72	ROOTWAD
18.5	7.10	97.1	ROOT
19.1	5.73	98.47	TOB
19.9	5.53	98.67	GRND
21.4	5.13	99.07	GRND
23.4	4.86	99.34	GRND
25.4	4.89	99.31	GRND


Year 2			
Station	FS/BS	Elev.	Desc.
BM	5.61	99.09	IR Lt
HI		104.70	
0	5.69	99.01	GRND
2.7	5.94	98.76	GRND
4.7	6.04	98.66	GRND
5.5	5.74	98.96	LOG
5.8	6.24	98.46	GRND
8.7	7.12	97.58	GRND
9.7	7.20	97.50	BKF
10.7	7.33	97.37	BNK
11.7	7.54	97.16	BNK
12.2	7.64	97.06	BNK
12.4	8.23	96.47	BED
12.8	8.66	96.04	EOW
13.3	8.98	95.72	BED
14.2	9.26	95.44	BED
15.2	9.33	95.37	BED
16.7	9.33	95.37	BED
17.6	9.06	95.64	BED
18	8.01	96.69	BNK
18.6	7.75	96.95	BNK
18.9	7.47	97.23	BNK
19.1	6.32	98.38	GRND
19.7	6.15	98.55	GRND
20.7	5.82	98.88	GRND
23	5.33	99.37	GRND
25.45	5.41	99.29	GRND

Year 3			
Station	FS/BS	Elev.	Desc.
BM	5.13	99.09	IR Lt
HI		104.22	
0	5.20	99.02	GRND
3	5.55	98.67	
5.9	5.79	98.43	
8.7	6.57	97.65	
9.5	6.72	97.50	
9.9	6.75	97.47	BKF
10.6	6.83	97.39	BNK
11.4	7.01	97.21	
12.3	7.14	97.08	
13	8.10	96.12	TOE
13.6	8.57	95.65	BED
14.7	8.82	95.40	
15.5	8.82	95.40	THL
16.3	8.78	95.44	BED
17.4	8.53	95.69	TOE
18	7.54	96.68	BNK
18.9	6.86	97.36	
19.9	5.57	98.65	
21.1	5.25	98.97	GRND
23	4.86	99.36	
25.4	4.92	99.30	


Year 4			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Year 5			
Station	FS/BS	Elev.	Desc.
BM	0.00	100.00	IR Lt
HI		100.00	

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	1
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	1
coarse sand	0.5	1	1
very coarse sand	1	2	6
very fine gravel	2	4	2
fine gravel	4	6	2
fine gravel	6	8	1
medium gravel	8	11	3
medium gravel	11	16	3
coarse gravel	16	22	9
coarse gravel	22	32	12
very coarse gravel	32	45	19
very coarse gravel	45	64	17
small cobble	64	90	8
medium cobble	90	128	6
large cobble	128	180	2
very large cobble	180	256	2
small boulder	256	362	2
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			97
bedrock			3
clay hardpan			
detritus/wood			
artificial			
total count:			100



Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	1
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	1
coarse sand	0.5	1	1
very coarse sand	1	2	6
very fine gravel	2	4	2
fine gravel	4	6	2
fine gravel	6	8	1
medium gravel	8	11	3
medium gravel	11	16	3
coarse gravel	16	22	9
coarse gravel	22	32	12
very coarse gravel	32	45	19
very coarse gravel	45	64	17
small cobble	64	90	8
medium cobble	90	128	6
large cobble	128	180	2
very large cobble	180	256	2
small boulder	256	362	2
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			97
bedrock			3
clay hardpan			
detritus/wood			
artificial			
total count:			100




Pebble Count Weighted by Channel Feature

Percent Riffle:	37.8	Percent Run:	20.7
Percent Pool:	22.5	Percent Glide:	18.9

Material	Size Range (mm)	weighted
silt/clay	0 0.062	5.6
very fine sand	0.062 0.13	0.0
fine sand	0.13 0.25	0.0
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	0.0
very coarse sand	1 2	1.7
very fine gravel	2 4	0.0
fine gravel	4 6	0.0
fine gravel	6 8	0.9
medium gravel	8 11	1.8
medium gravel	11 16	2.6
coarse gravel	16 22	3.5
coarse gravel	22 32	8.0
very coarse gravel	32 45	4.6
very coarse gravel	45 64	13.8
small cobble	64 90	24.2
medium cobble	90 128	13.3
large cobble	128 180	5.4
very large cobble	180 256	0.8
small boulder	256 362	0.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 2
 Note: **Reach Data 2**



weighted particle count:	86.2
--------------------------	------


bedrock		13.7
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	99.9
-----------------------	------

based on sediment particles only	size percent less than (mm)						particle size distribution gradation			
	D16	D35	D50	D65	D84	D95	geo mean	std dev		
	17.768	46.70	64.6	77	105	144	2.6	43.1	2.4	
based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	6%	2%	35%	44%	0%	14%	0%	0%	0%	

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	44
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	
very fine gravel	2	4	1
fine gravel	4	6	1
fine gravel	6	8	
medium gravel	8	11	1
medium gravel	11	16	2
coarse gravel	16	22	
coarse gravel	22	32	3
very coarse gravel	32	45	2
very coarse gravel	45	64	4
small cobble	64	90	6
medium cobble	90	128	14
large cobble	128	180	16
very large cobble	180	256	4
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			98
bedrock			2
clay hardpan			
detritus/wood			
artificial			
total count:			100

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 2
 Note: Riffle RF2




based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	22.0	88	140	177	180.6	2.9	47.6
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	44%	0%	14%	40%	0%	2%	0%	0%	0%

Pebble Count Weighted by Channel Feature

Percent Riffle:	36.6	Percent Run:	19.8
Percent Pool:	20.8	Percent Glide:	22.8

Material	Size Range (mm)	weighted
silt/clay	0 0.062	20.8
very fine sand	0.062 0.13	0.0
fine sand	0.13 0.25	0.0
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	1.0
very coarse sand	1 2	0.0
very fine gravel	2 4	1.0
fine gravel	4 6	2.0
fine gravel	6 8	1.0
medium gravel	8 11	0.0
medium gravel	11 16	4.0
coarse gravel	16 22	5.9
coarse gravel	22 32	2.0
very coarse gravel	32 45	4.0
very coarse gravel	45 64	11.9
small cobble	64 90	11.9
medium cobble	90 128	12.9
large cobble	128 180	6.9
very large cobble	180 256	3.0
small boulder	256 362	1.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Buckhorn Creek: Reach 3
 Note: **Reach Data 3**




weighted particle count:	89.1
--------------------------	------

bedrock		10.9
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	100
-----------------------	-----

based on sediment particles only	size percent less than (mm)						particle size distribution gradation			
	D16	D35	D50	D65	D84	D95	geo mean	std dev		
	0.062	17.32	49.1	73	117	176	397.5	2.7 43.4		
based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	21%	1%	32%	35%	1%	11%	0%	0%	0%	

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	41
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	1
very fine gravel	2	4	
fine gravel	4	6	1
fine gravel	6	8	1
medium gravel	8	11	1
medium gravel	11	16	2
coarse gravel	16	22	4
coarse gravel	22	32	3
very coarse gravel	32	45	
very coarse gravel	45	64	7
small cobble	64	90	9
medium cobble	90	128	11
large cobble	128	180	12
very large cobble	180	256	2
small boulder	256	362	1
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			96
bedrock			4
clay hardpan			
detritus/wood			
artificial			
total count:			100




Pebble Count Weighted by Channel Feature

Percent Riffle:	45.6	Percent Run:	21.4
Percent Pool:	21.4	Percent Glide:	11.7

Material	Size Range (mm)	weighted
silt/clay	0 0.062	54.4
very fine sand	0.062 0.13	0.0
fine sand	0.13 0.25	0.0
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	0.0
very coarse sand	1 2	0.0
very fine gravel	2 4	0.0
fine gravel	4 6	1.0
fine gravel	6 8	1.0
medium gravel	8 11	3.9
medium gravel	11 16	1.9
coarse gravel	16 22	2.9
coarse gravel	22 32	7.8
very coarse gravel	32 45	3.9
very coarse gravel	45 64	7.8
small cobble	64 90	3.9
medium cobble	90 128	7.8
large cobble	128 180	1.9
very large cobble	180 256	1.0
small boulder	256 362	1.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Middle Branch: Reach 4
 Note: **Reach Data 4**




weighted particle count: 100.1

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count: 100.1

based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	0.1	22	63	122	505.7	2.0	31.8
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	54%	0%	30%	15%	1%	0%	0%	0%	0%



Pebble Count Weighted by Channel Feature

Percent Riffle:	35.4	Percent Run:	23.2
Percent Pool:	28.3	Percent Glide:	13.1

Material	Size Range (mm)	weighted
silt/clay	0 0.062	40.8
very fine sand	0.062 0.13	0.0
fine sand	0.13 0.25	0.0
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	0.0
very coarse sand	1 2	0.0
very fine gravel	2 4	2.0
fine gravel	4 6	3.0
fine gravel	6 8	3.1
medium gravel	8 11	3.1
medium gravel	11 16	5.1
coarse gravel	16 22	7.1
coarse gravel	22 32	7.1
very coarse gravel	32 45	7.1
very coarse gravel	45 64	6.1
small cobble	64 90	5.1
medium cobble	90 128	6.2
large cobble	128 180	3.1
very large cobble	180 256	1.0
small boulder	256 362	0.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

weighted particle count:	100.0
--------------------------	-------

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	100
-----------------------	-----

Holly Grove Stream Restoration Site
 Guilford County, NC
 Middle Branch: Reach 5
 Note: **Reach Data 5**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	8.9	23	62	122	75.4	2.0	31.6

based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	41%	0%	44%	15%	0%	0%	0%	0%	0%

Pebble Count of Channel Reach

Material	Size Range (mm)		Count
silt/clay	0	0.062	43
very fine sand	0.062	0.13	
fine sand	0.13	0.25	
medium sand	0.25	0.5	
coarse sand	0.5	1	4
very coarse sand	1	2	2
very fine gravel	2	4	4
fine gravel	4	6	9
fine gravel	6	8	1
medium gravel	8	11	9
medium gravel	11	16	7
coarse gravel	16	22	2
coarse gravel	22	32	7
very coarse gravel	32	45	5
very coarse gravel	45	64	6
small cobble	64	90	7
medium cobble	90	128	3
large cobble	128	180	
very large cobble	180	256	2
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	

total particle count: 111

bedrock		
clay hardpan		
detritus/wood		
artificial		


total count: 111

Holly Grove Stream Restoration Site

Guilford County, NC

Middle Branch: Reach 5

Note: Riffle RF5



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	4.5	11	46	88	41.2	1.7	27.1
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	39%	5%	45%	11%	0%	0%	0%	0%	0%

Pebble Count Weighted by Channel Feature

Percent Riffle:	39.2	Percent Run:	18.6
Percent Pool:	29.4	Percent Glide:	12.7

Material	Size Range (mm)		weighted
silt/clay	0	0.062	43.1
very fine sand	0.062	0.13	1.0
fine sand	0.13	0.25	0.0
medium sand	0.25	0.5	0.0
coarse sand	0.5	1	0.0
very coarse sand	1	2	1.0
very fine gravel	2	4	2.0
fine gravel	4	6	5.9
fine gravel	6	8	4.9
medium gravel	8	11	7.8
medium gravel	11	16	3.9
coarse gravel	16	22	3.9
coarse gravel	22	32	6.9
very coarse gravel	32	45	7.8
very coarse gravel	45	64	5.9
small cobble	64	90	0.0
medium cobble	90	128	2.0
large cobble	128	180	2.0
very large cobble	180	256	0.0
small boulder	256	362	0.0
small boulder	362	512	2.0
medium boulder	512	1024	0.0
large boulder	1024	2048	0.0
very large boulder	2048	4096	0.0


weighted particle count:	99.9
--------------------------	------

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	99.9
-----------------------	------

Holly Grove Stream Restoration Site
 Guilford County, NC
 East Branch: Reach 6

Note: **Reach Data 6**




based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	4.9	11	37	105	43.3	1.5	24.6

based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	43%	2%	49%	4%	2%	0%	0%	0%	0%

Pebble Count of Channel Reach			
Material	Size Range (mm)		Count
silt/clay	0	0.062	65
very fine sand	0.062	0.13	
fine sand	0.13	0.25	1
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	
very fine gravel	2	4	
fine gravel	4	6	6
fine gravel	6	8	3
medium gravel	8	11	3
medium gravel	11	16	5
coarse gravel	16	22	4
coarse gravel	22	32	5
very coarse gravel	32	45	3
very coarse gravel	45	64	3
small cobble	64	90	2
medium cobble	90	128	1
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	
total particle count:			101
bedrock			
clay hardpan			
detritus/wood			
artificial			
total count:			101

Holly Grove Stream Restoration Site
 Guilford County, NC
 East Branch: Reach 6
 Note: Riffle RF6



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	0.1	0	19	50	149.9	1.1	17.3
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	64%	1%	32%	3%	0%	0%	0%	0%	0%

Pebble Count Weighted by Channel Feature

Percent Riffle:	29.6	Percent Run:	20.4
Percent Pool:	38.9	Percent Glide:	11.1


Material	Size Range (mm)	weighted
silt/clay	0 0.062	71.3
very fine sand	0.062 0.13	0.9
fine sand	0.13 0.25	1.9
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	0.0
very coarse sand	1 2	2.8
very fine gravel	2 4	1.9
fine gravel	4 6	0.9
fine gravel	6 8	0.0
medium gravel	8 11	2.8
medium gravel	11 16	2.8
coarse gravel	16 22	0.0
coarse gravel	22 32	1.9
very coarse gravel	32 45	0.0
very coarse gravel	45 64	4.6
small cobble	64 90	3.7
medium cobble	90 128	2.8
large cobble	128 180	0.9
very large cobble	180 256	0.9
small boulder	256 362	0.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

weighted particle count: 100.0

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count: 100

Holly Grove Stream Restoration Site
 Guilford County, NC
 Southeast Creek: Reach 7
 Note: **Reach Data 7**



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	0.1	0	14	87	110.4	0.9 14.8	

based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	71%	6%	15%	8%	0%	0%	0%	0%	0%	

Pebble Count of Channel Reach

Material	Size Range (mm)		Count
silt/clay	0	0.062	70
very fine sand	0.062	0.13	1
fine sand	0.13	0.25	
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	2
very fine gravel	2	4	1
fine gravel	4	6	9
fine gravel	6	8	3
medium gravel	8	11	3
medium gravel	11	16	3
coarse gravel	16	22	
coarse gravel	22	32	5
very coarse gravel	32	45	
very coarse gravel	45	64	5
small cobble	64	90	1
medium cobble	90	128	1
large cobble	128	180	
very large cobble	180	256	
small boulder	256	362	
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	

total particle count: 104

bedrock		
clay hardpan		
detritus/wood		
artificial		


total count: 104

Holly Grove Stream Restoration Site

Guilford County, NC

Southeast Creek: Reach 7

Note: Riffle RF7



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.062	0.06	0.1	0	9	51	75.0	12.2	


based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	67%	3%	28%	2%	0%	0%	0%	0%	0%

Pebble Count Weighted by Channel Feature

Percent Riffle:	32	Percent Run:	19.4
Percent Pool:	30.1	Percent Glide:	18.4

Material	Size Range (mm)	weighted
silt/clay	0 0.062	31.0
very fine sand	0.062 0.13	0.0
fine sand	0.13 0.25	17.5
medium sand	0.25 0.5	0.0
coarse sand	0.5 1	2.9
very coarse sand	1 2	0.0
very fine gravel	2 4	2.9
fine gravel	4 6	1.0
fine gravel	6 8	2.9
medium gravel	8 11	2.9
medium gravel	11 16	9.7
coarse gravel	16 22	4.8
coarse gravel	22 32	2.9
very coarse gravel	32 45	4.8
very coarse gravel	45 64	3.9
small cobble	64 90	2.9
medium cobble	90 128	6.8
large cobble	128 180	1.9
very large cobble	180 256	1.0
small boulder	256 362	0.0
small boulder	362 512	0.0
medium boulder	512 1024	0.0
large boulder	1024 2048	0.0
very large boulder	2048 4096	0.0

Holly Grove Stream Restoration Site
 Guilford County, NC
 Southwest Creek: Reach 8
 Note: **Reach Data 8**



weighted particle count:	99.9
--------------------------	------

bedrock		0.0
clay hardpan		0.0
detritus/wood		0.0
artificial		0.0

weighted total count:	99.9
-----------------------	------

based on sediment particles only	size percent less than (mm)						particle size distribution gradation			
	D16	D35	D50	D65	D84	D95	geo mean	std dev		
	0.062	0.15	0.7	13	47	115	39.0	1.7	27.6	
based on total count	percent by substrate type									
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial	
	31%	20%	36%	13%	0%	0%	0%	0%	0%	

Pebble Count of Channel Reach

Material	Size Range (mm)		Count
silt/clay	0	0.062	13
very fine sand	0.062	0.13	1
fine sand	0.13	0.25	11
medium sand	0.25	0.5	
coarse sand	0.5	1	
very coarse sand	1	2	1
very fine gravel	2	4	4
fine gravel	4	6	5
fine gravel	6	8	4
medium gravel	8	11	3
medium gravel	11	16	10
coarse gravel	16	22	9
coarse gravel	22	32	11
very coarse gravel	32	45	8
very coarse gravel	45	64	6
small cobble	64	90	3
medium cobble	90	128	7
large cobble	128	180	3
very large cobble	180	256	1
small boulder	256	362	1
small boulder	362	512	
medium boulder	512	1024	
large boulder	1024	2048	
very large boulder	2048	4096	

total particle count: 101

bedrock		
clay hardpan		
detritus/wood		
artificial		


total count: 101

Holly Grove Stream Restoration Site

Guilford County, NC

Southwest Creek: Reach 8

Note: Riffle RF8



based on sediment particles only	size percent less than (mm)						particle size distribution gradation		
	D16	D35	D50	D65	D84	D95	geo mean	std dev	
	0.143	6.15	15.1	26	60	128	54.8	2.9	20.4
based on total count	percent by substrate type								
	silt/clay	sand	gravel	cobble	boulder	bedrock	hardpan	wood/det	artificial
	13%	13%	59%	14%	1%	0%	0%	0%	0%