

**UT to Little Hunting Creek (Johnson Site)
Stream Restoration
EEP Project No. 197
2010 Monitoring Report: Year 3 of 5**



**Construction Completed: November 2007
Submission Date: September 2011**

Prepared for:

NCDENR-EEP
1652 Mail Service Center
Raleigh, NC 27699

Prepared by:

Jordan, Jones and Goulding
309 East Morehead Street, Suite 110
Charlotte, NC 28202



Table of Contents

SECTION 1 – EXECUTIVE SUMMARY

1.1 Goals and Objectives	1-1
1.2 Vegetative Assessment	1-2
1.3 Stream Assessment	1-2
1.4 Annual Monitoring Summary	1-3

SECTION 2 – METHODOLOGY

2.1 Methodology	2-1
-----------------------	-----

SECTION 3 – REFERENCES

SECTION 4 – APPENDICES

List of Appendices

Appendix 1 – General Figures and Plan Views

- 1.1 Project Vicinity Map
- 1.2 Current Condition Plan View

Appendix 2 – General Project Tables

- 2.1 Project Mitigation Structure and Objectives
- 2.2 Project Activity and Reporting History
- 2.3 Project Contacts
- 2.4 Project Attribute Table

Appendix 3 – Vegetation Assessment Data

- 3.1 Vegetation Plot Mitigation Success
- 3.2 Vegetation Monitoring Plot Photos
- 3.3 Vegetation Plot Summary Data Table
- 3.4 Vegetation Condition Assessment

Appendix 4 – Stream Assessment Data

- 4.1 Stream Station Photos
- 4.2 Qualitative Visual Stability Assessment
- 4.3 Verification of Bankfull Events
- 4.4 Cross-Section Plots and Raw Data Tables
- 4.5 Longitudinal Plots and Raw Data Tables
- 4.6 Pebble Count Plots and Raw Data Tables



SECTION 1
EXECUTIVE SUMMARY

SECTION 1

EXECUTIVE SUMMARY

The unnamed tributary to Little Hunting Creek (UTLHC) Stream Restoration Project (Site) is located west of Harmony Highway (NC 21) and north of Hunting Creek Road (SR 1111) in Iredell County, North Carolina (Appendix 1.1). The Site lies within the 197 acre parcel owned by Mrs. Lottie V. Johnson. UTLHC is a first order perennial stream located in the Northern Inner Piedmont ecoregion in the Yadkin River Basin (USGS HUC 03040102). The stream restoration plan was designed by KCI Associates of North Carolina. Construction and seeding activities were completed in the fall of 2007.

This report serves as the third year of the five year monitoring plan for the Site.

1.1 Goals and Objectives

UTLHC is an active dairy farm with several structures located on the property for housing livestock and storing farm machinery. The primary land uses on the site are dairy operation, rangeland, agriculture (small grain), and forest. A private residence is located on the northeastern section of the property. The following goals and objectives were established for the Site.

Restoration Goals

1. Restore a stable channel that is capable of moving the flows and sediment provided by its watershed.
2. Improve water quality and reduce land and riparian vegetation loss resulting from lateral erosion and bed degradation.
3. Enhance aquatic and terrestrial habitat.

Restoration Objectives

1. Build an appropriate B4c type channel with stable dimensions.
2. Plant a riparian buffer of native trees and shrubs.
3. Install in-stream structures that will promote bed feature diversity and prevent vertical instability.
4. Exclude livestock from the riparian buffer.

The stream was restored by establishing appropriate dimension and profile to 2,209 lf of UTLHC (Restoration, Priority 3) and stabilize in-place approximately 417 linear feet (lf) of UTLHC's tributaries (Stabilization, Priority 4). UTLHC's main channel was designed and constructed as a B4c type channel. The restoration reach was restored using native vegetation and in-stream structures, such as cross-vanes and rock sill grade controls. Riparian areas were planted with native bare root seedlings and herbaceous cover to enhance the riparian areas and stabilize

streambanks. Construction of the restoration project was completed in the fall of 2007. Appendix 2 provides more detailed project activity, history, contact information, and watershed/site background information for this project.

1.2 Vegetative Assessment

The CVS protocol (Level 2) was conducted to assess the vegetation plots for the 2010 monitoring year (MY-3). Vegetative monitoring success criteria as stated in the 2008 mitigation plan requires that planted woody vegetation must meet a minimum survival success rate of 320 stems/acre after three years, 288 stems/acre after four years, and 260 stems/acre after five years (KCI, 2008). Previously, land access issues resulted in the monitoring activities to be postponed during the 2008 calendar year. The first survey opportunity occurred in the month of January 2009 during the vegetative dormant season; therefore, the 2009 survey was the first year of the CVS vegetation monitoring.

The monitoring data recorded an average of 6 planted live stems per plot. The average site density is approximately 254 planted stems per acre, which does not meet the year 1-3 goal of 320 planted stems per acre. Two out of the seven Plots (Plots 2 and 3) met the vegetation success threshold for the 2010 monitoring year. Plots 1, 5, and 7 would meet the vegetation success threshold with the inclusion of the volunteer species recorded within the plot.

Planted stem mortality within the plots is most likely due to the stress associated with the drought like conditions that occurred throughout North Carolina in 2007 during plant installation; however, it could also be attributed to wildlife grazing. The vigor of the live planted stems within the plots that appear to have been affected by wildlife activity and drought conditions within the 2009 growing season and did not show improvements in the 2010 growing season. Approximately 41 percent of the planted stems scored a vigor level lower than 3 including those missing (23%) or dead (14%). Supplemental plantings may be warranted within planted areas along the Site if the planted stems vigor level continues to decline to ensure the site meets vegetation success criteria in monitoring year 5.

In conclusion, the Site did not meet the success criterion of 320 stems per acre for the 2010 monitoring year. Please refer to Appendix 1.2 for the Current Condition Plan View (CCPV) and Appendix 3 for vegetation photos and raw data tables.

1.3 Stream Assessment

A total of five cross-sections and 2,156 linear feet of longitudinal profile were monitored within the main reach of UTLHC. Overall, sediment deposition rates have impacted the channel's profile in that the channel has begun to aggrade in the upper and lower reaches, while the dimension and pattern have remained stable. These areas of aggradation appear to have resulted from different sediment sources. The upstream reach is most likely due to on-site agricultural practices. The downstream reach's aggradation is most likely due to the backwater effects from its confluence with the main channel of Little Hunting Creek. In areas of aggradation, in-stream vegetation is common, which is most likely due to the low flow conditions that were occurring in

previous monitoring years. There are a few areas with bare banks due to lack of vegetation growth, but overall they have not progressed from previous monitoring years.

Over the last three monitoring years, the bankfull mean depth has decreased, which has most likely resulted from the high sediment deposition. The average bankfull width (10.30 ft) of the surveyed cross-sections is wider than the 2009 result of 9.52 ft, resulting in an average Width/Depth ratio of 12.44. This is a significant increase from the 2009 average Width/Depth ratio of 9.63. This shift in dimension is likely due to the sediment deposition occurring along the entire project reach. However, the average riffle entrenchment ratio has remained within the proposed design classification (2.04), which is a B-type stream channel. For the 2010 monitoring year, the stream's classification was determined to be a B5c.

Due to aggradation and deposition, the bedform distribution diversity has declined over the past monitoring years. The substrate analysis illustrates a trend toward finer sediment composition compared to the 2009 monitoring year. The upstream reach of the project stream has adjusted from a riffle-pool sequence into a continuous run with micro-pools forming. The average water surface slope and the average bankfull slope were very similar for the surveyed reach, 0.0192 ft/ft and 0.0193 ft/ft, respectively. The structures appear to be in good condition and continue to maintain grade, preventing degradation; however, the high sediment deposition has resulted in a few structures being buried by sediment.

It is assumed that three bankfull or greater events occurred within the Site in the 2010 monitoring year. Since a gauge is not located on-site to record bankfull events, the local USGS gauge number 02118500 located on the main channel of Hunting Creek near Harmony, NC, was used to evaluate the recorded significant rainfall events that could have resulted in a bankfull or greater event within the Site (Appendix 4.3).

In conclusion, although the stream is experiencing aggradation in the upper and lower sections of the stream, the Site did meet the stream mitigation goals for the 2010 monitoring year. It is recommended that the source of the fine sediment in the upper reach be identified and stabilized to prevent the fines from depositing in the stream and thereby resulting in further aggradation. Please refer to Appendix 1.2 for the current conditions and Appendix 4 for morphological plots and data tables.

1.4 Annual Monitoring Summary

In summary, the Site has met the stream mitigation goals for monitoring year three. The Site did not meet the vegetation success goal for the 2010 monitoring year. Planted stem mortality within the plots is most likely due to the drought like conditions that occurred throughout North Carolina in 2007 during plant installation; however, it may also be attributed to wildlife grazing. Results from the 2010 stream monitoring effort indicate that aggradation along UTLHC is a concern and has prevented the stream from sustaining a diverse bed profile. Some areas are illustrating bare banks and in-stream vegetation, however visual assessments along the channel indicate that there are no major advancements towards streambank instability within the reach.

The background information provided in this report is referenced from the mitigation plan prepared by KCI and Associates (2008). Summary information/data related to the occurrence of items such as beaver or encroachment and statistics related to performance of various project and monitoring elements can be found in the tables and figures in the report appendices. Narrative background and supporting information formerly found in these reports can be found in the mitigation and restoration plan documents available on EEP's website. All raw data supporting the tables and figures in the appendices is available from EEP upon request.



SECTION 2
METHODOLOGY

SECTION 2

METHODOLOGY

2.1 Methodology

Methods employed for the Site were a combination of those established by standard regulatory guidance and procedure documents as well as previous monitoring reports completed by KCI. Geomorphic and stream assessments were performed following guidelines outlined in the Stream Channel Reference Sites: An Illustrated Guide to Field Techniques (Harrelson et al., 1994) and in the Stream Restoration a Natural Channel Design Handbook (Doll et al, 2003). Precipitation data for the bankfull verification was obtained from an off-site resource. Vegetation assessments were performed following the Carolina Vegetation Survey-NCEEP Level 2 Protocol (Lee et al., 2006). JJG used the *Flora of the Carolinas, Virginia, Georgia, and surrounding areas* by Alan S. Weakley as the taxonomic standard for vegetation nomenclature for this report. Off-site daily precipitation was obtained from the USGS gauge station number 02118500 on Hunting Creek near Harmony, NC (the closest location offering daily precipitation data) through the USGS URL (http://waterdata.usgs.gov/nwis/dv?cb_00060=on&cb_00065=on&cb_00045=on&format=html&begin_date=2008-01-01&end_date=2009-12-1&site_no=02118500&referred_module=sw).



SECTION 3
REFERENCES

SECTION 3

REFERENCES

Doll, B.A., Grabow, G.L., Hall, K.A., Halley, J., Harman, W.A., Jennings, G.D., and Wise, D.E., 2003. Stream Restoration A Natural Channel Design Handbook.

Harrelson, Cheryl C; Rawlins, C.L.; Potyondy, John P. 1994. *Stream Channel Reference Sites: An Illustrated Guide to Field Technique*. Gen. Tech. Rep. RM-245. Fort Collins, CO: U.S. Department of Agriculture, Forest Service, Rocky Mountain Forest and Range Experiment Station. 61 p.

KCI Associates of NC. 2008. Johnson Site Stream Restoration Mitigation Plan and As-Built Report (2008). Raleigh, NC.

Lee, Michael T., R. K. Peet, S. D. Roberts, and T. R. Wentworth. 2006. CVS-EEP Protocol for Recording Vegetation, Version 4.0 (<http://cvs.bio.unc.edu/methods.htm>).

Rosgen, D L. 1996. Applied River Morphology. Wildland Hydrology Books, Pagosa Springs, CO.

Weakley, A.S. 2008. *Flora of the Carolinas, Virginia, Georgia, Northern Florida, and Surrounding Areas* (Draft April 2008). University of North Carolina at Chapel Hill: Chapel Hill, NC.



SECTION 4

APPENDICES

Appendix 1 - General Figures and Plan Views

Appendix 2 - General Project Tables

Appendix 3 - Vegetation Assessment Data

Appendix 4 – Stream Assessment Data




APPENDIX 1

GENERAL FIGURES AND PLAN VIEWS

1.1 Project Vicinity Map

1.2 Current Condition Plan View




Directions to the site:
 From Charlotte, take I-77 north to exit 65 onto NC-901. Approximately 1.6 miles, turn left onto Eagle Mills Rd. Follow for approximately 2.3 miles to US-21. Travel north on US 21 to Johnson Dairy Farm on the left. The project site begins approximately 2000 feet upstream of confluence with Little Hunting Creek.











The subject project site is an environmental restoration site of the NCDENR Ecosystem Enhancement Program (EEP) and is encompassed by a recorded conservation easement, but is bordered by land under private ownership. Therefore access by the general public is not permitted. Access by authorized personnel of state and federal agencies or their designees/contractors involved in the development, monitoring and stewardship of the restoration site is permitted within the terms and timeframes of their defined, pre-approved roles. Any intended site visitation or activity by any person outside of these previously sanctioned activities/roles requires prior coordination with EEP.

Appendix 1.1 Project Vicinity Map
 Johnson Site Stream Restoration/EEP Project No. 197
 Iredell County, NC
 Monitoring Year 3 of 5
 Submittal Date: August 2011










LEGEND

-  ROCK CROSS VANE
-  ROCK SILL GRADE CONTROL
-  ROCK CROSSING
-  STONE PROTECTION
-  FENCING
-  EXISTING BUILDING
-  PHOTO POINT
-  VEGETATION PLOT
-  CROSS-SECTION
-  CONSERVATION EASEMENT

2010 CURRENT CONDITION

-  IN-STREAM VEGETATION
-  BARE BANK
-  VEGETATION PLOT - CRITERIA MET
-  VEGETATION PLOT - CRITERIA UNMET

GRAPHIC SCALE



NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

ECP PROJECT NO. 197
 IREDELL COUNTY,
 NORTH CAROLINA
 MONITORING YEAR 3 of 5




NC ECOSYSTEM ENHANCEMENT PROGRAM
 UT TO LITTLE HUNTING CREEK

CURRENT CONDITION PLAN VIEW

DATE : AUGUST 2011

JOB NO.: JJX31100

FIGURE KEY



2010 CURRENT CONDITION

- IN-STREAM VEGETATION
- BARE BANK
- VEGETATION PLOT – CRITERIA MET
- VEGETATION PLOT – CRITERIA UNMET


NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

ECP PROJECT NO. 197
 IREDELL COUNTY,
 NORTH CAROLINA
 MONITORING YEAR 3 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
 UT TO LITTLE HUNTING CREEK
 CURRENT CONDITION PLAN VIEW


DATE : AUGUST 2011
 JOB NO.: JJX31100
 FIGURE 1 OF 4




LEGEND

	ROCK CROSS VANE		EXISTING BUILDING
	ROCK SILL GRADE CONTROL		PHOTO POINT
	ROCK CROSSING		VEGETATION PLOT
	STONE PROTECTION		CROSS-SECTION
	FENCING		CONSERVATION EASEMENT

MATCHLINE STA. 4+75
SEE FIGURE 1 OF 4



MATCHLINE STA. 10+25
SEE FIGURE 3 OF 4



2010 CURRENT CONDITION

	IN-STREAM VEGETATION
	BARE BANK
	VEGETATION PLOT - CRITERIA MET
	VEGETATION PLOT - CRITERIA UNMET



NOTES:
1. GENERAL SITE DATA PROVIDED BY NCEEP.
2. ALL LOCATIONS ARE APPROXIMATE.


ECP PROJECT NO. 197
IREDELL COUNTY,
NORTH CAROLINA
MONITORING YEAR 3 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
UT TO LITTLE HUNTING CREEK

CURRENT CONDITION PLAN VIEW

DATE : AUGUST 2011
JOB NO.: JJX31100
FIGURE 2 OF 4




NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

ECP PROJECT NO. 197
 IREDELL COUNTY,
 NORTH CAROLINA
 MONITORING YEAR 3 of 5




NC ECOSYSTEM ENHANCEMENT PROGRAM
 UT TO LITTLE HUNTING CREEK
 CURRENT CONDITION PLAN VIEW

DATE : AUGUST 2011
 JOB NO.: JJX31100
 FIGURE 3 OF 4



LEGEND

	ROCK CROSS VANE		EXISTING BUILDING
	ROCK SILL GRADE CONTROL		CONSERVATION EASEMENT
	ROCK CROSSING		PHOTO POINT
	STONE PROTECTION		FENCING
	VEGETATION PLOT		CROSS-SECTION



2010 CURRENT CONDITION

	IN-STREAM VEGETATION
	BARE BANK
	VEGETATION PLOT - CRITERIA MET
	VEGETATION PLOT - CRITERIA UNMET



NOTES:
 1. GENERAL SITE DATA PROVIDED BY NCEEP.
 2. ALL LOCATIONS ARE APPROXIMATE.

ECP PROJECT NO. 197
 IREDELL COUNTY,
 NORTH CAROLINA
 MONITORING YEAR 3 of 5



NC ECOSYSTEM ENHANCEMENT PROGRAM
 UT TO LITTLE HUNTING CREEK

CURRENT CONDITION PLAN VIEW

DATE : AUGUST 2011
 JOB NO.: JJX31100
 FIGURE 4 OF 4



APPENDIX 2 GENERAL PROJECT TABLES

2.1 Project Mitigation Structure and Objectives

2.2 Project Activity and Reporting History

2.3 Project Contacts

2.4 Project Attribute Table

Appendix 2.1 Project Mitigation Structure and Objectives

UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197

Monitoring Year 3 of 5

Segment/Reach	Mitigation Type	Approach	Linear Footage or Acres	Stationing	Comments	
				(ft)		
UTLHC	Restoration	P3	2,209 lf	10+00-32+09	Channel restoration, established dimension and profile with use of grade control and bank protection structures; livestock exclusion. Project length includes a 27-foot wide easement exception	
UT1	Enhancement	E2	117 lf		Channel stabilization; livestock exclusion	
UT2	Enhancement	E2	300 lf		Channel stabilization; livestock exclusion	
Component Summations						
Restoration Level	Stream (lf)	Wetland (ac)		Upland (ac)	Buffer (ac)	BMP
		Riparian	Non-Riparian			
Restoration (R)	2,209	N/A	N/A	N/A	N/A	N/A
Enhancement (E)	N/A	N/A	N/A	N/A	N/A	N/A
Enhancement I (E)	N/A	N/A	N/A	N/A	N/A	N/A
Enhancement II (E)	417	N/A	N/A	N/A	N/A	N/A
Creation (C)	N/A	N/A	N/A	N/A	N/A	N/A
Preservation (P)	N/A	N/A	N/A	N/A	N/A	N/A
HQ Preservation (P)	N/A	N/A	N/A	N/A	N/A	N/A
Totals	2,626	N/A	N/A	N/A	N/A	N/A

Appendix 2.2 Project Activity and Reporting History
UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197
Monitoring Year 3 of 5

Elapsed Time Since Grading Complete: 3 Years
Elapsed Time Since Initial Planting Complete: 3 Years
Number of Reporting Years: 3

Activity or Report	Data Collection Completed	Actual Completion or Delivery
Restoration Plan	Nov-05	Feb-06
Final Design-90%	Nov-05	Feb-06
Construction	N/A	Nov-07
Temporary S&E mix applied to entire project area*	N/A	Nov-07
Permanent seed mix applied to reach	N/A	Nov-07
Containerized and B&B plantings for reach	N/A	Dec-07
Mitigation Plan/ As-Built (Year 0 Monitoring)	Dec-07	Jun-08
Year 1 Monitoring	Jan-09	Feb-09
Year 2 Monitoring	Jun-09	Dec-09
Year 3 Monitoring	Sept-10/Nov-10	Jan-11
Year 4 Monitoring	2011	2011
Year 5 Monitoring	2012	2012

*Seed and mulch is added as each section of construction is completed.

Appendix 2.3 Project Contacts
UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197
Monitoring Year 3 of 5

Designer	KCI Associates of North Carolina, P.A.
	Landmark Center II, Suite 220
	4601 Six Forks Road
	Raleigh, NC 27609
Construction	Quartermaster Environmental Inc.
	P.O. Drawer 400
	Shelby, NC 28150
Planting Contractor	Carolina Wetland Services
	550 E. Westinghouse Blvd.
	Charlotte, NC 28273
Seeding Contractor	Quartermaster Environmental Inc.
	P.O. Drawer 400
	Shelby, NC 28150
Monitoring Performers	Jordan, Jones and Goulding
	309 E. Morehead Street, Suite 110
	Charlotte, NC 28202
Stream Monitoring, POC	Alison Nichols, 704-527-4106 ext.227
Vegetation Monitoring, POC	

Appendix 2.4 Project Attribute Table
UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197
Monitoring Year 3 of 5

Project County	Iredell County, North Carolina		
Physiographic Region	Piedmont		
Ecoregion	Northern Inner Piedmont		
Project River Basin	Yadkin		
USGS HUC for Project (14 digit)	03040102020030		
NCDWQ Sub-basin for Project and Reference	03-07-06		
Within extent of EEP Watershed Plan?	U		
WRC Class (Warm, Cool, Cold)	Warm		
% of project easement fenced or demarcated?	100%		
Beaver activity observed during design phase?	No		
Restoration Component Attribute Table			
	Main Channel	UT1	UT2
Drainage Area (sq.mi.)	0.17	>0.016	>0.016
Stream Order	1st	1st	1st
Restored Length (ft)	2,209	117	300
Perennial or Intermittent	Perennial	Intermittent	Intermittent
Watershed type (Rural, Urban, Developing)	Rural		
Watershed LULC Distribution			
Agriculture	-		
Commercial	-		
Public/Institutional	-		
Residential	-		
Transportation	-		
Watershed Impervious Cover (%)	~3		
NCDWQ AU/Index number	-		
NCDWQ classification	WS-III		
303d listed?	No		
Upstream of a 303d listed sediment?	Yes		
Reasons for 303d listing or stressor	Turbidity		
Total acreage of easement	10.1 acres		
Total vegetated acreage within the easement	-		
Total planted acreage as part of the restoration	-		
Rosgen classification of the pre-existing	-	-	-
Rosgen classification of the As-Built	B4	N/A	N/A
Valley Type	-		
Valley slope	-		
Valley side slope range	-		
Valley toe slope range	-		
Cowardin classification	N/A		
Trout waters designation	No		
Species of concern, endangered, etc? (Y/N)	N/A		
Dominant soil series and characteristics	Chewalca, Colfax Sandy Loam, Various Cecil Series		
Series	-		
Depth	-		
Clay %	-		
K	-		
T	-		

"N/A": items do not apply / "-": items are unavailable / "U": items are unknown



APPENDIX 3 VEGETATION ASSESSMENT DATA

3.1 Vegetation Plot Mitigation Success


3.2 Vegetation Monitoring Plot Photos

3.3 Vegetation Plot Summary Data Table

3.4 Vegetation Condition Assessment

Appendix 3.1 Vegetation Plot Mitigation Success
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5

Vegetation Plot ID	Vegetation Survival Threshold Met (Y/N)
Plot 1	N
Plot 2	Y
Plot 3	Y
Plot 4	N
Plot 5	N
Plot 6	N
Plot 7	N



Vegetation Plot 1
(10/2010)



Vegetation Plot 2
(10/2010)



Vegetation Plot 3
(10/2010)



Vegetation Plot 4
(10/2010)

Prepared For:



Appendix 3.2 Vegetation Monitoring Plot Photos
UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared By:





Vegetation Plot 5
(10/2010)



Vegetation Plot 6
(10/2010)



Vegetation Plot 7
(10/2010)

Prepared For:



Appendix 3.2 Vegetation Monitoring Plot Photos
UT to Little Hunting Creek (Johnson Site)/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared By:



Appendix 3.3 Vegetation Plot Summary Data Table
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5

Species	Common Name	Type	Current Data (MY3-2010)														Annual Means		MY2 - 2009			
			Plot 1		Plot 2		Plot 3		Plot 4		Plot 5		Plot 6		Plot 7		Current Mean		MY1 - 2007	P	T	
			P	T	P	T	P	T	P	T	P	T	P	T	P	T	P	T				
<i>Acer negundo</i>	box elder		0	20	0	5	0	0	0	0	0	0	0	0	0	19	N/A	6	*	N/A	1	
<i>Betula nigra</i>	river birch	T	1	1	1	1	1	1	1	0	0	0	0	0	0	1	1	1		1	1	
<i>Cornus amomum</i>	silky dogwood	S	1	1	3	3	3	3	2	2	2	2	2	0	0	2	2	2		2	2	
<i>Diospyros virginiana</i>	common persimmon	T	1	1	2	3	0	1	0	0	1	1	1	1	1	1	1	1		1	1	
<i>Fraxinus pennsylvanica</i>	green ash	T	2	2	1	1	1	1	1	0	0	1	1	1	3	1	1	1		1	1	
<i>Liquidambar styraciflua</i>	sweetgum	T	0	0	0	0	0	0	0	0	0	1	0	0	0	0	0	0		0	N/A	N/A
<i>Liriodendron tulipifera</i>	tuliptree	T	1	3	1	1	1	1	0	0	0	0	0	0	0	0	0	1		1	1	2
<i>Pinus taeda</i>	loblolly pine	T	0	0	0	0	0	1	0	0	0	0	0	0	0	0	0	0		0	N/A	N/A
<i>Platanus occidentalis</i>	american sycamore	T	0	0	0	0	2	2	1	1	2	2	0	0	1	1	1	1		1	2	2
<i>Quercus falcata</i>	southern red oak	T	0	0	1	1	1	1	0	0	0	0	0	0	3	3	1	1		1	2	2
<i>Unknown sp.</i>		T	0	0	0	0	0	0	0	0	0	3	0	0	0	0	0	0	0	1	2	
Plot Area (acres)			0.0247																			
Species Count			10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	10	*	7	7	
Stem Count			6	8	9	10	9	11	5	5	5	9	4	4	6	8	6	8		11	11	
Stems per Acre			243	324	364	405	364	445	202	202	202	364	162	162	243	324	254	318		283	301	

Type=Shrub or Tree

P = Planted

T = Total

*Data was not collected in MY1 due to land access issues

Appendix 3.4 Vegetation Condition Assessment
 UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
 Monitoring Year 3 of 5

Planted Acreage 9.8

Vegetation Category	Definitions	Mapping Threshold (acres)	Number of Polygons	Combined Acreage	% of Planted Acreage*
Bare Areas	Very limited cover of both woody and herbaceous material.	0.1	2	U	U
Low Stem Density Areas	Woody stem densities clearly below target levels based on MY3, 4, or 5 stem count criteria.	0.1	5	0.12	1%
		Total	0	0	1%
Areas of Poor Growth Rates or Vigor	Areas with woody stems of a size class that are obviously small given the monitoring year.				

Easement Acreage 10.1

Vegetation Category	Definitions	Mapping Threshold (SF)	Number of Polygons	Combined Acreage	% of Planted Acreage
Invasive Areas of Concern	Areas of points (if too small to render as polygons at map scale).	1000	0	0	0%
Easement Encroachment Areas	Areas of points (if too small to render as polygons at map scale).	none	0	0	0%



APPENDIX 4 STREAM ASSESSMENT DATA

4.1 Stream Station Photos

4.2 Qualitative Visual Stability Assessment

4.3 Verification of Bankfull Events

4.4 Cross-Section Plots and Raw Data Tables*

4.5 Longitudinal Plots and Raw Data Tables*

4.6 Pebble Count Plots and Raw Data Tables*

*Raw data tables have been provided electronically.



Photo Point 1-View Downstream
Tributary (10/2010)



Photo Point 2-View Upstream
Tributary (10/2010)



Photo Point 2-View Downstream
Main Channel (10/2010)



Photo Point 2-View Upstream
Main Channel (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:





Photo Point 3-View Upstream
Main Channel (10/2010)



Photo Point 4-View Downstream
Tributary (10/2010)



Photo Point 4-View Upstream
Tributary (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:





Photo Point 5-View Downstream
Main Channel (10/2010)



Photo Point 5-View Upstream
Main Channel (10/2010)



Photo Point 6-View Downstream
Main Channel (10/2010)



Photo Point 6-View Upstream
Main Channel (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:





Photo Point 7-View Downstream
Main Channel (10/2010)



Photo Point 7-View Upstream
Main Channel (10/2010)



Photo Point 8-View Downstream
Main Channel (10/2010)



Photo Point 8-View Upstream
Main Channel (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:





Photo Point 9-View Downstream
Main Channel (10/2010)



Photo Point 9-View Upstream
Main Channel (10/2010)



Photo Point 10-View Downstream
Main Channel (10/2010)



Photo Point 10-View Upstream
Main Channel (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:





Photo Point 11-View Downstream
Main Channel (10/2010)



Photo Point 11-View Upstream
Main Channel (10/2010)



Photo Point 12-View Downstream
Main Channel (10/2010)



Photo Point 12-View Upstream
Main Channel (10/2010)

Prepared For:



Appendix 4.1 Stream Station Photos
Hunting Creek Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5
Submittal Date: September 2011

Prepared For:



Appendix 4.2 Qualitative Visual Stability Assessment

Main Channel (2,209 lf)

UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Major Channel Category	Channel Sub-Category	Metric	Number Stable, Performing as Intended	Total Number in As-Built	Number of Unstable Segments	Amount of Unstable Footage	% Stable, Performing as Intended	Number with Stabilizing Woody Vegetation	Footage with Stabilizing Woody Vegetation	Adjust % for Stabilizing Woody Vegetation
1. Bed	1. Vertical Stability (Riffle and Run units)	Aggradation*			2	360	89%			
		Degradation			0	0	100%			
	2. Riffle Condition	Texture/Substrate	13	32			41%			
	3. Meander Pool Condition	Depth Sufficient		22			0%			
		Length Appropriate		22			0%			
	4. Thalweg Position	Thalweg centering at upstream of meander bend (Run)		22			0%			
		Thalweg centering at downstream of meander bend (Glide)		22			0%			
Totals										
2. Bank	1. Scoured/Eroded	Bank lacking vegetative cover resulting simply from poor growth and/or scour and erosion			2	115	97%	0	0	97%
	2. Undercut	Banks undercut/overhanging to the extent that mass wasting appears likely. Does NOT include undercuts that are modest, appear sustainable and are providing habitat			0	0	100%	0	0	100%
	3. Mass Wasting	Bank slumping, calving, or collapse			0	0	100%	0	0	100%
Totals										
3. Engineered Structures	1. Overall Integrity	Structures physically intact with no dislodged boulders or logs.	11	11			100%			
	2. Grade Control	Grade control structures exhibiting maintenance of grade across the sill	11	11			100%			
	2a. Piping	Structures lacking any substantial flow underneath sills or arms.	11	11			100%			
	3. Bank Protection	Bank erosion within the structures extent of influence does not exceed 15%.	11	11			100%			
	4. Habitat	Pool forming structures maintaining ~Max Pool Depth : Bankfull Depth \geq 1.6 Rootwads/logs providing some cover at baseflow.	9	11			82%			

Appendix 4.3 Verification of Bankfull Events**UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197****Monitoring Year 3 of 5**

Date of Collection	Date of Occurrence	Method	Photo # (if available)
Unknown 2008	Unknown	Land Owner Confirmation	N/A
2009	Unknown	USGS Data	N/A
2010	Unknown	USGS Data	N/A

Date of Rainfall	Amount (inches)	USGS Approved (A) or Provisional (P)
8/26/2008	1.6	A
8/27/2008	2.96	A
12/10/2008	1.06	P
12/11/2008	2.04	P
1/6/2009-1/7/2009	2.55	A
6/3/2009-6/5/2009	4.59	P
1/24/2010-1/25/2010	2.56	P
2/05/2010-2/06/10	2.33	P
5/16/2010-5/17/2010	5.41	P

Appendix 4.4 Cross-Section Plots and Raw Data Tables
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-1, Riffle, 3+92
Survey Date	11/2010

SUMMARY DATA	
Bankfull Elevation (ft)	788.58
Bankfull Cross-Sectional Area (ft²)	9.50
Bankfull Width (ft)	13.01
Flood Prone Area Elevation (ft)	790.09
Flood Prone Width (ft)	22.73
Bankfull Mean Depth (ft)	0.73
Bankfull Max Depth (ft)	1.51
W/D Ratio	17.82
Entrenchment Ratio	1.75
Bank Height Ratio	2.48




XS-1: View Upstream



XS-1: View Downstream

Station	Elevation	Notes
7.00	790.84	xs1
11.59	790.81	xs1
15.81	790.70	xs1
19.83	790.81	xs1
23.71	790.54	xs1
26.32	790.12	xs1
29.17	789.39	xs1
31.95	788.61	xs1
34.87	788.10	xs1-lew
38.99	787.07	xs1
43.01	788.03	xs1
44.99	788.53	xs1
47.14	789.31	xs1
49.48	790.21	xs1
52.13	791.29	xs1
54.47	792.26	xs1
56.49	793.06	xs1
58.52	793.94	xs1
61.45	794.96	xs1
63.99	795.60	xs1
64.37	795.87	xs1-rpt



Appendix 4.4 Cross-Section Plots and Raw Data Tables
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-2, Pool, 5+25
Survey Date	11/2010

SUMMARY DATA	
Bankfull Elevation (ft)	786.51
Bankfull Cross-Sectional Area (ft²)	13.44
Bankfull Width (ft)	12.78
Flood Prone Area Elevation (ft)	788.75
Flood Prone Width (ft)	29.65
Bankfull Mean Depth (ft)	1.05
Bankfull Max Depth (ft)	2.24
W/D Ratio	12.17
Entrenchment Ratio	2.32
Bank Height Ratio	2.94




XS-2: View Upstream



XS-2: View Downstream

Station	Elevation	Notes
5.28	791.25	xs2
9.47	791	xs2
14.86	790.85	xs2
18.81	789.68	xs2
23.05	788.54	xs2
26.29	787.62	xs2
29.73	786.85	xs2
31.58	786.21	xs2
33.35	785.37	xs2-lew
35.7	784.27	xs2
40.67	785.37	xs2-rew
43.67	786.55	xs2
47.65	787.21	xs2
51.13	788.32	xs2
54.16	789.98	xs2
57.7	791.59	xs2
59.55	792.66	xs2-rpt
59.87	792.46	xs2



Appendix 4.4 Cross-Section Plots and Raw Data Tables

UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-3, Pool, 9+41
Survey Date	11/2010

SUMMARY DATA	
Bankfull Elevation (ft)	776.91
Bankfull Cross-Sectional Area (ft²)	6.54
Bankfull Width (ft)	9.77
Flood Prone Area Elevation (ft)	777.95
Flood Prone Width (ft)	16.73
Bankfull Mean Depth (ft)	0.67
Bankfull Max Depth (ft)	1.04
W/D Ratio	14.58
Entrenchment Ratio	1.71
Bank Height Ratio	7.36




XS-3: View Upstream



XS-3: View Downstream

Station	Elevation	Notes
0.00	783.53	x3-lpt
0.19	783.39	x3
4.56	782.04	x3
7.41	780.86	x3
10.80	779.42	x3
14.02	777.87	x3
17.60	777.09	x3
20.40	776.17	x3
23.17	775.87	x3
27.31	776.45	x3
28.05	777.01	x3
30.05	777.68	x3
31.84	778.58	x3
33.62	779.54	x3
35.06	780.32	x3
36.94	781.49	x3
38.79	782.62	x3
40.55	783.58	x3
42.52	784.57	x3
44.22	784.82	x3
44.27	785.03	x3-rpt
44.40	785.02	x3



Appendix 4.4 Cross-Section Plots and Raw Data Tables

UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-4, Riffle, 14+72
Survey Date	11/2010

SUMMARY DATA	
Bankfull Elevation (ft)	767.14
Bankfull Cross-Sectional Area (ft²)	7.48
Bankfull Width (ft)	9.92
Flood Prone Area Elevation (ft)	768.35
Flood Prone Width (ft)	16.39
Bankfull Mean Depth (ft)	0.75
Bankfull Max Depth (ft)	1.21
W/D Ratio	13.23
Entrenchment Ratio	1.65
Bank Height Ratio	4.93




XS-4: View Upstream



XS-4: View Downstream

Station	Elevation	Notes
10.59	772.8	x4
19.44	772.46	x4
24.59	771.9	x4
27.74	770.57	x4
30.42	769.5	x4
33.17	768.24	x4
35.39	767.48	x4
37.26	766.29	x4-lew
41.16	765.93	x4
45.15	766.29	x4-rew
46.58	767.48	x4
48.86	768.09	x4
51.25	769.44	x4
53.89	770.76	x4
56.72	772.16	x4
59.38	773.48	x4
61.33	774.56	x4
63.24	775.63	x4
65.04	776.54	x4-rpt
65.07	776.4	x4



Appendix 4.4 Cross-Section Plots and Raw Data Tables

UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-5, Riffle, 17+10
Survey Date	11/2010

SUMMARY DATA	
Bankfull Elevation (ft)	763.30
Bankfull Cross-Sectional Area (ft²)	10.10
Bankfull Width (ft)	7.97
Flood Prone Area Elevation (ft)	765.97
Flood Prone Width (ft)	21.58
Bankfull Mean Depth (ft)	1.27
Bankfull Max Depth (ft)	2.67
W/D Ratio	6.28
Entrenchment Ratio	2.71
Bank Height Ratio	2.81




XS-5: View Upstream




XS-5: View Downstream


Station	Elevation	Notes
0.00	768.07	x5-lpt
0.05	767.91	x5
6.33	767.96	x5
17.59	768.09	x5
24.39	768.13	x5
29.69	767.00	x5
34.12	765.48	x5
37.55	764.53	x5
40.17	763.46	x5
42.43	762.53	x5-lew
45.34	760.63	x5
48.58	762.53	x5-rew
49.62	763.75	x5
51.31	764.52	x5
53.62	765.62	x5
57.04	767.42	x5
59.67	768.72	x5
62.15	770.13	x5
64.59	770.70	x5
64.85	770.89	x5-rpt



Appendix 4.5 Longitudinal Plots and Raw Data Tables
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5



Appendix 4.5 Longitudinal Plots and Raw Data Tables
UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197
Monitoring Year 3 of 5



Appendix 4.6 Pebble Count Plots and Raw Data Tables



UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-1, Riffle, 3+92
Survey Date	11/2010

Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	100	100%	100%
Sand	very fine sand	0.125	0	0%	0%
	fine sand	0.250	0	0%	0%
	medium sand	0.50	0	0%	0%
	coarse sand	1.00	0	0%	0%
	very coarse sand	2.0	0	0%	0%
Gravel	very fine gravel	4.0	0	0%	0%
	fine gravel	5.7	0	0%	0%
	fine gravel	8.0	0	0%	0%
	medium gravel	11.3	0	0%	0%
	medium gravel	16.0	0	0%	0%
	course gravel	22.3	0	0%	0%
	course gravel	32.0	0	0%	0%
	very coarse gravel	45	0	0%	0%
	very coarse gravel	64	0	0%	0%
	Cobble	small cobble	90	0	0%
medium cobble		128	0	0%	0%
large cobble		180	0	0%	0%
very large cobble		256	0	0%	0%
Boulder	small boulder	362	0	0%	0%
	small boulder	512	0	0%	0%
	medium boulder	1024	0	0%	0%
	large boulder	2048	0	0%	0%
Bedrock	bedrock	40096	0	0%	0%
TOTAL % of whole count			100	100%	100%

Summary Data	
D50	0.03
D84	0.05
D95	0.06



Appendix 4.6 Pebble Count Plots and Raw Data Tables



UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-2, Pool, 5+25
Survey Date	11/2010

Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	100	100%	100%
Sand	very fine sand	0.125	0	0%	0%
	fine sand	0.250	0	0%	0%
	medium sand	0.50	0	0%	0%
	coarse sand	1.00	0	0%	0%
	very coarse sand	2.0	0	0%	0%
Gravel	very fine gravel	4.0	0	0%	0%
	fine gravel	5.7	0	0%	0%
	fine gravel	8.0	0	0%	0%
	medium gravel	11.3	0	0%	0%
	medium gravel	16.0	0	0%	0%
	course gravel	22.3	0	0%	0%
	course gravel	32.0	0	0%	0%
	very coarse gravel	45	0	0%	0%
	very coarse gravel	64	0	0%	0%
Cobble	small cobble	90	0	0%	0%
	medium cobble	128	0	0%	0%
	large cobble	180	0	0%	0%
	very large cobble	256	0	0%	0%
Boulder	small boulder	362	0	0%	0%
	small boulder	512	0	0%	0%
	medium boulder	1024	0	0%	0%
	large boulder	2048	0	0%	0%
Bedrock	bedrock	40096	0	0%	0%
TOTAL % of whole count			100	100%	100%

Summary Data	
D50	0.05
D84	0.06
D95	0.06



Appendix 4.6 Pebble Count Plots and Raw Data Tables



UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-3, Pool, 9+41
Survey Date	11/2010

Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	99	99%	99%
Sand	very fine sand	0.125	0	0%	0%
	fine sand	0.250	0	0%	0%
	medium sand	0.50	0	0%	0%
	coarse sand	1.00	0	0%	0%
	very coarse sand	2.0	0	0%	0%
Gravel	very fine gravel	4.0	0	0%	0%
	fine gravel	5.7	0	0%	0%
	fine gravel	8.0	1	1%	1%
	medium gravel	11.3	0	0%	0%
	medium gravel	16.0	0	0%	0%
	course gravel	22.3	0	0%	0%
	course gravel	32.0	0	0%	0%
	very coarse gravel	45	0	0%	0%
	very coarse gravel	64	0	0%	0%
Cobble	small cobble	90	0	0%	0%
	medium cobble	128	0	0%	0%
	large cobble	180	0	0%	0%
	very large cobble	256	0	0%	0%
Boulder	small boulder	362	0	0%	0%
	small boulder	512	0	0%	0%
	medium boulder	1024	0	0%	0%
	large boulder	2048	0	0%	0%
Bedrock	bedrock	40096	0	0%	0%
TOTAL % of whole count			100	100%	100%

Summary Data	
D50	0.03
D84	0.05
D95	0.06



Appendix 4.6 Pebble Count Plots and Raw Data Tables



UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-4, Riffle, 14+72
Survey Date	11/2010

Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	51	51%	51%
Sand	very fine sand	0.125	48	48%	48%
	fine sand	0.250	0	0%	0%
	medium sand	0.50	0	0%	0%
	coarse sand	1.00	0	0%	0%
	very coarse sand	2.0	0	0%	0%
Gravel	very fine gravel	4.0	0	0%	0%
	fine gravel	5.7	0	0%	0%
	fine gravel	8.0	0	0%	0%
	medium gravel	11.3	0	0%	0%
	medium gravel	16.0	1	1%	1%
	course gravel	22.3	0	0%	0%
	course gravel	32.0	0	0%	0%
	very coarse gravel	45	0	0%	0%
	very coarse gravel	64	0	0%	0%
Cobble	small cobble	90	0	0%	0%
	medium cobble	128	0	0%	0%
	large cobble	180	0	0%	0%
	very large cobble	256	0	0%	0%
Boulder	small boulder	362	0	0%	0%
	small boulder	512	0	0%	0%
	medium boulder	1024	0	0%	0%
	large boulder	2048	0	0%	0%
Bedrock	bedrock	40096	0	0%	0%
TOTAL % of whole count			100	100%	100%

Summary Data	
D50	0.06
D84	0.11
D95	0.12



Appendix 4.6 Pebble Count Plots and Raw Data Tables

UT to Little Hunting Creek (Johnson Site) Stream Restoration/EEP Project No. 197

Monitoring Year 3 of 5

Project Name	Hunting Creek
EEP Project Number	197
Cross-Section ID	XS-5, Riffle, 17+10
Survey Date	11/2010

Description	Material	Size (mm)	Total #	Item %	Cum %
Silt/Clay	silt/clay	0.062	5	5%	5%
Sand	very fine sand	0.125	5	5%	5%
	fine sand	0.250	7	7%	7%
	medium sand	0.50	8	8%	8%
	coarse sand	1.00	8	8%	8%
	very coarse sand	2.0	8	8%	8%
Gravel	very fine gravel	4.0	22	22%	22%
	fine gravel	5.7	11	11%	11%
	fine gravel	8.0	9	9%	9%
	medium gravel	11.3	6	6%	6%
	medium gravel	16.0	6	6%	6%
	course gravel	22.3	5	5%	5%
	course gravel	32.0	0	0%	0%
	very coarse gravel	45	0	0%	0%
	very coarse gravel	64	0	0%	0%
	Cobble	small cobble	90	0	0%
medium cobble		128	0	0%	0%
large cobble		180	0	0%	0%
very large cobble		256	0	0%	0%
Boulder	small boulder	362	0	0%	0%
	small boulder	512	0	0%	0%
	medium boulder	1024	0	0%	0%
	large boulder	2048	0	0%	0%
Bedrock	bedrock	40096	0	0%	0%
TOTAL % of whole count			100	100%	100%

Summary Data	
D50	2.82
D84	8.55
D95	16

